

ಕರ್ನಾಟಕ ವಿಧಾನ ಪರಿಷತ್ತು

1. ಚುಕ್ಕೆ ಗುರುತಿಲ್ಲದ ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ : (267) 195
2. ಸದಸ್ಯರ ಹೆಸರು : ಶ್ರೀ ಹೆಚ್.ಎಂ.ರಮೇಶ್‌ಗೌಡ
3. ಉತ್ತರಿಸಬೇಕಾದ ದಿನಾಂಕ : 02-02-2021
4. ಉತ್ತರಿಸುವ ಸಚಿವರು : ನಗರಾಭಿವೃದ್ಧಿ ಸಚಿವರು

ಸಂ	ಪ್ರಶ್ನೆ	ಉತ್ತರ
(ಅ)	<p>ರಾಜ್ಯದಲ್ಲಿ ಕರ್ನಾಟಕ ನಗರ ಮೂಲ ಸೌಕರ್ಯ ಮತ್ತು ಅಭಿವೃದ್ಧಿ ಹಣಕಾಸು ಸಂಸ್ಥೆ (ಕೆ.ಯು.ಐ.ಡಿ.ಎಫ್.ಸಿ)ಯಲ್ಲಿ ಜಾಲಿಯಲ್ಲಿರುವ ಹಾಗೂ ಪ್ರಾರಂಭಿಕ ಹಂತದಲ್ಲಿರುವ ಯೋಜನೆಗಳಿಂದ ಕೈಗೆತ್ತಿಕೊಂಡಿರುವ ಕಾಮಗಾರಿಗಳು ಯಾವುವು; (ಜಿಲ್ಲಾವಾರು ಮಾಹಿತಿ ನೀಡುವುದು)</p>	<p>ರಾಜ್ಯದಲ್ಲಿ ಕರ್ನಾಟಕ ನಗರ ಮೂಲ ಸೌಕರ್ಯ ಮತ್ತು ಅಭಿವೃದ್ಧಿ ಹಣಕಾಸು ಸಂಸ್ಥೆ (ಕೆ.ಯು.ಐ.ಡಿ.ಎಫ್.ಸಿ)ಯಲ್ಲಿ ಜಾಲಿಯಲ್ಲಿರುವ ಹಾಗೂ ಪ್ರಾರಂಭಿಕ ಹಂತದಲ್ಲಿರುವ ಯೋಜನೆಗಳ ವಿವರ ಈ ಕೆಳಕಂಡಂತಿರುತ್ತದೆ:</p> <p>ಸ್ಮಾರ್ಟ್ ಸಿಟಿ ಅಭಿಯಾನ</p> <p>ಕೇಂದ್ರ ಸರ್ಕಾರ ಪ್ರಾಯೋಜಿತ ಸ್ಮಾರ್ಟ್ ಸಿಟಿ ಅಭಿಯಾನದಡಿ ಕರ್ನಾಟಕ ನಗರ ಮೂಲ ಸೌಕರ್ಯ ಅಭಿವೃದ್ಧಿ ಮತ್ತು ಹಣಕಾಸು ನಿಗಮ ನಿಯಮಿತ ಸಂಸ್ಥೆಯು ರಾಜ್ಯ ಮಟ್ಟದ ನೋಡಲ್ ಸಂಸ್ಥೆಯಾಗಿರುತ್ತದೆ. ಸ್ಮಾರ್ಟ್ ಸಿಟಿ ಅಭಿಯಾನದಡಿ ರಾಜ್ಯದಿಂದ 1) ಬೆಳಗಾವಿ 2) ದಾವಣಗೆರೆ 3) ಹುಬ್ಬಳ್ಳಿ-ಧಾರವಾಡ 4) ಮಂಗಳೂರು 5) ಶಿವಮೊಗ್ಗ 6) ತುಮಕೂರು ಮತ್ತು 7) ಬೆಂಗಳೂರು ಈ 7-ನಗರಗಳು ಆಯ್ಕೆಯಾಗಿರುತ್ತವೆ.</p> <p>ಸ್ಮಾರ್ಟ್ ಸಿಟಿ ಅಭಿಯಾನದಡಿ ಆಯ್ಕೆಯಾದ ನಗರಕ್ಕೆ ರೂ.1000 ಕೋಟಿ ಅನುದಾನ (ಕೇಂದ್ರ ಮತ್ತು ರಾಜ್ಯ ಸರ್ಕಾರದಿಂದ ತಲಾ ರೂ.500 ಕೋಟಿಯಂತೆ) ಪಡೆಯಲಿವೆ. ಮಾರ್ಗಸೂಚಿಯ ಅನುಸಾರ ಸ್ಮಾರ್ಟ್ ಸಿಟಿ ಅಡಿ ಆಯ್ಕೆಯಾದ ನಗರಗಳಲ್ಲಿ ವಿಶೇಷ ಉದ್ದೇಶಿತ ವಾಹನಗಳನ್ನು (ಎಸ್.ಪಿ.ವಿ) ನೊಂದಾಯಿಸಲಾಗಿದ್ದು, ವ್ಯವಸ್ಥಾಪಕ ನಿರ್ದೇಶಕರು, ಈ ವಿಶೇಷ ಉದ್ದೇಶಿತ ವಾಹನಗಳ ಮುಖ್ಯಸ್ಥರಾಗಿದ್ದು, ಯೋಜನೆಗಳನ್ನು ಎಸ್.ಪಿ.ವಿಗಳ ಹಂತದಲ್ಲಿ ಅನುಷ್ಠಾನಗೊಳಿಸಲಾಗುತ್ತಿದೆ. ಸ್ಮಾರ್ಟ್ ಸಿಟಿ ಅನುದಾನದಡಿ, ಪಿಪಿಪಿ ಮಾದರಿಯಡಿ ಹಾಗೂ ಇತರೆ ಇಲಾಖೆಗಳ ಸಮನ್ವಯದೊಂದಿಗೆ (Convergence) ಕೈಗೊಳ್ಳಲಾಗುತ್ತಿರುವ ಕ್ರಿಯಾ ಯೋಜನೆಗಳ ಘೋಷ್ವಾರೆ ಈ ಕೆಳಗಿನಂತಿದೆ;</p>

(ರೂ. ಕೋಟಿಗಳಲ್ಲಿ)

ನಗರ	ಸ್ಮಾರ್ಟ್ ಸಿಟಿ ಅನುದಾನದ ಯೋಜನೆ ಮೊತ್ತ	ಪಿಪಿಪಿ ಯೋಜನೆ ಮೊತ್ತ	Convergence ಯೋಜನೆ ಮೊತ್ತ	ನಗರದ ಒಟ್ಟು ಕ್ರಿಯಾ ಯೋಜನೆ ಮೊತ್ತ
ಬೆಳಗಾವಿ	795.20	206.62	2517.95	3519.77
ದಾವಣಗೆರೆ	817.50	43.33	1041.26	1902.09
ಹುಬ್ಬಳ್ಳಿ-ಧಾರವಾಡ	920.88	116.5	532.83	1570.21
ಮಂಗಳೂರು	995.31	707.79	248.61	1951.71
ಶಿವಮೊಗ್ಗ	860.21	187.63	333.23	1381.07
ತುಮಕೂರು	915.94	325.43	551.41	1792.78
ಬೆಂಗಳೂರು	902.75	955.00	54.04	1911.79
ಒಟ್ಟು	6207.79	2542.3	5279.33	14029.42

9 ಪಟ್ಟಣಗಳ ಯೋಜನೆ

ಕರ್ನಾಟಕ ಸರ್ಕಾರದ ಆದೇಶ ಸಂಖ್ಯೆ: ನಅಇ 14 ಪಿಆರ್‌ಜಿ 2012, ದಿನಾಂಕ:15.12.2017 ರಲ್ಲಿ 9 ಪಟ್ಟಣಗಳಿಗೆ ರೂ.205.87 ಕೋಟಿ ಅಂದಾಜು ವೆಚ್ಚದಲ್ಲಿ ನೀರು ಸರಬರಾಜು ಯೋಜನೆ ಅನುಷ್ಠಾನಕ್ಕೆ ಮಂಜೂರಾತಿ ನೀಡಿದೆ.

ನೀರು ಸರಬರಾಜು ಉನ್ನತೀಕರಣ ಯೋಜನೆಯ ಕಾಮಗಾರಿಯನ್ನು ಕರ್ನಾಟಕ ಸರ್ಕಾರದ ಶೇ. 50ರಷ್ಟು ಅನುದಾನ ಮತ್ತು ಶೇ. 50ರಷ್ಟು ಮಾರುಕಟ್ಟೆ ಸಾಲದಿಂದ ಅನುಷ್ಠಾನಗೊಳಿಸಲಾಗುತ್ತಿದೆ.

ಜಿಲ್ಲಾವಾರು ಮಾಹಿತಿಯನ್ನು ಅನುಬಂಧ-1 ರಲ್ಲಿ ನೀಡಲಾಗಿದೆ.

ಏಷ್ಯನ್ ಅಭಿವೃದ್ಧಿ ಬ್ಯಾಂಕ್ ಮತ್ತು ಅಮೃತ್ ನೆರವಿನ ಕರ್ನಾಟಕ ಸಮಗ್ರ ನಗರ ನೀರು ನಿರ್ವಹಣಾ ಕಾರ್ಯಕ್ರಮದಡಿ (ಕ್ವಿಮಿಪ್)

ಕೆಯುಐಡಿಎಫ್‌ಸಿ ವತಿಯಿಂದ ಏಷ್ಯನ್ ಅಭಿವೃದ್ಧಿ ಬ್ಯಾಂಕ್ ಮತ್ತು ಅಮೃತ್ ನೆರವಿನ ಕರ್ನಾಟಕ ಸಮಗ್ರ ನಗರ ನೀರು ನಿರ್ವಹಣಾ ಕಾರ್ಯಕ್ರಮದಡಿ (ಕ್ವಿಮಿಪ್) ರಾಜ್ಯದ ಆಯ್ದು 8 ಪಟ್ಟಣ/ ನಗರ/ ಮಹಾನಗರಪಾಲಿಕೆಗಳಲ್ಲಿ ಒಳಚರಂಡಿ ಮತ್ತು ಕುಡಿಯುವ ನೀರು ಸರಬರಾಜು ಕಾಮಗಾರಿಗಳನ್ನು ಅನುಷ್ಠಾನಗೊಳಿಸಲಾಗುತ್ತಿದೆ. ಕ್ವಿಮಿಪ್ ಕಾರ್ಯಕ್ರಮದಲ್ಲಿ 2 ವಲಯಗಳಾಗಿ ವಿಂಗಡಿಸಲಾಗಿದ್ದು ವಲಯ-1 (ದಾವಣಗೆರೆ) ರಲ್ಲಿ 4 ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಗಳಾದ ದಾವಣಗೆರೆ, ಹರಿಹರ, ರಾಣಬೆನ್ನೂರು ಮತ್ತು ಬ್ಯಾಡಗಿ ಒಳಗೊಂಡಿರುತ್ತದೆ.

ವಲಯ-2 (ಮಂಗಳೂರು) ರಲ್ಲಿ 4 ಪಟ್ಟಣಗಳು ಮಂಗಳೂರು, ಪುತ್ತೂರು, ಉಡುಪಿ ಮತ್ತು ಕುಂದಾಪುರಗಳನ್ನು ಒಳಗೊಂಡಿರುತ್ತದೆ.

ವಲಯ-1 ನಗರಗಳ ಒಟ್ಟು 12 ಕಾಮಗಾರಿಗಳಲ್ಲಿ 02 ಕಾಮಗಾರಿಗಳು ಪೂರ್ಣಗೊಂಡಿದ್ದು ಉಳಿದ 10 ಕಾಮಗಾರಿಗಳು ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತವೆ. ವಲಯ-2 ನಗರಗಳ ಒಟ್ಟು 13 ಕಾಮಗಾರಿಗಳಲ್ಲಿ 12 ಕಾಮಗಾರಿಗಳು ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತವೆ. 13ನೇ ಕಾಮಗಾರಿ ಟೆಂಡರ್ ಹಂತದಲ್ಲಿದೆ.

ಜಿಲ್ಲಾವಾರು ಕಾಮಗಾರಿಗಳ ವಿವರಗಳನ್ನು ಅನುಬಂಧ-2 ರಲ್ಲಿ ನೀಡಲಾಗಿದೆ.

ವಿಶ್ವಬ್ಯಾಂಕ್ ನೆರವಿನ - ಕರ್ನಾಟಕ ನಗರ ನೀರು ಮತ್ತು ನೈರ್ಮಲ್ಯ ವಲಯ ಸುಧಾರಣಾ ಯೋಜನೆ - (ಕೆಯುಡಬ್ಲ್ಯೂಎಎಸ್‌ಐಪಿ)

ವಿಶ್ವಬ್ಯಾಂಕ್ ನೆರವಿನ - ಕರ್ನಾಟಕ ನಗರ ನೀರು ಮತ್ತು ನೈರ್ಮಲ್ಯ ವಲಯ ಸುಧಾರಣಾ ಯೋಜನೆ- (ಕೆಯುಡಬ್ಲ್ಯೂಎಎಸ್‌ಐಪಿ) ಯಡಿಯಲ್ಲಿ 2008 ರಲ್ಲಿ ಹುಬ್ಬಳ್ಳಿ-ಧಾರವಾಡ ನಗರದ ಎರಡು, ಬೆಳಗಾವಿನಗರದ ಎರಡು ಹಾಗೂ ಕಲಬುರಗಿ ನಗರದ ಒಂದು ಪ್ರಾತ್ಯಕ್ಷಿಕೆ ವಲಯದಲ್ಲಿ ನಿರಂತರ (24x7) ನೀರು ಸರಬರಾಜು ಯೋಜನೆಯನ್ನು ಅನುಷ್ಠಾನಗೊಳಿಸಲಾಗಿದ್ದು, ಪ್ರಸ್ತುತ ಖಾಸಗಿ ಸಂಸ್ಥೆಯಾದ ಮೆ. ವಿಯೋಲಿಯಾ ಇಂಡಿಯಾ ಪ್ರೈ.ಲಿ. ರವರಿಗೆ ಒಂದು ವರ್ಷದ ಅವಧಿಗೆ (30.5.2020 ರಿಂದ 29.05.2021) ರವರಿಗೆ ಕಾರ್ಯಾಚರಣೆ ಮತ್ತು ನಿರ್ವಹಣೆಗಾಗಿ ರೂ.4.61 ಕೋಟಿ ಗಳಿಗೆ ಗುತ್ತಿಗೆ ನೀಡಲಾಗಿದ್ದು, ಯಶಸ್ವಿಯಾಗಿ ಕಾರ್ಯಾಚರಣೆ ಮಾಡಲಾಗುತ್ತಿದೆ.

ವಿಶ್ವಬ್ಯಾಂಕ್ ನೆರವಿನ - ಕರ್ನಾಟಕ ನಗರ ನೀರು ಸರಬರಾಜು ಆಧುನೀಕರಣ ಯೋಜನೆ- (ಕೆಯುಡಬ್ಲ್ಯೂಎಎಸ್‌ಐಪಿ) ಯಲ್ಲಿ ಬೆಳಗಾವಿ, ಕಲಬುರಗಿ ಮತ್ತು ಹುಬ್ಬಳ್ಳಿ-ಧಾರವಾಡ ಮಹಾನಗರ ಪಾಲಿಕೆಗಳ ವ್ಯಾಪ್ತಿ ಪ್ರದೇಶಗಳಿಗೆ ವಿನ್ಯಾಸ-ನಿರ್ಮಾಣ-ಕಾರ್ಯಾಚರಣೆ ಮತ್ತು ನಿರ್ವಹಣೆ-ವರ್ಗಾವಣೆ (DBOT) ಮಾದರಿಯಲ್ಲಿ ಪರಿಣಾಮಕಾರಿ ವೆಚ್ಚದೊಳಗೆ ನಿರಂತರ (24x7) ಒತ್ತಡ ಸಹಿತ ನೀರು ಸರಬರಾಜು ವ್ಯವಸ್ಥೆಯ ಸುಸ್ಥಿರ ಉನ್ನತೀಕರಣ ಯೋಜನೆಯನ್ನು ಅನುಷ್ಠಾನಗೊಳಿಸಲು ಮೆ||ಎಲ್&ಟಿ ಲಿಮಿಟೆಡ್, ಚೆನ್ನೈ ರವರಿಗೆ ಜೂನ್-2020 ರಲ್ಲಿ ಕಾರ್ಯಾದೇಶ ನೀಡಲಾಗಿರುತ್ತದೆ.

ಕಾಮಗಾರಿಯ ಅನುಷ್ಠಾನ ಅವಧಿ ಐದು ವರ್ಷವಾಗಿದ್ದು, ನಂತರದ 7 ವರ್ಷಗಳ ಅವಧಿಯ ಕಾರ್ಯಾಚರಣೆ ಹಾಗೂ ನಿರ್ವಹಣೆ ಜವಾಬ್ದಾರಿಯನ್ನೂ Design-Build-Operate-Transfer (DBOT) ಗುತ್ತಿಗೆದಾರರು ನಿರ್ವಹಿಸಬೇಕಿರುತ್ತದೆ:

ಕ್ರ. ಸಂ	ಜಿಲ್ಲೆ/ನಗರ	ಗುತ್ತಿಗೆ ಮೊತ್ತ ರೂ. ಕೋಟಿಗಳಲ್ಲಿ
1	ಬೆಳಗಾವಿ	804.13
2	ಕಲಬುರಗಿ	837.43
3	ಹುಬ್ಬಳ್ಳಿ-ಧಾರವಾಡ	1206.97
	ಒಟ್ಟು	2848.53

ಐಷಿಯನ್ ಅಭಿವೃದ್ಧಿ ಬ್ಯಾಂಕ್ ನೆರವಿನ ಉತ್ತರ ಕರ್ನಾಟಕ ನಗರ ವಲಯ ಬಂಡವಾಳ ಹೂಡಿಕಾ ಕಾರ್ಯಕ್ರಮದಡಿ (ಎನ್‌ಕೆಯುಎಸ್‌ಐಪಿ)

ಐಷಿಯನ್ ಅಭಿವೃದ್ಧಿ ಬ್ಯಾಂಕ್ ನೆರವಿನ ಉತ್ತರ ಕರ್ನಾಟಕ ನಗರ ವಲಯ ಬಂಡವಾಳ ಹೂಡಿಕಾ ಕಾರ್ಯಕ್ರಮದಡಿ (ಎನ್‌ಕೆಯುಎಸ್‌ಐಪಿ) 14 ಜಿಲ್ಲೆಗಳಲ್ಲಿ 130 ಪ್ಯಾಕೇಜುಗಳನ್ನು ಕೈಗೊಂಡಿದ್ದು ಈಗಾಗಲೇ 119 ಪ್ಯಾಕೇಜು ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ. 2 ಪ್ಯಾಕೇಜುಗಳನ್ನು ಕೈಬಿಡಲಾಗಿದೆ. ಉಳಿದ 9 ಪ್ಯಾಕೇಜುಗಳ ಕಾಮಗಾರಿ ಹಾಗೂ 2 ಕಾಮಗಾರಿಯ ದೋಷ ಸರಿಪಡಿಸುವ ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ. ಸದರಿ ಮಾಹಿತಿಯನ್ನು **ಅನುಬಂಧ-3** ರಲ್ಲಿ ನೀಡಲಾಗಿದೆ.

ಕರ್ನಾಟಕ ಪೌರ ಸುಧಾರಣಾ ಯೋಜನೆ (ಕೆಎಂಆರ್‌ಪಿ)

ವಿಶ್ವಬ್ಯಾಂಕ್ ನೆರವಿನ ಕೆಎಂಆರ್‌ಪಿ ಯೋಜನೆಯ ಪೌರ ಬಂಡವಾಳ ಹೂಡಿಕೆ ಘಟಕದಡಿ 30 ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಗಳಲ್ಲಿ 90 ಮೂಲಸೌಕರ್ಯ ಕಾಮಗಾರಿಗಳನ್ನು ಅನುಷ್ಠಾನಗೊಳಿಸಲಾಗಿದ್ದು, ಅದರಲ್ಲಿ 88 ಕಾಮಗಾರಿಗಳು ಪೂರ್ಣಗೊಂಡಿದ್ದು, ಒಂದು 24/7 ನೀರು ಸರಬರಾಜು ಕಾಮಗಾರಿಯು ಮಾಗಡಿ ಪಟ್ಟಣದಲ್ಲಿ ಅಂತಿಮ ಹಂತದಲ್ಲಿದ್ದು, ಜನವರಿ-2021 ರ ಅಂತ್ಯಕ್ಕೆ ಪೂರ್ಣಗೊಳ್ಳಲಿದೆ ಹಾಗೂ ಮತ್ತೊಂದು ಭದ್ರಾವತಿ ಒಳಚರಂಡಿ ಕಾಮಗಾರಿಯನ್ನು ಗುತ್ತಿಗೆದಾರರ ಕಾರ್ಯ ವೈಫಲ್ಯತೆಯಿಂದ ಗುತ್ತಿಗೆಯನ್ನು ರದ್ದುಪಡಿಸಲಾಗಿದೆ.

ಮುಂದುವರೆದ ಕರ್ನಾಟಕ ಪೌರ ಸುಧಾರಣಾ ಯೋಜನೆಯನ್ನು ಸರ್ಕಾರದ ಆದೇಶ ಸಂಖ್ಯೆ: ನಅಇ 211 ಪಿಆರ್‌ಜೆ 2015, ದಿನಾಂಕ 4.6.2016 ರಂತೆ

ರಾಜ್ಯ ಸರ್ಕಾರದ ಅನುದಾನದಲ್ಲಿ ತಿಪಟೂರು ಹಾಗೂ ಕೊಳ್ಳೇಗಾಲ ನಗರಗಳಲ್ಲಿ ಈ ಕೆಳಗಿನಂತೆ ಕಾಮಗಾರಿಗಳನ್ನು ಕೈಗೊಳ್ಳಲಾಗಿದೆ:

ಕ್ರ. ಸಂ.	ಯೋಜನಾ ಪಟ್ಟಣ	ಕೈಗೊಂಡ ಕಾಮಗಾರಿ	ಪ್ರಸ್ತುತ/ಷರಾ
1.	ತಿಪಟೂರು	ಹಂತ-2 ರ ಒಳ ಚರಂಡಿ ಯೋಜನೆ	ಸದರಿ ಕಾಮಗಾರಿಯನ್ನು ರೂ.2415 ಲಕ್ಷ ಮೊತ್ತಕ್ಕೆ ದಿನಾಂಕ: 13.10.2017 ರಂದು ಗುತ್ತಿಗೆ ನೀಡಲಾಗಿದ್ದು, ಕಾಮಗಾರಿಯು ಭೌತಿಕವಾಗಿ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.
2.	ಕೊಳ್ಳೇಗಾಲ	ನಿರಂತರ ನೀರು ಸರಬರಾಜು	ಯೋಜನೆಗೆ ರೂ.5400 ಲಕ್ಷ ಮೊತ್ತಕ್ಕೆ (ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಮೂಲಕ 5 ವರ್ಷಗಳ ಕಾರ್ಯಾಚರಣೆ ಮತ್ತು ನಿರ್ವಹಣೆಗೆ ರೂ.11.96 ಕೋಟಿ ಹೊರತುಪಡಿಸಿ) (ಕಾರ್ಯಾಚರಣೆ ಮತ್ತು ನಿರ್ವಹಣೆ ಸೇರಿ) ದಿನಾಂಕ: 25.4.2019 ರಂದು ಗುತ್ತಿಗೆ ನೀಡಲಾಗಿದ್ದು, ಪ್ರಸ್ತುತ ಕಾಮಗಾರಿಯು ಪ್ರಗತಿಯಲ್ಲಿದ್ದು, ಗುತ್ತಿಗೆ ಕರಾರಿನನ್ವಯ ದಿನಾಂಕ: 31.10.2021 ರೊಳಗೆ ಪೂರ್ಣಗೊಳ್ಳುವ ನಿರೀಕ್ಷೆಯಿದೆ.

ಎಲ್ಲಾ ಕಾಮಗಾರಿಗಳ ವಿವರಗಳನ್ನು ಗುತ್ತಿಗೆದಾರರ ಮಾಹಿತಿಯೊಂದಿಗೆ "ಅನುಬಂಧ-4" ರಲ್ಲಿ ನೀಡಲಾಗಿದೆ.

(ಆ) ರಾಜ್ಯದ ಜಿಲ್ಲೆಗಳಲ್ಲಿ ಯಾವ ಯಾವ ಕಾಮಗಾರಿಗಳನ್ನು ಕೈಗೆತ್ತಿಕೊಂಡು ಪೂರ್ಣಗೊಳಿಸಲಾಗಿದೆ; ಎಷ್ಟು ಕಾಮಗಾರಿಗಳು ಬಾಕಿ ಇವೆ; ಕಾಮಗಾರಿಗಳಿಗೆ ತಗುಲಿದ ವೆಚ್ಚ-ವೆಷ್ಟು; (ಜಿಲ್ಲಾವಾರು ಗುತ್ತಿಗೆದಾರರ ವಿವರವಾದ ಮಾಹಿತಿ ನೀಡುವುದು)

ಸ್ಮಾರ್ಟ್ ಸಿಟಿ ಅಭಿಯಾನ

ಸ್ಮಾರ್ಟ್ ಸಿಟಿ ಅಭಿಯಾನದಡಿ ಮೇಲೆ ತಿಳಿಸಿರುವ ರಾಜ್ಯದ 7 ನಗರಗಳಲ್ಲಿ ಯೋಜನೆಗಳನ್ನು ಅನುಷ್ಠಾನಗೊಳಿಸಲಾಗುತ್ತಿದೆ.

ಪ್ರಸ್ತುತದಲ್ಲಿ, ಸ್ಮಾರ್ಟ್ ಸಿಟಿ ಅನುದಾನದಡಿ, ಪಿಪಿಪಿ ಮಾದರಿಯಡಿ ಹಾಗೂ ಇತರೆ ಇಲಾಖೆಗಳ ಸಮನ್ವಯದೊಂದಿಗೆ (Convergence) ಕೈಗೊಂಡಿರುವ ಯೋಜನೆಗಳ ಪೈಕಿ ಪೂರ್ಣಗೊಂಡಿರುವ, ಪ್ರಗತಿಯಲ್ಲಿರುವ ಹಾಗೂ ಟೆಂಡರ್ ಹಂತದಲ್ಲಿರುವ ಕಾಮಗಾರಿಗಳ ಘೋಷ್ವಾರೆಯನ್ನು ಅನುಬಂಧ-5ರಲ್ಲಿ ಮತ್ತು ನಗರವಾರು ಕಾಮಗಾರಿಗಳ ವಿವರಗಳನ್ನು ಅನುಬಂಧ-6 ರಲ್ಲಿ ನೀಡಲಾಗಿದೆ.

9 ಪಟ್ಟಣಗಳ ಯೋಜನೆ

ಕಾಮಗಾರಿ ವಿವರಗಳನ್ನು ಅನುಬಂಧ - 7 ರಲ್ಲಿ ನೀಡಲಾಗಿದೆ.

ಏಷ್ಯನ್ ಅಭಿವೃದ್ಧಿ ಬ್ಯಾಂಕ್ ಮತ್ತು ಅಮೃತ್ ನೆರವಿನ ಕರ್ನಾಟಕ ಸಮಗ್ರ ನಗರ ನೀರು ನಿರ್ವಹಣಾ ಕಾರ್ಯಕ್ರಮದಡಿ (ಕ್ವಿಮಿಪ್)

ಕೆಯುಬಡಿಎಫ್‌ಸಿ ವತಿಯಿಂದ ಏಷ್ಯನ್ ಅಭಿವೃದ್ಧಿ ಬ್ಯಾಂಕ್ ಮತ್ತು ಅಮೃತ್ ನೆರವಿನ ಕರ್ನಾಟಕ ಸಮಗ್ರ ನಗರ ನೀರು ನಿರ್ವಹಣಾ ಕಾರ್ಯಕ್ರಮದಡಿ (ಕ್ವಿಮಿಪ್) ರಾಜ್ಯದ ಆಯ್ದು 8 ಪಟ್ಟಣ/ನಗರ/ ಮಹಾನಗರಪಾಲಿಕೆಗಳಲ್ಲಿ ಒಳಚರಂಡಿ ಮತ್ತು ಕುಡಿಯುವ ನೀರು ಸರಬರಾಜು ಕಾಮಗಾರಿಗಳನ್ನು ಅನುಷ್ಠಾನಗೊಳಿಸಲಾಗುತ್ತಿದೆ. ಕ್ವಿಮಿಪ್ ಕಾರ್ಯಕ್ರಮದಲ್ಲಿ 2 ವಲಯಗಳಾಗಿ ವಿಂಗಡಿಸಲಾಗಿದ್ದು ವಲಯ-1 (ದಾವಣಗೆರೆ) ರಲ್ಲಿ 4 ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಗಳಾದ ದಾವಣಗೆರೆ, ಹರಿಹರ, ರಾಣಬೆನ್ನೂರು ಮತ್ತು ಬ್ಯಾಡಗಿ ಒಳಗೊಂಡಿರುತ್ತದೆ.

ವಲಯ-2 (ಮಂಗಳೂರು) ರಲ್ಲಿ 4 ಪಟ್ಟಣಗಳು ಮಂಗಳೂರು, ಪುತ್ತೂರು, ಉಡುಪಿ ಮತ್ತು ಕುಂದಾಪುರಗಳನ್ನು ಒಳಗೊಂಡಿರುತ್ತದೆ.

ವಲಯ-1 ನಗರಗಳ ಒಟ್ಟು 12 ಕಾಮಗಾರಿಗಳಲ್ಲಿ 02 ಕಾಮಗಾರಿಗಳು ಪೂರ್ಣಗೊಂಡಿದ್ದು ಉಳಿದ 10 ಕಾಮಗಾರಿಗಳು ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತವೆ.

ಕರ್ನಾಟಕ ನಗರ ನೀರು ಮತ್ತು ನೈರ್ಮಲ್ಯ ವಲಯ ಸುಧಾರಣಾ ಯೋಜನೆ - (ಕೆಯುಡಬ್ಲ್ಯೂಎಎಸ್‌ಐಪಿ)

ವಿಶ್ವಬ್ಯಾಂಕ್ ನೆರವಿನ - ಕರ್ನಾಟಕ ನಗರ ನೀರು ಮತ್ತು ನೈರ್ಮಲ್ಯ ವಲಯ ಸುಧಾರಣಾ ಯೋಜನೆ - (ಕೆಯುಡಬ್ಲ್ಯೂಎಎಸ್‌ಐಪಿ) ಯಡಿಯಲ್ಲಿ 2008 ರಲ್ಲಿ ಹುಬ್ಬಳ್ಳಿ-ಧಾರವಾಡ ನಗರದ ಎರಡು, ಬೆಳಗಾವಿನಗರದ ಎರಡು ಹಾಗೂ ಕಲಬುರಗಿ ನಗರದ ಒಂದು ಪ್ರಾತ್ಯಕ್ಷಿಕೆ ವಲಯದಲ್ಲಿ ನಿರಂತರ (24x7) ನೀರು ಸರಬರಾಜು ಯೋಜನೆಯನ್ನು ರೂ.237.04 ಕೋಟಿಗಳಲ್ಲಿ ಅನುಷ್ಠಾನಗೊಳಿಸಲಾಗಿರುತ್ತದೆ.

ಉತ್ತರ ಕರ್ನಾಟಕ ನಗರ ವಲಯ ಬಂಡವಾಳ ಹೂಡಿಕಾ ಕಾರ್ಯಕ್ರಮ(ಎನ್‌ಕೆಯುಎಸ್‌ಐಪಿ)

ಏಷ್ಯಿಯನ್ ಅಭಿವೃದ್ಧಿ ಬ್ಯಾಂಕ್ ನೆರವಿನ ಉತ್ತರ ಕರ್ನಾಟಕ ನಗರ ವಲಯ ಬಂಡವಾಳ ಹೂಡಿಕಾ ಕಾರ್ಯಕ್ರಮದಡಿ (ಎನ್‌ಕೆಯುಎಸ್‌ಐಪಿ) 14 ಜಿಲ್ಲೆಗಳಲ್ಲಿ 130 ಪ್ಯಾಕೇಜುಗಳನ್ನು ಕೈಗೊಂಡಿದ್ದು ಈಗಾಗಲೇ 119 ಪ್ಯಾಕೇಜು ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ. 2 ಪ್ಯಾಕೇಜುಗಳನ್ನು ಕೈಬಿಡಲಾಗಿದೆ. ಉಳಿದ 9 ಪ್ಯಾಕೇಜುಗಳ ಕಾಮಗಾರಿ ಹಾಗೂ 2 ಕಾಮಗಾರಿಯ ದೋಷ ಸರಿಪಡಿಸುವ ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ. ಸದರಿ ಮಾಹಿತಿಯನ್ನು ಅನುಬಂಧ-8 ರಲ್ಲಿ ನೀಡಲಾಗಿದೆ.

**ಕರ್ನಾಟಕ ಪೌರ ಸುಧಾರಣಾ ಯೋಜನೆ
(ಕೆಎಂಆರ್‌ಪಿ)**

ವಿಶ್ವಬ್ಯಾಂಕ್ ನೆರವಿನ ಕೆಎಂಆರ್‌ಪಿ ಯೋಜನೆಯ ಪೌರ ಬಂಡವಾಳ ಹೂಡಿಕೆ ಘಟಕದಡಿ 30 ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಗಳಲ್ಲಿ 90 ಮೂಲಸೌಕರ್ಯ ಕಾಮಗಾರಿಗಳನ್ನು ಅನುಷ್ಠಾನಗೊಳಿಸಲಾಗಿದ್ದು, ಅದರಲ್ಲಿ 88 ಕಾಮಗಾರಿಗಳು ಪೂರ್ಣಗೊಂಡಿದ್ದು, ಒಂದು 24/7 ನೀರು ಸರಬರಾಜು ಕಾಮಗಾರಿಯು ಮಾಗಡಿ ಪಟ್ಟಣದಲ್ಲಿ ಅಂತಿಮ ಹಂತದಲ್ಲಿದ್ದು, ಜನವರಿ-2021 ರ ಅಂತ್ಯಕ್ಕೆ ಪೂರ್ಣಗೊಳ್ಳಲಿದೆ ಹಾಗೂ ಮತ್ತೊಂದು ಭದ್ರಾವತಿ ಒಳಚರಂಡಿ ಕಾಮಗಾರಿಯನ್ನು ಗುತ್ತಿಗೆದಾರರ ಕಾರ್ಯ ವೈಫಲ್ಯತೆಯಿಂದ ಗುತ್ತಿಗೆಯನ್ನು ರದ್ದುಪಡಿಸಲಾಗಿದೆ.

ಮುಂದುವರೆದ ಕರ್ನಾಟಕ ಪೌರ ಸುಧಾರಣಾ ಯೋಜನೆಯನ್ನು ಸರ್ಕಾರದ ಆದೇಶ ಸಂಖ್ಯೆ ನಅಇ 211 ಪಿಆರ್‌ಜಿ 2015 ದಿನಾಂಕ:4.6.2016 ರಂತೆ ರಾಜ್ಯ ಸರ್ಕಾರದ ಅನುದಾನದಲ್ಲಿ ತಿಪಟೂರು ಹಾಗೂ ಕೊಳ್ಳೇಗಾಲ ನಗರಗಳಲ್ಲಿ ಈ ಕೆಳಗಿನಂತೆ ಕಾಮಗಾರಿಗಳನ್ನು ಕೈಗೊಳ್ಳಲಾಗಿದೆ:

ಕ್ರ. ಸ.	ಯೋಜನಾ ಪಟ್ಟಣ	ಕೈಗೊಂಡ ಕಾಮಗಾರಿ	ಪ್ರಸ್ತುತ/ಷರಾ
1.	ತಿಪಟೂರು	ಹಂತ-2 ರ ಒಳ ಚರಂಡಿ ಯೋಜನೆ	ಸದರಿ ಕಾಮಗಾರಿಯನ್ನು ರೂ.2415 ಲಕ್ಷ ಮೊತ್ತಕ್ಕೆ ದಿನಾಂಕ: 13.10.2017 ರಂದು ಗುತ್ತಿಗೆ ನೀಡಲಾಗಿದ್ದು, ಕಾಮಗಾರಿಯು ಭೌತಿಕವಾಗಿ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.
2.	ಕೊಳ್ಳೇಗಾಲ	ನಿರಂತರ ನೀರು ಸರಬರಾಜು	ಯೋಜನೆಗೆ ರೂ.5400 ಲಕ್ಷ ಮೊತ್ತಕ್ಕೆ (ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಮೂಲಕ ವರ್ಷಗಳ ಕಾರ್ಯಾಚರಣೆ ಮತ್ತು ನಿರ್ವಹಣೆಗೆ ರೂ.11.96ಕೋಟಿ ಹೊರತುಪಡಿಸಿ)

					<p>(ಕಾರ್ಯಾಚರಣೆ ಮತ್ತು ನಿರ್ವಹಣೆ ಸೇರಿ) ದಿನಾಂಕ: 25.4.2019 ರಂದು ಗುತ್ತಿಗೆ ನೀಡಲಾಗಿದ್ದು, ಪ್ರಸ್ತುತ ಕಾಮಗಾರಿಯು ಪ್ರಗತಿಯಲ್ಲಿದ್ದು ಗುತ್ತಿಗೆ ಕರಾರಿನನ್ವಯ ದಿನಾಂಕ: 31.10.2021 ರೊಳಗೆ ಪೂರ್ಣಗೊಳ್ಳುವ ನಿರೀಕ್ಷೆಯಿದೆ.</p>
ಇ)	<p>ಪ್ರಸ್ತುತ ಸಾಲಿನಲ್ಲಿ ರಾಜ್ಯದಲ್ಲಿ ಸರ್ಕಾರದಿಂದ ಹಮ್ಮಿಕೊಂಡಿರುವ ಯೋಜನೆಗಳಾವುವು ಮತ್ತು ಅನುದಾನದ ಮೊತ್ತವೆಷ್ಟು; (ವಿಧಾನಸಭಾ ಕ್ಷೇತ್ರವಾರು ಮಾಹಿತಿ ನೀಡುವುದು)</p>	<p>ಕರ್ನಾಟಕ ನಗರ ನೀರು ಮತ್ತು ನೈರ್ಮಲ್ಯ ವಲಯ ಸುಧಾರಣಾ ಯೋಜನೆ - (ಕೆಯುಡಬ್ಲ್ಯೂಎಸ್‌ಎಂಪಿ)</p> <p>ವಿಶ್ವಬ್ಯಾಂಕ್ ನೆರವಿನ - ಕರ್ನಾಟಕ ನಗರ ನೀರು ಸರಬರಾಜು ಆಧುನೀಕರಣ ಯೋಜನೆ - (ಕೆಯುಡಬ್ಲ್ಯೂಎಸ್‌ಎಂಪಿ) ಯಲ್ಲಿ ಬೆಳಗಾವಿ, ಕಲಬುರಗಿ ಮತ್ತು ಹುಬ್ಬಳ್ಳಿ-ಧಾರವಾಡ ಮಹಾನಗರ ಪಾಲಿಕೆಗಳ ವ್ಯಾಪ್ತಿ ಪ್ರದೇಶಗಳಿಗೆ ವಿನ್ಯಾಸ-ನಿರ್ಮಾಣ-ಕಾರ್ಯಾಚರಣೆ ಮತ್ತು ನಿರ್ವಹಣೆ-ವರ್ಗಾವಣೆ (DBOT) ಮಾದರಿಯಲ್ಲಿ ಪರಿಣಾಮಕಾರಿ ವೆಚ್ಚದೊಳಗೆ ನಿರಂತರ (24x7) ಒತ್ತಡ ಸಹಿತ ನೀರು ಸರಬರಾಜು ವ್ಯವಸ್ಥೆಯ ಸುಸ್ಥಿರ ಉನ್ನತೀಕರಣ ಯೋಜನೆಗಾಗಿ ಪ್ರಸ್ತುತ 2020-21ನೇ ಸಾಲಿನಲ್ಲಿ ರಾಜ್ಯ ಸರ್ಕಾರದಿಂದ ರೂ.80.00ಕೋಟಿ ಅನುದಾನದ ಮೊತ್ತ ಬಿಡುಗಡೆಯಾಗಿರುತ್ತದೆ.</p>			

ಈ)

ಕೆಯು.ಐ.ಡಿ.ಎಫ್.ಸಿಯ ವತಿಯಿಂದ ಕರ್ನಾಟಕ ರಾಜ್ಯದ ಆಯ್ಕೆ ಪಟ್ಟಣಗಳಲ್ಲಿ ಪಾರಂಪರಿಕ ಆಧಾರಿತ ಅಭಿವೃದ್ಧಿ ಕಾರ್ಯಕ್ರಮಗಳನ್ನು ಹಮ್ಮಿಕೊಳ್ಳಲಾಗುತ್ತಿದೆಯೇ; ಹಾಗಿದ್ದಲ್ಲಿ; ಯಾವ ಯಾವ ಪಟ್ಟಣಗಳನ್ನು ಆಯ್ಕೆ ಮಾಡಲಾಗಿದೆ; ಇದಕ್ಕಿರುವ ಮಾನದಂಡಗಳೇನು? (ವಿವರ ನೀಡುವುದು)

ಹೃದಯ ಯೋಜನೆ

ಕೆಯು.ಐ.ಡಿ.ಎಫ್.ಸಿಯ ವತಿಯಿಂದ ಕರ್ನಾಟಕ ರಾಜ್ಯದ ಆಯ್ಕೆ ಪಟ್ಟಣಗಳಲ್ಲಿ ಪಾರಂಪರಿಕ ಆಧಾರಿತ ಯಾವುದೇ ಅಭಿವೃದ್ಧಿ ಕಾರ್ಯಕ್ರಮಗಳನ್ನು ಹಮ್ಮಿಕೊಂಡಿರುವುದಿಲ್ಲ.

ಕೇಂದ್ರ ಪುರಸ್ಕೃತ ಹೃದಯ ಯೋಜನೆಯಡಿ ರಾಜ್ಯದಿಂದ ಬಾದಾಮಿ ಪುರಸಭೆ ಆಯ್ಕೆಯಾಗಿದ್ದು, ರೂ.22.60 ಕೋಟಿ ಕಾಮಗಾರಿ ಅನುಮೋದಿಸಲಾಗಿದೆ. ಯೋಜನೆಯಡಿ ರೂ.18.76 ಕೋಟಿ ಮೊತ್ತದ ಅನುದಾನವು ಬಿಡುಗಡೆಯಾಗಿರುತ್ತದೆ. ರೂ.10.74 ಕೋಟಿ ಮೊತ್ತದಲ್ಲಿ 4 ಕಾಮಗಾರಿಯು ಪುರಸಭೆ ವತಿಯಿಂದ ಅನುಷ್ಠಾನಗೊಳಿಸಲಾಗಿದೆ.

ಪ್ರಸ್ತುತ ಕೇಂದ್ರ ಲೋಕೋಪಯೋಗಿ ಇಲಾಖೆಯಿಂದ ರೂ.8.02 ಕೋಟಿ ಮೊತ್ತದಲ್ಲಿ 3 ಕಾಮಗಾರಿ ಮುಕ್ತಾಯ ಹಂತದಲ್ಲಿದ್ದು, ಕಾಮಗಾರಿಗಳ ವಿವರಗಳು ಈ ಕೆಳಕಂಡಂತಿರುತ್ತವೆ:

ಕ್ರ. ಸಂ	ಕಾಮಗಾರಿಯ ವಿವರ	ಮೊತ್ತ	ಪರಾ
ಬಾದಾಮಿ ಅನುಷ್ಠಾನಗೊಳಿಸಿರುವ ಕಾಮಗಾರಿಗಳು			
1	ತಟ್ಟೆಕೊಟ್ಟೆ -ಒಳಚರಂಡಿ ಕಾಮಗಾರಿ	10.74	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.
2	ಬಾದಾಮಿ ರಸ್ತೆಗಳ ಸಮಗ್ರ ಅಭಿವೃದ್ಧಿ ಮತ್ತು ಸುಧಾರಣೆ, ಸಾರಿಗೆ ಮೂಲಸೌಕರ್ಯ ಮತ್ತು ಸಂಕೇತಗಳನ್ನು ಅಳವಡಿಸುವುದು.		
3	ಪಾದಚಾರಿ ಮಾರ್ಗಗಳು / ಹ್ಯಾಂಡ್ ರೈಲ್ ಮತ್ತು ರಸ್ತೆ ಸುಧಾರಣೆ ಕಾಮಗಾರಿಗಳು		
4	ಘನತ್ಯಾಜ್ಯ ನಿರ್ವಹಣೆ (ಶೂನ್ಯ ತ್ಯಾಜ್ಯ ನಿರ್ವಹಣೆ)		

ಸಿಪಿಡಬ್ಲ್ಯೂಡಿ ವತಿಯಿಂದ ಅನುಷ್ಠಾನ -ಗೊಳಿಸುತ್ತಿರುವ ಕಾಮಗಾರಿಗಳು


1	ಕಮಾನುಗಳು	8.02	ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ
2	ನಾಮಫಲಕ ಮತ್ತು ಜಂಕ್ಷನ್ ಸುಧಾರಣೆ		ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ.
3	ಆಧುನಿಕ ಶೌಚಾಲಯ		ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ

ಕಡತ ಸಂಖ್ಯೆ: ನಅಇ 17 ಪಿ.ಆರ್.ಜೆ 2021

(ಬಿ.ಎ. ಬಸವರಾಜ)
ನಗರಾಭಿವೃದ್ಧಿ ಸಚಿವರು

ಕರ್ನಾಟಕದ 9 ಪಟ್ಟಣಗಳಲ್ಲಿ ನೀರು ಸರಬರಾಜು ಯೋಜನೆಯ ಮಾಹಿತಿ

ಕ್ರ. ಸಂ.	ಜಿಲ್ಲೆ	ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆ	ಪುರಸಭೆ / ನಗರ ಸಭೆ	ಕರ್ನಾಟಕ ಸರ್ಕಾರದ ಶೇ. 50ರಷ್ಟು ಅನುದಾನ ಮತ್ತು ಶೇ. 50ರಷ್ಟು ಮಾರುಕಟ್ಟೆ ಸಾಲ (ರೂ.ಕೋಟಿ)	ಕಾಮಗಾರಿಯ ಟೆಂಡರ್ ಮೊತ್ತ (ರೂ. ಕೋಟಿಗಳಲ್ಲಿ)	ಟೆಂಡರ್ ಗುತ್ತಿಗೆ ನೀಡಿದ ದಿನಾಂಕ	ಪರಾ
1	ಗದಗ	ಮುಂಡರಗಿ	ಪುರಸಭೆ	19.56	17.43	02.03.2018	ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ
2	ಬಳ್ಳಾರಿ	ತೆಕ್ಕಲಕೋಟೆ	ಪಟ್ಟಣ ಪಂಚಾಯತಿ	27.52	21.73	08.03.2018	ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ
3	ಬಳ್ಳಾರಿ	ಕೊಟ್ಟುರು	ಪಟ್ಟಣ ಪಂಚಾಯತಿ	31.16	13.55	09.03.2018	ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ
4	ಬಾಗಲಕೋಟೆ	ಮಹಾಲಿಂಗಪುರ	ಪುರಸಭೆ	11.07	10.84	05.03.2018	ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ
5	ಬಾಗಲಕೋಟೆ	ತೆರೆದಾಳ	ಪುರಸಭೆ	17.72	16.18	05.03.2018	ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ
6	ರಾಯಚೂರು	ಮುಜಗಲ್	ಪುರಸಭೆ	34.96	31.29	07.03.2018	ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ
7	ದಕ್ಷಿಣ ಕನ್ನಡ	ಮುಲ್ಕಿ	ಪಟ್ಟಣ ಪಂಚಾಯತಿ	15.35	15.87	17.01.2018	ಟ್ರಿಯಲ್ ರನ್ ಪೂರ್ಣಗೊಂಡಿದೆ. ಪೆಣಂಬೂರ್ ಡಬ್ಲ್ಯೂ.ಟಿ.ಪಿ ಯಿಂದ 3 ಎಂ.ಎಲ್.ಡಿ ನೀರನ್ನು ಎಂ.ಸಿ.ಸಿ ಒದಗಿಸಿದರೆ ಕಮಿಷನಿಂಗ್ ಮಾಡಬಹುದಾಗಿದೆ.
8	ಬಳ್ಳಾರಿ	ಕಂಪ್ಲಿ	ಪುರಸಭೆ	20.78	22.24	13.03.2018	ಟ್ರಿಯಲ್ ರನ್ ಪೂರ್ಣಗೊಂಡಿದೆ.
9	ಮಂಡ್ಯ	ಕೆ.ಆರ್.ಪೇಟೆ	ಪುರಸಭೆ	27.75	17.00	14.08.2019	ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ
			ಒಟ್ಟು	205.87	166.13		


 ವ್ಯವಸ್ಥಾಪಕ ನಿರ್ದೇಶಕರು
 ಕೆಯುಪಿಡಿಎಫ್‌ಸಿ

ವಲಯ-1


ಕ್ರ. ಸಂ	ಜಿಲ್ಲೆ	ನಗರ/ಪಟ್ಟಣ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು	ಗುತ್ತಿಗೆಯ ಮೊತ್ತ (ಕೋಟಿಗಳಲ್ಲಿ)	ಪ್ರಾರಂಭ ದಿನಾಂಕ	ಮುಕ್ತಾಯ ದಿನಾಂಕ	ಆರ್ಥಿಕ ಪ್ರಗತಿ (ಕೋಟಿಗಳಲ್ಲಿ)	ಪರಾ
1			ದಾವಣಗೆರೆ ನಗರದಲ್ಲಿ ಒಳಚರಂಡಿ ಕಾಮಗಾರಿ	ಮೆ/ಸಿಂಫ್ಲಕ್ಸ್ ಇನ್ಸ್ಟಾಟೆಕ್ ಪ್ರೈವಿ.	102.62	13.01.2015	31.03.2021	94.56	ಕಾಮಗಾರಿಯು ಪ್ರಗತಿಯಲ್ಲಿಿದ್ದು 98.62% ರಷ್ಟು ಭೌತಿಕ ಪ್ರಗತಿ ಸಾಧಿಸಲಾಗಿರುತ್ತದೆ.
2	ದಾವಣಗೆರೆ	ದಾವಣಗೆರೆ	ದಾವಣಗೆರೆ ನಗರದಲ್ಲಿ (20 MLD and 5 MLD) ತಾಜ್ಜ ನೀರು ಸಂಸ್ಕರಣಾ ಘಟಕ	ಮೆ/ಹೆಚ್‌ಎನ್‌ಬಿ ಎಂಜಿನಿಯರ್ಸ್	37.74	21.08.2015	30.11.2018	37.74	ಕಾಮಗಾರಿಯು ಪೂರ್ಣಗೊಂಡಿದ್ದು ಕಾರ್ಯಾಚರಣೆ & ನಿರ್ವಹಣೆ ಹಂತದಲ್ಲಿರುತ್ತದೆ.
3			ದಾವಣಗೆರೆ ನಗರದಲ್ಲಿ ಸಗಟು ನೀರು ಕಾಮಗಾರಿ	ಮೆ/ತ್ರೀರಾಮ್ ಇಪಿಸಿ-ಡಿಆರ್‌ಎಸ್ (ಜಿವಿ)	82.05	01.08.2017	30.06.2021	76.89	ಕಾಮಗಾರಿಯು ಪ್ರಗತಿಯಲ್ಲಿಿದ್ದು 90.36% ರಷ್ಟು ಭೌತಿಕ ಪ್ರಗತಿ ಸಾಧಿಸಲಾಗಿರುತ್ತದೆ.
4			ದಾವಣಗೆರೆ ನಗರದಲ್ಲಿ 24/7 ನೀರು ಸರಬರಾಜು ಕಾಮಗಾರಿ	ಮೆ/ಗೂಯರ್ಸ್ ಪ್ರಾಜೆಕ್ಟ್ ಪ್ರೈವಿ	472.20	18.05.2018	17.01.2022	243.75	ಕಾಮಗಾರಿಯು ಪ್ರಗತಿಯಲ್ಲಿಿದ್ದು 58.98% ರಷ್ಟು ಭೌತಿಕ ಪ್ರಗತಿ ಸಾಧಿಸಲಾಗಿರುತ್ತದೆ.
5	ದಾವಣಗೆರೆ	ಹರಿಹರ	ಹರಿಹರ ನಗರದಲ್ಲಿ ಒಳಚರಂಡಿ ಕಾಮಗಾರಿ ಮತ್ತು (18 MLD) ತಾಜ್ಜ ನೀರು ಸಂಸ್ಕರಣಾ ಘಟಕ	ಮೆ/ತ್ರೀರಾಮ್ ಇಪಿಸಿ ಪ್ರೈವಿ	65.47	09.01.2015	31.08.2020	64.74	ಕಾಮಗಾರಿಯು ಪೂರ್ಣಗೊಂಡಿದ್ದು Trial run ಹಂತದಲ್ಲಿರುತ್ತದೆ.
6			ಹರಿಹರ ನಗರದಲ್ಲಿ ಸಗಟು ನೀರು ಕಾಮಗಾರಿ	ಮೆ/ಸೇಶೆಸೂರ್ಸ್ ಪ್ರೈವಿ	25.95	18.05.2017	31.08.2020	25.95	ಕಾಮಗಾರಿಯು ಪೂರ್ಣಗೊಂಡಿದ್ದು Trial run ಹಂತದಲ್ಲಿರುತ್ತದೆ.

7		ಹರಿಹರ ನಗರದಲ್ಲಿ 24/7 ನೀರು ಸರಬರಾಜು ಕಾಮಗಾರಿ	ಮೆ/ವಿವೋಲಿಯ ಪ್ರೈಲಿ	45.52	01.09.2017	31.12.2020	45.52	ಕಾಮಗಾರಿಯು ಪೂರ್ಣಗೊಂಡಿದ್ದು Trial run ಹಂತದಲ್ಲಿರುತ್ತದೆ	
8	ಹಾವೇರಿ	ಬ್ಯಾಡಗಿ	ಬ್ಯಾಡಗಿ ನಗರದಲ್ಲಿ ಒಳಚರಂಡಿ ಕಾಮಗಾರಿ ಮತ್ತು (5 MLD) ಕಾಜು ನೀರು ಸಂಸ್ಕರಣಾ ಘಟಕ	ಮೆ/ಟ್ರೀರಾಮ್ ಇಪಿಸಿ -ಯೂರೋಟೆಕ್ ಪ್ರೈಲಿ(ಜೆಪಿ)	61.52	16.04.2016	31.03.2021	56.00	ಕಾಮಗಾರಿಯು ಪ್ರಗತಿಯಲ್ಲಿದ್ದು 92.10% ರಷ್ಟು ಭೌತಿಕ ಪ್ರಗತಿ ಸಾಧಿಸಲಾಗಿರುತ್ತದೆ.
9			ಬ್ಯಾಡಗಿ ನಗರದಲ್ಲಿ ಸಗಟು ನೀರು ಕಾಮಗಾರಿ	ಮೆ/ಸೇತ&ಸೂಲ್ ಪ್ರೈಲಿ	6.32	18.05.2017	17.11.2018	6.32	ಕಾಮಗಾರಿಯು ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ
10			ಬ್ಯಾಡಗಿ ನಗರದಲ್ಲಿ 24/7 ನೀರು ಸರಬರಾಜು ಕಾಮಗಾರಿ	ಮೆ/ಟ್ರೀರಾಮ್ ಇಪಿಸಿ ಪ್ರೈಲಿ	28.62	16.08.2017	31.03.2021	16.75	ಕಾಮಗಾರಿಯು ಪ್ರಗತಿಯಲ್ಲಿದ್ದು 58.74% ರಷ್ಟು ಭೌತಿಕ ಪ್ರಗತಿ ಸಾಧಿಸಲಾಗಿರುತ್ತದೆ.
11			ಹಾವೇರಿ	ರಾಣೆಬನ್ನೂರು	ರಾಣೆಬನ್ನೂರು ನಗರದಲ್ಲಿ ಸಗಟು ನೀರು ಮತ್ತು 24/7 ನೀರು ಸರಬರಾಜು ಕಾಮಗಾರಿ	ಮೆ/ವಿವೋಲಿಯ ಪ್ರೈಲಿ	121.50	06.10.2017	31.12.2020
12	ರಾಣೆಬನ್ನೂರು ನಗರದ ಗಂಗಾಜಲ ದೊಡ್ಡಕೆರೆಯ ಪುನರುಜ್ಜೀವನ ಕಾಮಗಾರಿ	ಮೆ/ಲಕ್ಷ್ಮೀ ಸಿವಿಲ್ ಎಂಜಿನಿಯರ್			29.83	05.09.2018	05.03.2021	17.37	ಕಾಮಗಾರಿಯು ಪ್ರಗತಿಯಲ್ಲಿದ್ದು 75.44% ರಷ್ಟು ಭೌತಿಕ ಪ್ರಗತಿ ಸಾಧಿಸಲಾಗಿರುತ್ತದೆ.

ವಲಯ-2

ಕ್ರಮ ಸಂಖ್ಯೆ	ಜಿಲ್ಲೆ	ನಗರ/ಪಟ್ಟಣ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು	ಗುತ್ತಿಗೆಯ ಮೊತ್ತ (ಕೋಟಿಗಳಲ್ಲಿ)	ಪ್ರಾರಂಭ ದಿನಾಂಕ	ಮುಕ್ತಾಯ ದಿನಾಂಕ	ಆರ್ಥಿಕ ಪ್ರಗತಿ (ಕೋಟಿಗಳಲ್ಲಿ)	ಪರಾ
1	ಉಡುಪಿ	ಕುಂದಾಪುರ	24x7 ಕುಡಿಯುವ ನೀರು ಸರಬರಾಜು ಕಾಮಗಾರಿ	ಮೆ/ಲಕ್ಷ್ಮಿ ಸಿವಿಲ್ ಇಂಜಿನಿಯರಿಂಗ್ ಪ್ರೈವಿ	26.94	19.12.2017	31.03.2021	21.35	ಕಾಮಗಾರಿಯು ಪ್ರಗತಿಯಲ್ಲಿದ್ದು 80.70% ರಷ್ಟು ಭೌತಿಕ ಪ್ರಗತಿ ಸಾಧಿಸಲಾಗಿರುತ್ತದೆ.
2	ಉಡುಪಿ	ಉಡುಪಿ	24x7 ಕುಡಿಯುವ ನೀರು ಸರಬರಾಜು ಕಾಮಗಾರಿ	ಮೆ/ಸೂಯಜ್ ಪ್ರಜೆಕ್ಟ್ ಪ್ರೈವಿ- ಸೂಯಜ್ ಇಂಡಿಯಾ ಪ್ರೈವಿ- ಡಿ.ಆರ್.ಎಸ್. ಇನ್ಸ್ಟಾಟೆಕ್ ಪ್ರೈವಿ(ಜೆ.ವಿ)	102.88	16.11.2018	10.10.2022	37.77	ಕಾಮಗಾರಿಯು ಪ್ರಗತಿಯಲ್ಲಿದ್ದು 32.36% ರಷ್ಟು ಭೌತಿಕ ಪ್ರಗತಿ ಸಾಧಿಸಲಾಗಿರುತ್ತದೆ.
3			ಸಗಟು ನೀರು ಸರಬರಾಜು ಸುಧಾರಣಾ ಕಾಮಗಾರಿ (ವರಾಹ)	ಮೆ/ಡಿ.ಆರ್.ಎಸ್. ಇನ್ಸ್ಟಾಟೆಕ್ ಪ್ರೈವಿ	119.51	23.08.2019	22.05.2022	58.89	ಕಾಮಗಾರಿಯು ಪ್ರಗತಿಯಲ್ಲಿದ್ದು 48.93% ರಷ್ಟು ಭೌತಿಕ ಪ್ರಗತಿ ಸಾಧಿಸಲಾಗಿರುತ್ತದೆ.
4			45 MLD ನೀರು ಪುದ್ದೀಕರಣ ಘಟಕ ನಿರ್ಮಾಣ		48.34	-	-	-	ಕಾಮಗಾರಿಗೆ ಟೆಂಡರ್ ಕರೆಯಲಾಗಿದ್ದು ಆರ್ಥಿಕ ಬಿಡ್ ಪರಿಶೀಲನಾ ಹಂತದಲ್ಲಿರುತ್ತದೆ.
5			ದಕ್ಷಿಣ ಕನ್ನಡ	ಪುತ್ತೂರು	24x7 ಕುಡಿಯುವ ನೀರು ಸರಬರಾಜು ಕಾಮಗಾರಿ	ಮೆ/ಸೂಯಜ್ ಪ್ರಜೆಕ್ಟ್ ಪ್ರೈವಿ- ಸೂಯಜ್ ಇಂಡಿಯಾ ಪ್ರೈವಿ- ಡಿ.ಆರ್.ಎಸ್. ಇನ್ಸ್ಟಾಟೆಕ್ ಪ್ರೈವಿ(ಜೆ.ವಿ)	71.50	16.11.2018	10.06.2022
6	ದಕ್ಷಿಣ ಕನ್ನಡ	ಮಂಗಳೂರು	24x7 ಕುಡಿಯುವ ನೀರು ಸರಬರಾಜು ಕಾಮಗಾರಿ	ಮೆ/ಸೂಯಜ್ ಪ್ರಜೆಕ್ಟ್ ಪ್ರೈವಿ- ಸೂಯಜ್ ಇಂಡಿಯಾ ಪ್ರೈವಿ- ಡಿ.ಆರ್.ಎಸ್. ಇನ್ಸ್ಟಾಟೆಕ್ ಪ್ರೈವಿ(ಜೆ.ವಿ)	587.67	24.12.2019	24.08.2023	87.28	ಕಾಮಗಾರಿಯು ಪ್ರಗತಿಯಲ್ಲಿದ್ದು 4.5% ರಷ್ಟು ಭೌತಿಕ ಪ್ರಗತಿ ಸಾಧಿಸಲಾಗಿರುತ್ತದೆ.
7			ಹಾಲಿ ಒಳಚರಂಡಿ ಪಂಪಿಂಗ್ ಮ್ಯಾನ್ ಜೈಪಲ್ಮನ್ ಬದಲಿ	ಮೆ/ಡಿ.ಆರ್.ಎಸ್. ಇನ್ಸ್ಟಾಟೆಕ್ ಪ್ರೈವಿ	93.55	06.06.2018	05.03.2021	68.94	ಕಾಮಗಾರಿಯು ಪ್ರಗತಿಯಲ್ಲಿದ್ದು 72.52% ರಷ್ಟು


	ಕಾಮಗಾರಿ						ಭೌತಿಕ ಪ್ರಗತಿ ಸಾಧಿಸಲಾಗಿರುತ್ತದೆ.
8	ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆಯ ಪುನರ್ವಸತಿ ಮತ್ತು ಪುನರ್ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ (ವಲಯ 3&5)	ಮೆ/ಸಿಂಪ್ಲೆಕ್ಸ್ ಇನ್ಸ್ಟಾಟೆಕ್ ಪ್ರೈವಿ	41.10	28.01.2020	27.04.2022	-	ಕಾಮಗಾರಿಯು ಪ್ರಗತಿಯಲ್ಲಿದ್ದು 1.52% ರಷ್ಟು ಭೌತಿಕ ಪ್ರಗತಿ ಸಾಧಿಸಲಾಗಿರುತ್ತದೆ.
9	ಮಂಗಳೂರು ನಗರದ ವಲಯ 9,12&13 ಕ್ಕೆ ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆಯನ್ನು ಒದಗಿಸುವುದು.	ಮೆ/ಸಿಂಪ್ಲೆಕ್ಸ್ ಇನ್ಸ್ಟಾಟೆಕ್ ಪ್ರೈವಿ	40.01	28.01.2020	27.04.2022	1.38	ಕಾಮಗಾರಿಯು ಪ್ರಗತಿಯಲ್ಲಿದ್ದು 5.14% ರಷ್ಟು ಭೌತಿಕ ಪ್ರಗತಿ ಸಾಧಿಸಲಾಗಿರುತ್ತದೆ.
10	ಕುರತ್ತಲ್ ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆಯ ಪುನರ್ವಸತಿ ಮತ್ತು ಮಿಸ್ಸಿಂಗ್ ಲಿಂಕ್‌ಗಳಿಗೆ ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆಯನ್ನು ಒದಗಿಸುವುದು.	ಮೆ/ಕೆ ಬಿ ಆರ್ ಇನ್ಸ್ಟಾಟೆಕ್ ಪ್ರೈವಿ	59.73	06.06.2018	05.03.2021	27.40	ಕಾಮಗಾರಿಯು ಪ್ರಗತಿಯಲ್ಲಿದ್ದು 45.50% ರಷ್ಟು ಭೌತಿಕ ಪ್ರಗತಿ ಸಾಧಿಸಲಾಗಿರುತ್ತದೆ.
11	ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆಯ ಪುನರ್ವಸತಿ ಮತ್ತು ಪುನರ್ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ (ವಲಯ 1,4&7) ಮಂಗಳೂರು-2	ಮೆ/ಸಿಂಪ್ಲೆಕ್ಸ್ ಇನ್ಸ್ಟಾಟೆಕ್ ಪ್ರೈವಿ	60.45	06.03.2019	06.12.2021	9.49	ಕಾಮಗಾರಿಯು ಪ್ರಗತಿಯಲ್ಲಿದ್ದು 13.68% ರಷ್ಟು ಭೌತಿಕ ಪ್ರಗತಿ ಸಾಧಿಸಲಾಗಿರುತ್ತದೆ.
12	ಹಾಲಿ ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆಯ ಪುನರ್ವಸತಿ ಮತ್ತು ಪುನರ್ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ (ವಲಯ7) ಮಂಗಳೂರು-3	ಮೆ/ಸಿಂಪ್ಲೆಕ್ಸ್ ಇನ್ಸ್ಟಾಟೆಕ್ ಪ್ರೈವಿ	40.00	06.03.2019	06.12.2021	5.68	ಕಾಮಗಾರಿಯು ಪ್ರಗತಿಯಲ್ಲಿದ್ದು 12.37% ರಷ್ಟು ಭೌತಿಕ ಪ್ರಗತಿ ಸಾಧಿಸಲಾಗಿರುತ್ತದೆ.
13	ಸಗಟು ನೀರು ಸರಬರಾಜು ಕಾಮಗಾರಿ	ಮೆ/ಎಸ್‌ಎಂಸಿ ಇನ್ಸ್ಟಾಟೆಕ್ ಪ್ರೈವಿ	35.51	05.03.2019	05.03.2021	9.09	ಕಾಮಗಾರಿಯು ಪ್ರಗತಿಯಲ್ಲಿದ್ದು 24.35% ರಷ್ಟು ಭೌತಿಕ ಪ್ರಗತಿ ಸಾಧಿಸಲಾಗಿರುತ್ತದೆ.


 ವ್ಯವಸ್ಥಾಪಕ ನಿರ್ದೇಶಕರು
 ಕೆಯುಐಡಿಎಫ್‌ಸಿ

ಏಷ್ಯನ್ ಅಭಿವೃದ್ಧಿ ಬ್ಯಾಂಕ್ ನೆರವಿನ "ಉತ್ತರ ಕರ್ನಾಟಕ ನಗರ ವಲಯ ಬಂಡವಾಳ ಹೂಡಿಕಾ ಕಾರ್ಯಕ್ರಮ" ದಡಿ ಖಾಲ್ತಿಯಲ್ಲಿರುವ ಕಾಮಗಾರಿಗಳ ವಿವರ.

ಕ್ರ. ಸಂ.	ಜಿಲ್ಲೆ	ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆ	ಕಾಮಗಾರಿ ಹೆಸರು	ಗುತ್ತಿಗೆ ಮೊತ್ತ (ರೂ.ಕೋಟಿ)	ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು	ಐರ್ಪಿ ಮೊತ್ತ (ರೂ.ಕೋಟಿ)	ಪರ
1	ಗದಗ್	ಗದಗ್-ಬೆಟಗೇರಿ	24x7 ನಿರಂತರ ನೀರು ಸರಬರಾಜು ಕಾಮಗಾರಿ (ಪ್ರಾ.ಕೇ.ಜು-01ಜಿಡಿಜಿ01)	72.21	ಮೆ//ಎಸ್.ಪಿ.ಎಂ.ಎಲ್ ಇನ್‌ಫ್ರಾಸ್ಟ್ರಕ್ಚರ್ಸ್ ಪ್ರೈ.ಲಿ.	68.37	ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದೆ.
2	ಹಾವೇರಿ	ಹಾವೇರಿ	24x7 ನಿರಂತರ ನೀರು ಸರಬರಾಜು ಕಾಮಗಾರಿ (ಪ್ರಾ.ಕೇ.ಜು-04ಹೆಚ್.ವಿ.ಆರ್.01)	17.23	ಮೆ//ಎಸ್.ಪಿ.ಎಂ.ಎಲ್ ಇನ್‌ಫ್ರಾಸ್ಟ್ರಕ್ಚರ್ಸ್ ಪ್ರೈ.ಲಿ.	30.61	ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದೆ.
3		ಹಾವೇರಿ	ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆ ಹಾಗೂ ಎಫ್.ಎ.ಎಲ್. ಮಾದರಿಯ ಎಸ್.ಟಿ.ಪಿ ನಿರ್ಮಾಣ ಮತ್ತು ಉಳಿಕೆ ಕಾಮಗಾರಿಗಳು (ಪ್ರಾ.ಕೇ.ಜು-04ಹೆಚ್.ವಿ.ಆರ್.02)	25.68	ಮೆ//ಗುರು ರಾಜೇಂದ್ರ	15.21	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ ದೋಷ ನಿವಾರಣಾ ಅವಧಿಯಲ್ಲಿರುತ್ತದೆ. ಎಸ್.ಟಿ.ಪಿ ಘಟಕದಲ್ಲಿ ಬಂದಿರುವ ದೋಷಗಳ ಸರಿಪಡಿಸುವ ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದೆ.
4	ಬಾಗಲಕೋಟೆ	ರಬಕವಿ-ಬಸವಟ್ಟ	ಒಳಚರಂಡಿ ಜಾಲ ಮತ್ತು ಎಫ್.ಎ.ಎಲ್. ಮಾದರಿಯ 9.2 ಎಂ.ಎಲ್.ಡಿ ಎಸ್.ಟಿ.ಪಿ ನಿರ್ಮಾಣ (ಪ್ರಾ.ಕೇ.ಜು-02ಆರ್.ಬಿ.ಕೆ02)	42.64	ಮೆ//ಆರ್.ಕೆ.ಟಿ.ಎಸ್. (ಜೆ.ಪಿ.)	43.23	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ. ಒಳಚರಂಡಿ ಮನೆ ಸಂಪರ್ಕವನ್ನು ನಗರಸಭೆಯವರು ಕೈಗೊಂಡಿರುತ್ತಾರೆ.
5		ಇಳಕಲ್	ಎಫ್.ಎ.ಎಲ್. ಮಾದರಿ 8.00 ಎಂ.ಎಲ್.ಡಿ ಎಸ್.ಟಿ.ಪಿ ನಿರ್ಮಾಣ ಹಾಗೂ ಒಳಚರಂಡಿ ಜಾಲದ ಉಳಿಕೆ ಕಾಮಗಾರಿಗಳು (ಪ್ರಾ.ಕೇ.ಜು-02ಬಿ.ಎಲ್.ಕೆ02)	42.71	ಮೆ.ಯು.ಪಿ.ಎಲ್ ಎನ್.ಪಿ.ಎಂ.ಎಲ್ ಇಂಜಿನಿಯರ್ಸ್ ಲಿಮಿಟೆಡ್	36.12	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ ದೋಷ ನಿವಾರಣಾ ಅವಧಿಯಲ್ಲಿರುತ್ತದೆ. ಎಸ್.ಟಿ.ಪಿ ಘಟಕದಲ್ಲಿ ಬಂದಿರುವ ದೋಷಗಳ ಸರಿಪಡಿಸುವ ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದೆ.
6	ಯಾದಗಿರಿ	ಯಾದಗಿರಿ	24x7 ನಿರಂತರ ನೀರು ಸರಬರಾಜು ಕಾಮಗಾರಿ (ಪ್ರಾ.ಕೇ.ಜು-04ವೈ.ಜಿ.ಆರ್.01)	14.79	ಮೆ//ವಿಶ್ವರಾಜ್ ಇನ್‌ಫ್ರಾಸ್ಟ್ರಕ್ಚರ್ಸ್ ಲಿ.	14.18	ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದೆ

7	ಬಳ್ಳಾರಿ	ಬಳ್ಳಾರಿ	24X7 ನಿರಂತರ ನೀರು ಸರಬರಾಜು ಕಾಮಗಾರಿ (ಪ್ಯಾಕೇಜು-04ಬಿಎಲ್‌ವೈ01).	68.77	ಮ//ಎಸ್‌ಪಿಎಂಎಲ್ ಇನ್‌ಫ್ರಾಸ್ಟ್ರಕ್ಚರ್ಸ್ ಪ್ರೈ.ಲಿ.	49.46	ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದೆ
8		ಹೂಸಪೇಟೆ	24X7 ನಿರಂತರ ನೀರು ಸರಬರಾಜು ಕಾಮಗಾರಿ (ಪ್ಯಾಕೇಜು-04ಹೆಚ್‌ಪಿಟಿ01)	46.01	ಮ//ಎಸ್‌ಪಿಎಂಎಲ್ ಇನ್‌ಫ್ರಾಸ್ಟ್ರಕ್ಚರ್ಸ್ ಪ್ರೈ.ಲಿ.	44.12	ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದೆ
9		ಹೂಸಪೇಟೆ	ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆ (ಪ್ಯಾಕೇಜು-01ಹೆಚ್‌ಪಿಟಿ02ಸಿ).	11.18	ಮ//ಕೃಷ್ಣ ಕನ್ಸ್ಟ್ರಕ್ಷನ್ಸ್	11.13	ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದೆ.
10	ರಾಯಚೂರು ಜಿಲ್ಲೆ	ರಾಯಚೂರು	24X7 ನಿರಂತರ ನೀರು ಸರಬರಾಜು ಕಾಮಗಾರಿ (ಪ್ಯಾಕೇಜು-04ಆರ್‌ಸಿಆರ್‌01)	79.93	ಮ//ಎಸ್‌ಪಿಎಂಎಲ್ ಇನ್‌ಫ್ರಾಸ್ಟ್ರಕ್ಚರ್ಸ್ ಪ್ರೈ.ಲಿ.	66.18	ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದೆ
11		ಸಿಂಧನೂರು	24X7 ನಿರಂತರ ನೀರು ಸರಬರಾಜು ಕಾಮಗಾರಿ ((14ಎಸ್‌ಎನ್‌ಡಿ01)	80.66	ಮ//ಎಸ್‌ಪಿಎಂಎಲ್ ಇನ್‌ಫ್ರಾಸ್ಟ್ರಕ್ಚರ್ಸ್ ಪ್ರೈ.ಲಿ.	78.38	ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದೆ
12		ಸಿಂಧನೂರು	ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆ ಹಾಗೂ ಎಸ್.ಟಿ.ಪಿ ನಿರ್ಮಾಣ (ಪ್ಯಾಕೇಜು-03ಎಸ್‌ಎನ್‌ಡಿ02)	55.75	ಮ//ಯುಪಿಎಲ್ ಇಂಜಿನಿಯರ್ಸ್ ಲಿಮಿಟೆಡ್	54.03	ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದೆ.


 ವ್ಯವಸ್ಥಾಪಕ ನಿರ್ದೇಶಕರು
 ಕ.ಯು.ವಿ.ಡಿ.ಎಫ್.ಸಿ

ವಿಶ್ವಬ್ಯಾಂಕ್ ನೆರವಿನ ಕರ್ನಾಟಕ ಪೌರ ಸುಧಾರಣಾ ಯೋಜನೆಯಡಿ ಕೈಗೊಂಡ ಕಾಮಗಾರಿಗಳು ಅದಕ್ಕೆ ಮಂಜೂರಾದ ಅನುದಾನ ಹಾಗೂ ಕಾಮಗಾರಿಗಳನ್ನು ನಿರ್ವಹಿಸುತ್ತಿರುವ ಏಜೆನ್ಸಿಯವರ ಹೆಸರು ವಿವರ:

ಕ್ರ. ಸಂ	ಜಿಲ್ಲೆಯ ಹೆಸರು	ಯೋಜನಾ ಪಟ್ಟಣಗಳು	ಕಾಮಗಾರಿಗಳ ವಿವರ	ಗುತ್ತಿಗೆ ಮೊತ್ತ (ರೂ. ಲಕ್ಷ)	ಗುತ್ತಿಗೆದಾರರು ಮತ್ತು ಸಂಸ್ಥೆಯ ಹೆಸರು, ವಿವರ	ಗುತ್ತಿಗೆ ಕರಾರಿನಂತೆ ಯೋಜನೆಯ ಪ್ರಾರಂಭ ದಿನಾಂಕ	ಈವರೆಗೂ ಖರ್ಚಾಗಿರುವ ಮೊತ್ತ (ರೂ. ಲಕ್ಷ)	ಕಾಮಗಾರಿ ಮುಕ್ತಾಯವಾದ ದಿನಾಂಕ	ಪರಾ
1.		ಚಿಕ್ಕಬಳ್ಳಾಪುರ	ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆ	2784.00	ಮೆ.ರಾಮ್ ಇನ್ಫ್ರಾಸ್ಟ್ರಕ್ಚರ್ ಪ್ರೈ.ಲಿ. ಹೈದರಾಬಾದ್	9.3.2010	2711.00	31.7.2014	
2.	ಚಿಕ್ಕಬಳ್ಳಾಪುರ ಜಿಲ್ಲೆ	ಬೆಂಗಳೂರು	ನೀರು ಸರಬರಾಜು ಪುನಃಚ್ಛೇತನ- ಪೈಪ್‌ಲೈನ್-10.14 ಕಿ.ಮೀ	135.00	ಮೆ.ಶ್ರೀ ಸುಭಾ ಸೆಲ್ಸ್	2.5.11	136.26	30.6.13	
			ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆ (ಮಿಸಿಂಗ್ ಲಿಂಕ್) 14.69 ಕಿ.ಮೀ	180.00	ಮೆ.ಶ್ರೀ ಸುಭಾ ಸೆಲ್ಸ್	22.3.11	151.00	10.7.13	
			ರಸ್ತೆ ಅಭಿವೃದ್ಧಿ- ಕೊಳಚೆ ಪ್ರದೇಶಗಳಲ್ಲಿ ರಸ್ತೆ ಅಭಿವೃದ್ಧಿ -11.91 ಕಿ.ಮಿ	988.46	ಮೆ. ಅಭಿರಾಮ್ ಇನ್ಫ್ರಾಸ್ಟ್ರಕ್ಚರ್ ಪ್ರೈ.ಲಿ. ಹೈದರಾಬಾದ್	29.09.10	906.71	31.03.13	
			ರಸ್ತೆ ಪುನಃಚ್ಛೇತನ (ಉಳಿತಾಯ)	193.00	ಶ್ರೀ.ಕೆ.ಕುಮಾರ್	30.8.13	176.00	30.9.14	
3.	ಕೊಡಗು ಜಿಲ್ಲೆ	ಮಡಿಕೇರಿ	ಕಾಂಕ್ರೀಟ್ ತಡೆಗೋಡೆ ಅಭಿವೃದ್ಧಿ 596.41 (ಕ್ಯುಬಿಕ್ ಮಿ)	142.00	ವಿಜಯಲಕ್ಷ್ಮಿ, ಕನ್ನಡನೋ.	15.10.13	107.00	30.04.15	ಕಾಮಗಾರಿಯು ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ
4.	ಹಾಸನ ಜಿಲ್ಲೆ	ಹಾಸನ	ಉಳಿತಾಯ ಹಣ-ರಸ್ತೆ ಅಭಿವೃದ್ಧಿ	362.38	ಶ್ರೀ ರಮೇಶ್ ಕುಮಾರ್, ಹಾಸನ	21.08.12	371.06	20.8.13	
			ನೀರು ಶುದ್ಧೀಕರಣ ಸ್ಥಾಪನೆ	150.00	ಮೆ.ಸಂಜಯ್ ಪಾಟೀಲ್, ಇಚ್ಚೇಕರಂಜಿ	11.8.10	162.00	30.7.14	
			ಒಳಚರಂಡಿ ಕಾಮಗಾರಿ	441.00	ಹೆಚ್.ವಿ.ಕೃಷ್ಣ	17.06.08	328.00	30.04.11	
			ರಸ್ತೆ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ	1859.00	ಶ್ರೀ ರಮೇಶ್ ಕುಮಾರ್, ಹಾಸನ	9.06.08	1473.00	25.12.09	
			ಮಳೆ ನೀರು ಚರಂಡಿ	672.00	ಎಸ್.ನಾರಾಯಣ ರೆಡ್ಡಿ	09.06.08	572.00	20.01.11	
			ಕಾಂಕ್ರೀಟ್ ತಡೆಗೋಡೆ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ	547.00	ಎಸ್.ನಾರಾಯಣ ರೆಡ್ಡಿ	03.12.07	444.00	11.08.08	
			ಒವರ್ ಹೆಡ್ ಬ್ಯಾಂಕ್	108.00	ಮೆ.ಸುಜಲಾ ಸ್ವರ್ಣ್, ಬೆಂಗಳೂರು	27.10.10	107.00	23.12.11	
5.		ಹೊಳೆನರಸೀಪುರ	ನೀರು ಸರಬರಾಜು ಪುನಃಚ್ಛೇತನ	283.00	ಎಸ್.ನಾರಾಯಣ ರೆಡ್ಡಿ	20.1.14	339.00	31.1.16	
6.	ಶುಮಕೂರು ಜಿಲ್ಲೆ	ತಿಪಟೂರು	(ಎ) ಒಳಚರಂಡಿ ಕಾಮಗಾರಿ	1795.00	ಮೆ. ಕೆ.ಬಿ.ಆರ್ ಇನ್ಫ್ರಾಟೆಕ್,	28.05.10	1795.00	21.11.11	

ಕ್ರ. ಸಂ	ಜಿಲ್ಲೆಯ ಹೆಸರು	ಯೋಜನಾ ಪಟ್ಟಣಗಳು	ಕಾಮಗಾರಿಗಳ ವಿವರ	ಗುತ್ತಿಗೆ ಮೊತ್ತ (ರೂ. ಲಕ್ಷ)	ಗುತ್ತಿಗೆದಾರರು ಮತ್ತು ಸಂಸ್ಥೆಯ ಹೆಸರು, ವಿವರ	ಗುತ್ತಿಗೆ ಕರಾರಿನಂತೆ ಯೋಜನೆಯ ಪ್ರಾರಂಭ ದಿನಾಂಕ	ಈವರೆಗೂ ಖರ್ಚಾಗಿರುವ ಮೊತ್ತ (ರೂ. ಲಕ್ಷ)	ಕಾಮಗಾರಿ ಮುಕ್ತಾಯವಾದ ದಿನಾಂಕ	ಪರಾ
7.		ಸಿರಾ	(ಬಿ) ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆ-ರೊಚ್ಚು ಸಂಸ್ಕರಣ ಘಟಕಕ್ಕೆ-6 ಎಂಎಲ್‌ಡಿ ಎಸ್‌ಬಿಆರ್ ಚೆಕ್ಕಾಲಜಿ (12 ಎಂಎಲ್‌ಡಿಗೇ ಆಪ್‌ಗ್ರಡಬಲ್)	1830.00	ಮೆ ಕಲಾಬಿ ಇನ್ಫ್ರಾಟೆಕ್ ಲಿ.ಬೆಂಗಳೂರು	15.10.15	1872.00	31.5.2017	ಕಾಮಗಾರಿಯು ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ
			(ಸಿ) ಒಳಚರಂಡಿ ಹಂತ-2	2415	ಮೆ ಕೆ.ಬಿ.ಆರ್ ಇನ್‌ಫ್ರಾಟೆಕ್, ಬೆಂಗಳೂರು	13.10.17	2198.00	31.12.2020	ಸದರಿ ಯೋಜನೆಯನ್ನು ರಾಜ್ಯ ಸರ್ಕಾರದ ಅನುದಾನದಡಿ ಕೈಗೊಳ್ಳಲಾಗಿರುತ್ತದೆ.
			ಕುಡಿಯುವ ನೀರು ಪುನಶ್ಚೇತನ ಕಾಮಗಾರಿ	69.00	ರವೀಂದ್ರಕುಮಾರ್ ಎಂ.	27.4.12	66.00	13.5.13	ಕಾಮಗಾರಿಯು ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ
			ಮಳೆ ನೀರು ಕೊಯ್ಲು	9.00	ಪಿ.ಗಿರಿರಾಜು, ಕ್ಲಾಸ್-1 ಕಂಟ್ರಾಕ್ಟರ್, ಮಲ್ಲೇಶ್ವರಂ, ಬೆಂಗಳೂರು	30.4.12	9.00	13.9.12	
			ಮಳೆ ನೀರು ಚರಂಡಿ	396.00		17.01.13	396.00	30.8.14	
			ಕಡಿಮೆ ವೆಚ್ಚದ ಶುಚಾಲಯ ನಿರ್ಮಾಣ 175 ಘಟಕಗಳು	35.00	-	-	18.00	-	
			8.	ಬೆಂಗಳೂರು ಗ್ರಾಮಾಂತರ	ದೊಡ್ಡಬಳ್ಳಾಪುರ	ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆ	3601.00	ಮೆ ರಾವ್ನ್ ಕನ್ಸ್ಟ್ರಕ್ಷನ್ ಪ್ರೈ.ಲಿ.	14.9.09
9.	ಶಿವಮೊಗ್ಗ ಜಿಲ್ಲೆ	ಶಿವಮೊಗ್ಗ	ರಸ್ತೆ ಮತ್ತು ರಸ್ತೆ ಬದಿ ನಿರ್ಮಾಣ ಕೊಳಚೆ ಪ್ರದೇಶಗಳಲ್ಲಿ	670.00	ಶ್ರೀ ಎನ್.ಮಂಜುನಾಥ, ಕ್ಲಾಸ್-1 ಕಂಟ್ರಾಕ್ಟರ್, ಶಿವಮೊಗ್ಗ	25.10.12	721.00	31.1.15	ಕಾಮಗಾರಿಯು ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.
			ಮಳೆ ನೀರು ಚರಂಡಿ ನಿರ್ಮಾಣ	646.00	ಪಿ.ಗಿರಿರಾಜು, ಕ್ಲಾಸ್-1 ಕಂಟ್ರಾಕ್ಟರ್, ಮಲ್ಲೇಶ್ವರಂ, ಬೆಂಗಳೂರು	21.11.12	613.00	31.1.15	ಕಾಮಗಾರಿಯು ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ
			ಕಡಿಮೆ ವೆಚ್ಚದ ಶುಚಾಲಯ ನಿರ್ಮಾಣ- 802 ಘಟಕಗಳು	160.00	-	-	124.00	-	ಕಾಮಗಾರಿಯು ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ


ಕ್ರ. ಸಂ	ಜಿಲ್ಲೆಯ ಹೆಸರು	ಯೋಜನಾ ಪಟ್ಟಣಗಳು	ಕಾಮಗಾರಿಗಳ ವಿವರ	ಗುತ್ತಿಗೆ ಮೊತ್ತ (ರೂ. ಲಕ್ಷ)	ಗುತ್ತಿಗೆದಾರರು ಮತ್ತು ಸಂಸ್ಥೆಯ ಹೆಸರು, ವಿವರ	ಗುತ್ತಿಗೆ ಕರಾರಿನಂತೆ ಯೋಜನೆಯ ಪ್ರಾರಂಭ ದಿನಾಂಕ	ಈವರೆಗೂ ಖರ್ಚಾಗಿರುವ ಮೊತ್ತ (ರೂ. ಲಕ್ಷ)	ಕಾಮಗಾರಿ ಮುಕ್ತಾಯವಾದ ದಿನಾಂಕ	ಪರಾ
10.		ಭದ್ರಾವತಿ	ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆ	2330.00	ಮೆ. ಅಭಿರಾಮ್ ಇನ್‌ಫ್ರಾಸ್ಟ್ರಕ್ಚರ್ ಪ್ರೈ. ಲಿ. ಹೈದರಾಬಾದ್	4.10.12	1660.00	25.10.2018	ಗುತ್ತಿಗೆದಾರರ ವ್ಯವಸ್ಥೆಯಿಂದ ಗುತ್ತಿಗೆಯನ್ನು ರದ್ದುಗೊಳಿಸಲಾಗಿರುತ್ತದೆ.
11.	ಕೋಲಾರ ಜಿಲ್ಲೆ	ಕೋಲಾರ	ರಸ್ತೆ ಪುನಃಸ್ಥಾಪನೆ ಹಾಗೂ ಕೊಳಚೆ ಪ್ರದೇಶಗಳಲ್ಲಿ ರಸ್ತೆ ಬದಿ ಚರಂಡಿ ಮಳೆ ನೀರು ಚರಂಡಿ ನಿರ್ಮಾಣ (ಉಳಿತಾಯ) (ಜೈನೊಲಿಂಕ್ ಫಸ್ಟಿಂಗ್)	929.00	ಆರ್.ಎಸ್.ಡೆವಲಪ್ ಮೆಂಟ್ & ಕನ್ಸ್ಟ್ರಕ್ಷನ್ ಇಂಡಿಯಾ ಪ್ರೈ. ಲಿ. ಎರೋಡ್ ತಮಿಳುನಾಡು	21.9.10	835.34	20.8.13	ಕಾಮಗಾರಿಯು ಮೋರ್ಚಾಗೊಂಡಿರುತ್ತದೆ
			ರಸ್ತೆ ಮತ್ತು ರಸ್ತೆ ಬದಿ ಪುನಃಸ್ಥಾಪನೆ (ಉಳಿತಾಯ)	553.00		21.4.14	355.00	20.7.15	
			ರಸ್ತೆ ಮತ್ತು ರಸ್ತೆ ಬದಿ ಪುನಃಸ್ಥಾಪನೆ (ಉಳಿತಾಯ)	336.00		21.4.14	286.00	25.12.15	
			ಮಳೆ ನೀರು ಕೊಯ್ಲು	64.00	ಮೆಪಾಮಲ್ಯಾಂಡ್ ಆರ್‌ಡಬ್ಲ್ಯೂಹೆಚ್ ಸಿಸ್ಟಮ್, ಬೆಂಗಳೂರು	20.05.11	65.00	19.01.12	
			ಉಳಿತಾಯ ಮೊತ್ತ- ರಸ್ತೆ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ	354.00	ಆರ್.ಎಸ್.ಡೆವಲಪ್ ಮೆಂಟ್ & ಕನ್ಸ್ಟ್ರಕ್ಷನ್ ಇಂಡಿಯಾ ಪ್ರೈ. ಲಿ. ಎರೋಡ್ ತಮಿಳುನಾಡು	21.04.14	325.00	20.07.15	
			ಮಳೆ ನೀರು ಚರಂಡಿ ನಿರ್ಮಾಣ (ಉಳಿತಾಯ) (ಜೈನೊಲಿಂಕ್ ಫಸ್ಟಿಂಗ್)	553.00	21.04.14	553.00	25.12.15		
12.		ರಾಬರ್ಟ್‌ಸನ್‌ಪೇಟೆ	ರಸ್ತೆ ಅಭಿವೃದ್ಧಿ ಕೊಳಚೆ ಪ್ರದೇಶಗಳಲ್ಲಿ ರಸ್ತೆ ಅಭಿವೃದ್ಧಿ	1161.66	ಆರ್.ಎಸ್.ಡೆವಲಪ್ ಮೆಂಟ್ & ಕನ್ಸ್ಟ್ರಕ್ಷನ್ ಇಂಡಿಯಾ ಪ್ರೈ. ಲಿ. ಎರೋಡ್ ತಮಿಳುನಾಡು	01.01.11	895.82	05.05.13	
			ಮಳೆ ನೀರು ಚರಂಡಿ	329.00		25.01.11	259.00	02.06.12	
			ಮಳೆ ನೀರು ಕೊಯ್ಲು	86.00	ಮೆಪಾಮಲ್ಯಾಂಡ್ ಆರ್‌ಡಬ್ಲ್ಯೂಹೆಚ್ ಸಿಸ್ಟಮ್, ಬೆಂಗಳೂರು	01.01.11	84.00	07.05.12	
13.	ಚಿತ್ರದುರ್ಗ ಜಿಲ್ಲೆ	ಚಿತ್ರದುರ್ಗ	ನೀರು ಶುದ್ಧೀಕರಣ ಘಟಕದ ಪುನಃಸ್ಥಾಪನೆ	23.00	ಮೆ.ಸುರೇಶ್ ಇಲೆಕ್ಟ್ರಿಕಲ್ ಬೆಂಗಳೂರು	26.04.10	24.01	30.08.11	
			ಮೀಟರ್ ಅಳವಡಿಕೆ	173.00	ಮೆ.ಜೇತಾಸ್ ಕಂಪ್ಯೂಟ್ ಸಿಸ್ಟಮ್	29.11.13	125.00	31.12.15	

ಕ್ರ. ಸಂ	ಜಿಲ್ಲೆಯ ಹೆಸರು	ಯೋಜನಾ ಪಟ್ಟಣಗಳು	ಕಾಮಗಾರಿಗಳ ವಿವರ	ಗುತ್ತಿಗೆ ಮೊತ್ತ (ರೂ. ಲಕ್ಷ)	ಗುತ್ತಿಗೆದಾರರು ಮತ್ತು ಸಂಸ್ಥೆಯ ಹೆಸರು, ವಿವರ	ಗುತ್ತಿಗೆ ಕರಾರಿನಂತೆ ಯೋಜನೆಯ ಪ್ರಾರಂಭ ದಿನಾಂಕ	ಈವರೆಗೂ ಖರ್ಚಾಗಿರುವ ಮೊತ್ತ (ರೂ.ಲಕ್ಷ)	ಕಾಮಗಾರಿ ಮುಕ್ತಾಯವಾದ ದಿನಾಂಕ	ಷರಾ
14.			ಮಳೆ ನೀರು ಚರಂಡಿ	540.00	ಮೆ.ಬೇತಾಸ್ ಕಂಪ್ಯೂಟ್, ಸಿಸ್ಟಮ್	18.11.10	420.30	30.8.13	ಕಾಮಗಾರಿಗಳು ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ
			ರಸ್ತೆ ಅಭಿವೃದ್ಧಿ	1608.00	ಶ್ರೀಗುರುನಾಥ ಬೀದರ್	25.04.10	1550.00	24.10.11	
			ಕೊಳಚೆ ಪ್ರದೇಶಗಳಲ್ಲಿ ರಸ್ತೆ ಅಭಿವೃದ್ಧಿ	594.00	ಮೆ. ಅಭಿರಾಮ್ ಇನ್‌ಫ್ರಾಸ್ಟ್ರಕ್ಚರ್ ಪ್ರೈ.ಲಿ. ಹೈದರಾಬಾದ್	18.11.10	564.00	17.05.12	
			ಮಳೆ ನೀರು ಕೊಯ್ಲು	09.00	ಮೆ.ಟೆಕ್‌ಲೈಟ್ ಗ್ರೀನ್ ಬೆಂಗಳೂರು	26.04.10	90.00	13.01.12	
		ಹಿರಿಯೂರು	ಭಸ್ಮ ತ್ಯಾಜ್ಯ ನಿರ್ವಹಣೆ	156.00	ಮಿ.ಉದಯ್‌ಕುಮಾರ್ ಶೆಟ್ಟಿ ಕುಂದಾಪುರ	24.01.11	156.00	20.1.12	
			ರಸ್ತೆ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ	397.00	ಪಿ.ಗಿರಿರಾಜು, ಕ್ಲಾಸ್-1 ಕಂಪ್ಯಾಕ್ಟರ್, ಮಲ್ಲೇಶ್ವರಂ, ಬೆಂಗಳೂರು	3.12.12	348.00	30.08.14	
			ಕೊಳಚೆ ಪ್ರದೇಶಗಳ ರಸ್ತೆ ಅಭಿವೃದ್ಧಿ						
			ಮಳೆ ನೀರು ಕೊಯ್ಲು	32.00	ಮೆ.ಪಾರ್ಸಲ್ಯಾಂಡ್	20.10.12	22.00	19.08.13	
		ಕಡಿಮೆ ವೆಚ್ಚದ ತೆರಿಗೆಯ ನಿರ್ಮಾಣ-150 ಘಟಕಗಳು	30.00			22.00			
		15.	ರಾಮನಗರ ಜಿಲ್ಲೆ	ಕನಕಪುರ	ಕೊಳಚೆ ಪ್ರದೇಶಗಳಲ್ಲಿ ರಸ್ತೆ ಬದಿ ಚರಂಡಿ ಹಾಗೂ ಕಾಂಕ್ರೀಟ್ ರಸ್ತೆ ಮಳೆ ನೀರು ಚರಂಡಿ ನಿರ್ಮಾಣ-5.77 ಕಿ.ಮೀ	580.53	ಮೆ. ಸೂಪರ್ ಹೈ-ಟೆಕ್ ಇಂಜಿನಿಯರ್ಸ್ & ಕಂಪ್ಯಾಕ್ಟರ್ಸ್	16.12.11	
ರಸ್ತೆ ಕಾಮಗಾರಿ (ಉಳಿತಾಯ)-	252.00				19.12.14	237.00		31.6.15	
16.		ಮಾಗಡಿ	ನಿರಂತರ (24/7) ನೀರು ಸರಬರಾಜು	2040.00	ಮೆ.ವಿಶ್ವರಾಜ್ ಯುನಿವರ್ಸಿಟಿ ಆಫ್ ಟೆಕ್ನಾಲಜಿ ನಾಗಪುರ	4.4.14	2264.00	31.1.21	
17.	ಮಂಡ್ಯ ಜಿಲ್ಲೆ	ನಾಗಮಂಗಲ	ರಸ್ತೆ ಪುನಃಸ್ಥಾಪನೆ ಹಾಗೂ ಕೊಳಚೆ ಪ್ರದೇಶಗಳಲ್ಲಿ ರಸ್ತೆ ಮತ್ತು ರಸ್ತೆ ಬದಿ ಚರಂಡಿ-1.15	168.07	ಶ್ರೀ.ಸಿ.ಕರೀಗೌಡ, ಮೈಸೂರು	2.7.12	150.00	10.8.13	
			ಮಳೆ ನೀರು ಕೊಯ್ಲು (ಸರ್ಕಾರ/ಸಾರ್ವಜನಿಕ ಕಟ್ಟಡಗಳು)- 9	10.00		28.9.12	10.00	30.10.13	
18.	ಚಿಕ್ಕಮಗಳೂರು	ಚಿಕ್ಕಮಗಳೂರು	ನೀರು ಸರಬರಾಜು ಪುನಃಸ್ಥಾಪನೆ	279.00	ಎ.ನರಸಿಂಹನ್	10.12.12	76.00	28.1.2017	ಗುತ್ತಿಗೆ

ಕ್ರ. ಸಂ	ಜಿಲ್ಲೆಯ ಹೆಸರು	ಯೋಜನಾ ಪಟ್ಟಣಗಳು	ಕಾಮಗಾರಿಗಳ ವಿವರ	ಗುತ್ತಿಗೆ ಮೊತ್ತ (ರೂ. ಲಕ್ಷ)	ಗುತ್ತಿಗೆದಾರರು ಮತ್ತು ಸಂಸ್ಥೆಯ ಹೆಸರು, ವಿವರ	ಗುತ್ತಿಗೆ ಕರಾರಿನಂತೆ ಯೋಜನೆಯ ಪ್ರಾರಂಭ ದಿನಾಂಕ	ಈವರೆಗೂ ಖರ್ಚಾಗಿರುವ ಮೊತ್ತ (ರೂ. ಲಕ್ಷ)	ಕಾಮಗಾರಿ ಮುಕ್ತಾಯವಾದ ದಿನಾಂಕ	ಪರಾ
	ಜಿಲ್ಲೆ								ರದ್ದಪಡಿಸಲಾಗಿ, ಬಾಕಿ ಕಾಮಗಾರಿಯನ್ನು ಅಮೃತ್ ಯೋಜನೆಯಡಿ ತೆಗೆದು ಕೊಳ್ಳಲು ಪ್ರಸ್ತಾವಿಸಲಾಗಿದೆ.
			ರಸ್ತೆ ಅಭಿವೃದ್ಧಿ ಹಾಗೂ ಕೊಳಚೆ ಪ್ರದೇಶಗಳಲ್ಲಿ ರಸ್ತೆ ಮತ್ತು ಚರಂಡಿ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ-36.11ಕಿ.ಮೀ	1647.00	ಶ್ರೀ ಅಬ್ದುಲ್ ರಹಮಾನ್, ಉಡುಪಿ	10.12.12	1599.00	31.7.15	
			ಮಳೆ ನೀರು ಚರಂಡಿ-6.35 ಕಿ.ಮಿ	568.00	ಪಿ.ಗಿರಿರಾಜು, ಕ್ಲಾಸ್-1 ಕಂಬ್ರಾಕ್ಟರ್, ಮಲ್ಲೇಶ್ವರಂ, ಬೆಂಗಳೂರು	07.12.12	399.00	30.6.2016	ಕಾಮಗಾರಿಯು ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ
19.		ಶೃಂಗೇರಿ	ರಸ್ತೆ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ	104.00	ಸುರೇಶ್‌ಕುಮಾರ್ ಹಾಸನ	06.02.09	102.00	30.03.10	
			ಮಳೆ ನೀರು ಚರಂಡಿ	100.00		06.02.09	99.00	27.05.10	
20.		ನಂಜನಗೂಡು	ನಿರಂತರ (24/7) ನೀರು ಸರಬರಾಜು	2855	ಮೆ.ಪ್ರಗತಿ ಕನ್ಸ್ಟ್ರಕ್ಷನ್ & ಶಾರಜ (ಪಿ.ವಿ)	26.2.14	2583.00	31.3.2018	
21.	ಮೈಸೂರು ಜಿಲ್ಲೆ	ಟಿ.ನರಸೀಪುರ	ಮಳೆ ನೀರು ಚರಂಡಿ ಹೀರಿಕೆ ಪ್ರದೇಶಗಳಲ್ಲಿ ರಸ್ತೆ ಮತ್ತು ಚರಂಡಿ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ	190.00	ಶ್ರೀ ಪಿ.ನಿವಕುಮಾರ್, ಕ್ಲಾಸ್-1 ಕಂಬ್ರಾಕ್ಟರ್, ಹೊಳೆನರಸೀಪುರ	1.2.12	160.00	30.9.14	ಕಾಮಗಾರಿಯು ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ
			ಕಡಿಮೆ ವೆಚ್ಚದ ಪೂಜಾಲಯ ನಿರ್ಮಾಣ-155 ಘಟಕಗಳು	20.00			20.00		
22.	ಬಾಮರಾಜನಗರ ಜಿಲ್ಲೆ	ಕೊಳ್ಳೇಗಾಲ	ನಿರಂತರ (24/7) ನೀರು ಸರಬರಾಜು	5400.00*	ಮೆ. ಮಾಲು ಕನ್ಸ್ಟ್ರಕ್ಷನ್ಸ್ (ಇಂಡಿಯಾ) ಪ್ರೈ.ಲಿ ಎ-204/205,2ನೇ ಮಹಡಿ, ಟ್ರೇಡ್, ಮೆಚ್ಚಿಸ್, ಬೆಂಗಳೂರು	25.4.219	1835.00	ಕಾಮಗಾರಿಯು ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ	ಸದರಿ ಯೋಜನೆಯನ್ನು ರಾಜ್ಯ ಸರ್ಕಾರದ ಅನುದಾನದಡಿ ಕೈಗೊಳ್ಳಲಾಗಿರುತ್ತದೆ. ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಮೂಲಕ 5

ಕ್ರ. ಸಂ	ಜಿಲ್ಲೆಯ ಹೆಸರು	ಯೋಜನಾ ಪಟ್ಟಣಗಳು	ಕಾಮಗಾರಗಳ ವಿವರ	ಗುತ್ತಿಗೆ ಮೊತ್ತ (ರೂ. ಲಕ್ಷ)	ಗುತ್ತಿಗೆದಾರರು ಮತ್ತು ಸಂಸ್ಥೆಯ ಹೆಸರು, ವಿವರ	ಗುತ್ತಿಗೆ ಕರಾರಿನಂತೆ ಯೋಜನೆಯ ಪ್ರಾರಂಭ ದಿನಾಂಕ	ಈವರೆಗೂ ಖರ್ಚಾಗಿರುವ ಮೊತ್ತ (ರೂ. ಲಕ್ಷ)	ಕಾಮಗಾರಿ ಮುಕ್ತಾಯವಾದ ದಿನಾಂಕ	ಪರಾ
									ವರ್ಷಗಳ ಕಾರ್ಯಾಚರಣೆ ಮತ್ತು ನಿರ್ವಹಣೆಗೆ ರೂ.11.96 ಕೋಟಿ ಹೊರತುಪಡಿಸಿ
23.	ಬೆಳಗಾವಿ ಜಿಲ್ಲೆ	ಹುಕ್ಕೇರಿ	ರಸ್ತೆಗಳ ಅಭಿವೃದ್ಧಿ	190.20	ಶ್ರೀ ಎಸ್.ಬಿ. ಕೆಮ್ಮಾಪುರೆ, ಕಬ್ಬೂರ್, ಚಿಕ್ಕೋಡಿ ತಾಲ್ಲೂಕು, ಬೆಳಗಾವಿ ಜಿಲ್ಲೆ.	14.10.11	207.00	31.03.13	ಕಾಮಗಾರಿಯು ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ
			ಕಡಿಮೆ ವೆಚ್ಚದ ಶೌಚಾಲಯ ನಿರ್ಮಾಣ -160 ಘಟಕಗಳು	28.00			29.00		
24.	ಬೀದರ್ ಜಿಲ್ಲೆ	ಹುಮ್ಮಾಬಾದ್	ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆ	2866.00	ಮೆ.ಗೋರುರು ಇನ್ಸ್ಟಿಟ್ಯೂಟ್ ಪ್ರೈ.ಲಿ. ಮುಂಬೈ	29.1.13	2866.00	15.10.19	
25.	ಉತ್ತರ ಕನ್ನಡ ಜಿಲ್ಲೆ	ಹಳಿಯಾಳ	ನಿರಂತರ (24/7) ನೀರು ಸರಬರಾಜು	1349.00	ಮೆ.ಜೈನ್ ಇರಿಗೇಷನ್ ಸಿಸ್ಟಮ್ ಲಿ.	14.2.14	1281.00	ಕಾಮಗಾರಿಯು ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ	
			ಎಕ್ಸ್‌ಪ್ರೆಸ್ ಫಿಡರ್ ಮೈನ್ -22.00 ಕಿ.ಮೀ	212.00	ಮೆ.ಪ್ರವೀಣ ಇಲಕ್ಟ್ರಿಕಲ್ಸ್, ಗದಗ	19.12.14	233.00		
			ಕಡಿಮೆ ವೆಚ್ಚದ ಶೌಚಾಲಯ ನಿರ್ಮಾಣ-400 ಘಟಕಗಳು	80.00			54.00		
26.	ಯಾದಗಿರಿ ಜಿಲ್ಲೆ	ಗುರುಮಿಟ್ಟಲ್	ಮಳೆ ನೀರು ಚರಂಡಿ ರಸ್ತೆ ಮತ್ತು ಚರಂಡಿ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ 0.800 ಕಿ.ಮೀ, 2 ಸಂಖ್ಯೆ ಆರ್‌ಡಬ್ಲ್ಯೂಹೆಚ್	209.73	ಮೆ ರಾಜಾನಂದ ಕನ್ಸ್ಟ್ರಕ್ಷನ್ ಕಂಪನಿ, ರಾಜಾನಂದ ನಿವಾಸ, ಸಂ.1-31/1ಎ	22.3.12	142.00	30.10.13	
27.	ದಾವಣಗೆರೆ ಜಿಲ್ಲೆ	ಹರಿಹರ	(ಎ) ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆ	1869.00	ಮೆ ಅಭಿರಾಮ್ ಇನ್‌ಫ್ರಾಸ್ಟ್ರಕ್ಚರ್ ಪ್ರೈ.ಲಿ. ಹೈದ್ರಾಬಾದ್	29.1.13	539.00	27.1.16	ಗುತ್ತಿಗೆಯನ್ನು ರದ್ದುಪಡಿಸಲಾಗಿದೆ
			(ಬಿ) ಒಳಚರಂಡಿ ಯೋಜನೆ-ಉಳಿಕೆ ಕಾಮಗಾರಿ	2440.00	ಮೆ ಏಫಿಲ್ ಕನ್ಸ್ಟ್ರಕ್ಟರ್ಸ್ ಪ್ರೈ.ಲಿ.	9.11.16	2365.00	30.6.18	ಕಾಮಗಾರಿಯು ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ
28.	ಹಾವೇರಿ ಜಿಲ್ಲೆ	ಸವಣೂರು	ಕುಡಿಯುವ ನೀರು ಪುನಃಶ್ಚೇತನ ಕಾಮಗಾರಿ	49.00	ಎಸ್.ಕೆ.ತಂಗಲ್	29.03.11	47.00	26.09.11	ಕಾಮಗಾರಿಯು ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ

ಕ್ರ. ಸಂ	ಜಿಲ್ಲೆಯ ಹೆಸರು	ಯೋಜನಾ ಪಟ್ಟಣಗಳು	ಕಾಮಗಾರಿಗಳ ವಿವರ	ಗುತ್ತಿಗೆ ಮೊತ್ತ (ರೂ. ಲಕ್ಷ)	ಗುತ್ತಿಗೆದಾರರು ಮತ್ತು ಸಂಸ್ಥೆಯ ಹೆಸರು, ವಿವರ	ಗುತ್ತಿಗೆ ಕರಾರಿನಂತೆ ಯೋಜನೆಯ ಪ್ರಾರಂಭ ದಿನಾಂಕ	ಈವರೆಗೂ ಖರ್ಚಾಗಿರುವ ಮೊತ್ತ (ರೂ. ಲಕ್ಷ)	ಕಾಮಗಾರಿ ಮುಕ್ತಾಯವಾದ ದಿನಾಂಕ	ಪರಾ
			ಮಳನೀರು ಚರಂಡಿ	221.00	ಪಿ.ಗಿರಿರಾಜು ಬೆಂಗಳೂರು	30.04.11	220.00	10.02.12	
			ರಸ್ತೆ ಕಾಮಗಾರಿ	140.00	ಕೆ.ಎಂ.ಮುರುಳಿ ಬೆಂಗಳೂರು	2.09.11	128.00	30.07.11	
			ಮಳೆ ನೀರು ಕೊಯ್ಲು	31.00		26.04.11	25.00	25.10.11	
			ಕಡಿಮೆ ವೆಚ್ಚದ ತೌಚಾಲಯ ನಿರ್ಮಾಣ-51 ಘಟಕಗಳು	12.00			05.00	-	
29.	ಕಲಬುರಗಿ ಜಿಲ್ಲೆ	ಜೀವರ್ಗ	ನೀರು ಸರಬರಾಜು ಪುನಃಚೇತನ- ಓಹೆಚ್‌ಟಿ-1 ಎಲ್‌ಎಲ್-1ನಂ.	71.00		17.11.11	51.00	20.8.13	ಕಾಮಗಾರಿಯು ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ
			ನೀರು ಸರಬರಾಜು (ಓಹೆಚ್‌ಟಿ) (ಉಳಿತಾಯ- ಓಹೆಚ್‌ಟಿ -2 ಎಲ್‌ಎಲ್-1ನಂ, ಪೈಪ್‌ಲೈನ್-2.75 ಕಿ.ಮೀ)	52.00	ಮಿ.ಗೋಲಯ್ಯ ಸಿ. ಹೀರಮಠ್	6.2.14	48.00	30.11.14	
30.	ಚಿಕ್ಕಾಪುರ	ಚಿಕ್ಕಾಪುರ	ರಸ್ತೆ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ	254.00					ಕಾಮಗಾರಿಯು ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ
			ಕೊಳೆತ ಪ್ರದೇಶಗಳಲ್ಲಿ ರಸ್ತೆ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ	100.00	ಬ್ಯೂಟಿ ಕನ್ಸ್ಟ್ರಕ್ಷನ್, ಮುಂಬೈ	5.7.08	354.00	24.01.11	
			ಕಡಿಮೆ ವೆಚ್ಚದ ತೌಚಾಲಯ ನಿರ್ಮಾಣ 183 ಘಟಕಗಳು	24.00			24.00	-	


 ವ್ಯವಸ್ಥಾಪಕ ನಿರ್ದೇಶಕರು
 ಕೆಯುಐಡಿಎಫ್‌ಸಿ

ಸ್ಮಾರ್ಟ್ ಸಿಟಿ ಅನುದಾನದಡಿ, ಪಿಪಿಪಿ ಮಾದರಿಯಡಿ ಹಾಗೂ ಇತರೆ ಇಲಾಖೆಗಳ ಸಮನ್ವಯದೊಂದಿಗೆ (Convergence) ಕೈಗೊಂಡಿರುವ ಯೋಜನೆಗಳ ಪೈಕಿ ಪೂರ್ಣಗೊಂಡಿರುವ, ಪ್ರಗತಿಯಲ್ಲಿರುವ ಹಾಗೂ ಟೆಂಡರ್ ಹಂತದಲ್ಲಿರುವ ಕಾಮಗಾರಿಗಳ ಫೋಷ್ವಾರ

ನಗರ	ಒಟ್ಟು ಕಾಮಗಾರಿಗಳು		ಪೂರ್ಣಗೊಂಡ ಕಾಮಗಾರಿಗಳು		ಪ್ರಗತಿಯಲ್ಲಿರುವ ಕಾಮಗಾರಿಗಳು		ಟೆಂಡರ್ ಹಂತದಲ್ಲಿರುವ ಕಾಮಗಾರಿಗಳು		ಡಿ.ಪಿ.ಆರ್ ಹಂತದಲ್ಲಿರುವ ಕಾಮಗಾರಿಗಳು	
	ಸಂಖ್ಯೆ	ಮೊತ್ತ	ಸಂಖ್ಯೆ	ಮೊತ್ತ	ಸಂಖ್ಯೆ	ಮೊತ್ತ	ಸಂಖ್ಯೆ	ಮೊತ್ತ	ಸಂಖ್ಯೆ	ಮೊತ್ತ
ಬೆಳಗಾವಿ	222	3519.8	124	1166.08	83	1494.04	14	841.45	1	18.20
ದಾವಣಗೆರೆ	108	1902.1	32	172.72	69	1668.61	7	60.76	0	0
ಸ್ಯಾನ್ಸಿ-ಧಾರವಾಡ	73	1570.2	20	240.76	48	1057.95	4	121.5	1	150
ಮಂಗಳೂರು	70	1951.7	25	95.75	40	1199.92	3	476.04	2	180
ಶಿವಮೊಗ್ಗ	88	1381.07	41	77.04	43	1157.63	4	146.4	0	0
ತುಮಕೂರು	168	1792.8	90	225.853	67	1360.6	9	83.33	2	123
ಬೆಂಗಳೂರು	43	1911.8	4	10.67	30	1508.73	6	237.39	3	155
ಒಟ್ಟು	772	14029.4	336	1988.87	380	9447.48	47	1966.87	9	626.20

ವ್ಯವಸ್ಥಾಪಕ ನಿರ್ದೇಶಕರು
ಕೆಯುಬಡಿಎಫ್‌ಸಿ

ಪ್ರತಿ ಸಂಖ್ಯೆ - 267-ಅನುಬಂಧ-6

Belagavi Smart City Limited

SCM Project

Rs. In Cr

I. Completed Projects

Sl.No	Name of the Project	SCP Cost	WO Cost	Work Order date	Date of Completion as per contract	Actual Date of Completion	Present Status	Name of Contractor (RS&TC/REGD/OS&CS)
1	Energy Auditing of Street Lights under Smart City Energy efficiency program.	0.23	0.23	15.11.2017	25.01.2019	28.01.2019	Work Completed	M/s Enzen Global Solutions Pvt. Ltd, Bangalore
2	Road Side Drinking Water Kiosks (Phase I)	0.40	0.38	05.01.2018	28.02.2019	28.02.2019	Work Completed	M/s Manohar Rathod, Vijayapur
3	Rain water harvesting & Composting Facility in Parks	0.10	0.08	16.07.2018	01.03.2019	04.03.2019	Work Completed	M/s Prakash Shrivastava, Belagavi
4	Theme Based Park - Nathpali Garden	1.96	0.92	28.09.2018	04.03.2019	24.03.2019	Work Completed	M/s Sridhar Shivaji Naguliche, Hubballi
5	Smart Bus shelters with dedicated bus bay (Phase I - 5 Bus Shelters of A category)	2.00	1.91	01.03.2018	24.11.2018	24.11.2018	Work Completed	M/s Naga Bhushan Reddy, Bellary
6	Rehabilitation of Stray Cattle	0.74	0.64	03.03.2018	30.09.2019	30.09.2019	Work Completed	M/s Sarweri Shriguppi, Belagavi
7	Heritage Park - Phase I Water Body & Check Dam	4.37	3.95	10.11.2017	30.07.2019	30.07.2019	Work Completed	M/s G Mastanah, Vijayapur
8	Smart Class rooms Phase I Part A	0.70	0.61	21.02.2019	30.07.2019	30.07.2019	Work Completed	M/s Rohade
9	Smart Class rooms Phase I Part B	3.20	2.74	21.02.2019	30.07.2019	30.07.2019	Work Completed	M/s Vidhwat Solutions, Mysore
10	Trauma Centre Part A & B	3.00	2.51	07.03.2019	30.07.2019	30.07.2019	Work Completed	M/s Varadna Leen, Bharwad M/s KK Ananze, Bangalore M/s BMS, Bangalore M/s TBS, Bangalore
11	Procurement of Digital Bill Board	0.94	0.71	28.02.2019	07.08.2019	09.08.2019	Work Completed	M/s Bankar Advt, Bangalore
12	Sanitary vending machine and Incinerator	0.33	0.31	16.08.2019	15.09.2019	15.09.2019	Work Completed	M/s Nareman Works
13	Development of Smart Class room Phase II Part A (Civil)	0.36	0.32	12.07.2019	19.09.2019	19.09.2019	Work Completed	M/s B B Patil, Hubballi
14	Development of Smart Class room Phase II Part B (ICT)	1.11	1.03	12.07.2019	19.09.2019	19.09.2019	Work Completed	M/s Vidhwat Solutions, Mysore
15	Appointment of System Integrator for establishment of Common Command & Control Centre	78.8	45.99	01.02.2018	28.08.2019	15.10.2020	Work Completed	M/s Bharat Electronics Limited, Bangalore
16	Command and Control Centre Building	3.35	2.99	03.02.2018	30.10.2019	30.01.2020	Work Completed	M/s Uday Kumar Chinnegodde, Hubballi
17	20 bed Maternity Hospital at Vamanuru	2.75	2.33	15.10.2018	30.10.2019	28.02.2020	Work Completed	M/s Manohar Rathod, Vijayapur
18	Smart Bus Shelters (PAN) Phase III	2.00	1.74	28.02.2019	27.11.2019	31.01.2020	Work Completed	M/s Sivasakti Constructions, Kolhapur
19	Roadside Drinking Water Kiosk Phase II	0.60	0.53	30.07.2019	30.04.2020	07.10.2020	Work Completed	M/s B B Patil, Hubballi
20	Theme based Park Development: Saraf Colony	1.09	0.97	18.10.2019	16.07.2020	07.10.2020	Work Completed	Shridhar Naguliche
21	Theme based Park Development: Nathpali Phase II	0.96	0.81	18.10.2019	16.07.2020	07.10.2020	Work Completed	Shridhar Naguliche
22	Smart Bus Shelter Phase II	5.00	4.60	31.12.2018	25.10.2019	07.10.2020	Work Completed	M/s Naga Bhushan Reddy, Bellary
23	Procurement of Traffic Signals under ITMS	3.00	1.70	28.02.2019	28.08.2019 Revised 30.10.2019	29.06.2020	Work Completed	M/s Omnyx Electronics, Delhi
24	Rehabilitation of Pigs (Compound Wall)	0.26	0.23	04.11.2019	04.03.2020	04.11.2020	Work Completed	M/s Rakesh K Kalyan
25	Procurement of Robotic lab & Electronic lab for Skill Development Center	0.98	1.03	09.06.2020	00.09.2020	04.11.2020	Work Completed	M/s ACURA Technipments, Bangalore
26	Theme based Park Development: Patwardhan Layout	1.50	1.33	18.10.2019	18.07.2020	10.12.2020	Work Completed	Shridhar Naguliche
27	Theme based Park Development: Shanu Nagar	1.80	1.50	19.11.2019	19.08.2020	10.12.2020	Work Completed	Shridhar Naguliche
28	Construction of Roads with Paver blocks at SBT Colony (R.C. Nagar) in Belagavi City Package-14	3.24	2.40	07.01.2020	06.10.2020	23.01.2021	Work Completed	M/s B J Dudavi
29	Procurement of CNC Milling & CNC Turning Machine for Skill Development Center	0.33	0.33	09.06.2020	31.12.2020	22.01.2021	Work Completed	M/s ASKAR MICRONS PVT LTD, Mysuru
30	Procurement of 3D Printing for Metal & Plastic DIY 3D Printer & Handheld 3d Laser scanner for Skill Development Center	4.90	5.04	09.06.2020	31.12.2020	22.01.2021	Work Completed	M/s Monotech systems, Chennai
31	Procurement of Desktop computer, LED projector, Smart Board, Visualizer for Smart Board etc for Skill Development Centre	1.79	0.66	17.06.2020	31.12.2020	22.01.2021	Work Completed	M/s GCS Technology
Total		120.05	90.01					

II. Ongoing Stage

Sl.No	Name of the Project	SCP Cost	WO Cost	Work Order date	Date of Completion as per contract	Probable date of Completion	Present Status
1	Construction of two Smart roads at KFTCL road and Mandoh road (Variation included)	25.00	22.25	10.11.2017	09.11.2018	15.04.2021	KFTCL Road PCC - (705m) 760 m completed SVC - (705m) 692 m completed Utility (705m) 695 m completed Footpath (705m) 695 m completed Cycle track (705m) 695 m completed Mandoh Road PCC - (520 m) RHS 035m + LHS 709 m completed SVC - (520 m) RHS completed + LHS 705 m completed Util ty (520 m) 350 m completed Footpath (520m) 350 m completed FINANCIAL PROGRESS: 82% FINANCIAL PROGRESS: 73%
2	Smart Roads at Oharmanath Area (Package II) (a) Type (with Ducting): 2.475 km	47.00	13.64	26.09.2018	24.07.2020	25.05.2021	TWT - 4950/4950m completed SVC - 4610/4950m completed Median - 4330/4950m completed PCC - 4060/4950m completed HDPE 2195/4950m completed FINANCIAL PROGRESS: 74% FINANCIAL PROGRESS: 53.70%

3	City Bus Terminal - CBT	33.50	12.23	09.10.2018	09.10.2020	30.12.2021	<p>100% of excavation works completed.</p> <p>91/103 footings completed.</p> <p>60% of retaining wall up to LGF level completed.</p> <p>110/141 Columns up to slab beam bottom completed.</p> <p>LGF slab concreting completed up to 1st expansion joint (except defence area).</p> <p>Subway concreting completed. Subway extension works under progress.</p> <p>Substructure works in progress, exit ramp works under progress. LGF & UGF slab reinforcement and shuttering works in progress beyond 2nd expansion joint.</p> <p>PHYSICAL PROGRESS: 29%</p> <p>FINANCIAL PROGRESS: 21%</p>	M/s Apeona Const Co. Tumkur
4	Kanbarji Lake rejuvenation & recreational spaces	5.00	4.47	15.10.2018	04.07.2019	15.02.2021	<p>1. Construction of Compound wall-Completed up to plastering works.</p> <p>2. Ghats and Key wall-Ghats RCC Works Complete. Key wall construction is in progress.</p> <p>3. Pathway - Earth work for pathway in progress.</p> <p>4. Watch Towers, Amphitheatre, Gazebos-Structural works completed.</p> <p>5. Food kiosks, Public Toilets Dock- Building Finishing works in progress</p> <p>6. Guard Room, Storerooms-RCC Structural works complete Masonry work in progress.</p> <p>PHYSICAL PROGRESS: 80%</p> <p>FINANCIAL PROGRESS: 41.54%</p>	M/s Souharda InfraTech, Bangalore
5	Smart Roads at Srinagar Area (Package II) (a)A Type (with Ducting):1.85Km (b)B Type (without Ducting):1.57Km	47.3	43.58	04.10.2018	24.05.2020	25.05.2021	<p>TWT: 6754 (100%) completed</p> <p>SWD: 3950/6754 (88.1%)</p> <p>Median: 5900/6754 (95.31%)</p> <p>UGD: 1800/3700 (71.8%)</p> <p>HDPE: 2700/3700 (71.8%)</p> <p>PHYSICAL PROGRESS: 87%</p> <p>FINANCIAL PROGRESS: 59%</p>	M/s Uday Shivkumar, Davangere
6	Smart Roads at Shahpur Area (Package IV) (RT0 to Iijamata Circle, Veg Market Road, Kapileshwar Colony, SPH Road, Mahatma Photo Road, Shukrawar Peth Road) B Type (without Ducting): 5.43 Km	37.39	34.03	31.12.2018	23.01.2020	28.06.2021	<p>White Topping (4.945 km) : 4.5 km completed</p> <p>SWD (9.6 km) : 5.5 km completed</p> <p>Footpath: 3.5km/8.070km progress</p> <p>PHYSICAL PROGRESS: 70%</p> <p>FINANCIAL PROGRESS: 41%</p>	M/s Uday Shivkumar, Davangere
7	Smart Roads at Tinkwadi Area (Package V) (RT0 to Iijamata Circle, Veg Market Road, Kapileshwar Colony, SPH Road, Mahatma Photo Road, Shukrawar Peth Road) A Type (with Ducting): 5.65 Km	43.50	37.96	31.12.2018	23.01.2020	31.03.2021	<p>Congress Rd: White topping completed on either side, 200m of SWD works pending, cycle track completed on LHS, 800m of footpath works pending, ducting works completed</p> <p>Mandoli Rd to 1st gate Rd: White topping & drain works completed.</p> <p>Mandoli Rd to 2nd gate Rd: White topping & drain works completed, footpath works completed.</p> <p>Nanawadi Rd: White topping completed, drain works completed, paved shoulder works completed.</p> <p>Electrical works, Road marking & signage works pending.</p> <p>PHYSICAL PROGRESS: 82%</p> <p>FINANCIAL PROGRESS: 65%</p>	M/s KKB Engineering Construction and PCL Ltd, Shahpur Dist Vadga
8	UG - LT Cabling Package I (Srinagar Nagar)	7.75	7.19	31.12.2018	25.01.2020	30.03.2021	<p>195 Nos. Feeder Pillar are installed out of 195 Nos.</p> <p>Single Spun Pole Transformer erection on site is 17 Nos. out of 17 Nos.</p> <p>UG LT cable layed is 138 kms out of 134.2 kms.</p> <p>Street Light installed 118/498.</p> <p>Street Light foundation- completed</p> <p>PHYSICAL PROGRESS: 98%</p> <p>FINANCIAL PROGRESS: 90%</p>	M/s Jogn Electricals, Belagavi
9	UG - LT Cabling Package II (Mahantesh Nagar)	7.22	6.76	31.12.2018	25.01.2020	30.03.2021	<p>200 Nos. Feeder Pillar are installed out of 200 Nos.</p> <p>Single Spun Pole Transformer erection on site is 21 Nos. out of 21 Nos.</p> <p>UG LT cable layed is 109 kms out of 115.2 kms.</p> <p>Street light installed 250/416.</p> <p>Street Light foundation- completed</p> <p>PHYSICAL PROGRESS: 80%</p> <p>FINANCIAL PROGRESS: 70%</p>	M/s Jogn Electricals, Belagavi
10	UG - LT Cabling Package III (Anjaney Nagar)	8.20	8.27	31.12.2018	25.01.2020	30.03.2021	<p>258 Nos. Feeder Pillar are installed out of 258 Nos.</p> <p>Single Spun Pole Transformer erection on site is 19 Nos. out of 19 Nos.</p> <p>UG LT cable layed is 147 kms out of 162.43 kms.</p> <p>Street light installed 170/422.</p> <p>Street Light foundation- completed</p> <p>PHYSICAL PROGRESS: 75%</p> <p>FINANCIAL PROGRESS: 70%</p>	M/s Jogn Electricals, Belagavi
11	Construction of Cycle Track and Footpath from Ashoka Circle to Surabhi Hotel (PMV Package I)	6.90	6.11	28.01.2019	20.02.2020	31.01.2021	<p>Cycle track (5.07 km) : 5.07 km completed</p> <p>Footpath (5.07 km) : 5.07 km completed</p> <p>Painting Work - in progress</p> <p>PHYSICAL PROGRESS: 95%</p> <p>FINANCIAL PROGRESS: 85%</p>	M/s Mukkan, Kanburji
12	Heritage Park - Phase II	18.55	16.62	28.02.2019	27.08.2020	30.12.2021	<p>1. Development of Path ways and reflexology Pathways-SSM works for the Pathways completed for 2100M, Pathways sub grade works in progress.</p> <p>2. Construction Open Air Theatre -Site Clearance completed.</p> <p>3. Toilet Block works in progress.</p> <p>4. Pavilion works in Progress.</p> <p>5. Foot bridge in progress, abutment work completed</p> <p>6. Fencing works in progress</p> <p>Development of Pathways and Reflexology Pathway-SSM works for the Pathways completed for 2100 M.</p> <p>Pathway Sub grade works in progress.</p> <p>Construction Open Air Theatre -Site Clearance completed.</p> <p>PHYSICAL PROGRESS: 35%</p> <p>FINANCIAL PROGRESS: 07%</p>	M/s Dev Engineers, Mumbai
13	Development of Modern Market at Mahavadi (Kalmnandi)	17.1	16.66	27.02.2019	29.01.2021	31.12.2021	<p>100% of excavation works completed.</p> <p>77/97 footings completed</p> <p>225m of retaining wall up to ground floor level completed.</p> <p>Column shuttering, reinforcement and concreting works in progress.</p> <p>Exit ramp completed.</p> <p>Plinth beams structure, reinforcement and concrete works completed for 1st and 2nd expansion joint.</p> <p>Preparation for plinth area PCC in progress.</p> <p>Ground floor shuttering works in progress.</p> <p>PHYSICAL PROGRESS: 100%</p> <p>FINANCIAL PROGRESS: 17%</p>	M/s Yrakes Construction, Bangalore
14	Smart Roads at Kumbharaipeta Area (Package III) (4.4 Km)	27.90	27.04	09.02.2019	28.01.2020	17.01.2021	<p>TWT: 6754 (100%) completed</p> <p>SWD: 3950/6754 (88.1%)</p> <p>Median: 5900/6754 (95.31%)</p> <p>UGD: 1800/3700 (71.8%)</p> <p>HDPE: 2700/3700 (71.8%)</p> <p>PHYSICAL PROGRESS: 87%</p> <p>FINANCIAL PROGRESS: 59%</p>	M/s Uday Shivkumar, Davangere

15	White Topping of Roads Package-1 [NH (Near KLE Hospital) to Kolhapur Circle, Kolhapur Circle to Ram Chennamma Circle, Kolhapur Circle to Sangoli Rayanna Circle.]	38.8	31.50	18.07.2019	16.08.2020	31.05.2021	TWT-6.6 km completed out of 8.6km Median: 2.9km Completed out of 2.9km SWD-5.0 km completed out of 7.20km. UGD-0.1 km completed out of 0.30km completed Footpath: 3.0/8.6km completed PHYSICAL PROGRESS: 75% FINANCIAL PROGRESS: 65%	M/s K E B Engineering Construction and Pvt Ltd Shapur Chiv Vadga
16	White Topping of Roads Package-5 Road from APMC Junction to Kangrali KH]	12.74	11.22	12.07.2019	11.07.2020	11.06.2021	SWD: 1260/2550 completed TWT: 1126/1120m completed PQC: 1840/1840m completed Cycle track: 560m/1120m formation completed Footpath: 1760/3120m formation completed UGLT: Not yet started Avenue plantation: Not yet started PQC: Formation completed for 1280m/1840m PQC completed for 640m Physical Progress: 55% Financial progress: 30%	M/s Suresh Boddew Infra Bangalore
17	Construction Foot path and Cycle Track (NMY) Package-2 [Baunite Road to Ganesh Temple via Hanuman Nagar Circle and KLE School road]	34.85	26.99	12.07.2019	11.07.2020	11.09.2021	SWD: 7000 m/7850 m completed Street light: footing work completed Cycle track: 1750m/8000m completed Footpath: formation Work started Avenue plantation: Formation work started Bus Shelter: 04/04 frame work completed Physical Progress: 30% Financial progress: 15%	M/s Sarangouda S Patil Vijayapur
18	Construction Foot path and Cycle Track (NMY) Package-3 [APMC Junction to AzamNagar Y junction and Azam Nagar circle to Inner Showroom]	7.81	6.07	10.07.2019	20.07.2020	20.02.2021	Cycle Track: 1.1km/1.1km completed SWD: 1.5km/1.79km completed Footpath: 1.66km/1.95km completed PHYSICAL PROGRESS: 55% FINANCIAL PROGRESS: 25%	M/s Pradeep Constructions Hubballi
19	Development of Mahatma Phule Garden, Tilakwadi.	2.85	2.70	12.07.2019	12.04.2020	15.03.2021	1. Construction of Therapy Building. 2. Construction of Amphitheatre, Gazebo. 3. Special needs Children play Area. 4. Special needs Children sensory garden area. 5. Landscape area, Chain link Fencing 6. Development of Pathway for Morning walkers. 7. Landscaping and plantation. 8. Play equipments for children's 9. Gym equipments of adults 10. Animal court 11. Guard room and compound wall rectification 12. Granite with grass at food court PHYSICAL PROGRESS: 75% FINANCIAL PROGRESS: 70%	M/s Pradeep Constructions Hubballi
20	Battery Operated Auto Rickshaw	1.05	0.95	02.08.2019	02.11.2019	28.02.2021	Beneficiary identification in process 48 application received 39 applications shortlisted Notification issued upto 13.11.2020 FINANCIAL PROGRESS: 92%	M/s Kinetic Greens
21	Construction of 10 Bed Hospital at Vadgaon	2.25	2.04	30.07.2019	30.04.2020	21.03.2021	Main structure frame (Columns, Beams, Slab, Staircase, LIFT, etc.) concreting completed. RRM works completed. Electrical conduits work completed. Internal plastering works completed. 90% of external plastering works completed. 90% of flooring works completed. PHYSICAL PROGRESS: 75% FINANCIAL PROGRESS: 26%	M/s B B Patil, Hubballi
22	White Topping of Roads Package-2 [1. Ashoka Circle - Sangoli Rayanna Circle-Kittur Channamma Circle, Eggarves Circle-Gange Circle] [2. SP Office to Dharmamath Circle]	44.62	39.94	18.09.2019	17.09.2020	31.05.2021	TWT-3.8 km completed out of 4.7km, PQC-0.82km (RHS) out of 0.82 km (BHS) Median: 3.4km Completed out of 4.7km SWD-0.75 km completed out of 2km, UGD-0.6 km completed out of 0.82km completed Footpath: 1.2km/4.7km completed PHYSICAL PROGRESS: 64% FINANCIAL PROGRESS: 40%	M/s K E B Engineering Construction and Pvt Ltd, Shapur Chiv Vadga
23	UG LT [Package-4] Channamma Nagar & Tilakwadi Area	6.86	7.28	27.08.2019	26.08.2020	30.05.2021	142 Nos. Fedder Pillar are installed out of 165 Nos., Single Spun Pole Transformer erection on site is 26 Nos. out of 26 Nos., UG LT cable layed is 85 kms out of 86.24 kms, Street light installed are mill out of 19 Nos of 7mtr and 276 Nos of 9mtr street light pole. PHYSICAL PROGRESS: 73.32% FINANCIAL PROGRESS: 67.26%	M/s Arvind Electricals, Bangalore
24	UG LT [Package-5] Shanti Nagar & Shivaji Colony Area	6.53	6.93	27.06.2019	26.08.2020	30.05.2021	94 Nos. Fedder Pillar are installed out of 173 Nos., Single Spun Pole Transformer erection on site is 24 Nos. out of 25 Nos., UG LT cable layed is 53 kms out of 90.25 kms, Street light installed are mill out of 47 Nos of 7mtr and 216 Nos of 9mtr street light pole. PHYSICAL PROGRESS: 57.75% FINANCIAL PROGRESS: 57.46%	M/s Arvind Electricals, Bangalore
25	UG LT [Package-6] Marathi Colony & Narawadi	7.25	7.57	27.08.2019	26.08.2020	30.05.2021	127 Nos. Fedder Pillar are installed out of 212 Nos., Single Spun Pole Transformer erection on site is 24 Nos. out of 26 Nos., UG LT cable layed is 68 kms out of 96.4 kms, Street light installed are mill out of 26 Nos of 7mtr and 264 Nos of 9mtr street light pole. PHYSICAL PROGRESS: 65% FINANCIAL PROGRESS: 61%	M/s Arvind Electricals, Bangalore
26	UG LT [Package-7] 3rd Railway Gate to 1st Railway gate Area	6.64	7.03	27.08.2019	26.08.2020	30.05.2021	90 Nos. Fedder Pillar are installed out of 160 Nos., Single Spun Pole Transformer erection on site is 20 Nos. out of 25 Nos., UG LT cable layed is 55 kms out of 77.69 kms, Street light installed are mill out of 46 Nos of 7mtr and 244 Nos of 9mtr street light pole. PHYSICAL PROGRESS: 64.83% FINANCIAL PROGRESS: 65.43%	M/s Arvind Electricals, Bangalore
27	UG LT [Package-8] Shrawari Peth Road & Mahatma Phule Road Area	7.26	7.77	27.08.2019	26.08.2020	30.05.2021	180 Nos. Fedder Pillar are installed out of 293 Nos., Single Spun Pole Transformer erection on site is 16 Nos. out of 24 Nos., UG LT cable layed is 86 kms out of 98.51 kms, Street light installed are mill out of 96 Nos of 7mtr and 216 Nos of 9mtr street light pole. PHYSICAL PROGRESS: 64.83% FINANCIAL PROGRESS: 64%	M/s Arvind Electricals, Bangalore
28	UG LT [Package-9] Dr. SPN Road & Lal Bahadur Shastri Nagar Area	7.61	8.08	27.04.2019	26.08.2020	30.05.2021	194 Nos. Fedder Pillar are installed out of 268 Nos., Single Spun Pole Transformer erection on site is 10 Nos. out of 18 Nos., UG LT cable layed is 113 kms out of 139.78 kms, Street light installed are mill out of 51 Nos of 7mtr and 236 Nos of 9mtr street light pole. PHYSICAL PROGRESS: 59.75% FINANCIAL PROGRESS: 67.82%	M/s Arvind Electricals, Bangalore

29	UG - LT Cabling with Decorative Poles (PAN) Package 10: Bank of India to Basveshwar Circle (Khasbag)	7.27	7.37	27.08.2019	26.09.2020	30.05.2021	170 Nos. Feeder Pillar are installed out of 191 Nos. Single Spun Pole Transformer erection on sites 05 Nos. out of 15 Nos. UG/LT cable laid is 98 kms out of 124.61 kms. Street light installed are nil out of 118 Nos of 7mtr and 116 Nos of 9mtr street light pole. PHYSICAL PROGRESS: 57.49% FINANCIAL PROGRESS: 61%	M/s Arind Electricals, Bangalore
30	UG - LT Cabling with Decorative Poles (PAN) Package 11: Basveshwar Circle (Khasbag) to Paton Ford Hossur	6.48	6.74	27.08.2019	26.09.2020	30.05.2021	168 Nos. Feeder Pillar are installed out of 168 Nos. Single Spun Pole Transformer erection on sites 05 Nos. out of 20 Nos. UG/LT cable laid is 85 kms out of 87.03 kms. Street light installed are nil out of 16 Nos of 7mtr and 133 Nos of 9mtr street light pole. PHYSICAL PROGRESS: 62.89% FINANCIAL PROGRESS: 69.60%	M/s Arind Electricals, Bangalore
31	Smart Road with Paver Blocks at Shanti Nagar (Package 8)	10.01	8.50	01.10.2019	05.09.2020	31.03.2021	Carriage way: 1905/3165mtr completed SWD: 6234/6234 mtrs completed PHYSICAL PROGRESS: 90% FINANCIAL PROGRESS: 53%	M/s JM Construction, Hubballi
32	Construction of Cycle track and Footpath MVV Package IV: Railway 4th Gate to Bemkn Factory: 1km	6.00	4.49	30.09.2019	29.09.2020	28.03.2021	Cycle track & Footpath: Concrete for cycle track completed 700m/750m Footpath: Fixing of Kerb stone completed, Laying of Pavers in progress. SWD: Completed No of Chambers: 85/85 PHYSICAL PROGRESS: 75% FINANCIAL PROGRESS: 45%	M/s B G Godse, Belagavi
33	Heritage Park - Phase III	3.18	1.86	04.11.2019	03.11.2020	03.12.2021	1. Preparation of Sculptures - Preparation of Sculptures is in progress. 2. Building Renovation: Site clearing complete, Building interior cleaning in progress. 3. Structural Repair works commenced for ground floor. Roof slab. PHYSICAL PROGRESS: 10% FINANCIAL PROGRESS: 0%	Shrihar Nagarha
34	Smart Road with White Topping at Anagol road (Big Bazar To Medical Shop (Package 9): 1.146km	12.15	10.35	19.10.2019	18.10.2020	30.04.2021	White Topping: 1146/1.146km Completed Finishing work is in progress. SWD: Raising of the existing drain to PQC Top is in progress. GGD: RHS Completed, LHS is in progress. PHYSICAL PROGRESS: 55% FINANCIAL PROGRESS: 10.31%	M/s Dev Engineers, Mumbai
35	Smart Road with White Topping at Vadgaon Road to Mahaveer Bhawan (Package 11): 1.290km	12.93	11.02	19.10.2019	18.10.2020	30.04.2021	Carriage way: White topping 1.245/1.290km Completed SWD: Completed GGD: In progress. WATER SUPPLY: completed UG/LT work is in progress. PHYSICAL PROGRESS: 60% FINANCIAL PROGRESS: 20%	M/s Dev Engineers, Mumbai
36	Smart Road with Paver Blocks at Tilakwadi, Vaskanand Colony and Maratha Colony (Pkg-7)	10.75	8.98	19.11.2019	19.11.2020	17.03.2021	Carriage way: 2032/ 35836 sq mtrs completed SWD: 4100/4607 mtrs completed PHYSICAL PROGRESS: 73% FINANCIAL PROGRESS: 55%	M/s B G Godse, Belagavi
37	White Topping of Roads Package-3 [1. B01 Circle - Nath Pai Circle- Vadagaon Circle-Narabind Society-RPD Cross-Tilakwadi First Railway gate] [2.Nath Pai- Kasturbi- Balikashram-Goaves Circle]	32.74	28.11	21.11.2019	21.11.2020	20.08.2021	Carriage way: 3400m/4690m completed SWD: 1900 M/4580 M completed Median construction: 1200 M/1420 M Footpath work: fixing of Kerb stones & Laying of WHM is in progress. PHYSICAL PROGRESS: 42% FINANCIAL PROGRESS: 42%	M/s Uday Shivkumar, Dattagere
38	White Topping of Roads' Package-4 [Bank of India to Old PB Road]	6.7	5.88	11.11.2019	14.11.2020	30.12.2021	White Topping (560 m): SWD (360 m) - 100m RHS completed, 350m RHS, 250m LHS. Utility Ducts: Construction of Utility Ducts under progress. Laying of 600mm dia NP3 pipes under progress. PHYSICAL PROGRESS: 25% FINANCIAL PROGRESS: 5%	M/s S S Anumchal
39	Smart Road with Paver Blocks at Shastri Nagar, Kapleshwar Colony and Mahadva Road No 5 (Package 6): 9.5 km	9.44	8.14	19.11.2019	19.11.2020	20.03.2021	Carriage way (Paver Block 50919 sq-m) = 37835 sq-m completed PHYSICAL PROGRESS: 73% FINANCIAL PROGRESS: 37%	M/s B G Godse, Belagavi
40	Smart Road with White Topping at Hotel Miland to Gandhi Statue Harsha Showroom (Package 10): 1.73km	17.38	15.05	31-01-2020	30-01-2021	30-06-2021	SWD: 850/3080m completed TWT: 1600m/3140m completed Cycle track: formation work started UGD: Not yet started Footpath: formation work started UCLT: Not yet started PHYSICAL PROGRESS: 15% FINANCIAL PROGRESS: 9%	M/s Kemi Chandrashekar
41	Construction of Roads with Paver Blocks at Raghavendra Colony (R.C. Nagar) in Belagavi City Package-15	4.24	3.51	23.01.2020	22.10.2020	19.03.2021	SWD: 2229/2349m work completed Pavers 5242/9913 sq-m completed PHYSICAL PROGRESS: 60% FINANCIAL PROGRESS: 17%	M/s B G Godse, Belagavi
42	Construction of Roads with Paver Blocks at Arjun Colony (R.C. Nagar) in Belagavi City Package-17	3.60	2.90	31.01.2020	30.09.2020	31.03.2021	2020/2050 mtr drain completed 935/1025 m Pavers completed PHYSICAL PROGRESS: 97% FINANCIAL PROGRESS: 61%	M/s P Rajendranath
43	Construction of Roads with Paver Blocks at Shastri Nagar -Balance Roads (North side of Mahaina Phule Road till Nalla) in Belagavi City Package-18	4.89	3.99	24.01.2020	17.09.2020	22.09.2021	Drain work 2000/2846m completed Carriage way 2720/4093sq-m completed PHYSICAL PROGRESS: 60% FINANCIAL PROGRESS: 7%	M/s B G Godse, Belagavi
44	Construction of Roads with Paver Blocks at Shastri Nagar-Balance Road (Behind Natuki Theatre & Godse colony area) in Belagavi City Package-19	4.82	3.94	23.01.2020	27.09.2020	22.09.2021	Main work in progress: 956/930m completed Paver laid 455m/1493m completed PHYSICAL PROGRESS: 59% FINANCIAL PROGRESS: 5%	M/s B G Godse, Belagavi
45	Upgradation of Govt Library into Hi-tech Digital Library Phase-I	1.37	1.07	20.01.2020	26.01.2021	26.05.2021	Sub Structure Work is completed. Super structure Work in progress. Ground Floor Brickwork Completed. Lab construction for first floor, Second and Head Room completed. First Floor Brick complete. elevating work in progress. PHYSICAL PROGRESS: 67% FINANCIAL PROGRESS: 53%	M/s B G Godse, Belagavi
46	Construction of Roads with Paver Blocks at Ram Channamma Nagar 1 st Stage in Belagavi City Package-16	2.15	1.90	06.08.2020	09.11.2020	09.03.2021	Carriage way 1430/2500 sq-m completed Paver 1260/770m completed PHYSICAL PROGRESS: 85% FINANCIAL PROGRESS: 10%	M/s B G Godse, Belagavi

43	Construction of Roads with Paver Blocks in SV Road- Chidambhar Nagar in Belagavi City Package-20	3.61	3.17	03.03.2020	07.12.2020	02.05.2021	1120/1260mts SWD completed UGLT 1070/1260m completed Pavers 180m/630 m completed PHYSICAL PROGRESS: 48% FINANCIAL PROGRESS: 14%	M/s Vanee Construction, Bangalore
46	Construction of Roads with Paver Blocks in Chidambhar Nagar Part-II in Belagavi City Package-23	2.97	3.31	02.06.2020	01.03.2021	31.03.2021	SWD 2064/2064m completed UGLT 1641/2064 m completed PHYSICAL PROGRESS: 60% FINANCIAL PROGRESS: 10%	M/ Mukhan, Kolburgi
49	Construction of Roads with Paver Blocks in Chidambhar Nagar Part-III in Belagavi City Package-24	3.61	2.79	17-03-2020	16-12-2020	16.05.2021	Carriageway:105/1019m completed 1778/1778 mts SWD completed UGLT 1104/1778m completed PHYSICAL PROGRESS: 64% FINANCIAL PROGRESS: 23%	M/s Mithraji Rathod, Vijayapur
50	Construction of Roads with Paver Blocks at Rani Channamma Nagar 2nd Stage part -I in Belagavi City Package- 26	3.09	2.39	04-05-2020	03.02.2021	30.06.2021	Paver road 7118.44/7118.44 Sq.m Completed Drain Construction - 812/1912m Completed Edge Confinement work is in progress. PHYSICAL PROGRESS: 90% FINANCIAL PROGRESS: 51%	M/s B J Budavi
51	Construction of Roads with Paver Blocks in Mrityunjaya Nagar in Belagavi City Package-21	3.91	3.05	18-05-2020	17.02.2021	17.06.2021	1974/2324mts SWD completed PHYSICAL PROGRESS: 38% FINANCIAL PROGRESS: Nil	M/S Pallavi Earth Movers
52	Construction of Roads with Paver Blocks in Chidambhar Nagar Part-I in Belagavi City Package-22	4.83	3.91	24-06-2020	23-03-2021	23-03-2021	Carriageway:200/1173m completed 2074/2346mts SWD completed UGLT 1641/2064m completed PHYSICAL PROGRESS: 60% FINANCIAL PROGRESS: 10%	R Nagaraj Belagavi
52	Construction of Roads with Paver Blocks at Rani Channamma Nagar 2nd Stage part -I in Belagavi City Package- 25	4.86	3.75	21-06-2020	21-05-2021	21-05-2021	Drain work in progress 1763/3313m Pavers laid 2339/10688.90 Sq.m Completed PHYSICAL PROGRESS: 35% FINANCIAL PROGRESS:Nil	R. Nagaraj Belagavi
54	NMT Zone & Hawkers zone-Mahila Market	1.50	1.19	22-05-2020	21-03-2021	31-05-2021	Retaining wall works completed. Base preparation for laying paver blocks in progress. Electrical works pending. PHYSICAL PROGRESS: 75% FINANCIAL PROGRESS: 34.43%	M/s B J Kulkarni
55	Upgradation of Govt city library into Hitech of Digital Library (Phase-II-ICT)	1.63	1.67	17-07-2020	17-03-2022	17-04-2022	15 months for the completion of building and 6 months after the building is completed for ICT work. PHYSICAL PROGRESS: Nil FINANCIAL PROGRESS: Nil	Open
56	Smart Road with White Topping at Astoka Circle to NH in Belagavi City Package- 12	4.31	2.45	03-03-2020	03-09-2021	03-09-2021	650/750m (BHS) white topping completed 600/750m(BHS) Drain work completed 600/750m (Lift) works completed PHYSICAL PROGRESS: 50% FINANCIAL PROGRESS:35%	M.G. B J Budavi
57	NMT Zone & Hawkers zone-(PAN)	8.50	5.45	07.10.2020	08-07-2021	30-12-2021	Work order issued on 07.10.2020. Site Survey completed. PHYSICAL PROGRESS: 0% FINANCIAL PROGRESS: Nil	M. D G Gode, Belagavi
58	Providing basic facility and upgrading infrastructure to the newly developed smart schools in Belagavi City**	5.48	2.90	07.10.2020	07.10.2021	07.10.2021	Work order issued on 07.10.2020 External painting to 10 schools.Cultural Stage at Kanaharaji foundation completed foundation for toilet at 3 schools completed PHYSICAL PROGRESS: 12% FINANCIAL PROGRESS: Nil	M/S Sridasa Kumar & Hiragowda, Hubli
59	Parking for Private buses**	2.00	1.20	07.10.2020	06-07-2021	06-07-2021	Dismantling of existing structures completed. 16 nos. of footing concreting for Misk completed. PHYSICAL PROGRESS: 0% FINANCIAL PROGRESS: Nil	Santhosh Negudde
60	Development of Anganwadi at Belagavi Part-A**	2.20	1.80	07.10.2020	08-07-2021	08-07-2021	Work order issued on 07.10.2020 Site Survey completed Procurement of Material in progress	Sondha Naglene
61	Improvement of BHMS Hospital**	1.00	1.30	21.12.2020	18.04.2021	30.04.2021	Work order issued on 21.12.2020	Mahamadshamim Usafi
62	Development of Art Gallery	6.00	6.00	19.01.2021	19.07.2022	19.07.2022	Work order issued on 19.01.2021	NDS Art World Pvt Ltd
63	Development of Aviation gallery	8.00	8.00	19.01.2021	19.07.2022	19.07.2022	Work order issued on 19.01.2021	NDS Art World Pvt Ltd
64	Construction of villages depicting the rural culture of India	12.00	12.00				LOA issued on 16.12.2020	NDS Art World Pvt Ltd
65	Slum Development at Rukmini Nagar**	6.55	4.30				LOA issued on 20.01.2021	manohar rathod
66	Development of Anganwadi at Belagavi Part-B	3.20	0.71				LOA issued on 22.01.2021	pradeep in pitale(jaduraj) refection per R2 mumbai
67	Improvement of Gardens and Parks at Belagavi	3.29	2.97				LOA issued on 22.01.2021	
Total		785.64	698.64					

** Projects exceeding 930 crores which will be taken up from the savings amount

iii. Tendering Stage							
Sl.No	Name of the Project	SCP Cost	Tender Cost	Tender Date	Last Date of Bid Submission	No. of tender calls	Present Status
1	Procurement of mechanical sweeper machine	1.12	1.12	05.09.2020	10.09.2020	5	To be retendered by corporation.
2	Smart Classroom Phase IV**	5.00	5.22	13.01.2021	11.02.2021	2	NIT issued on 13.01.2021 Last date submission bid:11.02.2021 Technical Bid opening date: 15.02.2021 Financial Bid opening date:25.02.2021
3	ICT Phase 02: CCTV based Surveillance	4.08	4.63	16.12.2020	18.01.2021	1	NIT issued on 17.12.2020 Last date submission bid:21.01.2021 Technical Bid opening date: 25.01.2021 Financial Bid opening date: 10.02.2021
Total		5.20	5.75				

** Projects exceeding 930 crores which will be taken up from the savings amount

iv. DPR Stage/FR Stage						
Sl.No	Name of the Project	SCP Cost	DPR Cost	DPR approval date	Tender Date of Tendering	Present Status
Total		0.00	Nil			
Grand Total SCM		919.67	795.20			

PUBLIC-PRIVATE PARTNERSHIP (PPP) Project

I. Completed Projects							
Sl.No	Name of the Project	SCP Cost	WD Cost	Work Order date	Date of Completion as per contract	Actual date of Completion	Present Status
Nil							

II. Ongoing Stage							
Sl.No	Name of the Project	SCP Cost	WD Cost	Work Order date	Date of Completion as per contract	Probable date of Completion	Present Status
Nil							

1	Energy Efficiency-LED Street Lighting	63.91	58.9				LOA issued on 04.11.2020	
Total		63.91	58.9					
III. Tendering Stage								
Sl.No	Name of the Project	SCP Cost	DPR Cost	Tender Date	Last Date of Bid Submission	Present Status		
1	Multi Utility Facility Centres at Dharmath Circle	148.4	98.25	10-12-2020	15-01-2021	Tender cum E-auction NIT issued on 10-12-2020 Last Date for submission:15-01-2021 Technical Bid Opening: 18-01-2021 No Bids Received - To be re-tendered		
2	Solar Roof Top - Phase I	5.3	1.66	03.01.2021	03.02.2021	Call-4 NIT issued on 02-01-2021 Last Date for submission:03-02-2021 Technical Bid Opening: 05-02-2021 Financial Bid open:15-02-2021		
3	Multi Utility Facility Centres at Mahantesh Nagar	29.00	16.3	11-12-2020	19-01-2021	Tender cum E-auction NIT issued on 11-12-2020 Last Date for submission:19-01-2021 Technical Bid Opening: 20-01-2021 No Bids Received - To be re-tendered		
4	Multi Level Car Parking at First Fly gate opposite Kalamandir	8.00	15.51	11-12-2020	19-01-2021	Tender cum E-auction NIT issued on 11-12-2020 Last Date for submission:19-01-2021 Technical Bid Opening: 20-01-2021 No Bids Received - To be re-tendered		
5	Public Bike Sharing Services	9.00	9.30	17.12.2020	25.01.2021	NIT issued on 17.12.2020 Last date submission bid: 25.01.2021 Technical Bid opening date: 27.01.2021		
6	Multi Level Car Parking at at Bapat Galli	7.00	7.00	17.12.2020	25.01.2021	NIT issued on 17.12.2020 Last date submission bid: 25.01.2021 Technical Bid opening date: 27.01.2021		
Total		204.70	147.72					
IV. DPR/FR Stage								
Sl.No	Name of the Project	SCP Cost	DPR Cost	DPR Approval Date	FR Approval Date	Present Status		
Total		0.00		Nil				
Grand Total PPP		268.61						

Convergence Projects

I. Work Completed

Sl.No	Name of the work	DPR Cost (Rs Cr)	Work Order Cost (Rs Cr)	Status
1	BG HT Line	316.27	316.27	Work Completed
2	Swimming Pool	2.75	2.75	Work Completed
3	Badminton Court	1	1	Work Completed
4	Gymnasium	1.5	1.5	Work Completed
5	Neighborhood Park Development	7	7	Work Completed
6	Over Bridge on Kapilwar Road	19.5	19.5	Work Completed
7	Over Bridge on Old PB Road	24.05	24.05	Work Completed
8	Rail Over Bridge at Old Gogte Road	18.25	18.25	Work Completed
9	Primary Ramp/Secondary Drains	14.3	14.3	Work Completed
10	Public Urinals & Toilets	1.5	1.5	Work Completed
11	Pedestrian Friendly Pathway	10.65	10.65	Work Completed
12	Carriage Way Improvement	70	70	Work Completed
13	Providing Pavers in Shivaji Gardens in GYM Area and providing fountain in Mahatma Gandhi Garden	0.35	0.35	Work Completed
14	Construction Ramp/Development of steps in Lefe Ground and Re-equipment of zambhaji Sports Ground in Mahadwar Road	0.35	0.35	Work Completed
15	Construction of Toilet and Gymnasium in near shivaji Garden	0.3	0.3	Work Completed
16	Development of Garden in Kamtheertha Nagar	0.95	0.95	Work Completed
17	Development of Garden in Mahantesh Nagar Sector No.8	0.45	0.45	Work Completed
18	Providing Play Game materials in shri nagar park	0.5	0.5	Work Completed
19	Development of Garden in Arbhik Nagar near Masjid	0.4	0.4	Work Completed
20	Construction of Play Ground in Sector No-9 Malmatruhi Extension	0.4	0.4	Work Completed
21	Construction of Play Ground in Sector No 2 Mahantesh Nagar	0.4	0.4	Work Completed
22	Construction of Play Ground in open space near srinagar Dweepad Road Side	0.5	0.5	Work Completed
23	Construction of Glass House at Mahantesh Nagar Garden	0.3	0.3	Work Completed
24	Construction of Children Garden in Samruddhi Colony(NEW) and Anand Nagar in Vadgaon	0.3	0.3	Work Completed
25	Development of Sport Ground in Shahu Colony and Development of Mahatma Phule garden in Tilakwad	0.3	0.3	Work Completed
26	Construction of Samudhya Bhavan in ward No3 Kaveri Nagar	0.25	0.25	Work Completed
27	Development of Garden near kanbare siddeshwar temple	0.3	0.3	Work Completed
28	Development of Garden in Rukmini Nagar	0.25	0.25	Work Completed
29	Development of Garden in sadashiva nagar near ganapati temple and shivalaya	0.4	0.4	Work Completed
30	Development of Garden near Sunil Nayak Hou in jadar nagar	0.95	0.95	Work Completed
31	Development of open space garden near bhate house in hanuman Nagar	0.95	0.95	Work Completed
32	BUDA scheme No-13-Development of garden in open space	0.5	0.5	Work Completed
33	BUDA scheme No-51 of Garden in open space near Grande House	0.95	0.95	Work Completed
34	Development of Garden in open space in site No 590 Kamp; 591	0.5	0.5	Work Completed
35	Development of Garden in Basava Colony and providing pavers in the Garden near bhate House Hanuman Nagar	0.55	0.55	Work Completed
36	Development of Garden in Devaraj Area Colony	0.5	0.5	Work Completed
37	Construction of Play Ground in Saugameshwar Nagar	0.5	0.5	Work Completed
38	Construction of Hockey Stadium in Camp Area	0.95	0.95	Work Completed
39	Construction of Play Ground in Government School in Urghobanath Nagar and Police Head Quarters, Kanabhat, Kambhat, Kambhat Area	0.1	0.1	Work Completed
40	BUDA scheme No 51 Construction of Glass House in open space	0.4	0.4	Work Completed
41	Construction of Glass Enclosed Camp Glass Enclosed building in Kambhat	0.5	0.5	Work Completed
42	Construction of Art Gallery at Mahantesh Nagar	2	2	Work Completed
43	Over Bridge at Bapat Galli	0.0	0.0	Work Completed
44	Construction of Mother Teresa memorial in shahu Nagar Belgaoan	0.15	0.11	Work Completed

45	Rejuvenation of well in camp CEO house back side and fixing of filter unit in Belagavi	0.25	0.25	Work Completed
46	Providing lamp; fixing Electrical Poles at Middle of road from corporation Border to project no 47, Baustite Road to Hanuman Nagar, APMC cross.	4.26	4.26	Work Completed
47	Providing and fixing UG cables (CTV), and street light arrangement at Ujwal nagar, Jadar nagar, sambaji galigandhi nagar, Belagavi.	5.7	5.7	Work Completed
48	Providing Lamp; fixing light poles Flood lights to play ground in (Shitakawadi 1) lele ground 2) Vaccine Dept. ground 3) Main road sambaji road	1.19	1.19	Work Completed
49	Construction of RCC Drain in Sambhaji gali Belagavi, Kaplleswar colony improvement of footpaths chennappa circle, Kopplagar circle	2.74	2.74	Work Completed
50	Construction of Drain from Meevakshi bhavan Chokte girls school, Bharath Nagar ward no 15, Mahantesh Nagar, Ramathra gali, Khanburgi	8.71	8.71	Work Completed
51	Storm Water; construction of CD at 2nd cross New Goodshed, Jadaragav, Kaplmeswar road, Hshvoer nagar, Antapuranna wadi, Belagavi	8.95	8.95	Work Completed
52	Lake Development; impiment of Nala near zopad pati, Kshonayalli gali, shrinagar	0.9	0.9	Work Completed
53	Barulit Ground; improvement to Road and constructions of foot path from mahantesh bayan to High way	0.75	0.75	Work Completed
54	Park; improvement of open space in gokak road to datta mandir cross TC line under, constructions of new children park in samrudhi colony	0.62	0.62	Work Completed
55	Roads; improvements of roads and construction of gutter in Kalamath Road, Jadar Road, Raji Nagar, chikku bagh road, Markendeya road, Vidya Nagar	92.91	92.91	Work Completed
56	others; construction walls at CTC no 9674 in place of constructions, of swimming pool area, Ashok nagar, Installation of Effluent in fish market, Mutton market, Providing electrical supply at cricket stadium, installation of national flag at katgeri lake.	11.39	11.39	Work Completed
57	others works; construction of swimming Pool in open space in sector No. 51 Belagavi, Hanuman Nagar, in along line Mevak Marathi Layout, Hockey stadium, construction of glass house in mahantesh nagar, Commercial shops at APMC road, P.M.C. for urban infrastructure, Development of Zou In Rutarmati Belagavi	11.39	11.39	Work Completed
58	Under ground drainage; construction of CC in ashniya colony of Rukmini nagar, Sub at kalmath road	2.77	2.77	Work Completed
59	Parks; impiment of Park Ramamurthy nagar, Mahantesh nagar, Police temple at sadashiv nagar, Ashuba nagar	5.1	5.1	Work Completed
60	Roads; improvements of Roads and providing decorative street lights in fort area, Bungalow area, Bijapur colony, shikhartha colony	20	20	Work Completed
61	Street light; udaynize in Kanagar Road, 4th railway gate	1.81	1.81	Work Completed
62	Construction of Minorities Moulana Azad Abdul Kalam Bhavan, Minorities Moulana Azad Model School Part 1 and Part 2, Minorities Girls P. U. College, Minorities staff Quarters	3.84	3.84	Work Completed
63	Improvement of Road at Mannata Nagar and Ce Road at Sadashiv Nagar, CC Road at Azad Nagar and Azad Gali and at Navraj arasa Colony, Begar Colony and Mahaveer Colony and CC Drain at Rajgarh Gali, at Jadar Gali and Aman Nagar, Nizamuddin Gali of New Gandhi Nagar at Gular Gali and Pavers at Azad Nagar and UGD at Aman Nagar; Improvement of Road at Piranwadi, at Machhe Gram Panchayat.	3.88	3.88	Work Completed
64	Minorities Girls P.U. College and Hostel Building, Post Matric Girls Hostel, Post Matric Boys Hostel, Ramleerth Nagar at Swami Layout, Machhe, Ramleerth Nagar, New Veer Bhadrannagar, Rukmininagar, Vibhannagar, Gandhi Nagar M.U.G.S-1, Khanzar Gali, Belagavi.	19.77	19.77	Work Completed
65	Avenue plantation	1	0.92	Work Completed
66	Police Housing Corporation; 1) construction of police station (Grade 5) at shahapur in Belagavi under DC-Moderation 2) construction of Barracks/Multi purpose Hall with infrastructure facilities for KSRP 2nd Battalion at APMC Kangaralki in Belagavi District under 2017-18 state Budget Scheme, 3) Construction of 72 Police Quarters (60 P.C. camp; 12 S1) including External infrastructure works for DPAR at Police Head quarters in Belagavi and 78 quarters	35.14	35.14	Work Completed
67	Belagavi District; Milk Producers Societies Union LTD, Mahantesh Nagar, Belagavi	0.3	0.3	Work Completed
68	Design and Supply of 5 ton per hour capacity multi fuel boiler and related works for Bimal dairy (KMF)	1.87	1.87	Work Completed
69	KMF-Final, Park Project at Belagavi	21	21	Work Completed
70	Civil works for Refrigeration Upgradation of Main Dairy-KMF	0.26	0.26	Work Completed
71	Improvement; Works in Depot No. 3 at Belagavi	1.5	1.49	Work Completed
72	Construction of Commercial shops at vaccine Depot, Corporation Open space of APMC Road widening of road in Belagavi.	4.12	4.11	Work Completed
73	Provisioning of Solar panel (SRTIV system) under IDPS Project	1.55	1.5	Work Completed
74	Improvement of Khanapur Road (NH-4 A) CH: 5.55 to 6.60 km in Belagavi	4.98	5.32	Work Completed
75	Construction of Khanapur Road (NH-4 A) 3rd Railway Gate to RPD Cross, CH: 2.20 to 3.40 km in Belagavi	6.61	6	Work Completed
76	Construction of Khanapur Road (NH-4 A) Belagavi-Panaji road, Chaimage 3.40 to 4.25 km in Belagavi	5.51	5	Work Completed
77	Construction of Khanapur road (NH-4 A) Belagavi-Panaji road Chaimage 5 to 6.60 km in Belagavi	5.45	5	Work Completed
78	Construction of Khanapur road, Belagavi-Panaji Road, (NH-4 A), 3rd Railway Gate to Piranwadi Cross, Chaimage 3.40 to 6.60 km in Belagavi	8.76	8	Work Completed
79	Construction of Khanapur road, Belagavi to Panaji road (NH-4 A), RPD Cross to 3rd Railway Gate, Chaimage 2.20 to 3.40 km in Belagavi	4.95	4.5	Work Completed
80	Construction of Khanapur road, Belagavi-Panaji road Chaimage 5 to 6.60 km in Belagavi	5.45	5	Work Completed
81	Construction of Khanapur road, Belagavi-Panaji Road, (NH-4 A), 3rd Railway Gate to Piranwadi Cross, Chaimage 3.40 to 6.60 km in Belagavi	8.76	8	Work Completed
82	Construction of Khanapur road, Belagavi to Panaji road (NH-4 A), RPD Cross to 3rd Railway Gate, Chaimage 2.20 to 3.40 km in Belagavi	4.85	4.5	Work Completed
83	S.T Scheme, Development of 2044 G-3 Houses for Marm workers.	47.3	45.49	Work Completed

B4	Smart Bus Shelter	0.3	0.3		
B5	Construction of 33.50 MLD capacity WTP at Ravanakolla, under Belgum Water Supply System.	35.94	30.37		Work Completed
B6	Recycling of Back Wash Water of filter of WTP at Laxmiketh Belgavi under RWSS.	0.89	0.86		Work Completed
B7	Construction of 10 lakh litre capacity Over Head Tank in under Water Supply to Udyambhag area in Belgavi City.	2.13	1.86		Work Completed
B8	Construction of 5.0 LL capacity Over Head Tank in Kanabargi area in Belgum city.	0.86	0.82		Work Completed
B9	Construction of Gallery type lecturer hall building in the premises of BIMS at Belgavi City.	2.55	1.83		Work Completed
B9	Construction of 1st floor ORG Dept Balance work and 2nd floor 90 Bedded pediatric dept over existing labour block in the premises of BIMS at Belgavi.	7.5	8.85		Work Completed
B9	Gas insulated substations 33 kv (gts)	45.58	45.58		Work Completed
B9	Construction of Kanabargi Road (NH-54) 32 to 33.40km drainage, Compound wall, Asphaltting to 29.10 to 30.06km road in Belgavi.	2	1.65		Work Completed
B9	Construction of Bauxite Road (NH-141), Localization of CH-18 13 to 19.50 km in Belgavi.	6.36	6		Work Completed
	Total	1075.27	1063.78		
II. Ongoing Stage					
Sl.No	Name of the work	DPR Cost (Rs Cr)	Work Order Cost (Rs Cr)		Status
1	Super Speciality Hospital at BIMS	194.27	164.2		Work order issued
2	Sewerage System with O&M for 3 Yrs	180.05	176.6		Work order issued
3	Central Bus Terminal (KSRTC)	32.4	32.4		Work order issued
4	Urban afforestation of block plantation (Forest Dept)	1	1		Work order issued
5	ROB Gate 3	27.3	24.9		Work order issued
6	Selection of master system integrator MSI	50	50		Work order issued
7	Improvement of Bauxite Road (NH-141), of CH- 16.35 to 17.5 km in Belgavi.	3.35	3.08		Work order issued
8	Construction of Kanabargi Road (NH-54) 32 to 35 km lighting, median landscaping and 34 to 35 km road expansion in Belgavi.	4.25	4.25		Work order issued
9	Construction of Kanabargi Road (NH-54) 32 to 33.40 km drainage, compound wall, Asphaltting to 29.10 to 30.06 km road in Belgavi.	2	1.65		Work order issued
10	City Gas Distribution Phase-I	210	210		Work order issued
11	Construction of Veterinary speciality hospital at Belgavi	9	2.78		Work order issued
12	Construction of 1st floor & 2nd floor over existing OPD dept for providing additional 200 Beds accomodation onm the premises BIMS at Belgavi City.	9.25	10.91		Work order issued
13	Construction of kitchen block & first floor 31 rooms Girls hostel in the premises of BIMS at Belgavi city.	8.25	9.43		Work order issued
14	Construction of Nurseing college in the premises of BIMS at Belgavi city.	7.88	5.62		Work order issued
15	Construction of Nurseing Hostel in the premises of BIMS at Belgavi city.	3.5	3.93		Work order issued
	Total	736.5	700.78		
III. Tendering Stage					
Sl.No	Name of the work	DPR Cost (Rs Cr)	Work Order Cost (Rs Cr)		Status
1	Effective and Sustainable upscating to continous water supply (24/7)	571.35	-		Tendered on 22.02.2019.
2	Construction of RCC Drain in H.D. Kumarawany Layout, Belgavi	4.78	-		Tendered on 24-08-2019
3	Renovation work on Govt pre-post matrix Hostel in Nehru Nagar, sangmeshwar Nagar, sadhasliiv nagarin belgavi	2.75	-		Tendered issued
4	Affordable housing (EWS)	107	-		DPR submitted to DMA. Approval awaited.
5	Solid Waste Management and RDF Plant	2.1	-		DPR under preparation
	Total	687.90			
IV. DPR/FR Stage					
Sl.No	Name of the work	DPR Cost (Rs Cr)	Work Order Cost (Rs Cr)		Status
1	ROB	18.2	-		To be conceptualised after completion of flyover at 3rd gate
	Total	18.2			
	Grand Total Convergence	2517.95			

Davanagere Smart City Limited

SCM Project

Rs. In Cr

I. Completed Projects

Sl.no	Name of the Project	SCP Cost	W O Cost	W.O Date	Date of Completion as per contract	Actual Date of Completion	Present Status	Name of Contractor (MS/PCDD/BBDO)
1	Pilot Project 1-B: Civil works for Retrofitting with Gasifier and Heat Recovery unit on Pilot basis at Mandakki Bhatti, Davanagere	0.03	0.03	21.05.2018	19.06.2018	19.06.2018	Work Completed	M/s Harith Avani Technologies, Bengaluru
2	Pilot project 1.A- Providing installation and commissioning 5 numbers of Gasifier unit for puffed rice manufacturing at Mandakki Bhatti, Davanagere.	0.19	0.19	28.12.2017	27.01.2018	30.05.2018	Work Completed	M/s Harith Avani Technologies, Bengaluru
3	Construction of two new public toilets and renovation of two existing toilets in Mandakki Bhatti Area	0.46	0.45	04.11.2017	03.05.2018	30.09.2018	Work Completed	Sn.G N Vijay Kumar, Malebennur, Davanagere
4	Pilot project -2. Providing, Installation and Commissioning of Gasifier model based puffed rice manufacturing unit with all the necessary machineries and equipments at Mandakki Bhatti, Davanagere	0.14	0.16	26.03.2018	24.06.2018	01.10.2018	Work Completed	M/s Harith Avani Technologies, Bengaluru
5	Pilot project 3 A - Construction of Puffed Rice Manufacturing Unit (Working shed) at Mandakki Bhatti, Davanagere for Pilot Project - Civil Works	0.25	0.21	23.09.2018	23.02.2019	23.02.2019	Work Completed	Jayaraj Shetty, M/S Srusti Engineers, Udupi
6	Providing compound wall and gate to the new public toilet at Mandakki Bhatti (including Borewell)	0.18	0.15	27.12.2018	27.03.2019	27.03.2019	Work Completed	CM Abdul Raheem, Chitradurga
7	Providing Gym equipment in Mandakki Bhatti Layout Park	0.08	0.08	06.12.2018	05.02.2019	05.02.2019	Work Completed	Yuvaraj Bellary, Shivaji Nagar, Haveri
8	Relocation of Old Bus stand	2.50	2.19	05.01.2019	05.04.2019	05.06.2019	Work Completed	Sri.K J Viswanath, Bengaluru
9	Provision for satellite command control center at SP office	0.25	0.21	16.01.2010	16.04.2019	16.04.2019	Work Completed	Sri K G Manjunath, Class-1 Contractor, Compound, 4th Cross, K.B Extn, Davanagere.
10	Supply and Installation of sanitary napkin vending machine and Sanitary Napkin Incinerator	0.25	0.16	01.03.2019	30.04.2019	30.04.2019	Work Completed	EVA Traders, # 40, 8th Street, K.K Nagar, Chennai
11	Construction of Public Restrooms in Parks at 9 Locations in Davanagere.	1.34	1.39	29.06.2018	26.12.2018	15.04.2019	Work Completed	M/S Eram Scientific Solutions Pvt. Ltd., Thiruvananthapuram, Kerala
12	Pilot 3 B: Providing & Installation of Gasifier, Machineries and Equipments in newly constructed Working Shed at Mandakki Bhatti Davanagere.	0.19	0.19	23.08.2018	23.02.2018	15.06.2019	Work Completed	Sn.Ravi Kumar, M/s Harith Avani Technologies, Bengaluru
13	Gym & Play equipment in Davanagere City phase 1	3.00	1.94	22.02.2019	21.08.2019	21.08.2019	Work Completed	P Sreenivas, Class-I Contractor Chitradurga
14	Improvement to Urdu School in Maggahalli Road	0.60	0.55	21.12.2018	19.06.2019	24.08.2019	Work Completed	Abdul majid K Harapanahalli, Davanagere
15	Remodelling of storm water drains in ABD area - Kondaji Road Drain - Drain Nos: D4A & D4B	17.12	14.98	11.06.2018	08.03.2019	05.10.2019	Work Completed	R K Infra (India) Pvt. Ltd, Bangalore
16	Supply, installation, commissioning, operation & maintenance of Digital Display Boards	3.00	2.42	08.03.2019	25.05.2019	01.01.2020	Work Completed	M/s Zhenkar Advertising, Rajajinagar, Bangalore
17	Afforestation along Smart Roads	1.00	0.82	18.07.2019	18.07.2020	14.01.2020	Work Completed	Sri N Ramesh, Class I Contractor, Bangalore
18	Smart school project (Phase-2)	2.00	1.68	23-06-2020	22.08.2020	22.08.2020	Work Completed	M/s Vidwath Innovative Solutions Pvt. Ltd, Mysore
19	Improvement of Drains & Foot path in NR Road	1.73	1.58	06.10.2018	04.04.2019	10-07-2020	Work Completed	A G Panchappa, Class-I Contractor, Vidvanagar, Davanagere
20	Remodelling of storm water drains in ABD area - SPS Nagar drain	6.14	5.58	04.06.2018	02.12.2018	15-07-2020	Work Completed	M/s. KVR Constructions, Davanagere
21	Establishment of Smart School in Davanagere Phase-I	5.00	3.91	21.12.2019	18.02.2020	10.09.2020	Work Completed	Ankit Pankaj Takkar LVT Containers, Hubli
22	Improvement of Drains & Foot path in KR to HC Road	2.20	1.99	20.12.2018	19.06.2019	15.09.2020	Work Completed	Madiwala Mahadevappa Mundevedagi
23	Improvement of Mandipet Road in Davanagere City	7.82	7.16	03.01.2019	02.07.2018	31-12-2020	Work Completed	Sri.K J Viswanath, Class-I Contractor, Bengaluru
24	Improvement of M G Road	6.30	5.91	04.06.2018	02.12.2018	31-12-2020	Work Completed	M/s. KVR Constructions, Davanagere
Total		61.77	53.36					

II. Ongoing Projects

Sl.no	Name of the Project	SCP Cost in Cr	W O Cost	W.O Date	Date of Completion as per contract	Probable date of Completion	Present Status
-------	---------------------	----------------	----------	----------	------------------------------------	-----------------------------	----------------

1	Improvement of Chamarajpet Road in Davanagere City	6.98	6.66	19.01.2018	19.07.2018	30-05-2021	Total length of proposed Road - 470m. 689 mtr. Storm water drain completed out of 940mtr. PQC laying completed for 295 m. Electrical chambers & utility ducts for 150mtrs under progress. Electrical pole shifting & Telecom Chambers work is under progress.	Sri. R. Paramesh, Class-I Contri., Nalluru, Chennagiri Taluk
2	Improvement of Chowkipet Road In Davanagere City	14.03	14.27	03.01.2018	02.07.2018	28-02-2021	Total length of road : 1050 mtrs; Out of which 680 mtrs of PQC is laid & balance of 325 mtrs CC road which is in good condition has been retained and foot path development work completed. Construction of SWD, UGD, inspection chambers has been completed. 850 mtrs footpath work completed. Electrical cable laying is under progress.	M/s. KVR Constructions, Davanagere
3	Remodelling of storm water drains in ABD area - Kondaji Road Drain - Drain Nos: D1, D1A, D2, D3, D5 & D6	18.34	16.04	11.06.2018	08.03.2019	20-02-2021	Total length of drain is 4585 mts; Out of which 4085 mtrs drain work is completed. Chain link fencing for a length of 2000mtrs is completed. Remaining drain works is under Progress.	Sri. Mohan Kumar G, R K Infra (India) Pvt. Ltd, Bangalore
4	Remodelling of storm water drains in ABD area - Basha Nagar main Road drains - Drain Nos: D7 & D8	5.30	4.89	14.06.2018	11.12.2018	30-04-2021	Total length of drain is 2571 mtrs; Out of which 2450 mtrs of drain work has been completed. Footpath work is to be started.	Sri. Uday Shivakumar, Class-I Contractor, Davanagere
5	Remodelling of storm water drains in ABD area - In front of Fish market to Maganahalli Halla drains - Drain Nos D13, D14 & D15	10.66	9.88	14.06.2018	11.12.2018	31.03.2021	Total length of drain is 2628mtrs; Out of which 2300 mts drain work is completed. Chain link fencing is completed for 1100mtrs and 200mtrs cover slab casted. 18 no's box culvert work completed and remaining work is under progress	Sri. Uday Shivakumar, Class-I Contractor, Davanagere
6	Remodelling of storm water drains in ABD area - K.R. Road & Razaul Mustafa Nagar 2nd Main road drain - Drain Nos: D9, D10, D11 & D12	6.22	5.60	04.06.2018	02.12.2018	31-01-2021	Drain work completed, footpath work 95% completed.	M/s. KVR Constructions Davanagere
7	E-Tollets in Davanagere City (Phase 2)	6.61	5.05	22.02.2019	21.08.2019	31-05-2021	Total No. of Units - 37; Out of which 16 units are installed, 15 units commissioned. Balance 1 unit to be commissioned. Remaining work is in progress.	M/s N.K Sheet Metal Works Pvt. Ltd.,
8	Implementation of ICT Project in Davanagere	82.41	74.84	10.10.2018	10.10.2019	31.03.2021	City Surveillance system, Infrastructure, Smart Pole, Helpdesk, One city- One website with mobile application & kiosk, Intelligent Traffic Management system (ITMS), E- Learning Centres, Public address system (PAS) is in Progress.	M/s Terasoft Ltd, Hyderabad
9	E-Rickshaw (phase 1)	0.42	0.42	12.12.2018	11.04.2019		There is issue in maintenance of E-rickshaws by the beneficiaries, they have given letters to the Company to take back the vehicles and refund of the money. The DSCI is under process to resolve the issues.	M/s Kinetic Green Energy and Power solutions, Pune
10	Improvement of KR Market Road	3.65	3.66	21.12.2018	19.06.2018	31-03-2021	Total length of 620 mts; Storm water drain and footpath work are completed. 230 mtrs of Smart road work Completed. Foot path work and electrical works under progress	Sri. Madhawa Mahadevappa Munde vadagi, Santeshwara road Sindagi
11	Improvement of secondary drains at Basavarajpete, Basha Nagar, Mandipete & Managahalli road in ABD area	14.26	13.48	16.01.2019	13.10.2019	31-03-2021	Total length of drain: 8390 mts; Out of which 5100 mts is completed. Remaining drain work is in progress along with footpath work.	Sri. Uday Shivakumar, Class-I Contractor, Davanagere
12	Redevelopment of Kalyani at Honda Circle and Clock Tower in ABD Area.	3.10	2.83	11.02.2019	10.08.2019	10-04-2021	Clock tower civil work completed. Kalyani concrete steps work completed and PCC work in progress. stone pillar making, sculpture and architectural work in progress	Sri. I. Dayanandha, 5th Main, Vijay nagar, Bangalore.
13	Remodelling of Storm Water Drains around Durgambika temple in ABD Area.	7.94	7.05	21.12.2018	15.07.2019	31-05-2021	Total length of drain: 4900 mts Out of 2450 mts drain work, cover slab laying for existing drain and 5 no's box culvert are completed. Footpath and balance drain work is under progress.	Anu constructions, Girinagar, Bangalore
14	Command and Control Centre (Construction of Building)	15.85	12.60	18.01.2019	15.10.2019	31-05-2021	Basement & Ground floor roof slab concreting completed. Terrace roof slab work completed. Recreational area slab work in progress.	R K Infra (India) Pvt. Ltd, Bangalore
15	E-Rickshaw (phase 2)	1.58	1.44	27.05.2019			Due to issues in Quality and maintenance of E-rickshaws in Phase-1. The Board taken the decision to drop the project.	M/S kinetic Green Energy and Power solutions, Pune
16	Improvement of 9 Junctions in Davanagere City Phase 1	10.00	8.03	22.02.2019	19.11.2019	18-02-2021	Footpath work at Ram & Co is in progress and Ganesh hotel junction & drain work at Babuji samudaya Bhavan is in progress.	Anu constructions, Girinagar, Bangalore
17	Installation of Signages & Road Safety measures Phase 1	7.00	4.36	22.02.2019	23.05.2019	31-01-2021	Installation of flexible median markers at PE Road and Hadadi road are completed. Fixing of Stads, Road marking and Landmarks, double arrow and single arrow sign boards installation are in progress	M/s Sanjay Marketing Public Service, 4th T Block Jayanagar, Bangalore.
18	Redevelopment of Old City Bus Stand.	28.53	25.41	01.04.2019	01.09.2020	01-03-2021	Beating, column, retaining wall upto GF completed. Slab shuttering is in progress	Sri. Sujay Kumar Shetty, Mangalore Road, Karkul
19	Construction of Electric Crematorium	2.46	2.46	12.06.2019	12.03.2020	31-03-2021	Roof slab completed. External skin case casting completed. Furnace slab completed. Finishing work under progress	S K S INFRASTRUCTURES PRIVATE LIMITED, Madras Security Printers
20	MSI Centralised Data center at KMDS	26.90	12.5				Work order issued. Project is being monitored by KMDS	

21	Improvement of Binny Company Road	6.50	5.60	08.03.2019	07.09.2019	30-01-2021	Total Road Length: 530mts; Electrical and telecom chambers Completed. SWD & DWC pipe laying, UGD Chambers, PQC work is completed for 365 mtrs. Balance road work is under progress.	Anu constructions, Giringanagar, Bangalore
22	Improvement of basic Infrastructure in Mandakki Bhatti Area	18.00	12.93	06.03.2019	05.03.2020	31-03-2021	Total Road Length : 4500 mts; Out of which 3500 mts road work completed. Drain works - 7500 mts is completed out of 9100mtr drain length. Balance work is under progress.	M/s A Kondaiah & Co, Davanagere
23	Basic infrastructure in Ashraya Layouts	37.50	34.36	07.03.2019	06.03.2020	31-05-2021	Total Road Length: 21000mts & Drain Length 33060 mts; Out of which 8800 mts road work & 21000 mts drain work is completed. Balance work is under progress.	Sri. G S Kuberappa, Class-I Contractor Davanagere
24	Construction of Barrage across Tungabhadra River near Rajanahalli village	98.16	76.11	14.08.2019	05.05.2021	05-05-2021	Foundation concreting for 264 mts out of 555 mt upto level 520RL including 18 piers and 2 sluice gates. Dewatering is under progress.	Sri K.Dodda Hanumanthappa, Class I Contractor (JV with M/s HES Infra Pvt.), Hosapete
25	Heritage Block- Durgambika Temple	3.50	3.29	31.05.2019	31.05.2020	31-03-2021	Ground & First floor work is completed. First floor & Second floor plastering is completed. Flooring, cladding work and painting work is in progress.	Sri P Srinivas, Class I Contractor Chitradurga
26	Development of Pedestrian Foot path In ABD area Phase 1	20.00	15.53	10.07.2019	10.07.2020	31.05.2021	Total length of drain is 5650mts; out of which 2080 mtrs completed. Hindu Rudra Bhumi drain work and road widening is under progress. Seebara road drain work completed & footpath work is under progress.	M/s A Kondaiah & Co, Davanagere
27	Improvements to Maternity Hospital in Basha nagar in ABD Area	1.50	1.35	31.05.2019	31.05.2020	31-03-2021	Ground & first floor roof work completed. G.F plastering work completed, wall cladding, flooring, plumbing work in progress.	Sri P Srinivas, Class I Contractor Chitradurga -577501
28	Redevelopment of Jagalur Busstand	3.00	3.21	26.06.2019	10.12.2019	31-05-2021	Column upto roof level completed. Steel fabrication work in progress.	M/s Sanjay Marketing Public Service, Bangalore
29	Improvements of Major storm water drains in FAN City	25.00	18.79	25.05.2019	25.05.2020	31-05-2021	Total length of drains : 10100 mts : Out of which 4500 mts drain work is completed. Balance work at APMC, Vidyanagar, LIC colony, BIET polytechnic, saraswathi nagar area, Bhagirathi circle work is in progress.	M/s Poorna Enterprises, Bangalore
30	Improvements of Schools in ABD Area	3.00	2.11	11.08.2019	08.06.2020	31-05-2021	Total No of Schools :05: At SPS Nagar primary School : Parapet and Yelanka Tiles laying work is completed. Repair work is under progress. At SPS Nagara High school Parapet wall work is completed repair work is in progress. At School near Durgambika temple granite flooring work, parapet wall toilet civil work completed. Balance work is in progress. At Chowkipet school, Wall & Ceiling plastering work is in progress. At Beedi layout, repair work is in progress.	Sri. Madivalayya G Hiremath, Class-I Contractor, Bidar
31	Improvement of Junctions in Davanagere City Phase 2	9.00	3.63	29.08.2019	27.05.2020	31-03-2021	Footpath work at DRR & RTO junction completed. Mandakki Bhatti footpath work is in progress.	Sri R Venkata Reddy, Class-I Contractor, Sri Venkateshwara Temple Road, M.C.C.B Block, Davanagere.
32	Installation of Signages & Road Safety Measures (Phase2)	9.00	8.14	16.08.2019	12.02.2020	30-06-2021	The DSCL directed the agency to start the work after completion of Phase-1.	Sri Revanna Nagaraj, M/s Sanjay Marketing Public Service, Bangalore
33	Cycle track around Kundwada lake with bund improvements.	15.00	13.56	11.09.2019	10.09.2020	02-01-2022	The Corporation has to empty the water to start the work. Hence the work is not started.	M/s Soudhara Infra Tech Pvt Ltd, Bangalore
34	Basic infrastructure to 7 roads	25.00	18.82	18.11.2019	18.11.2020	30-06-2021	Total Length: Road- 4850 mtrs.; Drain & Foot Path - 2770 mtrs.; Streetlights-260 No's. Road work of 1910 mt Road work and Drain 2065 mtr completed. Remaining work is in Progress	Sri. Uday Shivakumar, Class-I Contractor, Davanagere.
35	Afforestation along Roads Phase -II	5.00	3.77	18.12.2019	15.06.2020	31.03.2021	Out of 6500 Plant, 2500 plants have been planted. Balance work under progress.	Sri. J.Ravi Prakash Suresh Nursery Nagasandra, Yamalur Post Bangalore
36	Construction of Skew bridge across outer ring road and other culverts across storm water drain	5.00	3.77	19.12.2019	14.09.2020	14-04-2021	Out of 80 mtr - 40 mtr wall & slab completed. Balance work is under progress.	Sri. Uday Shivakumar, Class-I Contractor, Davanagere
37	Improvement of pedestrian footpath Phase II	20.00	14.83	15.02.2020	14.02.2021	14.02.2021	Total length of footpath-7000 mts; Gurubhavan road, Gundu circle to Hapiji samudaya bhavan work in progress.	Sri. Uday Shivakumar, Class-I Contractor, Davanagere.
38	Development of Ring road & its approach roads	65.00	46.31	20.02.2020	19.02.2021	19.02.2021	Total road length is 5750 mt - 800mtr white Topping completed both side and 240mtr PQC completed one side. Paved and raised footpath work is under progress.	Sri. Uday Shivakumar, Class-I Contractor, Davanagere.

39	Major storm water drain from Mattikal to Bethur Halla	3.00	2.34	18.03.2020	17.12.2020	17-06-2021	Total drain length is 1497mtrs - out of which 500 mtrs completed, balance drain work is under progress	Sri. Khandobaray Bhimaray Patil Class-I Contractor Vijayapur
40	Major Storm Water Drains in ABD area Koracharatti to Bothur.	3.00	2.41	18.03.2020	17.12.2020	17-06-2021	Total drain length is 610mtrs - 170 mtr drain work completed, balance work is under progress.	M/s Goldenize Groups Bangalore
41	Installation of Gym & Play equipments In parks - phase II	5.00	3.23	02.05.2020	02.05.2021	02-05-2021	Total no of parks: 14 nos : 13 location civil work completed, 12 location installation completed. Balance work is under progress.	Sri P S Rajanna J P Nagar, Bangalore
42	ICCC Building & Smart City office Interior & Furniture	5.00	1.88	02.05.2020	01.11.2020	01-11-2021	The work will start after completion of the Building.	M/s Sanjay Marketing Public Service, Bangalore
43	Redevelopment of Tennis Court situated in High School Ground, Maintained by District Tennis Club Association and Land leased out from Education Department.	1.50	1.25	01-07-2020	31.03.2021	31-03-2021	Dismantling, foundation & plinth Beam work completed. Block work under progress.	Sri Gurappa S Kurthakoti Class - I contractor, Halligude post, Mundargi taluk Gadaga
44	Construction of Research and Development Building in UBDT College of Engineering affiliated to VTU (Govt. Engineering College)	4.50	3.64	26-06-2020	26.06.2021	25-06-2021	Excavation and foundation work completed. Column raised upto Plinth level. Balance work is under progress.	Sri Rajasab Alisab nadaf, Engineer & Contractor, Hubli.
45	Basic Infrastructure development works in SSM Nagar, Beedi Layout, ParavathammaNagara of ABD area	10.00	7.57	20-08-2020	19-08-2021	19-08-2021	Beedi layout drain work is under progress.	ASM Brothers, Nayanadahalli, Bangalore
46	Major storm water drain from Shamanur Rudra bhoomi to Kundawada WTP 2km length	16.00	12.04	20-08-2020	19-04-2021	19-04-2021	300 mtrs NP3 pipelaying completed for UGD. Balance work is under progress.	Sri P Srinivas, Chitradurga
47	Redevelopment of Road from Govt. Employees Samudaya bhavana (New clock circle) to Saptagiri School - Corporation Road	10.00	7.71	20-08-2020	19-02-2021	31-05-2021	Total length of road is 660mtr - DLC completed one side. PQC under progress.	Sri. K.Srinivas Reddy (Raj), Class-I Contractor, Davanagere
48	Mini water tender with mist Technology Vehicle and other necessary equipments for Fire and Emergency Services Department.	1.00	0.57	31-08-2020	30-01-2021	30-03-2021	1 Mahendra Bolero Jeep and other Fire Extinguishing Items received. Mini Mist Vehicle order placed. Yet to received.	M/s Brijbasi Fire safety systems pvt ltd, Vishweshwar Nagar, Mumbai
49	Rejuvenation of Swimming pool in Devaraj Urs Layout under the ownership of Department of Youth and Sport Services.	5.00	2.24	17-11-2020	16-05-2021	16-05-2021	W.O issued on 17-11-2020	Sri Ravitheja, Sri Radhakrishna Constructions, Gangavathi, Koppal (D)
50	Construction of Approach Bridge At SSM Nagara in Davanagere	2.00	1.52	17-11-2020	16-05-2021	16-05-2021	W.O issued on 17-11-2020, Marking and Bore lock testing is under progress	Sri Khandobaray Bhimaray Patil, Class-I Contractor, Baradol, Indi Taluk, Vijayapur
51	Laser show @ Kundawada Lake and Musical Fountain. Installation of lights and improvements in Glass house	5.00	4.92	17-11-2020	16-05-2021	16-05-2021	Layout marking is under progress	M/s BNA Technologies Consulting Ltd., Malleshwaram, Bangalore
52	Redevelopment of KSRTC Bus stand	120.00	109.85	31-12-2020	31-12-2022	31-12-2022	W.O issued on 31-12-2020	M/S R. K. Infra (India) Pvt Ltd Hoskote Town, Bangalore Rural District
53	Improvement of Government School Buildings in North zone of Davanagere City.	4.00	3.09	21-12-2020	20-12-2021	20-12-2021	W.O issued on 21-12-2020	M/s Goldenize Groups BTM Layout, Bangalore
54	Improvement of Government School Buildings in South zone of Davanagere City.	4.00	3.11	21-12-2020	20-12-2021	20-12-2021	W.O issued on 21-12-2020	M/s Goldenize Groups Bangalore
55	Improvements of Government high school building in Davanagere City	2.00	2.00	16-12-2020	15-06-2021	15-06-2021	W.O issued on 16-12-2020	Nirmali Kendra Davanagere
56	Establishment of Smart Schools in Davanagere city Phase-III	4.64	3.70				LOA issued on 18-12-2020	M/s. Sahara Hassan
57	Establishment of Smart College's in Davanagere city	4.92	3.90				LOA issued on 18-12-2020	M/s Vidvath Innovative Solution Pvt Ltd Mysuru
58	Implementation of Blood Separation unit in Red cross society, Davanagere	0.66	0.62				LOA issued on 16-01-2021	Sri.Tumkur Kikkeriah Girsh, M/s Aditya Surgicals Co, Bengaluru
59	Stadium near SSM Nagar B Block (Corporation Owned Property)	10.00	7.83				LOA issued on 22-01-2021	M/s Janardhan Babu Construction Mangaluru
Total		862.62	703.38					

III. Tendering stage

Sl.No	Name of the project	SCP cost	Tender Cost	Tender date	Last date of bid submission	No. of tender calls	Present Status
1	GPS & RFID Based Integrated Solid waste Management System	2.16	12.00	08-07-2020	07-08-2020	1	Sent to CE DMA for DT's approval on 31-12-2020
2	RCT Works in PAN City- Phase II	17.00	7.00	28-09-2020	14-12-2020	1	Technical bid opened, PQC is under process and meeting will be held on 29-01-2021

3	Bus stand in Bethur Road.	10.00	10.00	12-11-2020	05-01-2021	1	Bid evaluation is under progress
4	Trauma centre and other development works in Chigateri General Hospital (Govt. District Hospital).	12.00	15.50	02-11-2020	02-12-2020	1	Technical bid evaluation meeting is held on 18-01-2021
5	Procurement of E-Fogger & E-Sprayer vehicle, Davanagere	0.24	0.24	24-12-2020	08-01-2021	2	Evaluation is under progress.
6	Open Air Theatre at Visual Arts College affiliated to Davanagere University Campus (Govt. College)	3.00	3.00	05-12-2020	18-01-2021	1	Bid evaluation is under progress
7	Theme Park in Visual Art College premises affiliated Davanagere University (Govt. College)	3.00	3.00	05-12-2020	18-01-2021	1	Bid evaluation is under progress
TOTAL		54.40	60.76				

IV. DPR/FR Stage							
Sl. No.	Name of the project	SCP cost	DPR Cost	DPR approval date	Tentative Date of Tendering	Present Status	
Nil							
Grand Total SCM		978.79	817.50				

PUBLIC-PRIVATE PARTNERSHIP (PPP) Project

I. Completed Project							
Sl. No.	Name of the project	SCP cost	W/O Cost	Work order date	Date of completion as per contract	Actual Completion Date	Present Status
Nil							

II. Ongoing Stage							
Sl. No.	Name of the project	SCP cost	W/O Cost	Work order date	Date of completion as per contract	Probable date of completion	Present Status
1	Selection of Developer to Design, Finance, Manufacture, Supply, Install, Test, Commission, Operate and Maintain for Roof top Solar PV systems for 25 years on Tarriff basis on selected Eight Government Buildings.	2.21	2.20	15.11.2018	04.09.2019	31-03-2021	Work started in DC Office Building.
2	Development, operating and maintenance of Smart Bus Q Shelters at 52 locations in Davanagere city on PPP mode at Davanagere phase 1	3.53	2.82	08.03.2019	04.01.2020	31-01-2021	Out of 52 bus shelters, 31 are completed. Renovation work at one location is in progress.
3	Public Bicycle Sharing System	9.94	9.94	06.03.2019	04.12.2019	31-03-2021	Out of 20 Locations, Docking station work at 18 locations is completed. For balanced 2 locations platform construction work is under progress. 100 Nos. of manual bicycles received and stored in warehouse. E-Cycles are in transit to Davanagere.
4	Development, operating and maintenance of Smart Bus Q Shelters at 52 locations in Davanagere city on PPP mode at Davanagere phase 2	6.25	3.20	10.03.2020	09.03.2021	09.03.2021	The DSCI directed the Agency to start the work after completion of phase-1
5	LED street lights (Call 4)	23.61	25.12				LOA issued on 22.09.2020
Total		45.62	43.33				

III. Tendering stage							
Sl. No.	Name of the project	SCP cost	DPR Cost	Tender Date	Last Date of Bid Submission	Present Status	
Nil							
Total		0	0				

IV. DPR/FR Stage							
Sl. No.	Name of the project	SCP cost	DPR Cost	DPR Approval Date	FR Approval Date	Present Status	
Nil							
Total PPP		45.62	43.33				

Convergence Projects

I. Work Completed							
Sl. No.	Name of the Project	SCP cost In Cr	DPR Cost In Cr	Stage of Project			
1	Sewerage treatment plant Plans of 20MLD & SMLD including 0 & M for 3 years	37.74	37.74	Work completed O & M under Progress.			
2	Development of park in Shanmur Village ward no. 40	1.00	1.00	Work completed			
3	Providing and laying asphalt road in SSM Nagara in 2nd & 3rd main, 7th cross road	1.00	1.00	Work completed			
4	Providing and laying SWD & UGD in Ring road to Rajabhavana hotel via PB road in Ward no 18	1.00	1.00	Work completed			
5	Replacement of overhead with UG cable in MCC B feeder	12.17	12.17	Work completed			
6	Replacement of 11KV overhead by UG cable system MCC B feeder	13.48	13.48	Work completed			
7	Replacement of LT overhead by UG cable system Ranganath 3rd unit	14.01	14.01	Work completed (Both are Same Projects as mentioned above)			
8	Construction of NE wall for ring road approaches to ROB	37.96	37.96	Work completed			
Total		119.36	119.36				

II. Ongoing Stage							
Sl. No.	Name of the Project	SCP cost In Cr	DPR Cost In Cr	Stage of Project			
1	Expansion of Sewerage system in Davanagere City	109.99	109.99	Work in progress and EOT-5 proposal has been submitted to HD, Bangalore			
2	Construction of covered aquatic platform at KR Market pt APMC Davanagere.	22.29	22.29	Zone 1, 2 and 3, Ground and 1st floor erection completed.			
3	Construction of Distribution network - operated assisted in Davanagere including 8 year O&M of 24X7 Davanagere water supply system	662.03	662.03	Work in progress			
4	Davanagere Bulk Water Supply 01	83.37	83.37	Work in progress.			

5	Replacement of 11KV overhead by UG cable system Pj feeder	44.22	44.22	Cancelled.	BESCOM
Total		921.90	921.90		
III. Tendering Stage					
Sl No.	Name of the Project	SCP cost in Cr	DPR Cost in Cr	Stage of Project	
Nil					
IV. DPR/FR Stage					
Sl No.	Name of the Project	SCP cost in Cr	DPR Cost in Cr	Stage of Project	
Nil					
Convergence Grand Total		1041.26	1041.26		

Hubballi Dharwad Smart City Limited
SCM Project

Rs. In Cr

I. Completed Projects

Sl.No	Name of the Project	SCP Cost In Cr	DPR/ WO Cost	W.O Date	Work Completion Date	Actual Date of Completion	Present Status	Name of Contractor (C.A. No. & Address)
1	Creating & Maintaining SPV Website	0.015	0.015	14.07.2017	21.07.2017	21.07.2017	Completed	S.I.TECH SOLUTIONS, Hubballi
2	Desilting of Rajnalla (North)	0.937	0.937	21.05.2018	26.09.2018	26.09.2018	Completed	SANKAGODASHANI M S
3	Desilting of Rajnalla (South)	0.8	0.8	23.05.2018	19.09.2018	19.09.2018	Completed	S R RAJU
4	Smart Toilet (e-toilet)	1.01	1.01	24.03.2018	25.03.2019	25.03.2019	Completed	M/s Eram Scientific Pvt Ltd
5	Sanitary Napkin Vending Machine	0.16	0.13	25.10.2018	19.12.2018	19.12.2018	Completed	M/s Eva Traders, Chennai
6	Rain Water Harvesting	0.37	0.37	23.07.2018	25.12.2018	25.12.2018	Completed	N.H. Talewad
7	Redevelopment of Swimming Pool at Hubballi	2.43	3.03	27.12.2018	26.06.2019	26.06.2019	Completed	M/S Constructions Ltd., Mangaluru
8	Smart School	2.5	1.17	08.03.2019	30.10.2019	30.10.2019	Completed	M/S Ninerich Infotech, Bengaluru
9	Smart Healthcare	4.5	3.06	08.03.2019	30.10.2019	30.10.2019	Completed	M/S Ninerich Infotech, Bengaluru
10	M G Park Phase-1 (musical fountain)	5.0	4.67	03.08.2019	23.06.2020	23.06.2020	Completed	BNA Technology Mangalore.
11	Solid Waste Management (Supply of 15 no of Garbage Auto Tipplers & Supply of 03 No of Jetting Machines)	3.21	3.84	23.03.2020	30.06.2020	30.06.2020	Completed	1. Continental Engineers 2. Sadhana Enviro
12	Renovation of Core Markets - Janta Bazaar Package (A) Rehabilitation of 200 Kattas	0.3	0.940	06.08.2019	05.11.2019	05.11.2019	Completed	Rio Green Environ (India) ASTS
Total		21.23	19.97					

II. Ongoing Stage

Sl.No	Name of the Project	SCP Cost In Cr	W O Cost	W.O Date	Date of Completion as per contract	Probable date of Completion	Present Status	Name of Contractor (C.A. No. & Address)
1	Basic Services to Urban Poor (BSUP) Package-01	22.5	31.14	04.02.2019	03.02.2020	31.03.2021	1. Drain completed-11.60km 2. Electrical work for School no.1 & 5 3. LT chambers- 110 nos 4. Peddar Pillar foundation- 70nos 5. Street light foundation- 95nos 6. Drain wall- 6384m 7. Drain slab- 7957m 8. BWC pipe 160mm - 11040m 9. DWC pipe 50mm - 4776m 10. 7-way Multiduct- 5500m 11. PHC brick masonry upto lintel level 12. PHC PCC for flooring 13. Paver block laying in road no 3, 2A, 2B, 10 & 12	Halankrupa, Bengaluru
2	Basic Services to Urban Poor (BSUP) Package-03 (35 Roads) Road Length-5.911Km	33	31.31	04.06.2019	03.06.2020	30.10.2021	Storm Drain work 1. Excavation-2700m 2. PCC- 2650m 3. Raft- 2550m 4. Drain wall- 2400m 5. Drain slab- 2350m Total roads tackled- 22/92	C A Bradar
3	Basic Services to Urban Poor (BSUP) Package-02 Road Length-8.08Km	27	42	20.02.2020	19.02.2021	30.10.2021	Total length Drain length 4200 m 1. Drain work: 4100m 2. HT/LT chambers 60 no's 3. DWC pipe-4700m 4. 7way Multiduct-4700m 5. GSB: 2200m 6. DLC: 2200m 7. PQC: 2200m 8. Kern stone laying: 90m 9. Pavers: 2260Sqm 10. Grit chambers: 250Nos 11. Feeder Pillar Box: 40Nos 12. WMM: 900cum with "Total length Drain length 4200 m 13. Drain work: 4100m 2. HT/LT chambers 60 no's 14. DWC pipe- 4700m 15. 7way Multiduct-4700m 16 GSB: 2450m 17. DLC: 2200m 18. PQC: 2200m 19. Kerb stone laying: 90m 20. Pavers: 2260Sqm 21. Grit chambers: 250Nos	C A Bradar
4	MSME Industrial Estate - Infrastructure Facility (Total road length - 2.12 Km)	15.03	19.4	10.06.2019	09.06.2020	28.02.2021	1. Drain work :3975m 2. DWC Pipe- 11610 m 3. 7way Multi duct: 4000m 4. Electrical Chambers-85. DLC 2000m 5. GSB 2000m 6. PQC 1900 7. Feeder Pillar Box-80 Nos. 1. Utility Duct: 3660m, 2. 7way Multi Duct: 3160, 3. NP3 pipe 1520m, 4. DWC-3160m, 1. Utility Duct: 4670m 2. 7way Multi Duct: - 4455m 3. Sewer pipe laying: - 1130m 4. DWC laying: - 1455m 5. Storm pipe laying: 510m	B S Bradar
5	Smart Roads Package-04 New Roads (Total road length - 2.07 Km.)	37	21.09	04.02.2019	04.02.2020	28.02.2021	1. Drain work :3975m 2. DWC Pipe- 11610 m 3. 7way Multi duct: 4000m 4. Electrical Chambers-85. DLC 2000m 5. GSB 2000m 6. PQC 1900 7. Feeder Pillar Box-80 Nos. 1. Utility Duct: 3660m, 2. 7way Multi Duct: 3160, 3. NP3 pipe 1520m, 4. DWC-3160m, 1. Utility Duct: 4670m 2. 7way Multi Duct: - 4455m 3. Sewer pipe laying: - 1130m 4. DWC laying: - 1455m 5. Storm pipe laying: 510m	J M Construction, Bidar
6	Smart Roads Package-05 New Roads Scope Road Length: 3.768 Kms	37.6	31.39	04.02.2019	04.02.2020	31.07.2021	1. Drain work :3975m 2. DWC Pipe- 11610 m 3. 7way Multi duct: 4000m 4. Electrical Chambers-85. DLC 2000m 5. GSB 2000m 6. PQC 1900 7. Feeder Pillar Box-80 Nos. 1. Utility Duct: 3660m, 2. 7way Multi Duct: 3160, 3. NP3 pipe 1520m, 4. DWC-3160m, 1. Utility Duct: 4670m 2. 7way Multi Duct: - 4455m 3. Sewer pipe laying: - 1130m 4. DWC laying: - 1455m 5. Storm pipe laying: 510m	Balajikrupa, Bengaluru
7	Smart Roads Package 06 New Roads Road Length: 3.05 Kms	27.7	37.719	04.02.2019	04.02.2020	31.07.2021	1. Drain work :3975m 2. DWC Pipe- 11610 m 3. 7way Multi duct: 4000m 4. Electrical Chambers-85. DLC 2000m 5. GSB 2000m 6. PQC 1900 7. Feeder Pillar Box-80 Nos. 1. Utility Duct: 3660m, 2. 7way Multi Duct: 3160, 3. NP3 pipe 1520m, 4. DWC-3160m, 1. Utility Duct: 4670m 2. 7way Multi Duct: - 4455m 3. Sewer pipe laying: - 1130m 4. DWC laying: - 1455m 5. Storm pipe laying: 510m	Balajikrupa, Bengaluru
8	Smart Road Package-02 Road Length-10.50 Km (Major-5.09Km+ Minor-5.42Km)	47	47.92	17.02.2020	16.02.2021	31.10.2021	Storm Drain work 1. Excavation-2210m 2. PCC- 2350m 3. Raft- 2280m 4. Drain wall- 2150m 5. Drain slab- 1950m 6. Silt removal- 1250 7. LT Chamber- 4 nos	M/s Prashanth Road InfraProjects Ltd

9	Smart Road Package-01 Gokul Road (Road Length 4.60 km)	48.5	39.47	15.05.2020	14.05.2021	31.10.2021	Survey Works	B S Biradar
10	Smart Road Package-03 Road length: 5.069 Kms	41	44.44	20.11.2020	19.11.2021	19.11.2021		KVR Constructions
11	Redevelopment of Bengeri Market	7.6	6.8	05.10.2019	04.10.2020	19.11.2021	1. Raft Concrete 2.Column Concrete for Toilet Block 3. Drain Raft:700m 4. Drain Wall:700m 5. PCC for tensile Roof foundation columns 6. Slab Concrete for Toilet Block 7. Guard Room raft foundation & Column Concrete 8.Column Concrete for Tensile Roofing 9. Road Work excavation.	SKS Karkala Infra Project Pvt Ltd
12	Redevelopment of Unkal Market	2.3	2.03	05.10.2019	04.10.2020	31.03.2021	1.Barricading work Completed 2.PCC work Completed 3.Toilet block PCC 4.RO Plant Slab concrete and block work.	SKS Karkala Infra Project Pvt Ltd
13	Development of Fish Market	4.5	5.6	06.08.2019	06.08.2020	31.07.2021	1.Survey Work 2.Area Identified by HDMC for Rehabilitation 3. Cleaning of Rehabilitation Site 4 Excavation-PCC&RCC upto Plinth Beam for columns & Plinth Beam at rehabilitation site 5 Structural steel column erections for 6 shops 6.Truss erection for 5 shops for rehabilitation center 7.Facilities (water and electricity) 8.Demolition of Existing Vendors Shops at Ganesh peth fish market 9.Disposing of Debris 10. Site Barricading 11. Excavation for footing for main building- 10 nos 12. Boulder soling - 8 nos 13. PCC for footing - 7nos 14. Footing concrete M25- 7 nos..	G Ramesh
14	Renovation of Core Markets - Old City Veg Market	13.45	13.96	06.08.2019	06.02.2021	5.08.2021	1.Survey Work	SKS Karkala Infra Project Pvt Ltd
15	Renovation of Core Markets - Old City Veg Market B: Rehabilitation of Kattas and Shops	0.75	1.78	08.01.2020	23.03.2020	5.04.2021	Rehabilitation for Khattas- 64 nos Rehabilitation for Shops- 8 nos	Santosh baburao Rokhade
16	Renovation of Core Markets - Janta Bazaar	20	18.35	06.08.2019	06.02.2021	30.04.2022	1.Survey Work	SKS Karkala Infra Project Pvt Ltd
17	Tolankere Lake Development	16.25	20.29	16.10.2018	16.04.2020	31.04.2021	1. Proposed Islands (2 No). 2.Existing Island (1 No). 3.Cattle feeder Tank(1 No). 4.Toilet Block: waterproofing work. 5. Retaining wall 770m(810 m). 6.Watch tower:Parpet brick work and external plaster work and SF roof Beam Concrete, Truss work. 7. Ticket Counter: External plastering. 8. RO Plant: External plastering work. 9. Food Kiosk Unit 1, 2, 3,4:External plastering. 10.Vermicompost Piling Beam Concrete. 11.Amphi Theatre. 12.Borewell 13.Security Cabin Water proofing	Souhardha Infra Tech Ltd
18	MG Park Redevelopment	14.7	13.313	03.08.2018	03.02.2020	30.04.2021	1.Construction of Retaining wall (280 m) 2. Building for RO and water ATM(Plastering and Flooring) 3.Storm water drains (850 m) 4.Construction of Pond 5.Handicap Toilet 6.Vermi compost unit (Plastering & Floor surface) 7. Equipment (Gym, Children play. Sensor park play) 8.Gazebo 9. Amphitheater (Flooring & Railing) 10. Tensile Roofing 11. Compound Plastering 12. Meditation Deck column 13.Compound wall Grill Fixing, SS Railing m	MAS Constructions Ltd, Mangaluru
19	MG Park Phase - II (Toy Train)	5	4.2	26.11.2019	25.05.2020	31.05.2021	1. Survey Works 2.Design Approval 3.Dismantling of existing track 4. Excavation for Station and track.	CC Engineers, Pune
20	MG Park: Redevelopment of Glass House	5	3.1	21.07.2020	20.01.2021	28.02.2021	1. Removing of existing roof sheets . 2.Removing of Existing roof glass. 3.Scrapping & removing of old paint. 4.Primer Coat painting . 5.Katta plastering work. 6.Purlih fabrication work 7.G.I Sheet moulding, Grill paintingwor	M/S Sanjay Marketing, Bangalore
21	Nehru Ground Development Phase - Land II	28	21.44	05.06.2020	04.06.2021	30.03.2021	Survey Work Design Finalization Dismantling of Existing Toilet Block Excavation for Footing of Toilet Block PCC for footing of Toilet Block.	M/S Karkala Constructions Pvt Ltd
22	Procurement and Installation of Boom Barriers- CallB	5	5	02.06.2020	17.10.2020	31.05.2021		M/S Technocrat Security System Pvt Ltd

23	Puzzle Parking with Smart Parking	5	4.59	29.06.2019	29.03.2020	28.02.2021	1. Footing excavation 2. PCC for Footing 3. Footing Concrete 4. Column Concrete 5. Plinth Beam Concrete 6. Fabrication of Main Structure 7. Column & Beam Erection	Ram Ratan Infrastructure
24	Master System Integrator	25	12.2	07.03.2019	07.12.2019	31.03.2021		Madras Security Printers, Chennai
25	Digital Display Board		4.98	17.12.2019	16.12.2020	30.10.2021		M/S Sanjay Marketing, Bangalore
26	Establishment of QC Laboratory	0.85	0.85	02.03.2020	01.09.2020	31.01.2021	1. Column Footing 2. Column upto Plinth 3. Plinth Beam 4. Column above GI upto Lintel 5. Brick Masonary upto Lintel 6. Staircase upto Lintel 7. M25 Lintel beam casting 8. Brick masonry above lintel upto roof slab 9. Roof Beam & Slab Concreting	M/s. Mahesh Vaddar
27	Supply and Installation of CCTV poles	0.57	0.408	12.03.2020	11.06.2020	31.01.2021	Design and Specification of Camera poles submitted, Approved for Procurement 110 Poles Foundation work Completed. Earthing work completed for 110 locations Erection of 58 poles completed	M/S Trinity Technologies
28	Augmented Reality (AR) based Billboard Revenue Monitoring System	0.93	0.73	02.02.2019	02.08.2019	31.03.2021	1. SRS & Survey Document 2. Survey reports have been Submitted	Manipal Technologies Ltd.
29	ICCC (Local System Integrator)	39.57	43.93	19.11.2019	19.02.2020	15.03.2021	1. Installation of RFID tags 2.10,968 Nos. 2. 147 GPS trackers installed in HDMC Auto Tippers, 3. Design & Supply of all the components 34.53 Cr Hardware materials procured, 4. SWM application development, 5. Use case for SWM, 6. finalization of SRS, FRS & SDD 7. Soft Launch of Temporary Control Center establishment (Installation of Equipments & SWM Application), 8. Installation of Server at Temporary Command Control Center 9. 20 Fuel Sensors for HDMC owned vehicles installation, 10. Procurement of 134 RFID readers	NEC India Pvt. Ltd.
30	Development of ICCC (Package - 01 Civil)	4.5	4.91	04.01.2019	03.10.2019	31.01.2021	1. Retrofitting of 4 existing columns and 2	Souhardha Infra Tech Ltd
31	ICCC- Services	5	3.62	27.06.2019	27.03.2020	15.02.2021	1. Installation of modular UPS at Temporary Command Control Center 2. Procured and installed PAC for Temporary Command Center 3. Lighting and power Circuit for upper ground floor 4. UPS & AC wiring for UGF 5. Data and Telephone Cabling 6. Transformer erection works completed 7. AC Refrigerant copper piping works at First floor 8. Distribution board dressing and MCB fixing works at UGF completed 9. UGF Plumbing and Drain outlet connection work completed 10. Light Fixtures fixing and wiring termination work at UGF 11. Switch box, switch, socket and fan regulator fixing works completed at UGF	I C India Pvt Limited
32	ICCC- Room Interior	5	3.27	23.02.2019	22.08.2019	28.02.2021		M/S Sanjay Marketing, Bangalore
33	Public Bicycle Sharing	8.9	8.5	10.10.2019	10.06.2020	31.03.2021	1. Survey Reports 2. System planning 3. Station Installation plan 4. Application Development Plan	M/S Trinity Technology
34	Chittaguppi Hospital Upgradation	35	27.38	29.05.2020	28.05.2021	28.05.2021	A) Existing Maternity Building i) Dismantling of Existing Columns ii) Column Concrete iii) Slab Concrete for existing FF Slab iv) Masonary Work v) Lintel Chelja Bar Bending & Shuttering vi) Ceiling Plastering. B) Administrative Building i) Dismantling of existing building at Administrative Block ii) Footing concrete for Administrative block. iii) Retaining wall footing concrete. iv) Lift Room Wall Concrete.	MAS Constructions Ltd., Mangaluru
35	Medar Pali Dispensary	10	4.6	02.01.2020	01.01.2021	01.07.2021	Survey Work 1. Demolition of Existing Structure 2. Disposing of Debris lead & Lift 3. Barricade For Site Boundary 4. Demolition of Compound wall	Jayaprakash Kururam Pillai, M/S Ramsree Global Constructions Private Limited
36	Electrical Crematorium	2	2.6	20.03.2020	26.09.2020	01.06.2021	Survey Work, Column footing	B N Gushi
37	Unkal Lake Phase-02	35	36.6	17.06.2020	16.09.2021	16.09.2021		M.A.A projects India
38	Unkal Lake Upgradation	15	14.78	17.08.2020	16.08.2021	16.08.2021	waste debris removal from lake, fixation of aerators	G Nagendra
39	Swimming Pool Development Phase-02	5	5	29.09.2020	28.04.2021	28.04.2021	Survey Work Dismantling of existing toilets	ashok Kumar G
40	Tolankere Lake Development Phase-02	5	4.96	09.12.2020	09.05.2021	09.05.2021	Survey Work	P. Srinivasa

41	Nala Renovation	50	50	16.12.2020	15.06.2021	15.06.2021	Survey Work	S V. Bandi	
42	Cycles4Change Challenge (Project funded by DULT Bangalore)	0.26	0.26	19.01.2021		30.04.2021	Survey Work is in progress	M/S Sanjay M. S. Engineering, Bangalore	
43	Urban Observatory and Center of Excellence (KUIDFC)		1						
Total		711.46	695.91						
III. Tendering Stage									
Sl.no.	Name of the Project	SCP Cost	Tender Cost	Tender Date	Last Date of Bid Submission	No. of tender calls	Present Status	Name of Contractor (ರೂಪಾಯಿಗಳಲ್ಲಿ)	
1	Redevelopment of Old City Bus Stand at Hubballi	30	40	16.12.2020	05.01.2021	2	Technical Bid Opening on 07.01.2021. 08 bidders participated. Technical Evaluation is in process.		
2	Vani Vilas Development (BSUP)	12	15	20.11.2020	25.01.2021	1	Project Tendered		
Total		42	55						
IV. DPR Stage/FR Stage									
Sl.no.	Name of the Project	SCP Cost	DPR Cost	DPR approval date	Tentative Date of Tendering		Present Status	Name of Contractor (ರೂಪಾಯಿಗಳಲ್ಲಿ)	
1	Construction of sports Complex.	92	150	10.12.2020	25.01.2021		KUIDFC Technical Committee Approved DPR on 10.12.2020 and accordingly the subject was placed before HPSC and accorded its approval on 19.12.2020		
Total		92	150						
Grand Total SCM		867	920.88						
PUBLIC-PRIVATE PARTNERSHIP (PPP) Project									
I. Completed Projects									
Sl.No.	Name of the Project	SCP Cost	WO Cost	Work Order date	Date of Completion as per contract	Actual date of Completion	Present Status	Name of Contractor (ರೂಪಾಯಿಗಳಲ್ಲಿ)	
Nil									
II. Ongoing Projects									
Sl.No.	Name of the Project	SCP Cost	WO Cost	Work Order date	Date of Completion as per contract	Probable date of Completion	Present Status	Name of Contractor (ರೂಪಾಯಿಗಳಲ್ಲಿ)	
1	Smart Parking Tower (Multi Level Car Parking) SCM Funded Rs 10Cr	37	50	28.12.2018			Excavation for Cellar-02 The civil work is in progress	M/S Suresh Enterprises Pvt Ltd	
Total		37	50						
III. Tendering Stage									
Sl.No.	Name of the Project	SCP Cost	DPR Cost	Tender Date	Last Date of Bid Submission		Present Status	Name of Contractor (ರೂಪಾಯಿಗಳಲ್ಲಿ)	
1	LED Street Lighting	75	64.2	17.11.2020			LoA issued awaiting for BG	M/s Chaturbhava (CEBS)	
2	Solar Roof Top	2	2.3				No Bids received, Project to be Retendered.		
Total		77	66.5						
IV. DPR/FR Stage									
Sl.No.	Name of the Project	SCP Cost	DPR Cost	DPR Approval Date	FR Approval Date		Present Status	Name of Contractor (ರೂಪಾಯಿಗಳಲ್ಲಿ)	
Nil									
Grand Total PPP		114	116.5						
Convergence Projects									
I. Work Completed									
Sl No.	Name of the Project	DPR Cost in Cr	Work Order Cost in Cr				Present Status		
1	Water Supply System - 24/7 Water Supply- with smart metering	115	113				Work Completed		
2	Improvement of Road - Kamaripeth police station to Unkal Cross	46	45.96				Work Completed		
3	Storm Water Drains	15.22	14.13				Work Completed		
4	e-Toilets	1.03	0.95				Work Completed		
5	Repair of lamington school	3	3				Work Completed		
6	Bulk Water Improvement Hubballi-Dharwad	26	26				Work Completed		
7	Road work from industrial estate to Tatvadarsha hospital	1	1				Work Completed		
8	Providing sewerage system to Hubballi-Dharwad twin cities under AMRUT -	16.75	16.75				Work Completed		
Total		224	220.79						
II. Ongoing Stage									
Sl No.	Name of the Project	DPR Cost in Cr	Work Order Cost in Cr				Present Status		
1	Under Ground Drainage System	186	182				Work Order Issued		
2	Integrated Solid Waste Management	65	60.04				Work Order Issued		
3	Improvement of Road - Indi pump to Unkal In Hubli City Limit	40	40				Work Order Issued		
4	Improvement of Road - Old NH-4 road Kamaripeth Police station to Unkal	30	30				Work Order Issued		
Total		321	312.04						
III. Tendering Stage									
Sl No.	Name of the Project	DPR Cost in Cr	Work Order Cost in Cr				Present Status		
Nil									
IV. DPR/FR Stage									
Sl No.	Name of the Project	DPR Cost in Cr	Work Order Cost in Cr				Present Status		
Nil									
Convergence Grand Total		545	532.83						

Mangaluru Smart City Limited

SCM Project

Rs.In Cr.

I. Completed Projects

Sl.No	Name of the Project	SCP Cost	WO Cost	Work Order date	Date of Completion as per contract	Actual Date of Completion	Present Status	Name of Contractor (ರೂಪಾಯಿಗಳಲ್ಲಿ)
1	Conversion of all the lighting in government building into LED	2.005	1.91	04.02.19	04.08.2019	30.09.2019	Completed	Lakshya Electricals, Bangalore.
2	Construction of Clock Tower at Clock Tower junction: Civil 65 lakhs, Aluminium Ladder Rs 2.15 lakhs, Electrical Rs 1.60 lakhs, Analog Clock Rs 6.75 lakhs	0.90	0.75	08.02.18	08.02.2018	30.09.2019	Completed	Mr. H. N. Gowrish, Hassan.
3	Smart Road Package 1 - Improvements to Nehru Maidan Road from Clock Tower to AB Shetty Circle	6.16	2.16	20.06.18	20.12.2018	31.01.2020	Completed	Mr. Venkatesh Mayya, M/S S4 Engineering & Construction, Mangalore.
4	Construction of Smart Bus Shelter and E-Toilets in PAN City - Phase 2 (14 nos)	4.80	2.80	24.03.18	24.09.2018	31.01.2020	Completed	Mr. Rajkama Das, Kamal-Enfab, Mangalore.
5	Providing civil interior work for Smart City office	0.67	0.60		31.10.2019	31.10.2019	Completed	Mr. Naveen Kumar, IC India Pvt. Ltd. Bangalore.
6	Construction of Smart Bus Shelter and E-Toilets in PAN City - Phase 1 (06 nos)	4.60	1.20	09.07.18	09.01.2019	15.03.2020	Completed	Mrs. Bincy Baby, M/S Eram Scientific Solution Pvt. Ltd., Thiruvananthapuram.
7	Supply & installation of 37 bedded ICU at new super speciality block of first floor at Wenlock hospital premises	3.47	3.47	30.04.2020	30.10.2020	30.05.2020	Completed	Mr. Sudhakar D Shetty, M/S Mugerdy Constructions, Kavour
Total		22.61	12.89					

II. Ongoing Projects

Sl.No	Name of the Project	SCP Cost	WO Cost	Work Order date	Date of Completion as per contract	Probable date of Completion	Present Status	
1	Construction of under ground drainage in Zone-4 (Part-1) in ABD area	5.00	4.50	23.06.2018	31.12.2020	31.03.2021		Mr. Sulaiman Asif, M/S MASCO Construction, Udipi
2	Selection of System Integrator for Implementation of Command and Control Center Components in Mangaluru City	32.00	28.01	07.11.18	31.07.2020	28.02.2021	1st floor allotted on 04.07.2019. Software development under development. Procurement of Smart Poles, GPS devices & QR Code completed. Smart Pole installation in progress (Sample smart pole in Mallikatte is installed). Video wall installed. Pre go live demonstration conducted on 26.09.2019. User Acceptance Test for Enterprise Management	M/S Madras Security Printers
3	Construction of Under Ground Drainage in Zone IV part 2 and Zone III part 1 in ABD Area (UGD - 2)	9.50	8.55	01.02.2019	31.12.2020	31.05.2021		Mr. C. M. Nazeeq, M/S Shaan Enterprises, Mangalore
4	Cost towards common data centre at KMDS, Bengaluru	12.00	11.88	28.02.2019	26.08.2019		Work order issued (by KUIDFC). Rs. 8.90 Cr has been released to KMDS on 30.07.2019	M/S Madras Security Printers
5	Smart Road - Package 2 (Loop road)	14.50	13.76	04.07.2019	03.12.2020	30.04.2021		Mr. S. Abdul Khader, M/S Liya Infratech Pvt. Ltd., Mangalore
6	100% Underground Drainage network in ABD Area - Package 4	25.00	24.05	23.08.2019	22.12.2020	31.05.2021		Mr. Venkata Chalapathi, M/S VSAGA Infra Projects LLP, Bengaluru
7	Smart Road - Package 4	49.00	41.21	16.09.2019	15.02.2021	31.03.2021		Mr. Sudhakar D Shetty, M/S Mugerdy Constructions, Kavour
8	Smart Road - Package 5	49.00	46.87	16.11.2019	15.03.2021	31.05.2021		Mr. Sudhakar D Shetty, M/S Mugerdy Constructions, Kavour
9	Smart Road - Package 9 - Construction of Pedestrian Plaza	7.00	5.93	20.09.2019	15.02.2021	30.04.2021		Mr. Sudhakar D Shetty, M/S Mugerdy Constructions, Kavour
10	Implementation of e-smart schools in all government schools - Package 1 - Infrastructure	11.50	11.00	21.08.2019	15.02.2021	15.02.2021		Mr. Abdul Asif, M/S Seedi Construction, Mangalore
11	Smart Road - Package 6	48.00	41.78	04.10.2019	15.02.2021	15.05.2021		Mr. S. Abdul Khader, M/S Liya Infratech Pvt. Ltd., Mangalore

12	Smart Road - Package 3	49.00	44.39	19.11.2019	19.03.2021	31.05.2021		Mr. Jagadeep D Suvarna, Mangalore
13	Smart Road - Package 7	40.52	38.74	18.11.2019	18.03.2021	31.05.2021		Mr. Sudhakar D Shetty, M/S Mugrody Constructions, Kavoor
14	Strengthening distribution system for implementing 24x7 water supply including 8 years O & M to Mangaluru City (Contribution from Smart city fund as Convergence)	114.00	114.00	24.12.2019	24.12.2021	24.12.2021	Notice to proceed issued on 24.12.2019. Survey works & pipe laying works under progress (KUIWIMP) upto date, Rs.69 Cr has been deposited with KUIDFC	Amrut Scheme
15	Rejuvenation of Gujjarakere Lake for Rainwater harvesting & recreation	4.00	2.94	14.02.2020	14.06.2021	14.06.2021		Mr. Venkata Chalpathi, M/S VSAGA Infra Projects LLP, Bengaluru
16	Construction of Command Control Building - annex to MCC Building	5.00	4.26	13.02.2020	12.02.2021	31.03.2021		Mr. Sujay Kumar Shetty, M/S SKS Karkala Infra Projects Pvt. Ltd., Karkala
17	Upgradation of Integrated Asset Management and Urban Property Ownership Record Building	5.00	4.88	13.02.2020	12.02.2021	30.04.2021		Mr. Sujay Kumar Shetty, M/S SKS Karkala Infra Projects Pvt. Ltd., Karkala
18	Skill Development and Safety Training Centre	4.75	4.60	14.05.2020	13.05.2021	13.05.2021		Mr. Sujay Kumar Shetty, M/S SKS Karkala Infra Projects Pvt. Ltd., Karkala
19	Community Level Facilities along with international swimming pool	24.94	21.96	20.02.2020	20.02.2022	20.02.2022		Mr. Siba Prasad, M/S Udra Construction Pvt. Ltd., Odisha
20	Integrated Development of Kadri Park Area	12.00	9.07	18.02.2020	18.02.2022	18.02.2022		Mr. Shromith Rama Kamath, M/S Rama Kamath & Co., Mangalore
21	Implementation of E-smart schools in all government schools-Package 2 - ICT	5.00	3.93	14.02.2020	30.09.2020	15.01.2021	All in one computer installed in 35 classrooms.392 Google notebooks have been delivered.Teachers training completed.130 desk & benches have been delivered.Waiting for school reopening for go-live.	Mr. Ramireddy Chandra Mowleswar Reddy, M/S IL&FS Education & Technology Services Ltd., Mumbai
22	Rejuvenation of Kavoore Lake for Rainwater harvesting & recreation	8.00	6.94	27.02.2020	31.07.2021	31.07.2021		Mr. B Vinay Kumar, M/S Yojaka (India) Pvt. Ltd., Mangalore
23	Rehabilitation of Central Market	6.24	5.06	02.05.2020	02.11.2020	02.02.2021		Mr. Venkatesh Mayya, M/S S4 Engineering & Construction, Mangalore
24	Upgradation of Wenlock Hospital - Infra works	5.83	4.59	06.06.2020	05.06.2021	05.06.2021		Mr. Keshava B., M/S Pavithra Engineering, Mangalore
25	Upgradation of Mangala Stadium	10.00	5.87	02.06.2020	01.03.2021	01.03.2021		Mr. Mohideen Hlissan Sharielf, M/S Creative Engineer, Mangalore
26	Construction of additional floor at existing building of Lady Goschen hospital at Mangaluru	3.00	1.93	24.06.2020	23.06.2021	23.06.2021		Mr. Karkala Ananthakrishna Shetty, Karkala
27	Underground Drainage network in ABD Area - Package 3A	1.75	1.42	04.09.2020	04.03.2021	04.03.2021		Mr. Karkala Ananthakrishna Shetty, Karkala
28	Underground Drainage network in ABD Area - Package 3B	1.25	1.02	04.09.2020	04.03.2021	04.03.2021		Mr. Karkala Ananthakrishna Shetty, Karkala
29	Upgradation of Wenlock Hospital - Surgical Block	43.00	43.00	08.10.2020	14.10.2022	14.10.2022	Work order issued on 06.10.2020. Excavation works in progress. Work stopped due to Court stay order	Mr. Sudhakar D Shetty, M/S Mugrody Constructions, Kavoor
30	Retrofit Car Street & areas of Sri Venkatramana Temple as Religious Zone	5.00	4.95	07.01.2021	06.01.2022	06.01.2022	Work order issued on 07.01.2021	Mr. Karkala Ananthakrishna Shetty, Karkala

31	Connector Road from NH66 near Jeppu to Morgans gate including construction of RHR	49.95	49.95	02.02.2021	01.02.2022	01.02.2022	Rs. 15.70 Cr deposit contribution has been made with Railways till date for Construction of RUB. Tender has been awarded to M/s Mugrody Construction and LOA issued on 07.01.2021. Work Order will be issued by 02.02.2021.	Mr. Sudhakar D Shetty, M/S Mugrody Constructions, Kavoor
Total		659.73	771.38					

III. Tendering Stage						
Sl.No	Name of the Project	SCP Cost	Tender Cost	Last Date of Bid Submission	No. of tender calls	Present Status
1	Construction of Indoor Stadium for Kabaddi & Shuttle Badminton near Urva Market	20.54	20.54	11.06.2020	1	Call 1 Tender has been cancelled. The Chairman instructed the AEC to revise
2	Construction of RCC Retaining Wall and Jackwell at headworks near Thumbe Vented Dam for Mangaluru City Water Supply	10.50	10.50	25.01.2021	1.00	KUIDFC Technical Committee approved the DPR. Tender notification published on
Total		31.04	31.04			

IV. DPR/FR stage						
Sl.No	Name of the Project	SCP Cost	DPR Cost	DPR approval date	Tentative Date of Tendering	Present Status
1	Command and Control Center - Stage 2	30.00	30.00			DPR was forwarded to TC, KUIDFC &
2	Waterfront Area Development	150.00	150.00			Work Order has been issued to the AEC
Total		180.00	180.00			
GRAND TOTAL SCM		883.66	995.31			

PUBLIC-PRIVATE PARTNERSHIP (PPP) Project

I. Completed Projects							
Sl.No	Name of the Project	SCP Cost	DPR Cost	Work Order date	Date of Completion as per contract	Actual Date of Completion	Present Status
Nil							

II. Ongoing Stage							
Sl.No	Name of the Project	SCP Cost	DPR Cost	Work Order date	Date of Completion as per contract	Probable date of Completion	Present Status
1	Installation of Rooftop Solar on Government Buildings in ABD area - Phase 1	7.08	7.08	30.03.2019	30.04.2021	30.04.2021	Agreement with Govt buildings signed only
2	Development of MLCF with retail space near Hampankatta Junction	79.05	79.05	07.11.2021	31.10.2023	31.10.2023	Revised LOA was issued on 29.06.2020. SG has
3	Conversion of Street Lights to LED	62.63	62.63	04.01.2020	30.06.2021	30.06.2021	LOA has been issue to the Contractor on
4	Redevelopment of Central Market along with Fish Market	114.03	114.03	30.05.2020	31.12.2023	31.12.2023	Financial Bid/E Auction is completed. The Board
Total		262.79	262.79				

III. Tendering Stage						
Sl.No	Name of the Project	SCP Cost	DPR Cost	Tentative Date	Last Date of Bid Submission	Present Status
1	Integrated Transport Hub (Integrated Bus Terminal with Retail mall and Recreational Center)	445.00	445.00		25.01.2020	No bids received. Tender (Call 2) Notification was published on 05.09.2020. Last date for submission of
Total		445.00	445.00			

IV. DPR/FR Stage						
Sl.No	Name of the Project	SCP Cost	DPR Cost	DPR Approval Date	FR Approval Date	Present Status
Nil						
GRAND TOTAL PPP		707.79	707.79			

Convergence Projects

I. Projects Completed			
Sl.No	Name of the work	Cost as per SCP (Rs Cr)	Present Status
1	Development of GHS Road	1.50	Work Completed.
2	Development of Road - Hamilton Circle to Old Bunder Main Road	1.40	
3	Development of Bavatagudda Idga Masidi Area - Interlocking	0.60	
4	Development of Sturrock Road Widening of Road, Drain and	1.90	
5	Development of Road from Hampankatta Circle to Muttapa Gudi	0.95	
6	Development of Karangalpady Circle	0.90	
7	Development of Old Kent Road	0.56	
8	Development of Road from Hotel Krishna Bhavan to Hotel Virmesh	0.50	
9	Development of Jeppu Kudupadi Road	0.45	
10	Development of Road from AB Shetty Circle to Yemmekere Cross	2.30	
11	Development of Road from Nandigudda Circle to Railway Station	1.82	
12	Dongorkeri Road Widening	1.12	
13	Bunts Hostel Road Development	1.75	
14	GHS Road Widening	1.50	
15	KS Rao Road Development	0.97	
16	Widening of roads	54.60	
17	Segregated Smart Bin for Street level collection	0.50	
18	FFWS Housing	9.36	

Total		82.86	
II. Ongoing Stage			
Sl.No	Name of the work	Cost as per SCP (Rs Cr)	Present Status
1	Rejuvenation of Sewerage System and Missing Links works to	30.00	Project start date:08.06.2018.Work in progress Financial bid opened on 20.08.2019. LoA issued on 19.10.2019 587.68 Cr (Capex)+ 204.75 Cr
2	100% water supply coverage along with residential meters, water	40.00	
3	24x7 water supply residential water meter, Bulk water meter along	88.75	
4	Community Level Facilities along with international swimming pool	5.00	
5	Integrated asset management and urban property Ownership	2.00	
Total		165.75	To take up in SCM Cost To take up in SCM Cost
III. Tendering Stage			
Sl.No	Name of the work	Cost as per SCP (Rs Cr)	Present Status
Nil			
IV. DPR/FR Stage			
Sl.No	Name of the work	Cost as per SCP (Rs Cr)	Present Status
Nil			
Grand Total Convergence		248.61	

Shivamogga Smart City Limited

SCM Project

RE IN CR

I. Completed Projects

Sl. No.	Name of the work	SCP Cost	W O Cost	Work Order date	Date of Completion as per contract	Actual Date of Completion	Present Status	Name of Contractor (R/S/MS/OD/SCD)
1	Development of Tank mohalla park (No 7) In Shivamogga	0.45	0.44	12.03.2018	27.08.2018	28.02.2019	Work Completed	Sri. Mohammad Abzul
2	Providing infrastructure for development of smart library	0.27	0.21	14.11.2018	14.01.2019	14.01.2019	Work Completed	IC Infra Pvt Ltd
3	Development of SMART LIBRARY ICT interventions 4 libraries and 11 School	4.94	4.38	11.09.2019	17.12.2019	17.12.2019	Work Completed	Informatics Publishing Ltd
4	Development of Vasyaka Park	0.60	0.59	18.02.2019	17.08.2019	07.01.2020	Work Completed	Sri. Ankamadegowda
5	Development of Family Welfare Park	1.93	1.72	14.11.2018	12.08.2020	11.01.2020	Work Completed	Sri. Ramesh Shenoy
6	Development of Conservancies in Package-1	1.17	1.33	18.07.2019	24.08.2020	25.02.2020	Work Completed	Sri H.T. Venkatesh
7	Supply, Installation, Commissioning and Operation & maintenance of Digital Display Boards	2.48	2.07	23-12-2019	30.06.2020	30.06.2020	Work Completed	Xireme Media Pvt Ltd
8	Supplying and Installation of Furnitures to COVID-19 Hospital in Super Specialty Hospital of SHS	0.50	0.50	05.08.2020	05.09.2020	21.09.2020	Work completed on 21.09.2020	Confident Dental Pvt Ltd, DSAS Ltd, SLN Bangalore.
9	Development of Conservancies in Package-2	1.85	1.55	01.11.2020	25.06.2019	21.09.2020	Work completed on 21.09.2020	Sri. D S Abdul Rehman
10	Nehru Stadium Beautification	5.12	4.96	05.07.2018	04.12.2018	07.12.2019	Work completed on 07.12.2019	Sri. K.L.Vishwanath
11	Development of Hasthanubika temple park (Park 03) in Shivamogga City	1.20	1.06	26.12.2018	08.07.2019	04.12.2020	Work completed on 04.12.2020	Sri. C.V.Chandrashekar
12	Smart Education In Govt School - Pan City (35 school)	8.50	6.91	30.05.2020	01.01.2021	23.12.2020	Work Completed on 23.12.2020	School Net India Pvt India
13	Development of Parks Kota Road, Sheshadripuram, Ghandi Nagar, DC compound, Mission Compound Park	1.73	1.68	18.02.2019	02.09.2019	31.12.2020	Work Completed on 31.12.2020	Sri. Ankamadegowda
14	Development of Parks Mahatmaw nagar park, Hatrijora road in Shivamogga city	2.50	2.09	25.06.2019	24.12.2019	31.12.2020	Work Completed on 31.12.2020	Sri. S.K.Dharmesh
Total		33.41	29.36					

II. Ongoing Projects

Sl. No.	Name of the work	SCP Cost	W O Cost	Work Order date	Date of Completion as per Contract	Probable date of Completion	Present Status	Name of Contractor (R/S/MS/OD/SCD)
1	Smart Road from Ashoka Circle to Abala Circle	28.59	25.22	24.03.2018	23.02.2019	30.09.2021	Work In Progress	Sri. Lakshminikant, H.D. Infra
2	Development of Smart road in package 1, Area between BH road Savalanga Road, Kovempu road, In Shivamogga City.	86.57	81.09	02.02.2019	02.08.2020	28.02.2022	Work In Progress	Sri. Ibrahim Sharief
3	Area between Jail Road - Kovempu Road - Savalanga Road - 100' Ring Road and Canal Front Road - Package 2a	66.51	61.36	18.02.2019	17.08.2020	31.12.2021	Work In Progress	Sri. Venkatachalapathy
4	Area between Jail Road - Kovempu Road - Sagara Road - Canal Front Road - Package 2b	100.07	95.08	12.02.2019	11.08.2020	28.02.2022	Work In Progress	Sri. KMV Projects Pvt Ltd
5	Area between Savalanga Road - 100' Ring Road - Balraj Urs Road - Package 2a	54.27	54.99	18.02.2019	17.08.2020	31.12.2021	Work In Progress	Sri. Venkatachalapathy
6	Area between Savalanga Road - Balraj Urs Road - River Front Road - BH Road - Package 2b	11.94	09.93	18.02.2019	17.08.2020	28.02.2022	Work In Progress	Suz InfraTech.
7	Least Mile connectivity using Cycle track and Footpath - Development of Inner Ring Road from Lavani Taluk junction to NT Road (7.5 km)	60.00	64.21	14.08.2019	14.02.2021	21.12.2021	Work In Progress	Sri. KMV Projects Pvt Ltd
8	Development of Heritage Walk / Village	15.60	12.91	14.08.2019	12.07.2020	31.03.2021	Work In Progress	Sri A. Kondiah & Co
9	Development of park near Country Club	3.76	2.97	18.12.2018	nil	nil	To be retendered	To be retendered
10	Development of Conservancies in Package-3	4.82	4.25	26.12.2018	08.07.2019	31.03.2021	Work In Progress	Sri. C.V.Chandrashekar
11	Development of Conservancies in Package-4	4.75	3.96	01.03.2019	05.09.2019	31.03.2021	Work In Progress	Sri. A.Kondiah & Co
12	Package-5 Redevelopment of Conservancy lanes in Bapu Nagar, Bazarana puhi and Dwigi gudi areas in Shivamogga city.	12.00	9.60	20.12.2019	10.11.2020	31.07.2021	Work In Progress	Skill Tech Engineers
13	Improvement of hole bus stop	0.75	0.66	18.02.2019	18.08.2019	21.06.2021	Work In Progress	Sri.H.T.Venkatesh
14	Canal Redevelopment-Phase-1 (Rs 11.00 Cr)	11.71	10.59	18.12.2018	25.11.2019	21.03.2021	Work In Progress	Sri Abdul Kalam Azad
15	Riverfront Development-Infrastructure works: pedestrian bridge, River front promenade, etc. Starb Dank	130.00	103.22	14.08.2019	14.08.2021	31.05.2022	Work In Progress	Sri. KMV Projects Pvt Ltd
16	Centralized Architecture (DC/IR setup by MSIT at KMDS-SDC)	11.50	12.20	Work takenup by KUIDFC	Work takenup by KUIDFC	Work takenup by KUIDFC	Work In Progress	Work takenup by KUIDFC
17	Development of Physical Infrastructure of interiors, HVAC, and others) for setting up of Command and control centre	3.10	2.54	21.12.2018	20.06.2019	31.03.2021	Work In Progress	Sri. Ankamadegowda
18	Wildlife Interpretation centre with science park (Turnkey)	10.00	8.58	31-12-2019	30.06.2021	30.09.2021	Work In Progress	Center for Environment and
19	Conservation of Heritage Building - Govt School adjacent to Karnataka Sanga and other buildings (Turnkey)	5.00	3.58	30-12-2019	30.06.2021	30.10.2021	Work In Progress	Intach Pvt Ltd
20	Conservation of Heritage Building - Corporation Main Building (Turn Key)	2.00	2.00	30-12-2019	30.06.2021	30.10.2021	Work In Progress	Intach Pvt Ltd
21	Restoration and Adaptive Re use of Shivappa Nayaka palace Project (DBOMT basin-Turnkey project)	15.50	11.68	29-11-2019	29.11.2020	30.09.2021	Work In Progress	Intach Pvt Ltd
22	Fare-lifting to Riverfront Crematorium	5.00	5.14	08.01.2020	20.12.2020	31.03.2021	Work In Progress	Intach Pvt Ltd
23	Providing Smart Bus Shelters & E. Toilet for PAN city (61 nos)	18.50	10.89	10.03.2020	09.12.2020	30.05.2021	Work In Progress	Sri.K.L.Vishwanath
24	Development of Corporation Park (Part 17) in Shivamogga City	4.40	4.40	09.03.2020	17.02.2021	30.06.2021	Work In Progress	A.S.M. Brothers
25	Construction of HCCP with commercial complex	30.09	32.05	06.03.2020	31.08.2021	31.08.2021	Work In Progress	Sri. Pradeep Constructions
26	Street Art in the selected locations across the city	1.00	0.52	29.06.2020	28.10.2020	30.05.2021	Work In Progress	Sri. SMS Pvt Ltd
27	Modern Public Information Tourism Kiosk	3.00	1.21	19.06.2020	18.12.2020	31.03.2021	Work In Progress	Chitra kaba Parishath
28	Development of Freedom Start Utility Space and its Parital Implementation	5.00	4.35	12.05.2020	17.09.2020	31.03.2021	Work In Progress	Sri Sanjay Marketing Pvt Ltd
29	Hakra Stadium Existing Sports facility upgradation	33.00	26.06				Work In Progress	Sri H Shrivastad
30	Construction of HAWKEE'S ZONE with taxi/ auto stand (Integrated bus terminal)	15.93	12.41	01.07.2020	31.11.2021	30.11.2021	Work Order issued on 01.07.2020; Work yet to be started. SUDA Approval for landuse change is awaited	To be retendered
31	Appointment of System Integrator for Implementation of HCC and other ICT interventions for Shivamogga Smart City	50.66	41.83	25.08.2020	17.05.2021	25.05.2021	RFDD is finalized procurement is under progress	A.S.M. Brothers
32	Improvement and Beautification of Private Bus Terminal	7.00	5.17	16.09.2020	10.09.2021	10.09.2021	Work Under Progress	Ahmatira
33	Procurement of medical Equipments to District Health and Family Welfare Department Shivamogga	1.00	0.88	01.09.2020	06.04.2021	04.04.2021	Work Under Progress	Sri.H.T. Venkatesh
34	Balance work in the First floor of Super specialty hospital of SHS	4.50	4.50	21.09.2020	15.06.2021	15.06.2021	Work Under Progress	Confident Dental Pvt Ltd
35	Yoga Bhavana and other amenities	4.90	3.82	09.11.2020	30.06.2021	30.06.2021	Work Under Progress	Sichora Trading Company
36	Repair works in GHS PNC Secretary Shivamogga	0.12	0.09	16.12.2020	31.02.2021	31.01.2021	Work Under Progress	Sri. H Chandrashekar Shetty
37	Repair works in Govt Tamil School BH Road, Shivamogga	0.10	0.09	16.12.2020	31.01.2021	21.01.2021	Work Under Progress	Sri. Uday Kumar
38	Green Urbanization at selected places in Shivamogga City	2.01	2.46	22.10.2020	20.07.2021	22.11.2021	Work Order issued on 24.12.2020	Sri Abdul Kalam Azad
Total		943.00	827.66					

III. Tendering Stage

Sl. No.	Name of the work	SCP Cost	Tender Cost	Work Order date	Last date of bid submission	No. of tender calls	Present Status
1	Public Bids Shri. J. P. O. S. M. 1 (2nd PPP)	3.19	3.19	05.12.2020	Five bids are received and the bids are under evaluation	260	Technical bids have been opened on 21.01.21. Two bids are received and the bids are under evaluation
Total		3.19	3.19				

IV. PPP Stage / FR Stage

Sl. No.	Name of the work	SCP Cost	DPR Cost	DPR Approved Date	Tendering Date of Tendering	Present Status
Total		0.00	0.00	Nil		
Grand Total SCM		979.90	860.21			
PUBLIC-PRIVATE PARTNERSHIP (PPP) Project						
I. Completed Projects						
Sl. No.	Name of the work	SCP Cost	WO Cost	Work Order date	Date of Completion as per contract	Actual date of Completion
Total		0.00	0.00	Nil		
II. Ongoing Stage						
Sl. No.	Name of the work	SCP Cost	WO Cost	Work Order date	Date of Completion as per contract	Probable date of Completion
1	Conversion of normal street light to LED street light system	31.69	44.42	03.06.2020	12.06.2020	26.07.2021
Total		31.69	44.42	DCA is under finalisation		
III. Tendering Stage						
Sl. No.	Name of the work	SCP Cost	DPR Cost	Tendered Date	Last Date of Bid Submission	Present Status
1	Public Bike Sharing (3.19 cr SCM + 1.24 cr PPP)	1.24	1.24	05.12.2020		Technical bids have been opened on 21.01.21. Two bids are received and the bids are under evaluation
2	Design, Supply, Installation, Commissioning, Operations and Maintenance of Solar Photovoltaic Systems on Pump House & Roof Tops of Govt. Buildings On Net Metering basis	3.50	1.87	21.03.2020		7th Call Tender called on 10.11.2020. No bids received. To be retendered
3	Solar on Canal top (Things high level canal)	140.10	140.10	07.09.2020		5th call. Last date for receipt of tenders is 31.12.2020
Total		144.84	142.21			
IV. DPR Stage / FR Stage						
Sl. No.	Name of the work	SCP Cost	DPR Cost	DPR Approval Date	FR Approval Date	Present Status
PPP Total		176.53	167.63	Nil		
Convergence Projects						
I. Completed Projects						
Sl. No.	Name of the work	Milestone	DPR Cost (Rs Cr)	Present Status		
1	Promoting Floriculture, organic farming and related activities	10.42	10.42	Work completed by Horticulture Department. Work Completion Date: 21-09-2017		
2	Public Toilets in Shivamogga city using SBM funds	2.40	1.60	Work Completed		
3	Providing UGD scheme to Shivamogga City under AMRUT additional grants	7.00	7.00	Work completed by Date: 17-12-2019		
4	PKG-35 Additional grants for construction of fruit/flower market in	1.50	1.50	Work completed by Date: 21-11-2019		
5	PKG-54 fruit and flower market at city municipal council place at Garden	3.00	3.00	Work completed		
6	PKG-55 (1) Improvement of Gopishetty Koppa and shargavathi nagar	0.50	0.50	Work completed		
7	Development of park at Alota circle in Shivamogga	0.50	0.50	Work completed		
8	Development of Vinobanagara Professor Park in Shivamogga	0.50	0.50	Work completed		
9	PKG: NEW 2 - Road Improvement works in CMC Shivamogga in the limits of	1.45	1.45	Work completed		
10	PKG 1 : Road Improvement work in CMC Shivamogga in the limits of	1.71	1.71	Work completed		
11	Prevention work of flood to Tungva river bed near veerabhadreshwara temple	1.00	1.00	Work completed by Date: 03-11-2017		
12	PKG-1 Development of 80 feet road from Shivamogga private bus stand to	2.00	2.00	Work completed by Date: 26-07-2019		
13	PKG-30 construction of Footpath at Shimoga Bus Stand to 100 feet road and	1.50	1.50	Work completed by Date: 26-07-2018		
14	PKG-3 Development of road from Vinoba nagar Channel to Police Chowki	2.00	2.00	Work completed by Date: 26-07-2018		
15	PKG-40 Development of Median Lighting from tungva bridge to tsavyadi	1.00	1.00	Work completed by Date: 14-09-2018		
16	PKG-41 Development of Conservatories in Park Extension and developing it	2.00	2.00	Work completed by Date: 26-04-2018		
17	PKG-22 2x7 water supply scheme KUWSA:amp:DB contribution amount	5.00	6.00	Work completed by Date: 24-03-2018		
18	Green Park and spaces Ward No. 33	0.41	0.41	Work completed by Date: 07-02-2018		
19	Green Park and spaces Shasdamma Layout	0.35	0.35	Work completed by Date: 23-06-2018		
20	Green Park and Spaces Malleshwara Nagar	0.35	0.35	Work completed by Date: 23-06-2018		
21	Green Park and Spaces Gopalgowda Extension in T block	0.24	0.24	Work completed by Date: 23-06-2018		
22	Green parks and spaces Development of Gopal Gowda extension A block	0.25	0.25	Work completed by Date: 21-06-2017		
23	Green parks and spaces Gopal Gowda extension A block	0.30	0.30	Work completed by Date: 09-01-2018		
24	Green Park and Spaces Rajendra Nagar	0.35	0.35	Work completed by Date: 14-08-2018		
25	Green Park and Spaces Vinobhanagar Professor Park	0.50	0.50	Work completed by Date: 14-11-2018		
26	Green Park and Spaces Asoka Circle Park	0.50	0.50	Work completed by Date: 16-11-2018		
27	Green Park and spaces Development of Surya Layout and PAT Layout Park	0.75	0.75	Work completed by Date: 19-06-2018		
Total		49.48	47.68			
II. Ongoing Projects						
Sl. No.	Name of the work	Milestone	DPR Cost (Rs Cr)	Present Status		
1	24 X 7 water supply	130.70	135.40	Work in progress		
2	Storm water Drains in Shivamogga using Amrut funds	8.00	8.00	Work in progress		
3	UG Electrical cabling under Model subdivision scheme of AESCOM	70.95	71.20	Work in progress		
4	Widening to Four lane divided carriageway to paved shoulder from KM 205	70.95	70.95	Work in progress		
Total		280.60	285.55			
III. Tendering Stage						
Sl. No.	Name of the work	Milestone	DPR Cost (Rs Cr)	Present Status		
Total		Nil				
IV. DPR /FR Stage						
Sl. No.	Name of the work	Milestone	DPR Cost (Rs Cr)	Present Status		
Total		Nil				
Convergence Grand Total		129.08	133.23			

Tumakuru Smart City Limited

SCM Projects

Rs. In Cr.

1. Completed Projects

Sl. No.	Name of the Project	BCP Cost	Estimated Cost	Work order Cost (including GST)	Date of Completion as per contract	Actual Date of Completion	Present Status	Name of Contractor
1	Dredging, Desilting, Liming, Restoration & Reclamation Works of Upstream Feeder Channels	0.39	0.39	0.389			Physical Progress Work is completed Work completion date: 10.12.2017	KRIIDL
2	Construction of Smart e-Toilets	0.17	0.21	0.175	27.02.2018	27.02.2018	Physical Progress Project Completed & inaugurated on 02-03-2018 Work completion date: 27.02.2018	Erama Scientific solutions & Prasanna Tumara
3	Intermediate Para Transit Stands (Auto Stands) 2 No's	0.04	0.05	0.038	25.08.2018	23.08.2018	Physical Progress Work is completed. Work completion date: 25.08.2018	Mr. Vijaya G.R. Hanavanahalli, (theudamani, Kallur(P), Gubbi(Tq), Tumakuru-572220)
4	Tree Plantation Under HT Line	0.55	0.55	0.407	02.08.2018	09-09-2018	Physical Progress Work is completed Work completion date: 09.09.2018	Mr. B.R.Sudhar, Soondarya sri, 1st main, 3rd cross, PG layout, near SST, Tumakuru-572103
5	Redevelopment of Sidaganga Bus Shelter	0.08	0.09	0.008	22.09.2018	22-09-2018	Physical Progress Work is completed. Work completion date: 22-09-2018	Mr. Nagaraj ET
6	Smart Park- Tumakuru University Park- (Civil)	0.62	0.62	0.617	07.07.2018	20-09-2018	Physical Progress Work is completed. Work completion date: 30.09.2018	AI Construction, # 292/42, 4th Floor, 11th Block, Nagarbhavi 2nd Stage, Bangalore-560072
7	Contribution towards improvement of Water Supply Scheme (under AMRUT)	14.00	14.00	14.00			Fund Transferred to KINWASDB under AMRUT Physical Progress Work is completed. Work completion date: 30.09.2018	KINWASDB
8	Development of Nursery for afforestation and green buffer zones at Amanikere	0.49	0.50	0.496			Work entrusted to Forest Dept. Physical Progress Work has been completed. Work completed	Forest Department
9	Smart Lounges & Information Kiosks at Amanikere lake basin	0.20	0.20	0.31	10.09.2018	01.09.2018	Physical Progress Work is completed Work has been completed on 01.09.2018	M/s Suresh Enterprises Pvt Ltd, #302 B, 3rd floor, E Block, Ashoka park, Gubbi Road, Hubli
10	Construction of Toilet Block at NCC Campus	0.14	0.14	0.103	26.10.2018	20.11.2018	Physical Progress Work is completed. Work completion date: 30.11.2018	Mr. Thilasha Nalk, Balan naya, 4th block, Sharada devi Nagar, Tumakuru-572103
11	AW centralized Off-Grid Solar Power Plant with LED based Solar street lighting system	0.40	0.40	0.316	11.08.2018	24.11.2018	Physical Progress Work is completed. Work Completed date: 24.11.2018	M/s Preetlight Systems, #22, 6th cross, 8th main, Ganesh Block, Mahalakshmi Layout, Bangalore-80
12	Providing Toilets block at PU college	0.14	0.13	0.101	20.10.2018	24.11.2018	Physical Progress Work is completed Work Completed date: 24.11.2018	Mr. Thilasha Nalk, Balaji naya, 6th block, Sharada devi Nagar, Tumakuru-572103
13	Appointment towards GIS Software with RUIDFC	0.60	0.60	0.60			Project is implemented by RUIDFC Work completion date: April 2017	RUIDFC
14	Pedestrian Environment Improvement & Public Place making at Govt. PU College Precinct	1.40	2.40	1.87	24.11.2019	05.01.2019	Work of path way 2 Completed. Path way 1 is redesigned as separate project. Work Completed date: 05.01.2019	M/s Neelajama Reddy, AI construction
15	Clearance of 95 bags of Amanikere	0.24	0.24	0.193	18.12.2018	04.01.2019	A project funded by TBNA taken up under convergence. Clearance of bags is completed. Work Completed date: 04.01.2019	M/s ABC Constructions company, 1st floor, 2nd cross, Kuvempur Nagar, Tumakuru, (near MG Stadium)
16	Installation of Sanitary Napkin Dispenser & Incinerator at Empress High school/ PU college	0.008	0.008	0.008	16.01.2018	16.01.2018	Installed	Rogit tech Engineering
17	50 KW off-Grid Solar Photo Voltaic (SPV) System at GOVT.PU College	0.73	0.73	0.658	22.01.2019	22.01.2019	Physical Progress Work is completed on 22.01.2019 O&M is in progress. Hence payment will be made for O&M period.	M/s Green solar Renewable Power Pvt Ltd, No 2NA, 2nd phase, Peenya Industrial area, Bangalore-560088
18	Smart Lounges - Furniture part	0.11	0.14	0.11	23.02.2019	10.02.2019	Work order issued on 24.01.2019 Physical Progress Work is completed	Shri M. Devrajulu construction, masigundana halli, campge, HS post, Tumakuru Taluk, Tumakuru District
19	Plantation around Amanikere lake	0.64	0.64	0.64			Work entrusted to Forest Dept. Work Completed on 03.12.2018	Forest Department
20	Smart Parking at M.G Road Convergencies - Civil Part	0.40	0.45	0.33	04.03.2019	04.03.2019	Work Order Issued on: 22.10.2018 Duration of Project: 4 months Work Completed on 04.03.2019	M/s Udayaraj HG S/o Gangadharappa Naime, Gokula Extension, 9th cross, Kanakambara road, Tumakuru (Post: 572104)
21	Smart Parking at M.G Road Convergencies - IT Part	0.16	0.15	0.13	07.06.2019	07.06.2019	Work order issued on 28.12.2018 Work Completed on 07.06.2019	Trinity technologies & Software Solutions
22	Upparahalli Flyover under space Development	0.42	0.42	0.38	04.07.2019	07.06.2019	Work order issued on: 28.12.2018 Work Completed on 07.06.2019.	M/s AI Construction, #292/42, 4th floor, 11th block, Nagarbhavi, 2nd stage, Bangalore-72
23	Flunition on Medians	0.90	1.00	0.849	06.11.2018	03.11.2018	Work Order Issue Date: 07.08.2018 Duration of Project: 3 Months (3 years O&M) Planting of bejes on major roads such as Kottappa road, Amanikere Road, Shettihalli main road, Kuvempu Main Road, PG Road has been completed.	R.E. Jagadeeshaiah, Green environment, Under space development, General stores, sidaganga extension, PH Road, Tumakuru
24	Interior works for Integrated City Management Command & Control Centre in Town Hall Building in Tumakuru	0.42	0.42	0.332	06.05.2019	09.07.2019	Work order issued on 06.05.2019 Work completed on 29.07.2019	M/s Jayananda, Saasthagiri Mission No 733/56A, 5TH Cross, 5th Main, Vihanganig, Bangalore - 560054
25	Selection of Agency for Operation and Maintenance of Smart Lounges at Amanikere - (1) Part	0.96	0.93	0.86	14.04.2019	21.06.2019	Work order issued on: 14.12.2018 Work Completed on 22.06.2019 Work is completed	M/s Heggan Gopal with M/s Mini Bhoi
26	Supply, Installation of Litter bins, roller containers and sign board	0.32	0.37	0.32	15.01.2019	14.01.2019	Work Order Issue Date: 15.10.2018 Duration of Project: 2 months Installed 48 Bins in various locations Project is short closed as the stipulated locations will be under construction of Smart Road & Road shoulders (Management project)	M/s Maren Constructions (Mr Sulaiman Asif) Post: No.5-14/3, Block-5, 2nd Road, Hejajamdy, Udupi-574104
27	Supply of UAV systems (Drone Procurement)	0.25	0.19	0.25	28.06.2019	22.06.2019	Work Order issued on 02.07.2019 Drone Supplied on 22.06.2019	Pavaneendra
28	Sports facility Center at PU College	0.41	0.45	0.505	22.08.2019	22.06.2019	Work Order Issue Date: 15.06.2018 Work Completed on 22.06.2019	M/s Nishwanth Jyoti, Nagati bahadur, Indragiri, Bellary-562219
29	Integrated City Management Control Centre (ICMCC)	39.27	50.90	47.10	27.11.2019	15.09.2019	Work Order Issue Date: 22.11.2018 Work Completed on: 15.09.2019 Hardware related to ICMCC has already delivered. ATCS items mentioned in Procurement Guidelines for ICMCC. *Remaining 20% work is completed.	Ames Information Systems Pvt Ltd, B-126/21/202/1301, Mhepalli Heights, 5th crossway, Ahmednagar-410046

30	Establishment and Operation of Teacher resource center and student resource center in Tumakuru City	0.23	0.232	0.16	03.10.2019	22.08.2019	Work Order issued on 13.03.2019 Work Completed on 22.08.2019	Procurement through KEOHICS
31	Digital Library Solution	1.63	1.63	1.71	19.08.2019	28.08.2019	Work order issued on 04.01.2019 Work Completed on 28.08.2019 Implementation Completed	Informatics Publishing Limited, No.194, RY Road, P.R.No 400, Basavanagudi, Bangalore-560001
32	Selection of Agency for Establishment of Smart Classrooms at different Govt. Schools/Colleges of Tumakuru.	0.65	0.64	0.70	31.08.2019	31.08.2019	Work Order issued on 27.07.2019 Work Completed on 31.08.2019	M/s IJFS Education & Technology services limited, Mysuru, HP
33	Signage & Legibility- Digital Display Boards (at 2 locations)	1.00	0.766	0.486	19.03.2019	03.09.2019	Work order issued on 24.01.2019 Work Completed on 03.09.2019	M/s Zenkar Advertising
34	Selection of Agency for establishment of digital classrooms, ICT lab and language labs at Govt. College and schools of Tumakuru. (CAIR-2)	2.35	2.35	2.25	13.09.2019	15.09.2019	Work order issued 05.01.2019 Work Completion on 15.09.2019	IL & FS Education & Technology Services Limited, #6, Rangarajwamy Complex, MRCC, Covindarajaganai, Magadi Road, Bangalore-560079
35	Construction of Skill Development Centre for NCC Cadets	0.42	0.42	0.327	11.10.2019	11.10.2019	Work order issued 06.03.2019 Work Completion on 11.10.2019	M/s Siddhartha Civil Works Pvt Ltd - No- 1049, RMK House, 3rd Floor, 10th Main, Judicial Layout, Yeshivanka, Bangalore - 560065
	Firing Simulator for NCC Building - IT Part			0.11	18.05.2020	18.05.2020	Work order issued 06.01.2020 Work Completion on 18.05.2020	KEOHICS
36	Supply, Installation of Furniture & Electrical work of DMC for PHC - Tumakuru.	0.13	0.16	0.13	01.09.2019	31.08.2019	Work order issued 02.08.2019 Work Completion on 31.08.2019	Sri.M. Devaraju construction, marugoundanahalli, sampige, RS part, Tumakuru Taluk, Tumakuru District
37	Development of Smart Bus Shelter - Phase 1 (5 locations)	0.44	0.44	0.38	13.08.2019	13.08.2019	Work order issued on 17.01.2019 Work Completed 15.08.2019	A1 Construction, # 292/42,4th Floor, 1st Block, Nagarbhavi 2nd Stage, Bangalore-560072
38	Supply and installation of Smart Poles at different places in Tumakuru	1.02	1.20	1.03	21.10.2019	25.10.2019	Work Order issued on 22.07.2019. Completed on 25.10.2019.	M/s Eipro Energy Dimensions Pvt Ltd, No.430/490, Sriganaha kavali dhakale, Sunkaleshtete, Magadi Main Road, Bangalore-560071
39	Science Theme Park at Amanikere Lake	0.49	0.39	0.39	16.11.2019	16.11.2019	Work order issued on 22.07.2019 Completed on 16.11.2019	M/s Mycon Construction Ltd., Industry House, 45, Race Course Road, Bangalore-560001
40	Procurement and installation of 5 no of outdoor Gym equipment & children play equipments at different locations in Tumakuru	0.81	0.51	0.32	16.11.2019	16.11.2019	Work order issued on 22.07.2019 Completed on 16.11.2019	M/s Viket Construction (K.E.Nagaraj) Elakhi, beside SRE petrol bunk, NH4 By pass, Rank colony, chitradurga-577501
41	Development of Parks - TCC Premises	0.75	0.176	0.176	30.11.2019	12.12.2019	Work entrusted to Horticulture Department. Work order issued on 21.08.2019 Work completed on 12.12.2019	Horticulture Department
42	Development of Parks- Sudarameshwa Extension park		0.199	0.199	04.12.2019	12.12.2019	Work entrusted to Horticulture Department. Work order issued on 04.09.2019 Work completed on 12.12.2019	
43	Development of Parks- Seshgurti Nagar park		0.178	0.178	04.12.2019	12.12.2019	Work entrusted to Horticulture Department. Work order issued on 04.09.2019 Work completed on 12.12.2019	
44	Development of Parks- H.P.W.D park		0.195	0.195	20.01.2020	12.12.2019	Work entrusted to Horticulture Department. Work order issued on 21.10.2019 Work completed on 12.12.2019	
45	Digital Nerve Centre	2.01	2.27	2.27	19.10.2019	19.10.2019	Work order issued 28.02.2019 Physically work is completed. Presently, DMC is under O&M	Procurement through KEOHICS
46	Development of Parks - Kuvempu Nagar - Ward No:21	0.39	0.392	0.34	09.10.2019	01.03.2020	Work order issued on 10.07.2019 Work Completed on 01.03.2020	M/s R S Infra Solutions, No.073, 4th cross, 4th main, M.C.Lavoy, Vijayanagar, Bangalore-560040.
47	Development of Parks - SS Puram - Ward No:25	0.31	0.331	0.29	09.10.2019	01.03.2020	Work order issued on 10.07.2019 Work Completed on 01.03.2020	M/s R S Infra Solutions, No.073, 4th cross, 4th main, M.C.Lavoy, Vijayanagar, Bangalore-560040.
48	Development of Parks - Adarsh Nagar - Ward No:20	0.91	0.905	0.74	10.10.2019	05.03.2020	Work order issued on 10.07.2019 Work Completed on 05.03.2020	M/s Shivaram V.S. No 17/7, Laibg, Siddapura, K.H.B quarter, jayanagar, Bangalore-560011
49	Additional Class rooms Block at PU College	1.23	0.99	0.857	20.09.2019	01.03.2020	Work Order Issue Date: 17.07.2018 Work Completed on 01.03.2020	M/s Suresh Enterprises Pvt Ltd, #302 & 303, 3rd floor, E-Block, Akshaya park, Gokul Road, Hubli
50	Solar Paneling of Glass House	4.5	7.19	2.93	24.09.2019	29.04.2020	Work Order issued on 25.06.2019 Work completed on 29.04.2020	M/s Spectrum Consultants No.2236, 1st Floor, 23rd Cross, RSK 2nd Stage, Bangalore-560070
51	Intermediate Para Transit Stands - Phase 2	0.05	0.04	0.04	12.09.2019	15.05.2020	Work order issued on 13.09.2019 Work Completed on 15.05.2020	Mr. Vijay G.R. Haridarsanahalli, Theodarsimere, Kallur Post, Gubbi Taluk, Tumkur -572220
52	Development of Field Marshal Cariappa road at Smart road	7.90	7.90	3.63	22.11.2019	10.06.2020	Work Order issued on - 23.11.2018 Work Completed on 10.06.2020	M/s Sri Srinivasa constructions India Private Limited 1099, Shakti Nursing home, Shivasthambur, Mysuru Taluk Road, Bellary District-587102
53	Intervention and Additional Improvement for 24*7 Water Supply (SCADA system (KUVSKDB)) - Filling of Hemorrhagic water to Amanikere	18.61	18.61	18.61	23.05.2020	10.06.2020	Work Order issued on 24.05.2019 Work Completed on 10.06.2020	M/s Hanish
54	Construction of Boundary Wall and chain link Fencing with MS gate and provision for camera & Lighting around Amanikere Lake.	5.00	4.65	3.47	21.04.2020	10.06.2020	Work order issued on 22.07.2019 Work Completed on 10.06.2020	Mr. V. Vase No.554, 1st Main, 5th Cross, Kuvempunagar, Maruthi Temple Road, Mysuru-570023
55	Rejuvenation & Up gradation of Ring Road	68.40	68.40	58.96	22.11.2019	25.06.2020	Work Order issued on - 23.11.2018 Work Completed on 25.06.2020	M/s Ganapati Stone Crushers S.T.Ramesh, S/o Dammannagunda, 70, Devanahalli, Tavarekere Post, Bangalore-562130.
56	Locked House Monitoring System (LHMS)	0.25	0.25	0.22	15.07.2020	17.07.2020	Work Order issued on - 02.06.2020 Work Completed on 17.07.2020	MSM Technologies
57	Com equipments procurement for SFC Govt PU	0.45	0.50	0.42	20.05.2020	20.07.2020	Work Order issued on - 20.05.2020 Work Completed on 20.07.2020	M/s Vives Constructions (K.E.Nagaraj) Elakhi, beside SPB petrol bunk, NH4 Bypass, Rank colony, chitradurga-577501
58	Furniture for additional Classroom to Govt PU College	9.04	9.06	9.05	04.07.2020	20.07.2020	Work Order issued on 04.06.2020 Work Completed on 20.07.2020	M/s Sri Venkateshwar Enterprises, #25/1, 1st Main "A" street, New Goodrabad, Mysuru road, Bangalore-560026
59	Development of Parks - Amarajogthi Nagar	0.49	0.50	0.49	24.04.2020	22.07.2020	Work Order Issued on 12.12.2019 Work Completed on 22.07.2020	M/s Suvratra Infraengines Pvt Ltd, #2, 2nd Cross, 5th Stage Street, Sheshnagar, Bangalore-560029
60	Development of Parks - Sathappa Extension	0.57	0.61	0.52	24.04.2020	22.07.2020	Work Order Issued on - 03.10.2019 Work Completed on 22.07.2020	M/s Sathartha Infraengines Pvt Ltd, #2, 2nd Cross, 5th Stage Street, Sheshnagar, Bangalore-560029
61	Development of Parks - Juvareedu	0.55	0.61	0.55	10.04.2020	22.07.2020	Work Order Issued on - 03.10.2019 Work Completed on 22.07.2020	M/s R S Infra Solutions, 9th Floor, 10th Cross, 1st Stage, 4th Cross, Rank colony, chitradurga-577501
62	Development of parks, at 7.4232 (Kuvempu) at SS Puram- Ward No: 25, Tumakuru	1.40	1.62	1.39	10.04.2020	21.07.2020	Work Order issued on - 02.06.2020 Work Completed on 21.07.2020	M/s Mycon Construction Ltd, Industry House, 45, Race Course Road, Bangalore-560001

63	Construction of additional classroom - New building at Govt. PU college	1.00	0.68	0.77	18.07.2020	23.07.2020	Work Order issued on: 19.07.2019 Work Completed on 23.07.2020	M/s J. Yogishwara Reddy, K.N.R.G.4935 Sri Lakshmi Venkateswara Nilaya, Opp. St. Moses School, 1st Main, 2nd cross, Adank Nagar, Tumkur-572103
64	Development of Banyan Tree Boulevard	0.99	0.92	0.88	17.09.2019	01.09.2020	Work Order Issued on: 17.11.2018 Work Completed on 01.09.2020	A1 Construction, # 292/42, 4th Floor, 13th Block, Nagarbhavi, 2nd Stage, Bengaluru-560072.
65	Intelligent Transport System	6.00	4.63	4.09	06.08.2019	01.09.2020	Work order issued on 07.02.2019 Work completed on 01.09.2020 Presently under O&M Period.	M/s Amex Infotechnologies Gandhinagar highway, Abmehalli, 2nd Stage, Bengaluru-560054.
66	Affordable Housing at Mahayamma Nagar	10.00	13.52	13.655	26.10.2020	02.09.2020	Work order issued on 27.04.2019 Work Completed on 02.09.2020	M/s Gadhuraju Constructions Pvt. Ltd # 106, 3rd Main, Vinayaka Layout, Pattenahalli, Yelahanka, Bangalore - 560 064
67	Development of Parks - Mahalakshmi Layout	0.45	0.52	0.42	20.04.2020	02.09.2020	Work order issued on 03.10.2019 Work completed on 02.09.2020	M/s Saitrish Infraengineers Pvt.Ltd, #2, 2nd Cross N 3 Syengar Street, Sheshadripuram, Bengaluru-560020
68	Development of Parks - Gekul Extension	0.50	0.58	0.45	20.04.2020	02.09.2020	Work order issued on 03.10.2019 Work completed on 02.09.2020	M/s Saitrish Infraengineers Pvt.Ltd, #2, 2nd Cross N 3 Syengar Street, Sheshadripuram, Bengaluru-560020
69	Development of auto Stands - Phase 3	0.10	0.11	0.08	12.03.2020	24.09.2020	Work Order issued on 12.12.2019 Work completed on 24.09.2020	Mr. Naseer Ahmed, Class -I contractor, Aishika Road, Analepale, Tumakuru
70	Constitution of 107 PIS boards at bus stands in Tumkur	0.99	0.99	0.79	02.05.2020	24.09.2020	Work Order issued on 30.10.2019 Work completed on 24.09.2020	Mr. J.C. Udayaraj S/o H Gangedappa, R/S Gokula Extension, Karakambara Road, Tumkur-572104
71	Development of Parks - Island (02) tree plantation at Amanikere	0.20	0.197	0.197	03.03.2020	24.09.2020	Work entrusted to Horticulture Department. Work Order issued on 04.09.2019 Work completed on 24.09.2020	Forest Department
72	Smart Road Package-7A (Ashoka Road and DC Road)	21.19	21.19	19.57	26.04.2020	30.09.2020	Work order issued on 27.04.2019. Work completed on 30.09.2020	Sudartha Civil Works Pvt Ltd, NO.1049, RMK House, 3rd Floor, 10th Main, Judicial Layout, Bangalore-560045
73	Solid Waste Management (I&C)	0.26	0.177	0.14	13.06.2020	30.09.2020	Work Order issued on 14.06.2019 Work completed on 30.09.2020	M/s Bhagprasad No.75 1st Floor, 1st Main, Near BSNL Housing Complex, T.K. Layout, mysuru-570009
74	Repair work of Private Bus Stand (Ward No 14) at Tumakuru	0.26	0.26	0.21	10.11.2020	30.12.2020	Work order issued on 20.06.2020 Work completed on 24.10.2020	Surakshith Constructions
75	Procurement of Medical and other equipments for Pathology Lab at Government Hospital for COVID-19 Testing	0.6591	0.6591	0.6591	29.10.2020	28.10.2020	Work Order issued on 17.03.2020 Work completed on 28.10.2020	
76	Development of Women Theme Park at Uparaballi	0.94	0.54	0.64	26.02.2019	26.11.2020	WO issued on 27.12.2018 Work completed on 26.11.2020 Leaved Payment of Rs.6,77,377 for delay in completion of milestones to contractor.	S. Rajagowda and Co. #157/14, 13th 'B' Main Road, 1st Stage, 1st Phase, Gokula, Bangalore - 560054
77	Procurement of IT Hardware in Tumakuru City Corporation (TCC) for E-Office	0.55	0.55	0.55	30.06.2020	30.12.2020	Procurement of IT hardware components to complete	Procurement through NEONICS
78	Replacement of street lights into LED street lights in Solid Waste Management unit at Ajjandarahalli, Tumkur	0.143	0.143	0.11	10.10.2020	26.11.2020	Work order issued on 20.04.2020 Work completed on 26.11.2020	M/s Renew Sinton Technology P. Ltd. & M/s Srinon Technologies (Patenrship firm), having registered office at surya No. 67/4, 5th No. 5, P.R. T1 layout Main Road, Mutturawamy Layout, Srirajadakavilu, Surdakaste, Bangalore - 560091
79	Installation of 02 nos of Borewells and pumps in Solid Waste Management unit at Ajjandarahalli, Tumkur	0.150	0.150	0.11	10.10.2020	26.11.2020	Work order issued on 20.04.2020 Work completed on 26.11.2020	Umesh TH, S/o Hanumantharajappa T.D., Nayalahalli, Swandehalli post, Tumakuru Tq., Tumakuru
80	Purchase of ALS Ambulance to New Trauma Centre	0.540	0.540	0.540	24.10.2020	20.12.2020	Work order issued on 25.08.2020 Work completed on 26.11.2020	District Hospital
81	Supply of Tractor mounted Boom sprayer with boom and accessories besides fuel tanker to TCC at Tumakuru	0.210	0.210	0.210	05.10.2020	24.11.2020	Supply Order issued on 05.09.2020 Duration - 97 days Work completed on 24.11.2020	CSH Industrial (India) Pvt. Ltd., Plot No. 03, 2nd Stage, Kundra, Greater Noida, Goutham Buddha Nagar, Uttar Pradesh
82	Repair works of Anganwadi Centers in Tumakuru City Corporation limits, Tumakuru	0.03	0.04	0.04	10.12.2020	18.12.2020	Work order issued on 20.06.2020 Work completed on 18.12.2020	M Devaraju, Nandigananahalli village, Sampige, R.S Post, Turuvekere
83	Developments of Two wheeler parking at PMU Road conservancy - On Street Parking Lots	2.20	0.48	0.41	23.09.2020	18.12.2020	Work order issued on 21.03.2020 Work completed on 18.12.2020	Mr. Naseer Ahmed, Class -I contractor, Anoka Road, Analepale, Tumakuru
84	Development of Kumbalah Park in IDSMT Layout & Unit Krishna Park in Saashiva Nagar	1.46	1.47	1.20	20.11.2020	18.12.2020	Work order issued on 26.05.2020 Work completed on 18.12.2020	Bilgi Rajeshkumar Sridhar, Saundaryya Siri, 1st Main, 1st Cross, PU Layout, Near NSP, Tumkur
85	Development of Mahaveera park, Shivomata Swarnji park & Devarayanaswami park in Tumakuru	1.47	1.47	1.23	10.11.2020	18.12.2020	Work order issued on 15.05.2020 Work completed on 18.12.2020	Ganga Enterprises, Sri M Sankar, S/o M Narayanaswamy, Near Telephone Exchange, Hesaragatta, Bangalore - 560080
86	Installation of CCTV in Solid Waste Management unit at Ajjandarahalli, Tumkur	0.154	0.154	0.14	10.10.2020	18.12.2020	Work order issued on 20.04.2020 Work completed on 18.12.2020	Mr. Kumar V.M. Narasimha, CS Para Hubli, Hubli Tq, Tumkur Dist. Tumakuru
87	Construction of Administrative Office at Solid Waste Management unit at Ajjandarahalli, Tumkur	0.102	0.102	0.12	10.10.2020	18.12.2020	Work order issued on 20.04.2020 Work completed on 18.12.2020	Umesh TH, S/o Hanumantharajappa T.D., Nayalahalli, Swandehalli post, Tumakuru Tq., Tumakuru
88	Construction of Mandam Around the inner compound wall in solid waste management Unit at Ajjandarahalli, Tumkur.	0.090	0.090	0.08	21.10.2020	18.12.2020	Work order issued on 22.07.2020 Work completed on 18.12.2020	Mr. Hanumantharajappa D. Prop. Das K. Bas Group, Duddalimankere, Mahakanda Hobli, Turuvekere Tq., Tumkur
89	Public Toilet - Phase 2	0.74	0.93	0.85	26.04.2020	20.12.2020	Work Order issued on 27.11.2019 Work completed on 20.12.2020	M/s Sagar (Sagar Associates) # 163, 12th Cross, 2nd Main, Mahalakshmi Layout, Bangalore-560016
90	Supply of Uniforms for Tumakuru City Corporation Pezarkarmuk	0.110	0.110	0.052	12.12.2020	12.01.2021	Work Order issued on 13.11.2020 Work completed on 12.01.2021	LIT Containers, Sri. Anus Plankg. Thakur, B-44-1, Industrial Estate, Gokul Road, Dharaad
Total		261.083	260.638	225.053				

II. OnGoing Stage

Sr. No.	Name of the work	SCP Cost	Estimated Cost	Work order Cost (including GST)	Date of Completion as per contract	Probable date of Completion	Present Status	Contractor Details
1	Development of Women Theme Park at Kuzoba	0.78	0.78	0.62	10.04.2019		WO issued on 17.01.2019 As per WO - Work Completion date - 10.04.2019 Physical Progress - 100% PIS installation, Excavation for pathway, basins etc. work completed The foundation work issued in Extension on 02.09.2020	S. Rajagowda and Co. #157/14, 13th 'B' Main Road, 1st Stage, 1st Phase, Gokula, Bangalore - 560055

2	Smart Road Package-1 (4 Roads - MG, JC, Horpet and Vrekhanna roads)	27.57	27.57	22.70	31.01.2020	03.02.2021	<ul style="list-style-type: none"> Work order issued 01.02.2019 As per WD - Work Completion date - 31.01.2020 Physical Progress: 25% MG Road - Ducting fully completed White Topping will be started after completion MG Road work MG Road & Horpete Road - Chamber & Ducting fully completed in both roads - White Topping work in progress in MG Road Footpath work in progress in both the roads DBM Laid in Horpete Road. Wakananda Road: Ducting Completed for a length of 358 mtrs and balance is 265 mtrs stopped due to road settlement & earth sliding during earth excavation. Delay due to KUNTSB DDU line construction, Gas line work 	M/s B M Range Gowda Class-1 Contractor, More Gowdara Koppalu, Hrasave Hubli, Manigatta, Post, Chammarayapaina, Hassan
3	Rain Water Harvesting & Afforestation	5.00	4.99	4.22	22.11.2019	30.04.2021	<ul style="list-style-type: none"> Work order issued 23.02.2019 As per WD - Work Completion date - 22.11.2019 Physical Progress: 90% Additional scope of work in progress Delayed due to additional scope of work Delayed due to COVID-19 work was stopped. Work in progress now 	Siddartha Civil Works Pvt Ltd, NO.1049, RNK House, 2nd Floor, 10th Main, Judicial Layout, Bangalore - 560065
4	Smart Road Package-2 (6 roads - Mandipet Main Road, Mandipet 1st and 2nd Main Road, North Bus Stand Road (Gubba Vetranna Kalyandhar Road), South Bus Stand Road (KSRTC Depot Road), Bhagavan Mahaveer Jain Road, FMG Carriappa road)	36.88	36.88	32.72	27.02.2020	28.03.2021	<ul style="list-style-type: none"> Work order issued 28.02.2019 As per WD - Work Completion date - 27.02.2020 Physical Work Progress: 90% North Bus Stand Road & South Bus Stand Road Drain cover/slabs in North Bus Stand Road Footpath work completed. Street Light Fixture work in progress. FMG Road Phase 2 & Bhagawan Mahaveer Jain Road Ducting work fully completed. Footpath & Kerb stone laying completed DBM & BC laying completed Mandipete Road, Mandipete 1st main Road & Mandipete 2nd main Road Ducting work fully completed except Mandipete Road. (Ducting in progress) Drain work in progress 	M/s Santhosh Buildwell Infra Pvt Ltd Block 302, Swiss complex, 3rd floor, # 33 Race course road, Bangalore-560001
5	Energy Efficient Lighting (LED lighting for New extensions)	11.6	7.95	6.90	05.12.2019	25.03.2021	<ul style="list-style-type: none"> Work order issued 06.03.2019 As per WD - Work Completion date - 05.12.2019 Physical Progress: 80% 235 nos of 9 mtr pole foundation work in progress. Cable laying work is in progress. Panel fixing and Cable termination work is in progress. Delayed due to COVID-19 work was stopped. Work in progress now 	M/s Santhosh Buildwell Infra Pvt Ltd Block 302, Swiss complex, 3rd floor, # 33 Race course road, Bangalore-560001
6	Smart Road Package-3B (Channarayana Washeri, Dr. Radha Krishna, Belagumba Road)	49.82	49.0	44.45	05.03.2020	31.05.2021	<ul style="list-style-type: none"> Work order issued 06.03.2019 As per WD - Work Completion date - 05.03.2020 Physical progress: 35% Radhakrishna road work completed Belagumba Road. Ducting and Chamber work completed from Thammaiah Hospital to NH 04 Road (Change from 0:45:30 to 1:00:00) and drain work is in progress. Construction of Pipe-rain is in progress Reasons for Delay in completion of Work: a) Encroachments in Channarayana Washeri Road, Survey was Conducted by Tumkur City Corporation (TCC) and site clearance report is yet to be received from TCC. b) Permission by Forest Department for Shifting of Trees c) Permission and Shifting of Electrical Utilities by BESCOM d) Delayed due to COVID-19 work was stopped. Work in progress now 	M/s Sri Srinivasa constructions India Private Limited, Opp. Shakti Nursing home, Shivachankar Nilaya, Tabur Road, Bellary District-583103
7	Smart Road Package-3C (BH Road)	47.72	47.72	41.5	05.03.2020	31.03.2021	<ul style="list-style-type: none"> Work order issued 06.03.2019 As per WD - Work Completion date - 05.03.2020 Physical progress: 35% Chambers - LHS SS/62 completed RHS SS/62 Completed Ducting work completed Footpath work & parking area work in progress. Due to encroachment and non clearance. Delayed due to COVID-19 work was stopped. Work in progress now 	USK Construction Company DP (Uday Shetty) Udaya Shetty, S/O Krishna Shetty, 2/129, Devi Prasad Gandhi Maidana, Near Junior College, Varanga, Munyal, Karkata, Udipi-574104
8	MSE (Centralized Data Center at KMDS)	30	30	12.2	Project entrusted to KUIDFC		Project entrusted to KUIDFC	KUIDFC
9	Shoulder Improvement for DNH than Smart Roads	108.92	96	85.61	07.03.2019	31.03.2021	<ul style="list-style-type: none"> Work order issued on 08.03.2019 As per WD - Work Completion date - 07.03.2020 Physical progress: 23% Ducting work & Drain work in progress Out of 83 roads 29 roads is executing without ducting due to less R.W Shoulder widening is in progress DBM & RE has been laid in SS Param & one CSI 150mm in progress Reasons for delaying work is due to temporarily work was stopped by local public and representatives, ducting work stopped by DC and later gives permission to start work in 08.03.2020 	M/s RMV Infrastructures Ltd II.No. 8-2-604/3/1/A, RMV HOUSE 2nd Floor, Bhavani Nagar, Road No. 12, Banpara Hills, Hyderabad - 500034
10	Redevelopment of Ring Road - Phase 2	52.5	45.8	38.47	28.05.2020	05.02.2021	<ul style="list-style-type: none"> Work Order issued on 29.05.2019 As per WD - Work Completion date - 28.05.2020 Physical Progress: 75% 0:45:50 - 7:100 LHS main carriage way completed 0:45:50 - 7:100 RHS service road works in progress. 11.70 Km out of 13.3 Km of drain completed Delayed due to: a) Permission delayed by Forest Department for Shifting of Trees b) Public opposed to cut the trees c) delayed Shifting of Electrical Utilities by BESCOM 	Sci CR Guitish, M/s Ram & Company No.12, Patel Palle Gowda Layout: Ramachandrapura, Bangalore-560013
11	Drone Survey	1	0.75	0.856	09.01.2020	31.03.2021	<ul style="list-style-type: none"> Work order issued on 09.07.2019 As per WD - Work Completion date - 09.01.2020 Physical Progress: 90% Aerial Photo & GPR survey completed, Ortho images of the City has been submitted, Analysis, 3D view and other reports are completed. As per the instruction of DC to start survey is under process. 	Global Energy Pvt. Ltd
12	City Library Business Incubation & Innovation Centers Furniture part -IT parts-Electrical Work	21.63	29.91	25.62	11.06.2020	13.01.2021	<ul style="list-style-type: none"> Work order issued on 12.06.2019 As per WD - Work Completion date - 11.06.2020 Physical Progress: 40% Second floor REC Road to be laid in first floor, Block work is in progress. 1) Delayed due to clearance to cut trees from Forest Dept. not got. 2) Delayed due to COVID-19 work was stopped. Work in progress now 	M/s Siddartha Civil Works Pvt Ltd No - 1049, RNK House, 3rd Floor, 10th Main, Judicial Layout, Veeranna, Bangalore - 560065

13	Construction of Multi-Dimensional Auditorium with Library and Class Rooms at Empress Govt. High School/PU College	10.00	12.99	12.08	30.05.2020	30.01.2021	Work order issued on 21.05.2019 As per WO - Work Completion date - 30.05.2020 Physical Progress: Work in progress - Accoustic work & tiles work in progress - Green Room foundation work in progress - Finishing work in progress Delay due: a) Existing Building Demolition and clearing b) During SSLC Exam Work Stopped c) Rain in August - Sept Month d) Due to COVID-19 work was stopped	Mr. P. Srinovasa Malleshha Hija, Holahere Road, Churavurga-577501
14	Lake Bank Conservation & Erosion Protection (Amanikere Lake)	32.00	31.96	24.66	30.05.2020	28.02.2021	Work order issued on 21.05.2019 As per WO - Work Completion date - 30.05.2020 Physical Progress - 70% - Finishing work is in progress Letter issued to contractor, advising to speed up the implementation of work, otherwise stringent action will have to initiate to terminate the contract. Proposed to Levy Penalty of Rs 23,42,202 for delay in completion of milestone.	M/s KMN Infrastructures Limited H.No. 8-2-694/3/3/A, RMN HOUSE 3rd Floor, Bhuvani Nagar, Road No. 12, Banjara Hills, Hyderabad - 500034
15	Intervention and Additional Improvement for 24*7 Water Supply (SCADA system (ADVA/ADSI) - Filling of Hemavathi water to Amanikere - Other components	17.39	12.39	12.39	23.04.2020	30.01.2021	Work Order issued on 21.05.2019 As per WO - Work Completion date - 23.04.2020 Physical Progress: 90% Pipe line completed fully. Pump house construction nearing completion.	Ramesh MN
16	Utilization of Impounded Water in Tumakuru Amanikere by Pumping Water to the Existing 50MLD Capacity WTP in P.M.Palya Other Components	27.00	25.55	13.78	23.04.2020	30.01.2021	Work delayed due to: 1. ROW issue for laying pipeline near Bee Hive Hotel where the contractor, a long owner has filed a case at additional Civil Judge and JMFC, Tumkur. (DS no.50/2020) 2. ROW issue along old NH-4 State road for laying of 444mm dia MS pipe line. 3. Due to COVID-19 work was stopped	Ramesh MN
17	Stitch on wheels	0.22	0.41	0.22	03.09.2019	15.03.2021	Work Order issued on 04.07.2019. As per WO - Work Completion date - 03.09.2019 Procurement of 1 vehicle from KMRTE is completed.	Vainavay Technologies
18	Trauma Centre (Development and Improvement of Medical Facilities in city merged with Trauma Centre) Other Components	56.00	56.00	41.43	21.10.2020	14.05.2021	Work order issued on 22.07.2019 by the Health & Family Welfare department. As per WO - Work Completion date - 21.10.2020 Physical Progress: 85% - 1st floor slab concrete completed - 2nd floor slab & column work is in progress - Finishing work for basement & ground floor work is in progress. 1) Due to clearance to encroach from Forest Department. 2) Delayed due to COVID-19 work was stopped.	M/s KMR Infotech Ltd. #01, 1st Floor, 6th Cross, Tatanagar, Balaji Layout, RMV Extension 2nd Stage, Bangalore-560094.
19	Integrated Bus Terminal Redevelopment	100.00	82.66	82.10	07.10.2021	02.10.2021	Work Order issued on 03.10.2019 As per WO - Work Completion date - 02.10.2021 Physical Work: 10% Excavation and work is in progress Delayed due to tree cutting and shifting of Electrical poles. And due to COVID-19 work was stopped. Work in progress	M/s H R K Gowda and Co. #3/1, First Floor, MN Complex, Jnanaharath, Main Road, Nagarabharu, Bangalore-77
20	Construction of Sports Complex at MS Stadium	53.00	49.97	52.80	10.09.2020	31.08.2021	Work order issued on 11.09.2019 As per WO - Work Completion date - 10.09.2020 Physical Work: 100% Star for Gallery work in progress. 1st floor column work of Commercial & Admin building is in progress. Delayed due to tree cutting of trees by forest department. And due to COVID-19 work was stopped. Work in progress now.	KSL Constructions Pvt Ltd., No.93, 4th Floor, Sai Complex, 1st A Main Road, Yelahanka New Town, Bangalore-560064
21	Construction additional classrooms on existing old building	2.50	2.49	2.39	06.11.2020	30.03.2021	Work Order issued on 25.10.2019 As per WO - Work Completion date - 06.11.2020 Physical Progress: 50% RCC Roof for 2nd floor is completed. Block work and plastering in 1st floor is in progress. Delayed due to COVID-19 work was stopped.	Mr. RAMAREDDY, Gowdu Colony, Nagahethihalli, Bangalore - 560094
22	Repair work required for Bldg's of buildings at Primary Health Centre	0.86	0.86	0.77	01.05.2020	30.04.2021	Work Order issued on 02.11.2019 Physical Progress: 20% The repair work is completed. Painting and compound work is in progress. Delayed due to COVID-19 work was stopped. Work in progress now.	M/s Pathipati Giriraj Vinnav Infotech Pvt.Ltd, #90,4th Main, new BTL Road, RMV II stage, Devarandra, Bangalore-560094
23	Development of Park - Sajeenu park		0.15	0.15				
24	Development of Park - Kapthazhi park	0.50	0.16	0.16			Work was initiated to Horticulture Department.	
25	Development of Park - Srupathunga Extension		0.199	0.199			Work is cancelled due to Technical reasons as informed by Horticulture Department. Hence, Work order withdrawn.	Work entrusted to Horticulture Department.
26	Construction of Tunnel walking and Yoga retreat in Amanikere	4.00	2.50	1.67	23.04.2020	06.03.2021	Work Order issued on 27.12.2019 As per WO - Work Completion date - 19.07.2020 Physical work: 60% Fabrication work is in progress. Due to COVID-19 work was stopped.	M/s Pathipati Giriraj Vinnav Infotech Pvt.Ltd #90 4th Main, new BTL Road, RMV II stage, Devarandra, Bangalore-560094
27	CC Road - Entrance Gate at PU College	1.32	1.34	1.14			Work order issued on 01.02.2020 As per WO - Work Completion date - 02.07.2020 The work is held due to administrative reasons.	M/s Vinnav Infotech Pvt.Ltd, No.22, 16th Cross, 13th Main Road, RV Apartment, Malleshwaram, Bangalore-560003
28	Construction of Toilet Block at Govt. PU College Premises	0.69	0.69	0.57	04.12.2020	31.03.2021	Work order issued on 04.06.2020 As per WO - Work Completion date - 04.12.2020 The work is held due to COVID-19 work was stopped. Work in progress	M/s Vinnav Infotech Pvt.Ltd, No.22, 16th Cross, 13th Main Road, RV Apartment, Malleshwaram, Bangalore-560003
29	HCCC Phase 2	19.14	24.52	19.37	14.11.2020	17.01.2021	Work order issued on 15.04.2020 As per WO - Work Completion date - 14.11.2020 Field survey completed. Documents related to FMS, SRS and Design report submitted on 03.07.2020. Hardware procurement with shorty. Work in progress now.	Annex Infotechnologies Pvt. Ltd, B-1201/1202/1301, Mandral Heights, S G Highway, Ahmedabad-380004
30	Construction of Composite staff in PU College	1.92	1.00	1.74	04.12.2020	26.02.2021	Work order issued on 04.06.2020 As per WO - Work Completion date - 14.12.2020 Delayed due to COVID-19 work was stopped. Work in progress now.	Mr. V Vasu No.554, 11 Main, 5th Cross, Kuvempunagar, Maruti Temple Road, Mysore-570023
31	Development of Sports Areas at PU College	3.50	4.83	4.07	29.02.2021	26.01.2021	Work order issued on 26.05.2020 As per WO - Work Completion date - 29.02.2021 Removal of debris from the premises. Delayed due to COVID-19. Work in progress now.	Sh. Ramesh S/O Govindach. # 124, 3rd Main Road, Opposite Hanuman Temple, Mahalakshmiapuram, Bangalore
32	Amanikere (Hilltop) Hall	1.73	2.01	1.37	21.09.2020	21.03.2021	Work order issued on 01.06.2020 As per WO - Work Completion date - 25.10.2020 Clearing, leveling and leveling work is in progress. Procurement of material is in progress.	M/s Saijay Marketing and Publicity services, No.131, 15th main, 45th cross, 4th T, Block, Jayanagar, Bangalore-560041

33	Development of parks at Ratavadi (ward no.27), Pragathi Badavche & Yadava nagar ward no.29 in Tumakuru	1.49	1.50	1.22	20.11.2020	15.02.2021	Work order issued on 26.05.2020 As per WD - Work Completion date - 23.11.2020 Lowering and Levelling, Churn link SS4 work is in progress.	Bhigi Rajanikaar Sridhan, Soundarya Sri, 1st Main, 1st Cross, PG Layout, Near SSTT, Tumkur
34	Construction of Building for ICNCC	7.58	13.61	11.26	17.06.2021	17.06.2021	Work order issued on 04.05.2020 As per WO - Work Completion date - 05.05.2021 Plinth beam reinforcement & shuttering is in progress Size stone masonry work for plinth is in progress.	M/s Ashraya Construction, #150, 1st main, 10th cross, Nagarabhatta Ring Road, Annapporeshwari Nagar, Bangalore-560091
35	Providing Printing, Framing, Installation of way finding signage "You Are Here" signage Board in Tumakuru.	0.74	0.74	0.53	04.11.2020	30.04.2021	Work Order issued on 07.08.2020	M/s Sanjay Marketing and Publicity Services, No.131, 15th main, 35th cross, 4th T-block, Jayanagar, Bangalore-560041
36	Barbed wire fencing on existing compound wall in solid waste management unit at Aljagundahalli, Tumakuru.	0.150	0.150	0.14	12.02.2021	12.02.2021	Work Order issued on 13.11.2020 As per WO - Work Completion date - 12.02.2021	Aadhyanha Construction Pvt Ltd, Prop Mr. Ningaraju, HD Kite, Mysore
37	Construction of Anganwadi centers in Tumakuru City Corporation limits, Tumakuru (Phase - I)	2.780	2.760	2.11	04.02.2021	04.02.2021	Work order issued on 05.08.2020 As per WO - Work Completion date - 04.02.2021 Material Mobilization is in progress.	Sri Shivaprakash P, S/o Gangadharappa, P.No. 1203, 12th Cross, Vijayanagar, 1st Stage, Mysore-570017
38	Creation of lighting infrastructure on the identified dark spot in 35 wards coming under TCC jurisdiction in Tumakuru City.	4.978	4.978	4.66	11.11.2020	30.03.2021	Work order issued on 12.08.2020 As per WO - Work Completion date - 11.11.2020 Foundation work is in progress.	M/s Electrical Energy Equipments India Pvt Ltd, Bangalore
39	Supply, Installation and Erection of 65 mtr high mast Flag Pole at Amankere	1.060	1.062	1.02	20.10.2020	28.02.2021	Work Order issued on 05.08.2020 As per WO - Work Completion date - 20.10.2020 Pole erection work in progress.	Sri. Nagaraju K E., No.13, Ekant, Beside SRE petrol Bunk, NH-4 Bypass, Bank Colony, Chitradurga
40	Package 4- Development of OSD Park in ward no. 11, Gangasandra, and development of park in ward no.27, Badawadi Sy No. 45/2, Gangotri Nagar Main Road, Near Warner Bakery, Tumakuru	1.360	1.357	1.11	17.01.2021	04.05.2021	Work order issued on 18.08.2020 As per WO - Work Completion date - 17.01.2021 Material Mobilization is in progress.	M/s R S Infra Solutions, Sri T Ravishankar Residing at No.872, 4th Cross, 4th main, MC Layout, Vijayanagar, Bangalore-560040
41	Package-5 Development of Park in Municipal layout sy.no.60/1 (Ward no. 25) and Bangara Bhavana in Saraswathipuram 2nd stage (Ward no.29) Tumakuru	1.170	1.172	0.96	17.01.2021	10.04.2021	Work order issued on 18.08.2020 As per WO - Work Completion date - 17.01.2021 Material Mobilization is in progress.	M/s R S Infra Solutions, Sri T Ravishankar Residing at No.872, 4th Cross, 4th main, MC Layout, Vijayanagar, Bangalore-560040
42	Package - 6. Development of park in Rhatathi Nagar (ward no.22) and Sanjeevani nagar, Ryathasandra (Ward no.33), Tumakuru	0.960	0.960	0.77	02.01.2021	12.02.2021	Work order issued on 03.08.2020 As per WO - Work Completion date - 02.01.2021 Work in progress.	MH Narayanaappa, Prayasasraha, S/T Back gate, 13th Cross, Gangotrinagar, Tumkur
43	Infrastructure correction in the existing lighting system in Tumakuru	2.990	2.990	2.58	02.01.2021	30.04.2021	Work Order issued on 03.09.2020 As per WO - Work Completion date - 02.01.2021 Work in progress.	M/s Electrical Energy Equipments India Pvt Ltd, Bangalore
44	Supply & Installation of Lake Antiseptics along with allied works at Amankere Tumakuru	1.060	1.060	0.860	09.01.2021	30.05.2021	Work Order issued on 10.09.2020 As per WO - Work Completion date - 07.01.2021	Sri. Nagaraju K E., No.13, Ekant, Beside SRE petrol Bunk, NH-4 Bypass, Bank Colony, Chitradurga
45	Package B- Development of Nethaji Park Ward No. 21 and other parks in Tumakuru	4.870	1.710	1.451	09.03.2021	29.05.2021	Work Order issued on 10.09.2020 As per work order - Completion date 09.03.2020	Mr. Somathekar G, S/o Gangadharappa, #107, 2nd Cross, BHIS Layout, Near bunta chowky Vijayanagar, Bangalore
46	Development works at Vidyanagar Pump House	0.500	0.500	0.276	12.02.2021	12.02.2021	Work Order issued on 13.11.2020 As per WO - Work Completion date - 12.02.2021	M Devaraju, Mathigandanahalli village, Sampige, R/S Post, Turuvekere
47	Shifting of BESCOM HT line and other infrastructure in OSD-1	0.000	0.000	0.394	06.11.2020	31.03.2021	Work Order issued 07.09.2020 As per WO - Work Completion date - 06.11.2021	M/s Kaipasa Electronics, Prop. M Kantharaju, Badavanahalli, Dodderi,
48	Development of Street vending zones at Kothihoppu road near SS circle, Tumakuru Phase I	0.443	0.443	0.330	13.05.2021	13.05.2021	Work order issued on 13.11.2020 As per work order completion date - 13.05.2021	Mr. Revanna Nagaraj, M/s Sanjay Marketing and Publicity Service, No.131, 15th Main, 35th Cross, 4th T Block, Jayanagar, Bangalore-560041
49	Development of SS Circle (Ward No.19), Tumakuru.	0.752	0.752	0.596			LOA issued on 03.11.2020	M/s Sanjay Marketing and Publicity services, No.131, 15th main, 35th cross, 4th T-block, Jayanagar, Bangalore-560041
50	Procurement and Installation of Furniture for PU College Including Additional Classroom, Tumakuru	1.000	1.000	0.594	02.04.2021	02.04.2021	Work order issued on 01.12.2020 As per work order completion date - 01.02.2021	ION Devices, Kvi Gangappa Walli Marg (Hanikaal SAI), Hubli, Karnataka
51	Package - 7 Selection of System Integrator for Installation, commissioning and operation of Smart Infrastructure at selected parks in Tumakuru - IT components	3.160	3.160	3.21	04.06.2021	04.06.2021	Work order issued on 06.12.2020 As per work order completion date - 05.03.2021	Elpro Energy Dimensions Pvt Ltd, No 33 Astagrama Layout, Basavewaranagara, Bangalore-560070
52	Providing, Installation & Commissioning of Garden light poles along the bund of Amankere, Tumakuru	2.800	2.800	1.930	08.03.2021	30.03.2021	Work order issued on 13.12.2020 As per work order completion date - 12.03.2021	M/s SPEE ENTERPRISES, Sri K Ram Mohan, Near DWS High School, 1st Stage, Vinobanagar, Shimoga
53	Filling of Hemavathi water from Gangasandra Link to Maralur tank	16.05	11.80	7.24			LOA issued on 04.12.2020	Work entrusted to KUVS&DB
	Other Components		5.05	5.05				
54	Development of Model Anganwadi Centres at Dibbur & Other locations in Tumakuru - Phase II	1.390	1.390	1.390			Work order issued on 11.01.2021	M/s ABC Construction Company, "Pranavalya", Ruvenpunganar, Near MG Stadium, Tumkur-572103
55	Junction improvement to DC Office Circle in Tumakuru	1.79	1.45	1.45			Work order issued on 12.01.2021	Sri T.L.Rajendran, Dhavalashmi Nilaya, 1st Main, Adarsha nagar, Tumkur-572103
56	Development of park near Panchamukhi Extension Ancharasanahalli bypass (Ward No.2) and Development of Aash Nagar Park in Ashoka Nagar (Ward No.26)	1.510	1.510	1.51	07.07.2021	07.07.2021	Work order issued on 07.01.2021	M/s Gango Enterprises, F 50, Vasanthnagar, Near Telephone Exchange, Heeragatta, Karnataka 560088
57	Development of Street vending zones at Kothihoppu road near SS circle, Tumakuru - Phase II	0.830	0.830	0.64			LOA issued on 12.01.2021	Mr. Revanna Nagaraj, M/s Sanjay Marketing and Publicity Service, No.131, 15th Main, 35th Cross, 4th T Block, Jayanagar, Bangalore-560041
58	Construction of Vending Zones at Maryamma Nagar, Tumakuru	2.540	2.500	2.05			LOA issued on 21.01.2021	Mr. Revanna Nagaraj, M/s Sanjay Marketing and Publicity Service, No.131, 15th Main, 35th Cross, 4th T Block, Jayanagar, Bangalore-560041
59	Construction of Vending Zones at Jaya Nagar Bus stop, Shettihalli, Tumakuru	1.010	1.010	0.805			LOA issued on 21.01.2021	Sri Y Varu PES, Yashashree, 1st Main Maruth Temple Road kavempunagar, Mysuru, Karnataka-570024
60	Construction of Vending Zones at Dhebi Ghat, Asanekur, Tumakuru	2.700	1.679	0.87			LOA issued on 21.01.2021	Mr. Mahesh AS, S/o Siddalingappa, Vignashree Shiva, 4th Cross, 1st Main, 1st Link Road, SF Puram, Tumkur-572102
61	Junction improvement to Kanaka Circle in Tumakuru	1.50	1.42	1.05			LOA issued on 25.01.2021	M H Narayanaappa, P No. 2, A J H Block, S/T Back Gate, 13th Cross, Gangotrinagar, Tumkur-572103
	Total	789.30	761.53	677.45				

III. Tendering Stage						
Sl. No.	Name of the work	SCP Cost	DPR/Estimated Cost	Tender Date	Last Date of Bid Submission	Present Status
1	Solid Waste Management - Remediation of open dump and cycling of space at Jayadanganahalli dumping site - Bio Mining	2.40	1.73			In the meeting held on 10.11.2019 under the Chairmanship of Hon'ble Member of Parliament, it was advised to hold the project III detailed review of Solid Waste Management projects of TCC is undertaken and analysis identified.
2	Solid Waste Management - Construction of Land fill at Ayagondanahalli dumping site	4.11	4.05			
3	Storm Water Drains	5.00	5.00	09.07.2020		Tendered on 09.07.2020. Last date for bid submission is 10.09.2020. Tender cancelled
4	Construction of Bus Shelters at 15 locations in Tumakuru	2.150	1.060	12.01.2021		Retendered on 12.01.2021. Last date for bid submission is 28.01.2021
Total		13.66	12.64			

IV. DPR/FR Stage						
Sl. No.	Name of the work	SCP Cost	WO Cost	DPR approved date	Tentative Date of Tendering	Present Status
2	NIL	0.00	0.00	0.00		
Total		0.00	0.00	0.00		
Grand TOTAL SCM		1044.13	915.94			

PUBLIC-PRIVATE PARTNERSHIP (PPP) Project

I. Completed Projects

Sl. No.	Name of the work	SCP Cost	Work Order	Work Order date	Rate of Completion as per contract	Actual date of Completion	Present Status
NIL							

II. Ongoing Stage

Sl. No.	Name of the work	SCP Cost	Work Order	Work Order date	Date of Completion as per contract	Subsite date of Completion	Present Status
1	Piped Natural Gas Supply	40.00	00.00				PPP project taken up by M&I The project completion date as per Work Order is 15.01.2021 Scope of Work includes 1000 inch dia. of pipeline to be laid by the completion date & it also includes 32000 Domestic PNG connections at Tumakuru. Work in Progress and expected to complete within
2	Street Lighting control system	40.00	64.15				Work Order issued on 06.01.2020 Work in progress and as per EOT last date is 31.12.2020 M/S Sri Mani Electricals No. 37/65, Mathurahalli Kuvolagere Tumakuru
3	Roof Top Solar Panels - Govt. Buildings & Industries	54.00	54.00				Stage-I: 15 bidders identified. Project cost Rs. 8.50 crores. LOA issued on 05.11.2020 Stage - II DPR is under preparation M/S U Solar Clean Energy Solutions Pvt Ltd 2nd Floor, 5208 The Excelsior Building No.8, Papanna Street, St. Marks Road, Bengaluru-560018
Total		134.00	208.15				

III. Tendering Stage

Sl. No.	Name of the work	SCP Cost	Work Order	Tender Date	Last Date of Bid Submission	Present Status
1	Public Bicycle Parking	2.00	2.58			The 3rd call was advertised on 11.06.2020 Two bids received and one qualified. At per financial bid the UGR Rs. 2.23 Cr. (inclusive of GST) against available against VGF of Rs. 1.00 Crores. Hence, Placing before WPSG for approval.
2	Multi Utility Mall with Multi level car parking	22.00	60.14			In the second call with due date 11.12.2019, there were no bidder. - There was dispute between Tumakuru City Corporation and APMC - The Principal Secretary, UDD conducted a joint meeting on 05.11.2019 in which it was agreed that the revenue sharing between Tumakuru City Corporation and APMC on 50:50 basis. - Accordingly, the Principal Secretary, Operation Department vide his letter dated 29.10.2020 to the Director, APMC has given his consent for sharing of the revenue with Tumakuru City Corporation of 50:50 ratio. - The Tumakuru City Corporation and APMC have agreed to hand over the site to TCC for development. Further, draft MOU has been sent to APMC & TCC Tendered on 05.12.2020 and last date for submission of bid is 12.01.2021 opened on 22.01.2021 Single bid received, Technical bid evaluation completed Financial bid opened and under evaluation.
3	Smart Lounges and Information Kiosks	6.83	0.00			EOT called on 21.12.2020 and since, there was no response again re-advised on 31.01.2021 and last date to submit bid on 04.02.2021.
4	Development of Smart Bus Shelter	1.70	3.70			EOT called on 21.12.2020 and since, there was no response again re-advised on 31.01.2021 and last date to submit bid on 04.02.2021.
Total		34.33	66.28			

IV. DPR/FR Stage

Sl. No.	Name of the work	SCP Cost	DPR Cost	DPR Approval Date	FR Approval Date	Present Status
1	Floating Solar in Bugundanahalli Lake	49.00	49.00			The feasibility report was placed before TC of KUDPC on 12.06.2020. After the compliance to the observation and observations, the feasibility was submitted to KUDPC on 05.01.2021. RFP/ Conditional Agreements have been submitted to KUDPC on 22.01.2021 to place before TC.
Total		49.00	49.00			
Grand Total PPP		267.33	325.43			

Convergence Projects

I. Completed Projects

Sl. No.	Name of the work	Milestone	DPR Cost (Rs Cr)	Present Status
NIL				
II. Ongoing Stage				
Sl. No.	Name of the work	Milestone	DPR Cost (Rs Cr)	Present Status
1	Water Supply System - 24x7 Water Supply	100%	250.00	Completed

Sl. No.	Name of the work	Milestone	DPR Cost (Rs Cr)	Present Status
2	Under Ground Drainage System	Work in Progress	211.00	In convergence with KUVSA DPR. Work is under progress.
3	Ring road - shifting of utilities	Work in Progress	5.00	In convergence with TUDA. Work is under progress.
	Total		475.00	
III. Tendering Stage				
1	Circle 4 Change in Tumkur City	Tender	2.41	LoA issued on 22.01.2021
	Total		2.41	
IV. DPR/PR Stage				
1	Integrated Bus Terminal Redevelopment	DPR/Concept Stage	74.00	Presently, the existing KSRTC Bus Depot is being used to run the bus services as the construction of Integrated Bus Terminal is under progress.
	Total		74.00	
	Grand Total Convergence		551.41	

Bengaluru Smart City Limited

SCM Project

Rs. In Cr

I. Completed Projects								
Sl. No.	Name of the Project	SCP Cost	Work order Cost (In Crore)	Work Order date	Date of Completion as per contract	Actual Date of Completion	Project Status	Name of Contractor (U.S.A. / Foreign / Indian)
1	LED Lighting for Vidhan Soudha, Vikas Soudha, MS Building and VV Towers	2.05	1.94	27.05.2020	26.08.2020	26.08.2020	Work Completed	PWD
2	COVID-19 related Infrastructure works by Health and Family Welfare Department	1.86	1.93	29.10.2020	23.11.2020	23.11.2020	Work Completed	Health and Family Welfare Department
3	Provision of High Flow Nasal Cannula (HFNC) by Directorate of Medical Education	4.80	4.80	27.10.2020	11.11.2020	11.11.2020	Work Completed	DME
4	Project Rashmi -Women's Space at Workplace	2.00	2.00	20.11.2020	19.01.2021	19.01.2021	Work Completed	PWD
Total		10.71	10.67					

II. On Going Stage								
Sl. No.	Name of the work	SCP Cost	Work order Cost (In Crore)	Work Order date	Date of Completion as per contract	Probable Date of Completion	Project Status	Name of Contractor (U.S.A. / Foreign / Indian)
1	Revitalization of historic heart of the city - Smart Tender SURE Roads Phase A Package 1	255.69	35.93	01.03.2019	31.05.2020	28.07.2020	1. Commercial Street - From Kamraj Road to Jamma Masjid Road (Near Bowring Hospital) - Work is in Progress; 2. Kamraj Road from M G Road upto Commercial Street and upto St. John's Church Road - Work is in Progress	M/s. Yogaa and Co.
2	Revitalization of historic heart of the city - Smart Tender SURE Roads Phase A Package 2		29.27	27.02.2019	26.02.2020	28.07.2020	1. Ulsoor Road from Dickenson Road to Kensington Road - work is in Progress 2. Dickenson Road from M G Road to Kamraj Road - Work is in Progress	S.Satish
3	Revitalization of historic heart of the city - Smart Tender SURE Roads Phase A Package 3		53.26	27.02.2019	26.05.2020	28.07.2020	1. Infantry Road from Ali Askar Road to Safina Plaza complex (Main Guard Cross Road) - Work is in Progress 2. Central Street from M G Road to Shivajinagar Bus Stand (TTMC) and upto Indian Express (Balekundri) Junction - Work to be started 3. Bowring Hospital Road from Main Guard Cross Road to HSI's Goshu Hospital - Work is in Progress.	M/s. Amrutha Constructions Pvt. Ltd.
4	Revitalization of historic heart of the city - Smart Tender SURE Roads Phase A Package 4		39.98	05.03.2019	04.06.2020	28.07.2020	1. Millers Road from Chalukya Circle to Cantonment via Queens Road - Work is in Progress 2. Raj Bhavan Road from Minsk Square to Basaveshwara Circle - Work is in Progress	M/s.CGC Infra Projects
5	Revitalization of historic heart of the city - Smart Tender SURE Roads Phase A Package 5		01.03.2019	29.02.2020	28.07.2020	1. McGrath Road from Brigade Road upto Richmond Road - Work is in Progress 2. Convent Road from Richmond Road to Residency Road - Work is in Progress 3. Hayes Road from Richmond Road to Residency Road - Work is in Progress 4. Wood Street from Museum Road to Richmond Road - Work is in Progress 5. Castle Street from Museum Road to Richmond Road - Work is in Progress 6. Tate Lane - From Richmond road in castle street - Work is in Progress	B.K.Vinodkumar	
6	Revitalization of historic heart of the city - Smart Tender SURE Roads Phase A Package 6		45.75	01.03.2019	31.05.2020	28.07.2020	1. Kasturba Road from Siddalingaiah Circle to Minsk Square via Queens Statue (M G Road) - Work is in Progress 2. Queens Road from M G Road to Cantonment Railway Station - Work is in Progress	M/s.Satyaj Teja Constructions
7	Revitalization of historic heart of the city - Smart Tender SURE Roads Phase A Package 7		39.97	01.03.2019	30.06.2020	28.07.2020	1. Raja Ram Mohan Roy Road from Richmond Circle to Hudson Circle - Work is in Progress 2. Lavelle Road from M.G.Road to Richmond Circle - Work is in Progress 3. Brigade Road from M.G.Road to War Memorial Junction - Work will be taken up after the junction designs and drawings.	B.K.Vinodkumar
8	Revitalization of historic heart of the city - Smart Tender SURE Roads Phase A Package 8		44.29	22.07.2019	21.10.2020	28.07.2020	1. St John's Road - from Kensington Road to St John's Church Road - Work is in Progress 2. St John's Church Road (New Bamboo Bazaar Road to Promenade Road) - Work is in Progress	M/s ACR Projects Prop. A.Channareddy

9	Revitalization of historic heart of the city - Smart Tender SURE Roads Phase B Package 2		43.42	07.08.2019	06.11.2020	28.07.2020	1. Miller's Road Extension (from Miller's Road Underpass to Haines Circle) - Work is in Progress 2. Cantonment Road (from Millers Road to Queens Road) - Work is in Progress 3. HXP Road (from Queens Road to Russel Market) - Work is in Progress	M/S PMJ Construction Pvt Ltd Sri.Munivenkatappa Jagannath
10	Revitalization of historic heart of the city - Smart Tender SURE Roads Phase B Package 3		16.94	20.07.2019	19.10.2020	28.07.2020	1. Jamma Masjid Road - from Bowring Hospital Road to Russel Market - Work to be Started. 2. ChianndiChowk Road - from HXP Road to Shivaji Road - work is In Progress	M/s CGC Infra Projects Pvt Ltd
11	Revitalization of historic heart of the city - Smart Tender SURE Roads Phase B Package 4	200.81	29.37	07.08.2019	06.11.2019	28.07.2020	1. Sethu Rao Road (from Mysore Road Junction to G. P Road) - Work to be Started (Laying of 900mm dia NP3 Pipelines in Progress by BWSSB.) 2. Sethu Rao Cross Road (from Iyengar Road to Sethu Rao Road - Work to be Started. (Laying of 900mm dia NP3 Pipelines in Progress by BWSSB.) 3. NR Road (from SJP Road Junction to Cutchery Road - Work to be Started. 4. SJP Road (from KR Market Circle to NR Road Junction) - Work to be Started.	M/S PMJ Construction Pvt Ltd Sri.Munivenkatappa Jagannath
12	Revitalization of historic heart of the city - Smart Tender SURE Roads Phase B Package 5		48.92	22.07.2019	21.10.2020	28.07.2020	1. Race Course Road (from Palace Road to Hare Krishna Road) - Work is in progress 2. Rajbhavan Road (from Millers Road Intersection to Ali Asker Road Intersection) - Work is in progress 3. Palace Road (from Millers Road Intersection to Basaveshwara Circle) - Work to be Started	M/s ACR Projects, Prop A.Channareddy
13	Revitalization of historic heart of the city - Smart Tender SURE Roads Phase B Package 6		27.30	19.08.2019	18.11.2020	28.07.2020	1. Avenue Road - from Mysore Bank Circle to SJP Road - Work to be Started. (Laying of 900mm dia NP3 Pipe lines in Progress by BWSSB.) 2. Rhenius Street - from General KS Thimmaya Road to Langford Road - Work is in Progress	M/S PMJ Construction Pvt Ltd Sri.Munivenkatappa Jagannath
14	Integrated mobility towards creating vibrant destination Shivajinagar Bus Terminal Redevelopment (Terminus + Parking Structure + Subway)	94.11	3.98	23.03.2020	22.09.2020	29.12.2020	Work is in Progress	M/s CGC Infra Projects Pvt Ltd
15	Protection and Redevelopment of a Botanically Varied Parkland - Cubbon Park Phase A	20.00	22.73	21.03.2020	22.01.2021	31.03.2021	Work is in Progress	P J B Engineering Pvt Ltd
16	Protection and Redevelopment of a Botanically Varied Parkland - Cubbon Park - Phase B	20.00	20.88	20.07.2020	19.04.2021	19.04.2021	Work is in Progress	P J B Engineering Pvt Ltd
17	Provision of Medical Equipments to Kidwai Memorial Institute of Oncology	3.50	4.47	05.10.2020	05.10.2020	30.03.2021	Work is in Progress	Kidwai
18	Setting up Auditorium block & Geological Rock Garden at Jawaharal Nehru Planetarium	32.50	34.55	23.11.2020	22.05.2022	22.05.2022	Work is in Progress	M/s.KBR Infratech Ltd
19	Integrated Mobility Hub and Junction Improvement at KR Market	20.00	21.30	14.12.2020	13.9.2021	13.9.2021	Work is in Progress	M/S. Amrutha Construction
20	Civil Works at Bengaluru Medical College and Research Institute	5.43	12.50	20.1.2021	19.05.2021	19.05.2021	Work is in Progress	Sri. ST Ramesh Ganapathi Stone Crusher.
21	Provision of Patient Monitor to Kidwai Memorial Institute of Oncology	1.50	1.50	22-12-2020	30.03.2021	30.03.2021	Work is in Progress	Kidwai
22	Digital Health Infrastructure for BBMP and Bengaluru Urban District	14.25	13.22	22.01.2021	10-03-2021	10-03-2021	Work is in Progress	M/s Value Point Pvt Ltd
23	Completion of Mini Auditorium, Additional work and interior work for Department of Women and Child Welfare	6.56	4.98	25-01-2021	24-06-2021	24-06-2021	Work is in Progress (Nirmathi Kendra)	Nirmathi Kendra.
24	Construction of Day Care Centre (Creche) at MS Building	0.50	0.53	25-01-2021			Work order issued will be issued on 27.01.2021	PWD
25	Redevelopment of historic economic Centres - KR Market	58.69	36.61				Work order issued will be issued on 27.01.2021	
26	Redevelopment of historic economic Centres - Meat Market, Adjacent to KR Market	10.00	10.14				Work order issued will be issued on 27.01.2021	
27	New Works for the Institutes of the Department of Women and Child Welfare	1.50	2.80				Work order issued will be issued on 27.01.2021	
Total		745.01	654.69					

III Tendering Stage

Sl. No.	Name of the work	SCP Cost	Tender cost	Tender Date	Last Date for Submission	No of Tenders Call	Project Status
1	Proposal for operation of electric buses feeder service to Namma Metro by BMTC - Fleet Procurement	50.00	50.00	03.02.2020	15.05.2020	1	Financial bid submitted for Board approval
2	ICCC - (Integrated Command and Control Center)	250.00	124.85	11.12.2020	11.01.2021	1	Tender Under Evaluation
3	Provision of Medical Equipments to BMCRI	9.24	9.24	08.12.2020	-	1	Tender Under Evaluation
4	Implementation of Enterprise Resource Planning (ERP) solution for Bruhat Bengaluru Mahanagar Palike (BBMP)	25.00	25.00	25-01-2021	-	1	Tender Notification issued on 25/01/2021
5	Virtual Clinic	25.00	23.40	25-01-2021	-	1	Tender Notification issued on 25/01/2021
6	Provision of Medical Equipments to Institute of Gastroenterology Sciences and Organ Transplant	1.60	4.90	11-12-2020	21-12-2020	1	Technical BID Under Evaluation
Total		360.84	237.39				

III. DPR/FR Stage

Sl. No.	Name of the work	SCP Cost	DPR Cost	DPR approval date	Tentative Date of Tendering	Project Status
Nil						
GRAND TOTAL SCM		1116.59	902.75			

PUBLIC-PRIVATE PARTNERSHIP (PPP) Project

I. Completed Projects

Sl. No.	Name of the work	SCP Cost	W/O Cost	Work Order date	Date of Completion as per contract	Actual Date of Completion	Project Status
Nil							

II. Ongoing Stage

Sl. No.	Name of the work	SCP Cost	W/O Cost	Work Order date	Last Date of Bid Submission	Probable date of completion	Project Status
1	Implementation of Energy Efficiency Measure in Public Lighting System in Bengaluru under shared saving frame work	800.00	800.00	23.02.2019	23.02.2021	23.02.2021	Work is in Progress
Total		800.00	800.00				

III. Tendering stage

Sl. No.	Name of the work	SCP Cost	DPR Cost	Work Order date	Last Date of Bid Submission	Project Status
Nil						

IV. DPR/FR Stage

Sl. No.	Name of the work	SCP Cost	DPR Cost	DPR Approval Date	FR Approval Date	Project Status
1	Construction of Multilevel Car Parking at Gandhinagar in front of Sukh Sagar	80.00	80.00			Revised Feasibility Report approved by KUIDFC Technical Committee. However the location is found to be infeasible. The feasibility is being reviewed again for construction of Puzzle parking or rotary parking. Since the project site was not feasible - Alternate sites are being explored.
2	Construction of Multilevel Car Parking at Hosmat Hospital	50.00	50.00			
3	Construction of Multilevel Car Parking in BBMP head, in front of Vokkaligara Bhavan	25.00	25			
Total		155.00	155.00			
Grand Total PPP		955.00				

Convergence Projects

I. Work Completed

Sl. No.	Name of the work	DPR Cost	Work Order Cost	Present Status
Nil				

II. Ongoing Stage

Sl. No.	Name of the work	DPR Cost	Work Order Cost	Present Status
1	Development of RG Road and Malleshwaram road under Tender SURE guidelines Tender SURE Roads taken up by BBMP. Work Progress shown under BenSCL	25.5	28.13	WO issued on 02.07.2018. Work in Progress
2	Development of Palace road under Tender SURE guidelines Tender SURE Roads taken up by BBMP. Work Progress shown under BenSCL	26	25.91	WO issued on 02.07.2018. Work in Progress
TOTAL		51.5	54.04	

III. Tendered Projects

Sl. No.	Name of the work	DPR Cost	Work Order Cost	Present Status
Nil				

IV. DPR/FR Stage

Sl. No.	Name of the work	DPR Cost	Work Order Cost	Present Status
Nil				

Grand Total convergence

51.5 **54.04**

ಕರ್ನಾಟಕದ 9 ಪಟ್ಟಣಗಳಲ್ಲಿ ನೀರು ಸರಬರಾಜು ಯೋಜನೆಯ ಮಾಹಿತಿ

ಕ್ರ. ಸಂ.	ಜಿಲ್ಲೆ	ಪಟ್ಟಣದ ಹೆಸರು	ಪೂರ್ಣಗೊಂಡ ಕಾಮಗಾರಿಗಳು	ಬಾಕಿ ಇರುವ ಕಾಮಗಾರಿಗಳು	ಕಾಮಗಾರಿಯು ಪ್ರಾರಂಭದಿಂದ ಡಿಸೆಂಬರ್ 2020 ರವರೆಗೆ ಕಾಮಗಾರಿಗಳಿಗೆ ತಗುಲಿದ ವೆಚ್ಚ (ರೂ. ಕೋಟಿಗಳಲ್ಲಿ)
1	ಗದಗ	ಮುಂಡರಗಿ	-	ಪ್ರಗತಿಯಲ್ಲಿದೆ	3.00
2	ಬಳ್ಳಾರಿ	ತಕ್ಕಲಕೋಟೆ	-	ಪ್ರಗತಿಯಲ್ಲಿದೆ	5.91
3	ಬಳ್ಳಾರಿ	ಕೊಟ್ಟುರು	-	ಪ್ರಗತಿಯಲ್ಲಿದೆ	3.17
4	ಬಾಗಲಕೋಟೆ	ಮಹಾಲಿಂಗಮಠ	-	ಪ್ರಗತಿಯಲ್ಲಿದೆ	3.77
5	ಬಾಗಲಕೋಟೆ	ತೆರೆದಾಳ	-	ಪ್ರಗತಿಯಲ್ಲಿದೆ	4.34
6	ಠಾಣಸೀಕೆ	ಮುದಗಲ್	-	ಪ್ರಗತಿಯಲ್ಲಿದೆ	5.18
7	ದಕ್ಷಿಣ ಕನ್ನಡ	ಮುಲ್ಕಿ	ಪೂರ್ಣಗೊಂಡಿದೆ	-	13.97
8	ಬಳ್ಳಾರಿ	ಕಂಪ್ಲಿ	ಪೂರ್ಣಗೊಂಡಿದೆ	-	21.23
9	ಮಂಡ್ಯ	ಕೆ.ಆರ್.ಪೇಟೆ	-	ಪ್ರಗತಿಯಲ್ಲಿದೆ	1.06
ಒಟ್ಟು:					61.68

ವ್ಯವಸ್ಥಾಪಕ ನಿರ್ದೇಶಕರು
ಕೆಯುಐಡಿಎಫ್‌ಸಿ

ವಿಷ್ಣು ಅಭಿವೃದ್ಧಿ ಬ್ಯಾಂಕ್ ನೆರವಿನ "ಶಾಶ್ವತ ಕರ್ನಾಟಕ ನಗರ ವಲಯ ಬಂಡವಾಳ ಹೂಡಿಕಾ ಕಾರ್ಯಕ್ರಮ" ದಡಿ ಕೈಗೊಂಡಿರುವ ಕಾಮಗಾರಿಗಳಿಗೆ ತಗುಲಿದ ವೆಚ್ಚದ ವಿವರ.

ಕ್ರ. ಸಂ.	ಕೆಲಸ	ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆ	ಕಾಮಗಾರಿ ಹೆಸರು	ಗುತ್ತಿಗೆ ಮೊತ್ತ (ರೂ.ಕೋಟಿ)	ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು	ಖರ್ಚು ಮೊತ್ತ (ರೂ.ಕೋಟಿ)	ಪರ
1	ಧಾರವಾಡ	ಹುಬ್ಬಳ್ಳಿ	ಒಳಚರಂಡಿ ವಲಯ-2 ರಲ್ಲಿ ಸೀವರ್ ಟ್ರಿಂಕ್ ಮ್ಯೂನ್, ಸಬ್ ಮ್ಯೂನ್ ಹಾಗೂ ಇಂಟರ್ ಸೆಪ್ಟರ್ ಗಳ ಅಳವಡಿಕೆ (ಪ್ರಾ.ಕೇ.ಉ-02ಹೆಚ್.ಯು.ಬಿ02)	35.87	ಮೆ//ಈಗಲ್ ಇನ್ಫ್ರಾ ಇಂಡಿಯಾ ಲಿ.	33.76	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
2		ಹುಬ್ಬಳ್ಳಿ	ಒಳಚರಂಡಿ ವಲಯ-1&3 ರಲ್ಲಿ ಸೀವರ್ ಟ್ರಿಂಕ್ ಮ್ಯೂನ್, ಸಬ್ ಮ್ಯೂನ್ ಹಾಗೂ ಇಂಟರ್ ಸೆಪ್ಟರ್ ಗಳ ಅಳವಡಿಕೆ, ಒಳಚರಂಡಿ ವಲಯ - 4 ರಲ್ಲಿ ಸಬ್ ಮ್ಯೂನ್ ಹಾಗೂ ಫೋಲ್ಡ್ ಮ್ಯೂನ್ ಪೂರೈಕೆ ಮತ್ತು ಮಳೆ ನೀರು ಚರಂಡಿ ನಿರ್ಮಾಣ (ಪ್ರಾ.ಕೇ.ಉ-02ಹೆಚ್.ಯು.ಬಿ02ಎ)	48.26	ಮೆ//ಈಗಲ್ ಇನ್ಫ್ರಾ ಇಂಡಿಯಾ ಲಿ.	37.54	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
3		ಹುಬ್ಬಳ್ಳಿ	ಎಸ್.ಬಿ.ಆರ್ ಶಂತ್ರಜ್ಞಾನದ 40 ಎಮ್.ಎಲ್.ಡಿ ಎಸ್.ಟಿ.ಪಿ ವಿಸ್ತಾಸ. ನಿರ್ಮಾಣ ಹಾಗೂ ನಿರ್ವಹಣೆ (ಪ್ರಾ.ಕೇ.ಉ-02ಹೆಚ್.ಯು.ಬಿ02ಬಿ)	29.39	ಮೆ//ಎಸ್.ಎನ್. ಎಸ್.ವಿ.ಬಿ.ಎಸ್-ಟೆಕ್ ಪ್ರೈ.ಲಿ.	33.2	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
4		ಹುಬ್ಬಳ್ಳಿ	ಹೆಚ್ಚುವರಿ ಒಳಚರಂಡಿ ಕಾಮಗಾರಿ (ಪ್ರಾ.ಕೇ.ಉ-02ಹೆಚ್.ಯು.ಬಿ02ಸಿ)	13.37	ಶ್ರೀ ಗುರುರಾಘವೇಂದ್ರ ಎಂಟರ್ ಪ್ರೈವೇಟ್ ಲಿ.ಮಿ.	12.42	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
5	ಧಾರವಾಡ		ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆ ಸುಧಾರಣೆ (ಡಿಸ್ಪೋಸ್ 6 ಮತ್ತು 10) (ಪ್ರಾ.ಕೇ.ಉ-03ಡಿ.ಬಿ.ಬಿ.02)	29.53	ಮೆ//ಅಯ್ಯಪ್ಪ ಇನ್ಫ್ರಾ ಪ್ರಾಜೆಕ್ಟ್ಸ್ ಪ್ರೈ.ಲಿ.	23.04	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
6	ಧಾರವಾಡ		20 ಎಂ.ಎಲ್.ಡಿ ಎಸ್.ಟಿ.ಪಿ.ಯ ವಿಸ್ತಾಸ. ನಿರ್ಮಾಣ ಹಾಗೂ ನಿರ್ವಹಣೆ (ಪ್ರಾ.ಕೇ.ಉ-03ಡಿ.ಬಿ.ಬಿ.02ಎ)	20.87	ಮೆ//ದೇವಪ್ರಿಯಾಸ್ ವಿನ್ಯಾಸಲಿಯಾ ಡಾಟಿ.ಕಂ ಸಲ್ಯೂಷನ್ಸ್ ಪ್ರೈ.ಲಿ.	21.69	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
7	ಧಾರವಾಡ ಹಾವೇರಿ	ಧಾರವಾಡ ಮತ್ತು ರಾಣಬೆನ್ನೂರು	ಧಾರವಾಡ ಮತ್ತು ರಾಣಬೆನ್ನೂರು ನಗರದಲ್ಲಿ ಅಗ್ನಿಶಾಮಕ ಮತ್ತು ಪುನರ್ ಸೇವೆಗಳ ಠಾಣೆ ಮತ್ತು ಸಿಬ್ಬಂದಿಗಾಗಿ ವಸತಿ ಗೃಹ ನಿರ್ಮಾಣ (ಪ್ರಾ.ಕೇ.ಉ-02ಎಫ್.ಇ.ಎಸ್.01)	4.49	ಮೆ//ಕೆ.ಬಿ.ಆರ್ ಇನ್ಫ್ರಾಸ್ಟ್ರಕ್ಚರ್ಸ್	4.68	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
8	ದಾವಣಗೆರೆ	ದಾವಣಗೆರೆ	ಒಳಚರಂಡಿ ಡಿಸ್ಪೋಸ್ 1 ರಲ್ಲಿ ಟ್ರಿಂಕ್ ಮ್ಯೂನ್ ಹಾಗೂ ಇಂಟರ್ ಸೆಪ್ಟರ್ ಅಳವಡಿಕೆ (ಪ್ರಾ.ಕೇ.ಉ-03ಡಿ.ಬಿ.ಬಿ.02)	29.49	ಮೆ//ಅಭಿರಾಮ್ ಇನ್ಫ್ರಾ ಪ್ರಾಜೆಕ್ಟ್ಸ್ ಪ್ರೈ.ಲಿ.	17.58	ಗುತ್ತಿಗೆ ರದ್ದುಪಡಿಸಲಾಗಿದೆ.

9	ದಾವಣಗೆರೆ	ನೀರು ಸರಬರಾಜು ಕಾಮಗಾರಿ (ಪ್ಯಾಕೇಜು-02ಡಿವಿಜಿ01).	24.28	ಮೆ//ಸಾಲ್ವಾನ್ ಇಂಜಿನಿಯರಿಂಗ್ ಬ್ರಂಹಾಡ್	26.89	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
10	ದಾವಣಗೆರೆ	ಎಸ್.ಟಿ.ಪಿ.ಯ ವಿದ್ಯುತ್, ನಿರ್ಮಾಣ ಮತ್ತು ನಿರ್ವಹಣೆ (ಪ್ಯಾಕೇಜು-03ಡಿವಿಜಿ02ಎ).	29.49	ಮೆ// ಹೆಚ್‌ಎನ್‌ಬಿ ಇಂಜಿನಿಯರ್ಸ್ ಪ್ರೈ.ಲಿ.	31.07	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
11	ಗದಗ	ಗದಗ-ಬೆಟಗೆರಿ ಗದಗ-ಬೆಟಗೆರಿ ನಗರಕ್ಕಾಗಿ ಸಗಟು ನೀರು ಸರಬರಾಜು ಯೋಜನೆ ವಿದ್ಯುತ್, ನಿರ್ಮಾಣ ಹಾಗೂ ನಿರ್ವಹಣೆ (ಪ್ಯಾಕೇಜು-03ಡಿವಿಜಿ01)	99.75	ಮೆ//ದೋಷಿಯಾನ್ ವಿಂಯೋಲಿಯಾ ವಾಟರ್ ಸಲ್ಯೂಷನ್ಸ್ ಪ್ರೈ.ಲಿ.	104.51	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
12	ಗದಗ-ಬೆಟಗೆರಿ	ನೀರು ಸಂಸ್ಕರಣ ಘಟಕ ಹಾಗೂ ವಿತರಣಾ ಜಾಲ - ವಿದ್ಯುತ್, ನಿರ್ಮಾಣ ಹಾಗೂ ನಿರ್ವಹಣೆ (ಪ್ಯಾಕೇಜು-03ಡಿವಿಜಿ01ಎ)	27.54	ಮೆ//ದೋಷಿಯಾನ್ ವಿಂಯೋಲಿಯಾ ವಾಟರ್ ಸಲ್ಯೂಷನ್ಸ್ ಪ್ರೈ.ಲಿ.	30.61	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
13	ಗದಗ-ಬೆಟಗೆರಿ	24X7 ನಿರಂತರ ನೀರು ಸರಬರಾಜು ಕಾಮಗಾರಿ (ಪ್ಯಾಕೇಜು-04ಡಿವಿಜಿ01)	72.21	ಮೆ//ಎಸ್‌ಪಿಎಂಎಲ್ ಇನ್‌ಫ್ರಾಸ್ಟ್ರಕ್ಚರ್ಸ್ ಪ್ರೈ.ಲಿ.	68.37	ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದೆ.
14	ಹಾವೇರಿ	ಹಾವೇರಿ ನೀರು ಸರಬರಾಜು ಸುಧಾರಣೆ (ಪ್ಯಾಕೇಜು-01ಹೆಚ್‌ವಿಆರ್‌01)	9.90	ಮೆ//ಸಾಯ್ ಸುಧೀರ್ ಇನ್‌ಫ್ರಾಸ್ಟ್ರಕ್ಚರ್ಸ್ ಪ್ರೈ.ಲಿ.	9.12	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
15	ಹಾವೇರಿ	ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆ ಮತ್ತು ಎಫ್‌ಎಲ್‌ಎಲ್ ಮಾದರಿಯ ಎಸ್‌ಟಿಪಿ ನಿರ್ಮಾಣ (ಪ್ಯಾಕೇಜು-01ಹೆಚ್‌ವಿಆರ್‌02).	32.51	ಮೆ//ಗೌತಮ್ ಜಾನವಿ ಕನ್ಸ್ಟ್ರಕ್ಷನ್ಸ್ ಪ್ರೈ.ಲಿ. ಜಿ.ಡಿ	18.54	ಗುತ್ತಿಗೆ ರದ್ದುಪಡಿಸಲಾಗಿದೆ.
16	ಹಾವೇರಿ	ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆ ಹಾಗೂ ಎಫ್‌ಎಲ್‌ಎಲ್ ಮಾದರಿಯ ಎಸ್‌ಟಿಪಿ ನಿರ್ಮಾಣ ಮತ್ತು ಉಳಿಕೆ ಕಾಮಗಾರಿಗಳು (ಪ್ಯಾಕೇಜು-04ಹೆಚ್‌ವಿಆರ್‌02).	25.65	ಮೆ//ಗುರು ರಾಘವೇಂದ್ರ	15.21	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ ದೋಷನಿವಾರಣಾ ಅವಧಿಯಲ್ಲಿದ್ದು ಎಸ್‌ಟಿಪಿ ಘಟಕದಲ್ಲಿ ಬಂದಿರುವ ದೋಷಗಳ ಸರಿಪಡಿಸುವ ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದೆ.
17	ಹಾವೇರಿ	24X7 ನಿರಂತರ ನೀರು ಸರಬರಾಜು ಕಾಮಗಾರಿ (ಪ್ಯಾಕೇಜು-04ಹೆಚ್‌ವಿಆರ್‌01)	37.23	ಮೆ//ಎಸ್‌ಪಿಎಂಎಲ್ ಇನ್‌ಫ್ರಾಸ್ಟ್ರಕ್ಚರ್ಸ್ ಪ್ರೈ.ಲಿ.	30.61	ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದೆ.
18	ಹಾವೇರಿ	ಸಾರ್ವಜನಿಕ ಶೌಚಾಲಯ ನಿರ್ಮಾಣ (ಪ್ಯಾಕೇಜು-02ಹೆಚ್‌ವಿಆರ್‌06)	0.56	ಮೆ//ಎಲ್‌ನಗೇಡ್ ಎನ್.ಕರಗಿಡರ್	0.56	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
19	ಹಾವೇರಿ ಮತ್ತು ರಾಣಬೆನ್ನೂರು	ಕೊಳಚೆ ಪ್ರದೇಶ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ (ಪ್ಯಾಕೇಜು-02ಎಸ್‌ಸಿಬಿ01)	2.39	ಮೆ//ಸ್ಯಾಂಡರ್ಡ್ ಕನ್ಸ್ಟ್ರಕ್ಷನ್ಸ್	1.25	ಗುತ್ತಿಗೆ ಮುಕ್ತಾಯಗೊಳಿಸಲಾಗಿದೆ.

20		ರಾಣಬೆನ್ನೂರು	ಒಳಬರಂಡಿ ಜಾಲ ಅಳವಡಿಸುವಿಕೆ ಮತ್ತು ಎಫ್.ಎ.ಎಲ್. ಮಾದರಿಯ ಎಸ್.ಟಿ.ಪಿ ನಿರ್ಮಾಣ (ಪ್ರಾಕ್ಟೀಸು-02ಆರ್ಎಸ್ಆರ್02)	35.53	ಮೆ//ರಾಮ್ಪಿ ಇನ್ವೆಸ್ಟ್‌ಮೆಂಟ್, ಬಿ.ಪಿ.	22.3	ಗುತ್ತಿಗೆ ರದ್ದುಪಡಿಸಲಾಗಿದೆ.
21		ರಾಣಬೆನ್ನೂರು	ಒಳಬರಂಡಿ ಜಾಲ ಅಳವಡಿಸುವಿಕೆ ಮತ್ತು ಎಫ್.ಎ.ಎಲ್. ಮಾದರಿಯ ಎಸ್.ಟಿ.ಪಿ ನಿರ್ಮಾಣ (ಪ್ರಾಕ್ಟೀಸು-02ಆರ್ಎಸ್ಆರ್02ಎ)	64.94	ಮೆ// ಅಯ್ಯಪ್ಪ ಇನ್‌ವೆಸ್ಟ್‌ಮೆಂಟ್ಸ್ ಲಿ.	65.54	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
22		ರಾಣಬೆನ್ನೂರು	ಒಳಬರಂಡಿ ಜಾಲ ಅಳವಡಿಸುವಿಕೆ ಮತ್ತು ಎಫ್.ಎ.ಎಲ್. ಮಾದರಿಯ ಎಸ್.ಟಿ.ಪಿ ನಿರ್ಮಾಣ ಉಳಿಕೆ ಕಾಮಗಾರಿ (ಪ್ರಾಕ್ಟೀಸು-02ಆರ್ಎಸ್ಆರ್02ಬಿ)	8.4	ಮೆ// ಗುರು ರಾಘವೇಂದ್ರ	8.44	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
23		ರಾಣಬೆನ್ನೂರು	ಶಿಲೀಶ ಪದೇಶ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ (ಪ್ರಾಕ್ಟೀಸು-02ಆರ್ಎಸ್ಆರ್06)	0.92	ಶ್ರೀ.ಎಸ್.ಬಿ.ಶ್ರೀನಿವಾಸ ರೆಡ್ಡಿ	0.75	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
24	ವಿಜಯಪುರ	ವಿಜಯಪುರ	ಅಸ್ತಿತ್ವದಲ್ಲಿರುವ ಒಳಬರಂಡಿ ವ್ಯವಸ್ಥೆಯ ಮಾರ್ಪಾಟು ಹಾಗೂ ಇಂಟರ್‌ನೆಟ್, ಹೊಸ ಪ್ರದೇಶಗಳಿಗೆ ಒಳಬರಂಡಿ ವ್ಯವಸ್ಥೆ ವಿಸ್ತರಣೆ (ಡಿಪ್ಲಿಕ್ಯಾಟ್ ಎ) ಹಾಗೂ ಮಳೆನೀರು ಬರಂಡಿ ನಿರ್ಮಾಣ (ಪ್ರಾಕ್ಟೀಸು-02ಬಿಜೆಆರ್02)	53.74	ಮೆ//ರಾಮ್ಪಿ ಇನ್ವೆಸ್ಟ್‌ಮೆಂಟ್, ಬಿ.ಪಿ.	18.11	ಗುತ್ತಿಗೆ ರದ್ದುಪಡಿಸಲಾಗಿದೆ.
25		ವಿಜಯಪುರ	2ಬಿ ಡಿಪ್ಲಿಕ್ಯಾಟ್ ಯಲ್ಲಿ ಒಳಬರಂಡಿ ವ್ಯವಸ್ಥೆ ಸುಧಾರಣೆ ಮತ್ತು ಎಫ್.ಎ.ಎಲ್ ಮಾದರಿ ಎಸ್.ಟಿ.ಪಿ ನಿರ್ಮಾಣ (ಪ್ರಾಕ್ಟೀಸು-02ಬಿಜೆಆರ್02ಎ)	40.11	ಮೆ//ರಾಮ್ಪಿ ಇನ್ವೆಸ್ಟ್‌ಮೆಂಟ್, ಬಿ.ಪಿ.	16.23	ಗುತ್ತಿಗೆ ರದ್ದುಪಡಿಸಲಾಗಿದೆ.
26		ವಿಜಯಪುರ	ಒಳಬರಂಡಿ ವ್ಯವಸ್ಥೆ ಸುಧಾರಣೆ (ಪ್ರಾಕ್ಟೀಸು-02ಬಿಜೆಆರ್02ಬಿ).	26.93	ಮೆ//ಪಾಟೀಲ್ ಕನ್ಸ್ಟ್ರಕ್ಷನ್ಸ್ ಮತ್ತು ಇನ್‌ವೆಸ್ಟ್‌ಮೆಂಟ್ಸ್ ಲಿ.	19.21	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
27		ವಿಜಯಪುರ	250 ಕೆ.ಎಲ್.ಡಿ ಎಸ್.ಟಿ.ಪಿ.ಯ ವಿಸ್ತಾರ ನಿರ್ಮಾಣ ಹಾಗೂ ನಿರ್ವಹಣೆ (ಪ್ರಾಕ್ಟೀಸು-02ಬಿಜೆಆರ್02ಸಿ).	1.83	ಮೆ//ಯೂರೋಟೆಕ್ ಎನ್ವಿರಾನ್‌ಮೆಂಟ್ ಲಿ.	1.53	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
28		ವಿಜಯಪುರ	ಅಸ್ತಿತ್ವದಲ್ಲಿರುವ ಒಳಬರಂಡಿ ವ್ಯವಸ್ಥೆಯ ಮಾರ್ಪಾಟು ಹಾಗೂ ಇಂಟರ್‌ನೆಟ್, ಹೊಸ ಪ್ರದೇಶಗಳಿಗೆ ಒಳಬರಂಡಿ ವ್ಯವಸ್ಥೆ ವಿಸ್ತರಣೆ (ಡಿಪ್ಲಿಕ್ಯಾಟ್ ಎ) ಹಾಗೂ ಮಳೆನೀರು ಬರಂಡಿ ನಿರ್ಮಾಣ - ಉಳಿಕೆ ಕಾಮಗಾರಿ (ಪ್ರಾಕ್ಟೀಸು-02ಬಿಜೆಆರ್02ಡಿ).	33.2	ಮೆ//ಪಿ.ಸಿ.ಸೋಜಾಲ್ ಕನ್ಸ್ಟ್ರಕ್ಷನ್ಸ್	26.42	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
29		ವಿಜಯಪುರ	2ಬಿ ಡಿಪ್ಲಿಕ್ಯಾಟ್ ಯಲ್ಲಿ ಒಳಬರಂಡಿ ವ್ಯವಸ್ಥೆ ಸುಧಾರಣೆ ಮತ್ತು ಎಫ್.ಎ.ಎಲ್ ಮಾದರಿ ಎಸ್.ಟಿ.ಪಿ ನಿರ್ಮಾಣ - ಉಳಿಕೆ ಕಾಮಗಾರಿ (ಪ್ರಾಕ್ಟೀಸು-02ಬಿಜೆಆರ್02ಇ).	42.77	ಮೆ//ಲಕ್ಷ್ಮೀ ಇಂಜಿನಿಯರಿಂಗ್	43.80	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
30	ಬೆಳಗಾವಿ	ಗೋಕಾಕ್	ಗೋಕಾಕ್ ಪಗರಸಭೆಯಲ್ಲಿ ನೀರು ಸರಬರಾಜು ವ್ಯವಸ್ಥೆ ಸುಧಾರಣೆ ಕಾಮಗಾರಿ ಮತ್ತು ಸಂಬಂಧಿತ ಕಾಮಗಾರಿಗಳು (ಪ್ರಾಕ್ಟೀಸು-02ಜೆಕೆ01)	9.89	ಮೆ//ಹೈಕಾನ್ ಇನ್‌ವೆಸ್ಟ್‌ಮೆಂಟ್ಸ್ (ಇಂಡಿಯಾ).ಲಿ.	9.81	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.

31	ಗೋಕಾಕ್	24x7 ನಿರಂತರ ನೀರು ಸರಬರಾಜು ಕಾಮಗಾರಿ (ಪ್ಯಾಕೇಜು-04ಜಿಕೆ01)	17.87	ಮೆ//ಜೈನ್ ಇರಿಗೇಷನ್ ಪ್ರೈ.ಲಿ	19.4	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದ್ದು, ಕಾರ್ಯಚರಣೆ ಮತ್ತು ನಿರ್ವಹಣೆ ಹಂತದಲ್ಲಿವೆ.	
32	ಗೋಕಾಕ್	ಒಳಚರಂಡಿ ಜಾಲ ಹಾಗೂ ಎಫ್.ಎ.ಎಲ್ ಮಾದರಿ 8.7 ಎಂ.ಎಲ್.ಡಿ ಎಸ್.ಟಿ.ಪಿ ನಿರ್ಮಾಣ (ಪ್ಯಾಕೇಜು-02ಜಿಕೆ02)	24.9	ಮೆ//ಈಗಲ್ ಕನ್ಸ್ಟ್ರಕ್ಷನ್ ಕಂ.	23.92	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.	
33	ಗೋಕಾಕ್	ಕೊಳಚೆ ಪ್ರದೇಶ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ (ಪ್ಯಾಕೇಜು-02ಜಿಕೆ06)	0.55	ಮೆ//ಗಂಗಾಡಿ	0.54	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.	
34	ನಿಪ್ಪಾಣಿ	ನೀರು ಸರಬರಾಜು ವ್ಯವಸ್ಥೆ ಸುಧಾರಣೆ ಕಾಮಗಾರಿ ಮತ್ತು ಸಂಬಂಧಿತ ಕಾಮಗಾರಿಗಳು (ಪ್ಯಾಕೇಜು-02ಎನ್.ಪಿ.ಎನ್.01).	13.11	ಮೆ//ಟಾಪಿ ಪ್ರೀಸ್ಟ್ರೆಸ್ಡ್ ಪ್ಲಾಡ್ ಕನ್ಸ್ಟ್ರ. ಲಿ.	10.88	ಗುತ್ತಿಗೆ ರದ್ದುಪಡಿಸಲಾಗಿದೆ.	
35	ನಿಪ್ಪಾಣಿ	ನೀರು ಸರಬರಾಜು ವ್ಯವಸ್ಥೆ ಸುಧಾರಣೆ ಕಾಮಗಾರಿ ಮತ್ತು ಸಂಬಂಧಿತ ಕಾಮಗಾರಿಗಳು - ಉಳಿಕೆ ಕಾಮಗಾರಿಗಳು (ಪ್ಯಾಕೇಜು-02ಎನ್.ಪಿ.ಎನ್.01ಎ).	4.89	ಮೆ//ಆರ್.ಡಿ.ಕೆ.ಶ್ಯಾರು	5.86	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.	
36	ನಿಪ್ಪಾಣಿ	24x7 ನಿರಂತರ ನೀರು ಸರಬರಾಜು ಕಾಮಗಾರಿ (ಪ್ಯಾಕೇಜು-04ಎನ್.ಪಿ.ಎನ್.01)	19.66	ಮೆ//ಜೈನ್ ಇರಿಗೇಷನ್ ಪ್ರೈ.ಲಿ	21.94	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದ್ದು, ಕಾರ್ಯಚರಣೆ ಮತ್ತು ನಿರ್ವಹಣೆ ಹಂತದಲ್ಲಿವೆ.	
37	ನಿಪ್ಪಾಣಿ	ಕೊಳಚೆ ಪ್ರದೇಶ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ (ಪ್ಯಾಕೇಜು-02ಎನ್.ಪಿ.ಎನ್.06)	0.27	ಮೆ//ವಿ.ಎ.ಧಾರವಾ	0.27	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.	
38	ಬೆಳಗಾವಿ, ಬಾಗಲಕೋಟೆ	ಜಮಖಂಡಿ, ರಬಕವಿ-ಬನಹಟ್ಟಿ, ಇಳಕಲ್, ಬಾದಾಮಿ, ಗೋಕಾಕ್, ನಿಪ್ಪಾಣಿ	ಕೊಳಚೆ ಪ್ರದೇಶ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ (ಪ್ಯಾಕೇಜು-02ಎನ್.ಪಿ.ಎನ್.02)	6.2	ಮೆ//ಸ್ಪಾನ್ಸೋರ್ಡ್ ಕನ್ಸ್ಟ್ರಕ್ಷನ್	1.78	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
39	ಬಾಗಲಕೋಟೆ	ಜಮಖಂಡಿ	ಒಳಚರಂಡಿ ಜಾಲ ಹಾಗೂ 7.6 ಎಂ.ಎಲ್.ಡಿ ಎಫ್.ಎ.ಎಲ್ ಮಾದರಿ ಎಸ್.ಟಿ.ಪಿ ನಿರ್ಮಾಣ (ಪ್ಯಾಕೇಜು-02ಜಿಕೆ02)	21.91	ಮೆ//ಎಪಿಆರ್ ಪ್ರಾಜೆಕ್ಟ್ ಪ್ರೈ.ಲಿ.	17.9	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
40		ಜಮಖಂಡಿ	ಕೊಳಚೆ ಪ್ರದೇಶ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ (ಪ್ಯಾಕೇಜು-02ಜಿಕೆ06)	0.96	ಮೆ//ಅಭಿರಾಮ್ ಇನ್ಫ್ರಾ	0.94	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
41		ಜಮಖಂಡಿ	ಲಕ್ಕನ ಕೆರೆ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ (ಪ್ಯಾಕೇಜು 03ಜಿಕೆ03)	1.09	ಮೆ.ಆರ್.ಡಿ.ಕೆ.ಶ್ಯಾರು	1.11	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.

42	ರಬಕವಿ-ಬಸವಟ್ಟಿ	ಒಳಚರಂಡಿ ಜಾಲ ಮತ್ತು ಎಫ್.ಎ.ಎಲ್ ಮಾದರಿಯ 9.2 ಎಂ.ಎಲ್.ಡಿ ಎಸ್.ಟಿ.ಪಿ ನಿರ್ಮಾಣ (ಪ್ರಾ.ಕೇ.ಜು-02ಆಲ್‌ಬಿಕೆ02).	42.64	ಮೆ//ಅಕ್ಯಾಟಿಕ್ ಲಕ್ಷ್ಮಿ (ಜಿ.ವಿ)	43.23	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ. ಒಳಚರಂಡಿ ಮನೆ ಸಂಪರ್ಕವನ್ನು ಸಾಗರಸಭೆಯವರು ಕೈಗೊಂಡಿರುತ್ತಾರೆ.
43	ರಬಕವಿ-ಬಸವಟ್ಟಿ	ಕೊಳಚೆ ಪ್ರದೇಶ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ (ಪ್ರಾ.ಕೇ.ಜು-02ಆಲ್‌ಬಿಕೆ06)	0.91	ಮೆ//ಪಲ್ಲವಿ ಅಲ್ಪ ಮೂವರ್ಸ್	0.88	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
44	ಇಳಕಲ್	ಎಫ್.ಎ.ಎಲ್ ಮಾದರಿ 8 ಎಂ.ಎಲ್.ಡಿ ಎಸ್.ಟಿ.ಪಿ ನಿರ್ಮಾಣ ಹಾಗೂ ಒಳಚರಂಡಿ ಜಾಲ (ಪ್ರಾ.ಕೇ.ಜು-02ಎಎಲ್‌ಕೆ02).	35.87	ಮೆ//ಕೃಷ್ಣಮಠಾಜು	2.65	ಗುತ್ತಿಗೆ ರದ್ದುಪಡಿಸಲಾಗಿದೆ.
45	ಇಳಕಲ್	ಎಫ್.ಎ.ಎಲ್ ಮಾದರಿ 8 ಎಂ.ಎಲ್.ಡಿ ಎಸ್.ಟಿ.ಪಿ ನಿರ್ಮಾಣ ಹಾಗೂ ಒಳಚರಂಡಿ ಜಾಲದ ಉಳಿಕೆ ಕಾಮಗಾರಿಗಳು (ಪ್ರಾ.ಕೇ.ಜು-02ಎಎಲ್‌ಕೆ02).	42.71	ಮೆ//ಯುವಿಎಲ್ ಎನ್‌ರಾಜ್‌ಮುಖರ್ಜಿ ಇಂಜಿನಿಯರ್ಸ್ ಲಿಮಿಟೆಡ್.	36.12	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ ದೋಷನಿವಾರಣಾ ಅವಧಿಯಲ್ಲಿದ್ದು ಎಸ್.ಟಿ.ಪಿ ಘಟಕದಲ್ಲಿ ಬಂದಿರುವ ದೋಷಗಳ ಸರಿಪಡಿಸುವ ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದೆ.
46	ಇಳಕಲ್	24x7 ನಿರಂತರ ನೀರು ಸರಬರಾಜು ಕಾಮಗಾರಿ (ಪ್ರಾ.ಕೇ.ಜು-02ಎಎಲ್‌ಕೆ01)	27.06	ಮೆ//ವಿಯೋಲಿಯಾ	18.77	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ ಹಾಗೂ ವಾಗರಸಭೆ ವತಿಯಿಂದ ಕಾರ್ಯಚರಣೆ ಮತ್ತು ನಿರ್ವಹಣೆಯನ್ನು ನಿರ್ವಹಿಸಲಾಗುತ್ತಿದೆ.
47	ಇಳಕಲ್	ರಸ್ತೆ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ (ಪ್ರಾ.ಕೇ.ಜು-02ಎಎಲ್‌ಕೆ06)	6.63	ಮೆ//ಎಸ್.ಎ.ದೊನ್ಬಾರು ಜಿ.ವಿ	5.52	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
48	ಇಳಕಲ್	ಕೊಳಚೆ ಪ್ರದೇಶ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ (ಪ್ರಾ.ಕೇ.ಜು-02ಎಎಲ್‌ಕೆ06)	0.82	ಮೆ//ಅಮರೇಶ್ ಕಬ್ಬದಗಿ ಜಿ.ವಿ	0.42	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
49	ಬಾದಾಮಿ	ಮಳೆ ನೀರು ಚರಂಡಿ ನಿರ್ಮಾಣ (ಪ್ರಾ.ಕೇ.ಜು-02ಬಿಡಿಎಮ್‌02)	6.88	ಮೆ//ಅಭಿರಾಮ್ ಇನ್‌ಫ್ರಾ	4.20	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
50	ಬಾದಾಮಿ	ಮಳೆ ನೀರು ಚರಂಡಿ ನಿರ್ಮಾಣ (ಪ್ರಾ.ಕೇ.ಜು-02ಬಿಡಿಎಮ್‌02ಎ)	4.7	ಮೆ//ಆರ್.ಡಿ.ಕೆ.ಶ್ಯಾರು	4.71	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
51	ಬಾದಾಮಿ	ಕೊಳಚೆ ಪ್ರದೇಶ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ (ಪ್ರಾ.ಕೇ.ಜು-02ಬಿಡಿಎಮ್‌06)	0.34	ಮೆ//ಸಿ.ವಿ. ಬಿಕ್ರಾಜ್‌ಪತಿಮಹಿ	0.31	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
52	ಕಲ್ಬುರ್ಗಿ	ಕಲ್ಬುರ್ಗಿ ಬುದ್ಧಿವಿಹಾರ ಪ್ರದೇಶದಲ್ಲಿ ಶೌಚಾಲಯ ಕಟ್ಟಡ ನಿರ್ಮಾಣ (ಪ್ರಾ.ಕೇ.ಜು-01ಜಿಯುಬಿ01)	0.29	ಶ್ರೀ.ಅನೀಲ್ ಪ್ರಸಾದ್	0.29	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.

53		ಕಲ್ಚುರ್ಗಿ	ಕಲ್ಚುರ್ಗಿ ನಗರದಲ್ಲಿ ಕೆ.ಬಿ.ಎಸ್. ದರ್ಗಾ - ಶೌಚಾಲಯ ಕಟ್ಟಡ ನಿರ್ಮಾಣ (ಪ್ರಾ.ಕೇ.ಟಿ-02ಜಿಯುಬಿ01)	1.65	ಶ್ರೀ.ಸಂಜೀವ್ ರೆಡ್ಡಿ	2.25	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
54		ಕಲ್ಚುರ್ಗಿ	ಕಲ್ಚುರ್ಗಿ ನಗರದಲ್ಲಿ ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆ (ಪ್ರಾ.ಕೇ.ಟಿ-02ಜಿಯುಬಿ02)	35.07	ಮೆ//ಕೋರಮಂಡಲ್	1.56	ಕಾಮಗಾರಿ ರದ್ದುಪಡಿಸಲಾಗಿದೆ.
55		ಕಲ್ಚುರ್ಗಿ	ನಂದೀಕೂರ್ ಗ್ರಾಮದಲ್ಲಿ 40 ಎಂ.ಎಲ್.ಡಿ ಎಸ್.ಟಿ.ಪಿಯ ನಿರ್ಮಾಣ ಮತ್ತು ನಿರ್ವಹಣೆ (ಪ್ರಾ.ಕೇ.ಟಿ-02ಜಿಯುಬಿ02ಎ).	47.3	ಮೆ//ಹೆಲ್‌ವೆನ್‌ಬಿ ಇಂಜಿನಿಯರ್ಸ್ ಪ್ರೈ.ಲಿ.	48.75	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
56		ಕಲ್ಚುರ್ಗಿ	ಕಲ್ಚುರ್ಗಿ ನಗರದಲ್ಲಿ ಶರಣುಸಪ್ಪ ದೇವಸ್ಥಾನದಲ್ಲಿ ಪ್ರವಾಸೋದ್ಯಮ ಕಾಮಗಾರಿ (ಪ್ರಾ.ಕೇ.ಟಿ-02ಜಿಯುಬಿ03ಎ)	2.69	ಶ್ರೀ.ಅನೀಲ್ ಪ್ರಸಾದ್ ಪಾಸ್ಕೇ	4.51	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
57		ಕಲ್ಚುರ್ಗಿ	ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆ ವಿಸ್ತರಣೆ - ಉಳಿಕೆ ಕಾಮಗಾರಿಗಳು (ಪ್ರಾ.ಕೇ.ಟಿ-03ಜಿಯುಬಿ02).	27.63	ಮೆ// ಪ್ರಗತಿ ಕನ್ಸ್ಟ್ರಕ್ಷನ್ಸ್	35.98	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
58		ಶಹಬಾದ್	ಹೊಸ ಸಗಟು ನೀರು ಸರಬರಾಜು ವ್ಯವಸ್ಥೆಯ ನಿರ್ಮಾಣ, ಸರಬರಾಜು ವ್ಯವಸ್ಥೆಯ ಮುನ್ಸೂಚನೆ ಹಾಗೂ ಹೊಸ ನೀರು ಶುದ್ಧೀಕರಣ ಘಟಕ (ಪ್ರಾ.ಕೇ.ಟಿ-02ಎಸ್‌ಬಿ01).	22.62	ಮೆ//ಶೇಖ್ ಮತ್ತು ಸುರಾ ಇಂಜಿನಿಯರ್ಸ್ ಪ್ರೈ.ಲಿ.	27.92	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
59		ಶಹಬಾದ್	24x7 ನಿರಂತರ ನೀರು ಸರಬರಾಜು ಕಾಮಗಾರಿ (ಪ್ರಾ.ಕೇ.ಟಿ-04ಎಸ್‌ಬಿ01).	11.82	ಮೆ//ವಿಶ್ವರಾಜ್ ಇನ್‌ಫ್ರಾಸ್ಟ್ರಕ್ಚರ್ಸ್ ಲಿ.	11.03	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದ್ದು, ಕಾರ್ಯಚರಣೆ ಮತ್ತು ನಿರ್ವಹಣೆ ಹಂತದಲ್ಲಿದೆ.
60	ಯಾದಗೀರ್	ಯಾದಗೀರ್	ಸಗಟು ನೀರು ಸರಬರಾಜು ವ್ಯವಸ್ಥೆ ಸುಧಾರಣೆ (ಪ್ರಾ.ಕೇ.ಟಿ-02ವೈಜಿಆರ್‌01)	7.51	ಮೆ//ಪ್ರಗತಿ ಕನ್ಸ್ಟ್ರಕ್ಷನ್ಸ್	6.83	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
61		ಯಾದಗೀರ್	ಅಗ್ನಿಶಾಮಕ ದಳದ ವಸತಿಗೃಹ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ (ಪ್ರಾ.ಕೇ.ಟಿ-02ಎಫ್‌ಇಎಸ್‌01)	1.17	ಮೆ//ಕೋಟಾರ್ಡಿ ಕನ್ಸ್ಟ್ರಕ್ಷನ್ಸ್	1.16	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
62		ಯಾದಗೀರ್	24x7 ನಿರಂತರ ನೀರು ಸರಬರಾಜು ಕಾಮಗಾರಿ (ಪ್ರಾ.ಕೇ.ಟಿ-04ವೈಜಿಆರ್‌01).	14.79	ಮೆ//ವಿಶ್ವರಾಜ್ ಇನ್‌ಫ್ರಾಸ್ಟ್ರಕ್ಚರ್ಸ್ ಲಿ.	14.18	ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದೆ
63		ಯಾದಗೀರ್	ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆ ಮತ್ತು ಎಸ್.ಟಿ.ಪಿ ನಿರ್ಮಾಣ (ಪ್ರಾ.ಕೇ.ಟಿ-03ವೈಜಿಆರ್‌02)	25.14	ಮೆ//ಅಭಿರಾಮ್ ಇನ್‌ಫ್ರಾ ಪ್ರಾಜೆಕ್ಟ್ಸ್ ಪ್ರೈ.ಲಿ.	4.07	ಕಾಮಗಾರಿ ರದ್ದುಪಡಿಸಲಾಗಿದೆ. ಎಡಿಬಿ ನೆರವು ಮುಕ್ತಾಯವಾದ ಕಾರಣ ಕಾಮಗಾರಿಯನ್ನು ಕೈಬಿಡಲಾಗಿದೆ.
64	ಕಲ್ಚುರ್ಗಿ, ಬೀದರ್, ಯಾದಗೀರ್	ಯಾದಗೀರ್, ಶಹಬಾದ್ ಮತ್ತು ಬಸವಕಲ್ಯಾಣ	ಕೊಳಚೆ ಪ್ರದೇಶ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ (ಪ್ರಾ.ಕೇ.ಟಿ-02ಎಸ್‌ಸಿಬಿ03)	4.75	ಮೆ//ಕೋಟಾರ್ಡಿ ಕನ್ಸ್ಟ್ರಕ್ಷನ್ಸ್	4.12	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
65	ಬೀದರ್	ಬೀದರ್	ಬೆಲ್ಟಾ ವಾರ್ಡ್ ಇಲಾಖೆ ಕಟ್ಟಡದ ನಿರ್ಮಾಣ (ಪ್ರಾ.ಕೇ.ಟಿ-02ಡಿಎಸ್‌01)	0.5	ಶ್ರೀ.ರಾಜಶೇಖರ್ ಕೆ.	0.49	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.

66	ಬೀದರ್	ಹೊಸ ಸಗಟು ನೀರು ಸರಬರಾಜು ವ್ಯವಸ್ಥೆ ಹಾಗೂ ನೀರು ಸಂಸ್ಕರಣ ಘಟಕ ನಿರ್ಮಾಣ (02ಬಿಡಿಆರ್01)	28.03	ಮೆ//ಮೆಫಾ ಇಂಜಿನಿಯರ್ಸ್ ಮತ್ತು ಇನ್ಫ್ರಾಸ್ಟ್ರಕ್ಚರ್ ಪ್ರೈವಿಟ್ ಲಿ.	27.13	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
67	ಬೀದರ್	ವಿಕರಣ ಜಾಲ ಸುಧಾರಣೆ (ಪ್ರಾಕ್ಟೀಜು-02ಬಿಡಿಆರ್01ಎ)	27.58	ಮೆ//ಮೆಫಾ ಇಂಜಿನಿಯರ್ಸ್ ಮತ್ತು ಇನ್ಫ್ರಾಸ್ಟ್ರಕ್ಚರ್ ಪ್ರೈವಿಟ್ ಲಿ.	27.18	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
68	ಬೀದರ್	24x7 ನಿರಂತರ ನೀರು ಸರಬರಾಜು ಕಾಮಗಾರಿ (ಪ್ರಾಕ್ಟೀಜು-04ಬಿಡಿಆರ್01).	42.92	ಮೆ//ವಿಶ್ವರಾಜ್ ಇನ್ಫ್ರಾಸ್ಟ್ರಕ್ಚರ್ ಪ್ರೈವಿಟ್ ಲಿ.	32.84	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದ್ದು, ಕಾರ್ಯಚರಣೆ ಮತ್ತು ನಿರ್ವಹಣೆ ಹಂಚಲಾಗಿದೆ.
69	ಬೀದರ್	ಉಳಿಬರಾಜಿ ವ್ಯವಸ್ಥೆ ಹಾಗೂ ಎಸ್.ಪಿ.ಸಿ ನಿರ್ಮಾಣ (ಪ್ರಾಕ್ಟೀಜು-02ಬಿಡಿಆರ್02).	39.8	ಮೆ// ಅಯ್ಯಪ್ಪ ಇನ್ಫ್ರಾಸ್ಟ್ರಕ್ಚರ್ ಪ್ರೈವಿಟ್ ಲಿ.	37.92	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
70	ಬೀದರ್	ಹೊಸ ಪ್ರದೇಶಕ್ಕೆ ಉಳಿಬರಾಜಿ ವ್ಯವಸ್ಥೆ ವಿಸ್ತರಣೆ (ಪ್ರಾಕ್ಟೀಜು-03ಬಿಡಿಆರ್02).	19.01	ಶ್ರೀ.ಗುರುನಾಥ್ ಕೊಲ್ಕಾರು	17.96	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
71	ಬೀದರ್	ಪ್ರವಾಸೋದ್ಯಮ ಅಭಿವೃದ್ಧಿ (ಪ್ರಾಕ್ಟೀಜು-03ಬಿಡಿಆರ್03)	2.39	ಶ್ರೀ.ಗುರುನಾಥ್ ಕೊಲ್ಕಾರು	1.67	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
72	ಬೀದರ್	ಬೀದರ್ ಕೋಟೆಯ ಎರಡನೇ ಸ್ತರಗಳೊಳಿರುವ ಕಾಮಗಾರಿ (ಪ್ರಾಕ್ಟೀಜು-03ಬಿಡಿಆರ್02ಎ)	4.22	ಶ್ರೀ.ಗುರುನಾಥ್ ಕೊಲ್ಕಾರು	4.10	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
73	ಬಸವಕಲ್ಯಾಣ	ಪ್ರವಾಸೋದ್ಯಮ ಕಾಮಗಾರಿ (ಪ್ರಾಕ್ಟೀಜು-01ಬಿಡಿಆರ್04)	2.6	ಮೆ//ದುರ್ಗಾಲ ಸರಸಿಂಹರಾಜು	2.73	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
74	ಬಸವಕಲ್ಯಾಣ	ಹೊಸ ಸಗಟು ನೀರು ಸರಬರಾಜು ವ್ಯವಸ್ಥೆ ಹಾಗೂ ಹೊಸ ನೀರು ಸಂಸ್ಕರಣ ಘಟಕ (ಪ್ರಾಕ್ಟೀಜು-02ಬಿಡಿಆರ್01)	24.48	ಮೆ//ಮೆಫಾ ಇಂಜಿನಿಯರ್ಸ್ ಮತ್ತು ಇನ್ಫ್ರಾಸ್ಟ್ರಕ್ಚರ್ ಪ್ರೈವಿಟ್ ಲಿ.	25.73	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
75	ಬಸವಕಲ್ಯಾಣ	24x7 ನಿರಂತರ ನೀರು ಸರಬರಾಜು ಕಾಮಗಾರಿ (ಪ್ರಾಕ್ಟೀಜು-04ಬಿಡಿಆರ್01)	68.02	ಮೆ//ವಿಶ್ವರಾಜ್ ಇನ್ಫ್ರಾಸ್ಟ್ರಕ್ಚರ್ ಪ್ರೈವಿಟ್ ಲಿ.	52.85	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದ್ದು, ಕಾರ್ಯಚರಣೆ ಮತ್ತು ನಿರ್ವಹಣೆ ಹಂಚಲಾಗಿದೆ.
76	ಬಸವಕಲ್ಯಾಣ	ಬಸವಕಲ್ಯಾಣ ನಗರದಲ್ಲಿ ಅಗ್ನಿಶಾಮಕ ದಳದ ವಿಸ್ತೀರ್ಣ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ (ಪ್ರಾಕ್ಟೀಜು-02ಎಫ್‌ಎಸ್‌01ಎ)	1.32	ಮೆ//ಡಿ.ಆರ್.ಪಾಲೀಲ್ ಮತ್ತು ಅಸೋಸಿಯೇಟ್ಸ್	1.25	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
77	ಬಳ್ಳಾರಿ	ಬಳ್ಳಾರಿ ಸಗಟು ನೀರು ಸರಬರಾಜು ವ್ಯವಸ್ಥೆ ಸುಧಾರಣೆ (ಪ್ರಾಕ್ಟೀಜು-02ಬಿಡಿಆರ್01ಎ).	39.56	ಮೆ//ವಿವಿಆರ್‌ಸಿಎಲ್ ಮತ್ತು ಸಾಯಿ ಸುದೀರ್ (ಪಿ.ಸಿ.)	42.18	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
78	ಬಳ್ಳಾರಿ	ಬಳ್ಳಾರಿ ನಗರದ ಅಲಿಮತ್ ಹಾಗೂ ಸಂಗನಕಲ್ಕದಲ್ಲಿ ನೀರು ಶುದ್ಧೀಕರಣ ಘಟಕ ನಿರ್ಮಾಣ ಹಾಗೂ ಸಂಬಂಧಿತ ಕಾಮಗಾರಿಗಳು (ಪ್ರಾಕ್ಟೀಜು-02ಬಿಡಿಆರ್01ಬಿ).	38.09	ಮೆ//ವಿವಿಆರ್‌ಸಿಎಲ್ ಮತ್ತು ಸಾಯಿ ಸುದೀರ್ (ಪಿ.ಸಿ.)	46.49	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
79	ಬಳ್ಳಾರಿ	ಬಳ್ಳಾರಿ ನಗರದಲ್ಲಿ ಫೀಜರ್ ಮೈನ್, ವಿಕರಣ ಜಾಲ, ಎಂ.ಬಿ.ಆರ್ ನಿರ್ಮಾಣ (ಪ್ರಾಕ್ಟೀಜು-02ಬಿಡಿಆರ್01ಸಿ).	31.32	ಮೆ//ಎಸ್‌ಎಂಸಿ ಇನ್ಫ್ರಾಸ್ಟ್ರಕ್ಚರ್ ಪ್ರೈವಿಟ್ ಲಿ.	32.5	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.


80	ಬಳ್ಳಾರಿ	24X7 ನಿರಂತರ ನೀರು ಸರಬರಾಜು ಕಾಮಗಾರಿ (ಪ್ಯಾಕೇಜು-04ಬಿಎಲ್‌ವೈ01).	68.77	ಮೆ//ಎಸ್‌ಪಿಎಂಎಲ್ ಇನ್‌ಫ್ರಾಸ್ಟ್ರಕ್ಚರ್ಸ್ ಪ್ರೈ.ಲಿ.	49.46	ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದೆ.
81	ಬಳ್ಳಾರಿ	ಹೆಡ್ ವರ್ಕ್ಸ್ ರಸ್ತೆ ಮಾರ್ಗ, ಕಾವಲುಗಾರರ ಕೊಠಡಿ ನಿರ್ಮಾಣ (ಪ್ಯಾಕೇಜು ಸಂಖ್ಯೆ 02ಬಿಎಲ್‌ವೈ01ಡಿ)	0.53	ಶ್ರೀ.ಸಿದ್ದರಾಮಣ್ಣ	0.5	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
82	ಬಳ್ಳಾರಿ	ನೀರು ಸರಬರಾಜು - ಮೋಕಾ ಹೆಡ್ ವರ್ಕ್ಸ್ ಹತ್ತಿರ ಕಡೆ ಗೋಡೆ ಮತ್ತು ಪೈಪ್ ಕಲೆಕ್ಟರ್ಸ್ ನಿರ್ಮಾಣ (ಪ್ಯಾಕೇಜು ಸಂಖ್ಯೆ 02ಬಿಎಲ್‌ವೈ01ಇ)	0.58	ಶ್ರೀ.ಸಿದ್ದರಾಮಣ್ಣ	0.55	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
83	ಬಳ್ಳಾರಿ	ಬಳ್ಳಾರಿ ನಗರದಲ್ಲಿ ನೀರು ಸರಬರಾಜು ಸುಧಾರಣೆ- ಟ್ರೆಂಚ್ ಲೈನ್ ಶಂತ್ರಜ್ಞಾನದ 1067 ಎಂಎಂ ಎಂಎಸ್ ಪೈಪ್ ಅನ್ನು 150 ಎಂಎಂ ಹಯಾ ಎಂಎಸ್ ಪೈಪ್ ರೈಲ್ವೆ ಲೈನ್ ಅಡ್ಡಲಾಗಿ ಅಲಿಪುರ್ ನೀರು ಶುದ್ಧೀಕರಣ ಘಟಕದ ಹತ್ತಿರ 85.30 ಮೀ ಪೈಪ್ ಅಳವಡಿಕೆ (ಪ್ಯಾಕೇಜು ಸಂಖ್ಯೆ 02ಬಿಎಲ್‌ವೈ01ಎಫ್)	1.74	ಮೆ//ಅಯ್ಯಪ್ಪ ಇನ್ಫ್ರಾಸ್ಟ್ರಕ್ಚರ್ಸ್ ಪ್ರೈ.ಲಿ.	1.71	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
84	ಬಳ್ಳಾರಿ	ಬಳ್ಳಾರಿ ನಗರದಲ್ಲಿ ನೀರು ಶುದ್ಧೀಕರಣ ಘಟಕಕ್ಕಾಗಿ ರಸ್ತೆ ಮಾರ್ಗ ನಿರ್ಮಾಣ, ಕಾವಲುಗಾರರ ಕೊಠಡಿ ಮತ್ತು ಚೌಬಾಲಯ ನಿರ್ಮಾಣ (ಪ್ಯಾಕೇಜು ಸಂಖ್ಯೆ 02ಬಿಎಲ್‌ವೈ01ಜಿ)	0.55	ಮೆ//ಎಂ.ರವೀಂದ್ರ ನಾಥ್	0.52	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
85	ಹೊಸಪೇಟೆ	ಹೊಸಪೇಟೆ ನಗರಸಭೆಯಲ್ಲಿ ನೀರು ಸರಬರಾಜು ಸುಧಾರಣೆ (ಪ್ಯಾಕೇಜು-01ಹೆಚ್‌ಪಿಟಿ01).	15.64	ಮೆ//ಸಾಯು ಸುಧೀರ್ ಇನ್‌ಫ್ರಾಸ್ಟ್ರಕ್ಚರ್ಸ್ ಪ್ರೈ.ಲಿ.	15.15	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
86	ಹೊಸಪೇಟೆ	24X7 ನಿರಂತರ ನೀರು ಸರಬರಾಜು ಕಾಮಗಾರಿ (ಪ್ಯಾಕೇಜು-04ಹೆಚ್‌ಪಿಟಿ01)	46.01	ಮೆ//ಎಸ್‌ಪಿಎಂಎಲ್ ಇನ್‌ಫ್ರಾಸ್ಟ್ರಕ್ಚರ್ಸ್ ಪ್ರೈ.ಲಿ.	44.12	ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದೆ.
87	ಹೊಸಪೇಟೆ	ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆ ಸುಧಾರಣೆ - 146 ಕಿ.ಮೀ ಒಳಚರಂಡಿ ಜಾಲದ ಪೂರೈಕೆ ಹಾಗೂ ಅಳವಡಿಸುವಿಕೆ, ಮ್ಯಾನ್‌ಹೋಲ್ ಹಾಗೂ 1.75 ಕಿ.ಮೀ ಮಳೆನೀರು ಚರಂಡಿಗಳ ನಿರ್ಮಾಣ (ಪ್ಯಾಕೇಜು-01ಹೆಚ್‌ಪಿಟಿ02ಎ).	29.43	ಮೆ//ಶ್ಯಾಮರಾಜು ಮತ್ತು ಕಂಪನಿ (ಇಂಡಿಯಾ) ಪ್ರೈ.ಲಿ.	20.71	ಗುತ್ತಿಗೆ ರದ್ದುಪಡಿಸಲಾಗಿದೆ.
88	ಹೊಸಪೇಟೆ	ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆ ಸುಧಾರಣೆ - 27 ಎಂ.ಎಲ್.ಡಿ ಎಎಸ್‌ಪಿ ಮಾದರಿ ಎಸ್.ಟಿ.ಪಿ ನಿರ್ಮಾಣ ಹಾಗೂ 2 ಪೆಟಿ ವೆಲ್, ಪಂಪಿಂಗ್ ಯಂತ್ರ ಹಾಗೂ ಪಂಪಿಂಗ್ ಮ್ಯಾನ್ ನಿರ್ಮಾಣ (ಪ್ಯಾಕೇಜು-01ಹೆಚ್‌ಪಿಟಿ02ಬಿ).	21.05	ಮೆ//ಶ್ಯಾಮರಾಜು ಮತ್ತು ಕಂಪನಿ (ಇಂಡಿಯಾ) ಪ್ರೈ.ಲಿ.	23.7	ಗುತ್ತಿಗೆ ರದ್ದುಪಡಿಸಲಾಗಿದೆ.
89	ಹೊಸಪೇಟೆ	ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆ (ಪ್ಯಾಕೇಜು-01ಹೆಚ್‌ಪಿಟಿ02ಸಿ).	11.18	ಮೆ//ಕೃಷ್ಣ ಕನ್ಸ್ಟ್ರಕ್ಷನ್ಸ್	11.13	ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದೆ.
90	ಗಂಗಾವತಿ ಮತ್ತು ಸಿಂಧನೂರು	ಅಗ್ನಿಶಾಮಕ ಶುರ್ಕುಸೇವೆಗಳ ವಸತಿ ಗೃಹ ನಿರ್ಮಾಣ (ಪ್ಯಾಕೇಜು-02ಎಫ್‌ಇಎಸ್‌04)	2.48	ಮೆ//ವಿ.ಆರ್.ಪಾಟೀಲ್ ಮತ್ತು ಅಸೋಸಿಯೇಟ್ಸ್	2.39	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
91	ಕೂವ್ಳು ಮತ್ತು ಸಿಂಧನೂರು	ಕೂವ್ಳು ಪ್ರದೇಶ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ (ಪ್ಯಾಕೇಜು-02ಎಸ್‌ಪಿಟಿ05)	0.57	ಶ್ರೀ.ಶ್ರೀನಿವಾಸ ಕನ್ಸ್ಟ್ರಕ್ಷನ್ಸ್	0.55	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.

92	ಕೂಪ್ಪಳ	ಕೂಪ್ಪಳ	ಒಳಚರಂಡಿ ಸಂಗ್ರಹಣ ವ್ಯವಸ್ಥೆ ಒದಗಿಸುವಿಕೆ, ಎಫ್.ಎ.ಎಲ್ ಮಾದರಿ 8 ಎಂ.ಎಲ್.ಡಿ ಎಸ್.ಟಿ.ಪಿ ನಿರ್ಮಾಣ ಮತ್ತು ಸಂಬಂಧಿತ ಕಾಮಗಾರಿಗಳು (ಪ್ರಾ.ಕೇ.ಟು-02ಕೆಪಿಎಲ್02).	32.22	ಮೆ//ಜಿಎಸ್‌ಜೆ ಅರವಿಂದ್ ಲಿ.	21.73	ಕಾಮಗಾರಿ ರದ್ದುಪಡಿಸಲಾಗಿದೆ. ಎಡಿಬಿ ನೆರವು ಮುಕ್ತಾಯವಾದ ಕಾರಣ ಕಾಮಗಾರಿಯನ್ನು ಕೈಬಿಡಲಾಗಿದೆ.
93	ಗಂಗಾವತಿ	ಗಂಗಾವತಿ	ಮಳೆ ನೀರು ಚರಂಡಿ ಕಾಮಗಾರಿ (ಪ್ರಾ.ಕೇ.ಟು-02ಕೆಪಿಎ01)	9.45	ಮೆ//ರಾಮ್ಪಿ ಇನ್ಸ್ಟ್ರಕ್ಟರ್ಸ್	4.79	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
94	ಗಂಗಾವತಿ	ಗಂಗಾವತಿ	ಕೊಳೆ ಪ್ರದೇಶ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ (ಪ್ರಾ.ಕೇ.ಟು-02ಕೆಪಿಎ06)	3.92	ಶ್ರೀ.ಸಿದ್ದರಾಮಣಿಗೌಡ	3.52	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
95	ಗಂಗಾವತಿ	ಗಂಗಾವತಿ	ಕೊಳೆ ಪ್ರದೇಶ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ (ಪ್ರಾ.ಕೇ.ಟು-02ಎಸ್‌ಸಿಬಿ04)	6.69	ಶ್ರೀ.ಅಮರ್‌ಕರ್ಡ್	3.35	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
96	ರಾಯಚೂರು	ರಾಯಚೂರು	ರಾಯಚೂರು ನಗರದ ರಾಮರ ಮುಖ್ಯ ಕೃಷ್ಣ ನೀರು ಸರಬರಾಜು ಸುಧಾರಣೆ ಕಾಮಗಾರಿಗಳು (ಪ್ರಾ.ಕೇ.ಟು-01ಆರ್‌ಸಿಆರ್‌01).	14.2	ಮೆ//ಸಾಯಿ ಸುಧೀರ್ ಇನ್‌ಫ್ರಾಸ್ಟ್ರಕ್ಚರ್ಸ್ ಪ್ರೈ.ಲಿ	14.74	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
97	ರಾಯಚೂರು	ರಾಯಚೂರು	ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆ (ಪ್ರಾ.ಕೇ.ಟು-01ಆರ್‌ಸಿಆರ್‌02)	39.81	ಮೆ//ಕೋರಮಂಡಲ್	2.96	ಕಾಮಗಾರಿ ರದ್ದುಪಡಿಸಲಾಗಿದೆ.
98	ರಾಯಚೂರು	ರಾಯಚೂರು	ಹೊಸೂರು ಪಲಯದಲ್ಲಿ ಒಳಚರಂಡಿ ಜಾಲ 68 ಕೆ.ಮಿ ಮತ್ತು 8 ಎಂಎಲ್‌ಡಿ ಎಸ್.ಟಿ.ಪಿ ನಿರ್ಮಾಣ ಹಾಗೂ ಸಂಬಂಧಿತ ಕಾಮಗಾರಿಗಳು (ಪ್ರಾ.ಕೇ.ಟು-02ಆರ್‌ಸಿಆರ್‌02).	83.66	ಮೆ//ಸ್ಪೆಸಿಕ್ - ಅಕ್ವಾಟೆಕ್ ಜಿ.ವಿ	86.13	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
99	ರಾಯಚೂರು	ರಾಯಚೂರು	ಎಕ್ಸ್‌ಪಾನ್ಡರ್ ಪಲಯದಲ್ಲಿ ಒಳಚರಂಡಿ ಜಾಲ 64 ಕೆ.ಮಿ ಮತ್ತು 20 ಎಂಎಲ್‌ಡಿ ಎಫ್.ಎ.ಎಲ್ ಮಾದರಿ ಎಸ್.ಟಿ.ಪಿ ನಿರ್ಮಾಣ ಹಾಗೂ ಸಂಬಂಧಿತ ಕಾಮಗಾರಿಗಳು (ಪ್ರಾ.ಕೇ.ಟು-04ಆರ್‌ಸಿಆರ್‌02).		ಮೆ//ಸ್ಪೆಸಿಕ್ - ಅಕ್ವಾಟೆಕ್ ಜಿ.ವಿ		ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
100	ರಾಯಚೂರು	ರಾಯಚೂರು	ಮುಖನಿಕೆ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ (ಪ್ರಾ.ಕೇ.ಟು-01ಆರ್‌ಸಿಆರ್‌04)	2.76	ಮೆ//ಸುಧಾಕರ್ ಇನ್ಸ್ಟ್ರಕ್ಟರ್ಸ್	2.67	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
101	ರಾಯಚೂರು	ರಾಯಚೂರು	24x7 ವಿರಂಶರ ನೀರು ಸರಬರಾಜು ಕಾಮಗಾರಿ (ಪ್ರಾ.ಕೇ.ಟು-04ಆರ್‌ಸಿಆರ್‌01)	79.93	ಮೆ//ಎಸ್‌ಪಿಎಂಎಲ್ ಇನ್‌ಫ್ರಾಸ್ಟ್ರಕ್ಚರ್ಸ್ ಪ್ರೈ.ಲಿ.	66.18	ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದೆ
102	ಸಿಂಧನೂರು	ಸಿಂಧನೂರು	24x7 ವಿರಂಶರ ನೀರು ಸರಬರಾಜು ಕಾಮಗಾರಿ (04ಎಸ್‌ಎಸ್‌ಡಿ01)	80.66	ಮೆ//ಎಸ್‌ಪಿಎಂಎಲ್ ಇನ್‌ಫ್ರಾಸ್ಟ್ರಕ್ಚರ್ಸ್ ಪ್ರೈ.ಲಿ.	78.38	ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದೆ
103	ಸಿಂಧನೂರು	ಸಿಂಧನೂರು	ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆ ಹಾಗೂ ಎಸ್.ಟಿ.ಪಿ ನಿರ್ಮಾಣ (ಪ್ರಾ.ಕೇ.ಟು-03ಎಸ್‌ಎಸ್‌ಡಿ02)	55.75	ಮೆ//ಯುಪಿಎಲ್ ಇಂಜಿನಿಯರ್ಸ್ ಲಿಮಿಟೆಡ್	54.03	ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದೆ.
104	ಸಿಂಧನೂರು	ಸಿಂಧನೂರು	ಕೊಳೆ ಪ್ರದೇಶ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ (ಪ್ರಾ.ಕೇ.ಟು-02ಎಸ್.ಎಸ್.ಡಿ.06)	1.73	ಶ್ರೀ.ಎಂ.ಸಿದ್ದರಾಮಣ್ಣ	1.45	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.

105	ಚಾಮರಾಜನಗರ	ಚಾಮರಾಜನಗರ	ಸಗಟು ನೀರು ಸರಬರಾಜು ವ್ಯವಸ್ಥೆ ಸುಧಾರಣೆ ಕಾಮಗಾರಿಗಳು, ಕಚ್ಚೆ ನೀರು ರೈಸಿಂಗ್ ಮ್ಯಾನ್ ಪುನಃಸ್ಥಾಪನೆ, ಆರ್.ಸಿ.ಸಿ ಮೇಲ್ಮಟ್ಟದ ಜಲಸಂಗ್ರಹಗಾರ ನಿರ್ಮಾಣ ಹಾಗೂ 58 ಕಿ.ಮಿಗಳ ವಿತರಣೆ ಜಾಲ ವ್ಯವಸ್ಥೆ (ಪ್ರಾಕೇಜು-02ಸಿಆರ್ಎನ್01).	11.07	ಮೆ//ಸುಪ್ರದ ಕನ್ಸ್ಟ್ರಕ್ಷನ್ಸ್	11.03	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
106	ಚಾಮರಾಜನಗರ	ಚಾಮರಾಜನಗರ	ಮನೆ ಸಂಪರ್ಕ ಕಾಮಗಾರಿಗಳು (ಪ್ರಾಕೇಜು-02ಸಿಆರ್ಎನ್01ಎ).	4.31	ಮೆ//ಸುಪ್ರದ ಕನ್ಸ್ಟ್ರಕ್ಷನ್ಸ್	4.45	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
107	ಚಾಮರಾಜನಗರ	ಚಾಮರಾಜನಗರ	ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆ ನಿರ್ಮಾಣ, 9.0 ಎಂ.ಎಲ್.ಡಿ ಎಫ್.ಎಎಲ್ ಮಾದರಿಯ ಎಸ್.ಟಿ.ಪಿ ನಿರ್ಮಾಣ ಹಾಗೂ ಸಂಬಂಧಿತ ಕಾಮಗಾರಿಗಳು ಹಾಗೂ ಮಳೆ ನೀರು ಚರಂಡಿ ನಿರ್ಮಾಣ (ಪ್ರಾಕೇಜು-02ಸಿಆರ್ಎನ್02).	26.76	ಮೆ//ಪಿಎಸ್.ಜೆ ಅರವಿಂದ್ (ಪಿ.ವಿ) ಲಿ.	29.3	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
108	ಚಾಮರಾಜನಗರ	ಚಾಮರಾಜನಗರ	ವಾರ್ಡ್ ಭವನ ಕಟ್ಟಡ ನಿರ್ಮಾಣ (ಪ್ರಾಕೇಜು-02ಡಿಎನ್03)	0.93	ಮೆ//ಅಲ್ಟ್ರಾ ಕನ್ಸ್ಟ್ರಕ್ಷನ್ಸ್	0.9	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
109	ಚಾಮರಾಜನಗರ	ಚಾಮರಾಜನಗರ	ಕೊಳಚೆ ಪ್ರದೇಶ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ (ಪ್ರಾಕೇಜು-02ಎಸ್.ಸಿ.ಬಿ06)	3.61	ಶ್ರೀ.ಕೃಷ್ಣ	0.76	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
110	ಚಾಮರಾಜನಗರ	ಚಾಮರಾಜನಗರ	ಕೊಳಚೆ ಪ್ರದೇಶ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ (ಪ್ರಾಕೇಜು-02ಸಿಆರ್ಎನ್06)	2.71	ಶ್ರೀ.ಗುರುರಾಘವೇಂದ್ರ	2.61	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
111	ವಿವಿಧ ಪಟ್ಟಣಗಳು	ವಿವಿಧ ಪಟ್ಟಣಗಳು	ನಗರ ಸ್ವಚ್ಛತೆಯ ಕಾಮಗಾರಿ (ಪ್ರಾಕೇಜು - 1) - 10 ಪಟ್ಟಣಗಳು (ಪ್ರಾಕೇಜು-03ಯುಎನ್01)	1.91	ಮೆ//ಜನಿಸಿಸ್	1.98	ಪೂರ್ಣಗೊಂಡಿದೆ.
112	ವಿವಿಧ ಪಟ್ಟಣಗಳು	ವಿವಿಧ ಪಟ್ಟಣಗಳು	ನಗರ ಸ್ವಚ್ಛತೆಯ ಕಾಮಗಾರಿ (ಪ್ರಾಕೇಜು - 2) - 3 ಪಟ್ಟಣಗಳು (ಪ್ರಾಕೇಜು-03ಯುಎನ್02)	2.92	ಮೆ//ನವಯುಗ ಟೆಕ್ನಾಲಜೀಸ್	2.89	ಪೂರ್ಣಗೊಂಡಿದೆ.
113	ವಿವಿಧ ಪಟ್ಟಣಗಳು	ವಿವಿಧ ಪಟ್ಟಣಗಳು	ನಗರ ಸ್ವಚ್ಛತೆಯ ಕಾಮಗಾರಿ (ಪ್ರಾಕೇಜು - 3) - 4 ಪಟ್ಟಣಗಳು (ಪ್ರಾಕೇಜು-03ಯುಎನ್03)	0.68	ಮೆ//ಜನಿಸಿಸ್	0.62	ಪೂರ್ಣಗೊಂಡಿದೆ.
114	ಬೆಂಗಳೂರು	ಬೆಂಗಳೂರು	ನಗರಾಭಿವೃದ್ಧಿ ಭವನದ ನಿರ್ಮಾಣ (10 ಪ್ರಾಕೇಜುಗಳು)	26.15	ಮೆ//ಆರ್.ಆರ್.ಪ್ಯಾಬ್, ಅನಂತ್, ವಿ.ಕೆ., ಹರಿನಾಥ್, ಒಮೇಶ್, ಎಸ್. ಮತ್ತು ಇತರರು.	26.15	ಕಾಮಗಾರಿಗಳು ಪೂರ್ಣಗೊಂಡಿದೆ.

115	ಮೈಸೂರು	ಮೈಸೂರು	ಎ.ಟಿ.ಐ. ಕ್ಯಾಂಪಸ್ ಮತ್ತು ಹಾಸ್ಟೆಲ್ ನಲ್ಲಿ ಒಳಾಂಗಣ ಹಾಗೂ ಸಾಮಗ್ರಿಗಳ ಖರೀದಿ (4 ಪ್ಯಾಕೇಜಿಂಗುಗಳು)	3.42	ಮೆ//ಸಂಜಯ್, ಪ್ರಶಾಂತ್, ಮ್ಯಾಕ್, ಮಂಗಳ ರಾಮ್ ಇವರು.	3.5	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
116		ವಿವಿಧ ವೆಟ್ಟಿಂಗುಗಳು	ಅಗ್ನಿಶಾಮಕ ತುರ್ತುನಿವಾರಣೆ ಉಪಕರಣಗಳ ಖರೀದಿ (12 ಪ್ಯಾಕೇಜಿಂಗುಗಳು)	22.92	ಮೆ.ಇನ್ಯಾಟಿಕ್, ಬಾಬೂಲ್, ಅಶೋಕ್ ಲೇಲ್ಯಾಂಡ್ ಮತ್ತು ಇವರು.	23.49	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.

ವಿವರ 113+10+4+12 - 9 = 130


 ಪ್ರಾಧಿಕಾರಿ ನಿರ್ದೇಶಕರು,
 8 ಯು 78 ರೂ.ಎಂ. 1