

**ಕರ್ನಾಟಕ ವಿಧಾನ ಪರಿಷತ್ತು**

ಚುಕ್ಕೆ ಗುರುತಿನ ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ	:	44 (254)
ಸದಸ್ಯರ ಹೆಸರು	:	ಶ್ರೀ ಗೋವಿಂದ ರಾಜು (ವಿಧಾನಸಭಾ ಕ್ಷೇತ್ರದಿಂದ ಚುನಾಯಿತರಾದವರು)
ಉತ್ತರಿಸಬೇಕಾದ ದಿನಾಂಕ	:	02-02-2021
ಉತ್ತರಿಸುವ ಸಚಿವರು	:	ಮಾನ್ಯ ಪೌರಾಡಳಿತ ಹಾಗೂ ಸಕ್ಕರೆ ಸಚಿವರು.

ಕ್ರ. ಸಂ.	ಪ್ರಶ್ನೆ	ಉತ್ತರ
ಅ)	ಕೋಲಾರ ನಗರಸಭೆಯಲ್ಲಿರುವ ವಾರ್ಡ್‌ಗಳ ಸಂಖ್ಯೆ ಎಷ್ಟು ಮತ್ತು ಒಟ್ಟು ವಿಸ್ತೀರ್ಣವೆಷ್ಟು; (ಸಂಪೂರ್ಣ ಮಾಹಿತಿ ನೀಡುವುದು)	ಕೋಲಾರ ನಗರಸಭೆಯಲ್ಲಿ ಒಟ್ಟು 35 ವಾರ್ಡ್‌ಗಳು ಇರುತ್ತವೆ. ನಗರಸಭೆಯ ಒಟ್ಟು ವಿಸ್ತೀರ್ಣ-26.56 ಚದರ ಕಿ.ಮೀ ಇರುತ್ತದೆ.
ಆ)	ಕೋಲಾರ ನಗರಸಭೆಯ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಬರುವ ರಸ್ತೆಗಳು ಸಂಪೂರ್ಣ ಹಾಳಾಗಿರುವುದು ಸರ್ಕಾರದ ಗಮನಕ್ಕೆ ಬಂದಿದೆಯೇ;	ಸರ್ಕಾರದ ಗಮನಕ್ಕೆ ಬಂದಿದೆ.  <b>ಅಮೃತ್ ಯೋಜನೆಯಡಿ</b> ಕೋಲಾರ ನಗರಸಭೆ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಲೆಕ್ಕಶೀರ್ಷಿಕೆ:2217-05-191-0-03ಯಡಿ ಕೆಯುಡಬ್ಲ್ಯೂಎಸ್ ಮತ್ತು ಡಿಬಿ ವತಿಯಿಂದ 2015-16ನೇ ಸಾಲಿನಲ್ಲಿ ಒಳಚರಂಡಿ ಯೋಜನೆಯನ್ನು ರೂ.73.00 ಕೋಟಿಗಳು ಮತ್ತು ಕುಡಿಯುವ ನೀರಿನ ಕಾಮಗಾರಿ ಯೋಜನೆಯನ್ನು ರೂ.17.23 ಕೋಟಿಗಳಲ್ಲಿ ಕೈಗೊಂಡಿದ್ದು, ಅನುಷ್ಠಾನಗೊಳಿಸುವ ಸಂದರ್ಭದಲ್ಲಿ ರಸ್ತೆಗಳನ್ನು ಅಗದು ಕಾರ್ಯನಿರ್ವಹಿಸಲಾಗಿರುತ್ತದೆ. ಇದರಿಂದಾಗಿ ನಗರ ವ್ಯಾಪ್ತಿಯ ಬಹಳಷ್ಟು ರಸ್ತೆಗಳು ಹಾಳಾಗಿರುತ್ತವೆ.
ಇ)	ಬಂದಿದ್ದಲ್ಲಿ ರಸ್ತೆಗಳು ಸಂಪೂರ್ಣ ಹಾಳಾಗಿರುವುದರಿಂದ ಸಾರ್ವಜನಿಕರಿಗೆ ಹಾಗೂ ವಾಹನ ಸವಾರರಿಗೆ ತುಂಬಾ ತೊಂದರೆಯಾಗುತ್ತಿರುವುದು ನಿಜವೇ;	ಒಳಚರಂಡಿ ಮತ್ತು ಕುಡಿಯುವ ನೀರಿನ ಪೈಪ್‌ಲೈನ್‌ಗಳನ್ನು ಅಳವಡಿಸಲು ರಸ್ತೆಗಳನ್ನು ಅಗದು ಕಾರ್ಯನಿರ್ವಹಿಸಲಾಗಿರುತ್ತದೆ. ಇದರಿಂದಾಗಿ ನಗರ ವ್ಯಾಪ್ತಿಯ ಬಹಳಷ್ಟು ರಸ್ತೆಗಳು ಹಾಳಾಗಿರುವುದರಿಂದ ವಾಹನ ಸವಾರರಿಗೆ ತೊಂದರೆಯಾಗಿರುತ್ತದೆ.
ಈ)	ಹಾಗಿದ್ದಲ್ಲಿ ಈ ರಸ್ತೆಗಳನ್ನು ದುರಸ್ತಿಪಡಿಸಿ ಅಭಿವೃದ್ಧಿಪಡಿಸಲು ಇದುವರೆವಿಗೂ ಸರ್ಕಾರ ಕ್ರಮ ಕೈಗೊಳ್ಳದಿರುವುದು ನಿಜವೇ;	ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಗಳಿಗೆ ಲಭ್ಯವಾಗುವ ವಿವಿಧ ಯೋಜನೆಯಡಿ ಅನುದಾನದ ಲಭ್ಯತೆಗೆ ಅನುಗುಣವಾಗಿ ಹಂತ ಹಂತವಾಗಿ ರಸ್ತೆಗಳನ್ನು ದುರಸ್ತಿ ಪಡಿಸಿ ಅಭಿವೃದ್ಧಿಪಡಿಸಲು ಕ್ರಮ ಕೈಗೊಳ್ಳಲಾಗುತ್ತಿದೆ.
ಉ)	ಹಾಗಿದ್ದಲ್ಲಿ ಈ ರಸ್ತೆಗಳ ಅಭಿವೃದ್ಧಿ ಪಡಿಸಲು ಕಾಮಗಾರಿಗಾಗಿ ಸರ್ಕಾರ ಅನುದಾನವನ್ನೇನಾದರೂ ನಿಗದಿಪಡಿಸಿ ಬಿಡುಗಡೆ ಮಾಡಿದೆಯೇ;	ಕೇಂದ್ರ ಪುರಸ್ಕೃತ ಅಮೃತ್ ಯೋಜನೆಯ ಲೆಕ್ಕ ಶೀರ್ಷಿಕೆ "2217-05-191-0-03" ರಡಿಯಲ್ಲಿ ಪೈಪ್‌ಲೈನ್ ಅಳವಡಿಸಿದ ನಂತರ ಅಗದಿರುವ ಭಾಗವನ್ನು ಪುನರ್ ನಿರ್ಮಿಸುವ (Restoration) ಕಾಮಗಾರಿಗೆ ಅಂದಾಜು ಪಟ್ಟಿಯಲ್ಲಿ ಅವಕಾಶ ಕಲ್ಪಿಸಿದ್ದು ಕರ್ನಾಟಕ ನಗರ ನೀರು ಸರಬರಾಜು ಮತ್ತು ಒಳಚರಂಡಿ ಮಂಡಳಿ ವತಿಯಿಂದ ರೂ.780.68 ಲಕ್ಷಗಳ ಮೊತ್ತವನ್ನು ನಿಗದಿಪಡಿಸಲಾಗಿದ್ದು, ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ. (ವಿವರಗಳನ್ನು <b>ಅನುಬಂಧ-01&amp; 02ರಲ್ಲಿ ಒದಗಿಸಿದೆ</b> )
ಊ)	ಮಾಡಿದ್ದಲ್ಲಿ ಯಾವ ಯಾವ ಲೆಕ್ಕಶೀರ್ಷಿಕೆಗಳಡಿ ಎಷ್ಟೆಷ್ಟು ಅನುದಾನವನ್ನು ಒದಗಿಸಲಾಗಿದೆ; (ಸಂಪೂರ್ಣ ಮಾಹಿತಿ ನೀಡುವುದು)	
ಋ)	ರಸ್ತೆ ದುರಸ್ತಿ ಕಾಮಗಾರಿಗಳನ್ನು ಯಾವಾಗ ಕೈಗೆತ್ತಿಕೊಳ್ಳಲಾಗುವುದು ? (ಸಂಪೂರ್ಣ ವಿವರ ನೀಡುವುದು)	

**ನಗರೋತ್ಥಾನ (ಮುನಿಸಿಪಾಲಿಟಿ) ಹಂತ-3 ರ ಲೆಕ್ಕ ಶೀರ್ಷಿಕೆ:** 3604-00-192-3-51 ಯೋಜನೆಯಡಿ 2018-19 ರಿಂದ 2020-21 ನೇ ಸಾಲಿನ ವರೆಗೆ 23.42 ಕಿಮೀ ರಸ್ತೆಗಳ ಅಭಿವೃದ್ಧಿಗಾಗಿ ರೂ.1150.00 ಲಕ್ಷಗಳ ಅನುದಾನ ಒದಗಿಸಲಾಗಿದ್ದು, 16.50 ಕಿ.ಮೀ. ರಸ್ತೆ ಅಭಿವೃದ್ಧಿಪಡಿಸಲಾಗಿದೆ. (ವಿವರಗಳನ್ನು ಅನುಬಂಧ-3ರಲ್ಲಿ ಒದಗಿಸಲಾಗಿದೆ).

**14ನೇ ಹಣಕಾಸು ಆಯೋಗದ ಲೆಕ್ಕ ಶೀರ್ಷಿಕೆ:** 3604-00-192-8-00 ಅನುದಾನದಡಿ ಕೋಲಾರ ನಗರಸಭೆಗೆ 2015-16ನೇ ಸಾಲಿನಿಂದ 2019-20ನೇ ಸಾಲಿನವರೆಗೆ ಒಟ್ಟು ಅನುದಾನ ರೂ.2694.56ಲಕ್ಷಗಳನ್ನು ಬಿಡುಗಡೆಗೊಳಿಸಲಾಗಿರುತ್ತದೆ.

ಸದರಿ ಅನುದಾನದಡಿ ರೂ. 495.81 ಲಕ್ಷ ಮೊತ್ತದ 48 ರಸ್ತೆ ಅಭಿವೃದ್ಧಿ / ದುರಸ್ತಿ ಕಾಮಗಾರಿಗಳನ್ನು ಕೈಗೊಂಡು, 41 ಸಂಖ್ಯೆ ರಸ್ತೆ ಕಾಮಗಾರಿಗಳನ್ನು ಪೂರ್ಣಗೊಳಿಸಲಾಗಿದೆ. ರೂ.376.06 ಲಕ್ಷಗಳನ್ನು ವೆಚ್ಚ ಮಾಡಲಾಗಿರುತ್ತದೆ (ವಿವರಗಳನ್ನು ಅನುಬಂಧ-4ರಲ್ಲಿ ಒದಗಿಸಲಾಗಿದೆ).

**15ನೇ ಹಣಕಾಸು ಆಯೋಗದಡಿ ಕೋಲಾರ ನಗರಸಭೆಗೆ ಲೆಕ್ಕ ಶೀರ್ಷಿಕೆ:** 3604-00-192-9-00 ಮುಕ್ತ ಅನುದಾನ ರೂ. 363.00 ಲಕ್ಷಗಳಲ್ಲಿ, ರೂ.72.60 ಲಕ್ಷಗಳ ಮೊತ್ತದ 1 ರಸ್ತೆ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿಯ ಕ್ರಿಯಾ ಯೋಜನೆಗೆ ಜಿಲ್ಲಾಧಿಕಾರಿಗಳಿಂದ ಅನುಮೋದನೆ ಪಡೆದು ಕಾಮಗಾರಿಯನ್ನು ಪ್ರಾರಂಭಿಸಲಾಗಿದೆ (ವಿವರಗಳನ್ನು ಅನುಬಂಧ-5ರಲ್ಲಿ ಒದಗಿಸಲಾಗಿದೆ).

**ಎಸ್.ಎಫ್.ಸಿ ಮುಕ್ತನಿಧಿ ಅನುದಾನದಡಿ** (ಲೆಕ್ಕ ಶೀರ್ಷಿಕೆ: 3604-00-192-2-00) ಅಡಿಯಲ್ಲಿ 2018-19ನೇ ಸಾಲಿನಿಂದ 2020-21ನೇ ಸಾಲಿನವರೆಗೆ ಎಸ್.ಎಫ್.ಸಿ ಮುಕ್ತನಿಧಿ ಅನುದಾನದಡಿಯಲ್ಲಿ ರಸ್ತೆ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿಗಳಿಗಾಗಿ ರೂ.82.13 ಲಕ್ಷಗಳ ಮೊತ್ತದಲ್ಲಿ 8 ರಸ್ತೆ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿಗಳನ್ನು ಕೈಗೊಳ್ಳಲಾಗಿದೆ ((ವಿವರಗಳನ್ನು ಅನುಬಂಧ-6 ಮತ್ತು 7ರಲ್ಲಿ ಒದಗಿಸಲಾಗಿದೆ).

ಅನುದಾನದ ವಿವರ ಈ ಕೆಳಕಂಡಂತಿದೆ:


(ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ)

ವರ್ಷ	ಅನುದಾನ ಹಂಚಿಕೆ	ಅನುದಾನ ಬಿಡುಗಡೆ	ರಸ್ತೆ ಅಭಿವೃದ್ಧಿ ಮಾಡಿರುವ	
			ಸಂಖ್ಯೆ	ಮೊತ್ತ
2018-19	475.62	319.20	04	41.30
2019-20	407.00	407.00	02	25.77
2020-21	150.69	75.31	02	15.06
<b>ಒಟ್ಟು</b>	<b>1033.31</b>	<b>801.51</b>	<b>08</b>	<b>82.13</b>

6. ಎಸ್.ಎಫ್.ಸಿ ವಿಶೇಷ ಅನುದಾನ ಸರ್ಕಾರದ ಆದೇಶ ಸಂಖ್ಯೆ: ನಅಇ:03:

		<p>ಎಸ್.ಎಫ್.ಸಿ:2 019, ದಿನಾಂಕ:09-01-2019 ರಲ್ಲಿ ಕೋಲಾರ ನಗರಸಭೆ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ವಿವಿಧ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿಗಳನ್ನು ಕೈಗೊಳ್ಳಲು ರೂ.500.00 ಲಕ್ಷಗಳ ಎಸ್.ಎಫ್.ಸಿ ವಿಶೇಷ ಅನುದಾನವನ್ನು ಮಂಜೂರು ಮಾಡಲಾಗಿದ್ದು, ತದನಂತರ ಆರ್ಥಿಕ ಇಲಾಖೆಯ ನಿರ್ದೇಶನದನ್ವಯ ಹಾಗೂ ಇನ್ನು ಕಾಮಗಾರಿಗಳು ಆರಂಭವಾಗಿಲ್ಲದಿದ್ದರಿಂದ ಸರ್ಕಾರದ ಪತ್ರ ಸಂಖ್ಯೆ: ನಅಇ 222 ಎಸ್.ಎಫ್.ಸಿ 2019, ದಿ:13-09-2019ರಲ್ಲಿ ಮಂಜೂರಾಗಿದ್ದ ಅನುದಾನವನ್ನು ತಡೆಹಿಡಿಯಲಾಗಿರುತ್ತದೆ.</p> <p>ಈಗಾಗಲೇ ತಡೆ ಹಿಡಿಯಲಾದ ಅನುದಾನದಲ್ಲಿ ಕಾಲಕಾಲಕ್ಕೆ ಹಂತ ಹಂತವಾಗಿ ಅನುದಾನವನ್ನು ಮುಂದುವರಿಸಲು ಕ್ರಮ ಕೈಗೊಳ್ಳಲಾಗಿದ್ದು, ರಾಜ್ಯದ ಆರ್ಥಿಕ ಸಂಪನ್ಮೂಲವನ್ನು ಪರಿಗಣಿಸಿ, ತಡೆ ಹಿಡಿಯಲಾದ ಮೊತ್ತವನ್ನು ಹಂತ ಹಂತವಾಗಿ ಬಿಡುಗಡೆಗೊಳಿಸಲು ಕ್ರಮವಹಿಸಲಾಗುತ್ತಿದೆ.</p>
--	--	--

ಕಡತ ಸಂಖ್ಯೆ:ನಅಇ 42 ಎಸ್.ಎಫ್.ಸಿ 2021

  
 (ಎನ್. ನಾಗರಾಜ್, ಎಂ.ಟಿ.ಬಿ)  
 ಪೌರಾಡಳಿತ ಹಾಗೂ ಸಕ್ಕರೆ ಸಚಿವರು

Starred Question

(Annexure - 1) No. 44 (254)

## Karnataka Urban Water Supply & Drainage Board

Road Restoration Work Details as on 28-01-2020

1) Name of the work: UGD scheme

Sl.No	Road Type	In Mtrs		
		Road cutting length	Executed Qty	Balance Length
1	Asphalt	20377.09	19249.44	1127.65
2	CC	25451.52	25131.52	320.00
<b>Total</b>		<b>45828.61</b>	<b>44380.96</b>	<b>1447.65</b>

2) Name of the work: Water Supply scheme - additional grants.

1	Asphalt	8651.20	8651.20	0.00
2	CC	16940.30	16940.30	0.00
<b>Total</b>		<b>25591.50</b>	<b>25591.50</b>	<b>0.00</b>
<b>Grand Total (UGD + WSS)</b>		<b>71420.11</b>	<b>69972.46</b>	<b>1447.65</b>

( Annexure - 2 )


Kolar city AMRUT Schemes - Restoration statement

amount in Lakhs				
Sl no	Schemes	Provision as per estimate / variation	Total upto date financial Progress	Balance
1	WSS additional	166.56	134.76	31.8
2	UGD	614.12	496.01	118.11
	Total	780.68	630.77	149.91

**Annexure-3**

**Kolar CMC Nagarothana(Municipality)-3 Progress Report**

Sl No	Name of work	Estimated cost	Expenditure	* Work status
1	Kolar CMC Ward No. 1 Tamka, Ward No.2 & 3 Gandhi Nagar Schedule cast people living area Roads, Drains & Deck slab development work	70	38.73	Completed
2	Kolar CMC Ward No. 4 Colony & Ward No. 5 Kurubarpete Bhovi Colony, Kakanapalya SC colony, Mochi palya & Ward No.6 Ambedkar Nagar Schedule cast people living area Roads, Drains & Deck slab development work	50	21.32	Under Progress
3	Kolar CMC Ward No. 6 Vinoba Nagara & Kogihalli Schedule cast people living area Road, Drain and Deck Slab development work	53	5.68	Under Progress
4	Kolar CMC Ward No. 7 Gangamma Palya and Colony ward No. 13 & 14 Colony Schedule cast people living area Road, Drain and Deck Slab development work	50	32.29	Completed
5	Kolar CMC Ward No. 15 Harohalli, Santhi Nagara, Veeranjaiha Nagara, Chamundi Nagara area Schedule Cast people living area road, drain and deck slab development work	75	40.93	Completed
6	Kolar CMC Ward No. 28 Veebothipura, SC Colony and Saihyamma Layout SC living area road, drain and deck slab development work	50	36.19	Completed
7	Kolar CMC Ward No. 8 Bamboo Bazar, Medar street & Ward No.26 Santhi Nagar, Ward No.4 & Ward No.35 Road, drain and deck slab development work	68	29.89	Completed
8	Ward No. 1 Tamka, No.2 Gandhi Nagara, Ward No. 3 Kote, Ward No. 27 Munestwar Nagar, Ward No. 29 Karanji Katte Road Drain and Deck slab development work	63.76	49.63	Completed
10	Kolar CMC Ward No. 16 Municipal Venkatesh House to Main road Road and Drain work & Roads & Drains in Ward No.19 Road, drain development work.	55	35.85	Completed
11	Development of Road and Drain in Kolar CMC Ward No.1,2,3 & 4.	70	32.5	Completed
12	Development of Road and Drain in Kolar CMC Ward No.6,7,8,9, & 11.	70	26.36	Under Progress
13	Development of Road and Drain in Kolar CMC Ward No.10,12,13 & 15.	73	71.38	Completed
14	Development of Road and Drain in Kolar CMC Ward No.17,18,21 & 22	70	55.98	Completed
15	Development of Road and Drain in Kolar CMC Ward No.23,24 & 26.	70	32.2	Under Progress
16	Development of Road, and Drain in Kolar CMC Ward No.25,27, 28 & 33	74	28.33	Completed
17	Development of Road, drain & Deck slab in Kolar CMC Ward No. 29, 30 & 32.	74	41.08	Completed
18	Development of Road, Drain & Deck slab in Kolar CMC Ward No. 14 Jayanagar 8th main road & cross roads.	60	45.04	Completed
19	Development of Road, drain & Deck slab in Kolar CMC Ward No. 31, 34 & 35.	54	26.03	Completed
	<b>Total</b>	<b>1149.76</b>	<b>649.41</b>	

  
 ಪೌರಾಡಳಿತ ನಿರ್ದೇಶನಾಲಯ  
 ಬೆಂಗಳೂರು

Anexure - 4

KOLAR CMC: Workwise Progress of 14th Finance Commission Grants (2015-16 to 2019-20) - Basic and Performance Grants								
ate=14-12-2020						Rs. in Lakhs		
S.No	Year	Town Name	Sector Name	Work Name	Contract Amount	Estimate Cost	Expenditure Cost	Work Status
1	2015-16 BG	Kolar CMC	Roads	Asphalting from Venkateshwar temple to tea stall, mahalaxmi temple to masjid CMC Kolar	7.85	8.39	8.39	Work Completed
2	2015-16 BG	Kolar CMC	Roads	Construction of footpath Mekke circle to Shanimahathma temple CMC Kolar	7.18	7.66	7.66	Work Completed
3	2015-16 BG	Kolar CMC	Roads	Asphalting road from Brundavana Circle to Taluk panchyath office CMC Kolar	4.39	5.00	5.00	Work Completed
4	2015-16 BG	Kolar CMC	Roads	Patch work at Khadripura Road, Doddapet, Mahalaxmi extension road CMC Kolar	4.17	4.26	4.26	Work Completed
5	2015-16 BG	Kolar CMC	Roads	Construction of road Slaughter house to Burial Ground in Ward No.30 CMC Kolar	2.63	3.00	3.00	Work Completed
6	2015-16 BG	Kolar CMC	Roads	Development of Road From Syndicate Bank to PWD Main Road Via M.G Road, Gowripete (Akshaya Nursing Home) in CMC Kolar	0.00	30.71	0.00	Under Tender Process
				<b>Subtotal</b>	<b>26.22</b>	<b>59.02</b>	<b>28.31</b>	
7	2016-17 BG	Kolar CMC	Roads	Improvement to road from Byravi Srinivasa House road P.C.Halli ward-13 CMC Kolar	5.19	5.00	5.00	Work Completed
8	2016-17 BG	Kolar CMC	Roads	Development of road from Srikanteshwara pump House road to Someshwara temple main road ward-3 CMC Kolar	4.14	4.00	4.00	Work Completed
9	2016-17 BG	Kolar CMC	Roads	Development of 3 roads opposite to Aqsa masjid ward-33 CMC Kolar	7.29	7.00	7.00	Work Completed
10	2016-17 BG	Kolar CMC	Roads	Development of roads opposite Anand and Gopal House roads Karanjikatte ward-29 CMC Kolar	6.24	6.00	6.00	Work Completed
11	2016-17 BG	Kolar CMC	Roads	Development of road from Bridge next to Bilal masidi to Burial ground ward- 31 CMC Kolar	5.20	5.00	5.00	Work Completed
12	2016-17 BG	Kolar CMC	Roads	Asphalting of road from Ex-President Madusudan House to Sharada Talkles ward-21 CMC Kolar	5.20	5.00	5.00	Work Completed
13	2016-17 BG	Kolar CMC	Roads	Development of road New Government School to Eastern side of Stadium ward-27 CMC Kolar	7.29	7.00	7.00	Work Completed
14	2016-17 BG	Kolar CMC	Roads	Asphalting to road from KGID office to Ambur Biryani corner ward-9 CMC Kolar	2.98	2.89	2.89	Work Completed
15	2016-17 BG	Kolar CMC	Roads	Development of Road From PWD Main Road Kurubarapete Anjenaya Swamy temple to Bhovi colony in CMC Kolar	0.00	15.54	0.00	Under Tender Process

**KOLAR CMC: Workwise Progress of 14th Finance Commission Grants (2015-16 to 2019-20) - Basic and Performance Grants**

Date=14-12-2020

Rs. in Lakhs

S.No	Year	Town Name	Sector Name	Work Name	Rs. in Lakhs			Work Status
					Contract Amount	Estimate Cost	Expenditure Cost	
16	2016-17 BG	Kolar CMC	Roads	Patch work at Gowripet, S.B.M.Road, Gajendra takies road, Near Keerthi house Old exetention, M.G.Road, Bhovi colony road, Bamboo bazaar road, Near PWD quarters, Near Kuvempu nagar circle, ETCM Circle & other sides CMC Kolar	5.18	5.00	5.00	Work Completed
17	2016-17 BG	Kolar CMC	Roads	Improvement road Vasudevamurthy house road, Near Ravi house P.C.Extension & Bharath house roads Old Tiles Factory w.no.12 CMC Kolar	5.18	5.00	5.00	Work Completed
18	2016-17 BG	Kolar CMC	Roads	Improvement road Sowmya mess road & Natyakala Akademi roads Kote w.no.3 CMC Kolar	8.32	8.00	8.00	Work Completed
				<b>Subtotal</b>	<b>62.21</b>	<b>75.43</b>	<b>59.89</b>	
19	2016-17 PG	Kolar CMC	Roads	Construction of Footfath near Shathashruga complex M.G.Road CMC Kolar	4.39	4.41	3.87	Work Completed
20	2016-17 PG	Kolar CMC	Roads	Providing & Fixing of Name boards in Kolar CMC limits Layouts	7.58	10.00	6.54	Work Completed
21	2016-17 PG	Kolar CMC	Roads	Development of road Fayaz house to Jameer house & Vernagal house to Riyaz house w.no.35 CMC Kolar	4.20	4.00	4.20	Work Completed
22	2016-17 PG	Kolar CMC	Roads	Construction of Drain Kilaripet w.no.23 CMC Kolar	3.00	3.00	2.82	Work Completed
				<b>Subtotal</b>	<b>19.17</b>	<b>21.41</b>	<b>17.43</b>	



**KOLAR CMC: Workwise Progress of 14th Finance Commission Grants (2015-16 to 2019-20) - Basic and Performance Grants**

ate=14-12-2020

S.No	Year	Town Name	Sector Name	Work Name	Rs. in Lakhs			Work Status
					Contract Amount	Estimate Cost	Expenditure Cost	
23	2017-18 BG	Kolar CMC	Roads	Development of road behind Masjid to Murali house Gowripet w.no.10 CMC Kolar	6.09	6.50	0.00	Work Started
24	2017-18 BG	Kolar CMC	Roads	Development of road near Railway station & Construction of Rainwater harvesting w.no.12 CMC Kolar	3.32	4.00	3.14	Work Completed
25	2017-18 BG	Kolar CMC	Roads	Development of road Yashodamma house road w.no.14 CMC Kolar	6.25	7.50	7.44	Work Completed
26	2017-18 BG	Kolar CMC	Roads	Development of road Around MP house w.no.16 CMC Kolar	6.75	7.20	0.00	Work Started
27	2017-18 BG	Kolar CMC	Roads	Development of road Thaslimsha nagar w.no.17 CMC Kolar	4.68	5.00	5.29	Work Completed
28	2017-18 BG	Kolar CMC	Roads	Development of road Mahalakshmi Layout w.no.18 CMC Kolar	3.76	3.57	3.57	Work Completed
29	2017-18 BG	Kolar CMC	Roads	Construction of CC Road Shahinsha darga to Railway track w.no.19 CMC Kolar	4.30	5.00	5.52	Work Completed
30	2017-18 BG	Kolar CMC	Roads	Development of road Kuvempu nagar w.no.24 CMC Kolar	4.00	4.00	4.23	Work Completed
31	2017-18 BG	Kolar CMC	Roads	Development of road Balaji mess w.no.5 CMC Kolar	1.65	2.00	2.00	Work Completed
32	2017-18 BG	Kolar CMC	Roads	Construction of CC Road Pillappa bavi to Police Quatrous Overhead tank Vinayaka nagar w.no.31 CMC Kolar	5.15	5.28	5.28	Work Completed
33	2017-18 BG	Kolar CMC	Roads	Development of road 8th cross Tylor Srinivas house to Contractor Krishnappa house Muneshwaranagar w.no.27 CMC Kolar	1.34	0.82	0.82	Work Completed
34	2017-18 BG	Kolar CMC	Roads	Asphalt road at Anthragange Mainroad to Gangamma temple Keelukote w.no.28 CMC Kolar	6.00	5.87	5.87	Work Completed
35	2017-18 BG	Kolar CMC	Roads	Development of road KSRTC Busstand to Keshavamurthy Fancy store CMC Kolar	5.00	4.82	4.82	Work Completed
36	2017-18 BG	Kolar CMC	Roads	Development of road Opposite Rudrabhoomi & cross roads w.no.15 CMC Kolar	3.32	4.00	4.00	Work Completed
37	2017-18 BG	Kolar CMC	Roads	Providing Pot holes filling from Doom light circle to Clock tower via ITI Training center CMC Kolar	2.40	2.38	2.38	Work Completed
38	2017-18 BG	Kolar CMC	Roads	Providing cobble stone for shoulder from court circle to womens collage road in CMC Kolar	0.00	6.50	0.00	Under Tender Process
				<b>Subtotal</b>	<b>64.01</b>	<b>74.44</b>	<b>54.36</b>	
39	2017-18 PG	Kolar CMC	Roads	Development of road infront Panchanna shop to Shanthy store, infront Shanimahathma temple to Someshwara temple via Kolaramma temple and Kurubarpet circle to Bhovi colony via Someshwara temple circle CMC Kolar limit.	42.81	57.43	47.09	Work Completed
				<b>Subtotal</b>	<b>42.81</b>	<b>57.43</b>	<b>47.09</b>	

**KOLAR CMC: Workwise Progress of 14th Finance Commission Grants (2015-16 to 2019-20) - Basic and Performance Grants**

Date=14-12-2020

Rs. in Lakhs

S.No	Year	Town Name	Sector Name	Work Name	Contract Amount	Estimate Cost	Expenditure Cost	Work Status
40	2018-19 BG	Kolar CMC	Roads	Development of road Ammavaripet circle to Kalamma gudi road CMC Kolar limit	43.79	48.92	48.92	Work Completed
41	2018-19 BG	Kolar CMC	Roads	Development of road Kalamma gudi road to Gandhivana circle CMC Kolar limit	22.44	21.63	21.63	Work Completed
42	2018-19 BG	Kolar CMC	Roads	Pot hole fillings work of Main roads and cross roads in CMC Kolar limit	4.98	4.98	4.98	Work Completed
43	2018-19 BG	Kolar CMC	Roads	Development of road Bangarpet road Shanimahathma temple to Kalamma gudi CMC Kolar	0.00	26.35	0.00	Under Tender Process
				<b>Subtotal</b>	<b>71.21</b>	<b>101.88</b>	<b>75.53</b>	
44	2019-20 BG	Kolar CMC	Roads	Development of road M.B.Road New busstand to Jogappa house CMC Kolar limit	24.02	30.00	29.75	Work Completed
45	2019-20 BG	Kolar CMC	Roads	Development of road Rahamathnagar katte CMC Kolar limit	13.10	14.00	4.60	Work Started
46	2019-20 BG	Kolar CMC	Roads	Development of road M.B.Road via w.no.17 and 18 to Antharagange road CMC Kolar limit	31.59	40.00	38.32	Work Completed
47	2019-20 BG	Kolar CMC	Roads	Development of road Near Fire station and New Government school in front south gate CMC Kolar limit	9.78	12.20	12.12	Work Completed
48	2019-20 BG	Kolar CMC	Roads	Development of road 4th cross Mahalakshmi layout w.no.18 CMC Kolar limit.	8.19	10.00	8.66	Work Completed
				<b>Subtotal</b>	<b>86.68</b>	<b>106.20</b>	<b>93.45</b>	
				<b>TOTAL</b>	<b>372.31</b>	<b>495.81</b>	<b>376.06</b>	

## Annexure - 5

## KOLAR CMC: Workwise Progress of 15th Finance Commission Grants - 2020-21

Date=14-12-2020					Rs. in Lakhs			
S.No	Year	Town Name	Sector Name	Work Name	Contract Amount	Estimate Cost	Expenditure Cost	Work Status
1	2020-21	Kolar CMC	Roads	Development of Road adjacent road ETCM CMC Kolar limit	57.88	72.60	0	Work Started

## Annexure - 6.

## ABSTRACT REPORT

## SFC UNTIED PROGRAMME

Date=05-12-2020

Rs. in Lakhs

SL.NO	District	Name Of the Town	ULB Type	Year	Grants Allocation	Grants Released
1	Kolar	Kolar	CMC	2018-19	475.62	319.2
2	Kolar	Kolar	CMC	2019-20	407	407
3	Kolar	Kolar	CMC	2020-21	150.69	75.31
TOTAL					1033.31	801.51

## Annexure - 1

## SFC UNTIED Road Developemnt Works ( Head Of Account Code : 3604-00-192-2-00)

Date=05- 20						Rs. in Lakhs		
S.No	YEAR	Town Name	Type	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
1	2020-21	Kolar	CMC	Roads	Development of road Vinayaka nagar w.no.29 CMC Kolar	5.06	0	Under Tender Process
2	2020-21	Kolar	CMC	Roads	Development of Aproach road to Dr.B.R.Ambedkar Bhavn CMC Kolar limit	10	0	Under Tender Process
					<b>TOTAL</b>	<b>15.06</b>	<b>0</b>	
1	2019-20	Kolar	CMC	Roads	Construction of C.C.Road Veeranjaneya nagar to Gokul collage left first cross w.no.15 and Construction of C.C.Drain Vinobha nagar CMC Kolar limit	13.2	12.81	Work Completed
2	2019-20	Kolar	CMC	Roads	Construction of C.C.Drain Ansar Nagar w.no.17 and Development of road Mother Theresa school to LIC office CMC Kolar limit (7.25%)	12.57	9.94	Work Completed
					<b>TOTAL</b>	<b>25.77</b>	<b>22.75</b>	
1	2018-19	Kolar	CMC	Roads	Development of Road Yallamma temple to Rajakaluve in w.no.26 CMC Kolar limit (17.15%)	5	0	Work Started
2	2018-19	Kolar	CMC	Roads	Development of road in w.no.24 CMC Kolar limit (7.25%)	5	0	Work Started
3	2018-19	Kolar	CMC	Roads	Development of road and drain Bangarpet road to Bhovi colony w.no.5 and Bangarpet road to Dr.Purushotham house (Vinobhanagar) w.no.6 CMC Kolar limit	16	9.07	Work Started
4	2018-19	Kolar	CMC	Roads	Development of road Seat house to Pinchani Ramesh house and Chandrappa house to auditor Manjunath house, Bangarpet road to Bodamma house in w.no.4 CMC Kolar limit.	15.3	1.13	Work Started
					<b>TOTAL</b>	<b>41.3</b>	<b>10.2</b>	
					<b>Grand Total</b>	<b>82.13</b>	<b>32.95</b>	