

ಕರ್ನಾಟಕ ವಿಧಾನ ಪರಿಷತ್ತು


ಚುಕ್ಕೆ ಗುರುತಿನ ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ	: 1292
ಸದಸ್ಯರ ಹೆಸರು	: ಶ್ರೀ ಎಸ್. ರವಿ (ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಗಳ ಕ್ಷೇತ್ರ)
ಉತ್ತರಿಸುವ ದಿನಾಂಕ	: 19-03-2025
ಉತ್ತರಿಸುವ ಸಚಿವರು	: ಲೋಕೋಪಯೋಗಿ ಸಚಿವರು

ಕ್ರ. ಸಂ	ಪ್ರಶ್ನೆ	ಉತ್ತರ
ಅ)	ರಾಜ್ಯದಲ್ಲಿ ನಿರ್ಮಾಣವಾಗುತ್ತಿರುವ ಹಲವಾರು ರಾಷ್ಟ್ರೀಯ ಹೆದ್ದಾರಿಗಳ ಕಾಮಗಾರಿಗಳು ನಿಧಾನಗತಿಯಲ್ಲಿ ಸಾಗುತ್ತಿರುವುದರಿಂದ ಸಾರ್ವಜನಿಕರಿಗೆ ಬಹಳಷ್ಟು ತೊಂದರೆಯಾಗುತ್ತಿರುವುದು ಸರ್ಕಾರದ ಗಮನಕ್ಕೆ ಬಂದಿದೆಯೇ; ಬಂದಿದ್ದಲ್ಲಿ, ನಿಗದಿತ ಅವಧಿಯೊಳಗೆ ಪೂರ್ಣಗೊಳಿಸದೆ ಇರುವ ರಾಷ್ಟ್ರೀಯ ಹೆದ್ದಾರಿಗಳ ಕಾಮಗಾರಿಗಳು ಯಾವುವು; (ಸಂಪೂರ್ಣ ವಿವರ ನೀಡುವುದು)	ರಾಜ್ಯದಲ್ಲಿ ನಿರ್ಮಾಣವಾಗುತ್ತಿರುವ ರಾಷ್ಟ್ರೀಯ ಹೆದ್ದಾರಿಗಳ ಪೈಕಿ ನಿಗದಿತ ಅವಧಿಯೊಳಗೆ ಪೂರ್ಣಗೊಳಿಸದೆ ಇರುವ ರಾಷ್ಟ್ರೀಯ ಹೆದ್ದಾರಿಗಳ ಕಾಮಗಾರಿಗಳ ವಿವರವನ್ನು ಅನುಬಂಧದಲ್ಲಿ ನೀಡಲಾಗಿದೆ.
ಆ)	ನಿಧಾನಗತಿಯಲ್ಲಿ ಸಾಗುತ್ತಿರುವ ರಾಷ್ಟ್ರೀಯ ಹೆದ್ದಾರಿಗಳ ಕಾಮಗಾರಿಗಳನ್ನು ತ್ವರಿತವಾಗಿ ಪೂರ್ಣಗೊಳಿಸಲು ಸರ್ಕಾರ ಕೈಗೊಂಡಿರುವ ಕ್ರಮಗಳೇನು; (ಸಂಪೂರ್ಣ ವಿವರ ನೀಡುವುದು)	ರಾಜ್ಯದಲ್ಲಿ ಕೈಗೊಳ್ಳುತ್ತಿರುವ ಕಾಮಗಾರಿಗಳಲ್ಲಿ ಕೆಲವು ಕಾಮಗಾರಿಗಳು ಈ ಕೆಳಕಂಡ ಕಾರಣಗಳಿಂದ ನಿಗದಿತ ಅವಧಿಯೊಳಗೆ ಪೂರ್ಣಗೊಳಿಸಲು ಸಾಧ್ಯವಾಗದೇ ವಿಳಂಬವಾಗಿರುತ್ತದೆ. <ul style="list-style-type: none"> • ಭೂಸ್ವಾಧೀನ ಪ್ರಕ್ರಿಯೆಯಲ್ಲಿನ ಸಮಸ್ಯೆಗಳು • ವಿಳಂಬಿತ ಅರಣ್ಯ ತೀರುವಳಿ • ವಿದ್ಯುತ್ ಮತ್ತು ನೀರು ಸರಬರಾಜು ಉಪಯುಕ್ತತೆಗಳ ಸ್ಥಳಾಂತರಿಸಲು ಅಗತ್ಯ ಅನುಮತಿಯನ್ನು ಸಂಬಂಧಪಟ್ಟ ಇಲಾಖೆಯಿಂದ ಪಡೆಯುವುದು ವಿಳಂಬವಾಗಿರುತ್ತದೆ. • ಕಾನೂನು ಮತ್ತು ಸಂಹಿತೆ ಸಮಸ್ಯೆಗಳು. • ಎರವಲು ಪ್ರದೇಶ / ಗಣಿಕಾರಿಗೆ ಅನುಮತಿ (Borrow Area Permission) • ಅನೀರಿಕ್ಷಿತ ಮಳೆ • ಕೋವಿಡ್-19 • ನ್ಯಾಯಾಲಯದಲ್ಲಿನ ತಡೆಯಾಜ್ಞೆ • ರಸ್ತೆ ಕಾಮಗಾರಿಯಲ್ಲಿ ROB/RUB ಒಳಗೊಂಡಿದ್ದಾಗ ರೈಲ್ವೇ ಇಲಾಖೆಯಿಂದ ಸ್ಪಷ್ಟ ರಲ್ ಡ್ರಾಯಿಂಗ್ Temporary Arrangement Drawing (TAD) / General Arrangement Drawing (GAD) ಅನುಮೋದನೆಯಲ್ಲಿ ಆಗುವ ವಿಳಂಬ

ಮುಂದುವರೆದು, ಕಾಮಗಾರಿಗಳನ್ನು ನಿಗದಿತ ಅವಧಿಯೊಳಗೆ ಪೂರ್ಣಗೊಳಿಸಲು ಈ ಕೆಳಕಂಡ ಕ್ರಮಗಳನ್ನು ಕೈಗೊಳ್ಳಲಾಗುತ್ತಿದೆ.

1. ವಿಭಾಗ/ವೃತ್ತ/ವಲಯ ಮಟ್ಟದಲ್ಲಿ 15 ದಿವಸಗಳಿಗೊಮ್ಮೆ/ ಮಾಹೆವಾರು ಸಮನ್ವಯ ಸಭೆಗಳನ್ನು ಸಂಬಂಧಪಟ್ಟ ಇಲಾಖೆಗಳೊಂದಿಗೆ ನಡೆಸಲಾಗುತ್ತಿದ್ದು, ಅಗತ್ಯ ಅನುಮತಿ/ತೀರುವಳಿಗಳನ್ನು ಅಗಿಂದಾಗ್ಗೆ ನೀಡಲು ಸೂಚಿಸಲಾಗುತ್ತಿದೆ. ಅಲ್ಲದೆ ಭೂಸ್ವಾಧೀನ ಕಾರ್ಯವನ್ನು ತ್ವರಿತಗತಿಯಲ್ಲಿ ಕೈಗೊಳ್ಳಲು ಸ್ಥಳೀಯ ಉಪವಿಭಾಗಾಧಿಕಾರಿಗಳು, ಕಂದಾಯ ಇಲಾಖೆ ರವರನ್ನು ಭೂಸ್ವಾಧೀನಾಧಿಕಾರಿಗಳನ್ನಾಗಿ ನೇಮಿಸಲಾಗುತ್ತಿದೆ.
2. ಗುತ್ತಿಗೆ ಒಪ್ಪಂದದಲ್ಲಿನ ಸಮಸ್ಯೆಗಳನ್ನು ಬಗೆಹರಿಸಲು ರಿಯಾಯಿತಿದಾರರು / ಗುತ್ತಿಗೆದಾರರೊಂದಿಗೆ ನಿಯಮಿತವಾಗಿ ಪರಿಶೀಲನಾ ಸಭೆಗಳನ್ನು ಸಹ ಕೈಗೊಳ್ಳಲಾಗುತ್ತಿದೆ.
3. ಅಲ್ಲದೇ, ಪ್ರಸಕ್ತ ಸರ್ಕಾರ ಅಸ್ತಿತ್ವಕ್ಕೆ ಬಂದಾಗಿನಿಂದ ಇಲ್ಲಿಯವರೆಗೆ ಈ ಸಂಬಂಧ ಸರ್ಕಾರದ ಮಟ್ಟದಲ್ಲಿಯೂ ಲೋಕೋಪಯೋಗಿ ಸಚಿವರ ಅಧ್ಯಕ್ಷತೆಯಲ್ಲಿ 10 ಸಭೆಗಳು, ಸರ್ಕಾರದ ಮುಖ್ಯ ಕಾರ್ಯದರ್ಶಿಯವರ ಅಧ್ಯಕ್ಷತೆಯಲ್ಲಿ 06 ಸಭೆಗಳು ಹಾಗೂ ಸರ್ಕಾರದ ಪ್ರಧಾನ ಕಾರ್ಯದರ್ಶಿ, ಲೋಕೋಪಯೋಗಿ ಇಲಾಖೆ ರವರ ಅಧ್ಯಕ್ಷತೆಯಲ್ಲಿ 10 ಸಭೆಗಳನ್ನು ಸಂಬಂಧಪಟ್ಟ ವಿವಿಧ ಇಲಾಖೆಗಳೊಂದಿಗೆ ಸಭೆಗಳನ್ನು ನಡೆಸಿ, ಹಲವಾರು ಸಮಸ್ಯೆಗಳನ್ನು ಇತ್ಯರ್ಥಪಡಿಸಲಾಗಿರುತ್ತದೆ.

ಸಂಖ್ಯೆ: ಲೋಇ 119 ಸಿಎನ್‌ಹೆಚ್ 2025 (ಇ)


(ಸತೀಶ ಜಾರಕಿಹೊಳೆ)
ಲೋಕೋಪಯೋಗಿ ಸಚಿವರು

Sr	Project Name	Start Date	Likely Completion	Total Length (Km)	Cum. Length Completed (Km)	Reasons for delay
1	Belakeri Port to Kumta - Sirsi road Section of NH-766E & 766EE	07/12/2020	31/12/2025	58.9	42.0	1. Land Acquisition. 2. Road Closure permission.
2	4L of Addahole (Near Gundy) to Bantwal Cross section (Pkg-01) of NH-75 (Old NH-48)	01/10/2021	31/03/2025	15.1	14.3	1. Excessive Seasonal and Unseasonal Rainfall 2. Demand of additional structures/facilities by local public leading to Change of Scope 3. Diversion on 2.5315 Ha forest land 4. Hon'ble High Court of Karnataka's stay order
3	4L of Addahole (Near Gundy) to Bantwal Cross section (Pkg-02) of NH-75 (Old NH-48)	23/11/2021	31/08/2025	48.5	37.9	1. Excessive Seasonal and Unseasonal Rainfall 2. Demand of additional structures/facilities by local public leading to Change of Scope
4	4L of Bettadahalli-Shivamogga section of NH-206 (Tumkur- Shivamogga Pkg-IV)	20/10/2021	31/08/2025	56.3	39.1	1) Delay in handing over vacant possession of land. 2) Delay in tree cutting permission. 3) Local resistance in shifting EHT lines citing Compensation issues. 4) High Court stay for deciding Sandalwood Compensation.
5	4L of Channarayapatna Bypass and Hassan Bypass with structures in Devihalli - Hassan section of NH-75	18/01/2021	31/10/2025	39.0	30.5	1. Land Acquisition issue 2. Unprecedented heavy Rainfall
6	Balance work of 2L PS from Khanapur- KA/GOA Border section of NH-4A	18/11/2022	30/11/2025	54.1	10.7	Slow progress on the part of the Contractor
7	6L Bridge on Palguni River near Kulur NH-66	12/04/2021	31/01/2026	0.8	0.0	Slow progress on the part of the Contractor
8	4L of Sannur to Bikarnakatte section of NH-169	10/10/2022	31/12/2025	45.0	26.1	1. Forest Diversion approval 2. Court Stay Order 3. Land acquisition issue 4. Demand of additional structures/facilities by local public leading to Change of Scope
9	Yekkambi-Haveri section of NH-766E	08/03/2022	31/05/2026	75.0	36.5	1. Forest Clearance 2. Encroachment 3. Shifting of Electrical Utilities.
10	4 laning of Hassan - Maranahalli Section of NH-75	06/03/2017	30/06/2025	45.14	40.27	1. Insolvent/Bankrupt of Original Contractor 2. Unprecedented heavy Rainfall 3. Denied of road closure 4. Slow progress of the Contractor.

List of Delayed Projects pertaining to NH Zone, Bengaluru (Annexure-1)

Sl.No	Project Name	Total Length(km)	Total Project Cost (Original Sanctioned in Cr)	Appointed Date	Scheduled Completion Date	Likely date of completion	Reasons for delay
1	Construction of Major Bridge at Km.180.865 across river Krishna on NH 167 Hagari Jadcherla section	2.12	157.32	07-May-19	06-Nov-21	30.10.2025	<ul style="list-style-type: none"> The Managing Partner of M/s.Tejas Superstructures Pvt. Ltd, Mumbai has expired due to covid 19. The current Managing Partner offered sub-contract to M/s Krishi Infratech, Bangalore due to lack of technical staff from Tejas superstructure. The Sub-contract is officially approved by Competent Authority. Now, the work is in progress. The Work got delayed due to Heavy floods in the Krishna River.
2	Construction of 2 lane ROB and its approaches in lieu of existing level crossing No.130 at Km.48.3 on NH 207 near Koralluru in Karnataka	0.01	51.32	14-Jan-19	11-Dec-20	Appointed Date yet to be fixed	2nd Revised Cost Estimate for LA and Utility shifting amounting to Rs 97.27 Crores is approved by the Ministry dated:08.05.2024. However, out of Rs 97.27 Cr Ministry share is Rs 43.02 Cr. Further, an amount of Rs 17.98 Cr to be born by Minor Irrigation is under progress and Rs. 36.27 Cr to be born by State PWD same has been approved by Govt. of Karnataka during Cabinet meeting held on 06.12.2024. The GO has been issued by the GOK vide order dated 30.12.2024.
3	Estimate for the work relating to construction of four lane Ds.Ch.76.040(ex.Km.77) to Ds.Ch.85.200(ex.Km.87) from parkala to Malpe section of NH-169A in the State of Karnataka. (JOB No. NH-169A-KNT-2017-18-891)	9	98.46	29-Oct-18	28-Oct-20	31.03.2025	The project has been completed in all respects within the scheduled completion date except 420mtrs. Which is pending due to stay from Hon'ble High Court.The Writ Petition (W.P) has now been disposed of, and the process of depositing LA compensation to the hon'ble Court is under process.
4	Construction of Major Bridge Across Sharavathi Backwaters and approaches between Ambargodu and Kalasavalli Near Sigandhur in Sagar Taluk on NH 369E in the State of Karnataka on EPC mode.(Job No. NH-369E-KNT-2018-19-895) dated: 06.03.2019.	2.44	423.15	12-Dec-19	10-Dec-22	12.08.2025	<ul style="list-style-type: none"> > Delay due to impact of Covid-19 (1st and 2nd wave) > Delay due to change in water levels in the reservoir which resulted in delay in erecting segments as per the programme Scheduled during the period 1) 25-02-2023 to 01-08-2023 (158 Days) 2) 01-09-2023 to 30-09-2023 (30 days), 3) 09-10-2023 to 17-07-2024 (283 Days) non political event. > Delay in obtaining approval to utility shifting estimates from the electrical department. At present, approved. > As per site condition it is necessitated to take additional works for which COS proposal amounting to Rs. 27.72Cr has been submitted to Ministry on 09.01.2025. Approval awaited
5	Construction of Gauribidanur Bypass from 362.4 to 368.4 (excluding RUB from Km 364.360 to 365.670) to two lane with paved shoulder on NH-234 (New no69) in the state of Karnataka on EPC mode basis contract	6.1	40.68	24-May-22	19-Sep-22	30.04.2025	<ul style="list-style-type: none"> > Delay due to Utility shifting i.e shifting of KPTCL tower and Modification in culverts > Delay due to Land Acquisition.
6	Widening to 2 lane with paved shoulders from design Km. 199.200 to design Km. 214.880 of (Ibrampura to Tekkalkote) of NH-150A Jewargi-Chamrajnagar section in the state of Karnataka on EPC basis contract	15.68	118.93	09-Jan-22	08-Jul-23	30.06.2025	Delay due to Utility shifting. The revised cost estimate including the electrical & water supply utilities is approved vide ref no. RW/BNG/NH-150A/Km.199-214/3/2019/1792, dated: 05-02-2024

Sl.No	Project Name	Total Length(km)	Total Project Cost (Original Sanctioned in Cr)	Appointed Date	Scheduled Completion Date	Likely date of completion	Reasons for delay
7	Construction of 2 lae composite ROB at Km. 525 (Ds Ch) of NH-13 Chitradurga Shimoga Section in Lieu of LC no 46 (Railway chainage Km. 60/830) on EPC mode in the state of Karnataka	0.01	43.9	06-Oct-21	05-Oct-23	30.04.2025	<p>> Initially project has been delayed due to stage wise inspection for fabrication and launching of Bow String girder by Railway Railway Authorities and RDSO.</p> <p>> The ROB portion has been completed and through for traffic but Sub-Way portion has to be executed which is pending due to change in location and GAD, TAD which is approved by Railway Authorities on 24.12.2024 . Atpresent, structural drawing as per approved revised GAD is submitted to RAILway Authoirities on 21.01.2025. approval awaited.</p>
8	Widining from Existing Intermdiate lane to Four lane in Sringeri Town limits from ch 110.00 to ch 115.00 (old ch 640.00 to 645.00) of NH-169 (old NH-13) of shimoga- Mangalore section on EPC mode in the state of Karnataka((Job No.NH-169-KNT-2019-20-918)	5	87.19	13-Dec-21	12-Dec-23	31.05.2025	<p>> Project has been delayed to Land Acquisition (1.1263Ha). 3G award has been approved on 05.01.2023. Atpresent, payment disbursement under process.(Total :-178 Beneficieries payment made for 61 nos)</p> <p>> Forest:Pending at State Secretary due to EDS by IRO since 04.01.2025</p>
9	Widening to Four Lane Divided Carriageway from Km 278.00 to Km 286.40 in Sagar Town limits on Tumkur-Honnavaara Section of NH-206 (new NH-69) in the state of Karnataka on EPC mode	8.4	77.19	03-Jan-22	02-Jan-23	10.07.2025	<ol style="list-style-type: none"> 1. Project has been delayed to Land Acquisition (0.9542Ha). 3G award has been approved on 09.12.2024. Atpresent, payment disbursement under process Total Beneficieries:-285 Documents collected:-130 Payment under process for 38 Nos. For balance 92 Nos documents under verification 2. Changes in the TCS of ROW due to public objections to demolition of buildings and religions stretches at 280.200 & 284.150. 3. Delay in obtaning approval to utility shifting estiamtes from the electrical/water department. Atpresent cleared. 4. Delay due to stay order issued by High Court from 09.03.2023 to 06.06.2024. (450mtrs) 5. Delay in obtaning permissions for felling of trees from forest department. Atpresent , permission to be given for felling of 8 trees out of 488 trees 6. delay in obtaning permission for minor Sub-Station supply line from KPTCL sub station. 7. Delay due to clearance of Telecommunication poles and lines and OFC from Regional manager, BSNL Shimoga

Sl.No	Project Name	Total Length(km)	Total Project Cost (Original Sanctioned in Cr)	Appointed Date	Scheduled Completion Date	Likely date of completion	Reasons for delay
10	Balance work of Construction of Two/Four lane with paved shoulder from Km 422.000 to 523.600 (Chitradurga to Shivamogga) of NH-13 in the state of Karnataka on EPC mode.	101.6	516.96	31-Dec-21	30-Jun-24	31.12.2025	<p>> Initially, project has been delayed to Land Acquisition (81.959Ha). As on date, payment towards land acquisition to an extent of 75.259Ha has been already paid and for balance 6.70Ha 3G award under progress and same will be completed within march 2025.</p> <p>> Due to election from March 16 to June 04 the project has been hampered for 3 months as officers has been deputed for election duty.</p> <p>> In the said project it is proposed to construct 3 ROB's. The Railway department has increased span length of ROB's as per the prevailing norms . which resulted in additional scope of work. Hence, COS amounting to Rs.113.00Cr has been submitted to RO,MoRTH,B'lore on 07.12.2024. Approval to the same is still awaited.</p>
11	Construction of 6 lane with service road RUB at Km. 5.46, Km. 7.06, Km 7.86 and Km. 28.585 of Nh-275K (Mysore Ring Road) on EPC mode in the State of Karnataka	1.1	85.18	30-Jun-22	29-Jun-24	30.05.2025	<p>Due to delay in obtaining Approval to GAD from Railway Authorities "Original work was sanctioned based on the GAD of RUB approved by the Railways in the year 2011-12. However before starting of the work agency has approached Railways for joint inspection & directed to obtain revalidation & reapproval of the GAD before execution of the work. Accordingly, Railways have changed the GAD & modification in the original work.</p> <ol style="list-style-type: none"> 1.Change in Barrel Length 2.Change in construction methodology 3. At 2 locations included box pushing with providing temporary girders"
12	Widening to 2-Lane with Paved Shoulder from Design Km. 410.600 (Existing Km. 413.740) to Design Km. 441.900 (Existing Km. 447.610) of Hiriyur - Hullyar Section of NH-150A in the State of Karnataka on EPC Mode. (Job no. NH-150A-KNT-2021-22-936)	31.3	139.88	12-Oct-22	11-Apr-24	15.03.2025	<ol style="list-style-type: none"> 1.Delay in land Acquisition Process. 2.Delay in obtaining approval of forest clearance from the forest department. 3.Delay in shifting of Electrical utilities.
13	Widening to 2-Lane with Paved Shoulders from Km 116.800 to 149.070(Design Changes) on Hosadurga - Holalkere Section of NH-173 in the State of Karnataka on EPC mode under Annual Plan 2021-22 (Job no. NH-173-KNT-2021-22-946)	31.72	170.34	25-Aug-22	24-Feb-24	30.06.2025 (Work Completed)	<ol style="list-style-type: none"> 1. Delay in land Acquisition Process. 2. Delay due to shifting of Toll Plaza 3. Delay in shifting of Electrical utilities.
14	Widening to existing 2 lane with paved Shoulder from Km 15.980 (Megaravalli) to Km 30.750 (Agumbe) of NH-169A on Thirthahalli - Malpe section in the state of Karnataka on EPC mode under Annual Plan 2021-22 to 2028-29 - (Job No. NH 169A-KNT-2021-22-948)	14.77	96.2	19-Dec-22	18-Feb-24	31.05.2025	<p>> Project has been delayed to Land Acquisition (8.2366Ha). 3G award has been approved on 22.05.2024. At present, payment disbursement under process.</p> <p>> The stretch passes to forest area. Hence, proposal for obtaining approval to forest clearance to an extent of 3.36Ha has been submitted to Concerned Forest Authorities on 12.12.2023. At present, CA land has been identified and approval for the same is pending at DFO,Sagara.</p>

Sl.No	Project Name	Total Length(km)	Total Project Cost (Original Sanctioned in Cr)	Appointed Date	Scheduled Completion Date	Likely date of completion	Reasons for delay
15	Providing road safety measures and Curve improvements work from Km. 53.775 to Km. 55.060 at Bharatipura Near Thirthalli of NH-169 on Shimoga-Mangalore section in the State of Karnataka on EPC mode. (Job No. NH-169-KNT-2021-22-955)	0.01	56.55	26-Dec-22	25-Jun-24	31.03.2025	Forest issue
16	Widening to 2 lanes with paved shoulders from Km 24.400 to 27.270, 40.500 to 41.900, 84.300 to 88.200, 105.250 to 112.710, 161.550 to 166.350, 174.120 to 176.120 and 186.550 to 191.900 of NH 766C in the State of Karnataka on EPC mode.	27.78	218.93	30-Nov-22	30-Nov-24	16.05.2024	LA issue, Atpresent Work completed
17	Widening to 4 lane from Km 51.60 to 76.20 (Hebri to Parkala) and from Km 85.20 to 88.90 (Karavali junction to Malpe) of Thirthahalli-Udupi-Malpe Section of NH-169A in the State of Karnataka on EPC Mode under Annual plan 2021-22 (Job No. NH-169A-KNT-2021-22-927)	28.3	355.72	26-Dec-22	26-Dec-24	25.11.2025	LA issue & Forest issue
18	Widening of existing road to 2 lane with paved Shoulders from Km 115.00 to Km 123.80 of NH-169 on Shivamogga - Mangalore Section in the State of Karnataka on EPC mode (Job No.NH-169-KNT-2022-23)	8.8	94.02	31-May-23	30-Nov-24	30.11.2025	> The stretch passes to forest area. Hence, proposal for obtaining approval to forest clearance to an ectent of 2.02Ha has been submitted to Concerned Forest Authorities on 26.02.2024. > Project has been delayed to Land Acquisition 1.1186Ha). 3G award has been approved on 22.05.2024. Atpresent, payment disbursement under process.

NH(NORTH) (H)

LCQ-1292 Starred Annexure-

**Details of the Projects having Issues which are delaying/Impeding the Progress of National Highway Projects
pertaining to National Highways (North Zone) Belagavi**

SL No	Project Name	Length in km	Total Project Cost (Original Sanctioned Cost in Cr)	Appointed Date	Scheduled Completion Date	Probable Date of Completion	Reasons for Delay
1	Construction of 4lane ROBs & its approaches in lieu of exitsing 56/T-C2 at km 0.517 on NH-367 in the state of Karnataka & in EPC MODE.(Job No: NH-367-KNT(5)-2016-17-006-S&R(B))	0	59.34	15-01-2021	19-07-2022	30-05-2025	Due to Railway Clearance and Utility shifting the work is delayed.
2	Construction Of Elevated Corridor from Km 135.650 to 136.300 on NH-63 from Km 249.00 to 250.050 on NH-04 and Km 192.910 to 193.350 on NH-218 for Decongestion of Traffic in Ranichannamma Circle in Hubli City in the state of Karnataka on EPC Mode (Job No: NH-63, 4 & 218-KNT-2020-21-910)	3.6	298	04-06-2021	18-05-2024	30-06-2026	Due to land acquisition and utility shifting issues the work is delayed.

SL No	Project Name	Length in km	Total Project Cost (Original Sanctioned Cost in Cr)	Appointed Date	Scheduled Completion Date	Probable Date of Completion	Reasons for Delay
3	Widening to two lane with Paved shoulders from km 103.225 (Pattadkal) to Km 133.00 (Shirur cross) (Design chainage 104.80 to 130.88) of NH-367 in the State of Karnataka on EPC mode.	26.08	264.15	28-11-2022	27-05-2024	works yet to be started.	<p>Due to land acquisition and forest clearance issues the work is delayed.</p> <p>Present status :</p> <p>Land Acquisition: First Award amounting 5.69 Cr for 18.0644 Ha of land of total 357 beneficiaries is under process and out of this 24 beneficiaries payment is done by RO, 60 beneficiaries bill submitted to RO office.</p> <p>Second award: 3D Additional for 3.06 Ha submitted to AC Bagalkot for verification.</p> <p>Forest Clearance:</p> <p>Forest Alternate land Sy.No 767/**/* in Shirur village (7.6897 Ha) non forest land is marked as compensatory land. Forest proposal is approved by Principal Revenue Secretary Bengaluru and forwarded to DC Bagalkot.</p> <p>Shirur village Sy.No 767/**/* out of 59 Acre 27 Gunta of Gayaran land 11.829 Ha land DC has deleared as Forest reserve land vide Gazette letter No.Gi.A.</p> <p>Ba/32/1002&1003/2024 Comp No.205801&02</p> <p>Dtd:14.02.2025 & same is forwarded to DCOF office Bagalkot for further needful.</p>

SL No	Project Name	Length in km	Total Project Cost (Original Sanctioned Cost in Cr)	Appointed Date	Scheduled Completion Date	Probable Date of Completion	Reasons for Delay
4	2-lane with paved shoulder from Km 112.750 to 142.00 (lingasur to Mudabal cross) & from Km. 147.070 to Km. 149.070 (Maski city limit) of NH-150A	30.94	255.88	18-01-2023	17-07-2024	Court Stay	Due to land acquisition issues the work is delayed. Land Acquisition: 3G preparation for 1.3455 Ha is awarded on 15.11.2024 amounting to Rs.0.8255 Cr Addln 3D for 1.25 Ha draft proposal submitted to RO,Bengaluru
5	Balance work of construction of Two/Four lane with paved shoulders from Km 54.37 to 101.40 of NH50 of Bidar - Humnabad Section in the state of Karnataka (Package-II)	47.03	344.79	18.03.2021	15.08.2024	Completed on 15/08/2024	Due to delay in ,LA, utility shifting, tree cutting.
6	Widening to two/Four lane with paved shoulders from Km 0.00 to 54.37 (Maharashtra Border to Bidar) Section of NH50 in the state of Karnataka. (Package-I)	54.37	396.96	23.03.2017	31.12.2021	Completed on 15/07/2022	Due to delay in ,LA, utility shifting, tree cutting.
7	Widening to 2/4 lane from Km 34.00 to 70.90 (Chittapur Cross to start of Yadgir Bypass) of NH-150.	36.9	314	31.03.2017	09.10.2021	Work Foreclosed on 09/10/2021	Due to delay Railways forest clearance,LA, utility shifting,tree cutting.
8	Construction of 4-lane ROB and its approaches in lieu of existing Level Crossing No.48/E at km.66.900 on NH-50(Railway Chainage 96/6-7) Near Naubad in the state of Karnataka (Job No. NH-50-KNT(14)/17-S&R(B)-013)	2.77km	69.81	18.09.2020	17.08.2022	Completed on 11/09/2023	Due to delay in approval of GAD from Railways forest clearance,LA, utility shifting.

SL No	Project Name	Length in km	Total Project Cost (Original Sanctioned Cost in Cr)	Appointed Date	Scheduled Completion Date	Probable Date of Completion	Reasons for Delay
9	Widening to Two/four Lane with paved shoulders from km 79.650 (existing km. 85/880) to km 118.470 (existing km.125/300) (End of Yadgir Bypass to Andhra border) section of National Highway No. 150 (Pkg-II) (Job No. NH-150-KNT-2016-17-817	38.82	329.01	06.02.2017	05.02.2019	Completed on 25/08/2021	Due to delay ,LA, utility shifting.tree cutting stay in Hon'ble Highcourt for quarry permission,