


ಕರ್ನಾಟಕ ವಿಧಾನ ಪರಿಷತ್

ಜುಕ್ಕೆ ಗುರುತಿನ ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ:	791
ಸದಸ್ಯರ ಹೆಸರು	ಶ್ರೀ ಕೇಶವ ಪ್ರಸಾದ್ ಎಸ್
ಉತ್ತರಿಸುವ ದಿನಾಂಕ:	22.02.2023
ಉತ್ತರಿಸುವವರು	ಧಾರ್ಮಿಕ ದತ್ತಿ, ಹಜ್ ಹಾಗೂ ವಕ್ಫ್ ಸಚಿವರು

ಕ್ರ.ಸಂ	ಪ್ರಶ್ನೆ	ಉತ್ತರ																																			
(ಅ)	ತಿರುಪತಿಯಲ್ಲಿನ ಕರ್ನಾಟಕ ಭವನದ ಪ್ರಗತಿ ಕಾರ್ಯಕ್ಕೆ ಬಿಡುಗಡೆಯಾದ ಅನುದಾನವೆಷ್ಟು; ಕಾಮಗಾರಿ ಯಾವಾಗ ಪೂರ್ಣಗೊಳ್ಳಲಿದೆ;	<p>ಆಂಧ್ರಪ್ರದೇಶದ ತಿರುಮಲದಲ್ಲಿರುವ ಕರ್ನಾಟಕ ರಾಜ್ಯ ಛತ್ರದ ಸಮಗ್ರ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ ಯೋಜನೆಗೆ ರೂ.202-00 ಕೋಟಿಗಳ ಅನುದಾನ ಮಂಜೂರಾಗಿ ಬಿಡುಗಡೆಯಾಗಿರುತ್ತದೆ.</p> <p>ಕಾಮಗಾರಿಯು ಪ್ರಗತಿಯಲ್ಲಿದ್ದು, 2023ನೇ ಸಾಲಿನ ಅಂತ್ಯಕ್ಕೆ ಪೂರ್ಣಗೊಳ್ಳಲಿದೆ.</p>																																			
(ಆ)	ಕಾಮಗಾರಿ ಯಾವ ಹಂತದಲ್ಲಿದೆ: (ಈ ಯೋಜನೆಯ ಕಾರ್ಯ ಪ್ರಗತಿಯ ಸಂಪೂರ್ಣ ವಿವರ ನೀಡುವುದು)	<p>ಸದರಿ ಸಮಗ್ರ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ ಯೋಜನೆಯು ಪ್ರಗತಿಯಲ್ಲಿದ್ದು, ವಿವರ ಈ ಕೆಳಕಂಡಂತಿರುತ್ತದೆ.</p> <table border="1"> <thead> <tr> <th>Sl. No.</th> <th>Name of the Block</th> <th>Expected date of Completion</th> <th>Expenditure (in Cr.)</th> <th>Remarks</th> </tr> </thead> <tbody> <tr> <td>(1)</td> <td>Residential Block No.I</td> <td>October 2023</td> <td>16-00</td> <td>Fourth Floor precast elements erection is in progress</td> </tr> <tr> <td>(2)</td> <td>Residential Block No.II</td> <td>May 2023</td> <td>24-00</td> <td>Finishing works of plumbing tiles painting and furniture works in progress</td> </tr> <tr> <td>(3)</td> <td>Kalyana Mandapam</td> <td>October 2023</td> <td>15-00</td> <td>Finishing works of plumbing Brick work and plastering works in progress</td> </tr> <tr> <td>(4)</td> <td>Suite Block</td> <td>November 2023</td> <td>04-00</td> <td>Cellar floor roof slab completed and precast elements work in progress</td> </tr> <tr> <td>(5)</td> <td>KPS Block</td> <td>May 2023</td> <td>01-00</td> <td>24 Rooms Renovation Completed 29 Rooms Renovation in progress and 31 Rooms to be taken up (Total 84 Rooms)</td> </tr> <tr> <td colspan="3">Total</td> <td>60-00</td> <td></td> </tr> </tbody> </table>	Sl. No.	Name of the Block	Expected date of Completion	Expenditure (in Cr.)	Remarks	(1)	Residential Block No.I	October 2023	16-00	Fourth Floor precast elements erection is in progress	(2)	Residential Block No.II	May 2023	24-00	Finishing works of plumbing tiles painting and furniture works in progress	(3)	Kalyana Mandapam	October 2023	15-00	Finishing works of plumbing Brick work and plastering works in progress	(4)	Suite Block	November 2023	04-00	Cellar floor roof slab completed and precast elements work in progress	(5)	KPS Block	May 2023	01-00	24 Rooms Renovation Completed 29 Rooms Renovation in progress and 31 Rooms to be taken up (Total 84 Rooms)	Total			60-00	
Sl. No.	Name of the Block	Expected date of Completion	Expenditure (in Cr.)	Remarks																																	
(1)	Residential Block No.I	October 2023	16-00	Fourth Floor precast elements erection is in progress																																	
(2)	Residential Block No.II	May 2023	24-00	Finishing works of plumbing tiles painting and furniture works in progress																																	
(3)	Kalyana Mandapam	October 2023	15-00	Finishing works of plumbing Brick work and plastering works in progress																																	
(4)	Suite Block	November 2023	04-00	Cellar floor roof slab completed and precast elements work in progress																																	
(5)	KPS Block	May 2023	01-00	24 Rooms Renovation Completed 29 Rooms Renovation in progress and 31 Rooms to be taken up (Total 84 Rooms)																																	
Total			60-00																																		
(ಇ)	ಈ ಭವನವು ಯಾವಾಗ ಬಳಕೆಗೆ ಲಭ್ಯವಾಗುತ್ತದೆ?	<p>ಪ್ರಸ್ತಾವಿತ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿಗಳು ಮೇಲ್ಕಂಡಂತೆ ನಮೂದಿಸಿರುವ ಅವಧಿಯಲ್ಲಿ ಪೂರ್ಣಗೊಂಡ ನಂತರದಲ್ಲಿ ಭಕ್ತರ ಉಪಯೋಗಕ್ಕಾಗಿ ಲಭ್ಯವಾಗುವುದು.</p> <p>ಕಾಮಗಾರಿಯು ಪ್ರಗತಿಯಲ್ಲಿದ್ದು, 2023ನೇ ಸಾಲಿನ ಅಂತ್ಯಕ್ಕೆ ಪೂರ್ಣಗೊಳ್ಳಲಿದೆ.</p>																																			

(ಸಂಖ್ಯೆ: ಕಂಇ 28 ಮುಸಪ್ರ 2023)


 (ಶಶಿಕಲಾ. ಅ. ಜೋಶಿ)
 ಧಾರ್ಮಿಕ ದತ್ತಿ, ಹಜ್ ಹಾಗೂ ವಕ್ಫ್ ಸಚಿವರು.