

ಕರ್ನಾಟಕ ವಿಧಾನ ಪರಿಷತ್ತು

ಚುಕ್ಕೆ ಗುರುತಿಲ್ಲದ ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ : 213
 ಸದಸ್ಯರ ಹೆಸರು : ಶ್ರೀ ಕೆ. ಅಬ್ದುಲ್ ಜಬ್ಬಾರ್
 (ವಿಧಾನಸಭೆ ಕ್ಷೇತ್ರ)
 ಉತ್ತರಿಸಬೇಕಾದ ದಿನಾಂಕ : 09-12-2025
 ಉತ್ತರಿಸುವ ಸಚಿವರು : ಮಾನ್ಯ ಪೌರಾಡಳಿತ ಮತ್ತು ಹಜ್ ಸಚಿವರು

ಕ್ರ. ಸಂ.	ಪ್ರಶ್ನೆ	ಉತ್ತರ
(ಅ)	2024-25 ಮತ್ತು 2025-26ನೇ ಸಾಲಿನವರೆಗೆ ದಾವಣಗೆರೆ ಜಿಲ್ಲಾ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಬರುವ ನಗರಸಭೆ, ಪುರಸಭೆ ಮತ್ತು ಪಟ್ಟಣ ಪಂಚಾಯಿತಿಗಳಲ್ಲಿ ಯಾವ-ಯಾವ ಯೋಜನೆಗಳ ಕಾಮಗಾರಿಗಳನ್ನು ಕೈಗೊಳ್ಳಲಾಗಿದೆ: ಕೈಗೊಂಡ ಕಾಮಗಾರಿಗಳು ಪ್ರಸ್ತುತ ಯಾವ ಹಂತದಲ್ಲಿವೆ (ಸಂಪೂರ್ಣ ಮಾಹಿತಿ ಒದಗಿಸುವುದು):	<p>2024-25 ಮತ್ತು 2025-26ನೇ ಸಾಲಿನಲ್ಲಿ ದಾವಣಗೆರೆ ಜಿಲ್ಲೆಯ ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಗಳಾದ ನಗರಸಭೆ, ಪುರಸಭೆ ಮತ್ತು ಪಟ್ಟಣ ಪಂಚಾಯಿತಿಗಳಲ್ಲಿ ಕೈಗೊಂಡ ಹಾಗೂ ಪ್ರಗತಿಯಲ್ಲಿರುವ ಎಲ್ಲಾ ಯೋಜನೆಗಳ ಕಾಮಗಾರಿಗಳ ವಿವರಣೆ ಮತ್ತು ಪ್ರಸ್ತುತ ಹಂತವನ್ನು ಕೆಳಗಿನಂತೆ ನೀಡಲಾಗಿದೆ:</p> <p>1)ಮುಖ್ಯಮಂತ್ರಿಗಳ ಅಮೃತ ನಗರೋತ್ಥಾನ (ಮುನಿಸಿಪಾಲಿಟಿ) ಹಂತ-04 ಯೋಜನೆಯಡಿ ದಾವಣಗೆರೆ ಜಿಲ್ಲೆಯ 06 ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಗಳಿಗೆ ಒಟ್ಟು ರೂ.7,000,00 ಕೋಟಿಗಳನ್ನು ಹಂಚಿಕೆ ಮಾಡಲಾಗಿದೆ. ಸದರಿ ಯೋಜನೆಯಡಿ ಕೈಗೊಂಡಿರುವ ಕಾಮಗಾರಿಗಳ ಪ್ರಸ್ತುತ ಹಂತದ ವಿವರಗಳನ್ನು ಅನುಬಂಧ-1ರಲ್ಲಿ ನೀಡಿದೆ.</p> <p>2)ಎಸ್.ಎಫ್.ಸಿ ಅನುದಾನ- 2024-25 ಮತ್ತು 2025-26ನೇ ಸಾಲಿನ ಅವಧಿಯಲ್ಲಿ ದಾವಣಗೆರೆ ಜಿಲ್ಲೆಯ ನಗರಸಭೆ, ಪುರಸಭೆ ಮತ್ತು ಪಟ್ಟಣ ಪಂಚಾಯಿತಿಗಳಲ್ಲಿ ಎಸ್.ಎಫ್.ಸಿ ಮುಕ್ತನಿಧಿ, ಎಸ್.ಎಫ್.ಸಿ ಕುಡಿಯುವನೀರು ಮತ್ತು ಎಸ್.ಎಫ್.ಸಿ ವಿಶೇಷ ಅನುದಾನ ಯೋಜನೆಗಳಡಿ ವಿವಿಧ ಕಾಮಗಾರಿಗಳನ್ನು ಕೈಗೊಳ್ಳಲಾಗಿದೆ. ಈ ಕಾಮಗಾರಿಗಳ ಸಂಪೂರ್ಣ ಮಾಹಿತಿ ಮತ್ತು ಪ್ರಸ್ತುತ ಹಂತದ ವಿವರಗಳನ್ನು ಅನುಬಂಧ-2ರಲ್ಲಿ ನೀಡಿದೆ.</p> <p>3)15ನೇ ಹಣಕಾಸು ಆಯೋಗದ ಅನುದಾನದಡಿ 2024-25 ಮತ್ತು 2025-26ರ ಅವಧಿಯಲ್ಲಿ ದಾವಣಗೆರೆ ಜಿಲ್ಲೆಯ ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಗಳಲ್ಲಿ ಕೈಗೊಂಡಿರುವ ಕಾಮಗಾರಿಗಳ ವಿವರ ಹಾಗೂ ಪ್ರಗತಿ ಹಂತವನ್ನು ಅನುಬಂಧ-3 ರಲ್ಲಿ ನೀಡಿದೆ.</p>



<p>4) ಅಮ್ಮತ್ 2.0 ಯೋಜನೆಯಡಿ ದಾವಣಗೆರೆ ಜಿಲ್ಲೆಯ ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಗಳಲ್ಲಿ ನೀರು ಸರಬರಾಜು ಕಾಮಗಾರಿಗಳನ್ನು ಕರ್ನಾಟಕ ನಗರ ನೀರು ಸರಬರಾಜು ಮತ್ತು ಒಳ ಚರಂಡಿ ಮಂಡಳಿ ಮೂಲಕ ಅನುಷ್ಠಾನಗೊಳಿಸಲಾಗುತ್ತಿದ್ದು, ಸದರಿ ಮಾಹಿತಿಯನ್ನು ಅನುಬಂಧ-4ರಲ್ಲಿ ನೀಡಿದೆ.</p>																																				
<p>5) ಸ್ವಚ್ಛ ಭಾರತ ಮಿಷನ್ (ನಗರ) 2.0 - ಯೋಜನೆಯಡಿ ದಾವಣಗೆರೆ ಜಿಲ್ಲೆಯ ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಗಳಲ್ಲಿ ಘನತ್ಯಾಜ್ಯ ನಿರ್ವಹಣೆಗೆ ಸಂಬಂಧಿಸಿದಂತೆ, ಒಣ ತ್ಯಾಜ್ಯ ಸಂಸ್ಕರಣೆ ಘಟಕ, ಹಸಿ ತ್ಯಾಜ್ಯ ನಿರ್ವಹಣೆ ಘಟಕ, ಪಾರಂಪರಿಕ ತ್ಯಾಜ್ಯ ನಿರ್ವಹಣೆ, ನೆಲ ಭರ್ತಿ ಸೌಲಭ್ಯಗಳ ಸುಧಾರಣೆ ಮತ್ತು ನೈರ್ಮಲ್ಯಕ್ಕೆ ಸಂಬಂಧಿಸಿದ ಸಾರ್ವಜನಿಕ ಶೌಚಾಲಯಗಳ ನಿರ್ಮಾಣ ಕಾರ್ಯಗಳನ್ನು ಕೈಗೊಳ್ಳಲಾಗಿದೆ. ಈ ಕಾಮಗಾರಿಗಳ ಪ್ರಸ್ತುತ ಹಂತದ ವಿವರಗಳನ್ನು ಅನುಬಂಧ-5ರಲ್ಲಿ ನೀಡಿದೆ.</p>																																				
<p>6) ಎಲ್.ಇ.ಡಿ- CCMS ಬೀದಿ ದೀಪಗಳ ಅಳವಡಿಕೆ:</p> <p>2024-25 ಮತ್ತು 2025-26ನೇ ಸಾಲಿನ ಅವಧಿಯಲ್ಲಿ ದಾವಣಗೆರೆ ಜಿಲ್ಲೆಯ ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಗಳಲ್ಲಿ ಸಾಂಪ್ರದಾಯಿಕ ಬೀದಿ ದೀಪಗಳನ್ನು ಬದಲಿಸಿ, ಕೇಂದ್ರೀಕೃತ ನಿಯಂತ್ರಣ ಮತ್ತು ನಿರ್ವಹಣಾ ವ್ಯವಸ್ಥೆಯುಳ್ಳ ಎಲ್.ಇ.ಡಿ ಬೀದಿ ದೀಪಗಳನ್ನು ಪಿ.ಪಿ.ಪಿ ಮಾದರಿಯಲ್ಲಿ ಅಳವಡಿಸುವ ಕಾಮಗಾರಿಗಳು ಅನುಷ್ಠಾನ ಹಂತದಲ್ಲಿವೆ.</p>																																				
<p>(ಆ) ಜಿಲ್ಲೆಯ ನಗರಸಭೆ, ಪುರಸಭೆ ಮತ್ತು ಪಟ್ಟಣ ಪಂಚಾಯಿತಿಗಳಲ್ಲಿ ಪ್ರಸ್ತುತ ಕಾರ್ಯನಿರ್ವಹಿಸುತ್ತಿರುವ ಸಿಬ್ಬಂದಿಗಳ ಸಂಖ್ಯೆ ಎಷ್ಟು; ಖಾಲಿ ಇರುವ ಹುದ್ದೆಗಳೆಷ್ಟು;</p>	<p>ದಾವಣಗೆರೆ ಜಿಲ್ಲೆಯ ನಗರಸಭೆ, ಪುರಸಭೆ ಮತ್ತು ಪಟ್ಟಣ ಪಂಚಾಯಿತಿಗಳಲ್ಲಿನ ವೃಂದ ಬಲದ ಮಾಹಿತಿ ಕೆಳಕಂಡಂತಿದೆ:</p> <table border="1"> <thead> <tr> <th>ಕ್ರ. ಸಂ</th> <th>ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು</th> <th>ಕಾರ್ಯನಿರ್ವಹಿಸುತ್ತಿರುವ ಪಾಯಂ ನೌಕರರ ಸಂಖ್ಯೆ</th> <th>ಖಾಲಿ ಹುದ್ದೆಗಳ ಸಂಖ್ಯೆ</th> <th>ಕಾರ್ಯನಿರ್ವಹಿಸುತ್ತಿರುವ ಪಾಯಂ ಅಲ್ಲದ ನೌಕರರ ಸಂಖ್ಯೆ</th> </tr> </thead> <tbody> <tr> <td>1</td> <td>ನಗರಸಭೆ, ಹರಿಹರ</td> <td>127</td> <td>136</td> <td>98</td> </tr> <tr> <td>2</td> <td>ಪುರಸಭೆ, ಚನ್ನಗಿರಿ</td> <td>53</td> <td>42</td> <td>28</td> </tr> <tr> <td>3</td> <td>ಪುರಸಭೆ, ಮಲ್ಲಬನ್ನೂರು</td> <td>39</td> <td>58</td> <td>6</td> </tr> <tr> <td>4</td> <td>ಪುರಸಭೆ, ಹೊನ್ನಾಳಿ</td> <td>45</td> <td>52</td> <td>33</td> </tr> <tr> <td>5</td> <td>ಪ. ಪಂಚಾಯಿತಿ, ಜಗಲ್ಲೂರು</td> <td>43</td> <td>9</td> <td>25</td> </tr> <tr> <td>6</td> <td>ಪ. ಪಂಚಾಯಿತಿ, ನ್ಯಾಮತಿ</td> <td>22</td> <td>18</td> <td>13</td> </tr> </tbody> </table>	ಕ್ರ. ಸಂ	ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು	ಕಾರ್ಯನಿರ್ವಹಿಸುತ್ತಿರುವ ಪಾಯಂ ನೌಕರರ ಸಂಖ್ಯೆ	ಖಾಲಿ ಹುದ್ದೆಗಳ ಸಂಖ್ಯೆ	ಕಾರ್ಯನಿರ್ವಹಿಸುತ್ತಿರುವ ಪಾಯಂ ಅಲ್ಲದ ನೌಕರರ ಸಂಖ್ಯೆ	1	ನಗರಸಭೆ, ಹರಿಹರ	127	136	98	2	ಪುರಸಭೆ, ಚನ್ನಗಿರಿ	53	42	28	3	ಪುರಸಭೆ, ಮಲ್ಲಬನ್ನೂರು	39	58	6	4	ಪುರಸಭೆ, ಹೊನ್ನಾಳಿ	45	52	33	5	ಪ. ಪಂಚಾಯಿತಿ, ಜಗಲ್ಲೂರು	43	9	25	6	ಪ. ಪಂಚಾಯಿತಿ, ನ್ಯಾಮತಿ	22	18	13
ಕ್ರ. ಸಂ	ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು	ಕಾರ್ಯನಿರ್ವಹಿಸುತ್ತಿರುವ ಪಾಯಂ ನೌಕರರ ಸಂಖ್ಯೆ	ಖಾಲಿ ಹುದ್ದೆಗಳ ಸಂಖ್ಯೆ	ಕಾರ್ಯನಿರ್ವಹಿಸುತ್ತಿರುವ ಪಾಯಂ ಅಲ್ಲದ ನೌಕರರ ಸಂಖ್ಯೆ																																
1	ನಗರಸಭೆ, ಹರಿಹರ	127	136	98																																
2	ಪುರಸಭೆ, ಚನ್ನಗಿರಿ	53	42	28																																
3	ಪುರಸಭೆ, ಮಲ್ಲಬನ್ನೂರು	39	58	6																																
4	ಪುರಸಭೆ, ಹೊನ್ನಾಳಿ	45	52	33																																
5	ಪ. ಪಂಚಾಯಿತಿ, ಜಗಲ್ಲೂರು	43	9	25																																
6	ಪ. ಪಂಚಾಯಿತಿ, ನ್ಯಾಮತಿ	22	18	13																																

(ಇ)	ಪ್ರಸ್ತುತ ಖಾಲಿ ಇರುವ ಹುದ್ದೆಗಳನ್ನು ಯಾವ ಕಾಲಮಿತಿಯೊಳಗೆ ಭರ್ತಿ ಮಾಡಲಾಗುವುದು	<p>ರಾಜ್ಯದ ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಗಳಲ್ಲಿ ನೇರಪಾವತಿಯಡಿ ಕಾರ್ಯನಿರ್ವಹಿಸುತ್ತಿರುವ 1100 ಪೌರಕಾರ್ಮಿಕರುಗಳನ್ನು ನೇರ ನೇಮಕಾತಿ ಗೊಳಿಸಲು ಕ್ರಮವಹಿಸಲಾಗುತ್ತಿದ್ದು, ಈ ಕುರಿತು ಒಳಮೀಸಲಾತಿ ಅಳವಡಿಸಿಕೊಂಡು ನೇರ ನೇಮಕಾತಿ ಪ್ರಕ್ರಿಯೆಯನ್ನು ಕೈಗೊಳ್ಳಲು ರಾಜ್ಯದ ಎಲ್ಲಾ ಜಿಲ್ಲಾಧಿಕಾರಿಗಳಿಗೆ ದಿನಾಂಕ:22.09.2025 ರಂದು ಪತ್ರ ಬರೆಯಲಾಗಿದೆ (ಅನುಬಂಧ-6ರಲ್ಲಿ ನೀಡಿದೆ).</p> <p>ಸರ್ಕಾರದ ಆದೇಶ ಸಂಖ್ಯೆ: ಸಿಆಸುಇ 02 ಸಹಿಮ 2025, ದಿನಾಂಕ:03.09.2025ರಲ್ಲಿ ಕರ್ನಾಟಕ ರಾಜ್ಯದ ಪರಿಶಿಷ್ಟ ಜಾತಿಗಳಿಗೆ ಒಳ ಮೀಸಲಾತಿಯನ್ನು ಕಲ್ಪಿಸಿರುವ ಪರಿಣಾಮವಾಗಿ ರಾಜ್ಯ ಸಿವಿಲ್ ಸೇವೆಗಳಲ್ಲಿನ ಹುದ್ದೆಗಳಿಗೆ ನೇರ ನೇಮಕಾತಿ ಮಾಡಲು ಪರಿಷ್ಕೃತ ಮೀಸಲಾತಿ ರೋಸ್ಟರ್ ಅನ್ನು ನಿಗದಿಪಡಿಸಲಾಗಿರುತ್ತದೆ (ಅನುಬಂಧ-7ರಲ್ಲಿ ನೀಡಿದೆ). ಅದರಂತೆ, ರಾಜ್ಯದ ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಗಳಲ್ಲಿನ ನೇರ ನೇಮಕಾತಿಯಡಿ ಖಾಲಿ ಇರುವ ಹುದ್ದೆಗಳನ್ನು ಗುರುತಿಸಲಾಗುತ್ತಿದ್ದು, ಸದರಿ ಹುದ್ದೆಗಳಿಗೆ ಆರ್ಥಿಕ ಇಲಾಖೆಯ ಅನುಮೋದನೆ ಪಡೆದ ನಂತರ ಕರ್ನಾಟಕ ಲೋಕಸೇವಾ ಆಯೋಗಕ್ಕೆ ಪ್ರಸ್ತಾವನೆ ಸಲ್ಲಿಸಿ ಹುದ್ದೆಗಳನ್ನು ಭರ್ತಿ ಮಾಡಲು ಕ್ರಮ ಕೈಗೊಳ್ಳಲಾಗುವುದು.</p>
(ಈ)	ದಾವಣಗೆರೆ ನಗರಸಭೆಗೆ ಮಂಜೂರಾಗಿರುವ ಪೌರಕಾರ್ಮಿಕರ ಹುದ್ದೆಗಳೆಷ್ಟು; ಕಾರ್ಯ ನಿರ್ವಹಿಸುತ್ತಿರುವ ಪೌರಕಾರ್ಮಿಕರ ಸಂಖ್ಯೆ ಎಷ್ಟು; (ಪೂರ್ಣ ಮಾಹಿತಿ ಒದಗಿಸುವುದು)?	ದಾವಣಗೆರೆ ಮಹಾನಗರಪಾಲಿಕೆಗೆ ಒಟ್ಟು 693 ಹುದ್ದೆಗಳು ಮಂಜೂರಾಗಿದ್ದು, ಖಾಯಂ / ನೇರಪಾವತಿ ಸೇರಿ ಒಟ್ಟು 388 ಪೌರಕಾರ್ಮಿಕರು ಕಾರ್ಯನಿರ್ವಹಿಸುತ್ತಿದ್ದಾರೆ

ಸಂಖ್ಯೆ: ನಅಇ 298 ಎಸ್‌ಎಫ್‌ಸಿ 2025

(ರಹೀಂ ಖಾನ್)
ಪೌರಾಡಳಿತ ಹಾಗೂ ಹಜ್ ಸಚಿವರು



SCHEMES FOR ULB'S and CC'S

Division* Bengaluru Divisi ▾ District* Davanagei ▾ Scheme* CMSMTDP ▾ SubScheme:* PHASE4 (1 ▾ Category -All- ▾

ABSTRACT REPORT																				
PROGRESS OF WORKS UNDER CMSMTDP PHASE4 (NAGAROTHANA) All Categories(General,SCP,TSP,7.25,5) PROGRAMME																				
Date : 04-12-2025																Rs In Lakhs				
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21
Division	District	Name Of the Town	ULB Type	Grants Allocation	Total no. of works	Approved Action Plan		Action Plan yet to be approved Amount	Works Started		Under Tender Process		Tender to be Invited		Grants Released	Expenditure	No of Works Completed	% Utilization Against Allocation	% Utilization Against Release	Rank
						No of works	Amount		No of works	Amount	No of works	Amount	No of works	Amount						
Bengaluru Division	Davanagere	Channagiri	TP	1000.0	49	49	850.0	0.0	19	433.7	0	0.0	0	0.0	391.2	379.3542	30	37.94	96.97	0
Bengaluru Division	Davanagere	Harihar	CMC	3000.0	44	44	2549.5	0.0	30	2251.0	0	0.0	0	0.0	1622.77	1421.8314	14	47.39	87.62	0
Bengaluru Division	Davanagere	Honnali	TP	1000.0	25	25	950.0	0.0	5	120.0	0	0.0	0	0.0	763.81	729.6992	20	72.97	95.53	0
Bengaluru Division	Davanagere	Jagalur	TP	500.0	20	20	419.5	0.0	10	154.0	0	0.0	0	0.0	151.93	214.7756	10	42.96	141.36	0
Bengaluru Division	Davanagere	Malebennuru	TMC	1000.0	44	44	856.78	0.0	36	386.08	0	0.0	0	0.0	552.88	593.7026	8	59.37	107.38	0
Bengaluru Division	Davanagere	Nyamathi	TP	500.0	23	23	529.0	0.0	3	81.0	0	0.0	0	0.0	353.62	326.8282	20	65.37	92.42	0
			Total	7000.0	205	205	6154.78	0.0	103	3425.78	0	0.0	0	0.0	3836.21	3666.19	102	52.37	95.57	0

Workwise Progress of CMSMTDP PHASE4 (NAGAROTHANA) Report

Date=04-12-2025				Rs. in Lakhs		
S.No	DistrictName	UlbName	Work Name	Estimate Cost	Expenditure Cost	Work Status
1	Davanagere	Channagiri	development work of Dr B R Ambedkar Community Bhavan at General Hostel is nearby on the road next to the post office	10.00	0.00	Work Started
2	Davanagere	Channagiri	Reserved amount to 40 Pourakarmikas and Loaders for Single Premium insurence	14.23	0.00	Work Started
3	Davanagere	Channagiri	Reserved amount for purchase Solar Water heater or Electric hot water bioler and Rest room for PKs and Construction Rest room for Men and Women PKs	14.94	0.00	Work Started
4	Davanagere	Channagiri	Providing self-employment training to the unemployed youths/women in the city such as tailoring, zigzag, embroidery and other hand embroidery and providing necessary tailoring and zigzag machines to the trainees.	20.60	0.00	Work Started
5	Davanagere	Channagiri	provide computer training to the unemployed youths/women in the town and buy and provide laptops/desktop computers.	13.20	9.66	Work Completed
6	Davanagere	Channagiri	Training and issuance of vehicle license for light vehicles/ heavy vehicle training and issuance of badge and license to interested candidates within the city limits	13.20	0.00	Work Started
7	Davanagere	Channagiri	Reserved amount to 40 Pourakarmikas and Loaders for Single Premium insurence	5.77	0.00	Work Started
8	Davanagere	Channagiri	Reserved amount for purchase Solar Water heater or Electric hot water bioler and Rest room for PKs	6.06	0.00	Work Started
9	Davanagere	Channagiri	Providing self-employment training to the unemployed youths/women in the city such as tailoring, zigzag, embroidery and other hand embroidery and providing necessary tailoring and zigzag machines to the trainees.	8.00	0.00	Work Started
10	Davanagere	Channagiri	provide computer training to the unemployed youths/women in the town and buy and provide laptops/desktop computers	8.00	6.76	Work Completed
11	Davanagere	Channagiri	Training and issuance of vehicle license for light vehicles/ heavy vehicle training and issuance of badge and license to interested candidates within the city limits	3.00	0.00	Work Started
12	Davanagere	Channagiri	Self-employment training in tailoring, zigzag, embroideries and other hand embroidery to the unemployed youth/women within the city limits and providing necessary tailoring and zigzag machines to the trainees.	8.80	0.00	Work Started
13	Davanagere	Channagiri	provide computer training to the unemployed youths/young women in the town and purchase and provide laptop/desktop computers.	8.10	6.76	Work Completed
14	Davanagere	Channagiri	Training and issuance of vehicle license for light vehicles/ heavy vehicle training and issuance of badge and license to interested candidates within the city limits	8.10	0.00	Work Started
15	Davanagere	Channagiri	Giving mopeds to special souls.	15.00	0.00	Work Started
16	Davanagere	Channagiri	provide computer training to unemployed youths/young women in the town and buy and give laptops/desktop computers.	7.00	5.80	Work Completed
17	Davanagere	Channagiri	For construction of people-friendly toilets and ramps for government office buildings (for the differently-abled) as required within the city limits	21.00	0.00	Work Started
18	Davanagere	Channagiri	construction of "Indoor" Stadium in Channagiri Town Stadium premises.	50.00	49.89	Work Started
19	Davanagere	Channagiri	interlock paver and partitioning inside Tahsildar office premises of Channagiri town as well as construction of compound wall for Government Junior College and Government Animal Hospital and Forest Department and for construction of development works inside the premises of Tourist Mandir and construction work of 02 stalls at Megala Bus Stand.	90.00	60.11	Work Completed
20	Davanagere	Channagiri	Amount reserved for furniture required for new building of Municipal Office	15.00	13.59	Work Completed
21	Davanagere	Channagiri	Construction work of compound wall and gate for Govt Urdu School at 4th Cross, Tippunagada, Ward No.3.	10.00	8.93	Work Completed
22	Davanagere	Channagiri	Construction work of concrete platform near the existing OHT tank at Ward No.4	5.00	0.00	Work Started
23	Davanagere	Channagiri	Installation of 2 sides covering slab for the existing drain from Samad saab house in W. No. 05 to AK Colony Durgamma temple and to Bashas house near residential hostel.	10.00	5.19	Work Completed
24	Davanagere	Channagiri	Covering slab installation work for CC drain from Kagathur Road Sangita Master House to Police Studio Ramanna House in W. No. 06.	10.00	6.66	Work Completed
25	Davanagere	Channagiri	Covering slab installation work for existing two side drains at 1.2 and 3rd crosses opposite AK Colony Durgamma Temple in WA No. 07 and CC drain up to PLD Bank building behind DCC Bank in WA No. 07 Doing the work.	10.00	7.42	Work Completed
26	Davanagere	Channagiri	Installation of covering slab for the existing drains on 1st and 2nd and Kurubara Street of JH Patel Barangay No. 21.	10.00	0.00	Work Started
27	Davanagere	Channagiri	CC Sewer work from near Maruthi School to Digganahalli Cross Road (Patel Barangay Road) in W. No. 23 and CC Sewer work from Shamannas house to Krishnamurthys residence on Manjunath Talkies Road.	10.00	9.83	Work Completed
28	Davanagere	Channagiri	Construction of 2 sides CC drain from Shannin Bani house to Chandramma house and 2 sides CC drain work from Lalitamma house to Duttannas house in W.No.14.	10.00	7.25	Work Completed

S.No	DistrictName	UlbName	Work Name	Estimate Cost	Expenditure Cost	Work Status
29	Davanagere	Channagiri	Covering slab for the drain next to Gauraman Temple at Ward No. 15 and CC drain work from Valmiki Community Bhavan to the pit and interlock pavers installation work for Government School premises.	20.00	14.74	Work Completed
30	Davanagere	Channagiri	CC Sewer work behind Rajeshwari House, Nayakara Street, Ward No.18 and CC Sewer from main road in front of Bus Stand to Tumkos Super Market and Power Miltic Hotel in front of Maruti Hotel Contractor Shashidhar Naiks house in front of CC sewer work upto MSL bar	8.00	7.91	Work Completed
31	Davanagere	Channagiri	Installation of CC Drainage and Covering Slab upto Anjaneya Barangay Nameplate of Adjke Mandiya on the right side of Gadige Math Road in Ward No. 01	10.00	9.88	Work Completed
32	Davanagere	Channagiri	installing CC drain and one deck slab and covering slab for said drains from Maruti circle to Antarghattamma temple near Ravikumar Teacher house of Ward No.02	10.00	8.94	Work Completed
33	Davanagere	Channagiri	Work of installing covering slab for CC drains from Ward No. 04 Gadigemath Road from Shekarappa's house to Biskatti's house and from Biskatti's house to Syed Khaleems house	10.00	6.90	Work Completed
34	Davanagere	Channagiri	installation of covering slab Ward No 14 next to Jabbar house and Aslambegs house next to C. C. Charandi and jungle road bottom near Jabivullah house construction of deck slab and in front of Shamimbanu and Dilshad house new deck construction and in front of Jilani house next to Manjulakkan house construction of deck slab and from Satish house to Lakshmi. Construction of CC drain on 2 sides up to house and	7.00	3.59	Work Completed
35	Davanagere	Channagiri	Construction of 2 side CC Drain at Ward No 8 Kagaturu Main road 4th Cross Shetti Doctor house to Drava Gas Agency and 7th Cross 2 side CC Drain and Kagathur Main Road from Rajappa Master Residence to Mannamima College CC drain And 03 Dexlab and CC sewer work from Dhruvagas Agency to SLV Bakery and CC Sewer work from 13th Cross SLV Bakery to Meghna Sonu Enterprises and CC Sewer work in front of 13th Cross Mustak house and 8th Cross for installation of interlock paver on the road in front of the Police Housing House	20.00	22.51	Work Completed
36	Davanagere	Channagiri	Installation of covering slabs on existing drains near Old Reliance Tower near Jabi House and Ikhaz House and CM Rangaiah Road Near Iqbal House and Old Syed Keri Hodigere Ammad House and near Rashidsaab House, CM Rangaiah Road. Installation of covering slab on existing drains.	10.00	9.23	Work Completed
37	Davanagere	Channagiri	Installation of covering slab on the existing drains in the street next to Millat Society from Shikharimohalla Ananullasab house, W. No. 10, Medarbeedi Road.	10.00	5.87	Work Completed
38	Davanagere	Channagiri	Construction of deck slab and drain near Ameer Ahmed Saab house of Lashkar Mohalla, W. No. 11 and construction of deck slab at Koppal and installation of covering slab on drain on both sides and construction of interlock paver and covering slab and construction of deck slab from Hunse Wajid Sahebs house to NH 13 road. work	10.00	5.96	Work Completed
39	Davanagere	Channagiri	Work of CC sewerage from Satishanna house to Suresh house and CC sewerage from Shaikat Ali house to Basavaraj house of W. No. 12.	10.00	8.68	Work Completed
40	Davanagere	Channagiri	Sewer construction and installation of covering slab from Bhawani house to Sadik house of W. No. 13 and sewer work and installation of covering slab from Aarep house to Mestic house.	10.00	7.74	Work Completed
41	Davanagere	Channagiri	CC Sewer work on 2 sides from Rahmatullah Khan house on CM Rangaiah Road to Adha Ghanisab house and CC Sewer work from Noorani Masjid to Swami Doctor Hospital in W. No. 16.	10.00	0.00	Work Started
42	Davanagere	Channagiri	Installation of covering slab on existing drain next to Anjaneya Temple in Old Taluk Office Road No. 17 and covering slab on drain next to Ravi Textiles premises and deck slabbing in front of HB Harishmane on Nadigara Street and drain work next to Ginnamma Lokeshanna house on Nadigara Street.	10.00	9.84	Work Completed
43	Davanagere	Channagiri	Ward no. 14th from Padmakkan house to Chandramma house 2 sides CC drain and Dastgir house to Asmabanu house CC drain and Sabiya house to Saheedababanu house CC drain and dexlab construction and from Rudramma house to Ratmakka house CC drain and dexlab construction and from Shivamurthy house to Venkatesh house Construction of CC Sewer and Deekslab and Construction of CC Drain from near Power Transformer to Shetter Shop.	5.00	6.09	Work Completed
44	Davanagere	Channagiri	Installation of CC drain and covering slab from Garadi house to Mallikarjuna house in W. No. 20 and construction of CC drain and covering slab from Pataki Mallikarjuna house to Lakshmi Sagara main road.	10.00	0.00	Work Started
45	Davanagere	Channagiri	Installation of CC drain and covering slab till the rear of Srikanth Hale house behind Photo Ranganna house of War No. 22 and construction of CC drain and covering slab till Oil Kenchanna house behind Miltic Hotel Shankar house.	10.00	8.88	Work Completed
46	Davanagere	Channagiri	02 Side CC Drainage and Road Development Work from 2nd Cross Housing Board Colony of Basaveshwara Nagar to General Hostel of Wa.No.08.	20.00	16.42	Work Completed

S.No	DistrictName	UibName	Work Name	Estimate Cost	Expenditure Cost	Work Status
47	Davanagere	Channagiri	Construction work of CC drain and covering slab from Anganwadi Center No. 19 to Lakshmanappa house and VISI, Naganna house to small Rudresh house CC drain and covering slab construction work and Muruga barangay from Medical Prakash house to Srikanth house and Manjunath Road development work in front of Swami Mane	25.00	19.31	Work Completed
48	Davanagere	Channagiri	Amount Reserved to be paid Municipal contribution for UGD Works in Channagiri town	200.00	0.00	Work Started
49	Davanagere	Channagiri	Channagiri Town Ward No. 05 for 6 inch pipeline work and 2 and 3 inch pipeline link work from OHT near Santhemaiddan to AK Colony Durgamma temple side pass to end of 7th ward.	10.00	9.02	Work Completed
50	Davanagere	Harihar	Reserved amount for construction of CMC office building	100.00	0.00	Work Started
51	Davanagere	Harihar	Construction of Separate Toilet room for Gents & Ladies PKs	13.00	9.44	Work Started
52	Davanagere	Harihar	Reserved single premium insurance amount for 120-PKs, Loaders & Drivers	50.00	0.00	Work Started
53	Davanagere	Harihar	Providing tabs to SC Candidates studying degree in city limits	2.00	2.00	Work Completed
54	Davanagere	Harihar	Contribution amount to KUIDFC and SWM	100.00	0.00	Work Started
55	Davanagere	Harihar	Reserved amount to SC pursuing BE/MBBS/Higher studies	18.00	0.00	Work Started
56	Davanagere	Harihar	Govt Hospital Road CC Drain & Ramp development for Physically handicap, Road development from shivamogga road tahashildar on to water purification plant, Harlapura 1st main & tippinagar road development comes under ward no 5 & 6, Road development in front of SSK Kalyana mantap, CC Drain development in tanaji rao layout at vidyanagar, Road, CC Drain Ramp development that goes to Retaining wall construction work near Door krishna house	64.00	30.35	Work Started
57	Davanagere	Harihar	providing Computer training & purchase of computer/laptop for unemployed ST youths in city limits	17.00	15.59	Work Completed
58	Davanagere	Harihar	providing xerox machines / leather sewing machines / mobile repair equipments to unemployed ST youths to get self employed	15.00	14.50	Work Completed
59	Davanagere	Harihar	Providing Heavy vehicles driving training, byadge, driving licence for STs youths staying in city limits	5.00	0.00	Work Started
60	Davanagere	Harihar	Solar water installation for providing hot water to PKs houses	40.00	27.09	Work Completed
61	Davanagere	Harihar	Providing three wheeler vehicle to ST Physically handicaps in city limits	10.00	0.00	Work Started
62	Davanagere	Harihar	Providing tabs to ST Candidates studying degree in city limits	7.00	6.88	Work Completed
63	Davanagere	Harihar	Reserving amount to ST pursuing BE/MBBS/Higher studies	3.00	0.00	Work Started
64	Davanagere	Harihar	providing Computer training & purchase of computer/laptop for unemployed Minorities & backward class youths in city limits	15.00	13.00	Work Completed
65	Davanagere	Harihar	providing xerox machines, purchasing & distribution of mobile shops to unemployed minorities & backward class youths to get self employed in city limits	10.00	10.00	Work Completed
66	Davanagere	Harihar	Providing Heavy vehicles driving training, byadge, driving licence for unemployed minorities & backward class youths staying in city limits	5.00	0.00	Work Started
67	Davanagere	Harihar	Providing three wheeler to minorities & backward class Physically handicaps in city limits	25.00	0.00	Work Started
68	Davanagere	Harihar	Providing tabs to minorities & backward class Candidates studying degree in city limits	9.00	9.00	Work Completed
69	Davanagere	Harihar	Reserving amount to minorities & backward class for those pursuing BE/MBBS/Higher studies	10.00	0.00	Work Started
70	Davanagere	Harihar	providing Computer training & purchase of computer/laptop for unemployed Physically handicap youths in city limits	10.00	7.50	Work Completed
71	Davanagere	Harihar	Construction of Separate rest room facility for Gents & Ladies PKs	20.00	19.71	Work Started
72	Davanagere	Harihar	providing xerox machines, purchasing & distribution of mobile shops to unemployed Physically handicap youths to get self employed in city limits	10.00	10.00	Work Completed
73	Davanagere	Harihar	Providing three wheeler to Physically handicaps in city limits	25.00	0.00	Work Started
74	Davanagere	Harihar	Providing tabs to Physically handicaps studying degree in city limits	3.50	3.50	Work Completed
75	Davanagere	Harihar	Reserving amount to Physically handicaps for those pursuing BE/MBBS/Higher studies	15.00	6.25	Work Started
76	Davanagere	Harihar	Computer training & purchase of computer for unemployed SC/ST youths	35.00	32.50	Work Completed
77	Davanagere	Harihar	purchase of Xerox machines for unemployed SC/ST youths to get self employed	25.00	25.00	Work Completed
78	Davanagere	Harihar	Amount reserved for PKs contribution towards PKs for construction of house under PKs gruha nirmana yojane PKGNY	25.00	0.00	Work Started
79	Davanagere	Harihar	Providing Heavy vehicles driving training, byadge, driving licence for SCs youths staying in city limits	10.00	0.00	Work Started
80	Davanagere	Harihar	Providing three wheeler vehicle to SC Physically handicapped in city limits	25.00	0.00	Work Started
81	Davanagere	Harihar	Development and construction of CC roads and drains at KEB circle to ganganagara road shibara circle to temple road and 50mtr drain CC road 1.4kms and APMC gousiya colony to shimoga road ward No 8 16 17 18 19 9 28 29 20 and in ayappa colony road and drain and in ward no 20 retaining wall and road drain cc drain and deckslab at ward no 19	275.00	236.71	Work Started

S.No	DistrictName	UlbName	Work Name	Estimate Cost	Expenditure Cost	Work Status
82	Davanagere	Harihar	CC Drain development from vidyanagar shivanogga road to hultani sir's house & from shivanogga road to vishwa bandhu bank also from shivanogga road to Dr Toladas house & deckslab development. Harihareshwara layout main road dambering, Nagarajappa layout park development, road development next to H K Petrol bunk at shivanogga road, CC Drain & CC road development from Malleshappas house Manjesh's house	120.00	33.37	Work Started
83	Davanagere	Harihar	ward no 13 Jaibheemnagar main road, CC drain, Amaravati colony 1st main road to parameshwarappa house road dambering & development also park development, ward no 31 indiranagar 6th cross & 7th cross dambering & 1000 mtrs drain development.	85.00	62.65	Work Started
84	Davanagere	Harihar	Footpath, Decorating electric lights installation & Road development from corporation bank via bongale circle to harihareshwar temple, & Installation of decorating electric lights upto pakkeraswamy mat, also construction of CC Road & installation of electric lights from shivappa circle to veerabhadreshwara temple	135.00	13.88	Work Started
85	Davanagere	Harihar	Construction of CC Drain & Footpath development in 1st main & 3rd cross at ward no 21, Construction of CC Drain & Footpath development in 1st main & 8th cross to 16th cross, Road & CC Drain development at ward no 27	100.00	47.80	Work Started
86	Davanagere	Harihar	wardno 18 imam mohalla road development, ward no 14 & 24 henkinagar main channel road via P B road development CC Drain development near petrol bunk, Construction of CC Drain from Noorullas house to channel, Construction of Rajakaluve CC Drain , CC Drain & Road development at Tippunagar	111.00	44.45	Work Started
87	Davanagere	Harihar	Road dambering at Jeejamata colony Mahesh nagar Neelakanta nagar ward no 03, Gangunarasi road, Vijayanagar 1st to 9th cross drain development at ward no 04, Bangla badavane road drain development & drain development near indranis house at ward no 05, construction of CC Drain in Jaibheemnagar, construction of CC Rain water drain in Keshavnagar, & from amaravati to Bhute layout at ward no 11, Main road development that goes to cemetery-smashana in old harlapura at ward no 02, Indiranagara 3rd cross road & Drain development, vidyanagar A block Sevalal nagar drain & road development.	210.00	116.17	Work Started
88	Davanagere	Harihar	Construction of a Big CC Rain water drain from Garadi mane to river at ward no 16 & 08	100.00	66.25	Work Started
89	Davanagere	Harihar	Construction of Road in Harlapura & Guttur Main road also construction of CC Drain in industrial ara at ward no 01 & 02	100.00	96.08	Work Started
90	Davanagere	Harihar	Construction of CC Drain & Road development from fish market to P B road at Bharat oil mill compound also construction of CC Rain water drain & development of road in amaravati at ward no 12	100.00	118.95	Work Completed
91	Davanagere	Harihar	Development of Road & CC Drain in indiranagar 2nd & 3rd cross at ward no 26, Development of Road & CC Drain at 5th main 17th cross, also CC Drain & Road development at Prashantnagar main road, 5th & 6th cross roads.	100.00	97.28	Work Started
92	Davanagere	Harihar	at ward no 7,9,15,10 construction of big CC Rain water Drain at both sides of PWD road, from Jayashri talkies to Harapanahalli circle, from Dr Hegde clinic Revanasiddeshwara temple drain & from Veterinary hospital to KEB Drain, Road development in 03 cross roads & construction of CC drain at Bharampura - 40lakhs. Construction of Rain water CC drain from Jayashree talkies to bongale circle & construction of CC drain & road near khayams house at ward no14 - 172lakhs	172.00	57.53	Work Started
93	Davanagere	Harihar	Road, CC Drain & Footpath development from Giriyanma college 4th main to Devarabelakere channel at ward no 21,22,23,24,25,26,27 also construction of CC Drain in indiranagara at ward no 31 -20lakhs construction of CC Drain in bheemnagar at ward no 13 -20lakhs	220.00	188.42	Work Started
94	Davanagere	Honnali	CONSTRUCTION OF WELCOME CAMMON TO TMC OFFICE AND TMC OFFICE UPGRADATION	20.00	0.00	Work Started
95	Davanagere	Honnali	CONSTRUCTION OF HITECH TOILET NEAR HIGH SCHOOL/COLLEGE IN HONNALI	25.00	0.00	Work Completed
96	Davanagere	Honnali	PROVIDING BASIC INFRASTRUCTURE TO PKS COLONY IN HONNALI AND PROVIDE OTHER FACILITIES TO PKS	41.00	40.62	Work Completed
97	Davanagere	Honnali	CONSTRUCTION OF WELCOME CAMMON TO TMC BORDER IN HONNALI TMC	45.00	0.00	Work Started
98	Davanagere	Honnali	CONSTRUCTION OF ROAD AND DRAIN IN DURGIGUDI NORTH PURUSHOTHAMMA NAIK HOUSE TO MASTER NARASHIMAPPA HOUSE DURGIGUDI NORTH 1ST CROSS AND OTHER CROSSES IN HONNALI TOWN	60.00	58.00	Work Completed
99	Davanagere	Honnali	CONSTRUCTION OF ROAD AND DRAIN IN AK COLONY ARA LI MARA TO BASAVESHWARA SAMUDAYA BHAVAN AND TUNGA BHADRA BADAVANE 6TH CROSS AND OTHER DEVELOPMENT.	17.00	16.33	Work Started
100	Davanagere	Honnali	CONSTRUCTION OF ROAD AND DRAIN KEB TANK TO SHRUTI HOUSE TO CHANNAL AND POURAKARMIKA LAKSMANA HOUSE TO CHANNAL IN DEVANAYAKANAHALLI	40.00	45.37	Work Completed
101	Davanagere	Honnali	DEVELOPMENT OF ROAD AND DRAIN FROM AGRAHARA JANI HOUSE TO PATIL DOCTER HOUSE IN HONNALI TOWN	10.00	7.72	Work Completed

S.No	DistrictName	ULbName	Work Name	Estimate Cost	Expenditure Cost	Work Status
102	Davanagere	Honnali	CONSTRUCTION OF ROAD BESIDE LIC OFFICE AND GANGA SAWMILL IN HONNALI	15.00	10.96	Work Completed
103	Davanagere	Honnali	DEVELOPMENT OF ROAD FROM KOTE ARALI MARA TO TEGGINAGUDI MALLIKARJUNA TEMPLE AND OTHER PLACES IN HONNALI TMC	16.00	14.64	Work Completed
104	Davanagere	Honnali	DEVELOPMENT OF PH PEOPLE COLONY IN HONNALI TOWN	21.00	11.10	Work Completed
105	Davanagere	Honnali	CONSTRUCTION OF ROAD AND DRAIN DECK FROM HIREKALMATA CIRCLE TO M RAMESH HOUSE AND FROM 3RD CROSS TO TM ROAD IN MARALONI ROAD AND MUNICIPALTY OFFICE BEHIND IN TMC HONNALI IN AK COLONY ARALI MARA TO BASAVESHWARA SAMUDAYA BHAVAN AND TUNGA BHADRA BADA VANE 6TH CROSS AND OTHER DEVELOPMENT	200.00	200.02	Work Completed
106	Davanagere	Honnali	CONSTRUCTION OF ROAD AND DRAIN FROM APMC BESIDE CHURCH ROAD IN HONNALI	40.00	39.58	Work Completed
107	Davanagere	Honnali	CONSTRUCTION OF ROAD AND DRAIN IN DURGIGUDI SOUTH 3RD CROSS BALANCE PLACE 4TH CROSS 5TH CROSS NEW AMBEDKAR BHAVANA BESIDE ROAD AND 6TH CROSS IN HONNALI TMC	125.00	125.55	Work Completed
108	Davanagere	Honnali	CONSTRUCTION OF ROAD AND DRAIN IN DURGIGUDI NORTH WARD NO 03 OF 3RD CROSS 4TH CROSS 5TH CROSS 6TH CROSS AND 7TH CROSS IN HONNALI TMC	75.00	71.32	Work Completed
109	Davanagere	Honnali	CONTINUED ROAD WORK BESIDE APMC IN HONNALI	40.00	6.73	Work Completed
110	Davanagere	Honnali	CONSTRUCTION OF ROAD NEAR KEB BANASHANKARI LAYOUT SATTIGI SHIVAMURATHAPPA HOUSE TO CHANNAL IN HONNALI	20.00	10.45	Work Completed
111	Davanagere	Honnali	CONSTRUCTION OF DRAIN AND DECK FROM WARD NO 04 BENKI CHANDRU HOUSE MARALONI ROAD AND RANAGANATH TEACHER HOUSE 3RD CROSS KULKARNI HOUSE TO MARALONI HOUSE IN HONNALI TOWN	25.00	24.14	Work Completed
112	Davanagere	Honnali	CONSTRUCTION OF DRAIN AND DECK FROM WARD NO 05 HANUMANTHAPPA TEACHER HOUSE TO MARALONI ROAD ON BOYH SIDES IN TMC HONNALI	22.00	9.93	Work Completed
113	Davanagere	Honnali	CONSTRUCTION OF DRAIN AND CD WARD NO 06 GULEPPA HOUSE TO TEACHER JAYAPPA HOUSE AND GANAGA SAEMILL BEHIND AND 12TH CROSS IN HONNALI TMC	20.00	0.00	Work Completed
114	Davanagere	Honnali	DEVELOPMENT OF DRAINS IN SARVERKERI IN HONNALI TMC	16.00	0.00	Work Started
115	Davanagere	Honnali	CONSTRUCTION CC DRIAN FROM HANICAP THERTHAPPA HOUSE TO CHANNESHAPPA SON HANDICAP DARSHAN HOUSE IN PETE ROAD IN HONNALI TOWN	22.00	0.00	Work Started
116	Davanagere	Honnali	CONSTRUCTION OF CD AND DRIAN HALADAMMA SCHOOL BEHIND SWAMI SHOP TO NYAMATHI ROAD IN HONNALI TMC	15.00	16.74	Work Completed
117	Davanagere	Honnali	CONSTRUCTION OF CD AND DRIAN NEAR GOWDRAKERI CHANNAMALLIKARAJUANA SCHOOL BEHIND TO PANDURANAGA TEMPLE IN HONNALI TMC	8.00	20.23	Work Completed
118	Davanagere	Honnali	CONSTRUCTION OF CD AND DRIAN IN WARD NO 17 KOTE ROAD SHANTHA TAKIES FRONT SIDE AND OTHER DEVELOPMENT WORKS IN HONNALI TMC	12.00	0.29	Work Completed
119	Davanagere	Jagalur	Construction of toilets for handicaps at gurubhavana and at new town panchyath office building	10.50	0.00	Work Started
120	Davanagere	Jagalur	Under 24.10 Insurance amount for permanent pks drivers and loaders	18.00	0.00	Work Started
121	Davanagere	Jagalur	Under 24.10 amount reserved for pks tiffen	3.00	3.00	Work Completed
122	Davanagere	Jagalur	Under 24.10 Purchase of tailoring machine for sc unemployed ladies	13.74	0.00	Work Started
123	Davanagere	Jagalur	Under 24.10 reserved amount of sc beneficiary house repair	10.26	0.00	Work Started
124	Davanagere	Jagalur	Under 24.10 reserved amount of st beneficiary house repair	4.50	0.00	Work Started
125	Davanagere	Jagalur	Under 7.25 reserved amount of obc beneficiary house repair	3.00	0.00	Work Started
126	Davanagere	Jagalur	Under 7.25 Purchase of tailoring machine for obc unemployed ladies	5.00	0.00	Work Started
127	Davanagere	Jagalur	Under 7.25 reserved amount for obc beneficiaries subsidy	4.50	0.00	Work Started
128	Davanagere	Jagalur	Under 5 purchase of tricycle vehicle	10.50	0.00	Work Started
129	Davanagere	Jagalur	Construction of cc road in ward no 6 7 and 8	18.50	11.88	Work Completed
130	Davanagere	Jagalur	Construction of cc road in ward no 4 13 15 16 18 and installation of led lights in ward no 4	35.00	35.00	Work Completed
131	Davanagere	Jagalur	Construction of cc road in ward no 2 11 and installation of led light in ward no 2	14.00	13.06	Work Completed
132	Davanagere	Jagalur	Construction of cc road drain and dek slab at ward no 1 and 12	27.00	29.09	Work Completed
133	Davanagere	Jagalur	Construction of cc road drain deck slab arch and led light in ward no 1 3 and 5	25.00	23.57	Work Completed
134	Davanagere	Jagalur	Construction of cc road drain deck slab and led light at ward no 5 9 10 11 12	27.00	21.57	Work Completed
135	Davanagere	Jagalur	Construction of cc road drain deck slab and led light at ward no 14 15 and 16	25.00	22.94	Work Completed
136	Davanagere	Jagalur	Construction of cc road drain deck slab and led light at ward no 16 17 4 1	21.00	2.00	Work Completed
137	Davanagere	Jagalur	Installation of LED Light from thippeswamy textile to taralbalu kendra	70.00	52.67	Work Completed

S.No	DistrictName	UlbName	Work Name	Estimate Cost	Expenditure Cost	Work Status
138	Davanagere	Jagalur	Installation of LED Light from taralabalu kendra to firestation	74.00	0.00	Work Started
139	Davanagere	Malebennuru	Providing motorized wheelchairs to the physically challenged persons to carry out work or go to the college to work places	6.00	0.00	Work Started
140	Davanagere	Malebennuru	Paying the annual premium of a government named life insurance, health plan	3.00	0.00	Work Started
141	Davanagere	Malebennuru	Health check-up camp and hygiene awareness program for people with disabilities by urban local bodies in collaboration with government hospitals and NGOs	3.00	0.00	Work Started
142	Davanagere	Malebennuru	Providing gesture training to the speech and hearing impaired Prosthetics and assistance to the physically challenged	10.00	0.00	Work Started
143	Davanagere	Malebennuru	SSLC For scholarships for studying students	4.00	0.00	Work Started
144	Davanagere	Malebennuru	sing a Welcome Arch to the Municipal Area of aathe Highway under the Municipality of Malebanur Municipality.	25.00	17.71	Work Started
145	Davanagere	Malebennuru	Construction of CC Drain and Deck from Khwaja Hotel to Dargah in Ward No.01, Ward No.04 Construction of CC drain from Deshpande House to SH Road, CC from Bangara Shop Prabhu House to Ganeshappa House in Ward No.06 drain work, from Halesh house in Ward No.08 CC Drainage works from Halesh House to Bhadra Channel, Behind Bismillah Masjid A in Ward No.14 CC Drainage and Road Works up to Bhadra Channel, CC Drainage and Road Works from Younas House to Syed House in Ward No.15, In Ward No. 17, Malagi House behind A of Yogesh house till Chandrappans house, CC drain and road works and in Ward No. 21 Two Side CC drain work from Suleman saab house to Bhadra channel	72.90	70.80	Work Started
146	Davanagere	Malebennuru	P.U.C. Scholarship for students pursuing J.O.C, Para-Medical and other equivalent courses	4.00	0.00	Work Started
147	Davanagere	Malebennuru	For scholarship to students pursuing degree and other equivalent studies	4.00	0.00	Work Started
148	Davanagere	Malebennuru	Providing subsidy for getting cooking gas to non-gas households Purchase of stove light pipe for connection if necessary	5.00	0.00	Work Started
149	Davanagere	Malebennuru	Involved in state/national level sports/arts/cultural and other extra-curricular activities	3.00	0.00	Work Started
150	Davanagere	Malebennuru	50000 as subsidy for purchase of desktop computer or laptop to students pursuing MBBS/BE	5.00	4.83	Work Completed
151	Davanagere	Malebennuru	Health Checkup for Permanent/Contractual/Outsourced PKs, Loaders, Safai Karmachari and their family members engaged in cleaning and sanitation work.	8.75	0.00	Work Started
152	Davanagere	Malebennuru	For students involved in State/National level Sports/Arts/Cultural and other extra-curricular activities.	5.00	0.00	Work Started
153	Davanagere	Malebennuru	Providing subsidy for getting cooking gas to non-gas households Purchase of stove light pipe for connection if necessary	6.00	0.00	Work Started
154	Davanagere	Malebennuru	Medical Expenses Government nominated Life Insurance/Health Plan Insurance	11.67	0.00	Work Started
155	Davanagere	Malebennuru	For the provision of safety accessories	8.75	10.75	Work Started
156	Davanagere	Malebennuru	For providing breakfast to PKs	8.00	0.00	Work Started
157	Davanagere	Malebennuru	SSLC For scholarships for studying students	4.00	0.00	Work Started
158	Davanagere	Malebennuru	50000 as subsidy for purchase of desktop computer or laptop to students pursuing MBBS/BE	4.00	3.86	Work Completed
159	Davanagere	Malebennuru	P.U.C. Scholarship for students pursuing J.O.C, Para-Medical and other equivalent courses	5.00	0.00	Work Started
160	Davanagere	Malebennuru	For scholarship to students pursuing degree and other equivalent studies	5.00	0.00	Work Started
161	Davanagere	Malebennuru	For study tour to PKs	5.00	0.00	Work Started
162	Davanagere	Malebennuru	SSLC and Secondary PUC For skill and developmental training of learned PKs children	5.00	0.00	Work Started
163	Davanagere	Malebennuru	Health Checkup for Permanent/Contractual/Outsourced Pks, Loaders, Safai Karmachari and their family members engaged in cleaning and sanitation work.	3.55	0.00	Work Started
164	Davanagere	Malebennuru	Providing subsidy for getting cooking gas to non-gas households Purchase of stove light pipe for connection if necessary	4.00	0.00	Work Started
165	Davanagere	Malebennuru	Expenditure Government Named Life Insurance/Health Plan Insurance Medical	11.67	0.00	Work Started
166	Davanagere	Malebennuru	For the provision of safety accessories	3.55	0.00	Work Started
167	Davanagere	Malebennuru	50000 as subsidy for purchase of desktop computer or laptop to students pursuing MBBS/BE	2.00	1.93	Work Started
168	Davanagere	Malebennuru	SSLC For scholarships for studying students	3.00	0.00	Work Started
169	Davanagere	Malebennuru	P.U.C. Scholarship for students pursuing J.O.C, Para-Medical and other equivalent courses	2.00	0.00	Work Started
170	Davanagere	Malebennuru	For scholarship to students pursuing degree and other equivalent studies	3.00	0.00	Work Started
171	Davanagere	Malebennuru	SSLC and secondary PUC. For skill and developmental training of learned children	3.00	0.00	Work Started
172	Davanagere	Malebennuru	For students involved in State/National level Sports/Arts/Cultural and other extra-curricular activities.	2.00	0.00	Work Started
173	Davanagere	Malebennuru	C.C. for cross roads in Ward No. 23. Drainage work, construction of big culvert near park and installation of covering slab, road development work for Asharya Colony cross roads, construction of road from Handikayyava Dymappa house in ward no. CC road and duck slab development work from Mallesh house to Basamma house and from Halesh house to Ambedkar Bhavan in 8	70.00	60.05	Work Completed

Sl.No	DistrictName	UlbName	Work Name	Estimate Cost	Expenditure Cost	Work Status
174	Davanagere	Malebennuru	Construction of special toilets and ramps for the disabled in required government office premises and schools and colleges within Malebennur Municipality.	21.00	0.00	Work Started
175	Davanagere	Malebennuru	CC camera installation work in Malebennur town limits	15.00	0.00	Work Started
176	Davanagere	Malebennuru	Construction of CC drain and deck up to KP Kenchappa house of Masjid Complex, Ranganatha Building in Ward No.02, in Ward No.03 Construction of 2 sided CC drain and deck from Sirigeri Ganganna House to Kadappara Siddappa House, from Bakshis Saab House in Ward No.09 C.C. up to Bhadra channel. drain works and Deck slab works, welding of Medur Lake in Ward No: 10 from Bhasha House to well. CC drain and Deck slab Works, Ward No: 11 from Kannala Nagaraj House to Hazrat Saab House, Babusab House to Madrasa and T. from Bovi Shiva House. Double Sided CC drain and Deck slab Works up to Suresh House, from Shabbir Site to Santa in Ward No:12 Construction work of double sided CC sewer and deck,CC drain work from Yusuf house to Sante road in Ward No:13, in Ward No:16 Construction of CC drain and decking and laying of pavers from near Hinayats house, next to Bhadra channel from KEB Srinivasas house in Ward No:18 C.C. to Santa Road. Drainage and Road, Decuslab and Covering slab installation works and from Rafiq House to Jigali Road in Ward No:22.CC drain work from Nasrullah house to Jigali road.	72.00	64.88	Work Started
177	Davanagere	Malebennuru	Drainage and road development works from Gujar Ayub Khan house to Pujar Dyananna house and Brick Ibrahim Saab house in Azad Nagar and Nagendrappa house to Girish house in Basaveshwar Nagar Koppada.	36.60	37.59	Work Completed
178	Davanagere	Malebennuru	Road Development from SH Road to PWD School to Paraspandi Hall Construction of Two Side Drainage and Put. Path Pavers	80.10	62.35	Work Completed
179	Davanagere	Malebennuru	CC Sewer and Slab work in Ward No: 07 from Jatapat Nagar and KEB back to main canal to carry sewage water. Construction of CC Drain and Deck Slab from Bhadra Channel to Public Cemetery Road in Ward No:07 Development of Drainage and Road to Scheduled Tribe House Road in Ward 23	28.24	22.42	Work Started
180	Davanagere	Malebennuru	Construction of double side drain and covering slab and put path pavers on the road from SH road to Ashraya Colony, up to Bhadra channel.	95.00	90.73	Work Completed
181	Davanagere	Malebennuru	Installation of double side drain and covering slab from SH road to Bhadra channel on Nandigudi road and construction of double side drain on Jigali road	90.00	77.73	Work Completed
182	Davanagere	Malebennuru	Installation of double side drain and covering slab and construction of put path pavers from SH road to Police Station Mumbaga to Mallanayakanahalli Shekhappa house.	90.00	70.07	Work Completed
183	Davanagere	Nyamathi	HOUSE QUATERS UPGADATION OF PKS IN TOWN PANCHAYATH NYAMATHI	21.00	13.03	Work Completed
184	Davanagere	Nyamathi	CONSTRUCTION HIGHTECH TOILET IN GOVT GIRLS COLLEGE GROUND	25.00	22.76	Work Completed
185	Davanagere	Nyamathi	CONSTRUCTION HIGHTECH TOILET IN GOVT BOYS COLLEGE GROUND	25.00	24.30	Work Started
186	Davanagere	Nyamathi	CONSTRUCTION OF COMMERCIAL COMPLEXES NEAR TALUK OFFICE IN NYAMATHI	12.00	11.80	Work Completed
187	Davanagere	Nyamathi	UPGRADATION OF TOWN PANCHAYATH OFFICE	15.00	13.45	Work Completed
188	Davanagere	Nyamathi	CONSTRUCTION OF WELCOME CAMMON TO TOWN PANCHAYATH ENTRENCE MAIN ROAD	35.00	32.77	Work Started
189	Davanagere	Nyamathi	DEVELOPMENT OF SANTE MAIDANA IN TP NYAMATHI	14.00	12.98	Work Completed
190	Davanagere	Nyamathi	CONSTRUCTION OF ROAD AND DRAIN GOVT SCHOOL TO SANTE MAIDANA BOTH CROSS IN VINOBHANAGARA	30.00	19.24	Work Completed
191	Davanagere	Nyamathi	CONSTRUCTION CC DRAIN A.K COLONY HATTURAPPA HOUSE TO SANGLAPPA HANUMANTAPPA HOUSE AND GUDDAPPA HOUSE TO DODDETHALLI ROAD	25.00	14.98	Work Completed
192	Davanagere	Nyamathi	CONSTRUCTION OF BOTH SIDE BOX DRAIN FROM DODETHIHALI ROAD TO TUMBHU HALLA	34.00	27.67	Work Completed
193	Davanagere	Nyamathi	CONSTRUCTION OF DRAIN AND COVER SLAB FROM VALMIKI NAGARA MARI GADDIGE TO ANKAMMA TEMPLE	24.00	23.49	Work Completed
194	Davanagere	Nyamathi	CONSTRUCTION OF DRAIN AND CD IN 4TH AND 5TH CROSS IN VINOBHA NAGARA	15.00	0.00	Work Completed
195	Davanagere	Nyamathi	CONSTRUCTION OF DRAIN FROM REDDI GUDDAPPA HOUSE TO KABALI SHADAKSHARAPPA HOUSE IN KOVERBEEDI	16.00	12.60	Work Completed
196	Davanagere	Nyamathi	DEVELOPMENT OF PHYSICALLY CHALEGED PEOPLE COLONY AND OTHER FACILITY TO PH PEOPLE IN TP NYAMATHI	21.00	0.00	Work Started
197	Davanagere	Nyamathi	CONSTRUCTION OF DRAIN AND CD ON BOTH SIDES OF THREE CROSS IN CHANDRAHASA LAYOUT	25.00	22.64	Work Completed
198	Davanagere	Nyamathi	CONSTRUCTION OF DRAIN AND CD NEAR BANNI MAHAKALAMMA TEMPLE BESIDE CROSS ON SHIVANADAPPA BADAVANE	20.00	18.85	Work Completed
199	Davanagere	Nyamathi	CONSTRUCTION OF DRAIN FROM DANIHALI ROAD MUTTU SHOP TO SHIVARUDRAPPA FIELD IN NYAMATHI	20.00	15.29	Work Completed

S.No	DistrictName	UlbName	Work Name	Estimate Cost	Expenditure Cost	Work Status
200	Davanagere	Nyamathi	CONSTRUCTION OF ROAD DRAIN AND CD INFRONT OF HAZRATH BILAL ARABBI MADARASA TO NAGARAJAPPA HOUSE IN SHIVANADAPPA BADAVANE	12.00	7.59	Work Completed
201	Davanagere	Nyamathi	CONSTRUCTION OF ROAD AND DRAIN ESHWARI BRAMA KUMARI VIDYALAYA TO HANUMANTHARAO HOUSE	25.00	25.54	Work Completed
202	Davanagere	Nyamathi	CONSTRUCTION OF DRAIN FROM GOVT HOSPITAL COMPOUND TO VIVEKANADA SCHOOL	15.00	7.85	Work Completed
203	Davanagere	Nyamathi	CONSTRUCTION OF RAJAKALUVE FROM KODIKOPPA ROAD REDDY JAYYAPPA HOUSE TO KARE HALLA IN NYAMATHI	50.00	0.00	Work Completed
204	Davanagere	Nyamathi	CONSTRUCTION OF CC DRAIN CHILURU ROAD DODDAMANE BASAVARAJAPPA HOUSE TO BHIMESHAPPA HOUSE IN NYAMATHI	20.00	0.00	Work Completed
205	Davanagere	Nyamathi	PROVIDING 50 HP MOTOR AND VERTICAL TURBINE PUMP AT NYAMATHI TOWN WATER SUPPLY JACKWELL	30.00	0.00	Work Completed
				6154.78	3666.19	

✓ ಮುಖ್ಯ ಅಭಿವೃದ್ಧಿ ಅಧಿಕಾರಿ
ಪೌರಾಡಳಿತ ನಿರ್ದೇಶನಾಲಯ
9.12.2
ಬೆಂಗಳೂರು

Workwise Progress of SFC UNTIED 2024-25 Report

S.No	DistrictName	UlbnName	Sector Name	Work Name	Rs. in Lakhs		
					Estimate Cost	Expenditure Cost	Work Status
1	Davanagere	Channagiri	Other Works	for hardship Allowance to Pourakarmikas for the year 2024	6.5	5.64	Work Completed
2	Davanagere	Channagiri	Other Works	Amount reserved for breakfast for all permanent and outsourced Pourakarmikas, loaders, drivers of the office engaged in cleaning and sanitation of the office.	4.65	2.6986	Work Completed
3	Davanagere	Channagiri	Other Works	Purchase Sewing Machine to Backward class Beneficiarys	0.75	0.678	Work Completed
4	Davanagere	Channagiri	Other Works	Construction of CC Drain at ward No 10 of Kousar Masdiq from Shabbir house to Mehaboob Ali house	1.13	1.13	Work Completed
5	Davanagere	Channagiri	Other Works	provide various necessary materials to the differently-abled persons in the city limits	0.65	0	Work Started
6	Davanagere	Channagiri	Other Works	To construct ramps for disabled persons in government buildings and to construct and repair dilapidated ramps	0.65	0	Work Completed
7	Davanagere	Channagiri	Water Supply	purchase of chemicals for maintenance of drinking water supply of Channagiri town	11.67	8.2308	Work Completed
8	Davanagere	Channagiri	Other Works	Deficit grant for approved works in 2023-24	4.8	2.4222	Work Completed
9	Davanagere	Channagiri	Other Works	Purchase safety wears for all permanent and outsourced Pourakarmikas, loaders, drivers of the office engaged in cleaning and sanitation work.	0.64	0	Work Completed
10	Davanagere	Channagiri	Other Works	Purchase Sewing Machine to Schedule Cast Beneficiarys	1.02	0.6714	Work Completed
11	Davanagere	Channagiri	Other Works	Development work of Community hall at ward No 5 A K Colony	1.54	0.11	Work Completed
12	Davanagere	Channagiri	Other Works	Deficit grant for approved works in 2023-24	1.8	0.8	Work Completed
13	Davanagere	Channagiri	Other Works	Purchase safety wears for all permanent and outsourced Pourakarmikas, loaders, drivers of the office engaged in cleaning and sanitation work.	0.24	0.24	Work Completed

Workwise Progress of SFC UNTIED 2024-25 Report

					Rs. in Lakhs		
S.No	DistrictName	UlbName	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
14	Davanagere	Channagiri	Other Works	Purchase Sewing Machine to Schedule Tribe Beneficiarys	0.38	0.16	Work Completed
15	Davanagere	Channagiri	Other Works	pay Taluk Scheduled Caste Welfare Officers as Contribution for development work of Valmiki Community Bhawan, Channagiri town.	0.58	0	Work Started
		Channagiri Total			37	22.781	
17	Davanagere	Harihar	Other Works	Rserveed amount for direct payment for 48 pourakarmikas in harihar cmc	84.24	84.24	Work Completed
18	Davanagere	Harihar	Other Works	Providing need base items and arranging of camp for physical challenged eye defect beneficiaries training of sangana language	1.45	0	Work Started
19	Davanagere	Harihar	Other Works	Contrubution amount of Amruth stalls for physical challenged beneficiaries	0.95	0	Work Started
20	Davanagere	Harihar	Other Works	Construction of toilet for physically challenged government schools	2.4	0	Work Started
21	Davanagere	Harihar	Other Works	Providing incentives for beneficiaries senior sportsmens and backward students	2.16	2.16	Work Completed
22	Davanagere	Harihar	Other Works	Providing contribution amount for other backward beneficiaries to construct of amruth stalls	0.62	0	Work Started
23	Davanagere	Harihar	Parks and Gardens	Development of Dr.B R Ambedkar Park with cc bench kids playing toys and repair of compound wall at ward no 21 JC extension	4.18	0	Work Completed
24	Davanagere	Harihar	Other Works	Purchase of safety equipments like Shoes, Socks, Apron, Glouse, Mask etc & Dress for Permanent PKs & direct payment PKs	5.8	0	Work Completed
25	Davanagere	Harihar	Other Works	Providing Morning breakfast for Permanent and direct payment SC and ST pourakarmikas	9.28	0	Work Completed
26	Davanagere	Harihar	Storm Water Drains	Construction of CC Drain at ward 03 ashraya colony 1st main 2nd cross north side door no 80/160 from renukamma house to makanuru hanumanthappa house	6.96	6.5286	Work Completed

Workwise Progress of SFC UNTIED 2024-25 Report

					Rs. in Lakhs		
S.No	DistrictName	UibName	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
27	Davanagere	Harihar	Street Lighting	Providing lighting facility at ward No 4 near chowdamma temple by installing BESCOM street poles and highmast light	6.96	5.0715	Work Completed
28	Davanagere	Harihar	Other Works	Purchase of safety equipments like Shoes, Socks, Apron, Glouse, Mask etc & Dress for Permanent PKs & direct payment PKs	2.4	0	Work Completed
29	Davanagere	Harihar	Other Works	Providing Morning breakfast for Permanent and direct payment SC and ST pourakarmikas	3.84	0	Work Completed
30	Davanagere	Harihar	Storm Water Drains	Construction of deckslab and at ward No 13 jai bheema nagara main road left side from delleppa house to manjanaik house	5.76	4.8	Work Completed
		Harihar Total			137	102.8001	
32	Davanagere	Honnali	Other Works	PROVISION FOR SANKASTA BHATYE FOR PKS	5.76	5.52	Work Completed
33	Davanagere	Honnali	Other Works	PROVISION FOR ESCROW SALARY FOR PKS	9.16	9.1654	Work Completed
34	Davanagere	Honnali	Other Works	PROVISION OF INCENTIVE FOR STUDENTS	0.49	0.49	Work Completed
35	Davanagere	Honnali	Other Works	DEVELOPMENT OF OTHER BACKWARD COMMUNITY AREA OF HONNALI	0.74	0.7124	Work Completed
36	Davanagere	Honnali	Other Works	PROVIDING HEARING MACHINE PHYSICALLY CHALENGED PEOPLE OF HONNALI	0.42	0	Work Completed
37	Davanagere	Honnali	Other Works	CONSTRUCTION OF RAMP IN GOVT SCHOOL/COLLEGE/COMMUNITY TOILET IN HONNALI	0.43	0.2221	Work Completed
38	Davanagere	Honnali	Other Works	PROVIDING SANKAST BHATYE FOR PKS OF HONNALI	0.48	0.6365	Work Started
39	Davanagere	Honnali	Other Works	PROVIDING HEALTH KITS FOR PKS LOADERS CLEANERS DRIVERS OF HONNALI	1.64	0	Work Completed

Workwise Progress of SFC UNTIED 2024-25 Report

					Rs. in Lakhs		
S.No	DistrictName	UlbName	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
40	Davanagere	Honnali	Storm Water Drains	CONSTRUCTION OF CC DRAIN NAVEEN HOUSE IN TUNGABHADRA BADAVANE SOUTH IN HONNALIN NYAMATHI	3.36	1.9999	Work Completed
41	Davanagere	Honnali	Other Works	PROVIDING MORNING BREAKFAST FOR PKS LOADERS DRIVERS OF HONNALI	2	0.8	Work Completed
		Honnali Total			24.48	19.5463	
43	Davanagere	Jagalur	Other Works	Spill Over amount for the year 2023 24	6.6	4.6413	Work Completed
44	Davanagere	Jagalur	Other Works	Reserved amount for Nerapavathi PKS for salary	9.94	9.94	Work Completed
45	Davanagere	Jagalur	Other Works	Hardship allowance for Permanent PKS From April 2022 to March 2024	7.96	7.96	Work Completed
46	Davanagere	Jagalur	Other Works	Purchase of tailoring machine for obc unemployed ladies	0.6	0.5442	Work Completed
47	Davanagere	Jagalur	Other Works	Purchase of equipments to handycap beneficiaries	0.51	0	Work Started
48	Davanagere	Jagalur	Other Works	Construction of ramp to bayalu ranga mandira	0.51	0.3815	Work Completed
49	Davanagere	Jagalur	Other Works	Purchase and installation of ups and battery to town panchyath office	1.88	1.88	Work Completed
50	Davanagere	Jagalur	Street Lighting	Purchase of LED light for ward no 7 8 9 and 10	0.88	0.6255	Work Completed
51	Davanagere	Jagalur	Other Works	Purchase of safety equipments to pks	2.2	1.3926	Work Completed
52	Davanagere	Jagalur	Other Works	Purchase of tailoring machine for sc unemployed ladies	1.52	1.2485	Work Completed

Workwise Progress of SFC UNTIED 2024-25 Report

					Rs. in Lakhs		
S.No	DistrictName	UlbName	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
53	Davanagere	Jagalur	Other Works	Purchase of laptops sc beneficiaries	1	0.4965	Work Completed
54	Davanagere	Jagalur	Street Lighting	Repair of high mast light at ward num 16	0.06	0	Work Started
55	Davanagere	Jagalur	Water Supply	Pipeline work at ward no 16 in various wards	1.64	0	Work Completed
56	Davanagere	Jagalur	Water Supply	Piple work from durugamma temple to lakshmamma temple at ward no 13	1.64	0	Work Completed
57	Davanagere	Jagalur	Other Works	Purchase of tailoring machine for st unemployed ladies	0.5	0.5	Work Completed
58	Davanagere	Jagalur	Other Works	Purchase of laptops st beneficiaries	0.5	0	Work Completed
59	Davanagere	Jagalur	Water Supply	Pipeline work infront from sbi bank to prasanna achar house at ward no 5	0.67	0.633	Work Completed
60	Davanagere	Jagalur	Water Supply	Pipeline work from kavalara yashodamma house to vahajanna house at ward no 2	0.66	0	Work Completed
61	Davanagere	Jagalur	Water Supply	Purchase of pump and motar to new borewell at ward no 13	0.67	0	Work Completed
		Jagalur Total			39.94	30.2431	
63	Davanagere	Malebennuru	Other Works	IN MALEBENNURU CITY VISHESHA CHETANARA U R W EXECUTIVE PROVIDE FURNITURE AND LAPTOP PURCHASING	0.5	0.5225	Work Completed
64	Davanagere	Malebennuru	Other Works	IN DIFFERENT TYPES OF Studying brilliant backward students special assistance. THE	0.56	0.6	Work Completed
65	Davanagere	Malebennuru	Other Works	DIFFERENT LEVEL OF STUDYING VESHESH CHETANA BRILLIANT STUDENTS GIVING SPECIAL ASSISTANCE	0.5	0.12	Work Started

Workwise Progress of SFC UNTIED 2024-25 Report

					Rs. in Lakhs		
S.No	DistrictName	UlbName	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
66	Davanagere	Malebennuru	Other Works	2023 AND 24 YEARS CONTINUES WORKS SILL OVER RESERVED AMOUNT	19.75	0	Work Completed
67	Davanagere	Malebennuru	Other Works	IN OFFICE WORKS PURCHASE OF THE GENERETOR IN TMC MALEBENNURU OFFICE	5.79	5.514	Work Started
68	Davanagere	Malebennuru	Other Works	SUPPLY AND INSTALLTION OF THE MOTOR AND PUMP AND OTHER ITEMS IN MALEBENNURU LIMITS WARD NO 1 TO WARD NO 23 NEED PLACES	7	0	Under Tender Process
69	Davanagere	Malebennuru	Other Works	2024 25 YEAR TMC MALEBENNURU WORKING PKS EMPLOYEES SANKASTA BHATHE RESEVERED AMOUNT	1.75	1.75	Work Completed
70	Davanagere	Malebennuru	Other Works	DIFFERENT LEVEL OF STUDYING SC BRILLIANT STUDENTS GIVING SPECIAL ASSISTANCE	1.84	1.76	Work Completed
71	Davanagere	Malebennuru	Other Works	WARD NO 11 BHOVI COLONY AS NEEDED DEVELOPMENT WORKS	2.76	1.9361	Work Completed
72	Davanagere	Malebennuru	Other Works	202223 TH YEAR CONTINUES WORK SPILL OVER RESERVED AMOUNT	5.65	0	Work Started
73	Davanagere	Malebennuru	Other Works	DIFFERENT LEVEL OF STUDYING ST BRILLIANT STUDENTS GIVING SPECIAL ASSISTANCE	0.96	0.945	Work Completed
74	Davanagere	Malebennuru	Other Works	WARD NO 07 VALMIKI LAYOUT AS NEEDED DEVELOPMENT WORKS	1.44	1.4163	Work Completed
75	Davanagere	Malebennuru	Other Works	202223 TH YEAR CONTINUES WORK SPILL OVER RESERVED AMOUNT	2.6	0	Work Completed
		Malebennuru Total			51.1	14.5639	
77	Davanagere	Nyamathi	Other Works	PROVISION FOR SANKASTA BHATYE FOR PKS	3.32	3.2497	Work Completed
78	Davanagere	Nyamathi	Other Works	PROVISION FOR ESCROW SALARY FOR PKS	3.6	3.5126	Work Completed

Workwise Progress of SFC UNTIED 2024-25 Report

					Rs. in Lakhs		
S.No	DistrictName	UlbName	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
79	Davanagere	Nyamathi	Other Works	PROVISION FOR INSENTIVE FOR STUDENTS OF NYAMATHI	0.49	0.48	Work Started
80	Davanagere	Nyamathi	Other Works	DEVELOPMENT OF BACKWARD CLASES PEOPLE COLONY IN NYMATHI	0.74	0.74	Work Completed
81	Davanagere	Nyamathi	Other Works	PROVISION FOR INSENTIVE FOR PHE STUDENTS OF NYAMATHI	0.42	0.425	Work Started
82	Davanagere	Nyamathi	Other Works	CONSTRUCTION OF RAMP TO GOVT SCHOOL/COLLEGE/COMMUNITY TOILET FOR PHE PEOPLE OF NYAMATHI	0.43	0.4	Work Completed
83	Davanagere	Nyamathi	Roads	DEVELOPMENT OF ROAD TILAK ROAD CIRCLE TO AK COLONY IN TP NYAMATHI	8	8	Work Completed
84	Davanagere	Nyamathi	Other Works	PROVIDING INCENTIVE FOR GRU HABHAGYA AND IHHL BENIFICIARY OF SC ST IN NYAMATHI	0.48	0.48	Work Completed
85	Davanagere	Nyamathi	Other Works	Supplying of Medical Kit to PKS/Loaders/Drivers/Cleaners	1.64	1.2158	Work Completed
86	Davanagere	Nyamathi	Other Works	Developement of SC/ST Areas at Nyamathi Town Limits	3.36	2.8869	Work Completed
87	Davanagere	Nyamathi	Other Works	supplying of morning breakfast for PKS/loaders /Drivers/cleaners for SC /ST	2	1.3183	Work Completed
		Nyamathi Total			24.48	22.7083	
		Grand Total			314	212.6427	

Workwise Progress of SFC UNTIED 2025-26 Report

					Rs. in Lakhs		
S.No	DistrictName	UlbName	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
1	Davanagere	Channagiri	Other Works	Amount Reserved for purchase of computers and printers for various section of the office	4.39	0	Work Started
2	Davanagere	Channagiri	Other Works	Purchase General Knowledge Books for Govt School Students	0.14	0	Work Started
3	Davanagere	Channagiri	Other Works	Contribution amount for Shri Devaraja Aaras Jayanti celebrated annually by the Taluk Administration	0.22	0.2	Work Completed
4	Davanagere	Channagiri	Other Works	Purchasing and distributing crutches as needed for the physically challenged within the city limits	0.12	0	Work Started
5	Davanagere	Channagiri	Other Works	repair ramps in government buildings within the city limits	0.13	0	Work Started
6	Davanagere	Channagiri	Other Works	Contribution amount to the SC houses being constructed by the Slum Development Board under the Personal Development Program	4.8	0	Work Started
7	Davanagere	Channagiri	Other Works	Amount reserved for spillover work SCSP Scheme Approved works of 2024 to 25	3.2	0.7873	Work Completed
8	Davanagere	Channagiri	Other Works	Contribution amount to the ST houses being constructed by the Slum Development Board under the Personal Development Program	1.8	0	Work Started
9	Davanagere	Channagiri	Other Works	Amount reserved for spillover work TSP Scheme Approved works of 2024 to 25	1.2	0.3025	Work Completed
		Channagiri Total			16	1.2898	
11	Davanagere	Harihar	Other Works	Purchase of Desktop computer/Laptop for backward community MBBS/BE studying students	0.55	0.55	Tender to be Invited
12	Davanagere	Harihar	Other Works	Purchase and distribution of hearing aid for hearing disabled benificary	0.48	0	Tender to be Invited
13	Davanagere	Harihar	Other Works	To develop a toilet stall for the differently abled at the required location in the premises of the government school under the jurisdiction of harihar municipality	0.48	0	Work Started
14	Davanagere	Harihar	Other Works	Road development work in the Harihar Municipal Council office premises. Installation of cattle traps at the main gate of Harihar Municipal Council and other development work in the office premises	16.66	0	Work Started
15	Davanagere	Harihar	Street Lighting	Installation of LED lights in places where backward class families live within the limits of harihara municipality	1.38	0	Tender to be Invited
16	Davanagere	Harihar	Other Works	Installation of name plates on the main road and side roads coming under the jurisdictions of ward No 4 3 lakhs and CC drainage development work in the conservancy from the house of KSRTC conductor to the house of angadi vasu at the 1st main 1st cross vijayanagara layout 2.80 lakhs	5.8	0	Work Started
17	Davanagere	Harihar	Other Works	Ward No 11 keshav nagara 5th cross road developement work from T manjunaths house to gopal B house	5.8	0	Work Started
18	Davanagere	Harihar	Other Works	Personnel development program 60percent of the slums area development boards contribution to the SC ST houses being constructed under the personnel development program by the urban development departement to the slum development board the amount to be borne under SCSP TSP	17.4	0	Work Completed

Workwise Progress of SFC UNTIED 2025-26 Report

S.No	DistrictName	UlbName	Sector Name	Work Name	Rs. in Lakhs		
					Estimate Cost	Expenditure Cost	Work Status
19	Davanagere	Harihar	Other Works	Personnel development program 60percent of the slums area development boards contribution to the SC ST houses being constructed under the personnel development program by the urban developement departement to the slum development board the amount to be borne under SCSP TSP	7.2	0	Work Completed
20	Davanagere	Harihar	Storm Water Drains	Sewage developement work from right side circle to munawarbaig house at Jai bheema nagara main road in ward No 13	4.8	0	Work Started
		Harihar Total			60.55	0.55	
22	Davanagere	Honnali	Other Works	PROVISION FOR SANKASTA BHATYE FOR PKS OF HONNALI	3	0.75	Work Started
23	Davanagere	Honnali	Other Works	SEFETY PERIPERALS TO PKS OF TMC HONNALI	1.4	0.5	Work Started
24	Davanagere	Honnali	Other Works	AMOUNT RESERVED FOR SLUM BOARD	3.6	0	Work Completed
25	Davanagere	Honnali	Other Works	PROVIDING BASIC AMENITIES TO SC ST COLONY IN TMC HONNALI LIMITS	2	0.2	Work Started
		Honnali Total			10	1.45	
27	Davanagere	Jagalur	Other Works	Spill over work for the year 2024/25 SFCSCP and SCTSP	5	1.2503	Work Completed
28	Davanagere	Jagalur	Other Works	Purchase of safety equipments to pks	2.2	0	Work Started
29	Davanagere	Jagalur	Other Works	Purchase of tailoring machine for sc unemployed ladies	2.52	0.8	Work Completed
30	Davanagere	Jagalur	Roads	Construction of cc drain behind prakash house to shrimatha school	1.64	0	Work Started
31	Davanagere	Jagalur	Water Supply	Pipeline work from vedamurthy house to chandra naik house at ward no 16	1.64	0	Work Started
32	Davanagere	Jagalur	Other Works	Purchase of tailoring machine for st unemployed ladies	1	0.3	Work Completed
33	Davanagere	Jagalur	Water Supply	Pipeline work from obamma house to subhan house at ward no 2	1	0	Work Started
34	Davanagere	Jagalur	Water Supply	Pipeline work from gurusiddappa house to teacher naganna house at ward no 13	1	0	Work Started
		Jagalur Total			16	2.3503	
36	Davanagere	Malebennuru	Other Works	IN MALEBENNURU LIMITS WARD NO 18BASAVANAGOWDA HOME TO SANTHE CROSS ROAD CC DRAIN CONSTRUCTION WORK	4.5	0	Work Started
37	Davanagere	Malebennuru	Other Works	Providing loan facilities through banks to unemployed persons with disabilities coming under the jurisdiction of Malebennur Municipality for self-employment	0.2	0	Work Started
38	Davanagere	Malebennuru	Other Works	Phase-2 of providing subsidy for artificial limb fitting to the disabled	0.2	0	Work Started
39	Davanagere	Malebennuru	Other Works	Purchase and provide necessary furniture for the hostels of backward classes students Phase 2	0.35	0	Work Started

workwise Progress of SFC UNITED 2025-26 Report

S.No	DistrictName	UlbName	Sector Name	Work Name	Rs. in Lakhs		
					Estimate Cost	Expenditure Cost	Work Status
40	Davanagere	Malebennuru	Other Works	SC PKS SANKASTA BHATHYE GIVEN GRANT	0.6	0.6	Work Completed
41	Davanagere	Malebennuru	Other Works	Students Study provides financial assistance to students studying in other backward communities PUC 1 AND DEGREE 3	0.23	0.225	Work Started
42	Davanagere	Malebennuru	Storm Water Drains	IN MALEBENNURU LIMITS WARD NO 12 KIZAR SAB HOME NEAR ROAD AND DADU SAB HOME BEHIND DRAIN CONSTRUCTION AND CHAMAN SHA HOME NEAR SLAB INSTALLATION	1.92	0	Work Started
43	Davanagere	Malebennuru	Other Works	Subsidy for purchase of books for practicing lawyers with LLB degree	0.64	0	Work Started
44	Davanagere	Malebennuru	Other Works	Reserve grant for providing hardship allowance to Scheduled Caste civil servants	3.4	3	Work Completed
45	Davanagere	Malebennuru	Other Works	Donation amount for Dr. BR Ambedkar/Babu Jagjivan Ram Jayanti	0.2	0	Work Started
46	Davanagere	Malebennuru	Other Works	Providing loan facilities through banks to unemployed Scheduled Castes coming under the jurisdiction of Malebennur Municipality for self-employment	2.8	0	Work Started
47	Davanagere	Malebennuru	Roads	Road construction near the house of a Scheduled Caste resident of Shillekiyat in Ward No. 10.	2.76	0	Work Started
48	Davanagere	Malebennuru	Storm Water Drains	Installation of drains and cover slabs from Haleshappa house to Manju house, Ward No. 8	3	0	Work Started
49	Davanagere	Malebennuru	Other Works	Providing loan facilities through banks to unemployed Scheduled Castes and Scheduled Tribes coming under the jurisdiction of Malebennur Municipality for self-employment.	2	0	Work Started
50	Davanagere	Malebennuru	Storm Water Drains	Construction of CC sewer from Ward No. 23 Parashuramappas house to the canal.	3	0	Work Started
		Malebennuru Total			25.8	3.825	
52	Davanagere	Nyamathi	Other Works	PROVISION FOR SANKASTA BHATYE FOR PKS	3	0.72	Work Started
53	Davanagere	Nyamathi	Buildings	CONTINUED WORK OF AMBEDKAR BHAVAN AND VALMIKI BHAVANA IN NYAMATHI	3	0	Work Started
54	Davanagere	Nyamathi	Other Works	PURCHASING OF SEFATY PERIPERALS FOR PKS OF NYAMATHI TP	2	1.0411	Work Completed
55	Davanagere	Nyamathi	Other Works	PROVISION FOR MASTER HEALTH CHECK UP FOR PKS OF NYAMATHI	2	0.5	Work Completed
		Nyamathi Total			10	2.2611	
		Grand Total			138.35	11.7262	

Workwise Progress of SFC Drinking Water 2024-25 Report

						Rs. in Lakhs		
S.No	DistrictName	UlbName	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status	
1	Davanagere	Channagiri	Water Supply	Installation of 2 Cistrens at Ward No 22 Near Kukkuvareshware Temple and Behind Shankar house near and Pipeline work fro Banashankari temple to Erojirao house	1.5	1.4033	Work Completed	
2	Davanagere	Channagiri	Water Supply	Installing a motor pump and providing electricity to the newly drilled borewell in front of Lakshmi Talkies, A.K. Colony, Ward No. 6, Channagiri town	1.5	1.26	Work Completed	
3	Davanagere	Channagiri	Water Supply	Installing a motor pump and providing electricity to the newly drilling borewell at Ward No. 23, Channagiri town	3	1.2724	Work Completed	
		Channagiri Total			6	3.9357		
5	Davanagere	Harihar	Water Supply	Installation of borewell coring pump motor near Ganesh Temple in Kalidasa Nagar under Harihar Municipality, installation of borewell coring pump motor in Guttur area under Harihar Municipality, installation of borewell coring pump motor in Anjaneya Layout of Ward No. 12.	9.44	6.6033	Work Completed	
		Harihar Total			9.44	6.6033		
7	Davanagere	Honnali	Water Supply	DRILLING OF BORE WELL NEAR CHURCH AND PIPE LINE IN SANTE MAIDANA HONNALI	3	2.7757	Work Completed	
8	Davanagere	Honnali	Water Supply	DRILLING OF BORE WELL NEAR DEVANAYAKANAHALLI Khabarastan AND PROVIDING PUMP MOTOR AND PIPE LINE IN HONNALI	3	2.9997	Work Completed	
		Honnali Total			6	5.7754		
10	Davanagere	Jagalur	Water Supply	Installation of 5 inch valve at 17ward pump house	1.25	1.0702	Work Completed	
11	Davanagere	Jagalur	Water Supply	Rebore for existing borewell at swm landfill site	1.25	1.215	Work Completed	
12	Davanagere	Jagalur	Water Supply	Installation of pump and motar to borewell at ajjayya temple	0.68	0.6671	Work Completed	
13	Davanagere	Jagalur	Water Supply	Digging of borewell at swm landfill site	1.25	1.0819	Work Completed	
14	Davanagere	Jagalur	Water Supply	Pipeline work from rahmat house to painter khaleel house and from painter khaleel house to painter dadpeer house at ward no 9	1.25	0.9488	Work Completed	
		Jagalur Total			5.68	4.983		
16	Davanagere	Malebennuru	Water Supply	Providing drinking water to the families of Durgappa by installing a pipeline from Nandigudi Road under Malebennur Municipality limits	3	0	Work Started	
17	Davanagere	Malebennuru	Water Supply	Installing a cistern and pipeline near Kajjari Hanumanthappas house.	3	0	Work Started	
		Malebennuru Total			6	0		
19	Davanagere	Nyamathi	Water Supply	PROVIDING PIPE LINE IN DIFFERENT WARDS IN NYAMATHI AND PROVIDING CI VALVES FOR WATER SUPPLY	2.5	2.2172	Work Completed	
20	Davanagere	Nyamathi	Water Supply	PROVIDING PIPE LINE FROM KODACHAGONDANAHALLI ROAD RAJANNA HOUSE TO SHEKARAPPA HOUSE IN NYAMATHI	2.5	2.0489	Work Completed	
		Nyamathi Total			5	4.2661		
		Grand Total			38.12	25.5635		

Workwise Progress of SFC Drinking Water 2025-26 Report

					Rs. in Lakhs		
S.No	DistrictName	UIbName	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
1	Davanagere	Channagiri	Water Supply	Drilling new borewell and install Motor pump and connection electricity supply at Ward No 5 behind the Chiken shop of Near Pappana house	3	0.7196	Work Completed
2	Davanagere	Channagiri	Water Supply	Drilling new borewell and install Motor pump and connection electricity supply at Ward No 1 Ashraya Colony	3	2.2793	Work Completed
		Channagiri Total			6	2.9989	
4	Davanagere	Harihar	Water Supply	Providing water supply by drilling a borewell near Ladwa Oni Ganesh Temple under Harihar Municipality limits and installing a pump motor. Providing water supply by drilling a borewell near K.R. Nagar Bhat Masters house and installing a pump motor, Vidyanagar C Block 3rd Main 3rd Cross Behind Sewalal Temple on Chaudamma Temple Road, borewell drilled and pump and motor installed to provide water supply.	9.32	4.66	Work Started
		Harihar Total			9.32	4.66	
6	Davanagere	Honnali	Water Supply	DRILLING OF BOREWELL NEAR APMC OM SHANTHI VEERABHADRESHAWARA TEMPLE AND OBC LADIES HOSTEL IN HONNALI	6	2.9156	Work Started
		Honnali Total			6	2.9156	
8	Davanagere	Jagalur	Water Supply	Digging of borewell GI pipeline work panel board installation purchase of cable pipeline work from borewell to sump to and electrification work to sump at abdul latif sab badavane	5	2.1569	Work Started
		Jagalur Total			5	2.1569	
10	Davanagere	Malebennuru	Water Supply	Drilling a borewell and installing a pump motor next to Bhimanna Badigera house in Ward No. 05, Rajkumar Layout	3	1.9671	Work Completed
11	Davanagere	Malebennuru	Water Supply	Drilling of tubewell near Basaveshwara temple under Malebennur municipality.	3	0	Work Started
		Malebennuru Total			6	1.9671	
13	Davanagere	Nyamathi	Other Works	Drilling the borewell at Nukara Bhavana and pipeline near ladies hostel and Different wards	5	2.2751	Work Started
		Nyamathi Total			5	2.2751	
		Grand Total			37.32	16.9736	

Workwise Progress of SFC Special Grants 2024-25 Report


					Rs. in Lakhs		
S.No	DistrictName	UlbName	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
1	Davanagere	Jagalur	Roads	Construction of road and drain from mahatma gandhi circle to bhuvaneshwari circle	60	0	Work Started
2	Davanagere	Jagalur	Roads	Construction of road and drian from ujani kottur raod to papalingeshwara temple	70	0	Work Started
3	Davanagere	Jagalur	Roads	Construction of road and drain from electrical subhan house to lolamma house at ward no 15 and 16	20	0	Work Started
4	Davanagere	Jagalur	Roads	Construction of drain at malathi college main road at ward no 14	20	0	Work Started
5	Davanagere	Jagalur	Roads	Construction of road and drain from malathi college main road to achyuth ashram at ward no 14	30	0	Work Started
6	Davanagere	Jagalur	Roads	Construction of road and drain from chittappa house to achyuth ashrama main road at ward no 14	12	0	Work Started
7	Davanagere	Jagalur	Roads	Construction of road and drain from marenahalli main raod to mahaboob sab house at ward no 10	30	0	Work Started
8	Davanagere	Jagalur	Roads	Construction of road from mangala nilaya to honnurappa house and marappa madhu house to vibhav hotel at ward no 16	65	0	Work Started
9	Davanagere	Jagalur	Roads	Construction of road and drain from bidaraleri main road to rangnath badavane 2nd cross	50	0	Work Started
10	Davanagere	Jagalur	Roads	Construction of road from valmiki bhavana to davaneger main road	30	0	Work Started
11	Davanagere	Jagalur	Roads	Construction of drain from ashwath reddy badavane main road to bidrakeri main road at ward no 18	30	0	Work Started
12	Davanagere	Jagalur	Roads	Construction of road drain and bridge from krushi office to ashwini badavane main road at ward no 17	111	0	Work Started

Workwise Progress of SFC Special Grants 2024-25 Report

					Rs. in Lakhs		
S.No	DistrictName	UlbName	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
13	Davanagere	Jagalur	Roads	Construction of road and drain from jagalur challakere main road to nataraj talkies at ward no 9	30	0	Work Started
14	Davanagere	Jagalur	Roads	Construction of drain from principal madhu sir house to DR Rangappa house at ward no 12	5	0	Work Started
15	Davanagere	Jagalur	Roads	Construction of road and drain from kalleshara house to malathi college main road at ward no 12	35	0	Work Started
16	Davanagere	Jagalur	Roads	Construction of road from achyuth badavane kallesh house to khaleel house at ward no 12	13	0	Work Started
17	Davanagere	Jagalur	Roads	Construction of road in front of bank ravi house at achyuth badavane at ward no 12	4	0	Work Started
18	Davanagere	Jagalur	Roads	Construction of drain from meka suryanarayana park to retired tahashiladr jabiulla house at ward no 12	42	0	Work Started
19	Davanagere	Jagalur	Roads	Construction of road from kenchappa house to malathi college main road at ward no 14	10	0	Work Started
20	Davanagere	Jagalur	Roads	Construction of drain from thimanna house to new police quarters at ward no 12	20	0	Work Started
21	Davanagere	Jagalur	Roads	Construction of road from muslim colony 2nd cross to j h dadapeer house at ward no 2	18	0	Work Started
22	Davanagere	Jagalur	Roads	Construction of drain from shamsheer ahamad house to maton babu house at ward no 7	4	0	Work Started
23	Davanagere	Jagalur	Roads	Construction of road from ilahi floor mill to challkere main road at ward no 8	10	0	Work Started
24	Davanagere	Jagalur	Roads	Construction of road from painter basheer sab house to challekere main road	8	0	Work Started

Workwise Progress of SFC Special Grants 2024-25 Report

					Rs. in Lakhs		
S.No	DistrictName	UlbName	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
25	Davanagere	Jagalur	Roads	Construction of drain from anganwadi to j b nagara house at ward no 4	10	0	Work Started
26	Davanagere	Jagalur	Roads	Construction of road from saifulla house to tailor ismail house at ward no 4	8	0	Work Started
27	Davanagere	Jagalur	Roads	Construction of road from n m k school to sriram badavane main road at ward no 12	10	0	Work Started
28	Davanagere	Jagalur	Roads	Construction of drain at abdul latif sab badavane main road at ward no 17	15	0	Work Started
29	Davanagere	Jagalur	Roads	Construction of road from somnahalli seenappa house to dastageer sab at ward no 17	20	0	Work Started
30	Davanagere	Jagalur	Roads	Construction of road from hotel halesh house to challakere main road at ward no 6	10	0	Work Started
				TOTAL	23330.00	442.90	


 ಯೋಜನಾಧಿಕಾರಿ
 ನಗರ ಬಡತನ ಸಮೂಲದ ಕೋಶ
 ಪೌರಾಡಳಿತ ನಿರ್ದೇಶನಾಲಯ
 ಪೊರಡಿಯಂ ಬ್ಲಾಕ್ ಕ್ಷೇತ್ರ ಮಹಡಿ
 ತಾ|| ಪ್ರ.ಆರ್. ಅಂದೇಜ್ವರ್ ಬೀದಿ
 ಬೆಂಗಳೂರು - 560 001

ಕರ್ನಾಟಕ ವಿಧಾನ ಪರಿಷತ್ತಿನ ಸದಸ್ಯರಾದ ಮಾನ್ಯ ಶ್ರೀ.ಕೆ.ಅಬ್ದುಲ್ ಜಬ್ಬಾರ್ (ವಿಧಾನಸಭಾ ಕ್ಷೇತ್ರ) ಇವರ ಚುಕ್ಕೆ ಗುರುತಿಲ್ಲದ ಪ್ರಶ್ನೆ ಸಂ: 266(213)ಕ್ಕೆ

ಅನುಬಂಧ - 3

2024-25

Sl. No.	District	ULB	Sector	Works	Rs. Lakhs	Status
1	Davanagere	Channagiri	Other Works	Covering Slab installation work where necessary in Ward No 13 of Channagiri town	2.00	Completed
2	Davanagere	Channagiri	Other Works	Construction of Anganvadi Center developement work at ward No 6 of A K Colony	4.50	Completed
3	Davanagere	Channagiri	Other Works	Covering slab installation work for drain next to community hall near Kukkuvareshwari temple in Ward No.22 of Channagiri town.	1.50	Completed
4	Davanagere	Channagiri	Other Works	Work of Inter lock at ward No 16 behind Noorani Masdiq	1.50	Completed
5	Davanagere	Channagiri	Other Works	Covering Slab installation work where necessary in Ward No. 15 of Channagiri town	2.00	Completed
6	Davanagere	Channagiri	Storm Water Drains	Construction of CC Drain at ward No 5 infront of Fazalulla house of 3rd Cross and 2nd cross of Arif godone to Market road	2.00	Completed
7	Davanagere	Channagiri	Storm Water Drains	Repair of CC Drain at ward No 17 Kalleshwara Temple road	1.20	Completed
8	Davanagere	Channagiri	Storm Water Drains	Construction of CC Drain at ward No 23 from Maruthi house to Satish house and Revanna house to Naganna house	2.00	Completed
9	Davanagere	Channagiri	Storm Water Drains	Construction of duck slab and CC drain at ward No 2 Near Kote circle and infront fo Anthrghattamma Temple	2.00	Completed
10	Davanagere	Channagiri	Storm Water Drains	Construction of CC Drain at ward No 19 Ragvendra swamy temple to Hombale Pani Puri Center	2.00	Completed
11	Davanagere	Channagiri	Storm Water Drains	Construction of CC Drain at ward No 8 of Basaveshward Nagara 12th Cross	2.00	Completed
12	Davanagere	Channagiri	Storm Water Drains	Construction of CC Drain at ward No 18 near LIC Quatros and Near Pandurangappa house	2.00	Completed
13	Davanagere	Channagiri	Storm Water Drains	Construction of CC Drain and covering slab at ward No 12 from Lakshmi house to Maharudrappa house	2.00	Completed
14	Davanagere	Channagiri	Storm Water Drains	Constructio of CC Drain at ward No 14 from Madarasa to Pond	1.50	Completed
15	Davanagere	Channagiri	Water Supply	Installation of new drinking water pipe line in the extended area of Anjaneya Barangay in Ward No. 1 of Channagiri town.	2.00	Completed
16	Davanagere	Channagiri	Water Supply	Installation of Pipeline work at ward No 11 M D Gulzar house to Sunnagar Street and Aamir Ahmed Saabs house down to the bottom	1.50	Completed
17	Davanagere	Channagiri	Water Supply	Installation of Pipeline work at ward No 4 from Sadath Unnisa house to Subbanna House	1.50	Completed
18	Davanagere	Channagiri	Water Supply	Drilling New Borewell and Installation of pipeline work at ward No 20 on N S Road	3.00	Completed

Sl. No.	District	ULB	Sector	Works	Rs. Lakhs	Status
19	Davanagere	Channagiri	Water Supply	Drilling bore well and installation of pipeline work at ward No 21 Near Huneshannu Siddann house	3.00	Completed
20	Davanagere	Channagiri	Water Supply	Installagion of Pipeline work at ward No 7 from Mudigere Mahadevanna house to Kwalaty bekary Nageshanna House	2.00	Completed
21	Davanagere	Channagiri	Solid Waste Management	Construction of tank and Installation of Pipeline for supply of water to SWM site from Ranganath Badavane to SWM Site	15.45	Completed
22	Davanagere	Channagiri	Water Supply	Construction of Chlorination unit and other works at Hiremalali water treatment plant	3.00	Completed
23	Davanagere	Channagiri	Water Supply	Purchase Chlorination Cylinder for Hiremalali and Shanthi Sagara Water Purification cell	2.50	Completed
24	Davanagere	Channagiri	Water Supply	Repair of damaged Valve of main Pipeline of water supply from Hiremalali and Shanthi sagar Water Purification cell to channagir town	2.95	Completed
25	Davanagere	Channagiri	Water Supply	Drilling New Bore well and Installation of Motor and pipeline at 3 and 4th cross of ward No 3	3.00	Completed
26	Davanagere	Channagiri	Water Supply	Drilling New bore well and Install Motor pump and Pipeline and supply to Electricity Near Vishwchethan School of Ward No 5	3.00	Completed
27	Davanagere	Channagiri	Water Supply	Installing Motor Pump and connection electricity supply to exisisting Bore well of Ward No 17	1.00	Completed
28	Davanagere	Harihar	Roads	Construction of CC road from naduvalpet to namadev shimpi kalyana mantap & to havalada pete at ward no 17	5.00	Started
29	Davanagere	Harihar	Roads	Construction of CC road at ward no 1 middle of mahalkshmi layout from gururaj house to dinesh house	5.00	Started
30	Davanagere	Harihar	Roads	Construction of cc road at ward No 27 5th main road	5.00	Started
31	Davanagere	Harihar	Roads	Construction of CC road at ward no 3 in Jeejamata colony from nagaraj rajoli house to trish patil house	5.00	Started
32	Davanagere	Harihar	Storm Water Drains	Construction of CC drain from typist imamsab house to haraj yusuf house at ward no 10	5.00	Started
33	Davanagere	Harihar	Storm Water Drains	Construction of CC drain right side of Jaibheemnagar main road at ward no 13	5.00	Started
34	Davanagere	Harihar	Storm Water Drains	Construction of box drain at backside of ambasa house 1st main 8th cross & at bidarikere hanumantappa house backside 2nd main 8th cross at ward no 21	5.00	Started
35	Davanagere	Harihar	Storm Water Drains	Construction of CC drain from mustafa house to till end of hajarali house at ward no 24	5.00	Started
36	Davanagere	Harihar	Storm Water Drains	Construction of cc drain at ward No 29 and Covering slabs for existing drain at Ayyappa Colony and Gousiya Colony	5.00	Started
37	Davanagere	Harihar	Storm Water Drains	Construction of deckslab & drainage at ward no 6 infront of MKET school	5.00	Started
38	Davanagere	Harihar	Storm Water Drains	Construction of CC drain from haraj yusuf house to PB road at ward no 07	5.00	Started

Sl. No.	District	ULB	Sector	Works	Rs. Lakhs	Status
39	Davanagere	Harihar	Storm Water Drains	Construction of CC drain from hospete nagaraj house to tumbigere anandappa house at ward no 08	5.00	Started
40	Davanagere	Harihar	Street Lighting	Installation of LED electric pole & LED lights from RC Javed house main road both side at prashant nagar ward no 25	5.00	Started
41	Davanagere	Harihar	Under Ground Drainage	The work of installing sewer pipelines and constructing service chambers to connect the sewerage of houses at the required places within the limits of Ward No. 8,9,16,17,18,19,20,28 and 29 of Harihar Municipality The work of installing sewer pipelines and constructing service chambers to connect the sewerage of houses at the required places within the limits of Ward No. 8,9,16,17,18,19,20,28 and 29 of Harihar Municipality	6.03	Under Tender Process
42	Davanagere	Harihar	Other Works	Construction of well equipped Auto stand near imam mohalla bridge at ward no 18	2.50	Completed
43	Davanagere	Harihar	Other Works	Construction of name boards to cross roads & main roads at ward no 22	5.00	Completed
44	Davanagere	Harihar	Other Works	Providing name board with directions sign board at ward no 30 vidyangara main roads and cross roads	5.00	Completed
45	Davanagere	Harihar	Other Works	Publicity of Environment points and Protection of City Forest Environment	1.00	Completed
46	Davanagere	Harihar	Roads	Construction of CC road from kurubageri circle to murugharaja kalyana mantap at ward no 16	5.00	Completed
47	Davanagere	Harihar	Roads	Construction of CC road infront of hidayat moulana house imam mohalla at ward no 18	2.50	Completed
48	Davanagere	Harihar	Roads	Construction of CC road at ward No 26 at Indira nagara 3rd and 4th cross Balance work	5.00	Completed
49	Davanagere	Harihar	Roads	Construction of CC road at ward No 31 infront driver Naganna House	5.00	Completed
50	Davanagere	Harihar	Roads	Construction of CC road & deckslab at ward no 4 vijayanagar badavane 2nd main 1st cross, 2nd cross ganganarasi road	5.00	Completed
51	Davanagere	Harihar	Roads	Installation of directions name sign boards at ward no 5 main roads	5.00	Completed
52	Davanagere	Harihar	Storm Water Drains	construction of CC Drain & deckslab @ ward no 01 from dasappa building to river road	5.00	Completed
53	Davanagere	Harihar	Storm Water Drains	Construction of CC drain from Nayak house to shashank house at ward no 11	5.00	Completed
54	Davanagere	Harihar	Storm Water Drains	Construction of Deckslab near military karibasappa house anjaneya badavane, near anjaneya temple, near Physically challenged school & basanna house infront of saint alloshtiyas college at ward no 12	5.00	Completed
55	Davanagere	Harihar	Storm Water Drains	Construction of deckslab near noor masjid & Construction of CC drain backside of valmiki hostel at ward no 14	5.00	Completed
56	Davanagere	Harihar	Storm Water Drains	Construction of CC drain both sides of the road from mallikarjun house to murkal kotresh house at ward no 15	5.00	Completed

Sl. No.	District	ULB	Sector	Works	Rs. Lakhs	Status
57	Davanagere	Harihar	Storm Water Drains	Construction of CC drain & deckslab from pehalwan mehaboob sab house to neelanahalli rajak sab at ward no 19	5.00	Completed
58	Davanagere	Harihar	Storm Water Drains	Construction of deckslab, coverslab & CC drain near masjid & Agasara oni & near ganesh temple at ward no 20	5.00	Completed
59	Davanagere	Harihar	Storm Water Drains	Construction of covering slab & olali kamagari from nurani auto stand to fajul sab house at ward no 23	5.00	Completed
60	Davanagere	Harihar	Storm Water Drains	Construction of cc drain at ward No 28 from Srikanth talkies behind via K.Basavaraj house upto Halla	5.00	Completed
61	Davanagere	Harihar	Storm Water Drains	Construction of CC road & CC drain from karnataka bank to uramma temple at ward no 09	5.00	Completed
62	Davanagere	Harihar	Under Ground Drainage	Providing and fixing of chambers plated and chamber covers within limits of harihara cmc	7.00	Started
63	Davanagere	Harihar	Water Supply	Installation of sewerage pipeline construction of new chambers and elevation of chambers in incomplete and required areas within ward nos 01 to 15	47.00	Started
64	Davanagere	Harihar	Under Ground Drainage	The work of installing sewer pipelines and constructing service chambers to connect the sewerage of houses at the required places within the limits of Ward No. 21, 22, 25, 26, 27, 30 and 31 of Harihar Municipality	3.61	Under Tender Process
65	Davanagere	Harihar	Water Supply	Laying of drinking water pipeline at various places of harihara KHB colony	7.00	Under Tender Process
66	Davanagere	Harihar	Solid Waste Management	Supply of safety equipments for harihars UGD labour and procurement of hand breaker weed cutter and other equipments	4.00	Completed
67	Davanagere	Harihar	Water Supply	Supply and erection of 30HP non clog submercible pumps at gutturu keshav nagara hallada keru wetwells of harihar CMC	12.00	Completed
68	Davanagere	Harihar	Water Supply	Supply and erection of 1 No of new VT pump and motor at ahrihar kaveletthu	30.00	Completed
69	Davanagere	Harihar	Water Supply	Supply of required PVC pipes and other fittings for harihara Water supply store	10.00	Completed
70	Davanagere	Harihar	Water Supply	Installation of sewerage pipeline construction of new chambers and elevation of chambers in incomplete and required areas within ward nos 16 to 31	47.00	Completed
71	Davanagere	Honnali	Other Works	PROVIDING ROAD NAME BOARDS IN ALL 23 WARDS OF HONNALI	27.60	Completed
72	Davanagere	Honnali	Solid Waste Management	ULB SHARE FOR SWM DPR GRANT OF HONNALI	20.70	Completed
73	Davanagere	Jagalur	Storm Water Drains	Construction of cc drain from thimmaraju lecturer house to nagaraja teacher house at ward no 13	1.95	Started
74	Davanagere	Jagalur	Storm Water Drains	Construction of cc drain from nazeer sab house to auto basanna house at ward no 9	1.95	Started
75	Davanagere	Jagalur	Storm Water Drains	Construction of deck slab at big drain at shamanna house at ward no 11	1.95	Started
76	Davanagere	Jagalur	Water Supply	Construction of mini tank at sunni mosque at ward no 8	1.95	Started

Sl. No.	District	ULB	Sector	Works	Rs. Lakhs	Status
77	Davanagere	Jagalur	Water Supply	Pipeline work from mm road new borewell to overhead tank at ward num 6	1.95	Started
78	Davanagere	Jagalur	Other Works	Purchase of furnitures for meeting hall	4.55	Completed
79	Davanagere	Jagalur	Storm Water Drains	Construction of cc drain from ummanna house to ujjani road at ward no 1	1.95	Completed
80	Davanagere	Jagalur	Storm Water Drains	Construction of cc drain from subhan house to shanmukhappa house at ward no 2	1.95	Completed
81	Davanagere	Jagalur	Storm Water Drains	Construction of cc drain from vijayanna house to mini tank at 16th ward	1.95	Completed
82	Davanagere	Jagalur	Storm Water Drains	Construction of cc drain from jogappa temple to rajakaluve at ward no 5	1.95	Completed
83	Davanagere	Jagalur	Storm Water Drains	Construction of cc drain beside bayalu rang mandir at omkareshwara badavane at ward no 10	1.95	Completed
84	Davanagere	Jagalur	Storm Water Drains	Construction of cc drain from jelobi kenchappa house to maltesh rao house and behind government hospital at ward no 7	1.95	Completed
85	Davanagere	Jagalur	Storm Water Drains	Construction of cc drain from mehaboob ali house to jabiulla house at ward no 4	1.95	Completed
86	Davanagere	Jagalur	Storm Water Drains	Construction of cc drain from rajappa teacher house to JSS Ganesh house at ward no 17	1.95	Completed
87	Davanagere	Jagalur	Storm Water Drains	Construction of cc drain and cc road from govindappa house to ajjappa house and from kumar house to govindappa house at ward no 14	1.95	Completed
88	Davanagere	Jagalur	Storm Water Drains	Repair of cc road from kyathola somanna house to kalmatta road in ward no 3	1.95	Completed
89	Davanagere	Jagalur	Storm Water Drains	Construction of cc drain from ladies hostel to bidarkeri main road	3.90	Completed
90	Davanagere	Jagalur	Storm Water Drains	Construction of box drain from nagaraja shetty house to beside police quarters road at 12th ward	1.95	Completed
91	Davanagere	Jagalur	Storm Water Drains	Construction of cc drain and deck slab from GH Ashwath reddy nagar aganawadi to noorjahan house at ward no 18	1.95	Completed
92	Davanagere	Jagalur	Solid Waste Management	Reserved amount for construction of windrow platform under SBM 1.0 scheme	15.60	Completed
93	Davanagere	Jagalur	Solid Waste Management	Reserved amount for installation of screening machine under SBM 1.0 scheme	15.60	Completed
94	Davanagere	Jagalur	Water Supply	Reserved amount for the scheme Amruth 2.0 Municipal fund share to KUWSS and D Board	31.20	Completed
95	Davanagere	Malebennur	Water Supply	In Ward No-23 Installation of 4" valve and 6" valve to the old water tank Asyra Colony and installation of 3" valve to 8 mini water tanks and installation of motor pump where required	2.57	Started
96	Davanagere	Malebennur	Roads	From KS Ranganath House to KG Yashodhavarava House CC. road work	2.57	Completed
97	Davanagere	Malebennur	Roads	Ward No-15 in Tippunagar from Yasinsaab house to Nayazsaab house C.C. Road construction.	2.66	Completed
98	Davanagere	Malebennur	Storm Water Drains	Ward No-01 Behind Dargah Road where necessary C.C. Drainage construction	2.57	Completed

Sl. No.	District	ULB	Sector	Works	Rs. Lakhs	Status
99	Davanagere	Malebennur	Storm Water Drains	From Ravikumars house to Siddappas house in Ward No-18 Basaveshwara district, C.C. Construction of drains	2.57	Completed
100	Davanagere	Malebennur	Storm Water Drains	In Ward No-19 Basaveshwara Barangay, from Jigali Rudrappas site to Jigaler Mantheshappas house, rear CC. DRAIN and Chikkodi from Eerammas house to B.P. till Jayappas house CC drain	2.57	Completed
101	Davanagere	Malebennur	Storm Water Drains	Ward No-20 Azad Nagar from Ele Basakkar House to Bhadra Channel C.C. Construction of drains. Basavapur Haleshappas house behind A to Bhadra channel C.C. Construction of drains. Back of Jabirsaab house A to Rajaksaab house C.C. Construction of drains	2.57	Completed
102	Davanagere	Malebennur	Storm Water Drains	In Ward No-21, from Altafs house to the channel Construction of CC drains	2.57	Completed
103	Davanagere	Malebennur	Storm Water Drains	Ward No-02 Construction of a deck for drain opposite Eknatheshwari temple and deck for drain near Bakshisab house on Badesabar street	2.57	Completed
104	Davanagere	Malebennur	Storm Water Drains	Ward No-05 Kalleshwar Barangay from Gangadharaiah's house to Chittakki Manjannas house C.C. Laying drains and slabs and CC near OG Manjanna house Drainage construction	2.57	Completed
105	Davanagere	Malebennur	Storm Water Drains	In Ward No-04 from Pivan Athaullah Saab House to Jamia Masjid Road C.C. Sewer construction and Jamia Masjid Road from Raju Bangaras shop house to S.H. ROAD up to the CC road. Installation of drains and slabs is a work in progress	2.57	Completed
106	Davanagere	Malebennur	Storm Water Drains	In Ward No-05 SH. Road from Shakti Samil Road Bilasanur to Siddappas house C.C. Drainage construction work	2.57	Completed
107	Davanagere	Malebennur	Storm Water Drains	Ward No-06 from Kuruvathi Samil behind Channel Road to Basavarajaiah's house C.C. From Charandi and Channel Road to Pakkeerswamy House C.C. Slab draining	2.57	Completed
108	Davanagere	Malebennur	Storm Water Drains	In Ward No-08 from Bhadra Channel Road to Manjammas House C.C. drain WORK	2.57	Completed
109	Davanagere	Malebennur	Storm Water Drains	Ward No-10 in Indira Nagar from Zabis house to Anwarsabs vacant site C.C. Construction of drains	2.57	Completed
110	Davanagere	Malebennur	Storm Water Drains	From Shabbir Sabers site to Famidabanus house in Ward No-13, C.C. Installation of drains and slabs	2.57	Completed
111	Davanagere	Malebennur	Water Supply	Ward No-09 Pipeline work from Indiranagar Taragara Babusab House to Bhadra Channel	2.57	Completed
112	Davanagere	Malebennur	Water Supply	Ward No-11 Indira Nagar 6th Cross From Mujebsab house to Bashasab house by drilling tube well and installing pump motor pipeline to provide drinking water system	2.57	Completed
113	Davanagere	Malebennur	Water Supply	Work to provide potable water system by drilling borewell and installing pipeline in ward no-12.	2.57	Completed

Sl. No.	District	ULB	Sector	Works	Rs. Lakhs	Status
114	Davanagere	Malebennur	Water Supply	Work to provide drinking water system by drilling bore well and installing pipeline in Ward No-14 Gousenagar	2.57	Completed
115	Davanagere	Malebennur	Water Supply	Drinking water pipeline work from Basid Khans house to Sadevappas house in Madiwala in Ward No-16 Basaveshwar layout	2.57	Completed
116	Davanagere	Malebennur	Water Supply	Ward No-17 Basaveshwar layout works to provide potable water system by drilling a bore well, installing a pump motor and making a pipeline in the water supply area	2.57	Completed
117	Davanagere	Malebennur	Water Supply	In Ward No-22 To provide drinking water system by drilling a tube well and installing a pump motor pipeline in the place where water is available	2.57	Completed
118	Davanagere	Malebennur	Solid Waste Management	Construction of guard room in solid waste disposal plant	5.00	Started
119	Davanagere	Malebennur	Solid Waste Management	Construction of arch in solid waste disposal plant	3.00	Started
120	Davanagere	Malebennur	Solid Waste Management	Construction of compound in solid waste disposal plant	21.40	Started
121	Davanagere	Malebennur	Solid Waste Management	Land leveling of solid waste disposal unit	15.00	Completed
122	Davanagere	Nyamathi	Storm Water Drains	CONSTRUCTION OF CC DRAIN FROM NEHARU ROAD CHANNAMMA CIRCLE TO TP OFFICE IN NYAMATHI	12.00	Started
123	Davanagere	Nyamathi	Storm Water Drains	CONSTRUCTION OF CC DRAIN GOVT SCHOOL PRIMARY SCHOOL TO MAHANTESH KALYANAMATAPA IN NYAMATHI	12.80	Completed
124	Davanagere	Nyamathi	Solid Waste Management	ULB SHARE FOR SWM DPR GRANT OF NYAMATHI	18.60	Started
125	Davanagere	Nyamathi	Water Supply	CONSTRUCTION OF STORE ROOM IN SAMPIGE NAGARA WATER SUPPLY CENTRE IN NYAMATHI	15.60	Started
126	Davanagere	Nyamathi	Water Supply	PROVIDING PIPE LINE CHANNABASAPPA HOTEL TO RAJSHEKAR HOUSE IN SHIVANADAPPA BADAVANE IN NYAMATHI	3.00	Started

2025 – 2026

Sl. No.	District	ULB	Sector	Works	Rs. Lakhs	Status
1	Davanagere	Channagiri	Other Works	purchase and install necessary equipment for smooth traffic and road safety within the town limits and to control fatal accidents	4.00	Started
2	Davanagere	Channagiri	Other Works	Installation of cover slabs on the road from Kenchanaiks house to Sushma K house and from the water tank to Rangappas house on Mutt Road in Ward No. 1 of Channagiri town	2.00	Started

Sl. No.	District	ULB	Sector	Works	Rs. Lakhs	Status
3	Davanagere	Channagiri	Other Works	Installation of covering slab at ward No 3 2nd and 3rd Cross	2.00	Started
4	Davanagere	Channagiri	Other Works	Construction of CC Road at Ward No 9 from Sidar street Iqbal sab house to Roop sab house	2.00	Started
5	Davanagere	Channagiri	Other Works	Installation of covering slab at ward No 12 Main road drainage	2.00	Started
6	Davanagere	Channagiri	Other Works	Construction of 4 duck slab near Shahida house and Ummar house and Zabiulla house and Aslam house at Ward No 14	2.00	Started
7	Davanagere	Channagiri	Other Works	Installation of Covering slab at ward No 18 drainage of behind house of member Pari Parameshwarappa and drainage of infront of Venkararangayya house	2.00	Started
8	Davanagere	Channagiri	Other Works	Installation covering slab necessary place at ward No 15	2.00	Started
9	Davanagere	Channagiri	Other Works	spillover work of Interlock paviour at ward No 16 behind Rahamath ulla house	2.00	Started
10	Davanagere	Channagiri	Other Works	Construcion of covering slab and duck slab at ward No 22 behind drain of Market community complex	2.00	Started
11	Davanagere	Channagiri	Other Works	Construction of Duckslab and covering slab at Ward No 19 Near Police Anjaneya house of Talavara street	2.00	Started
12	Davanagere	Channagiri	Storm Water Drains	Construction of CC Drain at ward No 18 beside TMC Office to Ramanna house	2.00	Started
13	Davanagere	Channagiri	Water Supply	Pipeline installation work at Ward No 4 Nadeem house to Amir Ahamed Sawmill	2.00	Started
14	Davanagere	Channagiri	Water Supply	Installation 3 inches Pipeline and 2 Valve in Ward No 7 AK Colony and infront of Durgamma temple Kadappa house to Kagaturu road	2.00	Started
15	Davanagere	Channagiri	Water Supply	New Pipeline installation works in ward No 10 Garage Shafiulla house to Jabiulla house	2.00	Started
16	Davanagere	Channagiri	Water Supply	install a new pipeline to replace the damaged pipeline in Ward No 13	2.00	Started
17	Davanagere	Channagiri	Water Supply	Pipeline work at Ward No 20 from Beeralingeswar temple to NS Road	2.00	Started
18	Davanagere	Channagiri	Street Lighting	Install Mini himast light in front of Antharaghattamma Temple at Ward No 2	2.00	Tender to be invited
19	Davanagere	Channagiri	Street Lighting	Install Mini himast light in front of Halaswamy mata at Ward No 17	2.00	Tender to be invited
20	Davanagere	Channagiri	Water Supply	Pipeline installation work to provide drinking water supply at Sungar Street and Irate Cross in Ward No. 11	2.00	Tender to be invited
21	Davangere	Chennagiri	Water Supply	Pipeline work at Ward No 5 infront of Vishwa chetana School to Harnahalli Abibulla House	2.00	Started
22	Davangere	Chennagiri	Water Supply	Pipeline installation work in JH Patel Layout at Ward No 21	2.00	Started

Sl. No.	District	ULB	Sector	Works	Rs. Lakhs	Status
23	Davangere	Chennagiri	Water Supply	Pipeline installation work in Kanadasalu Layout at Ward No 23	2.00	Started
24	Davangere	Chennagiri	Other Works	Distribution dustbin to door to door for segregation dry and wet waste at all 23 Wards	14.00	Tender to be Invited
25	Davangere	Chennagiri	Other Works	Purchase Steel hang dustbin for Waste collection at Main roads and Govt Offices	3.50	Tender to be Invited
26	Davangere	Chennagiri	Other Works	Purchase two Electrical E Cart Motor Cycle Vehicle for Waste collection	10.00	Tender to be Invited
27	Davangere	Chennagiri	Water Supply	provide electricity connection to the A K Colony Cemetery on Bussenahalli Road in Channagiri town pipeline cistern and borewell	3.00	Tender to be Invited
28	Davanagere	Harihar	Parks and Gardens	Work to install childrens play equipment in Indiranagar Park, which falls under the jurisdiction of Ward No.31	3.45	Work Started
29	Davanagere	Harihar	Roads	Construction of CC road from Deckslab near Sadhiks house to Zakirs house on the road from Banni Mahakali Temple in Ward No. 01, in Ward No. 02, construction of the remaining CC road from Hanumanthappas house to M. Anjinappas house, construction of CC drain from Geethamma Davangeres house to Buddajjans house on the right side of 1st Main 2nd Cross in Ashraya Colony in Ward No. 03. Construction of CC drain from Geethamma Davangeres house to Buddajjans house in Ward No. 04, from Sripada Bhats house to Vinoba Nagar School S. Construction of CC drains up to H-25, development of CC road from 1st Main 1st Cross to 4th Cross of KR Nagar in Ward No. 05, construction of pending CC road from Shivalingas house on the main road in Ward No. 6 to Railway Shamshuddins house	29.10	Tender to be invited
30	Davanagere	Harihar	Roads	Installation of nameplates on the main roads of Ward No. 15, Construction of CC drain and CC road from Kempe Nagannas house to Tahsildar Oni in Ward No. 20, Development of CC road from Nagarajappas house to Shamshuddins house in J.C Layout 1st Main 4th Cross in Ward No. 21 and installation of hand rails on Rajakaluve, Installation of decorative lamp posts on 1st Main, 2nd Main and 3rd Main in Ward No. 22. Construction of deck slab on 5th Main 1st Cross in J.C Layout 5th Main 1st Cross in Ward No. 27 and development of CC road on 5th Main (from 1st Cross to 2nd Cross)	24.25	Tender to be invited


Sl. No.	District	ULB	Sector	Works	Rs. Lakhs	Status
31	Davanagere	Harihar	Roads	Construction of public toilet near Imam Mohalla Babusaabs house in Ward No. 18 and CC drain development work in the conservancy next to Nazirs house, road development work from Tahsildar Oni T. Shamshusabs house in Ward No. 19 to Babusaabs house in Dharam Mandi, work of installing direction signs on main roads and side roads coming under the jurisdiction of Ward No. 23, work of installing direction signs on main roads and side roads coming under the jurisdiction of Ward No. 24, work of installing direction signs on both sides of Prashant Nagar Main Road from 8th Cross to 1st Cross and development of footpath by installing pavers on both sides, work of installing direction signs on main roads and side roads coming under the jurisdiction of Ward No 26	29.10	Tender to be invited
32	Davanagere	Harihar	Roads	Deck slab development work in front of Hucheshwara Temple and next to the house of Savitrimma, Ward No. 28, and CC drainage development work from Dr. Alis house to Sri Durgamma Temple, CC drainage development work from Hanumanthappas house to Yellamma Temple at Adishakthi Nagar 1st Cross, Ward No. 29, CC drainage development work from Hanumanthappas house to Yellamma Temple, Ward No. 30, Vidyanagar Parasappa Layout, behind Ramesh Babus house, CC drainage development work up to the road at the 1st cross of Parasappa Layout in the conservancy, work to install direction signs on the main roads and side roads within the jurisdiction of Ward No.31	19.40	Tender to be invited
33	Davanagere	Harihar	Roads	Installation of road safety equipment on various major roads in the city under the jurisdiction of Harihar Municipal Corporation	5.00	Tender to be invited
34	Davanagere	Harihar	Storm Water Drains	Installation of mini highmast at Gandhi Maidan under Ward No. 7, installation of mini highmast light at the grounds of Mrs. Julekhaba Havanur Kala Shikshana Training Center, installation of mini highmast light next to Marutis house next to Guru Siddappa Hostel in Gandhinagar and installation of covering slab for the CC drain next to Gopalakrishna Lodge, work of installing nameplates on main roads and side roads in Ward No. 08, installation of mini highmast lights near Chutti Angadi, near Hanagi Gundanna house and near Hanumaji house in Ward No. 09, construction of CC drain and deckslab from Sharadamma house to Manjamma house behind Bharat Oil Mill Compound Slum Board Apartment in Ward No.10	19.40	Tender to be invited

Sl. No.	District	ULB	Sector	Works	Rs. Lakhs	Status
35	Davanagere	Harihar	Storm Water Drains	Construction of CC drain in front of Ghaus Mohiddins house (15m) on the left side of Tippunagar 1st cross in Ward 11 and from Ravis house to Syed Yusuf's house, road development work from Shankarappas house to Prabhannas house in 1st main of Amaravati Layout in Ward No. 12. Deck slab construction work for side roads 1,2,3,4,5 & 6 on the right side of the main road of Jai Bhimnagar in Ward No. 13 and side roads 1,2 & 3 on the left side, CC drain development work from Khalid Ahmeds house to Rajakaluve on the road in front of Kalidasnagar Tipperudraswamy School in Ward No. 14, CC drain development work from Appara Beauty Parlor to Umesh Hulikattis house on the left side of Doddabeedi in Ward No. 16, work to install direction signs on main roads and side roads coming under the jurisdiction of Ward No. 17, work to install CC covering slabs at necessary places within the jurisdiction of Ward No.17	29.10	Tender to be invited
36	Davangere	Harihar	Other Works	The pending compound wall development and installation of wire fencing around the Harihar Municipal Corporations wastewater treatment plant, construction of a guard room and toilet inside the wastewater treatment plant, construction of a chamber near the wet well, CC paving in the STP premises and other development works	25.00	Under Tender Process
37	Davangere	Harihar	Roads	Road development work from the main gate of the waste water treatment plant under Harihar Municipal Corporation to the main gate of Kirloskar Institute of Management	64.10	Under Tender Process
38	Davangere	Harihar	Water Supply	Construction of rainwater harvesting tanks at various places in Harihar Municipality and construction of tanks at required places around tube wells located in various parts of the city	6.00	Under Tender Process
39	Davangere	Harihar	Water Supply	Rainwater drainage development work from Nandigavi Rajus house to Shabirammas house on the left side of the 4th cross of Indiranagar in Harihar Municipality, rainwater drainage development work on the left side of the 5th cross of Vidyanagar B Block 2nd Main, rainwater drainage development work on the left side of the 5th cross, Vidyanagar B Block 1st Main (in front of Shivanarad Munis house), rainwater drainage development work in front of the public hospital, rainwater drainage development work from Marula Siddeshwars house on the 6th cross of Vidyanagar B Block to Manjunath Acharyas house, rainwater drainage development from Ghaniefs house to Dadapeers house in Vidyanagar B Block and rainwater drainage from Mrs. Karibasammas house to Niloofar Manzils house in the 6th cross of Vidyanagar B Block Drainage development work	45.00	Under Tender Process

Sl. No.	District	ULB	Sector	Works	Rs. Lakhs	Status
40	Davangere	Harihar	Water Supply	Work of drilling a borehole and installing a drinking water pipeline for the JMFC court in Harihar city, work of drilling a borehole and installing a drinking water pipeline in the premises of the waste water treatment plant, installation of a pump motor and pipeline for the borewells drilled under the SFC drinking water scheme in Ward No. 01, 03, 12, 21 and 23, drilling a new borewell and installing a pump motor in the area of Ward No. 31, drilling a borewell and installing a pipeline in the JC layout in the area of Ward No. 22. Drilling a borewell and installing a pipeline in the park of KHB Colony in Ward No. 13, drilling a borewell and installing a pump motor in the premises of DRM Government High School in Harihar city and drilling a borewell and installing a pump motor in the area of Ward No 26	46.00	Under Tender Process
41	Davangere	Harihar	Water Supply	Pipeline installation work to supply 24/7 drinking water (Jalasiri) at required places in various wards under Harihar Municipality	22.10	Under Tender Process
42	Davangere	Harihar	Solid Waste Management	Development of DWCC under Harihar Municipality, development of toilets at the solid waste disposal unit, development of the way bridge at the solid waste disposal unit under Harihar Municipality and installation of CCTV cameras	10.00	Tender to be Invited
43	Davangere	Harihar	Water Supply	Construction of service chambers to connect houses to sewerage at required locations in various wards under Harihar Municipality (5.00 lakhs) and construction of chambers by installing sewerage pipelines at required locations in various wards under Harihar Municipality (15.00 lakhs)	20.00	Tender to be Invited
44	Davanagere	Honnali	Storm Water Drains	CONSTRUCTION OF DRAIN NYAMATHI SHIVAMOGGA ROAD TO MUSTUR MATA TO NALA IN HONNALI	20.00	Started
45	Davanagere	Honnali	Storm Water Drains	CONSTRUCTION CC DRAI AND CD CHANNAL ROAD 3RD CROSS 5TH CROSS PATRE DURGAPPA HOUSE AND OTHER PLACES IN HONNALI	8.00	Started
46	Davangere	Honnali	Solid Waste Management	SWM DPR MRF AND LEGACY DPR MACHINARY PURCHASE ULB SHARE	15.00	Started
47	Davangere	Honnali	Solid Waste Management	CONSTRUCTION OF COMPOSTE PITS AND PROVINDING SHEET AROUND SHED IN SWM SITE HONNALI	6.00	Started
48	Davangere	Honnali	Water Supply	AMOUNT RESERVED FOR AMRUTH 2.0 WATER SUPPLY SCHEME ULB SHARE FOR BOARD	21.00	Completed
49	Davanagere	Jagalur	Other Works	Renovation of chief officer chamber	2.40	Started
50	Davanagere	Jagalur	Other Works	Fixing of name board for all cross roads and main roads from ward no 1 to 18	40.00	Tender to be invited
51	Davangere	Jagalur	Solid Waste Management	Reserved amount for Feb 2025 and March 2025 govt employess salary	25.00	Completed

Sl. No.	District	ULB	Sector	Works	Rs. Lakhs	Status
52	Davangere	Jagalur	Solid Waste Management	Reserved amount for installation of screening machine under SBM 1.0 scheme	6.80	Completed
53	Davangere	Jagalur	Water Supply	Reserved amount for the scheme Amruth 2.0 Municipal fund share to KUWSS and D Board	31.80	Completed
54	Davanagere	Malebennur	Other Works	Construction of a pipeline in Medura Lake in Ward No. 10.	0.90	Started
55	Davanagere	Malebennur	Other Works	In Ward No. 9, a cover slab will be installed from Kalim House to Bhadra Channel and a high-mast street light will be installed near Israr House.	3.00	Started
56	Davanagere	Malebennur	Other Works	Construction of two-way CC sewerage from Vaibhav Sadan house to house in Ward No. 19.	6.00	Started
57	Davanagere	Malebennur	Storm Water Drains	Construction of CC sewerage from Ward 21 Subhoddins house to the back of Malnadi Rahim Sirs house.	4.50	Started
58	Davanagere	Malebennur	Storm Water Drains	CC sewerage from Kannal Chandrashekhars house in Ward No. 16 to Hanumanthappas house.	3.00	Started
59	Davanagere	Malebennur	Storm Water Drains	CC road work from Abdul Basits house in Ward No. 20 to the canal, CC drainage work from behind Mumiyazs house to Razak Saabs house and CC drainage construction work from BS Shadimal on Jigali Road in Ward No. 22 to S India School.	6.00	Started
60	Davanagere	Malebennur	Storm Water Drains	Construction of CC drain in front of Gangaparameshwari Temple in Ward No. 1. Construction of CC drain and deck and installation of cover slab from Bhasha Mane to Aslam Mane in Ward No. 2.	6.00	Started
61	Davanagere	Malebennur	Storm Water Drains	Installation of CC drains and slabs from Sirigere Gangannavara Kotige house in Ward No. 3 to Gardener Rameshs house. Installation of CC drains and slabs from Jigali Rudragowdas house on Kalabhairava Road in Ward No. 4 to Ajjappas house.	6.00	Started
62	Davanagere	Malebennur	Storm Water Drains	Ward No. 5 Shakti Shamil Road Construction of CC drain from Mahantesh Mane to Eknatheshwari Temple Road and construction of deck near Yelavatti Mane Ward No. 6 Madiwala. Deck construction near Prabhus house and CC drainage from Hotel Hanumanthappas house to Prabhus house and CC drainage construction behind Jyoti Talkies.	6.00	Started
63	Davanagere	Malebennur	Storm Water Drains	In Ward No. 11, construction of a drain and cleaning of the surrounding area to carry the sewage water coming from the current house to Kalils house along CC Road and Bovi Colony.	3.00	Started

Sl. No.	District	ULB	Sector	Works	Rs. Lakhs	Status
64	Davanagere	Malebennur	Storm Water Drains	In Ward No. 15, construction of a CC road from Shahids house to Harshads house and construction of a CC road from Yashodas house to Bhadra Channel and a CC drain near Lokeshs house, Installation of CC road near Madiwala Kenchappa house in Ward No. 17 and slab from K. Beerappa house to Nagarajappa house.	10.00	Started
65	Davanagere	Malebennur	Storm Water Drains	CONSTRUCTION OF CC DRAIN FROM RAHIM SAABS HOUSE TO GUJJIRI JAG AND FROM MOHAMED ANNIFS HOUSE TO YUSUF HOUSE IN WARD NO 13 CONSTRUCTION OF CC FROM VEERESH HOUSE TO RSID HOUSE IN WARD NO 14	6.00	Started
66	Davanagere	Malebennur	Other Works	Payment of contribution to Karnataka Urban Water Supply and Sewerage Board for Amrutha 2.0 project in TMC Malebennur	40.00	Started
67	Davanagere	Malebennur	Solid Waste Management	Local bodies will pay contributions for the DPR works of the Solid Waste Management Unit under the jurisdiction of Malebennur Municipality	45.30	Started
68	Davanagere	Malebennur	Other Works	Rainwater harvesting will be installed in government buildings within the jurisdiction of TMC Malebennur.	5.30	Tender to be Invited



 ಸಹಾಯಕ ನಿರ್ದೇಶಕರು (ಇಂಜಿನಿಯರಿಂಗ್)
 ಪೌರಾಡಳಿತ ನಿರ್ದೇಶನಾಲಯ
 - ಬೆಂಗಳೂರು

ಕರ್ನಾಟಕ ವಿಧಾನ ಪರಿಷತ್ತಿನ ಸದಸ್ಯರಾದ ಮಾನ್ಯ ಶ್ರೀ.ಕೆ.ಅಬ್ದುಲ್ ಜಬ್ಬಾರ್ (ವಿಧಾನಸಭಾ ಕ್ಷೇತ್ರ) ಇವರ ಚುಕ್ಕೆ ಗುರುತಿಲ್ಲದ ಪ್ರಶ್ನೆ ಸಂ: 266(213)ಕ್ಕೆ

ಅನುಬಂಧ - 4

AMRUT 2.0 :

SI No	ULB Name	Project title	Projecte type	Approved total project cost (In crores)
1	Channagiri (tp)	Providing Water Supply distribution system with HSCs to Channagiri Town	Water Supply	21.65
2	Jagalur (tp)	Providing Water Supply distribution system with HSCs to Jagalur Town	Water Supply	17.23
3	Honnali (tp)	Providing Water Supply Distribution system with HSCs to Honnali Town	Water Supply	20.3
4	Malebennuru (tmc)	Providing Water Supply Scheme to Malebennur town with Tungabhadra River as source	Water Supply	62.69


ಸಹಾಯಕ ನಿರ್ದೇಶಕರು (ಅಭಿವೃದ್ಧಿ)
ಪೌರಾಡಳಿತ ನಿರ್ದೇಶನಾಲಯ
ಬೆಂಗಳೂರು

ಕ್ರ. ಸಂ.	ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು	ಉಪಘಟಕಗಳು	ಒಟ್ಟು ಕಾಮಗಾರಿಗಳ ಸಂಖ್ಯೆ	ಟೆಂಡರ್ ಪ್ರಕ್ರಿಯೆಯಲ್ಲಿರುವ ಕಾಮಗಾರಿಗಳ ಸಂಖ್ಯೆ	ಪ್ರಗತಿಯಲ್ಲಿರುವ ಕಾಮಗಾರಿಗಳ ಸಂಖ್ಯೆ	ಪೂರ್ಣಗೊಂಡಿರುವ ಕಾಮಗಾರಿಗಳ ಸಂಖ್ಯೆ	ಕಾಮಗಾರಿಗಳ ಸಂಖ್ಯೆ	ಕಾಮಗಾರಿಗಳ ಪ್ರಸ್ತುತ ಸ್ಥಿತಿ
1	ಹರಿಹರ ನಗರಸಭೆ	ಒಣತ್ಯಾಜ್ಯ ನಿರ್ವಹಣಾ ಘಟಕ	8	0	6	2	Cost for Primary Shed for 5553 sqft (Phase 1)	ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ
							PVC Flat Belt Conveyor 50ft - 15240 mm (Mezzanine floor) for Secondary Sorting	
							PVC Inclined Belt Conveyor 25ft - 7620 mm	
		ವೈಜ್ಞಾನಿಕ ನೆಲಭರ್ತಿ	1	0	0	1	PVC Flat Belt Conveyor with wheels - 7620mm (25 ft.) for Secondary Sorting	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ
							Vertical Twin box baler (chamber swing type) - 50 MT Capacity	
							Pallet Truck - 2500 Kg (2 units)	
		ಪಾರಂಪರಿಕ ತ್ಯಾಜ್ಯ ನಿರ್ವಹಣೆ	1	0	0	1	Weighing Scale	ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ
		ನೈರ್ಮಲ್ಯ - ಆಸ್ಪಿರೇಷನಲ್ ಶೌಚಾಲಯ	10	0	10	0	Semi Electric Stacker	
2	ಚನ್ನಗಿರಿ ಪುರಸಭೆ	ಒಣತ್ಯಾಜ್ಯ ನಿರ್ವಹಣಾ ಘಟಕ	6	0	3	3	Construction of 1 02 TPD SLF	ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ
							Remediation of legacy waste (Hire Model)	
							Construction of Aspirational Public toilet (10 seats)	
		ಪಾರಂಪರಿಕ ತ್ಯಾಜ್ಯ ನಿರ್ವಹಣೆ	2	0	1	1	Cost for Primary Shed for 2120 sqft - (53 x 40 sq ft) Phase 1	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ
							PVC Flat Belt Conveyor with wheels - 7620 mm (25ft.) for Secondary Sorting (2 units)	
							Vertical Single box baler - 25 MT Capacity	
		ಪಾರಂಪರಿಕ ತ್ಯಾಜ್ಯ ನಿರ್ವಹಣೆ	2	0	1	1	Pallet Truck - 2500 Kg	ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ
							Weighing Scale	
							Semi Electric Stacker	
3	ಹೊನ್ನಾಳಿ ಪುರಸಭೆ	ಒಣತ್ಯಾಜ್ಯ ನಿರ್ವಹಣಾ ಘಟಕ	6	0	0	6	Purchase of Bio culture	ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ
							Hiring of Manpower	
							Cost for Primary Shed for 2120 sqft - (53 x 40 sq ft) Phase 1	
		ವೈಜ್ಞಾನಿಕ ನೆಲಭರ್ತಿ	1	0	0	1	PVC Flat Belt Conveyor with wheels - 7620 mm (25ft.) for Secondary Sorting	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ
							Vertical Single box baler - 25 MT Capacity	
							Pallet Truck - 2500 Kg	
		ಪಾರಂಪರಿಕ ತ್ಯಾಜ್ಯ ನಿರ್ವಹಣೆ	2	0	1	1	Weighing Scale	ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ
		ಪಾರಂಪರಿಕ ತ್ಯಾಜ್ಯ ನಿರ್ವಹಣೆ	2	0	1	1	Semi Electric Stacker	
							Construction of 0 11 TPD SLF	
		ಪಾರಂಪರಿಕ ತ್ಯಾಜ್ಯ ನಿರ್ವಹಣೆ	2	0	1	1	Purchase of Bio culture	ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ
							Hiring of Manpower	

ಕ್ರ. ಸಂ.	ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು	ಉಪಘಟಕಗಳು	ಒಟ್ಟು ಕಾಮಗಾರಿಗಳ ಸಂಖ್ಯೆ	ಟೆಂಡರ್ ಪ್ರಕ್ರಿಯೆಯಲ್ಲಿರುವ ಕಾಮಗಾರಿಗಳ ಸಂಖ್ಯೆ	ಪ್ರಗತಿಯಲ್ಲಿರುವ ಕಾಮಗಾರಿಗಳ ಸಂಖ್ಯೆ	ಪೂರ್ಣಗೊಂಡಿರುವ ಕಾಮಗಾರಿಗಳ ಸಂಖ್ಯೆ	ಕಾಮಗಾರಿಗಳ ಸಂಖ್ಯೆ	ಕಾಮಗಾರಿಗಳ ಪ್ರಸ್ತುತ ಸ್ಥಿತಿ
4	ಮಲೆಬೆನ್ನೂರು ಪುರಸಭೆ	ಒಣತ್ಯಾಜ್ಯ ನಿರ್ವಹಣಾ ಘಟಕ	6	0	3	3	Cost for Primary Shed for 2120 sqft - (53 x 40 sq ft) Phase I	ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ
							PVC Flat Belt Conveyor with wheels - 7620 mm (25ft.) for Secondary Sorting	ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ
							Vertical Single box baler - 25 MT Capacity	ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ
							Pallet Truck - 2500 Kg	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ
							Weighing Scale	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ
		ಹಸಿತ್ಯಾಜ್ಯ ನಿರ್ವಹಣೆ	12	0	12	0	Semi Electric Stacker	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ
							Purchase of front end loader with backhoe (JCB)-76 HP	ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ
							Construction of Aerobic Composting Pad (Windrow Platform)	ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ
							Construction of Processing shed and storage (Truss)	ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ
							Purchase and installation of Screening machine (35/4mm trommel)	ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ
							Installation of electrical work (Transformer -100 kvA) and street light	ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ
							Construction of Internal Road side drain on both sides and weighbridge platform including ramp on either sides	ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ
							Construction of Scientific Sanitary landfill	ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ
							Construction of sinking bore well along with motor pump for 120m	ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ
							Construction of office cum security room with toilet block, septic tank, soak pit with electrical work	ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ
							Construction of Leachate collection tank, treatment and management for windrow platform and SLF	ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ
							Weighbridge machinery and control system and GPS tracking system for transportation vehicle	ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ
							Water tank/Underground sump	ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ
							Construction of 1.90TPD SLF	ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ
5	ಜಗಲೂರು ಪಟ್ಟಣ ಪಂಚಾಯಿತಿ	ಒಣತ್ಯಾಜ್ಯ ನಿರ್ವಹಣಾ ಘಟಕ	6	0	0	6	Cost for Primary Shed for 2120 sqft - (53 x 40 sq ft) Phase I	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ
							PVC Flat Belt Conveyor with wheels - 7620 mm (25ft.) for Secondary Sorting	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ
							Vertical Single box baler - 25 MT Capacity	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ
							Pallet Truck - 2500 Kg	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ
							Weighing Scale	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ

ಕ್ರ. ಸಂ.	ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು	ಉಪಘಟಕಗಳು	ಒಟ್ಟು ಕಾಮಗಾರಿಗಳ ಸಂಖ್ಯೆ	ಟೆಂಡರ್ ಪ್ರಕ್ರಿಯೆಯಲ್ಲಿರುವ ಕಾಮಗಾರಿಗಳ ಸಂಖ್ಯೆ	ಪ್ರಗತಿಯಲ್ಲಿರುವ ಕಾಮಗಾರಿಗಳ ಸಂಖ್ಯೆ	ಪೂರ್ಣಗೊಂಡಿರುವ ಕಾಮಗಾರಿಗಳ ಸಂಖ್ಯೆ	ಕಾಮಗಾರಿಗಳ ಸಂಖ್ಯೆ	ಕಾಮಗಾರಿಗಳ ಪ್ರಸ್ತುತ ಸ್ಥಿತಿ
		ಪಾರಂಪರಿಕ ತ್ಯಾಜ್ಯ ನಿರ್ವಹಣೆ	2	0	1	1	Semi Electric Stacker (phase 2) Purchase of Bio culture Hiring of Manpower	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ
6	ನ್ಯಾಮತಿ	ಒಣತ್ಯಾಜ್ಯ ನಿರ್ವಹಣಾ ಘಟಕ	5	0	2	3	Cost for Primary Shed for 2120 sqft - (53 x 40 sq ft) Phase I PVC Flat Belt Conveyor with wheels - 7620 mm (25ft) for Secondary Sorting (2Units) Vertical Single box baler - 25 MT Capacity Pallet Truck - 2500 Kg Weighing Scale	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ
		ಹಸಿತ್ಯಾಜ್ಯ ನಿರ್ವಹಣೆ	12	0	3	9	Estimation of Compound Wall (Windrow Platform) Estimation of Access Road, Internal Road, Side Drain & Weighbridge Structure Estimation of Processing and Machinery Shed - I No of 15mx30m for Nyamathi Estimation for Scientific Landfill of 32mx30m size Estimation of Leachate Collection Tank for Scientific Landfill and Windrows Estimate for Weighbridge Machinery Estimation For Security Cabin and Office Room with Attached Toilet Estimate for Rain Water Collection Tank/Sump Estimate for Trommels and Machineries Estimate for Leachate Treatment Estimate for Vehicles Required at SWM Site	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ
		ವೈಜ್ಞಾನಿಕ ನೆಲಭರ್ತಿ	1	0	0	1	Construction of 0.78 TPD SLF	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ
		ಪಾರಂಪರಿಕ ತ್ಯಾಜ್ಯ ನಿರ್ವಹಣೆ	2	2	0	0	Purchase of Bio culture Hiring of Manpower	ಟೆಂಡರ್ ಪ್ರಕ್ರಿಯೆಯಲ್ಲಿರುತ್ತದೆ
		ನೈರ್ಮಲ್ಯ - ವೈಯಕ್ತಿಕ ಶೌಚಾಲಯ	28	0	0	28	Construction of IHHL (28 IHHLs)	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ
		ಒಟ್ಟು	120	2	51	67		

ನಿರ್ದೇಶಕರ ಕಛೇರಿ
ಪೌರಾಡಳಿತ ನಿರ್ದೇಶನಾಲಯ



ಕರ್ನಾಟಕ ಸರ್ಕಾರ

ದೂರವಿಳಾಸ: 0885-2286630/22867307
ಇ-ಮೇಲ್: dmahil@karnataka.gov
ವೆಬ್‌ಸೈಟ್: www.municipaladmta.gov.in
ಕಛೇರಿ: ಮುಖ್ಯ, ವಿಜಯನಗರ, ಗೋವಿಂದ
ರಾಜ್ ಮಠ, ವಿಜಯನಗರ, ಬೆಂಗಳೂರು-560022

ಸಂ: 1554386/DMA/EST2/GRPD/31/2024

ದಿನಾಂಕ: 22-09-2025

ಇವರಿಗೆ,

1. ರಾಜ್ಯದ ಎಲ್ಲಾ ಜಿಲ್ಲಾಧಿಕಾರಿಗಳು,
2. ಆಯುಕ್ತರು, ಮಹಾನಗರಪಾಲಿಕೆಗಳು.

ಮಾನ್ಯರೇ,

ವಿಷಯ: ಒಳ ಮೀಸಲಾತಿ ಅಳವಡಿಸಿಕೊಂಡು ರಾಜ್ಯ ಸಿವಿಲ್ ಸೇವೆಗಳಲ್ಲಿನ
ಹುದ್ದೆಗಳಿಗೆ ನೇರ ನೇಮಕಾತಿ ಪ್ರಕ್ರಿಯೆಯನ್ನು ಕೈಗೊಳ್ಳುವ ಬಗ್ಗೆ
ಉಲ್ಲೇಖ: ಸರ್ಕಾರದ ಸುತ್ತೋಲೆ ಸಂ: ಸಿಆಸುಇ :266: ಸೆನೆನಿ:2025,
ದಿ:10.09.2025

ಮೇಲ್ಕಂಡ ವಿಷಯಕ್ಕೆ ಸಂಬಂಧಿಸಿದಂತೆ, ಸರ್ಕಾರದ ಸುತ್ತೋಲೆ ಸಂಖ್ಯೆ: ಸಿಆಸುಇ 388 ಸೆನೆನಿ 2024, ದಿನಾಂಕ: 25.11.2024 ರಲ್ಲಿ ರಾಜ್ಯ ಸಿವಿಲ್ ಸೇವೆಗಳಲ್ಲಿನ ಮೀಸಲಾತಿ ಅನ್ವಯವಾಗುವ ವೃದ್ಧಿಗಳಲ್ಲಿನ ಹುದ್ದೆಗಳಿಗೆ ನೇರ ನೇಮಕಾತಿ ಮಾಡಲು ಹೊಸದಾಗಿ ಯಾವುದೇ ಅಧಿಸೂಚನೆಯನ್ನು ತಕ್ಷಣದಿಂದ ಜಾರಿಗೆ ಬರುವಂತೆ ಮುಂದಿನ ಆದೇಶದವರೆಗೂ ಹೊರಡಿಸಬಾರದೆಂದು ಸೂಚಿಸಲಾಗಿರುತ್ತದೆ.

ಮುಂದುವರಿದು ಉಲ್ಲೇಖಿತ ಸರ್ಕಾರದ ಸುತ್ತೋಲೆಯಲ್ಲಿ ಒಳ ಮೀಸಲಾತಿ ಅಳವಡಿಸಿಕೊಂಡು ರಾಜ್ಯ ಸಿವಿಲ್ ಸೇವೆಗಳಲ್ಲಿನ ಹುದ್ದೆಗಳಿಗೆ ನೇರ ನೇಮಕಾತಿ ಪ್ರಕ್ರಿಯೆಯನ್ನು ಕೈಗೊಳ್ಳಲು ಸೂಚಿಸಲಾಗಿರುವುದರಿಂದ, ಸುತ್ತೋಲೆಯಲ್ಲಿ ತಿಳಿಸಿರುವ ಆದೇಶ/ಸುತ್ತೋಲೆಗಳಲ್ಲಿನ ನಿರ್ದೇಶನಗಳನ್ವಯ ಒಳ ಮೀಸಲಾತಿಯನ್ನು ಅಳವಡಿಸಿಕೊಂಡು 'ಪೌರಕಾರ್ಮಿಕರ ವಿಶೇಷ ನೇರ ನೇಮಕಾತಿ' ಪ್ರಕ್ರಿಯೆಯನ್ನು ಕೈಗೊಳ್ಳಲು ಕೋರಿದೆ.

ತಮ್ಮ ವಿಶ್ವಾಸಿ,

Digitally signed by
PRABHULING KAVALLIKATTI
Date: 22-09-2025
16:25:51
ನಿರ್ದೇಶಕರು
ಪೌರಾಡಳಿತ ನಿರ್ದೇಶನಾಲಯ
ಬೆಂಗಳೂರು.

ಪ್ರತಿಯನ್ನು: ಎಲ್ಲಾ ಯೋಜನಾ ನಿರ್ದೇಶಕರು, ಜಿಲ್ಲಾ ನಗರಾಭಿವೃದ್ಧಿ ಕೋಶ ರವರಿಗೆ ಸೂಕ್ತ ಕ್ರಮಕ್ಕಾಗಿ.

6ನೂರಂಧ-7

OVP														
ಜಿಲ್ಲೆಯ ಹೆಸರು: ದಾವಣಗೆರೆ														
ಕ್ರ. ಸಂ.	ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು	ಮಂಜೂರಾಗಿರುವ ಹುದ್ದೆಗಳ ಸಂಖ್ಯೆ				ಕಾರ್ಯ ನಿರ್ವಹಿಸುತ್ತಿರುವ ಖಾಯಂ ನೌಕರರ ಸಂಖ್ಯೆ				ಖಾಲಿ ಹುದ್ದೆಗಳ ಸಂಖ್ಯೆ				ಗುತ್ತಿಗೆ/ಹೊರಗುತ್ತಿಗೆ/ವೇತ ಪಾವತಿ/ಸಮಾನ ಕೆಲಸಕ್ಕೆ ಸಮಾನ ವೇತನ/ ಬಿಡುಗಡೆ ಕ್ಷೇಮಾದಿವೃದ್ಧಿ ನೌಕರರ ಸಂಖ್ಯೆ
		Gr A	Gr B	Gr C	Gr D	Gr A	Gr B	Gr C	Gr D	Gr A	Gr B	Gr C	Gr D	
1	ನಗರಸಭೆ, ಹರಿಹರ.	3	4	59	197	2	3	29	93	1	1	30	104	98
2	ಪುರಸಭೆ, ಚನ್ನಗಿರಿ	0	3	37	55	0	0	15	38	0	3	22	17	28
3	ಪುರಸಭೆ ಮಲೇಬೆನ್ನೂರು	0	3	32	62	0	1	13	25	0	2	19	37	6
4	ಪುರಸಭೆ ಹೊನ್ನಾಳಿ	0	3	32	62	0	2	13	30	0	1	19	32	33
5	ಪಟ್ಟಣ ಪಂಚಾಯಿತಿ, ಜಿಗಳೂರು	0	1	14	37	0	1	10	32	0	0	4	5	25
6	ಪಟ್ಟಣ ಪಂಚಾಯಿತಿ, ನ್ಯಾಮತಿ	0	1	15	24	0	1	7	14	0	0	8	10	13
ಒಟ್ಟು		3	15	189	437	2	8	87	232	1	7	102	205	203

ಯೋಜನಾ ನಿರ್ದೇಶಕರು
ಜಿಲ್ಲಾ ನಗರಾಭಿವೃದ್ಧಿ ಕೋಶ
ದಾವಣಗೆರೆ ಜಿಲ್ಲೆ