


ಕರ್ನಾಟಕ ವಿಧಾನ ಪರಿಷತ್ತು

ಚುಕ್ಕೆ ಗುರುತಿಲ್ಲದ ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ : 1442
 ಸದಸ್ಯರ ಹೆಸರು : ಶ್ರೀ ಸಿ.ಎಂ. ಇಬ್ರಾಹಿಂ (ವಿಧಾನಸಭೆಯಿಂದ ಚುನಾಯಿತರಾದವರು)
 ಉತ್ತರಿಸುವ ದಿನಾಂಕ : 10.03.2022
 ಉತ್ತರಿಸುವ ಸಚಿವರು : ಮಾನ್ಯ ಜಲಸಂಪನ್ಮೂಲ ಸಚಿವರು

ಕ್ರ. ಸಂ.	ಪ್ರಶ್ನೆ	ಉತ್ತರ
ಅ)	ಕಳೆದ 03 ವರ್ಷಗಳಿಂದ ಶಿವಮೊಗ್ಗ ಜಿಲ್ಲೆಯಲ್ಲಿ ಭಾರಿ ಮತ್ತು ಮಧ್ಯಮ ನೀರಾವರಿ ಇಲಾಖೆಯಿಂದ ಕೈಗೊಂಡಿರುವ ನೀರಾವರಿ ಯೋಜನೆಗಳು ಯಾವುವು; (ಸಂಪೂರ್ಣ ಮಾಹಿತಿ ನೀಡುವುದು); ಸದರಿ ಯೋಜನೆ ಕಾಮಗಾರಿಗಳಿಗೆ ಮಂಜೂರಾದ ಅನುದಾನವೆಷ್ಟು; ಬಳಕೆ ಮಾಡಿಕೊಂಡಿರುವ ಅನುದಾನವೆಷ್ಟು; (ವರ್ಷಾವಾರು ಮಾಹಿತಿ ಒದಗಿಸುವುದು)	ಕರ್ನಾಟಕ ನೀರಾವರಿ ನಿಗಮದ ವ್ಯಾಪ್ತಿಯ ತುಂಗಾ ಮೇಲ್ಮಂಡೆ ಯೋಜನಾ ವಲಯಡಿ ಕಳೆದ 03 ವರ್ಷಗಳಿಂದ ಶಿವಮೊಗ್ಗ ಜಿಲ್ಲೆಯಲ್ಲಿ ಭಾರಿ ಮತ್ತು ಮಧ್ಯಮ ನೀರಾವರಿ ಇಲಾಖೆಯಿಂದ ಕೈಗೊಂಡಿರುವ ನೀರಾವರಿ ಯೋಜನೆಗಳ ವಿವರಗಳನ್ನು ಅನುಬಂಧದಲ್ಲಿ ನೀಡಲಾಗಿದೆ.
ಆ)	ಸದರಿ ನೀರಾವರಿ ಕಾಮಗಾರಿಗಳಿಗಾಗಿ ಎಷ್ಟು ರೈತರ ಜಮೀನನ್ನು ಸ್ವಾಧೀನಕ್ಕೆ ಪಡೆಯಲಾಗಿದೆ; ರೈತರಿಂದ ಪಡೆದ ಜಮೀನುಗಳಿಗೆ ಎಷ್ಟು ಪರಿಹಾರ ನೀಡಲಾಗಿದೆ; (ಕಾಮಗಾರಿವಾರು ಸಂಪೂರ್ಣ ವಿವರ ನೀಡುವುದು)	
ಇ)	ಕೈಗೊಂಡ ಕಾಮಗಾರಿಗಳು ಸದ್ಯ ಯಾವ ಹಂತಗಳಲ್ಲಿವೆ? (ಸಂಪೂರ್ಣ ಮಾಹಿತಿ ನೀಡುವುದು)	

ಸಂಖ್ಯೆ: ಜಸಂಇ 66 ಎಂಎಲ್‌ಎ 2022


 (ಗೋವಿಂದ ಎಂ.ಕಾರಜೋಳ)
 ಜಲಸಂಪನ್ಮೂಲ ಸಚಿವರು

ಮಾನ್ಯ ವಿಧಾನ ಪರಿಷತ್ತಿನ ಸದಸ್ಯರಾದ ಶ್ರೀ ಸಿ.ಎಂ.ಇಬ್ರಾಹಿಂ (ವಿಧಾನಸಭೆಯಿಂದ ಚುನಾಯಿತರಾದವರು) ಇವರ ಪ್ರಶ್ನೆ ಸಂ.1442ಕ್ಕೆ ಅನುಬಂಧ

ಕ್ರ.ಸಂ.	ವರ್ಷ	ಯೋಜನೆ/ಕಾಮಗಾರಿ ಹೆಸರು	ಅಂದಾಜು ಮೊತ್ತ	ಗುತ್ತಿಗೆದಾರ ಹೆಸರು	ಗುತ್ತಿಗೆ ಮೊತ್ತ	Agreement no. & Date of site of handover	ಕಾಮಗಾರಿ ಪ್ರಾರಂಭದ ದಿನಾಂಕ	Tender period (in months)	ವೆಚ್ಚ (ಜನವರಿ-2022 ಅಂತ್ಯಕ್ಕೆ)	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳಿಸುವುದಾದ ದಿನಾಂಕ	ಕಾಮಗಾರಿ ಪ್ರಗತಿ ಹಂತ	ಸ್ವೀಕೃತ ಪರಿಷೀಲನೆ ದೃಢೀಕರಣ ಪಡೆದ ದಿನಾಂಕ: ಎ-ಗು	ನೀಡಲಾದ ಪರಿಹಾರದ ಮೊತ್ತ	ಬಾಕಿ ನೀಡಬೇಕಾದ ಪರಿಹಾರದ ಮೊತ್ತ	Remarks/ Issues/ Bottlenecks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
1	2018-19	Modernization of Tunga Anecut Canals													
	a	Modernisation of Tunga Anicut Canal Network system From Km 0.00 to Km 34.00 Km and distributaries from Dy.No. 1 to 25 Including providing c.c Lining using paver and Improvements to Structures of TLBC and From Km 0.00 to Km 26.00 Km and distributaries from Dy.No. 1 to 21 Including providing C.C Lining using paver and Improvements Structures of TRBC (Package-1)(Work Indent no 16694)	127.30	M/s Ramalingam Construction Company Pvt Ltd,R/o Bangalore	132.98	42/21.03.2016	21.03.2016	15 months(Including Closure period+watering period+monsoon)	195.45	31.12.2022	work is completed.	-	-	-	EFl Proposal submitted. Work completed
	b	Modernization of Tunga Anicut Canal Network system From CH: 34.00 to Ch101.60km and distributaries from Dy.No. 26 to 62(38 No,s) Including providing c.c Lining using paver and Improvements Structures of TLBC and From CH: 26.00 to ch 53.80km and distributaries from Dy.No. 22 to 38A(19 No,s) Including providing c.c Lining using paver and Improvements Structures of TRBC (Package-2).(Work Indent No 16695)	143.13	M/s Ramalingam Construction Company Pvt Ltd,R/o Bangalore	141.27	49/16.02.2018	16.02.2018	365 days (Including Monsoon and Excluding Irrigation Period)			works nearing completion	-	-	-	works nearing completion
2	2020-21	KASABA(KALLUWADDUHALLA) LIFT IRRIGATION SCHEME.	125.00	Lead Partner M/s Amrutha Constructions Pvt ltd, KNNL, Category-I contractor, Associate Partner M/s BCPL Pvt ltd, KNNL, Category-I contractor (JV).	133.97	110/2020-21: Dated :27.11.2020 to 26.05.2022	27.11.2020	18 Months (Including monsoon)	48.45	31.03.2022	works nearing completion	0	0.00	0.00	Land aquisition Proposal for acqulstion of 3 acre of land of Shivanada Yogaashrama at Kappanahalli for Jackwell/Pump house construction is sent to AC office Sagara for Direct Purchase, where the compensation amount is not yet finalised.