

ಕರ್ನಾಟಕ ವಿಧಾನ ಪರಿಷತ್ತು


ಚುಕ್ಕೆ ಗುರುತಿಲ್ಲದ ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ : 830
 ಸದಸ್ಯರ ಹೆಸರು : ಶ್ರೀ ರಮೇಶ್ ಬಾಬು
 (ನಾಮನಿರ್ದೇಶನ ಹೊಂದಿದವರು)
 ಉತ್ತರಿಸಬೇಕಾದ ದಿನಾಂಕ : 10-03-2026
 ಉತ್ತರಿಸುವ ಸಚಿವರು : ಮಾನ್ಯ ಪೌರಾಡಳಿತ ಮತ್ತು ಹಜ್ ಸಚಿವರು

ಕ್ರ. ಸಂ.	ಪ್ರಶ್ನೆ	ಉತ್ತರ
ಅ)	<p>ತುಮಕೂರು ಜಿಲ್ಲೆ ಚಿಕ್ಕನಾಯಕನಹಳ್ಳಿ ಪುರಸಭೆ ಮತ್ತು ಹುಳಿಯಾರ್ ಟೌನ್ ಪಂಚಾಯತಿಯಲ್ಲಿ ಎಸ್.ಎಫ್.ಸಿ ಯೋಜನೆಯ ಕಾಮಗಾರಿ, ಕೇಂದ್ರ ಹಣಕಾಸು ಆಯೋಗದ ಕಾಮಗಾರಿ, ಅಮೃತ್ ಯೋಜನೆಯ ಕಾಮಗಾರಿ, ಪುರಸಭೆ ಸುಧಾರಣೆ ಯೋಜನೆಯ ಕಾಮಗಾರಿ, ಸಾಲಿಡ್ ವೆಸ್ಟ್ ಮ್ಯಾನೇಜ್‌ಮೆಂಟ್ ಕಾಮಗಾರಿ, ಸ್ವಚ್ಛ ಭಾರತ್ ಮಿಷನ್ ಕಾಮಗಾರಿ, ಇಂದಿರಾ ಕ್ಯಾಂಟೀನ್ ಯೋಜನೆಯ ಕಾಮಗಾರಿ, ಪೌರಕಾರ್ಮಿಕ ಗೃಹ ಭಾಗ್ಯ ಯೋಜನೆ ಕಾಮಗಾರಿಗಳ ವಿವರ ಒದಗಿಸುವುದು:</p>	<p>ತುಮಕೂರು ಜಿಲ್ಲೆ ಚಿಕ್ಕನಾಯಕನಹಳ್ಳಿ ಪುರಸಭೆ ಮತ್ತು ಹುಳಿಯಾರು ಪಟ್ಟಣ ಪಂಚಾಯತಿಯಲ್ಲಿ ವಿವಿಧ ಯೋಜನೆಗಳಲ್ಲಿ ಕೈಗೊಂಡಿರುವ ಕಾಮಗಾರಿಗಳ ವಿವರ ಈ ಕೆಳಕಂಡಂತಿರುತ್ತವೆ.</p> <p>ಎಸ್.ಎಫ್.ಸಿ ಯೋಜನೆಯ ವಿವರವನ್ನು ಅನುಬಂಧ-1 ರಲ್ಲಿ ನೀಡಿದೆ.</p> <p>15ನೇ ಹಣಕಾಸು ಹಾಗೂ ಸಾಲಿಡ್ ವೆಸ್ಟ್ ಮ್ಯಾನೇಜ್‌ಮೆಂಟ್ ಆಯೋಗದ ಕಾಮಗಾರಿಯ ವಿವರವನ್ನು ಅನುಬಂಧ-2 ಮತ್ತು ಅನುಬಂಧ-2A ರಲ್ಲಿ ನೀಡಿದೆ.</p> <p>ಪುರಸಭೆ ಸುಧಾರಣೆ ಯೋಜನೆಯ ಯಾವುದೇ ಕಾಮಗಾರಿ ಕೈಗೊಂಡಿರುವುದಿಲ್ಲ.</p> <p>ಸ್ವಚ್ಛ ಭಾರತ್ ಮಿಷನ್ ರಡಿ ಶೌಚಾಲಯ ನಿರ್ಮಾಣ, ಹಸಿತ್ಯಾಜ್ಯ ನಿರ್ವಹಣೆ ಘಟಕ ಅಭಿವೃದ್ಧಿ, ವೈಜ್ಞಾನಿಕ ನೆಲಭರ್ತಿ ಸೌಲಭ್ಯ, Material Recovery Facility, ಪಾರಂಪರಿಕ ತ್ಯಾಜ್ಯ ನಿರ್ವಹಣೆ ಕಾಮಗಾರಿ, Interception & Diversion ಗೆ ಸಂಬಂಧಿಸಿದ ಕಾಮಗಾರಿಗಳನ್ನು ಕೈಗೊಳ್ಳಲಾಗುತ್ತಿದೆ ಮತ್ತು ಮಾಹಿತಿ ಶಿಕ್ಷಣ ಸಂವಹನ ಹಾಗೂ ಸಾಮರ್ಥ್ಯಭಿವೃದ್ಧಿ ಸಂಬಂಧಿಸಿದ ಚಟುವಟಿಕೆಗಳನ್ನು ಕೈಗೊಳ್ಳಲಾಗುತ್ತಿದೆ. ವಿವರಗಳನ್ನು ಅನುಬಂಧ-3 ಮತ್ತು ಅನುಬಂಧ-4 ರಲ್ಲಿ ನೀಡಿದೆ.</p> <p>ಇಂದಿರಾ ಕ್ಯಾಂಟೀನ್ ಯೋಜನೆಯ ಕಾಮಗಾರಿಯ ವಿವರವನ್ನು ಅನುಬಂಧ-5 ರಲ್ಲಿ ನೀಡಿದೆ.</p> <p>ಪೌರಕಾರ್ಮಿಕ ಗೃಹ ಭಾಗ್ಯ ಯೋಜನೆಯ ಕಾಮಗಾರಿಯ ವಿವರವನ್ನು ಅನುಬಂಧ-6 ರಲ್ಲಿ ನೀಡಿದೆ.</p> <p>ತುಮಕೂರು ಜಿಲ್ಲೆ ಚಿಕ್ಕನಾಯಕನಹಳ್ಳಿ ಪುರಸಭೆ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಅಮೃತ್ 2.0 ಯೋಜನೆಯಡಿ ಸುಧಾರಿತ ಕುಡಿಯುವ ನೀರು ಸರಬರಾಜು ಯೋಜನೆಯನ್ನು ಅನುಷ್ಠಾನಗೊಳಿಸಲು ರೂ.7305.00 ಲಕ್ಷಗಳಿಗೆ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ನೀಡಲಾಗಿರುತ್ತದೆ. ಟೆಂಡರ್ ಮುಖಾಂತರ ಗುತ್ತಿಗೆಯನ್ನು ದಿನಾಂಕ:31-07-2025 ರಂದು ವಹಿಸಲಾಗಿದ್ದು, ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದೆ.</p>
ಆ)	<p>ಈ ಯೋಜನೆಗಳ 3 ವರ್ಷದ ಕಾಮಗಾರಿಗಳ ಪ್ರಗತಿ ಮತ್ತು ಬಾಕಿ ಇರುವ ಕಾಮಗಾರಿಗಳ ವಿವರಗಳನ್ನು ಹಂಚಿಕೆಯಾದ ಅನುದಾನ, ಬಿಡುಗಡೆಯಾದ ಅನುದಾನ, ಬಳಕೆಯಾದ ಅನುದಾನಗಳೆಷ್ಟು: (ವಿವರ ಒದಗಿಸುವುದು)</p>	<p>ತುಮಕೂರು ಜಿಲ್ಲೆ ಚಿಕ್ಕನಾಯಕನಹಳ್ಳಿ ಪುರಸಭೆ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಅಮೃತ್ 2.0 ಯೋಜನೆಯಡಿ ಸುಧಾರಿತ ಕುಡಿಯುವ ನೀರು ಸರಬರಾಜು ಯೋಜನೆಯನ್ನು ಅನುಷ್ಠಾನಗೊಳಿಸಲು ರೂ.7305.00 ಲಕ್ಷಗಳಿಗೆ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ನೀಡಲಾಗಿರುತ್ತದೆ. ಟೆಂಡರ್ ಮುಖಾಂತರ ಗುತ್ತಿಗೆಯನ್ನು ದಿನಾಂಕ:31-07-2025 ರಂದು ವಹಿಸಲಾಗಿದ್ದು, ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದೆ.</p>

		<p>ತುಮಕೂರು ಜಿಲ್ಲೆ, ಹುಳಿಯೂರು ಪಟ್ಟಣ ಪಂಚಾಯತಿಯಲ್ಲಿ, ಅಮೃತ್ 2.0 ಯೋಜನೆಯಡಿ ಸುಧಾರಿತ ಕುಡಿಯುವ ನೀರು ಸರಬರಾಜು ಯೋಜನೆಯನ್ನು ಅನುಷ್ಠಾನಗೊಳಿಸಲು ರೂ.4695.00 ಲಕ್ಷಗಳಿಗೆ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ನೀಡಲಾಗಿರುತ್ತದೆ. ಟೆಂಡರ್ ಮುಖಾಂತರ ಗುತ್ತಿಗೆಯನ್ನು ದಿನಾಂಕ:16-03-2024ರಂದು ವಹಿಸಲಾಗಿದ್ದು, ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದೆ.</p> <p>ಚಿಕ್ಕನಾಯಕನಹಳ್ಳಿ ಪುರಸಭೆ ಹಾಗೂ ಹುಳಿಯೂರು ಪಟ್ಟಣ ಪಂಚಾಯತಿ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ, ಅಮೃತ್ 2.0 ಯೋಜನೆಯಡಿ ಕೈಗೊಂಡಿರುವ ಸುಧಾರಿತ ಕುಡಿಯುವ ನೀರು ಸರಬರಾಜು ಕಾಮಗಾರಿಗಳ ಪ್ರಗತಿ ಮತ್ತು ಬಾಕಿ ಕಾಮಗಾರಿಗಳ ವಿವರಗಳನ್ನು ಅನುಬಂಧ-7 ರಲ್ಲಿ ನೀಡಿದೆ.</p> <table border="1" data-bbox="726 907 1444 1122"> <thead> <tr> <th>ಪಟ್ಟಣ</th> <th>ಹಂಚಿಕೆಯಾದ ಅನುದಾನ (Capex) (ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ)</th> <th>ಬಿಡುಗಡೆಯಾದ ಅನುದಾನ (ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ)</th> <th>ಬಳಕೆಯಾದ ಅನುದಾನ (ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ)</th> </tr> </thead> <tbody> <tr> <td>ಚಿ.ನಾ ಹಳ್ಳಿ</td> <td>6790.00</td> <td>621.16</td> <td>621.16</td> </tr> <tr> <td>ಹುಳಿಯೂರು</td> <td>4405.00</td> <td>1728.83</td> <td>1728.83</td> </tr> </tbody> </table>	ಪಟ್ಟಣ	ಹಂಚಿಕೆಯಾದ ಅನುದಾನ (Capex) (ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ)	ಬಿಡುಗಡೆಯಾದ ಅನುದಾನ (ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ)	ಬಳಕೆಯಾದ ಅನುದಾನ (ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ)	ಚಿ.ನಾ ಹಳ್ಳಿ	6790.00	621.16	621.16	ಹುಳಿಯೂರು	4405.00	1728.83	1728.83
ಪಟ್ಟಣ	ಹಂಚಿಕೆಯಾದ ಅನುದಾನ (Capex) (ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ)	ಬಿಡುಗಡೆಯಾದ ಅನುದಾನ (ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ)	ಬಳಕೆಯಾದ ಅನುದಾನ (ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ)											
ಚಿ.ನಾ ಹಳ್ಳಿ	6790.00	621.16	621.16											
ಹುಳಿಯೂರು	4405.00	1728.83	1728.83											
<p>ಇ)</p>	<p>ತುಮಕೂರು ಜಿಲ್ಲೆ, ಚಿಕ್ಕನಾಯಕನಹಳ್ಳಿ ಪುರಸಭೆ ಮತ್ತು ಹುಳಿಯೂರು ಟೌನ್ ಪಂಚಾಯತಿಯಲ್ಲಿ ಜಲಜೀವನ್ ಯೋಜನೆಯ ಅಡಿಯಲ್ಲಿ ಕುಡಿಯುವ ನೀರಿನ ಸಂಪರ್ಕದ ಕಾಮಗಾರಿಯನ್ನು ಕೈಗೊಳ್ಳಲಾಗಿದೆಯೇ: ಕೈಗೊಂಡಿದ್ದಲ್ಲಿ, ಕಾಮಗಾರಿ ಮೊತ್ತದ ಸಹಿತ ಗುತ್ತಿಗೆದಾರರ ಸಹಿತ ಪೂರ್ಣ ವಿವರಗಳನ್ನು ಒದಗಿಸುವುದು.</p>	<p>ತುಮಕೂರು ಜಿಲ್ಲೆ, ಚಿಕ್ಕನಾಯಕನಹಳ್ಳಿ ಪುರಸಭೆ ಮತ್ತು ಹುಳಿಯೂರು ಪಟ್ಟಣ ಪಂಚಾಯತಿಯಲ್ಲಿ ಜಲಜೀವನ್ ಯೋಜನೆಯ ಅಡಿಯಲ್ಲಿ ಕುಡಿಯುವ ನೀರಿನ ಸಂಪರ್ಕದ ಕಾಮಗಾರಿಯನ್ನು ಕೈಗೊಂಡಿರುವುದಿಲ್ಲ.</p>												
<p>ಈ)</p>	<p>ಚಿಕ್ಕನಾಯಕನಹಳ್ಳಿ ಪುರಸಭೆ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಕುಡಿಯುವ ನೀರಿನ ಯೋಜನೆಯ ಅಡಿಯಲ್ಲಿ ಕೆರೆಯ ಅಭಿವೃದ್ಧಿ ಮತ್ತು ನೀರು ಸಂಗ್ರಹಕ್ಕೆ ಕಾಮಗಾರಿ ಕೈಗೊಳ್ಳಲಾಗಿದೆಯೇ: ಕೈಗೊಂಡಿದ್ದಲ್ಲಿ, ಯಾವ ಯೋಜನೆಯ ಅಡಿಯಲ್ಲಿ ಕೈಗೊಳ್ಳಲಾಗಿದೆ? (ಕಾಮಗಾರಿಯ ಪೂರ್ಣ ವಿವರಗಳನ್ನು ಒದಗಿಸುವುದು.</p>	<p>ತುಮಕೂರು ಜಿಲ್ಲೆ, ಚಿಕ್ಕನಾಯಕನಹಳ್ಳಿ ಪುರಸಭೆ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಅಮೃತ್ 2.0 ಯೋಜನೆಯ ಸುಧಾರಿತ ಕುಡಿಯುವ ನೀರು ಸರಬರಾಜು ಯೋಜನೆಯಡಿ, ಚಿಕ್ಕನಾಯಕನಹಳ್ಳಿ ಕೆರೆಯನ್ನು ಆಳಪಡಿಸಿ ಅಭಿವೃದ್ಧಿಪಡಿಸುವ ಕಾಮಗಾರಿ ಕೈಗೊಳ್ಳಲಾಗಿದೆ. ಸದರಿ ಯೋಜನೆಯಡಿ ಚಿಕ್ಕನಾಯಕನಹಳ್ಳಿ ಕೆರೆಯನ್ನು 2055 ನೇ ಸಾಲಿಗೆ ಅಂದಾಜಿಸಲಾದ ಜನಸಂಖ್ಯೆಗೆ ಅವಶ್ಯವಿರುವ ನೀರನ್ನು ಹೇಮಾವತಿ ನಾಲೆಯಿಂದ 62.49 ಎಂ.ಸಿ.ಎಫ್.ಟಿ ಗೆ ಸಂಗ್ರಹಿಸಲು ಉದ್ದೇಶಿಸಲಾಗಿದೆ.</p>												

	ಅಮೃತ್ 2.0 ಯೋಜನೆಯಡಿ ಚಿಕ್ಕನಾಯಕನಹಳ್ಳಿ ಕೆರೆಯ ಸಂಗ್ರಹಣಾ ಸಾಮರ್ಥ್ಯ 45.72 ಎಂ.ಸಿ.ಎಫ್.ಟಿ ಯಿಂದ 62.49 ಎಂ.ಸಿ.ಎಫ್.ಟಿ ಗೆ ಹೆಚ್ಚಿಸಲು ಉದ್ದೇಶಿಸಲಾಗಿದೆ.
--	---

ಸಂಖ್ಯೆ:ನಅಇ 45 ಎಸ್‌ಎಫ್‌ಸಿ 2026


(ರಹೀಂ ಖಾನ್)
ಪೌರಾಡಳಿತ ಮತ್ತು ಹಜ್ ಸಚಿವರು

1000
1000
1000
1000

Workwise Progress of SFC UNTIED 2022-23 Report

(6502505-3) 1

Rs. in Lakhs

S.No	DistrictName	UIDName	ULB Type	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
14	Tumakuru	Huliyar	TP	Other Works	Provision for legal awareness program about the facilities available by various departments to the disabled within the city limits.	1.14	0	Work Started
15	Tumakuru	Huliyar	TP	Other Works	Amount reserved for payment of Monthly hardship allowance to Pourakarmikas working in Huliyaru Town Panchayat	5.28	5.28	Work Completed
16	Tumakuru	Huliyar	TP	Other Works	construction of culvert in ward no.08 near 100kv transformer of lakshmi Baiyali garden and providing led Bulbs	4.72	3.188	Work Completed
17	Tumakuru	Huliyar	TP	Other Works	Subsidy for medical treatment to other backward classes who have suffered surgical accidents and are suffering from terminal illness.	1.1	0	Work Started
18	Tumakuru	Huliyar	TP	Other Works	To provide water facility, electricity connection and necessary infrastructure to the Anganwadi centers in Huliyar town	1.65	1.496	Work Completed
19	Tumakuru	Huliyar	TP	Roads	Construction of CC Drain in ward no 04 Behind Balaji talkies	4	4	Work Completed
20	Tumakuru	Huliyar	TP	Roads	construction of cc drain and duckslab in ward no.06 of shashi house to Basavana thore	2.5	0.1735	Work Completed
21	Tumakuru	Huliyar	TP	Roads	construction of cc road in Durgamma temple street near bhavani ramesh house	4.5	4.5	Work Completed
22	Tumakuru	Huliyar	TP	Roads	construction of cc road and drain in ward no. 14 of kaleem house to ayus Khan house and shoukath house keshava school	4.5	4.5001	Work Completed
23	Tumakuru	Huliyar	TP	Other Works	construction of cc drain in ward no.04 behind balaji Talkies	4	3.836	Work Completed
24	Tumakuru	Huliyar	TP	Other Works	construction of cc drain and duckslab in ward no.06 of shashi house to Basavana thore	2.5	2.5	Work Completed
25	Tumakuru	Huliyar	TP	Other Works	construction of culvert in ward no.08 near 100kv transformer of lakshmi Baiyali garden and providing led Bulbs	4.72	4.5265	Work Completed
26	Tumakuru	Huliyar	TP	Other Works	construction of cc road in Durgamma temple street near bhavani ramesh house	4.5	4.5	Work Completed

Workwise Progress of SFC UNTIED 2022-23 Report

S.No	DistrictName	UlbName	ULB Type	Sector Name	Work Name	Rs. in Lakhs			Work Status
						Estimate Cost	Expenditure Cost	Work Status	
1	Tumakuru	Chikkanayakanahalli	TMC	Other Works	Providing CC Drain at ward no 12 From Jayakitti House to Lokesh House	2	1.9327	Work Completed	
2	Tumakuru	Chikkanayakanahalli	TMC	Other Works	Medical Expences to Physically Challenged Person	1	0.98	Work Completed	
3	Tumakuru	Chikkanayakanahalli	TMC	Other Works	Providing Ramp Work at Government Offices	1.3	1.1547	Work Completed	
4	Tumakuru	Chikkanayakanahalli	TMC	Other Works	PKs outsource Salary and Hardship Allowance	40.36	40.5921	Work Completed	
5	Tumakuru	Chikkanayakanahalli	TMC	Other Works	Medical expenses and treatment expenses for other backward class people	1.33	1.33	Work Completed	
6	Tumakuru	Chikkanayakanahalli	TMC	Burial Ground	Amount reserved for PKs Breakfast	3.66	2.5668	Work Completed	
7	Tumakuru	Chikkanayakanahalli	TMC	Other Works	Health check up of pourakarnikas	2	1.985	Work Completed	
8	Tumakuru	Chikkanayakanahalli	TMC	Other Works	Amount reserved for pourakarnikas day celebration	1.14	1.13	Work Completed	
9	Tumakuru	Chikkanayakanahalli	TMC	Other Works	Health check up and Insurance for pourakarnikas	0.8	0.8	Work Completed	
10	Tumakuru	Chikkanayakanahalli	TMC	Storm Water Drains	Providing CC Drain at Ward no 4 Nayakara Beedi	1.92	1.4333	Work Completed	
		Chikkanayakanahalli Total				55.51	53.9046		
12	Tumakuru	Huliyar	TP	Other Works	Amount reserved for monthly salary of direct payer Pourakarnikas	7.85	7.85	Work Completed	
13	Tumakuru	Huliyar	TP	Other Works	To provide subsidy for medical treatment to disabled persons suffering from multiple surgical accidents and suffering from critical illness.	0.76	0	Work Started	

Workwise Progress of SFC UNTIED 2022-23 Report

							Rs. in Lakhs	
S.No	DistrictName	UibName	ULB Type	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
27	Tumakuru	Huliyar	TP	Other Works	construction of cc road and drain in ward no. 14 of kaleem house to ayus Khan house and shoukath house keshava school	4.5	4.3155	Work Completed
28	Tumakuru	Huliyar	TP	Roads	construction of cc road and drain near Indragandi school in ward no.03	4.32	4.32	Work Completed
29	Tumakuru	Huliyar	TP	Roads	construction of cc road and drain in Vijayanagara Badavane Onkaramma House to Basavana thore in ward no.06	1.8	1.8	Work Completed
		Huliyar Total				64.34	56.7856	
		Grand Total				119.86	110.6902	

Workwise Progress of SFC UNITED 2023-24 Report

S.No	DistrictName	ULBName	ULB Type	Sector Name	Work Name	Rs. in Lakhs		Work Status
						Estimate Cost	Expenditure Cost	
1	Tumakuru	Chikkanayakanah all	TMC	Other Works	Amount Reserved for Medical and Treatment Expences for Other Backward Class Community	1.2	1.2	Work Completed
2	Tumakuru	Chikkanayakanah all	TMC	Other Works	Amount Reserved for Scholarship to Other Backward Class Community Students	1	0.405	Work Completed
3	Tumakuru	Chikkanayakanah all	TMC	Other Works	Providing Basic facility Drilling Borewell at Kere Godi Burial ground	3.3	0	Work Completed
4	Tumakuru	Chikkanayakanah all	TMC	Other Works	Amount Reserved for Medical and Treatment Expences for Physically Challenged Persons	1	1	Work Completed
5	Tumakuru	Chikkanayakanah all	TMC	Other Works	Subsidy giving to Physically Challenged Person to carry out small industries and marketing.	0.9	0.9	Work Completed
6	Tumakuru	Chikkanayakanah all	TMC	Other Works	Amount Reserved For Physically Challenged Person Training Center	0.5	0.4906	Work Completed
7	Tumakuru	Chikkanayakanah all	TMC	Other Works	Construction of Toilet at Ward no 12 MPGS School	2	0	Work Started
8	Tumakuru	Chikkanayakanah all	TMC	Other Works	Providing Basic Facilities to Government High school	3.45	3.004	Work Completed
9	Tumakuru	Chikkanayakanah all	TMC	Other Works	Amount Reserved for Physically Challenged Person Care association	0.8	0.8	Work Completed
10	Tumakuru	Chikkanayakanah all	TMC	Other Works	Amount Reserved for Purchasing of Books for Physically Challenged Person	0.6	0.6	Work Completed
11	Tumakuru	Chikkanayakanah all	TMC	Other Works	Amount Reserved for PKs Salary and Hardship Allowance	39.23	39.2102	Work Completed
12	Tumakuru	Chikkanayakanah all	TMC	Other Works	Providing Basic Facilities to Governmet High School at C N Halli TMC Limits	3.45	0	Work Completed
13	Tumakuru	Chikkanayakanah all	TMC	Burial Ground	Health Checkup for PKS	2	0	Work Completed

Workwise Progress of SFC UNTIED 2023-24 Report

S.No	DistrictName	UlbName	ULB Type	Sector Name	Work Name	Rs. in Lakhs			Work Status
						Estimate Cost	Expenditure Cost	Work Status	
14	Tumakuru	Chikkanayakanahalli	TMC	Burial Ground	SBI Life Insurance for PKS	0.6	0	Work Completed	
15	Tumakuru	Chikkanayakanahalli	TMC	Burial Ground	Insurance for PKS	1	0.3931	Work Completed	
16	Tumakuru	Chikkanayakanahalli	TMC	Burial Ground	Uniform for PKS	1.4	0.9004	Work Completed	
17	Tumakuru	Chikkanayakanahalli	TMC	Burial Ground	Amount Reserved for Morning Breakfast for PKS	3.64	2.4343	Work Completed	
18	Tumakuru	Chikkanayakanahalli	TMC	Other Works	Subsidy giving to Scheduled Caste Persons to carry out small industries and marketing.	0.76	0.706	Work Completed	
19	Tumakuru	Chikkanayakanahalli	TMC	Other Works	Providing Water Purifier CCTV Camera UPS and Water Heater for Social Welfare Office Hostels	2	0	Work Completed	
20	Tumakuru	Chikkanayakanahalli	TMC	Other Works	Amount Reserved for PKS day Celebration	1	0.9751	Work Completed	
21	Tumakuru	Chikkanayakanahalli	TMC	Other Works	Providing Bed and Cot for SC Boys and Girls Hostels	1.6	0.931	Work Completed	
22	Tumakuru	Chikkanayakanahalli	TMC	Other Works	Amount Reserved for Medical and Treatment Expences for ST Community	0.6	0.45	Work Completed	
23	Tumakuru	Chikkanayakanahalli	TMC	Other Works	Providing Basic facilities to ST Hostels	1	0.9743	Work Completed	
24	Tumakuru	Chikkanayakanahalli	TMC	Other Works	Providing Dining Table and Chairs for ST Girls and Boys Hostels	1.4	0	Work Completed	
25	Tumakuru	Chikkanayakanahalli	TMC	Other Works	Providing Toilet and Other Basic Facilities to Vainiki Bhavana	1	0	Work Started	
		Chikkanayakanahalli Total				75.43	55.374		

Workwise Progress of SFC UNTIED 2023-24 Report

S.No	DistrictName	UibName	ULB Type	Sector Name	Work Name	Rs. in Lakhs		Work Status
						Estimate Cost	Expenditure Cost	
27	Tumakuru	Huliyar	TP	Other Works	Providing Heat Pump to Existing Bathroom for Backward Class Minority students Hostels in Huliyar T P Limits	2.7	2.564	Work Completed
28	Tumakuru	Huliyar	TP	Other Works	Reserved for Health Checkup for Huliyar Town Panchayath Powrakartikas	0.8	0.532	Work Completed
29	Tumakuru	Huliyar	TP	Roads	construction of CC Drain from kariyamma house to Shekarappa House in ward no.13	0	0	Work Started
30	Tumakuru	Huliyar	TP	Roads	Construction of cc road in front of dr deelip house	2.45	1.9931	Work Completed
31	Tumakuru	Huliyar	TP	Roads	Construction of cc road from Rajanna hosue to angadi naganna house in ward no.10	2.45	1.9934	Work Completed
32	Tumakuru	Huliyar	TP	Roads	Construction of cc road from gare ranganth house to Durgaoeth House in ward no 11	2.45	1.9934	Work Completed
33	Tumakuru	Huliyar	TP	Roads	Construction of cc road from rangalah house to anjanappa house in wrad no 12	2.45	1.9934	Work Completed
34	Tumakuru	Huliyar	TP	Roads	Construction of cc road from near malamma house in ward no.13	2.45	2.146	Work Completed
35	Tumakuru	Huliyar	TP	Roads	Construction of cc road near madina masidi in ward no 14	2.45	1.927	Work Completed
36	Tumakuru	Huliyar	TP	Roads	Construction of cc road from Rameshwara jewellery works shop to behind of gundu fayaz house in ward no.15	2.45	1.927	Work Completed
37	Tumakuru	Huliyar	TP	Roads	Construction of cc road from muniyamma house to BH Road in ward no 2	2.45	2.1665	Work Completed
38	Tumakuru	Huliyar	TP	Roads	Construction of cc road from gousepaer house to panduroa house in ward no.03	2.45	1.9931	Work Completed
39	Tumakuru	Huliyar	TP	Roads	Construction of cc road on either side of Kuddussab house in ward no.04	1.45	1.1699	Work Completed

Workwise Progress of SFC UNTIED 2023-24 Report

							Rs. in Lakhs	
S.No	DistrictName	UlbName	ULB Type	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
40	Tumakuru	Huliyar	TP	Roads	Construction of cc road from shami house to ningaraju house in ward no 05	2.45	1.9931	Work Completed
41	Tumakuru	Huliyar	TP	Roads	Construction of cc road from baiju sab house to gouse house in ward no.06	2.45	1.9934	Work Completed
42	Tumakuru	Huliyar	TP	Roads	Construction of cc road from welding shop ravi house to NH 234 in ward no.07	2.45	1.9934	Work Completed
43	Tumakuru	Huliyar	TP	Roads	Construction of cc road from Vishnojirao house to coss road in ward no 08	2.45	1.9934	Work Completed
44	Tumakuru	Huliyar	TP	Roads	Construction of cc road from fazil sab house to basha sab house in ward no.09	3.45	3.1272	Work Completed
45	Tumakuru	Huliyar	TP	Burial Ground	Amount Reserved for Morning Breakfast for Pks	2.2	0.364	Work Completed
46	Tumakuru	Huliyar	TP	Other Works	construction of CC Drain from kariyamma house to Shekarappa House in ward no.13	4.28	3.7495	Work Completed
47	Tumakuru	Huliyar	TP	Other Works	Poor People student academic practice	0.28	0.27	Work Completed
48	Tumakuru	Huliyar	TP	Other Works	Poor People student academic practice	1.62	1.035	Work Completed
49	Tumakuru	Huliyar	TP	Other Works	construction of CC Drain from Rathnibayi House to Nalinakshi House	1.92	1.5233	Work Completed
		Huliyar Total				50.55	40.4411	
		Grand Total				125.98	95.8151	

Workwise Progress of SFC UNITED 2024-25 Report

S.No	DistrictName	UibName	ULB Type	Sector Name	Work Name	Rs. in Lakhs		Work Status
						Estimate Cost	Expenditure Cost	
1	Tumakuru	Chikkanayakanah ali	TMC	Other Works	Providing Basic Facilities to Governmet High School at C N Halli TMC Limits	3.45	0	Work Completed
2	Tumakuru	Chikkanayakanah ali	TMC	Other Works	Amount Reserved for Medical Expenses for Physically Challenged Persons	1.55	1.55	Work Completed
3	Tumakuru	Chikkanayakanah ali	TMC	Other Works	Reserved for to Carry out Small Scale Industries or Business for Physically Challenged Persons	1.05	1.05	Work Completed
4	Tumakuru	Chikkanayakanah ali	TMC	Other Works	Amount Reserved for Physically Challenged Persons Care Association	0.5	0.5	Work Completed
5	Tumakuru	Chikkanayakanah ali	TMC	Other Works	Amount Reserved for Pourakarmikas Hardship Allowance	6.72	6.6705	Work Completed
6	Tumakuru	Chikkanayakanah ali	TMC	Other Works	Construction of CC Drain and Deck Slab Near Subramanya House to Shivaswamy House at Ward no 1	4.69	3.789	Work Completed
7	Tumakuru	Chikkanayakanah ali	TMC	Other Works	Construction of CC Drain and Deck Slab Near Saleem House at Muslim Beedi Ward no 16	4	4.0514	Work Completed
8	Tumakuru	Chikkanayakanah ali	TMC	Other Works	Construction of C C Road from Kumbara Beedi Doddarangaiah House to Shekar(Ananthalah) House at Ward No 12	4	3.9666	Work Completed
9	Tumakuru	Chikkanayakanah ali	TMC	Other Works	Construction of CC Road Behind Shekhar House at Ward no 21 Jogibhavi Sandi	4	3.2152	Work Completed
10	Tumakuru	Chikkanayakanah ali	TMC	Other Works	Construction of C C Drain near Sarojamma House at Ward No 17 Lingnayakanahatti	5	4	Work Completed
11	Tumakuru	Chikkanayakanah ali	TMC	Other Works	Construction of C C Road Near Kedigehalipaya Gundu Thopu	4	2.9379	Work Completed
12	Tumakuru	Chikkanayakanah ali	TMC	Other Works	Construction of C C Road infront of Banashankari Samudaya Bhavana At Ward no 11	4	2.9379	Work Completed
13	Tumakuru	Chikkanayakanah ali	TMC	Other Works	Providing Basic Facilities to Other Backward class Hostel Students	1.79	0	Work Completed

Workwise Progress of SFC UNTIED 2024-25 Report

Sl.No	DistrictName	ULBName	ULB Type	Sector Name	Work Name	Rs. in Lakhs			Work Status
						Estimate Cost	Expenditure Cost		
14	Tumakuru	Chikkanayakanahalli	TMC	Other Works	Reserved for Providing Basic Facilities Such as C C Camera UPS Water Purifier Water Heater and Fridge to Other Backward Class Hostel	2.7	0		Work Completed
15	Tumakuru	Chikkanayakanahalli	TMC	Roads	Continuation of CC Road in Udevu Beedi ward no 14 and 15	4.4	0		Work Started
16	Tumakuru	Chikkanayakanahalli	TMC	Burial Ground	Reserved for Master Health Checkup for Pourakarmikas	2.6	0.3318		Work Completed
17	Tumakuru	Chikkanayakanahalli	TMC	Other Works	Reserved for Medical Expenses to SC Category People	1.6	1.3		Work Completed
18	Tumakuru	Chikkanayakanahalli	TMC	Other Works	Amount Reserved to Carry out Small Scale Industries or Business for S C Category People	1	0.6924		Work Completed
19	Tumakuru	Chikkanayakanahalli	TMC	Other Works	Reserved for Medical Expenses to ST Category People	0.8	0.8		Work Completed
20	Tumakuru	Chikkanayakanahalli	TMC	Other Works	Amount Reserved to Carry out Small Scale Industries or Business for ST Category People	1.2	1.2		Work Completed
		Chikkanayakanahalli Total				59.05	38.9927		
22	Tumakuru	Huliyar	TP	Other Works	Receive Amount for PKs hard shep Allowance	5.04	2.28		Work Completed
23	Tumakuru	Huliyar	TP	Other Works	To provide incentives amount to other poor students	1.04	0.87		Work Completed
24	Tumakuru	Huliyar	TP	Other Works	provide 50 ltr capacity 2 water filters with Steel tank with stand	1.57	0		Work Started
25	Tumakuru	Huliyar	TP	Other Works	providing Trycycel to phycial handyacapd	0.9	0.898		Work Completed
26	Tumakuru	Huliyar	TP	Other Works	Constuction of handicappedd Toital in Public Govt builiding or calabrating handicappedd Day	0.9	0		Work Started

Workwise Progress of SFC UNTIED 2024-25 Report

Sl. No	DistrictName	UlbName	ULB Type	Sector Name	Work Name	Rs. in Lakhs		
						Estimate Cost	Expenditure Cost	Work Status
40	Tumakuru	Huliyar	TP	Roads	Construction work of CC road/drainage near Mala Gangadharalah house in Vijayanagar barangay of Ward No.06	1.92	1.8234	Work Completed
		Huliyar Total				52.04	34.8143	
		Grand Total				111.09	73.807	

06/03/2026
 11:34 AM
 4

Workwise Progress of SFC Drinking Water 2024-25 Report

(6202508-1) 1

Rs. in Lakhs

S.No	DistrictName	UlbName	ULB Type	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
1	Tumakuru	Chikkanayakanahalli	TMC	Water Supply	Drilling of New Borewell and Providing Pump Motor in Ward No 22 Maruthinagara Providing Pipeline work from Mathghatta Gate Petrol Bunk to Nataraja Santhi Near Mathghatta Gate Providing Pipeline work from Existing Borewell near Mankalaha hatti to Tyarappa Suresh House and Pipeline work From Shanmahatma Temple to Kurubarashenti School and Pipeline work From Hombalamma Temple to Sangallirayanna Road in Ward No 18	0.94	0	Work Started
2	Tumakuru	Chikkanayakanahalli	TMC	Water Supply	Providing and Supplying of Pump Motor for Borewells and Pump Houses in C N halli TMC Limits	6	5.0618	Work Completed
TOTAL						6.94	5.0618	
1	Tumakuru	Huliyar	TP	Water Supply	Providing and Supplying of Pump and Motor for Borewells in Huliyar TP Limits	5	4.4428	Work Completed
TOTAL						5	4.4428	


 Chief Executive Officer
 Tumakuru Municipal Corporation
 2nd Floor, 2nd Stage, 2nd Cross,
 2nd Stage, 2nd Cross, 2nd Stage,
 Tumakuru - 560 001

Work Summary of 15th Finance Untied Basic Grants 2022-23 Report

Date=03-03-2026				Rs. in Lakhs		
S.No	Town Name	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
1	Chikkanayakanahalli	Other Works	Development of Road for Bruasi Ground Near Kerekodi	12.4	9.992	Work Completed
2	Chikkanayakanahalli	Other Works	Providing UPS Connection for Municipal new Building Old Building and Meeting Hall	6.2	6.0568	Work Completed
3	Chikkanayakanahalli	Other Works	Development of Compound Wall and Other Development Work at Bruasi Ground Near Kerekodi	9.3	6.3328	Work Completed
4	Chikkanayakanahalli	Parks and Gardens	Development of Park at Ward no 8 Kurubarahalli Road	9.3	8.8009	Work Completed
5	Chikkanayakanahalli	Storm Water Drains	Construction of CC Drain From Puttarah House to Divyaprabha School Backside at Ward no 3	3.4	2.4072	Work Completed
6	Chikkanayakanahalli	Storm Water Drains	Construction of CC Drain at Ward no 5 Banashankari Bedavane and Beside Shettikere Road	9	5.1191	Work Completed
7	Chikkanayakanahalli	Storm Water Drains	Construction of CC Drain at Ward no 22 Maruthi Nagar	3	3.0092	Work Completed
8	Chikkanayakanahalli	Storm Water Drains	Construction of CC Drain at Ward no 2 From Jogihalli School to Thammaiah House	3	2.5293	Work Completed
9	Chikkanayakanahalli	Storm Water Drains	Construction of CC Drain at Ward no 3 Near Kodugalku Road Prakash House and Near Shankarappa House	6.4	5.1403	Work Completed
10	Chikkanayakanahalli	Water Supply	Payment of contribution amount due from the municipality under AMRUT 2.0 scheme to Karnataka Urban Water Supply & Sewerage Board	11.24	11.24	Work Completed
				73.24	60.63	

Work Summary of 15th Finance Untied Basic Grants 2023-24 Report

Date=03-03-2026				Rs. in Lakhs		
S.No	Town Name	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
1	Chikkanayakanahalli	Other Works	Providing Drian at Ward No 6 Kedigehalli Bedavane and Construction of Toilets for Aiswari Janaga at Ward No 4	13.12	10.4651	Work Completed
2	Chikkanayakanahalli	Other Works	Continuation of Compound work at Kerekodi Bruasi Ground	9.54	7.5658	Work Completed
3	Chikkanayakanahalli	Parks and Gardens	Development of Venkannana Katta Park at Ward No 5 and Development of Kurubarahalli Road Park at Ward No 8	9.84	0.0001	Work Completed
4	Chikkanayakanahalli	Roads	Providing CC Road Near Kere Bandi Rajanna House at Ward No 3	13.42	13.0118	Work Completed
5	Chikkanayakanahalli	Roads	Continuation of CC Road in front of Rotary School in Ward no 05	4.4	0	Work Completed
6	Chikkanayakanahalli	Storm Water Drains	Providing Drain at Ward No 5 Shivakumarswamy Bedavane and Ward No 8 Drain from Narasimamurthy House to Big Storm Drain Mahalakshmi Bedavane and Drain at Ward no 3 Front of Adi Ajanya Swamy Temple	13.12	10.4448	Work Completed
7	Chikkanayakanahalli	Street Lighting	Providing UPS to Municipal Meeting Hall	6.56	5.3362	Work Completed
8	Chikkanayakanahalli	Water Supply	Payment of contribution amount due from the municipality under AMRUT 2.0 scheme to Karnataka Urban Water Supply & Sewerage Board	7.22	7.22	Work Completed
				77.22	54.06	

Work Summary of 15th Finance Untied Basic Grants 2024-25 Report

Date=03-03-2026				Rs. in Lakhs		
S.No	Town Name	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
1	Chikkanayakanahalli	Other Works	Construction CC Drain and Duck Slab near Shree Yesammadevi temple at ward no 18. Construction of CC Drain and duck slab behind Kurubarashri School. Construction of CC Road from Hoebablu mule road to Bus stand Duck Slab and Construction of Duck Slab near Mathighatta gate Nataraj Sarni at Ward No 10. Development of Kalyani near Haleyyuru Anganeya Swamy Temple	16	0	Work Completed
2	Chikkanayakanahalli	Other Works	Construction of C C Drain from Beside Kodgul road From Omkar House to Tea Shivanna House at Ward No 3. Construction of C C Drain from Driver Lakanna House to Subregester House at Ward No 19. Construction of CC Drain Near Hanumantheesh House at Ward no 3. Construction of CC Drain Near Junior College Sheshri Shivanna House to Koushalya School at Ward No 10. Construction of CC Drain Near Bevi Mane Venu house at Ward No 20 Kanekadese nagara	14	0	Work Completed
3	Chikkanayakanahalli	Other Works	Construction of Cc Road from Vegetable Market to Rudranagudi RO Plant and Construction of CC Road at Ward No 15 Udevu Beedi	20.2	15.6677	Work Completed
4	Chikkanayakanahalli	Other Works	Construction C C Road from behind Venkataramana swamy temple to Kalesiah Mill at Ward no 12. Construction C C Road from Sangoli Rayanna Road in front of Kumaraswamy House to Siddeshwara Mata at Ward no 18 and Construction C C Road from Jagadeesh House to Nandeesah Teacher house at Ward No 9	15	11.4365	Work Completed
5	Chikkanayakanahalli	Parks and Gardens	Providing and Development work Garden Bench for Venkanna katta Park Turukura katta park and Kurubarahalli Road Park	4	0	Work Completed
6	Chikkanayakanahalli	Roads	Continuation of CC Road in front of Rotary School and near Venkannakatta Park in Ward no 05	10.32	7.0748	Work Completed
7	Chikkanayakanahalli	Roads	Construction of CC Road near Hagalarani Tree in Ward no 15	6.07	0	Work Completed
8	Chikkanayakanahalli	Water Supply	Payment of contribution amount due from the municipality under AMRUT 2.0 scheme to Karnataka Urban Water Supply & Sewerage Board	0.42	0.42	Work Completed
				68.01	34.60	

Work Summary of 15th Finance Tied Grants(WSS & SWM) 2022-23 Report

Date=03-03-2026				Rs. in Lakhs		
S.No	Town Name	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
1	Chikkanayakanahalli	Solid Waste Management	Purchasing of 2 no of outdoor LED Display for SWM IEC activity	18	16.2653	Work Completed
2	Chikkanayakanahalli	Solid Waste Management	Shelter for existing segregation kott form	22	18.7733	Work Completed
3	Chikkanayakanahalli	Solid Waste Management	Wall Painting and wall art for SWM IEC activity	4	3.5297	Work Completed
4	Chikkanayakanahalli	Solid Waste Management	Supplying and installation of Anti littering message board at water bodies and nales	2.5	1.9052	Work Completed
5	Chikkanayakanahalli	Solid Waste Management	Development of SWM Site Connecting Road	6.01	0	Under Tender Process
6	Chikkanayakanahalli	Water Supply	Providing and Fixing of 63 KV TC Near Taluk Office Borewell and for newly built GLSR near Taluk Office	15	13.7007	Work Completed
7	Chikkanayakanahalli	Water Supply	Providing and Fixing of 110 KV TC Near Venkannana Katta Borewell and for newly built GLSR near Venkannanekatta at Ward No 5	15	12.8324	Work Completed

8	Chikankanyakanahalli	Water Supply	Providing Pipeline from newly drilled borewell to GSLR near Taluk Office at Ward no 3 and Providing Pipeline from newly drilled borewell near Venkannakatte to GSLR near Venkannakatte at Ward No 5	16.5	12.778	Work Completed
9	Chikankanyakanahalli	Water Supply	Payment of contribution amount due from the municipality under AMRUT 2.0 scheme to Karnataka Urban Water Supply & Sewerage Board	7.19	7.19	Work Completed
				106.20	87.00	

Work Summary of 15th Finance Tied Grants(WSS & SWM) 2023-24 Report

Date=03-03-2026				Rs. in Lakhs		
S.No	Town Name	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
1	Chikankanyakanahalli	Other Works	Construction of Walking Path and Installation of Garden Benches at Chikankanyakanahalli Lake Bund	30	27.7223	Work Completed
2	Chikankanyakanahalli	Solid Waste Management	Construction of Plastic Storage Godown at SWM Site	12	0	Work Started
3	Chikankanyakanahalli	Solid Waste Management	Development of Internal Roads at SWM Site	16.2	9.8793	Work Completed
4	Chikankanyakanahalli	Solid Waste Management	Purchasing of 2 New Auto Tipper for Solid Waste Garbage Disposal	21	16.638	Work Completed
5	Chikankanyakanahalli	Solid Waste Management	Development of SWM Site Connecting Road	15.16	0	Under Tender Process
6	Chikankanyakanahalli	Water Supply	Providing Water Supply Materials to Water Supply Section	19.2	17.8031	Work Completed
7	Chikankanyakanahalli	Water Supply	Payment of contribution amount due from the municipality under AMRUT 2.0 scheme to Karnataka Urban Water Supply & Sewerage Board	1.4	1.4	Work Completed
				114.96	73.44	

Work Summary of 15th Finance Tied Grants(WSS & SWM) 2024-25 Report

Date=03-03-2026				Rs. in Lakhs		
S.No	Town Name	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
1	Chikankanyakanahalli	Solid Waste Management	Municipal Fund For Construction of Material Recovery Shed	18.24	18.2409	Work Completed
2	Chikankanyakanahalli	Solid Waste Management	Asphalt Road for connectivity road to SWM Site from B H Road to SWM Site	33.66	28.243	Work Completed
3	Chikankanyakanahalli	Water Supply	Municipal Fund Contribution for Chikankanyakanahalli Town Amruth 2.0 Scheme to KUWSDB Department	51.9	0	Work Completed
4	Chikankanyakanahalli	Water Supply	Development of SWM Site Connecting Road	5.42	0	Under Tender Process
				109.22	46.48	

Work Summary of 15th Finance Untied Basic Grants 2022-23 Report

Date=03-03-2026				Rs. in Lakhs		
S.No	Town Name	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
1	Huliyar	Buildings	Construction of New Office Building	13.7	0	Work Completed
2	Huliyar	Roads	construction of cc road in front of banashankari temple to banashankari temple samudaya bhavana	5.5	4.0208	Work Completed
3	Huliyar	Roads	construction of cc road in shankarapura krishnappa house to via siddalingaswamy house upto banamurthy house in huliyar tp limit	4.5	3.2634	Work Completed
4	Huliyar	Roads	Construction of CC Road in Ward no.08 near Fazal House	1	0.9367	Work Completed
5	Huliyar	Solid Waste Management	Construction compound wall to SWM Site	20.4	0	Under Tender Process
6	Huliyar	Storm Water Drains	Construction of CC Drain in ward no 02 Noorani masjid	4.5	4.5	Work Completed
7	Huliyar	Storm Water Drains	Construction of Road and Drain in ward no 05 channabasappa house to KMG house	3.5	3.5	Work Completed
8	Huliyar	Storm Water Drains	construction of cc drain in ward no.9 of fazal sab house to mahabbob sab house	4.5	4.5	Work Completed
9	Huliyar	Storm Water Drains	construction of cc drain in ward no.10 of langappanapalya from kofi veeriah house to chandrappe house	4.5	4.5	Work Completed
10	Huliyar	Storm Water Drains	construction of cc road in ward no.11 of chayasathi house to siddappa house	4.5	4.5	Work Completed
11	Huliyar	Storm Water Drains	Construction of CC Drain in ward no 01 02 05 07 08 10 11 14 15 and 16	11	8.9651	Work Completed
12	Huliyar	Storm Water Drains	Construction Guide wall at near Transformer in Valagers Halli Ward no.08	1.7	1.2657	Work Completed
13	Huliyar	Water Supply	Providing Pump and Motor Cable to Existing Borewells in ward no.06 of Vijayanagara bedavenne ward no.08 of Valgerahalli ward no.09 of Y S Patya Ward no.15 of Gandipete	3.9	3.728	Work Completed
14	Huliyar	Water Supply	Drilling of Borewell Near Noorani Masjid in ward no.02	3	2.9935	Work Completed
				66.20	46.70	

Work Summary of 15th Finance Untied Basic Grants 2023-24 Report

Date=03-03-2026				Rs. in Lakhs		
S.No	Town Name	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
1	Huliyar	Roads	Construction of CC drain in ward no 01 Doctor Deep house front	2.9	2.613	Work Completed
2	Huliyar	Roads	construction of cc road in ward no.2 from muniyamma house to bh road-continued work	2.9	2.1566	Work Completed
3	Huliyar	Roads	construction of cc road in ward no 3 from coffee pudu hanumanthayya house to dadapeer house	2.9	2.1566	Work Completed
4	Huliyar	Roads	construction of cc road in ward no.4 from nathribayi house to nalinekshi house-continued work	2.9	2.1566	Work Completed
5	Huliyar	Roads	Construction of CC Road in ward No 05 Lingareju house to chandrakala house in Huliyar TP limit	4.9	3.9040	Work Completed
6	Huliyar	Roads	construction of cc road in ward no.06 from hanumanthappa house to baburao house in huliyar tp limit	2.9	2.1506	Work Completed
7	Huliyar	Roads	Construction of cc road in ward no.7 from welding shop ravi house to national highway-continued work	2.1	2.1488	Work Completed
8	Huliyar	Roads	construction of cc road in ward no.8 from vishnoj rao house to culvert/Setuive-continued work	2.9	2.1488	Work Completed
9	Huliyar	Roads	construction of cc road in ward no.09 from basha sab house to mahabbob sab house	2.9	2.1488	Work Completed
10	Huliyar	Roads	construction of cc road in ward no 10 from Angadi naganna house to gowdagere road	2.9	2.1488	Work Completed
11	Huliyar	Roads	Construction of cc road in ward no 12 ramesh house to thippesh house	2.9	2.3124	Work Completed

12	Huliyar	Storm Water Drains	Construction of CC road in ward no.11 from ramesh house to thippesh house	2.9	2.1488	Work Completed
1	Huliyar	Storm Water Drains	construction of cc road in ward no.13 from infront of omkaramurthy house	2.9	2.3124	Work Completed
14	Huliyar	Storm Water Drains	construction of cc road in ward no.14 near madina masjid continued work	2.9	2.3124	Work Completed
15	Huliyar	Storm Water Drains	construction of cc road in ward no.15 from gundu fayaz house to jabroth house	2.9	2.3125	Work Completed
16	Huliyar	Storm Water Drains	construction of cc house in ward no.16 from kumaranna house to shivanma house continued work in huliyar t.p limit	2.9	2.8196	Work Completed
				47.60	36.15	

Work Summary of 15th Finance Untied Basic Grants 2024-25 Report

Date-03-03-2026

S.No	Town Name	Sector Name	Work Name	Rs. in Lakhs		Work Status
				Estimate Cost	Expenditure Cost	
1	Huliyar	Roads	Construction of CC Road in Ward no.10 at kamathetty palya Lambu Channabasavaiah Houasw Poojari Ramesh House and CC Road at Kodipalya Near Teacher Mytarappa House	4	3.6954	Work Completed
2	Huliyar	Roads	Construction of CC Road in Ward no.09 side of Sree Anjaneya swamy Temple To Narasimhamurthy House	4	2.8946	Work Completed
3	Huliyar	Roads	Construction of CC Road in Ward no.12 in Front of Anjaneyaswamy Temple Road	2	1.718	Work Completed
4	Huliyar	Roads	Construction of CC Road and Drain work From bedgi putanna House to BH Road at ward no.2	8	5.8951	Work Completed
5	Huliyar	Roads	Construction of CC Road in Ward no.03 from HC Sannadurgaiiah House To Rajendra House	4	4	Work Completed
6	Huliyar	Roads	Construction of CC Drain in ward no 04 in side of Tholaseemma House to YAR Aleemjan House	4	3	Work Completed
7	Huliyar	Roads	Construction of CC Road in Ward no.05 From Estwaraiiah House to Gowramma House	4	3.5158	Work Completed
8	Huliyar	Roads	Construction of CC Road in Ward no.06 From Maleshaiah House Master Sthyanna House	4	1.9835	Work Completed
9	Huliyar	Roads	Construction of CC Road in Ward no.07 From jeyamma House to Boranna House and CC Drain work From Muniyappa House Lokesh House	4	3	Work Completed
10	Huliyar	Roads	Construction of CC Road in Ward no.08 from Parashuram House to Ramaniv House	4	2.9185	Work Completed
11	Huliyar	Roads	Construction of CC Road in Ward no.09 From Nayaz House Buden sab House	4	2.9185	Work Completed
12	Huliyar	Roads	Construction of CC Road in Front Gejanina House at ward no 1	4	3.5	Work Completed
13	Huliyar	Solid Waste Management	Construction of processing centre with storage at SWM Site in Huliyar TP Limit	10	0	Under Tender Process
				60.00	39.04	

Work Summary of 15th Finance Tied Grants(WSS & SWM) 2022-23 Report

Date-03-03-2026

S.No	Town Name	Sector Name	Work Name	Rs. in Lakhs		Work Status
				Estimate Cost	Expenditure Cost	
1	Huliyar	Other Works	Contribution of Amruth 2.0 Scheme	5.23	5.23	Work Completed
2	Huliyar	Solid Waste Management	Purchasing of 10 to 15 liter capacity Blue and Green Dustbinsand	5	4.0829	Work Completed
3	Huliyar	Solid Waste Management	Fixing of Fiber Twin bins in commercial areas 50 liters capacity in Huliyar TP Limits	2	1.9283	Work Completed
4	Huliyar	Solid Waste Management	Construction of compound wall at swm in huliyar t.p limit	20.4	0	Work Started
5	Huliyar	Solid Waste Management	purchaging of push carts and drain cleaning equipments to huliyar tp limit	3	1.72	Work Completed
6	Huliyar	Solid Waste Management	purchaging of daily cleaning materials of bleaching metathin fenol and chemicals to huliyar tp limit	3.5	1.5005	Work Completed
7	Huliyar	Water Supply	adopting pump motor and pipe line at Ward no 3 near Indranagar beera devana temple	7	6.3887	Work Completed
8	Huliyar	Water Supply	providing drinking water pipeline at ward no.10 of lingappanapalya	2	1.8059	Work Completed
9	Huliyar	Water Supply	Providing pump motor cable to existing borewells in ward no 06 of vijayanagara badavane, ward no. 06 of valagerahalli, ward no.09 of y.s.palya and ward no.15 of gandipete	3.9	3.9204	Work Completed
10	Huliyar	Water Supply	providing and installing pipeline from ward no.1 to 16	4.5	4.5436	Work Completed
11	Huliyar	Water Supply	providing pipeline behind of ai collage and shani mohalla in ward no.15	4.5	3.972	Work Completed
12	Huliyar	Water Supply	providing pipeline from main house to tractor manjanna house on bothside (600mtrs) in huliyar t.p limit	4.5	3.972	Work Completed
13	Huliyar	Water Supply	Drilling of borewell and providing pipeline (1200mtrs) in ward no.1	4.5	3.972	Work Completed
				70.63	43.14	

Work Summary of 15th Finance Tied Grants(WSS & SWM) 2023-24 Report

Date-03-03-2026

S.No	Town Name	Sector Name	Work Name	Rs. in Lakhs		Work Status
				Estimate Cost	Expenditure Cost	
1	Huliyar	Other Works	Contribution of Amruth 2.0 Scheme	7.33	7.33	Work Completed
2	Huliyar	Solid Waste Management	Purchasing of Sucking mechnion to Huliyar	35.7	0	Under Tender Process
3	Huliyar	Storm Water Drains	Construction of CC road in ward no.11 from ramesh house to thippesh house	2.9	0	Work Started
4	Huliyar	Water Supply	Drilling of Borewell in Noorani Masjidhi area W.No. 02	2	2.0769	Work Completed
5	Huliyar	Water Supply	Drilling of Borewell in w no 8 of valagerahalli	2	2.0789	Work Completed
6	Huliyar	Water Supply	Drilling of Borewell in w no 9 of Y.S.Palya	5	2.0789	Work Completed
7	Huliyar	Water Supply	providing pipeline in lingappanapalya at ward no.10	2	1.4625	Work Completed
8	Huliyar	Water Supply	providing pipeline in sornaganapalya at ward no.11	2	1.4625	Work Completed
9	Huliyar	Water Supply	Drilling of Borewell in w no 12 of Maruthinagara	2	2.0769	Work Completed
10	Huliyar	Water Supply	drilling of borewell or providing pipeline in ward no.14 of maruthinagara in huliyar t.p Limit	2	1.6617	Work Completed
11	Huliyar	Water Supply	Drilling of Borewell in w no 15 of Gandipete	2	2.0789	Work Completed
12	Huliyar	Water Supply	Drilling of Borewell in w no 16 of Shankarapura	2	2.0789	Work Completed
13	Huliyar	Water Supply	Drilling of Borewell or pipeline work in azad nagara at ward no 01	2	1.4625	Work Completed
14	Huliyar	Water Supply	providing pipeline from rajkumar house to krishnamurthy house and kanyappa house to shankarappa house in ward no 3	2	1.4625	Work Completed
15	Huliyar	Water Supply	Drilling of Borewell in ward no.04 of Indira nagara	4.7	4.0067	Work Completed
16	Huliyar	Water Supply	drilling of borewells or pipeline in valhara at ward no 5	2	1.4625	Work Completed
17	Huliyar	Water Supply	providing 3 pipeline in vijayanagara extension at ward no.6	2	1.4625	Work Completed

18	Huliyar	Water Supply	providing pipeline work in ward no.7 from onakatuve over head tank to ramanna house	2	1.4925	Work Co	sted
				81.63	38.70		

Work Summary of 15th Finance Tied Grants(WSS & SWM) 2024-25 Report

Date-03-03-2026				Rs. in Lakhs		
S.No	Town Name	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
1	Huliyar	Other Works	Contribution of Amruth 2.0 Scheme	0	37.5	Work Completed
2	Huliyar	Solid Waste Management	Construction of processing centre with storage at SWM Site in Huliyar TP Limit	27.5	0	Under Tender Process
				27.50	37.50	


 ಸಹಾಯಕ ನಿರ್ದೇಶಕರು (ಅಭಿವೃದ್ಧಿ)
 ಪೌರವಾಣಿಜ್ಯ ನಿರ್ದೇಶನಾಲಯ
 ಬೆಂಗಳೂರು

ಮಾನ್ಯ ಶ್ರೀ.ರಮೇಶ್ ಬಾಬು (ನಾಮ ನಿರ್ದೇಶನ ಹೊಂದಿದವರು) ರವರ ಚುಕ್ಕೆ ಗುರುತಿಲ್ಲದ
ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ: 705 (830)ಕ್ಕೆ ಅನುಬಂಧ-9A

(ರೂ. ಲಕ್ಷಗಳಲ್ಲಿ)

ಸಂ.	ನ.ಸ್ಥ.ಸಂ. ಹೆಸರು	ವರ್ಷ	ಹಂಚಿಕೆ	ಬಿಡುಗಡೆ	ಬಳಕೆ
1.	ಚಿಕ್ಕನಾಯಕನಹಳ್ಳಿ ಪುರಸಭೆ	2022-23	155.00	155.00	147.62
		2023-24	164.00	164.00	127.49
		2024-25	173.00	86.50 (1ನೇ ಕಂತು)	81.08
2.	ಹುಳಿಯೂರು ಟೌನ್ ಪಂಚಾಯತಿ	2022-23	113.00	113.00	89.84
		2023-24	119.00	59.50	73.85
		2024-25	125.00	62.50 (1ನೇ ಕಂತು)	76.54


ಸಹಾಯಕ ನಿರ್ದೇಶಕರು (ಅಭಿವೃದ್ಧಿ)
ಪೌರಾಡಳಿತ ನಿರ್ದೇಶನಾಲಯ
ಬೆಂಗಳೂರು

ಅನುಬಂಧ - 3

ಚಿಕ್ಕನಾಯಕನಹಳ್ಳಿ ಪುರಸಭೆಯಲ್ಲಿ ಸ್ವಚ್ಛ ಭಾರತ ಮಿಷನ್ ಯೋಜನೆಯಡಿ ಕೈಗೊಳ್ಳಲಾಗಿರುವ ಕಾಮಗಾರಿಗಳ ಕಲೆದ ಮೂರು ವರ್ಷಗಳ ಪ್ರಗತಿ ಮತ್ತು ಅನುದಾನದ ವಿವರ

Sl No	Component	Name of the Work	Approved Cost in Lakhs	Fund release	Fund expenditure	Current status		
Swachh Bharat Mission 1.0 Solid Waste management								
1	SWM (Infrastructure development works at solidwaste management site)	Purchasing and installation of twin bin Litter bins	24.72	18.14	18.14	Work Completed		
2		Purchasing and installation of UPS for existing Weighbridge at landfill site				Work Completed		
3		Construction of Internal road at landfill site				Work Completed		
4		Sump, Plumbing works, Syntax, Electrical Works, pit for existing toilet room at landfill site				Work Completed		
5		Protection of Weigh bridge Works and Construction of Platform for Shed & Internal Road	28	18.31	18.31	Work Completed		
6		Construction of Protection Wall to Halli Passing Through Landfill Site at C N Halli TMC Limits	15	10.5	10.5	Work Completed		
7		Construction of Internal road at landfill site	8	5.05	0	Tender in process (Saving Work)		
Total			67.72	52.00	46.95			
Swachh Bharat Mission 2.0								
Solid Waste Management								
1	MATERIAL RECOVERY FACILITY(MRF)	Primary Shed Construction 2120 sqft (3 TPD)	28	11.76	11.76	Work Completed		
2		PVC Flat Belt Conveyor with Wheels- 7620 mm(25 ft) for Secondary Sorting				0	0	Work in progress
3		Vertical Single box baler - 25 MT Capacity				0	0	
4		Pallet Truck - 2500 Kg				0	0	
5		Weighing Scale				0	0	
6		(Estimation of Proposed Machinery for MRF - Phase 2) Semi Electric Stacker				0	0	
7	Legacy Waste (in MT)	Processing and disposal of 22279 tons of Legacy waste	101.7	0	0	Under Tender Evaluation		
8	IEC	Mid Media(Wall Painting)	48.02	2	2	Work Completed		
		Interpersonal Communication (Community Mobilizers)				Work in progress		
9	CB	Field Visit	12.93	0	0	Action plan approved		
Total			190.65	13.76	13.76			

Sanitation						
1	IHHH	Construction of 69 No Individual Household Toilets	20.82	0	0	Completed
2	Public Toilet	Construction of 8 seats Public Toilet	12	9.96	9.96	Completed
3	Community Toilet	Construction of 8 seats Community Toilet	12	9.96	9.96	Completed
4	Aspirational Public Toilets	Construction of 6 seats Aspirational Public Toilets	15	0	0	Completed
5	Urinals	Construction of 18 seats Urinals	5.76	4.48	4.48	Completed
Total			65.58	24.4	24.4	
Used water Management						
1	Interception & Diversion work for 7km length		350	0	0	DPR preparation is under progress
Grand Total			673.95	90.16	85.11	

Phanith

HULIYARU ಅನುಬಂಧ - 4						
ಹುಳಿಯಾರು ಪಟ್ಟಣ ಪಂಚಾಯತಿಯಲ್ಲಿ ಸ್ವಚ್ಛ ಭಾರತ ಮಿಷನ್ ಯೋಜನೆಯಡಿ ಕೈಗೊಳ್ಳಲಾಗಿರುವ ಕಾಮಗಾರಿಗಳ ಕೆಲವು ಮೂಲ ಮಾಹಿತಿ ಮತ್ತು ಅನುದಾನದ ವಿವರ						
Swachh Bharat Mission 1 (Solid Waste Management)						
Sl No	Component	Name of the Work	Allocation Rs in Lakhs	Fund release	Fund expenditure	Current status
1	ISWM	Construction of Processing and storage shed	43.17	0	0	under tender evaluation
2		Construction of Sanitary landfill	28.2	0	0	under tender evaluation
3		Construction of leachate collection tank	1.65	0	0	under tender evaluation
4		Construction of weigh bridge platform	12.25	0	0	under tender evaluation
5		Auto tipper	8.00	7.89	7.89	Completed
6		Tractor with trailer	8.00	0	0	Completed
7		Handcart/pushcart	0.5	0	0	Completed
8		Front end loader with backhoe (JCB)	42	41.95	41.95	Completed
9		GPS Tracking system	3.01	2.25	2.25	Completed
10		Screening machine (35mm and 4mm trommels)	20.05	0	0	under tender evaluation
11		Weigh bridge machinery and control system	12.25	0	0	under tender evaluation
12		Firefighting devices	0.45	0	0	Completed
Total			179.53	52.09	52.09	
Swachh Bharat Mission 1.0 (Solid Waste Management)						
1	MATERIAL RECOVERY FACILITY(MRF)	Primary Shed Construction 2120 sqft (3 TPD)	21	21.6	21.6	Completed
2		PVC Flat Belt Conveyor with Wheels-7620 mmx(25 ft) for Secondary Sorting		0	0	Work order issued
3		Vertical Single box baler - 25 MT Capacity		0	0	
4		Pallet Truck - 2500 Kg		0	0	
5		Weighing Scale		0	0	
6		(Estimation of Proposed Machinery for MRF - Phase 2) Semi Electric Stacker		0	0	
7	IEC	Mid Media(Wall Painting)	22.97	1	0	Work Completed
8		Interpersonal Communication (Community Mobilizers)				Work in progress
9	CB	Field visit	8.59	0	0	Action plan approved
Total			52.56	22.6	21.6	
Sanitation						
1	Public toilet	Construction of 6 seats Public Toilet	9	7.47	7.47	Completed
2	Aspirational Public Toilets	Construction of 6 seats Community Toilet	15	12.45	12.45	Completed
Total			24	19.92	19.92	
Used water Management						
1	Interception & Diversion works to 4 km Length		200	0	0	DPR preparation is under progress
2	Procurement of Cesspool vehicle		25	0	0	LOA to be issued
Total			225	0	0	
Grand Total			301.56	42.52	41.52	

Khanmuthi

4502509-6

POURAKARMIKA GRUHA BHAGYA YOJANA PROGRESS

District	ULB Name	ULB Type	No. of Approved Beneficiaries under PKGBY		Physical Progress						Financial Status (Rs. in Lakhs)		
			BLC	Total	BLC (Own Site)						Total State Fund released	Total expenditure incurred by ULB as on December 2025	Balance amount
					Foundation	Lintel	Roof	Completed	Unstarted				
Tumkuru	Chikkanayakanaha III	TMC	15	15	1	0	2	14	0	86.00	86.00	0.00	
Tumkuru	Huliyaru	TP	1	1	1	0	0	0	0	2.00	2.00	0.00	
	TOTAL		16	16	2	0	2	14	0	88.00	88.00	0.00	

Otdel'nyy
 NRU ustoi' nopol'nyye kazn
 spetsial'nyy otel'nyy
 ulozheniya na 928' kvart
 mll n. ul. ustoy' d. 610
 Sbornykh - 568/601

THE UNIVERSITY OF CHICAGO
LIBRARY
540 EAST 57TH STREET
CHICAGO, ILL. 60637
TEL: 773-936-3200

சென்னை மாநகராட்சி

சென்னை - 600 002

மாநகராட்சி அலுவலகம்

தேதி: _____

பெயர்: _____

முகவரி: _____

மாநகராட்சி அலுவலகம், சென்னை - 600 002

மாநகராட்சி அலுவலகம்

பக்கம்: 1

மாநகராட்சி அலுவலகம், சென்னை - 600 002

மாநகராட்சி அலுவலகம்

மாநகராட்சி அலுவலகம், சென்னை - 600 002

மாநகராட்சி அலுவலகம்

மாநகராட்சி அலுவலகம், சென்னை - 600 002

மாநகராட்சி அலுவலகம், சென்னை - 600 002