


**ಕರ್ನಾಟಕ ವಿಧಾನ ಪರಿಷತ್ತು**

ಬುಕ್ಕಿ ಗುರುತಿಲ್ಲದ ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ	: 455
ಸದಸ್ಯರ ಹೆಸರು	: ಶ್ರೀ ಶಶೀಲ್ ಜಿ. ನಮೋಶಿ (ಶಿಕ್ಷಕರ ಕ್ಷೇತ್ರ)
ಉತ್ತರಿಸುವ ದಿನಾಂಕ	: 10-12-2025
ಉತ್ತರಿಸುವ ಸಚಿವರು	: ಲೋಕೋಪಯೋಗಿ ಸಚಿವರು

ಕ್ರಮ ಸಂಖ್ಯೆ	ಪ್ರಶ್ನೆಗಳು	ಉತ್ತರ
ಅ)	ಕಳೆದ ಐದು ವರ್ಷಗಳಲ್ಲಿ ಕಲಬುರಗಿ ಜಿಲ್ಲಾ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಕೈಗೆತ್ತಿಕೊಳ್ಳಲಾಗಿರುವ ರಾಷ್ಟ್ರೀಯ ಹೆದ್ದಾರಿ ಯೋಜನೆಗಳು ಯಾವುವು; ಎಲ್ಲಾ ಯೋಜನೆಗಳ ವಿಸ್ತೃತ ಯೋಜನಾ ವರದಿಗಳ ಪ್ರತಿಯನ್ನು ನೀಡುವುದು;	ಕಳೆದ 5 ವರ್ಷಗಳಲ್ಲಿ ಕಲಬುರಗಿ ಜಿಲ್ಲೆಯಲ್ಲಿ ಕೈಗೆತ್ತಿಕೊಳ್ಳಲಾಗಿರುವ ರಾಷ್ಟ್ರೀಯ ಹೆದ್ದಾರಿ ಯೋಜನೆಗಳು ಹಾಗೂ ಸದರಿ ಯೋಜನೆಗಳಿಗೆ ಕೇಂದ್ರ ಸರ್ಕಾರದಿಂದ ಮೀಸಲಿಟ್ಟ ಅನುದಾನದ ವಿವರಗಳು, ಭೂಮಾಲಿಕರಿಂದ ಪಡೆದ ಭೂಮಿಯ ಪ್ರಮಾಣದ ವಿವರಗಳು ಹಾಗೂ ಸದರಿ ಯೋಜನೆಗಳನ್ನು ಪೂರ್ಣಗೊಳಿಸುವುದಕ್ಕೆ ಸಂಬಂಧಿಸಿದ ವಿವರಗಳನ್ನು ಅನುಬಂಧದಲ್ಲಿ ನೀಡಲಾಗಿದೆ.
ಆ)	ಈ ಯೋಜನೆಗಳಿಗೆ ಕೇಂದ್ರ ಹಾಗೂ ರಾಜ್ಯ ಸರ್ಕಾರಗಳಿಂದ ಮೀಸಲಿಟ್ಟ ಅನುದಾನವೆಷ್ಟು;	
ಇ)	ಸದರಿ ಯೋಜನೆಗಳಿಗೆ ಭೂಮಾಲಿಕರಿಂದ ಎಷ್ಟು ಪ್ರಮಾಣದ ಭೂಮಿಯನ್ನು ಸ್ವಾಧೀನಪಡಿಸಿ ಕೊಳ್ಳಲಾಗಿದೆ; ಭೂಸ್ವಾಧೀನ ಪ್ರಕ್ರಿಯೆಯು ಸಂಪೂರ್ಣವಾಗಿ ಪೂರ್ಣಗೊಂಡಿದೆಯೇ;	ಭಾರತೀಯ ರಾಷ್ಟ್ರೀಯ ಹೆದ್ದಾರಿಗಳ ಪ್ರಾಧಿಕಾರದಿಂದ ಕೈಗೆತ್ತಿಕೊಂಡಿರುವ ಯೋಜನೆಗಳಿಗೆ ಒಟ್ಟು ರೂ. 1608.03 ಕೋಟಿ ಅನುದಾನವನ್ನು ಹಾಗೂ ರಾಷ್ಟ್ರೀಯ ಹೆದ್ದಾರಿ ವಲಯದಿಂದ ಕೈಗೊಂಡಿರುವ ಯೋಜನೆಗಳಿಗೆ ಒಟ್ಟು ರೂ. 934.42 ಕೋಟಿ ಅನುದಾನವನ್ನು ಕೇಂದ್ರ ಸರ್ಕಾರದ ವತಿಯಿಂದಲೇ ಒದಗಿಸಿದ್ದು, ರಾಜ್ಯ ಸರ್ಕಾರದಿಂದ ಯಾವುದೇ ಅನುದಾನ ಮೀಸಲಿಟ್ಟಿರುವುದಿಲ್ಲ.
ಈ)	ಯಾವ ಕಾಲಮಿತಿಯಲ್ಲಿ ಈ ಎಲ್ಲಾ ಯೋಜನೆಗಳನ್ನು ಪೂರ್ಣಗೊಳಿಸಲಾಗುತ್ತದೆ?	

ಕಡತ ಸಂಖ್ಯೆ: ಲೋಇ 464 ಸಿಎನ್‌ಹೆಚ್ 2025 (ಇ)

  
 (ಸತೀಶ್ ಜಾರಕಿಹೊಳೆ)  
 ಲೋಕೋಪಯೋಗಿ ಸಚಿವರು

## LCQ No. 376 (455)

ಅನುಬಂಧ

ಕಲಬುರಗಿ ಜಿಲ್ಲಾ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಕೈಗೆತ್ತಿಕೊಳ್ಳಲಾಗಿರುವ ರಾಷ್ಟ್ರೀಯ ಹೆದ್ದಾರಿ ಯೋಜನೆಗಳ ಕುರಿತು.

SL No	Year of Sanction	Name of the Project	Cost (Rs. in Crs)	Length (in Km)	LA extent required (in Ha)	LA extent acquired (in Ha)	Status of LA	Status of work
1	2	3	4	5	6	7	8	9
1	2020-21	Nil						
1	2021-22	Construction of four lane ROB at km 22.80 & 2L Major Bridge at Km 24.60 on NH-150 across Kagina River including approaches from km 22.60 to km 25.17 of NH-150 in Kalaburagi district in the state of karnataka (NH-150-2021-22-KNT-940) .	65.09	2.57	2.25	2.25	LA process completed.	Work is completed on 15.06.2025.
1	2022-23	Re-alignment of road from Km 35.935 to 39.255 (Chowdapur village), Km 58.220 to Km.62.290 (Afzalpur Town) and Km 70.125 to Km 72.920 (Ballurgi village) of NH-150E with 2 lane paved shoulder in the state of karnataka under NH(O) on EPC mode (NH-150E-KNT-2022-23-961).	125.15	9.16	23.81	17.17	Remittance of Land compensation is under process.	80% physical work is completed. Balance work is in progress, probable date of completion 15/06/2026
2		Periodical Renewal on NH-150E from KM 9.00 to 62.50 from Kalburagi connecting Chowdapur, Afzalpur upto Maharashtra Border in the state of Karnataka for the year 2022-23 on EPC mode NH-150E-KNT-PR-2022-23-40.	38.00	51.79	NA	NA	NA	Work is completed.
3		Providing Road Safety works and installation of sign boards etc., in Lime Stone Quarry area situated on NH-150 (Kalaburagi-wadi-Yadgiri section) from Km 28.600 to Km 30.800 (Selected Reaches) in Kalaburagi District of Karnataka state (NH-150-KNT-2022-23-967).	1.15	2.20	NA	NA	NA	Work is completed.
4		Widening to 2Lane with paved shoulder from Km0.00 to 102.310 of NH-548B i.e., Murrum (Maharashtra Border) IB Circle Bijapur section in the state of Karnataka on EPC Mode under Annual plan 2022-23 (Job No:MH-548B-KNT-2022-23-975)	123.00	23.50	87.98 (Kalaburagi District)	87.98 (Kalaburagi District)	Kalaburagi District LA process completed.Total LA cost Rs.29.91 Cr & till date Rs.14.1 Cr compensation processed.	Work is in progress. Total length of work is 102.31km, out of which 23.50 km comes under Kalaburagi District. Due date of completion 15.01.2027

1	2023-24	Widening/Re-Construction to four lane from Km. 0.00 to 15.870 (Near Miriyan Telangana/ Karnataka border Chincholli section) of NH-167N in Kalaburagi district in the state of Karnataka on HAM under Annual plan 2023-24 (NH-167N-KNT-2023-24-1001).	405.30	15.87	52	0	Draft 3G award passing is under process.	Work is under tender process at RO MoRTH Bangalore.
2		Short Term Maintenance Contract (STMC) for NH-167N and NH-752K for the year 2023-24 pertaining to National Highway Division, Kalaburagi in the State of Karnataka (NH-167N, 752K-KNT-Kalaburagi-STMC-2023-24-04).	3.93	40.70	NA	NA	NA	Work is completed.
3		Maintenance & Periodical renewal for NH-150 and NH-150E under Performance Based Maintenance Contract (PBMC) for the year 2023-24 pertaining to National Highway Division, Kalaburagi in the State of Karnataka (NH-150,150E-KNT-Kalaburagi-PBMC-2023-24-05).	67.42	42.01	NA	NA	NA	Work is under maintenance period.
1	2024-25	Construction of 4 lane ROB at Km 40.134 on NH-150 (Kalaburagi-Wadi-Yadgiri Section) including Balance approach work from Km 39.560 to Km 40.065 and from Km 40.203 to Km 40.612 of NH-150 in Kalaburagi district of Karnataka state on EPC mode (NH-150-KNT-2024-25-03).	87.46	1 No. of 4 Lane ROB	NA	NA	NA	Appointed date issued to the Contractor on 24.09.2025 and work is in progress. Due date of completion 23.09.2027
2		Short Term Maintenance Contract (STMC) for NH-167N from Km 0.00 to Km 15.20 (Miriyan to Chincholi section) pertaining to Kalaburagi NH Division, in the State of Karnataka (NH-167N-KNT-Kalaburagi-STMC-2024-25-32)	1.36	15.20	NA	NA	NA	Work is in tender process.
3		Performance Based Maintenance Contract (PBMC) from Km 0.000 to 9.000 on NH 150E pertaining to National Highway Division, Kalaburagi in the State of Karnataka (NH-150E-KNT-Kalaburagi-PBMC-2024-25-03).	16.56	9.0	NA	NA	NA	Work is in tender process.
		Total	934.42	212.00				

LCQ No. 376 (455)

ಅನುಬಂಧ

Pertain to NHAI

SL No	Year of Sanction	Name of the Project	Cost (Rs. in Crs)	Length (in Km)	LA extent required (in Ha)	LA extent acquired (in Ha)	Status of LA	Status of work
1	2	3	4	5	6	7	8	9
2	2021-22	Construction of 6 lane with Access Controlled Greenfield Highway from Km.26.000 to Km.97.000, MH/KN Border (Badadal) to Maradgi S Andola section of NH-150C (Package-II of Akkalkot - KN/TS Border section) on Hybrid Annuity Mode under Bharatmala Pariyojana.	1575	71	551	551	LA has been completed	Under Implementation with Physical Progress of 62.90%. The project is likely to be completed by 31.05.2026
4	2023-24	Construction of De-scoped works like Construction of Service Road, new culverts, Drains, widening and repair of existing culverts, and Construction of Toll Plaza along with Toll Management System cum Toilet Blocks of 2 lane with paved shoulder from Km.195+100 to 418+000 of Bijapur-Gulbarga-Humnabad section of NH-218 (New NH-50) in state of Karnataka.	33.03	12.78	5.12	5.12	LA has been completed	Under Implementation with Physical Progress of 24.64%. The project is likely to be completed by 31.05.2026