



ಕರ್ನಾಟಕ ವಿಧಾನ ಪರಿಷತ್ತು

ಚುಕ್ಕೆ ಗುರುತಿಲ್ಲದ ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ	:	189
ಸದಸ್ಯರ ಹೆಸರು	:	ಶ್ರೀ ಅರವಿಂದ ಕುಮಾರ್ ಅರಳಿ (ವಿಧಾನ ಸಭೆಯಿಂದ ಚುನಾಯಿತರಾದವರು)
ಉತ್ತರಿಸಬೇಕಾದ ದಿನಾಂಕ	:	14.02.2024.
ಉತ್ತರಿಸುವ ಸಚಿವರು	:	ಮಾನ್ಯ ವಸತಿ, ವಕ್ಫ್ ಮತ್ತು ಅಲ್ಪಸಂಖ್ಯಾತರ ಕಲ್ಯಾಣ ಸಚಿವರು

ಕ್ರ.ಸಂ.	ಪ್ರಶ್ನೆ	ಉತ್ತರ
ಅ)	ಎಂ.ಎಸ್.ಡಿ.ಪಿ ಯೋಜನೆಯಡಿಯಲ್ಲಿ ಬರುವ ಕೇಂದ್ರೀಕೃತ ಬ್ಲಾಕ್‌ಗಳೆಷ್ಟು; (ಅವುಗಳ ವಿವರ ನೀಡುವುದು)	ಪ್ರಧಾನ ಮಂತ್ರಿ ಜನ ವಿಕಾಸ ಕಾರ್ಯಕ್ರಮ ಯೋಜನೆಯ (ಹಿಂದಿನ ಎಂ.ಎಸ್.ಡಿ.ಪಿ) 2022-23ನೇ ಸಾಲಿನ ಹೊಸ ಮಾರ್ಗಸೂಚಿಗಳನ್ವಯ ಬ್ಲಾಕ್ ಹಾಗೂ ಕ್ಷೇತ್ರ ಮಾದರಿಯನ್ನು ಕೈಬಿಡಲಾಗಿದ್ದು, ರಾಜ್ಯದ ಎಲ್ಲಾ ಜಿಲ್ಲೆಗಳಲ್ಲಿ ಶೇ.25ಕ್ಕಿಂತ ಹೆಚ್ಚಿನ ಅಲ್ಪಸಂಖ್ಯಾತರ ಜನಸಾಂದ್ರತೆ ಇರುವ ಪ್ರದೇಶಗಳಲ್ಲಿ ಸ್ವತ್ತುಗಳನ್ನು ನಿರ್ಮಾಣ ಮಾಡಲು ಅವಕಾಶವಿರುತ್ತದೆ.
ಆ)	ಈ ಯೋಜನೆಯಡಿಯಲ್ಲಿ ಎಷ್ಟು ಸಿವಿಲ್ ಕಾಮಗಾರಿಗಳನ್ನು ಕೈಗೊಳ್ಳಲಾಗಿದೆ; (ಜಿಲ್ಲಾವಾರು ಮಾಹಿತಿ ನೀಡುವುದು)	2016-17ನೇ ಸಾಲಿನಿಂದ ಇದುವರೆವಿಗೂ 198 ಕಾಮಗಾರಿಗಳು ಮಂಜೂರಾಗಿದ್ದು, ಈ ಪೈಕಿ 127 ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡು 71 ಕಾಮಗಾರಿಗಳು ವಿವಿಧ ಹಂತದಲ್ಲಿ ಪುಗತಿಯಲ್ಲಿರುತ್ತವೆ. (ಜಿಲ್ಲಾವಾರು ವಿವರ ಅನುಬಂಧ-1ರಲ್ಲಿ ನೀಡಲಾಗಿದೆ.
ಇ)	ಕಾಮಗಾರಿ ಯಾವ ವರ್ಷದಲ್ಲಿ ಪ್ರಾರಂಭವಾಗಿವೆ; ಯಾವ ಕಾಲಮಿತಿಯೊಳಗೆ ಪೂರ್ಣಗೊಂಡಿವೆ/ ಪೂರ್ಣಗೊಳ್ಳಬೇಕಾಗಿತ್ತು;	ವಿವರವನ್ನು ಅನುಬಂಧ-2 ರಲ್ಲಿ ನೀಡಲಾಗಿದೆ.
ಈ)	ಜಿಲ್ಲಾವಾರು ಕೇಂದ್ರ ಕೃತ ಬ್ಲಾಕ್ ಸಮಿತಿಗಳನ್ನು ರಚಿಸಲಾಗಿದೆಯೇ; ರಚಿಸಿದಲ್ಲಿ, ಜಿಲ್ಲಾವಾರು ವಿವರ ನೀಡುವುದು;	ಸದರಿ ಕಾರ್ಯಕ್ರಮ ಅನುಷ್ಠಾನಕ್ಕಾಗಿ ರಾಜ್ಯ ಮಟ್ಟದಲ್ಲಿ ಮುಖ್ಯಕಾರ್ಯದರ್ಶಿಗಳ ಅಧ್ಯಕ್ಷತೆಯಲ್ಲಿ ಹಾಗೂ ಜಿಲ್ಲಾ ಮಟ್ಟದಲ್ಲಿ ಜಿಲ್ಲಾಧಿಕಾರಿಗಳ ಅಧ್ಯಕ್ಷತೆಯಲ್ಲಿ ರಚಿಸಲಾಗಿರುವ ಪ್ರಧಾನ ಮಂತ್ರಿಗಳ ಹೊಸ 15 ಅಂಶಗಳ ಕಾರ್ಯಕ್ರಮ ಸಮಿತಿಗಳನ್ನು ರಚಿಸಲಾಗಿರುತ್ತದೆ.
ಉ)	ಈ ಯೋಜನೆಯ ಕಾಮಗಾರಿಗಳ ಪ್ರಸ್ತಾವನೆಗಳನ್ನು ಕೇಂದ್ರೀಕೃತ ಬ್ಲಾಕ್ ಸಮಿತಿಯಿಂದ ಪಡೆಯಲಾಗಿದೆಯೇ;	ಈ ಯೋಜನೆಯಡಿ ಕೈಗೊಳ್ಳಲಾಗುವ ಕಾಮಗಾರಿಗಳ ಪ್ರಸ್ತಾವನೆಗಳನ್ನು ಕೇಂದ್ರೀಕೃತ ರಾಜ್ಯ ಮಟ್ಟದ ಮುಖ್ಯ ಕಾರ್ಯದರ್ಶಿಗಳ ಅಧ್ಯಕ್ಷತೆಯಲ್ಲಿ ರಚಿಸಲಾಗಿರುವ ಪ್ರಧಾನ ಮಂತ್ರಿಗಳ ಹೊಸ 15 ಅಂಶಗಳ ಕಾರ್ಯಕ್ರಮ ಸಮಿತಿ ಸಭೆಯಲ್ಲಿ ಅನುಮೋದನೆ ಪಡೆಯಲಾಗಿರುತ್ತದೆ.

Annexure - 1

District wise Project Status

	District	No of Units	Units completed	Units WIP	Units Not started
1.	Bagalkote	11	6	5	0
2.	Belgaum	6	5	1	0
3.	Bellary	6	4	2	0
4.	Bengaluru Rural	5	4	1	0
5.	Bengaluru Urban	1	0	0	1
6.	Bidar	12	4	8	0
7.	Chikkaballapur	6	6	0	0
8.	Chikkamagalore	9	6	3	0
9.	Chitradurga	2	2	0	0
10.	Dakshina Kannada	18	8	10	0
11.	Davangere	11	3	8	0
12.	Gadag	6	2	4	0
13.	Hassan	4	3	1	0
14.	Haveri	12	11	1	0
15.	Kalburgi	7	2	5	0
16.	Kolar	13	12	1	0
17.	Koppal	7	5	2	0
18.	Raichur	17	14	3	0
19.	Ramanagar	8	3	5	0
20.	Shimogga	8	8	0	0
21.	Tumkur	8	4	4	0
22.	Uttara Kannada	5	2	3	0
23.	Vijayanagara	1	0	1	0
24.	Vijayapura	6	4	2	0
25.	Yadgiri	9	9	0	0
	Grand total	198	127	70	1

Annexure-2

List of works under PMJKV Scheme for LA Question no. 96(189)

Sl No.	District	year	Name of the Project	Unit cost	Status	Remarks/Reason	Admin Sanction Order date	Date of commencement	Completion Date	Likely date of Completion	Year of Completion
1	Bagalkote	2016-17	Construction of Morarji Desai residential PU College(250 capacity for boys and Girls at Bagalkote Town)	4.500	Completed	Completed and handed over	25.03.2017	25.03.2017	10.12.2018		2018-19
2	Bagalkote	2016-17	Construction of new Multi purpose hall in Morarji Desai Residential School premises(2400 Sqrf) Navanagar, Bagalkote	0.448	Completed	Completed and handed over	06.02.2017	06.02.2017	19.03.2018		2018-19
3	Bagalkote	2016-17	Construction of Adarsh model school run by the Minority Welfare Department at BagalkoteTown, Bagalkote District	2.356	Completed	Completed and handed over	20.03.2017	05.01.2019	30.12.2022	31.01.2023	2022-23
4	Bagalkote	2016-17	Construction of Sadbhavana mantap/Community Centre at BagalkoteTown, Bagalkote District	1.200	Completed	Completed and handed over	13.02.2017	13.02.2017	4.08.2018		2018-19
5	Bagalkote	2016-17	Construction of new Building for Morarji Desai Residential School at Hulyala Village, Jamakhandi town, Bagalkote District	6.000	In Progress	Academic block : ground floor slab part completed part under progress , Boys hostel and Girls hostel :	14.03.2022	28.10.2022		27.09.2023	2023-24
6	Bagalkote	2017-18	Construction of Sadbhavana Mantap, Jamakhandi	1.200	In Progress	first floor slab completed, second floor column work completed	21.06.2022	24.01.2022		30.11.2023	2023-24
7	Bagalkote	2017-18	Construction of Adarsh Model Residential School run by the Minority Welfare Department, Jamakhandi	2.350	In Progress	ground floor slab completed, first floor column work under progress	21.06.2022	08.08.2022		30.09.2023	2023-24
8	Bagalkote	2018-19	Construction of Working Women Hostel at Navanagar, Bagalkote Town, Bagalkote District	2.500	Completed	Completed and handed over	23.07.2019	03.09.2019	30.09.2022		2022-23
9	Bagalkote	2019-20	Moulana Azad Model School, Bagalkote	2,350	Completed	Completed and handed over	20.11.2020	03.04.2021	30.12.2022		2022-23
10	Bagalkote	2020-21	Construction of Minorities Model(Navodaya) Residential school, Navanagar unit-1 extension area, Bagalkote town, Bagalkote (APJ)	19.000	In Progress	Dining block: first floor slab completed plastering under progress. academic :ground floor slab completed	18.06.2022	16.08.2022		15.07.2023	2023-24
11	Bagalkote	2018-19	Construction of Dormitory for existing Minority Morarji Desai Residential PU College, Navanagar, Bagalkote	2.500	In Progress	ground floor and first floor wall work and plastering completed	12.08.2021	27.12.2021		31.08.2023	2023-24
12	Belgaum	2018-19	Construction of Post Metric 75 bedded Girls Hostel at Ramathirth Nagar, Belgaum Town, Belgaum District. Project changed from Construction of Post Metric 75 bedded Girls Hostel at Kumarswamy layout, Belgaum Town, Belgaum District*	1.500	Completed	Completed	21.12.2021	25.06.2022	25.07.2023	25.08.2023	2023-24
13	Belgaum	2019-20	CSC Belgavi	1.400	Completed	Completed and handed over	07.11.2020	07.11.2020	30.10.2021		2021-22

Annexure-2

List of works under PMJKV Scheme for LA Question no. 96(189)

Sl No.	District	year	Name of the Project	Unit cost	Status	Remarks/Reason	Admin Sanction Order date	Date of commencement	Completion Date	Likely date of Completion	Year of Completion
14	Belgaum	2019-20	Moulana Azad Model School, Belagavi-1	2.350	Completed	Completed and handed over	07.11.2020	07.11.2020	30.10.2021		2021-22
15	Belgaum	2019-20	Construction of additional works at Morarji Desai Residential PU College in 2nd floor of the existing building changed from Moulana Azad Model School, Belagavi-2* now MDPU Chikkodi	2.350	In Progress	BECAUSE WORK IS CHANGE TO MDPU, CHIKKODI	21.12.2021	05.07.2022	30.08.2023		
16	Belgaum	2019-20	Construction of Post metric girls hostel at Ramathirth Nagar, Belagavi Town changed from Moulana Azad Model School, Ramdurga*	2.350	Completed	Completed	21.12.2021	25.06.2022	25.03.2023	Nov-2023	2023-24
17	Belgaum	2019-20	Training centre for Skill competitive & examination for the Minority unemployed youths & Graduates, Belgaum	2.000	Completed	Completed and handed over	07.11.2020	07.11.2020	30.10.2021		2021-22
18	Bellary	2016-17	Construction of Adarsh model school run by the Minority Welfare Department at Bellary Town, Bellary District	2.356	In Progress	Ground Floor wall work	21.02.2019	21.05.2021	31.10.2022	25.06.2023	
19	Bellary	2016-17	Construction of Sadbhavana mantap/Community Centre at Bellary Town, Bellary District	1.200	In Progress	Ground Flore work done	21.02.2019	15.10.2020	31.10.2022	30.08.2023	
20	Bellary	2019-20	Moulana Azad Model School, Bellary	2.350	Completed	Completed and handed over	25.08.2020	26.08.2021	27.06.2022		2022-23
21	Bellary	2019-20	Moulana Azad Model School, Hosapete	2.350	Completed	Completed and handed over	25.08.2020	22.01.2021	31.12.2022		2022-23
22	Bellary	2019-20	Moulana Azad Model School, Kamalapur	2.350	Completed	Completed and handed over	25.08.2020	26.08.2021	15.10.2022	15.01.2023	2022-23
23	Bellary	2020-21	Construction of Anganwadi at 18th Ward-1	0.150	Completed	Completed and handed over	23.12.2021	30.04.2022	30.09.2022		2022-23
24	Bengaluru Rural	2020-21	Construction of Anganwadi at AK Colony, Vijipura, Devanahalli	0.150	Completed	Completed and handed over	18.12.2021	02.08.2022	28.11.2022	28.11.2022	2022-23
25	Bengaluru Rural	2020-21	Construction of Anganwadi at Tippu nagara, Vijipura, Devanahalli	0.150	Completed	Completed and handed over	18.12.2021	02.08.2022	28.11.2022	28.11.2022	2022-23
26	Bengaluru Rural	2020-21	Construction of Anganwadi at Rajivnagara, Vijipura, Devanahalli	0.150	Completed	Completed and handed over	18.12.2021	18.08.2022	20.12.2022	20.12.2022	2022-23
27	Bengaluru Rural	2019-20	Moulana Azad Model School, Doddaballapura	2.350	In Progress	Fund not Release	17.11.2022	25.11.2022	31.12.2023	31.12.2023	2023-24
28	Bengaluru Rural	2020-21	Construction of Anganwadi at Sarovara Beedi, Devanahalli, Bengaluru Rural	0.150	Completed	Completed and handed over	18.12.2022	10.01.2023	10.07.2023	10.07.2023	2022-23
29	Bengaluru Urban	2020-21	Construction of MDRS (540 capacity for Boys and Girls) at Gadag Town. Now shifted to APJ Model Residential school, Sarjapur, Anekal, Bengaluru Urban	20.000	Not yet started	Tender under process					

Annexure-2

List of works under PMJVK Scheme for LA Question no. 96(189)

Sl No.	District	year	Name of the Project	Unit cost	Status	Remarks/Reason	Admin Sanction Order date	Date of commencement	Completion Date	Likely date of Completion	Year of Completion
30	Bidar	2016-17	Construction of new Multipurpose hall in Morarji Desai Residential School premises(2400 Sqrft) Bambaigi, Bidar District	0.448	Completed	Completed and handed over	06.02.2017	03.03.2017	09.11.2018	-	2018-19
31	Bidar	2016-17	Construction of Adarsh model school run by the Minority Welfare Department at Bidar Block, Bidar District	2.356	Completed	Completed and handed over	19.12.2018	10.09.2022	30.09.2022		2022-23
32	Bidar	2016-17	Construction of Sadbhavana mantap/Community Centre at Bidar Block, Bidar District	1.200	Completed	Completed and handed over	06.07.2018	10.08.2018	23.09.2019		2019-20
33	Bidar	2018-19	Construction of Navodaya Model Residential school at Bidar Block, Bidar District.	20.000	In Progress	Slab work under progress	07.06.2021	31.12.2022	30.09.2023	31.12.2023	2023-24
34	Bidar	2019-20	Moulana Azad Model School, Bidar1	2.350	In Progress	Plastering work under progress	16.06.2021	22.12.2022	01.09.2023		2023-24
35	Bidar	2019-20	Moulana Azad Model School, Basavakalyan	2.350	In Progress	Plastering work under progress	16.06.2021	20.12.2022	28.02.2023	15.06.2023	2023-24
36	Bidar	2019-20	Moulana Azad Model School, Bidar-2 Mamankeri,	2.350	Completed	work Completed	16.06.2021	05.08.2022	30.09.2023		2023-24
37	Bidar	2019-20	Moulana Azad Model School, Bagdal grama	2.350	In Progress	Plastering work under progress	16.06.2021	15.12.2022	31.12.2023		2023-24
38	Bidar	2019-20	Moulana Azad Model School, Kamatana grama	2.350	In Progress	Plastering work under progress	16.06.2021	12.08.2022	31.12.2023		2023-24
39	Bidar	2019-20	Moulana Azad Model School, Mantal grama, Basavakalyan	2.350	In Progress	Ground Floor Slab Work Completed and column raised up to lintle level for first floor.	16.06.2021	28.12.2022	31.12.2023		2023-24
40	Bidar	2019-20	Moulana Azad Model School, Radkalpur, Bidar	2.350	In Progress	Outside plastering under progress	16.06.2021	27.07.2022	31.12.2023		2023-24
41	Bidar	2018-19	Construction of Post Metric Girls Hostel at Mamankeri Bidar town, Bidar Dist.	2.500	In Progress	Plastering work under progress	12.08.2021	27.12.2022	30.09.2023	15.06.2023	2023-24
42	Chikkaballapur	2019-20	CSC Shidlagatta, Chikkaballapur	1.400	Completed	Completed and handed over	14.01.2020	02.09.2020	31.12.2022		2022-23
43	Chikkaballapur	2020-21	Construction of Anganwadi Fakirana Hosahalli	0.150	Completed	Completed and handed over	10.12.2021	27.12.2021	18.07.2022		2022-23
44	Chikkaballapur	2020-21	Construction of Anganwadi at Jangamanakote-5	0.150	Completed	Completed and handed over	10.12.2021	27.12.2021	18.07.2022		2022-23
45	Chikkaballapur	2020-21	Construction of Anganwadi at Jangamanakote-2	0.150	Completed	Completed and handed over	10.12.2021	27.12.2021	21.04.2022		2022-23
46	Chikkaballapur	2020-21	Construction of Anganwadi at E.Thimmasandra-2	0.150	Completed	Completed and handed over	10.12.2021	01.10.2022	02.02.2023		2022-23

Annexure-2

List of works under PMJKV Scheme for LA Question no. 96(189)

Sl No.	District	year	Name of the Project	Unit cost	Status	Remarks/Reason	Admin Sanction Order date	Date of commencement	Completion Date	Likely date of Completion	Year of Completion
47	Chikkaballapur	2019-20	Moulana Azad Model School, Shidlaghatta	2.350	Completed	Completed and handed over	20.02.2020	09.08.2020	23.02.2022		2021-22
48	Chikkamagalore	2018-19	Construction of Morarji Desai Residential school at Thegur, Kadur, Chikmangaluru District (APJ)	7.130	In Progress	4th Floor Roof Centring Under Progress	14.06.2018	05.12.2019	08.02.2021		2020-21
49	Chikkamagalore	2018-19	Construction of Post Metric Boys Hostel at Chikkamagalore Town, Chikkamagalore District	2.500	Completed	Completed and handed over	14.11.2019	02.05.2020	15.09.2022		2022-23
50	Chikkamagalore	2020-21	Construction of Morarji Desai Residential PU College at Existing MDRS (upgraded), Thegur at Chikkamagalore(APJ)	13.000	In Progress	Girls hostel Column raising. Boys hostel and Dining block Plinth level	16.06.2022	05.12.2022	04.12.2024		
51	Chikkamagalore	2020-21	Construction of Anganwadi at Ward No.11(30x40), Tippu Nagar-1, Chikkamagalore Town Changed from Construction of Anganwadi at Ugini, Mulbagilu*	0.150	Completed	Completed and handed over	12.01.2022	30.01.2022	30.09.2022		2022-23
52	Chikkamagalore	2020-21	Construction of Anganwadi at Ward No.11(30x40), Tippu Nagar - 2 Chikkamagalore Town changed from Construction of Anganwadi at Kondhalli B, Mulibagilu Town*	0.150	Completed	Completed and handed over	12.01.2022	30.01.2022	30.09.2022		2022-23
53	Chikkamagalore	2020-21	Construction of Anganwadi at Ward No.31(30x40), Water tank road, Chikkamagalore Town Changed from Construction of Anganwadi at Nayakarahalli - 2, Kolar town*	0.150	Completed	Completed and handed over	31.01.2022	25.02.2022	30.09.2022		2022-23
54	Chikkamagalore	2020-21	Construction of Anganwadi at Ward No.18(20x30), Shanthi Nagar-3, Chikkamagalore Town Changed from Construction of Anganwadi at Poolshah Mohalla-2, Kolar town	0.150	Completed	Completed and handed over	12.01.2022	30.01.2022	30.09.2022		2022-23
55	Chikkamagalore	2020-21	Construction of Anganwadi at Ward No.20(20x35), Tamil Colony -4, Chikkamagalore Town Changed from Construction of Anganwadi at Rahamatnagar-1, Kolar town	0.150	Completed	Completed and handed over	12.01.2022	30.01.2022	30.09.2022		2022-23
56	Chikkamagalore	2021-22	Construction of Hostel at Belur Road, Chikkamagaluru	12.400	In Progress	Fourth Floor Roof Centring under Progress	01.02.2022	01.09.2022	31.08.2023		2016-16
57	Chitradurga	2019-20	Moulana Azad Model School, Chitradurga	2.350	Completed	Completed	22.03.2021	25.08.2021	25.12.2022		2022-23
58	Chitradurga	2020-21	Construction of Anganwadi at Idga Mohalla	0.150	Completed	Completed and handed over (16-01-2023)	02.03.2022	07.02.2022	17.12.2022		2022-23
59	Dakshina Kannada	2018-19	Construction of Morarji Desai Residential school at Konaji, Dakshina Kannada District	7.130	Completed	Completed and handed over on 24.02.2021	31.08.2017	31.05.2018	21.02.2020		2019-20

Annexure-2

List of works under PMJKV Scheme for LA Question no. 96(189)

Sl No.	District	year	Name of the Project	Unit cost	Status	Remarks/Reason	Admin Sanction Order date	Date of commencement	Completion Date	Likely date of Completion	Year of Completion
60	Dakshina Kannada	2018-19	Construction of Post Metric 100 bedded Girls Hostel at Kavoor Village, Mangalore Town	2.500	In Progress	Marking for Foundation work finished.	20.02.2020	21.09.2021	30.08.2023	30.08.2023	
61	Dakshina Kannada	2018-19	Construction of Post Metric Girls Hostel (100 bedded) Banjanana Padavara, Ammunje Village, Survey No.121, 60 cents, Bantwala Town, Dakshina Kannada	2.500	In Progress	painting work and plumbing work under progress	14.12.2018	15.12.2019	31.01.2023	30.08.2023	2023-24
62	Dakshina Kannada	2018-19	Construction of Post Metric Girls Hostel (100 bedded) Kadaba Hobli, Kodbala village, Survey No.243/1/A, 25 cents, Puttur Town, Dakshina Kannada	2.500	Completed	Completed and handed over on 21.03.2023	02.01.2021	03.02.2021	31.10.2022	30.08.2023	2023-24
63	Dakshina Kannada	2019-20	CSC Puttur, Dakshina Kannada	1.400	Completed	Completed	02.02.2021	02.02.2021	30.08.2023		2023-24
64	Dakshina Kannada	2019-20	Moulana Azad Model School, Kudroli, Mangalore	2.350	Completed	Completed and handed over on 02.03.2022	11.09.2020	04.01.2020	01.03.2022		2021-22
65	Dakshina Kannada	2019-20	Moulana Azad Model School, Putturu	2.350	Completed	Completed and handed over on 14.05.2022	27.08.2020	04.01.2020	30.06.2022		2022-23
66	Dakshina Kannada	2019-20	Moulana Azad Model School, Manjanadi	2.350	In Progress	Ground floor plastering work completed. Electrical work under progress.	26.08.2020	28.08.2020	30.06.2023		2023-24
67	Dakshina Kannada	2019-20	Moulana Azad Model School, Mularapatna, Bantwala-1	2.350	Completed	work completed. Hand over pending	11.09.2020	20.08.2021	31.10.2022	30.6.2023	2023-24
68	Dakshina Kannada	2019-20	Moulana Azad Model School, Pudhu, Bantwala-2	2.350	In Progress	first floor wall work under progress.	27.08.2020	11.09.2020	30.04.2023	30.08.2023	2023-24
69	Dakshina Kannada	2019-20	Moulana Azad Model School, Boliar, Mangalore-2	2.350	In Progress	finishing work under progress	26.08.2020	28.08.2020	31.03.2023	30.06.2023	2023-24
70	Dakshina Kannada	2019-20	Moulana Azad Model School, Gurukambala	2.350	In Progress	painting work under progress	11.09.2020	18.08.2020	31.10.2022	30.08.2023	2023-24
71	Dakshina Kannada	2019-20	Moulana Azad Model School, Ulaibettu	2.350	In Progress	finishing work under progress	11.09.2020	31.08.2021	30.11.2022	30.08.2023	2023-24
72	Dakshina Kannada	2019-20	Training centre for Skill competitive & examination for the Minority unemployed youths & Graduates, Dakshina Kannada	2.000	In Progress	Wall Work In Process	13.10.2021	18.12.2021	30.12.2022	30.06.2023	2023-24
73	Dakshina Kannada	2020-21	Construction of Anganwadi at Alape	0.150	Completed	Completion done for the grant released.	10.12.2021	10.11.2022	30.08.2022		2022-23
74	Dakshina Kannada	2021-22	Construction of Hostel near RTO office, Mangalore	12.400	In Progress	painting work under progress kitchen and dining block work yet to be started	01.02.2022	09.04.2023	09.04.2023	09.09.2023	2023-24

Annexure-2

List of works under PMJKV Scheme for LA Question no. 96(189)

Sl No.	District	year	Name of the Project	Unit cost	Status	Remarks/Reason	Admin Sanction Order date	Date of commencement	Completion Date	Likely date of Completion	Year of Completion
75	Dakshina Kannada	2021-22	Women Hostel Building, Hampannakatta, Mangalore	14.500	In Progress	internal and external wall plastering work under progress	01.02.2022	09.04.2023	09.04.2023	09.09.2023	2023-24
76	Dakshina Kannada	2021-22	High School building at Mittur of Idkidu village, Bantwal	5.330	Completed	Completed	01.02.2022	28.02.2023	28.02.2023	15.06.2023	2023-24
	Davangere	2018-19	Construction of Morarji Desai Residential schools (250 capacity) at Vaderahalli, Davangere Town	7.130	In Progress	plastering water proffing and flooring work is under progress	04.11.2021	28.09.2022	27.08.2023		
78	Davangere	2019-20	CSC Davangere	1.400	In Progress	wood work under progress	19.07.2021	31.08.2021	21.02.2023	21.08.2023	
79	Davangere	2019-20	Moulana Azad Model School, BD Layout, Davangere -01	2.350	In Progress	Plastering and Flooring work is in progress	28.07.2021	31.08.2021	31.03.2023	25.08.2023	
80	Davangere	2019-20	Moulana Azad Model School, Santhebennur shifted from Harihara	2.350	In Progress	foundation work completed	19.07.2021	30.01.2023	18.08.2023		
81	Davangere	2019-20	Moulana Azad Model School, K R Market, Davangere 02	2.350	Completed	completed but not handing over	28.07.2021	12.02.2022	25.07.2023		
82	Davangere	2019-20	Construction of Hostel at Harihara, Davangere District.	2.350	In Progress	Plinth level	22.12.2021	22.03.2022	30.08.2023		
83	Davangere	2019-20	Training centre for Skill competitive & examination for the Minority unemployed youths & Graduates, Davangere	2.000	Completed	completed	19.07.2021	31.08.2021	30.01.2023	28.06.2023	
84	Davangere	2020-21	Construction of Anganwadi at Harihara	0.150	Completed	Completed	10.12.2021	30.03.2022	30.03.2023	28.06.2023	
85	Davangere	2020-21	Construction of Morarji Desai Residential School(co education) of 250 capacity run by Directorate of Minorities at Vaderahalli, Davanagere Town, Davangere District	19.000	In Progress	plastering water proffing and flooring work is under progress	19.11.2021	19.07.2022	27.08.2023		
86	Davangere	2020-21	Construction of Morarji Desai Residential PU College at existing MDRS, Kondaji, Harihara, Davangere (APJ)	13.000	In Progress	Plastering work under progress	16.06.2022	07.01.2023	05.06.2024		
87	Davangere	2021-22	Construction of High Tech Women's Hostel Building at KTG Nagar, Davangere	12.400	In Progress	plumbing work under progress	01.02.2022	01.06.2022	27.08.2023		

Annexure-2

List of works under PMJVK Scheme for LA Question no. 96(189)

Sl No.	District	year	Name of the Project	Unit cost	Status	Remarks/Reason	Admin Sanction Order date	Date of commencement	Completion Date	Likely date of Completion	Year of Completion
88	Gadag	2018-19	Construction of Academic block at Morarji Desai Residential PU college, Gadag Town Gadag District	2.500	Completed	Completed and handed over	17.08.2019	21.10.2020	15.08.2022		2022-23
89	Gadag	2018-19	Construction of Girls dormitory at Morarji Desai Residential PU college(100 bedded), Gadag Town Gadag District	2.500	In Progress	Painting Work in Progress	17.08.2019	21.10.2020	31.12.2022	15.08.2023	2023-24
90	Gadag	2019-20	Moulana Azad Model School, Gangimadi, Gadag	2.350	In Progress	Ground floor slab Completed	02.07.2022	16.03.2022	20.10.2023		
91	Gadag	2020-21	Construction of Anganwadi at Mulgunda-142	0.150	Completed	Completed and handed over	01.12.2021	25.11.2021	15.07.2022		2022-23
92	Gadag	2020-21	Construction of Morarji Desai Residential school(co education) of 250 capacity run by Directorate of Minorities at Harti Village, Gadag Town Gadag District	19.000	In Progress	Plastering work under progress	11.02.2022	08.08.2022	20.7.2023	30.09.2023	2023-24
93	Gadag	2020-21	Construction of Hostel, Betageri	16.490	In Progress	second floor slab under process	26.10.2021	12.08.2022	20.7.2023	31.12.2023	2023-24
94	Hassan	2018-19	Construction of Post Metric Girls Hostel at Hassan Town, Hassan District	2.500	In Progress	Painting Work in Progress	23.07.2019	10.08.2021	30.09.2022	15.10.2023	2023-24
95	Hassan	2019-20	CSC Hassan	1.400	Completed	Completed and handed over	30.08.2021	10.08.2021	30.09.2022	30.01.2023	2022-23
96	Hassan	2019-20	Moulana Azad Model School, Hassan	2.350	Completed	Completed and handed over	25.08.2020	04.08.2021	15.09.2022		2022-23
97	Hassan	2020-21	Construction of Anganwadi at Aralepete, Hassan Town	0.150	Completed	Completed and handed over	07.12.2021	07.12.2021	29.08.2022		2022-23
98	Haveri	2016-17	Construction of Navodaya Model Residential School onlines of Navodaya run by the Directorate of Minorities at Haveri District (Akki Aaluru)	18.000	Completed	Completed and handed over	21.04.2020	08.08.2021	28.06.2023		
99	Haveri	2016-17	Construction of new multipurpose hall in Morarji Desai Residential school premises(2400 Sqrft) Haveri Town	0.448	Completed	Completed and handed over	06.02.2017	20.04.2017	01.03.2018		2017-18
100	Haveri	2016-17	Construction of Adarsh model school run by the Minority Welfare Department at Haveri Town, Haveri District	2.356	Completed	Completed and handed over	06.11.2018	23.01.2018	01.08.2022		2022-23
101	Haveri	2016-17	Construction of Sadbhavana mantap/Community Centre at MDRS Compound, Karjagi, Haveri Town, Haveri District	1.200	Completed	Completed and handed over	11.15.2017	01.08.2019	02.11.2020		2020-21

Annexure-2

List of works under PMJKV Scheme for LA Question no. 96(189)

Sl No.	District	year	Name of the Project	Unit cost	Status	Remarks/Reason	Admin Sanction Order date	Date of commencement	Completion Date	Likely date of Completion	Year of Completion
102	Haveri	2016-17	Construction of Morarji Desai Residential PU College at Haveri Town, Haveri District	7.133	Completed	Completed and handed over	31.01.2018	01.06.2018	04.03.2021		2020-21
103	Haveri	2019-20	CSC Ranebennur, Haveri	1.400	Completed	Completed and handed over	12.02.2021	04.08.2021	01.05.2022		2022-23
104	Haveri	2019-20	Moulana Azad Model School, Ranebennur	2.350	Completed	Completed and handed over	18.02.2021	05.06.2021	30.06.2022		2022-23
105	Haveri	2019-20	Moulana Azad Model School, Savanur	2.350	Completed	Completed and handed over	10.01.2021	05.04.2021	31.10.2022	28.06.2023	2023-24
106	Haveri	2020-21	Construction of Anganwadi at Hattimattor-176	0.150	Completed	Completed and handed over	17.12.2021	10.03.2022	15.09.2022		2022-23
107	Haveri	2020-21	Construction of Anganwadi at Kalalkonda	0.150	Completed	Completed and handed over	17.12.2021	08.09.2022	31.12.2022	28.02.2023	2022-23
108	Haveri	2020-21	Construction of Anganwadi at Karadagi-87	0.150	Completed	Completed	17.12.2021	07.09.2022	31.12.2022	15.06.2023	2023-24
109	Haveri	2020-21	Construction of Hostel in Savanur, Haveri District	1.650	In Progress	slab work completed	01.10.2021	27.08.2022	30.08.2023		2023-24
110	Kalburgi	2016-17	Construction of new Multipurpose hall in Morarji Desai Residential School premises(2400 Sqrft), Chittapur, Kalburgi District	0.448	Completed	Completed and handed over	06.02.2017	10.03.2017	18.12.2021		2021-22
111	Kalburgi	2016-17	Construction of Adarsh model school run by the Minority Welfare Department at Chittapur Block, Kalburgi District	2.356	In Progress	Roof centering work Inprogress.	18.09.2020	10.03.2021	30.11.2023		2023-24
112	Kalburgi	2016-17	Construction of Sadbhavana mantap/Community Centre at Nagavi Temple, Chittapur Block, Kalburgi District	1.200	In Progress	Boundary fixing work and fabrication work inprogress.	18.09.2020	10.03.2021	30.11.2023		
113	Kalburgi	2016-17	Construction of Morarji Desai Residential PU College at Chittapur Block, Kalburgi District	7.133	Completed	Completed and handed over	06.08.2018	07.01.2019.	29.05.2021		2021-22
114	Kalburgi	2017-18	Construction of Navodaya model residential school onlines of Navodaya run by Directorate of Minorities at Sathanur village, Chittapur	18.000	In Progress	slab centering work progress	16.06.2022	25.10.2022	25.4.2024		
115	Kalburgi	2017-18	Construction of Sadbhavana Mantapa, Ravoor, Chittapur	1.200	In Progress	Interior Plastering Work Completed.		31.01.2021	30.11.2022	31.06.2023	
116	Kalburgi	2017-18	Construction of Sadbhavana Mantapa, Wadi, Chittapur	1.200	In Progress	Ground floor plastering completed first floor roof fabricationwork under progress.	14.01.2020	01.03.2021	31.06.2023		

Annexure-2

List of works under PMJKV Scheme for LA Question no. 96(189)

Sl No.	District	year	Name of the Project	Unit cost	Status	Remarks/Reason	Admin Sanction Order date	Date of commencement	Completion Date	Likely date of Completion	Year of Completion
117	Kolar	2018-19	Construction of Morarji Desai Residential school at Petechamanahalli, Kolar District	7.130	Completed	Completed and handed over	17.07.2018	20.03.2018	31.03.2022		2021-22
118	Kolar	2018-19	Construction of Morarji Desai Residential school at Mulbagil, Kolar District	7.130	Completed	Completed and handed over	17.07.2018	20.06.2018	31.03.2022		2021-22
119	Kolar	2018-19	Construction of Morarji Desai Residential PU college for Girls(250 capacity) at Petechamanahalli, Kolar Town, Kolar District.	7.130	In Progress	Cleaning work under progress	17.01.2019				
120	Kolar	2019-20	Moulana Azad Model School, Kolar	2.350	Completed	Completed and handed over	20.10.2020	15.01.2022	30.12.2022	28.02.2023	2022-23
121	Kolar	2020-21	Construction of Anganwadi at Murkanakunte	0.150	Completed	Completed and handed over	18.12.2021	25.05.2022	31.12.2022	27.01.2023	2022-23
122	Kolar	2020-21	Construction of Anganwadi at Taslim Mohalla	0.150	Completed	Completed and handed over	18.12.2021	01.03.2022	15.09.2022	27.01.2023	2022-23
123	Kolar	2020-21	Construction of Anganwadi at Sultan Tippasandra-1	0.150	Completed	Completed and handed over	18.12.2021	10.02.2022	30.7.2022	27.01.2023	2022-23
124	Kolar	2020-21	Construction of Anganwadi at Idris Mohalla	0.150	Completed	Completed and handed over	18.12.2021	24.02.2022	15.09.2022	27.01.2023	2022-23
125	Kolar	2020-21	Construction of Anganwadi at Azad Nagar	0.150	Completed	Completed and handed over	18.12.2021	24.02.2022	30.09.2022	27.01.2023	2022-23
126	Kolar	2020-21	Construction of Anganwadi at Nissar Nagar-1	0.150	Completed	Completed and handed over	18.12.2021	28.02.2022	30.09.2022	27.01.2023	2022-23
127	Kolar	2020-21	Construction of Anganwadi at Nissar Nagar-2	0.150	Completed	Completed and handed over	18.12.2021	28.02.2022	30.09.2022	27.01.2023	2022-23
128	Kolar	2020-21	Construction of Anganwadi at Rahamatnagar-1	0.150	Completed	Completed and handed over	18.12.2021	05.07.2022	30.11.2022	27.01.2023	2022-23
129	Kolar	2020-21	Construction of Anganwadi at Rajanagar	0.150	Completed	Completed and handed over	18.12.2021	09.02.2022	25.09.2022	27.01.2023	2022-23
130	Koppal	2016-17	Construction of Navodaya Model Residential School onlines of Navodaya run by the Directorate of Minorities at Koppal District (Lingdaballi)	18.000	In Progress	Finishing stage	21.04.2020	29.07.2021	28.01.2023	31.10.2023	2023-24
131	Koppal	2016-17	Construction of new Multi purpose hall in Morarji Desai Residential School premises(2400 Sqft) Koppal Town	0.448	Completed	Completed and handed over	06.02.2017	05.05.2017	14.06.2018		2018-19

Annexure-2

List of works under PMJKV Scheme for LA Question no. 96(189)

Sl No.	District	year	Name of the Project	Unit cost	Status	Remarks/Reason	Admin Sanction Order date	Date of commencement	Completion Date	Likely date of Completion	Year of Completion
132	Koppal	2016-17	Construction of Adarsh model school run by the Minority Welfare Department at Koppal Town, Koppal District	2.356	Completed	Completed.	19.02.2019	25.01.2020	31.10.2022		2022-23
133	Koppal	2016-17	Construction of Sadbhavana mantap/Community Centre at Koppal Town, Koppal District	1.200	Completed	Completed and handed over	12.03.2018	18.06.2018	30.10.2020		2020-21
134	Koppal	2016-17	Construction of Adarsh model school run by the Minority Welfare Department at Gangavathi Town, Koppal District	2.356	Completed	Completed and handed over	19.02.2019	15.05.2020	15.06.2022		2022-23
135	Koppal	2016-17	Construction of Sadbhavana mantap/Community Centre at Gangavathi Town , Koppal District	1.200	In Progress	Electric work in progress	19.02.2019	08.08.2021	31.10.2022	28.06.2023	2023-24
136	Koppal	2016-17	Construction of Morarji Desai Residential PU College at Hiresindhogil village, Koppal Taluk, Koppal District.	7.133	Completed	Completed and handed over	04.04.2017	22.03.2018	23.07.2020		2020-21
137	Raichur	2016-17	Construction of girls hostel at Gulbarga University, PG centre, Yergera Road, Raichur	0.971	Completed	Completed and handed over	06.02.2017	06.02.2017	10.06.2020		2020-21
138	Raichur	2016-17	Construction of Girls Hostel at Agricultural University campus, Raichur	0.971	Completed	Completed and handed over	06.02.2017	23.10.2017	18.10.2020		2020-21
139	Raichur	2016-17	Construction of new building 75 capacity for post matric girls Hostel near Balbhavan Raichur Town	0.971	Completed	Completed and handed over	06.02.2017	07.03.2017	25.07.2018		2018-19
140	Raichur	2016-17	Construction of Adarsh model school run by the Minority Welfare Department at Raichur Town, Raichur District	2.356	Completed	Completed and handed over	25.05.2018	25.11.2018	25.09.2021		2021-22
141	Raichur	2016-17	Construction of Sadbhavana mantap/Community Centre at Raichur Town, Raichur District	1.200	Completed	Completed and handed over	25.05.2018	25.11.2018	25.09.2021		2021-22
142	Raichur	2017-18	Construction of Navodaya Model Residential School onlines of Navodaya run by the Directorate of Minorities at Gorebala Hobli, Sindhanoor Town, Raichur District	20.000	In Progress	Dining Ground floor Block work under progress. Academic Block Slab concrete Work Under Progress.	16.06.2022	04.11.2022	19.11.2024		
143	Raichur	2018-19	Construction of Navodaya Model Residential School onlines of Navodaya run by the Directorate of Minorities at Sankanoor, Raichur Town, Raichur District	18.000	In Progress	Dining Tiles Work is under progress. Academic Block Painting Work is Under Progress.	01.04.2020	01.04.2020	30.09.2022	15.06.2023	
144	Raichur	2017-18	Construction of Morarji Desai Residential School Co-education(250 for Boys/Girls) at Sindhanoor Town	7.133	Completed	Completed and handed over	09.02.2018	09.02.2018	05.04.2021		2021-22