




ಕರ್ನಾಟಕ ವಿಧಾನ ಪರಿಷತ್ತು

ಚುಕ್ಕೆ ಗುರುತಿಲ್ಲದ ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ	186 (154)
ಸದಸ್ಯರ ಹೆಸರು	ಶ್ರೀ ಎಂ. ನಾಗರಾಜು (ವಿಧಾನ ಸಭೆಯಿಂದ ಚುನಾಯಿತರಾದವರು)
ಉತ್ತರಿಸಬೇಕಾದ ದಿನಾಂಕ	16-07-2024
ಉತ್ತರಿಸುವವರು	ಪೌರಾಡಳಿತ ಮತ್ತು ಹಜ್ ಸಚಿವರು

ಕ್ರ. ಸಂ.	ವಿಷಯ	ಉತ್ತರ
ಅ)	<p>ನಗರಾಭಿವೃದ್ಧಿ ಇಲಾಖೆ ವ್ಯಾಪ್ತಿಗೆ ಒಳಪಡುವ ಖಾನಾಪುರ ಪಟ್ಟಣ ಪಂಚಾಯತ್ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಬರುವ ರಸ್ತೆಗಳು, ಒಳಚರಂಡಿ, ಬೀದಿ ದೀಪ, ಘನತ್ಯಾಜ್ಯ ವಿಲೇವಾರಿ ನಿರ್ವಹಣೆಯನ್ನು ಸರಿಯಾದ ರೀತಿಯಲ್ಲಿ ಕೈಗೊಳ್ಳದಿರುವುದು ಸರ್ಕಾರದ ಗಮನಕ್ಕೆ ಬಂದಿದೆಯೇ; ಬಂದಿದ್ದಲ್ಲಿ, ಈ ಕುರಿತು ಯಾವ ಕ್ರಮ ಕೈಗೊಳ್ಳಲಾಗಿದೆ;</p>	<p>ನಗರೋತ್ಥಾನ (ಮುನಿಸಿಪಾಲಿಟಿ)-3ನೇ ಹಂತ: ಖಾನಾಪುರ ಪಟ್ಟಣ ಪಂಚಾಯತಿ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ನಗರೋತ್ಥಾನ (ಮುನಿಸಿಪಾಲಿಟಿ)-3ನೇ ಹಂತದ ಯೋಜನೆಯಲ್ಲಿ ಮೊತ್ತ ರೂ. 170.00 ಲಕ್ಷಗಳಿಗೆ ರಸ್ತೆ, ಚರಂಡಿ ಮತ್ತು ನೀರು ಸರಬರಾಜು ಕಾಮಗಾರಿಗಳನ್ನು ಕೈಗೆತ್ತಿಕೊಳ್ಳಲಾಗಿದೆ.</p> <p>ಅಮೃತ ನಗರೋತ್ಥಾನ (ಮುನಿಸಿಪಾಲಿಟಿ) ಯೋಜನೆ (ಹಂತ-4): ಖಾನಾಪುರ ಪಟ್ಟಣ ಪಂಚಾಯತಿ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಅಮೃತ ನಗರೋತ್ಥಾನ (ಮುನಿಸಿಪಾಲಿಟಿ) ಯೋಜನೆ (ಹಂತ-4)ರಡಿಯಲ್ಲಿ ಮೊತ್ತ ರೂ. 425.00 ಲಕ್ಷಗಳಿಗೆ ರಸ್ತೆ, ಚರಂಡಿ, ಪೌರಕಾರ್ಮಿಕರಿಗೆ ವೈಯಕ್ತಿಕ ಕಾರ್ಯಕ್ರಮ, ಸಮುದಾಯ ಸಂಬಂಧಿತ ಕಾಮಗಾರಿಗಳು, ವಿಕಲ-ಚೇತನರಿಗೆ ವೈಯಕ್ತಿಕ ಕಾರ್ಯಕ್ರಮ ಹಾಗೂ ಸಮುದಾಯ ಸಂಬಂಧಿತ ಕಾಮಗಾರಿಗಳು ಹಾಗೂ ಪರಿಶಿಷ್ಟ - ಜಾತಿ / ಪರಿಶಿಷ್ಟ - ಪಂಗಡ ವರ್ಗದವರಿಗೆ ವೈಯಕ್ತಿಕ ಕಾರ್ಯಕ್ರಮಗಳು ಮತ್ತು ಸಮುದಾಯ ಸಂಬಂಧಿತ ಕಾಮಗಾರಿಗಳನ್ನು ಕೈಗೆತ್ತಿಕೊಳ್ಳಲಾಗಿದೆ. ವಿವರಗಳನ್ನು ಅನುಬಂಧ-1 ರಲ್ಲಿ ಲಗತ್ತಿಸಿದೆ.</p> <p>15ನೇ ಹಣಕಾಸು ಆಯೋಗದ ಅನುದಾನ: ಖಾನಾಪುರ ಪಟ್ಟಣ ಪಂಚಾಯತಿ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಬರುವ ರಸ್ತೆಗಳು, ಒಳಚರಂಡಿ, ಬೀದಿ ದೀಪ, ಘನತ್ಯಾಜ್ಯ ವಿಲೇವಾರಿ ನಿರ್ವಹಣೆಗಳನ್ನು ರಾಜ್ಯ ಮತ್ತು ಕೇಂದ್ರ ಸರ್ಕಾರಗಳ ಸುತ್ತೋಲೆಯಂತೆ ಸಕ್ಷಮ ಪ್ರಾಧಿಕಾರದಿಂದ ಕ್ರಿಯಾ ಯೋಜನೆಗೆ ಅನುಮೋದನೆ ಪಡೆದು, ಆಡಳಿತಾತ್ಮಕ ಮತ್ತು ತಾಂತ್ರಿಕ ಅನುಮೋದನೆಯನ್ನು ಪಡೆದುಕೊಂಡು ಕೆ.ಟಿ.ಪಿ.ಪಿ. ನಿಯಮಗಳ ಅನುಸಾರ ಟೆಂಡರ್ ಕರೆದು, ಟೆಂಡರ್ ಪ್ರಕ್ರಿಯೆಯನ್ನು ಪರಿಪಾಲಿಸಿ, ಟೆಂಡರ್ ಗೆ ಅನುಮೋದನೆ ಪಡೆದ ನಂತರ ನಿಯಮಗಳ ಪ್ರಕಾರ ಅನುದಾನ ಲಭ್ಯತೆಗನುಗುಣವಾಗಿ ಕಾಮಗಾರಿಗಳನ್ನು ಕೈಗೊಳ್ಳಲಾಗುತ್ತಿದೆ.</p>

		<p>ಖಾನಾಪುರ ಪಟ್ಟಣ ಪಂಚಾಯತಿ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ವಿವಿಧ ಮೂಲಭೂತ ಸೌಕರ್ಯಗಳನ್ನು ಒದಗಿಸಲು SFC ಮುಕ್ತನಿಧಿ, SFC ಕುಡಿಯುವ ನೀರು ಹಾಗೂ SFC ವಿಶೇಷ ಅನುದಾನ ಯೋಜನೆಗಳಲ್ಲಿ ಕಳೆದ 3 ವರ್ಷಗಳಲ್ಲಿ ಕೈಗೊಳ್ಳಲಾದ ಕಾಮಗಾರಿಗಳ ವಿವರಗಳನ್ನು ಹಾಗೂ ಅನುದಾನದ ವಿವರಗಳನ್ನು (ಅನುಬಂಧ-2)ರಲ್ಲಿ ಲಗತ್ತಿಸಿದೆ.</p> <p>ಖಾನಾಪುರ ಪಟ್ಟಣ ಪಂಚಾಯತಿ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಬರುವ ರಸ್ತೆಗಳು, ಒಳಚರಂಡಿ, ಬೀದಿ ದೀಪ, ಘನತ್ಯಾಜ್ಯ ವಿಲೇವಾರಿ ನಿರ್ವಹಣೆಯನ್ನು ರಾಜ್ಯ ಸರ್ಕಾರ ಹಾಗೂ ಕೇಂದ್ರ ಸರ್ಕಾರದ ಸುತ್ತೋಲೆಯಲ್ಲಿನ ಮಾರ್ಗಸೂಚಿಗಳಂತೆ ಸಕ್ಷಮ ಪ್ರಾಧಿಕಾರದಿಂದ ಕ್ರಿಯಾ ಯೋಜನೆಯನ್ನು ಅನುಮೋದನೆ ಪಡೆದು ಆಡಳಿತಾತ್ಮಕ ಮತ್ತು ತಾಂತ್ರಿಕ ಅನುಮೋದನೆಯನ್ನು ಪಡೆದುಕೊಂಡು ಸಾರ್ವಜನಿಕ ಪಾರದರ್ಶಕ ಟೆಂಡರ್‌ಗಳ ಮುಖಾಂತರ ಅನುಮೋದನೆಯನ್ನು ಪಡೆದ ನಂತರ ನಿಯಮಗಳ ಪ್ರಕಾರ ಅನುದಾನಕ್ಕನುಗುಣವಾಗಿ ಕಾಮಗಾರಿಯನ್ನು ಕೈಗೊಳ್ಳಲಾಗುತ್ತಿದೆ. ಸದರಿ ಘನತ್ಯಾಜ್ಯ ವಸ್ತು ನಿರ್ವಹಣೆಗೆ ಸಂಬಂಧಿಸಿದ ಟೆಂಡರ್ ಮಾಹಿತಿಯನ್ನು ಅನುಬಂಧ-3ರಲ್ಲಿ ಲಗತ್ತಿಸಿದೆ.</p>
<p>ಆ) ಖಾನಾಪುರ ಪಟ್ಟಣ ಪಂಚಾಯತ್ ವ್ಯಾಪ್ತಿಯ ಒಳಚರಂಡಿ ನೀರನ್ನು ಮಲಪ್ರಭಾ ನದಿಗೆ ಹರಿಸುತ್ತಿರುವುದು ಸರ್ಕಾರದ ಗಮನಕ್ಕೆ ಬಂದಿದೆಯೇ; ಬಂದಿದ್ದಲ್ಲಿ, ಸರ್ಕಾರವು ಮಲಪ್ರಭಾ ನದಿಯ ಸ್ವಚ್ಛತೆಯನ್ನು ಮತ್ತು ಮೀನು / ಜಾನುವಾರುಗಳು ರೋಗಕ್ಕೆ ತುತ್ತಾಗದಂತೆ ಕಾಪಾಡುವಲ್ಲಿ ಯಾವ ಕ್ರಮ ಕೈಗೊಂಡಿದೆ?</p>		<p>ಹೌದು ಗಮನಕ್ಕೆ ಬಂದಿದೆ.</p> <p>ಮಲಪ್ರಭಾ ನದಿಯ ಸ್ವಚ್ಛತೆಯನ್ನು ಮತ್ತು ಮೀನು / ಜಾನುವಾರುಗಳು ರೋಗಕ್ಕೆ ತುತ್ತಾಗದಂತೆ ಕಾಪಾಡಲು ಮಲಪ್ರಭಾ ನದಿಗೆ ಹರಿಯುತ್ತಿರುವ ಒಳಚರಂಡಿ ನೀರನ್ನು ಸಂಸ್ಕರಿಸಲು ಮಾನ್ಯ ರಾಷ್ಟ್ರೀಯ ಹಸಿರು ನ್ಯಾಯಾಧಿಕರಣ ಯೋಜನೆಯಡಿಯಲ್ಲಿ ರೂ. 806.00 ಲಕ್ಷಗಳ ಅಂದಾಜು ಮೊತ್ತದಲ್ಲಿ ಅಲ್ಪಾವಧಿ ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆ ಕಲ್ಪಿಸುವ ಈ ಯೋಜನೆಯಡಿ ನಾಲಾಗಳಿಂದ ಸಿವೇಜ್ ನೀರು ನದಿಗೆ ಸೇರುವುದನ್ನು ತಡೆಗಟ್ಟಲು ಕಾಮಗಾರಿಗಳನ್ನು ಕೈಗೊಳ್ಳಲಾಗಿದೆ, ಸದರಿ ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ. ಯೋಜನಾ ಕಾಮಗಾರಿಗಳಲ್ಲಿ ಇದುವರೆಗೆ ಶೇ 69 ಭೌತಿಕ ಮತ್ತು ಶೇ.67 ಆರ್ಥಿಕ ಪ್ರಗತಿ ಸಾಧಿಸಲಾಗಿದೆ. ಯೋಜನಾ ಕಾಮಗಾರಿಗಳನ್ನು ಶೀಘ್ರವಾಗಿ ಪೂರ್ಣಗೊಳಿಸಿ ಚಾಲನೆಗೊಳಿಸಲು ಕ್ರಮ ಕೈಗೊಳ್ಳಲಾಗಿದೆ.</p>

ಇ-ಸಂಖ್ಯೆ: ನಅಇ 136 ಜಿಇಎಲ್ 2024



 (ರಹೀಂ ಖಾನ್)
 ಪೌರಾಡಳಿತ ಮತ್ತು ಹಜ್ ಸಚಿವರು

ಅನುಬಂಧ -1

Work Summary of CMSMTDP PHASE3 (NAGAROTHANA) Report

Date=11-07-2024

S.No	Town Name	Sector Name	Package	Work Code	FbasWorkCode	Work Name	Work Order date	Work Completion date	Rs. in Lakhs		Work Status
									Estimate Cost	Expenditure Cost	
1	Khanapura	Other Works	911	OWS/911/HOARDINGS	CMS/PHASE3 (NAGAROTHANA)/OWS/KNP/HOARDINGS	Information of Hoardings Instalation for publicity	25/05/2018	25/05/2018	0	1.47	Work Completed
2	Khanapura	Other Works	911	OWS/911/MISCELLANEOUS	CMS/PHASE3 (NAGAROTHANA)/OWS/KNP/MISCELLANEOUS	Miscellaneous	25/05/2018	30/09/2019	0	0.45	Work Completed
3	Khanapura	Other Works	911	OWS/911/PMC	CMS/PHASE3 (NAGAROTHANA)/OWS/KNP/PMC	Project management Cunsultancy Services	25/05/2018	30/09/2019	0	3.88	Work Completed
4	Khanapura	Roads	911	RDS/911/1	CMS/PHASE3 (NAGAROTHANA)/RDS/KNP/1	Number 3 station mai, and from station road to vidyangar Ajim telagis house crossroad	19/03/2018	02/06/2018	29.16	16.31	Work Completed
5	Khanapura	Roads	911	RDS/911/2	CMS/PHASE3 (NAGAROTHANA)/RDS/KNP/2	beside parishwad road gutter and At ward Number 13 near to Naik galli from Raju Lohar house corner And	19/03/2018	10/06/2018	11.85	10.74	Work Completed
6	Khanapura	Roads	911	RDS/911/5	CMS/PHASE3 (NAGAROTHANA)/RDS/KNP/5	maruti nagar kolindakar house and kolindkar house backside , ward no 4 desai galli yadav shetty house to	19/03/2018	05/06/2018	87.5	87.5	Work Completed
7	Khanapura	Storm Water Drains	911	SWD/911/4	CMS/PHASE3 (NAGAROTHANA)/SWD/KNP/4	2 ningapur galli more corner prabhakar chougale house and ningapur pandit ocale house and	19/03/2018	18/04/2019	26.39	22.14	Work Completed
8	Khanapura	Water Supply	911	WSS/911/3	CMS/PHASE3 (NAGAROTHANA)/WSS/KNP/3	Khanapur TP filter house developemnt work	07/03/2018	18/04/2019	15.1	11.54	Work Completed
Total									170.00	164.03	



ಮುಖ್ಯಾಧಿಕಾರಿ

ಪಟ್ಟಣ ಪಂಚಾಯತ ಖಾನಾಪೂರ

Work Summary of CMSMTPD PHASE4 (NAGAROTHANA) Report

Date=11-07-2024										Rs. in Lakhs		
S.No	Town Name	Sector Name	Package	Work Code	FbasWorkCode CMS/PHASE4 (NAGAROTHANA)/OW S/KNP/1	Work Name	Work Order date	Work Completion date	Estimate Cost	Expenditure Cost	Work Status	
1	Khanapura	Other Works	911	OWS/911/1	CMS/PHASE4 (NAGAROTHANA)/OW S/KNP/1	Distribution of Laptop to Pourkarnica Children for higher Education			5	0	Under Tender Process	
2	Khanapura	Other Works	911	OWS/911/10	CMS/PHASE4 (NAGAROTHANA)/OW S/KNP/10	Shamasher house to Desai house.Construction of Kaman at first cross in Shahunagar. Drilling of bore well in Shahunagar.Construction of			35	0	Under Tender Process	
3	Khanapura	Other Works	911	OWS/911/11	CMS/PHASE4 (NAGAROTHANA)/OW S/KNP/11	Distribution of Lap top to PK Children's			1.5	0	Under Tender Process	
4	Khanapura	Other Works	911	OWS/911/12	CMS/PHASE4 (NAGAROTHANA)/OW S/KNP/12	Health Checkup to ST Pourkarnica			0.3	0	Tender to be Invited	
5	Khanapura	Other Works	911	OWS/911/13	CMS/PHASE4 (NAGAROTHANA)/OW S/KNP/13	Honorarium given to PK Pourkarnica			0.08	0	Tender to be Invited	
6	Khanapura	Other Works	911	OWS/911/14	CMS/PHASE4 (NAGAROTHANA)/OW S/KNP/14	Expenditure to Cultural Programme in ST PK in Pourkarnica day			0.2	0	Tender to be invited	
7	Khanapura	Other Works	911	OWS/911/15	CMS/PHASE4 (NAGAROTHANA)/OW S/KNP/15	study Tour to ST Pourkarnica			0.35	0	Tender to be Invited	
8	Khanapura	Other Works	911	OWS/911/16	CMS/PHASE4 (NAGAROTHANA)/OW S/KNP/16	Construction of House for ST Pourkarnica			3.48	0	Tender to be Invited	
9	Khanapura	Other Works	911	OWS/911/17	CMS/PHASE4 (NAGAROTHANA)/OW S/KNP/17	Distribution of Laptop to ST Children			2	0	Under Tender Process	
10	Khanapura	Other Works	911	OWS/911/18	CMS/PHASE4 (NAGAROTHANA)/OW S/KNP/18	Construction of Toilet for ST People			4	0	Tender to be Invited	
11	Khanapura	Other Works	911	OWS/911/19	CMS/PHASE4 (NAGAROTHANA)/OW S/KNP/19	Subsidy to ST People for self employment			2	0	Tender to be Invited	
12	Khanapura	Other Works	911	OWS/911/2	CMS/PHASE4 (NAGAROTHANA)/OW S/KNP/2	Health Checkup to PK			3	0	Tender to be Invited	
13	Khanapura	Other Works	911	OWS/911/20	CMS/PHASE4 (NAGAROTHANA)/OW S/KNP/20	Solar Light given to ST People			1.45	0	Tender to be Invited	
14	Khanapura	Other Works	911	OWS/911/21	CMS/PHASE4 (NAGAROTHANA)/OW S/KNP/21	Asphalting road to Green road in Khanapur Town Panchayath Limit.			14.17	0	Under Tender Process	
15	Khanapura	Other Works	911	OWS/911/22	CMS/PHASE4 (NAGAROTHANA)/OW S/KNP/22	Destruction to Laptop to higher education to General People			5	0	Under Tender Process	
16	Khanapura	Other Works	911	OWS/911/23	CMS/PHASE4 (NAGAROTHANA)/OW S/KNP/23	Subsidy given to Construction Toilet to 2 General People			3	0	Tender to be Invited	
17	Khanapura	Other Works	911	OWS/911/24	CMS/PHASE4 (NAGAROTHANA)/OW S/KNP/24	Solar Light given to General people			2.32	0	Tender to be Invited	
18	Khanapura	Other Works	911	OWS/911/25	CMS/PHASE4 (NAGAROTHANA)/OW S/KNP/25	Subsidy given self employment people			2	0	Tender to be Invited	
19	Khanapura	Other Works	911	OWS/911/27	CMS/PHASE4 (NAGAROTHANA)/OW S/KNP/27	Providing Motor Cycle to Physically Handicap			10.62	0	Under Tender Process	

20	Khanapura	Other Works	911	OWS/911/3	(NAGAROTHANA)/OW S/KNP/3	Honorarium given to Pourkarmica in Pourkarmica day		2.5	0	Tender to be Invited
21	Khanapura	Other Works	911	OWS/911/30	CMS/PHASE4 (NAGAROTHANA)/OW S/KNP/30	Asphalting of roads in Ward No.9 Durga Nagar Jorapure layout and construction of roadside drains	13/10/2022	30	0	Work Started
22	Khanapura	Other Works	911	OWS/911/34	CMS/PHASE4 (NAGAROTHANA)/OW S/KNP/34	Dhamanekara plot of Ward No.12. A pavers road will be constructed from Chimney of Kulkarni Chela to NH4A road. Construction of	13/10/2022	30	0	Work Started
23	Khanapura	Other Works	911	OWS/911/36	CMS/PHASE4 (NAGAROTHANA)/OW S/KNP/36	Tahsildar Office (5.00 lakhs). Development of Park at Verde Colony (3.00 lakhs). Development of Dr. Babasaheb Ambedkar		16	0	Under Tender Process
24	Khanapura	Other Works	911	OWS/911/4	CMS/PHASE4 (NAGAROTHANA)/OW S/KNP/4	Cultural Progaramme in Pourkarmica day		1.5	0	Tender to be Invited
25	Khanapura	Other Works	911	OWS/911/5	CMS/PHASE4 (NAGAROTHANA)/OW S/KNP/5	Study Tour to PK		2.58	0	Tender to be Invited
26	Khanapura	Other Works	911	OWS/911/6	CMS/PHASE4 (NAGAROTHANA)/OW S/KNP/6	Distribution laptops to S.C Students		8.32	0	Under Tender Process
27	Khanapura	Other Works	911	OWS/911/7	CMS/PHASE4 (NAGAROTHANA)/OW S/KNP/7	Subsidy given to SC beneficiary to for Construction of Toilet		5	0	Tender to be Invited
28	Khanapura	Other Works	911	OWS/911/8	CMS/PHASE4 (NAGAROTHANA)/OW S/KNP/8	Subsidy for SC People for Self Employment.		5	0	Tender to be Invited
29	Khanapura	Other Works	911	OWS/911/9	CMS/PHASE4 (NAGAROTHANA)/OW S/KNP/9	Distribution to solar light to SC People		5	0	Tender to be Invited
30	Khanapura	Roads	911	RDS/911/28	CMS/PHASE4 (NAGAROTHANA)/RDS /KNP/28	Mahesh Undi house at Kadolkar gali in ward No 15 and Infront of Jaiba Sajid Kittur house at Jalaka gali in ward No 18 in Khanapur Town		10.63	0	Under Tender Process
31	Khanapura	Roads	911	RDS/911/33	CMS/PHASE4 (NAGAROTHANA)/RDS /KNP/33	from Ward No. 10 Muragoda Plata Sawant House to P.W.D Compound. And pavers road will be constructed from Bhahurava Patil house	13/10/2022	39.35	0	Work Started
32	Khanapura	Storm Water Drains	911	SWD/911/26	CMS/PHASE4 (NAGAROTHANA)/SW D/KNP/26	No 9. Construction of drain at Muslim Smashan to Nannesab Deshpalk house in Ward No 13 .Construction of Paver road Mulla house to		18.49	0	Under Tender Process
33	Khanapura	Storm Water Drains	911	SWD/911/31	CMS/PHASE4 (NAGAROTHANA)/SW D/KNP/31	Drainage at Baheragalli Asyra Colony of Ward No.01, Laying of Pavers for Road at Mission Compound of Ward No.02 (25.00 Lakhs).	13/10/2022	50	0	Work Started
34	Khanapura	Storm Water Drains	911	SWD/911/32	CMS/PHASE4 (NAGAROTHANA)/SW D/KNP/32	State Bank Colony Nerurakar house to SBI Bank and construction of culvert for drain in front of Jafar Shamshera house in Vidyanagar.	13/10/2022	40	0	Work Started
35	Khanapura	Storm Water Drains	911	SWD/911/35	CMS/PHASE4 (NAGAROTHANA)/SW D/KNP/35	In Ward No.18 Ghadigalli to Rudrappa Ghadi House, Drainage construction from Ghadigalli Sambhaji Chowk to Bazar Peth Ali shop.	13/10/2022	38.11	0	Work Started
36	Khanapura	Water Supply	911	WSS/911/29	CMS/PHASE4 (NAGAROTHANA)/WS S/KNP/29	Malaprabha River Jack Well to Navecha road in Khanapur Town Panchayath Limit.Drilling of Bore well and Erection of Motor pump at		27.05	0	Under Tender Process
Total								425.00	0.00	



 ಮುಖ್ಯಾಧಿಕಾರಿ

ಪಟ್ಟಣ ಪಂಚಾಯತ ಖಾನಾಪುರ


Work Summary of Swachh Bharat Mission (Urban 1.0) Solid waste management Report

Date=11-07-2024								Rs. in Lakhs		
S.No	Town Name	Sector Name	Package	Work Code	Work Name	Work Order date	Work Completion date	Estimate Cost	Expenditure Cost	Work Status
1	Khanapura	Buildings	925	BLD/925/18	Dry waste collection & E Waste collection Centre	14/02/2023		4.99	0	Work Started
2	Khanapura	Other Works	925	OWS/925/16	Social Forestry	08/02/2024		5.27	0	Work Started
3	Khanapura	Solid Waste Management	925	SWM/925/1	Civill Work for Common Facillites @ Khanapur	03/06/2019	07/01/2022	23.04	21.23	Work Completed
4	Khanapura	Solid Waste Management	925	SWM/925/10	Weight Bridge	25/07/2019	14/03/2023	5.61	3.27	Work Completed
5	Khanapura	Solid Waste Management	925	SWM/925/12	Sanitary Landfill and associated facilities	21/03/2023	24/08/2023	47.57	45.61	Work Completed
6	Khanapura	Solid Waste Management	925	SWM/925/13	Mechanical component at processing facility	07/06/2024		41.82	0	Work Started
7	Khanapura	Solid Waste Management	925	SWM/925/14	Leechate treatment	22/02/2023		9.37	0	Work Started
8	Khanapura	Solid Waste Management	925	SWM/925/15	Recycling Facilities	30/09/2023	17/02/2024	5.1	5.05	Work Completed
9	Khanapura	Solid Waste Management	925	SWM/925/17	Rain water harvesting	22/02/2023		1.04	0	Work Started
10	Khanapura	Solid Waste Management	925	SWM/925/19	Biomining/Bioremediation	07/08/2024		5.1	0	Work Started
11	Khanapura	Solid Waste Management	925	SWM/925/2	Civill Work for Monsoon Shed Paltform @ Khanapur	30/01/2019		6.09	0	Work Started
12	Khanapura	Solid Waste Management	925	SWM/925/20	Plastic bins 2 Nos For Door to Door Collection : 9162	07/02/2022	21/03/2022	6.63	0	Work Completed
13	Khanapura	Solid Waste Management	925	SWM/925/21	Twin Compartment 2.00 Cum Box Tipper for D2D Collection	19/03/2022	27/06/2022	5.2	0	Work Completed
14	Khanapura	Solid Waste Management	925	SWM/925/22	Push Carts (6Bin)for Door to Door Collection in Congested Areas 12 Nos	30/09/2023	17/02/2024	1.64	1.64	Work Completed
15	Khanapura	Solid Waste Management	925	SWM/925/23	Push Carts (6Bin)for Door to Door Collection in Congested Areas	30/09/2023	17/02/2024	0.27	0.27	Work Completed

16	Khanapura	Solid Waste Management	925	SWM/925/24	Backe hoe loaders at Land fill site 75HP	23/07/2020	27/07/2020	18.35	0	Work Completed	
17	Khanapura	Solid Waste Management	925	SWM/925/25	Tractor Trailer For targeted Bulk Waste Collection (veg. Market and Hotels) 1	06/02/2018	23/03/2018	7.25	0	Work Completed	
18	Khanapura	Solid Waste Management	925	SWM/925/3	Civill work for Machine Shed Palitform@ Khanapur	24/04/2019	23/03/2021	6.09	5.45	Work Completed	
19	Khanapura	Solid Waste Management	925	SWM/925/4	Civill work For VDP Palitform @ Kahanpu	30/01/2019		6.09	0	Work Started	
20	Khanapura	Solid Waste Management	925	SWM/925/5	Civill Work for Monsoon Shed @ Khanapur	25/05/2019	16/04/2020	15.05	13.72	Work Completed	
21	Khanapura	Solid Waste Management	925	SWM/925/6	Civill work for Machine Shed @ Khanapur	25/05/2019	10/11/2021	15.05	16.38	Work Completed	
22	Khanapura	Solid Waste Management	925	SWM/925/7	Civill work For Road @ Khanapur	24/04/2019	10/11/2021	10.99	10.98	Work Completed	
23	Khanapura	Solid Waste Management	925	SWM/925/9	Civill work Leachate collection Drain @ Khanapur	23/07/2019		0.75	0	Work Started	
24	Khanapura	Storm Water Drains	925	SWD/925/8	Civill Work Storm Water Gutter@ Khanapur	08/03/2019	09/09/2021	14.41	13.24	Work Completed	
25	Khanapura	Street Lighting	925	SLG/925/11	Electricity requirement	28/02/2023		9.88	0	Work Started	
								Total	272.65	136.84	


ಮುಖ್ಯಾಧಿಕಾರಿ

ಪಟ್ಟಣ ಪಂಚಾಯತ ಖಾನಾಪೂರ


ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಪೌರಾಡಳಿತ ನಿರ್ದೇಶನಾಲಯ
ಬೆಂಗಳೂರು

6204104-2 H111C111C-2

Workwise Progress of SFC Special Grants 2018-19 Report

S.No	DistrictName	UIbName	Sector Name	Work Name	Rs. in Lakhs		
					Estimate Cost	Expenditure Cost	Work Status
1	Belagavi	Khanapura	Bridges	Development of Paver road at Burial Ground of Belagavi Goa Road.	3	2.6682	Work Completed
2	Belagavi	Khanapura	Other Works	Construnction of Drain F.T. Farnandis House to Vijaytirani Shop (Baedeshkar Galli) At Town Lintied Khanapur	1.85	1.85	Work Completed
3	Belagavi	Khanapura	Other Works	Construnction of Drain Sadekar House to Toragal House (Bardeshkar galli) At Town Lintied Khanapur	1.26	1.26	Work Completed
4	Belagavi	Khanapura	Other Works	Construnction of Drain Kenchapur galli Corner Mallik Hospital (Namdev Galli) At Town Lintied Khanapur	1.68	1.68	Work Completed
5	Belagavi	Khanapura	Other Works	Construnction of Drain Kenchapur galli Corner Desai House to Ravanu Siddyya Hiremath House (Namdev Galli)	1.73	1.73	Work Completed
6	Belagavi	Khanapura	Other Works	Construnction of Drain Urdu School to Station Road At Town Lintied Khanapur	2.14	2.14	Work Completed
7	Belagavi	Khanapura	Other Works	1)Purchase of hearse Van	11	11	Work Completed
8	Belagavi	Khanapura	Other Works	Grants reserved for payment of ULB Scheme for Implantation of SWM DPR works and SBM CT & PT Construction works	4	4	Work Completed
9	Belagavi	Khanapura	Roads	Construction of drain in Durga Nagar Area	14.35	11.4451	Work Completed
10	Belagavi	Khanapura	Roads	Development of Road Old Thasildar Office to Ram Mandir At Limited TP Khanapur	6.45	0	Work Completed
11	Belagavi	Khanapura	Roads	Development of road Urban Bank Circle Prabhakar P. Chogale house (Math galli) At Town Lintied Khanapur	20.2	20.2	Work Completed
12	Belagavi	Khanapura	Roads	Development of road Bandre Circle Housmani Shop Vitobha Mandir At Town Lintied Khanapur	4.53	4.53	Work Completed
13	Belagavi	Khanapura	Roads	Development of Pavers Tabitkar Shop to Chourashi Mandir At Town Lintied Khanapur	3.65	3.65	Work Completed

Workwise Progress of SFC Special Grants 2018-19 Report

S.No	DistrictName	UibName	Sector Name	Work Name	Rs. in Lakhs		
					Estimate Cost	Expenditure Cost	Work Status
14	Belagavi	Khanapura	Roads	Development of road Rudrappa Ghadi House to Namdev House (Ghadi galli Corner)	1.98	1.98	Work Completed
15	Belagavi	Khanapura	Roads	Development of Pavers Raviavar peth Mhalaxmi Mandir to subhash Pujari House Ghadi galli Corner ajit Ghadi Mandir At Town Limtied Khanapur	5.2	5.2	Work Completed
16	Belagavi	Khanapura	Roads	Development of road A.A.Khlifa Shop to Balaji Mandir (Raviavar Peth) At Town Limtied Khanapur	3.05	3.05	Work Completed
17	Belagavi	Khanapura	Roads	Development of Pavers Ravalanth Mandir At Town Limtied Khanapur	15.83	15.83	Work Completed
18	Belagavi	Khanapura	Roads	Development of Pavers Bhaji Market Chavan Shop to Ningapur Galli More House At Town Limtied Khanapur	20.68	19.5	Work Completed
19	Belagavi	Khanapura	Roads	Development of Pavers Burud Galli to Kumbarbol station At Town Limtied Khanapur	6.19	6.19	Work Completed
20	Belagavi	Khanapura	Roads	Development of Pavers Station Laxmi Bekari to Laxmi Mandir At Town Limtied Khanapur	3.46	3.46	Work Completed
21	Belagavi	Khanapura	Roads	Development of Pavers Chavata Mandir At Town Limtied Khanapur	1.8	1.8	Work Completed
22	Belagavi	Khanapura	Roads	Development of pavers vagale galli pimple katta to satire Mandir At Khanapur limited	12.3	12.3	Work Completed
23	Belagavi	Khanapura	Roads	Development of road Belagavi Goa Road K.S.R.P.Road Tirvind K.S.R.P. Police Tarabeti School At Town Limtied Khanapur	49.9	49.9	Work Completed
24	Belagavi	Khanapura	Roads	Development of Pavers Ravivar Peth Mahalaxmi Mandir At Town Limtied Khanapur	10	10	Work Completed
25	Belagavi	Khanapura	Roads	Development of Pavers Kavari Hotel to Shutter Vakeil House At Town Limtied Khanapur	8.34	8.34	Work Completed
26	Belagavi	Khanapura	Roads	Construnction of Drain Belagavi Goa Road to State Bank Station Post Office At Town Limtied Khanapur	18.15	18.15	Work Completed

Workwise Progress of SFC Special Grants 2018-19 Report

S.No	DistrictName	UlbName	Sector Name	Work Name	Rs. in Lakhs		
					Estimate Cost	Expenditure Cost	Work Status
27	Belagavi	Khanapura	Roads	Development of road Jamboti Road Malaprabha Ground B.E.O. OFFICE At Town Limtied Khanapur	7.45	7.45	Work Completed
28	Belagavi	Khanapura	Roads	Development of road Police Station to Taluka Panchayat At Town Limtied Khanapur	6.2	9.73	Work Completed
29	Belagavi	Khanapura	Roads	Development of road Durganagar Shafi House to Garden At Town Limtied Khanapur	19.13	19.13	Work Completed
30	Belagavi	Khanapura	Roads	Development of road at Durga Nagar Area	5.28	5.28	Work Completed
31	Belagavi	Khanapura	Roads	Development of Paver road From Verde colony Muttur House To Main Road	4	4	Work Completed
32	Belagavi	Khanapura	Roads	Development of Paver road From Sateri Temple to Gous House	3.16	2.5194	Work Completed
33	Belagavi	Khanapura	Roads	Development of road Syndicate bank Praksh P.chougala House to Math Galli At Town Limtied Khanapur	7.28	7.28	Work Completed
34	Belagavi	Khanapura	Roads	Development of road Prabhakar chogala house Fish Market to Ningapur Galli At Town Limtied Khanapur	11.79	11.79	Work Completed
35	Belagavi	Khanapura	Roads	Development of road Ramchndra j.kabul Hosue to Riyaz Shop Musliem Ningapur galli At Town Limtied Khanapur	6.65	6.65	Work Completed
36	Belagavi	Khanapura	Roads	Development of road Laxmi Bekari to Chavata Mandir At Town Limtied Khanapur	7.89	7.89	Work Completed
37	Belagavi	Khanapura	Storm Water Drains	Construction of C.C.Road & drain in Ningapur Galli	3.5	3.6245	Work Completed
38	Belagavi	Khanapura	Storm Water Drains	Construction of drain from Vitobha Galli Corner to Tekadi House	1	0.72	Work Completed
39	Belagavi	Khanapura	Storm Water Drains	Construction of R.C.C. drain & CD at Murgod Plot	2.5	2.5	Work Completed

Workwise Progress of SFC Special Grants 2018-19 Report

					Rs. in Lakhs		
S.No	DistrictName	UIbName	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
40	Belagavi	Khanapura	Storm Water Drains	C.D. Repair in front of Prabhakar Chougule House	1	0.9906	Work Completed
41	Belagavi	Khanapura	Storm Water Drains	Construction of drain from C.B. Amboji Advocate House to Satish Kamat House.	4	3.018	Work Completed
42	Belagavi	Khanapura	Storm Water Drains	Construction of C.C. drain from Laxmi Mandir to Ghadi Galli Corner	1.45	1.38	Work Completed
43	Belagavi	Khanapura	Street Lighting	Belagavi Goa Road Street light Poles At Town Lintied Khanapur	75	75	Work Completed
TOTAL					400.00	390.81	

SFC UNTIED PROGRAMME

Rs. in Lakhs

SL.NO	District	Name Of the Town	ULB Type	YEAR	Grants Allocation	Grants Released	Expenditure	Total Approved Works	Completed Works	Works Started/Ongoing	Under Tender Process/Tender to be Invited
1	Belagavi	Khanapura	TP	2021-22	27.00	27.00	25.77	6	6	0	0
2				2022-23	29.00	26.20	25.74	8	8	0	0
3				2023-24	35.00	30.20	30.04	9	2	7	0
				Total	91.00	83.40	81.55	23	16	7	0

SFC DRINKING WATER PROGRAMME

1	Belagavi	Khanapura	TP	2021-22	5.00	5.00	4.47	3	2	1	0
2				2022-23	5.00	5.00	4.68	3	2	1	0
3				2023-24	4.75	4.75	1.25	3	1	2	0
				Total	14.75	14.75	10.39	9	5	4	0

SFC SPECIAL GRANTS PROGRAMME

1	Belagavi	Khanapura	TP	2018-19	400.00	400.00	390.81	43	43	0	0
				Total	400.00	400.00	390.81	43	43	0	0


6 ಸಂಖ್ಯೆ 3 Work Summary of SFC Special Grants 2018-19 Report

Date 11-07-2024

S.No	Town Name	Sector Name	Package	Work Code	FbasWorkCode	Work Name	Work Order date	Work Completion date	Rs. in Lakhs		Work Status
									Estimate Cost	Expenditure Cost	
1	Khanapura	Bridges	904	BRG/904/42	SFCSG/2018-19/BRG/KNP/42	Development of Paver road at Burial Ground of Belagavi Goa Road.	12/07/2021	07/02/2022	3	2.6682	Work Completed
2	Khanapura	Other Works	904	OWS/904/24	SFCSG/2018-19/OWS/KNP/24	Famandis House to Vijayirani Shop (Baedeshkar Galli) At Town Limited Khanapur	26/02/2019	25/03/2019	1.85	1.85	Work Completed
3	Khanapura	Other Works	904	OWS/904/25	SFCSG/2018-19/OWS/KNP/25	House to Toragal House (Bardeskar galli) At Town Limited Khanapur	01/03/2019	25/03/2019	1.26	1.26	Work Completed
4	Khanapura	Other Works	904	OWS/904/26	SFCSG/2018-19/OWS/KNP/26	galli Corner Mallik Hospital (Namdev Galli) At Town Limited Khanapur	01/03/2019	25/03/2019	1.68	1.68	Work Completed
5	Khanapura	Other Works	904	OWS/904/27	SFCSG/2018-19/OWS/KNP/27	galli Corner Desai House to Ravanu Siddyya Hiremath House (Namdev Galli)	01/03/2019	25/03/2019	1.73	1.73	Work Completed
6	Khanapura	Other Works	904	OWS/904/28	SFCSG/2018-19/OWS/KNP/28	Construction of Drain Urdu School to Station Road At Town Limited Khanapur	01/03/2019	25/03/2019	2.14	2.14	Work Completed
7	Khanapura	Other Works	904	OWS/904/33	SFCSG/2018-19/OWS/KNP/33	1)Purchase of hearse Van	16/02/2022	13/03/2022	11	11	Work Completed
8	Khanapura	Other Works	904	OWS/904/45	SFCSG/2018-19/OWS/KNP/45	ULB Scheme for Implantation of SWM, DPR works and SBM CT & PT Construction works	06/01/2021	18/11/2021	4	4	Work Completed
9	Khanapura	Roads	904	RDS/904/ 34	SFCSG/2018-19/RDS/KNP/ 34	Construction of drain in Durga Nagar Area	08/03/2021	07/02/2022	14.35	11.4451	Work Completed
10	Khanapura	Roads	904	RDS/904/1	SFCSG/2018-19/RDS/KNP/1	Development of Road Old Thasildar Office to Ram Mandir At Limited TP Khanapur	15/02/2019	25/03/2019	6.45	0	Work Completed
11	Khanapura	Roads	904	RDS/904/10	SFCSG/2018-19/RDS/KNP/10	Circle Frabhakar P. Chogale house (Math galli) At Town Limited Khanapur	19/02/2019	25/03/2019	20.2	20.2	Work Completed
12	Khanapura	Roads	904	RDS/904/11	SFCSG/2018-19/RDS/KNP/11	Development of road Bandre Circle Housmani Shop Vitokha Mandir At Town Limited Khanapur	15/02/2019	25/03/2019	4.53	4.53	Work Completed
13	Khanapura	Roads	904	RDS/904/12	SFCSG/2018-19/RDS/KNP/12	Development of Pavers Tabitkar Shop to Chourashi Mandir At Town Limited Khanapur	25/05/2019	26/12/2019	3.65	3.65	Work Completed
14	Khanapura	Roads	904	RDS/904/13	SFCSG/2018-19/RDS/KNP/13	Development of road Rudrappa Ghadi House to Namdev House (Ghadi galli Corner)	15/02/2019	25/03/2019	1.98	1.98	Work Completed
15	Khanapura	Roads	904	RDS/904/14	SFCSG/2018-19/RDS/KNP/14	peth Mahaxmi Mandir to subhash Pujari House Ghadi galli Corner ajit Gha Ji Mandir At Town Limited	25/05/2019	24/06/2019	5.2	5.2	Work Completed

16	Khanapura	Roads	904	RDS/904/15	SFCSG/2018-19/RDS/KNP/15	Shop to Bairy Mandir (Khanapur Peth) At Town Limtied Khanapur	15/02/2019	25/03/2019	3.05	3.05	Work Completed
17	Khanapura	Roads	904	RDS/904/16	SFCSG/2018-19/RDS/KNP/16	Development of Pavers Ravalanth Mandir At Town Limtied Khanapur	15/02/2019	22/12/2020	15.83	15.83	Work Completed
18	Khanapura	Roads	904	RDS/904/17	SFCSG/2018-19/RDS/KNP/17	Market Chavan Shop to Ningapur Galli More House At Town Limtied Khanapur	25/05/2019	24/06/2019	20.68	19.5	Work Completed
19	Khanapura	Roads	904	RDS/904/18	SFCSG/2018-19/RDS/KNP/18	Development of Pavers Burud Galli to Kumbharbol station At Town Limtied Khanapur	25/05/2019	22/12/2019	6.19	6.19	Work Completed
20	Khanapura	Roads	904	RDS/904/19	SFCSG/2018-19/RDS/KNP/19	Development of Pavers Station Laxmi Bekari to Laxmi Mandir At Town Limtied Khanapur	25/05/2019	26/12/2019	3.46	3.46	Work Completed
21	Khanapura	Roads	904	RDS/904/20	SFCSG/2018-19/RDS/KNP/20	Development of Pavers Chavata Mandir At Town Limtied Khanapur	25/05/2019	22/12/2019	1.8	1.8	Work Completed
22	Khanapura	Roads	904	RDS/904/2018.19/2	SFCSG/2018-19/RDS/KNP/2018.19/2	Development of pavers vagale galli pimple katta to satire Mandir At Khanapur limited	15/02/2019	25/03/2019	12.3	12.3	Work Completed
23	Khanapura	Roads	904	RDS/904/22	SFCSG/2018-19/RDS/KNP/22	Goa Road K.S.R.P.Road Tirvind K.S.R.P. Police Tarabeti School At Town Limtied Khanapur	21/02/2019	25/03/2019	49.9	49.9	Work Completed
24	Khanapura	Roads	904	RDS/904/29	SFCSG/2018-19/RDS/KNP/29	Development of Pavers Ravivar Peth Mahalaxmi Mandir At Town Limtied Khanapur	15/02/2019	25/03/2019	10	10	Work Completed
25	Khanapura	Roads	904	RDS/904/30	SFCSG/2018-19/RDS/KNP/30	Development of Pavers Kavari Hotel to Shutter Vakeil House At Town Limtied Khanapur	19/02/2019	22/12/2019	8.34	8.34	Work Completed
26	Khanapura	Roads	904	RDS/904/31	SFCSG/2018-19/RDS/KNP/31	Goa Road to State Bank Station Post Office At Town Limtied Khanapur	19/02/2019	25/03/2019	18.15	18.15	Work Completed
27	Khanapura	Roads	904	RDS/904/32	SFCSG/2018-19/RDS/KNP/32	Development of road Jamboti Road Malaprabha Ground B.E.O. OFFICE At Town Limtied Khanapur	19/02/2019	25/03/2019	7.45	7.45	Work Completed
28	Khanapura	Roads	904	RDS/904/33	SFCSG/2018-19/RDS/KNP/33	Development of road Police Station to Taluka Panchayat At Town Limtied Khanapur	25/05/2019	22/12/2019	6.2	9.73	Work Completed
29	Khanapura	Roads	904	RDS/904/34	SFCSG/2018-19/RDS/KNP/34	Development of road Durganagar Shafi House to Garden At Town Limtied Khanapur	25/05/2019	22/12/2019	19.13	19.13	Work Completed
30	Khanapura	Roads	904	RDS/904/35	SFCSG/2018-19/RDS/KNP/35	Development of road at Durga Nagar Area	08/03/2021	06/04/2021	5.28	5.28	Work Completed
31	Khanapura	Roads	904	RDS/904/36	SFCSG/2018-19/RDS/KNP/36	Development of Paver road From Verde colony Muttur House To Main Road	08/03/2021	06/04/2021	4	4	Work Completed
32	Khanapura	Roads	904	RDS/904/40	SFCSG/2018-19/RDS/KNP/40	Development of Paver road From Saterl Temple to Gous House bank .Praksh P.chougala House to Math Galli At Town Limtied Khanapur	08/03/2021	30/04/2021	3.16	2.5194	Work Completed
33	Khanapura	Roads	904	RDS/904/6	SFCSG/2018-19/RDS/KNP/6	Development of Paver road From Saterl Temple to Gous House bank .Praksh P.chougala House to Math Galli At Town Limtied Khanapur	19/02/2019	25/03/2019	7.28	7.28	Work Completed

34	Khanapura	Roads	904	RDS/904/7	SFCSSG/2018-19/RDS/KNP/7	Ningapur Galli At Town Limited Khanapur	19/02/2019	25/03/2019	11.79	11.79	Work Completed	
	Khanapura	Roads	904	RDS/904/8	SFCSSG/2018-19/RDS/KNP/8	J.kabul Hosue to Riyaz Shop Muslim Ningapur galli At Town Limited Khanapur	19/02/2019	25/05/2019	6.65	6.65	Work Completed	
36	Khanapura	Roads	904	RDS/904/9	SFCSSG/2018-19/RDS/KNP/9	Development of road Laxmi Bekari to Chavata Mandir At Town Limited Khanapur	19/02/2019	25/05/2019	7.89	7.89	Work Completed	
37	Khanapura	Storm Water Drains	904	SWD/904/37	SFCSSG/2018-19/SWD/KNP/37	Construction of C.C.Road & drain in Ningapur Galli	08/03/2021	22/03/2022	3.5	3.6245	Work Completed	
38	Khanapura	Storm Water Drains	904	SWD/904/38	SFCSSG/2018-19/SWD/KNP/38	Construction of drain from Vitobha Galli Corner to Tekadi House	08/03/2021	03/05/2021	1	0.72	Work Completed	
39	Khanapura	Storm Water Drains	904	SWD/904/39	SFCSSG/2018-19/SWD/KNP/39	Construction of R.C.C. drain & CD at Murgod Plot	08/03/2021	22/04/2021	2.5	2.5	Work Completed	
40	Khanapura	Storm Water Drains	904	SWD/904/41	SFCSSG/2018-19/SWD/KNP/41	C.D. Repair in front of Prabhakar Chougule House	28/04/2021	04/05/2021	1	0.9906	Work Completed	
41	Khanapura	Storm Water Drains	904	SWD/904/43	SFCSSG/2018-19/SWD/KNP/43	Construction of drain from C.B. Amboji Advocate House to Satish Karnat House.	08/03/2021	07/02/2022	4	3.018	Work Completed	
42	Khanapura	Storm Water Drains	904	SWD/904/44	SFCSSG/2018-19/SWD/KNP/44	Construction of C.C. drain from Laxmi Mandir to Ghadi Galli Corner	08/03/2021	30/04/2021	1.45	1.38	Work Completed	
43	Khanapura	Street Lighting	904	SLG/904/21	SFCSSG/2018-19/SLG/KNP/21	Belagavi Goa Road Street light Poles At Town Limited Khanapur	28/02/2019	25/03/2019	75	75	Work Completed	
									Total	400.00	390.81	


 ಮುಖ್ಯಾಧಿಕಾರಿ

ಪಟ್ಟಣ ಪಂಚಾಯತ ಖಾನಾಪೂರ

Work Summary of 14th Fin General Basic Grants 2018-19 Report

Date=11-07-2024

S.No	Town Name	Sector Name	Package	Work Code	FbasWorkCode	Work Name	Work Order date	Work Completion date	Rs. in Lakhs		Work Status
									Estimate Cost	Expenditure Cost	
1	Khanapura	Buildings	907	BLD/907/2018.19/26	14FGBG/2018-19/BLD/KNP/26	Filter House Compound under Jackwell Compound under Toilet Work at Limited Town Panchayat Khanapur	27/11/2018	26/02/2019	7.18	3.18	Work Completed
2	Khanapura	Burial Ground	907	BGD/907/34	14FGBG/2018-19/BRG/KNP/34	Belgavi Goa Road Malaprabha River Bridge Hindu Smashan Bhoomi Repaire work At Limited Town Panchayat Khanapur	30/11/2018	03/04/2020	2.59	2.58	Work Completed
3	Khanapura	Other Works	907	OWS/907/35	14FGBG/2018-19/OWS/KNP/35	Town Panchayat under Computer Anc Printer and Scanner At Limited Town Panchayat Khanapur.	30/11/2018	12/12/2018	1	1	Work Completed
4	Khanapura	Other Works	907	OWS/907/37	14FGBG/2018-19/OWS/KNP/37	Khanapur Mani Road Circle C.C. Carera Khanapur TP Limited.	18/03/2022	29/03/2022	0	2.11	Work Completed
5	Khanapura	Roads	907	RDS/907/31	14FGBG/2018-19/OWS/KNP/31	Town Panchayat melkiya Mangal Hol Back Side Concert Work At Limited Town Panchayat Khanapur	04/12/2018	12/01/2019	3.59	3.48	Work Completed
5	Khanapura	Roads	907	RDS/907/32	14FGBG/2018-19/RDS/KNP/32	Road Development Shiv Smark corde Mahajan Kunte	30/11/2018	06/03/2019	10.77	10.62	Work Completed
7	Khanapura	Solid Waste Management	907	SWW/907/14	14FGBG/2018-19/SWM/KNP/14	Grants reserved for payment SWM DPR works Area in Town Panchayat Khanapur Limit	26/07/2022	04/08/2022	5	5	Work Completed
8	Khanapura	Solid Waste Management	907	SWM/907/15	14FGBG/2018-19/SWM/KNP/15	Paying for adjustment of Weigh Bridge (as per DPR)	28/02/2024	21/03/2024	0	3.74	Work Completed
9	Khanapura	Solid Waste Management	907	SWM/907/28	14FGBG/2018-19/SWM/KNP/28	SWM Site Land File Sit vami-D Grades an Flat Form At Limited Town Panchayat Khanapur	31/12/2018	15/05/2019	5.75	4.94	Work Completed
10	Khanapura	Storm Water Drains	907	SWD/907/12	14FGBG/2018-19/SWD/KNP/12	Road Ward No.05 Umesh Chitrakar House to Housmani Gall Drain & paver road & basu hooded Kafi Back side to hari bc	02/12/2021	29/03/2022	0	3.6262	Work Completed
11	Khanapura	Storm Water Drains	907	SWD/907/30	14FGBG/2018-19/SWD/KNP/30	House To Shenaj Mohammed House Chadidar House and ward no15 veerupakshi Gadad House Bajarpeth Road	30/11/2018	30/03/2013	10.77	9.71	Work Completed
12	Khanapura	Storm Water Drains	907	SWD/907/36	14FGBG/2018-19/SWD/KNP/36	Constriction of Drain & CD At ward No 20 Near Shadj mahal Khanapur TP Limited	18/03/2022	29/03/2022	0	2	Work Completed
13	Khanapura	Street Lighting	907	SLG/907/29	14FGBG/2018-19/SLG/KNP/29	SWM Site Vend Solar light At Limited Town Panchayat Khanapur	30/11/2018	15/05/2019	3.61	3.61	Work Completed
14	Khanapura	Street Lighting	907	SLG/907/33	14FGBG/2018-19/SLG/KNP/33	Ward No 1to 20 five Division Vidhut light work At Limited Town Panchayat Khanapur	30/11/2018	03/12/2019	7.18	4.42	Work Completed
15	Khanapura	Water Supply	907	WSS/907/2018.19/25	14FGBG/2018-19/WSS/KNP/2018.19/25	Office Ward no.03 Sarkari Hospital Ind Canteen Ward no.17 Old mctor Bas S&Ind Road, Mansapur Ashry colony Ward no 11	27/11/2018	28/12/2018	14.36	11.78	Work Completed
Total									71.80	71.80	



ಮುಖ್ಯಾಧಿಕಾರಿ

ಜಿಲ್ಲಾ ಪಂಚಾಯತ ಖಾನಾಪುರ

Work Summary of 14th Fin General Basic Grants 2019-20 Report

Date=11-07-2024

S.No	Town Name	Sector Name	Package	Work Code	FbasWorkCode	Work Name	Work Order date	Work Completion date	Rs. in Lakhs		Work Status
									Estimate Cost	Expenditure Cost	
1	Khanapura	Buildings	907	BLD/907/4	14FGBG/2019-20/BLD/KNP/4	Renovation of Town Panchayat Building	30/07/2019	31/01/2020	5	4.42	Work Completed
2	Khanapura	Other Works	907	OWS/907/7	14FGBG/2019-20/OWS/KNP/7	Purchase Of Computers For Office Use Town Panchayat Khanapur	14/03/2022	21/03/2022	0	2.9764	Work Completed
3	Khanapura	Roads	907	RDS/907/5	14FGBG/2019-20/RDS/KNP/5	Development of road Mansapur Ashry At TP Limited	20/11/2019	22/12/2019	22	21.41	Work Completed
4	Khanapura	Solid Waste Management	907	SWM/907/1	14FGBG/2019-20/SWM/KNP/1	Fronted Back Hole Water Purchase SWM Machines (JCB)	23/07/2020	08/09/2020	25	25	Work Completed
5	Khanapura	Solid Waste Management	907	SWM/907/2	14FGBG/2019-20/SWM/KNP/2	Purchase For Dustbin for Door to Door west Collection	08/02/2021	18/03/2022	5	3.3601	Work Completed
6	Khanapura	Storm Water Drains	907	SWD/907/3	14FGBG/2019-20/SWD/KNP/3	Constriction of Drain Ward No 20 Manuti Nagar At TP Limited	20/11/2019	15/10/2020	30	30	Work Completed
7	Khanapura	Street Lighting	907	SLG/907/6	14FGBG/2019-20/SLG/KNP/6	Development of road Mansapur Ashry Street Light At TP Limited	15/09/2020	05/01/2021	10	9.889	Work Completed
Total									97.00	97.06	



ಮುಖ್ಯಾಧಿಕಾರಿ

ಪಟ್ಟಣ ಪಂಚಾಯತ ಖಾನಾಪುರ

Work Summary of 15th Finance Untied Basic Grants 2021-22 Report

Date=11-07-2024

S.No	Town Name	Sector Name	Package	Work Code	FbasWorkCode	Work Name	Work Order date	Work Completion date	Rs. in Lakhe		Work Status
									Estimate Cost	Expenditure Cost	
1	Khanapura	Other Works	927	OWS/927/5	15FUBG/2021-22/OWS/KNP/5	Construction of Entrance Gate for Ambedkar Garden	16/03/2023		5.92	0	Work Started
2	Khanapura	Other Works	927	OWS/927/6	15FUBG/2021-22/OWS/KNP/6	16)Repair of S.C.Smashan Bhoomi	16/03/2023		5.92	0	Work Started
3	Khanapura	Roads	927	RDS/927/1	15FUBG/2021-22/RDS/KNP/1	Formation of concert Road around valmiki circle	24/02/2022	22/06/2022	5.92	5.92	Work Completed
4	Khanapura	Storm Water Drains	927	SWD/927/2	15FUBG/2021-22/SWD/KNP/2	Construction of Drain ward 04 Near masjid	24/02/2022	22/06/2022	2.96	2.96	Work Completed
5	Khanapura	Storm Water Drains	927	SWD/927/3	15FUBG/2021-22/SWD/KNP/3	Construction of Drain in ward no 01 at Ashary colony Baher galli.	24/02/2022	22/06/2022	2.96	2.96	Work Completed
6	Khanapura	Street Lighting	927	SLG/927/4	15FUBG/2021-22/SLG/KNP/4	Jalaka galli corner Electrical pole, Dadoba nagar Adresh Schopl Electrical pole, New Naik Gall 1 Electrical pole, Belagavi Goa	13/02/2023	15/06/2023	5.92	5.92	Work Completed
Total									29.60	17.76	



ಮುಖ್ಯಾಧಿಕಾರಿ

ಪಟ್ಟಣ ಪಂಚಾಯತ ಖಾನಾಪುರ

Work Summary of CMSMTPD PHASE3 (NAGAROTHANA) Report

Date=11-07-2024

S.No	Town Name	Sector Name	Package	Work Code	FbasWorkCode	Work Name	Work Order date	Work Completion date	Rs. in Lakhs		Work Status
									Estimate Cost	Expenditure Cost	
1	Khanapura	Other Works	911	OWS/911/HOARDINGS	CMS/PHASE3 (NAGAROTHANA)/OWS/KNP/HOARDINGS	Information of Hoardings Instalation for publicity	25/05/2018	25/05/2018	0	1.47	Work Completed
2	Khanapura	Other Works	911	OWS/911/MISCELLANEOUS	CMS/PHASE3 (NAGAROTHANA)/OWS/KNP/MISCELLANEOUS	Miscellaneous	25/05/2018	30/09/2019	0	0.45	Work Completed
3	Khanapura	Other Works	911	OWS/911/PMC	CMS/PHASE3 (NAGAROTHANA)/OWS/KNP/PMC	Project management Cunsultancy Services	25/05/2018	30/09/2019	0	3.88	Work Completed
4	Khanapura	Roads	911	RDS/911/1	CMS/PHASE3 (NAGAROTHANA)/RDS/KNP/1	Number 3 station mai, and from station road to vidyanga Ajim telagis house crossroad	19/03/2018	02/06/2018	29.16	16.31	Work Completed
5	Khanapura	Roads	911	RDS/911/2	CMS/PHASE3 (NAGAROTHANA)/RDS/KNP/2	beside parishwad road gutter and At ward Number 13 near to Naik galli from Raju Lohar house corner And	19/03/2018	10/06/2018	11.85	10.74	Work Completed
6	Khanapura	Roads	911	RDS/911/5	CMS/PHASE3 (NAGAROTHANA)/RDS/KNP/5	maruti nagar kolindakar house and kolindkar house backside , ward no 4 desai galli yadav shetty house to	19/03/2018	05/06/2018	87.5	87.5	Work Completed
7	Khanapura	Storm Water Drains	911	SWD/911/4	CMS/PHASE3 (NAGAROTHANA)/SWD/KNP/4	2 ningapur galli more corner prabhakar chougale house and ningapur pandit ogale house and	19/03/2018	18/04/2019	26.39	22.14	Work Completed
8	Khanapura	Water Supply	911	WSS/911/3	CMS/PHASE3 (NAGAROTHANA)/WSS/KNP/3	Khanapur TP filter house developemnt work	07/03/2018	18/04/2019	15.1	11.54	Work Completed
Total									170.00	154.03	


ಮುಖ್ಯಾಧಿಕಾರಿ


ಪಟ್ಟಣ ಪಂಚಾಯತ ಖಾನಾಪುರ

Work Summary of CMSMTDP PHASE4 (NAGAROTHANA) Report

Date=11-07-2024

S.No	Town Name	Sector Name	Package	Work Code	FbasWorkCode CMS/PHASE4 (NAGAROTHANA)/OW S/KNP/1	Work Name	Work Order date	Work Completion date	Rs. in Lakhs		Work Status
									Estimate Cost	Expenditure Cost	
1	Khanapura	Other Works	911	OWS/911/1	CMS/PHASE4 (NAGAROTHANA)/OW S/KNP/1	Distribution of Laptop to Pourkarmica Children for higher Education			5	0	Under Tender Process
2	Khanapura	Other Works	911	OWS/911/10	CMS/PHASE4 (NAGAROTHANA)/OW S/KNP/10	Shamsher house to Desai house.Construction of Kamian at first cross in Shahunagar. Drilling of bore well in Shahunagar.Construction of			35	0	Under Tender Process
3	Khanapura	Other Works	911	OWS/911/11	CMS/PHASE4 (NAGAROTHANA)/OW S/KNP/11	Distribution of Lap top to PK Children's			1.5	0	Under Tender Process
4	Khanapura	Other Works	911	OWS/911/12	CMS/PHASE4 (NAGAROTHANA)/OW S/KNP/12	Health Checkup to ST Pourkarmica			0.3	0	Tender to be Invited
5	Khanapura	Other Works	911	OWS/911/13	CMS/PHASE4 (NAGAROTHANA)/OW S/KNP/13	Honorarium given to PK Pourkarmica			0.08	0	Tender to be Invited
6	Khanapura	Other Works	911	OWS/911/14	CMS/PHASE4 (NAGAROTHANA)/OW S/KNP/14	Expenditure to Cultural Programme in ST PK in Pourkarmica day			0.2	0	Tender to be Invited
7	Khanapura	Other Works	911	OWS/911/15	CMS/PHASE4 (NAGAROTHANA)/OW S/KNP/15	study Tour to ST Pourkarmica			0.35	0	Tender to be Invited
8	Khanapura	Other Works	911	OWS/911/16	CMS/PHASE4 (NAGAROTHANA)/OW S/KNP/16	Construction of House for ST Pourkarmica			3.48	0	Tender to be Invited
9	Khanapura	Other Works	911	OWS/911/17	CMS/PHASE4 (NAGAROTHANA)/OW S/KNP/17	Distribution of Laptop to ST Children			2	0	Under Tender Process
10	Khanapura	Other Works	911	OWS/911/18	CMS/PHASE4 (NAGAROTHANA)/OW S/KNP/18	Construction of Toilet for ST People			4	0	Tender to be Invited
11	Khanapura	Other Works	911	OWS/911/19	CMS/PHASE4 (NAGAROTHANA)/OW S/KNP/19	Subsidy to ST People for self employment			2	0	Tender to be Invited
12	Khanapura	Other Works	911	OWS/911/2	CMS/PHASE4 (NAGAROTHANA)/OW S/KNP/2	Health Checkup to PK			3	0	Tender to be Invited
13	Khanapura	Other Works	911	OWS/911/20	CMS/PHASE4 (NAGAROTHANA)/OW S/KNP/20	Solar Light given to ST People			1.45	0	Tender to be Invited
14	Khanapura	Other Works	911	OWS/911/21	CMS/PHASE4 (NAGAROTHANA)/OW S/KNP/21	Asphalting road to Green road in Khanapur Town Panchayath Limit			14.17	0	Under Tender Process
15	Khanapura	Other Works	911	OWS/911/22	CMS/PHASE4 (NAGAROTHANA)/OW S/KNP/22	Destruction to Laptop to higher education to General People			5	0	Under Tender Process
16	Khanapura	Other Works	911	OWS/911/23	CMS/PHASE4 (NAGAROTHANA)/OW S/KNP/23	Subsidy given to Construction Toilet to 2 General People			3	0	Tender to be Invited
17	Khanapura	Other Works	911	OWS/911/24	CMS/PHASE4 (NAGAROTHANA)/OW S/KNP/24	Solar Light given to General people			2.32	0	Tender to be Invited
18	Khanapura	Other Works	911	OWS/911/25	CMS/PHASE4 (NAGAROTHANA)/OW S/KNP/25	Subsidy given self employment people			2	0	Tender to be Invited
19	Khanapura	Other Works	911	OWS/911/27	CMS/PHASE4 (NAGAROTHANA)/OW S/KNP/27	Providing Motor Cycle to Physically Handicap			10.62	0	Under Tender Process

20	Khanapura	Other Works	911	OWS/911/3	S/KNP/3	Pourkarmica day		2.5	0	Tender to be Inv.ted
21	Khanapura	Other Works	911	OWS/911/30	CMS/PHASE4 (NAGAROTHANA)/OW S/KNP/30	Asphalting of roads in Ward No.9 Durga Nagar Jorapure layout and construction of roadside drains	13/10/2022	30	0	Work Started
22	Khanapura	Other Works	911	OWS/911/34	CMS/PHASE4 (NAGAROTHANA)/OW S/KNP/34	Dhamanekara plot of Ward No.12. A pavers road will be constructed from Chimney of Kulkarni Chala to NH4A road. Construction of	13/10/2022	30	0	Work Started
23	Khanapura	Other Works	911	OWS/911/36	CMS/PHASE4 (NAGAROTHANA)/OW S/KNP/36	Tansildar Office (5.00 lakhs). Development of Park at Verde Colony (3.00 lakhs). Development of Dr. Babasaheb Ambedkar		16	0	Under Tender Process
24	Khanapura	Other Works	911	OWS/911/4	CMS/PHASE4 (NAGAROTHANA)/OW S/KNP/4	Cultural Programme in Pourkarmica day		1.5	0	Tender to be Invited
25	Khanapura	Other Works	911	OWS/911/5	CMS/PHASE4 (NAGAROTHANA)/OW S/KNP/5	Study Tour to PK		2.58	0	Tender to be Invited
26	Khanapura	Other Works	911	OWS/911/6	CMS/PHASE4 (NAGAROTHANA)/OW S/KNP/6	Distribution laptops to S.C Students		8.32	0	Under Tender Process
27	Khanapura	Other Works	911	OWS/911/7	CMS/PHASE4 (NAGAROTHANA)/OW S/KNP/7	Subsidy given to SC beneficiary to for Construction of Toilet		5	0	Tender to be Invited
28	Khanapura	Other Works	911	OWS/911/8	CMS/PHASE4 (NAGAROTHANA)/OW S/KNP/8	Subsidy for SC People for Self Employment		5	0	Tender to be Invited
29	Khanapura	Other Works	911	OWS/911/9	CMS/PHASE4 (NAGAROTHANA)/OW S/KNP/9	Distribution to solar light to SC People		5	0	Tender to be Invited
30	Khanapura	Roads	911	RDS/911/28	CMS/PHASE4 (NAGAROTHANA)/RDS /KNP/28	Maheesh Undi house at Kadolkar gali in ward No 15 and Infront of Jaiba Sajid Kittur house at Jalajka gali in ward No 18 in Khanapur Town		10.63	0	Under Tender Process
31	Khanapura	Roads	911	RDS/911/33	CMS/PHASE4 (NAGAROTHANA)/RDS /KNP/33	from Ward No. 10 Muragoda Plata Sawant House to P.W.D Compound. And pavers road will be constructed from Bahurava Patil house	13/10/2022	39.35	0	Work Started
32	Khanapura	Storm Water Drains	911	SWD/911/26	CMS/PHASE4 (NAGAROTHANA)/SW D/KNP/26	No 9. Construction of drain at Muslim Smashan to Nannesab Deshpaiik house in Ward No 13 .Construction of Paver road Mulla house to		18.49	0	Under Tender Process
33	Khanapura	Storm Water Drains	911	SWD/911/31	CMS/PHASE4 (NAGAROTHANA)/SW D/KNP/31	Drainage at Baheragalli Asyra Colony of Ward No.01, Laying of Pavers for Road at Mission Compound of Ward No.02 (25.00 Lakhs).	13/10/2022	50	0	Work Started
34	Khanapura	Storm Water Drains	911	SWD/911/32	CMS/PHASE4 (NAGAROTHANA)/SW D/KNP/32	State Bank Colony Nerurakar house to SBI Bank and construction of culvert for drain in front of Jafar Shamshera house in Vidyanagar.	13/10/2022	40	0	Work Started
35	Khanapura	Storm Water Drains	911	SWD/911/35	CMS/PHASE4 (NAGAROTHANA)/SW D/KNP/35	in Ward No.18 Ghadigalli to Rudrappa Ghadi House. Drainage construction from Ghadigalli Sambhaji Chowk to Bazar Peth Ali shop.	13/10/2022	38.11	0	Work Started
36	Khanapura	Water Supply	911	WSS/911/29	CMS/PHASE4 (NAGAROTHANA)/WS S/KNP/29	Malaprabha River Jack Well to Navecha road in Khanapur Town Panchayath Limit. Drilling of Bore well and Erection of Motor pump at		27.05	0	Under Tender Process
Total								425.00	0.00	


 ಮುಖ್ಯಾಧಿಕಾರಿ


ಪಟ್ಟಣ ಪಂಚಾಯತ ಖಾನಾಪೂರ

Work Summary of Swachh Bharat Mission (Urban 1.0) Solid waste management Report

Date=11-07-2024

S.No	Town Name	Sector Name	Package	Work Code	Work Name	Work Order date	Work Completion date	Rs. in Lakhs		Work Status
								Estimate Cost	Expenditure Cost	
1	Khanapura	Buildings	925	BLD/925/18	Dry waste collection & E Waste collection Centre	14/02/2023		4.99	0	Work Started
2	Khanapura	Other Works	925	OWS/925/16	Social Forestry	08/02/2024		5.27	0	Work Started
3	Khanapura	Solid Waste Management	925	SWM/925/1	Civill Work for Common Facilites @ Khanapur	03/06/2019	07/01/2022	23.04	21.23	Work Completed
4	Khanapura	Solid Waste Management	925	SWM/925/10	Weight Bridge	25/07/2019	14/03/2023	5.61	3.27	Work Completed
5	Khanapura	Solid Waste Management	925	SWM/925/12	Sanitary Landfill and associated facilities	21/03/2023	24/08/2023	47.57	45.61	Work Completed
6	Khanapura	Solid Waste Management	925	SWM/925/13	Mechanical component at processing facility	07/06/2024		41.82	0	Work Started
7	Khanapura	Solid Waste Management	925	SWM/925/14	Leechate treatment	22/02/2023		9.37	0	Work Started
8	Khanapura	Solid Waste Management	925	SWM/925/15	Recycling Facilities	30/09/2023	17/02/2024	5.1	5.05	Work Completed
9	Khanapura	Solid Waste Management	925	SWM/925/17	Rain water harvesting	22/02/2023		1.04	0	Work Started
10	Khanapura	Solid Waste Management	925	SWM/925/19	Biomining/Bioremediation	07/06/2024		5.1	0	Work Started
11	Khanapura	Solid Waste Management	925	SWM/925/2	Civill Work for Monsoon Shed Paltform @ Khanapur	30/01/2019		6.09	0	Work Started
12	Khanapura	Solid Waste Management	925	SWM/925/20	Plastic bins 2 Nos For Door to Door Collection : 9152	07/02/2022	21/03/2022	6.63	0	Work Completed
13	Khanapura	Solid Waste Management	925	SWM/925/21	Twin Compartment 2.00 Cum Box Tipper for D2D Collection	19/03/2022	27/06/2022	5.2	0	Work Completed
14	Khanapura	Solid Waste Management	925	SWM/925/22	Push Carts (6Bin)for Door to Door Collection in Congested Areas 12 Nos	30/09/2023	17/02/2024	1.64	1.64	Work Completed
15	Khanapura	Solid Waste Management	925	SWM/925/23	Push Carts (6Bin)for Door to Door Collection in Congested Areas	30/09/2023	17/02/2024	0.27	0.27	Work Completed

16	Khanapura	Management	925	SWM/925/24	75HP	23/07/2020	27/07/2020	18.35	0	Work Completed
	Khanapura	Solid Waste Management	925	SWM/925/25	Tractor Trailer For targeted Bulk Waste Collection (veg. Market and Hotels) 1	06/02/2018	23/03/2018	7.25	0	Work Completed
18	Khanapura	Solid Waste Management	925	SWM/925/3	Civill work for Machine Shed Paltform@ Khanapur	24/04/2019	23/03/2021	6.09	5.45	Work Completed
19	Khanapura	Solid Waste Management	925	SWM/925/4	Civill work For VDP Paltform @ Khanapu.	30/01/2019		6.09	0	Work Started
20	Khanapura	Solid Waste Management	925	SWM/925/5	Civill Work for Monsoon Shed @ Khanapur	25/05/2019	16/04/2020	15.05	13.72	Work Completed
21	Khanapura	Solid Waste Management	925	SWM/925/6	Civill work for Machine Shed @ Khanapur	25/05/2019	10/11/2021	15.05	16.38	Work Completed
22	Khanapura	Solid Waste Management	925	SWM/925/7	Civill work For Road @ Khanapur	24/04/2019	10/11/2021	10.99	10.98	Work Completed
23	Khanapura	Solid Waste Management	925	SWM/925/9	Civill work Leachate collection Drain @ Khanapur	23/07/2019		0.75	0	Work Startec
24	Khanapura	Storm Water Drains	925	SWD/925/8	Civill Work Storm Water Gutter@ Khanapur	08/03/2019	09/09/2021	14.41	13.24	Work Completed
25	Khanapura	Street Lighting	925	SLG/925/11	Electricity requirement	28/02/2023		9.88	0	Work Startec
							Total	272.65	136.84	


ಮುಖ್ಯಾಧಿಕಾರಿ

ಪಟ್ಟಣ ಪಂಚಾಯತ ಖಾನಾಪುರ