ಕರ್ನಾಟಕ ವಿಧಾನ ಪರಿಷತ್ತು

ಚುಕ್ಕೆ ಗುರುತಿಲ್ಲದ ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ

: 270

ಸದಸ್ಯರ ಹೆಸರು

: ಶ್ರೀ ಸುನೀಲ್ ವಲ್ಯಾಪುರ್

(ವಿಧಾನ ಸಭೆಯಿಂದ ಚುನಾಯಿತರಾದವರು)

ಉತ್ತರಿಸುವ ದಿನಾಂಕ ಉತ್ತರಿಸುವ ಸಚಿವರು

: 17.02.2022

: ಮಾನ್ಯ ಜಲಸಂಪನ್ಮೂಲ ಸಚಿವರು

ಕ್ರ. ಸಂ.	ಪ್ರಶ್ನೆ	ಉತ್ತರ
89	ಕಳೆದ 3 ವರ್ಷಗಳಂದ ಕಲಬುರೆಗೆ ಮತ್ತು ಯಾದಗಿರಿ ಜಿಲ್ಲೆಯಲ್ಲ ಜಲಸಂಪನ್ಮೂಲ ಇಲಾಖೆಯಿಂದ ಕೈಗೊಂಡಿರುವ ಕಾಮಗಾರಿಗಳು ಯಾವುವು; ಈ ಕಾಮಗಾರಿಗಳು ಯಾವ ಹಂತದಲ್ಲವೆ; ಈ ಕಾಮಗಾರಿಗಳಗಾಗಿ ಮಂಜೂರಾದ ಹಾಗೂ ಜಡುಗಡೆಯಾಗಿರುವ ಅನುದಾನ ಎಷ್ಟು; ಇದರಲ್ಲ ಗುತ್ತಿಗೆದಾರರಿಗೆ ಜಿಡುಗಡೆ ಮಾಡಿರುವ ಅನುದಾನ ಎಷ್ಟು; (ಕಾಮಗಾರಿವಾರು ವಿವರ ಸೀಡುವುದು)	ವಿವರಗಳನ್ನು ಅನುಬಂಧ –1 ರಲ್ಲ ಲಗತ್ತಿಸಲಾಗಿದೆ.
ව	ಕಳೆದ 3 ವರ್ಷಗಳಂದ ಕಲಬುರಗಿ ಮತ್ತು ಯಾದಗಿರಿ ಜಿಲ್ಲೆಯಲ್ಲ ಜಲಸಂಪನ್ಮೂಲ ಇಲಾಖೆಯಂದ ಎಸ್ಸ್ ಪಿ. ಯೋಜನೆಯಡಿ ಕೈಗೊಂಡಿರುವ ಕಾಮಗಾರಿಗಳಗಾಗಿ ಮಂಜೂರಾದ ಹಾಗೂ ಜಡುಗಡೆಯಾಗಿರುವ ಅನುದಾನ ಎಷ್ಟು: ಇದರಲ್ಲ ಗುತ್ತಿಗೆದಾರರಿಗೆ ಜಿಡುಗಡೆ ಮಾಡಿರುವ ಅನುದಾನ ಎಷ್ಟು: (ಕಾಮಗಾರಿವಾರು ವಿವರ ನೀಡುವುದು)	ವಿವರಗಳನ್ನು ಅನುಬಂಧ –2 ರಲ್ಲ ಲಗತ್ತಿಸಲಾಗಿದೆ.

ಸಂಖ್ಯೇಜಸಂಇ 18 ಎಂಎಲ್ಎ 2022

(ಗೋವಿಂದ ಎರ. ಕಾರಜೋಳ) ಜಲಸಂಪನ್ಮೂಲ ಸಚಿವರು.

ವಿಧಾನ ಪರಿಷತ್ತಿನ ಸದಸ್ಯರಾದ ಸನ್ಮಾನ್ಯ ಶ್ರೀ ಸುನೀಲ್ ವಲ್ಯಾಪುರ್ (ವಿಧಾನ ಸಭೆಯಿಂದ ಚುನಾಯಿತರಾದವರು) ಇವರ ಚುಕ್ಕೆ ಗುರುತಿಲ್ಲದ ಪ್ರಶ್ನೆ ಸಂ.270 ಕ್ಕೆ ಅನುಬಂಧ–1 (ರೂ.ಕೋಟಗಳಲ್ಲಿ)

1	······································			<u> </u>		(00.0000011492)
ಕ್ರಮ ಸ್ತಂ.	ස්ಲ್ಲೆ	ಯೋಜನೆ / ಕಾಮಗಾರಿಯ ವಿವರ	ಯೋಜನೆಗೆ ಕಾಯ್ದಿರಿಸಿದ ಅನುದಾನ	ಯೋಜನೆಗೆ ಬಿಡುಗಡೆಯಾದ ಅನುದಾನ	ಯೋಜನೆಗೆ ಬಳಕೆಯಾದ ಅನುದಾನ	ಯೋಜನೆಯ ಪ್ರಸ್ತುತ ಹಂತ
1	ಯಾದಗಿರಿ	ಯಾದಗಿರಿ ಜಿಲ್ಲೆಯ ಯರಗೋಳ ಮತ್ತು ಇತರೇ 5 ಸಣ್ಣ ನೀರಾವರಿ ಕೆರೆಗಳಿಗೆ ಸನ್ನತಿ ಏತ ನೀರಾವರಿ ಯೋಜನೆಯಿಂದ ನೀರು ತುಂಬಿಸುವ ಯೋಜನೆ (ನಬಾರ್ಡ ಅನುದಾನದಡಿ)	45.44	45.44	40.24	ಯೋಜನೆ ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದೆ
2		ಭೀಮಾ ನದಿ ಪಾತ್ರದಡಿಯ ಯಾದಗಿರಿ ಜಿಲ್ಲೆಯ 35 ಕೆರೆಗಳಿಗೆ ಭೀಮಾ ನದಿಯಿಂದ ನೀರು ತುಂಬಸುವ ಯೋಜನೆ (ಎಸ್.ಡಿ.ಪಿ ಅನುದಾನದಡಿ)	351.90	346.29	296.29	ಯೋಜನೆ ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದೆ
3		ಯಾದಗಿರಿ ಬ್ರಿಜ್ ಕಂ ಬ್ಯಾರೇಜ್ಗೆ ಮೆಕ್ಕಾನಿಕಲ್ ಗೇಟುಗಳನ್ನು (ಗಿಇಖಖಿಋಅಂಐ ಖಿಐಕಇ) ಅಳವಡಿಸುವುದು	55.91	55.05	53.09	ಯೋಜನೆ ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದೆ
4		ಜೋಳದಡಗಿ ಬ್ರಿಜ್ ಕಂ ಬ್ಯಾರೇಜ್ಗೆ ಮೆಕ್ಯಾನಿಕಲ್ ಗೇಟುಗಳನ್ನು (ಗಿಇಖಖಿುಕುಂಐ ಖಿಜಕಿಇ) ಅಳವಡಿಸುವುದು	60.20	55.35	53.39	ಯೋಜನೆ ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದೆ
5	ಯಾದಗಿರಿ	ಸನ್ನತಿ ಏತ ನೀರಾವರಿ ಯೋಜನೆಯಡಿಯ ಸನ್ನತಿ ಮುಖ್ಯ ಕಾಲುವೆಯಡಿಯ ವಿತರಣಾ ಕಾಲುವೆ ಸಂ.7 ಕಿಮೀ.0.00 ರಿಂದ 7.215 ರವರೆಗಿನ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ	10.68	3.65	3.25	ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದೆ
6	ಯಾದಗಿರಿ	ಕೃಷ್ಣಾ ಮೇಲ್ದಂಡೆ ಯೋಜನೆ ಹಂತ–3 ಮಲ್ಲಾಬಾದ್ ಏತ ನೀರಾವರಿ ಲಿಫ್ಟ್ ಸಂ.3	50.72	35.47	30.98	ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದೆ
7	ಯಾದಗಿರಿ	ಕೃಷ್ಣಾ ಮೇಲ್ದಂಡೆ ಯೋಜನೆ ಹಂತ–! & 2	7.14	0.80	3.25	ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದೆ
		ಒಟ್ಟು:	581.99	542.05	480.49	
8	ಕಲಬುರ್ಗಿ	ಎ.ಐ.ಬಿ.ಪಿ., ಇ.ಆರ್.ಎಂ. ಕಾಮಗಾರಿಗಳು	596,00	10.00	178.00	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ. ಅಂತಿಮ ಬಿಲ್ಲು ಸಲ್ಲಿಸಬೇಕಾಗಿದೆ.
9	ಕಲಬುರ್ಗಿ	ಕೃಷ್ಣಾ ಮೇಲ್ದಂಡೆ ಯೋಜನೆ ಹಂತ–3 ಮಲ್ಲಾಬಾದ ಏತ ನೀರಾವರಿ ಸಂ–1 & 2	762.00	254.00	158.00	ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದೆ
10	ಕಲಬುರ್ಗಿ	ಕೃಷ್ಣಾ ಮೇಲ್ದಂಡೆ ಯೋಜನೆ ಹಂತ–1 & 2	59.50	6.70	9.70	ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದೆ
11	ಕಲಬುರ್ಗಿ	ಚಿತ್ತಾಪೂರ ತಾಲೂಕಿನ ಕಾಗಿಣಾ ನದಿಗೆ ಅಡ್ಡಲಾಗಿ ಜಟ್ಟೂರ ಬ್ಯಾರೇಜ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ (ಎಸ್.ಡಿ.ಪಿ. ಅನುದಾನ)	72.82	39.38	30.49	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
		ಒಟ್ಟು:	1490.32	310.08	376.19	

	ಅನು	ಬಂಧ-I			K/A 812 423
ಕ್ರ ಸಂ :	ಕಾಮಗಾರಿಯ ವಿವರ	ಅಂದಾಜು ಮೊತ್ತ	ಗುತ್ತಿಗೆ ಮೊತ್ತ	ಗುತ್ತಿಗೆದಾರರಿಗೆ ಬಿಡುಗಡೆ ಮಾಡಿರುವ	ಕಾಮಗಾರಿಯ ಹಂತ
1	2	3		4	5
		2018-19			and the second second
	4701	WA 64 (2) 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	(b O/		
_	Setting the print of sent a	NO.01 KALABI		The production	Samuel Committee Committee
	DAM & ALLIED WORKS	·	<u> </u>		
1	Providing Idependent power Line (HT Line) from chimanchod Sub-Station to LMP Dam site with additional transformer	20.00	23.74	0	Work rescinded, tender to be called
2	Proviiding Power line to existing bore at D/s side of Dam with submercible motor	10.00	10.88	0	Work rescinded, tender to be called
_	REHABILITATION CENTERS				JC Danca
	Construction of side drains to internal drains to internal colony GRC No.1	15.00	14.04	0	Work completed & final bill to be submitted.
4	Construction Walmiki Temple at GRC No.2	2.00	1.77	0	Work completed & final bill to be submitted
	Providing additional water supply to Gadilingadahalli RC Noo 3 of LMP	1.00	1.04	0	Work completed & final bill to be submitted
	Providing water supply arrangement and electrification to GRC No.3	10.04	8.69	0 .	Work completed & final bill to be submitted
7	Construction of Peer Masjid at Yalmamadi RHC No.1	1.50	1.30	0	Work completed & final bill to be submitted
8	Construction of Post office Building at Yelmamdi RC No.2	2.00	1.97	0	Work completed & final bill to be submitted
-	Main Canal				
	Construction of RBC including C.D. works from Km.51 to 52 of	112.79	88.6	0	Work completed & final bill to be
	Construction of escape cum cross regulator at Km. 55.825	20.00	15.13	o	Work completed & fFinal bill submitted to CEO Dharawad
1	Construction of Slab Bridge of 4-Spans of 5.0 m each at Km 55.800 on RBC of LMP	10.20	10.29	0	Work completed & fFinal bill submitted to CEO Dharawad
	Improvements and portection works to Right Bank Canal from Cm. 20.00 to 30.00 of LMP.	177.00	157.1	0	Work completed & fFinal bill submitted to CEO Dharawad
Ī	DISTRIBUTARIES				
3	Improvement to Dy. No.61 at 74.875 on RBC of LMP	1.20	1.02	0	Work completed & fFinal bill submitted to CEO Dharawad
4 0	Construction of lateral 1 & 2 of taking at ch 1200Mtr under listributory No.30 on RBC of LMP	19.97	19.95	0	Closing bill submitted
. f	Providing C C lining for bed including earth work Excavation from 0.00 to 3.00 Km. including Constructions of C.D. works for Dv. No.34 at 39.160 Km. on RBC of LMP	20.00	17.51	0 ·	Work completed & final bill to be submitted
1	Construction of lateral under distributoryNo.34 at ch. 0.160Km, 1.057Km, 2.515 Km and Sub-lateral at Ch. 0.535 On lateral 2 Sub-lateral at Ch. 1.107 Km, on lateral 3 .on RBC of LMP	78.00	78.00	0	Work completed & final bill to be submitted
,	Construction of lateral under distributory No.31 on RBC of LMP	16.21	16.07	0	Work completed & final bill to be submitted
	Construction of lateral under distributory No51 at Ch. 0.518 and Sub-lateral at Ch. 0256.from lateral of on RBC of LMP	19.86	19.86	0	Work completed & final bill to be

į

j

_	12.42		13.63		Work completed &
19	Construction of field out let under distrubutory no 1 to 13, 49, 57, 59, 61, 62, 63, and 64 on RBC of LMP	13.63	13.63	0	final bill to be
	Improvements of Distributory No.3a, 4, 5, 6 & 13 on RBC of LMP	0.34	0.33	0	Work completed & final bill to be submitted
21	Construction of lateral 1.under distributory No.41 at Ch. 0.497 and Sub – lateral at Ch. 0.747of lateral 1 on RBC of LMP	19.92	19.58	0	Work completed & final bill to be submitted
22	Construction of lateral under distributory No. 64 at Ch0.015Km. of RBC of LMP	19.92	19.57	0	Work completed & final bill to be submitted
23	Construction of out lets under distributory No.54	3.00	0.98	0	Work completed & final bill to be submitted
24	Modernization of RBC and its network system of Lower Mullamari Project.	12150.00	12476.29	2613.48	Work under progress.
25	Asphalting to Internal Roads at GRC No.1, GRC No.2, GRC No.3, YRC No.1, YRC No.2 & Chennur RC of Lower Mullamari	439.10	434.23	0	Work under progress.
26	Asphalting to Approach roads, From YRC No.2 to Chimmanchod Cross Via Nagral RC, Chandankera Cross to GRC No.2 Khananur Kotoa Cross to GRC No.3	425.00	398.92	0	Work under progress.
27	Construction of C.C Drain at GRC No.1, GRC No.2, GRC No.3 of Lower Mullamari Project	329.00	304.42	0 .	Work under progress.
28	Improvements of all Govt buildings ,providing raising main pipe line and distribution pipeline, construction of toilet rooms at GRC-1,GRC-2,YRC-1,& Channur RC, construction of Veterinary Hospital and Post office at GRC-1,Ambigara choudayya temple at YRC -1 and Sangameshwar Temple at Gadilingadahalli of LMP	288.41	269.60	0	Work under progress.
29	Construction of C.C Drain at YRC No.2 & Channur RC of Lower Mullamari Prolect	250.50	222.45	0	Work under progress.
30	Improvements of Electrification to GRC No.1, GRC No.2, YRC No.1 YRC,No,2 & Channur RC of Lower Mullamari Project	31.00	28.08	0	Work under progress
	ਸੋਰਫੀਕਾਰੋਡਵਾਰ ਕੀਕਾਫ਼ਰੋਂ Modernization Gandorinala Project RBC KM 0.00 to 7.00 KM &		9774.00	3894.00	Work under progress.
1	LBC 0.00 to 60.00 its distributeries	9400.00	- 9774.00	3894.00	Work under progress.
1	Balance Work for Rectification of Existing Canal Network from Km. 30.00 to 54.784 including Distry No. 22, 26-30, 32, Sub-Minor-2 of Dy-33 and Minor-2 of Dy-24 of L.B.C. under Amarja	441.07	455.62	192.11	Work undre progress
2	Balance Work for Rectification of Existing Distry-20, 21 & 23 including Minors of L.B.C. under Amaria Profect.	458.08	409.22	318.4	Work undre progress
3	Minor-3, 4 & 5 and Sub-Minor-1 of Minor-2 of L.B.C. under	441.51	394.42	274.19	Work undre progress
4	Balance Work for Rectification of Existing Distry-33 including Minors & Sub-Minors of L.B.C. under Amarja Project,	467.80	483.24	373.47	Work undre progress
5	Construction of FIC of Distry -20 to Distry-24 and DPO-8 to DPO-13 of LBC Under Amaria Project.	388.21	401.02	151.13	Work undre progress
6	Construction of FIC of Distry -25 to Distry-33 and DPO-14 to DPO-19 of LBC Under Amaria Project.	321.79 ON NO.04 HEE	332.41	39.42	Work undre progress
	ವಸ್ಥತೋರಾ ಯೋಜನೆ	UN NO.04 NEE	DAL		
1	Formation of Rehabilitation Centre for Kurikota village in Guibarga Taluka and Dist under BNT Project- Sub Estimate for Water Supply and Sanitary works	6.96	5.88	4.79	Work Completed.
2	Electrification to Nagoor Reh-Centre-2, extension under BNT Project.	39.79	38.79	18.15	Work under progress.
3	Internal Electrification to Kurikota village of Rehabilitation Centre for in Gulbarga Taluka and Dist under BNT Project.	6.96	6.50	5.95	Work Completed.
	BLIS DIVI एस्का वर्ष अरक्कि दील्स्स	SOIN AFZALP	UR	<u> </u>	
1	Construction of Main Canal for Allagi(B) lift including CD works from CH 20.00 to 35.787 (tail end)	851.92	1012.54	356.00	Work completed
2	Construction of Distributary-O7 and its allied minors of Aliagi (B) Lift canal including Excavation, Lining and Structure Under Bhima Lift Irrigation Scheme in Afzalpur Taluka	204.05	213.81	153,00	Work completed
3	Construction of Distributary-19,20&21 Allagi (B) Lift canal including Excavation, Lining and Structure Under Bhima Lift Irrigation Scheme in Afzalpur Taluka	109.77	119.66	78.00	Work completed
4	Design, supply, install-ation, testing and commiss-ioning LIS of Allagi-B Lift under BLIS, on turn key basis.	452,20	691.25	280.00	Work completed
5	Arranging 33 KV Power Supply to Balundagi & Allagi-B Lift under BLIS by (a) Creating 110/33/11 KV Terminal Bay at Afzalpur MUSS and (b) Constn of 33 KV single circuit line using Coyote ACSR conductor from Afzalpur MUSS for 11 km length	98.68	125.07	36.00	Work completed
6	Constn., of intake channel for Allagi-B lift.	66.98	68.79	28.00	Work completed

7	Construction of proposed additional CD works on Allagi (B) Main Canal from Ch:20.00 to 35.787km under BLIS of Afzaipur Taiuka	399.83	295.23	140.00	Work completed
8	Balance work of Construction of Allagi (B) Main Canal including Lining and CD Works from Ch:20.00Km to 35.787Km under Bhima Lift Irrigation Scheme of Afzalpur Taluka.	192.46	151.73	98.00	Work completed
9	Construction of additional Outlet at KM 0.610 of Distry-22 and providing and laying pipe line to irrigate SY. No. 16, 17 & 23 of BILWAD (K) village in afzalpur Taluka under BLIS	4.50	4.50	4.50	Work completed
10	Construction of Distributary-07 of Allagi(B) Lift canal including Excavation, Lining and Structure Under Bhima Lift Irrigation Scheme in Afzalpur Taluka(Balance work)Construction of internal colony roads and CD works for development of Byadagihall R.C. including formation of layouts, demarcation of plots and Providing civic amenities	352.56	352.35	102.02	Work completed
	Counsaltancy services to prepare detail project report for work of Head work for filling of water from Bhima river (Balundagi Lift point) to Amarja dam & surrounding MI Tank in Afzalpu Taluka & Aland Taluka Kalaburagi District	42.00	42.00	20,00	Work under progress
	Construction of Distributary-18 tail end, M2 of D1, M1 of D2, Dy 22, 23 and CD at Ch 17km of Balundagi Lift canal in Afzalpur Taluka(Balance work)	70.72	70.72	30.00	Work under progress
13	a) Providing and fixing of Boom Barrier at Sonna Barrage (2No's), b) Providing and fixing of watch Towers at Sonna barrage, c) Construction of Welcome Arch at entrance and exit of Afzalpur - Sindagi Road (2No's), d) Providing and constructing chain link fencing to Sonna Barrage under BLIS in Afzalpur Taluka.	150.92	131,83	131.03	Work completed
	Providing tree plantation along the roads and in parks of newly formed Balundagi Reh Centre.	5.00	4.92	4.92	Work completed
15	Tomac Baumage Nen Centre. Construction of internal colony roads and CD works for development of Duddanagi R.C. including formation of layouts, demarkation of plots and Providing civic amenities.	940.13	1048.62	453.00	Work completed
16	Construction of internal colony roads and CD works for development of Byadagihall R.C. including formation of layouts, demarcation of plots and Providing civic amenities.	482.76	531.04	168.00	Work completed
17	Providing Water Supply to Allagi (B) RC under BLIS in Afzalpur Taluka	248.59	260,96	101,00	Work completed
	Providing electrification to layout of Bankalga Renabilitation centre (External) under BLIS in Afzalpur taluka.	74.62	74.62	23.00	Work completed
	Providing electrification to layout of Duddangi Rehabilitation centre (External) under BLIS in Afzalpur taluka.	174.42	145.98	78.00	Work completed
	Providing electrification to layout of Hiriyal Rehabilitation centre (External) under BLIS in Afzalpur taluka.	88.22	72.2	32.20	Work completed
	Construction of internal colony roads and CD works for development of Tavarkhed R.C. including formation of layouts, demarcation of plots and civic amenities	1000.00	1190.65	300.00	Work completed
22 1	internal Electrification for public amenity Buildings in Tarapur Rehabilitation Centre in Sindagi taluka of Bijapur District under BLIS	4.26	4.26	4.26	Work completed
23 I	Providing electrification to layout of Allagi(B) Rehabilitation centre External) under BLIS in Afzalpur taluka.	404.32	422.6	250.00	Work completed
24 I	Providing electrification to water supply to Allagi(B) Rehabilitation enter under BLIS in Afzalpur taluka.	10.00	8.25	8,25	Work completed
25 F	roviding electrification to water supply to Hiriyal Rehabilitation length under BLIS in Afzalpur taluka.	1.96	1.96	1.96	Work completed
26 F	Providing electrification to layout of Byadagiyal Rehabilitation centre External) under BLIS in Afzalpur taluka.	56.85	58.1	20.00	Work under progress
27 F	Providing electrification to layout of Taverkhed Rehabilitation centre External) under BLIS in Afzalpur taluka.	64.00	64	23.00	Work under progress
28 F	Providing electrification to layout of Bankalga Rehabilitation centre Internal) under BLIS in Afzalpur taluka.	6.96	5.88	5.88	Work completed
29 F	Providing electrification to layout of Duddangi Rehabilitation centre Internal) under BLIS in Afzalpur taluka.	13.05	10.95	10.95	Work completed
30 F	Internal under BLIS in Afzalpur taluka. Internal) under BLIS in Afzalpur taluka.	16.00	16	16.00	Work completed
31 F	Internal under BLIS in Argagui tatusa. Providing electrification to layout of Mangaral Rehabilitation centre Internal) under BLIS in Afzalpur taluka.	6.92	5.81	5.81	Work completed
32 C	Internal under BLIS in Arzaphi tatura. Construction of CD drain and Extension of water supply work for the emaining portion of Taverkhed RC under BLIS	285.00	297.24	102.80	Work completed
33 F	Providing Internal Electrification to Allagi(B) Rehabilitation under	19.98	19.98	10.80	work under progress
34 / F	Arranging power supply and installation of transformer for Taverkhed RC water supply in Karjagi section of O & M sub division HESCOM under self execution scheme	3.40	3.4	0.00	work under progress
35 /	Arranging power supply and installation of transformer for Bankalaga RC water supply in Karjagi section of O & M sub division GESCOM under self execution scheme	1.86	1.86	0.00	work under progress
	muci son execution soneme	2.68	2.68	0.00	work under progress
36 A	Arranging power supply and installation of transformer for Duddanagi RC water supply in Karjagi section of O & M sub				
36 A L d 37 F	Arranging power supply and installation of transformer for Duddanagi RC water supply in Karjagi section of O & M sub- livision GESCOM under self execution scheme. Providing Internal Electrification to Bydgihal Rehabilitation under BLIS Project	6,65	6.65	0.00	work under progress

t	7701				
ť	IPC DIVISION N	O.01 KALABU	RAGI		
t	ಳದಂಡ ಮಲ್ಲಾಮಾರಿ ಯೋಜನೆ 💢 🚣 📜 🞉 . 🛶 🚉 🚟	والمنافقة المعادمة التعمل		Talkarian Tillian	(The state of the
t	DAM & ALL TED WORKS				
٦	Providing Idependent power Line (HT Line) from chimanchod Sub- Station to LMP Dam site with additional transformer	20.00	23.74	0	Work rescinded, tender to be called
	Proviiding Power line to existing bore at D/s side of Dam with	10.00	10.88	0	Work rescinded, tender to
,	audification motor				be called
t	REHABILITATION CENTERS				145 - d
1	Construction of side drains to internal drains to internal colony GRC No.1	15.00	14.04	0	Work completed & final bill to be submitted
4	Construction Walmiki Temple at GRC No.2	2.00	1.77	0	Work completed & final bill to be submitted
	Providing additional water supply to Gadilingadahalli RC Noo 3 of LMP	1.00	1.04	0	Work completed & final bill to be
a١	Providing water supply arrangement and electrification to GRC No.3	10.04	8.69	0	submitted Work completed & final bill to be
اہ					submitted
	Construction of Peer Masjid at Yalmamadi RHC No.1	1.50	1.30	0	Work completed & final bill to be submitted.
6	Construction of Post office Building at Yelmamdi RC No.2	2.00	1.97	0	Work completed & final bill to be submitted
Ť	Main Canal				1 111-4 1 1-4 0
	Construction of RBC including C.D. works from Km.51 to 52 of LMP	112.79	88.6	0	Work completed & final bill to be submitted
1	Construction of escape cum cross regulator at Km. 55.825	20.00	15.13	0	Work completed &Final bill submitted to CEO Dharawad
2	Construction of Slab Bridge of 4-Spans of 5.0 m each at Km 55.800 on RBC of LMP	10.20	10.29	0	Work completed &Final bill submitted to CEO Dharawad
3	Improvements and portection works to Right Bank Canal from Km. 20.00 to 30.00 of LMP.	177.00	157.1	0	Work completed &Final bill submitted to CEO Dharawad
4	DISTRIBUTARIES				Work completed &Final bill submitted to CEO Dharawad
_	Improvement to Dy. No.61 at 74.875 on RBC of LMP	1.20	1.02	0	Work completed &Final bill submitted to CEO Dharawad
_	Construction of lateral 1 & 2 of taking at ch 1200Mtr under distributory No.30 on RBC of LMP	19.97	19.95	0	Work completed & Closing bill submitted
	Providing C C lining for bed including earth work Excavation from 0.00 to 3.00 Km. including Constructions of C.D. works for Dy. No.34 at 39, 160 Km. on RBC of LMP	20.00	17.51	0	Work completed & Closing bill to be submitted
	No.34 at 39, 100 km, on KBC of LMP Construction of lateral under distributoryNo.34 at ch. 0.160 km, 1.057 km, 2.515 km and Sub-lateral at Ch. 0.535 On lateral 2 Sub-lateral at Ch. 1.107 km, on lateral 3 on RBC of LMP	78.00	78.00	-0	Work completed & final bill to be submitted
5	Construction of lateral under distributory No.31 on RBC of LMP	16.21	16.07	0	Work completed & final bill to be submitted
6	Construction of lateral under distributory No51 at Ch. 0.518 and Sub- lateral at Ch. 0256.from lateral of on RBC of LMP	19.86	19.86	0	Work completed & final bill to be submitted
	Construction of field out let under distrubutory no 1 to 13, 49, 57, 59, 61, 62, 63, and 64 on RBC of LMP	13.63	13.63	0	Work completed & final bill to be
8	Improvements of Distributory No.3a, 4, 5, 6 & 13 on RBC of LMP	0.34	0.33	0	Work completed & final bill to be
	Construction of lateral Lunder distributory No.41 at Ch. 0.497 and Sub – lateral at Ch. 0.747of lateral 1 on RBC of LMP	19.92	19.58	0	Work completed & final bill to be
10	Construction of lateral under distributory No. 64 at Ch0.015Km. of RBC of LMP	19.92	19.57	0	Work completed & final bill to be
11		3.00	0.98	0	Work completed & final bill to be
	Modernization of RBC and its network system of Lower Mullamari Project.	12150.00	12476.29	3977,39	Work under progress.
	Emanelment of 3rd Party consultants for inspection testing quality control and monitoring and construction supervisin for modernization of RBC from Km. 0.00 to 80.00 km including distributories of LMP	46.50	42.18	0	Work complated final bill to be recarded

14	Emanelment of 3rd Party consultants for inspection testing quality control and monitoring and construction supervisin for modernization of RBC from Km. 0.00 to 80.00 km including distributories of LMP	176.4	149.98	0	work under progress
	Asphalting to Internal Roads at GRC No.1, GRC No.2, GRC No.3, YRC No.1, YRC No.2 & Chennur RC of Lower Mullamari Project	439.10	434.23	371.26	Work under progress.

n se all i

ter because of

and the second of the second o

- [6	Asphalting to Approach roads, From YRC No.2 to Chimmanchod Cross Via Nagral RC, Chandankera Cross to GRC No.2, Khanapur	425.00	398.92	345.45	Work under progress.
T	Kotun Cross to GRC No.3 Construction of C.C Drain at GRC No.1, GRC No.2, GRC No.3 of	329.00	304.42	236.46	Work under progress.
!	Lower Mullamari Project Improvements of all Govt buildings providing raising main pipe line and distribution pipeline, construction of toilet rooms at GRC-1,GRC- 2,YRC-1,& Channur RC, construction of Veterinary Hospital and Post office at GRC-1,Ambigara choudayya temple at YRC -1 and Sangameshwar Temple at Gadilingadahalli of LMP	288.41	269.60	107.51	Work under progress.
19	Construction of C.C Drain at YRC No.2 & Channur RC of Lower Mullamari Project	250.50	222.45	122.57	Work under progress.
70	Improvements of Electrification to GRC No.1, GRC No.2, YRC No.1	31.00	28.08	25,27	Work under progress
	nodoconeco clacus	地名的	March Street	(4) (4) (4) (4) (4) (4) (4) (4) (4) (4)	with the same of the same
	Modernization Gandorinala Project RBC KM 0.00 to 7.00 KM &	9400.00	9774.00	4766.00	Work under progress.
寸	expect of the second is distinguished.	WITE THE STATE OF	學學學學學	《外社学》 :14	为对各种的 为某个种类
	Balance Work for Rectification of Existing Canal Network from Km. 30.00 to 54.784 including Distry No. 22, 26-30, 32, Sub-Minor-2 of Dy-33 and Minor-2 of Dy-24 of L.B.C. under Amarja Project,	441.07	455.62	172.37	Work undre progress
2	Balance Work for Rectification of Existing Distry-20, 21 & 23 including Minors of L.B,C, under Amaria Project,	458.08	409.22	77.17	Work undre progress
T	Balance Work for Rectification of Existing Distry-24 including Minor-3, 4 & 5 and Sub-Minor-1 of Minor-2 of L.B.C. under Amarja Project,	441,51	394.42	0	Work undre progress
4	Balance Work for Rectification of Existing Distry-33 including Minors & Sub-Minors of L.B.C. under Amaria Project,	467.80	483.24	68.27	Work undre progress
5	Construction of FIC of Distry -20 to Distry-24 and DPO-8 to DPO-13 of LBC Under Ameria Project.	388.21	401.02	139.03	Work undre progress
6	Construction of FIC of Distry -25 to Distry-33 and DPO-14 to DPO- 19 of LBC Under Amarja Project.		332,41	281.71	Work undre progress
\neg	BNT DIVISIO	ON NO.04 HEB	BAL	annesses and the territory	de la companya de dans la gran di encola eller
_	arganco contad	66. 电影情况是多沙克。	the grant of the same	bereite die der State de La Carte	the property of the
- 1	Providing HT & LT Line Electrification to Kurikota Rehabilitation layout (Centre) under BNT Project- Sub Estimate for Providing 11 KV breaker at Kurikota Reh-centre under BNT Project.	34.62	24.93	24.03	Work Completed.
	Extension of Ankalga Reh. Centre in Sy.No. 17 and 18 of Sirgapur village. (Jungle clearance, leveling, demarkation of plots, roads, etc.,)-Sub Estimate for Internal Electrification to Budha Mandir.	0.79	0.79	0.79	Work Completed.

.

.

J

	,					
•		,				
3		Extension of Ankalga Reh, Centre in Sy.No. 17 and 18 of Sirgapur		1	1	
	١,	village. (Jungle clearance, leveling, demarkation of piots, roads, etc.,)	0.79	0.79	0.79	Work Completed.
	1	Village. (Jungle clearance, revening, demarkation of pious, roads, etc.,)	0.73	u.,,	\ \\ \\ \\ \\ \\ \\ \\ \\ \\ \\ \\ \\ \	Will domptocal
		Providing Manpower to Office Coming Under Bennithora Project	15.6	13.17	13,17	Work Completed.
ζ.	Ļ	Hebbal for the Year 2019-20.		<u> </u>	13.17	Trong gampieted
)	<u> </u>	BLIS DIVIS	OIN AFZALP	UR	Austral .* 10 Mg	the second second second second second
	L	presso as a costo concest				S. C.
	1	Design, supply, install-ation, testing and commiss-ioning LIS of	576.40	576.40	250.00	completed
	\vdash	Allagi-B Lift under BLIS, on turn key basis. Construction of Distributary-18 tail end, M2 of D1, M1 of D2,	63.00	63.00	22.80	
	1.	Dy 22, 23 and CD at Ch 17km of Balundagi Lift canal in	05.00	02.00		completed
	2				ŀ	completed
	_	Afzaipur Taluka(Balance work)		1200 00	66.50	
	١,	Construction of internal colony roads and CD works for development	1200.00	1200.00	VC.00	completed
	3	of Tavarkhed R.C. including formation of layouts, demarcation of plots and civic amenities				Completed
	\vdash	Internal Electrification for public amenity Buildings in Tarapur	4.26	4.26	4.26	
	4	Rehabilitation Centre in Sindagi taluka of Bijapur District under BLIS]	l	completed
	L			<u> </u>		
	5	Providing electrification to layout of Taverkhed Rehabilitation centre	64.00	64.00	40.00	completed
	"	(External) under BLIS in Afzalpur taluka. Providing Internal Electrification to Allagi(B) Rehabilitation under	19.98	19.98	19.98	
		BLIS Project	17.70	17.70	15.50	completed
		Providing Internal Electrification to Byadagihal Rehabilitation under	6.65	6.65	6.65	
	<u>L</u>	BLIS Project				completed
		Counsaltancy services to prepare detail project report for work of	42.00	42.00	42.00	1
	8	Head work for filling of water from Bhima river (Balundagi Lift	I		İ	completed
	1	point) to Amarja dam & surrounding MI Tank in Afzalpu Taluka &	,		I	
	-	Aland Taluka Kalaburagi District Electrification of RC at Allagi(B) Afzalpur Taluka, Kalaburagi Dist	404.32	404.32	260,00	
		under AEE,KNNL, GNP SD No.2, Mahagaon Cross, BLIS, Afzalpur	707.22	1 707.55		completed
	_	under recognition of the object of the second of the secon		·	l	
		Arranging power supply and installation of transformer for Taverkhed	3,40	3.40	3.40	
	10	RC water supply in Karjagi section of O & M sub division HESCOM			į	completed

,

11	Arranging power supply and installation of transformer for Bankalaga RC water supply in Karjagi section of O & M sub division GESCOM	1,86	1.86	0.00	Work under progress.
	under self execution scheme Arranging power supply and installation of transformer for Duddanagi RC water supply in Karjagi section of O & M sub	14.52	14.52	14.52	Work completed
13	division GESCOM under self execution scheme . Providing Internal Electrification to Taverkhedl Rehabilitation under	33.44	33.44	20.45	Work completed
14	BLIS Project Consultancy service for preperation of DPR based on preliminary survey investigation including detail total surveying along the alignment intake structures, pumping machineries with surge analysis report Jack well mainfold rising main with all date including DTP for	31.77	31.77	31.77	Work completed
15	filling up of 8 tanks of Afzalpur Taluka. Providing of consultancy survey for flood protection wall to Bhima River at Sangam of Deval Ganagapur in Afzalpur Taluka	4.80	4.80	4.80	Work completed
16	Providing Electrification to layout of Byadgiyal Rehabilation Centre (External)under BLIS IN Afzalpur taluka.	56.85	56.85	30.00	Work completed
	TEXACTION PURSUES TO THE PERSON NAME OF THE PERSON	2020-21 ***	. Apolle he	236 St. 1887	in Managhail and inc.
	4701		D11D + C1	_	
	IPC DIVISION	NO.UI KALA	BUKAGI	N. 35.2 A. 75.5	AND A PROPERTY OF STREET ASSESSMENT OF STREET
	social moranio others and series are series and series are series and series and series and series are series and series and series and series are series and series and series are series and series are series and series and series are series are series and series are series and series are series	- Albania		1	Work
1	Providing Idependent power Line (HT Line) from chimanchod Sub-Station to LMP Dam site with additional transformer	20.00	23.74	0 _	rescinded, tender tobe_called
2	Provilding Power line to existing bore at D/s side of Dam with submercible motor	10.00	10.88		Work rescinded, tender to be called
\vdash	REHABILITATION CENTERS			0	
	REMABILITATION CENTERS				
4	Construction of side drains to internal drains to internal colony GRC	15	14.04	0	final bill to be submitted
4	Construction of side drains to internal drains to internal colony GRC No.1 Construction Walmiki Temple at GRC No.2	15	14.04	0	final bill to be submitted Work completed & final bill to be submitted
F	Construction of side drains to internal drains to internal colony GRC No.1	2			final bill to be submitted Work completed &

•

•

8	Construction of Peer Masjid at Yalmamadi RHC No.1	1.5	1.30	0	Work completed &
\vdash	Construction of Post office Building at Yelmamdi RC No.2	2	1.97	0	final bill to be submitted Work completed &
9				10	final bill to be submitted
	AME of Vehicle KA32 M-6771 AME of Vehicle KA32 M-6877	3	0	0	
	Main Canal	3		0	
		112,79	88.6	0	Work completed &
13	_				final bill to be submitted
	Construction of escape cum cross regulator at Km. 55.825	20	15.13	0	Work completed &
14					Final bill submitted to CEO Dharawad
-	Construction of Slab Bridge of 4-Spans of 5.0 m each at Km 55.800	10.2	10.29	0	Work completed &
15	on RBC of LMP				Final bill submitted to
_		ļ			CEO Dharawad
16	Improvements and portection works to Right Bank Canal from Km.	177	157.1	0 .	Work completed & Final bill submitted to
	20.00 to 30.00 of LMP.	ļ	i		CEO Dharawad
\vdash	· ,	<u> </u>			Work completed &
	DISTRIBUTARIES		-		Final bill submitted
17	Improvement to Dy. No.61 at 74.875 on RBC of LMP	1.2	1.02	0	to CFO Dharawad
"	improvement to by. No.01 at 74.873 on RBC of LIMP	1.2	1.02	ľ	Final bill submitted to
					CEO Dharawad
18	Construction of lateral 1 & 2 of taking at ch 1200Mtr under	19.97	19.95	0	Work completed &
	distributory No.30 on RBC of LMP				Closing bill submitted
19	Providing C C lining for bed including earth work Excavation from 0.00 to 3.00 Km. including Constructions of C.D. works for Dy.	20	17.51	0	Work completed & Closing bill to be
	No.34 at 39.160 Km. on RBC of LMP				submitted
20	Construction of lateral under distributoryNo.34 at ch. 0.160Km,	78	78.00	0	Work completed &
	1.057Km, 2.515 Km and Sub-lateral at Ch. 0.535 On lateral 2 Sub-				final bill to be submitted
-	lateral at Ch. 1.107 Km. on lateral 3 on RBC of LMP	16 21	16.07	0	West sevelated 6
21	Construction of lateral under distributory No.31 on RBC of LMP	16.21	16.07	ا ا	Work completed & final bill to be submitted
22	Construction of lateral under distributory No51 at Ch. 0.518 and Sub-	19.86	19.86	0	Work completed &
Ш	lateral at Ch. 0256 from lateral of on RBC of LMP	12.62	12.62	0	final bill to be submitted
	Construction of field out let under distrubutory no 1 to 13, 49, 57, 59, 61, 62, 63, and 64 on RBC of LMP	13.63	13.63	1 - 1	Work completed & final bill to be submitted.
24	Improvements of Distributory No.3a, 4, 5, 6 & 13 on RBC of LMP	0.34	0.33		Work completed &
	Control of the Charles of the Charle	10.00	19.58		final hill to be submitted.
	Construction of lateral 1.under distributory No.41 at Ch. 0.497 and Sub – lateral at Ch. 0.747 of lateral 1 on RBC of LMP	19.92	19.38	1-	Work completed & final bill to be submitted
	Jub - Internal at Cit. 0.74701 Internal 1 Oil POC Of Earli				ing on to be seemed
	Construction of lateral under distributory No. 64 at Ch0.015Km. of	19.92	19.57		Work completed &
	RBC of LMP Construction of out lets under distributory No.54	3	0.98		final hill to be submitted: Work completed &
	Construction of our lets under distributory 140.54		0.98		final bill to be submitted.
		12150	12476.29	2475.51	Work under progress.
	Project	46.5	42.18	0	Work complated final
	Emanelment of 3rd Party consultants for inspection testing quality control and monitoring and construction supervisin for modernization	40.3	42.10		bill to be recarded
	of RBC from Km. 0.00 to 80.00 km including distributories of LMP				
_					
	, , , ,	176.4	149.98	43,18	work under progress
	control and monitoring and construction supervisin for modernization of RBC from Km. 0.00 to 80.00 km including distributories of LMP			•	
	of KDC from Kin. 0.00 to 60.00 km including distributories of the			1	
31	Asphalting to Internal Roads at GRC No. 1, GRC No. 2, GRC No. 3,	439.1	434.23	t i	Work nearing
	YRC No.1, YRC No.2 & Chennur RC of Lower Mullamari Project	•		· ·	completion
22	Asphalting to Approach roads, From YRC No.2 to Chimmanchod	425	398.92	49,52	Work completed &
	Cross Via Nagral RC, Chandankera Cross to GRC No.2, Khanapur	72.7	-,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,		final bill submitted
	Kotga Cross to GRC No.3				
		329	304.42	0	Work under progress.
_	Lower Mullamari Project	288,41	269.6	93.29	Work under progress.
34	Improvements of all Govt buildings ,providing raising main pipe line and distribution pipeline, construction of toilet rooms at GRC-1,GRC-	£00,41	207.0	73.27	under progress.
į.	2,YRC-1,& Channur RC, construction of Veterinary Hospital and			1	
1	Post office at GRC-1, Ambigara choudayya temple at YRC -1 and			1	
- [:	Sangameshwar Temple at Gadilingadahalli of LMP				

35	Construction of C.C Drain at YRC No.2 & Channur RC of Lower Mullamari Project	250.5	222.45	99.65	Work nearing completion
	Improvements of Electrification to GRC No.1, GRC No.2, YRC No.1	31	28.08	0	Work nearing completion
	YRC No. 2 & Chamber RC of Lower Withhaman Project	かとを様		A Section of	
1	Modernization Gandorinala Project RBC KM 0.00 to 7.00 KM &	9400	9774	0	Work under progress.
	LBC 0.00 to 60.00 its distributeries	379.5	392.27	0	Work undre progress
2	Improvements and ashpalting of road form LBC @ Ch:25.50Km to Neelkhud Village, Padagatti cross to Bhunyar cress, extention of Distrubutary -55 to vittal pujari Land and Sy-No-126 Kevalu tanda main road to Mullamari river, padegatti Kamon to wadi nala, Patwasd Bheerlingeshwar templae to Dy No-40 of LBC, under Command area of Upper mullamri project.	19.5	392.27		
3	Improvements and ashpalting of road form UMP -RBC distrubutary- 42 to Mullamari river under command area of Uppar mullamari Project	43	38.33	0	Work undre progress
4	Improvements and ashpalting of road form Wadi hunuman cross Ghalappa Gundugurti land under Command area of Uppar Mullmari project.	29.5	23.31	0	Work undre progress
5	Improvements and ashpalting of road form Wadi nala to Rajurampure	48	44.67	0	Work undre progress

	without classes		186 S. 18		
1	Balance Work for Rectification of Existing Canal Network from Km. 30.00 to 54.784 including Distry No. 22, 26-30, 32, Sub-Minor-2 of Dy-33 and Minor-2 of Dy-24 of L.B.C. under Amarja Project,	441.07	455.62	0	Work undre progress
2	Balance Work for Rectification of Existing Distry-20, 21 & 23 including Minors of L.B.C. under Amaria Project.	458.08	409,22	0	Work undre progress
3	Balance Work for Rectification of Existing Distry-24 including Minor-3, 4 & 5 and Sub-Minor-1 of Minor-2 of L.B.C. under Amarja Project,		394,42	0	Work undre progress
4	Balance Work for Rectification of Existing Distry-33 including Minors & Sub-Minors of L.B.C. under Amarja Project,	467.8	483.24	0	Work undre progress
5	Construction of FIC of Distry -20 to Distry-24 and DPO-8 to DPO-13 of LBC Under Amarja Project,	388.21	401.02	0	Work undre progress
6	Construction of FIC of Distry -25 to Distry-33 and DPO-14 to DPO- 19 of LBC Under Amaria Project,	321.79	332.41	0	Work undre progress
	BNT DIVISION NO.04 HEBBAL				
	diging concern and a strain and a			AND THE PROPERTY OF	
1	Construction of Central laboratory (Quality control) at Kalaburagi.	50	41.13	25,96	Work under progress.
2	Formation of Nagoor Rehabilitation centre-2 (Extension) and improvements to basic existing eminities of Nagoor Centre-2 of BNT Project- Sub Estimate for Internal Electrification (Three Diety temple Community Hall and Mosque Building).	3.6	2.97	3.26	Work completed.
3	Consultancy services for Preparation of Estimate and DTP for the work of lifting of water from Bennithora reservoir for filling of Mallaya Muthya tank of Kamaknoor Village Kalagi Taluka Gulbarga District.	25	20.67	19,25	Work completed.

.

			т	1	
BLIS DIVISOIN AFZALF	UR				-
©ūðÀiÁ KvÀ ¤ÃgÁ°Àj	IPPly to Balundagi & Allagi-B Lift under	98,68	98.68	98.68	Work completed
Arranging 33 KV Power S	3/11 KV Terminal Bay at Afzalpur MUSS	70,00	75.55		
BLIS by (a) Creating 110/	ngle circuit line using Coyote ACSR				
conductor from Afzalpur I	GISS for 11 km length				
Construction of Distributa	y-07 of Allagi(B) Lift canal including	352.56	291.23	291.23	Work under progress.
Everyation I ining and St	ucture Under Bhima Lift Irrigation Scheme				
in Afzalour Taluka(Raland	work) Construction of internal colony	1	-		,
roade and CD works for d	velopment of Byadagihall R.C. including		1	İ	
formation of layouts dema	reation of plots and Providing civic		i		
amenities.					
Arranging power supply a		3.4	3.4	3.4	Work under progress.
RC water supply in Karja	i section of O & M sub division HESCOM				
Slunder self execution scher	e			<u> </u>	<u> </u>
Arranging power supply a	d installation of transformer for Bankalaga	1.77	1.77	1.77	Work under progress.
RC water supply in Karjaş	i section of O & M sub division GESCOM		-		ŀ
4 moder self execution scher	e		ļ — —	<u> </u>	
Arranging power supply a	nd installation of transformer for	2.54	2.54	2.54	Work under progress.
Duddanagi RC water sup	ly in Karjagi section of O & M sub	ŀ	Ì		
division GESCOM under	elf execution scheme .	ļ.,		10.00	337. 1 1
Providing Internal Electrif	cation to Taverkhedl Rehabilitation under	10.03	10.03	10.03	Work completed
BLIS Project		ļ	1	7.40	West-semilared
Providing of consultancy :	urvey for flood protection wall to Bhima	5.48	5.48	5,48	Work completed
River at Sangam of Deval	Ganagapur in Afzalpur Taluka			505.01	Wash samulated
Construction of flood pro	tection wall to Bhima River at Sangam of	505.81	505.81	505.81	Work completed
Deval Ganagapur in Afzal	our Taluka Gulbarga district	1.0	1.2	11.2	Work completed
	Evaluation report for year 2019-20 of BLIS.	1.2	1.2	1.2	work completed
)		500	400.33	0	Work under progress.
Construction of Flood Pro	ection wall to Audumbar Vriksha to	500	498.21	1	work under progress.
	al Length) at Sangam of Deval Ghangapur	1		1	1
in Afzalpur to in Kalabura	zi Dist.	4.00	4,89	4.89	Work completed
Providing Consultancy Su	vey for Construction of Flood Protection	4.89	4.89	4.09	Work completed
wall to Audumbar vriksha	to parayan mantap (Additional length) at				
Sangam of deval Ganagpu	r inAfzalpur taluka, Gulbarga district	45000	31848.54	16072	Work under progress
"Design, Supply, Installat	on, Testing and Commissioning of Lift	45000	31848.34	10072	Work under progress
Irrigation System (Head V	orks Consisting of Construction of Intake		1		
Canal, Jack Well / Pump	Iouse, Control Room, Power Supply				
Including Terminal bays S	ub Station, Overhead Transmission Lines,		1		
Rising Main, Gravity Mai	Distribution main, Delivery Chamber,				
Break Pressure Tank, Thr	st Block, Surge Tank, Service Road,				İ
Approach Road, Railway	Crossing, Cross Drainage Works, Road	1	i		
Bridges Office Buildings,	Staff Quarters, Chain Link Fencing around				1
Pump House, Buildings e	c.,) For Filling of Surrounding MI Tanks in				
Afzalpur and Aland Taluk	a and Amarja Reservoir including		1		1
Operation and maintenant	e For a period of 5 years after successful	į.	1	ļ	
commissioning on Lump	Sum Turn-Key Basis under Bhima Lift				
Irrigation Scheme in Afza	pur Taluka, Kalaburagi District,		Ì	İ	ļ
2 Kamataka"					Work completed
	n wall to Virukth Math at Left Bank of	250.00	311.00	311.00	work completed
Bhima River at Khedagi v	illage in Indi Taluka Vijaypura District.				Work completed
	eperation of DPR based on preliminary			1	work completed
survey investigation inclu	ling detail total surveying along the		21.77	21.77	
alignment intake structure	s, pumping machineries with surge analysis	31.77	31.77	31.77	1
	rising main with all date including DTP for		1	1	
filling up of 8 tanks of Af	alpur Taluka.				Moule completes
Providing Consultancy	survey for Construction of Road from		4.00	1 22	Work completed
Afzalpur (APMC) to Go	r (B) and Diksanga (K) to Jevargi (K) via	4.00	4.00	3,20	
Telunagi under BLIS in A	fzalpur ta in Kalaburagi district.		5140.00	040.55	
Filling up of 7 tanks of A	fzalpur Taluka, Gulbarga District by lifting	5811.57	5140,00	948,57	
water from Bhima rive	near Bandarwad and Mannur village,			Į	Work under progre
	ga District under Bandarwad and Mannur	` [
Lift Scheme.				+	
CONSTRUCTION OF R	OAD FROM GOUR(B) TO BALUNDAGI	1 [,	
MAIN CANAL CROSS	ING IN AFZALPUR TALUKA UNDER	492.00	500.00	0.00	Work under progre
B.L.I.S. (MD letter No. 6	63, Dated: 30/12/2020)	1	1	1	
7					
CONSTRUCTION OF F	OAD FROM ATNOOR TO BILWAD (K)	200.00	200.00	0.00	Word:
	A UNDER B.L.I.S. (MD letter No. 6063,	, 300.00	300.00	0.00	Work under progre
Dated: 30/12/2020)			 	+	
CONSTRUCTION OF R	OAD FROM MASHAL-BASAVANAGAR		i	1	1
TO DIKSANGA CONN	CTING ROAD AND AFZALPUR APMO	2 250 55	250.00	0.00	Work under
TO BALUNDAGI MA	N CANAL CROSSING IN AFZALPUR	250.00	250.00	0.00	Work under progre
TALUKA UNDER B.L.I	S. (MD letter No. 6063, Dated: 30/12/2020))		ļ	
9		_i		1	
Consultancy service for	letailed survey, investigation, preparation of	f	1		
designs, drawing, cost est	mate, draft papers including preparation of	14.05	15.00	0.00	Work under progre
land acquisation proposa	s for Headwork, Intake canal, Jackwell cum	1	10,00	1	Free
frame medianement brokens	station dumning yard and rising				
O numphouse electrical sub	Hattor, outs pittle fare and sales	. 1	1	1	
O pumphouse electrical sub Consultanct service for the	e 3rd party inspection, quality control, quality	y	ł.		
O pumphouse electrical sub Consultanct service for the assessment and supervision	e 3rd party inspection, quality control, quality on work for construction of Head works for	r [
O pumphouse electrical sub Consultanct service for the assessment and supervisibiliting of water from Bo	e 3rd party inspection, quality control, quality on work for construction of Head works for i river near Balundagi village to fill Amarja	150.00	150.00	33.00	Work under progre
O pumphouse, electrical sub Consultanct service for the assessment and supervisibiliting of water from Bo	e 3rd party inspection, quality control, quality	150.00	150.00	33.00	Work under progre

į

ವಿಧಾನ ಪರಿಷತ್ತಿನ ಸದಸ್ಯರಾದ ಸನ್ಮಾನ್ಯ ಶ್ರೀ ಸುನೀಲ್ ವಲ್ಯಾಮರ್ (ವಿಧಾನ ಸಭೆಯಿಂದ ಚುನಾಯಿತರಾದವರು) ಇವರ ಚುಕ್ಕೆ ಗುರುತಿಲ್ಲದ ಪ್ರಶ್ನೆ ಸಂ.270 ಕ್ಕೆ <u>ಅನುಬಂಧ-2</u>

ಕ್ರ ಸಂ.	ವರ್ಷ	ಚಿಲ್ಲೆ	ಮತಕ್ಷೇತ್ರ	ಕಾಮಗಾರಿಗಳ ವಿವರ		ಕಾಮಗಾರಿಗಳ ಸಂಖ್ಯೆ	ಮಂಜೂರಾದ / ಬಿಡುಗಡೆಯಾದ ಅನುದಾನ	ಗುತ್ತಿಗೆದಾರರಿಗೆ ಬಿಡುಗಡೆಯಾದ ಅನುದಾನ
1.	2018–19	ಯಾದಗಿರಿ	ಯಾದಗಿರಿ	ಕೊಳವೆಬಾವಿ ವಿದ್ಯುತ್ ಜೋಡಣೆ		32	200	147.38
					ಒಟ್ಟು	32	200	147.38
			ಶಹಪೂರು	ಕೊಳವೆಬಾವಿ ವಿದ್ಯುತ್ ಜೋಡಣೆ		24	146	77.7
				ತೆರೆದ ಬಾವಿ ವಿದ್ಯುತ್ ಜೋಡಣೆ		3	44	0
				ಕೆರೆ ತುಂಬುವುದು ಮಾಲಗತ್ತಿ		1	100	74.46
					ఒట్టు	28	290	152.16
			ಗುರುಮಿಠಕಲ್	ಕೊಳವೆಬಾವಿ ವಿದ್ಯುತ್ ಜೋಡಣೆ		35	200	11.81
					ఒట్టు	35	200	11.81
2	2018–19	ಕಲಬುರಗಿ	ಜೇವ ರ್ಗಿ	ಕೊಳವೆಬಾವಿ ವಿದ್ಯುತ್ ಜೋಡಣೆ		16	120	29.77
				ಸಮುದಾಯ ಭವನ		1	30	0
					ಒಟ್ಟು	17	150	29.77
			ಚಿತ್ತಾಪೂರ	ಕೊಳವೆಬಾವಿ ವಿದ್ಯುತ್ ಜೋಡಣೆ		18	200 ·	0
			ಕಲಬುರಗಿ ಲೋಕಸಭಾ	ತೆರೆದ ಬಾವಿ ವಿದ್ಯುತ್ ಜೋಡಣೆ		1	32	0
				ಸಿ.ಸಿ.ರಸ್ತೆ		11	968	199.05
				ಒಟ್ಟು		30	1200	199.05

3	2019-20	ಯಾದಗಿರಿ	ಯಾದಗಿರಿ	ಕೊಳವೆಬಾವಿ ವಿದ್ಯುತ್ ಜೋಡಣೆ		20	162.5	89.75
				ಸಿ.ಸಿ.ರಸ್ತೆ		6	87.5	33.73 -
				· · · · · · · · · · · · · · · · · · ·	ಒಟ್ಟು	26	250	123.48
			ಶಹಬೂರು	ಕೊಳವೆಬಾವಿ ವಿದ್ಯುತ್ ಜೋಡಣೆ		9	56	25.67
		Ì		ಪೈಪ್ ಲೈನ್		4	69	0
					ఒట్టు	13	125	25.67
			ಗುರುಮಿಠಕಲ್	ಕೊಳವೆಬಾವಿ ವಿದ್ಯುತ್ ಜೋಡಣೆ		14	89	0
				ಸಮುದಾಯ ಭವನ		3	36	0
					ఒట్టు	17	125	0
			ಕಲಬುರಗಿ ಲೋಕಸಭಾ	ಕೊಳವೆಬಾವಿ ವಿದ್ಯುತ್ ಜೋಡಣೆ		20	100	65.02
					ఒట్టు	20	100	65.02
	2019–20	ಕಲಬುರಗಿ	ಜೇವರ್ಗಿ	ಕೊಳವೆಬಾವಿ ವಿದ್ಯುತ್ ಜೋಡಣೆ		9	63	0
				ಸಮುದಾಯ ಭವನ		3	62	25.68
				·	ఒట్టు	12	125	25.68
			ಕಲಬುರಗಿ ಲೋಕಸಭಾ	ಕೊಳವೆಬಾವಿ ವಿದ್ಯುತ್ ಜೋಡಣೆ		4	28	0
				ತೆರೆದ ಬಾವಿ ವಿದ್ಯುತ್ ಜೋಡಣೆ		1	10	0
				ಪೈಪ್ಲೈನ್		6	59.5	0
				ಸಮುದಾಯ ಭವನ		2	20	0
				- ಸಿ.ಸಿ.ರಸ್ತೆ		2	32.5	0
					ఒట్టు	15	150	0
			ಚಿತ್ತಾಪೂರ	ಕೊಳವೆಬಾವಿ ವಿದ್ಯುತ್ ಜೋಡಣೆ		11	89	0
				ಸೇವಾಲಾಲ್ ಭವನ		1	12	0
				ಬುದ್ಧ ಮಂದಿರ		2	24	0
					ఒట్టు	14	125	0
4	2020-21			ಅನುದಾನ ಹಂಚಿಕೆಯಾಗಿಂ	ರುವುದಿಲ್ಲ.		<u> </u>	

.

(ಆ) ಟಿ.ಎಸ್.ಪಿ.

ಕ್ತ ಸಂ.	ವರ್ಷ	ಚಿಲ್ಲೆ	ಮತಕ್ಷೇತ್ರ	ಕಾಮಗಾರಿಗಳ ವಿವರ		ಕಾಮಗಾರಿಗಳ ಸಂಖ್ಯೆ	ಮಂಜೂರಾದ / ಬಿಡುಗಡೆಯಾದ	ಗುತ್ತಿಗೆದಾರರಿಗೆ ಬಿಡುಗಡೆಯಾದ
-			4 -			"	ಅನುದಾನ	ಅನುದಾನ
1	2018-19	ಯಾದಗಿರಿ	ಯಾದಗಿರಿ	ಕೊಳವೆಬಾವಿ ವಿದ್ಯುತ್ ಜೋಡಣೆ		17	100.00	4.19
					ಒಟ್ಟು	17	100.00	4.19
			ಶಹಪೂರು	ಕೊಳವೆಬಾವಿ ವಿದ್ಯುತ್ ಜೋಡಣೆ		11	73.50	44.28
ļ				ಕೆರೆ ತುಂಬುವುದು ಮೂಡಬಾಳ	•	1	100.00	63.42
		- -			ಒಟ್ಟು	12	173.50	107.70
			ಗುರುಮಿಠಕಲ್	ಕೊಳವೆಬಾವಿ ವಿದ್ಯುತ್ ಜೋಡಣೆ		16	100.00	38.60
,		-			ಒಟ್ಟು	16	100.00	38.60
2	2018–19	ಕಲಬುರಗಿ	ಜೇವರ್ಗಿ	ಕೊಳವೆಬಾವಿ ವಿದ್ಯುತ್ ಜೋಡಣೆ		1	8.00	5.46
				ಪೈಪ್ಲೈನ್	•	5	92.00	0.00
					ಒಟ್ಟು	6	100.00	5.46
			ಚಿತ್ತಾಮಾರ	ಕೊಳವೆಬಾವಿ ವಿದ್ಯುತ್ ಜೋಡಣೆ		14	100.00	0.00
	•		ಕಲಬುರಗಿ ಲೋಕಸಭಾ	ಸಿ.ಸಿ.ರಸ್ತೆ		5	300.00	0.00
	,	.		•	ఒట్టు	19	400.00	0.00
3	2019–20	ಯಾದಗಿರಿ	ಯಾದಗಿರಿ	ಕೊಳವೆಬಾವಿ ವಿದ್ಯುತ್ ಜೋಡಣೆ		20	162.50	86.50
				ಸಿ.ಸಿ.ರಸ್ತೆ		6	87.50	7.49
					ఒట్టు	26	250.00	93.99
			ಶಹಪೂರು	ಕೊಳವೆಬಾವಿ ವಿದ್ಯುತ್ ಜೋಡಣೆ	•	10	75.00	12.72
					ఒట్టు	10	75.00	12.72
			ಗುರುಮಿಠಕಲ್	ಕೊಳವೆಬಾವಿ ವಿದ್ಯುತ್ ಜೋಡಣೆ		8	51.00	0.00
				ಸಮುದಾಯ ಭವನ		2	24.00	0.00
					ఒట్టు	10	75.00	0.00

								* - ** ********************************
	2019–20	ಕಲಬುರಗಿ	ಜೇವರ್ಗಿ	ಕೊಳವೆಬಾವಿ ವಿದ್ಯುತ್ ಜೋಡಣೆ		10	75.00	26.05
· ·					ఒట్టు	10	75.00	26.05
		· –	ಕಲಬುರಗಿ ಲೋಕಸಭಾ -	ಕೊಳವೆಬಾವಿ ವಿದ್ಯುತ್ ಜೋಡಣೆ	·-	17	110.50	0.00
		·		ಪೈಪ್ಲೈನ್		3	52.00	0.00
				ಸಿ.ಸಿ.ರಸ್ತೆ		6	87.50	0.00
					ఒట్టు	26	250.00	0.00
	*		ಚಿತ್ತಾಮೂರ	ಕೊಳವೆಬಾವಿ ವಿದ್ಯುತ್ ಜೋಡಣೆ		8	52.00	. 0.00
			·	ಚೆಕ್ ಡ್ಯಾಂ	•	1	13.00	0.00
				ಸಿ.ಸಿ.ರಸ್ತೆ	· · · · · ·	1	10.00	
			•		ಒಟ್ಟು	10	75.00	0.00
4	2020-21		· · · · · · · · · · · · · · · · · · ·	ಅನುದಾನ ಹಂಚಿಕೆಯಾಗಿ	ಮವುದಿಲ್ಲ. 		1 1	

The second of th

ಅನುಬಂಧ-2 (ಎಲ್.ಸಿ.ಕ್ಯೂ 249)

ರೂ. ಲಕ್ಷಗಳಲ್ಲಿ

					ಹಾ. ಲಕ್ಷಗಳಲ್ಲ
ಕ್ರ ಸಂ:	ಕಾಮಗಾರಿಯ ವಿವರ	ಆಂದಾಜು ಮೊತ್ತ	ಗುತ್ತಿಗೆ ಮೋತ್ತ	ಗುತ್ತಿಗೆದಾರರಿಗೆ ಬಿಡುಗಡೆ ಮಾಡಿರುವ ಅನುದಾನ	ಕಾಮಗಾರಿಯ ಹಂತ
1	2	3	4	5	6
	2018-19		1	· · · · · · · · · · · · · · · · · · ·	· · · · · · · · · · · · · · · · · · ·
	4701 SCP/TSP			. = =	
	IPC DIVISION NO.01 KALABU	RAGI			
	ಕೆಳದಂಡೆ ಮುಲ್ಲಾಮಾರಿ ಯೋಜನೆ			· · · · · · · · · · · · · · · · · · ·	
1	Providing Irrigation Facilities to Sy No. 140/AA of Smt. Renukabai W/o Prakash at Shivram Nayak Tanda of salgar Basantpur village of Chincholi taluka under SCP.	3.75	3.75	0.00	Work under progress
2	Providing irrigation facilities to sy no. 123 at Bhuyar village of chincholi taluka, sy no. 67 at Bhuyar (K) village of Chincholi taluka, sy no. 5 Pastapur village of Chincholi taluka, sy no. 9/2 at Anwar village of Chincholi taluka, through borewell irrigation including design, supply, installation, testing and commissioning, Motor pumpset of 5.00 to 7.50 HP Capacity, Earthing and Lighting protection, Inter connect cables and other accessories. Valves air release valves, fitting and accessories as per BIS/ relevant standards etc., including pipeline works. The work also includes erection of transmission line, required no of transformers as per KPTCL/GESCOM norms, line and transformer protection as per standards including power sanction etc., complete on Turnkey tender basis with defect and liability period of one year from the date of successful commissioning of system.I.No.27165	28.00	24.32	0.00	Work under progress
3	Providing irrigation facilities by through Borewell to sy no. 291 at Gadikeshwar village of Chincholi taluka, through borewell irrigation including design, supply, installation, testing and commissioning, Motor pumpset of 5.00 to 7.50 HP Capacity, Earthing and Lighting protection, Inter connect cables and other accessories. Valves air release valves, fitting and accessories as per BIS/ relevant standards etc., including pipeline works. The work also includes erection of transmission line, required no of transformers as per KPTCL/GESCOM norms, line and transformer protection as per standards including power sanction etc., complete on Turnkey tender basis with defect and liability period of one year from the date of successful commissioning of system. (Indnet No,28586/Call-4) Others Sedam	8.50	5.17	0.00	Work under progress

Co. William Parilless of Chingholi tatuka sy no. 145 70.00	60.93	0.00	Work under progress
Describing irrigation facilities by through Rorewell to SV no. 00 at Kallur-B village of Children tauka, 5) no. 14-1	00.73	0.00	
let Mudbat village of Sedam taluka, sy no. 138 at Chitrasala village of Chincholi taluka, sy no. / at Adaki village	•]~
of Sedam taluka, sy no 195 at Adaki village of Sedam taluka, sy no 117 at Ganapur village of Chincholi taluka, sy			
no.241 at Malkhed-J village of Sedam taluka, sy no.300 at Balgera-B village of Chincholi taluka, sy no.7 at Adaki	-		
village of Sedam taluka and sy no.75 at Korvi village of Chincholi taluka, through borewell irrigation including			
village of Sedam failured and sy no.73 at 1-10141 village of Sedam failured and sy no.73 at 1-10]
design, supply, installation, testing and commissioning, Motor pumpset of 5.00 to 7.50 HP Capacity, Earthing and			
Lighting protection, Inter connect cables and other accessories. Valves air release valves, fitting and accessories as		•	
per BIS/ relevant standards etc., including pipeline works. The work also includes erection of transmission line,	, ,		
required no of transformers as per KPTCL/GESCOM norms, line and transformer protection as per standards		Į	
including power sanction etc., complete on Turnkey tender basis with defect and liability period of one year from		•	
4 the date of successful commissioning of system. I.No.27145	<u>L</u>	<u> </u>	<u> </u>
ine date of successful commencers			

10	on Turnkey tender basis with defect and liability period of one year from the date of successful commissioning of system.(27148/Call-3)				
	KPTCL/GESCOM norms, line and transformer protection as per standards including power sanction etc., complete				
	cables and other accessories. Valves air release valves, fitting and accessories as per BIS/ relevant standards etc., including pipeline works. The work also includes erection of transmission line, required no of transformers as per				
	and commissioning, Motor pumpset of 5.00 to 7.50 HP Capacity, Earthing and Lighting protection, Inter connect				
	at Rudrawar village of Chincholi taluka, through borewell irrigation including design, supply, installation, testing	17.00	11.51	0.00	Work under progress
	Providing irrigation facilities by through Borewell to sy no. 256 of at Malkhed- J village of Sedam taluka, sy no. 9	14.00	11.37	0.00	Work under progress
9	Construction of Approach Road from Sari village to Sari tanda of Lower Mullamari Project.	28.80	20.91	0.00	Work under progress
8	No,27531)				
	liability period of one year from the date of successful commissioning of system. LMP -TSP. [Induct				
	erection of transmission line, required no of transformers as per KPTCL/GESCOM norms, line and transformer protection as per standards including power sanction etc., complete on Turnkey tender basis with defect and				
	valves, fitting and accessories as per BIS/ relevant standards etc., including pipeline works. The work also includes				
	7.50 HP Capacity, Earthing and Lighting protection, Inter connect cables and other accessories. Valves air release				
	borewell irrigation including design, supply, installation, testing and commissioning, Motor pumpset of 5.00 to				
	Providing irrigation facilities by through Borewell to sy no. 155/8 at Kodli village of Chincholi taluka, through	7.00	5.54	0.00	Work under progress
7	system. LMP –TSP.(Indnet No,27529)				
	on Turnkey tender basis with defect and liability period of one year from the date of successful commissioning of				
	including pipeline works. The work also includes erection of transmission line, required no of transformers as per KPTCL/GESCOM norms, line and transformer protection as per standards including power sanction etc., complete				
	cables and other accessories. Valves air release valves, fitting and accessories as per BIS/ relevant standards etc.,		1	,	
	and commissioning, Motor pumpset of 5.00 to 7.50 HP Capacity, Earthing and Lighting protection, Inter connect				
	Linganagar village of chincholli taluka, through borewell irrigation including design, supply, installation, testing				
	at Antavaram village of Chincholi taluka, sy no, 47 of Kodli village of Chincholi taluka, and sy no, 33 of	-	1		
	Providing irrigation facilities by through Borewell to sy no. 4/2/B at Bonaspur village of Chincholi taluka, sy no. 7	18.40	14.98	0.00	Work under progress
6	the date of successful commissioning of system. LMP – TSP.				
	including power sanction etc., complete on Turnkey tender basis with defect and liability period of one year from				
	required no of transformers as per KPTCL/GESCOM norms, line and transformer protection as per standards				
	Lighting protection, Inter connect cables and other accessories. Valves air release valves, fitting and accessories as per BIS/ relevant standards etc., including pipeline works. The work also includes erection of transmission line,				
	design, supply, installation, testing and commissioning, Motor pumpset of 5.00 to 7.50 HP Capacity, Earthing and				
	3 of Nagaidlai and sy no, 61 of shikarmotakpalli village of chincholli taluka, through borewell irrigation including				
	Providing irrigation facilities by through Borewell to sy no. 27B-2 at Tirumalpur sy no. 123/1 at Sheri, sy no, 45C-	20.80	17.53	0.00	Work under progress
	system.(Indnet No,27149/Call-3)				
	on Turnkey tender basis with defect and liability period of one year from the date of successful commissioning of				
	KPTCL/GESCOM norms, line and transformer protection as per standards including power sanction etc., complete				
	cables and other accessories. Valves air release valves, fitting and accessories as per BIS/ relevant standards etc., including pipeline works. The work also includes erection of transmission line, required no of transformers as per				
	commissioning, Motor pumpset of 5.00 to 7.50 HP Capacity, Earthing and Lighting protection, Inter connect				
	Kallur-K village of Chincholi taluka, through borewell irrigation including design, supply, installation, testing and				
	Providing irrigation facilities by through Borewell to sy no. 304 at Nidgunda of Chincholi taluka, sy no. 29 at	14.00	11.37	0.00	Work under progress

•

	Se at Modebirenelli village taluka through borewell	7.00	6.08	0.00	Work under progress
Provid	ing irrigation facilities by through Borewell to sy no. 58 at Hodebiranalli village taluka, through borewell		}		1
irrigati	ion including design, supply, installation, testing and commissioning, Motor pumpset of 5.00 to 7.50 HP				
Capaci	ity, Earthing and Lighting protection, Inter connect cables and other accessories. Valves air release valves,		1		
1	Language of the DIC/ relevant standards AIC Inclining Dipellie Works, The Work was increased				,
erectio	and accessories as per Biss relevant standards etc., into proper per KPTCL/GESCOM norms, line and transformer on of transmission line, required no of transformers as per KPTCL/GESCOM norms, line and transformer	•			
	tion as per standards including nower sanction etc., complete on Turnkey tender basis with detect and t	ľ			
1 10.3.21%	to period of one year from the date of successful commissioning of system. Liver-131.	21.00	18.24	0.00	Work under progres
- I	to the state of Schall talues of Schall talues of Schall talues of Schall talues of Schall talues of Schall talues	21.00			
۱. ۱	The second column of the second second lateral relations of the second lateral relation in the second secon				
1	to the first and the first state of the same commissioning Molor bumbset of 3.00 to 7.30 the Capacity I				7
ناسب خوا	ing and Lighting protection. Inter connect cables and other accessories, valves all release valves, many and [
	and the selection of th				
	wission line, required no of transformers as per KPTCL/GESCOM norms, line and dansformer protection as I				}
ner st	andards including power sanction etc., complete on Turnkey tender basis with defect and liability period of				
12 one ve	ear from the date of successful commissioning of system.				3 : 2 % : 2 % · 3 % · 3 % ·
ਜਹਾਨ	ear from the date of successful commissioning of system. ගැවිතාපට රාලයන් වියුතුයේ දින්න ක්රීඩ් ක්රඩ් ක්රීඩ් ක්රඩ් ක්රීඩ් ක්රඩ් ක්රීඩ්	the Building St.	100000000000000000000000000000000000000	mile of there is	the second second
o.es	ding irrigation facilities by drilling Borewell to sy no. 24/2 at Kumasi village of Kalaburgi taluka sy no. 177	57.1	57.87	0	Work under progres
Provi	imasi village of Kalaburagi Taluka, sy no. 55/4 at Lengati village of Aland taluka sy no. 12 at Kannur village of Kalaburagi Taluka, sy no. 55/4 at Lengati village of Aland taluka sy no. 55/2 at Rablad I K village of		\		
at Ku	imasi village of Kalaburagi Tatuka, sy no. 55/4 at Edigar Village of Alahd taluka, sy no. 55/2 at Bablad I.K village of Alaburagi Taluka, Sy no. 307 at Chinchansoor village of Alahd taluka, sy no. 55/2 at Bablad I.K village of]	1
of Ka	alaburagi faluka, sy no. 307 at Chintchaisoo Village of Kalaburgi taluka sy no. 52/3 at Nandoor village of burgi taluka, sy no. 100 at Bhoopal tegnur village of Kalaburgi		1	ļ	
Kalat	burgi taluka, sy no. 100 at Bhoopai tegnul Village of Kalaburgi taluka Water supply to Kusnoor village of Kalaburgi taluka Water supply to Kusnoor village of Kalaburgi taluka Water supply to Kusnoor village of Kalaburgi				İ
Kalal	burgi taluka, sy no. 4/13 at Martur Village of Kalaburgi taluka water burgist and commissioning, Motor a, through borewell irrigation including design, supply, installation, testing and commissioning, Motor			ļ	ļ
taluk	a, through borewell irrigation including design, supply, distantation, worting and other accessories.				1
pump	pset of 5.00 to 7.50 HP Capacity, Earthing and Lighting protection, Inter connect cables and other accessories.		1	}	
Valve	pset of 3.00 to 7.30 HP Capacity, Earthing and Egypting properties air release valves, fitting and accessories as per BIS/ relevant standards etc., including pipeline works. The res air release valves, fitting and accessories as per BIS/ relevant standards etc., including pipeline works. The		ŀ	l	1
work	es air release valves, fitting and accessories as per better the properties of transformers as per KPTCL/GESCOM norms, line calso includes erection of transmission line, required no of transformers as per KPTCL/GESCOM norms, line			ļ	
and t	transformer protection as per standards including power sanction etc., complete on Turnkey tender basis with	-	1		
defe	transformer protection as per standards including power standards incl	29.6	29.48	0	Work under progre
Prov	ct and habitily period of one year house of the feather than the feather t]		,	
	a la don Chinabanana milaga bu na 767 at Tanasanalli Village di Cilliadui ialun allu Walki suppis w				
1	willians of kelakurgi through borewell irrigation including design, supply, installation, testing and			1	
		1			
	Volves of volves of volves tiffing and accessories as DCI DIS/ relevant standards etc.,			1	
1	The work also includes erection of transmission into, required no or datastorners at part			1	ł
KPT	ICL/GESCOM norms, line and transformer protection as per standards including power sanction etc. complete	1	\	1	
	F I to- do- (Indept No. 27506) SC		31.1	1 0	Work under progre
1	Californ by deiling Recovell to sy no. 123 Ambalga village, Aland Taluka, , sy no. 73 Of	ا.اد	31.1	1	
Prov	Observed Tondo Moloburgoi Toluka sy no 167 of Holkunga Village of Kalaburgi tatuka, Sy ito. 5572 of	1		1	1
1					
Kan	The of Valaboral taluka and by no 66/) of Stinivas Saraugi village of Kalabaragi andra, about				1
Kan Har	rsoor village of Kalaburgi taluka, and sy no.66/2 of Stinivas Saraogi village of Stinivas Saraogi village of Stinivas Saraogi village of Stinivas Saraogi village of Stinivas Saraogi village of Stinivas Saraogi village of Stinivas Saraogi village of Stinivas Saraogi village of Stinivas Saraogi village of Stinivas Saraogi village of Stinivas Saraogi village of Stinivas Saraogi village of Saraogi village of Saraogi village of Saraogi village of Saraogi village of Saraogi village of Saraogi village of Saraogi	ł	,	ł	
Kan Har bore	rsoor village of Kalaburgi taluka, and sy no.66/2 of Srinivas Saraogi village of Srinivas Saraogi village of Srinivas Saraogi village of Srinivas Saraogi village of Srinivas Saraogi village of Srinivas Saraogi village of Srinivas Saraogi village of Srinivas Saraogi village of Srinivas Saraogi village of Srinivas Sara	; ;	•		
Kan Har bore 7.50	ewell irrigation including design, supply, installation, testing and commissioning, Motor pumpset of 5.00 to 14P Capacity, Earthing and Lighting protection, Inter connect cables and other accessories. Valves air release the connect cables are connected to the connected and other accessories. Valves air release the connected are connected as a connec	;	•		
Kan Han bore 7.50 valv	ewell irrigation including design, supply, installation, testing and commissioning, Motor pumpset of 5.00 to 14P Capacity, Earthing and Lighting protection, Inter connect cables and other accessories. Valves air release ves, fitting and accessories as per BIS/ relevant standards etc., including pipeline works. The work also includes the content of the provision line and transformers as per KPTCL/GESCOM norms, line and transformers.	;	•		
Kan Han bore 7.50 valv	rsoor village of Kalaburgi taluka, and sy no.66/2 of Srinivas Saraogi village of Srinivas Saraogi village of Srinivas Saraogi village of Srinivas Saraogi village of Srinivas Saraogi village of Srinivas Saraogi village of Srinivas Saraogi village of Srinivas Saraogi village of Srinivas Saraogi village of Srinivas Sara	;	,		

na village of Aland Taluka, through borewell irrigation including design, supply, installation, testing oning, Motor pumpset of 5.00 to 7.50 HP Capacity, Earthing and Lighting protection, Inter connect er accessories. Valves air release valves, fitting and accessories as per BIS/ relevant standards etc., line works. The work also includes erection of transmission line, required no of transformers as per COM norms, line and transformer protection as per standards including power sanction etc., complete	11.75	11.75	0	Work under progress
er accessories. Valves air release valves, fitting and accessories as per BIS/ relevant standards etc., line works. The work also includes erection of transmission line, required no of transformers as per		1		·
line works. The work also includes erection of transmission line, required no of transformers as per				
OM norms, line and transformer protection as per standards including power sanction atc. complete				
nder basis with defect and liability period of one year from the date of successful commissioning of No,27599) General				
ation facilities, sy no.101 and 102 of Ratkal village of chincholi taluka, sy no. 212 and 211/1 of	91.02	92.7	0	Work under progress
age of chincholi taluka, sy no.101 of of Bedsur (M) tanda of Chittapur taluka, and Water supply to				
nda of chittapur taluka and providing additional raising main to Bugadi Tanda water supply Arankal				
SCP including electrification for the year 2018-19 of GNP, through borewell and water supply				
uding design, supply, installation, testing and commissioning, Motor pumpset of 5.00 to 7.50 HP hing and Lighting protection, Inter connect cables and other accessories. Valves air release valves,				
cessories as per BIS/ relevant standards etc., including pipeline works. The work also includes				
nsmission line, required no of transformers as per KPTCL/GESCOM norms, line and transformer				\
per standards including power sanction etc., complete on Turnkey tender basis with defect and				
of one year from the date of successful commissioning of system, (Indent No 27201) General				
gation facilities by drilling Borewell to sy no. 45 at Okali village, Kalaburagi Taluka, , sy no. 52 at	55.75	56.62	0	Work under progress
Kalaburagi Taluka, sy no. 240 at Narona village of Aland taluka, Sy no. 179 at Dhammur R C	33.73	30.02	U	work dilder progress
aburgi taluka, sy no.79 at Bannur village of kalaburagi taluka, sy no. 154 at pala viiage of kalaburagi		1		
291 at old Shahabad village and sy no. 88 of Itga village of kalaburagi taluka, sy no. 123 at				
village of Aland taluka, through borewell irrigation including design, supply, installation, testing and			3.	
g, Motor pumpset of 5.00 to 7.50 HP Capacity, Earthing and Lighting protection, Inter connect				
ner accessories. Valves air release valves, fitting and accessories as per BIS/ relevant standards etc.,				
eline works. The work also includes erection of transmission line, required no of transformers as per		1		
COM norms, line and transformer protection as per standards including power sanction etc., complete				
Eline works. The work also includes erection of transmission line, required no of transformers as per COM norms, line and transformer protection as per standards including power sanction etc., complete nder basis with defect and liability period of one year from the date of successful commissioning of t No,27193) General	17.55	15.88	0	Work under progress
COM norms, line and transformer protection as per standards including power sanction etc., complete nder basis with defect and liability period of one year from the date of successful commissioning of t No,27193) General gation facilities by drilling Borewell to sy no. 240 at Narona village of Aland taluka, sy no. 37 of at				
COM norms, line and transformer protection as per standards including power sanction etc., complete nder basis with defect and liability period of one year from the date of successful commissioning of t No,27193) General gation facilities by drilling Borewell to sy no. 240 at Narona village of Aland taluka, sy no. 37 of at gi and sy no. 15/2 of at Jhapur village of Kalaburagi taluka, through borewell irrigation including		1 1		
COM norms, line and transformer protection as per standards including power sanction etc., complete nder basis with defect and liability period of one year from the date of successful commissioning of t No,27193) General gation facilities by drilling Borewell to sy no. 240 at Narona village of Aland taluka, sy no. 37 of at gi and sy no. 15/2 of at Jhapur village of Kalaburagi taluka, through borewell irrigation including y, installation, testing and commissioning, Motor pump set of 5.00 to 7.50 HP Capacity, Earthlings				!
COM norms, line and transformer protection as per standards including power sanction etc., complete nder basis with defect and liability period of one year from the date of successful commissioning of t No,27193) General gation facilities by drilling Borewell to sy no. 240 at Narona village of Aland taluka, sy no. 37 of at gain and sy no. 15/2 of at Jhapur village of Kalaburagi taluka, through borewell irrigation including y, installation, testing and commissioning, Motor pump set of 5.00 to 7.50 HP Capacity, Earthlings protection, Inter connect cables and other accessories. Valves air release valves, fitting and				
COM norms, line and transformer protection as per standards including power sanction etc., complete nder basis with defect and liability period of one year from the date of successful commissioning of t No,27193) General gation facilities by drilling Borewell to sy no. 240 at Narona village of Aland taluka, sy no. 37 of at gi and sy no. 15/2 of at Jhapur village of Kalaburagi taluka, through borewell irrigation including y, installation, testing and commissioning, Motor pump set of 5.00 to 7.50 HP Capacity, Earthlings protection, Inter connect cables and other accessories. Valves air release valves, fitting and so per BIS/ relevant standards etc., including pipeline works. The work also includes erection of			•	
COM norms, line and transformer protection as per standards including power sanction etc., complete nder basis with defect and liability period of one year from the date of successful commissioning of t No,27193) General gation facilities by drilling Borewell to sy no. 240 at Narona village of Aland taluka, sy no. 37 of at gain and sy no. 15/2 of at Jhapur village of Kalaburagi taluka, through borewell irrigation including y, installation, testing and commissioning, Motor pump set of 5.00 to 7.50 HP Capacity, Earthlings protection, Inter connect cables and other accessories. Valves air release valves, fitting and				
nde t N gati gi a	nstallation, testing and commissioning, Motor pump set of 5.00 to 7.50 HP Capacity, Earthlings		otection. Inter connect cables and other accessories. Valves air release valves fitting and	otection, Inter connect cables and other accessories. Valves air release valves, fitting and

•

•

主管 河

او	ember concerd	81.02	79.63	0	Work under progress
P a 8 v s C i	Providing irrigation facilities to sy no. 54/7 at Bhusnoor tanda of aland taluka, sy no. 56 at Bhusnoor tanda of aland taluka, sy no. 64 at Bhusnoor tanda of aland taluka, sy no. 76 at Bhusnoor tanda aland of taluka, sy no. 89/6 at Bhusnoor tanda of aland taluka, sy no. 194 at Bhusnoor village of aland taluka, sy no. 139 at Koralli village of aland taluka, sy no. 85 at Sangolagi village of aland taluka, sy no. 89/4 at Sangolagi (G) village of aland taluka, sy no. 128 at Sangolagi (G) village of aland taluka, 567 at Gullahalli tanda of aland taluka, sy no. 33 at Dhangapur village of aland taluka, sy no. 193 at Nimbarga tanda of Gullahalli tanda of aland taluka, sy no. 227 at Nimbarga tanda of aland taluka, through borewell irrigation including design, supply, aland taluka, sy no. 227 at Nimbarga tanda of aland taluka, through borewell irrigation including design, supply, installation, testing and commissioning, Motor pumpset of 5.00 to 7.50 HP Capacity, Earthing and Lighting protection, Inter connect cables and other accessories. Valves air release valves, fitting and accessories as per BIS/	61.02			
	of transformers as per KPTCL/GESCOM norms, line and transformer protection as per standards including power providing irrigation facilities by through Borewell to sy no. 30 of Village Bhusnoor/SyNo,76 of Village Bhusnoor tanda/SyNO,58,64/E of Village Sangolgi(G), Alanda taluka in Kalaburagi Dist through borewell irrigation including design, supply, installation, testing and commissioning, Motor pumpset of 5.00 to 7.50 HP Capacity, including and Lighting protection, Inter connect cables and other accessories. Valves air release valves, fitting and accessories as per BIS/ relevant standards etc., including pipeline works. The work also includes erection of transmission line, required no of transformers as per KPTCL/GESCOM norms, line and transformer protection as per standards including power sanction etc., complete on Turnkey tender basis with defect and liability period of one year from the date of successful commissioning of system. (Indent No,27151/Call-2) SC	24	22.07	0	Work under progress
	Providing irrigation facilities to sy no. sy no. 137 at Koralli village of aland taluka, through borewell irrigation including design, supply, installation, testing and commissioning, Motor pump set of 5.00 to 7.50 HP Capacity, Earthing and Lighting protection, Inter connect cables and other accessories. Valves air release valves, fitting and accessories as per BIS/ relevant standards etc., including pipeline works. The work also includes erection of transmission line, required no of transformers as per KPTCL/GESCOM norms, line and transformer protection as per standards including power sanction etc., complete on Turnkey tender basis with defect and liability period of one year from the date of successful commissioning of system.(Indent No,27638/Call-2) ST	6.7	6.36	0	Work under progres
4	Providing irrigation facilities by through Borewell to sy no. 60/E at Bhusnoor village of Aland taluka, sy no, 74/2 of Bhusnoor thanda village of Aland taluka, through borewell irrigation including design, supply, installation, testing and commissioning, Motor pumpset of 5.00 to 7.50 HP Capacity, Earthing and Lighting protection, Inter connect cables and other accessories. Valves air release valves, fitting and accessories as per BIS/ relevant standards etc., including pipeline works. The work also includes erection of transmission line, required no of transformers as per KPTCL/GESCOM norms, line and transformer protection as per standards including power sanction etc., complete on Turnkey tender basis with defect and liability period of one year from the date of successful commissioning of system (Indent No,27641/Call-2) General	11.1	11.09	0	Work under progre

5	Providing irrigation facilities to sy no. 99 at Nasirwadi village of aland taluka, sy no. 224 & 245 at Nasirwadi village of aland taluka, sy no. 30 at Shakhapur village of aland taluka, sy no. 11/3 at Shakhapur village of aland taluka, sy no. 30/5 at Shakhapur village of aland taluka, sy no. 30 at Shakhapur village of aland taluka, sy no. 30 at Shakhapur village of aland taluka, sy no. 3 at Shakhapur village of aland taluka, through borewell irrigation including design, supply, installation, testing and commissioning, Motor pumpset of 5.00 to 7.50 HP Capacity, Earthing and Lighting protection, Inter connect cables and other accessories. Valves air release valves, fitting and accessories as per BIS/ relevant standards etc., including pipeline works. The work also includes erection of transmission line, required no of transformers as per KPTCL/GESCOM norms, line and transformer protection as per standards including power sanction etc., complete on Turnkey tender basis with defect and liability period of one year from the date of successful commissioning of system. Under TSP Scheme for the year 2018-19 (Indent No, 27214) General	43.84	44.93	0	Work under progress
6	Providing irrigation facilities to sy no. 33 and 49 at Nasirwadi and SyNo,21/2 at Shaaaakhapur village of aland taluka, through borewell irrigation including design, supply, installation, testing and commissioning, Motor pumpset of 5.00 to 7.50 HP Capacity, Earthing and Lighting protection, Inter connect cables and other accessories. Valves air release valves, fitting and accessories as per BIS/ relevant standards etc., including pipeline works. The work also includes erection of transmission line, required no of transformers as per KPTCL/GESCOM norms, line and transformer protection as per standards including power sanction etc., complete on Turnkey tender basis with defect and liability period of one year from the date of date of successful commissioning of system. Amarja-TSP.(Indent No. 27639/Call-4) General	15.77	14.28	0	Work under progress
7	Providing irrigation facilities to sy no. 11/4 at Shakhapur village of aland taluka, through borewell irrigation including design, supply, installation, testing and commissioning, Motor pumpset of 5.00 to 7.50 HP Capacity, Earthing and Lighting protection, Inter connect cables and other accessories. Valves air release valves, fitting and accessories as per BIS/ relevant standards etc., including pipeline works. The work also includes erection of transmission line, required no of transformers as per KPTCL/GESCOM norms, line and transformer protection as per standards including power sanction etc., complete on Turnkey tender basis with defect and liability period of one year from the date of successful commissioning of system, (Indent No,27213/Call-2) ST	5.6	5.48		Work under progress
8	Providing irrigation facilities by through Borewell to sy no. 563 at Nasirwadi and sy no, 40 of Nasirwadi village of Aland taluka, through borewell irrigation including design, supply, installation, testing and commissioning, Motor pumpset of 5.00 to 7.50 HP Capacity, Earthing and Lighting protection, Inter connect cables and other accessories. Valves air release valves, fitting and accessories as per BIS/ relevant standards etc., including pipeline works. The work also includes erection of transmission line, required no of transformers as per KPTCL/GESCOM norms, line and transformer protection as per standards including power sanction etc., complete on Turnkey tender basis with defect and liability period of one year from the date of successful commissioning of system. Amarja,(Indent No,27642/Call-2) General	9.72	9.72	0	Work under progress
	BNT DIVISION NO.04 HEBE	BAL			
	ಬೆಣ್ಣೆತೋರಾ ಯೋಜನೆ				
Ī	Providing Water Supply Scheme to Ramteerth Village of SC area under Bennithora Project. (Indent No. 27486)	10	-	•	Tender Process.
2	Providing Water Supply Works through Open Well & Pipeline at MahanagarTanda under SCP of Bennithora Project. (Indent No. 27487)	30	-		Tender Process.
3	Providing Water Supply Scheme to Belgera Village, HabaNaikTanda, Bhimanahalli Village, BhimanahalliTanda, Bankalga Village, Allur (K) Village, Nalwar Village &Bhankur Village of SC Area under BNT Project. (Indent No.27488)	85	•		Tender Process.

	S. V. L. Village in Sedam Taluka by Drilling Borewell& Providing	10	-	-	Tender Process.
	oviding Irrigation Facility to Sy.No. 54 of Yadga Village in SedamTaluka by Drilling Borewell& Providing				
Pi	oviding Irrigation Technical Project. (Indent No. 27332) peline under SCP of LBC of Bennithora Project. (Indent No. 27332) oviding Irrigation Facility to Sy. No. 42 of Telkur Village in SedamTaluka by Drilling Borewell& Providing oviding Irrigation Facility to Sy. No. 42 of Telkur Village in SedamTaluka by Drilling Borewell& Providing	13.5	-	-	Tender Process.
					Tender Process.
_ Pi	peline under SCP of LBC of Bennithora Project. (Indent No. 27333) oviding Irrigation Facility to Sy. No. 44 of Nachwar Village in SedamTaluka by Drilling Borewell& Providing	6	-	-	Tender Process.
					Tender Process.
		15	-	-	Tender Process.
Pı	oviding Electrification to Irrigation facilities to Sy. No. 1140clonging to Sharper Village for openwell under SCP engli village and Sy. No. 103 belonging to Mounesh S/o Anilkumar of Sangavi Village for openwell under SCP		1		
			<u> </u>		Tender Process.
01	LBC of Bennithora project. (Indent No. 20292) roviding Water Supply Scheme to Hannikera Village of ST area under Bennithora Project. (Indent No. 27490)	15	-	-	Tender Flocess.
			ļ		Tender Process.
	roviding Water Supply Scheme to Kumbarhalli Village and Chamnur Village of ST area under Bennithora	40	-	-	Telluer Frocess.
			ļ		Tender Process.
	roject.(Indent No. 27491) royiding Water Supply Scheme to Diggaon Village of ST area under Bennithora Project. (Indent No. 27489) royiding Water Supply Scheme to Diggaon Village of ST area under Bennithora Project. (Indent No. 27489)	33	 		Tender Process.
		13.5	-	-	Tender Flocess.
ı P	roviding Irrigation Facility by Drilling Boreweit including Pipeline for Sy. Toolomballi Village under TSP of John Hanganhalli and Sy. No. 53/4 & 7 of Sri BheemrayaChandrappa R/o Arebommanahalli Village under TSP of				i
					Tender Process.
<u> 1</u>	BC of BNT Project. (Indent No. 27315) roviding Irrigation Facility by Drilling Borewell including Pipeline for Sy. No. 142 of GangaimmaSatya Narayan	7.2	-	-	Tender Flocess.
					Tender Process.
	to Bhim Nagar Village under ISP of LBC of BNT Project (properties of Sy.No. 59 of Sri SabannaBheemsha R/o Providing Irrigation Facility by Drilling Borewell including pipeline for Sy.No. 59 of Sri SabannaBheemsha R/o	7	-		Tender Flocess.
3 E	Providing Irrigation Facility by Diffing Borewell Incidents providing Irrigation Facility by Diffing Borewell Incidents Project. (Indent No. 27317)			<u> </u>	<u> </u>
	Rajiv Nagar under 15P of LBC of BN 1110 cc. (Indone 15P of LBC of BN 1110				
18	ಕಂದ್ರಂಪಳ್ಳಿ ಯೋಜನೆ	7.5		-	Tender Process.
. 	Providing irrigation facility Sy. No. 18 of Anantarao Shamarao of Bhikkunayak Tanda (Hasaragundagi) village in	1.5			1
` <u>[</u>	Chincholi Taluka under SCP of Chandrampalli Project. (Indent No. 27232)				
- 1	<u>. 1</u> .			 	Tender Process.
2	Providing Irrigation facilities to Sy.No. 15 of Ashok S/o Ramalu of Anthavaram Village by Drilling borewell under	4	-] -	Tender 1100asa
2	TSP of Chandramapalli Project (ID-23148) (Call-5)		·		
- {	1SP of Chandra mapain Project (12 23 10) (Carry)	10	-	-	Tender Process.
3	Providing power supply arrangements to 7.5 HP IP Set to Sy No 81 of Sumitrabai W/o Chandrashetty of	***		}	
	Thermosogar Village & Sy No. 11 of Raju Shankar of Saligaput Tanda in Chinesis.		1	ļ]
	Chandrampalli Project (Balance-2Nos of Work) (ID- 27494) (Call-4)		<u> </u>	1	
	ಹತ್ತಿಕುಣಿ ಯೋಜನೆ				
	Providing irrigation facilities by drilling borewell including electrical work to SC farmer of Sy.No. 51 (Mallappa	6.5	-	-	Tender Process.
1	Providing irrigation facilities by drilling borewell including electrical work to 50 km or 10			ļ	_
l	Providing irrigation facilities by drilling observed and irrigation facilities by drilling borewell including electrical work to SC farmer of Sy.No. 174 (Tippanna Providing irrigation facility by drilling borewell including electrical work to SC farmer of Sy.No. 174 (Tippanna Providing irrigation facility by drilling borewell including electrical work to SC farmer of Sy.No. 174 (Tippanna Providing Irrigation facility by drilling borewell including electrical work to SC farmer of Sy.No. 174 (Tippanna Providing Irrigation facility by drilling borewell including electrical work to SC farmer of Sy.No. 174 (Tippanna Providing Irrigation facility by drilling borewell including electrical work to SC farmer of Sy.No. 174 (Tippanna Providing Irrigation facility by drilling borewell including electrical work to SC farmer of Sy.No. 174 (Tippanna Providing Irrigation facility by drilling borewell including electrical work to SC farmer of Sy.No. 174 (Tippanna Providing Irrigation facility by drilling borewell including electrical work to SC farmer of Sy.No. 174 (Tippanna Providing Irrigation facility by drilling borewell including electrical work to SC farmer of Sy.No. 174 (Tippanna Providing Irrigation facility by drilling Borewell Irrigation facility by dril	6	-	-	Tender Process.
2	Providing irrigation facility by drilling borewell including electrical work to Se harrist of Sylvanian Project (Indent No. 27310)				
	Providing irrigation facility by diffining borewest including the state of Providing irrigation facility by diffining borewest including the state of Providing Irrigation facility by diffining borewest including the state of Providing Irrigation facility by diffining borewest including the state of Providing Irrigation facility by diffining borewest including the state of Providing Irrigation facility by diffining borewest including the state of Providing Irrigation facility by diffining borewest including the state of Providing Irrigation facility by diffining borewest including the state of Providing Irrigation facility by diffining borewest including the state of Providing Irrigation facility by diffining borewest including the state of Providing Irrigation facility by diffining borewest including the state of Providing Irrigation facility by diffining the state of Providing Irrigation facility by diffining the state of Providing Irrigation facility by diffining the state of Providing Irrigation facility by diffining the state of Providing Irrigation facility by diffining Irrigation facility by diffining the state of Providing Irrigation facility by diffining Irrigat				Tender Process
	Providing irrigation facility by drilling borewell including electrical work to SC farmer of Sy.No. 157 (Ramanna Providing irrigation facility by drilling borewell including electrical work to SC farmer of Sy.No. 157 (Ramanna Providing Project (Indent No. 27264)	5.5	-	-	1 ender Process
3	Providing irrigation facility by drilling bolewell including electron them. Project. (Indent No. 27264) S/o Sabanna) in Katagi Shahapur village of Yadgir Taluk under Hattikuni Project. (Indent No. 27264)				
					T den Deceses
<u></u>	Providing irrigation facility by drilling borewell including electrical work to SC farmer of Sy.No. 217/A in	39	-	-	Tender Process
4					}
	Bandalli village, Sy.No. 196 in Bandalli village, Sy.No. 200 in Teddalli village, Sy.No. 196 in Honagera village and Sy.No. 301 in Honagera village of Yadgir Taluk under Hattikuni Project.				
1	Sy.No. 426 in Honagera village and Sy.No. 301 in Honegera village of 1886		_ 1	<u>.1 </u>	
1	(6Nos) (Indent No. 27261)				

5	Providing irrigation facility by drilling borewell including electrical work to SC farmer of Sy.No. 210 of sanna sabanna S/o Bheemaraya in Yeddalli village, sy no.98/2 of saibanna s/o yesappa in Horunch village & sy No. 125/1 sanna Mallappa S/o Bheemaraya in Katagi shahapur village of Yadgir Taluk under Hattikuni Project. (Indent No.24602)	7.18	•	_	Tender Process.
•		, <u></u>	<u> </u>		
		•			
					r
		•			
	·		-		

	roviding irrigation facility by drilling borewell including electrical work to SC farmer of Sy.No. 202/E of	13.64	-	-	Tender Process.
ارا	imanna s/o Basappa in Honagera village & Sy no.426/68 of sanna Manappa 5/0 Feelappa in Floriger village &	i.			
- Y	adgir Taluk under Hattikuni Project. (Indent No. 29018)	6.89	-	-	Tender Process.
<u> </u>	//o Meghu in Gopalnayak tanda of Yadgir Taluk under Hattiktini Project. (Indent 10.27022)	5.5	-	•	Tender Process.
٠.	/o Mallayya) in Hattikuni Village of Yadgir Taluk under Hattikuni Project. (Indent No. 27311) roviding irrigation facility by drilling borewell including electrical work to ST farmer of Sy.No. 193/4 (Ramanna	5.5			Tender Process.
	roviding irrigation facility by drilling boteweit including electrical work to ST farmer of Sy.No. 149 (Venkatesh Providing irrigation facility by drilling borewell including electrical work to ST farmer of Sy.No. 149 (Venkatesh Providing Irrigation facility by drilling borewell including electrical work to ST farmer of Sy.No. 149 (Venkatesh Providing Irrigation facility by drilling borewell including electrical work to ST farmer of Sy.No. 149 (Venkatesh Providing Irrigation facility by drilling borewell including electrical work to ST farmer of Sy.No. 149 (Venkatesh Providing Irrigation facility by drilling borewell including electrical work to ST farmer of Sy.No. 149 (Venkatesh Providing Irrigation facility by drilling borewell including electrical work to ST farmer of Sy.No. 149 (Venkatesh Providing Irrigation facility by drilling borewell including electrical work to ST farmer of Sy.No. 149 (Venkatesh Providing Irrigation facility by drilling borewell including electrical work to ST farmer of Sy.No. 149 (Venkatesh Providing Irrigation facility by drilling borewell including electrical work to ST farmer of Sy.No. 149 (Venkatesh Providing Irrigation facility by drilling borewell including electrical work to ST farmer of Sy.No. 149 (Venkatesh Providing Irrigation facility By.)	6	-	-	Tender Process.
٠.		33.5			Tender Process.
]	Providing irrigation facilities by drilling borewell including electrical work to ST farmer of Sy.No.35/2 in Providing irrigation facilities by drilling borewell including electrical work to ST farmer of Sy.No.195 in Hattikuni Hattikuni Village, Sy.No.228/4 in Hattikuni Village, Sy.No. 99/7 in Hattikuni Village, Sy.No. 195 in Hattikuni Village, Sy.No. 192 in Hattikuni Village and Sy.No. 226/E in Yeddalli Village of Yadgir Taluk under Hattikuni Project. (6Nos) (ID No. 27267)				
	Providing irrigation facilities by drilling borewell including electrical work to ST farmer of Sy.No.47/1 of Devendrappa s/o Narsappa in Horuncha village sy no.388 of Sharanappa s/o Nagappa in yeddelli village and sy no.15/3 of chandrayya s/o Mallayya in Hattikuni Village of Yadgir Taluk under Hattikuni Project. (6Nos) (ID No. 29017)	15.41	-	_	Tender Process.
	ಸೌದಾಗರ ಯೋಜನೆ				Tender Process.
	Providing irrigation facility by drilling borewell including electrical work to SC farmer of Sy.No. 15 (Hanamantha S/o Nandappa) in Horuncha village of Yadgir Taluk under Soudagar Project. (Indent No. 27313)	6.00	-		Tender Process.
	Providing irrigation facility by drilling borewell including electrical work to SC farmer of Sy.No. 98 in Horuncha village and Sy.No. 51 (Soorja S/o Namya) in Soudagar Tanda of Yadgir Taluk under Soudagar Project.	12.50	-	-	Tender Process.
_	(2Nos, Indent No. 27263) BLIS DIVISOIN AFZALPU	R	 		
_	ಭೀಮ್ರಾ ಏತ ನೀರಾವರಿ ಯೋಜನೆ ನಿರ್ಣಿಸಿ ಕಾರ್ನ್ನಿ ಮಾಡಿಕೆ ಮಾಡಿಕೆ ನಿರ್ಣಿಸಿ ಮಾಡಿಕೆ ನಿರ್ಣಿಸಿ ನಿಡಿಸಿ ನಿರ್ಣಿಸಿ ನಿಡಿಸಿ ನಿರ್ಣಿಸಿ ನಿರ್ಣಿ	Landon man .		سے میں اور اور اور اور اور اور اور اور اور اور	- 14 cm - 15 cm
ì	Construction of C.C. Road in Harijanwada & Bhovi Colony at Sirwal Village and Bhovi Colony at Tellur Village and Drilling of Borewell including Pipeline, Pumping Machinery and Power Supply Connection for Irrigation to Sy. No. 21/1 & 59/5 of Sirwal Village and Sy. No. 194/5, 177/2 & 126 of Desai Kellur Village in Afzalpur Taluka under SCP/TSP for 2018-19	54.00	54.55	54.55	
2	Construction of C.C. Road & Drain in ST Colony at Devappanagar & Mannur Village and Drilling of Borewell including Pipeline, Pumping Machinery and Power Supply Connection for Irrigation to Sy. No. 32/2 of Shrimanth S/o Kotalappa, Balagumpi R/o Devar Ganagapur and Sy. No. 68/7 of Smt. Mahadevi W/o Chandrakanth Baramani R/o Mashal Village in Afzalpur Taluka under TSP for 2018-19	65.00	65.22	65.22	Work completed

3	Construction of C.C. Road in Harijanwada at Chincholi Village Irrigation Facility through River to Sy. No. 124 and Sy. No. 51 of T and through Borewell to Sy. No. 114 of Nandargi Village, Sy. No. 7 Village and Sy. No. 56 of Guddewadi Village including Pipeline, Afzalpur Taluka under SCP	elloni Village & Sy. No. 103 of Gour-B Village 70 of Matoli Village, Sy. No. 51/3 of Kerkanalli		55.38	55.38	Work completed
-						
		*		-:		
			,			,

en de la companya de la companya de la companya de la companya de la companya de la companya de la companya de La companya de la companya de la companya de la companya de la companya de la companya de la companya de la co

			•		
	2019-20	引起的排放的解	or on the series	HIE TO	the second
	IPC DIVISION NO.01 KALABUI	RAGI	- 178 PO 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1		
	ಕೆರವಂದೆ ಮುಲಾಮಾರ್ ಯೋಜನೆ ಸಕ್ಕೆ ಬ್ರೀಟ್ ಕ್ರಿಸ್ಟ್ ಕ್ಟ್ಟ್ ಕ್ಟ್ಟ್ ಕ್ಟ್ಟ್ ಕ್ಟ್ಟ್ ಕ್ಟ್ಟ್ ಕ್ಟ್ಟ್ ಕ್ಟ್ಟ್ ಕ್ಟ್ಟ್ಟ್ ಕ್ಟ್ಟ್ಟ್ ಕ್ಟ್ಟ್ಟ್ಟ		Par de la la company		
1	Providing Irrigation Facilities to Sy No. 140/AA of Smt. Renukabai W/o Prakash at Shivram Nayak Tanda of	3.75	3.75	0.00	Work under progress
		28.00	24.32	24.32	Work Completed
2	Providing irrigation facilities to sy no. 123 at Bhuyar village of chincholi taluka, sy no. 67 at Bhuyar (K) village of Chincholi taluka, sy no. 5 Pastapur village of Chincholi taluka, sy no. 9/2 at Anwar village of Chincholi taluka, through borewell irrigation including design, supply, installation, testing and commissioning, Motor pumpset of 5.00 to 7.50 HP Capacity, Earthing and Lighting protection, Inter connect cables and other accessories. Valves air release valves, fitting and accessories as per BIS/ relevant standards etc., including pipeline works. The work also includes erection of transmission line, required no of transformers as per KPTCL/GESCOM norms, line and transformer protection as per standards including power sanction etc., complete on Turnkey tender basis with defect and liability period of one year from the date of successful commissioning of system.I.No.27165	. 20.00			
3	Providing irrigation facilities by through Borewell to sy no. 291 at Gadikeshwar village of Chincholi taluka, through borewell irrigation including design, supply, installation, testing and commissioning, Motor pumpset of 5.00 to 7.50 HP Capacity, Earthing and Lighting protection, Inter connect cables and other accessories. Valves air release valves, fitting and accessories as per BIS/ relevant standards etc., including pipeline works. The work also includes erection of transmission line, required no of transformers as per KPTCL/GESCOM norms, line and transformer protection as per standards including power sanction etc., complete on Turnkey tender basis with defect and liability period of one year from the date of successful commissioning of system. (Indnet No,28586/Call-	8.50	5.17	0.00	Work under progress
4	Providing irrigation facilities by through Borewell to sy no. 60 at Kallur-B village of Chincholi taluka, sy no. 145 at Mudkal village of Sedam taluka, sy no. 138 at Chitrasala village of Chincholi taluka, sy no. 7 at Adaki village of Sedam taluka, sy no. 195 at Adaki village of Sedam taluka, sy no. 117 at Ganapur village of Chincholi taluka, sy no. 241 at Malkhed-J village of Sedam taluka, sy no. 300 at Balgera-B village of Chincholi taluka, sy no. 7 at Adaki village of Sedam taluka and sy no. 75 at Korvi village of Chincholi taluka, through borewell irrigation including design, supply, installation, testing and commissioning, Motor pumpset of 5.00 to 7.50 HP Capacity, Earthing and Lighting protection, Inter connect cables and other accessories. Valves air release valves, fitting and accessories as per BIS/ relevant standards etc., including pipeline works. The work also includes erection of transmission line, required no of transformers as per KPTCL/GESCOM norms, line and transformer protection as per standards lincluding power sariction etc., complete on Turnkey tender basis with defect and liability period of one year from	70.00	60.93	58.62	Work Completed
.] -	the date of successful commissioning of system. I.No.27145 Providing irrigation facilities by through Borewell to sy no. 304 at Nidgunda of Chincholi taluka, sy no. 29 at Kallur-K village of Chincholi taluka, through borewell irrigation including design, supply, installation, testing and commissioning, Motor pumpset of 5.00 to 7.50 HP Capacity, Earthing and Lighting protection, Inter connect cables and other accessories. Valves air release valves, fitting and accessories as per BIS/ relevant standards etc., including pipeline works. The work also includes erection of transmission line, required no of transformers as per KPTCL/GESCOM norms, line and transformer protection as per standards including power sanction etc., complete on Turnkey tender basis with defect and liability period of one year from the date of successful commissioning of system.(Induet No,27149/Call-3)	14.00		3.98	Work under progress

	Providing irrigation facilities by through Borewell to sy no. 27B-2 at Tirumalpur sy no. 123/1 at Sheri, sy no, 45C-3 of Nagaidlai and sy no, 61 of shikarmotakpalli village of chincholli taluka, through borewell irrigation including design, supply, installation, testing and commissioning, Motor pumpset of 5.00 to 7.50 HP Capacity, Earthing and Lighting protection, Inter connect cables and other accessories. Valves air release valves, fitting and accessories as per BIS/ relevant standards etc., including pipeline works. The work also includes erection of transmission line, required no of transformers as per KPTCL/GESCOM norms, line and transformer protection as per standards including power sanction etc., complete on Turnkey tender basis with defect and liability period of one year from the date of successful commissioning of system. LMP –TSP.	20.80	17.53	1.75	Work under progress
7	Providing irrigation facilities by through Borewell to sy no. 4/2/B at Bonaspur village of Chincholi taluka, sy no. 7 at Antavaram village of Chincholi taluka, sy no, 47 of Kodli village of Chincholi taluka, and sy no, 33 of Linganagar village of chincholi taluka, through borewell irrigation including design, supply, installation, testing and commissioning, Motor pumpset of 5.00 to 7.50 HP Capacity, Earthing and Lighting protection, Inter connect cables and other accessories. Valves air release valves, fitting and accessories as per BIS/ relevant standards etc., including pipeline works. The work also includes erection of transmission line, required no of transformers as per KPTCL/GESCOM norms, line and transformer protection as per standards including power sanction etc., complete on Turnkey tender basis with defect and liability period of one year from the date of successful commissioning of system. LMP –TSP.(Indnet No,27529)	18.40	14.98	0.00	Work under progress
8	Providing irrigation facilities by through Borewell to sy no. 155/8 at Kodli village of Chincholi taluka, through borewell irrigation including design, supply, installation, testing and commissioning, Motor pumpset of 5.00 to 7.50 HP Capacity, Earthing and Lighting protection, Inter connect cables and other accessories. Valves air release valves, fitting and accessories as per BIS/ relevant standards etc., including pipeline works. The work also includes erection of transmission line, required no of transformers as per KPTCL/GESCOM norms, line and transformer protection as per standards including power sanction etc., complete on Turnkey tender basis with defect and liability period of one year from the date of successful commissioning of system. LMP –TSP (Indnet No,27531)	7.00	5.54	0.00	Work under progress
9	Construction of Approach Road from Sari village to Sari tanda of Lower Mullamari Project.	28.80	20.91	12.46	Work under progress
	Providing irrigation facilities by through Borewell to sy no. 256 of at Malkhed- J village of Sedam taluka, sy no. 9 at Rudrawar village of Chincholi taluka, through borewell irrigation including design, supply, installation, testing and commissioning, Motor pumpset of 5.00 to 7.50 HP Capacity, Earthing and Lighting protection, Inter connect cables and other accessories. Valves air release valves, fitting and accessories as per BIS/ relevant standards etc., including pipeline works. The work also includes erection of transmission line, required no of transformers as per KPTCL/GESCOM norms, line and transformer protection as per standards including power sanction etc., complete on Turnkey tender basis with defect and liability period of one year from the date of successful commissioning of system.(27148/Call-3)	14.00	11.37	4.02	Work under progress
11	Providing irrigation facilities by through Borewell to sy no. 58 at Hodebiranalli village taluka, through borewell irrigation including design, supply, installation, testing and commissioning, Motor pumpset of 5.00 to 7.50 HP Capacity, Earthing and Lighting protection, Inter connect cables and other accessories. Valves air release valves, fitting and accessories as per BIS/ relevant standards etc., including pipeline works. The work also includes erection of transmission line, required no of transformers as per KPTCL/GESCOM norms, line and transformer protection as per standards including power sanction etc., complete on Turnkey tender basis with defect and liability period of one year from the date of successful commissioning of system. LMP-TSP.	7.00	6.08	1.91	Work under progress

		21.00	18.24	18.20	Work Completed
2 IP	roviding irrigation facilities by through Borewell to Sy no. 373 at Madna village of Sedam taluka sy no. 80 at	21.00	10.24	10.20	
1~	The contract of the contract o				
1	t tilling protection inter connect cables and other accessories, valves all release valves, many	ľ		1	l
	TICLlaunce standards etc. Inclining pineline works, the work also invitades visually	ļ			
		1			
_ la	er standards including power sanction etc., complete on Turnkey tender basis with defect and liability period of				
	Court the date of expressful commissioning of SVSICID.	<u>'</u>			311 1
- 19	Providing Irrigation Facilities through borewell to SyNo 05 of Potangal villageSyno153 of Kerolli	141.80	108.78	0.00	Work under progress
3 E	roviding Irrigation Facilities in organisation for the following from	•		ļ	
۱	villageSyNo74/2/3, 90/1/8/3 and 209 of Flodebilian VillageSyNo74/2/3, 90/1/8/3 and 209 of Flodebilian VillageSyNo8/95/2 of VenkatapurtandaSyNo127 SyNo188 of Rudrawar village SyNo51 and SyNo55 of Jaakanpalli villageSyNo8/95/2 of VenkatapurtandaSyNo127 Adaki			ľ	
18	SyNo188 of Rudrawar village Syno51 and Syno50 of Jankanipan village and SyNo070f Adaki				
-	SyNo188 of Rudrawar Village SyNo31 and SyNo30 of State Description of Venkatapur village and SyNo07of Adaki of Mugnoor villageSyNo 87 of Ernapalli villageSyNo08 and SyNo46 of Venkatapur village and SyNo07of Adaki			Ì	
]	rillage of Sedam taluka under SCP of LMP-Project .For the year 2019-20 (Indnent No,30331)				
	No. Su and Su No. 29 of Kachur village and Sv No.57	33.94	28.42	0.00	Work under progress
14	Providing Irrigation Facilities through borewell to Sy, no. 4/1 and Sy No 29 of Kachur village and Sy No.57			l]
l	Providing Erngation Facilities unough bottom to 5), the first transfer of Chincholi taluka and under SCP of Gajalapur village of Sedam taluka and Sy No191/A of Hodebirnalli village of Chincholi taluka and under SCP of			l	<u></u>
	LMP-Project .For the year 2019-20 (Indnent No, 30332) SC	21.25	18.44	0.00	Work under progress
	- The Haile through horough to SV TO X2 of Mugnoof Village of Squain taluxa and S) 110 132	51.25	ł	İ	
	Sulepet village of Chincholi taluka under SCP of LMP-Proiect .For the year 2019-20 (Indnent No,30338) ST			Į.	
		71.30	54.38	0.00	Work under progress
16	Providing Irrigation Facilities through borewell to SyNo.10 of Taranalli village, Syno.144, and Syno 77/2 of	71.50		1	
	Dhimpager village Syno 30 of Sedam. Sy n 110 of Jaakanpaili village and open well to 57 the 10 to 12 the 12 the				
	m co l delide we don't CD of LMD-project For the year 2019-20 (inquiet NO,30344)	14.35	7.34	0.00	Work under progress
17	Providing Irrigation Facilities through borewell to Sy No. 127 of Yeddali village, of sedam taluka under TSP of	[4.55	1.54	0.50	, ,
		16.50	13.87	0.00	Work under progress
18	Describing Injection Excitities through borewell to Sy No. 34 of Taranalli village and Sy No 924 of Billiniaga	16.59	13.07	0.50	, , , , , , , , , , , , , , , , , , ,
10	village of sedam taluka under TSP of LMP-Project . For the year 2019-20 (Indent No., 30345)	and the second second second	ু -১০ কেলাকল 'বিশ	(15 13 °° - 5	31. July 1991 1991 1991 19 19 19 19 19 19 19 19
	village of sedam taluka under TSP of LMP-Proiect .For the year 2019-20 (Indent No, 30345) ກ່ວະຄວາມຄວາມ ເປັນປະຊຸມ ເປ		Car of Palace	print the second	A Miles Land
	Providing irrigation facilities by drilling Borewell to sy no. 24/2 at Kumasi village of Kalaburgi taluka sy no. 177	57.10	57.87	52.67	Work under progress
	Providing irrigation facilities by uriting botewer to 3y to 212 uriting and taluka sy no. 12 at Kannur village at Kumasi village of Kalaburagi Taluka, sy no. 55/4 at Lengati village of Aland taluka sy no. 12 at Kannur village of Kalaburagi Taluka, sy no. 55/4 at Lengati village of Aland taluka sy no. 55/7 at Rablad I K village of	<u>'</u>		1	1
	at Kumasi village of Kalaburagi tanka, sy no. 574 at Eligan Village of the property of the Bablad I.K village of		1	Į.	
	at Kumasi village of Kalaburagi Taluka, Sy no. 307 at Chinchansoor village of Aland taluka, sy no. 55/2 at Bablad I.K village of Kalaburagi Taluka, Sy no. 307 at Chinchansoor village of Kalaburagi taluka, sy no. 52/3 at Nandoor village of	'n			\
	of Kalaburgi taluka, sy no. 100 at Bhoopal tegnur village of Kalaburgi taluka sy no. 52/3 at Nandoor village of Kalaburgi taluka, sy no. 100 at Bhoopal tegnur village of Kalaburgi taluka sy no. Kuppoor village of Kalaburgi	ļ			
	L			1	
1	I de la la la la la la la la la la la la la	h .	1	Į	
	1 oc as . 3 to the Compaint Earthing and Lighting projection, thick confidence during and outer deceases.		ļ		ļ
	lead to the state on deconcerned as per RIN/ relevant standards cic., morning pipeline works.	1			
	Campanisation for the required by the light of the control of the	L	1		
	a second and add including nower sanction etc., comblete oil further costs was			1	l .
1	defect and liability period of one year from the date of successful commissioning of system. (Indent No,27191)				· ·

2	Providing irrigation facilities by drilling Borewell to sy no. 24/2 of Kumsi village, Sy no. 138 of Margutti village, Sy. No. 380 Chinchansur village Sy no.262 at Tonasanalli village of Chitapur taluk and Water supply to Devantegnoor village of kalaburgi through borewell irrigation including design, supply, installation, testing and commissioning, Motor pumpset of 5.00 to 7.50 HP Capacity, Earthing and Lighting protection, Inter connect cables and other accessories. Valves air release valves, fitting and accessories as per BIS/ relevant standards etc., including pipeline works. The work also includes erection of transmission line, required no of transformers as per KPTCL/GESCOM norms, line and transformer protection as per standards including power sanction etc. complete on Turnkey tender (Indent No,27596) SC	29.60	29.48	0.00	Work under progress
	Providing irrigation facilities by drilling Borewell to sy no. 123 Ambalga village, Aland Taluka, , sy no. 73 of Kamalapur Chavan Tanda, Kalaburagi Taluka, sy no. 167 of Holkunda village of kalaburgi taluka, Sy no. 53/2 of Harsoor village of Kalaburgi taluka, and sy no. 66/2 of Srinivas Saradgi village of kalaburagi taluka, through borewell irrigation including design, supply, installation, testing and commissioning, Motor pumpset of 5.00 to 7.50 HP Capacity, Earthing and Lighting protection, Inter connect cables and other accessories. Valves air release valves, fitting and accessories as per BIS/ relevant standards etc., including pipeline works. The work also includes erection of transmission line, required no of transformers as per KPTCL/GESCOM norms, line and transformer protection as per standards including power sanction etc., complete on Turnkey tender.(Indent No,27598) ST	31.20	31.10	0.00	Work under progress
4	Providing irrigation facilities by drilling Borewell to sy no. 675/2 at Srinivas Saradgi village of Kalaburgi taluka sy no. 28 of Narona village of Aland Taluka, through borewell irrigation including design, supply, installation, testing and commissioning, Motor pumpset of 5.00 to 7.50 HP Capacity, Earthing and Lighting protection, Inter connect cables and other accessories. Valves air release valves, fitting and accessories as per BIS/ relevant standards etc., including pipeline works. The work also includes erection of transmission line, required no of transformers as per KPTCL/GESCOM norms, line and transformer protection as per standards including power sanction etc., complete on Turnkey tender basis with defect and liability period of one year from the date of successful commissioning of system, (Indent No, 27599) General	11.75	11.75	0.00	Work under progress
5	Providing irrigation facilities, sy no. 101 and 102 of Ratkal village of chincholi taluka, sy no. 212 and 211/1 of Sugur (K) village of chincholi taluka, sy no. 101 of of Bedsur (M) tanda of Chittapur taluka, and Water supply to Bedsur (M) tanda of chittapur taluka and providing additional raising main to Bugadi Tanda water supply Arankal village under SCP including electrification for the year 2018-19 of GNP. through borewell and water supply irrigation including design, supply, installation, testing and commissioning, Motor pumpset of 5.00 to 7.50 HP Capacity, Earthing and Lighting protection, Inter connect cables and other accessories. Valves air release valves, fitting and accessories as per BIS/ relevant standards etc., including pipeline works. The work also includes erection of transmission line, required no of transformers as per KPTCL/GESCOM norms, line and transformer protection as per standards including power sanction etc., complete on Turnkey tender basis with defect and liability period of one year from the date of successful commissioning of system, (Indent No 27201) General	91.02	92.70	92.71	Work Completed Final bill Paid

· •

 -	roviding irrigation facilities by drilling Borewell to sy no. 45 at Okali village, Kalaburagi Taluka, , sy no. 52 at Okali village, Kalaburagi	55.75	56.62	53.23	Work under progress
1 0	aluka, sy no. 240 at Narona village of Aland taluka, Sy no. 179 at Driamman R e village of village and sy no. 88 of Itga village of of kalaburagi taluka, sy no. 154 at pala village of kalaburagi taluka, sy no. 154 at pala village of kalaburagi taluka, sy no. 154 at pala village of kalaburagi taluka, sy no. 154 at pala village of kalaburagi taluka, sy no. 154 at pala village of kalaburagi taluka, sy no. 154 at pala village of kalaburagi taluka, sy no. 154 at pala village of kalaburagi taluka, sy no. 155 at pala village of kalaburagi taluka, sy no. 156 at pala village of kalaburagi taluka, sy no. 156 at pala village of kalaburagi taluka, sy no. 157 at pala village of kalaburagi taluka, sy no. 158 at pala village of				
6 t	esting and commissioning, Motor pumpset of 5.00 to 7.30 rir Capacity, Eathing and Education and Educ				
I.	neludes erection of transmission line, required no of transformers as per KP 1230 detected liability period of one year from the date of standards including power sanction etc., complete on Turnkey tender basis with defect and liability period of one year from the date of successful commissioning of system.(Indent No.27193) General				
	240 et Norona village of Aland taluka sy no. 37 of at	17.55	15.88	5.08	Work under progress
	Providing irrigation facilities by drilling Borewell to sy no. 240 at Narona village of Aland taluka, sy no. 37 of at Kalamandaragi and sy no. 15/2 of at Jhapur village of Kalaburagi taluka, through borewell irrigation including Kalamandaragi and sy no. 15/2 of at Jhapur village of Kalaburagi taluka, through borewell irrigation including		1		
			4		
	the second control of the second control of				
_	. Did atomic standards etc. including pineline works, the work also includes creation of		1		1
	transmission line, required no of transformers as per kl 1620 developments with defect and liability period of per standards including power sanction etc., complete on Turnkey tender basis with defect and liability period of per standards including power sanction etc., complete on Turnkey tender basis with defect and liability period of per standards including power sanction etc., complete on Turnkey tender basis with defect and liability period of per standards including power sanction etc., complete on Turnkey tender basis with defect and liability period of per standards including power sanction etc., complete on Turnkey tender basis with defect and liability period of per standards including power sanction etc., complete on Turnkey tender basis with defect and liability period of per standards including power sanction etc., complete on Turnkey tender basis with defect and liability period of period				
	one year from the date of successful commissioning of system(Indent No.27595/Call-3) General				111 to make manager
_	Formation of Road from Tadkal New Village to Tadkal Tanda including C.D. Works under Gandori Nala Project	300.00	280.56	0.00	Work under progres
		35.00			Work under progres
9	Construction of Valmiki Samudaya Bhavan at Itaga Ahmadabad Village of Kalaburgi Taluk ulider 159 Hogranane	33.00	29.02	0.00	
	I	45.00	40.02	0.00	Work under progres
10	For the Year 2019-20. Under Gandormala Project. (Indeed No., 5051) Providing Irrigation Facilities through Open well to Sy. No- 30 and 379 of Sri Laxman S/o Kashappa, Sri Mallikarjun S/o Kashappa, Smt Shantabai W/o Amruth, and Smt Ambavva W/o Ramchendra of Belamagi Village Mallikarjun S/o Kashappa, Smt Shantabai W/o Amruth, and Smt Ambavva W/o Ramchendra of Belamagi Village				
	Mallikarjun S/o Kashappa, Smt Shantabai W/o Allidut, and Sht Allidut at 1975 of Gandoori Nala Project. of Aland Taluk of Kalaburgi District. Under TSP Programme for the year 2019-20 of Gandoori Nala Project.				
			10.18	0.00	Work under progre
- 11	Table of the court	20.00	18.18	0.00	Work under progre
11	Ahmadabad Village of Kalaburgi Taluk of Kalaburgi District. Under TSP programme for the year 2019-20 of			ļ	
		1		• .	- 1
	Gandorinala Project.(Indnet No,30386) ಅಮರ್ಜಾ ಯೋಜನೆ		79.63	79.63	Work Completed
_	Surviving to Surviving to Surviving the Surviving Surviving to Surviving the Surviving to Surviving the Surviving to Surviving the Surviving to Surviving the Surviving to Surviving the Surviving to Surviving the	81.02	79.03	17.03	
	C4 - Dhyannar tanda of aland talika CV no. In al Dilusitoti talita alaito of talaka, s)				
	The standard of Rhishort Village of Alanda Charles at the standard of Rhishort Village of Alanda Charles at the standard of th				i
l	89/6 at Bhusnoor tanda of aland taluka, sy no. 194 at Bhusnoor tanda of aland taluka, village of aland taluka, sy no. 85 at Sangolagi village of aland taluka, village of aland taluka, sy no. 128 at Sangolagi (G) village of aland taluka, sy no.		1		
Ι.					
1				1	ł
1			1	1	Į .
		ı		1	
	The work also includes election of unique times and the property also includes election of unique times and the property and the property also includes election of unique times and the property also includes election of unique times and the property also includes election of unique times and the property also includes election of the property also includes election o			1	
	of transformers as per KPTCL/GESCOM norms, line and transformer protection as per standards including power				

2	Providing irrigation facilities by through Borewell to sy no. 30 of Village Bhusnoor/SyNo,76 of Village Bhusnoor tanda/SyNO,58,64/E of Village Sangolgi(G), Alanda taluka in Kalaburagi Dist through borewell irrigation including design, supply, installation, testing and commissioning, Motor pumpset of 5.00 to 7.50 HP Capacity, Earthing and Lighting protection, Inter connect cables and other accessories. Valves air release valves, fitting and accessories as per BIS/ relevant standards etc., including pipeline works. The work also includes erection of transmission line, required no of transformers as per KPTCL/GESCOM norms, line and transformer protection as per standards including power sanction etc., complete on Turnkey tender basis with defect and liability period of one year from the date of successful commissioning of system. (Indent No,27151/Call-2) SC	24.00	22.07	17.17	Physical Work Completed, final bill to be Submitted
3	Providing irrigation facilities to sy no. sy no. 137 at Koralli village of aland taluka, through borewell irrigation including design, supply, installation, testing and commissioning, Motor pump set of 5.00 to 7.50 HP Capacity, Earthing and Lighting protection, Inter connect cables and other accessories. Valves air release valves, fitting and accessories as per BIS/ relevant standards etc., including pipeline works. The work also includes erection of transmission line, required no of transformers as per KPTCL/GESCOM norms, line and transformer protection as per standards including power sanction etc., complete on Turnkey tender basis with defect and liability period of one year from the date of successful commissioning of system. (Indent No, 27638/Call-2) ST	6.70	6.36	0.00	Physical Work Completed, final bill to be Submitted
4	Providing irrigation facilities by through Borewell to sy no. 60/E at Bhusnoor village of Aland taluka, sy no, 74/2 of Bhusnoor thanda village of Aland taluka, through borewell irrigation including design, supply, installation, testing and commissioning, Motor pumpset of 5.00 to 7.50 HP Capacity, Earthing and Lighting protection, Interconnect cables and other accessories. Valves air release valves, fitting and accessories as per BIS/ relevant standards etc., including pipeline works. The work also includes erection of transmission line, required no of transformers as per KPTCL/GESCOM norms, line and transformer protection as per standards including power sanction etc., complete on Turnkey tender basis with defect and liability period of one year from the date of successful commissioning of system (Indent No,27641/Call-2) General	11.10	11.09	0.00	Under progress
5	Providing irrigation facilities to sy no. 99 at Nasirwadi village of aland taluka, sy no. 224 & 245 at Nasirwadi village of aland taluka, sy no. 30 at Shakhapur village of aland taluka, sy no. 11/3 at Shakhapur village of aland taluka, sy no. 30/5 at Shakhapur village of aland taluka, sy no. 30 at Shakhapur village of aland taluka, sy no. 30 at Shakhapur village of aland taluka, sy no. 30 at Shakhapur village of aland taluka, through borewell irrigation including design, supply, installation, testing and commissioning, Motor pumpset of 5.00 to 7.50 HP Capacity, Earthing and Lighting protection, Inter connect cables and other accessories. Valves air release valves, fitting and accessories as per BIS/ relevant standards etc., including pipeline works. The work also includes erection of transmission line, required no of transformers as per KPTCL/GESCOM norms, line and transformer protection as per standards including power sanction etc., complete on Turnkey tender basis with defect and liability period of one year from the date of successful commissioning of system. Under TSP Scheme for the year 2018-19 (Indent No, 27214) General	43.84	44.93	44.93	Work Completed,
6	Providing irrigation facilities to sy no. 33 and 49 at Nasirwadi and SyNo,21/2 at Shaaaakhapur village of aland taluka, through borewell irrigation including design, supply, installation, testing and commissioning, Motor pumpset of 5.00 to 7.50 HP Capacity, Earthing and Lighting protection, Inter connect cables and other accessories. Valves air release valves, fitting and accessories as per BIS/ relevant standards etc., including pipeline works. The work also includes erection of transmission line, required no of transformers as per KPTCL/GESCOM norms, line and transformer protection as per standards including power sanction etc., complete on Turnkey tender basis with defect and liability period of one year from the date of date of successful commissioning of system. Amarja-TSP.(Indent No. 27639/Call-4) General	15.77	14.28	0.00	Under progress

	raviding irrigation facilities to sy no. 11/4 at Shakhapur village of aland taluka, through borewell irrigation including design, supply,	5,60	5.48	0.00	Physical Work
in er w	roviding irrigation facilities to sy no. 11/4 at Shakhapur Village of aliabilitation, testing and Commissioning, Motor pumpset of 5.00 to 7.50 HP Capacity, Earthing and Lighting protection, Inter connect cables stallation, testing and commissioning, Motor pumpset of 5.00 to 7.50 HP Capacity, Earthing and Lighting protection, Inter connect cables stallation, testing and commissioning, Motor pumpset of 5.00 to 7.50 HP Capacity, Earthing and Lighting protection, Inter connect cables stallation, testing and commissioning, inter connect cables at the connection of transformer rotection of transmission line, required no of transformers as per KPTCL/GESCOM norms, line and transformer rotection as per standards including power sanction etc., complete on Turnkey tender basis with defect and liability period of one year rotection as per standards including power sanction etc., complete on Turnkey tender basis with defect and liability period of one year rotection as per standards including power sanction etc., complete on Turnkey tender basis with defect and liability period of one year rotection as per standards including power sanction etc., complete on Turnkey tender basis with defect and liability period of one year rotection as per standards including power sanction etc., complete on Turnkey tender basis with defect and liability period of one year rotection as per standards including power sanction etc., complete on Turnkey tender basis with defect and liability period of one year rotection as per standards.				Completed, final bill to be Submitted
P	roviding irrigation facilities by through Borewell to sy no. 563 at Nasirwadi and sy no, 40 of Nasirwadi village of Aland taluka, through orewell irrigation including design, supply, installation, testing and commissioning, Motor pumpset of 5.00 to 7.50 HP Capacity, Earthing orewell irrigation including design, supply, installation, testing and commissioning. Motor pumpset of 5.00 to 7.50 HP Capacity, Earthing	9,72	9.72	2.92	Under progress
s k	forewell irrigation including design, supply, installation, testing and commissioning, those painting and accessories as per BIS/ relevant and Lighting protection, Inter connect cables and other accessories. Valves air release valves, fitting and accessories as per BIS/ relevant tandards etc., including pipeline works. The work also includes erection of transmission line, required no of transformers as per tandards etc., including pipeline works. The work also includes erection of transmission line, required no of transformers as per tandards etc., including pipeline works, the work also includes erection of transmission line, required no of transformers as per tandards etc., including pipeline works. The work also includes erection of transmission line, required no of transformers as per tandards etc., including pipeline works. The work also includes erection of transmission line, required no of transformers as per tandards etc., including pipeline works. The work also includes erection of transmission line, required no of transformers as per tandards etc., including pipeline works. The work also includes erection of transmission line, required no of transformers as per tandards etc., including pipeline works. The work also includes erection of transmission line, required no of transformers as per tandards etc., including pipeline works. The work also includes erection of transmission line, required no of transformers as per tandards etc., including and accessories as per BIS/ relevant plantards etc., including and accessories as per BIS/ relevant plantards etc., including pipeline works. The work also includes erection of transmission line, required no of transformers as per BIS/ relevant plantards etc., including pipeline works. The work also includes erection of transmission line, required no of transformers as per BIS/ relevant plantards etc., including pipeline works.				
	Providing Irrigation Facility through Open Well to Sy. No. 41/1 of Ambabai W/o Mahantappa at Vaijapur Village in Aland Taluka	20.00	17.94	0.00	Under progress
, ₁	Kalaburagi District, Amarja Project SCP For the year 2019-20 (Indent No.28262) General				
-	Construction of Check Dam across Local Nala in Sy No. 25/2 of Sri Vithal S/o Saibanna at Vaijapur Village in Aland Taluka Kalaburagi District, Amarja Project SCP For the year 2019-20 (Indent No.28264) SC	25.00	17.94		Under progress
-	Construction of CC Road &Drain from Manga Colony to Waddar Oni in Bhusnoor Village in Aland Taluka Kalaburagi Dist, of Amarja Project, Under SCP for the year 2019-20, (Indent No.30122)	100.00	85.65	0.00	Under progress
	Construction of Road from Bhusnoor tanda to Sangolgi(G) tanda in Aland taluka Kalaburagi dist of Amarja Project, Under SCP for the	50.00	37.33	37.30	Work Completed,
13	year 2019-20 (Indent No.30120) Providing Irrigation facility through Open well to Sri, Bhimash S/o Nijappa Maga SyNo.305 & 316 of Smt, Seetabai W/o Dayanand, Sri, Hanmanth S/o Jatappa, Smt, Reshma W/o Sharanabasappa, Smt. Sharanamma W/o Hanmanth at Duttargaon Village in Aland taluka Kalaburagi Dist of Amarja Project, under SCP for the year 2019-20 (Indent No.30121)	50.00	37.49	0.00	Under progress
	TO THE STATE OF THE SECOND NO. 04 HEBB	AL in the second	and the second of the second	a from the same	# 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1
	<u>ಬೆಕ್ಕೆತೋರಾ</u> ಯೋಜನೆ				Work Under
1	Providing Water Supply Scheme to Ramteerth Village of SC area under Bennithora Project. (Indent No.	10.00	9.89	0.00	Progress. Work Under
2	27486) Providing Water Supply Works through Open Well & Pipeline at Mahanagar Tanda under SCP of Bennithora	30.00	29.38	24.10	Progress.
3	Project. (Indent No. 27487) Providing Water Supply Scheme to Belgera Village, HabaNaikTanda, Bhimanahalli Village, BhimanahalliTanda, Bankalga Village, Allur (K) Village, Nalwar Village &Bhankur Village of SC Area under	85.00	84.53	17.87	Work Under Progress.
	BNT Project. (Indent No.27488) Providing Irrigation Facility to Sv.No. 54 of Yadga Village in SedamTaluka by Drilling Borewell& Providing	10.00	8.22	0.00	Work Under Progress.
			13.30	0.00	Work Under Progress.
4	Deviding Legation Eacility to Sy No. 42 of Telkur Village in Sedam Taluka by Drilling Borewell& Providing		1	1	(IOSIC33.
5	Is the standard Engiller to Cir No. 47 of Telkur Village in Sedam Laluka by Dilling Dorewing 1.1.1.1.1.	6.00	5.80	0.00	Work Under Progress.

	Providing Electrification to Irrigation facilities to Sy. No. 114belonging to Sharnamma w/o		1		Work Under
	NagappaHalkatti of Tengli village and Sy. No. 103 belonging to Mounesh S/o Anilkumar of Sangavi Village for openwell under SCP on LBC of Bennithora project. (Indent No. 26292)	15.00	12.93	0.00	Progress.
8	Providing Water Supply Scheme to Hannikera Village of ST area under Bennithora Project.(Indent No. 27490)	15.00	14.11	8.30	Work Under Progress.
9	Providing Water Supply Scheme to Kumbarhalli Village and Chamnur Village of ST area under Bennithora Project.(Indent No. 27491)	40.00	38.87	30.36	Work Under Progress.
10	Providing Water Supply Scheme to Diggaon Village of ST area under Bennithora Project. (Indent No. 27489)	33.00	32.47	16.19	Work Under Progress.
11	Providing Irrigation Facility by Drilling Borewell including Pipeline for Sy. No.35/1 of Sri ChandrappaShivappa R/o Hanganhalli and Sy.No. 53/4 & 7 of Sri BheemrayaChandrappa R/o Arebommanahalli Village under TSP of LBC of BNT Project. (Indent No. 27315)	13.50	13.18	4.29	Work Under Progress.
12	Providing Irrigation Facility by Drilling Borewell including Pipeline for Sy. No. 142 of GangammaSatya Narayan R/o Bhim Nagar Village under TSP of LBC of BNT Project.{Indent No. 27316}	7.20	6.87	0.00	Work Yet to be Started.
13	Providing Irrigation Facility by Drilling Borewell including pipeline for Sy.No. 59 of Sri SabannaBheemsha R/o Rajiv Nagar under TSP of LBC of BNT Project. (Indent No. 27317)	7.00	6.28	0.00	Work Under Progress.
	ಚಂದ್ರಂಪಳ್ಳಿ ಯೋಜನೆ				
1	Providing irrigation facility Sy. No. 18 of Anantarao Shamarao of Bhikkunayak Tanda (Hasaragundagi) village in Chincholi Taluka under SCP of Chandrampalli Project. (Indent No. 27232)	7.50 .	6.40	5.03	Work Under Progress.
2	Providing Irrigation facilities to Sy.No. 15 of Ashok S/o Ramalu of Anthavaram Village by Drilling borewell under TSP of Chandramapalli Project (ID-23148) (Cail-5)	4.00	3.95	3.17	Work Under Progress.
3	Providing power supply arrangements to 7.5 HP IP Set to Sy No 81 of Sumitrabai W/o Chandrashetty of Dharmasagar Village & Sy.No. 11 of Raju Shankar of Sangapur Tanda in Chincholi taluka under SCP of Chandrampalli Project (Balance-2Nos of Work) (ID- 27494) (Call-4)	10.00	5.98	3.85	Work Under Progress.
	ಹತ್ತಿಕುಣಿ ಯೋಜನೆ				
1	Providing irrigation facilities by drilling borewell including electrical work to SC farmer of Sy.No. 51 (Mallappa S/o Saibanna) in Honagera village of Yadgir Taluk under Hattikuni Project. (Indent No. 27266)	6.50	5.60	4.84	Work Completed.
2	Providing irrigation facility by drilling borewell including electrical work to SC farmer of Sy.No. 174 (Tippanna S/o Fakirappa) in Katagi Shahapur village of Yadgir Taluk under Hattikuni Project. (Indent No. 27310)	6.00	4.88	4.56	Work Completed.
3	Providing irrigation facility by drilling borewell including electrical work to SC farmer of Sy.No. 157 (Ramanna S/o Sabanna) in Katagi Shahapur village of Yadgir Taluk under Hattikuni Project. (Indent No. 27264)	5.50	4.66	0.00	Work Yet to be Started.
4	Providing irrigation facility by drilling borewell including electrical work to SC farmer of Sy.No. 217/A in Bandalli village, Sy.No. 196 in Bandalli village, Sy.No. 200 in Yeddalli village, Sy.No. 241 in Bandalli village, Sy.No. 426 in Honagera village and Sy.No. 301 in Honegera village of Yadgir Taluk under Hattikuni Project. (6Nos) (Indent No. 27261)	39.00	35.49	27.20	Work Completed.
5	Providing irrigation facility by drilling borewell including electrical work to SC farmer of Sy.No. 210 of sanna sabanna S/o Bheemaraya in Yeddalli village, sy no.98/2 of saibanna s/o yesappa in Horunch village & sy No. 125/1 sanna Mallappa S/o Bheemaraya in Katagi shahapur village of Yadgir Taluk under Hattikuni Project. (Indent No.24602)	7.18	-	-	Tender Process.

6	Providing irrigation facility by drilling borewell including electrical work to SC farmer of Sy.No. 202/E of ramanna s/o Basappa in Honagera village & Sy no.426/68 of sanna Mallappa S/o Peerappa in Honger village of Yadgir	13.64	-	-	Tender Process.
7	Taluk under Hattikuni Project. (Indent No.29018) Providing irrigation facility by drilling borewell including electrical work to SC farmer of Sy.No. 204 of Hirabai w/o Meghu in Gopalnayak tanda of Yadgir Taluk under Hattikuni Project. (Indent No.29022)	6.89	_	-	Tender Process.
8	Providing irrigation facility by drilling borewell including electrical work to ST farmer of Sy.No. 99/5 (Devappa S/o Mallayya) in Hattikuni Village of Yadgir Taluk under Hattikuni Project. (Indent No. 27311)	5.50	4.59	4.28	Work Completed.
9	Providing irrigation facility by drilling borewell including electrical work to ST farmer of Sy.No. 193/4 (Ramanna S/o Sabanna) in Hattikuni Village of Yadgir Taluk under Hattikuni Project. (Indent No. 27312)	5.50	4.88	4:64	Work Completed.
10	Providing irrigation facility by drilling borewell including electrical work to ST farmer of Sy.No. 149 (Venkatesh S/o Bheemarayaa) in Hattikuni Village of Yadgir Taluk under Hattikuni Project (Indent No. 27265)	6.00	4.96	.0.00	Work Yet to be Started.
11	Providing Irrigation facilities by drilling borewell including electrical work to ST farmer of Sy.No.35/2 in Hattikuni Village, Sy.No.228/4 in Hattikuni Village, Sy.No. 99/7 in Hattikuni Village, Sy.No. 195 in Hattikuni Village, Sy.No. 192 in Hattikuni Village and Sy.No. 226/E in Yeddalli Village of Yadgir Taluk under Hattikuni Project. (6Nos) (ID No. 27267)	33.50	29.61	26.59	Work Completed.

يهافمات أأثث

				,	
12	Providing irrigation facilities by drilling borewell including electrical work to ST farmer of Sy.No.47/1 of Devendrappa s/o Narsappa in Horuncha village sy no.388 of Sharanappa s/o Nagappa in yeddelli village and sy no.15/3 of chandrayya s/o Mallayya in Hattikuni Village of Yadgir Taluk under Hattikuni Project. (6Nos) (ID No. 29017)	15.41			Tender Process.
•	ಸೌದಾಗರ ಯೋಜನೆ			<u> </u>	
1	Providing irrigation facility by drilling borewell including electrical work to SC farmer of Sy.No. 15 (Hanamantha S/o Nandappa) in Horuncha village of Yadgir Taluk under Soudagar Project. (Indent No. 27313)	6.00	5.31	5.16	Work Completed.
2	Providing irrigation facility by drilling borewell including electrical work to SC farmer of Sy.No. 98 in Horuncha village and Sy.No. 51 (Soorja S/o Namya) in Soudagar Tanda of Yadgir Taluk under Soudagar Project. (2Nos,Indent No. 27263)	12.50	11.03	9.66	Work Completed.
	BLIS DIVISOIN AFZALPUR	_	<u> </u>	<u></u>	<u></u>
	ಭೀಮಾ ಏತ ನೀರಾವರಿ ಯೋಜನೆ	*	,	 	
1	Construction of CC Road in Harijan wada at Chincholi village, CC Drain at Allagi (K) village, Providing Irrigation through river to Sy. No. 124 and Sy. No. 51 of Tenloni village and Sy. No. 103 of Gour (B) village and through borewell to Sy. No. 114 of Nandargi village, Sy. No. 70 of Matoli village, Sy. No. 51/3 of Kerkanalli village and Sy. No. 56 of Guddewadi village including pipeline, pumping Machinary and Electrification work in Afzalpur Taluka under SCP.	65.00	65.00	65.00	Work under progress
2	Construction of CC Road in Harijan wada and Bhovi colony at Srival and Bhovi colony at Tellur village and Providing & Drilling of Borewell including pipeline for Irrigation and power supply connection to Sy. No. 21/1 & 59/5 of Srival village and Sy. No. 194/5,177/2 and 126 of Desai Kallur village in Afzalpur Taluka under SCP	65.00	65.00	65.00	Work under progress
3	Construction of CC Road and Drain in ST Colony at Devappanagar and Mannur village and Providing & Drilling of Borewell including pipeline for Irrigation and power supply connection to Sy. No. 32/2 of Shrimanth S/O Kotalappa, Balagumpi R/O Devar Ganagapur and Sy. No. 68/7 of Smt. Mahadevi W/O Chandrakanth, Baramani R/O Mashal village in Afzalpur Taluka under TSP.	75.00	75.00	75.00	Work under progress
	2020-21		·· ! ··································	-	
	IPC DIVISION NO.01 KALABUR	RAGI		<u></u>	
	ಕೆಳದಂಡೆ ಮುಲ್ಲಾಮಾರಿ ಯೋಜನೆ		*		
1	Providing Irrigation Facilities to Sy No. 140/AA of Smt. Renukabai W/o Prakash at Shivram Nayak Tanda of salgar Basantpur village of Chincholi taluka under SCP.	3.75	3.75	0.00	Work under progress
2	Providing irrigation facilities by through Borewell to sy no. 291 at Gadikeshwar village of Chincholi taluka, through borewell irrigation including design, supply, installation, testing and commissioning, Motor pumpset of 5.00 to 7.50 HP Capacity, Earthing and Lighting protection, Inter connect cables and other accessories. Valves air release valves, fitting and accessories as per BIS/ relevant standards etc., including pipeline works. The work also includes erection of transmission line, required no of transformers as per KPTCL/GESCOM norms, line and transformer protection as per standards including power sanction etc., complete on Turnkey tender basis with defect and liability period of one year from the date of successful commissioning of system. (Indnet No,28586/Call-4) Others Sedam	8.50	5.17	0.00	Work under progress

	iding irrigation facilities by through Borewell to sy no. 304 at Nidgunda of Chincholi taluka, sy no. 29 at	14.00	11.37	3.98	Work under progress
	TE AN 40 7 50 LID Congetty Hamming Anti Lighting Diotection, miles controls	•			
					1
KPT	iding pipeline works. The work also includes election of a distinction and including power sanction etc., complete including etc., complete i				Ì
				1.5.00	W-1-Clated
	em.(Indnet No,27149/Call-3) viding irrigation facilities by through Borewell to sy no. 27B-2 at Tirumalpur sy no. 123/1 at Sheri, sy no, 45C-	20.80	. 17.53	15.78	Work Completed
1 .					
	The state of the s				
	BIS/ relevant standards etc., including pipeline works. The value and transformer protection as per standards uired no of transformers as per KPTCL/GESCOM norms, line and transformer protection as per standards luding power sanction etc., complete on Turnkey tender basis with defect and liability period of one year from				
	a c tiniming of eyetem LMP = 18P			0.00	117 - 1 dos mosercos
	Description of the state of the	18.40	14.98	0.00	Work under progress
	or colling table or no 47 of Kodii Viliage oi Cillicitot talana, and 3) 100, 30 00 1		-	-	
			·		
1					
	oles and other accessories. Valves air release valves, fitting and accessories as per BIS/ relevant standards etc., blue and other accessories. Valves air release valves, fitting and accessories as per BIS/ relevant standards etc., blue and other accessories. The work also includes erection of transformers as per standards including power sanction etc., complete		\		
	The same with defect and lightlift netion of one year from the date of successful contained to		7.54	0.00	Work under progress
	Description of the strength Description of 155/X at Kodii Village of Chilichon taluka, unough	7.00	5.54	0.00	Work under progress
	the transfer includes the following and commission by the following the first state of the following the first state of the following the first state of the following the first state of the first state o			1	
l	I deline protection inter connect capies and office accessories. Various and release in				
	ection of transmission line, required no of transformers as per KPTCL/GESCOM norms, line and transformer ection as per standards including power sanction etc., complete on Turnkey tender basis with defect and objection as per standards including power sanction etc., complete on Turnkey tender basis with defect and objection as per standards including power sanction etc., complete on Turnkey tender basis with defect and		ļ		
pr	otection as per standards including power salicitor etc., complete or standards including power salicitor etc., complete or system. LMP -TSP.(Indnet No,27531)			1	
- 1		20.00	20.91	0.00	Work under progress
	onstruction of Approach Road from Sari village to Sari tanda of Lower Mullamari Project.	28.80	20.91	0.00	TOTA dilder progress

 -	Design the second secon		 		····-
8	Providing irrigation facilities by through Borewell to sy no. 256 of at Malkhed- J village of Sedam taluka, sy no. 9	14.00] 11.37	0.00	Work under progress
	at Rudrawar village of Chincholi taluka, through borewell irrigation including design, supply, installation, testing				
	and commissioning, Motor pumpset of 5.00 to 7.50 HP Capacity, Earthing and Lighting protection, Inter connect				1
	cables and other accessories. Valves air release valves, fitting and accessories as per BIS/ relevant standards etc.,		i l		
	including pipeline works. The work also includes erection of transmission line, required no of transformers as per		1		,
	KPTCL/GESCOM norms, line and transformer protection as per standards including power sanction etc., complete				İ
	on Turnkey tender basis with defect and liability period of one year from the date of successful commissioning of				-
	system.(27148/Call-3)		1		İ
9	Providing irrigation facilities by through Borewell to sy no. 58 at Hodebiranalli village taluka, through borewell	7.00	6.08	0.00	Work under progress
	irrigation including design, supply, installation, testing and commissioning, Motor pumpset of 5.00 to 7.50 HP				1
	Capacity, Earthing and Lighting protection, Inter connect cables and other accessories. Valves air release valves,			,	
	fitting and accessories as per BIS/ relevant standards etc., including pipeline works. The work also includes				
	erection of transmission line, required no of transformers as per KPTCL/GESCOM norms, line and transformer				
	protection as per standards including power sanction etc., complete on Turnkey tender basis with defect and		-		
	liability period of one year from the date of successful commissioning of system. LMP-TSP.				
10	Providing Irrigation Facilities through borewell to SyNo 05 of Potangal villageSyno153 of Kerolli	141.80	108.78	0.00	Work under progress
	villageSyNo74/2/3, 90/178/5 and 209 of Hodebirnalli village of Chincholi taluka and Syno123 Badepalli village		1	0.00	Work under progress
	SyNo188 of Rudrawar village SyNo51 and Syno55 of Jaakanpalli villageSyNo8/95/2 of VenkatapurtandaSyNo127				
	of Mugnoor villageSyNo 87 of Emapalli villageSyNo08 and SyNo46 of Venkatapur village and SyNo07of Adaki				
	village of Sedam taluka under SCP of LMP-Project .For the year 2019-20 (Indnent No,30331)		1		
			i		
ίĪ	Providing Irrigation Facilities through borewell to Sy, no. 4/1 and Sy No 29 of Kachur village and Sy No.57	33.94	28.42	11.58	Work under progress
	Gajalapur village of Sedam taluka and Sy No191/A of Hodebirnalli village of Chincholi taluka and under SCP of			- 1.00	progress
	LMP-Project .For the year 2019-20 (Indnent No,30332) SC				
12	Providing Irrigation Facilities through borewell to Sy, no. 82 of Mugnoor village, of sedam taluka and Sy No 132	21.25	18.44	0.00	Work under progress
	Sulepet village of Chincholi taluka under SCP of LMP-Project . For the year 2019-20 (Indnent No, 30338) ST				The same and the s
_		_			
13	Providing Irrigation Facilities through borewell to SyNo.10 of Taranalli village, Syno.144, and Syno 77/2 of	71.30	54.38	0.00	Work under progress
	Bhimnagar village, Syno 39 of Sedam, Sy n 110 of Jaakanpalli village and open well to Sy No 104 of Kupnoor		1		' "
	village of Sedam taluka under TSP of LMP-Project . For the year 2019-20 (Indnet No, 30344)		Ì		
14	Providing Irrigation Facilities through borewell to Sy No. 127 of Yeddali village, of sedam taluka under TSP of	14.35	7.34	0.00	Work under progress
15	Providing Irrigation Facilities through borewell to Sy No. 34 of Taranalli village and Sy No 92/4 of Bhimnagar	16.59	13.87	7.56	Work under progress
	village of sedam taluka under TSP of LMP-Project .For the year 2019-20 (Indent No., 30345)				
	notined notined at the second	11. 14. 1 Tailor 9	The Marie The	The state of the s	The same of the sa
14	Providing Irrigation Facilities through borewell to SyNo.10 of Taranalli village, Syno.144, and Syno 77/2 of Bhimnagar village, Syno 39 of Sedam, Syn 110 of Jaakanpalli village and open well to Sy No 104 of Kupnoor village of Sedam taluka under TSP of LMP-Proiect. For the year 2019-20 (Indnet No,30344) Providing Irrigation Facilities through borewell to Sy No. 127 of Yeddali village, of sedam taluka under TSP of LMP-Proiect. For the year 2019-20 (Indent No,30346) Providing Irrigation Facilities through borewell to Sy No. 34 of Taranalli village and Sy No 92/4 of Bhimnagar village of sedam taluka under TSP of LMP-Proiect. For the year 2019-20 (Indent No, 30345) NotaceOnorm Control of Control o	14.35	7.34	0.00 7.56	Work under progr

•

	Providing irrigation facilities by drilling Borewell to sy no. 24/2 at Kumasi village of Kalaburgi taluka sy no. 177	57.10	57.87	57.88	Work Completed Final bill Paid
	c Walakasasi Tohika ey no N/A at i Phyan Village (i) Atalia talawa 3) no. 22 de 1222 d				Final bill Faid
- 1	The state of the state of the second state of				
- 1	of Kalaburgi Taluka, sy no. 307 at Chilcharsool Vinage of Vinage of Vinage of Kalaburgi taluka, sy no. 100 at Bhoopal tegnur village of Kalaburgi taluka sy no. 52/3 at Nandoor village of Kalaburgi taluka, sy no. 47/3 at Martur village of Kalaburgi taluka Water supply to Kusnoor village of Kalaburgi Kalaburgi taluka, sy no. 47/3 at Martur village of Kalaburgi taluka village of Kalaburgi taluka sy no. 47/3 at Martur village of Kalaburgi taluka village of Kalaburgi taluka sy no. 47/3 at Martur		1		
	the state of the section including design supply installation, testing and commissioning, which				
	c.c.o 7 50 LTD Composity Earthing and Lighting projection, inject conject capies and only accessories.				
	thing and accessories as ner RIS/ relevant standards cit., including pipeline works. The				
	Valves air release valves, fitting and accessories as per Distriction for transformers as per KPTCL/GESCOM norms, line work also includes erection of transmission line, required no of transformers as per KPTCL/GESCOM norms, line and transformer protection as per standards including power sanction etc., complete on Turnkey tender basis with and transformer protection as per standards including power sanction etc., complete on Turnkey tender basis with				
	I to the distribution period of one year from the date of successity continues of system. (Indeed, 1932-1991)		29.48	7.37	Work under progress
_	C. This but delibra Darguell to sy no 74/7 of Klimsi Village, by no. 130 of Marguell	29.60	29.46	1.51	Work under progress
	I a N. 190 Chinghapur village Sy no 767 at Tonasanalli Village Oi Cintapui tatuk alia water supply to j				
	Devantegnoor village of kalaburgi through borewell irrigation including design, supply, installation, testing and commissioning, Motor pumpset of 5.00 to 7.50 HP Capacity, Earthing and Lighting protection, Inter connect				
!	Talance of related to the related velocity and accessories as per project the standards very				
	I		Į.	•	
	KPTCL/GESCOM norms, line and transformer protection as per standards including power saled to the standard standards including power saled to the standard s				
	on Turnkey tender (Indent No,27596) SC Providing irrigation facilities by drilling Borewell to sy no. 123 Ambalga village, Aland Taluka, , sy no. 73 of 167 of Halland a village of kalaburgi taluka, Sy no. 53/2 of	31.20	31.10	9.80	Work under progress
	1 - 1 Volchurgei Taluka ev no. 16/ of Holkinga village ul Kalautigi taluka, 0) no. 000 - 1			•	
	Kamalapur Chavan Tanda, Kalaburagi Taluka, 39 10. 167 of Srinivas Saradgi village of kalaburagi taluka, through Harsoor village of Kalaburgi taluka, and sy no.66/2 of Srinivas Saradgi village of kalaburagi taluka, through borewell irrigation including design, supply, installation, testing and commissioning, Motor pumpset of 5.00 to borewell irrigation including design, supply, installation, testing and other accessories. Valves air release				
,	The same of the state of the st				
3	The state of the s				
	- Expression line required no of transformers as per KPTCL/QESCOVI norms, and and additional				
	protection as per standards including power sanction etc., complete on Turnkey tender. (Mident 140,27576)			ļ	
	Providing irrigation facilities by drilling Borewell to sy no. 675/2 at Srinivas Saradgi village of Kalaburgi taluka sy	11.75	11.75	0.00	Work under progres
	The car in the act Aland Taluba through horewell iffigation including design, supply, historiation, testing in				
	1		ļ.		
4	and commissioning, Motor pumpset of 3.00 to 7.50 fit Capacity, and accessories as per BIS/ relevant standards etc., cables and other accessories. Valves air release valves, fitting and accessories as per BIS/ relevant standards etc., cables and other accessories. Valves air release valves, fitting and accessories as per lincluding pipeline works. The work also includes erection of transmission line, required no of transformers as per including pipeline works. The work also includes erection of transmission line, required no of transformers as per lincluding pipeline works.		,		
	the and transformer protection as ner standards including power smither than			İ	
	on Turnkey tender basis with defect and hability period of one year from the date of successful solutions				
	system,(Indent No,27599) General				

5	Providing irrigation facilities by drilling Borewell to sy no. 45 at Okali village, Kalaburagi Taluka, , sy no. 52 at Okali village, Kalaburagi Taluka, sy no. 240 at Narona village of Aland taluka, Sy no. 179 at Dhammur R C village of Kalaburgi taluka, sy no. 79 at Bannur village of kalaburagi taluka, sy no. 154 at pala viiage of kalaburagi taluka, sy no. 123 at Kalamandargi village of Aland taluka, through borewell irrigation including design, supply, installation, testing and commissioning, Motor pumpset of 5.00 to 7.50 HP Capacity, Earthing and Lighting protection, Inter connect cables and other accessories. Valves air release valves, fitting and accessories as per BIS/ relevant standards etc., including pipeline works. The work also includes erection of transmission line, required no of transformers as per KPTCL/GESCOM norms, line and transformer protection as per standards including power sanction etc., complete on Turnkey tender basis with defect and liability period of one year from the date of successful commissioning of system.(Indent No,27193) General	55.75	56.62	56.63	Work Completed Final bill Paid
6	Providing irrigation facilities by drilling Borewell to sy no. 240 at Narona village of Aland taluka, sy no. 37 of at Kalamandaragi and sy no. 15/2 of at Jhapur village of Kalaburagi taluka, through borewell irrigation including design, supply, installation, testing and commissioning, Motor pump set of 5.00 to 7.50 HP Capacity, Earthlings and Lighting protection, Inter connect cables and other accessories. Valves air release valves, fitting and accessories as per BIS/ relevant standards etc., including pipeline works. The work also includes erection of transmission line, required no of transformers as per KPTCL/GESCOM norms, line and transformer protection as per standards including power sanction etc., complete on Turnkey tender basis with defect and liability period of one year from the date of successful commissioning of system(Indent No,27595/Call-3) General	17.55	15.88	5.08	Work under progress
7	Formation of Road from Tadkal New Village to Tadkal Tanda including C.D. Works under Gandori Nala Project (Indent No,30538)	300.00	280.56	193.43	Work under progress
8	Construction of Valmiki Samudaya Bhavan at Itaga Ahmadabad Village of Kalaburgi Taluk under Tsp Programme for the Year 2019-20. Under Gandorinala Project. (Indent No. 30379)	35.00	29.02	0.00	Work under progress
9	Providing Irrigation Facilities through Open well to Sy. No- 30 and 379 of Sri Laxman S/o Kashappa, Sri Mallikarjun S/o Kashappa, Smt Shantabai W/o Amruth, and Smt Ambavva W/o Ramchendra of Belamagi Village of Aland Taluk of Kalaburgi District. Under TSP Programme for the year 2019-20 of Gandoori Nala Project. (Indent No. 30376)	45.00	40.02	0.00	Work under progress
10	Providing Irrigation Facilities through Open well to Sy. No- 99 of Sri Srishaila S/o Basavanappa Naikodi, Itaga Ahmadabad Village of Kalaburgi Taluk of Kalaburgi District. Under TSP programme for the year 2019-20 of Gandorinala Project.(Indnet No, 30386)	20.00	18.18	0.00	Work under progress
	ಅಮರ್ಜ್ನಾ ಯೋಜನೆ		77	. ′ ₹	ii -
1	Providing irrigation facilities by through Borewell to sy no. 30 of Village Bhusnoor/SyNo,76 of Village Bhusnoor tanda/SyNO,58,64/E of Village Sangolgi(G), Alanda taluka in Kalaburagi Dist through borewell irrigation including design, supply, installation, testing and commissioning, Motor pumpset of 5.00 to 7.50 HP Capacity, Earthing and Lighting protection, Inter connect cables and other accessories. Valves air release valves, fitting and accessories as per BIS/ relevant standards etc., including pipeline works. The work also includes erection of transmission line, required no of transformers as per KPTCL/GESCOM norms, line and transformer protection as per standards including power sanction etc., complete on Turnkey tender basis with defect and liability period of one year from the date of successful commissioning of system. (Indent No,27151/Call-2) SC	24.00	22.07	0.00	Physical Work Completed, final bill to be Submitted

- 1 -	roviding irrigation facilities to sy no. sy no. 137 at Koralli village of aland taluka, through borewell irrigation roviding irrigation facilities to sy no. sy no. 137 at Koralli village of aland taluka, through borewell irrigation growing many set of 5.00 to 7.50 HP Capacity,	6.70	6.36	0.00	Physical Work Completed, final bill
ir	including design, supply, installation, testing and commissioning, fractor party party are release valves, fitting and				to be Submitted
a	ccessories as per BIS/ relevant standards etc., including processories are per BIS/ relevant standards etc., including processories are per BIS/ relevant standards etc., including processories are per BIS/ relevant standards etc., including processories are per BIS/ relevant standards etc., including processories are per BIS/ relevant standards etc., including processories are per BIS/ relevant standards etc., including processories are per BIS/ relevant standards etc., including processories are per BIS/ relevant standards etc., including processories are per BIS/ relevant standards etc., including processories are per BIS/ relevant standards etc., including processories are per BIS/ relevant standards etc., including processories are per BIS/ relevant standards etc., including processories are per BIS/ relevant standards etc., including processories are per BIS/ relevant standards etc., including processories are per BIS/ relevant standards etc., including processories are per BIS/ relevant standards etc., including processories are per BIS/ relevant standards etc., i				1
- 1	ransmission line, required no of transformers as per KFTCLIGESCOM hours, and the defect and liability period of per standards including power sanction etc., complete on Turnkey tender basis with defect and liability period of one year from the date of successful commissioning of system (Indent No,27638/Call-2) ST				
		11.10	11.09	0.00	Under progress
I	Providing irrigation facilities by through Borewell to sy no. 60/E at Bhusnoor village of Aland taluka, sy no, 74/2 of Bhusnoor thanda village of Aland taluka, through borewell irrigation including design, supply, installation, of Bhusnoor thanda village of Aland taluka, through borewell irrigation including design, supply, installation, of Bhusnoor thanda village of Aland taluka, through borewell irrigation including design, supply, installation, of Bhusnoor thanda village of Aland taluka, through borewell irrigation including design, supply, installation, of Bhusnoor thanda village of Aland taluka, through borewell irrigation including design, supply, installation, of Bhusnoor thanda village of Aland taluka, through borewell irrigation including design, supply, installation, of Bhusnoor thanda village of Aland taluka, through borewell irrigation including design, supply, installation, of Bhusnoor thanda village of Aland taluka, through borewell irrigation including design, supply, installation, of Bhusnoor thanda village of Aland taluka, through borewell irrigation including design, supply, installation, of Bhusnoor thanda village of Aland taluka, through borewell irrigation including design, supply installation, of Bhusnoor thanda village of Aland taluka, through borewell irrigation including design, supply installation, of Bhusnoor thanda village of Aland taluka, through the Bhusnoor than				
Į:	esting and commissioning, Motor pumpset of 5.00 to 7.50 rif Capacity, butting and accessories as per BIS/ relevant				-
		ŀ			
-	transformers as per KPTCL/GESCOM norms, line and dansionned protection as per KPTCL/GESCOM norms, line and dansionned protection as per KPTCL/GESCOM norms, line and dansionned protection as per kPTCL/GESCOM norms, line and dansionned protection as per kPTCL/GESCOM norms, line and dansionned protection as per kPTCL/GESCOM norms, line and dansionned protection as per kPTCL/GESCOM norms, line and dansionned protection as per kPTCL/GESCOM norms, line and dansionned protection as per kPTCL/GESCOM norms, line and dansionned protection as per kPTCL/GESCOM norms, line and dansionned protection as per kPTCL/GESCOM norms, line and dansionned protection as per kPTCL/GESCOM norms, line and dansionned protection as per kPTCL/GESCOM norms, line and dansionned protection as per kPTCL/GESCOM norms, line and dansionned protection as per kPTCL/GESCOM norms, line and dansionned protection as per kPTCL/GESCOM norms, line and dansionned protection as per kPTCL/GESCOM norms, line and dansionned protection as per kPTCL/GESCOM norms, line and dansionned protection as per kPTCL/GESCOM norms, line and dansionned protection as per kPTCL/GESCOM norms, line and dansionned protection as per kPTCL/GESCOM norms, line and dansionned protection as per kPTCL/GESCOM norms.	•			
	successful commissioning of system (Indent No,27641/Cair-27 General and SyNo 21/2 at Shaaaakhapur village of aland	15.77	14.28	0.00	Under progress
4	pumpset of 5.00 to 7.50 HP Capacity, Earthing and Lighting processor, including pipeline works. The				
	work also includes erection of transmission line, required in of transmission are complete on Turnkey tender basis with				
	defect and liability period of one year from the date of date of successful of the s				
	TSP (Indent No. 27639/Call-4) General	5.60	5.48	0.00	Physical Work Completed, final bill
	including design, supply, installation, testing and commissioning, twictor paintpoor sair release valves, fitting and				to be Submitted
5					
	transmission line, required no of transformers as per KFTCL/OLSCOW normal, and liability period of				
	one year from the date of successful commissioning of system, (indent 10,2725 out 2)	9.72	9.72	0.00	Under progress
	pumpset of 5.00 to 7.50 HP Capacity, Earthing and Lighting protection, microconnect standards etc. including pipeline works. The				
6	work also includes erection of transmission line, required not transmission line, required to the state of transmission line, required another to complete on Turnkey tender basis with				
	defect and liability period of one year from the date of successful commissioning				
7	No,27642/Call-2) General Providing Irrigation Facility through Open Well to Sy. No. 41/1 of Ambabai W/o Mahantappa at Vaijapur Village Providing Irrigation Facility through Open Well to Sy. No. 41/1 of Ambabai W/o Mahantappa at Vaijapur Village Providing Irrigation Facility through Open Well to Sy. No. 41/1 of Ambabai W/o Mahantappa at Vaijapur Village	20.00	17.94	16.14	Physical Work Completed, final bito be Submitted
Ľ	Construction of Check Dam across Local Nala in Sy No. 25/2 of Sri Vithal S/o Saibanna at Vaijapur Village in Aland Taluka Kalaburagi District, Amarja Project SCP For the year 2019-20 (Indent No. 28264) SC	25.00	17.94	22.14	Work Completed

9	Construction of CC Road &Drain from Manga Colony to Waddar Oni in Bhusnoor Village in Aland Taluka	100.00	85.65	0.00	Under progress
10	Kalaburagi Dist, of Amarja Project, Under SCP for the year 2019-20, (Indent No, 30122) Construction of Road from Bhusnoor tanda to Sangolgi(G) tanda in Aland taluka Kalaburagi dist of Amarja	50.00	37.33	27.20	
	Project, Under SCP for the year 2019-20, (Indent No, 30120)	30.00	37.33	37.30	Work Completed,
11	Providing Irrigation facility through Open well to Sri,Bhimash S/o Nijappa Maga SyNo,305 & 316 of Smt,Seetabai W/o Dayanand,Sri,Hanmanth S/o Jatappa,Smt,Reshma W/o Sharanabasappa,Smt.Sharanamma W/o Hanmanth at Duttargaon Village in Aland taluka Kalaburagi Dist of Amarja Project,under SCP for the year 2019-20 (Indent No,30121)	50.00	37.49	0.00	Under progress
	BNT DIVISION NO.04 HEBB	AL		•	
	ಬೆಣ್ಣೆತೋರಾ ಯೋಜನೆ		· · · · · · · · · · · · · · · · · · ·	· · · · · · · · · · · · · · · · · · ·	
1	Providing Water Supply Scheme to Ramteerth Village of SC area under Bennithora Project. (Indent No. 27486)	10.00	9.89	5.74	Work Under Progress.
2	Providing Water Supply Works through Open Well & Pipeline at Mahanagar Tanda under SCP of Bennithora Project. (Indent No. 27487)	30.00	29.38	5.16	Work Completed.
3	Providing Water Supply Scheme to Belgera Village, HabaNaikTanda, Bhimanahalli Village, BhimanahalliTanda, Bankalga Village, Allur (K) Village, Nalwar Village &Bhankur Village of SC Area under BNT Project. (Indent No.27488)	85.00	84.53	11.36	Work Completed.
4	Providing Irrigation Facility to Sy.No. 54 of Yadga Village in SedamTaluka by Drilling Borewell& Providing Pipeline under SCP of LBC of Bennithora Project.(Indent No. 27332)	10.00	8.22	2.20	Civil Portion Completed.
5	Providing Irrigation Facility to Sy. No. 42 of Telkur Village in SedamTaluka by Drilling Borewell& Providing Pipeline under SCP of LBC of Bennithora Project. (Indent No. 27333)	13.50	13.30	7.89	Work Completed.
6	Providing Irrigation Facility to Sy. No. 44 of Nachwar Village in SedamTaluka by Drilling Borewell& Providing Pipeline under SCP of LBC of Bennithora Project. (Indent No. 27334)	6.00	5.80	0.00	Work Under Progress.
7	Providing Electrification to Irrigation facilities to Sy. No. 114belonging to Sharnamma w/o NagappaHalkatti of Tengli village and Sy. No. 103 belonging to Mounesh S/o Anilkumar of Sangavi Village for openwell under SCP on LBC of Bennithora project. (Indent No. 26292)	15.00	12.93	12.82	Work nearing complition & Waiting for RR No.
8	Providing Water Supply Scheme to Hannikera Village of ST area under Bennithora Project.(Indent No. 27490)	15.00	14.11	5.68	Work Completed.
9	Providing Water Supply Scheme to Kumbarhalli Village and Chamnur Village of ST area under Bennithora Project.(Indent No. 27491)	40.00	38.87	8.26	Work Completed.
10	Providing Water Supply Scheme to Diggaon Village of ST area under Bennithora Project. (Indent No. 27489)	33.00	32.47	15.76	Work Completed.
IJ	Providing Irrigation Facility by Drilling Borewell including Pipeline for Sy. No.35/1 of Sri ChandrappaShivappa R/o Hanganhalli and Sy.No. 53/4 & 7 of Sri BheemrayaChandrappa R/o Arebommanahalli Village under TSP of LBC of BNT Project. (Indent No. 27315)	13.50	13.18	0.00	Work Under Progress.
12	Providing Irrigation Facility by Drilling Borewell including Pipeline for Sy. No. 142 of GangammaSatya Narayan R/o Bhim Nagar Village under TSP of LBC of BNT Project.(Indent No. 27316)	7.20	6.87	0.00	Work Yet to be Started.
13	Providing Irrigation Facility by Drilling Borewell including pipeline for Sy.No. 59 of Sri SabannaBheemsha R/o Rajiv Nagar under TSP of LBC of BNT Project. (Indent No. 27317) ಚಂದ್ರವಳ್ಳಿ ಯೋಜನೆ	7.00	6.28	0.00	Work Under Progress.
<u> </u>	Providing irrigation facility Sy. No. 18 of Anantarao Shamarao of Bhikkunayak Tanda (Hasaragundagi) village in		 	1	Work Under
	Chincholi Taluka under SCP of Chandrampalli Project. (Indent No. 27232)	7.50	6.40	0.00	Progress.

2 Pr	oviding Irrigation facilities to Sy.No. 15 of Ashok S/o Ramalu of Anthavaram Village by Drilling borewell under	4.00	3.95	0.75	Work Completed.
Pr	P of Chandramapalli Project (ID-23148) (Call-5) oviding power supply arrangements to 7.5 HP IP Set to Sy No 81 of Sumitrabai W/o Chandrashetty of narmasagar Village & Sy.No. 11 of Raju Shankar of Sangapur Tanda in Chincholi taluka under SCP of nandrampalli Project (Balance-2Nos of Work) (ID-27494) (Call-4)	/ 10.00	5.98	2.13	Work Completed.
<u> </u>	landrampaili Project (Batanice-Zitos Viveri)				
+	ತ್ತಿಕುಣಿ ಯೋಜನೆ oviding irrigation facility by drilling borewell including electrical work to SC farmer of Sy.No. 157 (Ramanna S/o abanna) in Katagi Shahapur village of Yadgir Taluk under Hattikuni Project. (Indent No. 27264)	5.50 _	4.27	0.00	Work Under Progress.
P Si	roviding irrigation facility by drilling borewell including electrical work to SC farmer of Sy.No. 210 of sanna abanna S/o Bheemaraya in Yeddalli village, sy no. 98/2 of saibanna s/o yesappa in Horunch village & sy No. 25/1 sanna Mallappa S/o Bheemaraya in Katagi shahapur village of Yadgir Taluk under Hattikuni Project.	21.73	17.14	15.75	Work Completed.
F	roviding irrigation facility by drilling borewell including electrical work to SC farmer of Sy.No. 202/E of ramanna /o Basappa in Honagera village & Sy no.426/68 of sanna Mallappa S/o Peerappa in Honger village of Yadgir aluk under Hattikuni Project. (Indent No.29018)	13.64	11.00	10.13	Work Completed.
寸.	Providing irrigation facility by drilling borewell including electrical work to SC farmer of Sy.No. 204 of Hirabai w/o Meghu in Gopalnayak tanda of Yadgir Taluk under Hattikuni Project. (Indent No.29022)	6.89	6.12	5.56	Work Completed
	Providing irrigation facility by drilling borewell including electrical work to ST farmer of Sy.No. 149 (Venkatesh 5/o Bheemarayaa) in Hattikuni Village of Yadgir Taluk under Hattikuni Project (Indent No. 27265)	6.00	4.44	0.00	Work Under Progress.
\neg	Providing irrigation facilities by drilling borewell including electrical work to ST farmer of Sy.No.47/1 of Devendrappa s/o Narsappa in Horuncha village sy no.388 of Sharanappa s/o Nagappa in yeddelli village and sy no.15/3 of chandrayya s/o Mallayya in Hattikuni Village of Yadgir Taluk under Hattikuni Project. (6Nos) (ID No. 2001)	21.00	17.04	0.00	Work Under Progress.
		JR			CAN MENT IN S
	THE REPORT OF THE PARTY OF THE		an Digital State of the Control of t	The state of the s	"一类的新生活 "
	ಭೀಮಾ ಏತ ನೀರಾವರಿ ಯೋಜನೆ ಸ್ಥಾಪ್ತ್ ನಿರ್ಣಾಸ್ತ್ರಿಸಿ ನಿರ್ಣಾಸ್ಟ್ ನಿರ್ಣಾಸ್ತ್ರಿಸಿ ನಿರ್ಣಾಸ್ಟ್ರಿಸಿ ನಿರ್ಣಾಸ್ಟ್ ನಿರ್ಣಿಸ್ಟ್ ನಿರ್ಣಾಸ್ಟ್ ನಿರ್ಣಾಸ್ಟ್ ನಿರ್ಣಾಸ್ಟ್ ನಿರ್ಣಾಸ್ಟ್ ನಿರ್ಣಾಸ್ಟ್ ನಿರ್ಣಾಸ್ಟ್ ನಿರ್ಣಿಸ್ಟ್ ನಿರ್ಣಾಸ್ಟ್ ನಿರ್ಣಾಸ್ಟ್ ನಿರ್ಣಾಸ್ಟ್ ನಿರ್ಣಿಸ್ಟ್ ನಿರ್ಣಾಸ್ಟ್ ನಿರ್ಣಾಸ್ಟ್ ನಿರ್ಣಾಸ್ಟ್ ನಿರ್ಣಾಸ್ಟ್ ನಿರ್ಣಾಸ್ಟ್ ನಿರ್ಣಾಸ್ಟ್ ನಿರ್ಣಾಸ್ಟ್ ನಿರ್ಣಾಸ್ಟ್ ನಿರ್ಣಾಸ್ಟ್ ನಿರ್ಣಾಸ್ಟ್ ನಿರ್ಣಾಸ್ಟ್ ನಿರ್ಣಾಸ್ಟ್ ನಿರ್ಣಾಸ್ಟ್ ನಿರ್ಣಾಸ್ಟ್ ನಿರ್ಣಾಸ್ಟ್ ನಿರ್ಣಾಸ್ಟ್ ನಿರ್ಣಾಸ್ಟ್ ನಿರ್ಣಿಸ್ಟ್ ನಿರ್ಣಾಸ್ಟ್ ನಿರ್ಣಾಸ್ಟ್ ನಿರ್ಣಾಸ್ಟ್ ನಿರ್ಣಾಸ್ಟ್ ನಿರ್ಣಾಸ್ಟ್ ನಿರ್ಣಾಸ್ಟ್ ನಿರ್ಣಾಸ್ಟ್ ನಿರ್ಣಾಸ್ಟ್ ನಿರ್ಣಾಸ್ಟ್ ನಿರ್ಣಾಸ್ಟ್ ನಿರ್ಣಾಸ್ಟ್ ನಿರ್ಣಿಸ್ಟ್ ನಿರ್ಣಿಸ್ಟ್ ನಿರ್ಣಾಸ್ಟ್ ನಿರ್ಣಾಸ್ಟ್ ನಿರ್ಣಾಸ್ಟ್ ನಿರ್ಣಾಸ್ಟ್ ನಿರ್ಣಾಸ್ಟ್ ನಿರ್ಣಿಸ್ಟ್ ನಿರ್ಣಾಸ್ಟ್ ನಿರ್ಣಾಸ್ಟ್ ನಿರ್ಣಾಸ್ಟ್ ನಿರ್ಣಿಸ್ಟ್ ನಿರ್ಣಾಸ್ಟ್ ನಿರ್ಣಾಸ್ಟ್ ನಿರ್ಣಾಸ್ಟ್ ನಿರ್ಣಿಸ್ಟ್ ನಿರ್ಣಿಸ್ಟ್ ನಿರ್ಟ್ಟ್ ನಿರ್ಣಿಸ್ಟ್ ನಿರ್ಣಿಸ್ಟ್ ನಿರ್ಣಾಸ್ಟ್ ನಿರ್ಣಿಸ್ಟ್ ನಿರ್ಣಿಸ್ಟ್ ನಿರ್ಟ್ ನಿರ್ಣಿಸ್ಟ್ ನಿರ್ಣಿಸ್ಟ್ ನಿರ್ಣಿಸ್ಟ್ ನಿರ್ಣಿಸ್ಟ್ ನಿರ್ಣಿಸ್ಟ್ ನಿರ್ಣಿಸ್ಟ್ ನಿರ್ಣಿಸ್ಟ್ ನಿರ್ಣಿಸ್ಟ್ ನಿರ್ಣಿಸ್ಟ್ ನಿರ್ಣಿಸ್ಟ್ ನಿರ್ಣಿಸ್ಟ್ ನಿಸ್ಟ್ ನಿರ್ಟ್ಟ್ ನಿರ್ಡ್ಟ್ ನಿಸ್ಟ್ ನಿರ್ಣಿಸ್ಟ್ ನಿಸ್ಟ್ ನಿರ್ಟ್ಟ್ ನಿಸ್ಟ್ ನಿಸ	{	127.20	105.07	Work under progre
1	of Diksanga; Sy No. 109 of Bhairamadagi; Sy No. 7277 of Guddewadi, No. 10976 of Bhairamadgi village including Electrification under SCP for the year 2019- 20 under Bhima LIS in Afzalpur Taluka. Providing Irrigation Facility through pipe line from Bhima river to Sy. No. 102/2 of Karajagi village in Afzalpur		80.64	0.00	Work under progre
2	Taluka under TSP for the year 2019-20 under Bhima LIS. Formation of Murrum road from Aurad village ST Colony to Gangapur connect road, CC road at Shadi Mahal to Raju Bedar house at Mannur village and drilling of Borewell at 68/4 of Mashal village & Sy No. 78/1 of Awarad Raju Bedar house at Mannur village and drilling of Borewell at 68/4 of Mashal village & Sy No. 78/1 of Awarad	75.00	75.70	72.00	Work under progre

•

<u>.</u>