

ಕರ್ನಾಟಕ ವಿಧಾನ ಪರಿಷತ್ತು

ಚುಕ್ಕೆ ಗುರುತಿಲ್ಲದ ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ : 1053 (1274)
 ಸದಸ್ಯರ ಹೆಸರು : ಶ್ರೀ ಕವಟಗಿಮಠ ಮಹಾಂತೇಶ ಮಲ್ಲಕಾರ್ಜುನ
 (ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಗಳ ಕ್ಷೇತ್ರ)
 ಉತ್ತರಿಸಬೇಕಾದ ದಿನಾಂಕ : 17-03-2020
 ಉತ್ತರಿಸುವ ಸಚಿವರು : ಮಾನ್ಯ ನಗರಾಭಿವೃದ್ಧಿ ಸಚಿವರು.

ಕ್ರ. ಸಂ	ಪ್ರಶ್ನೆ	ಉತ್ತರ																																
ಅ)	ಕೇಂದ್ರ ಸರ್ಕಾರದ ಮಹತ್ವಾಕಾಂಕ್ಷೆಯ ಸ್ಮಾರ್ಟ್ ಸಿಟಿ ಯೋಜನೆಯು ರಾಜ್ಯದಲ್ಲಿ ಸಮರ್ಪಕವಾಗಿ ಅನುಷ್ಠಾನಗೊಳ್ಳದಿರುವ ವಿಚಾರ ಸರ್ಕಾರದ ಗಮನಕ್ಕೆ ಬಂದಿದೆಯೇ;	ಕೇಂದ್ರ ಸರ್ಕಾರವು ದಿನಾಂಕ:25.06.2015 ರಂದು ಸ್ಮಾರ್ಟ್ ಸಿಟಿ ಅಭಿಯಾನಕ್ಕೆ ಚಾಲನೆ ನೀಡಿದ್ದು, ಅಭಿಯಾನದಡಿ ರಾಜ್ಯದಿಂದ 7 ನಗರಗಳು 3 ಸುತ್ತಿನಲ್ಲಿ ಆಯ್ಕೆಗೊಂಡಿದ್ದು, ವಿವರ ಈ ಕೆಳಗಿನಂತಿದೆ: <table border="1"> <tr> <th>ಕ್ರ.ಸಂ</th><th>ನಗರಗಳು</th><th>ಸ್ಪರ್ಧೆ ಸುತ್ತ</th><th>ಆಯ್ಕೆಯಾದ ದಿನಾಂಕ</th></tr> <tr> <td>1</td><td>ಬೆಳಗಾವಿ</td><td>1</td><td>28.01.2016</td></tr> <tr> <td>2</td><td>ದಾವಣಗೆರೆ</td><td>1</td><td>28.01.2016</td></tr> <tr> <td>3</td><td>ಹುಬ್ಬಳ್ಳಿ-ಧಾರವಾಡ</td><td>2</td><td>03.10.2016</td></tr> <tr> <td>4</td><td>ಮಂಗಳೂರು</td><td>2</td><td>03.10.2016</td></tr> <tr> <td>5</td><td>ಶಿವಮೊಗ್ಗ</td><td>2</td><td>03.10.2016</td></tr> <tr> <td>6</td><td>ತುಮಕೂರು</td><td>2</td><td>03.10.2016</td></tr> <tr> <td>7</td><td>ಬೆಂಗಳೂರು</td><td>3</td><td>23.06.2017</td></tr> </table>	ಕ್ರ.ಸಂ	ನಗರಗಳು	ಸ್ಪರ್ಧೆ ಸುತ್ತ	ಆಯ್ಕೆಯಾದ ದಿನಾಂಕ	1	ಬೆಳಗಾವಿ	1	28.01.2016	2	ದಾವಣಗೆರೆ	1	28.01.2016	3	ಹುಬ್ಬಳ್ಳಿ-ಧಾರವಾಡ	2	03.10.2016	4	ಮಂಗಳೂರು	2	03.10.2016	5	ಶಿವಮೊಗ್ಗ	2	03.10.2016	6	ತುಮಕೂರು	2	03.10.2016	7	ಬೆಂಗಳೂರು	3	23.06.2017
ಕ್ರ.ಸಂ	ನಗರಗಳು	ಸ್ಪರ್ಧೆ ಸುತ್ತ	ಆಯ್ಕೆಯಾದ ದಿನಾಂಕ																															
1	ಬೆಳಗಾವಿ	1	28.01.2016																															
2	ದಾವಣಗೆರೆ	1	28.01.2016																															
3	ಹುಬ್ಬಳ್ಳಿ-ಧಾರವಾಡ	2	03.10.2016																															
4	ಮಂಗಳೂರು	2	03.10.2016																															
5	ಶಿವಮೊಗ್ಗ	2	03.10.2016																															
6	ತುಮಕೂರು	2	03.10.2016																															
7	ಬೆಂಗಳೂರು	3	23.06.2017																															
ಆ)	ಬಂದಿದ್ದಲ್ಲಿ, ರಾಜ್ಯದಲ್ಲಿ ಸ್ಮಾರ್ಟ್ ಸಿಟಿ ಯೋಜನೆಯನ್ನು ಅನುಷ್ಠಾನಗೊಳಿಸಲು ಮತ್ತು ತ್ವರಿತಗತಿಯಲ್ಲಿ ಪೂರ್ಣಗೊಳಿಸಲು ಸರ್ಕಾರವು ತೆಗೆದುಕೊಂಡ ಕ್ರಮಗಳಾವುವು; ವಿಳಂಬಕ್ಕೆ ಹೊಣೆಗಾರರು ಯಾರು ಹಾಗೂ ವಿಳಂಬಕ್ಕೆ ಕಾರಣಗಳೇನು; (ವಿವರ ನೀಡುವುದು)	- ಸ್ಮಾರ್ಟ್ ಸಿಟಿ ಅಭಿಯಾನವು ಇತರೆ ಯೋಜನೆಗಳಿಂದ ಭಿನ್ನವಾಗಿದ್ದು, ಹಲವು ಹೊಸ ರೀತಿಯ ನಿಯಮಾವಳಿಗಳ ರಚನೆ ಹಾಗೂ ಆಚರಣೆ ಅಗತ್ಯವಾಗಿರುತ್ತದೆ. ಇದಕ್ಕೆ ಹೆಚ್ಚಿನ ಕಾಲಾವಧಿ ಹಿಡಿದಿರುತ್ತದೆ. ವಿಶೇಷ ಉದ್ದೇಶಿತ ವಾಹನಗಳ ಸ್ವಾಯತ್ತ ಮತ್ತು ಸ್ವತಂತ್ರ ಕಾರ್ಯಾಚರಣೆಗಳಿಗಾಗಿ ವಿಶೇಷವಾದ ಅಧಿಕಾರವನ್ನು ಸರ್ಕಾರವು ಪ್ರತ್ಯಾಯೋಜಿಸಿರುತ್ತದೆ. ಈ ರೀತಿ ಅಧಿಕಾರ ಪ್ರತ್ಯಾಯೋಜನೆಯು ಒಂದು ನೂತನ ಪ್ರಯೋಗವಾಗಿದ್ದು, ಇದಕ್ಕಾಗಿಯೂ ಹೆಚ್ಚಿನ ಕಾಲಾವಕಾಶ ಹಿಡಿದಿರುತ್ತದೆ. - ಸ್ಮಾರ್ಟ್ ಸಿಟಿ ಪ್ರಸ್ತಾವನೆಯಲ್ಲಿರುವ ಯೋಜನೆಗಳಿಗೆ ಪರಿಕಲ್ಪನಾ ವರದಿ ಹಾಗೂ ವಿಸ್ತೃತ ಯೋಜನಾ ವರದಿಗಳನ್ನು ತಯಾರಿಸಲು ಕಾಲಾವಧಿಯು ಹಿಡಿದಿರುತ್ತದೆ. - ನೂತನವಾಗಿ ಸ್ಥಾಪಿಸಲಾಗಿರುವ ವಿಶೇಷ ಉದ್ದೇಶಿತ ವಾಹನಗಳಿಗೆ ಮಾನವ ಸಂಪನ್ಮೂಲ ನೇಮಕಾತಿಗೂ ಹೆಚ್ಚಿನ ಕಾಲಾವಧಿ ಹಿಡಿದಿರುತ್ತದೆ. - ಯೋಜನೆಯಡಿ ಪ್ರಮುಖವಾಗಿ ಸ್ಮಾರ್ಟ್ ರಸ್ತೆಗಳ ಅಭಿವೃದ್ಧಿ, ಒಳಚರಂಡಿ ಹಾಗೂ ಇನ್ನಿತರೆ ಮೂಲಸೌಕರ್ಯ ಅಭಿವೃದ್ಧಿ ಯೋಜನೆಗಳನ್ನು ಹಮ್ಮಿಕೊಳ್ಳಲಾಗಿದ್ದು, ಸದರಿ ಯೋಜನೆಗಳನ್ನು ನಗರದ ಜನನಿಬಿಡ ಪ್ರದೇಶಗಳಲ್ಲಿ ಅನುಷ್ಠಾನಗೊಳಿಸಬೇಕಾಗಿದ್ದು, ಸ್ಥಳೀಯವಾಗಿ ಬಹಳ ಸಮಸ್ಯೆಗಳನ್ನು ಎದುರಿಸಬೇಕಾಗಿರುತ್ತದೆ. ಅಲ್ಲದೇ ಈ ಯೋಜನೆಗಳಲ್ಲಿ ಬೆಸ್ಕಾಂ, ಜಿಎಸ್‌ಎಸ್‌ಎಲ್, ನೀರು ಸರಬರಾಜು ಮಂಡಳಿ ಹಾಗೂ ಇತರೆ ಇಲಾಖೆಗಳ ಯುಟಿಲಿಟಿ ಶಿಫ್ಟಿಂಗ್ ಅವಶ್ಯಕತೆಯಿದ್ದು, ಇದರಿಂದ ಕಾಮಗಾರಿಗಳ ಅನುಷ್ಠಾನದಲ್ಲಿ ವಿಳಂಬವಾಗುತ್ತಿದೆ. - ಸ್ಮಾರ್ಟ್ ರಸ್ತೆಗಳ ಅಭಿವೃದ್ಧಿ ಯೋಜನೆಯಲ್ಲಿ ಲೋಕೋಪಯೋಗಿ ಇಲಾಖೆ, ಎಸ್ಕಾಂ, ನೀರು ಸರಬರಾಜು ಮಂಡಳಿ ಹಾಗೂ ಇತರೆ ಇಲಾಖೆಗಳೊಂದಿಗೆ ಸಮನ್ವಯ ಸಾಧಿಸಿ ಕೆಲಸ ನಿರ್ವಹಿಸಲು ಹೆಚ್ಚಿನ ಸಮಯ ಅವಶ್ಯವಿರುತ್ತದೆ.																																

- ಯೋಜನೆಯ ಅನುಷ್ಠಾನಕ್ಕೆ ಎದುರಾಗಿರುವ ಮೇಲಿನ ಸವಾಲುಗಳಿಗೆ ಸೂಕ್ತ ಪರಿಹಾರಗಳನ್ನು ಕಂಡುಕೊಂಡು ಈಗ ಕಾಮಗಾರಿಗಳನ್ನು ತ್ವರಿತವಾಗಿ ಅನುಷ್ಠಾನಗೊಳಿಸಲಾಗುತ್ತಿದೆ. ಸರ್ಕಾರದ ಮುಖ್ಯ ಕಾರ್ಯದರ್ಶಿಗಳು, ನಗರಾಭಿವೃದ್ಧಿ ಇಲಾಖೆಯ ಅಪರ ಮುಖ್ಯ ಕಾರ್ಯದರ್ಶಿಗಳು, ಪ್ರಧಾನ ಕಾರ್ಯದರ್ಶಿಗಳು ಮತ್ತು ಆಯಾ ಜಿಲ್ಲೆಯ ಜಿಲ್ಲಾಧಿಕಾರಿಗಳ ನೇತೃತ್ವದಲ್ಲಿ ನಿಯಮಿತವಾಗಿ ಪ್ರಗತಿ ಪರಿಶೀಲನಾ ಸಭೆಗಳನ್ನು ನಡೆಸಲಾಗುತ್ತಿದೆ.
- ಮೇಲಿನ ಎಲ್ಲಾ ಕ್ರಮಗಳ ಪರಿಣಾಮವಾಗಿ, ಪ್ರಸ್ತುತ ಸ್ಮಾರ್ಟ್ ಸಿಟಿ ಅನುದಾನ ಮತ್ತು ಸಾರ್ವಜನಿಕ ಖಾಸಗಿ ಸಹಭಾಗಿತ್ವದಲ್ಲಿ ಈವರೆಗೆ ಸಾಧಿಸಿರುವ ಭೌತಿಕ ಪ್ರಗತಿ ಕೆಳಕಂಡಂತಿದೆ:

(ರೂ. ಕೋಟಿಗಳಲ್ಲಿ)

ಕಾಮಗಾರಿಗಳ ವಿವರ	ಸಂಖ್ಯೆ	ಮೊತ್ತ
ಪೂರ್ಣಗೊಂಡ ಕಾಮಗಾರಿಗಳು	92	146.88
ಪ್ರಗತಿಯಲ್ಲಿರುವ ಕಾಮಗಾರಿಗಳು	292	5318.24
ಟೆಂಡರ್ ಹಂತದಲ್ಲಿರುವ ಕಾಮಗಾರಿಗಳು	72	1447.78
ವಿಸ್ತೃತ ಯೋಜನಾ ಪರದಿ ಹಂತದಲ್ಲಿರುವ ಕಾಮಗಾರಿಗಳು	62	2079.25

ಮೇಲೆ ವಿವರಿಸಿರುವ ಎಲ್ಲಾ ಕಾರಣಗಳನ್ನು ಅವಲೋಕಿಸಿದಾಗ ಯೋಜನೆಗಳ ಅನುಷ್ಠಾನವು ಸಮಂಜಸವಾಗಿ ಸಾಗುತ್ತಿದ್ದು, ಸ್ಮಾರ್ಟ್ ಸಿಟಿ ಯೋಜನೆಯ ಸಮರ್ಪಕ ಹಾಗೂ ತ್ವರಿತಗತಿಯ ಅನುಷ್ಠಾನವನ್ನು ಸಾಧಿಸಲು ಸರ್ಕಾರವು ಎಲ್ಲಾ 7 ಸ್ಮಾರ್ಟ್ ಸಿಟಿ ಸಂಸ್ಥೆಗಳಿಗೆ ಕಟ್ಟು ನಿಟ್ಟಿನ ಸೂಚನೆ ನೀಡಿದೆ.

ಇ) ಸದರಿ ಯೋಜನೆಯಡಿ ರಾಜ್ಯದಲ್ಲಿ ಯಾವ ಯಾವ ನಗರಗಳು ಆಯ್ಕೆಯಾಗಿವೆ; ಇವುಗಳಿಗೆ ತಗಲುವ ಒಟ್ಟು ವೆಚ್ಚವೆಷ್ಟು;

ಸ್ಮಾರ್ಟ್ ಸಿಟಿ ಅಭಿಯಾನದಡಿ ರಾಜ್ಯದಿಂದ 7 ನಗರಗಳಾದ ಬೆಳಗಾವಿ, ದಾವಣಗೆರೆ, ಹುಬ್ಬಳ್ಳಿ-ಧಾರವಾಡ, ಮಂಗಳೂರು, ಶಿವಮೊಗ್ಗ, ತುಮಕೂರು ಮತ್ತು ಬೆಂಗಳೂರು ನಗರಗಳು ಆಯ್ಕೆಯಾಗಿವೆ.

ಅಭಿಯಾನದಡಿ ಆಯ್ಕೆಯಾದ ಪ್ರತಿ ನಗರವು ಕೇಂದ್ರ ಹಾಗೂ ರಾಜ್ಯ ಸರ್ಕಾರಗಳಿಂದ 5 ವರ್ಷದ ಅವಧಿಯಲ್ಲಿ ತಲಾ ರೂ.100.00 ಕೋಟಿಯಂತೆ, ಯೋಜನಾವಧಿಯಲ್ಲಿ ಒಟ್ಟು ರೂ.1000.00 ಕೋಟಿ ಅನುದಾನವನ್ನು ಪಡೆಯಲಿವೆ.

ಈ) ರಾಜ್ಯದಲ್ಲಿನ ಸ್ಮಾರ್ಟ್ ಸಿಟಿ ಯೋಜನೆಯ ಒಟ್ಟು ವೆಚ್ಚದಲ್ಲಿ ರಾಜ್ಯದ ಮತ್ತು ಕೇಂದ್ರ ಸರ್ಕಾರದ ಪಾಲು ಎಷ್ಟೆಷ್ಟು; ಈಗಾಗಲೇ ಎಷ್ಟು ಅನುದಾನ ನೀಡಲಾಗಿದೆ; (ವಿವರ ನೀಡುವುದು)

ಅಭಿಯಾನದಡಿ ಆಯ್ಕೆಯಾದ ಪ್ರತಿ ನಗರವು ಕೇಂದ್ರ ಹಾಗೂ ರಾಜ್ಯ ಸರ್ಕಾರಗಳಿಂದ ಶೇಕಡಾ 50:50 ಅನುಪಾತದಲ್ಲಿ ಅನುದಾನ ಪಡೆಯಲಿವೆ ಅದರಂತೆ 5 ವರ್ಷಗಳ ಅವಧಿಯಲ್ಲಿ (ಕೇಂದ್ರ ಹಾಗೂ ರಾಜ್ಯ ಸರ್ಕಾರದಿಂದ ತಲಾ 500 ಕೋಟಿ) ಅನುದಾನವನ್ನು ಆಯ್ಕೆಯಾದ ಪ್ರತಿ ನಗರಗಳು ಪಡೆಯಲಿವೆ.


ಸ್ಮಾರ್ಟ್ ಸಿಟಿ ಅಭಿಯಾನದಡಿ ಕೇಂದ್ರ ಮತ್ತು ರಾಜ್ಯ ಸರ್ಕಾರದಿಂದ ಈವರೆಗೆ ಬಿಡುಗಡೆಯಾದ ಅನುದಾನದ ವಿವರ ಈ ಕೆಳಗಿನಂತಿದೆ:

(ರೂ. ಕೋಟಿಗಳಲ್ಲಿ)

ಕ್ರ.ಸ.	ನಗರಗಳು	ಬಿಡುಗಡೆಯಾದ ಮೊತ್ತ		
		ಕೇಂದ್ರ	ರಾಜ್ಯ	ಒಟ್ಟು
1	ಬೆಳಗಾವಿ	196	200	396
2	ದಾವಣಗೆರೆ	196	200	396
3	ಹುಬ್ಬಳ್ಳಿ-ಧಾರವಾಡ	196	190	386
4	ಮಂಗಳೂರು	190	111	301
5	ಶಿವಮೊಗ್ಗ	196	111	307
6	ತುಮಕೂರು	196	111	307
7	ಬೆಂಗಳೂರು	155	55	210
	ಒಟ್ಟು	1325	978	2303

ಉ)	ಬೆಳಗಾವಿ ನಗರಕ್ಕೆ ಸದರಿ ಯೋಜನೆಯಡಿ ಬಿಡುಗಡೆಯಾದ ಅನುದಾನವೆಷ್ಟು; ಯೋಜನೆಯ ಅನುಷ್ಠಾನವು ಯಾವ ಹಂತದಲ್ಲಿದೆ ಮತ್ತು ಯೋಜನೆಯು ಯಾವ ಕಾಲಮಿತಿಯಲ್ಲಿ ಸಂಪೂರ್ಣ ಅನುಷ್ಠಾನಗೊಳ್ಳುವುದು; (ವಿವರ ನೀಡುವುದು)	ಸ್ಮಾರ್ಟ್ ಸಿಟಿ ಯೋಜನೆಯಡಿ ಬೆಳಗಾವಿ ನಗರಕ್ಕೆ ಕೇಂದ್ರ ಸರ್ಕಾರದಿಂದ ರೂ.196.00 ಕೋಟಿ ಮತ್ತು ರಾಜ್ಯ ಸರ್ಕಾರದಿಂದ ರೂ.200.00 ಕೋಟಿಯಂತೆ ಒಟ್ಟು ರೂ.396.00 ಕೋಟಿ ಅನುದಾನ ಬಿಡುಗಡೆಯಾಗಿರುತ್ತದೆ. ಸ್ಮಾರ್ಟ್ ಸಿಟಿ ಯೋಜನೆಯಡಿ ಬೆಳಗಾವಿ ನಗರದಲ್ಲಿ ಪ್ರಸ್ತುತ ಸ್ಮಾರ್ಟ್ ಸಿಟಿ ಅನುದಾನ ಮತ್ತು ಸಾರ್ವಜನಿಕ ಖಾಸಗಿ ಸಹಭಾಗಿತ್ವದ ಕೈಗೊಂಡಿರುವ ಕಾಮಗಾರಿಗಳ ಅನುಷ್ಠಾನದ ವಿವರ ಈ ಕೆಳಕಂಡಂತಿದೆ; (ರೂ. ಕೋಟಿಗಳಲ್ಲಿ) <table border="1" style="margin-left: auto; margin-right: auto;"> <tr> <th>ಕಾಮಗಾರಿಗಳ ವಿವರ</th> <th>ಸಂಖ್ಯೆ</th> <th>ಮೊತ್ತ</th> </tr> <tr> <td>ಪೂರ್ಣಗೊಂಡ ಕಾಮಗಾರಿಗಳು</td> <td>14</td> <td>17.31</td> </tr> <tr> <td>ಪ್ರಗತಿಯಲ್ಲಿರುವ ಕಾಮಗಾರಿಗಳು</td> <td>68</td> <td>833.66</td> </tr> <tr> <td>ಬೆಂಚ್‌ಮಾರ್ಕ್ ಹಂತದಲ್ಲಿರುವ ಕಾಮಗಾರಿಗಳು</td> <td>10</td> <td>55.75</td> </tr> <tr> <td>ವಿಸ್ತೃತ ಯೋಜನಾ ವರದಿ ಹಂತದಲ್ಲಿರುವ ಕಾಮಗಾರಿಗಳು</td> <td>8</td> <td>52.71</td> </tr> </table> ಬೆಳಗಾವಿ ನಗರದಲ್ಲಿ ಸ್ಮಾರ್ಟ್ ಸಿಟಿ ಯೋಜನೆಯಡಿ ಹಮ್ಮಿಕೊಳ್ಳಲಾಗಿರುವ ಯೋಜನೆಗಳ ವಿವರಗಳನ್ನು ಅನುಬಂಧ-1 ರಲ್ಲಿ ನೀಡಿದೆ. ಯೋಜನೆಯಡಿ ಹಮ್ಮಿಕೊಳ್ಳಲಾಗಿರುವ ಎಲ್ಲಾ ಕಾಮಗಾರಿಗಳನ್ನು ಜನವರಿ-2021ರೊಳಗೆ ಪೂರ್ಣಗೊಳಿಸಲು ಯೋಜಿಸಲಾಗಿದೆ.	ಕಾಮಗಾರಿಗಳ ವಿವರ	ಸಂಖ್ಯೆ	ಮೊತ್ತ	ಪೂರ್ಣಗೊಂಡ ಕಾಮಗಾರಿಗಳು	14	17.31	ಪ್ರಗತಿಯಲ್ಲಿರುವ ಕಾಮಗಾರಿಗಳು	68	833.66	ಬೆಂಚ್‌ಮಾರ್ಕ್ ಹಂತದಲ್ಲಿರುವ ಕಾಮಗಾರಿಗಳು	10	55.75	ವಿಸ್ತೃತ ಯೋಜನಾ ವರದಿ ಹಂತದಲ್ಲಿರುವ ಕಾಮಗಾರಿಗಳು	8	52.71
ಕಾಮಗಾರಿಗಳ ವಿವರ	ಸಂಖ್ಯೆ	ಮೊತ್ತ															
ಪೂರ್ಣಗೊಂಡ ಕಾಮಗಾರಿಗಳು	14	17.31															
ಪ್ರಗತಿಯಲ್ಲಿರುವ ಕಾಮಗಾರಿಗಳು	68	833.66															
ಬೆಂಚ್‌ಮಾರ್ಕ್ ಹಂತದಲ್ಲಿರುವ ಕಾಮಗಾರಿಗಳು	10	55.75															
ವಿಸ್ತೃತ ಯೋಜನಾ ವರದಿ ಹಂತದಲ್ಲಿರುವ ಕಾಮಗಾರಿಗಳು	8	52.71															
ಊ)	ಸಮಿತಿಯು ಈವರೆಗೆ ಎಷ್ಟು ಸಭೆಗಳನ್ನು ನಡೆಸಿದೆ; ಸಮಿತಿ ಸದಸ್ಯರುಗಳು ಯಾರು? (ವಿವರ ಒದಗಿಸುವುದು)	ಅಭಿಯಾನದ ಮಾರ್ಗಸೂಚಿಯನುಸಾರ ಬೆಳಗಾವಿ ನಗರದಲ್ಲಿ 'ಸ್ಮಾರ್ಟ್ ಸಿಟಿ ಅಡ್ವೆಂಸರಿ ಫೋರಂ' ರಚಿಸಲಾಗಿದ್ದು, ಜಿಲ್ಲಾಧಿಕಾರಿಗಳು ಇದರ ಅಧ್ಯಕ್ಷರಾಗಿರುತ್ತಾರೆ. ಸಮಿತಿಯ ಸದಸ್ಯರುಗಳ ವಿವರಗಳನ್ನು ಅನುಬಂಧ-2 ರಲ್ಲಿ ನೀಡಲಾಗಿದೆ. ಇಲ್ಲಿಯವರೆಗೆ ಬೆಳಗಾವಿ ಸ್ಮಾರ್ಟ್ ಸಿಟಿಯ 'ಸ್ಮಾರ್ಟ್ ಸಿಟಿ ಅಡ್ವೆಂಸರಿ ಫೋರಂ'ನ 04 (ನಾಲ್ಕು) ಸಭೆಯನ್ನು ನಡೆಸಲಾಗಿರುತ್ತದೆ.															

ಸಂಖ್ಯೆ: ನಅಇ 101 ಸಿಎಸ್‌ಎಸ್ 2020


 (ಬಿ.ವಿ.ಬಸವರಾಜ)
 ಮಾನ್ಯ ನಗರಾಭಿವೃದ್ಧಿ ಸಚಿವರು.

ಅನುಬಂಧ 1 - ಸ್ಮಾರ್ಟ್‌ಸಿಟಿ ಅನುದಾನದಡಿ ಮತ್ತು ಸಾರ್ವಜನಿಕ ಖಾಸಗಿ ಸಹಭಾಗಿತ್ವದಡಿ ರಾಜ್ಯದ ಬೆಳಗಾವಿ ಸ್ಮಾರ್ಟ್ ಸಿಟಿ ಲಿಮಿಟೆಡ್‌ನಲ್ಲಿ ಕೈಗೊಂಡಿರುವ ಕಾಮಗಾರಿಗಳ ವಿವರ

I. BELAGAVI SMART CITY LIMITED								ರೂ. ಕೋಟಿಗಳು
1 (ಅ) - ಮೂರ್ತಗೊಂಡ ಕಾಮಗಾರಿಗಳು								
Sl.No	Name of the Project	SCP Cost	WO Cost	Work Order date	Date of Completion as per contract	Actual Date of Completion	Present Status	Reasons for Delay
1	Energy Auditing of Street Lights under Smart City Energy efficiency program.	0.23	0.23	15.11.2017	28.01.2019		Work Completed	NA
2	Road Side Drinking Water Kiosks (Phase I)	0.40	0.38	05.01.2018	28.02.2019		Work Completed	NA
3	Rain water harvesting & Composting Facility in Parks	0.10	0.08	16.07.2018	04.03.2019		Work Completed	NA
4	Theme Based Park - NathPai Garden	1.06	0.92	28.09.2018	04.03.2019		Work Completed	NA
5	Smart Bus shelters with dedicated bus bay (Phase I - 5 Bus Shelters of A category)	2.00	1.91	01.03.2018	26.11.2018		Work Completed	NA
6	Rehabilitation of Stray Cattle	0.74	0.64	03.03.2018	30.09.2019		Work Completed	NA
7	Heritage Park - Phase I Water Body & Check Dam	4.27	3.95	10.11.2017	30.07.2019		Work Completed	NA
8	Smart Class rooms Phase I Part A	3.20	2.75	21.02.2019	30.07.2019		Work Completed	NA
9	Smart Class rooms Phase I Part B	0.72	0.61	21.02.2019	30.07.2019		Work Completed	NA
10	Trauma Centre Part A	1.85	1.31	07.03.2019	30.07.2019		Work Completed	NA
11	Procurement of Digital Bill Board	0.94	0.71	28.02.2019	07.08.2019		Work Completed	NA
12	Sanitary vending machine and incinerator	0.33	0.31	16.08.2019	15.09.2019		Work Completed	NA
13	Development of Smart Class room Phase II Part A (Civil)	0.36	0.34	12.07.2019	19.09.2019		Work Completed	NA
14	Development of Smart Class room Phase II Part B (ICT)	1.11	1.03	12.07.2019	19.09.2019		Work Completed	NA
Total		17.31	15.17					
1 (ಆ) - ಪ್ರಗತಿಯಲ್ಲಿರುವ ಕಾಮಗಾರಿಗಳು								
Sl.No	Name of the Project	SCP Cost	WO Cost	Work Order date	Date of Completion as per contract	Probable date of Completion	Present Status	Reasons for Delay in completion
1	Construction of two Smart roads at KPTCL road and Mandoli road (Variation included)	25.00	23.51	10.11.2017	09.11.2018.	15-04-2020	KPTCL Road: Street light poles and finishing works are pending Mandoli Road: RHS PQC- 220 o 930 SWD -60 to 930 Footpath - 400 to 930 LHS PQC -820 to 930 SWD - 500 to 930	Heavy Rainfall,Encroachment of ROW and agitation of the local residence

ಅನುಬಂಧ 1 - ಸ್ಮಾರ್ಟ್ ಸಿಟಿ ಅನುದಾನದಡಿ ಮತ್ತು ಸಾರ್ವಜನಿಕ ಖಾಸಗಿ ಸಹಭಾಗಿತ್ವದಡಿ ರಾಜ್ಯದ ಬೆಳಗಾವಿ ಸ್ಮಾರ್ಟ್ ಸಿಟಿ ಲಿಮಿಟೆಡ್‌ನಲ್ಲಿ ಕೈಗೊಂಡಿರುವ ಕಾಮಗಾರಿಗಳ ವಿವರ

I. BELAGAVI SMART CITY LIMITED							ರೂ. ಕೋಟಿಗಳು	
2	Appointment of System Integrator for establishment of Common Command & Control Centre	76.80	45.99	01.02.2018	28.08.2019.	30-03-2020	Data Centre is setup at Bangalore KMDS, Hardware & Network installation is completed GIS virtual server getting ready to integrate application & integration with CKC SWM Emergency services, smart pole, ITMS, smart water, ATMs configuration software & integration with CKC is in under progress. E-governance is integrated.	Heavy Rainfall, Handover of site building, Delay of power supply to ICC
3	Command and Control Centre Building	3.35	2.99	03.02.2018	30.10.2019	30-01-2020	100% of Physical progress is completed	Delayed due to heavy rainfall, and increase in the scope of work
4	Smart Roads at Dharmanath Area (Package I) (a)A Type (with Ducting):2.475 Km	47.00	43.64	26.09.2018	23.03.2020	23-07-2020	88% of TWT, 35% SWD, 63% Median, 20% UGD are completed	Delayed due to heavy rainfall, and increase in the scope of work
5	City Bus Terminal	33.50	32.23	24.05.2018	18.08.2020	18-08-2021	Excavation for foundation in progress, Plinth Beam up to 1st expansion joint completed, Footing 80 out of 103 completed, Column up to Plinth Beam bottom 108 out of 141 completed, Retaining wall works under progress. Column (above Plinth Beam) shuttering and reinforcement works under progress.	Defence Land issue
6	Kanbargi lake rejuvenation & recreational spaces	5.00	4.47	15.10.2018	04.07.2019	30-04-2020	Keywall and pathway construction in progress, Drain Slab, Toilet Block, Gazebo, Amphetheatre, Fencing, coffer bund for jetty & Ghat, Kiosk Brick work and Slab completed.	Due to heavy rains and farmers protest to have access to their farms
7	30 bed Maternity Hospital at Vantamuri	2.75	2.33	15.10.2018	30.10.2019	28/02/2020	Wooden and alluminium doors & Windows fixed, Out side ramp completed with handrail, electrical works & single paint coating complted both inside & outside,	Due to Heavy rainfall and Departmental delay.
8	Smart Roads at Srinagar Area (Package II) (a)A Type (with Ducting):1.85Km (b)B Type (without Ducting):1.57Km	47.3	43.58	04.10.2018	24.05.2020	24.05.2020	100% of TWT, 73% SWD, 70% Median and 40% UGD completed.	NO Delay
9	Smart Roads at Shahpur Area (Package IV) (RTO to Jijamata Circle, Veg Market Road, Kapilleshwar Colony, SPM Road, Mahatma Phule Road, Shukrawar Peth Road) B Type (without Ducting) : 5.43 Km	37.39	34.03	31.12.2018	23.01.2020	07-09-2020	White Topping road work is completed 2.58km both RHS & LHS Drain work is completed 2.2km completed both LHS & RHS. Shoulder pavers 4km completed both RHS & LHS	NO Delay
10	Smart Roads at Tilakwadi Area (Package V) (Congress Road, Mandoli road to 1st gate, Mandoli road to 2nd gate, Nanavadi Road) A Type (with Ducting) : 5.65 Km	43.50	37.96	31.12.2018	23.01.2020	23-03-2020	Congress Rd: LHS - WT- Ch 0 to 2+430 SWD -ch 100 to 2+390 RHS - WT- ch 0 to 2+430 (1m strip towards SWD incomplete from ch - 0+200 to 2+430) RHS - SWD - 1+500 to 2+340 Mandoli 1st gate road: ch-0 to 0+340 (WT) ch - 0 to 0+340 (WT) ch- 0 to 340 to 0+560 (interlocking pavers) SWD ch-005 to 0+340 Mandoli 2nd gate road: ch- 0 to 0+620 (WT & SWD) ch- 0 to 620 to 0+810 (interlocking pavers) ch 0+810 to 1+100 (WT & SWD) Nanawadi road: ch 0+820 to 1+560 (WT)	Heavy Rainfall, Additional scope of work, Policy decision, Nanawadi road dispute and commercial activities at Congress road
11	UG - LT Cabling Package I (Srinagar Nagar)	7.75	7.19	31.12.2018	25.01.2020	04-06-2020	71 Feeder Pillar installed out of 195, 16 transformer installed out of 17, 51 km cable laying completed out of 134.2, street light poles not yet to erected out of 490	Due to Heavy rainfall and traffic flow.
12	UG - LT Cabling Package II (Mahantesh Nagar)	7.22	6.7	31.12.2018	25.01.2020	05-06-2020	55 Feeder Pillar installed out of 200, 14 transformer installed out of 21, 40 km cable laying completed out of 115.2, street light poles not yet to erected out of 416	Due to Heavy rainfall and traffic flow.
13	UG - LT Cabling Package III (Anjaney Nagar)	8.90	8.27	31.12.2018	25.01.2020	06-06-2020	87Feeder Pillar installed out of 258, 14 transformer installed out of 19, 56 km cable laying completed out of 162.43, street light poles not yet to erected out of 422	Due to Heavy rainfall and traffic flow.
14	Smart Bus Shelter Phase II	5.00	4.8	31.12.2018	25.10.2019	28-02-2020	All the Bus shelter are nearing in completion	Due to location problems, Heavy Flood in the city

ಅನುಬಂಧ 1 - ಸ್ಕಾರ್ಟ್ ಸಿಟಿ ಅನುದಾನದಲ್ಲಿ ಮತ್ತು ಸಾರ್ವಜನಿಕ ವಾಸಗಿ ಸಂಸ್ಥೆಗಳಲ್ಲಿ ರಾಜ್ಯದ ಬೆಳಗಾವಿ ಸ್ಕಾರ್ಟ್ ಸಿಟಿ ಲಿಮಿಟೆಡ್‌ನಲ್ಲಿ ಕೈಗೊಂಡಿರುವ ಕಾಮಗಾರಿಗಳ ವಿವರ

I. BELAGAVI SMART CITY LIMITED								ರೂ. ಕೋಟಿಗಳು
15	Smart Bus Shelters (PAN) Phase III	2.00	1.74	28.02.2019	27.11.2019	NA	All Bus shelter physical work 100%completed	Due to location problems.Heavy Flood in the city
16	Procurement of Traffic Signals under ITMS	3.00	1.7	28.02.2019	28.08.2019 Revised 30.10.2019	31-03-2020	10 signals are erected out of 16 No's. 4 locations yet to be finalised from Police dept.	Delay due to Location finalization from Police Department.
17	Construction of Cycle Track and Footpath from Ashoka Circle to Surabhi Hotel (NMV Package I)	6.90	6.13	28.02.2019	20.02.2020	20-03-2020	cycle track & Footpath 2.69/5.7km completed 50% of work is physically completed	Due to Heavy rainfall and Departmental delay.
18	Heritage Park - Phase II	18.55	18.62	28.02.2019	27.08.2020	27.08.2020	Gazebo, Toilet block work and Walking track work nearing completion and Open Air Theatre is in progress.	NO Delay
19	Parking for Private buses	2.00	1.96	28.02.2019	25.11.2019	Tender Cancelled	Site is to be handed over by Cantonment board. Revised MOU has to be signed by the cantonment authority	NA
20	Development of Modern Market at Tilakwadi (Kalamandir)	47.3	46.69	22.02.2019	20.02.2021	20.02.2021	Excavation for foundation in progress, Shuttering and Reinforcement works for footings in progress	Full site not handed over by Corporation till date,raised water level due to heavy rain.
21	Smart Roads at Ramteerth Nagar Area (Package III) (4.4 Km)	27.69	23.03	04.10.2018	28.02.2020	28.02.2020	PQC completed 3.9km/4.4 is completed, Drains 4.21/4.71 km completed, footpath 0.5km completed /4.4km, physical progress is more than 50% is completed.	Due to Heavy rainfall and Departmental delay.
22	White Topping of Roads Package-1 [NH (Near KLE Hospital) to Kolhapur Circle, Kolhapur Circle to Rani Chennamma Circle, Kolhapur Circle to Sangolli Rayanna Circle-]	38.8	31.30	18.07.2019	18.07.2020	18.07.2020	TWT-2.6km completed out of 8.6km, SWD-1.8 km completed out of 8.6km, cross utility completed for 3.08 km out of 8.6km, UGD-0.9km completed out of 2km physical progress is 25%	NO Delay
23	White Topping of Roads Package-5 [Road from APMC-junction to Kangrali KH]	12.74	11.22	12.07.2019	18.07.2020	18.07.2020	SWD Pipe laying for 900mtrs is completed, Cycletrack formation & milling is completed for 540mtrs.	NO Delay
24	Construction Foot path and Cycle Track (NMV) Package-2 [Bauxite Road to Ganesh Temple via Hanuman Nagar Circle and KLE School road]	34.85	26.99	12.07.2019	18.07.2020	18.07.2020	SWD Excavation is completed for 5800 mtrs, SWD Pipe laying for 4000mtrs is completed, Cycletrack formation & Concreting is completed for 950mtrs.	NO Delay
25	Construction Foot path and Cycle Track (NMV) Package-3 [APMC junction to AzamNagar Y-junction and Azam Nagar circle to Inmark Showroom]	7.81	6.07	30.07.2019	11.06.2020	11.06.2020	SWD work 0.5km completed out of 2.6km, 0.5km cycle track & Footpath formation work completed, physical progress 10%	NO Delay
26	Development of Mahatma Phule Garden, Tilakawadi.	2.85	2.70	12.07.2019	12.04.2020	12.04.2020	Construction of amphitheatre masonry work is completed, structural frame work of therapy hall is completed. Compound wall construction & Leveling of pathway is in progress.	NO Delay
27	Battery Operated Auto Rikshaws	1.05	1.00	02.08.2019	02.11.2019	30-04-2020	Procurement of material under progress. Beneficiary list awaited for supply.	Due to less turnout of beneficiaries to the notification.It is required to publish notification.
28	Construction of 10 Bed Hospital at Vadagaon	2.25	2.04	30.07.2019	30.04.2020	30.04.2020	10 Bed Hospital - Footing 37 out of 37 completed, Column up to Plinth Beam bottom 36 out of 39 completed, Plinth Beam reinforcement works under progress	Delay in cutting of Teak wood trees by forest department.
29	Trouma Centre Part B	1.15	1.15	27.08.2019	30.01.2020	NA	Physical work is completed 100%	NA
30	Roadside Drinking Water Kiosk Phase II	0.60	0.55	30.07.2019	30.04.2020	30.04.2020	1.chavat galli: completed 2. Shivaji garden : water connection is balance 3.Nazar camp :water connection is balance 4. Sheri galli: completd 5.ganesh pet: water connection is balance 6. GIT college: Acp work and machine fixing is remaining 7. Talur STD: sumptank construction work is in progress	NO Delay

ಅನುಬಂಧ 1 - ಸ್ಕಾರ್ಟ್ ನಗರ ಅನುದಾನದಡಿ ಮತ್ತು ಸಾರ್ವಜನಿಕ ಖಾಸಗಿ ಸಹಭಾಗಿತ್ವದಡಿ ರೂಪುರೇಷೆ ಬೆಳಗಾವಿ ಸ್ಕಾರ್ಟ್ ನಗರ ಲಿಮಿಟೆಡ್‌ನಲ್ಲಿ ಕೈಗೊಂಡಿರುವ ಕಾಮಗಾರಿಗಳ ವಿವರ

I. BELAGAVI SMART CITY LIMITED								ರೂ. ಕೋಟಿಗಳು
31	White Topping of Roads Package-2 [1. Ashoka Circle - Sangolli Rayanna Circle-Kittur Channamma Circle-Bogarves Circle-Gogte Circle] [2. SP Office to Dharmanath Circle]	44.62	38.39	18.09.2019	18.09.2020	18.09.2020	TWT- 2.33 km completed out of 8.4km, SWD- 850mtrs completed, UGD- 1.5km completed, cross utilities completed for 3km, UG LT completed for 1km, physical progress 25%	NO Delay
32	UG LT [Package-4] Channamma Nagar & Tilakawadi Area	6.86	7.28	27.08.2019	28.08.2020	28.08.2020	71 Feeder Pillar installed out of 165, 0 transformer installed out of 26, and 32.25 km cable laying completed out of 88.24, street light poles not yet to erected out of 295	NO Delay
33	UG LT [Package-5] Shanti Nagar & Shivaji Colony Area	6.53	6.93	27.08.2019	28.08.2020	28.08.2020	173 Feeder Pillar installation is pending, 25 transformer yet to be installed, and 7 km cable laying completed out of 88.24, street light poles not yet to erected out of 295	NO Delay
34	UG LT [Package-6] Maratha Colony & Nanawadi	7.25	7.69	27.08.2019	28.08.2020	28.08.2020	46 Feeder Pillar installed out of 212, 0 transformer installed out of 26, and 29.05 km cable laying completed out of 96.4, street light poles not yet to erected out of 290	NO Delay
35	UG LT [Package-7] 3rd Railway Gate to 1st Railway gate Area	6.64	7.03	27.08.2019	28.08.2020	28.08.2020	160 Feeder Pillar installation is pending, 0 transformer installed out of 25, and 2.46 km cable laying completed out of 77.69, street light poles not yet to erected out of 272	NO Delay
36	UG LT [Package-8] Shukrawar Peth Road & Mahatma Phule Road Area	7.29	7.73	27.08.2019	28.08.2020	28.08.2020	12 Feeder Pillar installed out of 203, 0 transformer installed out of 24, and 8.38 km cable laying completed out of 98.51, street light poles not yet to erected out of 312	NO Delay
37	UG LT [Package-9] Dr. SPM Road & Lal Bahaddur Shastri Nagar Area	7.61	8.08	27.08.2019	28.08.2020	28.08.2020	22 Feeder Pillar installed out of 208, 0 transformer installed out of 18, and 42.21 km cable laying completed out of 139.78, street light poles not yet to erected out of 287	NO Delay
38	UG - LT Cabling with Decorative Poles (PAN) Package X : Bank of India to Basveshwar Circle (Khasbag)	7.27	7.57	27.08.2019	28.08.2020	28.08.2020	193 Feeder Pillar installation is pending, 0 transformer installed out of 15, and 124.61 km cable laying is in progress, street light poles not yet to erected out of 234	NO Delay
39	UG - LT Cabling with Decorative Poles (PAN) Package XI : Basveshwar Circle (Khasbag) to Patson Ford Hossur	6.48	6.74	27.08.2019	28.08.2020	28.08.2020	62 Feeder Pillar installed out of 168, 0 transformer installed out of 20, and 24.21 km cable laying is in progress out of 87.03, street light poles not yet to erected out of 149	NO Delay
40	Smart Road with Paver Blocks at Shanti Nagar (Package 8)	10.01	8.32	01.10.2019	05.09.2020	05.09.2020	(1) Storm Water Drain(SWD)(wall)= 470m (2)Slab over SWD=220.	NO Delay
41	Construction of Cycle track and Footpath NMV Package IV: Railway 4th Gate to Bemko Factory : 1km	6.00	4.96	30.09.2019	05.09.2020	05.09.2020	1.Chamber PCC bed 22 number 2.Raft and wall 12 number first lift 3.LHS pipe laying 675m completed 4.RHS pipe 500 m completed	NO Delay
42	Theme based Park Development : Saraf Colony	1.09	0.97	18.10.2019	18.03.2020	18.03.2020	1)Toilet Block Masonary work RCC Roof complete 2)Kerb stone work complete. 3)compound wall Masonary Plastering grill complete. 4) Functional Area column up to Roof complete. 5)Sump Tank RCC Works Complete 6)Gate column RCC Work in progress.	NO Delay
43	Theme based Park Development : Patwardhan Layout	1.50	1.36	18.10.2019	18.03.2020	18.03.2020	1)Levelling work complete 2) longer side compound wall RCC works and Block work nearing completion. 3)Toilet Masonary RCC Roof complete. Plastering in progress. 4) Pathway Kerb in progress. 5) Functional Area Column raised up to Roof	NO Delay
44	Theme based Park Development : Nathpai Phase II	0.90	0.85	18.10.2019	18.10.2020	18.10.2020	1)Gazebo work complete 2)Granite Benches comple 3)Stone for Gate cladding complete, Electrical and gym equipment procurement underway.	NO Delay
45	Heritage Park - Phase III	3.18	2.12		04.11.2020	04.11.2020	External building cleaning in progress	NO Delay
46	Smart Road with White Topping at Anagol road (Big Bazar To Medical Shop (Package 9): 1.2km	12.15	10.06	19.10.2019	19.10.2020	19.10.2020	Angol main road Priliminary survey work done	NO Delay
47	Smart Road with White Topping at Vadgaon Road to Mahaveer Bhawan(Package 11): 1.73km	12.93	10.71	19.10.2019	21.11.2020	21.11.2020	Mahaveer bhavan road 1. SWD excavation pipe laying 450 mtr 2. UGD 300dia DWC 250 mtr 3 . Open land excavation upto bed level for 9.5 mtr width 90mtrs	NO Delay

ಅನುಬಂಧ 1 - ಸ್ಕಾರ್ಟ್ ಸಿಟಿ ಅನುದಾನದಡಿ ಮತ್ತು ಸಾರ್ವಜನಿಕ ಖಾಸಗಿ ಸಂಭಾಗಿತ್ವದಡಿ ರಾಜ್ಯದ ಬೆಳಗಾವಿ ಸ್ಕಾರ್ಟ್ ಸಿಟಿ ಲಿಮಿಟೆಡ್‌ನಲ್ಲಿ ಕೈಗೊಂಡಿರುವ ಕಾಮಗಾರಿಗಳ ವಿವರ

I. BELAGAVI SMART CITY LIMITED								ರೂ. ಕೋಟಿಗಳು
48	Smart Road with Paver Blocks at Tilakwadi, Vivekanad Colony and Marath Colony (Pkg-7)	10.75	8.91	19.10.2019	18.10.2020	18.10.2020	(1) Strom Water Drain (SWD wall) 1000mtr (2) Slab over SWD = 700mtr	
49	White Topping of Roads Package-3 [1. BOI Circle – Nath Pai Circle-Vadagaon Circle-Navahind Society-RPD Cross-Tilakawadi First Railway gate] [2.Nath Pai- Kasturbai Balikashram-Goaves Circle]	32.74	27.2	21.11.2019	21.11.2020	21.11.2020	Nath Pai circle to Vadgaon circle : Milling (600mtr) has been completed, Navhind society to RPD cross : Milling (1200mtrs) RHS has been completed, Crossover pipes 15 no's completed on RHS	NO Delay
50	White Topping of Roads Package-4 [Bank of India to Old PB Road]	6.7	5.6	11.11.2019	14.11.2020	14.11.2020	Encroachment in ROW is to be cleared by CCB	NO Delay
51	Smart Road with Paver Blocks at Shastri Nagar, Kapileshwar Colony and Mahadva Road No 5 (Package 6): 9.5 km	9.44	7.82	19.11.2019	19.11.2020	19.11.2020	Civil work yet not started Due to laying UG LT & Gas pipeline	NO Delay
52	Theme based Park Development : Shanti Nagar	1.80	1.68	19.11.2019	19.08.2020	19.08.2020	1)Toilet Block RCC and Masonary Roof Plastering and Sump Tank works complete 2)Borewell work executed.3)Pathway: Kerb stone fixing complete 4)Reading Room work complete up to plinth Level 5)Awaiting Drawing for Skating area from PMC	NO Delay
53	Rehabilitation of Pigs (Compound Wall)	0.26	0.25	04.11.2019	04.05.2020	04.05.2020	Compound Wall marking, survey is in under progress.	NO Delay
54	Rain Water Harvesting (ABD) and (PAN) Phase II	0.90	0.82		18.05.2020	18.05.2020	Location of schools and gardens to be finalised	NO Delay
55	Improvement of Lakes : Kottekere Phase II	3.00	2.76	26.11.2019	18.05.2020	18.05.2020	Drawings & Variations are preparing	NO Delay
56	Improvement of Lakes : Kottekere Phase I	5.00	4.68	31.12.2019	25-10-2020	25-10-2020	WO issued on 31/12/2019	NO Delay
57	Smart Road with White Topping at Hotel Miland to Gandhi Statue Harsha Showroom(Package 10) : 1.73km	17.38	14.41	31-01-2020	30-01-2021	30-01-2021	Work order issued on 31-01-2020	NO Delay
58	Kottekere lake development Phase III	2.30	1.90	04.02.2020	31-10-2020	31-10-2020	WO issued on 04-02-2020	NO Delay
59	Construction of Roads with Paver Blocks at SBI Colony (R.C. Nagar) in Belagavi City Package-14	3.24	2.70	23.01.2020	22-01-2021	22-01-2021	UGLT Cable laying workk is in progress after the completion road work will be taken up	NO Delay
60	Construction of Roads with Paver Blocks at Raghavendra Colony (R.C. Nagar) in Belagavi City Package-15	4.24	3.51	23.01.2020	27-09-2020	27-09-2020	UGLT Cable laying workk is in progress after the completion road work will be taken up	NO Delay
61	Construction of Roads with Paver Blocks at Arjun Colony (R.C. Nagar) in Belagavi City Package-17	3.60	2.98	23.01.2020	27-09-2021	27-09-2021	UGLT Cable laying workk is in progress after the completion road work will be taken up	NO Delay
62	Construction of Roads with Paver Blocks at Shastri Nagar -Balance Roads (North side of Mahatma Phule Road till Nalla) in Belagavi City Package-18	4.89	4.05	23.01.2020	23.10.2020	23.10.2020	Work order issued on 23-01-2020	NO Delay
63	Construction of Roads with Paver Blocks at Shastri Nagar-Balance Road (Behind Nartaki Theatre & Godse colony area) in Belagavi City Package-19,	4.82	3.99	23.01.2020	23.10.2020	23.10.2020	Work order issued on 23-01-2020	NO Delay
64	Up-gradation of Govt Library into Hi-tech Digital Library Phase-I	1.37	1.13	20.01.2020	20-01-2021	20-01-2021	WO issued on 20-01-2020	NO Delay
65	Construction of Roads with Paver Blocks at Rani Channamma Nagar 1 st Stage in Belagavi City Package-16,	2.43	2.01				LOA Issued 31-01-2020	NA
66	Construction of Roads with Paver Blocks in SV Road- Chidambar Nagar in Belagavi City Package-20	3.91	3.24				LOA Issued 31-01-2020	NA
67	Construction of Roads with Paver Blocks in Chidambar Nagar Part-II in Belagavi City Package-23	2.97	2.41				LOA Issued on 13-02-2020	NA
68	Construction of Roads with Paver Blocks in Chidambar Nagar Part-III in Belagavi City Package-24	3.61	2.94				LOA Issued on 13-02-2020	NA
Total		833.66	722.34					

ಅನುಬಂಧ 1 - ಸ್ಕಾರ್ಟ್ ಸಿಟಿ ಅನುದಾನದಡಿ ಮತ್ತು ಸಾರ್ವಜನಿಕ ಖಾಸಗಿ ಸಹಭಾಗಿತ್ವದಡಿ ರಾಜ್ಯದ ಬೆಳಗಾವಿ ಸ್ಕಾರ್ಟ್ ಸಿಟಿ ಲಿಮಿಟೆಡ್‌ನಲ್ಲಿ ಕೈಗೊಂಡಿರುವ ಕಾಮಗಾರಿಗಳ ವಿವರ

I. BELAGAVI SMART CITY LIMITED								ರೂ. ಕೋಟಿಗಳು
1 (ಇ) - ಬೆಂಚರ್ ಹಂತದ ಕಾಮಗಾರಿಗಳು								
Sl.No	Name of the Project	SCP Cost	Tender Cost	Tender Date	Last Date of Bid Submission	Tentative date of WO	Present Status	Reasons for Delay in Tender Evaluation/ Issue of Work Order
1	Construction of Roads with Paver Blocks in Mrityunjaya Nagar in Belagavi City Package-21	3.91	3.24	20-01-2020	29-02-2020		Call-2 Retendered on NIT 20-01-2020 Last Date for submission:29-02-2020 Tech Bid Opened on : 03-03-2020 Finanacial Bid open:16-03-2020	
2	Improvement of Gardens and Parks at Belagavi	3.29	2.80	12-02-2020			DTS Awaited from PMC	
3	Development of Anganawadi at Belagavi Part-A	4.40	1.77	12-02-2020				
4	Providing basic facility and upgrading infrastructure to the newly developed smart schools in Belgavi City	5.00	2.98	12-02-2020				
5	Construction of Roads with Paver Blocks in Chidambar Nagar Part-I in Belagavi City Package-22	4.83	3.91	12-02-2020			Call-2 Retendered on 12-02-2020	
6	Smart Road with White Topping at Ashoka Circle to NH in Belagavi City Package -12	9.31	7.63	13-02-2020	18-03-2020		NIT issued on 13.02.2020 Last date submission bid:18.03.2020 Technical Bid opening date: 20.03.2020 Financial Bid opening date :31.03.2020	
7	Smart Road with White Topping at Patil Galli in Belagavi City Package -13	9.36	7.63	13-02-2020	18-03-2020			
8	Construction of Roads with Paver Blocks at Rani Channamma Nagar 2nd Stage part -I in Belagavi City Package- 25	4.56	3.78	30-12-2019	10-02-2020		NIT issued on30-12-2019 Last date submission bid:10.02.2020 Technical Bid opening date: 12.02.2020 Financial Bid opening date :22-02-2020, Technical Evaluvation is Under Progress	
9	Construction of Roads with Paver Blocks at Rani Channamma Nagar 2nd Stage part -I I in Belagavi City Package- 26	3.09	2.56	30-12-2019	10-02-2020			
10	Skill Development Center	8.00	8.00		14-02-2020		Last date for submission on 14-02-2020 Technical Bid opening on 17-02-2020, 4pm by GTTC	
Total		55.75	44.30					
1 (ಈ) - ವಿಸ್ತೃತ ಯೋಜನಾ ವರದಿ ಹಂತದ ಕಾಮಗಾರಿಗಳು								
Sl.No	Name of the Project	SCP Cost	DPR Cost	DPR approval date	Tentative Date of Tendering		Present Status	Reasons for Delay in tendering
1	Upgradation of Govt city library into Hitech of Digital Library (Phase-II-ICT)	1.63					DPR Under Preparation	NA
2	Extension of Art Gallery by Belagavi City Corporation	6.00	--				DPR submitted to KUIDFC for approval. Observation made by KUIDFC being complied.	NA
3	Smart Classroom Phase IV	6.00	--				DPR submitted to KUIDFC for approval	NA
4	NMT Zone & Hawkers zone (PAN)	10.00	--				DPR submitted to KUIDFC for approval. Observation made by KUIDFC being complied.	NA
5	ICT Phase II	4.08	--				DPR submitted to KUIDFC for approval. Observation made by KUIDFC being complied.	NA
Total		27.71	--					NA
1	Procurement of mechanical sweeper machine	5.00	-				identified in leiu of fort and moat project	NA
2	Construction of villages depicting the rural culture of India	12.00	-				identified in leiu of fort and moat project	NA
3	Development of Art gallery (Phase-II)	8.00	-				identified in leiu of fort and moat project	NA
Total		25.00						
TOTAL DPR/CR		52.71						
Grand Total SCM		959.43						

ಅನುಬಂಧ 1 - ಸ್ಕಾರ್ಟ್ ಸಿಟಿ ಅನುದಾನದಡಿ ಮತ್ತು ಸಾರ್ವಜನಿಕ ಟಾಸಗಿ ಸಹಭಾಗಿತ್ವದಡಿ ರಾಜ್ಯದ ಬೆಳಗಾವಿ ಸ್ಕಾರ್ಟ್ ಸಿಟಿ ಲಿಮಿಟೆಡ್‌ನಲ್ಲಿ ಕೈಗೊಂಡಿರುವ ಕಾಮಗಾರಿಗಳ ವಿವರ

I. BELAGAVI SMART CITY LIMITED								ರೂ. ಕೋಟಿಗಳು
PPP Project								
Sl.No	Name of the Project	SCP Cost	DPR Cost	Tender Date	Last Date of Bid Submission	Tentative date of WO	Present Status	Reasons for Delay in Tender Evaluation/ Issue of Work Order
1 (ಇ) - ಟೆಂಡರ್ ಹಂತದ ಕಾಮಗಾರಿಗಳು								
1	Multi Utility Facility Centres at Dharmnath Circle	148.4	145.09	20-01-2020	29-02-2020		Retendered : NIT 20-01-2020 Last Date for submission:29-02-2020 Tech Bid Opening: 03-03-2020 Finanacial Bid open:16-03-2020	
2	Energy Efficiency-LED Street Lighting	63.91	52.70				Placed 20th Board meeting	
3	Solar Roof Top - Phase I	3.3	1.66	12-02-2020	29-02-2020		Call-5 Retendered : NIT 12-02-2020 Last Date for submission:29-02-2020 Tech Bid Opening: 02-03-2020 Finanacial Bid open:12-03-2020	
	Total	215.61	199.45					
1 (ಈ) - ವಿನ್ಯಾಸ ಯೋಜನಾ ಮಂಡಿ ಹಂತದ ಕಾಮಗಾರಿಗಳು								
Sl.No	Name of the Project	SCP Cost	DPR Cost	Tentative Date of Tendering			Present Status	Reasons for Delay in Tendering
1	Public Bike Share	9.00					FR reviewed at BSCL on 24.04.2019. Modified FR will be submitted to BSCL by PMC	
1	Multi Utility Facility Centres at Mahantesh Nagar	29					Feasibility report is under Preparation	
2	Multi Level Car Parking at First Rly gate opposite Kalamandir	8					Feasibility report is under Preparation	
3	Multi Level Car Parking at at Bapat Galli	7					Feasibility report is under Preparation	
	Total	53.00						
	Grand Total PPP	268.61						