

ಕರ್ನಾಟಕ ವಿಧಾನ ಪರಿಷತ್ತು

ಚುಕ್ಕೆ ಗುರುತಿಲ್ಲದ ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ : 1082 (1283)
 ಸದಸ್ಯರ ಹೆಸರು : ಶ್ರೀ ಆರ್.ಚೌಡರೆಡ್ಡಿ ತೂಪಲ್ಲ (ಪದವೀಧರರ ಕ್ಷೇತ್ರ)
 ಉತ್ತರಿಸಬೇಕಾದ ದಿನಾಂಕ : 17-03-2020
 ಉತ್ತರಿಸುವ ಸಚಿವರು : ಮಾನ್ಯ ನಗರಾಭಿವೃದ್ಧಿ ಸಚಿವರು.

ಕ್ರ. ಸಂ	ಪ್ರಶ್ನೆ	ಉತ್ತರ																																
ಅ)	ಸ್ಕಾಟ್ ಸಿಟಿ ಎಂದರೇನು: ಇದರ ರೂಪರೇಷೆಗಳೇನು: ಇದು ಯಾವಾಗಿನಿಂದ ಪ್ರಾರಂಭವಾಯಿತು: (ವಿವರವಾದ ಮಾಹಿತಿ ನೀಡುವುದು)	ಸ್ಕಾಟ್ ಸಿಟಿಯ ಮುಖ್ಯ ಪರಿಕಲ್ಪನೆಯು ನಗರದ ನಾಗರಿಕರಿಗೆ ಉತ್ತಮ ಮೂಲಸೌಕರ್ಯಗಳ ಮೂಲಕ ಜೀವನದ ಗುಣಮಟ್ಟವನ್ನು ಸುಧಾರಿಸುವುದು, ಸ್ವಚ್ಛ ಹಾಗೂ ಸುಸ್ಥಿರ ಪರಿಸರದ ನಿರ್ಮಾಣ ಮತ್ತು ಸ್ಕಾಟ್ ಪರಿಹಾರಗಳ ಮೂಲಕ ಸೇವೆಗಳನ್ನು ಒದಗಿಸುವುದಾಗಿರುತ್ತದೆ. ಈ ಯೋಜನೆಯು ಸುಸ್ಥಿರ ಮತ್ತು ಸಮಗ್ರ ಅಭಿವೃದ್ಧಿಯತ್ತ ಕೇಂದ್ರೀಕೃತವಾಗಿದ್ದು, ಆಯ್ಕೆಯಾಗಿರುವ ನಗರಗಳ ಜನನಿಜಡ ಪ್ರದೇಶವನ್ನು ಅನುಕರಣಾರ್ಹ ಮಾದರಿಯಾಗಿ ಅಭಿವೃದ್ಧಿಗೊಳಿಸುವ ಉದ್ದೇಶ ಹೊಂದಿದೆ. ಭಾರತ ಸರ್ಕಾರದ ನಗರಾಭಿವೃದ್ಧಿ ಮಂತ್ರಾಲಯವು, ದಿನಾಂಕ:25-06-2015ರಂದು ಸ್ಕಾಟ್ ಸಿಟಿ ಅಭಿಯಾನಕ್ಕೆ ಚಾಲನೆ ನೀಡಿರುತ್ತದೆ.																																
ಆ)	ಕಳೆದ 3 ವರ್ಷಗಳಿಂದ ರಾಜ್ಯದಲ್ಲಿ ಎಷ್ಟು ನಗರಗಳನ್ನು ಸ್ಕಾಟ್ ಸಿಟಿ ಯೋಜನೆಯಡಿ ಆಯ್ಕೆ ಮಾಡಲಾಗಿದೆ: (ವಿವರವಾದ ಮಾಹಿತಿ ನೀಡುವುದು)	ಅಭಿಯಾನದಡಿ ರಾಜ್ಯದಿಂದ 7 ನಗರಗಳು ಮೂರು ಸುತ್ತಿನಲ್ಲಿ ಆಯ್ಕೆಗೊಂಡಿದ್ದು, ವಿವರಗಳು ಈ ಕೆಳಗಿನಂತಿವೆ: <table> <tr> <th>ಕ್ರ.ಸಂ</th><th>ನಗರಗಳು</th><th>ಸ್ಪರ್ಧೆ ಸುತ್ತು</th><th>ಆಯ್ಕೆಯಾದ ದಿನಾಂಕ</th></tr> <tr> <td>1</td><td>ಬೆಳಗಾವಿ</td><td>1</td><td>28.01.2016</td></tr> <tr> <td>2</td><td>ದಾವಣಗೆರೆ</td><td>1</td><td>28.01.2016</td></tr> <tr> <td>3</td><td>ಹುಬ್ಬಳ್ಳಿ-ಧಾರವಾಡ</td><td>2</td><td>03.10.2016</td></tr> <tr> <td>4</td><td>ಮಂಗಳೂರು</td><td>2</td><td>03.10.2016</td></tr> <tr> <td>5</td><td>ಶಿವಮೊಗ್ಗ</td><td>2</td><td>03.10.2016</td></tr> <tr> <td>6</td><td>ತುಮಕೂರು</td><td>2</td><td>03.10.2016</td></tr> <tr> <td>7</td><td>ಬೆಂಗಳೂರು</td><td>3</td><td>23.06.2017</td></tr> </table>	ಕ್ರ.ಸಂ	ನಗರಗಳು	ಸ್ಪರ್ಧೆ ಸುತ್ತು	ಆಯ್ಕೆಯಾದ ದಿನಾಂಕ	1	ಬೆಳಗಾವಿ	1	28.01.2016	2	ದಾವಣಗೆರೆ	1	28.01.2016	3	ಹುಬ್ಬಳ್ಳಿ-ಧಾರವಾಡ	2	03.10.2016	4	ಮಂಗಳೂರು	2	03.10.2016	5	ಶಿವಮೊಗ್ಗ	2	03.10.2016	6	ತುಮಕೂರು	2	03.10.2016	7	ಬೆಂಗಳೂರು	3	23.06.2017
ಕ್ರ.ಸಂ	ನಗರಗಳು	ಸ್ಪರ್ಧೆ ಸುತ್ತು	ಆಯ್ಕೆಯಾದ ದಿನಾಂಕ																															
1	ಬೆಳಗಾವಿ	1	28.01.2016																															
2	ದಾವಣಗೆರೆ	1	28.01.2016																															
3	ಹುಬ್ಬಳ್ಳಿ-ಧಾರವಾಡ	2	03.10.2016																															
4	ಮಂಗಳೂರು	2	03.10.2016																															
5	ಶಿವಮೊಗ್ಗ	2	03.10.2016																															
6	ತುಮಕೂರು	2	03.10.2016																															
7	ಬೆಂಗಳೂರು	3	23.06.2017																															
ಇ)	ತುಮಕೂರು ನಗರವನ್ನು ಸ್ಕಾಟ್ ಸಿಟಿ ನಗರವನ್ನಾಗಿ ಆಯ್ಕೆ ಮಾಡಲಾಗಿದೆಯೇ: ಹಾಗಿದ್ದಲ್ಲಿ ಯಾವಾಗ ಆಯ್ಕೆ ಮಾಡಲಾಗಿದೆ:	ತುಮಕೂರು ನಗರವು ಸ್ಕಾಟ್ ಸಿಟಿ ಅಭಿಯಾನದಡಿ 2ನೇ ಸುತ್ತಿನಲ್ಲಿ, ದಿನಾಂಕ:03.10.2016 ರಂದು ಆಯ್ಕೆಗೊಂಡಿರುತ್ತದೆ.																																
ಈ)	ಇಲ್ಲಿಯವರೆಗೂ ತುಮಕೂರು ಸ್ಕಾಟ್ ಸಿಟಿ ಯೋಜನೆಯಲ್ಲಿ ಎಷ್ಟು ಹಣ ಬಿಡುಗಡೆ ಮಾಡಲಾಗಿದೆ: ಇದರಲ್ಲಿ ಯಾವ ಯಾವ ಕಾಮಗಾರಿಗಳನ್ನು ಕೈಗೆತ್ತಿಕೊಳ್ಳಲಾಗಿದೆ: ಖರ್ಚಾಗಿರುವ ಹಣವೆಷ್ಟು: ಮತ್ತು ಉಳಿದಿರುವ ಹಣ ಎಷ್ಟು: (ಕಾಮಗಾರಿವಾರು ವಿವರವಾದ ಮಾಹಿತಿ ನೀಡುವುದು)	ಇಲ್ಲಿಯವರೆಗೆ ಸ್ಕಾಟ್ ಸಿಟಿ ಯೋಜನೆಯಡಿ ತುಮಕೂರು ನಗರಕ್ಕೆ ಒಟ್ಟು ರೂ.307.00 ಕೋಟಿ ಅನುದಾನವನ್ನು ಬಿಡುಗಡೆ ಮಾಡಲಾಗಿರುತ್ತದೆ. ಯೋಜನೆಯಡಿ ತುಮಕೂರು ನಗರದಲ್ಲಿ ಹಮ್ಮಿಕೊಳ್ಳಲಾಗಿರುವ ಕಾಮಗಾರಿಗಳ ವಿವರಗಳನ್ನು <u>ಅನುಬಂಧ-1 ರಲ್ಲಿ</u> ನೀಡಿದೆ. ತುಮಕೂರು ಸ್ಕಾಟ್ ಸಿಟಿ ವತಿಯಿಂದ ಇಲ್ಲಿಯವರೆಗೆ ಒಟ್ಟು ರೂ.179.55 ಕೋಟಿ ವೆಚ್ಚ ಮಾಡಲಾಗಿದ್ದು, ರೂ.127.45 ಕೋಟಿ ಹಣ ಉಳಿದಿರುತ್ತದೆ.																																

ಉ)	ಸ್ಮಾರ್ಟ್ ಸಿಟಿಗೆ ಬಿಡುಗಡೆಯಾದ ಅನುದಾನದಲ್ಲಿ ಕೇಂದ್ರದ ಪಾಲೆಷ್ಟು ಹಾಗೂ ರಾಜ್ಯ ಸರ್ಕಾರದ ಪಾಲೆಷ್ಟು? (ವಿವರವಾದ ಮಾಹಿತಿ ನೀಡುವುದು)	ಈ ಯೋಜನೆಯಡಿ ಕೇಂದ್ರ ಸರ್ಕಾರ ಹಾಗೂ ರಾಜ್ಯ ಸರ್ಕಾರ ಸಮಪಾಲು ಹೊಂದಿದ್ದು, 5 ವರ್ಷಗಳ ಅವಧಿಯಲ್ಲಿ ಪ್ರತಿ ನಗರಕ್ಕೆ ರೂ.1000.00 ಕೋಟಿ ಅನುದಾನ ನಿಗದಿಪಡಿಸಲಾಗಿದೆ. ಈ ಪೈಕಿ ಕೇಂದ್ರ ಹಾಗೂ ರಾಜ್ಯ ಸರ್ಕಾರಗಳು ಶೇಕಡಾ 50: 50 ರಂತೆ ಅನುದಾನ ಬಿಡುಗಡೆ ಮಾಡಬೇಕಿರುತ್ತದೆ. ಮೇಲಿನ ಮಾನದಂಡದಂತೆ ಸ್ಮಾರ್ಟ್ ಸಿಟಿ ಯೋಜನೆಯಡಿ ತುಮಕೂರು ನಗರಕ್ಕೆ ಈವರೆಗೆ ಒಟ್ಟು ರೂ.307.00 ಕೋಟಿ ಅನುದಾನ ಬಿಡುಗಡೆಯಾಗಿದ್ದು, ಇದರಲ್ಲಿ ಕೇಂದ್ರ ಸರ್ಕಾರದಿಂದ ರೂ.196.00 ಕೋಟಿ ಹಾಗೂ ರಾಜ್ಯ ಸರ್ಕಾರದಿಂದ ರೂ.111.00 ಕೋಟಿ ಅನುದಾನ ಬಿಡುಗಡೆ ಮಾಡಲಾಗಿರುತ್ತದೆ.
----	---	---

ಸಂಖ್ಯೆ: ನಅಇ 99 ಸಿಎಸ್‌ಎಸ್ 2020

(ಬಿ.ಎ.ಬಸವರಾಜ)
ಪೆಗರಾಭಿವೃದ್ಧಿ ಸಚಿವರು.

ಅನುಬಂಧ 1 - ಸ್ಕಾರ್ಟ್‌ಸಿಟಿ ಅನುದಾನದಡಿ ಮತ್ತು ಸಾರ್ವಜನಿಕ ಖಾಸಗಿ ಸಹಭಾಗಿತ್ವದಡಿ ತುಮಕೂರು ಸ್ಕಾರ್ಟ್‌ಸಿಟಿಯಲ್ಲಿ ಕೈಗೊಂಡಿರುವ ಕಾಮಗಾರಿಗಳ ವಿವರ

VL Tumakuru Smart City Limited							ರೂ. ಕೋಟಿಗಳು
1 (ಅ) - ಪೂರ್ಣಗೊಂಡ ಕಾಮಗಾರಿಗಳು							
S. No.	Name of the Project	SCP Cost	WO Cost	Work Order date	Date of Completion as per contract	Actual Date of Completion	Reasons for Delay
1	Dredging, Desilting, Lining, Restoration & Reclamation Works of Upstream Feeder Channels	0.39	0.389	Work entrusted to KRDL			Survey Work
2	Construction of Smart e-Toilets	0.17	0.175	21.07.2017	27.02.2018	27-02-2018	No delay
3	Intermediate Para transit Stands (Auto Stands) 2 No's	0.04	0.038	15.06.2018	25.08.2018	25-08-2018	No delay
4	Tree Plantation Under HT Line	0.55	0.407	09.03.2018	02.08.2018	09-09-2018	Survey and Demarcation delayed
5	Redevelopment of Siddaganga Bus Shelter	0.08	0.068	22.06.2018	22.09.2018	22-09-2018	No delay
6	Smart Park- Tumakuru University Park- (Civil)	0.62	0.617	08.11.2017	07.07.2018	30-09-2018	Helipad is also in same premises and was not allowed to work during the visit by VIPs during the visit to the Tumakuru. Designed were also modified to meet the requirement Police dept. for security purposes.
7	Contribution towards improvement of Water Supply Scheme (under AMRUT)	14.00	14.00	Fund Transferred to KUWS&DB under AMRUT			No delay
8	Development of Nursery for afforestation and green buffer zones at Amanikere	0.49	0.496	Work entrusted to Forest Dept.			No delay
9	Smart Lounges & Information Kiosks at Amanikare Lake basin	0.29	0.27	11.10.2017	10.09.2018	01-09-2018	No delay
10	Construction of Toilet Block at NCC Campus	0.14	0.103	15.06.2018	26.10.2018	30-11-2018	Involved tree cutting for which permission had to be taken. Besides NCC authorities also changed the locations which required change in the design.
11	6KW centralized Off-Grid Solar Power Plant with LED based Solar street lighting system	0.40	0.316	08.06.2018	11.08.2018	24-11-2018	Contractor delayed the work execution. Penalty has been levied.
12	Providing Toilet Block at PU College	0.14	0.101	11.06.2018	20.10.2018	24-11-2018	Design has to be changed to meet the requirement of the stake holders and location was also changed.
13	Apportionment towards GIS Software with KUIDFC	0.60	0.60	Project is implemented by KUIDFC			No delay
14	Pedestrian Environment Improvement & Public Place making at Govt. PU College Precinct	2.40	1.87	22.01.2017	24.11.2018	05-01-2019	Intermittent rains and also the examination at the college resulted in stoppage of work.
15	Clearance of 05 nalas of Amanikere	0.24	0.183	19.07.2018	18.12.2018	04-01-2019	No delay
16	Installation of Sanitary Napkin Dispenser & Incinerator (at Empress High school/ PU college)	0.008	0.008	27.12.2018	16.01.2018	16.01.2018	No delay
17	50 KW-off-Grid Solar Photo Voltaic (SPV) System at GOVT.PU College	0.73	0.658	13.07.2018	22.01.2019	22-01-2019	No delay
18	Smart Lounges - Furniture part	0.14	0.11	1.24.2019	23.02.2019	10.02.2019	No delay
19	Plantation around Amanikere lake	0.64	0.64	Work entrusted to Forest Dept.			No delay

ಅನುಬಂಧ 1 - ಸ್ಕಾರ್ಟ್‌ಸಿಟಿ ಅನುದಾನದಡಿ ಮತ್ತು ಸಾರ್ವಜನಿಕ ಖಾಸಗಿ ಸಹಭಾಗಿತ್ವದಡಿ ತುಮಕೂರು ಸ್ಕಾರ್ಟ್‌ಸಿಟಿಯಲ್ಲಿ ಕೈಗೊಂಡಿರುವ ಕಾಮಗಾರಿಗಳ ವಿವರ

VI. Tumakuru Smart City Limited							ರೂ. ಕೋಟಿಗಳು
20	Smart Parking at M.G Road Conservancies - Civil Part	0.40	0.33	22.10.2018	04.03.2019	04-03-2019	No delay
21	Smart Parking at M.G Road Conservancies - IT Part	0.16	0.13	07.03.2019	07.06.2019	07.06.2019	No delay
22	Upparahalli Flyover Under Space Development	0.43	0.38	28.12.2018	04.07.2019	07.06.2020	Existing vendors to relocated before starting the work.
23	Plantation on Medians	0.90	0.849	07.08.2018	06.11.2018	05.11.2018	No delay
24	Interior works for Integrated City Management Command & Control Centre in Town Hall Building in Tumakuru	0.42	0.37	06.03.2019	06.05.2019	29.07.2019	Additional works taken up to meet the requirement of vendor selected for ICMCC - IT Project
25	Selection of Agency for Operation and Maintenance of Smart Lounge at Amanikere - IT Part	0.96	0.89	14.12.2018	14.04.2019	14.04.2019	No delay
26	Supply, installation of Litter bins, roller containers and sign board	0.37	0.32	15.10.2018	15.01.2019	14.01.2019	No delay
27	Supply of UAV systems (Drone Procurement)	0.25	0.25	29.06.2019	28.08.2019	22.08.2019	No delay
28	Sports facility Center at PU College	0.41	0.345	15.06.2018	22.08.2019	22.08.2019	No delay
29	Integrated City Management Control Centre (ICMCC)	59.25	47.16	23.11.2018	23.11.2019	15.08.2019	No delay
30	Establishment and Operation of Teacher resource center and student resource center in Tumakuru City	0.23	0.16	04.01.2019	03.10.2019	22.08.2019	No delay
31	Digital Library Solution	1.63	1.71	13.05.2019	19.08.2019	28.08.2019	No delay
32	Selection of Agency for Establishment of Smart Classrooms at different Govt. Schools/Colleges of Tumakuru.	0.65	0.70	22.07.2019	31.08.2019	31.08.2019	No delay
33	Signage & Legibility- Digital Display Boards (at 3 locations)	1.00	0.66	20.02.2019	19.03.2019	03.09.2019	Delay in electrification
34	Selection of Agency for establishment of digital classrooms, ICT lab and language labs at Govt. College and schools of Tumakuru. (Call-2)	2.35	2.25	05.03.2019	15.09.2019	15.09.2019	No delay
35	Skill Development Centre for NCC Cadets	0.42	0.37	06.03.2019	11.10.2019	11.10.2019	No delay
36	Supply, Installation of Furniture & Electrical work of DiNC for PHC -Tumakuru.	0.13	0.13	02.08.2019	01.09.2019	31.08.2019	No delay
37	Development of Smart Bus Shelter - Phase 1 (5 locations)	0.44	0.38	17.01.2019	15.08.2019	15.08.2019	No delay
38	Supply and installation of Smart Poles at different places in Tumakuru	1.02	1.03	22.07.2019	21.10.2019	25.10.2019	No delay
39	Science Theme Park at Amanikere Lake	0.49	0.39	22.07.2019	16.11.2019	16.11.2019	No delay
40	Procurement and Installation of 5 no of outdoor Gym equipment & children play equipments at different locations in Tumakuru	0.81	0.32	22.07.2019	16.11.2019	16.11.2019	No delay
41	Development of Parks - TCC Premises	0.75	0.176	31.08.2019	30.11.2019	30.11.2019	No delay
42	Development of Parks- Siddarameshwa Extension park		0.199	04.09.2019	04.12.2019	12.12.2019	No delay
43	Development of Parks- Maruti Nagar park		0.178	04.09.2019	04.12.2019	12.12.2019	No delay

ಅನುಬಂಧ 1 - ಸ್ವಾರ್ಥಸಿಟಿ ಅನುದಾನದಡಿ ಮತ್ತು ಸಾರ್ವಜನಿಕ ಖಾಸಗಿ ಸಹಭಾಗಿತ್ವದಡಿ ತುಮಕೂರು ಸ್ವಾರ್ಥಸಿಟಿಯಲ್ಲಿ ಕೈಗೊಂಡಿರುವ ಕಾಮಗಾರಿಗಳ ವಿವರ

VI. Tumakuru Smart City Limited							ರೂ. ಕೋಟಿಗಳು
44	Development of Parks- IB PWD park		0.195	21.10.2019	20.01.2020	12.12.2019	No delay
45	Digital Nerve Centre	2.01	2.27	28.02.2019	19.10.2019	19.10.2019	No delay
Total		95.54	80.92				

1 (ಅ) - ಪ್ರಗತಿಯಲ್ಲಿರುವ ಕಾಮಗಾರಿಗಳು							
S. No.	Name of the work	Cost as per SCP (Rs Cr)	LOA/Work Order Cost (Rs Cr Including GST)	Work Order date	Date of Completion as per contract	Expected Date of Completion	Reasons for delay
1	Additional Class rooms Block at PU College	1.23	0.857	17.07.2018	28.08.2019	15.03.2020	Intermittent rains and also the examination at the college resulted in stopage of work and also not allowed to work during the VIP functions as the ground is used for all functions were used for political functions/Govt. Functions.
2	Development of Banyan Tree Boulevard	0.99	0.88	07.11.2018	17.09.2019	31.03.2020	Delayed by the contractor in excuting the project. Notices issued for penalised. Change of design also contrubted for delay.
3	Rejuvenation & Up gradation of Ring Road	68.40	52.47	23.11.2018	22.11.2019	19.05.2020	Removed of encroachment and shifting of utilities.
4	Development of Field Marshal Cariappa road as Smart road	7.90	3.63	23.11.2018	22.11.2019	15.03.2020	Delay by line dept. in shifting of utilities, new utilities providing house connections
5	Development of Women Theme Park at Uparahalli	0.94	0.68	27.12.2018	26.03.2019	10.03.2020	Proposed in CA land. However, part of the land was earlier allotted which had to be sorted out by TUDA. This also required change in the design.Project will be completed by 10.3.2020
6	Development of Fitness Theme Park at Kasaba	0.78	0.65	17.01.2019	16.04.2019	--	Contract is being terminated
7	Smart Road Package-1 (4 Roads - MG, JC, Horpet and Vivekananda roads.	27.57	22.70	01.02.2019	31.01.2020	30.09.2020	Delay by line dept. in shifting of utilities, new utilities providing house connections
8	Intelligent Transport System	6.00	4.69	07.02.2019	06.08.2019	30.04.2020	Civil work for fixing 107 PIS Boards yet to be completed.
9	Rain Water Harvesting & Afforestation	5.00	4.22	23.02.2019	22.11.2019	20.05.2020	22 locations almost on completion.For Other locations NOC not recived. The project is being foreclosure
10	Smart Road Package-2 (6 roads - Mandipet Main Road, Mandipet 1st and 2nd Main Road, North Bus Stand Road(Gubbi Veeranna Kalamandir Road), South Bus Stand Road(KSRTC Depot Road), Bhagavan Mahaveer Jain Road, FMG Cariappa road)	36.88	29.53	28.02.2019	27.02.2020	30.06.2020	Delay by line dept. in shifting of utilities, new utilities providing house connections
11	Energy Efficient Lighting (LED lighting for New extensions)	11.6	7.73	06.03.2019	05.12.2019	01.07.2020	Permission from NH was not received, since they are taking up expansion. The same has now been diverted to Ring Road of 10.53 kms which is being redeveloped and Amanikere main road.Will be completed soon
12	Smart Road Package-3B(chammundawasheri,Dr. Radha Krishana , Belgumba Road)	49.82	44.45	06.03.2019	05.03.2020	31.05.2020	Delay by line dept. in shifting of utilities, new utilities providing house connections

ಅನುಬಂಧ 1 - ಸ್ಕಾರ್ಟಿಸಿಟಿ ಅನುದಾನದಡಿ ಮತ್ತು ಸಾರ್ವಜನಿಕ ಖಾಸಗಿ ಸಹಭಾಗಿತ್ವದಡಿ ತುಮಕೂರು ಸ್ಕಾರ್ಟಿಸಿಟಿಯಲ್ಲಿ ಕೈಗೊಂಡಿರುವ ಕಾಮಗಾರಿಗಳ ವಿವರ

VI. Tumakuru Smart City Limited							ರೂ. ಲಕ್ಷಗಳು
13	Smart Road Package-3C (BH Road)	47.72	41.5	06.03.2019	05.03.2020	30.06.2020	Delay by line dept. in shifting of utilities, new utilities providing house connections
14	MSI (Centralised Data Center at KMDS)	30	12.2	01.03.2019			
15	Shoulder Improvement for Other than Smart Roads	108.92	85.61	08.03.2019	07.03.2020	31.07.2020	Delay by line dept. in shifting of utilities, new utilities providing house connections
	Road Improvements in ABD area with Under Ground Ducting and Resurfacing						
16	Smart Road Package-3A (Ashoka Road and DC Road)	21.19	18.00	27.04.2019	26.04.2020	30.06.2020	Delay by line dept. in shifting of utilities, new utilities providing house connections
17	Affordable Housing at Mariyamma Nagar	10.00	12.33	27.04.2019	26.10.2020	26.10.2020	No delay
18	Redevelopment of Ring Road - Phase 2	52.5	36.40	29.05.2019	28.05.2020	28.05.2020	Delay by line dept. in shifting of utilities, new utilities providing house connections
19	Drone Survey	1	0.82	09.07.2019	08.01.2020	31.03.2020	Survey by Drone completed. Physial survey is in progress.
20	City Library	21.63	22.87	12.06.2019	11.06.2020	11.06.2020	Work in progress
	Business Incubation & Innovation Centres						
	Furniture part +IT part+Electrical Work		4.57				
21	Construction of Multi-Dimensional Auditorium with Library and Class Rooms at Empress Govt. High School/PU College	10.00	11.84	31.05.2019	30.05.2020	30.05.2020	Work in progress
22	Intermediate Para Transit Stands - Phase 2	0.05	0.04	13.06.2019	12.09.2019	31.03.2020	Issues at 3rd site, now resolved and expected to complete by 31.03.2020
23	Lake Bank Conservation & Erosion Protection (Amanikere Lake)	32.00	25.37	31.05.2019	30.05.2020	30.05.2020	Work in progress
24	Intervention and Additional improvement for 24*7 Water Supply (SCADA system (KUWS&DB)) - Filling of Hemavathi water to Amanikere	31.00	18.61	24.05.2019	23.04.2020	23.04.2020	Work in progress
	Other Components		12.39				
25	Utilization of Impounded Water in Tumakuru Amanikere by Pumping Water to the Existing 50MLD Capacity WTP in P.N.Palya	27.00	13.77	24.05.2019	23.04.2020	23.05.2019	Work in progress
	Other Components		11.78				
26	Solid Waste Management (IEC)	0.26	0.14	14.06.2019	13.06.2020	13.06.2020	Work in progress
27	Skill on wheels	0.32	0.32	04.07.2019	03.08.2019	15.04.2020	Delay in handing over of the Bus by KSRTC for refurbishment
28	Solar Paneling of Glass House	4.5	2.79	25.06.2019	24.09.2019	25.02.2020	Work completed. To be commissioned after after by electrical inspectorate.
29	Development of Parks - Adarsh Nagar - Ward No:20	0.91	0.74	11.07.2019	10.10.2019	05.03.2020	Due to delay in area demacration by TUDA.
30	Development of Parks - Kuvempu Nagar - Ward No:21	0.39	0.34	10.07.2019	09.10.2019	17.11.2019	Delayed due to heavy rains in Sept to Nov'19 holding of the work nearly 3 months

ಅನುಬಂಧ 1 - ಸ್ಕಾರ್ಟಿಸಿಟಿ ಅನುದಾನದಡಿ ಮತ್ತು ಸಾರ್ವಜನಿಕ ಖಾಸಗಿ ಸಹಭಾಗಿತ್ವದಡಿ ತುಮಕೂರು ಸ್ಕಾರ್ಟಿಸಿಟಿಯಲ್ಲಿ ಕೈಗೊಂಡಿರುವ ಕಾಮಗಾರಿಗಳ ವಿವರ

VI. Tumakuru Smart City Limited							ರಾ. ದಾಖಲೆ
31	Development of Parks - SS Puram - Ward No:25)	0.31	0.29	10.07.2019	09.10.2019	22.11.2019	Delayed due to heavy rains in Sept to Nov'19 holding of the work nearly 3 months. KUWS & DB work also in progress during the implementation.
32	Construction of Boundary Wall and chain link Fencing with MS gate and provision for cameras & Lighting around Amanikere Lake.	5.00	3.92	22.07.2019	21.04.2020	21.04.2020	Work in progress
33	Trauma Centre (Development and Improvement of Medical Facilities in city merged with Trauma Centre)	56.00	41.43	22.07.2019	21.10.2020	21.10.2020	Work in progress
	Other Components		15.9				Will be tendered after completion of Civil work
34	Construction of additional classroom - New building at Govt. PU college	1.00	0.77	19.07.2019	18.07.2020	18.07.2020	Work in progress
35	Integrated Bus Terminal Redevelopment	100.00	82.18	03.10.2019	02.10.2021	02.10.2021	Work in progress
36	Construction of Sports Complex at MG Stadium	53.00	52.30	11.09.2019	10.09.2020	10.09.2020	Work in progress
37	Development of parking at 7 conservancies at SS Puram roads in Tumakuru	1.40	1.30	03.09.2019	18.03.2020	30.04.2020	UGD line need to be layed by the agency due to blockage.
38	Procurement of IT Hardware to Tumakuru City Corporation (TCC) for E- Office	0.55	0.55	29.07.2019	30.06.2020	30.06.2020	Procurement will be made in phases by TCC
39	Construction additional classrooms on existing old building	2.50	2.39	25.10.2019	06.11.2020	06.11.2020	Work in progress
40	Repair work required for 8 no's of buildings at Primary Health Centre	0.86	0.69	02.11.2019	01.05.2020	01.05.2020	Work in progress
41	Development of Parks - Amarajyothi Nagar	0.49	0.49	03.10.2019	24.04.2020	24.04.2020	Work in progress
42	Development of Parks - Mahalakshmi Layout	0.45	0.42	03.10.2019	20.04.2020	24.04.2020	Work in progress
43	Development of Parks - Sapthagiri Extension	0.57	0.52	03.10.2019	24.04.2020	24.04.2020	Work in progress
45	Development of Parks - Jayanagar	0.55	0.55	03.10.2019	16.04.2020	16.04.2020	Work in progress
46	Development of Parks - Gokul Extension	0.50	0.45	03.10.2019	20.04.2020	20.04.2020	Work in progress
47	Development of Auto Stands	0.10	0.08	30.10.2019	24.04.2020	24.04.2020	Work in progress
48	Constrcution of 107 PIS boards at bus stands in tumkur	0.99	0.79	30.10.2019	02.05.2020	02.05.2020	Work in progress
49	Public Toilets - Phase 2	0.74	0.75	27.11.2019	26.05.2020	26.05.2020	Work in progress
50	Development of Parks - Island [02] tree planation at Amanikere	0.75	0.197	Work entrusted to Horticulture Department.			
51	Development of Park - Sajeevini park		0.15	Work entrusted to Horticulture			
52	Development of Park - Sapthagiri park		0.16	Work entrusted to Horticulture			
53	Development of Park - Nrupathunga Extension		0.199	Work entrusted to Horticulture			
54	Construction of Tunnel walking and Yoga retreat in Amanikere	4.00	1.49	27.12.2019	23.04.2020	23.04.2020	Work in progress
55	Redevelopment of Bus Shelters at different locations in Tumakuru	0.29	0.21	24.01.2020	24.06.2020	24.06.2020	Work in progress
56	CC Road + Entrance Gate at PU College	1.32	1.01	03.02.2020	02.07.2020	02.07.2020	Work in progress
57	Construction of Toilet block at Govt. PU College Premises	0.69	0.51	01.03.2020	01.09.2020	01.09.2020	Work Order yet issue

ಅನುಬಂಧ 1 - ಸ್ವಾರ್ಥಸಿಟಿ ಅನುದಾನದಡಿ ಮತ್ತು ಸಾರ್ವಜನಿಕ ಖಾಸಗಿ ಸಹಭಾಗಿತ್ವದಡಿ ತುಮಕೂರು ಸ್ವಾರ್ಥಸಿಟಿಯಲ್ಲಿ ಕೈಗೊಂಡಿರುವ ಕಾಮಗಾರಿಗಳ ವಿವರ

VI. Tumakuru Smart City Limited							ರೂ. ಕೋಟಿಗಳು
58	Development of Two wheeler parking at FMC Road conservancy - On Street Parking Lots	2.20	0.37	01.03.2020	01.06.2020	01.06.2020	Work Order yet issue
59	Gym equipments procurement for SFC ate Govt PU	0.45	0.38	01.03.2020	01.05.2020	01.05.2020	Work Order yet issue
60	ICMCC Phase 2	19.14	19.37	06.03.2020	06.09.2020	06.09.2020	Work Order yet issue
61	Construction of Building for ICMCC	7.58	11.36	10.03.2020	10.03.2021	10.03.2021	Work order yet to issue
62	Construction of Compound wall in PU College	1.80	1.20	05.03.2020	05.09.2020	05.09.2020	Work order yet to issue
63	Furniture for additional classroom to Govt. PU College	0.04	0.05	05.03.2020	05.05.2020	05.05.2020	Work order yet to issue
Total		879.77	747.34				

1 (ಇ) - ಟೆಂಡರ್ ಹಂತದ ಕಾಮಗಾರಿಗಳು

S. No.	Name of the work	Cost as per SCP (Rs Cr)	DPR cost	Tender Date	Probable Completion date
1	Development of Bus Shelter in Tumakuru - Phase 2	0.90	0.90	15.02.2020	15.06.2020
2	Solid Waste Management - Remediation of open dump and cycling of space at ajjadongadanahalli dumping site -Bio Mining	2.40	1.73	21.11.2019	30.08.2020
3	Construction of Land fill at Ajjagondanahalli Dumping site	5.34	4.98	18.11.2019	30.08.2020
4	Locked House Monitoring System (LHMS)	0.25	0.25	20.02.2020	31.05.2020
5	Amanikere Urban Hath	1.73	1.90	17.10.2019	31.08.2020
6	Development of Kumtaiah Park in IDSMT layout & Unni Krishnan Park in Sadashiva Nagar	1.46	1.46	13.02.2020	15.09.2020
7	Development of parks at Batavadi (ward no 27), Pragathi Badavane & Yadava nagar ward no 29 in Tumkauru	1.49	1.49	13.02.2020	15.09.2020
8	Development of Madhuvana park, Shivakumara Swamiji park & Deverayanapatna park in Tumakuru	1.47	1.47	13.02.2020	15.09.2020
Total		15.04	14.18		

1 (ಈ) - ವಿಸ್ತೃತ ಯೋಜನಾ ಮರದಿ ಹಂತದ ಕಾಮಗಾರಿಗಳು

S. No.	Name of the work	Cost as per SCP (Rs Cr)	Estimated Cost	Probable Tender date	Probable Completion date
1	Procurement of goods/ materials for PU College	1.51	1.51	30.05.2020	31.12.2020
2	Signage & Legibility-"You Are Here" Maps, Signage, Street Markings	1.00	1.00	30.05.2020	31.12.2020
3	Storm Water Drains	15.00	5.00	30.04.2020	30.11.2020

ಅನುಬಂಧ 1 - ಸ್ಮಾರ್ಟ್‌ಸಿಟಿ ಅನುದಾನದಡಿ ಮತ್ತು ಸಾರ್ವಜನಿಕ ಖಾಸಗಿ ಸಹಭಾಗಿತ್ವದಡಿ ತುಮಕೂರು ಸ್ಮಾರ್ಟ್‌ಸಿಟಿಯಲ್ಲಿ ಕೈಗೊಂಡಿರುವ ಕಾಮಗಾರಿಗಳ ವಿವರ

VI. Tumakuru Smart City Limited						ರೂ. ಲಕ್ಷಗಳು
4	Amanikere Lake Front Development & Other City Amenities (Amanikere Lake)	17.87	8.00	30.05.2020	30.11.2020	
5	Provision of Boating Desk/Jetty and Furniture - Procurement	0.51	0.51	30.05.2020	31.10.2020	
6	Development of Parks - Phase 2	12.02	12.02	30.04.2020	31.10.2020	
7	Development of Smart Bus Shelter	1.51	1.51	30.04.2020	31.10.2020	
8	Creation of Vending Zones	7.57	7.57	30.03.2020	30.09.2020	
9	Filling of Hemavathi water from Gangasandra tank to Maralur tank	16.05	16.05	31.03.2020	31.03.2021	
10	Street Light - Balance to dark spots and infrastructure correction	8.78	8.78	15.04.2020	15.01.2021	
11	Development of Model Anganavadi Centres in Tumakuru	5.00	5.00	15.04.2020	15.08.2020	
Total		86.82	66.95			
Grand TOTAL		1077.16				

PPP Projects

1 (ಆ) - ಪ್ರಗತಿಯಲ್ಲಿರುವ ಕಾಮಗಾರಿಗಳು

S. No.	Name of the work	Cost as per SCP (Rs Cr)	LOA/Work Order Cost (Rs Cr Including GST)	Work Order date	Date of Completion as per contract	Expected Date of Completion
1	Piped Natural Gas Supply	90.00	90.00	2013	15.01.2021	15.01.2021
2	Street-lighting control system	40.00	64.15	06.01.2020	06.10.2020	16.10.2020
Total		130.00	154.15			

1 (ಇ) - ಟೆಂಡರ್ ಹಂತದ ಕಾಮಗಾರಿಗಳು

S. No.	Name of the work	Cost as per SCP (Rs Cr)	DPR cost	Tender Date	Probable Completion date
1	Public Bicycle Sharing	2.00	2.58	17.10.2019	30.08.2020
2	Multi utility Mall with Multi level car parking	22.00	60.00	11.12.2019	31.12.2021
3	Roof Top Solar Panels - Govt. Buildings & Industries	54.00	54.00	14.10.2019	30.08.2020
Total		78.00	116.58		