

ಕರ್ನಾಟಕ ವಿಧಾನ ಪರಿಷತ್ತು


ಚುಕ್ಕೆ ಗುರುತಿಲ್ಲದ ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ	:	1318
ಸದಸ್ಯರ ಹೆಸರು	:	ಶ್ರೀ. ಕೇಶವ ಪ್ರಸಾದ್ (ವಿಧಾನಸಭಾ ಕ್ಷೇತ್ರದಿಂದ ಚುನಾಯಿತರಾದವರು)
ಉತ್ತರಿಸುವ ದಿನಾಂಕ	:	17-12-2025
ಉತ್ತರಿಸುವ ಸಚಿವರು	:	ಲೋಕೋಪಯೋಗಿ ಸಚಿವರು

ಕ್ರ.ಸಂ	ಪ್ರಶ್ನೆ	ಉತ್ತರ
ಅ)	ರಾಜ್ಯದಲ್ಲಿ ಕೇಂದ್ರ ಮತ್ತು ರಾಜ್ಯ ಸರ್ಕಾರಗಳ ಆರ್ಥಿಕ ಪಾಲುದಾರಿಕೆಯೊಂದಿಗೆ ಯಾವ ಯಾವ ಹೆದ್ದಾರಿ ಯೋಜನೆಗಳು ಜಾರಿಯಲ್ಲಿವೆ; ಈ ಪೈಕಿ ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿರುವ ಮತ್ತು ಕಾಮಗಾರಿ ಆರಂಭಗೊಳ್ಳದಿರುವ ಯೋಜನೆಗಳು ಯಾವುವು;	ಲೋಕೋಪಯೋಗಿ ಇಲಾಖೆ ರಾಷ್ಟ್ರೀಯ ಹೆದ್ದಾರಿ ವಲಯಕ್ಕೆ ಸಂಬಂಧಿಸಿದಂತೆ ಕೇಂದ್ರ ಮತ್ತು ರಾಜ್ಯ ಸರ್ಕಾರಗಳ ಆರ್ಥಿಕ ಪಾಲುದಾರಿಕೆಯೊಂದಿಗೆ ಭೂಸ್ವಾಧೀನಕ್ಕೆ ಮಾತ್ರ ಶೇಕಡಾ 50 ರಷ್ಟು ರಾಜ್ಯ ಸರ್ಕಾರದ ಪಾಲುದಾರಿಕೆ ಇರುತ್ತದೆ. ಯೋಜನೆಗಳ ವಿವರಗಳನ್ನು ಅನುಬಂಧ-1 ರಲ್ಲಿ ಲಗತ್ತಿಸಿದೆ.
ಆ)	ಈ ಯೋಜನೆಗಳಿಗೆ ಅಗತ್ಯವಿರುವ ಭೂಮಿ ಎಷ್ಟು; ಈ ಪೈಕಿ ಸರ್ಕಾರಿ ಮತ್ತು ಖಾಸಗಿ ಭೂಮಿ ಎಷ್ಟು; ಅಗತ್ಯ ಭೂಮಿಯನ್ನು ಸ್ವಾಧೀನಪಡಿಸಿ ಕೊಳ್ಳಲಾಗಿದೆಯೇ; (ಯೋಜನೆವಾರು ವಿವರ ನೀಡುವುದು)	ಈ ಯೋಜನೆಗಳಿಗೆ ಅಗತ್ಯವಿರುವ ಭೂಮಿ, ಈ ಪೈಕಿ ಸರ್ಕಾರಿ ಮತ್ತು ಖಾಸಗಿ ಭೂಮಿ, ಭೂಸ್ವಾಧೀನ ಸಮಸ್ಯೆ ಇರುವ ಹೆದ್ದಾರಿ ಯೋಜನೆಗಳು, ಭೂಸ್ವಾಧೀನಕ್ಕೆ ಇರುವ ತೊಡಕುಗಳ ವಿವರಗಳನ್ನು ಅನುಬಂಧ-2ರಲ್ಲಿ ಲಗತ್ತಿಸಿದೆ. ಭೂಸ್ವಾಧೀನ ಪ್ರಕ್ರಿಯೆ ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ.
ಇ)	ಭೂಸ್ವಾಧೀನ ಸಮಸ್ಯೆ ಇರುವ ಹೆದ್ದಾರಿ ಯೋಜನೆಗಳು ಯಾವುವು; ಭೂಸ್ವಾಧೀನಕ್ಕೆ ಇರುವ ತೊಡಕುಗಳೇನು; (ಯೋಜನೆವಾರು ವಿವರ ನೀಡುವುದು) ಭೂಸ್ವಾಧೀನ ಪ್ರಕ್ರಿಯೆಯನ್ನು ತ್ವರಿತಗೊಳಿಸಲು ಸರ್ಕಾರ ಯಾವ ಕ್ರಮ ಕೈಗೊಂಡಿದೆ;	ಸರ್ಕಾರದ ಮಟ್ಟದಲ್ಲಿ ಲೋಕೋಪಯೋಗಿ ಸಚಿವರು, ಮುಖ್ಯ ಕಾರ್ಯದರ್ಶಿಯವರು ಹಾಗೂ ಪ್ರಧಾನ ಕಾರ್ಯದರ್ಶಿಯವರು ನಿರಂತರವಾಗಿ ಜಿಲ್ಲಾಧಿಕಾರಿಗಳು ಹಾಗೂ ಸಂಬಂಧಪಟ್ಟ ಇಲಾಖಾ ಅಧಿಕಾರಿಗಳೊಂದಿಗೆ ಸಮನ್ವಯ ಸಭೆಗಳನ್ನು ನಡೆಸಿ ಭೂಸ್ವಾಧೀನ ಪ್ರಕ್ರಿಯೆಗಳನ್ನು ತ್ವರಿತಗೊಳಿಸಲು ಸಮಸ್ಯೆಗಳನ್ನು ಬಗೆಹರಿಸಲಾಗುತ್ತಿದೆ. ಈ ಸಂಬಂಧ ಪ್ರಸಕ್ತ ಸಾಲಿನಲ್ಲಿ ಒಟ್ಟು 19 ಸಭೆಗಳನ್ನು ನಡೆಸಲಾಗಿದ್ದು, ಒಟ್ಟಾರೆಯಾಗಿ 48 ಸಮಸ್ಯೆಗಳನ್ನು ಬಗೆಹರಿಸಲಾಗಿರುತ್ತದೆ.
ಈ)	ಅಗತ್ಯ ಭೂಸ್ವಾಧೀನ ಪ್ರಕ್ರಿಯೆ ಪೂರ್ಣಗೊಂಡಿರುವ ಎಷ್ಟು ಯೋಜನೆಗಳಿಗೆ ರಾಜ್ಯ ಸರ್ಕಾರ ತನ್ನ ಪಾಲಿನ ಹಣವನ್ನು ನೀಡಿದೆ; ಈ ಯೋಜನೆಗಳು ನಿಗದಿತ ಕಾಲಮಿತಿಯೊಳಗೆ ಪೂರ್ಣಗೊಳ್ಳದಿರುವ ಕಾರಣಗಳೇನು; (ಯೋಜನೆವಾರು ವಿವರ ನೀಡುವುದು)	



ಉ)	ಭೂಸ್ವಾಧೀನ ಸಮಸ್ಯೆಯಿಂದಾಗಿ ಯೋಜನೆಗಳು ಕಾರ್ಯಗತಗೊಳ್ಳಲು ಸಾಧ್ಯವಾಗದಿರುವುದು ಸರ್ಕಾರ ಗಮನಿಸಿದೆಯೇ; ಹಾಗಿದ್ದಲ್ಲಿ ಪ್ರಗತಿಯಲ್ಲಿರುವ ಕಾಮಗಾರಿಗಳನ್ನು ಶೀಘ್ರಗತಿಯಲ್ಲಿ ಪೂರ್ಣಗೊಳಿಸಲು ಸರ್ಕಾರ ಯಾವ ಕ್ರಮ ಕೈಗೊಂಡಿದೆ?	
----	--	--

ಕಡತ ಸಂಖ್ಯೆ: ಲೋಇ 484 ಸಿಎನ್‌ಹೆಚ್ 2025 (ಇ)


(ಸತೀಶ ಜಾರಕಿಹೊಳೆ)
ಲೋಕೋಪಯೋಗಿ ಸಚಿವರು

ವಿಧಾನಪರಿಷತ್ತಿ ಸದಸ್ಯರಾದ ಶ್ರೀ ಕೇಶವ ಪ್ರಸಾದ್. ಎಸ್ (ವಿಧಾನಸಭೆಯಿಂದ ಚುನಾಯಿತರಾದವರು) ಇವರು ಮಂಡಿಸಿರುವ ಚುಕ್ಕೆ ಗುರುತ್ತಿಲ್ಲದ ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ: 1078(1318)

Sl No.	Name of the programme (NH(O)/ STMC/ PBMC/PR)	Name of the work	Project Cost			Land Acquisition Cost			Amount deposited /released			Total Land required (in Ha)	Private land (in Ha)	Govt. land (in Ha)	Total land acquired (in Ha)	Reason for delay	Remarks
			State share	Central share	Total Cost	State share	Central share	Total	State share	Central share	Total						
1	NH (O)	"Construction of Shikaripura bypass from existing Km. 146.150 to existing Km. 154.0 (design chainage from Km. 0.00 to Km. 6.576) of NH-766C in the State of Karnataka under NH(O) on EPC mode Job No. NH-766C-KNT-2022-23-958"	0.00	66.44	66.44	9.75	9.75	19.50	9.75	0.00	9.75	29.918	29.591	0.327	0.000	Provision made for land acquisition in the estimate is less compared to the actual. Hence RCE proposal is submitted to RO MoRTH Bangalore on 31.07.2025. In this regard meeting was conducted by Ministry Delhi on 17.10.2025, approval awaited.	Work in progress
2	NH(O)	Improvement and Reconstruction to Two Lane with Paved Shoulders from Km. 489.845(New 58.125) to 537.500(New km 105.780) of NH 373 Chikkamagaluru to Bilikere Section in the State of Karnataka on EPC Mode job NH-373-KNT-2017-18 - 892.(Package-3)	58.27	313.66	371.93	25.73	0	25.73	0	313.66	313.66	10.069	10.069	-	10.069	Land Acquisition cost of Rs.25.73 Cr and Project cost of Rs 58.27 Cr, Total Rs 84.00 Cr yet to be released from the State. Hence, Land Acquisition cost to the farmers not yet paid.	DLP Period completed on 19.12.2024
3	NH(O)	"Construction of Srinivasapura Bypass from existing Km 453.890 (Design Ch. 0+000) to existing Km 461.450 (Design Ch 10+080) on NH-69 in the State of Karnataka Under NH (O) in EPC mode under Annual Plan 2022-23 NH-69-KNT-2022-23-966 "	0	204.42	204.42	74.50	74.50	149.00	0	0	0	45.145	30.135	15.01	42.329	Delayed due to documents submission from the beneficiaries and some anomalies in the documents hence it requires verification.	Work in progress

ಅನುಬಂಧ-1

ವಿಧಾನಪರಿಷತ್ತಿ ಸದಸ್ಯರಾದ ಶ್ರೀ ಕೇಶವ ಪ್ರಸಾದ್. ಎಸ್ (ವಿಧಾನಸಭೆಯಿಂದ ಚುನಾಯಿತರಾದವರು) ಇವರು ಮಂಡಿಸಿರುವ ಚುಕ್ಕೆ ಗುತ್ತಿಗೆದ ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ: 1078(1318)

[illegible]

Sl No.	NH(O)/STMC/ PBMQ/PR	Name of Work	Project Details	Reasons for Delay	Remarks
NH DIVISION, HUBLI					
1	NH(O)	Construction Of Elevated Corridor from Km 135.650 to 136.300 on NH-63 from Km 249.00 to 250.050 on NH-04 and Km 192.910 to 193.350 on NH-218 for Decongestion of Traffic in Ranichannamma Circle in Hubli City in the state of Karnataka on EPC Mode .(Job No: NH-63, 4 & 218-KNT-2020-21-910)	"Revised Project Cost: 346.00 CrLOA Date: 28/	Work delayed since the work is in the heart of the city limits, also due to traffic diversion problem, land acquisition, public issue.	Fully sponsored Central Government for land acquisition and for work. 65% work completed. Further work under progress.
2	NH(O)	Construction of Bypass to Naragund Town on NH-52 (old NH-218) Bijapur-Hubballi Section in the state of Karnataka on EPC Mode.(Job No: NH-52-KNT-2022-23-963)	"Project Cost: 126.86LOA Date: 28/	Due to land Acquisition issues	Fully sponsored Central Government for land acquisition and for work. 39% work completed. Further work under progress.
3	NH(O)	Widening to 2L+PS from km. 71.00 to 104.00 (Sarjapur to Pattadakallu) on Bhanapur to Gaddanakeri section NH-367 in the state of Karnataka under NH(O) on EPC Mode (Job No:-NH-367-KNT-2022-23-972)	"Project Cost: 445.62 CrLOA Date: 28/	Work Under progress	Fully sponsored Central Government for land acquisition and for work. 62% work completed. Further work under progress.
NH DIVISION, VIJAYAPUR					
1	NH(O)	Widening to four lane NH-548B Km.80.00 (Near Murgundi) to 140.200 (Near Chikkodi) (excluding Km.118.450 to 128.450)	"Project Cost: 785.79 LOA Date: 18.02.2025 Agreement Date: 29.03.2025 Appointment Date: Yet to be issued Total Length:50.20Km	Due to Land Acquisition Process issuing of Appointed date is delayed and as on date 72.5 Cr is disbursed out of 182.17 Cr and collection of documents is also under progress. All required measures are being taken up to expedite the Land Acquisition Process and continuous follow up is kept with CALA to get the required land for project completion	Appointed date yet to be issued
2	NH(O)	Widening to four lane NH-548B Km.118.450 (Near Shirguppi) to Km.128.4560 (Near Ankali)	"Project Cost: 1084.29 LOA Date: 31.03.2025 Agreement Date:07.05.2025 Appointment Date: Yet to be issued Total Length:10.00Km	Due to Land Acquisition Process issuing of Appointed date is delayed and as on date 34.85 Cr is disbursed out of 128.26 Cr and collection of documents is also under progress.	Appointed date yet to be issued
3	NH(O)	Widening to 4 lane from km 133.00 to 158.04 (Shirur cross to Gaddankeri) (Design chainage 130.880 to 155.145) of NH-367 in the State of Karnataka on EPC mode.	"Project Cost: 312.06 (Revised)LOA Date: 31.03.2025	Work is under progress and delayed due to land acquisition process and approval of drawings for ROB	80.17 % physical work completed.
4	NH(O)	Widening to 2L+PS of NH-548B form Km. 0.00 (MH border Murrum) to 102.310 (Vijayapur junction at IB Circle) on EPC mode	"Project Cost:957.09 LOA Date:01.04.2025	work is under progres and compensation is being disbursed by the CALA for awarded beneficiaries	42 % physical work completed.

5	NH(O)	Widening to 2L+PS from Km.0.00 (MH Border) to 23.338 (Tikota) of NH-166E of MH/KNT Border-Kanamdadi-Bijjargi-Tikota section on EPC mode	"Project Cost:196.05 LOA Date: 16.0	Work Under progress	Physical 56% work is under progress. Further work is under progress.
6	NH(O)	Construction of four lane NH-548B Chikkodi-Gotur (Km.140.200 to 167.326) including Chikkodi Bypass	"Project Cost: 941.61LOA Date: --N	Under Tender Process	Technical Evaluation is in Progress
7	NH(O)	Widening to two lane with Paved shoulders from km 103.225 (Pattadkal) to Km 133.00 (Shirur cross) (Design chainage 104.80 to 130.88) of NH-367 in the State of Karnataka on EPC mode	"Project Cost: 264.15LOA Date: 22.0	Due to Land Acquisition and Forest clearance	Agency Work not started.Agency requested for foreclosure of the said work, Foreclosure proposal forwarded to RO MoRTH Bengalore (Dt:03.09.2025)
NH DIVISION, KALABURAGI					
1	EPC	Re-alignment of road from Km 35.935 to 39.255 (Chowdapur village), Km 58.220 to Km.62.290 (Afzalpur Town) and Km 70.125 to Km 72.920 (Ballurgi village) of NH-150E with 2 lane paved shoulder in the state of Karnataka under NH(O) on EPC mode (NH-150E-KNT-2022-23-961).	"Project Cost: 125.15 Crs LOA Date: 28.02.2023 Agreement Date: 15.05.2023 Appointment Date: 16.12.2023 Total Length: 9.16	Due to Land Acquisition Process Project Implementation is Delayed. All required measures are being taken up to expedite the Land Acquisition Process and continuous follow up is kept with CALA to get the required land for project completion.	80% physical work is completed and balance work is in progress.
2	HAM	Widening/ Re-Construction to four lane from Km. 0.00 to 15.870 (Near Miriyan Telangana/ Karnataka border - Chincholli section) of NH-167N in Kalaburagi district in the state of Karnataka on HAM under Annual plan 2023-24 (NH-167N-KNT-2023-24-1001).	"Project Cost: 405.3 Crs LOA Date: Agreement Date: Appointment Date: Total Length: 15.87	Due to Land Acquisition Process Project Implementation is Delayed. All required measures are being taken up to expedite the Land Acquisition Process and continuous follow up is kept with CALA to get the required land for project completion.	Work is under tender process.
NH DIVISION, BELAGAVI					
NIL					

Chief Engineer
National Highways (North Zone)
Belagavi

ಅನುಬಂಧ-1

5

ಮಾನ್ಯ ವಿಧಾನ ಪರಿಷತ್ತಿನ ಸದಸ್ಯರಾದ ಶ್ರೀ.ಕೇಶವ ಪ್ರಸಾದ್ (ವಿಧಾನಸಭಾ ಕ್ಷೇತ್ರದಿಂದ ಚುನಾಯಿತರಾದವರು) - ಪ್ರಶ್ನೆ ಸಂ.1078 (1318)
ಕೆಆರ್‌ಡಿಸಿಎಲ್ ವತಿಯಿಂದ ಕೇಂದ್ರ ಮತ್ತು ರಾಜ್ಯ ಸರ್ಕಾರಗಳ ಆರ್ಥಿಕ ಪಾಲುದಾರಿಕೆಯಡಿ ಕೈಗೊಂಡಿರುವ ಹೆದ್ದಾರಿ ಕಾಮಗಾರಿಗಳ ವಿವರ

ಕ್ರ.ಸಂ	ಯೋಜನೆಯ ಹೆಸರು	ಯೋಜನಾ ಮೊತ್ತ ರೂ. ಕೋಟಿಗಳಲ್ಲಿ	ಕೇಂದ್ರ/ ರಾಜ್ಯ ಅನುದಾನ ರೂ. ಕೋಟಿಗಳಲ್ಲಿ		ಯೋಜನೆಯ ಪ್ರಗತಿಯ ವಿವರಗಳು (ಅ)	ಭೂಸ್ವಾಧೀನದ ಕುರಿತ ವಿವರಗಳು (ಆ)	ಭೂಸ್ವಾಧೀನ ಸಮಸ್ಯೆ ಇರುವ ಹೆದ್ದಾರಿ ಯೋಜನೆಗಳು ತೊಡಕುಗಳು; (ಇ)	ಭೂಸ್ವಾಧೀನ ಪ್ರಕ್ರಿಯೆ ಪೂರ್ಣಗೊಂಡಿರುವ ಯೋಜನೆಗಳಿಗೆ ರಾಜ್ಯ ಸರ್ಕಾರದಿಂದ ಪಾವತಿಯಾದ ಕುರಿತು (ಈ)
			ರಾಜ್ಯ	ಕೇಂದ್ರ				
1	ರಾಯಚೂರು ಬಳಿಯ ಕಲ್ಲಾ ಜಂಕ್ಷನ್ ನಿಂದ ಸಿಂಧನೂರು ಬಳಿಯ ಬಳ್ಳಾರಿ-ಲಿಂಗಸುಗೂರು ರಸ್ತೆ ವೃತ್ತ ವರೆಗಿನ 78.45ಕಿ.ಮೀ. (Design length 77.032 kms) ಉದ್ದದ ರಸ್ತೆಯನ್ನು ಹೈಬ್ರಿಡ್ ವರ್ಷಾಸನ ಯೋಜನೆಯಡಿ (HAM ಅಭಿವೃದ್ಧಿಪಡಿಸುವುದು	1238.25	250.00	250.00	ಸದರಿ ಕಾಮಗಾರಿಯು ದಿನಾಂಕ: 25.07.2024 ರಂದು ಪ್ರಾರಂಭಗೊಂಡಿದ್ದು, ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದೆ. ಭೂಸ್ವಾಧೀನ ಪ್ರಕ್ರಿಯೆ ಪ್ರಗತಿಯಲ್ಲಿದೆ	ಯೋಜನೆಗೆ ಅಗತ್ಯವಿರುವ ಕ್ಷೇತ್ರ 184-01-04 ಎಕರೆ ಈ ಪೈಕಿ ಸರ್ಕಾರಿ ಜಮೀನಿನ ಕ್ಷೇತ್ರ 07-22-12 ಎಕರೆ ಖಾಸಗಿ ಜಮೀನಿನ ಕ್ಷೇತ್ರ 176-18-08 ಎಕರೆ, ಒಟ್ಟು ಕ್ಷೇತ್ರ 184-01-04 ರಲ್ಲಿ 143-10-12 ಕ್ಷೇತ್ರದ ಭೂಸ್ವಾಧೀನ ಪ್ರಕ್ರಿಯೆ ಪೂರ್ಣಗೊಂಡಿದ್ದು, ಇನ್ನೂಳದ ಕ್ಷೇತ್ರ 38-13-08 ಎಕರೆ ಭೂಸ್ವಾಧೀನ ಪ್ರಕ್ರಿಯೆ ಜಾರಿಯಲ್ಲಿರುತ್ತದೆ.	ಭೂಸ್ವಾಧೀನ ಪ್ರಕ್ರಿಯೆ ಪ್ರಗತಿಯಲ್ಲಿದೆ	ಟೆಂಡರು ಕರಾರಿನಂತೆ ಸದರಿ ಯೋಜನೆಯನ್ನು ದಿನಾಂಕ: 24.07.2027ರಂದು ಪೂರ್ಣಗೊಳಿಸಬೇಕಿದ್ದು, ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ. ಭೂಸ್ವಾಧೀನ ಪ್ರಕ್ರಿಯೆ ಪ್ರಗತಿಯಲ್ಲಿದೆ.
2	ಬೆಂಗಳೂರು ಜಿಲ್ಲೆ ಯಲಹಂಕ - ಆಂಧ್ರ ಪ್ರದೇಶ ಗಡಿವರೆಗೆ ರಾಜ್ಯ ಹೆದ್ದಾರಿ-09 ರಸ್ತೆ [ಯಲಹಂಕ - ದೊಡ್ಡಬಳ್ಳಾಪುರ - ಗೌರಿಬದ್ವನೂರು - ಸರಪಳ 13+800 ಯಿಂದ 88+145 ವರೆಗೆ] 75.617 ಕಿ.ಮೀ.ಗಳ ಉದ್ದಕ್ಕೆ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ-ಸಾರ್ವಜನಿಕ - ಖಾಸಗಿ ಸಹಭಾಗಿತ್ವ- ಡಿ.ಬಿ.ಎಫ್.ಓ.ಟಿ -ವಿಜೆಎಫ್ (ಶುಲ್ಕ) ಆಧಾರದಡಿಯಲ್ಲಿ;	380.85	76.175	76.175	ಸದರಿ ಕಾಮಗಾರಿಯು ದಿನಾಂಕ: 05-03-2016 ರಂದು ಪ್ರಾರಂಭಿಸಿದ್ದು, 2 ವರ್ಷ ನಿರ್ಮಾಣ ಅವಧಿಯು 05-03-2018 ರಂದು ಮುಕ್ತಾಯವಾಗಿರುತ್ತದೆ ಮತ್ತು ಮುಂದಿನ 21 ವರ್ಷಗಳವರೆಗೆ ಟೋಲ್ ಸಂಗ್ರಹಣೆ ಅವಧಿಯು ಚಾಲ್ತಿಯಲ್ಲಿರುತ್ತದೆ	ಸದರಿ ಯೋಜನೆಯಡಿ ರಸ್ತೆ ಕಾಮಗಾರಿಗಾಗಿ ಒಟ್ಟು 98-04-04(ಎ-ಗು-ಆ) ವಿಸ್ತೀರ್ಣದ ಜಮೀನು ಅವಶ್ಯವಿದ್ದು, ಅಧಿಸೂಚನೆ ಹೊರಡಿಸಲಾಗಿದ್ದು ಅದರಲ್ಲಿ 9-18-12 (ಎ.ಗು.ಆ) ವಿಸ್ತೀರ್ಣದ ಸರ್ಕಾರಿ ಜಮೀನಾಗಿರುತ್ತದೆ ಹಾಗೂ 88.25.08 (ಎ.ಗು.ಆ) ಖಾಸಗಿ ಜಮೀನು ಒಳಗೊಂಡಿರುತ್ತದೆ. ಈ ಪೈಕಿ ಇದುವರೆಗೂ 41.03.04 (ಎ.ಗು.ಆ) ವಿಸ್ತೀರ್ಣಕ್ಕೆ ಒಟ್ಟು ರೂ.74.25 ಕೋಟಿ ಭೂಪರಿಹಾರ ಪಾವತಿಸಲಾಗಿದೆ, ಉಳಿಕೆ 57.01.06(ಎ.ಗು.ಆ) ಜಮೀನಿನ ಪರಿಹಾರ ನೀಡಲು ಬಾಕಿ ಇದೆ. ಇದಲ್ಲದೆ ಗ್ರಾಮೀಣಾಸ್ಥತ್ವಗಳಿಂದ 0.25.05 (ಎ.ಗು.ಆ) (27613.17 ಚ.ಅಡಿ) ಹಾಗೂ 0.12.00(ಎ.ಗು.ಆ) ಜಮೀನು ಭೂಸ್ವಾಧೀನಪಡಿಸಿಕೊಳ್ಳುವ ಸಲುವಾಗಿ ಪ್ರಾಥಮಿಕ ಅಧಿಸೂಚನೆ ಹೊರಡಿಸಲಾಗಿದ್ದು, ಅಂತಿಮ ಅಧಿಸೂಚನೆ ಹೊರಡಿಸಲು ಬಾಕಿ ಇದೆ. ಇದಕ್ಕೆ ಸಂಬಂಧಿಸಿದಂತೆ ರೂ.150.75ಕೋಟಿ ಅನುದಾನ ಅವಶ್ಯಕತೆಯಿದ್ದು, ಈ ಬಗ್ಗೆ ದಿನಾಂಕ:25.07.2025ರಂದು ಸರ್ಕಾರಕ್ಕೆ ಬರೆದ ಪತ್ರದಲ್ಲಿ ಕೋರಲಾಗಿರುತ್ತದೆ.	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದ್ದು, ಭೂಸ್ವಾಧೀನಕ್ಕಾಗಿ ಈಗಾಗಲೇ ರೂ.74.25 ಕೋಟಿ ಬಿಡುಗಡೆ ಮಾಡಲಾಗಿದ್ದು, ಬಾಕಿ ಭೂಸ್ವಾಧೀನಕ್ಕಾಗಿ ಅವಶ್ಯಕವಿರುವ ರೂ. 150.75 ಕೋಟಿ ಅನುದಾನ ಬಿಡುಗಡೆಗಾಗಿ ಸರ್ಕಾರಕ್ಕೆ ದಿನಾಂಕ: 25.07.2025 ರಂದು ಪತ್ರ ಬರೆಯಲಾಗಿದೆ.	ರಸ್ತೆ ಯೋಜನೆಯು ನಿಗದಿತ ಕಾಲಮಿತಿಯೊಳಗೆ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ. (ದಿನಾಂಕ: 22.09.2018)
3	ದೇವನಹಳ್ಳಿ-ವೇಮಗಲ್-ಕೋಲಾರ ರಾಜ್ಯ ಹೆದ್ದಾರಿ-96ರ ಕಿ.ಮೀ.0.000 ರಿಂದ ಕಿ.ಮೀ. 49.284 ವರೆಗಿನ (ವಿನ್ಯಾಸಿತ ಉದ್ದ 48.20 ಕಿ.ಮೀ) ರಸ್ತೆಯನ್ನು ಪಿಪಿಪಿ-ಡಿ.ಬಿ.ಎಫ್.ಓ.ಎಂ.ಟಿ - ಹೈಬ್ರಿಡ್ ಆನ್ಯೂಟಿ (HAM) ರಡಿ ಅಭಿವೃದ್ಧಿಪಡಿಸುವುದು. (ಪ್ರಾಕ್ಟೀಸ್-3)	ದೇವನಹಳ್ಳಿ-ಹೊಸಕೋಟೆ ರಸ್ತೆ ಸೇರಿದಂತೆ 110.401 ಕಿ.ಮೀ.ರಸ್ತೆಯನ್ನು (HAM) ರಡಿ ಅಭಿವೃದ್ಧಿಪಡಿಸಲು ಒಟ್ಟು 3 ಪ್ರಾಕ್ಟೀಸ್‌ಗಳಲ್ಲಿ ಕೈಗೆತ್ತಿಕೊಳ್ಳಲು ಅನುಮೋದನೆ ದೊರೆತಿದ್ದು, 3 ಪ್ರಾಕ್ಟೀಸ್‌ಗಳಿಗೆ ಸೇರಿದಂತೆ ಕೇಂದ್ರ ಸರ್ಕಾರದಿಂದ ಒಟ್ಟಾರೆಯಾಗಿ ರೂ.200.00ಕೋಟಿ ಅನುದಾನ ಘಟಕೀಯಾಗಿರುತ್ತದೆ.	ಪ್ರಾಕ್ಟೀಸ್-1 & 2ರ ಯೋಜನೆಗಳನ್ನು ಕೆಶಿವ್ ವತಿಯಿಂದ ಕೈಗೊಳ್ಳಲಾಗುತ್ತಿದ್ದು, ಪ್ರಾಕ್ಟೀಸ್-3ರ ಯೋಜನೆಯನ್ನು ಕೆರಅನಿವಿ ವತಿಯಿಂದ ಕೈಗೊಳ್ಳುವ ಸಲುವಾಗಿ ಟೆಂಡರು ಪ್ರಕ್ರಿಯೆ ಪ್ರಗತಿಯಲ್ಲಿದೆ.		-	-	-	

ಮುಖ್ಯ ಅಭಿಯಂತರರು,
ಕೆಆರ್‌ಡಿಸಿಎಲ್, ಬೆಂಗಳೂರು.

ಅನುಬಂಧ-2

ವಿಧಾನಸಭಾ ಸದಸ್ಯರಾದ ಶ್ರೀ ಕೇಶವ ಪ್ರಸಾದ್. ಎಸ್ (ವಿಧಾನಸಭೆಯಿಂದ ಚುನಾಯಿತರಾದವರು) ಇವರು ಮಂಡಿಸಿರುವ ಚುಕ್ಕೆ ಗುರುತಿಲ್ಲದ ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ: 1078(1318)

SL NO	NH(O)/STMC/PBMC/PR	NAME OF THE WORK	Project details	Reason for delay	Remarks
1	NH(O)	Construction of Chintamani Bypass from Design Ch.0+000 (Existing Ch.428+880) to Design Ch.15+400 (Existing Ch.444+010) on NH-69 in the State of Karnataka in EPC Mode under NH(O) Annual Plan 2022-23. NH-69-KNT-2022-23-989.	Project Cost :-314.55 Cr LOA Date:- 29.11.2024 Agreement Date:- 23.01.2025 Appointed Date:- Yet to be fixed Total Length:- 15.40 Km	Delayed due to documnets submission from the beneficiraies and some anamolies in the documents hence it requires verification.	Appointed date to be fixed
2	NH(O)	Construction of Srinivasapura Bypass from existing Km 453.890 (Design Ch. 0+000) to existing Km 461.450 (Design Ch 10+080) on NH-69 in the State of Karnataka Under NH (O) in EPC mode under Annual Plan 2022-23 NH-69-KNT-2022-23-966	Project Cost :-204.42 Cr LOA Date:-29.02.2024 Appointed Date:-12.07.2025 Scheduled Date of Completion:-11.01.2027 Total Length:-10.08 Km	Delayed due to documnets submission from the beneficiraies and some anamolies in the documents hence it requires verification.	Work in progress
3	NH(O)	Construction of ROB in lieu of LC No. 47(Panydahundi Road over bridge) of Mysuru - Chamarajanagara railway line at KM 673.00 of NH 150A in the state of karnataka under NH(O) on EPC mode under Annual Plan 2023-24	Project Cost :- 107.66 Cr LOA Date:-05.12.2024 Appointed Date:- 13.08.2025 Scheduled Date of Completion:- 13.08.2027 Total Length:- 1.729 Km	Provision made for land acquisition in the estimate is less compared to the actual. Hence it needs RCE approval	Work in progress
4	NH(O)	Widening Two lane with Paved shoulder from Km 494.450 to Km 505.500 of NH-234 (Mulbagal to AP Border) in the State of Karnataka under Annual Plan 2021-22 under EPC Mode-(Job No: NH-234-KNT-2021-22-931)	Project Cost :- 98.00 Cr LOA Date:- 15-07-2022 Appointed Date:- 15.09.2023 Scheduled Date of Completion:- 31.03.2026 Total Length:- 11.09 Km	Delayed due to documnets submission from the beneficiraies and some anamolies in the documents hence it requires verification.	Work in progress
5	NH(O)	Balance work of Rehabilitation and up-gradation to 2 lane with paved shoulder/4lane with paved shoulder configuration from Km 343.800 to 401.300 of Madhugiri- Chikkaballapura Section of NH-69 (old NH-234) except Gauribidnur bypass (from km 362.400 to km 368.400) in the State of Karnataka under Annual Plan 2021-22 on EPC mode Job No NH-69-2021-22KNT-952	Project Cost :- 398.48Cr LOA Date:- 16.09.2022 Appointed Date:- 24.02.2023 Scheduled Date of Completion:- 23.02.2025 Total Length:- 51.50 Kms	Due to dispute in Railway department and PWD boundary demarcation.	Work in progress
6	NH(O)	Construction of Shikaripura bypass from existing Km. 146.150 to existing Km. 154.0 (design chainage from Km. 0.00 to Km. 6.576) of NH-766C in the State of Karnataka under NH(O) on EPC mode Job No. NH-766C-KNT-2022-23-958	Project Cost (In Cr):Rs. 66.44 Cr Date of LOA :31-01-2023 Appointed date: 27.09.2023 Schedule Date of completion: 26.03.2025 Total Length in Kms:-6.575 Km	Provision made for land acquisition in the estimate is less compared to the actual. Hence RCE proposal is submitted to RO MoRTH Bangalore on 31.07.2025. In this regard meeting was consuacted by Ministry Delhi on 17.10.2025, approval awaited.	Work in progress
7	NH(O)	Widening to Four Lane Divided Carriageway from Km 278.00 to Km 286.40 in Sagar Town limits on Tumkur-Honnavaara Section of NH-206 (new NH-69) in the state of Karnataka on EPC mode Job No:NH-206-KNT-2020-21-921	Project Cost (In Cr): 77.19 crore LOA Date:16-11-2021 Appointed date: 09-03-2022 Schedule Date of completion: 08-03-2023 EOT approved:- 10.07.2025 Total Length in Km: 8.40 Km	Provision made for land acquisition in the estimate is less compared to the actual.RCE proposal is submitted to RO MoRTH Bangalore on 02.07.2025 ,approval awaited.	Work in progress
8	NH(O)	Balance work of Construction of Two/Four lane with paved shoulder from Km 422.000 to 523.600 (Chitradurga to Shivamogga) of NH-13 in the state of Kanataka on EPC mode. (Job No.NH-369 (Old NH-13)-KNT-2020-21-915)	Project Cost (In Cr):516.96 Cr RCE:-530.86Cr Date of LOA :24-12-2021 Appointed date: 25-02-2022 Schedule Date of completion: 24-08-2024 Total Length in Kms:-101.60 Km	Delayed due to documnets submission from the beneficiraies.	Work in progress

ಅನುಬಂಧ-2

ವಿಧಾನಪರಿಷತ್ ಸದಸ್ಯರಾದ ಶ್ರೀ ಕೇಶವ ಪ್ರಸಾದ್. ಎಸ್ (ವಿಧಾನಸಭೆಯಿಂದ ಚುನಾಯಿತರಾದವರು) ಇವರು ಮಂಡಿಸಿರುವ ಚುಕ್ಕೆ ಗುರಿತ್ತಿಲ್ಲದ ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ: 1078(1318)

SL NO	NH(O)/STMC/ PBM/PR	NAME OF THE WORK	Project details	Reason for delay	Remarks
9	NH(O)	Widening to Four Lane with Paved Shoulders from Design Chainage Km. 27.780 (SH Chainage Km. 459.500) to Km. 57.320 (SH Chainage Km. 489.040) (Belur to Hassan section) of NH - 373 in the State of Karnataka in EPC mode under NH(O) Annual Plan 2022-23 (Package-II) NH-373-KNT-2022-23-988	Project Cost :- 698.08 Cr LOA Date:-10-01-2025 Agreement date: 21.02.2025 Appointed Date:-yet to be fixed Total Length:-29.54 km	Provision made for land acquisition in the estimate is less compared to the actual. Hence it needs RCE approval	Appointed date to be fixed
10	NH(O)	Construction of additional 2-lane ROB near Hangarahalli from Km 79.830 to Km 80.650 on NH-373 in the State of Karnataka on EPC mode under NH(O) Annual Plan 2023-24. (Job No. NH-373-KNT-2023-24-1005)	Project Cost :- 46.11Cr Sanctioned Date: 05.03.2024 Total Length:-0.820 Km	Delayed due to documents submission from the beneficiaries and some anomalies in the documents hence it requires verification.	To be awarded

Chief Engineer
National Highways
Bengaluru

ಅನುಬಂಧ-02 (ಈ)

ವಿಧಾನ ಪರಿಷತ್ತಿನ ಸದಸ್ಯರಾದ ಶ್ರೀ. ಕೇಶವ ಪ್ರಸಾದ್ ಎಸ್ (ವಿಧಾನಸಭೆಯಿಂದ ಚುನಾಯಿತರಾದವರು ಕ್ಷೇತ್ರ) 1078 (1318)

SI No.	Name of the Programme NH(O)/STMC/ PBM/PR	Name Of Work	Project Cost (in Cr)			Land Acquisition Cost (in Cr)			Amount Deposited/Released (in Cr)			Total Land Required (in Ha)	Private Land (in Ha)	Govt. Land (in Ha)	Total Land acquired (in Ha)	Remarks for delay	Remarks
			State Share	Central Share	Total	State Share	Central Share	Total Cost	State Share	Central Share	Total						
NH DIVISION, HUBLI																	
1		Construction of Bypass at Kukanoor, Yalaburga, Gajendragada of Bhanapur Gaddanakeri section of NH-367 in the State of Karnataka under NH(O) on EPC mode. (Job No:- NH-367-KNT-2022-23-973)	0	333.96	333.96	48.57	48.57	97.14	37.8	37.8	75.6	74.31	72.78	1.53	74.31	Under progress	18% work completed. Further work under progress.
NH DIVISION, VIJAYAPUR																	
2		Construction of Maski bypass (starts at existing Ch. Km.144.220 & ends at existing Km.151.760) and Sindhanoor bypass (start at existing Km.168.370 & ends at existing Km.180.800) on NH-150A (Job No. NH-150A-KNT-2022-23-981)	0	406.73	406.73	73.74	73.74	147.48	66.4	66.4	132.8	95.40	95.40	0.00	95.40	Due to Land Acquisition Process Project Implementation is Delayed	
NH DIVISION, KALABURAGI																	
3	NH(O)	Construction of Yadgiri Bypass from Km 70.900 to Km. 79.650 (Design chainages) of NH-150 in the State of Karnataka under NH(O) on EPC mode under Annual Plan 2022-23 (Job No. NH-150-KNT-2022-23-968)	0	136.29	136.29	21	21	42	21	21	42	39.78	36.20	3.58	35.57	1. Due to Land Acquisition Process Project Implementation is Delayed. All required measures are being taken up to expedite the Land Acquisition Process and continuous follow up is kept with CALA to get the required land for project completion. 2. The GOK has deposited Rs. 21.00 Crs and balance Rs. 18.23 Crs amount is required from GOK to complete Land Acquisition for an extent of 39.78 Ha as per 3(G) award. 3. 90% of Land has been acquired for an extent of 35.57 Ha as against 39.78 Ha.	Site handed over to Contractor & Work is in progress.
Zone Total												209.49					
NH DIVISION, BELAGAVI																	
NIL																	