


**ಕರ್ನಾಟಕ ವಿಧಾನ ಪರಿಷತ್ತು**

ಚುಕ್ಕೆ ಗುರುತಿಲ್ಲದ ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ	: 1598
ಸದಸ್ಯರ ಹೆಸರು	: ಶ್ರೀ ಪಿ.ಹೆಚ್.ಪೂಜಾರ್ (ಸೃಷ್ಟಿಯ ಸಂಸ್ಥೆಗಳ ಕೇಂದ್ರದಿಂದ ಚುನಾಯಿತರಾದವರು)
ಉತ್ತರಿಸುವ ದಿನಾಂಕ	: 18-03-2026
ಉತ್ತರಿಸುವ ಸಚಿವರು	: ಲೋಕೇಶ್‌ಪಯೋಗಿ ಸಚಿವರು

ಕ್ರ. ಸಂ.	ಪ್ರಶ್ನೆ	ಉತ್ತರ												
ಅ)	ರಾಜ್ಯದಲ್ಲಿ ಕೇಂದ್ರ ಮತ್ತು ರಾಜ್ಯ ಸರ್ಕಾರಗಳ ಆರ್ಥಿಕ ಪಾಲುದಾರಿಕೆ ಯೊಂದಿಗೆ ಯಾವ ಯಾವ ಹೆದ್ದಾರಿ ಯೋಜನೆಗಳು ಜಾರಿಯಲ್ಲಿವೆ: ಈ ಪೈಕಿ ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿರುವ ಮತ್ತು ಕಾಮಗಾರಿ ಆರಂಭಗೊಳ್ಳದಿರುವ ಯೋಜನೆಗಳು ಯಾವುವು;	<ul style="list-style-type: none"> <li>ಲೋಕೇಶ್‌ಪಯೋಗಿ ಇಲಾಖೆ ರಾಷ್ಟ್ರೀಯ ಹೆದ್ದಾರಿ ವಲಯಕ್ಕೆ ಸಂಬಂಧಿಸಿದಂತೆ ಕೇಂದ್ರ ಮತ್ತು ರಾಜ್ಯ ಸರ್ಕಾರಗಳ ಆರ್ಥಿಕ ಪಾಲುದಾರಿಕೆಯೊಂದಿಗೆ ಭೂಸ್ವಾಧೀನಕ್ಕೆ ಮಾತ್ರ ಶೇಕಡಾ 50 ರಷ್ಟು ರಾಜ್ಯ ಸರ್ಕಾರದ ಪಾಲುದಾರಿಕೆ ಇರುತ್ತದೆ. ಯೋಜನೆಗಳ ವಿವರಗಳನ್ನು ಅನುಬಂಧ-1 ರಲ್ಲಿ ಲಗತ್ತಿಸಿದೆ.</li> <li>ಭಾರತೀಯ ರಾಷ್ಟ್ರೀಯ ಹೆದ್ದಾರಿಗಳ ಪ್ರಾಧಿಕಾರದ ಪತಿಯಿಂದ ಕೈಗೊಂಡಿರುವ ಎಸ್.ಟಿ.ಆರ್.ಆರ್. ಯೋಜನೆಯ ಭೂಸ್ವಾಧೀನಕ್ಕೆ ರಾಜ್ಯ ಸರ್ಕಾರದಿಂದ 30% ಅಂದರೆ ರೂ.1560.00 ಕೋಟಿಗಳನ್ನು ಭರಿಸಲು ತಾತ್ಕಾಲಿಕ ಅನುಮೋದನೆ ನೀಡಲಾಗಿದ್ದು, ಇದುವರೆಗೂ ರೂ.518.33 ಕೋಟಿ ಮೊತ್ತವನ್ನು ರಾಜ್ಯ ಸರ್ಕಾರದಿಂದ ಬಿಡುಗಡೆ ಮಾಡಲಾಗಿದ್ದು, ಕಾಮಗಾರಿಯು ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ.</li> </ul>												
ಆ)	ಈ ಯೋಜನೆಗಳಿಗೆ ಅಗತ್ಯವಿರುವ ಭೂಮಿ ಎಷ್ಟು; ಈ ಪೈಕಿ ಸರ್ಕಾರಿ ಮತ್ತು ಖಾಸಗಿ ಭೂಮಿ ಎಷ್ಟು; ಅಗತ್ಯ ಭೂಮಿಯನ್ನು ಸ್ವಾಧೀನಪಡಿಸಿ ಕೊಳ್ಳಲಾಗಿದೆಯೇ: (ಯೋಜನೆವಾರು ವಿವರ ನೀಡುವುದು)	<ul style="list-style-type: none"> <li>ರಾಷ್ಟ್ರೀಯ ಹೆದ್ದಾರಿ ಬೆಂಗಳೂರು ವಲಯದ ಭೂಸ್ವಾಧೀನದ ವಿವರಗಳು ಹಾಗೂ ರಾಜ್ಯ ಸರ್ಕಾರವು ತನ್ನ ಪಾಲಿನ ಹಣವನ್ನು ನೀಡಿರುವ ವಿವರಗಳನ್ನು ಅನುಬಂಧ-2 ರಲ್ಲಿ ಮತ್ತು ಯೋಜನೆಗಳ ವಿಳಂಬಕ್ಕೆ ಕಾರಣಗಳ ವಿವರವನ್ನು ಅನುಬಂಧ-3 ರಲ್ಲಿ ಲಗತ್ತಿಸಿದೆ.</li> <li>ರಾಷ್ಟ್ರೀಯ ಹೆದ್ದಾರಿ ಉತ್ತರ ವಲಯಕ್ಕೆ ಸಂಬಂಧಿಸಿದಂತೆ ಭೂಸ್ವಾಧೀನದ ವಿವರಗಳು ಈ ಕೆಳಕಂಡಂತಿದ್ದು, ಯೋಜನೆಗಳ ವಿಳಂಬಕ್ಕೆ ಕಾರಣಗಳು, ರಾಜ್ಯ ಸರ್ಕಾರವು ತನ್ನ ಪಾಲಿನ ಹಣವನ್ನು ನೀಡಿರುವ ವಿವರಗಳನ್ನು ಅನುಬಂಧ-2 ರಲ್ಲಿ ಲಗತ್ತಿಸಿದೆ.</li> </ul>												
ಇ)	ಭೂಸ್ವಾಧೀನ ಸಮಸ್ಯೆ ಇರುವ ಹೆದ್ದಾರಿ ಯೋಜನೆಗಳು ಯಾವುವು: ಭೂ ಸ್ವಾಧೀನಕ್ಕೆ ಇರುವ ತೊಡಕುಗಳೇನು:	<table border="1"> <thead> <tr> <th>ರಾಜ್ಯ ವಿಭಾಗ</th> <th>ಕಾಮಗಾರಿಗಳ ಹೆಸರು</th> <th>ಭೂಸ್ವಾಧೀನ ವಿವರಣೆ (ಹೆಕ್ಟರ್)</th> <th>ಸರ್ಕಾರಿ ಭೂಮಿ (ಹೆಕ್ಟರ್)</th> <th>ಖಾಸಗಿ ಭೂಮಿ (ಹೆಕ್ಟರ್)</th> <th>ಸ್ವಾಧೀನಪಡಿಸಿಕೊಂಡ ಭೂಮಿ (ಹೆಕ್ಟರ್) (ಸರ್ಕಾರಿ ಭೂಮಿ)</th> </tr> </thead> <tbody> <tr> <td> </td> <td> </td> <td> </td> <td> </td> <td> </td> <td> </td> </tr> </tbody> </table>	ರಾಜ್ಯ ವಿಭಾಗ	ಕಾಮಗಾರಿಗಳ ಹೆಸರು	ಭೂಸ್ವಾಧೀನ ವಿವರಣೆ (ಹೆಕ್ಟರ್)	ಸರ್ಕಾರಿ ಭೂಮಿ (ಹೆಕ್ಟರ್)	ಖಾಸಗಿ ಭೂಮಿ (ಹೆಕ್ಟರ್)	ಸ್ವಾಧೀನಪಡಿಸಿಕೊಂಡ ಭೂಮಿ (ಹೆಕ್ಟರ್) (ಸರ್ಕಾರಿ ಭೂಮಿ)						
ರಾಜ್ಯ ವಿಭಾಗ	ಕಾಮಗಾರಿಗಳ ಹೆಸರು	ಭೂಸ್ವಾಧೀನ ವಿವರಣೆ (ಹೆಕ್ಟರ್)	ಸರ್ಕಾರಿ ಭೂಮಿ (ಹೆಕ್ಟರ್)	ಖಾಸಗಿ ಭೂಮಿ (ಹೆಕ್ಟರ್)	ಸ್ವಾಧೀನಪಡಿಸಿಕೊಂಡ ಭೂಮಿ (ಹೆಕ್ಟರ್) (ಸರ್ಕಾರಿ ಭೂಮಿ)									

ಕ್ರ. ಸಂ.	ಪ್ರಶ್ನೆ	ಉತ್ತರ					
						ಸಹಿತ)	
	(ಯೋಜನೆವಾರು ವಿವರ ನೀಡುವುದು) ಭೂಸ್ವಾಧೀನ ಪ್ರಕ್ರಿಯೆಯನ್ನು ತ್ವರಿತಗೊಳಿಸಲು ಸರ್ಕಾರ ಯಾವ ಕ್ರಮ ಕೈಗೊಂಡಿದೆ?	ಮಲ್ಲಳ್ಳಿ	ಕುಕನೂರ-ಯಲಬುರ್ಗ-ಗಜೇಂದ್ರಗಡ ಬೈಪಾಸ್	74.31	1.53	72.78	74.13
ಈ)	ಅಗತ್ಯ ಭೂಸ್ವಾಧೀನ ಪ್ರಕ್ರಿಯೆ ಪೂರ್ಣಗೊಂಡಿರುವ ಎಷ್ಟು ಯೋಜನೆಗಳಿಗೆ ರಾಜ್ಯ ಸರ್ಕಾರ ತನ್ನ ಪಾಲಿನ ಹಣವನ್ನು ನೀಡಿದೆ; ಈ ಯೋಜನೆಗಳು ನಿಗದಿತ ಕಾಲಮಿತಿಯೊಳಗೆ ಪೂರ್ಣಗೊಳ್ಳದಿರುವ ಕಾರಣಗಳೇನು; (ಯೋಜನೆವಾರು ವಿವರ ನೀಡುವುದು)	ವಿಜಯಪುರ	ಮುಸ್ಕಿ-ಸಿಂಧನೂರ ಬೈಪಾಸ್	95.40	0.00	95.40	57.21
		ಕಲಬುರ್ಗಿ	ಯಾವಗಿರಿ ಬೈಪಾಸ್	39.79	1.48	38.31	36.4519
		ಪಳಗಾವಿ	---	---	---	---	---
				<b>209.50</b>	<b>3.01</b>	<b>206.49</b>	<b>163.33</b>
ಉ)	ಭೂಸ್ವಾಧೀನ ಸಮಸ್ಯೆಯಿಂದಾಗಿ ಯೋಜನೆಗಳು ಕಾರ್ಯಗತಗೊಳ್ಳಲು ಸಾಧ್ಯವಾಗದಿರುವುದು ಸರ್ಕಾರ ಗಮನಿಸಿದೆಯೇ; ಹಾಗಿದ್ದಲ್ಲಿ, ಪ್ರಗತಿಯಲ್ಲಿರುವ ಕಾಮಗಾರಿಗಳನ್ನು ಶೀಘ್ರಗತಿಯಲ್ಲಿ ಪೂರ್ಣಗೊಳಿಸಲು ಸರ್ಕಾರ ಯಾವ ಕ್ರಮ ಕೈಗೊಂಡಿದೆ?	<p>ಭೂಸ್ವಾಧೀನ ಸಮಸ್ಯೆಯನ್ನು ಪರಿಹರಿಸಲು, ಸರ್ಕಾರದ ಮಟ್ಟದಲ್ಲಿ ಲೋಕೋಪಯೋಗಿ ಸಚಿವರು, ಮುಖ್ಯ ಕಾರ್ಯದರ್ಶಿಯವರು ಹಾಗೂ ಪ್ರಧಾನ ಕಾರ್ಯದರ್ಶಿಯವರು ನಿರಂತರವಾಗಿ ಜಿಲ್ಲಾಧಿಕಾರಿಗಳು ಹಾಗೂ ಸಂಬಂಧಪಟ್ಟ ಇಲಾಖಾ ಅಧಿಕಾರಿಗಳೊಂದಿಗೆ ಒಟ್ಟು 20 ಸಮನ್ವಯ ಸಭೆಗಳನ್ನು ನಡೆಸಿ ಭೂಸ್ವಾಧೀನ ಪ್ರಕ್ರಿಯೆಗಳನ್ನು ತ್ವರಿತಗೊಳಿಸಲು ಕ್ರಮ ವಹಿಸಲಾಗಿರುತ್ತದೆ. ಈ ಸಂಬಂಧ ಒಟ್ಟು 59 ಸಮಸ್ಯೆಗಳನ್ನು ಬಗೆಹರಿಸಲಾಗಿದ್ದು, ಪ್ರಸ್ತುತ ಕಾಮಗಾರಿಗಳು ಪ್ರಗತಿಯಲ್ಲಿವೆ.</p>					

ಸಂಖ್ಯೆ: ಲೋಇ 194 ಸಿಎನ್‌ಹೆಚ್ 2026 (ಇ)

  
(ಸತೀಶ ಜಾರಕಿಹೊಳೆ)  
ಲೋಕೋಪಯೋಗಿ ಸಚಿವರು

ಕರ್ನಾಟಕ ವಿಧಾನ ಪರಿಷತ್ತಿನ ಮಾನ್ಯ ಸದಸ್ಯರಾದ ಶ್ರೀ ಎ.ಹೆಚ್.ಸೂರ್ಯಾ (ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಗಳ ಕ್ಷೇತ್ರದಿಂದ ಚುನಾಯಿತರಾದವರು) ರವರು ಮಂಡಿಸಿದ ಚುಕ್ಕೆ ಗುರುತಿಲ್ಲದ ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ: 1456 (1598) ಕ್ಕೆ  
ಉತ್ತರ

ಕ್ರಮ ಸಂಖ್ಯೆ	ಎನ್.ಹೆಚ್(ಒ)/ಸಿ.ಬಿ.ಎಮ್.ಸಿ/ಎನ್.ಟಿ.ಎಮ್.ಸಿ	ಜಿಲ್ಲೆ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ವರಾ
1	ಎನ್.ಹೆಚ್(ಒ)	ಶಿವಮೊಗ್ಗ	"Construction of Shikaripura bypass from existing Km. 146.150 to existing Km. 154.0 (design chainage from Km. 0.00 to Km. 6.576) of NH-766C in the State of Karnataka under NH(O) on EPC mode Job No. NH-766C-KNT-2022-23-958"	ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ.
2	ಎನ್.ಹೆಚ್(ಒ)	ಹಾಸನ	Improvement and Reconstruction to Two Lane with Paved Shoulders from Km. 489.845(New 58.125) to 537.500(New km 105.780) of NH 373 Chikkamagaluru to Bilkere Section in the State of Karnataka on EPC Mode job NH-373-KNT-2017-18 - 892.(Package-3)	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದ್ದು ಭೂ ಪರಿಹಾರ ಪಾವತಿ ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ.
3	ಎನ್.ಹೆಚ್(ಒ)	ಬೆಂಗಳೂರು	"Construction of Srinivasapura Bypass from existing Km 453.890 (Design Ch. 0+000) to existing Km 461.450 (Design Ch 10+080) on NH-69 in the State of Karnataka Under NH (O) in EPC mode under Annual Plan 2022-23 NH-69-KNT-2022-23-966 "	ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ.
4	ಎನ್.ಹೆಚ್(ಒ)	ಬೆಂಗಳೂರು	Construction of Chintamani Bypass from Design Ch.0+000 (Existing Ch.428+880) to Design Ch.15+400 (Existing Ch.444+010) on NH 69 in the State of Karnataka in EPC Mode under NH(O) Annual Plan 2022-23. NH-69-KNT-2022-23-989.	ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ.

ಕ್ರ. ಸಂ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಮುಖ್ಯಾಧಿಕಾರಿಗಳ ಮೊತ್ತ (ರೂ. ಕೋಟಿಗಳಲ್ಲಿ)	ಷರಾ
---------	----------------	---------------------------------------	-----

**NH DIVISION, HUBLI**

1	Construction of Bypass at Kukanoor, Yalaburga, Gajendragada of NH367 Bhanapur Gaddanakeri section of NH-367 in the state of Karnataka under NH(O) on EPC Mode (3Bypasses.) (Job No:-NH-367-KNT-2022-23-973)	333.96	ಹುಬ್ಬಳ್ಳಿ ವಿಭಾಗ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಬರುವ ಕೋವ್ವಳ್ ಹಾಗೂ ಗೆದಗೆ ಜಿಲ್ಲೆಯಲ್ಲಿನ ರಾಹೆ-367 ರಸ್ತೆ ಮೇಲೆ ಹುಕನೂರು ಯುಲಬುರ್ಗಾ ಹಾಗೂ ಗಜೇಂದ್ರಗಡ ಬೈಪಾಸ್ ರಸ್ತೆ ಕಾಮಗಾರಿಯನ್ನು ಕೈಗೊಳ್ಳಲಾಗಿದೆ. ಸದರಿ ಕಾಮಗಾರಿಗೆ ಕೇಂದ್ರ ಭೂಸ್ವಾಮಿಗಳ ಮಂತ್ರಾಲಯ ನವದೆಹಲಿ ಇವರಿಂದ ಒಟ್ಟು ರೂ. 333.96 ಕೋಟಿಗಳಷ್ಟು ಅನುಮೋದನೆಯಾಗಿದ್ದು, ಸದರಿ ಕಾಮಗಾರಿಗೆ ಭೂಸ್ವಾಮಿಗಳ ಪ್ರತಿಯೇಗೆ ರಾಜ್ಯ ಸರ್ಕಾರದಿಂದ ಶೇ 50ರಷ್ಟು ಅನುದಾನ ರೂ.48.57 ಕೋಟಿಗಳಷ್ಟು ಒದಗಿಸಲಾಗಿದೆ. ಕೇಂದ್ರ ಅನುದಾನ (ಕಾಮಗಾರಿ + ಭೂಸ್ವಾಮಿಗಳಿಂದ ಅರ್ಜಿದಪ್ಪು) = ರೂ. 333.96 ಕೋಟಿಗಳು ರಾಜ್ಯ ಅನುದಾನ (ಭೂಸ್ವಾಮಿಗಳಿಗೆ ಮಾತ್ರ ಅರ್ಜಿದಪ್ಪು) = ರೂ. 48.57 ಕೋಟಿಗಳು
---	---	--------	---

**NH DIVISION, VIJAYAPUR**

2	Construction of Maski Bypass (starts at existing Km.144.220 and ends at existing Km.151.760) and Sindhanur Bypass (Starts at existing Km.168.370 and ends at existing Km.180.800) on NH-150A on EPC mode	406.73	ವಿಜಯಪುರ ವಿಭಾಗದ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಬರುವ ರಾಯಚೂರು ಜಿಲ್ಲೆಯಲ್ಲಿನ ಎನ್.ಹೆಚ್. ನಂ.150ಎ ರ. ಈ ಕೆಳಗೆ ನಮೂದಿಸಿದ ಒಂದು ಕಾಮಗಾರಿಯ ಭೂ-ಸ್ವಾಮಿಗಳಿಗೆ ತಗಲುವ ವೆಚ್ಚದ ಶೇಕಡಾ 50ರಷ್ಟು ಅಂದರೆ ರೂ. 66.40 ಕೋಟಿ ಆರ್ಥಿಕ ಪಾಲುದಾರಿಕೆ ಮಾತ್ರ ರಾಜ್ಯ ಸರ್ಕಾರದವರದಿರುತ್ತದೆ. ಪ್ರಾದೇಶಿಕ ಅಧಿಕಾರಿಗಳು, ಭೂ-ಸ್ವಾಮಿ ಮತ್ತು ಹೆದ್ದಾರಿಗಳ ಮಂತ್ರಾಲಯ, ಬೆಂಗಳೂರು ಇವರಿಂದ ಮರು ಟೆಂಡರ್ (ಎರಡನೇ ಕೆರೆ) ನ್ನು ಕರೆಯಲಾಗಿದೆ. ಟೆಂಡರ್ ಪ್ರಕ್ರಿಯೆ ಪೂರ್ಣಗೊಂಡು ಗುತ್ತಿಗೆದಾರರ ನೇಮಕವಾದ ನಂತರ ಕಾಮಗಾರಿ ಪ್ರಾರಂಭವಾಗುತ್ತದೆ. ಸದರಿ ಎರಡು ಪಟ್ಟಣಗಳಿಗೆ ಬೈಪಾಸ್ ರಸ್ತೆಗಳನ್ನು ನಿರ್ಮಿಸಲು ತಗಲುವ ಒಟ್ಟು ಭೂ-ಸ್ವಾಮಿಗಳ ವೆಚ್ಚದ ಶೇಕಡಾ 50ರಷ್ಟು ವೆಚ್ಚವನ್ನು ರಾಜ್ಯ ಸರ್ಕಾರದಿಂದ ಭರಿಸಲಾಗುತ್ತದೆ. ಭೂ-ಸ್ವಾಮಿಗಳಿಗೆ ಸುಮಾರು ರೂ.132.80 ಕೋಟಿಗಳ ಮೊತ್ತ ತಗಲುವುದಾಗಿ ಅಂದಾಜಿಸಿದ್ದು ಈ ಪೈಕಿ ರೂ. 66.40 ಕೋಟಿ ಹಣವನ್ನು ರಾಜ್ಯ ಸರ್ಕಾರದಿಂದ ಒದಗಿಸಲಾಗಿದೆ. ಈವರೆಗೆ ಒಟ್ಟು 95.40 ಹೆಕ್ಟೇರ್ ಭೂ-ಸ್ವಾಮಿಗಳಿಂದ ಪ್ರಕ್ರಿಯೆ ಪೂರ್ಣಗೊಂಡಿದ್ದು ಒಟ್ಟು ರೂ. 102.58 ಕೋಟಿ ಭೂ-ಪರಿಹಾರ ಪಾವತಿಸಲಾಗಿದೆ.
---	--	--------	--

## NH DIVISION, KALABURAGI

Construction of Yadgiri Bypass from Km 70.900 to Km. 79.650 (Design chainages) of NH-150 in the State of Karnataka under NH(O) on EPC mode under Annual Plan 2022-23 (Job No. NH-150-KNT-2022-23-968)

3

ಕಲಬುರಗಿ ವಿಭಾಗದ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಬರುವ ಯಾದಗಿರಿ ಜಿಲ್ಲೆಯಲ್ಲಿನ ಎನ್‌ಹೆಚ್ ನಂ.150 ರ, ಈ ಕೆಳಗೆ ನಮೂದಿಸಿದ ಒಂದು ಕಾಮಗಾರಿಯ ಭೂ-ಸ್ವಾಧೀನಕ್ಕಾಗಿ ತಗಲುವ ವೆಚ್ಚದ ಶೇಕಡಾ 50ರಷ್ಟು ಅಂದರೆ ರೂ.39.23 ಕೋಟಿ ಆರ್ಥಿಕ ಖಾಲುದಾರಿಕೆ ಮಾತ್ರ ರಾಜ್ಯ ಸರ್ಕಾರದ್ದಾಗಿರುತ್ತದೆ.

ಈ ವೈಕಿ ರೂ. 21.00 ಕೋಟಿ ಹಣವನ್ನು ರಾಜ್ಯ ಸರ್ಕಾರದಿಂದ ಒದಗಿಸಲಾಗಿದೆ. ಬಾಕಿ ಭೂಸ್ವಾಧೀನವನ್ನು ಪೂರ್ಣಗೊಳಿಸಲು ರಾಜ್ಯ ಸರ್ಕಾರದಿಂದ 18.23 ಕೋಟಿ ಮೊತ್ತದ ಅಗತ್ಯವಿದೆ.

39.78 ಹೆಕ್ಟೇರ್‌ನಂತೆ 35.57 ಹೆಕ್ಟೇರ್‌ಗೆ 90% ಭೂಮಿಯನ್ನು ಸ್ವಾಧೀನಪಡಿಸಿಕೊಳ್ಳಲಾಗಿದೆ. ಭೂಸ್ವಾಧೀನ ಪ್ರಕ್ರಿಯೆಯಿಂದಾಗಿ ಯೋಜನೆ ಅನುಷ್ಠಾನ ವಿಳಂಬವಾಗಿದೆ. ಭೂಸ್ವಾಧೀನ ಪ್ರಕ್ರಿಯೆಯನ್ನು ತ್ವರಿತಗೊಳಿಸಲು ಅಗತ್ಯವಿರುವ ಎಲ್ಲಾ ಕ್ರಮಗಳನ್ನು ತೆಗೆದುಕೊಳ್ಳಲಾಗುತ್ತಿದೆ ಮತ್ತು ಯೋಜನೆ ಪೂರ್ಣಗೊಳಿಸಲು ಅಗತ್ಯವಿರುವ ಭೂಮಿಯನ್ನು ಪಡೆಯಲು CALA ನೊಂದಿಗೆ ನಿರಂತರ ಅನುಸರಣೆಯನ್ನು ಇರಿಸಲಾಗಿದೆ.

136.29

## NH DIVISION, BELAGAVI

NIL

ಒಟ್ಟು


876.98

ಕರ್ನಾಟಕ ವಿಧಾನ ಪರಿಷತ್ತಿನ ಮೂಲಕ ಸಿದ್ಧಪಡಿಸಿದ ಶ್ರೀ ಸಿ.ಶೇಖರ್ ಸುಬ್ಬಾರ್ (ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಗಳ ಕೇಂದ್ರೀಕರಣ ಉಪಯುಕ್ತವಾದವರು) ರವರು ನಿಯಮಿತವಾಗಿ ಹಕ್ಕು ಸುರಕ್ಷಿತವಾದ ಪ್ರತಿ ಸಂಖ್ಯೆ:1456 (1598) ಕ್ಕೆ ಉತ್ತರ

ಕ್ರಮ ಸಂಖ್ಯೆ	ವಿನ್ ಸೆಕ್ಟರ್ (ಸಿ)/ಕಿ.ಎಂ.ಎಸ್.ಎ.ಎಸ್.ಎ.	ಸಾಮಾನ್ಯತೆಯ ವಿವರ	ಒಟ್ಟು ಅನ್ವಯದ ಭೂಮಿ		ಒಟ್ಟು ಒಟ್ಟು	ಸಾಮಾನ್ಯತೆಯ ಅಂದಾಜು ಮೊತ್ತ (ಕೋಟಿಗಳಲ್ಲಿ)		ಭೂ ಸುರಕ್ಷಿತ ಮೊತ್ತ (ಕೋಟಿಗಳಲ್ಲಿ)		ಕೇವಲ ಮೊತ್ತ (ಕೋಟಿಗಳಲ್ಲಿ)	
			ಜಾಗೃತ ಭೂಮಿ	ನಿರ್ಗತ ಭೂಮಿ		ವ್ಯಯದ ಸಂಖ್ಯೆ	ಕೇಂದ್ರದ ಸಂಖ್ಯೆ	ವ್ಯಯದ ಸಂಖ್ಯೆ	ಕೇಂದ್ರದ ಸಂಖ್ಯೆ	ವ್ಯಯದ ಸಂಖ್ಯೆ	ಕೇಂದ್ರದ ಸಂಖ್ಯೆ
1	ವಿನ್ ಸೆಕ್ಟರ್ (ಸಿ)	"Construction of Shikaripura bypass from existing Km. 146.150 to existing Km. 154.0 (design change from Km. 0.00 to Km. 6.576) of NH-766C in the State of Karnataka under NH(O) on EPC mode Job No. NH-766C-KNT-2022-23-958"	29,591 Ha (124 nos)	0,327 Ha (1 No)	Total Extent:29,918 Ha	0.00	66.44	9.75	9.75	9.75	0.00
2	ವಿನ್ ಸೆಕ್ಟರ್ (ಸಿ)	Improvement and Reconstruction to Two Lane with Paved Shoulders from Km. 489.845(New 58.125) to 537.500(New km 105.790) of NH 373 Chikkamagaluru to Bilkere Section in the State of Karnataka on EPC Mode job NH-373-KNT-2017-18 - 892. (Package-3)	10,069 Ha	-	Total LA required:10,06 9 Ha	58.27	313.66	25.73	0.00	0	313.66
3	ವಿನ್ ಸೆಕ್ಟರ್ (ಸಿ)	"Construction of Srinivasaपुरa Bypass from existing Km 453.890 (Design Ch. 0+000) to existing Km 461.450 (Design Ch 10+080) on NH-69 in the State of Karnataka Under NH (O) in EPC mode under Annual Plan 2022-23 NH-69-KNT-2022-23-966 "	30,135 Ha	15,01 Ha	Total LA required:45,14 5 Ha	0	204.42	74.50	74.50	0	0
4	ವಿನ್ ಸೆಕ್ಟರ್ (ಸಿ)	Construction of Chintamani Bypass from Design Ch.0+000 (Existing Ch.428+880) to Design Ch.15+400 (Existing Ch.444+010) on NH-69 in the State of Karnataka in EPC Mode under NH(O) Annual Plan 2022-23. NH-69-KNT-2022-23-989.	35,9345 Ha	18,2705 Ha	Total LA required:54,20 5 Ha	0	314.55	112.50	112.50	0	0
ಒಟ್ಟು			105,7295Ha	33,6075Ha	139,337Ha	58.27	899.07	222.48	196.75	9.75	313.66

Sl No.	District	Name Of Work	Project Cost (Rs in Crs)	Length (in Kms)	Remarks
<b>NH DIVISION, HUBLI</b>					
1	Koppal	Construction of 4lane ROBs & its approaches in lieu of existing 56/T-C2 at km 0.517 on NH-367 in the state of Karnataka & in EPC MODE.(Job No: NH-367-KNT(5)-2016-17-006-S&R(B))	59.33		Initially there was a land acquisition problem. Now all issues related to land acquisition resolved and the work is nearing completion.
2	Dharwad	Construction Of Elevated Corridor from Km 135.650 to 136.300 on NH-63 from Km 249.00 to 250.050 on NH-04 and Km 192.910 to 193.350 on NH-218 for Decongestion of Traffic in Ranichannamma Circle in Hubli City in the state of Karnataka on EPC Mode .(Job No: NH-63, 4 & 218-KNT-2020-21-910)	298	3.690	Due to Land Acquisition Process Project Implementation is Delayed. All required measures are being taken up to expedite the Land Acquisition Process and continuous follow up is kept with CALA to get the required land for project completion and now work is under progress.
3	Gadag	Construction of Bypass to Naragund Town on NH-52 (old NH-218) Bijapur-Hubballi Section in the state of Karnataka on EPC Mode.(Job No: NH-52-KNT-2022-23-963)	126.86	7.30	Due to Land Acquisition Process Project Implementation is Delayed. All required measures are being taken up to expedite the Land Acquisition Process and continuous follow up is kept with CALA to get the required land for project completion and now work is under progress.
4	Koppal	Construction of Bypass at Kukanoor, Yalaburga, Gajendragada of NH367 Bhanapur Gaddanakeri section of NH-367 in the state of Karnataka under NH(O) on EPC Mode (3Bypasses.) (Job No:-NH-367-KNT-2022-23-973)	333.96	17.256	Initially there was a land acquisition problem. Now all issues related to land acquisition resolved and the work under progress.
5	Koppal	Widening to 2L+PS from km. 71.00 to 104.00 (Sarjapur to Pattadakallu) on Bhanapur to Gaddanakeri section NH-367 in the state of Karnataka under NH(O) on EPC Mode (Job No:-NH-367-KNT-2022-23-972)	445.62	25.958	Initially there was a land acquisition problem. Now all issues related to land acquisition resolved and the work under progress.
<b>Hubli Total</b>			<b>1263.77</b>	<b>54.204</b>	
<b>NH DIVISION, VIJAYAPUR</b>					
1	Belagavi	Widening to four lane NH-548B Km.80.00 (Near Murgundi) to 140.200 (Near Chikkodi) (excluding Km.118.450 to 128.450)	785.79	50.200	Due to Land Acquisition Process Project Implementation is delayed. All required measures are being taken up to expedite the Land Acquisition Process and continuous follow up is kept with CALA to get the required land for project completion.
2	Belagavi	Widening to four lane NH-548B Km.118.450 (Near Shirguppi) to Km.128.4560 (Near Ankali)	1084.29	10.000	Due to Land Acquisition Process Project Implementation is delayed. All required measures are being taken up to expedite the Land Acquisition Process and continuous follow up is kept with CALA to get the required land for project completion.
3	Bagalkot	Widening to 4 lane from km 133.00 to 158.04 (Shirur cross to Gaddanakeri) (Design chainage 130.880 to 155.145) of NH-367 in the State of Karnataka on EPC mode	312.06	24.265	Progress of work is slow due to land acquisition process

4	Vijayapur	Widening to 2L+PS of NH-548B from Km. 0.00 (MH border Murrum) to 102.310 (Vijayapur junction at IB Circle) on EPC mode	957.09	102.310	Progres of work is slow due to land acquisition process
5	Vijayapur	Widening to 2L+PS from Km.0.00 (MH Border) to 23.338 (Tikota) of NH-166E of MH/KNT Border-Kanamdadi-Bijjargi-Tikota section on EPC mode	196.05	23.310	Progres of work is slow due to land acquisition process
6	Belagavi	Construction of four lane NH-548B Chikkodi-Gotur (Km.140.200 to 167.326) including Chikkodi Bypass	941.61	27.130	Due to Land Acquisition Process Project Implementation is delayed. All required measures are being taken up to expedite the Land Acquisition Process and continuous follow up is kept with CALA to get the required land for project completion.
<b>Vijayapur Total</b>			<b>4276.89</b>	<b>237.22</b>	
<b>NH DIVISION, KALABURAGI</b>					
1	Kalaburagi	Re-alignment of road from Km 35.935 to 39.255 (Chowdapur village), Km 58.220 to Km.62.290 (Afzalpur Town) and Km 70.125 to Km 72.920 (Ballurgi village) of NH-150E with 2 lane paved shoulder in the state of kamataka under NH(O) on EPC mode (NH-150E-KNT-2022-23-961)	125.15	9.160	Due to Land Acquisition Process Project Implementation is delayed. All required measures are being taken up to expedite the Land Acquisition Process and continuous follow up is kept with CALA to get the required land for project completion.
2	Yadgiri	Construction of Yadgiri Bypass from Km. 70.900 to Km. 79.650 (Design Chainages) of NH-150 in the state of Karnataka under NH (O) on EPC mode (NH-150-KNT-2022-23-968)	136.29	8.750	Due to Land Acquisition Process Project Implementation is delayed. All required measures are being taken up to expedite the Land Acquisition Process and continuous follow up is kept with CALA to get the required land for project completion.
3	Kalaburagi	Widening/Re-Construction to four lane from Km. 0.00 to 15.870 (Near Miriyan Telangana/ Karnataka border - Chincholli section) of NH-167N in Kalaburagi district in the state of Karnataka on HAM under Annual plan 2023-24. (NH-167N-KNT-2023-24-1001)	405.3	15.870	Due to Land Acquisition Process Project Implementation is delayed. All required measures are being taken up to expedite the Land Acquisition Process and continuous follow up is kept with CALA to get the required land for project completion.
<b>Kalaburagi Total</b>			<b>666.74</b>	<b>33.78</b>	
<b>NH DIVISION, BELAGAVI</b>					
<b>NIL</b>					
<b>Zonal Total</b>			<b>6207.40</b>	<b>325.199</b>	

  
 Chief Engineer  
 National Highways (North Zone)  
 Belagavi

ಕರ್ನಾಟಕ ವಿಧಾನ ಪರಿಷತ್ತಿನ ಮಾನ್ಯ ಸದಸ್ಯರಾದ ಶ್ರೀ ಪಿ.ಹೆಚ್.ಸೋಜಾರ್ (ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಗಳ ಕ್ಷೇತ್ರದಿಂದ ಚುನಾಯಿತರಾದವರು) ರವರು ಮಂಜೂರು ಮಾಡಿದ ಚುಕ್ಕೆ ಗುರುತಿಲ್ಲದ ಪ್ರತಿ ಸಂಖ್ಯೆ. 1456 (1598) ಕ್ಕೆ ಉತ್ತರ				
ಕ್ರಮ ಸಂಖ್ಯೆ	ವಿನ್. ಹೆಚ್(ಬಿ)/ಪಿ.ಬಿ.ಎಮ್.ಸಿ /ವಿನ್.ಟಿ.ಎಮ್.ಸಿ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಭೂ ಸ್ವಾಧೀನಕ್ಕೆ ಸಂಬಂಧಿಸಿದ ಸಮಸ್ಯೆಗಳು	ವಿಳಂಬಕ್ಕೆ ಕಾರಣಗಳು
1	NH(O)	Construction of Bypass to the Holenarasipura Town from Km 87.280 (Near Chikkahalli) to Km 97.580 (Near Hullahalli) on NH-373 in the State of Karnataka on EPC mode under NH(O) Annual Plan 2023-24. (Job No.NH-373-KNT-2023-24-1006)	Delay in preparation of 3G award and Land Acquisition process	Delay in preparation of 3G award and Land Acquisition process
2	NH(O)	Construction of additional 2-lane ROB near Hargarahalli from Km 79.830 to Km 80.650 on NH-373 in the State of Karnataka on EPC mode under NH(O) Annual Plan 2023-24. (Job No. NH-373-KNT-2023-24-1005)	Delay in disbursement of compensation.	Delay in disbursement of compensation.
3	NH(O)	Widening to Two Lane Paved Shoulders from Km 0.000 (Mudigere) to Km 26.326 (Muguthalli) of NH-173 Mudigere - Kadur section in the State of Karnataka on EPC Mode in NH(O) Annual Plan 2023-24. [Job No. NH-173-KNT-2023-24-1003].	Delay in disbursement of compensation.	Delay in disbursement of compensation.
4	NH(O)	Widening to Four lane with paved shoulders from design chainage Km 27.780 (SH Chainage Km 459.500) to km 57.320 (SH Chainage Km 489.040) (Belur to Hassan Section) of NH-373 in the State of Karnataka in EPC mode under NH(O) Annual Plan 2022-23 (Package-2) (Job No. NH-373-KNT-2022-23-988).	Delay in approval of Revised Cost Estimate (RCE) and delay in disbursement of compensation.	Delay in approval of Revised Cost Estimate (RCE) and delay in disbursement of compensation.
5	NH(O)	Widening to two lane with PS from KM 67.00 to 115.00 on NH-173 Kadur-Hosadurga section in the state of Karnataka under NH(O) on EPC mode. (Job No NH -173-KNT-2022-23-980)	Delay in approval of Revised Cost Estimate (RCE) and delay in disbursement of compensation.	Delay in approval of Revised Cost Estimate (RCE) and delay in disbursement of compensation.

Sl. No.	NH(O)	Construction of R.O.B in lieu of LC. No. 4/ (Railway) Road over Bridge) of Mysuru-Chamrajnagar railway line at Km 673.00 of NH-150A in the state of Karnataka under NH(O) on EPC mode" under Annual Plan 2023-24 (Job No. NH-150A-KNT-2023-24-1004).	Delay in disbursement of compensation.	Delay in disbursement of compensation.
6	NH(O)	Construction of Shikaripura bypass from existing Km. 146.150 to existing Km. 154.0 (design chainage from Km. 0.00 to Km. 6.576) of NH-766C in the State of Karnataka under NH(O) on EPC mode(Job No. NH-766C-KNT-2022-23-958)	Delay in disbursement of compensation.	Delay in disbursement of compensation.
7	NH(O)	Balance work of Construction of Two/Four lane with paved shoulder from Km 422.000 to 523.600 ( Chitradurga to Shivamogga ) of NH-13 in the state of Kanataka on EPC mode.	Delay in disbursement of compensation.	Delay in disbursement of compensation.
8	NH(O)		Delay in disbursement of compensation.	Delay in disbursement of compensation.