

ಕರ್ನಾಟಕ ವಿಧಾನ ಪರಿಷತ್ತು

ಚುಕ್ಕೆ ಗುರುತಿಲ್ಲದ ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ : 799
 ಸದಸ್ಯರ ಹೆಸರು : ಶ್ರೀ ಎನ್. ನಾಗರಾಜು (ಎಂ.ಟಿ.ಬಿ.)
 (ವಿಧಾನಸಭೆಯಿಂದ ಚುನಾಯಿತರಾದವರು)
 ಉತ್ತರಿಸಬೇಕಾದ ದಿನಾಂಕ : 19-08-2025
 ಉತ್ತರಿಸುವ ಸಚಿವರು : ಮಾನ್ಯ ಪೌರಾಡಳಿತ ಮತ್ತು ಹಜ್ ಸಚಿವರು

ಕ್ರ. ಸಂ.	ಪ್ರಶ್ನೆ	ಉತ್ತರ																																																																								
ಅ)	ಹೊಸಕೋಟೆ ನಗರಸಭೆಗೆ ಕಳೆದ 2 ವರ್ಷಗಳಲ್ಲಿ ವಿವಿಧ ಯೋಜನೆಗಳಡಿ ಮಂಜೂರಾಗಿರುವ ಅನುದಾನವೆಷ್ಟು; (ಮಾಹಿತಿ ನೀಡುವುದು)	ಹೊಸಕೋಟೆ ನಗರಸಭೆಗೆ ಕಳೆದ 2 ವರ್ಷಗಳಲ್ಲಿ ವಿವಿಧ ಯೋಜನೆಗಳಡಿ ಒಟ್ಟು ರೂ.9786.67 ಲಕ್ಷಗಳ ಅನುದಾನವನ್ನು ಮಂಜೂರು ಮಾಡಿದ್ದು ವಿವರ ಈ ಕೆಳಕಂಡಂತಿದೆ.																																																																								
		<table><tr><th rowspan="2">ಕ್ರ. ಸಂ.</th><th rowspan="2">ಯೋಜನೆಯ ಹೆಸರು</th><th colspan="3">ಮಂಜೂರಾದ ಅನುದಾನ (in Lakhs)</th></tr><tr><th>2023-2024</th><th>2024-2025</th><th>ಒಟ್ಟು</th></tr><tr><td rowspan="3">1</td><td rowspan="3">15ನೇ ಹಣಕಾಸು ಯೋಜನೆ</td><td>Tied grants</td><td>146.40</td><td>154.20</td><td>300.6</td></tr><tr><td>Untied grants</td><td>97.60</td><td>102.80</td><td>200.4</td></tr><tr><td>2021-22 MPC grant released in 2023-24</td><td>101.0</td><td>-</td><td>101.00</td></tr><tr><td rowspan="2">2</td><td rowspan="2">ಅಮೃತ್ 2.0</td><td>Parks</td><td>-</td><td>44</td><td>44.00</td></tr><tr><td>Water body rejuvenation</td><td>-</td><td>176</td><td>176.00</td></tr><tr><td>3</td><td>ಎಸ್‌ಎಫ್‌ಸಿ ಮುಕ್ತನಿಧಿ</td><td></td><td>112.00</td><td>91.00</td><td>203.00</td></tr><tr><td>4</td><td>ಎಸ್‌ಎಫ್‌ಸಿ ವಿಶೇಷ ಅನುದಾನ</td><td></td><td>500.00</td><td>-</td><td>500.00</td></tr><tr><td>5</td><td>ಎಸ್‌ಎಫ್‌ಸಿ ಕುಡಿಯುವ ನೀರು</td><td></td><td>8.23</td><td>9.44</td><td>17.67</td></tr><tr><td>6</td><td>ಸ್ವಚ್ಛ ಭಾರತ ಮಿಷನ್ (ನಗರ)</td><td></td><td>2344</td><td>-</td><td>2344</td></tr><tr><td rowspan="2">7</td><td rowspan="2">ನಗರೋತ್ಥಾನ ಹಂತ-4 ಯೋಜನೆ: (2022-2023)</td><td>ನಗರೋತ್ಥಾನ ಹಂತ-4 ರ ಯೋಜನೆ</td><td>3000</td><td></td><td>3000</td></tr><tr><td>ನಗರೋತ್ಥಾನ ಹಂತ-4 ರ ಪ್ರೋತ್ಸಾಹ ಧನ</td><td>2900</td><td></td><td>2900</td></tr><tr><td></td><td></td><td colspan="3">ಒಟ್ಟು</td><td>9786.67</td></tr></table>	ಕ್ರ. ಸಂ.	ಯೋಜನೆಯ ಹೆಸರು	ಮಂಜೂರಾದ ಅನುದಾನ (in Lakhs)			2023-2024	2024-2025	ಒಟ್ಟು	1	15ನೇ ಹಣಕಾಸು ಯೋಜನೆ	Tied grants	146.40	154.20	300.6	Untied grants	97.60	102.80	200.4	2021-22 MPC grant released in 2023-24	101.0	-	101.00	2	ಅಮೃತ್ 2.0	Parks	-	44	44.00	Water body rejuvenation	-	176	176.00	3	ಎಸ್‌ಎಫ್‌ಸಿ ಮುಕ್ತನಿಧಿ		112.00	91.00	203.00	4	ಎಸ್‌ಎಫ್‌ಸಿ ವಿಶೇಷ ಅನುದಾನ		500.00	-	500.00	5	ಎಸ್‌ಎಫ್‌ಸಿ ಕುಡಿಯುವ ನೀರು		8.23	9.44	17.67	6	ಸ್ವಚ್ಛ ಭಾರತ ಮಿಷನ್ (ನಗರ)		2344	-	2344	7	ನಗರೋತ್ಥಾನ ಹಂತ-4 ಯೋಜನೆ: (2022-2023)	ನಗರೋತ್ಥಾನ ಹಂತ-4 ರ ಯೋಜನೆ	3000		3000	ನಗರೋತ್ಥಾನ ಹಂತ-4 ರ ಪ್ರೋತ್ಸಾಹ ಧನ	2900		2900			ಒಟ್ಟು			9786.67
ಕ್ರ. ಸಂ.	ಯೋಜನೆಯ ಹೆಸರು	ಮಂಜೂರಾದ ಅನುದಾನ (in Lakhs)																																																																								
		2023-2024	2024-2025	ಒಟ್ಟು																																																																						
1	15ನೇ ಹಣಕಾಸು ಯೋಜನೆ	Tied grants	146.40	154.20	300.6																																																																					
		Untied grants	97.60	102.80	200.4																																																																					
		2021-22 MPC grant released in 2023-24	101.0	-	101.00																																																																					
2	ಅಮೃತ್ 2.0	Parks	-	44	44.00																																																																					
		Water body rejuvenation	-	176	176.00																																																																					
3	ಎಸ್‌ಎಫ್‌ಸಿ ಮುಕ್ತನಿಧಿ		112.00	91.00	203.00																																																																					
4	ಎಸ್‌ಎಫ್‌ಸಿ ವಿಶೇಷ ಅನುದಾನ		500.00	-	500.00																																																																					
5	ಎಸ್‌ಎಫ್‌ಸಿ ಕುಡಿಯುವ ನೀರು		8.23	9.44	17.67																																																																					
6	ಸ್ವಚ್ಛ ಭಾರತ ಮಿಷನ್ (ನಗರ)		2344	-	2344																																																																					
7	ನಗರೋತ್ಥಾನ ಹಂತ-4 ಯೋಜನೆ: (2022-2023)	ನಗರೋತ್ಥಾನ ಹಂತ-4 ರ ಯೋಜನೆ	3000		3000																																																																					
		ನಗರೋತ್ಥಾನ ಹಂತ-4 ರ ಪ್ರೋತ್ಸಾಹ ಧನ	2900		2900																																																																					
		ಒಟ್ಟು			9786.67																																																																					

ಆ)	ವಿವಿಧ ಯೋಜನೆಯಡಿಯಲ್ಲಿ ಕೈಗೊಂಡಿರುವ ಕಾಮಗಾರಿಗಳು ಯಾವುವು; (ಸಂಪೂರ್ಣ ಮಾಹಿತಿ ನೀಡುವುದು)	15ನೇ ಹಣಕಾಸು ಆಯೋಗದ ಅನುದಾನದಡಿ ಹೊಸಕೋಟೆ ನಗರಸಭೆಯಲ್ಲಿ ಕಳೆದ 2 ವರ್ಷಗಳಲ್ಲಿ ಕೈಗೊಂಡಿರುವ ಪೂರ್ಣಗೊಂಡಿರುವ/ ಬಾಕಿ ಇರುವ ಕಾಮಗಾರಿಗಳ ವಿವರಗಳನ್ನು ಅನುಬಂಧ-1 ರಲ್ಲಿ ನೀಡಿದೆ.
ಇ)	ಪೂರ್ಣಗೊಂಡಿರುವ/ ಬಾಕಿ ಇರುವ ಕಾಮಗಾರಿಗಳೆಷ್ಟು;(ಪಟ್ಟಿ ನೀಡುವುದು)	ಅಮೃತ್ 2.0 ಯೋಜನೆಯಡಿ ಹೊಸಕೋಟೆ ನಗರಸಭೆ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಅಮೃತ್ 2.0 ಯೋಜನೆಯಡಿ ಜಲಮೂಲಗಳ ಪುನಶ್ಚೇತನ ಹಾಗೂ ಹಸಿರು ಜಾಗ ಮತ್ತು ಉದ್ಯಾನವನಗಳ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿಗಳ ವಿವರಗಳನ್ನು ಅನುಬಂಧ-2 ರಲ್ಲಿ ನೀಡಿದೆ. ಸ್ವಚ್ಛ ಭಾರತ ಮಿಷನ್ ಯೋಜನೆಯಡಿ ಘನತ್ಯಾಜ್ಯ ನಿರ್ವಹಣೆ, ನೈರ್ಮಲ್ಯ ಹಾಗೂ IEC & CB ಯಡಿ ಕೈಗೊಂಡಿರುವ ಪೂರ್ಣಗೊಂಡಿರುವ/ ಬಾಕಿ ಇರುವ ಕಾಮಗಾರಿಗಳ ವಿವರಗಳನ್ನು ಅನುಬಂಧ -03 ರಲ್ಲಿ ನೀಡಿದೆ. ಎಸ್‌ಎಫ್‌ಸಿ ಅನುದಾನ: ಎಸ್‌ಎಫ್‌ಸಿ ಮುಕ್ತನಿಧಿ ಅನುದಾನದಡಿ ಕಳೆದ 2 ವರ್ಷಗಳಲ್ಲಿ ಮಂಜೂರಾಗಿರುವ ಅನುದಾನದಡಿ ಕೈಗೊಂಡಿರುವ ಪೂರ್ಣಗೊಂಡಿರುವ/ ಬಾಕಿ ಇರುವ ಕಾಮಗಾರಿಗಳ ವಿವರಗಳನ್ನು ಅನುಬಂಧ-04 ರಂತೆ ನೀಡಿದೆ. ಎಸ್‌ಎಫ್‌ಸಿ ಕುಡಿಯುವ ನೀರು ಯೋಜನೆಯಡಿ ಕಳೆದ 2 ವರ್ಷಗಳಲ್ಲಿ ಮಂಜೂರಾಗಿರುವ ಅನುದಾನದಡಿ ಕೈಗೊಂಡಿರುವ ಪೂರ್ಣಗೊಂಡಿರುವ/ ಬಾಕಿ ಕಾಮಗಾರಿಗಳ ವಿವರಗಳನ್ನು ಅನುಬಂಧ-05 ರಂತೆ ನೀಡಿದೆ. ಎಸ್‌ಎಫ್‌ಸಿ ವಿಶೇಷ ಅನುದಾನದಡಿ 2023-24 ನೇ ಸಾಲಿಗೆ ಮಂಜೂರಾಗಿರುವ ಅನುದಾನದಡಿ ಕೈಗೊಂಡಿರುವ ಪೂರ್ಣಗೊಂಡಿರುವ/ ಬಾಕಿ ಕಾಮಗಾರಿಗಳ ವಿವರಗಳನ್ನು ಅನುಬಂಧ-06 ರಂತೆ ನೀಡಿದೆ. ನಗರೋತ್ಥಾನ ಹಂತ-4 ಯೋಜನೆಯಡಿ ಮುಖ್ಯಮಂತ್ರಿಗಳ ಅಮೃತ ನಗರೋತ್ಥಾನ ಹಂತ-4 ರ ಯೋಜನೆಯಡಿ ಕೈಗೊಂಡಿರುವ ಪೂರ್ಣಗೊಂಡಿರುವ/ ಬಾಕಿ ಕಾಮಗಾರಿಗಳ ಸಂಪೂರ್ಣ ವಿವರಗಳನ್ನು ಅನುಬಂಧ-07 ರಲ್ಲಿ ನೀಡಿದೆ.

ಈ) ಬಿಡುಗಡೆಯಾದ ಅನುದಾನವೆಷ್ಟು? (ವಿವರ ನೀಡುವುದು)

ಹೊಸಕೋಟೆ ನಗರಸಭೆಗೆ ಕಳೆದ 2 ವರ್ಷಗಳಲ್ಲಿ ವಿವಿಧ ಯೋಜನೆಗಳಡಿ ರೂ.2604.47 ಲಕ್ಷಗಳ ಅನುದಾನವನ್ನು ಬಿಡುಗಡೆ ಮಾಡಿದ್ದು ವಿವರ ಈ ಕೆಳಕಂಡಂತಿದೆ:-

ಕ್ರ. ಸಂ.	ಯೋಜನೆಯ ಹೆಸರು		ಬಿಡುಗಡೆಯಾದ ಅನುದಾನ (in Lakhs)		
			2023-2024	2024-2025	ಒಟ್ಟು
1	15ನೇ ಹಣಕಾಸು ಯೋಜನೆ	Tied grants	133.73	69.25	202.98
		Untied grants	76.08	51.4	
		2021-22 MPC grant released in 2023-24	50.31	0	50.31
2	ಅಮೃತ್ 2.0	Parks	0	0	0
		Water body rejuvenation	0	0	
3	ಎಸ್‌ಎಫ್‌ಸಿ ಮುಕ್ತನಿಧಿ		95.8	74.8	500
4	ಎಸ್‌ಎಫ್‌ಸಿ ವಿಶೇಷ ಅನುದಾನ		500	0	
5	ಎಸ್‌ಎಫ್‌ಸಿ ಕುಡಿಯುವ ನೀರು		8.23	9.44	
6	ಸ್ವಚ್ಛ ಭಾರತ ಮಿಷನ್ (ನಗರ)		4	0	4
7	ನಗರೋತ್ಥಾನ ಹಂತ-4 ಯೋಜನೆ:	ನಗರೋತ್ಥಾನ ಹಂತ-4 ರ ಯೋಜನೆ	637.19	955.79	1592.98
		ನಗರೋತ್ಥಾನ ಹಂತ-4 ರ ಪ್ರೋತ್ಸಾಹ ಧನ	101.68	152.52	254.2
		ಒಟ್ಟು			2604.47

ಸಂಖ್ಯೆ:ನಅಇ 236 ಎಸ್‌ಎಫ್‌ಸಿ 2025

(ರಹೀಂ ಖಾನ್)
ಪೌರಾಡಳಿತ ಹಾಗೂ ಹಜ್ ಸಚಿವರು.

LCQ 831 (799)

Annexure

Workwise Progress of 15th Finance Tied Grants(WSS & SWM) 2023-24 Report

Date=11-08-2025								Rs. in Lakhs						
S.No	DistrictName	UibName	Sector Name	Work Name	Contractor/Entrusted Agency Name	Commence ment Date	Target Date	Work Completion Date	Sanction Date	Tender Notification Date	Contract Amount	Estimate Cost	Expenditure Cost	Work Status
1	Bengaluru Rural	Hoskote	Solid Waste Management	Suppling and installation of Screening Machine for Solid waste management Plant	SADHANA ENVIRO ENVIRO ENGINEERING	15/03/2024	14/06/2024	14/06/024	27/02/2023	08/01/2024	42	42	42	Work Completed
2	Bengaluru Rural	Hoskote	Solid Waste Management	Suppling and Installation of Baling Machine for Solid waste management Plant	I ENVIROTECH SOLUTIONS BELAGAVI	19/12/2023	18/02/2024	18/02/024	10/03/2023	10/03/2023	1.5	1.7	1.7	Work Completed
3	Bengaluru Rural	Hoskote	Solid Waste Management	Suppling and installation of Weigh bridge for Solid waste management Plant	GEEKAY SCALES TUMKUR	06/12/2023	06/02/2024	06/02/024	10/03/2023	10/03/2023	3.3	4.2	4.2	Work Completed
4	Bengaluru Rural	Hoskote	Solid Waste Management	Suppling and Installation of Solar lights for Solid waste management Plant	GANESH ENTERPRISES	13/02/2024	14/03/2024	14/03/024	10/03/2023	14/12/2023	1.73	2.2	2.2	Work Completed
5	Bengaluru Rural	Hoskote	Solid Waste Management	Installation of C.C Camera for Solid waste management Plant	Ganesh technology Bangalore	06/12/2024	05/02/2024	05/02/024	10/03/2023	10/03/2023	3.4	3.8	3.8	Work Completed
6	Bengaluru Rural	Hoskote	Solid Waste Management	Plantation work in Solid waste management Plant	YASHAS CONSTRUCTIONS	13/02/2024	14/04/2024	10/09/024	15/12/2023	09/01/2024	2.2	2.2	2.1865	Work Completed
7	Bengaluru Rural	Hoskote	Solid Waste Management	Purchase of Auto-Tipper for Solid waste management in Hosakote CMC Limits	ELECTRIC MOBILITY MOTORS	29/02/2024	28/03/2024	30/03/024	22/11/2023	14/12/2023	14.88	17.1	14.88	Work Completed
8	Bengaluru Rural	Hoskote	Water Supply	Installation of 20 HP Motor and New Starter Panel and other Materials for the Existing 07 Bore wells in Hosakote CMC Limits	MALLIKARJUNA SADASHIVA	22/02/2024	22/05/2024	11/03/024	22/11/2023	27/11/2023	17	17	15.0128	Work Completed
9	Bengaluru Rural	Hoskote	Water Supply	PumpMotor 02 Nos and 35 HP Starter in Dodda Amanikere PumpHouse Across Hosakote CMC Limits	MALLIKARJUNA SADASHIVA	22/02/2024	22/05/2024	18/05/024	22/11/2023	27/11/2023	5	5	4.48	Work Completed
10	Bengaluru Rural	Hoskote	Water Supply	Linking work from T.G. Extention Sump to OHT Tank Across Hosakote CMC Limits	MALLIKARJUNA SADASHIVA	22/02/2024	22/05/2024	18/05/024	22/11/2023	27/11/2023	4	4	3.5959	Work Completed
11	Bengaluru Rural	Hoskote	Water Supply	Drilling of 03 Nos of Borewells and Installation of PumpMotor PVC Pipe line around Dodda Amanikere and Dodda Hosakote CMC Limits	MAHANTESH	22/02/2024	22/05/2024	08/03/024	22/11/2023	27/11/2023	33	33	28.4982	Work Completed
12	Bengaluru Rural	Hoskote	Water Supply	Laying of 3 Inches PVC Pipe line in Various wards under Hosakote CMC Limits	MALLIKARJUNA SADASHIVA	22/02/2024	22/05/2024	11/03/024	22/11/2023	27/11/2023	14.2	14.2	11.1745	Work Completed
13	Bengaluru Rural	Hoskote	Water Supply	Supplying of GI pipes to Borewells in Hosakote CMC limits					21/04/2025	23/04/2025	0	0	0	Under Tender Process
Total											142.21	146.40	133.73	

Workwise Progress of 15th Finance Untied Basic Grants 2023-24 Report

Date=11-08-2025								Rs. in Lakhs						
S.No	DistrictName	UibName	Sector Name	Work Name	Contractor/Entrusted Agency Name	Commence ment Date	Target Date	Work Completion Date	Sanction Date	Tender Notification Date	Contract Amount	Estimate Cost	Expenditure Cost	Work Status
1	Bengaluru Rural	Hoskote	Other Works	Construction of CC Drain from Mission Hospital Main road to Venkatadri Badavane Main road under Hosakote CMC Limits	Venkatesh	18/07/2024	18/10/2024	04/10/024	22/11/2023	27/11/2023	28	28	28	Work Completed
2	Bengaluru Rural	Hoskote	Roads	Construction of CC Drain from Sulibete road to Humandi Circle on north side of Mission Hospital road under Hosakote CMC Limits	GOVINDARAJU K N	18/07/2024	16/10/2024	08/10/024	22/11/2023	27/11/2023	26.17	30	23.7313	Work Completed
3	Bengaluru Rural	Hoskote	Roads	Construction of Drain and Asphalt Road work from NH-04 of Ward No: 07 to Fathima School Main Road to Navaz House Cross roads in Hosakote CMC Limits	SRIKANTH N	18/07/2024	17/10/2024	18/10/025	22/11/2023	27/11/2023	23.57	20.6	8.2688	Work Completed
4	Bengaluru Rural	Hoskote	Roads	Construction of Drain and CC Road work in Ward No: 07 Fathima School to in front of Navaz House in Hosakote CMC Limits	MURLI C	18/07/2024	17/10/2024	04/10/024	22/11/2023	27/11/2023	19.42	19	16.0755	Work Completed

ಸಹಾಯಕ ನಿರ್ದೇಶಕರು (ಅಭಿವೃದ್ಧಿ)
ಪೌರಾಡಳಿತ ನಿರ್ದೇಶನಾಲಯ
ಬೆಂಗಳೂರು

5	Bengaluru Rural	Hoskote	Water Supply	Supplying of 6 Sqmm Flat cables to Water supply section Borewells in Hosakote CMC limits (Savings action plan)					21/04/2025	23/04/2025	0	0	0	Under Tender Proces.
										Total	94.06	97.60	76.08	

Workwise Progress of 15th FC MPC Grant TO NMPC 2021-22 Report

Date=11-08-2025

Rs in Lakhs

Date:11-06-2025														
S.No	DistrictName	UlbName	Sector Name	Work Name	Contractor/Entrusted Agency Name	Commence ment Date	Target Date	Work Completion Date	Sanction Date	Tender Notification Date	Contract Amount	Estimate Cost	Expenditure Cost	Work Status
1	Bengaluru Rural	Hoskote	Solid Waste Management	Purchase of Shredding machine for kallahalli SWM site	Ray engineering Belagavi	20/01/2025	28/02/2025		28/02/2024	24/05/2024	9.5	9.5	0	Work Started
2	Bengaluru Rural	Hoskote	Solid Waste Management	Supply and Installation of Paper shredding machine at SWM site		15/01/2025	14/02/2025		28/02/2024	24/05/2024	7.5	7.5	6.1	Work Started
3	Bengaluru Rural	Hoskote	Solid Waste Management	Supply of auto mounted desilting machine					28/02/2024	14/05/2024	0	5	0	Under Tender Process
4	Bengaluru Rural	Hoskote	Solid Waste Management	Greenery development/work at kallahalli SWM site		18/01/2025	18/02/2026		24/05/2024	24/05/2024	10.64	11	0	Work Started
5	Bengaluru Rural	Hoskote	Solid Waste Management	Installation of GPS for 26 nos SWM vehicle		15/01/2025	14/02/2025		28/02/2024	24/05/2024	2.103	3	0	Work Started
6	Bengaluru Rural	Hoskote	Solid Waste Management	Allocation for Environmental clearance EC for solid waste management site at Kallahalli		18/01/2025	16/07/2025		28/02/2024	24/05/2024	12.39	14.5	0	Work Started
7	Bengaluru Rural	Hoskote	Water Supply	Drilling of Borewell and installation of pump motor at kallahalli SWM site	MALLIKARJUNA SADASHIVA	22/02/2024	22/05/2024	02/08/024	23/12/2023	27/12/2023	11	11	9.5185	Work Completed
8	Bengaluru Rural	Hoskote	Water Supply	Laying of PVC pipe line and laying of drip irrigation system at kallahalli SWM site	MALLIKARJUNA SADASHIVA	22/02/2024	22/05/2024	02/08/024	25/12/2023	27/12/2023	7	7	5.8264	Work Completed
9	Bengaluru Rural	Hoskote	Water Supply	Drilling of 3 nos of Borewells and installation of pump motor in ward no 29 Balaji layout GLSR surrounding a rd near peethanahalli here in cmc Hosakote limits.	MALLIKARJUNA SADASHIVA	22/02/2024	22/05/2024	11/03/024	23/12/2023	27/12/2023	32.5	32.5	28.8648	Work Completed
										Total	92.60	101.00	50.31	

Workwise Progress of 15th Finance Tied Grants(WSS & SWM) 2024-25 Report

Date=11-08-2025

Rs in Lakhs

Date=11-08-2025

S.No	DistrictName	UlbName	Sector Name	Work Name	Contractor/Entrusted Agency Name	Commence ment Date	Target Date	Work Completion Date	Sanction Date	Tender Notification Date	Contract Amount	Estimate Cost	Expenditure Cost	Work Status	
1	Bengaluru Rural	Hoskote	Solid Waste Management	Onstruction of lechate Pond For SWM Unit in Kallahalli Land fill site in CMC Hosakote limits					21/04/2025	23/04/2025	0	3.1	0	Under Tender Process	
2	Bengaluru Rural	Hoskote	Water Supply	Drilling of 2 nos of Borewells and installation of motor pumps at Vivekananda nagar in Hosakote CMC Limits	S MALLIKARJUNA	04/10/2024	03/01/2025	07/02/025	07/08/2024	07/08/2024	19.82	19.82	19.82	Work Completed	
3	Bengaluru Rural	Hoskote	Water Supply	Supplying of submersible pump motors GI pipes Flat cables, Panel Board etc Required for Water supply Sction in Hosakote CMC Limits	S MALLIKARJUN	04/10/2024	03/01/2025	04/01/025	07/08/2024	07/08/2024	24.68	25	24.8862	Work Completed	
4	Bengaluru Rural	Hoskote	Water Supply	Laying of water supply pipe line from K R road bata show room to shree kannuramma temple via ammudu shop main road and 3 cross roads and ammudu shop to chicken stall kanimavarinagara arch to shree Bhaitar house, parjalha Payot main road via saamil to Nala main road and 3 cross roads. Bhramana stroel cross road, kilaripete cross road, Vivekananda nagar newborewells Raghayendra tent backside and kanaka bhavaya to kanaka nagar sump in Hosakote CMC limits	S MALLIKARJUNA	04/10/2024	03/01/2025	05/01/025	22/08/2024	23/08/2024	24.75	25	24.5395	Work Completed	
5	Bengaluru Rural	Hoskote	Water Supply	Purchasing of Suice valves for water supply section in Hosakote cmc limits	S MALLIKARJUNA	04/10/2024	03/01/2025	07/02/025	07/08/2024	07/08/2024	7.28	7.28	0	Work Completed	
											Total	76.73	80.20	69.25	

ಸಹಾಯಕ ನಿರ್ದೇಶಕರು (ಅಭಿವೃದ್ಧಿ)
ಪೌರಾಡಳಿತ ನಿರ್ದೇಶನಾಲಯ
ಬೆಂಗಳೂರು

Workwise Progress of 15th Finance Untied Basic Grants 2024-25 Report

Date: 11-08-2025

Sl. No	DistrictName	UlbName	Sector Name	Work Name	Contractor/Entrusted Agency Name	Commence ment Date	Target Date	Work Completion Date	Sanction Date	Tender Notification Date	Rs. in Lakhs				Work Status
											Contract Amount	Estimate Cost	Expenditure Cost		
1	Bengaluru Rural	Hoskote	Other Works	Construction of one side drain in shiva garden shree muruli house road, shree yallappa house road, KHB Colony smile dental clinic to Yamaha show room main road and cross roads and 2 side drain and road to mantrial school road in Hosakote CMC Limits	S MALLIKARJUNA	04/10/2024	03/01/2025		07/08/2024	07/08/2024	32.92	40	23.1187	Work Started	
2	Bengaluru Rural	Hoskote	Other Works	Construction of drain and improvement of rods at annapurneshwari 5thcross road Near engineer shree nataraj house and cc road in chikka kere passage DWC enterprises and cc drain work from shree thyagraj house road , one side drain in gatakanabbi road alankar thetar shree srinivas murthy house to shreeshredhar house road	M JAYARAM(HANUMAN CONSTRUCTIONS...)	04/10/2024	03/01/2025	03/01/025	07/08/2024	07/08/2024	34.63	37.8	28.2813	Work Completed	
3	Bengaluru Rural	Hoskote	Other Works	Improvements of asaphalt road at vinayek nagar CDM master house road and cc road in kanangar gas devraj house road and Construction of Deck slab to cross roads in ward no 1 to 31 in Hosakote Cmc limits	CHALUVA RAJU D	03/10/2024	02/01/2025		07/08/2024	07/08/2024	23.64	25	0	Work Started	
										Total	91.19	102.80	51.40		


 ಪೆಹಾಯಕ ನಿರ್ದೇಶಕರು (ಅಭಿವೃದ್ಧಿ)
 ಪೌರಾಡಳಿತ ನಿರ್ದೇಶನಾಲಯ
 ಬೆಂಗಳೂರು

~~ಅನುಬಂಧ~~ (Amount)

Sno.	District	ULB	Project Type	Project Title	Project Milestone	Est. TPC (in Cr.)	Est. CAPEX (in Cr.)	Est. O&M (in Cr.)
1	BANGALORE RURAL	HOSAKOTE (CMC)	Parks/ Green Spaces Development	Development of Park at main road (LN narayanaswamy house) nisarga layout park no 1 left side-Hosakote	DPR Approved	0.11	0.1	0.01
2	BANGALORE RURAL	HOSAKOTE (CMC)	Parks/ Green Spaces Development	Development of Park and at old bus stop backside to IDSMT Building at CMC hosakote	DPR Approved	0.33	0.3	0.03
	Total					0.44	0.40	0.04
1	BANGALORE RURAL	HOSAKOTE (CMC)	Water Body Rejuvenation	Development works of Dodda Amanikere tank bund	Pending DPR Preparation	1.76	1.60	0.16
	Total					1.76	1.60	0.16

* Note- 1st installment of Tranche-3 amounting to Rs 198.25 crores has been released, out of which Rs.99.72crores is earmarked for WBR & Parks Projects.


 ಸಹಾಯಕ ನಿರ್ದೇಶಕರು (ಅಭಿವೃದ್ಧಿ)
 ಪೌರಾಡಳಿತ ನಿರ್ದೇಶನಾಲಯ
 ಬೆಂಗಳೂರು

ಅನುಬಂಧ		
ಸ್ವಚ್ಛ ಭಾರತ ಮಿಷನ್(ನ) 2.0		
ಕ್ರ. ಸಂ	ಕಾಮಗಾರಿಯ ವಿವರ	ಪ್ರಸ್ತುತ ಸ್ಥಿತಿ
1	Material recovery facility primary shed ನಿರ್ಮಾಣ(ಸಿವಿಲ್ ಕಾಮಗಾರಿ)	ಕಾರ್ಯ ಪ್ರಗತಿಯಲ್ಲಿದೆ
2	ದ್ವಿತೀಯ ವಿಂಗಡಣೆಗಾಗಿ PVC ಫ್ಲಾಟ್ ಬೆಲ್ಟ್ ಕನ್ವೇಯರ್ 50 ಅಡಿ-1520mm	ಕಾರ್ಯದೇಶ ನೀಡಲಾಗಿದೆ
3	PVC incined belt coveyor 25 ft-7260mm	ಕಾರ್ಯದೇಶ ನೀಡಲಾಗಿದೆ
4	ದ್ವಿತೀಯ ವಿಂಗಡಣೆಗಾಗಿ PVC flat belt conveyor 25 ft -7260mm	ಕಾರ್ಯದೇಶ ನೀಡಲಾಗಿದೆ
5	Vertical twin box bailer(chamber swing type)-50MT capacity	ಕಾರ್ಯದೇಶ ನೀಡಲಾಗಿದೆ
6	Pallet truck-2500kgs	ಕಾರ್ಯದೇಶ ನೀಡಲಾಗಿದೆ
7	weighing scale	ಕಾರ್ಯದೇಶ ನೀಡಲಾಗಿದೆ
8	Semi electric stacker	ಕಾರ್ಯದೇಶ ನೀಡಲಾಗಿದೆ
ನೈರ್ಮಲ್ಯ		
1	Public toilet (10 seats)	ಕಾರ್ಯ ಪ್ರಗತಿಯಲ್ಲಿದೆ
2	Aspiration toilets (10 seats)	ಕಾರ್ಯ ಪ್ರಗತಿಯಲ್ಲಿದೆ
ಮಾಹಿತಿ ಶಿಕ್ಷಣ ಮತ್ತು ಸಂವಹನ		
1	ಸಾರ್ವಜನಿಕರಿಗೆ ಬಟ್ಟೆ ಚೀಲಗಳು, ಕ್ಯಾಪ್‌ಗಳು, ಮಾಸ್ಕ್ ನೀಡುವುದು ಹಾಗೂ Slogans ಗಳನ್ನು ಮುದ್ರಿಸುವ ಮೂಲಕ ಘನತ್ಯಾಜ್ಯ ನಿರ್ವಹಣೆ ಮತ್ತು ಬಳಕೆ ನೀರಿನ ನಿರ್ವಹಣೆ ನಲ್ಲಿ ಕುರಿತು ಜಾಗೃತಿ ಮೂಡಿಸುವುದು.	ಟೆಂಡರ್ ಕರೆಯಬೇಕಿರುತ್ತದೆ
2	ಸಾರ್ವಜನಿಕರನ್ನು ಒಳಗೊಂಡ SWM ಘೋಷಣೆಗಳೊಂದಿಗೆ ಸೈಕ್ಲೋಥಾನ್, ಮ್ಯಾರಥಾನ್ ಕಾರ್ಯಕ್ರಮವನ್ನು ಆಯೋಜಿಸುವುದು.	ಟೆಂಡರ್ ಕರೆಯಬೇಕಿರುತ್ತದೆ
3	ನಗರಸಭೆ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಡಿಜಿಟಲ್ ಬೋರ್ಡ್‌ಗಳು ಅಥವಾ ಗೋಡೆ ಬರಹ	ಟೆಂಡರ್ ಕರೆಯಬೇಕಿರುತ್ತದೆ
4	ಸಾಮಾಜಿಕ ಮತ್ತು ಡಿಜಿಟಲ್ ಮೂಲಕ SWM ಮತ್ತು ಬಳಕೆಯ ನೀರಿನ ನಿರ್ವಹಣೆಯ ಅಭಿಯಾನವನ್ನು ಆಯೋಜಿಸುವುದು	ಟೆಂಡರ್ ಕರೆಯಬೇಕಿರುತ್ತದೆ
5	ಎಸ್‌ಎಂಎಸ್, ವಾಟ್ಸಾಪ್ ಅಥವಾ ಸ್ಥಳೀಯ ಅಪ್ಲಿಕೇಶನ್ ಮೂಲಕ ಡಿಜಿಟಲ್ ಸ್ಪರ್ಧೆಯ ಮೂಲಕ ಎಸ್‌ಡಬ್ಲ್ಯುಎಂ, ಬಳಸಿದ ನೀರಿನ ನಿರ್ವಹಣೆಯಲ್ಲಿ ಸಾರ್ವಜನಿಕರಿಗೆ ಜಾಗೃತಿ ಮೂಡಿಸುವುದು	ಟೆಂಡರ್ ಕರೆಯಬೇಕಿರುತ್ತದೆ
ಸಾಮರ್ಥ್ಯಭಿವೃದ್ಧಿ		
1	ಹೊಸಕೋಟೆ ಪುರಸಭೆಯ ಚುನಾಯಿತ ಸದಸ್ಯರು, ಅಧಿಕಾರಿಗಳು ಮತ್ತು ಆರೋಗ್ಯ ಇಲಾಖೆ ಅಧಿಕಾರಿಗಳಿಗೆ ಅತ್ಯುತ್ತಮ ಕಾರ್ಯಕ್ಷಮತೆಯನ್ನು ಸಾಧಿಸಿದ ನಗರಗಳಿಗೆ ಪ್ರವಾಸಗಳು ಮತ್ತು ಸಾಮರ್ಥ್ಯ ವೃದ್ಧಿ ತರಬೇತಿಯನ್ನು ಒದಗಿಸುವುದು.	ಟೆಂಡರ್ ಕರೆಯಬೇಕಿರುತ್ತದೆ
ಬಳಸಿದ ನೀರು ನಿರ್ವಹಣೆ		
1	Interception and Diversion works	ಸದರಿ ಯೋಜನೆಯನ್ನು 275 ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಗಳಲ್ಲಿ ಅನುಷ್ಠಾನಗೊಳಿಸಲು ಕ್ರಮವಹಿಸಲು DPR ತಯಾರಿಕೆಗಾಗಿ PDMC ನ್ನು ನೇಮಕ ಮಾಡಿದ್ದು DPR ತಯಾರಿಕೆ ಹಂತದಲ್ಲಿರುತ್ತದೆ
2	STP	KUIDFC ಯನ್ನು NGT ಯು ನೋಡಲ್ ಅಧಿಕಾರಿಯಾಗಿ ನೇಮಿಸಿದ್ದು ಸಂಬಂಧಿಸಿದ ಕಾಮಗಾರಿಗಳ ವಿವರವನ್ನು ಸದರಿಯವರಿಂದ ಪಡೆಯಬೇಕಿರುತ್ತದೆ.

Workwise Progress of SFC UNTIED 2023-24 Report

43.30.2024 - 04

41

ಅನುಬಂಧ - 04

S.No	DistrictName	UlbName	Sector Name	Work Name	Rs. in Lakhs		
					Estimate Cost	Expenditure Cost	Work Status
1	Bengaluru Rural	Hoskote	Other Works	Amount reserved for salary payment and for Risk allowance of Direct pay pourakarmikas workers in Hosakote cmc	71.28	71.28	Work Completed
2	Bengaluru Rural	Hoskote	Other Works	Contribution for beneficiaries selected under vajeepayee vasathi scheme for backward class for house construction(13 beneficiary) (selected under Ashraya samithi for construction of house rs 25000x13=3,25,000).	3.25	3.25	Work Completed
3	Bengaluru Rural	Hoskote	Other Works	ನಿರಂತರವಾಗಿ ಚಿಕಿತ್ಸೆ ಪಡೆಯುತ್ತಿರುವ ಮಾನಸಿಕ ಮತ್ತು ದೈಹಿಕ ವಿಶೇಷ ಚೇತನರಿಗೆ ಚಿಕಿತ್ಸೆಗೆ ಸಹಾಯಧನ ನೀಡುವುದು.(ಪ್ರಕಟಣೆಯಿಂದ ಬರುವ ಅರ್ಜಿಗಳನ್ನು ಪರಿಶೀಲಿಸಿ ಪಟ್ಟಿಯನ್ನು ಹೊಸಕೋಟೆ ನಗರಸಭೆ ವ್ಯಾಪ್ತಿಯ ವಿ.ವಿ. ಬಡಾವಣೆಯ ವಿವೇಕಾನಂದ ಶಾಲೆ ಆವರಣದಲ್ಲಿ ವಿಶೇಷ ಚೇತನರಿಗೆ ಶೌಚಾಲಯ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ. under 5 percent SFC 2023 2024	2.8	2.795	Work Completed
4	Bengaluru Rural	Hoskote	Other Works	ಹೊಸಕೋಟೆ ನಗರಸಭೆ ವ್ಯಾಪ್ತಿಯ ವಿ.ವಿ. ಬಡಾವಣೆಯ ವಿವೇಕಾನಂದ ಶಾಲೆ ಆವರಣದಲ್ಲಿ ವಿಶೇಷ ಚೇತನರಿಗೆ ಶೌಚಾಲಯ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ. under 5 percent SFC 2023 2024	2.8	2.8737	Work Completed
5	Bengaluru Rural	Hoskote	Roads	construction CC road in ward no 13 arterial roads near Eye Hospital under 7.25 percent SFC 2023 2024 in cmc Hosakote Limits	4.87	3.7748	Work Completed
6	Bengaluru Rural	Hoskote	Other Works	Contribution given for construction of Dr B R Ambedkar Statue at Deputy Commissioner Office Bangalore Rural in final saving action plan	0	1.88	Work Completed
7	Bengaluru Rural	Hoskote	Storm Water Drains	RCC Road side Drain work-1 (Phase-1) from Vivekananda Nagar, National Highway-4 to PK's House in CMC Hosakote limit .	7.6	5.7261	Work Completed
8	Bengaluru Rural	Hoskote	Roads	C C Road in Vivekananda Nagar near Water supply cistern in CMC Hosakote.	3.2	2.4648	Work Completed
				TOTAL	95.80	94.04	

ಮುಖ್ಯ ಅಧಿಕಾರಿ
ನಗರ ಬಡತನ ನಿರ್ಮೂಲನಾ ನಿರ್ದೇಶನಾ ಘಟಕ
ಹೊಸಕೋಟೆ ನಿರ್ದೇಶನಾಲಯ
ಹೊಸಕೋಟೆ

ಮುಖ್ಯ ಅಧಿಕಾರಿ
ನಗರ ಬಡತನ ನಿರ್ಮೂಲನಾ ನಿರ್ದೇಶನಾ ಘಟಕ
ಹೊಸಕೋಟೆ ನಿರ್ದೇಶನಾಲಯ
ಹೊಸಕೋಟೆ

Workwise Progress of SFC UNTIED 2024-25 Report

S.No	DistrictName	UlbName	Sector Name	Work Name	Rs. in Lakhs		
					Estimate Cost	Expenditure Cost	Work Status
1	Bengaluru Rural	Hoskote	Buildings	Construction of specially disabled toilets at Khaji mouhalla Urdu School in CMC Hosakote limits	4.55	0	Work Started
2	Bengaluru Rural	Hoskote	Other Works	Scholarship for OBC Students in Hosakote CMC Limits	2.64	2.64	Work Completed
3	Bengaluru Rural	Hoskote	Other Works	Laying of Covering slab to Drain Located on the east side of Government Hospital in Hosakote CMC Limits.	2.96	2.96	Work Completed
4	Bengaluru Rural	Hoskote	Other Works	purchase of 10 fizza box, Dosa grinding machine, Electric weighing machine, 20kg capacity Aluminium pot and wooden shoe stand for after matric and before metric girls hostel in Hosakote CMC Limits	1	0.8685	Work Completed
5	Bengaluru Rural	Hoskote	Other Works	Amount reserved for 2022 Powrakarmika employee and Direct Pay employees and hardship allowance	52.85	51.7853	Work Completed
6	Bengaluru Rural	Hoskote	Other Works	Providing of Break fast for pourakarmikas in Hosakote CMC limits	1.52	3.682	Work Completed
7	Bengaluru Rural	Hoskote	Other Works	Development work of Scheduled caste crematorium next to Vishnu bhavan hotel located on the National Highway Road in Hosakote CMC Limits	6.08	6.08	Work Completed
8	Bengaluru Rural	Hoskote	Other Works	Providing Morning Breakfast to pourakarmikas Working in Hosakote CMC Limits	0.64	1.2726	Work Completed
9	Bengaluru Rural	Hoskote	Other Works	Development work of Scheduled Tribe crematorium at Varda Pura in CMC Limits Phase 1	2.56	2.99	Work Completed
				TOTAL	74.80	72.28	



Workwise Progress of SFC Drinking Water 2022-23 Report

05

5

Rs. in Lakhs

S.I	DistrictName	UlbName	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
1	Bengaluru Rural	Hoskote	Water Supply	Laying and Linking of pipe line in ward no05 sri muneswara swamy temple to angadi shankarappa House, sri Ramanjinappa House to Driving School Sri Nagaraj House, Sri Shankar House to Sri Muninanji House, & ward no 02 Roysing Layout 10th cross roads and other wards in CMC Hosakote Limits.	5	5	Work Completed
2	Bengaluru Rural	Hoskote	Water Supply	Installation of 15hp 20stage pump motor in ward no 05 chikkaththigara pete sri maramma temple front and ward no 01 near shreyas hospital road 20hp 40stage pump motor and other accessories supply work in cmc hosakote limits	5	5	Work Completed
				TOTAL	10	10	

Workwise Progress of SFC Drinking Water 2023-24 Report

1	Bengaluru Rural	Hoskote	Water Supply	Laying of 3 Inches PVC Pipe line in Various wards under Hosakote CMC Limites.	2.36	2.36	Work Completed
2	Bengaluru Rural	Hoskote	Water Supply	Laying of new water supply pipe line from Main road of F2 Multi Gym to Nalagalli at Kammavaripete in Hosakote CMC Limits Phase 1	4.72	4.5314	Work Completed
3	Bengaluru Rural	Hoskote	Water Supply	Laying of new water supply pipe line from Main road of F2 Multi Gym to Nalagalli at Kammavaripete in Hosakote CMC Limits Phase 2	1.15	1.15	Work Completed
				TOTAL	8.23	8.0414	

Workwise Progress of SFC Drinking Water 2024-25 Report

1	Bengaluru Rural	Hoskote	Water Supply	Laying of pipeline from Sri Panchamukhi temple to Sri kodandappa building in CMC Hosakote limits	2.36	0	Under Tender Process
2	Bengaluru Rural	Hoskote	Water Supply	Laying of Pvc pipe line near Eye Hospital Sri Munikrishna House to Somshekar House Advocate sri Nagraj House to Sri Natraj House Hp gas sri Babu House to Giryas Sri Narayanappa House and Sri Ramkrishna House to Kambalipura Sri Ramkrishna House and Makeshift Hospital To Sri Munikrihna House in CMC Hosakote Limits	7.07	0	Under Tender Process
				TOTAL	9.43	0	

Workwise Progress of SFC Drinking Water 2025-26 Report

1	Bengaluru Rural	Hoskote	Water Supply	Laying of PVC Pipe line at Sewamy Vivekananda nagara 4th cross dairy Sri Manjanna House road Army sri Gajendra House road Sri Kannan House to Lokayukta Sri venkatesh House and 9th and 10th Main Road and Cross Roads in CMC Hosakote Limits	9.32	0	Under Tender Process
				TOTAL	9.32	0	

ಮುಖ್ಯ ಯೋಜನಾಧಿಕಾರಿ
ನಗರ ವಿವರಣೆ ನಿರ್ದೇಶನ ನಿರ್ದೇಶನ ಭವನ
ಪೊರವಾಳು ನಿರ್ದೇಶನಾಲಯ
ಬೆಂಗಳೂರು

06-2502

6

အထက်ဖော်ပြပါအတိုင်း နေရာအသစ်သို့ ရောက်ရှိလာပြီးနောက် အသက်မွေးဝမ်းကျောင်း အခြေအနေအထားနှင့် အခြားအခြေအနေအထားများကို အသေးစိတ် ဖော်ပြပါမည်။