

ಕರ್ನಾಟಕ ವಿಧಾನ ಪರಿಷತ್

ಚುಕ್ಕೆ ಗುರುತಿಲ್ಲದ ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ : 1454

ಸದಸ್ಯರ ಹೆಸರು

: ಶ್ರೀಮತಿ ಹೇಮಲತಾ ನಾಯಕ್

(ವಿಧಾನಸಭೆಯಿಂದ ಚುನಾಯಿತರಾದವರು)

ಉತ್ತರಿಸುವ ದಿನಾಂಕ


: 20.03.2025

ಉತ್ತರಿಸುವ ಸಚಿವರು

: ಮಾನ್ಯ ಉಪ ಮುಖ್ಯಮಂತ್ರಿಗಳು

ಕ್ರ. ಸಂ	ಪ್ರಶ್ನೆ	ಉತ್ತರ
ಅ	2023 ರಿಂದ 2025ನೇ ಸಾಲಿನವರೆಗೆ ಭಾರಿ ಮತ್ತು ಮಧ್ಯಮ ನೀರಾವರಿ ಇಲಾಖೆಯಿಂದ ಕೊಪ್ಪಳ ಜಿಲ್ಲೆಗೆ ವಿವಿಧ ಯೋಜನೆಗಳಡಿ ಮಂಜೂರಾದ ಅನುದಾನವೆಷ್ಟು; (ವರ್ಷವಾರು ಮತ್ತು ತಾಲ್ಲೂಕುವಾರು ವಿವರ ನೀಡುವುದು)	
ಆ	ಸದರಿ ಅನುದಾನದಲ್ಲಿ ಕೈಗೊಂಡಿರುವ ಕಾಮಗಾರಿಗಳು ಯಾವುವು; ಇದರಲ್ಲಿ ಪೂರ್ಣಗೊಂಡಿರುವ ಕಾಮಗಾರಿಗಳು ಯಾವುವು; ಪೂರ್ಣಗೊಂಡಿರುವ ಕಾಮಗಾರಿಗಳಿಗೆ ಬಿಡುಗಡೆಯಾಗಿರುವ ಅನುದಾನವೆಷ್ಟು; (ಕಾಮಗಾರಿವಾರು ಮತ್ತು ವರ್ಷವಾರು ವಿವರ ನೀಡುವುದು)	<p>ಜಲ ಸಂಪನ್ಮೂಲ (ಭಾರಿ ಮತ್ತು ಮಧ್ಯಮ ನೀರಾವರಿ) ಇಲಾಖೆಯಡಿ ಕರ್ನಾಟಕ ನೀರಾವರಿ ನಿಗಮ ಮತ್ತು ಕೃಷ್ಣಾ ಭಾಗ್ಯ ಜಲ ನಿಗಮಗಳ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ 2022-23ನೇ ಸಾಲಿನಿಂದ 2024-25ನೇ ಸಾಲಿನವರೆಗೆ ಕೊಪ್ಪಳ ಜಿಲ್ಲೆಯಲ್ಲಿ ಕೈಗೆತ್ತಿಕೊಂಡಿರುವ ಕಾಮಗಾರಿಗಳ ವಿವರಗಳನ್ನು ಅನುಬಂಧದಲ್ಲಿ ಒದಗಿಸಲಾಗಿದೆ.</p>
ಇ	ಸದರಿ ಅನುದಾನದಲ್ಲಿ ಪೂರ್ಣಗೊಂಡಿರುವ ಪ್ರಗತಿಯಲ್ಲಿರುವ ಕಾಮಗಾರಿಗಳು ಯಾವುವು; (ಕಾಮಗಾರಿವಾರು ಮತ್ತು ತಾಲ್ಲೂಕುವಾರು ಮಾಹಿತಿ ನೀಡುವುದು)	
ಈ	ಈ ಅನುದಾನದಲ್ಲಿ ಬಳಕೆಯಾಗದೆ ಉಳಿದಿರುವ ಅನುದಾನವೆಷ್ಟು? (ವರ್ಷವಾರು ವಿವರ ನೀಡುವುದು)	

ಜಸಂಇ 66 ಎಂಎಲ್‌ಎ 2025


 (ಡಿ.ಕೆ. ಶಿವಕುಮಾರ್)
 ಉಪ ಮುಖ್ಯಮಂತ್ರಿ

ಕರ್ನಾಟಕ ನೀರಾವರಿ ನಿಗಮ ನಿಯಮಿತ

ಶ್ರೀಮತಿ ಹೇಮಲತಾ ನಾಯಕ್ (ವಿಧಾನಸಭೆಯಿಂದ ಚುನಾಯಿತರಾದವರು) ಇವರ ಪ್ರಶ್ನೆ ಸಂ: 1454 ಗೆ ಅನುಬಂಧ

(ರೂ. ಲಕ್ಷಗಳಲ್ಲಿ)

ಕ್ರ. ಸಂ	ಯೋಜನೆ	ಕಾಮಗಾರಿ	ಫಲಾನುಭವಿ ತಾಲ್ಲೂಕು	ಗುತ್ತಿಗೆ ಮೂಲತ (ಜಿ.ಎಸ್.ಟಿ. ಒಳಗೊಂಡಂತೆ)	ಕಾಮಗಾರಿ ಪ್ರಾರಂಭ ದಿನಾಂಕ	ವರ್ಷವಾರು ವೆಚ್ಚ			ಕಾಮಗಾರಿಯ ಒಟ್ಟಾರೆ ವೆಚ್ಚ (ಜನವರಿ 2025ರ ಅಂತ್ಯಕ್ಕೆ)	ಪ್ರಸ್ತುತ ಹಂತ
						2022-23	2023-24	2024-25 (ಜನವರಿ 2025ರ ಅಂತ್ಯಕ್ಕೆ)		
No.1, TR Division Munirabad										
1	ಅಳವಂಡಿ ಬೆಟಗೆರಿ ಏತ ನೀರಾವರಿ ಯೋಜನೆ	Design, Supply, Installation, Testing and Commissioning of VT Pumping Machineries, Transformer, Electrical Sub-Station Works and Other connected Electrical Works design & Construction of intake canal, transisation, jack well & pump house, M.S Raising man, Delivery Chamber, including operation and maintenance of the system for 5 years from the date of commissioning of Alwandi Betegeri Lift Irrigation Scheme in Koppal Taluk	ಕೊಪ್ಪಳ	6291	21-09-2016	-	-	-	5151	ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದೆ
2	ಅಳವಂಡಿ ಬೆಟಗೆರಿ ಏತ ನೀರಾವರಿ ಯೋಜನೆ	Survey Investigation, Design, Supply, Erection, Testing and Commissioning of submersible pumps with suitable platform with Water column pipe, Necessary Valves, Bends and Accessories at the existing Intake canal, Construction of Rising Main, Delivery Chamber and 6.6/0.433 KV Electrical substation with 1 No's 500 KVA capacity Transformer with Accessories for Power supply to Pumping Station, including Operation and Maintenance for 5 years from date of successful completion for providing Irrigation facility to 3000 acres of Betageri village under Alwandi Betageri Lift Irrigation Scheme of Koppal district on Turn Key Basis	ಕೊಪ್ಪಳ	460.57	30.03.2021	-	229.56	-	229.56	ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದೆ
3	ಬಹದ್ದೂರ್ ಬಂಡಿ ಏತ ನೀರಾವರಿ ಯೋಜನೆ	Design,Supply, Installation, Testing and Commissioning of Lift Irrigation System including Operation and Maintenance of the system for 5 years after successful commissioning on Turn-Key basis under Bahaddoor Bandi Lift Irrigation Scheme in for providing Irrigation facilities by lifting water from Tungabhadra reservoir Koppal taluk and District"	ಕೊಪ್ಪಳ	5500	10.12.2018	-	603.58	-	4774	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ
7	ಹೊಸ ವಿವಿಐಪಿ ಅತಿಥಿ ಗೃಹ	CONSTRUCTION OF NEW VVIP GUEST HOUSE AT MUNIRABAD, IRRIGATION CENTRAL ZONE BY KARNATAKA NEERAVARI NIGAM LIMITED (KNNL), KOPPAL DISTRICT	ಕೊಪ್ಪಳ	498.00	28.11.2022	-	63.25	-	453.10	ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದೆ
8	ಹೊಸ ವಿವಿಐಪಿ ಅತಿಥಿ ಗೃಹ	PROVIDING ELECTRIFICATION, SANITARY, WATER SUPPLY, AND ALLIED CIVIL WORKS TO THE NEW VVIP GUEST HOUSE AT MUNIRABAD, IRRIGATION CENTRAL ZONE BY KARNATAKA NEERAVARI NIGAM LIMITED (KNNL), KOPPAL DISTRICT	ಕೊಪ್ಪಳ	511.99	20.02.2023	-	82.59	-	375.06	ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದೆ

ಕ್ರ. ಸಂ	ಯೋಜನೆ	ಕಾಮಗಾರಿ	ಫಲಾನುಭವಿ ತಾಲೂಕು	ಗುತ್ತಿಗೆ ಮೂಲತ (ಜಿ.ಎಸ್.ಟಿ. ಒಳಗೊಂಡಂತೆ)	ಕಾಮಗಾರಿ ಪಾರಂಭ ದಿನಾಂಕ	ವರ್ಷವಾರು ವೆಚ್ಚ			ಕಾಮಗಾರಿಯ ಒಟ್ಟಾರೆ ವೆಚ್ಚ (ಜನವರಿ 2025ರ ಅಂತ್ಯಕ್ಕೆ)	ಪ್ರಸ್ತುತ ಹಂತ
						2022-23	2023-24	2024-25 (ಜನವರಿ 2025ರ ಅಂತ್ಯಕ್ಕೆ)		
9	DRIP	Improvements to Tungabhadra Dam Left side by Dam Body Grouting, Surface Pointing and Reaming of Porous Holes and Drainage Holes Under World Bank Aided DRIP Phase-II Programme (Package-I)	ಕೊಪ್ಪಳ	3580.71	27.01.2023	-	2588.82	369.19	3312.05	ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದೆ
10	DRIP	Improvements to Tungabhadra Dam Left side by Upstream face masonry of fore shore, Dam line roads and Providing CHAIN LINK fencing Under World bank Aided DRIP Phase-II Programme (Package-II)	ಕೊಪ್ಪಳ	291.00	04.03.2024	-	-	-	-	ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದೆ
11	DRIP	Improvements to Electrical system and Fire Extinguisher Arrangements at Tungabhadra Dam Left side under World Bank Aided DRIP Phase-II Programme (Package-III)	ಕೊಪ್ಪಳ	248.00	28.12.2023	-	120.17	-	133.00	ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದೆ
12	ಪುನರ್ನಿರ್ಮಾಣ ಅಧಿನೀತರಣ	RENOVATION OF T. R. DIVISION OFFICE AND HEAD WORKS SUB DIVISION, MUNIRABAD. KOPPAL DISTRICT	ಕೊಪ್ಪಳ	33.39	13.09.2024	-	-	30.51	30.51	ಭೌತಿಕವಾಗಿ ಪೂರ್ಣಗೊಂಡಿದೆ
13	ಪುನರ್ನಿರ್ಮಾಣ ಅಧಿನೀತರಣ	RENOVATION TO QUALITY CONTROL SUB -DIVISION OFFICE,MUNIRABAD	ಕೊಪ್ಪಳ	75.40	20.09.2024	-	-	73.88	73.88	ಭೌತಿಕವಾಗಿ ಪೂರ್ಣಗೊಂಡಿದೆ
14	ಪುನರ್ನಿರ್ಮಾಣ ಅಧಿನೀತರಣ	RENOVATION TO QUALITY CONTROL DIVISION OFFICE MUNIRABAD,KOPPAL DISTRICT.	ಕೊಪ್ಪಳ	24.94	20.09.2024	-	-	24.67	24.67	ಭೌತಿಕವಾಗಿ ಪೂರ್ಣಗೊಂಡಿದೆ
15	ಪುನರ್ನಿರ್ಮಾಣ ಅಧಿನೀತರಣ	RENOVATION TO CHIEF ENGINEER,ICZ AND SUPERINTENDING ENGINEER,TPC,MUNIRABAD OFFICE BUILDING KARNATAKA NEERAVARI NIGAM LIMITED KOPPAL DISTRICT	ಕೊಪ್ಪಳ	79.77	26.8.2024	-	-	75.78	75.78	ಭೌತಿಕವಾಗಿ ಪೂರ್ಣಗೊಂಡಿದೆ
16	ಪುನರ್ನಿರ್ಮಾಣ ಅಧಿನೀತರಣ	RENOVATION TO CHIEF ENGINEER,ICZ AND SUPERINTENDING ENGINEER TPC ,EXECUTIVE ENGINEER QUARTERS MUNIRABAD,KOPPAL DISTRICT.	ಕೊಪ್ಪಳ	34.67	26.8.2024	-	-	33.17	33.17	ಭೌತಿಕವಾಗಿ ಪೂರ್ಣಗೊಂಡಿದೆ
17	ಪುನರ್ನಿರ್ಮಾಣ ಅಧಿನೀತರಣ	RENOVATION OF INDRA BHAVAN MUNIRABAD. KOPPAL DISTRICT	ಕೊಪ್ಪಳ	74.65	26.8.2024	-	-	71.34	71.34	ಭೌತಿಕವಾಗಿ ಪೂರ್ಣಗೊಂಡಿದೆ
18	ಪುನರ್ನಿರ್ಮಾಣ ಅಧಿನೀತರಣ	RENOVATION OF ASSISTANT EXECUTIVE ENGINEER OFFICE KARNATAKA NEERAVARI NIGAM LIMITED, NO.2 T.R.SUB DIVISION AGALKERA. KOPPAL DISTRICT	ಕೊಪ್ಪಳ	19.70	26.8.2024	-	-	17.99	17.99	ಭೌತಿಕವಾಗಿ ಪೂರ್ಣಗೊಂಡಿದೆ
19	ಪುನರ್ನಿರ್ಮಾಣ ಅಧಿನೀತರಣ	PROVIDING ELECTRIFICATION TO EXSISTING CE AND SE OFFICE BUILDING, NO 1 TR DIVISION AND HEAD WORKS SUB DIVISION OFFICE BUILDING, LAKE VIEW GUEST HOUSE, INDRA BHAVAN GUEST HOUSE, QC DIVISION AND QC SUB DIVISION OFFICE BUILDING AT MUNIRABAD	ಕೊಪ್ಪಳ	51.99	19.09.2024	-	-	37.93	37.93	ಭೌತಿಕವಾಗಿ ಪೂರ್ಣಗೊಂಡಿದೆ
20	ಪುನರ್ನಿರ್ಮಾಣ ಅಧಿನೀತರಣ	RENOVATION TO LAKEVIEW GUESTHOUSE MUNIRABAD. KOPPAL DISTRICT	ಕೊಪ್ಪಳ	79.68	26.08.2024	-	-	74.71	74.71	ಭೌತಿಕವಾಗಿ ಪೂರ್ಣಗೊಂಡಿದೆ
21	ಪುನರ್ನಿರ್ಮಾಣ ಅಧಿನೀತರಣ	RENOVATION OF ODDARATTI DIVISION OFFICE ,VADDARATTI. KOPPAL DISTRICT	ಗಂಗಾವತಿ	34.74	26.08.2024	-	-	33.79	33.79	ಭೌತಿಕವಾಗಿ ಪೂರ್ಣಗೊಂಡಿದೆ
22	ಪುನರ್ನಿರ್ಮಾಣ ಅಧಿನೀತರಣ	RENOVATION OF SANAPUR IB AT SANAPUR VILLAGE	ಗಂಗಾವತಿ	79.41	26.08.2024	-	-	63.40	63.40	ಭೌತಿಕವಾಗಿ ಪೂರ್ಣಗೊಂಡಿದೆ
No.2, Canal division Oddarahatti										
2022-23										

ಕ್ರ. ಸಂ.	ಯೋಜನೆ	ಕಾಮಗಾರಿ	ಫಲಾನುಭವಿ ತಾಲ್ಲೂಕು	ಗುತ್ತಿಗೆ ಮೊತ್ತ (ಬಿ.ಎಸ್.ಓ. ಒಳಗೊಂಡಂತೆ)	ಕಾಮಗಾರಿ ಪ್ರಾರಂಭ ದಿನಾಂಕ	ವರ್ಷವಾರು ಮೊತ್ತ			ಕಾಮಗಾರಿಯ ಒಟ್ಟಾರೆ ಮೊತ್ತ (ಜನವರಿ 2025ರ ಅಂತ್ಯಕ್ಕೆ)	ಪ್ರಸ್ತುತ ಹಂತ
						2022-23	2023-24	2024-25 (ಜನವರಿ 2025ರ ಅಂತ್ಯಕ್ಕೆ)		
1	ತುಂಗಭದ್ರಾ ಆಧುನೀಕರಣ	Construction of Three Twin Quarters and Reconstruction of Type-A (AE/JE) Quarters in colony premises of KNNL No.1 Canal Sub-Division Odderahatticamp (I No 31013 Call-2)	ಗಂಗಾವತಿ	375.81	21-10-2022	0.00	56.66	318.07	374.73	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ
2	ತುಂಗಭದ್ರಾ ಆಧುನೀಕರಣ	Providing CC lining for side & bed from Ch.164 to 187 tail end of Singanal pickup feeder channel of Dy-25/2D of TLBC	ಗಂಗಾವತಿ	49.99	24-03-2023	0.00	44.65	0.00	44.65	ಭೌತಿಕವಾಗಿ ಪೂರ್ಣಗೊಂಡಿದೆ
2023-24										
1	ತುಂಗಭದ್ರಾ ಆಧುನೀಕರಣ	Improvements to distributories 1 & 2 by providing PO's, CTC, guide wall of TLBC (Indent No-393)	ಕೊಪ್ಪಳ	40.53	15-03-2024	0.00	0.00	40.52	40.52	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ
2	ತುಂಗಭದ್ರಾ ಆಧುನೀಕರಣ	Construction of Road bridge across canal D-25/2 of TLBC near Hanwal camp village (Indent No.271)	ಗಂಗಾವತಿ	44.99	16-02-2024	0.00	0.00	44.06	44.06	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ
3	ತುಂಗಭದ್ರಾ ಆಧುನೀಕರಣ	Construction of Road bridge across canal D-25 at Ch.28 of TLBC near Jeeral kalgudi village (Indent No.283)	ಗಂಗಾವತಿ	26.52	16-02-2024	0.00	0.00	26.50	26.50	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ
4	ತುಂಗಭದ್ರಾ ಆಧುನೀಕರಣ	Repair to Mile-10 Escape gate at Ch.487.5 of TLBC	Koppal	49.33	16-02-2024	0.00	0.00	40.52	40.52	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ
No.1,SLIS Mundaragi										
1	ಸುಂಗಟಾಲೂರು ಏತ	Drip Irrigation System For Command Area Of 19,427.00 Ha Of Alur Bannikoppa Lift Irrigation Scheme Offlaking At Ch: 32+160 Km Of Mundaragi Branch Canal On Left Side Of Singatalur Lift Irrigation Scheme On Design, Build, Operate Maintain For 5 Years After The Date Of Completion And Transfer (Dbomt) On Turnkey Basis In Mundaragi/ Yelaburga/ Koppala Taluks Of Koppala & Gadag Districts, Karnataka State	ಕೊಪ್ಪಳ, ಮುಂಡರಗಿ, ಯಲಬುರ್ಗಾ	89233.60	17.01.2020	-	16265.17	4414.46	37151.11	ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದೆ
2		Alur Bannikoppa Lift	ಮುಂಡರಗಿ, ಯಲಬುರ್ಗಾ	11245.00	22.09.2016	200.68	-	-	10092.67	ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದೆ
3		Earthwork Excavation, embankment, CC lining (using mechanical paver), including CD works for construction of CD works from 33.00 to 42.00 km of Mundaragi branch canal of SLIS (package-3)	ಕೊಪ್ಪಳ	1497.89	21/05/2012	-	-	-	1503.56	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳ್ಳುವ ಹಂತದಲ್ಲಿದೆ
4		Earthwork Excavation, embankment, CC lining (using mechanical paver), including CD works for construction of CD works from 42.00 to 50.00 km of Mundaragi branch canal of SLIS (package-4)	ಕೊಪ್ಪಳ	1439.60	21/05/2012	-	-	-	1435.06	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳ್ಳುವ ಹಂತದಲ್ಲಿದೆ
5		Construction of Box culvert at Ch.48.65Km, SP at Ch.39.20, 40.91, 49.65Km and CTC at Ch 38.68 Km on Mundaragi Branch Canal.	ಕೊಪ್ಪಳ	122.56	27.04.2017	-	-	-	93.70	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳ್ಳುವ ಹಂತದಲ್ಲಿದೆ
6		Improvements to Road from Alawandi to Hydernagar coming under Achkat area of Singataluru Project of Koppal Taluk (Indent No. 34602)	ಕೊಪ್ಪಳ	519.46	14.02.2023	-	36.78	-	36.78	ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದೆ
7		Construction of Check Dam-1 across Hirehalla near Bhairapura village at Koppal Taluk, Koppal District (Indent No. 35057)	ಕೊಪ್ಪಳ	364.97	14.02.2023	-	-	-	-	ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದೆ
8		Construction of Check Dam-2 across Hirehalla near Bhairapura village at Koppal Taluk, Koppal District (Indent No. 35058)	ಕೊಪ್ಪಳ	365.01	14.02.2023	-	-	-	-	ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದೆ

ಕ್ರ. ಸಂ.	ಯೋಜನೆ	ಕಾಮಗಾರಿ	ಫಲಾನುಭವಿ ಪಾಲಕರು	ಗುತ್ತಿಗೆ ಮೊತ್ತ (ಜಿ.ಎಸ್.ಟಿ. ಒಳಗೊಂಡಂತೆ)	ಕಾಮಗಾರಿ ಪಾರಂಭ ದಿನಾಂಕ	ವರ್ಷವಾರು ವೆಚ್ಚ			ಕಾಮಗಾರಿಯ ಒಟ್ಟಾರೆ ವೆಚ್ಚ (ಜನವರಿ 2025ರ ಅಂಚು)	ಪ್ರಸ್ತುತ ಹಂತ
						2022-23	2023-24	2024-25 (ಜನವರಿ 2025ರ ಅಂಚು)		
9	ನೀರಾವರಿ ಯೋಜನೆ	Construction of Check Dam across Kabba halla near Betageri village in Koppal Taluk, Koppal District (Indent No. 35059)	ಕೊಪ್ಪಳ	312.85	14.02.2023	-	149.13	-	149.13	ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದೆ
10		Construction of Check Dam-1 across Kabba Halla flowing between Betageri and Gudlanur villages coming under Alawandi Hobli of Koppal Tq., and Koppal Dist., (Indent No. 35937)	ಕೊಪ್ಪಳ	260.42	10.03.2023	-	-	-	-	ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದೆ
11		Construction of Series of Check Dam-3 across Kabba Halla coming under Alawandi Hobli of Koppal Taluk, Koppal Dist., (Indent No. 35940)	ಕೊಪ್ಪಳ	208.37	10.03.2023	-	-	-	-	ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದೆ
12		Construction of Road from Bisarahalli to Mattur coming under Alawandi Hobli of Koppal Taluk and Koppal Dist., (Indent No. 35936)	ಕೊಪ್ಪಳ	261.22	10.03.2023	-	70.57	-	70.57	ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದೆ
13		Construction of Series of Check Dam-2 across Kabba Halla coming under Alawandi Hobli of Koppal Taluk, Koppal Dist., (Indent No. 35938)	ಕೊಪ್ಪಳ	313.46	10.03.2023	-	-	-	-	ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದೆ
14		Improvement to Asphalt Road from Bhagyanagara cross to Kushtagi Road of Koppala Taluk of Koppala Constituency (Indent- 404)	ಕೊಪ್ಪಳ	157.18	16.10.2024	-	-	-	-	ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದೆ
15		Construction of CC Road from Gudlanur (at ch 4.50 km) to connecting the Check Dam of Koppal taluk of Koppal Constituency (Indent- 419)	ಕೊಪ್ಪಳ	209.70	16.10.2024	-	-	-	-	ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದೆ
16		Improvements to Alawandi-Handral Road from Ch 0.00 to 7.00 Km coming under Singatalur Lift Irrigation Scheme of Koppal Taluk and Koppal Dist., (Indent No: 35935)	ಕೊಪ್ಪಳ	524.65	5.03.2023Suppl. Ag. 23.08.2023	-	184.73	-	184.73	ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದೆ
17		Filling up of Kavalur, Murlapur, Ghattaraddihal, Belagatti, Hatti, Alawandi, Moranahalli, Betageri, Hiresindogi, Koluru and Handralu Tanks of Koppal District of Koppal Taluk from Singtalur LIS.-Indent No 28268	ಕೊಪ್ಪಳ	2869.43	28.03.2023	-	-	-	-	ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದೆ
18		Restoration of Embankment of IP side of breached portion at Km 1.024 of main canal of RBC of HHP	ಕೊಪ್ಪಳ	20.00	17.07.2018	-	-	-	12.91	ಭೌತಿಕವಾಗಿ ಪೂರ್ಣಗೊಂಡಿದೆ
19		Package-4: Construction of Primary School building including Kitchen Block and General Toilet, Anganwadi building, Rural Toilet, Temples, Masjid, Idgha building of Veerapur Village of Yelaburaga Tq and Construction of Samudaya Bhavan and Bus Shelter in New Layout of Veerapur and Muthal Villages of Yelaburaga Tq and Mudalapur Village of Koppal Tq Under R & R Works of HHP.	ಗಂಗಾವತಿ	537.78	07.10.2016	-	755.84	-	755.84	ಭೌತಿಕವಾಗಿ ಪೂರ್ಣಗೊಂಡಿದೆ
20		Package-7: Providing water supply scheme to Mudlapur, Muthal, Shirur & Veerapur villages (R&R centers) in Koppal District.	ಗಂಗಾವತಿ	433.66	04.11.2015	-	-	-	356.07	ಭೌತಿಕವಾಗಿ ಪೂರ್ಣಗೊಂಡಿದೆ
21		Providing Electrification to Primary school Buliding including Kitchen Block & General Toilet, Anganawadi, Bus stand, Rural Toilet, Samudya Bhavan, Temple's, Bulidings of Muttal Villages of Yelaburaga Taluk under R & R works of HHP.	ಯಲಬುರ್ಗಾ	16.76	15.02.2018	-	-	-	12.83	ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದೆ

ಕ್ರ. ಸಂ.	ಯೋಜನೆ	ಕಾಮಗಾರಿ	ಫಲಾನುಭವಿ ತಾಲೂಕು	ಗುತ್ತಿಗೆ ಮೊತ್ತ (ಬಿ.ಎಸ್.ಟಿ. ಒಳಗೊಂಡಂತೆ)	ಕಾಮಗಾರಿ ಪ್ರಾರಂಭ ದಿನಾಂಕ	ವರ್ಷವಾರು ವೆಚ್ಚ			ಒಟ್ಟಾರೆ ವೆಚ್ಚ (ಜನವರಿ 2025ರ ಅಂತ್ಯಕ್ಕೆ)	ಪ್ರಸ್ತುತ ಹಂತ
						2022-23	2023-24	2024-25 (ಜನವರಿ 2025ರ ಅಂತ್ಯಕ್ಕೆ)		
22		Providing Electrification to Primary school Buliding including Kitchen Block & General Toilet, Anganawadi, Bus stand, Rural Toilet, Samudya Bhavan, Temple's, Masjid Bulidings of Veerapur Villages of Yelaburga Taluk under R & R works of HHP.	ಯಲಬುರ್ಗಾ	17.50	15.02.2018	-	-	-	4.43	ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದೆ
23		Providing Electrification to Primary school Buliding including Kitchen Block & General Toilet, Anganawadi, Bus stand, Rural Toilet, Samudya Bhavan, Temple's, Masjid Bulidings of Mudalpur Villages of Koppal Taluk under R & R works of HHP.	ಗಂಗಾವತಿ	16.76	19.02.2018	-	-	-	15.03	ಭೌತಿಕವಾಗಿ ಪೂರ್ಣಗೊಂಡಿದೆ
24		Consultancy Service for preparation of detailed Project Report based on the Preliminary Survey, investigation including surveying of alignment, study of hydrology, Intake arrangements including DTP for diversion of water from the Mangalore Nala to Hirehalla Dam during flood."-Indent No.29298	ಗಂಗಾವತಿ	3.35	17.06.2020	2.37	-	-	2.37	ಭೌತಿಕವಾಗಿ ಪೂರ್ಣಗೊಂಡಿದೆ
25		Removal of Silt and Restoration of Embankment of SP & IP sides of Right Bank Canals at Selected Reaches (0.00 to 15.00 km) of Hirehalla Project (Indent-832)	ಕೊಪ್ಪಳ	7.77	16.10.2024	-	-	-	-	ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದೆ
26		Improvement to Main canal from ch 8.00 km to 15.00 km of Left Bank Canal of Hirehalla Project (Indent-833)	ಕೊಪ್ಪಳ	28.46	16.03.2024	-	-	-	-	ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದೆ
27		Improvement to Main canal in selected reaches from ch 0.00 km to 12.00 km of Right Bank Canal of Hirehalla Project (Indent-834)	ಕೊಪ್ಪಳ	28.52	16.10.2024	-	-	-	-	ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದೆ
28		Sand blasting, Painting and fixation of Rubber Seals to the Crest Gates of Hirehalla dam (Indent-869)	ಕೊಪ್ಪಳ	38.94	23.12.2024	-	-	-	-	ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದೆ
29		Replacement of Electrical Panel Boards, Steel Guide Roller and Brake Shoes to the Crest Gates of Hirehalla dam (Indent-871)	ಕೊಪ್ಪಳ	48.58	23.12.2024	-	-	-	-	ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದೆ
30		Consultancy service for preparation of Detailed project report based on the preliminary survey, Investigation including surveying of proposed gardening area, including DTP for Gardening of Hirehalla dam and Tank filling of Budashetnal village from Hirehalla reservoir-Indent No.29300	ಗಂಗಾವತಿ	3.08	17.06.2020	2.18	-	-	2.18	ಭೌತಿಕವಾಗಿ ಪೂರ್ಣಗೊಂಡಿದೆ
31	ಹಿರೇಹಳ್ಳಿ ಯೋಜನೆ	Package-1: Construction of RCC drain, Water Supply, Library building, Toilet Block @ Bus stand, CC Roads, Pure Drinking Water Unit, Compound wall to existing buildings and improvements to Garden in Rehabilitation centers of Shirur village of Kukanoor Taluk in Koppal Dist., Indent No 31422	ಯಲಬುರ್ಗಾ	1861.16	29.10.2022	590.68	229.61	64.60	719.88	ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದೆ
32		Package-2:- Construction of RCC drains, Water Supply, Library building, Toilet Block @ Bus stand, CC Roads, Pure Drinking Water Unit, Compound wall to existing buildings and improvements to Garden in Rehabilitation centers of Veerapur village of Kukanoor Taluk in Koppal Dist., -Indent No 31423	ಯಲಬುರ್ಗಾ	2111.21	29.10.2022	372.73	981.81	319.02	1673.56	ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದೆ

ಕ್ರ. ಸಂ.	ಯೋಜನೆ	ಕಾಮಗಾರ	ಫಲಾನುಭವಿ ತಾಲ್ಲೂಕು	ಗುತ್ತಿಗೆ ಮೊತ್ತ (ಬಿ.ಎಸ್.ಟಿ. ಒಳಗೊಂಡಂತೆ)	ಕಾಮಗಾರಿ ಪ್ರಾರಂಭ ದಿನಾಂಕ	ವರ್ಷವಾರು ವೆಚ್ಚ			ಕಾಮಗಾರಿಯ ಒಟ್ಟಾರೆ ವೆಚ್ಚ (ಜನವರಿ 2025ರ ಅಂತ್ಯಕ್ಕೆ)	ಪ್ರಸ್ತುತ ಹಂತ
						2022-23	2023-24	2024-25 (ಜನವರಿ 2025ರ ಅಂತ್ಯಕ್ಕೆ)		
33		Package-3: Construction of RCC drains, Water Supply, Library building, Toilet Block @ Bus stand, CC Roads, Pure Drinking Water Unit, Compound wall to existing buildings and improvements to Garden in Rehabilitation centers of Muttal village of Kukanoor Taluk in Koppal Dist., Indent No 31424	ಯಲಬುರ್ಗಾ	1487.10	29.10.2022	-	811.14	-	811.14	ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದೆ
34		Package-4: Construction of RCC drains, Water Supply, Library building, Toilet Block @ Bus stand, CC Roads, Pure Drinking Water Unit, Compound wall to existing buildings and improvements to Garden in Rehabilitation centers of Mudlapur village of Koppal Taluk in Koppal Dist., Indent No 31425	ಗಂಗಾವತಿ	1633.42	29.10.2022	-	793.10	317.43	1110.53	ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದೆ
35		Improvements to Road of Veerapur Rehabilitation Center to Yatnatti Village (Taluk Border) coming under Achkat area of Hirehalla Project of Yelburga Constituency (Indent No-33950)	ಯಲಬುರ್ಗಾ	519.69	12.01.2023	-	79.96	-	79.96	ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದೆ
36		Improvements by widening of Road of Veerapur Rehabilitation Center to NH cross of Bhanapur village coming under Achkat area of Hirehalla Project of Yelburga Constituency (Indent No-33949)	ಯಲಬುರ್ಗಾ	519.68	12.01.2023	-	279.03	172.04	451.07	ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದೆ
37		Widening and improvement of Road from Gavara - Masabihanchinal - Nittali - Benakal - Chandur Village Kukanoor taluka of yelburga Constituency (Indent No-33921)	ಯಲಬುರ್ಗಾ	526.27	11.01.2023	211.71	303.61	-	515.32	ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದೆ
38		Improvements to road from Yelburga Town to Siddarameshwar Nagar connecting to Mudhol village of Yelburga Constituency. (Indent No-33922)	ಯಲಬುರ್ಗಾ	206.49	02.02.2023	87.04	61.08	55.13	203.25	ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದೆ
39		Improvements to road from Gavara Village to Tipparasana-Kukanoor Road, and widening of Ring road of Kallur Village of Kukanoor Taluk of Yelburga Constituency.	ಯಲಬುರ್ಗಾ	552.84	25.01.2023	-	-	377.26	377.26	ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದೆ
40		Improvements to Achkat Road from Hirebidnal-Muttal-Ryavanaki coming under Hirehalla Project of Yelburga Constituency of Koppal Dist., (I No-33934)	ಯಲಬುರ್ಗಾ	546.54	12.01.2023	-	308.08	115.00	423.08	ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದೆ
41		Improvement to Road from Mandalagera to Yarehanchinal Village (ch 3.50 km to 10.00 km) and improvement to Road from Tondihal to Naregal of Yelburga Constituency	ಯಲಬುರ್ಗಾ	524.47	29.03.2023	-	223.23	24.58	247.81	ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದೆ
42		Construction of Road from Gavara -Thipparasana-Yadiyapur from Km: 0.00 to 5.00 Km of Yelburga Constituency of Koppal District. (I No. 36296)	ಯಲಬುರ್ಗಾ	524.68	29.03.2023	-	-	-	-	ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದೆ

ಕ್ರ. ಸಂ.	ಯೋಜನೆ	ಕಾಮಗಾರಿ	ಫಲಾನುಭವಿ ತಾಲ್ಲೂಕು	ಗುತ್ತಿಗೆ ಮೊತ್ತ (ಬಿ.ಎಸ್.ಟಿ. ಒಳಗೊಂಡಂತೆ)	ಕಾಮಗಾರಿ ಪಾರಂಭ ದಿನಾಂಕ	ವರ್ಷವಾರು ವೆಚ್ಚ			ಕಾಮಗಾರಿಯ ಒಟ್ಟಾರೆ ವೆಚ್ಚ (ಜನವರಿ 2025ರ ಅಂತ್ಯಕ್ಕೆ)	ಪ್ರಸ್ತುತ ಹಂತ
						2022-23	2023-24	2024-25 (ಜನವರಿ 2025ರ ಅಂತ್ಯಕ್ಕೆ)		
43		Consultancy service towards carrying out surveying of existing Command area, preparation of report on hydrology and feasibility, preparation of detailed project report including detailed design and drawings of intake structures, pumping machineries with surge protection works, rising main, delivery arrangement, electrical works etc. with detailed cost estimate, DTP and LAQ proposals for providing lift scheme to irrigate land on the foreshore of Hirehalla reservoir from veerapura / hirehalla nala in Koppal taluk Koppal district.. Indent No. 32051	ಯಲಬುರ್ಗಾ	22.62	03.12.2021	-	12.58	-	12.58	ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದೆ

ಕೃಷಾ ಭಾಗ್ಯ ಜಲ ನಿಗಮ ನಿಯಮಿತ

ವಿಧಾನ ಸಭೆ ಪರಿಷತ್ತಿನ ಸದ್ಯಸರಾದ ಶ್ರೀಮತಿ ಹೇಮಲತಾ ನಾಯಕ (ವಿಧಾನ ಸಭೆಯಿಂದ ಚುನಾಯಿತರಾದವರು) ಇವರ ಚುಕ್ಕೆ ರಹಿತ ಪ್ರಶ್ನೆ ಸಂ.1454 ಕ್ಕೆ ಸಂಬಂಧಿಸಿದ ವಿವರಗಳು

ರೂ.ಕೋಟಿಗಳಲ್ಲಿ

ಕ್ರ.ಸಂ	ಜಿಲ್ಲೆ	ಯೋಜನೆ	ಕಾಮಗಾರಿ ಹೆಸರು	ಫಲಾನುಭವಿ ತಾಲೂಕು	ಗುತ್ತಿಗೆ ಮೊತ್ತ (ಬಿ.ಎಸ್.ಟಿ.ಒಳಗೊಂಡಂತೆ)	ಕಾಮಗಾರಿ ಪ್ರಾರಂಭದ ದಿನಾಂಕ	ವರ್ಷವಾರು ವೆಚ್ಚ			ಕಾಮಗಾರಿಯ ಒಟ್ಟಾರೆ ವೆಚ್ಚ (ಜನವರಿ 2025ರ ಅಂತ್ಯಕ್ಕೆ)	ಪ್ರಸ್ತುತ ಹಂತ
							2022-23	2023-24	2024-25 (ಜನವರಿ 2025ರ ಅಂತ್ಯಕ್ಕೆ)		
1	2	3	4	5	6	7	8	9	10	11	12
1	ಕೊಪ್ಪಳ	ಕೊಪ್ಪಳ ಏಕ ನೀರಾವರಿ ಯೋಜನೆ	KLIS Package-2 (20 No of Tank filling):-Survey, Investigation, Design, Supply, Erection, Testing and Commissioning of LIS Works for Construction of Civil and Electro-Mechanical Works Consisting of the following Components: Construction of Intake Sump, Delivery Chamber, Submersible HSC Pumps Coupled to Motor Electrical Panels, VFD Panels , Capacitor , M S Rising Mains for Kushtagi-Yalaburga-Koppal Main feeding to Tavarageri/Kanakagiri&Koppal branch, and part of Kanakagiri Branch Including MS/HDPE Pressure/ Gravity Distribution Network For Filling up of 5 tanks under Kushtagi-Yalaburga-Koppal Main feeding to Tavarageri/Kanakagiri&Koppal branch, 2 tanks under Tavarageri branch, 12 tanks under Kanakagiri branch with Installation of Surge Protection System and SCADA Arrangements Including Supply of Spares Parts and Tools Including Requisite Man Power for O & M of the System Covered under the Scope for Five Years from the date of Completion Under Koppal Lift Irrigation Scheme on Turnkey Basis (Work Indent No 17743)..-	ಕುಷ್ಟಗಿ, ಯಲಬುರ್ಗಾ ಕನಕಗಿರಿ & ಕೊಪ್ಪಳ	841.71	9.12.2019	65.84	57.36	6.06	758.15	Work in progress
2	ಕೊಪ್ಪಳ	ಕೊಪ್ಪಳ ಏಕ ನೀರಾವರಿ ಯೋಜನೆ	KLIS Package-3 (22 No of Tank filling):- Survey, Investigation, Design, Supply, Erection, Testing and Commissioning of LIS Works for Construction of Civil and Electro-Mechanical Works Consisting of the following Components: Construction of Intake Canal, Jack Well /Sump Cum Pump House, Delivery Chamber, Submersible HSC Pumps Coupled to Motor Electrical Panels, VFD Panels , Capacitor,6.6 KV and 0.433 KV Electrical Sub-Station, and Power Line, Terminal Bays, M S Rising Mains for KYK main feeding to Yalaburga branch & Yalaburga Feeder, Yalaburga Branch, Yalaburga Feeder and Koppal Branch Including MS/HDPE Pressure/ Gravity Distribution Network For Filling up of Tanks 5 Nos of MI/ZP Tanks Under Yelaburga Branch &7 Tank under Yelaburga Feeder, 10 Nos of MI/ZP Tanks under Koppal Main Branch with Installation of Surge Protection System and SCADA Arrangements Including Supply of Spares Parts and Tools Including Requisite Man Power for O & M of the System Covered under the Scope for Five Years from the date of ComNo 17743)..-r Koppal Lift Irrigation Scheme on Turnkey Basis (Work Indent No 17745)	ಯಲಬುರ್ಗಾ, ಕನಕಗಿರಿ, ಕೊಪ್ಪಳ	600.15	9.12.2019	26.38	12.25	47.62	545.38	Work in progress
				Total	1441.86		92.22	69.61	53.68	1303.53	