


**ಕರ್ನಾಟಕ ವಿಧಾನ ಪರಿಷತ್ತು**

1. ಚುಕ್ಕೆ ಗುರುತಿಲ್ಲದ ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ : 1247
2. ಸದಸ್ಯರ ಹೆಸರು : ಶ್ರೀಮತಿ ಎಸ್.ವೀಣಾ ಅಚ್ಚಯ್ಯ
3. ಉತ್ತರಿಸಬೇಕಾದ ದಿನಾಂಕ : 23-12-2021

ಕ್ರ. ಸಂ	ಪ್ರಶ್ನೆಗಳು	ಉತ್ತರಗಳು
ಅ	ಕೊಡಗು ಜಿಲ್ಲೆಯಲ್ಲಿ, ಪ್ರಸ್ತುತ ವರ್ಷದಲ್ಲಿ ಕಾವೇರಿ ನೀರಾವರಿ ನಿಗಮದ ವತಿಯಿಂದ ಅನುಷ್ಠಾನಗೊಳ್ಳುತ್ತಿರುವ ಕಾಮಗಾರಿಗಳು ಯಾವುವು; (ವಿವರ ನೀಡುವುದು)	ಕೊಡಗು ಜಿಲ್ಲೆಯಲ್ಲಿ ಕಾವೇರಿ ನೀರಾವರಿ ನಿಗಮದ ವತಿಯಿಂದ ಪ್ರಸ್ತುತ ಸಾಲಿನಲ್ಲಿ ಮುಂದುವರೆದ ಕಾಮಗಾರಿಗಳು ಸೇರಿ ಒಟ್ಟು ರೂ.217.18 ಕೋಟಿಗಳ ಅಂದಾಜು ಮೊತ್ತದ 71 ಕಾಮಗಾರಿಗಳನ್ನು ಕೈಗೊಳ್ಳಲಾಗುತ್ತಿದ್ದು, ರೂ.54.41 ಕೋಟಿ ಅನುದಾನ ನೀಡಲಾಗಿದೆ ಹಾಗೂ ರೂ.47.20 ಕೋಟಿ ವೆಚ್ಚ ಮಾಡಲಾಗಿದೆ. ಕಾಮಗಾರಿವಾರು ಪ್ರಗತಿಯ ವಿವರಗಳನ್ನು ಅನುಬಂಧ-1 ರಲ್ಲಿ ಲಗತ್ತಿಸಿದೆ.
ಆ	ಸದರಿ ಕಾಮಗಾರಿಗಳ ಅಂದಾಜು ಮೊತ್ತ, ಆ ಕಾಮಗಾರಿಗಳಿಗೆ ಇದುವರೆಗೆ ಬಿಡುಗಡೆಯಾಗಿರುವ ಅನುದಾನ ಹಾಗೂ ವಿನಿಯೋಗಿಸಿರುವ ಅನುದಾನ ಹಾಗೂ ಪ್ರತಿಯೊಂದು ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ಹಂತದ ವಿವರಗಳೇನು;	
ಇ	ಕಳೆದ ಮೂರು ವರ್ಷಗಳಲ್ಲಿ ಜಿಲ್ಲೆಯಲ್ಲಿ, ಕಾವೇರಿ ನೀರಾವರಿ ನಿಗಮದ ವತಿಯಿಂದ ಅನುಷ್ಠಾನಗೊಂಡು, ಮುಕ್ತಾಯಗೊಂಡಿರುವ ಕಾಮಗಾರಿಗಳು ಎಷ್ಟು ಮತ್ತು ಅವು ಯಾವುವು? (ವಿವರಗಳನ್ನು ನೀಡುವುದು)	ಕಳೆದ ಮೂರು ವರ್ಷಗಳಲ್ಲಿ ಕೊಡಗು ಜಿಲ್ಲೆಯಲ್ಲಿ ಕಾವೇರಿ ನೀರಾವರಿ ನಿಗಮದ ವತಿಯಿಂದ ಅನುಷ್ಠಾನಗೊಂಡು, ಮುಕ್ತಾಯಗೊಂಡಿರುವ ಕಾಮಗಾರಿಗಳ ವಿವರಗಳನ್ನು ಅನುಬಂಧ-2 ರಲ್ಲಿ ಲಗತ್ತಿಸಿದೆ.

ಸಂಖ್ಯೆ:ಜಸಂಇ 207 ಎನ್‌ಎಲ್‌ಎ 2021

  
 (ಗೋವಿಂದ ಎಂ. ಕಾರಜೋಳ)  
 ಜಲಸಂಪನ್ಮೂಲ ಸಚಿವರು

ಕ್ರ. ಸಂ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಅಂದಾಜು ಮೊತ್ತ	ಅನುದಾನ	ವೆಚ್ಚ	ಕಾಮಗಾರಿಯ ಪ್ರಸ್ತುತ ಹಂತ
<b>Spillover</b>					
1	Improvements to road from Halegote main road to HL Revanna atchkat comes under Dy No 3 of SLIS	20.00	19.25	19.25	work completed
2	Construction of CC Road & Box drain from Yadavanadu Rahabilitation colony U.D.Girish house to H.C.Ramesh house.	50.00	34.52	34.52	work completed
3	Improvements water supply pipe line & Supplying new pump and repairs to Pump house of Harangi Dam	5.00	3.25	3.25	work completed
4	improvement and expansion joint treatment to kakkehole aqueduct	10.00	6.78	6.78	work completed
5	Reconstruction of Weir wall at Harangi vally & Improvements to water tank & Constructon of new water sump & Repairs to existing pipe line at Harangi Colony	33.00	29.52	29.52	work completed
6	Repairs to HRP Colony Quarters at Kushalnagar	13.00	12.25	12.25	work completed
7	Repairs to of Superitending Engineer Quartres at Kushalnagar	20.00	19.52	19.52	work completed
8	Up gradation of Superitending Engineer office at Kushalnagar	20.00	16.85	16.85	work completed
9	Construction of collapsed road bridge at Ch:2411m of Kodagarahally-Kambibane road	40.00	36.20	36.20	work completed
10	Improvements to Road from Aliluguppe main road to 7th km of SLIS	15.00	4.96	4.96	work completed
11	Repairs to damaged service road from Ch 21.50 km to 22.20 km of New CLBC(Bollur village)	10.00	5.62	5.62	work completed
12	Improvements to Road from Chikkanayakanahosahally to Aragallu and Main canal @ Ch: 20.850 km to 24.200 km of HLBC	99.00	48.23	48.23	work completed
13	Improvements Road from Somwarpet main road (Shirangala) to Nallur Village of Somwarpet Taluk.	96.00	43.25	43.25	work completed
14	Construction of CC road and Box drain Road no. 1 & 2 of Athur Rehabilitation colony-2	95.00	349.97	349.97	work completed
15	Construction of CC road and Box drain Road no. 2 & 3 of Athur Rehabilitation colony-1	95.00			work completed
16	Construction of CC road and Box drain Road no. 4 & 5 of Athur Rehabilitation colony-1	95.00			work completed
17	Construction of CC road and Box drain Road no. 5 & 6 of Athur Rehabilitation colony-1	95.00			work completed
18	Construction of CC road for Yadavanadu Rehabilitation colony Shivabasaveshwara temple road to Buvanahalli (Balance length)	90.00			work completed
19	Improvements & providing Box drain CD works to Minor under Dy 1 to 2 of HLBC	95.00	280.97	280.97	work completed
20	Improvements & providing Box drain CD works to Minor under Dy 3 to 5 of HLBC	95.00			work completed
21	Improvements & providing Box drain CD works to Minor under Dy 6 & 7 of HLBC	95.00			work completed
22	Improvements & providing Box drain CD works to Minor under Dy 17 of HLBC	95.00			work completed
23	Construction of CC road and box drain from Harangi to Yadavanadu via Mavinahalla (Balance length)	93.00			work completed
24	Improvements & providing Box drain CD works to Minor under Dy 12 of HLBC	98.00	212.73	212.73	work completed
25	Improvements & providing Box drain CD works to Minor under Dy 13 & 13R of HLBC	99.00			work completed
26	Improvements & providing Box drain CD works to Minor under Dy 14 of HLBC	50.00			work completed
27	Construction of CC road and box drain from EDCL-Yadavanadu road 1 <sup>st</sup> left road to Forest end.	99.00			work completed
28	Construction of CC road and box drain from EDCL-Yadavanadu road 2nd left road to Forest end.	99.00			work completed
29	Construction of Flyover cum bridge across Cauvery River connecting at the intersection of Madikeri - Talakaveri & Napaklu - Talakaveri road at Bhagamandala in Kodagu district	2962.00	1328.41	1328.41	Work under Progress
30	weeds clearance along river Cauvery and its tributary Kannike from origin point to the confluence at Bhagamandala and upto 2km after the confluence of river of Madikeri taluk .	190.00	53.00	53.00	work completed
31	Providing and fixing tiles to flooring from center drain to right side garden, fountain 1,2 and Cobble stone fixing to exit Garden and Improvements of Children Garden of Harangi garden.	34.00	30.34	30.34	work completed
32	Providing power and computer system to ticket counter & security room at Harangi Dam	5.00	4.07	4.07	work completed
33	Construction of 1 No of children Dry Intractive fountain at Harangi Garden	28.00	26.37	26.37	work completed
34	Providing and Fixing High Must light to HRP Colony and Improvements to HRP Colony Garden of Kushalnagar	10.00	4.50	4.50	work completed
35	Development of Garden beneath Harangi dam	400.00	395.25	395.25	work completed
36	Construction of Musical fountain at Harangi Garden	249.00	235.46	235.46	work completed
37	Supplying of skilled labours for maintenance drainage gallery and pump House of Harangi Dam (Labour Component) For 2019-20	9.20	6.32	6.32	work completed
38	Supplying of skilled labours for maintenance Harangi Dam Top (Labour Component) For 2019-20	15.50	12.71	12.71	work completed
39	Development of garden beneath Harangi Dam For 2019-20 (Maintenance)	20.00	16.40	16.40	work completed

ಕ್ರ. ಸಂ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಅಂದಾಜು ಮೊತ್ತ	ಅನುದಾನ	ವೆಚ್ಚ	ಕಾಮಗಾರಿಯ ಪ್ರಸ್ತುತ ಹಂತ
40	Supplying of skilled labours for maintenance Harangi I.B (Labour Component) For 2019-20	10.80	8.86	8.86	work completed
41	Engaging labour to Head regulator 11.28 km and 27.00 km of HLBC (Labour Component) For 2019-20	4.70	3.85	3.85	work completed
42	Supply of skilled labours and unskilled labours for watch and ward of Chicklihole Dam (Labour component) for 2019-20	7.08	5.81	5.81	work completed
43	Supply of skilled and unskilled labours for maintenance and watch and ward of SLIS (Labour component) for 2019-20	11.21	9.19	9.19	work completed
44	Providing and fixing plumber blocks, Bearings, Automatic break system and Re-condition to Crest gate no.1 of Harangi Dam	9.00	7.38	7.38	work completed
45	Providing and fixing plumber blocks, Bearings, Automatic break system and Re-condition to Crest gate no.2 of Harangi Dam	9.00	7.38	7.38	work completed
46	Providing and fixing plumber blocks, Bearings and Re-condition to Crest gate no.3 of Harangi Dam	8.00	6.56	6.56	work completed
47	Providing and fixing plumber blocks, Bearings, Automatic break system and Re-condition to Crest gate no.4 of Harangi Dam	9.00	7.38	7.38	work completed
48	Supplying & fixing Counter weights to Canal sluice gate no. 1,2,3,4,5 & 6 of Harangi Dam	20.00	16.40	16.40	work completed
49	Supplying & fixing Counter weights to River sluice gate no. 1,2 & 3 of Harangi Dam	10.00	8.20	8.20	work completed
50	Supplying & fixing Counter weights 20 tonne crane and 35 tonne crane of Harangi Dam	5.00	4.10	4.10	work completed
51	Supplying & fixing 32 mm Wire rope Canal Sluice gate no.1, 2,5 & 6 of Harangi Dam	20.00	16.40	16.40	work completed
52	Supplying & fixing 38 mm Wire rope Crest gate (Spare) of Harangi Dam	10.00	8.20	8.20	work completed
53	Supplying & fixing 28 mm dia Wire rope for 20 tonne crane	5.00	4.10	4.10	work completed
54	Supplying & fixing 36 mm dia Wire rope for 35 tonne crane	5.00	4.10	4.10	work completed
55	Conducting survey , Investigation & Preparation of DPR for the Scheme to Removal of silt from Harangi Reservoir and River bank and protection works to tributories of Harangi River in Somwarpet Taluk	30.00	1.46	0.00	Tender process
56	Security arrangement of Harangi Dam from Karnataka state industrial security force for the year 2020-21	60.00	49.52	49.52	work completed
57	Improvement to light system Right side of Harangi Dam.	99.00	26.53	26.53	work completed
58	Improvement to light system Left side of Harangi Dam.	98.00	4.76	0.00	work completed
59	Improvement to light system park area of Harangi Dam	95.00	39.35	39.35	work completed
60	Providing street light system Harangi Valley to old Division office and Dam main gate to Harangi colony	98.00	40.56	40.56	work completed
61	Improvements to light system around inspection Bunglow and Helipad area of Harangi Dam	70.00	3.41	0.00	work completed
62	Providing and fixing New cables, Panel boards from DG room to crest gate chamber of Harangi Dam	80.00	3.89	0.00	work completed
63	Supplying of Drinking water supply to Athur Rehabilitation Colony ,Somwarpet Taluk	249.00	246.80	246.80	work completed
64	Construction Entrance Gate @ CRP Dam	10.00	9.25	9.25	work completed
65	Repairs and improvements to Leaked Embankment portion of ch 11.00 km & 19.00km of New CLBC	30.00	24.17	24.17	work completed
66	Repairs to damaged Embankment and service road from ch 8.50km to 10.50 km of old CLBC	20.00	2.94	0.00	work completed
67	Improvements and Providing Protective Works To Sri Arameri Kalancheri Mata In Virajpet Taluk, Kodagu District.	494.00	477.59	477.59	Work under Progress
68	Improvements to road from Arameri Kalanchery Mata to junction of mole Angadi near Chambe Bellur in Virajpet Taluk, Kodagu District.	497.00	451.93	451.93	Work under Progress
69	Rejuvenation of Harangi catchment area and protection works to harangi river & its tributories	13000.00	631.80	0.00	Tender process
70	Construction of Protective wall to Right Bank of Harangi river from Ch:5.840 to 6.090 km (Sainika School) near Kudige village, Somwarapet Taluk, Kodagu District.	495.00	24.06	0.00	Tender process
70	<b>4701- TOTAL</b>	<b>21318.49</b>	<b>5392.63</b>	<b>4720.31</b>	
	<b>Fresh Work</b>				
1	Improvements and Development of parks, Providing street light to Sri Arameri Kalancheri Mata in Virajpete taluk, Kodagu district	400.00	48.00	0.00	Estiamte to be Sanctioned
71	<b>4701- TOTAL</b>	<b>21718.49</b>	<b>5440.63</b>	<b>4720.31</b>	

ಮಾನ್ಯ ವಿಧಾನ ಪರಿಷತ್ತಿನ ಸದಸ್ಯರಾದ ಶ್ರೀಮತಿ ಎಸ್.ವೀಣಾ ಅಚ್ಚಯ್ಯ ಇವರ ಚುಕ್ಕೆ ಗುರುತಿಲ್ಲದ ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ:1247 ಕ್ಕೆ ಅನುಬಂಧ-2

ಕ್ರ.ಸಂ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಅಂದಾಜು ಮೊತ್ತ (ರೂ. ಲಕ್ಷಗಳಲ್ಲಿ)	ಕಾಮಗಾರಿಯ ಪ್ರಸ್ತುತ ಹಂತ
<b>2018-19</b>			
1	Improvements to road from Halegote main road to HL Revanna atchkat comes under Dy No 3 of SLIS	20.00	Work completed
2	Construction of retaining wall at Harangi-Yadavanadu via Mavinahalla village scoured due to heavy rain	5.00	Work completed
3	Protective works to embankment from Ch:9.50 to 10.50 Km of Old CLBC	14.00	Work completed
4	Providing fencing & Parapet around Helipad area of Harangi IB	20.00	Work completed
5	Improvements to IB at Harangi Dam	10.00	Work completed
6	Renovation & improvements to No.1 Harangi Dam sub-Division, Hulugunda Office building at Harangi Dam	5.00	Work completed
7	Improvements & Renovation of Old Division Office building at Harangi Dam	10.00	Work completed
8	Formation of Road from No.1 Harangi Dam sub-Division, Hulugunda Office to Main road	5.00	Work completed
9	Repairs to KHB Colony Quarters at Kushalnagar	14.00	Work completed
10	Repairs & Improvements to 'A' type of Colony buildings at Hulugunda	8.00	Work completed
11	Repairs & Improvements to 'B' type of Colony buildings at Hulugunda	10.00	Work completed
12	Repairs & Improvements to 'C' type of Colony buildings at Hulugunda	10.00	Work completed
13	Development of garden beneath Harangi Dam For 2018-19 (Maintenance).	19.75	Work completed
14	Security arrangement for Musical Fountain of Harangi Dam for 2018-19-	7.00	Work completed
15	Providing and Fixing High Must light to HRP Colony and Improvements to HRP Colony Garden of Kushalnagar	10.00	Work completed
16	Development of garden beneath @ Musical Fountain of Harangi Dam	10.00	Work completed
17	Repairs and improvements to Leakaged Embankment portion of ch 11.00 km & 19.00km of New CLBC	30.00	Work completed
18	Providing lining (Seepage reach in Bollur village) from ch 21.00 to 21.50km New CLBC	20.00	Work completed
19	Supplying of trained labours for maintenance Harangi I.B (Labour Component) For 2018-19	9.25	Work completed
20	Engaging labour to Head regulator 11.28km and 27.00km of HLBC (Labour Component) For 2018-19	3.15	Work completed
21	Supplying skilled labours and Unskilled labours for watch and ward of entrance gate of Harangi Dam (Labour Component) For 2018-19	6.95	Work completed
22	Supplying of skilled labours and unskilled labour for maintenance Harangi Dam drainage gallery, 60KV generator, Dam main gate (Labour Component) For 2018-19	7.20	Work completed
23	Supplying of trained labours for maintenance Harangi Dam Top (Labour Component) For 2018-19-	10.25	Work completed
24	Supply of Sowdies for Dy. No. 1 to 18 of HLBC For 2018-19-	6.30	Work completed
25	Supply of skilled and unskilled labours for maintenance and watch and ward of SLIS ( Labour component) for 2018-19.-	7.00	Work completed
26	Supply of skilled labours and unskilled labours for watch and ward of Chiklihole dam ( Labour component) for 2018-19	7.20	Work completed
27	Supplying of watchman for maintenance Harangi I.B (Labour Component) For 2018-19	5.00	Work completed
28	Improvements & Repairs to Sismalogical building road	15.00	Work completed
29	Improvements & repairs toCauveramma temple, Security building of Harangi dam	5.00	Work completed
30	Improvements & repairs to Dam Instrumentation room @ Harangi Dam	5.00	Work completed
31	Improvements to Internal Road & CD works @ Harangi Dam	10.00	Work completed
32	Providing fencing Harangi valley to Dam top (R/s)	10.00	Work completed
33	Improvements to lights arrangement to Dam top to Harangi valley	15.00	Work completed

ಕ್ರ.ಸಂ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಅಂದಾಜು ಮೊತ್ತ (ರೂ. ಲಕ್ಷಗಳಲ್ಲಿ)	ಕಾಮಗಾರಿಯ ಪ್ರಸ್ತುತ ಹಂತ
34	Improvements to street light Harangi valley to old Division office at Harangi Dam	15.00	Work completed
35	Improvements to light system of Drainage gallery & Harangi Dam top	15.00	Work completed
36	Improvements to Crest gate Platform of Harangi Dam	15.00	Work completed
37	Providing Painting to top Parapet of Harangi Dam	10.00	Work completed
38	Improvements water supply pipe line & Supplying new pump and repairs to Pump house of Harangi Dam	5.00	Work completed
39	Improvements & Repairs to 100 KV & 10 KV, D.G.Room of Harangi Dam	5.00	Work completed
40	Improvements & repairs old store near Musical fountain	5.00	Work completed
41	Improvements to Crest gate chambers of Harangi Dam	10.00	Work completed
42	Improvements & Renovation of Office canteen building at Harangi Dam Garden, Hulugunda	15.00	Work completed
	<b>Total :-</b>	<b>445.05</b>	
<b>2019-20</b>			
1	Repairs and improvements to road from Guddehosur-Siddapura road to Chikkabettageri village	75.00	work Completed
2	Repairs to damaged service road from 2.75 km to 4.50 of New CLBC	25.00	work Completed
3	Repairs & Improvements to damaged road from Madapatna village to Katikere	60.00	work Completed
4	Improvements of Main canal Aquaducts at Ch: 2.20 km of HLBC	60.00	work Completed
5	Improvements to road from Abdul house in Maroor to Chinnenahalli Jagadeesh house	75.00	work Completed
6	Improvements to Road from Basaveshwara temple Maroor village to Shanigowdara house	75.00	work Completed
7	Improvements to road from Doddaaluvara Anganavadi kendra to Byrappanagudi	60.00	work Completed
8	Improvements to road from Hebbale to Halagote road coming Under Dy No 12 of HLBC	35.00	work Completed
9	Improvements to road from Halegote Village to Devarathimmaiah house in 6th Hoskote village	60.00	work Completed
10	Repairs & Improvements to damaged road due to heavy rain from Hakke village to Kurubarahadi village	65.00	work Completed
11	Construction of CC Road & Box drain from EDCL-Yadavanadu Rehabilitation colony road to Asha house	40.00	work Completed
12	Construction of CC Road & Box drain from Yadavanadu Rehabilitation colony O.P.Neelamma house to Forest end via D.N.Ganapathi house	30.00	work Completed
13	Construction of CC Road & Drain Athur Rehabilitation colony no.1	70.00	work Completed
14	Improvements to Road (Balance) Athur Rehabilitation colony Roads	90.00	work Completed
15	Repairs & Improvements to damaged road from Hulugunda to Yadavanadu from ch: 1.150.00 to 3.50 km	50.00	work Completed
16	Repairs & Improvements to damaged road from Madikeri main road to Sunnadakere in Guddehosur village	70.00	work Completed
17	Improvements to Road & CD works main canal 0.00 to 11.00 km of HLBC	60.00	work Completed
18	Improvements to Road & CD works main canal 11.00 to 27.00 km of HLBC	60.00	work Completed
19	Improvements to Road & CD works under Dy 5 to 9 of HLBC & Improvements & Protective works to Dandinamma temple @ Kudige village under Dy No 9 of HLBC	98.00	work Completed
20	Improvements to Road & CD works under Dy 14 to 18 of HLBC	75.00	work Completed
21	Construction of Bridge & Improvements Road at 21 Km of HLBC (Thorenor to Aluvara Road)	80.00	work Completed
22	Improvements to road from Hebbale Banashankari temple road to Maroor road coming Under Dy No 12 of HLBC	60.00	work Completed
23	Providing box drain and CD works to Minor under Dy 10 to 11 of HLBC	98.00	work Completed

ಕ್ರ.ಸಂ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಅಂದಾಜು ಮೊತ್ತ (ರೂ. ಲಕ್ಷಗಳಲ್ಲಿ)	ಕಾಮಗಾರಿಯ ಪ್ರಸ್ತುತ ಹಂತ
24	Providing box drain and CD works to minor under Dy 13B and 13A of HLBC	29.00	work Completed
25	Weeds clearance along river Cauvery and its tributary Kannike from origin point to the confluence at Bhagamandala and upto 2km after the confluence of river of Madikeri taluk	190.00	work Completed
26	Construction of CC road and Box drain Road no. 1 & 2 of Athur Rehabilitation colony-2	95.00	work Completed
27	Construction of CC road and Box drain Road no. 2 & 3 of Athur Rehabilitation colony-1	95.00	work Completed
28	Construction of CC road and Box drain Road no. 4 & 5 of Athur Rehabilitation colony-1	95.00	work Completed
29	Construction of CC road and Box drain Road no. 5 & 6 of Athur Rehabilitation colony-1	95.00	work Completed
30	Construction of CC road for Yadavanadu Rehabilitation colony Shivabasaveshwara temple road to Buvanahalli (Balance length)	90.00	work Completed
31	Improvements & providing Box drain CD works to Minor under Dy 1 to 2 of HLBC	95.00	work Completed
32	Improvements & providing Box drain CD works to Minor under Dy 3 to 5 of HLBC	95.00	work Completed
33	Improvements & providing Box drain CD works to Minor under Dy 6 & 7 of HLBC	95.00	work Completed
34	Improvements & providing Box drain CD works to Minor under Dy 17 of HLBC	98.00	work Completed
35	Construction of CC road and box drain from Harangi to Yadavanadu via Mavinahalla (Balance length)	98.00	work Completed
36	Improvements & providing Box drain CD works to Minor under Dy 12 of HLBC	98.00	work Completed
37	Improvements & providing Box drain CD works to Minor under Dy 13 & 13R of HLBC	99.00	work Completed
38	Improvements & providing Box drain CD works to Minor under Dy 14 of HLBC	50.00	work Completed
39	Construction of CC road and box drain from EDCL-Yadavanadu road 1st left road to Forest end.	99.00	work Completed
40	Construction of CC road and box drain from EDCL-Yadavanadu road 2nd left road to Forest end.	99.00	work Completed
41	Improvement to light system Right side of Harangi Dam.	99.00	work Completed
42	Improvement to light system Left side of Harangi Dam.	98.00	work Completed
43	Improvement to light system park area of Harangi Dam	95.00	work Completed
44	Providing street light system Harangi Valley to old Division office and Dam main gate to Harangi colony	98.00	work Completed
45	Improvements to light system around inspection Bunglow and Helipad area of Harangi Dam	70.00	work Completed
46	Providing and fixing New cables, Panel boards from DG room to crest gate chamber of Harangi Dam	80.00	work Completed
47	Repairs to HRP Colony Quarters at Kushalnagar	13.00	work Completed
48	Repairs to of Superitending Engineer Quartres at Kushalnagar	20.00	work Completed
49	Repairs to damaged Embankment and service road from ch 8.50km to 10.50 km of old CLBC	20.00	work Completed
50	Up gradation of Superitending office at Kushalnagar	20.00	work Completed
	<b>Total :-</b>	<b>3699.00</b>	

**2020-21**

**Nil**