


**ಕರ್ನಾಟಕ ವಿಧಾನ ಪರಿಷತ್ತು**

ಚುಕ್ಕೆ ಗುರುತಿಲ್ಲದ ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ : 1508 (1802)  
 ಸದಸ್ಯರ ಹೆಸರು : ಶ್ರೀ ಆಯನೂರು ಮಂಜುನಾಥ್ (ಪದವೀಧರರ ಕ್ಷೇತ್ರ)  
 ಉತ್ತರಿಸಬೇಕಾದ ದಿನಾಂಕ : 24-03-2020  
 ಉತ್ತರಿಸುವ ಸಚಿವರು : ಮಾನ್ಯ ನಗರಾಭಿವೃದ್ಧಿ ಸಚಿವರು.

ಕ್ರ. ಸಂ	ಪ್ರಶ್ನೆ	ಉತ್ತರ
ಅ)	<p>ಶಿವಮೊಗ್ಗ ಮಹಾನಗರ ಪಾಲಿಕೆಯಲ್ಲಿ ಸ್ಮಾರ್ಟ್ ಸಿಟಿ ಯೋಜನೆಯಲ್ಲಿ ಎಷ್ಟು ವಾರ್ಡ್‌ಗಳ ಯಾವ ಯಾವ ಕಾಮಗಾರಿಗಳನ್ನು ಯಾವ ಯಾವ ಕಂಪನಿ/ಗುತ್ತಿಗೆದಾರರಿಂದ ನಡೆಸಲಾಗುತ್ತಿದೆ; ಈ ಹಿಂದೆ ಸ್ಮಾರ್ಟ್ ಸಿಟಿ ಅನುಮೋದನೆಗೆ ಕಳುಹಿಸುವಾಗ ಕೈಗೊಳ್ಳಬೇಕಾದ ಕಾಮಗಾರಿಯ ಹೆಸರು ಮತ್ತು ಮೊತ್ತ ಹಾಗೂ ಸ್ಮಾರ್ಟ್ ಸಿಟಿ ಕೇಂದ್ರ ಹಾಗೂ ರಾಜ್ಯ ಸರ್ಕಾರದಿಂದ ಅನುಮೋದನೆಗೊಂಡ ನಂತರ ವಿಂಗಡಣೆಯಾದ ಮೊತ್ತವೆಷ್ಟು; (ವಾರ್ಡ್‌ವಾರು ವಿವರ ನೀಡುವುದು)</p>	<p>ಸ್ಮಾರ್ಟ್ ಸಿಟಿ ಅಭಿಯಾನದಡಿ ಆಯ್ಕೆಗೊಳ್ಳಲು ಪ್ರತಿ ನಗರವು ಸ್ಮಾರ್ಟ್ ಸಿಟಿ ಪ್ರಸ್ತಾವನೆಗಳನ್ನು ತಯಾರಿಸಿ, ಕೇಂದ್ರ ಹಾಗೂ ರಾಜ್ಯ ಸರ್ಕಾರದ ಅನುಮೋದನೆಗೆ ಸಲ್ಲಿಸಬೇಕಾಗಿರುತ್ತದೆ. ಅದರಂತೆ ಶಿವಮೊಗ್ಗ ನಗರವು ಸ್ಮಾರ್ಟ್ ಸಿಟಿ ಪ್ರಸ್ತಾವನೆಗಳನ್ನು ತಯಾರಿಸಿ, ಕೇಂದ್ರ ಹಾಗೂ ರಾಜ್ಯ ಸರ್ಕಾರದ ಅನುಮೋದನೆಗೆ ಸಲ್ಲಿಸಿದ್ದು, ಅನುಮೋದಿತ ಶಿವಮೊಗ್ಗ ಸ್ಮಾರ್ಟ್ ಸಿಟಿ ಪ್ರಸ್ತಾವನೆಯನ್ನು <u>ಅನುಬಂಧ-1 ರಲ್ಲಿ</u> ನೀಡಿದೆ.</p> <p>ಸದರಿ ಪ್ರಸ್ತಾವನೆಗಳು ಪರಿಶೀಲನಾ ಯೋಜನೆಗಳಾಗಿದ್ದು ಈ ಯೋಜನೆಗಳ ಕಾರ್ಯನಾಡುತ್ತಿರುವಂತೆಗಾಗಿ ಪರಿಶೀಲಿಸಿ ವಿಸ್ತೃತ ಯೋಜನಾ ವರದಿಗಳನ್ನು ತಯಾರಿಸಬೇಕಾಗಿರುತ್ತದೆ. ಪ್ರಸ್ತುತ, ಸ್ಮಾರ್ಟ್ ಸಿಟಿ ಅಭಿಯಾನದಡಿ ಶಿವಮೊಗ್ಗ ನಗರದ ಒಟ್ಟಾರೆ 15 ವಾರ್ಡ್‌ಗಳ (ಇದರಲ್ಲಿ 06 ವಾರ್ಡ್‌ಗಳು ಪೂರ್ಣ ಪ್ರಮಾಣದಲ್ಲಿ ಹಾಗೂ 09 ವಾರ್ಡ್‌ಗಳು ಭಾಗಶಃ) ಮಿತಿಯಲ್ಲಿ ವಿವಿಧ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿಗಳನ್ನು ತೆಗೆದುಕೊಳ್ಳಲಾಗಿದೆ.</p> <p>ವಾರ್ಡ್‌ವಾರು ಕಾಮಗಾರಿಗಳ ಹಾಗೂ ಗುತ್ತಿಗೆದಾರರ ವಿವರಗಳನ್ನು <u>ಅನುಬಂಧ-2 ರಲ್ಲಿ</u> ನೀಡಲಾಗಿದೆ.</p>
ಆ)	<p>ಆಯ್ಕೆ ಮಾಡಿರುವ ವಾರ್ಡ್‌ಗಳ ಯಾವ ಯಾವ ಕಾಮಗಾರಿ ಕೈಗೊಳ್ಳಲು ಕ್ರಿಯಾ ಯೋಜನೆ ನಿಗದಿಪಡಿಸಲಾಗಿದೆ; (ಲೆಕ್ಕ ಶೀರ್ಷಿಕೆವಾರು ವಿವರ ಒದಗಿಸುವುದು)</p>	<p>ವಾರ್ಡ್‌ವಾರು ಕಾಮಗಾರಿಗಳ ವಿವರಗಳನ್ನು <u>ಅನುಬಂಧ-2 ರಲ್ಲಿ</u> ನೀಡಲಾಗಿದೆ.</p>
ಇ)	<p>ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳಿಸಲು ಗುತ್ತಿಗೆದಾರರಿಗೆ/ ಕಂಪನಿಗಳಿಗೆ ನಿಗದಿಪಡಿಸಿದ ಕಾಲಾವಕಾಶವೆಷ್ಟು; ನಿಗದಿತ ಕಾಲಾವಧಿಯೊಳಗೆ ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳಿಸದಿರುವ ಗುತ್ತಿಗೆದಾರರ/ ಕಂಪನಿಗಳಾವುವು; ಯಾವ ಯಾವ ಕಾರಣಗಳಿಂದ ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳಿಸಿರುವುದಿಲ್ಲ ಮತ್ತು ನಿಗದಿತ ಕಾಲಾವಧಿಯೊಳಗೆ ಪೂರ್ಣಗೊಳಿಸದ ಕಂಪನಿ/ ಗುತ್ತಿಗೆದಾರರ ಮೇಲೆ ಕೈಗೊಂಡ ಕ್ರಮಗಳ ಬಗ್ಗೆ ವಿವರ ಒದಗಿಸುವುದು.</p>	<p>ಶಿವಮೊಗ್ಗ ಸ್ಮಾರ್ಟ್ ಸಿಟಿ ವತಿಯಿಂದ ಕೈಗೊಂಡಿರುವ ವಿವಿಧ ಕಾಮಗಾರಿಗಳನ್ನು ಪೂರ್ಣಗೊಳಿಸಲು ಕಾಮಗಾರಿಗಳ ವ್ಯಾಪ್ತಿ ಹಾಗೂ ಮೌಲ್ಯದ ಆಧಾರದ ಮೇಲೆ, ಕನಿಷ್ಠ 03 ತಿಂಗಳಿಂದ ಗರಿಷ್ಠ 02 ವರ್ಷಗಳವರೆಗೆ ಸಮಯವನ್ನು ನಿಗದಿಪಡಿಸಿದೆ.</p> <p>ಈ ಕೆಳಗಿನ ಹಲವು ಕಾರಣಗಳಿಂದ ಕಾಮಗಾರಿಗಳ ಅನುಷ್ಠಾನವು ಕುಂಠಿತವಾಗಿರುತ್ತದೆ.</p> <ul style="list-style-type: none"> <li>• ರಸ್ತೆ-ಚರಂಡಿ ಇತ್ಯಾದಿ ಯೋಜನೆಗಳಲ್ಲಿ ಮೆಸ್ಕಾಂ, ಬಿಎಸ್‌ಎಸ್‌ಎಲ್, ಯುಜಿಡಿ, ನೀರು ಪೂರೈಕೆ, ರಾಷ್ಟ್ರೀಯ ಹೆದ್ದಾರಿ ಹೀಗೆ ಹಲವಾರು ಇಲಾಖೆಗಳೊಂದಿಗೆ ಸಮನ್ವಯ ಸಾಧಿಸಬೇಕಾಗಿದ್ದು, Utility Shiftingಗೆ ಸಮಯ ಬೇಕಾಗುವುದು.</li> <li>• ಒತ್ತುವರಿ ಪ್ರಕರಣಗಳನ್ನು ತೆರವುಗೊಳಿಸುವ ಪ್ರಕ್ರಿಯೆ.</li> </ul> <p>ಹೀಗೆ ಅನಿವಾರ್ಯ ಕಾರಣಗಳಿಂದ ಕಾಮಗಾರಿಗಳು ವಿಳಂಬವಾದಲ್ಲಿ ರಾಜ್ಯ ಮಟ್ಟದ "ಕಾಲಾವಧಿ ವಿಸ್ತರಣಾ ಸಮಿತಿ" (EoT Committee)ಯಿಂದ ಅನುಮೋದನೆ ಪಡೆದು ನಿಯಮಾನುಸಾರ ಹೆಚ್ಚುವರಿ ಸಮಯವನ್ನು ಮಂಜೂರು ಮಾಡಲಾಗುತ್ತಿದೆ.</p> <p>ಯೋಜನೆಯಡಿ ಹಮ್ಮಿಕೊಳ್ಳಲಾಗಿರುವ ಎಲ್ಲಾ ಕಾಮಗಾರಿಗಳನ್ನು ಆಗಸ್ಟ್-2021 ರೊಳಗೆ ಪೂರ್ಣಗೊಳಿಸಲು ಯೋಜಿಸಲಾಗಿದೆ.</p> <p>ಯೋಜನಾ ಅನುಷ್ಠಾನದಲ್ಲಿ ಗುತ್ತಿಗೆದಾರರಿಂದ ವಿಳಂಬವಾದಲ್ಲಿ ನಿಯಮಾನುಸಾರ ದಂಡ ವಿಧಿಸುವ /ಗುತ್ತಿಗೆಯನ್ನು ರದ್ದುಗೊಳಿಸಲು ಸೂಕ್ತ ಕ್ರಮ ತೆಗೆದುಕೊಳ್ಳಲಾಗುವುದು.</p> <p>ಕಾಮಗಾರಿವಾರು ಕಾಲಾವಧಿಯ ವಿವರಗಳನ್ನು <u>ಅನುಬಂಧ-3 ರಲ್ಲಿ</u> ನೀಡಿದೆ.</p>

<p>ಕೆ) ಸ್ಮಾರ್ಟ್ ಸಿಟಿಯಲ್ಲಿ ಕೈಗೊಳ್ಳಬೇಕಾದ ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳಿಸಲು ಸರ್ಕಾರ ನಿಗದಿಪಡಿಸಿದ ಕಾಲಾವಕಾಶವೆಷ್ಟು; ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳಿಸದೇ ಇರುವ ಕಡೆ ಸ್ಮಾರ್ಟ್ ಸಿಟಿ ಕಛೇರಿಯಿಂದ ನಿಯೋಜಿತ ಇಂಜಿನಿಯರ್‌ಗಳಿಂದ ಪಡೆದ ಮಾಹಿತಿ ಹಾಗೂ ಇಂಜಿನಿಯರುಗಳ ಹೆಸರು ಮತ್ತು ಪದನಾಮವೇನು;</p>	<p>ಶಿವಮೊಗ್ಗ ಸ್ಮಾರ್ಟ್ ಸಿಟಿ ವತಿಯಿಂದ ಕೈಗೊಂಡಿರುವ ವಿವಿಧ ಕಾಮಗಾರಿಗಳನ್ನು ಪೂರ್ಣಗೊಳಿಸಲು ಕಾಮಗಾರಿಗಳ ವ್ಯಾಪ್ತಿ ಹಾಗೂ ಮೌಲ್ಯದ ಆಧಾರದ ಮೇಲೆ. ಕನಿಷ್ಠ 03 ತಿಂಗಳಿಂದ ಗರಿಷ್ಠ 02 ವರ್ಷಗಳವರೆಗೆ ಸಮಯವನ್ನು ನಿಗದಿಪಡಿಸಿದೆ.</p> <p>ಯೋಜನೆಯಡಿ ಹಮ್ಮಿಕೊಳ್ಳಲಾಗಿರುವ ಎಲ್ಲಾ ಕಾಮಗಾರಿಗಳನ್ನು ಆಗಸ್ಟ್-2021 ರೊಳಗೆ ಪೂರ್ಣಗೊಳಿಸಲು ಯೋಜಿಸಲಾಗಿದೆ.</p> <p>ಶಿವಮೊಗ್ಗ ಸ್ಮಾರ್ಟ್ ಸಿಟಿ ಅಮಿಟೆಡ್ ವತಿಯಿಂದ ಭಾಗೀದಾರ ಇಲಾಖೆಗಳ ಸಮನ್ವಯ ಸಭೆ ಮತ್ತು ಗುತ್ತಿಗೆದಾರರೊಂದಿಗೆ ನಿಯಮಿತವಾಗಿ ಸಭೆಗಳನ್ನು ನಡೆಸಿ ಸಮಸ್ಯೆಗಳನ್ನು ಬಗೆಹರಿಸಿ ಯೋಜನಾ ಅನುಷ್ಠಾನವನ್ನು ಚುರುಕುಗೊಳಿಸಲು ಎಲ್ಲಾ ರೀತಿಯ ಕ್ರಮ ತೆಗೆದುಕೊಳ್ಳಲಾಗಿದೆ.</p> <p>ಕಾಮಗಾರಿವಾರು ನಿಯೋಜಿತ ಇಂಜಿನಿಯರ್‌ಗಳ ವಿವರಗಳನ್ನು ಅನುಬಂಧ-4ರಲ್ಲಿ ನೀಡಲಾಗಿದೆ.</p>
<p>ಉ) ಕಾಮಗಾರಿ ಕಳವೆ ಹಾಗೂ ಅವೈಜ್ಞಾನಿಕವಾಗಿ ಮಾಡಿರುವ ಬಗ್ಗೆ ಸ್ಥಳೀಯರಿಂದ ಹಲವಾರು ದೂರುಗಳು ಬಂದಿದ್ದು, ಇವುಗಳ ಬಗ್ಗೆ ತೆಗೆದುಕೊಂಡ ಕ್ರಮವೇನು; ಹಾಗೂ ಕಾಮಗಾರಿಯ ಸ್ಥಳ ವೀಕ್ಷಣೆ ಮಾಡಿ ಸರ್ಕಾರಕ್ಕೆ ವರದಿ ನೀಡುವವರು ಯಾರು?</p>	<p>ಯೋಜನಾ ಅನುಷ್ಠಾನದ ಕುರಿತು ಬರುವ ದೂರುಗಳಿಗೆ ಶಿವಮೊಗ್ಗ ಸ್ಮಾರ್ಟ್ ಸಿಟಿ ಅಮಿಟೆಡ್ ವತಿಯಿಂದ ಅನುಪಾಲನೆ ಮಾಡಲಾಗುತ್ತಿದ್ದು, ವಿವರಗಳನ್ನು ಅನುಬಂಧ-5ರಲ್ಲಿ ನೀಡಲಾಗಿದೆ.</p> <p>ಸರ್ಕಾರಕ್ಕೆ ವರದಿ ಮಾಡಬೇಕಾದ ಪ್ರಕರಣಗಳಲ್ಲಿ ವ್ಯವಸ್ಥಾಪಕ ನಿರ್ದೇಶಕರು, ಶಿವಮೊಗ್ಗ ಸ್ಮಾರ್ಟ್ ಸಿಟಿ ಅಮಿಟೆಡ್ ರವರು ವರದಿ ನೀಡುತ್ತಾರೆ.</p>

ಸಂಖ್ಯೆ: ನಅಇ 113 ಸಿಎಸ್‌ಎಸ್ 2020

  
 (ಬಿ.ಎ.ಬಿ.ಸವರಾಜ)  
 ನಗರಾಭಿವೃದ್ಧಿ ಸಚಿವರು.

**SHIVAMOGGA SMART CITY LIMITED**

**SUGGESTIVE FUNDING PATTERN OF SMART CITY MISSION PROGRAMME AND CONVERGENCE WITH OTHER GOVERNMENT SCHEMES & SOURCES OF FUND**

(all figures in Rs. Crores)

S.No	Project Precinct	Indicative Project Cost	Source of Fund		
			Smart City Funding (GoK+GoI)	PPP Funding	Convergence program (other schemes of GoK/GoI, ULB funding, external funding, SFC, 14th finance, other special grants, etc.,)
<b>AREA BASED DEVELOPMENT</b>					
I	<b>Improvement of Basic Infrastructure</b>				
1	Water Supply- 24*7, Smart Meters	30.15	0.15	0.00	30.00
2	SWM - DWCC, Abattoir	10.15	0.15	0.00	10.00
3	Sanitation - Public Toilets, E Toilets	2.40	0.00	0.00	2.40
4	Storm Water Drain	8.00	0.00	0.00	8.00
5	Underground ducting	264.00	264.00	0.00	0.00
6	Slum Redevelopment	81.00	56.70	0.00	24.30
II	<b>Traffic &amp; Transport Infrastructure</b>				
7	Railway station	30.00	0.00	30.00	0.00
8	Public transport system	24.86	24.86	0.00	0.00
9	NMT	44.45	44.45	0.00	0.00
10	Traffic Management	35.50	35.50	0.00	0.00
III	<b>Eco Tourism &amp; Cultural Hub Development</b>				
11	River front development	421.12	236.25	176.87	8.00
12	Improvement of Shivappana Nayaka palace	43.54	21.77	21.77	0.00
IV	<b>Knowledge Hub</b>				
13	Knowledge & Research Hub	46.22	24.96	21.26	0.00
V	<b>Green &amp; Sustainable Initiatives</b>				
14	Green Initiatives	168.84	168.84	0.00	0.00
15	Sustainable initiatives	248.52	4.97	218.70	24.85
<b>Total - ABD Proposals</b>		<b>1458.75</b>	<b>882.60</b>	<b>468.60</b>	<b>107.55</b>
<b>PAN CITY DEVELOPMENT</b>					
I	<b>Centralised Control Room</b>				
1	Street-lighting control system	2.97	2.97	0.00	0.00
2	Vehicle Tracking	3.76	3.76	0.00	0.00
3	Integrated Ticketing	15.55	15.55	0.00	0.00
4	Variable Message signs	3.38	3.38	0.00	0.00
5	Smart Parking	3.48	0.00	0.00	3.48
6	CCTV Camera Surveillance System	9.85	0.00	0.00	9.85
7	Waste Management System	0.44	0.00	0.00	0.44
8	City Management Centre	19.20	13.44	0.00	5.76
<b>Total-Pan City Solutions</b>		<b>58.63</b>	<b>39.10</b>	<b>0.00</b>	<b>19.53</b>
<b>TOTAL INDICATIVE OUTLAY FOR SMART CITY PROPOSAL (ABD+Pan City)</b>		<b>1517.38</b>	<b>921.70</b>	<b>468.60</b>	<b>127.08</b>

ಅನುಬಂಧ-2

Sl.No	Project Name	SCP Cost	Awarded /W.O / DPR Cost	Ward No.	Area	Name of the Agency
<b>COMPLETED WORKS</b>						
1	Development of Tank mohalla park (No 7) in Shivamogga	0.45	0.46	11	Basavangudi	Mahamad Afzal
2	Providing infrastructure for development of smart library	0.22	0.21		Pan City Solution	Sri. Naveen kumar B. V, IC India.
3	Development of SMART LIBRARY ICT interventions 4 libraries and 11 School	4.96	4.38		Pan City Solution	Informatic Publishing Ltd.,
4	Development of Vinayaka Park	0.6	0.59	10	Gandi nagara	Sri.Ankamade gouda
5	Development of Family Welfare Park	1.2	1.06	4	malleswar nagar	Sri. Ramesh S
<b>ON GOING WORKS</b>						
1	Smart Road form Ashoka Circle to Alkola Circle	26.59	24.81	19	Sagara main road, NH-206	Sri.Lakshmikanth (M/s H D infrastructure)
				17		
				18		
				25		
2	Smart Roads- package 1- Area between BH road- Savalanga road and Kuvempu road	72.22	61.51	21	Durgi gudi, Mission compound, Garden area, Nehru road, Tilak nagara, Balraj urs road.	Sri.Ibrahim shareif
3	Development of Smart Roads Package 2a-Area between jail road - kuvempu road-savalanga road-100' ring road and canal front road	66.31	61.55	9	Venkatesha nagara, Chennappa layout,	Sri.Venkata chalapathy
				10	Ravindra Nagara Achutta Rao Layout, Gandhi nagara,	
4	Development of Smart Roads Package 2b-Area between jail road - kuvempu road-sagar road and canal front road	101.4	95.90	19	Sharawathi nagara, Kuvempu road,	Sri.KMV projects
				20	Kuvempu road, Jail road,	
5	Development of Smart Roads Package 3a-Area between Savalanga road-100' ring road and balaraj urs road	58.22	54.88	11	Basavanagudi, Ameer Ahamad Colony,	Sri.Venkata chalapathy
				10	Jayanagara, Vinayaka nagara, Hanumantha Nagara,	
6	Development of Smart Roads Package 3b-Area between Savalanga Road-Balaraj urs road-riverfront road-BH road	94.96	84.20	4	Malleshwara Nagara, Gundappa Shed, Sheshadri puram,	Sri.Star inforatech
				13	Pentlon Mohalla, Soamaiah Layout,	
				12	Tank Mohalla, Bapuji Nagara,	
7	Last Mile connectivity using Cycle track and Footpath - Development of Inner Ring Road from Laxmi talkies junction to NT Road (7.5 km)	90	84.2	9	Shantaveri Gopala Gowda circle,	Sri.KMV projects
				8	Vinoba nagara Main road, Police chowki - Somina koppa road upto railway track.	
				7	Police chowki - Somina koppa road upto railway track.	
				17	Gopala Main road,	
				18	Pr. B Krisnappa Circle, Shantaveri Gopala Gowda circle	
				24	Gopala bus stand,	
				28	NT Road,	

				27	Tunga nagar Main road,	
				31	Vinayaka Circle,	
				32	Vinayaka Circle, Tunga nagar Main road,	
8	Development of Heritage Walk / Village	15.68	12.91	13	Hole bus stop, Mantapa, Appaji rao compound, Aramane Pradesha, Bheemeshwara temple,	Sri.A Kondalah
				23	SPM Road,	
				22	Rammana shetti park,	
				30	BB Street, Mandakki batti,	
				33	Imambada,	
9	Riverfront Development- Infrastrutture works; pedestrian bridge , River front promenade, etc- North Bank	130	103.22	13	Hole bus stop, Mantapa, Appaji rao compound, Aramane Pradesha, Bheemeshwara temple,	KMV Prasada Rao KMV Projects Ltd.
				23	SPM road,	
				22	Rammana shetti park, BB Street,	
				30	Madakki batti,	
				33	Imambada,	
10	Development of Conservancies in Package-1	1.37	1.33	10	Jayanagara,	Sri.H T Venkatesh
11	Development of Conservancies in Package-2	1.85	1.55	20	Hosamane,	Sri.D S Abdul Reheman
				9	Venkatesha nagara,	
12	Development of Conservancies in Package-3	4.82	4.25	20	Hosamane,	Sri.C V Chandrashekar
				10	Ravindra nagara, Jayanagara,	
				19	Sharawathi nagara,	
13	Development of Conservancies in Package-4	4.75	3.96	21	Durgi gudi, Garden area,	Sri.A Kondaiah
14	Development of Country Club Park (Park 1) In Shivamogga City	3.7	2.97	34	Vidyanagara,	Sri.Ibrahim shareif
15	Development of Masthambika temple park (Park 03) in Shivamogga City	1.2	1.06	4	Malleshearanagara,	Sri.C V Chandrashekar
16	Development of Parks Kote Road, Sheshadripuram, DC compound, Mission Compound,Gandhinagara park in Shivamogga City	1.73	1.68	13	Kote road	Sri.Ankamade gouda
				4	Sheshadripuam	
				11	Basavanagudi	
				21	Durgigudi	
				10	Gandi nagara,	
17	Development of Parks Malleshwar nagar park, Balrajurs road in shivamogga city	2.5	2.08	4	Malleshearanagara	Sri.S.K Dharmesh
18	Canal Redevelopment -Phase 1- 700m length	11.71	9.97	10	Ravindranagara	Sri.Abdul Kalam Azad
19	Centralized Architecture (DC,DR setup by MS1 at KMDS-SDC)	11.5	12.20			Work taken by KUIDFC

20	Development of Physical Infrastructure( interiors,HVAC,and others) for setting up of Command and control center	3.1	2.61	21	Durgigudi	Sri.Ankamade gouda
21	Nehru Stadium Beautification	5.12	4.95	11	Basavanagudi	Sri.K.J Vishwanath
22	Improvement of hole bus stop	0.75	0.64	4	Gundappa shed	Sri.H T Venkatesh
23	Package-5 Redevelopment of Conservancy lanes in Bapuji Nagar, Basavana gudi and Durgi gudi areas in Shivamogga City.	12	9.6	21	Durgi gudi	Skill tech Engg.
24	Supply, Installation, Commissioning and Operation & maintenance of Digital Display Boards	2.48	2.02	Pan City Solution		Xtreme Media PVT
25	Face-lifting to Riverfront Crematorium	5	5.13	14	Vidyanagara	Sri.K.J Vishwanath
26	Providing Smart Bus Shelters & E-Toilet for PAN city (61 nos)	18.5	10.8	Pan City Solution		Sri. Saharsh Surna ASM Brothers
27	Development of Corporation Park (Park 17) in Shivamogga City	4.4	4.4	21	Durgi gudi	Pradeep Construction company
28	Construction of MLCP with commercial complex	30	22.05	21	Durgi gudi	Sri. SKS Karakala
29	Street Art in the selected locations across the city	1	0.52	Pan City Solution		Chitrakala Parishatta
30	Wildlife interpretation centre with planetarium and science park	10	8.58	21	Durgi gudi	
31	Conservation of Heritage Building - Govt School adjacent to Karnataka Sanga and other buildings	5	3.58	21	Durgi gudi	Intach
32	Conservation of Heritage Building - Corporation Main Building	3	2	21	Durgi gudi	Intach
33	Development of Shivappa Nayaka Palace into Interactive Museum	15.5	11.68	21	Durgi gudi	D J Interactive

S. No.	Name of the work	Cost as per SCP (Rs Cr)	LOA/Work Order Cost (Rs Cr Including GST)	Work Order date	Date of Completion as per contract	Actual Date of Completion	Payment made (Rs. In Cr)	Status of Project	Reasons for delay
1	Smart Road from Ashoka Circle to Alkolia Circle	26.59	25.22	24.03.2018	23.02.2019	31.03.2020	6.85	Work Under Progress	1) Shifting of Electrical poles and lines and its estimate submission from MESCOM was delayed. 2) KUWS&DB dept laying 700mm dia pipe for 24/7 line ( House house service connection pending) 3) Laying of 110KV line work by KPTCL in specified corridor 4) National Highway authorities started their drain construction work on 07-08-2018 (Still under progress) 5) Graveyard compound work got clearance on Dec-2019 from corporation. 6) Infront of Balbhavan Space cleared on Dec-2019 ( NH & KUWS & DH work pending) 7) Missing Link at Cross roads and IB Circle in Ashoka circle (RHS) drain work pending from NH Authorities. 8) LT cable laying work pending by MESCOM authorities from IB circle to Prof.Krishnapura circle.
2	Development of Smart road in package 1, Area between BH road Savalanga Road, Kuvempu road, in Shivamogga City.	86.57	81.09	02.02.2019	02.08.2020	02.08.2020	9.34	Work Under Progress	will be completed on time
3	Area between Jail Road - Kuvempu Road - Savalanga Road - 100' Ring Road and Canal Front Road- Package 2a	66.61	61.56	18.02.2019	18.08.2020	17.08.2020	0.00	Work Under Progress	will be completed on time
4	Area between Jail Road - Kuvempu Road - Sagara Road - Canal Front Road- Package 2b	100.07	95.88	12.02.2019	11.08.2020	30.08.2020	7.29	Work Under Progress	will be completed on time
5	Area between Savalanga Road - 100' Ring Road - Balara] Urs Road- Package 3a	58.22	54.89	18.02.2019	18.08.2020	17.08.2020	0.00	Work Under Progress	will be completed on time
6	Area between Savalanga Road - Balara] Urs Road - River Front Road - BH Road - Package 3b	94.96	89.95	18.02.2019	17.08.2020	17.08.2020	3.44	Work Under Progress	will be completed on time
7	Last Mile connectivity using Cycle track and Footpath - Development of Inner Ring Road from Laxmi talkies junction to NT Road (7.5 km)	90.00	84.21	14.08.2019	17.02.2021	17.02.2021	4.39	Work Under Progress	will be completed on time
8	Development of Heritage Walk / Village	15.60	12.91	08.06.2019	13.07.2020	13.07.2020	0.13	Work Under Progress	will be completed on time
9	Development of park near Country Club	3.70	2.97	18.12.2018	01.09.2019	01.11.2020	0.002	Stopped	Work stopped due to legal implication
10	Development of Masthambika temple park (Park 03) in Shivamogga City	1.20	1.06	26.12.2018	08.07.2019	31.05.2020	0.00	Work Under Progress	1. Due to heavy rains work was delayed for period of 38 days. 2. Due to slushy condition viewing deck, stepped seating and rain water harvesting tank could not take up as the entire area was slushy so far work is delay by 60 days. 3. Change in design of viewing deck and stepped seating due to presence of trees the work delayed by 85 days. PMC recommendation letter.

11	Development of Parks Kote Road, Sheshadripuram, Gandhi nagar, DC compound, Mission Compound Park.	1.73	1.68	18.02.2019	02.09.2019	30.05.2020	0.18	Work Under Progress	<p>1. Due to heavy rains work was delayed for 4 months for period of 94 days.</p> <p>2. Hindrance of 3 trees was found in the boundary of the compound wall and permission from forest dept. Was delayed by 180 days.</p> <p>3. In gandhinagara park due to heavy seepage of ground water work was very badly hampered while executing rain water harvesting system.</p> <p>4. In gandhinagara park due to local residents issues work was on hold for 9 days.</p> <p>5. Public requested for new compound wall with grill an and new pathway which is additional scope of work. variations for the same will be submitted.</p>
12	Development of Parks Malleshwar nagar park, Batrajurs road in shivamogga city	2.50	2.09	25.06.2019	25.12.2019	15.06.2020	0.00	Work Under Progress	Due to clearance of encumbrance
13	Development of Conservancies in Package-1	1.37	1.33	18.02.2019	18.08.2019	15.02.2020	0.19	Physically work completed	
14	Development of Conservancies in Package-2	1.85	1.55	12.12.2018	26.06.2019	15.03.2020	0.24	Work Under Progress (EOT to be submitted)	<p>1. House UGD and Sullage connection should be connected to manholes by respective house owners but failed to do and Executed as additional scope of work for a period of 50days.</p> <p>2. Construction of new manhole provision is made in the DPR, as the work has to be executed in live UGD lines, and due to foul condition at Conservancies work took 30 days more to complete.</p> <p>3. Due to heavy rains work was delayed for 62 days.</p> <p>4. Additional paving work at lane no: 89, Drain work lane no: 103 is executed , as it w not considered in the Contract agreement.</p>
15	Development of Conservancies in Package-3	4.82	4.25	26.12.2018	08.07.2019	30.05.2020	0.00	Work Under Progress	<p>1. House service UGD and sillage connection should be connected to man holes by respective house owners byt failed to do and additional scope of work for period of 92 days.</p> <p>2. Construction of new man holes provision is made in the DPR, As the work has to be executed in live line UGD lines and due to foul conditon at conservancies, work took 60 days more to complete.</p> <p>3. Due to heavy rains work was delayed for period of 38 days.</p> <p>4. Due to space constraints for shifting the material inside the lane and only manual labours used for material supply work.</p> <p>5. Due to continuous cleaning work in conservancy lanes for the waste dumped by house hold has been delayed for period of 31 days.</p> <p>6. Main lane UGD problem in lane No. 52B jaysnagara 60 days delay to take up the works.</p>
16	Development of Conservancies in Package-4	4.75	3.96	01.03.2019	05.09.2019	30.05.2020	0.69	Work Under Progress	<p>1. House service UGD and sullage connection should be connected to manholes by respective house owners but failed to do and instructed to contractor to carry out UGD house service connection for period of 87 days.</p> <p>2. Constuction of new manholes provision is made in the DPR, as the work has to be executed in live line UGD lines and due to foul conditon at conservancies, work took 60 days more to complete.</p> <p>3. Construction of new man holes provision is made in the DPR, as the work has to be executed in live line UGD lines and due to foul conditon at conservancies, work took 60 days more to complete.</p> <p>4. Due to heavy rains work was delayed for period of 94 days.</p> <p>5. Due to space constrains for shifting the materials inside the lane only by means of head load, hence manual labours used for supply of materials for the work.</p> <p>6. Hindrance of electrical pole shifting work in lane No. 59 NEar Gowrav Lodge in Durgigudi (ull date not cleared).</p>



17	Package-5 Redevelopment of Conservancy lanes in Bapuji Nagar, Basavana gudi and Durgi gudri areas in Shivamogga City.	12.00	9.60	20.12.2019	20.11.2020	20.11.2020	0.00	Work Under Progress	will be completed on time
18	Nehru Stadium Beautification	5.12	4.96	05.03.2018	31.07.2019	28.02.2020	1.43	Work Under Progress (EOT to be submitted)	Due to the intervention of Phase-2 project of Nehru stadium more than 40% of the work descope and an LD of 6.3 lakhs has been laid on contractor. Some additional works proposed by the district sports committee.
19	Improvement of hole bus stop	0.75	0.68	18.02.2019	18.08.2019	31.03.2020	0.00	Work Stopped	Work stopped from the railway authority
20	Canal Redevelopment-Phase-1 (Rs.11.00 Cr)	11.71	10.59	18.12.2018	25.11.2019	30.05.2020	0.95	Work Under Progress	1. Sports park land litigation (issue yet to be cleared (about 1.09 Acre) 2. The proposed location of the caeteria is under objection by the local residents. 3. Due to non-shifting of electrical lines delayed for 334 days. 4. Site litigation for canal crossing bridge near temple delayed for 334 days (Cleared on 37.01.2020) 5. Due to heavy rain work wa delayed for 92 days.
21	Riverfront Development- Infrastructure works; pedestrian bridge , River front promenade, etc- North Bank	130.00	103.22	14.08.2019	16.08.2021	16.08.2021	5.16	Work Under Progress	will be completed on time
22	Centralized Architecture (DC,DR setup by MSI at KMDS-SDC)	11.50	12.20	Work taken by KUIDFC			8.90	Work Under Progress	will be completed on time
23	Development of Physical Infrastructure( interiors, HVAC, and others) for setting up of Command and control centre	3.10	2.56	21.12.2018	11.03.2020	-	0.00	work order issued	will be completed on time
24	Restoration and Adaptive Re use of Shivappa Nayaka palace Precinct (DBOMT basis-Turnkey project)	15.50	11.68	29-11-2019	29.08.2020	-	0.00	Work Order Issued on 29.11.2019.Site assesemnt and inception report work is under progress	As detailed in status column
25	Supply, Installation, Commissioning and Operation & maintenance of Digital Display Boards	2.48	2.02	26-12-2019	-	-	-	Work Order Issued on 26.12.2019.Site assessment work under progress	As detailed in status column
26	Face-lifting to Riverfront Crematorium	5.00	5.13	08.01.2020	07.12.2020	-	0.00	Work Under Progress	As detailed in status column
27	Providing Smart Bus Shelters & E- Toilet for PAN city (61 nos)	18.50	10.80	28-01-2020	-	-	0.00	LOA issued on 28.01.2020	As detailed in status column
28	Development of Corporation Park (Park 17) in Shivamogga City	4.40	4.40	05-02-2020	-	-	0.00	LOA Issued on 05.02.2020	As detailed in status column
29	Construction of MLCP with commercial complex	30.00	22.05	10-02-2020	-	-	0.00	LOA Issued on 10.02.2020	As detailed in status column
30	Street Art in the selected locations across the city	1.00	0.52	12-02-2020	-	-	0.05	4(g) exemption approved in Finance Department, GoK.LoA issued on 12.02.20	As detailed in status column

31	Wildlife interpretation centre with planetarium and science park	10.00	8.58	30/12/2019	30/06/2021			4(g) Exempted project. MOA signed with CEB and work order issued on 30.12.2019. Preliminary report preparation under progress.	As detailed in status column
32	Conservation of Heritage Building - Govt School adjacent to Karnataka Sanga and other buildings	5.00	3.58	30/12/2019	30/06/2021			4(g) Exempted project. MOA signed with CEE and work order issued on 31.12.2019. Preliminary report preparation under progress.	As detailed in status column
33	Conservation of Heritage Building - Corporation Main Building	3.00	2.00	30/12/2019	31/11/2020			4(g) Exempted project. MOA signed with CEE and work order issued on 31.12.2019. Preliminary report preparation under progress.	As detailed in status column

S. No.	Name of the work	Cost as per SCP (Rs Cr)	Work Order Cost (Rs Cr)	Work Order Date	Date of Completion as per contract	Actual Date of Completion	Status of Project	Reason for Delay in completion of work	Action taken	Engineer Name
1	Development of Tank mohalla park ( No 7) in Shivamogga	0.45	0.46	12.02.2018	06.08.2018	28.02.2019	Completed (Savings Rs. 0.85 cr)	Already completed		
2	Providing infrastructure for development of smart library	0.22	0.21	14.11.2018	20.03.2019	14.03.2019	Completed (Savings Rs. 0.03 cr)	Already completed		
3	Development of SMART LIBRARY ICT Interventions 4 libraries and 11 School	4.96	4.38	11.09.2019	11.11.2019	17-12-2019	Work Completed on 17.12.19	Already completed		
4	Development of Vinayaka Park	0.60	0.59	18.02.2019	26.08.2019	07-12-2020	Work Completed on 07.01.20	Already completed		
5	Development of Family Welfare Park Sub Tuptal - A to c	1.93 8.16	1.72 7.36	14.11.2018	19.11.2018	13-02-2020	Work Completed on 13.02.20	Already completed		
1	Smart Road from Ashoka Circle to Aikola Circle	26.59	25.22	24.03.2018	23.02.2019	31.03.2020	Work Under Progress	1) Shifting of Electrical poles and lines and its estimate submission from MESCOM was delayed. 2) KJWS&DB dept laying 700mm dia pipe for 24/7 line ( House house service connection pending) 3) Laying of 110KV line work by KPTCL in specified corridor 4) National Highway authorities started their drain construction work on 07-08-2018 (Still under progress) 5) Graveyard compound work got clearance on Dec-2019 from corporation. 6) Infront of Balbhavan Space cleared on Dec-2019 ( NH & KJWS & DB work pending) 7) Missing Link at Cross roads and IB Circle to Ashoka circle (RHS) drain work pending from NH Authorities. 8) LT cable laying work pending by MESCOM authorities from I B circle to Prof.Krishnappa circle.	Notice issued to contractor and also change in design as per the site condition and also inter-department coordination issues	Bharath Asst Engr
2	Development of Smart road In package 1, Area between BH road Savalanga Road, Kuvempu road, in Shivamogga City.	86.57	81.09	02.02.2019	02.08.2020	02.08.2020	Work Under Progress	will be completed on time	Nil	Bharath Asst Engr
3	Area between Jali Road - Kuvempu Road- Savalanga Road - 100' Ring Road and Canal Front Road- Package 2a	66.61	61.56	18.02.2019	18.08.2020	17.08.2020	Work Under Progress	will be completed on time	Nil	Chethan Asst Engr
4	Area between Jali Road - Kuvempu Road - Sagara Road - Canal Front Road- Package 2b	100.07	95.88	12.02.2019	11.08.2020	30.08.2020	Work Under Progress	will be completed on time	Nil	Kavasa Asst Engr
5	Area between Savalanga Road - 100' Ring Road - BalaraJ Urs Road- Package 3a	58.22	54.89	18.02.2019	18.08.2020	17.08.2020	Work Under Progress	will be completed on time	Nil	Halesh Asst Engr
6	Area between Savalanga Road - BalaraJ Urs Road - River Front Road - BH Road - Package 3b	94.96	89.95	18.02.2019	17.08.2020	17.08.2020	Work Under Progress	will be completed on time	Nil	Ashwin Asst Engr
7	Last Mile connectivity using Cycle track and Footpath - Development of Inner Ring Road from Laxmi talkies junction to NT Road (7.5 km)	90.00	84.21	14.08.2019	17.02.2021	17.02.2021	Work Under Progress	will be completed on time	Nil	Ashwin Asst Engr
8	Development of Heritage Walk / Village	15.60	12.91	08.08.2019	13.07.2020	13.07.2020	Work Under Progress	will be completed on time	Nil	Ashwin Asst Engr
9	Development of park near Country Club	3.70	2.97	18.12.2018	01.09.2019	01.11.2020	Stopped	Work stopped due to legal implectation	Nil	Ranganath Asst Engr

S. No.	Name of the work	Cost as per SCP (Rs Cr)	Work Order Cost (Rs Cr)	Work Under date	Date of Completion as per contract	Actual Date of Completion	Status of Projects	Reason for Delay in completion of works	Action taken	Engineer Name
10	Development of Masthambika temple park (Park 03) in Shivamogga City	1.28	1.06	26.12.2018	08.07.2019	31.05.2020	Work Under Progress	1. Due to heavy rains work was delayed for period of 38 days. 2. Due to slushy condition viewing deck, stepped seating and rain water harvesting tank could not take up as the entire area was slushy so far work is delay by 60 days. 3. Change in design of viewing deck and stepped seating due to presence of trees the work delayed by 85 days. PMC recommendation letter.	Notice issued to contractor and also change in design as per site condition work was hampered and EOT has been submitted KUIDFC and approved upto 30.03.2020	Ashwin Asst Engr
11	Development of Parks Kote Road, Sheshadripuram, Ghandi nagar, DC compound, Mission Compound Park.	1.73	1.68	18.02.2019	02.09.2019	30.05.2020	Work Under Progress	1. Due to heavy rains work was delayed for 4 months for period of 94 days. 2. Hindrance of 3 trees was found in the boundary of the compound wall and permission from forest dept. Wasn delayed by 180 days. 3. In gandhinagara park due to heavy seepage of ground water work was very badly hampered while executing rain water harvesting system. 4. In gandhinagara park due to local residents issues work was on hold for 9 days. 5. Public requested for new compound wall with grill an and new pathway which is additional scope of work. variations for the same will be submitted.	Notice issued to contractor and also due to heavy rain fall work was not carried out in gandhinagara park. And also public requested to change the compound wall and paver blocks. EOT has been submitted KUIDFC and approved upto 30.05.2020	Ashwin Asst Engr
12	Development of Parks Mallashwar nagar park, Balrajurs road in shivamogga city	2.50	2.09	25.06.2019	25.12.2019	15.06.2020	Work Under Progress	Due to clearance of encumbrance	The encroachment was cleared on 31.01.2020	Chethan Asst Engr
13	Development of Conservancies in Package 1	1.37	1.33	18.02.2019	18.08.2019	15.02.2020	Physically work completed			Kavana Asst Engr
14	Development of Conservancies in Package-2	1.85	1.55	12.12.2018	26.06.2019	15.03.2020	Work Under Progress (EOT to be submitted)	1. House UGD and Sullage connection should be connected to manholes by respective house owners but failed to do and Executed as additional scope of work for a period of 50days. 2. Construction of new manhole provision is made in the DPR, as the work has to be executed in live UGD lines, and due to foul condition at Conservancies work took 30 days more to complete. 3. Due to heavy rains work was delayed for 62 days. 4. Additional paving work at lane no: 99, Drain work lane no: 103 is executed, as it was not considered in the Contract agreement.	The work was delayed due to heavy rain fall and individual house sewage connections.	Chethan Asst Engr
15	Development of Conservancies in Package-3	4.82	4.25	26.12.2018	08.07.2019	30.05.2020	Work Under Progress	1. House service UGD and sillage connection should be connected to man holes by respective house owners but failed to do and additional scope of work for period of 92 days. 2. Construction of new man holes provision is made in the DPR, As the work has to be executed in live line UGD lines and due to foul condition at conservancies, work took 60 days more to complete. 3. Due to heavy rains work was delayed for period of 38 days. 4. Due to space constraints for shifting the material inside the lane and only manual labours used for material supply work. 5. Due to continuous cleaning work in conservancy lanes for the waste dumped by house hold has been delayed for period of 31 days. 6. Main lane UGD problem in lane No. 52B jayannagar 60 days delay to take up the works.	The work was delayed due to heavy rain fall and work to be executed in UGD live line. Due to space constraints work was hampered. EOT has been submitted KUIDFC and approved upto 30.05.2020	Ashwin Asst Engr

S. No.	Name of the work	Costs per SCR (Rs Cr)	Work Order Cost (Rs Cr)	Work Under Start	Date of Completion as per contract	Actual Date of Completion	Status of Projects	Reason for Delay in completion of work	Action taken	Engineer Name
16	Development of Conservancies in Package-4	4.75	3.96	01.03.2019	05.09.2019	30.05.2020	Work Under Progress	1. House service UGD and sullage connection should be connected to manholes by respective house owners but failed to do and instructed to contractor to carry out UGD house service connection for period of 87 days. 2. Construction of new manholes provision is made in the DPR, as the work has to be executed in live line UGD lines and due to foul condition at conservancies, work took 60 days more to complete. 3. Construction of new man holes provision is made in the DPR, as the work has to be executed in live line UGD lines and due to foul condition at conservancies, work took 60 days more to complete. 4. Due to heavy rains work was delayed for period of 94 days. 5. Due to space constrains for shifting the materials inside the lane only by means of head load, hence manual labours used for supply of materials for the work. 6. Hindrance of electrical pole shifting work in lane No. 59 NEAR Gowrav Lodge in Durgigudi (till date not cleared).	The work was delayed due to heavy rain fall and work to be executed in UGD live line. Due to space constraints work was hampered. EOT has been submitted KUIDFC and approved upto 30.05.2020	Ashwin Asst Engr
17	Package-5 Redevelopment of Conservancy lanes in Bapuji Nagar, Dasavana gudi and Durgi gudi areas in Shivamogga City.	12.00	9.60	20.12.2019	20.11.2020	20.11.2020	Work Under Progress	will be completed on time	Nil	Hounakumar Asst Engr
18	Nehru Stadium Beautification	5.12	4.96	05.03.2018	31.07.2019	28.02.2020	Work Under Progress	Due to the intervention of Phase-2 project of Nehru stadium more than 40% of the work descope and an LD of 6.3 lakhs has been laid on contractor, some additional works is proposed by the district sports committee	LD of Rs. 6.3 lakhs invited on contractor	Chethan Asst Engr
19	Improvement of hole bus stop	0.75	0.68	18.02.2019	18.08.2019	31.03.2020	Work Stopped	Work stopped from the railway authority	Letter has been corresponded with the divisional railway manager (works), southern railway division Mysore and requested for the no objection certificate (NOC).	Sharath Asst Engr
20	Canal Redevelopment-Phase-1 (Rs.11.00 Cr)	11.71	10.89	18.12.2018	25.11.2019	30.05.2020	Work Under Progress	1. Sports park land litigation issue yet to be cleared (about 1.09 Acres) 2. The proposed location of the caeteria is under objection by the local residents. 3. Due to non-shifting of electrical lines delayed for 334 days. 4. Site litigation for canal crossing bridge near temple delayed for 334 days (Cleared on 30.01.2020) 5. Due to heavy rain work was delayed for 92 days.	The litigation of forest park was cleared, and a sports park land litigation survey yet to be done	Kotresh Jnr Engr
21	Riverfront Development- Infrastructure works; pedestrian bridge, River front promenade, etc- North Bank	130.00	103.22	14.08.2019	16.08.2021	16.08.2021	Work Under Progress	will be completed on time	Nil	Kotresh Jnr Engr
22	Centralized Architecture (DC,DR setup by MSI at KMDS-SDC)	11.50	12.20	Work taken by KUIDFC			Work Under Progress		Nil	
23	Development of Physical Infrastructure (interiors, HVAC, and others) for setting up of Command and control centre	3.10	2.56	21.12.2018	11.03.2020		work order issued		Nil	Pradeep Senior Urban Planner
24	Restoration and Adaptive Re use of Shivappa Nayaka palace Precinct (DBOMT basis-Turnkey project)	15.50	11.68	29-11-2019	29.08.2020		Work Order issued on 29.11.2019. Site assessment and inception report work is under progress	As detailed in status column	Nil	Bharath Asst Engr
25	Supply, Installation, Commissioning and Operation & maintenance of Digital Display Boards	2.48	2.02	26-12-2019			Work Order issued on 26.12.2019. Site assessment work under progress	As detailed in status column	Nil	Pradeep Senior Urban Planner
26	Face-lifting to Riverfront Crematorium	5.00	5.13	08.01.2020	07.12.2020		Work Under Progress	As detailed in status column	Nil	Varun Jnr Engr

S. No.	Name of the work	Cost as per SCP (Rs Cr)	Work Order Cost (Rs Cr)	Work Order date	Date of Completion as per contract	Actual Date of Completion	Status of Projects	Reason for Delay in completion of work	Action taken	Engineer Name
27	Providing Smart Bus Shelters & E- Toilet for PAN city (61 nos)	18.50	10.80	28-01-2020			LOA Issued on 28.01.2020	As detailed in status column	Nil	Bharath Asst Engr
28	Development of Corporation Park (Park 17) In Shivamogga City	4.40	4.40	05-02-2020			LOA Issued on 05.02.2020	As detailed in status column	Nil	Kiran Asst Engr
29	Construction of MLCP with commercial complex	30.00	22.05	10-02-2020			LOA issued on 10.02.2020	As detailed in status column	Nil	Halesh Asst Engr
30	Street Art in the selected locations across the city	1.00	0.52	12-02-2020			4(g) exemption approved in Finance Department. GoKLoA issued on 12.02.20	As detailed in status column	Nil	Kavani Asst Engr
31	Wildlife Interpretation centre with planetarium and science park	10.00	8.58	30/12/2019	30/06/2021		4(g) Exempted project. MOA signed with CEE and work order issued on 30.12.2019. Preliminary report preparation under progress.	As detailed in status column	Nil	Honnakumar Asst Engr
32	Conservation of Heritage Building - Govt School adjacent to Karnataka Sanga and other buildings	5.00	3.58	30/12/2019	30/06/2021		4(g) Exempted project. MOA signed with CEE and work order issued on 31.12.2019. Preliminary report preparation under progress.	As detailed in status column	Nil	Sharath Asst Engr
33	Conservation of Heritage Building - Corporation Main Building	3.00	2.00	30/12/2019	31/11/2020		4(g) Exempted project. MOA signed with CEE and work order issued on 31.12.2019. Preliminary report preparation under progress.	As detailed in status column	Nil	Ranganath Jnr Engr

**ಅನುಬಂಧ-5**

**ಸಾರ್ವಜನಿಕ ದೂರುಗಳ ಅನುಪಾಲನಾ ವರದಿ**

Sl	Date	Source	Complaints	Compliance	Eng concerned	Replied on	To
1	16.10.2019	ವಿಜಯ ಕರ್ನಾಟಕ	ಸ್ಯಾಟರ್ ಸಿಟಿ ಹೆಸರಲ್ಲಿ ಲೂಟಿ	ವಿವರವಾದ ವರದಿ ನೀಡಲಾಗಿದೆ.	ಎಸ್. ಹಾಲೇಶ್ ಎ.ಇ ಪ್ರಿಯದರ್ಶಿನಿ ಎಇಇ	25.10.2019	ವಾರ್ತಾ ಮತ್ತು ಪ್ರಚಾರಾಧಿಕಾರಿ
2	26.10.2019	ವಿಜಯ ಕರ್ನಾಟಕ	ದಾತನಾರಯ್ಯ ಈ ಕಾಮಗಾರಿಗೆ	ವಿವರವಾದ ವರದಿ ನೀಡಲಾಗಿದೆ.	ಟಿಡಿ ಕವನ ಎ.ಇ ಪ್ರಿಯದರ್ಶಿನಿ ಎಇಇ	07.11.2019	ವಾರ್ತಾ ಮತ್ತು ಪ್ರಚಾರಾಧಿಕಾರಿ
3	04.11.2019	ಪ್ರಜಾವಾಣಿ	ಸ್ಯಾಟರ್ ಸಿಟಿಗೆ ಕವಿದಿದ ಕತ್ತಲು	ವಿವರವಾದ ವರದಿ ನೀಡಲಾಗಿದೆ.	ಶಶಿಧರ, ಎಇಇ	07.11.2019	ಜಿಲ್ಲಾಧಿಕಾರಿಗಳ ಒಟ್ಟುಪಟ್ಟಿ
4	18.11.2019	ವಾಟ್ಸಾಪ್ ಸಂದೇಶ	ಜಯನಗರ ರಾಮಮಂದಿರ ರಸ್ತೆ ಚರಂಡಿ ತರದಿದ್ದು ಪೂರ್ಣಗೊಳಿಸದ ಬಗ್ಗೆ	ವಿವರವಾದ ವರದಿ ನೀಡಲಾಗಿದೆ.	ಎಸ್. ಹಾಲೇಶ್ ಎ.ಇ	18.11.2019	ವಾರ್ತಾ ಮತ್ತು ಪ್ರಚಾರಾಧಿಕಾರಿ
5	22.11.2019	ವಾಟ್ಸಾಪ್ ಸಂದೇಶ ನಿತ್ಯಾನಂದ ಬಿ.	ಹೊಸಮನೆ ಬಡಾವಣೆ 3ನೇ ತಿರುವು, ಚರಂಡಿ ಚಪ್ಪಡಿಗಳ ಬಗ್ಗೆ	ವಿವರವಾದ ವರದಿ ನೀಡಲಾಗಿದೆ.	ಚೇತನ್ ಎ.ಇ ಪ್ರಿಯದರ್ಶಿನಿ ಎಇಇ	22.11.2019	ವಿವರವಾದ ವರದಿ ನೀಡಲಾಗಿದೆ.
6	22.11.2020	ವಾಟ್ಸಾಪ್ ಸಂದೇಶ ಬಾಬೂರಾಂ ಕಾಳೆ	ಶಿವಮೊಗ್ಗ ತಾಲ್ಲೂಕಿನ ಹಾಯ್‌ಹೋಲ್ ಗ್ರಾಮಕ್ಕೆ ಮೂಲ ಸೌಕರ್ಯ ಒದಗಿಸುವ ಬಗ್ಗೆ	ಈ ಕೋರಿಕೆ ಸ್ಯಾಟರ್ ಸಿಟಿ ವ್ಯಾಪ್ತಿಗೆ ಬರುವುದಿಲ್ಲವೆಂದು ತಿಳಿಸಿ ಗ್ರಾಮೀಣಾಭಿವೃದ್ಧಿ ಇಲಾಖೆಯನ್ನು ಸಂಪರ್ಕಿಸಲು ತಿಳಿಸಿದೆ.		22.11.2020	ದೂರುದಾರರಿಗೆ
7	22.11.2019	ರಾಕೇಶ್, ಹೊಸಮನೆ (ದೂರವಾಣಿ)	ದೊಡ್ಡಮ್ಮ ದೇವಸ್ಥಾನದ ಹತ್ತಿರ ಚರಂಡಿ ತೆರೆದು ಹಾಗೇ ಬಿಟ್ಟ ಬಗ್ಗೆ	ಕವನಾ, ಎ.ಇ. ಇವರು ತಕ್ಷಣ ಕ್ರಮ ತೆಗೆದುಕೊಂಡ ಬಗ್ಗೆ ಮಾಹಿತಿ ನೀಡಿರುತ್ತಾರೆ.	ಕವನಾ ಎ.ಇ,	22.11.2019	ದೂರುದಾರರಿಗೆ
8	26.11.2019	ಸಿದ್ದು ವಿ.ಹೆಚ್	ಜಯನಗರ 3ನೇ ತಿರುವು ಚರಂಡಿ ಮುಚ್ಚುವ ಬಗ್ಗೆ	ಹಾಲೇಶ್, ಎಇ, ಇವರಿಗೆ ತಕ್ಷಣ ಪರಿಶೀಲಿಸಿ ದೂರಿಸ ಬಗ್ಗೆ ಕ್ರಮ ಕೈಗೊಳ್ಳಲು ಸೂಚಿಸಲಾಗಿದೆ.	ಹಾಲೇಶ್, ಎಇ	26.11.2019	ದೂರುದಾರರಿಗೆ

9	05.12.2019	ಮಾನವ ಹಕ್ಕುಗಳ ಕಮಿಟಿ, ಶಿವಮೊಗ್ಗ ಇವರ ಪತ್ರ	ಹೊಸಹೊಸಮನೆ ಬಡಾವನೆ ಅಂಗನವಾಡಿ ಕೇಂದ್ರದ ಎದುರು ತೆರದ ಬಾಕ್ಸ್ ಚರಂಡಿಗೆ ಗರ್ಭಿಣಿ ಬಿದ್ದು ಅವಗಡ ಸಂಭವಿಸಿದ ಬಗ್ಗೆ	ದಿನಾಂಕ: 05.12.2019 ರಂದು ಮೆಕ್‌ಗಾನ್ ಆಸ್ಪತ್ರೆಗೆ ಶ್ರೀ ಪ್ರಾಣೇಶ್ ಎಇಇ, ಕವನಾ ಎಇ, ಹಾಗೂ ಗುತ್ತಿಗೆ ದಾರರ ಪ್ರತಿನಿಧಿ ಶ್ರೀ ದನಂಜಯ ಇವರೊಂದಿಗೆ ಭೇಟಿ ನೀಡಿ ಅವಗಡಕ್ಕೆ ತುರ್ತಾದ ಶ್ರೀಮತಿ ಶ್ರೀನಿಧಿ ಇವರನ್ನು ಭೇಟಿ ಮಾಡಿ ವಿಚಾರಿಸಿ ಗಂಭೀರ ತೊಂದರೆ ಆಗದೇ ಇರುವುದನ್ನು ಗಮನಿಸಲಾಯಿತು.	ಕು. ಕವನಾ ಎ.ಇ, ಪ್ರಾಣೇಶ್, ಎಇಇ & ಗುತ್ತಿಗೆ ಗದಾರರ ಪ್ರತಿನಿಧಿ, ಧನಂಜಯ	05.12.2019	ಕುಟುಂಬದ ಸದಸ್ಯರಿಗೆ ಸಮಾಧಾನ ಹೇಳಿ ಔಷಧೋಪಚಾರಗಳ ವೆಚ್ಚವನ್ನು ಭರಿಸಲು ಗುತ್ತಿಗೆ ದಾರರಿಗೆ ಸೂಚಿಸಲಾಯಿತು.
10	20.12.2019	ಕಿರಣ್ ಕುಮಾರ್, ತಿಲಕ್‌ನಗರ (ದೂರವಾಣಿ)	ಹಳೆ ಬಾಕ್ಸ್ ಚರಂಡಿ ಮೇಲೆ ಚಪ್ಪಡಿ ಮುಚ್ಚುತ್ತಿರುವ ಬಗ್ಗೆ	ಸಂಬಂಧಿಸಿದ ಎಇಇ ಯವರಿಗೆ ತಕ್ಷಣ ದೂರಿನ ಅನುಪಾಲನೆ ಮಾಡಲು ತಿಳಿಸಿ, ದೂರುದಾರರಿಗೆ ಎಇಇ ಯವರನ್ನು ಸಂಪರ್ಕಿಸಲು ತಿಳಿಸಲಾಗಿದೆ.	ಪ್ರಾಣೇಶ್, ಎ.ಇ.ಇ.	20.12.2019	ಬಾಕ್ಸ್ ಚರಂಡಿ ಮುಚ್ಚಲಾಗಿದೆ.
11	21.12.2019	ಚಂದ್ರಶೇಖರಪ್ಪ, 8ನೇ ಕ್ರಾಸ್, ರವೀಂದ್ರನಗರ	ಚರಂಡಿ ರಸ್ತೆ ಪಾರ್ಕ್ ದುರಸ್ತಿ ಬಗ್ಗೆ	ಪಾರ್ಕ್ ಪ್ರದೇಶದಲ್ಲಿ ಕೆಫೆಟೇರಿಯಾ ನಿರ್ಮಾಣದ ಬಗ್ಗೆ ತಕರಾರು ಇದ್ದು, ಪರಿಹರಿಸಲು ಕ್ರಮವಹಿಸಲಾಗಿದೆ.	ಚಿದಂಬರ ರಾವ್ ಎ.ಇ.ಇ.	15.02.2020	ಸಂಬಂಧಿಸಿದ ಅರ್ಜಿದಾರರು ಮತ್ತು ಸ್ಥಳೀಯರೊಂದಿಗೆ ಚರ್ಚಿಸಲಾಗಿದೆ.
12	23.12.2019	ಮಂಜುನಾಥ, ಗಾಂಧೀನಗರ	ಬಾಕ್ಸ್ ಚರಂಡಿ ಮತ್ತು ರಸ್ತೆ ಅಥವಾ ಟ್ರ್ಯಾಕ್ಸ್ ಪಾತ್ ನಿರ್ಮಾಣಕ್ಕೆ ಮನವಿ	ಕೋರಿಕೆಯ ಬಗ್ಗೆ ಪ್ರಸ್ತಾವನೆಯನ್ನು ಕೆಯುವಿಡಿಎಫ್‌ಸಿಗೆ ಒಪ್ಪಿಗೆಗಾಗಿ ಸಲ್ಲಿಸಲು ಕ್ರಮವಹಿಸಲಾಗಿದೆ.	ಬೇತನ್ ಎ.ಇ ಪ್ರಿಯದರ್ಶಿನಿ ಎಇಇ	14.01.2020	ಕಡತ ಮಂಡಿಸಿದೆ.
13	23.12.2019	ಸಂತೋಷ್ ಎಸ್.ಎಸ್. ಶಿವಮೊಗ್ಗ	ಕಲ್ಲು ಇತ್ಯಾದಿ ಭಗ್ನಾವಶೇಷಗಳನ್ನು ವಿನಾಯಕ ನಗರ ಬ್ಲಡ್ ಬ್ಯಾಂಕ್ ಹತ್ತಿರ ಎಸೆಯುತ್ತಿರುವ ಬಗ್ಗೆ	ಸಂಬಂಧಿಸಿದ ಎಇ/ಗುತ್ತಿಗೆದಾರರಿಗೆ ತಕ್ಷಣ ದೂರಿನ ಅನುಪಾಲನೆ ಮಾಡಲು ತಿಳಿಸಿ, ದೂರುದಾರರಿಗೆ ಎಇಇ ಯವರನ್ನು ಸಂಪರ್ಕಿಸಲು ತಿಳಿಸಲಾಗಿದೆ.	ಎಸ್. ಹಾಲೇಶ್, ಎಇ, ಪ್ರಿಯದರ್ಶಿನಿ, ಎಇಇ ವೆಂಕಟಾಚಲಪತಿ ಗುತ್ತಿಗೆದಾರರು	24.12.2019	ದೂರಿನ ಅಂಶಗಳನ್ನು ಸರಿಪಡಿಸಲಾಗಿದ್ದು ದೂರುದಾರರು ದೃಢೀಕರಿಸಿರುತ್ತಾರೆ.
14	26.12.2019	ಕೋಟೆ ರಸ್ತೆ ನಿವಾಸಿಗಳು	ಹೆರಟೇಜ್ ಪ್ರದೇಶ ಅಭಿವೃದ್ಧಿ ಬಾಕ್ಸ್ ಡ್ರೈನೇಜ್ ಅವ್ಯವಸ್ಥಾನಿಕ್	ಸಂಬಂಧಿಸಿದ ಎಇ/ಗುತ್ತಿಗೆದಾರರಿಗೆ ತಕ್ಷಣ ದೂರುದಾರರೊಂದಿಗೆ ಚರ್ಚಿಸಿ ಅನುಪಾಲನೆ ಮಾಡಲಾಗಿದ್ದು, ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದೆ.	ಚಿದಂಬರ ರಾವ್ ಎ.ಇ.ಇ. ಅಶ್ವಿನ್ ಎ.ಇ.	08.01.2020	ಜಿ. ಯೋಜನಾ ನಿರ್ದೇಶಕರು, ನಗರಾಭಿವೃದ್ಧಿ ಕೋಶಕ್ಕೆ ಪತ್ರ ಬರೆಯಲಾಗಿದೆ..
15	26.12.2019	ನಗರಾಭಿವೃದ್ಧಿ ಇಲಾಖೆ	ಶರಾವತಿ ನಗರದ ಡ್ರೈನೇಜ್ ಹಾನಿಗೊಳಿಸುತ್ತಿರುವ ಬಗ್ಗೆ	ಸಾರ್ವಜನಿಕರಿಂದ ಹಾಗೂ ಸಂಘಟನೆಗಳಿಂದ ಅಡಚಣೆ ಇದ್ದು, ಸಲ್ಲಿಸಿದ ದೂರಿನಲ್ಲಿ ಸತ್ಯಾಂಶವಿಲ್ಲದ ಕಾರಣ ಮೇಲಾಧಿಕಾರಿಗಳು ಸ್ಥಳ ಪರಿಶೀಲನೆ ನಡೆಸಿದ ನಂತರ ಮುಂದಿನ ಕ್ರಮ ವಹಿಸಲಾಗುವುದು	ಪ್ರಾಣೇಶ್, ಎಇಇ ಕವನಾ ಎ.ಇ,	30.01.2020	ನಗರಾಭಿವೃದ್ಧಿ ಇಲಾಖೆ ಮತ್ತು ಕೆ.ಯು.ಎ.ಡಿ.ಎಫ್.ಸಿ ಗೆ ಪತ್ರ ಮುಖೇನ ತಿಳಿಸಲಾಗಿದೆ.
16	30.12.2019	ಕೆಯುವಿಡಿಎಫ್‌ಸಿ					



17	30.12.2019	ಅಕ್ಕಂ ಯಾಸೆ ಋರಂ ಖಾನ್ ಮತ್ತು ಇತರರು, ಗಾರ್ಡನ್ ಎರಿಅ	ಗಾರ್ಡನ್ ಎರಿಯ 1 ನೇ ಕ್ರಾಸ್ ಎಡಭಾಗ, ಮೆಸ್ಕಾಂ ಅಂಡರ್ ಗ್ರೌಂಡ್ ಕೇಬಲ್ ಹಾಕುತ್ತಿದ್ದು ಟಿ.ಸಿ.ಯನ್ನು ವರ್ಕೌಶಾಪ್ ಎದರು ಹಾಕದಂತೆ ತೆಕರಾರು	ಮೆಸ್ಕಾಂ ನವರೂಂದಿಗೆ ಚರ್ಚಿಸಿ ಪರ್ಯಾಯ ವ್ಯವಸ್ಥೆಗೆ ಕ್ರಮ ವಹಿಸಲಾಗುವುದು	ಶಶಿಧರ, ಎಇಇ	ಬಾಕಿ ಇದೆ	ಮೆಸ್ಕಾಂ ರವರು ಪ್ರತ್ಯೇಕ ಸ್ಥಳ ನಿಗದಿಪಡಿಸಿದ್ದು, ಅರ್ಜಿದಾರರ ಕೋರಿಕೆ ಪರಿಗಣಿಸಲಾಗುವುದು.
18	31.12.2019	ಜಿಲ್ಲಾ ನಗರಾಭಿವೃದ್ಧಿ ಕೋಶ	ಕೋಟೆ ರಸ್ತೆಯಲ್ಲಿ ಸ್ಟಾರ್ಟ್ ಸಿಟಿ ಯೋಜನೆಯ ಕಾಮಗಾರಿ ಬಗ್ಗೆ ಆಕ್ಷೇಪಣೆ	2031ರ ಹೊತ್ತಿನಲ್ಲಿ ಕೋಟೆ ರಸ್ತೆಯನ್ನು ಎರಡೂ ಬದಿಯಲ್ಲಿ 10 ಅಡಿ ಅಗಲೀಕರಣ ಸೂಡಾ ದಿಂದ ಕೈಗಿತ್ತಿರಲಾಗುತ್ತಿದ್ದು,	ಚಿದಂಬರ ರಾವ್ ಎ.ಇ.ಇ. ಅಶ್ವಿನ್ ಎ.ಇ.	08.01.2020	ಜಿ. ಯೋಜನಾ ನಿರ್ದೇಶಕರು, ನಗರಾಭಿವೃದ್ಧಿ ಕೋಶಕ್ಕೆ ಪತ್ರ ಬರೆಯಲಾಗಿದೆ..
19	07.01.2020	ಡಾ.ಮಂಜುನಾಥ, ಕುಸುಮ ಡೆಂಟಲ್ಸ್,(ಸೂಡಾ ಎದುರು)	ಸೂಡಾ ಕಛೇರಿ ಎದುರಿನ ರಸ್ತೆಯ ಚರಂಡಿಗೆ ಚಪ್ಪಡಿ ಅಳವಡಿಸದ ಬಗ್ಗೆ	ಶಿವಲಿಂಗಯ್ಯ, ಎಇಇ ಇವರು ಸ್ಥಳಕ್ಕೆ ಹೋಗಿ ಚರಂಡಿಗೆ ಸ್ಟಾಲ್ ಅಳವಡಿಸಿ ಭಾಯಾಚಿತ್ರ ಕಳಿಸಿರುತ್ತಾರೆ	ಹೆಚ್.ಸಿ. ಶಿವಲಿಂಗಯ್ಯ ಎಇಇ	07.01.2020	ದೂರುದಾರರು ಸಮಸ್ಯೆ ಬಗ್ಗೆ ಬಗ್ಗೆ ದೂರವಾಣಿ ಮುಖಾಂತರ ದೃಢೀಕರಿಸಿರುತ್ತಾರೆ.
20	08.01.2020	ಆಶಿಶ್ ಕಾನಲ್, ವಿಜಯ ಕರ್ನಾಟಕ	ಸ್ಟಾರ್ಟ್ ಸಿಟಿ ಯೋಜನೆಗಳ ಬಗ್ಗೆ ಮಾಹಿತಿ ಕೋರಿಕೆ	ಯೋಜನಾ ವೆಚ್ಚ, ದೂರತ ಅನುದಾನ, ವೆಚ್ಚ, ಕಾಮಗಾರಿಗಳ ಪ್ರಸಕ್ತ ಸ್ಥಿತಿಗತಿಗಳ ಮಾಹಿತಿಯನ್ನು ನೀಡಲಾಗಿದೆ.	ಪಾಂತ್ರಿಕ ಶಾಖೆ	08.01.2020	ಮಾಹಿತಿ ಪಡೆದ ಬಗ್ಗೆ ದೃಢೀಕರಿಸಿರುತ್ತಾರೆ.
21	09.01.2020	ಯೋಜನಾ ನಿರ್ದೇಶಕರು, ನಗರಾಭಿವೃದ್ಧಿ ಕೋಶ	ಬಸವನಗುಡಿ ಬಾಕ್ಸ್ ಚರಂಡಿ ಪೂರ್ಣಗೊಳಿಸುವ ಬಗ್ಗೆ	ದೂರಿನ ಅಂಶಗಳನ್ನು ಈಗಾಗಲೇ ಸರಿಪಡಿಸಲಾಗಿದ್ದು, ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳಿಸಲಾಗಿದೆ.	ಪ್ರಿಯದರ್ಶಿನಿ ಎಇಇ, ಹಾಲೇಸ್, ಎಇ	26.12.2019	ಜಿ. ಯೋಜನಾ ನಿರ್ದೇಶಕರು, ನಗರಾಭಿವೃದ್ಧಿ ಕೋಶ
22	16.01.2020	ನಗರಾಭಿವೃದ್ಧಿ ಇಲಾಖೆ	ಪ್ರಧಾನ ಮಂತ್ರಿಗಳ ಸಚಿವಾಲಯಕ್ಕೆ ಅನ್ವಯಿಸಿ ಅರ್ಜಿ-ಶರಾವತಿ ಪಗರದ ಕಾಮಗಾರಿಗಳ ಬಗ್ಗೆ	ಬಾಕ್ಸ್ ಚರಂಡಿಗಳನ್ನು ಕಾರ್ಪೊರೇಷನ್ ವತಿಯಿಂದ ನಿರ್ಮಿಸಿದ್ದು, ಚರಂಡಿಗಳನ್ನು ಆರ್.ಸಿ.ಸಿ. ಕವರ್ ಸ್ಟಾಲ್ ಹಾಕಲಾಗಿದೆ.	ಚಿದಂಬರ ರಾವ್ ಎಇಇ & ಅಶ್ವಿನ್ ಎಇ.	26.02.2020	ವಿದ್ಯುತ್ ಬೆಳಗಿನ ಕಂಬಗಳನ್ನು ಮತ್ತು ಗೇಟ್ ಗಳನ್ನು ಅಳವಡಿಸಲಾಗಿದೆ
23	16.01.2020	ಮೋಹಮದ್ ಜುಬೇರ್, ಇಲ್ಯಾಸ್ ನಗರ	ಮಂಡ್ಲಿ 100 ಅಡಿ ರಸ್ತೆಯನ್ನು ಅಪ್ರೆಷ್ಚಾನಿಕವಾಗಿ ಒತ್ತುವರಿ ಅಗಲೀಕರಣಗೊಳಿಸಿ ಡ್ರೈನೇಜ್ ನಿರ್ಮಿಸುತ್ತಿರುವ ಬಗ್ಗೆ	ಸೂಡಾ ವತಿಯಿಂದ ರಸ್ತೆ ನಿರ್ಮಾಣಕ್ಕೆ ಸಂಬಂಧಿಸಿದ ಜಾಗದಲ್ಲಿ ಮೆರಿಡಿಯನ್ ಅಲ್ಯೂಮಿನಂ ವ್ಯತ್ಯಾಸವಿದ್ದು, ಸರಿಪಡಿಸಿ ನಿರ್ವಹಿಸಲಾಗುತ್ತಿದೆ.	ಶಿವಲಿಂಗಯ್ಯ ಎಇಇ	26.02.2021	ಸಂಬಂಧಿಸಿದ ಅರ್ಜಿದಾರ ರೂಂದಿಗೆ ಚರ್ಚಿಸಿ ಕಾಮಗಾರಿಯನ್ನು ಮುಂದುವರಿಸಲಾಗುವುದು

24	30.01.2020	ಭರತ್ & ಎಸ್.ಎಂ.ನಾಗರಾಜ್ 8ನೇ ಕ್ರಾಸ್, ಚಾನಲ್ ಪಕ್ಕ, ರವೀಂದ್ರನಗರ	ರವೀಂದ್ರ ನಗರ 8ನೇ ಅಡ್ಡ ರಸ್ತೆ ಸ್ತಾಮಿ ವಿವೇಕಾನಂದ ಶಾಲೆ ಹಿಂಭಾಗ ಕೆಫೆಟೇರಿಯಾ ಸ್ಥಳಾಂತರದ ಬಗ್ಗೆ	ಕೆಫೆಟೇರಿಯಾ ನಿರ್ಮಿಸಲು ಸಾರ್ವಜನಿಕರಿಂದ ತಕರಾರಿದ್ದು, ಪರಿಹರಿಸಲು ಕ್ರಮ ವಹಿಸಲಾಗಿದೆ.	ಚಿದಂಬರ ರಾವ್ ಎಇಇ & ಅಶ್ವಿನಿ ಎಇ.	03.03.2019	ಸ್ಥಳೀಯರಿಗೆ ಹಾಗೂ ಅರ್ಜಿದಾರರೊಂದಿಗೆ ಸಂಪರ್ಕವಿರಿಸಿಕೊಳ್ಳಲಾಗಿದೆ.
25	20.02.2020	DUDC (Mahadevappa)	L.Ramanna Road Annapurneshwari Hostel opp, smart drain	ಸಂಪರ್ಕ ಚರಂಡಿಯನ್ನು ನಿರ್ಮಿಸಲಾಗುತ್ತದೆ.	ಶಿವಲಿಂಗಯ್ಯ ಎಇಇ ಅಶ್ವಿನಿ ಎಇ.	05.03.2020	ಸ್ಥಳೀಯರಿಗೆ ಚರ್ಚಿಸಿ ಕ್ರಮ ವಹಿಸಲಾಗಿದೆ.