

ಕರ್ನಾಟಕ ವಿಧಾನ ಪರಿಷತ್ತು

ಬುಕ್ ಗುರುತಿಲ್ಲದ ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ	2032
ಉತ್ತರಿಸಬೇಕಾದ ದಿನಾಂಕ	24.03.2026
ಸದಸ್ಯರ ಹೆಸರು	ಶ್ರೀ ರವಿಕುಮಾರ್ ಎನ್ (ವಿಧಾನಸಭೆಯಿಂದ ಚುನಾಯಿತರಾದವರು)
ಉತ್ತರಿಸಬೇಕಾದ ಸಚಿವರು	ವಸತಿ, ವ್ಯಕ್ತಿ ಮತ್ತು ಅಲ್ಪಸಂಖ್ಯಾತರ ಕಲ್ಯಾಣ ಸಚಿವರು

ಕ್ರ. ಸಂ.	ಪ್ರಶ್ನೆ	ಉತ್ತರ
ಅ)	ರಾಜ್ಯದಲ್ಲಿರುವ ಒಟ್ಟು ಕೊಳೇರಿಗಳ ಸಂಖ್ಯೆ ಎಷ್ಟು; (ಜಿಲ್ಲಾವಾರು ಮಾಹಿತಿ ಒದಗಿಸುವುದು)	ರಾಜ್ಯದಲ್ಲಿ ಒಟ್ಟು 3025 ಕೊಳೇರಿ ಪ್ರದೇಶಗಳನ್ನು ಗುರುತಿಸಲಾಗಿದ್ದು, ಅವುಗಳ ಪೈಕಿ 2866 ಕೊಳೇರಿ ಪ್ರದೇಶಗಳನ್ನು ಮಂಡಳಿ ಕಾಯ್ದೆಯಡಿ ಘೋಷಿಸಲಾಗಿರುತ್ತದೆ. ಜಿಲ್ಲಾವಾರು ವಿವರಗಳನ್ನು ಅನುಬಂಧ - 1 ರಲ್ಲಿ ಒದಗಿಸಿದೆ.
ಆ)	ಕೊಳೇರಿಗಳಲ್ಲಿ ಕುಟುಂಬಗಳಿಗೆ ಸೌಲಭ್ಯಗಳಾವುವು; ವಾಸಿಸುತ್ತಿರುವ ಸರ್ಕಾರ ಕಲ್ಪಿಸುವ	<p>ಕೊಳೇರಿ ಸುಧಾರಣೆ ಯೋಜನೆ:-</p> <p>ಮಂಡಳಿಯು ಕೊಳೇರಿಗಳಲ್ಲಿ ವಾಸಿಸುತ್ತಿರುವ ಕುಟುಂಬಗಳಿಗೆ ಕೊಳೇರಿ ಸುಧಾರಣೆ ಯೋಜನೆಯಡಿ ಸರ್ಕಾರವು ಆಯವ್ಯಯದಲ್ಲಿ ಒದಗಿಸುವ ಅನುದಾನಕ್ಕೆ ಅನುಗುಣವಾಗಿ ರಾಜ್ಯಾದ್ಯಂತ ಕೊಳೇರಿ ಪ್ರದೇಶಗಳಲ್ಲಿ ಮೂಲಭೂತ ಸೌಲಭ್ಯಗಳಾದ ರಸ್ತೆ, ಚರಂಡಿ, ಒಳಚರಂಡಿ, ಕುಡಿಯುವ ನೀರು, ದೀದಿ ದೀಪ, ಸಮುದಾಯ ಭವನ ಇತ್ಯಾದಿ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿಗಳನ್ನು ಕೈಗೊಳ್ಳಲು ಕ್ರಿಯಾ ಯೋಜನೆ ತಯಾರಿಸಿ, ಸ್ಥಳೀಯ ಪ್ರಾಧಿಕಾರದ ಅನುಮೋದನೆ ಪಡೆದು ಒದಗಿಸಲಾಗುತ್ತಿದೆ.</p> <p>ವಸತಿ ಯೋಜನೆ:</p> <p>ರಾಜ್ಯವನ್ನು ಸ್ಥಳ ಮುಕ್ತಗೊಳಿಸಲು ಕರ್ನಾಟಕ ಕೊಳೇರಿ ಅಭಿವೃದ್ಧಿ ಮಂಡಳಿಯು ರಾಜ್ಯಾದ್ಯಂತ ಬರುವ ಆಯ್ದು ಘೋಷಿತ ಕೊಳೇರಿ ಪ್ರದೇಶಗಳಲ್ಲಿ ಕಚ್ಚಾ ಸಮೀಪಕ್ಕೆ ಮನೆಗಳಲ್ಲಿ ವಾಸಿಸುತ್ತಿರುವ ಕೊಳೇರಿ ನಿವಾಸಿಗಳಿಗೆ ಬೇಡಿಕೆಯಂತೆ, ಕೇಂದ್ರ ಪುರಸ್ಕೃತ ಪ್ರಧಾನ ಮಂತ್ರಿ ಆವಾಸ ಯೋಜನೆಯನ್ನು ರಾಜ್ಯ ಸರ್ಕಾರದ ವಸತಿ ಯೋಜನೆಗಳಾದ ಡಾ.ಬಿ.ಆರ್. ಅಂಬೇಡ್ಕರ್ ನಿವಾಸ ಯೋಜನೆ ಮತ್ತು ವಾಜಪೇಯಿ ನಗರ ವಸತಿ ಯೋಜನೆಯನ್ನು ಸಂಯೋಜನೆಗೊಳಿಸಿ ಮನೆಗಳನ್ನು ನಿರ್ಮಾಣ ಮಾಡಲಾಗುತ್ತಿದೆ.</p>
ಇ)	ಕೊಳೇರಿಗಳಲ್ಲಿ ವಾಸಿಸುತ್ತಿರುವ ಯುವಕರಿಗೆ ಉದ್ಯೋಗ ನೀಡಲು ಸರ್ಕಾರ ಕೈಗೊಂಡಿರುವ ಕ್ರಮಗಳೇನು;	ಕೊಳೇರಿಗಳಲ್ಲಿ ವಾಸಿಸುತ್ತಿರುವ ಯುವಕರಿಗೆ ಉದ್ಯೋಗ ನೀಡುವ ಯಾವುದೇ ಕಾರ್ಯಕ್ರಮ ಜಾರಿಗೊಳಿಸಿರುವುದಿಲ್ಲ.
ಈ)	ಕೊಳೇರಿಗಳಲ್ಲಿ ವಾಸಿಸುತ್ತಿರುವವರಿಗೆ ವಸತಿ ಲಭ್ಯತೆ ನೀಡಲು ಸರ್ಕಾರ ಯಾವ ಕ್ರಮ ಕೈಗೊಂಡಿದೆ; ಪ್ರಧಾನ ಮಂತ್ರಿ ಆವಾಸ ಯೋಜನೆಯಡಿಯಲ್ಲಿ ಇದುವರೆಗೆ ಎಷ್ಟು ಮನೆಗಳನ್ನು ನಿರ್ಮಿಸಿ ಕೊಳೇರಿ ನಿವಾಸಿಗಳಿಗೆ ಹಂಚಲಾಗಿದೆ? (ಜಿಲ್ಲಾವಾರು ವಿವರ ಒದಗಿಸುವುದು)	<p>ಪ್ರಧಾನ ಮಂತ್ರಿ ಆವಾಸ ಯೋಜನೆಯಡಿ 1,80,253 ಮನೆಗಳನ್ನು ನಿರ್ಮಾಣ ಮಾಡಲು ಕೇಂದ್ರ ಮತ್ತು ರಾಜ್ಯ ಸರ್ಕಾರದಿಂದ ವಿವಿಧ ಹಂತಗಳಲ್ಲಿ ಅನುಮೋದನೆ ದೊರಕಿರುತ್ತದೆ. ಅವುಗಳಲ್ಲಿ 1653 ಮನೆಗಳು ಕೇಂದ್ರದಿಂದ ಕಡಿತಗೊಂಡಿರುತ್ತದೆ. ಆದರೆ, 178600 ಮನೆಗಳಲ್ಲಿ 129986 ಮನೆಗಳನ್ನು ಪ್ರಾರಂಭಿಸಿದ್ದು, 86,651 ಮನೆಗಳ ಕಾಮಗಾರಿಗಳು ಪೂರ್ಣಗೊಂಡಿದ್ದು, ಉಳಿದ 43335 ಮನೆಗಳ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿಗಳು ವಿವಿಧ ಹಂತಗಳಲ್ಲಿ ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ. 48614 ಮನೆಗಳನ್ನು ಪ್ರಾರಂಭಿಸಿ ಬೇಕಾಗಿರುತ್ತದೆ.</p> <p>ಒಟ್ಟಾರೆ ಪೂರ್ಣಗೊಂಡಿರುವ 86,651 ಮನೆಗಳ ಪೈಕಿ 36,789 ಮನೆಗಳನ್ನು ಪ್ರಥಮ ಹಂತದಲ್ಲಿ ಮಾರ್ಚ್ 2024 ರಲ್ಲಿ ಫಲಾನುಭವಿಗಳಿಗೆ ಹಂಚಿ ಮಾಡಲಾಗಿರುತ್ತದೆ. 2026 ಜನವರಿ ಮಾಹೆಯಲ್ಲಿ 42,345 ಮನೆಗಳನ್ನು ಲೋಕಾರ್ಪಣೆ ಮಾಡಿ ಫಲಾನುಭವಿಗಳಿಗೆ ಹಂಚಿ ಮಾಡಲಾಗಿದೆ.</p>

ಅನುಬಂಧ-1

ಅನುಬಂಧ 'ಅ'					
ಕ್ರ.ಸಂ	ಜಿಲ್ಲೆ ಹೆಸರು	ಒಟ್ಟು ಕೊಠಡಿ ಪ್ರದೇಶಗಳ ಸಂಖ್ಯೆ	ಘೋಷಿತ ಕೊಠಡಿ ಪ್ರದೇಶಗಳ ಸಂಖ್ಯೆ	ಗುರುತಿಸಿರುವ ಕೊಠಡಿ ಪ್ರದೇಶಗಳ ಸಂಖ್ಯೆ	ಜನ ಸಂಖ್ಯೆ
1	ಬೆಂಗಳೂರು ನಗರ	435	413	22	1536545
2	ಬೆಂಗಳೂರು ಗ್ರಾಮಾಂತರ	33	33	0	54434
3	ಬಾಗಲಕೋಟೆ	104	104	0	47760
4	ಬಳ್ಳಾರಿ	92	89	3	68671
5	ಬೆಳಗಾವಿ	252	194	58	127943
6	ಬೀದರ	68	68	0	83528
7	ಚಿಕ್ಕಬಳ್ಳಾಪುರ	46	44	2	39558
8	ಚಿಕ್ಕಮಗಳೂರು	54	54	0	55977
9	ಚಿತ್ರದುರ್ಗ	69	64	5	75819
10	ಚಾಮರಾಜನಗರ	67	66	1	50552
11	ದಾವಣಗೆರೆ	80	80	0	71471
12	ಧಾರವಾಡ	138	138	0	229173
13	ದಕ್ಷಿಣ ಕನ್ನಡ	26	23	3	21309
14	ಗದಗ	102	87	15	43610
15	ಹಾಸನ	105	105	0	152986
16	ಹಾವೇರಿ	107	103	4	45162
17	ಕಲಬುರಗಿ	149	148	1	206207
18	ಕೊಡಗು	10	10	0	3681
19	ಕೋಲಾರ	61	61	0	58225
20	ಕೊಪ್ಪಳ	51	46	5	70231
21	ಮಂಡ್ಯ	57	56	1	50982
22	ಮೈಸೂರು	115	115	0	89834
23	ರಾಯಚೂರು	94	82	12	109413
24	ರಾಮನಗರ	55	51	4	27383
25	ಶಿವಮೊಗ್ಗ	167	164	3	144419
26	ತುಮಕೂರು	130	128	2	129652
27	ಉತ್ತರ ಕನ್ನಡ	49	41	8	32473
28	ಉಡುಪಿ	17	17	0	27368
29	ವಿಜಯಪುರ	132	122	10	258520
30	ವಿಜಯನಗರ	111	111	0	85647
31	ಯಾದಗಿರಿ	49	49	0	51467
	ಒಟ್ಟು	3025	2866	159	4050000

(Signature)
 ಸಹಾಯಕ ನಿರ್ದೇಶಕರು, ಆವಾಸ ಮತ್ತು ನಗರ ಇಲಾಖೆ, ದೆಹಲಿ

**Karnataka Slum Development Board
PMAY (U)-HFA
Details of Physical Progress**

Basappa-2

Sl No	District	Name of the Project	Sanctioned Houses	Actual Progress									
				Total No of Houses started	Primary/ Karb work	Plinth/ Foundation	Lined	Roof	Finishing	Completed	No. of Houses handed over on Jan-2026 43345	No of Houses handed over on March-24 36789	To be started/ Curtailed
1	Bengaluru Urban	Padmanabhanagara	895	895	0	0	15	30	0	850	0	850	0
2	Bengaluru Urban	Padmanabhanagar	500	150	0	20	25	34	0	71	71	0	350
3	Bengaluru Urban	Basavanagudi & Bengaluru South	1699	603	0	0	0	73	30	500	260	240	1096
4	Bengaluru Urban	Basavanagudi	500	477	70	41	50	36	30	250	250	0	23
5	Bengaluru Urban	Basidasanapura	240	0	0	0	0	0	0	0	0	0	240
6	Bengaluru Urban	Govindrajnagar	1845	1105	0	0	0	0	631	474	211	159	740
7	Bengaluru Urban	Govindrajnagar & Vijayanagara	1607	695	0	10	0	0	497	188	60	128	912
8	Bengaluru Urban	Govindrajnagar	500	200	3	0	0	11	0	186	41	145	300
9	Bengaluru Urban	Vijayanagar	1378	838	0	0	0	350	88	400	150	250	540
10	Bengaluru Urban	Jayanagar, Chamrajpete & Chikpete	931	744	146	0	0	25	35	538	189	225	187
11	Bengaluru Urban	Jayanagar	484	484	80	74	239	4	11	76	72	0	0
12	Bengaluru Urban	K R Pura	768	768	0	0	0	304	112	352	96	256	0
13	Bengaluru Urban	KR. Pura	500	220	17	1	0	11	16	175	79	96	280

Sl. No	District	Name of the Project	Sanctioned houses	Actual Progress								To be started/ Continued	
				Total No of Houses started	Primary/ Earth work	Plinth/ Foundation	Lintel	Roof	Finishing	Completed	No. of Houses Handled over on Jun-2026 47345		No of Houses handed over on March-24 56789
14	Bengaluru Urban	Mahadevapura	1000	750	0	235	20	45	700	250	100	100	250
15	Bengaluru Urban	Anekal	130	130	0	3	0	2	13	112	20	90	0
16	Bengaluru Urban	Gandhinagar	933	933	0	0	0	0	0	933	125	765	0
17	Bengaluru Urban	Gandhi Nagara	92	92	0	0	0	0	0	92	0	92	0
18	Bengaluru Urban	Bangalore-BTM & Chickpet	1008	1008	0	0	0	0	0	1008	170	838	0
19	Bengaluru Urban	BTM layout	516	230	0	0	0	25	0	205	82	103	286
20	Bengaluru Urban	Sarvagannagai & Pujikeshinagar	662	662	0	0	0	0	0	662	431	231	0
21	Bengaluru Urban	Sarvajnanagar	616	459	0	0	0	0	25	434	100	334	157
22	Bengaluru Urban	Chikkapele	500	370	0	0	3	7	43	317	110	207	130
23	Bengaluru Urban	Shivaji Nagara	500	70	0	0	0	5	25	40	40	0	430
24	Bengaluru Urban	Shaathi Nagara	350	350	0	0	0	0	0	350	0	350	0
25	Bengaluru Urban	ISRO, Shanthinagai	336	0	0	0	0	0	0	0	0	0	336
26	Bengaluru Urban	Chikkapele & Chamarajpete	1155	629	0	85	66	59	139	280	73	200	526
27	Bengaluru Urban	Bommenahalli	1200	599	80	20	20	70	84	325	250	0	601
28	Bengaluru Urban	Yeshawanthapura	1000	260	0	0	0	103	0	157	88	69	740
29	Bengaluru Urban	C.V.Raman Nagar	1430	636	1	0	178	111	21	325	225	100	794

Sl. No	District	Name of the Project	Sanctioned Houses	Actual Progress													
				Total No of Houses started	Primary/ Earth work	Pillar/ Foundation	Lintel	Roof	Finishing	Completed	No. of Houses Handled over on Jan-2026 42345	No of Houses handed over on March-24 36789	To be started/ Curtailed				
30	Bengaluru Urban	Yalahanka	793	693	0	18	2	0	3	670	127	410	100				
31	Bengaluru Urban	Yalahanka & Malleshwara	759	759	228	0	6	18	0	507	507	0	0				
32	Bengaluru Urban	Yalahanka	592	592	0	0	0	0	0	592	0	592	0				
33	Bengaluru Urban	Yalahanka (RR nagar)	588	560	80	408	0	8	0	64	0	0	28				
34	Bengaluru Urban	Byattarayana	346	346	0	7	5	3	0	331	75	236	0				
35	Bengaluru Urban	Byattarayana	300	210	3	0	3	4	10	190	36	86	90				
36	Bengaluru Urban	Pulakeshinagar	100	0	0	0	0	0	0	0	0	0	100				
37	Bengaluru Urban	Hebbal	412	175	0	2	4	6	23	140	120	0	237				
38	Bengaluru Urban	Rajajinagar & Mahalaxmipuram	893	893	0	0	0	0	0	893	802	91	0				
39	Bengaluru Urban	Mahalaxmilyour	1500	1500	3	88	126	208	336	739	529	210	0				
40	Bengaluru Urban	T.Daerahalli	457	457	0	0	0	0	0	457	200	257	0				
41	Bengaluru Urban	Deerahalli	1000	350	0	0	37	50	18	245	42	198	650				
42	Bengaluru Urban	Yeshwanthpur	860	357	0	0	0	188	2	167	0	58	503				
43	Bengaluru Urban	Rajajeshwarnagar	1000	625	532	0	48	45	0	0	0	0	375				
44	Bengaluru Rural	Hoekote	494	494	449	0	0	0	0	45	45	0	0				

Sl. No	District	Name of the Project	Sanctioned Houses	Actual Progress										To be started/ Chrtailed	
				Total No of Houses started	Primary/ Earth work	Plinth/ Foundation	Lintel	Roof	Finishing	Completed	No. of Houses Handed over on Jan-2026 42345	No of Houses handed over on March-24 16789			
45	Bengaluru Rural	Doddaballapura	500	500	0	0	0	0	0	0	0	500	0	500	0
46	Bengaluru Rural	Vijayapura	108	52	0	16	7	2	4	23	0	23	0	10	56
47	Bengaluru Rural	Devarahalli	115	315	0	1	1	17	31	265	42	140	0	140	0
48	Bengaluru Rural	Nelamangala	200	63	0	5	2	3	8	45	30	0	0	0	137
		Total	1617	1424	459	22	10	22	43	878	117	550	193	550	0
49	Ramanagara	Ramanagara	1530	1530	6	44	55	166	211	1048	500	548	0	548	0
50	Ramanagara	Ramanagara	888	0	0	0	0	0	0	0	0	0	0	0	888
51	Ramanagara	Channappattana	1450	1195	0	60	73	237	315	510	510	0	255	0	255
52	Ramanagara	Magadi	504	504	0	0	0	34	20	450	200	250	0	250	0
53	Ramanagara	Bidadi	429	328	0	17	39	30	33	209	97	112	101	112	101
54	Ramanagara	Kanakapura	1881	1881	36	0	55	575	180	1035	700	335	0	335	0
55	Ramanagara	Kanakapura	698	620	9	3	51	124	103	330	250	0	78	0	78
		Total	6050	6058	51	117	775	275	405	2672	1677	1677	193	1677	0
56	Kolar	KGF (Robertsonpete)	843	843	0	0	0	0	0	843	0	843	0	843	0
57	Kolar	KGF Town	400	250	52	2	6	23	85	82	82	0	150	0	150
58	Kolar	Mulabagitu	500	500	0	0	0	0	0	500	0	500	0	500	0

Sl. No	District	Name of the Project	Sanctioned Houses	Actual Progress												
				Total No of Houses started	Primary/ Earth work	Plinth/ Foundation	Lintel	Roof	Finishing	Completed	No. of Houses Handed over on Jan-2026 42345	No of Houses handed over on March-24 36789	To be started/ Curtailed			
59	Kolar	Mulbagliu Town	631	631	24	49	39	125	144	250	250	0	0	0		
60	Kolar	Bangarapete	400	400	0	0	0	0	0	400	400	0	400	0		
61	Kolar	Srinivassapura	600	600	0	65	18	22	65	430	100	330	0	0		
62	Kolar	Malur Town	400	232	45	40	72	32	29	14	14	0	0	168		
63	Chikkaballapura	Chintamani	230	230	0	0	0	0	0	230	230	0	0	0		
64	Chikkaballapura	Chikkaballapura	242	242	0	0	0	0	0	242	0	242	0	0		
65	Chikkaballapura	Chikkaballapura	220	0	0	0	0	0	0	0	0	0	0	220		
66	Chikkaballapura	Chikkaballapura	760	285	0	7	36	54	38	150	150	0	0	475		
67	Chikkaballapura	Shidlaghatta	500	500	0	0	0	0	0	500	0	500	0	0		
68	Chikkaballapura	Shidlaghatta Town	612	612	0	0	0	11	5	596	173	250	0	0		
69	Tumkur	Sira	450	439	0	0	0	0	0	439	101	338	11	0		
70	Tumkur	Sira	1008	1008	0	360	0	396	0	252	252	0	0	0		
71	Tumkur	Madhugiri	450	450	0	0	0	0	0	450	0	450	0	0		
72	Tumkur	Turuvkere	200	140	0	0	0	0	0	140	0	140	60	0		

Sl. No	District	Name of the Project	Sanctioned Houses	Actual Progress								To be started/Carried		
				Total No of Houses started	Primary/Earth work	Pilth/ Foundation	Lintel	Roof	Finishing	Completed	No. of Houses Handed over on Jan-2026 42345		No of Houses handed over on March-26 46789	
73	Tumkur	Pavagada	400	300	0	0	0	0	0	0	300	0	0	0
74	Tumkur	Kunigal	500	434	0	4	0	0	0	0	430	15	410	66
75	Tumkur	Tumkur city	1450	745	0	195	46	74	30	400	400	400	0	705
76	Tumkur	Chikkanyakanahalli	800	480	0	190	121	134	0	35	35	35	0	320
77	Tumkur	Gubbi Town	300	147	0	14	15	25	4	89	89	89	0	153
78	Tumkur	Tiptur Town	1200	72	0	1	5	16	10	40	40	40	0	1128
79	Tumkur	Koratagere Town.	520	44	0	7	2	11	9	15	15	15	0	476
		Total	7178	4259	0	771	189	656	53	2590	947	1638	2919	
80	Mysore	Narasimharaja area (KN Pura)	350	344	0	0	4	3	35	302	221	0	0	6
81	Mysore	Hunsur	500	500	0	0	0	9	19	472	0	468	0	0
82	Mysore	N R Constituency	325	296	0	5	29	40	87	135	135	0	0	29
83	Mysore	K.R Nagar Town	205	116	0	2	6	8	28	72	0	72	89	89
84	Mysore	Krishnaraja Area	1329	829	0	0	0	47	88	694	250	300	500	500
85	Mysore	Chamaraja area	655	513	0	6	12	61	61	373	50	300	142	142
86	Mysore	Nanjanagadu	300	192	0	36	13	51	42	50	50	0	108	108
87	Mysore	T.Narasipura	125	125	0	0	0	10	5	110	100	0	0	0

Sl. No	District	Name of the Project	Sanctioned Houses	Actual Progress													
				Total No of Houses started	Primary/ Earth work	Plinth/ Foundation	Lintel	Roof	Finishing	Completed	No. of Houses Handled over on Jan-2026 42345	No of Houses Handled over on March-24 36789	To be started/ Curtailed				
88	Mysore	Bannur	300	300	0	0	0	0	42	38	220	0	220	0	0		
89	Mysore	Krishnaraja Constituency	1344	1344	0	1148	0	196	0	0	0	0	0	0	0		
90	Mysore	Krishnaraja Constituency	868	640	640	0	0	0	0	0	0	0	0	0	228		
91	Chikkamagaluru	Chikkamagaluru	280	280	11	18	0	21	0	230	92	92	0	0			
92	Chikkamagaluru	Chikkamagaluru Town	500	130	29	0	19	0	82	40	40	0	370	0			
93	Chikkamagaluru	Terikere	250	250	46	21	1	20	0	162	0	104	0	0			
94	Chikkamagaluru	Tarikere Town	250	142	5	21	0	31	18	67	67	0	108	0			
95	Chikkamagaluru	Kadur	404	404	0	0	0	0	404	0	404	0	0	0			
96	Chikkamagaluru	Kadur Town	500	250	44	32	38	34	6	96	70	0	250	0			
97	Chikkamagaluru	Birur Town	300	50	27	2	2	3	0	16	0	0	250	0			
98	Hassan	Hassan	327	285	0	0	0	148	27	110	83	0	42	0			
99	Hassan	Hassan City	1000	306	0	8	19	125	24	130	0	130	694	0			
100	Hassan	Holenarasipura	460	194	3	0	0	20	0	171	0	0	266	0			
101	Hassan	Holenarasipura Town	1000	35	0	0	0	7	0	28	0	0	965	0			

Sl. No	District	Name of the Project	Sanctioned Houses	Actual Progress								Total No of Houses started	Primary/ Earth work	Plinth/ Foundation	Lintel	Roof	Finishing	Completed	No. of Houses handed over on Jan-2026 42345	No of Houses handed over on March-24 36789	To be started/ Curtailed
102	Hassan	Arasikere	300	162	7	9	12	5	29	100	80	0	138								
103	Hassan	Sakaleshpura	110	120	0	19	0	36	65	0	0	0	10								
104	Hassan	Channarayana	150	159	0	0	0	43	36	80	0	91									
105	Hassan	Arakalagodu	220	220	0	0	0	0	0	220	0	0									
		Total	3687	1481	10	36	38	377	181	839	163	350	2206								
106	Chamarajanagara	Chamarajanagara	750	250	0	0	5	11	43	191	20	150	0								
107	Chamarajanagara	Kollegala	200	200	0	0	0	0	10	190	20	170	0								
108	Chamarajanagara	Gundlupete	250	244	0	0	0	7	118	119	100	0	6								
		Total	700	694	0	0	5	18	171	500	140	320	6								
109	Mandya	Mandya	500	436	0	3	25	131	52	225	155	70	64								
110	Mandya	Malavalli	500	500	0	29	36	62	170	203	203	0	0								
111	Mandya	Nagamangala	250	238	0	93	42	35	0	68	68	0	12								
112	Mandya	Madduru	250	167	0	6	18	51	24	68	68	0	83								
113	Mandya	K.R. Pet Town	500	65	0	7	10	11	22	15	15	0	435								
		Total	3100	2406	0	139	111	359	558	1466	1466	0	500								
114	Mangaluru	Mangaluru	500	0	0	0	0	0	0	0	0	0	500								

Sl. No	District	Name of the Project	Sanctioned Houses	Actual Progress													
				Total No of Houses started	Primary/ Earth work	Platts/ Foundation	Lintel	Roof	Finishing	Completed	No. of Houses handed over on Jan-2026 42345	No of Houses handed over on March-24 36789	To be started/ Curtailed				
		Total	500	0	0	0	0	0	0	0	0	0	0	0	0	0	500
115	Shivamogga	Sagara (1300 BLC)	288	288	20	0	33	61	37	137	137	0	0	0	0	0	0
116	Shivamogga	Shivamogga	1590	896	4	6	33	96	8	749	700	0	0	0	0	0	694
117	Shivamogga	Bhadravathi	500	466	0	11	9	85	4	357	0	0	300	0	0	0	34
118	Shivamogga	Soraba	97	97	0	0	0	0	0	97	0	0	97	0	0	0	0
119	Shivamogga	Shivalkoppa	250	250	16	4	16	70	19	125	0	0	125	0	0	0	0
120	Shivamogga	Shikaripura & Shivalkoppa	1000	0	0	0	0	0	0	0	0	0	0	0	0	0	1000
		Total	3725	2077	40	21	91	313	68	280	40	240	100	1000	0	0	1000
121	Udupi	Udupi	500	400	0	0	0	0	120	280	40	240	100	0	0	0	0
122	Udupi	Udupi Town	400	0	0	0	0	0	0	0	0	0	0	0	0	0	400
123	Udupi	Karkala Town	250	250	0	94	72	66	18	0	0	0	0	0	0	0	0
124	Belagavi	Belagavi	829	829	0	0	0	0	0	829	829	0	0	0	0	0	0
125	Belagavi	Belgavi (north)	905	596	22	6	6	24	136	402	342	0	0	0	0	0	309
126	Belagavi	Belgavi (South)	1748	424	72	26	24	54	79	169	80	0	0	0	0	0	1324
127	Belagavi	Gokak	600	360	0	0	0	0	0	360	160	200	240	0	0	0	0

Sl. No	District	Name of the Project	Sanctioned Houses	Actual Progress								Total No of Houses started	Primary/ Earth work	Plinth/ Foundation	Lintel	Roof	Finishing	Completed	No of Houses Handed over on Jan-2026 47345	No of Houses handed over on March-24 16789	In the District/ Curtailed
128	Belagavi	Kandurga	600	600	0	0	0	0	0	0	0	0	0	0	0	0	600	350	229	0	
129	Belagavi	Kudachi	301	301	0	0	0	0	0	0	0	0	0	0	0	0	301	0	301	0	
130	Belagavi	Kudachi	873	792	0	25	33	57	82	595	200	31	578	0	0	0	595	200	350	31	
131	Belagavi	Kudachi/Harugeri	518	140	13	41	19	6	5	56	56	578	0	0	0	0	56	56	0	578	
132	Belagavi	Chikkodi	449	313	136	20	20	17	0	120	120	176	0	0	0	0	120	120	0	176	
133	Belagavi	Khanapur	469	324	0	24	53	55	42	150	150	145	0	0	0	0	150	150	0	145	
134	Belagavi	Baillongal	705	705	137	150	60	78	280	0	0	0	0	0	0	0	0	550	0	0	
135	Belagavi	Athani	798	798	0	7	10	26	68	687	687	0	0	0	0	0	687	550	0	0	
136	Belagavi	Raybag	1035	0	0	0	0	0	0	0	0	1035	0	0	0	0	0	0	0	1035	
137	Belagavi	Sankeshwar	1131	438	227	68	37	37	34	35	35	893	0	0	0	0	35	35	0	893	
138	Belagavi	Soudatti	983	634	164	93	25	338	14	0	0	349	0	0	0	0	0	0	0	349	
139	Belagavi	Soudatti	400	0	0	0	0	0	0	0	0	400	0	0	0	0	0	0	0	400	
140	Belagavi	Nippani	588	133	3	34	18	28	5	45	45	455	0	0	0	0	45	45	0	455	
141	Belagavi	Mudalagi	1429	155	0	11	24	20	0	100	40	1274	0	0	0	0	100	40	60	1274	
142	Belagavi	Kituru	200	45	2	7	10	0	26	0	0	155	0	0	0	0	0	0	0	155	
		Total	13761	7587	776	512	339	740	771	4449	2957	7174	0	0	0	0	4449	2957	3100	7174	

SL No	District	Name of the Project	Sanctioned Houses	Actual Progress										
				Total No of Houses started	Primary/ Earth work	Plinth/ Foundation	Lined	Roof	Finishing	Completed	No. of Houses handed over on Jan-2026 42345	No of Houses handed over on March-24 36789	To be started/ Curtailed	
143	Utara Kannada	Mundgod	209	209	8	0	0	0	0	0	201	180	0	0
144	Utara Kannada	Mundgod	906	906	0	0	0	0	0	0	906	0	0	0
145	Utara Kannada	Haliyal	213	213	0	0	0	0	0	2	211	0	211	0
146	Utara Kannada	Haliyal	661	589	0	7	7	61	69	69	445	443	0	72
147	Utara Kannada	Dandeli	287	287	0	0	0	7	0	0	280	0	280	0
148	Utara Kannada	Dandeli	1176	1176	63	78	16	69	176	176	774	396	140	0
149	Utara Kannada	Kunta	411	74	23	10	21	10	10	10	0	0	0	337
150	Utara Kannada	Sirsi	644	584	4	90	42	57	67	67	324	94	220	60
151	Utara Kannada	Yallepura	579	579	0	0	0	0	0	0	579	0	579	0
152	Utara Kannada	Bhalkal	313	0	0	0	0	0	0	0	0	0	0	313
153	Bagalkote	Ilkal	250	222	0	0	0	50	72	100	100	0	100	28
154	Bagalkote	Hingugunda / Ilkal	250	250	83	0	53	14	0	100	100	75	0	0
155	Bagalkote	Kerur	250	250	0	0	0	0	24	226	0	0	200	0
156	Bagalkote	Kerur	455	161	36	0	13	38	29	45	45	45	0	294
157	Bagalkote	Mudhol	250	250	0	0	0	50	0	200	100	100	0	0

Sl No	District	Name of the Project	Sanctioned Houses	Actual Progress										To be started/ Curtailed
				Total No of Houses started	Primary Earth work	Plinth/ Foundation	Lintel	Roof	Finishing	Completed	No. of Houses Handed over on Jun-2026 42345	No of Houses handed over on March-24 16789		
158	Bagalakote	Mudhol	250	75	0	11	15	7	12	30	30	0	0	175
159	Bagalakote	Rabakavi Banahatti	250	235	2	4	0	0	79	150	150	0	0	15
160	Bagalakote	Rabakavi Banahatti	565	541	0	0	0	0	32	509	284	100	0	24
161	Bagalakote	Jamakhandi	250	150	0	0	0	76	24	50	50	0	0	100
162	Bagalakote	Bilagi	500	278	0	17	0	85	51	125	100	0	0	222
163	Bagalakote	Bilagi	250	0	0	0	0	0	0	0	0	0	0	250
164	Bagalakote	Bagalkote	784	447	0	0	71	130	66	180	126	0	0	337
165	Bagalakote	Bagalkote	500	470	82	240	0	48	100	0	0	0	0	30
166	Bagalakote	Badami	275	0	0	0	0	0	0	0	0	0	0	275
167	Bagalakote	Mahalingapura	500	405	0	368	0	37	0	0	0	0	0	95
168	Bagalakote	Teradial	250	250	8	0	0	35	27	180	155	0	0	0
Total			5929	3984	211	640	152	570	516	1895	1115	500	1845	
169	Vijayapura	Vijayapura	1028	1028	0	0	0	0	368	660	0	660	0	0
170	Vijayapura	Vijayapura	500	500	0	0	0	0	250	250	50	200	0	0
171	Vijayapura	Vijayapura	1800	1450	0	0	0	800	150	500	471	0	350	
172	Vijayapura	Vijayapura	1285	744	128	184	36	154	119	123	0	0	541	

Sl. No	District	Name of the Project	Sanctioned Houses	Actual Progress												
				Total No of Houses started	Primary/ Earth work	Plinth/ Foundation	Lafit	Roof	Finishing	Completed	No of Houses handed over on Jan-2026 42145	No of Houses handed over on March-24 36789	To be started/ Curtailed			
173	Vijayapura	B.Bagewadi	300	186	9	0	0	90	27	60	60	0	114			
174	Vijayapura	Nidagundlu/ B.Bagewadi	250	92	2	0	14	21	10	45	45	0	158			
175	Vijayapura	Muddelhal	250	150	0	0	0	24	76	50	50	0	100			
176	Vijayapura	Muddelhal	300	140	30	0	0	100	10	0	0	0	160			
177	Vijayapura	Indi	250	250	0	0	0	0	20	230	0	230	0			
178	Vijayapura	Indi	250	235	32	0	4	98	26	75	75	0	15			
179	Vijayapura	Talkote	474	229	65	0	30	62	32	40	40	0	245			
180	Vijayapura	Sindhagi	250	105	0	0	0	1	0	104	104	0	145			
181	Vijayapura	Devarhipparagi	250	192	5	5	13	77	30	62	62	0	58			
182	Ballari	Ballari	1188	1188	0	0	0	0	0	1188	1007	181	0			
183	Ballari	Ballari	1613	1260	0	0	208	138	31	883	712	171	353			
184	Ballari	Ballari	609	560	0	0	8	24	34	494	125	369	49			
185	Ballari	Ballari	531	502	0	8	2	17	109	366	366	0	49			
186	Ballari	Thekkalakote	268	268	0	0	0	0	0	268	0	268	0			
187	Ballari	Sandur	651	584	0	40	29	35	82	398	398	0	67			

Sl. No	District	Name of the Project	Sanctioned Tenancy	Actual Progress								Total No of Houses started	Primary/ Earth work	Plinth/ Foundation	Lintel	Roof	Hiring	Completed	No. of Houses handed over on Jan-2026 to 42345	No of Houses handed over on March-24 to 36789	To be started/ Curiailed
188	Ballari	Siruguppa	198	0	8	3	27	17	343	337	206	0									0
189	Ballari	Kampli	100	0	0	8	16	92	384	384	0	0									0
		Total	298	0	8	25	257	365	1524	339	195	518									
190	Vijayanagara	Harapanahalli	253	0	0	0	0	0	253	0	0	0									0
191	Vijayanagara	Harappanahalli	1156	0	64	19	10	3	600	192	408	460									
192	Vijayanagara	Kamelapura	491	0	0	0	0	0	491	0	491	0									0
193	Vijayanagara	Kamalapura	446	0	19	0	13	10	371	308	0	13									13
194	Vijayanagara	Hosapele	1230	0	18	11	225	52	815	815	0	109									109
195	Vijayanagara	Koltur	411	0	16	32	50	0	306	143	123	7									7
196	Vijayanagara	Hovinahadagali	741	0	10	2	3	2	715	431	284	9									9
197	Vijayanagara	Kodligi	879	622	50	17	33	7	150	150	0	0									0
		Total	5007	622	177	81	331	94	701	2039	1595	518									
198	Chitradurga	Chalakeri	1127	0	47	30	44	6	1000	300	700	0									0
199	Chitradurga	Hosadurga Town	700	0	61	84	65	10	180	180	0	300									300
200	Chitradurga	Mokalmuru Town	500	0	40	10	5	25	250	250	0	170									170
201	Chitradurga	Halkere	327	0	2	9	18	16	282	282	0	0									0

Sl. No	District	Name of the Project	Sanctioned Houses	Actual Progress									
				Total No of Houses started	Primary/ Earth work	Plinth/ Foundations	Listed	Roof	Raising	Completed	No. of Houses Handled over on Jan-2026 42345	No of Houses handed over on March-24 36789	To be started/ Curtailed
202	Chitradurga	HolalerTown	206	153	0	3	2	1	57	90	90	0	53
203	Chitradurga	Hiriyur	477	477	0	0	11	13	4	449	449	0	0
204	Chitradurga	Hiriyur	988	550	0	18	17	20	68	427	427	0	438
205	Chitradurga	Chitradurga City.	1226	670	0	140	36	59	64	371	371	0	556
206	Chitradurga	Chitradurga City.	292	192	0	8	4	28	37	115	115	0	100
207	Davanagere	Harthara	801	801	0	0	0	0	0	801	200	601	0
208	Davanagere	Davanagere City.	895	895	138	39	16	17	28	657	341	309	0
209	Davanagere	Davanagere North.	828	315	0	6	4	15	48	242	242	0	513
210	Davanagere	Hoanali Town	351	351	0	0	0	10	11	330	210	120	0
211	Davanagere	Channagiri	295	295	0	0	0	0	0	295	295	0	0
212	Davanagere	Channagiri Town	1002	810	0	56	20	17	37	680	480	200	192
213	Davanagere	Jagallooru	207	207	0	0	0	0	0	207	73	134	0
214	Davanagere	Jagaluru Town	300	300	0	0	10	17	27	246	69	177	0
215	Haveri	Haveri	963	963	0	0	0	0	0	963	475	488	0

Sl. No	District	Name of the Project	Sanctioned houses	Actual Progress								To be started/ Completed	
				Total No of Houses started	Primary/ Earth works	Plinth/ Foundation	Lintel	Roof	Finishing	Completed	No. of Houses handed over on or Jan-2026 42345		No of Houses handed over on March-24 36789
216	Haveri	Haveri	500	450	0	147	41	7	4	251	251	0	50
217	Haveri	Byadagi	250	250	0	0	0	0	0	250	250	0	0
218	Haveri	Byadagi	500	500	0	0	0	0	0	500	250	250	0
219	Haveri	Hanagal	250	250	0	0	0	0	0	250	250	0	0
220	Haveri	Hanagal	1000	1000	0	95	50	55	0	800	395	405	0
221	Haveri	Shiggavi	850	850	0	71	29	46	79	625	506	97	0
222	Haveri	Savanur	454	254	0	19	45	56	34	100	100	0	200
223	Haveri	Shiggavi/Savanuru	696	696	0	0	11	45	13	625	408	217	0
224	Haveri	Ranibennur	325	250	0	0	0	0	0	250	39	211	75
225	Haveri	Ranibennur	288	288	0	0	0	1	0	287	1	286	0
226	Haveri	Ranibennuru	887	887	0	0	0	1	4	882	583	299	0
227	Haveri	Hthokavuru	250	250	0	7	23	11	13	196	57	139	0
		Total	7213	6888	0	339	199	222	149	5979	3565	2397	395
228	Dharwad	HDMC- Hubbleli	525	525	62	224	0	12	6	221	0	201	0
229	Dharwad	Dharwad	1292	440	0	181	34	0	124	101	30	0	852
230	Dharwad	Dharwad	976	448	0	0	0	0	336	112	24	0	528

Sl. No	District	Name of the Project	Sanctioned Houses	Actual Progress												
				Total No of Houses started	Primary/ Earth work	Plinth/ Foundation	Lintel	Roof	Finishing	Completed	No. of Houses handed over on Jan-2026 42345	No of Houses handed over on March-24 36789	To be started/ Curtailed			
231	Dharwad	Dharwada	1350	900	176	14	16	14	39	641	515	0	450			
232	Dharwad	Hubballi	1300	1300	0	196	0	96	0	1008	1008	0	0			
233	Dharwad	Hubli	264	264	0	168	0	96	0	0	0	0	0			
234	Dharwad	Hubli-Dharwad (Central)	625	625	108	122	9	71	57	258	232	0	0			
235	Dharwad	Kalaghatagi	500	500	0	3	10	44	32	411	20	230	0			
236	Dharwad	Kalaghatagi	250	250	68	42	28	62	0	50	50	0	0			
237	Dharwad	Navalgunda	375	375	233	62	6	28	6	40	15	0	0			
238	Dharwad	Kundegola	235	235	0	0	0	0	0	235	235	0	0			
[REDACTED]																
239	Gadag	Mulgund	479	375	0	19	0	0	12	344	344	0	104			
240	Gadag	Rona	210	210	0	0	0	0	0	210	0	210	0			
241	Gadag	Rona/Gajendragad	300	300	0	0	51	39	10	200	148	0	0			
242	Gadag	Lakshmeshwar	343	343	0	0	0	0	0	343	0	343	0			
243	Gadag	Mundragi/Shirahati	750	710	0	109	17	62	102	420	100	250	40			
244	Gadag	Gadag	863	863	0	41	57	110	184	471	412	0	0			
245	Gadag	Niragunda	500	410	0	0	185	0	0	225	224	0	90			

Sl. No	District	Name of the Project	Sanctioned Houses	Actual Progress								No. of Houses handed over on March-24 16789	To be started/ Completed
				Total No of Houses started	Primary/ Earth work	Pillar/ Foundation	Lintel	Roof	Finishing	Completed	No. of Houses Handed over on Jan-2026 42345		
		Total	3445	3211	0	169	310	211	308	2213	1228	803	234
246	Koppal	Gangavathi	200	200	0	0	0	0	2	198	72	120	0
247	Koppal	Gangavathi	800	800	0	150	0	100	150	400	400	0	0
248	Koppal	Yalahurga	643	336	0	6	7	23	14	286	274	0	307
249	Koppal	Koppal	337	337	0	0	0	0	0	337	0	337	0
250	Koppal	Koppal	402	402	0	0	0	6	0	396	250	0	0
251	Koppal	Kushlegi	715	115	0	115	0	0	0	0	0	0	600
		Total	3097	2190	0	271	7	129	166	1617	996	457	907
252	Bidar	Bidar	1500	1500	0	0	0	0	0	1500	885	307	0
253	Bidar	Bidar Town	750	700	0	2	0	27	50	621	430	0	50
254	Bidar	Hunnabad	250	250	0	0	0	0	0	250	100	150	0
255	Bidar	Hunnabad Town	500	500	0	0	0	116	168	216	100	0	0
256	Bidar	Bhalki	400	400	0	0	0	0	0	400	0	400	0
257	Bidar	Basavakalyan Town.	800	443	0	128	0	55	0	260	260	0	357
258	Bidar	Basavakalyan Town.	552	552	0	0	0	552	0	0	0	0	0
259	Bidar	Chitaguppa Town.	545	292	0	77	0	34	31	150	150	0	253

Sl. No	District	Name of the Project	Sanctioned Houses	Actual Progress												
				Total No of Houses started	Primary/ Earth work	Plinth/ Foundation	Lintel	Roof	Finishing	Completed	No. of Houses Handed over on Jan-2026 42345	No of Houses handed over on March-24 36789	To be started/ Curtailed			
260	Bidar	Aurad Town	350	0	0	0	0	0	0	0	0	0	0	0	0	350
Total			5447	4037	0	207	0	74	249	125	125	558	400	158	1010	
261	Kalaburagi	Shalabad	250	200	0	0	19	29	52	100	100	100	0	0	50	
262	Kalaburagi	Shahabad City	1473	1030	0	492	218	152	168	0	0	0	0	0	443	
263	Kalaburagi	Chincholi	250	250	0	0	0	0	0	250	250	85	165	0	0	
264	Kalaburagi	Chincholi Town.	1263	936	96	180	19	137	204	300	300	215	0	0	327	
265	Kalaburagi	Aland	250	250	0	0	0	0	0	250	250	105	145	0	0	
266	Kalaburagi	Aland Town.	1314	303	0	4	0	22	58	219	100	100	0	0	1011	
267	Kalaburagi	Afzalpura	250	250	0	0	0	0	0	250	250	75	175	0	0	
268	Kalaburagi	Jewangi	400	400	0	0	0	0	27	373	125	173	0	0	0	
269	Kalaburagi	Jewangi Town	750	733	0	97	107	122	35	372	300	300	0	0	17	
270	Kalaburagi	Sedam	400	400	0	8	15	11	16	350	150	158	0	0	0	
271	Kalaburagi	Sedam Town.	467	467	0	0	60	155	232	0	0	0	0	0	0	
272	Kalaburagi	Sedam Town.	283	283	0	0	84	7	192	0	0	0	0	0	0	
273	Kalaburagi	Kalaburagi	500	498	0	8	15	25	0	450	0	450	0	2	2	
274	Kalaburagi	Kalaburagi City.	1447	1018	0	122	68	145	125	558	400	400	0	0	429	

Sl. No	District	Name of the Project	Sanctioned Houses	Actual Progress							Total No of Houses started	Primary/ Earth work	Plinth/ Foundation	Lintel	Roof	Chimney	Completed	No of Houses handed over on 42.145	No of Houses handed over on March-24 16789	To be started/ Completed
275	Kalaburagi	Kalaburagi City	182	688	0	40	12	73	13	548	400	0	794							
276	Kalaburagi	Chitappura	1000	1000	0	0	0	0	0	1000	0	0	187							
277	Kalaburagi	Kalagi	137	550	132	52	102	54	0	210	210	0	187							
Total				12516	9256	228	1003	719	932	1144	5230	2265	3260							
278	Raichur	Raichur	500	500	2	2	0	0	0	27	469	0	0							
279	Raichur	Raichur	1050	1050	0	0	0	0	0	0	1050	194	0							
280	Raichur	Raichur City.	1400	747	116	32	94	104	11	390	196	194	653							
281	Raichur	Raichur City.	1370	451	12	36	103	32	25	243	243	0	919							
282	Raichur	Devadurga	250	248	0	0	0	0	0	3	226	0	2							
283	Raichur	Devadurga Town	750	663	15	31	37	36	45	499	450	0	87							
284	Raichur	Sindhanur	250	250	0	0	0	0	0	16	234	0	0							
285	Raichur	Sindhanuru Town	250	246	4	6	2	17	15	202	180	0	4							
286	Raichur	Manvi	250	250	0	0	0	0	0	0	250	0	0							
Total				6970	4405	149	107	165	239	142	1563	1763	1665							
287	Yadgir	Shahapura	200	200	0	0	0	0	0	0	200	0	0							
288	Yadgir	Yadgir	250	246	0	0	0	0	0	3	225	225	4							

SL No	District	Name of the Project	Sanctioned Houses	Actual Progress										
				Total No of Houses started	Primary/ Earth work	Plinth/ Foundation	Lintel	Roof	Finishing	Completed	No. of Houses handed over on Jan-2026 43345	No of Houses handed over on March-24 36789	To be started/ Curtailed	
289	Yadgir	Yadgir	302	302	0	0	0	0	0	0	302	0	176	0
290	Yadgir	Shorapur	250	250	0	0	0	0	0	0	250	0	250	0
291	Yadgir	Shorapur Town	200	189	0	0	0	0	96	96	93	0	0	11
292	Yadgir	Shorapur Town	300	246	7	10	2	48	179	0	0	0	0	54
293	Yadgir	Gurnitkal Town	200	73	2	7	3	6	5	50	50	0	0	127

*Done by
AEE, KSD Bangalore.*