


ಕರ್ನಾಟಕ ವಿಧಾನ ಪರಿಷತ್ತು

ಮಾನ್ಯ ಸದಸ್ಯರ ಹೆಸರು	ಶ್ರೀ ಸುನೀಲ್ ವಲ್ಮಾಪುರ್ (ವಿಧಾನಸಭೆಯಿಂದ ಚುನಾಯಿತರಾದವರು)
ಚುಕ್ಕೆ ಗುರುತಿಸಿದ ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ	2106
ಉತ್ತರಿಸಬೇಕಾದ ದಿನಾಂಕ	25.03.2026
ಉತ್ತರಿಸಬೇಕಾದ ಸಚಿವರು	ಮಾನ್ಯ ವಸತಿ, ವಸ್ತು ಮತ್ತು ಅಲ್ಪಸಂಖ್ಯಾತರ ಕಲ್ಯಾಣ ಸಚಿವರು

ಕ್ರ. ಸಂ.	ಪ್ರಶ್ನೆ	ಉತ್ತರ																																														
(ಅ)	ರಾಜ್ಯದಲ್ಲಿ ಕೊಳಚೆ ಅಭಿವೃದ್ಧಿ ಮಂಡಳಿಯಲ್ಲಿ ಎಷ್ಟು ಮನೆ ನಿರ್ಮಾಣ ಯೋಜನೆಗಳ ಕ್ರಿಯಾ ಯೋಜನೆಯನ್ನು ತಯಾರಿಸಿ ಅನುಮೋದನೆಗೊಂಡಿರುವ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿಗಳನ್ನು ಕೈಗೊಳ್ಳಲಾಗಿದೆ; (ಯೋಜನಾವಾರು/ಜಿಲ್ಲಾವಾರು ಪೂರ್ಣ ಮಾಹಿತಿ ನೀಡುವುದು).	<p>ಕರ್ನಾಟಕ ಕೊಳಚೆ ಅಭಿವೃದ್ಧಿ ಮಂಡಳಿಗೆ 2015-16ನೇ ಸಾಲಿನಿಂದ 2018-19ನೇ ಸಾಲಿನ ವರೆಗೆ ರಾಜ್ಯ ಸರ್ಕಾರದ ವಸತಿ ಯೋಜನೆಗಳಾದ ಡಾ. ಅಂಬೇಡ್ಕರ್ ನಿವಾಸ್ ಯೋಜನೆ ಮತ್ತು ವಾಹಪೇಯಿ ನಗರ ವಸತಿ ಯೋಜನೆಯನ್ನು ಕೇಂದ್ರ ಪುರಸ್ಕೃತ ಪ್ರಧಾನ ಮಂತ್ರಿ ಆವಾಸ್ ಯೋಜನೆಯೊಂದಿಗೆ ಸಮನ್ವಯಗೊಳಿಸಿ ರಾಜ್ಯಾದ್ಯಂತ ನಗರ / ಪಟ್ಟಣ ವ್ಯಾಪ್ತಿಯಲ್ಲಿನ ಕೊಳಚೆ ಪ್ರದೇಶಗಳಲ್ಲಿ ಒಟ್ಟು 180253 (AHP) ಮನೆಗಳ ನಿರ್ಮಾಣಕ್ಕೆ ಕಳಕಂಡಂತೆ ವಿವಿಧ ಹಂತಗಳಲ್ಲಿ ಮಂಜೂರಾತಿ ದೊರೆತ್ತಿರುತ್ತದೆ.</p> <table border="1"> <thead> <tr> <th>ಕ್ರ. ಸಂಖ್ಯೆ</th> <th>ವರ್ಷ</th> <th>ಹಂತ</th> <th>ಕೇಂದ್ರ ಸರ್ಕಾರದ ಅನುಮೋದನೆ ದಿನಾಂಕ</th> <th>ಮಂಜೂರಾದ ಮನೆಗಳ ಸಂಖ್ಯೆ</th> </tr> </thead> <tbody> <tr> <td>1</td> <td>2015-16</td> <td>I</td> <td>17.03.2016</td> <td>16293</td> </tr> <tr> <td>2</td> <td>2016-17</td> <td>II</td> <td>11.08.2016</td> <td>9741</td> </tr> <tr> <td>3</td> <td>2017-18</td> <td>III</td> <td>21.06.2017</td> <td>49368</td> </tr> <tr> <td>4</td> <td>2017-18</td> <td>IV</td> <td>30.10.2017</td> <td>768</td> </tr> <tr> <td></td> <td>2017-18</td> <td>V</td> <td>27.12.2017</td> <td>6949</td> </tr> <tr> <td rowspan="3">5</td> <td rowspan="3">2018-19</td> <td>VI</td> <td>28.11.2018</td> <td>2024</td> </tr> <tr> <td>VII</td> <td>27.12.2018</td> <td>55237</td> </tr> <tr> <td>VII</td> <td>25.02.2019</td> <td>39873</td> </tr> <tr> <td colspan="4" style="text-align: center;">Total</td> <td>1,80,253</td> </tr> </tbody> </table> <p>ಸದರಿ ಯೋಜನೆಗಳಲ್ಲಿ 1,80,253 ಮನೆಗಳನ್ನು ನಿರ್ಮಾಣ ಮಾಡಲು ಕೇಂದ್ರ ಮತ್ತು ರಾಜ್ಯ ಸರ್ಕಾರದಿಂದ ವಿವಿಧ ಹಂತಗಳಲ್ಲಿ ಅನುಮೋದನೆ ದೊರಕಿರುತ್ತದೆ. ಅವುಗಳಲ್ಲಿ 1653 ಮನೆಗಳು ಕೇಂದ್ರದಿಂದ ಕಡಿತಗೊಂಡಿರುತ್ತದೆ. ಅದರಂತೆ, 178600 ಮನೆಗಳಲ್ಲಿ 129986 ಮನೆಗಳನ್ನು ಪ್ರಾರಂಭಿಸಿದ್ದು, 86,651 ಮನೆಗಳ ಕಾಮಗಾರಿಗಳು ಪೂರ್ಣಗೊಂಡಿದ್ದು, ಉಳಿದ 43335 ಮನೆಗಳ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿಗಳು ವಿವಿಧ ಹಂತಗಳಲ್ಲಿ ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ. 48614 ಮನೆಗಳನ್ನು ಪ್ರಾರಂಭಿಸಬೇಕಾಗಿರುತ್ತದೆ.</p> <p>ಜಿಲ್ಲಾವಾರು ಮಾಹಿತಿಗಳನ್ನು ಅನುಬಂಧ-ಅರಲ್ಲಿ ಒದಗಿಸಿದೆ.</p>	ಕ್ರ. ಸಂಖ್ಯೆ	ವರ್ಷ	ಹಂತ	ಕೇಂದ್ರ ಸರ್ಕಾರದ ಅನುಮೋದನೆ ದಿನಾಂಕ	ಮಂಜೂರಾದ ಮನೆಗಳ ಸಂಖ್ಯೆ	1	2015-16	I	17.03.2016	16293	2	2016-17	II	11.08.2016	9741	3	2017-18	III	21.06.2017	49368	4	2017-18	IV	30.10.2017	768		2017-18	V	27.12.2017	6949	5	2018-19	VI	28.11.2018	2024	VII	27.12.2018	55237	VII	25.02.2019	39873	Total				1,80,253
ಕ್ರ. ಸಂಖ್ಯೆ	ವರ್ಷ	ಹಂತ	ಕೇಂದ್ರ ಸರ್ಕಾರದ ಅನುಮೋದನೆ ದಿನಾಂಕ	ಮಂಜೂರಾದ ಮನೆಗಳ ಸಂಖ್ಯೆ																																												
1	2015-16	I	17.03.2016	16293																																												
2	2016-17	II	11.08.2016	9741																																												
3	2017-18	III	21.06.2017	49368																																												
4	2017-18	IV	30.10.2017	768																																												
	2017-18	V	27.12.2017	6949																																												
5	2018-19	VI	28.11.2018	2024																																												
		VII	27.12.2018	55237																																												
		VII	25.02.2019	39873																																												
Total				1,80,253																																												
(ಆ)	ಈ ಕ್ರಿಯಾ ಯೋಜನೆ ಅನ್ವಯ ಅನುಷ್ಠಾನಗೊಳಿಸಿದ ಕಾಮಗಾರಿಗಳು ಮತ್ತು ಅನುಷ್ಠಾನಗೊಳಿಸದ ಅಪೂರ್ಣಗೊಂಡಿರುವ ಕಾಮಗಾರಿಗಳು ಯಾವುವು; (ಪೂರ್ಣ ಜಿಲ್ಲಾವಾರು ಮಾಹಿತಿ ನೀಡುವುದು)																																															

<p>ಇ) ಅವರ್ಣಗೊಂಡಿರುವ ಕಾಮಗಾರಿಗಳನ್ನು ಪೂರ್ಣಗೊಳಿಸದೆ ನಿಲ್ಲಿಸಿರುವುದರಿಂದ, ಕಾಮಗಾರಿಗಳು ದುಸ್ಥಿತಿಯಲ್ಲಿರುವುದು ಗಮನಕ್ಕೆ ಬಂದಿದೆಯೇ;</p>	<p>ಸದರಿ ಕ್ರಿಯಾ ಯೋಜನೆಯಡಿ ಅನುಮೋದನೆಗೊಂಡು ಪ್ರಾರಂಭಿಸಿರುವ ಮನೆಗಳ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿಗಳು ವಿವಿಧ ಹಂತಗಳಲ್ಲಿ ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ.</p>
<p>ಈ) ಈ ಕಾಮಗಾರಿಗಳು ಅವರ್ಣಗೊಳ್ಳಲು ಕಾರಣರಾದ ಗುತ್ತಿಗೆದಾರರು ಮತ್ತು ಮಂಡಳಿ ಅಧಿಕಾರಿಗಳ ಮೇಲೆ ಕೈಗೊಂಡು ಕ್ರಮಗಳೇನು? (ಸಂಪೂರ್ಣ ವಿವರ ನೀಡುವುದು)</p>	<p>ಸದರಿ ಮನೆಗಳ ಸರಾಸರಿ ಘಟಕ ವೆಚ್ಚ ರೂ. 7.52 ಲಕ್ಷಗಳಾಗಿದ್ದು, ಕೇಂದ್ರ ಸರ್ಕಾರ ಹಾಗೂ ರಾಜ್ಯ ಸರ್ಕಾರದ ಸಹಾಯಧನ ಹೊರತುಪಡಿಸಿ, (ಪ.ಜಾ.ಪ.ಪಂ-3.50, ಇತರೆ ವರ್ಗ-ರೂ. 2.70 ಲಕ್ಷಗಳು) ಉಳಿದ ಮೊತ್ತ ಪರಿಶಿಷ್ಟ ಜಾತಿ/ ಪರಿಶಿಷ್ಟ ವರ್ಗದ ಫಲಾನುಭವಿಗಳು ಹಾಗೂ ಇತರೆ ವರ್ಗದ ಫಲಾನುಭವಿಗಳು ಫಲಾನುಭವಿ ವಂತಿಕೆಯಾಗಿ/ಬ್ಯಾಂಕ್‌ಗಳಿಂದ ಫಲಾನುಭವಿ ಹೆಸರಿನಲ್ಲಿ ಸಾಲಸೌಲಭ್ಯ ಪಡೆದು ಮನೆಗಳನ್ನು ಪೂರ್ಣಗೊಳಿಸಬೇಕಾಗಿರುತ್ತದೆ.</p> <p>ಸರ್ಕಾರದ ಆದೇಶ ಸಂಖ್ಯೆ ವಇ 148 ಹೆಚ್‌ಎಫ್‌ಎ 2023, ದಿನಾಂಕ:30.12.2023ರಲ್ಲಿ ಸದರಿ ಮನೆಗಳಿಗೆ ಫಲಾನುಭವಿ ವಂತಿಕೆಯನ್ನು ಗರಿಷ್ಠ 1.00 ಲಕ್ಷಗಳನ್ನು ಸಂಗ್ರಹಿಸಿ ಉಳಿದ ಫಲಾನುಭವಿ ವಂತಿಕೆ ಮೊತ್ತವನ್ನು ಸರ್ಕಾರದಿಂದ ಭರಿಸಲು ಆದೇಶವಾಗಿರುತ್ತದೆ.</p> <p>ಸರ್ಕಾರದ ಆದೇಶದನ್ವಯ ಫಲಾನುಭವಿಗಳಿಂದ ರೂ. 1.00 ಲಕ್ಷ ಪಾವತಿಸಿಕೊಂಡು, ಹಾಗೂ ಸರ್ಕಾರದಿಂದ ಬಿಡುಗಡೆಯಾಗುವ ಅನುದಾನ / ಫಲಾನುಭವಿಗಳ ವಂತಿಕೆ ಅನುಗುಣವಾಗಿ, ಮನೆಗಳ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿಯನ್ನು ಪೂರ್ಣಗೊಳಿಸಬೇಕಾಗಿರುತ್ತದೆ. ಆದ್ದರಿಂದ ವಿಳಂಬಕ್ಕೆ ಅಧಿಕಾರಿಗಳು ಜವಾಬ್ದಾರರಾಗಿರುವುದಿಲ್ಲ. ಕುಂತಿತ ಪ್ರಗತಿಗೆ ಗುತ್ತಿಗೆದಾರರಿಗೆ ಕಾಮಗಾರಿಗಳನ್ನು ಚುರುಕುಗೊಳಿಸಲು ತಿಳುವಳಿಕೆ ಪತ್ರಗಳನ್ನು ನೀಡಲಾಗುತ್ತಿದ್ದು, ಕಾಮಗಾರಿಗಳನ್ನು ಪೂರ್ಣಗೊಳಿಸಲು ಕ್ರಮ ವಹಿಸಲಾಗುತ್ತಿದೆ.</p>

ಸಂಖ್ಯೆ ವಇ 44 ಹೆಚ್‌ಎಫ್‌ಎ 2026]


 (ಬಿ.ರಮೇಶ್ ಕುಮಾರ್ ಅಹಮದ್ ಖಾನ್)
 ವಸತಿ, ವಸ್ತು ಮತ್ತು ಅಲ್ಪ ಸಂಖ್ಯಾತರ
 ಕಲ್ಯಾಣ ಸಚಿವರು.

Karnataka Slum Development Board
PMAY (U)-HFA
Details of Physical Progress

Barop-5
LCQ - 2106

Sl. No	District	Name of the Project	Sanctioned Houses	Actual Progress									
				Total No of Houses started	Primary/ Earth work	Plinth/ Foundation	Lintel	Roof	Finishing	Completed	No. of Houses Handed over on Jan-2026 42345	No of Houses handed over on March-24 36789	To be started/ Curtailed
1	Bengaluru Urban	Padmanabhanagara	895	895	0	0	15	30	0	850	0	850	0
2	Bengaluru Urban	Padmanabhanagar	500	150	0	20	25	34	0	71	71	0	-350
3	Bengaluru Urban	Basavanagudi & Bengaluru South	1699	603	0	0	0	73	30	500	260	240	1096
4	Bengaluru Urban	Basavanagudi	500	477	70	41	50	36	30	250	250	0	23
5	Bengaluru Urban	Betadasanapura	240	0	0	0	0	0	0	0	0	0	240
6	Bengaluru Urban	Govindrajanagara	1845	1105	0	0	0	0	631	474	211	159	740
7	Bengaluru Urban	Govindrajanagara & Vijayanagara	1607	695	0	10	0	0	497	188	60	128	912
8	Bengaluru Urban	Govindarajanagar	500	200	3	0	0	11	0	186	41	145	300
9	Bengaluru Urban	Vijayanagar	1378	838	0	0	0	350	88	400	150	250	540
10	Bengaluru Urban	Jayanagar, Chamaraajapete & Chilkepe	931	744	146	0	0	25	35	538	189	225	187
11	Bengaluru Urban	Jayanagar	484	484	80	74	239	4	11	76	72	0	0
12	Bengaluru Urban	K R Pura	768	768	0	0	0	304	112	352	96	256	0
13	Bengaluru Urban	KR. Pura	500	220	17	1	0	11	16	175	79	96	280

Sl. No	District	Name of the Project	Sanctioned Houses	Total No of Houses started	Primary/ Earth work	Plinth/ Foundation	Lintel	Roof	Finishing	Actual Progress			To be started/ Curtailed
										Completed	Handed over on Jan-2026	No of Houses handed over on March-24	
14	Bengaluru Urban	Mahadevapura	1000	750	0	235	20	45	200	250	100	100	250
15	Bengaluru Urban	Anekal	130	130	0	3	0	2	13	112	20	90	0
16	Bengaluru Urban	Gandhinagar	933	933	0	0	0	0	0	973	125	765	0
17	Bengaluru Urban	Gandhi Nagara	92	92	0	0	0	0	0	92	0	92	0
18	Bengaluru Urban	Bangalore-BTM & Chickpet	1008	1008	0	0	0	0	0	1008	170	838	0
19	Bengaluru Urban	BTM Layout	516	230	0	0	0	25	0	205	82	103	286
20	Bengaluru Urban	Sarvagnanagar & Pulikeshinagar	662	662	0	0	0	0	0	662	431	231	0
21	Bengaluru Urban	Sarvagnanagar	610	459	0	0	0	0	25	454	100	334	157
22	Bengaluru Urban	Chikkapete	500	370	0	0	3	7	43	317	110	207	130
23	Bengaluru Urban	Shivaji Nagara	500	70	0	0	0	5	25	40	40	0	430
24	Bengaluru Urban	Shanthi Nagara	350	350	0	0	0	0	0	350	0	350	0
25	Bengaluru Urban	ISRO, Shanthinagara	336	0	0	0	0	0	0	0	0	0	336
26	Bengaluru Urban	Chikkapete & Chamarajpete	1155	629	0	85	66	59	139	280	73	300	526
27	Bengaluru Urban	Bommanathalli	1200	599	80	20	20	70	84	325	250	0	601
28	Bengaluru Urban	Yeshwanthapura	1000	260	0	0	0	103	0	157	88	69	740
29	Bengaluru Urban	C.V.Raman Nagar	1430	636	1	0	178	111	21	325	225	100	794

Sl. No	District	Name of the Project	Sanctioned Houses	Actual Progress									
				Total No of Houses started	Primary/ Earth work	Plinth/ Foundation	Lintel	Roof	Finishing	Completed	No. of Houses handed over on Jan-2026 42345	No of Houses handed over on March-24 36789	To be started/ Curtailed
30	Bengaluru Urban	Yalahanka	793	693	0	18	2	0	3	670	127	410	100
31	Bengaluru Urban	Yalahanka & Malleshwram	759	759	228	0	6	18	0	507	507	0	0
32	Bengaluru Urban	Yalahanka	592	592	0	0	0	0	0	592	0	592	0
33	Bengaluru Urban	Yalahanka (RR nagar)	588	560	80	408	0	8	0	64	0	0	28
34	Bengaluru Urban	Byatarayanapura	346	346	0	7	5	3	0	331	75	236	0
35	Bengaluru Urban	Byatarayanapura	300	210	3	0	3	4	10	190	36	86	90
36	Bengaluru Urban	Pulakeshinagar	100	0	0	0	0	0	0	0	0	0	100
37	Bengaluru Urban	Hebbal	412	175	0	2	4	6	23	140	120	0	237
38	Bengaluru Urban	Rajajinagar & Mahalaxmipuram	893	893	0	0	0	0	0	893	802	91	0
39	Bengaluru Urban	Mahalaxmilyayout	1500	1500	3	88	126	208	336	739	529	210	0
40	Bengaluru Urban	T.Dasarahalli	457	457	0	0	0	0	0	457	200	257	0
41	Bengaluru Urban	Dasarahalli	1000	350	0	0	37	50	18	245	42	198	650
42	Bengaluru Urban	Yeshwanthpur	860	357	0	0	0	188	2	167	0	58	503
43	Bengaluru Urban	Rajarajeshwarinagar	1000	625	532	0	48	45	0	0	0	0	375
Total			32875	21874	1243	1012	847	1835	2392	14545	5731	7966	11001
44	Bengaluru Rural	Hoskote	494	494	449	0	0	0	0	45	45	0	0

Sl. No	District	Name of the Project	Sanctioned Houses	Actual Progress										To be started/ Curtailed	
				Total No of Houses started	Primary/ Earth work	Plinth/ Foundation	Lintel	Roof	Finishing	Completed	No. of Houses Handed over on Jan-2026 42345	No of Houses handed over on March-24 36789			
45	Bengaluru Rural	Doddaballapura	500	500	0	0	0	0	0	0	0	500	0	500	0
46	Bengaluru Rural	Vijayapura	108	52	0	16	7	3	4	23	0	10	56	0	
47	Bengaluru Rural	Devanahalli	315	315	0	1	1	17	31	265	42	140	0		
48	Bengaluru Rural	Nelamangala	200	63	0	5	2	3	8	45	30	0	137		
Total			1617	1424	449	22	10	22	43	878	117	650	193		
49	Ramanagara	Ramanagara	1530	1530	0	44	55	166	211	1048	500	548	0		
50	Ramanagara	Ramanagara	888	0	0	0	0	0	0	0	0	0	888		
51	Ramanagara	Channapattana	1450	1195	0	60	75	237	315	510	510	0	255		
52	Ramanagara	Magadi	504	504	0	0	0	34	20	450	200	250	0		
53	Ramanagara	Bidadi	429	328	0	17	39	50	55	209	97	112	101		
54	Ramanagara	Kanakapura	1881	1881	36	0	55	575	180	1055	700	335	0		
55	Ramanagara	Kanakapura	698	620	9	3	51	124	103	350	250	0	78		
Total			7380	6058	51	124	273	1166	862	3582	2257	1245	1322		
56	Kolar	KGF (Robertsonpete)	843	843	0	0	0	0	0	843	0	843	0		
57	Kolar	KGF Town	400	250	52	2	6	23	85	82	82	0	150		
58	Kolar	Mulabagitu	500	500	0	0	0	0	0	500	0	500	0		

Sl. No	District	Name of the Project	Sanctioned Houses	Actual Progress										
				Total No of Houses started	Primary/ Earth work	Plinth/ Foundation	Lintel	Roof	Finishing	Completed	No. of Houses handed over on Jan-2026 42345	No of Houses handed over on March-24 36789	To be started/ Curtailed	
59	Kolar	Mulabagilu Town	631	631	24	49	39	125	144	250	250	250	250	0
60	Kolar	Bangarapete	400	400	0	0	0	0	0	400	400	0	400	0
61	Kolar	Srinivaseapura	600	600	0	65	18	22	65	430	100	100	330	0
62	Kolar	Malur Town	400	232	45	40	72	32	29	14	14	14	0	168
Total			3774	3456	121	156	135	202	323	2519	446	2073	318	
63	Chikkaballapura	Chintamani	230	230	0	0	0	0	0	230	230	0	0	0
64	Chikkaballapura	Chikkaballapura	242	242	0	0	0	0	0	242	0	0	242	0
65	Chikkaballapura	Chikkaballapura	220	0	0	0	0	0	0	0	0	0	0	220
66	Chikkaballapura	Chikkaballapura	760	285	0	7	36	54	38	150	150	0	0	475
67	Chikkaballapura	Shidlaghata	500	500	0	0	0	0	0	500	0	0	500	0
68	Chikkaballapura	Shidlaghata Town	612	612	0	0	0	11	5	596	173	173	250	0
Total			2564	1869	0	7	36	65	43	1718	553	992	695	
69	Tumkur	Sira	450	439	0	0	0	0	0	439	101	101	338	11
70	Tumkur	Sira	1008	1008	0	360	0	396	0	252	252	252	0	0
71	Tumkur	Madhugiri	450	450	0	0	0	0	0	450	0	0	450	0
72	Tumkur	Turuvekere	200	140	0	0	0	0	0	140	0	0	140	60

Sl. No	District	Name of the Project	Sanctioned Houses	Total No of Houses started	Actual Progress										To be started/ Curtailed
					Primary/ Earth work	Plinth/ Foundation	Lintel	Roof	Finishing	Completed	No. of Houses Handed over on Jan-2026 42345	No of Houses handed over on March-24 36789			
73	Tumkur	Pavagada	300	300	0	0	0	0	0	0	300	0	300	0	
74	Tumkur	Kunigal	500	434	0	4	0	0	0	0	430	15	410	66	
75	Tumkur	Tumkuru city	1450	745	0	195	46	74	30	400	400	400	0	705	
76	Tumkur	Chikkanayakanahalli	800	480	0	190	121	134	0	35	35	55	0	520	
77	Tumkur	Grubbi Town	300	147	0	14	15	25	4	89	89	89	0	155	
78	Tumkur	Tiptur Town	1200	72	0	1	5	16	10	40	40	40	0	1128	
79	Tumkur	Koratagere Town.	520	44	0	7	2	11	9	15	15	15	0	476	
		Total	7178	4259	0	771	189	656	53	2590	947	1638	2919		
80	Mysore	Narasimharaja area (KN Pura)	350	344	0	0	4	3	35	302	221	0	6		
81	Mysore	Hunsur	500	500	0	0	0	9	19	472	0	468	0		
82	Mysore	N. R Constituency	325	296	0	5	29	40	87	135	135	0	29		
83	Mysore	K.R.Nagar Town	205	116	0	2	6	8	28	72	0	72	89		
84	Mysore	Krishnaraja Area	1329	829	0	0	0	47	88	694	250	300	500		
85	Mysore	Chamaraja area	655	513	0	6	12	61	61	373	50	300	142		
86	Mysore	Nanjanagudu	300	192	0	36	13	51	42	50	50	0	108		
87	Mysore	T.Narasipura	125	125	0	0	0	10	5	110	100	0	0		

Sl. No	District	Name of the Project	Sanctioned Houses	Actual Progress												
				Total No of Houses started	Primary/ Earth work	Plinth/ Foundation	Lintel	Roof	Finishing	Completed	No. of Houses Handed over on Jan-2026 42345	No of Houses handed over on March-24 36789	To be started/ Curtailed			
88	Mysore	Bannur	300	300	0	0	0	42	38	220	0	220	0			
89	Mysore	Krishnaraja Constituency	1344	1344	0	1148	0	196	0	0	0	0	0			
90	Mysore	Krishnaraja Constituency	868	640	640	0	0	0	0	0	0	0	228			
Total			6301	5199	640	1197	64	467	403	2428	806	1360	1102			
91	Chikkamagaluru	Chikkamagaluru	280	280	11	18	0	21	0	230	92	92	0			
92	Chikkamagaluru	Chikkamagalur Town	500	130	29	0	0	19	0	82	40	0	370			
93	Chikkamagaluru	Tarikere	250	250	46	21	1	20	0	162	0	104	0			
94	Chikkamagaluru	Tarikere Town	250	142	5	21	0	31	18	67	67	0	108			
95	Chikkamagaluru	Kadur	404	404	0	0	0	0	0	404	0	404	0			
96	Chikkamagaluru	Kadur Town	500	250	44	32	38	34	6	96	70	0	250			
97	Chikkamagaluru	Birur Town	300	50	27	2	2	3	0	16	0	0	250			
Total			2484	1506	162	94	41	128	24	1057	269	600	978			
98	Hassan	Hassan	327	285	0	0	0	148	27	110	83	0	42			
99	Hassan	Hassan City	1000	306	0	8	19	125	24	130	0	130	694			
100	Hassan	Holenarasipura	460	194	3	0	0	20	0	171	0	0	266			
101	Hassan	Holenarasipura Town	1000	35	0	0	7	0	0	28	0	0	965			

Sl. No	District	Name of the Project	Sanctioned Houses	Actual Progress											
				Total No of Houses started	Primary/ Earth work	Plinth/ Foundation	Lintel	Roof	Finishing	Completed	No. of Houses Handed over on Jan-2026 42345	No of Houses handed over on March-24 36789	To be started/ Curtailed		
		Total	500	0	0	0	0	0	0	0	0	0	0	0	500
115	Shivamogga	Sagara (1300 BLC)	288	288	20	0	33	61	37	137	137	0	0	0	
116	Shivamogga	Shivamogga	1590	896	4	6	33	96	8	749	700	0	0	694	
117	Shivamogga	Bhadravathi	500	466	0	11	9	85	4	357	0	300	34		
118	Shivamogga	Soraba	97	97	0	0	0	0	0	97	0	97	0		
119	Shivamogga	Shiralakoppa	250	250	16	4	16	70	19	125	0	125	0		
120	Shivamogga	Shikariपुरa & Shiralakoppa	1000	0	0	0	0	0	0	0	0	0	1000		
		Total	3725	1997	40	21	91	312	68	1465	837	522	1728		
121	Udupi	Udupi	500	400	0	0	0	0	120	280	40	240	100		
122	Udupi	Udupi Town	400	0	0	0	0	0	0	0	0	0	400		
123	Udupi	Karkala Town	250	250	0	94	72	66	18	0	0	0	0		
		Total	1150	650	0	94	72	66	138	280	40	240	500		
124	Belagavi	Belagavi	829	829	0	0	0	0	0	829	829	0	0		
125	Belagavi	Belgavi (north)	905	596	22	6	6	24	136	402	342	0	309		
126	Belagavi	Belgavi (South)	1748	424	72	26	24	54	79	169	80	0	1324		
127	Belagavi	Gokak	600	360	0	0	0	0	0	360	160	200	240		

Sl. No	District	Name of the Project	Sanctioned Houses	Actual Progress										To be started/ Curtailed
				Total No of Houses Started	Primary/ Earth work	Plinth/ Foundation	Lintel	Roof	Finishing	Completed	Nu. of Houses Handled over in Jan-2026	No of Houses handed over on March-24		
128	Belagavi	Ramdurga	600	600	0	0	0	0	0	0	600	350	229	0
129	Belagavi	Kudachi	301	301	0	0	0	0	0	0	301	0	301	0
130	Belagavi	Kudachi	873	792	0	25	33	57	82	595	200	150	150	81
131	Belagavi	Kudachi/Varugeri	518	140	13	41	19	6	5	86	56	0	0	378
132	Belagavi	Chikkodi	449	313	136	20	20	17	0	120	120	0	0	136
133	Belagavi	Khanapur	469	324	0	24	53	55	42	150	150	0	0	145
134	Belagavi	Bailhongal	705	705	137	150	60	78	280	0	0	0	0	0
135	Belagavi	Athani	798	798	0	7	10	26	68	687	550	0	0	0
136	Belagavi	Raybag	1035	0	0	0	0	0	0	0	0	0	0	1035
137	Belagavi	Sankeshwar	1331	438	227	68	37	37	34	35	35	35	0	893
138	Belagavi	Soudati	983	634	164	93	25	338	14	0	0	0	0	349
139	Belagavi	Soudati	400	0	0	0	0	0	0	0	0	0	0	400
140	Belagavi	Nippani	588	133	3	34	18	28	5	45	45	0	0	455
141	Belagavi	Mudalagi	1479	155	0	11	24	20	0	100	40	60	60	1274
142	Belagavi	Kitturu	200	45	2	7	10	0	26	0	0	0	0	155
Total			14761	7587	776	512	339	740	771	4449	2957	1140	1140	7174

Sl. No	District	Name of the Project	Sanctioned Houses	Actual Progress											
				Total No of Houses started	Primary/ Earth work	Plinth/ Foundation	Lintel	Roof	Finishing	Completed	No of Houses handed over on Jan-2026 42345	No of Houses handed over on March-24 36789	To be started/ Curtailed		
143	Utara Kannada	Mundgod	209	209	8	0	0	0	0	0	0	201	180	0	0
144	Utara Kannada	Mundgod	906	906	0	0	0	0	0	0	0	906	0	0	0
145	Utara Kannada	Haliyal	213	213	0	0	0	0	0	2	211	0	0	211	0
146	Utara Kannada	Haliyal	661	589	0	7	7	61	69	69	445	443	0	0	72
147	Utara Kannada	Dandeli	287	287	0	0	0	7	0	0	280	0	0	280	0
148	Utara Kannada	Dandeli	1176	1176	63	78	16	69	176	774	396	140	0	0	
149	Utara Kannada	Kunta	411	74	23	10	21	10	10	0	0	0	0	0	337
150	Utara Kannada	Sirsi	644	584	4	90	42	57	67	324	94	220	60	0	
151	Utara Kannada	Yallapura	579	579	0	0	0	0	0	579	0	579	0	0	
152	Utara Kannada	Bhatkal	313	0	0	0	0	0	0	0	0	0	0	0	313
Total			5399	4617	98	185	86	204	324	3720	1113	1430	782		
153	Bagalakovite	Ilkal	250	222	0	0	0	50	72	100	0	100	28		
154	Bagalakovite	Hunagunda / Ilkal	250	250	83	0	53	14	0	100	75	0	0		
155	Bagalakovite	Kerur	250	250	0	0	0	0	24	226	0	200	0		
156	Bagalakovite	Kerur	455	161	36	0	13	38	29	45	45	0	294		
157	Bagalakovite	Mudhol	250	250	0	0	0	50	0	200	100	100	0		

Sl. No	District	Name of the Project	Sanctioned Houses	Actual Progress									
				Total No of Houses started	Primary/ Earth work	Plinth/ Foundation	Lintel	Roof	Finishing	Completed	No. of Houses Handed over on Jan-2026 42345	No of Houses handed over on March-24 36789	To be started/ Curtailed
173	Vijayapura	B.Bagewadi	300	186	9	0	0	90	27	60	60	0	114
174	Vijayapura	Nidagundha/ B.bagewadi	250	92	2	0	14	21	10	45	45	0	158
175	Vijayapura	Muddebihal	250	150	0	0	0	24	76	50	50	0	100
176	Vijayapura	Muddebihal	300	140	30	0	0	100	10	0	0	0	160
177	Vijayapura	Indi	250	250	0	0	0	0	20	230	0	230	0
178	Vijayapura	Indi	250	235	32	0	4	98	26	75	75	0	15
179	Vijayapura	Taikote	474	229	65	0	30	62	32	40	40	0	245
180	Vijayapura	Sindhagi	250	105	0	0	0	1	0	104	104	0	145
181	Vijayapura	Devarahippuragi	250	192	5	5	13	77	30	62	62	0	58
Total			7187	5301	271	189	97	1427	1118	2199	957	1090	1886
182	Ballari	Ballari	1188	1188	0	0	0	0	0	1188	1007	181	0
183	Ballari	Ballari	1613	1260	0	0	208	138	31	883	712	171	353
184	Ballari	Ballari	609	560	0	0	8	24	34	494	125	369	49
185	Ballari	Ballari	551	502	0	8	2	17	109	366	366	0	49
186	Ballari	Thekkalakote	268	268	0	0	0	0	0	268	0	268	0
187	Ballari	Sandur	651	584	0	40	29	35	82	398	398	0	67

Sl. No	District	Name of the Project	Sanctioned Houses	Total No of Houses started	Primary/ Earth work	Plinth/ Foundation	Lintel	Roof	Finishing	Completed	Actual Progress		
											No. of Houses handed over on Jan-2026 42345	No of Houses handed over on March-24 36789	To be started/ Curtailed
188	Ballari	Siruguppa	598	598	0	8	3	27	17	543	337	206	0
189	Ballari	Kampli	500	500	0	0	8	16	92	384	384	0	0
		Total	5978	5460	0	56	258	257	365	4524	3329	1195	518
190	Vijayanagara	Harapanahalli	253	253	0	0	0	0	0	253	0	0	0
191	Vijayanagara	Harappanahalli	1156	696	0	64	19	10	3	600	192	408	460
192	Vijayanagara	Kamalapura	491	491	0	0	0	0	0	491	0	491	0
193	Vijayanagara	Kamalapura	446	433	0	19	0	13	30	371	308	0	13
194	Vijayanagara	Hosapete	1230	1121	0	18	11	225	52	815	815	0	109
195	Vijayanagara	Kottur	411	404	0	16	32	50	0	306	143	123	7
196	Vijayanagara	Huvinahadagali	741	732	0	10	2	3	2	715	431	284	9
197	Vijayanagara	Kudligi	879	879	622	50	17	33	7	150	150	0	0
		Total	5607	5009	622	177	81	334	94	3701	2039	1306	598
198	Chitradurga	Challakere	1127	1127	0	47	30	44	6	1000	300	700	0
199	Chitradurga	Hosadurga Town	710	400	0	61	84	65	10	180	180	0	300
200	Chitradurga	Molkalmuru Town	500	330	0	40	10	5	25	250	250	0	170
201	Chitradurga	Holalkere	327	327	0	2	9	18	16	282	282	0	0

Sl. No	District	Name of the Project	Sanctioned Houses	Actual Progress									
				Total No of Houses started	Primary/ Earth work	Plinth/ Foundation	Lintel	Roof	Finishing	Completed	No. of Houses handed over on Jan-2026 42345	No of Houses handed over on March-24 36789	To be started/ Curtailed
202	Chitradurga	Holalkere Town	206	153	0	3	2	1	57	90	90	0	53
203	Chitradurga	Hiriyur	477	477	0	0	11	13	4	449	449	0	0
204	Chitradurga	Hiriyur	988	550	0	18	17	20	68	427	427	0	438
205	Chitradurga	Chitradurga City	1226	670	0	140	36	59	64	371	371	0	556
206	Chitradurga	Chitradurga City	292	192	0	8	4	28	37	115	115	0	100
Total			5843	4226	0	319	203	253	287	3164	2464	700	1617
207	Davanagere	Harihara	801	801	0	0	0	0	0	801	200	601	0
208	Davanagere	Davanagere City	895	895	138	39	16	17	28	657	341	309	0
209	Davanagere	Davanagere North	828	315	0	6	4	15	48	242	242	0	513
210	Davanagere	Honnali Town	351	351	0	0	0	10	11	330	210	120	0
211	Davanagere	Channajiri	295	295	0	0	0	0	0	295	295	0	0
212	Davanagere	Channajiri Town	1002	810	0	56	20	17	37	680	480	200	192
213	Davanagere	Jaggalur	207	207	0	0	0	0	0	207	73	134	0
214	Davanagere	Jaggalur Town	300	300	0	0	10	17	27	246	69	177	0
Total			4679	3974	138	101	50	76	151	3458	1910	1541	705
215	Haveri	Haveri	963	963	0	0	0	0	0	963	475	488	0


Sl. No	District	Name of the Project	Sanctioned Houses	Actual Progress									
				Total No of Houses started	Primary/ Earth work	Plinth/ Foundation	Lintel	Roof	Finishing	Completed	No. of Houses Handled over on Jan-2026 42345	No of Houses handed over on March-24 36789	To be started/ Curtailed
231	Dharwad	Dharwada	1350	900	176	14	16	14	39	641	515	0	450
232	Dharwad	Hubballi	1300	1300	0	196	0	96	0	1008	1008	0	0
233	Dharwad	Hubli	264	264	0	168	0	96	0	0	0	0	0
234	Dharwad	Hubli-Dharwad (Central)	625	625	108	122	9	71	57	258	232	0	0
235	Dharwad	Kalaghatagi	500	500	0	3	10	44	32	411	20	230	0
236	Dharwad	Kalaghatagi	250	250	68	42	28	62	0	50	50	0	0
237	Dharwad	Navalgunda	375	375	233	62	6	28	6	40	15	0	0
238	Dharwad	Kundagola	235	235	0	0	0	0	0	235	235	0	0
Total			7692	5862	647	1012	103	423	600	3077	2129	431	1830
239	Gadag	Mulgund	479	375	0	19	0	0	12	344	344	0	104
240	Gadag	Rona	210	210	0	0	0	0	0	210	0	210	0
241	Gadag	Rona/Gajendragad	300	300	0	0	51	39	10	200	148	0	0
242	Gadag	Lakshmeshwar	343	343	0	0	0	0	0	343	0	343	0
243	Gadag	Mundaragi/Shirahatti	750	710	0	109	17	62	102	420	100	250	40
244	Gadag	Gadag	863	863	0	41	57	110	184	471	412	0	0
245	Gadag	Naragunda	500	410	0	0	185	0	0	225	224	0	90

Sl. No	District	Name of the Project	Sanctioned Houses	Total No of Houses started	Prima ry/ Earth work	Plinth/ Foundation	Lintel	Roof	Finishing	Completed	Actual Progress		To be started/ Curtailed
											No. of Houses handed over 100 Jan-2026 12,345	No of Houses handed over on March-24 36789	
		Total	3445	3211	0	169	310	211	308	2213	1228	803	234
246	Koppal	Gangavathi	200	200	0	0	0	0	2	198	72	120	0
247	Koppal	Gangavathi	800	800	0	150	0	100	150	400	400	0	0
248	Koppal	Yalaburga	643	336	0	6	7	23	14	286	274	0	307
249	Koppal	Koppal	337	337	0	0	0	0	0	337	0	337	0
250	Koppal	Koppal	402	402	0	0	0	6	0	396	250	0	0
251	Koppal	Kushtagi	715	115	0	115	0	0	0	0	0	0	600
		Total	3097	2190	0	271	7	129	166	1617	996	457	907
252	Bidar	Bidar	1500	1500	0	0	0	0	0	1500	885	507	0
253	Bidar	Bidar Town	750	700	0	2	0	27	50	621	430	0	50
254	Bidar	Humnabad	250	250	0	0	0	0	0	250	100	150	0
255	Bidar	Humnabad Town	500	500	0	0	0	116	168	216	100	0	0
256	Bidar	Bhalki	400	400	0	0	0	0	0	400	0	400	0
257	Bidar	Basavakalyan Town.	800	443	0	128	0	55	0	260	260	0	357
258	Bidar	Basavakalyan Town.	551	552	0	0	0	552	0	0	0	0	0
259	Bidar	Chitagappa Town.	548	292	0	77	0	34	31	150	150	0	253

Sl. No	District	Name of the Project	Sanctioned Houses	Actual Progress											
				Total No of Houses started	Primary/ Earth work	Plinth/ Foundation	Lintel	Roof	Finishing	Completed	No. of Houses handed over on Jan-2026 42345	No of Houses handed over on March-24 36789	To be started/ Curtailed		
260	Bidar	Aurad Town	350	0	0	0	0	0	0	0	0	0	0	0	350
Total			5647	4637	0	207	0	784	249	3397	1925	857	1010		
261	Kalaburagi	Shahabad	250	200	0	0	19	29	52	100	100	0	0	50	
262	Kalaburagi	Shahabad City	1473	1030	0	492	218	152	168	0	0	0	443		
263	Kalaburagi	Chincholi	250	250	0	0	0	0	0	250	85	165	0		
264	Kalaburagi	Chincholi Town.	1263	936	96	180	19	137	204	300	215	0	327		
265	Kalaburagi	Aland	250	250	0	0	0	0	0	250	105	145	0		
266	Kalaburagi	Aland Town.	1314	303	0	4	0	22	58	219	100	0	1011		
267	Kalaburagi	Alzalpura	250	250	0	0	0	0	0	250	75	175	0		
268	Kalaburagi	Jewargi	400	400	0	0	0	0	27	373	125	173	0		
269	Kalaburagi	Jewargi Town	750	733	0	97	107	122	35	372	300	0	17		
270	Kalaburagi	Sedam	400	400	0	8	15	11	16	350	150	158	0		
271	Kalaburagi	Sedam Town.	467	467	0	0	60	155	252	0	0	0	0		
272	Kalaburagi	Sedam Town.	283	283	0	0	84	7	192	0	0	0	0		
273	Kalaburagi	Kalaburagi	500	498	0	8	15	25	0	450	0	450	2		
274	Kalaburagi	Kalaburagi City.	1447	1018	0	122	68	145	125	558	400	0	429		

Sl. No	District	Name of the Project	Sanctioned Houses	Total No of Houses started	Primary/ Earth work	Plinth/ Foundation	Lintel	Roof	Finishing	Completed	Actual Progress		
											No. of Houses handed over on Jan-2026 42345	No of Houses handed over on March-24 36789	To be started/ Curtailed
275	Kalaburagi	Kalaburagi City	1182	688	0	40	12	73	15	548	400	0	794
276	Kalaburagi	Chitapur	1000	1000	0	0	0	0	0	1000	0	1000	0
277	Kalaburagi	Kalagi	737	550	132	52	102	54	0	210	210	0	187
		Total	12516	9256	228	1003	719	932	1144	5230	2265	2266	3260
278	Raichur	Raichur	500	500	2	2	0	0	27	469	0	469	0
279	Raichur	Raichur	1050	1050	0	0	0	0	0	1050	194	856	0
280	Raichur	Raichur City	1400	747	116	32	94	104	11	390	196	194	653
281	Raichur	Raichur City	1370	451	12	36	32	103	25	243	243	0	919
282	Raichur	Devadurga	250	248	0	0	0	19	3	226	0	226	2
283	Raichur	Devadurga Town	750	663	15	31	37	36	45	499	450	0	87
284	Raichur	Sindhanur	250	250	0	0	0	0	16	234	0	234	0
285	Raichur	Simdhanuru Town	250	246	4	6	2	17	15	202	180	0	4
286	Raichur	Manvi	250	250	0	0	0	0	0	250	0	250	0
		Total	6070	4405	149	107	165	279	142	3563	1263	2229	1665
287	Yadgir	Shahapura	200	200	0	0	0	0	0	200	0	0	0
288	Yadgir	Yadgir	750	246	0	0	0	3	18	225	225	0	4

Sl. No	District	Name of the Project	Sanctioned Houses	Actual Progress										
				Total No of Houses started	Primary/ Earth work	Plinth/ Foundation	Lintel	Roof	Finishing	Completed	No. of Houses handed over on Jan-2026 42345	No of Houses handed over on March-24 36789	To be started/ Curtailed	
289	Yadgir	Yadgir	302	302	0	0	0	0	0	0	302	0	176	0
290	Yadgir	Shorapur	250	250	0	0	0	0	0	0	250	0	250	0
291	Yadgir	Shorapur Town	200	189	0	0	0	0	0	96	93	0	0	11
292	Yadgir	Shorapur Town	300	246	7	10	2	48	179	0	0	0	0	54
293	Yadgir	Gummikal Town	200	73	2	7	3	6	5	50	50	0	0	127
Total			1702	1506	9	17	5	57	298	1120	275	426	196	
GRAND TOTAL			178600	129986	5865	8976	4706	12502	11286	86651	42345	36789	48614	


 AEE, CSO Bangalore