


ಕರ್ನಾಟಕ ವಿಧಾನ ಪರಿಷತ್

1. ಚುಕ್ಕೆ ಗುರುತಿಲ್ಲದ ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ : 300 (925)
2. ಸದಸ್ಯರ ಹೆಸರು : ಶ್ರೀ ಮರಿತಿಬ್ಬೇಗೌಡ (ಶಿಕ್ಷಕರ ಕ್ಷೇತ್ರ)
3. ಉತ್ತರಿಸುವ ದಿನಾಂಕ : 27.12.2022
4. ಉತ್ತರಿಸುವ ಸಚಿವರು : ಬೃಹತ್ ಮತ್ತು ಮಧ್ಯಮ ಕೈಗಾರಿಕೆ ಸಚಿವರು

ಕ್ರ.ಸಂ	ಪ್ರಶ್ನೆ	ಉತ್ತರ
(ಅ)	ಕೈಗಾರಿಕಾ ಪ್ರದೇಶಾಭಿವೃದ್ಧಿ ಮಂಡಳಿಯಿಂದ ಕಳೆದ ಮೂರು ವರ್ಷಗಳಲ್ಲಿ ರಾಜ್ಯದಾದ್ಯಂತ ಕೈಗಾರಿಕಾ ಪ್ರದೇಶ ಅಭಿವೃದ್ಧಿ ಪಡಿಸಲು ಕರೆದಿರುವ ಗುತ್ತಿಗೆ ಕಾಮಗಾರಿಗಳ ಸಂಖ್ಯೆ ಎಷ್ಟು ಹಾಗೂ ಅಂದಾಜು ವೆಚ್ಚವೆಷ್ಟು; (ಕಾಮಗಾರಿವಾರು ಪ್ರತ್ಯೇಕವಾಗಿ ಪೂರ್ಣ ವಿವರ ನೀಡುವುದು)	ಕರ್ನಾಟಕ ಕೈಗಾರಿಕಾ ಪ್ರದೇಶಾಭಿವೃದ್ಧಿ ಮಂಡಳಿ ವತಿಯಿಂದ ಕಳೆದ 3 ವರ್ಷಗಳಲ್ಲಿ ರಾಜ್ಯದಾದ್ಯಂತ ಕೈಗಾರಿಕಾ ಪ್ರದೇಶ ಅಭಿವೃದ್ಧಿಪಡಿಸಲು ಕರೆದಿರುವ ಗುತ್ತಿಗೆ ಕಾಮಗಾರಿಗಳ ವಿವರವನ್ನು ಅನುಬಂಧದಲ್ಲಿ ಒದಗಿಸಿದೆ.
(ಆ)	ಸದರಿ ಕಾಮಗಾರಿಗಳನ್ನು ಯಾರಿಗೆ ಗುತ್ತಿಗೆ ನೀಡಲಾಗಿದೆ; (ಪೂರ್ಣ ವಿವರ ನೀಡುವುದು)	
(ಇ)	ಗುತ್ತಿಗೆ ನೀಡುವಾಗ ಪಾರದರ್ಶಕ ನಿಯಮಗಳನ್ನು ಪಾಲಿಸಿರುವುದು ಸರ್ಕಾರದ ಗಮನಕ್ಕೆ ಬಂದಿದೆಯೇ;	ಕಾಮಗಾರಿಗಳಿಗೆ ಗುತ್ತಿಗೆ ನೀಡುವಾಗ ಕೆ.ಟಿ.ಕಿ.ಕಿ. ಅಧಿನಿಯಮ 2000 ರನ್ವಯ ಪಾರದರ್ಶಕ ನಿಯಮಗಳನ್ನು ಪಾಲಿಸಲಾಗುತ್ತಿದೆ.
(ಈ)	ಸದರಿ ಕಾಮಗಾರಿಗಳು ಯಾವ ಹಂತದಲ್ಲವೆ; ಸದರಿ ಕಾಮಗಾರಿ ಸಂಬಂಧ ಗುತ್ತಿಗೆದಾರರಿಗೆ ಇದುವರೆವಿಗೂ ಪಾವತಿಸಲಾಗಿರುವ ಮೊತ್ತವೆಷ್ಟು; (ಕಾಮಗಾರಿವಾರು ವಿವರ ನೀಡುವುದು)	ವಿವರಗಳನ್ನು ಅನುಬಂಧದಲ್ಲಿ ಒದಗಿಸಿದೆ.
(ಉ)	ಸದರಿ ಕಾಮಗಾರಿಗಳು ಕಳೆದ ಗುಣಮಟ್ಟದಿಂದ ಕೂಡಿರುವುದು ಸರ್ಕಾರದ ಗಮನಕ್ಕೆ ಬಂದಿದೆಯೇ;	ಇಲ್ಲ
(ಊ)	ಹಾಗಾದಲ್ಲಿ, ಈ ಬಗ್ಗೆ ಸರ್ಕಾರ ಕೈಗೊಂಡ ಕ್ರಮಗಳೇನು?	ಅನ್ವಯಿಸುವುದಿಲ್ಲ

ಸಂಖ್ಯೆ: ಸಿಐ 322 ಐಎಪಿ (ಇ) 2022


(ಡಾ|| ಮುರುಗೇಶ್ ಆರ್. ನಿರಾಣಿ)

ಬೃಹತ್ ಮತ್ತು ಮಧ್ಯಮ ಕೈಗಾರಿಕೆ ಸಚಿವರು

ಮಂಡಳಿ ವತಿಯಿಂದ 2019-20ನೇ ಸಾಲಿನಲ್ಲಿ ಕೈಗೆತ್ತಿಕೊಳ್ಳಲಾದ ಕಾಮಗಾರಿಗಳ ವಿವರಗಳು

Sl.no	District	Name of Work	Contract Amount (Rs. in Crores)	Name of the contractor	Present Status	Expenditure (Rs. in Crores)
1	2	3		5	6	7
Civil Works						
1	Bengaluru Rural District	Formation of 18M Wide Road including asphaltting construction of RCC Side drains, spur culvert and Box Culvert at Sub Layout in Plot No.557 of Sompura 2nd Stage Industrial Area, Nelamangala Taluk, Bengaluru Rural District.	4.49	Sri. Bapuji Constructions Pvt. Ltd	Work Completed	4.49
2	Mysuru	formation of 30m & 15m & 18.0M wide road including construction of drains, duct, deck slab culvert, laying HDPE water supply pipe line, storm water drain and retaining wall in sub-layout No. 3,4, 5, 6, 7 & 8 at Koorgally Industrial Area, Mysuru	13.78	M/s. Ganapathi Stone Crusher	Work Completed	13.48
3	Tumakuru	Formation of 35M wide road (Road No. 3 30M wide road (Road No. 1,5 & 8) 24M wide road (Road 10,11,12) 18M wide road (Road NO. 2,4,6,7,9,13,14,15,16,17,18,19,20,21,22,23,24,25) including Aphalting construction of RCC side drains RCC cross drainage works. RCC storm water drain GLSR. HDPE water supply pipeline at Sira I.A. Tumakuru District	96.59	M/s Liya Infratech Pvt. Ltd	Work Completed	96.59
4	Tumakuru	Upgradation of existing roads & construction of RCC drains & RCC deck slab culverts at Antharasanahalli IA, 2nd Phase, Tumakuru District & Kelakote IA, Chiradurea district (Balance Works)	9.52	Sri. Suresh S Kanaji	Work Completed	9.52
5	Tumakuru	Implementation of 30 MLD Tertiary Treated water supply scheme from Bheemasandra Tank to Vasanthanarsapura IA. including a). Construction & Commissioning of 30MLD Tertiary Treated Plant on Turnkey Basis and alternative design based on combination of Biological & chemical treatment process facility including construction of Pumphouse, Power Lines, other allied works & operation & 10 Years maintainence. b). Supplying, Laying of Mild steel raising main from Bheemasandra Tank to the Proposed treatment plant	136.23	M/s Srinivas Construction Pvt. Ltd & M/s Eagle Infra India Ltd	Work Under progress	32.07
6	Bengaluru Rural District	Formation of proposed 18 M wide roads in Plot No. 25-P2 of IT Sector and in Plot No. AM-3P of Aerospace Sector including asphaltting, RCC Culverts, laying of HDPE water supply pipeline and construction of chain link fencing for Parks at Hi-Tech, Defence & Aerospace Park near KIAL, Bengaluru Rural District.	9.06	Sri. Suresh S Kanaji.	Work Under progress	6.86
7	Bengaluru Rural District	Formation of Industrial Layout including asphaltting 18M Wide Road, 15M Wide Roads & 12M Wide Roads, Construction of RCC Side Drains, RCC Cross, Drainage Works, Chain link Fencing, GLSR, OHT & HDPE Dual Water Supply Pipe line at Adinarayana Hosahalli, Doddaballapura Taluk, Bengaluru Rural District	24.41	M/s.Liya Infra Tech Pvt. Ltd	Work Under progress	20.44
8	Kolar, Chikkaballapura & Bangalore Rural	Providing and laying ductile Iron pipe Raising main for providing Tertiary Treated water from the proposed 40 MLD Tertiary Treatment Plant at Narasapura Industrial Area to the Industrial Areas at Vemgal, Hoskote, Masthenahalli, Jakkasandra, Malur etc. Kolar & Chikkaballapura District	88.24	M/s. Sudhanva Engineers & Builders	Work in progress	79.00
9	Dakshina Kannada	Providing water supply raising main from WTP at Infosys SEZ Nethra Campus to Canara Industrial Area, 1st Phase, Bantwal Taluk, Dakshina Kannada District	3.47	M/s. Vikram Constructions,	Work in progress.	1.80
10	Belagavi	Improvements of water supply scheme from Hindalco Reservoir to Kakathi Industrial Area pipeline for supplying water to the Markandeya Co-Operative Sugar Mill, Kakathi Industrial Area Belagavi District	2.99	Shri B Subash	Work Completed	2.99

Sl.No	District	Name of Work	Contract Amount (Rs. in Crores)	Name of the contractor	Present Status	Expenditure (Rs. in Crores)
11	Belagavi	Formation of 30M Wide Road (Road No-2), 24M Wide Roads (Road No-1 & 3), 18M wide roads (Road No. 4,5,6,7,8,10,11 & 12), 12M wide roads (Road No-9) Including Asphaltting, Construction of RCC Side Drains, RCC Cross Drainage Works, RCC Storm Water drain, RCC Retaining Wall and HDPE Dual Water Supply Pipe Line for Formaion of Kanagala Industrial Area, Hukkeri Taluk Belagavi	52.63	Sri. P Venkatareddy.	Work Completed	52.63
12	Vijayapur	Formation of 30M Wide Road (Road No-2 & 8) , 24M Wide Roads (Road No-5 & 9), 18M Wide Roads (Road No-1, 3, 4 & 14) Including Asphaltting, Construction of RCC Side Drains, RCC Cross Drainage Works, RCC Retaining Wall & HDPE Dual Water Supply Pipe Line at Mulawada Industrial Area, Basavana Bagewadi Taluk Vijayapur District PACKAGE-1	44.72	M/s P.R.N. Infratech	Work Completed	43.31
13	Vijayapur	Formation of 30M Wide roads(Roadno-2,10 & 15) & 18M wide roads, (Road No-6,7,11,12 & 13) including Asphaltting construction of RCC side Drains, RCC cross Drainage works GLSR , RCC Retaining Wall, RWH, Raising Main Borewells, HDPE water supply for Mulawad Industrial Area Vijaypur District (PACKAGE-2)	51.12	M/s P.R.N. Infratech	Work Completed	49.11
14	Davanagere	Formation of Industrial Layout with construction of Rigid Pavement (Cement Concrete), Roads of 30M, 18M & 15M wide, Providing HDPE water supply pipeline, construction of 5.00 Lakhs litre capacity OHT at Kurubarahalli-Sarathi Industrial Area, Harihar Taluk, Davangere Dist.	51.00	M/s.Amrutha Construction Pvt Ltd.,	Work Completed	51.00
15	Davanagere	Improvement and strengthening of existing roads,existing drain,construction of RCC deck slab culvert and reconditioning of pipeline,providing water supply pipe line etc.,at Davanagere Industrial Area,Haralapura Industrial Area and Karur Industrial Area Davanagere Dist.	11.13	Sri.R Parmesh	Work Completed	11.13
16	Haveri	Formation of 24m Wide Roads (Road No. 1), 18m wide Road (Road No. 2, 3, 4, 6, 8, 9, 11, 12, 13 & 14), 15 m Wide Roads (Road No. 5,7 & 10) including asphaltting Construction of RCC side drains, RCC Cross drainage works, RCC Storm water Drain, OHT, Sump, HDPE water supply pipeline, Borewells, Rainwater harvesting, Chain link fencing etc., for formation of Magodu Industrial Area Layout at Magodu Village, Ranebennuru Taluk, Haveri	19.63	Sri. Suresh S. Kanaji.	Work Under Progress	0.00
17	Dharwad	Formation of 30m wide Roads (Road No. 1), 24m wide Road (Road No. 3, 4, 6, 9, 10, 11, 12, 14, & 15), 18m wide Roads (Road No. 5, 7, 8, & 13) 15M wide Road (Road no. 2) including asphaltting construction of RCC side drains, RCC Cross drainage works, RCC Storm water drain, Chain Link Fencing, GLSR, OHT, RWH, UGD, Borewell & HDPE water Supply pipe Line for formation of Housing Layout at Mummigatti Narendra village,	48.77	M/s. PRN Infratech (P.R. Nayak Associates)	Work is Completed	48.77
18	Dharwad	Improvements to Water Supply Pipeline from Break Pressure Tank to Treatment plant at Kotur-Belur Industrial area Upgradation of Roads and Drains in Kelageri Housing layout Dharwad and Narasapur Industrial Area Gadag Dist.	12.63	M/s. RNS Infrastructures Limited	Work is Completed	12.63
19	Kalaburagi	Construction of RCC side drains for Road no.1 & 2 Road No. 2,3,4,5,6,8, Existing road in Nandur Kesaratagi 1st stage Kalaburagi District & upgradation storm water darin and balance road and drain at Naubad Auto Nagar, & Naubad Industrial area, at Bidar District	17.34	P Venkat Reddy	Work Completed	17.34

Sl.No	District	Name of Work	Contract Amount (Rs. in Crores)	Name of the contractor	Present Status	Expenditure (Rs. in Crores)
E) Electrical Works						
1	Tumakuru	Drawing 11KV Feeder lines from proposed 220/66/11KV substation and providing HT/LT distribution system using underground cables at Japanese Industrial Park (JIP) Vasanthanasapura Industrial Area, 3rd Phase, Tumakuru District.	22.63	M/s. Aravinda Electricals, Bengaluru	Work Completed	22.39
2	Kolar	Part A: Establishing 2x20MVA, 66/11KV Substation at Vemgal Industrial Area in Kolar Taluk & District. Part B: Construction of 66KV SC line on DC towers upto proposed 66/11KV Vemgal Industrial Area Substation by Constructing partial 66KV MC line on designed based towers in the existing 66KV Kolar Vemgal Sugatturu line corridor upto Sugatturu bifurcation point and 66KV DC line towards upto Vemgal Industrial Area using 110KV Towers with DRAKE Conductor from existing 220/66KV Kolar Substation for a distance of 18.317 Kms including for using ERS towers for the work of stringing 2nd circuit on existing S/C line on DC towers from 220KV substation Kolar to existing 66/11KV Vemgal substation by DRAKE ACSR for a route length of 15Kms. Part C: Construction of 66KV Terminal Bay at 220/66KV Kolar Substation, Kolar Taluk & District.	40.12	M/s. Mahaveer Electro Mech Pvt. Ltd. Bangalore	Substation Commissioned	38.11
3	Tumakuru	Providing LED street lights at Vasanthanasapura Industrial Area, 3rd phase, Tumakuru District.	1.06	M/s. Geetha Electric Corporation, Bangalore	Work Completed	1.05
4	Shivamogga.	Providing LED street lights to the roads of Devakathikoppa Industrial Area, Shivamogga.	1.31	M/s. Geetha Electric Corporation, Bangalore	Work Completed	1.31
5	Kolar	Providing LED street lights to the roads of Jakkasandra Industrial Area, Kolar	1.10	M/s. Geetha Electric Corporation, Bangalore	Work Completed	1.05
6	Ramanagara	Establishing 2x100MVA 220/66/11KV Substation & construction of 220 KV LILO line from existing 220KV Somanahalli - Kanakapura T.K Halli S/C line for a distance of 0.09 Kms (90mtrs) to proposed 220KV substation, Harohalli KIADB Industrial Area, 3rd phase, Yeduvanahalli village, Kanakapura Taluk, Ramanagara District for arranging power supply to an extent of 21.18MVA (18MW)	81.13	M/s. Kumar Electricals, Bengaluru	Substation Commissioned	73.28
7	Yadgiri	Providing Basic Electrical Infrastructure to Kadechur Industrial Area, 1st Phase, (Road No.2P, 7 to 10,12 to 23,25,29A 32, 32A) Yadgiri Taluk & District Package-I	11.37	M/s. Vedha Electricals, Bengaluru	Work Completed	11.34
8	Mysuru	Providing LED street lights to the newly formed roads of Kallahalli Industrial Area, Nanjangudu, Mysuru District.	1.04	M/s. Vedha Electricals, Bengaluru	Work Completed	1.04
9	Kalburgi	Providing Basic Electrical Infrastructure at Nandur-Kesartagi Industrial Area, 2nd stage, Kalburgi taluk & District.	2.98	M/s. Vedha Electricals, Bengaluru	Work Completed	2.97
10	Kalburgi	Providing Basic Electrical Infrastructure & streetlights at Women's Park, Nandur-Kesartagi Industrial Area, 2nd stage, Kalburgi taluk & District.	2.90	Sri. Sangameshwara Electricals, Kalburgi	Work Completed	2.88
11	Mysuru	Providing power infrastructure and LED street light facilities to newly formed Womens park Industrial Area layout at Thandya 2nd phase Industrial Area, Nanjangudu To, Mysuru Dist.	3.42	Sri. Geetha Electrical stores, Bengaluru	Work Completed	3.41


Technical Assistant
 KIADB
 Bengaluru


CHIEF ENGINEER - I
 A

ಅನುಬಂಧ-1

ಮಂಡಳಿ ವತಿಯಿಂದ 2020-21ನೇ ಸಾಲಿನಲ್ಲಿ ಕೈಗೆತ್ತಿಕೊಳ್ಳಲಾದ ಕಾಮಗಾರಿಗಳ ವಿವರಗಳು

Sl.no	District	Name of Work	Contract Amount (Rs. in Crores)	Name of the contractor	Present Status	Expenditure (Rs. in Crores)
1	2	3		5	6	7
Civil Works						
1	Chamarajanagar	Formation of Industrial Layout including formation of 24m, 18m & 15m wide flexible pavement Roads, Including Construction of RCC Side Drains, Culverts and Providing & Laying of HDPE Water Supply pipe Lines at Sublayout No.1 at Plot No.-30 & 31 Badanaguppe - Kellamballi I.A. Chamarajanagar Taluk & District.	21.09	M/s Sri Bapuji Constructions Pvt Ltd..	Work Completed	21.09
2	Mysuru	Formation of 18m wide Asphalt roads including construction of RCC Side Drain, Providing and Laying of HDPE Water supply Pipeline at Adakanahally I.A, Mysuru District.	6.25	M/s Vikram Construction	Work Under Progress	5.89
3	Mysuru	Formation of 24m & 18m Wide Cement Concrete Roads including construction of RCC Side drain, Culvert & Providing and Laying of HDPE Water supply Pipeline at Kochanahalli I.A. Mysuru Taluk Mysuru District.	38.51	M/s. KVCHSR	Work Under Progress	12.33
4	Ballari	Upgradation of Roads, Drainage, Water supply and Infrastructure facilities in Mundargi 2nd and 3rd stage industrial area Ballari Dist.	17.67	Sri.Syed Akbar Pasha.	Work Under Progress	16.10
5	Ballari	Formation of Approach Road Between NH-63 & KIADB 45 M Wide Access Road No: 1, at CH 322.45 Formation of Balance Length of Road No:- 10 Including construction of RCC Side Drains. Construction of Staff Quarters at Kuduthini Industrial Area, Ballari & District.	1.24	M/s.Satyateja Construction.	Work Completed	1.24
6	Koppal	Formation of Industrial Layout including formation of 18M wide Road(Road No.1,3,4,5,6,7 & 8) Including Asphaltting, Construction of RCC side drains, Rcc Cross Drainage works, Chain link Fencing, RWH, Retaining Wall, GLSR, Storm Water Drain& HDPE Dual Water Supply Pipeline at Granite Cluster and general Industrial Area of Kyadiguppa Industrial Area, Kustagi Taluk, Koppal District. Package-1	23.30	M/s.Doddabasana-gouda & Company.	Work Completed	23.30
7	Koppal	Formation of Industrial Layout including formation of 30M wide Road(Road No.2) Including Asphaltting, Construction of RCC side drains, RCC Cross Drainage works, Chain link Fencing, RWH, Retaining Wall, GLSR, Storm Water Drain& HDPE Dual Water Supply Pipeline at Granite Cluster and general Industrial Area of Kyadiguppa Industrial Area, Kustagi Taluk, Koppal District.	28.15	M/s.PRN Infratech	Work Completed	28.15
8	Ramanagara	Formation of Industrial Layout in Harohalli 4th Phase Industrial Area, Kanakapura Taluk, Ramanagara District.	71.40	M/s. BSR Infratech India Ltd.	Work Under Progress	37.84
9	Bengaluru Rural District	Formation of Industrial Layout Including 45M Wide Rigid Pavement (Road No.17 & 20) 30M & 24M Wide Asphalt Road (Road No.23 & 26). Construction of RCC Side Drains, Ducts, RCC Cross Drainage Works, RCC Retaining Wall, RCC GLSR, RCC OHT, RWH, PUMP Room & HDPE Dual Water Supply Pipe Line for Haraluru-Muddenahalli Industrial Area, Bengaluru District.	60.63	M/s.SRC Infra Developers Pvt Ltd..	Work Completed	60.63

Sl.no	District	Name of Work	Contract Amount (Rs. in Crores)	Name of the contractor	Present Status	Expenditure (Rs. in Crores)
10	Bengaluru Rural District	Formation of Industrial Layout including 45M Wide Rigid Pavement (Road No.1, 2 & 5) 30M & 18M Wide Asphalt Road (Road No.4 & Service Road). Construction of RCC Side Drain, Ducts, RCC Cross, Drainage Works, RCC Retaining Wall, RWH & HDPE Dual Water Supply Pipe Line for Haraluru-Muddenahalli Industrial Area, Bengaluru Rural District (Package-2)	60.56	M/s.M.R.Pro Tech Pvt Ltd.	Work Under Progress	55.87
11	Bengaluru Rural District	Formation of Industrial Layout Including 45M Wide Rigid Pavement (Road No.10) 30M & 15M Asphalt Road (Road No.11, 16, 24 & 25). Construction of RCC Drains, Ducts, RCC Cross Drainage Works, RCC Storm Water Drain, RCC Retaining Wall, RWH & HDPE Dual Water Supply Pipe Line for Haraluru-Muddenahalli Industrial Area, Bengaluru Rural District (Package-3)	67.75	M/s.PRN Infratech	Work Completed	67.75
12	Dharwad	Formation of 30M Wide roads (Road No 1) 18M Wide (13, 14, 15, 16, 17, 18, 19, 20, 21, 22, 23, 24, 25 & 26) including Asphaltting, Construction of RCC Side Drains, RCC Cross Drainage works, RCC Storm Water Drain, GLSR, Rising Main, RWH & HDPE dual Water Supply pipe line for Kotur Belur Industrial Area, Dharwad Taluk, Dharwad District (Package 2)	48.58	M/s Nayak and Sons	Work under Progress	35.33
13	Dharwad	Formation of 18M Wide roads (Road No.3,4,5,6&7) 12m Wide road (Road No 4A) including Asphaltting, Construction of RCC Side Drains, RCC Cross Drainage works, RCC Storm Water Drain, Chain Link fencing & HDPE dual Water Supply pipe line for Kotur Belur Industrial Area, Dharwad Taluk & District (Package 2)	20.66	M/s N.B Hiremath	Work under Progress	6.66
14	Dharwad	Formation of 18M Wide roads (Road No.2, 8, 9, 10, 11, 12 & 27) including Asphaltting, Construction of RCC Side Drains, RCC Cross Drainage works, RCC Storm Water Drain, HDPE dual Water Supply pipe line for Kotur Belur Industrial Area, Dharwad Taluk & District. (Package 2)	19.83	M/s N.B Hiremath	Work under Progress	4.34
15	Tumakuru	Providing Water Supply from Hemavathi Canal to Honnenahalli Lake & Lifting to Hirehalli Industrial Area, Tumakuru District, Dobaspete, Bengaluru Rural District including Cross Drainage Works, Improvements to Honnenahalli Tank and Maidala tank (Balance Work of Providing water supply scheme of 15 MLD to Dobaspete Industrial Area, Bengaluru Rural District and Hirehalli Industrial Area, Tumakuru District from Bugudanahalli Maidala Tank Via Devarayapatna Tank at Tumakuru District) including 5 years Operation & Maintenance on Turnkey Basis of the Complete Work.	32.87	M/s.MN Ramesh Engineer's & Contractors	Work under Progress	22.31
16	Tumakuru	Formation of Industrial SubLayout in Plot No.658 including Asphaltting of 30m wide road (road no.2P), 18m wide road (road no. 2A,2B,2C,2D,2F,2G,2H,2J & 2K), 12m wide road (road no.2F) construction of RCC side drains, RCC cross drainage works, storm water drain, Chain link fencing, retaining wall, rain water harvesting, OHT & HDPE dual water supply pipe line at Vasanthanasapura, 3rd phase Industrial Area, Tumakuru Taluk.	32.99	M/s.Amrutha Constructions	Work under Progress	30.44

Sl.no	District	Name of Work	Contract Amount (Rs. in Crores)	Name of the contractor	Present Status	Expenditure (Rs. in Crores)
17	Tumakuru	Formation of Industrial SubLayout in Plot No.658 including Asphaltting of 18m wide road (road no. 21d, 21E,21F,21G,21H,21J & 21K) construction of RCC side drains. RCC cross drainage works. compound wall, storm water drain, retaining wall, rain water harvesting & HDPE dual water supply pipe line at Vasanthanarasapura, 2nd phase Industrial Area, Tumakuru Taluk.	24.72	M/s. Suresh.S .Kanaji	Work Completed	24.72
18	Tumakuru	Construction of Open Theatre (Ranga Mandira) at Thippedarasahalli Village. Entrance Gantry with Security Cabins and Providing Chain Link Fencing at Tumakuru Machine Tool Park limits. Vasanthanarasapura Industrial Area, Kora Hobli, Tumakuru District	1.32	M/s.B.S Biradar	Work Completed	1.32
19	Kolar	Construction and Commissioning of 40 MLD Tertiary Treatment Plant on Turnkey basis and alternative design based on combination of biological and chemical treatment process facility including 10 years operation and maintenance at Narasapura KIADB Industrial Area, Kolar District (2nd Cell)	136.23	M/s. Sri Srinivasa Construction India Pvt Ltd & M/s. Jyoti Build Tech Pvt Ltd (JV)	Work Under progress	29.00
20	Kolar	Formation of Industrial Sub Layout in Plot No. 107-PIB & 107-P2 including Asphaltting of 18M wide road (Road No. 1, 2 & 3) Construction of RCC Side Drains. RCC Cross Drainage. Utility Duct & Chain Link Fencing Work & Water Supply Pipeline at Vemgal Industrial Area, Kolar District	6.04	M/s. PJB Engineers (P) Ltd	Work Completed	6.04
Electrical Works						
1	Tumakuru.	Cosntruction of 66KV S/C line on D/C towers by shifting of existing Kora-Thovinakere S/C line on S/C towers in M/s. TMTP premises in between Tower No. 20 to Tower No. 27 in Vasanthanarasapura Industrial Area, Phase-III, Tumakuru.	4.24	M/s. Kumar Electricals, Bengaluru	Work Completed	4.24
2	Mysuru	Upgradation of kallahalli Pumphouse by providing dedicated 11KV feeder line. Additional 250KVA DTC & upgradation of metering cubical to 3CT,3PT of 1*250KVA HT installation at kallahalli pumphouse. Nanjanagudi, (T) Mysuru (D)	3.53	M/s.Geetha Electrical Stores, Bengaluru	Work is in progress	2.32
3	Tumukuru	Drawing 11Kv feeder lines from Sub-Station and Providing HT/LT distribution system to Sira Industrial Area, Tumukuru Dist	14.38	M/s. swamy Electrials, Bidar	Work completed. To be commissioned	13.01
4	Tumukuru	Providing LED Street Lights to the Roads of Sira Industrial Area, Tumakuru Dist.	2.92	M/s. swamy Electrials, Bidar	Work completed. To be commissioned	1.36
5	Dharwad	Drawing 11KV feeder lines from Existing Sub-Station and Providing Electrical Infrastructure Facilities to Mummigatti Industrial Area, Dharwad Dist	20.90	M/s.Aravinda Electricals, Bengaluru	Work Completed	20.53
6	Yadgiri	Providing LED Street Light to the newly formed Roads, of Kadechur Industrial Area, 1st Phase Yadgiri Dist.	4.13	M/s. Lakshminarayana Electricals, Bengaluru	Work Completed	4.03
7	Dharwad	Providing Street Lights to Mummigatti Industrial Area, Dharwad Dist.	2.87	M/s. Vedha Electricals, Bengaluru.	Work Completed	2.87
8	Chikkaballapura	Drawing 11KV Express Feeder line from Proposed Sub-Station & Providing electrical infrastructure facility to Mastenahalli Industrial Area, Chikkaballapura Dist	9.03	M/s.Vedha electricals, Bengaluru	Work completed. To be commissioned	2.80
9	Bagalkote	Providing basic electrical infrastructure facilities & LED Street Light at Balakundi Industrial Area, Bagalkote Dist	4.44	M/s.Aravinda Electricals, Bengaluru	Work in progress	3.13
10	Davangere	Providing electrical infrastructure facilities to Sarathi-Kurubharahalli Industrial Area, Harihara TO, Davangere Dist.	6.81	M/s Geetha Electrical Stores, Bengaluru	Work completed. To be commissioned	5.54

Sl.No	District	Name of Work	Contract Amount (Rs. in Crores)	Name of the contractor	Present Status	Expenditure (Rs. in Crores)
11	Dharwad	Providing Electrical Infrastructure facilities to Kelageri SC/ST Industrial Area, Dharwad Dist.	3.40	M/s.Vijaykumar Electricals, Uttar Kannada Dist.	Work nearing completion	2.67
12	Kittur	Providing Street Lights at Kittur Industrial Area, Belagavi Tq & Dist.	1.77	M/s.Chandana Electricals, Hassan	Work Completed	1.77
13	Ramanagara	Providing LED StreetLights to the Roads of Horahalli Industrial Area. 3rd Phase. Ramanagara Dist.	4.43	M/s Geetha Electrical Stores, Bengaluru	Work Completed	4.41
14	Tumakuru	providing LED Street Lights to the Roads of Japanese Industrial Township at Vasanthanarasapura Industrial Area. 3rd Phase Tumakuru Dist.	1.52	M/s. new Basava shree Electricals, Bengaluru	Work Completed	1.52
15	Bengaluru Rural district	Providing electrical infrastructure facilities to newly formed sub layout at Hi-Tech defense and Aerospace park, devanahalli Bengaluru Rural district	3.24	M/s. Lakshminarayana Electricals, Bengaluru	Work nearing completion	3.01
16	Ballari	Detailed estimate for the works of providing basic electrical infrastructure facilities & pumpset to borewells at Kuduthini Industrial Area, 1st & 2nd Phase Ballari Dist.	26.88	M/s. Kumar Electricals, Bengaluru	Work completed. To be commissioned	24.47
17	Bengaluru Rural District	Extension of HT/LT lines and providing 6*25 KVA transformer center for arranging power supply to street light installation and providing LED street lights at 45Mtr wide trunk road of Dabaspete 5th phase Industrial Area. Bengaluru Rural District.	1.53	M/s. Saphthagiri Enterprises, Bengaluru	Work is in progress	0.75
18	Vijaypur	Providing Basic Electrical infrastructure facilities to Mulwada Industrial Area, Vijaypur Dist.	20.53	M/s.Aravinda Electricals, Bengaluru	Work nearing completion	20.39
19	Raichur	Providing basic electrical infrastructure facilities and street light arrangements at Raichur Housing layout (Left side Arch from Main Entrance Arch). Raichur District (Package 1)	21.87	M/s. Swamy Electrials, Bidar	Work completed. To be commissioned	20.92
20	Raichur	Providing basic electrical infrastructure facilities and street light arrangements at Raichur Housing layout (Right side Arch from Main Entrance Arch). Raichur District (Package 2)	21.21	M/s. Swamy Electrials, Bidar	Work completed. To be commissioned	20.76
21	Mysuru	Providing power Infrastructure & LED street lights to newly formed Immavu Industrial layout KIADB Industrial Area Part-1 Nanjanagudi Taluk Mysuru	7.46	M/s. Vedha Electricals, Bengaluru.	Work Completed	7.30
22	Mysuru	Providing power Infrastructure & LED street lights to newly formed Immavu Industrial layout KIADB Industrial Area Part-2 Nanjanagudi Taluk Mysuru	7.67	M/s. Swamy Electrials, Bidar	Work Completed	7.65
23	Mysuru	Providing power Infrastructure & LED street lights to Thandya 2nd phase Industrial Area. Nanjanagudi Taluk, Mysuru.	18.12	M/s. Geetha Electrical Stores, Bengaluru	Work Completed	17.97
24	Yadgir	Part A Establishing of 110/11KV substation at Kadechur KIADB Industrial Area. Part B Construction of 110KV L.L.O line from existing 110kV S/C line on DC towers from existing 110KV Khanapur - Saidapur line for a distance of 12kms to proposed 110/11kV substation at Kadechur KIADB Industrial ARea, Saidapur Taluk, Yadgir District.	27.75	M/s. Mahaveer Electro Mech Pvt Ltd., Bengaluru	Work nearing completion	23.84


Technical Assistant
 KIADB
 Bengaluru


CHIEF ENGINEER - I

ಅನುಬಂಧ-1

ಮಂಡಳಿ ವತಿಯಿಂದ 2021-22ನೇ ಸಾಲಿನಲ್ಲಿ ಕೈಗೊಳ್ಳಲಾದ ಕಾಮಗಾರಿಗಳ ವಿವರಗಳು

Sl.no	District	Name of Work	Contract Amount (Rs. in Crores)	Name of the contractor	Present Status	Expenditure (Rs. in Crores)
1	2	3		5	6	7
Civil Works						
1	Chamarajanagar	Formation of 24m. 18m Wide flexible pavement Roads, (Road No.7, 4, 5, 18, 19 & 11) Including Construction of RCC Side Drains, Culverts and Providing & Laying of HDPE Water Supply pipe Lines at Badanaguppe-Kellamballi I.A. Chamarajanagar Taluk, District.	9.00	M/s Sri Bapuji Constructions Pvt Ltd.,	Work Under Progress	8.62
2	Chikkamagalur	Formation of Industrial layout, Including formation of 30M wide, 24m wide, 18m wide & 15M wide Asphalt Road, Construction of RCC side Duct Drains, RCC side Drain, RCC Cross Drainage works, Storm water drain HDPE water supply pipeline at Nagadiyath Kaval Industrial Area, Kadur Taluk, Chikkamagalur District.	33.66	C.Hallappa Kaduru	Work Under Progress	6.48
3	Kalaburgi	Formation of Industrial Layout including formation and asphaltting of 24m wide road, 18m wide road & 15m wide road along with construction of RCC side drains, Box culverts & RCC duct pipe chamber at Kapnoor 3rd phase Industrial Area (2nd stage development), Kalaburgi District.	16.70	M/s. Santosh Buildwel Infra Private Limited.	Work Under Progress	6.00
4	Yadgir	Formation of 24M wide Roads, Road No. 2A, 18M Wide Roads in Road No. 2B, 2C & 2D Including Asphaltting RCC Side Drain, RCC Cross Drainage Works, Storm Water Drains & HDPE Water Supply Pipe line at Kadechur Industrial Area Sub Layout in Dist.No. 5 at Yadgir District.	14.80	Sri. Suresh S. Kanji,	Work Under Progress	0.00
5	Vijayapur	Formation of Industrial Layout including formation of 30M Wide Roads including asphaltting, construction of RCC side drains, RCC Cross drainage works, Bridge and HDPE Dual Water supply pipeline at Mulawad Industrial Area Vijayapur (Phase 1).	47.68	M/s P.R.N. Infratech	Work Completed	47.68
6	Bengaluru Rural District	Formation of 24M Wide Road (Road No.34), 18M Wide Roads (Road No.2A, 2B, 3, 4C, 4D, 13, 14A, 27, 31, 33, 35, 38, 40) 15M Wide Road No.37, 12M Wide Road No.36, 7M Wide Road No.32 & 39 including Asphaltting, Construction of RCC Side drains, RCC Storm Water Drain, Spur Culvert & Box Culvert at Bengaluru Rural District.	24.24	M/s. Satyateja Constructions	Work Under Progress	11.19
7	Bengaluru Rural District	Formation of 30M Wide Road (Road No.41), 24M wide Road (Road No.10-A & 10-B), 18M Wide Road (Road No.42, 13-A, 13-B, 13 & 11-A & 11-B) & 15M wide Road No.43, 44 & 45) including Asphaltting, Construction of RCC Box Culverts, RCC Box Culverts & HDPE Water supply pipeline at Dobaspet 5th Phase Industrial Area Sub-Layout in Block No.2-B, 3 & 5, Sompura Hobli, Nelamangala Taluk, Bengaluru Rural District.	28.82	Suresh S Kanaji,	Work Under Progress	0.00
8	Ramanagara	Formation of proposed sub layout in Harohalli 3rd Phase Industrial Area, Kankannur Taluk, Ramanagara District.	18.00	Sri.P.Venkata Reddy	Work Under Progress	3.00

Sl. No	District	Name of Work	Contract Amount (Rs. in Crores)	Name of the contractor	Present Status	Expenditure (Rs. in Crores)
9	Bengaluru Rural District	Providing Tertiary Treated Water to Hi-Tech Defence Aerospace Park 2nd Phase (Haraluru Meddenahalli, Bengaluru Rural District from KIADB Tertiary Treated Water Plant Hi-Tech-Defence and Aerospace Park 1st Phase, Devanahalli Taluk, Bengaluru Rural District)	31.61	M/s. Sudhanva Engineers & Builders.	Work Under Progress	10.40
10	Bengaluru Rural District	Formation of Industrial Layout including formation of 45M Wide Rigid Pavement 24M, 18M & 15M Wide Asphalt Roads. Construction of RCC Drains, Ducts, RCC Cross Drainage Works, RWH & HDPE Dual Water Supply Pipe Line at Hi-Tech Defence and Aerospace Park Phase-II Industrial Area, Devanahalli Taluk, Bengaluru Rural District	55.80	M/s.PRN Infratech	Work Completed.	55.80
11	Dharwad	Formation of Roads including Asphaltting in Tarihal Sub Layout at Block 68 at Tarihal Industrial Area District Dharwad	1.47	M/s. S.S. Police Patil & Company	Work under Progress	0.93
12	Dharwad	strengthening of Narendra Road Adjoining to Housing Layout from NH-4 from Ch 0.00 to 1.80Km in Dharwad taluk and District	2.95	M/s N.B Hiremath	Work under Progress	2.11
13	Chitradurga	Formation of Industrial layout including Formation and asphaltting of 15.00m wide Road, Construction of RCC side Drains, RCC Cross Drainage Works, RWH, OHT, Sump & HDPE dual water supply pipeline for Ullarthikaval Industrial Area, Challakere Taluk, Chitradurga District	17.90	M/s.Doddabasanna Gowda & Co.,	Work under Progress	12.46
14	Tumakuru	Construction of Restaurant Building cum Dormitory at Japanese Industrial Township, Vasanthanarasapura Industrial Area, 3rd Phase Tumakuru District	2.27	M/s.Nandi Associates	Work under Progress	0.00
15	Kolar	Formation of Industrial Layout including formation of 24M wide & 18M wide roads including Asphaltting, Construction of RCC side drains, RCC Cross drainage works, storm water drain, HDPE water supply pipeline at Mindahalli Industrial Area, Malur Taluk, Kolar District	30.80	M/s. Liya Infratech Pvt Ltd	Work Under progress	22.50
16	Kolar	Formation of Industrial Sub-Layout including formation and asphaltting of 24M wide, 18M Wide & 15M Wide Roads Construction of RCC Side Drains, RCC Cross Drainage works, Storm Water Drain, HDPE Water Supply Pipeline at Jakkasandra Industrial Area II Phase, Malur Taluk, Kolar District	26.13	M/s. Prakalpa Projects Pvt Ltd.	Work Under progress	15.50
17	Chikkaballapura	Formation of Industrial Layout including formation of 24.00 M wide & 18.00 M wide road including asphaltting, construction of RCC side drains, RCC cross drainage work, storm water drain, HDPE water supply pipeline at Masthenahalli 2nd Phase Industrial Area, Kaiwara Hobli, Chintamani Taluk, Chikkaballapura District.	48.12	Sri. P.Venkat Reddy	Work Under progress	47.10
18	Chikkaballapura	Formation of 30.00 M wide approach road including asphaltting, construction of RCC side drain, culverts and other allied works from State Highway SH-82 (Hoskote-Chintamani road) approach road to Masthenahalli Industrial Area, Kaiwara Hobli, Chintamani Taluk, Chikkaballapura District	23.15	M/s. Sham Earth Movers and Construction	Work Under progress	14.62

Sl. No	District	Name of Work	Contract Amount (Rs. in Crores)	Name of the contractor	Present Status	Expenditure (Rs. in Crores)
19	Chikkaballapura	Formation of Industrial Sub Layout in Plot No. 59 & 60 including Asphaltting of 15m wide road. Construction of RCC Side Drains RCC Box Culverts, RCC Duct with chambers & Providing & Laying of HDPE Water Supply Pipe Lines at Gowribidanur Industrial Area. 2nd Phase Gowribidanur Taluk, Chikkaballapura District	4.74	M/s. H D Infrastructure	Work Under progress	4.74
Electrical Works						
1	Vijayputa	Providing LED street lights to newly formed roads of Mulwada Industrial Area. Vijayputa District	2.45	M/s. Chandana Electricals, Hassan	Work Completed	2.44
2	Ballari	Establishment of 2x10MVA, 110/11kV substation including construction of 110kV LILO Line on D/C towers from existing 110kV Allipura - Munirabad line to proposed substation at Kuduthini Industrial Area. Ballari Taluk and District on Total Turnkey basis	30.03	M/s. Kumar Electricals, Bengaluru	Work nearing completion	21.35
3	Mysuru	Establishment of 2x8MVA, 66/11kV substation at Immavu Industrial Area on Total Turnkey basis including construction of proposed 66kV S/C line from proposed Adakanahalli 220/66/11kV receiving station to existing 66/11kV Ayarahalli Substation with LILO at proposed Immavu substation and providing 66kV terminal bay at the existing 66/11kV Ayarahakki substation at Nanjangudu Taluk, Mysuru District on Total Turnkey basis	134.29	M/s. Mahaveer Electro Mech Pvt. Ltd., Bengaluru	Work in progress	20.56
4	Raichur	Establishment of 1x20MVA, 1x10MVA 110/11kV substation including construction of 110kV D/C line from Ring main line to Chikkasugur with terminal bay at Chikkasugur and 110/11kV LILO line with Lynx ACSR conductor from existing 110kV Chikkasugur - Vadavatti S/C line for the proposed substation at KIADB Housing layout in Raichur Taluk and District on Total Turnkey basis	25.30	M/s. Swamy Electricals, Bidar	Work nearing completion	19.43
5	Tumkur	Drawing 11kV link lines from existing 220/66/11kV substation to Vasanthanarasapura Indl. Area 1st & 2nd phase. Tumkur District	1.06	M/s. New Basava shree Electricals, Bengaluru	Work Completed	1.06
6	Bengaluru Rural Dist.	providing basic electrical infrastructure facilities to newly formed hi-tech defence and aerospace park, Phase-2 (Haraluru-muddenahalli IA Devanahalli, Bengaluru Rural Dist.	44.51	M/s. Kumar Electricals, Bengaluru	Work nearing completion	29.18
7	Belagavi	Providing power Infrastructure facilities at Road No.1 to 15 at Kanagala Industrial area, Belagavi Dist (Package-1)	17.72	M/s. Geetha electricals stores, Bengaluru	Work nearing completion	15.20
8	Bengaluru Rural Dist.	Providing basic electrical infrastructure facilities to sub layout at Aerospace components park in Hi-tech dfense & Aerspacs components I.A. at Devanahalli, Bengaluru rural dist.	9.10	M/s. Geetha electricals stores, Bengaluru	Work completed. To be commissioned	7.81

Sl. no	District	Name of Work	Contract Amount (Rs. in Crores)	Name of the contractor	Present Status	Expenditure (Rs. in Crores)
9	Chikkaballapura	Establishment of Substations at Narasapura 2nd phase & mastenahalli I A's on total turnkey basis Part A: establishment of 2*100MVA, 220/66/11KV & 2*20 MVA 66/11KV Substation at Narasapura I A 2nd phase (Jakkasandra) including construction of 220kv LILO line with Drake ACSR conductor from existing 220KV Hoody-Malur-Kolar SC line to proposed substation in Kolar district. Part B: Establishment of 2*12.5MVA, 66/11KV Substation at mastenahalli I A' including construction of 66kv LILO line with Drake ACSR conductor from existing 665kv Talagawara to chintamani Sc line to proposed Sb station at Chikkaballapura district on total turnkey	134.29	M/s. Mahaveer Electro Mech Pvt. Ltd., Bengaluru	Work in progress	24.42
10	Dharwad	providing basic electrical infrastructure facilities at KIADB kotur-belur Industrial layout, Dharwad Dist.	31.89	M/s. Aravinda Electricals, Bengaluru	Work completed. To be commissioned	21.49
11	Belagavi	Providing Basic Electrical Infrastructure facilities at road no. 16 to 26 at Kanagala Indl area, Belagavi Dist.	46.79	M/s. Vedha Electricals, Bengaluru	Work nearing completion	13.88
12	Ramanagara	Drawing 11KV feeder line from sub-station and providing HT/AT distribution system at Harohalli industrial Area, 4th phase, Ramanagara	11.88	M/s. New Basava shree Electricals, Bengaluru	Work nearing completion	10.37


Technical Assistant
 KIADB
 Bengaluru


CHIEF ENGINEER - I