

ಕರ್ನಾಟಕ ವಿಧಾನ ಪರಿಷತ್ತು

ಚುಕ್ಕೆ ಗುರುತಿಲ್ಲದ ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ : 1862 (2174)
 ಸದಸ್ಯರ ಹೆಸರು : ಶ್ರೀ ಆರ್ ಪ್ರಸನ್ನ ಕುಮಾರ್ (ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಗಳ ಕ್ಷೇತ್ರ)
 ಉತ್ತರಿಸಬೇಕಾಗಿದ್ದ ದಿನಾಂಕ : 31-03-2020
 ಉತ್ತರಿಸುವ ಸಚಿವರು : ಮಾನ್ಯ ನಗರಾಭಿವೃದ್ಧಿ ಸಚಿವರು.

ಕ್ರ. ಸಂ.	ಪ್ರಶ್ನೆ	ಉತ್ತರ
ಅ	<p>ಸ್ಮಾರ್ಟ್ ಸಿಟಿ ಯೋಜನೆಯಡಿಯಲ್ಲಿ ಬಡುಗಡೆಯಾದ ಅನುದಾನದಲ್ಲಿ ಯಾರ ಸಲಹೆ ಮೇರೆಗೆ ಕಾಮಗಾರಿ ಕೈಗೊಳ್ಳಲಾಗುತ್ತಿದೆ; ಸ್ಥಳೀಯ ಚುನಾಯಿತ ವಾರ್ಡ್ ಸದಸ್ಯರ ಗಮನಕ್ಕೆ ತರದೇ ಕಾಮಗಾರಿಗಳನ್ನು ಕೈಗೊಳ್ಳಲಾಗುತ್ತಿದೆಯೇ; ಈ ಬಗ್ಗೆ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಜೊತೆ ಚರ್ಚಿಸಲಾಗಿದೆಯೇ; (ವಿವರ ನೀಡುವುದು)</p>	<p>ಭಾರತ ಸರ್ಕಾರದ ನಗರಾಭಿವೃದ್ಧಿ ಮಂತ್ರಾಲಯವು, ದಿನಾಂಕ:25-06-2015ರಂದು ಸ್ಮಾರ್ಟ್ ಸಿಟಿಗಳ ಅಭಿಯಾನಕ್ಕೆ ಚಾಲನೆ ನೀಡಿರುತ್ತದೆ. ನಗರಗಳು ಸದರಿ ಅಭಿಯಾನದಡಿ ಅಭಿವೃದ್ಧಿ ಪ್ರಸ್ತಾವನೆಗಳನ್ನು ಸಿದ್ಧಪಡಿಸಿ, ಸ್ಪರ್ಧೆಯ ಮುಖಾಂತರ ಆಯ್ಕೆಯಾಗಿರುತ್ತವೆ. ಮಾರ್ಗಸೂಚಿಗಳನುಸಾರ ಈ ಅಭಿವೃದ್ಧಿ ಪ್ರಸ್ತಾವನೆಗಳನ್ನು ಸಾರ್ವಜನಿಕ ಸಮಾಲೋಚನೆಯೊಂದಿಗೆ ಸಿದ್ಧಪಡಿಸಬೇಕಾಗಿದ್ದು, ಸಾರ್ವಜನಿಕ ಸಮಾಲೋಚನೆಗೆ 100 ರಲ್ಲಿ 16 ಅಂಕಗಳು ನಿಗದಿಯಾಗಿರುತ್ತದೆ.</p> <p>ರಾಜ್ಯದ ಎಲ್ಲಾ ನಗರಗಳು ಚುನಾಯಿತ ಪ್ರತಿನಿಧಿಗಳೊಂದಿಗೆ, ಸಾರ್ವಜನಿಕರೊಂದಿಗೆ ವಿವಿಧ ಕ್ಷೇತ್ರಗಳಲ್ಲಿ ಪರಿಣಿತಿ ಹೊಂದಿರುವ ಸಂಘ ಸಂಸ್ಥೆಗಳು/ಶಿಕ್ಷಣ ಸಂಸ್ಥೆಗಳು ಮತ್ತು ವಿವಿಧ ಕ್ಷೇತ್ರಗಳಲ್ಲಿ ಕಾರ್ಯನಿರ್ವಹಿಸುತ್ತಿರುವ ತಜ್ಞರೊಂದಿಗೆ ಹಾಗೂ ಸರ್ಕಾರೇತರ ಸಂಸ್ಥೆಗಳೊಂದಿಗೆ ಸಮಾಲೋಚಿಸಿದ ನಂತರ ಪ್ರಸ್ತಾವನೆಗಳನ್ನು ಸಿದ್ಧಪಡಿಸಿರುತ್ತವೆ. ಎಲ್ಲಾ ನಗರಗಳಲ್ಲಿ ಸಭೆಗಳನ್ನು ನಡೆಸಿ, ಮಾಧ್ಯಮಗಳಲ್ಲಿ ಜಾಹೀರಾತು ನೀಡಿ, ಪ್ರಬಂಧ ಸ್ಪರ್ಧೆಗಳನ್ನು ಏರ್ಪಡಿಸಿ, ಮೊಬೈಲ್ ಆಪ್‌ಗಳ ಮುಖಾಂತರ ಸಮಾಲೋಚಿಸಿ, ಸ್ಮಾರ್ಟ್ ಸಿಟಿ ಪ್ರಸ್ತಾವನೆಯನ್ನು ತಯಾರಿಸಲಾಗಿದೆ.</p> <p>ಇಂತಹ ಪ್ರಸ್ತಾವನೆಗಳಿಗೆ ಆಯಾ ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಗಳ ಕೌನ್ಸಿಲ್ ಸಭೆಗಳು ಸ್ಮಾರ್ಟ್ ಸಿಟಿ ಯೋಜನೆಯ ಕಾಮಗಾರಿಗಳಿಗೆ ಅನುಮೋದನೆ ನೀಡಿರುತ್ತವೆ. ಕೇಂದ್ರ ಹಾಗೂ ರಾಜ್ಯ ಸರ್ಕಾರವು ಈ ಪ್ರಸ್ತಾವನೆಗಳಿಗೆ ಅನುಮೋದನೆ ನೀಡಿದ್ದು, ನಂತರದಲ್ಲಿ ಅಧ್ಯತೆ ಮೇರೆಗೆ ಯೋಜನೆಗಳನ್ನು ಅನುಷ್ಠಾನ ಮಾಡಲಾಗುತ್ತಿದೆ.</p> <p>ಮುಂದುವರೆದು, ಎಲ್ಲಾ ನಗರಗಳಲ್ಲಿ ಲೋಕಸಭಾ ಸದಸ್ಯರು, ವಿಧಾನ ಸಭಾ ಸದಸ್ಯರು, ಮಹಾಪೌರರು, ಜಿಲ್ಲಾಧಿಕಾರಿಗಳು, ವ್ಯವಸ್ಥಾಪಕ ನಿರ್ದೇಶಕರು ಸ್ಮಾರ್ಟ್ ಸಿಟಿ ಅಮಿಟಿಡ್, ತಾಂತ್ರಿಕ ತಜ್ಞರು, ವಾಣಿಜ್ಯ ಮಂಡಳಿಯ ಸದಸ್ಯರು, ಸ್ವಯಂ ಸೇವಾ ಸಂಸ್ಥೆ ಸದಸ್ಯರು ಹಾಗೂ ಇತರೆ ಸಂಸ್ಥೆಗಳ ಪ್ರತಿನಿಧಿಗಳನ್ನು ಒಳಗೊಂಡಿರುವ "ನಗರ ಮಟ್ಟದ ಸಲಹಾ ಸಮಿತಿ" (City Level Advisory Forum) ಗಳನ್ನು ರಚಿಸಲಾಗಿದ್ದು, ಕಾಮಗಾರಿಗಳನ್ನು ಕೈಗೆತ್ತಿಕೊಳ್ಳಲು ಹಾಗೂ ಅನುಷ್ಠಾನಗೊಳಿಸಲು, ಈ CLAF ಗಳು ಮಾರ್ಗದರ್ಶನ ನೀಡುತ್ತಿವೆ.</p> <p>ಅಲ್ಲದೇ, ಮಾನ್ಯ ನಗರಾಭಿವೃದ್ಧಿ ಸಚಿವರ ಅಧ್ಯಕ್ಷತೆಯಲ್ಲಿ ವಿಶೇಷ ಉದ್ದೇಶಿತ ವಾಹನಗಳ ಮೇಲ್ವಿಚಾರಣೆ ಮತ್ತು ಮಾರ್ಗದರ್ಶನಕ್ಕಾಗಿ ಪ್ರತಿ ನಗರದಲ್ಲಿ ಮಾನ್ಯ ನಗರಾಭಿವೃದ್ಧಿ ಸಚಿವರ ಅಧ್ಯಕ್ಷತೆಯಲ್ಲಿ "ಸ್ಮಾರ್ಟ್</p>

		<p>ಸಿಟಿ ಅನುಷ್ಠಾನ ಮತ್ತು ಪರಿಶೀಲನಾ ಸಮಿತಿಯನ್ನು ರಚಿಸಲಾಗಿದೆ. ಈ ಸಮಿತಿಯಲ್ಲಿ ಮಾನ್ಯ ಜಿಲ್ಲಾ ಉಸ್ತುವಾರಿ ಸಚಿವರು ಸಹ-ಅಧ್ಯಕ್ಷರಾಗಿದ್ದು, ಸಂಸತ್ ಸದಸ್ಯರು, ರಾಜ್ಯ ವಿಧಾನ ಸಭಾ ಸದಸ್ಯರು, ಮಹಾ ಪೌರರು, ಜಿಲ್ಲಾಧಿಕಾರಿಗಳು, ಮಹಾನಗರ ಪಾಲಿಕೆಯ ವಿರೋಧ ಪಕ್ಷದ ನಾಯಕರು, ಅಧ್ಯಕ್ಷರು ನಗರಾಭಿವೃದ್ಧಿ ಪ್ರಾಧಿಕಾರ, ಆಯುಕ್ತರು-ಮಹಾನಗರ ಪಾಲಿಕೆ, ಆಯುಕ್ತರು-ನಗರಾಭಿವೃದ್ಧಿ ಪ್ರಾಧಿಕಾರ ಇವರು ಸದಸ್ಯರುಗಳಾಗಿದ್ದು, ಆಯಾಯ ನಗರದ ಸ್ಮಾರ್ಟ್ ಸಿಟಿ ಅಮಿಟಿಡ್‌ನ ವ್ಯವಸ್ಥಾಪಕ ನಿರ್ದೇಶಕರು ಸದಸ್ಯ ಸಂಚಾಲಕರಾಗಿರುತ್ತಾರೆ.</p> <p>ಯೋಜನಾ ಅನುಷ್ಠಾನದಲ್ಲಿ ಎದುರಾಗುವ ಅನೇಕ ಸಮಸ್ಯೆಗಳಿಗೆ 'ಸ್ಮಾರ್ಟ್ ಸಿಟಿ ಅಡ್ವೈಸರಿ ಫೋರಂ' ಮತ್ತು 'ಸ್ಮಾರ್ಟ್ ಸಿಟಿ ಅನುಷ್ಠಾನ ಮತ್ತು ಪರಿಶೀಲನಾ ಸಮಿತಿಗಳಲ್ಲಿ' ಚರ್ಚಿಸಿ ಸಮಸ್ಯೆಗಳನ್ನು ಬಗೆಹರಿಸಲಾಗುತ್ತಿದೆ.</p>																																				
ಆ	<p>ಸ್ಮಾರ್ಟ್ ಸಿಟಿ ಕಂಪನಿಯ ಆಡಳಿತ ವ್ಯವಸ್ಥೆಗೆ ಒಂದು ಕಂಪನಿಗೆ ತಿಂಗಳೊಂದಕ್ಕೆ ತಗಲುವ ವೆಚ್ಚವೆಷ್ಟು; (ವಿವರ ನೀಡುವುದು)</p>	<p>ಸ್ಮಾರ್ಟ್ ಸಿಟಿ ಕಂಪನಿಗಳ ಸ್ಥಾಪನೆಯಾದ ದಿನಾಂಕದಿಂದ ಇಲ್ಲಿಯವರೆಗೆ (ದಿನಾಂಕ:29.02.2020) ಆದ ಒಟ್ಟು ಆಡಳಿತಾತ್ಮಕ ವೆಚ್ಚದ ವಿವರಗಳು ಈ ಕೆಳಕಂಡಂತಿವೆ;</p> <table border="1" data-bbox="655 862 1470 1249"> <thead> <tr> <th>ಕ್ರ.ಸಂ</th> <th>ಸ್ಮಾರ್ಟ್ ಸಿಟಿ</th> <th>ಕಂಪನಿ ಸ್ಥಾಪನೆ ದಿನಾಂಕ</th> <th>ಒಟ್ಟು ಆಡಳಿತಾತ್ಮಕ ವೆಚ್ಚ (ರೂ. ಕೋಟಿಗಳಲ್ಲಿ)</th> </tr> </thead> <tbody> <tr> <td>1</td> <td>ಬೆಳಗಾವಿ</td> <td>11.05.2016</td> <td>15.82</td> </tr> <tr> <td>2</td> <td>ದಾವಣಗೆರೆ</td> <td>19.05.2016</td> <td>24.48</td> </tr> <tr> <td>3</td> <td>ಹುಬ್ಬಳ್ಳಿ-ಧಾರವಾಡ</td> <td>10.03.2017</td> <td>16.92</td> </tr> <tr> <td>4</td> <td>ಮಂಗಳೂರು</td> <td>06.04.2017</td> <td>12.52</td> </tr> <tr> <td>5</td> <td>ಶಿವಮೊಗ್ಗ</td> <td>07.02.2017</td> <td>13.41</td> </tr> <tr> <td>6</td> <td>ತುಮಕೂರು</td> <td>06.02.2017</td> <td>19.40</td> </tr> <tr> <td>7</td> <td>ಬೆಂಗಳೂರು</td> <td>03.01.2018</td> <td>10.60</td> </tr> <tr> <td colspan="3">ಒಟ್ಟು ಆಡಳಿತಾತ್ಮಕ ವೆಚ್ಚ</td> <td>113.15</td> </tr> </tbody> </table> <p>ಸ್ಮಾರ್ಟ್ ಸಿಟಿ ಕಂಪನಿಗಳ ಆಡಳಿತಾತ್ಮಕ ವೆಚ್ಚಗಳು ಆಯಾ ಕಂಪನಿ ಸಿಬ್ಬಂದಿಗಳ ಸಂಖ್ಯೆ, ಕಟ್ಟಡಗಳ ಬಾಡಿಗೆ, ಯೋಜನಾ ಸಮಾಲೋಚಕರ ವೆಚ್ಚ ಹೀಗೆ ಹಲವಾರು ಅಂಶಗಳ ಮೇಲೆ ನಿರ್ಧಾರವಾಗಿರುತ್ತವೆ. ಇದರ ಅನುಸಾರ ಪ್ರತಿ ವಿಶೇಷ ಉದ್ದೇಶಿತ ವಾಹನದ ಆಡಳಿತ ವ್ಯವಸ್ಥೆಗೆ ಸರಾಸರಿ ಮಾಹೆಯಾನ ಅಂದಾಜು ರೂ.42.00 ಲಕ್ಷ ವೆಚ್ಚವಾಗುತ್ತಿರುತ್ತದೆ.</p>	ಕ್ರ.ಸಂ	ಸ್ಮಾರ್ಟ್ ಸಿಟಿ	ಕಂಪನಿ ಸ್ಥಾಪನೆ ದಿನಾಂಕ	ಒಟ್ಟು ಆಡಳಿತಾತ್ಮಕ ವೆಚ್ಚ (ರೂ. ಕೋಟಿಗಳಲ್ಲಿ)	1	ಬೆಳಗಾವಿ	11.05.2016	15.82	2	ದಾವಣಗೆರೆ	19.05.2016	24.48	3	ಹುಬ್ಬಳ್ಳಿ-ಧಾರವಾಡ	10.03.2017	16.92	4	ಮಂಗಳೂರು	06.04.2017	12.52	5	ಶಿವಮೊಗ್ಗ	07.02.2017	13.41	6	ತುಮಕೂರು	06.02.2017	19.40	7	ಬೆಂಗಳೂರು	03.01.2018	10.60	ಒಟ್ಟು ಆಡಳಿತಾತ್ಮಕ ವೆಚ್ಚ			113.15
ಕ್ರ.ಸಂ	ಸ್ಮಾರ್ಟ್ ಸಿಟಿ	ಕಂಪನಿ ಸ್ಥಾಪನೆ ದಿನಾಂಕ	ಒಟ್ಟು ಆಡಳಿತಾತ್ಮಕ ವೆಚ್ಚ (ರೂ. ಕೋಟಿಗಳಲ್ಲಿ)																																			
1	ಬೆಳಗಾವಿ	11.05.2016	15.82																																			
2	ದಾವಣಗೆರೆ	19.05.2016	24.48																																			
3	ಹುಬ್ಬಳ್ಳಿ-ಧಾರವಾಡ	10.03.2017	16.92																																			
4	ಮಂಗಳೂರು	06.04.2017	12.52																																			
5	ಶಿವಮೊಗ್ಗ	07.02.2017	13.41																																			
6	ತುಮಕೂರು	06.02.2017	19.40																																			
7	ಬೆಂಗಳೂರು	03.01.2018	10.60																																			
ಒಟ್ಟು ಆಡಳಿತಾತ್ಮಕ ವೆಚ್ಚ			113.15																																			
ಇ	<p>ಶಿವಮೊಗ್ಗ ಮಹಾನಗರ ಪಾಲಿಕೆ ಸ್ಮಾರ್ಟ್ -ಸಿಟಿ ಯೋಜನೆಗೆ ಕೇಂದ್ರ ಮತ್ತು ರಾಜ್ಯ ಸರ್ಕಾರದಿಂದ ಬಿಡುಗಡೆಯಾದ ಅನುದಾನ ಎಷ್ಟು; ಕೈಗೊಂಡ ಕಾಮಗಾರಿಗಳು ಯಾವುವು;</p>	<p>ಸ್ಮಾರ್ಟ್ ಸಿಟಿ ಅಭಿಯಾನದಡಿ ಶಿವಮೊಗ್ಗ ಸ್ಮಾರ್ಟ್ ಸಿಟಿ ಅಮಿಟಿಡ್‌ಗೆ ಕೇಂದ್ರ ಸರ್ಕಾರದಿಂದ ಈವರೆಗೆ ರೂ.196.00 ಕೋಟಿ ಮತ್ತು ರಾಜ್ಯ ಸರ್ಕಾರದಿಂದ ರೂ.111.00 ಕೋಟಿಯಂತೆ ಒಟ್ಟು ರೂ.307.00 ಕೋಟಿ ಅನುದಾನ ಬಿಡುಗಡೆಯಾಗಿರುತ್ತದೆ.</p> <p>ಶಿವಮೊಗ್ಗ ಸ್ಮಾರ್ಟ್ ಸಿಟಿ ಅಮಿಟಿಡ್‌ನಲ್ಲಿ ಅನುಷ್ಠಾನಗೊಳಿಸುತ್ತಿರುವ ಕಾಮಗಾರಿಗಳ ವಿವರಗಳನ್ನು ಅನುಬಂಧದಲ್ಲಿ ನೀಡಿದೆ.</p>																																				
ಈ	<p>ಸ್ಮಾರ್ಟ್ ಸಿಟಿ ಯೋಜನೆಯಡಿಯಲ್ಲಿ ಕಾಮಗಾರಿಗಳು ಮುಂದುವರಿಯುತ್ತಿರುವುದು ಸರ್ಕಾರದ ಗಮನಕ್ಕೆ ಬಂದಿದೆಯೇ;</p>	<p>• ಸ್ಮಾರ್ಟ್ ಸಿಟಿ ಅಭಿಯಾನವು ಇತರೆ ಯೋಜನೆಗಳಿಂದ ಭಿನ್ನವಾಗಿದ್ದು, ಹಲವು ಹೊಸ ರೀತಿಯ ನಿಯಮಾವಳಿಗಳ ರಚನೆ ಹಾಗೂ ಆಚರಣೆ ಅಗತ್ಯವಾಗಿರುತ್ತದೆ. ವಿಶೇಷ ಉದ್ದೇಶಿತ ವಾಹನಗಳ ಸ್ವಾಯತ್ತ ಮತ್ತು ಸ್ವತಂತ್ರ ಕಾರ್ಯಾಚರಣೆಗಳಿಗಾಗಿ ಸರ್ಕಾರವು ಅಭಿಯಾನದ ಮಾರ್ಗಸೂಚಿಯಂತೆ ವಿಶೇಷವಾದ</p>																																				

ಅಧಿಕಾರವನ್ನು ಪ್ರತ್ಯಾಯೋಜಿಸಿರುತ್ತದೆ. ಈ ರೀತಿ ಅಧಿಕಾರ ಪ್ರತ್ಯಾಯೋಜನೆಯು ವಿನೂತನ ಪ್ರಯೋಗವಾಗಿದ್ದು, ಇದಕ್ಕಾಗಿಯೂ ಹೆಚ್ಚಿನ ಕಾಲಾವಕಾಶ ಹಿಡಿದಿರುತ್ತದೆ.

- ಸ್ಮಾರ್ಟ್ ಸಿಟಿ ಪ್ರಸ್ತಾವನೆಯಲ್ಲಿರುವ ಯೋಜನೆಗಳಿಗೆ ಪರಿಕಲ್ಪನಾ ವರದಿ ಹಾಗೂ ವಿಸ್ತೃತ ಯೋಜನಾ ವರದಿಗಳನ್ನು ತಯಾರಿಸಲು ಸಾಕಷ್ಟು ಕಾಲಾವಧಿಯು ಹಿಡಿದಿರುತ್ತದೆ.
- ನೂತನವಾಗಿ ಸ್ಥಾಪಿಸಲಾಗಿರುವ ವಿಶೇಷ ಉದ್ದೇಶಿತ ವಾಹನಗಳಿಗೆ ಮಾನವ ಸಂಪನ್ಮೂಲ ನೇಮಕಾತಿಗೂ ಹೆಚ್ಚಿನ ಕಾಲಾವಧಿ ಹಿಡಿದಿರುತ್ತದೆ.
- ಯೋಜನೆಯಡಿ ಪ್ರಮುಖವಾಗಿ ಸ್ಮಾರ್ಟ್ ರಸ್ತೆಗಳ ಅಭಿವೃದ್ಧಿ, ಒಳಚರಂಡಿ ಹಾಗೂ ಇನ್ನಿತರೆ ಮೂಲಸೌಕರ್ಯ ಅಭಿವೃದ್ಧಿ ಯೋಜನೆಗಳನ್ನು ಹಮ್ಮಿಕೊಳ್ಳಲಾಗಿದ್ದು, ಸದರಿ ಯೋಜನೆಗಳನ್ನು ನಗರದ ಜನನಿಬಿಡ ಪ್ರದೇಶಗಳಲ್ಲಿ ಅನುಷ್ಠಾನಗೊಳಿಸಬೇಕಾಗಿದ್ದು, ಸ್ಥಳೀಯವಾಗಿ ಬಹಳ ಸಮಸ್ಯೆಗಳನ್ನು ಎದುರಿಸಬೇಕಾಗಿರುತ್ತದೆ. ಅಲ್ಲದೇ ಈ ಯೋಜನೆಗಳಲ್ಲಿ ಬೆಸ್ಕಾಂ, ಬಿಎಸ್‌ಎನ್‌ಎಲ್, ನೀರು ಸರಬರಾಜು ಮಂಡಳಿ ಹಾಗೂ ಇತರೆ ಇಲಾಖೆಗಳ ಯುಟಿಲಿಟಿ ಶಿಫ್ಟಿಂಗ್ ಅವಶ್ಯಕತೆಯಿದ್ದು, ಇದರಿಂದ ಕಾಮಗಾರಿಗಳ ಅನುಷ್ಠಾನದಲ್ಲಿ ವಿಳಂಬವಾಗುತ್ತಿದೆ.
- ಸ್ಮಾರ್ಟ್ ರಸ್ತೆಗಳ ಅಭಿವೃದ್ಧಿ ಯೋಜನೆಯಲ್ಲಿ ಲೋಕೋಪಯೋಗಿ ಇಲಾಖೆ, ಎಸ್ಕಾಂ, ನೀರು ಸರಬರಾಜು ಮಂಡಳಿ ಹಾಗೂ ಇತರೆ ಇಲಾಖೆಗಳೊಂದಿಗೆ ಸಮನ್ವಯ ಸಾಧಿಸಿ ಕೆಲಸ ನಿರ್ವಹಿಸಲು ಹೆಚ್ಚಿನ ಸಮಯ ಅವಶ್ಯವಿರುತ್ತದೆ.
- ಬೆಳಗಾವಿ ನಗರದಲ್ಲಿ ಸ್ಮಾರ್ಟ್ ರಸ್ತೆ, ಕೇಂದ್ರ ನಗರ ಬಸ್‌ನಿಲ್ದಾಣ ಹಾಗೂ ಇತರೆ ಯೋಜನೆಗಳನ್ನು ಅನುಷ್ಠಾನಗೊಳಿಸಲು ಕೇಂದ್ರ ರಕ್ಷಣಾ ಇಲಾಖೆಯಿಂದ ನಿರಾಕ್ಷೇಪಣೆ ಪತ್ರದ ಅವಶ್ಯಕತೆಯಿದ್ದು ಸಂಬಂಧಿತ ಒಪ್ಪಿಗೆಗಳನ್ನು ಪಡೆಯುವಲ್ಲಿಯೂ ಸಹ ವಿಳಂಬವಾಗಿರುತ್ತದೆ. ಬಹುಉಪಯೋಗಿ ವಾಣಿಜ್ಯ ಕೇಂದ್ರ ಅಭಿವೃದ್ಧಿ ಟಿಕೆಟ್‌ವಾಡಿ, ಯೋಜನೆಯಲ್ಲಿ ನ್ಯಾಯಾಲಯದ ವ್ಯಾಜ್ಯ ಇರುವುದರಿಂದ ಕೂಡಾ ಯೋಜನಾ ಅನುಷ್ಠಾನದಲ್ಲಿ ವಿಳಂಬವಾಗಿರುತ್ತದೆ.
- ಶಿವಮೊಗ್ಗದ ನದಿ ಪ್ರದೇಶ ಮತ್ತು ಮಂಗಳೂರಿನ ಸಮುದ್ರ ಕಿನಾರೆ ಮುಂದಿನ ಪ್ರದೇಶದ ಅಭಿವೃದ್ಧಿ, ಹುಬ್ಬಳ್ಳಿ-ಧಾರವಾಡ ಮತ್ತು ಮಂಗಳೂರಿನಲ್ಲಿ ಮಾರುಕಟ್ಟೆಗಳ ನವೀಕರಣ/ನಿರ್ಮಾಣ, ಕ್ರೀಡಾಂಗಣಗಳ ಅಭಿವೃದ್ಧಿಯಂತಹ ಹಲವು ವಿನೂತನ ಯೋಜನೆಗಳಿಗೆ ಹೆಚ್ಚಿನ ನಾಗರಿಕ ಸಮಾಲೋಚನೆ ಅವಶ್ಯಕತೆ ಇದ್ದು, ವಿಸ್ತೃತ ಯೋಜನಾ ವರದಿಗಳನ್ನು ಅಂತಿಮಗೊಳಿಸುವ ಕಾರ್ಯಕ್ಕೆ ಹೆಚ್ಚಿನ ಸಮಯಾವಕಾಶ ಹಿಡಿದಿರುತ್ತದೆ.

ಯೋಜನೆಯ ಅನುಷ್ಠಾನಕ್ಕೆ ಎದುರಾಗಿರುವ ಮೇಲಿನ ಸವಾಲುಗಳಿಗೆ ಸೂಕ್ತ ಪರಿಹಾರಗಳನ್ನು ಕಂಡುಕೊಂಡು ಈಗ ಕಾಮಗಾರಿಗಳನ್ನು ತ್ವರಿತವಾಗಿ ಅನುಷ್ಠಾನಗೊಳಿಸಲಾಗುತ್ತಿದೆ. ಸರ್ಕಾರದ ಮುಖ್ಯ ಕಾರ್ಯದರ್ಶಿಗಳು, ನಗರಾಭಿವೃದ್ಧಿ ಇಲಾಖೆಯ ಅಪರ ಮುಖ್ಯ ಕಾರ್ಯದರ್ಶಿಗಳು, ಪ್ರಧಾನ ಕಾರ್ಯದರ್ಶಿಗಳು,

		<p>ವ್ಯವಸ್ಥಾಪಕ ನಿರ್ದೇಶಕರು, ಕೆಯುಐಡಿಎಫ್‌ಸಿ ಮತ್ತು ಆಯ್ಕೆ ಜಿಲ್ಲೆಯ ಜಿಲ್ಲಾಧಿಕಾರಿಗಳ ನೇತೃತ್ವದಲ್ಲಿ ನಿಯಮಿತವಾಗಿ ಪ್ರಗತಿ ಪರಿಶೀಲನಾ ಸಭೆಗಳನ್ನು ನಡೆಸಲಾಗುತ್ತಿದೆ.</p> <p>ಯೋಜನಾ ಅನುಷ್ಠಾನದಲ್ಲಿ ಎದುರಾಗುವ ಅನೇಕ ಸಮಸ್ಯೆಗಳಿಗೆ 'ಸ್ಮಾರ್ಟ್ ಸಿಟಿ ಅಡ್ವೆನ್ಸರಿ ಫೋರಂ' ಮತ್ತು 'ಸ್ಮಾರ್ಟ್ ಸಿಟಿ ಅನುಷ್ಠಾನ ಮತ್ತು ಪರಿಶೀಲನಾ ಸಮಿತಿಗಳಲ್ಲಿ' ಚರ್ಚಿಸಿ ಸಮಸ್ಯೆಗಳನ್ನು ಬಗೆಹರಿಸಲಾಗುತ್ತಿದೆ ಹಾಗೂ ಈ ಸಮಿತಿಗಳ ಸಭೆಗಳನ್ನು ನಿಯಮಿತವಾಗಿ ನಡೆಸಲು ಕ್ರಮ ತೆಗೆದುಕೊಳ್ಳಲಾಗಿದೆ.</p> <p>ಮೇಲಿನ ಎಲ್ಲಾ ಕ್ರಮಗಳ ಪರಿಣಾಮವಾಗಿ, ಪ್ರಸ್ತುತ ಸ್ಮಾರ್ಟ್ ಸಿಟಿ ಅನುದಾನ ಮತ್ತು ಸಾರ್ವಜನಿಕ ಖಾಸಗಿ ಸಹಭಾಗಿತ್ವದಲ್ಲಿ ಈವರೆಗೆ ಸಾಧಿಸಿರುವ ಭೌತಿಕ ಪ್ರಗತಿ ಕೆಳಕಂಡಂತಿದೆ:</p> <p style="text-align: right;">(ರೂ. ಕೋಟಿಗಳಲ್ಲಿ)</p> <table border="1" data-bbox="697 728 1411 952"> <thead> <tr> <th>ಕಾಮಗಾರಿಗಳ ವಿವರ</th> <th>ಸಂಖ್ಯೆ</th> <th>ಮೊತ್ತ</th> </tr> </thead> <tbody> <tr> <td>ಪೂರ್ಣಗೊಂಡ ಕಾಮಗಾರಿಗಳು</td> <td>92</td> <td>146.88</td> </tr> <tr> <td>ಪ್ರಗತಿಯಲ್ಲಿರುವ ಕಾಮಗಾರಿಗಳು</td> <td>292</td> <td>5318.24</td> </tr> <tr> <td>ಬೆಂಚ್‌ಮಾರ್ಕ್ ಹಂತದಲ್ಲಿರುವ ಕಾಮಗಾರಿಗಳು</td> <td>72</td> <td>1447.78</td> </tr> <tr> <td>ವಿಸ್ತೃತ ಯೋಜನಾ ವರದಿ ಹಂತದಲ್ಲಿರುವ ಕಾಮಗಾರಿಗಳು</td> <td>62</td> <td>2079.25</td> </tr> </tbody> </table> <p>ಮೇಲೆ ವಿವರಿಸಿರುವ ಎಲ್ಲಾ ಅಂಶಗಳ ಹಿನ್ನೆಲೆಯಲ್ಲಿ, ಸ್ಮಾರ್ಟ್ ಸಿಟಿ ಯೋಜನೆಯು ಸಮರ್ಪಕವಾಗಿ ನಡೆಯುತ್ತಿದ್ದು ಕಾಮಗಾರಿಗಳನ್ನು ತ್ವರಿತಗತಿಯಲ್ಲಿ ಅನುಷ್ಠಾನಗೊಳಿಸಲು ಎಲ್ಲಾ 7 ಸ್ಮಾರ್ಟ್ ಸಿಟಿಗಳಿಗೆ ಕಟ್ಟು ನಿಟ್ಟಿನ ಸೂಚನೆ ನೀಡಲಾಗಿದೆ.</p>	ಕಾಮಗಾರಿಗಳ ವಿವರ	ಸಂಖ್ಯೆ	ಮೊತ್ತ	ಪೂರ್ಣಗೊಂಡ ಕಾಮಗಾರಿಗಳು	92	146.88	ಪ್ರಗತಿಯಲ್ಲಿರುವ ಕಾಮಗಾರಿಗಳು	292	5318.24	ಬೆಂಚ್‌ಮಾರ್ಕ್ ಹಂತದಲ್ಲಿರುವ ಕಾಮಗಾರಿಗಳು	72	1447.78	ವಿಸ್ತೃತ ಯೋಜನಾ ವರದಿ ಹಂತದಲ್ಲಿರುವ ಕಾಮಗಾರಿಗಳು	62	2079.25																																										
ಕಾಮಗಾರಿಗಳ ವಿವರ	ಸಂಖ್ಯೆ	ಮೊತ್ತ																																																									
ಪೂರ್ಣಗೊಂಡ ಕಾಮಗಾರಿಗಳು	92	146.88																																																									
ಪ್ರಗತಿಯಲ್ಲಿರುವ ಕಾಮಗಾರಿಗಳು	292	5318.24																																																									
ಬೆಂಚ್‌ಮಾರ್ಕ್ ಹಂತದಲ್ಲಿರುವ ಕಾಮಗಾರಿಗಳು	72	1447.78																																																									
ವಿಸ್ತೃತ ಯೋಜನಾ ವರದಿ ಹಂತದಲ್ಲಿರುವ ಕಾಮಗಾರಿಗಳು	62	2079.25																																																									
<p>ಉ. ಬಂದಿದ್ದಲ್ಲಿ, ಇದುವರೆಗೂ ಈ ಯೋಜನೆಯಡಿಯಲ್ಲಿ ಎಷ್ಟು ಹಣ ಖರ್ಚಾಗಿರುತ್ತದೆ?</p>		<p>ಸ್ಮಾರ್ಟ್ ಸಿಟಿ ಅಭಿಯಾನದಡಿ ಕೇಂದ್ರ ಮತ್ತು ರಾಜ್ಯ ಸರ್ಕಾರದಿಂದ ಈವರೆಗೆ ಬಿಡುಗಡೆಯಾದ ಅನುದಾನ ಹಾಗೂ ಇಲ್ಲಯವರೆಗೆ ಸಾಧಿಸಿರುವ ಆರ್ಥಿಕ ಪ್ರಗತಿಯ ವಿವರ ಈ ಕೆಳಗಿನಂತಿವೆ:</p> <p style="text-align: right;">(ರೂ. ಕೋಟಿಗಳಲ್ಲಿ)</p> <table border="1" data-bbox="642 1400 1450 1859"> <thead> <tr> <th rowspan="2">ಕ್ರ.ಸ.</th> <th rowspan="2">ನಗರಗಳು</th> <th colspan="3">ಬಿಡುಗಡೆಯಾದ ಮೊತ್ತ</th> <th rowspan="2">ಇಲ್ಲಯವರೆಗೆ ಖರ್ಚಾದ ಮೊತ್ತ (ಫೆಬ್ರವರಿ-2020)</th> </tr> <tr> <th>ಕೇಂದ್ರ</th> <th>ರಾಜ್ಯ</th> <th>ಒಟ್ಟು</th> </tr> </thead> <tbody> <tr> <td>1</td> <td>ಬೆಳಗಾವಿ</td> <td>196</td> <td>200</td> <td>396</td> <td>170.35</td> </tr> <tr> <td>2</td> <td>ದಾವಣಗೆರೆ</td> <td>196</td> <td>200</td> <td>396</td> <td>157.87</td> </tr> <tr> <td>3</td> <td>ಹುಬ್ಬಳ್ಳಿ-ಧಾರವಾಡ</td> <td>196</td> <td>190</td> <td>386</td> <td>82.95</td> </tr> <tr> <td>4</td> <td>ಮಂಗಳೂರು</td> <td>190</td> <td>111</td> <td>301</td> <td>55.98</td> </tr> <tr> <td>5</td> <td>ಶಿವಮೊಗ್ಗ</td> <td>196</td> <td>111</td> <td>307</td> <td>100.41</td> </tr> <tr> <td>6</td> <td>ತುಮಕೂರು</td> <td>196</td> <td>111</td> <td>307</td> <td>179.55</td> </tr> <tr> <td>7</td> <td>ಬೆಂಗಳೂರು</td> <td>155</td> <td>55</td> <td>210</td> <td>13.63</td> </tr> <tr> <td></td> <td>ಒಟ್ಟು</td> <td>1325</td> <td>978</td> <td>2303</td> <td>760.74</td> </tr> </tbody> </table>	ಕ್ರ.ಸ.	ನಗರಗಳು	ಬಿಡುಗಡೆಯಾದ ಮೊತ್ತ			ಇಲ್ಲಯವರೆಗೆ ಖರ್ಚಾದ ಮೊತ್ತ (ಫೆಬ್ರವರಿ-2020)	ಕೇಂದ್ರ	ರಾಜ್ಯ	ಒಟ್ಟು	1	ಬೆಳಗಾವಿ	196	200	396	170.35	2	ದಾವಣಗೆರೆ	196	200	396	157.87	3	ಹುಬ್ಬಳ್ಳಿ-ಧಾರವಾಡ	196	190	386	82.95	4	ಮಂಗಳೂರು	190	111	301	55.98	5	ಶಿವಮೊಗ್ಗ	196	111	307	100.41	6	ತುಮಕೂರು	196	111	307	179.55	7	ಬೆಂಗಳೂರು	155	55	210	13.63		ಒಟ್ಟು	1325	978	2303	760.74
ಕ್ರ.ಸ.	ನಗರಗಳು	ಬಿಡುಗಡೆಯಾದ ಮೊತ್ತ			ಇಲ್ಲಯವರೆಗೆ ಖರ್ಚಾದ ಮೊತ್ತ (ಫೆಬ್ರವರಿ-2020)																																																						
		ಕೇಂದ್ರ	ರಾಜ್ಯ	ಒಟ್ಟು																																																							
1	ಬೆಳಗಾವಿ	196	200	396	170.35																																																						
2	ದಾವಣಗೆರೆ	196	200	396	157.87																																																						
3	ಹುಬ್ಬಳ್ಳಿ-ಧಾರವಾಡ	196	190	386	82.95																																																						
4	ಮಂಗಳೂರು	190	111	301	55.98																																																						
5	ಶಿವಮೊಗ್ಗ	196	111	307	100.41																																																						
6	ತುಮಕೂರು	196	111	307	179.55																																																						
7	ಬೆಂಗಳೂರು	155	55	210	13.63																																																						
	ಒಟ್ಟು	1325	978	2303	760.74																																																						

ಸಂಖ್ಯೆ: ನಅಇ 169 ಸಿಎಸ್‌ಎಸ್ 2020

(ಬಿ.ವಿ.ಬಸವರಾಜು)
ಮಾನ್ಯ ನಗರಾಭಿವೃದ್ಧಿ ಸಚಿವರು.

6/2/2024

Shivamogga Smart City Limited

SCM funded- Completed/Work in Progress/Work Order Issued/Tendered/DPR Stage

SCM-Projects Completed

S.No	Name of the work	Cost as per SGP (Rs. Cr)	Work Order Cost (Rs. Cr)	Status of Projects
1	Development of Tank mohalla park (No 7) in Shivamogga	0.45	0.46	Completed (Savings Rs. 0.05 cr)
2	Providing infrastructure for development of smart library	0.22	0.21	Completed (Savings Rs. 0.03 cr)
3	Development of SMART LIBRARY ICT interventions 4 libraries and 11 School	4.96	4.38	Work Completed on 17.12.19
4	Development of Vinayaka Park	0.60	0.59	Work Completed on 07.01.20
5	Development of Family Welfare Park	1.93	1.72	Work Completed on 13.02.20
Sub Total - A in cr =		8.16	7.36	

SCM-Projects Ongoing (Work in Progress/Work Order/LOA Issued)

S.No	Name of the work	Cost as per SGP (Rs. Cr)	LOA/Work Order Cost (Rs. Cr) Including GST	Status of Project
1	Smart Road from Ashoka Circle to Alkola Circle	26.59	25.22	Work Under Progress
2	Development of Smart road in package 1, Area between BH road Savalanga Road, Kuvempu road, in Shivamogga City.	86.57	81.09	Work Under Progress
3	Area between Jail Road - Kuvempu Road- Savalanga Road - 100' Ring Road and Canal Front Road- Package 2a	66.61	61.56	Work Under Progress
4	Area between Jail Road - Kuvempu Road - Sagara Road - Canal Front Road- Package 2b	100.07	95.88	Work Under Progress
5	Area between Savalanga Road - 100' Ring Road - Balaraj Urs Road- Package 3a	58.22	54.89	Work Under Progress
6	Area between Savalanga Road - Balaraj Urs Road - River Front Road - BH Road - Package 3b	94.96	89.95	Work Under Progress
7	Last Mile connectivity using Cycle track and Footpath - Development of Inner Ring Road from Laxmi talkies junction to NT Road (7.5 km)	90.00	84.21	Work Under Progress
8	Development of Heritage Walk / Village	15.60	12.91	Work Under Progress
9	Development of park near Country Club	3.70	2.97	Work Under Progress
10	Development of Masthambika temple park (Park 03) in Shivamogga City	1.20	1.06	Work Under Progress
11	Development of Parks Kote Road, Sheshadripuram, Gandhi nagar, DC compound, Mission Compound Park.	1.73	1.68	Work Under Progress
12	Development of Parks Malleshwar nagar park, Balrajurs road in shivamogga city	2.50	2.09	Work Under Progress
13	Development of Conservancies in Package-1	1.37	1.33	Work Under Progress

14	Development of Conservancies in Package-2	1.85	1.55	Work Under Progress
15	Development of Conservancies in Package-3	4.82	4.25	Work Under Progress
16	Development of Conservancies in Package-4	4.75	3.96	Work Under Progress
17	Package-5 Redevelopment of Conservancy lanes in Bapuji Nagar, Basavana gudi and Durgi gudi areas in Shivamogga City.	12.00	9.60	Work Under Progress
18	Nehru Stadium Beautification	5.12	4.96	Work Under Progress
19	Improvement of hole bus stop	0.75	0.68	Work Under Progress
20	Canal Redevelopment-Phase-1 (Rs.11.00 Cr)	11.71	10.59	Work Under Progress
21	Riverfront Development- Infrastructure works; pedestrian bridge, River front promenade, etc-North Bank	130.00	103.22	Work Under Progress
22	Centralized Architecture (DC,DR setup by MSI at KMDS-SDC)	11.50	12.20	Work Under Progress
23	Development of Physical Infrastructure(interiors, HVAC, and others) for setting up of Command and control centre	3.10	2.56	Work Under Progress
24	Wildlife interpretation centre with science park (Turnkey)	10.00	8.58	4(g) Exempted project.MoA signed with CEE and Work Order Issued on 30.12.2019.Preliminary Report
25	Conservation of Heritage Building - Govt School adjacent to Karnataka Sanga and other buildings (Turnkey)	5.00	3.58	4(g) Exempted project.MoA signed with INTACH and Work Order Issued on 31.12.2019.Preliminary Report is submitted. DPR preparation under
26	Conservation of Heritage Building - Corporation Main Building (Turn Key)	3.00	2.00	4(g) Exempted project.MoA signed with INTACH and Work Order Issued on 30.12.2019.Preliminary Report is
27	Restoration and Adaptive Re use of Shivappa Nayaka palace Precinct (DBOMT basis-Turnkey project)	15.50	11.68	Work Order issued on 29.11.2019.Site assesemnt and inception report work is under progress
28	Supply, Installation, Commissioning and Operation & maintenance of Digital Display Boards	2.48	2.02	Work Order Issued on 26.12.2019.Site assessment work under progress
29	Face-lifting to Riverfront Crematorium	5.00	5.13	LoA Issued on 04.01.20.Survey work
30	Providing Smart Bus Shelters & E- Toilet for PAN city (61 nos)	18.50	10.80	LOA issued on 28.01.2020
31	Development of Corporation Park (Park 17) in Shivamogga City	4.40	4.40	LOA Issued on 05.02.2020
32	Construction of MLCP with commercial complex	30.00	22.05	LOA Issued on 10.02.2020
33	Street Art in the selected locations across the city	1.00	0.52	4(g) exemption approved in Finance Department, GoK.LoA Issued on 12.02.20
Sub Total - B in Cr=		829.60	739.17	

SCM-Tender Stage

S.No.	Name of the work	Cost as per SCP (Rs Cr)	Tender Cost (Rs Cr)	Status
1	Improvement and Beautification of Private Bus Terminal	6.00	5.40	Financial bid opened on 28-01-2020 quoted amount 29.06% when compare to CSR . As per the recommendation
2	Procurement of 100 Nos. of E-Rickshaws	3.50	1.90	The subject has to be placed before the HPSC for deliberations
3	Public Bike Sharing(1.5cr SCM+2.9cr PPP)	1.50	1.50	Financial bid evaluation completed.to be submitted to HPSC for deliberations
4	Smart Education in Govt Schools - Pan City (35 school)	15.00	8.60	Bids opened on 17.02.20 and Technical Evluation is under Progress

5	ICT-ICCC and Smart Elements	46.18	46.18	2nd Call Tender called on 27.12.2019. Last date for submission of
6	Nehru Stadium Existing Sports facility upgradation	30.00	30.00	Tender called on 11.02.2020
7	Modern Police information/ Tourism kiosk	5.00	3.00	Tender notification issued on 03.02.2020
8	Development of Freedom Multi Utility Space and its Partial Implementation	5.00	5.00	Tender notification issued on 03.02.2020
9	Construction of HAWKER'S ZONE with taxi/ auto stand (Integrated bus terminal)	10.00	10.00	Tender notification issued on 18.02.2020
C.	Sub Total C in Cr	122.18	111.58	

SCM-Projects under DPR Stage

S.No.	Name of the work	Cost as per SCP (Rs Cr)	Revised Estimated Cost	Status/Remarks
Grand Total (SCM Projects)		959.94	858.11	
47				

PPP Projects-Completed/Work in Progress/Work Order Issued/Tendered/DPR Stage

S.No.	Name of the work	Cost as per SGB (Rs Cr)	Tentative Estimated Cost (Rs Cr)	Status/Remarks
1	Design, Supply, Installation, Commissioning, Operations and Maintenance of Solar Photovoltaic Systems on Pump House & Roof Tops of Govt. Buildings On Net Metering basis	3.50	1.82	Revised RFP & PDIA submitted to KUIDFC on 12.02.20
2	Conversion of normal street light to LED street light system	31.69	31.69	Financial evaluation done. To be placed before the board for further deliberations on 18.02.20
3	Solar on Canal top (Thunga high level canal)	182.34	182.34	Revised RFP & PDIA submitted to
	Public Bike Sharing (1.5cr SCM+2.9cr PPP)	2.90	2.90	Financial bid evaluation completed to
Total=		220.43	218.75	

Convergence Projects-Completed/Work in Progress/Work Order Issued/Tendered/DPR Stage

S.No.	Name of the work	Milestone	DPR Cost (Rs Cr)	Status/Remarks
1	Promoting Floriculture, organic farming and related activities	10.42	10.42	Work completed by Horticulture Department. Work Completion Date: 21-09-2017
2	24 X 7 water supply	130.70	135.40	Work in progress
3	Public Toilets in Shivamogga city using SBM funds	2.40	1.60	Work Completed
4	Storm water Drains in Shivamogga using Amrut funds	8.00	8.00	Work in progress
5	UG Electrical cabling under Model subdivision scheme of MESCOM	70.95	71.20	Work in progress
6	Widening to Four lane divided carriageway to paved shoulder from KM 205 Tumkur-Honnavar section & widening to paved shoulder from KM 522.50 to 525.20	70.95	70.95	Work in progress
7	Providing UGD scheme to Shivamogga City under AMRUT additional grants	7.00	7.00	Work completed by Date: 17-12-2019
8	PKG-35 Additional grants for construction of fruit flower market in corporation site in Garden Area	1.50	1.50	Work completed by Date: 21-11-2019
9	PKG-54 fruit and flower market at city municipal council place at Garden Area	3.00	3.00	Work completed

10	PKG-55 (1) Improvement of Gopishetty Koppa and sharavathi nagar cemetary	0.50	0.50	Work completed
11	Development of park at alkola circle in Shivamogga	0.50	0.50	Work completed
12	Development of Vinobanagara Professor Park in shivamogga	0.50	0.50	Work completed
13	PKG NEW 2 -Road Iprovement works in CMC Shivamogga in the limits of shivamogga District under Mukyamantri nagarothana Phase-2 projects	1.45	1.45	Work completed
14	PKG 1 : Road Improvement work in CMC Shivamogga in the limits of Shivamogga District under mukyamantri nagarothana Phase-2 projects	1.71	1.71	Work completed
15	Prevention work of flood to Tunga river bed near veerabhadreshwara temple in old mandi,shivamogga	1.00	1.00	Work completed by Date: 03-11-2017
16	PKG-1 Development of 80 feet road from Shivamogga private bus stand to 100 feet road	2.00	2.00	Work completed by Date: 26-07-2018
17	PKG-30 construction of Footpath at Shimoga Bus Stand to 100 feet road and 80 feet road divider	1.50	1.50	Work completed by Date: 26-07-2018
18	PKG-3 Development of road from Vinoba nagar Channel to Police chowki	2.00	2.00	Work completed by Date: 26-07-2018
19	PKG-40 Development of Median Lighting from tunga bridge to sahyadri College	1.00	1.00	Work completed by Date: 14-09-2018
20	PKG-41 Development of Conservancies in Park Extension and developing it into Mini markets	2.00	2.00	Work completed by Date: 26-04-2018
21	PKG-32 24x7 water supply scheme KUWS&DB contribution amount	6.00	6.00	Work completed by Date: 24-03-2018
22	Green Park and spaces Ward No. 33	0.41	0.41	Work completed by Date:07-02-2018
23	Green Park and spaces Shardamma Layout	0.35	0.35	Work completed by Date:23-06-2018
24	Green Park and Spaces Malleshwara Nagar	0.35	0.35	Work completed by Date:23-06-2018
25	Green Park and Spaces Gopalgowda Extension in T block	0.24	0.24	Work completed by Date:23-06-2018
26	Green parks and spaces Development of Gopal Gowda extension A block (Adjacent to KRIDL Office) Park	0.25	0.25	Work completed by Date:21-06-2017
27	Green parks and spaces Gopal Gowda extension A block	0.30	0.30	Work completed by Date:08-01-2018
28	Green Park and Spaces Rajendra Nagar	0.35	0.35	Work completed by Date:14-08-2018
29	Green Park and Spaces Vinobhanagar Professor Park	0.50	0.50	Work completed by Date:16-11-2018
30	Green Park and Spaces Asoka Circle Park	0.50	0.50	Work completed by Date:16-11-2018
31	Green Park and spaces Development of Surya Layout and P&T Layout Park	0.75	0.75	Work completed by Date:19-06-2018
Total=		329.08	333.23	
Grand Total=		1410.09		