

ಕರ್ನಾಟಕ ವಿಧಾನ ಪರಿಷತ್

ಚುಕ್ಕೆ ಗುರುತಿಲ್ಲದ ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ	1133
ಸದಸ್ಯರ ಹೆಸರು	ಶ್ರೀ ಆರ್.ಧರ್ಮನೇನ (ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಗಳ ಕ್ಷೇತ್ರ)
ಉತ್ತರಿಸಬೇಕಾದ ದಿನಾಂಕ	13.03.2020

ಕ್ರ.ಸಂ	ಪ್ರಶ್ನೆಗಳು	ಉತ್ತರ																																												
ಅ.	<p>"ನಮ್ಮ ಗ್ರಾಮ ನಮ್ಮ ರಸ್ತೆ" ಯೋಜನೆಯಲ್ಲಿ ಮೈಸೂರು ಮತ್ತು ಚಾಮರಾಜನಗರ ಜಿಲ್ಲೆಗಳಲ್ಲಿ ರಸ್ತೆಗಳ ಅಭಿವೃದ್ಧಿಗಾಗಿ ಎಷ್ಟು ಹಣ ಮಂಜೂರಾಗಿದೆ; ಎಷ್ಟು ಹಣ ಖರ್ಚಾಗಿದೆ;</p>	<p>"ನಮ್ಮ ಗ್ರಾಮ ನಮ್ಮ ರಸ್ತೆ" ಯೋಜನೆಯಲ್ಲಿ</p> <ul style="list-style-type: none"> • ಮೈಸೂರು ಮತ್ತು ಚಾಮರಾಜನಗರ ಜಿಲ್ಲೆಗಳಲ್ಲಿ ರಸ್ತೆಗಳ ಅಭಿವೃದ್ಧಿಗಾಗಿ ಕ್ರಮವಾಗಿ ರೂ.39154.59 ಲಕ್ಷಗಳು ಮತ್ತು ರೂ.19958.50 ಲಕ್ಷಗಳು ಮಂಜೂರಾಗಿರುತ್ತವೆ ಹಾಗೂ • ಮೈಸೂರು ಮತ್ತು ಚಾಮರಾಜನಗರ ಜಿಲ್ಲೆಗಳಲ್ಲಿ ರಸ್ತೆಗಳ ಅಭಿವೃದ್ಧಿಗಾಗಿ ಕ್ರಮವಾಗಿ ರೂ.29744.81 ಲಕ್ಷಗಳು ಮತ್ತು ರೂ.16329.19 ಲಕ್ಷಗಳು ವೆಚ್ಚವಾಗಿರುತ್ತದೆ. ವಿವರಗಳು ಈ ಕೆಳಕಂಡಂತಿವೆ. <p align="right">ರೂ. ಲಕ್ಷಗಳಲ್ಲಿ</p> <table border="1"> <thead> <tr> <th>ಕ್ರ. ಸಂ</th> <th>ಜಿಲ್ಲೆಯ ಹೆಸರು</th> <th>ಯೋಜನೆ</th> <th>ಅನುಮೋದಿತ ಅಂದಾಜು ಮೊತ್ತ</th> <th>ಫೆಬ್ರವರಿ 2020 ರ ಅಂತ್ಯಕ್ಕೆ ವೆಚ್ಚ</th> </tr> </thead> <tbody> <tr> <td>1</td> <td rowspan="4">ಮೈಸೂರು</td> <td>ಎನ್.ಜಿ.ಎನ್ ಆರ್.ವೈ ಹಂತ-1</td> <td>3923.68</td> <td>3613.96</td> </tr> <tr> <td>2</td> <td>ಎನ್.ಜಿ.ಎನ್ ಆರ್.ವೈ ಹಂತ-2</td> <td>9964.98</td> <td>8238.29</td> </tr> <tr> <td>3</td> <td>ಎನ್.ಜಿ.ಎನ್ ಆರ್.ವೈ ಹಂತ-3</td> <td>11438.82</td> <td>9016.90</td> </tr> <tr> <td>4</td> <td>ಎನ್.ಜಿ.ಎನ್ ಆರ್.ವೈ ಹಂತ-4</td> <td>13827.11</td> <td>8875.66</td> </tr> <tr> <td>1</td> <td rowspan="4">ಚಾಮರಾಜ ನಗರ</td> <td>ಎನ್.ಜಿ.ಎನ್ ಆರ್.ವೈ ಹಂತ-1</td> <td>2125.15</td> <td>2127.35</td> </tr> <tr> <td>2</td> <td>ಎನ್.ಜಿ.ಎನ್ ಆರ್.ವೈ ಹಂತ-2</td> <td>4781.64</td> <td>4505.38</td> </tr> <tr> <td>3</td> <td>ಎನ್.ಜಿ.ಎನ್ ಆರ್.ವೈ ಹಂತ-3</td> <td>5086.31</td> <td>3751.10</td> </tr> <tr> <td>4</td> <td>ಎನ್.ಜಿ.ಎನ್ ಆರ್.ವೈ ಹಂತ-4</td> <td>7965.40</td> <td>5945.36</td> </tr> <tr> <td></td> <td></td> <td>ಒಟ್ಟು</td> <td>59113.09</td> <td>46074.00</td> </tr> </tbody> </table>	ಕ್ರ. ಸಂ	ಜಿಲ್ಲೆಯ ಹೆಸರು	ಯೋಜನೆ	ಅನುಮೋದಿತ ಅಂದಾಜು ಮೊತ್ತ	ಫೆಬ್ರವರಿ 2020 ರ ಅಂತ್ಯಕ್ಕೆ ವೆಚ್ಚ	1	ಮೈಸೂರು	ಎನ್.ಜಿ.ಎನ್ ಆರ್.ವೈ ಹಂತ-1	3923.68	3613.96	2	ಎನ್.ಜಿ.ಎನ್ ಆರ್.ವೈ ಹಂತ-2	9964.98	8238.29	3	ಎನ್.ಜಿ.ಎನ್ ಆರ್.ವೈ ಹಂತ-3	11438.82	9016.90	4	ಎನ್.ಜಿ.ಎನ್ ಆರ್.ವೈ ಹಂತ-4	13827.11	8875.66	1	ಚಾಮರಾಜ ನಗರ	ಎನ್.ಜಿ.ಎನ್ ಆರ್.ವೈ ಹಂತ-1	2125.15	2127.35	2	ಎನ್.ಜಿ.ಎನ್ ಆರ್.ವೈ ಹಂತ-2	4781.64	4505.38	3	ಎನ್.ಜಿ.ಎನ್ ಆರ್.ವೈ ಹಂತ-3	5086.31	3751.10	4	ಎನ್.ಜಿ.ಎನ್ ಆರ್.ವೈ ಹಂತ-4	7965.40	5945.36			ಒಟ್ಟು	59113.09	46074.00
ಕ್ರ. ಸಂ	ಜಿಲ್ಲೆಯ ಹೆಸರು	ಯೋಜನೆ	ಅನುಮೋದಿತ ಅಂದಾಜು ಮೊತ್ತ	ಫೆಬ್ರವರಿ 2020 ರ ಅಂತ್ಯಕ್ಕೆ ವೆಚ್ಚ																																										
1	ಮೈಸೂರು	ಎನ್.ಜಿ.ಎನ್ ಆರ್.ವೈ ಹಂತ-1	3923.68	3613.96																																										
2		ಎನ್.ಜಿ.ಎನ್ ಆರ್.ವೈ ಹಂತ-2	9964.98	8238.29																																										
3		ಎನ್.ಜಿ.ಎನ್ ಆರ್.ವೈ ಹಂತ-3	11438.82	9016.90																																										
4		ಎನ್.ಜಿ.ಎನ್ ಆರ್.ವೈ ಹಂತ-4	13827.11	8875.66																																										
1	ಚಾಮರಾಜ ನಗರ	ಎನ್.ಜಿ.ಎನ್ ಆರ್.ವೈ ಹಂತ-1	2125.15	2127.35																																										
2		ಎನ್.ಜಿ.ಎನ್ ಆರ್.ವೈ ಹಂತ-2	4781.64	4505.38																																										
3		ಎನ್.ಜಿ.ಎನ್ ಆರ್.ವೈ ಹಂತ-3	5086.31	3751.10																																										
4		ಎನ್.ಜಿ.ಎನ್ ಆರ್.ವೈ ಹಂತ-4	7965.40	5945.36																																										
		ಒಟ್ಟು	59113.09	46074.00																																										
ಆ.	<p>ಯಾವ ಯಾವ ರಸ್ತೆ ಕಾಮಗಾರಿಗಳನ್ನು ಈ ಜಿಲ್ಲೆಗಳಲ್ಲಿ ಮಾಡಲಾಗಿದೆ; ಯಾವಾಗ ಮಾಡಲಾಗಿದೆ; (ತಾಲ್ಲೂಕುವಾರು ವಿವರ ನೀಡುವುದು)</p>	<p>ಮೈಸೂರು ಮತ್ತು ಚಾಮರಾಜನಗರ ಜಿಲ್ಲೆಗಳಲ್ಲಿ ನಮ್ಮ ಗ್ರಾಮ ನಮ್ಮ ರಸ್ತೆ ಯೋಜನೆಯಡಿಯಲ್ಲಿ ಕೈಗೊಂಡಿರುವ ಕಾಮಗಾರಿಗಳ ವಿವರಗಳನ್ನು ಅನುಬಂಧ - 1 ರಲ್ಲಿ ನೀಡಿದೆ.</p>																																												

<p>೩</p>	<p>“ನಮ್ಮ ಗ್ರಾಮ ನಮ್ಮ ರಸ್ತೆ” ಯೋಜನೆಯಲ್ಲಿ ಪರಿಶಿಷ್ಟ ಜಾತಿ/ಪರಿಶಿಷ್ಟ ಪಂಗಡಗಳ ಜನರು ವಾಸಿಸುವ ಪ್ರದೇಶಗಳಲ್ಲಿ ಯಾವ ಯಾವ ರಸ್ತೆಗಳನ್ನು ಮಾಡಲಾಗಿದೆ ಮತ್ತು ಎಲ್ಲೆಲ್ಲಿ ಮಾಡಲಾಗಿದೆ? (ತಾಲ್ಲೂಕುವಾರು ವಿವರ ನೀಡುವುದು)</p>	<p>ಮೈಸೂರು ಮತ್ತು ಚಾಮರಾಜನಗರ ಜಿಲ್ಲೆಗಳಲ್ಲಿ ನಮ್ಮ ಗ್ರಾಮ ನಮ್ಮ ರಸ್ತೆ ಯೋಜನೆಯಡಿಯಲ್ಲಿ ಪರಿಶಿಷ್ಟ ಜಾತಿ/ಪರಿಶಿಷ್ಟ ಪಂಗಡಗಳ ಜನರು ವಾಸಿಸುವ ಪ್ರದೇಶಗಳಲ್ಲಿ ಕೈಗೊಂಡಿರುವ ಕಾಮಗಾರಿಗಳ ವಿವರಗಳನ್ನು ಅನುಬಂಧ-2ರಲ್ಲಿ ನೀಡಿದೆ.</p>
----------	---	--

ಕಡತ ಸಂಖ್ಯೆ: ಗ್ರಾಅಪ:01/61:ಆರ್‌ಆರ್‌ಸಿ:2020

(ಹಸ್ತಾಕ್ಷರ)
 (ಕೆ.ಎಸ್. ಶಶ್ವರಪ್ಪ)

ಗ್ರಾಮೀಣಾಭಿವೃದ್ಧಿ ಮತ್ತು ಪಂಚಾಯತ್ ರಾಜ್ ಸಚಿವರು

ಅನುಬಂಧ - 1

ಫೋರ್ವರ್ಡ್

ನಮ್ಮ ಗ್ರಾಮ ನಮ್ಮ ರಸ್ತೆ ಯೋಜನೆ ಹಂತ - 1, 2, 3 ಮತ್ತು 4 ರಡಿ ಕೈಗೊಳ್ಳಲಾದ ಕಾಮಗಾರಿಗಳ ವಿವರ (ಚಾಮರಾಜನಗರ ಜಿಲ್ಲೆ)

ಕ್ರಮ ಸಂಖ್ಯೆ	ಯೋಜನೆ	ತಾಲ್ಲೂಕು	ಕಾಮಗಾರಿಗಳ ಸಂಖ್ಯೆ	ಕೈಬಿಡಲಾದ ಕಾಮಗಾರಿಗಳ ಸಂಖ್ಯೆ	ಪೂರ್ಣಗೊಂಡ ಕಾಮಗಾರಿಗಳ ಸಂಖ್ಯೆ	ಮಂಜೂರಾದ ಉದ್ದ (ಕಿ.ಮೀಗಳಲ್ಲಿ)	ಮಂಜೂರಾದ ಅಂದಾಜು ಮೊತ್ತ (ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ)	ಫೆಬ್ರವರಿ 2020 ರ ಅಂತ್ಯಕ್ಕೆ ವೆಚ್ಚ (ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ)	ಫೆಬ್ರವರಿ 2020 ರ ಅಂತ್ಯಕ್ಕೆ ಸಾಧಿಸಲಾದ ಉದ್ದ (ಕಿ.ಮೀಗಳಲ್ಲಿ)
1	2	3	4	5	6	7	8	9	10
1	NGNRY-I	Chamarajanagara	7	0	7	25.97	660.75	669.64	26.02
		Gundlupete	7	0	7	14.11	357.21	335.24	12.18
		Kollegala	16	0	16	40.98	1107.19	1122.47	36.96
Total NGNRY I			30	0	30	81.06	2125.15	2127.35	75.16
2	NGNRY-II	Chamarajanagara	12	0	12	47.01	1827.68	1676.98	46.60
		Gundlupete	10	0	10	29.23	1182.64	1162.37	29.23
		Kollegala	14	1	13	38.49	1480.39	1326.86	35.39
		Yelandur	2	0	2	4.82	244.93	289.39	5.46
Total			38	1	37	119.55	4735.64	4455.60	116.68
3	NGNRY-II Change of Work	Yelandur	1	0	1	2.54	46.00	49.78	1.35
Total			1	0	1	2.54	46.00	49.78	1.35
Total NGNRY-II			39	1	38	122.09	4781.64	4505.38	118.03
4	NGNRY-III	Chamarajanagara	10	0	10	33.63	1980.24	1622.81	33.38
		Gundlupete	5	0	5	15.95	1009.59	640.50	13.37
		Kollegala	16	1	15	26.99	1600.58	1066.16	24.03
		Yelandur	1	0	1	2.64	181.90	163.09	2.64
Total			32	1	31	79.21	4772.31	3492.56	73.42
5	NGNRY-III SCP & TSP 2.00km	Kollegala	4	0	4	3.36	314.00	258.54	3.62
Total			4	0	4	3.36	314.00	258.54	3.62
Total NGNRY-III			36	1	35	82.57	5086.31	3751.10	77.04
6	NGNRY-IV	Chamarajanagara	11	0	11	36.86	2671.00	2093.07	36.76
		Gundlupete	10	0	7	28.81	2105.00	1326.51	22.58
		Kollegala	7	0	6	27.91	2169.90	1700.20	23.65
		Yelandur	5	0	2	13.49	1019.50	825.58	12.92
Total.NGNRY-IV			33	0	26	107.07	7965.40	5945.36	95.91
Chamarajanagara District Total NGNRY-I to IV			138	2	129	392.79	19958.50	16329.19	366.14

ಚುಕ್ಕೆ ಗುರುತಿನ ಪ್ರತ್ಯೆ ಸಂಖ್ಯೆ 845 (1133) ಕ್ಕೆ ಅನುಬಂಧ - 1

ನಮ್ಮ ಗ್ರಾಮ ನಮ್ಮ ರಸ್ತೆ ಯೋಜನೆ ಹಂತ - 1 ರಡಿ ಕೈಗೊಳ್ಳಲಾದ ಕಾಮಗಾರಿಗಳ ವಿವರ (ಚಾಮರಾಜನಗರ ಜಿಲ್ಲೆ)

ಕ್ರಮ ಸಂಖ್ಯೆ	ಪಾಲಿಟಿಕ್ಸ್ ಏಜೆಂಟ್	ಪ್ಯಾಕೇಜ್ ಸಂಖ್ಯೆ (ರಸ್ತೆವಾರು)	ಕಾಮಗಾರಿಯ ಹೆಸರು		ಮಂಜೂರಾದ ಉದ್ದ (ಕಿ.ಮೀಗಳಲ್ಲಿ)	ಮಂಜೂರಾದ ಅಂದಾಜು ಮೊತ್ತ (ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ)	ಕಾಮಗಾರಿ ಪ್ರಾರಂಭಿಸಿದ ದಿನಾಂಕ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡ ದಿನಾಂಕ	ಫೆಬ್ರವರಿ 2020 ರ ಅಂತ್ಯಕ್ಕೆ ವೆಚ್ಚ (ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ)	ಫೆಬ್ರವರಿ 2020 ರ ಅಂತ್ಯಕ್ಕೆ ಸಾಧಿಸಲಾದ ಉದ್ದ (ಕಿ.ಮೀಗಳಲ್ಲಿ)	ಪರಿಸ್ಥಿತಿ		
			ಇಂದ	ಇಲ್ಲಿಯವರೆಗೆ									
1	2	3	4		5	6	7	8	9	10	11		
1	C R Nagar	KS-08-01	Mahanthalpura	T-01	1.12	29.71	18.05.2011	14.08.2012	27.97	1.12	Work Completed		
2			Kagalavadimole	L-057	1.52	41.58			39.13	1.44	Work Completed		
3			Channappanapura	T-05	1.60	42.88			44.81	1.52	Work Completed		
4			Hittalgudda	T-04	5.29	141.50			138.53	5.29	Work Completed		
5			Mariyaladahundi	T-15	1.71	42.79			38.81	1.71	Work Completed		
6			Venkataiahanchatra	Honnahalli	8.91	226.43			217.21	8.91	Work Completed		
7			Hirebegur	T-11	5.82	135.86			163.18	6.03	Work Completed		
			Total		25.97	660.75				669.64	26.02		
8	Gundlupet	KS-08-01	Kaggalahundi	T-05	2.09	59.58					61.69	2.09	Work Completed
9			Hooradahalli	T-04	2.03	54.43			50.14	1.73	Work Completed		
10			Bendagalli	T-01	0.76	18.40			10.77	0.43	Work Completed		
11			Halladamadalli	T-01	3.23	77.72			75.45	3.23	Work Completed		
12			Haggadahalla	T-11	1.02	25.19			27.07	1.02	Work Completed		
13			Maddur	T-01	1.27	34.89			44.77	1.40	Work Completed		
14			Anglapura	T-10	3.71	87.00	65.35	2.28	Work Completed				
			Total		14.11	357.21		335.24	12.18				
			Package KS-08-01 Total		40.08	1017.96		1004.88	38.20				
1	Kollegala	KS-08-02	Boodamballimole	L-046	1.39	44.01	14.04.2011	05.02.2013	49.94	1.39	Work Completed		
2			Linganpura	T-11	2.64	70.44			41.77	1.80	Work Completed		
3			Boodithittu	T-02	1.17	35.29			31.84	1.17	Work Completed		
4			Halehampapura	T-14	1.95	52.13			41.30	1.80	Work Completed		
5			K Hosuru	T-07	1.95	56.27			49.58	1.95	Work Completed		
6			Shankanapura	T-13	1.67	51.25			62.67	1.67	Work Completed		
7			Kallipura	T-03	1.31	39.36			41.57	1.31	Work Completed		
8			H Mukalli	T-03	1.91	50.37			53.96	1.91	Work Completed		
9			Aladamaradoddi	L-144	3.17	89.17			129.82	4.10	Work Completed		
10			Gangavadi	L-022	1.41	41.97			41.99	1.41	Work Completed		
11			Dugatti	T-07	0.70	19.64			16.91	0.70	Work Completed		
12			Kunturmole	T-13	1.03	32.06			29.32	1.03	Work Completed		
13			Pandaiahnadoddi	T-06	8.80	203.20			123.24	3.54	Work Completed		
14			Kanchagalli	T-10	4.91	132.05			125.13	4.91	Work Completed		
15			Mysorappanadoddi	L-109	5.77	161.25			253.20	7.13	Work Completed		
16			Muttusehttyuru	T-05	1.20	28.73			30.22	1.14	Work Completed		
			Total		40.98	1107.19		1122.46	36.96				
			Chamarajanagara District Total		81.06	2125.15		2127.34	75.16				

ಅನುಬಂಧ - 1

ನಮ್ಮ ಗ್ರಾಮ ನಮ್ಮ ರಸ್ತೆ ಯೋಜನೆ ಹಂತ - 2 ರಡಿ ಕೈಗೆತ್ತಿಕೊಳ್ಳಲಾದ ಕಾಮಗಾರಿಗಳ ವಿವರ (ಚಾಮರಾಜನಗರ ಜಿಲ್ಲೆ)

ಕ್ರಮ ಸಂಖ್ಯೆ	ತಾಲ್ಲೂಕಿನ ಹೆಸರು	ಪ್ಯಾಕೇಜ್ ಸಂಖ್ಯೆ (ರಸ್ತೆವಾರು)	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಮಂಜೂರಾದ ಉದ್ದ (ಕಿ.ಮೀಗಳಲ್ಲಿ)	ಮಂಜೂರಾದ ಅಂದಾಜು ಮೊತ್ತ (ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ)	ಕಾಮಗಾರಿ ಪ್ರಾರಂಭಿಸಿದ ದಿನಾಂಕ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡ ದಿನಾಂಕ	ಫೆಬ್ರವರಿ 2020 ರ ಅಂತ್ಯಕ್ಕೆ ವೆಚ್ಚ (ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ)	ಫೆಬ್ರವರಿ 2020 ರ ಅಂತ್ಯಕ್ಕೆ ಸಾಧಿಸಲಾದ ಉದ್ದ (ಕಿ.ಮೀಗಳಲ್ಲಿ)	ಷರಾ
1	2	3	4	5	6	7	8	9	10	11
1	Chamrajnagar	KS 08-03	Rangandra to T-01	3.04	115.20	3/27/2013	1/31/2016	113.80	3.04	Work completed & maintenance U/P
2	Chamrajnagar	KS 08-03	Siddaihnapura to T-01	4.13	153.79	3/27/2013	1/31/2016	128.41	3.81	Work completed & 0.32km Length Dropped
3	Chamrajnagar	KS 08-03	Tavarakattemole to T-05	5.97	223.13	3/27/2013	1/31/2016	194.30	5.97	Work completed & maintenance U/P
4	Chamrajnagar	KS 08-03	Yethgattibetta to T-05	8.08	306.26	3/27/2013	1/31/2016	273.30	8.08	Work completed & maintenance U/P
5	Chamrajnagar	KS 08-03	Puttanapura to T-04	5.24	208.71	3/27/2013	1/31/2016	194.14	5.24	Work completed & maintenance U/P
6	Chamrajnagar	KS 08-03	Mukanapalya to T-01	3.54	145.37	3/27/2013	1/31/2016	132.02	3.54	Work completed & maintenance U/P
7	Chamrajnagar	KS 08-04	Bujaganapura to T-12	0.78	32.45	3/23/2013	1/15/2017	22.19	0.69	Work Completed & 0.09km Length Dropped
8	Chamrajnagar	KS 08-05	Santhemarahalli -Kuderu road to Heggadavadi pura deshavalli	0.80	32.21	3/21/2013	12/31/2016	21.61	0.80	Work Completed & Maintenance U/P
9	Chamrajnagar	KS 08-05	Goddalehundi to T-16	3.18	132.96	3/21/2013	12/31/2016	108.41	3.18	Work Completed & Maintenance U/P
10	Chamrajnagar	KS 08-05	Basavatti to T-18	3.05	129.37	3/21/2013	12/31/2016	117.56	3.05	Work Completed & Maintenance U/P

ಕ್ರಮ ಸಂಖ್ಯೆ	ತಾಲ್ಲೂಕಿನ ಹೆಸರು	ಪ್ಯಾಕೇಜ್ ಸಂಖ್ಯೆ (ರಸ್ತೆವಾರು)	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಮಂಜೂರಾದ ಉದ್ದ (ಕಿ.ಮೀಗಳಲ್ಲಿ)	ಮಂಜೂರಾದ ಅಂದಾಜು ಮೊತ್ತ (ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ)	ಕಾಮಗಾರಿ ಪ್ರಾರಂಭಿಸಿದ ದಿನಾಂಕ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡ ದಿನಾಂಕ	ಫೆಬ್ರವರಿ 2020 ರ ಅಂತ್ಯಕ್ಕೆ ವೆಚ್ಚ (ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ)	ಫೆಬ್ರವರಿ 2020 ರ ಅಂತ್ಯಕ್ಕೆ ಸಾಧಿಸಲಾದ ಉದ್ದ (ಕಿ.ಮೀಗಳಲ್ಲಿ)	ಷರಾ
1	2	3	4	5	6	7	8	9	10	11
11	Chamrajnagar	KS 08-05	Demahalli to jennuru - Hosuru road via Bhagali	5.20	192.31	3/21/2013	12/31/2016	226.78	5.20	Work Completed & Maintenance U/P
12	Chamrajnagar	KS 08-05	Alduru main road to B.M.K.Hundi	4.00	155.92	3/21/2013	12/31/2016	144.46	4.00	Work Completed & Maintenance U/P
Total for Chamrajnagar Taluk				47.01	1827.68			1676.98	46.60	
13	Gundlupet	KS 08-04	Thammadalli to T-05	6.30	247.68	3/23/2013	1/15/2017	267.52	6.30	Work Completed & Maintenance U/P
14	Gundlupet	KS 08-04	Kulagana to T-16	2.92	128.29	3/23/2013	3/20/2013	122.99	2.92	Work Completed & Maintenance U/P
15	Gundlupet	KS 08-04	Honnegowdanahalli to T-01	2.81	133.18	3/23/2013	12/23/2017	128.22	2.81	Work Completed & Maintenance U/P
16	Gundlupet	KS 08-04	Nagapatana to T-12	4.75	176.69	3/23/2013	1/15/2017	172.93	4.75	Work Completed & Maintenance U/P
17	Gundlupet	KS 08-04	Ramaianapura to T-04	0.89	39.67	3/23/2013	1/15/2017	34.44	0.89	Work Completed & Maintenance U/P
18	Gundlupet	KS 08-04	Lakkipura Colony to T-12	1.85	72.64	3/23/2013	1/15/2017	74.46	1.85	Work Completed & Maintenance U/P
19	Gundlupet	KS 08-04	Kadbur to T-04	2.29	83.94	3/23/2013	1/15/2017	83.41	2.29	Work Completed & Maintenance U/P
20	Gundlupet	KS 08-04	Gudimane to Yeriyur	1.02	46.21	3/23/2013	1/15/2017	47.60	1.02	Work Completed & Maintenance U/P
21	Gundlupet	KS 08-04	Rangupura to Chennavadayanaपुरa	2.11	82.25	3/23/2013	12/23/2017	64.97	2.11	Work Completed & Maintenance U/P

ಅನುಬಂಧ - 1

ನಮ್ಮ ಗ್ರಾಮ ನಮ್ಮ ರಸ್ತೆ ಯೋಜನೆ ಹಂತ - 3 ರಡಿ ಕೈಗೊಳ್ಳಲಾದ ಕಾಮಗಾರಿಗಳ ವಿವರ (ಚಾಮರಾಜನಗರ ಜಿಲ್ಲೆ)

ಕ್ರಮ ಸಂಖ್ಯೆ	ತಾಲ್ಲೂಕಿನ ಹೆಸರು	ಪ್ರಾಜೆಕ್ಟ್ ಸಂಖ್ಯೆ (ರಸ್ತೆವಾರು)	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಮಂಜೂರಾದ ಉದ್ದ (ಕಿ.ಮೀಗಳಲ್ಲಿ)	ಮಂಜೂರಾದ ಅಂದಾಜು ಮೊತ್ತ (ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ)	ಕಾಮಗಾರಿ ಪ್ರಾರಂಭಿಸಿದ ದಿನಾಂಕ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡ ದಿನಾಂಕ	ಫೆಬ್ರವರಿ 2020 ರ ಅಂತ್ಯಕ್ಕೆ ವೆಚ್ಚ (ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ)	ಫೆಬ್ರವರಿ 2020 ರ ಅಂತ್ಯಕ್ಕೆ ಸಾಧಿಸಲಾದ ಉದ್ದ (ಕಿ.ಮೀಗಳಲ್ಲಿ)	ಷರಾ
1	2	3	4	5	6	7	8	9	10	11
1	Chamarajnagar	KS-08-07	Improvements to Road-Jyothigowdanapuramole to Nallurmole	2.59	185.50	6/8/2015	2/27/2017	151.71	2.59	Completed
2	Chamarajnagar	KS-08-07	Improvements to Road-Bandhigowdanahalli to Venkataiahnachathra	9.10	539.40	6/8/2015	2/27/2017	472.63	9.1	Completed
3	Chamarajnagar	KS-08-08	Improvements to Road-Hebbasur to Chandakavadi Road cross	0.90	45.93	9/9/2015	4/21/2016	34.65	0.9	Completed
4	Chamarajnagar	KS-08-08	Improvements to Road-Kilagere to Yanagalli Cross	5.85	375.40	9/9/2015	4/21/2016	327.28	5.85	Completed
5	Chamarajnagar	KS-08-08	Improvements to Road-Eraiahnapura to N.H.209	1.50	81.48	9/9/2015	4/21/2016	62.07	1.25	Completed
6	Chamarajnagar	KS-08-09B	Improvements to Road-Thammadahalli to Harave	4.57	238.74	11/21/2016	3/31/2018	176.85	4.57	Completed
7	Chamarajnagar	KS-08-13	Improvements to Road-Kempanpura to to hullepura in Chamarajnagar taluk	2.88	161.60	9/9/2015	2/27/2017	119.58	2.88	Completed
8	Chamarajnagar	KS-08-13	Improvements to Road-Rechamballi to to Kagalavadi gulipura road	0.83	47.57	9/9/2015	2/27/2017	33.38	0.83	Completed
9	Chamarajnagar	KS-08-13	Improvements to Road-Bagali-Jannuru road to to Jannuru Hosuru road	1.45	72.05	9/9/2015	2/27/2017	55.74	1.45	Completed
10	Chamarajnagar	KS-08-13	Improvements to Road-Kastur to to Anahalli road	3.96	232.57	9/9/2015	2/27/2017	188.92	3.96	Completed
Total for Chamarajnagar Taluk				33.63	1980.24			1622.81	33.38	

ಕ್ರಮ ಸಂಖ್ಯೆ	ತಾಲ್ಲೂಕಿನ ಹೆಸರು	ಪ್ರಾಜೆಕ್ಟ್ ಸಂಖ್ಯೆ (ರಸ್ತೆಹಾರು)	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಮಂಜೂರಾದ ಉದ್ದ (ಕಿ.ಮೀಗಳಲ್ಲಿ)	ಮಂಜೂರಾದ ಅಂದಾಜು ಮೊತ್ತ (ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ)	ಕಾಮಗಾರಿ ಪ್ರಾರಂಭಿಸಿದ ದಿನಾಂಕ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡ ದಿನಾಂಕ	ಫೆಬ್ರವರಿ 2020 ರ ಅಂತ್ಯಕ್ಕೆ ವೆಚ್ಚ (ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ)	ಫೆಬ್ರವರಿ 2020 ರ ಅಂತ್ಯಕ್ಕೆ ಸಾಧಿಸಲಾದ ಉದ್ದ (ಕಿ.ಮೀಗಳಲ್ಲಿ)	ಷರಾ
11	Gundlupet	KS-08-09A	Improvements to Road-Malliahnapura to T-01	2.55	157.76	5/15/2017	12/31/2018	158.01	2.55	Completed
12	Gundlupet	KS-08-09A	Improvements to Road-Tankalahundi to T-01	4.09	262.14	5/15/2017	12/31/2018	91.31	1.87	Completed
13	Gundlupet	KS-08-09B	Improvements to Road-Bettalli cross to T-06	2.38	152.31	11/21/2016	3/31/2018	78.14	2.02	Completed
14	Gundlupet	KS-08-10	Improvements to Road-Arepura to Horeyala	2.62	167.50	8/3/2015	3/31/2017	111.15	2.62	Completed
15	Gundlupet	KS-08-10	Improvements to Road-Upakar calony to Kundakere	4.31	269.88	8/3/2015	3/31/2017	201.89	4.31	Completed
Total for Gundlupet Taluk				15.95	1009.59			640.50	13.37	
16	Kollegal	KS-08-11A	Improvements to Road-Puduramapura to Palanimedu	1.71	118.60	5/28/2017	6/30/2019	73.40	1.71	Completed
17	Kollegal	KS-08-11A	Improvements to Road-Bylur to Hosapalya	1.20	74.00	5/28/2017	6/30/2019	21.51	1.00	Completed
18	Kollegal	KS-08-11A	Improvements to Road-Mavinamaradadoddi to to MM Hills Road	1.14	63.31	5/28/2017	6/30/2019	41.38	1.14	Completed
19	Kollegal	KS-08-11A	Improvements to Road-Asthur to Gopinatham Main Road	1.75	108.90	5/28/2017	4/25/2018	0.39	0	Change of Work Proposal Submitted to COO Office on 29.10.2018
20	Kollegal	KS-08-11B	Improvements to Road-Keredoddi to Dinnahalli	2.38	151.20	5/28/2017	6/30/2019	139.03	2.23	Completed
21	Kollegal	KS-08-11B	Improvements to Road-Hegatur to Gajnur (via Koppa)	0.85	47.20	5/28/2017	6/30/2019	19.80	0.45	Completed
22	Kollegal	KS-08-11B	Improvements to Road-Peddanapalya to Anchipalya	2.70	156.40	5/28/2017	6/30/2019	127.10	2.7	Completed

ಕ್ರಮ ಸಂಖ್ಯೆ	ತಾಲ್ಲೂಕಿನ ಹೆಸರು	ಪ್ರಾಜೆಕ್ಟ್ ಸಂಖ್ಯೆ (ರಸ್ತೆವಾರು)	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಮಂಜೂರಾದ ಉದ್ದ (ಕಿ.ಮೀಗಳಲ್ಲಿ)	ಮಂಜೂರಾದ ಅಂದಾಜು ಮೊತ್ತ (ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ)	ಕಾಮಗಾರಿ ಪ್ರಾರಂಭಿಸಿದ ದಿನಾಂಕ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡ ದಿನಾಂಕ	ಫೆಬ್ರವರಿ 2020 ರ ಅಂತ್ಯಕ್ಕೆ ವೆಚ್ಚ (ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ)	ಫೆಬ್ರವರಿ 2020 ರ ಅಂತ್ಯಕ್ಕೆ ಸಾಧಿಸಲಾದ ಉದ್ದ (ಕಿ.ಮೀಗಳಲ್ಲಿ)	ಪರಾ
23	Kollegal	KS-08-12A	Improvements to Road-Huthur to Vodeyarapalya	1.88	103.20	9/28/2017	6/30/2019	73.58	1.88	Completed
24	Kollegal	KS-08-12A	Improvements to Road-Sanganapura to MM Hills Main Road	0.75	44.04	9/28/2017	6/30/2019	16.54	0.45	Completed
25	Kollegal	KS-08-12A	Improvements to Road-Doddalathur to Kempaiahnahatti	1.35	90.50	9/28/2017	6/30/2019	60.49	1.22	Completed
26	Kollegal	KS-08-12B	Improvements to Road-Mariyamangala to Puspapura-Jaganathdoddi road	1.80	104.30	8/12/2016	7/5/2017	85.07	1.8	Completed
27	Kollegal	KS-08-12B	Improvements to Road-Laserdoddi to Tomiyarpalya	2.19	120.60	8/12/2016	7/5/2017	78.55	2.19	Completed
28	Kollegal	KS-08-13	Improvements to Road-Siddaiahnapura to to Kempanapalya road	1.85	105.20	9/9/2015	2/27/2017	83.73	1.85	Completed
29	Kollegal	KS-08-14A	Improvements to Road-Siddaiahnapura to to Naripura Road	2.38	147.70	9/12/2016	6/26/2019	116.03	2.38	Completed
30	Kollegal	KS-08-14A	Improvements to Road-Kurubana Katte to to Karalakatte Doddi road	1.74	93.60	9/12/2016	6/26/2019	70.72	1.74	Completed
31	Kollegal	KS-08-14B	Improvements to Road-Mudigundam to to Shanakanapura road	1.32	71.83	6/9/2017	5/27/2019	58.84	1.29	Completed
Total for Kollegal Taluk				26.99	1600.58			1066.16	24.03	
32	Yalandur	KS-08-14B	Improvements to Road-Mamballi to to Yadamole	2.64	181.90	6/9/2017	5/27/2019	163.09	2.64	Completed
Total for Yalandur Taluk				2.64	181.90			163.09	2.64	
Total for Chamrajnagar District				79.21	4772.31			3492.56	73.42	

ಕ್ರಮ ಸಂಖ್ಯೆ	ತಾಲ್ಲೂಕಿನ ಹೆಸರು	ಪ್ರಾಜೆಕ್ಟ್ ಸಂಖ್ಯೆ (ರಸ್ತೆವಾರು)	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಮಂಜೂರಾದ ಉದ್ದ (ಕಿ.ಮೀಗಳಲ್ಲಿ)	ಮಂಜೂರಾದ ಅಂದಾಜು ಮೊತ್ತ (ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ)	ಕಾಮಗಾರಿ ಪ್ರಾರಂಭಿಸಿದ ದಿನಾಂಕ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡ ದಿನಾಂಕ	ಫೆಬ್ರವರಿ 2020 ರ ಅಂತ್ಯಕ್ಕೆ ವೆಚ್ಚ (ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ)	ಫೆಬ್ರವರಿ 2020 ರ ಅಂತ್ಯಕ್ಕೆ ಸಾಧಿಸಲಾದ ಉದ್ದ (ಕಿ.ಮೀಗಳಲ್ಲಿ)	ಷರಾ
WORKS TAKEN UP UNDER SCP/TSP UNDER CATEGORY ALL										
1	Kollegal	KSSP-08-02	Improvements to Road - Improvements to Road from R S Doddi Yadahalli Doddi Main Road to to Morarji Desai Residential School (SC) in Kollegala Taluk, Chamarajanagara District.	1.36	150.00	3/6/2019	9/26/2019	149.37	1.69	Work Completed
2	Kollegal	KSSP-08-01	Theramballi Colony to NH 209	0.67	55.50	7/20/2017	3/26/2018	32.01	0.60	Completed
3	Kollegal	KSSP-08-01	Babu Jagjivan ram Colony(Santhehalli) to NH 209	0.40	33.50	7/20/2017	3/26/2018	20.96	0.40	Completed
4	Kollegal	KSSP-08-01	Santhehalli (Ambedkar Bhavan) to Heggavadi Colony via Deshvahalli colony	0.93	75.00	7/20/2017	3/26/2018	56.20	0.93	Completed
Total for Kollegal Taluk				3.36	314.00			258.54	3.62	
Total for Chamrajnagar District				82.57	5086.31			3751.10	77.04	

ಚುಕ್ಕೆ ಗುರುತಿನ ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ 845 (1133) ಕ್ಕೆ ಅನುಬಂಧ - 1

ನಮ್ಮ ಗ್ರಾಮ ನಮ್ಮ ರಸ್ತೆ ಯೋಜನೆ ಹಂತ - 4 ರಡಿ ಕೈಗೊಳ್ಳಲಾದ ಕಾಮಗಾರಿಗಳ ವಿವರ (ಚಾಮರಾಜನಗರ ಜಿಲ್ಲೆ)

ಕ್ರಮ ಸಂಖ್ಯೆ	ತಾಲ್ಲೂಕಿನ ಹೆಸರು	ಪ್ಯಾಕೇಜ್ ಸಂಖ್ಯೆ (ರಸ್ತೆವಾರು)	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಮಂಜೂರಾದ ಉದ್ದ (ಕಿ.ಮೀಗಳಲ್ಲಿ)	ಮಂಜೂರಾದ ಅಂದಾಜು ಮೊತ್ತ (ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ)	ಕಾಮಗಾರಿ ಪ್ರಾರಂಭಿಸಿದ ದಿನಾಂಕ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡ ದಿನಾಂಕ	ಫೆಬ್ರವರಿ 2020 ರ ಅಂತ್ಯಕ್ಕೆ ವೆಚ್ಚ (ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ)	ಫೆಬ್ರವರಿ 2020 ರ ಅಂತ್ಯಕ್ಕೆ ಸಾಧಿಸಲಾದ ಉದ್ದ (ಕಿ.ಮೀಗಳಲ್ಲಿ)	ಷರಾ
1	2	3	4	5	6	7	8	9	10	11
1	Chamarajnagar	KS-08-15	Improvements to Road - Shivapura to Kalanahundi road cross	3.35	231.30	7/28/2017	2/28/2019	198.17	3.35	Work Completed
2	Chamarajnagar	KS-08-15	Improvements to Road - Kokkanahalli to Chandakavadi circle	1.90	148.00	7/28/2017	2/28/2019	104.53	1.90	Work Completed
3	Chamarajnagar	KS-08-15	Improvements to Road - Yadabetta forest border to to Amachavadi (via Kotaganahalli)	5.00	409.00	7/28/2017	2/28/2019	318.12	5.00	Work Completed
4	Chamarajnagar	KS-08-16	Improvements to Road - Lakshnipura to Amachavadi	6.60	457.70	8/1/2017	12/31/2018	377.08	6.60	Work Completed
5	Chamarajnagar	KS-08-16	Improvements to Road - Yanagalli to Yaraganahalli Cross	3.41	273.00	8/1/2017	12/31/2018	195.72	3.41	Work Completed
6	Chamarajnagar	KS-08-18	Improvements to Road - Kilalipura to Gatavadipura	1.98	116.00	8/26/2017	6/4/2019	100.83	1.98	BT Completed & Road Furniture U/P
7	Chamarajnagar	KS-08-21	Improvements to Road - Kallipura to Honganur	6.57	412.00	8/5/2017	10/8/2019	322.40	6.57	BT Completed & Road Furniture U/P
8	Chamarajnagar	KS-08-21	Improvements to Road - Basavatti to Santhamaralli-Mugur Cross	0.86	81.00	8/5/2017	6/4/2019	67.30	0.86	BT, CC Pavement Completed & Road Furniture U/P

ಕ್ರಮ ಸಂಖ್ಯೆ	ತಾಲ್ಲೂಕಿನ ಹೆಸರು	ಪ್ಯಾಕೇಜ್ ಸಂಖ್ಯೆ (ರಸ್ತೆವಾರು)	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಮಂಜೂರಾದ ಉದ್ದ (ಕಿ.ಮೀಗಳಲ್ಲಿ)	ಮಂಜೂರಾದ ಅಂದಾಜು ಮೊತ್ತ (ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ)	ಕಾಮಗಾರಿ ಪ್ರಾರಂಭಿಸಿದ ದಿನಾಂಕ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡ ದಿನಾಂಕ	ಫೆಬ್ರವರಿ 2020 ರ ಅಂತ್ಯಕ್ಕೆ ವೆಚ್ಚ (ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ)	ಫೆಬ್ರವರಿ 2020 ರ ಅಂತ್ಯಕ್ಕೆ ಸಾಧಿಸಲಾದ ಉದ್ದ (ಕಿ.ಮೀಗಳಲ್ಲಿ)	ಷರಾ
9	Chamarajnagar	KS-08-21	Improvements to Road - Homma to Honganur	3.10	221.00	8/5/2017	10/8/2019	144.06	3.00	2.80 km BT Completed & 0.20 km CC Pavement Completed
10	Chamarajnagar	KS-08-21	Improvements to Road - Yellakkur to Kuderu	1.75	112.00	8/5/2017	6/4/2019	97.79	1.75	BT Completed & Road Furniture U/P
11	Chamarajnagar	KS-08-21	Improvements to Road - Thellanur cross to Tagarapura Circle	2.34	210.00	8/5/2017	8/3/2019	167.07	2.34	BT, CC Pavement Completed & Road Furniture U/P
Total for Chamarajnagar Taluk				36.86	2671.00			2093.07	36.76	
12	Gundlupet	KS-08-17	Improvements to Road - Nenekatte to Maadrahalli	3.23	226.00	7/24/2017	2/5/2020	163.45	3.18	Road Furniture Yet to be Started
13	Gundlupet	KS-08-17	Improvements to Road - Mantipura to Mookahalli	2.35	167.00	7/24/2017	6/4/2019	114.01	2.35	Road Furniture Yet to be Started
14	Gundlupet	KS-08-17	Improvements to Road - Chikkathopur to Gundlupet-Chamarajanagar Main Road	1.86	125.00	7/24/2017	6/4/2019	86.23	1.86	Road Furniture Yet to be Started
15	Gundlupet	KS-08-17	Improvements to Road - Belachavadi to Arepura	3.21	312.00	7/24/2017	2/5/2020	260.13	3.21	Road Furniture Yet to be Started
16	Gundlupet	KS-08-17	Improvements to Road - Kumachahalli to Shyanadfrhalli	2.74	230.00	7/24/2017		138.22	2.64	BT Completed, Road Furniture, Cabble Stone & 0.10 km to be done

ಕ್ರಮ ಸಂಖ್ಯೆ	ತಾಲ್ಲೂಕಿನ ಹೆಸರು	ಪ್ಯಾಕೇಜ್ ಸಂಖ್ಯೆ (ರಸ್ತೆವಾರು)	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಮಂಜೂರಾದ ಉದ್ದ (ಕಿ.ಮೀಗಳಲ್ಲಿ)	ಮಂಜೂರಾದ ಅಂದಾಜು ಮೊತ್ತ (ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ)	ಕಾಮಗಾರಿ ಪ್ರಾರಂಭಿಸಿದ ದಿನಾಂಕ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡ ದಿನಾಂಕ	ಫೆಬ್ರವರಿ 2020 ರ ಅಂತ್ಯಕ್ಕೆ ವೆಚ್ಚ (ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ)	ಫೆಬ್ರವರಿ 2020 ರ ಅಂತ್ಯಕ್ಕೆ ಸಾಧಿಸಲಾದ ಉದ್ದ (ಕಿ.ಮೀಗಳಲ್ಲಿ)	ಷರಾ
17	Gundlupet	KS-08-17	Improvements to Road - Halahalli to N H Road	4.50	283.00	7/24/2017		97.44	2.10	2.00 km BT, 0.10 km CC Pavement Completed & Geo cell Started
18	Gundlupet	KS-08-17	Improvements to Road - Manchahalli to Savakanahalli	2.65	195.00	7/24/2017	3/3/2020	87.23	2.65	Road Furniture Yet to be Started
19	Gundlupet	KS-08-18	Improvements to Road - Kaniyanapura to Jakkahalli	2.54	202.00	8/26/2017	6/4/2019	148.57	2.54	BT, CC Pavement Completed & Road Furniture U/P
20	Gundlupet	KS-08-18	Improvements to Road - Kotegoudanahundi to Bettadapura	1.85	128.00	8/26/2017	6/4/2019	96.27	1.85	BT Completed & Road Furniture U/P
21	Gundlupet	KS-08-18	Improvements to Road - Baragi (Via Baragi calony) to Mantipura	3.88	237.00	8/26/2017		134.96	0.20	G-II, CC Pavement Completed & G-III U/P
Total for Gundlupet Taluk				28.81	2105.00			1326.51	22.58	
22	Kollegal	KS-08-19	Improvements to Road - Vaddaradoddi to Kowdalli-Ramapura main Road(via Hosadoddi)	3.35	245.00	8/2/2017	2/23/2019	197.52	3.35	Work Completed
23	Kollegal	KS-08-19	Improvements to Road - Yedallidoddi to Hanur main Road (via Rayaradoddi)	4.50	285.10	8/2/2017	2/23/2019	256.47	4.50	Work Completed
24	Kollegal	KS-08-19	Improvements to Road - Boodagatte to Sathegala - Shivanasamudra main Road	4.05	339.20	8/2/2017	2/23/2019	260.45	4.05	Work Completed

ಕ್ರಮ ಸಂಖ್ಯೆ	ತಾಲ್ಲೂಕಿನ ಹೆಸರು	ಪ್ಯಾಕೇಜ್ ಸಂಖ್ಯೆ (ರಸ್ತೆವಾರು)	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಮಂಜೂರಾದ ಉದ್ದ (ಕಿ.ಮೀಗಳಲ್ಲಿ)	ಮಂಜೂರಾದ ಅಂದಾಜು ಮೊತ್ತ (ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ)	ಕಾಮಗಾರಿ ಪ್ರಾರಂಭಿಸಿದ ದಿನಾಂಕ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡ ದಿನಾಂಕ	ಫೆಬ್ರವರಿ 2020 ರ ಅಂತ್ಯಕ್ಕೆ ವೆಚ್ಚ (ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ)	ಫೆಬ್ರವರಿ 2020 ರ ಅಂತ್ಯಕ್ಕೆ ಸಾಧಿಸಲಾದ ಉದ್ದ (ಕಿ.ಮೀಗಳಲ್ಲಿ)	ಪರಾ
25	Kollegal	KS-08-20	Improvements to Road - Kurubaradoddi to Ganganadoddi	4.45	357.60	8/14/2017	3/31/2019	328.01	4.45	Work Complete
26	Kollegal	KS-08-20	Improvements to Road - Kirepathi to Sandanapalya	4.30	345.00	8/14/2017	3/31/2019	346.82	4.30	Work Complete
27	Kollegal	KS-08-21	Improvements to Road - Kunthur to Kaliyur	3.75	306.00	8/5/2017		87.91	0.00	G-III U/P & 1.7 km Geocell Completed
28	Kollegal	KS-08-21	Improvements to Road - Kunthur (Sugar Factory)-Silkapura to Tagarpura-Hosaiyyanur cross	3.51	292.00	8/5/2017	6/4/2019	223.02	3.00	BT Completed., 0.15 KM CC Pavement Completed & (0.1 km Irrigation Road)
Total for Kollegal Taluk				27.91	2169.90			1700.20	23.65	
29	Yelandur	KS-08-21	Improvements to Road - Malarapalya to Amekere	3.30	213.00	8/5/2017	6/4/2019	172.35	3.30	BT, CC Pavement Completed & Road Furniture U/P
30	Yelandur	KS-08-22	Improvements to Road - Honnur to Yelandur Cross	3.24	231.00	7/2/2017		192.12	3.10	3.10 km BT Completed & 0.14 km CC Pavement to be done, CC Drain Completed
31	Yelandur	KS-08-22	Improvements to Road - Amble to Y.K.Mole	2.59	219.00	7/2/2017	1/6/2020	185.37	2.45	1.66 km BT & 0.19 km CC Pavement Completed, Balance 0.14 km Land Dispute

ಕ್ರಮ ಸಂಖ್ಯೆ	ತಾಲ್ಲೂಕಿನ ಹೆಸರು	ಪ್ಯಾಕೇಜ್ ಸಂಖ್ಯೆ (ರಸ್ತೆವಾರು)	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಮಂಜೂರಾದ ಉದ್ದ (ಕಿ.ಮೀಗಳಲ್ಲಿ)	ಮಂಜೂರಾದ ಅಂದಾಜು ಮೊತ್ತ (ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ)	ಕಾಮಗಾರಿ ಪ್ರಾರಂಭಿಸಿದ ದಿನಾಂಕ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡ ದಿನಾಂಕ	ಫೆಬ್ರವರಿ 2020 ರ ಅಂತ್ಯಕ್ಕೆ ವೆಚ್ಚ (ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ)	ಫೆಬ್ರವರಿ 2020 ರ ಅಂತ್ಯಕ್ಕೆ ಸಾಧಿಸಲಾದ ಉದ್ದ (ಕಿ.ಮೀಗಳಲ್ಲಿ)	ಷರಾ
32	Yelandur	KS-08-22	Improvements to Road - Katnavadi to Kestur	3.26	256.00	7/2/2017		191.71	3.07	BT Completed & 0.19 km CC Pavement to be done
33	Yelandur	KS-08-22	Improvements to Road - Aalkere Agrahara to N.H Road (Maddur)	1.10	100.50	7/2/2017	6/4/2019	84.03	1.00	CC Pavement & BT Completed & 0.10 KM to be stated
Total for Yelandur Taluk				13.49	1019.50			825.58	12.92	
Total for Chamrajnagar District				107.07	7965.40			5945.36	95.91	

ಅನುಬಂಧ - 1

ಘೋಷ್ವಾರೆ

ನಮ್ಮ ಗ್ರಾಮ ನಮ್ಮ ರಸ್ತೆ ಯೋಜನೆ ಹಂತ - 1, 2, 3 ಮತ್ತು 4 ರಡಿ ಕೈಗೆತ್ತಿಕೊಳ್ಳಲಾದ ಕಾಮಗಾರಿಗಳ ವಿವರ (ಮೈಸೂರು ಜಿಲ್ಲೆ)

ಕ್ರಮ ಸಂಖ್ಯೆ	ಯೋಜನೆ	ತಾಲ್ಲೂಕು	ಕಾಮಗಾರಿಗಳ ಸಂಖ್ಯೆ	ಕೈಬಿಡಲಾದ ಕಾಮಗಾರಿಗಳ ಸಂಖ್ಯೆ	ಪೂರ್ಣಗೊಂಡ ಕಾಮಗಾರಿಗಳ ಸಂಖ್ಯೆ	ಮಂಜೂರಾದ ಉದ್ದ (ಕಿ.ಮೀಗಳಲ್ಲಿ)	ಮಂಜೂರಾದ ಅಂದಾಜು ಮೊತ್ತ (ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ)	ಫೆಬ್ರವರಿ 2020 ರ ಅಂತ್ಯಕ್ಕೆ ವೆಚ್ಚ (ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ)	ಫೆಬ್ರವರಿ 2020 ರ ಅಂತ್ಯಕ್ಕೆ ಸಾಧಿಸಲಾದ ಉದ್ದ (ಕಿ.ಮೀಗಳಲ್ಲಿ)
1	2	3	4	5	6	7	8	9	10
1	NGNRY-I	Mysuru	13	1	12	29.19	767.34	652.41	27.80
		Nanjangud	14	0	14	21.32	524.72	549.55	24.05
		T N Pura	15	2	13	21.93	560.73	482.67	20.32
		H D Kote	10	0	10	20.44	495.83	422.33	17.99
		Hunsur	13	0	13	20.14	556.56	484.77	20.36
		K R Nagara	11	0	11	19.75	518.82	488.63	19.87
		Periyapatna	6	0	6	19.79	499.68	533.61	19.55
Total NGNRY-I			82	3	79	152.56	3923.68	3613.96	149.94
2	NGNRY-II	Mysuru	12	0	12	36.23	1326.52	1050.09	35.96
		Nanjangud	17	0	17	45.32	1656.03	1126.70	32.56
		T N Pura	12	0	12	38.95	1486.31	1271.13	31.05
		H D Kote	14	0	14	30.19	1252.00	1136.48	32.80
		Hunsur	12	0	12	30.00	1165.63	981.41	30.00
		K R Nagara	14	0	14	30.00	1183.85	1029.04	30.00
		Periyapatna	11	0	11	30.00	1285.00	1102.37	30.00
Total			92	0	92	240.69	9355.34	7697.22	222.37
3	NGNRY-II Change of Work	Mysuru	1	0	1	3.28	290.00	228.20	3.28
		Nanjangud	2	0	2	7.57	237.00	227.38	6.30
		T N Pura	1	0	1	3.04	82.64	85.49	3.04
Total			4	0	4	13.89	609.64	541.07	12.62
Total NGNRY-II			96	0	96	254.58	9964.98	8238.29	234.99
4	NGNRY-III	Mysuru	12	0	12	29.71	1811.69	1567.48	29.51
		Nanjangud	7	0	6	23.40	1371.10	1054.57	22.23
		T N Pura	14	3	11	28.62	1771.60	1172.50	23.52
		H D Kote	6	0	6	20.65	1386.80	1178.29	20.67

		Hunsur	7	1	6	20.99	1263.50	800.39	16.55
		K R Nagara	7	0	7	20.19	1245.80	1106.73	20.19
		Periyapatna	9	0	9	20.77	1477.45	1225.56	20.00
Total			62	4	57	164.33	10327.94	8105.52	152.67
5	NGNRY-III Additional	K R Nagara	2	0	2	2.50	249.27	209.77	1.86
Total			2	0	2	2.50	249.27	209.77	1.86
6	NGNRY-III Change of Work	Hunsur	3	0	3	4.11	256.15	191.66	4.11
		T N Pura	1	0	1	0.50	70.16	67.09	0.55
Total			4	0	4	4.61	326.31	258.75	4.66
7	NGNRY-III SCP & TSP 2.00km	H D Kote	2	0	1	3.68	262.40	202.32	2.33
		Nanjangud	1	0	1	2.16	147.00	123.59	1.80
		T N Pura	2	0	2	2.04	125.90	116.95	2.04
Total			5	0	4	7.88	535.30	442.86	6.17
Total NGNRY-III			73	4	67	179.32	11438.82	9016.90	165.36
8	NGNRY-IV	Mysuru	11	0	11	27.20	2042.00	1744.85	26.52
		Nanjangud	10	0	8	28.50	2247.00	1308.49	21.87
		T N Pura	7	1	1	24.98	1812.00	567.21	8.43
		H D Kote	8	0	8	20.01	1616.00	1405.09	20.01
		Hunsur	9	0	6	20.68	1551.00	1146.06	15.80
		K R Nagara	10	1	9	20.35	1634.01	1067.73	17.67
		Periyapatna	10	0	9	27.06	2231.10	1414.04	19.65
Total			65	2	52	168.78	13133.11	8653.47	129.95
9	NGNRY-IV Change of Work	K R Nagara	1	0	1	1.56	149.00	121.16	1.56
		Periyapatna	1	0	1	1.05	65.00	36.63	1.05
Total			2	0	2	2.61	214.00	157.79	2.61
10	NGNRY-IV New	K R Nagara	1	0	0	3.21	385.00	0.00	0.00
		Mysuru	1	0	1	1.75	95.00	64.40	1.78
Total			2	0	1	4.96	480.00	64.40	1.78
Total NGNRY-IV			69	2	55	176.35	13827.11	8875.66	134.34
Mysuru Distret Total NGNRY I to IV			320	9	297	762.81	39154.59	29744.809	684.63

ಅನುಬಂಧ - 1

ನಮ್ಮ ಗ್ರಾಮ ನಮ್ಮ ರಸ್ತೆ ಯೋಜನೆ ಪಂತ - II ರಡಿ ಕೈಗೆತ್ತಿಕೊಳ್ಳಲಾದ ಕಾಮಗಾರಿಗಳ ವಿವರ (ಮೈಸೂರು ಜಿಲ್ಲೆ)

ಕ್ರಮ ಸಂಖ್ಯೆ	ತಾಲ್ಲೂಕಿನ ಹೆಸರು	ಪ್ಯಾಕೇಜ್ ಸಂಖ್ಯೆ (ರಸ್ತೆವಾರು)	ಕಾಮಗಾರಿಯ ಹೆಸರು		ಮಂಜೂರಾದ ಉದ್ದ (ಕಿ.ಮೀಗಳಲ್ಲಿ)	ಮಂಜೂರಾದ ಅಂದಾಜು ಮೊತ್ತ (ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ)	ಕಾಮಗಾರಿ ಪ್ರಾರಂಭಿಸಿದ ದಿನಾಂಕ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡ ದಿನಾಂಕ	ಫೆಬ್ರವರಿ 2020 ರ ಅಂತ್ಯಕ್ಕೆ ವೆಚ್ಚ (ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ)	ಫೆಬ್ರವರಿ 2020 ರ ಅಂತ್ಯಕ್ಕೆ ಸಾಧಿಸಲಾದ ಉದ್ದ (ಕಿ.ಮೀಗಳಲ್ಲಿ)	ಷರಾ			
			ಇಂದ	ಇಲ್ಲಿಯವರೆಗೆ										
1	2	3	4		5	6	7	8	9	10	11			
1	Mysore	KS-22-01	Hosahundi	T-01	3.00	71.97	18.04.2011	30.11.2012	57.06	2.70	Work Completed			
2			Kuppegala	NH -212	3.62	120.94			106.76	3.65	Work Completed			
3			Shivapura	T-01	2.07	50.53			43.18	2.07	Work Completed			
4			Mudalahundi	T-02	3.74	95.88			74.36	3.74	Work Completed			
						12.43			339.32			281.36	12.16	
5	Nanjangud		Karemore	T-06	1.73	42.49			42.19	1.83	Work Completed			
6			Bendagalli	T-04	1.10	28.28			25.78	1.11	Work Completed			
7			Ankusharayanapura	L-046	1.08	29.42			25.50	1.07	Work Completed			
8			Mellahalli - Varkode road	Mudalahundi	0.70	11.93			9.71	0.70	Work Completed			
9			H.Kongalli	T-04	0.84	19.14			16.67	0.84	Work Completed			
10			Kallihundi	T-10	2.98	71.98			74.36	2.98	Work Completed			
11			Naganapura colony	T-13	1.82	46.82			41.36	1.83	Work Completed			
12			Krishnapura	T-11	1.64	36.73			33.11	1.65	Work Completed			
13			Lakshmanapura	T-11	1.40	37.62			57.23	2.00	Work Completed			
14			Mangalore	L-089	1.56	36.37			37.71	1.58	Work Completed			
15			Bagur	L-057	1.82	42.27			36.97	1.82	Work Completed			
16			Kodinarasipura	T-07	0.73	15.95			14.57	0.72	Work Completed			
17			Motha	T-04	1.12	27.18			75.58	2.91	Work Completed			
18			Naganapura	T-13	2.80	78.54			58.82	2.61	Work Completed			
						21.32			524.72			549.55	24.05	
19	T N Pura	Kempainahundi	T-10	2.40	59.05	41.72	2.07	Work Completed						
20		Chamalapur	L-070	2.70	64.48	54.54	2.70	Work Completed						
21		Kannayakanahalli	T-03	1.66	44.23	42.52	1.66	Work Completed						
22		Jalahalli	T-07	1.52	37.88	32.20	1.20	Work Completed						
23		Achraiahnahunahundi	T-05	0.92	26.56	0.00	0.00	Dropped						
24		Attahalli	T-08	0.535	13.49	0.00	0.00	Dropped						
25		Banagavadi	T-16	1.32	30.10	30.23	1.22	Work Completed						
26		Nagalagere	T-03	0.96	23.79	27.91	1.02	Work Completed						
27		Krishnapura	T-04	0.59	16.96	14.43	0.59	Work Completed						
28		Bettadahosur	T-08	1.74	41.00	58.69	2.30	Work Completed						

29		Mugurmole	T-11	1.00	26.48			21.70	1.00	Work Completed
30		Chikkaboovalli	T-05	1.72	46.00			40.41	1.70	Work Completed
31		Boodahalli	T-03	0.94	22.25			20.03	0.94	Work Completed
32		Dasanakoppalu	T-16	1.65	45.05			42.04	1.65	Work Completed
33		Doddahaundi	T-11	2.27	63.41			56.25	2.27	Work Completed
				Total	21.93	560.73		482.67	20.32	
1	Mysore	KS-22-02	Nuggahalli	T-16	0.86	25.45	14.06.2011	27.97	0.78	Work Completed
2			Naganahalli	T-12	3.25	80.50	17.06.2011	57.26	3.28	Work Completed
3			Yachagowdanahalli	T-18	2.29	57.49		36.12	2.32	Work Completed
4			Kattehundi	T-16	4.71	117.17	14.06.2011	108.48	4.70	Work Completed
5			Kenchalagudu	T-12	1.17	30.68	17.06.2011	24.73	1.19	Work Completed
6			Gundumadanahalli	T-02	1.71	40.15	17.06.2011	80.90	1.72	Work Completed
7			Sahukarahundi	T-16	0.82	23.28	14.06.2011	0.00	0.00	Dropped
8			Undavadi	T-19	0.85	21.11	17.06.2011	13.18	0.85	Work Completed
9			Hosahundi	Devalapura road	1.10	32.19		22.41	0.81	Work Completed
					16.76	428.02		371.05	15.64	
10	H D Kote	KS-22-02	Nerale Hosur	T-08	1.77	43.01	18.06.2011	33.72	1.68	Work Completed
11			Niluvagilu	T-06	2.11	51.63		48.79	2.20	Work Completed
12			Muruganahalli	T-13	2.05	50.49		42.92	2.11	Work Completed
13			Singapatna	T-08	4.33	108.09		75.76	3.16	Work Completed
14			Machre	T-08	2.82	59.36		54.90	2.20	Work Completed
15			Hosaheggudilu	T-06	1.73	46.77		46.10	1.73	Work Completed
16			K.G. Hundi	T-06	1.51	35.16		32.95	1.51	Work Completed
17			Heggadahalli	M.M.Road	1.50	34.14		34.59	1.35	Work Completed
18			Chowdalli-Jakkahalli	T-03	1.93	46.20		30.52	1.36	Work Completed
19	Kolagala	T-03	0.69	20.98	22.08	0.69	Work Completed			
					20.44	495.83		422.33	17.99	
20	Hunsur	KS-22-02	Doddekoppalu	L-072	1.83	65.10	18.06.2011	61.25	2.63	Work Completed
21			Basarikatte	T-06	2.05	53.95		49.12	2.05	Work Completed
22			Kalegowdanakoppalu	T-06	1.50	36.02		30.34	1.47	Work Completed
23			Mayurapura	T-08	1.20	31.50		26.85	1.21	Work Completed
24			Yelachavadi	T-08	1.19	31.41		35.24	1.20	Work Completed
25			Yemmekoppalu	T-06	0.93	29.04		21.96	0.93	Work Completed
26			Mukanahalli	T-06	0.88	23.63		17.09	0.80	Work Completed
27			Hale Chikka Hunsur	T-11	1.12	32.42		30.05	1.12	Work Completed
28			Bachahalli	T-09	3.09	95.30		74.27	3.03	Work Completed
29			Haravalli	T-05	1.08	27.76		25.03	1.08	Work Completed
30			Shivajinagar	T-07	2.10	53.60		45.32	2.10	Work Completed
31	Devalapura	T-08	1.34	35.28	33.89	1.34	Work Completed			

32			K.B.colony	T-06	1.83	41.55			34.36	1.47	Work Completed
			Total		20.14	556.56			484.77	20.36	
1	K R Nagar	KS-22-03	Kenchanhalli	T-01	4.02	107.92	20.06.2011	11.06.2014	104.92	4.09	Work Completed
2			Doddakoppalu	Mundur	1.65	43.06			36.58	1.65	Work Completed
3			Nadapanahalli	T-04	1.79	42.39			39.86	1.52	Work Completed
4			Gowdenahalli	T-06	2.20	53.48			48.71	2.20	Work Completed
5			Arasanakoppalu	T-03	2.02	51.59			57.02	2.14	Work Completed
6			Thandre	T-04	1.04	27.42			24.75	1.01	Work Completed
7			Sannegowdana Koppalu	L-079	1.81	58.32			47.73	1.89	Work Completed
8			Beeranhalli	T-06	1.49	38.87			34.05	1.49	Work Completed
9			Sanabanakuppe	T-01	1.10	28.17			32.52	1.32	Work Completed
10			Somanahally	T-02	1.03	27.83			24.49	0.97	Work Completed
11			Kanchagarakoppalu	T-04	1.60	39.77			38.00	1.60	Work Completed
					19.75	518.82			488.63	19.87	
12	Periyapatna		G.Basavanahalli	T-09	3.00	81.57	20.06.2011		87.56	3.00	Work Completed
13			G B Hosahalli	T-13	2.44	69.13			69.07	2.44	Work Completed
14			Gandhinagara	T-07	5.40	138.31			168.13	5.46	Work Completed
15			Kambipura	T-14	3.13	74.53			66.40	3.12	Work Completed
16			K.Hosahalli	T-11	4.01	92.86			102.77	4.01	Work Completed
17			Pakanadakoppalu	T-13	1.81	43.28			39.68	1.53	Work Completed
			Total		19.79	499.68			533.61	19.55	
Mysuru District Grand Total					152.56	3923.68			3613.96	149.93	

ಅನುಬಂಧ - 1

ನಮ್ಮ ಗ್ರಾಮ ನಮ್ಮ ರಸ್ತೆ ಯೋಜನೆ ಹಂತ - 2 ರಡಿ ಕೈಗೆತ್ತಿಕೊಳ್ಳಲಾದ ಕಾಮಗಾರಿಗಳ ವಿವರ (ಮೈಸೂರು ಜಿಲ್ಲೆ)

ಕ್ರಮ ಸಂಖ್ಯೆ	ತಾಲ್ಲೂಕಿನ ಹೆಸರು	ಪ್ಯಾಕೇಜ್ ಸಂಖ್ಯೆ (ರಸ್ತೆವಾರು)	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಮಂಜೂರಾದ ಉದ್ದ (ಕಿ.ಮೀಗಳಲ್ಲಿ)	ಮಂಜೂರಾದ ಅಂದಾಜು ಮೊತ್ತ (ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ)	ಕಾಮಗಾರಿ ಪ್ರಾರಂಭಿಸಿದ ದಿನಾಂಕ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡ ದಿನಾಂಕ	ಫೆಬ್ರವರಿ 2020 ರ ಅಂತ್ಯಕ್ಕೆ ವೆಚ್ಚ (ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ)	ಫೆಬ್ರವರಿ 2020 ರ ಅಂತ್ಯಕ್ಕೆ ಸಾಧಿಸಲಾದ ಉದ್ದ (ಕಿ.ಮೀಗಳಲ್ಲಿ)	ಷರಾ
1	2	3	4	5	6	7	8	9	10	11
1	HDKote	KS 22-04	Sogahalli to M.M.Road (T-03)	1.03	47.82	3/20/2013	12/31/2015	38.41	1.03	Work completed on 30.09.2015 & 1st year maintenance U/P
2	HDKote	KS 22-04	Indiranagara (Devaraja Colony) to Savve	1.83	68.68	3/20/2013	12/31/2015	62.28	1.83	Work completed on 30.09.2015 & 1st year maintenance U/P
3	HDKote	KS 22-04	Haliyur to Haleheggudilu	3.50	137.18	3/20/2013	12/31/2015	183.02	6.47	Work completed on 30.09.2015 & 1st year maintenance U/P
4	HDKote	KS 22-04	Changowdanahalli to Mulluru - Beerval road T-05	2.78	99.10	3/20/2013	12/31/2015	92.74	2.78	Work completed on 30.09.2015 & 1st year maintenance U/P
5	HDKote	KS 22-04	Bheeramaballi Noralleshwara temple via Bheeramaballi to Jakkalli T-08	3.40	130.84	3/20/2013	12/31/2015	113.40	3.84	Work completed on 30.09.2015 & 1st year maintenance U/P
6	HDKote	KS 22-04	Nooralakuppe C to Nooralakuppe A	1.82	78.24	3/20/2013	12/31/2015	69.29	1.82	Work completed on 30.09.2015 & 1st year maintenance U/P
7	HDKote	KS 22-04	Channegowdanahundi to T-03	1.27	55.65	3/20/2013	12/31/2015	41.88	1.27	Work completed on 30.09.2015 & 1st year maintenance U/P
8	HDKote	KS 22-04	Krishuaiahahanahundi to T-01	2.69	115.53	3/20/2013	12/31/2015	84.04	2.29	Work completed on 30.09.2015 & 1st year maintenance U/P

ಕ್ರಮ ಸಂಖ್ಯೆ	ತಾಲ್ಲೂಕಿನ ಹೆಸರು	ಪ್ಯಾಕೇಜ್ ಸಂಖ್ಯೆ (ರಸ್ತೆವಾರು)	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಮಂಜೂರಾದ ಉದ್ದ (ಕಿ.ಮೀಗಳಲ್ಲಿ)	ಮಂಜೂರಾದ ಅಂದಾಜು ಮೊತ್ತ (ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ)	ಕಾಮಗಾರಿ ಪ್ರಾರಂಭಿಸಿದ ದಿನಾಂಕ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡ ದಿನಾಂಕ	ಫೆಬ್ರವರಿ 2020 ರ ಅಂತ್ಯಕ್ಕೆ ವೆಚ್ಚ (ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ)	ಫೆಬ್ರವರಿ 2020 ರ ಅಂತ್ಯಕ್ಕೆ ಸಾಧಿಸಲಾದ ಉದ್ದ (ಕಿ.ಮೀಗಳಲ್ಲಿ)	ಪರಾ
9	HDKote	KS 22-04	Kohala to T-03	1.58	77.11	3/20/2013	12/31/2015	67.53	1.58	Work completed on 30.09.2015 & 1st year maintenance U/P
10	HDKote	KS 22-04	Nayakanahundi to T-03	2.54	110.61	3/20/2013	12/31/2015	91.53	2.14	Work completed on 30.09.2015 & 1st year maintenance U/P
11	HDKote	KS 22-04	Sindanahalli to T-01	3.67	137.07	3/20/2013	12/31/2015	139.10	3.67	Work completed on 30.09.2015 & 1st year maintenance U/P
12	HDKote	KS 22-04	Gujjaoanahundi to T-03	0.71	34.61	3/20/2013	12/31/2015	22.34	0.71	Work completed on 30.09.2015 & 1st year maintenance U/P
13	HDKote	KS 22-04	Malara Colony to Haropura road	1.28	65.95	3/20/2013	12/31/2015	57.06	1.28	Work completed on 30.09.2015 & 1st year maintenance U/P
14	HDKote	KS 22-04	H. Matakere to T-03	2.09	93.61	3/20/2013	12/31/2015	73.86	2.09	Work completed on 30.09.2015 & 1st year maintenance U/P
Total for HDKote Taluk				30.19	1252.00			1136.48	32.80	
15	Hunsur	KS 22-05	Vadlimanuganahalli to Hunsuru - Virajpet road T - 17	2.33	70.18	3/20/2013	12/31/2015	69.62	2.33	Work completed on 30.09.2015 & 1st year maintenance U/P
16	Hunsur	KS 22-05	Nadappana halli to Bilikere Dharmapura road (T-07)	2.06	78.26	3/20/2013	12/31/2015	73.83	2.06	Work completed on 30/09/2015 & 1nd year maintenance U/P
17	Hunsur	KS 22-05	Kattomalavadi koppalu to Kattomalavadi T - 01	2.87	117.07	3/20/2013	12/31/2015	89.73	2.87	Work completed on 30/09/2015 & 1nd year maintenance U/P

ಕ್ರಮ ಸಂಖ್ಯೆ	ತಾಲ್ಲೂಕಿನ ಹೆಸರು	ಪ್ಯಾಕೇಜ್ ಸಂಖ್ಯೆ (ರಸ್ತೆವಾರು)	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಮಂಜೂರಾದ ಉದ್ದ (ಕಿ.ಮೀಗಳಲ್ಲಿ)	ಮಂಜೂರಾದ ಅಂದಾಜು ಮೊತ್ತ (ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ)	ಕಾಮಗಾರಿ ಪ್ರಾರಂಭಿಸಿದ ದಿನಾಂಕ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡ ದಿನಾಂಕ	ಫೆಬ್ರವರಿ 2020 ರ ಅಂತ್ಯಕ್ಕೆ ವೆಚ್ಚ (ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ)	ಫೆಬ್ರವರಿ 2020 ರ ಅಂತ್ಯಕ್ಕೆ ಸಾಧಿಸಲಾದ ಉದ್ದ (ಕಿ.ಮೀಗಳಲ್ಲಿ)	ಷರಾ
18	Hunsur	KS 22-05	Chowdikatte to Hunsuru - H.D.Kote road (T-11) via Ballenahalli	6.44	244.68	3/20/2013	12/31/2015	208.68	6.44	Work completed on 30/09/2015 & 1nd year maintenance U/P
19	Hunsur	KS 22-05	Hrralalli to L-088	1.41	62.25	3/20/2013	12/31/2015	40.88	1.41	Work completed on 30.09.2015 & 1st year maintenance U/P
20	Hunsur	KS 22-05	Siddalingapura to T-09	2.58	112.37	3/20/2013	12/31/2015	87.77	2.58	Work completed on 30/09/2015 & 1nd year maintenance U/P
21	Hunsur	KS 22-05	Halebeedu to Kommegowdana koppalu (T-05) via Vaddarahalli	2.42	88.57	3/20/2013	12/31/2015	80.22	2.42	Work completed on 30/09/2015 & 1nd year maintenance U/P
22	Hunsur	KS 22-05	Hosavaranchi to Halevaranchi	2.30	101.73	3/20/2013	12/31/2015	69.86	2.30	Work completed on 30/09/2015 & 1nd year maintenance U/P
23	Hunsur	KS 22-05	Kalkada to Hunsur - Virajpet road (T-13)	0.84	37.77	3/20/2013	12/31/2015	24.76	0.84	Work completed on 30/09/2015 & 1nd year maintenance U/P
24	Hunsur	KS 22-05	Devagalli (c-Colony) to Karimuddanahalli (T-07)	2.85	100.77	3/20/2013	12/31/2015	93.72	2.85	Work completed on 30/09/2015 & 1nd year maintenance U/P
25	Hunsur	KS 22-05	Doddabeechanahalli to Bilikere - Dharmapura road (T-07)	1.14	46.67	3/20/2013	12/31/2015	44.36	1.14	Work completed on 30/09/2015 & 1nd year maintenance U/P
26	Hunsur	KS 22-05	Kebekoplu to M.B.Road (T-06) via Marduru, Hosuru	2.76	105.31	3/20/2013	12/31/2015	97.98	2.76	Work completed on 30/09/2015 & 1nd year maintenance U/P
Total for Hunsur Taluk				30.00	1165.63			981.41	30.00	

ಕ್ರಮ ಸಂಖ್ಯೆ	ತಾಲ್ಲೂಕಿನ ಹೆಸರು	ಪ್ಯಾಕೇಜ್ ಸಂಖ್ಯೆ (ರಸ್ತೆವಾರು)	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಮಂಜೂರಾದ ಉದ್ದ (ಕಿ.ಮೀಗಳಲ್ಲಿ)	ಮಂಜೂರಾದ ಅಂದಾಜು ಮೊತ್ತ (ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ)	ಕಾಮಗಾರಿ ಪ್ರಾರಂಭಿಸಿದ ದಿನಾಂಕ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡ ದಿನಾಂಕ	ಫೆಬ್ರವರಿ 2020 ರ ಅಂತ್ಯಕ್ಕೆ ವೆಚ್ಚ (ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ)	ಫೆಬ್ರವರಿ 2020 ರ ಅಂತ್ಯಕ್ಕೆ ಸಾಧಿಸಲಾದ ಉದ್ದ (ಕಿ.ಮೀಗಳಲ್ಲಿ)	ಷರಾ
27	KRNagar	KS 22-06	Ankanahalli to Bherya - Saligrama road	1.51	64.37	3/20/2013	3/30/2015	48.88	1.51	Work Completed on 31.03.2015 & 2nd Year Maintenance U/P
28	KRNagar	KS 22-06	Cheeranahally to K.R.Nagara - Malali road via Jodigowdanakoppalu	2.89	103.86	3/20/2013	3/30/2015	91.02	2.89	Work Completed on 31.03.2015 & 2nd Year Maintenance U/P
29	KRNagar	KS 22-06	Kanchagarakoppalu to K.R.Nagara-Chunchanakatte road via Hosakoppalu	3.05	126.51	3/20/2013	3/30/2015	100.72	3.00	Work Completed on 31.03.2015 & 2nd Year Maintenance U/P
30	KRNagar	KS 22-06	Karthal to K.R.Nagara-Ramanathapura road via Habburu	2.65	103.14	3/20/2013	3/30/2015	106.30	3.00	Work Completed on 31.03.2015 & 2nd Year Maintenance U/P
31	KRNagar	KS 22-06	Bandahally to K.R.Nagara-Ramanathapura road via Nadappanahalli koppalu	2.26	84.02	3/20/2013	3/30/2015	61.57	1.90	Work Completed on 31.03.2015 & 2nd Year Maintenance U/P
32	KRNagar	KS 22-06	Dammanahallikoppalu to Chunchankatte Hansoge road	0.78	33.30	3/20/2013	3/30/2015	29.77	0.78	Work Completed on 31.03.2015 & 2nd Year Maintenance U/P
33	KRNagar	KS 22-06	Battiganahally to K.R.Nagara-Bheriya road	1.34	52.16	3/20/2013	3/30/2015	42.78	1.29	Work Completed on 31.03.2015 & 2nd Year Maintenance U/P
34	KRNagar	KS 22-06	Gudanagahalli to Benaganahalli	2.05	79.51	3/20/2013	3/30/2015	70.30	1.78	Work Completed on 31.03.2015 & 2nd Year Maintenance U/P

ಕ್ರಮ ಸಂಖ್ಯೆ	ತಾಲ್ಲೂಕಿನ ಹೆಸರು	ಪ್ಯಾಕೇಜ್ ಸಂಖ್ಯೆ (ರಸ್ತೆವಾರು)	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಮಂಜೂರಾದ ಉದ್ದ (ಕಿ.ಮೀಗಳಲ್ಲಿ)	ಮಂಜೂರಾದ ಅಂದಾಜು ಮೊತ್ತ (ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ)	ಕಾಮಗಾರಿ ಪ್ರಾರಂಭಿಸಿದ ದಿನಾಂಕ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡ ದಿನಾಂಕ	ಫೆಬ್ರವರಿ 2020 ರ ಅಂತ್ಯಕ್ಕೆ ವೆಚ್ಚ (ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ)	ಫೆಬ್ರವರಿ 2020 ರ ಅಂತ್ಯಕ್ಕೆ ಸಾಧಿಸಲಾದ ಉದ್ದ (ಕಿ.ಮೀಗಳಲ್ಲಿ)	ಪರಾ
35	KRNagar	KS 22-06	Thandre Ankanahalli to Makaballi road	1.28	51.01	3/20/2013	3/30/2015	66.40	1.50	Work Completed on 31.03.2015 & 2nd Year Maintenance U/P
36	KRNagar	KS 22-06	Aliyur to K.R.Nagara-Ramanathapura road via Salekoppalu	1.60	71.40	3/20/2013	3/30/2015	76.61	1.61	Work Completed on 31.03.2015 & 2nd Year Maintenance U/P
37	KRNagar	KS 22-06	Chandagal to K.R.Nagara - Chunchanakatte road via Katanal	2.18	82.60	3/20/2013	3/30/2015	61.48	1.85	Work Completed on 31.03.2015 & 2nd Year Maintenance U/P
38	KRNagar	KS 22-06	Kanchinakere to K.R.Nagara-Bheriya	1.95	90.14	3/20/2013	3/30/2015	69.44	1.95	Work Completed on 31.03.2015 & 2nd Year Maintenance U/P
39	KRNagar	KS 22-06	Kantenahalli to Mudalakoppalu	1.64	59.60	3/20/2013	3/30/2015	51.13	1.72	Work Completed on 31.03.2015 & 2nd Year Maintenance U/P
40	KRNagar	KS 22-06	Gummanahalli to Honnenahalli via Kedaga	4.82	182.23	3/20/2013	3/30/2015	152.64	5.22	Work Completed on 31.03.2015 & 2nd Year Maintenance U/P
Total for KRNagar Taluk				30.00	1183.85			1029.04	30.00	
41	Mysore	KS 22-08 A	Gujje Gowdanapura to Arasanakere Via Beeralingeshwara Temple	4.83	165.66	7/11/2013	11/15/2015	135.88	4.83	Work completed 1st year maintenance U/P
42	Mysore	KS 22-08 A	Daripura to Gopalpura main road	1.53	56.45	7/11/2013	11/15/2015	52.93	1.53	Work completed 1st year maintenance U/P
43	Mysore	KS 22-08 A	Kadanahalli to Mysore Manandavadi Road	5.40	197.36	7/11/2013	11/15/2015	170.74	5.40	Work completed 1st year maintenance U/P

ಕ್ರಮ ಸಂಖ್ಯೆ	ತಾಲ್ಲೂಕಿನ ಹೆಸರು	ಪ್ರಾಜೆಕ್ಟ್ ಸಂಖ್ಯೆ (ರಸ್ತೆವಾರು)	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಮಂಜೂರಾದ ಉದ್ದ (ಕಿ.ಮೀಗಳಲ್ಲಿ)	ಮಂಜೂರಾದ ಅಂದಾಜು ಮೊತ್ತ (ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ)	ಕಾಮಗಾರಿ ಪ್ರಾರಂಭಿಸಿದ ದಿನಾಂಕ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡ ದಿನಾಂಕ	ಫೆಬ್ರವರಿ 2020 ರ ಅಂತ್ಯಕ್ಕೆ ವೆಚ್ಚ (ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ)	ಫೆಬ್ರವರಿ 2020 ರ ಅಂತ್ಯಕ್ಕೆ ಸಾಧಿಸಲಾದ ಉದ್ದ (ಕಿ.ಮೀಗಳಲ್ಲಿ)	ಷರಾ
44	Mysore	KS 22-08 A	Maraballi to Connect Aahalya	3.60	136.42	7/11/2013	11/15/2015	91.06	3.18	Work completed 1st year maintenance U/P & 0.42km Length Dropped
45	Mysore	KS 22-08 B	Alanahalli to Vajmangala	2.70	102.58	7/10/2013	11/30/2015	80.19	2.79	Work completed 1st year maintenance U/P
46	Mysore	KS 22-08 B	Erappana koppalu to Hunsur Main road	1.13	45.68	7/10/2013	11/30/2015	36.29	1.11	Work completed 1st year maintenance U/P
47	Mysore	KS 22-08 B	Doddmaragowdanahalli to Nuggalli	2.00	70.95	7/10/2013	11/30/2015	50.16	2.00	Work completed 1st year maintenance U/P
48	Mysore	KS 22-08 B	Galigarahundi to Bannur main Raod	1.86	64.14	7/10/2013	11/30/2015	59.43	1.86	Work completed 1st year maintenance U/P
49	Mysore	KS 22-08 B	Lakshmpura to Naganahalli (T12)	2.20	81.71	7/10/2013	11/30/2015	54.98	2.20	Work completed 1st year maintenance U/P
50	Mysore	KS 22-08 B	Beerihundi to Nanjarajanahundi (T15)	4.95	170.77	7/10/2013	11/30/2015	137.59	5.11	Work completed 1st year maintenance U/P
51	Mysore	KS 22-10	Marigowdanahundi to Ayarahalli - Hosahundi Road via Sajje hundi	3.15	114.91	3/18/2013	10/27/2014	93.20	3.15	Work Completed on 27.10.2014 & 2nd Year Maintenance U/P
52	Mysore	KS 22-10	Choranahalli to Mysore-T.N.Pura Road	2.88	119.89	3/18/2013	10/27/2014	87.64	2.80	Work Completed on 27.10.2014 & 2nd Year Maintenance U/P
Total for Mysore Taluk				36.23	1326.52			1050.09	35.96	
53	Nanjangud	KS 22-09	M Kongalli to Malakandi	1.03	45.00	3/18/2013	3/31/2016	33.83	1.76	Work Completed in all respects
54	Nanjangud	KS 22-09	Handijogicolony to Hedathale Road via Karalapura	2.23	75.00	3/18/2013	3/31/2016	71.77	2.23	Work Completed in all respects

ಕ್ರಮ ಸಂಖ್ಯೆ	ತಾಲ್ಲೂಕಿನ ಹೆಸರು	ಪ್ಯಾಕೇಜ್ ಸಂಖ್ಯೆ (ರಸ್ತೆವಾರು)	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಮಂಜೂರಾದ ಉದ್ದ (ಕಿ.ಮೀಗಳಲ್ಲಿ)	ಮಂಜೂರಾದ ಅಂದಾಜು ಮೊತ್ತ (ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ)	ಕಾಮಗಾರಿ ಪ್ರಾರಂಭಿಸಿದ ದಿನಾಂಕ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡ ದಿನಾಂಕ	ಫೆಬ್ರವರಿ 2020 ರ ಅಂತ್ಯಕ್ಕೆ ವೆಚ್ಚ (ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ)	ಫೆಬ್ರವರಿ 2020 ರ ಅಂತ್ಯಕ್ಕೆ ಸಾಧಿಸಲಾದ ಉದ್ದ (ಕಿ.ಮೀಗಳಲ್ಲಿ)	ಪರಾ
55	Nanjangud	KS 22-09	Hemmaragala -Kebbeपुरa Road to Kudlupura	1.14	40.00	3/18/2013	3/31/2016	40.99	0.96	Work Completed in all respects
56	Nanjangud	KS 22-09	Hemmaragala -Kebbeपुरa Road to Aralikatte Gattavadipura Road	6.12	201.00	3/18/2013	3/31/2016	194.86	5.47	Work Completed in all respects
57	Nanjangud	KS 22-09	Srinagara - Hedathae Road to Kurubarahalli Road	1.65	57.00	3/18/2013	3/31/2016	45.58	1.65	Work Completed in all respects
58	Nanjangud	KS 22-09	Basavttige to Hemmaragala Via Hedathale	2.94	117.00	3/18/2013	3/31/2016	121.24	2.83	Work Completed in all respects
59	Nanjangud	KS 22-09	Siddaiahnahundi to Kugalur Kasuvinahalli Road	1.60	63.00	3/18/2013	3/31/2016	52.58	1.60	Work Completed in all respects
60	Nanjangud	KS 22-09	Hosaveedu to Beeradevanapura	1.50	85.00	3/18/2013	3/31/2016	58.01	1.80	Work Completed in all respects
61	Nanjangud	KS 22-09	Naganapura to Naganapura Colony	2.82	93.00	3/18/2013	3/31/2016	94.36	2.82	Work Completed in all respects
62	Nanjangud	KS 22-09	Hosveedu to Devirayana sheety Pura - Channapatna road	3.60	137.00	3/18/2013	3/31/2016	130.07	3.60	Work Completed in all respects
63	Nanjangud	KS 22-09	Duggalli to Hullalli Road	1.31	60.00	3/18/2013	3/31/2016	61.17	1.31	Work Completed in all respects
64	Nanjangud	KS 22-09	Hauginavalu to Madapura Hullalli	3.02	103.00	3/18/2013	3/31/2016	101.15	3.02	Work Completed in all respects
65	Nanjangud	KS 22-09	Kathvadipura to T10	1.04	63.00	3/18/2013	3/31/2016	46.25	1.04	Work Completed in all respects

ಕ್ರಮ ಸಂಖ್ಯೆ	ತಾಲ್ಲೂಕಿನ ಹೆಸರು	ಪ್ರಾಜೆಕ್ಟ್ ಸಂಖ್ಯೆ (ರಸ್ತೆವಾರು)	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಮಂಜೂರಾದ ಉದ್ದ (ಕಿ.ಮೀಗಳಲ್ಲಿ)	ಮಂಜೂರಾದ ಅಂದಾಜು ಮೊತ್ತ (ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ)	ಕಾಮಗಾರಿ ಪ್ರಾರಂಭಿಸಿದ ದಿನಾಂಕ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡ ದಿನಾಂಕ	ಫೆಬ್ರವರಿ 2020 ರ ಅಂತ್ಯಕ್ಕೆ ವೆಚ್ಚ (ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ)	ಫೆಬ್ರವರಿ 2020 ರ ಅಂತ್ಯಕ್ಕೆ ಸಾಧಿಸಲಾದ ಉದ್ದ (ಕಿ.ಮೀಗಳಲ್ಲಿ)	ಷರಾ
66	Nanjangud	KS 22-10	Tagaduru road to T.N.Pura Main road via Kalmahalli	4.47	91.00	3/18/2013	10/27/2014	74.51	2.47	Work Completed on 27.10.2014 & 2nd Year Maintenance U/P
67	Nanjangud	KS-22-10	Konanuru Village to P Maralli via Hanumapura	5.60	215.06	3/18/2013		0.00	0.00	
68	Nanjangud	KS-22-10	Alaburu to Manti via Nanjanagud road	1.97	79.95	3/18/2013		0.33	0.00	
69	Nanjangud	KS-22-10	Varkodu Village to Vajamangala	3.28	131.02	3/18/2013		0.00	0.00	
Total for Nanjangud Taluk				45.32	1656.03			1126.70	32.56	
70	Periyapatna	KS 22-07	Buthanahalli to T-07	2.33	106.92	6/5/2013	6/30/2016	95.64	2.33	BT Completed
71	Periyapatna	KS 22-07	Bettgowdanakoppalu to T-12	3.39	143.34	6/5/2013	6/30/2016	116.22	3.39	BT Completed
72	Periyapatna	KS 22-07	Meloor to T-01	1.57	64.79	6/5/2013	6/30/2016	49.94	1.57	BT Completed
73	Periyapatna	KS 22-07	Alppanaykanahalli to T-09	2.33	103.62	6/5/2013	6/30/2016	112.25	2.33	BT Completed
74	Periyapatna	KS 22-07	Matadakoppalu to T-05	2.64	109.56	6/5/2013	6/30/2016	123.50	2.64	BT Completed
75	Periyapatna	KS 22-07	K.H.D Koppalu to T-04	1.86	77.62	6/5/2013	6/30/2016	64.26	1.86	BT Completed
76	Periyapatna	KS 22-07	Kanoor to T-11 (T-12)	5.40	235.00	6/5/2013	6/30/2016	198.82	5.40	BT Completed
77	Periyapatna	KS 22-07	Mantibilugalli to T-09	3.29	138.95	6/5/2013	6/30/2016	88.20	3.29	BT Completed
78	Periyapatna	KS 22-07	M.Shettahalli to T-05	3.79	156.02	6/5/2013	6/30/2016	121.50	3.79	BT Completed
79	Periyapatna	KS 22-07	Honnekopplu to T-07	2.01	92.10	6/5/2013	6/30/2016	84.54	2.01	BT Completed
80	Periyapatna	KS 22-07	Guruvaiahnakopplu to T-02	1.39	57.08	6/5/2013	6/30/2016	47.50	1.39	BT Completed
Total for Periyapatna Taluk				30.00	1285.00			1102.37	30.00	

ಕ್ರಮ ಸಂಖ್ಯೆ	ತಾಲ್ಲೂಕಿನ ಹೆಸರು	ಪ್ರಾಜೆಕ್ಟ್ ಸಂಖ್ಯೆ (ರಸ್ತೆವಾರು)	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಮಂಜೂರಾದ ಉದ್ದ (ಕಿ.ಮೀಗಳಲ್ಲಿ)	ಮಂಜೂರಾದ ಅಂದಾಜು ಮೊತ್ತ (ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ)	ಕಾಮಗಾರಿ ಪ್ರಾರಂಭಿಸಿದ ದಿನಾಂಕ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡ ದಿನಾಂಕ	ಫೆಬ್ರವರಿ 2020 ರ ಅಂತ್ಯಕ್ಕೆ ವೆಚ್ಚ (ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ)	ಫೆಬ್ರವರಿ 2020 ರ ಅಂತ್ಯಕ್ಕೆ ಸಾಧಿಸಲಾದ ಉದ್ದ (ಕಿ.ಮೀಗಳಲ್ಲಿ)	ಪರಿಸ್ಥಿತಿ
81	T N Pura	KS 22-11	Jalahalli to Hosahemmege	1.70	54.00	5/17/2013	12/20/2016	59.23	1.40	work Completed
82	T N Pura	KS 22-11	Yadahalli to T-16	1.25	98.00	5/17/2013	12/20/2016	57.04	1.98	work Completed
83	T N Pura	KS 22-11	Bommanahalli to Join Bettahalli via Vadagal Ranganathaswamy Betta	5.00	175.00	5/17/2013	12/20/2016	177.95	5.90	work Completed
84	T N Pura	KS 22-11	Doddahundi to T-08 via Doddapura Shmbudevanapura	6.14	225.00	5/17/2013	12/20/2016	108.69	0.00	Road Handed over to PWD & IWT Dept. T N Pura.
85	T N Pura	KS 22-11	Gaddemole to T-08	1.00	45.00	5/17/2013	12/20/2016	35.39	0.94	work Completed
86	T N Pura	KS 22-11	Konagahalli to Kayambally via Chittagaiahanakoppalu	4.25	150.00	5/17/2013	12/20/2016	177.28	4.00	work Completed
87	T N Pura	KS 22-11	Benakanahalli to Chikkaboovalli	2.22	92.00	5/17/2013	12/20/2016	88.72	2.30	work Completed
88	T N Pura	KS 22-11	C.V.Koppalu to T-02	3.00	95.00	5/17/2013	12/20/2016	103.48	3.00	work Completed
89	T N Pura	KS 22-11	Kodagahalli to Maragowdanahalli via B.Seehalli	5.44	210.00	5/17/2013	12/20/2016	167.68	6.04	work Completed
90	T N Pura	KS 22-10	Muddabeeranahundi to T N Pura - Nanjanagudu road link to Byrapura	1.96	40.00	3/18/2013	10/27/2014	40.88	0.30	Work Completed on 27.10.2014 & 2nd Year Maintenance U/P
91	T N Pura	KS 22-10	Hunaganahalli to Kupya	5.07	194.99	3/18/2013	10/27/2014	169.30	5.19	Work Completed on 27.10.2014 & 2nd Year Maintenance U/P
92	T N Pura	KS 22-10	Agasthayapura to T-10	1.92	107.32	3/18/2013	10/27/2014	85.49	0.00	
Total for T N Pura Taluk				38.95	1486.31			1271.13	31.05	

ಕ್ರಮ ಸಂಖ್ಯೆ	ತಾಲ್ಲೂಕಿನ ಹೆಸರು	ಪ್ಯಾಕೇಜ್ ಸಂಖ್ಯೆ (ರಸ್ತೆವಾರು)	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಮಂಜೂರಾದ ಉದ್ದ (ಕಿ.ಮೀಗಳಲ್ಲಿ)	ಮಂಜೂರಾದ ಅಂದಾಜು ಮೊತ್ತ (ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ)	ಕಾಮಗಾರಿ ಪ್ರಾರಂಭಿಸಿದ ದಿನಾಂಕ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡ ದಿನಾಂಕ	ಫೆಬ್ರವರಿ 2020 ರ ಅಂತ್ಯಕ್ಕೆ ವೆಚ್ಚ (ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ)	ಫೆಬ್ರವರಿ 2020 ರ ಅಂತ್ಯಕ್ಕೆ ಸಾಧಿಸಲಾದ ಉದ್ದ (ಕಿ.ಮೀಗಳಲ್ಲಿ)	ಷರಾ
WORKS TAKEN UP UNDER NGRY II Change of Work										
1	Mysore	KS 22-10	Konanur to Hanumapura	3.28	290.00	3/18/2013	10/24/2014	216.20	3.28	Work Completed on 27.10.2014 & 2nd Year Maintenance U/P
Total for Mysore Taluk				3.28	290.00			216.20	3.28	
2	Nanjangud	KS 22-10	Tagaduru road to join Gonalli	1.97	125.00	3/18/2013	10/27/2014	118.51	3.50	Work Completed on 27.10.2014 & 2nd Year Maintenance U/P
3	Nanjangud	KS 22-10	Konur to Hanumanapura road via P.Maralli	5.60	112.00	3/18/2013	10/27/2014	120.87	2.80	Work Completed on 27.10.2014 & 2nd Year Maintenance U/P
Total for Nanjangud Taluk				7.57	237.00			239.38	6.30	
4	T N Pura	KS-22-10	T-10 Main road Tumbala village to Agastyapura village via Kupyva Bommanayakana village	3.04	82.64	3/18/2013	10/27/2014	85.49	3.04	Work Completed on 27.10.2014 & 2nd Year Maintenance U/P
Total for T N Pura Taluk				3.04	82.64			85.49	3.04	
Total for Mysore District				254.58	9964.98			8238.29	234.99	

ಅನುಬಂಧ - 1

ನಮ್ಮ ಗ್ರಾಮ ನಮ್ಮ ರಸ್ತೆ ಯೋಜನೆ ಹಂತ - 3 ರಡಿ ಕೈಗೆತ್ತಿಕೊಳ್ಳಲಾದ ಕಾಮಗಾರಿಗಳ ವಿವರ (ಮೈಸೂರು ಜಿಲ್ಲೆ)

ಕ್ರಮ ಸಂಖ್ಯೆ	ತಾಲ್ಲೂಕಿನ ಹೆಸರು	ಪ್ರಾಜೆಕ್ಟ್ ಸಂಖ್ಯೆ (ರಸ್ತೆವಾರು)	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಮಂಜೂರಾದ ಉದ್ದ (ಕಿ.ಮೀಗಳಲ್ಲಿ)	ಮಂಜೂರಾದ ಅಂದಾಜು ಮೊತ್ತ (ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ)	ಕಾಮಗಾರಿ ಪ್ರಾರಂಭಿಸಿದ ದಿನಾಂಕ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡ ದಿನಾಂಕ	ಫೆಬ್ರವರಿ 2020 ರ ಅಂತ್ಯಕ್ಕೆ ವೆಚ್ಚ (ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ)	ಫೆಬ್ರವರಿ 2020 ರ ಅಂತ್ಯಕ್ಕೆ ಸಾಧಿಸಲಾದ ಉದ್ದ (ಕಿ.ಮೀಗಳಲ್ಲಿ)	ಷರಾ
1	2	3	4	5	6	7	8	9	10	11
Go	HDKote	KS-22-15	Improvements to Road-Hosaheggudilu to to Mullur-Beervalu Road	1.34	143.30	8/18/2015	12/31/2016	129.84	1.34	Work Completed
2	HDKote	KS-22-15	Improvements to Road-Hegganur to to Sarguru via Kandegala	6.14	378.40	8/18/2015	12/31/2016	332.04	6.14	Completed
Total for Heggadadevanakote Taluk				7.48	521.70			461.88	7.48	
3	Heggadadevanakote	KS-22-14A	Improvements to Road-Kandalike to to Begur via Hosakote	3.10	227.80	6/9/2017	4/29/2018	221.42	3.06	Work Completed
4	Heggadadevanakote	KS-22-14A	Improvements to Road-Itana to to Thumbasoge via Thoravalli Road	4.41	266.50	6/9/2017	4/29/2018	222.88	4.47	Work Completed
5	Heggadadevanakote	KS-22-14B	Improvements to Road-Udbur Colony to to Nanjanayakana Halli Palya Road	2.57	186.00	6/7/2017	12/31/2019	125.54	2.57	Work Completed
6	Heggadadevanakote	KS-22-14B	Improvements to Road-Zeyur Hirehally A Colony to to Naganahalli Road	3.09	184.80	6/7/2017	12/31/2019	146.57	3.09	Work Completed
Total for Heggadadevanakote Taluk				13.17	865.10			716.41	13.19	
7	Hunsur	KS-22-16A	Improvements to Road-Channasoge to to H.H Road	1.28	84.30	5/9/2016	12/31/2016	70.70	1.28	Work Completed

8	Hunsur	KS-22-16A	Improvements to Road-Coimbatore Colony to to Kalmanti Road	1.18	79.60	5/9/2016	12/31/2016	63.16	1.18	Work Completed
9	Hunsur	KS-22-16A	Improvements to Road- Mysore Bantawal Road to Naganahalli via Balaji Palace	2.54	132.10	5/9/2016	12/31/2016	100.68	2.54	Work Completed
10	Hunsur	KS-22-16B	Improvements to Road-Hebbala to to Kademanuganahalli via Kikkerikatte - Bekeshed Road	4.38	257.10	10/21/2015		0.74	0.00	Alternative Proposal of length 4.11 km 3 Roads Approved. Works Started.
11	Hunsur	KS-22-16B	Improvements to Road-Honnehalli to to Beeranahalli kaval Road	3.07	202.90	10/21/2015	6/4/2019	146.50	3.07	2.92 km BT, 0.15 % Pavement & Road Furniture Completed
12	Hunsur	KS-22-17	Improvements to Road-Haralahalli gate to to Kiranguru gate Road	4.61	276.40	6/30/2015	12/31/2016	212.74	4.55	Completed
13	Hunsur	KS-22-17	Improvements to Road-Honnikuppe to to Hunsur - Dharmapura Road via Hosakote Road	3.93	231.10	6/30/2015	12/31/2016	205.87	3.93	Work Completed
Total for Hunsur Taluk				20.99	1263.50			800.39	16.55	
14	Krishnaraja nagar	KS-22-18	Improvements to Road-Gummanahlli to to Hebsur Road (via Lakkikuppe)	3.60	208.81	5/15/2015	3/31/2017	194.78	3.60	Work Completed
15	Krishnaraja nagar	KS-22-18	Improvements to Road-Boregowdanakoppalu to to Bherya Road	1.55	106.43	5/15/2015	3/31/2017	96.56	1.55	Work Completed
16	Krishnaraja nagar	KS-22-18	Improvements to Road-Narayanapura to Kamenahlli Road	2.75	143.01	5/15/2015	3/31/2017	117.55	2.75	Work Completed
17	Krishnaraja nagar	KS-22-18	Improvements to Road-Arjunahally to Mysore- Hasan Road(T-01)	1.00	68.02	5/15/2015	3/31/2017	67.98	1.00	Work Completed
Total for Krishnarajanagar Taluk				8.90	526.27			476.87	8.90	

18	KRNagar	KS-22-19	Improvements to Road-Hosur (Kaval) to to Munjanahalli Road (via chikkabherya)	4.47	325.34	5/8/2015	9/30/2016	280.63	4.47	Work Completed
19	KRNagar	KS-22-19	Improvements to Road-Southanahalli to to Sathigrama Road	2.42	138.22	5/8/2015	9/30/2016	121.43	2.42	Work Completed
20	KRNagar	KS-22-19	Improvements to Road-Siddapura to Hebbal Badavane Road (via Siddanakoppalu, D.K. Koppalu Road)	4.40	255.97	5/8/2015	9/30/2016	227.80	4.40	Work Completed
Total for KRNagar Taluk				11.29	719.53			629.86	11.29	
21	Mysore	KS-22-12	Improvements to Road-Thibbayanahundi to Muganahundi	2.38	124.21	7/30/2015	5/15/2017	103.76	2.18	Work Completed
22	Mysore	KS-22-12	Improvements to Road-Mullur to Gopalpura via Mavinahalli	4.61	318.81	7/30/2015	5/15/2017	331.77	4.61	Work Completed
23	Mysore	KS-22-12	Improvements to Road-Thalur-sindhuvalli road to join Murudagalli Doddakanya road via Doddakatur	2.37	128.93	7/30/2015	5/15/2017	116.37	2.37	Work Completed
24	Mysore	KS-22-12	Improvements to Road-Jettyhundi to join K.Hemmanahally - Martikyathanahally Main Road	1.80	101.89	7/30/2015	5/15/2017	91.33	1.80	Work Completed
25	Mysore	KS-22-12	Improvements to Road-Thorayana kattur to Marballihundi via Jayapura-Marballihundi	2.33	141.29	7/30/2015	5/15/2017	95.98	2.33	Work Completed
26	Mysore	KS-22-13	Improvements to Road-D salundi to Udbur via Doddahundi	2.06	174.36	5/8/2015	10/25/2016	195.19	2.06	Work Completed
27	Mysore	KS-22-13	Improvements to Road-Soligara Colony to Gumachalli (ST)	2.85	146.37	5/8/2015	10/25/2016	124.99	2.85	Work Completed
28	Mysore	KS-22-13	Improvements to Road-Chuncharayanahundi to Malleshwara betta (taluk border)	1.70	126.52	5/8/2015	10/25/2016	91.11	1.70	Work Completed

29	Mysore	KS-22-26A	Improvements to Road-Kuppygala to Siddaramaiahundi	2.02	126.45	11/2/2015	10/2/2016	93.43	2.02	Work Completed
30	Mysore	KS-22-26B	Improvements to Road-Marigowdanahundi to Sajjehundi, janthagalli	1.42	91.30	11/2/2015	9/21/2016	71.40	1.42	Work Completed
31	Mysore	KS-22-27	Improvements to Road-Lakshmipura to Ranganathapura - Rangasamudra Gate	2.84	150.14	9/4/2015	12/30/2016	111.06	2.84	Completed
32	Mysore	KS-22-27	Improvements to Road-Kiralu to Hosakotte road	3.33	181.42	9/4/2015	10/25/2016	141.09	3.33	Completed
Total for Mysore Taluk				29.71	1811.69			1567.48	29.51	
33	Nanjangud	KS-22-20A	Improvements to Road-Hemmaragala to Gattavadi via Nerale	5.85	307.76	5/28/2017	1/23/2019	252.01	5.85	Work Completed
34	Nanjangud	KS-22-20B	Improvements to Road-Bankahally Road to Taluk Border via Doranakatte Colony, Venkatagiri Colony	3.12	170.24	5/4/2016	2/28/2017	137.15	3.12	Work Completed
35	Nanjangud	KS-22-20C	Improvements to Road-Kurahatti to Koodalapura	4.02	237.02	5/30/2017	6/4/2019	175.74	4.02	Work Completed
36	Nanjangud	KS-22-20C	Improvements to Road-Geekahalli to Geekahalli hundi	1.17	93.18	5/30/2017		31.54	0.00	GSB, CC Drain Completed & CI U/P
37	Nanjangud	KS-22-21	Improvements to Road-Hadya to Hosaveedu Hundi	4.68	286.38	7/14/2017	7/18/2019	238.70	4.68	BT & Road Furniture Completed
38	Nanjangud	KS-22-21	Improvements to Road-Koodlapura to Mallahalli	1.89	122.99	7/14/2017	1/4/2020	109.50	1.89	BT Completed
39	Nanjangud	KS-22-27	Improvements to Road-Eshwaragowdanahalli to Bannahalli	2.67	153.53	9/4/2015	12/30/2016	109.93	2.67	Completed
Total for Nanjangud Taluk				23.40	1371.10			1054.57	22.23	

40	Periyapatna	KS-22-23	Improvements to Road-Chowdenahalli to to Chennenahalli via muthuru koppalu Road	4.26	322.37	8/13/2015	2/19/2019	254.89	4.26	Work Completed
41	Periyapatna	KS-22-23	Improvements to Road-Belthuru to to Balekatte Road	1.61	123.99	8/13/2015	2/19/2019	109.81	1.61	Work Completed
42	Periyapatna	KS-22-23	Improvements to Road-Bettadapura Konasuru Road to to kurgal koppalu via kurgal	2.22	154.06	8/13/2015	2/19/2019	133.29	2.23	Work Completed
Total for Periyapatna Taluk				8.09	600.42			497.99	8.10	
43	Piriyapatna	KS-22-22	Improvements to Road-Nandinathpura to to Bemmatthi Road	1.04	67.22	8/13/2015	2/27/2019	67.29	1.04	Work Completed
44	Piriyapatna	KS-22-22	Improvements to Road-Periyapatna -Anechowkuru Road to to Abaturu koppalu via M. Koppalu	1.48	86.87	8/13/2015	2/27/2019	71.29	1.48	Work Completed
45	Piriyapatna	KS-22-22	Improvements to Road-Naganhalli to to Doddegowdanakoppalu via chikkamalalli Road	2.43	169.40	8/13/2015	2/27/2019	133.68	2.43	Work Completed
46	Piriyapatna	KS-22-22	Improvements to Road-Bettadapura - Bettadathunga Road to to Megalakopplu - via Kelagina kopplu Road	2.53	191.19	8/13/2015	2/27/2019	127.98	1.75	Work Completed
47	Piriyapatna	KS-22-22	Improvements to Road-Kelagina halli -Doddakoppalu to to Bettada thunga road	2.03	141.43	8/13/2015	2/27/2019	117.96	2.03	Work Completed
48	Piriyapatna	KS-22-22	Improvements to Road-Eachur to to Sigekorekaval via Komalapura	3.17	220.92	8/13/2015	2/27/2019	209.37	3.17	Work Completed
Total for Piriyapatna Taluk				12.68	877.03			727.57	11.90	
49	T N Pura	KS-22-25A	Improvements to Road-Kannahally to Mugur main road via Madrahally	3.24	200.00	8/11/2016		0.72	0.00	Tackled by PWD
50	T N Pura	KS-22-25A	Improvements to Road-Krishnapura to kebbehundi	2.12	149.70	8/11/2016	12/28/2018	135.78	2.12	Work Completed

51	T N Pura	KS-22-25B	Improvements to Road-Maradipura to Talakadu main road (CB hundi)	1.06	68.60	8/11/2016	12/30/2017	64.25	1.03	Completed
52	T N Pura	KS-22-25B	Improvements to Road-Kurubalahundi to Hosakukkuru	1.04	74.90	8/11/2016		0.00	0.00	Tackled by PWI
53	T N Pura	KS-22-25B	Improvements to Road-Mudukthore to District border (Kodagahally)	1.13	61.10	8/11/2016	12/30/2017	51.36	1.13	Completed
54	T N Pura	KS-22-27	Improvements to Road-Mannehundi to Eshwaragowdanahalli	2.80	141.88	9/4/2015	12/30/2016	106.08	2.80	Completed
Total for T N Pura Taluk				11.39	696.18			358.19	7.08	
55	Tnarsipur	KS-22-24A	Improvements to Road-Thuraganur to Taluk Border (Kiragavalu) via Hegguru	5.16	304.60	5/17/2016	3/27/2017	265.83	5.16	Work Completed
56	Tnarsipur	KS-22-24B	Improvements to Road-Menasikythanahally to Ankanahally via Karihuralikoppalu, Guddadakoppalu	4.09	225.50	8/11/2016	12/28/2018	183.05	4.09	Work Completed
57	Tnarsipur	KS-22-24B	Improvements to Road-Kendanakoppalu to T.N.Pura main road	1.20	68.10	8/11/2016	12/28/2018	18.36	1.20	Work Completed
58	Tnarsipur	KS-22-24B	Improvements to Road-Acharaihanahundi to Doddabagilu	1.73	124.60	8/11/2016	12/28/2018	115.95	1.73	Work Completed
59	Tnarsipur	KS-22-26A	Improvements to Road-Kiragasooru to Beligerehundi	0.99	108.76	11/2/2015	10/2/2016	90.36	0.99	Work Completed on 02.10.2016 & Maintenance U/A
60	Tnarsipur	KS-22-26A	Improvements to Road-Hadya to Ganaganur	2.29	134.21	11/2/2015	10/2/2016	95.41	2.29	Work Completed on 02.10.2016 & Maintenance U/A
61	Tnarsipur	KS-22-26B	Improvements to Road-Rangasamudra to Elavegowdanahundi	0.98	59.34	11/2/2015	9/21/2016	45.22	0.98	Work Completed on 21.09.2016 & Maintenance U/A

62	Tnarsipur	KS-22-26B	Improvements to Road-Pattehundi to Hunaganahalli	0.79	50.31	11/2/2015		0.13	0.00	Work done upto GIII layer by PRE Sub Dvn, TNPura (Dropped)
Total for Tnarsipur Taluk				17.23	1075.42			814.31	16.44	
WORKS TAKEN UP UNDER NGNRYIII Additional										
1	KRNagar	KS-22-44	Improvements to Road from Honnenahalli to Saligrama Mahaveera road in K R nagar Taluk, Mysuru District. From CH. 0.000 to 1.000 KM	1.00	100.00	5/16/2018	4/8/2019	55.77	0.36	Work Completed
2	KRNagar	KS-22-44	Improvements to Road from Saligrama-Ballur Road to Chikkanayakanahalli (Aralikatte) in K R nagar Taluk, Mysuru District. From CH. 0.000 to 1.500 KM	1.50	149.27	5/16/2018	4/8/2019	154.00	1.50	Work Completed
Total for KRNagar Taluk				2.50	249.27			209.77	1.86	
WORKS TAKEN UP UNDER NGNRYIII Change of Work										
1	Hunsur	KS-22-16B	Improvements to Road Bannikuppe to Maralaiahanakoppalu village road (Change of Road)	1.42	88.5	10/21/2015	6/4/2019	69.52	1.42	BT & Road Furniture Completed
2	Hunsur	KS-22-16B	Improvements to Road Hosuru - Maraduru road to La Salette Convent (Change of Road)	1.58	95.4	10/21/2015	6/4/2019	70.32	1.58	BT & Road Furniture Completed
3	Hunsur	KS-22-16B	Improvements to Road Hunsur Panchavalli to Uduvepura road (Change of Road)	1.11	72.25	10/21/2015	6/4/2019	51.82	1.11	BT & Road Furniture Completed
Total for Hunsur Taluk				4.11	256.15			191.66	4.11	
4	T N Pura	KS-22-25B	Improvements to Mudukthore to Mallikaarjuna swamy betta road	0.50	70.16	8/11/2016	12/30/2017	67.09	0.55	Completed
Total for T N Pura Taluk				0.50	70.16			67.09	0.55	
WORKS TAKEN UP UNDER NGNRYIII SCP & TSP 2.00km										

1	Heggadade vanakote	KSSP-22-01	Honnamanakatte (Nishan A Colony-Manchegowdanahalli Road) to Sogahalli Village	2.33	162.40	7/29/2017	11/28/2017	135.30	2.33	Work Completed
2	Heggadade vanakote	KSSP-22-04	Improvements to Road - Naganahalli to to Machanayakanahalli Road in H D Kote Taluk, Mysore District. ch 0.00 to 1.35km	1.35	100.00	3/10/2019		67.02	0.00	G-III Completed
Total for Heggadadevanakote Taluk				3.68	262.40			202.32	2.33	
3	Nanjangud	KSSP-22-02	Kalale to Karalapurapalya Road	2.16	147.00	5/16/2017	10/30/2019	123.59	1.80	Work Completed
Total for Nanjangud Taluk				2.16	147.00			123.59	1.80	
4	Tnarsipur	KSSP-22-03	S3 Road to Horahalli Harijana Colony	0.44	31.50	5/16/2017	1/31/2018	23.06	0.44	Work Completed
5	Tnarsipur	KSSP-22-03	Doddabagilu Main Road to Kargalli Harijana Colony	1.60	94.40	5/16/2017	1/31/2018	93.89	1.60	Work Completed
Total for Tnarsipur Taluk				2.04	125.90			116.95	2.04	
Total for Mysore District				179.32	11438.82			9016.90	165.36	

ಅನುಬಂಧ - 1

ನಮ್ಮ ಗ್ರಾಮ ನಮ್ಮ ರಸ್ತೆ ಯೋಜನೆ ಹಂತ - 4 ರಡಿ ಕೈಗೆತ್ತಿಕೊಳ್ಳಲಾದ ಕಾಮಗಾರಿಗಳ ವಿವರ (ಮೈಸೂರು ಜಿಲ್ಲೆ)

ಕ್ರಮ ಸಂಖ್ಯೆ	ತಾಲ್ಲೂಕಿನ ಹೆಸರು	ಪ್ಯಾಕೇಜ್ ಸಂಖ್ಯೆ (ರಸ್ತೆವಾರು)	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಮಂಜೂರಾದ ಉದ್ದ (ಕಿ.ಮೀಗಳಲ್ಲಿ)	ಮಂಜೂರಾದ ಅಂದಾಜು ಮೊತ್ತ (ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ)	ಕಾಮಗಾರಿ ಪ್ರಾರಂಭಿಸಿದ ದಿನಾಂಕ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡ ದಿನಾಂಕ	ಫೆಬ್ರವರಿ 2020 ರ ಅಂತ್ಯಕ್ಕೆ ವೆಚ್ಚ (ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ)	ಫೆಬ್ರವರಿ 2020 ರ ಅಂತ್ಯಕ್ಕೆ ಸಾಧಿಸಲಾದ ಉದ್ದ (ಕಿ.ಮೀಗಳಲ್ಲಿ)	ಷರಾ
1	2	3	4	5	6	7	8	9	10	11
1	Heggadade vanakote	KS-22-30	Improvements to Road - Kempegowdana Hundi to Antharasanthe via Badanakuppe	5.47	434.00	9/28/2017	12/31/2019	425.85	5.47	Work Completed Work Completed & Final Bill to be Submitted
2	Heggadade vanakote	KS-22-30	Improvements to Road - Nerale to kabini left canal Sunnakallu manti via Beechanahalli-hand post main Road	2.05	173.00	9/28/2017	12/31/2019	145.18	2.05	Work Completed & Final Bill to be Submitted
3	Heggadade vanakote	KS-22-30	Improvements to Road - Sargur-Moleyur to Gaddehalla via Seegewadi	0.96	88.00	9/28/2017	12/31/2019	79.23	0.96	Work Completed & Final Bill to be Submitted
4	Heggadade vanakote	KS-22-30	Improvements to Road - H.B Road Annuru gate to Annuru village Road	1.59	131.00	9/28/2017	12/31/2019	115.15	1.59	Work Completed & Final Bill to be Submitted
5	Heggadade vanakote	KS-22-31	Improvements to Road - H. B Road Jakkahalli to Hebbalakuppe Road	3.00	245.00	7/29/2017	2/20/2019	178.83	3.00	Work Completed
6	Heggadade vanakote	KS-22-31	Improvements to Road - Changowdana Hally to Hediyaala Road	2.14	165.00	7/29/2017	2/20/2019	127.25	2.14	Work Completed
7	Heggadade vanakote	KS-22-31	Improvements to Road - Nemmanahalli to Bankvadi via B. Matakere Circle via road	4.24	328.00	7/29/2017	2/20/2019	236.51	4.24	Work Completed
8	Heggadade vanakote	KS-22-31	Improvements to Road - Matadakatte to to Matadakatte Cross	0.56	52.00	7/29/2017	2/20/2019	97.09	0.56	Work Completed
Total for Heggadadevanakote Taluk				20.01	1616.00			1405.09	20.01	
9	Hunsur	KS-22-32	Improvements to Road - Halepenjally to Ummatturu, Road via Hosapenjally	3.50	222.00	8/8/2017	6/4/2019	189.14	3.50	2.98 km BT & 0.52KM CC Pavement Completed, Road Furniture Completed
10	Hunsur	KS-22-32	Improvements to Road - Hebbala to B. R Kaval Bhovi colony to via Masthmanahadi	1.97	160.00	8/8/2017		68.99	0.15	0.15 km GSB, G-III, CC Pavement Completed & 1.82 km Geocell Completed.

ಕ್ರಮ ಸಂಖ್ಯೆ	ತಾಲ್ಲೂಕಿನ ಹೆಸರು	ಪ್ರಾಜೆಕ್ಟ್ ಸಂಖ್ಯೆ (ರಸ್ತೆವಾರು)	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಮಂಜೂರಾದ ಉದ್ದ (ಕಿ.ಮೀಗಳಲ್ಲಿ)	ಮಂಜೂರಾದ ಅಂದಾಜು ಮೊತ್ತ (ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ)	ಕಾಮಗಾರಿ ಪ್ರಾರಂಭಿಸಿದ ದಿನಾಂಕ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡ ದಿನಾಂಕ	ಫೆಬ್ರವರಿ 2020 ರ ಅಂತ್ಯಕ್ಕೆ ವೆಚ್ಚ (ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ)	ಫೆಬ್ರವರಿ 2020 ರ ಅಂತ್ಯಕ್ಕೆ ಸಾಧಿಸಲಾದ ಉದ್ದ (ಕಿ.ಮೀಗಳಲ್ಲಿ)	ಷರಾ
11	Hunsur	KS-22-32	Improvements to Road - Hirikyathanahally to Harve via Maroor	5.51	429.00	8/8/2017	1/4/2020	379.99	5.51	0.90 km CC Pavement Completed & 2.02 KM White Topping Completed, 2.59 km BT Completed
12	Hunsur	KS-22-32	Improvements to Road - Ramapatna to Mukanahally	1.08	95.00	8/8/2017	8/3/2019	81.38	1.08	BT & 0.45KM CC Pavement, Bamboo Grid Soil Aggregate 0.63 km Completed Road Furniture Completed
13	Hunsur	KS-22-32	Improvements to Road - Coorg Colony to Shivapura Road	0.78	61.00	8/8/2017	8/3/2019	48.15	0.78	BT & Road Furniture Completed
14	Hunsur	KS-22-33	Improvements to Road - Attiguppe to Nagamangala Road	1.56	131.00	7/25/2017		58.98	0.25	CC Drain U/P,G-II completed & G-III Completed
15	Hunsur	KS-22-33	Improvements to Road - Hindagodlu Kallurappana Betta to Shankarapura hadi road	0.96	71.00	7/25/2017	10/31/2019	51.37	0.96	BT & CC Pavement Completed
16	Hunsur	KS-22-33	Improvements to Road - Ballenahally to Siddalingapura Road	1.75	130.00	7/25/2017		82.83	0.00	GIII Completed
17	Hunsur	KS-22-33	Improvements to Road - Hagarahalli to Rayanahalli Road	3.57	252.00	7/25/2017	8/3/2019	185.23	3.57	BT & CC Pavement Completed
Total for Hunsur Taluk				20.68	1551.00			1146.06	15.80	
18	Krishnaraja nagar	KS-22-34	Improvements to Road - K.R. Nagara Ramanathapura road to Habburu	1.34	98.00	7/28/2017	3/24/2019	72.94	1.34	1.21 Km BT Completed & 0.13km CC Pavement Completed
19	Krishnaraja nagar	KS-22-34	Improvements to Road - D.K. Koppalu to K.R. Nagara-Chunchankatte Road	1.60	137.00	7/28/2017	6/4/2019	93.45	1.60	BT Completed
20	Krishnaraja nagar	KS-22-34	Improvements to Road - Haliyur to Mudalakoppalu via Ankanahalli	3.60	271.01	7/28/2017	6/4/2019	200.82	3.60	BT Completed
21	Krishnaraja nagar	KS-22-34	Improvements to Road - Bherya Akkihebbalu to K.R.Nagra Taluk Board via shumbravally, boregowdankoppalu	2.01	182.00	7/28/2017	6/4/2019	79.34	1.21	0.80 km Land Dispute, CC Drain, CC Road completed & 1.21 Km BT Completed, Protection Wall U/P

ಕ್ರಮ ಸಂಖ್ಯೆ	ತಾಲ್ಲೂಕಿನ ಹೆಸರು	ಪ್ಯಾಕೇಜ್ ಸಂಖ್ಯೆ (ರಸ್ತೆವಾರು)	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಮಂಜೂರಾದ ಉದ್ದ (ಕಿ.ಮೀಗಳಲ್ಲಿ)	ಮಂಜೂರಾದ ಅಂದಾಜು ಮೊತ್ತ (ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ)	ಕಾಮಗಾರಿ ಪ್ರಾರಂಭಿಸಿದ ದಿನಾಂಕ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡ ದಿನಾಂಕ	ಫೆಬ್ರವರಿ 2020 ರ ಅಂತ್ಯಕ್ಕೆ ವೆಚ್ಚ (ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ)	ಫೆಬ್ರವರಿ 2020 ರ ಅಂತ್ಯಕ್ಕೆ ಸಾಧಿಸಲಾದ ಉದ್ದ (ಕಿ.ಮೀಗಳಲ್ಲಿ)	ಷರಾ
22	Krishnaraja nagar	KS-22-34	Improvements to Road - Hebsur to Japadakatte	1.66	145.00	7/28/2017	2/5/2020	52.99	1.66	BT & CC Pavement Completed
23	Krishnaraja nagar	KS-22-35	Improvements to Road - Pashupathi to Gayanahalli Road	1.48	116.00	8/2/2017	3/24/2019	97.94	1.16	Work Completed
24	Krishnaraja nagar	KS-22-35	Improvements to Road - K.R. Nagara Tippuru Road to K.R.Nagara- Tippur Road via Goragundi, Goragundi Hosabadavane	2.67	219.00	8/2/2017	3/24/2019	194.79	2.67	Work Completed
25	Krishnaraja nagar	KS-22-35	Improvements to Road - K.R. Nagara mulluru road to to Kalenahalli Hunsur road via Hosakoppalu	1.56	149.00	8/2/2017		0.00	0.00	Change of work
26	Krishnaraja nagar	KS-22-35	Improvements to Road - Melur to Shankanahalli	2.07	154.00	8/2/2017	3/24/2019	144.99	2.07	Work Completed
27	Krishnaraja nagar	KS-22-35	Improvements to Road - K.R. Nagara sanyasipura to Kantenahalli via Mudalakoppalu	2.36	163.00	8/2/2017	3/24/2019	130.47	2.36	Work Completed
Total for Krishnarajanagar Taluk				20.35	1634.01			1067.73	17.67	
28	Mysore	KS-22-28	Improvements to Road - Kamanakerehundi to Taluk border	2.98	235.00	8/22/2017	2/28/2019	197.03	2.98	Work Completed
29	Mysore	KS-22-28	Improvements to Road - Dadadakallahalli kommegowdanakoppal to Taluk border	4.28	353.00	8/22/2017	2/28/2019	323.63	3.90	Work Completed
30	Mysore	KS-22-28	Improvements to Road - Kergally to Bhogadi	1.80	142.00	8/22/2017	2/28/2019	101.70	1.50	Work Completed
31	Mysore	KS-22-28	Improvements to Road - K.Hemmahally to Manikyapura	3.23	202.00	8/22/2017	2/28/2019	193.25	3.23	Work Completed
32	Mysore	KS-22-29	Improvements to Road - Jayapura to Mavinahally road	2.60	200.00	8/23/2017	3/31/2019	192.58	2.60	Work Completed
33	Mysore	KS-22-29	Improvements to Road - Belavatha to Mysore-Bangalore road via KR mill colony	0.86	100.00	8/23/2017	3/31/2019	101.02	0.86	Work Completed
34	Mysore	KS-22-29	Improvements to Road - Belawadi to Lingadevara Koppalu	1.20	91.00	8/23/2017	3/31/2019	71.58	1.20	Work Completed

ಕ್ರಮ ಸಂಖ್ಯೆ	ತಾಲ್ಲೂಕಿನ ಹೆಸರು	ಪ್ರಾಜೆಕ್ಟ್ ಸಂಖ್ಯೆ (ರಸ್ತೆವಾರು)	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಮಂಜೂರಾದ ಉದ್ದ (ಕಿ.ಮೀಗಳಲ್ಲಿ)	ಮಂಜೂರಾದ ಅಂದಾಜು ಮೊತ್ತ (ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ)	ಕಾಮಗಾರಿ ಪ್ರಾರಂಭಿಸಿದ ದಿನಾಂಕ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡ ದಿನಾಂಕ	ಫೆಬ್ರವರಿ 2020 ರ ಅಂತ್ಯಕ್ಕೆ ವೆಚ್ಚ (ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ)	ಫೆಬ್ರವರಿ 2020 ರ ಅಂತ್ಯಕ್ಕೆ ಸಾಧಿಸಲಾದ ಉದ್ದ (ಕಿ.ಮೀಗಳಲ್ಲಿ)	ಷರಾ
35	Mysore	KS-22-29	Improvements to Road - Jayapura SC & ST colony to Jayapura-Marballihundi	0.94	61.00	8/23/2017	3/31/2019	51.99	0.94	Work Completed
36	Mysore	KS-22-29	Improvements to Road - Hootagalli to BEML road(Koorgally)	2.51	207.00	8/23/2017	3/31/2019	163.46	2.51	Work Completed
37	Mysore	KS-22-42	Improvements to Road - Laxmipura to Mardihuni ghate via mahadevi colony	3.90	260.00	8/22/2017	7/2/2019	196.39	3.90	BT Completed
38	Mysore	KS-22-43	Improvements to Road - Chorannahalli to Janthagalli	2.90	191.00	8/22/2017	6/4/2019	152.22	2.90	BT Completed
Total for Mysore Taluk				27.20	2042.00			1744.85	26.52	
39	Nanjangud	KS-22-36	Improvements to Road - Kalihundi to Sindhuvalli-Srinagar	1.42	129.00	9/5/2017	2/28/2019	45.53	1.12	Work Completed
40	Nanjangud	KS-22-36	Improvements to Road - Shiramalli to Belale	3.03	240.00	9/5/2017	2/28/2019	82.09	1.55	Work Completed
41	Nanjangud	KS-22-36	Improvements to Road - Maduvinahalli to Hosaveeduhundi	1.60	123.00	9/5/2017	2/28/2019	96.26	1.42	Work Completed
42	Nanjangud	KS-22-36	Improvements to Road - Krishnapura to taluk border (Channavadevanapura)	1.44	110.00	9/5/2017	2/28/2019	127.24	1.44	Work Completed
43	Nanjangud	KS-22-36	Improvements to Road - Hosapura to Lakshmanapura & Kugalur-Yelachagere road	3.17	208.00	9/5/2017	2/28/2019	176.42	2.97	Work Completed
44	Nanjangud	KS-22-37	Improvements to Road - Kurahatti to BN road NH via Sinduvalli	3.90	350.00	10/19/2017	2/15/2019	215.22	3.90	Work Completed
45	Nanjangud	KS-22-37	Improvements to Road - Yechagundlu to Volgere	6.78	434.00	10/19/2017	2/15/2019	182.96	4.11	Work Completed
46	Nanjangud	KS-22-42	Improvements to Road - Karemole to Ummathuru	1.80	240.00	8/22/2017		99.92	0.00	GSB & Geocell U/P
47	Nanjangud	KS-22-42	Improvements to Road - Bendagalli to Joining Chamarajanagar Main Road	3.20	226.00	8/22/2017	8/3/2019	164.47	3.20	BT Completed
48	Nanjangud	KS-22-43	Improvements to Road - Varahalli to Chunchanalli	2.16	187.00	8/22/2017	2/5/2020	118.38	2.16	BT Completed
Total for Nanjangud Taluk				28.50	2247.00			1308.49	21.87	

ಕ್ರಮ ಸಂಖ್ಯೆ	ತಾಲ್ಲೂಕಿನ ಹೆಸರು	ಪ್ರಾಜೆಕ್ಟ್ ಸಂಖ್ಯೆ (ರಸ್ತೆವಾರು)	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಮಂಜೂರಾದ ಉದ್ದ (ಕಿ.ಮೀಗಳಲ್ಲಿ)	ಮಂಜೂರಾದ ಅಂದಾಜು ಮೊತ್ತ (ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ)	ಕಾಮಗಾರಿ ಪ್ರಾರಂಭಿಸಿದ ದಿನಾಂಕ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡ ದಿನಾಂಕ	ಫೆಬ್ರವರಿ 2020 ರ ಅಂತ್ಯಕ್ಕೆ ವೆಚ್ಚ (ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ)	ಫೆಬ್ರವರಿ 2020 ರ ಅಂತ್ಯಕ್ಕೆ ಸಾಧಿಸಲಾದ ಉದ್ದ (ಕಿ.ಮೀಗಳಲ್ಲಿ)	ಷರಾ
49	Piriyapatna	KS-22-38	Improvements to Road - Kaggundi to to Hittna hebbagilu gate	3.08	222.00	9/10/2017	3/5/2020	83.31	2.18	0.90KM Tackled by PWD Department BT Completed & Culvert, Drain Completed.
50	Piriyapatna	KS-22-38	Improvements to Road - Haranahalli to Chikkanerele Road via kesarakere	2.23	212.00	9/10/2017	1/4/2020	130.08	2.23	1.90 km BT & 0.33 km CC Pavement completed
51	Piriyapatna	KS-22-38	Improvements to Road - Periyapatna Anechowkuru Road to Periyapatna Anechowkuru Mian Road via Ankanahlli, Ankanahlli koppalu.	2.64	228.00	9/10/2017	2/5/2020	111.63	2.64	BT & CC Pavement Completed
52	Piriyapatna	KS-22-39	Improvements to Road - Thirumalapura to Hosahalli via besavanakuppe Road	2.12	160.00	8/7/2017	3/29/2019	140.17	2.12	Work Completed
53	Piriyapatna	KS-22-39	Improvements to Road - Benagalu Bovi Colony to Benagalu Road	1.60	138.00	8/7/2017	3/29/2019	107.29	1.60	Work Completed
54	Piriyapatna	KS-22-39	Improvements to Road - Sundavalu to Mkanahalli Road	2.34	183.00	8/7/2017	3/29/2019	162.76	2.34	Work Completed
55	Piriyapatna	KS-22-39	Improvements to Road - Nilavadi to Narayanapura via Andhanagra, muslim black	2.00	203.00	8/7/2017	3/29/2019	171.41	2.00	Work Completed
56	Piriyapatna	KS-22-39	Improvements to Road - P. Basavanahalli to Kanoor Road	1.54	97.00	8/7/2017	3/29/2019	81.67	1.54	Work Completed
57	Piriyapatna	KS-22-39	Improvements to Road - Mellahalli to Kimahalli Road via chikkavaddarakere	3.00	273.00	8/7/2017	3/29/2019	210.76	3.00	Work Completed
58	Piriyapatna	KS-22-45	Improvements to Road - Yaremanuganahalli to Naganahalli via Harinahalli, navilukodi	6.51	515.10	7/16/2018		214.96	0.00	GSB, CD Work Completed & CC Drain U/P
Total for Piriyapatna Taluk				27.06	2231.10			1414.04	19.65	
59	Tnarsipur	KS-22-40	Improvements to Road - Chidarahalli to Konagahalli	3.33	277.00	8/22/2017		0.88	0.00	change of work proposal with submitted for approval
60	Tnarsipur	KS-22-40	Improvements to Road - Yachanahalli to Thnuruga via kempegowdanakopallu ankanhalli	6.49	429.00	8/22/2017	3/25/2019	336.77	6.93	Work Completed

ಕ್ರಮ ಸಂಖ್ಯೆ	ತಾಲ್ಲೂಕಿನ ಹೆಸರು	ಪ್ರಾಜೆಕ್ಟ್ ಸಂಖ್ಯೆ (ರಸ್ತೆವಾರು)	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಮಂಜೂರಾದ ಉದ್ದ (ಕಿ.ಮೀಗಳಲ್ಲಿ)	ಮಂಜೂರಾದ ಅಂದಾಜು ಮೊತ್ತ (ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ)	ಕಾಮಗಾರಿ ಪ್ರಾರಂಭಿಸಿದ ದಿನಾಂಕ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡ ದಿನಾಂಕ	ಫೆಬ್ರವರಿ 2020 ರ ಅಂತ್ಯಕ್ಕೆ ವೆಚ್ಚ (ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ)	ಫೆಬ್ರವರಿ 2020 ರ ಅಂತ್ಯಕ್ಕೆ ಸಾಧಿಸಲಾದ ಉದ್ದ (ಕಿ.ಮೀಗಳಲ್ಲಿ)	ಷರಾ
61	Tnarsipur	KS-22-41	Improvements to Road - Kannahalli to Mugur main road	3.19	227.00	8/22/2017		46.62	0.00	GSB U/P
62	Tnarsipur	KS-22-41	Improvements to Road - Ukkalagere to nagalagere	2.82	209.00	8/22/2017		35.64	0.00	G-III Completed
63	Tnarsipur	KS-22-41	Improvements to Road - S-3 Road to Kaggalipura Via Srirangrajapura	3.80	270.00	8/22/2017		39.37	0.00	G-III Completed & CC Drain U/P
64	Tnarsipur	KS-22-42	Improvements to Road - Beligerehundi to Yaraganahalli-Thayuru	1.45	108.00	8/22/2017		28.36	0.00	G-II, CD Work Completed & Balanced 0.20 km tackled by Irrigation Department
65	Tnarsipur	KS-22-43	Improvements to Road - Agasthyapura to Kambadharamana betta	3.90	292.00	8/22/2017		79.57	1.50	0.95 km Dropped 1.50 km IIT Completed & 0.30 km CC completed
Total for Tnarsipur Taluk				24.98	1812.00			567.21	8.43	
WORKS TAKEN UP UNDER NGNRY-IV Change of Work										
1	Krishnarajanagar	KS-22-35	Improvements to Road - Improvements to Road Mavathuru to to Hoskote Road via Mavathurumma Temple In K.R nagar Taluk	1.56	149.00	8/2/2017	5/23/2019	121.16	1.56	Work Completed
Total for Krishnarajanagar Taluk				1.56	149.00	42949.00	43608.00	121.16	1.56	
2	Piriyapatna	KS-22-38	Improvements to Road - Improvements to Road from Mellahalli to to kagundi road to Doddavaddarakere in Periyapatna Taluk	1.05	65.00	9/10/2017	11/29/2019	36.63	1.05	Work Completed
Total for Piriyapatna Taluk				1.05	65.00	42988.00	43798.00	36.63	1.05	
WORKS TAKEN UP UNDER NGNRY-IV New										

ಕ್ರಮ ಸಂಖ್ಯೆ	ತಾಲ್ಲೂಕಿನ ಹೆಸರು	ಪ್ಯಾಕೇಜ್ ಸಂಖ್ಯೆ (ರಸ್ತೆವಾರು)	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಮಂಜೂರಾದ ಉದ್ದ (ಕಿ.ಮೀಗಳಲ್ಲಿ)	ಮಂಜೂರಾದ ಅಂದಾಜು ಮೊತ್ತ (ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ)	ಕಾಮಗಾರಿ ಪ್ರಾರಂಭಿಸಿದ ದಿನಾಂಕ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡ ದಿನಾಂಕ	ಫೆಬ್ರವರಿ 2020 ರ ಅಂತ್ಯಕ್ಕೆ ವೆಚ್ಚ (ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ)	ಫೆಬ್ರವರಿ 2020 ರ ಅಂತ್ಯಕ್ಕೆ ಸಾಧಿಸಲಾದ ಉದ್ದ (ಕಿ.ಮೀಗಳಲ್ಲಿ)	ಷರಾ
1	Krishnaraj anagar	KS-22-46	Improvements to Road from Channamagere to KR Nagara-Ramanathapura Main Road Via Thopinakona in K R Nagar Taluk, Mysuru District.	3.21	385.00	07.11.2019		0.00	0.00	CD U/P
Total for KRNagar Constituency				3.21	385.00	07.11.2019	0.00	0.00	0.00	
2	Mysore	KS-22-47	Improvements to roads in SIRD Campus at Mysuru city, Mysuru District.	1.75	95.00	22.10.2019		64.40	1.75	BT & CC Pavement Completed
Total for Mysore Constituency				1.75	95.00	22.10.2019	0.00	64.40	1.75	
Total for Mysore District				176.35	13827.11			8875.66	134.30	

ಅನುಬಂಧ - ೩

ಘೋಷ್ವಾರೆ

ನಮ್ಮ ಗ್ರಾಮ ನಮ್ಮ ರಸ್ತೆ ಯೋಜನೆ ಹಂತ - 3 ಮತ್ತು 4 ರಡಿ ಪರಿಶಿಷ್ಟ ಜಾತಿ/ಪರಿಶಿಷ್ಟ ಪಂಗಡಗಳ ಜನರು ವಾಸಿಸುವ ಪ್ರದೇಶಗಳಲ್ಲಿ ಕೈಗೊಂಡಿರುವ ಕಾಮಗಾರಿಗಳ ವಿವರ (ಮೈಸೂರು ಜಿಲ್ಲೆ)

ಕ್ರಮ ಸಂಖ್ಯೆ	ಯೋಜನೆ	ತಾಲ್ಲೂಕು	ಕಾಮಗಾರಿಗಳ ಸಂಖ್ಯೆ	ಕೈಬಿಡಲಾದ ಕಾಮಗಾರಿಗಳ ಸಂಖ್ಯೆ	ಪೂರ್ಣಗೊಂಡ ಕಾಮಗಾರಿಗಳ ಸಂಖ್ಯೆ	ಮಂಜೂರಾದ ಉದ್ದ (ಕಿ.ಮೀಗಳಲ್ಲಿ)	ಮಂಜೂರಾದ ಅಂದಾಜು ಮೊತ್ತ (ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ)	ಫೆಬ್ರವರಿ 2020 ರ ಅಂತ್ಯಕ್ಕೆ ವೆಚ್ಚ (ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ)	ಫೆಬ್ರವರಿ 2020 ರ ಅಂತ್ಯಕ್ಕೆ ಸಾಧಿಸಲಾದ ಉದ್ದ (ಕಿ.ಮೀಗಳಲ್ಲಿ)
1	2	3	4	5	6	7	8	9	10
1	NGNRY-III SCP & TSP	H D Kote	4	0	3	11.16	784.10	664.20	9.81
		Hunsur	2	0	2	8.54	507.50	418.61	8.48
		K R Nagara	3	0	3	11.29	719.53	629.86	11.29
		Mysuru	5	0	5	12.78	778.81	663.44	12.78
		Nanjangud	4	0	4	11.40	709.90	581.72	11.04
		Periyapatna	3	0	3	8.09	600.42	497.99	8.10
		T N Pura	9	2	7	13.93	892.24	542.23	9.67
Total			30	2	27	77.19	4992.50	3998.05	71.17
2	NGNRY-IV SCP & TSP	Mysuru	7	0	7	14.91	1110.00	929.24	14.91
		Nanjangud	3	0	3	12.84	971.00	516.56	10.17
		T N Pura	4	0	0	13.71	998.00	201.20	1.50
		H D Kote	4	0	4	9.94	790.00	639.68	9.94
		Hunsur	4	0	2	7.84	584.00	378.41	4.78
		K R Nagara	5	1	4	10.14	801.00	568.19	8.26
		Periyapatna	6	0	6	12.60	1054.00	874.06	12.60
Total			33	1	26	81.98	6308.00	4107.34	62.16

ಅನುಬಂಧ - 2

ನಮ್ಮ ಗ್ರಾಮ ನಮ್ಮ ರಸ್ತೆ ಯೋಜನೆ ಹಂತ - 3 ರಡಿ ಪರಿಶಿಷ್ಟ ಜಾತಿ/ಪರಿಶಿಷ್ಟ ಪಂಗಡಗಳ ಜನರು ವಾಸಿಸುವ ಪ್ರದೇಶಗಳಲ್ಲಿ ಕೈಗೊಂಡಿರುವ ಕಾಮಗಾರಿಗಳ ವಿವರ (ಮೈಸೂರು ಜಿಲ್ಲೆ)

ಕ್ರಮ ಸಂಖ್ಯೆ	ತಾಲ್ಲೂಕಿನ ಹೆಸರು	ಪ್ರಾಜೆಕ್ಟ್ ಸಂಖ್ಯೆ (ರಸ್ತೆವಾರು)	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಮಂಜೂರಾದ ಉದ್ದ (ಕಿ.ಮೀಗಳಲ್ಲಿ)	ಮಂಜೂರಾದ ಅಂದಾಜು ಮೊತ್ತ (ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ)	ಕಾಮಗಾರಿ ಪ್ರಾರಂಭಿಸಿದ ದಿನಾಂಕ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡ ದಿನಾಂಕ	ಫೆಬ್ರವರಿ 2020 ರ ಅಂತ್ಯಕ್ಕೆ ವೆಚ್ಚ (ರೂ.ಲಕ್ಷಗಳ ಲ್ಲಿ)	ಫೆಬ್ರವರಿ 2020 ರ ಅಂತ್ಯಕ್ಕೆ ಸಾಧಿಸಲಾದ ಉದ್ದ (ಕಿ.ಮೀಗಳಲ್ಲಿ)	ಪರಿಸ್ಥಿತಿ
1	2	3	4	5	6	7	8	9	10	11
1	HDKote	KS-22-15	Improvements to Road-Hosaheggudilu to to Mullur-Beervalu Road	1.34	143.30	8/18/2015	12/31/2016	129.84	1.34	Work Completed
2	HDKote	KS-22-15	Improvements to Road-Hegganur to to Sarguru via Kandegala	6.14	378.40	8/18/2015	12/31/2016	332.04	6.14	Completed
Total for Heggadadevanakote Taluk				7.48	521.70			461.88	7.48	
3	Hunsur	KS-22-17	Improvements to Road-Haralahalli gate to to Kiranguru gate Road	4.61	276.40	6/30/2015	12/31/2016	212.74	4.55	Completed
4	Hunsur	KS-22-17	Improvements to Road-Honnikuppe to to Hunsur - Dharmapura Road via Hosakote	3.93	231.10	6/30/2015	12/31/2016	205.87	3.93	Work Completed
Total for Hunsur Taluk				8.54	507.50			418.61	8.48	
5	KRNagar	KS-22-19	Improvements to Road-Hosur (Kaval) to to Munjanahalli Road (via chikkabherya)	4.47	325.34	5/8/2015	9/30/2016	280.63	4.47	Work Completed
6	KRNagar	KS-22-19	Improvements to Road-Southanahalli to to Sathigrama Road	2.42	138.22	5/8/2015	9/30/2016	121.43	2.42	Work Completed

ಕ್ರಮ ಸಂಖ್ಯೆ	ತಾಲ್ಲೂಕಿನ ಹೆಸರು	ಪ್ರಾಜೆಕ್ಟ್ ಸಂಖ್ಯೆ (ರಸ್ತೆಹಾರು)	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಮಂಜೂರಾದ ಉದ್ದ (ಕಿ.ಮೀಗಳಲ್ಲಿ)	ಮಂಜೂರಾದ ಅಂದಾಜು ಮೊತ್ತ (ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ)	ಕಾಮಗಾರಿ ಪ್ರಾರಂಭಿಸಿದ ದಿನಾಂಕ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡ ದಿನಾಂಕ	ಫೆಬ್ರವರಿ 2020 ರ ಅಂತ್ಯಕ್ಕೆ ವೆಚ್ಚ (ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ)	ಫೆಬ್ರವರಿ 2020 ರ ಅಂತ್ಯಕ್ಕೆ ಸಾಧಿಸಲಾದ ಉದ್ದ (ಕಿ.ಮೀಗಳಲ್ಲಿ)	ಪರಿಸ್ಥಿತಿ
20	KRNagar	KS-22-19	Improvements to Road-Siddapura to Hebbal Badavane Road (via Siddanakoppalu, D.K. Koppalu)	4.40	255.97	5/8/2015	9/30/2016	227.80	4.40	Work Completed
Total for KRNagar Taluk				11.29	719.53			629.86	11.29	
7	Mysore	KS-22-13	Improvements to Road-D salundi to Udbur via Doddahundi	2.06	174.36	5/8/2015	10/25/2016	195.19	2.06	Work Completed
8	Mysore	KS-22-13	Improvements to Road-Soligara Colony to Gumachalli (ST)	2.85	146.37	5/8/2015	10/25/2016	124.99	2.85	Work Completed
9	Mysore	KS-22-13	Improvements to Road-Chuncharayanahundi to Malleshwara betta (taluk border)	1.70	126.52	5/8/2015	10/25/2016	91.11	1.70	Work Completed
10	Mysore	KS-22-27	Improvements to Road-Lakshmipura to Ranganathapura - Rangasamudra Gate	2.84	150.14	9/4/2015	12/30/2016	111.06	2.84	Completed
11	Mysore	KS-22-27	Improvements to Road-Kiralu to Hosakotte road	3.33	181.42	9/4/2015	10/25/2016	141.09	3.33	Completed
Total for Mysore Taluk				12.78	778.81			663.44	12.78	
12	Nanjangud	KS-22-21	Improvements to Road-Hadya to Hosaveedu Hundi	4.68	286.38	7/14/2017	7/18/2019	238.70	4.68	BT & Road Furniture Completed
13	Nanjangud	KS-22-21	Improvements to Road-Koodlapura to Mallahalli	1.89	122.99	7/14/2017	1/4/2020	109.50	1.89	BT Completed

ಕ್ರ. ಸಂಖ್ಯೆ	ತಾಲ್ಲೂಕಿನ ಹೆಸರು	ಪ್ರಾಜೆಕ್ಟ್ ಸಂಖ್ಯೆ (ರಸ್ತೆವಾರು)	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಮಂಜೂರಾದ ಉದ್ದ (ಕಿ.ಮೀಗಳಲ್ಲಿ)	ಮಂಜೂರಾದ ಅಂದಾಜು ಮೊತ್ತ (ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ)	ಕಾಮಗಾರಿ ಪ್ರಾರಂಭಿಸಿದ ದಿನಾಂಕ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡ ದಿನಾಂಕ	ಫೆಬ್ರವರಿ 2020 ರ ಅಂತ್ಯಕ್ಕೆ ವೆಚ್ಚ (ರೂ.ಲಕ್ಷಗಳ ಲ್ಲಿ)	ಫೆಬ್ರವರಿ 2020 ರ ಅಂತ್ಯಕ್ಕೆ ಸಾಧಿಸಲಾದ ಉದ್ದ (ಕಿ.ಮೀಗಳಲ್ಲಿ)	ಪರಿಸ್ಥಿತಿ
14	Nanjangud	KS-22-27	Improvements to Road-Eshwaragowdanahalli to Bannahalli	2.67	153.53	9/4/2015	12/30/2016	109.93	2.67	Completed
Total for Nanjangud Taluk				9.24	562.90			458.13	9.24	
15	Periyapatna	KS-22-23	Improvements to Road-Chowdenahalli to to Chennenahalli via muthuru koppalu Road	4.26	322.37	8/13/2015	2/19/2019	254.89	4.26	Work Completed
16	Periyapatna	KS-22-23	Improvements to Road-Belthuru to to Balekatte Road	1.61	123.99	8/13/2015	2/19/2019	109.81	1.61	Work Completed
17	Periyapatna	KS-22-23	Improvements to Road-Bettadapura Konasuru Road to to kurgal koppalu via kurgal	2.22	154.06	8/13/2015	2/19/2019	133.29	2.23	Work Completed
Total for Periyapatna Taluk				8.09	600.42			497.99	8.10	
18	T N Pura	KS-22-25A	Improvements to Road-Kannahally to Mugur main road via Madrahally	3.24	200.00	8/11/2016		0.72	0.00	Tackled by PWD
19	T N Pura	KS-22-25A	Improvements to Road-Krishnapura to kebbehundi	2.12	149.70	8/11/2016	12/28/2018	135.78	2.12	Work Completed
20	T N Pura	KS-22-25B	Improvements to Road-Maradipura to Talakadu main road (CB hundi)	1.06	68.60	8/11/2016	12/30/2017	64.25	1.03	Completed
21	T N Pura	KS-22-25B	Improvements to Road-Kurubalahundi to Hosakukkuru	1.04	74.90	8/11/2016		0.00	0.00	Tackled by PWD

ಕ್ರಮ ಸಂಖ್ಯೆ	ತಾಲ್ಲೂಕಿನ ಹೆಸರು	ಪ್ರಾಜೆಕ್ಟ್ ಸಂಖ್ಯೆ (ರಸ್ತೆವಾರು)	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಮಂಜೂರಾದ ಉದ್ದ (ಕಿ.ಮೀಗಳಲ್ಲಿ)	ಮಂಜೂರಾದ ಅಂದಾಜು ಮೊತ್ತ (ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ)	ಕಾಮಗಾರಿ ಪ್ರಾರಂಭಿಸಿದ ದಿನಾಂಕ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡ ದಿನಾಂಕ	ಫೆಬ್ರವರಿ 2020 ರ ಅಂತ್ಯಕ್ಕೆ ವೆಚ್ಚ (ರೂ.ಲಕ್ಷಗಳ ಲ್ಲಿ)	ಫೆಬ್ರವರಿ 2020 ರ ಅಂತ್ಯಕ್ಕೆ ಸಾಧಿಸಲಾದ ಉದ್ದ (ಕಿ.ಮೀಗಳಲ್ಲಿ)	ಪರಿಸ್ಥಿತಿ
22	T N Pura	KS-22-25B	Improvements to Road- Mudukthore to District border (Kodagahally)	1.13	61.10	8/11/2016	12/30/2017	51.36	1.13	Completed
23	T N Pura	KS-22-27	Improvements to Road- Mannehundi to Eshwaragowdanahalli	2.80	141.88	9/4/2015	12/30/2016	106.08	2.80	Completed
Total for T N Pura Taluk				11.39	696.18			358.19	7.08	
WORKS TAKEN UP UNDER NGNRYIII Change of Work										
24	T N Pura	KS-22-25B	Improvements to Mudukthore to Mallikaarjuna swamy betta road	0.5	70.16	8/11/2016	12/30/2017	67.09	0.55	Completed
Total for T N Pura Taluk				0.5	70.16			67.09	0.55	
WORKS TAKEN UP UNDER NGNRYIII SCP & TSP 2.00km										
25	Heggadadeva nakote	KSSP-22-01	Honnamanakatte (Nishan A Colony-Manchegowdanahalli Road) to Sogahalli Village	2.33	162.40	7/29/2017	11/28/2017	135.30	2.33	Work Completed
26	Heggadadeva nakote	KSSP-22-04	Improvements to Road - Naganahalli to to Machanayakanahalli Road in H D Kote Taluk, Mysore District.	1.35	100.00	3/10/2019		67.02	0.00	G-III Completed
Total for Heggadadevanakote Taluk				3.68	262.40			202.32	2.33	
27	Nanjangud	KSSP-22-02	Kalale to Karalapurapalya Road	2.16	147.00	5/16/2017	10/30/2019	123.59	1.80	Work Completed

ಕ್ರಮ ಸಂಖ್ಯೆ	ತಾಲ್ಲೂಕಿನ ಹೆಸರು	ಪ್ಯಾಕೇಜ್ ಸಂಖ್ಯೆ (ರಸ್ತೆವಾರು)	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಮಂಜೂರಾದ ಉದ್ದ (ಕಿ.ಮೀಗಳಲ್ಲಿ)	ಮಂಜೂರಾದ ಅಂದಾಜು ಮೊತ್ತ (ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ)	ಕಾಮಗಾರಿ ಪ್ರಾರಂಭಿಸಿದ ದಿನಾಂಕ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡ ದಿನಾಂಕ	ಫೆಬ್ರವರಿ 2020 ರ ಅಂತ್ಯಕ್ಕೆ ವೆಚ್ಚ (ರೂ.ಲಕ್ಷಗಳ ಲ್ಲಿ)	ಫೆಬ್ರವರಿ 2020 ರ ಅಂತ್ಯಕ್ಕೆ ಸಾಧಿಸಲಾದ ಉದ್ದ (ಕಿ.ಮೀಗಳಲ್ಲಿ)	ಪರಾ
Total for Nanjangud Taluk				2.16	147.00			123.59	1.80	
28	Tnarsipur	KSSP-22-03	S3 Road to Horahalli Harijana Colony	0.44	31.50	5/16/2017	1/31/2018	23.06	0.44	Work Completed
29	Tnarsipur	KSSP-22-03	Doddabagilu Main Road to Kargalli Harijana Colony	1.60	94.40	5/16/2017	1/31/2018	93.89	1.60	Work Completed
Total for Tnarsipur Taluk				2.04	125.90			116.95	2.04	
Total for Mysuru District				77.19	4992.50			3998.05	71.17	

ಅನುಬಂಧ - 2

ನಮ್ಮ ಗ್ರಾಮ ನಮ್ಮ ರಸ್ತೆ ಯೋಜನೆ ಹಂತ - 4 ರಡಿ ಪರಿಶಿಷ್ಟ ಜಾತಿ/ಪರಿಶಿಷ್ಟ ಪಂಗಡಗಳ ಜನರು ವಾಸಿಸುವ ಪ್ರದೇಶಗಳಲ್ಲಿ ಕೈಗೊಂಡಿರುವ ಕಾಮಗಾರಿಗಳ ವಿವರ (ಮೈಸೂರು ಜಿಲ್ಲೆ)

ಕ್ರಮ ಸಂಖ್ಯೆ	ತಾಲ್ಲೂಕಿನ ಹೆಸರು	ಪ್ಯಾಕೇಜ್ ಸಂಖ್ಯೆ (ರಸ್ತೆವಾರು)	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಮಂಜೂರಾದ ಉದ್ದ (ಕಿ.ಮೀಗಳಲ್ಲಿ)	ಮಂಜೂರಾದ ಅಂದಾಜು ಮೊತ್ತ (ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ)	ಕಾಮಗಾರಿ ಪ್ರಾರಂಭಿಸಿದ ದಿನಾಂಕ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡ ದಿನಾಂಕ	ಫೆಬ್ರವರಿ 2020 ರ ಅಂತ್ಯಕ್ಕೆ ವೆಚ್ಚ (ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ)	ಫೆಬ್ರವರಿ 2020 ರ ಅಂತ್ಯಕ್ಕೆ ಸಾಧಿಸಲಾದ ಉದ್ದ (ಕಿ.ಮೀಗಳಲ್ಲಿ)	ಪರಿಸ್ಥಿತಿ
1	2	3	4	5	6	7	8	9	10	11
1	Heggadade vanakote	KS-22-31	Improvements to Road - H. B Road Jakkahalli to Hebbalakuppe Road	3.00	245.00	7/29/2017	2/20/2019	178.83	3.00	Work Completed
2	Heggadade vanakote	KS-22-31	Improvements to Road - Changowdana Hally to Hediya Road	2.14	165.00	7/29/2017	2/20/2019	127.25	2.14	Work Completed
3	Heggadade vanakote	KS-22-31	Improvements to Road - Nemmanahalli to Bankvadi via B. Matakere Circle via road	4.24	328.00	7/29/2017	2/20/2019	236.51	4.24	Work Completed
4	Heggadade vanakote	KS-22-31	Improvements to Road - Matadakatte to to Matadakatte Cross	0.56	52.00	7/29/2017	2/20/2019	97.09	0.56	Work Completed
Total for Heggadadevanakote Taluk				9.94	790.00			639.68	9.94	
5	Hunsur	KS-22-33	Improvements to Road - Attiguppe to Nagamangala Road	1.56	131.00	7/25/2017		58.98	0.25	CC Drain U/P,G-II completed & G-III Completed
6	Hunsur	KS-22-33	Improvements to Road - Hindagodlu Kallurappana Betta to Shankarapura hadi road	0.96	71.00	7/25/2017	10/31/2019	51.37	0.96	BT & CC Pavement Completed
7	Hunsur	KS-22-33	Improvements to Road - Ballenahally to Siddalingapura Road	1.75	130.00	7/25/2017		82.83	0.00	GIII Completed
8	Hunsur	KS-22-33	Improvements to Road - Hagarahalli to Rayanahalli Road	3.57	252.00	7/25/2017	8/3/2019	185.23	3.57	BT & CC Pavement Completed
Total for Hunsur Taluk				7.84	584.00			378.41	4.78	
9	Krishnaraja nagar	KS-22-35	Improvements to Road - Pashupathi to Gayanahalli Road	1.48	116.00	8/2/2017	3/24/2019	97.94	1.16	Work Completed
10	Krishnaraja nagar	KS-22-35	Improvements to Road - K.R. Nagara Tippuru Road to K.R.Nagara- Tippur Road via Goragundi, Goragundi Hosabadavane	2.67	219.00	8/2/2017	3/24/2019	194.79	2.67	Work Completed
11	Krishnaraja nagar	KS-22-35	Improvements to Road - K.R. Nagara mulluru road to to Kalenahalli Hunsur road via Hosakoppalu	1.56	149.00	8/2/2017		0.00	0.00	Change of work
12	Krishnaraja nagar	KS-22-35	Improvements to Road - Melur to Shankanahalli	2.07	154.00	8/2/2017	3/24/2019	144.99	2.07	Work Completed

ಕ್ರಮ ಸಂಖ್ಯೆ	ತಾಲ್ಲೂಕಿನ ಹೆಸರು	ಪ್ಯಾಕೇಜ್ ಸಂಖ್ಯೆ (ರಸ್ತೆವಾರು)	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಮಂಜೂರಾದ ಉದ್ದ (ಕಿ.ಮೀಗಳಲ್ಲಿ)	ಮಂಜೂರಾದ ಅಂದಾಜು ಮೊತ್ತ (ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ)	ಕಾಮಗಾರಿ ಪ್ರಾರಂಭಿಸಿದ ದಿನಾಂಕ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡ ದಿನಾಂಕ	ಫೆಬ್ರವರಿ 2020 ರ ಅಂತ್ಯಕ್ಕೆ ವೆಚ್ಚ (ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ)	ಫೆಬ್ರವರಿ 2020 ರ ಅಂತ್ಯಕ್ಕೆ ಸಾಧಿಸಲಾದ ಉದ್ದ (ಕಿ.ಮೀಗಳಲ್ಲಿ)	ಷರಾ
13	Krishnaraja nagar	KS-22-35	Improvements to Road - K.R. Nagara sanyasipura to Kantenhalli via Mudalakoppalu	2.36	163.00	8/2/2017	3/24/2019	130.47	2.36	Work Completed
Total for Krishnarajanagar Taluk				10.14	801.00			568.19	8.26	
14	Mysore	KS-22-29	Improvements to Road - Jayapura to Mavinahally road	2.60	200.00	8/23/2017	3/31/2019	192.58	2.60	Work Completed
15	Mysore	KS-22-29	Improvements to Road - Belavatha to Mysore-Bangalore road via KR mill colony	0.86	100.00	8/23/2017	3/31/2019	101.02	0.86	Work Completed
16	Mysore	KS-22-29	Improvements to Road - Belawadi to Lingadevara Koppalu	1.20	91.00	8/23/2017	3/31/2019	71.58	1.20	Work Completed
17	Mysore	KS-22-29	Improvements to Road - Jayapura SC & ST colony to Jayapura-Marballihundi	0.94	61.00	8/23/2017	3/31/2019	51.99	0.94	Work Completed
18	Mysore	KS-22-29	Improvements to Road - Hootagalli to BEML road(Koorgally)	2.51	207.00	8/23/2017	3/31/2019	163.46	2.51	Work Completed
19	Mysore	KS-22-42	Improvements to Road - Laxmipura to Mardihuni ghate via mahadevi colony	3.90	260.00	8/22/2017	7/2/2019	196.39	3.90	BT Completed
20	Mysore	KS-22-43	Improvements to Road - Choranahalli to Janthagalli	2.90	191.00	8/22/2017	6/4/2019	152.22	2.90	BT Completed
Total for Mysore Taluk				14.91	1110.00			929.24	14.91	
21	Nanjangud	KS-22-37	Improvements to Road - Kurahatti to BN road NH via Sinduvalli	3.90	350.00	10/19/2017	2/15/2019	215.22	3.90	Work Completed
22	Nanjangud	KS-22-37	Improvements to Road - Yechagundlu to Volgere	6.78	434.00	10/19/2017	2/15/2019	182.96	4.11	Work Completed
23	Nanjangud	KS-22-43	Improvements to Road - Varahalli to Chunchanalli	2.16	187.00	8/22/2017	2/5/2020	118.38	2.16	BT Completed
Total for Nanjangud Taluk				12.84	971.00			516.56	10.17	
24	Piriyapatna	KS-22-39	Improvements to Road - Thirumalapura to Hosahalli via besavanakuppe Road	2.12	160.00	8/7/2017	3/29/2019	140.17	2.12	Work Completed
25	Piriyapatna	KS-22-39	Improvements to Road - Benagalu Bovi Colony to Benagalu Road	1.60	138.00	8/7/2017	3/29/2019	107.29	1.60	Work Completed
26	Piriyapatna	KS-22-39	Improvements to Road - Sundavalu to Makanahalli Road	2.34	183.00	8/7/2017	3/29/2019	162.76	2.34	Work Completed
27	Piriyapatna	KS-22-39	Improvements to Road - Nilavadi to Narayanapura via Andhanagra, muslim black	2.00	203.00	8/7/2017	3/29/2019	171.41	2.00	Work Completed

ಕ್ರಮ ಸಂಖ್ಯೆ	ತಾಲ್ಲೂಕಿನ ಹೆಸರು	ಪ್ರಾಜೆಕ್ಟ್ ಸಂಖ್ಯೆ (ರಸ್ತೆವಾರು)	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಮಂಜೂರಾದ ಉದ್ದ (ಕಿ.ಮೀಗಳಲ್ಲಿ)	ಮಂಜೂರಾದ ಅಂದಾಜು ಮೊತ್ತ (ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ)	ಕಾಮಗಾರಿ ಪ್ರಾರಂಭಿಸಿದ ದಿನಾಂಕ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡ ದಿನಾಂಕ	ಫೆಬ್ರವರಿ 2020 ರ ಅಂತ್ಯಕ್ಕೆ ವೆಚ್ಚ (ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ)	ಫೆಬ್ರವರಿ 2020 ರ ಅಂತ್ಯಕ್ಕೆ ಸಾಧಿಸಲಾದ ಉದ್ದ (ಕಿ.ಮೀಗಳಲ್ಲಿ)	ಪರಿಸ್ಥಿತಿ
28	Piriyapatna	KS-22-39	Improvements to Road - P. Basavanahalli to Kanoor Road	1.54	97.00	8/7/2017	3/29/2019	81.67	1.54	Work Completed
29	Piriyapatna	KS-22-39	Improvements to Road - Mellahalli to Kirnahalli Road via chikkavaddarakere	3.00	273.00	8/7/2017	3/29/2019	210.76	3.00	Work Completed
Total for Piriyapatna Taluk				12.60	1054.00			874.06	12.60	
30	Tnarsipur	KS-22-41	Improvements to Road - Kannahalli to Mugur main road	3.19	227.00	8/22/2017		46.62	0.00	GSB U/P
31	Tnarsipur	KS-22-41	Improvements to Road - Ukkalagere to nagalagere	2.82	209.00	8/22/2017		35.64	0.00	G-III Completed
32	Tnarsipur	KS-22-41	Improvements to Road - S-3 Road to Kaggalipura Via Srirangrajapura	3.80	270.00	8/22/2017		39.37	0.00	G-III Completed & CC Drain U/P
33	Tnarsipur	KS-22-43	Improvements to Road - Agasthyapura to Kambadharamana betta	3.90	292.00	8/22/2017		79.57	1.50	0.95 km Dropped 1.50 km BT Completed & 0.30 km CC completed
Total for Tnarsipur Taluk				13.71	998.00			201.20	1.50	
Total for Mysore District				81.98	6308.00			4107.34	62.16	

ಅನುಬಂಧ - 2

ನಮ್ಮ ಗ್ರಾಮ ನಮ್ಮ ರಸ್ತೆ ಯೋಜನೆ ಹಂತ - 3 ರಡಿ ಪರಿಶಿಷ್ಟ ಜಾತಿ/ಪರಿಶಿಷ್ಟ ಪಂಗಡಗಳ ಜನರು ವಾಸಿಸುವ ಪ್ರದೇಶಗಳಲ್ಲಿ ಕೈಗೊಂಡಿರುವ ಕಾಮಗಾರಿಗಳ ವಿವರ (ಚಾಮರಾಜನಗರ ಜಿಲ್ಲೆ)

ಕ್ರಮ ಸಂಖ್ಯೆ	ತಾಲ್ಲೂಕಿನ ಹೆಸರು	ಪ್ರಾಜೆಕ್ಟ್ ಸಂಖ್ಯೆ (ರಸ್ತೆವಾರು)	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಮಂಜೂರಾದ ಉದ್ದ (ಕಿ.ಮೀಗಳಲ್ಲಿ)	ಮಂಜೂರಾದ ಅಂದಾಜು ಮೊತ್ತ (ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ)	ಕಾಮಗಾರಿ ಪ್ರಾರಂಭಿಸಿದ ದಿನಾಂಕ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡ ದಿನಾಂಕ	ಫೆಬ್ರವರಿ 2020 ರ ಅಂತ್ಯಕ್ಕೆ ವೆಚ್ಚ (ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ)	ಫೆಬ್ರವರಿ 2020 ರ ಅಂತ್ಯಕ್ಕೆ ಸಾಧಿಸಲಾದ ಉದ್ದ (ಕಿ.ಮೀಗಳಲ್ಲಿ)	ಪರಿಸ್ಥಿತಿ
1	2	3	4	5	6	7	8	9	10	11
1	Chamarajnagar	KS-08-08	Improvements to Road-Hebbasur to Chandakavadi Road cross	0.90	45.93	9/9/2015	4/21/2016	34.65	0.9	Completed
2	Chamarajnagar	KS-08-08	Improvements to Road-Kilagere to Yanagalli Cross	5.85	375.40	9/9/2015	4/21/2016	327.28	5.85	Completed
3	Chamarajnagar	KS-08-08	Improvements to Road-Eraiahnapura to N.H.209	1.50	81.48	9/9/2015	4/21/2016	62.07	1.25	Completed
Total for Chamarajnagar Taluk				8.25	502.81			424.00	8.00	
4	Gundlupet	KS-08-10	Improvements to Road-Arepura to Horeyala	2.62	167.50	8/3/2015	3/31/2017	111.15	2.62	Completed
5	Gundlupet	KS-08-10	Improvements to Road-Upakar calony to Kundakere	4.31	269.88	8/3/2015	3/31/2017	201.89	4.31	Completed
Total for Gundlupet Taluk				6.93	437.38			313.04	6.93	
6	Kollegal	KS-08-12A	Improvements to Road-Huthur to Vodeyarapalya	1.88	103.20	9/28/2017	6/30/2019	73.58	1.88	Completed
7	Kollegal	KS-08-12A	Improvements to Road-Sanganapura to MM Hills Main Road	0.75	44.04	9/28/2017	6/30/2019	16.54	0.45	Completed
8	Kollegal	KS-08-12A	Improvements to Road-Doddalathur to Kempaiahnahatti	1.35	90.50	9/28/2017	6/30/2019	60.49	1.22	Completed
9	Kollegal	KS-08-12B	Improvements to Road-Mariyamangala to Puspapura-Jaganathdoddi road	1.80	104.30	8/12/2016	7/5/2017	85.07	1.8	Completed

ಕ್ರಮ ಸಂಖ್ಯೆ	ತಾಲ್ಲೂಕಿನ ಹೆಸರು	ಪ್ಯಾಕೇಜ್ ಸಂಖ್ಯೆ (ರಸ್ತೆವಾರು)	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಮಂಜೂರಾದ ಉದ್ದ (ಕಿ.ಮೀಗಳಲ್ಲಿ)	ಮಂಜೂರಾದ ಅಂದಾಜು ಮೊತ್ತ (ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ)	ಕಾಮಗಾರಿ ಪ್ರಾರಂಭಿಸಿದ ದಿನಾಂಕ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡ ದಿನಾಂಕ	ಫೆಬ್ರವರಿ 2020 ರ ಅಂತ್ಯಕ್ಕೆ ವೆಚ್ಚ (ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ)	ಫೆಬ್ರವರಿ 2020 ರ ಅಂತ್ಯಕ್ಕೆ ಸಾಧಿಸಲಾದ ಉದ್ದ (ಕಿ.ಮೀಗಳಲ್ಲಿ)	ಪರಿಸ್ಥಿತಿ
1	2	3	4	5	6	7	8	9	10	11
10	Kollegal	KS-08-12B	Improvements to Road-Laserdoddi to Tomiyarpalya	2.19	120.60	8/12/2016	7/5/2017	78.55	2.19	Completed
11	Kollegal	KS-08-14A	Improvements to Road-Siddaiahnapura to Naripura Road	2.38	147.70	9/12/2016	6/26/2019	116.03	2.38	Completed
12	Kollegal	KS-08-14A	Improvements to Road-Kurubana Katte to Karalakatte Doddi road	1.74	93.60	9/12/2016	6/26/2019	70.72	1.74	Completed
13	Kollegal	KS-08-14B	Improvements to Road-Mudigundam to Shanakanapura road	1.32	71.83	6/9/2017	5/27/2019	58.84	1.29	Completed
Total for Kollegal Taluk				13.41	775.77			559.82	12.95	
14	Yalandur	KS-08-14B	Improvements to Road-Mamballi to Yadamole	2.64	181.90	6/9/2017	5/27/2019	163.09	2.64	Completed
Total for Yalandur Taluk				2.64	181.90			163.09	2.64	
15	Kollegal	KSSP-08-02	Improvements to Road - Improvements to Road from R S Doddi Yadahalli Doddi Main Road to Morarji Desai Residential School (SC) in Kollegala Taluk, Chamarajanagara District.	1.36	150.00	3/6/2019	9/26/2019	149.37	1.69	Work Completed
16	Kollegal	KSSP-08-01	Theramballi Colony to NH 209	0.67	55.50	7/20/2017	3/26/2018	32.01	0.60	Completed
17	Kollegal	KSSP-08-01	Babu Jagjivan ram Colony(Santhehalli) to NH 209	0.40	33.50	7/20/2017	3/26/2018	20.96	0.40	Completed

ಕ್ರ. ಸಂಖ್ಯೆ	ತಾಲ್ಲೂಕಿನ ಹೆಸರು	ಪ್ಯಾಕೇಜ್ ಸಂಖ್ಯೆ (ರಸ್ತೆವಾರು)	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಮಂಜೂರಾದ ಉದ್ದ (ಕಿ.ಮೀಗಳಲ್ಲಿ)	ಮಂಜೂರಾದ ಅಂದಾಜು ಮೊತ್ತ (ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ)	ಕಾಮಗಾರಿ ಪ್ರಾರಂಭಿಸಿದ ದಿನಾಂಕ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡ ದಿನಾಂಕ	ಫೆಬ್ರವರಿ 2020 ರ ಅಂತ್ಯಕ್ಕೆ ವೆಚ್ಚ (ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ)	ಫೆಬ್ರವರಿ 2020 ರ ಅಂತ್ಯಕ್ಕೆ ಸಾಧಿಸಲಾದ ಉದ್ದ (ಕಿ.ಮೀಗಳಲ್ಲಿ)	ಪರಿಸ್ಥಿತಿ
1	2	3	4	5	6	7	8	9	10	11
18	Kollegal	KSSP-08-01	Santhemarhalli (Ambedkar Bhavan) to Heggavadi Colony via Deshvahalli colony	0.93	75.00	7/20/2017	3/26/2018	56.20	0.93	Completed
Total for Kollegal Taluk				3.36	314.00			258.54	3.62	
Total for Chamrajnagar District				34.59	2211.86			1718.49	34.14	

ಅನುಬಂಧ - 2

ನಮ್ಮ ಗ್ರಾಮ ನಮ್ಮ ರಸ್ತೆ ಯೋಜನೆ ಹಂತ - 4 ರಡಿ ಪರಿಶಿಷ್ಟ ಜಾತಿ/ಪರಿಶಿಷ್ಟ ಪಂಗಡಗಳ ಜನರು ವಾಸಿಸುವ ಪ್ರದೇಶಗಳಲ್ಲಿ ಕೈಗೊಂಡಿರುವ ಕಾಮಗಾರಿಗಳ ವಿವರ (ಚಾಮರಾಜನಗರ ಜಿಲ್ಲೆ)

ಕ್ರಮ ಸಂಖ್ಯೆ	ತಾಲ್ಲೂಕಿನ ಹೆಸರು	ಪ್ಯಾಕೇಜ್ ಸಂಖ್ಯೆ (ರಸ್ತೆವಾರು)	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಮಂಜೂರಾದ ಉದ್ದ (ಕಿ.ಮೀಗಳಲ್ಲಿ)	ಮಂಜೂರಾದ ಅಂದಾಜು ಮೊತ್ತ (ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ)	ಕಾಮಗಾರಿ ಪ್ರಾರಂಭಿಸಿದ ದಿನಾಂಕ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡ ದಿನಾಂಕ	ಫೆಬ್ರವರಿ 2020 ರ ಅಂತ್ಯಕ್ಕೆ ವೆಚ್ಚ (ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ)	ಫೆಬ್ರವರಿ 2020 ರ ಅಂತ್ಯಕ್ಕೆ ಸಾಧಿಸಲಾದ ಉದ್ದ (ಕಿ.ಮೀಗಳಲ್ಲಿ)	ಷರಾ
1	2	3	4	5	6	7	8	9	10	11
1	Chamarajnagar	KS-08-16	Improvements to Road - Lakshmipura to Amachavadi	6.60	457.70	8/1/2017	12/31/2018	377.08	6.60	Work Completed
2	Chamarajnagar	KS-08-16	Improvements to Road - Yanagalli to Yaraganahalli Cross	3.41	273.00	8/1/2017	12/31/2018	195.72	3.41	Work Completed
3	Chamarajnagar	KS-08-18	Improvements to Road - Kilalipura to Gatavadipura	1.98	116.00	8/26/2017	6/4/2019	100.83	1.98	BT Completed & Road Furniture U/P
Total for Chamarajnagar Taluk				11.99	846.70			673.63	11.99	
4	Gundlupet	KS-08-18	Improvements to Road - Kaniyanapura to Jakkahalli	2.54	202.00	8/26/2017	6/4/2019	148.57	2.54	BT, CC Pavement Completed & Road Furniture U/P
5	Gundlupet	KS-08-18	Improvements to Road - Kotegoudanahundi to Bettadapura	1.85	128.00	8/26/2017	6/4/2019	96.27	1.85	BT Completed & Road Furniture U/P
6	Gundlupet	KS-08-18	Improvements to Road - Baragi (Via Baragi calony) to Mantipura	3.88	237.00	8/26/2017		134.96	0.20	G-II, CC Pavement Completed & G-III U/P
Total for Gundlupet Taluk				8.27	567.00			379.80	4.59	
7	Kollegal	KS-08-20	Improvements to Road - Kurubaradoddi to Ganganadoddi	4.45	357.60	8/14/2017	3/31/2019	328.01	4.45	Work Completed

8	Kollegal	KS-08-20	Improvements to Road - Kirepathi to Sandanapalya	4.30	345.00	8/14/2017	3/31/2019	346.82	4.30	Work Complete
Total for Kollegal Taluk				8.75	702.60			674.83	8.75	
9	Yelandur	KS-08-22	Improvements to Road - Honnur to Yelandur Cross	3.24	231.00	7/2/2017		192.12	3.10	3.10 km BT Completed & 0.14 km CC Pavement to be done, CC Drains Completed
10	Yelandur	KS-08-22	Improvements to Road - Amble to Y.K.Mole	2.59	219.00	7/2/2017	1/6/2020	185.37	2.45	1.66 km BT & 0.09 km CC Pavement Completed, Balance 0.14 km Land Dispute
11	Yelandur	KS-08-22	Improvements to Road - Katnavadi to Kestur	3.26	256.00	7/2/2017		191.71	3.07	BT Completed & 0.19 km CC Pavement to be done
12	Yelandur	KS-08-22	Improvements to Road - Aalkere Agrahara to N.H Road (Maddur)	1.10	100.50	7/2/2017	6/4/2019	84.03	1.00	CC Pavement & BT Completed & 0.10 KM to be started
Total for Yelandur Taluk				10.19	806.50			653.23	9.62	
Total for Chamrajnagar District				39.20	2922.80			2381.49	34.95	

ಅನುಬಂಧ - ೨

ಫೋಷ್ಫಾರೆ

ನಮ್ಮ ಗ್ರಾಮ ನಮ್ಮ ರಸ್ತೆ ಯೋಜನೆ ಹಂತ - 3 ಮತ್ತು 4 ರಡಿ ಪರಿಶಿಷ್ಟ ಜಾತಿ/ಪರಿಶಿಷ್ಟ ಪಂಗಡಗಳ ಜನರು ವಾಸಿಸುವ ಪ್ರದೇಶಗಳಲ್ಲಿ ಕೈಗೊಂಡಿರುವ ಕಾಮಗಾರಿಗಳ ವಿವರ (ಚಾಮರಾಜನಗರ ಜಿಲ್ಲೆ)

ಕ್ರಮ ಸಂಖ್ಯೆ	ಯೋಜನೆ	ತಾಲ್ಲೂಕು	ಕಾಮಗಾರಿಗಳ ಸಂಖ್ಯೆ	ಕೈಬಿಡಲಾದ ಕಾಮಗಾರಿಗಳ ಸಂಖ್ಯೆ	ಪೂರ್ಣಗೊಂಡ ಕಾಮಗಾರಿಗಳ ಸಂಖ್ಯೆ	ಮಂಜೂರಾದ ಉದ್ದ (ಕಿ.ಮೀಗಳಲ್ಲಿ)	ಮಂಜೂರಾದ ಅಂದಾಜು ಮೊತ್ತ (ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ)	ಫೆಬ್ರವರಿ 2020 ರ ಅಂತ್ಯಕ್ಕೆ ವೆಚ್ಚ (ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ)	ಫೆಬ್ರವರಿ 2020 ರ ಅಂತ್ಯಕ್ಕೆ ಸಾಧಿಸಲಾದ ಉದ್ದ (ಕಿ.ಮೀಗಳಲ್ಲಿ)
1	2	3	4	5	6	7	8	9	10
1	NGNRY-III SCP & TSP	Chamarajanagara	3 ✓	0	3	8.25	502.81	424.00	8.00
		Gundlupete	2	0	2	6.93	437.38	313.04	6.93
		Kollegala	12	0	12	16.77	1089.77	818.36	16.57
		Yelandur	1	0	1	2.64	181.90	163.09	2.64
Total			18	0	18	34.59	2211.86	1718.49	34.14
2	NGNRY-IV SCP & TSP	Chamarajanagara	3	0	2	11.99	846.70	673.63	11.99
		Gundlupete	3	0	2	8.27	567.00	379.80	4.59
		Kollegala	2	0	2	8.75	702.60	674.83	8.75
		Yelandur	4	0	2	10.19	806.50	653.23	9.62
Total			12	0	8	39.2	2922.80	2381.49	34.95

Employee Monthly ReportMonth-Year : **March-2020**Department : **RURAL DEVELOPMENT And PANCHAYAT**

Section: RP IFA	Employee id: 29662	KGID NO.:	Employee Name: RAVINDRA N	Designaton: CONSULTANT
Date's	Status	In	Out	No. of Hours Worked
01-Mar-2020	Holiday	-	-	-
02-Mar-2020	Present	17:23	17:29	00:06
03-Mar-2020	Present	10:04	19:09	09:05
04-Mar-2020	Present	10:18	15:31	05:13
05-Mar-2020	Unauthorized Absence	-	-	-
06-Mar-2020	Unauthorized Absence	-	-	-
07-Mar-2020	Unauthorized Absence	-	-	-
08-Mar-2020	Holiday	-	-	-
09-Mar-2020	Unauthorized Absence	-	-	-
10-Mar-2020	Missed Flash	10:17	-	-
11-Mar-2020	Missed Flash	10:13	-	-
12-Mar-2020	Missed Flash	10:13	-	-
Summary				
Total No. of working days till date	: 10.0			
No. of Leaves availed	: 0.0 days			
CL balance	: 10.0 days			
Total No. of Unauthorized absence till date	: 4.0 days			
Total No. of days worked by employee till date	: 6.0 days			
Total No. of Hours Supposed to work till date	: 45 Hrs 0 Mins			
Total No. of Hours actually worked till date	: 14 Hrs 24 Mins			
Total Shortfall Hours till date	: 30 Hrs 36 Mins			
Total Excess Hours till date	: 0 Hrs 0 Mins			