

ಕರ್ನಾಟಕ ವಿಧಾನ ಪರಿಷತ್ತು

144ನೇ ಅಧಿವೇಶನ

ಗೌರಿಕೃಷ್ಣ ೧/೨
ಅಧಿವೇಶನದ ದಿನಾಂಕ
15/09/2021

ಚುಕ್ಕೆ ರಹಿತ ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ : 399


ಸದಸ್ಯರ ಹೆಸರು : ಶ್ರೀ ಕೆ. ಗೋವಿಂದ ರಾಜು
(ವಿಧಾನಸಭೆಯಿಂದ ಚುನಾಯಿತರಾದವರು)

ಉತ್ತರಿಸುವ ದಿನಾಂಕ : 15-09-2021

ಉತ್ತರಿಸುವ ಸಚಿವರು : ಲೋಕೋಪಯೋಗಿ ಸಚಿವರು

ಕ್ರ.ಸಂ	ಪ್ರಶ್ನೆಗಳು	ಉತ್ತರಗಳು
ಅ)	ಕಳೆದ 3 ವರ್ಷಗಳಲ್ಲಿ ಅವಧಿಯಲ್ಲಿ ಲೋಕೋಪಯೋಗಿ ರಸ್ತೆಗಳ ಅಭಿವೃದ್ಧಿಗಾಗಿ ರಾಜ್ಯ ಸರ್ಕಾರವು ವಿನಿಯೋಗಿಸಿರುವ ಅನುದಾನ ಎಷ್ಟು (ವರ್ಷಾವಾರು, ವಲಯವಾರು ಪ್ರತ್ಯೇಕ ಮಾಹಿತಿ ಒದಗಿಸುವುದು)	2018-19, 2019-20 ಹಾಗೂ 2020-21ನೇ ಸಾಲಿನಲ್ಲಿ ರಸ್ತೆಗಳ ಸುಧಾರಣೆ ಮತ್ತು ನವೀಕರಣ ಕಾಮಗಾರಿಗಳಿಗೆ ವಿನಿಯೋಗಿಸಿದ ಅನುದಾನದ ವಿವರಗಳನ್ನು ಅನುಬಂಧ-1 ರಲ್ಲಿ ಒದಗಿಸಿದೆ.
ಆ)	ಕೇಂದ್ರ ಸರ್ಕಾರದ ಅನುದಾನದ ಜೊತೆಯಲ್ಲಿ ರಾಜ್ಯ ಸರ್ಕಾರದ ಅನುದಾನ ಸೇರಿದಂತೆ ಕಳೆದ 3 ವರ್ಷಗಳ ಅವಧಿಯಲ್ಲಿ ಕೈಗೊಂಡಿರುವ ರಸ್ತೆ ನಿರ್ಮಾಣ, ರಸ್ತೆ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿಗಳು ಯಾವುವು ಈ ರಸ್ತೆಗಳು ಸಂಪರ್ಕ ಕಲ್ಪಿಸುವ ಪ್ರದೇಶಗಳು ಯಾವುವು, ಪ್ರಸ್ತುತ ಈ ಕಾಮಗಾರಿಗಳು ಯಾವ ಹಂತದಲ್ಲಿದ್ದು, ಅನುದಾನ ವೆಚ್ಚ, ಪೂರ್ಣಗೊಳ್ಳುವ ಅವಧಿ ಸೇರಿದಂತೆ ಪ್ರತ್ಯೇಕವಾದ ಮಾಹಿತಿಯನ್ನು ಒದಗಿಸುವುದು	2018-19, 2019-20 ಹಾಗೂ 2020-21ನೇ ಸಾಲಿನಲ್ಲಿ ಕೇಂದ್ರ ಸರ್ಕಾರದ ಸಹಾಯಾನುದಾನದೊಂದಿಗೆ ರಾಜ್ಯದಲ್ಲಿ ಕೈಗೊಂಡಿರುವ ಕಾಮಗಾರಿಗಳ ವಿವರಗಳನ್ನು ಅನುಬಂಧ-2ರಲ್ಲಿ ಒದಗಿಸಿದೆ.
ಇ)	ಮುಂದಿನ ಮೂರು ವರ್ಷಗಳ ಅವಧಿಯಲ್ಲಿ ಕೇಂದ್ರ ಸರ್ಕಾರದ ಅನುದಾನದೊಂದಿಗೆ ರಾಜ್ಯ ಸರ್ಕಾರವು ಕೈಗೊಳ್ಳಬಹುದಾದ ರಸ್ತೆ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿಗಳು ಇವೆಯೇ; ಹಾಗಿದ್ದಲ್ಲಿ ಈ ಕಾಮಗಾರಿಗಳು ಯಾವುವು; (ವಿನಿಯೋಗಿಸುವ ಅನುದಾನ ಸೇರಿದಂತೆ ಪ್ರತ್ಯೇಕ ಮಾಹಿತಿ ಒದಗಿಸುವುದು)	ಇಲಾಖೆಗೆ ಆಯವ್ಯಯದಲ್ಲಿ ಒದಗಿಸಲಾಗುವ ಅನುದಾನ ಹಾಗೂ ರಸ್ತೆಗಳ ಸ್ಥಿತಿಗತಿಗಳನ್ನು ಆಧರಿಸಿ ಆದ್ಯತೆ ಮೇಲೆ ಕಾಮಗಾರಿಗಳನ್ನು ಕೈಗೊಳ್ಳಲು ಕ್ರಮವಹಿಸಲಾಗುವುದು.

ಲೋಇ/696/ಐಎಫ್‌ಎ/2021



(ಸಿ.ಸಿ ಪಾಟೀಲ)

ಲೋಕೋಪಯೋಗಿ ಸಚಿವರು

ಅನುಬಂಧ-1 (ಎಲ್.ಸಿ.ಕ್ಯಾ-ಪ್ರ.ಸಂ. 399)

2018-19, 2019-20 ಹಾಗೂ 2020-21ನೇ ಸಾಲಿನಲ್ಲಿ ರಸ್ತೆ ಸುಧಾರಣೆ ಕಾಮಗಾರಿಗಳಿಗೆ ವಿನಿಯೋಗಿಸಿದ ಅನುದಾನದ ವಿವರ

(ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ)

ಕ್ರ ಸಂ	ವರ್ಷ	ದಕ್ಷಿಣ	ಉತ್ತರ	ಈಶಾನ್ಯ	ಕೇಂದ್ರ	ರಾಷ್ಟ್ರೀಯ ಹೆದ್ದಾರಿ	ಎಸ್‌ಹೆಚ್‌ಡಿಪಿ	ಕೆಆರ್‌ಡಿಎಲ್	ಕೆಪಿಪ್	ಒಟ್ಟು
1	2018-19	205244.86	187585.92	70552.59	55202.99	51037.00	70000.00	61601.00	114654.47	518586.36
2	2019-20	172974.44	225449.98	82307.39	84086.95	37870.00	50562.90	40000.00	70364.81	564818.76
3	2020-21	150671.89	206522.41	66815.92	41855.31	43499.00	172500.00	45500.00	129876.00	465865.53

ಅನುಬಂಧ-2

2018-19, 2019-20 ಹಾಗೂ 2020-21 ರೇ ಸಾಲಿನಲ್ಲಿ ಸಿ.ಆರ್. ಎಫ್ ಯೋಜನೆ ಅಡಿಯಲ್ಲಿ ಕೈಗೊಂಡ ಕಾಮಗಾರಿಗಳ ವಿವರ

ಕ್ರ. ಸಂ.	ಕಾಲಾಕು	ವಿಧಾನ ಸಭಾ ಕ್ಷೇತ್ರ	ಕಾಮಗಾರಿಯ ಹೆಸರು ಮತ್ತು ಇಂಥಂಟ್ ಸಂಖ್ಯೆ	ಅಂದಾಜು ಮೊತ್ತ	ಪಾಂತ್ರಿಕ ಮುಖಾಂತರ ಸಂಖ್ಯೆ/ ದಿನಾಂಕ	ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು	2018-19 ರೇ ಸಾಲಿನ ವೆಚ್ಚ	2019-20 ರೇ ಸಾಲಿನ ವೆಚ್ಚ	2020-21 ರೇ ಸಾಲಿನ ವೆಚ್ಚ	ಒಟ್ಟು ವೆಚ್ಚ	ಕಾಮಗಾರಿಯ ಪ್ರಸ್ತುತ ಹಂತವನ್ನು ವಿವರವಾಗಿ ನೀಡುವುದು	ಪರಾ
1	2	3	4	5	6	7				10	11	12
1	ಹಾಸನ	ಹೊಳವರಗುಳು	Improvements and concrete road for Tiptur-Dudda-Hassan road (SH-71) from Ch.28.10 to 40.314 km and 40.314 to 45.80 Km.(CRF-KNT-2017-18-2420 Dt:05.02.2018) (Ind No:83081)	4500.00	CER NO. 01/18-19	ಬಿ.ಎಸ್.ಆರ್. ಇವನ್ಸ್ ರಸ್ತೆ	0.00	3813.47		3813.47	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ	
2	ಹಾಸನ	ಹಾಸನ	Improvements widening and re asphaltting from 2 lane to 4 lane road from Ch.21.00 to 28.45 Km (MCF to Saraswathi Statue) (SH-71) (CRF-KNT-2017-18-2421 Dt:05.02.2018) (Ind No:83082)	1300.00	CER NO. 02/18-19	ಎಸ್.ವಾಸುದೇವ ರಸ್ತೆ	0.00	329.60	347.15	676.75	ದಾಂಬರೀಕರದ ಮುಗಿದಿದ್ದು ಮೀಡಿಯನ್ ಕೆಲಸ ಪ್ರಗತಿಯಲ್ಲಿದೆ.	
3	ಹಾಸನ	ಹಾಸನ	Improvements from 4 lane road from Ch.0.00 to 3.00 Km via BM road, Habibia Sawmill, Rajkumar Nagara to join 80 feet ring road (city connectivity road) (CRF-KNT-2017-18-2430 Dt:05.02.2018) (Ind No:82988)	1000.00	CER NO. 07/18-19	ಹೆಚ್.ಎಲ್.ರಾಮೇಗೌಡ	0.00	348.56	102.27	650.83	2.50 ಕಿ.ಮೀ ದಾಂಬರೀಕರದ ಮುಗಿದಿದ್ದು ಬಾಕಿ ಕೆಲಸ ಆಗಬೇಕು.	
4	ಹಾಸನ	ಹಾಸನ	Improvements to road from Bagalkote-Biligiriranganabetta road from Ch.494.34 to 495.99 km (SH-57) Hassan new bus stand to NH-75 bypass (CRF-KNT-2017-18-2423 Dt:05.02.2018) (CRF-KNT-2017-18-2423 Dt:05.02.2018) (Ind No:82943)	400.00	CER NO. 04/18-19	ರಮೇಶ್ ಕುಮಾರ್ ಕೊಠಾರಿ	0.00	389.55		389.55	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.	
5	ಹಾಸನ	ಹೊಳವರಗುಳು	Improvements road from Heragu road via Koravangola, Jakkenahalli, Uddurahalli, Mayagondanahalli, Krishnapura to join Gopannahalli road 0.00 to 11.00 km .(CRF-KNT-2017-18-2424 Dt:05.02.2018) (Ind No:82960)	500.00	CER NO. 05/18-19	ಎಸ್.ವಾಸುದೇವ ರಸ್ತೆ	0.00	434.57		434.57	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ, NOC ಪಡೆಯಬೇಕಾಗಿರುತ್ತದೆ.	
6	ಹಾಸನ	ಸಳವೇರಗುಳು	Improvements to road from Gorur-Chinakurali including widening from Ch.0.00 to 22.00 Km. (CRF-KNT-2017-18-2425 Dt:05.02.2018) (Ind No:82959)	500.00	CER NO. 06/18-19	ಕೆ.ಎಲ್.ಅಶ್ವಥನಾಯಕ ಗೌಡ	0.00	480.34	4.50	484.84	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.NOC ಪಡೆಯಬೇಕಾಗಿರುತ್ತದೆ.	
7	ಹಾಸನ	ಹಾಸನ	Improvements and re asphaltting of existing 4 lane road from Dairy circle via Salagame road join BB road from Ch.0.00 to 3.18 Km (city Connectivity MDR road) (MDR) (CRF-KNT-2017-18-2431 Dt:05.02.2018) (Ind No:83077)	500.00	CER NO. 08/18-19	ಕೆ.ಎಲ್.ಅಶ್ವಥನಾಯಕ ಗೌಡ	0.00	501.00	18.56	519.56	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ. NOC ಪಡೆಯಬೇಕಾಗಿರುತ್ತದೆ.	
8	ಹಾಸನ	ಹೊಳವರಗುಳು	Improvements and Widening MCF road via Mutthathi Purnagame, Kodihalli to join Dudda Kalyadi copper mines road from Ch.1.20 to 11.00 Km (MDR) (CRF-KNT-2017-18-2432 Dt:05.02.2018) (Ind No:83097)	600.00	CER NO. 09/18-19	ಹೆಚ್.ಎಲ್.ರಾಮೇಗೌಡ	0.00	35.00	100.00	135.00	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ. NOC ಪಡೆಯಬೇಕಾಗಿರುತ್ತದೆ.	
9	ಹಾಸನ	ಹಾಸನ/ಹೊಳವರಗುಳು	Improvements and widening of ring road via Yadiyuru, Honnenahalli, Chittanahalli, Nidudi, Cheeranahalli to join TDH road from Ch.0.00 to 1.20 Km and 1.53 to 3.40 Km and 3.73 to 7.40 Km (MDR) (CRF-KNT-2017-18-2434 Dt:05.02.2018) (Ind No:82961)	500.00	CER NO. 11/18-19	ರಾಯೇಗೌಡ ಕಲ್ಯಾಣ್ ಕಲ್ಯಾಣ್	0.00	487.02		487.02	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ. NOC ಪಡೆಯಬೇಕಾಗಿರುತ್ತದೆ.	

ಕ್ರ. ಸಂ.	ಕಾರ್ಯ	ವಿಧಾನ ಸಭಾ ಕ್ಷೇತ್ರ	ಕಾಮಗಾರಿಯ ಹೆಸರು ಮತ್ತು ಇಂಜಿನಿಯರಿಂಗ್ ಸಂಖ್ಯೆ	ಅಂದಾಜು ಮೊತ್ತ	ಪ್ರಾಂತ್ಯ ಮಂಜೂರಾತಿ ಸಂಖ್ಯೆ/ ದಿನಾಂಕ	ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು	2018-19 ಬೇ ಸಾಲಿನ ವೆಚ್ಚ	2019-20 ಬೇ ಸಾಲಿನ ವೆಚ್ಚ	2020-21 ಬೇ ಸಾಲಿನ ವೆಚ್ಚ	ಒಟ್ಟು ವೆಚ್ಚ	ಕಾಮಗಾರಿಯ ಪ್ರಸ್ತುತ ಹಂತವನ್ನು ವಿವರವಾಗಿ ವಿವರಿಸುವುದು	ಪರಾ
1	2	3	4	5	6	7				10	11	12
10	ಹಾಸನ	ಹಾಸನ	HSN PKG 1- (Ind No:83040) (1) Improvements to Halebeedu-Anechakuru road from Ch.28.45 to 30.50 Km (Saraswathi Statue to Gorur Circle(SH-71) (CRF-KNT-2017-18-2422 Dt:05.02.2018).	200.00	CER NO. 03/18-19	ರಮೇಶ್ ಕುಮಾರ್ ಕೊಠಾರಿ	0.00	123.14	111.85	234.99	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದ್ದು, ವರ್ಕಿಂಗ್ ಆನುಮೋದನೆ ಬಾಕಿ ಇದೆ.	
11	ಹಾಸನ	ಹೊಳೆನರಸೀಪುರ	(2) Improvements and Widening of road via Gowripura Kabbali road from Ch.2.60 to 5.00 Km (MDR) (CRF-KNT-2017-18-2433 Dt:05.02.2018)	130.00	CER NO. 10/18-19						ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ	
12	ಹಾಸನ	ಹಾಸನ	HSN PKG 2- (Ind No:83038) (1)Improvements to road from Dairy circle MDR road via Bagathsingh road, Chikkahonnenahally, MCF quarters backside, Doddakondagula to join Gowripura village from Ch:0.00 to 6.50Km (MDR) (CRF-KNT-2017-18-2435 Dt:05.02.2018)	300.00	CER NO. 12/18-19	ರಾಜೇಶ್ ಕೆ.ಎಸ್.ಪ್ರಕಾಶ್	0.00	525.75		525.75	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ NOC ಪಡೆಯಬೇಕಾಗಿರುತ್ತದೆ.	
13	ಹಾಸನ	ಹೊಳೆನರಸೀಪುರ	(2) Improvements to road from Kabbali Somanahally kavali road via Chikkamenahally to join Kudurugundi road from 0.00 to 7.50Km(MDR) (CRF-KNT-2017-18-2436 Dt:05.02.2018)	250.00	CER NO. 13/18-19						ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ NOC ಪಡೆಯಬೇಕಾಗಿರುತ್ತದೆ.	
14	ಹಾಸನ	ಹೊಳೆನರಸೀಪುರ	HSN PKG 3- (Ind No:82944) (1) Improvements to road from MCF MDR road via Honnavara, Kodihally to join H.Mylanahally road from Ch:0.00 to 3.50Km. (CRF-KNT-2017-18-2437 Dt:05.02.2018)	200.00	CER NO. 14/18-19	ಕೆ.ಎಸ್.ಅಶ್ವತ್ಥಪ್ಪರಾಯಣ್ ಗೌಡ	0	0	474.67	474.67	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ	
15	ಹಾಸನ	ಹೊಳೆನರಸೀಪುರ	(2) Improvements to road from Mosalehosalli Bindiganavile via Hongere Shanthigrama from 8.60 to 18.05Km.(CRF-KNT-2017-18-2438 Dt:05.02.2018)	300.00	CER NO. 15/18-19						ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ	
			ವಿವರ ಒಟ್ಟು	11180.00			0.00	7668.00	1159.00	8827.00		

ವಿಧಾನ ಸಭಾ ಸದಸ್ಯರಾದ ಶ್ರೀ ಕೆ.ಗೋವಿಂದ ರಾಜು (ವಿಧಾನ ಸಭೆಯ ಸದಸ್ಯನರು) ಇವರು ಮಂಡಿಸಿರುವ ಚುಕ್ಕೆ ಗುರುತಿನ ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ: 278(399)

Sl. No.	Name of work	Job No	Length in KM	Length Completed	Sanctioned Project Cost (TPC) in Cr	Completion Date/ Likely Completion date	Expenditure as on Date (Rs.in Crores)	Status
1	Improvements to road from Bangarapet to State Border under CRF 2016-17 (Selected Reaches)	1596	36.68	14.90	50.00	31.12.2021	5.69	Progress
2	NH-4 to SH-9 via Makli Yadla, Hesrghatta, Bytha to Rajankunte	1597	41.30	41.30	60.00	21.10.2018	57.13	Completed
3	Improvements to road from Malur- Bangarpet to State Border	1598	27.44	27.44	60.00	28.02.2021	31.25	Completed
4	Providing Road Safety works from Km 0.00 to 144.400 in Selected reaches of SH-23 (Raichur to Gangavati Section)	1599	1.00	0.00	5.00	31.03.2019	0.001	Progress
5	Providing Road Safety works from Km 88.50 to 233.50 in Selected reaches of SH-23 (Mylar Bridge to Molakalmur Section)	1600	1.00	1.00	6.00	24.04.2019	3.76	Completed
6	Providing Road safety works from Km 0.00 to 127.300 in selected reaches of SH-23 Raichur to Lingasagur Section. (Job No.CRF-KNT-2016-17-1601)	1601	1.975	1.975	5.00	06.11.2019	0.00	Completed
7	Providing Road Safety works on Sringeri Jaipur Balehonnur Aldur of SH-27(Agumbe to Aldur)	1602	57.00		7.00	31-03-2020	0.01	Progress
8	Providing Road Safety works on SH 102 Huliur Keralapur from km 0.00 to km 132.60 in Hassan Dist. -132.60 (selected Reaches)	1603	NA	-	7.00	18.05.2018	0.37	Completed
9	Providing Road Safety works on Subramanya Udupi from km 0.00 to km 107.00 of SH 27 (CRF-KNT- 2016-17-1604)	1604	107.00	107.00	5.00	05.04.2018	1.41	Completed
10	Providing Road Safety works from Hiresave to Sattedhalli Km 0.00 to 110.00 in Selected reaches of SH-8(Hassan dist)	1605	NA	-	7.00	11.04.2018	5.27	Completed
11	Road Safety works on Khanapur Talaguppa From Km 38.00 to 201.00	1606	163.00	163.00	6.00	08.05.2018 / 30.09.2018	3.33	Completed
12	Road Safety works on Kumta Tadas From Km 0.00 to 142.00	1607	142.00	142.00	5.00	10-10-2018	5.34	Completed
13	Aurad-Sadashivgada SH-34 from Km Km 458.70 to 459.60 (Mudenur Ghat)	1608	2.00	2.00	2.00	16-04-2018	1.77	Completed
14	Mitigation of black spot near Killa Toragal, SH-139, Ch. 23.60 to 25.00	1610	0.70	0.70	2.00	12.12.2019	0.00	Completed
15	Koulgud village limit (Bijapur-Sankeshwar SH-12) (Job No.CRF-KNT-2016-17-1612 Dated:- 02-11-2016)	1612	4.73	3.00	2.00	15-02-2021	0.00	Completed
16	Mangasuli Laxmeshwar road in Km.No.41.00 to 42.00 Raibag taluka Job No.CRF-KNT-2016-17-1613.	1613	1.04	1.04	2.00	23-09-2018	1.73	Completed
17	Vijaypur-Sankeshwar road in Km No.68.00 Athani taluka Job No.CRF-KNT-2016-17-1614.	1614	6.50	6.50	2.00	23-09-2018	1.76	Completed
18	Aurad Sadashivagad SH.34 (ARTO Office)Km 14.60 to 16.60 (selected reaches of SH-34)	1615	1.38	1.38	2.00	15.05.2018	0.64	Completed
19	Mandya-Hadagali road (SH-47) at Km 201.70 to 203.90 (Kellodu to Goravigondanahally) in Hosadurga Tq of Chitradurga Dist	1616	1.78	1.78	2.00	01.02.2020	0.71	Completed

Sl. No.	Name of work	Job No	Length in KM	Length Completed	Sanctioned Project Cost (TPC) in Cr	Completion Date/ Likely Completion date	Expenditure as on Date (Rs.in Crores)	Status
20	Tarikere-Hosadurga-V.V.Pura road (SH-24) Km. 50.10 to 52.00 (Hiriyur Circle to St. Anthony School) in Hosadurga Taluk of Chitradurga District.	1617	1.78	1.78	2.00	01.02.2020	0.4345	Completed
21	Bangalore Magadi Huliurudurga Kowdie Nagamangala - K.R. Pete - Saligrama - Ramanathapura - Somwarpete - Vanaguru - Subramanya to join Jalasuru	1618	2.45	2.45	2.00	07.05.2018	2.0000	Completed
22	Improvements to Black Spots At Kollegala Hasnur Ghat Road	1619	0.40	0.40	2.00	21.03.2019	0.56	Completed
23	Improvements to Black Spots At Bagalakote-Biligiriranganbetta Road SH-57 at Ch 441.80 and 443.00 Km	1620	0.46	0.46	2.00	26.04.2018	1.96	Completed
24	Improvements to Black spots at Bylukuppe(Job. No: CRF-KNT- 2016-17-1622).	1622	1.08	0.00	2.00	31.12.2021	1.07	Progress
25	Improvements to Black Spots At Chilkunda, Mysuru District in the State of Karnataka.CRF-KNT- 2016-17-1623)	1623	2.15	2.15	2.00	13.09.18	1.67	Completed
26	Improvements to Black Spots At Yashodhapura, Mysuru District in the State of Karnataka.CRF-KNT- 2016-17-1624)	1624	2.84	2.84	2.00	13.09.18	1.62	Completed
27	Improvements to Black Spots At K.R.Nagar junction, Mysuru District in the State of Karnataka.CRF-KNT- 2016-17-1625)	1625	1.70	1.70	2.00	13.09.18	1.41	Completed
28	Improvements to Black Spots At Bilikere Bypass, Mysuru District in the State of Karnataka.CRF-KNT- 2016-17-1626)	1626	1.70	1.70	2.00	13.09.18	1.49	Completed
29	Improvements to Black spots at Near Government Hospital, Yelawala(Job. No.: CRF-KNT- 2016-17-1627)	1627	0.95	0.95	2.00	30.08.2018	0.01	Completed
30	Improvements to Black spots at Hanumanthanagara (Job no: CRF-KNT-2016-17-1628)	1628	0.60	0.60	2.00	20.09.2018	1.80	Completed
31	Improvements to Black Spots At SIDDAGANGA HIGH SCHOOL	1629	1.00	1.00	2.00	15.07.2018	1.8480	Completed
32	Improvements to Black Spots At BHIMASANDRA	1630	1.40	1.40	2.00	30-4-2021	0.6970	Completed
33	Improvements to Block spot at Hindiskere village to on NH-206 Tumkur-Honnava Section in Karnataka state	1632	1.00	1.00	2.00	15.04.2018	1.3710	Completed
34	Improvements to Black Spots At KAMAGONDANA HALLI GATE on NH 206 Tumkur -Honnava section in Karnataka state	1633	1.00	1.00	2.00	29.04.2018	1.6200	Completed
35	Improvements to Black Spots At MATTIHALLI CROSS on NH -206 Tumkur- Honnavara Section in Karnataka State.	1634	1.00	1.00	2.00	07.05.2018	0.9800	Completed
36	Improvements to Black Spots At BIDIREGUDI IN BETWEEN on NH-206 Tumkur Honnavar section in Karnataka state	1635	1.00	1.00	2.00	12.05.2018	1.8629	Completed
37	Improvements to Black Spots At SIDDAPURA GATE On NH-206 Tumkur -Honnava section	1636	1.00	1.00	2.00	15.04.2018	1.8030	Completed
38	Improvements to Black Spots at KARADI	1637	1.00	1.00	2.00	14.05.2018	1.7755	Completed
39	Improvements to Black Spots At NEAR BOMMENAHALLI on NH 206 Tumkur Honnavara section in karnatka state	1638	1.00	1.00	2.00	29.04.18	1.2800	Completed
40	Improvements to Block spot at Kotanayakanahalli on NH-206Tumkur-Honnava Section in Karnataka state	1639	1.00	1.00	2.00	14.05.2018	1.8966	Completed

Sl. No.	Name of work	Job No	Length in KM	Length Completed	Sanctioned Project Cost (TPC) in Cr	Completion Date/ Likely Completion date	Expenditure as on Date (Rs.in Crores)	Status
41	Improvement to curve in the black spot of NH275 in Mysore city limit in front of Jaladarshini Guest, Mysuru district in the State of Karnataka (Job No: CRF-KNT- 2016-17-1640)	1640	5.00	5.00	12.00	20.09.2018	9.20	Completed
42	Kumta - Tadas (SH-69) at Km 110.00 Salgaon Lake in Mundgod Tq. of U.K. Dist	1641	0.22	0.22	2.00	08.04.2019	1.26	Completed
43	Improvements to Black Spot on SH-95 Hoskote Venkatagirikote at Yeshwantpur Gate	1642	0.39	0.49	1.00	15.04.2018	0.98	Completed
44	Improvements to Black Spot on Kolar Malur Hosur road at Railway bridge (KM 25.00)	1643	0.75	0.75	1.00	15.04.2018	1.00	Completed
45	Construction of Bridge across Doodganga River between Mallikavad and Dattavad Road. (Job No.CRF-KNT-2016-17-1644).	1644	0.00	-	20.00	10-09-2018 (EOT appd upto 10-3-2020)	5.51	Progress
46	Reconstruction of narrow bridge at km 30.35 (Ghattadahalla and construction of Bath cells at km 30.85 (hundi) of Madikeri Kutta road SH 89 virajpet taluk Hunsur Talakavery road Sh\H 90 in Virajpet Taluk (CRF-KNT- 2016-17-1645)	1645	0.00	2.00	2.00	09.05.2018	0.0045	Completed
47	Construction of bridge Near Tubinkattu on Ullurmath absale Algeri Road in Kumta Assembly Constituency	1646	1.70	1.00	2.50	25-05-2020	1.41	progress
48	Construction of bridge at Km 185.50 of Khanapur Talaguppa SH-93 And Hullunde bridge and Gudekoppa in siddapur Taluka Sirsi Assembly.	1647	2.03	2.00	8.00	30-04-2021	1.88	Progress
49	Construction of bridge Masabihala Donur Neginala from Km 6.50 in Basavana Bagewadi, Vijayapur District (Job No.CRF-KNT-2016-17-1648).	1648	0.00	0.53	2.00	15-09-2018	1.81	Completed
50	Construction of bridge across Vedavathi River near Kelodu in Hosdurga Tq	1650	1.00	1.00	9.00	05.06.2017	5.9601	Progress
51	Construction of bridge across Bhadra river (Danabagatta)	1651	1.00	1.00	30.00	31-08-2020	14.67	Completed
52	Reconstruction of bridge at Km 29.30 On SH-142 Kumta Kalakoppa Road.	1652	3.63	1.00	15.00	30-04-2021	9.32	completed
53	Construction of Bridge at Hitna village from Chikkadevarabetta across Kabini River H.D.Kote Taluk, Mysuru District. Job no: CRF-KNT-2016-17-1654	1654	3.90	0.00	20.00	31.03.2022	0.00	Progress
54	Bridge Construction in Marne village near Deputthe in karkala tq	1655	0.00	-	2.00	01.02.2020	0.00	Progress
55	Bridge Construction in Bylure village near Sesa Suvarna house and Sankabettu near Suda village in Karkala Assembly Constituency	1656	0.00	2.00	4.00	07.02.2020	1.43	Progress
56	Construction of Bridge Near Hathalli village across Bori halla in Indi Tq Job No.CRF-KNT-2016-17-1658 Dated:- 02-11-2016	1658	0.00	-	5.00	28-02-2021	0.00	Progress
57	Construction of bridge at Km 15.10 across Halla near Karur-Kanderayanahalli in Ranibennur Tq	1660	-	0.00	4.00	12-06-2020	0.00	Progress
58	Construction of bridge across Varada River in Haveri-Savangi Road in Byadagi Tq	1661	-	0.00	25.00	05-04-2019	14.04	Completed
59	Re- Construction of bridge at Km 31.00 across Ghatta halla in Virajpet Tq	1664	4.00	3.00	5.00	12.08.2020	0.90	Progress

Sl. No.	Name of work	Job No	Length in KM	Length Completed	Sanctioned Project Cost (TPC) in Cr	Completion Date/ Likely Completion-date	Expenditure as on Date (Rs.in Crores)	Status
60	Reconstn of narrow bridge at KM 28.20 of Hunsur Talacauvery Road SH 90 Virajpet Tq (CRF-KNT- 2016-17-1665)	1665	0.00	1.00	2.00	09.05.2018	0.0045	Completed
61	Construction of bridge near Nekkarekadu in Koland Village on Road from Agari-Kulalu in Bantwal Taluk (CRF-KNT- 2016-17-1666)	1666	0.00	0.00	5.00	06.07.2018	3.2774	Completed
62	Construction of bridge at Nelligudde on Jarkala Yerlapadi Chikkalabettu Road in Karkala Constituency	1667	0.00	1.00	2.00	25.01.2020	0.68	Completed
63	Construction of bridge at Lingamudre on Malurkatte Road in Karkala Constituency	1668	0.00		3.00	01.02.2020	0.88	Progress
64	Construction of bridge at Kurkillbettu Inna village in Karkala Constituency	1669	0.00	1.00	2.00	01.02.2020	1.77	Progress
65	Construction of Idagunji Talamote Bridge in Uttarkannada District	1670	2.12	0.00	3.00	-	0.01	Progress
66	Construction of Bridge at Ch 4.20 of Shitradi Marur Hosngadi Mangalore Tq	1671	0.00		5.00	29.01.2020	1.10	Progress
67	Re-construction of bridge at km: 8.35 km near China, Brahmadevarahalli Basaralu road connecting SH-19 near China in Nagamanagala taluk. . (Job No: CRF-KNT- 2016-17-1672)	1672	0.00		3.00		0.0000	Progress
68	Improvements to road from NH-206 to join Kandika Sasaravalli Alali road from km 0.00 to 15.50 in Sagar taluk Shivmoga dist	1673	14.80	14.80	10.00	12-09-2018	8.630	Completed
69	Construction of bridge Chamanur Village on Chamanur-Naribol road in Chittapur Tq	1675	0.00		50.00	23.04.2022	17.94	Progress
70	Reconstruction of Bridge major, across Cauvery River near Bannur, Mysuru District in the State of Karnataka. Job no: CRF-KNT-2016-17-1676	1676	0.55	0.00	30.00	31.03.2022	2.18	Progress
71	Construction of bridge across Seeta River in Kundapur Taluk Udupi Dist	1677	0.00		10.00		0.13	Progress
72	Improveemnts to road from NH 766-C Salur, Arisanagere Hittala, Anjanapura Ittigehalli Balekoppa Beguru Bagankatte Via to join Kaginele Maravalli road from km 0.00 to 38.00 in Shikaripura taluk Shimoga dist and Improvements to road from Shilaripura Honnal	1678	31.10	31.10	15.00	14-11-2018	15.28	Completed
73	Improvements to road from Shettikere,Varadamula Ikkeri to join Honnallu Madike road fro km 0.00 to 20.00 and Improvements to road from Yadajigalamane Varadahalli to jon Bendaru road fro km 0.00 to 7.80	1679	12.10	12.10	8.00	14-11-2018	8.12	Completed
74	Construction of Minor Bridge on Dhannur Eslampur near Havaragi in km 5.00. (Job No.CRF-KNT- 2016-17-1680)	1680	4.86	4.885	6.00	06-02-2020	6.36	Completed
75	Construction of Minor Bridge on Ramadurga Manvi road in km 90 near Chitavadagi. (Job No.CRF-KNT- 2016-17-1681)	1681	2.21	2.21	6.00	06-02-2020	6.13	Completed
76	Construction of Bridge near B V Halli of Channapatna Satnur Road in Ramanagar District And Construction of Bridges (2numbers) near B V Halli Virupsandra of Channapatna Satnur Road in Channapatna taluk Ramanagar Dist,Construction of bridge at Jaddigere Lak	1682	1.00	1.00	6.60	07.04.2020	2.02	Completed

Sl. No.	Name of work	Job No	Length in KM	Length Completed	Sanctioned Project Cost (TPC) in Cr	Completion Date/ Likely Completion date	Expenditure as on Date (Rs.in Crores)	Status
77	Construction of Bridge on Maski Alabanoor Road at km 6.10 in Sindhanoor taluk Raichur District. (Job No.CRF-KNT-2016-17-1684).	1684	0.00	0.82	1.00	16-04-2018	1.01	Completed
78	Construction of Bridge on Kalamangi Gunda Road at km 6.20 in Sindhanoor taluk Raichur District. (Job No.CRF-KNT-2016-17-1685).	1685	0.00	0.32	1.00	16-04-2018	1.02	Completed
79	Construction of Bridge on Kalamangi Gunda Road at km 8.50 in Sindhanoor taluk Raichur District. (Job No.CRF-KNT- 2016-17-1686).	1686	0.00	0.22	1.00	16-04-2018	1.01	Completed
80	Improvements to Shettihalli Ichalkaranji road SH.78 from Km:89.00 to Km:93.58 (Borgaon to ICO factory) in Nippani taluka Belagavi district Job No.CRF-KNT-2016-17-1689	1689	2.35	2.15	3.00	05-03-2019	0.59	Completed
81	Improvements to Nej cross to Borgaonwadi road from Km.3.00 to Km.8.30 (Bedikihal to Borgaonwadi) in Nippani taluka of Belgavi district Job No.CRF-KNT-2016-17-1690	1690	1.64	1.64	2.00	05-03-2019	1.63	Completed
82	Improvements of Road from Hunsur Periyapatna Road via Niluvagilu Panchavalli road from Ch:32.20 km to 35.50km,37.72km to 38.33km and 39.20km to 39.30km in Periyapatna Taluk, Mysuru District (Job. No: CRF-KNT- 2016-17-1691)	1691	2.80	2.80	3.00	10.04.2018	0.50	Completed
83	Improvement to road from Piriyaipatna to Siddapur via Komalapura , Teleginakoppe from km 5.85 to 16.00	1692	6.09	0.00	7.00	31.10.2021	0.60	Progress
84	Improvements to Road from Humnabad Manikknagar Ghodwadi via Ghatboral from Km 2.00 to 23.60 (selected reaches of MDR) in Humnabad taluka Bidar District.	1694	7.48	7.48	10.00	16.07.2018	6.82	Completed
85	Improvement to road from Bagadal Byranahalli via Bhavagi road (CH:0.00 to 17.50kms)	1695	2.48	2.48	5.00	31.05.2019	2.25	Completed
86	Improvements to Road from Bidar to Chillargi via Malegaon from Km 4.00 to 15.00 (selected reaches of MDR) in Bidar taluka Bidar District.	1696	6.99	6.99	10.00	15.08.2018	5.30	Completed
87	Improvements to twin road from Gundlupet - Yalandur State Highway including Municipality coverage in Gundlupet	1697	1.00	1.00	4.00	26.09.2018	1.94	Completed
88	Improvements to Hunsur Talakavery road SH 90 From km 38.20 to 39.40 (Gonikoppa bridge) in Virajpet Taluk (CRF-KNT- 2016-17-1698)	1698	4.00	4.00	2.00	14.10.2018	0.0079	Completed
89	Providing Foot-path from km39.40 to km 40.20 on Hunsur Talakaveri road in Virajpet Taluk (CRF-KNT- 2016-17-1699)	1699	1.50	1.50	1.00	14.10.2018	0.1740	Completed
90	Improvements to road from Jakkannahalli Handpost Guddechannahalli Hasiruhalli Gulapura Doddabele Railway Station Tymagondlu Road in Tumakur Dist -	1700	5.90	5.90	3.00	29.04.2018	3.0000	Completed

Sl. No.	Name of work	Job No	Length in KM	Length Completed	Sanctioned Project Cost (TPC) in Cr	Completion Date/ Likely Completion date	Expenditure as on Date (Rs.in Crores)	Status
91	Improvements to road from Javalgera Statefarm national seed corporation public health centre to Iyanur in Sindhanur taluk Ramegowdanapura joining road from KM 7.00 to 8.50(From Chidaravally to Chidaravally gate) in Sindhanur Taluk (Job No.CRF-KNT- 2016-17-1701).	1701	10.80	10.80	8.00	16-04-2018	8.05	Completed
92	Improvements to Laxmeshwar Yattanahalli -Madalli road from Km 0.00 to 12.00 & Km. 13.860 to 16.000 of Shirahatti Taluka of Gadag Dist.	1702	3.92	3.92	5.00	23-04-2018	4.64	Completed
93	Improvements to Laxmeshwar to Yallapur via Doddur Road from Km 0.00 to 8.00 & Km. 8.500 to 17.500 of Shirahatti Taluka of Gadag Dist.	1703	2.30	2.30	3.00	27/08/2019	0.00	Completed
94	Improvement of Road Beedi Belavanki SH-56 from Km 36.00 to 41.00 (from Kotabagi to Uppinabetageri)	1705	2.80	2.80	3.00	03-06-2018	2.61	Completed
95	Improvements to road from Bidnal to Kundgol from Km.0.000 to 10.000 (taluka. Dharwad Dist in selected reaches) in Hubballi	1707	3.45	3.45	5.00	01-05-2018	3.32	Completed
96	Improvements to road from NH-4 via Timmasagar-Connecting NH-63 for a length of 10Kms in Hubballi taluka, Dharwad district..	1708	2.30	2.30	3.00	19-05-2018	2.43	Completed
97	Improvements to Road Hachanagudidurga Hiremegalakere road Ch 4.2 to 11.20 in Harappanahalli Tq	1710	5.66	5.66	5.00	10-09-2018	4.84	Completed
98	Improvements to Road Nallur Lingadahalli Harasanagatta road from Km 0.00 to 7.00 in Chennagiri Tq	1711	6.36	6.05	5.00	30.09.2018	3.02	Completed
99	Improvements to Road From Malpe Udupi Bailur, Karkala road from Km 24.00 to 40.00 in KarkalaTq	1712	12.00		25.00		4.3600	Progress
100	Improvements to road from Sindagi-Almel-Kudani from Km.0.00 to 32.50 in Sindagi in Vijayapur Job No.CRF-KNT-2016-17-1713 Dated:- 02-11-2016	1713	18.97	11.47	35.00	30-4-2020	17.08	Progress
101	Improvements/ widening to road from Almatti Dam road to Benakatti Basarikatti Budhihal Ingalagir in selected reaches. (Job No.CRF-KNT-2016-17-1714).	1714	7.32	7.32	5.00	08-04-2018	5.39	Completed
102	Improvements to road from Ilkal Kandgal road from Km 0.00 to 12.50. (Job No.CRF-KNT-2016-17-1715).	1715	4.16	4.16	5.00	08-04-2018	5.31	Completed
103	Improvements to road from Hungund palathi via Karadi Km 12.8. (Job No.CRF-KNT-2016-17-1716)	1716	6.60	6.60	5.00	13-05-2020	2.79	Completed
104	Improvements to road Basavan Bagewadi Masabinal from Km.0.00 to 10.00 in Basavan Bagewadi taluka of Vijayapur District (Job No.CRF-KNT- 2016-17-1718).	1718	4.73	4.73	7.00	15-09-2018	6.77	Completed
105	Improvements to road from Hottinmadu Chamanal Via Hosur Malla, maradagi Laknapur-Shivapur-Mallabal Km 38.00 to 48.00	1719	4.65	4.65	7.00	31.05.2019	6.11	Completed
106	NH218 Katti Sangavi N Guntha (SH-16) via Madari, Yenagunta, Narigoli, Biral(B) ganvara, Chigaralli, Hijjeri, Hallur, Kadikoli to Manshivangi from Km 32.00 to 42.00	1720	2.26	2.26	3.00	02.09.2019	1.25	Completed

Sl. No.	Name of work	Job No	Length in KM	Length Completed	Sanctioned Project Cost (TPC) in Cr	Completion Date/ Likely Completion date	Expenditure as on Date (Rs.in Crores)	Status
107	Improvements to Road from vanikyal to Markalkollur km 0.00 to 10.50	1721	3.70	-	5.00	31.03.2022	0.50	Progress
108	Improvements to Road from Kembhavi Hunsagi main road(SH) to Arakera(J) Yeddalli kachakanur-kannalli	1722	3.50	3.50	5.00	30.04.2019	2.40	Completed
109	Improvements to road from Medleri cross to Belur road via Hankasapura road from Km.10.50 to 12.32 (from Belurplot to Belur Cross)	1725	1.82	1.82	3.00	10-04-2018	2.26	Completed
110	Annual maintenance road Haremallapur-Kudarihal road via Medleri Udagatti-Hiladahalli road Km9.00 to 14.85 in Ranebennur tq Haveri Dist.	1726	4.04	4.04	5.00	20-04-2018	2.38	Completed
111	Improvements to road from Mudenur-Irani road Km.7.00 to 21.05 in Ranebennur tq Haver Dist.	1727	5.90	5.90	7.00	02-07-2020	0.65	Completed
112	Improvements to road from Magala village to Bettadamalleshwara temple via Hirehadagali-MM Wada Selected reaches	1728	5.60	5.60	7.00	31.03.2019	2.299	Completed
113	Widening to 4 Lane from Km 35.00 to 37.00 of SH-25 in H.B. Halli town limits	1729	1.22	1.22	5.00	31.03.2019	1.2048	Completed
114	Widening & Improvements to Motaganahally to NH 48 via Akkinal Road from ch: 0.00 to 12.00 km in Magadi Taluk	1731	8.70	4.00	6.00	10.08.2018	2.7078	Progress
115	Improvement to Road from BM Road to Mudavadi via Bidadi from Ch.0.00 to 12.20 in selected reaches in Ramanagara Tq.	1732	11.62	11.62	5.00	20-08-2018	3.32	Completed
116	Improvement and widening of Road from Bagepalli to Halaguru SH-94 from Ch.170.00 to 178.00 in Magadi Tq.	1733	7.20	7.20	5.00	09.11.2018	3.4868	Completed
117	Improvement to road from B.M road Archakarahalli to Doddmannugudde via Kannamangaladoddi from Km 3.00 to Km 5.50 in Kasaba hobali in Ramanagar Taluk Ramnagar District.	1734	1.70	1.70	1.00	20-08-2018	0.90	Completed
118	Improvement to road from B.M road to join Huccammanadoddi via Kethohalli, Kengarahalli, Uragehalli, M.G palya, Bennahalli from Km 7.00 to Km 12.00 in Bidadi hobali in Ramnagar District.	1735	4.00	4.00	2.50	20-08-2018	1.93	Completed
119	Widening to Two lane from Km 42.50 to 44.50 of SH-49 in Hospet Taluk of Bellary District	1736	1.78	1.78	3.00	31.03.2019	2.9838	Completed
120	Improvement to road from M.S.Border to Murki-Handaraki road km.23.00 to 25.00	1738	1.14	1.14	1.50	15.05.2018	0.89	Completed
121	Improvement road from Kusunoor Duduknal road km.0.02 to 12.00	1739	2.04	2.04	3.00	15.05.2018	1.62	Completed
122	Improvements to Raichur to Gillesugur via Ganadahalla & Talamari from Km 0.00 to 20.76 in selected reaches in Raichur taluk Raichur District.	1740	3.50	3.50	3.00	25.02-2019	1.0069	Completed
123	Improvements to Basavanabavi Circle to Singnodi MDR-2 in Raichur Taluk Raichur District.(Gadwal Road)	1741	1.85	1.85	3.00	25.02-2019	0.0129	Completed
124	Raichur to Burdirpada road MDR via chandrabanda, yapaldinni in Raichur taluk raichur District.	1742	1.85	0.00	2.00	25.02-2019	0.0129	Completed
125	Improvements to road Koralikoppa-Kunduru-Mudabasiddapura in Sagara Taluk, Shimoga District.	1743	3.85	3.85	3.00	21-11-2018	3.12	Completed

Sl. No.	Name of work	Job No	Length in KM	Length Completed	Sanctioned Project Cost (TPC) in Cr	Completion Date/ Likely Completion date	Expenditure as on Date (Rs.in Crores)	Status
126	Improvements to Kogar-Hirebhaskara road from KM 14.00 to 28.00 in Sagara Taluk, and Improvements to Masur-Kagod-Hirenallur-Shantikoppa road from km 16.80 to 32.40 in Sagara taluk	1744	35.40	35.40	12.00	18-11-2018	12.54	Completed
127	Improvements to road from NH-206 to join Tyagarthi via Konehosuru Hireharaka, Mylarikoppa from KM 0.00 to 23.00 in Sagara Taluk, Shimoga District.	1745	6.60	4.43	3.50	21-11-2018	3.24	Completed
128	Improvements to Chitturu-Hemmakki Haara Road in Byndoor Assembly Constituency. (CRF-KNT- 2016-17-1746)	1746	8.25	8.25	6.00	20.03.2018	3.17	Completed
129	Improvements to Kenjuru Nakuru Shiruru Road in Kundapura Assembly Constituency Km 0.00 to Km 3.80	1747	3.00	3.00	5.00	22.08.2019	2.3100	Progress
130	Improvements to Bukkambudhi to Ubrani road in Tarikere Tq. From Km 0.00 to 4.40 in Tarikere Taluk	1748	3.60	3.60	4.00	21.04.2018	0.54	Completed
131	Improvements to Shivani - Bukkambudhi road in Tarikere Tq. from Km 0.00 to 4.80 in Tarikere Taluk	1749	3.00		4.00	31.05.2021	0.01	Progress
132	Improvements to road from Singatagere -Panchanahalli road from Km: 1.00 to Km: 9.00 in Kadur Taluk	1750	6.10	6.10	5.00	08.05.2018	3.58	Completed
133	Improvements to Salkatte -Bellara road, (0.00 to 18.00 Selected reaches)	1751	6.00	6.00	2.00	15.04.18	2.0380	Completed
134	Improvements to J.C pura to Kuppur via Byadarahalli, Agasarahalli, Sasalu, Shettikere & Madihalli road, (0.00 to 15.00 Selected reaches)	1752	9.10	9.10	3.00	30.07.2018	2.9250	Completed
135	Widening and Improvements to the road joining Mandya Hadagali road SH to Tiptur-Honnavalli road in selected reaches via Aluru, Paravagondanahalli, Tiptur taluk Tumkur District.	1753	8.10	8.10	3.00	26.08.2019	0.6675	Completed
136	Widening and Improvements to the road joining NH-206 to NH-150A Via Hindiskere, Aralaguppe in selected reaches, Tiptur Tq. Job No: CRF-KNT-2016-17-1754.	1754	15.79	3.00	5.00	30-6-2021	0.0030	Progress
137	Improvements to Road from NH-13 to Nidugurthi via Girenahalli, 0.00 to 8.50 in selected reaches in Hulikunta, Katinakamba from Km Sandur Taluk of Bellary District	1755	4.20	4.22	4.00	31.03.2019	3.73	Completed
138	Improvements to Road from SH-131 Within to Kudligi Ujjani Road in selected reaches in Kudligi Taluk of Bellary District	1756	2.55	0.00	2.00	31.03.2019	0.0029	Progress
139	Improvements to Ujjani Hosahalli Road from Km 0.00 to 8.50 in selected reaches in Kudligi Taluk of Bellary District	1757	3.00	2.50	3.00	31.03.2019	0.0159	Progress
140	Improvements to Challakere-Mylanahalli-Obalapura road from Km 0.000 to 46.380 (selected reaches) in Molakalmuru Constituency, Challakere Taluk, Chitradurga District	1758	4.90	4.90	4.00	13.11.2018	0.0711	Completed
141	Improvements to Bjaipur-Ujjani road Important highway from Km 4.00 to 9.50 of turavnur hobli, Chiradurga tq & dist in Challakere Constituency	1759	4.05	4.05	3.00	13.11.2018	3.3928	Completed

Sl. No.	Name of work	Job No	Length in KM	Length Completed	Sanctioned Project Cost (TPC) in Cr	Completion Date/ Likely Completion date	Expenditure as on Date (Rs.in Crores)	Status
142	Improvements to Meerasabi Halli-Jajur-Obalapura from Km 0.00 to 33.65 (selected reaches) in Chiradurga tq & dist in Challakere Constituency	1760	8.30	8.30	5.00	13.11.2018	3.0937	Completed
143	Improvements to road from Ramajogihalli to Nannivala (Challakere taluk) from Km 0.00 to 7.00	1761	3.50	2.00	5.00	01.02.2020	0.01	Completed
144	Improvements to road from Mugalkod - Rabhakavi via Sasalatti Kaltippi Golbhaviyargatti from KM 3.00 to 18.85 Kms (Job No.CRF-KNT-2016-17-1762).	1762	12.50	12.50	10.00	17-07-2018	5.37	Completed
145	Improvements to road from Savalagi to Jambagi in selected reaches in Jamakhandi Taluka, Bagalkot District. (Job.No.CRF-KNT-2016-17-1763)	1763	2.40	2.40	4.00	21-03-2020	3.64	Completed
146	Improvements to road from Km 0.00 to 10.00 and Km 26.00 to 31.00 Bidari Honwad via Todalabag Gaddal Gothe in selected reaches. (Job No.CRF-KNT- 2016-17-1764)	1764	5.34	5.34	4.00	06-11-2019	1.49	Completed
147	Improvements to road from Todalabagi to Halahalli via Savalagi (in selected reaches) in Jamkhandi, Bagalkot District (Job No.CRF-KNT-2016-17-1765).	1765	6.00	6.00	6.00	17-07-2018	5.41	Completed
148	Improvements and Asphaltting to Madhugiri - Hindupura road from 21.00 to 22.40 (selected reaches) Km 9.80 to 11.70, 14.80 to 15.70	1766	2.60	2.60	3.00	12.05.18	2.7450	Completed
149	Improvements and Asphaltting to via Channenahalli, Kasapura, road from Garani to Andra border Mallanayakanahalli from Km 0.00 to 19.00 (selected reaches)	1767	3.75	3.75	3.00	12.05.18	2.2621	Completed
150	Improvement and Asphaltting to Gollarahatti via Yammethimmanahalli road from Thotadamadagu to R Nallekamanahalli, Benakanahalli from Km 0.00 to 19.00 (Selected reaches) Job No : CRF/KNT/2016-17/1768	1768	5.50	5.50	4.00	25.08.2019	0.0863	Completed
151	Improvements to vatadahosahalli to State Border road via nagaragere-Mallenahalli in Gowribidanur Tq, Chikkaballapur District	1769	4.00	4.00	4.00	26.05.2018	1.51	Completed
152	Chikkaballapur District, Gowribidanur Tq. From SH-94 via Nakkalahalli, Katanakallu, Peddanahalli, Modalodu Jeelakunte adjoining road to Nagaragere Improvements to road	1770	4.58	4.58	5.00	13.05.2018	2.93	Completed
153	Widening and Improvements to Gudibande - Chanarayanahalli road from Ch: 0.00 to 6.00 km in Gudibande Taluk, Chickballapur district.	1771	4.75	4.75	5.00	24.04.2018/ 21.10.2018	2.37	Completed
154	Widening and Improvements to Vemgal - Hosahalli road from km 16.00 to 21.80	1772	7.23	7.23	5.00	07.05.2018	2.83	Completed
155	Improvements to road from Ramchandrapur to Ittaki via Jakkannagadde Mandrali Goggi and tagore from km 0.00 to 7.00 in Hosanagar Taluka Shimoga District	1773	4.60	4.60	3.00	10-06-2018	2.80	Completed
156	Improvements to road from Bellakodi to Karadi via Nagarkodige Ramachandrapura from km 0.00 to 7.00 in Hosanagar Taluka Shimoga District	1774	5.85	5.85	3.00	10-06-2018	2.65	Completed

Sl. No.	Name of work	Job No	Length in KM	Length Completed	Sanctioned Project Cost (TPC) in Cr	Completion Date/ Likely Completion date	Expenditure as on Date (Rs.in Crores)	Status
157	Improvements to road from Araga to Sonle via Kadegadde Bandya Aralasurali Thattikevi from km 0.00 to 13.50 in Thirthahalli Taluka Shimoga District	1775	7.70	7.70	5.00	10-06-2018	4.34	Completed
158	Improvements to KMH Road from Km. 26.00 to 40.00 in Hosakote taluk, Bengaluru Rural District	1776	2.45	2.45	5.00	15.09.2019	0.00	Completed
159	Improvements to road from Kaggalipura to connecting at Banneragatta Road in Bengaluru South Taluk Bengaluru Urban District	1777	4.20	4.20	4.00	15-08-2018	1.78	Completed
160	Improvements to Imangala-Yaraballi Important highway road from Km 0.000 to Km 13.300 (selected reaches) in Hiriyur taluk, Chitradurga District.	1778	9.76	6.50	8.00	13.11.2018	0.662	Completed
161	Improvements to Garage Ennegere Gate road via Garage Thandaga Kurubarahalli Ga virangapura Kshetra from Km 0.000 to Km 11.600 (selected reaches) in Hosadurga taluk, Chitradurga District.	1779	5.06	5.06	4.00	05.12.2018	3.6641	Completed
162	Improvements to Bharamasagar-Bilichodu road & Bharamasagara-Bidarakere road (in selected stretches)	1780	10.77	10.77	8.00	05.12.2018	7.8920	Completed
163	Improvements to Bharamasagara Bilichodu Basavanakote Road from km 6.00 to 37.00 in Jagalur taluk, Davanagere District.	1781	6.82	6.82	6.00	09.10.2018	1.9039	Completed
164	Improvements to Road from H.M road to join Jittanakatte viachirastihalli Gundagatti, Talavagalu Road from Km 4.50 to 5.00 Gundagatti Village limit (Concrete Road) in Harapanahalli taluk Davanagere District.	1782	0.62	0.62	1.00	09.10.2018	1.71	Completed
165	Improvement to Harohalli-Anekal road from Km 0.00 to Km 18.20 in Kanakapura-Taluk Ramnagar District.	1783	2.20	2.20	3.00	20-08-2018	2.81	Completed
166	Improvements to road Kodihalli Satnur road at 5.00 Km to Join Shivanagowdanadoddi via Gollanahalli and improvements to road from SH-3 at km 18.50 to join Doddaguli via Garalapura, Arakere Nayakaladoddi from km 0.00 to 7.00 km in Kanakapura Taluk Ramanagar	1784	16.30	16.30	12.00	15-08-2018	0.14	Completed
167	Improvements to road from Channapatna Tq. To Doddanahalli adjoining road ch. 0.00 to 1.00 & km. 2.00 to 7.00 km. on selected reaches	1786	3.60	3.60	3.50	15-08-2018	3.50	Completed
168	Improvement to road from Nagamangala to Markonahalli via Haradanahalli from ch:00.00 Km-5.00 Km. (Job No: CRF-KNT-2016-17-1787)	1787	4.70	4.70	4.00	21.08.2019	1.0285	Completed
169	Improvement to from Dabbeghatta - Kothahalli Madapura road Ch: 4.00 to 9.00 km in K.R.pet Taluk Mandya District.	1789	4.40	4.40	3.00	24.08.2019	0.00	Completed
170	Improvements to MDR from Narihally to Akkanahally junction via Tuppadahally, Bilikere, Kabbali Temple, Ungaragere in Shravanbelagula Constituency of Hassan District.	1790	7.00	7.00	5.00	02.08.2019	3.01	Completed
171	Improvements to MDR from Hirisave to Didaga in Shravanbelagula Constituency of Hassan District.	1791	7.00	7.00	5.00	06.04.2018	5.25	Completed

Sl. No.	Name of work	Job No	Length in KM	Length Completed	Sanctioned Project Cost (TPC) in Cr	Completion Date/ Likely Completion date	Expenditure as on Date (Rs.in Crores)	Status
172	Improvements to MDR from Haranahalli to Javagal in Arasikere Constituency of Hassan District.	1792	1.90	1.90	2.00	25.04.2018	0.108	Completed
173	Improvements to MDR from Haranahalli -Javagal road to join Tumkur - Honnavara road (NH-206) via Handralu from Ch.10.00 to 22.00 Km in Arasikere Constituency of Hassan District.	1793	3.00	3.00	3.00	05.04.2018	1.01	Completed
174	Improvements to Doddaghatta- Chiradoni road from Km 0.000 to Km 15.30 (selected reaches) in Channagiri taluk, Davanagere District.	1794	7.45	7.10	8.00	30.09.2018	6.02	Completed
175	Improvement to road from Birur Sammasagi(SH-76)via (Selected reaches in SH-116) in Chennagiri Taluk. (Nellihankalu-Mugalihalli-Shankripur-Gowrapur) from Km. 0.00-9.00 Km	1795	9.00	0.00	10.00	04.02.2020	0.7882	Progress
176	Improvements to Channagiri Malebennuru road from Km 9.000 to Km 13.600 in Honnali taluk, Davanagere District.	1796	4.60	4.60	7.00	30.09.2018	4.04	Completed
177	Improvements to road from NH-13 Gurupura, Hasudi, Shettihalli road from km. 0.00 to 12.40 in Shimoga Taluk	1797	6.30	6.30	5.00	04-08-2018	4.35	Completed
178	Improvements to Thirthahally Kundapur SH-52 from km 46.40 to 88.00 in Udupi Dist (CRF-KNT- 2016-17-1798)	1798	41.60	41.60	10.00	20.03.2018	8.04	Completed
179	Improvements to road in Bagalakot Dist. Bilagi Tq. Anagavadi - Mudhola Jilla Main road from km. 0.00 to 22.250	1799	19.75	19.75	10.00	12-09-2018	8.95	Completed
180	Improvements to Nelavagal Hanumsagar Mallapur Neeralkeri Haligeri MDR road from Km 0.00 to 16.65 in Badami Taluk Bagalkot Dist.selected reaches Job No.CRF-KNT-2016-17-1800	1800	6.05	6.05	7.00	10-09-2018	7.27	Completed
181	Improvements/widening to road from Almatti Dam road to Benakatti Taluka border Neelnagar Siroor Benkatti Hallur Sangapur in selected reaches. (Job No.CRF-KNT- 2016-17-1801)	1801	0.47		5.00	11-06-2019	1.70	Progress
182	Improvements to road Aurad Sadashivagad (SH) from Km.251.34 to 253.74 (in Vibhutihalli village limit) in Sindagi taluka of Vijayapur District (Job No.CRF-KNT-2016-17-1802).	1802	2.60	2.60	3.00	15-09-2018	2.81	Completed
183	Improvements to Road from Farahatbad Hagugundagi road from Km 0.00 to 7.50	1803	2.10	2.10	3.00	05.09.2019	0.40	Completed
184	Improvements from Ganagapur Station Revur Arjunagi to Maharastra Border(Km 9.00-7.00, Km 10.00-13.10 & Km 15.00 to 21.00) in Afzalpur Tq	1804	4.74	4.74	7.00	08.08.2018	2.85	Completed
185	Improvements to Road Mudhol Anagwadi Road in selected reaches from KM 0.00 to 42.00 Km (in selected reaches from Km 22.300 to 24.300). (Job No.CRF-KNT- 2016-17-1805).	1805	2.00	2.00	2.00	16-04-2018	1.83	Completed
186	Improvements to Road Hebbala to Kaladagi via Bantanur. (in selected reaches from Km 1.40 to 6.10). (Job No.CRF-KNT-2016-17-1806).	1806	4.70	4.70	3.00	16-04-2018	2.62	Completed
187	Improvements to NH150/E Hadgil Haruti to Sawalgi(B) Via Melkunda (B) in selected reaches	1807	4.45	3.80	5.00	31.05.2019	3.04	Completed
188	Improvements to Road from M.S. Border Hulsoor Mahagaon SH-11 from Km. 5.00 to 15.00 in Basavakalyan	1809	1.75	1.50	3.00	04.03.2020	1.32	Progress

Sl. No.	Name of work	Job No	Length in KM	Length Completed	Sanctioned Project Cost (TPC) in Cr	Completion Date/ Likely Completion date	Expenditure as on Date (Rs.in Crores)	Status
189	Improvements to Chinchorki Jalahalli road cross to Galag via Mundargi (SH 128) Road in Devadurga Taluk Raichur District.(Job No.CRF-KNT-2016-17-1810).	1810	19.11	9.50	40.00	15/11/2018	12.98	Progress
190	Improvements to Huvilgol-Belaganur Within -Lingadal road from Km. 0.600 to 17.00 in Ron Taluk Gadag District	1811	2.90	2.90	5.00	22-04-2018	4.12	Completed
191	Improvements to Holehadagali Hullur-Sandigwad-Tadadi road from Km. 0.00 to 40.00 in Ron Taluk Gadag District.	1812	2.79	2.70	5.00	22-04-2018	3.79	Completed
192	Improvements to Kusugal Byhatti Road from Km.0.000 to Km.5.000 in Hubballi taluka.	1813	2.60	2.60	5.00	22-05-2018	1.98	Completed
193	Improvement of Road from Nulvi to Taluk Border via Belagali, Karadikoppa, Kuradikeri	1814	7.60	6.70	10.00	29-10-2018	3.07	Progress
194	Improvements to road Mamadapur-Uppaldinni-Hangaragi from Km.0.00 to 8.20 (in selected reaches) in Vijaypur taluka of Vijaypur District Job No.CRF-KNT-2016-17-1815	1815	4.60	4.60	5.00	15-01-2019	4.25	Completed
195	Improvements to road from Yadagir chittapur road to Gursanagi via Yadagir Barrage km 0.00 to 4.50	1816	4.25	4.25	5.00	15.01.2019	3.90	Completed
196	Improvements to Mudnal Hedagi madra upto taluka Border via talak km 8.00 to 20.00	1817	3.30	3.30	5.00	29.11.2019	1.70	Completed
197	Improvements to Road from Yergole to Bachwar Km 0.00 to 12.00 in Yadgiri Taluk	1818	4.77	4.77	5.00	05.09.2019	1.50	Completed
198	Improvements to road from Sathanur to Hannikere cross via Allahli from Km 11.40 to 22.00	1819	2.14	2.14	3.00	31.05.2019	2.24	Completed
199	Improvements to road from Chittapur to Ladlapura (Via Karadala, Hannikera, KM 0.00 to 18.00	1820	2.70	2.70	2.00	08.09.2019	0.00	Completed
200	Improvement & Development of four Lane Road from NH-17 Murudeshwer in Bhatkal Taluka.	1822	4.04	2.74	15.00	31-03-2020	2.32	Completed
201	Improvements Shivapura Kerebettu Karkala Thellar Bailur Govindpur road and Miyar Jodukatte, Nainithur Padhubettu ,Kucchur Halekodlu Jaddu Bailur Muniyal Padukeruru in Karkala Tq Karkala Constituency (Job no, CRF-KNT- 2016-17-1823)	1823	26.15	26.15	12.00	24.09.2018	12.31	Completed
202	Improvements to Doginala to Karwar Bellary NH-63 from Km.0.00 to Km.10.80 of Yellapur Taluk in Uttara Kannada District.	1824	8.80	8.80	5.00	01-08-2018	3.84	Completed
203	Improvements to Didagur-Thilavalli road from Km 6.50 to 10.25 in Hangal Tq Haveri District	1825	3.41	3.41	4.00	20-04-2018	3.02	Completed
204	Improvement Raravi Kenchanegalur Neregal road from Km2.985 to 9.20 in Hangal Tq Haveri District	1826	3.48	3.48	4.00	29-04-2018	4.19	Completed
205	Improvements to road joining Hassan-Goruru road to Kattaya- Hallibylu(in selected reaches) in Alur Taluk	1828	5.70	5.70	3.00	26.04.2018	2.93	Completed
206	NH-48(via) Udayavara- Belagodu- Highway-27 - S.S.A Road to Join Improvements to road joining StateEshwarahalli(in selected reaches) in Sakaleshpura Taluk.	1829	2.25	2.25	1.50	26.04.2018	1.55	Completed

Sl. No.	Name of work	Job No	Length in KM	Length Completed	Sanctioned Project Cost (TPC) in Cr	Completion Date/ Likely Completion date	Expenditure as on Date (Rs.in Crores)	Status
207	Improvements to Anemahal - Bommanakere - Hettur - Iguru road in selected reaches(Hettur to Hadlahalli & Yadakeri cross to Iguru) in Sakaleshpura Taluk	1830	8.50	4.18	3.50	31.03.2021	0.00	Completed
208	Improvements to Kakkinje Neriya Pudevettu road from KM 6.00 to 15.40 in Belthangady taluk.And Improvements to Ujre Belalu KUppeetti road in Beltangadi Taluk	1831	25.30	0.00	18.00	22.12.2020	0.02	Progress
209	Improvements from Takode Church to Puchchemogaru road of Mangalore Taluk CRF-KNT- 2016-17-1832	1832	2.55	2.55	2.00	24.04.2018	0.50	Completed
210	Improvements from Konyapadavu to Poopadi Kallu Cross road of Mangalore Taluk (CRF-KNT- 2016-17-1833)	1833	3.25	3.25	3.00	28.04.2018	2.37	Completed
211	Dharwad Shahara Gandhichowk Improvement to Road from Amaragol via Kamanakatti-Hosayallapur - Kolikere-Navalur-Rayapura (Km.11.70)	1834	11.70	0.28	20.00	16-12-2020	0.00	Progress
212	Improvement of Tabakad Honnalli Hunasikatti Bidaragaddi Astikatti Garudhonnalli MDR road via Mukkal cross km. 0.00 to 22.00	1835	6.48	6.48	5.00	25-10-2018	4.89	Completed
213	Improvement of Chalamatti Banadur MDR road 0.00 to 22.00 km at Kalaghatgi Taluka, Dharwad District	1836	3.30	3.30	3.00	26-05-2018	2.81	Completed
214	Improvements to Road SH-149 from Important highway 139.22 TO Km 144.45 ,148.70 to 158.30 and 169.85 to 177.00 (Total Length 21.98Km) Chincholi Tandur Road to Konchavaram	1840	8.00	8.00	8.00	31.10.2019	3.91	Completed
215	Improvements to road from Ring road to Khaja Kotnoor from Km 21.00 to 31.00 in Gulbarga Rural Tq.	1841	5.60	5.60	8.00	31.12.2020	3.82	Completed
216	Improvements to Sindanur Hemadaga SH-30 Road from Km 168.490 to Km 178.50 in Soudatti Taluka of Belgavi Dist.	1842	4.31	4.31	5.00	16-04-2018	5.13	Completed
217	Improvements to Aurad- Sadashivgad SH-34 Road from Km 445.890 to 442.19 Kms (3.75 Kms) and Badami-Gadachi-Gokak falls SH-134 from Km 26.67 to Km 33.42Kms (6.75Kms) in Ramdurg Taluk Belagavi Dist.	1843	10.00	10.00	10.00	12-09-2018	9.79	Completed
218	Improvements to Ron -Jakali Neregal Abbigeri MDR Road from Km 0.00 to 5.00, Km 17.00 to 21.75 in Ron Taluk Gadag Dist.	1846	8.75	8.75	6.00	29-10-2018	5.45	Completed
219	Improvement to road from Kodigehalli to Didaga via kalakere, Kolala & Hulikal. Job No : CRF/KNT/2016-17/1847	1847	4.60	3.80	3.00	30-6-2021	0.9492	Progress
220	Improvement to road from Turuvekere to Kadaballi via Goni Tumkur, Dabbegatta Km 0.00 to Km 35.00 (Selected reaches). Job No : CRF/KNT/2016-17/1848	1848	0.66	0.33	2.00	30-6-2021	0.2529	Progress
221	Improvements to road from Gavimatta to Herohalli from Ch:0.00 to 18.00 km in Kunigal Taluk, Tumkur District.	1849	4.76	4.76	5.00	19.07.2018	4.7942	Completed
222	Improvements to Kotumchagi via Timmapur MDR Road from Km 0.00 to 13.00 also Reconstruction of 1 MB & 1 Culvert in Gadag Taluka of Gadag Dist.	1850	4.10	4.10	4.00	09-07-2019	0.77	Completed
223	Improvements to Hawagi Mangalwad Madanalli road from km. 0.00 to 5.00 in Haliyal Tq. Uttara Kannada District.	1851	1.70	1.70	1.00	17-05-2018	0.92	Completed

Sl. No.	Name of work	Job No	Length in KM	Length Completed	Sanctioned Project Cost (TPC) in Cr	Completion Date/ Likely Completion date	Expenditure as on Date (Rs.in Crores)	Status
224	Improvement to Honnavar Dodmane Salkod Road from Km 12.00 to 29.00 in Honnavar Taluka	1852	12.41	8.60	10.00	31-05-2020	2.82	Progress
225	Widening & Improvements to Road Belagavi from M.K.Hubli -Sampgaon to Naganur in Bailhongal Taluka Belagavi dist	1853	5.20	5.20	5.00	03-06-2018	3.92	Completed
226	Widening & Improvements to Road from Naganur Cross to Lakkundi-Hannikeri to Karadiguddi in Bailhongal taluka	1854	4.10	4.10	5.00	09-07-2019	0.00	Completed
227	Improvements to Kittur-Savadatti Road Via Metyal Budarakatti(Dodwad-Karikatti reach) Km No18.60 to 28.03 in Bailhongal & Savadatti Taluka	1855	4.06	4.06	5.00	06-05-2018	2.67	Completed
228	Aradesshanahalli, Sadappanahalli gate on NH7- Devanahalli.	1856	32.50	15.00	40.00	09.09.2018	7.5909	Progress
229	Widening and Improvemens to Bangalore Gramanthara jille Doddaballapura Tq. Honnavara - via Hunesahalli Up to border Doddaballapura Tq.	1857	7.50	7.50	4.00	7.05.2018	1.6028	Completed
230	Widening and Improvemens to Bangalore Gramanthara jille Doddaballapura Tq. From NGD road Gejjagada halli Byrasandra Marg adjoining road to Dodda Tumkur	1858	6.95	6.95	4.00	12.05.2018	0.000	Completed
231	Improvement of Road from Kalenahally to Hosur Road Via Hosakote Koppalu From Ch: 14.00 Km to 20.00 Km in K.R.Nagara Taluk, Mysore District. Job no: CRF-KNT-2016-17-1859	1859	5.73	5.73	5.50	26.08.2018	5.68	Completed
232	Improvements to Aswalu village to Yalachanahalli road chainage km. 0.00 to 3.50	1860	2.85	2.85	3.20	27.11.2019	0.50	Completed
233	Improvements to road from Kebbekoppal to Bannikuppe Mudalakoppalu Madahalli Madahallikaval road via Hosapura village joining road From Ch: 8.50 Km to 12.50 Km in Hunsur Taluk, Mysuru District.	1861	4.00	0.00	1.00	30.11.2021	0.00	Progress
234	Improvements to road from SH68 to Shimoga SH-57 Kadakatte-Siriyur-Kallihalli-Hagalamane from Km 0.00 to 11.00	1862	8.00	7.00	3.00	31-03-2019	2.59	Completed
235	Improvements to Talagunda Kadenandahalli road from KM 0.00 to 12.500 in Shikaripura Taluk, Shimoga District.	1863	5.20	5.20	3.00	17-11-2018	3.07	Completed
236	Improvements to road Sagara-Tumbe-Gubbagodu-Bellinni Talaguppa road from KM 0.00 to 30.20 in Sagara Taluk, Shimoga District.	1864	12.20	12.20	5.00	14-11-2018	5.180	Completed
237	Improvements road from Bidrahally Basapura Kenchanahally N-Begur Gandathur from km 14.50 to 21.00 .	1865	5.15	2.30	4.00	31.10.2021	0.00	Progress
238	Improvement To Sargur Hediyaal road via Badagalapura from km 6.50 to 12.00 km	1866	3.10	4.00	4.00	31.03.2021	0.00	Completed
239	Improvements to Kunchebylu Nemmar Road in Sringeri Assembly Constituency and Improvements to Bagur , Kigga , Nemmar in Sringeri Constituency (CRF-KNT- 2016-17-1868)	1868	20.30	20.30	10.00	02.10.2018	9.89	Completed

Sl. No.	Name of work	Job No	Length in KM	Length Completed	Sanctioned Project Cost (TPC) in Cr	Completion Date/ Likely Completion date	Expenditure as on Date (Rs.in Crores)	Status
240	Improvements to road from Bagepalli to Maragankunte from km 0.00 to 10.00 (selected reaches), and Improvements to road from SH-5 Chintamani Bagepalli road to join NH-7 from km 0.00 to 10.00 (selected reaches) and Improvements to road SH-5 to NH-7 via	1869	7.10	1.80	8.00	31.12.2021	2.01	Progress
241	Improvements to road Babaleshwar-Khakandaki-Karjol to join NH-218 from Km.0.00 to 22.00 (in selected reaches) in Vijaypur taluka of Vijaypur District Job No.CRF-KNT-2016-17-1870	1870	5.15	5.15	5.00	15-09-2018	4.88	Completed
242	Improvements and four lane to Within Vijayapura District Vijayapur Tq.City Ring Road from Km.2.20 to 7.80 (selected reaches) Job No.CRF-KNT-2016-17-1871.	1871	2.40	2.40	5.00	15-09-2018	3.69	Completed
243	Improvements to road from NH-13 to Nandaragi Shinganapur Devar Nimbragi 0.00 to 12.00 in selected reaches Indi taluka of Vijaypur District Job No.CRF-KNT-2016-17-1872.	1872	4.17	4.170	5.00	15-09-2018	4.77	Completed
244	Improvements to road from Unkal lake via Sai nagar cross to join old NH-4 Near (Length 2.00 kms.)	1873	3.58	0.00	20.00	26.10.2021	0.00	Progress
245	Improvements to road from Channamma circle to Rotary School Station (Length 2.00 kms.) via Neeligin road, Traffic Police	1874	3.48	0.79	25.00	10.10.2021	0.00	Progress
246	Improvements to Road from Daroji to Nelludi from Km 18.60 to 21.00 in Bellary Taluk	1876	2.40	2.00	5.00	24.09.2018	0.0532	Progress
247	Improvements to Road from NH-150A to Karur via Bhyrapura from Km 0.00 to 5.00 in Siruguppa Taluk	1877	2.43	2.43	3.00	24.09.2018	0.016	Completed
248	Improvements to road from Bagadal to Bhairanahalli via Bavagi road from km. 0.00 to 17.50 (on selected reaches)	1878	2.56	2.56	5.00	13.05.2018	1.25	Completed
249	Improvements to Road from Bellary to Bobbukunta via Ibrahimapura from Km 1.80 to 7.00 in Selected Reaches in Bellary Taluk	1879	6.70	6.70	6.00	10.11.2018	0.0355	Completed
250	Improvements to Bendigeri - Kalarkoppa via Sutagatti, KK Koppa Road to Join NH-4 from Km.0.000 to Km.10.500 in Belagavi taluka. Belagavi Dist	1880	6.25	4.50	5.00	05-06-2018	1.00	Progress
251	Improvements to road from Mudigere - Gowdahalli- Hosakere- Devarunda Road from Km. 0.00 to 28.40 in Mudigere Tq.	1883	4.60	4.60	3.00	21.04.2018	1.32	Completed
252	Improvements to Hebre Belve Road And Murad Hebre Brahmar road in Karkala Assembly Constituency and Shivapura Pandukallu road in Karkala taluk (CRF-KNT-2016-17-1884)	1884	16.25	16.25	10.00	02.10.2018	9.57	Completed
253	Improvements to road from Kaimara Kemmannugundi cross to Dathapeeta	1885	2.00	2.00	2.50	24.05.2018	2.16	Completed
254	Improvements to road from Nandaragi Shiganapur Devar Nimbaragi NH-13 in Indi taluka, Vijaypur District Job No.CRF-KNT-2016-17-1886 Dated:- 02-11-2016	1886	4.03	4.03	3.00	06-11-2019	0.50	Completed
255	Improvements to road in Haveri District Hirekerur Taluk Hiremathur to Bagalakote Biligiri rangana betta via Thimmalapura Neshvi road km. 0.00 to 12.30	1887	6.04	6.04	5.00	20-04-2018	4.68	Completed

Sl. No.	Name of work	Job No	Length in KM	Length Completed	Sanctioned Project Cost (TPC) in Cr	Completion Date/ Likely Completion date	Expenditure as on Date (Rs.in Crores)	Status
256	Improvements to Road from H.M road to join Thavaragundi via Kallahalli, Arasanahalu, kunchuru Halavagalu Road from Km 0.80 to 0.90 and 20.00 to 24.00 (Selected Reaches) in Harapanahalli taluk, Davanagere District.	1888	1.66	1.66	3.00	09.10.2018	1.9039	Completed
257	Improvements to Kakkaragolla Chikkabidare road from Km 6.000 to Km 16.00 in Harihara taluk, Davanagere District	1891	1.85	1.85	3.00	09.10.2018	2.85	Completed
258	Improvements to road from Indi Railway station to Aurasang-Lachan-Baragudi from Km.10.00 to 18.00 in Indi taluka of Vijaypur District Job No.CRF-KNT-2016-17-1892 Dated:- 02-11-2016.	1892	4.45	4.45	3.50	07-09-2019	2.89	Completed
259	Improvements to Road Indi Choudhihal Babalad Halgunaki to NH-13 from 0.00 to 18.50 (in selected reaches) in Indi taluka of Vijayapur District. (Job No.CRF-KNT-2016-17-1893).	1893	6.30	6.30	4.50	15-09-2018	4.37	Completed
260	Improvement to Road from Sri Sri Shivakumara swamiji circle old sira gate in Tumkur town limits (Old Shivakumaraswamiji circle to NH-4	1894	2.36	2.36	5.00	07.05.18	4.7104	Completed
261	Improvements to road from SH- 94 Ramenahalli to Shivagange via Kodihalli, Selected reaches)	1895	1.94	1.94	3.00	23.04.18	2.3354	Completed
262	Improvements to Thovinakere Dabbeghatha road from 0.00 to 10.00 in Koratagere taluk (selected reaches)	1896	3.40	3.40	3.00	07.05.18	3.0536	Completed
263	Improvements road from NH-7 to join M.G Road via Gangarekaluve Dibbur, Maralukunte, Tammanayakanahalli in Selected reaches in Chickballapur district	1897	5.16	5.16	5.00	15.04.2018	0.50	Completed
264	Improvements to road from Gudibande to Join SH-58 state border via Ramapatna, Mandikallu, Nallakadirenahalli, Venkatapura from Ch:11.40 to 21.90 km in Chickballapur Taluk and district	1898	6.40	6.40	5.00	07.05.2018 / 25.10.2018	3.09	Completed
265	Improvements Road from Ajjakadirenahalli via Anemadugu to Bashettyhalli Chainage km. 7.00 to 12.00	1899	2.60	2.38	2.00	31.10.2021	1.52	Progress
266	Widening & Improvements to road Bangarapet via Hulubele, Nutuve to KMH road from Ch:3.00 to 12.10 km in Bangarapet Tq.Kolar District	1900	8.00	0.00	10.00	31.12.2021	1.44	Progress
267	Widening & Improvements to Mudavadi to Verapura via Thotil & Chintamani from Km 12.60 to 17.35 and	1901	4.50	2.00	3.00	30.11.2021	0.00	Progress
268	Improvements to road from Halavenahalli to Kurubarapalya via Solivara, -ISDN and connecting to Byalalu Road in Bengaluru South Taluk Bengaluru Urban District	1902	4.70	4.70	4.00	15-08-2018	2.97	Completed
269	Improvement of roads connecting from NH -7 to Mayasandra	1903	7.50	7.50	5.00	27.05.2018	3.3758	Completed
270	Improvements to road from Desur-Nandihalli-Kukadalli from Km.0.00 to Km 20.00 (in selected reaches) in Belgavi taluk of Belgavi District Under CRF in Karnataka State.	1904	11.65	11.65	5.00	27-05-2018	1.99	Completed
271	Improvements to road connecting Vadagaon Yallur Rajahamsagada Road in Belagam Tq 10.10Kms	1905	6.35	6.35	3.00	29-05-2018	1.85	Completed

Sl. No.	Name of work	Job No	Length in KM	Length Completed	Sanctioned Project Cost (TPC) in Cr	Completion Date/ Likely Completion date	Expenditure as on Date (Rs.in Crores)	Status
272	Improvements to Road from Guggarahatti Mincheri Via Kalkartota & Mundargi from Km 1.50 to 5.00 in Bellary Urban	1906	5.98	5.98	6.00	10.11.2018	2.58	Completed
273	Improvements to Road from SH-131 Within to A.P. Border via Basapura from Km 0.00 to 4.00 in Sandur Taluk of Bellary District	1907	2.77	2.77	2.00	17.10.2018	1.84	Completed
274	Improvements to Road from Chornur Road to Kudligi Tumbaraguddi Road via Kapatral, H.K. Halli from Km 0.00 to 6.80 in selected reaches in Sandur Taluk of Bellary District	1908	3.50	3.50	4.00	17.10.2018	2.00	Completed
275	Improvements to road from Desai circle Sawaigandharva hall - pai hotel - old NH-4 @ Ambesh Hotel in Hubli city limits (Length 4.00 kms.)	1909	6.93	5.31	40.00	10-07-2019	17.23	Progress
276	Improvements to road from Old NH-4 near Kamaripeth Police Station to join Unkal cross via Bharath mill, Vikas nagar (Length 4.00 kms.)	1910	5.82	3.44	30.00	20-11-2018	6.45	Progress
277	Improvement to road to 4 laning from NH-63 RUB near railway station to join Sai Nagar. Unkal via Keshwapur, Nagashettikoppa, Khadi Gram Udyog, Gopankoppa, Gangubai Hangal Gurukul. (Length 7.00 kms)	1911	8.69	0.70	50.00	10.10.2021	0.32	Progress
278	Improvements to road from Kakkargolla to SH 25 in Harihar Tq Davanagere District	1913	0.94	0.94	2.00	09.10.2018	1.50	Completed
279	Improvements to Davanagere-Holalu SH-150 Km 5.00 to Km 6.50 in Davanagere taluk, Davanagere District.	1914	4.35	4.35	10.00	30.09.2018	7.15	Completed
280	Improvements to Davanagere-Holalu SH-150 Km 6.50 to Km 8.00 in Davanagere taluk, Davanagere District.	1915	1.40	1.40	8.00	30.09.2018	2.49	Completed
281	Improvements to Kota-Goliyangady Road in Kundapura Assembly Constituency. Km 8.00 to Km 10.00 and 21.00 to 26.60 (CRF-KNT-2016-17-1916)	1916	7.60	7.60	4.00	29.3.2018	3.93	Completed
282	Improvements to Perduru-Sooralu Road in Udupi Assembly Constituency. (CRF-KNT-2016-17-1918)	1918	10.30	10.30	7.00	22.03.2018	4.32	Completed
283	Improvements to road from SH.54 to Belgavi Khanagaon-Sulebhavi-Balekundri from Km.0.00 to Km 5.60 (in Selected Reaches) in Belgavi taluk of Belgavi District Under CRF in Karnataka State.	1919	1.78	1.78	2.00	01-05-2018	1.78	Completed
284	Improvement to road from Sampekatte-Hebburuli - Makkimane from Km 6.82 to Km. 7.20 and from 0.00 to Km 2.35 Km in Hosanagar Taluk, Shimoga District.	1920	1.00	1.00	1.50	10-06-2018	1.39	Completed
285	Improvements to road from Humcha - Mumbaru from km 3.50 to km 9.10 in Hosanagara Taluk, Shimoga District.	1921	3.03	3.03	2.00	10-06-2018	2.20	Completed
286	Improvement to Guddekeri to Kundadri from Km 0.00 to Km 5.00 and from Km 9.10 to Km 12.00 and from konandur Yogimalali from km 4.90 to 9.00 km in Thirthahalli Taluk, Shimoga District. (CRF-KNT- 2016-17-1922)	1922	15.30	15.30	3.50	15.05.2018	3.55	Completed
287	Improvements to Two lane of Nandikur-Shirva Road in Udupi Assembly Constituency. (job no CRF-KNT- 2016-17-1923)	1923	2.20	2.20	2.00	27.09.2018	2.1943	Completed

Sl. No.	Name of work	Job No	Length in KM	Length Completed	Sanctioned Project Cost (TPC) in Cr	Completion Date/ Likely Completion date	Expenditure as on Date (Rs.in Crores)	Status
288	Improvements to Two lane of Kapu-Shirva Road in Udupi Assembly Constituency. (Job no CRF-KNT- 2016-17-1924)	1924	6.30	6.30	5.00	15.04.2018	3.24	Completed
289	Improvements to Onthibettu-Kodibettu-Hangarbettu to Varvadi Road in Udupi Assembly Constituency. (Job no CRF-KNT- 2016-17-1925)	1925	6.00	6.00	4.00	15.04.2018	3.42	Completed
290	Improvements to Chikkamaluru Sogala road at ch. 0.00Km to 6.00km in Channapatna Taluk,	1927	6.50	6.50	4.50	15-08-2018	3.68	Completed
291	Improvements to road from NH-209 to join via SH-33 Mathithaleshwara Temple from ch:0.00 km to 10.00 km in (Selected Reaches). Malavalli Taluk Mandya District.	1928	2.85	2.85	2.00	02-05-2018	1.74	Completed
292	Improvements to road from M.G.M road to via Lakshmegowdanadoddi, Yadaganahalli, Gopannahalli, Bhimanahalli, & Hittanahalli join Sulthan road in (Selected Reaches). Malavalli Taluk Mandya District.	1929	3.70	3.70	4.00	30.04.2018	3.91	Completed
293	Improvement to road from Mandya-Guthalu-Muthathi road Km48.18 to 63.00 in Malavalli Taluk.	1930	5.65	5.65	4.00	24.08.2019	1.35	Completed
294	Improvements to road from SH-95 from S.Narayanakere via Mankanahalli Devalapura-Devanagundi-Doddadunasandra -D.Hosahalli-Andenahalli from Km.0.00 to 1.95 and from km.11.10 to 17.500 in Hosakote Taluk, Bengaluru Rural District	1931	2.70	2.70	5.00	12.05.2018	4.4585	Completed
295	Improvements to road from SH-35 from km.16.500 to 40.00 (Sidlagatta to Anekal Road via Hosakote Adugodi in Hosakote Taluk, Bengaluru Rural District	1932	4.10	4.10	5.00	12.05.2018	1.6666	Completed
296	Improvements to road from NH-207 to Budugere(Cargo Road) in Devanahalli Taluk, Bengaluru Rural District	1933	1.03	1.03	3.00	12.05.2018	2.6218	Completed
297	Improvements to road from Indi pump to Unakal (via Tatvadarsha Hospital, Shirur park junction) in Hubli city limits (Length 6.00 kms.)	1934	6.72	5.05	40.00	19-11-2018	11.16	Progress
298	Improvements to road from Tarihal Dharwad Taluk (Length Bhairidevarakoppa Gamanagatti 9.00 kms.)	1935	4.37	2.00	10.00	23-08-2020	1.00	Progress
299	Improvements to Road from Keshwapur to Sulla to Join NH-218 to SH-28 from Km.0.000 to Km.13.200 in Hubballi taluka Dharwad Dist .	1936	7.215	7.215	7.00	27-10-2018	5.15	Completed
300	Improvement Road from Dharwad Shahara Gandhichowk - Tahasildhar Office via Medhar Oni-Line Bazar-Sangama Circle road (Km. 1.40)	1937	5.43	4.50	30.00	06-10-2018	3.88	Progress
301	Improvement to road from Navalur Road- Yallakishettar colony/ Gandhinagar to Tejaswi Nagar to Kalyan Nagar in Dharwad City	1938	1.70	0.00	10.00	02-07-2020	0.00	Progress
302	Construction of Rigid pavement from Jayanagar Cross to Post Office in Dharwad City.	1939	1.00	1.00	6.00	22-10-2018	3.80	Completed

Sl. No.	Name of work	Job No	Length in KM	Length Completed	Sanctioned Project Cost (TPC) in Cr	Completion Date/ Likely Completion date	Expenditure as on Date (Rs.in Crores)	Status
303	Improvement to Road Aralmatti to Kaujalagi from Ch. 0.00 to 15.00 Km in Gokak Taluk, Belagum District.	1940	2.68	2.68	3.00	12-04-2018	3.10	Completed
304	Improvement to road from Kattenhalku-Almane-Devangi from Km 0.00 to 8.00 in Shimoga Taluk, Shimoga District. CRF-KNT- 2016-17-1941)	1941	7.30	7.30	3.00	04.05.2018	2.86	Completed
305	Improvements to road from Kuppalli Kavishala road from Ambargoppa cross via Ambaragoppa Tumarihosur Surgihalla Mattikote To join NH-766 from km 0.00 to 15.00 in Shikaripura tq	1942	6.70	6.70	5.00	10-06-2018	5.14	Completed
306	Improvements of road in Soraba Tq.km. 0.00 to 13.00 From Soraba city up to Ulavi road	1943	8.00	8.00	5.00	21-11-2018	4.910	Completed
307	Improvement of Mysore Mahadevapura Road to Bannur Mysore Road via Channalanahalli, Huralirayanahalli Cross from Ch.0.75 to 7.00 Km	1944	4.85	1.60	5.00	31.12.2021	0.00	Progress
308	Improvement to Nagamangala Sravanabelagola Road from Mayagonahalli Gate to NH-48 via Hulikere from Ch.0.00 to 1.50 Km	1945	2.00	2.00	2.00	12.05.2018	1.8390	Completed
309	Improvement to Maddur Nagamangala to SH-84 via Hosakere Marasinganahalli M.Kodihalli, Kilaghatta, Thaggahalli, Kiranguru, Bekkalale, Kowdle from Ch.37.00 to 40.00	1946	2.18	2.18	2.00	15.05.2018	1.8869	Completed
310	Improvements to Bengaluru-Jalasuru within road to NSB road via Sathenahalli, Chennapura from ch.1.60 to 6. (Job No: CRF-KNT-2016-17-1947)	1947	5.30	5.30	4.00	26.08.2019	0.9063	Completed
311	Improvements for Mudigere - Belur road from Km.13.00 to 25.00 Km in Belur Taluk, Hassan District.	1948	8.00	8.00	8.00	10.01.2020	0.04	Completed
312	Improvements to Arehally - Bikkodu road from Km.0.00 to 8.40 Km in Belur Taluk, Hassan District.	1949	6.80	6.80	5.00	21.04.2018	5.34	Completed
313	Improvements to Gendehally - K.R.Pete - Chickmagalur road from Km.7.00 to 17.75 Km in Belur Taluk, Hassan District.	1950	11.00	11.00	8.00	12.09.2018	8.44	Completed
314	Improvements to road from Mysuru - Important highway Bantwal road to Kallahally, Hunasegala, Hayrige to join Hunasur - Periyapattana road from KM 2.00 to 7.00 in Hunsur Taluk, Mysuru District.	1951	0.70	0.70	1.00	12.12.19	0.00	Completed
315	Improvements to Tarikallu Singamaranahally road via Karimuddanahally From Ch: 0.00 Km to 3.00 & 8.50 to 14.00 Km in Hunsur Taluk, Mysuru District.	1952	4.75	1.74	4.80	31.12.2021	0.01	Progress
316	Improvement to Road Mahalinpur Miraji to Yadavad budni from Ch.13.95 to 26.00 Km in Gokak Taluk, Belagum District.	1954	1.73	1.73	2.00	23-04-2018	1.98	Completed
317	Improvements to Road from Sira Nanjanagud road Chikkamulagudu,Doddamulugudu via Gamanahally Joining road From Ch: 1.41 Km to 6.00 Km (Chikkamulagudu,Doddamulugudu - Gamanahally road) in T-Narasipura Taluk, Mysuru district CRF-KNT- 2016-17-1955)	1955	3.90	3.90	4.00	17.10.18	3.11	Completed

Sl. No.	Name of work	Job No	Length in KM	Length Completed	Sanctioned Project Cost (TPC) in Cr	Completion Date/ Likely Completion date	Expenditure as on Date (Rs.in Crores)	Status
318	Improvements to road from Mandya Bannur road to Dasegowdanakoppalu, Yadahally Hanumanalu, Bugatahally, Seehally joining road from Ch: 2.70km to 10.00km (Dasegowdanakoppalu Seehally Chamalapura road) selected reaches in T-Narasipura Taluk, Mysuru district CRF-KNT-2016-17-1956)	1956	4.67	4.67	4.00	29.10.2018	2.56	Completed
319	Improvements to S3 - Kaggalipura - Banave road from Km. 4.60 to 6.50 in T-Narasipura Taluk, Mysuru district CRF-KNT- 2016-17-1957)	1957	1.79	1.79	2.00	07.09.2018	1.83	Completed
320	Improvements to road from Jagajeevanagrama Ramegowdanapura joinong road from Km:7.00 to 8.50 (from Chidaravally to Chidaravally gate) in T-Narasipura Taluk, Mysuru district CRF-KNT-2016-17-1958)	1958	1.35	1.35	2.00	29.10.2018	1.00	Completed
321	Improvements to road from GV Gowda Circle to Mathipura cross from ch:0.00 km to 4.70 km in Kollegala Taluk, Chamarajanagara District.	1959	3.90	3.90	4.00	21.08.2018	4.14	Completed
322	Improvements to Kanagala-Borgal via Kesti Baad road from KM.0.00 to 13.00 of Hukkeri tq of Belagavi district (Job No.CRF-KNT-2016-17-1961).	1961	4.47	4.47	5.00	04-10-2018	4.94	Completed
323	Improvements and Widening to Sankeshwar-Sangam SH-44 road from Km 56.00 to 70.00 in Gokak Taluk Belagavi Dist	1962	4.47	4.47	5.00	23-04-2018	4.50	Completed
324	Improvements and Widening to Savadatti SH-103 road from Km 0.00 to 13.29 in Gokak Taluk Belagavi Dist.	1963	6.26	6.26	5.00	23-04-2018	0.98	Completed
325	Improvements to Nittur - Hosakere Road at selected reaches of km 0.00 to 13.60 km in Gubbi taluk, Tumkur district.	1964	6.00	6.00	5.00	15.04.18	5.5814	Completed
326	Improvements to road from SH 48 A.P border road to marappanahalli, Badamaranahalli, Gonihalli, Kannahalli (Baragur Harogere road) in Sira taluk [44 to 49, 62.20 to 62.80]	1965	5.10	0.00	3.00	30-6-2021	0.000	Progress
327	Improvements to road from Bhoothakatenahalli Melukunte, Huligere road to AP km 3.00 to 5.00, 11 to 15.30 and 17.40 to 20.00 chainage	1966	5.10	5.10	3.00	08.05.2018	3.0531	Completed
328	Improvements and Asphaltting Sira-Amarapura road from 0.00 to 2.50 and 30.00 to 42.00 Km in Sira Taluk	1967	2.50	2.50	14.00	16.10.18	13.1315	Completed
329	Improvements to road from Ajjakadirenahalli, Bashettihalli road via Pillagundlahalli, Nasaganahalli, Yerrahalli, Kudupakunte, Rayappanahalli, adjoining road to Thimmanayakanahalli chainage	1968	2.35	2.35	2.00	13.05.2018	1.72	Completed
330	Improvements to road from Bangarapet Bagepalli road (SH-5) chainage km.66.62 to 87.70	1969	11.35	5.75	10.00	30.11.2021	1.01	Progress
331	Improvements to road from Siddepalli - Batlahalli - Ankalamadugu from Ch:11.00 to 14.30, 18.00 to 18.80 km in ChikkaBallapur Taluk.	1970	3.70	3.70	3.00	23.04.2018 / 28.02.2021	2.45	Completed
332	Improvement to road from Talagunda to Honnagondanahalli via Yaregunte km 2.00 to 20.00	1971	4.30	4.30	2.50	12.05.18	2.6580	Progress

Sl. No.	Name of work	Job No	Length in KM	Length Completed	Sanctioned Project Cost (TPC) in Cr	Completion Date/ Likely Completion date	Expenditure as on Date (Rs.in Crores)	Status
333	Improvements to road from Harehalli(NH-234) via,Taruru, Doddaladamara to Talagunda in selected reaches, in Tumkur District. Job No: CRF-KNT-2016-17-1972	1972	10.50	10.50	10.00	19.11.2019	2.4559	Completed
334	Improvements to Annandapura-Reddywarahalli-Hussenpura Bugadur Pavagada Constituency	1973	8.70	8.70	6.00	05.08.18	4.9500	Completed
335	Improvements to Pavagada-Arasikere road from Km 2.50 to 5.40 Km & 8.00 to 10.00 Km in PAVAGADA Taluk.	1974	5.05	5.05	5.00	28.07.2018	5.2628	Completed
336	Improvements to Roads from Saraguru to Hediya from Ch: 31.30 Km to 34.40 Nanjanagud taluk, Mysore District and providing way side amenities opposite to Nanjudeshwara temple at Nanjanagud. Job no: CRF-KNT-2016-17-1975	1975	0.50	0.50	8.00	31.12.2021	3.71	Progress
337	Improvements to roads from Devirammanahalli road via Valagere adjoining to Malkundi road km. 16.50 to 17.815 & km. 20.10 to 22.50 Nanjangud tq. Mysore District and wayside amenities and beautification in PWD office premises, Nanjanagud. (Job No: CRF-KNT- 2016-17-1976)	1976	3.72	3.72	5.00	15.10.2019	0.78	Completed
338	Improvements to roads from Hullahalli Biruvalu road via Ariyur Kandegala Chilakalli km. 3.25 to 8.25 adjoining to RT road in Nanjangud tq, Mysore District. (Job No: CRF-KNT- 2016-17-1977)	1977	5.00	5.00	5.00	15.10.2018	1.32	Completed
339	Improvements to roads from BN road to Hallare road Km:0.00 to Km: 5.25 and via Kasuvinahalli adjoining to 7.40 to 9.20 in Nanjanagud Taluk, Mysore District. (Job No: CRF-KNT- 2016-17-1978)	1978	7.05	7.05	7.00	16.10.2018	4.61	Completed
340	Improvements to B.B road to Yeldur (Yadaruru) - Holur, yeldur in selected reaches in via vagalahalli, Valageranahalli Srinivasapura Taluk, Kolar District	1979	5.00	5.00	5.00	07.05.2018	4.98	Completed
341	Improvements to B.B road to Mulabagal border via Vanarasi, Mudavadi, and Mudavadi Hosahalli, Kothamangala in Selected reaches in Srinivasapura taluk, Kolar District	1980	6.10	2.00	5.00	31.10.2021	2.23	Progress
342	Widening and Improvements to road Emmenatha to Avani via Kashipura from Ch:0.00 to 10.00 kms in Mulbagal Taluk, Kolar District.	1981	6.00	6.00	5.00	28.02.2021	4.54	Completed
343	Improvementys to Road from Bethmangala to Karadagur via Mahadevpura, Ramasagara Kangaadahalli	1982	2.85	0.00	3.00	31.10.2021	0.00	Progress
344	Improvements for Road from Bidrakka via Tejur, Mayagowdanahalli to join Hallimysore road from Ch.0.00 to 11.00km.	1983	8.30	8.30	5.00	20.04.2018	5.27	Completed
345	Improvements for Road from Kortagere via Kotekarpuravalli Bellikarpuravalli, Ningapura to join Basavapatna road from Ch.0.00 to 12.00km.	1984	7.40	7.40	5.00	24.04.2018	5.28	Completed
346	Improvements to Murnad- Balamuri- Within Parane road from km. 1.90 to 3.50 in Madikeri Tq. (CRF-KNT- 2016-17-1985)	1985	1.60	0.10	1.50	14.10.2018	1.0044	Completed

Sl. No.	Name of work	Job No	Length in KM	Length Completed	Sanctioned Project Cost (TPC) in Cr	Completion Date/ Likely Completion date	Expenditure as on Date (Rs.in Crores)	Status
347	Improvements to Murnad- Kumbaladalu- Hodavada- Paluru road from km. 0.00 to 9.60 in Madikeri Tq. (CRF-KNT- 2016-17-1986)	1986	1.50	1.00	1.50	14.10.2018	0.0119	Completed
348	Improvements to Road from Ammathi Hosur Gonikoppa from 0.0 to 8.80 in Virajpet Tq	1987	5.00	0.00	5.00	27.08.2019	0.58	Completed
349	Improvements to road from Shettihalli lchalakaranji road (SH.78) Km.53.40 to 54.40 & Km.55.10 to 56.78 in Chikkodi taluka Job No.CRF-KNT-2016-17-1988	1988	1.90	1.90	2.50	23-09-2018	2.54	Completed
350	Improvements to Golthamajalu-Manchi road in Bantwal Taluk, Dakshina Kannada District.(left over stretch) (CRF-KNT- 2016-17-1989)	1989	1.70	1.70	2.00	06.07.2018	1.08	Completed
351	Improvements Vagga to karanjeshwra temple road and Malinaalkur to Uuli road in Bantwal Taluk,Dakshina KannadaDistrict.	1990	4.70	4.60	4.00	24.08.2019	0.0035	Completed
352	Widening & Improvements to Amchinadka - Nettare Road from KM 1.00 to KM.7.85 of Puttur Taluk And Improvements to Charwarka Dolpadi Edamangala road from Km 0.00 to 11.00 in puttur taluk. (CRF-KNT- 2016-17-1991)	1991	14.00	14.00	10.00	10.05.2018	4.1	Completed
353	Improvements from BC Junction to Panemangalore via Gudinabali in Bantwal Taluk, Dakshina Kannada District. (CRF-KNT- 2016-17- 1993	1993	2.35	2.35	3.50	06.07.2018	1.12	Completed
354	Improvements to MDR in selected reaches of Alur -Ankavalli road from km : 0.00 to 11.30 in Somawarpet Taluk, Madikeri District (CRF-KNT- 2016-17-1994)	1994	9.00	9.00	8.00	14.10.2018	2.67	Progress
355	Improvements to Mysore District Nanjanagud Taluk from Hura to Hanchipura Road via Ramanathapura Therakananbhi Road from km: 0.00 to Km: 9.36" (in selected reaches). (Job No: CRF-KNT- 2016-17-1995).	1995	4.50	4.50	5.00	16.10.2018	4.10	Completed
356	Improvements to Road Ilavala Nagavala Bisanunde from km 15.00 to 24.80 in Chamundeshwari	1996	3.00	3.75	4.00	26.11.2019	0.00	Completed
357	Improvements to Road Joining Kadakola to Jayapura from ch. 8.00 to 12.80 km in Mysuru taluk, Mysuru District CRF-KNT- 2016-17-1997)	1997	4.30	4.30	5.00	30.08.2018	1.61	Completed
358	Improvement of Road from Mysore Bangalore Ring road to Government Guest House within Mysore city LimitsCRF-KNT- 2016-17-1998)	1998	0.50	0.50	5.00	20.09.2018	3.94	Completed
359	Improvement to road from B.N.Road (NH-17) Nidaghatta -Valageredoddi -Thoresettyhalli- Mudigere Via Madduru Nagamangala road Km 5.00 to 8.90 in Madduru Taluk.	1999	3.75	3.75	3.00	01.05.2018	3.02	Completed
360	Improvement to road from Kabbare-Iggalur via Bengaluru-Kollegal road Km:6.80 to 11.50 in Maddur Taluk.	2000	2.00	2.00	2.00	12.11.2019	0.54	Completed
361	Improvements road joining SH-17 to Muttathi via Guttalu, Bharathinagara from Km 7-12, 16.30 to 21.00 & 26.5-30	2001	3.00	3.00	3.00	04.09.2018	1.60	Completed
362	Pandavapura Tq. Banaghatta- Mahadeshwarapura (via Kerethonnur) road chainage km. 0.00 to 9.16 improvements to road.	2002	6.76	6.76	8.00	25.08.2018	5.9688	Completed

Sl. No.	Name of work	Job No	Length in KM	Length Completed	Sanctioned Project Cost (TPC) in Cr	Completion Date/ Likely Completion date	Expenditure as on Date (Rs.in Crores)	Status
363	Widening and Improvements to Guralapur Itnal Khandal Bastawad road from Km.0.00 to Km.0.70, 3.40 to 7.20, 7.70 to 8.65, 9.45 to 9.75 & 10.70 to 12.80 in Raibag taluka of Belagavi district. (CRF-KNT-2016-17-2003-Dtd:-02-11-2016)	2003	2.90	2.60	3.00	15-02-2021	0.00	Completed
364	Widening and Improvements to Devapuratti Katakabavi Mantur road from Km.1.00 to Km.4.60 in Raibag taluk of Belagavi district. Job No. CRF-KNT-2016-17-2004.	2004	1.52	1.52	1.00	23-09-2018	0.97	Completed
365	Improvements to Mundaje-Dharmasthala road in Belthangady taluk (15:00KM) (CRF-KNT- 2016-17-2006)	2006	6.70	6.15	7.00	18.05.2018	4.35	Completed
366	Improvement to Kulashekhar Kannegudde Road. (CRF-KNT- 2016-17-2008)	2008	2.00	0.00	5.00	13.05.2018	0.001	Progress
367	Improvements to road from Talakadu Vijayapura Holesalu Kalabasavanahundi via Mudukutore road to T. Meghadahalli Holesalu road from Ch: 3.25 km to 7.10km in T-Narasipura Taluk, Mysuru district CRF-KNT- 2016-17-2011)	2011	3.24	3.24	4.00	07.09.2018	1.99	Completed
368	Improvement to Turuganur Darga Important Highway Ankanahalli road from Ch: 0.00km to 4.00 in T-Narasipura Taluk, Mysuru district CRF-KNT- 2016-17-2012)	2012	2.47	2.47	4.00	29.10.2018	0.00	Completed
369	Improvements to Road from BM road to Katekoppalu Hegguru Kempegowdanakoppalu Menasikayattanahally via Doddamugudu road from km 0.93 to 1.170, 1.590 to 2.370, 3.600 to 4.980, 5.49 to 6.48, 7.5 to 7.77 and 8.970 to 9.500 CRF-KNT- 2016-17-2013)	2013	4.80	4.80	5.00	17.10.18	0.87	Completed
370	Improvements to road from Magadi palya, Koppa, Hulivahana, Nagasandra, Chotanahalli cross, C.S Pura on to Gubbi NH-206. Job No:CRF-KNT-2016-17-2014	2014	9.00	4.60	5.00	24.08.2019	1.5102	Progress
371	Improvements to road Huliyaar- Tiptur vai Matigatta-Halukuruki in Tumkur Dist.selected reaches km 0.00 to 45.00 (Selected Reaches)	2016	5.00	5.00	3.00	24.07.2018	0.9056	Completed
372	Improvements to road from km 187.00 On to NH 4 Ramajogihalli in Chitradurga Taluk Via D S Halli Dyavammanahalli Kasavara Hatti Haykal 11.00 to 28.00 km	2017	16.00	6.70	10.00	15.01.2020 EOT upto 20.06.2021	5.812	Completed
373	Mosalehasahalli Bindiganavale Improvement of Road From Road km 40.00 to 54.00 in shravanabelagola constituency	2018	7.00	7.00	5.00	02.08.2019	1.62	Completed
374	Pandavapura Tq. BB-BT road selected reaches improvements to road.chainage km. 0.00 to 37.00	2019	1.90	1.90	2.00	29.04.2018	1.9055	Completed
375	Improvements to road from S.I, Kodihalli gate to Basaralu Kuppa road from ch: 13.50km to 17.50km in Mandya Taluk Mandya District.	2020	2.20	2.20	2.50	06.05.2018	2.83	Completed
376	Improvements to road from K.R.pet to Bandihole Road from km 0.00 to 10.00 in K.R.pet taluk Mandya District	2021	5.95	5.95	5.50	01.05.2018	4.71	Completed
377	Improvement of Road from Yelechakanahalli from Ch.0.00 to Toobinakere to Induvala via 1.00 Km	2022	1.00	1.00	1.00	30.04.2018	0.72	Completed

Sl. No.	Name of work	Job No	Length in KM	Length Completed	Sanctioned Project Cost (TPC) in Cr	Completion Date/ Likely Completion date	Expenditure as on Date (Rs.in Crores)	Status
378	Improvements to Ugar Shiraguppi Jugul Mangavati MDR road from Km.0.00 to 10.20 Job No.CRF-KNT-2016-17-2023	2023	2.88	2.88	3.00	23-09-2018	2.93	Completed
379	Improvements to the approach road of Bridge at Km.3.50 on Nidagundi Morab Chinchalli railway station road in Raibag taluka of Belagavi district Job No.CRF-KNT-2016-17-2024	2024	0.35	0.35	0.50	23-09-2018	0.36	Completed
380	Widening and Improvements to Katakabavi Mantur road from Km.2.60 in Raibag taluka of Belagavi district. Job No.CRF-KNT-2016-17-2025.	2025	0.76	0.76	0.50	09-01-2018	0.51	Completed
381	Improvement to Circute House road from Ch. 0.00 to 9.60 Mysuru Taluk, Mysuru District.	2026	7.80	7.40	10.00	30.11.2021	0.07	Progress
382	Re ashphalting / Improvement to SH - 80 via Konanuru Konanurupura Konanurupalya from Ch. 0.00 to 5.00 Km in Varuna constituency Nanjanagud Taluk, Mysuru District. Job no: CRF-KNT-2016-17-2029.	2029	5.00	5.00	5.00	26.09.2018	4.33	Completed
383	Improvements to road from Permanner - Pavur - Aarekala road from KM 3.00 to 9.00. (CRF-KNT- 2016-17-2030)	2030	4.50	4.50	3.60	02.05.2018	3.25	Completed
384	Improvements to Vagga-Vamadapadavu road in Bantwal Taluk, Dakshina Kannada District. (CRF-KNT- 2016-17-2031)	2031	2.60	2.60	2.50	06.07.2018	1.13	Completed
385	Improvement of Road from Mandya to Mottahalli from Ch.1.45 to 2.80 and from Ch. 4.10 to 8.10 Km	2032	3.70	3.70	4.00	30.04.2018	3.67	Completed
386	Construction of 4 Lane Concrete Road from Nanjanagud B.R. Hills S.H.57 from Ch.38 to 41 in Chamarajanagar Town limit	2034	3.10	3.10	35.00	25.03.2019	20.92	Completed
387	Improvement to road from GT loop road to via gundulpete Therakanambi from km 22.50 to 24.50 km in Gundulpete Taluk Chamarajanagara District	2035	2.00	2.00	2.00	26.09.2018	1.80	Completed
388	Improvement to road from GCM to Padaguru from km 0.00 to 4.00 km in Gundulpete Taluk Chamarajanagara District.	2036	4.00	4.00	4.00	26.09.2018	2.61	Completed
389	Improvements to kalyanapura Kukkehalli Perdure Road And Ambagilu Manipal Udyavar Malpe Road Udupi Assembly Constituency	2037	7.00	4.00	8.00	12-07-2019	5.08	Progress
390	Improvements to Kemmannuhoode Bender Road and Petri KukkehalliBajie Hiriyaad Road udupi Assembly Constituency (/job no CRF-KNT- 2016-17-2038)	2038	19.60	19.60	8.00	27.09.2018	8.36	Completed
391	Improvements to Bailur Palli Road and Karkala Athur Church Road and Saner Dendabettu road in Karkala taluk Karkala Assembly Constituency (Job no. CRF-KNT- 2016-17-2039)	2039	8.00	8.00	10.00	13.08.2018	9.31	Completed
392	Improvement to road from Bommanahalli to Bommalapura Gundulpete Taluk Chamarajanagara from km 7.40 to 11.40 km in District.	2040	4.00	4.00	5.00	26.09.2018	3.06	Completed
393	Veeranapura - Harave - Heggavadi Improvements to road from road from km19.00 to 21.00 andapproch roads	2041	3.40	3.40	5.00	31.03.2021	0.00	Completed

Sl. No.	Name of work	Job No	Length in KM	Length Completed	Sanctioned Project Cost (TPC) in Cr	Completion Date/ Likely Completion date	Expenditure as on Date (Rs.in Crores)	Status
394	Improvements to Rayee- Murje from Km 12.50 to 15.00 road in Bantwal Taluk, Dakshina Kannada District.(Murje town) (CRF-KNT- 2016-17-2042)	2042	2.40	2.40	1.80	06.07.2018	1.33	Completed
395	Improvements to Mudbidre-Bantawala road from Km 19.00 to 25.40 in Bantwal Taluk, Dakshina Kannada District.	2043	4.80	4.80	4.00	30.08.2019	0.0061	Completed
396	Improvements to Annalike-Karimale road from Km 0.00 to 10.00 in Bantwal Taluk, Dakshina Kannada District. (CRF-KNT- 2016-17-2044)	2044	4.60	4.60	4.00	06.07.2018	2.17	Completed
397	Improvement to NH-212 to Bidaragudu road via Tandavapura Echagally, Maraluru Goddanapura road from Ch. 2.00 to 5.00 & 6.00 to 14.20 Km in Varuna MLA constituency Nanjanagud Taluk, Mysuru District. Job no: CRF-KNT-2016-17-2046.	2046	6.86	6.86	10.00	23.09.2018	8.66	Completed
398	Improvements to road from Hiresave on NH-48 to Shravanabelagola to Channarayapatna in Hasan Dist(Selected reaches).	2047	16.00	16.00	20.00	11.09.2018	19.46	Completed
399	Improvements to MDR from NH-209 Thungavi Ramapura Basavana Bannikuppe Joining NH-209 at Hanumanthnagar	2048	7.89	7.89	7.00	15-08-2018	5.59	Completed
400	Improvements to road from Koppa to Melpal (Rambhupuri Math Road 0.00 to 29.00) in Sringeri taluk Chickamagalur Dist (CRF-KNT- 2016-17-2049)	2049	30.00	30.00	8.00	11.07.2018	8.73	Completed
401	Improvement to road from SH-33 to Mysuru Taluk boundary via Laxmipura - Madegowdanahundi village From Ch. 0.00 Km to 0.60 and 1.32 to 1.60 Km in Varuna MLA constituency Mysuru Taluk, Mysuru District. Job no: CRF-KNT-2016-17-2050.	2050	0.78	0.78	1.50	26.09.2018	0.82	Completed
402	Improvement to NTN road Doddakavalande joining road via Kalkunda, Kamahally, Tagaduru Devanuru road from Ch. 11.50 to 15.00 Km in Varuna MLA constituency Nanjanagud Taluk, Mysuru District. Job no: CRF-KNT-2016-17-2051.	2051	0.75	0.75	3.50	26.09.2018	3.26	Completed
403	Improvement to Kalkunda - Kamahally-Tagaduru-Devanuru road to Sri Siddeshwarabetta via Chinnambally from Ch. 0.00 to 5.200 Km in Varuna MLA constituency Nanjanagud Taluk, Mysuru District.	2052	3.00	0.00	2.50	30.11.2021	0.00	Progress
404	Improvement to Doora - Udburu- Hullahally road from Ch. 10.00 to 11.00 Km and Drain in Rampura village limits in Varuna MLA constituency Nanjanagud Taluk, Mysuru District. Job no: CRF-KNT-2016-17-2053.	2053	2.10	2.10	3.00	26.09.2018	2.30	Completed
405	Improvements to road from M.H road to Byrenahalli via Kondavadi in Madhugiri Taluk Tumkur District.	2054	3.35	3.35	2.00	07.05.18	2.0895	Completed
406	Improvements to road from Thannenahalli to channavaderahalli in Koratagere Taluk Tumkur District. Job No: CRF-KNT-2016-17-2055.	2055	3.40	3.40	2.50	24.08.2019	0.2500	Completed

Sl. No.	Name of work	Job No	Length in KM	Length Completed	Sanctioned Project Cost (TPC) in Cr	Completion Date/ Likely Completion date	Expenditure as on Date (Rs.in Crores)	Status
407	Improvements to road from SH 94 to Mallekavu via Jettagrahara, Bukkapatna in Koratagere Taluk, Tumkur District. Job No: CRF-KNT-2016-17-2056.	2056	4.25	4.25	2.50	29.08.2019	0.8040	Completed
408	Improvements to road from Tumbadi-Jonigarahalli road in Koratagere Taluk Tumkur District. Job No: CRF-KNT-2016-17-2057.	2057	5.25	5.25	5.00	25.08.2019	0.5900	Completed
409	Improvement to Kalkunda, Kamahally Tagaduru, Devanuru road to Karepura, Karya via BB-57 joining road from Ch. 4.00 to 8.40 Km in Varuna MLA constituency Nanjanagud Taluk, Mysuru District. Job no: CRF-KNT-2016-17-2058.	2058	4.40	4.40	3.50	26.09.2018	3.55	Completed
410	Improvements to road from C.M.Road Kolagunda via Gerumara road. In Arasikere Taluk, Hassan Dist.	2059	4.20	4.20	3.00	22.04.2018	2.00	Completed
411	Nagarasnakote village to Sri Bande basaveshwaragudi road and bridge at 3.00 km	2060	2.20	2.20	3.00	15-08-2018	0.01	Completed
412	Improvement of Road from Sindaghatta to join Settinayakana Koppalu from 0.00 to 2.70 Km in K.R.Pet Tq.	2061	1.35	1.35	1.00	26.04.2018	0.95	Completed
413	Improvement to from Akkihebbalu Railway Station to Somanathapura Bukanakere via Modur to join SA road from Km 0.00 to 3.00 in K.R.pet Taluk Mandya District.	2062	1.00	1.00	0.75	26.04.2018	0.67	Completed
414	Improvement to from Akkihebbalu Halambad Gudulu via BB-BT road from Km 0.00 to 3.00 in K.R.pet Taluk Mandya District.	2063	1.15	1.15	0.75	26.04.2018	0.70	Completed
415	Improvement of Road from S.A. Road to join Sindaghatta via Seelanere Road from Ch.0.00 to 3.25 in K.R. Pet Tq.	2064	2.67	2.67	2.50	07.09.2019	0.99	Completed
416	Construction of Concrete Road to Nandikuru Shirva Road from Ch.2.40 to 2.50 Km and 3.70 to 3.90 Km (CRF-KNT- 2016-17-2065)	2065	0.40	0.40	2.00	27.09.2018	1.00	Completed
417	Improvement to road from Kempisiddanahundi Hejjige Toremavu Himmavu from Ch. 1.600 to 6.00 Km in Varuna MLA constituency Nanjanagud Taluk, Mysuru District.	2066	4.40	4.40	3.50	07.09.2019	0.00	Completed
418	Improvement to road from B.N. road to Lalithadripura joining road via Kudanahally Someshwarapura Marashettyhally From Ch: 9.60 Km to 10.60 and 14.15 to 15.65 Km in Varuna MLA constituency Mysuru Taluk, Mysuru District. Job no: CRF-KNT-2016-17-2067.	2067	1.74	1.74	2.50	26.09.2018	1.95	Completed
419	Improvements road to Varuna- Hosakote road via Alatturu-Handijogipalya-Kiralu from Ch. 0.00 to 11.60 Km in Varuna MLA constituency Nanjanagud Taluk, Mysuru District Job no CRF-KNT- 2016-17-2068	2068	4.29	4.29	10.00	23.09.2018	3.43	Completed
420	Improvements to road Bagewadi Barapur Modge from Km 0.002-12.95	2069	8.865	8.865	10.00	03-11-2018	0.00	Completed
421	Improvements to Road Kumtagi to Ukkali in selected reaches in Basavan Bagewadi taluka of Vijayapur District. (Construction of Bridge). (Job No.CRF-KNT- 2016-17-2070).	2070	0.00	-	10.00	23/9/2018	3.10	Progress

Sl. No.	Name of work	Job No	Length in KM	Length Completed	Sanctioned Project Cost (TPC) in Cr	Completion Date/ Likely Completion date	Expenditure as on Date (Rs.in Crores)	Status
422	Construction of road in Yadagiri District from Shahapur Tq. Kanyakolur to Malla Malagathi road (MDR) km. 4.50 to 21.00	2071	3.55	3.55	5.00	30.04.2019	2.43	Completed
423	Construction of road from Raichur to Jambaldinni from km. 3.00 to 12.00	2072	10.00	9.00	7.00	25.02.2019	0.42	Progress
424	Improvements to Road from Telangana State Border Jambagi Hulsur upto join SH-11 near Hulsur from Km 60.600 to 79.600 (selected reaches of SH-123) in Bhalki taluka Bidar District.	2073	18.02	18.02	40.00	28.02.2020	18.20	Completed
425	Recarpetting to Terdal Palbhavi road from Km.0.00 to 6.20 in Jamkhadi Taluka. (Job No.CRF-KNT- 2016-17-2074)	2074	1.20	1.20	1.00	21-02-2020	1.02	Completed
426	Improvements to road from Saudagar Dam Duganur to Hathi Gopunaik Thanda via HL Thanda & H Thanda	2075	9.15	-	10.00	31.05.2021	0.41	Progress
427	Improvements and 4 lane widening 256.900 (Naasapura) via Betageri 246.900 (Boomaraddi circle) to km. NH-57 (Karwar Ilkal road) from km. to Gadag District Gadag Taluk	2076	1.70	0.00	10.00	11-08-2020	0.00	Progress
428	Improvements Amargoal on Amminbhavi Amaragol road	2077	1.785	1.345	4.00	22-05-2018	1.16	Progress
429	Hubballi- Sulla road to Kusugal Village	2078	3.20	2.60	3.00	31-12-2018	1.60	Completed
430	Improvements Annigeri on Navalgund Annigeri road	2079	1.15	1.15	5.00	04-06-2018	1.35	Completed
431	Improvements to road from Kempegowdanakoppalu to BM road via Desuvaly road from Ch:1.89km to 3.0 in T-Narisipura taluk, Mysuru District CRF-KNT- 2016-17-2080)	2080	2.42	2.42	2.00	29.10.2018	1.83	Completed
432	Improvements to road from Talakadu - Vijayapura - Holesalu road to Hosakukkuru, Kurubaluhundi, T. Bettahalli via Madapura- Talakadu- Saraguru Handpost joining road from ch:2.60km to 4.20km in T-Narasipura Taluk, Mysuru district CRF-KNT- 2016-17-2081)	2081	1.53	1.53	2.00	07.09.2018	0.00	Completed
433	Improvements to road from NH 212 Madrahalli gate to Kannahallymole from Ch: 2.60km to 4.50km in T-Narasipura Taluk, Mysuru district CRF-KNT- 2016-17-2082)	2082	1.76	1.76	2.00	29.10.2018	1.00	Completed
434	Improvements to road from Srirangapattana MM hills road to Kuntanahally, Meghalakoppalu Kallipura via ketupura ML hundi 2.17 & 3.55 to 4.62(Kuntanahally joining road from Ch: 0.00 km to Kallipura road) in T-Narasipura Taluk, Mysuru district CRF-KNT- 2016-17-2083	2083	3.02	3.02	4.00	29.10.2018	3.69	Completed
435	Improvements to Karwar Kaiga Ilkal Road from Km. 4.20 to Km.39.20 (in selected reaches) in Karwar Tq.	2085	10.00	10.00	7.00	23-01-2019	7.14	Completed
436	Improvements to road from Anandapur-Hotankatte-Chunchanakoppa-M allapura-Mudabasiddapura-Tyagarti road from Km.0.00 to 14.00 in Shikaripur Tq. in Shimoga Dist.	2086	13.55	13.55	5.00	17-11-2018	4.86	Completed
437	Improvements to Bilaki Channapura road from KM 0.00 to 13.00 in Shikaripura Taluk, Shimoga District.	2087	12.90	12.90	4.00	17-11-2018	4.12	Completed
438	Improvements to Ajekar-Miyar Road and Road from Ajekar Yennehole Hermunde in Karkala Assembly Constituency (CRF-KNT- 2016-17-2088 Dated 02.11.2016)	2088	18.30	18.30	11.00	24.09.2018	11.29	Completed

Sl. No.	Name of work	Job No	Length in KM	Length Completed	Sanctioned Project Cost (TPC) in Cr	Completion Date/ Likely Completion date	Expenditure as on Date (Rs.in Crores)	Status
439	Improvements to Sanoor Irvathur Renjala-Borkatte Road in Karkala Assembly Constituency. (Job No CRF-KNT- 2016-17-2089)	2089	3.15	3.15	5.00	13.08.2018	4.07	Completed
440	Improvements for Road widening and strengthening from Ch.0.00 to 8.50 KM from Huliya - Keralapura State Highway No.102, via Chowrikoppalu,Melagodu, Mankanahally, Kammarige Gopanhally, Valagerahally in Hassan Taluk.	2090	1.95	1.95	2.00	06.04.2018	2.09	Completed
441	Improvements for Road from Ch.0.00 to 9.00 KM in Holenarasipur Teranya- Mavanur road.	2091	4.80	4.80	3.00	06.04.2018	3.12	Completed
442	Improvements for Road widening and strengthening from Ch.0.00 to 7.00 KM from NH-75 via H.Aladhahally, Junjanahally, Hosur, Nellakkihalli to joint District. Road of Koushika, Markuli and Malali Road in Hassan Taluk.	2092	5.94	5.94	5.00	04.04.2018	5.51	Completed
443	Widening & Improvements to Sullya Kathamangala Ajjavara Road from KM 1.00 to KM.7.85 of Sullya Taluk and Improvements to Sullia Ubbaradka Mother Kandadka road from 0.00 to 9.80 in sullia taluk	2093	8.70	8.70	8.00	22.01.2020	0.0100	Completed
444	Widening & Improvements to Balya-Nelyadi road from 0.00 to 10.00 Km in Puttur taluk. (CRF-KNT- 2016-17-2094)	2094	6.07	6.07	6.00	10.05.2018	3.57	Completed
445	Improvements to road from N.H 150 A Mayasandra to Dabbeghatta via Mavinakere in slected reaches.	2095	12.32	11.52	10.00	30-6-2021	4.6680	Progress
446	Improvements to Pandavapura taluk Bilikere - Tarikere road CH from Bangalore - Bandipura road to KM 3.00 to 8.00 & 11.50 to 28.00 (on selected reaches) (Job No.CRF-KNT- 2016-17-2096)	2096	8.67	0.00	10.00	2.02.2020	0.0000	Progress
447	Improvements to Taraka Main Road to Join Murkal road via Dattahalli from Ch.0.00 to 6.50Km in H.D.Kote Taluk, Mysore District. Job no: CRF-KNT-2016-17-2098	2098	4.80	4.80	5.00	10.06.2018	2.39	Completed
448	Improvements to road from Chikkuru Muddanahalli via Hadahalli Ch: 0.00 to 5.40 in Chamarajanagar Tq.	2099	5.40	0.00	5.00	31.10.2021	0.00	Progress
449	Improvement to road from Kallanayakanahalli, Haikere, Hosahalli, to Magadi Border in Kunigal Tq, Tumkur District	2101	2.90	2.90	2.00	30-3-2020	1.1507	Completed
450	Improvements to road Malligemettilu Tokasandra cross marigowdanadoddi, Mallenahalli, road to join BM road via T.hosahalli, Keeranagere road from ch 5.00 km to 13.00 km in Kanakapura taluk, Ramanagara dist.	2102	6.95	6.95	6.50	31.03.2021	1.88	Completed
451	Improvements from SH 65 to SH 57 Siddapura - Hosasiddapura - Hulliyur - Ramenakoppa from ch. 0.00 to 11.0	2103	6.50	3.90	3.00	31-03-2019	2.44	Completed
452	Improvements to Road from Gollrahatti to Palyadahalli Colony, Palyadahalli via Kuppepalya Village of Magadi Tq RamangaraDist	2104	3.20	3.20	2.50	10.05.2018	1.9869	Completed
453	Improvements to Road from Kodikaalli to Krishnayana Doddi via Kokkarehoshalli of Kanakapura.Tq of Ramanagara Dist Km 0.00 to 6.00	2105	6.00	2.50	9.00	31.12.2021	0.50	Progress

Sl. No.	Name of work	Job No	Length in KM	Length Completed	Sanctioned Project Cost (TPC) in Cr	Completion Date/ Likely Completion date	Expenditure as on Date (Rs.in Crores)	Status
454	Improvements road from gouribidanur kuradi via Lalahalli, Kumshihalli, Jodibislahalli, Kemparaply road from Km 0.00 to 22.00	2106	17.30	17.30	10.00	28.02.2021	3.01	Completed
455	Improvements to Road from Bethamangala to Mahadevpura, Ramasagara to join Karadaguru	2107	9.60	8.93	10.00	30.11.2021	5.99	Progress
456	Improvements to Barkur to Hebbadi Road And Halady Kukunje Vandur Road and Sastan Pandeswara Bennekudru Barkur in Kundapur Assembly Constituency (Job No. CRF-KNT- 2016-17-2108)	2108	19.25	19.25	9.00	27.3.2018	7.32	Completed
457	Improvements to Athani Nandagoan Shirhatti road from Km.2.00 to 5.00 Job No.CRF-KNT-2016-17-2109	2109	1.47	1.47	2.50	23-09-2018	2.32	Completed
458	Improvements to Athani Satti to Maheswadgai from Km.1.00 to 10.00 Job No.CRF-KNT-2016-17-2110	2110	2.29	2.29	2.50	23-09-2018	1.72	Completed
459	Improvements to Bandasale Nudibettu Arji Road And Parimour Inne Murdkur Road Kaup Assembly Constituency (CRF-KNT- 2016-17-2112)	2112	8.50	8.50	9.00	27.09.2018	4.87	Completed
460	Improvements to Takel to T.N. Border Via Uladenahalli, Santahalli Kudiyanur and D.N Doddi 0.00 to 32.50(Selected reaches)	2113	5.10	5.10	3.50	02.05.2018	3.19	Completed
461	Improvements to Road connecting to NH4 Mahimapura via Melekathiganur-Mallapura-Maragondanahalli-Kasaraghatta-Shivagange Cross- Kerekathiganur joining NH4	2114	4.00	4.00	4.00	12.05.2018	3.9369	Completed
462	Improvements to Takel to Chikka Tirupati via Aracari-Malur Kurunduhalli and lakkur in Malur Tq 0.00 to 33.00 (Selected reaches)	2115	5.10	3.80	3.50	31.12.2021	0.00	Progress
463	Widening & Improvements to Nidagundi Mrab Chinchalli railway station from Km No.0.00 to 6.85 in Raibag taluka of Belagavi district. (CRF-KNT-2016-17-2116-Dtd:-02-11-2016)	2116	1.96	-	2.00	15-02-2021	0.00	Progress
464	Improvements to road from Danasale to Sheeke via Tanikal from km 0.00 to 4.10 and from 7.55 to 11.50 in Thirthahalli taluk	2117	4.85	4.85	3.00	10-06-2018	1.93	Completed
465	Improvements to road from Bindiganavile to Kadaballi to Join AH-75 in Nagamangala constituency Mandya Distric (Job No: CRF-KNT-2016-17-2118)	2118	5.00	5.00	4.00	21.08.2019	1.9063	Completed
466	Improvements to road from Mandya Kottatthi Road to Mangala via BoomiSiddeshwara temple in SriRangapattana Constituency	2119	3.80	3.80	3.00	30.11.2021	2.84	Completed
467	Widening to Mugalakhod Rabakavi road from Km No.0.30 to 0.70 in Raibag taluka of Belagavi district Job No.CRF-KNT-2016-17-2120	2120	0.75	0.75	1.50	23-09-2018	0.91	Completed
468	Improvements to Bande Basaweshwara Swamy temple Vysarayanakote Kanakapura taluk(from km 0.00 to 10.00)	2121	3.00	3.00	3.00	23.12.2019	0.00	Completed
469	Improvements to Nilgudada cross to Mylara via kuruvatti in Havari District	2122	21.00	7.00	15.00	13.10.2020	0.738	Progress
470	Improvements to Chikkajajur to Chitrahalli road	2123	12.10	12.10	10.00	04-02-2020	5.68	Completed

Sl. No.	Name of work	Job No	Length in KM	Length Completed	Sanctioned Project Cost (TPC) in Cr	Completion Date/ Likely Completion date	Expenditure as on Date (Rs.in Crores)	Status
471	Improvements to Road Telangana Border Putpak to Bhasga from km 137.330 to 143.830(Selected reaches of SH-126) in Bkalyan in Bidar District	2124	7.70	7.00	10.00	30.06.2019	2.97	Progress
472	Improvements to K K Koppa -Nagerhal-Nagenatti-Nandihalli road from km 0.00 to km 5.90	2127	6.30	5.66	8.00	01-02-2021	0.00	Progress
473	Improvements to road from Gudasalli to Singarajpura via Venkatarayanadoddi road of Channapatna taluk from km 6.50 to km 10.50 and Improvements to Attibele Mathikere road in Anekal Taluk from km 1.50 to km 3.60	2128	6.00	1.80	8.00	31.12.2021	1.50	Progress
474	Improvements to Ganjimatta Niddodi road from KM 0.00 to 12.60. (CRF-KNT- 2016-17-2129)	2129	12.50	12.50	10.00	28.05.2018	3.59	Completed
475	Improvements to Gokarna Vaddi Devanalli Road from Km. 30.00 to 41.00 in Ankola Taluka.	2130	10.00	10.00	5.00	28-10-2018	4.62	Completed
476	Improvements to road from Nagamangala town to Shravanabelagola via Mulakatte devastahan 0.00 to 4.00	2131	4.00	4.00	4.00	7.4.2018	4.0972	Completed
477	Improvements to road Sadalaga Dattawada from km 0.00 to 10.00. (Job No.CRF-KNT- 2016-17-2133),	2133	3.68	3.68	4.00	31-01-2019	1.40	Completed
478	Improvements to Road from Maddur MN Road Kadvattige via Gulurdoddi Bidarkote Nandiganahalli Abalavadi Maravanagere Chiraour (Selected Reaches) (Job No.CRF-KNT- 2016-17-2135)	2135	7.60	7.60	8.00	23.11.2019	0.5563	Completed
479	Improvements to road from Kodli Cross to Chandankere from km 54.00 to 72.00 (selected reaches of SH-125) in Chinchilla taluk Kalburgi Dist	2136	11.950	-	20.00	31.10.2021	0.00	Progress
480	Improvements to road from Kotanhipparagi to Jamaga (R) from km 149.90 to 151.80 and Kirsultan to Telkarnoy km 158.40 to 164.37 (selected reaches of SH-34) in Aland taluk Kalburgi Dist	2137	5.74	5.74	10.00	30.09.2019	6.97	Completed
481	Improvements/Ashphalting to road SH 129 to Sulekal to Nandihalli via Benakanal Kalkere Gundur Siddapur km 0.00 to 12.00 in Ganagavathi taluk koppal District	2138	7.10	7.10	8.00	02-12-2018	4.94	Completed
482	Improvements/Ashphalting to Karatagi Hanawal road from km 16.00 to 19.80.00 in Ganagavathi taluk koppal District	2139	3.23	3.23	4.00	03-06-2018	3.43	Completed
483	Improvements/Ashphalting to Musalpur Venkatagiri road from km 0.00 to 9.00 in Ganagavathi taluk koppal District	2140	9.30	9.30	10.00	21/01/2020	3.54	Completed
484	Improvements/Ashphalting to Chikkaheisarur Mudgal Mundargi SH-129 from km 144.40 to 183.42 in Koppal taluk koppal District	2142	24.60	24.60	20.00	07-10-2018	12.85	Completed
485	Improvements/Ashphalting to Gunnal Hasagal via Hirebommanalli road from km 0.00 to 13.00 in Koppal taluk koppal District	2143	8.30	8.30	10.00	03-11-2018	8.22	Completed
486	Improvements/Ashphalting to Tanakanakal Kuttaganahalli Basapur road from km 0.00 to 11.00 in Koppal taluk koppal District	2144	8.05	8.05	10.00	21-10-2018	4.96	Completed

Sl. No.	Name of work	Job No	Length in KM	Length Completed	Sanctioned Project Cost (TPC) in Cr	Completion Date/ Likely Completion date	Expenditure as on Date (Rs.in Crores)	Status
487	Improvements/Ashphalting to Kailarhatti Tanda cross to Kidadur road from km 0.00 to 13.50 in Kushtagi taluk koppal District	2145	13.50	13.50	10.00	01-10-2018	9.63	Completed
488	Improvements/Ashphalting to Mudhol Dyampur road from km 0.00 to 14.00 in Yalburga taluk koppal District	2146	14.00	14.00	18.00	19-10-2018	16.05	Completed
489	Improvements/ Ashphalting to Tekkalkote to Sirigeri (Sringeri) road from Km. 0.00 to 7.00 in Sirguppa Taluk	2147	7.00	0.00	10.00	23.04.2020	0.00029	Progress
490	Improvements/Ashphalting to Sringeri to Mariamadki road from km 17.00 to 24.00 in Siraguppa taluk	2148	8.23	8.23	10.00	24.09.2018	7.503	Completed
491	Improvements / Asphalting to Maski Alabanoor road from km 18.00 to 22.00 in Sindhanoor taluk Raichur Dist. (Job No.CRF-KNT-2016-17-2149).	2149	3.75	3.75	4.00	16-04-2018	4.13	Completed
492	Improvements/Ashphalting to Jawalgera Hediganal road from km 9.50 to 19.50 in Sindhanoor taluk Raichur Dist. (Job No.CRF-KNT- 2016-17-2150)	2150	9.20	4.00	10.00	02-06-2020	3.20	Progress
493	Improvements/Ashphalting to Pothanal Balagannur road from km 0.00 to 6.00 in Sindhanoor taluk Raichur Dist. (Job No.CRF-KNT-2016-17-2151)	2151	5.80	5.80	6.00	02-06-2020	0.99	Completed
494	Improvements/Ashphalting to SH-23 to Yaddaladoddi road from km 10.00 to 15.00 in Sindhanoor taluk Raichur Dist. (Job No.CRF-KNT- 2016-17-2152)	2152	3.81	-	5.00	05-11-2019	0.50	Progress
495	Improvements/Ashphalting to SH-23 Tidagol to Hattigudda road from km 0.00 to 4.00 in Sindhanoor taluk Raichur Dist. (Job No.CRF-KNT- 2016-17-2153)	2153	0.80	0.80	3.00	06-11-2019	2.24	Completed
496	Improvements/Asphalting to Maski Alabanoor road from km 2.00 to 4.00 in Sindhanoor taluk Raichur Dist. (Job No.CRF-KNT-2016-17-2154).	2154	0.88	0.88	1.00	16-04-2018	1.03	Completed
497	Improvements/Ashphalting to Raichur Bachi SH-20 road from km 74.60 to 86.00 (selected reaches)in Lingasur taluk Raichur Dist. (Job No.CRF-KNT- 2016-17-2155)	2155	7.60	7.60	7.00	04-02-2020	2.51	Completed
498	Improvements/Asphalting to Ramdurga Manvi SH-14 road from km 188.00 to 195.00 (selected reaches)in Manvi taluk Raichur Dist. (Job No.CRF-KNT-2016-17-2156).	2156	6.70	6.70	8.00	06-05-2018	8.24	Completed
499	Improvements to Road Gubbagodu-Hulugaru-Thoranagadde to Sunkadmakki NH-13 connecting Road from Km 0.00 to 9.40 in Shringeri Taluk, Chikamagalur District	2158	3.00		4.00		0.00	Progress
500	Improvements to Ulvi Diggi Goa Border Road SH 146 from Km. 0.00 to 4.00 in Joida Taluka.	2159	4.00	0.00	1.50	24-02-2020	0.00	completed
501	Improvements of Hudasa Road from Km.7.00 to 10.00 in Joida Taluka.	2160	2.40	0.00	1.00	24-02-2020	0.00	Completed
502	Widening and Improvements to Chikkodi Railway Station, Katakbavi, Savasuddi, Kanadal, Mugalkhod, Handigund road from Km.14.00 to 39.15 in Raibag Taluka, Belgavi District. (Job No.CRF-KNT-2017-18-2161 Dtd:28-7-2017).	2161	5.05	-	10.00	15-02-2021	0.00	Progress
503	Construction of Bridge across Suvarnamuki river on the road from NH-234 to Lakkenahalli village in Huliya Hobli, Chikkanayakanahalli taluk, Tumkur District in Karnataka.	2162	0.00	1	3.00	24.08.2019	1.9127	Completed

Sl. No.	Name of work	Job No	Length in KM	Length Completed	Sanctioned Project Cost (TPC) in Cr	Completion Date/ Likely Completion date	Expenditure as on Date (Rs.in Crores)	Status
504	Improvements to Savagaon-Belagavi Road km 0.00 to 4.60 Kms in Belagavi Dist.	2165	2.00	2.00	6.50	04-02-2020	1.50	Completed
505	Improvements to Laxmitekh-Ganeshpur road (near Belagavi city) joining Savagaon road from km 0.00 to 4.00 Kms in Belagavi Dist.	2166	2.40	2.40	2.00	09-07-2019	0.90	Completed
506	Improvement to from Bengaluru Bandipura road to join Bilikere-Tharikere road via Kattekyathanahalli, Somanahalli road Ch:60.00 to 62.30 km in K.R.pet Taluk Mandya District.	2167	2.15	2.15	2.00	30.11.2021	0.50	Completed
507	Improvements to road from Kalmadargi to sonth via Dongargaon, Margutti & Marmanchi upto Taluka Border from Km.0.00 to 1.50 and Km.20.00 to 25.00 (MDR) in Kalaburagi District	2170	4.20	2.00	6.50	30.10.2021	0.00	Progress
508	Improvements to SH-122 Murki-Aurad-Chincholi-Sedam-Handarki Road from Km.211.64 to 218.77 in Kalaburagi District	2171	3.36	3.36	5.00	06.09.2019	0.00	Completed
509	Improvements to road from Batagera to Siddapur from Km.0.00 to 18.00 in selected reaches (MDR) in Kalaburagi District	2172	3.35	3.35	5.00	06.09.2019	0.85	Completed
510	Improvements to road from Kanyakollur-Malla-Malgatti Road (MDR) from Km.8.00 to 10.00 in Yadgir District	2173	1.54	1.54	2.00	31.03.2020	0.00	Completed
511	Improvements to road Kanyakollur-Malla-Malgatti Road (MDR) from Km.10.00 to 21.00 in selected reaches in Yadgir District	2174	2.20	2.20	3.00	31.03.2020	0.00	Completed
512	Improvements to Ramanathapura-Therakanambi road (SH-86) to Koratagere-Bavali road (SH-33) via H.D.Kote- Naganahalli-Tharaka- Sathigehndi- Antharasanthe from Km.1.00 to 12.60 in HD Kote Tq, Mysuru Dist.	2175	10.28	6.00	10.00	31.12.2021	0.53	Progress
513	Reconstruction of Bridge at Ch.36.20 of Srirangapatna to Malaimahadeswara betta road SH-79 at Km.5.70 of Kempegowdanakoppalu to BM road via Deshvalli and widening of bridges at Ch.2.08 and Km.4.08 of Hasuvatti- Shivanasamudra road in T.Narasipura Tq, Mysuru Dist.	2177	1.00	0.00	2.00	31.10.2021	0.00	Progress
514	Improvements to Srirangapattana to Malai Mahadeswara betta road SH-79 from Km.48.30 to 59.59 in T.N.Pura Taluk, Mysuru Dist.	2178	6.15	0.00	4.00	31.12.2021	0.00	Progress
515	Improvements to road joining Koratagere-bavali road SH-33 to Srirangapatna-Malaimahadeswara betta road SH-79 via Bannur Kaveri circle, Senapatihalli, Ganiganakoplu from Km.0.67 to 1.55 (Bannur Kaveri circle- Senapatihalli Attahalli road) in T.N.Pura Taluk, Mysuru Dist.And Improvements to Link Road from NH-212 to Agasteshwara temple in T.Narasipura	2180	0.86	0.86	4.00	31.12.2021	0.50	Progress
516	Construction of Bridge at Km.45.06 on Yaragatti- Mudhol SH in Ramadurga Taluk, in Belagavi Dist	2181		0.00	2.75	28-02-2021	0.25	Completed

Sl. No.	Name of work	Job No	Length in KM	Length Completed	Sanctioned Project Cost (TPC) in Cr	Completion Date/ Likely Completion date	Expenditure as on Date (Rs.in Crores)	Status
517	Construction of Bridge at Km.3.20 on Muudenur- Hanamapura- Umathara road in Ramadurga Taluk, in Belagavi Dist	2182		0.00	3.00	01-12-2020	0.00	Completed
518	Improvements and widening to road from Dandikere road to Hallikerehundi joining road via Pillahally-Varakodu-Hosahundi-Badagalahundi - Mellahally From Km: 9.70 Km to 11.200 & Km.13.68 to 13.77 (construction of bridge & approaches) and Km 15.69 to 16.20 Km in Varuna constituency Mysuru Taluk Mysuru District.	2184	2.10	0.00	3.00	31.12.2021	0.00	Progress
519	Widening and strengthening road from Hadinaru- Alattur from Ch.1.90 to 5.00 in Varuna MLA constituency Nanjanagud Taluk, Mysuru District	2185	3.15	3.15	2.00	07.09.2019	0.00	Completed
520	Improvements/Ashphalting SH-20 to join Gudihal to Toranadinni via Ilkal from Km 0.00 to 3.00 (in selected reaches) in Manvi Taluka Raichur Dist. (Job No.CRF-KNT- 2017-18-2186)	2186	3.00	3.00	3.00	04-11-2019	3.17	Completed
521	Improvement BBBT Major District Road from Km.60.00 to 62.30 in K.R. Nagar Tq.in Musuru Dist.	2187	2.20	2.20	2.50	31.03.2021	0.65	Completed
522	Improvements to road from Shettihalli Ichalkaranji (SH.78) Km.50.78 to 53.40 in Chikkodi taluka CRF-KNT-2017-18-2188-Dtd: 28-07-2017)	2188	1.95	1.95	2.50	15-02-2021	1.00	Completed
523	Improvement of Road from NH-4 to Lokur via Narendra Mangalagatti from Km 4.00 to 5.150	2189	1.20	1.20	1.00	25-02-2020	0.70	Completed
524	Improvements and concrete road for Tiptur-Dudda-Hassan road (SH-71) from Ch.28.10 to 40.314 km and 40.314 to 45.80 Km.(CRF-KNT- 2017-18-2420 Dt:05.02.2018) (Ind No:83081)	2420	14.07	14.07	45.00	01-08-2019	38.05	Completed
525	Improvements widening and re asphaltting from 2 lane to 4 lane road from Ch.21.00 to 28.45 Km (MCF to Saraswathi Statue) (SH-71) (CRF-KNT-2017-18-2421 Dt:05.02.2018) (Ind No:83082).	2421	5.00	5.00	13.00	31/6/2019	3.29	Completed
526	HSN PKG 1- (Ind No:83040) (1) Improvements to Halebeedu-Anechakuru road from Ch.28.45 to 30.50 Km (Saraswathi Statue to Gorur Circle(SH-71) (CRF-KNT-2017-18-2422 Dt:05.02.2018).	2422	1.700	1.70	2.00	16-07-2019	1.10	Completed
527	Improvements to road from Bagalkote-Biligiriranganabetta road from Ch.494.34 to 495.99 km (SH-57) Hassan new bus stand to NH-75 bypass (CRF-KNT-2017-18-2423 Dt:05.02.2018) (CRF-KNT-2017-18-2423 Dt:05.02.2018) (Ind No:82943)	2423	2.100	2.10	4.00	16-03-2019	3.89	Completed
528	Improvements road from Heragu road via Koravangala, Jakkenahalli, Uddurahalli, Mayagondanahalli, Krishnapura to join Gopannahalli road 0.00 to 11.00 km .(CRF-KNT- 2017-18-2424 Dt:05.02.2018) (Ind No:82960)	2424	6.600	6.60	5.00	18-03-2019	4.34	Completed
529	Improvements to road from Gorur-Chinakurali including widening from Ch.0.00 to 22.00 Km. (CRF-KNT-2017-18-2425 Dt:05.02.2018) (Ind No:82959)	2425	4.810	4.81	5.00	16-03-2019	4.99	Completed

Sl. No.	Name of work	Job No	Length in KM	Length Completed	Sanctioned Project Cost (TPC) in Cr	Completion Date/ Likely Completion date	Expenditure as on Date (Rs.in Crores)	Status
530	Improvements road S.H.112(a) for Channarayapatna-Narasipura-Kodlipete road from Ch.0.00 to 22.00 Km (SH.112(a))	2426	22	22.00	10.00	28.08.2019	10.15	Completed
531	Improvements to CNK road to BT road via Kodihally, Haradhanahally, Doddakunche Road (SH-121) from Ch.0.00 to 7.20 KM. (SH-102)	2427	17.2	17.20	9.00	27.08.2019	4.03	Completed
532	Improvements to Holenarasipura - Didaga-Dabbehatta from Ch.41.40 to 51.40 Km	2428	3.60	3.60	2.90	28.08.2019	1.91	Completed
533	Improvements to road from Gandasi-Santhemaiddhana-Nonavinakere from Ch.6.40 to 20.00 Km	2429	12.8	12.80	4.00	28-08-2019	1.82	Completed
534	Improvements from 4 lane road from Ch.0.00 to 3.00 Km via BM road, Habibia Sawmill, Rajkumar Nagara to join 80 feet ring road (city connectivity road) (CRF-KNT-2017-18-2430 Dt:05.02.2018) (Ind No:82988)	2430	2.965	2.965	10	16-06-2019	6.15	Completed
535	Improvements and re asphaltting of existing 4 lane road from Dairy circle via Salagame road join BB road from Ch.0.00 to 3.18 Km (city Connectivity MDR road) (MDR) (CRF-KNT-2017-18-2431 Dt:05.02.2018) (Ind No:83037)	2431	2.825	2.825	5	16/7/2019	5.06	Completed
536	Improvements and Widening MCF road via Mutthathi Pumagame, Kodihalli to join Dudda Kalyadi copper mines road from Ch.1.20 to 11.00 Km (MDR) (CRF-KNT-2017-18-2432 Dt:05.02.2018) (Ind No:83097)	2432	5.59	5.59	6	16-03-2019	0.35	Completed
537	(2) Improvements and Widening of road via Gowripura Kabbali road from Ch.2.60 to 5.00 Km (MDR) (CRF-KNT-2017-18-2433 Dt:05.02.2018)	2433	1.82	1.82	1.3	16-03-2019	0.72	Completed
538	Improvements and widening of ring road via Yadiyuru, Honnenahalli, Chittanahalli, Nidudi, Cheeranahalli to join TDH road from Ch.0.00 to 1.20 Km and 1.53 to 3.40 Km and 3.73 to 7.40 Km (MDR) (CRF-KNT-2017-18-2434 Dt:05.02.2018) (Ind No:82961)	2434	4.595	4.595	5	16-03-2019	5.13	Completed
539	HSN PKG 2- (Ind No:83038) (1)Improvements to road from Dairy circle MDR road via Bagathsingh road, Chikkahonnenahally, MCF quarters backside, Doddakondagula to join Gowripura village from Ch:0.00 to 6.50Km (MDR) (CRF-KNT-2017-18-2435 Dt:05.02.2018)	2435	3.95	3.95	3	16-03-2019	2.86	Completed
540	(2) Improvements to road from Kabbali Somanahally kavali road via Chikkamenahally to join Kudurugundi road from 0.00 to 7.50Km(MDR) (CRF-KNT-2017-18-2436 Dt:05.02.2018)	2436	2.8	2.80	2.5	16-03-2019	2.39	Completed
541	HSN PKG 3- (Ind No:82944) (1) Improvements to road from MCF MDR road via Honnavara, Kodihally to join H.Mylanahally road from Ch:0.00 to 3.50Km.. (CRF-KNT-2017-18-2437 Dt:05.02.2018)	2437	2.435	2.44	2	16-03-2019	1.90	Completed
542	(2) Improvements to road from Mosalehosalli Bindiganavile via Hongere Shanthigrama from 8.60 to 18.05Km.(CRF-KNT-2017-18-2438 Dt:05.02.2018)	2438	2.88	2.88	3	16-03-2019	2.85	Completed

Sl. No.	Name of work	Job No	Length in KM	Length Completed	Sanctioned Project Cost (TPC) in Cr	Completion Date/ Likely Completion date	Expenditure as on Date (Rs.in Crores)	Status
543	Improvements to road from Belur - Mudiger road via Dabbegadi, Banasavally	2439	2.80	0.00	3.50	31.05.2021	0.50	Progress
544	Improvements to road from Bettadahally to Mattanavile road via Dhadihatta-Juttanahally-Pumadihally-Huligere-Mattanavile road from Ch.0.00 to 15.00KM	2440	6.6	6.60	4.50	28-08-2019	0.77	Completed
545	Improvements to road from Shravanabelagola - K. R. Pete road to join Hirisave, Belagola via Kottanagatta, Haruvanahally, Saihally, Sundahally road from Ch.0.00 to 6.00 Km	2441	2.7	2.70	2.30	28.08.2019	0.39	Completed
546	Improvements to road from Kantharajapura to T. C. Road via Baralu, Bediganahally, Nandipura, Valagere, Somanahally, Somalapura, Harosomanahally, Nettekere, Thavarekere, Thenkanahally road from Ch.0.00 to 5.00 and 10.00 to 18.00 Km.	2442	4.9	4.90	4.00	28.08.2019	3.49	Completed
547	Improvements to road from Kuruvanka - Shravanabelagola road from Ch.1.50 to 8.00 Km in selected reaches	2443	1.77	1.77	2.00	28.08.2019	0.34	Completed
548	Improvements to road from Benakanakere - Bindiganavile road from Ch.26.00 to 39.65 Km in selected reaches	2444	4.45	4.45	3.00	28.08.2019	1.97	Completed
549	Improvements to road from Mosalehosally - Bindiganavile road from Ch.40.00 to 44.00 and 55.00 to 60.60 Km in selected reaches	2445	5.00	5.00	5.00	28.08.2019	4.37	Completed
550	Improvements to road from Bagur-Kembalu TDH road via Dharasihally - Kembalu - Basavanpura - Chikkarasanahally - Bidare from Ch.5.00 to 12.00 Km.	2446	5.3	5.30	4.00	28.08.2019	2.63	Completed
551	Improvements to road from Beechenahally-Karekere Thiptur road Ch.52.00 to 63.00 Km	2447	6.5	6.50	5.00	28.08.2019	1.50	Completed
552	Improvements to road from Navile Gate - Kabbali - Didaga via TDH road Girikshetra, Channenahally, Karehally, Anathi, Valagerahally, Bidare, Balehally road from Ch.7.80 to 16.20 and 17.00 to 20.00 Km	2448	5.75	5.75	4.00	28-08-2019	0.00	Completed
553	Improvements to road from Baguru - Navile road from Ch.0.00 to 9.00 Km and 13.00 to 14.20 Km	2449	5.00	5.00	4.00	28-08-2019	0.71	Completed
554	Improvements to road from Mosalehosally - Bindiganavile road Bagur via Baguru, Kumbarahally, Kalenahally, Banavase, Sathenahally, Agasarahally, Hongeally, M. Shivara road from Ch.0.00 to 7.50 in Mosaleha	2450	4.00	4.00	3.00	28-08-2019	0.53	Completed
555	Improvements to road from Baguru - Kembalu TDG Road to join BKT road via M.Shivara, Chikkaranaluru from Ch.0.00 to 9.00 Km	2451	3.75	3.75	3.00	28-08-2019	0.53	Completed
556	Improvements to road from NCA road to join A. Cholenahally via CNS road from Ch.0.025 to 3.00 Km	2452	2.55	2.55	2.00	28-08-2019	0.91	Completed
557	Improvements to widening of road from Mosalehosally - Bindiganavile road from Ch.18.00 to 25.30 Km	2453	4.10	4.10	3.00	28-08-2019	1.14	Completed
558	Improvements to road from Beechenahally - Karekere Tipur Road from Ch.20.00 to 37.00 Km in selected reaches.	2454	7.52	7.52	7.00	28-08-2019	1.79	Completed

Sl. No.	Name of work	Job No	Length in KM	Length Completed	Sanctioned Project Cost (TPC) in Cr	Completion Date/ Likely Completion date	Expenditure as on Date (Rs.in Crores)	Status
559	Improvements to widening of road from GNS Road, Kumbenahally gate, Agrahara Koppalu, Agrahara Janatha Colony road from Ch.0.00 to 5.00 Km	2455	3.85	3.85	3.00	28-08-2019	1.36	Completed

ವಿಧಾನ ಪರಿಷತ್ತಿನ ಸದಸ್ಯರಾದ ಶ್ರೀ. ಕೆ.ಗೋವಿಂದರಾಜು (ವಿಧಾನಸಭೆಯಿಂದ ಚುನಾಯಿತರಾದವರು)

ಇವರ ಚುಕ್ಕೆ ಗುರುತಿಲ್ಲದ ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ 399 ಕ್ಕೆ ಹೆಚ್ಚುವರಿ ಮಾಹಿತಿ

(ರೂ.ಕೋಟಿಗಳಲ್ಲಿ)

ಕ್ರ.ಸಂ.	ಲೆಕ್ಕಶೀರ್ಷಿಕೆ	2018-19		2019-20		2020-21	
		ಅನುದಾನ	ವೆಚ್ಚ	ಅನುದಾನ	ವೆಚ್ಚ	ಅನುದಾನ	ವೆಚ್ಚ
1.	ರಾ.ಹೆ. (ಮೂಲಕಾಮಗಾರಿ) 5054	1500.00	1499.93	1283.00	1283.00	1046.00	1201.98
2.	ಪಿ.ಆರ್.ಎಸ್.ಆರ್.ಪಿ.-3054	7.00	5.18	14.20	14.20	62.95	100.78
3.	ಐ.ಎಸ್.ಸಿ.&ಇ.ಐ.	5.00	2.56	2.00	0.00	2.50	2.37
4.	ಇಎಪಿ (ಎನ್‌ಹೆಚ್‌ಐಎಪಿ)	80.00	43.37	20.00	4.98	10.00	7.85
5.	ಇಎಪಿ-ಸಿಪಿ (ಎನ್‌ಹೆಚ್‌ಐಎಪಿ)	0.00	0.00	25.00	0.17	5.00	1.92
6.	ಎನ್‌ಹೆಚ್‌ಡಿಪಿ-IV	85.00	17.59	50.00	4.65	40.00	12.11
7.	ಎಫ್.ಡಿ.ಆರ್.(ಎನ್)-3054	6.66	6.66	5.00	5.00	5.00	0.00
8.	ಎಫ್.ಡಿ.ಆರ್. (ಸಿ)-3054	0.70	0.00	2.10	1.48	1.5	5.12
9.	ಓ.ಆರ್. (ಎನ್)-3054	0.00	0.00	0.00	0.00	51.93	0.00
10.	ಓ.ಆರ್. (ಸಿ)-3054	0.00	0.00	0.00	0.00	26.92	26.55
11.	ಓ.ಆರ್.3054	51.85	34.68	41.48	41.34	0.00	0.00
12.	ಓ.ಆರ್. (ಡಿಪಿಪಿ)-3054	0.00	0.00	0.00	0.00	0.00	0.00

ಮುಖ್ಯ ಇಂಜಿನಿಯರ್ ಪರವಾಗಿ,
ರಾಷ್ಟ್ರೀಯ ಹೆದ್ದಾರಿ, ಬೆಂಗಳೂರು.