

ಕರ್ನಾಟಕ ವಿಧಾನ ಪರಿಷತ್ತು

ಚುಕ್ಕೆ ಗುರುತಿಲ್ಲದ ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ	: 1079
ಸದಸ್ಯರ ಹೆಸರು	: ಶ್ರೀ ವಿಜಯ ಸಿಂಗ್ (ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಗಳ ಕ್ಷೇತ್ರ)
ಉತ್ತರಿಸಬೇಕಾದ ದಿನಾಂಕ	: 29-09-2020
ಉತ್ತರಿಸುವ ಸಚಿವರು	: ಮಾನ್ಯ ಪೌರಾಡಳಿತ, ತೋಟಗಾರಿಕೆ ಹಾಗೂ ರೇಷ್ಮೆ ಸಚಿವರು.

ಕ್ರ. ಸಂ.	ಪ್ರಶ್ನೆ	ಉತ್ತರ
(ಅ)	ಬೀದರ್ ಜಿಲ್ಲೆಯ ಪುರಸಭೆ ಹಾಗೂ ಪಟ್ಟಣ ಪಂಚಾಯತಿಗಳಲ್ಲಿ ಮೂಲಭೂತ ಸೌಲಭ್ಯಗಳ ಕೊರತೆಯಿಂದ (ರಸ್ತೆ, ಬೀದಿ ದೀಪ, ಕುಡಿಯುವ ನೀರು, ಒಳಚರಂಡಿ) ಸಾರ್ವಜನಿಕರು ತೊಂದರೆ ಅನುಭವಿಸುತ್ತಿರುವುದು ಸರ್ಕಾರದ ಗಮನಕ್ಕೆ ಬಂದಿದೆಯೇ; ಬಂದಿದ್ದಲ್ಲಿ ಸರ್ಕಾರ ಕೈಗೊಂಡ ಕ್ರಮಗಳೇನು;	<p>ಹೌದು, ಸರ್ಕಾರದ ಗಮನಕ್ಕೆ ಬಂದಿದೆ.</p> <p>ಬೀದರ್ ಜಿಲ್ಲೆಯ ಪುರಸಭೆ ಮತ್ತು ಪಟ್ಟಣ ಪಂಚಾಯತಿಗಳಿಗೆ ಮೂಲಭೂತ ಸೌಲಭ್ಯಗಳ ಕೊರತೆಗಳನ್ನು ನಿರೀಕ್ಷಿಸಲು ಸರ್ಕಾರವು ಅನುದಾನದ ಲಭ್ಯತೆಯ ಮೇರೆಗೆ ವಿವಿಧ ಯೋಜನೆಗಳನ್ನು ರೂಪಿಸಿ ಯೋಜನೆಗಳ ಮಾರ್ಗಸೂಚಿಯನ್ವಯ ಅನುದಾನ ಒದಗಿಸುತ್ತಿದೆ. ರಸ್ತೆ, ಬೀದಿ ದೀಪ, ಕುಡಿಯುವ ನೀರು, ಒಳಚರಂಡಿಗಳ ಕಾಮಗಾರಿಗಳನ್ನು ನಗರ / ಪಟ್ಟಣದ ಅವಶ್ಯಕತೆಗೆ ಅನುಗುಣವಾಗಿ ಹಾಗೂ ಲಭ್ಯವಿರುವ ಅನುದಾನದ ಮೂಲಕ ಮೂಲಭೂತ ಸೌಲಭ್ಯಗಳ ಕೊರತೆ ಕಾಮಗಾರಿಗಳನ್ನು ಹಂತ ಹಂತವಾಗಿ ಕೈಗೊಳ್ಳಲಾಗುತ್ತಿದೆ.</p> <p>1) 14ನೇ ಹಣಕಾಸು ಹಣಕಾಸು ಆಯೋಗದ ಅನುದಾನ:</p> <p>ಬೀದರ್ ಜಿಲ್ಲೆಯ ಪುರಸಭೆ ಹಾಗೂ ಪಟ್ಟಣ ಪಂಚಾಯತಿಗಳಿಗೆ 14ನೇ ಹಣಕಾಸು ಆಯೋಗದ ಅನುದಾನದಡಿ 2015-16 ರಿಂದ 2020ರ ವರೆಗೆ ರೂ.4368.62ಲಕ್ಷಗಳನ್ನು ಬಿಡುಗಡೆಗೊಳಿಸಲಾಗಿದೆ. ಸದರಿ ಅನುದಾನದಡಿ ಅಗತ್ಯ ಮೂಲಭೂತ ಸೌಕರ್ಯ ಕಾಮಗಾರಿಗಳಾದ ಕುಡಿಯುವ ನೀರು ಸರಬರಾಜು, ನೈರ್ಮಲೀಕರಣ ಮತ್ತು ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆ, ಘನತ್ಯಾಜ್ಯ ವಸ್ತು ನಿರ್ವಹಣೆ, ಮಳೆ ನೀರು ಚರಂಡಿ, ರಸ್ತೆ ಮತ್ತು ಪಾದಚಾರಿ ಮಾರ್ಗಗಳ ನಿರ್ವಹಣೆ, ಬೀದಿ ದೀಪಗಳ ನಿರ್ವಹಣೆ ಮತ್ತು ಸಮುದಾಯ ಆಸ್ತಿಗಳ ನಿರ್ವಹಣೆ ಕಾಮಗಾರಿಗಳನ್ನು ಮಾರ್ಗಸೂಚಿಯಲ್ಲಿ ತಿಳಿಸಲಾಗಿದೆ. ಅದರಂತೆ ನಗರ / ಪಟ್ಟಣಗಳ ಅವಶ್ಯಕತೆಗನುಗುಣವಾಗಿ ಕಾಮಗಾರಿಗಳನ್ನು ಕೈಗೊಂಡು ಅನುಷ್ಠಾನಗೊಳಿಸಲಾಗುತ್ತಿದೆ.</p> <p>2) 15ನೇ ಹಣಕಾಸು ಆಯೋಗದ ಅನುದಾನ:</p> <p>2020-21ನೇ ಸಾಲಿಗೆ ಬೀದರ್ ಜಿಲ್ಲೆಯ ಪುರಸಭೆ ಮತ್ತು ಪಟ್ಟಣ ಪಂಚಾಯತಿಗಳಿಗೆ 15ನೇ ಹಣಕಾಸು ಆಯೋಗದ</p>

ಅನುದಾನದಡಿ ಒಟ್ಟು ರೂ.1193.00 ಲಕ್ಷಗಳನ್ನು ಹಂಚಿಕೆ ಮಾಡಿ, ಮೊದಲನೆಯ ಕಂತಿನ ಅನುದಾನ ರೂ.298.25ಲಕ್ಷಗಳನ್ನು ಬಿಡುಗಡೆಗೊಳಿಸಲಾಗಿದೆ. ಸದರಿ ಅನುದಾನದ ಶೇಕಡ 50ರಷ್ಟು ಅನುದಾನವನ್ನು ನೀರು ಸರಬರಾಜು ಮತ್ತು ಘನತ್ಯಾಜ್ಯ ವಸ್ತು ನಿರ್ವಹಣೆಗೆ ಸಮಾನವಾಗಿ ಬಳಸಲು ಹಾಗೂ ಉಳಿದ ಶೇಕಡ 50ರಷ್ಟನ್ನು ಇತರ ಮೂಲಭೂತ ಸೌಕರ್ಯಗಳಾದ ನೈರ್ಮಲ್ಯ ಮತ್ತು ಸೆಪ್ಟೇಜ್‌ಗಳ ನಿರ್ವಹಣೆ, ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆಯ ಕಾಮಗಾರಿಗಳು, ಮಳೆ ನೀರು ಚರಂಡಿ, ರಸ್ತೆ ಮತ್ತು ಪಾದಚಾರಿ ಮಾರ್ಗಗಳ ನಿರ್ವಹಣೆ, ಬೀದಿ ದೀಪ / ವಿದ್ಯುತ್ ಉಳಿತಾಯ ಕ್ರಮಗಳು, ಉದ್ಯಾನವನ ಮತ್ತು ಹಸಿರು ಜಾಗ ಅಭಿವೃದ್ಧಿ, ಸ್ಮಶಾನ / ಚಿತಾಗಾರ ಕಾಮಗಾರಿಗಳಿಗೆ ಬಳಸಲು ಮಾರ್ಗಸೂಚಿಯಲ್ಲಿ ತಿಳಿಸಲಾಗಿದೆ. ಅದರಂತೆ ನಗರ / ಪಟ್ಟಣಗಳು ತಮ್ಮ ನಗರಕ್ಕೆ ಅವಶ್ಯಕತೆಯಿರುವ ಕಾಮಗಾರಿಗಳನ್ನು ಕೈಗೊಂಡು ಅನುಷ್ಠಾನಗೊಳಿಸಲು ಕ್ರಮ ವಹಿಸಲಾಗುತ್ತಿದೆ.

3). ಬೀದಿದೀಪ:

ಸರ್ಕಾರದ ಆದೇಶ ಸಂ: ಯುಡಿಡಿ 550 ಪಿಆರ್‌ಜಿ 2017. ಬೆಂಗಳೂರು. ದಿ:15-03-2018 ರ ಸರ್ಕಾರದ ಆದೇಶದಂತೆ PPP ಮಾದರಿಯಲ್ಲಿ ಹಾಲಿ ಇರುವ ಸಾಂಪ್ರಾದಾಯಿಕ ವಿದ್ಯುತ್ ಬೀದಿ ದೀಪಗಳನ್ನು ಬದಲಿಸಿ ಉತ್ತಮ ಇಂಧನ ಕ್ಷಮತೆಯ ಎಲ್.ಇ.ಡಿ. ಬೀದಿ ದೀಪಗಳನ್ನು ಅಳವಡಿಸಿ CCMS ನಿರ್ವಹಿತ ಕೇಂದ್ರೀಕೃತ ಚಾಲನೆ ಮತ್ತು ನಿರ್ವಹಣೆ ಮಾಡುವ ಕಾಮಗಾರಿಯನ್ನು ಬೀದರ್ ಜಿಲ್ಲೆಯ ಎಲ್ಲಾ ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಗಳಲ್ಲಿ (ಪಟ್ಟಣ ಪಂಚಾಯತಿ ಹಾಗೂ ಪುರಸಭೆಗಳನ್ನು ಸೇರಿದಂತೆ) ಕೈಗೊಳ್ಳಲಾಗುತ್ತಿದೆ. ಸದರಿ ಯೋಜನೆಯಡಿ ಬೀದಿ ದೀಪ ಸಮೀಕ್ಷೆ ಪೂರ್ಣಗೊಂಡಿದ್ದು, ವ್ಯವಹಾರಿಕ ಸಲಹೆಗಾರರು ಜಿಲ್ಲಾ ತಾಂತ್ರಿಕ ಸಮಿತಿಯ ಅನುಮೋದನೆಗಾಗಿ ಸಮೀಕ್ಷಾ ವರದಿಯನ್ನು ಸಲ್ಲಿಸಲಾಗಿದೆ.

4) ಎಸ್.ಎಫ್.ಸಿ ಅನುದಾನ

•ಎಸ್.ಎಫ್.ಸಿ ಮುಕ್ತನಿಧಿ: ಮಾರ್ಗಸೂಚಿಯನ್ವಯ ಕೆಳಕಂಡ ಕಾರ್ಯಕ್ರಮಗಳನ್ನು ತೆಗೆದುಕೊಳ್ಳಬಹುದಾಗಿದೆ, ಕುಡಿಯುವ ನೀರು, ತರಕಾರಿ ಮಾರುಕಟ್ಟೆ ಮಾಂಸ, ಕೋಳಿ, ಮೀನು ಮಾರುಕಟ್ಟೆ ಮತ್ತು ಸಣ್ಣ ಪ್ರಮಾಣದ ಮಾರುಕಟ್ಟೆ ನಿರ್ಮಾಣ, ಸಾರ್ವಜನಿಕ ಶೌಚಾಲಯಗಳ ನಿರ್ಮಾಣ ಮಾಡುವುದು, ಸ್ಮಶಾನ ಅಭಿವೃದ್ಧಿ ಹಾಗೂ ಆಂತರಿಕ ರಸ್ತೆಗಳ ಮತ್ತು ಚರಂಡಿಗಳ ನಿರ್ಮಾಣ ಮಾಡುವುದು.

ಕಳೆದ ಮೂರು ವರ್ಷಗಳ ಅನುದಾನದ ಹಂಚಿಕೆ.

ಬಿಡುಗಡೆ ಮತ್ತು ಖರ್ಚಾಗಿರುವ ವಿವರಗಳನ್ನು
ಅನುಬಂಧ-(1)ರಲ್ಲಿ ಹಾಗೂ ಕಾಮಗಾರಿಗಳ
ವಿವರಗಳನ್ನು **ಅನುಬಂಧ-(2)**ರಲ್ಲಿ ಒದಗಿಸಲಾಗಿದೆ.

•ಎಸ್.ಎಫ್.ಸಿ ಕುಡಿಯುವ ನೀರು:

ಮಾರ್ಗಸೂಚಿಯನ್ವಯ ಕೆಳಕಂಡ ಕಾರ್ಯಕ್ರಮಗಳನ್ನು
ತೆಗೆದುಕೊಳ್ಳಬಹುದಾಗಿದೆ,
ಕೊಳವೆಬಾವಿಗಳನ್ನು ಆಳಗೊಳಿಸುವುದು/
ಸ್ವಚ್ಛಗೊಳಿಸುವುದು/ ಹೈಡ್ರೋಫ್ರಾಕ್ಚರಿಂಗ್/ ನೀರು
ಸರಬರಾಜು ಪೈಪುಗಳ ದುರಸ್ತಿ/ಬದಲಾವಣೆ/ ಆತ್ಯವಶ್ಯಕತೆ
ಇದ್ದಲ್ಲಿ ಹೊಸ ಕೊಳವೆ ಬಾವಿಗಳನ್ನು/ ಕೊರೆಯಲು
ಹಾಗೂ ಪಂಪು ಮೋಟಾರ್ ಅಳವಡಿಸುವ ಕಾಮಗಾರಿ/
ಕುಡಿಯುವ ನೀರು ಸರಬರಾಜು ಕಾಮಗಾರಿಗಳಿಗೆ
ಅವಶ್ಯವಿರುವ/ ಪಂಪು ಮೋಟಾರ್, ಪೈಪ್ ಲೈನ್ ಮತ್ತು
ಇತರೆ ಸಲಕರಣೆಗಳ ಸಂಗ್ರಹಣೆ.

ಕಳೆದ ಮೂರು ವರ್ಷಗಳ ಅನುದಾನದ ಹಂಚಿಕೆ.
ಬಿಡುಗಡೆ ಮತ್ತು ಖರ್ಚಾಗಿರುವ ವಿವರಗಳನ್ನು
ಅನುಬಂಧ-(1)ರಲ್ಲಿ ಹಾಗೂ ಕಾಮಗಾರಿಗಳ
ವಿವರಗಳನ್ನು **ಅನುಬಂಧ-(2)**ರಲ್ಲಿ ಒದಗಿಸಿದೆ.

•ಎಸ್.ಎಫ್.ಸಿ ವಿಶೇಷ ಅನುದಾನ:

ಮಾರ್ಗಸೂಚಿಯನ್ವಯ ಮಾನ್ಯ ಮುಖ್ಯಮಂತ್ರಿಗಳ
ವಿವೇಚನೆ ನಿಧಿಯಿಂದ ಯಾವ ವಿಶೇಷ ಉದ್ದೇಶಗಳಿಗೆ
ಅನುದಾನ ಮಂಜೂರು ಮಾಡಲಾಗಿರುತ್ತದೆಯೋ ಅದೇ
ಉದ್ದೇಶಕ್ಕೆ ಕ್ರಿಯಾಯೋಜನೆಗಳನ್ನು ಜಿಲ್ಲಾಧಿಕಾರಿಗಳ
ಹಂತದಲ್ಲೇ ಅನುಮೋದನೆಯನ್ನು ನೀಡಲಾಗುತ್ತಿದೆ.

ಕಳೆದ ಮೂರು ವರ್ಷಗಳ ಅನುದಾನದ ಹಂಚಿಕೆ.
ಬಿಡುಗಡೆ ಮತ್ತು ಖರ್ಚಾಗಿರುವ ವಿವರಗಳನ್ನು
ಅನುಬಂಧ-(1)ರಲ್ಲಿ ಹಾಗೂ ಕಾಮಗಾರಿಗಳ ವಿವರಗಳನ್ನು
ಅನುಬಂಧ-(2)ರಲ್ಲಿ ಒದಗಿಸಿದೆ.

**5) ನಗರೋತ್ಥಾನ (ಮುನಿಸಿಪಾಲಿಟಿ)- 3 ಹಂತದ
ಯೋಜನೆ:**

ನಗರೋತ್ಥಾನ (ಮುನಿಸಿಪಾಲಿಟಿ)-3 ಹಂತದ
ಯೋಜನೆಯಡಿ, ಬೀದರ್ ಜಿಲ್ಲೆಯ ಪುರಸಭೆ ಮತ್ತು
ಪಟ್ಟಣ ಪಂಚಾಯಿತಿಗಳಲ್ಲಿ ಮೂಲಭೂತ ಸೌಲಭ್ಯಗಳ
ಕೊರತೆಗಳನ್ನು ನೀಗಿಸಲು ಸರ್ಕಾರವು ನಗರೋತ್ಥಾನ
ಯೋಜನೆಯಡಿ ಕೈಗೊಂಡಿರುವ ಕ್ರಮಗಳನ್ನು ಈ
ಕೆಳಕಂಡಂತಿದೆ.

ಭಾಲಿ ಪುರಸಭೆ:

ನಗರೋತ್ಥಾನ (ಮುನಿಸಿಪಾಲಿಟಿ)-3 ಹಂತದ ಯೋಜನೆಯಡಿ ಭಾಲಿ ಪುರಸಭೆಗೆ ಹಂಚಿಕೆಯಾದ ರೂ.750.00 ಲಕ್ಷಗಳ ಪೈಕಿ ಶೇಕಡ 85ರಷ್ಟು ರೂ.637.50 ಲಕ್ಷಗಳ ಕುಡಿಯುವ ನೀರಿನ ಕಾಮಗಾರಿ, ರಸ್ತೆ & ಚರಂಡಿ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ, ಮಳೆ ನೀರು ಚರಂಡಿ, ಉದ್ಯಾನವನ ಅಭಿವೃದ್ಧಿ ಮತ್ತು ಬೀದಿ ದೀಪ ಕಾಮಗಾರಿಗಳನ್ನು ಕೈಗೊಳ್ಳಲಾಗಿದೆ.

•ನಗರೋತ್ಥಾನ (ಮುನಿಸಿಪಾಲಿಟಿ)-3 ಹಂತದ ಯೋಜನೆಯಡಿ ಭಾಲಿ ಪುರಸಭೆಗೆ ಹೆಚ್ಚುವರಿಯಾಗಿ ರೂ. 2500.00 ಲಕ್ಷಗಳ ರಸ್ತೆ & ಚರಂಡಿ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ ಕೈಗೊಳ್ಳಲಾಗಿದೆ.

•ನಗರೋತ್ಥಾನ (ಮುನಿಸಿಪಾಲಿಟಿ)-3 ಹಂತದ ಯೋಜನೆಯ ಶೇಕಡ 4ರಷ್ಟು ಪ್ರೋತ್ಸಾಹ ಅನುದಾನದಲ್ಲಿ ರೂ.3000.00 ಲಕ್ಷಗಳ ರಸ್ತೆ & ಚರಂಡಿ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ ಕೈಗೊಳ್ಳಲಾಗಿದೆ ಹಾಗೂ ರೂ.775.00 ಲಕ್ಷಗಳ ಕುಡಿಯುವ ನೀರಿನ ಕಾಮಗಾರಿ ಕೈಗೊಳ್ಳಲಾಗಿದೆ.

ಚಿಟಗುಪ್ಪಾ ಪುರಸಭೆ:

•ನಗರೋತ್ಥಾನ (ಮುನಿಸಿಪಾಲಿಟಿ)-3 ಹಂತದ ಯೋಜನೆಯಡಿ ಚಿಟಗುಪ್ಪಾ ಪುರಸಭೆಗೆ ಹಂಚಿಕೆಯಾದ ರೂ.750.00 ಲಕ್ಷಗಳ ಪೈಕಿ ಶೇಕಡ 85ರಷ್ಟು ರೂ.637.50 ಲಕ್ಷಗಳ ಕುಡಿಯುವ ನೀರಿನ ಕಾಮಗಾರಿ, ರಸ್ತೆ & ಚರಂಡಿ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ, ಮಳೆ ನೀರು ಚರಂಡಿ ಮತ್ತು ಮಾರುಕಟ್ಟೆ ಸಂಕೀರ್ಣ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿಗಳನ್ನು ಕೈಗೊಳ್ಳಲಾಗಿದೆ.


ಹುಮನಾಬಾದ ಪುರಸಭೆ:

•ನಗರೋತ್ಥಾನ (ಮುನಿಸಿಪಾಲಿಟಿ)-3 ಹಂತದ ಯೋಜನೆಯಡಿ ಹುಮನಾಬಾದ ಪುರಸಭೆಗೆ ಹಂಚಿಕೆಯಾದ ರೂ. 750.00 ಲಕ್ಷಗಳ ಪೈಕಿ ಶೇಕಡ 85ರಷ್ಟು ರೂ. 637.50 ಲಕ್ಷಗಳ ಕುಡಿಯುವ ನೀರಿನ ಕಾಮಗಾರಿ, ರಸ್ತೆ & ಚರಂಡಿ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ, ಮಳೆ ನೀರು ಚರಂಡಿ, ಮತ್ತು ಮಾರುಕಟ್ಟೆ ಸಂಕೀರ್ಣ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿಗಳನ್ನು ಕೈಗೊಳ್ಳಲಾಗಿದೆ.

•ನಗರೋತ್ಥಾನ (ಮುನಿಸಿಪಾಲಿಟಿ)-3 ಹಂತದ ಯೋಜನೆಯ ಶೇಕಡ 4ರಷ್ಟು ಪ್ರೋತ್ಸಾಹ ಅನುದಾನದಲ್ಲಿ ರೂ. 1000.00 ಲಕ್ಷಗಳ ರಸ್ತೆ & ಚರಂಡಿ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ ಕೈಗೊಳ್ಳಲಾಗಿದೆ.

		<p>ಜಿರಾದ ಪಟ್ಟಣ ಪಂಚಾಯಿತಿ:</p> <p>•ನಗರೋತ್ಥಾನ (ಮುನಿಸಿಪಾಲಿಟಿ)-3 ಹಂತದ ಯೋಜನೆಯಡಿ ಜಿರಾದ ಪಟ್ಟಣ ಪಂಚಾಯಿತಿಗೆ ಹಂಚಿಕೆಯಾದ ರೂ. 200.00 ಲಕ್ಷಗಳ ಪೈಕಿ ಶೇಕಡ 85ರಷ್ಟು ರೂ. 170.00 ಲಕ್ಷಗಳ ರಸ್ತೆ & ಚರಂಡಿ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ, ಮಳೆ ನೀರು ಚರಂಡಿ, ಮತ್ತು ಕಛೇರಿ ಕಟ್ಟಡ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿಗಳನ್ನು ಕೈಗೊಳ್ಳಲಾಗಿದೆ.</p>
(ಆ)	ಯಾವ ಕಾಲಮಿತಿಯೊಳಗೆ ಮೂಲಭೂತ ಸೌಲಭ್ಯಗಳನ್ನು ಒದಗಿಸಲಾಗುವುದು:	<p>ಮೂಲಭೂತ ಸೌಕರ್ಯಗಳನ್ನು ಸರ್ಕಾರವು ಒದಗಿಸುವ ಅನುದಾನ ಮತ್ತು ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಸ್ವಂತ ಆದಾಯದಲ್ಲಿ ಹಂತ ಹಂತವಾಗಿ ಮೂಲಭೂತ ಸೌಲಭ್ಯಗಳನ್ನು ಒದಗಿಸಲಾಗುವುದು.</p> <p>ಕಾಮಗಾರಿ ಆದೇಶ ನೀಡಿರುವ ಗುತ್ತಿಗೆದಾರರಿಗೆ ಕಾಮಗಾರಿಯನ್ನು ಪೂರ್ಣಗೊಳಿಸಲು ನಿರ್ದಿಷ್ಟ ಕಾಲಮಿತಿಯನ್ನು ನಿಗದಿಪಡಿಸಲಾಗಿರುತ್ತದೆ. ಆ ಕಾಲಮಿತಿಯೊಳಗೆ ಕಾಮಗಾರಿಗಳನ್ನು ಪೂರ್ಣಗೊಳಿಸಲು ಕ್ರಮವಹಿಸಲಾಗುತ್ತಿದೆ.</p>
(ಇ)	ಕಳೆದ 10 ವರ್ಷಗಳಿಂದ ಪಟ್ಟಣ ಪಂಚಾಯಿತಿಗಳಲ್ಲಿ ದಿನಗೂಲಿ ನೌಕರರಾಗಿ ಸೇವೆ ಸಲ್ಲಿಸುತ್ತಿರುವ ನೌಕರರನ್ನು ಯಾವ ದಿನಾಂಕದಿಂದ ಖಾಯಂಗೊಳಿಸಲಾಗುವುದು?	<p>ಪ್ರಸ್ತುತ ದಿನಗೂಲಿ ನೌಕರರನ್ನು ಖಾಯಂಗೊಳಿಸಲು ನಿಯಮಾವಳಿಗಳಲ್ಲಿ ಅವಕಾಶವಿರುವುದಿಲ್ಲ.</p>

ಕಡತ ಸಂಖ್ಯೆ:ನಅಇ 346 ಎಸ್.ಎಫ್.ಸಿ 2020


(ಡಾ|| ನಾರಾಯಣ ಗೌಡ)
 ಪೌರಾಡಳಿತ, ತೋಟಗಾರಿಕೆ ಹಾಗೂ
 ರೇಷ್ಮೆ ಸಚಿವರು

Annexure - 1

SFC UNTIED PROGRAMME

					Rs. in Lakhs		
SL.NO	District	Name Of the Town	ULB Type	YEAR	Grants Allocation	Grants Released	Expenditure
1	Bidar	Aurad	TP	2017-18	140.31	88.24	88.71
				2018-19	133.21	82.5	64.66
				2019-20	114	85.5	11.71
		TOTAL			387.52	256.24	165.08
2	Bidar	Bhalki	TMC	2017-18	196.63	159.32	122.21
				2018-19	186.68	116	2.29
				2019-20	159	159	36.01
		TOTAL			542.31	434.32	160.51
3	Bidar	Chittaguppa	TMC	2017-18	169.95	137.71	137.71
				2018-19	162.29	131.25	129.38
				2019-20	139	139	61.92
		TOTAL			471.24	407.96	329.01
4	Bidar	Hallikhed	TMC	2018-19	154	80.25	24.01
				2019-20	132	99	37.76
		TOTAL			286	179.25	61.77
5	Bidar	Humnabad	TMC	2017-18	212.44	131.81	122.06
				2018-19	201.69	125.5	115.49
				2019-20	173	129.75	20
		TOTAL			587.13	387.06	257.55
1	Bidar	TMC		2017-18	579.02	428.84	381.98
				2018-19	704.66	453	271.17
				2019-20	603	526.75	155.69
	Grand TOTAL				1886.68	1408.59	808.84
2	Bidar	TP		2017-18	140.31	88.24	88.71
				2018-19	133.21	82.5	64.66
				2019-20	114	85.5	11.71
	Grand TOTAL				387.52	256.24	165.08

Annexure - 1


SFC DRINKING WATER PROGRAMME

					Rs. in Lakhs		
SL.NO	District	Name Of the Town	ULB Type	YEAR	Grants Allocation	Grants Released	Expenditure
1	Bidar	Aurad	TP	2017-18	9.28	9.28	8.77
				2018-19	15	15	5.83
				2019-20	22	22	11.98
		TOTAL			46.28	46.28	26.58
2	Bidar	Bhalki	TMC	2017-18	9.28	9.28	0
				2018-19	20	20	9.28
				2019-20	26	26	12.34
		TOTAL			55.28	55.28	21.62
3	Bidar	Chittaguppa	TMC	2017-18	9.28	9.28	8.07
				2018-19	20	20	0
				2019-20	26	26	11.3
		TOTAL			55.28	55.28	19.37
4	Bidar	Hallikhed	TMC	2017-18	62.5	62.5	26.27
				2018-19	15	15	0
				2019-20	22	22	0
		TOTAL			99.5	99.5	26.27
5	Bidar	Humnabad	TMC	2017-18	9.28	9.28	7.77
				2018-19	20	20	0
				2019-20	26	26	14.17
		TOTAL			55.28	55.28	21.94
1	Bidar	TMC		2017-18	27.84	27.84	15.84
				2018-19	75	75	9.28
				2019-20	100	100	37.81
	Grand TOTAL				202.84	202.84	62.93
2	Bidar	TP		2017-18	9.28	9.28	8.77
				2018-19	15	15	5.83
				2019-20	22	22	11.98
	Grand TOTAL				46.28	46.28	26.58

Annexure - 1

SFC SPECIAL GRANTS PROGRAMME

					Rs. in Lakhs		
SL.NO	District	Name Of the Town	ULB Type	YEAR	Grants Allocation	Grants Released	Expenditure
1	Bidar	Aurad	TP	2019-20	300	100	0
		TOTAL			300	100	0
2	Bidar	Bhalki	TMC	2017-18	1100	550	474.17
		TOTAL			1100	550	474.17
3	Bidar	Humnabad	TMC	2017-18	400	200	385.45
		TOTAL			400	200	385.45
	Grand TOTAL --- TMC				1500	750	859.62


CHIEF PROJECT OFFICER
 Urban Poverty Alleviation Management Unit
 Directorate of Municipal Administration
 Bangalore

Workwise Progress of SFC UNTIED 2017-18 Report

Rs.in Lakhs

S.No	District Name	Town Name	ULB Type	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
1	Bidar	Aurad	TP	Burial Ground	Construction of new narrow CD bridge near the H/o Shesharao Pawar in W.No: 12	0.75	0.6	Work Completed
2	Bidar	Aurad	TP	Other Works	Spillover Works	35.07	0	Work Completed
3	Bidar	Aurad	TP	Other Works	Contribution to SBM IHHL	1.64	1.64	Work Completed
4	Bidar	Aurad	TP	Other Works	Repairs of houses to persons belonging to handicapped	1.69	1.69	Work Completed
5	Bidar	Aurad	TP	Other Works	Construction of public toilets in W.No 10	3	0	Work Started
6	Bidar	Aurad	TP	Other Works	Outsource Salary	48.6	47.96	Work Completed
7	Bidar	Aurad	TP	Other Works	Construction of compound wall to Sevalal Bhavan at Basawanwadi Thanda	3.19	3.1	Work Completed
8	Bidar	Aurad	TP	Other Works	Contribution to SBM IHHL	2	2	Work Completed
9	Bidar	Aurad	TP	Other Works	Providing utensils to SC/ST boys hostel in Aurad	1	0.97	Work Completed
10	Bidar	Aurad	TP	Other Works	Providing gas connection to PKs	1	0.98	Work Completed
11	Bidar	Aurad	TP	Other Works	Contribution to SBM-CT	2.46	2.64	Work Completed
12	Bidar	Aurad	TP	Roads	Construction of CC road from H/o Shidu Phule to H/o Mahadappa Master in W.No 5	2	1.37	Work Completed
13	Bidar	Aurad	TP	Roads	Construction of bridge and CC road from H/o Ramesh Nawade to Main road	4	3.24	Work Completed
14	Bidar	Aurad	TP	Roads	Construction of CC road from Bhavaninagar water tank to H/o Shanker Rathod in W.No 14	2	0.98	Work Completed

Workwise Progress of SFC UNTIED 2017-18 Report

Rs.in Lakhs

S.No	District Name	Town Name	ULB Type	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
15	Bidar	Aurad	TP	Roads	Construction of CC road and drain from H/o Chander Chavan to IB ring road	2	1.77	Work Completed
16	Bidar	Aurad	TP	Roads	Construction of CC road from H/o Jaganth Hugare to H/o Suryakanth Aurade in W.No 13	2	1.99	Work Completed
17	Bidar	Aurad	TP	Roads	Construction of CC road from H/o Zhareppa Lakke to H/o Prakash Chavan in W.No 9	2.5	1.81	Work Completed
18	Bidar	Aurad	TP	Roads	Construction of CC road from H/o Ganapathi to H/o Baswaraj Pawar Kheranayak Thanda in W.No 12	2.5	0	Work Completed
19	Bidar	Aurad	TP	Roads	Construction of CC road and CC drain from H/o Rekhanayak to-Baswaraj Pawar in W.No 12	3	2.43	Work Completed
20	Bidar	Aurad	TP	Roads	Construction of CC road and drain from Tahasil Thanda to Ring road	2.5	0	Work Completed
21	Bidar	Aurad	TP	Roads	Construction of CC road from H/o Sherif to H/o Krishan Reddy in W.No 13	5	3.49	Work Completed
22	Bidar	Aurad	TP	Roads	Construction of CC road from Main road new culvert to H/o Nayanu main road 30 Mtrs in W.No 12	1.95	1.85	Work Completed
23	Bidar	Aurad	TP	Roads	Construction of CC road from H/o Ramchander Bhosle to H/o Jhareppa in W.No 12	2	1.59	Work Completed
24	Bidar	Aurad	TP	Roads	Construction of CC drain bothside from H/o Subhash Panchal to H/o Chandrakanth Malage	2	2	Work Completed
25	Bidar	Aurad	TP	Roads	Construction of CC road and drain from Udgir ring road at W.No 2	5	3.42	Work Completed
26	Bidar	Aurad	TP	Water Supply	Providing borewell in college boys hostel in Aurad	1.46	1.19	Work Completed
					TOTAL	140.31	88.71	
27	Bidar	Bhalki	TMC	Buildings	Construction of Samudaya Bhavan near Hanuman Temple Janata Colony W.No15	5	3.72	Work Completed

Workwise Progress of SFC UNTIED 2017-18 Report

Rs.in Lakhs

S.No	District Name	Town Name	ULB Type	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
28	Bidar	Bhalki	TMC	Buildings	Construction of Marriage fuction hall near Ambedkar Bhavan Sidharth nagar ward no 16	1.5	1.17	Work Completed
29	Bidar	Bhalki	TMC	Buildings	Construction of Samudaya Bhavan near Kali Masjid TMC Bhalki	5	2.99	Work Completed
30	Bidar	Bhalki	TMC	Buildings	const of marriage fuction hall stage on old bhimnagar samudaya bhavan roof in ward no 22	1	0	Work Completed
31	Bidar	Bhalki	TMC	Buildings	Construction of stair case on bothsides to old Bhimnagar Samudhaya Bhavan in ward no 22	1	0	Work Completed
32	Bidar	Bhalki	TMC	Other Works	Construction of compound wall and Gate at Veerabadreshwar agnikund Bhalki	4	2.43	Work Completed
33	Bidar	Bhalki	TMC	Other Works	Construction of Arch Gate in ward no 2 Ashoknagar bhalki	5	0	Work Started
34	Bidar	Bhalki	TMC	Other Works	Construction of individual toilets in ward no 3	2.9	2.8	Work Completed
35	Bidar	Bhalki	TMC	Other Works	Construction of Madiga Samudaya Bhavan in ward 5 Dadgibase	5	4.06	Work Completed
36	Bidar	Bhalki	TMC	Other Works	providing gas connections for sc st beneficiaries	13.25	13.25	Work Completed
37	Bidar	Bhalki	TMC	Other Works	providing gas connections for poor beneficiaries	3.96	3.95	Work Completed
38	Bidar	Bhalki	TMC	Other Works	providing gas connections for handicapped under circular 6.2	1.12	0	Work Completed
39	Bidar	Bhalki	TMC	Other Works	Spill over works 2016-17	49.15	49.15	Work Completed
40	Bidar	Bhalki	TMC	Other Works	salary amount for outsource labour	10	10	Work Completed
41	Bidar	Bhalki	TMC	Roads	Construction of Drrains in Ward 5 from Gundamma Baswaraj house to Burand Mirza House	0.3	0	Work Completed

Workwise Progress of SFC UNTIED 2017-18 Report

Rs.in Lakhs

S.No	District Name	Town Name	ULB Type	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
42	Bidar	Bhalki	TMC	Roads	Construction of cc road at ward no 5 from basappa kelkere house to ittappa Badiger House	1	0	Work Completed
43	Bidar	Bhalki	TMC	Roads	Construction of cc road from Jaibavani temple to house of Ambanna More in Ward No 11	2.5	0	Work Completed
44	Bidar	Bhalki	TMC	Solid Waste Management	providing helping amount to sc st beneficiary for construction of toilets	19.87	0	Work Completed
45	Bidar	Bhalki	TMC	Solid Waste Management	Construction of individual toilets to beneficiaries in ward 6	2	1.93	Work Completed
46	Bidar	Bhalki	TMC	Solid Waste Management	Construction of individual toilets to beneficiaries in ward 7.	3	3	Work Completed
47	Bidar	Bhalki	TMC	Solid Waste Management	Construction of Community Toilet near suryodaya public School in W.No. 12	5	4.26	Work Completed
48	Bidar	Bhalki	TMC	Solid Waste Management	Providing funds for construction of indival toilets in W.no.17	0.75	0.68	Work Completed
49	Bidar	Bhalki	TMC	Solid Waste Management	Providing funds for construction of indival toilets for SC / ST benefi in W.no.20	1	0.97	Work Completed
50	Bidar	Bhalki	TMC	Solid Waste Management	construction of individual toilets for poor beneficiaries	5.95	5.95	Work Completed
51	Bidar	Bhalki	TMC	Solid Waste Management	Providing funds to poor beneficiaries for construction of individual toilets in ward 23	1	0.97	Work Completed
52	Bidar	Bhalki	TMC	Solid Waste Management	providing funds for construction of individual toilets	3	0	Work Completed
53	Bidar	Bhalki	TMC	Water Supply	Providing Motor 6hp In ward no 6 Bidbhavi	1	0.98	Work Completed
54	Bidar	Bhalki	TMC	Water Supply	Providing Motor to rangare openwell in ward no6	0.5	0.49	Work Completed
55	Bidar	Bhalki	TMC	Water Supply	Providing pipelines and cistern near Ganesh Mandir and Mouneshwar Mandir in Ward 9	2	1.97	Work Completed

Workwise Progress of SFC UNTIED 2017-18 Report

Rs.in Lakhs

S.No	District Name	Town Name	ULB Type	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
56	Bidar	Bhalki	TMC	Water Supply	providing cistern near house of Ashok Mainale in ward no 9	1	0.49	Work Completed
57	Bidar	Bhalki	TMC	Water Supply	Drilling of Borewell in sidharth nagar w.no.16	1	1	Work Completed
58	Bidar	Bhalki	TMC	Water Supply	Drilling of Borewell and providing Motor pumpsets to Dadgibase Graveyard in Bhalkitown	2	2	Work Completed
59	Bidar	Bhalki	TMC	Water Supply	Drilling of Borewell and fixing of pumpsets in Indiranagar samudaya Bhavan in W.No 23	2	2	Work Completed
60	Bidar	Bhalki	TMC	Water Supply	Drilling of Borewell, providing motor pumpsets & pipeline to Arogya Mata Seva Kendra Hospital in Bhalki	2	2	Work Completed
61	Bidar	Chittaguppa	TMC	Buildings	Construction of Community Hall Near Suryanarayan Temple in Ward No.09 Under 24.10(SC)	2	1.96	Work Completed
62	Bidar	Chittaguppa	TMC	Buildings	Construction of Harlayya Samudaya Bhavan in Ward No.18 Under 24.10%(SC)	2	1.96	Work Completed
63	Bidar	Chittaguppa	TMC	Buildings	Construction of Samudaya Bhavan at Waddar Galli Ward No.23 (Under 24.10%)(SC)	3.91	3.91	Work Completed
64	Bidar	Chittaguppa	TMC	Other Works	Spillover Works	42.48	27.63	Work Completed
65	Bidar	Chittaguppa	TMC	Other Works	Out Source Employess Salary Payment Reserved (75% only)	50	54.78	Work Completed
66	Bidar	Chittaguppa	TMC	Other Works	Subcidy for SHG Groups Under 24.10%(SC)	1.8	1.5	Work Completed
67	Bidar	Chittaguppa	TMC	Other Works	Scholarship for Higher Education Under 24.10% (SC)	1.15	1.15	Work Completed
68	Bidar	Chittaguppa	TMC	Other Works	Distribution of LPG Gas under 24.10% (SC)	2.5	2.5	Work Completed
69	Bidar	Chittaguppa	TMC	Other Works	Financial Help for.Desease Persons under 24.10%(SC)	1	1.05	Work Completed

Workwise Progress of SFC UNTIED 2017-18 Report

Rs.in Lakhs

S.No	District Name	Town Name	ULB Type	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
70	Bidar	Chittaguppa	TMC	Other Works	Daily Tiffin for Oursource Employees & Pourakarmika Under 24.10%(SC)	2.29	0.72	Work Completed
71	Bidar	Chittaguppa	TMC	Other Works	Subcidy for SHG Groups Under 24.10%(ST)	0.7	0.7	Work Completed
72	Bidar	Chittaguppa	TMC	Other Works	Scolarship for Higher Education Under 24.10% (ST)	1.35	1.35	Work Completed
73	Bidar	Chittaguppa	TMC	Other Works	Distribution of LPG Gas under 24.10% (ST)	1	0.99	Work Completed
74	Bidar	Chittaguppa	TMC	Other Works	Financial Help for Desease Persons under 24.10%(ST)	0.5	0.5	Work Completed
75	Bidar	Chittaguppa	TMC	Other Works	Dr Baba Saheb Ambedkar Jayanti Celebration	0.5	0.5	Work Completed
76	Bidar	Chittaguppa	TMC	Other Works	Dr Baba Saheb Ambedkar Punyatithi Celebration	0.2	0.2	Work Completed
77	Bidar	Chittaguppa	TMC	Other Works	Repair Work of Existing Boudhnagar Samudaya Bhavan in Ward No.13 under 24.10% (SC)	1	1	Work Completed
78	Bidar	Chittaguppa	TMC	Other Works	Construction of Compound Wall at SC Grave Yard at Mustari Road in Ward No.14	3.5	3.36	Work Completed
79	Bidar	Chittaguppa	TMC	Other Works	Celebration of Valmiki, Kanakdas, Harlayya, Ambigara Choudayya and Others Jayanti Under 24.10% (ST)	1	0.4	Work Completed
80	Bidar	Chittaguppa	TMC	Other Works	Providing Flooring, Plaster & Construction of Wall of Vaimiki Samudaya Bhavan in Ward No.23	4.32	4.15	Work Completed
81	Bidar	Chittaguppa	TMC	Other Works	Mahatma Basaveshwar, Shivaji Jayanti and Others Celebration of Jayanti Each 20000 Under 7.25%	0.8	0.4	Work Completed
82	Bidar	Chittaguppa	TMC	Other Works	Subcidy for SHG Groups Under 7.25%	1	1	Work Completed
83	Bidar	Chittaguppa	TMC	Other Works	Scolarship for Higher Education Under 7.25%	1	1	Work Completed

Workwise Progress of SFC UNTIED 2017-18 Report

Rs.in Lakhs

S.No	District Name	Town Name	ULB Type	Sector Name	Work Name	Estimate Cos:	Expenditure Cost	Work Status
84	Bidar	Chittaguppa	TMC	Other Works	Financial Help for Desease Persons under 7.25%	0.9	0.96	Work Completed
85	Bidar	Chittaguppa	TMC	Other Works	Balance Work of Salar E Maqdoom Samudaya Bhavan in Ward No.1 Under 7.25%	5.54	4.02	Work Completed
86	Bidar	Chittaguppa	TMC	Other Works	Celebration of International Physically Handicapped Day under 3%	0.32	3.67	Work Completed
87	Bidar	Chittaguppa	TMC	Other Works	One Time Lic to Physically Handicaped Beneficieries	3.5	3.37	Work Completed
88	Bidar	Chittaguppa	TMC	Other Works	Providing CC Drain Near Veerapanna Babadi House to Veeranna Babadi House in Ward No. 16, Near Bhavani Mandir to Gore Miyan House in Ward No. 17, From Nasir Khan to Bablu Gowli House in Ward No. 11, From Moin Mechanic to Jamadar House in Ward No. 9, Near Suryanarayan Temple Deck Slab in Ward No. 20 and Compound Wall near TMC in Chitaguppa Town in Bidar District	21.69	0	Work Completed
89	Bidar	Chittaguppa	TMC	Water Supply	Karanja Water Supply Maintenance	12	12.68	Work Completed
90	Bidar	Humnabad	TMC	Other Works	Construction of Compound Wall to ST Grave Yard Dhangar Gadda Ward No. 6	0	0	Work Completed
91	Bidar	Humnabad	TMC	Other Works	KUDIFC Deposi: 10%	21	21	Work Completed
92	Bidar	Humnabad	TMC	Other Works	Water supply Maintanance 8%	15	10.65	Work Completed
93	Bidar	Humnabad	TMC	Other Works	Sri Ramchandra Verappa Community Bhavan Instruction	1	0	Work Started
94	Bidar	Humnabad	TMC	Other Works	Dr.B.R Ambedker and Dr.Baba jagajeevanram jayanti	3	2.05	Work Completed
95	Bidar	Humnabad	TMC	Other Works	Errection of Electric Poles	5	4.61	Work Completed
96	Bidar	Humnabad	TMC	Other Works	Awarness program	1.82	0	Work Started

Workwise Progress of SFC UNTIED 2017-18 Report

Rs.in Lakhs

S.No	District Name	Town Name	ULB Type	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
97	Bidar	Humnabad	TMC	Other Works	Repair of madiga sammudaya bhavan	2	1.95	Work Completed
98	Bidar	Humnabad	TMC	Other Works	Improvement of walmik summuday bhavan	2	1.88	Work Completed
99	Bidar	Humnabad	TMC	Other Works	Financial Assistance of health care for SC/ST	4.55	2.8	Work Completed
100	Bidar	Humnabad	TMC	Other Works	Accounting and Tally program	4	4	Work Completed
101	Bidar	Humnabad	TMC	Other Works	Financial Assistance of Fueneral for SC/ST	4	3.5	Work Completed
102	Bidar	Humnabad	TMC	Other Works	Construction of Ramp ward No 9,12,13,16 and 22 for Handicapt House	2.34	0	Work Started
103	Bidar	Humnabad	TMC	Other Works	Life insurance of Handcapt	1.56	0	Work Started
104	Bidar	Humnabad	TMC	Other Works	Payment of Kshemabhivrdhi Pourkarmikas @ 75%	20	21.01	Work Completed
105	Bidar	Humnabad	TMC	Other Works	Re-innovation of Hemreddy Mallamma chowk with Padastal at Wanjari Ward No 19	4	3.58	Work Completed
106	Bidar	Humnabad	TMC	Other Works	Construction of Safety wall at Khandak near house Devika B Dhumale shivpur galli ward No 8	1.5	0	Work Started
107	Bidar	Humnabad	TMC	Other Works	Construction of Compound wall to grave yard at zerpet ward no 15	5	4.39	Work Completed
108	Bidar	Humnabad	TMC	Other Works	Construction of parapet wall to open well in top galli ward no 9	1.5	1.28	Work Completed
109	Bidar	Humnabad	TMC	Other Works	Construction compound wall to ST Grave yard near sai mandir Ward mo 17	3	2.96	Work Completed
110	Bidar	Humnabad	TMC	Other Works	Spill works for the year 2016-17	53.06	36.4	Work Completed

Workwise Progress of SFC UNTIED 2017-18 Report

Rs.in Lakhs

S.No	District Name	Town Name	ULB Type	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
111	Bidar	Humnabad	TMC	Other Works	Construction of Mahadaviya Community Hall at Syed Galle Ward No. 4	4	0	Work Started
112	Bidar	Humnabad	TMC	Other Works	Construction of CC Road Infront of Sri Veerbhadeshwar Temple Basavathirth Math Ward No. 12	3	0	Work Started
113	Bidar	Humnabad	TMC	Other Works	Construction of CC Road & Drain from Kalamma Temple to Dattu Rao House ward No. 13	4	0	Work Started
114	Bidar	Humnabad	TMC	Other Works	Construction of CC Road from Mosin Kiran Shop (APMC Road) to Hyder House ward No. 14	4	0	Work Started
115	Bidar	Humnabad	TMC	Other Works	Improvement to pad katti Temple at Wanjri Ward No. 18	1.5	0	Work Started
116	Bidar	Humnabad	TMC	Other Works	Construction of CC Drain from Vaijappa Gulshetty House to Principal Patri House Ward No. 21	2.44	0	Work Started
117	Bidar	Humnabad	TMC	Other Works	Construction of Jamatulla Community Hall Ward No. 22	4	0	Work Started
118	Bidar	Humnabad	TMC	Other Works	Construction of CC Road from Ismail Hotel to Misba Sunar House Ward No. 3	4	0	Work Started
119	Bidar	Humnabad	TMC	Other Works	Improvement to Noor-Ulum School	3	0	Work Started
120	Bidar	Humnabad	TMC	Other Works	Construction of CC Road from Gadvanti Patil House to Varnal House Upto Ramanna Indi Chawan House Ward No. 5	4	0	Work Started
121	Bidar	Humnabad	TMC	Other Works	Construction of Compound Wall to Bur-Bur Community Grave Yard Ward No. 6	2	0	Work Started
122	Bidar	Humnabad	TMC	Other Works	Construction of Compound Wall to ST Grave Yard Dhangar Gadda Ward No. 6	2	0	Work Started
123	Bidar	Humnabad	TMC	Other Works	Construction of CC Drain to Bakar Khasa Ward No. 6	1	0	Work Started
124	Bidar	Humnabad	TMC	Other Works	Construction of CC Drain in Uppar Galle Ward No. 7	3	0	Work Started

Workwise Progress of SFC UNTIED 2017-18 Report**Rs.in Lakhs**

S.No	District Name	Town Name	ULB Type	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
125	Bidar	Humnabad	TMC	Other Works	Construction of CC Drain in Ward No. 8	2	0	Work Started
126	Bidar	Humnabad	TMC	Other Works	Construction of Mak-Tap Community Hall at Top Galle Ward No. 9	4	0	Work Started
127	Bidar	Humnabad	TMC	Other Works	Improvement to Vithoba Community Hall Ward No. 10	2	0	Work Started
					TOTAL	539.99	381.98	

Workwise Progress of SFC UNTIED 2018-19 Report

Rs.in Lakhs

S.No	District	Town Name	ULB Type	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
1	Bidar	Aurad	TP	Other Works	Providing furniture to Govt Schools in Aurad(B)	3.8	3.78	Work Completed
2	Bidar	Aurad	TP	Other Works	Amount reserved for har dicapped student for providing of blankets, bed sheets to Amulya MR school students	0.99	0.99	Work Started
3	Bidar	Aurad	TP	Other Works	Spillover works 2017-18	52.07	0	Work Completed
4	Bidar	Aurad	TP	Other Works	Construction of compound wall and fixing of gate to Sevalal Bhavan at Baswanwadi Thanda in W.No 12	2	0	Work Started
5	Bidar	Aurad	TP	Other Works	Contribution to IF:HL	10	2.45	Work Started
6	Bidar	Aurad	TP	Other Works	Providing uniforms to PK's	2.84	3.95	Work Completed
7	Bidar	Aurad	TP	Other Works	Outsource PK salary ESCROW amount transfer	32.73	30.54	Work Completed
8	Bidar	Aurad	TP	Roads	Construction of CC road and drain from backside H/o Gurunath Vadde in W.No 14	5.79	4.64	Work Completed
9	Bidar	Aurad	TP	Roads	Formation of road from H/o Ladde to H/o Venkat Wadayar via Degree college in W.No 9	11.26	9.18	Work Completed
10	Bidar	Aurad	TP	Solid Waste Management	Purchase of Bleaching powder in Aurad(B)	1.82	0	Work Completed
11	Bidar	Aurad	TP	Solid Waste Management	Purchase of Alum in Aurad(B)	1.91	3.68	Work Completed
12	Bidar	Aurad	TP	Water Supply	Drilling of borewell and fixing of cistern and motor in Amulya MR school in W.No 13 Handicapped School	2	1.45	Work Completed
13	Bidar	Aurad	TP	Water Supply	Drilling of borewell and fixing of cistern pipe line at Baswanwadi Thanda, Deshmukh Thanda, Kheranayak Tahsil Thanda in W.No 12	6	4.99	Work Completed
					Total	133.21	65.65	

Workwise Progress of SFC UNTIED 2018-19 Report

Rs.in Lakhs

S.No	District	Town Name	ULB Type	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
14	Bidar	Bhalki	TMC	Other Works	Reserved amount for Salary of Outsourced employees of TMC Bhalki	40.06	0	Work Started
15	Bidar	Bhalki	TMC	Other Works	Purchase of Equipments as per SWM DPR	40.06	0	Work Started
16	Bidar	Bhalki	TMC	Other Works	Beautification of Electric Lights in Lecture Colony	4	0	Work Started
17	Bidar	Bhalki	TMC	Other Works	Payment of backlog Electricity Bill of Mahanteshwar colony slum beneficiaries	6	0	Work Started
18	Bidar	Bhalki	TMC	Other Works	Installation of CC TV and Cameras at various Circles and Main roads in Bhalki Town	12.25	0	Under Tender Process
19	Bidar	Bhalki	TMC	Other Works	Payment of Tender Notification Bills of SFC/14th Finance and SCP TSP	2.36	2.29	Work Started
20	Bidar	Bhalki	TMC	Other Works	Tour Programme reg SWM to Elected Members of TMC	5	0	Work Started
21	Bidar	Bhalki	TMC	Other Works	Payment of shortfall amount of LED works taken up under SCP/TSP and SFC Special funds	14.88	0	Work Started
22	Bidar	Bhalki	TMC	Other Works	Repairs Wiring and Installation of Fans and other items to SC Community halls for Jayanthi under 24.10	4	0	Work Started
23	Bidar	Bhalki	TMC	Other Works	Amount for payments of Garlands to Circles Lightings Processions for Dr. B.R Ambedakar and Dr. Babu Jagjeevanram Jayanthi	4	0	Work Started
24	Bidar	Bhalki	TMC	Other Works	Installation of Motors to borewells and providing required different materials in SC ST Localities Bheemnagar Indiranagar Basavanagar Khandre Thanda Siddharth Nagar Panchasheelnagar Janatha Colony Waddar Colony Devinagar Bidar Base Panmal Dadgibase areas	11.2	0	Work Started
25	Bidar	Bhalki	TMC	Other Works	Payment of amount to SC Beneficiaries for construction of toilets under SBM 24.10	6.8	0	Work Started
26	Bidar	Bhalki	TMC	Other Works	Providing Gas connection to ST Beneficiaries 24.10	6	0	Work Started
27	Bidar	Bhalki	TMC	Other Works	Repairs Wiring to ST Community Hall and installation of Fans and other items	2	0	Work Started

Workwise Progress of SFC UNTIED 2018-19 Report

Rs.in Lakhs

S.No	District	Town Name	ULB Type	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
28	Bidar	Bhalki	TMC	Other Works	Drilling of Borewells and providing Motors in ST Community localities Devinagar Dhangar Galli and Old town	5.8	0	Work Started
29	Bidar	Bhalki	TMC	Other Works	Providing subsidy to ST beneficiaries for Self Employment	5.2	0	Work Started
30	Bidar	Bhalki	TMC	Other Works	Installation of Motors and Drinking water materials in other category localities Sainagar Dadgibase Lecture Colony Kumbeshwar Galli Deshmukh Galli and other localities	6.17	0	Work Started
31	Bidar	Bhalki	TMC	Other Works	Providing Gas connections to Other Poor beneficiaries in town	4.12	0	Work Started
32	Bidar	Bhalki	TMC	Other Works	Providing required facilities and tools to disabled as per Government circulars	7.1	0	Work Started
33	Bidar	Chittaguppa	TMC	Other Works	Amount Reserved Towards Spill Over Works for the year 2017-18	32.24	32.02	Work Completed
34	Bidar	Chittaguppa	TMC	Other Works	As per the Govt Order Payment of Outsource PK.....s & D Group @ 75%	52.15	52.5	Work Completed
35	Bidar	Chittaguppa	TMC	Other Works	Karanja Water Supply Maintenance	12	9.53	Work Completed
36	Bidar	Chittaguppa	TMC	Other Works	SWM Office Vehicles Maintenance (Diesel, Insurance & Others)	10	7.34	Work Completed
37	Bidar	Chittaguppa	TMC	Other Works	Celebration of Ambedkar Jayanti, Ambedkar Punyatihi, Babu Jagjeevan Rao Jayanti, Valmiki, Kanakadas, Haralaya, Ambigara Choudayya, Mahatma Basaveshwar, Chatrapati Shivaji, & Others Jayanti (For Ambedkar Jayanti Rs. 50000.00 others Rs. 20000.00),	2.4	0.4	Work Started
38	Bidar	Chittaguppa	TMC	Other Works	Ward No. 21 Providing Ambedkar Statue & Pedstal	13.3	0	Work Started
39	Bidar	Chittaguppa	TMC	Other Works	Financial Help for PUC Students (Rs.4,500*30), Graduates (Rs. 6000*20), Post Graduates (Rs. 15000*10), MBBS, BDS, M.Tech, MS, MD, Phd & Etc (Rs. 25000*8)	6.05	4.63	Work Completed
40	Bidar	Chittaguppa	TMC	Other Works	Providing Shoes, Hand Gloves, Uniforms, Mask, Rain Coat & etc for TMC PK.....s	2	1.97	Work Completed
41	Bidar	Chittaguppa	TMC	Other Works	Master Health Checkup for PKs	2	0.41	Work Completed

Workwise Progress of SFC UNTIED 2018-19 Report

Rs.in Lakhs

S.No	District	Town Name	ULB Type	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
42	Bidar	Chittaguppa	TMC	Other Works	Financial Help for PK House Repairy & Childrens Eduction	2.55	0.47	Work Started
43	Bidar	Chittaguppa	TMC	Other Works	Daily Morning Tiffin for PK	3	2.73	Work Completed
44	Bidar	Chittaguppa	TMC	Other Works	Ward No. 21 Balance Work of Shoping Complex near Ambedkar Circle	1.8	1.42	Work Completed
45	Bidar	Chittaguppa	TMC	Other Works	Ward No. 23 Const of Compound Wall to Kannada & Urdu School in Fatmapur	3	2.54	Work Completed
46	Bidar	Chittaguppa	TMC	Other Works	Rencvation of Badi Base Near Sardar Chowk	2.9	0	Work Started
47	Bidar	Chittaguppa	TMC	Other Works	Financial Help for PUC Students (Rs.4,500*30), Graduates (Rs. 6000*20), Post Graduates (Rs. 15000*10)	4.05	2.5	Work Started
48	Bidar	Chittaguppa	TMC	Other Works	Financial Help for PK House Repairy & Childrens Eduction	0.65	0.2	Work Started
49	Bidar	Chittaguppa	TMC	Other Works	Ward No. 05 Const of Compound Wall to Grave Yard Near Moti Masjid	7.05	5.86	Work Completed
50	Bidar	Chittaguppa	TMC	Other Works	One Time LIC for Physically Handicapped Persons	4.86	4.86	Work Completed
51	Bidar	Hallikhed	TMC	Other Works	Amount reserved for transfer of funds which was spent from 14th finance for the year 2017-18	7	0	Work Started
52	Bidar	Hallikhed	TMC	Other Works	Amount reserved for Medical assistance(Surgery) of SC Pourkarmikas	2	0.02	Work Started
53	Bidar	Hallikhed	TMC	Other Works	Amount reserved for break fast to permanent Pourkarmikas	3	0.41	Work Started
54	Bidar	Hallikhed	TMC	Other Works	Amount reserved for celebration of Dr.B.R.Ambedkar and Babu Jagajivanram jayanthi	1	0	Work Completed
55	Bidar	Hallikhed	TMC	Other Works	Amount reserved for Education purpose to childrens of Pourkarmikas	1	0	Work Started

Workwise Progress of SFC UNTIED 2018-19 Report

Rs.in Lakhs

S.No	District	Town Name	ULB Type	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
56	Bidar	Hallikhed	TMC	Other Works	Construction of community toilet in Dhanagar galli(hiri agasi)	6.6	3.26	Work Started
57	Bidar	Hallikhed	TMC	Other Works	"Amount reserved for the ST beneficiaries under Swatchh Bharat Mission "	4.4	0	Work Completed
58	Bidar	Hallikhed	TMC	Other Works	Construction of community toilet in Nazarat colony	4.78	0	Work Started
59	Bidar	Hallikhed	TMC	Other Works	Amount reserved for Other Backward Classes Beneficiaries for individual toilets	3.19	1.1	Work Completed
60	Bidar	Hallikhed	TMC	Other Works	Amount reserved for providing laptops to Graduates(Bsc, BE, BCA, BBM) for Higher education	1.98	0	Work Started
61	Bidar	Hallikhed	TMC	Other Works	Amount reserved for Physical Handicapped Beneficiaries under Swach Bharath Mission	1.32	0	Work Started
62	Bidar	Hallikhed	TMC	Other Works	Amount reserved for the salary of gram panchayat staff for the year of 2018-19	30	0	Work Started
63	Bidar	Hallikhed	TMC	Other Works	Amount reserved for the payment of out source staff for the year of 2018-19	40	11.79	Work Started
64	Bidar	Hallikhed	TMC	Other Works	Purchase of Tata Sumo vehicle	10.3	0	Tender to be Invited
65	Bidar	Hallikhed	TMC	Other Works	Total station survey	3.83	0	Work Completed
66	Bidar	Hallikhed	TMC	Other Works	Amount reserved for the development of Dr. B.R Ambedkar circle in Hallikhed. B	10	4.02	Work Started
67	Bidar	Hallikhed	TMC	Other Works	Construction of Community toilet in New Bheem Nagar layout	5.6	3.41	Work Started
68	Bidar	Hallikhed	TMC	Other Works	Amount reserved for purchase of safety.equipment to Pourkarmikas	3.4	0	Work Completed
69	Bidar	Hallikhed	TMC	Solid Waste Management	Purchase of 3 Tata Ace vehicles	14.6	0	Tender to be Invited

Workwise Progress of SFC UNTIED 2018-19 Report

Rs.in Lakhs

S.No	District	Town Name	ULB Type	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
70	Bidar	Humnabad	TMC	Other Works	KUIDFC Deposit	10	10	Work Completed
71	Bidar	Humnabad	TMC	Other Works	Construction of Compound wall to Saibaba Mandir @ ward No 21	3	0	Work Started
72	Bidar	Humnabad	TMC	Other Works	Construction of CC Road and Drain from Manikappa house to Shamkreappa House in ward no 6 upto Nala	3	0	Work Started
73	Bidar	Humnabad	TMC	Other Works	Construction of Compound wall to Gonda Samaj	2	0	Work Started
74	Bidar	Humnabad	TMC	Other Works	Water Supply Maintenance	20	0	Work Started
75	Bidar	Humnabad	TMC	Other Works	Payment of Outsource Pourkarmikas @ 75% Rs.14089/- X 51X12	87	77.66	Work Started
76	Bidar	Humnabad	TMC	Other Works	Reserved for 24.10%	49	18.4	Work Started
77	Bidar	Humnabad	TMC	Other Works	Reserved for 7.25%	14.65	9.43	Work Started
78	Bidar	Humnabad	TMC	Other Works	Reserved for 3%	6.1	0	Work Started
79	Bidar	Humnabad	TMC	Other Works	Construction of CC Road From Anand Photo Studio to Bijapur Mattha in Ward o 4	2	0	Work Started
80	Bidar	Humnabad	TMC	Other Works	Construction of Compound wall to Muslim Graveyard in Ward No 18	3	0	Work Started
81	Bidar	Humnabad	TMC	Other Works	Construction of Compoundwall to Karibasappa Mattha in ward no 2	2.25	0	Work Started
					TOTAL	705	271.17	

Workwise Progress of SFC UNTIED 2019-20 Report

Rs.in Lakhs

S.No	District Name	Town Name	ULB Type	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
1	Bidar	Aurad	TP	Other Works	SPILLOVER WORKS 2018/19	50.71	0	Work Started
2	Bidar	Aurad	TP	Other Works	Pourkarmikas salary transferred to ESCROW account	15.2	5.53	Work Started
3	Bidar	Aurad	TP	Other Works	Purchase of Alum and Bleaching powder	4.17	4.15	Work Started
4	Bidar	Aurad	TP	Other Works	Construction of compoundwall to toilet back side of Madina Masjid in ward no 4	3.52	0	Under Tender Process
5	Bidar	Aurad	TP	Other Works	Contribution to IHHL	2.35	0	Work Started
6	Bidar	Aurad	TP	Other Works	Providing furniture to Amulya MR school at Aurad	2	1.95	Work Started
7	Bidar	Aurad	TP	Other Works	Providing financial assistance to disabled persons	2.05	2.03	Tender to be Invited
8	Bidar	Aurad	TP	Other Works	Construction of community hall at Indiranagar Thanda	7.5	0	Under Tender Process
9	Bidar	Aurad	TP	Other Works	Providing Uniforms to Pourkarmikas	4	0	Work Started
10	Bidar	Aurad	TP	Other Works	Completion of Kanakadas Bhavan and Construction of compound wall	4.8	0	Under Tender Process
11	Bidar	Aurad	TP	Other Works	Contribution to IHHL	3.2	0	Work Started
					TOTAL	100.5	13.66	
12	Bidar	Bhalki	TMC	Other Works	Amount Reserved for providing salary to Outsource employees of TMC Bhalki for the year 2019/20	28.16	28.08	Work Started
13	Bidar	Bhalki	TMC	Other Works	Amount reserved for 2018/19 Spillover works	71	0	Work Started
14	Bidar	Bhalki	TMC	Other Works	Providing Chairs and Tables to the Schools in Other Backward Classes Areas	4.92	0	Tender to be Invited
15	Bidar	Bhalki	TMC	Other Works	Providing Gas connections as per Government Circular and providing Health/Accidental Insurance to Pourkarmikas of TMC Bhalki. Per Beneficiary Rs. 20000	3.27	1.71	Work Completed
16	Bidar	Bhalki	TMC	Other Works	Providing necessary facilities and Accessories to Physically disabled persons as per Government Circular	5.55	0	Tender to be Invited
17	Bidar	Bhalki	TMC	Other Works	Construction of Library building in Prabhuddha Bharath School Near Dadgibase	10	0	Tender to be Invited

Workwise Progress of SFC UNTIED 2019-20 Report

Rs.in Lakhs

S.No	District Name	Town Name	ULB Type	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
18	Bidar	Bhalki	TMC	Other Works	Providing Tables and Chairs to the Schools in Scheduled Caste Areas	3.5	0	Tender to be Invited
19	Bidar	Bhalki	TMC	Other Works	Construction of Samudaya Bhavan near Dadgi base Balance work	5	0	Under Tender Process
20	Bidar	Bhalki	TMC	Other Works	Installation of High-mast at Bauddha Mandir	2.5	0	Under Tender Process
21	Bidar	Bhalki	TMC	Other Works	Amount reserved for Individual Toilets construction to beneficiaries under SBM	3	0	Work Completed
22	Bidar	Bhalki	TMC	Other Works	Providing Health/Accident Insurance to Pourkarmikas 20000 for each beneficiary	11	3.75	Work Completed
23	Bidar	Bhalki	TMC	Other Works	Carrying out Repairs and Whitewash to ST Samudaya Bhavans and Providing Wiring Fans and other items during various Jayanthis.	2	1.49	Tender to be Invited
24	Bidar	Bhalki	TMC	Other Works	Providing Windows Doors Gate and construction of CC Bed to Samudaya bhavan at Dhangar Galli in old town	4.6	0	Tender to be Invited
25	Bidar	Bhalki	TMC	Other Works	Providing Gas Connections as per Government Circular	4.4	0.98	Work Completed
26	Bidar	Chittaguppa	TMC	Other Works	Amount Reserved Towards Spill Over Works for the year 2018-19	30.75	4.32	Work Started
27	Bidar	Chittaguppa	TMC	Other Works	As per the Govt Order Payment of Outsource PK's @75% Rs. 21.00L & D Group Rs. 34 25L	55.25	55.18	Work Completed
28	Bidar	Chittaguppa	TMC	Other Works	Providing Shoes, Hand Gloves, Uniforms, Mask, Rain Coat & etc for TMC PKs	0.8	0.8	Work Completed
29	Bidar	Chittaguppa	TMC	Other Works	Financial Help for PK House Repair & Childrens Education	1.2	0	Work Started
30	Bidar	Chittaguppa	TMC	Other Works	Daily Morning Tiffin for PK's	0.84	0.25	Work Started
31	Bidar	Chittaguppa	TMC	Other Works	Mahatma Basaveshwar, Chatrapati Shivaji, & Others Jayanti Celebration Contribution Each Jayanti Rs. 20000.00	0.8	0.3	Work Started

Workwise Progress of SFC UNTIED 2019-20 Report

Rs.in Lakhs

S.No	District Name	Town Name	ULB Type	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
32	Bidar	Chittaguppa	TMC	Other Works	W.No. 05 Const of Drain & Deskslab from Ghansi House to Badi Base & Ahmed Pasha	3.46	2.95	Work Completed
33	Bidar	Chittaguppa	TMC	Other Works	One Time LIC for Physically Handicapped Persons	4.9	0	Work Started
34	Bidar	Chittaguppa	TMC	Other Works	Providing Shoes, Hand Gloves, Uniforms, Mask, Rain Coat, Goggles, Drain Cleaning Gloses & etc for TMC PK's	2.6	2.6	Work Completed
35	Bidar	Chittaguppa	TMC	Other Works	Financial Help for PK House Repair & Childrens Education	2	0	Work Started
36	Bidar	Chittaguppa	TMC	Other Works	Daily Morning Tiffin for PK's	2.65	1.92	Work Started
37	Bidar	Chittaguppa	TMC	Other Works	Purchasing of General Knowledge, Other Study Books & Study Materials for SC/ST Students	1.15	0	Work Started
38	Bidar	Chittaguppa	TMC	Other Works	Financial Help for House Repair for Other General SC/ST Communitis (Max Each Beneficiary Rs. 20000.00)	4	0	Work Started
39	Bidar	Chittaguppa	TMC	Other Works	Celebration of Ambedkar Jayanti, Ambedkar Punyatithi, Babu Jagjeevan Rao Jayanti, Valmiki, Kanakadas Haralayya, Ambigara Choudayya, Others Jayanti (For Ambedkar Jayanti Rs. 50000.00 others Rs. 20000.00)	1.7	0.3	Work Started
40	Bidar	Chittaguppa	TMC	Other Works	Providing Carpet & Chairs for Ambedkar Community Hall	0.8	0	Work Started
41	Bidar	Chittaguppa	TMC	Other Works	W.No. 05, Const of Margemma Samudaya Bhavan Near Bhutali Galli.	3	2.56	Work Completed
42	Bidar	Chittaguppa	TMC	Other Works	W.No. 14, Const of Balance work Compound Wall for SC Grave Yard	6.1	4.59	Work Completed
43	Bidar	Chittaguppa	TMC	Other Works	W.No. 10 Const of Drain & Deskslab from Manikrao House to Vijaykumar House. & Mallappa House to Karbasappa House.	2	1.71	Work Completed
44	Bidar	Chittaguppa	TMC	Other Works	W NO 23 Construction of CC Drain and Desk Slab from Hanmanth House to Yallappa House SCSP	5	0	Tender to be Invited
45	Bidar	Chittaguppa	TMC	Other Works	Providing Shoes, Hand Gloves, Uniforms, Mask, Rain Coat, Goggles, Drain Cleaning Gloses & etc for TMC PK's	0.9	0.57	Work Completed

Workwise Progress of SFC UNTIED 2019-20 Report

Rs.in Lakhs

S.No	District Name	Town Name	ULB Type	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
46	Bidar	Chittaguppa	TMC	Other Works	Financial Help for PK House Repairy & Childrens Eduction	0.8	0	Work Started
47	Bidar	Chittaguppa	TMC	Other Works	Daily Morning Tiffin for PK	0.85	0	Work Started
48	Bidar	Chittaguppa	TMC	Other Works	Purchasing of General Knowledge, Other Study Books & Study Materials for SC/ST Students	0.25	0	Work Started
49	Bidar	Chittaguppa	TMC	Other Works	Financial Help for House Repairy for Other General SC/ST Communitis (Max Each Beneficiary Rs. 20000.00	1.2	0	Work Started
50	Bidar	Chittaguppa	TMC	Other Works	Celebration of Ambedkar Jayanti, Ambedkar Punyatithi, Babu Jagjeevan Rao Jayanti, Valmiki, Kanakadas, Haralayya, Ambigara Choudayya, Others Jayanti (For Ambedkar Jayanti Rs. 50000.00 others Rs. 20000.00)	0.8	0	Work Started
51	Bidar	Chittaguppa	TMC	Other Works	W.No. 23 Providing Matt Chairs to ST Samudaya Bhavan in Fatmapur TSP	0.2	0	Tender to be Invited
52	Bidar	Chittaguppa	TMC	Other Works	W.No. 20, Const of Bomgondeshwar Samudaya Bhavan Near APMC Office TSP	5	0	Work Started
53	Bidar	Hallikhed	TMC	Other Works	Spill over works of the year 2018/19	14	0	Work Started
54	Bidar	Hallikhed	TMC	Other Works	Construction of Compound wall to CA site Parks and Garden in Survey no. 9/1 in TMC Hallikhed B Limits	11.66	8.58	Work Completed
55	Bidar	Hallikhed	TMC	Other Works	Construction of Compound wall to CA site Parks and Garden in Survey no. 20/2 in TMC Hallikhed B Limits	10.54	0	Work Started
56	Bidar	Hallikhed	TMC	Other Works	Construction of CC Drain from H/o Anthony to Anganwadi	2.38	0	Work Started
57	Bidar	Hallikhed	TMC	Other Works	Amount reserved for Individual Toilets construction	1.59	1.07	Work Completed
58	Bidar	Hallikhed	TMC	Other Works	Purchase of Three wheeler vehicles for Handicapped beneficiaries	2.75	0	Under Tender Process
59	Bidar	Hallikhed	TMC	Other Works	Amount Reserved for providing salary to Grampanchayat Employees for the year 2019/20	29	1.67	Work Started

Workwise Progress of SFC UNTIED 2019-20 Report

Rs.in Lakhs

S.No	District Name	Town Name	ULB Type	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
60	Bidar	Hallikhed	TMC	Other Works	Providing Compound wall to CA sites and Gardens in Survey No 15/1 in TMC Hallikhed B Limits	7	0	Work Started
61	Bidar	Hallikhed	TMC	Other Works	Construction of Compound wall to CA site Parks and Garden in Survey no. 392/1 in TMC Hallikhed B Limits	5	0	Work Started
62	Bidar	Hallikhed	TMC	Other Works	Construction of Compound wall to CA site Parks and Garden in Survey no. 320/1 in TMC Hallikhed B Limits	3.5	2.81	Work Completed
63	Bidar	Hallikhed	TMC	Other Works	Construction of Compound wall to CA site Parks and Garden in Survey no. 11/1 in TMC Hallikhed B Limits	3.5	2.69	Work Completed
64	Bidar	Hallikhed	TMC	Other Works	Amount Reserved for IHHL	1.83	0	Work Completed
65	Bidar	Hallikhed	TMC	Other Works	Amount reserved for survey of Physically disabled and Health checkup camp	1.25	0.07	Work Completed
66	Bidar	Hallikhed	TMC	Other Works	Construction of CC Road and Drain from H/o Kamalakar Sir to H/o Mallikarjun Kharge	5.7	0	Work Started
67	Bidar	Hallikhed	TMC	Other Works	Construction of CC Road and Drain from H/o Arjun Jagdale to H/o Premdas Karnaad	5.7	3.8	Work Completed
68	Bidar	Hallikhed	TMC	Other Works	Construction of CC Road and Drain from H/o Chandramma Arali to H/o Digamber	5.6	0	Work Started
69	Bidar	Hallikhed	TMC	Other Works	Amount reserved for Dr. B R Ambedkar and Babu Jagjeevan Rao Jayanthi	0.4	0.05	Work Started
70	Bidar	Hallikhed	TMC	Other Works	Amount reserved for Individual Toilets construction	8.6	8.6	Work Completed
71	Bidar	Hallikhed	TMC	Other Works	Amount Reserved for Pourkarmikas Morning Breakfast	1.5	0.22	Work Started
72	Bidar	Hallikhed	TMC	Other Works	Amount reserved for Pourkarmikas Insurance	1	0	Work Completed
73	Bidar	Hallikhed	TMC	Other Works	Amount reserved for Pourkarmika Health checkup	0.5	0.33	Work Completed
74	Bidar	Hallikhed	TMC	Other Works	Construction of CC Drain and Road from Hanuman Temple to Kurbur Galli	5.4	4.27	Work Completed
75	Bidar	Hallikhed	TMC	Other Works	Subsidy amount for Individual Toilet	3.6	3.6	Work Completed
76	Bidar	Humnabad	TMC	Other Works	KUIDFC Deposit	10	0	Work Started
77	Bidar	Humnabad	TMC	Other Works	Construction of C.C. Road from Ashfaq Shop to H/o Yusuf Codntroller W.No. 16	3	0	Work Started
78	Bidar	Humnabad	TMC	Other Works	Improvement of Community Hall (Ashur Khana) at Maula Ali Shivp	3.91	0	Work Started

Workwise Progress of SFC UNTIED 2019-20 Report


Rs.in Lakhs

S.No	District Name	Town Name	ULB Type	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
						3.55	0	Work Started
79	Bidar	Humnabad	TMC	Other Works	Contribution of Swachh Bharath Mission (IHHL) (7.25%)	0.2	0	Work Started
80	Bidar	Humnabad	TMC	Other Works	Celebration of D.Devraj urs Jayanti (7.25%)	3	0	Work Started
81	Bidar	Humnabad	TMC	Other Works	Improvement of Noor Masjid at Noor khan Akhda Galli. (7.25%)	2.36	0	Work Started
82	Bidar	Humnabad	TMC	Other Works	Improvement of Bairsabe Church At Hankuni Road. (7.25%)	6.15	0	Under Tender Process
83	Bidar	Humnabad	TMC	Other Works	Distribution Three Wheeler active vehicle Handi Caped Person (5%)	10	0	Under Tender Process
84	Bidar	Humnabad	TMC	Other Works	Water Supply Maintenance	49.03	0	Work Started
85	Bidar	Humnabad	TMC	Other Works	Payment of Outsourced Pourkarmikas @ 75% Rs.15,000/-x29x12	15	0	Work Started
86	Bidar	Humnabad	TMC	Other Works	M.L.A. Office Building Development	6	0	Work Started
87	Bidar	Humnabad	TMC	Other Works	Construction of Compound Wall Veershiva Lingayat Near APMC Yard	2	0	Work Started
88	Bidar	Humnabad	TMC	Other Works	Construction of Covered R.C. C. Slab over Drain from H/o Tameezuddin to H/o Irshad Ward No. 16 & 17	2	0	Work Started
89	Bidar	Humnabad	TMC	Other Works	Construction of C.C. Road & Drain from H/o Chhotu Miyan to H/o Sabera, From H/o Mastan to H/o Babu Miyan Kamlapur and from H/o Ali Sab to H/o Ameer Ali	3	0	Work Started
90	Bidar	Humnabad	TMC	Other Works	Construction of Arch Bara Imam Ward No. 13	4	0	Work Started
91	Bidar	Humnabad	TMC	Other Works	Improvement of Community Hall at Uppar Samaj Ward No. 7	15.2	15.2	Work Completed
92	Bidar	Humnabad	TMC	Other Works	Contribution of Swachh Bharath Mission (IHHL)	0.4	0	Work Started
93	Bidar	Humnabad	TMC	Other Works	Celebration of Dr. BR.Ambedkar and Babu jagajeevan Ram Jayanti each 20 Thousand	4	0	Work Started
94	Bidar	Humnabad	TMC	Other Works	Construction of CC Road Babu Jagajeev Ram Plat from and shed at NH.No.9 Road	3	0	Work Started
95	Bidar	Humnabad	TMC	Other Works	Construction of CC Road and Drain at Shivpur Galli	4	0	Work Started
96	Bidar	Humnabad	TMC	Other Works	Construction of CC Road from Sagar House To Ganpathi (KEB) House at KHB Colony Hankuni Road.	3	0	Work Started
97	Bidar	Humnabad	TMC	Other Works	Construction of CC Road and Drain at Wanjari Ward No. 26	3.4	0	Work Started
98	Bidar	Humnabad	TMC	Other Works	Construction of CC Road Dr.Nagnath House To Huleppa House	5	0	Work Started
99	Bidar	Humnabad	TMC	Other Works	Improvement of community Hall at Indira Nagar			

Workwise Progress of SFC UNTIED 2019-20 Report

Rs.in Lakhs

S.No	District Name	Town Name	ULB Type	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
100	Bidar	Humnabad	TMC	Other Works	Contribution of Swachh Bharath Mission (IHHL)	4.8	4.8	Work Completed
101	Bidar	Humnabad	TMC	Other Works	Construction of Compound wall at Walmiki Samaj Ward No.17	2	0	Work Started
102	Bidar	Humnabad	TMC	Other Works	Improvement of Community Hall At Wanjarl	1	0	Work Started
103	Bidar	Humnabad	TMC	Other Works	Improvement of Sri Mahatma Gomagondaeshwar Temple AT Dhangar Gadda.	4	0	Work Started
TOTAL						603	171.82	


M. Vijalaksh
 CHIEF PROJECT OFFICER
 Urban Poverty Alleviation Management Cell
 Directorate of Municipal Administration
 Bangalore

Workwise Progress of SFC Drinking Water 2017-18 Report

Rs.in Lakhs

S.No	District Name	Town Name	ULB Type	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
1	Bidar	Aurad	TP	Water Supply	Drilling of borewell near H/o Ashok Pawar in W.No 8	0.65	0.63	Work Completed
2	Bidar	Aurad	TP	Water Supply	Laying of pipeline from existing borewell at Bansi Nayak Thanda to Deshmukh Thanda	1	0.97	Work Completed
3	Bidar	Aurad	TP	Water Supply	Drilling of borewell at Lidkar colony near anganwadi in ward no 14	0.65	0.63	Work Completed
4	Bidar	Aurad	TP	Water Supply	Drilling of borewell near H/o Bunty Darbare in ward no 10	0.65	0.65	Work Completed
5	Bidar	Aurad	TP	Water Supply	Drilling of borewell near Mahatma Gandhi School	0.65	0.63	Work Completed
6	Bidar	Aurad	TP	Water Supply	Drilling of borewell at Bhavani temple in ward No 13	0.65	0.65	Work Completed
7	Bidar	Aurad	TP	Water Supply	Drilling of borewell at Gouli Galli in ward no 6	0.65	0.61	Work Completed
8	Bidar	Aurad	TP	Water Supply	Laying of pipeline from H/o Maruti Tare to H/o Sultan Driver in ward no 10	0.78	0.47	Work Completed
9	Bidar	Aurad	TP	Water Supply	Laying of pipeline from H/o Swami to H/o Madhavrao in ward no 10	1	1	Work Completed
10	Bidar	Aurad	TP	Water Supply	Drilling of borewell at Vithal Rukmini Temple in ward no 5	0.55	0.65	Work Completed
11	Bidar	Aurad	TP	Water Supply	Drilling of borewell behind Tirumala School near H/o of Ashok in Dhangar Galli in ward no 7	0.55	0.6	Work Completed
12	Bidar	Aurad	TP	Water Supply	Drilling of borewell near H/o Reddy Khanavali in ward no 10	0.55	0.64	Work Completed
13	Bidar	Aurad	TP	Water Supply	Drilling of borewell at Khooba Galli in ward no 3	0.65	0.64	Work Completed
					TOTAL	9.28	8.77	

Workwise Progress of SFC Drinking Water 2017-18 Report

Rs.in Lakhs

S.No	District Name	Town Name	ULB Type	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
14	Bidar	Bhalki	TMC	Water Supply	Providing Mini water tank for drinking water supply and laying of pipeline in ward no 18 Jhopadpatti	0.7	0	Tender to be Invited
15	Bidar	Bhalki	TMC	Water Supply	Providing 2 nos handpumps to bore wells near Bidar Base	0.7	0	Tender to be Invited
16	Bidar	Bhalki	TMC	Water Supply	Installation of Grill to Sangameshwar Open well	0.75	0	Tender to be Invited
17	Bidar	Bhalki	TMC	Water Supply	Laying of drinking water pipeline in ward no 17	0.75	0	Tender to be Invited
18	Bidar	Bhalki	TMC	Water Supply	Providing Grill and installation of Pump to Dhorgalli Open well	0.75	0	Tender to be Invited
19	Bidar	Bhalki	TMC	Water Supply	Providing Grill and installation of Pump to Ashoknagar Open well	0.75	0	Tender to be Invited
20	Bidar	Bhalki	TMC	Water Supply	Construction of Compound wall and providing Grill Gate to Zharri Bhavi	4	0	Tender to be Invited
21	Bidar	Bhalki	TMC	Water Supply	Providing Motor to the Borewell in Kunde Galli in ward No 20	0.8	0	Tender to be Invited
22	Bidar	Chittaguppa	TMC	Water Supply	Ward No.14 Fixing of Borewell Motor Pipeline and Starter Near Mustari Road Drilled Borewell	1.75	1.51	Work Completed
23	Bidar	Chittaguppa	TMC	Water Supply	Ward No 8 Fixing of Borewell Motor Pipeline and Starter Near Mukhya Pranesh Drilled Borewell	1.6	1.37	Work Completed
24	Bidar	Chittaguppa	TMC	Water Supply	Fixing of Transfermer, Starter, Wall & Wall Chambar Near Hudgi Sump for	4.18	3.68	Work Completed
25	Bidar	Chittaguppa	TMC	Water Supply	Ward No.1 Fixing of Borewell Motor Pipeline and Starter near Salar-E-Maqdoom Borewell	1.75	1.51	Work Completed
26	Bidar	Hallikhed	TMC	Other Works	Laying of Pipeline from Keshav maharaj house to Laxmi Temple	0.75	0.4	Work Completed
27	Bidar	Hallikhed	TMC	Water Supply	Laying of Pipeline from Hibbare house to Chanakki house	0.55	0.41	Work Completed

Workwise Progress of SFC Drinking Water 2017-18 Report

Rs.in Lakhs

S.No	District Name	Town Name	ULB Type	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
28	Bidar	Hallikhed	TMC	Water Supply	Laying of pipeline from yousuf house to tibshetty house	0.75	0	Work Completed
29	Bidar	Hallikhed	TMC	Water Supply	Laying of pipeline from yousuf soudagar house to ashru kkhana	0.4	0.06	Work Completed
30	Bidar	Hallikhed	TMC	Water Supply	Laying of pipeline from shankar wadder house to nagappa kabalger house	1.3	0.7	Work Completed
31	Bidar	Hallikhed	TMC	Water Supply	Laying of pipeline from ganesh temple to church	1	0.72	Work Completed
32	Bidar	Hallikhed	TMC	Water Supply	Laying of pipeline from church to suresh hudgi house	1	0.85	Work Completed
33	Bidar	Hallikhed	TMC	Water Supply	Laying of pipeline from agsur bhara house to margemma temple	1.8	0.81	Work Completed
34	Bidar	Hallikhed	TMC	Water Supply	Laying of pipeline from govt hospital to ganesh katta	4	2.57	Work Completed
35	Bidar	Hallikhed	TMC	Water Supply	Laying of pipeline from govt hospital to seri prakash house	1.9	1.19	Work Completed
36	Bidar	Hallikhed	TMC	Water Supply	Laying of pipeline from eshwar math to tiger siddappa house, transformer and 4 poles	3.6	2.14	Work Completed
37	Bidar	Hallikhed	TMC	Water Supply	Laying of pipeline from ganesh katta to muneer house	2.6	2.11	Work Completed
38	Bidar	Hallikhed	TMC	Water Supply	Laying of pipeline from akkamahadevi temple to dasur house	1.15	0.37	Work Completed
39	Bidar	Hallikhed	TMC	Water Supply	Laying of pipeline from dcc bank to ganga tailor	0.9	0.57	Work Completed
40	Bidar	Hallikhed	TMC	Water Supply	Laying of pipeline near basavateertha school	14	9.87	Work Completed
41	Bidar	Hallikhed	TMC	Water Supply	Purchase of 2",3",4",6",8" CI GATE VALVE	2	0	Work Completed

Workwise Progress of SFC Drinking Water 2017-18 Report

Rs.in Lakhs

S.No	District Name	Town Name	ULB Type	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
42	Bidar	Hallikhed	TMC	Water Supply	Mini water supply near laxmi temple and paga galli	0.6	0.61	Work Completed
43	Bidar	Hallikhed	TMC	Water Supply	Laying of pipe line from meenkeri house to nagappa sir house	1.3	0.92	Work Completed
44	Bidar	Hallikhed	TMC	Water Supply	Laying of pipe line from patagi galli ganesh katta to lakapati house	0.9	0.45	Work Completed
45	Bidar	Hallikhed	TMC	Water Supply	Laying of pipeline from rafeek house to dubulgundi sandeep house	7.5	0	Work Completed
46	Bidar	Hallikhed	TMC	Water Supply	Mini water supply near chiradi house	0.3	0.26	Work Completed
47	Bidar	Hallikhed	TMC	Water Supply	Laying of pipeline from seri house to jabbar house	1	0.73	Work Completed
48	Bidar	Hallikhed	TMC	Water Supply	Laying of pipeline from modinsaab house to jalinder house	0.7	0.53	Work Completed
49	Bidar	Hallikhed	TMC	Water Supply	Repairing of 79 Borewell Motors Starter and Pipeline under Hallikhed B TMC	12.5	0	Work Completed
50	Bidar	Humnabad	TMC	Water Supply	Drilling of Borewell with Cistern at Yellamma Temple orbit	3.14	2.57	Work Completed
51	Bidar	Humnabad	TMC	Water Supply	Drilling of Borewell with Cistern at Lingayat Samaj Graveyard Near APMC Yard	3.14	2.58	Work Completed
52	Bidar	Humnabad	TMC	Water Supply	Drilling of Borewell with Hand pump at Biralingeswar Temple near Post Office	1.5	1.28	Work Completed
53	Bidar	Humnabad	TMC	Water Supply	Drilling of Borewell with Hand pump at Shamshan at Dhummansur Road	1.5	1.34	Work Completed
						90.26	42.11	

Workwise Progress of SFC Drinking Water 2018-19 Report

Rs.in Lakhs

S.No	District Name	Town Name	ULB Type	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
1	Bidar	Aurad	TP	Water Supply	Providing and fixing of single phase motor in Ramnagar near Nala	0.5	0.55	Work Completed
2	Bidar	Aurad	TP	Water Supply	Providing single phase motor near H/o Ramesh Devkatte in ward no 13	0.5	0.55	Work Completed
3	Bidar	Aurad	TP	Water Supply	Providing single phase motor near H/o Ramesh Wagmore in ward no 14	0.6	0.55	Work Completed
4	Bidar	Aurad	TP	Water Supply	Providing single phase motor back side of Lidkar Colony in ward no 14	0.6	0.55	Work Completed
5	Bidar	Aurad	TP	Water Supply	Providing and fixing of pumping machinery at Boral	0.65	0	Work Completed
6	Bidar	Aurad	TP	Water Supply	Providing pumping machinery near open well	1	0	Work Completed
7	Bidar	Aurad	TP	Water Supply	Providing pumping machinery near MI Tank	1	0	Work Completed
8	Bidar	Aurad	TP	Water Supply	Providing pumping machinery below MI Tank	1	0	Work Completed
9	Bidar	Aurad	TP	Water Supply	Providing and fixing of pumping machinery at Narsinghpur Thanda ward no 12	1	0.93	Work Completed
10	Bidar	Aurad	TP	Water Supply	Flushing and deepining of borewell near Maregamma temple ward no 10	0.4	0.19	Work Completed
11	Bidar	Aurad	TP	Water Supply	Providing cistern at dhangar Galli and indiranagar Thanda	0.8	0.31	Work Completed
12	Bidar	Aurad	TP	Water Supply	Drilling of borewell near open well at Tegampur	0.9	0	Work Completed
13	Bidar	Aurad	TP	Water Supply	Drilling of Bore well near MI Tank at Tegapur	0.9	0	Work Completed
14	Bidar	Aurad	TP	Water Supply	Drilling of Bore well below MI Tank at Tegampur	0.9	0	Work Completed
15	Bidar	Aurad	TP	Water Supply	Drilling of Bore well for Narsinghpur Thanda	0.7	0	Work Completed
16	Bidar	Aurad	TP	Water Supply	Drilling of bore well in water tank ground at Aurad	0.8	0	Work Completed
17	Bidar	Aurad	TP	Water Supply	Providing of single phase motor near Karanja Nivas at Apoorva Colony near Naland School in ward no 13	0.7	0.55	Work Completed
18	Bidar	Aurad	TP	Water Supply	Providing single phase motor at Tahasil Thanda in ward no 12	0.6	0.55	Work Completed
19	Bidar	Aurad	TP	Water Supply	Providing and fixing of single phase motor at Christain Galli opposite Church in ward no 2	0.6	0.55	Work Completed
20	Bidar	Aurad	TP	Water Supply	Providing and fixing of single phase motor in Church ground in ward no 2	0.6	0.55	Work Completed

Workwise Progress of SFC Drinking Water 2018-19 Report

Rs.in Lakhs

S.No	District Name	Town Name	ULB Type	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
					TOTAL	15	5.83	
21	Bidar	Bhalki	TMC	Water Supply	Drilling of Borewell and fixing motor at Muneem colony Bidar Road	2.4	2.2	Tender to be Invited
22	Bidar	Bhalki	TMC	Water Supply	Fixing single phase motor at near Fayum Chudhary House ward no 22	1.15	1.15	Tender to be Invited
23	Bidar	Bhalki	TMC	Water Supply	Drilling of Borewell and fixing of motor in ward no. 5	2.4	2.38	Tender to be Invited
24	Bidar	Bhalki	TMC	Water Supply	Drilling of Borewell and fixing motor at Sainagar in ward no. 19	2.4	2.38	Tender to be Invited
25	Bidar	Bhalki	TMC	Water Supply	Drilling of Borewell at Bidar Base ward no. 1	0.93	1.17	Tender to be Invited
26	Bidar	Chittaguppa	TMC	Water Supply	Providing Borewell, Pumping Machinery, Cistern & Pipeline Work Mahadev Mandir Ward No. 01	3.5	0	Work Completed
27	Bidar	Chittaguppa	TMC	Water Supply	Providing Borewell, Pumping Machinery, & Pipeline Work Vyayam Shala Ward No. 08	2.5	0	Work Completed
28	Bidar	Chittaguppa	TMC	Water Supply	Providing Borewell, Pumping Machinery, & Pipeline Work Shamtabad Road.	3.5	0	Work Completed
29	Bidar	Chittaguppa	TMC	Water Supply	Providing 10 HP Submucible Motor with Pipe & Cable 02 No"s for Open Well No. 01 & 02.	1.5	0	Work Completed
30	Bidar	Chittaguppa	TMC	Water Supply	Providing Single HP Pumping Machinery 03 No"s in Choudamma Galli, Boudhnagar & Chirag Galli	2.5	0	Work Completed
31	Bidar	Chittaguppa	TMC	Water Supply	Providing Pipeline & Cistern near Anant Thakur Home & Saibaba Mandir in Ward No. 12 & 22	2	0	Work Completed
32	Bidar	Chittaguppa	TMC	Water Supply	Providing Pipeline Laxmi Temple to Bus Stand in Ward No. 02	2	0	Work Completed
33	Bidar	Chittaguppa	TMC	Water Supply	Providing Borewell, Pumping Machinery, Pipeline near Hugar Layout in Ward No. 14	2.5	0	Work Completed
34	Bidar	Hallikhed	TMC	Water Supply	7 Set New Motors	2.5	0	Tender to be Invited
35	Bidar	Hallikhed	TMC	Water Supply	Purchase of G I Pipe 1000	2	0	Tender to be Invited
36	Bidar	Hallikhed	TMC	Water Supply	Purchase of HDPE Pipe 400 Meter	1	0	Tender to be Invited
37	Bidar	Hallikhed	TMC	Water Supply	Purchase of Starter	1	0	Tender to be Invited
38	Bidar	Hallikhed	TMC	Water Supply	Purchase of Cable	3	0	Tender to be Invited
39	Bidar	Hallikhed	TMC	Water Supply	Value and Flushing and Deepening of Borewell and Other equipments	5.5	0	Tender to be Invited

Workwise Progress of SFC Drinking Water 2018-19 Report

Rs.in Lakhs

S.No	District Name	Town Name	ULB Type	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
40	Bidar	Humnabad	TMC	Other Works	Providing and Laying PVC pipe line 90mm pipe shivchandra colony 500 mtrs	3	0	Work Started
41	Bidar	Humnabad	TMC	Other Works	Providing and Laying PVC pipe line 90mmPVC pipe Zerpet Galli 300mtrs	2	0	Work Started
42	Bidar	Humnabad	TMC	Other Works	Providing and Laying PVC pipe line 90mm PVC pipe Teacher colony 1000Mtrs	5	0	Work Started
43	Bidar	Humnabad	TMC	Other Works	Providing and Laying GI pipe 40 mm dia 150Rmt c ub to Jail Quarters inside of Grave Yard	1	0	Work Started
44	Bidar	Humnabad	TMC	Other Works	Drilling of Borewell nea- Shivpur Galli near Dargha	2.5	0	Work Started
45	Bidar	Humnabad	TMC	Other Works	Drilling of Borewell near Teacher colony	2.5	0	Work Started
46	Bidar	Humnabad	TMC	Other Works	Drilling of Borewel near I.T.I college near Challi Land	2.5	0	Work Started
47	Bidar	Humnabad	TMC	Other Works	Drilling of Open well and Parapet wall Reddy Galli Shivpur	1.5	0	Work Started
48					TOTAL	64.28	9.28	

Workwise Progress of SFC Drinking Water 2019-20 Report

Rs.in Lakhs

S.No	District Name	Town Name	ULB Type	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
1	Bidar	Aurad	TP	Water Supply	Drilling of borewell and fixing of 2HP motor at Adarsh colony park in W.No 13	2	2	Work Completed
2	Bidar	Aurad	TP	Water Supply	Drilling of borewell and fixing of 2HP motor at Kaikade Galli near Siddisab peer in W.No 8	2	2	Work Completed
3	Bidar	Aurad	TP	Water Supply	Drilling of borewell and fixing of 2HP motor at Sri Channapatta Devar Colony near Mahadev Temple in W.No 20	2	2	Work Completed
4	Bidar	Aurad	TP	Water Supply	Drilling of borewell and fixing of 2HP motor near house Babu Alma at Choudapudi Galli in W.No 5	2	2	Work Completed
5	Bidar	Aurad	TP	Water Supply	Drilling of borewell and fixing of 2HP motor at Ghule Layout in W.No 19	2	1.99	Work Completed
6	Bidar	Aurad	TP	Water Supply	Drilling of borewell and fixing of 2HP motor at Gouli Galli near Shivraj Almaje house in W.No 3	2	1.99	Work Completed
7	Bidar	Aurad	TP	Water Supply	Construction of Cistern and Pipeline near Siddu Khoba house in W.No 02	0.65	0	Tender to be Invited
8	Bidar	Aurad	TP	Water Supply	Construction of Cistern and Pipeline near Noubade house in W.No 07	0.65	0	Tender to be Invited
9	Bidar	Aurad	TP	Water Supply	Construction of Cistern and Pipeline near Ramesh Waghmare house in W.No 17	0.65	0	Tender to be Invited
10	Bidar	Aurad	TP	Water Supply	Construction of Cistern and Pipeline near Ravi Aurade house in W.No 14	0.65	0	Tender to be Invited
11	Bidar	Aurad	TP	Water Supply	Drilling of new borewell at APMC Thanda near Shararappa Chitme house in W.No 20	1	0	Tender to be Invited
12	Bidar	Aurad	TP	Water Supply	Drilling of new borewell at Govt Hospital Aurad(B)	1.2	0	Tender to be Invited
13	Bidar	Aurad	TP	Water Supply	Construction of Cistern and Pipeline near Chakote house in W.No 03	0.65	0	Tender to be Invited
14	Bidar	Aurad	TP	Water Supply	Construction of Cistern and Pipeline near Prabhu Kumbhar house in W.No 04	0.65	0	Tender to be Invited
15	Bidar	Aurad	TP	Water Supply	Construction of Cistern and Pipeline near Dr B R Ambedkar Samuday Bhavan in W.No 12	0.65	0	Tender to be Invited
16	Bidar	Aurad	TP	Water Supply	Construction of Cistern and Pipeline near at Tashil Thanda in W.No 15	0.65	0	Tender to be Invited
17	Bidar	Aurad	TP	Water Supply	Construction of Cistern and Pipeline near Noubade house in W.No 16	0.65	0	Tender to be Invited
18	Bidar	Aurad	TP	Water Supply	Construction of Cistern and Pipeline near Ramesh Devkate house in W.No 18	0.65	0	Tender to be Invited
19	Bidar	Aurad	TP	Water Supply	Construction of Cistern and Pipeline near Mahadev Mandir in W.No 20	0.65	0	Tender to be Invited
20	Bidar	Aurad	TP	Water Supply	Construction of Cistern and Pipeline in Mahadev Mandir Old Gunj near Swamy house in W.No 11	0.65	0	Tender to be Invited

Workwise Progress of SFC Drinking Water 2019-20 Report

Rs.in Lakhs

S.No	District Name	Town Name	ULB Type	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
					TOTAL	22	11.98	
						12.5	12.34	Work Started
21	Bidar	Bhalki	TMC	Water Supply	Providing Drinking water tank in various wards in Bhalki town	1	0	Tender to be Invited
22	Bidar	Bhalki	TMC	Water Supply	Providing Cistern near Teen dukan and Sangameshwar Temple	3	0	Under Tender Process
23	Bidar	Bhalki	TMC	Water Supply	Repairing and development of Zara Bhavi Near Bhalkeshwar Temple in Bhalki Town	7	0	Under Tender Process
24	Bidar	Bhalki	TMC	Water Supply	Providing and Fixing 5 HP V4 Motor cable HDP pipe starter casing etc to existing borewell in Sharanbasweshwar colony near railway station masumpasha colony behind HDFC Bank Bhatnagar Santoshmata mandir vyambe colony and near baburao nivrtrao house in ward no 22 in Bhalki Town	3.5	3.46	Work Completed
25	Bidar	Chittaguppa	TMC	Water Supply	Ward No. 22 Providing Borewell & Pumping Machinery & Pipeline near Teachers Colony at Kodambal Road Chitaguppa	3.5	3.39	Work Completed
26	Bidar	Chittaguppa	TMC	Water Supply	Ward No. 22, Providing Borewell & Pumping Machinery & Pipeline Work Near NGO's Colony @ Kodambal Road Chitaguppa.	2	1.99	Work Completed
27	Bidar	Chittaguppa	TMC	Water Supply	Ward No. 04, Providing Borewell & Pumping Machinery near Moti Masjid Chitaguppa	2.5	2.46	Work Completed
28	Bidar	Chittaguppa	TMC	Water Supply	Providing Borewell & Pumping Machinery near Naikar Colony Chitaguppa.	4.5	0	Work Started
29	Bidar	Chittaguppa	TMC	Water Supply	Providing 125 HP Pumpset at Hudgi Sump for Daily Drinking Watersupply to Chitaguppa town.	2.5	0	Work Started
30	Bidar	Chittaguppa	TMC	Water Supply	W.No.04, Providing Cistern & Pipeline to the existing Borewell Near Mochi Galli and Bagwan Galli, W.No.03, Near Rajkumar Guttedar & Nazeer House, and Ward No. 02 Near Ismail Khadri Darga in Chitaguppa Town.	2.5	0	Work Started
31	Bidar	Chittaguppa	TMC	Water Supply	W.No. 07, Providing Cistern Pipeline Near Vyayam Shala, W.No. 20, Garib Shah Takiya, W.No. 23, Near Bhavani Mandir & Waddar Galli, W.No. 20, Near Haroom Ganji Wale House at Chitaguppa Town.	2.5	0	Work Started
32	Bidar	Chittaguppa	TMC	Water Supply	W.No. 22, Providing Pumping Machinery Near Factory Priyadarshini Colony, W.No. 01, Itga Road & Pipeline in Ward No. 09 at Chitaguppa Town.	2.5	0	Work Started
33	Bidar	Chittaguppa	TMC	Water Supply	W.No. 22, Providing Borewell Pumping Machinery & Pipeline Near Nana Hazrath Ashraya Colony.	1	0	Work Completed
34	Bidar	Hallikhed	TMC	Burial Ground	Purchase of Cable			

Workwise Progress of SFC Drinking Water 2019-20 Report


Rs.in Lakhs

S.No	District Name	Town Name	ULB Type	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
35	Bidar	Hallikhed	TMC	Water Supply	Borewell and Single Phase motor in ward No. 1	2	0	Work Started
36	Bidar	Hallikhed	TMC	Water Supply	Borewell and 3 Phase motor in ward No. 4	2.5	0	Work Started
37	Bidar	Hallikhed	TMC	Water Supply	Drilling of Borewell in ward no. 12	1	0	Work Started
38	Bidar	Hallikhed	TMC	Water Supply	Borewell and 3 Phase motor in ward No. 15	2.5	0	Work Started
39	Bidar	Hallikhed	TMC	Water Supply	Borewell and Single Phase motor in ward No. 19	2	0	Work Started
40	Bidar	Hallikhed	TMC	Water Supply	Purchase of Motors	5	0	Work Completed
41	Bidar	Hallikhed	TMC	Water Supply	Purchase of Starter	2	0	Work Completed
42	Bidar	Hallikhed	TMC	Water Supply	Purchase of HDPE Pipe	1	0	Work Completed
43	Bidar	Hallikhed	TMC	Water Supply	Purchase of GI Pipe	3	0	Work Completed
44	Bidar	Humnabad	TMC	Other Works	Repairs to 400 HP FCMA Stareer at Jack Well near Karanja Dam for Humnabad and Chitguppa Water Supply	3.5	3.38	Work Started
45	Bidar	Humnabad	TMC	Other Works	Providing pipe Line at Basavnagar Ward No 22 in Town Humnabad	1.5	0	Work Started
46	Bidar	Humnabad	TMC	Other Works	Providing Jewels Cable Lighting Arrestor and Air Valves and NR Valves and Lights at Hudgi Sump	3	2.87	Work Started
47	Bidar	Humnabad	TMC	Other Works	Deepening of open Well at Garden Kallur Road Humnabad	3	3	Work Started
48	Bidar	Humnabad	TMC	Other Works	Providing Pumping Machinery for Borewell near MP Samadhi Hiremath Layout Bidar Road Near Tahsil Office at Humnabad	2	1.99	Work Started
49	Bidar	Humnabad	TMC	Other Works	Providing Pumping Machinery for Borewell at Indira Nagar and pipe line at Indira Nager and Dhangar Gadda in Ward No 1 and 6 Town Humnabad	3	2.93	Work Started
50	Bidar	Humnabad	TMC	Water Supply	Providing bore well pumping machinery near Kalamma temple bagawan galli in ward no. 25	2.5	0	Work Started
51	Bidar	Humnabad	TMC	Water Supply	Providing bore well pumping machinery at Teachers colony in Ward No. 25	2.5	0	Work Started
52	Bidar	Humnabad	TMC	Water Supply	Providing bore well pumping machinery and cistern near bomgoundeshwar chowk in ward no. 16	2.5	0	Work Started

Workwise Progress of SFC Drinking Water 2019-20 Report

Rs.in Lakhs

S.No	District Name	Town Name	ULB Type	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
53	Bidar	Humnabad	TMC	Water Supply	Drilling of bore well near Padada katti in Ward No. 24	0.6	0	Work Started
54	Bidar	Humnabad	TMC	Water Supply	Providing cistern 2 nos and laying of 63 mm dia pvc pipe line at Wanjiri colony in ward no. 26	0.9	0	Work Started
55	Bidar	Humnabad	TMC	Water Supply	Re drilling of bore well near library building in ward no. 11	1	0	Work Started
TOTAL						97.5	37.81	


M. Vijalakshmi
 CHIEF PROJECT OFFICER
 Urban Poverty Alleviation Management Unit
 Directorate of Municipal Administration
 Bangalore

Workwise Progress of SFC Special Grants 2017-18 Report

Rs.in Lakhs

S.No	District Name	Town Name	ULB Type	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
1	Bidar	Bhalki	TMC	Other Works	Improvement of Road Construction of Drain Footpath Median and Providing Street lights from Basaveshwar Circle to Gandhi Circle in Bhalki TMC limits	150	30.93	Work Started
2	Bidar	Bhalki	TMC	Other Works	Construction of Road and both side Drain Footpath and Median from Gandhi Circle to Lecturer Colony upto Talwad Cross in Bhalki Town	480	236.62	Work Started
3	Bidar	Bhalki	TMC	Other Works	Erecting of Electrical Poles and Supply and Installation of LED street lights from Gandhi Circle to Lecturer Colony upto Talwad Cross in Bhalki Town	70	0	Under Tender Process
4	Bidar	Bhalki	TMC	Solid Waste Management	Providing WiFi services in important locations within CMC Bidar, TMC Bhalki and TMC Humnabad	125	62	Work Completed
5	Bidar	Bhalki	TMC	Solid Waste Management	Implementation of 12KLD Faecal Sludge Plant in Bhalki Limits	190	100	Work Started
6	Bidar	Bhalki	TMC	Solid Waste Management	CDD Society Bengaluru, Consultation Fee	23.1	4.62	Work Started
7	Bidar	Bhalki	TMC	Solid Waste Management	2 Nos of Sucking Machines mounted on truck	40	40	Work Completed
8	Bidar	Bhalki	TMC	Solid Waste Management	Four wheel Auto Tipper for transportation of FSSTP Manure	8	0	Tender to be Invited
9	Bidar	Bhalki	TMC	Solid Waste Management	Turner Machine for Garbage turning	3.9	0	Tender to be Invited
10	Bidar	Humnabad	TMC	Other Works	Construction of C.C Drain from H/O Ram Chandra Krishna Ji to Hero Honda Show Room (Highway) upto 4th Cross Ward No 23	9.6	9.55	Work Completed
11	Bidar	Humnabad	TMC	Other Works	Construction of CC Road from H/O Dr.Chandranth to Hali Ashok open well Ward No 22 and CC Road from Ashok open Well H/O Raju Electrical Ward No 22 and CC Drain in Ward No 22	21.5	21.2	Work Completed
12	Bidar	Humnabad	TMC	Other Works	Construction of CC Road from: H/O Dr.Gouramma Junior Collage Via Noukara Bhavan,Sai Baba Mandir and Forest Office Behind Bus Stand to Kullar Road Main Road Ward No 20 and 21	25	24.99	Work Completed
13	Bidar	Humnabad	TMC	Other Works	Construction of CC Road from H/O Pinne Via H/O Dr.Gouramma to DAD College Ward No 20 and 21 and CC Drain in Ward No 21	27.5	27.17	Work Completed
14	Bidar	Humnabad	TMC	Other Works	Construction of CC Road from Jyothi Wine shop to KSRTC compound(Diamond Hotel) Ward NO 20 and CC Road from Forest Office to old Nh Ward No 20 and CC Road from Junior Collage Compound to NH in Ward NO 20(Agdi layout)	28.25	27.99	Work Completed

Workwise Progress of SFC Special Grants 2017-18 Report


Rs.in Lakhs

S.No	District Name	Town Name	ULB Type	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
15	Bidar	Humnabad	TMC	Other Works	Construction of CC Road from old NH 9(SBI Bank to Idga Compound(Minaj House) Ward No 18	37.5	37.5	Work Completed
16	Bidar	Humnabad	TMC	Other Works	Construction of CC Road from H/O Nagbhushan Chetty to H/O Shivkumar chetty (Chetty Galli) Ward No 12	1.6	1.59	Work Completed
17	Bidar	Humnabad	TMC	Other Works	Construction of CC Road Basava thirth Vidya peeth School to H/O Raheman Ward NO 2	5	4.99	Work Completed
18	Bidar	Humnabad	TMC	Other Works	Construction of CC Road from H/O Kailash Kumber to H/O Mallappa Ward No 8	4.25	4.06	Work Completed
19	Bidar	Humnabad	TMC	Other Works	Construction of CC Road from H/O Basavaraj Akkal to H/O Veerappa Swamy Ward NO 2	1.5	1.5	Work Completed
20	Bidar	Humnabad	TMC	Other Works	Construction of CC Drain from Zerpeth (Mouneshwar school to Bamgondeshwar Circle Ward No 15	11	10.87	Work Completed
21	Bidar	Humnabad	TMC	Other Works	Construction of CC Road from H/O Anneppa Devni to H/O Sanjeev Kumar Devni Ward NO 15 and CC Raod from Basavanna Temple to Anganwadi.school Via H/O Shivappa Panchappa Ward No 15 and CC Raod from Basavanna temple to H/O Kanteppa Master	6.75	6.66	Work Completed
22	Bidar	Humnabad	TMC	Other Works	Construction of CC Roadfrom H/O Veeranna patil to H/O Swamy and H/O Kumber Ward No15	5.6	5.48	Work Completed
23	Bidar	Humnabad	TMC	Other Works	Construction of CC Road from Dhummansur Road to H/O Nandappa Guddad Ward No 15	3.25	3.08	Work Completed
24	Bidar	Humnabad	TMC	Other Works	Construction of CC Road from H/O Gouse to H/O Jameeruddin Tailor and CC Raod from H/O Maheboob to Mantri Charya Nilaya (santosh Navadgi Ward No 15	5.25	4.92	Work Completed
25	Bidar	Humnabad	TMC	Other Works	Construction of CC Raod from H/O Basavaraj Mechanic top H/O Shanker Mechanic Ward No 17 and CC Road from H/O Shivkumar Gadge to Bidar Road Ward No 17	7.5	7.05	Work Completed
26	Bidar	Humnabad	TMC	Other Works	Construction of CC Road from H/O Ramshetty to PWD AEE Quarters Ward No 21 and CC Road from Sarvodaya school to H/O Dr. Mallappa Karpore Ward No 21	5.75	5.35	Work Completed
27	Bidar	Humnabad	TMC	Other Works	Construction of CC Road from H/O Chanmallappa Retired ASI to old NH9 Ward No:22 and CC Road from H/O Eshwar pan shop to Near Kupgeeranth layout Ward No 22	5.6	5.35	Work Completed
28	Bidar	Humnabad	TMC	Other Works	Construction of CC Drain from Dhummansur Road to Ambedkar Chowk and KEB Office Ward No 8,9,17	34	27.21	Work Completed
29	Bidar	Humnabad	TMC	Other Works	Construction of CC Drain Beside Road in Various Layouts	20	19.64	Work Completed

Workwise Progress of SFC Special Grants 2017-18 Report

Rs.in Lakhs

S.No	District Name	Town Name	ULB Type	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
30	Bidar	Humnabad	TMC	Other Works	Construction of CC Deck Slabs in Various Layouts of Humnabad	10	9.54	Work Completed
31	Bidar	Humnabad	TMC	Other Works	Construction of CC Road and Drain from Basava Nilaya to N.H 9 Ward No 22 and CC Drain in Ward No 22	10.75	10.6	Work Completed
32	Bidar	Humnabad	TMC	Other Works	Construction of CC Road and Drain from H/O Shivkumar Sitalgere to N.H 9 Ward No 22 and CC Road and Drain from Asirward Nilaya ward No 22 and CC Drain in Ward No 22	11.65	11.71	Work Completed
33	Bidar	Humnabad	TMC	Other Works	Construction of CC Road and Drain from Birader KMF to NH(Bhushetty Layout)Ward No 22 and CC Drain in Ward No 22	13.25	12.74	Work Completed
34	Bidar	Humnabad	TMC	Other Works	Construction of CC Road from H/O Belkere Patil to Munnya Swamy House Ward No 22 and CC Road and Drain from H/O Rachayya Swamy to Shrinivas (Shivanager colony)Ward No 22 and Drain in Ward No 22	13.1	12.89	Work Completed
35	Bidar	Humnabad	TMC	Other Works	Construction of CC Road from Vithal Reddy House to Siddu Patil House (opp:Veerbhadrshwer kirana shop)ward No 23 and CC Road from KEB Gate to Northern side Ward No 23 and CC Drain in Ward No 23	16.3	15.94	Work Completed
36	Bidar	Humnabad	TMC	Other Works	Construction of CC Road from H/O Lakka to H/O Kulkarni and CC Road from PWD Quarters to H/O Mahadev(Humnabad Co-operative Society) Ward No 21 and CC Drain in Ward No 21	21.25	20.82	Work Completed
37	Bidar	Humnabad	TMC	Other Works	Construction of CC Road from Kathalli Roadf to VALMIKI SCHOOL ward no 21	6.3	5.82	Work Completed
38	Bidar	Humnabad	TMC	Other Works	Construction of CC Road from H/O Syed Riraj to Court Compound (Kalooringeshwer school Ward NO 9	5.25	4.25	Work Completed
39	Bidar	Humnabad	TMC	Storm Water Drains	Construction of rain water drain from Highway culvert(Gada Petrol pump) to house of Usman via Gurudeep Nilaya in shivchandanagar Humnabad	25.75	24.99	Work Completed
40					TOTAL	1500	859.62	


 M. Vijalal
 Urban Poverty Alleviation Officer
 Directorate of Municipal Administration
 Bidar

ಅನುಬಂಧ - (1)

Annexure - 1

SFC UNTIED PROGRAMME

					Rs. in Lakhs		
SL.NO	District	Name Of the Town	ULB Type	YEAR	Grants Allocation	Grants Released	Expenditure
1	Bidar	Aurad	TP	2017-18	140.31	88.24	88.71
				2018-19	133.21	82.5	64.66
				2019-20	114	85.5	11.71
		TOTAL			387.52	256.24	165.08
2	Bidar	Bhalki	TMC	2017-18	196.63	159.32	122.21
				2018-19	186.68	116	2.29
				2019-20	159	159	36.01
		TOTAL			542.31	434.32	160.51
3	Bidar	Chittaguppa	TMC	2017-18	169.95	137.71	137.71
				2018-19	162.29	131.25	129.38
				2019-20	139	139	61.92
		TOTAL			471.24	407.96	329.01
4	Bidar	Hallikhed	TMC	2018-19	154	80.25	24.01
				2019-20	132	99	37.76
		TOTAL			286	179.25	61.77
5	Bidar	Humnabad	TMC	2017-18	212.44	131.81	122.06
				2018-19	201.69	125.5	115.49
				2019-20	173	129.75	20
		TOTAL			587.13	387.06	257.55
1	Bidar		TMC	2017-18	579.02	428.84	381.98
				2018-19	704.66	453	271.17
				2019-20	603	526.75	155.69
		Grand TOTAL			1886.68	1408.59	808.84
2	Bidar		TP	2017-18	140.31	88.24	88.71
				2018-19	133.21	82.5	64.66
				2019-20	114	85.5	11.71
		Grand TOTAL			387.52	256.24	165.08

Annexure - 1


SFC DRINKING WATER PROGRAMME

					Rs. in Lakhs		
SL.NO	District	Name Of the Town	ULB Type	YEAR	Grants Allocation	Grants Released	Expenditure
1	Bidar	Aurad	TP	2017-18	9.28	9.28	8.77
				2018-19	15	15	5.83
				2019-20	22	22	11.98
		TOTAL			46.28	46.28	26.58
2	Bidar	Bhalki	TMC	2017-18	9.28	9.28	0
				2018-19	20	20	9.28
				2019-20	26	26	12.34
		TOTAL			55.28	55.28	21.62
3	Bidar	Chittaguppa	TMC	2017-18	9.28	9.28	8.07
				2018-19	20	20	0
				2019-20	26	26	11.3
		TOTAL			55.28	55.28	19.37
4	Bidar	Hallikhed	TMC	2017-18	62.5	62.5	26.27
				2018-19	15	15	0
				2019-20	22	22	0
		TOTAL			99.5	99.5	26.27
5	Bidar	Humnabad	TMC	2017-18	9.28	9.28	7.77
				2018-19	20	20	0
				2019-20	26	26	14.17
		TOTAL			55.28	55.28	21.94
1	Bidar	TMC		2017-18	27.84	27.84	15.84
				2018-19	75	75	9.28
				2019-20	100	100	37.81
	Grand TOTAL				202.84	202.84	62.93
2	Bidar	TP		2017-18	9.28	9.28	8.77
				2018-19	15	15	5.83
				2019-20	22	22	11.98
	Grand TOTAL				46.28	46.28	26.58

Annexure - 1

SFC SPECIAL GRANTS PROGRAMME

					Rs. in Lakhs		
SL.NO	District	Name Of the Town	ULB Type	YEAR	Grants Allocation	Grants Released	Expenditure
1	Bidar	Aurad	TP	2019-20	300	100	0
		TOTAL			300	100	0
2	Bidar	Bhalki	TMC	2017-18	1100	550	474.17
		TOTAL			1100	550	474.17
3	Bidar	Humnabad	TMC	2017-18	400	200	385.45
		TOTAL			400	200	385.45
	Grand TOTAL --- TMC				1500	750	859.62


CHIEF PROJECT OFFICER
 Urban Poverty Alleviation Management Unit
 Directorate of Municipal Administration
 Bangalore

Workwise Progress of SFC UNTIED 2017-18 Report

Rs.in Lakhs

S.No	District Name	Town Name	ULB Type	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
1	Bidar	Aurad	TP	Burial Ground	Construction of new narrow CD bridge near the H/o Shesharao Pawar in W.No: 12	0.75	0.6	Work Completed
2	Bidar	Aurad	TP	Other Works	Spillover Works	35.07	0	Work Completed
3	Bidar	Aurad	TP	Other Works	Contribution to SBM IHHL	1.64	1.64	Work Completed
4	Bidar	Aurad	TP	Other Works	Repairs of houses to persons belonging to handicapped	1.69	1.69	Work Completed
5	Bidar	Aurad	TP	Other Works	Construction of public toilets in W.No 10	3	0	Work Started
6	Bidar	Aurad	TP	Other Works	Outsource Salary	48.6	47.96	Work Completed
7	Bidar	Aurad	TP	Other Works	Construction of compound wall to Sevalal Bhavan at Basawanwadi Thanda	3.19	3.1	Work Completed
8	Bidar	Aurad	TP	Other Works	Contribution to SBM IHHL	2	2	Work Completed
9	Bidar	Aurad	TP	Other Works	Providing utensils to SC/ST boys hostel in Aurad	1	0.97	Work Completed
10	Bidar	Aurad	TP	Other Works	Providing gas connection to PKs	1	0.98	Work Completed
11	Bidar	Aurad	TP	Other Works	Contribution to SBM-CT	2.46	2.64	Work Completed
12	Bidar	Aurad	TP	Roads	Construction of CC road from H/o Shidu Phule to H/o Manadappa Master in W.No 5	2	1.37	Work Completed
13	Bidar	Aurad	TP	Roads	Construction of bridge and CC road from H/o Ramesh Nawade to Main road	4	3.24	Work Completed
14	Bidar	Aurad	TP	Roads	Construction of CC road from Bhavaninagar water tank to H/o Shanker Rathod in W.No 14	2	0.98	Work Completed

Workwise Progress of SFC UNTIED 2017-18 Report

Rs.in Lakhs

S.No	District Name	Town Name	ULB Type	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
15	Bidar	Aurad	TP	Roads	Construction of CC road and drain from H/o Chander Chavan to IB ring road	2	1.77	Work Completed
16	Bidar	Aurad	TP	Roads	Construction of CC road from H/o Jagantn Hugare to H/o Suryakanth Aurade in W.No 13	2	1.99	Work Completed
17	Bidar	Aurad	TP	Roads	Construction of CC road from H/o Znareppa Lakke to H/o Prakash Chavan in W.No 9	2.5	1.81	Work Completed
18	Bidar	Aurad	TP	Roads	Construction of CC road from H/o Ganapathi to H/o Baswaraj Pawar Kneranayak Thanda in W No 12	2.5	0	Work Completed
19	Bidar	Aurad	TP	Roads	Construction of CC road and CC drain from H/o Rekhanayak to Baswaraj Pawar in W.No 12	3	2.43	Work Completed
20	Bidar	Aurad	TP	Roads	Construction of CC road and drain from Tahasil Thanda to Ring road	2.5	0	Work Completed
21	Bidar	Aurad	TP	Roads	Construction of CC road from H/o Sherif to H/o Krishan Reddy in W.No 13	5	3.49	Work Completed
22	Bidar	Aurad	TP	Roads	Construction of CC road from Main road new cuvert to H/o Nayanu main road 30 Mtrs in W.No 12	1.95	1.85	Work Completed
23	Bidar	Aurad	TP	Roads	Construction of CC road from H/o Ramnander Bhosie to H/o Znareppa in W.No 12	2	1.59	Work Completed
24	Bidar	Aurad	TP	Roads	Construction of CC drain bothside from H/o Subhash Panchal to H/o Chandrakant Malage	2	2	Work Completed
25	Bidar	Aurad	TP	Roads	Construction of CC road and drain from Udgir ring road at W.No 2	5	3.42	Work Completed
26	Bidar	Aurad	TP	Water Supply	Providing borewell in college boys hostel in Aurad	1.46	1.19	Work Completed
					TOTAL	140.31	88.71	
27	Bidar	Bhalki	TMC	Buildings	Construction of Samudaya Bhavan near Hanuman Temple Janata Colony W.No 15	5	3.72	Work Completed

Workwise Progress of SFC UNTIED 2017-18 Report

Rs.in Lakhs

S.No	District Name	Town Name	ULB Type	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
28	Bidar	Bhalki	TMC	Buildings	Construction of Marriage fuction hall near Ambedkar Bhavan Sidharth nagar ward no 16	1.5	1.17	Work Completed
29	Bidar	Bhalki	TMC	Buildings	Construction of Samudaya Bhavan near Kaji Masjid TMC Bhalki	5	2.99	Work Completed
30	Bidar	Bhalki	TMC	Buildings	const of marriage fuction hall stage on old bhainnagar samudaya bhavan roof in ward no 22	1	0	Work Completed
31	Bidar	Bhalki	TMC	Buildings	Construction of stair case on bothsides to old Brimnagar Samudhaya Bhavan in ward no 22	1	0	Work Completed
32	Bidar	Bhalki	TMC	Other Works	Construction of compound wall and Gate at Veerabadreshwar agnikund Bhalki	4	2.43	Work Completed
33	Bidar	Bhalki	TMC	Other Works	Construction of Arch Gate in ward no 2 Ashoknagar bhalki	5	0	Work Started
34	Bidar	Bhalki	TMC	Other Works	Construction of individual toilets in ward no 3	2.9	2.8	Work Completed
35	Bidar	Bhalki	TMC	Other Works	Construction of Madiga Samudaya Bhavan in ward 5 Dadgibase	5	4.06	Work Completed
36	Bidar	Bhalki	TMC	Other Works	providing gas connections for sc st beneficiaries	13.25	13.25	Work Completed
37	Bidar	Bhalki	TMC	Other Works	providing gas connections for poor beneficiaries	3.98	3.95	Work Completed
38	Bidar	Bhalki	TMC	Other Works	providing gas connections for handicapped under circular 6.2	1.12	0	Work Completed
39	Bidar	Bhalki	TMC	Other Works	Soill over works 2016-17	49.15	49.15	Work Completed
40	Bidar	Bhalki	TMC	Other Works	salary amount for outsource labour	10	10	Work Completed
41	Bidar	Bhalki	TMC	Roads	Construction of Drrains in Ward 5 from Gundanna Baswaraj house to Burand Mirza House	0.3	0	Work Completed

Workwise Progress of SFC UNTIED 2017-18 Report

Rs.in Lakhs

S.No	District Name	Town Name	ULB Type	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
42	Bidar	Bhalki	TMC	Roads	Construction of cc road at ward no 5 from basappa kelkere house to littappa Badiger House	1	0	Work Completed
43	Bidar	Bhalki	TMC	Roads	Construction of cc road from Jaibavani temple to house of Ambanna More in Ward No 11	2.5	0	Work Completed
44	Bidar	Bhalki	TMC	Solid Waste Management	providing helping amount to sc st beneficiary for construction of toilets	19.87	0	Work Completed
45	Bidar	Bhalki	TMC	Solid Waste Management	Construction of individual toilets to beneficiaries in ward 6	2	1.93	Work Completed
46	Bidar	Bhalki	TMC	Solid Waste Management	Construction of individual toilets to beneficiaries in ward 7	3	3	Work Completed
47	Bidar	Bhalki	TMC	Solid Waste Management	Construction of Community Toilet near suryodaya public School in W.No. 12	5	4.26	Work Completed
48	Bidar	Bhalki	TMC	Solid Waste Management	Providing funds for construction of individual toilets in W.no.17	0.75	0.68	Work Completed
49	Bidar	Bhalki	TMC	Solid Waste Management	Providing funds for construction of individual toilets for SC / ST benefi in W.no.20	1	0.97	Work Completed
50	Bidar	Bhalki	TMC	Solid Waste Management	construction of individual toilets for poor beneficiaries	5.95	5.95	Work Completed
51	Bidar	Bhalki	TMC	Solid Waste Management	Providing funds to poor beneficiaries for construction of individual toilets in ward 23	1	0.97	Work Completed
52	Bidar	Bhalki	TMC	Solid Waste Management	providing funds for construction of individual toilets	3	0	Work Completed
53	Bidar	Bhalki	TMC	Water Supply	Providing Motor 6hp In ward no 6 Bidbhavi	1	0.98	Work Completed
54	Bidar	Bhalki	TMC	Water Supply	Providing Motor to rangare openwell in ward no6	0.5	0.49	Work Completed
55	Bidar	Bhalki	TMC	Water Supply	Providing pipelines and cistern near Ganesh Mandir and Mouneshwar Mandir in Ward 9	2	1.97	Work Completed

Workwise Progress of SFC UNTIED 2017-18 Report

Rs.in Lakhs

S.No.	District Name	Town Name	ULB Type	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
56	Bidar	Bhalki	TMC	Water Supply	providing cistern near house of Ashok Mainale in ward no 9	1	0.49	Work Completed
57	Bidar	Bhalki	TMC	Water Supply	Drilling of Borewell in sicharth nagar w.no 16	1	1	Work Completed
58	Bidar	Bhalki	TMC	Water Supply	Drilling of Borewell and providing Motor pumpsets to Dadgibase Graveyard in Bhalkitown	2	2	Work Completed
59	Bidar	Bhalki	TMC	Water Supply	Drilling of Borewell and fixing of pumpsets in Indiranagar samudaya Bhavan in W.No 23	2	2	Work Completed
60	Bidar	Bhalki	TMC	Water Supply	Drilling of Borewell, providing motor pumpsets & pipeline to Arogya Mata Seva Kendra Hospital in Bhalki	2	2	Work Completed
61	Bidar	Chittaguppa	TMC	Buildings	Construction of Community Hall Near Suryanarayan Temple in Ward No.09 Under 24.10(SC)	2	1.96	Work Completed
62	Bidar	Chittaguppa	TMC	Buildings	Construction of Harlayya Samudaya Bhavan in Ward No.18 Under 24.10%(SC)	2	1.96	Work Completed
63	Bidar	Chittaguppa	TMC	Buildings	Construction of Samudaya Bhavan at Waddar Gali Ward No.23 (Under 24.10%)(SC)	3.91	3.91	Work Completed
64	Bidar	Chittaguppa	TMC	Other Works	Spillover Works	42.48	27.63	Work Completed
65	Bidar	Chittaguppa	TMC	Other Works	Out Source Employess Salary Payment Reserved (75% only)	50	54.78	Work Completed
66	Bidar	Chittaguppa	TMC	Other Works	Subcidy for SHG Groups Under 24.10%(SC)	1.8	1.8	Work Completed
67	Bidar	Chittaguppa	TMC	Other Works	Scholarship for Higher Education Under 24.10% (SC)	1.15	1.15	Work Completed
68	Bidar	Chittaguppa	TMC	Other Works	Distribution of LPG Gas under 24.10% (SC)	2.5	2.5	Work Completed
69	Bidar	Chittaguppa	TMC	Other Works	Financial Help for Desease Persons under 24.10%(SC)	1	1.05	Work Completed

Workwise Progress of SFC UNTIED 2017-18 Report

Rs.in Lakhs

S.No	District Name	Town Name	ULB Type	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
70	Bidar	Chittaguppa	TMC	Other Works	Daily Tiffin for Oursource Employees & Pourakarmika Under 24.10%(SC)	2.29	0.72	Work Completed
71	Bidar	Chittaguppa	TMC	Other Works	Subsidy for SHG Groups Under 24.10%(ST)	0.7	0.7	Work Completed
72	Bidar	Chittaguppa	TMC	Other Works	Scholarship for Higher Education Under 24.10% (ST)	1.35	1.35	Work Completed
73	Bidar	Chittaguppa	TMC	Other Works	Distribution of LPG Gas under 24.10% (ST)	1	0.99	Work Completed
74	Bidar	Chittaguppa	TMC	Other Works	Financial Help for Disease Persons under 24.10%(ST)	0.5	0.5	Work Completed
75	Bidar	Chittaguppa	TMC	Other Works	Dr Baba Saheb Ambedkar Jayanti Celebration	0.5	0.5	Work Completed
76	Bidar	Chittaguppa	TMC	Other Works	Dr Baba Saheb Ambedkar Punyatithi Celebration	0.2	0.2	Work Completed
77	Bidar	Chittaguppa	TMC	Other Works	Repair Work of Existing Boujannagar Samudaya Bhavan in Ward No 13 under 24.10% (SC)	1	1	Work Completed
78	Bidar	Chittaguppa	TMC	Other Works	Construction of Compound Wall at SC Grave Yard at Mustar Road in Ward No.14	3.5	3.35	Work Completed
79	Bidar	Chittaguppa	TMC	Other Works	Celebration of Valmiki, Kanakas, Harlayya, Ambigara Choudayya and Others Jayanti Under 24.10% (ST)	1	0.4	Work Completed
80	Bidar	Chittaguppa	TMC	Other Works	Providing Flooring, Plaster & Construction of Wall of Valmiki Samudaya Bhavan in Ward No.23	4.32	4.15	Work Completed
81	Bidar	Chittaguppa	TMC	Other Works	Manatma Basaveshwar, Shivaji Jayanti and Others Celebration of Jayanti Each 20000 Under 7.25%	0.8	0.4	Work Completed
82	Bidar	Chittaguppa	TMC	Other Works	Subsidy for SHG Groups Under 7.25%	1	1	Work Completed
83	Bidar	Chittaguppa	TMC	Other Works	Scholarship for Higher Education Under 7.25%	1	1	Work Completed

Workwise Progress of SFC UNTIED 2017-18 Report

Rs.in Lakhs

S.No	District Name	Town Name	ULB Type	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
84	Bidar	Chittaguppa	TMC	Other Works	Financial Help for Disease Persons under 7.25%	0.9	0.96	Work Completed
85	Bidar	Chittaguppa	TMC	Other Works	Balance Work of Salar E Maqdoom Samudaya Bhavan in Ward No.1 Under 7.25%	5.54	4.02	Work Completed
86	Bidar	Chittaguppa	TMC	Other Works	Celebration of International Physically Handicapped Day under 3%	0.32	3.67	Work Completed
87	Bidar	Chittaguppa	TMC	Other Works	One Time Lic to Physically Handicapped Beneficiaries	3.5	3.37	Work Completed
88	Bidar	Chittaguppa	TMC	Other Works	Providing CC Drain Near Veerappa Babadi House to Veeranna Babadi House in Ward No. 16, Near Bhavani Mandir to Gore Miyan House in Ward No. 17, From Nasir Khan to Bablu Gowli House in Ward No. 11, From Mohi Mechanic to Jamadar House in Ward No. 9, Near Suryanarayan Temple Deck Slab in Ward No. 20 and Compound Wall near TMC in Chittaguppa Town in Bidar District	21.69	0	Work Completed
89	Bidar	Chittaguppa	TMC	Water Supply	Karanja Water Supply Maintenance	12	12.68	Work Completed
90	Bidar	Humnabad	TMC	Other Works	Construction of Compound Wall to ST Grave Yard Dhargar Gacda Ward No. 6	0	0	Work Completed
91	Bidar	Humnabad	TMC	Other Works	KUDIFC Deposit 10%	2	2	Work Completed
92	Bidar	Humnabad	TMC	Other Works	Water supply Maintenance 8%	15	10.65	Work Completed
93	Bidar	Humnabad	TMC	Other Works	Sri Ramchandra Verappa Community Bhavan Instructon		0	Work Started
94	Bidar	Humnabad	TMC	Other Works	Dr.B.R Ambedker and Dr.Baba jagajeevanram jayanti	3	2.05	Work Completed
95	Bidar	Humnabad	TMC	Other Works	Errection of Electric Poles	5	4.61	Work Completed
96	Bidar	Humnabad	TMC	Other Works	Awarness program	1.82	0	Work Started

Workwise Progress of SFC UNTIED 2017-18 Report

Rs.in Lakhs

S.No	District Name	Town Name	ULB Type	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
97	Bidar	Humnabad	TMC	Other Works	Repair of madiga sammudaya bhavan	2	1.95	Work Completed
98	Bidar	Humnabad	TMC	Other Works	Improvement of walmik summuday bhavan	2	1.88	Work Completed
99	Bidar	Humnabad	TMC	Other Works	Financial Assistance of health care for SC/ST	4.55	2.8	Work Completed
100	Bidar	Humnabad	TMC	Other Works	Accounting and Tally program	4	4	Work Completed
101	Bidar	Humnabad	TMC	Other Works	Financial Assistance of Fuenera for SC/ST	4	3.5	Work Completed
102	Bidar	Humnabad	TMC	Other Works	Construction of Ramp ward No 9,12,13,16 and 22 for Handicapt House	2.34	0	Work Started
103	Bidar	Humnabad	TMC	Other Works	Life insurance of Handicapt	5.56	0	Work Started
104	Bidar	Humnabad	TMC	Other Works	Payment of Kshemabhivrochi Pourkarnikas @ 75%	20	21.01	Work Completed
105	Bidar	Humnabad	TMC	Other Works	Re-innovation of Hemreedy Mallamma chowk with Padastal at Warjar Ward No 19	4	3.58	Work Completed
106	Bidar	Humnabad	TMC	Other Works	Construction of Safety wall at Khandak near house Devika B Dhumale shivpur galli ward No 8	1.5	0	Work Started
107	Bidar	Humnabad	TMC	Other Works	Construction of Compound wall to grave yard at zerpet ward no 15	5	4.39	Work Completed
108	Bidar	Humnabad	TMC	Other Works	Construction of parapet wall to open well in top galli ward no 9	1.5	1.28	Work Completed
109	Bidar	Humnabad	TMC	Other Works	Construction compound wall to ST Grave yard near sai mandir Ward no 17	3	2.96	Work Completed
110	Bidar	Humnabad	TMC	Other Works	Spill works for the year 2016-17	53.06	36.4	Work Completed

Workwise Progress of SFC UNTIED 2017-18 Report

Rs.in Lakhs

S.No	District Name	Town Name	ULB Type	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
111	Bidar	Humnabad	TMC	Other Works	Construction of Mahadaviya Community Hall at Syed Galle Ward No. 4	4	0	Work Started
112	Bidar	Humnabad	TMC	Other Works	Construction of CC Road Infront of Sri Veerbnadreshwar Temple Basavathirth Math Ward No. 12	3	0	Work Started
113	Bidar	Humnabad	TMC	Other Works	Construction of CC Road & Drain from Kalamra Temple to Dattu Rao House ward No. 13	4	0	Work Started
114	Bidar	Humnabad	TMC	Other Works	Construction of CC Road from Mosin Kiran Shop (APMC Road) to Hyder House ward No 14	4	0	Work Started
115	Bidar	Humnabad	TMC	Other Works	Improvement to pad katti Temple at Wanji Ward No. 18	1.5	0	Work Started
116	Bidar	Humnabad	TMC	Other Works	Construction of CC Drain from Vajappa Gulshetty House to Principal Patri House Ward No. 21	2.44	0	Work Started
117	Bidar	Humnabad	TMC	Other Works	Construction of Jamatulia Community Hall Ward No. 22	4	0	Work Started
118	Bidar	Humnabad	TMC	Other Works	Construction of CC Road from Ismail Hotel to Misba Sunar House Ward No. 3	4	0	Work Started
119	Bidar	Humnabad	TMC	Other Works	Improvement to Noor-Ulum School	3	0	Work Started
120	Bidar	Humnabad	TMC	Other Works	Construction of CC Road from Gadvani Patil House to Varnal House Upto Ramanna Indji Chawan House Ward No. 5	4	0	Work Started
121	Bidar	Humnabad	TMC	Other Works	Construction of Compound Wall to Bur-Bur Community Grave Yard Ward No. 6	2	0	Work Started
122	Bidar	Humnabad	TMC	Other Works	Construction of Compound Wall to ST Grave Yard Dhangan Gadaa Ward No. 6	2	0	Work Started
123	Bidar	Humnabad	TMC	Other Works	Construction of CC Drain to Bakar Khasai Ward No. 6	1	0	Work Started
124	Bidar	Humnabad	TMC	Other Works	Construction of CC Drain in Uppar Galle Ward No. 7	3	0	Work Started

Workwise Progress of SFC UNTIED 2017-18 Report

Rs.in Lakhs

S.No	District Name	Town Name	ULB Type	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
125	Bidar	Humnabad	TMC	Other Works	Construction of CC Drain in Ward No. 8	2	0	Work Started
126	Bidar	Humnabad	TMC	Other Works	Construction of Mak-Tap Community Hall at Top Gate Ward No. 9	4	0	Work Started
127	Bidar	Humnabad	TMC	Other Works	Improvement to Vitoba Community Hall Ward No. 10	2	0	Work Started
TOTAL						539.99	381.98	

Workwise Progress of SFC UNTIED 2018-19 Report

Rs.in Lakhs

S.No	District	Town Name	ULB Type	Sector Name	Work Name	Est.mate Cost	Expenditure Cost	Work Status
1	Bidar	Aurad	TP	Other Works	Providing furniture to Govt Schools in Aurad(B)	3.8	3.78	Work Completed
2	Bidar	Aurad	TP	Other Works	Amount reserved for handicapped student for providing of blankets, bed sheets to Amulya MR school students	0.99	0.99	Work Started
3	Bidar	Aurad	TP	Other Works	Spillover works 2017-18	52.07	0	Work Completed
4	Bidar	Aurad	TP	Other Works	Construction of compound wall and fixing of gate to Sevatal Bhavan at Baswanwadi Thanda in W No 12	2	0	Work Started
5	Bidar	Aurad	TP	Other Works	Contribution to IHHL	10	2.45	Work Started
6	Bidar	Aurad	TP	Other Works	Providing uniforms to PK's	2.84	3.95	Work Completed
7	Bidar	Aurad	TP	Other Works	Outsource PK salary ESCROW amount transfer	32.73	30.54	Work Completed
8	Bidar	Aurad	TP	Roads	Construction of CC road and drain from backside H/o Gurunath Vadde in W.No 14	5.79	4.64	Work Completed
9	Bidar	Aurad	TP	Roads	Formation of road from H/o Ladde to H/o Venkat Wadayar via Degree college in W No 9	11.26	9.18	Work Completed
10	Bidar	Aurad	TP	Solid Waste Management	Purchase of Bleaching powder in Aurad(B)	1.82	0	Work Completed
11	Bidar	Aurad	TP	Solid Waste Management	Purchase of Alum in Aurad(B)	1.91	3.68	Work Completed
12	Bidar	Aurad	TP	Water Supply	Drilling of borewell and fixing of cistern and motor in Amulya MR school in W.No 13 Handicapped School	2	1.45	Work Completed
13	Bidar	Aurad	TP	Water Supply	Drilling of borewell and fixing of cistern pipe line at Baswanwadi Thanda, Deshmukh Thanda, Kheranayak Tahsil Thanda in W No 12	5	4.99	Work Completed
					Total	133.21	65.65	

Workwise Progress of SFC UNTIED 2018-19 Report

Rs.in Lakhs

S.No	District	Town Name	ULB Type	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
14	Bidar	Bhalki	TMC	Other Works	Reserved amount for Salary of Outsourced employees of TMC Bhalki	40.06	0	Work Started
15	Bidar	Bhalki	TMC	Other Works	Purchase of Equipments as per SWM DPR	40.06	0	Work Started
16	Bidar	Bhalki	TMC	Other Works	Beautification of Electric Lights in Lecture Colony	4	0	Work Started
17	Bidar	Bhalki	TMC	Other Works	Payment of backlog Electricity Bill of Mahanteshwar colony slum beneficiaries	6	0	Work Started
18	Bidar	Bhalki	TMC	Other Works	Installation of CCTV and Cameras at various Circles and Main roads in Bhalki Town	12.25	0	Under Tender Process
19	Bidar	Bhalki	TMC	Other Works	Payment of Tender Notification Bills of SFC/14th Finance and SCP TSP	2.36	2.29	Work Started
20	Bidar	Bhalki	TMC	Other Works	Tour Programme reg SWM to Elected Members of TMC	5	0	Work Started
21	Bidar	Bhalki	TMC	Other Works	Payment of shortfall amount of LED works taken up under SCP/TSP and SFC Special funds	14.88	0	Work Started
22	Bidar	Bhalki	TMC	Other Works	Repairs Wiring and installation of Fans and other items to SC Community halls for Jayanti under 24.10	4	0	Work Started
23	Bidar	Bhalki	TMC	Other Works	Amount for payments of Garlands to Circles Lightings Processions for Dr. B.R Ambedkar and Dr. Babu Jagjeevanram Jayanti	4	0	Work Started
24	Bidar	Bhalki	TMC	Other Works	Installation of Motors to borewells and providing required different materials in SC ST Localities Bheemnagar Indiranagar Basavanagar Khandre Thanda Siddharth Nagar Panchasheelnagar Janatha Colony Waddar Colony Devnagar Bidar Base Panmal Dadgibase areas	11.2	0	Work Started
25	Bidar	Bhalki	TMC	Other Works	Payment of amount to SC Beneficiaries for construction of toilets under SBM 24.10	6.8	0	Work Started
26	Bidar	Bhalki	TMC	Other Works	Providing Gas connection to ST Beneficiaries 24.10	6	0	Work Started
27	Bidar	Bhalki	TMC	Other Works	Repairs Wiring to ST Community Hall and installation of Fans and other items	2	0	Work Started

Workwise Progress of SFC UNTIED 2018-19 Report

Rs.in Lakhs

S.No	District	Town Name	ULB Type	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
28	Bidar	Bhalki	TMC	Other Works	Drilling of Borewells and providing Motors in ST Community localities Devinagar Dhangar Galli and Old town	5.8	0	Work Started
29	Bidar	Bhalki	TMC	Other Works	Providing subsidy to ST beneficiaries for Self Employment	5.2	0	Work Started
30	Bidar	Bhalki	TMC	Other Works	Installation of Motors and Drinking water materials in other category localities Sainagar, Dadgibase Lecture Colony Kumbeshwar Galli Deshmukh Galli and other localities	6.17	0	Work Started
31	Bidar	Bhalki	TMC	Other Works	Providing Gas connections to Other Poor beneficiaries in town	4.12	0	Work Started
32	Bidar	Bhalki	TMC	Other Works	Providing required facilities and tools to disabled as per Government circulars	7.1	0	Work Started
33	Bidar	Chittaguppa	TMC	Other Works	Amount Reserved Towards Spill Over Works for the year 2017-18	32.24	32.02	Work Completed
34	Bidar	Chittaguppa	TMC	Other Works	As per the Govt Order Payment of Outsource PK's & D Group @ 75%	52.15	52.5	Work Completed
35	Bidar	Chittaguppa	TMC	Other Works	Karanja Water Supply Maintenance	12	9.53	Work Completed
36	Bidar	Chittaguppa	TMC	Other Works	SWM Office Vehicles Maintenance (Diesel Insurance & Others)	10	7.34	Work Completed
37	Bidar	Chittaguppa	TMC	Other Works	Celebration of Ambedkar Jayanti, Ambedkar Purnyatithi, Babu Jagjeevan Rao Jayanti, Vaimiki, Kanakadas, Haralayya, Ambigara Choudayya, Mahatma Basaveshwar, Chatrapati Shivaji, & Others Jayanti (For Ambedkar Jayanti Rs. 50000.00 others Rs. 20000.00)	2.4	0.4	Work Started
38	Bidar	Chittaguppa	TMC	Other Works	Ward No. 21 Providing Ambedkar Statue & Pedestal	13.3	0	Work Started
39	Bidar	Chittaguppa	TMC	Other Works	Financial Help for PUC Students (Rs. 4,500*30), Graduates (Rs. 6000*20), Post Graduates (Rs. 15000*10), MBBS, BDS, M.Tech, MS, MD, Phd & Etc (Rs. 25000*8)	6.05	4.63	Work Completed
40	Bidar	Chittaguppa	TMC	Other Works	Providing Shoes, Hand Gloves, Uniforms, Mask, Rain Coat & etc for TMC PK's	2	1.97	Work Completed
41	Bidar	Chittaguppa	TMC	Other Works	Master Health Checkup for PKs	2	0.41	Work Completed

Workwise Progress of SFC UNTIED 2018-19 Report

Rs.in Lakhs

S.No	District	Town Name	ULB Type	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
42	Bidar	Chittaguppa	TMC	Other Works	Financial Help for PK House Repairy & Childrens Education	2.55	0.47	Work Started
43	Bidar	Chittaguppa	TMC	Other Works	Daily Morning Tiffin for PK	3	2.73	Work Completed
44	Bidar	Chittaguppa	TMC	Other Works	Ward No. 21 Balance Work of Shoping Complex near Ambedkar Circle	1.8	1.42	Work Completed
45	Bidar	Chittaguppa	TVC	Other Works	Ward No. 23 Const. of Compound Wall to Kannada & Urdu School in Fatmapur	3	2.54	Work Completed
46	Bidar	Chittaguppa	TMC	Other Works	Renovation of Badi Base Near Sardar Chowk	2.9	0	Work Started
47	Bidar	Chittaguppa	TMC	Other Works	Financial Help for PUC Students (Rs. 4,500*30), Graduates (Rs. 6000*20), Post Graduates (Rs. 15000*10)	4.05	2.5	Work Started
48	Bidar	Chittaguppa	TMC	Other Works	Financial Help for PK House Repairy & Childrens Education	0.65	0.2	Work Started
49	Bidar	Chittaguppa	TMC	Other Works	Ward No. 05 Const. of Compound Wall to Grave Yard Near Moti Masjid	7.05	5.86	Work Completed
50	Bidar	Chittaguppa	TMC	Other Works	One Time LIC for Physically Handicapped Persons	4.86	4.86	Work Completed
51	Bidar	Hallikhed	TMC	Other Works	Amount reserved for transfer of funds which was spent from 14th finance for the year 2017-18	7	0	Work Started
52	Bidar	Hallikhed	TMC	Other Works	Amount reserved for Medical assistance(Surgery) of SC Pourkarmikas	2	0.02	Work Started
53	Bidar	Hallikhed	TMC	Other Works	Amount reserved for break fast to permanent Pourkarmikas	3	0.41	Work Started
54	Bidar	Hallikhed	TMC	Other Works	Amount reserved for celebration of Dr.B.R.Ambedkar and Babu Jagajivanram jyanthi	1	0	Work Completed
55	Bidar	Hallikhed	TMC	Other Works	Amount reserved for Education purpose to childrens of Pourkarmikas	1	0	Work Started

Workwise Progress of SFC UNTIED 2018-19 Report

Rs.in Lakhs

S.No	District	Town Name	ULB Type	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
56	Bidar	Hallikhed	TMC	Other Works	Construction of community toilet in Dhanagar gali(hiri agasi)	5.6	3.26	Work Started
57	Bidar	Hallikhed	TMC	Other Works	"Amount reserved for the ST beneficiaries under Swatchh Bharat Mission "	4.4	0	Work Completed
58	Bidar	Hallikhed	TMC	Other Works	Construction of community toilet in Nazarat colony	4.78	0	Work Started
59	Bidar	Hallikhed	TMC	Other Works	Amount reserved for Other Backward Classes Beneficiaries for individual toilets	3.19	1.1	Work Completed
60	Bidar	Hallikhed	TMC	Other Works	Amount reserved for providing laptops to Graduates(Bsc, BE, BCA, BRM) for Higher education	1.98	0	Work Started
61	Bidar	Hallikhed	TMC	Other Works	Amount reserved for Physical Handicapped Beneficiaries under Swach Bharath Mission	1.32	0	Work Started
62	Bidar	Hallikhed	TMC	Other Works	Amount reserved for the salary of gram panchayat staff for the year of 2018-19	30	0	Work Started
63	Bidar	Hallikhed	TMC	Other Works	Amount reserved for the payment of out source staff for the year of 2018-19	40	11.79	Work Started
64	Bidar	Hallikhed	TMC	Other Works	Purchase of Tata Sumo vehicle	10.3	0	Tender to be invited
65	Bidar	Hallikhed	TMC	Other Works	Total station survey	3.83	0	Work Completed
66	Bidar	Hallikhed	TMC	Other Works	Amount reserved for the development of Dr. B.R Ambedkar circle in Hallikhed. B	10	4.02	Work Started
67	Bidar	Hallikhed	TMC	Other Works	Construction of Community toilet in New Sheem Nagar layout	5.6	3.41	Work Started
68	Bidar	Hallikhed	TMC	Other Works	Amount reserved for purchase of safety equipment to Pourkarnikas	3.4	0	Work Completed
69	Bidar	Hallikhed	TMC	Solid Waste Management	Purchase of 3 Tata Ace vehicles	14.6	0	Tender to be invited

Workwise Progress of SFC UNTIED 2018-19 Report

Rs.in Lakhs

S.No	District	Town Name	ULB Type	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
70	Bidar	Humnabad	TMC	Other Works	KUIDFC Deposit	10	10	Work Completed
71	Bidar	Humnabad	TMC	Other Works	Construction of Compound wall to Saibaba Mandir @ ward No 21	3	0	Work Started
72	Bidar	Humnabad	TMC	Other Works	Construction of CC Road and Drain from Manikappa house to Shamkreappa House in ward no 6 upto Nala	3	0	Work Started
73	Bidar	Humnabad	TMC	Other Works	Construction of Compound wall to Gonda Samaj	2	0	Work Started
74	Bidar	Humnabad	TMC	Other Works	Water Supply Maintenance	20	0	Work Started
75	Bidar	Humnabad	TMC	Other Works	Payment of Ouisource Pourkarmikas @ 75% Rs.14089/- X 51X12	87	77.65	Work Started
76	Bidar	Humnabad	TMC	Other Works	Reserved for 24.10%	49	18.4	Work Started
77	Bidar	Humnabad	TMC	Other Works	Reserved for 7.25%	14.65	9.43	Work Started
78	Bidar	Humnabad	TMC	Other Works	Reserved for 3%	6.1	0	Work Started
79	Bidar	Humnabad	TMC	Other Works	Construction of CC Road From Anand Photo Studio to Bijapur Mattha in Ward no 4	2	0	Work Started
80	Bidar	Humnabad	TMC	Other Works	Construction of Compound wall to Muslim Graveyard in Ward No 18	3	0	Work Started
81	Bidar	Humnabad	TMC	Other Works	Construction of Compoundwall to Karibasappa Mattha in ward no 2	2.25	0	Work Started
					TOTAL	705	271.17	

Workwise Progress of SFC UNTIED 2019-20 Report

Rs.in Lakhs

S.No	District Name	Town Name	ULB Type	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
1	Bidar	Aurad	TP	Other Works	SPILLOVER WORKS 2018/19	50.71	0	Work Started
2	Bidar	Aurad	TP	Other Works	Pourkarmikas salary transferred to ESCROW account	16.2	5.53	Work Started
3	Bidar	Aurad	TP	Other Works	Purchase of Alum and Bleaching powder	4.17	4.15	Work Started
4	Bidar	Aurad	TP	Other Works	Construction of compoundwall to toilet back side of Madina Masjid in ward no 4	3.52	0	Under Tender Process
5	Bidar	Aurad	TP	Other Works	Contribution to IHHL	2.35	0	Work Started
6	Bidar	Aurad	TP	Other Works	Providing furniture to Amulya MR school at Aurad	2	1.95	Work Started
7	Bidar	Aurad	TP	Other Works	Providing financial assistance to disabled persons	2.05	2.03	Tender to be invited
8	Bidar	Aurad	TP	Other Works	Construction of community hall at Indiranagar Thanda	7.5	0	Under Tender Process
9	Bidar	Aurad	TP	Other Works	Providing Uniforms to Pourkarmikas	4	0	Work Started
10	Bidar	Aurad	TP	Other Works	Completion of Kanakadas Bhavan and Construction of compound wall	4.8	0	Under Tender Process
11	Bidar	Aurad	TP	Other Works	Contribution to IHHL	3.2	0	Work Started
					TOTAL	100.5	13.66	
12	Bidar	Bhalki	TMC	Other Works	Amount Reserved for providing salary to Outsource employees of TMC Bhalki for the year 2019/20	28.16	28.08	Work Started
13	Bidar	Bhalki	TMC	Other Works	Amount reserved for 2018/19 Spillover works	71	0	Work Started
14	Bidar	Bhalki	TMC	Other Works	Providing Chairs and Tables to the Schools in Other Backward Classes Areas	4.92	0	Tender to be invited
15	Bidar	Bhalki	TMC	Other Works	Providing Gas connections as per Government Circular and providing Health/Accidental Insurance to Pourkarmikas of TMC Bhalki. Per Beneficiary Rs. 20000	3.27	1.71	Work Completed
16	Bidar	Bhalki	TMC	Other Works	Providing necessary facilities and Accessories to Physically disabled persons as per Government Circular	5.65	0	Tender to be invited
17	Bidar	Bhalki	TMC	Other Works	Construction of Library building in Prabhuddha Bharath School Near Dadgibase	10	0	Tender to be invited

Workwise Progress of SFC UNTIED 2019-20 Report

Rs.in Lakhs

S.No	District Name	Town Name	ULB Type	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
18	Bidar	Bhalki	TMC	Other Works	Providing Tables and Chairs to the Schools in Scheduled Caste Areas	3.5	0	Tender to be Invited
19	Bidar	Bhalki	TMC	Other Works	Construction of Samudaya Bhavan near Dadgi base Balance work	6	0	Under Tender Process
20	Bidar	Bhalki	TMC	Other Works	Installation of High-mast at Baudana Mandir	2.5	0	Under Tender Process
21	Bidar	Bhalki	TMC	Other Works	Amount reserved for Individual Toilets construction to beneficiaries under SBM	3	0	Work Completed
22	Bidar	Bhalki	TMC	Other Works	Providing Health/Accident Insurance to Pourkarmikas. 20000 for each beneficiary	11	3.75	Work Completed
23	Bidar	Bhalki	TMC	Other Works	Carrying out Repairs and Whitewash to ST Samudaya Bhavans and Providing Wiring Fans and other items during various Jayanthis	2	1.49	Tender to be invited
24	Bidar	Bhalki	TMC	Other Works	Providing Windows Doors Gate and construction of CC Bed to Samudaya bhavan at Dhangar Galli in old town	4.6	0	Tender to be invited
25	Bidar	Bhalki	TMC	Other Works	Providing Gas Connections as per Government Circular	4.4	0.98	Work Completed
26	Bidar	Chittaguppa	TMC	Other Works	Amount Reserved Towards Spill Over Works for the year 2018-19	30.75	4.32	Work Started
27	Bidar	Chittaguppa	TMC	Other Works	As per the Govt Order Payment of Outsource PK ""s @75% Rs. 21 00L & D Group Rs. 34.25.	55.25	55.18	Work Completed
28	Bidar	Chittaguppa	TMC	Other Works	Providing Shoes, Hand Gloves, Uniforms, Mask, Rain Coat & etc for TMC PKs	0.8	0.8	Work Completed
29	Bidar	Chittaguppa	TMC	Other Works	Financial Help for PK House Repair & Childrens Education	1.2	0	Work Started
30	Bidar	Chittaguppa	TMC	Other Works	Daily Morning Tiffin for PK ""s	0.84	0.25	Work Started
31	Bidar	Chittaguppa	TMC	Other Works	Mahatma Basaveshwar, Chatrapati Shivaji, & Others Jayanti Celebration Contribution Each Jayanti Rs. 20000.00	0.8	0.3	Work Started

Workwise Progress of SFC UNTIED 2019-20 Report

Rs.in Lakhs

S.No	District Name	Town Name	ULB Type	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
32	Bidar	Chittaguppa	TMC	Other Works	W No. 05 Const of Drain & Deskslab from Ghansi House to Badi Basu & Ahmed Pasha	3.46	2.95	Work Completed
33	Bidar	Chittaguppa	TMC	Other Works	One Time LIC for Physically Handicapped Persons	4.9	0	Work Started
34	Bidar	Chittaguppa	TMC	Other Works	Providing Shoes, Hand Gloves, Uniforms, Mask, Rain Coat, Goggles, Drain Cleaning Goggles & etc for TMC PK"s	2.6	2.6	Work Completed
35	Bidar	Chittaguppa	TMC	Other Works	Financial Help for PK House Repair & Childrens Education	2	0	Work Started
36	Bidar	Chittaguppa	TMC	Other Works	Daily Morning Tiffin for PK"s	2.65	1.92	Work Started
37	Bidar	Chittaguppa	TMC	Other Works	Purchasing of General Knowledge, Other Study Books & Study Materials for SC/ST Students	1.15	0	Work Started
38	Bidar	Chittaguppa	TMC	Other Works	Financial Help for House Repair for Other General SC/ST Communit's (Max Each Beneficiary Rs. 20000.00)	4	0	Work Started
39	Bidar	Chittaguppa	TMC	Other Works	Celebration of Ambedkar Jayanti, Ambedkar Purnyathithi, Babu Jagjeevan Rao Jayanti, Valmiki, Kanakadas, Haralayya, Ambigara Choudayya, Others Jayanti (For Ambedkar Jayanti Rs. 50000.00 others Rs. 20000.00)	1.7	0.3	Work Started
40	Bidar	Chittaguppa	TMC	Other Works	Providing Carpet & Chairs for Ambedkar Community Hall	0.8	0	Work Started
41	Bidar	Chittaguppa	TMC	Other Works	W.No. 05, Const of Margemma Samudaya Bhavan Near Bhutaji Gali	3	2.56	Work Completed
42	Bidar	Chittaguppa	TMC	Other Works	W.No. 14, Const of Balance work Compound Wall for SC Grave Yard	6.1	4.59	Work Completed
43	Bidar	Chittaguppa	TMC	Other Works	W.No. 10 Const of Drain & Deskslab from Manikrao House to Vijaykumar House, & Mallappa House to Karbaseopa House.	2	1.71	Work Completed
44	Bidar	Chittaguppa	TMC	Other Works	W NO 23 Construction of CC Drain and Desk Slab from Hanmanth House to Yallappa House SCSP	5	0	Tender to be invited
45	Bidar	Chittaguppa	TMC	Other Works	Providing Shoes, Hand Gloves, Uniforms, Mask, Rain Coat, Goggles, Drain Cleaning Goggles & etc for TMC PK"s	0.9	0.57	Work Completed

Workwise Progress of SFC UNTIED 2019-20 Report

Rs.in Lakhs

S.No	District Name	Town Name	ULB Type	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
46	Bidar	Chittaguppa	TMC	Other Works	Financial Help for PK House Repairy & Childrens Eduction	0.8	0	Work Started
47	Bidar	Chittaguppa	TMC	Other Works	Daily Morning Tiffin for PK	0.85	0	Work Started
48	Bidar	Chittaguppa	TMC	Other Works	Purchasing of General Knowledge, Other Study Books & Study Materials for SC/ST Students	0.25	0	Work Started
49	Bidar	Chittaguppa	TMC	Other Works	Financial Help for House Repairy for Other General SC/ST Communitis (Max Each Beneficiary Rs. 20000.00)	1.2	0	Work Started
50	Bidar	Chittaguppa	TMC	Other Works	Celebration of Ambedkar Jayanti, Ambedkar Punyatithi, Babu Jagjeevan Rao Jayanti, Valmiki, Kanakadas Haralayya, Ambigara Choudayya, Others Jayanti (For Ambedkar Jayant Rs. 50000.00 others Rs. 20000.00)	0.8	0	Work Started
51	Bidar	Chittaguppa	TMC	Other Works	W No. 23 Providing Malt Chairs to ST Samudaya Bhavan in Fatmapur TSP	0.2	0	Tender to be invited
52	Bidar	Chittaguppa	TMC	Other Works	W.No. 20. Const of Bomgondeshwar Samudaya Bhavan Near APMC Office TSP	5	0	Work Started
53	Bidar	Hallikhed	TMC	Other Works	Spillover works of the year 2018/19	14	0	Work Started
54	Bidar	Hallikhed	TMC	Other Works	Construction of Compound wal. to CA site Parks and Garden in Survey no. 9/1 in TMC Hallikhed B Limits	11.85	8.56	Work Completed
55	Bidar	Hallikhed	TMC	Other Works	Construction of Compound wal. to CA site Parks and Garden in Survey no. 20/2 in TMC Hallikhed B Limits	10.54	0	Work Started
56	Bidar	Hallikhed	TMC	Other Works	Construction of CC Drain from r/o Anthony to Angarwadi	2.38	0	Work Started
57	Bidar	Hallikhed	TMC	Other Works	Amount reserved for Individual Toilets construction	1.59	1.07	Work Completed
58	Bidar	Hallikhed	TMC	Other Works	Purchase of Three wheeler vehicles for Handicapped beneficiaries	2.75	0	Under Tender Process
59	Bidar	Hallikhed	TMC	Other Works	Amount Reserved for providing salary to Grampanchayat Employees for the year 2019/20	29	1.67	Work Started

Workwise Progress of SFC UNTIED 2019-20 Report

Rs.in Lakhs

S.No	District Name	Town Name	ULB Type	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
60	Bidar	Hallikhed	TMC	Other Works	Providing Compound wall to CA sites and Gardens in Survey No 15/1 in TMC Hallikhed B Limits	7	0	Work Started
61	Bidar	Hallikhed	TMC	Other Works	Construction of Compound wall to CA site Parks and Garden in Survey no. 392/1 in TMC Hallikned B Limits	5	0	Work Started
62	Bidar	Hallikhed	TMC	Other Works	Construction of Compound wall to CA site Parks and Garden in Survey no. 320/1 in TMC Hallikned B Limits	3.5	2.81	Work Completed
63	Bidar	Hallikhed	TMC	Other Works	Construction of Compound wall to CA site Parks and Garden in Survey no. 11/1 in TMC Hallikned B Limits	3.5	2.69	Work Completed
64	Bidar	Hallikhed	TMC	Other Works	Amount Reserved for UHHI.	1.83	0	Work Completed
65	Bidar	Hallikhed	TMC	Other Works	Amount reserved for survey of Physically disabled and Health checkup camp	1.25	0.07	Work Completed
66	Bidar	Hallikhed	TMC	Other Works	Construction of CC Road and Drain from H/o Kamalakar Sir to H/o Mallikarjun Kharge	5.7	0	Work Started
67	Bidar	Hallikhed	TMC	Other Works	Construction of CC Road and Drain from H/o Arjun Jagdale to H/o Premdas Karnaad	5.7	3.8	Work Completed
68	Bidar	Hallikhed	TMC	Other Works	Construction of CC Road and Drain from H/o Chandramma Aral to H/o Digambar	5.6	0	Work Started
69	Bidar	Hallikhed	TMC	Other Works	Amount reserved for Dr. B R Ambedkar and Babu Jagjeevan Rao Jayanithi	0.4	0.05	Work Started
70	Bidar	Hallikhed	TMC	Other Works	Amount reserved for Individual Toilets construction	8.6	8.6	Work Completed
71	Bidar	Hallikned	TMC	Other Works	Amount Reserved for Pourkarmikas Morning Breakfast	1.5	0.22	Work Started
72	Bidar	Hallikhed	TMC	Other Works	Amount reserved for Pourkarmikas Insurance	1	0	Work Completed
73	Bidar	Hallikhed	TMC	Other Works	Amount reserved for Pourkarmika Health checkup	0.5	0.33	Work Completed
74	Bidar	Hallikhed	TMC	Other Works	Construction of CC Drain and Road from Hanuman Temple to Kurbur Galli	5.4	4.27	Work Completed
75	Bidar	Hallikhed	TMC	Other Works	Subsidy amount for Individual Toilet	3.6	3.6	Work Completed
76	Bidar	Humnabad	TMC	Other Works	KUIDFC Deposit	10	0	Work Started
77	Bidar	Humnabad	TMC	Other Works	Construction of C.C. Road from Ashfaq Shop to H/o Yusuf Codntroller W.No. 16	3	0	Work Started
78	Bidar	Humnabad	TMC	Other Works	Improvement of Community Hall (Ashur Khana) at Maula Ali Shivp	3.91	0	Work Started

Workwise Progress of SFC UNTIED 2019-20 Report


Rs.in Lakhs

S.No	District Name	Town Name	ULB Type	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
79	Bidar	Humnabad	TMC	Other Works	Contribution of Swachh Bharath Mission (IHHL) (7.25%)	3.55	0	Work Started
80	Bidar	Humnabad	TMC	Other Works	Celebration of D.Devraj Urs Jayanti (7.25%)	0.2	0	Work Started
81	Bidar	Humnabad	TMC	Other Works	Improvement of Noor Masjid at Noor khar Akhda Galli (7.25%)	3	0	Work Started
82	Bidar	Humnabad	TMC	Other Works	Improvement of Bairsabe Church At Hankuni Road. (7.25%)	2.36	0	Work Started
83	Bidar	Humnabad	TMC	Other Works	Distribution Three Wheeler active vehicle Handi Caped Person (5%)	6.15	0	Under Tender Process
84	Bidar	Humnabad	TMC	Other Works	Water Supply Maintenance	10	0	Under Tender Process
85	Bidar	Humnabad	TMC	Other Works	Payment of Outsourced Pourkarmikas @ 75% Rs.15,000/-x29x12	49.03	0	Work Started
86	Bidar	Humnabad	TMC	Other Works	M.L.A. Office Building Development	15	0	Work Started
87	Bidar	Humnabad	TMC	Other Works	Construction of Compound Wall Veershiva Lingayat Near APMC Yard	6	0	Work Started
88	Bidar	Humnabad	TMC	Other Works	Construction of Covered R.C. C Slab over Drain from H/o Tameezuddin to H/o Irshad Ward No. 16 & 17	2	0	Work Started
89	Bidar	Humnabad	TMC	Other Works	Construction of C.C. Road & Drain from H/o Ghohu Miyan to H/o Sabera, From H/o Mastan to H/o Babu Miyan Kamlaapur and from H/o Ali Sab to H/o Amoor Ali	2	0	Work Started
90	Bidar	Humnabad	TMC	Other Works	Construction of Arch Bara Imam Ward No. 13	3	0	Work Started
91	Bidar	Humnabad	TMC	Other Works	Improvement of Community Hall at Upper Sama Ward No. 7	4	0	Work Started
92	Bidar	Humnabad	TMC	Other Works	Contribution of Swachh Bharath Mission (IHHL)	15.2	15.2	Work Completed
93	Bidar	Humnabad	TMC	Other Works	Celebration of Dr. BR Ambedkar and Babu Jagajeevan Ram Jayanti each 20 Thousand	0.4	0	Work Started
94	Bidar	Humnabad	TMC	Other Works	Construction of CC Road Babu Jagajeev Ram Plat from and shed at NH.No.9 Road	4	0	Work Started
95	Bidar	Humnabad	TMC	Other Works	Construction of CC Road and Drain at Shivpur Galli	3	0	Work Started
96	Bidar	Humnabad	TMC	Other Works	Construction of CC Road from Sagar House To Ganpathi (KIB) House at KHB Colony Hankuni Road	4	0	Work Started
97	Bidar	Humnabad	TMC	Other Works	Construction of CC Road and Drain at Wanjari Ward No. 26	3	0	Work Started
98	Bidar	Humnabad	TMC	Other Works	Construction of CC Road Dr.Nagnath House To Huleppa House	3.4	0	Work Started
99	Bidar	Humnabad	TMC	Other Works	Improvement of community Hall at Indira Nagar	5	0	Work Started

Workwise Progress of SFC UNTIED 2019-20 Report

Rs.in Lakhs

S.No	District Name	Town Name	ULB Type	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
100	Bidar	Humnabad	TMC	Other Works	Contribution of Swachh Bharath Mission (IHHL)	4.8	4.8	Work Completed
101	Bidar	Humnabad	TMC	Other Works	Construction of Compound wall at Walmiki Samaj Ward No.17	2	0	Work Started
102	Bidar	Humnabad	TMC	Other Works	Improvement of Community Hall At Wanjar	1	0	Work Started
103	Bidar	Humnabad	TMC	Other Works	Improvement of Sri Mahatma Gomagondaeshwar Temple At Dhangar Gadda.	4	0	Work Started
TOTAL						603	171.82	


M. Vijalakshmi
 CHIEF PROTECT OFFICER
 Urban Poverty Alleviation Department
 Directorate of Municipal Administration
 Bangalore

Workwise Progress of SFC Drinking Water 2017-18 Report

Rs.in Lakhs

S.No	District Name	Town Name	ULB Type	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
1	Bidar	Aurad	TP	Water Supply	Drilling of borewell near H/o Ashok Pawar in W No 8	0.65	0.63	Work Completed
2	Bidar	Aurad	TP	Water Supply	Laying of pipeline from existing borewell at Bansri Nayak Thanda to Deshmukh Thanda		0.97	Work Completed
3	Bidar	Aurad	TP	Water Supply	Drilling of borewell at Lickar colony near anganwadi in ward no 14	0.65	0.63	Work Completed
4	Bidar	Aurad	TP	Water Supply	Drilling of borewell near H/o Buntj Darbare in ward no 10	0.65	0.65	Work Completed
5	Bidar	Aurad	TP	Water Supply	Drilling of borewell near Mahatma Gandhi School	0.65	0.63	Work Completed
6	Bidar	Aurad	TP	Water Supply	Drilling of borewell at Bhavani temple in ward No 13	0.65	0.65	Work Completed
7	Bidar	Aurad	TP	Water Supply	Drilling of borewell at Gouli Galli in ward no 6	0.65	0.61	Work Completed
8	Bidar	Aurad	TP	Water Supply	Laying of pipeline from H/o Maruti Tare to H/o Sultan Driver in ward no 10	0.78	0.47	Work Completed
9	Bidar	Aurad	TP	Water Supply	Laying of pipeline from H/o Swami to H/o Madhavrao in ward no 10	1	1	Work Completed
10	Bidar	Aurad	TP	Water Supply	Drilling of borewell at Vitthal Rukmini Temple in ward no 5	0.65	0.65	Work Completed
11	Bidar	Aurad	TP	Water Supply	Drilling of borewell behind Tirumala School near h/o of Ashok in Dhanganar Galli in ward no 7	0.65	0.6	Work Completed
12	Bidar	Aurad	TP	Water Supply	Drilling of borewell near H/o Reddy Khanavali in ward no 10	0.65	0.64	Work Completed
13	Bidar	Aurad	TP	Water Supply	Drilling of borewell at Khooba Galli in ward no 3	0.65	0.64	Work Completed
					TOTAL	9.28	8.77	

Workwise Progress of SFC Drinking Water 2017-18 Report

Rs.in Lakhs

S.No	District Name	Town Name	ULB Type	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
14	Bidar	Bhalki	TMC	Water Supply	Providing Mini water tank for drinking water supply and laying of pipeline in ward no 18 Jhopadpatti	0.7	0	Tender to be invited
15	Bidar	Bhalki	TMC	Water Supply	Providing 2 nos handpumps to bore wells near B.ear Base	0.7	0	Tender to be invited
16	Bidar	Bhalki	TMC	Water Supply	Installation of Grill to Sangameshwar Open well	0.75	0	Tender to be invited
17	Bidar	Bhalki	TMC	Water Supply	Laying of drinking water pipeline in ward no 17	0.75	0	Tender to be invited
18	Bidar	Bhalki	TMC	Water Supply	Providing Grill and installation of Pump to Dhorgatti Open well	0.75	0	Tender to be invited
19	Bidar	Bhalki	TMC	Water Supply	Providing Grill and installation of Pump to Asoknagar Open well	0.75	0	Tender to be invited
20	Bidar	Bhalki	TMC	Water Supply	Construction of Compound wall and providing Grill Gate to Zarni Bhavi	4	0	Tender to be invited
21	Bidar	Bhalki	TMC	Water Supply	Providing Motor to the Borewell in Kundu Galli in ward No 20	0.8	0	Tender to be invited
22	Bidar	Chittaguppa	TMC	Water Supply	Ward No.14 Fixing of Borewell Motor Pipeline and Starter Near Mustari Road Drilled Borewell	1.75	1.51	Work Completed
23	Bidar	Chittaguppa	TMC	Water Supply	Ward No.8 Fixing of Borewell Motor Pipeline and Starter Near Mukhya Pranesh Drilled Borewell	1.6	1.37	Work Completed
24	Bidar	Chittaguppa	TMC	Water Supply	Fixing of Transformer, Starter, Wall & Wall Chamber Near Hudgi Sump for	4.18	3.63	Work Completed
25	Bidar	Chittaguppa	TMC	Water Supply	Ward No 1 Fixing of Borewell Motor Pipeline and Starter near Salari-E-Maqdoom Borewell	1.75	1.51	Work Completed
26	Bidar	Hallikhed	TMC	Other Works	Laying of Pipeline from Keshav maharaj house to Laxmi Temple	0.75	0.4	Work Completed
27	Bidar	Hallikhed	TMC	Water Supply	Laying of Pipeline from Hibbare house to Chanakki house	0.55	0.41	Work Completed

Workwise Progress of SFC Drinking Water 2017-18 Report

Rs.in Lakhs

S.No	District Name	Town Name	ULB Type	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
28	Bidar	Halikhed	TMC	Water Supply	Laying of pipeline from yousuf house to tibshetty house	0.75	0	Work Completed
29	Bidar	Halikhed	TMC	Water Supply	Laying of pipeline from yousuf soudagar house to ashru kkhana	0.4	0.06	Work Completed
30	Bidar	Halikhed	TMC	Water Supply	Laying of pipeline from shankar wadder house to nagappa kabbaiger house	1.3	0.7	Work Completed
31	Bidar	Halikhed	TMC	Water Supply	Laying of pipeline from ganesh temple to church	1	0.72	Work Completed
32	Bidar	Halikhed	TMC	Water Supply	Laying of pipeline from church to suresh nudgi house	1	0.85	Work Completed
33	Bidar	Halikhed	TMC	Water Supply	Laying of pipeline from agsur anarat house to margemma temple	1.8	0.81	Work Completed
34	Bidar	Halikhed	TMC	Water Supply	Laying of pipeline from govt hospital to ganesh katta	4	2.57	Work Completed
35	Bidar	Halikhed	TMC	Water Supply	Laying of pipeline from govt hospital to sori prakash house	1.9	1.19	Work Completed
36	Bidar	Halikhed	TMC	Water Supply	Laying of pipeline from eshwar math to tiger siodappa house, transformer and 4 poles	3.6	2.14	Work Completed
37	Bidar	Halikhed	TMC	Water Supply	Laying of pipeline from ganesh katta to muneer house	2.6	2.11	Work Completed
38	Bidar	Halikhed	TMC	Water Supply	Laying of pipeline from akkamahadevi temple to basur house	1.15	0.37	Work Completed
39	Bidar	Halikhed	TMC	Water Supply	Laying of pipeline from ccc bank to ganga tailor	0.9	0.57	Work Completed
40	Bidar	Halikhed	TMC	Water Supply	Laying of pipeline near basavateertha school	14	9.87	Work Completed
41	Bidar	Halikhed	TMC	Water Supply	Purchase of 2",3",4",6",8" CI GATE VALVE	2	0	Work Completed

Workwise Progress of SFC Drinking Water 2017-18 Report

Rs.in Lakhs

S.No	District Name	Town Name	ULB Type	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
42	Bidar	Hallikhed	TMC	Water Supply	Mini water supply near taxmi temple and paga gali	0.6	0.61	Work Completed
43	Bidar	Hallikhed	TMC	Water Supply	Laying of pipe line from meenkeri house to nagaappa sir house	1.3	0.92	Work Completed
44	Bidar	Hallikhed	TMC	Water Supply	Laying of pipe line from patagi gali ganesn katla to lakapati house	0.9	0.45	Work Completed
45	Bidar	Hallikhed	TMC	Water Supply	Laying of pipeline from rafeek house to dubulgundi sandeep house	7.5	0	Work Completed
46	Bidar	Hallikhed	TMC	Water Supply	Mini water supply near chiradi house	0.3	0.26	Work Completed
47	Bidar	Hallikhed	TMC	Water Supply	Laying of pipeline from seri house to jabbar house	1	0.73	Work Completed
48	Bidar	Hallikhed	TMC	Water Supply	Laying of pipeline from modinsaab house to jainder house	0.7	0.53	Work Completed
49	Bidar	Hallikhed	TMC	Water Supply	Repairing of 79 Borewell Motors Starter and Pipeline under Hallikhed B TMC	12.5	0	Work Completed
50	Bidar	Humnabad	TMC	Water Supply	Drilling of Borewell with Cistern at Yellamma Temple orbit	3.14	2.57	Work Completed
51	Bidar	Humnabad	TMC	Water Supply	Drilling of Borewell with Cistern at Lingayat Samaj Graveyard Near APMC Yard	3.14	2.58	Work Completed
52	Bidar	Humnabad	TMC	Water Supply	Drilling of Borewell with hand pump at Biralingeswar Temple near Post Office	1.5	1.28	Work Completed
53	Bidar	Humnabad	TMC	Water Supply	Drilling of Borewell with Hand pump at Sharnshan at Dhummasur Road	1.5	1.34	Work Completed
						90.26	42.11	

Workwise Progress of SFC Drinking Water 2018-19 Report

Rs.in Lakhs

S.No	District Name	Town Name	ULB Type	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
1	Bidar	Aurad	TP	Water Supply	Providing and fixing of single phase motor in Ramnagar near Na'ia	0.6	0.55	Work Completed
2	Bidar	Aurad	TP	Water Supply	Providing single phase motor near H/o Ramesh Devkotte in ward no 13	0.6	0.55	Work Completed
3	Bidar	Aurad	TP	Water Supply	Providing single phase motor near H/o Ramesh Wagmore in ward no 14	0.6	0.55	Work Completed
4	Bidar	Aurad	TP	Water Supply	Providing single phase motor back side of L'adkar Colony in ward no 14	0.6	0.55	Work Completed
5	Bidar	Aurad	TP	Water Supply	Providing and fixing of pumping machinery at Borai	0.65	0	Work Completed
6	Bidar	Aurad	TP	Water Supply	Providing pumping machinery near open well	1	0	Work Completed
7	Bidar	Aurad	TP	Water Supply	Providing pumping machinery near MI Tank	1	0	Work Completed
8	Bidar	Aurad	TP	Water Supply	Providing pumping machinery below MI Tank	1	0	Work Completed
9	Bidar	Aurad	TP	Water Supply	Providing and fixing of pumping machinery at Narsinghour Thanda ward no 12	1	0.93	Work Completed
10	Bidar	Aurad	TP	Water Supply	Flushing and deepning of borewell near Maregamma temple ward no 10	0.4	0.19	Work Completed
11	Bidar	Aurad	TP	Water Supply	Providing cistern at dhangar Galli and Indiragar Thanda	0.8	0.31	Work Completed
12	Bidar	Aurad	TP	Water Supply	Drilling of borewell near open well at Tegampur	0.9	0	Work Completed
13	Bidar	Aurad	TP	Water Supply	Drilling of Bore well near MI Tank at Tegapur	0.9	0	Work Completed
14	Bidar	Aurad	TP	Water Supply	Drilling of Bore well below MI Tank at Tegampur	0.9	0	Work Completed
15	Bidar	Aurad	TP	Water Supply	Drilling of Bore well for Narsinghour Thanda	0.7	0	Work Completed
16	Bidar	Aurad	TP	Water Supply	Drilling of bore well in water tank ground at Aurad	0.8	0	Work Completed
17	Bidar	Aurad	TP	Water Supply	Providing of single phase motor near Karanja Nivas at Apoorva Colony near Naland School in ward no 13	0.7	0.55	Work Completed
18	Bidar	Aurad	TP	Water Supply	Providing single phase motor at Tahasil Thanda in ward no 12	0.6	0.55	Work Completed
19	Bidar	Aurad	TP	Water Supply	Providing and fixing of single phase motor at Christain Galli opposite Church in ward no 2	0.6	0.55	Work Completed
20	Bidar	Aurad	TP	Water Supply	Providing and fixing of single phase motor in Church ground in ward no 2	0.65	0.55	Work Completed

Workwise Progress of SFC Drinking Water 2018-19 Report

Rs.in Lakhs

S.No	District Name	Town Name	ULB Type	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
					TOTAL	15	5.83	
21	Bidar	Bhalki	TMC	Water Supply	Drilling of Borewell and fixing motor at Muneem colony Bidar Road	2.4	2.2	Tender to be Invited
22	Bidar	Bhalki	TMC	Water Supply	Fixing single phase motor at near Fayum Chudhary House ward no 22	1.15	1.15	Tender to be Invited
23	Bidar	Bhalki	TMC	Water Supply	Drilling of Borewell and fixing of motor in ward no. 5	2.4	2.38	Tender to be invited
24	Bidar	Bhalki	TMC	Water Supply	Drilling of Borewell and fixing motor at Sainagar in ward no. 19	2.4	2.38	Tender to be Invited
25	Bidar	Bhalki	TMC	Water Supply	Drilling of Borewell at Bidar Base ward no.1	0.93	1.17	Tender to be Invited
26	Bidar	Chittaguppa	TMC	Water Supply	Providing Borewell, Pumping Machinery, Cistern & Pipeline Work Mahadev Mandir Ward No. 01	3.5	0	Work Completed
27	Bidar	Chittaguppa	TMC	Water Supply	Providing Borewell, Pumping Machinery, & Pipeline Work Vyayam Shala Ward No. 08	2.5	0	Work Completed
28	Bidar	Chittaguppa	TMC	Water Supply	Providing Borewell, Pumping Machinery & Pipeline Work Shamtabad Road.	3.5	0	Work Completed
29	Bidar	Chittaguppa	TMC	Water Supply	Providing 10 HP Submersible Motor with Pipe & Cable 02 No's for Open Well No. 01 & 02.	1.5	0	Work Completed
30	Bidar	Chittaguppa	TMC	Water Supply	Providing Single HP Pumping Machinery 03 No's in Choudamma Galli, Boudhnagar & Chirag Galli	2.5	0	Work Completed
31	Bidar	Chittaguppa	TMC	Water Supply	Providing Pipeline & Cistern near Anant Thakur Home & Saibaba Mandir in Ward No. 12 & 22	2	0	Work Completed
32	Bidar	Chittaguppa	TMC	Water Supply	Providing Pipeline Laxmi Temple to Bus Stand in Ward No. 02	2	0	Work Completed
33	Bidar	Chittaguppa	TMC	Water Supply	Providing Borewell, Pumping Machinery, Pipeline near Jugar Layout in Ward No. 14	2.5	0	Work Completed
34	Bidar	Hallikhed	TMC	Water Supply	7 Set New Motors	2.5	0	Tender to be Invited
35	Bidar	Hallikhed	TMC	Water Supply	Purchase of G I Pipe 1000	2	0	Tender to be Invited
36	Bidar	Hallikhed	TMC	Water Supply	Purchase of HDPE Pipe 400 Meter	1	0	Tender to be Invited
37	Bidar	Hallikhed	TMC	Water Supply	Purchase of Starter	1	0	Tender to be Invited
38	Bidar	Hallikhed	TMC	Water Supply	Purchase of Cable	3	0	Tender to be Invited
39	Bidar	Hallikhed	TMC	Water Supply	Valve and Flushing and Deepening of Borewell and Other equipments	5.5	0	Tender to be Invited

Workwise Progress of SFC Drinking Water 2018-19 Report

Rs.in Lakhs

S.No	District Name	Town Name	ULB Type	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
40	Bidar	Humnabad	TMC	Other Works	Providing and Laying PVC pipe line 90mm pipe shivchandra colony 500 mtrs	3	0	Work Started
41	Bidar	Humnabad	TMC	Other Works	Providing and Laying PVC pipe line 90mm PVC pipe Zerpet Galli 300mtrs	2	0	Work Started
42	Bidar	Humnabad	TMC	Other Works	Providing and Laying PVC pipe line 90mm PVC pipe Teacher colony 1000Mtrs	5	0	Work Started
43	Bidar	Humnabad	TMC	Other Works	Providing and Laying GI pipe 40 mm dia 150Rmt club to Jail Quarters inside of Grave Yard	1	0	Work Started
44	Bidar	Humnabad	TMC	Other Works	Drilling of Borewell near Shivpur Galli near Dargna	2.5	0	Work Started
45	Bidar	Humnabad	TMC	Other Works	Drilling of Borewell near Teacher colony	2.5	0	Work Started
46	Bidar	Humnabad	TMC	Other Works	Drilling of Borewell near I.T.I college near Chalil Land	2.5	0	Work Started
47	Bidar	Humnabad	TMC	Other Works	Drilling of Open well and Parapet wall Reddy Galli Shivpur	1.5	0	Work Started
48					TOTAL	64.28	9.28	

Workwise Progress of SFC Drinking Water 2019-20 Report

Rs.in Lakhs

S.No	District Name	Town Name	ULB Type	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
1	Bidar	Aurad	TP	Water Supply	Drilling of borewell and fixing of 2HP motor at Adarsh colony park in W.No 13	2	2	Work Completed
2	Bidar	Aurad	TP	Water Supply	Drilling of borewell and fixing of 2HP motor at Kaikade Galli near Siddisab peer in W.No 8	2	2	Work Completed
3	Bidar	Aurad	TP	Water Supply	Drilling of borewell and fixing of 2HP motor at Sri Channapalta Devar Colony near Mahadev Temple in W.No 20	2	2	Work Completed
4	Bidar	Aurad	TP	Water Supply	Drilling of borewell and fixing of 2HP motor near house Babu Aima at Choudapudi Galli in W.No 5	2	2	Work Completed
5	Bidar	Aurad	TP	Water Supply	Drilling of borewell and fixing of 2HP motor at Ghule Layout in W.No 19	2	1.99	Work Completed
6	Bidar	Aurad	TP	Water Supply	Drilling of borewell and fixing of 2HP motor at Gouli Galli near Shivraj Almaje house in W.No 3	2	1.99	Work Completed
7	Bidar	Aurad	TP	Water Supply	Construction of Cistern and Pipeline near Siddu Khoba house in W.No 02	0.65	0	Tender to be invited
8	Bidar	Aurad	TP	Water Supply	Construction of Cistern and Pipeline near Noubade house in W.No 07	0.65	0	Tender to be invited
9	Bidar	Aurad	TP	Water Supply	Construction of Cistern and Pipeline near Ramesh Wagnmare house in W.No 17	0.65	0	Tender to be invited
10	Bidar	Aurad	TP	Water Supply	Construction of Cistern and Pipeline near Ravi Aurade house in W.No 14	0.65	0	Tender to be invited
11	Bidar	Aurad	TP	Water Supply	Drilling of new borewell at APMC Thanda near Sharanappa Chitme house in W.No 20	1	0	Tender to be invited
12	Bidar	Aurad	TP	Water Supply	Drilling of new borewell at Govt Hospital Aurad(B)	12	0	Tender to be invited
13	Bidar	Aurad	TP	Water Supply	Construction of Cistern and Pipeline near Chakote house in W.No 03	0.65	0	Tender to be invited
14	Bidar	Aurad	TP	Water Supply	Construction of Cistern and Pipeline near Prabhu Kumbar house in W.No 04	0.65	0	Tender to be invited
15	Bidar	Aurad	TP	Water Supply	Construction of Cistern and Pipeline near Dr B R Ambedkar Samuday Bhavan in W.No 12	0.65	0	Tender to be invited
16	Bidar	Aurad	TP	Water Supply	Construction of Cistern and Pipeline near at Tashil Thanda in W.No 15	0.65	0	Tender to be invited
17	Bidar	Aurad	TP	Water Supply	Construction of Cistern and Pipeline near Noubade house in W.No 16	0.65	0	Tender to be invited
18	Bidar	Aurad	TP	Water Supply	Construction of Cistern and Pipeline near Ramesh Devkate house in W.No 18	0.65	0	Tender to be invited
19	Bidar	Aurad	TP	Water Supply	Construction of Cistern and Pipeline near Mahadev Mandir in W.No 20	0.65	0	Tender to be invited
20	Bidar	Aurad	TP	Water Supply	Construction of Cistern and Pipeline in Mahadev Mandir Old Gurj near Swamy house in W.No 11	0.65	0	Tender to be invited

Workwise Progress of SFC Drinking Water 2019-20 Report

Rs.in Lakhs

S.No	District Name	Town Name	ULB Type	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
					TOTAL	22	11.98	
21	Bidar	Bhalki	TMC	Water Supply	Providing Drinking water tank in various wards in Bhalki town	12.5	12.34	Work Started
22	Bidar	Bhalki	TMC	Water Supply	Providing Cistern near Teen dukan and Sangameshwar Temple	1	0	Tender to be invited
23	Bidar	Bhalki	TMC	Water Supply	Repairing and development of Zara Bhavi Near Bhakeshwar Temple in Bhalki Town	3	0	Under Tender Process
24	Bidar	Bhalki	TMC	Water Supply	Providing and Fixing 5 HP V4 Motor cable HDP pipe starter casing etc to existing borewell in Sharanbasweshwar colony near railway station masumpasha colony behind HDFC Bank Bhatnagar Santoshmata mandir vyambo colony and near baburao nirvatrao house in ward no 22 in Bhalki Town	7	0	Under Tender Process
25	Bidar	Chittaguppa	TMC	Water Supply	Ward No. 22 Providing Borewell & Pumping Machinery & Pipeline near Teachers Colony at Kodambal Road Chittaguppa	3.5	3.46	Work Completed
26	Bidar	Chittaguppa	TMC	Water Supply	Ward No. 22, Providing Borewell & Pumping Machinery & Pipeline Work Near NGO's Colony @ Kodambal Road Chittaguppa	3.5	3.39	Work Completed
27	Bidar	Chittaguppa	TMC	Water Supply	Ward No. 04, Providing Borewell & Pumping Machinery near Moli Masjid Chittaguppa	2	1.99	Work Completed
28	Bidar	Chittaguppa	TMC	Water Supply	Providing Borewell & Pumping Machinery near Naiker Colony Chittaguppa.	2.5	2.46	Work Completed
29	Bidar	Chittaguppa	TMC	Water Supply	Providing 125 HP Pumpset at Hudgi Sump for Daily Drinking Watersupply to Chittaguppa town.	4.5	0	Work Started
30	Bidar	Chittaguppa	TMC	Water Supply	W.No 04 Providing Cistern & Pipeline to the existing Borewell Near Mochi Galli and Bagwan Galli, W.No 03, Near Rajkumar Gultodar & Nazoor House, and Ward No. 02 Near Ismail Khadri Darga in Chittaguppa Town.	2.5	0	Work Started
31	Bidar	Chittaguppa	TMC	Water Supply	W.No. 07, Providing Cistern Pipeline Near Vyayam Snala, W.No. 20, Garib Shah Takiya, W.No. 23, Near Bhavani Mandir & Waddar Galli, W.No. 20, Near Haroom Ganji Waie House at Chittaguppa Town.	2.5	0	Work Started
32	Bidar	Chittaguppa	TMC	Water Supply	W.No. 22, Providing Pumping Machinery Near Factory Priyadarshini Colony, W.No. 01, Iiga Road & Pipeline in Ward No. 09 at Chittaguppa Town.	2.5	0	Work Started
33	Bidar	Chittaguppa	TMC	Water Supply	W.No 22, Providing Borewell Pumping Machinery & Pipeline Near Nana Hazrath Ashraya Colony.	2.5	0	Work Started
34	Bidar	Halikhed	TMC	Burial Ground	Purchase of Cable	1	0	Work Completed

Workwise Progress of SFC Drinking Water 2019-20 Report


Rs.in Lakhs

S.No	District Name	Town Name	ULB Type	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
35	Bidar	Hallikhed	TMC	Water Supply	Borewell and Single Phase motor in ward No. 1	2	0	Work Started
36	Bidar	Hallikhed	TMC	Water Supply	Borewell and 3 Phase motor in ward No. 4	2.5	0	Work Started
37	Bidar	Hallikhed	TMC	Water Supply	Drilling of Borewell in ward no. 12	1	0	Work Started
38	Bidar	Hallikhed	TMC	Water Supply	Borewell and 3 Phase motor in ward No. 15	2.5	0	Work Started
39	Bidar	Hallikhed	TMC	Water Supply	Borewell and Single Phase motor in ward No. 19	2	0	Work Started
40	Bidar	Hallikhed	TMC	Water Supply	Purchase of Motors	5	0	Work Completed
41	Bidar	Hallikhed	TMC	Water Supply	Purchase of Starter	2	0	Work Completed
42	Bidar	Hallikhed	TMC	Water Supply	Purchase of HDPE Pipe	1	0	Work Completed
43	Bidar	Hallikhed	TMC	Water Supply	Purchase of GI Pipe	3	0	Work Completed
44	Bidar	Humnabad	TMC	Other Works	Repairs to 400 HP PCMA Starter at Jack Well near Karanja Dam for Humnabad and Chitgappa Water Supply	3.5	3.38	Work Started
45	Bidar	Humnabad	TMC	Other Works	Providing pipe Line at Basavnagar Ward No 22 in Town Humnabad	1.5	0	Work Started
46	Bidar	Humnabad	TMC	Other Works	Providing Jewels Cable Lighting Arrestor and Air Valves and NR Valves and Lights at Hudgi Sump	3	2.87	Work Started
47	Bidar	Humnabad	TMC	Other Works	Deepening of open Well at Garden Kailur Road Humnabad	3	3	Work Started
48	Bidar	Humnabad	TMC	Other Works	Providing Pumping Machinery for Borewell near MP Samadhi Hiremath Layout Bidar Road Near Tahsil Office at Humnabad	2	1.99	Work Started
49	Bidar	Humnabad	TMC	Other Works	Providing Pumping Machinery for Borewell at Indira Nagar and pipe line at Indira Nagar and Dhangar Gadda in Ward No 1 and 6 Town Humnabad	3	2.93	Work Started
50	Bidar	Humnabad	TMC	Water Supply	Providing bore well pumping machinery near Kalamma temple bagawan galli in ward no. 25	2.5	0	Work Started
51	Bidar	Humnabad	TMC	Water Supply	Providing bore well pumping machinery at Teachers colony in Ward No. 25	2.5	0	Work Started
52	Bidar	Humnabad	TMC	Water Supply	Providing bore well pumping machinery and cistern near bomgoundeshwar chowk in ward no. 16	2.5	0	Work Started

Workwise Progress of SFC Drinking Water 2019-20 Report

Rs.in Lakhs

S.No	District Name	Town Name	ULB Type	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
53	Bidar	Humnabad	TMC	Water Supply	Drilling of bore well near Padada katti in Ward No. 24	0.6	0	Work Started
54	Bidar	Humnabad	TMC	Water Supply	Providing cistern 2 nos and laying of 63 mm dia pvc pipe line at Wanjeri colony in ward no. 26	0.9	0	Work Started
55	Bidar	Humnabad	TMC	Water Supply	Re drilling of bore well near library building in ward no. 14		0	Work Started
TOTAL						97.5	37.81	


M. Vijalal
 Chief Engineer
 Urban Poverty Alleviation Management Unit
 Directorate of Municipal Administration
 Bangalore

Workwise Progress of SFC Special Grants 2017-18 Report

Rs.in Lakhs

S.No	District Name	Town Name	ULB Type	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
1	Bidar	Bhalki	TMC	Other Works	Improvement of Road Construction of Drain Footpath Median and Providing Street lights from Basaveshwar Circle to Gandhi Circle in Bhalki TMC limits	150	30.93	Work Started
2	Bidar	Bhalki	TMC	Other Works	Construction of Road and both side Drain Footpath and Median from Gandhi Circle to Lecturer Colony upto Talwad Cross in Bhalki Town	480	236.62	Work Started
3	Bidar	Bhalki	TMC	Other Works	Erecting of Electrical Poles and Supply and installation of LED street lights from Gandhi Circle to Lecturer Colony upto Talwad Cross in Bhalki Town	70	0	Under Tender Process
4	Bidar	Bhalki	TMC	Solid Waste Management	Providing WiFi services in important locations within CMC Bidar, TMC Bhalki and TMC Humnabad	125	62	Work Completed
5	Bidar	Bhalki	TMC	Solid Waste Management	Implementation of 12KLD Faecal Sludge Plant in Bhalki Limits	190	100	Work Started
6	Bidar	Bhalki	TMC	Solid Waste Management	CDD Society Bangalore, Consultation Fee	23.1	4.62	Work Started
7	Bidar	Bhalki	TMC	Solid Waste Management	2 Nos of Sucking Machines mounted on truck	40	40	Work Completed
8	Bidar	Bhalki	TMC	Solid Waste Management	Four wheel Auto Tipper for transportation of FSSFP Manure	8	0	Tender to be invited
9	Bidar	Bhalki	TMC	Solid Waste Management	Turner Machine for Garbage turning	13.9	0	Tender to be invited
10	Bidar	Humnabad	TMC	Other Works	Construction of C.C Drain from H/O Ram Chandra Krishna Ji to Hero Honda Show Room (Highway) upto 4th Cross Ward No 23	9.6	9.55	Work Completed
11	Bidar	Humnabad	TMC	Other Works	Construction of CC Road from H/O Dr.Chandranth to Hali Ashok open well Ward No 22 and CC Road from Ashok open Well H/O Raju Electrical Ward No 22 and CC Drain in Ward No 22	21.5	21.2	Work Completed
12	Bidar	Humnabad	TMC	Other Works	Construction of CC Road from H/O Dr.Gouramma Junior Collage Via Noutkara Bhavan,Sai Baba Mandir and Forest Office Behind Bus Stand to Kullar Road Main Road Ward No 20 and 21	25	24.99	Work Completed
13	Bidar	Humnabad	TMC	Other Works	Construction of CC Road from H/O Pinne Via H/O Dr.Gouramma to DAD College Ward No 20 and 21 and CC Drain in Ward No 21	27.5	27.17	Work Completed
14	Bidar	Humnabad	TMC	Other Works	Construction of CC Road from Jyothi Wine shop to KSRTC compound(Diamond Hotel) Ward NO 20 and CC Road from Forest Office to old Nh Ward No 20 and CC Road from Junior Collage Compound to NH in Ward NO 20(Agdh layout)	28.25	27.99	Work Completed

Workwise Progress of SFC Special Grants 2017-18 Report


Rs.in Lakhs

S.No	District Name	Town Name	ULB Type	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
15	Bidar	Humnabad	TMC	Other Works	Construction of CC Road from old NH.9(SBI Bank to Joga Compound(Minaj House) Ward No 18	37.5	37.5	Work Completed
16	Bidar	Humnabad	TMC	Other Works	Construction of CC Road from H/O Nagbhushan Chetty to H/O Shivkumar chetty (Chetty Galli) Ward No 12	1.6	1.59	Work Completed
17	Bidar	Humnabad	TMC	Other Works	Construction of CC Road Basava Inrith Vidya peeth School to H/O Raheman Ward NO 2	5	4.99	Work Completed
18	Bidar	Humnabad	TMC	Other Works	Construction of CC Road from H/O Kailash Kumber to H/O Mallappa Ward No 8	4.25	4.06	Work Completed
19	Bidar	Humnabad	TMC	Other Works	Construction of CC Road from H/O Basavaraj Akkal to H/O Veerappa Swamy Ward NO 2	1.5	1.5	Work Completed
20	Bidar	Humnabad	TMC	Other Works	Construction of CC Drain from Zerpeth (Mouneshwar school) to Bamgondeshwar Circle Ward No 15	11	10.87	Work Completed
21	Bidar	Humnabad	TMC	Other Works	Construction of CC Road from H/O Anneppa Devni to H/O Sanjeev Kumar Devni Ward NO 15 and CC Road from Basavanna Temple to Anganwadi school Via H/O Snivaopa Panerappa Ward No 15 and CC.Road from Basavanna temple to H/O Kanleppa Master	6.75	6.66	Work Completed
22	Bidar	Humnabad	TMC	Other Works	Construction of CC Roadfrom H/O Veeranna pati to H/O Swamy and H/O Kumber Ward No15	5.6	5.48	Work Completed
23	Bidar	Humnabad	TMC	Other Works	Construction of CC Road from Dhummansur Road to H/O Nandappa Guddad Ward No 15	3.25	3.08	Work Completed
24	Bidar	Humnabad	TMC	Other Works	Construction of CC Road from H/O Goluse to H/O Jameeruddin Tailor and CC Road from H/O Manobaba to Mantri Charya Nilaya (santosh Navadgi Ward No 15	5.25	4.92	Work Completed
25	Bidar	Humnabad	TMC	Other Works	Construction of CC Road from H/O Basavara, Mechanic to H/O Shaiker Mechanic Ward No 17 and CC Road from H/O Shivkumar Gadge to Bidar Road Ward No 17	7.5	7.05	Work Completed
26	Bidar	Humnabad	TMC	Other Works	Construction of CC Road from H/O Ramshetty to PWD AEF Quarters Ward No 21 and CC Road from Sarvedaya school to H/O Dr. Mallappa Karpore Ward No 21	5.75	5.35	Work Completed
27	Bidar	Humnabad	TMC	Other Works	Construction of CC Road from H/O Chennmallappa Retired ASI to old NH 9 Ward No 22 and CC Road from H/O Eshwar pan shop to Near Kuggeornmanth layout Ward No 22	5.6	5.35	Work Completed
28	Bidar	Humnabad	TMC	Other Works	Construction of CC Drain from Dhummansur Road to Ambedkar Chowk and KEB Office Ward No 8,9,17	34	27.21	Work Completed
29	Bidar	Humnabad	TMC	Other Works	Construction of CC Drain Beside Road in Various Layouts	20	19.64	Work Completed

Workwise Progress of SFC Special Grants 2017-18 Report

Rs.in Lakhs

S.No	District Name	Town Name	ULB Type	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
30	Bidar	Humnabad	TMC	Other Works	Construction of CC Deck Slabs in Various Layouts of Humnabad	10	9.54	Work Completed
31	Bidar	Humnabad	TMC	Other Works	Construction of CC Road and Drain from Basava Nilaya to N.H 9 Ward No 22 and CC Drain in Ward No 22	10.75	10.6	Work Completed
32	Bidar	Humnabad	TMC	Other Works	Construction of CC Road and Drain from H/O Shivkumar Sitagere to N.H 9 Ward No 22 and CC Road and Drain from Asinward Nilaya ward No 22 and CC Drain in Ward No 22	11.65	11.71	Work Completed
33	Bidar	Humnabad	TMC	Other Works	Construction of CC Road and Drain from Birader KMF to NH(Brushetty Layout)Ward No 22 and CC Drain in Ward No 22	13.25	12.74	Work Completed
34	Bidar	Humnabad	TMC	Other Works	Construction of CC Road from H/O Beikere Path to Munnya Swamy House Ward No 22 and CC Road and Drain from H/O Raonayya Swamy to Shrinivas (Shivanagar colony)Ward No 22 and Drain in Ward No 22	13.1	12.89	Work Completed
35	Bidar	Humnabad	TMC	Other Works	Construction of CC Road from Vihai Reddy House to Siddu Patil House (opp.Veerbhadrashwer kirana shop)ward No 23 and CC Road from KEB Gate to Northern side Ward No 23 and CC Drain in Ward No 23	16.3	15.94	Work Completed
36	Bidar	Humnabad	TMC	Other Works	Construction of CC Road from H/O Lakka to H/O Kulkarni and CC Road from PWD Quarters to H/O Mahadev(Humnabad Co-operative Society) Ward No 21 and CC Drain in Ward No 21	21.25	20.82	Work Completed
37	Bidar	Humnabad	TMC	Other Works	Construction of CC Road from Kathali Road to VALMIKI SCHOOL WARD NO 21	6.3	5.82	Work Completed
38	Bidar	Humnabad	TMC	Other Works	Construction of CC Road from H/O Syed Riraj to Court Compound (Kaichingeshwer school Ward NO 9	5.25	4.25	Work Completed
39	Bidar	Humnabad	TMC	Storm Water Drains	Construction of rain water drain from Highway culvert(Gada Petrol pump) to house of Usman via Gurudoop Nilaya in shivchandranagar Humnabad	25.75	24.99	Work Completed
40					TOTAL	1500	859.62	


 M. Vijalaks
 Director of Public Works
 Bidar