


ಕರ್ನಾಟಕ ವಿಧಾನ ಪರಿಷತ್ತು

ಚುಕ್ಕೆ ಗುರುತಿನ ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ : 212
 ಸದಸ್ಯರ ಹೆಸರು : ಶ್ರೀ ಶಶೀಲ್ ಜಿ. ನಮೋಶಿ (ಶಿಕ್ಷಕರ ಕ್ಷೇತ್ರ)
 ಉತ್ತರಿಸಬೇಕಾದ ದಿನಾಂಕ : 10-12-2024
 ಉತ್ತರಿಸುವ ಸಚಿವರು : ನಗರಾಭಿವೃದ್ಧಿ ಮತ್ತು ನಗರ ಯೋಜನೆ ಸಚಿವರು

ಕ್ರ. ಸಂ	ಪ್ರಶ್ನೆ	ಉತ್ತರ																																																
ಅ)	ಅಮೃತ್ ಯೋಜನೆಯಡಿ ಆಯ್ಕೆಯಾದ ಕಲ್ಯಾಣ ಕರ್ನಾಟಕ ನಗರಗಳು ಯಾವುವು; ಈ ನಗರಗಳಲ್ಲಿ ಕಳೆದ 5 ವರ್ಷಗಳಲ್ಲಿ ಕೈಗೊಂಡ ಕಾಮಗಾರಿಗಳು ಯಾವುವು;(ಸಂಪೂರ್ಣ ಮಾಹಿತಿ ನೀಡುವುದು)	<p>ಕೇಂದ್ರ ಪುರಸ್ಕೃತ ಅಮೃತ್-1.0 ಯೋಜನೆಯಡಿ ಕಲಬುರ್ಗಿ ಮಹಾನಗರಪಾಲಿಕೆ, ಬೀದರ್ ನಗರಸಭೆ, ರಾಯಚೂರು ನಗರ ಸಭೆ, ಗಂಗಾವತಿ ನಗರಸಭೆ, ಬಳ್ಳಾರಿ ಮಹಾನಗರಪಾಲಿಕೆ, ಹೊಸಪೇಟೆ ನಗರಸಭೆಗಳು ಆಯ್ಕೆಯಾಗಿವೆ. ಈ ಯೋಜನೆಯು 2015-16 ನೇ ಸಾಲಿನಲ್ಲಿ ಪ್ರಾರಂಭವಾಗಿದ್ದು, ದಿನಾಂಕ:31-12-2024ಕ್ಕೆ ಮುಕ್ತಾಯಗೊಳ್ಳಲಿದೆ. ಈ ಅವಧಿಯಲ್ಲಿ ಸದರಿ ಯೋಜನೆಯಡಿ ಕಲ್ಯಾಣ ಕರ್ನಾಟಕ ಭಾಗದ ನಗರಗಳಲ್ಲಿ ರೂ.1055.69 ಕೋಟಿ ಮೊತ್ತದ 68 ಕಾಮಗಾರಿಗಳನ್ನು ಕೈಗೊಂಡಿದ್ದು ಈ ಪೈಕಿ 67 ಕಾಮಗಾರಿಗಳು ಪೂರ್ಣಗೊಂಡಿದ್ದು ಬಾಕಿ ಇರುವ ರಾಯಚೂರು ನಗರದ ಒಳ ಚರಂಡಿ ಕಾಮಗಾರಿಯನ್ನು ದಿನಾಂಕ:31-12-2024ರೊಳಗೆ ಪೂರ್ಣಗೊಳಿಸಲಾಗುವುದು. ಕಾಮಗಾರಿವಾರು ವಿವರಗಳನ್ನು ಅನುಬಂಧ-01ರಲ್ಲಿ ನೀಡಿದೆ.</p> <p>ಕೇಂದ್ರ ಪುರಸ್ಕೃತ ಅಮೃತ್-2.0 ಯೋಜನೆಯು 2021-22 ಸಾಲಿನಲ್ಲಿ ಪ್ರಾರಂಭಗೊಂಡಿದ್ದು ಸದರಿ ಯೋಜನೆಯಡಿ ಕಲ್ಯಾಣ ಕರ್ನಾಟಕದ ನಗರಗಳಲ್ಲಿ ರೂ.2408.06 ಕೋಟಿ ಮೊತ್ತದ 41 ಕುಡಿಯುವ ನೀರು ಸರಬರಾಜು ಕಾಮಗಾರಿಗಳನ್ನು, ರೂ.154.795 ಕೋಟಿ ಮೊತ್ತದ 69 ಜಲಮೂಲಗಳ ಪುನಶ್ಚೇತನ ಕಾಮಗಾರಿಗಳನ್ನು ಹಾಗೂ ರೂ.45.648 ಕೋಟಿ ಮೊತ್ತದ 73 ಉದ್ಯಾನವನ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿಗಳನ್ನು ಅನುಷ್ಠಾನಗೊಳಿಸಲಾಗುತ್ತಿದ್ದು ಕಾಮಗಾರಿವಾರು ವಿವರವನ್ನು ಅನುಬಂಧ-02ರಲ್ಲಿ ನೀಡಿದೆ.</p>																																																
ಆ)	ಈ ಯೋಜನೆಯಡಿ ಕಳೆದ 5 ವರ್ಷಗಳಲ್ಲಿ ಬಿಡುಗಡೆಯಾದ ಹಾಗೂ ಖರ್ಚಾದ ಅನುದಾನ ಎಷ್ಟು; ಪೂರ್ಣಗೊಂಡ ಕಾಮಗಾರಿಗಳು ಎಷ್ಟು; (ಸಂಪೂರ್ಣ ಮಾಹಿತಿ ಒದಗಿಸುವುದು)	<p>ಕೇಂದ್ರ ಪುರಸ್ಕೃತ ಅಮೃತ್-1.0 ಯೋಜನೆಯಡಿ ಆಯ್ಕೆಯಾದ ಎಲ್ಲಾ ನಗರಗಳಿಗೆ ಒಟ್ಟಾರೆಯಾಗಿ ಬಿಡುಗಡೆಯಾದ, ಖರ್ಚಾದ ಅನುದಾನ ಹಾಗೂ ಕಾಮಗಾರಿಗಳ ವಿವರಗಳು ಈ ಕೆಳಗಿನಂತಿದೆ;</p> <p align="right">ರೂ.ಕೋಟಿಗಳಲ್ಲಿ</p> <table border="1"> <thead> <tr> <th colspan="2">ಅನುಮೋದನೆಯಾದ ಕಾಮಗಾರಿಗಳು</th> <th>ಬಿಡುಗಡೆಯಾದ ಅನುದಾನ</th> <th>ವೆಚ್ಚವಾದ ಅನುದಾನ</th> <th>ಪೂರ್ಣಗೊಂಡ ಕಾಮಗಾರಿಗಳ ಸಂಖ್ಯೆ</th> <th>ಪ್ರಗತಿಯಲ್ಲಿರುವ ಕಾಮಗಾರಿಗಳ ಸಂಖ್ಯೆ</th> </tr> <tr> <th>ಸಂಖ್ಯೆ</th> <th>ಮೊತ್ತ(ರೂ)</th> <th>(ರೂ)</th> <th>(ರೂ)</th> <th></th> <th></th> </tr> </thead> <tbody> <tr> <td>407</td> <td>4952.87</td> <td>4860.44</td> <td>4557.86</td> <td>396</td> <td>11.</td> </tr> </tbody> </table> <p>ಕೇಂದ್ರ ಪುರಸ್ಕೃತ ಅಮೃತ್-2.0 ಯೋಜನೆಯಡಿ ಆಯ್ಕೆಯಾದ ಎಲ್ಲಾ ನಗರಗಳಿಗೆ ಒಟ್ಟಾರೆಯಾಗಿ ಕೈಗೊಂಡಿರುವ ಕಾಮಗಾರಿಗಳ ಪ್ರಸ್ತುತ ಹಂತದ ವಿವರಗಳು ಈ ಕೆಳಗಿನಂತಿದೆ;</p> <p align="right">ರೂ.ಕೋಟಿಗಳಲ್ಲಿ</p> <table border="1"> <thead> <tr> <th>ಅನುಮೋದನೆಯಾದ ಕಾಮಗಾರಿಗಳು</th> <th>ಒಟ್ಟು ಕಾಮಗಾರಿಗಳ ಸಂಖ್ಯೆ</th> <th>ಒಟ್ಟು ಮೊತ್ತ (ರೂ)</th> <th>ಬಿಡುಗಡೆಯಾದ ಅನುದಾನ (ರೂ)</th> <th>ವೆಚ್ಚವಾದ ಅನುದಾನ (ರೂ)</th> <th>ಪ್ರಗತಿಯಲ್ಲಿರುವ ಕಾಮಗಾರಿಗಳ</th> </tr> </thead> <tbody> <tr> <td>ನೀರು ಸರಬರಾಜು</td> <td>246</td> <td>9589.65</td> <td>1587.5</td> <td>1408.93</td> <td>122</td> </tr> <tr> <td>ಜಲ ಮೂಲಗಳ ಪುನಶ್ಚೇತನ</td> <td>203</td> <td>542.27</td> <td>79.15</td> <td>0</td> <td>0</td> </tr> <tr> <td>ಹಸಿರು ಜಾಗ ಮತ್ತು ಉದ್ಯಾನವನ</td> <td>254</td> <td>142.21</td> <td>20.56</td> <td>0</td> <td>0</td> </tr> <tr> <td>ಒಟ್ಟು</td> <td>703</td> <td>10274.13</td> <td>1687.21</td> <td>1408.93</td> <td>122</td> </tr> </tbody> </table>	ಅನುಮೋದನೆಯಾದ ಕಾಮಗಾರಿಗಳು		ಬಿಡುಗಡೆಯಾದ ಅನುದಾನ	ವೆಚ್ಚವಾದ ಅನುದಾನ	ಪೂರ್ಣಗೊಂಡ ಕಾಮಗಾರಿಗಳ ಸಂಖ್ಯೆ	ಪ್ರಗತಿಯಲ್ಲಿರುವ ಕಾಮಗಾರಿಗಳ ಸಂಖ್ಯೆ	ಸಂಖ್ಯೆ	ಮೊತ್ತ(ರೂ)	(ರೂ)	(ರೂ)			407	4952.87	4860.44	4557.86	396	11.	ಅನುಮೋದನೆಯಾದ ಕಾಮಗಾರಿಗಳು	ಒಟ್ಟು ಕಾಮಗಾರಿಗಳ ಸಂಖ್ಯೆ	ಒಟ್ಟು ಮೊತ್ತ (ರೂ)	ಬಿಡುಗಡೆಯಾದ ಅನುದಾನ (ರೂ)	ವೆಚ್ಚವಾದ ಅನುದಾನ (ರೂ)	ಪ್ರಗತಿಯಲ್ಲಿರುವ ಕಾಮಗಾರಿಗಳ	ನೀರು ಸರಬರಾಜು	246	9589.65	1587.5	1408.93	122	ಜಲ ಮೂಲಗಳ ಪುನಶ್ಚೇತನ	203	542.27	79.15	0	0	ಹಸಿರು ಜಾಗ ಮತ್ತು ಉದ್ಯಾನವನ	254	142.21	20.56	0	0	ಒಟ್ಟು	703	10274.13	1687.21	1408.93	122
ಅನುಮೋದನೆಯಾದ ಕಾಮಗಾರಿಗಳು		ಬಿಡುಗಡೆಯಾದ ಅನುದಾನ	ವೆಚ್ಚವಾದ ಅನುದಾನ	ಪೂರ್ಣಗೊಂಡ ಕಾಮಗಾರಿಗಳ ಸಂಖ್ಯೆ	ಪ್ರಗತಿಯಲ್ಲಿರುವ ಕಾಮಗಾರಿಗಳ ಸಂಖ್ಯೆ																																													
ಸಂಖ್ಯೆ	ಮೊತ್ತ(ರೂ)	(ರೂ)	(ರೂ)																																															
407	4952.87	4860.44	4557.86	396	11.																																													
ಅನುಮೋದನೆಯಾದ ಕಾಮಗಾರಿಗಳು	ಒಟ್ಟು ಕಾಮಗಾರಿಗಳ ಸಂಖ್ಯೆ	ಒಟ್ಟು ಮೊತ್ತ (ರೂ)	ಬಿಡುಗಡೆಯಾದ ಅನುದಾನ (ರೂ)	ವೆಚ್ಚವಾದ ಅನುದಾನ (ರೂ)	ಪ್ರಗತಿಯಲ್ಲಿರುವ ಕಾಮಗಾರಿಗಳ																																													
ನೀರು ಸರಬರಾಜು	246	9589.65	1587.5	1408.93	122																																													
ಜಲ ಮೂಲಗಳ ಪುನಶ್ಚೇತನ	203	542.27	79.15	0	0																																													
ಹಸಿರು ಜಾಗ ಮತ್ತು ಉದ್ಯಾನವನ	254	142.21	20.56	0	0																																													
ಒಟ್ಟು	703	10274.13	1687.21	1408.93	122																																													
ಇ)	ಸದರಿ ಯೋಜನೆಯಡಿ ಕಲಬುರ್ಗಿ ಮಹಾನಗರದಲ್ಲಿ ಎಷ್ಟು ಮನೆಗಳಿಗೆ ನೀರು ಸರಬರಾಜು ಮತ್ತು ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆ ಕಲ್ಪಿಸಲಾಗಿದೆ.	<p>ಕೇಂದ್ರ ಪುರಸ್ಕೃತ ಅಮೃತ್-1.0 ಯೋಜನೆಯಡಿಯಲ್ಲಿ ಕಲಬುರ್ಗಿ ನಗರದ ಸಲಾಮ ಟೇಕಡಿ ಬಿ.ಪಿ ಟ್ಯಾಂಕ್ ನಿಂದ ಹಳೆ ಜಲಶುದ್ಧೀಕರಣ ಘಟಕದವರೆಗೆ 9.70 ಕಿ.ಮೀ ಉದ್ದದ 660 ಮಿ.ಮೀ ವ್ಯಾಸದ ಎಮ್.ಎಸ್. ಗ್ರಾವಿಟಿ ಮೇನ್ ಕೊಳವೆ ಮಾರ್ಗ ಅಳವಡಿಸುವ ಕಾಮಗಾರಿಯನ್ನು ಕೈಗೊಂಡಿದ್ದು, ಮನೆ ಸಂಪರ್ಕಗಳನ್ನು ಕಲ್ಪಿಸುವ ಕಾಮಗಾರಿಯನ್ನು ಕೈಗೊಂಡಿರುವುದಿಲ್ಲ ಹಾಗೂ ಸದರಿ ಯೋಜನೆಯಡಿಯಲ್ಲಿ ಕಲಬುರ್ಗಿ ನಗರದ 4ನೇ ಹಂತದ ಒಳ ಚರಂಡಿ ಯೋಜನೆಯಲ್ಲಿ (2ನೇ ಫೇಸ್) 13474 ಸಂಖ್ಯೆ ಗೃಹ ಸಂಪರ್ಕಗಳನ್ನು ಕಲ್ಪಿಸಲಾಗಿದೆ.</p>																																																

<p>ಈ) ಕಲಬುರಗಿ ಮಹಾನಗರಕ್ಕೆ ಹೊಂದಿಕೊಂಡಿರುವ ಗ್ರಾಮ ಪಂಚಾಯತಿಗಳಿಗೆ ಮೂಲ ಸೌಕರ್ಯ ಕಲ್ಪಿಸಲಾಗಿದೆಯೇ; ಇಲ್ಲದಿದ್ದಲ್ಲಿ ಮುಂಬರುವ ದಿನಗಳಲ್ಲಿ ಸದರಿ ಯೋಜನೆ ವ್ಯಾಪ್ತಿಗೆ ಬಡಾವಣೆಗಳನ್ನು ತರಲಾಗುವುದೇ? (ಮಾಹಿತಿ ನೀಡುವುದು)</p>	<p>ಅಮೃತ ಯೋಜನೆಯನ್ನು ನಗರ ಪ್ರದೇಶಗಳಲ್ಲಿ ಮಾತ್ರ ಅನುಷ್ಠಾನಗೊಳಿಸುತ್ತಿರುವುದರಿಂದ ಗ್ರಾಮ ಪಂಚಾಯತಿ ವ್ಯಾಪ್ತಿಗೆ ಬರುವ ಬಡಾವಣೆಗಳಿಗೆ ಈ ಯೋಜನೆಯಿಂದ ಮೂಲಸೌಕರ್ಯ ಒದಗಿಸುವ ಪ್ರಶ್ನೆ ಉದ್ಭವಿಸುವುದಿಲ್ಲ.</p>
---	--

ಸಂಖ್ಯೆ: ನಅಇ 237 ಸಿಎಸ್‌ಎಸ್ 2024



(ಬಿ.ಎಸ್.ಸುರೇಶ್)

ನಗರಾಭಿವೃದ್ಧಿ ಮತ್ತು ನಗರ ಯೋಜನೆ ಸಚಿವರು

SL. No	City	Title	Sector	Project Cost (In Rs. Cr.)Tender Awarded cost	Cumulative Total Expenditure	Status	Reason for reduction in expenditure when compared to tender awarded cost
1	Bellary (CC)	Development of children friendly @ Ragavendra Colony 2nd and Improvement of Park @ Varabasappa temple in Ballari city	Others(Parks)	0.93	0.88	Work Completed	
2	Bellary	Development of Park Children Equipment at Raghavendra Colony, 2nd Stage, W.No. 17, and Development of Park play Ground, Open theatre etc, at Varabsappa Temple,GYM Equipments at Raghavendra Colony	Others(Parks)	0.73	0.58	Work Completed	
3	Bellary	Development of park, playground open theatre etc, at varabasappagudi, corporation land(2017-20) and Development of park with children playing equipments at Raghavendra colony 2nd stage, W. No -17	Others(Parks)	0.61	0.56	Work Completed	
4	Bidar (CMC)	Construction of and development of children park near gulzar theater & park in nandi colony opp. LIC office in Bidar city under AMRUT 2015-16 TO 2019-20	Others(Parks)	0.73	0.35	Work Completed	
5	Bidar	Development of vishweshwariah park under AMRUT 2015-16 to 2019-20	Others(Parks)	0.73	0.707	Work Completed	
6	Bidar	Development of park at mhetre layout under AMRUT 2015-16 to	Others(Parks)	0.81	0.809	Work Completed	
7	Bidar	Development of park at Haq colony under AMRUT 201-16 to 2019-20	Others(Parks)	0.4	0.263	Work Completed	
8	Gangawati (CMC)	Construction drain from Vishwabharathi School Durgamma Nala, SBH BANK to Shiva Talkies	Drainage	2	1.994	Work Completed	
9	Gangawati	Construction of RCC Storm water Drain in Children Park	Drainage	4.69	4.577229	Work Completed	
10	Gangawati	Construction of RCC Storm water Drain in Prashanth nagar	Drainage	1.86	1.51	Work Completed	
11	Gangawati	Construction of RCC Storm water Drain in Janthkal	Drainage	0.79	0.69	Work Completed	
12	Gangawati	Development of children friendly parks at Jayanagar, Near Kuvempu nagar 15-16 Kuvempu Layout	Others(Parks)	0.34	0.33	Work Completed	
13	Gangawati	Development of Childern park @ ward No 31 mahabaleshwar layout	Others(Parks)	0.52	0.495	Work Completed	
14	Gangawati	Development of Garden at Jayanagar 2nd stage in Gangavathi	Others(Parks)	0.23	0.22	Work Completed	
15	Gangawati	development of Childern park @ Anjaneya Badavane	Others(Parks)	0.4	0.377	Work Completed	
16	Gangawati	Proposed green space @ teachers colony	Others(Parks)	0.38	0.37	Work Completed	
17	Gangawati	Proposed green space @ Gadwal camp park	Others(Parks)	0.2	0.135	Work Completed	
18	Gangawati	Proposed green space @ Indira nagar	Others(Parks)	0.18	0.1	Work Completed	
19	Gangawati	Construction of Footpath from Gandhi Circle to Mahaveera Circle	Urban Transport	0.99	0.814	Work Completed	
20	Gangawati	Footpath improvement from Bus stand to Gandhi circle (Length 1km Court Rd)	Urban Transport	1.36	1.31	Work Completed	
21	Gangawati	Footpath improvemnet from Gandhi circle to Kampli bypass junction	Urban Transport	1.32	1.31	Work Completed	
22	Gangawati	Footbridges across NALA at 2 locations Islampur road and Gandhi Chowk	Urban Transport	0.71	0.3	Work Completed	

ಅಮೃತ 1.0

ಕೇಂದ್ರ ಪುರಸ್ಕೃತ ಅಮೃತ ಯೋಜನೆಯಡಿ ಕಲ್ಯಾಣ ಕರ್ನಾಟಕದ ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಗಳಲ್ಲಿ ಕೈಗೊಂಡ ಕಾಮಗಾರಿಗಳ ವಿವರ

SL. No	City	Title	Sector	Project Cost (In Rs. Cr.)Tender Awarded cost	Cumulative Total Expenditure	Status	Reason for reduction in expenditure when compared to tender awarded cost
23	Gangawati	Footpath and cycle track improvement from bus stand to Gandhi Chowk Rd(Anegundi rd)	Urban Transport	2.14	1.77	Work Completed	As per actuals
24	Gulbarga (CC)	Development of children friendly parks at Akkamahadevi nagar	Others(Parks)	0.75	0.838	Work Completed	
25	Gulbarga	Development of Dhanavantry park layout Garden	Others(Parks)	0.46	0.493	Work Completed	
26	Gulbarga	Development of Swastik Garden in Kalburgi City	Others(Parks)	0.9	0.9	Work Completed	
27	Gulbarga	Development of Revansiddeshwar colony Garden	Others(Parks)	0.37	0.31	Work Completed	
28	Gulbarga	Development of Mansabdar Park layout Garden	Others(Parks)	0.58	0.576	Work Completed	
29	Hospet (CMC)	Construction of Strom Water Drain From Don Bosco School to Raghavendra temple in Hosapete city	Drainage	1.98	1.28	Work Completed	
30	Hospet	Construction of Strom water Drain RaghavendraTemple Jagalikkatteraya Area to Meer Alam Talkies,Malligi Hotel, Ranipet, Jakwel and near Bala talkies Road in Hosapete city.	Drainage	2.5	2.5	Work Completed	
31	Hospet	Construction of Storm Water Drain from Ukkadkeri area Hosapete City.	Drainage	0.16	0.155	Work Completed	
32	Hospet	Construction of Storm Water Drain near Raitra bhavan to HUDA office Hosapete City	Drainage	1.71	1.37	Work Completed	
33	Hospet	Construction of Storm Water Drain from Valmiki Circle to HLC canal (Sandur road)Hosapete City .	Drainage	0.52	0.48	Work Completed	
34	Hospet	Construction and development of park at ward no 22,Gavisiddewar nagar and MJ Nagar park in ward no 28 in	Others(Parks)	0.97	0.85	Work Completed	
35	Hospet	Improvement of park between LLC Canal Work and Ring Road in Hospet	Others(Parks)	1.44	1.42	Work Completed	
36	Hospet	Construction And Improvements of parks at Rajeev Nagar in Ward no 29 in Hospet City	Others(Parks)	0.85	0.85	Work Completed	
37	Hospet	Improvements of parks Near pool bun school in Ward no 35th in Hospet City	Others(Parks)	0.62	0.62	Work Completed	
38	Hospet	Foot path Improvements from Kanakadasa circle to Valmiki Circle	Urban Transport	3.35	2.69	Work Completed	
39	Raichur (CMC)	Development of Park With Children Friendly Component At Meheboob gulshan park	Others(Parks)	0.67	0.67	Work Completed	
40	Raichur	DEVELOPMENT OF PARK WITH CHILDREN FRIENDLY COMPONENTS - DEVARU COLONY PARK	Others(Parks)	0.86	0.86	Work Completed	
41	Raichur	DEVELOPMENT OF PARK WITH CHILDREN FRIENDLY COMPONENTS - SAVITHRI COLONY PARK	Others(Parks)	0.29	0.28	Work Completed	
42	Raichur	DEVELOPMENT OF PARK WITH CHILDREN FRIENDLY COMPONENTS - IDSMT LAYOUT PARK	Others(Parks)	0.3	0.27	Work Completed	
43	Raichur	Development of Park with children friendly components - Jawahar nagar	Others(Parks)	0.25	0.24	Work Completed	
44	Raichur	Development of Park With Children Friendly Component At Balanamma Colony park	Others(Parks)	0.3	0.25	Work Completed	
45	Raichur	Development of Park With Children Friendly Component At Kalyan Nagar park	Others(Parks)	0.5	0.49	Work Completed	

ಅಮೃತ 1.0

ಕೇಂದ್ರ ಪ್ರಸಾರಿತ ಅಮೃತ ಯೋಜನೆಯಡಿ ಕಲ್ಯಾಣ ಕರ್ನಾಟಕದ ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಗಳಲ್ಲಿ ಕೈಗೊಂಡ ಕಾಮಗಾರಿಗಳ ವಿವರ

SL. No	City	Title	Sector	Project Cost (In Rs. Cr.)Tender Awarded cost	Cumulative Total Expenditure	Status	Reason for reduction in expenditure when compared to tender awarded cost
46	Bidar	Development of park at New Adarsh colony under AMRUT 2015-16 TO 2019-20	Others(Parks)	0.34	0.134	Work Completed	
47	Gangawati (CMC)	Construction of Drain Work in Durgamma nala	Drainage	10.52	8.14	Work Completed	
48	Gangawati	Two wheeler parking on NALA covering 150 Mtr of NALA	Urban Transport	3.61	3.11	Work Completed	
49	Hospet	Improvement of Footpath from Railway Station to Moorangadi Circle (3 Shop Circle)(Bus Stand Road)In Hosapete City.	Urban Transport	2.1	1.77	Work Completed	
50	Bellary	Providing UGD facilities to Bellary city	Sewerage and Septage Management	97.52	97.2	Work Completed	As per actuals
51	Bidar	Providing UGD Scheme to Bidar City under AMRUT	Sewerage and Septage Management	125.21	103.85	Work Completed	As per actuals
52	Gangawati	PROVIDING AND LAYING OF LATERAL SEWER PIPELINE AND CONSTRUCTION OF MH, WETWELLS, PUMPING MACHINERY UNDER UGD SCHEME TO GANGAVATHI CITY	Sewerage and Septage Management	35.64	30.12	Work Completed	As per actuals
53	Gangawati	Providing UGD scheme to Gangavati city (Additional Grant)	Sewerage and Septage Management	14.13	12.92	Work Completed	As per actuals
54	Gangawati	Providing sewer network in Janthkal road in ward no.28 (Additional Grant)	Sewerage and Septage Management	1.47	1.55	Work Completed	-
55	Gangawati	Providing and laying MS,DI Feeder Pipe Line, Renovation of existing WTP, impounding reservoir in Siddikeri and Providing House Service Connections under improvement Water Supply Scheme to Gangavathi	Water Supply	26.72	24.86	Work Completed	As per actuals
56	Gulbarga	Providing 4th Stage UGD scheme (Phase-2) to Kalaburagi City	Sewerage and Septage Management	174.8	156.8	Work Completed	Reduction in HSC from 24958 Nos to 18474 Nos as per site condition.
57	Gulbarga	Providing WSS to Kalburgi city under AMRUT - Replacement of 600 mm dia PSC pipe line to 660 mm dia (OD) MS Gravity Main - 9700 m for Kalburgi City	Water Supply	12.73	12.35	Work Completed	As per actuals
58	Hospet	Providing Under Ground Drainage System to Hosapete City under AMRUT.	Sewerage and Septage Management	88.75	58.7	Work Completed	Saving in Sewer network from 128 km to 100 km due to sewer network work taken up by KUIDFC.
59	Raichur	UGD to Yeramaras zone with 5.5 MLD STP & Hosur Zone in Raichur city under AMRUT	Sewerage and Septage Management	102.26	84.18	Work Completed	Reduction in no. of manholes from 4800 nos to 4595 nos and reduction in HSC by 2910 Nos as per site condition.
60	Raichur	Providing UGD scheme for Raichur city (Additional grant)	Sewerage and Septage Management	15.46	13.2	Work Completed	Reduction in HSC from 3386 Nos to 1326 Nos as per site condition.

ಅಮೃತ್ 1.0

ಕೇಂದ್ರ ಪುರಸ್ಕೃತ ಅಮೃತ್ ಯೋಜನೆಯಡಿ ಕಲ್ಯಾಣ ಕರ್ನಾಟಕದ ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಗಳಲ್ಲಿ ಕೈಗೊಂಡ ಕಾಮಗಾರಿಗಳ ವಿವರ

SL. No	City	Title	Sector	Project Cost (In Rs. Cr.)Tender Awarded cost	Cumulative Total Expenditure	Status	Reason for reduction in expenditure when compared to tender awarded cost
61	Raichur	Improvement water supply scheme to Raichur city under AMRUT	Water Supply	54.26	48.81	Work Completed	Reduction in MS pipe length by 33km and reduction in HSC from 22500 nos to 2054 nos. Distribution network was under the scope of KUIDFC and HSC connections are provided by KUWS&DB for the length where work front were available. Hence, the quantity reduced.
62	Bellary	Providing UGD facilities to Bellary city (Additional Grants)	Sewerage and Septage Management	21.45	11.56	Work Completed	Reduction in Sewer network from 12.43 km to 10.37 km and HSC from 6492 Nos to 2174 Nos.
63	Bellary	Improvements of Water Supply System of Ballari City under AMRUT	Water Supply	72.17	47.62	Work Completed	The work of providing smart meters was not taken up as KUIDFC has taken up the work of fixing of meters. Also, the final bill of the work is yet to be paid.
64	Bidar	Providing UGD Scheme to Bidar City in zone-3 under AMRUT	Sewerage and Septage Management	58.62	42.14	Work Completed	Reduction in the no. of manholes from 2799 Nos to 2520 Nos, Sewer network from 67.07 Km to 66.80 km & HSC from 8025 Nos to 6500 Nos.
65	Bidar	Providing UGD works in Bidar Zone-3 & Zone-1 leftout areas in Bidar City under Savings	Sewerage and Septage Management	17.7	13.41	Work Completed	Reduction in the no. of manholes from 1437 Nos to 1092 Nos & Sewer network from 38.17 Km to 30.36 km.
66	Hospet	Construction of Sewerage and Septage System (Additional Grant)	Sewerage and Septage Management	16.58	2.87	Work Completed	Reduction in Sewer network of 110 mm dia from 96.096 km to 33.317 km and HSC from 12012 Nos to 4161 Nos.
67	Hospet	Providing Water Supply System in Hosapete City under AMRUT Scheme.	Water Supply	50.82	36.85	Work Completed	KUIDFC has taken up distribution work. Hence, there is savings in the distribution length.
68	Raichur	Providing UGD works in Eklaspur, Ashkihal and missing links in Ward no. 13 to 22 Raichur Savings	Sewerage and Septage Management	9.45	5.31	Work in Progress	
TOTAL				1055.69	856.30		

DETAILS OF WATERBODIES REJUVENATION PROJECTS (TRANCHE-3) UNDER AMRUT 2.0 - KALBURAGI DIVISION

Sno.	District	ULB	Project Title	Project Milestone	Est. TPC (in Cr.)	Est. CAPEX (in Cr.)	Est. O&M (in Cr.)
1	Bellary	Bellary	Rejuvenation of Dodda Bhavi well near 2nd Gate of ward No. 39 of Ballari	Pending DPR Preparation	1.3125	1.25	0.0625
2	Bellary	Bellary	Rejuvenation of Basavana kunte lake in Ward No. 37	Pending DPR Preparation	7.875	7.5	0.375
3	Bellary	Bellary	Rejuvenation of Marati Galli lake in Ward No. 37 of Ballari	Pending DPR Preparation	4.725	4.5	0.225
4	Bellary	Kurudugodu (Tmc)	Development of Impounding Reservoir at Sindigeri road in TMC Kurugodu	Pending DPR Preparation	1.760	1.6	0.16
5	Bellary	Kampli (Tmc)	Rejuvenation of Somappa lake and other development works	Pending DPR Preparation	2.200	2	0.2
6	Bellary	Bellary	Rejuvenation of Shivaling Nagar lake (karkana kunte) in Ward No. 38 of Ballari	Pending DPR Preparation	6.825	6.5	0.325
7	Bellary	Bellary	Rejuvenation of well near Judge quarters ward no. 1 of Ballari	Pending DPR Preparation	0.263	0.25	0.0125
8	Bidar	Aurad (Tp)	water rejuvenation for chandan kerri	Pending DPR Preparation	2.150	2	0.15
9	Bidar	Aurad (Tp)	Rejuvenation for Deshmukh Kerri	Pending DPR Preparation	2.150	2	0.15
10	Bidar	Chitgoppa (Tmc)	Rejuvenation & Developement of Maisamma Temple well in ward no 23 Fathmapur	Pending DPR Preparation	0.750	0.7	0.05
11	Bidar	Chitgoppa (Tmc)	Rejuvenation and improvement of nala open well in ward no 6 at TMC Chitguppa (Open well no-01)	Pending DPR Preparation	0.550	0.5	0.05
12	Bidar	Chitgoppa (Tmc)	Rejuvenation and improvement of Nala openwell in Ward No. 02 at TMC Chitguppa	Pending DPR Preparation	0.450	0.4	0.05


13	Bidar	Bhalki (Tmc)	Rejuvenation and development work of MI Tank near Channabasaveshwara ashram in Bhalki Town.	Pending DPR Preparation	15.150	15	0.15
14	Bidar	Bhalki (Tmc)	Rejuvenation and development of lake survey no.274/1 mashoom pasha colony in bhalki town.	Pending DPR Preparation	4.800	4.65	0.15
15	Bidar	Bhalki (Tmc)	Rejuvenation and development of jara bhavi beside bhalkeshwar temple in bhalki town.	Pending DPR Preparation	0.385	0.35	0.035
16	Bidar	Bidar (Cmc + Og)	Rejuvenation of Historical water body around fort from Delhi Darwaza to Tasker Road	Pending DPR Preparation	4.700	4.5	0.2
17	Bidar	Bidar (Cmc + Og)	Rejuvenation of Historical water body around fort from Tasker Road Kaman to Shahgunj Kaman	Pending DPR Preparation	3.650	3.5	0.15
18	Bidar	Bidar (Cmc + Og)	Rejuvenation of Historical water body around fort from Shahgunj Kaman to Naya Kaman	Pending DPR Preparation	4.700	4.5	0.2
19	Bidar	Bidar (Cmc + Og)	Rejuvenation of Historical water body around fort from Naya Kaman to Karnataka College	Pending DPR Preparation	4.200	4	0.2
20	Bidar	Bidar (Cmc + Og)	Rejuvenation of Historical water body around fort from Karnataka College to Fathe Darwaza	Pending DPR Preparation	4.200	4	0.2
21	Bidar	Bidar (Cmc + Og)	Rejuvenation of Historical water body around fort from Fathe Darwaza via Mangalpeth Kaman to Nittur Polytechnic College	Pending DPR Preparation	4.700	4.5	0.2
22	Bidar	Bidar (Cmc + Og)	Rejuvenation of Gornalli Lake at Shahpur Gate (area 72.17 acres), by providing Land cleaning, desilting, compound wall walking track electrical work and gardening work etc.,	Pending DPR Preparation	15.500	15	0.5

23	Bidar	Bidar (Cmc + Og)	Rejuvenation of Papnash Lake, includes bund improvement desilting, compound wall walking track electrical work and gardening work etc.,	Pending DPR Preparation	5.200	5	0.2
24	Bidar	Homnabad (Tmc)	Rejuvenation and development work of Survy no 303 buggi basavanna vanjari lake in Humnabad Town.	Pending DPR Preparation	3.960	3.6	0.36
25	Bidar	Homnabad (Tmc)	Rejuvenation and development work of Survy no 254 open well near kallur road in Humnabad Town.	Pending DPR Preparation	0.220	0.2	0.02
26	Bidar	Homnabad (Tmc)	Rejuvenation and development work of Survy no 309 open well near kallur road in Humnabad Town.	Pending DPR Preparation	0.220	0.2	0.02
27	Bidar	Basavakalyan (Cmc)	Improvement of inlet and outlet channels and drains leading to Tipuranth lake	Pending DPR Preparation	0.350	0.3	0.05
28	Bidar	Basavakalyan (Cmc)	Development of Rain water harvesting channels to fill the Tipuranth lake during monsoon in Basavakalyan city	Pending DPR Preparation	0.350	0.3	0.05
29	Bidar	Basavakalyan (Cmc)	Diversion of polluting drains from discharging sewage in Tipuranth lake in Basavakalyan city	Pending DPR Preparation	1.210	1.1	0.11
30	Bidar	Basavakalyan (Cmc)	Providing silt trap to arrest silt flow in Tipuranth lake in Basavakalyan city	Pending DPR Preparation	0.350	0.3	0.05
31	Bidar	Basavakalyan (Cmc)	Rejuvenation and improvement of Mahadev Kalyani in ward 25 at CMC	Pending DPR Preparation	0.110	0.1	0.01
32	Bidar	Basavakalyan (Cmc)	Rejuvenation and improvement of Bheemnagar Kalyani in ward 25 at CMC Basavakalyan	Pending DPR Preparation	0.055	0.05	0.005
33	Bidar	Basavakalyan (Cmc)	Rejuvenation and improvement of Bhangi bowli Kalyani in ward no 14 at CMC Basavakalyan	Pending DPR Preparation	0.055	0.05	0.005

34	Bidar	Basavakalyan (Cmc)	Rejuvenation and improvement of Peerbasha Bangla Kalyani at CMC Basavakalyan	Pending DPR Preparation	0.055	0.05	0.005
35	Bidar	Basavakalyan (Cmc)	Desilting and other works Nulichandayya Open well at CMC Basavakalyan	Pending DPR Preparation	0.083	0.075	0.0075
36	Bidar	Basavakalyan (Cmc)	Desilting and other works of Sahahussain Open well at CMC Basavakalyan	Pending DPR Preparation	0.083	0.075	0.0075
37	Kalaburgi	Jevargi (Tp)	Development of awarad lake at sy no 42 in jewargi town	Pending DPR Preparation	3.300	3	0.3
38	Kalaburgi	Chitapur (Tmc)	Rejuvenation of Shivashankar Open Well in Chittapur Town	Pending DPR Preparation	0.150	0.11	0.04
39	Kalaburgi	Jevargi (Tp)	Development of kalyani at Buggi area in jewargi town	Pending DPR Preparation	0.400	0.25	0.15
40	Kalaburgi	Jevargi (Tp)	Development of saragan kalyani at ward no 01 jewargi town	Pending DPR Preparation	0.400	0.25	0.15
41	Kalaburgi	Gulbarga (M Corp. + Og)	Silt Settlement Tank for WTP Backwash Water & Catch Drain at Sharanbasaveshwara Appa lake in kalaburagi city	Pending DPR Preparation	1.100	1	0.1
42	Kalaburgi	Jevargi (Tp)	Development of shanmukas hivayogi mata well in jewargi town	Pending DPR Preparation	0.400	0.25	0.15
43	Kalaburgi	Jevargi (Tp)	Development of Gangavva matha well in jewargi town	Pending DPR Preparation	0.400	0.25	0.15
44	Kalaburgi	Chitapur (Tmc)	Rejuvenation of Asar mahalla Open Well in Chittapur Town	Pending DPR Preparation	0.350	0.315	0.035
45	Kalaburgi	Chitapur (Tmc)	Rejuvenation of Peddu Math Open Well in Chittapur Town	Pending DPR Preparation	0.050	0.045	0.005
46	Kalaburgi	Chitapur (Tmc)	Rejuvenation of Shahabad Road Open Well in Chittapur Town	Pending DPR Preparation	0.250	0.225	0.025
47	Kalaburgi	Sedam (Tmc)	Rejuvenation of Water Body Open well at Opp Saraswati Theater Sedam	Pending DPR Preparation	0.900	0.8	0.1
48	Kalaburgi	Sedam (Tmc)	Rejuvenation of Water Body Open well at Valmiki Nagar Sedam	Pending DPR Preparation	0.900	0.8	0.1

49	Kalaburgi	Chitapur (Tmc)	Rejuvenation of Deshmukh Layout Open Well in Chittapur Town	Pending DPR Preparation	0.400	0.36	0.04
50	Kalaburgi	Kalagi	Development of Water Bodies rudravati river (lake) in Kalagi Town	Pending DPR Preparation	1.050	1	0.05
51	Kalaburgi	Chitapur (Tmc)	Rejuvenation of Kshatriyya Minar Near Open Well in Chittapur Town	Pending DPR Preparation	0.300	0.27	0.03
52	Kalaburgi	Chitapur (Tmc)	Rejuvenation of Kotlapur Yallamma Devi Temple Near Open Well in Chittapur Town	Pending DPR Preparation	0.440	0.4	0.04
53	Kalaburgi	Chitapur (Tmc)	Rejuvenation of Chittawali Darga Open Well in Chittapur Town	Pending DPR Preparation	0.300	0.27	0.03
54	Kalaburgi	Chitapur (Tmc)	Rejuvenation of Nagavi Temple Near Open Well in Chittapur Town	Pending DPR Preparation	0.150	0.135	0.015
55	Kalaburgi	Chitapur (Tmc)	Rejuvenation of Ishwar Mandir Railway Track Near Open Well in Chittapur Town(De-Selting , Repairs to the Walls, Steps, Fixing of Grill, Fixing of Motor, Pipeline works and Development works Sourrounding Well)	Pending DPR Preparation	0.300	0.27	0.03
56	Kalaburgi	Gulbarga (M Corp. + Og)	Rejuvenation of Water Body at Bhamani Fort Moat area of Kalaburagi city.	Pending DPR Preparation	14.600	14.5	0.1
57	Kalaburgi	Gulbarga (M Corp. + Og)	Provision of In-Situ Waste Water treatment Plant at Bhamani Fort Moat Area	Pending DPR Preparation	5.000	4.5	0.5
58	Koppal	Koppal (Cmc)	Rejuvenation of Mothikeri Lake	Pending DPR Preparation	2.200	2	0.2
59	Koppal	Koppal (Cmc)	Rejuvenation of Handikeri Lake	Pending DPR Preparation	2.200	2	0.2
60	Koppal	Yelbarga (Tp)	Rejuvenation of Red Lake and Kondada bhavi and other Wells in Yelbarga TP Limit	Pending DPR Preparation	2.500	2.4	0.1
61	Koppal	Kaaratagi (Tmc)	Development of Baavi in ward No 05	Pending DPR Preparation	0.110	0.1	0.01

62	Koppal	Kaaratagi (Tmc)	Development of Sunkali Veerappa Baavi	Pending DPR Preparation	0.660	0.6	0.06
63	Koppal	Kaaratagi (Tmc)	Development of Lake in survey No416	Pending DPR Preparation	2.600	2.5	0.1
64	Raichur	Raichur (Cmc)	Development Works in Mavinakere, Azad nagar, ward no.04 in Raichur City	Pending DPR Preparation	2.650	2.4	0.25
65	Vijayanagar	Kudligi (Tp)	DEVELOPMENT OF UDASALAMMANA KUNTE in town panchayath kudaligi liimits	Pending DPR Preparation	1.750	1.6	0.15
66	Yadgir	Yadgir (Cmc)	DEVELOPMENT OF SMALL LAKE(LUMBINI LAKE)	Pending DPR Preparation	1.050	1	0.05
67	Yadgir	Shahpur (Tmc)	Devolopment and Improvement of Maveen kere(Lake)	Pending DPR Preparation	1.100	1	0.1
68	Yadgir	Shahpur (Tmc)	Improvement of Nagarkere (Lake) in Shahapur CMC Limits	Pending DPR Preparation	1.100	1	0.1
69	Yadgir	Shahpur (Tmc)	Improvement of Rakamgere lake in Shahapur CMC	Pending DPR Preparation	0.440	0.4	0.04
TOTAL					154.795	146.600	8.195


 ಸಹಾಯಕ ನಿರ್ದೇಶಕರು (ಅಭಿವೃದ್ಧಿ)
 ಪೌರಾಡಳಿತ ನಿರ್ದೇಶನಾಲಯ
 - ಬೆಂಗಳೂರು

ಅಮೃತ 2.0 ಯೋಜನೆ

ಅನುಬಂಧ -02

DETAILS OF DEVELOPMENT OF GREENSPACES & PARKS (TRANCHE-3) UNDER AMRUT 2.0 - KALBURAGI DIVISION

Sno.	District	ULB	Project Title	Project Milestone	Est. Total Project Cost (in Cr.)	Est. CAPEX (in Cr.)	Est. O&M (in Cr.)
1	Bellary	Bellary	Development of Sontha Linganna Park in W.No 22 of Ballari City	Pending DPR Preparation	0.945	0.9	0.045
2	Bellary	Bellary	Development of KHB Colony Park of W.No 35 in Ballari City	Pending DPR Preparation	0.945	0.9	0.045
3	Bellary	Bellary	Development of Vadde Nagappa Layout Park in W.No 34 of Ballari City	Pending DPR Preparation	0.525	0.5	0.025
4	Bellary	Bellary	Development of Tilak Nagar Park W.No 34	Pending DPR Preparation	0.525	0.5	0.025
5	Bellary	Bellary	Development of Ex-Serviceman Colony Park(OHT) in W.No 31 of Ballari City	Pending DPR Preparation	0.63	0.6	0.03
6	Bellary	Bellary	Development of Raghavendra Colony 2nd Stage Park in W.No 20 of Ballari City	Pending DPR Preparation	1.68	1.6	0.08
7	Bellary	Kurudugodu (Tmc)	Development of Yallapur park in TMC Kurugodu.	Pending DPR Preparation	0.22	0.2	0.02
8	Bellary	Kampli (Tmc)	Development of Park Sy No 1331A/2 & 1331B/1 Near Sai baba temple in TMC Kampli.	Pending DPR Preparation	0.263	0.2505	0.0125
9	Bellary	Kampli (Tmc)	Development of Park Sy No 1363/1A1 Vinayaka Nagar in TMC Kampli.	Pending DPR Preparation	0.42	0.4	0.02

Sno.	District	ULB	Project Title	Project Milestone	Est. Total Project Cost (in Cr.)	Est. CAPEX (in Cr.)	Est. O&M (in Cr.)
10	Bellary	Kampli (Tmc)	Development of Park Sy No 1406/1 Near Green land in TMC Kampli.	Pending DPR Preparation	0.263	0.2505	0.0125
11	Bellary	Kampli (Tmc)	Development of WARD NO 21 SY NO 1332/A Housing Board in TMC Kampli.	Pending DPR Preparation	0.105	0.1	0.005
12	Bellary	Kurugodu (Tmc)	Development of Park behind Mini Vidhanasouda Bailur road in TMC Kurugodu.	Pending DPR Preparation	0.22	0.2	0.02
13	Bidar	Aurad (Tp)	Garden and Green Parks in Sy.no.65/3 at Aurad.B	Pending DPR Preparation	0.55	0.5	0.05
14	Bidar	Aurad (Tp)	Garden and Green Parks in Sy.no.120/A at Aurad.B	Pending DPR Preparation	0.55	0.5	0.05
15	Bidar	Chitgoppa (Tmc)	Development of Park in Sy No. 284/4 in Ward No. 22 Priya darshini colony Chitguppa	Pending DPR Preparation	0.45	0.4	0.05
16	Bidar	Bhalki (Tmc)	Construction and Development of park survey no.208/2 in Bhalki Town.	Pending DPR Preparation	1.05	1.00	0.05
17	Bidar	Bhalki (Tmc)	Construction and development of park in survey no.276/6 and 7 in bhalki town	Pending DPR Preparation	1.05	1.00	0.05
18	Bidar	Bhalki (Tmc)	Construction and development of park in survey no.347/2 in bhalki town	Pending DPR Preparation	1.05	1.00	0.05

Sno.	District	ULB	Project Title	Project Milestone	Est. Total Project Cost (in Cr.)	Est. CAPEX (in Cr.)	Est. O&M (in Cr.)
19	Bidar	Bhalki (Tmc)	Construction and Development of park at survey no.419 in bhalki town	Pending DPR Preparation	1.05	1.00	0.05
20	Bidar	Bhalki (Tmc)	Construction and development of park at survey no.404/2in bhalki town.	Pending DPR Preparation	1.05	1.00	0.05
21	Bidar	Bidar (Cmc + Og)	Development of Park at Siddaramiah Layout on Mailoor Ring Road	Pending DPR Preparation	2.2	2.00	0.2
22	Bidar	Bidar (Cmc + Og)	Development of Public Garden at Darga pura	Pending DPR Preparation	0.99	0.9	0.09
23	Bidar	Bidar (Cmc + Og)	Development of Park at talwodi	Pending DPR Preparation	0.99	0.9	0.09
24	Bidar	Bidar (Cmc + Og)	Development of Siddharth Park at Mailoor	Pending DPR Preparation	0.77	0.7	0.07
25	Bidar	Bidar (Cmc + Og)	Development of Dr. B.R Ambedkar park at Bank Colony	Pending DPR Preparation	0.99	0.9	0.09
26	Bidar	Bidar (Cmc + Og)	Development of Park opp. NIDA Nursing College in Ward No. 24	Pending DPR Preparation	0.99	0.9	0.09
27	Bidar	Bidar (Cmc + Og)	Development of Park Agriculture Park at Agriculture Colony Gumpa	Pending DPR Preparation	0.99	0.9	0.09
28	Bidar	Bidar (Cmc + Og)	Development of Park at New KHB Colony beside RTO office	Pending DPR Preparation	0.9	0.85	0.05


Sno.	District	ULB	Project Title	Project Milestone	Est. Total Project Cost (in Cr.)	Est. CAPEX (in Cr.)	Est. O&M (in Cr.)
29	Bidar	Bidar (Cmc + Og)	Development of Park at Old Adarsh Colony	Pending DPR Preparation	0.42	0.4	0.02
30	Bidar	Bidar (Cmc + Og)	Development of Park at Anand Nagar	Pending DPR Preparation	0.75	0.7	0.05
31	Bidar	Bidar (Cmc + Og)	Development of Park at Guru Nagar in Ward No. 13	Pending DPR Preparation	0.52	0.5	0.02
32	Bidar	Bidar (Cmc + Og)	Development of Park at Shaheen Nagar	Pending DPR Preparation	0.66	0.6	0.06
33	Bidar	Bidar (Cmc + Og)	Development of Park at Boudh Nagar Naubad	Pending DPR Preparation	0.88	0.8	0.08
34	Bidar	Bidar (Cmc + Og)	Development of Park at Jai Bheem Nagar Naubad	Pending DPR Preparation	0.86	0.8	0.06
35	Bidar	Bidar (Cmc + Og)	Development of Park at NGO's Colony Mailoor Cross	Pending DPR Preparation	0.66	0.6	0.06
36	Bidar	Bidar (Cmc + Og)	Development of Park at Faizul Haq Layout on Chidri Ring Road	Pending DPR Preparation	0.54	0.5	0.04
37	Bidar	Bidar (Cmc + Og)	Development of Park opp. H/o Vijay Laxmi near SRS Function Hall at Guru Nagar in Ward No. 14	Pending DPR Preparation	0.75	0.7	0.05
38	Bidar	Bidar (Cmc + Og)	Development of Park Shiv Nagar North (Basweshwar Park)	Pending DPR Preparation	0.7	0.65	0.05
39	Bidar	Bidar (Cmc + Og)	Development of Vivekanand Park at Vivekanand Colony in Bidar City	Pending DPR Preparation	0.77	0.7	0.07

Sno.	District	ULB	Project Title	Project Milestone	Est. Total Project Cost (in Cr.)	Est. CAPEX (in Cr.)	Est. O&M (in Cr.)
40	Bidar	Homnabad (Tmc)	Construction and development of park in survey no 474 kallur road at humnabad town	Pending DPR Preparation	0.33	0.3	0.03
41	Bidar	Homnabad (Tmc)	Construction and Development of park at survey no. 207 in IDSMP layout Kallur Road Humanbad Town	Pending DPR Preparation	0.44	0.4	0.04
42	Bidar	Homnabad (Tmc)	Construction and Development of park at survey no. 296 at Rajrajeshwari temple hydrabad road Humanbad Town	Pending DPR Preparation	0.33	0.3	0.03
43	Bidar	Basavakalyan (Cmc)	Improvement of Vijaynagar colony park W. No 16 at CMC Basavakalyan	Pending DPR Preparation	0.225	0.2	0.025
44	Bidar	Basavakalyan (Cmc)	Improvement of Hiremath Colony park W. No 18 at CMC Basavakalyan	Pending DPR Preparation	0.225	0.2	0.025
45	Bidar	Basavakalyan (Cmc)	Improvement of Mahadev colony park W. No 24 at CMC Basavakalyan	Pending DPR Preparation	0.225	0.2	0.025
46	Kalaburgi	Gulbarga (M Corp. + Og)	Development of park opp GT&TC college M. G road in kalaburagi city	Pending DPR Preparation	1.19	0.75	0.44

Sno.	District	ULB	Project Title	Project Milestone	Est. Total Project Cost (in Cr.)	Est. CAPEX (in Cr.)	Est. O&M (in Cr.)
47	Kalaburgi	Gulbarga (M Corp. + Og)	Development of park at vivekananda nagar ward no 9 in kalaburagi city	Pending DPR Preparation	0.92	0.7	0.22
48	Kalaburgi	Gulbarga (M Corp. + Og)	Development of waste to wonder theme park at mehboob gulshan garden in kalaburagi city	Pending DPR Preparation	1.39	1.00	0.39
49	Kalaburgi	Chitapur (Tmc)	Development of Green spaces	Pending DPR Preparation	0.66	0.6	0.06
50	Kalaburgi	Sedam (Tmc)	Development of Green Spaces and Park in sedam town	Pending DPR Preparation	0.525	0.5	0.025
51	Kalaburgi	Sedam (Tmc)	Development of Green Spaces and Park NGO Colony	Pending DPR Preparation	0.525	0.5	0.025
52	Kalaburgi	Jevargi (Tp)	Development of garden at sy no 60 in jewargi town	Pending DPR Preparation	0.4	0.25	0.15
53	Kalaburgi	Jevargi (Tp)	Development of garden at sy no 15 and 16 in jewargi town	Pending DPR Preparation	0.4	0.25	0.15
54	Kalaburgi	Jevargi (Tp)	Development of Garden in sy no 33 jewargi town	Pending DPR Preparation	0.4	0.25	0.15
55	Kalaburgi	Jevargi (Tp)	Development of garden at sy no 28 in jewargi town	Pending DPR Preparation	0.4	0.25	0.15
56	Kalaburgi	Gulbarga (M Corp. + Og)	Development of park at Ghabare Layout ward No 54 in Kalaburgi City	Pending DPR Preparation	1.27	0.82	0.45

Sno.	District	ULB	Project Title	Project Milestone	Est. Total Project Cost (in Cr.)	Est. CAPEX (in Cr.)	Est. O&M (in Cr.)
57	Kalaburgi	Gulbarga (M Corp. + Og)	Development of park opposite Sagar maternity Home Aiwan - e - Shahi area in ward no 46 in Kalburgi city	Pending DPR Preparation	0.89	0.73	0.16
58	Koppal	Koppal (Cmc)	Bhudda Theme Park in 26th ward	Pending DPR Preparation	0.55	0.5	0.05
59	Koppal	Koppal (Cmc)	Eshwara Cultural Park	Pending DPR Preparation	0.55	0.5	0.05
60	Koppal	Yelbarga (Tp)	Development of Budda Basava Ambdikar Bhavan and Other Gardens in Yelburga TP Limit	Pending DPR Preparation	0.65	0.6	0.05
61	Koppal	Kaaratagi (Tmc)	Development of Park in Ward No11 CBS Colony	Pending DPR Preparation	0.23	0.2	0.03
62	Koppal	Kaaratagi (Tmc)	Development of Park in Ward No 15	Pending DPR Preparation	0.23	0.2	0.03
63	Koppal	Kaaratagi (Tmc)	Development of Park in Ward No 04	Pending DPR Preparation	0.23	0.2	0.03
64	Koppal	Kaaratagi (Tmc)	Development of Park in Ward No 12	Pending DPR Preparation	0.23	0.2	0.03


Sno.	District	ULB	Project Title	Project Milestone	Est. Total Project Cost (in Cr.)	Est. CAPEX (in Cr.)	Est. O&M (in Cr.)
65	Raichur	Raichur (Cmc)	Improvement of Park in mavina kere lake garden , ward no.04 in Raichur City	Pending DPR Preparation	0.65	0.6	0.05
66	Vijayanagar	Kudligi (Tp)	Development of Park in CK Veeranna Layout	Pending DPR Preparation	0.263	0.2505	0.0125
67	Vijayanagar	Kudligi (Tp)	Development of Park in B R Shreenivas shetty layout at the Ward number 3	Pending DPR Preparation	0.263	0.2505	0.0125
68	Vijayanagar	Kudligi (Tp)	Development of park in Ambadi Nagaraj layout ward 10 BB Taanda road	Pending DPR Preparation	0.263	0.2505	0.0125
69	Vijayanagar	Kudligi (Tp)	Development of KHB Colony Park in ward number 2	Pending DPR Preparation	0.263	0.2505	0.0125
70	Yadgir	Shahpur (Tmc)	Development of bapugouda nagar garden in ward no.02 Shahapur	Pending DPR Preparation	0.33	0.3	0.03
71	Yadgir	Shahpur (Tmc)	Development of garden near Mahesh Patil Hospital (Dr. Shivakumar Swamiji Garden) in ward no.03 Shahapur	Pending DPR Preparation	0.11	0.1	0.01
72	Yadgir	Shahpur (Tmc)	Development of garden in front of Dharma reddy house , Tokapur layout in ward no.04 Shahapur	Pending DPR Preparation	0.11	0.1	0.01
73	Yadgir	Shahpur (Tmc)	Development of garden in front of Sinnur hospital in ward no.13 Shahapur	Pending DPR Preparation	0.11	0.1	0.01
TOTAL					45.648	40.603	5.045


 ಸಹಾಯಕ ನಿರ್ದೇಶಕರು (ಅಭಿವೃದ್ಧಿ)
 ಪೌರಾಡಳಿತ ನಿರ್ದೇಶನಾಲಯ
 ಬೆಂಗಳೂರು

ANNEXURE -2
Details of AMRUT-2.0 works of Kalaburagi Zone

SI No	ULB Name	DPR Cost (In Crores)	Remarks
1)	Kalaburagi District		
1	Aland	85.86	Work under progress.
2	Jewargi	52.95	
3	Chincholi	50.45	Tender Evaluation is under progress
4	Kamalapur	46.76	
5	Kalagi	31.05	
6	Sedam	47.85	
7	Chittapur	45.53	
8	Wadi	32.81	
2)	Yadgir District:		
1	Hunasagi	48.62	Work under progress.
2	Kembavi	39.74	
3	Kakkera	59.39	Design and Drawings are approved and work to be started.
4	Shahapur	86.82	Work under progress.
5	Bheemarayangudi	28.88	
6	Yadgir	53.16	Design and Drawings are approved and work to be started.
7	Gurmitkal	24.31	
3)	Bidar District:		
1	Aurad	84.82	Design and Drawings are approved and work to be started.
2	Humanabad	160.85	
3	Chitaguppa		
4	Hallikhed		
4)	Ballari District:		
1	Siruguppa	46.15	Work under progress
2	Kurugodu	70.70	
3	Sanduru	51.14	

5)	Vijayanagar District:		
1	Kudligi	65.74	Work to be started,
2	Kotturu	80.43	
3	Hagaribommanhalli	37.22	
4	Hadagali	14.81	
5	Kamalapur	33.11	
6	Mariyammanhalli	77.39	
6)	Raichuru District		
1	Lingasuguru	93.76	Work under progress
2	Manvi	67.53	Tender Evaluation is under progress.
3	Kavital	33.86	
4	Maski	50.80	
5	Hutti	33.60	
6	Turvihal	33.86	
7)	Koppal District		
1	Koppal	138.47	Work under progress
2	Bhagyanagar		
3	Yelburga	264.12	
4	Kuknooru		
5	Kankagiri	204.57	Work to be started.
6	Kartagi		
7	kustagi	30.95	Tender Evaluation is under progress.
	Total Amount	2408.06	
	No of projects	41	


Chief Engineer
KUWS&D Board
Kalburgi