

ಕರ್ನಾಟಕ ವಿಧಾನ ಪರಿಷತ್ತು

ಚುಕ್ಕೆ ಗುರುತಿನ ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ : 158(1260)
 ಸದಸ್ಯರ ಹೆಸರು : ಶ್ರೀ ಆಯನೂರು ಮಂಜುನಾಥ್ (ಪದವೀಧರರ ಕ್ಷೇತ್ರ)
 ಉತ್ತರಿಸಬೇಕಾದ ದಿನಾಂಕ : 17-03-2020
 ಉತ್ತರಿಸುವ ಸಚಿವರು : ಮಾನ್ಯ ನಗರಾಭಿವೃದ್ಧಿ ಸಚಿವರು.

ಕ್ರ.ಸಂ	ಪ್ರಶ್ನೆ	ಉತ್ತರ																																																
ಅ)	ಶಿವಮೊಗ್ಗ ಮಹಾನಗರಪಾಲಿಕೆಯ 35 ವಾರ್ಡ್‌ಗಳಲ್ಲಿ ಎಲ್ಲೆಲ್ಲ ಯಾವ ಯಾವ ಕಾಮಗಾರಿಗಳನ್ನು ಅಮೃತ ಯೋಜನೆಯಡಿಯಲ್ಲಿ ಯಾವ ಯಾವ ಕಂಪನಿ/ಗುತ್ತಿಗೆದಾರರಿಂದ ನಡೆಸಲಾಗುತ್ತಿದೆ: (ವಾರ್ಡ್‌ವಾರು ನೀಡುವುದು) ವಿವರ	<p>1. ಕೇಂದ್ರ ಪುರಸ್ಕೃತ 'ಅಮೃತ' ಯೋಜನೆ:</p> <p>ಶಿವಮೊಗ್ಗ ಮಹಾನಗರಪಾಲಿಕೆಗೆ ಕೇಂದ್ರ ಪುರಸ್ಕೃತ 'ಅಮೃತ' ಯೋಜನೆಯಡಿ 5 ವರ್ಷಗಳ ಅವಧಿಗೆ ಒಟ್ಟು ಅನುದಾನ ರೂ.180.83 ಕೋಟಿ ಹಂಚಿಕೆಯಾಗಿದ್ದು, ಸದರಿ ಅನುದಾನದಡಿ ಈ ಕೆಳಕಂಡ ಕಾಮಗಾರಿಗಳನ್ನು ಕೈಗೊಳ್ಳಲಾಗಿದೆ:-</p> <p align="right">(ರೂ. ಕೋಟಿಗಳಲ್ಲಿ)</p> <table border="1"> <thead> <tr> <th>ಕ್ರ. ಸಂ.</th> <th>ವಲಯ</th> <th>ಕಾಮಗಾರಿ ಗಳ ಸಂಖ್ಯೆ</th> <th>ಅನುಮೋದಿತ ಯೋಜನಾ ಮೊತ್ತ</th> <th>ಕಾರ್ಯಾಡೇಶ ನೀಡಿದ ಮೊತ್ತ</th> <th>ವೆಚ್ಚ</th> </tr> </thead> <tbody> <tr> <td>1</td> <td>ನೀರು ಸರಬರಾಜು</td> <td>1</td> <td>42.00</td> <td>38.40</td> <td>0.383</td> </tr> <tr> <td>2</td> <td>ಒಳಚರಂಡಿ</td> <td>2</td> <td>65.00</td> <td>62.58</td> <td>43.40</td> </tr> <tr> <td>3</td> <td>ಹಸಿರು ಜಾಗ ಮತ್ತು ಉದ್ಯಾನವನ ಅಭಿವೃದ್ಧಿ</td> <td>10</td> <td>4.00</td> <td>3.59</td> <td>2.94</td> </tr> <tr> <td>4</td> <td>ಮಳೆ ನೀರು ಚರಂಡಿ</td> <td>15</td> <td>69.83</td> <td>60.73</td> <td>13.10</td> </tr> <tr> <td></td> <td>ಒಟ್ಟು</td> <td>28</td> <td>180.83</td> <td>165.30</td> <td>59.83</td> </tr> </tbody> </table> <p>'ಅಮೃತ' ಯೋಜನೆಯಡಿ ನೀರು ಸರಬರಾಜು ಮತ್ತು ಒಳಚರಂಡಿ ಯೋಜನೆಯ ಕಾಮಗಾರಿಗಳನ್ನು ಕರ್ನಾಟಕ ನಗರ ನೀರು ಸರಬರಾಜು ಮತ್ತು ಒಳಚರಂಡಿ ಮಂಡಳಿಯಿಂದ ಅನುಷ್ಠಾನಿಸುತ್ತಿದ್ದು, ವಿವರಗಳು ಈ ಕೆಳಕಂಡಂತಿದೆ:</p> <p>1. 'ಅಮೃತ' ಯೋಜನೆಯಡಿ ಶಿವಮೊಗ್ಗ ನಗರದ ನೀರು ಸರಬರಾಜು ವ್ಯವಸ್ಥೆಯನ್ನು ಪುನಶ್ಚೇತನ ಮತ್ತು ಅಭಿವೃದ್ಧಿಪಡಿಸುವ ಯೋಜನೆ</p> <p>'ಅಮೃತ' ಯೋಜನೆಯಡಿಯಲ್ಲಿ ನಗರದಲ್ಲಿ ಹಾಲಿ ಇರುವ ನೀರು ಪೂರೈಕೆ ವ್ಯವಸ್ಥೆಯನ್ನು ಅಭಿವೃದ್ಧಿ ಮತ್ತು ಪುನಶ್ಚೇತನಗೊಳಿಸಲು ರೂ.42.42 ಕೋಟಿ ಯೋಜನೆಯ ಪ್ಯಾಕೇಜ್ ಟೆಂಡರ್‌ನ್ನು ಮೆ ಜೈಹಿಂದ್ ಪ್ರಾಜೆಕ್ಟ್ಸ್ ಪ್ರೈ.ಲಿ. ಜಿ.ವಿ. ಶ್ರೀ.ಪಿ.ಸಿ. ಸ್ನೇಹಾಲ್, ಸುಧನ್ವ, ಇಂಜಿನಿಯರ್ಸ್ ಮತ್ತು ಬಲ್ಡರ್ಸ್, ಇವರಿಗೆ ದಿನಾಂಕ:08-03-2017ರಲ್ಲಿ ರೂ.40.17 ಕೋಟಿಗಳಿಗೆ ವಹಿಸಲಾಗಿದೆ. ಯೋಜನೆಯಡಿ ನಗರದ ವಿವಿಧ ಏರಿಯಾದಲ್ಲಿ 11 ಸಂಖ್ಯೆ ಟ್ಯಾಂಕ್, ಎಲ್.ಬಿ.ಎಸ್. ನಗರದಲ್ಲಿ ಪಂಪ್‌ಹೌಸ್ ನಿರ್ಮಾಣ, 29.11 ಕಿ.ಮೀ. ಉದ್ದ ಎಂ.ಎಸ್ ಮತ್ತು ಡಿ.ಐ. ಕೊಳವೆ ಮಾರ್ಗ, ಕೆ.ಆರ್. ವಾಟರ್‌ವರ್ಕ್ ಮತ್ತು ಎಲ್.ಬಿ.ಎಸ್. ನಗರದಲ್ಲಿ ಪಂಪಿಂಗ್ ಮೆಷನರಿ ಅಳವಡಿಸುವ ಕಾಮಗಾರಿ ನಿರ್ವಹಿಸಲಾಗುತ್ತಿದೆ. ಈ ಕೆಳಕಂಡ ಕಾಮಗಾರಿಯಿಂದ ಸೌಲಭ್ಯ ಹೊಂದುವ ಪಾಲಿಕೆ ವಾರ್ಡ್‌ವಾರು ಮಾಹಿತಿ:-</p> <table border="1"> <thead> <tr> <th>ಕ್ರ. ಸಂ</th> <th>ಕಾಮಗಾರಿ ಹೆಸರು</th> <th>ಕಾಮಗಾರಿ ಯ ಸೌಲಭ್ಯ ಪಡೆಯುವ ವಾರ್ಡ್ ಗಳು</th> <th>ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು</th> </tr> </thead> <tbody> <tr> <td>ಅ)</td> <td>ಮೇಲ್ಕಂಡದ ಜಲಸಂಗ್ರಹಕಾರಗಳು-11 ಸಂ.</td> <td></td> <td></td> </tr> <tr> <td>1)</td> <td>ಜಿಲ್ಲಾ ಪಂಚಾಯತ್ ಟ್ಯಾಂಕ್-10 ಲ.ಅ.ಲ.</td> <td>9, 10 ಮತ್ತು 21 ಭಾಗಶಃ.</td> <td>ಮೆ ಜೈಹಿಂದ್</td> </tr> </tbody> </table>	ಕ್ರ. ಸಂ.	ವಲಯ	ಕಾಮಗಾರಿ ಗಳ ಸಂಖ್ಯೆ	ಅನುಮೋದಿತ ಯೋಜನಾ ಮೊತ್ತ	ಕಾರ್ಯಾಡೇಶ ನೀಡಿದ ಮೊತ್ತ	ವೆಚ್ಚ	1	ನೀರು ಸರಬರಾಜು	1	42.00	38.40	0.383	2	ಒಳಚರಂಡಿ	2	65.00	62.58	43.40	3	ಹಸಿರು ಜಾಗ ಮತ್ತು ಉದ್ಯಾನವನ ಅಭಿವೃದ್ಧಿ	10	4.00	3.59	2.94	4	ಮಳೆ ನೀರು ಚರಂಡಿ	15	69.83	60.73	13.10		ಒಟ್ಟು	28	180.83	165.30	59.83	ಕ್ರ. ಸಂ	ಕಾಮಗಾರಿ ಹೆಸರು	ಕಾಮಗಾರಿ ಯ ಸೌಲಭ್ಯ ಪಡೆಯುವ ವಾರ್ಡ್ ಗಳು	ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು	ಅ)	ಮೇಲ್ಕಂಡದ ಜಲಸಂಗ್ರಹಕಾರಗಳು-11 ಸಂ.			1)	ಜಿಲ್ಲಾ ಪಂಚಾಯತ್ ಟ್ಯಾಂಕ್-10 ಲ.ಅ.ಲ.	9, 10 ಮತ್ತು 21 ಭಾಗಶಃ.	ಮೆ ಜೈಹಿಂದ್
ಕ್ರ. ಸಂ.	ವಲಯ	ಕಾಮಗಾರಿ ಗಳ ಸಂಖ್ಯೆ	ಅನುಮೋದಿತ ಯೋಜನಾ ಮೊತ್ತ	ಕಾರ್ಯಾಡೇಶ ನೀಡಿದ ಮೊತ್ತ	ವೆಚ್ಚ																																													
1	ನೀರು ಸರಬರಾಜು	1	42.00	38.40	0.383																																													
2	ಒಳಚರಂಡಿ	2	65.00	62.58	43.40																																													
3	ಹಸಿರು ಜಾಗ ಮತ್ತು ಉದ್ಯಾನವನ ಅಭಿವೃದ್ಧಿ	10	4.00	3.59	2.94																																													
4	ಮಳೆ ನೀರು ಚರಂಡಿ	15	69.83	60.73	13.10																																													
	ಒಟ್ಟು	28	180.83	165.30	59.83																																													
ಕ್ರ. ಸಂ	ಕಾಮಗಾರಿ ಹೆಸರು	ಕಾಮಗಾರಿ ಯ ಸೌಲಭ್ಯ ಪಡೆಯುವ ವಾರ್ಡ್ ಗಳು	ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು																																															
ಅ)	ಮೇಲ್ಕಂಡದ ಜಲಸಂಗ್ರಹಕಾರಗಳು-11 ಸಂ.																																																	
1)	ಜಿಲ್ಲಾ ಪಂಚಾಯತ್ ಟ್ಯಾಂಕ್-10 ಲ.ಅ.ಲ.	9, 10 ಮತ್ತು 21 ಭಾಗಶಃ.	ಮೆ ಜೈಹಿಂದ್																																															

2)	ತ್ಯಾವರೆಚಟ್ಟುಳ್ಳ -10 ಲ.ಅ.ಎ. 250ಮಿಮಿ ವ್ಯಾಸ ಡಿ.ಐ.ಕೊಳವೆ ಮಾರ್ಗ- 3.00 ಕಿ.ಮೀ.	4 ಭಾಗಶಃ	ಪ್ರಾಜೆಕ್ಟ್ ಪ್ರೈ.ಲ.. ಜಿ.ವಿ. ಶ್ರೀ.ಪಿ.ಸಿ. ಸ್ನೇಹಾಲ್. ಸುಧನ್ವ. ಇಂಜಿನಿಯರ್ಸ್ ಮತ್ತು ಬಿಲ್ಡರ್ಸ್.
3)	ಆಲ್ಟೋಲೆ-10 ಲ.ಅ.ಎ. 250ಮಿಮಿ ವ್ಯಾಸ ಡಿ.ಐ.ಕೊಳವೆ ಮಾರ್ಗ- 0.20 ಕಿ.ಮೀ.	6 ಭಾಗಶಃ	
4)	ಬೊಮ್ಮನ ಕಟ್ಟೆ-10 ಲ.ಅ.ಎ. 250ಮಿಮಿ ವ್ಯಾಸ ಡಿ.ಐ.ಕೊಳವೆ ಮಾರ್ಗ- 3.50 ಕಿ.ಮೀ.	1 ಮತ್ತು 2 ಭಾಗಶಃ	
5)	ಮೆಗ್ಗಾನ್‌ಆಸ್ಟ್ರೇ-10 ಲ.ಅ.ಎ. 250ಮಿಮಿ ವ್ಯಾಸ ಡಿ.ಐ.ಕೊಳವೆ ಮಾರ್ಗ- 0.40 ಕಿ.ಮೀ.	21 ಮತ್ತು 20 ಭಾಗಶಃ	
6)	ವಿಜಯನಗರ-10 ಲ.ಅ.ಎ. 300ಮಿಮಿ ವ್ಯಾಸ ಡಿ.ಐ.ಕೊಳವೆ ಮಾರ್ಗ- 0.80 ಕಿ.ಮೀ.	17 ಮತ್ತು 24 ಭಾಗಶಃ	
7)	ಸರ್ಕ್ಯೂಟ್ ಹೌಸ್- 5 ಲ.ಅ.ಎ. 200ಮಿಮಿ ವ್ಯಾಸ ಡಿ.ಐ.ಕೊಳವೆ ಮಾರ್ಗ- 0.20 ಕಿ.ಮೀ.	19	
8)	ಆರ್.ಎಂ.ಎಲ್.ನಗರ- 5 ಲ.ಅ.ಎ. 200ಮಿಮಿ ವ್ಯಾಸ ಡಿ.ಐ.ಕೊಳವೆ ಮಾರ್ಗ- 0.70 ಕಿ.ಮೀ.	28	
9)	ಸೋಮಿನಕೊಪ್ಪ-5 ಲ.ಅ.ಎ. 250ಮಿಮಿ ವ್ಯಾಸ ಡಿ.ಐ.ಕೊಳವೆ ಮಾರ್ಗ- 3.80 ಕಿ.ಮೀ.	1 ಭಾಗಶಃ	
10)	ಗುಡ್ಡೆಕಲ್-5 ಲ.ಅ.ಎ. 200/250ಮಿಮಿ ಡಿ.ಐ.ಕೊಳವೆ ಮಾರ್ಗ- 0.30 ಕಿ.ಮೀ.	5 ಭಾಗಶಃ	
11)	ವಾದಿ-ಎ-ಹುದಾ-5 ಲ.ಅ.ಎ. 200ಮಿಮಿ ವ್ಯಾಸ ಡಿ.ಐ.ಕೊಳವೆ ಮಾರ್ಗ- 1.05 ಕಿ.ಮೀ.	34 ಭಾಗಶಃ	
ಆ)	ಮಧ್ಯಂತರ ಯಂತ್ರಗಾರ-ಎಲ್.ಬಿ.ಎಸ್.ನಗರ 75 ಹೆಚ್.ಪಿ.-2 ಸಂ. (16,000 ಜನಸಂಖ್ಯೆ)	1,2 ಮತ್ತು 4 ಭಾಗಶಃ	
ಇ)	ಬಿರು ಕೊಳವೆ ಮಾರ್ಗಗಳು:-		
1)	ಬಿರು ಕೊಳವೆ ಮಾರ್ಗ ಸಂ:1 250/300ಮಿಮಿ ವ್ಯಾಸ ಡಿ.ಐ.ಕೊಳವೆ ಮಾರ್ಗ-1.70 ಕಿ.ಮೀ 150 ಹೆಚ್.ಪಿ.-2 ಸಂ. (30,000 ಜನಸಂಖ್ಯೆ)	6, 17, 24 ಭಾಗಶಃ.	
2)	ಬಿರು ಕೊಳವೆ ಮಾರ್ಗ ಸಂ:3 ಮತ್ತು 6 762/711/559ಮಿಮಿ. ವ್ಯಾಸ ಎಂ.ಎಸ್. ಕೊಳವೆ ಮಾರ್ಗ-5.40 ಕಿ.ಮೀ 300 ಹೆಚ್.ಪಿ.-2 ಸಂ. (1,11,000 ಜನಸಂಖ್ಯೆ)	6 ಮತ್ತು 7 ಭಾಗಶಃ. 8, 18, 19, 20, 21, 25 ಭಾಗಶಃ, 26.	
3)	ಸರ್ಕ್ಯೂಟ್ ಹೌಸ್ ಮಧ್ಯಂತರ ಯಂತ್ರಗಾರದಿಂದ ನೀರು ಪೂರೈಕೆಯಾಗುವ ಬ್ಯಾಂಕ್‌ಗಳಿಗೆ ಹಳೆ ಸಿ.ಐ./ ಪಿ.ವಿ.ಸಿ.ಕೊಳವೆ ಮಾರ್ಗದ ಬದಲಿಗೆ ಹೊಸ ಎಂ.ಎಸ್./ ಡಿ.ಐ.ಕೊಳವೆಯನ್ನು ಅಳವಡಿಸಿರುವುದು. 406/350/300/273/250/200 ಎಂಎಂ. ವ್ಯಾಸದ ಎಂ.ಎಸ್. / ಡಿ.ಐ. ಕೊಳವೆ ಮಾರ್ಗ-6.00 ಕಿ.ಮೀ.	7 ಭಾಗಶಃ. 8, 18, 19, 20.	

ಈಗಾಗಲೇ 90% ರಷ್ಟು ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದ್ದು, ಬಾಲನೆಗೊಳಿಸಲಾಗಿದೆ. ಉಳಿಕೆ ಕಾಮಗಾರಿಯನ್ನು ಮಾರ್ಚ್-2020ರಲ್ಲಿ ಪೂರ್ಣಗೊಳಿಸಲು ಉದ್ದೇಶಿಸಲಾಗಿದೆ.

2ಎ. ಕೇಂದ್ರ ಪುರಸ್ಕೃತ ಅಮೃತ್ ಯೋಜನೆಯಡಿ ಶಿವಮೊಗ್ಗ ಮಹಾನಗರ ಪಾಲಿಕೆಯ ಈ ಕೆಳಕಂಡ ವಾರ್ಡ್‌ಗಳಲ್ಲಿ ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆ ಕಲ್ಪಿಸುವ ಕಾಮಗಾರಿಗಳ ಪ್ಯಾಕೇಜ್ ಟೆಂಡರ್‌ನ್ನು ಮೆ|| ಜಯಂತಿ ಸೂಪರ್ ಕನ್ಸ್ಟ್ರಕ್ಷನ್ ಪ್ರೈವೇಟ್ ಆ. ಮಹಸಾನ, ಅಹಮದಾಬಾದ್, ಗುಜರಾತ್ ಇವರಿಗೆ ಗುತ್ತಿಗೆ ಮೊತ್ತ ರೂ.57.04 ಕೋಟಿಗಳಿಗೆ ದಿನಾಂಕ:25.07.2017 ರಂದು ವಹಿಸಲಾಗಿದೆ.

- 1) ವಾರ್ಡ್ ನಂ.2:- ನವುಲೆ ಬಡಾವಣೆಯಲ್ಲಿ ಒಳ ಚರಂಡಿ ವ್ಯವಸ್ಥೆ ಹಾಗೂ ಗೃಹ ಸಂಪರ್ಕಗಳನ್ನು ಕಲ್ಪಿಸುವುದು.
 - ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.
- 2) ವಾರ್ಡ್ ನಂ.4:-ತ್ಯಾವರೆ ಚಟ್ಟುಹಳ್ಳಿ ಹೊಸ ಬಡಾವಣೆಯಲ್ಲಿ ಒಳ ಚರಂಡಿ ವ್ಯವಸ್ಥೆ ಹಾಗೂ ಗೃಹ ಸಂಪರ್ಕಗಳನ್ನು ಕಲ್ಪಿಸುವುದು.
 - ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದ್ದು, ಶೇ.40 ಭಾಗ ಗೃಹ ಸಂಪರ್ಕ ಪಡೆದಿರುತ್ತಾರೆ.
- 3) ವಾರ್ಡ್ ನಂ.5:-
 - 1) ಪುರಲೆ ಹಳೇ ಹಾಗೂ ಹೊಸ ಬಡಾವಣೆಯಲ್ಲಿ ಒಳ ಚರಂಡಿ ವ್ಯವಸ್ಥೆ ಹಾಗೂ ಗೃಹ ಸಂಪರ್ಕಗಳನ್ನು ಕಲ್ಪಿಸುವುದು.
 - ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.
 - 2) ಪುರಲೆಗ್ರಾಮ ಸರ್ವೇ ನಂ.33/ಬಿ-1ರಲ್ಲಿ 5.13 ಎಂ.ಎಲ್.ಡಿ. ಸಾಮರ್ಥ್ಯದ ಎಸ್.ಬಿ.ಆರ್. ಮಾದರಿ ಮಲನ ನೀರಿನ ಶುದ್ಧೀಕರಣ ಘಟಕ ನಿರ್ಮಿಸುವುದು.
 - ಸದರಿ ಕಾಮಗಾರಿಯನ್ನು ಜುಲೈ-2019ರಲ್ಲಿ ಪ್ರಾರಂಭಿಸಲಾಗಿದ್ದು, ಶೇ.70 ಭಾಗ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ. ಉಳಿಕೆ ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ.
- 4) ವಾರ್ಡ್ ನಂ.8:- ವಿನೋಬನಗರ 100 ಅಡಿ ರಸ್ತೆಯಲ್ಲಿ ಪೊಲೀಸ್ ಚೌಕಿಯಿಂದ ಲಕ್ಷ್ಮೀ ಛಾಕೀಸ್ ವರೆವಿಗೂ 30 ವರ್ಷಗಳ ಹಳೇ ಪೈಪುಗಳ ಬದಲಾಗಿ 500 ಮತ್ತು 700 ಮಿ.ಮೀ. ವ್ಯಾಸದ ಆರ್.ಸಿ.ಸಿ ಒಳ ಚರಂಡಿ ಮುಖ್ಯ ಕೊಳವೆ ಮಾರ್ಗವನ್ನು ಅಳವಡಿಸುವುದು.
 - ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.
- 5) ವಾರ್ಡ್ ನಂ.9:- ಲಕ್ಷ್ಮೀ ಛಾಕೀಸ್‌ನಿಂದ ಗಾಂಧಿನಗರ ಮೊದಲ ರಸ್ತೆ ಜಂಕ್ಷನ್ ವರೆವಿಗೂ 30 ವರ್ಷಗಳ ಹಳೇ ಪೈಪುಗಳ ಬದಲಾಗಿ 700 ಮಿ.ಮೀ. ವ್ಯಾಸದ ಆರ್.ಸಿ.ಸಿ ಒಳ ಚರಂಡಿ ಮುಖ್ಯ ಕೊಳವೆ ಮಾರ್ಗವನ್ನು ಅಳವಡಿಸುವುದು.
 - ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.
- 6) ವಾರ್ಡ್ ನಂ.10:- ಬಸವನಗುಡಿ ಮುಖ್ಯರಸ್ತೆಯಿಂದ ರಾಜಾಕಾಲುವೆಯಲ್ಲಿರುವ ಹಳೇ ಪೈಪುಗಳ ಬದಲಾಗಿ 700 ಮಿ.ಮೀ. ವ್ಯಾಸದ ಆರ್.ಸಿ.ಸಿ ಒಳ ಚರಂಡಿ ಮುಖ್ಯ ಕೊಳವೆ ಮಾರ್ಗವನ್ನು ಅಳವಡಿಸುವುದು.
 - ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.

7) ವಾರ್ಡ್ ನಂ.15:- ಹರಿಗೆ ಬಡಾವಣೆಯಲ್ಲಿ ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆ ಹಾಗೂ ಗೃಹ ಸಂಪರ್ಕ ವ್ಯವಸ್ಥೆ ಕಲ್ಪಿಸುವುದು.

- ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.

8) ವಾರ್ಡ್ ನಂ.31:-

1) ಗೋಪಿಶೆಟ್ಟಿಕೊಪ್ಪ ಬಡಾವಣೆ, ಕೆ.ಹೆಚ್.ಬಿ. ಕಾಲೋನಿ ಮತ್ತು ಚಾಲುಕ್ಯ ನಗರದಲ್ಲಿ ಒಳ ಚರಂಡಿ ವ್ಯವಸ್ಥೆ ಹಾಗೂ ಗೃಹ ಸಂಪರ್ಕಗಳನ್ನು ಕಲ್ಪಿಸುವುದು.

- ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.

2) ಗೋಪಿಶೆಟ್ಟಿಕೊಪ್ಪ ನೂತನ ಬಡಾವಣೆ ಮತ್ತು ಪಾರ್ಕ್‌ನಲ್ಲಿ 2 ಸಂಖ್ಯೆ ವೆಟ್‌ವೆಲ್ ಕಂ ಪಂಪು ಮನೆಗಳನ್ನು ನಿರ್ಮಿಸಿ, ವಿದ್ಯುತ್ ಪಂಪುಗಳನ್ನು ಒದಗಿಸಿ ಅಳವಡಿಸುವುದು.

- ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದ್ದು, HT ವಿದ್ಯುತ್ ಸಂಪರ್ಕಕ್ಕೆ ಪ್ರತ್ಯೇಕ ಟೆಂಡರ್ ಕರೆಯಲಾಗಿರುತ್ತದೆ.

9) ವಾರ್ಡ್ ನಂ.34:- ಮದಾರಿ ಪಾಳ್ಯ, ಊರುಗಡೂರು ಪ್ರದೇಶದಲ್ಲಿ ಒಳ ಚರಂಡಿ ವ್ಯವಸ್ಥೆ ಹಾಗೂ ಗೃಹ ಸಂಪರ್ಕಗಳನ್ನು ಕಲ್ಪಿಸುವುದು.

- ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.

10) ವಾರ್ಡ್ ನಂ.35:- ಸುಳೇಬೈಲು ಬಡಾವಣೆಯಲ್ಲಿ ಒಳ ಚರಂಡಿ ವ್ಯವಸ್ಥೆ ಹಾಗೂ ಗೃಹ ಸಂಪರ್ಕಗಳನ್ನು ಕಲ್ಪಿಸುವುದು.

- ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.

2ಬಿ. ಅಮೃತ್ ಯೋಜನೆಯಡಿ ಹೆಚ್ಚುವರಿ ಅನುದಾನದಡಿಯಲ್ಲಿ ಶಿವಮೊಗ್ಗ ಮಹಾನಗರ ಪಾಲಿಕೆಯ ಈ ಕೆಳಕಂಡ ವಾರ್ಡ್‌ಗಳಲ್ಲಿ ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆ ಸುಧಾರಣೆ ಕಾಮಗಾರಿಗಳ ಟೆಂಡರ್‌ನ್ನು ಮೆ|| ಶ್ರೀ ಗುರುರಾಘವೇಂದ್ರ ಎಂಟರ್ ಪ್ರೈಸಸ್ (ಶ್ರೀ. ತಲಕಾಡು ರಾಮೇಗೌಡ) ಮೈಸೂರು ರವರಿಗೆ ಗುತ್ತಿಗೆ ಮೊತ್ತ ರೂ.8.21 ಕೋಟಿಗಳಿಗೆ ದಿನಾಂಕ:24.12.2018 ರಂದು ವಹಿಸಲಾಗಿದೆ.

1) ವಾರ್ಡ್ ನಂ.3:- ತ್ರಿಮೂರ್ತಿ ನಗರದ 5 ರಸ್ತೆಗಳಲ್ಲಿ ಒಳ ಚರಂಡಿ ಪೈಪುಗಳನ್ನು ಹಾಯಿಸುವ ಹಾಗೂ ಗೃಹ ಸಂಪರ್ಕಗಳನ್ನು ಕಲ್ಪಿಸುವುದು.

- ಕಾಮಗಾರಿ ಶೇ.50 ಭಾಗ ಪೂರ್ಣಗೊಂಡಿದ್ದು, ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ.

2) ವಾರ್ಡ್ ನಂ.4:- ಹಳೇ ತ್ಯಾವರೆ ಚಟ್ಟುಹಳ್ಳಿ (ವಡ್ಡರಹಟ್ಟಿ) ಪ್ರದೇಶದಲ್ಲಿ ಒಳ ಚರಂಡಿ ಪೈಪುಗಳನ್ನು ಹಾಯಿಸುವ ಹಾಗೂ ಗೃಹ ಸಂಪರ್ಕಗಳನ್ನು ಕಲ್ಪಿಸುವುದು.

- ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.

3) ವಾರ್ಡ್ ನಂ.13:-

1) ತುಂಗಾ ನದಿಯ ಎಡದಂಡೆಯಲ್ಲಿ ಜೈನ್ ಭವನ ಹಿಂಭಾಗದಿಂದ ಬಿ.ಹೆಚ್. ರಸ್ತೆಯ ಬೆಕ್ಕಿನ ಕಲ್ಮರದ ವರೆವಿಗೆ 762 ಮಿ.ಮೀ. ವ್ಯಾಸದ ಎಂ.ಫಸ. ಪೈಪುಗಳ ಏರು ಕೊಳವೆ ಮಾರ್ಗ ಅಳವಡಿಸುವುದು.

		<p>2) ಹಿಂದುಳಿದ ವರ್ಗಗಳ ಮಹಿಳೆಯರ ವಸತಿ ನಿಲಯದ ಹತ್ತಿರ ವೆಟ್‌ವೆಲ್ ಕಂ ಪಂಪುಮನೆ ನಿರ್ಮಿಸುವುದು.</p> <p>3) ವೆಟ್‌ವೆಲ್‌ನಿಂದ ಬಿ.ಹೆಚ್. ರಸ್ತೆ ಬಿಕ್ಕಿನ ಕಲ್ಮರದ ವರೆವಿಗೆ 500 ಮಿ.ಮೀ. ವ್ಯಾಸದ ಡಿ.ಐ. ಪೈಪುಗಳ ಏರು ಕೊಳವೆ ಮಾರ್ಗ ಅಳವಡಿಸುವುದು.</p> <p>4) ಬಿ.ಹೆಚ್. ರಸ್ತೆಯಿಂದ ಗುಂಡಪ್ಪಶೆಡ್‌ನ ಹಳೆಯ ವೆಟ್‌ವೆಲ್ ವರೆವಿಗೂ 800 ಮಿ.ಮೀ. ವ್ಯಾಸದ ಆರ್.ಸಿ.ಸಿ. ಗುರುತ್ವಾಕರ್ಷಣಾ ಕೊಳವೆ ಮಾರ್ಗ ಅಳವಡಿಸುವುದು.</p> <p>5) ವೆಟ್‌ವೆಲ್‌ಗೆ ವಿದ್ಯುತ್ ಪಂಪುಗಳನ್ನು ಅಳವಡಿಸಿ ಜಾಲನೆಗೊಳಿಸುವುದು.</p> <ul style="list-style-type: none"> • ಕಾಮಗಾರಿಗಳು ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ. ವಿದ್ಯುತ್ ಸಂಪರ್ಕವನ್ನು ನೀಡಲು ಟೆಂಡರು ಕರೆಯಲಾಗಿದೆ. <p>3. ಮಳೆ ನೀರು ಚರಂಡಿ ಕಾಮಗಾರಿಗಳು:</p> <p>'ಅಮೃತ್' ಯೋಜನೆಯಡಿ ಶಿವಮೊಗ್ಗ ಮಹಾನಗರಪಾಲಿಕೆಯಿಂದ ಅನುಷ್ಠಾನಗೊಳಿಸುತ್ತಿರುವ ಮಳೆ ನೀರು ಚರಂಡಿ ಕಾಮಗಾರಿಗಳಿಗಾಗಿ ಒಟ್ಟು ರೂ.69.83 ಕೋಟಿ ಅನುದಾನ ಹಂಚಿಕೆಯಾಗಿದ್ದು, ಸದರಿ ಅನುದಾನದಡಿ ಒಟ್ಟು 15 ಕಾಮಗಾರಿಗಳನ್ನು ಕೈಗೊಳ್ಳಲಾಗಿದೆ. ವಾರ್ಡುವಾರು ಕೈಗೊಂಡಿರುವ ಕಾಮಗಾರಿಗಳ ವಿವರಗಳನ್ನು ಅನುಬಂಧ -1 ರಲ್ಲಿ ನೀಡಿದೆ.</p> <p>4. ಹಸಿರು ಜಾಗ ಮತ್ತು ಉದ್ಯಾನವನ ಅಭಿವೃದ್ಧಿ:</p> <p>'ಅಮೃತ್' ಯೋಜನೆಯಡಿ ಶಿವಮೊಗ್ಗ ಮಹಾನಗರಪಾಲಿಕೆಯಿಂದ ಅನುಷ್ಠಾನಗೊಳಿಸುತ್ತಿರುವ ಹಸಿರು ಜಾಗ ಮತ್ತು ಉದ್ಯಾನವನ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿಗಳಿಗಾಗಿ ಒಟ್ಟು ರೂ.4.00 ಕೋಟಿ ಅನುದಾನ ಹಂಚಿಕೆಯಾಗಿದ್ದು, ಸದರಿ ಅನುದಾನದಡಿ ಒಟ್ಟು 10 ಕಾಮಗಾರಿಗಳನ್ನು ಕೈಗೊಳ್ಳಲಾಗಿದೆ. ವಾರ್ಡುವಾರು ಕೈಗೊಂಡಿರುವ ಕಾಮಗಾರಿಗಳ ವಿವರಗಳನ್ನು ಅನುಬಂಧ-1ರಲ್ಲಿ ನೀಡಿದೆ.</p>
ಆ)	ಮಹಾನಗರ ಪಾಲಿಕೆಯಲ್ಲಿ ಎಷ್ಟು ಕೆರೆಗಳಿವೆ: ಮತ್ತು ಎಷ್ಟು ಕೆರೆಗಳನ್ನು ಮುಚ್ಚಲಾಗಿದೆ: ಹಾಗೂ ಇರುವ ಕೆರೆಗಳ ಅಭಿವೃದ್ಧಿಗೆ ವಿನಿಯೋಗಿಸಿರುವ ಅನುದಾನವೆಷ್ಟು? (ವಿವರ ನೀಡುವುದು)	ಪಂಚಾಯತ್ ರಾಜ್ ಇಂಜಿನಿಯರಿಂಗ್ ಉಪ ವಿಭಾಗ, ಶಿವಮೊಗ್ಗ ಇವರು ಸಲ್ಲಿಸಿರುವ ಮಾಹಿತಿಯಂತೆ ಶಿವಮೊಗ್ಗ ಮಹಾನಗರಪಾಲಿಕೆಯ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ 75 ಕೆರೆಗಳಿವೆ. ಇದರಲ್ಲಿ 15 ಕೆರೆ ಅಸ್ತಿತ್ವದಲ್ಲಿ ಇರುವುದಿಲ್ಲ. ಮಹಾನಗರಪಾಲಿಕೆಯ ಮಾಲೀಕತ್ವದಲ್ಲಿ ಯಾವುದೇ ಕೆರೆ ಇರುವುದಿಲ್ಲ. ಇಲ್ಲವೆಂದರೆ ಮಹಾನಗರಪಾಲಿಕೆಯಿಂದ ಕೆರೆಯನ್ನು ಅಭಿವೃದ್ಧಿಪಡಿಸಿರುವುದಿಲ್ಲ.
ಇ)	ಮಹಾನಗರ ಪಾಲಿಕೆಯ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಅಭಿವೃದ್ಧಿಯಾಗದೇ ಇರುವ ಕೆರೆಗಳೆಷ್ಟು?	ಮಹಾನಗರಪಾಲಿಕೆಯ ವ್ಯಾಪ್ತಿಯಲ್ಲಿನ 75 ಕೆರೆಗಳಲ್ಲಿ ಪಾಲಿಕೆಯು ಯಾವುದೇ ಕೆರೆಗಳನ್ನು ಅಭಿವೃದ್ಧಿಪಡಿಸಿರುವುದಿಲ್ಲ.
ಈ)	ಶಿವಮೊಗ್ಗ ಮಹಾನಗರ ಪಾಲಿಕೆಯಲ್ಲಿ ಎಷ್ಟು ಪಾರ್ಕ್‌ಗಳಿವೆ: ಕಳೆದ 03 ವರ್ಷಗಳಲ್ಲಿ ಪ್ರತಿ ವಾರ್ಡ್‌ನಲ್ಲಿರುವ ಪಾರ್ಕ್	<ul style="list-style-type: none"> • ಶಿವಮೊಗ್ಗ ಮಹಾನಗರಪಾಲಿಕೆಯಲ್ಲಿ ಒಟ್ಟು 412 ಪಾರ್ಕ್‌ಗಳಿವೆ. • ಕೇಂದ್ರ ಪುರಸ್ಕೃತ 'ಅಮೃತ್' ಯೋಜನೆ, ಎಸ್.ಎಫ್.ಸಿ., ಮತ್ತು 14ನೇ ಹಣಕಾಸು ಆಯೋಗ ಅನುದಾನಗಳಲ್ಲಿ ಪಾರ್ಕ್ ಕಾಮಗಾರಿಗಳನ್ನು ಕೈಗೊಳ್ಳಲಾಗಿದೆ.

<p>ಅಭಿವೃದ್ಧಿಪಡಿಸಲು ಮಾಡಿದ ವೆಚ್ಚಗಳೆಷ್ಟು; ಸರ್ಕಾರದ ಯಾವ ಯಾವ ಅನುದಾನದಲ್ಲ ಕಾಮಗಾರಿ ಕೈಗೆತ್ತಿಕೊಳ್ಳಲಾಗಿದೆ; ಬಾಕಿ ಇರುವ ಕಾಮಗಾರಿಗಳೆಷ್ಟು; (ಪೂರ್ಣ ವಿವರ ನೀಡುವುದು)</p>	<p>ಎಸ್.ಎಫ್.ಸಿ. ಅನುದಾನ: 2016-17, 2017-18ನೇ ಸಾಲಿನ ಮುಕ್ತನಿಧಿ ಅನುದಾನದಡಿ ರೂ.121.70 ಲಕ್ಷಗಳ ಅಂದಾಜಿನ 17 ಪಾರ್ಕ್ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿಗಳನ್ನು ಕೈಗೊಂಡು, ಎಲ್ಲಾ ಕಾಮಗಾರಿಗಳನ್ನು ಮುಕ್ತಾಯಗೊಳಿಸಲಾಗಿದೆ. ರೂ.101.26 ಲಕ್ಷಗಳನ್ನು ವೆಚ್ಚ ಮಾಡಲಾಗಿದೆ.</p> <p>2018-19 ಮತ್ತು 2019-20ನೇ ಸಾಲಿನ ಎಸ್.ಎಫ್.ಸಿ. ಅನುದಾನದಡಿ ಯಾವುದೇ ಪಾರ್ಕ್ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿಗಳನ್ನು ಕೈಗೊಂಡಿರುವುದಿಲ್ಲ.</p> <p>14ನೇ ಹಣಕಾಸು ಆಯೋಗದ ಅನುದಾನ: 2016-17, 2017-18, 2018-19 ಹಾಗೂ 2019-20ನೇ ಸಾಲಿನ ಸಾಮಾನ್ಯ ಮೂಲ ಅನುದಾನದಡಿ ಒಟ್ಟು ರೂ.235.48 ಲಕ್ಷ ಮೊತ್ತದ 32 ಪಾರ್ಕ್ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿಗಳನ್ನು ಕೈಗೊಳ್ಳಲಾಗಿದೆ. ಇವುಗಳಲ್ಲಿ 16 ಕಾಮಗಾರಿಗಳನ್ನು ಮುಕ್ತಾಯಗೊಳಿಸಲಾಗಿದೆ. ಬಾಕಿ ಇರುವ ಕಾಮಗಾರಿಗಳ ಸಂಖ್ಯೆ 19 ವೆಚ್ಚ ರೂ.102.27 ಲಕ್ಷಗಳು.</p> <p>2016-17ನೇ ಸಾಲಿನ ಸಾಮಾನ್ಯ ಕಾರ್ಯನಿರ್ವಹಣಾ ಅನುದಾನದಡಿ ಒಟ್ಟು ರೂ.18.07 ಲಕ್ಷಗಳ ಅಂದಾಜಿನಲ್ಲಿ 5 ಪಾರ್ಕ್ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿಗಳನ್ನು ಕೈಗೊಂಡು ಪೂರ್ಣಗೊಳಿಸಲಾಗಿದೆ. ವೆಚ್ಚ ರೂ.16.46 ಲಕ್ಷಗಳು.</p> <p>ಶಿವಮೊಗ್ಗ ಮಹಾನಗರ ಪಾಲಿಕೆಯ ವಿವಿಧ ವಾರ್ಡುಗಳಲ್ಲಿ ಎಸ್.ಎಫ್.ಸಿ. ಮತ್ತು 14ನೇ ಹಣಕಾಸು ಆಯೋಗದ ಅನುದಾನದಡಿ ಕೈಗೊಂಡಿರುವ ಕಾಮಗಾರಿಗಳ ಸಂಖ್ಯೆ ಮತ್ತು ವೆಚ್ಚ ಮಾಡಿದ ವಿವರಗಳನ್ನು ಅನುಬಂಧ-2ರಲ್ಲಿ ನೀಡಿದೆ.</p> <p>ಅಮೃತ್ ಯೋಜನೆ: ಅಮೃತ್ ಯೋಜನೆಯಡಿ ರೂ.400.00 ಲಕ್ಷಗಳ ಮೊತ್ತದ 10 ಪಾರ್ಕ್ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿಗಳನ್ನು ಕೈಗೊಂಡು 9 ಕಾಮಗಾರಿಗಳನ್ನು ಪೂರ್ಣಗೊಳಿಸಲಾಗಿದೆ. 1 ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದೆ. ವೆಚ್ಚ ರೂ.294.30 ಲಕ್ಷಗಳು. ವಾರ್ಡುವಾರು ಕಾಮಗಾರಿಗಳನ್ನು ಅನುಬಂಧ-1ರಲ್ಲಿ ನೀಡಿದೆ.</p>
<p>ಉ) ಪಾರ್ಕ್ ಮತ್ತು ಕೆರೆಗಳ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ ಉಸ್ತುವಾರಿ ಇಂಜಿನಿಯರ್‌ಗಳು ಮತ್ತು ಅಭಿವೃದ್ಧಿಪಡಿಸಿದ ಮತ್ತು ಅಭಿವೃದ್ಧಿಪಡಿಸುತ್ತಿರುವ ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು, ವಿಳಾಸದೊಂದಿಗೆ ವಿವರ ನೀಡುವುದು?</p>	<p>ಮಹಾನಗರಪಾಲಿಕೆಯ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಯಾವುದೇ ಕೆರೆಗಳ ಕಾಮಗಾರಿ ಕೈಗೊಂಡಿರುವುದಿಲ್ಲ.</p> <p>'ಅಮೃತ್' ಯೋಜನೆ, ಎಸ್.ಎಫ್.ಸಿ. ಮತ್ತು 14ನೇ ಹಣಕಾಸು ಆಯೋಗದಡಿ ಕೈಗೊಂಡ ಪಾರ್ಕ್ ಕಾಮಗಾರಿಗಳ ವಿವರಗಳನ್ನು ಅನುಬಂಧ-3 ರಲ್ಲಿ ನೀಡಿದೆ.</p>

ಸಂಖ್ಯೆ: ನಅಇ 100 ಸಿಎಸ್‌ಎಸ್ 2020

(ಬಿ.ಎ.ಬಸವರಾಜ)
ನಗರಾಭಿವೃದ್ಧಿ ಸಚಿವರು.

LCQ-15(1260)

Annexure-I

Shivmoga AMRUT Works

Sl.No	Sector	Ward / Zone	Project Name	Contractor Name	No.of projects	Appraised Cost of DPR	Tender Awarded cost	Amount in crore	
								Physical progress in	Financial progress in cr
1	Parks	Ward 33	Development of park river bank in Ward No. 33	Suresh K	1	0.41	0.38	100	0.33
2	Parks	Ward 1	Development of Sharadhamma Layout park "	K.Shekar	1	0.35	0.33	100	0.32
3	Parks	Ward 4	Development of park adjacent to overhead tank in Malleshwara Nagar.	K.Shekar	1	0.35	0.32	100	0.32
4	Parks	Ward 17	Development of Gopalagowda Extension in 'F' Block park	K.Shekar	1	0.24	0.21	75	0.06
5	Parks	Ward 1	Development of Surya layout and P & T Layout park in shivmogga city corporation limits"	M S Shivkumar	1	0.75	0.63	100	0.62
6	Parks	Ward 17	Development of Gopala gouda extension "A" block park (adjacent to KRIDL Office) in shivmogga city corporation limits"	shravan AR	1	0.25	0.21	100	0.18
7	Parks	Ward 17	Development of Gopalagowda Extension in 'A' Block opp Arun House	S N Sandesh	1	0.30	0.25	100	0.23
8	Parks	Ward 9	Development of park Rajendra Nagar	M S Shivkumar	1	0.35	0.33	100	0.3
9	Parks	Ward 7	Development of Vinoba nagara Professor Park adjacent to somanna House"	Narayanappa ramesh	1	0.50	0.46	100	0.26
10	Parks	Ward 6	Development of park adjacent to Alkola Circle	Narayanappa ramesh	1	0.50	0.47	100	0.32
Total of Parks =					10	4	3.59		2.94
11	Storm Water Drain	Ward 1,9,18, 27,34	Resectioning of 10Km of main drains in Shivamogga City.	G.Ajjappa	1	5.00	4.72	100	4.714
12	Storm Water Drain	Ward 38,15,34, 34,15	Package - 1 Construction of storm water drain from 1. Bypass Road to Mattur Road, 2. Hathi Nagar to Harige 3. Wadi-E-Uda Main road to 3rd Cross 4.Wadi-E-Uda Main road to Thunga River 5. Malvagoppa, & Chainlink Fencing	G O Raju	1	3.80	3.95	40	1.58
13	Storm Water Drain	Ward 14,5,14, 14	Package - 2 Construction of storm water drain from 1. Subhash Nagara to Mahadevi Talkis 2. Purl Main Drain 3.Vidya nagar to Railway Culvert 4. Shanthamma layout to Sandal Factory & Chainlink Fencing	Vijayalakshmi constuction	1	6.28	5.89	20	0
14	Storm Water Drain	Ward 31,26,31, 31, 31, 31	Package - 3 Construction of storm water drain from 1. Gopli Sheety koppa tank canal culvert 2. Ashok Nagar to Thunga River 3. Illiyas Nagar to Thunga River 4. Illiyas Nagar 5. Thirthalli Main road to Main drain (New Mandli Circle) 6. Vinayaka Nagara circle to gopphi shetty koppa (Vinayaka Circle) & Chainlink Fencing		1	8.72	under tendering	0	0
15	Storm Water Drain	Ward 27,28,27	Package - 4 Construction of storm water drain from 1. KSRTC Busstand to RML Nagara 2. Milligatta to RML & Chainlink Fencing	G.Ajjappa	1	1.97	1.90	20	0
16	Storm Water Drain	Ward 30,29,13, 22	Package - 5 Construction of storm water drain from 1. Kere Durgamma to Thunga River 2. K R Puram to thunga River 3. Shivappa Naik Palace to thunga river 4. Siddaya road & Chainlink Fencing		1	2.90	under tendering	0	0

Sl.No	Sector	Ward / Zone	Project Name	Contractor Name	No. of projects	Appraised Cost of DPR	Tender Awarded cost	Physical progress in	Financial progress in cr
17	Storm Water Drain	Ward 10,9, 12, 21,21	Package - 6 Construction of storm water drain from 1. Usha Nursing home to Masidhi 2. Basavakendra to Gandhi Nagara Main Drain 3. NES college compound to Shankarmutt Road (Bapuji Blk) 4. Jayalucus to Bright hotel (9 & 10) 5. Ragavendra swamy temple to Balraj arus road (9 &10) & Chainlink Fencing	Vijayalakshmi constuction	1	6.24	5.86	10	0
18	Storm Water Drain	Ward 6,6,6,26,6	Package -7 Construction of storm water drain from 1. Sagara Main road to Gopala Main Road 2. Sagara Main road to Mahindra Showroom 3. City Club road to KRIDL Office 4. Drupadamma Circle to channel 5. Gaadikoppam Mahendra showroom & Chainlink Fencing	K.SIDDAPPA	1	4.25	4.40	45	1.08
19	Storm Water Drain	Ward 18,18,1	Package - 8 Construction of storm water drain from 1. Shubha Mangala to Govt Hospital 2. Industrial estate 3. Veterinary college road to Kanaka Nagara (Mythri Hostel) & Chainlink Fencing	Bhoomara Builders	1	2.83	2.71	75	2.09
20	Storm Water Drain	Ward 2,6	Package - 9 Construction of storm water drain from 1. Bommanakatte Main Drain 2. P&T Colony to Bommanakatte Halla (Vinobanagar) & Chainlink Fencing	Bhoomara Builders	1	3.35	3.18	75	1.74
21	Storm Water Drain	Ward 2	Package - 10 Construction of storm water drain from Bommanakatte to Basaveshwara Nagara & Chainlink Fencing	Amrutha constructions	1	15.92	16.59	1	0
22	Storm Water Drain	Ward 4,4	Package - 11 Construction of storm water drain from 1. Janavi enterprises to honnali highway 2. Popular ricemill to honnali highway & Chainlink Fencing	Shri Lakshmi Infra India PVT	1	1.20	1.13	100	1.05
23	Storm Water Drain	Ward 9,10, 18,5,3	Package - 12 Construction of storm water drain from 1. Jail road to Savalanga road 2. RMC yard to Puttaraj gavai mandira 3. Purl Mysore kere 4. AA colony to Basaveshwara nagar main road.	Bhoomara Builders	1	2.24	2.06	10	0
24	Storm Water Drain	Ward 9,9,2	Package -13 Construction of storm water drain from 1. Rajendra nagar 2. Ravindra nagar 3. Bommanakatte F Block.	Bhoomara Builders	1	2.80	2.58	50	0
25	Storm Water Drain	Ward 2	Package -14 Construction of storm water drain from Bommanakatte G Block	H. chandrashekar shetty	1	2.33	2.17	40	0.85
Total of Storm Water Drain =					15	69.83	57.14		13.10
Grand Total of Shivmoga (Parks + SWD) =					25	73.83	60.73		16.044

[Handwritten Signature]

[Handwritten Signature]

Annexure 4

AMRUT Projects Work

Sl.No.	Project Name	Ward No.	Tender Approved Amount in Lakhs	Name of Agency / Contractor	Financial		Details of Project (Institute / Official/Name/ Designation/ Email/ Mobile No/)	Remarks
					Target (in Lakhs)	Achieved (in Lakhs)		
Storm Water drain (SWD)								
1	Recommissioning of 10km of main drains in Shivamogga City.	1, 9, 18, 27, 34	500.0	G. Ajappa, s/o Gundigoppappa goppenahalli, channarayana taluk, Davanagere.	471.47	471.47	AE: Halechappa 8747338872 AE: Vinayak 9860783965 AE: Halim 9481564343 AEE: Channabasavarajya 9008494648	work completed
2	Package - 1 1. Bychara Road to Mathur Road 2. Hsin Nagar to H.R. 36 3. Vasal-E-Luz Main road to 3rd Street 4. Vasal-E-Luz Main road to Thunga River 5. Maligeoppa - 5. Channarayana Fencing	34 15 34 34 15	579.80	G O Raju, Omkar niyaya, No.1948/62, 17th cross, Siddhyanagara, Police station road, Davanagere	394.91	158.14	AE: Siddappa 9748650201 AEE: Ramesh Ghadge 9443828093	work under progress
3	Package - 2 1. Subbaraj Nagers to Mahadevi Taluk 2. Purle Main Drain 3. Yedra Nagar to Railway CULVERT 4. Shanthamma layout to Srinani Factory & Channarayana Fencing	14 5 14 14	628.00	Vijayaakshmi construction, Srinivas Reddy, No 242, 12 main, 2nd cross, JP Nagar Mysore	588.76	0%	AE: Rajini 9964286983 AEE: Ramesh Ghadge 9444828093	work under progress
4	Package - 3 1. Gopri, Siketsi, Koppa tank, canal, culvert. 2. Anand Nagar to Thunga River 3. Hiyasa Nagar to Thunga River 4. Hiyasa Nagar 5. Thirumala Main road to Main drain (New Mandali Circle) 6. Vijaya Lakshmi Nagar circle to Srinani streety Koppa (Vijayakha Circle) & Channarayana Fencing	31 26 31 31 31 31	372.40					Send to Distt office for Financial Bill approval.
5	Package - 4 1. KRITC busstand to RMV Nagar 2. Milligatta to RMV & Channarayana Fencing	27, 28 27	197.10	G. Ajappa, s/o Gundigoppappa goppenahalli, channarayana taluk, Davanagere.	180.987	0%	AE: Udaya 9722375175 AEE: Ningsappa 9481564343	work under progress
6	Package - 5 1. Kule Durgamma to Thunga River 2. K R Puram to thunga River 3. Shivappa Naik Place to thunga river 4. Suddaya road & Channarayana Fencing	30 29 13 22	290.00					LOA issued
7	Package - 6 1. Usha Nursing home to Mandali 2. Basavakendra to Gandhi Nagar Main Drain 3. NES college compound to ShankarMurt Road (Sappuji Bik) 4. Jayalaxmi to Bright hotel (9 & 10) 5. Rajagavendra swamy temple to Bairaj anus road (5 & 10) & Channarayana Fencing	10 9 17 21 21	623.50	Vijayaakshmi construction, Srinivas Reddy, No 242, 11 main, 2nd cross, JP Nagar Mysore	585.92	0%	AE: Vinayak 9860783965 AE: Vishnu Dikshith 8660333936 AEE: boornima 7676856236 AEE: Jayaram 9883053737	work under progress
8	Package - 7 1. Sagar Main road to Gopala Main Road 2. Sagar Main road to Mahindra Showroom 3. City Club road to KRIDL Office 4. Druvadamma Circle to channarayana 5. Gaudikoppa Mahendra Showroom & Channarayana Fencing	6 6 6 26 8	424.50	K. SIDDAPPA S/o. Mallash No.112, 5, main Road, Davanagere, Mysore	440.43	108.00	AE: Jayashree 9449281781 AEE: Channabasavarajya 9008494648	work under progress

AMRUT Projects Work


Sl.No.	Project Name	Ward No.	Tender Approved Amount in Lakhs	Name of Agency / Contractor	Financial		Details of Project Incharge Official (Name/Designation/Email/Phone No.)	Remarks
					Target (in lakhs)	Achieved (in lakhs)		
9	Package - 8 1. Shubra Mangala to Govt Hospital 2. Industrial estate 3. Veterinary college road to Kanaka Nagara (Myduri Hostel) & Chainlink Fencing.	18	282.700	Bhoomara Builders, H.NO.415, 7th cross, 8th main, K.C layout, Mysore-570028	270.54	209.29	AE: Jayashree - 5469281281 AE: Haleshappa - 8747523892 AEE: Channabasavarudnya 9008454648	work under progress
		18						
		1						
10	Package - 9 1. Bommanahalli Main Drain 2. P&T Colony to Bommanahalli Main (Vinothnagar) & Chainlink Fencing.	2	335.0	Bhoomara Builders, H.NO.415, 7th cross, 8th main, K.C layout, Mysore-570028	317.60	173.84	AE: Haleshappa - 8747523892, AEE: Channabasavarudnya 9008454648	work under progress
		6						
11	Package - 10 Bommanahalli to Basaveshwara Nagar & Chainlink Fencing.	2	1551.7	Amrutha constructions, Venkatesh rao, house no 364/A, anoharur apartment, BMV 2nd cross, 2nd block bangalore.	1592	0	AE: Haleshappa - 8747523892, AEE: Channabasavarudnya 9008454648	work under progress
12	Package - 11 1. Amru enterprises to honnali highway 2. Popular itemilli to honnali highway & Chainlink Fencing.	4	120.0	Shri Lakshmi Infra India PVT, Mysore, Nilaya, 2nd main, 4th cross, LBS nagara, srinivasa	117.961	87.00	AE: Vinayak - 8660765967, AEE: Channabasavarudnya 9008454648	work under progress
		4						
13	Package - 12 1. Ball road to Sevalanga road 2. BMC yard to Putteral garage Mumbai. 3. Pule Mysore here 4. AA Colony to Basaveshwara Nagar main road.	3,10	224.0	Bhoomara Builders, H.NO.415, 7th cross, 8th main, K.C layout, Mysore-570028	205.995	0%	AE: Jayashree - 5469281281 AE: Vishnu Kiran 8660333936 AE: Rajni 9964286583 AEE: Channabasavarudnya 9008454648 AEE: Ramesh shree 8440628705 AE: Vishnu Kiran 8660333936 AE: Haleshappa - 8747523892, AEE: Channabasavarudnya 9008454648 AEE: Jayashree 8660333937	work under progress
		18						
		5						
		3						
14	Package - 13 1. Mysore nagar 2. Rajendra nagar 3. Bommanahalli F Block.	9	280.0	Bhoomara Builders, H.NO.415, 7th cross, 8th main, K.C layout, Mysore-570028	258.25	0%	AE: Jayashree 8660333937	work under progress
		9						
		7						
15	Bommanahalli - G Block.	2	239.0	H. chandrashekar shetty, No-1-159, Marattur, molahalli, kundapura taluk, udupi - 576222	217.221	84.75	AE: Haleshappa - 8747523892 AEE: Channabasavarudnya 9008454648	work under progress

Shivamogga City Corporation
Shivamogga

AMRUT Projects Work Park

Sl.No.	Project Name	Name of Agency / Contractor	Approved Amount in lakhs	Bill amount (in lakhs)	Details of Project Incharge officials(Name/Designation/Email /MobileNo.)	Project Implementation Issues	Remark
Green Parks and Spaces(Parks)							
1	Development of park in Ward No. 33	Surekh K gurunatha swamy temple near millagatta shivamogga	41.00	33.49	JE.Anitha 7349346904 JET.Tiven-8618213311		work completed
2	Development of park in Sharadamma Layout in ward no. 4	K.Shekar,dhanalakshmi nilayam, Kenchamma Layout, Vinoba Nagar, Shivamogga.	35.00	31.55	AE:Hegannand -9890809996 AE:Haleshappa - 8747823892		work completed
3	Development of park in Malleshwara Nagar 3rd ward no.4	K.Shekar,dhanalakshmi nilayam, Kenchamma Layout, Vinoba Nagar, Shivamogga.	35.00	31.52	AE: vinayak -8660783965		work completed
4	Development of park in Gopalagowda Extension in 'P' Block in ward no.17	K.Shekar,dhanalakshmi nilayam, Kenchamma Layout, Vinoba Nagar, Shivamogga.	24.00	6.47	JE.Anitha 7349346904 AE: Jaysheela -9449281781		work under progress
5	Development of park in Surya layout and P & T Layout park, ward no. 1	M S Shivkumar, Basoji nagar, 7th cross, shivamogga	75.00	61.66	AE:Hegannand -9880809996		work completed
6	Development of park in Gopala gewda extension A block (adjacent to KRIDL Office) park in ward no.17	Shravan AK Vinoba Nagar, 2nd cross Shivamogga.	25.00	18.34	AE: Jaysheela -9449281781		work completed
7	Development of park in Gopalagowda extension in 'A' Block ward no.17	S H Sandesh shiveppa nayaka extension, alkola shivamogga	30.00	22.86	AE:Kanthraj -7899103675 AE: Jaysheela -9449281781		work completed
8	Development of park in Rajendra Nagar Park in ward no.9	N Yethisi, 4th cross, Ram Mandhira new, Malivagopp, Shivamogga	35.00	30.50	AE: Haleshappa - 8747823892		work completed
9	Development of park in Vinobanagar Extension Park ward no.7	Haranappa ramesh, 3rd+1 cross, 3rd 'A' phase UAS Layout, Bangalore	50.00	25.86	AE:Kanthraj -7899103675 AE:Vishnu Dikshith -8260333936		work completed
10	Development of park in Alkolia Circle Park in ward no.6	Narasappa ramesh, 3rd cross, 3rd 'A' phase UAS Layout, Bangalore	50.00	32.24	AE:Kanthraj -7899103675 AE: Jaysheela -9449281781		work completed
Total			400.00	294.30			

Total no of Packages	10
Total no of parks	11
Total Estimate Amount	Rs 400.00 lakhs
Total Expenditure Amount	Rs 294.3 lakhs


 C. Chandu
 Shivamogga City Corporation
 Shivamogga

ಎಸ್.ಎಫ್.ಸಿ. ಅನುದಾನ ಮತ್ತು 14ನೇ ಹಣಕಾಸು ಅಯೋಗದ ಅನುದಾನದಡಿ ಕೈಗೊಂಡಿರುವ ಪಾರ್ಕ್ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿಗಳ ವಿವರ:

ಕ್ರ. ಸಂ.	ಅನುದಾನ	ಪಾರ್ಕ್ ಸಂಖ್ಯೆ	ಕಾಮಗಾರಿಗಳ ಅಂದಾಜು ಮೊತ್ತ	ವೆಚ್ಚ	ಕಾಮಗಾರಿಗಳ ಸಂಖ್ಯೆ	ಷರಾ
1	2017-18ನೇ ಸಾಲಿನ ಎಸ್.ಎಫ್.ಸಿ. ಮುಕ್ತ ನಿಧಿ	17 ಮತ್ತು 21	27.0	23.19	2	ಮುಕ್ತಾಯವಾಗಿದೆ.
2	2016-17ನೇ ಸಾಲಿನ ಎಸ್.ಎಫ್.ಸಿ. ಮುಕ್ತ ನಿಧಿ	2,7,9,17,24,25,26, 28 & 34	94.70	78.07	15	ಮುಕ್ತಾಯವಾಗಿದೆ.
			121.70	101.26	17	
3	2016-17ನೇ ಸಾಲಿನ 14ನೇ ಹಣಕಾಸು ಅಯೋಗದ ಸಾಮಾನ್ಯ ಕಾರ್ಯನಿರ್ವಹಣಾ ಅನುದಾನ	2,8,9 & 33	18.07	16.46	5	ಮುಕ್ತಾಯವಾಗಿದೆ.
4	2018-19ನೇ ಸಾಲಿನ 14ನೇ ಹಣಕಾಸು ಅಯೋಗದ ಸಾಮಾನ್ಯ ಮೂಲ ಅನುದಾನ	4, 8, 11,13&26	29.80	0.00	5	4 ಕಾಮಗಾರಿಗಳನ್ನು ಪ್ರಾರಂಭಿಸಲಾಗಿದೆ. 1 ಕಾಮಗಾರಿ ಟೆಂಡರ್ ಪ್ರಕ್ರಿಯೆಯಲ್ಲಿದೆ.

5	2019-20ನೇ ಸಾಲಿನ 14ನೇ ಹಣಕಾಸು ಆಯೋಗದ ಸಾಮಾನ್ಯ ಮೂಲ ಅನುದಾನ	02, 8, 9, 13, 17,18 & 24	78.58	12.88	10	1 ಕಾಮಗಾರಿ ಪ್ರಾರಂಭಿಸಲಾಗಿದೆ. 8 ಕಾಮಗಾರಿ ಟೆಂಡರ್ ಪ್ರಕ್ರಿಯೆಯಲ್ಲಿದೆ & 1 ಕಾಮಗಾರಿಗೆ ಟೆಂಡರ್ ಆಹ್ವಾನಿಸಬೇಕಿದೆ
6	2016-17ನೇ ಸಾಲಿನ 14ನೇ ಹಣಕಾಸು ಆಯೋಗದ ಸಾಮಾನ್ಯ ಮೂಲ ಅನುದಾನ	1,6,7,8,13,18 & 20	50.47	44.78	7	ಮುಕ್ತಾಯವಾಗಿದೆ.
7	2017-18ನೇ ಸಾಲಿನ 14ನೇ ಹಣಕಾಸು ಆಯೋಗದ ಸಾಮಾನ್ಯ ಮೂಲ ಅನುದಾನ	1, 4, 6, 7, 9, 14, 24 & 26	76.63	57.49	10	9 ಕಾಮಗಾರಿ ಮುಕ್ತಾಯವಾಗಿದೆ & 1 ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದೆ.
	ಒಟ್ಟು		253.55	131.61	37	

S. V. Anurag

S. V. Anurag

ಸರ್ಕಾರಿ ನಿರೀಕ್ಷಾಕರಣ (ಅಭಿವೃದ್ಧಿ)
ಜಿಲ್ಲಾಪಾಲಕ ನಿರೀಕ್ಷಾಕರಣ
ಬೆಂಗಳೂರು

Annexure 13

14th Finance General Basic Grants 2019-20

Sl.No	Name of work	Name of Contractor	Estimate Cost (Rs in Lakhs)	Expenditure (Rs in Lakhs)	Engineers Name	Work Status
1	Development of Chethana Park in ward No.08		5	-	Vishnu Dixit	Tender to be invited
2	Development of park near Krishna Mutt in Ashwath nagara of ward No.2		27.08	-	Haleshappa	Under Tender Process
3	Development of Kote park in ward no.13		9.5	-	Swati naik	Under Tender Process
4	Development of Pampa Nagar park in ward no.17		5	-	Jayashreea	Under Tender Process
5	Development of park in Vinobla nagara 100ft read in ward no.18		5	-	Haleshappa	Under Tender Process
6	Development of park in 2nd slege of KHB colony ward no.24		5	-	Jayashreea	Under Tender Process
7	Development of park near Sai Shakti Ganapathi temple of ward no.24		10	-	Jayashreea	Under Tender Process
8	Development of park behind Chowdeshwan temple in L.B.S Nagara of Ward no.02		4	-	Haleshappa	Under Tender Process
9	Development of park near Ganapathi temple in Ravindra Nagara ward no.09		4	-	Vishnu Dixit	Under Tender Process
10	Development of park Ayyappa Temple Kote road of ward no.13	S R Jagadeesh	4	-	Swati naik	Work Started
	Total		78.58	0		

14th Finance General Basic Grants 2018-19

Sl.No	Name of work	Name of Contractor	Estimate Cost (Rs in Lakhs)	Expenditure (Rs in Lakhs)	Engineers Name	Work Status
1	Repair of park in Basavanagar of ward No.11	Chandrashekarappa	1.25	-	Vishnu Dixit	Under Tender Process
2	Development of park near Anjaneyaswamy temple in ward No-8	A.Gopal	4	-	Vishnu Dixit	Work Started
3	Development of Chetana park in Ward No-8	Arul Kumar	3	-	Vishnu Dixit	Work Started
4	Development of existing park opp of Ayyappa Temple in Ward no-13	Naveen Kumar	15.55	-	Swati naik	Work Started
5	Development of police park (further work) in Ashoka nager of ward No-26	A.Gopala	8	-	Trivent	Work Started
	Total		29.8			

14th Finance General Basic Grants 2017-18


Sl.No	Name of work	Name of Contractor	Estimate Cost (Rs in Lakhs)	Expenditure (Rs in Lakhs)	Engineers Name	Work Status
1	Development of park by side of Somnaskoppe road and Annahazare park in ward no. 1	Mahesh Murthy	20	16.97	Jayashreea	Work Completed
2	Development of prerana park in Rajendranagar Ward no-9	N.YATHISH	8	6.75	Hegannada	Work Completed

Sl.No	Name of work	Name of Contractor	Estimate Cost (Rs in Lakhs)	Expenditure (Rs in Lakhs)	Engineers Name	Work Status
3	Development work of park in Rajarajnagar, Ward no-9	N YATHISH	4	3.6	Hegabanda	Work Completed
4	Providing grill to park in Gunipura Buvaneshwari extension and in Siddeshwara nagar, Ward no-14	P Cheluvappa	5.63	4.82	Thirthalingappa	Work Completed
5	Development of police park, Ward no-26	P Cheluvappa	11	7.85	Thirthalingappa	Work Completed
6	Providing lighting and sound systems to abhishta verada gampathi park in ward no 07	K rain mohan	10	7.12	Hanshi	Work Completed
7	Further work of providing electric lights to Mastambika park in ward no. 04.	K rain mohana	6	4.88	Hanshi	Work Completed
8	Development of parks in Jayadeva extension & Shivappa naysaka extension in ward no. 06	K rainmohan	5	3.35	Hanshi	Work Completed
9	Providing electric lights to park in Rajarajnagar, Ward no-9	K rain mohana	3	2.14	Hanshi	Work Completed
10	Construction of steel grill compound to remaining portion of public park in Alhateem layout in ward no. 24	D C Rajanna	5	0	Jayashreea	Work Started
	Total		76.63	57.49		

14th Finance General Basic Grants 2016-17

Sl.No	Name of work	Name of Contractor	Estimate Cost (Rs in Lakhs)	Expenditure (Rs in Lakhs)	Engineers Name	Work Status
1	Development of park by side of Kuvathi Nagar School in Ward no-1	Ganesh S H	6	7.15	Jayashreea	Work Completed
2	Development of park in KHB Colony D Block in Ward no-7	G S Gurusanthappa	6	4.79	Kantara	Work Completed
3	Development of park near Sri Shaneshwara temple in Ward no-8	G S Gurusanthappa	15	15	Kantara	Work Completed
4	Development of Chakra Nema park, Vinoba Nagar in Ward no-8	Anjani	6	3.91	Kantara	Work Completed
5	Development of Kote Korpalaan Cheuty park in Ward no-13	Mustaf Khan	3	1.35	Rajashreearappa	Work Completed
6	Development of M.E.S (Argata Parameshwar Temple) park in Ward no-18	Ganesh S H	5	5.14	Jayashreea	Work Completed
7	Development of park by side of burial Ground in Sharavathi Nagar Ward no-20	Anjani	9.47	7.44	Jayashreea	Work Completed
	Total		50.47	44.78		

Total no of parks	32
Total Estimate Amount	255.48 Lakhs
Total Expenditure Amount	102.27 Lakhs


 C. Chandan
 Shivamogga City Corporation
 Shivamogga

14th Finance Performance Grants 2016-17

Sl.No	Work Name	Contractor Name	Estimate Cost (in Lakhs)	Expenditure (in Lakhs)	Engineers Name	Work Status
1	Development of park in Deolers colony in ward no. 02	K.O Shekarappa	3.6	3.41	Kantiraj S N	Work Completed
2	Development of park in Narasimha Extension in ward no. 05	K.O Shekarappa	3.6	3.37	H D Jayashela	Work Completed
3	Development of Gandhi park in ward no. 08	K.O Shekarappa	3.67	3.37	H D Jayashela	Work Completed
4	Development of Vinayaka Park in ward no. 09	K.O Shekarappa	3.6	3.44	Basavarajappa	Work Completed
5	Development of Kanakadasa park by side of Tunghe Aher in Mandakki bharti of ward no. 33	GS Subhash Chandra	3.6	2.87	Rajashakarappa	Work Completed
	Total		18.07	16.45		

Total no of parks	5
Total Estimate Amount from 14th Finance general basic Grant	RS 18.07 Lakhs
Total Expenditure Amount from 14th Finance general basic Grant	RS 16.45 Lakhs

(Signature)

Shivanogga City Corporation
Shivanogga


SFC UNTIED 2017-18

S/N	Name of Work	Name of Contractor	Estimate Cost (Rs in Lakhs)	Expenditure (Rs in Lakhs)	Name of Engineer	Work Status
0	Development of public park in Gopala Gowda Extension F Block and park by side of mainad Co-Operative Society by providing interlock path way in inside of park ward No.17	G S Gunashanappa	20	19.9	Jayashela	Work Completed
2	Development of park inside mission Compound in W.No.21	Seshiah K G	7	3.29	Jayashela	Work Completed
	Total		27	23.19		

SFC UNTIED 2016-17

S/N	Name of Work	Name of Contractor	Estimate Cost (Rs in Lakhs)	Expenditure (Rs in Lakhs)	Name of Engineer	Work Status
0	Construction of Kuvvera in RML Nagar park in Ward No.28	T.R. Anil kumar	10	9.68	Haleshappa	Work Completed
1	Construction of Development work to parking RML Nagar, Ward No.28	G VEERAKESHKARAPPA	5	3.59	Haleshappa	Work Completed
2	Construction of Gan Auditorium & providing benches to park Opp Gayathri Temple in Krishna Nagar in Ward No.2	T.S Raju	2.75	2.65	Kantlari	Work Completed
3	Development of Negarajappa Extension Ganapathi park ward no. 25	Silvananda M	8	8.99	Thirahingappa	Work Completed
4	Development of Park in Rajendra Nagar, of Ward No.9	H.N Ravesh	15	14.86	Haleshappa	Work Completed
5	Construction of street grill Compound to remaining area of public park behind madaba in Al-haram layout in Ward No.24	Shakel Ahmed S.K	10	0	Jayashela	Work Completed
6	Development of Park in front of Police Quarters in Ward No.26	Ganesh H.S	6	5.98	Thirahingappa	Work Completed
7	Development of Park in main road of Ramanath Temple in Ganapathi Layout, Vidya Nagar, in Ward No.34	Dhulesh Kumar E	6.5	6.49	Rajeshekaraappa	Work Completed
8	Development of Park & Providing Children's Playing Items in Kanchappa Layout, Vinoda Nagar Ward No.7	Syamu D	3	2.88	Kantlari	Work Completed
9	Development work of park in Ranganaatha Extension, Gopala wamano 24	Narayana	2.1	1.86	Jayashela	Work Completed
10	Development of Park near Chethana School in Ward No.7	VAZIR JUNA S.V	5	4.32	Kantlari	Work Completed
11	Development of Park by side of mainad credit co-society in W.No-17 Kumbh Nagar, Ward No.2	Basavraj M.R	9.55	9.49	Jayashela	Work Completed
12	Construction of Muralip in Park Opp of Sri Ganapathi Temple in Kumbh Nagar, Ward No.2	Bojalei K.M	5	4.92	Kantlari	Work Completed
13	Providing mini High metal light to Dr.Da ra Bendre park in B.B Road and to Krishna matt park in W.No-17 Shivamogga	Rani Mohan	3.8	1.57	Hanish	Work Completed
14	Providing mini High metal light by side of Cambridge school and to Thirumakki layout park in W.No-02	Rani Michaji	3	1.7	Hanish	Work Completed
15	Total		94.7	78.07		


Total no of parks	17
Total Estimate Amount	Rs 121.7Lakhs
Total Expenditure Amount	Rs 101.26Lakhs


 Commissioner
 Shivamogga City Corporation
 Shivamogga

AMRUT Projects Work Park

Sl.No.	Project Name	Name of Agency / Contractor	Approved Amount in Lakhs	Bill amount (in Lakhs)	Details of Project (Name, Location, Designation/Email / Mobile No.)	Project Implementation Issues	Remark
Green Parks and Spaces(Parks)							
1	Development of park in Ward No. 33	Suresh K Gurunatha Swamy Temple near Amalgatta Shivamogga	41.00	31.49	JE.Ambar 7345260504 JCSH.venk@56.40215313		work completed
2	Development of park in Shivaramnagar Layout in ward no 1	K.Shekardhandakrishna nilayam, Kenchamma Layout, Vinoba Nagar, Shivamogga.	35.00	31.55	AE.Haganand 9980805996 AE.Halehazipai 874.0878592		work completed
3	Development of park in Maheshwara Nagar in ward no 4	K.Shekardhandakrishna nilayam, Kenchamma Layout, Vinoba Nagar, Shivamogga.	35.00	31.52	AE.Vinayak 91160743005		work completed
4	Development of park in Gopalagouda Extension in 7 th Block in ward no 17	K.Shekardhandakrishna nilayam, Kenchamma Layout, Vinoba Nagar, Shivamogga.	24.00	6.47	JE.Ambar 7345260504 AE.Jayashree 9449261751		work under progress
5	Development of park in Surya layout and P & T layout park ward no.1	M S Shekhar, Rajput nagar, 7th cross, Shivamogga	75.00	61.66	AE.Haganand 9980805996		work completed
6	Development of park in Isappa Gowda Extension A block (adjacent to RHC Office) park in ward no 17	Jayashree Vinoba Nagar, 3rd cross Shivamogga.	25.00	15.34	AE.Jayashree 9449261751		work completed
7	Development of park in Isappa Gowda Extension in 'A' Block ward no.17	S H Sundesh Shivappa Nayaka Extension, Allaha Shivamogga	30.00	21.66	AE.Kantirej 7899103675 AE.Halehazipai 874.0878592		work completed
8	Development of park in Rajendra Nagar Park in ward no.5	N Yethish 3rd cross, Raj Mandhira near, Mawagopp, Shivamogga	35.00	30.50	AE.Halehazipai 874.0878592		work completed
9	Development of park in Vinobanagara Professor Park ward no.7	Harijanappa ramesh, 3rd cross, 3rd 'A' phase UAS Layout, Bangalore.	50.00	25.66	AE.Kantirej 7899103675 AE.Vishnu Debarthi 861011916		work completed
10	Development of park in Aikola Circle Park in ward no.6	Harijanappa ramesh, 3rd cross, 3rd 'A' phase UAS Layout, Bangalore	50.00	32.24	AE.Kantirej 7899103675 AE.Jayashree 9449261751		work completed
Total			400.00	294.30			

Total no of Packages	10
Total no of parks	11
Total Estimate Amount	Rs.400.00 Lakhs
Total Expenditure Amount	Rs.294.3 Lakhs


 Shivamogga City Corporation
 Shivamogga