

ಕರ್ನಾಟಕ ವಿಧಾನ ಪರಿಷತ್ತು

- 1 ಚುಕ್ಕೆ ಗುರುತಿನ ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ : 1153
 2 ಸದಸ್ಯರ ಹೆಸರು : ಶ್ರೀ ಯು.ಬಿ ವೆಂಕಟೇಶ್
 (ನಾಮ ನಿರ್ದೇಶನ ಹೊಂದಿದವರು)
 3 ಉತ್ತರಿಸುವ ದಿನಾಂಕ : 23-12-2021
 4 ಉತ್ತರಿಸುವವರು : ಮಾನ್ಯ ಮುಖ್ಯಮಂತ್ರಿಗಳು

ಕ್ರ.ಸಂ	ಪ್ರಶ್ನೆ	ಉತ್ತರ
ಅ)	ಬೆಂಗಳೂರು ನಗರ ರಾಜಕಾಲುವೆ ಒತ್ತುವರಿಯಾಗಿರುವುದು ಸರ್ಕಾರದ ಗಮನಕ್ಕೆ ಬಂದಿದೆಯೇ;	ಬಂದಿರುತ್ತದೆ.
ಆ)	ಬಂದಿದ್ದಲ್ಲಿ, ಎಷ್ಟು ವಿಸ್ತೀರ್ಣದ ರಾಜಕಾಲುವೆಗಳು ಒತ್ತುವರಿಯಾಗಿದೆ; ಕಳೆದ ಒಂದು ದಶಕದಿಂದ ಒತ್ತುವರಿ ತೆರವಿಗೆ ಸರ್ಕಾರ ಕೈಗೊಂಡಿರುವ ಕ್ರಮಗಳೇನು?	<p>ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಒಟ್ಟು 2626 ಒತ್ತುವರಿ ಪ್ರಕರಣಗಳು ಇದ್ದು, ಇದರ ವಿಸ್ತೀರ್ಣ ಸುಮಾರು 382 ಎಕರೆ 27 ಗುಂಟೆ ಇರುತ್ತದೆ. ದಿನಾಂಕ: 24-12-2020ಕ್ಕೆ ಅನ್ವಯಿಸುವಂತೆ ಒಟ್ಟು 1912 ಒತ್ತುವರಿಗಳನ್ನು ತೆರವುಗೊಳಿಸಲಾಗಿರುತ್ತದೆ.</p> <p>ಉಳಿಕೆ 714 ಸಂಖ್ಯೆಯ ರಾಜಕಾಲುವೆ ಒತ್ತುವರಿಗಳನ್ನು ಸಂಬಂಧಪಟ್ಟ ಭೂಮಾಪಕರಿಂದ ಗುರುತಿಸುವ ಕಾರ್ಯ ಪ್ರಗತಿಯಲ್ಲಿದ್ದು, ಒತ್ತುವರಿಗಳನ್ನು ಹಂತ ಹಂತವಾಗಿ ತೆರವುಗೊಳಿಸುವ ಬಗ್ಗೆ ನಿಯಮಾನುಸಾರ ಕ್ರಮ ಕೈಗೊಳ್ಳಲಾಗುತ್ತಿದೆ. ವಿವರಗಳನ್ನು ಅನುಬಂಧ-1 ರಲ್ಲಿ ನೀಡಿದೆ.</p>
ಇ)	ಒತ್ತುವರಿದಾರರ ವಿರುದ್ಧ ಸರ್ಕಾರ ಈವರೆಗೆ ಎಷ್ಟು ಕೇಸುಗಳನ್ನು ದಾಖಲಿಸಿದೆ; ಒತ್ತುವರಿದಾರರಿಗೆ ಪ್ರೋತ್ಸಾಹ ನೀಡಿದಂತಹ ಅಧಿಕಾರಿಗಳ ವಿರುದ್ಧ ಸರ್ಕಾರ ಕೈಗೊಂಡ ಕ್ರಮಗಳೇನು;	<p>ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ರಾಜಕಾಲುವೆ ಒತ್ತುವರಿ ಮಾಡಿದ ಒಟ್ಟು 98 ಮಾಲೀಕರ ವಿರುದ್ಧ ಕರ್ನಾಟಕ ರಾಜ್ಯ ಭೂಕಬಳಿಕೆ ನಿಷೇಧ ವಿಶೇಷ ನ್ಯಾಯಾಲಯದಲ್ಲಿ ಮೊಕದ್ದಮೆಯನ್ನು ದಾಖಲಿಸಲಾಗಿದ್ದು, ಮಾಹಿತಿಯನ್ನು ಅನುಬಂಧ-2 ರಲ್ಲಿ ನೀಡಿದೆ.</p> <p>ಒತ್ತುವರಿಗೆ ಸಂಬಂಧಿಸಿದಂತೆ 20 ಅಧಿಕಾರಿಗಳ (ಆ ಸಮಯದಲ್ಲಿ ಕಾರ್ಯ ನಿರ್ವಹಿಸುತ್ತಿದ್ದ ಒಟ್ಟು 16 ಬಿಬಿಎಂಪಿ ಅಧಿಕಾರಿಗಳು) ವಿರುದ್ಧ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಕಾರ್ಯಾಚರಣೆ ಪಡೆ ಪೊಲೀಸ್ ಠಾಣೆ ಅಪರಾಧ ಸಂಖ್ಯೆ: 104/2016-17, ದಿನಾಂಕ: 11-08-2016 ರಂದು ಪ್ರಕರಣ ದಾಖಲಾಗಿರುತ್ತದೆ. 20 ಅಧಿಕಾರಿಗಳ ವಿರುದ್ಧ ದಾಖಲಾಗಿರುವ FIR ಪ್ರತಿಯನ್ನು ಅನುಬಂಧ-3 ರಲ್ಲಿ ನೀಡಿದೆ.</p>

<p>ಈ)</p>	<p>ಪ್ರತಿ ವರ್ಷ ಮಳೆಗಾಲದಲ್ಲಿ ಮಾತ್ರ ರಾಜಕಾಲುವೆ ಒತ್ತುವರಿ ತೆರವಿನ ಬಗ್ಗೆ ಚಿಂತಿಸುವ ಬದಲು ಶಾಶ್ವತವಾದ ಪರಿಹಾರವನ್ನು ಕೈಗೊಳ್ಳಲು ಉದ್ದೇಶವನ್ನು ಸರ್ಕಾರ ಹೊಂದಿದೆಯೇ; (ಸಂಪೂರ್ಣ ವಿವರಗಳನ್ನು ಒದಗಿಸುವುದು)</p>	<p>ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಮಾನ್ಯ ಮುಖ್ಯಮಂತ್ರಿಗಳ ನವ ನಗರೋತ್ಥಾನ ಯೋಜನೆ ಅಡಿಯಲ್ಲಿ ಬೃಹತ್ ನೀರುಗಾಲುವೆ ಅಭಿವೃದ್ಧಿ/ಪುನರ್ನಿರ್ಮಾಣ ಕಾಮಗಾರಿಗಳಿಗೆ ನೀಡಲಾದ ಅನುದಾನದಡಿಯಲ್ಲಿ ಮಳೆ ನೀರುಗಾಲುವೆಗಳನ್ನು ಅಭಿವೃದ್ಧಿಪಡಿಸಲಾಗುತ್ತಿದೆ. ಅನುದಾನಕ್ಕೆ ಅನುಗುಣವಾಗಿ ಒತ್ತುವರಿಯನ್ನು ತಡೆಯಲು ಮಳೆ ನೀರುಗಾಲುವೆಗಳಿಗೆ ಶಾಶ್ವತವಾಗಿ ಆರ್‌ಸಿಸಿ ತಡೆಗೋಡೆ ಮತ್ತು ಚೈನ್‌ಲಿಂಕ್ ಫೆನ್ಸಿಂಗ್/ತಂತಿಬೇಲಿಯನ್ನು ಅಳವಡಿಸಲು ಕ್ರಮವಹಿಸಲಾಗುತ್ತಿದೆ. 2018-19 ರಿಂದ ತಹಲ್‌ವರೆಗೆ ಕೈಗೊಳ್ಳಲಾದ ಕಾಮಗಾರಿಗಳ ವಿವರಗಳನ್ನು ಅನುಬಂಧ-4 ರಲ್ಲಿ ನೀಡಿದೆ.</p>																																								
<p>ಉ)</p>	<p>ಪ್ರತಿ ವರ್ಷ ಮಳೆಗಾಲದಲ್ಲಿ ಸಂಭವಿಸುವ ಅನಾಹುತದಿಂದ ಸಂಕಷ್ಟಕ್ಕೆ ಸಿಲುಕಿರುವವರ ಸಂಖ್ಯೆ ಎಷ್ಟು; ಇವರುಗಳಿಗೆ ನೀಡಲಾದ ಪರಿಹಾರ ಮೊತ್ತವೆಷ್ಟು? (ಸಂಪೂರ್ಣ ಮಾಹಿತಿಯನ್ನು ಒದಗಿಸುವುದು)</p>	<p>ಪ್ರಸ್ತುತ ವರ್ಷ ಮಳೆಗಾಲದಲ್ಲಿ ಸಂಭವಿಸಿರುವ ಅನಾಹುತದಿಂದ ಸಂಕಷ್ಟಕ್ಕೆ ಸಿಲುಕಿರುವವರ ಸಂಖ್ಯೆ ಮತ್ತು ಸದರಿಯವರುಗಳಿಗೆ ನೀಡಲಾದ ಪರಿಹಾರ ಮೊತ್ತದ ವಿವರಗಳು ಈ ಕೆಳಕಂಡಂತೆ ಇರುತ್ತದೆ.</p> <table border="1" data-bbox="726 1031 1380 1735"> <thead> <tr> <th>ಕ್ರ. ಸಂ.</th> <th>ವಲಯ</th> <th>ಸಂಕಷ್ಟಕ್ಕೆ ಸಿಲುಕಿರುವವರ ಸಂಖ್ಯೆ</th> <th>ನೀಡಲಾದ ಪರಿಹಾರದ ಮೊತ್ತ (ರೂ.ಗಳಲ್ಲಿ)</th> </tr> </thead> <tbody> <tr> <td>1.</td> <td>ಪೂರ್ವ</td> <td>--</td> <td>--</td> </tr> <tr> <td>2.</td> <td>ಪಶ್ಚಿಮ</td> <td>694</td> <td>69,40,000-00</td> </tr> <tr> <td>3.</td> <td>ದಕ್ಷಿಣ</td> <td>347</td> <td>80,22,500-00</td> </tr> <tr> <td>4.</td> <td>ದಾಸರಹಳ್ಳಿ</td> <td>18</td> <td>16,30,000-00</td> </tr> <tr> <td>5.</td> <td>ಯಲಹಂಕ</td> <td>206</td> <td>20,60,000-00</td> </tr> <tr> <td>6.</td> <td>ರಾಜರಾಜೇಶ್ವರಿನಗರ</td> <td>382</td> <td>30,05,000-00</td> </tr> <tr> <td>7.</td> <td>ಮಹದೇವಪುರ</td> <td>153</td> <td>15,30,000-00</td> </tr> <tr> <td>8.</td> <td>ಬೊಮ್ಮನಹಳ್ಳಿ</td> <td>--</td> <td>--</td> </tr> <tr> <td colspan="2">ಒಟ್ಟು</td> <td>1800</td> <td>2,31,87,500-00</td> </tr> </tbody> </table>	ಕ್ರ. ಸಂ.	ವಲಯ	ಸಂಕಷ್ಟಕ್ಕೆ ಸಿಲುಕಿರುವವರ ಸಂಖ್ಯೆ	ನೀಡಲಾದ ಪರಿಹಾರದ ಮೊತ್ತ (ರೂ.ಗಳಲ್ಲಿ)	1.	ಪೂರ್ವ	--	--	2.	ಪಶ್ಚಿಮ	694	69,40,000-00	3.	ದಕ್ಷಿಣ	347	80,22,500-00	4.	ದಾಸರಹಳ್ಳಿ	18	16,30,000-00	5.	ಯಲಹಂಕ	206	20,60,000-00	6.	ರಾಜರಾಜೇಶ್ವರಿನಗರ	382	30,05,000-00	7.	ಮಹದೇವಪುರ	153	15,30,000-00	8.	ಬೊಮ್ಮನಹಳ್ಳಿ	--	--	ಒಟ್ಟು		1800	2,31,87,500-00
ಕ್ರ. ಸಂ.	ವಲಯ	ಸಂಕಷ್ಟಕ್ಕೆ ಸಿಲುಕಿರುವವರ ಸಂಖ್ಯೆ	ನೀಡಲಾದ ಪರಿಹಾರದ ಮೊತ್ತ (ರೂ.ಗಳಲ್ಲಿ)																																							
1.	ಪೂರ್ವ	--	--																																							
2.	ಪಶ್ಚಿಮ	694	69,40,000-00																																							
3.	ದಕ್ಷಿಣ	347	80,22,500-00																																							
4.	ದಾಸರಹಳ್ಳಿ	18	16,30,000-00																																							
5.	ಯಲಹಂಕ	206	20,60,000-00																																							
6.	ರಾಜರಾಜೇಶ್ವರಿನಗರ	382	30,05,000-00																																							
7.	ಮಹದೇವಪುರ	153	15,30,000-00																																							
8.	ಬೊಮ್ಮನಹಳ್ಳಿ	--	--																																							
ಒಟ್ಟು		1800	2,31,87,500-00																																							

ನಅಇ 396 ಎಂಎನ್‌ಯು 2021


(ಬಸವರಾಜ ಬೊಮ್ಮಾಯಿ)
ಮುಖ್ಯಮಂತ್ರಿ

ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ ದ್ರಾವ್ಯ ಇಲಾಖೆ 1153 ಕೆ
 ಅನುಬಂಧ-1

BRUHATH BENGALURU MAHANAGARA PALIKE

Encroachment Details of Storm Water Drains as on 14-12-2021


Sl. No.	Zone	Total Encroachments Identified in each Zone	Details of the encroachments removed by doing survey in the year 2016-17	Details of the encroachments removed /resolved by doing survey in the year 2018-19 on-wards	Balance Encroachments to be removed as on 24.12.2020	Encroachment removal pending due to Court Cases
1	2	3	4	5	6	7
1	East	237	3	124	110	Total 52 Cases : 1. W.P No.27287/2019 - 3 cases 2. W.P No.26150/2019 & 26835-26842/19 - 1 Case 3. W.P No.29873/19 & 29874-876/19 - 3 Cases 4. W.P No.30399-30414/2019 - 45 Cases)
2	West	71	11	1	59	
3	South	20	0	0	20	
4	Koramangala Valley	10	7	0	3	
5	Yelahanka	588	215	270	103	
6	Mahadevapura	1101	98	864	139	
6a	Mahadevapura-New	45	0	0	45	
7	Bommanahalli	276	40	210	26	
7a	Bommanahalli-New	66	0	0	66	
8	RR Nagar	47	38	0	9	
9	Dasarahalli	165	16	15	134	
	TOTAL	2626	428	1484	714	


B. S. Srinivas
 Chief Engineer
 Storm Water Drain, BBMP

Heather
 8/12

210

BRUHATH BENGALURU MAHANAGARA PALIKE		
STORM WATER DRAIN		
Details of LGC Cases		
SL No	Name of the Zone	No of LGC cases
1	East	1
2	West	1
3	South	1
4	Koramangala Valley	0
5	Yelahanka	22
6	Mahadevapura	3
7	Bommanahalli	59
8	RR Nagar	10
9	Dasarahalli	1
Total		98


 Chief Engineer
 Storm Water Drain, BBMP


 Spectator

Subscribe To E-paper

692000-3

Subscribe To E-paper

FIRST INFORMATION REPORT (Under Section 154 Crpc)

Received through MPPS No. ... PS Dated ...

[Before the Honorable CMM Court Bengaluru City]

Case No. 104/2016

Police Station: Bengaluru Metropolitan Task Force

Date: 11/08/2016

TIME: 12-15 hrs.

District : Bengaluru City

Type : Computer Typed

State : Karnataka

Act and Section: 192(A)&(B) KLR Act and 436(A) KMC Act , and 217, 432, 434, 441, 427,420 IPC

the RMP 2015 are called Newly Identified Drains.

Officials got away saying no drain was spotted in the RMP 2015 maps at the location where there was an encroachment. And apparently, there is no prescribed buffer zone that builders should provide for drains that are not seen in the RMP maps. It may be noted here that officials made no mention of the May 2016 order of the National Green Tribunal that barred construction activity 50m from the edge of primary Rajakaluves, 35m from secondary Rajakaluves and 25m from tertiary Rajakaluves. Drains not recognised by the RMP are referred to as Defined Rajakaluves - they are visible only in village maps that date back to Bengaluru's first survey commissioned by the British way back in 1902. This paved the way for meticulous village records - tippani (detailed drawing), pakka (summary), pahani (rights, tenancy and crops) and an atlas giving sub-survey level maps.

6. Details of Known/ Suspected/Unknown Accused with Full Particulars:

- 1. Caraprasad, Asst Engineer, BBMP
- 2. Shashidhar, ADTP (AEE), BBMP
- 3. B.T. Mohan Krishna, DDTP (E.E) (C.E), B.B.M.P
- 4. Govindaraju, D.D.T.P (C.E), BBMP
- 5. Chowdegowda, (D.D, Rtd), TP, BBMP
- 6. Owners of EAPL (Thirumal's Spelndour) and Others

Bizarrely, officials washed their hands off by feigning ignorance about the importance of village maps. The Bangalore Development Authority when asked whether village maps...

RECOMMENDATIONS

In each of the matter examined above, officers who seem to be prima facie responsible for the wrong doings have been identified. The ones who are still in service to be placed under suspension forthwith. A detailed enquiry may be ordered in these cases. Special Commissioner (Projects) BBMP to get to the root of the matter.

The following are the officers who have been identified as responsible prima facie

1. Mr. S.C. Kari Gowda, TPM, BDA, (Retd.)
2. Mr. G. J. Nayak, TPM, BDA, (Retd.)
3. Mr. D. Sathyanaarayana, EM, BDA, (Retd.)
4. Mr. M.N. Shankar Bhat, Law Officer, BDA, (Retd.)
5. Mr. Guruprasad, Assistant Engineer, BBMP
6. Mr. Shashidhar, ADTP, BBMP.
7. Mr. B. T. Mohan Krishna, DDTP, BBMP.
8. Mr. Govindaraju, JDTP(S), BBMP.
9. Mr. Chowdegowda, Additional Director, BBMP (Retd.)
10. Mr. K. Veerendranath, Additional Director, (Retd.)
11. Mr. Mohammed Abdulla Azeem, AEE.
12. Mr. G. Gurumurthy, AEE.
13. Mr. Vijaykumar D Patil, ADTP, BBMP.
14. Mr. D. S. Sarvothamaraju, ADTP, BBMP.
15. Mr. S. Mrithyunjaya, SE.
16. Mr. T. Natraj, JDTP(S).
17. Mr. Likath, AEE, BBMP.
18. Mrs. Sunitha, AE, BBMP.
19. Mr. Gangappa, AEE, BBMP.
20. Mr. Munikrishna, Chief Engineer, BBMP.

With regard to those officials who have retired the government is looking at legal options. Cases have been filed against all of them and an inquiry would be conducted. Based on the result of the inquiry, prosecution would be ordered.


Officials in the dock

Karnataka NEET UG Counselling 2021. Check registration window, fee payment dates


- S C Kari Gowda, TPM, BDA (Retd)
- G J Nayak, TPM, BDA, (retd)
- D Sathyanaarayana, EM, BDA, (retd)
- M N Shankar Bhat, Law Officer, BDA (retd)
- Guruprasad, Assistant Engineer, BBMP
- Govindaraju, JDTP(S), BBMP
- Shashidhar, ADTP, BBMP
- B T Mohan Krishna, DDTP, BBMP
- Chowdegowda, Additional Director, BBMP (Retd)
- K Veerendranath, Additional Director (retd)
- Mohammad Abdulla Azeem, AEE
- G Gurumurthy, AEE
- Vijaykumar D Patil, ADTP, BBMP
- D S Sarvothamaraju, ADTP, BBMP
- S Mrithyunjaya, SE
- T Natraj JDTP(S)
- Likath, AEE, BBMP
- Sunitha, AE, BBMP
- Gangappa, AEE, BBMP
- Munikrishna, Chief Engineer, BBMP

OneIndia News


More bengaluru News >



Bengaluru: Apartment with 3 or



Omicron scare: 10 foreigners from



Book a free coding class for kids aged 6-18 yrs.



Get Instant News Updates



BRUHAT BENGALURU MAHANAGARA PALIKE

STORM WATER DRAIN

Progress report of CMNNY grants - 27 packages

ಅನುಬಂಧ - 4

Sl. No.	Zone	No. of Packages	No. of works	Amount in lakhs	Estimated length in km			Tackled length in km			Balance length in km			Physical Progress in %	Financial Progress in lakhs
					Primary SWD Length	Secondary SWD Length	Total Length of SWD	Primary SWD Length	Secondary SWD Length	Total Length of SWD	Primary SWD Length	Secondary SWD Length	Balance length in km		
1	2	3	4	5	6	7	8	9	10	11			12	13	14
1	East	1	26	2867.00	1.20	1.82	3.02	0.64	1.20	1.84	0.56	0.62	1.18	60.00%	853.30
2	West	5	19	14150.00	3.30	13.24	16.54	2.38	7.08	9.46	0.02	6.16	7.08	60.00%	5097.23
3	South	5	14	6235.01	1.20	5.97	7.17	0.95	6.42	7.37	0.25	0.00	-0.20	92.00%	4246.74
4	K-Valley	2	9	8839.02	1.63	13.79	15.42	0.20	6.54	6.74	1.43	7.25	8.68	57.00%	2287.45
5	Yelahanka	1	10.00	6074.00	3.59	3.91	7.50	1.61	4.79	6.40	1.98	0.00	1.10	52.50%	4608.70
6	Mahadevapura	3	31.00	11000.00	0.00	16.50	16.50	0.00	9.99	9.99	0.00	6.51	6.51	70.00%	5175.12
7	Bornmanahalli	5	36	19350.00	7.47	26.59	34.06	6.11	26.37	32.48	1.36	0.22	1.58	75.00%	16135.27
8	R R Nagara	4	26	11910.00	6.76	3.81	10.57	4.01	1.39	5.39	2.76	2.42	5.18	61.87%	4891.74
9	Dasarahalli	1	4	1654.00	0.52	1.53	2.05	0.52	0.26	0.78	0.00	1.27	1.27	38.24%	409.52
	Total	27	175	82079.03	25.67	87.16	112.83	16.42	64.04	80.46	9.25	24.45	32.37	62.96%	43705.17

Grants allotted for SWD package works

820.79 crore

B. S. Srinivas Kumar
 ಮುಖ್ಯ ಅಭಿಯಂತರರು
 ಬೃಹತ್ ನಗರಾಭಿವೃದ್ಧಿ
 ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
 AB


BRUHAT BANGALORE MAHANGARA PALIKE
STATUS OF THE WORKS PERTAINING TO CMNNY grants
Executive Engineer SWD East zone

SI No	Name of the Work / package	Est Amount (Rs in Lakhs)	Tender Amount (Rs in Lakhs)	Agency & WO date	No of works	Estimated length in km			Tackled length in km			Balance length in km	Physical progresses in percentage	Financial progress in lakhs	Probable Date of Completion	Remarks
						Primary SWD Length	Secondary SWD Length	Total Length of SWD	Primary SWD Length	Secondary SWD Length	Total Length of SWD					
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
1	CONSTRUCTION AND RE MODELLING OF PRIMARY & SECONDARY STORM WATER DRAINS CULVERTS/BRIDGES AND ALLIED WORKS (27 NOS) IDENTIFIED UNDER "BBMP SWD ACTION PLAN WORKS 2018-2019 CHIEF MINISTER NAVA NAGAROTHANA SCHEME" SPREAD OUT AT VARIOUS LOCATIONS OF EAST ZONE.	2867.00	2572.00	Mrs.Rambhag m Construcons Pvt.Ltd	26	1.2	1.82	3.02	0.64	1.2	1.84	1.18	60%	853.30	17-07-21	
Total		2867.00	2572.00		26	1.20	1.82	3.02	0.64	1.20	1.84	1.18	60%	853.30		

for R.R. Srinivas
Executive Engineer
SWD East Zone


BRUHAT BANGALORE MAHANGARA PALIKE
STATUS OF THE WORKS PERTAINING TO CMNNY grants - West Zone

Sl No	Name of the Work / package	Est Amount (Rs in Lakhs)	Tender Amount (Rs in Lakhs)	Agency & WO date	No of works	Estimated length in km			Tackled length in km			Balance length in km	Physical progress in percentage	Financial progress in lakhs	Probable Date of Completion	Remarks
						Primary SWD Length	Secondary SWD Length	Total Length of SWD	Primary SWD Length	Secondary SWD Length	Total Length of SWD					
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
1	Construction and Remodeling of Primary, Secondary and Tertiary Drains Culverts and bridges and all other allied works of SWD spread out at various locations in Mahalakshmi Constituency of West Zone Under CMNNY Scheme 2019-20 West Zone Package-1 Annex 03 Action Plan Sl No.28,29,30,31,32,35	5350.00	4878.89	Sri.VENKATARAMA NE Gowda (STAR INFRA TECH FORMERLY KNOWN AS STAR BUILDERS AND DEVELOPERS) Date: 01-07-2020	6	1.88	3.13	5.01	1.88	2.25	4.13	0.88	88%	3024.21	30-04-22	Work in Progress
2	Construction and Remodeling of Primary, Secondary and Tertiary Drains Culverts and bridges and all other allied works of SWD spread out at various locations in Mahalakshmi Constituency of West Zone Under CMNNY Scheme 2019-20, West Zone Package-2 Annex 03 Action Plan Sl No.128,129,130,33,34	3200.00	2768.57	Sri. G.M RAVINDRA (RRS Infrastructure Pvt.Ltd.) Date: 22-07-2021	5	0.92	3	3.92	0.35	0.7	1.05	2.87	20%	0.00%	21-07-22	Work in Progress
3	Construction and Remodeling of Primary, Secondary and Tertiary Drains Culverts and bridges and all other allied works of SWD spread out at various locations in Malleshwaram Constituency of West Zone Under CMNNY Scheme 2019-20, West Zone Package-3 Annex 03 Action Plan Sl No.,36,37	3000.00	2725.34	Sri.KRISHNAVENIR (MR PRO TECH PRIVATE LIMITED) Date:30-06-2020	2	0	4.15	4.15	0	2	2	2.15	47%	561.52	30-03-22	Work in Progress
4	Construction and Remodelling of Primary, Secondary and Tertiary Drains, Culverts, Bridges and all other allied works of SWD spread out at various locations in Rajaji Nagar Constituency of West Zone Under CMNNY Scheme 2019-20, West Zone Package-4 Annex 03 Action Plan Sl No.21,22,88	1100.00	984.13	M/s J.C. PRAKASH INFRASTRUCTURE PRIVATE LIMITED Date:30-04-2020	3	0	1.72	1.72	0	1.72	1.72	0.00	100%	953.03	30-07-21	Work Completed
5	Construction and Remodelling of Primary, Secondary and Tertiary Drains, Culverts, Bridges and all other allied works of SWD spread out at various locations in Gandhinagar Constituency of West Zone Under CMNNY Scheme 2019-20, West Zone Package-5 Annex 03 Action Plan Sl No.,38,39,40	1500.00	1355.76	M/s NATIONAL PROJECTS CONSTRUCTION CORPORATION LIMITED Date: 30-06-2020	3	0.5	1.24	1.74	0.15	0.41	0.56	1.18	60%	561.20	30-06-22	Work in Progress
Total		14150.00	12712.69		19	3.30	13.24	16.54	2.38	7.08	9.46	7.08		5099.86		


 Executive Engineer
 Storm Water Drain-West Zone
 BBMP


BRUHAT BANGALORE MAHANGARA PALIKE
STATUS OF THE WORKS PERTAINING TO CMNNY grants -
Details of South Zone

Sl No	Name of the Work /package	Est Amount (Rs in Lakhs)	Tender Amount (Rs in Lakhs)	Agency & WO date	No of works	Estimated length in km			Tackled length in km			Balance length in km	Physical progress in percentage	Financial progress in lakhs	Probable Date of Completion	Remarks
						Primary SWD Length	Secondary SWD Length	Total Length of SWD	Primary SWD Length	Secondary SWD Length	Total Length of SWD					
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
1	"Remodelling of Storm Water Drains including Redesigning of Bridges Culverts under Chief Ministers Nava Nagarothana under Package South-1 03 works in Vijayanagara Constituency in South zone. Annexure 3 Action Plan SI Nos 41 43 and 45"	1285.00	1122.99	M/s J C Prakash Infrastructure Pvt Ltd dated 04.04.2020	3	0.40	1.30	1.70	0.20	1.42	1.62	-	100%	1255.92	-	Work completed
2	"Remodelling of Storm Water Drains including Redesigning of Bridges / Culverts under Chief Ministers Nava Nagarothana under Package South-2 02 works in Viyanagara Constituency in South zone. Annexure-3 Action Plan SI Nos 42 & 44"	1400.01	1259.76	M/s. J C Prakash Infrastructure Pvt Ltd, dated 08.04.2020	2	0.80	1.10	1.90	0.75	1.60	2.35	-	100%	1410.63	-	Work completed
3	Construction and Remodeling of Storm Water Drain including redesigning of bridges and culverts under Chief Ministers Nava Nagarothana Under Package South 03 works 02 in Padmanabhanagara Constituency in South zone Annex 3 Action Plan SI No 85, 86.	1150.00	925.61	RMN Infrastructures, dated 20.05.2020	2	-	1.40	1.40	-	1.30	1.30	-	100%	758.80	-	Work completed
4	Construction and Remodeling of Storm Water Drain including redesigning of bridges and culverts under Chief Ministers Nava Nagarothana Under Package South 04 works 04 in Padmanabhanagara Constituency in South zone Annex 3 Action Plan SI No 87, 89, 94, 131	1150.00	915.67	RMN Infrastructures, dated 03.06.2020	4	-	1.10	1.10	-	0.60	0.60	0.70	60%	252.89	31-01-22	Work in progress
5	Construction and Remodeling of Storm Water Drains including Redesigning of Bridges and Culverts under "Chief Minister's Nava Nagarothana" under Package South-05 works 03 in Basavanagudi Constituency in South zone. Annex 3 Action Plan SI No 46, 90, 91	1250.00	964.40	RMN Infrastructures, dated 10.08.2020	3	-	1.07	1.07	-	1.50	1.50	-	100%	568.50	-	Work completed
Total		6235.01	5188.43		14	1.20	5.97	7.17	0.95	6.42	7.37	0.70	92.00%	4246.74		


Account Engineer
South Zone


BRUHAT BANGALORE MAHANGARA PALIKE
STATUS OF THE WORKS PERTAINING TO CMNNY grants - Yelahanka Zone

Sl No	Name of the Work / package	Est Amount (Rs in Lakhs)	Tender Amount (Rs in Lakhs)	Agency & WO date	No of works	Estimated length in km			Tackled length in km			Balance length in km	Physical progress in percentage	Financial progress in lakhs	Probable Date of Completion	Remarks
						Primary SWD Length	Secondary SWD Length	Total Length of SWD	Primary SWD Length	Secondary SWD Length	Total Length of SWD					
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
	(Byatarayanapura Constituency)															
1	"Construction/ Remodelling of Primary Secondary & Tertiary drains, culverts and Bridges and all other Allied works of SWD spread out at various locations in Yelahanka Constituency and Byatarayanapura Constituency of Yelahanka Zone Under CMNNY scheme Package-1 (2019-20) Yelahanka Zone." G.O-ANNEXURE-03 Action Plan SI No.64,65,66,67	574.00		Ramalingam Construction company Ltd	4	0.07	0.44	0.51	0	0.01	0.01	0.5	10%	0.00%	31.01.22	
	(Yelahanka Constituency)		5422.00													
2	"Construction/ Remodelling of Primary Secondary & Tertiary drains, culverts and Bridges and all other Allied works of SWD spread out at various locations in Yelahanka Constituency and Byatarayanapura Constituency of Yelahanka Zone Under CMNNY scheme Package-1 (2019-20) Yelahanka Zone." G.O-ANNEXURE-03 Action Plan SI No.58,59,60,61,62	5500.00		Ramalingam Construction company Ltd	6	3.518	3.472	6.99	1.612	4.779	6.391	0.509	95%	84.98%	31.01.22	
	Total	6074.00	5422.00		10.00	3.59	3.91	7.50	1.61	4.79	6.40	1.10	52.50%	0.85		


 Executive Engineer
 SWD Yelahanka zone

BRUHAT BANGALORE MAHANGARA PALIKE
STATUS OF THE WORKS PERTAINING TO CMNNY grants - Mahadevapura zone


Sl No	Name of the Work / package	Est Amount (Rs in Lakhs)	Tender Amount (Rs in Lakhs)	Agency & WO date	No of works	Estimated length in km			Tackled length in km			Balance length in km	Physical progress in percentage	Financial progress in lakhs	Probable Date of Completion	Remarks
						Primary SWD Length	Secondary SWD Length	Total Length of SWD	Primary SWD Length	Secondary SWD Length	Total Length of SWD					
Mahadevapura Contiguency																
1	Construction/ Remodelling of Primary, Secondary & Tertiary Storm Water Drains, Culverts/ Bridges & Allied works of SWD which are spread out at various locations in Mahadevapura Constituency of Mahadevapura Zone Under CMNNY Scheme Package-1 (2019-20) 68, 69, 70, 71, 72, 73, 74	4000.00	3697.96	SRI RAMALIN GAM CONSTRUCTION COMPANY (P) LTD.	7	0.00	6.50	6.50	0	3.50	3.50	3.00	60%	2237.37	02-03-22	Work under Progress
2	Construction/ Remodelling of Primary, Secondary & Tertiary Storm Water Drains, Culverts/ Bridges & Allied works of SWD which are spread out at various locations in Mahadevapura Constituency of Mahadevapura Zone Under CMNNY Scheme Package-2 (2019-20) 140, 141, 142, 143, 144, 145, 146, 147, 148, 149, 150, 151, 152, 153, 154, 155, 156, 157, 158, 159	3500.00	3234.68	Thirumala Giri Infra project LTD	20	0.00	6.00	6.00	0	3.00	3.00	3.00	50%	1211.57	02-03-22	Work under Progress
K R Pura Constituency Contiguency																
1	Construction / Remodelling of Primary, Secondary & Tertiary Storm Water Drains, Culverts/ Bridges & Allied works of SWD which are spread out at various locations in K.R.Puram Constituency of Mahadevapura Zone Under CMNNY Scheme Package-3 (2019-20) 75,76,77,78	3500.00	3230.53	M/s VDB Projects (P) Limited,	4	0.00	4.00	4.00	0	3.49	3.49	0.51	100%	3215.11	16-03-21	Work Completed
Total		11000.00	10163.17		31.00	0.00	16.50	16.50	0.00	9.99	9.99	6.51	70.00%	6664.05		


 Executive Engineer
 Storm Water Drain Division
 Mahadevapura Zone
 Bangalore - 560 048

BRUHAT BANGALORE MAHANGARA PALIKE
STATUS OF THE WORKS PERTAINING TO CMNNY grants - SWD-Bommanahalli Zone

Sl No	Name of the Work / package	Est Amount (Rs in Lakhs)	Tender Amount (Rs in Lakhs)	Agency & WO date	No of works	Estimated length in km			Tackled length in km			Balance length in km	Physical progress in percentage	Financial progress in lakhs	Probable Date of Completion	Remarks
						Primary SWD Length	Secondary SWD Length	Total Length of SWD	Primary SWD Length	Secondary SWD Length	Total Length of SWD					
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
Bommanahalli Constituency																
1	Construction/Remodelling of Primary, Secondary and Tertiary Storm water drains, Culverts, Bridges and Allied Works (22 No) which are spread out at various locations in ward No.174,175,187,188,189,190,191 and 193 of Bommanahalli Constituency in Bommanahalli Zone of BBMP Area, Bengaluru (CMNNY Scheme 2019-20 Bommanahalli Zone Package-01 Annex-03 Action Plan Sl No. 101)	9400.00	8494.68	M/s KBR Infratech dtd: 15-04-2020	22	1.35	18.57	19.92	1.35	18.57	19.92	0.00	94%	93.97%	31-01-22	2 Major bridges works in progress
2	Construction/Remodelling of Primary, Secondary and Tertiary Storm water drains, Culverts, Bridges and Allied Works of SWD spread out at various locations in Bommanahalli Constituency Bommanahalli Zone (CMNNY Scheme 2019-20 Bommanahalli Zone Package-02 Annex-03 Action Plan Sl No. 102)	2500.00	2280.60	H Srinivas Reddy dtd: 09-04-2020	1	0	3	3.00	0	3	3	0.00	100%	98%	-	Work Completed
3	Construction/Remodelling of Primary, Secondary and Tertiary Storm water drains, Culverts, Bridges and Allied Works of SWD spread out at various locations in Bommanahalli Constituency Bommanahalli Zone (CMNNY Scheme 2019-20 Bommanahalli Zone Package-03 Annex-03 Action Plan Sl No. 103)	1900.00	1727.46	H Srinivas Reddy dtd: 09-04-2020	1	0	2.3	2.30	0	2.3	2.3	0.00	100%	95%	-	Work Completed

SI No	Name of the Work / package	Est Amount (Rs in Lakhs)	Tender Amount (Rs in Lakhs)	Agency & WO date	No of works	Estimated length in km			Tackled length in km			Balance length in km	Physical progress in percentage	Financial progress in lakhs	Probable Date of Completion	Remarks
						Primary SWD Length	Secondary SWD Length	Total Length of SWD	Primary SWD Length	Secondary SWD Length	Total Length of SWD					
4	Construction/Remodelling of Primary, Secondary and Tertiary Storm water drains, Culverts, Bridges and Allied Works of SWD spread out at various locations in Bommanahalli Constituency Bommanahalli Zone (CMNNY Scheme 2019-20 Bommanahalli Zone Package-04 Annex-03 Action Plan SI No. 104 & 79)	1800.00	1634.42	H Srinivas Reddy dtd: 09-04-2020	2	0	2	2.00	0	2	2	0.00	100%	90%	-	Work Completed
Total		15600.00	14137.16		26	1.35	25.87	27.22	1.35	25.87	27.22	0.00				
Bangalore South Constituency																
5	Construction/Remodeling of Primary, Secondary & Tertiary Drains, Culverts/ bridges and all other allied works of SWD spread out at various locations in Bangalore South Constituency of Bommanahalli Zone Under CMNNY Scheme 2019-20, Bommanahalli Zone Package-5 Action Plan SI No. 1, 2, 5, 10, 11, 12, 13, 14, 15 and 17 vide Govt Order. UDD.254 MNY.2019, dtd: 14-11-2019	3750.00	3262.52	Nation Project Construction Corporation Ltd 04-11-2020	10	6.12	0.72	6.84	4.76	0.5	5.26	1.58	75%	60%	04-02-22	
Total		3750.00	3262.52		10	6.12	0.72	6.84	4.76	0.50	5.26	1.58				
Grand Total		19350.00	17399.68		36	7.47	26.59	34.06	6.11	26.37	32.48	1.58				



 Executive Engineer
 SWD-Bommanahalli Zone
 Executive Engineer
 SWD Division, BBMP
 (Bommanahalli Zone)

BRUHAT BANGALORE MAHANGARA PALIKE
Storm Water Drain of Rajarajeshwari Nagara Zone
Status of The Works Pertaining To CMNRY Grants (2019-20)

Sl No	Name of the Work / package	Est Amount (Rs in Lakhs)	Tender Amount (Rs in Lakhs)	Agency & WO date	No of works	Estimated length in km			Tackled length in km			Balance length in km	Physical progress in percentage	Financial progress in lakhs	Probable Date of Completion	Remarks
						Primary SWD Length	Secondary SWD Length	Total Length of SWD	Primary SWD Length	Secondary SWD Length	Total Length of SWD					
1	Construction/Remodeling of Primary, Secondary & Tertiary Drains, Culverts/Bridges and all other allied works of SWD spread out at various locations in Yeshwanthapura Constituency of RR Nagara Zone Under CMNRY Scheme Package-1 (2019-20) RR NAGARA ZONE G.O- ANNEXURE-03 Action Plan SI No.132, 133 & 137"	3760.00	3434.64 GST 12%	A CHANNA REDDY(ACR PROJECTS)	9	0.983	2.514	3.497	1.030	0.654	1.68	1.813	51%	1034.71+ 12%GST	31-01-2022	Work Under Progress (Due to Covid-19 progress was delayed).
2	Construction and Remodeling of Primary Secondary and Tertiary Drains Culverts bndges and all other allied works of SWD spread out at various locations in Yeshwanthapura Constituency of RR Nagara Zone Under CMNRY Scheme Package-2 2019-20 RR NAGARA ZONE G.O-ANNEXURE-03 Action Plan SI No 135 and 138	3560.00	3231.41 + GST 12%	A CHANNA REDDY(ACR PROJECTS)	10	1.927	1.024	2.951	0.784	0.560	1.344	1.607	45.59%	1074.64+ 12%GST	31-01-2022	Work Under Progress (Due to Covid-19 progress was delayed).
3	Construction and Remodeling of Primary Secondary and Tertiary Drains Culverts bridges and all other allied works of SWD spread out at various locations in Yeshwanthapura Constituency of RR Nagara Zone Under CMNRY Scheme Package-3 2019-20 RR NAGARA ZONE G.O-ANNEXURE- 03 Action Plan Action Plan SI No 134 135 and 139	3590.00	3288.78 + GST 12%	A CHANNA REDDY(ACR PROJECTS)	6	3.311	0.270	3.581	1.651	0.171	1.822	1.759	50.88%	1361.81+ 12%GST	31-01-2022	Work Under Progress (Due to Covid-19 progress was delayed).
4	Construction and RCC Box drain and U Shape drain to swd v-200 from ch 0.00 to 1850.00 from Indian Plywood Research Institute to Surana College and construction of SWD Diversion drain from ch 660.00 to 1110.00 @ Mallathahalli lake in ward no 38 & 129 OF RR NAGARA ZONE UNDER CMNRY SCHEME PACKAGE-5 (2019-20) RR NAGARA ZONE G.O-ANNEXURE- 05 Action Plan Action Plan SI No 80	1000.00	879.43. + GST 12%	M/S DAMODAR & CO	1	0.540	0	0.540	0.540	0.00	0.540	0.000	100%	963.00 + 12%GST	23-09-2020	Work Completed
Total		11910.00			26	6.76	3.81	10.57	4.01	1.39	5.39	5.18	61.87%	0.00		

BRUHAT BANGALORE MAHANGARA PALIKE
STATUS OF THE WORKS PERTAINING TO CMNNY grants - Dasarahalli zone

Sl No	Name of the Work / package	Est Amount (Rs in Lakhs)	Tender Amount (Rs in Lakhs)	Agency & WO date	No of works	Estimated length in km			Tackled length in km			Balance length in km	Physical progress in percentage	Financial progress in lakhs	Probable Date of Completion	Remarks
						Primary SWD Length in KM	Secondary SWD Length in KM	Total Length of SWD	Primary SWD Length	Secondary SWD Length	Total Length of SWD					
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
	Constituency															
Dasarahalli zone																
	Construction /Remodeling of Primary, secondary & Tertiary Storm Water drains culverts /Bridges & all other allied works of SWD spread out at various locations in Dasarahalli zone under (CMNNY) Scheme package-01 2019-20	1654.00	1370.00+12% GST	M/s.G.M.Ravindra EE/SWD/DHZ/WO/01/2020-21. Dated 24.04.2020	4	0.522	1.528	2.051	0.522	0.262	0.784	1.267	38.24%	409.52 20.00	28.02.2022	Work is delay due to Encroachments and Bescom electric pole & transformer shifting & BWSSB UGD line shifting
	Total	1654.00	1370.00+12% GST		4	0.522	1.528	2.051	0.522	0.262	0.784	1.267	38.24	409.52 20.00		


 Executiv Engineer
 SWD, Dasarahalli zone 15/12/2021
 15/12/21

Bruhath Bengaluru Mahanagara Palike

Statement showing the details of on going works for the year of 2019-20
Grants)

(GOK

SL. No.	Package No	Name of the Work	Estimate cost	Primary Drain (in km)	Secondary Drain (in km)	Total length (in km)	Primary Tackled Length (in km)	Secondary Tackled Length (in km)	Total Tackled Length (in km)	Balance to be Tackled Length (in km)	Status of the work	Remarks
1	PKG-1	Construction/ Remodeling of Primary, Secondary and Tertiary drains culverts / bridges and all other allied works of SWD spread out at various locations in Shanthinagar and chikkapete Assembly Constituencies in Koramangala Valley NAVA NAGORATHANA scheme Package-1 (2019-20) Koramangala Valley, Action plan si no- 48,49,50	3189.02	1.38	4.39	5.77	0.00	2.16	2.16	3.61	Work in progress	Part Bill submitted
2	PKG-2	Construction/Remodeling of Primary, Secondary & Tertiary Drains, Culverts/bridges and all other allied works of SWD spread out at various locations in Jayangara & BTM Layout Assembly Constituencies in Koramangala valley Under CMNNY Scheme Package-2 (2019-20) Koramangal valley Action Plan SI No 51, 52, 53, 54, 55 & 56	5650.00	0.25	9.40	9.65	0.15	4.40	4.55	5.10	Work in progress	Part Bill submitted
Total			8839.02	1.63	13.79	15.42	0.15	6.56	6.71	8.71		

Executive Engineer
SWD-KM