


ಕರ್ನಾಟಕ ವಿಧಾನ ಪರಿಷತ್ತು

- 1 ಚುಕ್ಕೆ ಗುರುತಿನ ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ : 1123
 2 ಸದಸ್ಯರ ಹೆಸರು : ಶ್ರೀ ಶರವಣ ಬಿ.ಎ
 3 ಉತ್ತರಿಸುವ ದಿನಾಂಕ : (ವಿಧಾನ ಸಭೆಯಿಂದ ಚುನಾಯಿತರಾದವರು)
 4 ಉತ್ತರಿಸುವವರು : 25-07-2024
 : ಉಪ ಮುಖ್ಯಮಂತ್ರಿಗಳು

ಕ್ರ.ಸಂ	ಪ್ರಶ್ನೆ	ಉತ್ತರ															
ಅ)	2022-23 ಮತ್ತು 2023-24ನೇ ಸಾಲಿನಲ್ಲಿ ಮುಖ್ಯಮಂತ್ರಿ ಅಮೃತ ನವ ನಗರೋತ್ಥಾನ ಯೋಜನೆಯಡಿ ಬೆಂಗಳೂರು ನಗರದಲ್ಲಿ ಒದಗಿಸಿದ ಒಟ್ಟು ಮೊತ್ತ ಎಷ್ಟು; ಎಷ್ಟು ಕಾಮಗಾರಿಗಳನ್ನು ಕೈಗೆತ್ತಿಕೊಳ್ಳಲಾಗಿದೆ ಹಾಗೂ ಎಷ್ಟು ಮೊತ್ತದ ಕಾಮಗಾರಿಗಳನ್ನು ಕೈಬಿಡಲಾಗಿದೆ; (ವರ್ಷವಾರು ಮತ್ತು ವಾರ್ಡ್‌ವಾರು ಮಾಹಿತಿ ನೀಡುವುದು)	<ul style="list-style-type: none"> ಮುಖ್ಯಮಂತ್ರಿಗಳ ಅಮೃತ ನಗರೋತ್ಥಾನ ಯೋಜನೆಯು 3 ವರ್ಷಗಳಿಗೆ ಅನ್ವಯಿಸುತ್ತದೆ (2022-23 ರಿಂದ 2024-25). 2022-23 ರಿಂದ 2024-25ನೇ ಸಾಲಿನಲ್ಲಿ ಮುಖ್ಯಮಂತ್ರಿಗಳ ಅಮೃತ ನಗರೋತ್ಥಾನ ಯೋಜನೆಯಡಿಯಲ್ಲಿ ಒಟ್ಟು ಮೊತ್ತ ರೂ.6000 ಕೋಟಿಗಳಿಗೆ ಅನುಮೋದನೆ ನೀಡಲಾಗಿದೆ. ಸರ್ಕಾರಿ ಆದೇಶವನ್ನು <u>ಅನುಬಂಧ-1</u> ರಲ್ಲಿ ನೀಡಲಾಗಿದೆ. 2023ರಲ್ಲಿ ರೂ.485.06 ಕೋಟಿಗಳ ಮೊತ್ತದ ಕಾಮಗಾರಿಗಳನ್ನು ಕೈಬಿಡಲಾಗಿದೆ. ವಿವರಗಳನ್ನು <u>ಅನುಬಂಧ-2</u>ರಲ್ಲಿ ನೀಡಲಾಗಿದೆ. ಪರಿಷ್ಕೃತ ಕಾಮಗಾರಿಗಳನ್ನು ಅಗತ್ಯತೆ ಮತ್ತು ಆದ್ಯತೆಯ ಅನುಗುಣವಾಗಿ ಕೈಗೆತ್ತಿಕೊಳ್ಳಲಾಗಿರುತ್ತದೆ. ವಿವರಗಳನ್ನು <u>ಅನುಬಂಧ-3</u> ರಲ್ಲಿ ನೀಡಲಾಗಿದೆ. 															
ಆ)	ಬೆಂಗಳೂರು ನಗರದಲ್ಲಿ ಸದರಿ ಯೋಜನೆಯಡಿ ಕೈಗೆತ್ತಿಕೊಂಡ ಕಾಮಗಾರಿಗಳು ಪ್ರಸ್ತುತ ಯಾವ ಹಂತದಲ್ಲಿವೆ; (ಕಾಮಗಾರಿವಾರು ಮಾಹಿತಿ ನೀಡುವುದು) ಈ ಕಾಮಗಾರಿಗಳಿಗೆ ಬಿಡುಗಡೆಯಾದ ಮೊತ್ತವೆಷ್ಟು; (ವಿವರ ನೀಡುವುದು);	<ul style="list-style-type: none"> ಕಾಮಗಾರಿಗಳ ಪ್ರಸ್ತುತ ಹಂತವನ್ನು <u>ಅನುಬಂಧ-4</u> ರಲ್ಲಿ ನೀಡಿದೆ. 2022-23 ರಿಂದ 2023-24ರ ಸಾಲಿನಲ್ಲಿ ಸರ್ಕಾರದ ವಿಕೇಷ ಮೂಲಭೂತ ಸೌಕರ್ಯ ಯೋಜನೆಯಡಿ ಬಿಡುಗಡೆಯಾಗಿರುವ ಅನುದಾನದ ವಿವರ ಈ ಕೆಳಕಂಡಂತಿದೆ: <table> <tr> <th>ಕ್ರ. ಸಂ</th><th>ವರ್ಷ</th><th>ಬಿಡುಗಡೆಯಾದ ಮೊತ್ತ (ರೂ. ಕೋಟಿಗಳಲ್ಲಿ)</th><th>ಪರಾ</th></tr> <tr> <td>1</td><td>2022-23</td><td>3500</td><td rowspan="2">ಶುಭ ಬೆಂಗಳೂರು, ಮುಖ್ಯ-ಮಂತ್ರಿಗಳ ಅಮೃತ ನಗರೋತ್ಥಾನ ಯೋಜನೆಯಡಿಯಲ್ಲಿ 110 ಹಳ್ಳಿಗಳ ಅಭಿವೃದ್ಧಿಗೆ ಒಂದೇ ಲೆಕ್ಕ ಶೀರ್ಷಿಕೆಯಾದ ವಿಕೇಷ ಮೂಲಭೂತ ಸೌಕರ್ಯಕ್ಕೆ ಬಂಡವಾಳ ಬೆಂಬಲ ಯೋಜನೆಯಡಿ ರೂ.700.00 ಕೋಟಿಗಳನ್ನು ಬಿಡುಗಡೆ ಮಾಡಲಾಗಿದೆ.</td></tr> <tr> <td>2</td><td>2023-24</td><td>3200</td></tr> <tr> <td colspan="2">ಒಟ್ಟು</td><td>6700</td><td></td></tr> </table>	ಕ್ರ. ಸಂ	ವರ್ಷ	ಬಿಡುಗಡೆಯಾದ ಮೊತ್ತ (ರೂ. ಕೋಟಿಗಳಲ್ಲಿ)	ಪರಾ	1	2022-23	3500	ಶುಭ ಬೆಂಗಳೂರು, ಮುಖ್ಯ-ಮಂತ್ರಿಗಳ ಅಮೃತ ನಗರೋತ್ಥಾನ ಯೋಜನೆಯಡಿಯಲ್ಲಿ 110 ಹಳ್ಳಿಗಳ ಅಭಿವೃದ್ಧಿಗೆ ಒಂದೇ ಲೆಕ್ಕ ಶೀರ್ಷಿಕೆಯಾದ ವಿಕೇಷ ಮೂಲಭೂತ ಸೌಕರ್ಯಕ್ಕೆ ಬಂಡವಾಳ ಬೆಂಬಲ ಯೋಜನೆಯಡಿ ರೂ.700.00 ಕೋಟಿಗಳನ್ನು ಬಿಡುಗಡೆ ಮಾಡಲಾಗಿದೆ.	2	2023-24	3200	ಒಟ್ಟು		6700	
ಕ್ರ. ಸಂ	ವರ್ಷ	ಬಿಡುಗಡೆಯಾದ ಮೊತ್ತ (ರೂ. ಕೋಟಿಗಳಲ್ಲಿ)	ಪರಾ														
1	2022-23	3500	ಶುಭ ಬೆಂಗಳೂರು, ಮುಖ್ಯ-ಮಂತ್ರಿಗಳ ಅಮೃತ ನಗರೋತ್ಥಾನ ಯೋಜನೆಯಡಿಯಲ್ಲಿ 110 ಹಳ್ಳಿಗಳ ಅಭಿವೃದ್ಧಿಗೆ ಒಂದೇ ಲೆಕ್ಕ ಶೀರ್ಷಿಕೆಯಾದ ವಿಕೇಷ ಮೂಲಭೂತ ಸೌಕರ್ಯಕ್ಕೆ ಬಂಡವಾಳ ಬೆಂಬಲ ಯೋಜನೆಯಡಿ ರೂ.700.00 ಕೋಟಿಗಳನ್ನು ಬಿಡುಗಡೆ ಮಾಡಲಾಗಿದೆ.														
2	2023-24	3200															
ಒಟ್ಟು		6700															
ಇ)	ಸದರಿ ಯೋಜನೆಯಡಿ ಕೈಗೆತ್ತಿಕೊಂಡ ಎಷ್ಟು ಕಾಮಗಾರಿಗಳ ಟೆಂಡರ್ ಹಿಂಪಡೆಯಲಾಗಿದೆ; ಹಾಗೂ ಟೆಂಡರ್ ಹಿಂಪಡೆಯಲು ಕಾರಣಗಳೇನು? (ವಿವರ ನೀಡುವುದು)	'ಅ' ನಲ್ಲಿನ ಉತ್ತರವೇ ಅನ್ವಯಿಸುತ್ತದೆ.															

ಸಅಇ 385 ಎಂಎಸ್‌ವೈ 2024


 (ಡಿ.ಕೆ. ಶಿವಕುಮಾರ್)
 ಉಪ ಮುಖ್ಯಮಂತ್ರಿ

ಉಪಬಂಧ - 1

ಕರ್ನಾಟಕ ಸರ್ಕಾರದ ನಡವಳಿಕೆಗಳು

ವಿಷಯ: ಮಾನ್ಯ ಮುಖ್ಯಮಂತ್ರಿಗಳು ದಿನಾಂಕ: 15-08-2021 ರಂದು ಭಾರತದ ಸ್ವಾತಂತ್ರ್ಯೋತ್ಸವದ 75ನೇ ವರ್ಷದ ಸಂದರ್ಭದಲ್ಲಿ ಘೋಷಿಸಿದ ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ ವ್ಯಾಪ್ತಿಯ ಮೂಲಸೌಕರ್ಯ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿಗಳಿಗೆ ಸಂಬಂಧಿಸಿದ ರೂ.6000.00 ಕೋಟಿಗಳ ಅಂದಾಜು ಮೊತ್ತದಲ್ಲಿ ಕೈಗೊಳ್ಳುವ "ಮುಖ್ಯಮಂತ್ರಿಗಳ ಅಮೃತ ನಗರೋತ್ಥಾನ" ಯೋಜನೆಗೆ ಸರ್ಕಾರದ ಅನುಮೋದನೆ ನೀಡುವ ಬಗ್ಗೆ.

- ಓದಲಾಗಿದೆ:** 1. ಮಾನ್ಯ ಮುಖ್ಯಮಂತ್ರಿಗಳು ದಿನಾಂಕ: 15-08-2021 ರಂದು ಭಾರತದ ಸ್ವಾತಂತ್ರ್ಯೋತ್ಸವದ 75ನೇ ವರ್ಷದ ಆಚರಣೆ ಸಂದರ್ಭದಲ್ಲಿ ಮಾಡಿರುವ ಘೋಷಣೆ.
2. ಮುಖ್ಯ ಅಯುಕ್ತರು, ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ ರವರ ಪತ್ರ ಸಂಖ್ಯೆ: ಬಿಬಿಎಂಪಿ/ಆ.ಕಾ/ಪಿ.ಎಸ್.ಆರ್/151/2021-22, ದಿನಾಂಕ: 22-09-2021 ಮತ್ತು 28-09-2021.
3. ಮುಖ್ಯ ಅಯುಕ್ತರು, ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ ರವರ ಪತ್ರ ಸಂಖ್ಯೆ: ಮು.ಆ/ಪಿ.ಆರ್/3136/2021-22, ದಿನಾಂಕ: 12-11-2021.
4. ಮುಖ್ಯ ಅಯುಕ್ತರು, ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ ರವರ ಪತ್ರ ಸಂಖ್ಯೆ: ಮು.ಆ/ಬಿಬಿಎಂಪಿ/ಆ.ಕಾ/ಪಿ.ಎಸ್.ಆರ್/3528/2021-22, ದಿನಾಂಕ: 06-12-2021.

ಪ್ರಸ್ತಾವನೆ:

ಮೇಲೆ ಕ್ರಮ ಸಂಖ್ಯೆ: (1) ರಲ್ಲಿ ಓದಲಾದ ದಿನಾಂಕ: 15-08-2021 ರಂದು ಭಾರತದ ಸ್ವಾತಂತ್ರ್ಯೋತ್ಸವದ 75ನೇ ವರ್ಷದ ಆಚರಣೆ ಸಂದರ್ಭದಲ್ಲಿ ಮಾನ್ಯ ಮುಖ್ಯಮಂತ್ರಿಗಳು ಮಾಡಿರುವ ಸ್ವಾತಂತ್ರ್ಯೋತ್ಸವ ಭಾಷಣದಲ್ಲಿ ಬೆಂಗಳೂರು ನಗರದ ಸಮಗ್ರ ಅಭಿವೃದ್ಧಿಗೆ "ಅಮೃತ ನಗರೋತ್ಥಾನ" ಎಂಬ ಯೋಜನೆಯಿಂದ ಬೆಂಗಳೂರಿನ 75 ಕೋಟಿಗಿಂತ ಅಧಿಕವಾದ, 75 ಕೆರೆ / ಉದ್ಯಾನಗಳ ಅಭಿವೃದ್ಧಿ, ನಗರದ ಸುಗಮ ಸಂಚಾರಕ್ಕೆ 12 ಹೈ ಡೆನ್ಸಿಟಿ ಕಾರಿಡಾರ್ ಅಭಿವೃದ್ಧಿ, ಫ್ಲೈ ಓವರ್, ರಿಂಗ್ ರಸ್ತೆಗಳ ಅಭಿವೃದ್ಧಿಗೆ ಕ್ರಮ ಕೈಗೊಳ್ಳುವುದಾಗಿ ಘೋಷಿಸಿರುತ್ತಾರೆ.

ಮೇಲೆ ಕ್ರಮ ಸಂಖ್ಯೆ: (2), (3) ಮತ್ತು (4) ರಲ್ಲಿ ಓದಲಾದ ದಿನಾಂಕ: 22-09-2021 ಮತ್ತು 28-09-2021, 12-11-2021 ಹಾಗೂ 06-12-2021 ರ ಮುಖ್ಯ ಅಯುಕ್ತರು, ಬಿಬಿಎಂಪಿ ರವರ ಪತ್ರಗಳಲ್ಲಿ ಬಿಬಿಎಂಪಿ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ "ಮುಖ್ಯಮಂತ್ರಿಗಳ ಅಮೃತ ನಗರೋತ್ಥಾನ" ಯೋಜನೆಯಡಿ ನಗರದ ಸುಗಮ ಸಂಚಾರಕ್ಕೆ 12 ಹೈ ಡೆನ್ಸಿಟಿ ಕಾರಿಡಾರ್ ಅಭಿವೃದ್ಧಿಯನ್ನು ಕೈಗೊಳ್ಳಲು ಸರ್ಕಾರದ ಅನುಮೋದನೆ ದೊರೆತಿತ್ತು. ಕರ್ನಾಟಕ ರಸ್ತೆ ಅಭಿವೃದ್ಧಿ ನಿಗಮ ನಿಯಮಿತ (ಕೆ.ಆರ್.ಡಿ.ಸಿ.ಎಲ್) ಸಂಸ್ಥೆ ವತಿಯಿಂದ ಅನುಷ್ಠಾನಗೊಳಿಸಲು ಕ್ರಮ ಕೈಗೊಳ್ಳಲಾಗಿರುತ್ತದೆ. 75 ಕೆರೆ / ಉದ್ಯಾನಗಳ ಅಭಿವೃದ್ಧಿಯನ್ನು ಕೈಗೊಳ್ಳಲು ಘೋಷಿಸಿದ್ದು, ಪಾಲಿಕೆಯ ಕೆರೆಗಳು ವಿಭಾಗದಿಂದ ನಗರದ 39 ಕೆರೆಗಳ ಪುನಶ್ಚೇತನ ಮತ್ತು ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿಗಳನ್ನು ಕೈಗೊಳ್ಳಲಾಗಿದ್ದು, ಡಿಸೆಂಬರ್-2022ರ ಅಂತ್ಯಕ್ಕೆ ಪೂರ್ಣಗೊಳಿಸಲು ಉದ್ದೇಶಿಸಲಾಗಿರುತ್ತದೆ ಎಂದು ತಿಳಿಸಿರುತ್ತಾರೆ.

ಮುಂದುವರಿದು, ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಕೊಳಚೆ ಅಭಿವೃದ್ಧಿ ಮಂಡಳಿಯಿಂದ ಅಧಿಸೂಚಿತವಾದ ಒಟ್ಟು 409 ಕೊಳಗಿರಿಗಳಿದ್ದು, ಈ ಪೈಕಿ ಅಧ್ಯತೆ ಮೇಲೆ 75 ಕೊಳಗಿರಿಗಳನ್ನು ಆಯ್ಕೆ ಮಾಡಿ ಕೊಳಚೆ ಅಭಿವೃದ್ಧಿ ಮಂಡಳಿಯಿಂದ ಅಭಿವೃದ್ಧಿಪಡಿಸಬೇಕಿರುತ್ತದೆ.

...2/-

Ami Singh N

ಉಳಿದಂತೆ ಪಾಲಿಕೆ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಅಧಿಸೂಚಿತವಲ್ಲದ ಸುಮಾರು 25 ಕೋಶಗೇರಿಗಳನ್ನು ಅಭಿವೃದ್ಧಿಪಡಿಸಲು ಅನುದಾನದ ಅಗತ್ಯವಿರುತ್ತದೆ. ಬೆಂಗಳೂರು ನಗರದ ವಾಹನ ನಿಬಿಡ ರಸ್ತೆಗಳಲ್ಲಿ ಸುಗಮ ಮತ್ತು ಸ್ವಿಗ್ಗಲ್ ಮುಕ್ತ ವಾಹನ ಸಂಚಾರ ಒದಗಿಸಲು ಆಯ್ಕೆ ಪ್ರಮುಖ ಜಂಕ್ಷನ್ ಗಳಲ್ಲಿ ಗ್ರೇಡ್ ಸೆಪರೇಟರ್ ಗಳ ನಿರ್ಮಾಣ ಯೋಜನೆಗಳನ್ನು ಕೈಗೊಳ್ಳಲಾಗಿರುತ್ತದೆ ಎಂದು ಬಿಬಿಎಂಪಿ ಮುಖ್ಯ ಅಯುಕ್ತರು ತಿಳಿಸಿರುತ್ತಾರೆ.

ಮಾನ್ಯ ಮುಖ್ಯಮಂತ್ರಿಗಳು ದಿನಾಂಕ: 15-08-2021 ರಂದು ಭಾರತದ ಸ್ವಾತಂತ್ರ್ಯೋತ್ಸವದ 75ನೇ ವರ್ಷದ ಸಂದರ್ಭದಲ್ಲಿ ಮಾತನಾಡುತ್ತ ಬೆಂಗಳೂರು ನಗರದಲ್ಲಿ ಬಿಬಿಎಂಪಿ ಮೂಲಕ ಮುಖ್ಯ ಮೂಲಭೂತ ಸೌಕರ್ಯ ಕಾಮಗಾರಿಗಳನ್ನು ಕೈಗೆತ್ತಿಕೊಳ್ಳಲು ಅಮೃತ ನಗರೋತ್ಥಾನ ಯೋಜನೆ ಅಡಿಯಲ್ಲಿ ರೂ.6000.00 ಕೋಟಿಗಳನ್ನು ಒದಗಿಸಲಾಗುವುದು ಎಂದು ಘೋಷಿಸಿರುತ್ತಾರೆ.


ದಿನಾಂಕ: 02-01-2022 ರಂದು ಮಾನ್ಯ ಮುಖ್ಯಮಂತ್ರಿಗಳ ಅಧ್ಯಕ್ಷತೆಯಲ್ಲಿ ಜರುಗಿದ ಪರಾಮರ್ಶೆ ಸಭೆಯಲ್ಲಿ ಪಾಲಿಕೆ ವ್ಯಾಪ್ತಿಯ ರಸ್ತೆ ಅಭಿವೃದ್ಧಿ, ಗ್ರೇಡ್ ಸೆಪರೇಟರ್, ಕೆರೆ ಅಭಿವೃದ್ಧಿ, ಬೃಹತ್ ನೀರುಗಾಲುವೆ ಅಭಿವೃದ್ಧಿ, ಉದ್ಯಾನವನಗಳ ಅಭಿವೃದ್ಧಿ, ಕಟ್ಟಡಗಳು, ಘನ ತ್ಯಾಜ್ಯ ನಿರ್ವಹಣೆ, ಬೀದಿ ದೀಪಗಳು, ಕೊಳಚೆ ಪ್ರದೇಶ ಅಭಿವೃದ್ಧಿ ಇತ್ಯಾದಿಗಳನ್ನು ತುರ್ತಾಗಿ ಕೈಗೆತ್ತಿಕೊಳ್ಳುವ ಅಗತ್ಯ ಕಂಡು ಬಂದಿದೆ ಎಂದು ನಿರ್ಧರಿಸಲಾಗಿರುತ್ತದೆ.

ಈ ಹಿಂದೆ ತಿಳಿಸಿರುವ, ಮಾನ್ಯ ಮುಖ್ಯಮಂತ್ರಿಗಳ ಘೋಷಣೆಗೆ ಅನುಗುಣವಾಗಿ ಮುಖ್ಯ ಯೋಜನೆಗಳಿಗೆ ವಿಶೇಷ ಬಂಡವಾಳ ಬೆಂಬಲವನ್ನು ಒದಗಿಸುವ ದೃಷ್ಟಿಯಿಂದ ರಸ್ತೆ ಅಭಿವೃದ್ಧಿ, ಗ್ರೇಡ್ ಸೆಪರೇಟರ್, ಕೆರೆ ಅಭಿವೃದ್ಧಿ, ಬೃಹತ್ ನೀರುಗಾಲುವೆ ಅಭಿವೃದ್ಧಿ, ಉದ್ಯಾನವನಗಳ ಅಭಿವೃದ್ಧಿ, ಕಟ್ಟಡಗಳು, ಘನ ತ್ಯಾಜ್ಯ ನಿರ್ವಹಣೆ, ಬೀದಿ ದೀಪಗಳು, ಕೊಳಚೆ ಪ್ರದೇಶ ಅಭಿವೃದ್ಧಿ ಇತ್ಯಾದಿ ಕಾಮಗಾರಿಗಳನ್ನು ಬೆಂಗಳೂರು ನಗರದಲ್ಲಿ ರೂ.6000.00 ಕೋಟಿಗಳ ವೆಚ್ಚದಲ್ಲಿ ಕೈಗೆತ್ತಿಕೊಳ್ಳಲು ಸಚಿವ ಸಂಪುಟದ ತಾತ್ಕಾಲಿಕ ಅನುಮೋದನೆ ಕೋರಲಾಗಿರುತ್ತದೆ.

ಈ ರೂ.6000.00 ಕೋಟಿಗಳ ಅನುದಾನವನ್ನು ಪ್ರತಿ ಪ್ರಕಾರದ ಕಾಮಗಾರಿಗಳಿಗೆ ಹಂಚಿಕೆ ಮಾಡುವುದು ಮತ್ತು ಕಾಮಗಾರಿಗಳ ಅಗತ್ಯತೆಯ ಆಧಾರದಲ್ಲಿ ಕ್ರಿಯಾ ಯೋಜನೆಯನ್ನು ಆಡಳಿತ ಇಲಾಖೆಯು ಅಂತಿಮಗೊಳಿಸಿ, ಈ ಅನುದಾನದವನ್ನು 2022-23, 2023-24 ಮತ್ತು 2024-25ನೇ ಸಾಲಿಗೆ ಹಂಚಿಕೆ ಮಾಡುವುದಾಗಿರುತ್ತದೆ.

ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಹೆಚ್ಚುತ್ತಿರುವ ಜನ ಸಂಖ್ಯೆ ಹಾಗೂ ವಾಹನ ದಟ್ಟಣೆಯನ್ನು ಗಮನದಲ್ಲಿರಿಸಿಕೊಂಡು, ರಸ್ತೆ ಅಭಿವೃದ್ಧಿ, ಗ್ರೇಡ್ ಸೆಪರೇಟರ್, ಕೆರೆ ಅಭಿವೃದ್ಧಿ, ಬೃಹತ್ ನೀರುಗಾಲುವೆ ಅಭಿವೃದ್ಧಿ, ಉದ್ಯಾನವನಗಳ ಅಭಿವೃದ್ಧಿ, ಕಟ್ಟಡಗಳು, ಘನ ತ್ಯಾಜ್ಯ ನಿರ್ವಹಣೆ, ಬೀದಿ ದೀಪಗಳು, ಕೊಳಚೆ ಪ್ರದೇಶ ಅಭಿವೃದ್ಧಿ ಇತ್ಯಾದಿ ವಿವಿಧ ಅಭಿವೃದ್ಧಿ ಯೋಜನೆಗಳನ್ನು ಕ್ರಿಪ್ತವಾಗಿ ಕೈಗೆತ್ತಿಕೊಂಡು ಮೂಲಸೌಕರ್ಯ ಅಭಿವೃದ್ಧಿಯ ಗತಿಯನ್ನು ಮುಂದುವರಿಸುವುದು ಅಗತ್ಯವಾಗಿದೆ. ಪ್ರಸ್ತಾವಿತ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿಗಳು, ಸಾಮಾನ್ಯ ನಾಗರಿಕರಿಗೆ ತ್ವರಿತ ಚಲನಶೀಲತೆ, ಸಂಚಾರ ದಟ್ಟಣೆಯ ನಿಯಂತ್ರಣ ಮತ್ತು ಇತರ ಅನುಕೂಲತೆಗಳಿಗೆ ಉಪಯೋಗವಾಗುತ್ತವೆ.

ಆದುದರಿಂದ, ಮಾನ್ಯ ಮುಖ್ಯಮಂತ್ರಿಗಳು ದಿನಾಂಕ: 15-08-2021 ರಂದು ಭಾರತದ ಸ್ವಾತಂತ್ರ್ಯೋತ್ಸವದ 75ನೇ ವರ್ಷದ ಸಂದರ್ಭದಲ್ಲಿ ಘೋಷಿಸಿದ ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ ವ್ಯಾಪ್ತಿಯ ಮೂಲಸೌಕರ್ಯ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿಗಳಿಗೆ ಸಂಬಂಧಿಸಿದ "ಮುಖ್ಯಮಂತ್ರಿಗಳ




ಅಮೃತ ನಗರೋತ್ಥಾನ ಯೋಜನೆಗೆ ಸರ್ಕಾರದ ತಾತ್ಕಿಕ ಅನುಮೋದನೆ ನೀಡುವ ಕುರಿತು ದಿನಾಂಕ: 06-01-2022 ರಂದು ನಡೆದ ಸಚಿವ ಸಂಪುಟ ಸಭೆಯಲ್ಲಿ ನಿರ್ಣಯಿಸಿರುವಂತೆ ಈ ಕೆಳಕಂಡ ಆದೇಶ.

ಸರ್ಕಾರದ ಆದೇಶ ಸಂಖ್ಯೆ: ನಅಇ 197 ಎಂಎನ್‌ಎಸ್ 2021 (ಇ),
ಬೆಂಗಳೂರು, ದಿನಾಂಕ: 14-01-2022

ಪ್ರಸ್ತಾವನೆಯಲ್ಲಿ ವಿವರಿಸಿರುವ ಕಾರಣಗಳ ಹಿನ್ನೆಲೆಯಲ್ಲಿ, ಮಾನ್ಯ ಮುಖ್ಯಮಂತ್ರಿಗಳು ದಿನಾಂಕ: 15-08-2021 ರಂದು ಭಾರತದ ಸ್ವಾತಂತ್ರ್ಯೋತ್ಸವದ 75ನೇ ವರ್ಷದ ಸಂದರ್ಭದಲ್ಲಿ ಘೋಷಿಸಿದ, ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ ವ್ಯಾಪ್ತಿಯ ಮೂಲಸೌಕರ್ಯ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿಗಳಿಗೆ ಸಂಬಂಧಿಸಿದ ರೂ.6000.00 ಕೋಟಿಗಳ ಅಂದಾಜು ಮೊತ್ತದಲ್ಲಿ ಕೈಗೊಳ್ಳುವ "ಮುಖ್ಯಮಂತ್ರಿಗಳ ಅಮೃತ ನಗರೋತ್ಥಾನ" ಯೋಜನೆಗೆ ಈ ಕೆಳಕಂಡ ಅಂಶಗಳನ್ನೊಳಗೊಂಡಂತೆ ಸರ್ಕಾರದ ತಾತ್ಕಿಕ ಅನುಮೋದನೆ ನೀಡಿ ಆದೇಶಿಸಿದೆ.


- 1) ಬೆಂಗಳೂರು ನಗರದಲ್ಲಿ ರಸ್ತೆ ಅಭಿವೃದ್ಧಿ, ಗ್ರೇಡ್ ಸೆಪರೇಟರ್, ಕೆರೆ ಅಭಿವೃದ್ಧಿ, ಬೃಹತ್ ನೀರುಗಾಲುವೆ ಅಭಿವೃದ್ಧಿ, ಉದ್ಯಾನವನಗಳ ಅಭಿವೃದ್ಧಿ, ಕಟ್ಟಡಗಳು, ಘನ ತ್ಯಾಜ್ಯ ನಿರ್ವಹಣೆ, ಬೀದಿ ದೀಪಗಳು, ಕೊಳಚೆ ಪ್ರದೇಶ ಅಭಿವೃದ್ಧಿ, ಆಸ್ಪತ್ರೆ ಮತ್ತು ಶಾಲಾ ಕಟ್ಟಡದ ನಿರ್ಮಾಣ ಇತ್ಯಾದಿ ಕಾಮಗಾರಿಗಳನ್ನು ರೂ.6000.00 ಕೋಟಿಗಳ ಅಂದಾಜು ವೆಚ್ಚದಲ್ಲಿ "ಮುಖ್ಯಮಂತ್ರಿಗಳ ಅಮೃತ ನಗರೋತ್ಥಾನ" ಯೋಜನೆ ಅಡಿಯಲ್ಲಿ ಕೈಗೆತ್ತಿಕೊಳ್ಳಲು ಸಚಿವ ಸಂಪುಟದ ತಾತ್ಕಿಕ ಅನುಮೋದನೆ.
- 2) "ಮುಖ್ಯಮಂತ್ರಿಗಳ ಅಮೃತ ನಗರೋತ್ಥಾನ" ಯೋಜನೆಯನ್ನು ಮುಂದಿನ ಮೂರು ವರ್ಷಗಳಲ್ಲಿ 2022-23 ರಿಂದ 2024-25ರವರೆಗೆ ಅನುಷ್ಠಾನಗೊಳಿಸಲು ಉದ್ದೇಶಿಸಲಾಗಿದೆ. ಈ ಯೋಜನೆಯ ಒಟ್ಟು ಅಂದಾಜು ಮೊತ್ತ ರೂ.6000.00 ಕೋಟಿಗಳ ಅನುದಾನದ ಪೈಕಿ, ಶೇ.50 ರಷ್ಟು ಅನುದಾನವನ್ನು ರಾಜ್ಯ ಸರ್ಕಾರದ ಅನುದಾನದಿಂದ (ರೂ.3000.00 ಕೋಟಿ) ಹಾಗೂ ಶೇ.40 ರಷ್ಟು ಅನುದಾನವನ್ನು (ರೂ.2400.00 ಕೋಟಿ) ಕರ್ನಾಟಕ ನಗರ ಮೂಲಸೌಕರ್ಯ ಅಭಿವೃದ್ಧಿ ನಿಗಮದ (KUIDFC) ಅಧೀನದಲ್ಲಿರುವ Karnataka Water and Sanitation Pooled Fund Trust ಮೂಲಕ ಹಣಕಾಸು ಸಂಸ್ಥೆಗಳಿಂದ ಸಾಲವನ್ನು ಪಡೆದು ಒದಗಿಸಲಾಗುವುದು ಹಾಗೂ ಶೇ.10 ರಷ್ಟು ಅನುದಾನವನ್ನು (ರೂ.600.00 ಕೋಟಿ) ಬಿಬಿಎಂಪಿಯ ಸ್ವಂತ ಸಂಪನ್ಮೂಲದಿಂದ ಭರಿಸುವುದು.
- 3) ರೂ.6000.00 ಕೋಟಿಗಳ ಅನುದಾನವನ್ನು ವಿವಿಧ ಪ್ರಕಾರದ ಕಾಮಗಾರಿಗಳಿಗೆ ಹಂಚಿಕೆ ಮಾಡುವುದು ಮತ್ತು ಕಾಮಗಾರಿಗಳ ಅಗತ್ಯತೆಯ ಆಧಾರದಲ್ಲಿ ಕ್ರಿಯಾ ಯೋಜನೆಯನ್ನು ಆಡಳಿತ ಇಲಾಖೆಯ ವಿವೇಚನೆಗೆ ಒಳಪಟ್ಟು ಅಂತಿಮಗೊಳಿಸಲು ಅನುಮೋದನೆ.
- 4) ಸರ್ಕಾರವು ಅಂತಿಮಗೊಳಿಸುವ ಸದರಿ ಕಾಮಗಾರಿಗಳನ್ನು ರೂ.10.00 ಕೋಟಿಗಳಿಗೆ ಕಡಿಮೆ ಇರದಂತೆ ಪ್ರಾಕ್ಟೀಜ್‌ಗಳನ್ನು ಮಾಡಿ, ಪ್ರಾಕ್ಟೀಜ್ ಕಾಮಗಾರಿಗಳನ್ನು ಕರ್ನಾಟಕ ಸಾರ್ವಜನಿಕ ಸಂಗ್ರಹಣೆಗಳಲ್ಲಿ ಪಾರದರ್ಶಕತೆ ಅಧಿನಿಯಮ (ಕೆ.ಟಿ.ಪಿ.ಪಿ)-1999 ಮತ್ತು ಕೆ.ಟಿ.ಪಿ.ಪಿ ನಿಯಮಗಳು-2000 ಹಾಗೂ ಇ-ಪ್ರೊಕ್ಯೂರ್ ಮೆಂಟ್ ಪ್ರೋಟರ್ಫಲ್ ಮುಖಾಂತರ ಕೈಗೊಂಡು, ಟೆಂಡರ್‌ಗಳಿಗೆ ಸರ್ಕಾರದ ಆದೇಶ ಸಂಖ್ಯೆ: ನಅಇ 47 ಎಸ್ ಎಫ್‌ಸಿ 2016, ಬೆಂಗಳೂರು, ದಿನಾಂಕ: 14-06-2016 ಮತ್ತು 03-11-2016 ರಂತೆ ಸಕ್ಷಮ ಪ್ರಾಧಿಕಾರದ ಅನುಮೋದನೆಯನ್ನು ಪಡೆದು, ಅನುಮೋದಿತ ಕಾಮಗಾರಿಗಳನ್ನು ಅನುಷ್ಠಾನಗೊಳಿಸಲು ಅನುಮೋದನೆ.




- 5) ಸರ್ಕಾರವು ಅಂತಿಮಗೊಳಿಸುವ ಸದರಿ ಕಾಮಗಾರಿಗಳನ್ನು ಬದಲಾವಣೆ ಮಾಡತಕ್ಕದ್ದಲ್ಲ. ಯಾವುದಾದರೂ ಅನುಮೋದಿತ ಕಾಮಗಾರಿಯ ಅಗತ್ಯವಿಲ್ಲವೆಂದು ಆನಂತರದಲ್ಲಿ ತಿಳಿದುಬಂದಲ್ಲಿ ಸಂಬಂಧಪಟ್ಟ ಅಂದಾಜು ಮೊತ್ತವನ್ನು ಉಳಿತಾಯವೆಂದು ಪರಿಗಣಿಸಲು ಅನುಮೋದನೆ.

ಈ ಆದೇಶವನ್ನು ದಿನಾಂಕ: 06-01-2022 ರಂದು ನಡೆದ ಸಚಿವ ಸಂಪುಟ ಸಭೆಯ ಪ್ರಕರಣ ಸಂಖ್ಯೆ: ಸಿ: 07/2022 ರಲ್ಲಿ ಕೈಗೊಂಡ ನಿರ್ಣಯದಂತೆ ಹೊರಡಿಸಲಾಗಿದೆ.

ಕರ್ನಾಟಕ ರಾಜ್ಯಪಾಲರ ಆದೇಶಾನುಸಾರ
ಮತ್ತು ಅವರ ಹೆಸರಿನಲ್ಲಿ,


(ಲಕ್ಷ್ಮೀನಾರಾಯಣ್.ಕೆ.)

ಸರ್ಕಾರದ ಅಧೀನ ಕಾರ್ಯದರ್ಶಿ,
ನಗರಾಭಿವೃದ್ಧಿ ಇಲಾಖೆ (ಬಿ.ಬಿ.ಎಂ.ಪಿ.)


14/01

ಇವರಿಗೆ:

1. ಮಹಾಲೇಖಪಾಲರು, ಲೆಕ್ಕ ತಪಾಸಣೆ/ಲೆಕ್ಕಪತ್ರ, ಕರ್ನಾಟಕ ಬೆಂಗಳೂರು.
2. ಸರ್ಕಾರದ ಮುಖ್ಯ ಕಾರ್ಯದರ್ಶಿ, ವಿಧಾನಸೌಧ, ಬೆಂಗಳೂರು.
3. ಸರ್ಕಾರದ ಅಪರ ಮುಖ್ಯ ಕಾರ್ಯದರ್ಶಿ, ಆರ್ಥಿಕ ಇಲಾಖೆ, ವಿಧಾನಸೌಧ, ಬೆಂಗಳೂರು.
4. ಮಾನ್ಯ ಮುಖ್ಯಮಂತ್ರಿಯವರ ಪ್ರಧಾನ ಕಾರ್ಯದರ್ಶಿ, ವಿಧಾನಸೌಧ, ಬೆಂಗಳೂರು.
5. ಆಡಳಿತಗಾರರು, ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ ರವರ ಆಪ್ತ ಕಾರ್ಯದರ್ಶಿ, ಬೆಂಗಳೂರು.
6. ಸರ್ಕಾರದ ಜಂಟಿ ಕಾರ್ಯದರ್ಶಿಗಳು, ಸಚಿವ ಸಂಪುಟ, ವಿಧಾನಸೌಧ, ಬೆಂಗಳೂರು. (ಪ್ರಕರಣ ಸಂಖ್ಯೆ: ಸಿ: 07/2022, ದಿನಾಂಕ: 06-01-2022).
7. ಮುಖ್ಯ ಆಯುಕ್ತರು, ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ, ಬೆಂಗಳೂರು.
8. ಮುಖ್ಯ ಲೆಕ್ಕಾಧಿಕಾರಿಗಳು, ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ, ಬೆಂಗಳೂರು.
9. ಸರ್ಕಾರದ ಅಪರ ಮುಖ್ಯ ಕಾರ್ಯದರ್ಶಿರವರ ಆಪ್ತ ಕಾರ್ಯದರ್ಶಿ, ನಗರಾಭಿವೃದ್ಧಿ ಇಲಾಖೆ, ವಿಕಾಸಸೌಧ, ಬೆಂಗಳೂರು.
10. ಶಾಖಾ ರಕ್ಷಾ ಕಡತ/ಹೆಚ್ಚುವರಿ ಪ್ರತಿಗಳು.

ಚುಕ್ಕೆ ಗುರುತಿನ ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ: 1123ಕ್ಕೆ ಅನುಬಂಧ-2

ಕೈಬಿಡಲಾದ ಕಾಮಗಾರಿಗಳ ಪಟ್ಟಿ

SI No	Government Order Number, Date and Work Serial Number	Name of work	Estimate Cost in Cr
1.	UDD 299 MNY 2022 Date: 18.06.2022 Annexure-7 Sl. No. 1	Construction of Elevated Corridor from Minerva Circle to Hudson Circle	213.00
2.	UDD 299 MNY 2022 Date: 28.03.2023	ಸರ್ಕಾರದ ಆದೇಶ ಸಂಖ್ಯೆ: ನಅಇ 132 ಎಂಎನ್‌ವೈ 2023, ದಿನಾಂಕ: 13-03-2023 (3) ರ ಆದೇಶದಲ್ಲಿ ನಅಇ 299 ಎಂಎನ್‌ವೈ 2022, ದಿನಾಂಕ: 18-06-2022 ರ ಆದೇಶದಲ್ಲಿನ ಅನುಬಂಧ-07ರ ಕ್ರಮ: 03 ರ "Additional grant for "Construction of Elevated Corridor by Integrating Ittamadu junction, food world and Kamakya Junction along Outer Ring Road" ಮತ್ತು ಕ್ರಮ ಸಂಖ್ಯೆ: 04 ರ Additional grant for "Construction of flyover along ORR at the junction of Kanakapura road and Sarakki junction by Intergrating Illayas Nagar, Sindhur junction and 35th cross along Outer Ring Road" ಕಾಮಗಾರಿಗಳನ್ನು ಕೈಬಿಟ್ಟಿರುವುದರಿಂದ ಉಳಿತಾಯವಾಗಿರುವ ಅನುದಾನದಲ್ಲಿ ಲಭ್ಯವಿರುವ ಅನುದಾನ (BMRL Deposit Work)	45.50
3.	UDD 299 MNY 2022 Date: 28.03.2023	CM Discretionary Grants	11.50
4.	UDD 299 MNY 2022 Date: 18.06.2022	Shivaramakaranth Layout Deposit Work	70.00
5.	UDD 132 MNY 2023 (E), Date: 13.03.2023 Sl.No. 23, 24, 26, 28, 29 and 30	Comprehensive development of roads and drains in Ward No. 201, 202, 205 and 207 (Old Ward No. 166, 165, 181, 182 and 183) under Chief Minister Amrutha Nagarothana Yojane. (Comprising of 6 Works in G.O. Sl. No. 23, 24, 26, 28, 29 and 30) PACKAGE No. CMANY-PN-06.	10.00
6.	UDD 132 MNY 2023 (E), Date: 13.03.2023 Sl.No. 25, 27, 31, 32, 33 and 34	Comprehensive development of roads and drains in Ward No. 203, 206, 208 and 209 (Old Ward No. 180, 182, 183 and 161) under Chief Minister Amrutha Nagarothana Yojane. (Comprising of 6	10.00

		Works in G.O. Sl. No. 25, 27, 31, 32, 33 and 34) PACKAGE No. CMANY-PN-07.	
7.	UDD 36 MNY 2022 Date: 15.02.2023 A-Sl. No.1, 2, 3 and 4	Comprehensive Development and improvements to Roads, Drains, and culverts in Siddapura, Hombegowda nagara, Jayanagara and Dharmarayaswamy temple wards	11.00
8.	UDD 36 MNY 2022 Date: 15.02.2023 B- Sl. No.1	Beautification of Horticulture works at town hall, circles, Medians & Islands in Chickpete constituency.	1.00
9.	UDD 36 MNY 2022 Date: 15.02.2023 B- Sl. No.2	Beautification of Horticulture works at Sri M N Krishna Rao Park in Chickpete Constituency	2.00
10.	UDD 36 MNY 2022 Date: 15.02.2023 B- Sl. No.3	Development & Beautification of Horticulture works at Sajjan Rao circle, Madhavarao circle, park, islanda & medians in Chickpete constituency.	1.00
11.	UDD 299 MNY 2022 Date: 18.06.2022 Annexure-4 Sl. No. 2	Construction of Bridge for SWD at Sadananda nagar	7.00
12.	UDD 291 MNY 2022 (E) Date: .19.09.2022	(PACKAGE- CM ANY - 07).	25.00
13.	UDD 299 MNY 2022 Date: 18.06.2022 Annexure-1 Sl. No. 11	Creation of SWM infrastructure in RR Nagar Constituency	15.00
14.	UDD 299 MNY 2022 Date: 18.06.2022 Annexure-4 Sl. No. 1	Providing culvert for SWD at Pai Layout at KR puram	14.00
15.	UDD 299 MNY 2022 Date: 18.06.2022 Annexure-4 Sl. No. 4	Construction of Bridge for SWD at Ferns Habitat, Mahadevapura	7.00
16.	UDD 299 MNY 2022 Date: 18.06.2022 Annexure-4 Sl. No. 3	Construction of Bridge for SWD Doddanakundi	7.00
17.	UDD 132 MNY 2023 (E), Date: 13.03.2023 Sl.No. 35	Providing Electrical Infrastructure works in Padmanabhanagara Constituency in ward no. 200, 201, 202, 203, 204, 205, 206, 207, 208, 209	5.00
18.	UDD 299 MNY 2022 Date: 18.06.2022 Annexure-1 Sl. No. 9	Procuring of innovative equipments for effective servicing of streets / footpaths in BBMP limits	10.00

19.	UDD 299 MNY 2022 Date: 18.06.2022 Annexure-1 Sl. No. 8	Providing safety equipments and uniform to safai karamacharis (PKs - 18500 Nos)	15.00
20.	UDD 24 MNY 2023 (E) Date: 24.03.2023 Sl.No.3	Providing Way finding and informative signages in Bangalore City	5.06
		Total	485.06

ಚುಕ್ಕೆ ಗುರುತಿನ ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ: 1123ಕ್ಕೆ ಅನುಬಂಧ-3

ಪ್ರಸ್ತುತ ಅನುಮೋದಿಸಲಾದ ಪರಿಷ್ಕೃತ ಕಾಮಗಾರಿಗಳ ಕ್ರಿಯಾಯೋಜನೆ ಪಟ್ಟಿ

SI No	Constituency	Ward No	Name of the Work	Estimate Cost in Cr.
1	Hebbala	18-Radhakrishna Temple	Comprehensive Development and Improvements to Roads, Footpath and Drains from 7th cross of 1st Main Dollars Colony to Anjanmurthy Circle, RMV 2nd Stage in Ward No 18 Radhakrishna Temple	1.00
2	Hebbala	18-Radhakrishna Temple	Comprehensive Development and Improvements to Roads, Footpath and Drains from Nagashetyhalli Biustand to Railway Gate (Towards Ring Road) in Ward No 18 Radhakrishna Temple	1.00
3	Hebbala	18-Radhakrishna Temple	Comprehensive Development and Improvements to Roads, Footpath and Drains in 4th, 5th and 6th Cross road in HIG 3rd Main Dollars Colony RMV 2nd stage in Ward No 18 Radhakrishna Temple	1.00
4	Hebbala	18-Radhakrishna Temple	Comprehensive Developments and Drilling of Borewell, Providing Pipelines in Ward No 18 Radhakrishna Temple	0.52
5	Hebbala	19-Sanjaynagar	Construction of New 50 Beded Hospital Building (Balance Work Phase-2) at Sanjaynagar Main Road in Ward No 19 Sanjaynagar	3.00
6	Hebbala	19-Sanjaynagar	Comprehensive Development and Improvements to Roads and Drains in Bhuppa Sandra main road and Surrounding areas in ward No 19 Sanjaynagar	1.00
7	Hebbala	19-Sanjaynagar	Comprehensive Development and Improvements to Roads and Drains in 2nd, 3rd, 4th 5th Cross Roads in Vinayaka Layout and Surrounding areas in ward No 19 Sanjaynagar	1.00
8	Hebbala	19-Sanjaynagar	Comprehensive Developments and Drilling of Borewell, Providing Pipelines in Ward No 19 Sanjaynagar	0.55
9	Hebbala	19-Sanjaynagar	Providing SS Signage Name Boards in Ward No 19 Sanjaynagar	0.52
10	Hebbala	20-Ganganagar	Comprehensive Development and Improvements to Roads and Drains in 9th cross Lakshmaiah Block, 11th Cross RBI Colony and Surrounding areas in ward No 20 Ganganagar	1.00

SI No	Constituency	Ward No	Name of the Work	Estimate Cost in Cr.
11	Hebbala	20-Ganganagar	Comprehensive Development and Improvements to Roads and Drains in 2nd, 3rd cross and Papanna Block, Vasanthappa Block and Surrounding areas in ward No 20 Ganganagar	1.00
12	Hebbala	20-Ganganagar	Comprehensive Development and Improvements to Roads and Drains in Neerubhavi Kempanna Layout, Chinnamari Layout and Surrounding areas in ward No 20 Ganganagar	1.00
13	Hebbala	20-Ganganagar	Comprehensive Developments and Drilling of Borewell, Providing Pipelines in Ward No 20 Ganganagar	1.00
14	Hebbala	20-Ganganagar	Providing SS Signage Name Boards in Ward No 20 Ganganagar	0.52
15	Hebbala	21-Hebbal	Construction of Ambedkar Samudhaya Bhavana (Balance Work Phase-2) in Kunthi Grama "B" Block Ward No 21 Hebbala	3.00
16	Hebbala	21-Hebbal	Comprehensive Developments and Drilling of Borewell, Providing Pipelines in Ward No 21 Hebbala	1.00
17	Hebbala	21-Hebbal	Providing SS Signage Name Boards in Ward No 21 Hebbala	0.52
18	Hebbala	21-Hebbal	Comprehensive Development and Improvements to Road and Drains in Vinayaka Layout and surroundings areas in Ward No 21 Hebbala	1.00
19	Hebbala	22-Vishwanatha Nagenahalli	Comprehensive Development and Improvements to Roads and Drains in 17th 18th and 21 st cross Kanakanagar and Surrounding areas in Ward NO 22 Vishwanatha Nagenahalli	0.80
20	Hebbala	22-Vishwanatha Nagenahalli	Comprehensive Development and Improvements to Roads and Drains in 2nd and 5th cross Kanakanagar,(SWD to V Nagenahalli Main Road Church)and Surrounding areas in Ward NO 22 Vishwanatha Nagenahalli	0.98
21	Hebbala	22-Vishwanatha Nagenahalli	Comprehensive Development and Improvements to Roads and Drains in Gangamma Layout and Surrounding areas in ward No 22 Vishwanatha Nagenahalli	1.00
22	Hebbala	22-Vishwanatha Nagenahalli	Comprehensive Development and Improvements to Roads and Drains from Lakshmi Gold Palace to V Nagenahalli Church Main Road (Sulthanpalya Main Road) and Surrounding areas in ward No 22 Vishwanatha Nagenahalli	1.50

SI No	Constituency	Ward No	Name of the Work	Estimate Cost in Cr.
23	Hebbala	22-Vishwanatha Nagenahalli	Comprehensive Development and Improvements to Roads and Drains from Garment Factory to V Nagenahalli Chuurch (Kanakanagar Main Road) and Surrounding areas in Ward No 22 Vishwanatha Nagenahalli	1.50
24	Hebbala	22-Vishwanatha Nagenahalli	Comprehensive Developments and Drilling of Borewell, Providing Pipelines in Ward No 22 Vishwanatha Nagenahalli	1.00
25	Hebbala	33- Manorayanapalya	Comprehensive Development and Improvements to Roads and Drains in Babureddy Layout Main Road and Surrounding areas in Ward No 33 Manorayanapalya	1.00
26	Hebbala	33- Manorayanapalya	Comprehensive Development and Improvements to Roads and Drains in Chamundinagar Main Road Surrounding areas in Ward No 33 Manorayanapalya	1.00
27	Hebbala	33- Manorayanapalya	Comprehensive Development and Improvements to Roads and Drains in Kousar Nagar 4th main and Surrounding areas in Ward No 33 Manorayanapalya	1.00
28	Hebbala	33- Manorayanapalya	Comprehensive Developments and Drilling of Borewell, Providing Pipelines in Ward No 33 Manorayanapalya	1.00
29	Hebbala	33- Manorayanapalya	Providing SS Signage Name Boards in Ward No 33 Manorayanapalya	1.00
30	Hebbala	34 Gangenahalli	Comprehensive Development and Improvements to Roads and Drains in MLA Layout and Surropunding in ward No 34 Gangenahalli	1.00
31	Hebbala	34 Gangenahalli	Comprehensive Development and Improvements to Roads and Drains in Dena Bank Colony and Surrounding areas in ward No 34 Gangenahalli	1.00
32	Hebbala	34 Gangenahalli	Comprehensive Developments and Drilling of Borewell, Providing Pipelines in Ward No 34 Gangenahalli	1.00
33	Hebbala	34 Gangenahalli	Providing SS Signage Name Boards in Ward No 34 Gangenahalli	1.00
34	Hebbala	46- J C Nagar	Repair Wortks to Hebbal Division Office Building at JC Nagar Main Road, Munireddypalya and in Ward No 46 J C Nagar	0.52
35	Hebbala	46- J C Nagar	Comprehensive Development and Improvements to Roads and Drains in Pemmaiah Block, Muniswamappa Layout Main Road, MV Street and Surrounding areas in Ward No 46 J C Nagar	1.00

SI No	Constituency	Ward No	Name of the Work	Estimate Cost in Cr.
36	Hebbala	46- J C Nagar	Comprehensive Development and Improvements to Roads and Drains in 2nd, 3rd Main and Venkateshwara Temple Matadahalli and Surrounding in Ward No 46 J C Nagar	1.00
37	Hebbala	46- J C Nagar	Comprehensive Development and Improvements to Roads and Drains in 11th, 12th, 9th Cross Roads 1st Block RT Nagar and Surrounding in Ward No 46 J C Nagar	0.55
38	Hebbala	46- J C Nagar	Comprehensive Developments and Drilling of Borewell, Providing Pipelines in Ward No 46 J C Nagar	1.00
39	Hebbala	46- J C Nagar	Providing SS Signage Name Boards in Ward No 46 J C Nagar	0.52
			Total Rs.	40.00
1	Pulikeshinagar	75, 74,76,79,77,78,80	Providing Borewell and Pipeline works at Ward no 75, 74,76,79,77,78,80	2.00
2	Pulikeshinagar	31	Improvements To Roads and Drains in Chikkanna Layout and Surrounding Area in Ward No 75 Kushalnagar	1.00
3	Pulikeshinagar	31	Improvements To Roads and Drains in Muslim Colony and Rama Tent Masjid Road and Surrounding Area in Ward No 75 Kushalnagar	1.00
4	Pulikeshinagar	31	Improvements To Roads and Drains in Doddanna Layout and Surrounding Area In Ward No 75 Kushalnagar	1.00
5	Pulikeshinagar	31	Improvements To Roads and Drains in Anwar Layout Cross Roads And Surrounding Area inWard No 75 Kushalnagar	1.00
6	Pulikeshinagar	31	Improvements To Roads and Drains in HBR Layout and BDA Layout and Surrounding Area in Ward No 75 Kushalnagar	1.00
7	Pulikeshinagar	32	Improvements To Roads and Drains in Ganesha Block and Surrounding Area in Ward No 74 Kavalbyrasandra	1.00
8	Pulikeshinagar	32	Improvements To Roads and Drains In 4 th Cross Nagamma Layout and Surrounding Area in Ward No 74 Kavalbyrasandra	1.00
9	Pulikeshinagar	32	Improvements To Roads and Drains in L.R. Bande and Surrounding Area in Ward No 74 Kavalbyrasandra	1.00
10	Pulikeshinagar	32	Improvements To Roads and Drains in Athmananda Colony Main Road and Surrounding Area in Ward No 74 Kavalbyrasandra	1.00
11	Pulikeshinagar	32	Improvements To Roads and Drains in Sulthanpalya and Surrounding Area in Ward No 74 Kavalbyrasandra	1.00
12	Pulikeshinagar	32	Improvements To Roads and Drains in Nanda Gokula Layout and Surrounding Area in Ward No	1.00

SI No	Constituency	Ward No	Name of the Work	Estimate Cost in Cr.
			74 Kavalbyrasandra	
13	Pulikeshinagar	32	Improvements To Roads and Drains in Kaverinagar And Surrounding Area In Ward No 74 Kavalbyrasandra	1.00
14	Pulikeshinagar	32	Improvements To Roads And Drains In Bheemanna Layout And Surrounding Area In Ward No 74 Kavalbyrasandra	1.00
15	Pulikeshinagar	32	Improvements To Roads And Drains In Rathansingh Layout And Surrounding Area In Ward No 74 Kavalbyrasandra	1.00
16	Pulikeshinagar	32	Improvements To Roads And Drains In Ambedkar Layout And Surrounding Area In Ward No 74 Kavalbyrasandra	1.00
17	Pulikeshinagar	48	Improvements To Roads And Drains In Shadabnagar Main Road And Surrounding Area In Ward No 76 Muneshwaranagar	1.00
18	Pulikeshinagar	48	Improvements To Roads And Drains In Tamil School Back Side And Surrounding Area In Ward No 76 Muneshwaranagar	1.00
19	Pulikeshinagar	48	Improvements To Roads And Drains In PHC And Surrounding Area In Ward No 76 Muneshwaranagar	1.00
20	Pulikeshinagar	48	Improvements To Roads And Drains In Malik Sab Cross Roads And Surrounding Area In Ward No 76 Muneshwaranagar	1.00
21	Pulikeshinagar	48	Improvements To Roads And Drains In Anand Theater Back Side Roads And Surrounding Area In Ward No 76 Muneshwaranagar	1.00
22	Pulikeshinagar	60	Improvements To CC Roads In 16 th , 17 th , 13 th Cross Giddappa Block and Surrounding Area In Ward No 79 Sagayapuram	1.00
23	Pulikeshinagar	60	Improvements To CC Roads In New Bagalur Layout cross roads And Surrounding Area In Ward No 79 Sagayapuram	1.00
24	Pulikeshinagar	60	Improvements To CC Roads In Old Bagalur Layout cross roads And Surrounding Area In Ward No 79 Sagayapuram	1.00
25	Pulikeshinagar	60	Improvements To CC Roads In Viviyani Road, Lazer Layout, Rozer Road And Surrounding Area In Ward No 79 Sagayapuram	1.00
26	Pulikeshinagar	60	Asphalting To 3rd Main Pillanna Garden, 13 th Cross, 12 th Cross, 4 th Cross Pillanna Garden And Surrounding Area In Ward No 79 Sagayapuram	1.00
27	Pulikeshinagar	47	Asphalting To Burial Ground Road and Surrounding Area In Ward No 77 D.J Halli	1.00

SI No	Constituency	Ward No	Name of the Work	Estimate Cost in Cr.
28	Pulikeshinagar	47	Improvements to Drains & Roads at Anwar Street and Surrounding Area In Ward No 77 D.J Halli	1.00
29	Pulikeshinagar	47	Improvements to Drains & Roads to Doddannanagar cross roads and Surrounding Area In Ward No 77 D.J Halli	1.00
30	Pulikeshinagar	47	Improvements to Drains & Roads at Roshannagar and Surrounding Area In Ward No 77 D.J Halli	1.00
31	Pulikeshinagar	47	Improvements to Drains & Roads at E Block and Surrounding Area In Ward No 77 D.J Halli	1.00
32	Pulikeshinagar	61	Providing & Laying of CC Road & Asphaltting To Williams Town extension and Surrounding Area In Ward 78 S.K Garden	1.00
33	Pulikeshinagar	61	Improvements To Roads & Drains at Madeena Mohalla Quarters Cross Roads And Surrounding Area In Ward No 78 S.K Garden	1.00
34	Pulikeshinagar	61	Improvements To Roads & Drains at Madeena Mohalla Quarters Main Road And Surrounding Area In Ward No 78 S.K Garden	1.00
35	Pulikeshinagar	61	Improvements To Roads & Drains at Joseph Garden And Surrounding Area In Ward No 78 S.K Garden	1.00
36	Pulikeshinagar	61	Improvements To Roads & Drains at Periyar Circle to upto Market And Surrounding Area In Ward No 78 S.K Garden	1.00
37	Pulikeshinagar	78	Asphaltting To Kumarswamy Naidu Road And Surrounding Area In Ward No 80 Pulikeshinagar	1.00
38	Pulikeshinagar	78	Asphaltting To Bamboo Bazaar Main Road And Cross Roads & surrounding area In Ward No 80 Pulikeshinagar	1.00
39	Pulikeshinagar	78	Asphaltting To Murugesh Modaliar Cross Roads And Nanjappa Garden & Surrounding Area In Ward No 80 Pulikeshinagar	1.00
TOTAL Rs.				40.00
1	Sarvagna Nagar	27/100 Banasawadi	Comprehensive Development of Road, Drains and footpath Beautification in 3rd Cross HRBR 1st Block in Ward No.27/100, Banasawadi.	2.00
2	Sarvagna Nagar	27/100 Banasawadi	Comprehensive Development of Road and Drains at OMBR Layout and Surroundings in Ward No.27/100, Banasawadi.	3.00
3	Sarvagna Nagar	27/100 Banasawadi	Comprehensive Development of Road and Drains at HRBR Layout 1st Block and Surroundings in Ward No.27/100, Banasawadi.	2.50
4	Sarvagna Nagar	28/101 Kammanahalli	Improvements of Road and Drains at Beerappa Road 1st, 2nd and 3rd Cross and Surrounding area in Ward No.28/101, Kammanahalli	1.00

SI No	Constituency	Ward No	Name of the Work	Estimate Cost in Cr.
5	Sarvagna Nagar	28/101 Kammanahalli	Improvements of Road and Drains at Aralimara Road and Surrounding area in Ward No.28/101, Kammanahalli	1.00
6	Sarvagna Nagar	28/101 Kammanahalli	Improvements of Road and Drains at Subbaiahna Palya and Surrounding area in Ward No.28/101, Kammanahalli	1.00
7	Sarvagna Nagar	29/99 HRBR LAYOUT	Comprehensive Development of Drains and footpath Beautification in Nehru Road and Surroundings in Ward No.29/99, HRBR Layout	1.00
8	Sarvagna Nagar	29/99 HRBR LAYOUT	Comprehensive Development of Drains and footpath Beautification in 5th Main Road, 2nd Block in Ward No.29/99, HRBR Layout	1.50
9	Sarvagna Nagar	49/102 Lingarajapura	Comprehensive Development of Road and Drains at Kariyanna Palya and Surroundings in Ward No.49/102, Lingarajapura.	2.00
10	Sarvagna Nagar	49/102 Lingarajapura	Improvements of Drains at Sadashiva Temple Main Road and Cross Roads of Kanakadasa Layout in Ward No.49/102, Lingarajapura.	1.00
11	Sarvagna Nagar	59/103 Maruthi Seva Nagara	Comprehensive Development Works in Jeevanahalli and Surrounding area in Ward No.59/103, Maruthi Seva Nagara.	1.00
12	Sarvagna Nagar	59/103 Maruthi Seva Nagara	Comprehensive Development Works and footpath Beautification at Sathyanagara and Surrounding area in Ward No.59/103, Maruthi Seva Nagara.	1.00
13	Sarvagna Nagar	59/103 Maruthi Seva Nagara	Comprehensive Development Works at Nagaiahna Palya and Surrounding area in Ward No.59/103, Maruthi Seva Nagara.	1.00
14	Sarvagna Nagar	59/103 Maruthi Seva Nagara	Comprehensive Development Works at ITC Colony and Surrounding area in Ward No.59/103, Maruthi Seva Nagara.	1.00
15	Sarvagna Nagar	24/94 HBR Layout	Improvements to Roads and Drains at 4th Block, 5th Block in HBR Layout, Hennur Village and Byranakunte Surrounding area in Ward No.24/94. HBR Layout/ Hennur	5.00
16	Sarvagna Nagar	24/94 HBR Layout	Improvements to Roads and Drains at Hennur Garden, Poornanjaneya Layout and Surrounding area in Ward No.24/94. HBR Layout/ Hennur	2.00
17	Sarvagna Nagar	23/95 Nagawara	Improvements to Roads and Drains at Byrappa Layout, Rashad Nagara and Surrounding area in Ward No.23/95. Nagawara/Govindapura	1.50

SI No	Constituency	Ward No	Name of the Work	Estimate Cost in Cr.
18	Sarvagna Nagar	23/95 Nagawara	Improvements to Roads and Drains at Vyalikaval HBCS Layout and Surrounding area in Ward No.23/95. Nagawara / Govindapura	1.50
19	Sarvagna Nagar	23/95 Nagawara	Drilling and Maintanance of Borewells, providing Pipeline Works in Ward No.23/95. Nagawara /Govindapura	0.50
20	Sarvagna Nagar	23/95 Nagawara	Improvements to Roads and Drains in Raju Colony, ST Frazer School and Surrounding area in Ward No.23/95. Nagawara/Govindapura	0.75
21	Sarvagna Nagar	30/96 K.G.Halli	Improvements to Roads and Drains in 1st, 2nd Stage in Gandhinagara and Surrounding area in Ward No.30/96. K.G.Halli	1.50
22	Sarvagna Nagar	30/96 K.G.Halli	Improvements to Roads and Drains in Hidayath Nagar and Surrounding area in Ward No.30/96. K.G.Halli	1.00
23	Sarvagna Nagar	30/96 K.G.Halli	Drilling and Maintanance of Borewells, providing Pipeline Works in Ward No.30/96 K.G.Halli	0.75
24	Sarvagna Nagar	30/97 Venkateshapuram	Improvements to Roads and Drains at Pillanna Garden and Surrounding area in Ward No.30/97 Venkateshapuram	0.75
25	Sarvagna Nagar	30/97 Venkateshapuram	Improvements to Roads and Drains at B M Layout and Surrounding area in Ward No.30/97 Venkateshapuram	1.00
26	Sarvagna Nagar	30/97 Venkateshapuram	Drilling and Maintanance of Borewells, providing Pipeline Works in Ward No.30/97 Venkateshapurm	0.75
27	Sarvagna Nagar	24/98 Kacharakanahalli	Improvements to Roads and Drains at 2nd Block in HBR Layout, Ramachandrappa Layout, Kariyannanapalya and Kacharakanahalli Surrounding area in Ward No.24/98 Kacharakanahalli	3.00
			Total Rs.	40.00
1	Shanthinagar		Proposed super speciality 300 Bed Hospital at Shanthinagar	40.00
			Total Rs.	40.00
1	Shivajinagara	62	Comprehensive Development of CC Road, drain and Footpath at Chinnappa Garden Link road,1 st main road,Church road,MM road, Muddamma garden 3 rd cross road, Chinnappa Garden 2 nd main,13 th cross and Surrounding area in Ward No:62	5.00
2	Shivajinagara	63	Comprehensive Development of CC Road, drain and Footpath at Madi masidhi, Chikka Baazar, Payappa Garden. Old cementery road,Milk man street, Jayamahar park development works and Surrounding area in Ward No:63	5.00

Sl No	Constituency	Ward No	Name of the Work	Estimate Cost in Cr.
3	Shivajinagara	110	Comprehensive Development of CC Road, drain and Footpath at Cubbon pet, Bannappa park, Tasker town, Union Street, Lady Curzon road, Hal Road, Safina plaza road, Commercial street cross roads and Surrounding area in Ward No:110	10.00
4	Shivajinagara	93	Comprehensive Development of CC Road, drain and Footpath at Srikantar Layout, Chakravathi lyengar layout, Sri puram Vasanthangar and Surrounding area in ward No :93	5.00
5	Shivajinagara	90	Comprehensive Development of Roads, drain and footpath Gupta layout, Car street, Sadashiva mudaliar road, Jamiya masjid road, Hanumaiah Reddy Road, Subbaiah Reddy road, RK Mutt road, Baazar street, Bhovi colony and Surrounding area in Ulsoor ward No :90	4.00
6	Shivajinagara	91	Comprehensive Development of Roads, drain and footpath at L, No 3 rd street, Labbay Masjid street crosses, Marwadi Bazaar road, Todd lane, O. No 2 nd street, Nala road, E.no 2 nd street, Thimmaiah road crosses, Sabapathy lane and Surrounding area in Bharthinagar ward No :91	4.00
7	Shivajinagara	92	Comprehensive Development of Roads and drain at Mear obedulla road, Neharupuram, Cooks road A Street, Nala road, Chowdi galli cross roads, Sultan nagar, New Market road and Surrounding area in Shivajinagar Ward No 92	7.00
			Total Rs.	40.00
1	Chamarajpete	141	Construction of New Building for Arundathi School in Ward No.141 (Stage-1)	2.00
2	Chamarajpete	141	Renovation of Anche Palya Govt. School in Ward No. 141	1.00
3	Chamarajpete	141	Renovation of Kasturba Nagar Govt. School in Ward No. 141	1.00
4	Chamarajpete	137	Construction of 2nd Floor PU College Building, Flooring of Ground, Reconstruction of Damaged Compound Wall & Renovation & Repairing Toilets of BBMP School & College (Sangam Circle) in Ward No. 137 Rayapuram	3.00
5	Chamarajpete	137	Supplying of Chairs, Tables & Lab Equipments, Smart Boards for Goripalya Urdu School in Ward No. 137 Rayapuram	1.00
6	Chamarajpete	137	Contruction & Renovation of Garadi Mane & Anganawadi Building, Reconstruction of Damaged Compound Wall & Providing Equipments for Gym in Ward No.137 Rayapuram (Jamiya Masjid Road)	2.00

SI No	Constituency	Ward No	Name of the Work	Estimate Cost in Cr.
7	Chamarajpete	140	Constrution & Renovation of Valmikinagar Urdu School (Stage-2) in WardNo.140 Chamarajpet	1.00
8	Chamarajpete	139, 140	Improvements Median Under BGS Flyover Median & Pillers from SirsiCircle to Market Junction in Ward No.139 & 140	5.00
9	Chamarajpete	Chamarajpet Assembly Constitution	Providing Gym Equipments for all Gyms & Garadi Mane in ChamarajpetAssembly Constitution	0.50
10	Chamarajpete	137	Providing Sports Equipmetnts for Badminton Court in Sports Complex in Ward No.137	0.50
11	Chamarajpete	Chamarajpet Assembly Constitution	Proividing RO Plants & Toilets in Chamarajpet Assembly Constitution	1.00
12	Chamarajpete	Chamarajpet Assembly Constitution	Proividing Bus Shelters in Chamarajpet Assembly Constitution	0.50
13	Chamarajpete	Chamarajpet Assembly Constitution	Providing Street Lights in Chamarajpet Assembly Constitution	5.00
14	Chamarajpete	135	Providing CC Camara along with Recording Room in PadarayanpuraWard Jurisdiction	1.00
15	Chamarajpete	137	Improvements of Ground & Compound Wall, Providing Shelter for PlayGround & Providing Lights & CC TV camara in V S garden(Anganawadi & Namma Clinic Building) in ward No.137 Rayapuram	0.75
16	Chamarajpete	136	Construction of New Building JJR Nagar Govt. School in Ward No.136	2.00
17	Chamarajpete	136	Construction of Multipurpose Building in Guddadahalli Bus stop in WardNo.136	2.50
18	Chamarajpete	139	Renovation of Tippu Nagar Govt. School in Ward No. 139	0.50
19	Chamarajpete	140	Construction of Library Building at Sirsi Circle in Ward No.140	1.50
20	Chamarajpete	Chamarajpet Assembly Constitution	Installation of Ambedkar Statue (25ft) in Chamarajpet Assembly Constitution	2.50
21	Chamarajpete	139	Comprehensive Development works, Drain, Footpath & Roads at Seturao Street in Ward No.139 SKR Market	1.00
22	Chamarajpete	140	Renovation Works at Fort School Campus in Ward No.140 Chamarajpet	0.50
23	Chamarajpete	139	Construction of CC Road to AS Char Street from Mysore Road to Police Road Junction in Ward No.139 SKR Market	2.25

SI No	Constituency	Ward No	Name of the Work	Estimate Cost in Cr.
24	Chamarajpete	139	Construction of CC Road to SetuRao Street from Mysore Road to Gundopanth Street in Ward No.139 SKR Market	2.00
			TOTAL Rs.	40.00
1	Gandinagar	137	Providing CC Road asphaltting, drain, F/P and culverts to Markandeshwara Nagara Slum, 4th, 5th, 6th, 7th & 8th Cross and surrounding in GopalPura in ward No.137 (121)	6.76
2	Gandinagar	137	Developmental works to Government Kannada Higher Primary School, 2nd cross Magadi Road in ward No.137 (121).	6.80
3	Gandinagar	132	Providing asphaltting and developmental works to 1st to 6th cross Malleshwaram and surrounding areas in ward No.132 (77).	3.49
4	Gandinagar	133	Developmental works to Nehru Nagar cross roads and Beautification of Under Pass from Krishna Flour Mill Junction to Majestic surrounding in ward No.133 (94).	3.99
5	Gandinagar	134	Providing CC roads and asphaltting in Swanthantra Palya 5th 6th and 7th cross and surrounding area in ward No.134 (95)	2.99
6	Gandinagar	135	Improvements to Drain F/P CC road and Asphaltting to 2nd 3rd and 4th main RC Puram and surrounding area in ward No.135 (96).	3.99
7	Gandinagar	138	Imopvements to Drain CC Road and asphaltting to cubbonpete and Anchepete surrounding area in ward no.138 (109).	3.99
8	Gandinagar	137	Improvements to Drain CC road SDM Lane and Asphaltting to SBM Quarters road Nethajinagara and surrounding area in ward no.137 (120)	3.99
9	Gandinagar		Providing Borewell and pipe line system for 7 wards in Gandhi nagara Assembly Constituency.	2.00
10	Gandinagar		Providing Angawadi Centers, School Buildings, Gym Centers and other Multipurpose buildings in Gandhinagara Constituency.	2.00
			TOTAL Rs.	40.00
			Roads, drains and footpath	
1	Govindrajnagara		Improvments of roads and drain in Amarjyothinagara and BDA layout in ward no 103 Kaveripura	1.50
2	Govindrajnagara		Improvments of roads and drain in MC Layout and CHBS layout in ward no 104 Govindarajanagara	2.00
3	Govindrajnagara		Improvments of roads and drain in KHB Colony and AD Halli in ward no 105 Agraharadasarahalli	1.00
4	Govindrajnagara		Improvments of roads and drain in Industrial Town and Rajajinagara 6th block in ward no 106 Dr Rajkumar ward	1.50

SI No	Constituency	Ward No	Name of the Work	Estimate Cost in Cr.
5	Govindrajnagara		Improvements of roads and drain in Saraswathi nagara and Marenahalli in ward no 125 Marenahalli	1.00
6	Govindrajnagara		Improvements of roads and drain in Subbanna garden and Siddeshwara nagara in ward no 126 Maruthimandira	1.00
7	Govindrajnagara		Improvements of roads and drain in Kalyanagara and Sanjeevini nagara in ward no 127 Mudalapalya	2.00
8	Govindrajnagara		Improvements of roads and drain in Teachers layout and Nagarabhavi Village in ward no 128 Nagarabhavi	1.00
9	Govindrajnagara		Improvements of roads and drain in Nayandahalli and Pantarapalya in ward no 131 Nayandahalli	2.00
			Buildings	
10	Govindrajnagara		Construction of Dhyanamandira in ward no 125 Marenahalli	2.00
11	Govindrajnagara		Construction of Multipurpose building in ward no 106 Dr Rajkumar ward	3.00
12	Govindrajnagara		Construction of Community hall in ward no 127 Mudalapalya	1.00
13	Govindrajnagara		Modernization of food street in ward 104 Govindarajanagara	1.00
14	Govindrajnagara		Construction and additional works of building in Govindarajanagara constituency	3.00
			Parks	
15	Govindrajnagara		Beautification and providing illumination facilities for underpasses in Govindarajanagara Constituency	4.00
16	Govindrajnagara		Improvements of park in Vinayaka layout ward no 126 Maruthimandira	1.00
17	Govindrajnagara		Development of parks in Govindarajanagara Constituency	2.00
			Borewells	
18	Govindrajnagara		Providing borewells and necessary pipelines to facilitate drinking water for revenue layouts in ward no 103, 104, 126, 127, 128 & 131 in Govindarajanagara Constituency	5.00
19	Govindrajnagara		Providing RO plants in ward no 103, 104, 105, 106, 125, 126, 127, 128 & 131 in Govindarajanagara Constituency	4.00
20	Govindrajnagara		Providing landscaping and other Horticulture works in Govindarajanagara Constituency	1.00
			TOTAL Rs.	40.00
1	Btm Layout	152	Asphalting to Chikka Adugodi, Maruthinagara, Bhavani Nagara and Surroundings area Roads in	1.00

Sl No	Constituency	Ward No	Name of the Work	Estimate Cost in Cr.
			Ward No 152 S G Palya	
2	Btm Layout	152	Asphalting to Venkateshwara layout Road, Balajinagara, Bharathi Layout and Other cross Roads in Ward No 152 S G Palya	1.00
3	Btm Layout	172	Improvements to Roads and Asphalting to Venkateshwara Layout from 9th cross to 12th cross and 20th A, B cross and Surrounding area in ward No 172 Madiwala	1.00
4	Btm Layout	176	Asphalting to Kaverppa Industrial Area & Surrounding roads in ward No 176 BTM Layout	1.00
5	Btm Layout	176	Asphalting to 7th, 8th, 9th, 11th Main & cross Roads of N S Palya in Ward No 176 BTM Layout	1.00
6	Btm Layout	176	Asphalting to 7th Cross EWS Colony, 12th A cross Road in Ward No 176 BTM Layout	1.00
7	Btm Layout	176	Asphalting to 7th cross from 16th Main to 1st Main in Ward No 176 BTM Layout	1.00
8	Btm Layout	176	Asphalting to 31st Main road and Cross Roads in Ward No 176 BTM Layout	1.00
9	Btm Layout	176	Asphalting to 27th, 28th Main Road & Drain Desilting to Balanced Roads at Roopenagara in Ward No 176 BTM Layout	1.00
10	Btm Layout	176	Asphalting to IAS Colony Roads in ward No 176 BTM Layout	1.00
11	Btm Layout	152	Improvements to Roads and Drains at Maruthinagara from 10th crs to 12th crs, Chikkadugodi, Balajinagara, Bharathi Layout, AK Colony and Surroundings area in in Ward No 152 S G Palya	2.00
12	Btm Layout	172	Comprehensive Developments to Chocolate Factory road and Surroundings area in ward No 172 Madiwala	1.00
13	Btm Layout	172	Comprehensive Developments to 15th Main Road, Venkateshwara layout and Surroundings area in ward No 172 Madiwala	1.00
14	Btm Layout	172	Comprehensive Developments to Old Madiwala, Dollars Scheme area and Surroundings area in ward No 172 Madiwala	0.50
15	Btm Layout	147	Construction of RCC Box drain at 1st D main road and surrounding area in ward no.147 Adugodi	1.00
16	Btm Layout	147	Providing Cobble stone to Sashttrinagara cross roads and surrounding area in ward no.147 Adugodi	0.50
17	Btm Layout	147	Construction of RCC Box drain and Providing Cobble pavers to roads Behind Sri. Venkateswara temple 8th block and 7th Block Koramangala and	1.00

SI No	Constituency	Ward No	Name of the Work	Estimate Cost in Cr.
			Surrounding area in ward no.147 Adugodi.	
18	Btm Layout	147	Providing Cobble pavers and other developmental works to 3rd cross, 4th cross and 5th cross roads in 8th block and surrounding area in ward no.147 Adugodi	0.50
19	Btm Layout	151	Providing cobble pavers to roads, EWS houses area, Jakkasandra extension and surrounding area in ward no.151 Koramangala	1.00
20	Btm Layout	151	Providing cobble pavers to roads and other development works in AK colony, Koramangala Village and surrounding area in ward no.151 Koramangala	1.00
21	Btm Layout	151	Improvements to Footpath and Drains in 3rd block between 16th and 17th main road and 1st and 5th cross roads in ward no.151 Koramangala	1.00
22	Btm Layout	151	Construction of RCC box drain and other developments works to Cross and main roads in 5th block Koramangala and surrounding area ward no.151	1.00
23	Btm Layout	148	Improvements to R A Road by Providing RCC Hume Pipe internal Under Ground Drainage to carry Rain Water to Nearest SWD in Ward NO 148 , Ejipura	0.70
24	Btm Layout	148	Providing RCC drain and Lead off drain improvements in Shrinivagilu and Friends colony and surrounding in ward 148 Ejipura	0.30
25	Btm Layout	148	Providing Cobble Stone Roads in Grape Garden and Marappa Garden and and surrounding area in ward NO 148 Ejipura	0.60
26	Btm Layout	148	Providing Lead off Drain from Eastern side of 80 feet road between Maharaja Signal and Sony Signal to the 2000mm Dia Under ground lead off water drain pipe cutting across the 80 feet road in Ejipura ward 148	0.60
27	Btm Layout	148	Providing cobble Stone pavers to 1st, 2nd and 4th Main roads of Church street, behind NGV club in ward No.148 Ejipura	0.40
28	Btm Layout	148	Providing Road Level Shoulder drains with Gratings and Bends to the Storm Water Drain in Main and Cross roads of Ejipura Ward 148	0.40
29	Btm Layout	148	Improvements to S T Bed 7th , 8th and 9th main roads and surrounding drains in ward No 148	0.70
30	Btm Layout	148	Improvements of Existing Culverts by lowering and Raising to Road level in ward No.148 Ejipura	0.30
31	Btm Layout	173	Improvements to 6th avenue road towards western side and 5th Avenue from Carmel school upto 6th main road and 4th Avenue in Teachers Colony Jakkasandra Ward No.173	0.70

Sl No	Constituency	Ward No	Name of the Work	Estimate Cost in Cr.
32	Btm Layout	173	Construction of Culvert across 14th main road to lead off Rain water to SWD near by in Jakkasandra ward No.173	0.80
33	Btm Layout	173	Improvements of Existing Culverts by lowering and Raising to Road level in ward No.173 Jakkasandra	0.30
34	Btm Layout	173	Improvements to drain around Teachers colony Park in 2nd Main road and 2nd 'A' main road in ward No.173 Jakkasandra	0.60
35	Btm Layout	173	Improvements to drain in 3rd Avenue Teachers colony From 5th Main to 6th main road in Jakkasandra ward No.173	0.60
36	Btm Layout	Electrical Dept BBMP BTM Layout Division	Providing LED Street Lights, Park Lights, Poles, Timer Swithces and other Connected Accessories to BTM Layout Constituency in Ward No 146, 147, 148, 151, 152, 172, 173 & 176	4.00
37	Btm Layout	Project BBMP BTM Layout Division	Additional Works for Providing Synthetic wood Flooring for badmiton court ,Compound wall and other Improvents to Sports Complex in Madivala and Surrounding Area parks Development in BTM layout Constituency.	2.00
38	Btm Layout		Providing Ornamental Grill,Pathway repair and other improvements to park Opposite to btm subdivision offie Dollars Colony park, Venkateshwara layout park and Surrounding parks in BTM layout Constituency.	1.80
39	Btm Layout		Additional Works to Wipro park,Grape garden park and providing Ornamental Grill and other improvemnts at Kudremukh colony park, 5 th block park and surrounding area parks of Koramangala area in BTM layout Constituency.	1.70
40	Btm Layout		Providing Ornamental Grill,Pathway repair, GYM shelters and other improvements at Nandavana park,KAS Colony ,IAS colony Parks and other Surrounding parks in BTM layout Constituency.	2.00
			TOTAL Rs.	40.00
1	Anekal		Improvements to Roads and Drains at Raghu Ram Reddy Layout, Jayappa Layout, AECS Layout, Vastu Layout, Park View Layout, GSS Layout, Concorde Layout, Muneshwara Layout and Surrounding areain Ward No-191 Singasandra Kudlu limits	5.00
			TOTAL Rs.	5.00
1	Vijaynagar		Comprehensive Development and improvements to Roads and Drains in Ward No. 122 K P Agrahara & 123 Vijayanagara in Vijayanagar Assembly Constituency - Package - 01. (6 Works).	10.00

SI No	Constituency	Ward No	Name of the Work	Estimate Cost in Cr.
	Vijaynagar	122	Construction of RCC Drain to 5th Main road and construction of CC road 5th Main & 3rd Main cross roads in Ward No 122 KP Agrahara.	2.20
	Vijaynagar	122	Asphalting to 8th Main road, 10th cross & cross roads and Construction of CC Roads to 14th cross & 9th cross Surrounding area cross roads in Ward No. 122 KP Agrahara.	1.30
	Vijaynagar	123	Asphalting to 3rd cross road & 1st cross roads and Construction of CC Roads to 3rd cross Surrounding area cross roads in Ward No 123 Vijayanagara.	2.00
	Vijaynagar	123	Asphalting to roads 1st Main to 9th Main Surrounding area roads in Ward No 123 Vijayanagara.	1.50
	Vijaynagar	123	Asphalting to Manjunathanagar 1st A cross & cross roads and construction of cc road to Manjunathanagar Surrounding area cross roads in Ward No 123 Vijayanagara.	2.00
	Vijaynagar	123	Asphalting to Pipeline Service road and its cross roads in Ward No 123 Vijayanagara.	1.00
2	Vijaynagar	124 & 134	Comprehensive Development and improvements to Roads and Drains in Ward No. 124 Hosahalli & 134 Bapujinagara in Vijayanagar Assembly Constituency - Package - 02. (7 works)	8.00
	Vijaynagar	124	Asphalting and Construction of CC Drains in Ambedkar Layout roads in ward no 124 Hosahalli.	1.00
	Vijaynagar	124	Asphalting to Pipeline Service road and its cross roads in Ward No 124 Hosahalli.	1.00
	Vijaynagar	124	Asphalting and Construction of CC Drain to Hosahalli 1st Main road Surrounding area cross roads in ward no 124 Hosahalli.	1.20
	Vijaynagar	134	Asphalting and Construction of CC Drain to Hosahalli 13th Main road Surrounding area cross roads in ward no 124 Hosahalli.	1.20
	Vijaynagar	134	Asphalting to Hosagudahalli Nehru Road & cross road and Construction of CC Roads to Manjunathnagar 7th cross & Surrounding area roads in Ward No 134 Bapujinagara.	1.20
	Vijaynagar	134	Asphalting to Shamanna Garden 5th cross road & cross roads and Construction of CC Roads to Handi Gudisalu 1st cross road & Surrounding area roads in Ward No 134 Bapujinagara.	1.20
	Vijaynagar	134	Construction of CC Roads to Ananth nagara cross roads & Surrounding area roads in Ward No 134 Bapujinagara.	1.20

Sl No	Constituency	Ward No	Name of the Work	Estimate Cost in Cr.
3	Vijaynagar		Comprehensive Development and improvements to roads and drains in ward no 132 attiguppe and 133 hampinagara & Renovation of BBMP building in Ward No 133 in vijaynagara assembly constituency pacakage no-03 (6 works)	8.00
	Vijaynagar	132	Improvements of asphalt roads in maruthi nagar 6th cross and 6th main surrounding areas, anjanappa layout 2nd cross and surrounding areas cross roads, income tax layout 4th main cross roads and DBD road, chandralayout , bcc layout 2nd main road , 1st cross, 2nd cross, 9th main park road and surrounding areas in ward no 132 attiguppe	1.30
	Vijaynagar	132	construction of cc road in rpc layout service road , kvv school and surrounding roads , 1st g cross subanna garden , mallige hospital road, indira colony and surrounding areas in ward no 132 attiguppe	1.30
	Vijaynagar	132	construction of cc roads in maruthi badavane and maruthi nagar 4th cross, 2nd cross , 1st cross and surrounding areas in ward no 132 attiguppe	1.10
	Vijaynagar	133	Ashpalting to ramco layout 5th b cross , 5th c cross , 6th M cross , 6th A cross in ward no 133 hampinagara	1.10
	Vijaynagar	133	Ashpalting to rpc layout 6th c cross, 5th c cross , 7th c cross , 7th a cross , and surrounding areas in ward no 133 hampinagara	1.10
	Vijaynagar	133	Ashpalting to sbi bank colony service road , 11th main , 10th main , library road and food works back side , 1st main , 2nd main , 3rd main , 3rd A cross , 3rd b cross , 4th main in ward no 133 hampinagara	1.10
	Vijaynagar	133	Renovation of BBMP building in Ward No 133	1.00
4	Vijaynagar		Comprehensive Development and improvements to roads and drains in ward no 157 gali anjaneya and 158 deepanjali nagara in vijaynagara assembly constituency pacakage no -04 (6 works)	9.00
	Vijaynagar	157	ashpalting to kasturibhanagar 1st and 2nd main road and sanjayanagara, patel gulappa school roads , mc quarters road in ward no 157 gali anjaneya	1.00
	Vijaynagar		ashpalting to byatrayan pura B cross , D cross , 3rd main road , MM main road , byatrayan pura 3rd and 4th cross road , chairman narasimayya layout 1st and 4th cross roads , A cross pappana mutton stall road and surrounding areas in ward no 157 gali	1.60

SI No	Constituency	Ward No	Name of the Work	Estimate Cost in Cr.
			anjeneya	
	Vijaynagar	157	construction of concrete roads and drains in kasturibha cross roads ,mct quarteres roads , rk public school, avalahalli 2nd cross roads , ayan shetty layout 3rd cross and surrounding areas in ward no 157 gali anjaneya	1.60
	Vijaynagar	157	ashpalting to muneshwara block, 1st cross ,2nd cross , 3rd cross , 6th cross, 7th cross, 16th main, 18th main and sriranga nagara , 4th b cross and chamundi nagar Ro plant road and flower garden main road and surrounding areas and fci layout and surrounding areas and rangnath colony and surrounding areas in ward no 158 depanjali nagara	1.80
	Vijaynagar	158	construction of cc roads in verrabhadra nagara, pes college opposite roads and surrounding roads in ward no 158 deepanjali nagara	1.50
	Vijaynagar	158	construction of cc roads in muttachari layout main roads , 4th cross roads, and surrounding areas and new bda layout , v2 sneha apartment road and surrounding areas in ward no 158 deepanjali nagara	1.50
5	Vijaynagar		Construction of multipurpose building in Ward No 132, Improvments to play ground in vijaynagara assembly constituency & Construction of Watchman sheds, children play equipments, gym equipments & other horticulture development works in parks, Providing LED street lights in Vijayanagar assembly Constituency pacakage no -05	5.00
	Vijaynagar	132	Construction of multipurpose building in Ward No 132	0.50
	Vijaynagar	VIJAYNAGAR	Improvments to play ground in vijaynagara assembly constituency.	1.00
	Vijaynagar	VIJAYNAGAR	Construction of Watchman sheds, children play equipments, gym equipments & other horticulture development works in parks in vijaynagara assembly constituency.	2.75
	Vijaynagar	VIJAYNAGAR	Providing LED street lights in Vijayanagar assembly Constituency.	0.75
			Total Rs.	40.00
1	Byatarayanapura	07 Thanisandra	Improvements to roads, drain and Construction of Culverts at Manjunatha layout and surrounding areas in ward no. 7 Thanisandra.	3.00

SI No	Constituency	Ward No	Name of the Work	Estimate Cost in Cr.
2	Byatarayanapura	07 Thanisandra	Improvements to roads, drain and Construction of Culverts at Saraipalya and surrounding areas in ward no. 7 Thanisandra.	1.00
3	Byatarayanapura	08 Amruthhalli	Improvements to road and drains at Hoysala layout and adjacent area in ward No 08 Amruthhalli	1.25
4	Byatarayanapura	08 Amruthhalli	Improvements to road and drains at Jakkur layout and surrounding area in ward No 08 Amruthhalli	1.25
5	Byatarayanapura	08 Amruthhalli	Improvements to road and drains at Varadraju layout in ward No 08 Amruthhalli	1.00
6	Byatarayanapura	08 Amruthhalli	Improvements to road and drains at Karimuniyappa layout in ward No 08 Amruthhalli	1.00
7	Byatarayanapura	09 Hebbala Kempapura	Construction of 2nd floor in Bangalore One building at Coffee board layout in ward No. 09 Hebbala Kempapura.	0.25
8	Byatarayanapura	09 Hebbala Kempapura	Improvement of roads, drains and other allied works in Vinayaka Layout 1st stage, Defence layout and surrounding areas in ward No. 09 Hebbala Kempapura.	1.50
9	Byatarayanapura	09 Hebbala Kempapura	Improvement of roads, drains and other allied works at Sindhi College road and surrounding areas in ward No. 09 Kempapura.	1.00
10	Byatarayanapura	09 Hebbala Kempapura	Improvement of roads, drains and other allied works at F block Sahakaranagara and surrounding areas in ward No. 09 Hebbala Kempapura.	2.00
11	Byatarayanapura	09 Hebbala Kempapura	Improvement of roads, drains and other allied works at Sanjeevininagar and surrounding areas in ward No. 09 Hebbala Kempapura.	3.00
12	Byatarayanapura	10 Byatarayanapura	Improvement of roads, drains and other allied works at Cauvery Enclave, Sampige road, Thindlu village, Indian Express layout, Dhanalakshmi layout and surrounding areas in ward No. 10 Byatarayanapura.	2.00
13	Byatarayanapura	10 Byatarayanapura	Improvement of roads, drains and other allied works at Kempegowda layout surrounding areas and Construction of Samudhaya Bhavana building in Thindlu village in ward No. 10 Byatarayanapura.	1.50

SI No	Constituency	Ward No	Name of the Work	Estimate Cost in Cr.
14	Byatarayanapura	10 Byatarayanapura	Improvement of roads, drains and other allied works at Byatarayanapura Village and surrounding areas in ward No. 10 Byatarayanapura.	2.00
15	Byatarayanapura	10 Byatarayanapura	Improvement of roads, drains and other allied works at Canara bank layout and surrounding areas in ward No. 10 Byatarayanapura.	1.50
16	Byatarayanapura	10 Byatarayanapura	Improvement of roads, drains and other allied works at Sahakaranagara A block, Yashodha nagara and surrounding areas in ward No. 10 Byatarayanapura.	1.50
17	Byatarayanapura	11 Kodigehalli	Improvement of roads, drains and other allied works at Tata Nagar, T B Layout and surrounding areas in ward No. 11 Kodigehalli.	1.50
18	Byatarayanapura	11 Kodigehalli	Improvement of roads, drains and other allied works at Sonnegowda layout, Pillappa layout, Maruthi layout and surrounding areas in ward No. 11 Kodigehalli.	1.50
19	Byatarayanapura	11 Kodigehalli	Improvement of roads, drains and other allied works at Sahakaranagar C block, CQAL layout and surrounding areas in ward No. 11 Kodigehalli.	1.25
20	Byatarayanapura	12 Doddabommasandra	Improvements to Roads and Drains at Hanuman Layout, RR School Surroundings, Yelagamma Layout, Doddabommasandra Village and Surrounding areas in New Ward No. 12 (Doddabommasandra).	2.50
21	Byatarayanapura	13 Vidyaranyapura	Improvements to Roads and Drains at Sapthagiri Layout, Sommanna Garden, Venkataswamappa Layout, HMT Layout, BEL Layout and Surrounding areas in New Ward No. 13 (Vidyaranyapura).	3.50
22	Byatarayanapura	14 Kuvempunagara	Improvements to Roads and Drains at Singapura, Kuvempunagar, Ramachandrapura, MS Palya and Surrounding areas in New Ward No. 14 (kuvempunagara).	5.00
			Total Rs.	40.00
1	Yeshwanthpura	40	Comprehensive Development of Roads and Drains in Vinayaka Layout, D Group Layout 1st Stage and Surrounding Areas in Ward No 40, Doddabidarkallu of Herohalli sub division	2.00
2	Yeshwanthpura	40	Comprehensive Development of Roads and Drains in Pooranaparagana Layout and Surrounding Areas in Ward No 40, Doddabidarkallu of Herohalli sub division	2.00

SI No	Constituency	Ward No	Name of the Work	Estimate Cost in Cr.
3	Yeshwanthpura	40	Comprehensive Development of Roads and Drains in Acharaya College Visinity And Vidyamanyanagara and Surrounding Areas in Ward No 40, Doddabidarkallu of Herohalli sub division	2.00
4	Yeshwanthpura	40	Comprehensive Development of Roads and Drains in Valmikinagara , Chalukayanagara and Surrounding Areas in Ward No 40, Doddabidarkallu of Herohalli sub division	2.00
5	Yeshwanthpura	40	Comprehensive Development of Roads and Drains at Ramaswamy Badavane Surrounding in Ward No 40, Doddabidarkallu of Herohalli sub division	2.00
6	Yeshwanthpura	72	Improments Roads and Drain And Other Development Works at Vigneshwaranagara Neelagiri Thoppu Road in Ward No:72 of Herohalli sub division	2.00
7	Yeshwanthpura	72	Improvements Roads and Drain And Other Development Works at Thunganagara Adjcent To Syndicate Bank Layout And Surrounding Area in Ward No:72 of Herohalli sub division	2.00
8	Yeshwanthpura	72	Improvements Roads and Drain And Other Development Works at Bengalurappa Badavane And Surrounding Area in Ward No:72 of Herohalli sub division	2.00
9	Yeshwanthpura	72	Improvements Roads and Drain And Other Development Works at Adichunchanagiri Layout and Hanumanthiaha Layout And Surrounding Area in Ward No:72 of Herohalli sub division	2.00
10	Yeshwanthpura	72	Improvements Roads and Drain And Other Development Works at Ekadanthanagara And Surrounding Area in Ward No:72 of Herohalli sub division	2.00
11	Yeshwanthpura	130	Comprehensive Development of Roads and Drains at Doddagollarahatti, Devaraj Urs Badavane, RR Layout and Chithrakoota School Surroundings in ward No.130, Ullal	2.50
12	Yeshwanthpura	130	Comprehensive Development of Roads and Drains at Bhuvaneshwari Nagara, Nagemane and Amma Ashrama Surroundings in ward No.130, Ullal	2.50
13	Yeshwanthpura	159	Improvements of Road and Drains at Suncity, Beedi colony and Bundemutt Surrounding area in ward No.159, Kengeri	1.00
14	Yeshwanthpura	159	Improvements of Road and Drains at Vinayaka Nagar, Babusahebarapalya, Valgerahali, Kengeri Upanagara, Srirama Layout and Surrounding area in ward No.159, Kengeri	3.00

SI No	Constituency	Ward No	Name of the Work	Estimate Cost in Cr.
15	Yeshwanthpura	198	Comprehensive Development of Roads and Drains at Hemmigepura, Thalaghattapura, Kumar Layout, Balaji Layout, Ganigarapalya and Surrounding area in ward No.198, Hemmigepura	4.00
16	Yeshwanthpura	198	Comprehensive Development of Roads and Drains at Kengeri Kote, LIC Layout Near Nandadeepa Layout and Surrounding area in ward No.198, Hemmigepura	2.00
17	Yeshwanthpura	198	Comprehensive Development of Roads and Drains at Mylasandra, Pattanagere Village and Surrounding area in ward No.198, Hemmigepura	2.00
18	Yeshwanthpura	198	Comprehensive Development of Roads and Drains at Police, Layout Kodipalya and also Maintenance of UGD Works in ward No.198, Hemmigepura	3.00
			TOTAL Rs.	40.00
			GRAND TOTAL Rs.	485.00

6ನುಖಂಧ-4

ಸ್ಥಳೀಯ ವಲಯ

3



ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

South zone

ಚುಕ್ಕೆ ಗುರುತಿನ ಸಂಖ್ಯೆ :: 1123

ಸದಸ್ಯರ ಹೆಸರು :: ವಿಧಾನ ಪರಿಷತ್ತಿನ ಸದಸ್ಯರಾದ ಶ್ರೀ ಬಿ.ಎ.ಶರವಣ (ವಿಧಾನ ಸಭೆಯಿಂದ ಚುನಾಯಿತರಾದವರು)

ಉತ್ತರಿಸುವ ದಿನಾಂಕ: :: 25.07.2024

ಕ್ರ.ಸಂ	ಪ್ರಶ್ನೆ	ಉತ್ತರಗಳು
ಅ	2022-23 ಮತ್ತು 2023-24ನೇ ಸಾಲಿನಲ್ಲಿ ಮುಖ್ಯಮಂತ್ರಿ ಅಮೃತ ನವ ನಗರೋತ್ಥಾನ ಯೋಜನೆಯಡಿ ಬೆಂಗಳೂರು ನಗರದಲ್ಲಿ ಒದಗಿಸಿದ ಒಟ್ಟು ಮೊತ್ತತ ಎಷ್ಟು ಎಷ್ಟು ಕಾಮಗಾರಿಗಳನ್ನು ಕೈಗೆತ್ತಿಕೊಳ್ಳಲಾಗಿದೆ ಹಾಗೂ ಎಷ್ಟು ಮೊತ್ತದ ಕಾಮಗಾರಿಗಳನ್ನು ಕೈಬಿಡಲಾಗಿದೆ (ವರ್ಷವಾರು ಮತ್ತು ವಾರ್ಡ್‌ವಾರು ಮಾಹಿತಿ ನೀಡುವುದು)	ದಕ್ಷಿಣ ವಲಯ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಮುಖ್ಯಮಂತ್ರಿ ಅಮೃತ ನಗರೋತ್ಥಾನ ಯೋಜನೆಯಡಿಯಲ್ಲಿ 2022-23ನೇ ಸಾಲಿನಲ್ಲಿ ರೂ.723.60 ಕೋಟಿಗಳು 52 ಪ್ರಾಜೆಕ್ಟ್ ಕಾಮಗಾರಿಗಳು ಮತ್ತು 2023-24ನೇ ಸಾಲಿನಲ್ಲಿ ರೂ.80.00 ಕೋಟಿಗಳು 09 ಪ್ರಾಜೆಕ್ಟ್ ಕಾಮಗಾರಿಗಳನ್ನು ಕೈಗೆತ್ತಿಕೊಳ್ಳಲಾಗಿದೆ. ಕಾಮಗಾರಿಗಳ ಪಟ್ಟಿಯನ್ನು ಇದರೊಂದಿಗೆ ಲಗತ್ತಿಸಿದೆ.
ಆ	ಬೆಂಗಳೂರು ನಗರದಲ್ಲಿ ಸದರಿ ಯೋಜನೆಯಡಿ ಕೈಗೆತ್ತಿಕೊಂಡ ಕಾಮಗಾರಿಗಳು ಪ್ರಸ್ತುತ ಯಾವ ಹಂತದಲ್ಲಿವೆ: (ಕಾಮಗಾರಿವಾರು ಮಾಹಿತಿ ನೀಡುವುದು) ಈ ಕಂಪ್ಯೂಟರ್‌ಗಳಿಗೆ ಬಿಡುಗಡೆಯಾದ ಮೊತ್ತವೆಷ್ಟು (ವಿವರ ನೀಡುವುದು)	ದಕ್ಷಿಣ ವಲಯ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಕಾಮಗಾರಿಗಳ ಪಟ್ಟಿಯನ್ನು ಇದರೊಂದಿಗೆ ಲಗತ್ತಿಸಿದೆ.
ಇ	ಸದರಿ ಯೋಜನೆಯಡಿ ಕೈಗೆತ್ತಿಕೊಂಡ ಎಷ್ಟು ಕಾಮಗಾರಿಗಳ ಟೆಂಡರ್ ಹಿಂಪಡೆಯಲಾಗಿದೆ ಹಾಗೂ ಟೆಂಡರ್ ಹಿಂಪಡೆಯಲು ಕಾರಣಗಳೇನು? (ವಿವರ ನೀಡುವುದು)	ದಕ್ಷಿಣ ವಲಯ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಚಿಕ್ಕಪೇಟೆ ವಿಧಾನಸಭಾ ಕ್ಷೇತ್ರದಿಂದ ರೂ.11.00 ಕೋಟಿಗಳ ಕಾಮಗಾರಿಯನ್ನು ಹಿಂಪಡೆಯಲಾಗಿದೆ. ಸದರಿ ಅನುದಾನವನ್ನು ಘನ ಸರ್ಕಾರದ ಆದೇಶದಂತೆ ಇತರ ವಿಧಾನಸಭಾ ಕ್ಷೇತ್ರಗಳ ಅಭಿವೃದ್ಧಿಗಾಗಿ ಬಳಕೆ ಮಾಡಲಾಗಿದೆ.

ಮುಖ್ಯ ಅಭಿಯಂತ್ರಕರು (ದಕ್ಷಿಣ)
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

BRUHATH BENGALURU MAHANAGARA PALIKE
SOUTH ZONE
AMRUTH NAGAROTHANA DETAILS FOR THE YEAR 2022-23 & 2023-24

Sl No	Division	Name of Work	Estimate Cost in Crores	Work Status
		2022-23		
1	Padmanabha Nagara	Comprehensive development of roads, drains, footpath, drilling of borewells and providing RO plants in Ward No. 161 and 183 under Chief Minister Amrutha Nagarothana Yojane. (Comprising of 11 Works in G.O. Sl. No. 57, 58, 59, 60, 61, 62, 70, 71, 72, 73 and 74) PACKAGE No. CMANY-PN-01.	1110.00	Work In Progress
2	Padmanabha Nagara	Comprehensive development of roads and drains in Ward No. 181 under Chief Minister Amrutha Nagarothana Yojane. (Comprising of 2 Works in G.O. Sl. No. 63 and 64) PACKAGE No. CMANY-PN-02.	1300.00	Work In Progress
3	Padmanabha Nagara	Comprehensive development of roads and drains in Ward No. 165 and 166 under Chief Minister Amrutha Nagarothana Yojane. (Comprising of 8 Works in G.O. Sl. No. 75, 76, 77, 78, 79, 80, 81 and 82) PACKAGE No. CMANY-PN-03.	1200.00	Completed
4	Padmanabha Nagara	Comprehensive development of roads, drains and improvemental works to hospital in Ward No. 167 and 180 under Chief Minister Amrutha Nagarothana Yojane. (Comprising of 8 Works in G.O. Sl. No. 83, 84, 85, 86, 87, 88, 89 and 90) PACKAGE No. CMANY-PN-04.	1150.00	Completed
5	Padmanabha Nagara	Comprehensive development of roads, drains, drilling of borewells, improvements to BBMP buildings and improvements to ground in Ward No. 161, 181, 182, 183, 165, 166 and 180 under Chief Minister Amrutha Nagarothana Yojane. (Comprising of 9 Works in G.O. Sl. No. 65, 66, 67, 68, 69, 91, 92, 93 and 94) PACKAGE No. CMANY-PN-05.	1065.00	Completed
6	Padmanabha Nagara	Comprehensive development of roads and drains in Ward No. 201, 202, 205 and 207 (Old Ward No. 166, 165, 181, 182 and 183) under Chief Minister Amrutha Nagarothana Yojane. (Comprising of 6 Works in G.O. Sl. No. 23, 24, 26, 28, 29 and 30) PACKAGE No. CMANY-PN-06.	1000.00	Work In Progress

Sl No	Division	Name of Work	Estimate Cost in Crores	Work Status
7	Padmanabha Nagara	Comprehensive development of roads and drains in Ward No. 203, 206, 208 and 209 (Old Ward No. 180, 182, 183 and 161) under Chief Minister Amrutha Nagarothana Yojane. (Comprising of 6 Works in G.O. Sl. No. 25, 27, 31, 32, 33 and 34) PACKAGE No. CMANY-PN-07.	1000.00	Work In Progress
8	Basavanagudi	Additional Improvements to office building, sports complex adjacent to Kempegowda playground in ward no 164 Basavanagudi Constituency. (Package-03)	1400.00	Work In Progress
9	Basavanagudi	Asphalting to roads in Basavanagudi sub division, Basavanagudi Constituency. (Package-04)	1200.00	Completed
10	Basavanagudi	Asphalting to roads in Girinagara sub division, Basavanagudi Constituency. (Package-05)	1100.00	Completed
11	Basavanagudi	Comprehensive developments to CC roads and drain Basavanagudi sub division, Basavanagudi Constituency. (Package-06)	1500.00	Work In Progress
12	Basavanagudi	Comprehensive developments to CC roads and drain Girinagara sub division, Basavanagudi Constituency. (Package-07)	1100.00	Work In Progress
13	Basavanagudi	Construction of Multipurpose buildings and sports complex in Ward No. 162, Basavanagudi Constituency. (Package-09)	1400.00	Work In Progress
14	Basavanagudi	Construction of Multipurpose buildings, Community centre in ward no 162, 164, Basavanagudi Constituency. (Package-10)	1000.00	Work In Progress
15	BTM Layout	Comprehensive Developmental works to Roads, Drains, Footpath and Asphalting to Bad roads in ward No. 146, 152, 172 and 176 (Comprising of 20 works) (Package No. 01)	1918.00	Completed
16	BTM Layout	Comprehensive Developmental works to Roads, Drains, Footpath and Asphalting to Bad roads in ward No. 172 and 176 (Comprising of 11 works) (Package No. 02)	1082.00	Completed
17	BTM Layout	Comprehensive Development and Asphalting to roads and Construction of RCC Drains, Culvert, Cobble stone pavers and Footpath improvements and other Development works at 7th Block Koramangala (Balance roads), 10th to 17th cross roads and surrounding area in Muniswamy Gowda road, Ashwini layout, Yellamma Temple, VGS Temple, Stanley House roads in Ejipura, 5th and 3rd Block in Koramangala, HSR Layout 6th sector, behind Metro Station and Electrical Srinivasa House roads in Jakkasandra in ward No. 147, 148, 151 and 173 (Package No. 03)	1015.00	Completed

Sl No	Division	Name of Work	Estimate Cost in Crores	Work Status
18	BTM Layout	Comprehensive Development and Improvements to footpath, Construction of RCC Drains, Culvert, Providing Cobble stone pavers at 2nd, 2nd A main road, 8th Block Koramangala, CAR Quatress in Adugodi, 7th A, 7th Cross ST Bed 1st Main road Indiragandhi Colony, JJ Church road, Sadappa house road, Rangappa Garden, Nadugadda, MM Garden, Sreenivagilu, Ayyappa Temple backside, NGV in Ejipura, 100 feet road to 17th E main road 6th block Koramangala Mestripalya, Yellamma Temple, Teachers Colony, 1st & 2nd main road, BBMP play ground at Jakkasandra and Construction of Additional Floor to Samudhaya Bhavana beside Karumariyamma temple rajendranagar, Kempegowda Samudaya Bhavana, Auditorium construction, CAR Quatress, Gandhi colony Building, Samudhaya Bhavana in Jakkasandra Extention, Mestripalya multy purpose building and other development works in ward No. 147, 148, 151 and 173 (Package No. 04)	1985.00	Work In Progress
19	Chickpet	Comprehensive Development and improvements to Roads, Drains, Footpaths and Parks in K.G.Nagar, R.K.Mutt Layout, Sameerpura, Sunkenahalli and surrounding area in Chickpet Assembly Constituency, Ward No. 142 – Package 1	2400.00	Completed
20	Chickpet	Comprehensive Development and improvements to Roads, Drains, Footpaths and Parks in Parvathipura, V.V.Puram, Mavalli and surrounding area in Chickpet Assembly Constituency, Ward No. 143 - Package 2	2400.00	Completed
21	Chickpet	Comprehensive Development and improvements to Roads, Drains, Footpaths and Parks in Basavanagudi and surrounding area in Chickpet Assembly Constituency, Ward No. 142 and 143 - Package 3	1200.00	Completed
22	Chickpet	Comprehensive Development and improvements to Roads, Drains, Footpaths, Parks and buildings in Bamboo Bazaar, Kumbaragundi, Kalasipalyam and surrounding area in Ward No. 119, Chickpet Assembly Constituency - Package 4	1000.00	Completed
23	Chickpet	Comprehensive Development and improvements to Roads, Drains, Footpaths, Parks and buildings in Vinobha Nagar, Gurappa Garden, Shambu Palya, Narayanaswamy Garden and surrounding area in Ward No. 118, Chickpet Assembly Constituency - Package 5	1000.00	Completed
24	Chickpet	Comprehensive Development and Improvements to Roads, Drains, Footpaths, Parks and buildings in Annipura, Siddalah Road, Bade Makhian and surrounding area in Ward No. 145, Chickpet Assembly Constituency - Package 6	1000.00	Completed
25	Chickpet	Comprehensive Development and improvements to Roads, Drains, Footpaths, Parks and buildings in Lakkasandra, Wilson Garden, Narayanapura, Bande Slum and surrounding area in Ward No. 145, Chickpet Assembly Constituency - Package 7	1000.00	Completed

Sl No	Division	Name of Work	Estimate Cost in Crores	Work Status
26	Chickpet	Comprehensive Development and improvements to Roads, Drains, and culverts in Siddapura, Hombegowdanagara, Jayanagara and Dharmarayaswamy temple wards	1100.00	Dropped
27	Vijayanagara	Comprehensive development and Improvements to roads, drains, footpaths & Drilling of borewells for water supply in Ward No 122 & 134 in Vijayanagar assembly constituency (Comprising of 10 Works) Package-01	1270.00	Work In Progress
28	Vijayanagara	Comprehensive development and Improvements to roads, drains, footpaths & Drilling of borewells for water supply in Ward No 123 & 124 in Vijayanagar assembly constituency (Comprising of 10 Works) Package-02	1120.00	Work In Progress
29	Vijayanagara	Comprehensive development & Improvements to roads, drains, footpath & Drilling of borewell for water supply in Ward No.132 & 133 in Vijayanagr assembly Constituency (Comprising of 9 works)	1020.00	Work In Progress
30	Vijayanagara	Comprehensive development & Improvements to roads, drains, footpath & Drilling of borewell for water supply in Ward No.157 & 158 in Vijayanagr assembly Constituency (Comprising of 13 works)	1190.00	Work In Progress
31	Vijayanagara	Construction of Kanaka Bhavan at Telecom layout, Govt school & Rangamandira & Gym center buildings in Ward No 124 & Improvements & construction of seating gallery for Gandhi Maidana, Dr. Rajkumar park in Vijayanagar assembly constituency. (Comprising of 5 Works) Package-05	1400.00	Work In Progress
32	Project - South	Comprehensive development of roads, drains, parks, play grounds & Buildings in Chickpet Assemble Constituency (Package-08)	4000.00	Work In Progress
33	Project - South	Comprehensive development to Buildings, Parks, Play gound & borewells in Hoskerehalli ward no 161 Padmanabhanagara Constituency (package-01)	1100.00	Work In Progress
34	Project - South	Comprehensive development to Buildings, Parks, Play gound in Ganesh Mandir ward no 165 Padmanabhanagara Constituency (package-02)	2290.00	Work In Progress
35	Project - South	Comprehensive development to Buildings, Parks, Play gound in Karisandra ward no 166 and Padmanabhanagara ward no 182 Padmanabhanagara Constituency (package-03)	1750.00	Work In Progress
36	Project - South	Comprehensive development to Buildings, Parks in Yediur ward no 167 & in ward no 161 Hosakerehalli Padmanabha nagara Constituency (package-04)	950.00	Work In Progress
37	Project - South	Comprehensive development to Buildings, Parks in Kumarswamy layout ward no 181 Padmanabhanagara Constituency (package-05)	1050.00	Work In Progress
38	Project - South	Development of Kumaragiri play ground in Kumarswamy layout ward no 181 Padmanabhanagara Constituency (package-06)	1000.00	Work In Progress



Sl No	Division	Name of Work	Estimate Cost in Crores	Work Status
39	Project - South	Comprehensive development to Buildings, Parks, Play ground in in Padmanabhanagara ward no182 Padmanabhanagara Constituency (package-07)	1550.00	Work In Progress
40	Project - South	Comprehensive development to Buildings, Parks, Play ground & dhobhighat in Padmanabha nagara ward no182 Padmanabha nagara Constituency (package-08)	1250.00	Work In Progress
41	Project - South	Comprehensive development to Buildings, Parks, Play ground & dhobhighat in Chikkalasandra ward no 183 Padmanabhanagara Constituency (package-09)	900.00	Work In Progress
42	Project - South	Comprehensive Balance Development & Improvements to Multipurpose Building & Construction of Kitchen Tank Bund Road, Tavarekere, additional improvements to Kuvempu Park Mutlipurpose Building & Other Improvements to Parks and Play ground in BTM Layout Assembly Constituency (package-10)	1500.00	Work In Progress
43	Project - South	Comprehensive Development of shalini play ground , Putina Park, 5th main Bulevard park at 4th and 5th Block , Jayanagar and Construction of Multipurpose Building in Arasu colony , Improvements to PHC & also other Balance improvements work to Parks , Play ground Multipur pose Building in Surrounding Area of Jayanagar Assembly Constituency (package-11)	1800.00	Work In Progress
44	Project - South	Additional Improvements to Buildings in ward no 155 & 156 Basavanagudi Constituency. (package-01)	1050.00	Work In Progress
45	Project - South	Additional Improvements to Multi specialty hospital, sports complex in ward no 163 & 164 Basavanagudi Constituency. (package-02)	1000.00	Work In Progress
46	Project - South	Construction of BBMP College and govt school in Basavanagudi Constituency. (package-08)	995.00	Work In Progress
47	Project - South	Comprehensive Development to Parks in Basavanagudi Constituency (package-11)	1750.00	Work In Progress
48	Project - South	Comprehensive Development to swimming pool and play ground in Ward No-155,156,164 Basavanagudi Constituency. (package-13)	1150.00	Work In Progress
49	Project - South	Providing Rainwater harvesting in Basavanagudi Constituency (package-14)	1000.00	Work In Progress
50	Project - South	Comprehensive development to parks and other improvement works in padmanabhanagara constituency. (Package-1)	1750.00	Work In Progress
51	Project - South	Comprehensive development to School, Hospital Building in padmanabhanagara constituency. (Package-2)	1900.00	Work In Progress
52	Project - South	Comprehensive development to play grounds, Buildings and other improvement works in padmanabhanagara constituency. (Package-3)	3000.00	Work In Progress
		Total	72360.00	

Sl No	Division	Name of Work	Estimate Cost in Crores	Work Status
2023-24				
1	BTM Layout	Comprehensive development of roads, Asphaltting, cobble stone pavements, Providing cc roads Maruthinagara, Bharathi Layout, Balajinagara, Venkateshwara Layout, Bhuvanappa layout, Chacolate factory road, Ol Madiwala, Dollars scheme Kaverappa Industrial Area, Nanjappa Layout, KAS officers colony, IAS Officers colony, Puspa Layout, NS Palya, Roopenanagara and Mahadeshwara nagara and surrounding area of S G Palya Ward no-152, Madiwala ward no-172 and BTM Layout 2nd Stage Ward No 176 in Btm layout sub division (Package 1-Total-10 works)	1000.00	Work In Progress
2	BTM Layout	Comprehensive development of roads, drains, culverts and Providing Gym equipments and improvements in Maruthinagara from 10th crs to 12th crs, Chikkadugodi, Balajinagara, Bharathi Layout, AK Colony, ,Chacolate factory road, Old Madiwala, Dollars scheme of S G Palya Ward no-152 and Madiwala ward no-172 in Btm layout sub division (Package:2 Total-4 works)	450.00	Work In Progress
3	BTM Layout	Comprehensive Development and Construction of RCC Drains, Culvert, Cobble stone pavers, RCC Hupe pipe for Under ground Drainage to carry rain water and Footpath improvements and other Development works at RA Road, Srinivagailu, Friends Colony, Marappa Garden, Maharaja Signal, Srirama Temple main road, 1st, 2nd and 4th Main roads of Church street, ST Bed 7th, 8th and 9th Main roads of Ejipura ward No.148 and 6th avenue road towards western side and 5th Avenue from Carmel school upto 6th main road and 4th Avenue in Teachers Colony, 14th Main road to lead off Rain water to SWD, Teachers Colony 2nd Main road park, 4th Avenue, 7th Cross, 4th Cross road in ward No.173 Jakkasandra (Package-3 Total Works-13)	700.00	Work In Progress
4	BTM Layout	Comprehensive Development and Construction of RCC Box Drains, Culvert, Cobble stone pavers and Footpath improvements and other Development works at 1st D Main road, Shastrinagar Cross roads, 7th Block Koramangala, 3rd Cross, 4th cross and 5th Cross Balappa layout and other surrounding area in ward No.147 Adugodi and 1st Block, 3rd Block, 5th Block and 8th Block Koramangala, Village and Surrounding area in ward No. 151 Koramangala (Package 4-Total works-8)	700.00	Work In Progress
5	BTM Layout	Providing LED Street Lights, Park Lights, Poles, Timer Swithces and other Connected Accessories to BTM Layout Constituency in Ward No 146, 147, 148, 151, 152, 172, 173 & 176	400.00	File In Process

Sl No	Division	Name of Work	Estimate Cost in Crores	Work Status
6	BTM Layout	Comprehensive development by Providing Ornamental Gril, Path way, Shellter Gym Equipments, Children Equipments, New GAZEBO , Repairs and Additional Works for Sports Complex in Madiwla and Overall eveleopments of Parks and Playgrounds in BTM Layout Constituency (Package Total-4 works)	750.00	Work In Progress
7	Vijayanagara	Comprehensive development and Improvements to Roads and Drains in Ward No 122 K P Agrahara & 123 Vijayanagar in Vijayanagar Assembly Constituency Package - 01 (6 Works) and Comprehensive development and Improvements to roads and drains in Ward No 124 Hosahalli & 134 Bapujinagar in Vijayanagar Assembly Constituency Package - 02 (7 Works).	1800.00	Work In Progress
8	Vijayanagara	Comprehensive Development and improvements to Roads and Drains in Ward No. 132 Attiguppe and 133 Hampinagara & Renovation of BBMP building in Ward No 133 in Vijayanagar Assembly Constituency Package No 03 (7 Works) and Comprehensive Development and Improvements to roads and drains in Ward No 157 Gali Anjaneya and 158 Deepanjalinagara in Vijayanagar Assembly Constituency Package 04 (6 Works)	1700.00	Work In Progress
9	Vijayanagara	Construction of multipurpose building in Ward No 132, Improvements to play ground in Vijayanagar assembly constituency & Construction of watchman sheds, children play equipments, gym equipments & other horticulture development works in parks, providing LED street lights in Vijayanagar assembly constituency Package-05	500.00	Work In Progress
		Total	8000.00	

Bommanahalli
Zone

BRUHATH -

**BRUHATH BENGALURU MAHANAGARA PALIKE
BOMMANAHALLI ZONE
AMRUTH NAGAROTHANA DETAILS FOR THE YEAR 2022-23 & 2023-24**

Sl No	Division	Name of Work	Estimate Cost in Crores	Work Status
		2022-23		
1	Bommanahalli	Package - 1 - BZ - BD - (W-174) Name of Work : Comprehensive development of roads, drains, culverts and bridges in HSR layout Sector 4, 6, 7 and surrounding areas in Ward No.174 HSR Layout & Development of Parks in HSR Layout Ward No.174.	18.00	Work completed
2	Bommanahalli	Package - 2 - BZ - BD - (W-174) Name of Work : Comprehensive development of roads, drains, culverts and bridges in HSR layout Sector 1, 2, 3 and surrounding areas in Ward No.174 HSR Layout.	15.00	Work completed
3	Bommanahalli	Package - 3 - BZ - BD - (W-190) Name of Work : Comprehensive development of roads and drains in Mangamma Palya and surrounding areas in Ward No.190.	10.00	Work completed
4	Bommanahalli	Package - 4 - BZ - BD - (W-191) Name of Work : Comprehensive development of roads and drains in Singasandra and surrounding areas in Ward No. 191.	10.00	Work in progress
5	Bommanahalli	Package - 5 - BZ - BD - (W-190 & 191) Name of Work : Comprehensive development of roads and drains in Ward No. 190 and 191 surrounding areas.	10.00	Work completed
6	Bommanahalli	Package - 6 - BZ - BD - (W-175) Name of Work : Comprehensive development of roads and drains in Ward No.175 Bommanahalli and surrounding areas.	10.00	Work completed
7	Bommanahalli	Package - 7 - BZ - BD - (W-188) Name of Work : Comprehensive development of roads and drains in Ward No.188 Bilekhalhi and surrounding areas.	10.00	Work completed
8	Bommanahalli	Package - 8 - BZ - BD - (W-189) Name of Work : Comprehensive development of roads and drains in right hand side of Begur main road and surrounding areas in Ward No.189 Hongasandra (from Hosur main road Bommanahalli junction).	10.00	Work in progress
9	Bommanahalli	Package - 9 - BZ - BD - (W-189) Name of Work : Comprehensive development of roads and drains in left hand side of Begur main road, Garvebhavipalya, surrounding areas in Ward No.189 Hongasandra (from Hosur main road Bommanahalli junction).	10.00	Work completed
10	Bommanahalli	Package - 10 - BZ - BD - (W-175 & 188) Name of Work : Comprehensive development of roads and drains in Ward No.175 & 188 and Vijaya Bank colony surrounding areas.	10.00	Work completed
11	Bommanahalli	Package - 11 - BZ - BD - (W-175 & 188) Name of Work : Comprehensive development of roads and drains in Ward No.175 & 188 and BTM 4th Stage BDA Layout surrounding areas.	10.00	Work in progress
12	Bommanahalli	Package - 12 - BZ - BD - (W-186) Name of work : Comprehensive development of roads and drains in Ward No. 186 Jaraganahalli and surrounding areas & Footpath development works in Bommanahalli Constituency.	10.00	Work in progress
13	Bommanahalli	Package - 13 - BZ - BD - (W-187) Name of work : Comprehensive development of roads and drains in Ward No.187 Puttenahalli and surrounding areas.	10.00	Work in progress
14	Bommanahalli	Package - 14 - BZ - BD - (W-193) Name of work : Comprehensive development of roads and drains in Ward No. 193 Arakere and surrounding areas.	12.00	Work in progress
15	Bangalore South	Improvements and development of Parks, Play grounds, roads, Footpath and Other allied works at Begur sub division	18.00	Work completed
16	Bangalore South	Improvements and development of Parks, Play grounds, roads, Footpath and Other allied works at Anjanapura sub division	16.00	Work completed
17	Bangalore South	Improvements and development of Parks, Play grounds, roads, Footpath and Other allied works at Uttarahalli sub division	16.00	Work completed
18	Bangalore South	Additional works to Begur High School Ground Stadium, Construction of additional floor to BBMP Revenue Office, Construction of Compound Wall and Renovation of Rehabilitation Center Near Citizen Service Center at Doddakammanahalli in Ward No 192 Begur and Addition works to Samudaya Bhavana at Kothanur and Additional works to RBI Layout Ground and Development of Parks in ward no 195 and Construction of Samudaya Bhavana in Anjanapura ward no 196, Additional Development Works to Uttarahalli School, Construction of Multi Speciality Hospital in ward no 184 Uttarahalli and Construction/ Renovation of ward Office building in ward no. 185 Yelechenahalli.	15.00	Work in progress
19	Bangalore South	Comprehensive Development of roads, drains and other allied works at ward no 184 Uttarahalli.	17.00	Work completed
20	Bangalore South	Comprehensive Development of roads, drains and other allied works at ward no 185 Yelachenahalli.	22.00	Work completed
21	Bangalore South	Comprehensive Development of roads, drains and other allied works at ward no 197 Vasanthapura.	18.00	Work completed
22	Bangalore South	Comprehensive Development of roads, drains and other allied works at ward no 194 Gottigere.	20.00	Work completed

Sl No	Division	Name of Work	Estimate Cost in Crores	Work Status
23	Bangalore South	Comprehensive Development of roads, drains and other allied works at ward no 195 Konanakunte.	20.00	Work completed
24	Bangalore South	Comprehensive Development of roads, drains and other allied works at ward no 196 Anjanapura.	16.00	Work completed
25	Bangalore South	Comprehensive Development of roads, drains and other allied works at ward no 191 Singasandra.	12.00	Work completed
26	Bangalore South	Comprehensive Development of roads, drains and other allied works at ward no 192 Begur.	16.00	Work completed
27	Bangalore South	Comprehensive Development of Roads, drains and other allied works at Kudlu village in ward no 191 Singasandra	8.00	Work completed
Total			369.00	
2023-24				
1	Bangalore South	Improvements to roads and drains at Raghu Ram Reddy Layout, Jayappa Layout, AECS Layout, Vastu Layout, Park View Layout, GSS Layout, Concorde Layout, Muneshwara Layout and Surrounding area in ward no 191 Singasandra Kudlu limits	5.00	Work in progress
2	Bangalore South	Reconstruction of Concrete road and RCC Drain at Marthas Hospital road Uttarahalli, Reconstruction of Concrete road and RCC Drain at Church road Uttarahalli in ward no 202 Uttarahalli, Construction of RCC Drain at Venkatgiri Garden main road and Cross roads, Balance portion of Sahara layout main road and Subramanyapura main road from 80ft road to Anjaneyaswamy temple and Construction of Concrete road at Venkatgiri garden and Sahara Layout Cross road and Asphaltting of Roads at Venkatgiri garden Cross road and Subramanyapura main road from 80ft road to Anjaneyaswamy temple, Construction of RCC Drain and Culvert at Anjaneyaswamy temple road from Temple to Elegant Altima Apartment, Nandi home Apartment road, 7th Main BSK 5th Stage and GT Layout main road and cross road and Asphaltting of Roads at Anjaneyaswamy temple road, Nandi home Apartment road and 7th main BSK 5th Stage, Construction of RCC Drain and Culvert at Thurahalli Kabbalamma temple road from 1st Cross Kaithan layout to Temple and Raja Garden main Construction Concrete road at Thurahalli Village Cross roads and Kariyapalya Cross road, Construction of Concrete road, RCC Drain and Culvert at Doddakalsandra Village Cross road and Culvert at Doddakalsandra village Cross road and Urna maheshwari Temple behind road in Ward no 203 Subramanyapura, Construction of Concrete road at Naidu layout 8th A Cross and B Cross and 9th Cross, Yadhalmnagar Cross road, Construction of Concrete road at Vasanthapura Gutte roads, Reasphalting of roads at Sridhar Ashrama main road and V V Nagar Cross roads in ward no 204 Vasanthapura. (GO SL No 01, 02, 03, 04, 05, 06, 07, 08, 09)	13.00	Work in progress
3	Bangalore South	Improvements to roads and Drains at JSS School & Govt School and Ganapathi Pura 6th to 12th Cross roads. Construction of Culverts, CC Drains to 1st and 2nd Main roads at PNB layout, Construction of CC Drains to 1st, 2nd, 3rd and 4th Cross roads at PNB Layout in ward no 206 Konanakunte, Improvements to Roads and Drains in Kothnur Kateramma Layout and Surrounding areas, Improvements to roads and Drains in Kothnur and Surrounding areas, Construction of All round Compound, CC Road Errection of 1 No of Borewell and Improvements at Gottigere Dhobhighat, Improvements to Roads and Drains in Jambu Savari Dinne South Side and Surrounding areas, Improvements to Roads and Drains in Jambu Savari Dinne North Side and Surrounding areas, Improvements of Roads and Drains in Gottigere Village and Weavers Colony Surrounding areas, Improvements of Roads and Drains in Axar Circle and Surrounding areas, Improvements of Roads and Drains in BTS Layout, Weavers Colony and Surrounding areas in Gottigere Ward no 209. (GO SI No 10, 11, 12, 13, 14, 15, 16, 17, 18, 19, 20)	13.50	Work in progress
4	Bangalore South	Improvements of Roads and Construction of RCC Drain at Basaveshwara Temple Road, Koramara Beedi, Muniswamy Layout roads and Oni Road in Basavanapura Village, Improvements of Roads and Construction of RCC Drain at Church Road in Chikka Kammanahalli Village and Hanumantha Nagara Cross Roads, BK Residency Main road and Cross roads in Doddakammanahalli Village, Improvements to RCC Drain at MLA Layout Main road and Cross roads, Improvements to Road and Construction of Balance Portion of RCC Drain at Ellenahalli Main roads, Improvements to RCC Drain and Re-Asphalting to Begur Hulimavu Connecting Road (Hobebandi Road) and Cross roads, Balance Portion of and 12th A Cross roads of Classic Layout in ward no 210 Kalena Agrahara. (GO SI No 21, 22, 23, 24 & 25)	10.50	Work in progress

Sl No	Division	Name of Work	Estimate Cost in Crores	Work Status
5	Bangalore South	Improvements of Roads and Construction of RCC Drain at Manjunath Nagara Main road and Cross Roads, Kshatriya Nagara Road, Aralikatte Road in Chikkathoguru Village, Constructin of Balance RCC Drain at Subhash Nagara Main road and CC Roads at 1st, 6th, 7th, 8th and 10th Cross roads, Asphaltin to Burrial Ground road of Subhash Nagara A Block, Improvements Roads and Construction of RCC Drain at 4th Cross Raghavendra Layout, 1st Cross and Lakshmi Layout Link Road at New Mico Layout, 3rd B Main and Cross roads Mico Layout and Muneshwara layout Cross roads ward no 211 Begur. (GO SI No: 26, 27 & 29)	12.50	Work in progress
6	Bangalore South	Construction of Balance RCC Drain at Basapura Village Main roads and Asphaltin to Cross roads of Shusruthi Layout in ward no 211 Begur, Improvements of roads and drains at 1st, 2nd, 3rd, 4th and 5th Cross Roads Chowdeshwari layout, 1st Main Road and 1st, 2nd, 3rd, 4th, 5th and 6th Cross roads of Indramma Layout in Beretena Agrahara Village, Construction of CC Roads at Anjaneya Temple Road, Burrial Ground Road Ambedkar Colony and RCC Drain at Govt School Road Parappana Agrahara Village, Improvements of Roads and Drains at 1st Main and Cross roads of Bhuvaneshwari Layout, Narayanappa Layout Main Road, Balance Portion of Shivareddy Layout Main road in Naganathapura Village in ward no 212 Naganathapura. (GO SI No 28, 30, 31 & 32)	10.00	Work in progress
		Total	59.50	

BRUHAT BENGALURU MAHANAGARA PALIKE, DASARAHALLI ZONE						
ANNEXTURE-1 LAQ 1123 (Amruth Nagarothana Works Details)						
SL No	Division Name (Constituecny)	Package No	No of works	PACKAGE NAME	Estimate Amount (Rs.in Crore)	Remarks
1	Dasarahalli	1	4	Comprehensive Development works in Abbigere, Babanna Layout, KG Halli & Shettyhalli surrounding area in Ward No.12 Shettyhalli, Shettyhalli Sub Division (4 - Works) of Dasarahalli Division under Amrutha Nagarothana Yojane Grants. (PACKAGE- CM ANY - 01).	15.00	ಟೆಂಡರ್ ಅನುಮೋದನೆ ಕೋರಿ ಘನ ಸರ್ಕಾರಕ್ಕೆ ಪ್ರಸ್ತಾವನೆ ಸಲ್ಲಿಸಲಾಗಿರುತ್ತದೆ.
2	Dasarahalli	2	7	Comprehensive Development works in MEI Layout & Bagalagunte Village, Sidedahalli Village, Vishveshwaraiah Layout, Sheshadri Layout & BTS Layout, Bhuvaneshwari Nagara Village, M.S.Ramalah Layout, Soap factory Layout & Manjunatha Nagara, Surrounding area in Ward no 14 Bagalagunte & Kempegowda Nagara, Bhuvaneshwari Nagara, Kalahasti Nagara & Model Colony & MTS Colony & Coconut Garden Surrounding area in Ward no 15 T.Dasarahalli Sub Division (7 Works) of Dasarahalli Division under Amrutha Nagarothana Yojane Grants. (PACKAGE-	19.50	ಟೆಂಡರ್ ಅನುಮೋದನೆ ಕೋರಿ ಘನ ಸರ್ಕಾರಕ್ಕೆ ಪ್ರಸ್ತಾವನೆ ಸಲ್ಲಿಸಲಾಗಿರುತ್ತದೆ.
3	Dasarahalli	3	9	Comprehensive Development of Roads and Drains to Amaravathi Badavane and Eshwari Industrial Areas, Nelagadarahanahalli Hightension Wire Roads and Main Road, Chokkasandra Old Village, Kempaiah Badavane (Lake Beside), Mariswamappa Garden and Belmar Layout, Rukmini Nagar and Jodibhavi Road, Kalyani Area Road and Hightension Road, Gundappa Layout, Vidya Nagar and Jamungunte & Gruhalekshmi Layout Surrounding Areas in ward no.39 Peenya Industrial area Sub Division (9 - Works) of Dasarahalli Division under Amrutha Nagarothana Yojane Grants. (PACKAGE- CM ANY - 03)	12.00	ಟೆಂಡರ್ ಅನುಮೋದನೆ ಕೋರಿ ಘನ ಸರ್ಕಾರಕ್ಕೆ ಪ್ರಸ್ತಾವನೆ ಸಲ್ಲಿಸಲಾಗಿರುತ್ತದೆ.
4	Dasarahalli	4	3	Comprehensive Development of Bad roads and Improvements to road side drains, Footpaths, Asphaltting and Concreting including culvert to selected main and other connecting roads of Duggalamma Layout, MEC and MEI Colony, Parvathi nagar and Rajeshwari Nagara and Nelagadarahanahalli Maramma Temple surrounding roads, shivapura, Kalyani Motors Surrounding roads, Shivapura-Sondekoppa main road Surrounding Areas in ward no.41. Peenya Sub Division (3 - Works) of Dasarahalli Division under Amrutha Nagarothana Yojane Grants. (PACKAGE- CM ANY - 04).	12.00	ಟೆಂಡರ್ ಅನುಮೋದನೆ ಕೋರಿ ಘನ ಸರ್ಕಾರಕ್ಕೆ ಪ್ರಸ್ತಾವನೆ ಸಲ್ಲಿಸಲಾಗಿರುತ್ತದೆ.

Executive Engineer
Dasarahalli Division

K.M. 2 H m.u. f

TOTAL	7	31.00	115.00
7	Dasarahalli	18	25.00
6	Dasarahalli	3	12.00
5	Dasarahalli	5	19.50

Chief Engineer
Dasarahalli Zone

Signature of Chief Engineer

ಫಸ ಸರ್ಕಾರದಿಂದ ಅನುಷ್ಠಾನದ ದೂರವಿದ್ದು, ಫಸ ಸರ್ಕಾರದಿಂದ ಅನುಷ್ಠಾನದ ದೂರವಿದ್ದು.

ಫಸ ಸರ್ಕಾರದಿಂದ ಅನುಷ್ಠಾನದ ದೂರವಿದ್ದು, ಫಸ ಸರ್ಕಾರದಿಂದ ಅನುಷ್ಠಾನದ ದೂರವಿದ್ದು.

ಫಸ ಸರ್ಕಾರದಿಂದ ಅನುಷ್ಠಾನದ ದೂರವಿದ್ದು, ಫಸ ಸರ್ಕಾರದಿಂದ ಅನುಷ್ಠಾನದ ದೂರವಿದ್ದು.

Comprehensive development works in Mallasandra Ward no 13, Sheethalli sub division & Comprehensive Development of Roads and Drains at Main roads and Cross roads of Srigandha Nagar, Sunkadakatte, Hoyasala Nagar & Gajana Nagar, Sanjeevini nagara 1st stage, Sanjeevini nagara 3rd stage, Sanjeevini nagara 2nd stage & Lakshman Nagar, Main Cross roads of Bhayraveshwara Industrial area, Nadakerappa Industrial Area, Mayura Nagar, Friends Colony, Shivananda Nagar & Maruthi Nagar & Comprehensive Development works in Hegganahalli Ward No.71 (5 - works) of Dasarahalli Division under Amrutha Nagrothana Vojane Grants. (PACKAGE- CM ANY - 06).

Comprehensive Development of Roads and Drains From 12th Cross to 21th Cross From Doddanna Industrial Area Main Road to Srigandha Nagar Main Road & surroundings roads, Kemppegowda Layout & Kasthuri Badavane, at Main roads & Cross roads of Rajagopalnagar, Shambhavi Nagar, Bhayraveshwara nagara & Rajeshwari Nagar & Main roads & Cross roads of Srigandha Nagar, Kareemabund Layout, Main roads & Cross roads connecting Bodubunde Anjaneya Temple road, Konika Garments surrounding roads in Ward No.70 of Hegganahalli Sub Division (3 - Works) of Dasarahalli Division under Amrutha Nagrothana Vojane Grants. (PACKAGE- CM ANY - 05).

Improvements to roads and drains at sheethalli Govt. school, Chinnamma Layout 1st, 2nd and 4th cross, R.K. Layout, AVR Layout and Byraveswara Babanna Layout 1st, 2nd, 3rd cross and 4th Durgaparameshwari temple and surrounding area Medarahalli, LV Enclave, Saptagiri Layout 1st, 2nd, 3rd, 4th and 5th cross, Saptagiri Layout 6th, 7th, 8th, 9th and 10th cross, Sheethalli Janatha Colony (Raagi Floor Mill) NMH Layout and MHR Layout surrounding, Sidedahalli, Janatha Colony, 18th and 19th cross KG Halli, Medarahalli Sridevi Layout, Kirloskar Layout and surroundings in W.No 12, Sheethalli sub division, InWard No. 14 Dasarahalli sub division, Dasarahalli Zone - 110 Village Grant (18 Works)

ಮಾನ್ಯ ಮುಖ್ಯ ಮಂತ್ರಿಗಳ ಅಮೃತ ನಗರೋತ್ಥಾನ ಯೋಜನೆ (2022-23)									
ಸರ್ಕಾರದ ಆದೇಶ ಸಂಖ್ಯೆ :ನಲಇ 219 ಎಂಎನ್‌ವೈ 2022 (ಇ), ದಿನಾಂಕ:07.05.2022									
Sl. No	Budget P-code	GRANTS	Ward No	Name of work	Job code	Sanction Amount (Rs. In Lakhs)	Financial progress	Present Status	Remarks
1	2	3	4	5	6	7	10	11	12
Kengeri Division									
1	P3877	GOK	40	Improvements of Roads and Drains at D Group Layout, Kempegowda Nagara part, Gollarahatti and Nataka Chennappa Badavane and Surrounding area in Ward No-40 Doddabidarakallu	040-23-000010	2000.00	95%	Physically Completed, Final Bill to be submitted	
2	P3877	GOK	40	Improvements of Roads and Drains at Thigalarapalya, Andrahalli, Karihobanahalli and Surrounding area in Ward No-40 Doddabidarakallu	040-23-000011	2000.00	100%	Completed	
3	P3877	GOK	40	Improvements of Roads and Drains at Chennanayakanapalya, Bhavani Nagara and Doddabidarakallu Surrounding area in Ward No-40 Doddabidarakallu	040-23-000012	2000.00	100%	Completed	
				Providing Chairs, Tables, Kitchen Utensils and Other works at Channanayakanapalya and Thippenahalli Samudhaya Bhavana and Construction of Gazebo and Providing GYM Equipments for parks at Doddabidarakallu Ward Limits and at Herohalli Ward Limits (Package - 3 Works					
4	P3877	GOK	40	Construction of Gazebo and Providing GYM Equipments for parks at Doddabidarakallu Ward Limits in Ward No-40 Doddabidarakallu	030-23-000012	400.00	100%	Completed	
5	P3877	GOK	40	Providing Chairs, Tables, Kitchen utensils and Other Works at Channanayakanapalya and Thippenahalli Samudhaya Bhavana in Ward No-40 Doddabidarakallu					
6	P3877	GOK	72	Construction of Gazebo and Providing GYM Equipments for parks at Herohalli Ward Limits in Ward No-72 Herohalli					
7	P3877	GOK		Improvements of Roads and Drains in Mahadeshwara Nagara, KSRTC Layout, Maruthi Nagara and Nagarahole Circle and Surrounding area in Ward NO-72 Herohalli	072-23-000009	1900.00	95%	Physically Completed, Final Bill to be submitted	
8	P3877	GOK		Improvements of Roads and Drains in Kempegowda Nagara, Syndicate Layout, Thunga Nagara, Venkateshwara Layout and Surrounding area in Ward NO-72 Herohalli	072-23-000008	1900.00	95%	Physically Completed, Final Bill to be submitted	

Sl. No	Budget P-code	GRANTS	Ward No	Name of work	Job code	Sanction Amount (Rs. In Lakhs)	Financial progress	Present Status	Remarks
9	P3877	GOK		Improvements of Roads and Drains in Ullal and Upkara Layout and Surrounding area in Ward NO-130 Ullal	130-23-000002	2000.00	95%	1st 2nd & part bill Submitted (Work in Progress)	
10	P3877	GOK		Improvements of Roads and Drains in Nagadevanahalli, KCHS Layout, RR Layout and Surrounding area in Ward NO-130 Ullal	130-23-000003	2000.00	95%	Physically Completed, Final Bill to be submitted	
11	P3877	GOK		Improvements of Roads and Drains in Kengeri and Surrounding area in Ward No-159 Kengeri	159-23-000001	2000.00	75%	1st & 2nd Part Bill Submitted (Work in Progress)	
12	P3877	GOK		Improvements of Roads and Drains in Gnanakshi and Meenakshi Layout, Kodipalya, Saidatta Layout and LIC Layout	198-23-000005	2000.00	100%	Copmleted	
13	P3877	GOK		Improvements of Roads and Drains in Peri Garden, Ganigarapalya, Nanjundeshwara Layout, Chudalahnapura and Surrounding area in Ward No-198 Hemmigeppura	198-23-000004	2000.00	100%	Copmleted	
						20200.00			
RRNagar Division									
1	P3877	GOK	69	Comprehensive Development of Roads & Drains in LG Ramanna Layout, Freedom Fighter Colony, Narasimha Swamy Layout and Surrounding areas in W No.69 under PACKAGE- 2022-23 RRN-DIV-(12)	069-23-000002	1000.00		Work Completed	
2	P3877	GOK	160	Comprehensive Development of Roads & Drains in Ideal home Township, Kenchanahalli Rajarajeshwari temple and Surrounding areas in W No.160 under PACKAGE- 2022-23 RRN-DIV-(03)	160-23-000007	1300.00		Work Completed	
3	P3877	GOK	160	Comprehensive Development of Roads & Drains in Javaregowdana Doddi village, Manipal hospital, Sachidananda Nagar and Surrounding areas in W No.160 under PACKAGE- 2022-23 RRN-DIV-(05)	160-23-000005	1000.00		Work Completed	
4	P3877	GOK	16,17,37	Comprehensive Development of Roads & Drains in JP Park, Yeshawanthapura, Jalahalli and Surrounding areas in W No.16, 17 and 37 under PACKAGE- 2022-23 RRN-DIV-(15)	017-23-000001	1100.00		Work Completed	

Sl. No	Budget P-code	GRANTS	Ward No	Name of work	Job code	Sanction Amount (Rs. In Lakhs)	Financial progress	Present Status	Remarks
5	P3877	GOK	69	Comprehensive Development of Roads & Drains in Lavakusha Nagara, Muneshwara Nagara and Surrounding areas in W No.69 under PACKAGE- 2022-23 RRN-DIV-(13)	069-23-000001	1000.00		Work Completed	
6	P3877	GOK	160	Comprehensive Development of Roads & Drains in Ideal home 1st phase & 2nd Phase, BEML 5th Stage, Darshan Farm, Manjusha Sports Club and Surrounding areas in W No.160 under PACKAGE- 2022-23 RRN-DIV-(02)	160-23-000008	1100.00		Work Completed	
7	P3877	GOK	160	Comprehensive Development of Roads & Drains in Gurudatta, TATA Promoters, Dwaraka West, Dwaraka East, Krishna Residency and Surrounding areas in W No.160 under PACKAGE- 2022-23 RRN-DIV-(06)	160-23-000004	1000.00		Work Completed	
8	P3877	GOK	160	Comprehensive Development of Roads & Drains in Pramod layout, Reddy layout, DSouza Nagar, Pushpagiri Nagar, Krishnappa layout, Bangarappa nagar and Surrounding areas in W No.160 under PACKAGE- 2022-23 RRN-DIV-(01)	160-23-000009	1200.00		Work Completed	
9	P3877	GOK	160	Comprehensive Development of Roads & Drains in Halagevadera halli, Shivanna Layout, Jnanakshi Park, Baldwin School, Crazy park, BEML layout 10th Stage and Surrounding areas in W No.160 under PACKAGE- 2022-23 RRN-DIV-(04)	160-23-000006	1400.00		Work Completed	
10	P3877	GOK	129	Comprehensive Development of Roads & Drains in Papareddy playa, Kebbehalla, Channappa Layout and Surrounding areas in W No. 129 under PACKAGE- 2022-23 RRN-DIV-(17)	129-23-000003	1000.00		Work Under Progress	
11	P3877	GOK		Comprehensive Development of Roads & Drains in Mallathahalli, NGEF layout, Kengunte, KK layout, MPM Layout and Surrounding areas in W No. 129 under PACKAGE- 2022-23 RRN-DIV-(18)	129-23-000004	1000.00		Work Under Progress	
12	P3877	GOK	129	Comprehensive Development of Roads & Drains in Mallathahalli, NGEF layout, Kengunte, KK layout, MPM Layout and Surrounding areas in W No. 129 under PACKAGE- 2022-23 RRN-DIV-(18)	017-23-000002	1500.00		Work Under Progress	

Sl. No	Budget P-code	GRANTS	Ward No	Name of work	Job code	Sanction Amount (Rs. In Lakhs)	Financial progress	Present Status	Remarks
13	P3877	GOK	17	Providing Gallery to Musical Fountain in JP Park in Ward No 17 and Drilling of Borewells, Providing Water Supply and Construction of RO Plants in Rajarajeshwari nagara Constituency under PACKAGE- 2022-23 RRN-DIV-(10)	038-23-000001	1200.00		Work Completed	
14	P3877	GOK	38	Comprehensive Development of Roads & Drains in Goragunte playa in W No.38 and Surrounding areas in RR Nagar Constituency under PACKAGE- 2022-23 RRN-DIV-(16)	073-23-000001	1100.00		Work Under Progress	
15	P3877	GOK	73	Comprehensive Development of Roads & Drains in Prem Nagara, Chowdeshwari Nagar, Kottigepalya Village in ward no 73 Kottigepalya and Drilling of Borewells, Providing Water Supply in Kebbehalla, kengunte, Mallathahalli and Surrounding areas in W No.129 under PACKAGE- 2022-23 RRN-DIV-(11)	160-23-000002	1125.00		Work Completed	
16	P3877	GOK	160	Comprehensive Development of Roads & Drains in Gurudatta, Ideal home, BEML 5th Stage, Kenchanahalli, Shivanna Layout, Durga Parameshwari Temple, Manipal hospital and Surrounding areas in W No.160 under PACKAGE- 2022-23 RRN-DIV-(08)	160-23-000003	1025.00		Work Completed	
17	P3877	GOK	160	Comprehensive Development of Roads & Drains in Pantarapalya, Pramod layout, D Souza Nagar, Krishnappa layout, Giridham layout, Javaregowdana Doddi village, Darshan Farm, Manjusha Sports Club and Surrounding areas in W No.160 under PACKAGE- 2022-23 RRN-DIV-(07)	160-23-000001	1350.00		Work Completed	
18	P3877	GOK	160	Comprehensive Development of Roads & Drains in Subhash Play Ground, Sachidananda Nagar, Baldwin School, Crazy park, BEML layout, Dwaraka West, Dwaraka East, and Surrounding areas in W No.160 under PACKAGE- 2022-23 RRN-DIV-(09)	043-23-000002	1400.00		Work Under Progress	
RRN-DIV TOTAL						20800.00			
2022-23 TOTAL						41000.00			
ಮಾನ್ಯ ಮುಖ್ಯ ಮಂತ್ರಿಗಳ ಅಮೃತ ನಗರೋತ್ಥಾನ ಯೋಜನೆ (2023-24)									

Sl. No	Budget P-code	GRANTS	Ward No	Name of work	Job code	Sanction Amount (Rs. In Lakhs)	Financial progress	Present Status	Remarks
ಸರ್ಕಾರದ ಆದೇಶ ಸಂಖ್ಯೆ : ನಲಇ 299 ಎಂಎನ್‌ವೈ 2022 (ಇ), ದಿನಾಂಕ:07.10.2023									
Kengeri Division									
				Comprehensive Development of Roads and Drains in Ward No-40 Doddabidarakallu of Herohalli Sub Division (5 Works) Package-1					
1	P3877	GOK	40	Comprehensive Development of Roads and Drains in Vinayaka Layout, D Group Layout 1st Stage and Surrounding Areas in Ward No 40, Doddabidarkallu.Of Herohalli Sub division	026-24-000006	200.00		Work in Progress	
2	P3877	GOK	40	Comprehensive Development of Roads and Drains in Pooranaparagana Layout and Surrounding Areas in Ward No 40, Doddabidarkallu.Of Herohalli Sub division		200.00			
3	P3877	GOK	40	Comprehensive Development of Roads and Drains in Acharaya College Visinity And Vidyamanyanagara and Surrounding Areas in Ward No 40, Doddabidarkallu.Of Herohalli Sub division		200.00			
4	P3877	GOK	40	Comprehensive Development of Roads and Drains in Valmikinagara , Chalukayanagara and Surrounding Areas in Ward No 40, Doddabidarkallu.Of Herohalli Sub division		200.00			
5	P3877	GOK	40	Comprehensive Development of Roads and Drains at Ramaswamy Badavane Surrounding In Ward No 40, Doddabidarkallu.Of Herohalli Sub division		200.00			

Sl. No	Budget P-code	GRANTS	Ward No	Name of work	Job code	Sanction Amount (Rs. In Lakhs)	Financial progress	Present Status	Remarks
		Comprehensive Development of Roads and Drains in Ward No-72 Herohalli of Herohalli Sub Division (5 Works) Package-2							
6	P3877	GOK	72	Improments Roads and Drain And Other Development Works at Vigneshwaranagara Neelagiri Thoppu Road in Ward No:72 Of Herohalli Sub division	028-24-000005	200.00		Work In Progress	
7	P3877	GOK	72	Improments Roads and Drain And Other Development Works at Thunganagara Adjcent To Syndicate Bank Layout And Surrounding Area in Ward No:72 Of Herohalli Sub division		200.00			
8	P3877	GOK	72	Improments Roads and Drain And Other Development Works at Bengalurappa Badavane And Surrounding Area in Ward No:72 Of Herohalli Sub division		200.00			
9	P3877	GOK	72	Improments Roads and Drain And Other Development Works at Adichunchanagiri Layout and Hanumanthiaha Layout And Surrounding Area in Ward No:72 Of Herohalli Sub division		200.00			
10	P3877	GOK	72	Improments Roads and Drain And Other Development Works at Ekadanthanagara And Surrounding Area in Ward No:72 Of Herohalli Sub division		200.00			
		Comprehensive Development of Roads and Drains at Doddagollarahatti, Devaraj Urs Badavane, RR Layout and Chithrakoota School Surroundings, Bhuvaneshwarinagara, Nagemane and Amma Ashrama Surroundings, Vinayaka Nagara, Babusahebarapalya, Valagerahalli, Kengeri Upanagara, Srirama Layout, Suncity, Beedi Colony and Bundemutt Surrounding area in Ward No-130 (Ullal) and Ward No-159 (Kengeri) (4 Works) Package-3							
11	P3877	GOK	130	Comprehensive Development of Roads and Drains at Doddagollarahatti, Devaraj Urs Badavane, RR Layout and Chithrakoota School Surroundings in ward No.130, Ullal	029-24-000005	250.00		Work In Progress	
12	P3877	GOK	130	Comprehensive Development of Roads and Drains at Bhuvaneshwari Nagara, Nagemane and Amma Ashrama Surroundings in ward No.130, Ullal		250.00			
13	P3877	GOK	159	Improvements of Road and Drains at Suncity, Beedi colony and Bundemutt Surrounding area in ward No.159, Kengeri		100.00			
14	P3877	GOK	159	Improvements of Road and Drains at Vinayaka Nagar, Babusahebarapalya, Valgerahalli, Kengeri Upanagara, Srirama Layout and Surrounding area in ward No.159, Kengeri		300.00			

East zone

ಪ್ರಗತಿರೇಖೆ

ಅನುಬಂಧ - ೧೨

2022-23 ಸಾಲಿನಲ್ಲಿ ಮುಖ್ಯಮಂತ್ರಿ ಅಮೃತ ಸಹ ನಗರೋತ್ಥಾನ ಯೋಜನೆಯ ಕಾಮಗಾರಿಗಳ ವಿವರಗಳು

Sl No	Ward no	Name of the work	P Code	Job No	Est Cost	Work order No & Date	Agency	Status of Work	Financial Progress (Bill Claimed)	Remarks
1	31	Comprehensive development of Road, Drain, Footpath, CC Drain, Asphaltting at Ashoknagar Slum, Basavanagar Slum, Saukarlane Slum, Kushalnagar, BDA Layout, Anwar Layout P & T Colony, Sophia School & surrounding area in ward no 31, Kushalnagar Package No 01, (Govt SI No: 1,2,3,5,6,7,9,10,11,12)	P3877	031-23-000005	1000.00	71/02-12-2023	SUNDEEPCONSTRUCTIONS	Work in Progress	984.40	
2	32	Comprehensive development of Road, Drain, Footpath, CC Drain, Asphaltting at Saukar Lane Slum main road & 7th Cross, Karimariyamma Nagar Slum roads, M.M. Layout, Chinnarna Layout, Hanumanthappa Layout, Kavalbyrasandra Govt School, Rama Temple, Muneshwaranagar Slum & Dubai Layout, Doddannanagar Slum, Modi Road, Siddartha Layout, (Gundu Thopu) & surrounding area in ward no 31, Kushalnagar, 32 Kavalbyrasandra & 48 Muneshwaranagar Package No 02, (Govt SI No: 4,8,15,17,18,24,27,41,42,70)	P3877	074-23-000001	1000.00	80/14-12-2022	SATISH KUMAR G	Work in Progress	752.70	
3	32	Comprehensive development of Road, Drain, Footpath, CC Drain, Asphaltting at Siddartha Layout, (Gundu Thopu) Slum, 2nd & 4th Cross Ganesha Block Athmananda Colony, Ambedkarnagar cross roads, Mumiveerappa Layout, BDA Layout, Adarshanagar 1st to 4th cross roads, Adarshanagar 5th to 8th cross roads, Shani Mahatma Temple, Skin Mandi, Chikkanna Lane, Kaverinagar & surrounding area in ward no 32, Kavalbyrasandra & 48, Muneshwaranagar Package No 03, (Govt SI No: 13,14,16,19,20,21,22,23,30,31)	P3877	032-23-000006	1000.00	67/28-11-2022	K LAKSHMI NARAYANA R	Work in Progress	904.37	
4	60	Comprehensive development of Road, Drain, Footpath, CC Drain, Asphaltting at Pillanna Garden Slum, Old Bagalur Layout Slum, Giddappa Lane, 8th Main New Bagalur Layout, New Bagalur Layout, Charles Ground & Pillanna Garden Football Ground, Cleaveland Road, Boudilane Road, Standage Road & Wheeler Road 1st & 2nd Cross & surrounding area in ward no 60, Sagayapuram & 78, Pulikeshinagar Package No 04, (Govt SI No: 34,35,36,37,38,39,64,65,66,67)	P3877	060-23-000005	1000.00	69/28-11-2022	ABBU SAMBASIVA REDDY	Work in Progress	853.51	
5	48	Comprehensive development of Road Drain Footpath CC Drain Asphaltting at D.J. Halli S.R Block Slum Vishweshwaraiah Layout and Muneshwara Temple Back side SR Block Amudha Gully Slum Velangana Church upto ITI Layout Modi Garden Old KEB road 2nd Main S.K. Garden upto Naval Mess Compound Williams town Srinivasnagar Slum Thippu Mohalla Zanda Galli and surrounding area in ward no 32 Kavalbyrasandra and 48 Muneshwaranagar Package No 05 Govt SI No 25 26 28 57 43 44 58 61 40 45	P3877	0048-23-000005	1000.00	72/02-12-2023	ABBU SAMBASIVA REDDY	Work in Progress	889.00	
6	78	Comprehensive development of Road, Drain, Footpath, CC Drain, Asphaltting at Thangamallanagar Slum, D J Halli main road, Munimarappa Garden Slum, From Varalakshmi Nagar Slum to Subramanya Temple, Hussania Masjid, Modi Main Road, Urdu School Compound wall, from Mardhana Hotel to 9th Cross of Goa Garden & Noor Masjid, Sonnappa Garden Slum, Byadrahalli & surrounding area in ward no 47, D.J. Halli & 61, S.K. Garden Package No 06, (Govt SI No: 46,47,48,49,51,52,55,56,59,60)	P3877	078-23-000014	1000.00	119/06-02-2023	STAR INFRA TECH	Work in Progress	580.26	

7	78	Comprehensive development of Road, Drain, Footpath, CC Drain, Asphaltting at Compound Wall To Nelson Mandela Park, Modi Road Cement Gully And Cross Roads, Kenchappa Road, Stephens road Reach-1, ITI out, A.K. Colony, Bangaragiri Nagar, Periyannagar Stum, Jhani Bhai Compound, Lababin Masjid, Ayodi Das Nagar & surrounding area in ward no 48, Muneshwaranagar, 47, D.J. Halli & 61, S.K. Garden & 78 Pulikeshinagar Package No 07, (Govt SI No: 50,62,68,69,53,54,63,29,32,33)	P3877	078-23-000023	1000.00	217/21-03-2023	K LAKSHMI NARAYANA R	Work in Progress	886.39	
8	80, 88 & 113	Comprehensive Development of Roads, Drains, Footpaths and Buildings in C.V. Raman Nagar, Assembly Constituency ward No. 80, 88 & 113 (Package-3)	P3877	088-23-000003	4800.00	67/ 16.12.22	STAR INFRA TECH	Work in progress	1302.00	
9	58 & 79	Comprehensive Development of Roads, Drains, Footpaths and Buildings in C.V. Raman Nagar, Assembly Constituency Ward No. 58 & 79 (Package-2)	P3877	058-23-000004	4600.00	65/ 28.11-22	STAR INFRA TECH	Work in progress		
10	50 & 57	Comprehensive Development of Roads, Drains & Footpaths in C.V. Raman Nagar, Assembly Constituency Ward No. 50 & 57 (Package-1)	P3877	057-23-000004	4600.00	64/ 28.11-22	GANAPATHISTONEC RUSHE	Work in progress		
11		Comprehensive Development of Major Roads (Missing bits) in C.V. Raman Nagar, Assembly Constituency (Package-4)	P3877	125-23-000001	1000.00	74/ 03.02.23	M VENKATARAMA REDD	Work in progress		
12	90 & 92	Construction of football stadium, Construction of Convention hall, Construction of Primary Health Care Centre at Halasuru in Ward No. 90 & Construction of Education and skill development centre (Library, Computer training) at Shivaji Nagar in Ward No. 92 (Package No: 01)	P-3744	131-23-000002	1400.00	000111 dt: 20/01/23	B.B. Umesh	Work in progress	0	
13	92, 63 & 110	Construction of Women & Children welfare centre at Neharupuram, Construction to Convention hall and fitness centre at HKP road, Construction to Multipurpose sports centre in Ward No. 92, Construction of Women & Children welfare centre at Jayamahall in Ward No. 63, Providing Gym equipment to SR Nagar Gym in Ward No. 110 (Package No: 02)	P-3744	127-23-000006	1600.00	000114 dt: 20/01/23	Abbu Sambashiva Reddy	Work in progress	0	
14	90 & 91	Comprehensive development of Cross roads, footpaths at Kodandaram Layout, Cart street, Thoppe Modaliar Street, Ashoor khana and surrounding area in Ward No. 90 and 91 Package No: 04	P-3744	131-23-000001	1000.00	000098 dt: 21/12/22	C.G.C. Infra Project	Completed	0	
15	92 & 93	Comprehensive development of Cross roads & footpath Shivaji road cross road, Madhavananagara, Broadway Cross Road, New Market, Obedulla road and surrounding area in Ward No. 92 & 93	P-3744	128-23-000006	1000.00	000136 dt: 24/03/23	Abbu Sambashiva Reddy	Work in progress	0	
16	63 & 110	Comprehensive development of Cross roads & footpath at Jayamahall Gangabhavani Extension, Marappa Garden, Benson Town, Kargappa Garden, Veerapillai Street & SR Nagar surrounding areas in Ward No. 63 & 110 and Improvements to Park in Ward No. 63	P-3744	127-23-000002	1000.00	000097 dt: 21/12/22	Anand Pramod	Work in progress	0	
17	62, 63, 93, 110, 90, 91 & 92	Improvements to drinking water system in Ward No. 62, 63, 93, 110, 90, 91 and 92	P-3744	062-23-000006	500.00	000094 dt: 18/12/22	S.V. Manjunath	Completed	0	
18	23,24, 30	PACKAGE NO. 01 Comprehensive Developments of Roads and Drains and other Allied works in Gandhinagar, Samadhan Nagar, Chuna lanes, Byrappa layout, Govindapura village, Subhash layout, 2nd Block HBR layout, Hilal Nagar, 3rd Block HBR Layout, 5th Block HBR layout, Kuppaswamy Layout, CMR garden and 4th Block HBR layout, Poornanjaneya layout, Kaveri layout, Chikkanna layout, B M layout, Venkateshpuram, Pillanna Garden & Arokyamma layout, Sonnapa block in Ward No-23,24,30	P-3744		1600.00			Completed	1569.59	

19	27,28,49,59	Comprehensive Developments of Roads and Drains in 1) OMBR Layout and Surrounding area in Ward No.27, Banasawadi. 2) Sampige road and Indira Street and Jai Jawan Nagara Cross Roads 3) Raj Kumar Park and Surrounding area, 4) Erappa Reddy Layout and Lakshamma Layout 5) Footpath in HRBR Layout, 8th Main road 6) Ramaiah Layout 7) Janakiram Layout 8) Jai Bharath Nagara 9) Jeevanahalli and ITC Colony 10) Hutchins Cross Roads and D Costa Cross Road in Ward No-27,28,49,59.(Package -2)	P-3744		1500.00			Completed	1399.90
20		Providing and Supplying Machineries and Equipment to Multispeciality Hospital at HBR Layout, Sarvagnanagar Constituency	P-3744		500.00			Tender file in Process	
21	59	Providing Balance works in Dhobi Ghot and Gangmen Quatress in Ward No.59, Maruthi Seva Nagara	P-3744		300.00			Tender file in Process	
22		Providing and installation of Machineries for Dhobhi Ghat, Lazar Road, M.S. Nagar, Sarvagnanagar Constituency	P-3744		200.00			Tender to be called	
23		Drilling and Maintenance of Borewells in Sarvagnanagar Constituency	P-3744		100.00			ಬದಲಾಯಿಸುವಿಕೆ	
24	89, 112, 114 & 115	Comprehensive development of roads, drains and footpath in Ward No 89,112, 114 and 115 of Domlur sub division (Total 15 No of Works) Package- 02 [East Zone- Ward No 89, 112, 114 & 115]	P-3877	180-23-000001	2500.00	65/30.12.2022	R Lokesh	Work in progress	2137.23
25	11, 116 & 117	Comprehensive development of roads, drains and footpath in Ward No 111, 116 and 117 of shanthinagara sub division (Total 13 No of Works) Package- 01 [East Zone- Ward No 111, 116 & 117]	P-3877	181-23-000001	2500.00	66/30-2-2022	SRINIVASA REDDY H	Work in progress	1837.01
26	116	Comprehensive development of roads, drains, footpath drilling of borewells and other development works in Ward No 116 Neelasandra of shanthinagara sub division (Total 10 No of Works) Package- 03 [East Zone- Ward No 116]	P-3877	116-23-000002	2000.00	63/03-12-2022	B M Rangegowda	Work in progress	
27	18 & 19	PACKAGE-01 Comprehensive Developments and Improvements to Roads and Drains for 7th Mian and Cross Roads in HIG Colony, 3rd Mian HIG Colony, 4th Mian HIG Colony, AGS Layout, Jaladarshini Layout, Geddalalahalli Village, Basaveshwara Layout, Patelappa Layout, Krishnappa Layout, CIL Layout and KGE Layout, Ramakrishna Layout, Central Exdise Layout , AECS Layout , 60 feet road, Postal Colony, Bhoopasandra New Extension, Vinayaka Layout, KEB Layout, MR Garden, Yajamanappa Layout , AECS Layout 2nd Stage, NTI Layout , Ambedkar (Nagashettyhalli) Slum M R Garden and Surrounding areas onstruction of Library Building in Jaladarshini Layout, Sinking of Borewell and Providing Pump Motor Pipeline, and Providing and Fixing SS Name Boards in ward No 18 Radhakrishna Temple and Ward No 19 Sanjaynagar	P-3877	066-23-000001	2130.00	24-01-2023	M S Venkatesh	Completed	0.00
28	20	PACKAGE-02 Comprehensive Developments and Improvements to Roads and Drains to Papanna Slum, Harijana Colony Slum, Lakshmaiah Slum, KEB Layout, HMT Layout, HGH Layout, Chinamma Layout, Chinmayi Layout 1st Main Road and Cross Roads, Rajarajeshwari Layout near Neeru Bhavi Kempanna Layout, Subramanyanagar main road, 4th Cross HGH Layout, Pillappa Block Vasanthappa Block East Side RBI Colony Park , Pillappa Block and Vsanthappa Block and Construction of RCC Drains and CC Roads in Ward No 20 Gangannagar	P-3877	020-23-000001	1100.00	24-01-2023	Ram and Company	Completed	1092.70

29	21	PACKAGE-03 Comprehensive Development and Improvements to Roads and Drains HMT Layout, AGS Layout, TO Venugopal Layout, SBM Layout, Kunthi Grama A Block, Seethappa Layout, Bellary road to Manayakanahalli Anganawadi (SSA Road), Cholanayakanahalli Anganwadi to SWD Seethappa Layout, SWD Seethappa Layout, Guddadahalli Circle to Cholanayakanahalli Old Village, Muneshwara Block, Hebbala 3rd Main Road to Subramanya Colony, Gosai Slum and Surrounding areas in Ward No 21 Hebbala um and Surrounding areas in Ward No 21 Hebbala	P-3877	021-23-000002	1150.00	23-11-2022	ABM Infratesh	Completed	1016.00	
30	22	PACKAGE-04 Comprehensive Developments and Improvements to Roads and Drains to Gangamma Layout, Lakshminarasimha Swamy Temple Main road (Thulasamma Layout), Kempanna Layout, Chinnamma Layout, Pappanna Layout, Nanjappa Layout, Bhuvaneshwarinagar, Kankanagara, Patel Muniyappa Layout, CIL Layout, Manorayanapalya, Vinayaka Layout, Gopalappa Layout, Gangamma Layout, Chinnamma Layout and Surrounding areas, and Improvements to Asphalt Road and Drains at Gopalappa Layout and Improvements to CC Roads and Drains in Bhuvaneshwarinagar and Construction of Culverts and Providing Missing Covering Slabs and Providing CC Roads and Drains at 9th Cross in kankanagar in Ward No 22 V Nagenahalli	P-3877	022-23-000002	1475.00	16-11-2022	K Lakshminarayana Reddy	Completed	1407.00	
31	33 & 34	PACKAGE-05 Comprehensive Developments and Improvements to Roads and Drains to Manjunatha Layout, Chamundinagar, Rahamathnagar, Dinnur Kousarnagar, Akkamma Block, Avalappa Block, Dasappa Garden, Kenchappa Garden, Seethappa Layout, Bhuvaneshwari Nagar, Babureddy Layout, P & T Colony, Ex-Service men Colony, RT Nagar 1st Block, Venkataswamappa Layout, Muthappa Block, KHM Block, Giddappa Block, Muniramanna Block and Surrounding areas and Asphaltting in 5th Main, 5th Cross, 2nd cross, 5th main road of Ganganagar Extension and Providing CC Roads to 4th main near Jockey Garden, 2nd main Giddappa Block, 1st main to 10th cross, 1st 'B' Cross Binny Mill Road Ganganagar Extension and Providing CC Cameras and Construction of Borewell Chambour Below Road level in ward No 33 Manorayanapalya and Ward No 34 Gangenahalli	P-3877	034-23-000002	1965.00	16-11-2022	B M Umesh	Completed	1336.71	
32	46	PACKAGE-06 Comprehensive Developments and Improvements to roads and Drains at Motinagar 1st Cross and Other Balance Roads, Matadahalli (Stepdown), Panduranga Temple 1st, 2nd, 3rd, 4th and 5th cross Road, Andalappa Block, Chunchappa Blockm RT Nagar 2nd Block 5th, 5th, 6th, 7th, 8th, 9th, 10th, 10th "A", 12th and 13th cross, RT Nagar 1st Block 15th, 16th, 17, and 19th cross Road, Maheshwaramma Temple Street, Muniswamappa Road, RT Nagar 2nd Block 13 "A", 14th "A", 15th, 16th, Cross, Lingappa Block, Mariyappa Block and Surrounding areas in Ward No 46 J C Nagar	P-3877	046-23-0000002	1180.00	16-11-2022	Abbu Sambashiva Reddy	Completed	808.64	
					48700.00					

2023-24 ಸಾಲಿನಲ್ಲಿ ಮುಖ್ಯಮಂತ್ರಿ ಅವ್ಯತ ಸವ ಸಾರೋತ್ಥಾನ ಯೋಜನೆಯ ಕಾಮಗಾರಿಗಳ ವಿವರಗಳು

Sl No	Ward no	Name of the work	P Code	Job No	Est Cost	Work order No & Date	Agency	Status of Work	Financial Progress (Bill Claimed)	Remarks
1	19 & 20	Comprehensive Development and Improvements to Roads, Footpath and Drains from 7th cross of 1st Main Dollars Colony to Anjanmarthy Circle, RMV 2nd Stage, from Nagashettyhalli Bistand to Railway Gate (Towards Ring Road), 4th, 5th and 6th Cross road in HIG 3rd Main Dollars Colony RMV 2nd stage in Ward No 18 Rachakrishna Temple & Comprehensive Development and Improvements to Roads and Drains Bhupsandra main road and Surrounding areas, 2nd, 3rd, 4th 5th Cross Roads in Vinayaka Layout and Surrounding areas and Construction of New 50 Bedded Hospital Building (Balance Work Phase-2) at Sanjaynagar Main Road in Ward No 19 Sanjaynagar & Comprehensive Development and Improvements to Roacs and Drains in 9th cross Lakshmaiah Block, 11th Cross RBI Colony and Surrounding areas, 2nd and 3rd cross Papanna Block, Vasanthappa Block and Surrounding areas in ward No 20 Gangannagar (Package-01)	P3877	061-24-000010	1000.00	15-03-2024	K LAKSHMI NARAYANA R	Work in Progress		
2	22 & 34	Package-02 Comprehensive Development and Improvements to Roads and Drains in Neerubhavi Kempanna Layout, Chinnamari Layout and Surrounding areas in Ward No 20 Gangannagar & Comprehensive Development and Improvements to Roads and Drains Vinayaka Layout and Surrounding areas in ward No 21 Hebbala & Comprehensive Development and Improvements to Roads and Drains in 17th 18th and 21st cross Kanakanagar and Surrounding areas, 2nd and 5th cross Kanakanagar, (SWD to V Nagenahalli Main Road Church) and Surrounding areas, Gangamma Layout and Surrounding areas, from Lakshmi Gold Paradise to V Nagenahalli Church Main Road (Sulthanpalya Main Road) and Surrounding areas. From Garment Factory to V Nagenahalli Church (Kanakanagar Main Road) and Surrounding areas in in Ward No 22 Vishwanatha Nagenahalli & Comprehensive Development and Improvements to Roads and Drains in Chamundinagar Main road Surrounding areas, Dena Bank Colony and Surrounding areas in ward No 34 Gangannahalli	P3877	064-24-000009	978.00	15-03-2024	K LAKSHMI NARAYANA R	Work in Progress		
3	19, 20, 21, 33, 34 & 46	Package-03 Comprehensive Development and Improvements to Roads and Drains in Babureddy Layout Main Road and Surrounding areas, Chamundinagar Main road Surrounding areas, Kousar Nagar 4th main and Surrounding areas in Ward No 33 Manoranayapalya & Comprehensive Development and Improvements to Roads and Drains in Pemmaiah Block, Muniswamappa Layout Main Road, MV Street and Surrounding areas, 11th, 12th, 9th Cross Roads 1st Block RT Nagar and Surrounding areas in Ward No 46 J C Nagar & Providing SS Signage Name Boards in Ward No 19-Sanjaynagar, 20-Gangannagar, 21-Hebbala, 33-Manoranayapalya, 34-Gangannahalli and 46-JC Nagar	P3877	066-24-000009	863.00	15-03-2024	SMLP Asphalts	Work in Progress		

4	46	Package-04 Comprehensive Development and Improvements to roads and Drains, Footpath to Bhovi Colony and Surrounding areas in Ward No 18 Radhakrishna Temple and from Hebbala Flyover to 1st Main Central Excise Layout and Surrounding areas in ward No 19 Sanjaynagar and Indira Block Samudhaya Bhavana (Balance Work)Phase-2) in Kunthi Grama " B" Block Ward No 21, Hebbala and Surrounding areas in ward No 20 Ganganagar and 3rd Cross Manoranapalya and Surrounding areas in Ward No 22 Vishwanatha Nagenahalli and KHM Block and Surrounding areas in Ward No 34 Gangenahalli and 2nd, 3rd Main and Venkateshwara Temple Matadahalli and Surrounding, Thimmaiah garden and Surrounding and Repair Works to Hebbal Division Office Building at JC Nagar Main Road Munireddypalya in Ward No. 46, JC Nagar and Construction of Ambedkar Samudhaya Bhavan.	P3877	068-24-000010	959.00	15-03-2024	K LAKSHMI NARAYANA R	Work in Progress		
5	27 & 29	PACKAGE NO. 01 Comprehensive Development of Roads, Drains and Footpath Beautification in 3rd Cross HRBR 1st Block, Nehru Road HRBR Layout, 5th Main Road, 2nd Block HRBR Layout, Comprehensive Development of Road and Drains at OMBR Layout, HRBR Layout 1st Block in Ward No 27 and 29 (Package-1)	P3877		1000.00			Tender in Process		
6	28 & 49	Package-02 Comprehensive Development of Roads And Drains at Kariyanna Palya, Jeevanahalli, Nagaiahna Palya, ITC Colony, Improvements of Roads, Drains and Footpath at Beerappa Road 1st, 2nd and 3rd Cross, at Aralimara Road, Subbaiahna Palya, Sadashiva Temple Main Road and Cross Roads of Kanakadasa Layout and Beautification at Sathyanagara in ward No 28, 49 and 59 (Package-2)	P3877		1000.00			Tender in Process		
7	24	PACKAGE NO. 03 Improvements to Roads and Drains at 4th Block, 5th Block in HBR Layout, Hennur Village and Byranakunte, Hennur Garden, Poornanjaneya Layout, 2nd Block in HBR Layout, Ramachandrappa Layout, Kariyannanapalya and Kacharkanahalli in Ward No 24 (Package-3)	P3877		1000.00			Tender in Process		
8	23 & 30	PACKAGE NO. 04 Improvements to Roads and Drains at Byrappa Layout, Rashad Nagara, Vyalikaval HBBS Layout, Raju Colony, ST Frazer School, 1st, 2nd Stage in Gandhina gara, Hidayath Nagar, Pillanna Garden, B M Layout in Ward No 23 and 30 (Package-4)	P3877		800.00			Tender in Process		
9		Improvements To CC Roads And Drains In Chikkanna Layout, Muslim Colony and Rama Tent Masjid Road, Doddanna Layout, Anwar Layout Cross Roads, HBR Layout and BDA Layout, 16th, 17th, 13th Cross Giddappa Block, New Bagalur Layout cross roads, Old Bagalur Layout cross roads, Viviyani Road, Lazer Layout, Rozer Road, Asphaltting To 3rd Main Pillanna Garden, 13th Cross, 12th Cross, 4th Cross Pillanna Garden & Surrounding Area in ward no 75 Kushalanagar & 79 Sagayapuram Package No. 01 (Govt SI No: 2, 3, 4, 5, 6, 22, 23, 24, 25, 26)	P3744	070-24-000002	1000.00	20-06-2024 / 3 - 2024-25	Abbu Sambasiva Reddy	Work in Progress		
10		Comprehensive Development of Roads And Drains In Ganesha Block, 4th Cross Nagamma Layout, L.R. Bande, Athmananda Colony Main Road, Sulthanpalya, Nanda Gokula Layout, Kaverinagar, Bheemanna Layout, Rathansingh Layout, Ambedkar Layout And Surrounding Area in ward ono 74, Kavalbyrasandra Package No 02, (Govt SI No: 7, 8, 9, 10, 11, 12, 13, 14, 15, 16)	P3744	069-24-000004	1000.00	20-06-2024 / 1 - 2024-25	R. Lokesh	Work in Progress		
11		Comprehensive Development & Providing & Laying of CC Road & Asphaltting To Williams Town extension, Drains at Madecma Mohalla Quarters Cross Roads, Madecma Mohalla quarters Main Road, Joseph Garden, Periyar Circle to upto Market, Rozer Road, Asphaltting To Kumarswamy Naidu Road, Bamboo Bazaar Main Road And Cross Roads, Murugesh Modaliar Cross Roads And Nanjappa Garden, 3rd Main Pillanna Garden, 13th Cross, 12th Cross, 4th Cross Pillanna Garden Viviyani Road, Lazer Layout, and Surrounding Area 78, S.K. Garden, 80 Pulikeshinagar, 79 Sagayapuram Package No 03, (Govt SI No: 32, 33, 34, 35, 36, 37, 38, 39, 25, 26)	P3744	073-24-000002	1000.00	20-06-2024 / 2 - 2024-25	Puttaswamy Gowda (PSG Constructions)	Work in Progress		

12		Comprehensive Development & Improvements To CC Roads In 16th, 17th, 13th Cross Giddappa Block, New Bagalur Layout cross roads, Old Bagalur Layout cross roads, Tamil School Back Side, in Shadabnagar Main Road , PHC, Malik Sab Cross Roads, Anand Theater Back Side Roads and Surrounding Area in ward no 79 Sagayapuram & 76 Muneshwaranagar Package No 04, (Govt SI No: 22, 23, 24, 17, 18, 19, 20, 21)	P-3744	071-24-000002	800.00	21-06-2024 / 14 - 2024-25	Rakesh.E.N	Work in Progress	-	
13	62 & 63	Comprehensive Development of CC Road, drain and Footpath at Chinnappa Garden Link road,1st main road,Church road,MM road, Muddamma garden 3rd cross road, Chinnappa Garden 2nd main,13th cross and Surrounding area in Ward No:62 and Madi masjidhi, Chikka Baazar, Payappa Garden. Old cementery road,Milk man street, Jayamahal park development works and Surrounding area in Ward No:63 (Package No: 01)	P-3744	118-24-000008	1000.00	000051 dt: 13/03/2024	Girish J	Work in progress	-	
14	110	Comprehensive Development of CC Road, drain and Footpath at Cubbon pet,Bannappa park, Tasker town, Union Street, Lady Curzon road, Hal Road, Safina plaza road, Commercial street cross roads and Surrounding area in Ward No:110 (Package No: 02)	P-3744	118-24-000009	1000.00	000053 dt: 13/03/2024	Abbu Sambashiva Reddy	Completed	-	
15	93 & 90	Comprehensive Development of CC Road, drain and Footpath at Srikantan Layout, Chakravathi Iyengar layout, Sri puram Vasanthangar and Surrounding area in ward No :93 and Gupta layout, Car street, Sadashiva mudalliar road, Jamiya masjid road, Hanumaiah Reddy Road, Subbaiah Reddy road, RK Mutt road, Baazar street, Bhovi colony and Surrounding area in Ulsoor ward No :90 (Package No: 03)	P-3744	117-24-000009	900.00	000054 dt: 13/03/2024	Girish J	Work in progress	-	
16	91 & 92	Comprehensive Development of Roads, drain and footpath at L, No 3rd street, Labbay Masjid street crosses, Marwadi Bazaar road, Todd lane, O. No 2nd street, Nala road, E.no 2nd street, Thimmaiah road crosses, Sabapathy lane and Surrounding area in Bharthinagar ward No :91 and Mear obedulla road, Neharupuram, Cooks road A Street, Nala road, Chowdi galli cross roads, Sultan nagar, New Market road and Surrounding area in Shivajinagar Ward No 92 (Package No: 04)	P-3744	120-24-000005	1100.00	000052 dt: 13/03/2024	S. Vijay Kumar	Work in progress	-	
17		Construction of Super Speciality 300 Bed Hospital at Shanthinagara	-	-	4000	-	-	Tender in Process	-	

2022-23 ನೇ ಸಾಲಿನಲ್ಲಿ ಅಮೃತ ನಗರೋತ್ಥಾನ ಯೋಜನೆಯಡಿಯಲ್ಲಿ ಪಶ್ಚಿಮ ವಲಯ ವ್ಯಾಪ್ತಿಗೆ ಹಂಚಿಕೆಯಾಗಿರುವ ಅನುದಾನದ ವಿವರ ಈ ಕೆಳಕಂಡಂತಿರುತ್ತದೆ.

Sl. No.	Division	Total Works		
		Nos	Total Package	Amount (Rs. In Cr)
1	West/Govindarajanagara	20	17	257.00
2	West/Malleshwaram	43	8	155.00
3	West/Mahalakshmpuram	8	8	190.00
4	West/Rajaji nagara	69	4	150.00
5	west/Chamrajapete	66	2	80.00
6	West/Gandhi Nagara	7	3	80.00
7	West/Chamarajapete (Project west)	1	1	8.00
Grand Total		214	45	920.00

2023-24 ನೇ ಸಾಲಿನಲ್ಲಿ ಅಮೃತ ನಗರೋತ್ಥಾನ ಯೋಜನೆಯಡಿಯಲ್ಲಿ ಪಶ್ಚಿಮ ವಲಯ ವ್ಯಾಪ್ತಿಗೆ ಹಂಚಿಕೆಯಾಗಿರುವ ಅನುದಾನದ ವಿವರ ಈ ಕೆಳಕಂಡಂತಿರುತ್ತದೆ.

Sl. No.	Division	Total Works			Amount (Rs. In Cr)
		Nos	Total Package	Amount (Rs. In Cr)	
1	West/Govindarajanagara	20	3	40	35
2	west/Chamrajapete	26	4	40	40
3	West/Gandhi Nagara	10	1	40	36
Grand Total		56	8	120	111

GOK Amrutha Nagarothana Grants for the year 2022-23(Package wise)

Sl. No.	Division	Total Package		Tender Amount (Rs. In Cr)	package Approved by		Expenditure	Remarks
		Nos	Estimation Amount (Rs. In Cr)		Nos	Amount (Rs. In Cr)		
1	West/Govindar ajanagara	Comprehensive Developments of roads, drain and footpath in Kaveripura Ward No.103. (Package-GRN- 1)	15	13.03	1	13.03	14.74	Completed
2	West/Govindar ajanagara	Comprehensive Developments of roads, drain and footpath in Govindarajanagar Ward No.104 and Marenahalli Ward No.125. (Package-GRN- 2)	15	13.12	1	13.12	6.58	Work in progress
3	West/Govindar ajanagara	Comprehensive Developments of roads, drain and footpath in Agrahara Dasarahalli Ward No.105. AD Halli. and Dr.Rajkumar Ward No.106. (Package-GRN- 3)	15	13.05	1	13.05	14.77	Completed
4	West/Govindar ajanagara	Comprehensive Developments of roads, drain and footpath in Maruthi Mandira Ward in Ward No.126. (Package-GRN- 4)	15	13.07	1	13.07	11.93	Work in progress
5	West/Govindar ajanagara	Comprehensive Developments of roads, drain and footpath in Adhash Nagar surroundings, Byraveshwara nagara surroundings, BDA layout surrounding and Kalyan nagarara surrounding in Moodalapalya Ward in Ward No.127. (Package-GRN - 5)	10	8.70	1	8.70	9.84	Completed
6	West/Govindar ajanagara	Comprehensive Developments of roads, drain and footpath in Panchasheela nagara surrounding, Shakthi Garden, Annapoorneshwari Nagara, SVG Nagara surroundings Moodalapalya in Ward No.127 (Package-GRN - 6)	10	8.77	1	8.77	9.85	Completed

7	West/Govindar ajanagara	Comprehensive Developments of roads, drain and footpath in Nagarabhavi Ward in Ward No.128. (Package-GRN - 7)	20	17.39	1	17.39	11.82	Work in progress
8	West/Govindar ajanagara	Comprehensive Developments of roads, drain and footpath in ITI Layout 1st stage, 2nd and 3rd Stage surrounding, Vinayaka Layout surrounding and other areas of Nayanadalli Ward in Ward No.131. (Package- GRN- 8)	10	8.73	1	8.73	9.86	Completed
9	West/Govindar ajanagara	Comprehensive Developments of roads, drain and footpath in Pantrapalya surroundings, Gangondanahalli Surroundings, Metro layout surroundings, Nayandalli Village surroundings and other areas of Nayanadalli Ward in Ward No.131. (Package-GRN - 9)	10	8.68	1	8.68	9.84	Completed
10	West/Govindar ajanagara	Improvements of Parks etc Govindaraja Nagar constituency (Package-GRN -10)	15	13.75	1	13.75	14.47	Completed
11	West/Govindar ajanagara	Additional works to Construction of Multi Speciality Hospital at MC Layout Agraharadasarahalli in ward no 105 (Package-GRN -12)	12	10.44	1	10.44	11.80	Completed
12	West/Govindar ajanagara	Dr BR Ambedker Stadium gallery work and other additional work Phase (Package-GRN-13)	10	8.90	1	8.90	9.69	Completed
13	West/Govindar ajanagara	Comprehensive Development Prathana Mandira and Community halls etc Govindaraja Nagar constituency. (Package-GRN - 14)	11	10.08	1	10.08	6.95	Work in progress
14	West/Govindar ajanagara	Comprehensive Development of Buildings Govindaraja Nagar constituency (Package-GRN - 15)	14	12.02	1	12.02	13.74	Completed
15	West/Govindar ajanagara	Providing LED lights with CCMS system in Govindarajanagara Constituency (Package-11)	18	16.32	1	16.32	14.21	Work in progress

16	West/Govindarajanagara	Setting up of Modular Operation theaters, liquid medical oxygen storage tank medical gas pipeline 30 bedded ICUs and providing fire fighting works, interior works and networking with CCTV system to Multi Speciality Hospital at MC Layout Agraharadasarahalli in ward no.105 (Package GRN 16)	25	24.68	1	24.68	19.64	Work in progress
17	West/Govindarajanagara	Construction of Multi Specialty Hospital at Pantharapalya in ward no 131 Nayandahalli (Phase-II) (Package-GRN- 17)	32	29.37	1	29.37	31.12	Work in progress
		Total	257	230.093	17	230.09		
1	West/Mahalakshimpuram	Package-1 Comprehensive Development of roads, drains and other works in ward no.43	20.19	17.66	1	17.66	16.95	Work in progress
2	West/Mahalakshimpuram	Package-2 Comprehensive development of roads, drains and other works in ward no. 43, 44 & 68	36.07	31.79	1	31.79	21.98	Work in progress
3	West/Mahalakshimpuram	Package-3 Comprehensive Development of roads, drains and other works in ward no.67 & 102	21.92	19.13	1	19.13	18.03	Work in progress
4	West/Mahalakshimpuram	Package-4 Comprehensive Development of roads, drains and other works in ward no.68,74,75 & 102	37.17	33.07	1	33.07	28.30	Work in progress
5	West/Mahalakshimpuram	Package-5 Comprehensive Development of electrical works playground buildings and other allied works in ward no.43,44,68,74,67,75 & 102	40.15	36.64	1	36.64	15.72	Work in progress
6	West/Mahalakshimpuram	Package-6 Comprehensive Development of building and other works in ward No.44 & 67	10.00	9.15	1	9.15	10.24	Work in progress
7	West/Mahalakshimpuram	Comprehensive development of roads drains and other development works in Mahalakshmi layout Constituency	22.50	19.43	1	19.43	0.00	Work in progress
8	West/Mahalakshimpuram	Comprehensive development of roads drains in ward No.56 Shankarmutt	2.00	1.73	1	1.73	0.00	Work in progress
		Total	190.00	168.60	8.00	168.60	111.22	

1	West/Malleshwaram	Package-1 Comprehensive development of Parks , 13th cross school building & children play equipments, outdoor Gym equipments in	19.65	17.84	7	17.84	9.58	Work in progress
2	West/Malleshwaram	Package-2 Additional Grants for construction of Yeshwanthpura market in ward 45	10.00	8.46	1	8.46	2.48	Work in progress
3	West/Malleshwaram	Package-3 Comprehensive development of building works in Malleshwaram division in ward 35 36 & 45	11.50	8.91	7	8.91	1.05	Work in progress
4	West/Malleshwaram	Package-4 Comprehensive development of building works in Malleshwaram division in ward 45 65 & 66	11.65	9.9	4	9.9	5.68	Work in progress
5	West/Malleshwaram	Package-5 Comprehensive development of Asphalt road drain & rain water harvesting pit works in Malleshwaram division	40.00	33.47	7	33.47	17.57	Work in progress
6	West/Malleshwaram	Package-6 Comprehensive development of Asphalt road, drain, development of play ground, gym equipments to all Gym Buildings in Malleshwaram	41.30	36.55	12	36.55	30.98	Work in progress
7	West/Malleshwaram	Package-7 Comprehensive development of drains, roads CCTV & other allied works in Malleshwaram Division	10.40	9.12	2	9.12	8	Work in progress
8	West/Malleshwaram	Package-8 Comprehensive development of roads & drains in ward 65 & 76	10.50	8.76	3	8.76	10.01	Work in progress
Total			155.00	133.01	43.00	133.01	85.35	
1	West/Rajajinagara	Comprehensive Development Of Parks and Play ground in Rajajinagara constituency Pkg RNR 2022-23(1), Ward No. 97,99,100,101 & 107 Call-2	23.5	19.56	9	19.56	0	Work in progress
2	West/Rajajinagara	Comprehensive Development of Roads Drains and building in Rajajinagara Constituency Pkg RNR 2022-23(2) Ward No 97, 99,101 & 107 Call-2	47.5	39.54	25	39.54	22.06	Work in progress
3	West/Rajajinagara	Comprehensive development of roads drains footpaths parks and buildings in Rajajinagara constituency Pkg RNR 2022-23(3) in ward no 97 99 & 108 Call-2	49	40.79	21	40.79	5.84	Work in progress

4	West/Rajaji nagara	Comprehensive Development of Roads Drains, Footpaths, CC Roads in Ward No 97 & 98 in Rajajinagar Constituency Pkg RNR 2022-23(4) Call-2	30	24.97	14	24.97	0	Work in progress
		Total	150.00	124.86	69.00	124.86	27.90	
1	west/Chamraja pete	Package-1: Construction of Various BBMP Offices, Hospitals Dialysis Center, Samudhaya Bhavan Building & Gym Building in Chamarajpet Assembly Constituency	40.40	33.64	27	33.64	0.00	3rd call tender in process
2	west/Chamraja pete	Package-2: Comprehensive development of Roads, Drains, Footpath & Parks in Chamarajpet Assembly Constituency	39.60	32.87	39	32.87	0.00	Work in progress
		Total	80.00	66.51	66.00	66.51		
1	West/Gandhi Nagara	Comprehensive development works and allied works in Arundathnd nagara Slum, Swathantra Palya, Sanjaygandhinagae slum and Surrounding slums Connecting roads in ward no 95 and 96 Pkg -1	22.85	19.09	2	19.09	9.64	Completed
2	West/Gandhi Nagara	Comprehensive development works and allied works in Lakshmipura Slum, Himalaya Slum, Muneshwara Block Slum, Vivekananda Nagara Block Slumand Surrounding slums Connecting roads in ward no 77 and 94 pkg-2	22.40	18.66	2	18.66	7.62	Completed
3	West/Gandhi Nagara	Comprehensive development works and allied works in Chikkapet Balepet K.P aghara slum, Nagamma Nagara slum, Ashwath nagar Slum and Surrounding slums Connecting roads in ward no 109,120 and 121 Pkg-3	34.75	28.96	3	28.96	0	Completed
		Total	80.00	66.71	7.00	66.71	17.26	
1	West/Chamara apete (Project west)	New Construction of The Building JJR Nagara Referral Hospital (Phase-3) at ward no.137 (New ward num.167)	8.00	6.58	1	6.58	0	Work in progress
		Total	8.00	6.58	1.00	6.58	0.00	
		Grand Total	920.00	796.36	211.00	796.36	241.73	

West Zone-Amruth Nagarothana Works							
Amruth Nagarothana Works- Govt. Order no. UDD 199 MNY 2022 (E), Bangalore, Dated: 07-10-2023							
SL No	Division	Name of the work as per action plan	Estimation cost Rs in Crore.	Package Name	No of.Works	Estimate Cost (in Crores)	remarks
1	Govinda raja Nagara	Improvments of roads and drain in Amarjyothinagara and BDA layout in ward no 103 Kaveripura	1.5	Package-GRN-18 Comprehensive Development of roads, drain and footpath in Govindarajanagara Constituency (Package-GRN-18)	9	13	Work in progress
2		Improvments of roads and drain in MC Layout and CHBS layout in ward no 104 Govindarajanagara	2				
3		Improvments of roads and drain in KHB Colony and AD Halli in ward no 105 Agraharadasarahalli	1				
4		Improvments of roads and drain in Industrial Town and Rajajinagara 6th block in ward no 106 Dr Rajkumar ward	1.5				
5		Improvments of roads and drain in Saraswathi nagara and Marenahalli in ward no 125 Marenahalli	1				
6		Improvments of roads and drain in Subbanna garden and Siddeshwara nagara in ward no 126 Maruthimandira	1				
7		Improvments of roads and drain in Kalyanagara and Sanjeevini nagara in ward no 127 Mudalapalya	2				
8		Improvments of roads and drain in Teachers layout and Nagarabhavi Village in ward no 128 Nagarabhavi	1				
9		Improvments of roads and drain in Nayandahalli and Pantarapalya in ward no 131 Nayandahalli	2				
10		Construction of Dhyanamandira in ward no 125 Marenahalli	2	Package-GRN-19			

11	Govinda raja Nagara	Construction of Multipurpose building in ward no 106 Dr Rajkumar ward	3	Comprehensive Development of Building community and Improvements of Food street in Govindarajanagara Constituency (Package- GRN-19)	5	10	Work in progress
12		Construction of Community hall in ward no 127 Mudalapalya	1				
13		Modernization of food street in ward 104 Govindarajangara	1				
14		Construction and additional works of building in Govindarajanagara constituency	3				
15	Govinda raja Nagara	Beautification and providing illumination facilities for underpasses in Govindarajanagara Constituency	4	Package-GRN-20 Comprehensive Development of Bparks, RO Plants and Beautification of under pass in Govindarajanagara Constituency (Package- GRN-20)	5	12.00	Work in progress
16		Improvements of park in Vinayaka layout ward no 126 Maruthimandira	1				
17		Development of parks in Govindarajanagara Constituency	2				
18		Providing RO plants in ward no 103, 104, 105, 106, 125, 126, 127, 128 & 131 in Govindarajanagara Constituency	4				
19		Providing landscaping and other Harticulture works in Govindarajanagara Constituency	1				
20	Govinda raja Nagara	Providing borewells and necessary pipeline to faciltate drinking water for revenue layouts in ward no.103,104,126,127,128 & 131 in Govindarajanagara Constituency	5	Providing borewells and necessary pipeline to faciltate drinking water for revenue layouts in ward no.103,104,126,127,128 & 131 in Govindarajanagara Constituency	1	5.00	File handed over to BWSSB
		Total	40		20	40	

1	Gandhinagara	Providing CC Road Asphalt, drain, F/P and culverts to Markandeshwara nagara Slum, 4th, 5th,, 6th,7th & 8th Cross and Surroundings in Gopalpura In ward No.126	6.76	Providing Developmental works to CC road Drains culverts asphalt Footpath and other development works to Gandhinagara Assembly Constituency (in ward no. 122,,123,124,125,126,127 & 128	8	36	Work in progress
2		Developmental works to Government Kannada Higher Primary School, 2 nd Cross Magadi Road In Ward No.126	6.8				
3		Providing Asphalt and Developmental works to 1st to 6th Cross Malleshwaram and Surroundings areas In Ward No.122	3.49				
4		Developmental works to Nehrunagar Cross roads and Beautification of under pass form Krishna Flour Mill Junction to Majestic Surroundings In Ward No.123	3.99				
5		Providing CC roads and Asphalt in Swanthantra Palya 5 th , 6th and 7th cross and Surroundings area In Ward No.124	2.99				
6		Improvements to Drain F/P CC road and Asphalt to 2nd 3rd and 4th main RC Puram and Surroundings area In Ward No.125	3.99				
7		Improvements to Drain CC Road and Asphalt to Cubbonpete and Anchepete Surroundings area In Ward No.128	3.99				
8		Improvements to Drain CC Road SDM Lane and Asphalt to SBM Quarters Road Nethajinagara and Surroundings area In Ward No.127	3.99				
9	Gandhinagara	Providing Borewell and Pipe Line System for 7 Wards In Gandhinagara Assembly Constituency	2		1	2.00	File handed over to
10	Gandhinagara	Providing Anganwadi Centres, Schools Buildings, Gym Centers and Other Multipurpose Buildings In Gandhinagara Constituency.	2		1	2.00	File submitted to Govt for Change of work
Total			40		10	40	

1	Chamar ajapete	Providing CC cameras along with recording room in padarayanpura ward jurisdiction	1	Construction of Library building ,Shops ,Comprehensive development of Roads, Beautification of parks and Providing Gym Equipments , CC cameras in Chamrajpet Assembly Constituency .(Package -1)	9	10	Work in progress
2		Providing sports equipment for badminton court in sports complex in ward no 137	0.5				
3		Improvements and providing shelter for playground .providing lights & cc tv camera in v s garden (anganawadi & namma clinic building) in ward no 137	0.75				
4		Construction of cc road to setu rao street from mysore road to gundopanth street in ward no 139 kr market	2				
5		Road work of police road junction in bvk iyengar road in ward no 139 SKR market	1.5				
6		Improvements and beautification to parks at bakshi garden, makala koota and other parks in chamrajpet assembly	1				
7		Construction of new shops at green bazar street in ward no 139 in skr market	1				
8		Construction of library building at sirsi circle	1.5				
9		Providing gym equipments in chamrajpete assembly constituency	0.75				
10	Chamar ajapete	Street name and Sign boards in chamrajpete assembly constituency	2	Improvements to Median under BGS Flyover and Providing Street Name boards, LED Street lights and Bus Shelters in Chamrajpet Assembly Constituency. (Package-02)	4	10	Work in progress
11		Providing LED street lights in chamrajpete assembly constituency	3				
12		Improvements to median under BGS flyover & pillars from sirsi circle to market junction and other works	4.5				
13		Renovation of bus shelters in chamrajpete assembly constituency	0.5				
14		Reconstruction of JJR nagar govt school building in ward no 136 JJR nagar (1st phase)	3.5				

15	Chamar ajapete	Reconstruction of BBMP high school & PU college building ,compound wall toilets (sangam circle)in ward no 137 rayapuram	5	ReConstruction and Renovation of Govt. School Buildings in Ward No-136 & 137(JJR Nagar) .Package-3	3	10	Tender In process
16		Renovation works for school building .Supplying of school furnitures lab equipments and smart boards for goripalya urdu & kannada school with CC camera in ward no 137 rayapuram	1.5				
17	Chamar ajapete	Reconstruction work at garadi mane anganawadi building compound wall and providing gym equipments in ward no 137 rayapuram (jamiya masjid road)	2	ReConstruction & Renovation works for various Govt. School Building,Anganawadi and Providing RO Plants and Public Toilets in Chamarajpet Assembly Constituency.(Package-04)	10	10	Tender In process
18		Reconstruction of belimath road ,govt tamil school bakshi garden in ward no 139 SKR Market 1st phase	1				
19		Renovation of tippu nagar government school in ward no 139 1st phase	0.5				
20		Providing BVK iyengar road urdu school toilets & construction of public toilets in chamrajpet ward and behind metro station police road skr market ward	0.5				
21		Renovation works at fort tamil school with CC Camera	0.5				
22		Renovation of kannada and english model primary school	0.5				
23		Renovation to karithimmanahalli govt urdu school in ward no 141 azadnagar	0.5				
24		Construction of new buildings for arundati school in ward no 141 stage -1	3				
25		Renovation of anchepalya govt school in ward no 141	0.5				
26		Providing RO Plants and public toilets in chamrajpete assembly constituency	1				
		Total	40		26	40	

Note: Govindarajanagara Division 5 Crore Bore well work Handed over to BWSSB & Gandhinagar Division 2 Crore Bore well work & 2 Crore Electrical works

6.12.2020

6

Mahadevapura

BRUHATH BANGALORE MAHANAGARA PALIKE								
MAHADEVAPURA ZONE,								
AMRUTH NAGAROTHANA								
ABSTRACT								
								Amount in Lakhs
Sl No	Division	Sanctioned		Works Completed		Work Under Progress		Remarks
		No. Of Works	Amount	No. Of Works	Amount	No. Of Works	Amount	
1	Mahadevapura	8	12515.00	3	4860.00	5	7655.00	
1	K.R.Pur a	19	20700.00	17	18200.00	2	2500.00	
		27	33215.00	20	23060.00	7	10155.00	

Chief Engineer
Mahadevapua Zone

BRUHATH BANGALORE MAHANAGARA PALIKE								
MAHADEVAPURA ZONE,								
AMRUTH NAGAROTHANA								
ABSTRACT								
								Amount in Lakh:
Sl No	Division	Sanctioned		Works Completed		Work Under Progress		Remarks
		No. Of Works	Amount	No. Of Works	Amount	No. Of Works	Amount	
1	Mahadevapura	8	12515.00	3	4860.00	5	7655.00	
1	K.R.Pur a	19	20700.00	17	#####	2	2500.00	
		27	33215.00	20	#####	7	10155.00	

Chief Engineer
Mahadevapura Zone

Amruth Nagarothana Grants

SI No	Division Name	No. of works	PACKAGE NAME	Estimate Amount (Rs.in Lakhs)	Amount put Tender (Rs.in Lakh)	NAME OF THE CONTRACTOR	Job Sheet No	Work order number And Date	Date of Completion as per agreement	Physical Progress	Financial Progress	Status	Remarks
1	2	4	5	6	7	9	10	11	13	14	15	16	17
1	Mahadevapura	29	Comprehensive development of Roads drains and Other Civil Improvement Works in Ward No.54,82 and 149 under Manya Mukhya Manthrigala Amruth Nagarothana Yojane in Mahadevapura Constituency Package No. Amruth MDP-01 GO SI no: 70 to 90 and SI no: 46 to 53. 29 Works	1610.00	1416.00	M/s. LOKESH R (RAMAIAH LOKESH)	054-23-000006	185/22-23 Dt:26.09.2022	25-06-2023	90%	90%	Works Under Progress	Works Under Progress
2	Mahadevapura	20	Comprehensive development of Roads drains and Other Civil Improvement Works in Ward No.83 under Manya Mukhya Manthrigala Amruth Nagarothana Yojane in Mahadevapura Constituency Package No. Amruth MDP-02 GO SI no: 1 to 20. 20 Works	1445.00	1271.00	K VENKATA RAJU	083-23-000003	186/22-23 Dt:26.09.2022	25-06-2023	90%	90%	Works Under Progress	Works Under Progress
3	Mahadevapura	25	Comprehensive development of Roads drains and Other Civil Improvement Works in Ward No.84 under Manya Mukhya Manthrigala Amruth Nagarothana Yojane in Mahadevapura Constituency Package No. Amruth MDP-03 GO SI no: 21 to 45. 25 Works	1780.00	1565.00	M. Venkatachalapathi	084-23-000003	187/22-23 Dt:26.09.2022	25-06-2023	80%	80%	Works Under Progress	Works Under Progress
4	Mahadevapura	6	Comprehensive development of Roads drains and Other Civil Improvement Works in Ward No.150 under Manya Mukhya Manthrigala Amruth Nagarothana Yojane in Mahadevapura Constituency Package No. Amruth MDP-04 GO SI no: 93 to 98. 06 Works	1420.00	1249.00	M/s. ANANDAKUMAR	150-23-000010	198/22-23 Dt:01.10.2022	31-7-2023	50%	0%	Works Under Progress	Works Under Progress
5	Mahadevapura	12	Comprehensive development of Roads drains and Other Civil Improvement Works in Ward No.85 under Manya Mukhya Manthrigala Amruth Nagarothana Yojane in Mahadevapura Constituency Package No. Amruth MDP-05 GO SI no: 54 to 65. 12 Works	1345.00	1183.00	M/s. LOKESH R (RAMAIAH LOKESH)	085-23-000003	188/22-23 Dt:26.09.2022	25-06-2023	100%	100%	Completed	Completed
6	Mahadevapura	6	Comprehensive development of Roads drains and Other Civil Improvement Works in Ward No.85 and 86 under Manya Mukhya Manthrigala Amruth Nagarothana Yojane in Mahadevapura Constituency Package No. Amruth MDP-06 GO SI no: 66. 67. 68. 69. 91 and 92 06 Works	1400.00	1231.00	M/s. ABBU SAMBASIVA REDDY	085-23-000002	202/22-23 Dt:19.11.2022	18-08-2023	60%	60%	Works Under Progress	Works Under Progress
7	Mahadevapura	23	Restoration and Reconstruction of Deteriorated roads dug by Bescom at ward no.54 Hoodi, 82 Garudacharpalya, 83 Kadugudi, 84 Hagaduru, 85 Doddanekundhi and 149 Varthur under Manya Mukhya Manthrigala Amruth Nagarothana Yojane additional Grants in Mahadevapura Constituency Package No Amruth MDP-07 G.o SI no.01 to 23. 23 Works	1785.00	1570.00	M/s. ASHOKA ABHIJIT (Ashpra infra Engineers Pvt Ltd)	085-23-000004	197/22-23 Dt:28.09.2022	25-06-2023	100%	100%	Completed	Completed
8	Mahadevapura	18	Restoration and Reconstruction of Deteriorated roads dug by Bescom at ward no.150 Bellanduru under Manya Mukhya Manthrigala Amruth Nagarothana Yojane additional Grants in Mahadevapura Constituency Package No Amruth MDP-08 Go	1730.00	1522.00	M/s. C R GIRISH (RAM AND COMPANY	150-23-000009	200/22-23 Dt:15.10.2022	14-7-2023	100%	100%	Completed	Completed
TOTAL			MAHADEVAPURA DIVISION TOTAL	12515.00	11007.00								
1	K.R.Pura	3	Improvements to Roads and Drains, at Different Layouts & surrounding area roads of Horamavu Ward No.25 & Vijnapura Ward No.51 (Consisting of 3 Works) (Package-1) 1)Dayananda Layout, Muni Nanjappa Layout, Krishna Reddy Layout, Dasappa Layout, Yarraiahnapalya, Muneswara nagara, & Surrounding area Balance roads 2) B S V Reddy Layout, Santhosh reddy layout, Rama krishna reddy layout & Post office road, Sir M V Nagara & Surrounding area Balance roads 3) Lakshmanamurthy Nagara, Guru Murthy Reddy Layout, old Uco Bank Road Kuvempu Nagar, Nagappa Reddy Layout, Kumaran School, Akallappa Layout, Munikallappa Layout & Surrounding Area Balance roads in Ward No-51.	1300.00	1141.13	M/s. FUTURO INFRA LLP Prop.P.RAGHUPATHI & SRINIVAS RAJU	025-23-000003	29.09.2022	28.06.2023	70%	70%	Work in Progress	Work in Progress

Sl No	Division Name	No. of works	PACKAGE NAME	Estimate Amount (Rs.In Lakhs)	Amount put Tender (Rs.In Lakh)	NAME OF THE CONTRACTOR	Job Sheet No	Work order number And Date	Date of Completion as per agreement	Physical Progress	Financial Progress	Status	
1	2	4	5	6	7	9	10	11	13	14	15	16	17
2	K.R.Pura	3	Construction of drain, Restoration and Resurfacing to Cauvery water supply and U.G.D. Pipeline Laying Roads and Drains at Different Layouts & surrounding area roads of Horamavu Ward No.25 (Consisting of 3 Works) (Package-2) 1) Horamavu, Jayaramappa Layout, Patel Shamanna Layout, Muniramaiah Layout, Hoysala nagara, & Surrounding area Balance roads 2) Horamavu Agara, Cauvery Nagara, Divya Unnathi Layout, Anjanadri Layout Balance Cross Roads & Surrounding area Balance roads 3) Banjara Extension, Babsapalya, Prakruthi Township, Chalakere, Geddalahalli, HRBR Layout, Agara Lake Road & Surrounding area Balance roads	1200.00	1054.13	GOPALA KRISHNA (KARTHIK ENTERPRISES.)	025-23-000002	21.09.2022	20.06.2023	60%	60%	Work in Progress	Work in Progress
3	K.R.Pura	2	Construction of drain, Restoration and Resurfacing to Cauvery water supply and U.G.D. Pipeline Laying Roads and Drains at Different Layouts & surrounding area roads of Horamavu Ward No.25 (Consisting of 2 Works) (Package-3) 1) Ramaswamy Reddy Layout, Hemegowda layout, Defence Enclave, Colonya Santha Maria layout, Muniswamappa layout, ferns Balance road & K.Narayanapura Village Extension Balance Cross Roads & Surrounding area Balance roads 2) Ganesha Temple road, Easter Harmony and Nagareshwara nagenahalli Extension Balance Cross Roads & Surrounding area Balance roads	1000.00	878.40	JV Manjunath Reddy	025-23-000001	21.09.2022	20.06.2023	100%	100%	Completed	Completed
4	K.R.Pura	2	Construction of drain, Restoration and Resurfacing to Cauvery water supply and U.G.D. Pipeline Laying Roads and Drains & Improvements to Roads and Drains, at Different Layouts & surrounding area roads of Horamavu Ward No-25 & Ramamurthy nagara in Ward No.26 (Consisting of 2 Works) (Package-4) 1) Kothnur Gym Road, uttanallappa Layout and K.R.C Road, Doddagubbi Main Road & Cross Roads, Vajbhava Layout, Shetty Layout, Patel Ramareddy Layout and Kyalasanahalli Village Extension Balance Roads & BDS Nagara Surrounding area Balance roads 2) Akshayanagara 1st Block and 2nd Block, P&T Layout, Kowdenahalli, roads and Surrounding area Balance roads	1500.00	1317.73	VENKATESH MARAPPANAI DU SUBBADRAMMA (M S V CONSTRUCTIONS COMPANY)	025-23-000004	01.12.2022	30.09.2023	100%	100%	Completed	Completed
5	K.R.Pura	3	Improvements to Roads and Drains, Construction of drain, Restoration and Resurfacing to Cauvery water supply and U.G.D. Pipeline Laying Roads and Drains at Different Layouts & surrounding area roads of Ramamurthy nagara in Ward No.26 (Consisting of 3 Works) (Package-5) 1) P&T Layout, Kowdenahalli, Shanthi Layout, New Manjunatha Layout roads and Surrounding area Balance roads 2) Sir.M.V Nagara, New Manjunatha Layout, Adithya layout, Priyadarshini Layout, Gangoosa layout, Chandravada Layout, Vinayaka Layout & Surrounding roads in Ward No-26. 3) N.R.I Layout, M.R Riches Garden and Extensions Balance Roads & Surrounding Area roads in Ward No-26.	1500.00	1317.30	MUNIVENKATAPPA VENKATA CHALAPATHI	026-23-000002	23.09.2022	22.06.2023	100%	100%	Completed	Completed
6	K.R.Pura	2	Construction of drain, Restoration and Resurfacing to Cauvery water supply and U.G.D. Pipeline Laying Roads and Drains at Different Layouts & surrounding area roads of Ramamurthy nagara in Ward No.26 (Consisting of 2 Works) (Package-6) 1) Riches Garden, Manjunatha Nagara, Banjara Layout, Sankalpa Layout Extensions Balance Roads & Kalkere Village Surrounding area Balance roads 2) K.Channasandra Village and Extensions Balance Roads & Surrounding area Balance roads	1000.00	877.80	RANGANATHA B	026-23-000001	21.09.2022	20.06.2023	100%	100%	Completed	Completed

SI No	Division Name	No. of works	PACKAGE NAME	Estimate Amount (Rs.in Lakhs)	Amount put Tender (Rs.in Lakh)	NAME OF THE CONTRACTOR	Job Sheet No	Work order number And Date	Date of Completion as per agreement	Physical Progress	Financial Progress	Status	Remarks
1	2	4	5	6	7	9	10	11	13	14	15	16	17
7	K.R.Pura	2	Improvements to Roads and Drains, at Different Layouts & surrounding area roads of Ward No-51 Vijinapura (Consisting of 2 Works) (Package-7) 1) Kothur Vijinapura, Ambedkar Nagar ,Muthamma Layout , FCI Gowdon area, Brindavan Layout and Surrounding Area Balance roads 2) Kasturi Nagara BDA Layout,East of NGEF BDA Layout,S.P	1000.00	877.09	RANGA SWAMY V H	051-23-000001	21.09.2022	20.06.2023	100%	100%	Completed	Completed
8	K.R.Pura	1	Improvements to roads and drains at K.R.Pura and Bhattarahalli, Surrounding Layouts in Ward no. 52 K.R.Puram (Nisarga Layout, K.R.Pura Extention, Pu College road, K.R.Inn Hotel road, Ravindra Layout, Krishna Theater roads,Muniyappa layout, Sri Krishnadevaraya Layout, Garuda royal app. Opposite, Srinivasa layout, Sharavathi layout, Bayyanna layout, RMS Colony, Basavanapura Cross roads Etc.,) (Package-8)	1000.00	877.11	Puttaswamy Gowda (P S G CONSTRUCTIONS)	052-23-000003	21.09.2022	20.06.2023	100%	100%	Completed	Completed
9	K.R.Pura	1	Improvements to roads and drains at T.C.Palya and Anandapura Surrounding Layouts in Ward no. 52 K.R.Puram (Papanna Layout, Beml layout, Rangappa Garden, Manjunatha layout, DNS Layout, Marthamma Layout, Vrudashrama Surroundings, Pavithra Layout, Manamma Layout, LVS	1000.00	877.79	NAGESH G K	052-23-000002	21.09.2022	20.06.2023	100%	100%	Completed	Completed
10	K.R.Pura	2	Improvements to Burrial Grounds & Roads and Drains at Different Layouts & surrounding area roads of Ward No-52 K R Pura & Ward No-53 Basavanapura (Consisting of 2 Works) (Package-10) 1) Improvements to Burrial Grounds and its surrounding areas allied works in Ward no. 52 K.R.Pura 2) Priyadarshini Layout, Lakshmipura Layout, Vinayaka layout	1000.00	877.77	M/s. FUTURO INFRA LLP Prop.P.RAGHUPATHI & SRINIVAS RAJU	052-23-000001	01.10.2022	30.06.2023	100%	100%	Completed	Completed
11	K.R.Pura	2	Improvements to Roads and Drains, at Different Layouts & surrounding area roads of Ward No-53 Basavanapura (Consisting of 2 Works) (Package-11) 1) Muneshwara Layout, swathantra nagar and Doddabasavanapura Surrounding areas 2) Devasandra, Kuvempu Layout, Vijay Bank Colony and Krishnanagar Surrounding areas	1000.00	877.78	N K SHANKAR (I S INFRASTRUCTURES)	053-23-000002	21.09.2022	20.06.2023	100%	100%	Completed	Completed
12	K.R.Pura	1	Restoration of BWSSSB Road Cut Portions and Improvements to roads and drains @ Origin harmony Layout ,Samruddi Layout,Bhoo Samaratha Layout Surrounding areas in Ward no.53, Basavanapura.((Package-12)	1000.00	877.77	NAGESH G K	053-23-000003	21.09.2022	20.06.2023	100%	100%	Completed	Completed
13	K.R.Pura	2	Improvements to Roads and Drains, & Restoration of BWSSSB Road Cut Portions at Different Layouts & surrounding area roads of Ward No-53 Basavanapura (Consisting of 2 Works) (Package-13) 1) Medahalli Surrounding areas 2) Annapoorneshwari Layout, Friends Layout and Nagarajuna	1200.00	1053.30	RANGA SWAMY V H	053-23-000001	21.09.2022	20.06.2023	100%	100%	Completed	Completed
14	K.R.Pura	2	Improvements to Roads and Drains, at Different Layouts & surrounding area roads of Ward No-55 Devasandra (Consisting of 2 Works) (Package-14) 1) V.R.mall road, M.D.Pura police station road, B.N.pura and Singaiahnapalya Surrounding areas 2) R.R.Temple road, Geetha clinic road, Tent Road, Diesel shed road, Sanjay Nagar, Mahadevapura Bande Surrounding	1000.00	877.91	C G CHANDRAPPA (CGC INFRA PROJECTS PRIVATE LIMITED)	055-23-000001	28.09.2022	27.06.2023	100%	100%	Completed	Completed
15	K.R.Pura	2	Improvements to Roads and Drains, at Different Layouts & surrounding area roads of Ward No-56 A Narayanapura (Consisting of 2 Works) (Package-15) 1) Udayanagara, ITI Layout , VSR Layout,A.narayanapura grama, Tagore street, NMR Layout,Ramanjinappa layout ,Maythri school, Krishna nagar , guruvareddy layout & Surrounding area 2) Shiva mandira, Evergreen street, Pai layout, Nethravathi Street , Kuvempu road, Kaveri road, Darghamohal, Jothipura &	1000.00	877.40	C R GIRISH (RAM AND COMPANY)	056-23-000001	23.09.2022	22.06.2023	100%	100%	Completed	Completed

Sl. No	Budget P-code	GRANTS	Ward No	Name of work	Job code	Sanction Amount (Rs. In Lakhs)	Financial progress	Present Status	Remarks
9	P3877	GOK		Improvements of Roads and Drains in Ullal and Upkara Layout and Surrounding area in Ward NO-130 Ullal	130-23-000002	2000.00	95%	1st 2nd & part bill Submitted (Work in Progress)	
10	P3877	GOK		Improvements of Roads and Drains in Nagadevanahalli, KCHS Layout, RR Layout and Surrounding area in Ward NO-130 Ullal	130-23-000003	2000.00	95%	Physically Completed, Final Bill to be submitted	
11	P3877	GOK		Improvements of Roads and Drains in Kengeri and Surrounding area in Ward No-159 Kengeri	159-23-000001	2000.00	75%	1st & 2nd Part Bill Submitted (Work in Progress)	
12	P3877	GOK		Improvements of Roads and Drains in Gnanakshi and Meenakshi Layout, Kodipalya, Saidatta Layout and LIC Layout	198-23-000005	2000.00	100%	Copmleted	
13	P3877	GOK		Improvements of Roads and Drains in Peri Garden, Ganigarapalya, Nanjundeshwara Layout, Chudalahnapura and Surrounding area in Ward No-198 Hemmigepura	198-23-000004	2000.00	100%	Copmleted	
TOTAL						20200.00			
RRNagar Division									
1	P3877	GOK	69	Comprehensive Development of Roads & Drains in LG Ramanna Layout, Freedom Fighter Colony, Narasimha Swamy Layout and Surrounding areas in W No.69 under PACKAGE- 2022-23 RRN-DIV-(12)	069-23-000002	1000.00		Work Completed	
2	P3877	GOK	160	Comprehensive Development of Roads & Drains in Ideal home Township, Kenchanahalli Rajarajeshwari temple and Surrounding areas in W No.160 under PACKAGE- 2022-23 RRN-DIV-(03)	160-23-000007	1300.00		Work Completed	
3	P3877	GOK	160	Comprehensive Development of Roads & Drains in Javaregowdana Doddi village, Manipal hospital, Sachidananda Nagar and Surrounding areas in W No.160 under PACKAGE- 2022-23 RRN-DIV-(05)	160-23-000005	1000.00		Work Completed	
4	P3877	GOK	16,17,37	Comprehensive Development of Roads & Drains in JP Park, Yeshawanthapura, Jalahalli and Surrounding areas in W No.16, 17 and 37 under PACKAGE- 2022-23 RRN-DIV-(15)	017-23-000001	1100.00		Work Completed	

Sl. No	Budget P-code	GRANTS	Ward No	Name of work	Job code	Sanction Amount (Rs. In Lakhs)	Financial progress	Present Status	Remarks
5	P3877	GOK	69	Comprehensive Development of Roads & Drains in Lavakusha Nagara, Muneshwara Nagara and Surrounding areas in W No.69 under PACKAGE- 2022-23 RRN-DIV-(13)	069-23-000001	1000.00		Work Completed	
6	P3877	GOK	160	Comprehensive Development of Roads & Drains in Ideal home 1st phase & 2nd Phase, BEML 5th Stage, Darshan Farm, Manjusha Sports Club and Surrounding areas in W No.160 under PACKAGE- 2022-23 RRN-DIV-(02)	160-23-000008	1100.00		Work Completed	
7	P3877	GOK	160	Comprehensive Development of Roads & Drains in Gurudatta, TATA Promoters, Dwaraka West, Dwaraka East, Krishna Residency and Surrounding areas in W No.160 under PACKAGE- 2022-23 RRN-DIV-(06)	160-23-000004	1000.00		Work Completed	
8	P3877	GOK	160	Comprehensive Development of Roads & Drains in Pramod layout, Reddy layout, DSouza Nagar, Pushpagiri Nagar, Krishnappa layout, Bangarappa nagar and Surrounding areas in W No.160 under PACKAGE- 2022-23 RRN-DIV-(01)	160-23-000009	1200.00		Work Completed	
9	P3877	GOK	160	Comprehensive Development of Roads & Drains in Halagevadera halli, Shivanna Layout, Jnanakshi Park, Baldwin School, Crazy park, BEML layout 10th Stage and Surrounding areas in W No.160 under PACKAGE- 2022-23 RRN-DIV-(04)	160-23-000006	1400.00		Work Completed	
10	P3877	GOK	129	Comprehensive Development of Roads & Drains in Papareddy playa, Kebbehalla, Channappa Layout and Surrounding areas in W No. 129 under PACKAGE- 2022-23 RRN-DIV-(17)	129-23-000003	1000.00		Work Under Progress	
11	P3877	GOK		Comprehensive Development of Roads & Drains in Mallathahalli, NGEF layout, Kengunte, KK layout, MPM Layout and Surrounding areas in W No. 129 under PACKAGE- 2022-23 RRN-DIV-(18)	129-23-000004	1000.00		Work Under Progress	
12	P3877	GOK	129	Comprehensive Development of Roads & Drains in Mallathahalli, NGEF layout, Kengunte, KK layout, MPM Layout and Surrounding areas in W No. 129 under PACKAGE- 2022-23 RRN-DIV-(18)	017-23-000002	1500.00		Work Under Progress	


Sl. No	Budget P-code	GRANTS	Ward No	Name of work	Job code	Sanction Amount (Rs. In Lakhs)	Financial progress	Present Status	Remarks
13	P3877	GOK	17	Providing Gallery to Musical Fountain in JP Park in Ward No 17 and Drilling of Borewells, Providing Water Supply and Construction of RO Plants in Rajarajeshwari nagara Constituency under PACKAGE- 2022-23 RRN-DIV-(10)	038-23-000001	1200.00		Work Completed	
14	P3877	GOK	38	Comprehensive Development of Roads & Drains in Goragunte plays in W No.38 and Surrounding areas in RR Nagar Constituency under PACKAGE- 2022-23 RRN-DIV-(16)	073-23-000001	1100.00		Work Under Progress	
15	P3877	GOK	73	Comprehensive Development of Roads & Drains in Prem Nagara, Chowdeshwari Nagar, Kottigepalya Village in ward no 73 Kottigepalya and Drilling of Borewells, Providing Water Supply in Kebbehalla, kengunte, Mallathahalli and Surrounding areas in W No.129 under PACKAGE- 2022-23 RRN-DIV-(11)	160-23-000002	1125.00		Work Completed	
16	P3877	GOK	160	Comprehensive Development of Roads & Drains in Gurudatta, Ideal home, BEML 5th Stage, Kenchanahalli, Shivanna Layout, Durga Parameshwari Temple, Manipal hospital and Surrounding areas in W No.160 under PACKAGE- 2022-23 RRN-DIV-(08)	160-23-000003	1025.00		Work Completed	
17	P3877	GOK	160	Comprehensive Development of Roads & Drains in Pantarapalya, Pramod layout, D Souza Nagar, Krishnappa layout, Giridham layout, Javaregowdana Doddi village, Darshan Farm, Manjusha Sports Club and Surrounding areas in W No.160 under PACKAGE- 2022-23 RRN-DIV-(07)	160-23-000001	1350.00		Work Completed	
18	P3877	GOK	160	Comprehensive Development of Roads & Drains in Subhash Play Ground, Sachidananda Nagar, Baldwin School, Crazy park, BEML layout, Dwaraka West, Dwaraka East, and Surrounding areas in W No.160 under PACKAGE- 2022-23 RRN-DIV-(09)	043-23-000002	1400.00		Work Under Progress	
RRN-DIV TOTAL						20800.00			
2022-23 TOTAL						41000.00			

ಮಾನ್ಯ ಮುಖ್ಯ ಮಂತ್ರಿಗಳ ಅಮೃತ ನಗರೋತ್ಥಾನ ಯೋಜನೆ (2023-24)

Sl. No	Budget P-code	GRANTS	Ward No	Name of work	Job code	Sanction Amount (Rs. In Lakhs)	Financial progress	Present Status	Remarks
ಸರ್ಕಾರದ ಆದೇಶ ಸಂಖ್ಯೆ : ನಅಇ 299 ಎಂಎನ್‌ವೈ 2022 (ಇ), ದಿನಾಂಕ:07.10.2023									
Kengeri Division									
				Comprehensive Development of Roads and Drains in Ward No-40 Doddabidarkallu of Herohalli Sub Division (5 Works) Package-1					
1	P3877	GOK	40	Comprehensive Development of Roads and Drains in Vinayaka Layout, D Group Layout 1st Stage and Surrounding Areas in Ward No 40, Doddabidarkallu. Of Herohalli Sub division	026-24-000006	200.00		Work In Progress	
2	P3877	GOK	40	Comprehensive Development of Roads and Drains in Pooranaparagana Layout and Surrounding Areas in Ward No 40, Doddabidarkallu. Of Herohalli Sub division		200.00			
3	P3877	GOK	40	Comprehensive Development of Roads and Drains in Acharaya College Vissinity And Vidyamanyanagara and Surrounding Areas in Ward No 40, Doddabidarkallu. Of Herohalli Sub division		200.00			
4	P3877	GOK	40	Comprehensive Development of Roads and Drains in Valmikinagara , Chalukayanagara and Surrounding Areas in Ward No 40, Doddabidarkallu. Of Herohalli Sub division		200.00			
5	P3877	GOK	40	Comprehensive Development of Roads and Drains at Ramaswamy Badavane Surrounding in Ward No 40, Doddabidarkallu. Of Herohalli Sub division		200.00			

Sl. No	Budget P-code	GRANTS	Ward No	Name of work	Job code	Sanction Amount (Rs. In Lakhs)	Financial progress	Present Status	Remarks
				Comprehensive Development of Roads and Drains in Ward No-72 Herohalli of Herohalli Sub Division (5 Works) Package-2					
6	P3877	GOK	72	Improments Roads and Drain And Other Development Works at Vigneshwaranagara Neelagiri Thoppu Road in Ward No:72 Of Herohalli Sub division	028-24-000005	200.00		Work In Progress	
7	P3877	GOK	72	Improments Roads and Drain And Other Development Works at Thunganagara Adjcent To Syndicate Bank Layout And Surrounding Area in Ward No:72 Of Herohalli Sub division		200.00			
8	P3877	GOK	72	Improments Roads and Drain And Other Development Works at Bengalurappa Badavane And Surrounding Area in Ward No:72 Of Herohalli Sub division		200.00			
9	P3877	GOK	72	Improments Roads and Drain And Other Development Works at Adichunchanagiri Layout and Hanumanthlaha Layout And Surrounding Area in Ward No:72 Of Herohalli Sub division		200.00			
10	P3877	GOK	72	Improments Roads and Drain And Other Development Works at Ekadanthanagara And Surrounding Area in Ward No:72 Of Herohalli Sub division		200.00			
				Comprehensive Development of Roads and Drains at Doddagollarahatti, Devaraj Urs Badavane, RR Layout and Chithrakoota School Surroundings, Bhuvaneshwarinagara, Nagemane and Amma Ashrama Surroundings, Vinayaka Nagara, Babusahebara Palya, Valagerahalli, Kengeri Upanagara, Srirama Layout, Suncity, Beedi Colony and Bundemutt Surrounding area in Ward No-130 (Ullal) and Ward No-159 (Kengeri) (4 Works) Package-3					
11	P3877	GOK	130	Comprehensive Development of Roads and Drains at Doddagollarahatti, Devaraj Urs Badavane, RR Layout and Chithrakoota School Surroundings in ward No.130, Ullal	029-24-000005	250.00		Work In Progress	
12	P3877	GOK	130	Comprehensive Development of Roads and Drains at Bhuvaneshwari Nagara, Nagemane and Amma Ashrama Surroundings in ward No.130, Ullal		250.00			
13	P3877	GOK	159	Improvements of Road and Drains at Suncity, Beedi colony and Bundemutt Surrounding area in ward No.159, Kengeri		100.00			
14	P3877	GOK	159	Improvements of Road and Drains at Vinayaka Nagar, Babusahebarapalya, Valgerahalli, Kengeri Upanagara, Srirama Layout and Surrounding area in ward No.159, Kengeri		300.00			

Sl. No	Budget P-code	GRANTS	Ward No	Name of work	Job code	Sanction Amount (Rs. In Lakhs)	Financial progress	Present Status	Remarks
				Comprehensive Development of Roads and Drains at Hemmigeppura, Thalaghattapura, Kumar Layout, Balaji Layout, Ganigarapalya, Kengeri Kote, LIC Layout Near Nandadeepa Layout, Mylasandra, Pattanagere Villahe, Police Layout, Kodipalya and and Surrounding area in ward No.198, Hemmigeppura" (4 Works) Package-4					
15	P3877	GOK	198	Comprehensive Development of Roads and Drains at Hemmigeppura, Thalaghattapura, Kumar Layout, Balaji Layout, Ganigarapalya and Surrounding area in ward No.198, Hemmigeppura	033-24-000005	400.00		Work In Progress	
16	P3877	GOK	198	Comprehensive Development of Roads and Drains at Kengeri Kote, LIC Layout Near Nandadeepa Layout and Surrounding area in ward No.198, Hemmigeppura		200.00			
17	P3877	GOK	198	Comprehensive Development of Roads and Drains at Mylasandra, Pattanagere Village and Surrounding area in ward No.198, Hemmigeppura		200.00			
18	P3877	GOK	198	Comprehensive Development of Roads and Drains at Police, Layout Kodipalya and also Maintenance of UGD Works in ward No.198, Hemmigeppura		300.00			
Ken Div TOTAL						4000.00			
2023-24 TOTAL						4000.00			
GRAND TOTAL						45000.00			


 Chief Engineer
 Rajarajeshwarinagar Zone
 Bruhath Bangalore Mahanagara Palike

BRUHAT BENGALURU MAHANAGARA PALIKE

22/08/2022

(8)

Zone / Division	Name of the Package	Name of the Works included in the package	Estimated cost of the Package (Rs in Lakhs)	Tender Cost / Work Approved Amount (Rs in Lakhs)	Remarks
1 Yelahanka Zone / Yelahanka Division	(PACKAGE No-01) Improvments to roads,drains and other developmental works at Yelahanka old town, Maruthinagara, Sapthagiri layout Gandinagara KHB colony, Nehru nagara , shivanahalli, PDMS APTS premies and surrounding areas in ward No 01 of yelahanka Division under Amruth Nagarothan Grants.	1) Construction of compound wall and other development works at Bangla school in kempegowda ward no -01	1000.00	885.78	completed
		2) Improvements of balance roads and drains at yelahaka old town and surrounding areas in kempegowda ward no-01 of yelahanka sub division			completed
		3)Improvements to roads and drains at Sapthagiri layout and surrounding areas in kempegowda ward no-01 of yelahanka sub division			completed
		4) Resurfacing of roads at Maruthinagara and surrounding areas in kempegowda ward no-01 of yelahanka sub division			completed
		5) Improvements to balance roads and drains at Gandhinagara, KHB colony, Nehru nagara, shivanahalli and surrounding areas in kempegowda ward no -01 of yelahanka sub division			completed
		6) Additional Development works at PDMS, APTS & KSISF premises in Kempegowda ward no 01of yelahanka sub division.			completed
		7) Asphaltting to roads and construction of drains from 2nd main to 7th main and surrounding areas of Judicial layout ward no:04 of yelahanka Satellite town sub division.			completed
2 Yelahanka Zone / Yelahanka Division	(PACKAGE No-02) Improvments to roads,drains and other developmental works at 5th phase, puttenahalli, ISAAC layout kondappa layout, kamakshamma layout, hanumappa layout, A sector and surrounding areas in ward No 02 & 04 of yelahanka Division under Amruth Nagarothan Grants.	1) Improvements to roads and drains at Vijaya jyothi school and surrounding areas in chowdeshwari ward no -02 of yelahanka sub division	1250.00	1115.67	completed
		2) Resurfacing of roads and improvements to drains at Yelahanka new town 5th phase in chowdeshwari ward no -02 of yelahanka sub division.			completed
		3) Construction of Vydik kendra at Synika viahara layout Kenchenahalli in chowdeshwari ward no -02			completed
		4) Resurfacing of roads and improvements to drains at KHB colony puttenahalli and surrounding areas in chowdeshwari ward no -02 of yelahanka sub division			completed
		5) Resurfacing of roads and improvements to drains at Vinayaka layout, susheelamma layout and ISAAC layout and surrounding areas in chowdeshwari ward no -02 of yelahanka sub division.			completed
		6) Providing cobble stone at 5th phase Nagarjuna Apartment in chowdeshwari ward no -02 of yelahanka sub division			completed
		7) Resurfacing of balance roads at Kondappa layout, chowdeshwari layout, kamakshamma layout and surrounding areas in chowdeshwari ward no -02 of yelahanka sub division.			completed
		8) Improvements to roads and drains in Hanumappa layout and Allalasandra in ward no:04 of yelahanka Satellite town sub division.			completed
		9) Improvements to footpath and drains 1st A Main, 2nd A cross in A sector Yelahanka New Town in ward no : 04 of yelahanka Satellite town sub division.			completed
		10) Construction of School building and compound wall at Puttenahalli Govt School in chowdeshwari ward no -02			completed

Sl No	Zone / Division	Name of the Package	Name of the Works included in the package	Estimated cost of the Package (Rs in Lakhs)	Tender Cost / Work Approved Amount (Rs in Lakhs)	Re..
3	Yelahanka Zone / Yelahanka Division	(PACKAGE No-03) Improvments to roads,drains and other developmental works at Askshaya, thirumala nagar, attur layout, santhosh nagara, muneshwara layout, sri sai layout, B sector and surrounding areas in ward No 03 & 04 of yelahanka Division under Amruth Nagarothan Grants.	1) Improvements to roads at Akshaya nagara and surrounding areas in Attur ward no-03 of yelahanka Satellite town sub division.	2135.00	1875.33	completed
			2) Resurfacing of roads at Thirumala nagara and surrounding areas in Attur ward no-03 of yelahanka Satellite town sub division.			completed
			3) Improvements to roads and drains at Attur layout and surrounding areas in ward no -03 of yelahanka Satellite town sub division.			completed
			4) Improvements to roads and drains at Attur Village and surrounding areas in ward no -03 of yelahanka Satellite town sub division.			completed
			5) Improvements to roads and drains at cross roads of Veerasagara main road and surrounding areas in Attur ward no -03 of yelahanka Satellite town sub division.			completed
			6) Resurfacing of roads at Muneshwara layout and surrounding areas in Attur ward no -03 of yelahanka Satellite town sub division.			completed
			7) Improvements to roads and drains at Santhosh nagara and surrounding areas in Attur ward no -03 of yelahanka Satellite town sub division.			completed
			8) Improvements to roads at Sri Sai layout and surrounding areas in Attur ward no -03 of yelahanka Satellite town sub division.			completed
			9) Improvements to roads and footpath from 4th B cross to 15th B cross in B sector in ward no:04 of yelahanka Satellite town sub division.			completed
			10) Providing cobble stone at KHB Apartment premises in Attur ward no -03 of yelahanka Satellite town sub division.			completed
			11) Development of Burial ground at viswanagara in Attur ward n-03			completed
4	Yelahanka Zone / Yelahanka Division	(PACKAGE No-04) Improvments to roads,drains and other developmental works at 407,707,208 SFS, Major akshay girish kumar road, yelahanka 4th & 5th phase and surrounding areas in ward No 01,03 & 04 of yelahanka Division under Amruth Nagarothan Grants.	1) Improvements to drains and Footpath at 407, 707, 208 SFS, 5th phase in Attur ward no -03 of yelahanka Satellite town sub division.	1000.00	882.22	completed
			2) Construction of Class rooms at Yelahanka Govt High School in kempegowda ward no -01			completed
			3) Footpath improvements and drain construction in Major Akshay Girish Kumar Road in Yelahanka New Town in ward no : 04 of yelahanka Satellite town sub division.			completed
			4) Improvements to roads and footpath from 1st A Main road to 13th B Main road and surrounding area in ward no:04 of yelahanka Satellite town sub division.			completed
			5) Resurfacing of roads at 4th phase yelahanka new town and surrounding areas in Attur ward no -03 of yelahanka Satellite town sub division.			completed
5	Yelahanka Zone / Yelahanka Division	(PACKAGE No-05) Improvments to roads,drains and other developmental works at shivamandira road, mathru layout, sharada nagar, judicial layout and surrounding areas in ward No 02,03 & 04 of yelahanka Division under Amruth Nagarothan Grants.	1) Construction of Vending Zone near Krishna Oil Mill in Attur ward n-03	1295.00	1155.01	completed
			2) Construction of RO plants and Drilling of borewells in Yelahanka Assembly constituency.			completed
			3) Improvements to drains and Footpath at Shivamandira road in Attur ward no -03 of yelahanka Satellite town sub division.			completed
			4) Improvements to roads and drains at Mathru layout, Sharada Nagara and 3rd phase of B sector in ward no:04 of yelahanka Satellite town sub division.			completed
			5) Construction of Govt school and Anganavadi building at JP colony in chowdeshwari ward no -02			completed
			6) Improvements to roads and drain at 4th cross road and surrounding areas of Judicial layout in ward no:04 of yelahanka Satellite town sub division.			completed
			7) Asphalting to roads and improvemenst to drains 8th cross, 9th cross, 10th cross in Judicial layout in ward no:04 of yelahanka Satellite town sub division.			completed

Sl No	Zone / Division	Name of the Package	Name of the Works included in the package	Estimated cost of the Package (Rs in Lakhs)	Tender Cost / Work Approved Amount (Rs in Lakhs)	Remarks
6	Yelahanka Zone / Yelahanka Division	(PACKAGE No-06) Construction of Synthetic tennis court, street vending zone & other developmental works at judicial layout main and cross roads, Chikkabommasandra, Someshwara nagar, Allalasandra village and surrounding areas in ward No 04 of yelahanka Division under Amruth Nagarothan Grants.	1) Construction of Additional Floor to Senlour Citizen building at judicial layout in yelahanka upanagara ward no -04	2000.00	1776.61	completed
			2) Construction of Synthatic Floor tennis court and fencing work at judicial layout stadium in yelahanka upanagara ward no -04			completed
			3) Improvements to roads and drains at 1st and 2nd cross of Judicial layout and surrounding area in ward no:04 of yelahanka Satellite town sub division			completed
			4) Extension of Street Vending Zone from Ganesh Theater to Sandeep unnikrishnan road in yelahanka upanagara ward no -04			completed
			5) Improvements to roads, drains and footpath 7th cross and 1st main in Judicial layout in ward no:04 of yelahanka Satellite town sub division.			completed
			6) Improvements to footpath and drains at 8th main in Judicial layout in ward no:04 of yelahanka Satellite town sub division.			completed
			7) Improvements to roads and footpath at 9th main, 12th main and 13th main in Judicial layout in ward no:04 of yelahanka Satellite town sub division.			completed
			8) Improvements to roads and drains at Chikkabommasandra, Someshwara Nagara and surrounding areas in ward no-04 of yelahanka Satellite town sub division.			completed
			9) Improvements to roads and drains to Balance main and cross roads of Allalasandra village in yelahanka upanagara ward no -04 of yelahanka Satellite town sub division			completed
			10) Asphaltting to roads and improvemenst to drains 22nd cross, 23rd cross, 24th cross and surrouding area in Judicial Layout in ward no 04 of yelahanka Satellite town sub division.			completed
			11) Asphaltting to balance portion of Sandeep Unnikrishnan road in yelahanka upanagara ward no -04 of yelahanka Satellite town sub division.			completed
7	Yelahanka Zone Byatarayana pura Division	PACKAGE NO. 01 (CONSISTS OF 5 WORKS)	IMPROVEMENTS TO ROADS AND DRAINS AT MCECHS LAYOUT 1ST PHASE & 2ND PAHSE IN WARD NO. 05 BYATARAYANAPURA SUB DIVISION. Rs.200.00 Lakhs	1000.00	840.66	completed
			IMPROVEMENTS TO ROADS AND DRAINS AT SAMPIGEHALLI AND CHOKKANAHALLI SURROUNDING AREA IN WARD NO. 05 BYATARAYANAPURA SUB DIVISION Rs.200.00 Lakhs			completed
			IMPROVEMENTS TO ROADS AND DRAINS AT BALAJI KURPA LAYOUT, BASAVALINGAPPANAGRA AND CENTER EXISE LAYOUT SURROUNDING AREA IN WARD NO. 05 BYATARAYANAPURA SUB DIVISION Rs.200.00 Lakhs			completed
			IMPROVEMENTS TO ROADS AND DRAINS AT BELLAHALLI AND KATTIGENAHALLI SURROUNDING AREA IN WARD NO. 05 BYATARAYANAPURA SUB DIVISION Rs.200.00 Lakhs			completed
			IMPROVEMENTS TO ROADS AND DRAINS AT KAVERI NAGARA AND SHARADI SAI NAGARA AND SURROUNDING AREA IN WARD NO. 06 BYATARAYANAPURA SUB DIVISION. Rs.200.00 Lakhs			completed
8	Yelahanka Zone Byatarayana pura Division	PACKAGE NO. 02 (CONSISTS OF 5 WORKS)	IMPROVEMENTS TO ROADS AND DRAINS AT HEGADENAGARA WESTREN SIDE BALANCE CROSS ROADS IN WARD NO. 06 BYATARAYANAPURA SUB DIVISION. Rs.200.00 Lakhs	1000.00	875.72	completed
			IMPROVEMENTS TO ROADS AND DRAINS AT HEGADENAGARA EASTREN SIDE ROADS IN WARD NO. 06 BYATARAYANAPURA SUB DIVISION. Rs.200.00 Lakhs			completed
			IMPROVEMENTS TO ROADS AND DRAINS OF NETHAJINAGARA AND SURROUNDING AREAS IN WARD NO.07 BYATARAYANAPURA. Rs.150.00 Lakhs			completed
			IMPROVEMENTS TO ROADS AND DRAINS OF COFFEBOARD LAYOUT IN WARD NO.07 BYATARAYANAPURA. Rs.300.00 Lakhs			completed
			IMPROVEMENTS TO ROADS AND DRAINS FROM DASARAHALLI MAIN ROAD ROAD TO COFFE BOARD ALYOUT MAIN ROAD IN WARD NO.07 BYATARAYANAPURA .Rs.150.00 Lakhs			completed

Sl No	Zone / Division	Name of the Package	Name of the Works included in the package	Estimated cost of the Package (Rs in Lakhs)	Tender Cost / Work Approved Amount (Rs in Lakhs)	Remarks
9	Yelahanka Zone Byatarayana pura Division	PACKAGE NO. 03 (CONSISTS OF 5 WORKS)	IMPROVEMENTS TO ROADS AND DRAINS IN CHIRANJEEVI LAYOUT AND SURROUNDING AREA IN WARD NO. 07 BYATARAYANAPURA Rs.200.00 Lakhs	1100.00	957.54	completed
			IMPROVEMENTS TO ROADS AND DRAINS OF TATA NAGAR AND SURROUNDING AREAS IN WARD NO. 08 KODIGEHALLI Rs.150.00 Lakhs			completed
			IMPROVEMENTS TO ROADS AND DRAINS OF SAHAKARANAGARA C & D BLOCK AND SURROUNDING AREAS IN WARD NO. 08 KODIGEHALLI Rs.150.00 Lakhs			completed
			IMPROVEMENTS TO ROADS AND DRAINS OF BALAJI LAYOUT, BHADRAPPA LAYOUT AND SURROUNDING AREAS IN WARD NO. 08 KODIGEHALLI Rs.200.00 Lakhs			completed
			IMPROVEMENTS TO BALANCE ROADS AND DRAINS AT NANJAPPA LAYOUT, CHAMUNDESHWARI LAYOUT, KALAPPA LAYOUT, VENKATAGIRIYAPPA LAYOUT, HANUMAN LAYOUT, PATEL PILLE GOWDA LAYOUT, BLUE MOON GARDEN, BLOOM FIELD GARDEN, C. RAMAIAH LAYOUT AND SURROUNDING AREAS IN WARD NO. 10, (KUVEMPUNAGARA). Rs.400.00 Lakhs			completed
10	Yelahanka Zone Byatarayana pura Division	PACKAGE NO. 04 (CONSISTS OF 3 WORKS)	IMPROVEMENTS TO ROADS, DRAINS AND FOOTPATH AT 1ST BLOCK 5TH, 6TH BEL LAYOUT, 4TH, 5TH, 6TH BLOCK HMT LAYOUT, NARASIPURA, DEFENCE LAYOUT, NTI LAYOUT MAIN ROAD AND CROSS ROADS IN WARD NO. 09, (VIDYARANYAPURA). Rs. 400.00 Lakhs	900.00	784.18	completed
			IMPROVEMENTS TO ROADS, DRAINS AND FOOTPATH AT VENKATASWAMAPPA LAYOUT, IECHS LAYOUT, BASAVASAMITHI, JNANESHWARI LAYOUT, ANJANEYASWAMY LAYOUT, APC LAYOUT, LAKESHORE GARDEN, SAPTHAGIRI LAYOUT, SOMANNA GARDEN, MAIN MAIN ROAD AND CROSS ROADS IN WARD NO. 09, (VIDYARANYAPURA). Rs.250.00 Lakhs			completed
			IMPROVEMENTS TO ROADS AND DRAINS AT KODIGEHALLI, VIRUPAKSHAPURA, PARWATHAMMA LAYOUT, BULLET KRISHNAPPA LAYOUT, SIR MV LAYOUT, THINDLU, ANANDA LAYOUT, CANARA BANK LAYOUT ROAD AND CROSS ROADS IN WARD NO. 09, (VIDYARANYAPURA). Rs.250.00 Lakhs			completed
11	Yelahanka Zone Byatarayana pura Division	PACKAGE NO. 05 (CONSISTS OF 3 WORKS)	IMPROVEMENTS TO BALANCE ROADS AND DRAINS AT KUVEMPUNAGARA 1ST STAGE, 2ND STAGE, HOSABALUNAGARA, VALMIKINAGARA, SINGAPURA, SINGAPURA LAYOUT, SINGAPURA GARDEN AND SURROUNDING AREAS IN WARD NO. 11, (KUVEMPUNAGARA). Rs.400.00 Lakhs	1000.00	871.21	completed
			IMPROVEMENTS TO BALANCE ROADS AND DRAINS AT MARIYAMMA BLOCK, RAGHURAM LAYOUT, GANGAMMA GUDI, KALATHUR LAYOUT AND SURROUNDING AREAS IN WARD NO. 11, (KUVEMPUNAGARA). Rs.300.00 Lakhs			completed
			IMPROVEMENTS TO BALANCE ROADS AND DRAINS AT MS PALLYA, SRINIDHI LAYOUT, BALAJI LAYOUT, TEACHERS LAYOUT, VADARADARAJANGARA, VINAYAKANAGARA, SINGAPURA PARADISE, GANESH LAYOUT AND SURROUNDING AREAS IN WARD NO. 11, (KUVEMPUNAGARA). Rs.300.00 Lakhs			completed

Sl No	Zone / Division	Name of the Package	Name of the Works included in the package	Estimated cost of the Package (Rs in Lakhs)	Tender Cost / Work Approved Amount (Rs in Lakhs)	Remarks
12	Yelahanka Zone Byatarayana pura Division	PACKAGE NO. 06 (CONSISTS OF 14 WORKS)	IMPROVEMENTS TO ROAD AND DRAINS AT HMT LAYOUT, BEL LAYOUT AND SURROUNDING AREA IN WARD NO. 09 (VIDYARANYAPURA). Rs.100.00 Lakhs	1500.00	1310.41	completed
			IMPROVEMENTS TO ROADS AND DRAINS AT THINDLU, VIRUPAKSHAPURA AND SURROUNDING AREA IN WARD NO. 09 (VIDYARANYAPURA) Rs.100.00 Lakhs			completed
			IMPROVEMENTS TO ROAD AND DRAINS AT CANARA BANK LAYOUT, ANANDA LAYOUT AND SURROUNDING AREA IN WARD NO. 09 (VIDYARANYAPURA). Rs.100.00 Lakhs			completed
			IMPROVEMENTS TO ROAD AND DRAINS AT SIR. M. V. LAYOUT, PARWATHAMMA LAYOUT AND SURROUNDING AREA IN WARD NO. 09, (VIDYARANYAPURA). Rs.100.00 Lakhs			completed
			IMPROVEMENTS TO ROAD AND DRAINS AT TELECOM LAYOUT, GANESHNAGARA AND SURROUNDING AREA IN WARD NO. 09, (VIDYARANYAPURA). Rs.100.00 Lakhs			completed
			IMPROVEMENTS TO ROAD AND DRAINS AT HMT LAYOUT 1ST BLOCK, 2ND BLOCK AND SURROUNDING AREA IN WARD NO. 09 (VIDYARANYAPURA). Rs.100.00 Lakhs			completed
			IMPROVEMENTS TO ROAD AND DRAINS AT BEL LAYOUT, 1ST, 3RD BLOCK AND SURROUNDING AREA IN WARD NO. 09 (VIDYARANYAPURA) Rs.100.00 Lakhs			completed
			IMPROVEMENTS TO ROAD AND DRAINS AT BEL LAYOUT 4TH, 5TH BLOCK AND SURROUNDINGS AREA IN WARD NO. 09 (VIDYARANYAPURA). Rs.100.00 Lakhs			completed
			IMPROVEMENTS TO ROAD AND DRAINS AT HMT LAYOUT 3RD, 4TH, 5TH BLOCK AND SURROUNDING AREA IN WARD NO. 09 (VIDYARANYAPURA). Rs.100.00 Lakhs			completed
			IMPROVEMENTS TO ROAD AND DRAINS AT DURGA LAYOUT SAPTHAGIRI LAYOUT AND SURROUNDING AREA IN WARD NO. 09 (VIDYARANYAPURA) Rs.100.00 Lakhs			completed
			IMPROVEMENTS TO ROAD AND DRAINS AT THINDLU AND SURROUNDING AREA IN WARD NO. 09 (VIDYARANYAPURA). Rs.100.00 Lakhs			completed
			IMPROVEMENTS TO ROAD AND DRAINS AT VIRUPAKSHAPURA AND SURROUNDING AREA IN WARD NO. 09 (VIDYARANYAPURA). Rs.100.00 Lakhs			completed
			IMPROVEMENTS TO ROAD AND DRAINS AT NTI LAYOUT, IECHS LAYOUT, BASAVASAMITHI LAYOUT AND SURROUNDING AREA IN WARD NO. 09 (VIDYARANYAPURA). Rs.100.00 Lakhs			completed
			IMPROVEMENTS TO ROAD AND DRAINS AT DEFENCE LAYOUT AND SURROUNDINGS AREA IN WARD NO. 09 (VIDYARANYAPURA). Rs.100.00 Lakhs			completed

Sl No	Zone / Division	Name of the Package	Name of the Works included in the package	Estimated cost of the Package (Rs in Lakhs)	Tender Cost / Work Approved Amount (Rs in Lakhs)	Retr
13	Yelahanka Zone Byatarayana pura Division	PACKAGE NO. 07 (CONSISTS OF 7 WORKS)	IMPROVEMENTS TO ROADS, DRAINS AND FOOTPATH AT 1ST BLOCK 5TH,6TH BEL LAYOUT MAIN ROAD & CROSS ROADS IN WARD NO:09 (VIDYRANYAPURA) Rs. 100.00 Lakhs	1000.00	880.11	completed
			IMPROVEMENT TO ROADS,DRAINS AND FOOTPATH AT 4TH 5TH 6TH BLOCK HMT LAYOUT MAIN ROAD AND CROSS ROADS IN WARD NO:09 (VIDYRANYAPURA) Rs. 100.00 Lakhs			completed
			IMPROVEMENT TO ROADS, DRAINS AND FOOTPATH AT IECHS LAYOUT, BASAVASAMITHI SAPATHAGIRI LAYOUT, MAIN ROAD AND CROSS, ROADS IN WARD NO:09. Rs. 100.00 Lakhs			completed
			IMPROVEMENT TO ROADS, DRAINS AND DRAINS AT NARASIPURA DEFENCE LAYOUT, NTI LAYOUT MAIN ROAD AND CROSS ROADS IN WARD NO:09 (VIDYRANYAPURA). Rs. 100.00 Lakhs			completed
			IMPROVEMENT TO ROADS, DRAINS AND DRAINS AT VIRUPAKSHAPURA, THINDLU ROAD AND CROSS ROADS IN WARD NO. 09 (VIDYRANYAPURA). Rs. 100.00 Lakhs			completed
			IMPROVEMENT TO ROADS AND DRAINS AT MARIYAMMA BLOCK,RAGHURAM LAYOUT,GANGAMMA GUDI KALATHUR LAYOUT AND SURROUNDING AREAS IN WARD NO:011 (KUVEMPUNAGARA). Rs. 200.00 Lakhs			completed
			IMPROVMEENTS TO BALANCE ROADS AND DRAINS AT MS PALYA SRINIDHI LAYOUT, BALAJI LAYOUT TEACHERS LAYOUT VARADARAJANAGARA,VINAYAKANAGARA AND SURROUNDING AREAS IN WARD NO:11 (KUVEMPUNAGARA). Rs 300.00 Lakhs			completed
14	Yelahanka Zone / Project Division	PACKAGE No-01 Development and providing grill fencing and other development works at yelahanka Govt Degree collage, Rajiv Gandhi park, tree park, Nethaji park, Basaveshwara park,judicial layout park and someshwara hill and surrounding areas in ward no -01,03,04 of yelahanka Assembly Constituency.	Establishing of a Digital Computer Labs at Govt Degree college in kempegowda ward no -01	1020.00	892.00	completed
			Additional Development works at Yelahanka Govt Degree College in kempegowda ward no -01			completed
			Additional Development works to Govt Ayurvedic Hospital in yelahanka upanagara ward no -04			completed
			Development of Kalyani, construction of community toilet and Amphi theater to Someshwara Hill in Ward No.03 of Yelahanka Assembly Constituency			completed
			Development and providing grill fencing to Rajiv Gandhi park, Tree Park, Nethaji park, Basaveshwara Park, Judicial Layout Parks and sorrounding parks in 'A' Sector Ward No.04 of Yelahanka Assembly Constituency			completed
			Providing landscaping and beautification to Mini Vidhana Soudha in Ward No.01 of Yelahanka Assembly Constituency			completed
15	Yelahanka Zone / Project Division	PACKAGE No-02 Construction of Samudhaya Bhavana Building and Bus shelter & providing grill fencing and other development works at 407 SFS park, 707 SFS park, Sri madivala machideva park and Major Sandeep Unnikrishnan Park of Yelahanka Assembly Constituency Under Amrutha Nagarothana Grants	Construction of Samudaya Bhavana Building at Attur village in ward no -03	1000.00	874.00	completed
			Providing and supplying of benches to Schools and Collages in Yelahanka Assembly constituency.			completed
			Construction of Bus Shelters in various places of Yelahanka Assembly Constituency.			completed
			Development and providing grill fencing in 407 SFS Parks, 707 SFS Parks and Surrounding Area Parks in Ward No.03 of Yelahanka Assembly Constituency			completed
16	Yelahanka Zone / Project Division	PACKAGE No-03 Providing grill fencing and other developmental works at Sardara vallabai patel park, Sangolli rayanna park, Ambedkar park and Providing Gym & Children Play Equipments to Various Parks In Yelahanka Assembly Constituency Under Amrutha Nagarothana Grants	Improvements and development of Sri Madivala Machideva park, Major Sandeep Unnikrishnan Park, In Attur ward no -03 of Yelahanka Assembly Constituency	1150.00	1040.00	completed
			Repairs and Replacement of Items of Gym Equipments, Children Play Equipments and Gazebo's at various parks in Ward No.01, 02, 03 and Ward No.04 of Yelahanka Assembly Constituency			completed
			Development and providing grill fencing in 4th Phase Parks, 5th Phase Parks, and Surrounding Area Parks in Ward No.03 of Yelahanka Assembly Constituency			completed
			Providing Ornamental Name boards in various parks of Ward No.03 and Ward No.04 of Yelahanka Assembly Constituency			completed
			Improvements and development of Sardar Vallabai patel park, Sangolli Rayanna Park, Ambedkar park in ward no -03 & 04 of Yelahanka Assembly Constituency			completed

Sl No	Zone / Division	Name of the Package	Name of the Works included in the package	Estimated cost of the Package (Rs in Lakhs)	Tender Cost / Work Approved Amount (Rs in Lakhs)	Remarks
17	Yelahanka Zone / Project Division	PACKAGE No-04 Construction of Classrooms to Govt PU College and providing grill fencing and Other developmental Works to ISRO layout Park, Vishweshwarayya park, Raj kumar Park, Sri Saibaba park Yelahanka Assembly Constituency Under AmruthaNagarothona Grants	Construction of Additional Class rooms at Yelahanka Govt PU collage in kempegowda ward no -01	950.00	846.00	completed
			Providing Sculptures and Murals in various places of yelahanka Assembly constituency.			completed
			Development and providing grill fencing to Parks and Providing Gym Equipments and Children Play Equipments in Ward No.02 of Yelahanka Assembly Constituency (ISRO Layout and Opposite to Puttenahalli Bus stop)			completed
			Development and providing grill fencing to Vishveshvariah Park, Raj Kumar Park, Sri Saibaba Park and surrounding parks in 'B' Sector Ward No.04 of Yelahanka Assembly Constituency			completed
18	Yelahanka Zone / Project Division	PACKAGE No-05 Development of roads and drains at Kasagattapura, Vaderahalli, shivakote, Kachohalli grama panchayathi Limits and surrounding areas of Yelahanka Assembly Constituency Under Amrutha Nagarothona Grants.	Development of roads and drains in Guni Agrahara, Byalkere, Soladevanahalli, Kempapura and Surrounding areas of Kasagattapura grama panchayathi Limits, Yelahanka Assembly Constituency	1600.00	1399.00	completed
			Development of roads and drains in Medi Agrahara, Shamarajpura, Veerasagara and Surrounding areas of Vaderahalli grama panchayathi Limits, Yelahanka Assembly Constituency			completed
			Development of roads and drains in Mavallipura, Kurubarahalli, Muthurkuru, Lingarahalli and Surrounding areas of Shivakote grama panchayathi Limits, Yelahanka Assembly Constituency			completed
			Development of roads and drains in Industrial Area, Gopalaiah Layout, Byraveshwara Layout and Surrounding areas of Kachohalli grama panchayathi Limits, Yelahanka Assembly Constituency			completed
19	Yelahanka Zone / Project Division	PACKAGE No-06 Development of roads and drains at Machohalli, Kadabagere, Gollarahatti, Singanayakanahalli Grama panchayathi limits and surrounding areas of Yelahanka Assembly Constituency Under Amrutha Nagarothona Grants	Development of roads and drains in Vivekananda Nagar, Machohalli Colony, Gandhi Vrudhashrama and Surrounding areas of Machohalli grama panchayathi Limits, Yelahanka Assembly Constituency	1600.00	1403.00	completed
			Development of roads and drains in Srinidhi Layout, Balaji Layout, MNK Layout and Surrounding areas of Kadabagere grama panchayathi Limits, Yelahanka Assembly Constituency			completed
			Development of roads and drains in Gollarahatti and Surrounding areas of Gollarahatti grama panchayathi Limits, Yelahanka Assembly Constituency			completed
			Development of roads and drains in Singanayakanahalli and Surrounding areas of Singanayakanahalli grama panchayathi Limits, Yelahanka Assembly Constituency			completed
20	Yelahanka Zone / Horticulture Division	Up gradation, Maintenance and New Landscape Development of Parks at Yelahanka Lake Park, Lalbahaddur Shasthry Park, SFS 407, 4th Main Road Parks, Basavalingappa Park, Deo Marvel Layout Park, Maasthi Venkatesha Iyengar Park, A Sector 3rd and 4th Main in Yelahanka Newtown Parks, Aralikatte, Sharadha Nagara Arch Park, Amogha Varshini Park, Judicial Layout Parks, A Sector 11th Main and 5th Cross Parks and Median at Allalasandra Road.	Upgradation and Maintenance of park at Yelahanka Lake Park	500.00	419.00	completed
			New Landscape Development and Maintenance of park at GKVK in Shivanahalli and Vinivink Shasthry Layout (Lalbahaddur Shasthry) Park			completed
			Upgradation and Maintenance of parks at 4th Stage Behind MIRANDAA school in Yelahanka newtown (S-10) and SFS 407, 4th Main Road park in Yelahanka Newtown (P-407-1)			completed
			New Landscape Development and Maintenance of park at Basavalingappa, Deo Marvel Layout and Maasthi Venkatesha Iyengar park			completed
			Upgradation and Maintenance of park at A Sector 3rd & 4th Main in Yelahanka newtown (P-A-2)			completed
			New Landscape Development and Maintenance of park at Aralikatte, Sharadha Nagara Arch park Amogha varshini park and Judicial Layout 1st Cross park			completed
			Upgradation and Maintenance of park at A Sector 11th Main and 5th Cross (P-A-1) (Subhash Chandra Bose) park			completed
			Landscape Development and Maintenance of Median at Allalasandra road			completed

Sl No	Zone / Division	Name of the Package	Name of the Works included in the package	Estimated cost of the Package (Rs in Lakhs)	Tender Cost / Work Approved Amount (Rs in Lakhs)	Rev
21	Yelahanka Zone / Electrical Division	Providing Decorative / Ornamental / Pathway Lights with Poles in Parks and Footpaths and energy efficient street light control switches, control wires, poles ABC cable and other accessories in Ward No.01, 03 and 04	Providing Decorative / Ornamental / Pathway Lights with Poles in Parks and Footpaths and energy efficient street lights, real time street light control switches, control wires, poles ABC cable and other accessories in Ward No.01, 03 and 05	500.00	464.00	completed
22	Yelahanka Zone / Electrical Division	Providing Energy Efficient street lights, Real time Street Light Control switches, Control Wires, poles, ABC cable and other accessories in Ward No 03 & 02.	Providing Energy Efficient street lights, Real time Street Light Control switches, Control Wires, poles, ABC cable and other accessories in Ward No 03 & 02.	500.00	465.00	completed
Total				25000.00	22012.46	

BRUHAT BENGALURU MAHANAGARA PALIKE
Details of Amrutha Nagarothana Grant Package Works

DIVISION : PROJECT CENTRAL

SL No	Name of the Package	Name of the works included in the package	Estimated cost of the package (Rs in Crs)	Status / Remarks
1	Balance work of comprehensive development of Church street road under Tender SURE guidelines	Comprehensive development of Church street road under Tender SURE guidelines	10.73	Work completed .
2	Comprehensive Development of Gubbi Thotadappa Road from Shantala Circle to Khodays Circle under Tendersure Guidelines (Balance Works)	Comprehensive Development of Gubbi Thotadappa Road from Shantala Circle to Khodays Circle under Tendersure Guidelines (Balance Works)	8.70	Work nearing to completion.
3	White Topping to 100 Feet Road Indiranagar (Phase-2 Package-7), CMH Road (Phase-2 Package-6) & Inner Ring Road (Phase 2 Package-8) (Balance Portions)	White Topping to 100 Feet Road Indira nagar Bangalore (Balance Portions)	3.00	Work nearing to completion.
		White Topping to CMH Road Indira nagar Bangalore (Balance Portions)	3.00	Work nearing to completion.
		White Topping to Inner Ring Road Bangalore (Balance Portions)	3.00	Work Completed.
4	Improvements to Footpath works at Thanisandra Main Road from Nagavara Circle to Baglur Cross (Balance Works)	Improvements to Footpath works at Thanisandra Main Road from Nagavara Circle to Baglur Cross (Balance Works)	20.00	Work in progress

5	Comprehensive development of road under Tender SURE guidelines with White topping roads Nagarbhavi 80 feet road from Outer Ring road to Kengunte Circle	Comprehensive development of road under Tender SURE guidelines with White topping roads Nagarbhavi 80 feet road from Outer Ring road to Kengunte Circle	16.00	Work in progress
6	Comprehensive development of road under tender sure guidelines with white topping to Jawaharlal Nehru road	Comprehensive development of road under tender sure guidelines with white topping to Jawaharlal Nehru road	20.00	Work nearing to completion.
7	Construction of additional flyover at Basaweshwara Nagar junction, balance work and integrating with 72nd cross flyover along West of Chord road, Bengaluru	Construction of additional flyover at Basaweshwara Nagar junction, balance work and integrating with 72nd cross flyover along West of Chord road, Bengaluru	20.64	Work Completed and Opened for Traffic on 03.02.2023.
8	Balance works of White Topping roads taken up under Phase-2, Package-3	1. Jayanagar Complex Surrounding roads. 2. 1st Cross Empaire Road Koramangala. 3. 7th cross Koramangala. 4. 80Feet Road Koramangala.	20.00	Work in progress
9	Signal Free Corridor along old airport road	Signal Free Corridor along old airport road	13.20	Police permission awaited for commencing wind tunnel underpass work.

10	Comprehensive development of road under Tender SURE guidelines to Taralbalu road to Bellary road via CM residence to Rabindranath Tagore circle & Comprehensive development of road under Tender SURE guidelines with Providing white topping to Taralbalu road from R T Nagar main road to Citizen park in Ward no. 46 J C Nagar(BMTC depo)	Comprehensive development of road under Tender SURE guidelines to Rabindranath Tagore circle to J C Nagar(BMTC depo) of length 1500m	18.00	Work in progress
		Comprehensive development of road under Tender SURE guidelines with Providing white topping to Taralbalu road from R T Nagar main road to Citizen park of length 500m .	11.00	
11	Jayanagara 11th main and siddaya puranika road underTender SURE guidelines	Jayanagara 11th main and siddaya puranika road underTender SURE guidelines	34.50	Work in progress
12	Comprehensive development of Doddanakundi Main road	Comprehensive development of Doddanakundi Main road	9.60	Work in progress
13	Development of Banaswadi 8th main road	Development of Banaswadi 8th main road	23.54	Work in progress
14	Junction improvements-Beautification of AnandaRoa circle, Mysore Road,(BHEL junction) Below Steel Flyover and Trilite Junction	Anandrao Circle	12.50	Work in progress.
		Mysore Road (BHEL unction),		Work in progress.
		Below Steel Flyover at Shivananda circle,		Work in progress.
		Trilite Junction(Racecourse Road)		Work in progress.
Total			247.41	

BRUHAT BENGALURU MAHANAGARA PALIKE

Details of Amrutha Nagarothana Grant Packages Works

DIVISION : Education

SL No	Name of the Package	Name of the works included in the package	Estimated cost (Rs in Crs)	Remarks
1	Construction of BBMP School and College Buildings at Mathikere in R R Nagar Assembly Constituency, Bengaluru	Construction of BBMP School and College Buildings at Mathikere in R R Nagar Assembly Constituency, Bengaluru	11.00	Yet to be started
2	Construction of New and Additional Floor to BBMP Schools and College Buildings at Herohalli, Ullalu, Varahasandra & Talaghattapura in Yeshwanthpur Assembly Constituency, Bengaluru	Construction of BBMP Nursery School at herohalli, Yeshwanthpura Constituency.	3.16	Yet to be started
		Construction of BBMP School at Thalaghattapura, Yeshwanthpura Constituency.	1.87	work is under progress.
		Construction of BBMP School at Varahasandra, Yeshwanthpura Constituency.	1.97	Yet to be started
		Construction of BBMP High School and PU College at Ullal, Yeshwanthpura Constituency.	11.00	Work in progress.
3	Education buildings in Bommanahalli zone (Lakkasandra, Arehalli, Garebhavipalya (Mangammanapalya), Uttarahalli	Construction of New and Additional Floor to BBMP High Schools and College Buildings at Lakkasandra.	2.50	Yet to be started
		Construction of New and Additional Floor to BBMP High Schools and College Buildings at Arehalli.	3.79	Yet to be started
		Construction of New and Additional Floor to BBMP High Schools and College Buildings at Garebhavipalya (Mangammanapalya).	7.00	Yet to be started
		Construction of New and Additional Floor to BBMP High Schools and College Buildings at Uttarahalli.	3.21	Yet to be started
4	Education buildings in South zone (Bannappa Park, Mothinagar, Kastruiba Nagar, Vijaynagar, Chamrajpete)	Construction of New and Additional Floor to BBMP High Schools and College Buildings at Bannappa Park.	4.68	

		Construction of New and Additional Floor to BBMP High Schools and College Buildings at Mothinagar.	1.31	Yet to be started
		Construction of New and Additional Floor to BBMP High Schools and College Buildings at Kastruiba Nagar.	3.33	
		Construction of New and Additional Floor to BBMP High Schools and College Buildings at Vijaynagar.	1.30	
		Construction of New and Additional Floor to BBMP High Schools and College Buildings at Chamrajpete.	1.67	
5	Education buildings in Byatarayanapura Constituency (Thanisandra, Agrahara, vinayak nagar, Kodigehalli)	Construction of BBMP High School and PU College at Kattigenahalli (Bhagaluru Cross)	7.28	work in progress.
		Construction of BBMP High School and PU College at Agrahara layout	2.43	Yet to be started
		Construction of BBMP High School and PU College at Kattigenahalli (Vinayaka nagara)	5.43	
		Construction of BBMP High School and PU College at Thanisandra	12.86	
6	Construction of school /college building at Vijinapura in Mahadevpura zone and shettihalli in Dasarahalli Zone	Construction of school /college building at Vijinapura in Mahadevpura zone	7.00	Yet to be started
7	Construction of New School and College Building at Govindarajanagar Thimmenahalli West Zone and PU College Building at Yelahanka and School Building at 4th Phase Yelahanka in Yelahanka Zone Bengaluru. Total Estimate Cost is Rs.1200.00 Lakhs	Construction of school /college building at shettihalli in Dasarahalli Zone	9.00	Yet to be started
		Construction of BBMP High School and PU College at Govindarajanagara (Thimmenahalli) West Zone.	5.00	Work in process
		Construction of Additional Class Rooms and other developmental works to Govt. PU College Yelahanka.	5.00	
		Construction of Additional Class Rooms and other developmental works to Govt. Higher Primary School, Yelahanka, 4th Phase in Yelahanka Zone	2.00	Yet to be started

8	Construction of New and Additional Floor to BBMP Schools and PU College Buildings at Magadi road Kodandarampura and Marappanapalya Bengaluru Total Estimated Cost is Rs.1150.00 Lakhs	Construction of BBMP High Schools and PU College and Degree and Post Graduation at Magadi road	4.00	Work in progress.
		Construction of BBMP High Schools and PU College at Kodandarampura	4.00	
		Construction of BBMP Primary, High Schools and PU College at Marappanapalya	3.50	Yet to be started
9	Construction of New and Additional Floor to BBMP Schools and College Buildings at Gundappa Park, Jogupalya, Neelsandra, Austin Town and Shanthinagar, Bengaluru	Construction of BBMP Nursery School at Gundappa Park	0.95	work in progress
		Construction of BBMP Boy's High School at Jogupalya	1.35	
		Construction of BBMP Girl's PU College at Jogupalya	1.58	
		Construction of BBMP Nursery and Primary School at Neelsandra	1.72	
		Construction of BBMP Girl's Primary School and PU College at Austin Town	14.00	
		Construction of BBMP Primary, High School, PU College and Degree College at Shanthi nagar	15.00	
10	Education buildings in East zone(Byadarahalli, Pulakeshinagar Pillanna nagar, Bharthinagar, Jayamahal Narayana Pille street, Broadway (2), Coxtown, Murphin town, Ganganagara)	Construction of BBMP Nursery School at Byadarahalli	0.50	Yet to be started
		Construction of BBMP PU College at Cleveland Town Pulakeshi nagar	3.15	
		Construction of BBMP PU College at Pillana garden	1.36	
		Construction of BBMP Nursery School at Cooks Road, Bharathinagar Ward no.91	0.70	
		Construction of BBMP Nursery, Primary, High School and PU College at Jayamahal Narayana Pillai Street	4.22	

		Construction of compound wall Hafeza School at Broadway	0.93	Work in progress
		Construction of BBMP Nursery School at Broadway	1.15	Yet to be started
		Construction New building of BBMP Nursery and High School at CoxTown	0.50	
		Construction of BBMP High School at Murphy Town	0.80	
		Construction of BBMP High School at Ganganagar	0.80	
11	Furniture for School building	Furniture for School building	6.00	Yet to be started
		Total	180.00	

BRUHAT BENGALURU MAHANAGARA PALIKE
Details of Amrutha Nagarothana Grant Packages Works
DIVISION : HEALTH

SL No	Name of the Package	Name of the works included in the package	Estimated cost of the package (Rs in Crs)	Remarks
1	Construction of New Urban Primary Health Centres (UPHC), Upgradation of UPHC, Maternity & referral Hospitals in RR nagar Zone	Construction of Urban Primary Health Centre Building at Ward No. 38, H.M.T, Bengaluru	1.300	Work Yet to be started.
		Construction of Urban Primary Health Centre Building at Ward No. 73, KOTTIGE PALYA, Bengaluru.	1.280	
		Repairs, Renovation and Upgradation Works to Primary Health Centre at Jalahalli in Ward no 16.	0.250	
		Repairs, Renovation and Upgradation works to Primary Health Centre at Bangarappanagar in Ward No. 160	0.400	
		Upgradation of Primary Health Centre at Yeshwanthpura in ward no. 37	0.280	
		Upgradation of Primary Health Centre at Laggere in ward no. 69	0.280	
		Repairs & Renovation Works to Primary Health Centre at Mathikere in ward no. 17	0.120	
		Repairs & Renovation Works to Nandini Layout Maternity hospital in ward no. 42	0.400	
		Repairs & Renovation Works and Upgradation to Primary Health Centre at Thippenahalli in ward no. 40.	0.390	
		Repairs, Renovation and Upgradation works to Primary Health Centre at Kengeri in ward no. 198.	0.460	
		Repairs, Renovation and Upgradation works to Primary Health Centre at Ullalu in ward no. 130	0.130	
		Repairs, Renovation and Upgradation Works to Primary Health Centre at Kengeri Upanagar in ward no. 159.	0.350	

SL No	Name of the Package	Name of the works included in the package	Estimated cost of the package (Rs in Crs)	Remarks
2	Construction of New UPHC South and Bommanahalli Zone	Construction of Urban Primary Health Centre Building at Ward No. 132 Attiguppe.	0.755	work in progress.
		Construction of Urban Primary Health Centre Building at Ward No. 123 Vijayanagara.	0.755	
		Construction of Urban Primary Health Centre Building at Ward No. 158 Deepanjalinaraga.	0.755	
		Construction of Urban Primary Health Centre Building at Ward No. 133 Hampinagara.	0.755	
		Construction of Urban Primary Health Centre Building at Ward No. 169 Byrasandra	0.785	
		Construction of Urban Primary Health Centre Building at Ward No. 177, J P Nagara.	1.085	
		Construction of Urban Primary Health Centre Building at Ward No. 168 Pattabhiramanagara.	0.775	
		Construction of Urban Primary Health Centre Building at Ward No. 162 Girinagara.	1.085	
		Construction of Urban Primary Health Centre Building at Ward No. 186 Jaraganahalli.	0.830	
		Construction of Urban Primary Health Centre Building at Ward No. 190 Managammanapalya.	1.085	
		Construction of Urban Primary Health Centre Building at Ward No. 187 Puttenahalli.	1.080	
		Construction of Urban Primary Health Centre Building at Ward No. 182 Padmanabhanagara.	0.755	
		Renovation of Adugodi Urban Primary Health Centre Building at Ward No. 147.	0.155	
		Construction of Additional Floor and Renovation to the Existing UPHC Building at Wilson Garden, Ward No. 145.	0.205	
3	Repairs and upgradation of Existing Urban primary health centers (UPHC's) & Maternity / Referral Hospital Buildings in BBMP South Zone Limits	Repaire and Upgradation works of existing UPHC at N S Palya, Ward No 176.	0.590	Work in Progress.

SL No	Name of the Package	Name of the works included in the package	Estimated cost of the package (Rs in Crs)	Remarks
		Repaire and Upgradation works of existing UPHC at C T Bed, Ward No 164.	0.640	
		Repair and Upgradation works to Adugodi Maternity Hospital.	0.220	
		Renovation to Tavarekere Priyadarshini Maternity Hospital.	0.130	
		Repair and Renovation works to Wilson Garden Maternity Hospital.	0.320	
		Repaire and Upgradation works of existing UPHC at West of Chord Road, Ward No 124.	0.590	
		Renovation of Vidyapeeta Urban Primary Health Centre Building at Ward No. 164.	0.150	
		Repaire and Upgradation works of existing UPHC at T R Mill, Ward No 140.	0.640	
		Repair and Upgradation works to Azad Nagar Maternity Hospital.	0.750	
		Repair and Upgradation works to Gavipuram Guttahalli Maternity Hospital.	0.650	
		Repaire and Upgradation works of existing UPHC at Kumaraswamy Layout, Ward No 181.	0.590	
		Repair and Upgradation works to Banashankari Referral Hospital.	0.540	
		Repaire and Upgradation works of existing UPHC at J P Nagar, Ward No 178.	0.590	
		Renovation of Jayanagar Urban Primary Health Centre Building at Ward No. 153.	0.185	
		Repair and Renovation works to H Siddaiah Maternity Hospital.	0.990	
		Repair and Upgradation works to Jayanagar Maternity Hospital.	0.400	
		Repair and Upgradation works of existing UPHC at Bapujinagar, Ward No 134.	0.590	

SL No	Name of the Package	Name of the works included in the package	Estimated cost of the package (Rs in Crs)	Remarks
		Repair and Upgradation works of existing UPHC at Avalahalli, Ward No 157.	0.590	
		Repair and Upgradation works of existing UPHC at Pobbathi, Ward No 143.	0.125	
		Renovation of Dasappa Urban Primary Health Centre Building at Ward No. 119.	0.230	
		Repair and Renovation works to Dasappa Maternity Hospital.	0.230	
		Repair and Renovation works to Pobbatti Maternity Hospital.	0.150	
		Repair and Renovation works to N R Colony Maternity Hospital.	0.200	
4	Construction of New UPHC at East and Yelahanka Est Cost 1267.00	Construction of Urban Primary Health Centre Building at Ward No. 114, Agaram, Bengaluru.	0.740	works are in Progress
		Construction of Urban Primary Health Centre Building at Ward No. 116, Neelasandra, Bengaluru.	0.805	
		Construction of Urban Primary Health Centre Building at Ward No. 18, Radhakrishna Temple, Bengaluru.	0.775	
		Construction of Urban Primary Health Centre Building at Ward No. 113, Konena Agrahara, Bengaluru.	1.055	
		Construction of Urban Primary Health Centre Building at Ward No. 58 (121), Old Thippasandra, Bengaluru.	1.055	
		Construction of Urban Primary Health Centre Building at Ward No. 28, Kammanahalli, Ramaswamypalya Bande Ground, Bengaluru.	1.070	
		Construction of Urban Primary Health Centre Building at Ward No. 24, HBR Layout, Bengaluru.	1.130	
		Construction of Urban Primary Health Centre Building at Ward No. 110, Sampangiramnagar, Bengaluru.	0.740	

SL No	Name of the Package	Name of the works included in the package	Estimated cost of the package (Rs in Crs)	Remarks
		Construction of Urban Primary Health Centre Building at Ward No. 62, Ramaswamypalya, Bengaluru.	1.055	
		Construction of Urban Primary Health Centre Building at Ward No. 91, Bharathinagar Nehrupuram, Bengaluru.	1.080	
		Construction of Urban Primary Health Centre Building at Ward No. 61, S K Garden, Williamson Town, Bengaluru.	1.055	
		Construction of Urban Primary Health Centre Building at Ward No. 47, Diddananagar, D J Halli, Bengaluru.	1.055	
		Construction of Urban Primary Health Centre Building at Ward No. 04, Yelahanka Satellite Town, Judicial Layout, Chikkabommasandra, Bengaluru.	1.055	
5	Upgradation of UPHC, Maternity & Referral Hospitals in East zone Est Cost 1428.25	Repairs & upgradation of Urban Primary health Centre (UPHC) Austin town in ward no. 115	0.505	work in progress.
		Repairs & upgradation of Urban Primary health Centre (UPHC) Ambedkarnagar in ward no. 111	0.045	
		Repairs & upgradation of Urban Primary health Centre (UPHC) Shanthinagar in ward no. 117	0.050	
		Repairs & upgradation of Urban Primary health Centre (UPHC) Domlur in ward no. 112	0.200	
		Upgradation of Ulsoor Referral Hospital	2.000	
		Upgradation of Austin town Maternity Hospital	2.465	
		Repairs & upgradation of Urban Primary health Centre (UPHC) Kodihalli in ward no. 88	0.550	
		Repairs & upgradation of Urban Primary health Centre (UPHC) Murphy town in ward no. 80	0.555	
		Repairs & upgradation of Urban Primary health Centre (UPHC) Bhuvaneshwarinagar in ward no. 57	0.490	
		Repairs & upgradation of Urban Primary health Centre (UPHC) Coxtown in ward no.59	0.045	

SL No	Name of the Package	Name of the works included in the package	Estimated cost of the package (Rs in Crs)	Remarks
		Repairs & upgradation of Urban Primary health Centre (UPHC) Old Baiyappanahalli in ward no. 50	0.125	
		Repairs & upgradation of Urban Primary health Centre (UPHC) Cox town in ward no. 79	0.435	
		Repairs & upgradation of Urban Primary health Centre (UPHC) New bagalur layout in ward no. 60	0.555	
		Repairs & upgradation of Urban Primary health Centre (UPHC) Robertson road in ward no. 78	0.435	
		Repairs & upgradation of Urban Primary health Centre (UPHC) DJ halli in ward no. 47	0.090	
		Upgradation of D J halli Maternity Hospital	1.830	
		Upgradation of Cox town Maternity Hospital	1.685	
		Repairs & upgradation of Urban Primary health Centre (UPHC) Sulthanpalya in ward no. 32	0.515	
		Repairs & upgradation of Urban Primary health Centre (UPHC) M.R.Palya in ward no. 62	0.055	
		Repairs & upgradation of Urban Primary health Centre (UPHC) Tasker town in ward no. 92	0.450	
		Repairs & upgradation of Urban Primary health Centre (UPHC) Vasanthnagar in ward no.93	0.510	
		Repairs & upgradation of Urban Primary health Centre (UPHC) Banaswadi in ward no. 27	0.075	
		Repairs & upgradation of Urban Primary health Centre (UPHC) Kacharakanahalli in ward no. 29	0.030	
		Repairs & upgradation of Urban Primary health Centre (UPHC) Cholanayakana halli in ward no. 22	0.500	
		Upgradation of Ganga nagar Maternity Hospital	0.087	
6	Upgradation of UPHC in Yelahanka Zone of BBMP limits	Repairs & upgradation of Urban Primary health Centre (UPHC) MS palya in ward no. 4	0.455	works under progress

SL No	Name of the Package	Name of the works included in the package	Estimated cost of the package (Rs in Crs)	Remarks
	Est cost 194.00	Repairs & upgradation of Urban Primary health Centre (UPHC) APTS Yelahanka in ward no. 1	0.150	work in progress.
		Repairs & upgradation of Urban Primary health Centre (UPHC) Atturu in ward no. 3	0.200	
		Repairs & upgradation of Urban Primary health Centre (UPHC) Agrahara Layout in ward no. 5	0.085	
		Repairs & upgradation of Urban Primary health Centre (UPHC) Sahakaranagara in ward no. 9	0.415	
		Repairs & upgradation of Urban Primary health Centre (UPHC) Thindlu in ward no. 10	0.540	
		Repairs & upgradation of Urban Primary health Centre (UPHC) Amruthahalli in ward no. 7	0.070	
		Repairs & upgradation of Urban Primary health Centre (UPHC) kodigehalli, in ward no. 8	0.025	
7	Constrcution of new Quaters for doctor and Staff	Constrcution of new Quaters for doctor and Staff	5.400	Work Yet to be started.
8	New Construction of Urban Primary Health Centre Buildings in Ward no. 41 and Ward No. 39 and Repair and Upgradation of Urban Primary Health Centres in Ward No. 13 and Ward No. 15 in Dasarahalli Zone. Est cost Rs. 2.205 Cr	New Construction of Urban Primary Health Centre Buildings in Ward No. 39 in Dasarahalli Zone	0.800	Work in progress
		New Construction of Urban Primary Health Centre Buildings in Ward no. 41 in Dasarahalli Zone	0.800	
		Repair and Upgradation of Urban Primary Health Centres in Ward No. 13 in Dasarahalli Zone	0.035	
		Repair and Upgradation of Urban Primary Health Centres in Ward No. 15 in Dasarahalli Zone	0.570	
9	Construction of 04 UPHC Mahadevpura Zone of BBMP Lban Primary Health Centre	Construction of New Urban Primary Health Centre Buildings in Ward no. 53 of basavanapura ,lourd nagar,swathantra nagar ,krishnarajpura,bengaluru	0.800	Work in progress

SL No	Name of the Package	Name of the works included in the package	Estimated cost of the package (Rs in Crs)	Remarks
	Buildings in ward no. 53,54, 82 & 150 and repair and Upgradation of 07 Urban Primary Health Centre in ward no. 25, 56, 83, 85,86, 87 & 149 of Mahadevapura zone limits, Bengaluru. (Est. cost Rs. 5.79 Cr)	Repair and Upgradation of Urban Primary Health Centres in Ward No. 56 of Madevapura Zone limits, Bengaluru.	0.030	
		Repair and Upgradation of Urban Primary Health Centres in Ward No. 25, of Madevapura Zone limits, Bengaluru.	0.635	
		Repair and Upgradation of Urban Primary Health Centres in Ward No. 87 of Madevapura Zone limits, Bengaluru.	0.480	
		Construction of New Urban Primary Health Centre Buildings in Ward no. 54, sy no:07, hoodi circle, Mahadevpura	0.800	
		Construction of New Urban Primary Health Centre Buildings in Ward no. 82, Near Govt school, Gurudacharpalya, Bengaluru.	0.800	
		Construction of New Urban Primary Health Centre Buildings in Ward no. 150, Sy no:08, Near, anjandri school, Doddakannalli, Bengaluru	0.800	
		Repair and Upgradation of Urban Primary Health Centres in Ward No. 149 of Madevapura Zone limits, Bengaluru.	0.395	
		Repair and Upgradation of Urban Primary Health Centres in Ward No. 83 of Madevapura Zone limits, Bengaluru.	0.525	
		Repair and Upgradation of Urban Primary Health Centres in Ward No. 86 of Madevapura Zone limits, Bengaluru.	0.395	
		Repair and Upgradation of Urban Primary Health Centres in Ward No. 85 of Madevapura Zone limits, Bengaluru.	0.130	

SL No	Name of the Package	Name of the works included in the package	Estimated cost of the package (Rs in Crs)	Remarks
10	Repairs & Upgradation of Urban Primary Health Centres (UPHC) in Bommanahalli Zone of BBMP Limits.	Construction of Additional Floor and Renovation to the Existing UPHC Building at Uttarahalli, Ward No. 185.	0.230	Work yet to be started
		Renovation of Singasandra urban primary health centre building at Ward No:191,Bengaluru	0.350	
		Construction of additional floor and renovotion to the existing UPHC Building of Begur ward no:192	0.690	
		Renovation to the existing UPHC building at ko ward no 196	0.160	
		Construction of Additional Floor and Renovation to the Existing UPHC Building at Uttarahalli, Ward No. 175, Roopena agrahara	0.230	
		Renovation to the existing UPHC building at kodi chikanahalli ward no 188	0.310	
		Construction of additional floor and renovotion to the existing UPHC ward no:189	0.110	
		Repair and ugdraton of UPHC in ward no 174	0.590	
11	Construction of New UPHC, upgradation of UPHC, Maternity & Refferal Hospitals in West Zone of BBMP limits Total Estimated Cost 1401.00 Lakhs	Construction of BBMP Urban Primary Health Centre at Ward No 136 JagaJeevanram Nagar at Chamarajapete Bengaluru	0.810	Work yet to be started
		Construction of BBMP Urban Primary Health Centre at Ward No 139 At Rayan road at Chamarajapete Bengaluru	0.965	Work in progress
		Repairs and Renovation of Azadnagar UPHC in Ward No. 143	0.380	Work yet to be started
		Upgradation and Repairs to Anjanappa garden UPHC in Ward No. 141	0.245	Work in progress
		Repairs of Dr. Babujagajeevanram General Hospital	0.600	
		Repairs of Magadi Road Maternity Hospital	0.450	

SL No	Name of the Package	Name of the works included in the package	Estimated cost of the package (Rs in Crs)	Remarks
		Construction of Urban Primary Health Centre at Ward No. 109, Chikkapete ward at Bengaluru-560053.	0.780	
		Construction of Urban Primary Health Centre at Ward No. 67, Nagapura ward at Bengaluru.	0.770	
		Construction of Urban Primary Health Centre at Ward No. 102, Vrushabhavathi ward at Bengaluru.	0.815	
		Repair & Upgradation Works of existing UPHC at Peenya Kamalanagara UPHC Ward No. 74 Bengaluru.	0.510	
		Repair & Upgradation Works of existing UPHC at Shankar Nagar, Ward No. 44, West Zone, Bengaluru.	0.560	
		Repairs and Renovation of Ramachandrapura UPHC in Ward No. 97	0.085	
		Repairs and Renovation of Rajajinagara UPHC in Ward No. 108	0.120	
		Repairs and Renovation of Manjunathanagar UPHC Centre in Ward No 100	0.210	
		Upgradation to Primary Health Care Centre at Srirampura Lion UPHC in Ward No. 97	0.280	
		Repairs of Rajaji nagar Maternity Hospital	0.500	
		Repairs and Upgradation of Kamakshipalya UPHC in Ward No. 101	0.240	
		Repairs of Moodala Palya Maternity Hospital	0.450	
		Repair & Upgradation Works of existing UPHC at Pantharapalya, Ward No. 131, West Zone, Bengaluru.	0.590	
		Repair & Upgradation Works of existing UPHC at Moodalapalya, Ward No. 126, West Zone, Bengaluru.	0.560	
		Construction of Urban Primary Health Centre Building at Ward No. 106, Dr. Raj kumar Ward, Bengaluru.	1.060	

23/03/23

**Details of Amrutha Nagarothana Grant Package Works
BRUHAT BENGALURU MAHANAGARA PALIKE**

DIVISION : PROJECT CENTRAL

SL No	Name of the works included in the package	Estimated cost of the package (Rs in Crs)	Status / Remarks
1	Comprehensive development of Church street road under Tender SURE guidelines	10.73	Work completed /
2	Comprehensive Development of Gubbi Thotadappa Road from Shantala Circle to Khodays Circle under Tendersure Guidelines (Balance Works)	8.70	Work Completed. /
3	White Topping to 100 Feet Road Indira nagar Bangalore (Balance Portions)	3.00	Work nearing to completion.(fixtures to be fixed for footpath street lights)
	White Topping to Inner Ring Road Bangalore (Balance Portions)	3.00	Work Completed.
	White Topping to CMH Road Indira nagar Bangalore (Balance Portions)	3.00	Work nearing to completion.(fixtures to be fixed for footpath street lights)
4	Comprehensive development of road under tender sure guidelines with white topping to Jawaharlal Nehru road	20.00	Work Completed.

5	Comprehensive development of road under Tender SURE guidelines with White topping roads Nagarbhavi 80 feet road from Outer Ring road to Kengunte Circle	16.00	Work nearing to completion.
6	Improvements to Footpath works at Thanisandra Main Road from Nagavara Circle to Baglur Cross (Balance Works)	20.00	Work in progress
7	Construction of additional flyover at Basaweshwara Nagar junction, balance work and integrating with 72nd cross flyover along West of Chord road, Bengaluru	20.64	Work Completed
8	1. Jayanagar Complex Surrounding roads. 2. 1st Cross Empaire Road Koramangala. 3. 7th cross Koramangala. 4. 80Feet Road Koramangala.	20.00	Work in progress (Electrical Cabling work in progress)
9	Signal Free Corridor along old airport road	13.20	Police permission awaited for commencing wind tunnel underpass work.
10	Comprehensive development of road under Tender SURE guidelines to Rabindranath Tagore circle to J C Nagar(BMTC depo) of length 1500m	18.00	Utility shifting works are completed on both sides except HDPE Pipe laying work on RHS. Road cut portion strengthening work is under progress to start White topping.

	Comprehensive development of road under Tender SURE guidelines with Providing white topping to Taralbalu road from R T Nagar main road to Citizen park of length 500m .	11.00	White topping and footpath improvement works are completed and approach roads to be asphalted.
11	Jayanagara 11th main and siddaya puranika road underTender SURE guidelines	34.50	Footpath works are completed in 11th main upto Raghavendra swamy matt and M.S pipe laying work in progress at 24th main road.
12	Comprehensive development of Doddanakundi Main road	9.60	Survey Work,Marking,Drawings, etc., under progress
13	Development of Banaswadi 8th main road	23.54	Work in progress (progress is nill due to BWSSB work is going on)
14	Anandrao Circle	12.50	Work in progress.
	Mysore Road (BHEL junction),		Work in progress.
	Below Steel Flyover at Shivananda circle,		Work in progress.
	Trilite Junction(Racecourse Road)		Work in progress.
Total		247.41	

BRUHAT BANGALORE MAHANAGARA PALIKE

Mahadeva pura.

Amrutha Nagarothana Grant Details pertaining to Executive Engineer RI-Mahadevapura Division in the Year 2022-23

as on 22.07.2024

SI No	Package No	GO SI No	Road Name	Length in Kms	Amount in Lakhs	Tender Amt	Job Code	Name of the Agency	Name of the PMC	Work Order No & Date	Stipulated date of Completion	Probable date of Completion	Financial Progress (in lakhs)	Physical progress in %	Total Pkg Physical Progress in %	Work Status	Remark
UDD 188 MNY 2021(E) Bengaluru, Dated . 21-04-2022																	
1	Comprehensive Development of Arterial and Sub-Arterial Roads under Chief Minister's Amrutha Nagarothana Grant for the Year-2022-23 Package -I	1	Improvement and Asphaltting of Road from ORR Doddenekundi main Road to Garudacharpalya via Goshala Road in RI Mahadevapura Division	1.50	150.00	2842.33	317-23-000036	M Venkata Chalapathi	M/s Tejas Consultant	EE/RI/M-Pura/WO/1/22-23 Dtd: 12/10/2022	11/07/2023	31.08.2024	1596.80	70%	69%	Work Under Progress	Garudacharpalya CN
2		2	Improvements of Drain, Footpath & Asphaltting of Road from Kadugodi Railway Bridge to BBMP Limit via Junior College Road, PNC College Road in RI Mahadevapura Division	4.00	800.00									80%		Work Under Progress	Belthur Suresh
3		3	Comprehensive Development of Balance Length of Choulkere Main Road in RI Mahadevapura Division	2.00	300.00									25%		Work Under Progress	Bellandur SN
4		4	Widening & Improvements of Balance Length of Vijayanagara Main Road (Munsing Hosp Road) in RI Mahadevapura Division	1.00	400.00									60%		Work Under Progress	Hagaduru Ravi
5		5	Improvement and Asphaltting of Existing road from Hennur Bagalur Main Road to RRMP Limit (upto Ramapura Lake) via Bilishivale in RI Mahadevapura Division	2.00	700.00									70%		Work Under Progress	Hoodi Suresh
6		6	Improvement and Asphaltting of Existing Road from Belthur medahalli Road to Kodigehalli Road in RI Mahadevapura Division	2.00	500.00									60%		Work Under Progress	Belthur Suresh
7		7	Resurfacing of main road from Kundalahalli Gate to Sai baba Temple Main Road and Manjunatha Layout Road to Munnekolalu in RI Mahadevapura Division	1.00	100.00									100%		Completed	Munnekolalu Ramesh
8		8	Improvements and Resurfacing of SJR Dental College Road from ORR to OAR via Munnekolalu in RI Mahadevapura Division	3.00	300.00									90%		Work Under Progress	Munnekolalu CN

Sl No	Package No	GO Sl No	Road Name	Length in Kms	Amount in Lakhs	Tender Amt	Job Code	Name of the Agency	Name of the PMC	Work Order No & Date	Stipulated date of Completion	Probable date of Completion	Financial Progress (in lakhs)	Physical progress in %	Total Pkg Physical Progress in %	Work Status		Remark
1	Comprehensive Development of Arterial and Sub-Arterial Roads under Chief Minister's Amrutha Nagarothana Grant for the Year-2022-23 Package -2	9	Improvement and Asphaltting of Existing Road from Annappa Circle(Near Varanasi) to Margondanahalli in RI Mahadevapura Division	2.00	400.00	2799.36	317-23-000075	KBR Infratech	S R Consultants & Engineers	EE/RI/M-Pura/WO/1 2/22-23 Dtd: 08/03/2023	07/12/2023	31.08.2024		55%	50%	Work Under Progress	Belthur	Suresh
2		10	Restoration and resurfacing of Sourhunse Road from Varthur Junior College Road to Sourhunse in RI Mahadevapura Division	2.00	400.00									100%		Completed	Varthur	Ramesh
3		11	Restoration and resurfacing of Vibgyor School Road in RI Mahadevapura Division	1.60	100.00											BWSSB pipeline work to be completed	Munnekolalu	CN
4		12	Improvement and Asphaltting of existing Road from Gunjur Club to Balagere Road in RI Mahadevapura Division	3.00	300.00									20%		Work Under Progress	Varthur	Ramesh
5		13	Resurfacing of Alpine echo Road in RI Mahadevapura Division	1.50	100.00									45%		Work Under Progress	AECS	CN
6		14	Improvements of Drain & Footpath of existing Road from Kundalahalli Junction to CMRIT College via AECS Layout, E Block crossing 60Ft Road in RI Mahadevapura Division	1.50	150.00									40%		Work Under Progress	AECS	CN
7		15	Improvements & Asphaltting to Hagadur Main Road and Formation of Link Road connecting to RMP Road in RI Mahadevapura Division	1.50	200.00									40%		Work Under Progress	Hagaduru	Ravi
8		16	Formation of 30.00Mtrs RMP Road from Gear School Road to Chikkabellanduru via Bhoganhalli in RI Mahadevapura Division	2.00	800.00											Land Acquisition under progress	Bellandur	SN
9		17	Formation of 30.00Mtrs RMP Road from Sarjapura Main Road to PRR via Chikkakanahalli in RI Mahadevapura Division	1.50	600.00											Land Acquisition under progress	Doddakannehalli	SN
UDD 299 MNY 2022(E) Bengaluru, Dated : 18-06-2022																		
1		18	Resurfacing of Belisevalle Main Road from Hennuru Bagaluru Main Road to Rampura Lake in RI-Mahadevapura Division	2.80	250.00									100%		Work Under Progress	Belthur	Suresh
2		19	Resurfacing of Munnekolala Main Road from OAR to Munnekolala Viltage in RI-Mahadevapura Division	2.00	170.00									100%		Completed	Munnekolalu	Ramesh

Sl No	Package No	GO SI No	Road Name	Length in Kms	Amount in Lakhs	Tender Amt	Job Code	Name of the Agency	Name of the PMC	Work Order No & Date	Stipulated date of Completion	Probable date of Completion	Financial Progress (in lakhs)	Physical progress in %	Total Pkg Physical Progress in %	Work Status		Remark
3	Restoration, Re-Construction and Resurfacing of Arterial and Sub-Arterial Roads in RI Mahadevapura Division under Chief Minister's Amrutha Nagarothana Grant for the Year-2022-23 Package -3 & 4	20	Resurfacing of Gunjur Palya Main Road from Panathur-Balagere Road to Varthur Gunjur Main Road in RI-Mahadevapura Division	2.00	200.00	2971.30	317-23-000035	M Ramesh	M/s Tejas Consultant	EE/RI/M-Pura/WO/09/22-23 Dtd: 10/10/2022	09/07/2023	31.03.2024	2814.64	100%	100%	Completed	Varthur	Ramesh
4		21	Resurfacing of Somasandrapalya Road from Haralur Road to 1st Crs (Vibgayer School) in RI-Mahadevapura Division	0.20	20.00									100%		Completed	Doddakannhalli	SN
5		22	Resurfacing of Gunjur-Kodathi from Carmalaram Road to BBMP Limit Road in RI-Mahadevapura Division	0.50	40.00									100%		Completed	Varthur	Ramesh
6		23	Resurfacing of EPIP Main Road and Cross Roads in RI-Mahadevapura Division	2.00	200.00									100%		Completed	Whitefield	Ravi
7		24	Resurfacing of New Horizon College Road from ORR to Gear School Road in RI-Mahadevapura Division	0.70	120.00									100%		Completed	Bellandur	SN
8		25	Resurfacing of Hoodi Main Road from Y Junction to Hoodi Circle in RI-Mahadevapura Division	1.00	150.00									100%		Completed	Hoodi	Suresh
9		26	Resurfacing of Sakra Hospital Road from ORR to Bellandur Kodi in RI-Mahadevapura Division	1.10	200.00									100%		Completed	Bellandur	SN
10		27	Improvements to Carmalaram Road (Gunjur-Doddakannelli Road) from Sarjapura Main Road to Varthur Gunjur Main Road in RI-Mahadevapura Division	3.50	350.00									100%		Completed	Doddakannhalli	SN
11		28	Restoration and Reconstruction of Deteriorated Road dug up by BESCOM at Gear School Road from Sarjapura Road to Gear School											100%		Completed	Bellandur	SN
12		29	Restoration and Reconstruction of Deteriorated Road dug up by BESCOM at New Horizon College Road											100%		Completed	Bellandur	SN
13		30	Restoration and Reconstruction of Deteriorated Road dug up by BESCOM at Croma Road											100%		Completed	Varthur	Ramesh
14		31	Restoration and Reconstruction of Deteriorated Road dug up by BESCOM at Somasundara Palya		1035.00									100%		Completed	Doddakannhalli	SN

Sl No	Package No	GO SI No	Road Name	Length in Kms	Amount in Lakhs	Tender Amt	Job Code	Name of the Agency	Name of the PMC	Work Order No & Date	Stipulated date of Completion	Probable date of Completion	Financial Progress (in lakhs)	Physical progress in %	Total Pkg Physical Progress in %	Work Status		Remark
15		32	Restoration and Reconstruction of Deteriorated Road dug up by BESCOM at Hoodi Circle to Big Bazaar											100%		Completed	Hoodi	Suresh
16		33	Restoration and Reconstruction of Deteriorated Road dug up by BESCOM at White field Main Road (Hope Farm to Varthur Kodi)											100%		Completed	Whitefield	Ravi
17		34	Restoration and Reconstruction of Deteriorated Road dug up by BESCOM at Legacy School Main Road Bilishivale											100%		Completed	Belthur	Suresh
1	Formation, Construction and Improvements of Arterial, Sub-Arterial and RMP Roads in RI Mahadevapura Division under Chief Minister's Amrutha Nagarothana Grant for the Year-2022-23 Package-05	35	Construction of Balance Drain & Footpath Blessing Garden Main Road in RI-Mahadevapura Division	1.20	150.00	1650.51	317-23-000034	M Ravindra	S R Consultants & Engineers	EE/RI/M-Pura/WO/10/22-23 Dtd: 12/10/2022	11/07/2023	31.08.2024	169.47	100%	62%	Completed	Belthur	Suresh
2		36	Improvements to Drain & Footpath in Yamaluru Main Road From OAR to Yamaluru in RI-Mahadevapura Division	2.00	200.00									65%		Work Under Progress	Marathahalli	SN
3		37	Formation of 24.00Mtrs RMP Road from Panathur Balagere Road to Sarjapura Road via Chikkabellandur Road in RI-Mahadevapura Division	4.00	1100.00									25%		Land Acquisition under progress	Varthur	CN
4		38	Improvements to Drain & Footpath in BEML Layout and Surrounding Area in RI-Mahadevapura Division	1.50	150.00									50%		Local Residents are objecting for construction of footpath	Whitefield	CN
5		39	Construction of Drain & Footpath in Halasahalli Road in RI-Mahadevapura Division	1.50	200.00									70%		Work Under Progress	Varthur	Ramesh
Grand Total				59.10	10835.00	10263.50							4580.91					

Executive Engineer
RI-Mahadevapura Division
BBMP

Bommanahalli

BRUHAT BANGALORE MAHANAGARA PALIKE
Progress Report Pertaining to RI-Bommanahalli Division

As no.22.07.2024

20	Package No. Name	Name of the Project/Work(Roads)		GO SI NO	Est Cost (Rs in Lakhs)	Package cost in lakhs	Tender cost (Rs in Lakhs)	Name of the Agency	Name of PMC	Date of work order	Stipulated date of Completion	Physical progress in %	Financial Progress (in lakhs)	Work Status	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
	GO NO	UDD 848 MNY 2022 (E) Bangaluru Dated: 12.09.2022													
1	Improvements to Drains, Footpath and Asphaltting of selected Arterial, Sub Arterial and other connecting roads of Bommanahalli Assembly constituency, Amrutha Nagarottana-RI-Bom-2022-23-Package No.01	1	Improvements to Drain and Asphaltting to 15th cross from IAS Layout to HSR Layout in at HSR Layout Ward (174) in Bommanahalli Constituency	139	100.00	1230.00	1068.84	M. Ramesh	M/S. Mecadez Core Tech	26.09.2022	25.03.2023	100%	503.18	Completed	Bommanahalli Constituency
2		Improvements to Drain and Asphaltting to 22nd cross from 19th main to 27th main HSR Layout at HSR Layout Ward (174) in Bommanahalli Constituency	140	80.00	100%										
3		Improvements to Drain, Asphaltting to 24th Mainb Road from Outer Ring Road to KEB Station HSR Layout Ward in Bommanahalli Constituency	141	300.00	100%										
4		Improvements to DrainAsphaltting to 27th Main Road from ORR KEB Power Station at HSR Layout Ward 174 in Bommanahalli Constituency	142	300.00	100%										
5		Improvements to Drain Asphaltting to 19th Main Road from Ring Road at Indian Oil Petrol Bunk to Mangammapaly-Hosapalya Main Road HSR Layout Ward (174) in Bommanahalli Constituency	143	200.00	100%										
6		Construction of RCC retaining wall & Asphaltting Work to Sarakki Lake and Puttenahalli Lake	145	250.00	100%										
				Total								1230.00			

20	Package No. Name	Name of the Project/Work(Roads)	GO SI NO	Est Cost (Rs in Lakhs)	Package cost in lakhs	Tender cost (Rs in Lakhs)	Name of the Agency	Name of PMC	Date of work order	Stipulated date of Completion	Physical progress in %	Financial Progress (in lakhs)	Work Status	Remarks	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
	GO NO	UDD 745 MNY 2022 (E) Bangaluru Dated: 13.10.2022													
2	Improvements to Drains, Footpath and Asphaltting of selected Arterial, Sub Arterial and other oonneoting roads of Bommanahalli Assembly constituency, Amrutha Nagarottana-KI-Bom-2022-23-Package No.02	1	Improvements to Drain and Aspahlting to 7th Cross from outer Ring Road to 27th Main Road in Bommanahalli Constituency	138	200.00	1220.00	1076.50	Anandakumar	M/S. Mecadez Core Tech	03.11.2022	02.05.2023	100%	356.79	Completed	Bommanahalli Constituency
		2	Improvements to Drain and Asphaltting to Virat nagara Main Road from Devrchikkanahalli Main Road to Hosur Main Road in Bommanahalli Constituency	144	150.00							100%			
		3	Improvements to Drain and Asphaltting from Ayyappa Temple IIMB to Bilekahalli Main Road in Bommanahalli Constituency	147	100.00							-			
		4	Improvement to Drain and Asphaltting to road from Hosur Service road to Madiwala Lake Road in Bommanahalli Constituency	149	120.00							100%			
		5	Improvements to drain and footpath and Asphaltting to Arkere lake Double road from BG road balance portion to	151	200.00							100%			
		6	Improvements to drain and footpath and Asphaltting to Devarachikkanahalli village road from petrol bunk to De halli main Road	152	150.00							100%			
		7	Improvements to drain and footpath and Asphaltting to hulimavu Lake road cave temple to maruthi dental collage	153	150.00							-			
		8	Kanakapura main Road from Sarakki signal to Bommanahalli Constituency limit	154	150.00							100%			
					Total										

20	Package No. Name	Name of the Project/Work(Roads)		GO SI NO	Est Cost (Rs in Lakhs)	Package cost in lakhs	Tender cost (Rs in Lakhs)	Name of the Agency	Name of PMC	Date of work order	Stipulated date of Completion	Physical progress in %	Financial Progress (in lakhs)	Work Status	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
	GO NO	UDD 485 MNY 2022 (E) Bangaluru Dated: 12.09.2022													
3	Improvements to Drains, Footpath and Asphaltting of selected Arterial, Sub Arterial and other connecting roads of Bommanahalli Assembly constituency, Amrutha Nagarottana-RJ-Bom-2022-23-Package No.03	1	Improvements to Drain to 24th Main JP Nagara from ORR to Petrol bunk in Bommanahalli Constituency	146	280.00	1050.00	922.48	H.Srinivasa Reddy	NEWZEN CONSULTANT S BANGALORE	26.09.2022	25.03.2023	100%	401.73	Completed	Bommanahalli Constituency
		2	Improvements to Drain,Asphaltting to AECS 'B' Block industrial layout Hosuru road and 1st AECS 'B' Block to Manipal county road in Bommanahalli Constituency	148	400.00							100%			
		3	Improvements to Drain,Footpath and Asphaltting to Selected reaches of ORR Service road from Silk Board to Ibbluru Junction in Bommanahalli Constituency	150	370.00							100%			
			Total		1050.00	1050.00	922.48						401.73		
	GO NO	UDD 746 MNY 2022 (E) Dated: 13.10.2022													
4	Improvements to Drains, Footpath and Asphaltting of selected Arterial, Sub Arterial and other connecting roads of Bangalore South Assembly constituency, Amrutha Nagarottana-RJ-Bom-2022-23-Package No.04	1	Improvements Drain and Asphaltting to BWSSB pipeline Road from Gubbalala to BDA Double Road and Vasathapura road to city Engineering collage	156	200.00	1000.00	883.48	Ashoka Abhijit (Ashpra infra Engineers Pvt Ltd)	M/S Civil Experts	04.11.2022	03.05.2023	50%	489.62	Work in Progress	Land Litigation
		2	Improvements to Footpath and Asphaltting to Gubbalala Road from Kanakapura Main	157	70.00							100%			
		3	Construction of New Road from Poornapragna Layout to Subramanyapura Post Office	158	300.00							80%			Land Litigation
		4	Improvements to Drain & Asphaltting to Poornapraghna road from Uttarahalli road to Happy valley Layout	159	150.00							100%			
		5	Improvements to Drain & Asphaltting to AGS Bus root from Uttarahalli road to Ittamadu road via bus depo.	160	280.00							100%			
			Total		1000.00	1000.00	883.48						489.62		

20	Package No. Name	Name of the Project/Work(Roads)	GO SI NO	Est Cost (Rs in Lakhs)	Package cost in lakhs	Tender cost (Rs in Lakhs)	Name of the Agency	Name of PMC	Date of work order	Stipulated date of Completion	Physical progress in %	Financial Progress (in lakhs)	Work Status	Remarks	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
	GO NO	UDD 486 MNY 2022 (E) Dated: 12.09.2022													
5	Improvements to Drains, Footpath and Asphaltting of selected Arterial, Sub Arterial and other connecting roads of Bangalore South Assembly constituency, Amrutha Nagarottana-RI-Bom-2022-23-Package No.05	1	Improvements to Drain and Asphaltting to Anjanapura Main Road from Anjanapura Circle to Nice Road Via Vajramuni Estate.	161	370.00	1000.00	876.16	V.L.Muniraju	M/S Civil Experts	14.10.2022	13.04.2023	100%	558.00	Work in Progress	Bangalore South Assembly constituency
		2	Improvements to Drain and Asphaltting to Amruthnagara main Road from Jamboo Savari Dinne to B.K Circle.	164	150.00							100%			
		3	Improvements to Drain & Asphaltting to 3rd cross kothnur dinne road from L&T town city via nataraj layout	165	300.00							100%			
		4	Improvements to Drain & Asphaltting Nrupathunga Nagara 4th cross from corporation Bank to Sai Enclave via MS	166	150.00							100%			
		5	Gottigere road from Government Hospital to bannerghatta road	172	30.00							40%			
		Total			1000.00	1000.00	876.16					558.00			
	GO NO	UDD 486 MNY 2022 (E) Dated: 12.09.2022													
6	Improvements to Drains, Footpath and Asphaltting of selected Arterial, Sub Arterial and other connecting roads of Bangalore South Assembly constituency, Amrutha Nagarottana-RI-Bom-2022-23-Package No.06	1	Improvements to Drain and Asphaltting to Patalamma Temple Road from Shanimahathma Temple to Uttarahalli Road Via Seven Hills Garden Apartment.	155	250.00	1000.00	869.15	H.Srinivasa Reddy	M/S Unique Engineering Consultants	26.09.2022	25.03.2023	100%	437.50	Work in Progress	Land Litigation for restoration works
		2	Construction of RCC retaining wall & Asphaltting to vasanthpura main road near vasantha vallabha temple	168	140.00							60%			
		3	Improvements to Drain & Asphaltting to Basapura main road from nice road BBMP limits	167	240.00							15%			
		4	Uttarahalli Main road from Nice road to Uttarahalli Circle	169	80.00							100%			
		5	Begur Main road from hosur road to Nice road	170	100.00							100%			
		6	Hosa road from hosur road to Kempegowda circle	171	90.00							100%			
		7	Loyala School road from BK circle to classic layout	173	100.00							100%			
				Total								1000.00			

20	Package No. Name	Name of the Project/Work(Roads)		GO SI NO	Est Cost (Rs in Lakhs)	Package cost in lakhs	Tender cost (Rs in Lakhs)	Name of the Agency	Name of PMC	Date of work order	Stipulated date of Completion	Physical progress in %	Financial Progress (in lakhs)	Work Status	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
	GO NO	UDD 299 MNY 2022 Dated: 18.06.2022													
7	Improvements to Drains, Footpath and Asphaltting of selected Arterial, Sub Arterial and other connecting roads of Bangalore South Assembly constituency, Amrutha Nagarottana-RI-Bom-2022-23-Package No.07	1	Improvements to Drain and Asphaltting to DLF Double Road from Shell Petrol Bunk to Begur Road Via Classic layout.	162	250.00	1000.00	879.95	S.Satish	M/S Unique Engineering Consultants	30.09.2022	29.03.2023	100%	438.40	Completed	Bangalore South Assembly constituency
		2	Improvements to Drain, Footpath and Asphaltting to Nobel Residency road from Doddakamanahalli to Begur Koppa Road.	163	210.00										
		3	Chikkakammanahalli main road from Nice road to Chikkakammanahalli village	174	40.00										
		4	Comprehensive development of Arterial and Sub arterial roads in Anekal constituency	175	500.00										
					Total		1000.00	1000.00	879.95					438.40	
			Grand Total-A		7500.00	7500.00	6576.56						3185.22		

Yelakanka.

[illegible]

Next.

BRUHAT BENGALURU MAHANAGARA PALIKE																						
Details of works under Chief Minister's "Amrutha Nagarothana" program for the year 2022-23 grants works pertaining to RI-West division.																						
Sl. No.	Constituency	Package No. and Name	Name of the Projects/Work(Roads)	GO Sl. No.	Estimate Amount (Rs in Lakhs)	Length in Kms	Job Code No.	DPR consultant	Name of the Contractor	Name of the PMC	Date of Work Order	Stipulated date of completion	Probable date of completion	Financial progress	Expenditure Pending (Rs. in Lakhs)	Physical progress	Work Status	Remarks				
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19				
1	Chamarajpete	Improvements and asphaltting of roads in Chamarajpete Constituency RI West zone-WZ 2022-23-Package No 01.	Improvements and Asphaltting to AV Road -Tippu Sultan Palace Road from Mysore Road Junction to KR Road in Chamarajpete Constituency.	UDD 299 MNY 22(E) Bengaluru dated 18.06.2022. Annex 6 Sl.no 40	250.00	1.90	317-23-000043	Viney Structural	Sri Ajay R (ADR Construction)	Sandeep M(S.R.Consultants and Engineers)	BB/R1-West/W.O/18/2022-23. Dated: 24.11.2022	24.08.2023	24.08.2023	706.54		100%	Work completed					
2			Improvements and Asphaltting to Sultan Road from Mysore road to AV Road in Chamarajpete constituency.	41	75.00	0.45										100%	Work completed					
3			Improvements and Asphaltting to Padarayanasapura main road in Chamarajpete constituency.	42	100.00	0.47										100%	Work completed					
4			Improvements and Asphaltting to Binnyemill road (Tank bund road) from Laproey Hospital Road to Sirsi Circle in Chamarajpete constituency.	43	350.00	1.95										100%	Work completed					
5			Improvements and Asphaltting to Sirsi Road, from Mysore Road to 4th Cross in Chamarajpete Constituency.	44	150.00	0.60										-	Work completed by ward					
6			Improvements and Asphaltting to Mysore road service road from Indian petrol bunk to sirsi circle in Chamarajpete constituency.	45	75.00	1.40										-	Work completed by ward					
			Total		1000.00	6.77								706.54								
7	Gandhinagara	Improvements and asphaltting of roads in Gandhinagara Constituency RI West zone-WZ 2022-23-Package No 02.	Improvements and Asphaltting to Loop road from Anand rao circle to Race course road in Gandhinagara Constituency.	46	75.00	0.50	317-23-000045	Viney Structural	Sandeep M(S.R. Consultants and Engineers)	BB/R1-West/W.O/17/2022-23 Dated: 14.11.2022						-	work completed by ward					
8			Improvements and Asphaltting to Drain and Footpath and Providing Asphaltting to Link road from MKK road to Sheshadripuram main road main road in Gandhinagara Constituency.	47	125.00	1.08										-	work completed by ward					
9			Improvements and Asphaltting to Harekrishna road from Railway underpass to Sheshadripuram police station in Gandhinagara Constituency.	48	50.00	0.45										-	work completed by ward					
10			Improvements and Asphaltting to BVK lyengar Road under Light Tender Sure Concept from Sheshadri Road to Mysore Road in Gandhinagara Constituency.	49	200.00	1.87										50%	Work in Progress	footpath work completed OC road balance, permission not provided by traffic dept				
11			Improvements and Asphaltting to Subedarchatram road from Anand Rao circle to Sheshadripuram police station and including Sheshadri Road in Gandhinagara Constituency.	50	100.00	0.80		Sri Yogesh Mariyappa (Professional Global Infrastructure Pvt Ltd)					14.08.2023	14.08.2023	253.23	-	Yet to start	Work completed by ward				
12			Improvements and Asphaltting to Platform road from Mantri mall to okallipuram signal in Gandhinagara Constituency.	51	75.00	0.65							-	Yet to start	Work completed by ward							
13			Improvements and Asphaltting to Gubbittodappa road from Tank bund road (Shantala silk house) to Sangolli Trayan circle in Gandhinagara Constituency.	52	75.00	0.60							-	Yet to start	Work completed by ward							
14			Improvements and Asphaltting from Railway line Parallel Road (Kumar Park) from Railway Under Bridge Nehru Circle to 5th Cross, Kumar Krupa in Gandhinagara constituency.	53	50.00	0.39							-	Yet to start	Work completed by ward							
15			Improvements and Asphaltting to Magadi road from SWD valley to Leproey Hospital in Gandhinagara constituency.	54	150.00	1.00							100%	Work completed								
			Total		1000.00	7.24								253.23								
16			Improvements and Asphaltting to Malagala Road from ORR (Nagarabavi Main road) to 3rd main road in Govindarajinagara constituency.	Annex 6 Sl No.62	300.00	1.40	317-23-000025	NEWZEN Viney	Kannasandra Rajanna Thojegowda (Mecadez)	BB/R1-West/W.O/15/2022-23 Dated: 29.09.2022						100%	Work completed					

17	Govindrajnagara	Improvements and asphaltting of roads in Govindrajnagara Constituency RJ West zone-WZ 2022-23-Package No 03.	Improvements and Asphaltting to West of Card Service Road from 20th Main marenahalli to 1st main basaveshwarnagara in Govindrajnagara Constituency	63	500.00	4.40	Sri Lokesh R	Core Technologies Private Limited)	29.06.2023	29.06.2023	1614.65	100%	Work completed			
18			Improvements and asphaltting to Nagarbhavi main road from Nagarbhavi circle to Veeresh theatre road in Govindrajnagara Constituency	67	700.00	4.00						80%	Work in Progress			
19			Comprehensive development of arterial, sub arterial and Major connecting roads in Govindrajnagara Constituency. (GKW Road, Nayandahalli Concrete Road)	68	500.00	9.00						90%	Work in Progress	Concrete road cancelled. Road side drains, culvert, SWD bridge and asphaltting completed		
			Total		2000.00	18.80					1614.65					
20	Govindrajnagara	Improvements to drains, footpath and asphaltting of roads in Govindrajnagara Constituency RJ West zone-WZ 2022-23-Package No 04.	Improvements and Asphaltting to Dr.Rajkumar Road from Star Bazar to Magadi Road in Mahalakshmi layout Constituency	Annex 6 SI No.60	300.00	1.47	317-23-000024	NEWZEN Vinay	Kannasandra Rajanna Thejagowda (Mecades Core Technologies Private Limited)	BE/RJ-West/W.Q/16/2022-23 Dated: 29.09.2022	29.06.2023	29.06.2023	1276.96	100%	Work completed	
21			Improvements and Asphaltting to Magadi road from Laproy Hospital Road to Magadi Road Tollgate in Govindrajnagara constituency.	61	300.00	1.90								100%	Work completed	
22			Improvements and Asphaltting to Veeresh theatre Road from WOC road to Magadi Road in Govindrajnagara Constituency	64	200.00	1.20								100%	Work completed	
23			Improvements to footpath for ORR service Road from nagarbhavi circle to SWD in Govindrajnagara Constituency	65	200.00	0.50								90%	Work in Progress	On selected reaches, rectification/ balance work to be tackled (around 50m)
24			Improvements to footpath in Basaveshwarnagar 1st main road from WOC road to Siddalah puranik road in Govindrajnagara Constituency	66	500.00	2.00								95%	Work in Progress	
			Total		1500.00	7.07						1276.96				
25	Rajajinagara	Comprehensive development of arterial, sub arterial and Major connecting roads in Rajajinagara Constituency RJ West zone-WZ 2022-23-Package No 05.	Improvements and Asphaltting to Vatal Nagraj Road from Okalipuram (1st main, Srirampura) to Bashyam Circle in Rajajinagara Constituency.	69	200.00	1.40	317-23-000056	M/s Sapience Consultants						-	Yet to start	Work order issued on 18.01.2023 . Work yet to start
26			Improvements and Asphaltting to Thimmalah road (5th Main Road) to 1st Main, Basaveshwarnagar to Modi Hospital road in Rajajinagara Constituency	70	150.00	1.40								-	Yet to start	
27			Improvements and Asphaltting to Siddalah puranik Road from 8th Main to Pavitra Paradise in Rajajinagara Constituency.	71	150.00	0.80								-	Yet to start	
28			Comprehensive development of arterial, sub arterial and Major connecting roads in Rajajinagara Constituency. (1st Main Sharada Colony, 12th Main Rajajinagara, 50th cross Rajajinagara, Thimmalah Road(60ft Road), 5th Main Basaveshwarnagar, 6th Main Sharada Colony, 6th Main Basaveshwarnagar, Sharada Colony bus stop Road)	72	1500.00	8.00								-	Yet to start	
			Total		2000.00	11.60						0.00	1171.73			
29			Construction of Approach works (including land Acquisition) to Railway bridge no-414 A Malleshwaram and Yeshwantpura section	UDD 158 MNY 22(E) Bengaluru dated 12.04.2022- SI No.1	300.00		317-23-000056							-	Yet to start	Land acquisition in process and widening of bridge by railways in progress.
30			Asphaltting to 18th cross road Malleshwaram from 8th main to Sankey tankoy road in Malleshwaram Constituency	2	150.00	1.25								100%	Work completed	
31			Asphaltting to 5th Cross road Sadashivnagara from CV Raman Road to 8th main Road in Malleshwaram Constituency	3	50.00	0.60								100%	Work completed	

1614.65

1276.96 403.25

32	Malleshwaram	Comprehensive Development of arterial and sub-arterial roads and other major roads in Malleshwaram Constituency RJ West zone-WZ 2022-23-Package No 06.	Asphalting to 10th Main road Sadashivnagara from Bellary road to Jeevaraj Alva road in Malleshwaram Constituency	4	100.00	0.85	Mecader Core Technologies Private Limited.	Nikshep Infra projects (Dhanajaya P)	Muntha K.N.(Civil Quality Consultants and Engineers)	EE/RJ- West/W.O/23/2022 23. Dated: 04.01.2023	04.11.2023	30.06.2024	100%	Work completed									
33			Improvements to Drain and Footpath and Asphalting to 9th main road Sadashivnagara from 9th cross to Bellary road in Malleshwaram Constituency	5	100.00	0.90							90%	Work in progress	Asphalting work Completed, Drain and Footpath work in progress								
34			Improvements to Drain and Footpath and Asphalting to 13th main road Sadashivnagara from 9th cross to Bellary road in Malleshwaram Constituency	6	100.00	0.95							90%	Work in progress	Asphalting work Completed, Drain and Footpath work in progress								
35			Improvements to Drain and Footpath and Asphalting to 4th Cross road Sadashivnagara from CV Raman Road to 8th main Road Malleshwaram Constituency	7	100.00	0.70							90%	Work in progress	Asphalting work Completed, Drain and Footpath work in progress								
36			Improvements to Drain and Footpath and Asphalting to 12th Cross road Sadashivnagara from Jeeva Raj alva Road to 8th main Road Malleshwaram Constituency	8	50.00	0.65							70%	Work in progress	Asphalting work Completed, Drain and Footpath work in progress								
37			Improvements to Drain and Footpath and Asphalting to 18th Cross road Sadashivnagara from 9th Main Road to sankay Road Malleshwaram Constituency	9	150.00	0.75							70%	Work in progress	Asphalting work Completed, Drain and Footpath work in progress								
38			Asphalting to 15th cross road Malleshwaram from 2nd main Goudhalli (Rajmohale) to 11th Main road in Malleshwaram Constituency	10	200.00	0.70							80%	Work in progress	Asphalting work Completed, Drain and Footpath work in progress								
39			Improvements to Drain and Footpath to MKKK Road from Link Road to WOC road and Dr. Rajkumar Road in Malleshwaram Constituency	11	200.00	2.40							100%	Work Completed									
40			Comprehensive development of arterial, sub arterial and Other connecting roads in Malleshwaram Constituency. (New BEL Road, MKK Road, 15th main Sadashivnagar, 9th cross Sadashivnagar, 11th main and 12th main Sadashivnagar, 14th main Sadashivnagar, 6th and 7th cross Sadashivnagar, MD Rajashekara Road, Auto stand Road(7th cross)).	55	2000.00	10.00							M/s Civil Experts Consultants and Testing Center	80%	Work in progress	Asphalting work Completed, Drain and Footpath work in progress							
					Total								3500.00	19.75						0.00			
41			Mahalakshmi layout	Comprehensive development of arterial, sub-arterial and major connecting roads in Mahalakshmi layout Constituency RJ West zone-WZ 2022-23-Package No 07.	Improvements and Asphalting to Nandini Layout Main road from Kanteerava Studio Main Road to Nandini layout bustop in Mahalakshmi layout Constituency	Annex 6 Sl No.56							200.00	1.53	317-23-000055	Civit Quality Consultants and Engineers	Sri Ajay R (ADR Construction)	Kannasmedra Rajanna Thojegowda(Mecader Core Technologies Private Limited)	EE/RJ- West/W.O/22/2022 23. Dated: 03.12.2022	04.09.2023	04.09.2023	499.45	100%
42	Improvements and Asphalting from Siddalah puranik Road to Shankar nag bustop in Mahalakshmi layout Constituency	57			250.00	1.73	80%	Work in progress	civil work pending														
43	Improvements and Asphalting to Kanteerava Studio Main Road from torry stand to ORR in Mahalakshmi layout Constituency	58			300.00	1.20	100%	Work completed															
44	Improvements to drain, footpath, and providing Asphalting to Kanteeravagudi main (Club road) from WOC to Swimming pool road in Mahalakshmi layout Constituency.	UDD 192 MNY 22(E) Bengaluru dated 20.04.2022 Sl.no 7			100.00	0.60	100%	Work completed															
45	Improvements to drain, footpath and providing Asphalting to ORR service road Nandini layout from petrol bunk to 3rd cross in Mahalakshmi layout Constituency	8			50.00	0.50	100%	Work completed															
46	Asphalting to the service road of Turnkur road from yashwanthpura metro station to MEI signal in Mahalakshmi layout constituency.	9			100.00	0.70		Yet to start															
			Total		1000.00	6.26								499.45	1171.73								

499.45

		Grand Total	12080.00	77.59							4359.83	1171.79			
--	--	-------------	----------	-------	--	--	--	--	--	--	---------	---------	--	--	--

Executive Engineer
R3-West Division

BRUHAT BANGALORE MAHANGARA PALIKE

South

Details of Works under "Chief Minister's Amrutha Nagarothana" Programme year 2022-23 Grants Works

Sl No	Zone/ Division	Name of the Package	Name of the works included in the package	Estimated cost of the Package (Rs. In lakhs)	Tender Cost/ Work Approved Amt (Rs. In Lakhs)	Name of the contractor	Date of Work order and Actual date of start of the work	Date of completion	Physical progress (In %)	Financial progress (As per latest bill) (Rs. In Lakhs)	Status of Bill pending	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13
1	RI-SOUTH	Improvements and Asphaltting to Arterial and Sub-arterial and other connecting road in Jayanagara Assembly Constituency vide the G.O. Sl. No. 73, 74,75,76 & 77 (Package No. 2022-23 S1)	Comprehensive development of Byrasandra Main Road from Madhavan Park Circle to 8th Main Road	75.00	879.59	R. Lokesh	W.O. No. 13/22-23 dtd: 19.12.2022	18.06.2023	40%	-	-	
2			Comprehensive development of 18th Main Road (Jayanagara) from 32th Cross to Marenahalli Road	230.00					40%	-	-	
3			Comprehensive development of 32nd Cross Road (Jayanagara) 16th Main Road to East End Road	320.00					40%	-	-	
4			Comprehensive development of 25th - 26th Main Road (Jayanagara -4th Block) from 30th cross road to Marenahalli Road	250.00					40%	-	-	
5			Comprehensive development of East End Road (Jayanagara) from 39th cross road to Marenahalli Road	125.00					40%	-	-	
6	RI-SOUTH	Improvements and Asphaltting to Arterial and Sub-arterial and other connecting road in BTM Assembly Constituency vide the G.O. Sl. No 78, 79 & 80 (Package No. 2022-23-S2)	Improvements to Footpath, Drain Asphaltting to A) 7th A Main Road (Shanthinagara Society Layout Entrance), 1st Block Koramangala from Wipro Park to SWD, B) 1st Main Road, 7th Block from Hosur Road to Marigowda Road, C) Service Road (Hosur Road), 5th Block, Koramangal from Jyothinivas College Road (House of White) to 20th Main Road, D) 16th Main Road, 3rd Block (Reddy Jana Sangha School) Koramangala from Sarjapura Service Road to End of Road.	550.00	879.63	M. Venkatesh (M/s. MSV construction)	W.O. No. 15/22-23 dtd: 23.02.2023	22.08.2023	-	-	-	Not Yet started (3 Notices been issued to Contractor)
7			Resurfacing to 8th Main Road from 17th main road (Koramangala) to NH-4 (Koramangala) and Sarjapura road (service roads) from 8th Main Road to 1st Main Road (Jakkasandra Signal)	250.00					-	-	-	
8			Comprehensive development of 7th Main - 13th Main Road (BTM layout, 2nd Stage) from Marenahalli road (ORR) to Madeena Nagar and Tank Bund Road from 1st main road to Marigowda Road	200.00					-	-	-	
9			Improvements to Footpath Drain and Asphaltting to Kadarenahalli main road (Selected reaches)	300.00					100%	-	-	

10	RI-SOUTH	Improvements and Asphaltting to Arterial and Sub-arterial and other connecting road in Padmanabhanagara Assembly Constituency vide the G.O. Sl. No. 81, 82, 83, 84, 85, 86, 87, 88, 89 & 90 (Package No. 2022-23-S3)	Improvements to Footpath Drain and Asphaltting to MK Puttalingaiah road from Devegowda Petrol bunk to Kadarenahalli Petrol bunk and connecting roads	250.00	1583.11	Shivalingaiah Satish	W.O. No. 18/22-23 dtd: 23.02.2023	22.08.2023	100%	-	-	
11			Improvements to Footpath Drain and Asphaltting to ORR from Kamakya Theater to Kadrenahalli underpass (selected reaches)	300.00					60%	-	-	
12			Improvements to Footpath Drain and Asphaltting to ORR service road from Keb flyover junction to PES college	75.00					50%	-	-	
13			Improvements to Footpath Drain and Asphaltting to Attimabbe road from 9th main road to Devegowda petrol bunk and connecting roads	300.00					50%	-	-	
14			Comprehensive development of 2nd Main Road from Nittur Srinivas Road to 36th Cross Road	150.00					100%	-	-	
15			Improvements and Asphaltting to 32nd Cross road from 4th main road to Kanakapura main road	100.00					50%	-	-	
16			Improvement to footpath drain and asphaltting to 17th Main Road from 24th cross road to 30th cross road and 22nd cross in Banashankari 2nd stage and connecting roads	150.00					100%	-	-	
17			Comprehensive development of 30th Cross Jayanagara from Kanakapura road to 4th Main Road Jayanagar	100.00					100%	-	-	
18			Improvements and Asphaltting to 4th Cross road from S. Kariappa road to K.R. Road	75.00					100%	-	-	
19	RI-SOUTH	Widening and Improvements to Ittmadu Main Road from Janatha Bazar on Outer Ring Road to SWD near VBB Bakery on Ittmadu Main Road Padmanabhanagara Constituency G.O. Sl. No. 91 (Package No. 2022-23-S4)	Widening and Improvements to Ittmadu Main Road from Janatha Bazar on Outer Ring Road to SWD near VBB Bakery on Ittmadu Main Road	1700.00	1398.00		W.O. No. 19/22-23 dtd: 28.03.2023	27.02.2024	-	-	-	Not Yet started
20	RI-	Improvements and Asphaltting to Arterial and Sub-arterial and other connecting road in Viivanagara	Reurfacing of pipeline road from west of chord road to shamannagarden underpass and 2nd cross (Chandra layout) from Nagarabhavi 80ft Road to Shamanna Garden Main Road in Vijayanagar Constituency	100.00		Shivalingaiah	14/22-23 2.2022		100%	-	-	
21			Improvements of Drain and Road Deveopment works in 5th Main Road from 2nd Cross to Pipeline road and connected roads in Vijayanagar Constituency	300.00					100%	-	-	

22	SOUTH	Assembly Constituency vide the G.O. Sl. Nos. 92, 93, 94 & 95 (Package No. 2022-23-S5)	Comprehensive development of Timber Yard Layout Main Road from Mysore road to Kumarswamy Temple Road and connecting roads in Vijayanagar Constituency	300.00	879.59	Satish	W.O. No. 19.06.2023 dtd: 20.1	100%	-	-		
23			Asphalting and drain development of west of chord road from vijayanagar bus stop to Deepanjalinagar junction in Vijayanagar Constituency	300.00				100%	-	-		
24	RI-SOUTH	Redevelopment of roads surrounding K100 valley project in Chickpet constituency including electrification vide the G.O. Sl. No. 97 (Package No. 2022-23-S6)	Redevelopment of roads surrounding K100 valley project in Chickpet constituency including electrification	1000.00	826.56	Srinivasa Rao Balasu (BSR Infratech India Ltd.,)	W.O. No. 16/22-23 dtd: 17.03.2023	16.09.2023	25%	-	-	
25	RI-SOUTH	Improvements and Asphalting to Arterial and Sub-arterial and other connecting road in Chickpet Assembly Constituency vide the G.O. Sl. No. 96, 98 & 99 (Package No. 2022-23-S7)	Resurfacing to bull temple road from 5th main chamarajpet to BMS college of Engineering in Chickpet Constituency	400.00	826.50	Sri. Yogesha (Nandi Construction)	W.O. No. 17/22-23 dtd: 17.03.2023	16.09.2023	100%	-	-	
26			Redevelopment of Historical junctions in Chickpet Constituency	300.00					100%	-	-	
27			Redevelopment of footpaths in selected Arterial and subarterial and connected roads in Chickpet Constituency	300.00					100%	-	-	
28		Improvements and Asphalting to Arterial and Sub-arterial and other connecting road in Basavanagudi Assembly Constituency vide the G.O. Sl. No. 100, 101, 102, 103, 104, 105, 106, 107, 108, 109, 110, 111, 112, 113, 114 & 115 (Package No. 2022-23-S8)	Resurfacing to pipe line road from 50 feet Road to Lakshmipura Main Road	100.00	1759.00	Shivallingiah Satish	-23 22		100%	-	-	
29			Comprehensive Development to Katriguppe Main road from Vidyapeeta circle to ORR	750.00					100%	-	-	
30			Comprehensive Development of 3rd main and Lakshmipura main road from 50ft road to Jinke Park	215.00					100%	-	-	
31			Resurfacing of 5th cross road from 22nd main road to sannidhi Road	80.00					100%	-	-	
32			Resurfacing of 4th and 5th main from 7th cross N.R colony to 6th cross Thyagrajnagara	65.00					100%	-	-	
33			Resurfacing to 8th main road from Hoskerehalli main road to 80ft road	70.00					100%	-	-	
34			Resurfacing to 22nd main road from 50 ft road to 80ft road	35.00					100%	-	-	
35			Resurfacing to 11th main road from 50 ft road to Ramanjaneya road	25.00					100%	-	-	

36	RI-SOUTH	Resurfacing to 5th main road from lakshimpura main road to Ramanjaneya road	40.00			W.O. No. 12/22 dtd: 20.12.20	19.06.2023	100%	-	-	
37		Resurfacing to ORR from Kamakya to PES college selected reaches	50.00					100%	-	-	
38		Resurfacing to link roads connecting arterial and sub arterial roads (in between Bull temple road to KR Road)	50.00					100%	-	-	
39		Resurfacing to link roads connecting arterial and sub arterial roads (in between Laxmipura Main road to 50ft Road)	100.00					100%	-	-	
40		Resurfacing to link roads connecting arterial and sub arterial roads (in between Pipeline road to 50ft Road)	100.00					100%	-	-	
41		Resurfacing to link roads connecting arterial and sub arterial roads (in between 80ft road to 50ft Road)	100.00					100%	-	-	
42		Resurfacing to link roads connecting arterial and sub arterial roads (in between 80ft road to Kathriguppe main Road)	100.00					100%	-	-	
43		Resurfacing to link roads connecting arterial and sub arterial roads (in between 50ft road to Vidyapeeta main Road)	120.00					100%	-	-	
			10500.00	9031.98							

K.R.PURA.

BRUHAT BANGALORE MAHANAGARA PALIKE													
Progress report pertaining to RI- K.R.Pura Division for the Year 2022-23													
Amrutha Nagarothana Works approved under UDD 299 MNY 2022 (E) Date:18.06.2022													
Sl. No	Package Name	Name of the Work (roads)	Est.Cost (Rs in Lakhs)	Job Code No.	Pkg cost (Rs in Lakhs)	Tender cost (Rs in lakhs)	Name of the Agency	Name of the PMC	Date of WO	Stipulated date of Completion	Financial Progress (in lakhs)	Physical progress (%)	Work Status
1	Comprehensive development to Roads, drains & footpath of Arterial, Sub-Arterial and other Conneting roads in RI K.R.Pura Division for the year of 2022-23 Package-01	Comprehensive developments to Old Madras Road pertaning to RI-K.R.Pura Division	1300.00	317-23-000061	1300.00	1199.41	Sri B.M. Lokesh (Sri Ekadantha Constructions)	M/s. Tejus Consultants	20.12.2022	19.11.2023	0.00	95.00%	Work is in Progress
2	Comprehensive development to Roads, drains & footpath of Arterial, Sub-Arterial and other Conneting roads in RI K.R.Pura Division for the year of 2022-23 Package-02	Comprehensive developments to Old Airport Road pertaning to RI-K.R.Pura Division	600.00	317-23-000063	1150.00	1062.45	Sri. G.Humesh Kumar (Sri Sai Constructions)	M/s. Tejus Consultants	20.12.2022	19.11.2023	0.00	80.00%	Work is in Progress
		Comprehensive developments to roads and drains in Medahalli Main Road from Near Nirvigna Balamuri Mahaganapathi Temple, Medahalli (Parvathi Nagar) to SWD Near Kurudusonnenahalli BBMP Limits and other connecting road.	550.00										
3	Comprehensive development to Roads, drains & footpath of Arterial, Sub-Arterial and other Conneting roads in RI K.R.Pura Division for the year of 2022-23 Package-03	Comprehensive developments to roads and drains in Belisevalle Main Road from Yashbans Layout to SWD Near SSR Group of Institutions and other connecting road.	325.00	317-23-000062	1050.00	968.63	Sri C.G. Chandrappa (CGC Infra Projects Pvt. Ltd.,)	M/s. Tejus Consultants	20.12.2022	19.11.2023	0.00	90.00%	Work is in Progress
		Comprehensive developments to roads and drains in Kanakanagara Main Road from K.Channasandra Circle to Kanakanagar Circle and other connecting road.	150.00										
		Comprehensive developments to roads and drains in Elu's Road (Puravankara Palm Beach), Balance reach of Hennur-Bagalur Road and other connecting road.	400.00										
		Comprehensive developments to roads and drains in K.Channasandra Main Road from Kanakanagar Main Road to Belisevalle Main Road and other connecting road	175.00										
		TOTAL	3500.00										

Executive Engineer
R I-K.R.Pura Division

[illegible]

SLN o	Package No. & name	GO SI NO	Constituency.	Name of the Project/Work(Roads)	Length in Km	Tender cost (Rs in lakhs)	Job Code No.	Name of the Agency	Name of the PMC	Date of Work order	Stipulate d date of Completi on	Probabl e date of Completi on	Financial Progress (in lakhs)	Work Status	Remarks
		219		Improvement of RR layout main road in connecting gnanavrudhi apartment to duabasipalya and Bhairava Nagara and other connecting roads.(Dubasipalya Medsule Hospital Road & 4th main road Dubasipalya road)	2										
		220		Improvements and Asphaltting to Kenchanapura road from Kengeri ORR to Double road and other connecting roads.(Upkar Layout RTO Road)	1.2										
		221		Improvement and ashplating of kengeri railway parallel road in ward no 159. Improvement and ashplating of 6th main road from kengeri bridge via Robin theatre and other connecting roads.(Hyper market road, nagadevnahalli road from Vaishnavi Greenleaf Apartment to ORR)	1.6										
		222		Improvements and Asphaltting of Mylasandra main road Connecting Uturulalli main road and Pattanagere main road in ward No-198 and road from Krishnagarden and Concorde layout main road Connecting Uttarahalli main road and other connecting roads in Ward No 198	1.39										
		223		Improvements and Asphaltting to Holiday Village Road from Kanakapura Road to Nice Road Underpass and other connecting roads in ward no 198.	1.48										
		224		Comprehensive development and asphaltting to Hemmigeppura Road from Uttarahalli Main Road to NICE Road junction and other connecting roads in Ward No 198.	1.27										
		213		Improvements and Asphaltting to Magadi road from Sunkadakkatte to NICE road junction and other connecting roads.	2.3										
				Total	45.84								4329.23		

Dasarahalli

BRUHAT BENGALURU MAHANAGARA PALIKE

Progress Report Pertaining to RI- Dasarahalli Division for the Year 2023-24

Amrutha Nagarothana Works approved under : UDD/153/MNY/2022(E)/BENGALURU, Dt-08.04.2022

Sl. No	Package Name	Name of the Work (roads)	Est. Cost (Rs in Lakhs)	Job Code No.	Plg cost (Rs in Lakhs)	Tender cost (Rs in lakhs)	Name of the Agency	Name of the PMC	Date of WO	Stipulated date of Completion	Financial Progress (in lakhs)	Physical progress (%)	Work Status
1	Widening & Improvements to roads drains footpath and medians installation of Street lights at Nelagedarahalli and HMT main road from tumkur main road (NH-4) to Ganga International School in Ward No 39 From road infrastructure division Dasarahalli zone	Widening & Improvements to roads drains footpath and medians installation of Street lights at Nelagedarahalli and HMT main road from tumkur main road (NH-4) to Ganga International School in Ward No 39 From road infrastructure division Dasarahalli zone	2000.00	317-23-000032	2000.00	1752.00	Sri. Abdul Kalam Azad	M/s. Tejus Consultants	07.10.2022	06.10.2023	705.00	60.00%	Work is in Progress
2	Comprehensive development to Roads, drains & footpath of Arterial, Sub-Arterial and other Connecting roads in RI K R Pura Division for the year of 2022-23 Package-02	Resurfacing of SM road from Gangamma circle to Jalhalli cross under RI-Dasarahalli Division Resurfacing of ORR from Jalhalli cross to Sonal Garments under RI-Dasarahalli Division Resurfacing of Rajagopal nager main road from SBM circle on ORR to Peenya 2nd stage bus stop under RI-Dasarahalli Division	450.00 200.00 350.00	317-23-000063	1000	820.00	-	-	-	-	0	-	Status quo maintained as per the orders of hon'ble high court of karnataka
TOTAL			3000.00		3000.00	2572.00					705.00		

Executive Engineer
R I-Dasarahalli Division

[illegible]

SL No	Package No. & name	GO SI NO	Constituency	Name of the Project/Work(Roads)	Length in Km	Tender cost (Rs in lakhs)	Job Code No.	Name of the Agency	Name of the PMC	Date of Work order	Stipulated date of Completion	Probable date of Completion	Financial Progress (in lakhs)	Work Status	Remarks
		219		Improvement of RR layout main road in connecting gnanavrudhi apartment to dubasipalya and Bhairava Nagara and other connecting roads.(Dubasipalya Medsole Hospital Road & 4th main road Dubasipalya road)	2										
		220		Improvements and Asphaltting to Kenchanapura road from Kengeri ORR to Double road and other connecting roads.(Upkar Layout RTO Road)	1.2										
		221		Improvement and asphaltting of kengeri railway parallel road in ward no 159. Improvement and asphaltting of 6th main road from kengeri bridge via Robin theatre and other connecting roads.(Hyper market road, nagadevnahalli road from Vaishnavi Greenleaf Apartment to ORR)	1.6										
		222		Improvements and Asphaltting of Mylasandra main road Connecting Uttarahalli main road and Pattanagere main road in ward No-198 and road from Krishnagarden and Concorde layout main road Connecting Uttarahalli main road and other connecting roads in Ward No 198	1.39										
		223		Improvements and Asphaltting to Holiday Village Road from Kanakapura Road to Nice Road Underpass and other connecting roads in ward no 198.	1.48										
		224		Comprehensive development and asphaltting to Hemmigeepura Road from Uttarahalli Main Road to NICE Road junction and other connecting roads in Ward No 198.	1.27										
		213		Improvements and Asphaltting to Megadi road from Sunkadakkatte to NICE road junction and other connecting roads.	2.3										
				Total	45.84								4329.23		

East

BRUHAT BENGALURU MAHANAGARA PALIKE
Amrutha Nagarothana Grant Details Pertaining to RI-East Division in the Year 2022-23

Sl. No	Package No. Name	Road Name	Length in Km	Estimate amount in Lakhs	Job Code	Pag cost (Rs in Lakhs)	Tender Amount (in crs)	Name of the Agency	Nmae of the PMC	Work Order No & Date	Stipulated date of Completion	Financial Progress (in lakhs)	Physical Progress (in lakhs)	Physical Progress %	Work Status
1	Improvements to Drains, Footpath and Asphaltting of 07 selected Arterial, Sub Arterial and other connecting road of Hebbala and Sarvagna Nagar Assembly constituency, Amrutha Nagarottana-RI-EAST-2022-23- Package No.01	Improvement & Microsurfacing to Devegowda road from Pararigiment junction to Dinnur main road	2.30	350.00	317-23-000068	2000.00	17.59	Sri Arand Pramodh	Nameeth Nagesh Tejas Consultants)	21.12.2022	20.03-20223	5.95	70.0%	90%	Work under progress
2		Development of 5th main Ganganagara (as like Commercial Street model road)	0.85	650.00									95.0%		
3		Improvement & Asphaltting to 80ft Hennur Main road from Kacharakanaahalli @ Hennur Main road to ORR flyover	1.30	200.00									75.0%		
4		Improvement of drain and footpath to Banaswadi main road from vemana circle to ORR	1.75	200.00									85.0%		
5		Improvement & Asphaltting to 4th Cross Channasandra main road from Banaswadi main road to B Channasandra main road	1.10	175.00									98.0%		
6		Improvement of drains and footpath to selected bad reaches of ORR Service road from Rammurthy Nagar underpass to Veerannapalya junction and Veerannapalya junction to Hennur cross - LHS and RHS	9.00	350.00									98.0%		
7		Improvement of drain and footpath to Hennur road from Lingarajapura flyover to Oil Mill road	0.25	75.00									85.0%		
Total			16.55	2,000.00		2000.00	17.59					5.95			
1		Improvements and asphaltting to Wheeler road from St.John church road to ITC Flyover	1.30	175.00									98.0%		
2		Improvement & Asphaltting to Pottery Road from Nagavara main road to Banasawadi main road	1.00	175.00									0.0%		
3		Improvement & Asphaltting to Promonade road from Nethaji road to St.Jhon's Church Road	1.25	145.00									95.0%		
4		Improvement & Asphaltting to Davis Road from Hennur main road to Tannery road	0.90	100.00									95.0%		

5	Improvements to Drains, Footpath and Asphaltting of 15 selected Arterial, Sub Arterial and other connecting road of Pulakeshinagara and Shanthi Nagar Assembly constituency, Amrutha Nagarottana-RI-EAST-2022-23- Package No.02	Improvement & Asphaltting to Haines Road from MM Road to St.Jons Church road	1.00	100.00	317-23-000071	2000.00	17.59	Sri BB. Umesha	Sandeep M (SR Consultants and Engineers)	25.1.2023	24.04.2023	0.00	95.0%	80%	Work under progress			
6		Resurfacing to 1st Main, Chinnappa Cross Road from Chinnappa garden main road to Pottery road (SK Garden)	1.00	100.00									95.0%					
7		Resurfacing to Dinnur main Road from SWD at White house to Shampura main road	1.65	105.00									95.0%					
8		Resurfacing to Mosque road from St.John church road to Pottery road	1.35	100.00									95.0%					
9		Resurfacing to Brigade road from Vellara junction to Residency road	0.40	60.00									15.0%					
10		Improvement & Asphaltting to O'Shaughnessy Road from Kadidal Manjappa Road (Longford Road) to Rhenius road	0.40	81.00									95.0%					
11		Resurfacing to M.G Road-Trinity circle from M.G road (Gandhi Statue Circle) to Trinity circle	1.90	373.00									5.0%					
12		Improvement & Asphaltting to Victoria Road from Lifestyle junction @ Richmond road to ASC center	0.90	141.00									80.0%					
13		Improvement & Asphaltting to Cambridge Road from Swamy Vivekananda Road to Airport road	1.35	175.00									80.0%					
14		Resurfacing to 12th Main road Indiranagar -Dupanahalli from Banasawadi road via 4th Cross to ORR junction @ bridge	0.40	50.00									95.0%					
15		Resurfacing to Indiranagara Double Road (1st Main) Domlur-Indiranagara) from Old Madras road to Inner Ring Road, Kodihalli	1.20	120.00									95.0%					
Total			16.00	2000.00									2000.00			17.59	0.00	
1		Improvements and asphaltting to NAL Wind Tunnel Road from Old Airport Road to SWD	0.80	120									95.0%					
2		Improvement & Asphaltting to BEML Nanjoshi road from BEML circle to Malleshpalya bus stop	2.50	350									95.0%					

3	Improvements to Drains, Footpath and Asphaltting of 12 selected Arterial, Sub Arterial and other connecting road of CV Raman Nagar Assembly constituency, Amrutha Nagarottana-RI-EAST-2022-23- Package No.03	Improvements to drain to Surajanadas Road from Old Madras Road to Airport road	2.00	100	317-23-000040	2500	21.94	C.R Girish (Ram Company)	Nameeth Nagesh(Tejas Consultants)	18.11.2022	17.03.2023	11.25	95.0%	85%	Work under progress										
4		Improvements and asphaltting to Channasandra main road from Banasawadi road via 4th Cross to ORR junction @ bridge	1.25	150									90.0%												
5		Improvements and asphaltting to 7th Main -6th Main Road from 100 feet Indira Nagara to 80feet Indira Nagara road	1.00	140									5.0%												
6		Improvements and asphaltting to Madhavara mudalier road from Lazar road to Assaye road	0.75	150									90.0%												
7		Resurfacing to Indiranagara Double Road (1st Main) Domlur-Indiranagara) from Old Madras road at BDA junction to Kaveri School	1.00	150									95.0%												
8		Resurfacing to 12th Main road Indiranagar -Dupanahalli from 100 feet Indira Nagara to 80feet Indira Nagara road	0.80	120									95.0%												
9		Improvement & Asphaltting to Railway parallel Road from Old Madras Road Near NGEF Factory to ORR-Kasturinagara junction	2.50	500									95.0%												
10		Resurfacing to 17th Main Road (Koramangala- Inner Ring Road)- 100'Road from Indira Nagar 100 feet road 13th C Main road to Domlur flyover	0.65	120									0.0%												
11		Improvement & Asphaltting to Chikkabanasawadi-Kasturinagara Road from 7th Cross Kasturinagara to ORR	2.40	350									95.0%												
12		Improvement of drains & Asphaltting to ORR Service road from Benniganahalli flyover to Rammurthy nagara underpass	1.75	250									90.0%												
Total			17.40	2500												2500.00	21.94				11.25				

1	Improvements to Drains, Footpath and Asphaltting of 06 selected Arterial, Sub Arterial and other connecting roads of Shivaji Nagar Assembly constituency, Amrutha Nagarottana-RI-EAST-2022-23- Package No.04	Comprehensive Developments to light tender sure Roads in 1st Main and 4th Main road in SR Nagar surrounding area in ward no.110 & Footpath and Road development works to Jayamahall Link road in ward no.63 & Resurfacing to Serpentine road in ward no.93 & Shivaji road in Ward No.92	4.23	1500	317-23-000070	2,500.00	21.99	Sri C.G Chandrappa (CGC Infra Projects Pvt. Ltd)	Gurudevarehalli Boregowda Vinay Kumar (Newzen consultants bangalore)	30.12.2022	29.03.2023	14.06	95.0%	93%	Work under progress
2		Imrovemements and Asphaltting to Race course road- Hare Krishna Road from Race course circle to Sheshadri road at Gandhi circle	1.00	275								95.0%			
3		Improvement & Asphaltting to Kensington road from Bhaskaran road junction to MEG main gate (Vinayaka temple side)	0.80	200								90.0%			
4		Improvement & Asphaltting to Church road - Pottery road from JC Nagar main road Chinnappa garden road	1.20	210								90.0%			
5		Improvement & Asphaltting to 1st Main, Chinnappa Cross Road from Nandidurga road to Chinnappa garden road	0.60	100								90.0%			
6		Improvements of footpath to Nandidurga road from Jayamahall road to Miller extension road	1.50	215								98.0%			
Total			9.33	2,500.00		2,500.00	21.99					14.06			

1	Improvements to Drains, Footpath and Asphalt of 08 selected Arterial, Sub Arterial and other connecting road of Sarvagna Nagar Assembly constituency, Amrutha Nagarottana-RI-EAST-2022-23- Package No.05	Improvements of drains, footpath and asphalt to Banasawadi Main Road from ITC Flyover to Mukundha Theatre and approach roads	1.50	350	317-23-000067	1,425.00	12.53	Sri.Anand Pramodh	Sandeep M (SR Consultants and Engineers)	21.12.2022	20.03.2023	11.60	98.0%	90%	Work under progress
2		Improvements of drains, footpath and asphalt to Bata Showroom to 7th Main, uttam Sagar Junction and approach roads	0.50	150									98.0%		
3		Improvements of drains, footpath and asphalt to Agara Road- from Hennur Main Road to Agara Junction (Hennur village Roads and approach roads)	0.80	200									90.0%		
4		Improvements of drains, footpath and asphalt to Chikka Banasawadi Road (Bata Junction)- from Banasawadi Road to 7th Cross, Kasturi Nagara	0.60	150									98.0%		
5		Improvements of drains, footpath and asphalt to Nanjunadappa Road-Nehru Road from Kullappa Circle to 7th Main Road	0.50	125									98.0%		
6		Improvements of drains, footpath and asphalt to Oil Mill Road (and approach roads)-from Hennur Main Road to Kammanahalli Main Road	1.00	200									10.0%		
7		Improvements of drains, footpath and asphalt to Banasawadi Railway Station Road from Banasawadi Road-to Lingarajapuram Underpass	1.30	150									98.0%		
8		Improvements of drains, footpath and asphalt to Wheeler Extension Road-from Pottery Road to Banasawadi Railway Station and approach roads	1.00	100									98.0%		
Total			7.20	1,425.00		1,425.00	12.53					11.60			
1	Improvements to Drains, Footpath and Asphalt of 09 selected	Improvements of drains, footpath and asphalt to KHB Main Road - from Railway Gate to ORR	0.50	150									95.0%		

2	Arterial, Sub Arterial and other connecting road of Sarvagna Nagar Assembly constituency, Amrutha Nagarottana-RI-EAST-2022-23- Package No.6	Improvements of drains, footpath and asphaltting to Davis Road - from Wheeler Extension Road to Hennur Main Road and approach roads	0.50	150	317-23-000066	1,575.00	13.85	Sri.Anand Pramodh	Rampura Krishnappa Raghu(Prop. Civil Experts Consultants and Testing Center, Pro. A Square Consultants	21.12.2022	20.03.2023	95.0%	95%	Work under progress
3		Improvements of drains, footpath and asphaltting to Shampura Main Road-from Shampura Railway Gate to Nagawara Main Road	0.80	200								80.0%		
4		Improvements of drains, footpath and concrete roads at Lingarajapuram Flyover Service Roads	0.65	200								10.0%		
5		Comprehensive Developments of Roads and Drains and other Allied works from 1st Main HBR (Indira Canteen Road) 5th Cross Vinayaka Temple Road, in ward No.24 HBR Layout	0.60	200								90.0%		
6		Comprehensive Developments of Roads and Drains and other Allied works from 5th Cross Vinaya Temple Road to 10th Main	2.45	200								90.0%		
7		Improvements of drains, footpath and asphaltting to 1st Main Road, 2nd Block, Indira Canteen Road (from 80ft Road to Railway Gate)	0.60	100								10.0%		
8		Asphaltting to HBR 1st Main, 3rd Block from HBR 80ft Road to Nagawara Main Road (Narendra Tent Road)	1.10	200								80.0%		
9		Improvements of drains, footpath and asphaltting to 29th cross and 19th Main, 5th Block, HBR Layout	0.50	175								90.0%		
Total=			7.70	1575										
Grand Total=			74.18	12,000.00		12,000.00	105.49				52.15			

ಅಮೃತ ನಗರೋತ್ಥಾನ ಯೋಜನೆಯಡಿ ಅನುಮೋದನೆಗೊಂಡ ಕಾಮಗಾರಿಗಳ ವಿವರಗಳು

ಕ್ರಮ ಸಂಖ್ಯೆ	ವಲಯ	ಕ್ರಿಯಾ ಯೋಜನೆಗಳ ಸಂಖ್ಯೆ	ಕ್ರಿಯಾ ಯೋಜನೆಗಳ ವಿವರ	ಅಂದಾಜು ವೆಚ್ಚ(ರೂ. ಕೋಟಿಗಳಲ್ಲಿ)	ಷರಾ
1	ಮಹದೇವಪುರ ವಲಯ		Costruction of retaining wall from Giddana kere to Sadaramangala kere (Balance portion) in Mahadevapura Zone	4.60	12.38
2	ಮಹದೇವಪುರ ವಲಯ		Costruction of U shape drain from Hoodi Village to MD-284 near Railway culvert (Balance portion) and Bilishivale, Byrathi & Varanasi drain in Mahadevapura	6.00	
3	ಮಹದೇವಪುರ ವಲಯ		Construction of retaining wall from Biduru/Hoodi kere to Sadaramangala kere (Balance portion) in Mahadevapura Zone	1.90	
4	ಮಹದೇವಪುರ ವಲಯ		Construction of retaining wal to MD-287, from Sadaramangala kere to MD-288 (Balance portion) in Mahadevapura Zone	6.35	
5	ಮಹದೇವಪುರ ವಲಯ		Construction U shape drain from Patalamma Layout to Dakshin Pinakini river via Siddartha Layout (Balance portion in Mahadevapura Zone	2.00	
6	ಮಹದೇವಪುರ ವಲಯ		Construction of U shape drain from Vijayalakshmi Colony via Sai baba Ashram to Dakshina pinakini river (Balance portion) in Mahadevapura zone	0.60	
7	ಮಹದೇವಪುರ ವಲಯ		Construction of Retaining wall to MD-377 from Siddapura Kere to MD-378 (Balance portion) in Mahadevapura Zone	3.10	
8	ಮಹದೇವಪುರ ವಲಯ		Construction of Retaining wall to Md-379, from end point of Md-377 at MD-378 to Varthur kere near Varthur police station (Balance Portion) in Mahadevapura zone	3.00	
9	ಮಹದೇವಪುರ ವಲಯ		Construction of U shape drain from Boganahalli and to Panathur kere near panathur outlet drain in Mahadevapura zone	1.57	
10	ಮಹದೇವಪುರ ವಲಯ		Construction of U shape drain to Md-398, from Gunjur area via Varthur village to MD-399 in Mahadevapura Zone	3.00	
11	ಮಹದೇವಪುರ ವಲಯ		Construction of U shape drain to MD-399A from Varthur on sorahunase road to MD-427C in Mahadevapura Zone	2.88	
12	ಮಹದೇವಪುರ ವಲಯ		Earth work excavation and removal of encroachment for SWD in Mahadevapur constituency for free flow of water and fixing the boundary of SWD	5.00	
13	ಮಹದೇವಪುರ ವಲಯ		Construction of Bridge for SWD Doddenakundi	7.00	
14	ಮಹದೇವಪುರ ವಲಯ		Construction of Bridge for SWD at Ferns Habitat, Mahadevapura	7.00	

ಕ್ರಮ ಸಂಖ್ಯೆ	ವಲಯ	ಕ್ರಿಯಾ ಯೋಜನೆಗಳ ಸಂಖ್ಯೆ	ಕ್ರಿಯಾ ಯೋಜನೆಗಳ ವಿವರ	ಅಂದಾಜು ವೆಚ್ಚ(ರೂ. ಕೋಟಿಗಳಲ್ಲಿ)	ಷರಾ
15	ಮಹದೇವಪುರ ವಲಯ		"Construction of Additional Vent to SWD for Railway under Bridge at Geddalalahalli H-300 in ward No. 25, 26, (BBMP/2022-23/BG/WORK INDENT No.51714)	32.00	
16	ಮಹದೇವಪುರ ವಲಯ		Providing Culvert for SWD at Pai Layout at K R Puram	14.00	
17	ಪೂರ್ವ ವಲಯ		Remodelling of SWD in Kasturinagra in ward no. 50 (RCC U shape + RCC retaining wall)	2.00	
18	ಪೂರ್ವ ವಲಯ		Remodelling of SWD in Sadananda Nagara in ward no 50 (900 mtrs RCC U shape + RCC retaining wall)	3.00	
19	ಪೂರ್ವ ವಲಯ		Remodelling of SWD in Kullappa Colony in ward no. 88 (500 mts U shape)	2.00	
20	ಪೂರ್ವ ವಲಯ		Construction of Bridge for SWD at Sadananda Nagar	7.00	
Total				114.00	



ಅಮೃತ ನಗರೋತ್ಥಾನ ಕಾಮಗಾರಿ ವಿವರಗಳ ಫೋಷ್ವಾರ್ಡ್ (ಅನುಬಂಧ-01)

ಕ್ಷೇತ್ರ	ಕ್ರಮ ಯೋಜನೆಗಳ ಸಂಖ್ಯೆ	ಕ್ರಮ ಯೋಜನೆಗಳ ವಿವರ	ಅಂದಾಜು ವೆಚ್ಚ(ರೂ. ಕೋಟಿಗಳಲ್ಲಿ)	ಛೇತಿಕ ಪ್ರಗತಿ ಶೇಕಡಾವಾರು	ಪಾವತಿಸಲಾಗಿರುವ ಮೊತ್ತ(ರೂ. ಕೋಟಿಗಳಲ್ಲಿ)
Mahadevapura constituency		Construction/ Remodelling of Primary, Secondary Storm Water Drains, Culverts/ Bridges & Allied works of SWD spread out at various locations in of Mahadevapura Constituency Under Amrutha Nagarothana grants of 2022-23 (Action Plan 01 to 12)			
	1	Costruction of retaining wall from Giddana kere to Sadaramangala kere (Balance portion) in Mahadevapura Zone	4.60	15%	
	2	Costruction of U shape drain from Hoodi Village to MD-284 near Railway culvert (Balance portion) and Bilishivale, Byrathi & Varanasi drain in Mahadevapura	6.00	100%	
	3	Construction of retaining wall from Biduru/Hoodi kere to Sadaramangala kere (Balance portion) in Mahadevapura Zone	1.90	62%	
	4	Construction of retaining wal to MD-287, from Sadaramangala kere to MD-288 (Balance portion) in Mahadevapura Zone	6.35	57%	
	5	Construction U shape drain from Patalamma Layout to Dakshin Pinakini river via Siddartha Layout (Balance portion in Mahadevapura Zone	2.00	15%	
	6	Construction of U shape drain from Vijayalakshmi Colony via Sai baba Ashram to Dakshina pinakini river (Balance portion) in Mahadevapura zone	0.60	15%	
	7	Construction of Retaining wall to MD-377 from Siddapur Kere to MD-378 (Balance portion) in Mahadevapura Zone	3.10	100%	
	8	Construction of Retaining wall to Md-379, from end point of Md-377 at MD-378 to Varthur kere near Varthur police station (Balance Portion) in Mahadevapura zone	3.00	15%	
	9	Construction of U shape drain from Boganahalli and to Panathur kere near panathur outlet drain in Mahadevapura zone	1.57	100%	
	10	Construction of U shape drain to Md-398, from Gunjur area via Varthur village to MD-399 in Mahadevapura Zone	3.00	88%	
	11	Construction of U shape drain to MD-399A from Varthur on sorahunase road to MD-427C in Mahadevapura Zone	2.88	100%	
	12	Earth work excavation and removal of encroachment for SWD in Mahadevapur constituency for free flow of water and fixing the boundary of SWD	5.00	12%	
K.R Pura constituency	1	"Construction of Additional Vent to SWD for Railway under Bridge at Geddalahalli H-300 in ward No. 25, 26, (BBMP/2022-23/BG/WORK_INDENT No.51714)	32.00	14%	

[Signature]
Executive Engineer
Mahadevapura Zone (SWD)
ITPL Main Road, BBMP
Bangalore-560 048.

Lakes

AMRUTHA NAGAROTHANA 2022-23- WORK PROGRESS REPORT

ಅನುಬಂಧ

12

Sl.No	Name of the Package	No of works	Name of the works included In the package	Estimate cost/Project cost (Rs. In Lakhs)	Tender cost/Work Approved Amt (Rs. In lakhs)	Name of the Contractor	Work status
1	Package-1	11	Improvements to pathway, fencing and other works in Akshayanagara lake	100.00	1059.30	B.Arun kumar	Work in progress
2			Providing water body fencing, security room and other works in Gubbala lake	80.00			
3			Providing outer body fencing, improvements to walkway and other works in Dorekere lake	150.00			
4			Providing outer body fencing, improvements to walkway and other works in Basapura lake-2	150.00			
5			Providing inlet, outlet arrangements, outer body fencing, pathway improvements and other works in Kammanahalli Meenakshi lake	150.00			
6			Providing water body fencing, pathway improvements and other works in Yelenahalli lake	100.00			
7			Providing waterbody fencing, security room cum toilet block and other works in Doddakallasandra lake	100.00			
8			Providing water body fencing, balance outer body fencing and other works in Konappana Agrahara lake	80.00			
9			Walkway improvements, security room and other works in Subramanyapura lake	150.00			
10			Providing fencing to Kembathahalli lake	100.00			
11			Improvements to Parappana Agrahara lake	100.00			
				1260.00			
12	Package-2	3	Providing waterbody and outer body fencing, walk way improvements and other works in Gottigere lake	300.00	1198.66	B.Arun kumar	
13			Providing fencing to Swaranakunte gudde Kere lake	150.00			
14			Providing fencing, installation gates and other works in Begur Lake	1000.00			
				1450.00			
15	Package-3	2	Developmental works in Beretana Agrahara lake (Chowdeshwari Layout)	600.00	1024.55	B.Arun kumar	Physically completed
16			Developmental works in Konanakunte lake	600.00			

Sl.No	Name of the Package	No of works	Name of the works included In the package	Estimate cost/Project cost (Rs. In Lakhs)	Tender cost/Work Approved Amt (Rs. In lakhs)	Name of the Contractor	Work status
				1200.00			
18	Package-5	1	Providing water body fencing and other works in Mesthripalya lake	200.00	157.33	M.S Venkatesh	Work in progress
19	Package-6	1	Providing Chain link fencing inlet arrangements and other allied works at Gowdanapalya lake in ward no 182 Padmanabhanagar	325.00	275.16	K.Damodar & Co	Work in progress
			Package-7				
20	Package-7	8	Providing fencing and other improvements work in Sarakki lake	100.00	1023.10	M/s. J.C. Prakash Infrastructure Pvt Ltd	Work in progress
21			Development and Maintenance of Sarakki lake in ward No.187	200.00			
22			Development and Maintenance of Hulimavu Lake Arkere in ward No.193	300.00			
23			Development and Maintenance of Arkere Lake in ward No 193	100.00			
24			Development and Maintenance of Agara Lake in ward No 174	200.00			
25			Development and Maintenance of Singasandra A Block lake in ward No.191	50.00			
26			Development and Maintenance of Singasandra B Block lake in ward No.191	50.00			
27			Development and Maintenance of Somasundra playa lake in ward No.174	200.00			
				1200.00			
28	Package-8	2	Construction of compound wall for balance portion, construction of waste weir & balance diversion drain in Mallathalli lake	1500.00	1564.93	K.Damodar & Co	Work in progress
29			Developmental works at Pattanagere Kenchenahalli lake	300.00			
30				1800.00			
31	Package-9	5	Emergency works at Handrahalli lake	100.00	1335.17	K.N.Mahesh	Work in progress
32			Providing chain link fencing, pathway improvements and other works in Dubasipalya lake	200.00			
33			Developmental works at Lingaderanahalli-13 lake	200.00			
			Developmental works at Gandhinagara Hosa Kere lake	880.00			

Sl.No	Name of the Package	No of works	Name of the works included In the package	Estimate cost/Project cost (Rs. In Lakhs)	Tender cost/Work Approved Amt (Rs. In lakhs)	Name of the Contractor	Work status
34			Strengthening of wetland bund, silt trap construction and other works at Ullala lake	200.00			
				1580.00			
35	Package-10	1	Providing retaining wall, trash barriers and other developmental works at Ulsoor lake	400.00	378.00	M/s. J.C. Prakash Infrastructure Pvt Ltd	
36	Package-11	1	Pathway improvement and other works at Kaggadasapura lake	400.00	343.00	M/s. J.C. Prakash Infrastructure Pvt Ltd	Inlet and pathway pending due to ongoing STP work by BWSSB.
37	Package-12	1	Comprehensive development of Kacharakanahalli lake	250.00	206.01	M/s. SOUHARDHA INFRA TECH PR	Work completed
38	Package-13	7	Providing water body fencing, waste weir repair works at Chinnappanahalli lake	50.00	992.11	K.Damodar & Co	Work in progress
39			Desilting, pathway, water body fencing, and other works in Sowlkere lake	200.00			
40			Balance developmental works at Panathur lake	100.00			
41			Comprehensive developmental works at Bhoganahalli lake	100.00			
42			Comprehensive developmental works at Hoodi Giddanakere lake	400.00			
43			Balance developmental works at Varanasi lake	100.00			
44			Balance developmental works at Gunjur Palya lake	200.00			
				1150.00			
45	Package-14	2	Developmental works in Doddanekkundi lake	500.00	1309.31	B.Arun kumar	Work in progress
46			Development of Doddanekkundi lake in ward no 85 Doddanekkundi	1000.00			
				1500.00			

Sl.No	Name of the Package	No of works	Name of the works included In the package	Estimate cost/Project cost (Rs. In Lakhs)	Tender cost/Work Approved Amt (Rs. In lakhs)	Name of the Contractor	Work status
47	Package-15	6	Comprehensive development at Junnasandra lake	400.00	1439.98	M/s. J.C. Prakash Infrastructure Pvt Ltd	Work in progress
48			Comprehensive developmental works at Gunjuru Karmelaram lake	300.00			
49			Comprehensive developmental works at Gunjuru Mavinakere lake	300.00			
50			Development of Gunjur Mavinakere lake in ward no 149 varthur	500.00			
51			Providing fencing to Pattandur Agrahara lake-1	100.00			
52			Providing fencing to Pattandur Agrahara lake-2	100.00			
				1700.00			
53	Package-16	5	Construction of diversion drain, waste weirs, inlet improvements, chain link fencing at B Narayanapura lake	150.00	886.44	M/s. SOUHARDHA INFRATECHPR	Work in progress
54			Main bund seepage rectification and other works at Kowdenahalli lake	150.00			
55			Providing outer body fencing, pathway and other works at Bhattarahalli lake	100.00			
56			Balance developmental works at Gangashetty lake	100.00			
57			Comprehensive developmental works at Horamavu lake	500.00			
				1000.00			
58	Package-17	1	Improvements to diversion drain, waste weirs, inlet improvements, chain link fencing at Kalkere lake	1000.00	839.10	M/s. PJB Engineers Private Limited,	Work in progress
59	Package-18	3	Comprehensive development of Abbigere lake	450.00	840.08	M/s. Engineering Projects India Ltd	Work in progress
60			Comprehensive developmental works to Shivapura lake	200.00			
61			Comprehensive development of Nelegadaranahalli lake	400.00			
				1050.00			
62	Package-19	3	Comprehensive development of Karihobanahalli (Narasappanahalli Kere) lake	450.00	1280.46	K.Damodar & Co	
63			Comprehensive development of Doddabidarakallu lake	650.00			

Sl.No	Name of the Package	No of works	Name of the works included In the package	Estimate cost/Project cost (Rs. In Lakhs)	Tender cost/Work Approved Amt (Rs. In lakhs)	Name of the Contractor	Work status
64			Comprehensive development of Lakshmipura lake	400.00			
				1500.00			
65	Package-20	7	Development of Vaderahalli lake	300.00	1331.06	K.N.Mahesh	Work in progress
66			Development of chikkabetahalli Lake	150.00			
67			Development of Al'alasandra Lake	300.00			
68			Development of Avalahalli Lake	100.00			
69			Development of Vaderahalli lake	200.00			
70			Development of Yelahanka Lake	250.00			
71			Comprehensive development works to Shivanahalli lake	300.00			
				1600.00			
72	Package-21	5	Remaining developmental works at Rachenahalli lake	250.00	1189.02	K.Damodar & Co	Work in progress
73			Development of Ja-kur Lake	110.00			
74			Bund development works at Palanahalli and Thirumenahalli lake	300.00			
75			Comprehensive development of Venkateshpura lake	250.00			
76			Comprehensive development of Singapura lake	500.00			
				1410.00			
78	Package-23	1	Development of Balance works in Mallthalli Lake Ward No 129	1000.00	866.03	M/s. J.C. Prakash Infrastructure Pvt Ltd	Work in progress
79	Package-24	1	Comprehensive development of lake (Kacharakanaahalli lake) at sy No. 153 in HBR ward no 24 sarvagna Nagar constituency	500.00	433.34	M/s. SOUHARDHA INFRATECHPR	Work in progress
		79		24425.00	19594.14		

ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ


ವಿದ್ಯುತ್ ವಿಭಾಗ, ದಕ್ಷಿಣ ವಲಯ

ಅಮೃತ ಸಂಶೋಧನಾ ಯೋಜನೆ, ವಿದ್ಯುತ್ ಕಾಮಗಾರಿಗಳ ವಿವರ

ಇಲಾಖೆಯ ಹೆಸರು :-

ಕ್ರ.ಸಂ.	ವಿಭಾಗ	ಸಾಲಿನ	ವಾರ್ಡ್ ನಂ.	ಕಾಮಗಾರಿಗಳ ವಿವರ	ಕಾಮಗಾರಿ ಒದಗಿಸಿದ ಮೊತ್ತ	ಗುತ್ತಿಗೆದಾರರು ಹಾಗೂ ಕಾರ್ಯದೇಶದ ಮೊತ್ತ	ಕಾಮಗಾರಿಯ ಪ್ರಕಾರ	ಕಾಮಗಾರಿಯ ಮೊತ್ತ	ಮಾ
1	ವಿದ್ಯುತ್ ವಿಭಾಗ	2022-23	148-151 146-152 176-177 173-147	Comprehensive Development of Street Lighting with accessories like Control switch etc and Illumination to Major Roads with replacement of deteriorated street poles with light fittings, installation of poles with suitable lights in dark stretches of all type of roads, Playgrounds, parks in all Wards Coming under BTM Constituency (Package-1)	500.00	Geetha Electrical Stores-46048456.36 - 5.99% Below	ಮಾರ್ಗದರ್ಶಿತ	45378532.00	
2	ವಿದ್ಯುತ್ ವಿಭಾಗ	2022-23	169-170 171-178 179-177 168	Comprehensive Development of Street Lighting with accessories like Control switch etc and Illumination to Major Roads with replacement of deteriorated street poles with light fittings, installation of poles with suitable lights in dark stretches of all type of roads, Playgrounds, parks in all Wards Coming under Jayanagar Assembly Constituency (Package-2)	400.00	Vedha Electricals-37085481.60 -5.34% Below	ಮಾರ್ಗದರ್ಶಿತ	37101349.00	

ಕ್ರ.ಸಂ.	ವಿಭಾಗ	ಸಾಲಿಗೆ	ವಾರ್ಡ್ ಸಂಖ್ಯೆ	ಕಾಮಗಾರಿಗಳ ಹೆಸರು	ಕಾಮಗಾರಿಗೆ ಒದಗಿಸಿದ ಮೊತ್ತ	ಗುತ್ತಿಗೆದಾರರು ಹಾಗೂ ಕಾರ್ಯದೇಶದ ಮೊತ್ತ	ಕಾಮಗಾರಿಯ ಪ್ರಗತಿ ಹಂತ	ಕಾಮಗಾರಿಯ ಮೊತ್ತ	ಪರಾ
3	ವಿದ್ಯುತ್ ದಕ್ಷಿಣ ವಿಭಾಗ	2022-23	161,181,182,183,165,166,167 & 180	Comprehensive Development by Providing park lightings, Street Light fitting, poles, switches & CC Cameras in ward No.161,181,182,183,165,166,167 & 180 in Padmanabhanagar Assembly Constituency (Package-3)	1000	B S KESHA (GEETHA ELECTRICAL STORES) 90144545.76 4.98%-Above	ಪ್ರಗತಿಯಲ್ಲಿದೆ		
4	ವಿದ್ಯುತ್ ದಕ್ಷಿಣ ವಿಭಾಗ	2023-24	146, 147, 148, 151, 152, 173, 173 176	Providing LED Street lights, park lights, poles, timer switches and other connected accessories to BTM Layout Constituency in ward No 146, 147, 148, 151, 152, 173, 173 and 176	400		ಬೆಂಚರ್ ಕೈಗಾರಿಕೆಯಲ್ಲಿದೆ		
				Total	2300.00				


 Executive Engineer (Elect.)
 South Division
 Bruhat Bangalore Mahanagara Palike

SWM -
Solid Waste
Management

2023-24

14

BBMP SWM-Status of Work																	
Details of status of work sanctioned under Amruth Nagarothana grants																	
SI NO	Divisio n	Grant Gok	Grants	Name of package	Name of Works included in package	job code	Estimated cost (Rs In crs)	Amount put to tender (Rs In crs)	Contract Amount (Rs In Crs)	Approval and Date	Work order No & date	Name of the Agency	Physical progress till date (%)	Financial Status (Rs In Crs)		Status / Remarks	Work is being handled at the office of
														Paid	Pending bill		
1	BBMP SWM	GOK	Amruth Nagarothana		Providing basic Office infrastructure and restrooms at Mustering and De-mustering points of Pourakarmika s		20	16.41	15.58	Governmen t order no- UDD 193 MNY 2023, Dated: 28.03.2023	EE- 3/SWM/ WO/12/2 023-24, dated:30. 01.2024	M/s. Karle Infrastru cture Limited				WORK UNDER PROGR ESS	

(BSML)

B2005 -

2

GOK AND GOI GRANT			
SI NO	Name of package	Estimated cost (Rs in crs)	Status / Remarks
AMRUTH NAGAROTHANA			
1	Construction/ Upgradation of damaged approach roads and village developmental works around 6 waste processing plant of BBMP (Kannahalli, KCDC MSGP, Chikkanagamangala, Doddabidarakallu, Suubbarayanapalya, seegehalli and lingadheeranahalli).	45.00	Work completed
2	Construction of Leachate Treatment Plants of 20 KLD capacity at 4 MSW processing plants of BBMP (As per directions of the NGT Committee)	10.00	File under process
3	Lump Sum, Turnkey, Fixed Price, No variation Tender based on Tenderers Own Design for the work of Supply, Construction, Installation, Commissioning and Operation and Maintenance for a period of 60 months (plus 24 months extendable) of Domestic Sani waste Processing treatment Plant of 10 Ton capacity at selected location using Incineration Process or equivalent technology (Pkg-3 AMRUT Nagarothhana Grants)	10.00	Work in Progress
4	Establishment of new scientific landfill sites and its one time development including O & M	40.00	work completed
5	Village developmental works around Mittaganahalli, kannuru, Bellahalli, and Bagaluru landfill site	40.00	work completed
6	Fencing of SWM infrastructure assets required places in BBMP	5.00	Work in Progress
7	Construction of waste to Energy plant of 600 MTPD waste to generate 11 MW of power per day at Bidadi by M/s KPCL (Balance Amount deposit contribution to be paid to M/s KPCL by BBMP/Govt)	55.00	contributory work of Rs. 50.00 Crores is released to M/s. KPCL
8	Establishment of animal incinerator/rendering plant to handle animal waste in BBMP	10.00	Work in Progress
TOTAL		215.00	