

**ಕರ್ನಾಟಕ ವಿಧಾನ ಪರಿಷತ್ತು**

ಚುಕ್ಕೆ ಗುರುತಿಲ್ಲದ ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ : 641(750)  
 ಮಾನ್ಯ ಸದಸ್ಯರ ಹೆಸರು : ಶ್ರೀಮತಿ ಬಲ್ವೀಸ್ ಬಾನು (ವಿಧಾನಸಭಾ ಕ್ಷೇತ್ರದಿಂದ ಚುನಾಯಿತರಾದವರು)  
 ಉತ್ತರಿಸಬೇಕಾದ ದಿನಾಂಕ : 10.03.2026  
 ಉತ್ತರಿಸುವ ಸಚಿವರು : ಪೌರಾಡಳಿತ ಮತ್ತು ಹಜ್ ಸಚಿವರು

ಕ್ರ. ಸಂ.	ಪ್ರಶ್ನೆ	ಉತ್ತರ
(ಅ)	ಶಿವಮೊಗ್ಗ ಜಿಲ್ಲೆಯ ವ್ಯಾಪ್ತಿಯಲ್ಲಿರುವ ನಗರಸಭೆ(CMC), ಪುರಸಭೆ(TMC) ಮತ್ತು ಪಟ್ಟಣ ಪಂಚಾಯಿತಿಗಳಿಗೆ(TP) ಕಳೆದ ಎರಡು ವರ್ಷಗಳಲ್ಲಿ (2023-24 ಮತ್ತು 2024-25) ನಗರೋತ್ಥಾನ ಯೋಜನೆಯಡಿ ಮಂಜೂರಾದ ಒಟ್ಟು ಅನುದಾನ ಎಷ್ಟು; (ನಗರವಾರು ಮಾಹಿತಿ ನೀಡುವುದು);	ಶಿವಮೊಗ್ಗ ಜಿಲ್ಲೆಯ ವ್ಯಾಪ್ತಿಯಲ್ಲಿರುವ 02 ನಗರಸಭೆಗಳು, 03 ಪುರಸಭೆಗಳು ಮತ್ತು 05 ಪಟ್ಟಣ ಪಂಚಾಯಿತಿಗಳಿಗೆ ಕಳೆದ ಎರಡು ವರ್ಷಗಳಲ್ಲಿ (2023-24 ಮತ್ತು 2024-25) ಮುಖ್ಯಮಂತ್ರಿಗಳ ಅಮೃತ ನಗರೋತ್ಥಾನ (ಮುನಿಸಿಪಾಲಿಟಿ) ಯೋಜನೆ (ಹಂತ-04) ಯಡಿ ಮಂಜೂರಾದ ಒಟ್ಟು ಅನುದಾನದ ವಿವರವನ್ನು <b>ಅನುಬಂಧ-1</b> ರಲ್ಲಿ ನೀಡಿದೆ.
(ಆ)	ಮಂಜೂರಾದ ಅನುದಾನದಲ್ಲಿ ಈವರೆಗೆ ಸರ್ಕಾರದಿಂದ ಬಿಡುಗಡೆಯಾದ ಮೊತ್ತವೆಷ್ಟು; ಇದರಲ್ಲಿ ಆಯಾ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಗಳು ಎಷ್ಟು ಮೊತ್ತವನ್ನು ಯಾವ ಯಾವ ಕಾಮಗಾರಿಗಳಿಗಾಗಿ ವೆಚ್ಚ ಮಾಡಿವೆ ಹಾಗೂ ಅವುಗಳಲ್ಲಿ ಪೂರ್ಣಗೊಂಡಿರುವ, ಪ್ರಗತಿಯಲ್ಲಿರುವ ಮತ್ತು ಇನ್ನೂ ಪ್ರಾರಂಭವಾಗದ ಕಾಮಗಾರಿಗಳ ಸಂಖ್ಯೆ ಎಷ್ಟು; ಕಾಮಗಾರಿಗಳು ವಿಳಂಬವಾಗಲು ಕಾರಣಗಳೇನು;	ಮುಖ್ಯಮಂತ್ರಿಗಳ ಅಮೃತ ನಗರೋತ್ಥಾನ (ಮುನಿಸಿಪಾಲಿಟಿ) ಯೋಜನೆ (ಹಂತ-04) ಯಡಿ ಶಿವಮೊಗ್ಗ ಜಿಲ್ಲೆಯ ವ್ಯಾಪ್ತಿಯಲ್ಲಿರುವ 10 ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಗಳಿಗೆ ಮಂಜೂರಾದ ಅನುದಾನದಲ್ಲಿ ಈವರೆಗೆ ರೂ.5719.81 ಲಕ್ಷಗಳು ಬಿಡುಗಡೆಯಾಗಿದ್ದು, ರೂ.5617.89 ಲಕ್ಷಗಳು ವೆಚ್ಚವಾಗಿರುತ್ತದೆ.  ಸದರಿ ಯೋಜನೆಯಡಿ ಕೈಗೊಂಡಿರುವ ಕಾಮಗಾರಿಗಳ, ಪೂರ್ಣಗೊಂಡಿರುವ ಹಾಗೂ ಪೂರ್ಣಗೊಳ್ಳಬೇಕಾಗಿರುವ ಕಾಮಗಾರಿಗಳ ಸಂಪೂರ್ಣ ಮಾಹಿತಿಯನ್ನು <b>ಅನುಬಂಧ-2</b> ರಲ್ಲಿ ನೀಡಿದೆ.  ಮುಖ್ಯಮಂತ್ರಿಗಳ ಅಮೃತ ನಗರೋತ್ಥಾನ (ಮುನಿಸಿಪಾಲಿಟಿ) ಯೋಜನೆ (ಹಂತ-04) ಯನ್ನು ರಾಜ್ಯದ 302 ರ ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಗಳಲ್ಲಿ 2022-23ನೇ ಸಾಲಿನಿಂದ 2024-25ನೇ ಸಾಲಿನವರೆಗೆ ರೂ.3885.00 ಕೋಟಿಗಳ ಅನುದಾನದಲ್ಲಿ ಅನುಷ್ಠಾನಗೊಳಿಸಲು ಮಾರ್ಗಸೂಚಿ ಹೊರಡಿಸಲಾಗಿರುತ್ತದೆ. ಆದರೆ, ದಿನಾಂಕ:29-03-2023 ರಿಂದ 12-05-2023 ರವರೆಗೆ ವಿಧಾನಸಭಾ ಚುನಾವಣೆ ನೀತಿ ಸಂಹಿತೆ, ನ್ಯಾಯಾಲಯದ

		<p>ತೀರ್ಪುಗಳು, ಬದಲಿ ಕಾಮಗಾರಿಗಳ ಪ್ರಸ್ತಾವನೆಗಳು, ಕಾಮಗಾರಿಯನ್ನು ಕೈಗೊಳ್ಳಲಾಗುತ್ತಿರುವ ಸ್ಥಳಗಳ ತಕರಾರುಗಳಿಂದಾಗಿ ಹಾಗೂ ಸರ್ಕಾರದ ಪತ್ರ ಸಂಖ್ಯೆ: ನಅಇ 132 ಎಸ್‌ಎಫ್‌ಸಿ 2023, ದಿನಾಂಕ:26-05-2023 ಮತ್ತು ಆರ್ಥಿಕ ಇಲಾಖೆಯ ಸುತ್ತೋಲೆ ಸಂಖ್ಯೆ: ಆಇ 1 ಟಿಎಫ್‌ಪಿ 2023, ದಿನಾಂಕ:31-07-2023 ಹಾಗೂ ಸರ್ಕಾರದ ಆದೇಶ ಸಂಖ್ಯೆ: ನಅಇ 125 ಐಎಸ್‌ಟಿ 2023, ದಿನಾಂಕ:31-08-2023 ರಲ್ಲಿನ ಸೂಚನೆಗಳಿಂದಾಗಿ, ಸದರಿ ಯೋಜನೆಯನ್ನು 2024-25ನೇ ಸಾಲಿಗೆ ಪೂರ್ಣಗೊಳಿಸಲು ಸಾಧ್ಯವಾಗಿರುವುದಿಲ್ಲ. ಸದರಿ ಯೋಜನೆಯನ್ನು ಸರ್ಕಾರದ ಆದೇಶ ದಿನಾಂಕ:21-04-2025 ರನ್ವಯ 2025-26ನೇ ಸಾಲಿನವರೆಗೆ ಮುಂದುವರಿಸಲಾಗಿರುತ್ತದೆ.</p> <p>ಅದರಂತೆ, ಶಿವಮೊಗ್ಗ ಜಿಲ್ಲೆಯ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಬರುವ 10 ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಗಳಿಗೆ ಕಾಮಗಾರಿಗಳ ಕ್ರಿಯಾಯೋಜನೆಗಳನ್ನು ಮಾರ್ಚ್-2026 ರ ಅಂತ್ಯಕ್ಕೆ ಪೂರ್ಣಗೊಳಿಸಲು ನಿಯಮಾನುಸಾರ ಕ್ರಮ ಕೈಗೊಳ್ಳಲಾಗುತ್ತಿದೆ.</p>
(ಇ)	<p>ನಗರೋತ್ಥಾನ ಯೋಜನೆಯಡಿ ನಡೆದ ಕಾಮಗಾರಿಗಳ ಗುಣಮಟ್ಟವನ್ನು ಪರಿಶೀಲಿಸಲು ಇರುವ ಮಾನದಂಡವೇನು; ಕಳಪೆ ಕಾಮಗಾರಿ ಕಂಡುಬಂದಲ್ಲಿ ಸರ್ಕಾರ ತೆಗೆದುಕೊಂಡ ಕ್ರಮಗಳೇನು?</p>	<p>ಮುಖ್ಯಮಂತ್ರಿಗಳ ಅಮೃತ ನಗರೋತ್ಥಾನ (ಮುನಿಸಿಪಾಲಿಟಿ) ಯೋಜನೆ (ಹಂತ-04) ಯಡಿ ನಡೆದ ಕಾಮಗಾರಿಗಳ ಗುಣಮಟ್ಟವನ್ನು ಪರಿಶೀಲಿಸಲು ಪೌರಾಡಳಿತ ನಿರ್ದೇಶನಾಲಯ ವತಿಯಿಂದ ಪ್ರತಿ ಜಿಲ್ಲಾವಾರು ಯೋಜನಾ ಸಮಾಲೋಚಕರನ್ನು ನೇಮಿಸಿದ್ದು, ಅದೇ ರೀತಿಯಾಗಿ ಶಿವಮೊಗ್ಗ ಜಿಲ್ಲೆಯಲ್ಲಿ ಕಾರ್ಯನಿರ್ವಹಿಸಲು ನಿಕೇತನ್ ಕನ್ಸಲ್ಟಿಂಗ್ಸ್, ಬೆಂಗಳೂರು ರವರನ್ನು ನೇಮಿಸಿದ್ದು, ಮೇಲ್ವಿಚಾರಣೆ ಕಾರ್ಯವನ್ನು ನಿರ್ವಹಿಸುತ್ತಿರುತ್ತಾರೆ. ಕಾಮಗಾರಿಗಳು ಆರಂಭದಿಂದ ಪೂರ್ಣಗೊಳ್ಳುವ ತನಕ ಪ್ರತಿ ಹಂತದಲ್ಲಿಯೂ ಕಾಮಗಾರಿಗಳ ಗುಣಮಟ್ಟದ ಪರೀಕ್ಷೆಗಳನ್ನು ನಡೆಸಿ, ಪರೀಕ್ಷಾ ವರದಿಗಳನ್ನು ಪೌರಾಡಳಿತ ನಿರ್ದೇಶನಾಲಯಕ್ಕೆ ಹಂತ ಹಂತವಾಗಿ ಸಲ್ಲಿಸಿರುತ್ತಾರೆ ಹಾಗೂ ಈ ಯೋಜನೆಯಡಿ ಯಾವುದೇ ಕಳಪೆ ಕಾಮಗಾರಿಗಳನ್ನು ಕೈಗೊಂಡಿರುವುದಿಲ್ಲ.</p>

ಕಡತ ಸಂಖ್ಯೆ: ನಅಇ 25 ಸಮಸ 2026


(ರಹೀಂ ಖಾನ್)

ಪೌರಾಡಳಿತ ಹಾಗೂ ಹಜ್ ಸಚಿವರು

## ANNEXURE-1

### Amrutha Nagarothana (Municipality) scheme phase-4

									(Rs. In lakhs)
Sl No.	Name of the district	Name of the ULB	Type	Allocation	85% Action plan	2023-24		2024-25	
						Release	Expenditure	Release	Expenditure
	2	3	4	5	6	7	8	9	10
1	Shivamogga	Bhadravathi	CMC	4000.00	3400.00	296.44	296.44	411.00	411.00
2	Shivamogga	Sagar	CMC	3000.00	2550.00	91.68	91.68	550.00	550.00
3	Shivamogga	Shikaripura	TMC	1000.00	850.00	0.00	0.00	23.47	23.47
4	Shivamogga	Shiralakoppa	TMC	1000.00	850.00	71.32	71.32	223.44	223.44
5	Shivamogga	Soraba	TMC	1000.00	850.00	212.39	212.39	108.10	108.10
6	Shivamogga	Thirthahalli	TP	500.00	425.00	139.51	139.51	140.00	140.00
7	Shivamogga	Jog-Kargal	TP	500.00	425.00	66.12	66.12	141.64	141.64
8	Shivamogga	Anavatti	TP	500.00	425.00	55.00	55.00	145.22	145.22
9	Shivamogga	Holehonnur	TP	500.00	425.00	92.87	92.87	40.00	40.00
10	Shivamogga	Hosanagara	TP	500.00	425.00	111.28	111.28	145.56	145.56
		<b>Total</b>		<b>12000.00</b>	<b>10200.00</b>	<b>1025.33</b>	<b>1025.33</b>	<b>1782.87</b>	<b>1782.87</b>

  
 ಮುಖ್ಯ ಅಭಿಯಂತರರು  
 ಪೌರಾಡಳಿತ ನಿರ್ದೇಶನಾಲಯ  
 ನೆ ಬೆಂಗಳೂರು

## ANNEXURE-2

## Amrutha Nagarothana (Municipality) scheme phase-4

					Rs. in Lakhs
S.No	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
<b>Bhadravathi CMC</b>					
1	Buildings	Ward no. 1st Near Renuka Ellamma Temple, Ward No.6 Taj School, Ward No. 8 in Urdu School, Ward no. 9 Kanakatta Primary School, Vishwabandhu School, Ward no. 16 to Swami Vivekananda School, Ward 14 in Bhovi Colony, Ward no. 28 to Sir MV College, Ward no. Construction work of toilets for the disabled in the premises of Government Kannada, Tamil, Urdu School located on 17th Tarikere Road and construction of a community hall for the welfare of the disabled.	85	0	Work in progress
2	Other Works	A total of 74 houses have been constructed in 05 blocks under the Civic Workers Griha Bhagya Yojana in Jaibhim Nagar, Ward No. 07 under Bhadravati Municipal Corporation, and all 74 houses have been equipped with solar electric lamps and solar	63.88	0	Tender to be Invited CALL-2
3	Other Works	Providing subsidy for construction of houses to permanent and direct payment civic workers engaged in cleanliness and sanitation work of Bhadravati Municipal Corporation	30	0	Work in progress
4	Other Works	Payment of subsidy of 50% of the project cost or Rs 1.50 lakh whichever is less to Scheduled Caste small entrepreneurs who wish to start their business with the help of bank loans to Scheduled Tribes residing in Bhadravati Nagarsabha.	27.81	0	Work in progress
5	Other Works	Scheduled Pandas living in Bhadravati Nagarsabha have been infected with HIV. Payment of subsidy (to hospitals and institutions providing treatment and medication) for cancer heart related diseases and other terminal diseases.	3	0	Work in progress
6	Other Works	Beneficiary gratuity amount to be given to Scheduled Tribe beneficiaries approved under various housing schemes being implemented by Bhadravati Nagar Sabha. (Dr.BR Ambedkar Niwas Yojana/ PMY AHP G+3 Group Home Yojana/ PMY BLC1.5 Lakh Yojana)	14	0	Work in progress
7	Other Works	Subsidy for purchase of books for practicing lawyers having LLB degree residing in Bhadravati Nagarsabha area.UPSC related civil service career for Scheduled Tribes living under Bhadravati Nagarsabha. And K.P.S.C. Incentives for educational institutions to provide educational programs to complement the interview for the preliminary main examination.To provide incentives to the candidates participating in the State/State Level Sports/Arts/Speech/and other cultural activities competitions organized by various Government Departments for the Scheduled Tribes living under Bhadravati Nagar Sabha in the current year if they participate/win.Ph.D./M.Phil. To bear actual expenses for participation in conferences/workshops organized by the respective institutes for presenting research papers to the studying students.Rs.25,000/- subsidy for acquiring equipment to doctors who have started personal practice for Scheduled Tribes residing in Bhadravati Nagar Sabha area.M.B.B.S./ B.E. 50% of the fees will be paid for students who have got a seat in Government Fort in government or aided colleges for study only. A student must pass every year and graduate during the course. Payment of fees to such students. (Can be issued through the Principal/ Chancellor of the Institution concerned.)Incentive grant to Scheduled Tribes living in Bhadravati Nagar Sabha area and students studying in Government/Private Schools/Colleges, Government Professional Institutions.	3	3	Work in progress

S.No	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
8	Other Works	Subsidy for purchase of books for practicing lawyers having LLB degree residing in Bhadravati Nagarsabha area. UPSC related civil service career for Scheduled Tribes living under Bhadravati Nagarsabha. And K.P.S.C. Incentives for educational institutions to provide educational programs to complement the interview for the preliminary main examination. To provide incentives to the candidates participating in the State/State Level Sports/Arts/Speech/and other cultural activities competitions organized by various Government Departments for the Scheduled Tribes living under Bhadravati Nagar Sabha in the current year if they participate/win. Ph.D./M.Phil. To bear actual expenses for participation in conferences/workshops organized by the respective institutes for presenting research papers to the studying students. Rs.25,000/- subsidy for acquiring equipment to doctors who have started personal practice for Scheduled Tribes residing in Bhadravati Nagar Sabha area. M.B.B.S./ B.E. 50% of the fees will be paid for students who have got a seat in Government Fort in government or aided colleges for study only. A student must pass every year and graduate during the course. Payment of fees to such students. (Can be issued through the Principal/ Chancellor of the Institution concerned.) Incentive grant to Scheduled Tribes living in Bhadravati Nagar Sabha area and students studying in Government/Private Schools/Colleges, Government Professional Institutions.	8	3.91	Work in progress
9		Subsidy of up to Rs.40,000/- for repairs of houses damaged by heavy rains and droughts to the poor living in Bhadravati Nagarsabha area and owning this property. (Repair steps of each house to be confirmed by Civil Engineer of local institution with MB book)	47.9	0	Work in progress
10		For the purpose of relocating the residents living in the flooded area near the Bhadra river in Kavalagundi, Bhadravati city, site rights have been issued in the Jedikatte Ashraya Layout. A proposal has been submitted to the Rajiv Gandhi Rural Housing Corporation Limited for sanctioning housing for them. After sanctioning housing for the said 03 other poor category beneficiaries, a provision of Rs. 0.70 lakhs has been made for providing assistance to each beneficiary.	2.1	0	Work in progress
11	Other Works	Other poor people living under Bhadravati Nagarsabha have HIV. Payment of subsidy (to hospitals and institutions providing treatment and medicine) for cancer heart related diseases and other terminal diseases. (Payment of subsidy after receipt of confirmation letter fixing eligibility amount from District Medical Officer)	8	0	Work in progress
12	Other Works	Beneficiary gratuity amount to be given to Scheduled Tribe beneficiaries approved under various housing schemes being implemented by Bhadravati Nagar Sabha. (Dr. BR Ambedkar Niwas Yojana/ PMY AHP G+2 Group House Yojana/ PMY BLC 1.5 Lakh Yojana)	15.6	0	Work in progress

S.No	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
13	Other Works	Subsidy for purchase of books for practicing lawyers with LLB degree for other slums residing in Bhadravathi Nagarsabha area. UPSC related to civil service career for other Badarga living under Bhadravati Nagarsabha. And K.P.S.C. To provide incentives to educational institutions that have authorized education programs to supplement the examination for the Parabhavi Main Examination. Incentives will be given in the same year to the candidates who participate in sports/art/speech/and other cultural activities organized by various departments of the government/state/state level for those living in Bhadravati Nagarsabha area, if they participate/win. Phil. To bear the actual cost of participation in conferences/workshops organized by reputed institutes for the studying students to present their research papers.(It can be given through the Principal/Chancellor of the concerned institute.) Grant of Rs.25.000/- to the doctors who have started personal practice for other bad areas residing in Bhadravati Nagarsabha. M.B.B.S./ B.E. 50% of the fee will be paid to students who have got seats in Rakari Kota in Rakari or aided colleges for study only. A student must pass every year and get the degree within the duration of the course. Payment of fees to such students. (Can be given through the Principal/ Chancellor of the concerned institution.) Incentive grant to students studying in private/private schools/colleges, professional institutes of the Bhadravati Municipal Council and other poor people living in the area.	17	0	Work in progress
14	Other Works	Providing sewerage connection to G+3 residential complexes constructed under Purakarmika Griha Bhagya Yojana at Jaibheem Nagar under Bhadravati Nagar Sabha.	70	70	Work completed
15	Other Works	Payment of subsidy of 50% of the project cost or Rs. 1.50 lakh whichever is less to the small entrepreneurs who want to start their business with the help of bank loans to the disabled living in Bhadravati Nagarsabha area.	25	0	Work in progress
16	Other Works	To provide a maximum subsidy of Rs.40,000/- to the persons with disabilities living in Bhadravati Nagarsabha area and owning this property for purchasing roof repair materials or necessary materials. (Repair steps of each house to be confirmed by Civil Engineer of local institution with MB book)	20.5	0	Work in progress
17	Other Works	Subsidy for purchase of wheelchairs for disabled people living in Bhadravati Nagarsabha area	5	0	Work in progress
18	Other Works	Grant of subsidy not exceeding Rs.75,000/- to eligible beneficiaries for purchase of motorized scooter/moped for persons with disabilities residing in Bhadravati Nagarsabha area (75% only for persons with disabilities).	31.5	0	Work in progress
19	Other Works	Allocation of subsidy not exceeding Rs.50,000-00 to eligible beneficiaries for purchase of hearing aids for physically challenged persons residing in Bhadravati Nagar Sabha area	3	0	Work in progress
20	Other Works	Subsidy of actual amount or maximum of Rs.50,000/- whichever is less for purchase of house roof repair materials or necessary materials to the Scheduled Castes who are living in Bhadravati Nagar Sabha area and owning this property	77.69	0	Work in progress
21	Other Works	A site has been set up in the Jedikatte shelter layout with the aim of relocating the residents of the flooded area near the Bhadra river in Kavalagundi, Bhadravati city Title deeds have been issued and a proposal has been submitted to Rajiv Gandhi Rural Housing Corporation Limited for sanction of housing to the said 27 other poor category beneficiaries. After sanction of housing to the said 27 beneficiaries, a subsidy of Rs. 0.70 lakhs has been reserved for each beneficiary.	18.9	0	Work in progress

S.No	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
22	Other Works	Beneficiary gratuity amount to be given to Scheduled Caste beneficiaries approved under various housing schemes being implemented by Bhadravati Nagarsabha. (Dr.BR Ambedkar Niwas Yojana/PMY AHP G+2 Group House Yojana/PMY BLC 1.50 Lakh Yojana)	61.5	0	Work in progress
23	Other Works	Subsidy for purchase of books for practicing lawyers with LLB degree for Scheduled Castes residing in Bhadravati Nagar Sabha.UPSC for civil service profession for Scheduled Castes residing in Bhadravati Nagar Sabha. And K.P.S.C. Incentives to study in educational institutes authorized to provide educational programs to supplement interview for preliminary main examination. Incentives to students studying in government/private schools/colleges, government vocational institutes for Scheduled Castes living in Bhadravati Nagarsabha area. For SSLC, PUC, ITI, and Professional Classes, Paramedical Course/Diploma/D.E.D./CPED, Other Technical Classes, BA/B.Sc/BCom/BBA/BBM/BCA /Other Degrees, BE/ BPD, MA/MSc/MCom/MSW/MBA, MA/MPD, BE/MBBS/BDS/, MTech/ME/MD/MS/, Ph D/ Post Doctorate/ Other Masters Graduation, giving incentives to the candidates participating in State/State level sports/arts/speech/and other cultural activities competitions organized by various departments of the Government for scheduled castes residing in Bhadravati Nagarsabha within the current year if they participate/win. Ph.D./M.Phil. To bear actual expenses for participation in conferences/workshops organized by the respective institutes for presenting research papers to the studying students. Rs.25,000/- subsidy for acquiring equipment to doctors who have started personal practice for Scheduled Castes living in Bhadravathi Nagar Sabha area. MBBS/ B.E. 50% of the fees will be paid for students who have got a seat in Government Fort in government or aided colleges for study only. A student must pass every year and graduate during the course. Payment of fees to such students. (Can be issued through the Principal/ Chancellor of the Institution concerned.)	20.5	20.5	Work in progress
24	Other Works	Scheduled castes living in Bhadravati Nagarsabha area have HIV. Payment of subsidy (to hospitals and institutions providing treatment and medicine) for cancer heart related diseases and other terminal diseases. Subsidy for school/college admission fee for children of Scheduled Caste (SC) contract/outsourced civil servants working in Sanitation Department of Bhadravati Municipal Corporation.	8	0	Work in progress
25	Other Works	Subsidy of actual amount or maximum of Rs.50,000/- whichever is less for purchase of house roof repair materials or necessary materials to the Scheduled Castes having house account and e-property residing in Bhadravati Nagarsabha area.	27.81	0	Work in progress
26	Parks and Gardens	Sewer from Ward No. 20 Paper Town 4th Ward 1 to 5 Cross, Ward No. 22 Public Toilet near Basaveshwara Sabha Bhavan of DG Hall, Ward No. 05 Construction of Anganwadi near Khajimohalla Urdu School. Development of park in Ward No. 09, Bhadra Colony, Anjaneya Swamy Temple Premises. Construction of stage near Maramma Temple, Paper Town, Ward No. 22, Development of Bommanakatte KHB Colony Park, Ward No. 24, Ward No. 32 Jannapur NTB Office Road Near Malleshwar Community Bhavan Construction of Public Toilet Near Ambedkar Community Bhavan	110	0	Work in progress

S.No	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
27	Roads	Ward No. 01 JD Katte Hosur Channakesava Mane Front Road, Ward No. Road from 02 Hebbandi Veerabhadrappa House to Neralikere Road, Development, Ward No. 03 Majestic Hardware Conservancy Road, Gouligara Street, 4th Cross from Ramesh House to Bhadra Wines, 3rd, 4th Cross from Madhya Nagaraj Work Shop to Kittu Garage, Conservancy Road, 7th Cross from BH Road Himbaga Road Kumaranna Bale Mandi to Mangala Medical Back Conservancy Road, Manjanna Acquarium to Ganesh Agency Back Conservancy Road, Ward No. 04 Kanchibagilu to Old Town Police Station Road, Ward No. 05 Kote Area 5th Cross Road Babanna Mane Road, Kote Area 2,3,4,5th Cross Conservancy Road, Road next to Church Of Living God Ward No. 06, Road from Papani Mane to Depot Compound at 2nd turn on the right side of Sankaramatha Road, Road at Shalom Church Road at 1st and 2nd turn, Police quarters in front of Lakshmi Venkateswara shop near Lakshmi Venkateswara shop.	197.2	62.04	Work in progress
28	Roads	Ward No. 07 Bheeman Rice Mill (MSIL) Side Road, Anwar Colony KEB Substation (Seebagi) Front Road, Ward No. 11 Road Development Work from Shubash Nagar Shekhar House to Chandramanavar House, Construction of Drainage at Nagaraj House Himbaga Conservancy, 1st Mini Water Tank to Bharativar House. Road development works, Construction of drains for 2nd,3rd,4th,5th cross road and near Satyasai Nagar Saibaba Temple to Samud house, Drainage near Satyasai Nagar last new barangay, Ward No. 13 Bhutanagudi Venkatesh house to society house and paver interlock, Sunil Interlock in Conservancy next to Tires, Road from Ward No. 15 Shivaji Circle to Tammanna Colony, Ward No. 16 from Mahesh Kumar House to Bhadra Nursing Home road development work.	193.6	206.28	Work in progress
29	Roads	Ward No. 16 Gandhinagar Road Opposite Balamuri Temple, Road Beside Ravikumar House, Road Beside Amrit Raj Canal, Road From Dayal House To Tammanna Colony Kere Road, Ward No. 17 Road in Yakin Shah Colony, Ward No. 18, 1st Cross Conservancy, Sadat Colony, Paver Interlock and Sewer, Development of Road Behind Govt. School, Conservancy Road Opposite Satish B House, Marutinagar, Development of Road Near Harish House, Basapur, Ward No. 22 D.G. Halli Tandya Main Road Construction, Road Near DG Halli Cycle Shop Hemantha House, Road Near DG Halli Obayya House, Ward No. 23 Behind DG Halli Private School Road from Tailor Kariappa House to Manjunath Prasad House, Ward No. 25 Road from Satish house to Sarojamma house, Road development work from MDK Parameshwarappa house to Ramakrishna house of Ward No. 26.	180.4	64.77	Work in progress

S.No	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work status
30	Roads	Ward No. 26 Visvesvaraya Society to VISL Road and Lions Club Road Ward No. 27 Anjaneya Agrahara Ram Temple to Saibaba Temple Ward No. 28 Labor Housing Road Kadar Babu House to Shivalingappa House Road NBC 203B House Road to Triveni House Ganesh Colony Yogesh House to Venkatarao House Road, Opposite Arali Mara to Nagojirao House Road, Ward No. 29 KC Block 1st Cross Road, Incher Beauty Parlor Road and Seenaganganna and Perera House Road, Siddapur Contractors Ashok House Road, Ward No. 30 Hosur Masjid Opposite Syed Mustaf House to Syed Imam House Road, Asphaltting from Old Siddapur Mallappa House to Veerappa House, Road from next to Ramakrishna House in Ward No. 31 to End, Road from Mohan Shop to Filter Shed Water Tanker in Ward No. 32, Road in Front of Udugamma Temple and Behind Chandralaya, CC Road on Left Side of Chandralaya, Jannapur Lingayatara Street Road , Hutta Colony Left Side Zinc Line Madhyam Road Development Dhi work.	251.8	198.81	Work in progress
31	Roads	Ward No. 33 Near Anjaneya Temple, Sitarama Manjulamamma Street Road, Dinesh Jagadish House Street Road, Lingappa House Road, Gangadar House Road, Suresh House Road, R.D. Hiraniah House Road, N. Gangadhar House Road, Ratnamamma Road Near Cheluvvaraj House, Road Near Sudamani House, Ward No. 34 Next Theater Road, Re-asphaltting from Chaitra Tailor Shop to Okkaligara Community Bhawan, Keshavarao Hotel Road 3rd Cross Channaiah House to Jayamma House, Chandralaya Chhatra Road Rudrappa House to Manjappa House, Upper Hutta Next to Ravi House Road, Ward No. 35 Bhandarahalli 3rd Cross Cross Road and Kesava Murthy Mane Road, Mula Ranganatha Swami Temple Road, Bandarahalli Muruli Lawyer Mane Road development work. Also installation of road signboards in all 35 wards under Bhadravati Municipal Council.	325	261.22	Work in progress
32	Storm Water Drains	Ward No. 01 Shivarama Nagar Rama Murthy house rear rain water drain, Shivrama Nagar Premamma house front and MPM Sivanna house front and Gare Siddappa house front and Parameshwarappa house rain water drain, JD Katte Vinayak School to BH road bakery and concrete Shiva house road rain Rain Drainage, Ward No. 02 Railway Gate Bottom Rain Water Drainage for 01 to 05 Cross Roads, Hebbandi Main Road Left Side CC Drainage Rainwater Drainage from Laksh Rao House to Pit, Construction. Hebbandi Road 2nd Cross Shop Shivanna Mane Road Rain Water Drain, Fisherman Bidhi Siddappa Parvatammam House to BH Road Lata Shivakumar House to BH Road Kavita Saravan House to BH Road Rain Water Drain Ward No. 03 BH Road from Padmanila to Shivshankar Petrol Pump, From Vasudev Clinic to Sri Traders Vara and Govt Senior Primary School Road, from Yimran House Mumbag, Drainage from Gundaravar House to Babannavaravar House, Drainage behind Kanakamantapa Precinct of Ward No. 04, Drainage from Conservancy next to Umesh Shop to Jain Community Bhavan, Kazimohalla Hali Manjannavar House to Anand Rava House. , Construction of drainage from Akashvani Shivakumar house to Ramesh house in Ward No. 06, Ambedkar Nagar.	147.9	81.673	Work in progress

S.No	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
33	Storm Water Drains	Drainage construction works near the house of Naukara Halesh of Nirmala Hospital, Ward No. 06, road development from Ekanthappa house to Mechanic Manju house in Ward No. 09, construction of royal canal from Nitya house to channel in SC Colony, drainage construction from Drakshayanamma house to Sushilamma house behind Ganapati temple in Sigebagi. Installation of interlock to Conservancy Road behind Mariamma Temple to Shivayya House in Ward No. 09 Seegebagi Fossil Master House, Development of Road from Ravi House to Rajesh House in Gandhinagar, Ward No. 16, Road Development from Ravi House to Rajesh House in Gandhinagar, Drainage from Abdul Rehman House to Rahim Ramakrishna House in Ward No. 23 Construction, Ward No. 24 Bommana Katte OHT Back Road, Gowda Street, 2nd Cross and Khabarasthan Road Development, Ward No. 25 Hudco Colony Chinnaiah House Road Development, Ward No. 28 Road Development from Anudrai Cleaners Shop to Shivanna House, Ward No. 30 Construction of drains from Sanklipura Taj house to Ganesh house and from Venkatesh house to Kuchalli Thimmappa house, Road development work to Kuppaswamy house on Zinc Line Main Road of Ward No. 31, Road development work from Ward No. 10 Krishna High School Road to Kanivepparavar House Road, Rama Lakshmanar House Road. Road development from Ashwath Nagar Madeshwara Nilayam to Manishwara Nilayam, road development from Krishna high school road to Netramman house road, development of Mallikarjuna temple road in Ward No. 12, construction of Rajkalu from Akkamahadevi School front to Rajkalu behind the mosque. Construction of Drainage from Ward No. 15 Aswath Nagar Water Tank Road to 1st Cross Road to Government Hospital Kudu Road.	279.89	252.88	Work in progress
34	Storm Water Drains	Ward no. 2nd BH Road Ankappa Line Sewer from Janaks house to the stream, Sewer at Kanakamantapa premises of Ward No. 04, Sewer at 2nd right turn of Shankaramatha Road, Ward No. 06, Sewer from Vasannas house to Shivajirao house, Sewer at 3rd right turn of Sankaramatha Road, Sewer at Dharmashree Community Bhavan Road, Ward No. 07 Sewer from road next to Khooba Masjid to Arifaullah Mane Road, Kalandar Nagar Chishtigalli No 1 Road and Alikhan Mane Road Drain, Lake Road to Hanuntanagar One Side Drain, Anwar Colony Hafisia Masjid Conservancy Road Behind, Anwar Colony 6th Cross Two Side Sewer from Wazir House to Hub House , Ward No. 09 main road Mandakki Riaz house back drain, Halekankatte school front drain, Bhadra Colony main road to Murulimane back channel one side drain, Ward No. 10 RMC Quarters road one side Annadore house Mumbagada match factory road to Sampat Naidu house, near Naushad house, Vardaman ML Rajus house on school road Near and Sewer at Prabhu Bakery Road, Ward No. 12 NMC Left Side Sewer at 2nd, 3rd Cross,	148.2	131.02	Work in progress
35	Storm Water Drains	Construction of one side culvert on Ward No. 13 Bhootanagudi Rajanaidu Mane Road, Ward No. 14 Hosammene Main Road Bhats Dental Clinic to Channel Road Rajkaluve, Bhovikalony Channel Road Lawer House to OSM (Vishalakshamma House) Rajkaluve Construction. Work, Ward No. 14 CN Road Netravati Talkies Front Culvert From Abduls house to Asian Paints shop, Rajkaluve, Ward No. 15 from Ashwath Nagar Water Tank Road to Thimmegowdas house at 3rd Cross, Ward No. 16 from Lt.Prof. Drainage from house to Paramesh house, Drainage behind Govt. School, Drainage from Sainab house to Vere of Masjid, Construction of Cover Slab for Drainage on Main Road of Sadat Colony, Drainage next to Ravimane in front of Chaudamma Temple of Ward No. 19,	136.7	87.33	Work in progress

S.No	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work status
36	Storm Water Drains	Ward No 21 Madduramma temple road left drain, Ujanipur Diwakar house road drain, Ward no 23 toilet to Abdul Rahim house drain, Ward no 28 Ganesh Colony main road drain, Ward no 29 Jannapur KC block 2nd main road 1st cross road Manjunath Raja Canal from Nilayam to Vijayalashmi Layout, Jannapur KC Block 2nd Main Road 1st Cross Road Veerabhadreshwar Nilayam to Vijayalashmi Layout Raja Canal, Ward No. 30 Hosur Siddapur Chinnappaiahs House from Mosque Front to Channel, Siddapur Hosur Bash House to Riaz House Sewer, Hosur Construction of drainage from mosque front to Tyler Basheer house. Construction of two sided drain from Ward No. 31 Bandarhalli Ankanna house to last part, Double sided drain from Ups ter building to Halladavere, Bandarhalli main road to Abhilash house, Ward No. 34 from Upper Hutta Dasegowda house to Sharavati Building, Ward No. 35 in front of Kanivemariamamma temple.	174.2	151.39	Work in progress
37	Storm Water Drains	Road development from Chikkabettaiahs house in Ward No. 19 to around the park, road development work from Nageshs house in Gourapura in Ward No. 18 near Ambedkar Community Bhawan. Construction of drain from Somasekhara house to Kumarannas house in Gaurapur. Road development works near Kariappa house in Gaurapur. Road development from Doddaiya house to Rajappa house in Ward No. 28, construction of barrier with drain in Ward No. 17 Gundurao shed, construction of drain in 1st, 2nd, 3rd cross of Madavanagar and construction of Rajkaluwe in front of Meena Nursing Home on Kodi Halli road	113.42	70.51	Work in progress
38	Street Lighting	Bhadravati Municipal Corporation New Bridge to Shankar Math Circle, Under Bridge to VISL Main Gate, Madhavachar Circle to Gandhi Circle, Madhavanagar Turn Road, Rangappa Circle to Bhadra Colony Channel, Under Bridge to Hudko Bypass , on Holehonnur Road, installation of decorative conical pole lights in the middle of the road divider from Sante Maidan to Mariamma Temple on Hosmane Main Road and from Shivaji Circle to Ashwath Nagar Channel, from Under Bridge to Rangappa Circle.	447	279.5478	Work completed
			<b>3400</b>	<b>1944.8808</b>	
<b>Sagar CMC</b>					
39	Other Works	Subsidy for PKs construction of house under PKGBY Scheme and subsidy for PKs for construction of house who are having own site and for repair of houses belongs to PKS and providing Safety equipments and Uniform for PKS of our ULB CMC Sagar	81	0	Work in progress
40	Other Works	Providing Subsidy for SC Beneficiaries for construction of house under PMAY Scheme and for repair of house and subsidy for SSLC and Higher Classes students and Providing Laptops for students studying higher studies and subsidy for construction of new house who are having sites and for repair of house and installing Solar Lights with wiring and providing new tap connection for SC Beneficiaries of Sagara City	139.94	0	Work in progress
41	Other Works	Providing Subsidy for ST Beneficiaries for construction of house under PMAY Scheme and for repair of house and subsidy for SSLC and Higher Classes students and Providing Laptops for students studying higher studies and subsidy for construction of new house who are having sites and for repair of house and installing Solar Lights with wiring and providing new tap connection for ST Beneficiaries of Sagara City	56.72	3.6	Work in progress
42	Other Works	Subsidy for construction of Toilets for others and subsidy for construction of house under PMAY Scheme and providing Loans from Banks under SEP Scheme with subsidy for others	73.95	5.49	Work in progress
43	Other Works	Development of Road at Physically Handicapped Residential area and construction of SWD and construction of Ramp	63.75	0	Work in progress

S.No	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
44	Other Works	To Provide Life Security Deposit at Banks for Physically Handicapped or multiple disable Beneficiaries Rs 25000/- Each 163 Persons	40.75	12.25	Work in progress
45	Other Works	Procurement of Vehicles for Eligible Physically Handicapped Beneficiaries	23	0	Tender to be Invited
46	Parks and Gardens	Development of Park at Sridhar Nagar in ward no 3 and in ward no 10 and Nehru Maidan in ward no 12 and beside Ganapathi temple in ward no 13 and at ward no 19 and 23 and near S N Nagar water tank in ward no 29 and opp raghavendra swamy temple and Gandhi Nagar and near B K Road in ward no19 and development of All parks in CMC Sagar AND Development of Samudaya Bhavan in ward no 3 and 7 and Samudaya Bhavan in ward no 8 and 16 and development of Banni Mantap near IB Development of old Veg Market at R P Road and construction of Food Court and Painting of Govt Schools and renovation of Toilets and renovation of Sagar Townhall and construction of Anganawadi at ward no 1 and construction of Samudaya bhavan at Indiranagar in ward no 9 and samudaya bhavan in ward no 10 and 12 and construction of Anganawadi in ward no 19 and 21.Construction of public toilet at B H Road in ward no 20 Construction of Samudaya Bhavan in ward no 23 and construction of Anganawadi in ward no 24 development of Anganwadi in ward no 25 and construction of samudaya bhavan in ward no 26 and balance work of construction of Ambedkar Bhavan in ward no 14	486.98	78.64	Work in progress
47	Roads	Package no- 5 Development of Road at ward no 1 near Chandranais house, ward no 2 from Kittys house to Gurappas house, from Ramachandras house to Kalidas house, ward no 7 from Ramaswamys house to Siddappas house, ward no 18 Vijayanagara 12 th cross near Raghavendra Premamma house, ward no 23 from Nirmalas house to Anil House AND Construction of SWD at ward no 2 near Kalyanammass house both sides, near Mallesh house both sides, from Rameshs house to Sudeep house, ward no 7 from Ramaswamys house to Siddappas house, ward no 23 from Nirmalas house to Anil House	85.06	82.96	Work in progress
48	Roads	Package no-7 Development of Road from Chennamma Circle to APMC Road, opp to B K Road Ganga Parameshwari Temple to WTP, from SN Nagara Rama Mandir to Kambalikoppa Circle, Inside Sandal Wood Complex, ward no 7 Behind Agadimath opp to Parvathammas house, Kayi Venkateshas house, ward no 19 from B K Road to SN Nagara AK Colony connection roads.Construction of Retaining wall to Soraba Road Railway Gate Approach Road and Main Roads. Construction of SWD cover slab at ward no 23 S N Nagara I Cross behind Lorry Chandrannas house, ward no 22 Nehru Nagara 3rd Cross and opp Laxmi and Shashikalas house	110.93	107.46	Work in progress
49	Roads	Package no - 12 Development of Road at ward no 1 Gopalagowda Nagar from Railway gate to Laxmis house, opp Kagaodu Ranga Mandir, Dharmashri Layout Approach Road, Ward no 2 J P Nagara Beside Mankodu Gowdas house, Ward no 3 beside Surendras house ward no 4 Vivek Nagara beside S N Bhats house, 2nd, 3rd and 4th Cross roads of Vivek Nagar, beside Sripadannas house, beside Hiremath Advocates house, Anganawadi Road, opp Veerabhadrapas house, from Jnanesh house through Kamalakars house to A K Colony Approach Road, beside Keshavas house and 5th Cross Road of Vivek Nagar. Construction of SWD at ward no 2 from Hamali Krishnappas house to Auto Chandrus house, from Manjannas house to Asha Nagarajs house and construction of deckslab at ward no 3 opp to Mangalas house and ward no 4 opp to Siddeshwara school both sides	147.75	135.26	Work completed

S.No	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work status
50	Roads	Package no- 13 Development of Road at ward no 5 beside Nagarajas house, opp to Vidhyaranya school, K T Layout from Lalithas house 1st and 2nd Cross, Beside Tax Office Road, opp Sachins house, beside Ravi Naidus house, beside K K Rabhus house, opp Prabhakars house, opp Chennappas house, opp Ganapathi Shiralagis house, behind prabhakars house, ward no 6 RMC Road 10th Cross Road, Singh Layout And Construction of SWD at ward no 5 K T Layout bridge to Rajguru Park and construction of deck slab ward no 6 opp Dharms house opp to RMC from Annappas house to Gas Manjannas house, from RMC to Keladi Road bypass road, Rani Chennammas circle to N Rajshekars house, near Jayammas house	130	129.04	Work completed
51	Roads	Package no- 15 Development of Road at ward no 9 from Babus house to Cheluvass house, from Santhoshs house Indira Nagar to LIC Ramappas house, from Josephs house to Leenas house, Sampath Sals papers house, from Somashekars house to Roja Fernandis house, Ashoks house to Gopal Bhats house, from Rajitha Pais house to Ramachandras house, Varadalli Road, GSB Colony, Damodar Pai and Nagendras house, Lohiya Nagars Road and at ward no 10 KEB quarters Road, from Open well circle to blacksmith Rameshs house, police quarters road works. AND construction of SWD at ward no 9 Santhoshs house Indira Nagar to LIC Ramappas house both sides, from Ramarajas house to Vinayas house, deckslab at Narendras house, Nagammas house to Mohans house both sides SWD works and at ward no 10 construction of deckslab at Subramanhya swamy	115.6	104.64	Work completed
52	Roads	Package no - 18 Development of Road at ward no-17 Betalamakki 2nd Cross, near Ravi Electricals, from Samudaya bhavan to Nagarajs house, from Vijayendras House to Anil Odeyars house, Vijay Nagar II Cross, ward no 18 I Main Road III Cross- II phase Gandhi Nagar near Narasimha Drivers house, near Gokuls school, Vijay Nagar 80 feet Road, and right side shantha hotel approach road, ward no 19 chowdeshwari colony from Shankarannas house to B K Road, Ramanagar behind Anni Shop, near Madans house, near Rafiqs house I and II Cross Roads and at ward no 20 near Durga Lodge conservancy concrete road works AND behind SMV convert from	118.9	110.2581	Work completed
53	Storm Water Drains	Package no -2 Construction of SWD at ward no 1 Chandramavinakoppalu Harijana Colony Behind PKs House, ward no 23 PKs Colony and Development of Road at ward no 27 A K colony Chowdeshwari Temple opp PKs house AK Colony 3rd Cross, ward no 26 Jannath Nagara near PK Krishnas house and Development of Samudaya Bhavan at ward no 27 S N Nagar AK	41.9	35.55	Work in progress
54	Storm Water Drains	Package no - 14 Construction of SWD at ward no 7 beside Agadimatha 2 roads, opp Parvathis house, ward no 8 excise dept, Sri Nagar beside H L Sridhars house, opp to Srinagar Nijagunaias house, opp Srinagar Hampe Gurumurthys house, opp Srinagar Natyataranga Institution, Srinagar behind Sayis house, from Joga Road to Gowrakkas house both side, beside Jog Road Road Hindumane service station Aruns house both side, Sharadamba temple to Railway station SWD and laying cover slab. AND Development of road at ward no 7 from Rajguru to Shivakumars house, from Gopal Shettys house to Bhanumathis house, from Ramaswamys house to Nataraias house from Sri Clinic to Gajananas	102	82.94	Work in progress

S.No	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
55	Storm Water Drains	package no - 16 Construction of SWD at ward no 11 from openwell circle to Ramus shop, deckslab opp to Hegdes Nursing Home, Sridhar Advocates house to Hegdes Nursing Home, from Joseph Nagar Aralikatte to Sunil Ronalds house, near Vigneshwaras hospital to V Shankars house, from Vinoba Yuvaka Sangha to Narendra Kamaths house, Bashir Layout Approach road both sides box drain, at ward no 12 from post office circle to Gopalgowda stadium SWD, from Venkataramana temple to Bhadrakali Temple SWD, opp Gopalgowda stadium SWD, from Sumukha hospital to police station road SWD and Development to Roads at ward no 11 opp to Kageri Chikkappas house, Sannamane Badavane Approach Road, Vnoba Nagar Main Road, opp BEO Office T shape road works and Gopal Gowda Stadium Road works	139.65	60.89	Work in progress
56	Storm Water Drains	package no - 17 Construction of SWD Box Drain at ward no 13 from Ashok Revankars house to Krishna Prabhus house, Joseph Nagar Cycle shop Prakashs House to Bandset Josephs house, opp Ganapathi Temple from Aralikatte to Sridevi Xerox Gurus house, From Dr Krishnamurthys house to P S prabhus Road, from Yelamali Nursing Home to Gopi Medicals, from SBM ATM to Raghuhats house, from Nirmala School to Govt Hospital cross, at ward no 14 near Nanjundeshwara Shamiyana, ward no 15 opp Sangamehwar road, at ward no 16 Gandhi Nagar I Cross, behind Ganapathi temple, near Kumars house, beside Tip-top hotel, from Ganadeshwar hospital to I B, opp Raghaveshwar Sabha Bhavan and Development of Roads at ward no 13 Sri Talkies Road, Sangameshwar Road, ward no 14 from Marigudi to Sureshs house, ward no 15 from ration shop to Nagachowdeshwari temple, from Damodar Steel shop to Varada River, from opp Akhils house to Nagesh kulals house, ward no 16 Gandhi Nagar I Cross behind Ganapathi Temple Road, I Main and 3 Cross Roads, opp Tip-Top Sangolli Rayannas stadium approach road	110.6	57.15	Work in progress
57	Storm Water Drains	Construction of SWD at Lidkar Colony one side and near Water Tank Auto Arjuns house both sides near Sujathas house in ward no 3 and at ward no 14 Aramane Keri beside Indiras house near Eshwars house beside painter Maheshs House and Beside Auto Nagarajs house and from SRS Layout to Aramanekeri Indiras house and opp to Manjus house Huchappashouse and Construction of Deckslab beside Jubedas house Aramanekeri and from Manjunathas house to Remis house in ward no 15 and Construction of deckslab beside Narayanappas house in ward no 17 and beside Noothan house in ward no 18 and opp Gujaris house to Balakrishnas house in ward no 23 and beside Navayath Colony Tangammas house in ward no 24 and beside PK Ganeshas house Jannath Nagar in ward no 26 and Beside Roopaganapathis house Beside Narayanis house to Sujatha Ramachandras house in ward no 30 and beside Jalajammas house and beside Narayanas house in ward no 31 AND Development of Road opp to Chandrashekars house and Jyothis House at ward no 3 and from Sathish Bangeras house to Gracys house and from Govt school ro Raghus house at ward no 9 and at Shivaji Road and Chamagars kerri Road at ward no 14 and at Aramanekeri Beside Anganawadi to Soraba Road at ward no 15 and behind Vadnala Ganapatappas petrol bunk to Chandrappas house at ward no 17 and from Nuthans house road and from Nandini parlour to SMV Convent Road at ward no 18 and Ramanagara SC Colony and from SC Colony beside Venkatappas house at ward no 19 and Nehru nagar near Nalinis house second cross at ward no 22 and from Gujaris house to Balakrishnas house at ward no 23 and construction of concrete road at Lambani kerri at ward no 24 and development of road at Navayath Colony near Tangammas house in	209.92	160.64	Work in progress

S.No	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work status
58	Storm Water Drains	Construction of SWD from Raghu Shettys house to Girish Shettys house Backside and Azad Road II Cross opp Shankar Shanbogs house and from Santhosh tailors house to Balus house at ward no 20 and from Gurumurthys house to Sharavathi medicals bothside drain and 7th and 8th cross U trun box drain and from Uppar keri Annappas house to Mohiddins house and from store Praveens house to Vimuddins house and deckslab opp to Anjaneya swamy temple beside Aralikatte Venkateshs shops at ward no 21 and behind Rameshs house at Nehru Nagar behind Na disouzas house at ward no 22 and from Jayanna Bhandaris house to Venkateshas house at ward no 23 AND Development of road from opp Sathanarayana swamy temple to Veerashaiva Kalyana Mandira and concrete road from Santhosh Tailors house to Balus house at ward no 20 and Behind Swagath Laundry at ward no 22 and opp Gururajs house and	113.8	67.63	Work completed
59	Storm Water Drains	Construction of SWD at G M Road and at Navayath Colony and beside Kabarastan at ward no 24 and beside Anganawadi and from Ajad road Kavita Jayannas house to Tahir Chicken Center at ward no 25 and beside Mustaks house at ward no 26 and box drain beside Ravi Gowdas house at ward no 27 and Beside Lingarajas house and beside House Building Bank RCC Drain and SWD from Sundar Police house to Rameshs house and SWD near Roberts house at ward no 28 and from Vinayak Bhats house to Ahammeds house L shape SWD at ward no 29 and SWD from Kathyayinis house to Naveens house and SWD beside Gangammas house and from Santhosh Shettys house to Sulochanammas house and Beside Soubhagyas house at ward no 30 AND Development of road from Kasim Sabs house to Forst ibrahims house at ward no 24 and beside Anganawadi and from behind Mahalaxmi rice mill to Khan Sabs house L shape at ward no 25 and beside Sagar Gas Agency at ward no 27 and opp Hostel and Opp police Sundars house Autobhavan Road and opp L B Colleges Janardhans house and opp Fayazs house and Behind Gangaparameshwari Samudaya Bhavan and beside Roberts house and from Okkaliga bhavana to Auto chalakara bhavan to at ward no 28 and beside Govt Urdu School at ward no 29 and beside Ashrama School and beside Mantralaya Ramannas house and beside Bhutappa Katte at ward no 30 and beside Sachins house at ward no 31 and from yellare road to Samudaya bhavans road and beside Contractor Rajannas house and Beside Anusha Bhandari house at ward no 31 AND Construction of Deckslab near Mutton Prakashs house at ward no 28 and near Raghavendra Devus house and near Bhutappana Katte at ward no 30	157.8	91.55	Work in progress
			<b>2550</b>	<b>1325.9481</b>	
<b>Shikaripura TMC</b>					
60	Buildings	Construction of Rest Room for PKs	20	0	Work in progress
61	Buildings	Construction of Toilet in TMC office and BEO office for Handicaps	21.25	0	Work in progress
62	Other Works	Scholarship for SSLC PUC JOC Para medical and other equivalent degree UGD connection and skill development training	46.65	0.46	Work in progress
63	Other Works	Scholarship for SSLC PUC JOC Para medical and other equivalent degree UGD connection and skill development training	18.91	0	Work in progress
64	Other Works	UGD connection and skill development training for SSLC PUC students	24.65	0	Work in progress
65	Other Works	UGD connection and Distribution of items for disable beneficiarys	21.25	0	Tender to be Invited
66	Other Works	Installation of chainline fencing for municipal park areas and others development works	55.76	0	Work in progress
67	Other Works	Installation of CC cameras in various parts of Shikaripura municipality	40	0	Tender Process
68	Roads	Construction of CC road and Drain for remaining at kannuru ashraya layout and haliyuru ashraya layout	69.97	46.6329	Work completed
69	Roads	Construction of CC road and drains for remaining road at haliyuru ashraya layout	28.36	3.9124	Work completed

S.No	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
70	Roads	Development of Vinayaka Nagar Main Road	90	25.25	Work completed
71	Roads	Development of roads below Shanti Nagar Chalan and asphaltting of road in municipal office premises	70	49.518	Work completed
72	Roads	Construction of CC road and drains for poura vihara to degree collage and behind thaluk office main road in ward no16 and construction of CC road to cross road	100	55.0325	Work in progress
73	Storm Water Drains	Construction of Drains Hosakeri to private bus stand and Construction of CC roads for SS road to ITI college	36.98	0	Work in progress
74	Storm Water Drains	Construction of two-way drain and installation of Interlock from Private Bus Stand to Masuru Circle	50	0	Work in progress
75	Under Ground Drainage	Providing house utility educational tour and Master health checkup for PKs	20.97	6.65	Work in progress
76	Water Supply	Amount reserved for drinking water scheme	135.25	0	Contribution to be given to KUWS&DB
			<b>850</b>	<b>187.4558</b>	
<b>Shiralakoppa TMC</b>					
77	Buildings	Removing of old municipal building adjacent to Shiralakoppa Municipal Office and construction of new commercial complex with office hall and additional rooms on first floor.	120	0	Work in progress
78	Buildings	Continuation work of Rameshwara Bhavan at opposite of ST Rudrappa house in ST Colony and Continuation work of Veerbhadra and Anjaneya Samudaya Bhavana near ST Manjappa and ST Ganapathiyappa house in ST Colony at Shiralakoppa TMC limit.	28.36	0	Tender to be Invited
79	Other Works	Provided of three wheeler by-cycles to disabled persons under Shiralakoppa TMC. Handicapped wheelchairs, hearing aids, artificial legs, sutures	21.25	0	Tender to be Invited
80	Other Works	Installation of solar lights to eligible BPL poor beneficiary houses under Shiralakoppa TMC. Providing computer training, Providing sewing training to the eligible BPL poor women of Shiralakoppa TMC and distribution of sewing machines to the trained women. Subsidy for self-employment (50% of the project cost or maximum 1.50 lakhs) to the BPL poor eligible beneficiaries of Shiralakoppa TMC and to the poor beneficiaries. Subsidy for construction of concrete houses, meeting the cost of providing piped drinking water connection to eligible BPL poor families.	24.65	0	Work in progress
81	Other Works	Subsidy for construction and repair of pakka house to permanent/Direct paymet Pks and providing household appliances such as mixer and refrigerator and swatter and jerkin to permanent/Direct payment Pks. Study Tour for Pks, Childrens of Pks are studing in PUC/Job Based Diploma/ Paramedical/Technical/Sanitary Diploma/BA/BSc/MA/M.Sc/A.Com/MB B.S/M.Tech Incentives/student stipends for graduate students Payment of fees. & Payment of annual installment of Life Insurance/ Health Insurance Scheme for Pks of Shiralakoppa TMC, Health Checkup (Master Check Up) for Pks of Shiralakoppa TMC limit	25	7.11	Work in progress

S.No	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work status
82	Other Works	Subsidy for self-employment for eligible poor beneficiaries of Scheduled Castes under Shiralakoppa TMC (50% of the project cost or maximum 1.50 lakhs) Installation of solar lamps for eligible poor beneficiaries of Scheduled Castes under Shiralakoppa TMC, Providing skill and personal development program and computer training to eligible Scheduled Caste (SSLCP PUC, Degree Other Technical Education) students of Shiralakoppa TMC. PUC/Job Based Diploma/Paramedical/Technical/BA/ Incentives for B.Sc/MA/M.Sc/A.Com/MB.BS/M.Tech and Graduate students, Providing water purifier to the eligible poor beneficiaries of Scheduled Caste under Shiralakoppa TMC, Subsidy for Pakka Mane Niman to Eligible Scheduled Caste Poor Beneficiaries of Shiralakoppa TMC	46.65	0	Work in progress
83	Other Works	Subsidy for self-employment to eligible poor beneficiaries of Scheduled Tribes under Shiralakoppa TMC (50% of project cost or maximum 1.50 lakh) Skill and Personal Development Program for eligible Scheduled Tribes (SSLCP PUC, Degree and other technical education) students of Shiralakoppa TMC and computer training) Installation of solar lights to eligible poor beneficiary houses of Scheduled Tribes under Shiralakoppa TMC Providing incentives to B.S/M.Tech and graduate students Providing water purifiers to eligible poor beneficiaries of Scheduled Tribes under Shiralakoppa TMC , Adjustment of subsidized housing schemes for construction of Pakka houses for eligible beneficiaries of Scheduled Tribes under Shiralakoppa TMC.	18.91	0	Work in progress
84	Other Works	Subsidies to disabled care organizations schools	1	0	Work in progress
85	Other Works	Reserve of municipal share for works under SBM Scheme	46	34.08	Work completed
86	Other Works	Installation of CC camera to traffic facilitate in the main circles of Shiralakoppa TMC	19	0	Tender Process
87	Other Works	Construction of covering slabs on main canal and drains in other densely populated areas, Re-asphalting work at 7th, 8th, 9th cross of pump house, Construction of asphalting and Drain from Kyadigekoppa Bhavi Katte to Conservancy, concreting work to conservancy behind Urban Bank Nagaraj house in Devaraj Aras Badavane area. Concreting work for Kolkara Keri Bhhind the Masjid conservancy and re-asphalting at the end of Dodda Banada Keri and construction of deck slab near Neralagi Road.	53	37.453	Work completed
88	Other Works	Construction of Fencing around the Shiralakoppa Municipal Water Treatment plant and Renovation of Shiralakoppa Municipal office building and installation of necessary equipment's required for e-office and Providing basic facilities to 6 Anganwadi at Shiralakoppa Town Limits.	42.29	0	Work in progress
89	Other Works	Improvement of the SC cemetery in the Swacha Sankeerna of Survey No.55 and construction of CC Drain from Government Junior Primary School to Bhavikatte at Kyadigekoppa, and construction of Asphalt Road and CC Drain from Chinnappa house to east end at kyadigekoppa. Construction of CC Road and CC Drain for 2nd Cross Conservancy Road in Belavanthanakoppa at Shiralakoppa TMC limit.	69.97	49.1786	Work in progress
90	Roads	Improvement of Conservancy road and Deck slab for behind the physically handicapped Karibasappa house at Tadagani and Improvement of Conservancy Road behind the Tadagani physically handicapped Tharakeshwara house to Gayadara house at Shiralakoppa Town limit.	20.25	0	Work completed

S.No	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
91	Roads	Construction of Asphalt Road and CC Drain from Tadagani Sonagar Ramachandrappa house to Shetter street and Construction of Asphalt Road from Neralagi Road to Poultry Parham Chandrappa house and Construction of Road and Drain from Kumbara Dharmanna house to Mulaguppi Shivanna house and Construction of Asphalt Road and CC Drain from Tadagani Kumbatti Eshwarappa house to Kedareshwara Temple in Tadagani at Shiralakoppa TMC limit.	36.98	14.3624	Work completed
92	Roads	Construction of two sides concrete drain from Uraganahalli Hanumanthappa house to Puttarampappa house and from Hilli Basavarajappa house to Mavinakayi Ningappa house in Tadagani. and Construction of Asphalt Road and concrete drain from Ashokanna house to Anjaneya Temple at Kyadigekoppa, CC Drain in near Masidi keru and form Jayappa house to Parvathamma house, Construction of Asphalt Road and concrete drain from Parvathamma house to Umesh Gowda house in Jamburu hosakoppa at Shiralakoppa TMC Limit.	60.22	46.766	Work completed
93	Roads	Construction of Re-asphalting in 7, 8, 9, 10th Cross in Mattadgadde and Improvement of Conservancy from Hosa Masidi keru Behind the Foruq Majeed to Mattad gadde Neralagi Road and Hindu Rudrabhoomi road and Khabarstana Road at Shiralakoppa TMC Limits.	62.5	43.32	Work in progress
94	Storm Water Drains	Construction of Asphalt Road and concrete drain from Tadagani Sagara Road Bilavani paddy field to Tadagani Milk Dairy and Construction of Concrete Drain from Tadagani Puttaramappa House to Kali Omkarappa house at Shiralakoppa TMC Limit	88	65.6453	Work completed
95	Storm Water Drains	Construction of Main Drain from Old Water Tank to Siddarameshwara Community hall at Tadagani and Construction of Asphalt Road and concrete drain from Tadagani S S Road to Nija Sharana Ambigara Chowdayya Community Hall, Construction of concrete drain near Belavantanakoppa Community Health Centre and from Tadagani Shanmukhappa house to Kumbatti Eshwarappa House.	50	40.3526	Work in progress
96	Storm Water Drains	Construction of drain from Ramadevara street to Powrakarmika colony and Development work of conservancy in behind the Pourakarmika house in Ramadevara beedi.	15.97	0	Work in progress
			<b>850</b>	<b>338.2679</b>	
<b>Soraba TMC</b>					
97	Buildings	Construction of busstand in soraba tmc limit	50	0	Work in progress
98	Buildings	Construction of library building in soraba tmc limit	50	0	Work in progress
99	Other Works	contribution of beneficiars in the AHP project in soraba tmc limit	46.64	46.64	Work completed
100	Other Works	contribution of beneficiars in the AHP project in soraba tmc limit	18.91	18.91	Work completed
101	Other Works	Kanakeri, Chikkapet, Dr. Establishment of clean drinking water unit in BR Ambedkar slums	26.98	0	Work in progress
102	Other Works	LED lights from Sorab Shiralkoppa headquarters to Udri headquarters in Sorab Municipal Corporation Street light installation work	10	0	Work in progress
103	Other Works	contribution of other beneficiars in the AHP project in soraba tmc limit	24.63	24.63	Work completed
104	Other Works	Instalation of lift for disabled persons to go to Subregistration office on first floor of private busstand	21.25	0	Work in progress
105	Other Works	Providing tricycles to the desabled persons in sorab TMC limit	21.25	0	Tender to be Invited
106	Other Works	Repairing of soraba TMC PKS house	25	0	Work in progress
107	Other Works	Study tour for Pks	4	2.1	Work in progress
108	Other Works	Conducting master health checkup for pks	3	0	Work in progress

S.No	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
109	Other Works	Providing of safty equipment to pks	6.97	0	Tender to be Invited
110	Other Works	PKS day celebrations	2	0	Work in progress
111	Other Works	Development work of new santhe maidan in soraba tmc limit	62.32	0	Work in progress
112	Roads	Road development work Janginakoppa Village road in Soraba TMC limit	100	93.6917	Work completed
113	Roads	Road and Barrier development work in the chamarajapete ST colony in soraba TMC limit	28.36	18.23	Work completed
114	Roads	Improvement of road work from soraba sirsi main road to janginkoppa village at soraba town municipal .	80	74.8105	Work completed
115	Roads	Improvement and development of road and drain work from bhootappana katte near shiralakoppa road (savita hotel) to sagar soraba road and sagara soraba road near private bus stand to chamaraj pete at soraba town municipal.	50	46.1751	Work completed
116	Roads	Improvrmnt and development of road and drainage work from soraba town main road to aralikatte and soraba town main road to masidi at soraba town municipal.	50	47.1525	Work completed
117	Roads	Improvement and development of road and drainage work in govt hospital surrounding of govt hospital at soraba town municipal .	48.72	43.4534	Work completed
118	Roads	Improvement and development of Road and drainage work in shettara coloni in nadahalli village at soraba town municipal.	50	29.5038	Work completed
119	Roads	Road and drainage development work in the rajeev nagar sc colony in soraba tmc limit	69.97	63.4095	Work completed
			<b>850</b>	<b>508.7065</b>	
<b>Thirthahalli TP</b>					
120	Buildings	CONSTRUCTION OF ANGANAVADI BUILDING AT MILKERI DINESH LAYOUT IN TP THIRTHAHALLI LIMIT.	18.49	12.21	Work in progress
121	Buildings	CONSTRUCTION OF ANGANAVADI BUILDING AT GANDHINAGARA IN TP THIRTHAHALLI LIMIT.	8	5.89	Work completed
122	Buildings	Contraction of rist room for PKs	20.49	12.28	Work in progress
123	Other Works	Construction of Concrete wall and culvert at ward no 08 behind high school road OBC hostel to infront Shanthala harish house and construction of box drain in bangalekeri and construction of RCC drain at ward no 03 behind bettamakki nagaraj shetty house to behind Shridhar shetty house in tp thirthahalli limit.	34.99	22.0196	Work completed
124	Other Works	Construction of RCC drain at ward no 14 kuruvalli Bhomarayyan a agrahara 5th cross kumar house to Parvathi house and 2 side of 6th cross and 7th cross anup house to gothamma house and rcc deck slab near appu house and jani bande road prabhakar pujari house to soma house and jani bande road raghu house to Shammu house in tp thirthahalli limit.	23.32	21.5037	Work completed
125	Other Works	Construction of RCC drain and deck slab at ward no 04 chruch road Nishanth building to seebinakere hanuman hotel in tp thirthahalli limit.	14.18	11.4828	Work completed
126	Other Works	Construction of box drain at ward no 02 bettamakki layout from rajaram house back side of sunadha house and construction of storm water drain behind the house of nadthi Venkatesh gowda in tp thirthahalli limit.	9.45	7.146	Work completed
127	Other Works	Scholarship to Financial backward Students	12.32	0.69	Work in progress
128	Other Works	Construction of CC drain at ward no 13 (near by houses of specially changeded )from the house of aswak to behind the house of udhaya and deck slab at the house of rehamath ulla and CC drain from balebail house of subhash to house of harikrupa manju in tp thithahalli limit.	10.63	7.9112	Work completed
129	Other Works	Construction of CC drain at ward no 13 (near by houses of specially changeded )from the house of doddamanekeri bhasha sab to rehamath ulla house and garage to the house of rehman in tp thirthahalli limit.	10.62	9.0479	Work completed

S.No	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
130	Other Works	Construction of box drain at ward no 10 to K C road and 2 sides of cc drain in soppugudde 11th and 12th cross roads and construction of storm water drain at ward no 03 bettamakki from house of chandrashekhar to majappa house and behind manjappa house and construction of 2 deck slab near the house of Emthiyaz in tp thirthahalli limit.	35	28.493	Work completed
131	Other Works	Construction of road and box drain at ward no 06 soppugudde layout in front anuradha nursing home and near conservency house of the kalahalli shridhar and construction of continuation rajakaluve at ward no 02 bettamakki behind the house of nadthi venkateshgowda in tp thirthahalli limit.	30	30.2442	Work completed
132	Other Works	Construction of Box drain at ward no 07 soppugudde 1st cross from house of nagesh to in front of chudamani house, 1st and 2nd cross conservency road from ramanna shetty house to behind chudamani house and 2nd and 3rd cross conservency road from dinesh shenoy house to muruthamma house 2 sides box drain and construction of CC road and drain at ward no 12 balebailu from house of venkatesh to house of sudeer and sudeer house to prasanna house and ramesh house to prasanna house in tp thirthahalli limit.	25	21.7256	Work completed
133	Other Works	Construction Storm water drain at ward no 09 near milkeri prasanna kumars house and from the house of gayathri jewelars to service station and Construction of box drain from behind the house of vishnu kamath to the house of prasanna kumar in thirthahalli tp limit.	30	22.19	Work completed
134	Other Works	Re-asphalting road at ward no 11 from rathabeedi rameshwara temple to gandhi chowki and providing interlock and construction of box drain from rathabeedi rameshwara temple to gandhi chowki in tp thirthahalli limit.	30	1.4979	Work completed
135	Other Works	CONSTRUCTION OF ROAD FOR HILL AT GANDHINAGARA LAYOUT AND RETAINING WALL FOR SOPPUGUDDE RANGAYYA SHETTY FARM BESIDE LAKE NEAR SEVABHARATHI ROAD IN TPTHIRTHAHALLI LIMIT.	26	19.1608	Work completed
136	Parks and Gardens	DEVELOPMENT OF PARK IN FRONT OF TP OFFICE AND GOPALA GOWDA RANGAMANDIRA.	30	0	Work in progress
137	Roads	Construction of Retaining wall and development of road at ward no 05 Mahalaxmi layout near the house of Divakar in tp thirthahalli limit.	39.36	27.9267	Work completed
138	Street Lighting	PROVIDING AND FIXING HIMAST LIGHTS AND LED LIGHT AT TP THIRTHAHALLI LIMIT.	17.15	12.93	Work completed
			<b>425</b>	<b>274.3494</b>	
<b>Jog-Kargal TP</b>					
139	Buildings	Continuation of work construction of Community hall Near APMC Market.	34.99	0	Work in progress
140	Buildings	Construction of Bus stand and complex in front of IDSMT complex in front of Ayyappaswamy temple	81.13	0	Work in progress
141	Other Works	Providing Education facility, House construction loan under Pourakarmika welfare scheme.	20.49	3.56	Work in progress
142	Other Works	Providing Laptop for Eligible Students, providing subsidy loan for home construction, providing medical fee for Surgical treatment beneficiary, providing Passenger Auto for eligible SC Beneficiaries	23.32	0	Work in progress
143	Other Works	Providing Laptop for Eligible Students, providing subsidy loan for home construction, providing medical fee for Surgical treatment beneficiary, providing Passenger Auto for eligible ST Beneficiaries	9.45	0	Work in progress
144	Other Works	Providing Laptop for Eligible Students, providing medical fee for Surgical treatment beneficiary, providing Passenger Auto for eligible Beneficiaries	12.33	0	Work in progress
145	Other Works	Providing tricycle for Eligible Beneficiaries	10.63	0	Tender to be Invited

S.No	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
146	Roads	Construction of CC Road work from Fathimapura Anthonys house to Fatimapura church at ward no 10.	14.18	13.5967	Work completed
147	Roads	Construction of CC Road work from Jog PWD main road to Sripura Lakshminarayan Bhatt house at ward no 06	18.49	17.9236	Work completed
148	Roads	Continued work of CC Road from Fathimapura Anthonys house to Fatimapura Church at ward no 10.	10.63	10.3373	Work completed
149	Roads	Construction of Asphalt road and Development of the road from Bililingeshwara temple to the Road towards Sunkadamane and Herkani at ward no 11	55.36	55.5407	Work completed
150	Roads	Construction of Asphalt road from Kargal Maralukore road Chowdeshwari Mill to the road of K.P.C Power channel at ward no 04	25	24.5621	Work completed
151	Roads	Construction of CC Road work for the road leading to Bhagyamandira Kuttipuram area at ward no 4	25	24.2278	Work completed
152	Roads	Construction of CC Road work for the Road from Workman Block Area main road to the road near VP Store Jog Bazaar at ward no 07	29	28.3879	Work completed
153	Roads	Construction of CC Road work for the Road from Jog G-type area to Eshwara temple road at ward no 09	25	24.2244	Work completed
154	Storm Water Drains	Construction of CC canal for the drain from Kargal Town Jog main road to the drain passing behind fish meat market of town panchayath at ward no 05	30	0	Work Dropped
			<b>425</b>	<b>202.3605</b>	
<b>Anavatti TP</b>					
155	Buildings	Construction of toilet for PH candidate in the premises of new KSRTC Bus Stand in the TP limit Anavatti	10.62	0	Work in progress
156	Other Works	Educational tour for the Pourakarmikas related to Solid Waste Management in the TP limit Anavatti	2.5	0	Work in progress
157	Other Works	Providing scholarship for the students of PUC Diploma Paramedical Technical BA BSc MA MSc MCom MBBS MTech and Degree in the TP limit Anavatti	5	3.56	Work in progress
158	Other Works	Providing skills and personality development program to eligibe Scheduled Tribe students of SSLC PUC Degree and Technical education in the TP limit Anavatti	2	0	Work in progress
159	Other Works	Providing scholarship for Scheduled Tribe students of PUC Diploma Paramedical Technical BA BSc MA MSc MCom MBBS MTech and Degree in the TP limit Anavatti	2	0	Work in progress
160	Other Works	Providing sewing machine training to eligible poor beneficiaries of Scheduled Tribe in the TP limit Anavatti	2	0	Work in progress
161	Other Works	Providing skills and personality development program to the poor students of SSLC PUC Degree and other Technical education in the TP limit Anavatti	5	0	Work in progress
162	Other Works	Providing sewing machine and training on stiching to eligible womens having BPL card in the TP limit Anavatti	3.83	0	Work in progress
163	Other Works	Master health checkup for the Pourakarmikas in the TP limit Anavatti	2	0	Tender to be Invited
164	Other Works	Providing the scholarship for the students of PUC/Diploma/Paramedical/Technical/BA/BSc/MA/MSc/MCom/MBBS/MTech and Degree in the TP limit Anavatti	3.5	0	Work in progress
165	Other Works	Distribution of three tires vehicle for the PH candidates in the TP limit Anavatti	8	0	Tender to be Invited
166	Other Works	Distribution of sewing machine artificial legs hearing aid wheel chairs for PH candidates in the TP limit Anavatti	2.63	0	Tender to be Invited
167	Other Works	Construction of compound wall for First Grade College in the TP limit Anavatti	43.14	0	Work in progress
168	Other Works	Distribution of household appliances such as Mixergrinders and Refrigerators and also Jerkin and Sweater for the Pourakarmikas in the TP limit Anavatti	10	0	Tender to be Invited
169	Other Works	Celebration of Pourakarmikas day in the TP limit Anavatti	1.5	0	Work in progress
170	Other Works	Repairing of Pourakarmikas Quattros in the TP limit Anavatti	4.49	0	Work in progress


S.No	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
171	Other Works	Providing skills and personality development program and computer training to eligible Scheduled Caste students of SSLC PUC Degree and other Technical education in the TP limit Anavatti	4	0	Work in progress
172	Other Works	Providing sewing machine training to eligible poor beneficiaries of Scheduled Caste in the TP limit Anavatti	5	0	Work in progress
173	Roads	Development of road and drain from Bennegere Malatesh house to Matter Krishnappa in the TP limit Anavatti	14.18	13.9484	Work completed
174	Roads	Development of road from Soraba road of Samanavalli to inside area of the village through Old Grama Panchayat in the TP limit Anavatti	60	49.7299	Work completed
175	Roads	Development of road and drain from Jade Anavatti main road to A K Masthyappa house in the TP limit Anavatti	20	12.8853	Work completed
176	Roads	Development of road and drain from Siddappa house of Basaveshwara Badavane of Hale Talluru to Goundi Manjappa house through Shanmukhappa Shyanubog house in TP limit Anavatti	14.99	13.7876	Work completed
177	Storm Water Drains	Construction of drainage from Balaji stores near Anavatti Shiralakoppa main road to Church near Soraba road in TP limit Anavatti	79.36	65.8925	Work completed
178	Storm Water Drains	Construction of drain from Ganapathi temple to cycle shop Parameshwarappa house in the TP limit Anavatti	50	36.23	Work completed
179	Water Supply	Providing water purifier and solar for the beneficiaries of Scheduled Caste in the TP limit Anavatti	9.32	0	Tender to be Invited
180	Water Supply	Providing water purifier and solar for the beneficiaries of Scheduled Tribe in the TP limit Anavatti	3.45	0	Tender to be Invited
181	Water Supply	Installation of drinking RO plant in the premises of Old IB and at Azad nagar in the TP limit Anavatti	18.49	0	Work in progress
182	Water Supply	Construction of OHT having the capacity of 2 lakh litres of water storage at Neharu nagara in the TP limit Anavatti	38	0	Contribution to be given to KUWS&DB
			<b>425</b>	<b>196.03</b>	
<b>Holehonnur TP</b>					
183	Buildings	Construction of Anganavadi building at Mudalavittalapura	12	0	Work in progress
184	Buildings	Construction work of Private Bus stop near Bhagiratha circle at Holehonnur TP Limit	150	83.828	Work in progress
185	Buildings	Construction of Toilet for Specially abled persons at Yemmehatti school at Holehonnur TP limit	10.63	0	Work in progress
186	Other Works	Providing Safety equipments Master health checkup to purchase site and House construction under Pourakarmika welfare scheme.	20.49	0	Work in progress
187	Other Works	Providing Scholarships for Eligible ST Students, providing Financial support for Pakka home construction and Small Industries for eligible ST Beneficiaries	9.45	2	Work in progress
188	Other Works	Providing Scholarships for Eligible Students, providing Financial support for home construction and self employment beneficiary, providing medical fee for Surgical treatment beneficiary, providing Skill development training for SSLC/PUC Students for eligible SC Beneficiaries	23.32	1.56	Work in progress
189	Other Works	Providing Scholarships for Eligible Students, providing Financial support for Pakka home construction Small Industries beneficiaries providing medical fee for Surgical treatment beneficiary, providing Skill development training for SSLC/PUC Students for eligible Beneficiaries	12.33	0	Work in progress
190	Other Works	providing Financial support for Small Industries beneficiaries, providing financial support for the artificial limb assemble surgery for Speciallyabled person and also to busy tricycle for PHD Beneficiaries	10.62	0	Work in progress

S.No	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
191	Roads	Construction of Cement road and drain from behind Ranganatha house to Ramesh house at Yemmehatti, construction of drain and covering slab for both side of the road Ambedkar colony at kannekoppa and also construction of cc drain from Basavaraj house to Bhovi Thimanna house at Holehonnuru	22.99	13.8346	Work completed
192	Roads	Asphaltization of from chennagiri road Udaykumar house to National school and construction work of Rain water drainage behind Govt School at Kannekoppa	18.49	16.2708	Work completed
193	Roads	Continuation work of Asphaltization of from chennagiri road Udaykumar house to National school and also continuation work of Construction of 2 Path CC Road from NH 13 road to Jambargatta	25	23.0177	Work completed
194	Roads	Construction of Road infront of Koppa Pailwan Rajanna house, construction of Cement road infront of Tamilabeedhi Varadamma Development work of park at Antharagattamma Bannimantapa and also construction of box drain from Danayakapura Thippeshnaik house to Flagpole	31.5	21.6111	Work completed
195	Storm Water Drains	Construction of drain from Gopalswamy house to Manju house at Holehonnur and also Construction of CC Road NH 13 road to Jambargatta	14.18	9.5688	Work completed
196	Storm Water Drains	Construction of CC drain work from behind the Kerebhimahalli Bhujangarao house to behind Dharmoji rao house and also Asphaltization of road work from behind the Koppa Bhojappa house to Mamatha house	25	17.4251	Work completed
197	Storm Water Drains	Consturction of Deck slab culvert and drain work near Landy Basavaraj house construction work of culvert, box drain and covering slab beside the Bhagiratha society and also continuation work of CC box drain infront Kerebhimahalli school at Holehonnur TP Limit	27	27.062	Work completed
198	Street Lighting	Installation work of LED Himast near Enterance of Danayakapura and Danayakapura Ramappa house and also near Govt School	6	0	Work in progress
199	Water Supply	KWSB Survey Fee for preparing DPR for Drinking water supply for TP Holehonnur	6	0	Contribution to be given to KUIWS&DB
			<b>425</b>	<b>216.1781</b>	
<b>Hosanagara TP</b>					
200	Electrical	Installation work of small high mast in Circle near Bavikatte of Official Colony in Hosnagar Pattana Panchayat Ward No. 03 and installation work of small High Mast in circle in front of Hekkal Karwal house. Installation of small high mast in front circle of Muhammadiya Masjid and installation of high mast in front of Jabbar saab house in Hosanagar town panchayat ward 07, In front of Jamia Masjid in Hosnagar Town Panchayat Ward No.09, Installation work of small high mast in circle and installation work of small high mast in front circle of Ismail Muhammad Saab house and installation work of high mast in front circle of Katte Suresh house and installation work of high mast near Rama Complex Anandrao house. Installation of high mast near Marigudda Sri Marikamba Temple of Hosnagar Town Panchayat Ward No. Installation of small high mast in the circle in front of Urdu School in Hosanagar Pattana Panchayat Ward No.08, and installation of high mast in front of house of sugarcane farmers. Installation of small high mast in front of Basha's house in Hosanagar Patna Panchayat Ward No.07/08. Modernization and installation of electric lights around the bank of Odoor Lake in Hosanagar Patna Panchayat Ward No.7 and 8(20.14 lakhs)	20.14	15.43	Work completed

201	Other Works	Construction of a canopy in front of the stage of the MLA Government Model Higher Primary School in Hosanagara Town Panchayat Ward No. 02 and construction of a toilet for the MLA Model Higher Primary Girls' School and upgradation of the rooms of the Pusaka Dananu Division (High School Division) of the Government Boys' School.	36	0	Work in progress
202	Buildings	Construction of a commercial complex on the old survey office site in front of the Hosanagara Town Panchayat bus stand	25	0	Work in progress
203	Other Works	Construction of house and water connection facility and education and medical subsidies for SC Beneficiary	23.32	0	Work in progress
204	Other Works	Construction of house and water connection facility and education and medical subsidies for ST Beneficiary	9.45	0	Work in progress
205	Other Works	REST ROOM FOR POURAKARMIKAS AND Study tour and construction of house for pk	20.49	0	Work in progress
206	Other Works	Construction of house and water connection facility and education and medical subsidies for OBC Beneficiary	12.33	3.56	Work in progress
207	Other Works	PURCHASING OF VEHICAL FOR HANDICAPPED BENEFICIARY	10.63	0	Work in progress
208	Roads	Construction of CC drain and cover slab at ward 02 gujari sahib house to rajushetter house and Culvert and road near ward-11 kamalamma house and Improveent of road , culvert and drain at sateesh house to jagdeesh malya house and road and drain at ward 11 BEO office girijamma house to lakshmi house and road at ward 7 Tulasamma house to govindanna house	34.99	35.5322	Work completed
209	Roads	improvement of road and drain at ward 11 from rama comple to Dasappa house of hakki pikki colony	14.18	15.1808	Work completed
210	Roads	Construction of CC drain at ward 06 Ashok gulled house to Mariamma temple and road work at ward 11 Pradeep house to Ramesh house	18.49	18.49	Work completed
211	Roads	Improvements to road at ward 02 gururaj docters shop to Ishawara temple	10.62	10.1368	Work completed
212	Roads	Improvement of Asphalt road connecting the SWM site from gullekoppa cross to Mulugdde cross road	36	33.2231	Work completed
213	Roads	Construction of CC road at Ward 02 Government hospital road to Gvt. Park compound and Ward 07 CC road near Durgamba temple to Hotkere and Concrete Drain at ward-10 saleem complex to Driver annappa house and Concrete cover slab at ward-02 Deepak medical Deepak house to Dayanand house	32	32.1009	Work completed
214	Roads	Improvementf of road at ward 06 TP quarters to gurunarayana temple in Jackwell road and CC drain at ward 02 Panchakshari house to Nataraj house and CC drain and cover slab at BCM hostel front side near Mescom office	32	31.4717	Work completed
215	Roads	Improvements of road and CC drain culvert at ward 04 KEB office quarters and CC drain and cover slab at Ward 06 ganapathi Temple arch to Santhe market	25	24.2575	Work completed
216	Roads	Construction of CC drain at ward-06 Old sagar road shivu forester house to Rice mill and Drain and culvert near Gopalakrishna house and CC drain and culvert at ward 10 Bharat Petroleum near susheelamma house to nagesh house	28	27.5068	Work completed
217	Roads	Improvement of road and CC drain at ward 11 marigudda Manjunath house to katte raghavendra house and CC drain and cover slab at ward 02 JCM road and CC cover slab at ward 01 near Kayakka house	36.36	36.0527	Work completed
			425	282.9425	
		<b>Total</b>	<b>10625</b>	<b>5477.12</b>	

**Amrutha Nagarothana (Municipality) scheme (phase-4) 5% Incentive Grant**

Sl. No.	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
1	Other Works	CONSTRUCTION OF RCC BOX DRAIN AT WARD NO 01 BEHIND GIRLS HOSTEL AND AT WARD NO 02 TIN MAKER RAMESH HOUSE TO BASHIR HOUSE AND BETTAMAKKI WRAD NO 02 SUNANDA HOUSE TO KEB BESIDE THYAGARAJA ROAD LINK ROAD AND DECK SLAB AND BETTAMAKKI AKRAM HOUSE TO INFRONT FLOWER SRINIVAS AND BESIDE PRAKASH LAWYER HOUSE TWO SIDES AND AT WARD NO 10 INFRONT MAHESH HOUSE IN TP THIRTHAHALLI LIMIT.	29	20.2714	Work completed
2	Other Works	CONSTRUCTION OF RETAINING WALL AT MAHALAKSHMI LAYOUT CONTINUE WORK AND RAJAKALUVE NEAR SEEBINAKERE AT TP THIRTHAHALLI LIMIT.	40	36.5634	Work completed
3	Parks and Gardens	DEVELOPMENT OF PUBLIC PARK OF BALEBAILUKUSHAVATHI NEHARU PARK AND BETTAMAKKI PARK AND PROVIDING AND FIXING HIMAST STREETLIGHTS IN TP THIRTHAHALLI LIMIT.	41	20.6056	Work completed
4	Roads	CONSTRUCTION OF CC ROAD IN AZAD ROAD COOPERATION BANK NEAR SRI VIDYADIRAJA SABABAVANA ROAD CONTINUE WORK AND AT WARD NO 03 HARSHA LAYOUT 1ST CROSS HARSHA HOUSE TO KEB NAGARAJ HOUSE AND AT WARD NO 02 NANJUNDAI LAYOUT SHAKTHIVELU HOUSE TO NAGARAJ HOUSE ROAD AND DRAIN CONSTRUCTION AND GANDHINAGARA GUDDA LINK ROAD CONTINUE WORK IN TP THIRTHAHALLI LIMIT.	40	24.3383	Work completed
5	Other works	Sagar Municipality to construct a garden food court near the flag pole installed on Ganapati Lake Upper Road, Food court constructed in the premises of the old bus stand on Jog Road, Sagar Municipality, Work to provide a garden and basic facilities for Belalamakki Senior Primary School, a model school for MLAs. Work to construct a chain link fence next to Rani Truck under Sagar Municipal Corporation, Construction of a community hall in Lohia city	100	0	Work in progress
6	Other works	Shimoga District Holehonnuru ULB Amruth Nagarothana Phase-IV Project Proposed construction of box Drains, covering slab, median and fixing of street lights and circle improvements works at channagiri bypass road to Nirupathuga circle in the Urban Local Body of Holehonnuru TP Limits under Amrutha Nagarothana (Municipality) phase -4 Project	475	24.18	Work in progress
<b>Total</b>			<b>725</b>	<b>125.96</b>	

  
 ಮುಖ್ಯ ಅಭಿಯಂತರರು  
 ಪೌರಾಡಳಿತ ನಿರ್ದೇಶನಾಲಯ  
 W/ ಬೆಂಗಳೂರು ೩