


ಕರ್ನಾಟಕ ವಿಧಾನ ಪರಿಷತ್ತು

1. ಚುಕ್ಕೆ ಗುರುತಿಲ್ಲದ ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ : 331
2. ಸದಸ್ಯರ ಹೆಸರು : ಶ್ರೀ ಗೋವಿಂದ ರಾಜು
(ವಿಧಾನ ಸಭೆಯಿಂದ ಚುನಾಯಿತರಾದವರು)
3. ಉತ್ತರಿಸಬೇಕಾದ ದಿನಾಂಕ : 10.12.2020
4. ಉತ್ತರಿಸುವ ಸಚಿವರು : ಜಲಸಂಪನ್ಮೂಲ ಸಚಿವರು

ಕ್ರ.ಸಂ.	ಪ್ರಶ್ನೆಗಳು	ಉತ್ತರಗಳು
ಅ)	ಎತ್ತಿನಹೊಳೆ ಯೋಜನೆಯು ಯಾವಾಗ ಪ್ರಾರಂಭವಾಯಿತು; ಹಾಗೂ ಈ ಯೋಜನೆಗೆ ಸರ್ಕಾರ ನಿಗದಿಪಡಿಸಿದ ಅನುದಾನವೆಷ್ಟು;	ಎತ್ತಿನಹೊಳೆ ಸಮಗ್ರ ಕುಡಿಯುವ ನೀರಿನ ಯೋಜನೆಯನ್ನು 2013-14 ನೇ ಸಾಲಿನಲ್ಲಿ ಪ್ರಾರಂಭಿಸಲಾಗಿರುತ್ತದೆ. ಎತ್ತಿನಹೊಳೆ ಸಮಗ್ರ ಕುಡಿಯುವ ನೀರಿನ ಯೋಜನೆಯ ರೂ.12,912.36ಕೋಟಿ (2012-13 ರದರಪಟ್ಟಿ) ಮೊತ್ತದ ಪರಿಷ್ಕೃತ ಯೋಜನಾ ವರದಿಗೆ ಸರ್ಕಾರದಿಂದ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ನೀಡಲಾಗಿರುತ್ತದೆ. ಪ್ರಸ್ತುತ ಯೋಜನೆಯ ಪುನರ್ ಪರಿಷ್ಕೃತ ಯೋಜನಾ ವರದಿಯನ್ನು 2018-19ನೇ ಸಾಲಿನ ದರ ಪಟ್ಟಿಯಂತೆ ರೂ.24,785.00 ಕೋಟಿ ಮೊತ್ತಕ್ಕೆ ತಯಾರಿಸಲಾಗಿದ್ದು, ವಿಶ್ವೇಶ್ವರಯ್ಯ ಜಲ ನಿಗಮದಲ್ಲಿ ಪರಿಶೀಲನೆಯಲ್ಲಿರುತ್ತದೆ.
ಆ)	ಈ ಯೋಜನೆ ಪ್ರಾರಂಭವಾದಾಗಿನಿಂದ ಇದುವರೆವಿಗೂ ವೆಚ್ಚ ಮಾಡಲಾಗಿರುವ ಮೊತ್ತವೆಷ್ಟು; ಹಾಗೂ ಇನ್ನು ಬೇಕಾಗಿರುವ ಅನುದಾನದ ಮೊತ್ತವೆಷ್ಟು; (ವರ್ಷವಾರು ಮತ್ತು ಕಾಮಗಾರಿವಾರು ವಿವರಗಳನ್ನು ನೀಡುವುದು)	ಎತ್ತಿನಹೊಳೆ ಸಮಗ್ರ ಕುಡಿಯುವ ನೀರಿನ ಯೋಜನೆ ಪ್ರಾರಂಭದಿಂದ ನವೆಂಬರ್-2020ರ ಅಂತ್ಯಕ್ಕೆ ರೂ.7719.24 ಕೋಟಿಗಳ ಸಂಚಿತ ವೆಚ್ಚವಾಗಿರುತ್ತದೆ. ಪುನರ್ ಪರಿಷ್ಕೃತ ಯೋಜನಾ ವರದಿಯನ್ವಯ ಯೋಜನೆಯನ್ನು ಪೂರ್ಣಗೊಳಿಸಲು ಇನ್ನೂ ರೂ.17,065.76 ಕೋಟಿ ಅವಶ್ಯಕತೆ ಇರುತ್ತದೆ. ಯೋಜನೆಯ ವರ್ಷವಾರು ಮತ್ತು ಪ್ಯಾಕೇಜ್ ಕಾಮಗಾರಿವಾರು ವೆಚ್ಚಗಳ ವಿವರಗಳನ್ನು ಅನುಬಂಧ-1ರಲ್ಲಿ ಲಗತ್ತಿಸಲಾಗಿದೆ.
ಇ)	ಈ ಯೋಜನೆಯ ಕಾಮಗಾರಿಯು ಪ್ರಸ್ತುತ ಯಾವ ಹಂತದಲ್ಲಿದೆ;	ಎತ್ತಿನಹೊಳೆ ಸಮಗ್ರ ಕುಡಿಯುವ ನೀರಿನ ಯೋಜನೆಯ ಪ್ರಸ್ತುತ ಹಂತದ ವಿವರಗಳನ್ನು ಅನುಬಂಧ-2ರಲ್ಲಿ ಲಗತ್ತಿಸಲಾಗಿದೆ.
ಈ)	ಈ ಯೋಜನೆಯಡಿ ಕೋಲಾರ ಜಿಲ್ಲೆಗೆ ಕಳೆದ 3 ವರ್ಷಗಳಲ್ಲಿ ನಿಗದಿಪಡಿಸಿ ಬಿಡುಗಡೆ ಮಾಡಿ ವೆಚ್ಚ ಮಾಡಿರುವ ಅನುದಾನದ ಮೊತ್ತ ಎಷ್ಟು; (ಸಂಪೂರ್ಣ ಮಾಹಿತಿ ನೀಡುವುದು)	ಕೋಲಾರ ಜಿಲ್ಲೆಯಡಿ ಬರುವ ಎತ್ತಿನಹೊಳೆ ಸಮಗ್ರ ಕುಡಿಯುವ ನೀರಿನ ಯೋಜನೆ ಕಾಮಗಾರಿಗಳು ಭೈರಗೊಂಡ್ಲು ಜಲಾಶಯದ ನಂತರದಲ್ಲಿ ಬರುತ್ತಿದ್ದು, ಈ ಕಾಮಗಾರಿಗಳನ್ನು ಭೈರಗೊಂಡ್ಲು ಜಲಾಶಯ ನಿರ್ಮಾಣದ ಭೂಸ್ವಾಧೀನ ಸಮಸ್ಯೆ ಇತ್ಯರ್ಥಗೊಂಡ ನಂತರ ಕೈಗೊಳ್ಳಲು ಯೋಜಿಸಲಾಗಿರುವುದರಿಂದ ಕೋಲಾರ ಜಿಲ್ಲೆಗೆ ಕಳೆದ 3 ವರ್ಷಗಳಲ್ಲಿ ಈ ಯೋಜನೆಯಡಿ ಯಾವುದೇ ಅನುದಾನವನ್ನು ನಿಗದಿಪಡಿಸಿರುವುದಿಲ್ಲ.
ಉ)	ಈ ಯೋಜನೆಯನ್ನು ಯಾವ ಕಾಲಮಿತಿಯೊಳಗಾಗಿ ಪೂರ್ಣಗೊಳಿಸಲಾಗುವುದು? (ಸಂಪೂರ್ಣ ಮಾಹಿತಿ ನೀಡುವುದು)	ಎತ್ತಿನಹೊಳೆ ಸಮಗ್ರ ಕುಡಿಯುವ ನೀರಿನ ಯೋಜನೆಯನ್ನು 2023 ರ ಅಂತ್ಯಕ್ಕೆ ಪೂರ್ಣಗೊಳಿಸಲು ಯೋಜಿಸಲಾಗಿದೆ.

ಸಂಖ್ಯೆ: ಜಸಂಇ 122 ಡಬ್ಲ್ಯೂಎಲ್‌ಎ 2020


 (ರಮೇಶ್ ಲ. ಜಾರಕಿಹೊಳೆ)
 ಜಲಸಂಪನ್ಮೂಲ ಸಚಿವರು
 (ಬೃಹತ್ ಮತ್ತು ಮಧ್ಯಮ ನೀರಾವರಿ)

ಅನುಬಂಧ-1

ಎತ್ತಿನಹೊಳೆ ಯೋಜನೆಯ ವರ್ಷವಾರು ಮತ್ತು ಕಾಮಗಾರಿವಾರು ವಿವರಗಳು

(Rs. In Crores)

Sl. No.		2013-14	2014-15	2015-16	2016-17	2017-18	2018-19	2019-20	2020-21 upto Nov 2020
1	3								
	Lift Component of Yettinahole								
1	Survey, investigation, Design, & Constn. Of Civil works of Diversion weir, intake fore bay, jack well cum pump house (head works) with all arrangements, design, supply, fabrication, transportation & Commissioning of pumping machinery with all accessories		190.24		76.83	68.92	13.52	9.39	6.24
2	Survey, investigation, Design & Constn. Of civil works of receiving chamber (DC-1)intake fore bay, surge pool, pump house, EOT crane, design, fabrication, transportation, erection, commissioning MS raising mains of required diameter, thickness..... (Works Portion)		324.33		112.27	83.21	31.44	52.46	4.06
3	Survey, investigation, Design & Constn. Of civil works of intake fore bay, surge pool, pump house, EOT crane, Delivery chamber No-4 design, fabrication, transportation, erection, commissioning MS raising mains of required diameter, thickness,		597.41		100.9	74.65	68.35	106.11	27.53
4	Survey, investigation, Design and construction of civil works of Diversion Weir-2 across Yettinahole tributary-1, Weir-6 across Kerihole stream, Weir-7 across Hongadahalla stream & Weir-8 across Yettinahole stream including protection works at each weir and energy dissipating arrangements, with one no. of river sluice at each weir and necessary allied works, intake forebay, Jack well cum Pump house at 4 locations (upstream of Weir-2,6,7,8), EOT crane, Delivery chamber no.5, design, fabrication, transportation, erection, commissioning MS Rising Mains from each pump house of required diameter, thickness,.....		367.35		32.49	115.46	47.51	87.52	39.78

(Rs. In Crores)

Sl. No.		2013-14	2014-15	2015-16	2016-17	2017-18	2018-19	2019-20	2020-21 upto Nov 2020
1	3								
5	Survey, Investigation, Design and Construction of civil works of Diversion weir-3 across Yettinahole tributary-2, Weir-4 across Kadumane hole-1 and Weir-5 across Kadumane hole-2 including protection works at each weir and energy dissipating arrangements,		239.53		73.07	36.79	28.78	30.75	-
6	A) Establishing 1x500 MVA Sub-station at Hebbanahalli, B) Establishing 2x50MVA Transformer, 220/66/11KV Sub-station at Chicknagar, C) Formation of LILLO System for 400KV double circuit line at Hebbanahalli for Yettinahole integrated drinking water project Sakaleshapura, Hassan Dist.					99.64	87.79	30.20	-
7	Supply of materials, construction & commissioning of 220 KV, 66 KV Transmission lines for Yettinahole irrigated drinking water supply project at Sakaleshpaura Tq, Hassan Dist.						53.71	30.42	11.6
Major Aquaduct									
8	Construction of Gravity canal from Km 198.000 to Km 199.620 (Comprising excavation, formation of embankment, CC lining using mechanical paver, including structures) & construction of major aqueduct from Km 199.620 to Km 201.880 with required discharge of 93.50 Cumecs under Yettinahole Project (Package-I) (Indent No.703)						21.28	74.31	29.15
9	Construction of Major Aqueduct of Yettinahole Gravity Main canal from Km 201.880 Km to 206.350 Km with required discharge of 93.50 cumecs under Yettinahole Project (Package-II)						121.88	109.87	35.66
10	Construction of Major Aqueduct of Yettinahole Gravity Main canal from Km 206.350 Km to 210.090 Km with required discharge of 93.50 cumecs under Yettinahole Project (Package-III) (Indent No.705)						45.46	99.72	30.7
Gravity Canal Component of Yettinahole & Balancing Reservoir									
11	Construction of Tunnel from KM 0.000 to KM 1.156/1.500, KM 29.140 to KM 30.380 & Gravity canal from KM 1.156/1.500 to KM 7.000, KM 29.000 to KM 29.140, KM 30.380 to KM 30.931/31.000 comprising of Earthwork excavation of CD works like Aqueduct and other structures under Yettinahole project (YGC-Package-I)					23.84	13.75	10.08	

(Rs. In Crores)

Sl. No.		2013-14	2014-15	2015-16	2016-17	2017-18	2018-19	2019-20	2020-21 upto Nov 2020
1	3								
12	Construction of Tunnel from Ch.0.000 Km to 1.156/1.500 Km & Aqueduct from Ch.5.440 Km to 6.680 Km of Yettinahole Gravity Canal (YGC PKG-1A) (Indent No.1090)					-	14.00	127.00	-
13	Construction of Gravity canal from KM 7.00 to Km 14.00 comprising of Earthwork excavation, formation of Embankment, CC lining using mechanical paver, including construction of CD works, RCC through Aqueduct & other structures under Yettinahole Project (YGC-PKG-II) (I No.275)					-	18.28	18.79	-
14	Construction of Gravity canal from KM 14.00 to Km 24.00 comprising of Earthwork excavation, formation of Embankment, CC lining using mechanical paver, including construction of CD works, RCC through Aqueduct & other structures under Yettinahole Project (YGC-PKG-III) (I No.276)					7.9	121.59	95.47	17.56
15	Construction of gravity canal from Km 24.000 to 55.000 KM (Excluding Tunnel reach from KM 29.000 to KM 31.000 & KM 49.500 to KM 51.500) comprising of earthwork excavation, formation of embankment, CC lining including construction of CD works like Chute, Aqueduct & other structures under Yettinahole Project (YGC PKG-IV)					-	157.1	79.59	-
16	Construction of Tunnel from KM 50.050 to KM 50.780 Gravity canal from KM 49.500 to KM 50.050, & KM 50.780 to KM 51.500 comprising of Earthwork excavation, formation of Embankment, CC Lining using mechanical paver including construction of CD works under Yettinahole project (YGC-Package-V)					-	27.98	14.54	11.01
17	Construction of Gravity canal from KM 55.00 to Km 64.00 comprising of Earthwork excavation, formation of Embankment, CC lining using mechanical paver, including construction of CD works, RCC through Aqueduct & other structures under Yettinahole Project (YGC-PKG-VI) (I No.889)					-	17.45	25.45	16.95
18	Construction of gravity canal from KM 64.00 to 80.00 comprising of earthwork excavation, formation of embaankment, CC lining using mechanical paver including construction of CD works, chute, RCC through aqueduct, Tunnel & other structures under YGC PKG-VII) (Indent No.890)					7.26	232.04	107.01	-

(Rs. In Crores)

Sl. No.		2013-14	2014-15	2015-16	2016-17	2017-18	2018-19	2019-20	2020-21 upto Nov 2020
1	3								
19	Construction of Gravity Canal from 80.00Km to 89.00Km comprising of Earthwork Excavatin, Formaion of Embankment, CC lining using Mechanical Paver, including construction of CD works, other structures under Yettinahole Project (I No.891) (YGC-PKG-VIII)						14.33	13.33	4.71
20	Construction of Gravity canal from KM 89.00 to Km 98.00 comprising of Earthwork excavation, formation of Embankment, CC lining using mechanical paver, including construction of CD works, RCC through Aqueduct & other structures under Yettinahole Project (YGC-PKG-IX) (I No.892)						125.04	22.60	3.75
21	Construction of gravity canal from KM 98.00 to 98.940 & KM 99.960 to 100.00 including tunnel from 98.940 to 99.960 comprising of earthwork excavation, formation of embaankment, CC lining using mechanical paver including construction of CD works, other structures under YGC PKG-X) (Indent No.893)					6.92	38.05	31.24	
22	Construction of Gravity Canal from Km 170.287 to Km 177.270 & 182.220 to 182.500 (comprising of Earthwork Excavation, Formation Embankment, CC lining using mechanical paver including structures) and Major Aqueduct from Km 177.270 to Km 182.220 under Yettinahole Project (Indent No.859)						13.33	105.26	39.87
23	Construction of Gravity canal from KM 182.500 to Km 182.530 & Km 183.210 to Km 198.000 (comprising of excavation, formation of Embankment, CC lining using mechanical paver, including structures) and Major Aqueduct from Km 182.530 to Km 183.210 with required discharge of 93.50 cumecs						1.86	56.73	16.67
24	Construction of Gravity canal from KM 210.090 to Km 222.00 comprising of excavation, formation of Embankment, CC lining using mechanical paver, including construction of CD works & Aqueduct from Km 219.420 to Km 221.740 under Yettinahole Project (YGC-PKG-XIII) (I No.978)						56.9	61.79	

(Rs. In Crores)

Sl. No.		2013-14	2014-15	2015-16	2016-17	2017-18	2018-19	2019-20	2020-21 upto Nov 2020
1	3								
25	Consultancy Service for Survey & Investigation, Designs, Preparation of Estimates and Drawings for the Work of Yettinahole Gravity Canal From CH;100.00 KM to CH: 160.00 KM & From Ch: 240.00 Km to 260.00 KM Including newly identified special Structure of Yettinahole Project.	-	-	-	-	-	4.29	-	-
26	Construction of gravity canal from KM 222.000 to 240.000 comprising of excavation, formation of embaankment, CC lining using mechanical paver including construction of CD works, other structures under YGC PKG-XIV) (Indent No.1012)	-	-	-	-	-	2.96	37.67	17.38
27	"Construction of Gravity canal from Km 100.000 to Km 115.000 (Comprising of Earthwork Excavation, formation of Embankment, CC lining using Mechanical Paver including structures and Aqueducts) under Yettinahole Project (YGC-PKG-XV)-Indent No:1088-	-	-	-	-	-	-	-	7.06
28	Construction of Gravity canal from Km 120.000 to Km 127.000 (Comprising of Earthwork Excavation, formation of Embankment, CC lining using Mechanical Paver including structures and Aqueducts) under Yettinahole Project (YGC PKG XVII)	-	-	-	-	-	-	-	3.13
29	Construction of Gravity canal from Km 127.000 to Km 137.620 (Comprising of Earthwork Excavation, formation of Embankment, CC lining using Mechanical Paver including structures and Major Aqueduct from Km 134.980 to Km 137.620) under Yettinahole Project (YGC-PKG- XVIII)	-	-	-	-	-	-	-	168.88
30	Construction of Gravity canal from Km 137.620 to Km 140.700 (Comprising of Earthwork Excavation, formation of Embankment, CC lining using Mechanical Paver including structures and Major Aqueduct from Ch:137.620 km to Ch:139.510 km) under Yettinahole Project (YGC-PKG- XIX)	-	-	-	-	-	-	22.92	90.65
31	Construction of Gravity canal from Km 140.700 to Km 146.000 (Comprising of Earthwork Excavation, formation of Embankment, CC lining using Mechanical Paver including structures and Major Aqueduct from Ch:140.700 km to Ch:142.110 km) under Yettinahole Project (YGC-PKG- XX)	-	-	-	-	-	-	-	18.74

(Rs. In Crores)									
Sl. No.		2013-14	2014-15	2015-16	2016-17	2017-18	2018-19	2019-20	2020-21 upto Nov 2020
1	3								
32	Construction of Gravity canal from Km 156.000 to Km 161.203 (Comprising of Earthwork Excavation, formation of Embankment, CC lining using Mechanical Paver including structures and Major Aqueduct from Ch:157.350 km to Ch:157.980 km) under Yettinahol Project (YGC-PKG- XXII)	-	-	-	-	-	-	-	13.44
33	Construction of T.G.Halli & Ramanagara Gravity feeder canal (Length about 52.89 Km) including lift component (Length about 12.06 Km) under Yettinahole Project	-	-	-	-	-	-	361.77	114.03
34	Construction of Balancing Reservoir at Ch:259.400 Km of Yettinahole Gravity Canal near Bairagondla village of Koratagere Taluk (I No.710)	-	-	-	-	59.20	-	-59.20	-
35	Construction of Madhugiri Gravity Feeder Open Canal from Km 0.000 to Km 1.710 and Supply, Installation, Testing and Commissioning of Gravity MS Pipe, from Km 1.710 to Km 38.000 including Structures, under Yettinahole Project (MGF-Pkg - I).	-	-	-	-	-	-	58.50	73.58
36	Construction of Gowribidanur Gravity Feeder from Km 0.000 to Km 81.600 Comprising of Supply, Installation, Testing and Commissioning of Gravity MS Pipe, including Structures, under Yettinahole Project.	-	-	-	-	-	-	60.17	158.24
	Total of Works		1718.86		395.56	583.79	1,378.67	1,881.46	960.37
	Expenditure towards Land Acquisition, Establishment, Road works & others		24.87		45.72	347.15	172.28	116.77	93.75
	Grand Total		1743.73		441.28	930.94	1,550.95	1,998.23	1,054.12

ಟಿಪ್ಪಣಿ: ವಿಶ್ವೇಶ್ವರಯ್ಯ ಜಲ ನಿಗಮವು 01.01.2017 ರಿಂದ ಸ್ವತಂತ್ರವಾಗಿ ಕಾರ್ಯನಿರ್ವಹಿಸುತ್ತಿದ್ದು, ಇದಕ್ಕೂ ಮೊದಲಿನ 2013-14, 2014-15 & 2015-16 ನೇ ಸಾಲುಗಳ ಯೋಜನಾ ಕಾಮಗಾರಿಗಳ ವೆಚ್ಚವನ್ನು ಕರ್ನಾಟಕ ನೀರಾವರಿ ನಿಗಮವು ಭರಿಸಿದ್ದು, ಇದನ್ನು ಸಂಚಿತ ರೂಪದಲ್ಲಿ ನೀಡಲಾಗಿದೆ.

ಅನುಬಂಧ-2

ಎತ್ತಿನಹೊಳೆ ಸಮಗ್ರ ಕುಡಿಯುವ ನೀರಿನ ಯೋಜನೆಯನ್ನು 2 ಹಂತಗಳಲ್ಲಿ ಕೈಗೊಳ್ಳಲಾಗುತ್ತಿದೆ.

ಮೊದಲನೇ ಹಂತ: ಮೊದಲನೇ ಹಂತದ ಏತ ಕಾಮಗಾರಿಗಳು ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತವೆ.

- ✓ ಒಟ್ಟಾರೆ 8 ವಿಯರ್‌ಗಳ ಪೈಕಿ ವಿಯರ್ ಸಂ. 1,4,5,6,8 ಕಾಮಗಾರಿಗಳು ಪೂರ್ಣಗೊಂಡಿದ್ದು, ವಿಯರ್ ಸಂ. 2,7ರ ಕಾಮಗಾರಿಗಳು ಮುಕ್ತಾಯದ ಹಂತದಲ್ಲಿವೆ. ವಿಯರ್-3 ಕಾಮಗಾರಿಯು ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ.
 - ✓ 9 ಪಂಪ್‌ಹೌಸ್‌ಗಳ ಪೈಕಿ ಪಂಪ್‌ಹೌಸ್ ಸಂ. 1,2,6,7,8&9 ಕಾಮಗಾರಿಗಳು ಪೂರ್ಣಗೊಂಡಿದ್ದು, ಪಂಪ್‌ಹೌಸ್ ಸಂ. 3,4,5 ರ ಕಾಮಗಾರಿಗಳು ಪ್ರಗತಿಯಲ್ಲಿವೆ.
 - ✓ 4 ವಿತರಣಾ ತೊಟ್ಟಿಗಳ ಪೈಕಿ ವಿತರಣಾ ತೊಟ್ಟಿ ಸಂ. 1, 2 & 4ರ ಕಾಮಗಾರಿಯು ಪೂರ್ಣಗೊಂಡಿದ್ದು, ಉಳಿದ ವಿತರಣಾ ತೊಟ್ಟಿ 3ರ ಕಾಮಗಾರಿಯು ಮುಕ್ತಾಯ ಹಂತದಲ್ಲಿದೆ.
 - ✓ ಒಟ್ಟು 126.31 ಕಿ.ಮೀ ಉದ್ದದ ಏರು ಕೊಳವೆಯ ಪೈಕಿ, ಇದುವರೆಗೆ 98.025 ಕಿ.ಮೀ ಏರು ಕೊಳವೆ ಕಾಮಗಾರಿಯು ಪೂರ್ಣಗೊಂಡಿದ್ದು, ಉಳಿದ ಕಾಮಗಾರಿಗಳು ಪ್ರಗತಿಯಲ್ಲಿವೆ.
 - ✓ 400/220ಕೆ.ವಿ ವಿದ್ಯುತ್ ಸ್ಥಾವರ ಮತ್ತು ಸಬ್ ಸ್ಟೇಷನ್ ಕಾಮಗಾರಿಗಳು ಕ್ರಮವಾಗಿ ಶೇ.90 % ಮತ್ತು ಶೇ.75% ರಷ್ಟು ಪೂರ್ಣಗೊಂಡಿವೆ.
 - ✓ ವಿದ್ಯುತ್ ವಿತರಣಾ ಕಾಮಗಾರಿಯು ಪ್ರಗತಿಯಲ್ಲಿದೆ.
 - ✓ ಒಟ್ಟಾರೆ ಮೊದಲನೇ ಹಂತದ ಏತ ಕಾಮಗಾರಿಗಳು ಮತ್ತು ವಿದ್ಯುತ್ ಕಾಮಗಾರಿಗಳನ್ನು ಪೂರ್ಣಗೊಳಿಸಿ 2021ರ ಮುಂಗಾರಿನಲ್ಲಿ ಪ್ರಾಯೋಗಿಕವಾಗಿ ಚಾಲನೆಗೊಳಿಸಲು ಯೋಜಿಸಲಾಗಿದೆ.
- ಎರಡನೇ ಹಂತ: ಎತ್ತಿನಹೊಳೆ ಸಮಗ್ರ ಕುಡಿಯುವ ನೀರಿನ ಯೋಜನೆಯ ಎರಡನೇ ಹಂತದಲ್ಲಿ ಸಕಲೇಶಪುರ ತಾಲ್ಲೂಕಿನ ಹರವನಹಳ್ಳಿ ವಿತರಣಾ ತೊಟ್ಟಿಯಿಂದ 259.00 ಕಿ.ಮೀ ಉದ್ದದ ಗುರುತ್ವ ಕಾಲುವೆಯನ್ನು (ಮಾರ್ಗದ ಮಧ್ಯದಲ್ಲಿ ಸುಮಾರು 10.47 ಕಿ.ಮೀ ಉದ್ದದ ಮೇಲ್ಗಾಲುವೆ ಒಳಗೊಂಡಂತೆ) ನಿರ್ಮಿಸುವುದು.
- ✓ ಎರಡನೇ ಹಂತದ ಗುರುತ್ವ ಕಾಲುವೆಯ ಪೂರ್ಣ ಉದ್ದಕ್ಕೆ ಕಾಮಗಾರಿಗಳನ್ನು ಗುತ್ತಿಗೆ ವಹಿಸಲಾಗಿದ್ದು, ಕಿ.ಮೀ 0.00 ರಿಂದ ಕಿ.ಮೀ 240.00 ವರೆಗಿನ ಕಾಮಗಾರಿಗಳು ಪ್ರಗತಿಯಲ್ಲಿದೆ (ಕಿ.ಮೀ 199.620 ನಿಂದ 210.090 ಕಿ.ಮೀ ವರೆಗಿನ ಬೃಹತ್ ಮೇಲ್ಗಾಲುವೆ ಒಳಗೊಂಡಂತೆ).
 - ✓ ಕಿ.ಮೀ 240.00 ರಿಂದ ಕಿ.ಮೀ 260.00 ರ ವರೆಗಿನ ಕಾಮಗಾರಿಗಳಿಗೆ ಗುತ್ತಿಗೆ ವಹಿಸಲಾಗಿದ್ದು, ಪ್ರಾರಂಭಿಕ ಹಂತದ ಕಾಮಗಾರಿಗಳನ್ನು ಕೈಗೊಳ್ಳಲಾಗುತ್ತಿದೆ.
 - ✓ 0.00ಕಿ.ಮೀ ನಿಂದ 33.00 ಕಿ.ಮೀ ವರೆಗಿನ ಗುರುತ್ವ ಕಾಲುವೆ ಕಾಮಗಾರಿಗಳನ್ನು ಪೂರ್ಣಗೊಳಿಸಿ ಮುಂಗಾರು 2021 ರಲ್ಲಿ ವೇದಾವತಿ ವ್ಯಾಲಿಗೆ ನೀರು ಹರಿಸಲು ಯೋಜಿಸಲಾಗಿದೆ.

ಫೀಡರ್ ಕಾಲುವೆ ಕಾಮಗಾರಿಗಳು

- ✓ ಎತ್ತಿನಹೊಳೆ ಗುರುತ್ವ ಕಾಲುವೆಯ ಸರಪಳಿ 244.90 ಕಿ.ಮೀ ನಿಂದ ಹೊರಡುವ ಬೆಂಗಳೂರು ಗ್ರಾಮಾಂತರ ಜಿಲ್ಲೆ ಮತ್ತು ರಾಮನಗರ ಜಿಲ್ಲೆಗಳಿಗೆ ಕುಡಿಯುವ ನೀರನ್ನು ಒದಗಿಸುವ ಹಾಗೂ ನೆಲಮಂಗಲ ತಾಲ್ಲೂಕಿನ 2 ಕೆರೆಗಳನ್ನು ತುಂಬಿಸುವ ರಾಮನಗರ ಫೀಡರ್ ಕಾಲುವೆಯ ಕಾಮಗಾರಿಯನ್ನು ಪ್ರಾರಂಭಿಸಲಾಗಿದ್ದು, ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ.
- ✓ ತುಮಕೂರು, ಕೊರಟಗೆರೆ, ಮಧುಗಿರಿ ಮತ್ತು ಪಾವಗಡ ತಾಲ್ಲೂಕುಗಳಿಗೆ ಕುಡಿಯುವ ನೀರಿಗಾಗಿ 1.163 ಟಿ.ಎಂ.ಸಿ ಮತ್ತು ಈ ಭಾಗದ 79 ಸಣ್ಣ ನೀರಾವರಿ ಕೆರೆಗಳಿಗೆ 1.476 ಟಿ.ಎಂ.ಸಿ. ನೀರನ್ನು ಒದಗಿಸುವ ಮಧುಗಿರಿ ಫೀಡರ್ ಕಾಲುವೆಯ ಕಾಮಗಾರಿಯನ್ನು ಪ್ರಾರಂಭಿಸಲಾಗಿದ್ದು, ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ.
- ✓ ಗೌರಿಬಿದನೂರು ತಾಲ್ಲೂಕಿಗೆ ಕುಡಿಯುವ ನೀರಿಗಾಗಿ 0.506 ಟಿ.ಎಂ.ಸಿ ಮತ್ತು ಗೌರಿಬಿದನೂರು, ಕೊರಟಗೆರೆ, ಮಧುಗಿರಿ ಮತ್ತು ದೊಡ್ಡಬಳ್ಳಾಪುರ ತಾಲ್ಲೂಕುಗಳ 107 ಸಣ್ಣ ನೀರಾವರಿ ಕೆರೆಗಳಿಗೆ 1.320 ಟಿ.ಎಂ.ಸಿ. ನೀರನ್ನು ಒದಗಿಸುವ ಗೌರಿಬಿದನೂರು ಫೀಡರ್ ಕಾಲುವೆಯ ಕಾಮಗಾರಿಯನ್ನು ಪ್ರಾರಂಭಿಸಲಾಗಿದ್ದು, ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ.
- ಪ್ರಸ್ತುತ ಪ್ರಗತಿಯಲ್ಲಿರುವ ಎತ್ತಿನಹೊಳೆ ಯೋಜನೆಯಡಿಯಲ್ಲಿನ ಕಾಮಗಾರಿಗಳನ್ನು 2022-23 ರ ಅಂತ್ಯಕ್ಕೆ ಪೂರ್ಣಗೊಳಿಸಲು ಯೋಜಿಸಲಾಗಿದೆ.
- ಭೈರಗೊಂಡ್ಲು ಜಲಾಶಯ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ, ಭೈರಗೊಂಡ್ಲು ಜಲಾಶಯದಿಂದ ಕೋಲಾರ ಮತ್ತು ಚಿಕ್ಕಬಳ್ಳಾಪುರ ತಾಲ್ಲೂಕುಗಳಿಗೆ ನೀರೊದಗಿಸುವ ಕುಂದಾಣಿ ಲಿಫ್ಟ್ ಕಾಮಗಾರಿ, ಕೋಲಾರ ಮತ್ತು ಚಿಕ್ಕಬಳ್ಳಾಪುರ ಫೀಡರ್ ಕಾಲುವೆ ಕಾಮಗಾರಿಗಳನ್ನು ಭೈರಗೊಂಡ್ಲು ಜಲಾಶಯ ನಿರ್ಮಾಣದ ಭೂಸ್ವಾಧೀನ ಸಮಸ್ಯೆ ಇತ್ಯರ್ಥಗೊಂಡ ನಂತರ ಕೈಗೊಳ್ಳಲು ಯೋಜಿಸಲಾಗಿದೆ.
- ಒಟ್ಟಾರೆ ಎತ್ತಿನಹೊಳೆ ಯೋಜನೆಗೆ ನವೆಂಬರ್ 2020ರ ಅಂತ್ಯಕ್ಕೆ ರೂ.7719.24 ಕೋಟಿ ಸಂಚಿತ ವೆಚ್ಚ ಮಾಡಲಾಗಿದೆ.
