

ಕರ್ನಾಟಕ ವಿಧಾನ ಪರಿಷತ್ತು

ಚುಕ್ಕೆ ಗುರುತಿಲ್ಲದ ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ	:	178 (293)
ಸದಸ್ಯರ ಹೆಸರು	:	ಶ್ರೀ ಪಿ.ಆರ್. ರಮೇಶ್ (ನಾಮನಿರ್ದೇಶನ ಹೊಂದಿದವರು)
ಉತ್ತರಿಸಬೇಕಾದ ದಿನಾಂಕ	:	13-09-2022
ಉತ್ತರಿಸುವ ಸಚಿವರು	:	ನಗರಾಭಿವೃದ್ಧಿ ಸಚಿವರು

ಕ್ರ. ಸಂ	ಪ್ರಶ್ನೆ	ಉತ್ತರ
1.	ರಾಜ್ಯದಲ್ಲಿ ನಗರಾಭಿವೃದ್ಧಿ ಇಲಾಖೆಯಿಂದ, ಜಿಲ್ಲಾ ನಗರಾಭಿವೃದ್ಧಿ ಇಲಾಖೆಯಡಿಯಲ್ಲಿ ಕಳೆದ ಐದು ವರ್ಷಗಳಿಂದ ಬಿಡುಗಡೆಗೊಳಿಸಿರುವ ಅನುದಾನ ಎಷ್ಟು; (ಸಂಪೂರ್ಣ ವಿವರಗಳೊಂದಿಗೆ ಬಗ್ಗೆ ಮಾಹಿತಿ ಒದಗಿಸುವುದು)	ರಾಜ್ಯದಲ್ಲಿ ನಗರಾಭಿವೃದ್ಧಿ ಇಲಾಖೆಯಿಂದ, ನಗರಾಭಿವೃದ್ಧಿ ಇಲಾಖೆಯಡಿಯಲ್ಲಿ ಕಳೆದ ಐದು ವರ್ಷಗಳಿಂದ ವಿವಿಧ ಯೋಜನೆಗಳಡಿಯಲ್ಲಿ ಬಿಡುಗಡೆಗೊಳಿಸಿರುವ ಅನುದಾನದ ವಿವರಗಳನ್ನು ಅನುಬಂಧ-1 ರಿಂದ 3 ರವರೆಗೆ ಮತ್ತು ಸಿಡಿ ರೂಪದ ಅನುಬಂಧ-4 ರಲ್ಲಿ ನೀಡಿದೆ.
2.	ರಾಜ್ಯದಲ್ಲಿ ನಗರಾಭಿವೃದ್ಧಿ ಇಲಾಖೆಯಿಂದ, ಜಿಲ್ಲಾ ನಗರಾಭಿವೃದ್ಧಿ ಇಲಾಖೆಯಡಿಯಲ್ಲಿ, ಕಳೆದ ಐದು ವರ್ಷಗಳಿಂದ ಬಿಡುಗಡೆಗೊಳಿಸಿರುವ ಅನುದಾನದಲ್ಲಿ, ಯಾವ ಯಾವ ಕಾಮಗಾರಿಗಳನ್ನು ಕೈಗೊಳ್ಳಲಾಗಿದೆ; (ಸಂಪೂರ್ಣ ಮಾಹಿತಿಯನ್ನು ಒದಗಿಸುವುದು)	1. ಎಸ್.ಎಫ್.ಸಿ ಮುಕ್ತನಿಧಿ, ಎಸ್.ಎಫ್.ಸಿ ಕುಡಿಯುವ ನೀರಿನ ಅನುದಾನ ಹಾಗೂ ಎಸ್.ಎಫ್.ಸಿ ವಿಶೇಷ ಅನುದಾನ: ಕಳೆದ 5 ವರ್ಷಗಳಲ್ಲಿ ಎಸ್.ಎಫ್.ಸಿ ಮುಕ್ತನಿಧಿ, ಎಸ್.ಎಫ್.ಸಿ ಕುಡಿಯುವ ನೀರಿನ ಅನುದಾನ ಹಾಗೂ ಎಸ್.ಎಫ್.ಸಿ ವಿಶೇಷ ಅನುದಾನದಡಿ ಬಿಡುಗಡೆಗೊಳಿಸಲಾಗಿರುವ ಅನುದಾನದಲ್ಲಿ ತೆಗೆದುಕೊಂಡಿರುವ ಕಾಮಗಾರಿಗಳ ವಿವರ, ಪೂರ್ಣಗೊಂಡಿರುವ ಕಾಮಗಾರಿಗಳ ವಿವರ ಹಾಗೂ ಪ್ರಾರಂಭದ ಹಂತದಲ್ಲಿರುವ ಕಾಮಗಾರಿಗಳ ವಿವರವನ್ನು ಸಿಡಿಯಲ್ಲಿ ಅನುಬಂಧ-4 ರಲ್ಲಿ ನೀಡಿದೆ.
3.	ಕೈಗೊಂಡಿರುವ ಸದರಿ ಕಾಮಗಾರಿಗಳಲ್ಲಿ ಯಾವ ಯಾವ ಕಾಮಗಾರಿಗಳು ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ ಹಾಗೂ ಯಾವ ಯಾವ ಕಾಮಗಾರಿಗಳು ಅಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ, ಯಾವ ಯಾವ ಕಾಮಗಾರಿಗಳನ್ನು ಪ್ರಾರಂಭಿಸಬೇಕಿರುತ್ತದೆ? (ಸಂಪೂರ್ಣ ಮಾಹಿತಿಯನ್ನು ಒದಗಿಸುವುದು)	2. 14ನೇ ಹಣಕಾಸು ಆಯೋಗದ ಅನುದಾನ: 14ನೇ ಹಣಕಾಸು ಆಯೋಗದ ಅನುದಾನದಡಿ ಅನುದಾನದ ಬಳಕೆಯ ಮಾರ್ಗಸೂಚಿಯಂತೆ ಈ ಕೆಳಕಂಡ ಕಾಮಗಾರಿಗಳನ್ನು ಕೈಗೊಳ್ಳಲಾಗಿದೆ. 1. ನೀರು ಸರಬರಾಜು 2. ಘನತ್ಯಾಜ್ಯ ವಸ್ತು ನಿರ್ವಹಣೆ 3. ಸಾಮೂಹಿಕ ಮತ್ತು ಸಾರ್ವಜನಿಕ ಶೌಚಾಲಯ ಮತ್ತು ನೈರ್ಮಲ್ಯ 4. ಒಳಚರಂಡಿ ಕಾಮಗಾರಿಗಳು 5. ಮಳೆನೀರು ಚರಂಡಿ 6. ರಸ್ತೆ ಮತ್ತು ಪಾದಚಾರಿಗಳ ಮಾರ್ಗ 7. ಸಾಮೂಹಿಕ ಆಸ್ತಿಗಳ ನಿರ್ವಹಣೆ (ಪಾರ್ಕ್ ಒಳಗೊಂಡಂತೆ)

8. ಸ್ವಶಾನ ಅಭಿವೃದ್ಧಿ

9. ಬೀದಿ ದೀಪ ಮತ್ತು ಇಂಧನ ಉಳಿತಾಯ ಕ್ರಮಗಳು.

14ನೇ ಹಣಕಾಸು ಆಯೋಗದ ಅನುದಾನದಡಿ 2017-18 ರಿಂದ 2019-20ರಲ್ಲಿ ಕೈಗೊಂಡ ಒಟ್ಟು ಕಾಮಗಾರಿ 31035 ಗಳಲ್ಲಿ 29855 ಕಾಮಗಾರಿಗಳನ್ನು ಪೂರ್ಣಗೊಳಿಸಲಾಗಿದೆ. 766 ಕಾಮಗಾರಿಗಳು ಪ್ರಗತಿಯಲ್ಲಿವೆ. 235 ಕಾಮಗಾರಿಗಳು ಟೆಂಡರ್ ಪ್ರಕ್ರಿಯೆಯಲ್ಲಿವೆ ಮತ್ತು 232 ಕಾಮಗಾರಿಗಳಿಗೆ ಟೆಂಡರ್ ಕರೆಯಲು ಬಾಕಿ ಇದೆ. ಕಾಮಗಾರಿಗಳ ವಿವರಗಳನ್ನು ಸಿಡಿಯಲ್ಲಿ ಅನುಬಂಧ-5 ರಲ್ಲಿ ನೀಡಿದೆ.

3. 15ನೇ ಹಣಕಾಸು ಆಯೋಗದ ಅನುದಾನ:

15ನೇ ಹಣಕಾಸು ಆಯೋಗದ ಅನುದಾನದ ನಿರ್ಬಂಧಿತ ಅನುದಾನದಡಿ ಕುಡಿಯುವ ನೀರು ಸರಬರಾಜು ಮತ್ತು ಘನತ್ಯಾಜ್ಯ ವಸ್ತು ನಿರ್ವಹಣೆಯ ಕಾಮಗಾರಿಗಳನ್ನು ಕೈಗೊಳ್ಳಲಾಗಿದೆ ಮತ್ತು ಮುಕ್ತ ಅನುದಾನದಡಿ ನಗರ/ಪಟ್ಟಣದ ಅವಶ್ಯಕತೆಗನುಗುಣವಾಗಿ ಈ ಕೆಳಕಂಡ ಕಾಮಗಾರಿಗಳನ್ನು ಕೈಗೊಳ್ಳಲಾಗುತ್ತಿದೆ.

- 1) ನೀರು ಸರಬರಾಜು
- 2) ಒಳಚರಂಡಿ
- 3) ಸಾಮೂಹಿಕ ಮತ್ತು ಸಾರ್ವಜನಿಕ ಶೌಚಾಲಯ ಮತ್ತು ನೈರ್ಮಲ್ಯ.
- 4) ಮಳೆನೀರು ಚರಂಡಿ.
- 5) ರಸ್ತೆ ಮತ್ತು ಪಾದಚಾರಿಗಳ ಮಾರ್ಗ
- 6) ಸಾಮೂಹಿಕ ಆಸ್ತಿಗಳ ನಿರ್ವಹಣೆ (ಪಾರ್ಕ್ ಒಳಗೊಂಡಂತೆ)
- 7) ಸ್ವಶಾನ ಅಭಿವೃದ್ಧಿ
- 8) ಬೀದಿ ದೀಪ ಮತ್ತು ಇಂಧನ ಉಳಿತಾಯ ಕ್ರಮಗಳು.

ಕೇಂದ್ರ ಸರ್ಕಾರದ 15ನೇ ಹಣಕಾಸು ಆಯೋಗದ ಅನುದಾನದಡಿ 2020-21 ಮತ್ತು 2021-22ನೇ ಸಾಲಿನಲ್ಲಿ ಕೈಗೊಂಡ ಒಟ್ಟು ಕಾಮಗಾರಿ 17144 ಗಳಲ್ಲಿ 11117 ಕಾಮಗಾರಿಗಳನ್ನು ಪೂರ್ಣಗೊಳಿಸಲಾಗಿದೆ. 4184 ಕಾಮಗಾರಿಗಳು ಪ್ರಗತಿಯಲ್ಲಿವೆ. 1171 ಕಾಮಗಾರಿಗಳು ಟೆಂಡರ್ ಪ್ರಕ್ರಿಯೆಯಲ್ಲಿವೆ ಮತ್ತು 672 ಕಾಮಗಾರಿಗಳಿಗೆ ಟೆಂಡರ್ ಕರೆಯಲು ಬಾಕಿ ಇದೆ. ಕಾಮಗಾರಿಗಳ ವಿವರಗಳನ್ನು ಸಿಡಿಯಲ್ಲಿ ಅನುಬಂಧ-5 ರಲ್ಲಿ ನೀಡಿದೆ.

4. ಕೇಂದ್ರ ಪುರಸ್ಕೃತ ಅಮೃತ್ ಯೋಜನೆ 1.0 (2015-16 ದಿಂದ 2022-23):

ಕೇಂದ್ರ ಪುರಸ್ಕೃತ ಅಮೃತ್ 1.0 ಯೋಜನೆಯಡಿ ಆಯ್ಕೆಯಾದ 27 ನಗರಗಳಲ್ಲಿ (ಬೆಂಗಳೂರು ಒಳಗೊಂಡಂತೆ) ಈ ಕೆಳಕಂಡ ಕಾಮಗಾರಿಗಳನ್ನು ಕೈಗೊಳ್ಳಲಾಗಿದೆ.

- 1) ಕುಡಿಯುವ ನೀರು ಸರಬರಾಜು
- 2) ಒಳಚರಂಡಿ

- 3) ಮಳೆ ನೀರು ಚರಂಡಿ
- 4) ಹಸಿರು ಜಾಗ ಮತ್ತು ಉದ್ಯಾನವನ ಅಭಿವೃದ್ಧಿ
- 5) ನಗರಸಾರಿಗೆ (ಮೋಟಾರು ರಹಿತ)


ಕೇಂದ್ರ ಪುರಸ್ಕೃತ ಅಮೃತ್ 1.0 ಯೋಜನೆಯಡಿ ಕೈಗೊಂಡ 407 ಕಾಮಗಾರಿಗಳಲ್ಲಿ 352 ಕಾಮಗಾರಿಗಳನ್ನು ಪೂರ್ಣಗೊಳಿಸಲಾಗಿದೆ. ಉಳಿದ 55 ಕಾಮಗಾರಿಗಳು ಪ್ರಗತಿಯಲ್ಲಿವೆ. ಕಾಮಗಾರಿಗಳ ವಿವರಗಳನ್ನು ಸಿಡಿಯಲ್ಲಿ ಅನುಬಂಧ-5 ರಲ್ಲಿ ನೀಡಿದೆ.

5. ಸ್ವಚ್ಛ ಭಾರತ ಮಿಷನ್ (ನಗರ) (1.0):

ಪೌರಾಡಳಿತ ನಿರ್ದೇಶನಾಲಯ ವತಿಯಿಂದ ಸ್ವಚ್ಛ ಭಾರತ ಮಿಷನ್ (ನಗರ) (1.0) ರಡಿಯಲ್ಲಿ ಕಳೆದ 5 ವರ್ಷಗಳಲ್ಲಿ ಜಿಲ್ಲಾವಾರು ಬಿಡುಗಡೆಗೊಳಿಸಲಾಗಿರುವ ಅನುದಾನದಲ್ಲಿ ತೆಗೆದುಕೊಂಡಿರುವ ಕಾಮಗಾರಿಗಳ ವಿವರ, ಪೂರ್ಣಗೊಂಡಿರುವ ಕಾಮಗಾರಿಗಳ ವಿವರ ಹಾಗೂ ಪ್ರಾರಂಭದ ಹಂತದಲ್ಲಿರುವ ಕಾಮಗಾರಿಗಳ ವಿವರವನ್ನು ಅನುಬಂಧ-6 ರಲ್ಲಿ ಸಲ್ಲಿಸಿದೆ.

6. ನಗರೋತ್ಥಾನ (ಮುನಿಸಿಪಾಲಿಟಿ)-3ನೇ ಹಂತದ ಯೋಜನೆ, ಚಾಮರಾಜನಗರ, ಹಾವೇರಿ ಮತ್ತು ಚಿಕ್ಕಬಳ್ಳಾಪುರ ನಗರಗಳಿಗೆ ತಲಾ ರೂ. 50.00 ಕೋಟಿಗಳ ವಿಶೇಷ ಅನುದಾನ, ಮಹಾನಗರ ಪಾಲಿಕೆಗಳ ರೂ. 100 ಕೋಟಿ 3ನೇ ಹಂತದ ಯೋಜನೆ ಮತ್ತು ಮಹಾತ್ಮ ಗಾಂಧಿ ನಗರ ವಿಕಾಸ ಯೋಜನೆಯಡಿ ಕಳೆದ ಐದು ವರ್ಷಗಳಿಂದ ತೆಗೆದುಕೊಂಡಿರುವ ಕಾಮಗಾರಿಗಳ ವಿವರ, ಪೂರ್ಣಗೊಂಡಿರುವ ಕಾಮಗಾರಿಗಳ ವಿವರ ಹಾಗೂ ಪ್ರಾರಂಭದ ಹಂತದಲ್ಲಿರುವ ಕಾಮಗಾರಿಗಳ ವಿವರಗಳನ್ನು ಸಿಡಿಯಲ್ಲಿ ಅನುಬಂಧ-7 ರಲ್ಲಿ ನೀಡಿದೆ.

ಕಡತ ಸಂಖ್ಯೆ:ನಅಇ 272 ಎಸ್‌ಎಫ್‌ಸಿ 2022


(ಬಿ.ವ. ಬಸವರಾಜ)
 ನಗರಾಭಿವೃದ್ಧಿ ಸಚಿವರು

ಛನುಬಂಧ - 01


ಕಳೆದ 5 ವರ್ಷಗಳಲ್ಲಿ ಸರ್ಕಾರದಿಂದ ಮತ್ತು ಕೆಯುಐಡಿವಿಫ್‌ಸಿಯಿಂದ ಬಿಡುಗಡೆಯಾದ ಅನುದಾನ ಮತ್ತು ಸಾಲದ ಬಿಡುಗಡೆ ವಿವರ
(ಮಾರ್ಚ್ 2022ರ ಅಂತ್ಯಕ್ಕೆ)

(ರೂ. ಲಕ್ಷಗಳಲ್ಲಿ)

ಕ್ರ. ಸಂ.	ಯೋಜನೆಯ ಹೆಸರು	2017-18		2018-19		2019-20		2020-21		2021-22		ಒಟ್ಟು ಬಿಡುಗಡೆ	
		ಅನುದಾನ	ಸಾಲ	ಅನುದಾನ	ಸಾಲ	ಅನುದಾನ	ಸಾಲ	ಅನುದಾನ	ಸಾಲ	ಅನುದಾನ	ಸಾಲ	ಅನುದಾನ	ಸಾಲ
1	ನಗರೋತ್ಥಾನ (ಮುನಿಸಿಪಾಲಿಟಿ)-3ನೇ ಹಂತದ ಯೋಜನೆ	28804.00	0.00	23439.89	45000.00	34064.94	25000.00	17064.30	15000.00	18622.41	5000.00	121995.54	90000.00
2	ಚಾಮರಾಜನಗರ, ಹಾವೇರಿ ಮತ್ತು ಚಿಕ್ಕಬಳ್ಳಾಪುರ ನಗರಗಳಿಗೆ ತಲಾ ರೂ. 50 ಕೋಟಿಗಳ ವಿಶೇಷ ಅನುದಾನ	2050.34	0.00	1557.97	0.00	3686.32	0.00	2500.05	0.00	743.69	0.00	10538.37	0.00
3	ಮಹಾನಗರಪಾಲಿಕೆಗಳ ರೂ. 100 ಕೋಟಿ 3ನೇ ಹಂತದ ಯೋಜನೆ	15780.92	14000.00	2851.75	11050.00	401.16	7000.00	78.70	1500	0.00	3300.00	19112.53	36850.00
4	ಮಹಾತ್ಮ ಗಾಂಧಿ ನಗರ ವಿಕಾಸ ಯೋಜನೆ	0.00	0.00	0.00	0.00	0.00	0.00	9704.00	0.00	24500.00	0.00	34204.00	0.00

ಕಳೆದ 5 ವರ್ಷಗಳಲ್ಲಿ ನಗರಾಭಿವೃದ್ಧಿ ಇಲಾಖೆಯಿಂದ ವಿವಿಧ ಯೋಜನೆಯಡಿ ಬಿಡುಗಡೆಗೊಳಿಸಿರುವ ಅನುದಾನದ ವಿವರ

ಕ್ರ.ಸಂ.	ಯೋಜನೆಯ ಹೆಸರು	ಅನುದಾನ ಬಿಡುಗಡೆ (ರೂ. ಕೋಟಿಗಳಲ್ಲಿ)							
		2017-18ನೇ ಸಾಲಿನ ಸಾಮಾನ್ಯ ಮೂಲ ಅನುದಾನ	2019-20ನೇ ಸಾಲಿನಲ್ಲಿ ಬಿಡುಗಡೆಯಾದ 2017-18ನೇ ಸಾಲಿನ ಸಾಮಾನ್ಯ ಕಾರ್ಯನಿರ್ವಹಣಾ ಅನುದಾನ	2018-19ನೇ ಸಾಲಿನ ಸಾಮಾನ್ಯ ಮೂಲ ಅನುದಾನ	2019-20ನೇ ಸಾಲಿನ ಸಾಮಾನ್ಯ ಮೂಲ ಅನುದಾನ	2020-21ನೇ ಸಾಲಿನ ಮುಕ್ತ (ಮೂಲ) ಮತ್ತು ನಿರ್ಬಂಧಿತ ಅನುದಾನ	2021-22ನೇ ಸಾಲಿನ ಮುಕ್ತ (ಮೂಲ) ಮತ್ತು ನಿರ್ಬಂಧಿತ ಅನುದಾನ	ಒಟ್ಟು	
1	14ನೇ ಹಣಕಾಸು ಆಯೋಗದ ಅನುದಾನ	633.95	174.07	738.55	1000.44	-	-	2547.01	
2	15ನೇ ಹಣಕಾಸು ಆಯೋಗದ ಅನುದಾನ	-	-	-	-	991.00	750.00	1741.00	
3	ಕೇಂದ್ರ ಪುರಸ್ಕೃತ ಅಮೃತ್ ಯೋಜನೆಯ ಅನುದಾನ	ಕೇಂದ್ರ ಮತ್ತು ರಾಜ್ಯ ಸರ್ಕಾರಗಳ ಯೋಜನಾ ಮೊತ್ತದ ಅನುದಾನ ಬಿಡುಗಡೆ (ರೂ. ಕೋಟಿಗಳಲ್ಲಿ)							
		2015-16	2016-17	2017-18	2018-19	2019-20	2020-21	2021-22	ಒಟ್ಟು
		168.80	219.31	408.87	812.54	837.24	581.27	165.93	3193.96



ಹಣಕಾಸು ಮತ್ತು ಸರ್ಕಾರಿ ಕಾರ್ಯದ
ಛೇಲಾಚಾರ್ಯ ನಿರ್ದೇಶಕರು
ಬೆಂಗಳೂರು

ಅನುಬಂಧ-03

1

(ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ)

Sl. No.	District Name	ವೈಯಕ್ತಿಕ ಶೌಚಾಲಯ				ಮಾಹಿತಿ, ಶಿಕ್ಷಣ ಸಂವಹನ	ಸಮುದಾಯ ಶೌಚಾಲಯ/ ಸಾರ್ವಜನಿಕ ಶೌಚಾಲಯ			ಘನತ್ಯಾಜ್ಯ ವಸ್ತು ನಿರ್ವಹಣೆ			
		2017-18	2018-19	2019-20	2020-21	2020-21	2017-18	2018-19	2020-21	2018-19	2019-20	2020-21	2021-22
1	Bagalkot	59.67	83.87	42.60	9.19	87.50	0.00	0.00	97.99	0	928.58	33.83	1148.598
2	Ballary	75.87	376.53	42.20	0.00	100.00	0.00	0.00	0.00	0	1113.92	5.75	2136.83
3	Belagavi	155.73	142.20	93.80	11.36	162.50	77.22	0.00	0.00	0	1034.61	209.68	2838.99
4	Bengaluru Rural	0.00	20.53	0.00	0.00	40.00	0.00	0.00	0.00	0.00	742.11	79.22	244.16
5	Bengaluru Urban	185.27	11.39	26.60	0.00	35.00	0.00	581.52	0.00	0	56.59	7.41	345.92
6	Bidar	0.00	256.53	48.53	0.00	42.50	0.00	0.00	0.00	0	308.67	40.06	685.88
7	Chamarajanagar	0.00	44.33	16.80	0.00	30.00	55.98	0.00	31.61	0	410.86	168.2	973.34
8	Chikballapura	0.00	31.87	0.00	0.00	47.50	0.00	0.00	0.00	0	582.42	360	263
9	Chikmagalur	0.00	5.73	2.13	0.00	40.00	0.00	0.00	0.00	0	603.4	30	391.08
10	Chitradurga	77.00	122.93	6.73	0.79	45.00	5.33	0.00	0.00	0	554.18	35.65	763.7
11	Davanagere	57.13	0.00	0.00	0.00	55.00	0.00	0.00	0.00	0	352.99	842.386	1135.004
12	Dharwad	77.73	399.33	0.00	1.39	67.50	0.00	0.00	0.00	0	779.11	1033.02	412.41
13	Dakshina Kannada	14.99	5.47	1.40	0.00	77.50	0.00	0.00	0.00	0	655.97	0	1268.401
14	Gadag	0.00	70.93	25.40	0.00	42.50	0.00	0.00	0.00	0	989.49	1316.7	59.43
15	Hassan	10.80	12.73	0.20	0.00	45.00	0.00	0.00	0.00	0	592.41	174.77	507.813
16	Haveri	250.53	138.67	6.87	0.00	50.00	0.00	0.00	0.00	0	680.78	24	623.965
17	Kalburgi	0.00	178.47	293.27	0.00	75.00	0.00	0.00	0.00	0	1097.05	816.36	200.636
18	Kodagu	2.13	2.53	0.00	0.00	17.50	0.00	0.00	0.00	0	288.17	0	152.58
19	Kolar	104.40	1.80	5.93	0.00	45.00	0.00	0.00	0.00	0	657.67	2.5	434.16
20	Koppal	277.27	176.20	9.53	0.93	42.50	0.00	0.00	104.00	0	427.02	0	442.04
21	Mandya	0.00	2.00	0.00	0.00	42.50	0.00	0.00	0.00	0	310.02	715.44	1327.275

22

(ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ)

Sl. No.	District Name	ವೈಯಕ್ತಿಕ ಶೌಚಾಲಯ				ಮಾಹಿತಿ, ಶಿಕ್ಷಣ ಸಂವಹನ	ಸಮುದಾಯ ಶೌಚಾಲಯ/ ಸಾರ್ವಜನಿಕ ಶೌಚಾಲಯ			ಘನತ್ಯಾಜ್ಯ ವಸ್ತು ನಿರ್ವಹಣೆ			
		2017-18	2018-19	2019-20	2020-21	2020-21	2017-18	2018-19	2020-21	2018-19	2019-20	2020-21	2021-22
22	Mysuru	190.67	4.60	12.53	0.00	172.50	0.00	25.85	0.00	0	567.2	1678.44	999.183
23	Raichur	87.13	123.20	80.80	9.19	57.50	0.00	0.00	0.00	0	461.16	346.171	437.36
24	Ramanagara	32.00	29.07	0.00	0.00	50.00	0.00	0.00	0.00	100	364.64	4.99	364.72
25	Shivamogga	90.00	48.60	4.67	0.00	67.50	0.00	0.00	235.70	0.00	958.60	48.98	1865.12
26	Tumkur	0.00	120.73	1.73	1.79	80.00	0.00	0.00	0.00	0	567.43	698.98	649.117
27	Udupi	0.00	3.73	2.67	0.00	27.50	0.00	0.00	0.00	0	664.21	0	359.34
28	Uttara Kannada	89.93	172.60	14.67	1.66	65.00	0.00	0.00	0.00	0	810.3372	0	604.7078
29	Vijayapura	0.00	452.13	97.73	0.00	72.50	305.65	0.00	270.00	0	379.8	35.01	596.646
30	Yadgir	548.07	15.07	20.47	0.00	45.00	0.00	0.00	0.00	0	402.27	119	675.116
Total		2386.32	3053.79	857.26	36.30	1827.50	444.18	607.37	739.30	100.00	18341.66	8826.55	22906.53

S m p i u h y
ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು(ಘನತ್ಯಾಜ್ಯ)
ಪೌರಾಡಳಿತ ನಿರ್ದೇಶನಾಲಯ, ಬೆಂಗಳೂರು

Am

Answer 9

AMRUT Works Details							
Amount in crore							
Sl.No	Sector	Project Name	No. of projects	Appraised cost	Physical progress in %	Expenditure	Status of work
1) City: Belgavi ; District - Belgavi							
1	Water Supply	Improvement of Water Supply System	1	17.22	100	15.7	completed
2	Sewerage	Improvements to sewerage systems	1	158.04	37	50.32	Work in progress
3	Parks	Improvement to shivaji garden at SPM road Belgavi	1	0.50	100	0.5	completed
4	Parks	Improvement to shivaji park	1	1.20	100	1.33	completed
5	Parks	Improvement to hanuman nagar Belgavi	1	2.30	100	1.84	completed
Grand Total of Belgavi=			5	179.26		69.69	
2) City: Bellary ; District - Bellary							
6	Water Supply	Improvements of Water Supply System of Ballari	1	70	73	47.62	Work in progress
7	Sewerage	Providing UGD facilities	1	87.75	100	97.2	completed
8	Sewerage	Providing UGD (Additional Grants)	1	20.69	59	10.9	Work in progress
9	Parks	Development of Children frindly park at Raghavendra Colony	1	0.90	100	0.88	completed

							Amount in crore
Sl.No	Sector	Project Name	No.of projects	Appraised cost	Physical progress in %	Expenditure	Status of work
10	Parks	Development of park, playground open theatre	1	0.73	100	0.58	completed
11	Parks	Park with children playing equipments at Raghavendra colony 2nd stage	1	0.61	100	0.56	completed
		Grand Total of Bellary=	6	180.68		157.74	
3)City: Vijayapura ; District - Vijayapura							
12	Water Supply	Continuous Pressurized Water Supply twith storage and distribution	1	21.31	100	20.25	completed
13	Water Supply	Water Supply (Additional Grant)	1	156	84	142.08	Work in progress
14	Parks	Improvement of Park near Mallikarjun Ashram	1	0.48	100	0.43	completed
15	Parks	Development of Park at Anand Nagar	1	0.43	100	0.43	completed
16	Parks	Park with children friendly components in KHB colony, Solhapur Road	1	0.44	100	0.43	completed
17	Parks	Development of Park at Adarsh Nagar.	1	0.43	100	0.42	completed

							Amount in crore
Sl.No	Sector	Project Name	No.of projects	Appraised cost	Physical progress in %	Expenditure	Status of work
18	Parks	Park with children friendly components Behind BLDEA Engg.	1	0.39	100	0.39	completed
19	Parks	Park with children friendly components in Teachers colony.	1	1.54	100	1.54	completed
Grand Total of Bijapur=			8	181.02		165.97	
4)City: Davangere ; District - Davangere							
20	Water Supply	24/7 water supply under AMRUT	1	175.14	38	64.26	Work in progress
21	Parks	Development of park in Chikkamani devaraj urs layout park ward 36	1	0.47	100	0.41	completed
22	Parks	Development of park near laxmi floor mill in ward no 29	1	0.53	100	0.46	completed
23	Parks	Development of park beside swimming pool Davaraj urs badavani B block in ward no 09	1	0.85	100	0.61	completed
24	Parks	Development of park in RS 37 of Shamnur village ward no 30	1	0.92	100	0.86	completed
25	Parks	Development of park in Rs No 37 of Shamanur village in Ward no 30.	1	0.93	100	0.75	completed
26	Parks	Development of Dange park in KTJ nagar	1	0.61	100	0.48	completed



							Amount in crore
Sl.No	Sector	Project Name	No.of projects	Appraised cost	Physical progress in %	Expenditure	Status of work
27	Parks	Development of Kunduwada lake premises	1	0.25	100	0.23	completed
28	Parks	Improvement Of park at Ward No -39, 13th cross, Anjaneya Badavane	1	0.13	100	0.13	completed
29	Parks	Improvement of park at Ward No 38, Near Vidyanagar Bus-stop	1	0.13	100	0.13	completed
		Grand Total of Davangere =	10	179.96		68.32	

(5)

							Amount in crore
Sl.No	Sector	Project Name	No.of projects	Appraised cost	Physical progress in %	Expenditure	Status of work
5)City: Hubli-Dharwad ; District - Dharwad							
30	Sewerage	Providing sewerage system to twin cities	1	156.00	100	146.04	completed
31	Sewerage	Providing UGD facilities to Hubli - Dharwad (HSC)	1	15.73	100	13.88	completed
32	Parks	Improvement of Kolikere lake at Dharwad	1	2.03	100	0.75	completed
33	Parks	Improvement of Kelgeri lake at Dharwad	1	2.4	100	2.24	completed
		Grand Total of HDMC =	4	176.16		162.91	

6

							Amount in crore
Sl.No	Sector	Project Name	No.of projects	Appraised cost	Physical progress in %	Expenditure	Status of work
6)City: Kalburgi ; District - Kalburgi							
34	Water Supply	Providing 4th Stage UGD scheme (Phase-2)	1	156.8	100	156.09	completed
35	Sewerage	Improvements to water supply works	1	12.36	100	12.30	completed
36	Parks	Development of children friendly park at Akkamahadevi nagar	1	0.75	100	0.84	completed
37	Parks	Development of Park at Swastik nagar	1	0.9	100	0.91	completed
38	Parks	Development of Park at Revanna Siddeshwar	1	0.37	100	0.31	completed
39	Parks	Development of children park at Mansabdar colony.	1	0.58	100	0.58	completed
40	Parks	Development of children park at Dhanavantry colony	1	0.46	100	0.49	completed
	Grand Total of Gulbarga =		6	172.22		171.52	
7)City: Mangalore ; District - Dakshina Kannada							
41	Water Supply	Augumentation of water supply	1	32.51	59	22.34	Work in progress
42	Sewerage	"Rejuvination of sewer system and missing link works	1	55.50	100	55.5	completed

Amount in crore							
Sl.No	Sector	Project Name	No.of projects	Appraised cost	Physical progress in %	Expenditure	Status of work
43	Sewerage	Laying sewer network , intermediate pumping station, rising main and other allied works	1	55.30	30	15.36	Work in progress
44	Sewerage	Rejuvenation of sewer system and missing link works in Zone -7	1	36.21	13	7.55	Work in progress
45	Parks	Improvement of Kunjathbail north KHB Colony Park	1	0.56	100	0.13	completed
46	Parks	Improvement of Regent Park at Surathkal	1	0.13	100	0.1	completed
47	Parks	Development of Kardri Park	1	0.09	100	0.55	completed
48	Parks	Development of park at 7th block Katipalla	1	1.06	100	1.06	completed
49	Storm Water Drain	Construction of storm water drain 1. Ward -7 Idya West - Development of Hosabettu drain- 325 M 2. Ward -6 Idya East - Development of Chelkabettu drain- 224 M	1	3.66	100	3.66	completed
Grand Total of Mangalore =			9	185.02		106.25	

							Amount in crore
Sl.No	Sector	Project Name	No. of projects	Appraised cost	Physical progress in %	Expenditure	Status of work
8)City: Mysore ; District - Mysore							
50	Water Supply	MBR & Rehabilitation of existing reservoirs & other works at CSR premises	1	25.88	100	26.64	completed
51	Water Supply	Water Supply Facility Improvement in Mysore	1	37.5	100	31.25	completed
52	Water Supply	Construction of pump house at Hongalli	1	1.25	100	1.12	completed
53	Water Supply	Improvements to bulk water supply systems	1	102.44	84	88.56	Work in progress
54	Sewerage	UGD works in Mysore	1	18.87	100	18.37	completed
55	Parks	proposed green space at Bhogadiroad - sharada	1	0.99	100	0.96	completed
56	Parks	Development of green space at Vivekananda statue park under AMRUT scheme	1	0.99	100	0.99	completed
57	Parks	proposed green space at vijaynagar water tank	1	0.94	100	0.99	completed
58	Parks	proposed green space at Gayatripuram	1	0.97	100	0.95	completed
Grand Total of Mysore =			9	189.83		169.83	
9)City: Shivmogga ; District - Shivmogga							

Amount in crore							
Sl.No	Sector	Project Name	No.of projects	Appraised cost	Physical progress in %	Expenditure	Status of work
59	Water Supply	Replacement of existing old pipe lines,pumping machinaries	1	38.41	100	40.23	completed
60	Sewerage	Providing under ground drainage facilities to additional areas ,construction of STP and rehabilitation of exising sewer lines in Shivamogga city	1	52.44	100	51.38	completed
61	Sewerage	Providing UGD facilities to Shivamogga city (Additional Grant)	1	7.82	100	6.24	completed
62	Sewerage	<i>Improvements to UGD scheme to Shivamogga city-Road restoration and Trenchless works under AMRUT</i>	1	2.32	100	1.45	completed
63	Parks	Development of park river bank in Ward No. 33	1	0.38	100	0.33	completed
64	Parks	Development of Sharadhamma Layout park "	1	0.33	100	0.32	completed
65	Parks	Development of park adjacent to overhead tank in Malleshwara Nagar.	1	0.32	100	0.32	completed
66	Parks	Development of Gopalagowda Extension in 'F' Block park	1	0.21	100	0.2	completed

(10)

							Amount in crore
Sl.No	Sector	Project Name	No. of projects	Appraised cost	Physical progress in %	Expenditure	Status of work
67	Parks	Development of Surya layout and P & T Layout park	1	0.63	100	0.62	completed
68	Parks	Development of Gopala gouda extension "A" block park (adjacent to KRIDL Office) i	1	0.21	100	0.18	completed
69	Parks	Development of Gopalagowda Extension in 'A' Block opp Arun House	1	0.25	100	0.23	completed
70	Parks	Development of park Rajendra Nagar	1	0.33	100	0.31	completed
71	Parks	Development of Vinoba nagara Professor Park adjacent to somanna House"	1	0.46	100	0.43	completed
72	Parks	Development of park adjacent to Alkola Circle	1	0.47	100	0.32	completed
73	Storm Water Drain	Resectioning of 10Km of main drains in Shivamogga City.	1	4.72	100	4.71	completed
74	Storm Water Drain	Package - 1 Construction of storm water drain from 1. Bypass Road to Mattur Road	1	3.95	100	3.77	completed
75	Storm Water Drain	Package - 2 Construction of storm water drain from 1. Subhash Nagara to Mahadevi Talkis	1	5.89	80	3.71	Work in progress

							Amount in crore
Sl.No	Sector	Project Name	No. of projects	Appraised cost	Physical progress in %	Expenditure	Status of work
76	Storm Water Drain	Package - 3 Construction of storm water drain from 1. Gopli Sheety koppa tank canal culvert 2. Ashok Nagar to Thunga River 2. Illivar Nagar to Thunga River	1	7.74	65	5.83	Work in progress
77	Storm Water Drain	Package - 4 Construction of SWD from 1. KSRTC Busstand to RML Nagara 2. Milligatta to RML & Chainlink Fencing	1	1.90	100	1.55	completed
78	Storm Water Drain	Package - 5 Construction of storm water drain from 1. Kere Durgamma to Thunga River 2. K.P. Duram to thunga River	1	3.59	100	3.18	completed
79	Storm Water Drain	Package - 6 Construction of storm water drain from 1. Usha Nursing home to Masidhi 2. Basavakendra to Gandhi Nagara Main Drain	1	5.86	80	4.37	Work in progress
80	Storm Water Drain	Package - 7 Construction of storm water drain from 1. Sagara Main road to Gopala Main Road 2. Sagara Main road to Mahindra Chowrangan	1	4.40	100	3.98	completed
81	Storm Water Drain	Package - 8 Construction of storm water drain from 1. Shubha Mangala to Govt Hospital 2. Industrial estate	1	2.71	100	2.78	completed

12

							Amount in crore
Sl.No	Sector	Project Name	No. of projects	Appraised cost	Physical progress in %	Expenditure	Status of work
82	Storm Water Drain	Package - 9 Construction of storm water drain from 1. Bommanakatte Main Drain 2. P&T Colony to Bommanakata Halla	1	3.18	100	3.12	completed
83	Storm Water Drain	Package - 10 Construction of storm water drain from Bommanakate to Basaveshwara Nagara & Chainlink Fencing	1	16.59	80	15.37	Work in progress
84	Storm Water Drain	Package - 11 Construction of storm water drain from 1. Janavi enterprises to honnali highway 2. Popular ricemill to honnali highway &	1	1.13	100	1.07	completed
85	Storm Water Drain	Package - 12 Construction of storm water drain from 1. Jail road to Savalanga road 2. RMC yard to Puttaraj gavai mandira 3. Purie Mysore kere	1	2.06	100	1.7	completed
86	Storm Water Drain	Package - 13 Construction of storm water drain from 1. Rajendra nagar 2. Ravindra nagar	1	2.58	100	2.4	completed
87	Storm Water Drain	Package - 14 Construction of storm water drain from Bommanakatte G Block	1	2.17	100	2.26	completed
Grand Total of Shivmoga =			29	173.05		162.36	

Amount in crore							
Sl.No	Sector	Project Name	No.of projects	Appraised cost	Physical progress in %	Expenditure	Status of work
10)City: Tumkur ; District - Tumkur							
88	Water Supply	Improvements to Water Supply Scheme to Tumakuru Ciy under AMRUT	1	30.2	100	29.28	completed
89	Water Supply	Improvement of water supply facilities in tumkur	1	68.99	98	71.68	Work in progress
90	Water Supply	Scada work	1	18.04	28	1.8	Work in progress
91	Sewerage	Improvements To Under Ground Drainage in Tumakur City Under Amurt	1	39.13	100	36.73	completed
92	Parks	Development of Parks in Ward No-32 Jayanagar East	1	0.60	100	0.57	completed
93	Parks	Development of Parks in Ward No-11 at Melekote Near BESCO power Station	1	0.88	100	0.99	completed
94	Parks	Development of Parks in Ward No-08 at KHB Colony, Thilak Park police station backside.	1	0.27	100	0.29	completed
95	Parks	Development of Parks in Ward No-03 Opp DC banglow	1	0.92	100	0.87	completed

4H

							Amount in crore
Sl.No	Sector	Project Name	No.of projects	Appraised cost	Physical progress in %	Expenditure	Status of work
96	Parks	Providing & Installing Outdoor Gymset for Parks in Ward No-32, 11 & 08	1	0.13	100	0.13	completed
97	Parks	Development of Parks in Ward No-34 at Bunnimara park Mydala Road in Tumakuru City	1	0.33	100	0.38	completed
98	Parks	Development of Parks in Ward No-30 in Sapthagiri extension in Tumakuru City	1	0.42	100	0.40	completed
99	Parks	Development of Dasappa garden park in Maruthinagar in Tumakuru.	1	0.31	100	0.25	completed
100	Parks	Development of park in Kuvempunagar in Tumakuru.	1	0.34	100	0.33	completed
101	Parks	Development of park in Siddarameshwara Badavane in Tumakuru.	1	0.37	100	0.40	completed
102	Parks	Development of Mahalakshminagar park	1	0.59	100	0.75	completed
103	Parks	Instalation of gym sets in IDSSMT Park in Ward no 3	1	0.08	100	0.09	completed

Amount in crore							
Sl.No	Sector	Project Name	No.of projects	Appraised cost	Physical progress in %	Expenditure	Status of work
104	Storm Water Drain	Providing covering slab de silting and Protection to vulnerable reaches In Bhanshankari .	1	1.04	100	1.14	completed
105	Storm Water Drain	Providing covering slab desilting and Protection to valunrabe reaches In G.C R colony	1	1.04	100	1.18	completed
106	Storm Water Drain	Construction of storm water drain and improvement to from sewerage treatment plant to bheemasandra tank	1	1.40	100	1.77	completed
107	Storm Water Drain	Construction of storm water drain and improvement to neps police station to ss puram	1	2.23	100	2.37	completed
108	Urban Transport	Junction improvement at entry point to Tumakuru from NHAI inTumakuru City.	1	0.27	100	0.43	completed
109	Urban Transport	Junction improvement at Call tax circle in Tumakuru City.	1	0.24	100	0.27	completed
110	Urban Transport	Junction improvement at Sri Siddartha Institute in Tumakuru City.	1	0.44	100	0.30	completed
111	Urban Transport	Urban Road Safety Audit	1	0.92	100	0.50	completed

46

							Amount in crore
Sl.No	Sector	Project Name	No.of projects	Appraised cost	Physical progress in %	Expenditure	Status of work
112	Urban Transport	Development of cycle track and foot path from Sri Shivakuma swamiji circle to DC office along Bangalore - Honnavar road via Amanikere lake inTumakuru City.	1	0.61	100	0.61	completed

Amount in crore							
Sl.No	Sector	Project Name	No.of projects	Appraised cost	Physical progress in %	Expenditure	Status of work
113	Urban Transport	Development of cycle track and foot path from Call tax circle to Maralur lake circle via Siddartha Institute	1	2.36	100	2.73	completed
114	Urban Transport	Construction of path on the 60feet road connecting batawadi 80fet road and baddihali main road and the road connecting Nalanda convent road and unparalli main road	1	1.85	100	1.17	completed
115	Urban Transport	Construction of Footpath from Planet max in kunigal road to ring road in Tumakuru city	1	1.25	100	1.31	completed
116	Urban Transport	Development of Footpath from Shettihalli main road to Connecting road in jayanagar	1	0.20	100	0.20	completed
117	Urban Transport	Development of Cycle Track from SSIT in Kunigal road to ring road in Tumakuru city	1	1.08	100	1.15	completed
118	Urban Transport	Foot path from Rajanna house to Kyathsandra police station on both sides of 80 feet road.	1	0.54	100	0.15	completed

							Amount in crore
Sl.No	Sector	Project Name	No. of projects	Appraised cost	Physical progress in %	Expenditure	Status of work
119	Urban Transport	Construction of Footpath from KEB office to DC office via Amanikere in Tumakuru city.	1	0.38	100	0.52	completed
120	Urban Transport	Construction of Cycle Track from KEB office to DC office via Amanikere in Tumakuru city.	1	0.41	100	0.57	completed
121	Urban Transport	Kodibasaveshwara junction improvement in Tumakuru city.	1	0.78	100	0.39	completed
122	Urban Transport	Development of footpath in Shettihalli main road from Maruthinagar to Ring road in Tumakuru. & Development of footpath from NH road to Siddaganga Matt (upto Railway gate) in Tumakuru.	1	0.76	100	0.73	completed
123	Urban Transport	Development of footpath in Devaraj Urs road in Tumakuru.	1	0.15	100	0.89	completed
		Grand Total of Tumkur =	36	179.557		163.32	
11) City: Bagalkote ; District - Bagalkote							
124	Water Supply	Providing Continuous Pressurized water supply scheme for old town	1	58.8	60	34.86	Work in progress
125	Water Supply	WS to Bagalokote (additional Allocations)	1	10.2	100	8.92	completed

Amount in crore							
Sl.No	Sector	Project Name	No.of projects	Appraised cost	Physical progress in %	Expenditure	Status of work
126	Water Supply	Providing Water Supply to Biluru Guru Basava & Rajeev Gandhi Colony (<u>savings</u>)	1	8.63	100	6.94	completed
127	Swirage	Providing and laying sewer network HSC	1	15	100	11.09	completed
128	Swirage	Providing UGD scheme to Bagalkote	1	2.13	100	1.83	completed
129	Swirage	<i>Providing Under Ground Drainage System to Biluru GuruBasava Colony (<u>savings</u>)</i>	1	4.88	67	2.99	Work in progress
130	Storm Water Drain	Construction of storm water drain from Melligeri towers to chawan Hospital(Shanti nagar cross) and Railway station to shakti talkies cross under 2015-16 Amrut scheme	1	0.82	100	0.99	completed
131	Storm Water Drain	Construction of SWD from Syndicate Bank to Shailaja Hospital,	1	0.46	100	0.59	completed

							Amount in crore
Sl.No	Sector	Project Name	No.of projects	Appraised cost	Physical progress in %	Expenditure	Status of work
132	Storm Water Drain	Construction of SWD from Old Bus stand To Railway station.	1	0.97	100	1.17	completed
133	Storm Water Drain	Construction of SWD from Daddennavar Hospital To Shanti childrens hospital.	1	1.17	100	1.4	completed
134	Storm Water Drain	Construction of SWD from melligeri complex to chawan hospital cross.	1	0.64	100	0.78	completed
135	Parks	Construction of Compound wall and Imporvement of Garden near KHB colony Sikkeri cross.	1	0.4	100	0.46	completed
136	Parks	Proposed Green space between 16th and 17th road at Hanuman temple Vidyagiri.	1	0.26	100	0.31	completed
137	Parks	Improvement of garden at KHB colony Sikkeri.	1	0.36	100	0.41	completed
138	Parks	Proposed Green Space at Basav Nagar Vidyagiri beside of Bagalkot road.	1	0.28	100	0.29	completed
139	Parks	Proposed Green space in Navnagar at 45th sector near Nilnayak house	1	0.25	100	0.26	completed

281

Amount in crore							
Sl.No	Sector	Project Name	No.of projects	Appraised cost	Physical progress in %	Expenditure	Status of work
140	Parks	Proposed Green space layout Siddivinayak temple Vidyagiri.	1	0.22	100	0.26	completed
141	Parks	Proposed Green Space near Mallikarjun temple vidyagiri	1	0.19	100	0.23	completed
142	Parks	Proposed green space between 16th and 17th at OHT Vidyagiri.	1	0.2	100	0.22	completed
143	Parks	Sector - 15 Navnagar,	1	0.2	100	0.2	completed
144	Parks	Sector - 16 Navanaagar,	1	0.27	100	0.28	completed
145	Parks	Vidyagiri 6th cross,	1	0.19	100	0.2	completed
146	Parks	Nagarasabhe Park	1	0.08	100	0.08	completed
147	Parks	Forest garden at Shanti nagar	1	0.1	100	0.1	completed
148	Urban Transport	Construction of Footpathwork from Melligeri tower to Shanti nagar cross and Railway station to Shakti talkies	1	0.88	100	0.96	completed
149	Urban Transport	Package-1: Footpath Improvement from Bus stand to Railway station	1	0.59	100	0.64	completed

22

							Amount in crore
Sl.No	Sector	Project Name	No.of projects	Appraised cost	Physical progress in %	Expenditure	Status of work
150	Urban Transport	Package-2: Railway station Junction Improvement- specific to Pedestration Movment	1	0.21	100	0.17	completed

Amount in crore							
Sl.No	Sector	Project Name	No.of projects	Appraised cost	Physical progress in %	Expenditure	Status of work
151	Urban Transport	Package-3: Footpath Improvement on Station Road(railway station to Basveswar circle)	1	1.25	100	1.3	completed
152	Urban Transport	Package-4: Footpath Improvement From Melligeri Towers to Axis bank	1	0.72	100	0.81	completed
153	Urban Transport	Package-5: Footpath Improvement From Syndicate bank to Axis bank road	1	0.8	100	0.86	completed
	Grand Total of Bagalkote =		30	111.15		79.6	
12)City: Bhadravathi ; District - Shivmogga							
154	Water Supply	Rehabilitation of existing Old pipe line, WTP, Replacement of pumping machineries, Providing additional storage reservoirs, Connecting main &	1	55	78	49.71	Work in progress
155	Water Supply	WS to Bhadravathi (Additional Allocations)	1	12.02	100	9.07	completed
156	Sewerage	Providing UGD Facility in Bhadravati for Sewerage and Septage Management	1	41.01	100	39.27	completed
157	Sewerage	Providing UGD facility to additional areas, Construction of STP and Rehabilitation of existing STP	1	5.24	100	4.15	completed

24

							Amount in crore
Sl.No	Sector	Project Name	No.of projects	Appraised cost	Physical progress in %	Expenditure	Status of work
158	Storm Water Drain	Construction of storm water drain from golden jubilee colony visl quarters to bhandarahalli Stp	1	1.02	100	1.01	completed
159	Storm Water Drain	Improvement of storm water drain in bhadravathi city limit	1	34.17	100	32.98	completed
160	Parks	Development of Sidda ruda Nagara Park	1	0.49	100	0.47	completed
161	Parks	Development of Gandhinagar park old town (ward No -13)	1	0.49	100	0.42	completed
162	Parks	Improvements of green apace and parks in ward no.28, Gandhi Park new town	1	0.49	100	0.49	completed
163	Parks	Development of Upper hutta park.	1	0.65	100	0.28	completed
164	Parks	Development of NTB park in Siddapura	1	0.89	100	0.79	completed
165	Parks	Development of Gandhi park New town	1	1.05	60	0.54	Work in progress
Grand Total of Bhadravathi =			12	152.52		139.18	

25

Amount in crore							
Sl.No	Sector	Project Name	No.of projects	Appraised cost	Physical progress in %	Expenditure	Status of work
13)City: Bidar ; District - Bidar							
166	Sewerage	Providing UGD Scheme	1	57.79	71	40.06	Work in progress
167	Sewerage	Providing UGD Scheme to Bidar City in zone-3	1	98.88	100	98.14	completed
168	Sewerage	Providing UGD works in Bidar Zone-3 & Zone-1 leftout areas Savings	1	17.12	40	7.35	Work in progress
169	Parks	Development of Park at Mhetre layout park, ward no 23,	1	0.81	100	0.77	completed
170	Parks	Development of Children Park near Gulzar Theater W. No - 09 and Development of Park in Nandi Colony opp. LIC office in W. No- 20 Bidar City	1	0.73	100	0.55	completed
171	Parks	Development of Park at Vishveshwara park, ward No 27;	1	0.7	100	0.65	completed
172	Parks	Development of Park at New aadharsh colony park	1	0.34	42	0.13	Work in progress
173	Parks	Development of Park at park @ haq colony ward No 25	1	0.4	100	0.37	completed
		Grand Total of Bidar=	8	176.77		148.02	
14)City: Chikamagaluru ; District - Chikamagaluru							

26

Amount in crore							
Sl.No	Sector	Project Name	No.of projects	Appraised cost	Physical progress in %	Expenditure	Status of work
174	Water Supply	Proposal for Water supply component in Chickamagaluru (savings amount)	1	1.03	100	0.91	completed
175	Water Supply	Improvement of Water Supply Scheme to Chickamagaluru	1	104.54	95	104.57	Work in progress
176	Storm Water Drain	Construction of SWD Halenahalli to Basavanahalli kere	1	2.5	100	2.41	completed
177	Storm Water Drain	Construction of SWD Basavanahalli lake to Kote kere	1	3.36	100	3	completed
178	Storm Water Drain	Construction of storm water drain Jyothi circle to Tippunagara.	1	0.32	100	0.3	completed
179	Storm Water Drain	Construction of SWD Ayappanagar to Kote kere	1	3.3	100	2.63	completed
180	Storm Water Drain	Construction of SWD from Kaveri saw mill to Basavanahalli kere	1	0.5	100	0.46	completed
181	Parks	Development of Parks in Kalyana nagara park	1	0.67	100	0.63	completed

27

Amount in crore							
Sl.No	Sector	Project Name	No.of projects	Appraised cost	Physical progress in %	Expenditure	Status of work
182	Parks	Development of Park in 1. Channapur road park behind Major Poovaiah's residency 2.New Uppahalli extension (upside of	1	0.87	100	0.63	completed

28

							Amount in crore
Sl.No	Sector	Project Name	No.of projects	Appraised cost	Physical progress in %	Expenditure	Status of work
183	Parks	Development of Park behind Brahmins hostel	1	0.5	100	0.45	completed
184	Parks	Development Of Parks in 1. KHB Colony 4th Phase Behind Fire Station 2. Development of park in front of KUIWS	1	0.92	100	0.75	completed
Grand Total of Chickmagalur=			11	118.51		116.74	
15)City: Chitradurga; District - Chitradurga							
185	Water Supply	Augmentation of water supply scheme to Chitradurga city V V Sagar as source(For FY 2015-16)	1	33.5193	100	32.75	completed
186	Water Supply	Augmentation of water supply scheme to Chitradurga city Shanti Sagar (For FY 2016-17)	1	66.4	63	44.64	Work in progress
187	Sewerage	Improvement of UGD for Chitradurga City	1	6.58	100	5.66	completed
188	Storm Water Drain	Proposed storm water drain from Ramakrishna ashrama to IUDP saraswathipuram 1st cross INDENT69058	1	4.60	100	4.31	completed
189	Storm Water Drain	Proposed Strom Water Drain from Chandravalli bridge to holalakere main road INDENT69052	1	2.81	100	2.45	completed

Amount in crore							
Sl.No	Sector	Project Name	No.of projects	Appraised cost	Physical progress in %	Expenditure	Status of work
190	Storm Water Drain	Construction of storm water drain from KSRTC layout to onakeobavva circle	1	2.12	100	2.11	completed
191	Storm Water Drain	Proposed storm water drain from Yadanandan matt to Graveyard INDENT69053	1	4.19	100	3.96	completed
192	Storm Water Drain	Proposed Strom Water Drain from JDA office to market yard	1	1.14	100	1.11	completed
193	Storm Water Drain	Proposed storm water drain from Cresent school to join NH 4 and KMRP fish babanna house to NH4	1	2.92	100	2.91	completed
194	Storm Water Drain	Proposed Strom Water Drain from KSRTC depot to saraswathi law college INDENT69056	1	1.61	100	1.6	completed
195	Parks	Development of park at ward no 31 Housing Board colony	1	0.47	100	0.41	completed
196	Parks	Development of park at ward no 35 IUDP layout 6th cross	1	0.48	100	0.48	completed
197	Parks	Development of park at ward no 35 IUDP Layout 5th cross -11th cross)	1	0.75	100	0.75	completed

5

Amount in crore							
Sl.No	Sector	Project Name	No.of projects	Appraised cost	Physical progress in %	Expenditure	Status of work
198	Parks	Development of park at RajendraNagara Park ward no 34	1	0.47	100	0.46	completed

Amount in crore							
Sl.No	Sector	Project Name	No. of projects	Appraised cost	Physical progress in %	Expenditure	Status of work
199	Parks	Development of park at Ward No -18 near Union pumphouse	1	0.72	100	0.71	completed
Grand Total of Chitradurga=			15	128.77		104.31	
16) City: Gadag-Betigeri; District - Gadag							
200	Water Supply	Improving Water Supply Facility at Gadag-Betigeri (Additional Grant)	1	7	100	7	completed
201	Sewerage	Providing II stage UGD scheme to Gadag-Betigeri city	1	151.53	100	151.39	completed
202	Sewerage	Providing UGD facilities to Gadag city (Missing links)	1	1.97	100	1.3	completed
203	Storm Water Drain	Construction of storm water drain from 1. Behind commerce collage / subjail to Ron road 2. Behind IT collage Baghavendra math to	1	9.25	93	7.41	Work in progress
204	Parks	Construction of park in Bheeshma lake area	1	9.36	5	0.5	Work in progress
205	Parks	Development of park in Vishweshwara nagar ward no 35	1	0.48	100	0.48	completed
206	Parks	Development of park in Vivekananda nagar in ward no 11 connecting vartula road	1	0.27	100	0.27	completed
207	Parks	Development of Park Betigeri Ward no 5	1	0.22	100	0.22	completed

(22)

							Amount in crore
Sl.No	Sector	Project Name	No.of projects	Appraised cost	Physical progress in %	Expenditure	Status of work
208	Parks	Development of park in Rachoteshwara Nagar ward no 22 near residence of Dr. Hiremath	1	0.42	100	0.43	completed
209	Parks	Development of park in Narasapura Nekara Colony ward no 5	1	0.29	100	0.29	completed
210	Parks	Development of Burbure plot ward no 28	1	0.34	100	0.34	completed
211	Parks	Development of park near Arunodaya school ward no 33	1	0.37	100	0.37	completed
212	Parks	Development of park in Radhakrishna nagar ward no 33	1	0.38	100	0.38	completed
213	Parks	Development of Neelamma Ashrama at ward no 35	1	0.35	100	0.35	completed
214	Parks	Development of Park near Ambedkar Bhawan connected to Vartula road in ward no 33	1	0.40	100	0.39	completed
215	Parks	Development of park near Vijayanagara High School ward no 22	1	0.48	100	0.48	completed
216	Parks	Development of park near City Municipality in Halakeri Mutt Road in ward no 29	1	0.17	100	0.05	completed

Amount in crore							
Sl.No	Sector	Project Name	No.of projects	Appraised cost	Physical progress in %	Expenditure	Status of work
217	Urban Transport	Package 1. Improvement of Footpath, NMT lane and parking Between bhoomireddy circle to including improvement of pedestrian facilities at H K patil Circle & Improvement of footpath NMT lane	1	3.41	100	2.18	completed
218	Urban Transport	Improvement Public Trasport Facilities- Bus Shelters and Improvement of Pedestrian facilities and NMT Facilities at 4 intersctions	1	2.19	100	3.4	completed
Grand Total of Gadag-Betegeri =			19	188.87		177.23	
17)City: Gangavathi; District - Koppal							
219	Water Supply	Providing and laying MS,DI Feeder Pipe Line, Renovation of existing WTP, impounding reservoir in Siddikeri and Providing House Service Connections	1	26.72	100	23.63	completed
220	Sewerage	Providing and Laying of Lateral Sewer Pipeline and Construction of MH, Wet wells, Pumping Machinery under UGD Scheme to Gangavathi City	1	35.64	100	29.74	completed
221	Sewerage	Providing UGD scheme to Gangavati city (Additional Grant)	1	14.13	100	12.92	completed
222	Sewerage	Providing sewer network in Janthkal road in ward no.28 (Additional Grant)	1	1.47	100	1.55	completed

(3A)

							Amount in crore
Sl.No	Sector	Project Name	No.of projects	Appraised cost	Physical progress in %	Expenditure	Status of work
223	Storm Water Drain	Construction of Major Drain Vishwabharathi School to Durugamma Nala, SBH Bank to Shive Talkies	1	2.00	100	1.99	completed
224	Storm Water Drain	Construction of Drain Work at Durgamma nala	1	10.52	55	3.01	Work in progress
225	Storm Water Drain	Construction of RCC storm water Drain In Prashanth nagar	1	1.86	100	1.51	completed
226	Storm Water Drain	Construction of RCC storm water Drain In Janthakal	1	0.79	100	0.7	completed
227	Storm Water Drain	Construction of RCC Storm water Drain in Children Park	1	4.69	100	4.58	completed
228	Parks	Development of children friendly parks at Jayanagar, Near Kuvempu nagar 15-16 Kuvempu Layout	1	0.34	100	0.33	completed
229	Parks	Development of Garden at Jayanagar 2nd stage in Gangavathi	1	0.23	100	0.22	completed

							Amount in crore
Sl.No	Sector	Project Name	No.of projects	Appraised cost	Physical progress in %	Expenditure	Status of work
230	Parks	Development of Childern park @ ward No 31 mahabaleshwar layout	1	0.52	100	0.49	completed
231	Parks	Development of Childern park @ Anjaneya Badavane	1	0.40	100	0.38	completed
232	Parks	Proposed green space @ teachers colony	1	0.38	100	0.37	completed
233	Parks	Proposed green space @ Gadwal camp park	1	0.20	100	0.14	completed
234	Parks	Proposed green space @ Indira nagar	1	0.18	100	0.1	completed
235	Urban Transport	Foothpath improvement from Bus stand to Gandhi circle (Length 1km Court Rd)	1	1.36	100	1.31	completed
236	Urban Transport	Footpath and cycle track improvement from bus stand to Gandhi Chowk Rd(Anegundi rd)	1	2.14	100	1.75	completed
237	Urban Transport	Footpath improvemnet from Gandhi circle to Kampli bypass junction	1	1.32	100	1.31	completed
238	Urban Transport	Two wheeler parking on NALA covering 150 Mtr of NALA	1	3.61	65	2.46	Work in progress
239	Urban Transport	Footbridges across NALA at 2 locations Islampur rod and Gandhi Chowk	1	0.71	100	0.3	completed
240	Urban Transport	Construction of Foothpath from Gandhi Circle to Mahaveer Circle.	1	0.99	100	0.81	completed

(36)

							Amount in crore
Sl.No	Sector	Project Name	No. of projects	Appraised cost	Physical progress in %	Expenditure	Status of work
Grand Total of Gangavathi =			22	110.2		89.6	
18) City: Hassan; District - Hassan							
241	Water Supply	Water Supply Scheme to Hassan city	1	114.68	93	110.07	Work in progress
242	Water Supply	Providing Water Supply distribution system to selected wards in Hassan CMC limits under AMRUT	1	23.23	100	19.06	completed
243	Parks	Improvements in Maharaja Park ward no 8 (Part-A) Improvements in Maharaja Park ward no 8 (Part-B)	1	0.4	100	0.43	completed
244	Parks	Improvements in KHB colony channapatan nera new bus stand, ward no 34	1	0.25	100	0.33	completed
245	Parks	B) Development of Green space & parks (Maharaja parks ward no 3,4,5,9,10,14,16 & 27th Parks)	1	0.14	100	0.14	completed
246	Parks	Improvements in Hunasinakeri park, ward no 27	1	0.18	100	0.22	completed
247	Parks	Improvements in M Hosakoappalu park near laxmidevamma temple ward no 30	1	0.57	100	0.61	completed

Amount in crore							
Sl.No	Sector	Project Name	No.of projects	Appraised cost	Physical progress in %	Expenditure	Status of work
248	Parks	Improvements in Hemavati nagar park near Brahmana Womens Hostel ward no 12	1	0.16	100	0.15	completed
Grand Total of Hassan =			8	139.61		131.01	
19)City: Hospete ; District - Bellary							
249	Water Supply	Providing Water Supply System in Hosapete City under AMRUT Scheme.	1	50.82	87	35.33	Work in progress
250	Sewerage	Providing Under Ground Drainage System to Hosapete City under AMRUT.	1	88.75	100	58.69	completed
251	Sewerage	Construction of Sewerage and Septage System (Additional Grant)	1	15.64	34	2.87	Work in progress
252	Storm Water Drain	Construction of Storm Water Drain near Raitra bhavan to HUDA office Hosapete City.	1	1.71	100	1.36	completed
253	Storm Water Drain	Construction of Storm Water Drain from Valmiki Circle to HLC canal(Sandur road)Hosapete City.	1	0.52	100	0.48	completed
254	Storm Water Drain	Construction of Storm Water Drain from Ukkadkeri area Hosapete City.	1	0.16	100	0.16	completed

38

							Amount in crore
Sl.No	Sector	Project Name	No.of projects	Appraised cost	Physical progress in %	Expenditure	Status of work
255	Storm Water Drain	Construction of Strom water Drain Raghavendra Temple Jagalikkatteraya Area to Meer Alam Talkies, Malligi Hotel, Ranipet, Jakwel and near Bala talkies	1	2.50	100	2.5	completed
256	Storm Water Drain	Construction of Strom Water Drain From Don Bosco School to Raghavendra temple in Hosapete city	1	1.98	100	1.28	completed
257	Parks	PARK @ LLC and RING ROAD in HOSPET	1	1.44	100	1.42	completed
258	Parks	Development of children park at RAJIV NAGAR	1	0.85	100	0.85	completed
259	Parks	Development of children park at Phoolban	1	0.62	100	0.62	completed
260	Parks	Construction and improvement of park at Ward no.22, Gavisiddeshwar nagar and Ward no. 28 M.J nagar, 7th cross	1	0.97	100	0.85	completed
261	Urban Transport	Foot path Improvements from Railway station circle to Moorangadi Circle	1	2.10	90	1.77	Work in progress
262	Urban Transport	Foot path Improvements from Kanakadasa circle to Valmiki Circle	1	3.35	100	2.69	completed

Amount in crore							
Sl.No	Sector	Project Name	No.of projects	Appraised cost	Physical progress in %	Expenditure	Status of work
263	Urban Transport	Provision of dedicated bicycle lane from Kanakadasa Circle to Udyog petrol pump	1	0.55	42	0.12	Work in progress
		Grand Total of Hospet =	15	171.96		110.99	

40

							Amount in crore
Sl.No	Sector	Project Name	No.of projects	Appraised cost	Physical progress in %	Expenditure	Status of work
20)City: Kolar ; District - Kolar							
264	Water Supply	Providing Water Supply Scheme To Kolar City	1	8.52	100	7.87	completed
265	Water Supply	WS to Kolar (Additional Allocations)	1	9.5	100	9.2	completed
266	Sewerage	Providing Comprehensive UGD Scheme to Kolar city.	1	68.39	80	55.08	Work in progress
267	Sewerage	Providing and laying of 610mm dia meter MS encasing pipe along with allied works by Horizontal Direction Drilling (HDD) method crossing across National Highway at 2 locations	1	0.45	100	0.48	completed
268	Storm Water Drain	Improvement of construction of storm water drain from stadium to KSRTC bus stand	1	0.26	100	0.3	completed
269	Storm Water Drain	Construction of SWD Keelukote Janatha colony to Railway track	1	5.32	80	2.8	Work in progress
270	Storm Water Drain	Construction of SWD at Stadium to via KSRTC Bus Stand to Rahamthanagara Rajakaluve Kolar CMC limits under AMRUT Scheme	1	3.03	100	2.35	completed

Amount in crore							
Sl.No	Sector	Project Name	No.of projects	Appraised cost	Physical progress in %	Expenditure	Status of work
271	Storm Water Drain	Construction of SWD Karanjikatte Khadripura main road Jogappa house to Shanthi Nagara Raja Kaluve Kolar CMC limits under AMRUT Scheme	1	3.07	100	2.87	completed
272	Storm Water Drain	Construction of SWD Sulthan Tippasandra to via Railway track Kolar CMC limits under AMRUT Scheme	1	2.5	100	2.28	completed
273	Storm Water Drain	Construction of SWD RTO office Rajakaluve to railway station road Kolar CMC limits under AMRUT Scheme	1	2.96	90	2.37	Work in progress
274	Storm Water Drain	Construction of SWD New extension OA Srinivasagowda house to Doom light circle & Railway track Kolar CMC limits under AMRUT Scheme	1	2.21	100	1.99	completed
275	Storm Water Drain	Construction of SWD Shahidnagara to via Chamundinagara to Tekal road Kolar CMC limits under AMRUT Scheme	1	1.85	90	1.21	Work in progress
276	Storm Water Drain	Construction of SWD Khadripura main road via Bhovi Colony to Rahamathnagara Raja kaluve Kolar CMC limits under AMRUT Scheme	1	1.03	100	0.98	completed

42

							Amount in crore
Sl.No	Sector	Project Name	No.of projects	Appraised cost	Physical progress in %	Expenditure	Status of work
277	Storm Water Drain	Construction of SWD Keelukote OHT to Railway track Kolar CMC limits under AMRUT Scheme	1	0.99	100	0.98	completed
278	Storm Water Drain	Construction of SWD Kurubara pet and Kankanapalya to Kolaramma tank bed area Kolar CMC limits under AMRUT Scheme	1	0.98	100	0.96	completed
279	Storm Water Drain	Construction of SWD Rahamathanagara main road Railway track to Srinivasapura circle both side. Kolar CMC limits under AMRUT Scheme	1	2.87	100	2.32	completed
280	Storm Water Drain	Constraction of SWD Harohalli and Chowdeshwari nagara, Nanda Gokal School to NH road Kolar CMC limits under AMRUT Scheme	1	1.77	100	1.23	completed

Amount in crore							
Sl.No	Sector	Project Name	No.of projects	Appraised cost	Physical progress In %	Expenditure	Status of work
281	Storm Water Drain	Construction of SWD Noor Nagara to PWD Quatros via to Srinivasapura circle Kolar CMC limits under AMRUT Scheme	1	0.32	100	0.17	completed
282	Storm Water Drain	Construction of SWD from Railway track to Rahamatullanagar Raj Kaluve Kolar CMC limits under AMRUT Scheme	1	3.42	100	3.28	completed
283	Storm Water Drain	Construction of SWD at Kodikannuru to Manigatta road Kolar CMC limits under AMRUT Scheme	1	3.86	100	3.29	completed
284	Storm Water Drain	Construction of SWD at Chokka Convention hall Kolar CMC limits under AMRUT Scheme	1	0.43	100	0.46	completed
285	Storm Water Drain	Construction of SWD at Manjunatha house to Rahamathulla nagar Rajakaluve Kolar CMC limits under AMRUT Scheme	1	0.61	100	0.57	completed

44

							Amount in crore
Sl.No	Sector	Project Name	No.of projects	Appraised cost	Physical progress in %	Expenditure	Status of work
286	Storm Water Drain	Construction of SWD at KM Prakash House to Existing Drain at Railway track Kolar CMC limits under AMRUT Scheme	1	0.37	100	0.13	completed
287	Parks	Development of Park at Chikkachannanjappa water works area.	1	0.85	100	0.76	completed
288	Parks	Proposed Green space layout at Chikkananjappa park	1	0.96	100	0.77	completed
289	Parks	Development of park at Sarvagna layout	1	0.29	100	0.1	completed
290	Parks	Development of park at Plasandra Layout park	1	0.13	100	0.11	completed
291	Parks	Development of park at Kuvempu nagara	1	0.33	100	0.14	completed
292	Parks	Development of Park at Dharma nagar	1	0.16	100	0.04	completed
293	Parks	Proposed Park ward no.3 Kote area Sri Kanteshwara pump house behind park, Kolar	1	0.56	100	0.47	completed
294	Parks	Proposed park layout in CMC Office premises Kolar	1	0.2	100	0.18	completed
295	Parks	Proposed Park Layout at Byregowda nagar BEML, Kolar	1	0.49	100	0.41	completed

45

Amount in crore							
Sl.No	Sector	Project Name	No.of projects	Appraised cost	Physical progress in %	Expenditure	Status of work
296	Parks	Proposed park layout at ward no.1, Tamaka Layout	1	1.14	100	1.12	completed
297	Parks	Proposed Park layout at ward no .14 & 15 jayanagar, Kolar	1	1.57	100	1.52	completed
298	Parks	Proposed Park layout at ward no.28, siddeshwar temple Kolar	1	0.29	100	0.21	completed
299	Urban Transport	Construction of Two Foot over Bridges near KSRTC Bus stand and MB Road.	1	0.4	0	0	Work in progress
Grand Total of Kolar =			36	132.08		109.0	
21)City: Mandya ; District - Mandya							
300	Water Supply	3rd Stage Water Supply Scheme To Mandya City Under AMRUT	1	113.46	100	117.00	completed
301	Water Supply	Water Supply to Mandya (Additional Allocations)	1	9.02	100	7.50	completed
302	Sewerage	Remodelling and Rejuvenation of Under Ground Drainage System to Mandya city	1	6.57	100	4.99	completed
303	Sewerage	Providing UGD facilities to Mandya city (Additional grant)	1	8.04	100	8.23	completed
304	Parks	Development of Sudhir Park in Svarnasandra and jodi park in Kuvempu nagar Mandya CMC limit	1	0.36	100	0.36	completed

(46)

							Amount in crore
Sl.No	Sector	Project Name	No.of projects	Appraised cost	Physical progress in %	Expenditure	Status of work
305	Parks	Development Of Shivananjappa Park , Venkatagiriappa Park , Balumuri Ganapathi Park, Chamundeshawri Nagar Park, Someshwara Samudhaya Bhavan Park In Mandya Cmc Limits	1	0.27	100	0.25	completed
306	Parks	Development Of Balabhavan Park At Ward No 19 Ashoka Nagar	1	0.37	100	0.39	completed
307	Parks	Providing & Fixing Open Gym Equipments At Bhalabhavan Park, Jodi Park, Sudder Park , Shivanajappa Park , Balamuri Ganapathi Temple Park, Venkatagiriappa Park & Someshwara Samudaya Bhavan	1	0.37	100	0.37	completed

47

Amount in crore							
Sl.No	Sector	Project Name	No. of projects	Appraised cost	Physical progress in %	Expenditure	Status of work
308	Parks	Providing & Fixing Childern Playing Equipments At Bhalabhavan Park, Jodi Park, Sudder Park , Shivanajappa Park , Balamuri Ganapathi Temple Park,	1	0.22	100	0.22	completed
309	Parks	Park, Jodi Park, Sudder Park , Shivanajappa Park , Venkatagiriappa Park Park In Cmc Mandya Limit.	1	0.13	100	0.12	completed
Grand Total of Mandya =			10	138.81		139.44	
22) City: Raichur ; District - Raichur							
310	Water Supply	Improvement water supply scheme to Raichur city under AMRUT	1	54.26	100	47.06	completed
311	Sewerage	UGD to Yeramaras zone with 5.5 MLD STP & Hosur Zone in Raichur city under AMRUT	1	93.20	100	84.18	completed
312	Sewerage	Providing UGD scheme for Raichur city (Additional grant)	1	15.46	100	13.2	completed
313	Sewerage	<i>Providing UGD works in Eklaspur, Ashkihal and missing links in Ward no. 13 to 22 Raichur City under AMRUT Saving Amount</i>	1	9.06	65	4.73	Work in progress
314	Parks	Development of park with Children friendly components - Mehboob Gulshan Park.	1	0.67	100	0.67	completed

(48)

							Amount in crore
Sl.No	Sector	Project Name	No.of projects	Appraised cost	Physical progress in %	Expenditure	Status of work
315	Parks	Development of park with Children friendly components - Devaru Colony Park.	1	0.86	100	0.86	completed
316	Parks	Development of Park With Children Friendly Component-Savitri Colony Park	1	0.29	100	0.28	completed
317	Parks	Development of Park With Children Friendly Component-IDSMT Layout	1	0.30	100	0.27	completed
318	Parks	Development of Park With Children Friendly Component-Jawahar Nagar	1	0.25	100	0.24	completed
319	Parks	Development of childers park Balanagama colony	1	0.30	100	0.25	completed
320	Parks	Development of childers park in Kalyani nagar	1	0.50	100	0.49	completed
		Grand Total of Raichur =	11	175.15		152.23	
23)City:Ranebennur ; District - Haveri							
321	Water Supply	Construction of Works and Services for Operation and Management of 24 x 7 Water Supply System	1	96.36	100	96.49	completed
322	Water Supply	Restoration of Gangajala Doddakere lake	1	19.87	100	19.87	completed

Amount in crore							
Sl.No	Sector	Project Name	No.of projects	Appraised cost	Physical progress in %	Expenditure	Status of work
323	Parks	Development of Park R.S No. 7 & 76 Gourishankar nagar in ward no 31	1	0.49	100	0.48	completed
324	Parks	Development of Green space and park @ ward no 31 Ishwar Nagar , Magod road	1	0.23	100	0.22	completed
325	Parks	Development of Green space and Parks @ ward no 29 Maruti nagar	1	0.21	100	0.21	completed
326	Parks	Development of Green space and park @ ward no 30 Kanakadas Nagar,	1	0.21	100	0.21	completed
327	Parks	Development of Green space and park @ ward no 28 Maruti nagar in R.S.No.311 (park No-1)	1	0.22	100	0.22	completed
328	Parks	Development of Green space and park @ ward no 31 Gourishankar Nagar	1	0.21	100	0.19	completed
329	Parks	Development of Green space and park @ ward no 31 Ishwar Nagar	1	0.23	100	0.18	completed

50

							Amount in crore
Sl.No	Sector	Project Name	No.of projects	Appraised cost	Physical progress in %	Expenditure	Status of work
330	Parks	Development of Green space and Parks @ Ward no 4 Adavi Anjaneya Badavane	1	0.20	100	0.18	completed
331	Parks	Development of Green space and park @ ward no 24 Banashankari Nagar	1	0.21	100	0.21	completed
Grand Total of Ranebennur =			11	118.4		118.46	
24)City: Robertsonpet ; District - Kolar							
332	Water Supply	Providing Water Supply Scheme to Robertsonpet (KGF) City.	1	53.72	62	31.64	Work in progress
333	Water Supply	WS to Robertsonpet (Additional Allocations)	1	11.96	100	14.09	completed
334	Sewerage	Providing UGD Scheme to Robertsonpet (KGF) City.	1	40.40	100	34.28	completed
335	Sewerage	Providing UGD Scheme to W.No- 26 Robertsonpet (KGF) City.	1	4.22	100	2.4	completed
336	Sewerage	Providing 5MLD MBBR Sewerage treatment plant	1	5.61	75	3.61	Work in progress

Amount in crore							
Sl.No	Sector	Project Name	No.of projects	Appraised cost	Physical progress in %	Expenditure	Status of work
337	Parks	Development of Park at Lourdhunagar,Robertsonpet,CMC KGF.	1	0.28	100	0.24	completed
338	Parks	Development of Park at Gowthamnagar,Robertsonpet,CMC KGF.	1	0.18	100	0.14	completed
339	Parks	Improvement of Park at Opposite Flour Mill,ST Block,Oorgaum.	1	0.19	100	0.17	completed
340	Parks	Improvement of Park at ET Block,Ward No.16.	1	0.17	100	0.15	completed
341	Parks	Development of Park at Championreefs,M-Block, Robertsonpet,CMC KGF.	1	0.29	100	0.24	completed
342	Parks	Construction of Compound walls, grills,walk path with green space,at Married Quarters Area,Championreef park, CMC KGF.	1	0.55	93	0.45	Work in progress
343	Parks	Improvement of Park at Bullens Band Lane,Ward No.7.	1	0.26	100	0.23	completed
344	Parks	Development of Park at School of Mines, Robertsonpet,CMC KGF.	1	0.41	100	0.38	completed
345	Parks	Improvement of Park at Opposite RTO Office near New Oriental Lane,Ward No.5.	1	0.21	100	0.18	completed



							Amount in crore
Sl.No	Sector	Project Name	No.of projects	Appraised cost	Physical progress in %	Expenditure	Status of work
346	Parks	Improvement of Park near Five Lights Area	1	0.26	100	0.24	completed
347	Storm Water Drain	Construction of SWD from Oriental Bridge to Ashoknagar Bridge,BM Road in KGF CMC limits under AMRUT scheme.	1	2.62	100	2.60	completed
348	Storm Water Drain	Construction of SWD from Hendry's 2nd line to Hendry's Main Bridge,Ward No.6,CMC Robertsonpet,KGF.	1	0.39	100	0.44	completed
349	Storm Water Drain	Construction of SWD from Ashoknagar Bridge to Muneshwara Temple,Ward No.19,CMC Robertsonpet,KGF.	1	2.49	100	2.08	completed
350	Storm Water Drain	Construction of SWD from Gangamma Temple to 3rd Cross, Swarnanagar,Ward No.22,CMC Robertsonpet,KGF.	1	0.3	100	0.30	completed
351	Storm Water Drain	Construction of SWD from Swarnanagar Pump House to Swarnanagar Lake,Ward No.22,CMC Robertsonpet,KGF.	1	0.38	100	0.38	completed

Amount in crore							
Sl.No	Sector	Project Name	No.of projects	Appraised cost	Physical progress in %	Expenditure	Status of work
352	Storm Water Drain	Construction of SWD from North Gilberts to Susaipalyam Main Bridge, Ward No.8, CMC Robertsonpet, KGF.	1	1.32	100	1.31	completed
353	Storm Water Drain	Construction of SWD from Nandydurg Club to Jwala Petrolbunk, Ward No.7 & Jwala Petrolbunk to Ashoknagar Bridge, Ward No.17, CMC	1	3.97	100	3.91	completed
354	Storm Water Drain	Construction of SWD from Electric Colony to Malayali Lane, Ward No.17 & ST Block bridge to Jwala Petrolbunk, Ambedkar Road, Ward No.15, CMC Robertsonpet, KGF.	1	1.61	100	1.59	completed
355	Storm Water Drain	Construction of SWD from BVI Road, Sumathinagar to Gowthamnagar 2nd Stage, Ward No.31, CMC Robertsonpet, KGF.	1	1.17	100	0.77	completed
356	Storm Water Drain	Construction of SWD from Subbarao House to Pipeline Road, Nachapalli, Ward No.29. Kuntigangamma Temple Pipeline road to Sampath Mosaic Tiles Factory, Ward No.30 & Sampath Mosaic Tiles Factory to Swarnanagar lake, Ward No.22, CMC Robertsonpet, KGF.	1	2.34	100	2.28	completed

(54)

							Amount in crore
Sl.No	Sector	Project Name	No. of projects	Appraised cost	Physical progress in %	Expenditure	Status of work
357	Storm Water Drain	Construction of SWD from MG Market Doddi to Bowrilalpet Drain, Ward No.23 & Bowrilalpet Bridge to Oorgaumpet, Ward No.19, CMC Robertsonpet, KGF	1	3.99	100	3.80	completed
358	Urban Transport	Construction & Improvement of footpath from Surajmull Circle to Saldana Circle(2015-2016)	1	0.83	100	0.77	completed
359	Urban Transport	Construction & Improvement of footpath from Oorgaum railway station to Surajmull Circle	1	1.52	100	1.36	completed
360	Urban Transport	Construction & Improvement of footpath from Prichard road to Rajkumar Circle	1	0.66	11	0.00	Work in progress
361	Urban Transport	Construction & Improvement of footpath from Geetha road to Rajkumar Circle	1	0.61	60	0.24	Work in progress
362	Urban Transport	Construction & Improvement of footpath from Suvarnanagar to Rajkumar Circle	1	0.72	10	0.00	Work in progress

Amount in crore							
Sl.No	Sector	Project Name	No.of projects	Appraised cost	Physical progress in %	Expenditure	Status of work
363	Urban Transport	Construction & Improvement of footpath from Andersonpet to Gilbert Circle	1	0.65	85	0.45	Work in progress
364	Urban Transport	Construction & improvement of footpath from Surajmull Circle to Gandhi Circle & Construction of Bus Shelters @ Oorgaum Railway Station(2 No.), Swarna Circle(1 No.) & Construction of High Raised Pedestrian crossing along Footpath @ buses exit from KSRTC Busstand 2	1	0.35	80	0.13	Work in progress

(55)

56

							Amount in crore
Sl.No	Sector	Project Name	No. of projects	Appraised cost	Physical progress in %	Expenditure	Status of work
365	Urban Transport	Construction & Improvement of footpath from Saldana Circle to KSRTC Depot.	1	1.56	100	1.23	completed
Grand Total of Robertsonpet =			34	146.19		112.08	
25)City: Udupi ; District - Udupi							
366	Water Supply	Bulk water supply improvement	1	119.52	60	77.28	Work in progress
367	Water Supply	24x7 water supply	1	12.01	87	7.18	Work in progress
368	Parks	Development of Park at Subramanya Nagara.	1	0.31	100	0.31	completed
369	Parks	Development of Bhujanga Park-II	1	0.31	100	0.29	completed
370	Parks	Improvements of green space and parks at Bhujanga Park, Ajjarakad.	1	0.2	100	0.19	completed
371	Parks	Children Equipment and Open gym equipment in Subramanya and Bujanga park	1	0.16	100	0.16	completed
Grand Total of Udupi =			6	132.51		85.41	
26)City: Badami ; District - Bagalkote							

57

							Amount in crore
Sl.No	Sector	Project Name	No.of projects	Appraised cost	Physical progress in %	Expenditure	Status of work
372	Water Supply	construction of storage reservoirs and distribution network and house service connections to uncovered area at Badami town" under AMRUT scheme.	1	8.49	100	8.36	completed
373	Swerage	Providing UGD network in uncovered area with HSC and rehabilitation of existing sewer	1	15.00	100	15.28	completed
374	Swerage	UGD scheme to Badami	1	7.80	100	7.31	completed
375	Storm Water Drain	Construction of RCC Drain at Teepu Nagar from sabarapadi Daraga to Bus stand Division No :1 of Badami Town(Ch 0-240 M)	1	0.42	100	0.49	completed
376	Storm Water Drain	Construction of Storm Water Drain from Dr.Ambedkar Bhavan. To Existing Drain at Badami	1	0.74	100	0.72	completed
377	Storm Water Drain	Construction of Storm water drain at Vegetable market in Badami	1	0.36	100	0.36	completed
378	Storm Water Drain	Construction of Storm water drain from behind Pulikeshi school to Ramadurga road nala in Badami	1	1.02	100	1.01	completed

58

							Amount in crore
Sl.No	Sector	Project Name	No.of projects	Appraised cost	Physical progress in %	Expenditure	Status of work
379	Parks	Improvement of House area Park at Anand Nagar Park+Tippu Nagar+Guled Lakavva Park at Badami	1	0.21	100	0.21	completed

59

Amount in crore							
Sl.No	Sector	Project Name	No.of projects	Appraised cost	Physical progress in %	Expenditure	Status of work
380	Parks	Proposed Green space layout at 1. Garden Colony Badami 2. Laxmi Garden Vidyanagar Badami 3. Chalukya Nagar Badami	1	0.36	100	0.39	completed
381	Urban Transport	Footpath,Pedestrian refuge & Parking Improvement from KVG Bank to Basaveshwar Circle in Badami	1	0.73	100	0.72	completed
Grand Total of Badami=			10	35.13		34.85	
27)City: Bangalore ; District - Bangalore							
382	Water Supply	Byatarayanapura work (110 villages) Providing Water Supply facilities to Byatarayanapura zone area under 110 villages of BBMP	1	177.22	99	193.19	Work in progress
383	Water Supply	Providing and laying Clear Water Pipeline from GKVK Reservoir to HBR Reservoir	1	45.12	100	50.41	completed
384	Water Supply	Slum Development component & Implementation of Water Supply facilities to balance Slums (91Nos) in Core area of Bangalore	1	14.89	100	14.61	completed

60

Amount in crore							
Sl.No	Sector	Project Name	No. of projects	Appraised cost	Physical progress in %	Expenditure	Status of work
385	UGD	Work of Providing Sewerage System to extended areas of erstwhile R.R Nagar & Kengeri TMC areas under AMRUT	1	54.64	100	57.85	completed
386	UGD	Work of Providing Trunk Sewer from Ranganatha Colony to V-Valley Treatment Plant.	1	46.28	100	56.48	completed
387	UGD	Construction of 10MLD Capacity Sewage Treatment Plant at Hulimavu	1	19.79	100	22.99	completed
388	UGD	Construction of 5MLD Capacity Sewage Treatment Plant at Sarakki	1	13.27	100	13.28	completed
389	UGD	Construction of 35 MLD Capacity Sewage Treatment Plant at Agaram	1	53.63	100	52.97	completed
390	UGD	Construction of Pump House at Koramangala Sports Complex and Laying of rising main from Sports Complex to K & C Valley Treatment Plant - Rising Main	1	34.57	100	39.34	completed

							Amount in crore
Sl.No	Sector	Project Name	No.of projects	Appraised cost	Physical progress in %	Expenditure	Status of work
391	UGD	Construction of 20MLD Waste Water Treatment Plant at K R Puram	1	26.40	100	27.13	completed
392	UGD	Construction of 5MLD Capacity Sewage Treatment Plant at Chikka Begur	1	13.27	100	15.89	completed
393	UGD	Construction of Pump House at Koramangala Sports Complex and Laying of rising main from Sports Complex to K & C Valley Treatment Plant - ISPS with allied works	1	60.70	100	71.68	completed
394	UGD	Package - S4A Environmental Action plan	1	95.72	100	98.9	completed
395	UGD	Package - S4B	1	92.59	96	78.88	Work in progress
396	UGD	Package - S4C	1	85.79	100	91.11	completed
397	UGD	Package - S4D i) Vrishabhavathy Valley ii) Kethmaranahalli and Arkavathi Valley iii) Kathriguppe Valley	1	85.54	92	89.63	Work in progress

(61)

(62)

							Amount in crore
Sl.No	Sector	Project Name	No.of projects	Appraised cost	Physical progress in %	Expenditure	Status of work
398	Parks	Development of Green Spaces and Parks to Nehru Block Park, BDA Officers Quarters, Ward-115, Vannarpet, B & C Block, East Zone.	1	2.06	100	1.72	completed
399	Parks	Development of Green Spaces and Parks to Poorna Pragya Layout 29th Main Road, 37 and 38 cross road Uttarahalli Park, Ward-184, Uttarahalli, Bommanahalli Zone.	1	2.04	100	2.02	completed
400	Parks	Development of Green Spaces and Parks to Andrahalli Lake Park, Ward-40, Doddabidarekallu, R.R.Nagar Zone.	1	2.40	100	2.38	completed
401	Parks	Development of Green Spaces and Parks to Vin Field Layout Main Road Park, Ward-5 Jakkur, Yelahanka Zone	1	2.24	100	2.23	completed
402	Parks	Development of Green Spaces and Parks to Bhirathi Park, Ward-54 Hoodi, Mahadevpura Zone.	1	1.59	100	1.59	completed

Amount in crore							
Sl.No	Sector	Project Name :	No.of projects	Appraised cost	Physical progress in %	Expenditure	Status of work
403	Parks	Development of Green Spaces and Parks to Mallasandra Gutte Park, Ward-13 Mallasandra, Dasarahalli Zone.	1	2.35	10	0	Work in progress
404	Parks	Development of Green Spaces and Parks to Mestri Layout park, Koramangala Ward No.151, South Zone	1	2.35	100	2.32	completed
405	Parks	Development of Green Spaces and Parks to Gundu Thopu Park(Bhirathi), Ward No-54	1	0.95	100	0.94	completed
406	Parks	Development of Green Spaces and Parks to Mahadev Banakar Park, Ward No. 108, West Zone	1	1.28	100	1.21	completed
407	Parks	Development of Green Spaces and Parks to Kanakadasa Park, Govindarajanagar-Ward No.104, West Zone.	1	2.50	100	2.5	completed
Grand Total of Bangalore =			26	939.18		991.25	
Total=			407	4912.62		4237.34	

63


 Assistant Director (Development)
 Directorate of Municipal
 Administration

ಅನುಬಂಧ-6

ಅನುಬಂಧ-6

ಕ್ರ.ಸಂ	ಜಿಲ್ಲೆಯ ಹೆಸರು	ಕಾರ್ಯಗಾರಿಯ ಹೆಸರು	ಪರಿಸ್ಥಿತಿ
1	Bagalkote	Purchasing a new tractor for solid waste management for the health department.	Work Started
2	Bagalkote	Purchasing push karta for solid waste management.	Work Completed
3	Bagalkote	Provision of PPE kit and other materials for civic workers	Work Completed
4	Bagalkote	Tractor Repair for Solid Waste Management	Work Started
5	Bagalkote	Construction of Legis waste treatment at SWM Site	Under Tender Process
6	Bagalkote	Construction of CC Road at Zero Waste Center	Work Completed
7	Bagalkote	Providing and fixing Bass Mesh and Construction of open drains in various places as per NGT Direction	Work Completed
8	Bagalkote	Providing Windrow Platform at landfill site	Work Completed
9	Bagalkote	RCC Drain and CC road And Asphalt Road in Landfil site	Work Started
10	Bagalkote	Construction of Leachate tank in landfill site near CC platform	Work Started
11	Bagalkote	Purchase of 4 Wheeler Auto Tipper	Work Completed
12	Bagalkote	Purchase of Sucking and Jutting Machine	Work Completed
13	Bagalkote	Installation of dumping to 2 existing TATA Ace vehicles under ownership of Town Panchayat	Work Completed
14	Bagalkote	Construction of compound wall to Solid Waste Management dry waste storage shed of Town Panchayat	Work Completed
15	Bagalkote	Purchase of readymade fiber urinals	Work Completed
16	Bagalkote	Construction of gray water platform near hindu cemetery in Belagali town Part-2	Work Completed
17	Bagalkote	Execution of Legacy waste in SWM Site	Under Tender Process
18	Bagalkote	Subscribe to purchase tractor in a Bharat mission project	Under Tender Process
19	Bagalkote	Installation of CC Camera in Town Panchayat Solid waste Management unit	Work Completed
20	Bagalkote	Construction of weigh bridge foundation in SWM site	Under Tender Process
21	Bagalkote	Construction of 2nd Vermi compost cell in SWM site	Under Tender Process
22	Bagalkote	Construction of compound wall from South to north direction in SWM site	Under Tender Process
23	Bagalkote	Installation of mini highmask in SWM site	Under Tender Process

ಅನುಬಂಧ -

ಕ್ರ.ಸಂ	ಬೆಳ್ತಂದೆ ಹೆಸರು	ಸಾಮಗ್ರಿಯ ಹೆಸರು	ಪರಿಸ್ಥಿತಿ
24	Bagalkote	Construction of office room in SWM landfill site	Under Tender Process
25	Bagalkote	Purchasing of Excavator Machine of 110 Capacity to clean Solid Waste deposited in Hire Halla.	Work Completed
26	Bagalkote	Disposal of legacy waste in TMC hungund Land Fill Site.	Under Tender Process
27	Bagalkote	Purchasing of 76HP Front and Back hoe Loader for SWM Activities.	Work Completed
28	Bagalkote	Purchasing of 40HP Capacity Tractor with Tractor for SWM Activities.	Work Completed
29	Bagalkote	Construction of Decentralised Wet waste Collection Centre at Ward No.28.	Work Started
30	Bagalkote	Reserved for SBM DPR Development works ULB Contribution	Tender to be Invited
31	Bagalkote	Supplying and Installation of Bio Methylation Plant	Under Tender Process
32	Bagalkote	Construction of Platform for Segregating wet and dry waste in SWM Site	Work Started
33	Bagalkote	Supplying and Installation of Litre Bins in Main Roads of CMC Jamkhandi	Under Tender Process
34	Bagalkote	Purchasing of 40HP tractor with trailer for tp	Tender to be Invited
35	Bagalkote	Providing and constructing wall and installation of rolling setters cc camera and solar light at vehicle shed	Work Completed
36	Bagalkote	Providing excess amount for purchasing of JCB	Work Started
37	Bagalkote	Construction of urinals near bus stop	Work Started
38	Bagalkote	Paying excess amount for fogging machine	Work Completed
39	Bagalkote	providing and constructing STP for gray water treatment	Work Completed
40	Bagalkote	Pipeline to toilet of Kamatagi Town Panchayat and other works	Work Completed
41	Bagalkote	Legacy Waste Management work in SWM Site	Under Tender Process
42	Bagalkote	Construction of CC Road in SWM site	Work Completed
43	Bagalkote	Construction of Vermi Compost Pit in SWM site	Work Completed
44	Bagalkote	Providing Solar Street Lights in SWM site	Work Completed
45	Bagalkote	Purchasing of 4 wheeler auto tipper for SWM transportation	Under Tender Process
46	Bagalkote	Purchasing of Front end loader with bakho for SWM transportation	Under Tender Process

ಅನುಬಂಧ-

ಕ್ರ.ಸಂ	ಜಿಲ್ಲೆಯ ಹೆಸರು	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಸ್ಥಿತಿ
47	Bagalkote	Purchasing of 60 ltr sting bin dust bin for waste collection in town	Under Tender Process
48	Bagalkote	Amount Reserve for Legacy Waste Maintenance to SWM Site	Under Tender Process
49	Bagalkote	Electrification at SWM Site	Under Tender Process
50	Bagalkote	Providing Fencing for Two Constructed Dry Waste Collection Units at SWM Site	Work Completed
51	Bagalkote	Providing Colored Coated Roofing Sheets for Vermmy Culture Shed at SWM Site	Work Completed
52	Bagalkote	Lying of Water Supply Pipeline at SWM Site	Work Started
53	Bagalkote	Repairing of Constructed Rooms at SWM Site	Work Completed
54	Bagalkote	Providing Screener to canal Behind Banshankari Temple	Work Started
55	Bagalkote	Purchasing of Servicing Materials for Cleaning of Vehicles at SWM Site	Tender to be Invited
56	Bagalkote	Cabling work panel board fitting work in SWM site	Work Completed
57	Bagalkote	Construction of water tank and shed near washing flatform in SWM site	Work Completed
58	Bagalkote	Waste seperate and bioremidation with transport work phase-2 in SWM site(as per DPR)	Under Tender Process
59	Bagalkote	Purchasing of tractor and trailor for transportation of waste	Under Tender Process
60	Bagalkote	Construction of cattel trap near SWM gate	Work Started
61	Bagalkote	construction of Windrow platform in SWM site pahse2	Work Completed
62	Bagalkote	Providing and supplying front and Bakhoneloader machine at shirur town	Under Tender Process
63	Bagalkote	Supply of Dusta Bin for Solid Waste Management scheme in shirur	Work Completed
64	Bagalkote	Providing and Fixing 250KVA Transfermer at SWM Site of TMC Terdal	Work Completed
65	Ballari	Procurement of 2 number of Solid waste (wet and Dry) waste sucking machine for contactless cleaning of black spots in city	Work Started
66	Ballari	Procurement of Drilling machine to break the concrete slabs of small open drains while cleaning	Tender to be Invited
67	Ballari	Procurement of necessary safety gears and tools for the labours and vehicle drivers involved in Solid Waste Management	Work Started
68	Ballari	Reserved Amount for the construction of the Secondary Transfer station in city for Solid waste management at Rupanagudi Road old compost yard	Under Tender Process

ಅನುಬಂಧ-2

ಕ್ರ.ಸಂ	ಜಿಲ್ಲೆಯ ಹೆಸರು	ಹಾಜರಾಗಿಯೇ ಹೆಸರು	ಪರಿಸ್ಥಿತಿ
69	Ballari	Reserved amount for construction of Material Recovery Facility(MRF) center in City at Rupanagudi Road Old Compost yard for Solid waste management	Work Started
70	Ballari	Compost Turner Machine	Work Started
71	Ballari	Tractor for Compost Turner Machine	Work Started
72	Ballari	Automatic Wet Waste Composting Machine	Work Started
73	Ballari	Skid Loader for Waste Processing Plant	Work Started
74	Ballari	Reserved amount for Legacy Waste Processing	Work Started
75	Ballari	PURCHASING OF TRUCK MOUNTED SUCKING AND JETTING MACHINE IN TMC KAMPLI	Work Started
76	Ballari	PURCHASING OF TRACTOR TRAILER MOUNTED SPRAYER MACHINE IN TMC KAMPLI	Work Completed
77	Ballari	PURCHASING OF TRACTOR AND TRAILER IN TMC KAMPLI	Under Tender Process
78	Ballari	PURCHASING OF TWIN BINS TO MAIN ROADS IN TMC KAMPLI	Under Tender Process
79	Ballari	PURCHASE OF DUSTBIN FOR BIFURCATION AND DISPOSAL OF DRY AND WET WASTE IN KUDATHINI	Work Completed
80	Ballari	CONSTRUCTION OF COLLECTION CENTRE FOR SOLID WASTE MANAGEMENT IN KUDATHINI TOWN	Under Tender Process
81	Ballari	Purchasing of two Auto Tippers for Kurekappa Town	Work Completed
82	Ballari	Purchasing of GPS Tracker for SWM Vehicles in Kurekappa Town	Work Completed
83	Ballari	Purchasing of Twin Bins for Kurekappa Town	Work Completed
84	Ballari	Purchasing and Distribution of Twin Bins to collect Wet and Dry waste from households in Kurekappa TMC limits	Tender to be Invited
85	Ballari	Purchasing of Tractor for Sucking Machine for Kurekappa Town	Work Completed
86	Ballari	Construction Of Vermi Compost Shed at SWM Site Sy No190/3 In TMC Kurugodu	Work Started
87	Ballari	Construction Of DWSS At SWM Site At SY No 190/3 In TMC Kurugodu	Work Started
88	Ballari	Construction Of Toilet Room At SWM Site SY No 190/3 In TMC Kurugodu	Work Started
89	Ballari	Construction Of Wachman Shed At SWM 190/3 In TMC Kurugodu	Work Started
90	Ballari	ಫನಿತ್ಯಾಜ್ಯ ವಸ್ತು ನಿರ್ವಹಣೆ ಘಟಕದಲ್ಲಿ ಬೆಂಚ್ ವೆಲ್ ನಿಂದ ಸಂಪ್ ವರೆಗೆ ಪೈಪ್‌ಲೈನ್ ಅಳವಡಿಸುವುದು.	Work Started
91	Ballari	ಫನಿತ್ಯಾಜ್ಯ ವಸ್ತು ನಿರ್ವಹಣೆ ಘಟಕದಲ್ಲಿ ಹಸಿರು ವಲಯ ಅಭಿವೃದ್ಧಿಪಡಿಸುವುದು.	Work Started

ಅನುಬಂಧ-

3

ಕ್ರ.ಸಂ	ಜಿಲ್ಲೆಯ ಹೆಸರು	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಪರಿಸ್ಥಿತಿ
92	Ballari	ಘನತ್ಯಾಜ್ಯ ವಸ್ತು ನಿರ್ವಹಣೆ ಘಟಕದಲ್ಲಿ, ಸಿ.ಸಿ. ಕ್ಯಾಮರ ಅಳವಡಿಸುವ ಕಾಮಗಾರಿ.	Under Tender Process
93	Ballari	ಘನತ್ಯಾಜ್ಯ ವಸ್ತು ನಿರ್ವಹಣೆ ಘಟಕದ ಕಾಂಪೌಂಡ್ ಪಕ್ಕ ಮಳೆನೀರು ಹರಿಯಲು ಚರಂಡಿ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ.	Under Tender Process
94	Ballari	ಘನತ್ಯಾಜ್ಯ ವಸ್ತು ನಿರ್ವಹಣೆ ಘಟಕದಲ್ಲಿ, ಸ್ಕ್ರೀನಿಂಗ್ ಯಂತ್ರ ಅಳವಡಿಸಲು ಶೆಡ್ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ.	Under Tender Process
95	Ballari	Purchasing of 4Nos 3cum Vehicles for SWM site in siruguppa	Work Completed
96	Ballari	Purchasing of Bioculter Medicine for spreading to swm waste for controlling of bad odor etc in SWM site in siruguppa	Work Completed
97	Ballari	Maintenance of Legacy waste in SWM site in Siruguppa	Tender to be Invited
98	Ballari	Construction of CC Road near processing shed in SWM site in Siruguppa	Work Completed
99	Ballari	Construction of RCC Drain in near processing shed in SWM site in Siruguppa	Work Completed
100	Ballari	Construction of wall for processing shed in SWM site in Siruguppa	Work Completed
101	Ballari	Construction of vehicle shed for swm site	Work Started
102	Ballari	Adoption of leaf composting facility at park at 01,02,05,10,19th ward in town	Work Completed
103	Ballari	Purchase of Litter bins (wet and dry) in tekkalakote town	Under Tender Process
104	Ballari	Construction of C.C road at solid waste management site	Work Completed
105	Belagavi	In SWM Site Carrying out Compound wall work and building the main gate at the Town panchayat Ainapur	Work Completed
106	Belagavi	Construction of Wormie Shedd at the Ainapur Town Panchayat Maliki Waste Management Center	Work Completed
107	Belagavi	Purchasing 3 liters of beans To sort the Wet waste -Dry waste garbage in Town Panchayat Limit	Work Completed
108	Belagavi	Fixing of PVC pipeline , electrical motor and Electrical pole from DRN lake to SWM site in Chamakeri Road under TMC Athani Limit	Work Completed
109	Belagavi	Purchasing 10 Litter capacity of plastic bins For byperfication of Dry waste and Wet waste - Source Segregation under TMC Athani Limits	Work Started
110	Belagavi	Electrification in SWM Landfill Site	Work Completed
111	Belagavi	Taking of Biomining and Bioremediation of Legacy waste Treatment plant for Processing Legacy Waste- in SWM landfill	Under Tender Process
112	Belagavi	Purchase of Pushcarts for Door to Door Waste and Steet waste collection as per SWM DPR	Work Completed
113	Belagavi	Purchase of Mobile Toilet of 10 Seater to Bailhongal TMC.	Under Tender Process

ಅನುಬಂಧ-1

ಕ್ರ.ಸಂ	ಜಿಲ್ಲೆಯ ಹೆಸರು	ಕಾರ್ಯಗಾರಿಯ ಹೆಸರು	ಪರಿಸ್ಥಿತಿ
114	Belagavi	Purchase Dustbin for Domestic Hazardous waste collection to bailhongal TMC.	Work Completed
115	Belagavi	Screening and Maintenance of Legacy waste at SWM site under Bailhongal TMC.	Under Tender Process
116	Belagavi	Supply of 14 Cum compactor with remote control crane mounted on chassis to City Corporation Belagavi.	Work Started
117	Belagavi	Supply of under ground smart dustbin with level sensor to City Corporation Belagavi	Work Started
118	Belagavi	Supply of Grass Cutting machine to City Corporation Belagavi	Work Completed
119	Belagavi	Supply of 1.1 Cum compactor Container to City Corporation Belagavi. 24 Nos.	Work Started
120	Belagavi	Legacy waste management	Under Tender Process
121	Belagavi	Supply of 0.50 TPD Bio Gas Plant with 2 years maintenance to City Corporation Belagavi. 3 Nos.	Work Started
122	Belagavi	Supply of Back Hoe loader to City Corporation Belagavi. 1No.	Work Completed
123	Belagavi	Supply of Baling machine to City Corporation Belagavi. 1 No.	Work Started
124	Belagavi	Supply of Plastic Shredder machine to City Corporation Belagavi. 1 No.	Under Tender Process
125	Belagavi	Purchasing of water tank for swm site boragaon	Work Started
126	Belagavi	construction of vermi compost unit at swm site boragaon	Work Started
127	Belagavi	Providing and fixing electric pole and TC at swm site boragaon	Work Completed
128	Belagavi	Construction of watchman shed at swm site boragaon	Work Started
129	Belagavi	fixing of street lite pole at swm site boragaon	Work Completed
130	Belagavi	Purchase of tractor trailer for swm site boragaon	Work Started
131	Belagavi	Construction of Compound wall to Land fill site	Work Started
132	Belagavi	Construction of Leachate Tank at SWM Site	Work Completed
133	Belagavi	Construction of Rain Water Harvesting at SWM Site	Work Completed
134	Belagavi	Social Forestry at SWM Site	Work Completed
135	Belagavi	Amount Reserved for SWM Legacy Waste Management in Chikod	Work Started
136	Belagavi	Improvement of road and gutter at SWM Site	Work Completed

ಅನುಬಂಧ-

ಕ್ರ.ಸಂ	ಜಿಲ್ಲೆಯ ಹೆಸರು	ಕಾರ್ಯಾಗಾರದ ಹೆಸರು	ಜರಾ
137	Belagavi	Installation of CC Camera Speakers to SWM Vehicles and Public places in TP Chinchali Limits	Work Completed
138	Belagavi	Purchasing of Jetting Machine for SWM Maintenance.	Work Completed
139	Belagavi	Purchasing of Dustbins for SWM	Work Started
140	Belagavi	Purchasing of Auto tipper for swm	Work Started
141	Belagavi	purchasing of auto tipper to each house storage of kas 3 no	Work Started
142	Belagavi	supplying of dustbin to each house	Work Started
143	Belagavi	Procurement of 2 Nos of tipper trucks for solid waste management	Work Completed
144	Belagavi	Biomining and Bioremediation of legacy waste in SWM site	Work Started
145	Belagavi	Procurement of Auto mounted jetting machine for toilet cleaning	Work Completed
146	Belagavi	Action Plan No 6 Construction of Leachate Treatment Plant at SWM site	Work Started
147	Belagavi	Action Plan No 7 Construction of Material Recovery Facility MRF at SWM site	Work Started
148	Belagavi	Action Plan No 9 Providing rain water harvesting scheme to the Office Building at SWM site	Work Started
149	Belagavi	Installation of Dustbins for Collection of waste in Commercial areas in Hukkeri	Work Started
150	Belagavi	Amount Reserved for SWm Legacy Waste Management in Hukkeri	Under Tender Process
151	Belagavi	Installation of GPS for SWM Vehicals	Under Tender Process
152	Belagavi	Construction of Dry Waste Collection Center for SWM	Work Started
153	Belagavi	Installation of CCTV in SWM Site	Under Tender Process
154	Belagavi	Contribution amount for Purchase of Frint end loader with Backhoe for SWM in Hukkeri	Under Tender Process
155	Belagavi	purchasing 75hp Front end Loader with Back Hoe for SWM	Under Tender Process
156	Belagavi	Supplying of Two Auto tipper for SWM Door To Door Collection in Town Panchayat Khanapur Limit	Work Completed
157	Belagavi	spply swm materials Legacy waste through bio mining and bio remediation	Under Tender Process
158	Belagavi	supplying and fixing licheet storage materials	Under Tender Process
159	Belagavi	providing and fixing of rycycling facilities in swm	Under Tender Process

ಅನುಬಂಧ-೨

ಕ್ರ.ಸಂ	ಜಿಲ್ಲೆಯ ಹೆಸರು	ಕಾರ್ಯಾಚರಣೆ ಹೆಸರು	ಪರಿಸ್ಥಿತಿ
160	Belagavi	providing and fixing of DWCC in SWM	Under Tender Process
161	Belagavi	Purchase and supply of Sucking machine for SWM	Work Completed
162	Belagavi	Construction of E Waste and Dry Waste collection Center for SWM Wastage collection	Work Started
163	Belagavi	Purchase and supply of Road cleaner sweeping machine	Work Started
164	Belagavi	Construction of compound wall in SWM Site	Work Started
165	Belagavi	Renovation and raising the wall with chain link fencing for Compound wall in SWM site	Work Completed
166	Belagavi	Renovation of Vermi pit shed roof and watchmen shed in SWM site and other development works	Work Completed
167	Belagavi	Amount reserved for processing and disposal of legacy waste collected at swm site Mudalagi	Under Tender Process
168	Belagavi	Amount Reserved for Purchasing Land for SWM Site	Tender to be Invited
169	Belagavi	Construction of remaining land fill site compound wall and remaining dry waste collection center works	Work Completed
170	Belagavi	Purchasing of Waste Cutting Machine	Work Completed
171	Belagavi	Establishing Twin bins at market area	Work Completed
172	Belagavi	Bio Mining and Processing of Legacy Waste at SWM Site	Under Tender Process
173	Belagavi	Purchase of Mini JCB	Under Tender Process
174	Belagavi	Payment towards Preparation of DPR for Underground Drainage System	Work Completed
175	Belagavi	Purchase of 2 cum box auto tippers for waste disposal under tpc limit	Work Completed
176	Belagavi	Purchase of Front Back Hoe Loader 49 HP for sanitation section under tpc limit	Under Tender Process
177	Belagavi	Cement concrete flooring at land fill site for Mansoon machine shed under SBM yojane	Work Completed
178	Belagavi	Modifying Legacy waste from degradable to biodegradable	Under Tender Process
179	Belagavi	Processing of Legacy Waste at SWM Site	Under Tender Process
180	Belagavi	Purchase of 10 Ltr Bins for Wet and dry waste for Door to door Collection	Work Completed
181	Belagavi	Purchase of Tractor and Trailer For SWM Site	Work Completed
182	Belagavi	Implementation of PVC Pipeline Electric Motor and Electrical Poles at SWM site of TMC Ugarkhurd	Work Started

ಅನುಬಂಧ-

ಕ್ರ.ಸಂ	ನಿರ್ಮಾಣ ಕೆಲಸ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಜರಾ
183	Belagavi	Construction of Toilet and Bathroom and Doing Painting Electric Wiring work for Watchmen Room at SWM site of TMC Ugarkhurd	Work Started
184	Belagavi	Construction of a windrow platform in the solid waste management site.	Work Started
185	Bengaluru Rural	PROCESING OF LEGACY WASTE DUMPED IN DEVANAHALLI	Tender to be Invited
186	Bengaluru Rural	RESERVED FOR HOUSING AND COMMERCIAL STAR RATING	Tender to be Invited
187	Bengaluru Rural	Repair of Community toilets in CMC limits	Work Completed
188	Bengaluru Rural	Construction of CC Drain in SWM landfill site.	Work Completed
189	Bengaluru Rural	Installation of Incinerator in SWM landfill site	Under Tender Process
190	Bengaluru Rural	Electrification of different units of SWM Landfill site and New dry waste collection center constructed behind Dmart and other required equipments	Work Completed
191	Bengaluru Rural	Balance Amount reserved for Purchasing JCB for Maintenance of SWM in Hosakote city	Work Completed
192	Bengaluru Rural	As per Approved by DMA ULB Contribution amount for SWM landfill site Development works	Under Tender Process
193	Bengaluru Rural	Repair work of Community Toilet at Goutham Colony in Hosakote CMC limits	Work Completed
194	Bengaluru Rural	ನಿಲಮಂಗಲ ನಗರಸಭೆಯ ಆರೋಗ್ಯ ಶಾಖೆಗೆ ಮನೆ ಮನೆ ಕಸ ಸಂಗ್ರಹಣೆಗೆ ಅವಶ್ಯವಿರುವ 03 ಕ್ಯೂಬಿಕ್ ಮೀಟರ್ ಸಮರ್ಥದ 05 ಅಟೋ ಟಿಪ್ಪರ್ ಖರೀದಿಸುವುದು	Tender to be Invited
195	Bengaluru Rural	Construction of Works in Parking Area and Dry Waste Collection Center at Ward No 10 Vijayapura Tmc Limit	Work Started
196	Bengaluru Rural	Construction of Works in DWCC at Dyavanakunte Park	Tender to be Invited
197	Bengaluru Rural	DWCC Construction Works at Sy No 200 Purasaba Khata No 5064/4 Mandibele Road Suresh s/o Munishamappa Layout and Installation of CCTV Cameras in Vijayapura Tmc Limits	Under Tender Process
198	Bengaluru Urban	Hand cart/Wheel Barrow with 4 Bins 30Ltr	Under Tender Process
199	Bengaluru Urban	Plastic Bailing Machine 5TPD	Under Tender Process
200	Bengaluru Urban	Stainless Steel Twin Bin Hanging System 60 Ltr Each	Under Tender Process
201	Bengaluru Urban	10 Litre Bins with Lid Green and Blue	Under Tender Process
202	Bengaluru Urban	Shredding Machine Twinshaff with Conveyar 10 TPD	Under Tender Process
203	Bengaluru Urban	Providing Room Construction Golden construction work and other infrastructure for Bailing mission and grading mission in the adjacent area of municipal town of Anekal	Under Tender Process
204	Bengaluru Urban	Purchase of 8487 Green Dust Bins and 8487 Blue Dust Bins	Tender to be Invited
205	Bengaluru Urban	Purchase of Desilting Machine	Tender to be Invited
206	Bengaluru Urban	Purchasing TATA ACE Vehicle For SWM Works at TMC Bommasandra limit	Work Started

ಅನುಬಂಧ-1

ಕ್ರ.ಸಂ	ವಿಜ್ಞಾನಿ ಹೆಸರು	ಸಾಮಗಾರಿಯ ಹೆಸರು	ಪರಿಸ್ಥಿತಿ
207	Bengaluru Urban	SWM Shed Partition works and installation of interlock in ward no 03 at TMC Bommasandra limit	Work Completed
208	Bengaluru Urban	Purchasing Equipments FOR SWM Works	Under Tender Process
209	Bengaluru Urban	Purchase of JCB Machine to the Health Section of Chandapura Municipality	Work Started
210	Bengaluru Urban	Purchase of trash cans to separate the Garbage from the Municipal Health Section of Chandrapura	Work Completed
211	Bengaluru Urban	Installation of Twin Litter Bins in Commercial Area Roads of Hebbagodi CMC Limit	Work Started
212	Bengaluru Urban	Purchasing of Disilting Machine for cleaning of UGD Machine holes	Work Started
213	Bengaluru Urban	Construction of Biomethanation plant of Capacity 2TPD for wet waste processing	Work Started
214	Bengaluru Urban	Construction of one TTD capacity Bio Mathesne Unit in Jigani TMC limits	Tender to be Invited
215	Bengaluru Urban	Supply of 5 Nos of 4 Wheel Autotipper(BSVI) for garbage collection to City Municipal Council, Madanayakanahalli	Work Started
216	Bidar	Construction of sanitary landfill trench at SWM Site Aurad.B	Work Started
217	Bidar	Providing Electricity Supply with 63KVA Transformer to old management site Aurad B	Work Started
218	Bidar	Supply of PKs safety gears Basavakalyan City	Work Completed
219	Bidar	Insurance premium payment of SWM Vehicle insurance Basavakalyan City	Work Completed
220	Bidar	procurement of chemicals for sanitation and fogging Basavakalyan City	Work Completed
221	Bidar	Purchase of Back hoe loader vehicle Basavakalyan City	Work Completed
222	Bidar	Sinking of bore well and installation of pumping machinery at landfil site Basavakalyan City	Work Completed
223	Bidar	Supply of Dustbin for primary collection Basavakalyan City	Work Completed
224	Bidar	procurement of street sweeping machine Basavakalyan City	Work Completed
225	Bidar	Supply of Dust bin Suitable for 7cun Compacter Basavakalyan City	Work Completed
226	Bidar	PURCHASE OF AUTO TIPPER UNDER SWM	Work Started
227	Bidar	INSTALLATION OF ELECTRIC POLES AND REPAIR OF ELECTRIC CONNECTION IN SWM SECTION	Work Completed
228	Bidar	ADJUSTMENT AMOUNT TO SWM DPR WORKS TMC BHALKI	Work Completed
229	Bidar	PROVIDING OF SOLAR SYSTEM BULBS WITH POLES IN SWM SITE	Work Completed

ಅನುಬಂಧ-1

ಕ್ರ.ಸಂ	ಜಿಲ್ಲೆಯ ಹೆಸರು	ಕಾರ್ಯಗಾರಿಯ ಹೆಸರು	ಪ್ರಗತಿ
230	Bidar	Desilting machine on 4 wheel vehicle	Work Started
231	Bidar	Purchase of Mini Tipper	Under Tender Process
232	Bidar	Purchase of Front End loader with backhoe	Work Completed
233	Bidar	Purchase of Plastic Waste processing unit	Under Tender Process
234	Bidar	Construction of CC Plat Form & Shed for C&D Waste unit	Work Started
235	Bidar	Renovation of SWM Office at Gandhi Gunj	Work Started
236	Bidar	Renovation of SWM Office at Ambedkar Circle	Work Started
237	Bidar	Renovation of SWM Office at Osman Gunj	Work Started
238	Bidar	Separate compartment for recyclable storage	Work Started
239	Bidar	Supply and installation of solar unit at SWM Site	Work Started
240	Bidar	Purchase of Mini Sweeping machine	Under Tender Process
241	Bidar	Providing Partition Shed on existing compound wall opp. Karnataka College on Hyderabad Road	Work Completed
242	Bidar	Construction of Screening Machine shed & repair of Vermi compost shed at landfill site	Work Started
243	Bidar	Amount Reserved for SWM Vehicles Fuel.	Work Started
244	Bidar	Purchasing of Tata Motar Auto Tipper for door to door collection.	Work Completed
245	Bidar	Purchasing of Diesel for SWM vehicles and Machinerries	Work Completed
246	Bidar	Matching grant for purchase of front loader with backhoe	Work Completed
247	Bidar	Purchase of twin litter bins	Work Started
248	Bidar	Purchase of vehicle mounted fogging machine	Work Started
249	Bidar	Purchase of Grass cutting machine	Work Completed
250	Bidar	Purchase of 1 Refuse collector Compactor vehicle BSVI 14 Cum for collection and transportation of Solid waste	Work Started
251	Bidar	Purchase of Frontend loader with Backhoe 73 to 79 HP for SWM Plant	Work Started
252	Chamarajanagara	Construction of sedimentaion tank and providing mesh in STP Land	Under Tender Process

ಅನುಬಂಧ-೨

ಕ್ರ.ಸಂ	ಜಿಲ್ಲೆಯ ಹೆಸರು	ಕಾರ್ಯಾಗಾರದ ಹೆಸರು	ಸ್ಥಿತಿ
253	Chamarajanagara	Construction of treatment plant in STP land	Under Tender Process
254	Chamarajanagara	Balance road work in STP land	Work Completed
255	Chamarajanagara	Remaining works in SWM land	Work Completed
256	Chamarajanagara	Upgradation of LAB in STP land	Under Tender Process
257	Chamarajanagara	Continued work of Construction of Dry Waste Center at 2nd Ward Jakir Husen Badawane	Tender to be Invited
258	Chamarajanagara	Digging of Borewell, installation of Pump Motor and provide power supply in S.No 75 and 77/2	Work Started
259	Chamarajanagara	Construction of Security Gaurd Room in S.No 77/1 and 77/2 Land	Work Started
260	Chamarajanagara	Electricity Supply work in S.No 77/1 and 77/2 Land	Work Started
261	Chamarajanagara	Purchasing of 50 HP Tractor Mounted Dozer	Work Started
262	Chamarajanagara	To Development work in SWM unit in Hanur TP limits	Work Completed
263	Chamarajanagara	Treat old waste in Landfill site	Tender to be Invited
264	Chamarajanagara	Construction of service station to Health section vehicles	Tender to be Invited
265	Chamarajanagara	Construction of Parking shed in CDS Bhavan premises to Health section vehicles	Under Tender Process
266	Chamarajanagara	Purchase of walkie talkie to Kollegal CMC Heath and water section staff's for office use	Tender to be Invited
267	Chamarajanagara	Purchase of Garbage sweeping machine to Kollegal CMC Main road	Tender to be Invited
268	Chamarajanagara	Construction of building and waste collection shed in Land fill site	Under Tender Process
269	Chamarajanagara	Development of ZWM in Yelandur Town Balepet Development Work	Under Tender Process
270	Chamarajanagara	Construction of Waste Water Pufify Units in Yelandur Town at 04th Places	Under Tender Process
271	Chikkaballapur	supplying of incinerator for SWM landfill site to segregate medical waste	Work Completed
272	Chikkaballapur	supplying of gross cutting machine for park	Work Completed
273	Chikkaballapur	Technical qualification of legacy waste in landfill site of TMC bagepalli	Work Completed
274	Chikkaballapur	purchasing of tractor for swm	Work Completed
275	Chikkaballapur	construction of Processing shed at SWM landfill site as per DPR	Work Completed

ಅನುದಾನ-

ಕ್ರ.ಸಂ	ಜಿಲ್ಲೆಯ ಹೆಸರು	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಪರಿಸ್ಥಿತಿ
276	Chikkaballapur	Construction of windrow plat form at Solid Waste Management site	Work Completed
277	Chikkaballapur	Drilling New Borewell of Solid Waste Management site	Work Completed
278	Chikkaballapur	Purchase of 5 new Auto tipper	Work Completed
279	Chikkaballapur	Purchase of Baling Machine	Work Started
280	Chikkaballapur	Asphalting to road at STP	Work Completed
281	Chikkaballapur	Purchasing of new Fogging Machine for City Municipal Council office	Work Completed
282	Chikkaballapur	For IEC Activities (Wall painting)	Work Started
283	Chikkaballapur	Purchase of Hitachi machine for purpose of SWM Work at Landfill site	Work Completed
284	Chikkaballapur	purchase of compactor as per the SWM DPR Proposal adjustment amount	Work Started
285	Chikkaballapur	purchase of baling machine as per the swm dpr proposal adjustment amount	Work Started
286	Chikkaballapur	purchase of trailer and engine for the land fill site	Work Completed
287	Chikkaballapur	Bio Mining of Landfill site	Under Tender Process
288	Chikkaballapur	Installation of bio gas plant for the wet waste collection	Tender to be Invited
289	Chikkaballapur	construction of underground dumping unit	Tender to be Invited
290	Chikkaballapur	Purchase of I clean machine	Work Completed
291	Chikkaballapur	ನಗರದ ಘನತ್ಯಾಜ್ಯ ವಸ್ತುಗಳ ನಿರ್ವಹಣೆಗಾಗಿ ಬಯೋಮೆಥನೈಜೇಷನ್ ಘಟಕ ನಿರ್ಮಿಸುವುದು.	Tender to be Invited
292	Chikkaballapur	ಘನತ್ಯಾಜ್ಯ ವಸ್ತು ನಿರ್ವಹಣೆ ಸ್ಥಳದಲ್ಲಿ ಸಂಪನ್ಮೂಲ ನಿರ್ಮಿಸಿ ಸಿಂಟೆಕ್ಸ್ ಟ್ಯಾಂಕ್, ಮೋಟಾರ್ ಮತ್ತು ಪೈಪ್ ಲೈನ್ ಅಳವಡಿಸುವುದು.	Work Completed
293	Chikkaballapur	ಘನತ್ಯಾಜ್ಯ ನಿರ್ವಹಣೆ ಸ್ಥಳದಲ್ಲಿ ನಿರ್ಮಿಸಿರುವ ಪ್ರೋಪಿಸಿಂಗ್ ಶೆಡ್‌ನಲ್ಲಿನ ಯಂತ್ರೋಪಕರಣಗಳ ಸುರಕ್ಷತೆಗಾಗಿ ಮುಂದುವರಿದ ಗ್ರಿಲ್ ಮತ್ತು ಗೇಟ್ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ.	Work Completed
294	Chikkaballapur	ಘನತ್ಯಾಜ್ಯ ನಿರ್ವಹಣೆ ಸ್ಥಳದಲ್ಲಿ ನಿರ್ಮಿಸಿರುವ ಒಣ ತ್ಯಾಜ್ಯ ಸಂಗ್ರಹಣಾ ಘಟಕ ಮತ್ತು ಪ್ರೋಪಿಸಿಂಗ್ ಶೆಡ್ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ ಆಗಿದ್ದು, ಇವುಗಳ ಬಾಕಿ ನೀಡಬೇಕಾಗಿರುವ ಹೊಂದಾಣಿಕೆಯ ಮೊತ್ತ.	Work Completed
295	Chikkaballapur	SUPPLYING OF SUCKING AND JETTING MACHINE TO CMC SIDLAGHATTA	Work Started
296	Chikkaballapur	SUPPLYING OF MANHOLE DESILTING MACHINE TO CMC SIDLAGHATTA	Work Started

ಅನುಬಂಧ-3

ಕ್ರ.ಸಂ	ಜಿಲ್ಲೆಯ ಹೆಸರು	ಕಾರ್ಯದ ವಿವರ	ಪರಿಸ್ಥಿತಿ
297	Chikkaballapur	LAYING OF CEMENT PIPE LINE FROM SANTE MAIDAN TO STP PLANT NEAR GOWDANA KERE AND	Work Started
298	Chikkamagaluru	Buying of Front Loader with Back hoe for SWM Purposes and Maintenance in Ajjampura Town	Work Completed
299	Chikkamagaluru	Buying of Hygiene Materials and Push Carts For SWM Purposes to Ajjampura TP	Under Tender Process
300	Chikkamagaluru	Installation of Twin bins to Commercial area for SWM purposes as per SWM rules 2016 Guide lines in Ajjampura Town	Under Tender Process
301	Chikkamagaluru	Fund reserved for municipal share for the works to be taken under swach bharrath mission	Work Completed
302	Chikkamagaluru	Installing Chain Link Fencing around Aerobic and Anaerobic Tank at Indawar Garbage Disposal Unit	Work Started
303	Chikkamagaluru	Proper disposal of legacy waste stored in the Indavara Solid Waste Disposal Unit using CPCB guidelince	Tender to be Invited
304	Chikkamagaluru	Construction of Staircase and Paraffit Wall for Administration Building at Indrawar Solid Waste Disposal Unit and Building Compound Wall around the Building	Work Started
305	Chikkamagaluru	Electrification of a 120 KV power converter in indavara garbage disposal unit	Work Started
306	Chikkamagaluru	painting of iron poles and shed tress in indavara garbage disposal point	Work Started
307	Chikkamagaluru	Fixing of Glazed tiles for bathrooms and Vetrified floor for the Admin Block, Security Room and Weigh Bridge Control Station at Indawar Garbage Disposal Unit	Work Started
308	Chikkamagaluru	Implementation of Flornting to 40 mtr 40 mtr shed at SWM Site and Truss to 40 mtr 12 mtr shed	Work Completed
309	Chikkamagaluru	Scientific way of disposal of Legacy Waste accumulated at the ISWM Site	Under Tender Process
310	Chikkamagaluru	Disposal of Compound Damage in Solid Waste Disposal Unit	Work Completed
311	Chikkamagaluru	Purchasing push cart for solid waste and sanitation work	Work Completed
312	Chikkamagaluru	Repair of machinery in solid waste disposal unit.	Under Tender Process
313	Chikkamagaluru	supply of new trally for sanitation work	Work Started
314	Chikkamagaluru	Construction of Ramp Road and Dry Waste Collection Room Near Bijuwalli Pupmp house	Work Completed
315	Chikkamagaluru	Construction of Concrete Road at SWM site	Work Completed
316	Chikkamagaluru	Construction of Basement level at SWM site area	Work Completed
317	Chikkamagaluru	Bearing of short fall amount of development of concrete road ro SWM yard to conduct civil works recommended in DPR	Work Completed
318	Chikkamagaluru	Installation of C C Tv cameras to solid waste management site and dry waste collection centers in Tarikere Town	Work Started

ಅನುಬಂಧ-

ಕ್ರ.ಸಂ	ಜಿಲ್ಲೆಯ ಹೆಸರು	ಕಾರ್ಯಾಗಾರದ ಹೆಸರು	ಸ್ಥಿತಿ
319	Chikkamagaluru	Quantification and scientific disposal of legacy waste at dumpsite located in survey no 46/1 of TMC Tarikere	Under Tender Process
320	Chikkamagaluru	ULB contribution towards completion of approved works under Solid Waste Management DPR of TMC Tarikere	Work Completed
321	Chitradurga	Amount reserved for construction of waste water purification plant for reuse off waste water near nagaragere at challakere city	Tender to be Invited
322	Chitradurga	Construction of Coerete Bed at Pillekerena halli Dry waste unit in Chitradurga City	Work Completed
323	Chitradurga	Construction of Vermni Composting unit at SWM plant in Chitradurga City	Work Completed
324	Chitradurga	Electrification work at Pillekerana halli Dry waste unit in Chitradurga City	Work Started
325	Chitradurga	Providing and installation of CT Coil and electric items to swm site in chitradurga city	Work Completed
326	Chitradurga	Construction of endroplatform at SWM Site in Chitradurga City	Work Completed
327	Chitradurga	Shifting of heritage waste at SWM site in Chitradurga City	Work Completed
328	Chitradurga	Electrification work at SWM site in Chitradurga City	Work Started
329	Chitradurga	purchase of a 40 to 42 hp capacity tractor trailer for solid waste disposal mainatenance	Work Started
330	Chitradurga	Dispose of waste in the solid waste unit at hiriyur reserved amount is	Tender to be Invited
331	Chitradurga	The amount to be allocated for gray water treatment and recycling is 5%	Tender to be Invited
332	Chitradurga	Providing Electricity Connection to the Solid Waste Management Site at Holalkere Town	Work Completed
333	Chitradurga	Construction of Septic Tank and Soak Pit For 02 Public Toilet at Private Busstand	Work Started
334	Chitradurga	Purchase and instalation of Mobile Toilets for SBM GFC Star Rating Purpose at Hosadurag Town.	Work Started
335	Chitradurga	Installation of CC Camera at Hosadurga Town For the Purpose of GFC Star Rating the Scheme of SBM.	Work Started
336	Chitradurga	Purchase and installation of Plastic Crushing Machine for Plastic Botteles Disposed at pravite busstand Purpose of SBM GFC Star Rating.	Work Started
337	Chitradurga	Purchase and installation of 500 ltr capacity Dustbins for Bulk waste generated at Town limit Purpose of SBM GFC Star rating.	Work Started
338	Chitradurga	Purchase of e cart for Bulk Waste generating implementation of SBM GFC Star Rating at Hosadurag Town.	Work Started
339	Chitradurga	Installation of Iron Screeng at Strom Water Drain at Hosadurga Town For the Implementation of SBM GFC Star Rating	Work Completed
340	Chitradurga	Purchase and installation of Insinirator for disposable of Sanitary Napkins at hosadurga Town implimentation of SBM GFC Star rating	Work Started

ಅನುಬಂಧ -

ಕ್ರ.ಸಂ	ಜಿಲ್ಲೆಯ ಹೆಸರು	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಪರಿಸ್ಥಿತಿ
341	Chitradurga	Purchase of Vacuum cleaner for Cleaning of Individual and Community Toilet at Hosadurga Town implementation of SBM GFC Star Rating	Work Started
342	Chitradurga	Installation of GPS machine for Tracking Office SWM Vehicles in Hosadurga Town Implementation of SBM GFC Star Rating.	Work Started
343	Chitradurga	Purchase of Road Sweeping Machine for Cleaning of Road Dividing at Hosadurga Town.	Work Started
344	Chitradurga	Installation of Hoardings for Awareness programme of Plastic waste and segregating of Dry waste and Wet waste in Hosadurga	Work Started
345	Dakshina kanada	Procurement of 1 number auto tipper and 1 number balling machine for solid waste	Tender to be Invited
346	Dakshina kanada	Construction of STP in Bharekadu Ashraya Colony in B Kasba	Work Started
347	Dakshina kanada	Purchase of Plastic Shredder Machine for SWM Unit.	Tender to be Invited
348	Dakshina kanada	Construction of Toilet Rest room for Pourakarmikas in SWM Unit	Tender to be Invited
349	Dakshina kanada	Construction of Shed for Vehicle in SWM Unit	Tender to be Invited
350	Dakshina kanada	Purchase of Grass Cutting Machine.	Tender to be Invited
351	Dakshina kanada	Levelling of solid waste at Koyyur dumping yard	Work Started
352	Dakshina kanada	RENOVATION AND CONSTRUCTION OF PLATFORM IN KAKKETHIMARU SWM SITE IN TP	Under Tender Process
353	Dakshina kanada	DEVELOPMENT OF THE LINK ROAD TO KAKKETHIMAR SWM SITE	Work Completed
354	Dakshina kanada	PURCHASING AND INSTALING BELING MACHINE AT SWM SITE TP KADABA	Tender to be Invited
355	Dakshina kanada	Construction of Compound Wall Around Dry waste center Near PHC in Ward No 7	Work Completed
356	Dakshina kanada	Installation of TRAPEZOIDAL PROFILED SHEET around Dry waste Center near PHC in Ward No 7	Work Completed
357	Dakshina kanada	Construction of Compound Wall Around Dry waste center Near PHC in Ward No 7 Extension Work	Work Completed
358	Dakshina kanada	CONSTRUCTION OF PARTION WALL IN DRY WASTE CENTRE IN WARD NO 7	Work Completed
359	Dakshina kanada	ನ್ಯೂರ್ಮಲ್ಸ್ (ಘನತ್ಯಾಜ್ಯ ಮತ್ತು ತ್ಯಾಜ್ಯ ನೀರಿನ ನಿರ್ವಹಣೆ) - ಮಂಗಳೂರು ಮಹಾನಗರಪಾಲಿಕೆ ವ್ಯಾಪ್ತಿಯ ವಿನಂ.2 ರ ಮಾಧವನಗರ ಎಸ್.ಟಿ.ಪಿ.ಯ ಒಣತ್ಯಾಜ್ಯ ಸಂಸ್ಕರಣಾ ಕೇಂದ್ರದ ಸುತ್ತಲು ಶೀಟ್ ಅಳವಡಿಸುವುದು, ಕಬ್ಬಿಣ ಕೊಠಡಿ ಮತ್ತು ವಿಭಜನಾ ಗೋಡೆಯನ್ನು ಕೈಗೊಳ್ಳುವ ಕಾಮಗಾರಿ	Work Completed
360	Dakshina kanada	ನ್ಯೂರ್ಮಲ್ಸ್ (ಘನತ್ಯಾಜ್ಯ ಮತ್ತು ತ್ಯಾಜ್ಯ ನೀರಿನ ನಿರ್ವಹಣೆ) - ಮಂಗಳೂರು ಮಹಾನಗರಪಾಲಿಕೆ ವ್ಯಾಪ್ತಿಯಲ್ಲಿನ ವಿನಂ. 53 ಬಜಾಲ್ ಎಸ್.ಟಿ.ಪಿ.ಯಲ್ಲಿನ ಐರಿಯೇಟರ್ ಗಳ (4 ಸಂಖ್ಯೆ) ದುರಸ್ತಿ, ಸ್ಪಷ್ಟ ತಿಕ್ಕಲ್ ಪಂಪ್ (2 ಸಂಖ್ಯೆ), ಕ್ಲೋರಿನ್ ಮಿಕ್ಸಿಂಗ್ ಪಂಪ್ (2 ಸಂಖ್ಯೆ) ಗಳ ದುರಸ್ತಿ ಕಾಮಗಾರಿ	Work Started

ಅನುಬಂಧ-

ಕ್ರ.ಸಂ	ಜಿಲ್ಲೆಯ ಹೆಸರು	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಪರಾ
361	Dakshina kanada	ನೈರ್ಮಲ್ಯ (ಘನತ್ಯಾಜ್ಯ ಮತ್ತು ತ್ಯಾಜ್ಯ ನೀರಿನ ನಿರ್ವಹಣೆ) - ಮಂಗಳೂರು ಮಹಾನಗರಪಾಲಿಕೆ ವ್ಯಾಪ್ತಿಯ ವಿ.ನಂ. 19 ರ ಪಚ್ಚನಾಡಿ ಘನತ್ಯಾಜ್ಯ ಸಂಸ್ಕರಣಾ ಘಟಕದಲ್ಲಿ ವಿದ್ಯುತ್ ಸರಬರಾಜು ಉನ್ನತೀಕರಣಕ್ಕೆ 02 ಸಂಖ್ಯೆಯ 750 KVA ವಿದ್ಯುತ್ ಪರಿವರ್ತಕ ಒದಗಿಸಿ ಅಳವಡಿಸಿಕೊಂಡು ಕಾರ್ಯಗತಗೊಳಿಸುವ ಹಾಗೂ ಇತರ ಪ್ರಾರಂಭ ಸಾಮಗ್ರಿಗಳೊಂದಿಗೆ ವಿದ್ಯುತ್ ಸಂಸ್ಥಾಪನೆ ಕಾಮಗಾರಿ	Work Completed
362	Dakshina kanada	ನೈರ್ಮಲ್ಯ (ಘನತ್ಯಾಜ್ಯ ಮತ್ತು ತ್ಯಾಜ್ಯ ನೀರಿನ ನಿರ್ವಹಣೆ) - ಮಂಗಳೂರು ಮಹಾನಗರಪಾಲಿಕೆ ವ್ಯಾಪ್ತಿಯ ವಿ.ನಂ. 19 ಪಚ್ಚನಾಡಿ ಘನತ್ಯಾಜ್ಯ ವಿಲೇವಾರಿ ಘಟಕದಲ್ಲಿ ಒಣತ್ಯಾಜ್ಯ ಸಂಗ್ರಹಣೆ ಹಾಗೂ ವಿಲೇವಾರಿಗೆ ಸಂಬಂಧಿಸಿದಂತೆ ಶೆಡ್ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ.	Under Tender Process
363	Dakshina kanada	ನೈರ್ಮಲ್ಯ (ಘನತ್ಯಾಜ್ಯ ಮತ್ತು ತ್ಯಾಜ್ಯ ನೀರಿನ ನಿರ್ವಹಣೆ) - ಮಂಗಳೂರು ಮಹಾನಗರಪಾಲಿಕೆ ವ್ಯಾಪ್ತಿಯ ವಿ.ನಂ. 19 ಪಚ್ಚನಾಡಿ ಘನತ್ಯಾಜ್ಯ ವಿಲೇವಾರಿ ಘಟಕದಲ್ಲಿ ಶೌಚಾಲಯ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ.	Work Completed
364	Dakshina kanada	ನೈರ್ಮಲ್ಯ (ಘನತ್ಯಾಜ್ಯ ಮತ್ತು ತ್ಯಾಜ್ಯ ನೀರಿನ ನಿರ್ವಹಣೆ) - ಮಂಗಳೂರು ಮಹಾನಗರಪಾಲಿಕೆ ವ್ಯಾಪ್ತಿಯ ವಿ.ನಂ. 19 ಪಚ್ಚನಾಡಿ ಘನತ್ಯಾಜ್ಯ ವಿಲೇವಾರಿ ಘಟಕದಲ್ಲಿ ಬಂಕಿ ಅವಘಡಗಳನ್ನು ನಿಯಂತ್ರಿಸಲು ನೀರು ಸರಬರಾಜು ವ್ಯವಸ್ಥೆ ಹಾಗೂ ಬಂಕಿ ನಂದಿಸುವ ಉಪಕರಣಗಳ ಸರಬರಾಜು ಮತ್ತು ಅಳವಡಿಕೆ.	Under Tender Process
365	Dakshina kanada	ನೈರ್ಮಲ್ಯ (ಘನತ್ಯಾಜ್ಯ ಮತ್ತು ತ್ಯಾಜ್ಯ ನೀರಿನ ನಿರ್ವಹಣೆ) - ಮಂಗಳೂರು ಮಹಾನಗರಪಾಲಿಕೆ ವ್ಯಾಪ್ತಿಯ ವಿ.ನಂ. 20 ಪಿಲಿಕುಳ ಟಿಪಿಪಿಯಲ್ಲಿನ ಬ್ಯಾಕ್‌ವಾಟ್ ನೀರನ್ನು ತ್ಯಾಜ್ಯ ನೀರಿನ ಮರು ಬಳಕೆಗೆ ಶುದ್ಧೀಕರಣಕ್ಕೆ ಸಂಗ್ರಹಿಸಲು ಅಗತ್ಯವಿರುವ ಸಂಪ್ ಟ್ಯಾಂಕ್ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ	Work Completed
366	Dakshina kanada	ನೈರ್ಮಲ್ಯ (ಘನತ್ಯಾಜ್ಯ ಮತ್ತು ತ್ಯಾಜ್ಯ ನೀರಿನ ನಿರ್ವಹಣೆ) - ಮಂಗಳೂರು ಮಹಾನಗರಪಾಲಿಕೆ ವ್ಯಾಪ್ತಿಯ ವಿ.ನಂ. 20 ಪಿಲಿಕುಳ ಟಿಪಿಪಿಯಲ್ಲಿನ ಬ್ಯಾಕ್‌ವಾಟ್ ನೀರನ್ನು ತ್ಯಾಜ್ಯ ನೀರಿನ ಮರು ಬಳಕೆಗೆ ಶುದ್ಧೀಕರಣಗೊಳಿಸಲು ಅಗತ್ಯವಿರುವ ಸಂಪ್ ಟ್ಯಾಂಕ್‌ನಿಂದ ಫಿಲ್ಟರ್ ಪಾಂಡ್‌ಗಳಿಗೆ ಪಂಪ್ ಮಾಡಲು ಪಂಪಿಂಗ್ ವ್ಯವಸ್ಥೆ.	Work Started
367	Dakshina kanada	ನೈರ್ಮಲ್ಯ (ಘನತ್ಯಾಜ್ಯ ಮತ್ತು ತ್ಯಾಜ್ಯ ನೀರಿನ ನಿರ್ವಹಣೆ) - ಮಂಗಳೂರು ಮಹಾನಗರಪಾಲಿಕೆ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಲೆಗಿಸಿ ಪೇಸ್ಟ್ ನಿರ್ವಹಣೆ	Tender to be Invited
368	Dakshina kanada	ನೈರ್ಮಲ್ಯ (ಘನತ್ಯಾಜ್ಯ ಮತ್ತು ತ್ಯಾಜ್ಯ ನೀರಿನ ನಿರ್ವಹಣೆ) - ಮಂಗಳೂರು ಮಹಾನಗರಪಾಲಿಕೆ ವ್ಯಾಪ್ತಿಯ ವಿ.ನಂ. 53 ಬಜಾಲ್ ಎಸ್.ಟಿ.ಪಿ.ಯ ಒಣತ್ಯಾಜ್ಯ ಸಂಸ್ಕರಣಾ ಕೇಂದ್ರದ ಸುತ್ತಲು ಶೀಟ್ ಅಳವಡಿಸುವುದು, ಕಚ್ಚೆರಿ ಕೊಠಡಿ ಮತ್ತು ವಿಭಜನಾ ಗೋಡೆಯನ್ನು ಕೈಗೊಳ್ಳುವ ಕಾಮಗಾರಿ.	Work Started
369	Dakshina kanada	Construction of Dry waste collection and processing plant in Moodubidire TMC limits.	Tender to be Invited
370	Dakshina kanada	Extension and providing of wind row plat form roof, providing sheet and mesh to external sides of dry waste collection shed in SWM site in 21st ward of Karinje village in Moodubidire TMC.	Work Started
371	Dakshina kanada	Construction of windrow platform drain concrete road and fixing of CC TV at SWM site Bappanadu Village Malki	Work Completed

ಅನುಬಂಧ-1

ಕ್ರ.ಸಂ	ಜಿಲ್ಲೆಯ ಹೆಸರು	ಕಾರ್ಯದ ವಿವರ	ಸ್ಥಿತಿ
372	Dakshina kanada	Disposal of Legacy waste from SWM site	Tender to be Invited
373	Dakshina kanada	Installation of Bailing Machine to SWM landfill Site	Work Started
374	Dakshina kanada	Nekkila SWM Landfill Site Windrow Platform Trommel Machine Bailing Machine and Landfillsite Compound Wall Street Light installation along with installation of Electric Transformer work	Work Started
375	Dakshina kanada	Construction of Grill and Gate for the SWM Vehicles in Kille Maidhan Vehicle Shed	Work Completed
376	Dakshina kanada	Construction of Road to Nekkila newly constructed Sanitary Landfill site in Puttur CMC Limit	Work Completed
377	Dakshina kanada	Installation of Galvanizer Sheet to SBM under Constructed Windrow Platform in Puttur CMC SWM Landfill site	Work Completed
378	Dakshina kanada	In SWM Landfill Site development of road going to Weighbridge Cow Catcher Construction of Control room and other development works	Work Completed
379	Dakshina kanada	Installation of Shredding machine to SWM Landfill Site	Work Started
380	Dakshina kanada	In Puttur CMC Landfillsite Construction of Present Compound wall extending height and installation of Gallium Sheet and Construction of Drain for water flow of SWM site	Work Started
381	Dakshina kanada	As indicated in the NGT Order Purchase of litter Bin & Storage bins for commercial shops of Someshwara tmc limits.	Work Completed
382	Dakshina kanada	Implementing panels on urban beautification& Construction of dry waste center in someshwara tmc limits.	Work Completed
383	Dakshina kanada	Purchase of Auto Tipper	Work Started
384	Dakshina kanada	Providing shed for gasification plant at kalcharpe SWM site and Supplying shredding machine	Work Started
385	Dakshina kanada	Providing napkin burners at specific places in town	Tender to be Invited
386	Dakshina kanada	Maintainance of the WTP at hosagadde jayanagara	Work Completed
387	Dakshina kanada	Proposed purchasing of 2 mini tipper and 3 auto tipper for solid waste management in Ullal CMC limit	Under Tender Process
388	Dakshina kanada	Proposal for implementation of wet waste to compost converter unit at w.no 17 hosa kambala in Kallapu patla and at w. no 5 near by the site of Mr. Dennis at uliya diamond road in Ullal CMC limit	Under Tender Process
389	Dakshina kanada	Installation of Incinerator Controlled Oxygen Reactor Based Technology in Palike Landfill site for unused wastes and SWM Wastes	Tender to be Invited
390	Dakshina kanada	Installation of Shredding machine to Palike SWM Site	Tender to be Invited

ಅನುಬಂಧ-೨

ಕ್ರ.ಸಂ	ಜಿಲ್ಲೆಯ ಹೆಸರು	ಕಾರ್ಯಗಾರಿಯ ಹೆಸರು	ಪರಿಸ್ಥಿತಿ
391	Dakshina kanada	Construction of weighbridge at swm site palike in the limit of vitla TP	Tender to be Invited
392	Dakshina kanada	Palike SWM Site Windrow Platform Trommel Machine Bailing Machine and Landfill site Compound Wall Street Light installation along with installation of Transformer and electric work in the limit of Vitla TP	Tender to be Invited
393	Davanagere	Purchasing of New Auto tipper/Auto Ace for Door to Door Collection of Garbage	Work Completed
394	Davanagere	Providing deficit amount with SBM 2.0 for Bioremediation of legacy waste at Avaragolla waste disposal site	Tender to be Invited
395	Davanagere	Procurement of Mechanical sweeping machine	Tender to be Invited
396	Davanagere	Construction of Community composting / Biomethanation Unit	Tender to be Invited
397	Davanagere	Electrification of decentralized solid waste centers of city corporation	Work Started
398	Davanagere	Construction of PK rest houses in the city	Tender to be Invited
399	Davanagere	Procurement of front end loader with backhoe	Under Tender Process
400	Davanagere	Providing water supply through pipeline with sistem to SWM plant	Work Started
401	Davanagere	Erection of 3 feet cement pipe at SWM land fill site to flow of drain water to NALA	Work Started
402	Davanagere	Continuation of office maintainance at SWM land fill site	Work Started
403	Davanagere	PURCHASING OF NEW COMPACTOR VEHICLE TO TMC OFFICE	Under Tender Process
404	Davanagere	Purchase of One TATA ACE Vehicle and Tractor trolley for waste management in TP Nyamathi	Work Completed
405	Dharwad	Amount reserved for SWM DPR work Trommel screen with conveyor belt	Work Completed
406	Dharwad	Purchasing of Auto tipper for D2D waste collection	Work Completed
407	Dharwad	Formation of CC Road beside SWM site HDPE PIT	Work Completed
408	Dharwad	Purchase of 2 Auto Tippers for Door to Door waste Collection	Work Completed
409	Dharwad	Purchase of Vehicle Mounted Fogging Machine for Control of Pandemic diseases	Work Completed
410	Dharwad	Installation of Animal Trap to SWM Site Main Gate	Work Started
411	Dharwad	Adoption of GPS Tracking System to SWM Vehicles	Work Completed
412	Dharwad	Amount Reserved for Legacy waste Disposal in SWM Site	Work Started

ಅನುಬಂಧ

ಕ್ರ.ಸಂ	ಜಿಲ್ಲೆಯ ಹೆಸರು	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಸ್ಥಿತಿ
413	Dharwad	Citywide waste management works (As per DMA Circular No: 30340 DMA 83DEVT 2019-20 Dt 06/05/2021 25%)(122922)	Tender to be Invited
414	Dharwad	Installation of 35 Sanitary Pad Vending Machine at public toilets under HDMC(122932)	Under Tender Process
415	Dharwad	Installation of 35 Public Feedback Machine at public toilets under HDMC(122933)	Under Tender Process
416	Dharwad	Installation of Modular Standalone Urinals (Manufactured by HDPE or Polymer Based Product) along with civil work at commercial places/Market places of 4 zonal offices comes under hubli north division(122934)	Under Tender Process
417	Dharwad	Installation of Modular Standalone Urinals (Manufactured by HDPE or Polymer Based Product) along with civil work at commercial places/Market places of 4 zonal offices comes under hubli south division(122938)	Under Tender Process
418	Dharwad	Installation of Modular Standalone Urinals (Manufactured by HDPE or Polymer Based Product) along with civil work at commercial places/Market places of 4 zonal offices comes under dharwad division(122939)	Under Tender Process
419	Dharwad	Purchasing of weed cutting machines of capacity 1.5 HP for 4 zonal offices of Hubli south division(122940)	Under Tender Process
420	Dharwad	Purchasing of weed cutting machines of capacity 1.5 HP for 4 zonal offices of Hubli North division(122941)	Under Tender Process
421	Dharwad	Purchasing of weed cutting machines of capacity 1.5 HP for 4 zonal offices of Dharwad division(122942)	Under Tender Process
422	Dharwad	Works to install required bins into waste collection vehicles For Domestic Bio Waste Management(122943)	Under Tender Process
423	Dharwad	For scientific disposal of dead animals Purchasing of Dead Animal Carcass Incinerator (Supply, Installation, Testing,	Work Started
424	Dharwad	Purchase of 40 HP capacity 12 tractors and trailers specially manufactured for solid waste transport for 4 Zonal Offices of the North Zone of Hubli(122923)	Under Tender Process
425	Dharwad	Purchase of 40 HP capacity 12 tractors and trailers specially manufactured for solid waste transport for 4 Zonal Offices of the South Zone of Hubli(122924)	Under Tender Process
426	Dharwad	Purchase of 40 HP capacity 12 tractors and trailers specially manufactured for solid waste transport for 4 Zonal Offices of the Dharwad(122925)	Under Tender Process
427	Dharwad	Purchasing of 3 Truck Tippers having capacity of 15 Cum for Hubli (North), Hubli (South) and Dharwad Division for transporting Building and Demolition waste (C & D).(122926)	Under Tender Process
428	Dharwad	Purchasing of 3 Backhoe Loader having capacity of 72 HP & above for Hubli (North), Hubli (South) and Dharwad Division for solid waste management.(122927)	Under Tender Process
429	Dharwad	Purchasing of Road Sweeping Machine Mounted on 18 Ton GVW Truck of 6.5 Cum Hopper Capacity With SS-MOC & Road Sweeper in Compliance with PM 2.5 to PM 10 Pollution Norms for SWM department of HDMC.(122929)	Under Tender Process

ಅನುಬಂಧ -

ಕ್ರ.ಸಂ	ಜಿಲ್ಲೆಯ ಹೆಸರು	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಪರಿಸ್ಥಿತಿ
430	Dharwad	Purchasing of 3 Trailer Mounted Open Nala / Ditch Cleaning Machine one each for Hubli (North), Hubli (South) and Dharwad Division for the maintenance of storm water open drains(122930)	Under Tender Process
431	Dharwad	Installation of 35 Sanitary Waste Burner at public toilets under HDMC(122931)	Under Tender Process
432	Dharwad	Construction of CC Road at SWM Landfill Site.	Work Started
433	Dharwad	Purchasing of Auto Tipper for collecting House to House waste at TP Limits.	Work Completed
434	Dharwad	Providing water facilities to watchman shed at SWM site	Work Completed
435	Dharwad	Purchasing of Auto Tipper for Door to Door Waste Collection	Work Completed
436	Dharwad	Installation of GPS with geofencing to SWM vehicles of kundgol	Work Completed
437	Dharwad	Construction of CC road at SWM Site	Work Completed
438	Dharwad	Construction of Cattle trap and CD at SWM Site	Work Completed
439	Dharwad	Construction of Toilet at SWM site Watchman shed	Work Completed
440	Dharwad	Installation of GPS and Geo fencing to SWM Vehicles	Work Completed
441	Dharwad	Preparation of Detailed Project report for Legacy Waste in SWM Site in Navalgund Town	Work Started
442	Dharwad	Reserve Additional Fund for Purchasing of Auto Tippers	Work Completed
443	Dharwad	Purchasing of 2 Tractor Engine with Trailer for SWM Section of TMC Navalgund	Work Completed
444	Dharwad	Construction of Drain and Road at SWM Site Navalgund TMC	Work Completed
445	Dharwad	Construction of Shed for SWM Vehicle in TMC Office Premises	Work Completed
446	Dharwad	Construction of SWD Drain and Cross Drain in SWM Site Navalgund	Work Completed
447	Dharwad	Installation of CCTV Camera in Hubli Road Shetter Lake Solhapur Road RON Cross Gadag Road Near Panchayat Raj Office and Ibrahimpur Road in Navalgund Town	Work Completed
448	Dharwad	Purchasing of HDPE Oven Kit for Disposal of Solid Waste	Work Completed
449	Dharwad	Installation of Sanitary Napkin Insulator in SWM Site Navalgund	Work Completed
450	Dharwad	Implementation of Rain Water Harvesting to Buildings in SWM Site Navalgund	Work Completed
451	Gadag	An amount reserved to purchase Jetting and Sucking machine for SWM activities	Tender to be Invited

ಅನುಬಂಧ-1

ಕ್ರ.ಸಂ	ಜಿಲ್ಲೆಯ ಹೆಸರು	ಸಾಮಾನ್ಯ ಹೆಸರು	ಪರಿಸ್ಥಿತಿ
452	Gadag	Providing Flooring to SWM Vehicle Parking Shed	Work Completed
453	Gadag	Improvement of SWM DPR in Waste Management Unit to Weigh bridge Road, CD and rebuild Compound Wall	Work Completed
454	Gadag	Purchase of 2 nos. four wheel vehicle for waste collection in tmc mundargi limit	Tender to be Invited
455	Gadag	To Purchase and distribution of 10 litre capacity bins for door to door wet and dry waste collection (under swachh bharaat mission scheme there are 5400+5400=10800 bins supplied, excluding this purchasing for short fall lack bins)	Tender to be Invited
456	Gadag	Construction of Computerized room to weigh bridge of SWM Site	Work Started
457	Gadag	Construction of concrete road to sanitary land fits in SWM Site	Work Completed
458	Gadag	Providing LCF (mixed manure) in SWM Site, ward no 7 hudeco colony, ward no 8 Annadaneshwara nagar, ward no 16 near mundargi TMC, ward no 18 beside ramenahalli road and ward no 22 bandge layout garden with in tmc mundargi limit.	Work Started
459	Gadag	Installation of Bio gas Plant in SWM Site	Under Tender Process
460	Gadag	Construction of Compound Wall around dry waste collection centre	Work Started
461	Gadag	Purchase of Truck Mounted Sucking and Jetting Machine	Under Tender Process
462	Gadag	PURCHAING OF TRACTOR MOUNTED DOZER TO MAINTAINED SWM SITE	Under Tender Process
463	Gadag	CONSTRUCTION OF CC ROAD ON BOTH SIDES NORTH TO SOUTH IN MAIN GATE NORTH SIDE AND SOUTH TO	Work Started
464	Gadag	Purchasing of Tractor Dozer for Solid Waste Management.	Under Tender Process
465	Gadag	3) Construction of Compound wall New SWM Vehicle Shed in TPC Pro No-149/2 at Shirahatti town limits.	Work Started
466	Hassan	Matching grant for SBM Vehicles	Work Started
467	Hassan	Purchasing of 20 MT capacity segregation machine to separate the waste in SWM site	Under Tender Process
468	Hassan	Purchasing of Display unit to fixing and monitoring of CC Cameras	Work Started
469	Hassan	Purchasing of raading machine to clean Drains	Under Tender Process
470	Hassan	Water supply pipeline work from borewell to windrow platform and machinaries in SWM site	Work Started
471	Hassan	Shed rising work in solid waste management landfill site plat form work and construction of new windrow platform	Work Started
472	Hassan	Supply and installation and 40mm and 60mm trammel screening mission to the called tender in addition to adjusting the excess amount require	Work Started

ಅನುಬಂಧ

ಕ್ರ.ಸಂ	ಜಿಲ್ಲೆಯ ಹೆಸರು	ಕಾರ್ಯನಿರೀಕ್ಷಿಸಿದ ಹೆಸರು	ಪ್ರಗತಿ
473	Hassan	Plastering work for Vermicompost pits at Nallur landfill site	Under Tender Process
474	Hassan	Supply of 3 Nos tractor trailer for SWM collection and disposal	Work Completed
475	Hassan	Purchase of Sucking and Jetting machine for UGD dept	Work Started
476	Hassan	Segregation and maintenance of SWM waste in Agile land fill site	Work Started
477	Hassan	Purchase of 10 Auto Tipper for SWM collection	Work Completed
478	Hassan	Purchase and installation of 10Ton Capacity Segregation Mission at SWM Unit	Tender to be Invited
479	Hassan	IMPROVEMENTS OF VARIOUS WORKS FOR SWM DISPOSAL	Tender to be Invited
480	Haveri	Construction of CC Drain Work SWM Site contributing 41.67%	Work Completed
481	Haveri	Approach Road Construction works at 41.67% of the solid waste management unit.	Tender to be Invited
482	Haveri	construction of cc road to approach road to swm site	Work Completed
483	Haveri	construction of rcc drain to approach road side to swm site	Work Completed
484	Haveri	installation of rain water harvesting to swm site	Work Completed
485	Haveri	Construction of SWM vehicle shed at TMC site near shastri Honda	Work Started
486	Haveri	Contraction of Dry waste collection centre-2 in Hangal Town limit	Work Started
487	Haveri	Repairs & maintenance of machinery shed in SWM site	Work Completed
488	Haveri	Construction of Electrical panel and DG platform for ISWM processing facility at Hangal SWM site	Work Started
489	Haveri	Construction of Toilet block for IMSWM at Hangal SWM site	Work Completed
490	Haveri	JCB Back-ho loader difference amount	Work Completed
491	Haveri	Matching grant for providing and installation of Weigh bridge in SWM site	Work Completed
492	Haveri	Construction of Transformer Yard in SWM site	Work Completed
493	Haveri	Construction of Office vehicle parking	Work Completed
494	Haveri	Plumbing and sanitary works in SWM site	Work Completed
495	Haveri	Construction of Machinery Shed	Work Started

ಅನುಬಂಧ:-

ಕ್ರ.ಸಂ	ಬಿಲ್ಲು ಹೆಸರು	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಪರಿಸ್ಥಿತಿ
496	Haveri	Legacy Waste Management	Tender to be Invited
497	Haveri	Plantation of SWM Site Burial Ground and selected places of town limit	Tender to be Invited
498	Haveri	Construction of Dry waste collection Center	Tender to be Invited
499	Haveri	Installation of Electro Mechanical Screening Machine in SWM Site	Tender to be Invited
500	Haveri	Construction of Truss Storage cum. recycling shed in SWM Site	Work Completed
501	Haveri	Truss for Reception Area	Tender to be Invited
502	Haveri	Purchase of Push Carts	Tender to be Invited
503	Haveri	Construction of E-Waste Collection Centre at Kamala Nagar R S No 857/B and K	Work Started
504	Haveri	Construction of Dry Waste Centre and Chidambar Nagar and Sriram Nagar	Work Started
505	Haveri	Developing the Parking area at Kamala Nagar in RS No 857/B and K	Work Started
506	Haveri	Construction of Shed for parking SWM Vehicles and Water Service center at SWM SITE	Work Started
507	Haveri	Purchase of 3 Auto Tipper vehicles for SWM	Under Tender Process
508	Haveri	Providing 60 litres Litter bin at Medleri Road Halageri Road and Nehru Market for Solid Waste Collection	Under Tender Process
509	Haveri	Purchase of Auto mounted Jet Spray machine for maintenance of all the Public Toilet and govt office toilet in the city	Tender to be Invited
510	Haveri	Purchase of movable chopping machine for powerding wet waste	Tender to be Invited
511	Haveri	ಪಟ್ಟಣದಲ್ಲಿನ ತ್ಯಾಜ್ಯ ವಿಲೇವಾರಿಗಾಗಿ ಟ್ರಾಕ್ಟರ್ ಟ್ರೈಲರ್ ಖರೀದಿಸುವುದು	Tender to be Invited
512	Haveri	ಪಟ್ಟಣದಲ್ಲಿ ಮನೆ ಮನೆ ಕಸ ಸಂಗ್ರಹಣೆಗಾಗಿ ಬ್ಯಾಟರಿ ಜಾಲಿತ್ ೦೩ ಆಟೋ ಟಿಪ್ಪರ್ ಖರೀದಿಸುವುದು	Tender to be Invited
513	Haveri	ರಟ್ಟಿಹಳ್ಳಿ ಪಟ್ಟಣದಲ್ಲಿ ಮನೆ ಮನೆ ಕಸ ಸಂಗ್ರಹಣೆಗಾಗಿ ಸಾರ್ವಜನಿಕರಿಗೆ ವಿತರಿಸಲು ಡಸ್ಟ್ ಬಿನ್ ಖರೀದಿಸುವುದು	Tender to be Invited
514	Haveri	Purchasing of 01 Tractor and Tractor for SWM Activities	Tender to be Invited
515	Haveri	Purchasing of Mini Tipper for Door to Door collection SWM Activities	Tender to be Invited
516	Haveri	Construction of Aerobic Cover less Composting pad in SWM Site	Tender to be Invited
517	Haveri	Pad for Reception Area ULB Share	Tender to be Invited
518	Haveri	Shelter for Reception Area ULB Share	Tender to be Invited

ಅನುಬಂಧ-

(13)

ಕ್ರ.ಸಂ	ಪಟ್ಟಣ ಹೆಸರು	ಪ್ರಯೋಜನಕರವಾದ ಕೆಸರು	ಪರಿಸ್ಥಿತಿ
519	Haveri	Repairs and Maintainans of Existing Compound Wall and Main Gate ULB Share	Work Started
520	Haveri	Repairs and Maintainans of Vermi Compost Plant and Shifting of waste from Land fill Area for Levelling Purpose ULB Share	Work Started
521	Haveri	Repairs and Maintainans of Machineris, Machinery shed and Rain water Harvesting System in SWM Site ULB Share	Work Started
522	Haveri	Providing water supply facility at SWM Land fill site	Work Started
523	Haveri	Construction of RCC Drain and CD at SWM Landfill site	Work Completed
524	Haveri	Construction of CC Road at SWM Landfill site	Work Completed
525	Haveri	Installing of truss to Shed at SWM Landfill site	Work Started
526	Haveri	Grant Reserved for Grey water Management DPR Preparation	Work Completed
527	Kalaburagi	Purchasing Tantom for SWM Maintenance in Afzalpur Town.	Work Started
528	Kalaburagi	Purchasing of Tyre to SWM Vehicle Maintenance in Afzalpur Town.	Work Started
529	Kalaburagi	Construction of Windrow Platform in SWM Site in Afzalpur Town.	Work Started
530	Kalaburagi	Installation of CC Cameras for SWM Maintenance in Various Places in Afzalpur Town.	Work Started
531	Kalaburagi	Purchasing Tractor with Trolley for SWM Maintenance in Afzalpur Town.	Work Started
532	Kalaburagi	Purchase of Sucking Machine for SWM Site	Work Started
533	Kalaburagi	Fixing of Gate and Name Plate to SWM Site Main Entrance	Work Started
534	Kalaburagi	Drilling of Borewell at SWM Site	Work Started
535	Kalaburagi	Fixing of CC Camera at SWM Site	Work Completed
536	Kalaburagi	Purchase of Ditch and Nala Cleaning Machine to SWM Site	Work Completed
537	Kalaburagi	Purchase of 20/30 TPH Bailing Machine to SWM Site	Work Completed
538	Kalaburagi	Amount Reserved For Electrical Work	Work Started
539	Kalaburagi	Repairs and Maintenance of existing SWM Vehicles In Chincholi Town.	Work Started
540	Kalaburagi	Insurance to SWM Vehicles In Chincholi Town.	Work Started
541	Kalaburagi	Purchase of safety equipments to PKs Hand gloues Mask and Gum Boots etc. In Chincholi Town.	Work Started

ಅನುಬಂಧ-1

ಕ್ರ.ಸಂ	ಜಿಲ್ಲೆಯ ಹೆಸರು	ಕಾರ್ಯಗಾರದ ಹೆಸರು	ಸ್ಥಿತಿ
542	Kalaburagi	Purchase of equipments for maintenance of SWM Butti safuki Barigi and others In Chincholi Town.	Work Completed
543	Kalaburagi	Purchase of Chemicals Malathon fogging fuel etc. In Chincholi Town.	Work Completed
544	Kalaburagi	Providing electricity connection to existing dry waste centre At Bidar Road In Chincholi Town.	Under Tender Process
545	Kalaburagi	Purchase of bio culture chemical for mannure preparation at SWM site In Chincholi Town.	Work Completed
546	Kalaburagi	Purchase of Bailing Machine to dry waste collection centre In Chincholi Town.	Work Completed
547	Kalaburagi	Purchase of Tractor and Trailor In Chincholi Town.	Work Started
548	Kalaburagi	Maintenance of SWM existing vehicle for fuel In Chincholi Town.	Work Completed
549	Kalaburagi	Construction of Windrow Platform at SWM Site	Work Started
550	Kalaburagi	Construction of Screening Shed at SWM Site	Tender to be invited
551	Kalaburagi	Repair and Maintenance for SWM Vehicles	Work Started
552	Kalaburagi	purchase of Hi tech Blouder(1) TATA AC(1) & Multi purpose vehicle(1) for SWM site works	Under Tender Process
553	Kalaburagi	Compactor 8 Nos (14 cum - 16 Cum)	Work Completed
554	Kalaburagi	Auto Tipper 20 Nos (container capacity of 2 Cum - 3 Cum)	Work Completed
555	Kalaburagi	Tractor with Trailer 8 Nos (50 HP Engine Capacity)	Under Tender Process
556	Kalaburagi	Garrage Shed Extention and other works	Work Started
557	Kalaburagi	O&M of Vehicles	Work Started
558	Kalaburagi	Vehicle Denting and Painting, Electrification of Garrage shed	Tender to be Invited
559	Kalaburagi	I.E.C. Painting	Work Started
560	Kalaburagi	Purchase of auto tipper for door to door collection of waste In Kalagi Town.	Work Started
561	Kalaburagi	Purchase of fuel to SWM Vehicles In Kalagi Town.	Under Tender Process
562	Kalaburagi	Purchase of Land for SWM Site In Kalagi Town.	Work Started
563	Kalaburagi	kamalapur town waste collection disposal purpose purchasing of tractor and tray	Tender to be Invited
564	Kalaburagi	kamalapur town waste collection disposal purpose purchasing two Auto tipper s	Tender to be Invited

ಅನುಬಂಧ -

ಕ್ರ.ಸಂ	ಫಲಾನುಭವಿ ಹೆಸರು	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಪರಿಸ್ಥಿತಿ
565	Kalaburagi	kamalapur town wast collection disposal purpose purchasing 10 pushcarts	Tender to be Invited
566	Kalaburagi	Purchasing and Supplying of JCB (3DX) to Sedam TMC	Under Tender Process
567	Kalaburagi	Construction of water Sump at Kodla cross near SWM Site in sedam town	Work Started
568	Kalaburagi	Construction of Compound wall at SWM Site in sedam town	Work Started
569	Kalaburagi	SWM Site weigh bridge repair work	Under Tender Process
570	Kalaburagi	Purchasing and supplying of Sanitation materials to Sedam TMC	Tender to be Invited
571	Kalaburagi	Supply and Installation of lights in vermi compost shed in SWM Site	Tender to be Invited
572	Kalaburagi	Purchase of Push Carts for door to door collection	Under Tender Process
573	Kalaburagi	Gardening grass mat and tree Plantation in SWM Site	Under Tender Process
574	Kalaburagi	Wall Painting Compound wall and vermi compost shed wall in SWM Site	Tender to be Invited
575	Kalaburagi	Providing Flooring , windows and Gate to Presorting Shed at SWM Site Bhankur	Work Started
576	Kalaburagi	Construction of Internal roads At SWM site Bhankur	Work Completed
577	Kalaburagi	Purchase 4 wheel 4 Auto Tipper for transportation of waste and Auto Mounted Fogging Machine BS VI in Shahabad Town	Work Started
578	Kalaburagi	Purchase of Tractor trailer Gully suction machine at NAC Shahabad	Tender to be Invited
579	Kalaburagi	Purchase of SWM Safety equipment to PourKarnika	Tender to be Invited
580	Kalaburagi	Purchase of SWM equipment to PourKarnika like Butti, Saluke, Barige and other materials	Tender to be Invited
581	Kalaburagi	Purchase of SWM related Chemical materials like Malathion, Fogging fuel and ect	Tender to be Invited
582	Kalaburagi	Purchasing of Dust bin for segregation of Dry and Wet waste to distribute to public under at Wadi Town	Under Tender Process
583	Kalaburagi	Sanitary Napkin disposal machine (Incinerator) A) Chemocal prayer machine for SWM Site-1 B) Fogging Machine-1	Work Started
584	Kalaburagi	KGID insurance for all Muniपाल vehicles in Wadi TMC	Work Started
585	Kalaburagi	Construction of Shed and CC Road for Garbage segregation platform at SWM Site at Wadi Town,	Work Started
586	Kalaburagi	Converting Dumper pacer to Garbage collection tipper vehicle at SWM Site at Wadi Town	Under Tender Process
587	Kalaburagi	Purchase of new tractor with Trailer for solid waste management at TP Yadrami	Under Tender Process

ಅನುಬಂಧ-1

ಕ್ರ.ಸಂ	ಕಠ್ಲಯ ವಸವ	ಕಾಮಗಾರಿಯ ವಸವ	ಜರಾ
588	Kalaburagi	Purchase of new auto tipper of capacity 2.50 Cum at TP Yadrami	Under Tender Process
589	Kalaburagi	Purchase of new tractor trailer Gully suction machine at TP Yadrami	Under Tender Process
590	Kalaburagi	Purchase of Two new Fogging machines at TP Yadrami	Tender to be Invited
591	Kalaburagi	Purchase of handcart/pushcart for TP Yadrami	Tender to be Invited
592	Kalaburagi	Fixing of GPS unit for Vehicles with annual subscription charges (4 units) at TP Yadrami	Tender to be Invited
593	Kalaburagi	Amount reserved for payment of vehicle insurance that is being purchased for solid waste management at TP Yadrami	Tender to be Invited
594	Kodagu	ಕುಶಾಲನಗರ ಪಟ್ಟಣ ವಂಚಾಯಿತಿ ವ್ಯಾಪ್ತಿಯ ಪಾರಂಪರಿಕ ತ್ಯಾಜ್ಯವನ್ನು ವಿಲೇವಾರಿ ಮಾಡಲು ಸಂಸ್ಕರಣೆ ಕೈಗೊಳ್ಳುವ	Tender to be Invited
595	Kodagu	ಸ್ವಚ್ಛಭಾರತ ಮಿಷನ್‌ನಡಿಯಲ್ಲಿ ಸಿದ್ಧಪಡಿಸಿರುವ ಸಮಗ್ರ ಘನತ್ಯಾಜ್ಯ ವಸ್ತು ನಿರ್ವಹಣೆಯಡಿ ಕೈಗೊಳ್ಳುವ ಕಾಮಗಾರಿಗಳಿಗಾಗಿ ಮೀಸಲಿರಿಸಿದ್ದು	Tender to be Invited
596	Kodagu	Processing and disposal of legacy waste at Kamangeri Madikeri Kodagu district landfill site of sy No 471/1 of Madikeri emc	Under Tender Process
597	Kodagu	Disposal of legacy waste in landfill site in CMC limits Madikeri	Tender to be Invited
598	Kodagu	ಘನತ್ಯಾಜ್ಯ ವಿಲೇವಾರಿ ಘಟಕದಲ್ಲಿ ಕಾಂಪೌಂಡ್ ಹಾಗೂ ಚರಂಡಿ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ	Work Completed
599	Kodagu	ಘನತ್ಯಾಜ್ಯ ವಿಲೇವಾರಿ ಘಟಕದಲ್ಲಿ ಪೈಪ್ ಲೇನ್ ಆಳವಡಿಸುವ ಕಾಮಗಾರಿ	Work Started
600	Kodagu	ಘನತ್ಯಾಜ್ಯ ವಿಲೇವಾರಿ ಘಟಕದಲ್ಲಿ ಕಾವಲುಗಾರನ ಕೊಠಡಿ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ	Work Completed
601	Kodagu	ಸ್ಕ್ವಿಚ್ ಭಾರತ ಬಗ್ಗೆ ಡಿಜಿಟಲ್ ನಾಮ ಫಲಕ ಅಳವಡಿಸುವುದು	Work Completed
602	Kodagu	ವಿರಾಜಪೇಟೆ ಪಟ್ಟಣದ ಶಿವಕೇರಿಯಲ್ಲಿ ಒಣ ಕಸ ಸಂಗ್ರಹಣೆ ಮಾಡಲು ಕೋಣೆ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ	Work Completed
603	Kolar	For Legacy waste Management in Landfill Site	Tender to be Invited
604	Kolar	Purchase of JCB	Tender to be Invited
605	Kolar	Purchase Sucking cum jetting machine.	Under Tender Process
606	Kolar	Approach road development to SWM Site of CMC Kolar	Under Tender Process
607	Kolar	Purchasing of Pushcart to CMC Kolar	Work Started
608	Kolar	Construction of two Nos dry waste Segregation center in CMC Kolar limit	Work Started
609	Kolar	Purchasing of Two Nos of bailing machine to SWM site in CMC Kolar limit	Work Started
610	Kolar	Segregation of Legacy waste in CMC Kolar limit	Tender to be Invited

ಅನುಬಂಧ-

ಕ್ರ.ಸಂ	ಜಿಲ್ಲೆ/ಹೆಸರು	ಕಾರ್ಯನಿರತ ಕೆಲಸ	ಪ್ರಗತಿ
611	Kolar	Supplying and fixing SS Twin bins in commercial areas of CMC Kolar limit	Work Started
612	Kolar	Fund Reserved for Comprehensive development of SWM Land fill site in Malur TMC.	Work Started
613	Kolar	Civil and Electrical work at SWM Maintenance Plant	Work Started
614	Kolar	Construction of Shed for SWM Vehicles behind Mulbagal cmc office	Work Completed
615	Kolar	Construction of Dry Waste Collection center at Ward 03, 09, and 30 CMC KGF.	Work Started
616	Kolar	Legacy waste under Solid Waste Management CMC KGF.	Tender to be Invited
617	Kolar	Reserved for SWM DPR Civil works	Tender to be Invited
618	Kolar	Purchasing of Auto Tippers under SWM CMC KGF.	Tender to be Invited
619	Kolar	Construction of Biogas plant at MG Market CMC KGF.	Tender to be Invited
620	Kolar	Purchasing of Dust bins for Dry and wet waste collection CMC KGF.	Tender to be Invited
621	Kolar	Providing and fixing of CC Camera at KGF CMC Limits Blackspot CMC KGF.	Tender to be Invited
622	Kolar	Matching Grant For Purchase of 15TPD Compost Plant And Machinery Under Swachh Bharath mission	Tender to be Invited
623	Koppal	Bhagyanagar - Construction & Continuation work of Compound Wall at S.W.M. Land fill site i.e., Sy. No. 604/1 & 605/2 of Koppal town.	Work Started
624	Koppal	Monsoon Shed Construction Works at Gangavati City Solid Waste Management Unit.	Work Started
625	Koppal	Construction of Digest Collection Center-02 in Gangawati	Work Started
626	Koppal	About the purchase of 3G Aghi (JCB) for the cleanliness of Gangavati city and for the clearance of unauthorized sewers and buildings.	Work Completed
627	Koppal	Landfill site construction at Gangavati city solid waste management plant.	Work Started
628	Koppal	Reserved Amount for Legacy Waste DPR for Gangawati City Solid Waste Management Unit.	Work Started
629	Koppal	Various Works at SWM Plant in Kanakagiri Town	Tender to be Invited
630	Koppal	Amount Reserved for SWM Landfill site Development after the purchase of SWM Land at TMC Karatagi limit	Tender to be Invited
631	Koppal	Purchase and fixing of Coconut Crusher Machine in swm site at koppal cmc limit.	Work Started
632	Koppal	Construction and Extension of SWM Vehicle shed in koppal city	Work Completed

ಅನುಬಂಧ-

ಕ್ರ.ಸಂ	ಜಿಲ್ಲೆಯ ಹೆಸರು	ಸಾಮಗಾರಿಯ ಹೆಸರು	ಪರಿಸ್ಥಿತಿ
633	Koppal	Purchasing and fixing of Water Sprayer set and Air pumping machine and construction of Ramp in SWM Vehicle shed Koppal city	Work Completed
634	Koppal	Construction of Compound wall Around SWM Site in Koppal city	Work Completed
635	Koppal	Construction of water storage tank and providing and laying of pipeline in SWM site at Koppal city	Work Completed
636	Koppal	CONSTRUCTION OF ROAD FOR SWM SITE	Under Tender Process
637	Koppal	Purchasing of Backhoe Loader to TMC Kushtagi Office for SWM Works Purpose	Work Completed
638	Koppal	Purchasing of Street Sweeping Machine to TMC Kushtagi Office	Under Tender Process
639	Koppal	Purchase of sucking machine	Work Started
640	Koppal	Purchase of one auto tipper	Work Completed
641	Koppal	Purchase of Fogging Machine	Work Completed
642	Koppal	Amount reserve for development work to the SWM Land fill site in TP Tavaragera Limit	Tender to be Invited
643	Koppal	CONSTRUCTION OF COMPOUND WALL TO SWM SITE AT YELBURGA TOWN	Work Started
644	Mandya	To purchase Tractor Trailer to dispose solid waste (2 no.s Tractor Engine and 2 no.s Tractor Trailer)	Work Completed
645	Mandya	Development work of internal road in Solid Waste Management Unit	Work Completed
646	Mandya	To pay deficit grants to purchase Tractor Trailer (2 no.s)	Work Completed
647	Mandya	Fulfilling The Shortage amount to Procure the Back hoe loader Vehicle for Solid Waste Management	Under Tender Process
648	Mandya	Quantification and Disposal Related to Legacy Waste Management	Work Started
649	Mandya	Providing G.P.S Tracking System for Purchased vehicles for SWM and To Maintain 2 Years	Work Started
650	Mandya	Providing and Fixing of CC TV Cameras in Public Utility Places in commercial Areas to Avoid Throwing Garbage	Work Started
651	Mandya	Construction of SWM Processing Shed in Landfill Site at Devaliganapura	Under Tender Process
652	Mandya	Construction of Bridge at Yathagadahalli Road Near STP plant	Work Started
653	Mandya	Providing and installation of suitable motor, pump, pipeline, Construction of Pump house, electrification works and CESC Deposit etc., from VC Canal (near Kalenahalli) to SWM Landfill site CMC Mandya	Work Started

ಅನುಬಂಧ-1

ಕ್ರ.ಸಂ	ಜಿಲ್ಲೆಯ ಹೆಸರು	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಪರಿಸ್ಥಿತಿ
654	Mandya	Buying of new 2 number tractor and trailer (instead of- Municipal Solid Waste Disposal Dumper Placer KA-11- 7279 and KA 11- 7278 Vehicles are useless)	Work Started
655	Mandya	Purchasing for 2 x100L Twin Bin to collect garbage in Commercial areas and parks within municipal limits in Mandya.	Work Started
656	Mandya	Purchase for Sanitary pad incirators of all public toilets in CMC Mandya	Work Started
657	Mandya	Providing and install CCTV and camera in the Land fill site (Kalenahalli)	Work Started
658	Mandya	Disposal of legacy wastes in the Land fill site	Tender to be invited
659	Mandya	Buying 2 new auto tippers (instead of Municipal Solid Waste Disposal Old Auto Tippers KA11 B-0852 and KA11B-0850 vehicles are useless)	Work Started
660	Mandya	Providing and fixing 70 No of Steel Twin Bins (Garbage Litterbins) at Town Main Roads for Solid Waste Management.	Work Started
661	Mandya	Providing 10 No of Pushcarts with buckets for Solid Waste Management.	Work Started
662	Mandya	Providing 5Tonne Capacity Tractor with Hydraulic Trailer for Solid Waste Management.	Work Completed
663	Mandya	To Pay CESCOP Pandavapura for 80KW Elecric Supply at SWM Landfil Site for Fixing Machinaries	Work Completed
664	Mandya	Construction of Shelter to SWM Vehicles at Srirangapatna TMC Office Premises	Work Started
665	Mandya	Construction of Processing and Storage Shead at Solid waste decentralised plant at chandagalu road in Srirangapatna TMC Limit	Work Completed
666	Mandya	Purchasing of new Landfill site and solid waste management in Belluru TP Limits	Tender to be invited
667	Mysuru	PURCHASING TRACTOR MOUNTED DOZER FOR SWM OF BANNUR TMC	Under Tender Process
668	Mysuru	PURCHASING WEED CUTTER TO SWM OF BANNUR TMC LIMITS	Work Completed
669	Mysuru	PROVING PIPELINE AT SWM LANDFILL SITE OF BANNUR TMC	Work Completed
670	Mysuru	LEGENCY WASTE PROCESSING OF SWM AT BANNUR TMC LIMITS	Under Tender Process
671	Mysuru	ಹೆಚ್.ಡಿ.ಕೋಟೆ ಪುರಸಭೆ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಘನತ್ಯಾಜ್ಯ ವಸ್ತು ವಿಲೇವಾರಿ ಮಾಡುವ ವಾಹನಗಳಿಗೆ ಪಾರ್ಕಿಂಗ್ ಶೆಡ್ ನಿರ್ಮಾಣ	Under Tender Process
672	Mysuru	Payment of shortfall amount to the work of Treatment and disposing Legacy waste at the Landfill site of CMC Hunsur	Under Tender Process

ಅನುಬಂಧ-

ಕ್ರ.ಸಂ	ಜಿಲ್ಲೆಯ ಹೆಸರು	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಪ್ರಗತಿ
673	Mysuru	ಪುರಸಭೆಯ ವಿಂಗಡಿಸಿರುವ ಘನತ್ಯಾಜ್ಯ ಸಂಗ್ರಹಕ್ಕಾಗಿ 3 ಟ್ರ್ಯಾಕ್ಟರ್ ಟ್ರೈಲರ್‌ಗಳಿಗೆ ಕಂಪಾರ್ಟ್‌ಮೆಂಟ್ ಒದಗಿಸಲು	Work Started
674	Mysuru	ಮೂಡಲಕೊಪ್ಪಲು ಘನತ್ಯಾಜ್ಯ ವಸ್ತು ವಿಲೇವಾರಿ ಘಟಕದಲ್ಲಿನ ಮುಖ್ಯ ದ್ವಾರದಲ್ಲಿ ಮತ್ತು ಘಟಕದ ಎಲ್ಲಾ ಭಾಗಗಳಿಗೆ ನಾಮಫಲಕ ಅಳವಡಿಸಲು.	Under Tender Process
675	Mysuru	SWM D.P.R ನ ಪ್ರಕಾರ ಮೂಡಲಕೊಪ್ಪಲು ಘನತ್ಯಾಜ್ಯ ವಸ್ತು ವಿಲೇವಾರಿ ಘಟಕದಲ್ಲಿ 4 ಸಂಖ್ಯೆ ಸಿ.ಸಿ.ಟಿ.ವಿ ಅಳವಡಿಸಲು	Work Completed
676	Mysuru	ಮೂಡಲಕೊಪ್ಪಲು ಘನತ್ಯಾಜ್ಯ ವಸ್ತು ವಿಲೇವಾರಿ ಘಟಕದಲ್ಲಿ ಒಣ ಕಸ ಸಂಗ್ರಹಣೆಗಾಗಿ WOODEN(ಮರದ) ಕಂಪಾರ್ಟ್‌ಮೆಂಟ್‌ಗಳ ಖರೀದಿಗಾಗಿ	Under Tender Process
677	Mysuru	ಮೂಡಲಕೊಪ್ಪಲು ಘನತ್ಯಾಜ್ಯ ವಸ್ತು ವಿಲೇವಾರಿ ಜಾಗದಲ್ಲಿರುವ ಲೆಗೆನಿ, ವೆಸ್ಟ್‌ಅನ್ನು ಫೋಸೆಸ್ ಮಾಡಿ ವೆಸ್ಟ್ ಕ್ಲಿಯರ್ ಮಾಡಲು	Under Tender Process
678	Mysuru	ಮೈಸೂರು ಮಹಾನಗರ ಪಾಲಿಕೆಯ ವಿದ್ಯಾರಣ್ಯಪುರಂ ಹಾಗೂ ಕೆಸರೆಯಲ್ಲಿ ಇ- ವೆಸ್ಟ್ ಸಂಗ್ರಹಣಾ ಕೇಂದ್ರವನ್ನು ನಿರ್ಮಾಣ ಮಾಡುವ ಕಾಮಗಾರಿ	Under Tender Process
679	Mysuru	ಮೈಸೂರು ಮಹಾನಗರ ಪಾಲಿಕೆಯ ರಾಯನಕರೆ ಘನ ತ್ಯಾಜ್ಯ ನಿರ್ವಹಣಾ ಘಟಕಕ್ಕೆ ಸಂಪರ್ಕ ಕಲ್ಪಿಸಲು ಸಂಪರ್ಕ ರಸ್ತೆ ನಿರ್ಮಿಸುವ ಕಾಮಗಾರಿ	Under Tender Process
680	Mysuru	ವಲಯ ಕಚೇರಿ-05 ರ ಹೆಬ್ಬಾಳು ಹೈಟೆನ್ಸನ್ ಪಾರ್ಕ್‌ನಲ್ಲಿ ಶೂನ್ಯ ಘನತ್ಯಾಜ್ಯ ನಿರ್ವಹಣಾ ಘಟಕ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ.(SWM)	Work Started
681	Mysuru	ವಲಯ ಕಚೇರಿ-08 ರ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಶೂನ್ಯತ್ಯಾಜ್ಯ ನಿರ್ವಹಣೆಗೆ ಗಾರ್ಬೇಜ್ ಶೇಖರಣಾ ಶೆಡ್ ನಿರ್ಮಿಸುವ ಕಾಮಗಾರಿ.	Under Tender Process
682	Mysuru	ವಲಯ ಕಚೇರಿ-05ರ ವ್ಯಾಪ್ತಿಯಲ್ಲಿರುವ ಕುಂಬಾರಕೊಪ್ಪಲಿನ ಘನ ತ್ಯಾಜ್ಯ ನಿರ್ವಹಣಾ ಘಟಕದಲ್ಲಿ ಮುಂದುವರಿದ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ.	Under Tender Process
683	Mysuru	ಮೈಸೂರು ಮಹಾನಗರ ಪಾಲಿಕೆಯ ವಿದ್ಯಾರಣ್ಯಪುರಂನಲ್ಲಿರುವ ಘನತ್ಯಾಜ್ಯ ನಿರ್ವಹಣಾ ಘಟಕಕ್ಕೆ 2 ಸಂಖ್ಯೆ ಸ್ಪಿರ್ ಲೋಡರ್‌ಗಳನ್ನು ಖರೀದಿಸುವ ಕಾಮಗಾರಿ	Under Tender Process
684	Mysuru	ಕೆಸರ ಘನತ್ಯಾಜ್ಯ ನಿರ್ವಹಣಾ ಘಟಕದಲ್ಲಿ ಅಗ್ನಿ ಅನಾಹುತ ತಪ್ಪಿಸಲು ಫೈರ್ ಹೈಡ್ರೇಟ್ ಸಿಸ್ಟಂ ಅಳವಡಿಸುವ ಕಾಮಗಾರಿ.	Under Tender Process
685	Mysuru	ವಿದ್ಯಾರಣ್ಯಪುರಂ ಘನತ್ಯಾಜ್ಯ ನಿರ್ವಹಣಾ ಘಟಕದಲ್ಲಿ ಅಗ್ನಿ ಅನಾಹುತ ತಪ್ಪಿಸಲು ಫೈರ್ ಹೈಡ್ರೇಟ್ ಸಿಸ್ಟಂ ಅಳವಡಿಸುವ ಕಾಮಗಾರಿ.	Under Tender Process
686	Mysuru	ವಲಯ ಕಚೇರಿ-01, 02 ಮತ್ತು 06 ರಲ್ಲಿ ಪ್ಲಾಸ್ಟಿಕ್ ಪೆಲೆಟ್ಟಿಸರ್ ಮೆಷಿನ್ ಅಳವಡಿಸುವ ಕಾಮಗಾರಿ.	Under Tender Process
687	Mysuru	ವಲಯ ಕಚೇರಿ-01, 02, 05 ರ ವ್ಯಾಪ್ತಿಯಲ್ಲಿರುವ ಶೂನ್ಯ ತ್ಯಾಜ್ಯ ನಿರ್ವಹಣಾ ಘಟಕಕ್ಕೆ ಬೇಲಿಂಗ್ ಮೆಷಿನ್ ಖರೀದಿಸುವ	Under Tender Process
688	Mysuru	ವಲಯ ಕಚೇರಿ-01ರ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಗಾರ್ಬೇಜ್ ವಲ್ವುರಬಲ್ ಪಾಯಿಂಟ್‌ಗಳನ್ನು conversion ಮಾಡುವ ಕಾಮಗಾರಿ.	Work Started
689	Mysuru	ವಲಯ ಕಚೇರಿ-06, 07, 08 ಮತ್ತು 09 ರ ವ್ಯಾಪ್ತಿಯಲ್ಲಿರುವ ಶೂನ್ಯ ತ್ಯಾಜ್ಯ ನಿರ್ವಹಣಾ ಘಟಕಕ್ಕೆ ಬೇಲಿಂಗ್ ಮೆಷಿನ್	Under Tender Process
690	Mysuru	ವಲಯ ಕಚೇರಿ-02ರ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಗಾರ್ಬೇಜ್ ವಲ್ವುರಬಲ್ ಪಾಯಿಂಟ್‌ಗಳನ್ನು conversion ಮಾಡುವ ಕಾಮಗಾರಿ.	Work Started

ಅನುಬಂಧ-2

ಕ್ರ.ಸಂ	ಜಿಲ್ಲೆಯ ಹೆಸರು	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಪರಿಸ್ಥಿತಿ
691	Mysuru	ವಲಯ ಕಚೇರಿ-03ರ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಗಾರ್ಬೇಜ್ ವಲ್ನುರಬಲ್ ಪಾಯಿಂಟ್‌ಗಳನ್ನು conversion ಮಾಡುವ ಕಾಮಗಾರಿ.	Work Started
692	Mysuru	ವಲಯ ಕಚೇರಿ-04ರ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಗಾರ್ಬೇಜ್ ವಲ್ನುರಬಲ್ ಪಾಯಿಂಟ್‌ಗಳನ್ನು conversion ಮಾಡುವ ಕಾಮಗಾರಿ	Work Started
693	Mysuru	ವಲಯ ಕಚೇರಿ-05ರ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಗಾರ್ಬೇಜ್ ವಲ್ನುರಬಲ್ ಪಾಯಿಂಟ್‌ಗಳನ್ನು conversion ಮಾಡುವ ಕಾಮಗಾರಿ.	Work Started
694	Mysuru	ವಲಯ ಕಚೇರಿ-06ರ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಗಾರ್ಬೇಜ್ ವಲ್ನುರಬಲ್ ಪಾಯಿಂಟ್‌ಗಳನ್ನು conversion ಮಾಡುವ ಕಾಮಗಾರಿ.	Work Started
695	Mysuru	ವಲಯ ಕಚೇರಿ-07ರ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಗಾರ್ಬೇಜ್ ವಲ್ನುರಬಲ್ ಪಾಯಿಂಟ್‌ಗಳನ್ನು conversion ಮಾಡುವ ಕಾಮಗಾರಿ.	Work Started
696	Mysuru	ವಲಯ ಕಚೇರಿ-08ರ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಗಾರ್ಬೇಜ್ ವಲ್ನುರಬಲ್ ಪಾಯಿಂಟ್‌ಗಳನ್ನು conversion ಮಾಡುವ ಕಾಮಗಾರಿ.	Under Tender Process
697	Mysuru	ವಲಯ ಕಚೇರಿ-09ರ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಗಾರ್ಬೇಜ್ ವಲ್ನುರಬಲ್ ಪಾಯಿಂಟ್‌ಗಳನ್ನು conversion ಮಾಡುವ ಕಾಮಗಾರಿ.	Work Started
698	Mysuru	ನಂಜನಗೂಡು ನಗರಸಭೆ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಐ.ಇ.ಸಿ. ಚಟುವಟಿಕೆಗಳ ಬಗ್ಗೆ ಪ್ರಚಾರಪಡಿಸಲು Electronic Display Board ಅಳವಡಿಸಲು	Work Completed
699	Mysuru	ನಂಜನಗೂಡು ನಗರಸಭೆ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಘನತ್ಯಾಜ್ಯ ವಸ್ತು ವಿಲೇವಾರಿ ಮಾಡಲು ತಳ್ಳುವ ಗಾಡಿಗಳನ್ನು ಖರೀದಿಸಲು	Work Completed
700	Mysuru	ನಂಜನಗೂಡು ನಗರಸಭೆಯ ನೆಲ ಭರ್ತಿ ಜಾಗದಲ್ಲಿ ಶೇಖರಣೆಯಾಗಿರುವ ಪಾರಂಪರಿಕ ಘನ ತ್ಯಾಜ್ಯವನ್ನು (Legacy Waste)ವಿಲೇವಾರಿ ಮಾಡುವ ಕಾಮಗಾರಿ.	Under Tender Process
701	Mysuru	ನಂಜನಗೂಡು ನಗರಸಭೆ ವ್ಯಾಪ್ತಿಯಲ್ಲಿನ ವಾಣಿಜ್ಯ ರಸ್ತೆ ಪ್ರದೇಶಗಳಲ್ಲಿ ಅಳವಡಿಸಲು ಸ್ಕ್ರೀಲ್ ಲಿಟ್ಟರ್ ಬಿನ್ಸ್ ಖರೀದಿಸುವ ಕಾಮಗಾರಿ.	Work Completed
702	Mysuru	ನಂಜನಗೂಡು ನಗರಸಭಾ ವ್ಯಾಪ್ತಿಯ ಘನತ್ಯಾಜ್ಯ ವಸ್ತು ವಿಲೇವಾರಿ ಘಟಕದಲ್ಲಿರುವ 3 ಶೆಡ್‌ಗಳಲ್ಲಿ ಕಾಂಪೌಂಡ್ ಗೋಡೆ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ ಹಾಗೂ ವರ್ಮಿ ಕಾಂಪೋಸ್ಟ್ ಪಿಟ್	Work Started
703	Mysuru	Purchase of 2 Nos Auto Tipper for door to door collection TMC Periyapatna	Work Completed
704	Mysuru	Construction of processing shed and platform in Kaggundi landfill site TMC Periyapatna	Work Completed
705	Mysuru	ಸರಗೂರು ಪಟ್ಟಣ ಪಂಚಾಯಿತಿ ಘನತ್ಯಾಜ್ಯ ವಸ್ತು ವಿಲೇವಾರಿ ಘಟಕದಲ್ಲಿ ಕಾಂಪೌಂಡ್ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ	Under Tender Process
706	Mysuru	INSTALLATION OF NAPKIN VENDING MACHINE AT PUBLIC/COMMUNITY TOILETS IN T NARASIPURA TMC LIMIT	Work Started
707	Mysuru	INSTALLATION OF NAPKIN INCINERATORS AT PUBLIC/COMMUNITY TOILETS IN T NARASIPURA LIMIT	Work Started
708	Mysuru	CHANGE OF SUCKING CUM JETTING MACHINE MOTOR AND HOSE PIPE FOR EXISTING SUCKING CUM JETTING MACHINE OF TMC T NARASIPURA	Work Completed
709	Mysuru	INCREASING CAPACITY AND MAKING COVERED SYSTEM FOR NEWLY PURCHASED 2 TRACTOR TRAILORS FOR TRANSPORTING SOLID WASTE AS PER	Work Completed

ಅನುಬಂಧ-

ಕ್ರ.ಸಂ	ಜಿಲ್ಲೆಯ ಹೆಸರು	ಇನುಗಾರಿಯ ಹೆಸರು	ಪರಿಸ್ಥಿತಿ
710	Mysuru	CONSTRUCTION OF COMPOUND WALL AND DEVELOPMENTAL WORK AT ZERO WASTE MANAGEMENT UNIT.	Work Started
711	Mysuru	TO CREATE PUBLIC AWARENESS ON SOURCE SEGREGATION BY PURCHASING AND DISTRIBUTION OF ADDITIONAL 3000 PAIRS OF BLUE AND GREEN GARBAGE BINS TO ADDITIONAL HOUSEHOLDS OF ALL 23 WARDS OF TMC T NARASIPURA LIMIT	Work Completed
712	Mysuru	PURCHASE OF 04 NUMBER OF BATTERY OPERATED VEHICLES FOR GARBAGE COLLECTION AT SMALL STREET OF TMC T NARASIPURA LIMIT.	Work Started
713	Mysuru	PURCHASE OF 01 NUMBER OF 58 HP TRACTOR MOUNTED DOZER FOR TMC T NARASIPURA	Work Started
714	Mysuru	PURCHASE AND INSTALLATION OF 02 NUMBER OF OUTDOOR LED DISPLAY FOR THE PURPOSE OF CREATING PUBLIC AWARENESS ON WASTE	Work Started
715	Raichur	Purchase of Vehicle Mounted Sucking Machine of 3000 Liter Capacity	Tender to be Invited
716	Raichur	Purchase of Tractor Mounted Front Loader with Back hoe	Tender to be Invited
717	Raichur	ದೇವದುರ್ಗ ಪುರಸಭೆ ವ್ಯಾಪ್ತಿಯ ಘನತ್ಯಾಜ್ಯ ವಿಲೇವಾರಿ ಘಟಕದಲ್ಲಿ 11 ಕೆ.ವಿ ವಿದ್ಯುತ್ ಮುಂದುವರಿದ ಕಾಮಗಾರಿ	Tender to be Invited
718	Raichur	ದೇವದುರ್ಗ ಪುರಸಭೆ ವ್ಯಾಪ್ತಿಯ ಘನತ್ಯಾಜ್ಯ ವಿಲೇವಾರಿ ಘಟಕದಲ್ಲಿ ಎಳ ನೀರು ತೆಂಗಿನ ಕಾಯಿಯಿಂದ ತೆಂಗಿನ ಹಗ್ಗ	Tender to be Invited
719	Raichur	ದೇವದುರ್ಗ ಪುರಸಭೆ ವ್ಯಾಪ್ತಿಯ ಘನತ್ಯಾಜ್ಯ ವಿಲೇವಾರಿ ಘಟಕದಲ್ಲಿ 80 ಜಿಎಸ್‌ಎಂ ಪೇಪರ್ ಕ್ರಾಫ್ಟ್‌ಯಂತ್ರ	Tender to be Invited
720	Raichur	ದೇವದುರ್ಗ ಪಟ್ಟಣದ ಘನತ್ಯಾಜ್ಯ ವಸ್ತು ವಿಲೇವಾರಿ ಘಟಕದಲ್ಲಿ ಬೋರವಲ್ ಕೊರಡು ಮೋಟಾರ್ ಅಳವಡಿಸಿ	Work Started
721	Raichur	ಟ್ರ್ಯಾಕ್ಟರ್ ಟೇಲರ್ ಒಂದು ಸಂಖ್ಯೆ ಖರೀದಿಸುವುದು.	Tender to be Invited
722	Raichur	ಪೌರಾ ಕಾರ್ಮಿಕರಿಗೆ ಸುರಕ್ಷಾ ಸಲಕರಣೆಗಳು ಪರಿಕರಗಳು ಹಾಗೂ ಸಮವಸ್ತ್ರ ಖರೀದಿಸುವುದು	Tender to be Invited
723	Raichur	ಘನತ್ಯಾಜ್ಯ ವಸ್ತುಗಳ ನಿರ್ವಹಣೆಗೆ ಪುಷಕಾಟ ಖರೀದಿಸುವುದು	Tender to be Invited
724	Raichur	ಹಸಿ ಕಸ ಒಣ ಕಸ ವಿಂಗಡಣೆ 10 ಲೀಟರ್ ಬಿನ್ ಖರೀದಿಸುವುದು	Tender to be Invited
725	Raichur	ಟ್ರ್ಯಾಕ್ಟರ್ ಮೌಂಟೆಡ್ ಸಕಿಂಗ್ ಮಷೀನ್ ಒಂದು ಸಂಖ್ಯೆ ಖರೀದಿಸುವುದು	Tender to be Invited
726	Raichur	ಮಾರ್ಕೆಟ್ ಏರಿಯಾದಲ್ಲಿ ಕಮರ್ಷಿಯಲ್ ಒಂದು ಸಂಖ್ಯೆ ಬಿನ್ ಖರೀದಿಸುವುದು	Tender to be Invited
727	Raichur	ಸಕಿಂಗ್ ಮಷೀನ್ ಮೌಂಟೆಡ್ ನಾಹನ ಜೊತೆಗೆ(3000 ಲೀಟರ್ ಸಾಮರ್ಥ್ಯ)ಖರೀದಿಸುವುದು	Tender to be Invited
728	Raichur	ಕವಿತಾಳ ಪಟ್ಟಣ ಪಂಚಾಯತ ವ್ಯಾಪ್ತಿಯಲ್ಲಿನ ವಾಣಿಜ್ಯ ಮಳಿಗೆಗಳ ಹಿಂಭಾಗದಲ್ಲಿ ಘನತ್ಯಾಜ್ಯ ನಿರ್ವಹಣೆಯ	Work Completed

ಅನುಬಂಧ -

ಕ್ರ.ಸಂ	ಚಿಲ್ಲೆಯ ಹೆಸರು	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಹಂತ
729	Raichur	ಲಿಂಗಸುಗೂರು ಪುರಸಭೆ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಬರುವ ವಾ. ನಂ: 01 ಕರಡಕಲ್ಲು ಮತ್ತು ವಾ. ನಂ: 18 ಹುಲಿಗುಡ್ಡದಲ್ಲಿ ಸಾರ್ವಜನಿಕ	Work Started
730	Raichur	ಘನತ್ಯಾಜ್ಯ ವಸ್ತು ನಿಯಮ 2016 ರಂತೆ ವಾಣಿಜ್ಯ ಸಂಕೀರ್ಣ ರಸ್ತೆಗಳಿಗೆ 100 ಮೀಟರ್ 01 ರಂತೆ ಡಸ್ಟಬಿನ್ ಅಳವಡಿಸುವುದು	Work Started
731	Raichur	ಘನತ್ಯಾಜ್ಯ ವಸ್ತು ನಿರ್ವಹಣೆ ಘಟಕದಲ್ಲಿರುವ ಪರಂಪರೆ ತ್ಯಾಜ್ಯ (Legacy waste Management) ನಿರ್ವಹಣೆ	Tender to be Invited
732	Raichur	ಘನತ್ಯಾಜ್ಯ ವಸ್ತು ನಿರ್ವಹಣೆ ಘಟಕದಲ್ಲಿ ಸಿ.ಸಿ ರಸ್ತೆ ನಿರ್ಮಾಣ	Work Started
733	Raichur	ಆರೋಗ್ಯ ಶಾಖೆಗೆ ಘನತ್ಯಾಜ್ಯ ವಸ್ತು ವಿಲೇ ಮಾಡಲು 04 ಚಕ್ರದ ಎರಡು ಆಟೋ ಟಿಪ್ಪರ ಖರೀದಿ.	Work Completed
734	Raichur	ಹಳೇಯ ಘನತ್ಯಾಜ್ಯ ವಸ್ತು ವಿಲೇವಾರಿ ಸ್ಥಳದ ಸುತ್ತ ಕಂಪೌಂಡ್ ಗೋಡೆ ನಿರ್ಮಿಸುವುದು	Under Tender Process
735	Raichur	Providing water facility to public toilet blocks at ward no 03 23 14 in Maski TMC limits	Work Started
736	Raichur	Procurement of vehicle mounted Sucking machine	Under Tender Process
737	Raichur	Providing 100 liter bins Wet and Dry in commercial spots	Under Tender Process
738	Raichur	Preparation of SWM DPR	Under Tender Process
739	Raichur	Amount reserved for SWM landfill site purchase	Tender to be Invited
740	Raichur	ಮುದಗಲ್ ಪಟ್ಟಣದ ಲೇಗಿಸಿ ತ್ಯಾಜ್ಯ ನಿರ್ವಹಣೆಗಾಗಿ	Tender to be Invited
741	Raichur	ಘನತ್ಯಾಜ್ಯ ವಸ್ತು ನಿರ್ವಹಣಾ ಘಟಕದಲ್ಲಿ ಸಿ.ಸಿ ರಸ್ತೆ ನಿರ್ಮಿಸುವುದು.	Work Completed
742	Raichur	ಸಿಂಧನೂರು ನಗರದ ವಾರ್ಡ್ ನಂ. 17 ರಲ್ಲಿ ಸಾರ್ವಜನಿಕ ಶೌಚಾಲಯಕ್ಕೆ ನೀರಿನ ವ್ಯವಸ್ಥೆ ಹಾಗೂ ಇತರೆ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ	Work Completed
743	Raichur	ಸಿಂಧನೂರು ನಗರದ ವಾರ್ಡ್ ನಂ. 25 ರಲ್ಲಿ ಸಾರ್ವಜನಿಕ ಶೌಚಾಲಯಕ್ಕೆ ನೀರಿನ ವ್ಯವಸ್ಥೆ ಹಾಗೂ ಇತರೆ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ	Work Completed
744	Raichur	ಸಿಂಧನೂರು ನಗರಸಭೆ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಘನತ್ಯಾಜ್ಯ ವಸ್ತುಗಳ ನಿರ್ವಹಣೆಗಾಗಿ ಒಂದು (01) ಟ್ಯಾಕ್ಟರ್‌ನ್ನು ಖರೀದಿಸುವುದು	Work Completed
745	Raichur	ಸಿಂಧನೂರು ನಗರಸಭೆ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಘನತ್ಯಾಜ್ಯ ವಸ್ತುಗಳ ನಿರ್ವಹಣೆಗಾಗಿ ಒಂದು (01) ಟ್ಯಾಕ್ಟರ್ ಟ್ರೈಲರ್ ಖರೀದಿಸುವುದು	Work Completed
746	Raichur	ಸಿಂಧನೂರು ನಗರಸಭೆ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಘನತ್ಯಾಜ್ಯ ವಸ್ತುಗಳ ನಿರ್ವಹಣೆಗಾಗಿ ಐದು (05) ಅಟೋ ಟಿಪ್ಪರಗಳನ್ನು ಖರೀದಿಸುವುದು	Work Started
747	Raichur	ಘನತ್ಯಾಜ್ಯ ವಸ್ತುಗಳ ನಿರ್ವಹಣೆಗಾಗಿ 1,100 ಲೀಟರ್ (08 ಸಂಖ್ಯೆ) ಮತ್ತು 240 ಲೀಟರ್ (25 ಸಂಖ್ಯೆ) ಸಾಮರ್ಥ್ಯದ ಹೆಚ್.ಡಿ.ಪಿ.ಇ ಬಿನ್ ಗಳನ್ನು ಪೂರೈಸುವುದು.	Under Tender Process
748	Raichur	ನಗರದ ಪ್ರಮುಖ ವಾಣಿಜ್ಯ ಪ್ರದೇಶ ಮತ್ತು ಮುಖ್ಯ ರಸ್ತೆಗಳಲ್ಲಿ ಹ್ಯಾಂಗಿಂಗ್ ಲಿಟ್ಟರ್ ಬಿನ್ ತಲಾ 80 ಲೀಟರ್ ಸಾಮರ್ಥ್ಯದ (ಹೆಚ್ ಮತ್ತು ಒಣ ಕಸ ಪ್ರತ್ಯೇಕವಾಗಿ) ಗಳನ್ನು ಪೂರೈಸಿ ಅಳವಡಿಸುವುದು -30 ಸಂಖ್ಯೆ	Under Tender Process

ಅನುಬಂಧ-

ಕ್ರ.ಸಂ	ಪಟ್ಟಿಯ ಹೆಸರು	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಪರಿಸ್ಥಿತಿ
749	Raichur	ಕಸದ ಬ್ಯಾಕ್ ಸ್ವಾಟೆ ಗಳಲ್ಲಿ ಸಿ.ಸಿ. ಟಿ.ವಿ ಕ್ಯಾಮೇರಾ ಮತ್ತು ಮಾಹಿತಿ ಫಲಕಗಳನ್ನು ಪೂರೈಸಿ ಅಳವಡಿಸುವುದು	Under Tender Process
750	Raichur	ನಗರದ ಮಹಿಳಾ ವಿದ್ಯಾರ್ಥಿ ನಿಲಯಗಳಲ್ಲಿ ಸ್ಯಾನಿಟರಿ ನ್ಯಾಪ್ ಕೀನ್ ಇನ್ಸಿನೇಟರ್ ಗಳನ್ನು ಪೂರೈಸಿ ಅಳವಡಿಸುವುದು -08 ಸಂಖ್ಯೆ	Under Tender Process
751	Raichur	ಯು.ಜಿ.ಡಿ. ಮ್ಯಾನಹೋಲ್ (ಮುಪೀನ್ ಹೋಲ್) ಡಿಸಿಲ್ವಿಂಗ್ ಯಂತ್ರದ ವಾಹನವನ್ನು ಖರೀದಿಸುವುದು-01	Under Tender Process
752	Raichur	ಘನತ್ಯಾಜ್ಯ ವಸ್ತು ನಿರ್ವಹಣೆ ಜಮೀನು ಮತ್ತು ಒಣ ತ್ಯಾಜ್ಯ ಸಂಗ್ರಹಣಾ ಕೇಂದ್ರಗಳಲ್ಲಿ 300 ಕೆ.ಜಿ. ಸಾಮರ್ಥ್ಯದ 04 ಸಂಖ್ಯೆ ತೂಕದ ಯಂತ್ರಗಳನ್ನು ಪೂರೈಸಿ ಅಳವಡಿಸುವುದು.	Under Tender Process
753	Raichur	ಸಿಂಧನೂರು ನಗರಸಭೆ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಬರುವ ಚರಂಡಿಗಳ ಸ್ವಚ್ಛತೆಗಾಗಿ ಒಂದು (01) ವೆಹಿಕಲ್ ಮೌಂಟೆಡ್ ಡಿಸಿಲ್ವಿಂಗ್ ಯಂತ್ರವನ್ನು ಖರೀದಿಸುವುದು	Under Tender Process
754	Raichur	ಸಿಂಧನೂರು ನಗರಸಭೆ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಘನತ್ಯಾಜ್ಯ ವಿಲೇವಾರಿ ಘಟಕದಲ್ಲಿನ ಪಾರಂಪರಿಕ ಘನತ್ಯಾಜ್ಯವನ್ನು (ಲೆಗಿಸಿ ವೆಸ್ಟ್)ಬಯೋ ಮೈನಿಂಗ್ ಹಾಗೂ ಬಯೋ ರಮಿಡಿಯೇಷನ್ ಮೂಲಕ ನಿರ್ವಹಿಸುವುದು.	Tender to be Invited
755	Raichur	ಸೆಕ್ಟಿಂಗ್ ಮಶಿನ್ ಮೌಂಟೆಡ್ ವಾಹನ ಜೊತೆಗೆ (3000 ಲೀಟರ್ ಸಾಮರ್ಥ್ಯ) ಖರೀದಿಸುವುದು.	Under Tender Process
756	Raichur	ಸಿರವಾರ ಪಟ್ಟಣದ ವ್ಯವಜಿ ಕಾಲೋನಿಯಲ್ಲಿ ನೂತನವಾಗಿ ನಿರ್ಮಾಣ ಮಾಡುತ್ತಿರುವ ಪಟ್ಟಣ ಪಂಚಾಯತ ಕಛೇರಿ	Work Completed
757	Raichur	ಘನ ತ್ಯಾಜ್ಯ ವಿಲೇವಾರಿಗಾಗಿ ಒಂದು ಹೊಸ ಆಟೋ ಟಿಪ್ಪರ್ ಖರೀದಿ.	Under Tender Process
758	Raichur	Purchasing of JCB Vehicle for Office of the Town Panchayath Turvihah	Work Started
759	Ramanagara	Installation of Tromel Machine and Construction of Platform shed and Drilling of Borewell at Ward no 02 Mycity layout	Work Started
760	Ramanagara	Construction of Vermi compost pit at ward no 02 My city layout	Work Started
761	Ramanagara	Construction of Vermi compost pit at ward no 18 My city layout	Work Started
762	Ramanagara	Purchase of Auto Tipper	Work Completed
763	Ramanagara	PURCHASE OF MANHOLE DESILTING MACHINE	Work Started
764	Ramanagara	PURCHASE OF 2 NUMBERS SHREDDING MACHINE AND CONVEYOR OF 10 TPD CAPACITY.	Work Started
765	Ramanagara	PURCHASE OF 40 NUMBERS OF TROLLY BINS OF 100 LTRS CAPACITY	Work Started
766	Ramanagara	PURCHASE OF 10 NUMBERS TROLLY BINS FOR DRY WASTE COLLECTION CENTERS USE	Under Tender Process
767	Ramanagara	PROVIDING AND INSTALLING ADVERTISEMENT HOARDINGS FOR PUBLISHING SBM ACTIVITES POSTERS IN CHANNAPATNA CMC LIMIT	Work Started

ಅನುಬಂಧ-1

ಕ್ರ.ಸಂ	ಜಿಲ್ಲೆಯ ಹೆಸರು	ಕಾರ್ಯನಿರೀಕ್ಷಿಸಬಹುದಾದ ಕೆಲಸ	ಸ್ಥಿತಿ
768	Ramanagara	PURCHASE OF 04 NUMBERS OF FOUR WHEEL AUTO TIPPERS FOR DOOR TO DOOR COLLECTION PURPOSE IN CHANNAPATNA CMC LIMIT	Work Completed
769	Ramanagara	Construction of Compound Wall around Solid waste Management Site	Work Started
770	Ramanagara	Management of dumpsite Remediation as per govt order	Tender to be Invited
771	Ramanagara	Implementation of the King Canal Cleaning and Screening Machine	Tender to be Invited
772	Ramanagara	Purchase BioCulture and spray it on the landfill site	Work Completed
773	Ramanagara	Purchase of Pushcart with 4 bins	Tender to be Invited
774	Ramanagara	Purchase of 13 nos. of auto tippers	Under Tender Process
775	Ramanagara	Construction of parking shed for solid waste management vehicles in ward no.4 tank circle in limits of CMC Ramanagara	Work Started
776	Ramanagara	Construction of compound wall in ward no.1 compost yard in limits of CMC Ramanagra	Work Started
777	Ramanagara	Construction of 2 side grills for arkavathi bridge in limits of CMC Ramanagara	Work Started
778	Shivamogga	Purchase of necessary metirials for SWM Maintanance and Chemical and cleaning CMC limit Bhadravathi	Work Completed
779	Shivamogga	Purchase of Dustbins for Solid waste management CMC limit Bhadravathi	Work Completed
780	Shivamogga	Plantation of SWM landfill site and others wards CMC limit Bhadravathi	Work Completed
781	Shivamogga	Purchase of Culture for prepair of Compost in Hiriyur land fill Site CMC limit Bhadravathi	Work Started
782	Shivamogga	Short fall amount for purchased of Skid street loader for SWM CMC limit Bhadravathi	Work Started
783	Shivamogga	Short fall amount for purchased of DG Set for land fille site (SWM) CMC limit Bhadravathi	Work Started
784	Shivamogga	Installation of GPS, working Monitor systems and Mick sets for SWM Aupto tippers CMC Bhadravathi	Work Completed
785	Shivamogga	Amount Reserved for SWM Vechicles Repair and maintenance CMC Bhadravathi	Work Started
786	Shivamogga	Installation of Drinking filter Water Unit in Hiriyur Land fill site CMC Bhadravathi	Work Completed
787	Shivamogga	To modernize the Electronic E-Way by disnantling the Way Bridge in the Hiriyur landfill site CMC limit Bhadravathi	Work Started
788	Shivamogga	Purchase of Front and Back hoe Vichicle for Solid waste management CMC Bhadravathi	Work Completed
789	Shivamogga	Imporvment of Secondary primary waste collection point in Huthacolony CMC Bhadravathi	Work Started
790	Shivamogga	Purshe of 65 HP Escavator for SWM Maintainance CMC Bhadravathi	Tender to be Invited

ಅನುಬಂಧ-1

ಕ್ರ.ಸಂ	ಜಿಲ್ಲೆಯ ಹೆಸರು	ಕಾರ್ಯಾಚರಣೆಯ ವಿವರ	ಪರಿಸ್ಥಿತಿ
791	Shivamogga	New Tractor Purchasing at SWM FIELD	Work Completed
792	Shivamogga	200 litre Dust Bin purchase for swm purpose	Work Completed
793	Shivamogga	Construction of segregation plat form near culver and road at swm site	Work Completed
794	Shivamogga	Procurement of JCB 4D Model to SWM Plant	Work Completed
795	Shivamogga	Procurement of 6000 Ltrs Sucking and Jetting Machine	Work Completed
796	Shivamogga	Procurement of Mobile Toilet to CMC Sagar	Work Started
797	Shivamogga	Purchasing of vehicle for door to door waste collection	Under Tender Process
798	Shivamogga	Purchasing of Tractor trailer for waste collection	Under Tender Process
799	Shivamogga	Purchasing of tipper tractor for collection of waste and debris	Under Tender Process
800	Shivamogga	Purchasing of Vermicompost ready bin	Under Tender Process
801	Shivamogga	Construction of additional portion of shed for Mansoon shed at SWM site	Work Started
802	Shivamogga	Providing and laying pipeline from OHT for maintaining plants and trees and processing unit	Work Completed
803	Shivamogga	Installation of litter bins in public and commercial Areas at Shiralakoppa TMC Limits.	Work Completed
804	Shivamogga	Transformation of GVP (Garbage vulnerable Points) at Shiralakoppa TMC Limits	Work Completed
805	Shivamogga	Installation of GPS/Rfid for SWM vehicles	Work Completed
806	Shivamogga	Installation Decentralised plastic collection centres	Work Completed
807	Shivamogga	Purchasing of Tools and equipment for SWM activities.	Work Completed
808	Shivamogga	Expenses for operation and maintenance of MSW processing and disposal.	Work Started
809	Shivamogga	Bio remediation of legacy waste	Work Completed
810	Shivamogga	Construction of toilets in MSW processing and disposal Site near Balligavi.	Work Completed
811	Shivamogga	Purchase of 16 auto tippers	Work Completed
812	Shivamogga	Purchase of 2 tippers	Work Completed
813	Shivamogga	Construction of Transfer station in Navule survey number 112	Under Tender Process

ಅನುಬಂಧ- 2

ಕ್ರ.ಸಂ	ಜಿಲ್ಲೆಯ ಹೆಸರು	ಕಾರ್ಯಗಾರಿಯ ಹೆಸರು	ಪರಿಸ್ಥಿತಿ
814	Shivamogga	Providing of UGD Household connection in Shivamogga city	Work Completed
815	Shivamogga	Development of Road to Abbalagare C&D waste plant	Work Started
816	Shivamogga	Distribution of dust bins for dry and wet waste Collection to TMC limit houses	Work Started
817	Shivamogga	CONSTRUCTION OF COMPOUND AT SOLID WASTE MANAGEMENT SITE AND SUPPLYING AND FIXING OF GI SHEET PROTECTION FOR ELECTRO MECHANICAL EQUIPMENT AT SWM SITE IN THIRTHAHALLI TOWN PANCHAYATH.	Work Completed
818	Shivamogga	RESERVE AMOUNT FOR YEARLY MAINTAINANCE OF ELECTRO MECHANICAL EQUIPMENT AT SWM SITE IN THIRTHAHALLI TP LIMIT.	Work Started
819	Tumakuru	laying of pipe for pipe compost at household in c n halli	Work Started
820	Tumakuru	Construction of screening machine shed for installing machine at SWM site	Work Completed
821	Tumakuru	Purchasing of bins for making of chicken and mutton waste compost at SWM site	Work Completed
822	Tumakuru	Construction of Flat form and fencing for chicken West compost area	Work Completed
823	Tumakuru	purchasing of C C Camara	Work Started
824	Tumakuru	covid19 programme	Work Completed
825	Tumakuru	Construction of CC road at SWM site	Under Tender Process
826	Tumakuru	Construction of CC road at SWM site	Under Tender Process
827	Tumakuru	Construction of bath room and toilet to existing watchman room at SWM site	Tender to be Invited
828	Tumakuru	Consturiction of C C Road at Ward no 05 Shettikere Road Ward No 12 Kumbara Beedi Ward No 4 Dabbeghtta	Under Tender Process
829	Tumakuru	Providing electrical connection T.C and basic essentials to SWM Unit at Gubbi Town	Under Tender Process
830	Tumakuru	To pay a BESCOM deposit for Electrical connection to SWM plant at Gubbi town	Work Completed
831	Tumakuru	Pipe line and other essential works at SWM plant Gubbi	Under Tender Process
832	Tumakuru	Construction of compound wall around Landfill site	Under Tender Process
833	Tumakuru	construction of shed for solid waste disposal vehicle such as auto tipper jetting and sucking machine in Hulyar TP Limits	Under Tender Process
834	Tumakuru	Amount reserve for Matching Grant from Municipal fund for SWM civil works and purchasing machineries As per approved SWM DPR	Tender to be Invited

ಅನುಬಂಧ

ಕ್ರ.ಸಂ	ಜಿಲ್ಲೆಯ ಹೆಸರು	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಪರಿಸ್ಥಿತಿ
835	Tumakuru	Construction Of Vehical Shed In SWM Site	Work Started
836	Tumakuru	Construction of Top Roof For Screening Equipments In SWM Site	Work Started
837	Tumakuru	Construction Window Platform In SWM Site	Work Started
838	Tumakuru	Constructing the home for the employee in the SWM site	Work Completed
839	Tumakuru	Purchasing(4 Seat) 02 nos Mobile Toilet for TMC office	Work Started
840	Tumakuru	Purchase of Bioculture to sprinkle on garbage in SWM site	Work Completed
841	Tumakuru	Purchasing & Installing of Mikes & Amplifiers for all the vehicles which used for the collection of garbage	Work Completed
842	Tumakuru	Purchasing of 02 E Cart vehicle for the Garbage collection from the houses in TMC limit	Work Started
843	Tumakuru	Construction of Vanni compost at three places TMC Limite	Work Started
844	Tumakuru	Scientific disposal of Legacy waste for DPR at SWM Site	Under Tender Process
845	Tumakuru	Supplying of Incenator for waste disposal	Tender to be Invited
846	Tumakuru	Providing of 3 phase electricity connection at SWM Site buildings	Work Started
847	Tumakuru	Supplying and Instalation of Electrical Transformar at SWM site	Work Completed
848	Tumakuru	Reserve grant for 3000 ltr capacity Sacking machine	Under Tender Process
849	Tumakuru	Supplying and instalation of Litter bins at main road TMC Limite	Under Tender Process
850	Tumakuru	Providing of Green zone at SWM Site	Tender to be Invited
851	Tumakuru	Instalation of Cistern tank for water drip system at SWM site	Work Started
852	Tumakuru	Procuring of Skid Loader Vehicle with attachments for Solid waste processing plant	Under Tender Process
853	Tumakuru	Construction of Concrete Plat form for windrow composting in SWM processing plant	Work Completed
854	Tumakuru	Providing Screening mesh to Storm Water Drain in Sira city	Work Started
855	Tumakuru	Continue work of construction of processing shed	Under Tender Process
856	Tumakuru	Development of Public Toilet in CMC Limit	Under Tender Process

ಅನುಬಂಧ-

ಕ್ರ.ಸಂ	ಬೆಲೆಯ ಹೆಸರು	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಪರಿಸ್ಥಿತಿ
857	Tumakuru	Funds approved for Solid Waste processing and disposal at Ajagondana halli waste processing unit under Swaccha Bharath Mission, in Tumkur city corporation limits	Work Completed
858	Tumakuru	Funds approved for Solid Waste Storage and Transportation under Swaccha Bharath Mission, in Tumkur city corporation	Work Completed
859	Tumakuru	construction of shed for parking SWM vehicals	Work Completed
860	Tumakuru	Construction of Weighbridge in SWM Plant	Under Tender Process
861	Tumakuru	Construction of Leached Treatment Plant in SWM Plant	Under Tender Process
862	Tumakuru	Providing and Fixing Street light in SWM plant	Under Tender Process
863	Udupi	ಬೈಂದೂರು ಪಟ್ಟಣ ಪಂಚಾಯತಿಗೆ ಘನತ್ಯಾಜ್ಯ ವಿಲೇವಾರಿ ಮಾಡಲು 407 ವಾಹನ ಖರೀದಿ	Work Started
864	Udupi	ಬೈಂದೂರು ಪಟ್ಟಣ ಪಂಚಾಯತಿಗೆ ಘನತ್ಯಾಜ್ಯ ವಿಲೇವಾರಿ ಘಟಕ ನಿರ್ವಹಣೆಗೆ ಜೆಸಿಬಿ ಖರೀದಿ	Work Completed
865	Udupi	ಬೈಂದೂರು ಪಟ್ಟಣ ಪಂಚಾಯತಿ ಘನತ್ಯಾಜ್ಯ ನಿರ್ವಹಣೆ ವಾಹನಗಳಿಗೆ ಪಟ್ಟಣ ಪಂಚಾಯತ್ ಬಳಿ ಶೆಡ್ ರಚನೆ.	Work Completed
866	Udupi	ಬೈಂದೂರು ಪಟ್ಟಣ ಪಂಚಾಯತ್ ವ್ಯಾಪ್ತಿಯ ಘನ ತ್ಯಾಜ್ಯ ನಿರ್ವಹಣೆಗೆ ವಿಲ್ ಡಸ್ಟ್ ಬಿನ್ ಖರೀದಿ	Work Completed
867	Udupi	ಬೈಂದೂರು ಪಟ್ಟಣ ಪಂಚಾಯತಿಯ ವಿಭೂತಿಜಿಡ್ಡಿನ ಬೈಂದೂರು ಗ್ರಾಮದ ಸ.ನಂ-334 ರ SLRM ಕಸ ಸಂಗ್ರಹ ಘಟಕಕ್ಕೆ ಪೆನ್ಸಿಂಗ್ ಅಳವಡಿಸುವ ಕಾಮಗಾರಿ	Work Started
868	Udupi	ಸ್ವಚ್ಛ ಭಾರತ್ ಮಿಷನ್ ಅಡಿಯಲ್ಲಿ ತಯಾರಿಸಲಾದ ಉದ್ದೇಶಿತ ತ್ಯಾಜ್ಯ ವಸ್ತು ನಿರ್ವಹಣೆಯ ವಿಸ್ತೃತ ವರದಿಯಲ್ಲಿರುವ ಯಂತ್ರೋಪಕರಣವಾದ Front and back hoe Loader 01 ಸಂಖ್ಯೆ ಖರೀದಿಸಲು	Work Completed
869	Udupi	ಸ್ವಚ್ಛ ಭಾರತ್ ಮಿಷನ್ ಅಡಿಯಲ್ಲಿ ತಯಾರಿಸಲಾದ ಉದ್ದೇಶಿತ ತ್ಯಾಜ್ಯ ವಸ್ತು ನಿರ್ವಹಣೆಯ ವಿಸ್ತೃತ ವರದಿಯಲ್ಲಿರುವ ಯಂತ್ರೋಪಕರಣವಾದ Weigh Bridge	Work Completed
870	Udupi	ಸ್ವಚ್ಛ ಭಾರತ್ ಮಿಷನ್ ಅಡಿಯಲ್ಲಿ ತಯಾರಿಸಲಾದ ಉದ್ದೇಶಿತ ತ್ಯಾಜ್ಯ ವಸ್ತು ನಿರ್ವಹಣೆಯ ವಿಸ್ತೃತ ವರದಿಯಲ್ಲಿರುವ ಯಂತ್ರೋಪಕರಣವಾದ Push cart 3 Nos	Work Completed
871	Udupi	ಕಾಪು ಪುರಸಭೆಯ ಎಲ್ಲೂರಿನ ಘನತ್ಯಾಜ್ಯ ವಸ್ತು ವಿಲೇವಾರಿ ಘಟಕದಲ್ಲಿ ಎರೆಹುಳ ಗೊಬ್ಬರ ಘಟಕ ನಿರ್ಮಾಣ	Work Started
872	Udupi	ಕುಂದಾಪುರ ಪುರಸಭೆಯ ಕಂದಾವರ ಘನತ್ಯಾಜ್ಯ ನಿರ್ವಹಣಾ ಘಟಕಕ್ಕೆ 1 ಸಂಖ್ಯೆಯ Front and loader with Backhoe ಖರೀದಿ	Work Completed

ಅನುಬಂಧ-

ಕ್ರ.ಸಂ	ಜಿಲ್ಲೆಯ ಹೆಸರು	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಪರಿಸ್ಥಿತಿ
873	Udupi	ಘನತ್ಯಾಜ್ಯ ವಿಲೇವಾರಿಗೆ ಸಂಬಂಧಿಸಿದಂತೆ ತಾತ್ಕಾಲಿಕ ತ್ಯಾಜ್ಯ ವಿಲೇವಾರಿ ಸ್ಥಳದಲ್ಲಿ ಹಾಗೂ ಅಂದಾಜು 1500 ಮನೆ ಮನೆಗಳಿಗೆ ಪೈಪ್ ಕಾಂಪೌಂಡ್ ಕಾಮಗಾರಿ	Tender to be Invited
874	Udupi	ಘನತ್ಯಾಜ್ಯ ವಿಲೇವಾರಿಗೆ ಸಂಬಂಧಿಸಿದ ಪರಿಕರಗಳಾದ ವೀಡರ್ವೀ ಕಟ್ಟರ್-02, ಫಾಗಿಂಗ್ ಮಷಿನ್, ವುಡ್ ಕಟರ್-01, ಇನ್ನಿನರೆಟರ್-01 ಖರೀದಿಗಾಗಿ	Work Completed
875	Udupi	10 ಟನ್ ಸಾಮರ್ಥ್ಯದ ವೇಬ್ಲಿಡ್ಜ್ ನ್ನು ಅಳವಡಿಸುವುದು (02 ಸಂಖ್ಯೆ)	Under Tender Process
876	Udupi	ನಗರಸಭಾ ವ್ಯಾಪ್ತಿಯ ಘನತ್ಯಾಜ್ಯ ನಿರ್ವಹಣೆಗೆ 80 HP ಸಾಮರ್ಥ್ಯದ ಟ್ರ್ಯಾಕ್ಟರ್ ಖರೀದಿ	Work Completed
877	Udupi	2.5 ಕ್ಯೂಬಿಕ್ ಸಾಮರ್ಥ್ಯದ ಟ್ರ್ಯಾಕ್ ಮೌಂಟೆಡ್ ಸ್ಕ್ರೀಪಿಂಗ್ ಮಷಿನ್ ಖರೀದಿಸುವುದು	Under Tender Process
878	Uttara Kannada	Purchase of bailing machine to store plastic waste at SWM site	Under Tender Process
879	Uttara Kannada	Purchase of 2 Auto Tipper for door to door collection	Work Completed
880	Uttara Kannada	Proposed construction of concrete road at SWM site	Work Completed
881	Uttara Kannada	Maching grant for SWM DPR work Tromel screener and conveyor belt.	Work Started
882	Uttara Kannada	Purchase of new tipper insted of old tipper.	Work Completed
883	Uttara Kannada	Shifting of 11kv line in SWM site.	Work Completed
884	Uttara Kannada	ದಾಂಡೇಲಿ ನಗರಸಭೆಯು ಸಕಲಗಾದಲ್ಲಿನ ಘನತ್ಯಾಜ್ಯ ವಸ್ತು ನಿರ್ವಹಣೆಯಲ್ಲಿ ಆರ್.ಸಿ.ಸಿ. ಸೋಲಾರ್ ಪಾಂಡ್ ನಿರ್ಮಿಸುವುದು ಹಾಗೂ ಘಟಕಗಳಿಗೆ ನಾಮಫಲಕ ಅಳವಡಿಸುವುದು ಹಾಗೂ ಗೇಟ್ ದುರಸ್ತಿ ಮಾಡುವುದು.	Work Started
885	Uttara Kannada	ಘನತ್ಯಾಜ್ಯ ವಸ್ತು ನಿರ್ವಹಣೆ ಘಟಕ ಸಕಲಗಾದಲ್ಲಿ ವಿಂಡ್‌ರೋ ಪ್ಯಾಟರ್ನಿಂಗ್ ಗ್ಯಾಲೆರಿಯನ್ನು ಶೀಟ್ ಅಳವಡಿಸುವ ಮುಂದುವರೆದ ಕಾಮಗಾರಿ ಮಾಡುವುದು.	Work Completed
886	Uttara Kannada	ಘನತ್ಯಾಜ್ಯ ವಸ್ತು ನಿರ್ವಹಣೆ ಜಾಗೆ ಸಕಲಗಾದಲ್ಲಿ ಸ್ಪ್ರಿಂಗ್ ಮಶಿನ್ ಸಲುವಾಗಿ ಶೆಡ್ ನಿರ್ಮಾಣ ಮುಂದುವರೆದ ಕಾಮಗಾರಿ	Work Completed
887	Uttara Kannada	ಘನತ್ಯಾಜ್ಯ ವಸ್ತು ನಿರ್ವಹಣೆ ಜಾಗೆ ಸಕಲಗಾದಲ್ಲಿ ಲಿಗ್ನಾಸಿ ವೆಸ್ಟ್ ಸಂಸ್ಕರಣೆ ಮಾಡುವುದು	Under Tender Process
888	Uttara Kannada	ದಾಂಡೇಲಿ ನಗರಸಭೆಯು ಸಕಲಗಾದಲ್ಲಿ ಸಿ.ಸಿ.ಟಿ.ವಿ ಕ್ಯಾಮರಾ ಅಳವಡಿಸುವುದು.	Work Completed
889	Uttara Kannada	ದಾಂಡೇಲಿ ನಗರಸಭೆಯು ಸಕಲಗಾದಲ್ಲಿನ ಘನತ್ಯಾಜ್ಯ ವಸ್ತು ನಿರ್ವಹಣೆ ಜಾಗದಲ್ಲಿ ಬೇಲಿಂಗ್ ಮಶಿನ್, ಶ್ರೆಡಿಂಗ್ ಮಶಿನ್, ಸ್ಪ್ರಿಂಗ್ ಮಶಿನ್, ಇನ್ನಿನರೆಟರ್ ಮಶಿನ್‌ಗಳಿಗೆ ವಿದ್ಯುತ್ ಪರಿವರ್ತಕದಿಂದ ವಿದ್ಯುತ್‌ೀಕರಣ ಕಲ್ಪಿಸುವ ಕುರಿತು	Work Completed

ಆನುಬಂಧ

ಕ್ರ.ಸಂ	ಪಿಲ್ಲೆಯ ಹೆಸರು	ಕಾರ್ಯಾಚರಣೆಯ ಹೆಸರು	ಪರಿಸ್ಥಿತಿ
890	Uttara Kannada	ದಾಂಡೇಲಿ ನಗರಸಭೆಯ ಘನತ್ಯಾಜ್ಯ ವಸ್ತು ನಿರ್ವಹಣೆಯ ವಾಹನಗಳಿಗೆ ಜಿ.ಪಿ.ಎಸ್ ಅಳವಡಿಸುವುದು.	Work Started
891	Uttara Kannada	ದಾಂಡೇಲಿ ನಗರಸಭೆಯ ಕಛೇರಿಯ ಹಿಂದೆ ಘನತ್ಯಾಜ್ಯ ವಸ್ತು ನಿರ್ವಹಣೆ ವಾಹನಗಳ ಶೆಡ್‌ಗೆ ಆರ್.ಸಿ.ಸಿ. ತಡೆಗೋಡೆ ನಿರ್ಮಿಸುವುದು.	Work Completed
892	Uttara Kannada	ದಾಂಡೇಲಿ ನಗರಸಭೆಯ ಕಛೇರಿಯ ಹಿಂದೆ ಘನತ್ಯಾಜ್ಯ ವಸ್ತು ನಿರ್ವಹಣೆ ವಾಹನಗಳಿಗೆ ಕಾವಲುಗಾರ ಶೆಡ್ ನಿರ್ಮಾಣ, ವಿದ್ಯುತ್‌ಬೀದಿ ದೀಪ ಕಂಬಗಳನ್ನು ಅಳವಡಿಸುವುದು ಹಾಗೂ	Work Started
893	Uttara Kannada	ದಾಂಡೇಲಿ ನಗರಸಭೆಯ ಮಾಲ್ಟಿಯ ಉದ್ಯಾನವನಗಳಿಗೆ ಗಿಡಗಳ ಒಣ ಎಲೆಗಳನ್ನು ಸಂಸ್ಕರಿಸಲು ಮೆಷ್ ಕಂಟೇನರ್‌ಗಳನ್ನು ಅಳವಡಿಸುವುದು.	Work Completed
894	Uttara Kannada	ದಾಂಡೇಲಿ ನಗರದಲ್ಲಿ ಸ್ವಚ್ಛಭಾರತದ ಮಿಷನ್ ಯೋಜನೆ ಕಾರ್ಯಗತಗೊಳಿಸಲು ಸರಕಾರಿ ಶಾಲೆ ಕಾಲೇಜು ಹಾಸ್ಟೆಲ್‌ಗಳಿಗೆ ಬಯೋಡೈಜೆಸ್ಟರ್‌ಗಳನ್ನು ಅಳವಡಿಸುವುದು.	Under Tender Process
895	Uttara Kannada	ನಗರಸಭೆ ವ್ಯಾಪ್ತಿಯ ಸಾರ್ವಜನಿಕ ಶೌಚಾಲಯಗಳ ದುರಸ್ತಿ ಕಾರ್ಯ ಮಾಡುವುದು.	Work Started
896	Uttara Kannada	Supplying of tractor mounted machine for TMC limits	Work Started
897	Uttara Kannada	Supplying of Pole Mounted Twin Bins and 10 liters HDPE Bins for House Hold Water Collection	Work Completed
898	Uttara Kannada	supply 40 hp tractor with trolley for swm activities in PMC Limit	Work Completed
899	Uttara Kannada	legacy waste management in sanitary landfill sites	Tender to be Invited
900	Uttara Kannada	Supplying of Water and Electricity to the SWM Site Office and Store room	Work Completed
901	Uttara Kannada	Fixing of Water supply pipeline at SWM Site	Work Completed
902	Uttara Kannada	Construction of 2 pits and Shed for preparing of compost at SWM Site	Work Completed
903	Uttara Kannada	Construction of water supply Borewell and Pump house at SWM Site	Work Completed
904	Uttara Kannada	Purchase of 9000 Liters Bulk Digester 3 Set Bins for making manure from Solid Waste at Jali Town Panchayat	Under Tender Process
905	Uttara Kannada	Purchase of shredding machine for grinding waste in solid waste disposal plant	Under Tender Process
906	Uttara Kannada	ಬೀಚ್ ನಲ್ಲಿ ಇರುವ ಹಳೆಯ ಮೀನು ಮಾರುಕಟ್ಟೆಯನ್ನು ಪುನಾರ್ಜಿವಿಸಿ ಮತ್ತು ಸ್ಥಳೀಯರ ಅನುಕೂಲತೆಗೆ ತಕ್ಕಂತೆ	Work Started
907	Uttara Kannada	ಕೋಣನಾಲಾ ಮಲಿನ ನೀರು ಶುದ್ಧೀಕರಣ ಘಟಕದಲ್ಲಿ 2 ನೇ ಹಂತದ ಮಲಿನ ನೀರು ಶುದ್ಧೀಕರಣ ಘಟಕದಿಂದ ಬರುವ	Work Completed
908	Uttara Kannada	Construction of Public Toilet at near Fish Market	Work Completed
909	Uttara Kannada	Construction of approach road to the public toilet at near vannalli beach.	Work Started
910	Uttara Kannada	Development of public toilet at vegetable market of murukatte.	Work Started

ಅನುಬಂಧ-

ಕ್ರ.ಸಂ	ಜಿಲ್ಲೆಯ ಹೆಸರು	ಕಾರ್ಯಾಗಾರದ ಹೆಸರು	ಪರಿಸ್ಥಿತಿ
911	Uttara Kannada	Providing shortfall amount to the electricity work of newly constructed dry waste centre at chitrigi survey no 84.	Work Completed
912	Uttara Kannada	Providing and fixing of GPS to the SWM vehicles of TMC Kumta.	Work Completed
913	Uttara Kannada	Purchasing of new mini excavator to the SWM of TMC Kumta	Work Completed
914	Uttara Kannada	Construction of Public toilet near Kalal oni Girls Primary Urdu School and Repair of Public toilet in Ambedkar Oni.	Work Started
915	Uttara Kannada	Purchasing of Screening Machine for SWM site.	Under Tender Process
916	Uttara Kannada	COMPLETION OF SWM VEHICLES WATER SERVICING BUILDING PENDING WORK AT SWM SITE IN HOSUR VILLAGE SY. NO 205	Work Completed
917	Uttara Kannada	PROVIDING INTERNAL ELECTRIFICATION TO OFFICE BLOCK SANITARY BLOCK WATCHMAN QUARTERS SCREENING AND SHEDDER MACHINE SHED SWM VEHICLE WATER SERVICING BUILDING WINDROW PLATFORM BUILDING DRY WASTE COLLECTION AND STORAGE BUILDING AT SWM SITE IN HOSUR VILLAGE SY. NO 205	Work Completed
918	Uttara Kannada	PROVIDING AND FIXING NAME BOARD AT SWM SITE ENTRANCE IN HOSUR VILLAGE SY. NO 205	Work Completed
919	Uttara Kannada	IMPROVEMENT OF SERVICE ROAD TO BIO COMPOST PIT BUILDING AND SWM VEHICLE WATER SERVICE	Work Completed.
920	Uttara Kannada	REPAIR OF BIO COMPOST PITS BUILDINGS AT SWM SITE IN HOSUR VILLAGE SY. NO 205	Work Completed
921	Uttara Kannada	PURCHASE OF ONE TRACTOR TRAILER VEHICLE FOR SWM ACTIVITIES IN TP LIMIT	Work Started
922	Uttara Kannada	Carrying out electrification work from the feeder line of the city of Sirsi to the solid waste disposal unit.	Work Started
923	Uttara Kannada	The processing of legacy waste at solid waste disposal plant.	Tender to be Invited
924	Uttara Kannada	Purchasing of 4 Number of Auto Tippers for Door to Door Waste Collection.	Tender to be Invited
925	Uttara Kannada	Purchasing of 40HP Tractor control road side dust and Tractor Mountable Sweeping Machine and Dust Collector	Tender to be Invited
926	Uttara Kannada	Purchasing of 2Nos Of Auto Tipper for door to door Collection of Solid Waste around town limit	Work Completed
927	Uttara Kannada	Planting of trees with tree guard around solid waste management site	Under Tender Process
928	Uttara Kannada	Purchasing of 75HP Back Hoe And Front Loader for Solid Waste Management Work	Work Started
929	Uttara Kannada	Purchasing of 45 HP Tractor for Solid Waste Management Work	Work Completed
930	Uttara Kannada	Purchasing of Vegetable Shredder Composting Machine for Composting of Vegetable Market Waste at Solid Waste Management Site	Work Started

ಅನುಬಂಧ-1

ಕ್ರ.ಸಂ	ಜಿಲ್ಲೆಯ ಹೆಸರು	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಷರಾ
931	Uttara Kamnada	Construction of Welcome Gate And Concrete road at Solid Waste Management Land	Work Completed
932	Vijapura	construction of DWCC Solid weast management unit	Work Completed
933	Vijapura	purchasing of fogging machine town panchayat office	Work Started
934	Vijapura	providing of dustbeans at commercial area	Work Completed
935	Vijapura	purchase of auto tipper for swm	Work Started
936	Vijapura	purchase of trailor mounted sucking machine	Work Started
937	Vijapura	Construction of Compound wall in SWM Site	Work Started
938	Vijapura	Construction of Asplhalt road around processing shed in SWM site Basavanabagewadi Town	Work Started
939	Vijapura	Installation of Highmast in SWM Site BasavanaBagewadi Town	Work Started
940	Vijapura	Purchase of Safety inaterial Equipments to PourKarnikas Basavanabagewadi	Work Started
941	Vijapura	Purchasing of Phinyle and Milatin Powder etc BasavanaBagewadi	Work Started
942	Vijapura	Purchasing and Installation of recycling unit tools in SWM Site BasavanaBagewadi Town	Work Started
943	Vijapura	Construction of heavy catle ram in SWM site BasavanaBagewadi Town	Work Started
944	Vijapura	Purchase of Front and Back Hoe in SWM site additional amount reserve BasavanaBagewadi	Work Started
945	Vijapura	ಪಟ್ಟಣ ಪಂಚಾಯತ ಕಛೇರಿಗೆ Auto Monted fogging Machine ಖರೀದಿಸುವುದು	Tender to be Invited
946	Vijapura	ಪಟ್ಟಣ ಪಂಚಾಯತ ಕಛೇರಿಗೆ ಜಟ್ಟಿಂಗ್ ಮಶಿನ್ ಖರೀದಿಸುವುದು	Tender to be Invited
947	Vijapura	ಪಟ್ಟಣ ಪಂಚಾಯತ ಕಛೇರಿಗೆ ಬೇಲಿಂಗ್ ಮಶಿನ್ ಖರೀದಿಸುವುದು	Tender to be Invited
948	Vijapura	ಘನತ್ಯಾಜ್ಯ ವಿಲೇವರಿ ಮಾಡಲು DWCC ಘಟಕ ನಿರ್ಮಾಣ ಮಾಡುವುದು	Tender to be Invited
949	Vijapura	Build a dry waste storage unit	Work Completed
950	Vijapura	Purchase of Piaggio tumtum vehicle for dry waste disposal	Tender to be Invited
951	Vijapura	Purchase of Push Cart In order to collect house garbage	Work Completed
952	Vijapura	Purchase of 10 liter Dust bin for providing to houses to collection of Dry and wet waste	Work Completed
953	Vijapura	Providing GPS for SWM Vehicles	Work Completed

ಅನುಬಂಧ-

ಕ್ರ.ಸಂ	ಬೆಲೆಯ ಹೆಸರು	ಪ್ರಾಜಾಕ್ಟಿನ ಹೆಸರು	ಪರಿಸ್ಥಿತಿ
954	Vijapura	Providing Screenig Trammel in landfill site	Work Started
955	Vijapura	Purchasing of Tractor Mounted Sweeping Machine	Work Started
956	Vijapura	Providing CC Camera in SWM site	Work Completed
957	Vijapura	Reserve money to companshate 14th FC 2017 18 purchase of sucking machine	Work Completed
958	Vijapura	Construction of Shed for parking swm section vehicles	Tender to be Invited
959	Vijapura	Construction of Toilet at ward no 01 near Basaveshwar Temple	Work Completed
960	Vijapura	Construction of Sefic Tank at ward no 07 Ladies Toilet in Managuli Town	Work Completed
961	Vijapura	Purchasing of Health Section Materials Milathin Powder Delta fog Black Finiol Acid and Bleaching Powder	Work Completed
962	Vijapura	Construction of Sefic Tank to Community Toilet at ward no 08	Work Completed
963	Vijapura	Construction of Sefic Tank at panchayat office Ground	Work Completed
964	Vijapura	Purchasing of auto Tipper	Work Completed
965	Vijapura	Purchasing of JCB for SWM	Work Completed
966	Vijapura	Purchasing of 10 liter dustbin for collection of dry and wet waste	Work Completed
967	Vijapura	Purchasing of Front And Loader	Under Tender Process
968	Vijapura	Purchase of JCB for Solid waste disposal	Under Tender Process
969	Vijapura	Providing Dust bins to R D Patil college and opposite to Bus stand and main roads	Work Started
970	Vijapura	Providing Dust bins for Tahasildar office and Vivekanand circle and old SBI road markets	Work Started
971	Vijapura	Purchase of Melathin powder for solid waste disposal section	Work Completed
972	Vijapura	Purchase of 2 Auto Tipper for Solid waste disposal	Work Completed
973	Vijapura	Construction of Processing shed in SWM Landfill site	Under Tender Process
974	Vijapura	Purchase of Mini Excavator for The lower the falling amount	Under Tender Process
975	Vijapura	Amount Reserve for Purchasing 50 HP Tractor and Trailer for Collecting Solid Waste from Various wards in Tikota Town	Tender to be Invited
976	Vijapura	Amount Reserve for Purchasing the 4 wheeler auto tippers for the disposal of the towns solid waste	Tender to be Invited

ಅನುಬಂಧ-

ಕ್ರ.ಸಂ	ಜಿಲ್ಲೆಯ ಹೆಸರು	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಪರಿಸ್ಥಿತಿ
977	Vijapura	Procurement of 10 tractor (40Hp) along trailer (engine hood, additional toll box, adjustable Ladder) attached with hydraulic capacity of 3 tonnes	Work Completed
978	Vijapura	Procurement of hiraised body, Engine hood, additional toll box, adjustable Ladder for working waste disposal tractor's trailers	Work Completed
979	Vijapura	Procurement of 01 all in one Back hoe Loader (Above 70Hp Capacity).	Work Completed
980	Vijapura	Procurement of spare parts (Disc cutter, Orange Peel grab, ditch cleaning bucket, six in one shovel carriage mounted, earth drill/auger, bush operating bucket, hand held breaker, swing hoe, telender).	Work Completed
981	Vijapura	Procurement of 10 numbers hopper tipper for collection of dry solid waste @ commercial areas with capacity 3.5 cubic meter.	Work Completed
982	Vijapura	Procurement of 2Nos Tractor Mounted Hydraulic Sweeping Machine with Water Sprayer.	Work Completed
983	Vijapura	Construction of Shed for SWM related Vehiles.	Work Started
984	Vijapura	Procurement of Tools and Equipments for pourkarmikas and other labours of cleaning work.	Work Completed
985	Vijayanagara	ಹಗರಿಬೊಮ್ಮನಹಳ್ಳಿಯಲ್ಲಿ ಸಾಮೂಹಿಕ ಶೌಚಾಲಯಗಳ ರಿಪೇರಿ	Work Started
986	Vijayanagara	ಚರಂಡಿ ಹೋಳೆತ್ತುವ ಯಂತ್ರ ಖರೀದಿ	Tender to be Invited
987	Vijayanagara	ಹಗರಿಬೊಮ್ಮನಹಳ್ಳಿಯ ಮುಖ್ಯ ಚರಂಡಿಗಳಿಗೆ ಸ್ಪ್ರಿಂಕಿಂಗ್ ಅಳವಡಿಸುವುದು	Work Started
988	Vijayanagara	ಘನತ್ಯಾಜ್ಯ ವಿಲೇವಾರಿ ನಿಗದಿಪಡಿಸಿರುವ ಜಾಗೆಯಲ್ಲಿ ಕಾಂಪೌಂಡ್ ವಾಲ್ ನಿರ್ಮಾಣ	Work Started
989	Vijayanagara	ಲಿಟ್ಟರ್‌ಬಿನ್ ಖರೀದಿ ಮತ್ತು ಅಳವಡಿಸುವುದು.	Tender to be Invited
990	Vijayanagara	Maintenance Legacy waste	Tender to be Invited
991	Vijayanagara	Ward No 5 PVC pipeline Work in Acharya layout to Hombalagatta Landfill cite	Work Started
992	Vijayanagara	Tree plantation in SWM landfill site	Work Completed
993	Vijayanagara	Construction of Earth warm unit in SWM site	Work Started
994	Vijayanagara	Purchase of Dustbin	Work Started
995	Vijayanagara	Installation 3 Nos Mini High Mast Poles of 10 Mtrs at SWM Landfill Site	Work Completed
996	Vijayanagara	Purchase of 2 Dustbins to Separate Wet Waste and Dry Waste for Every House Continuation Work	Under Tender Process
997	Vijayanagara	Reconstruction of a Compound Wall collapsed by rain at SWM Landfill Site	Work Started

ಅನುಬಂಧ-

ಕ್ರ.ಸಂ	ಜಿಲ್ಲೆಯ ಹೆಸರು	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಪರಿಸ್ಥಿತಿ
998	Vijayanagara	Shelter Construction Work for Installing Segregation Machine at SWM Land Fill Site	Work Started
999	Vijayanagara	Purchasing of Desilting Machine with Vehicle for Removing Silt from Drainage Tube	Under Tender Process
1000	Vijayanagara	Purchasing of Vehicle Mounted Fogging Machine to control Mosquito at CMC Hosapete limits.	Work Completed
1001	Vijayanagara	Purchasing of 6000 litres capacity of Sucking Machine to clean the Drainages at various wards at CMC Hosapete limits.	Work Completed
1002	Vijayanagara	Cleaning of Legacy Waste which is Present at SWM Site in Hosapete City.	Tender to be Invited
1003	Vijayanagara	Purchasing of JCB Vehicle for CMC Hosapete.	Under Tender Process
1004	Vijayanagara	Purchasing of Auto Mounted Desilting Machine for CMC Hosapete.	Work Completed
1005	Vijayanagara	Installing of Amplifier and mike system for all Door to Door collection vehicles at CMC Hosapete.	Work Completed
1006	Vijayanagara	Purchasing of Bolero Mounted Electric ladder (30 feet) to cut the branches of trees which are grown towards the main roads at CMC Hosapete.	Work Completed
1007	Vijayanagara	Purchasing of Auto Mounted Jetting Machine for CMC Hosapete.	Work Started
1008	Vijayanagara	Installing of GPS for all Door to Door Collection Vehicles and setting up of Monitor System and Control Room at CMC Hosapete.	Work Completed
1009	Vijayanagara	Construction of Beling Shed in Ward No.06 for Collection of Dry Waste in Old Wetwell Place in Hosapete City.	Tender to be Invited
1010	Vijayanagara	Development of road to the SWM Site through Kariganur Survey No. 185/2 CMC Hosapete.	Work Completed
1011	Vijayanagara	ಪಟ್ಟಣದ ಮುಖ್ಯ ರಸ್ತೆಗಳಾದ ಅಂಬೇಡ್ಕರ್ ವೃತ್ತದಿಂದ ಕೆ.ವಿ.ವಿ ಸೇತುವೆವರೆಗೆ ಹಾಗೂ ಕೃಷ್ಣದೇವರಾಯ ಸರ್ಕಲ್‌ನಿಂದ	Work Started
1012	Vijayanagara	ಘನತ್ಯಾಜ್ಯ ನಿರ್ವಹಣಾ ಘಟಕದಲ್ಲಿ ಪೈಪ್‌ಲೈನ್ ಕಾಮಗಾರಿ	Work Completed
1013	Vijayanagara	ಘನತ್ಯಾಜ್ಯ ವಿಲೇವಾರಿ ಘಟಕದಲ್ಲಿ ಸುಮಾರು ವರ್ಷಗಳಿಂದ ಶೇಖರಣೆಯಾಗಿರುವ ತ್ಯಾಜ್ಯ (Legacy Waste) ನಿರ್ವಹಣೆಗಾಗಿ ಹಾಗೂ ಡಿ.ಪಿ.ಆರ್ ತಯಾರಿಕೆಗಾಗಿ	Tender to be Invited
1014	Vijayanagara	ಘನತ್ಯಾಜ್ಯ ವಸ್ತು ವಿಲೇವಾರಿ ಘಟಕದಲ್ಲಿರುವ ಕಾವಲುಗಾರ ಕೊಠಡಿಗೆ ಪೂರಕ (ಬಾಗಿಲು, ಕಿಟಕಿ ಮತ್ತು ಕೌಂಪಾಂಡ್ ಗೋಡೆ) ಕಾಮಗಾರಿ	Work Completed
1015	Vijayanagara	ಘನತ್ಯಾಜ್ಯ ವಸ್ತು ನಿರ್ವಹಣೆ ಘಟಕದಲ್ಲಿ ಆಂತರಿಕ ರಸ್ತೆಗಳ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ	Work Completed

ಅನುಬಂಧ-1

ಕ್ರ.ಸಂ	ಜಿಲ್ಲೆಯ ಹೆಸರು	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಪರಿಸ್ಥಿತಿ
1016	Vijayanagara	ಘನತ್ಯಾಜ್ಯ ನಿರ್ವಹಣಾ ಘಟಕದಲ್ಲಿ ವಿಂಡ್ರೋ ಪ್ಲಾಟ್‌ಫಾರಂಗೆ ಶೆಡ್ ನಿರ್ಮಾಣ, ಘನತ್ಯಾಜ್ಯ ನಿರ್ವಹಣಾ ಘಟಕದಲ್ಲಿ ಸಗ್ಗಿಗೇಷನ್ ಪ್ಲಾಟ್‌ಫಾರಂ ಮತ್ತು ಡಿ.ಜಿ.ಪ್ಲಾಟ್‌ಫಾರಂಗೆ ಶೆಡ್ ನಿರ್ಮಾಣ, ಘನತ್ಯಾಜ್ಯಕ್ಕೆ ಸಂಬಂಧಿಸಿದ ವಾಹನಗಳ ನಿಲುಗಡೆ ಸಲುವಾಗಿ ನೀರು ಸರಬರಾಜು ಕೇಂದ್ರದ ಹಿಂದುಗಡೆ ಶೆಡ್ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ	Under Tender Process
1017	Vijayanagara	Construction of Vehicle Shed for SWM vehicles Parking	Work Started
1018	Vijayanagara	Supplying of Twin Dustbins Wet Waste and Dry Waste in Kottur TOWN	Work Started
1019	Vijayanagara	Providing and Fixation of hanging Twin Dustbins for Every 100 Meter in Main Road	Work Started
1020	Vijayanagara	Construction of Bailing Machine Shed for SWM	Work Started
1021	Vijayanagara	Construction of Water Wash Shed for SWM Vehicles	Work Started
1022	Vijayanagara	Construction of wall in Town Panchayath land near Solid Waste management site in Kudligi town limit	Tender to be Invited
1023	Vijayanagara	ಪಟ್ಟಣ ಪಂಚಾಯಿತಿ ಕಛೇರಿಗೆ ಬ್ಯಾಕ್‌ಹೋ ಯಂತ್ರ (ಜೆ.ಸಿ.ಬಿ) ಖರೀದಿಗಾಗಿ.	Tender to be Invited
1024	Vijayanagara	ಪಟ್ಟಣದ ಎಲ್ಲಾ ವಾರ್ಡ್‌ಗಳಲ್ಲಿ ಮನ ಮನ ಕಸ ಸಂಗ್ರಹಣೆ, ವಾರ್ಡ್ ಸ್ವಚ್ಛತೆ ಮತ್ತು ತ್ಯಾಜ್ಯ ಸಂಗ್ರಹಿಸಿ ಪ್ರತಿ ದಿನ ಪಟ್ಟಣ ಪಂಚಾಯಿತಿಗೆ ತ್ಯಾಜ್ಯ ಹಸ್ತಾಂತರಿಸಲು ಎಸ್.ಹೆಚ್.ಜಿ/ಐಜೆನ್ಸಿದಾರರಿಂದ ಆಹ್ವಾನಿಸುವ ಕಾಮಗಾರಿ.	Tender to be Invited
1025	Yadgir	Reserved Amount for SWM	Under Tender Process
1026	Yadgir	Amount reserved for SWM (DPR) works	Work Completed
1027	Yadgir	PURCHASING OF TWO HAPPER TIPPER FOR DOOR TO DOOR COLLECTION OF SOLID WASTE	Work Completed
1028	Yadgir	PURCHASING OF BACKHOE LOADER FOR SWM UNIT	Work Completed
1029	Yadgir	PURCHASING OF TRACTORS FOR TRANSPORTATION OF SOLID WASTE	Under Tender Process
1030	Yadgir	ಘನತ್ಯಾಜ್ಯ ವಸ್ತು ವಿಲೇವಾರಿ ಮಾಡುವ ವಾಹನಗಳಿಗೆ ಶೆಡ್ ನಿರ್ಮಾಣ ಮತ್ತು ನೀರಿನ ವ್ಯವಸ್ಥೆ ಕಲ್ಪಿಸುವುದು	Work Started
1031	Yadgir	ಪುರಸಭೆ ಕಠಿಣ ಕರ್ಕೇರಾದ ಘನತ್ಯಾಜ್ಯ ವಸ್ತು ನರ್ವಹಣಾ ಘಟಕಕ್ಕೆ EC (ENVIRONMENTAL CLEARANCE)	Work Started
1032	Yadgir	ಕರ್ಕೇರಾ ಪುರಸಭೆ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಬರುವ ಸಾರ್ವಜನಿಕ/ಸಮುದಾಯ ಶೌಚಾಲಯಗಳ ವಾರ್ಷಿಕ ನಿರ್ವಹಣೆ ಮತ್ತು ದುರಸ್ತಿ	Work Completed
1033	Yadgir	ಘನತ್ಯಾಜ್ಯ ವಸ್ತು ನಿಯಮ ೨೦೧೬ ರಂತೆ ವಾಣಿಜ್ಯ ಸಂಕೀರ್ಣ ರಸ್ತೆಗಳಿಗೆ ೧೦೦ ಮೀ. ಒಂದರಂತೆ ಡಿಸ್ಟ್ರಿನ್ ಅಳವಡಿಸುವುದು	Work Completed

ಅನುಬಂಧ-

ಕ್ರ.ಸಂ	ಜಿಲ್ಲೆಯ ಹೆಸರು	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಪರಿಸ್ಥಿತಿ
1034	Yadgir	ಪೌರ ಕಾರ್ಮಿಕರ ವಿಶ್ರಾಂತಿ ಕೊಠಡಿ ಹಾಗೂ ಸ್ನಾನದ ಗೃಹ ನಿರ್ಮಾಣ	Work Started
1035	Yadgir	PURCHASING OF COMPOST SCREENING MACHINES	Work Completed
1036	Yadgir	Construction of compound wall to DWCC of SWM site in Shahapur	Work Completed
1037	Yadgir	SWM DPR 2018 19 amount	Work Completed
1038	Yadgir	Construction of Road to SWM Site.	Work Completed
1039	Yadgir	Installation of CC Camera at Solid Waste Management.	Work Completed
1040	Yadgir	Purchase of Sanetry Spear parts at Solid Waste Management.	Work Completed
1041	Yadgir	Repair and Maintenance of CMC Vehicals and other Meachinries.	Work Completed
1042	Yadgir	Purchasing of Chemicals for City Sanitation Works.	Work Completed
1043	Yadgir	Errection of Solar light at SWM Site	Work Completed
1044	Yadgir	Purchasing of Trator trally No 2 for Solid West Management.	Work Completed
1045	Yadgir	Purchsing of Tactor Engien No 1 Solid West Management.	Work Completed
1046	Yadgir	Purchasing of Sucking Meachine No 1 Solid West Management	Work Completed
1047	Yadgir	Purchasing of Dust bin /Twin bin for Solid Waste Management Town Commercial Area	Work Completed
1048	Yadgir	Purchasing of Fagging Meachine for Sanitation in CMC Shorapur.	Work Completed
1049	Yadgir	Purchase of Vehical Mounted Fagging Meachine for CMC Shorapur.	Work Completed
1050	Yadgir	Purchasing of the Gross Cutting Meaching year wise Wards. CMC Shorapur.	Work Completed
1051	Yadgir	Purchasing of 7 Nos.of Mini Tipper 3.5 Cubic meter capacity for door to door waste collection in Yadgiri City	Work Started

K. C. S. Pruthi

S. M. Pruthi
ಕಾರ್ಯದರ್ಶಿ ಅಧೀನಪಾಲಕರು (ಫವನಿ)
ಪೌರಾಡಳಿತ ನಿರ್ದೇಶನಾಲಯ, ಬೆಂಗಳೂರು