


ಕರ್ನಾಟಕ ವಿಧಾನ ಪರಿಷತ್ತು

ಚುಕ್ಕೆ ಗುರುತಿಲ್ಲದ ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ : 193
 ಸದಸ್ಯರ ಹೆಸರು : ಶ್ರೀ ಸುನೀಲ್ ವಲ್ಯಾಪುರ್ (ವಿಧಾನಸಭೆಯಿಂದ ಚುನಾಯಿತರಾದವರು)
 ಉತ್ತರಿಸಬೇಕಾದ ದಿನಾಂಕ : 16-07-2024
 ಉತ್ತರಿಸುವ ಸಚಿವರು : ನಗರಾಭಿವೃದ್ಧಿ ಮತ್ತು ನಗರ ಯೋಜನೆ ಸಚಿವರು

ಕ್ರ. ಸಂ	ಪ್ರಶ್ನೆ	ಉತ್ತರ																		
ಅ)	ಅಮೃತ್ ಯೋಜನೆಯಡಿ ಆಯ್ಕೆಯಾದ ಕಲ್ಯಾಣ ಕರ್ನಾಟಕದ ನಗರಗಳು ಯಾವುವು; ಈ ನಗರಗಳಲ್ಲಿ ಕಳೆದ ಐದು ವರ್ಷಗಳಲ್ಲಿ ಕೈಗೊಂಡ ಕಾಮಗಾರಿಗಳು ಯಾವುವು; (ಸಂಪೂರ್ಣ ಮಾಹಿತಿ ನೀಡುವುದು)	ಕೇಂದ್ರ ಪುರಸ್ಕೃತ ಅಮೃತ್ ಯೋಜನೆಯಡಿ ಆಯ್ಕೆಯಾದ ಕಲ್ಯಾಣ ಕರ್ನಾಟಕದ ನಗರಗಳು ಕಲಬುರ್ಗಿ ಮಹಾನಗರಪಾಲಿಕೆ, ಬೀದರ್ ನಗರಸಭೆ, ರಾಯಚೂರು ನಗರ ಸಭೆ, ಗಂಗಾವತಿ ನಗರಸಭೆ, ಬಳ್ಳಾರಿ ಮಹಾನಗರಪಾಲಿಕೆ, ಹೋಸಪೇಟೆ ನಗರಸಭೆಗಳಾಗಿವೆ. ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆವಾರು ಕಾಮಗಾರಿಗಳ ವಿವರಗಳನ್ನು ಅನುಬಂಧ-01 ರಲ್ಲಿ ನೀಡಿದೆ.																		
ಆ)	ಅಮೃತ್ ಯೋಜನೆಯಡಿ ಕಳೆದ ಐದು ವರ್ಷಗಳಲ್ಲಿ ಬಿಡುಗಡೆಯಾದ ಹಾಗೂ ಖರ್ಚಾದ ಅನುದಾನ ಎಷ್ಟು; ಪೂರ್ಣಗೊಂಡ ಕಾಮಗಾರಿಗಳು ಎಷ್ಟು; ನಿರ್ಮಾಣ ಹಂತದಲ್ಲಿರುವ ಕಾಮಗಾರಿಗಳು ಎಷ್ಟು? (ಸಂಪೂರ್ಣ ಮಾಹಿತಿ ನೀಡುವುದು)	<p>ಕೇಂದ್ರ ಪುರಸ್ಕೃತ ಅಮೃತ್ ಯೋಜನೆಯಡಿ ಅನುಮೋದನೆಗೊಂಡ ಕಾಮಗಾರಿಗಳ ವಿವರಗಳು ಈ ಕೆಳಗಿನಂತಿದೆ;</p> <p align="right">ರೂ.ಕೋಟಿಗಳಲ್ಲಿ</p> <table border="1"> <thead> <tr> <th colspan="2">ಅನುಮೋದನೆಯಾದ ಕಾಮಗಾರಿಗಳ</th> <th>ಬಿಡುಗಡೆಯಾದ ಅನುದಾನ</th> <th>ವೆಚ್ಚವಾದ ಅನುದಾನ</th> <th>ಪೂರ್ಣಗೊಂಡ ಕಾಮಗಾರಿಗಳ</th> <th>ಪ್ರಗತಿಯಲ್ಲಿರುವ ಕಾಮಗಾರಿಗಳ</th> </tr> <tr> <th>ಸಂಖ್ಯೆ</th> <th>ಮೊತ್ತ</th> <th>ಮೊತ್ತ</th> <th>ಮೊತ್ತ</th> <th>ಸಂಖ್ಯೆ</th> <th>ಸಂಖ್ಯೆ</th> </tr> </thead> <tbody> <tr> <td>407</td> <td>4952.87</td> <td>4860.44</td> <td>4557.86</td> <td>396</td> <td>11</td> </tr> </tbody> </table>	ಅನುಮೋದನೆಯಾದ ಕಾಮಗಾರಿಗಳ		ಬಿಡುಗಡೆಯಾದ ಅನುದಾನ	ವೆಚ್ಚವಾದ ಅನುದಾನ	ಪೂರ್ಣಗೊಂಡ ಕಾಮಗಾರಿಗಳ	ಪ್ರಗತಿಯಲ್ಲಿರುವ ಕಾಮಗಾರಿಗಳ	ಸಂಖ್ಯೆ	ಮೊತ್ತ	ಮೊತ್ತ	ಮೊತ್ತ	ಸಂಖ್ಯೆ	ಸಂಖ್ಯೆ	407	4952.87	4860.44	4557.86	396	11
ಅನುಮೋದನೆಯಾದ ಕಾಮಗಾರಿಗಳ		ಬಿಡುಗಡೆಯಾದ ಅನುದಾನ	ವೆಚ್ಚವಾದ ಅನುದಾನ	ಪೂರ್ಣಗೊಂಡ ಕಾಮಗಾರಿಗಳ	ಪ್ರಗತಿಯಲ್ಲಿರುವ ಕಾಮಗಾರಿಗಳ															
ಸಂಖ್ಯೆ	ಮೊತ್ತ	ಮೊತ್ತ	ಮೊತ್ತ	ಸಂಖ್ಯೆ	ಸಂಖ್ಯೆ															
407	4952.87	4860.44	4557.86	396	11															
ಇ)	ಅಮೃತ್ ಯೋಜನೆಯಡಿ ಕಲಬುರ್ಗಿ ಮಹಾನಗರದಲ್ಲಿ ಎಷ್ಟು ಮನೆಗಳಿಗೆ ನೀರು ಸರಬರಾಜು ಮತ್ತು ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆ ಕಲ್ಪಿಸಲಾಗಿದೆ;	<p>ಅಮೃತ್ ಯೋಜನೆಯಡಿಯಲ್ಲಿ ಕಲಬುರ್ಗಿ ನಗರದ ಸಲಾಮ ಟೇಕಡಿ ಬಿ.ಪಿ ಟ್ಯಾಂಕ್ ನಿಂದ ಹಳೆ ಜಲಶುದ್ಧೀಕರಣ ಘಟಕದವರೆಗೆ 9.70 ಕಿ.ಮೀ ಉದ್ದದ 660 ಮಿ.ಮೀ ವ್ಯಾಸದ ಎಮ್.ಎಸ್. ಗ್ರಾವಿಟಿ ಮೇನ್ ಕೊಳವೆ ಮಾರ್ಗ ಅಳವಡಿಸುವ ಕಾಮಗಾರಿಯನ್ನು ಕೈಗೊಂಡಿದ್ದು, ಮನೆ ಸಂಪರ್ಕಗಳನ್ನು ಕಲ್ಪಿಸುವ ಕಾಮಗಾರಿಯನ್ನು ಕೈಗೊಂಡಿರುವುದಿಲ್ಲ.</p> <p>ಅಮೃತ್ ಯೋಜನೆಯಡಿಯಲ್ಲಿ ಕಲಬುರ್ಗಿ ನಗರದ 4ನೇ ಹಂತದ ಒಳ ಚರಂಡಿ ಯೋಜನೆ (2ನೇ ಫೇಸ್) 18474 ಸಂಖ್ಯೆ ಗೃಹ ಸಂಪರ್ಕಗಳನ್ನು ಕಲ್ಪಿಸಲಾಗಿದೆ.</p>																		
ಈ)	ಕಲಬುರ್ಗಿ ಮಹಾನಗರಕ್ಕೆ ಹೊಂದಿಕೊಂಡಿರುವ ಗ್ರಾಮ ಪಂಚಾಯತಿ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಬರುವ ಬಡಾವಣೆಗಳಲ್ಲಿ ಈ ಯೋಜನೆಯಡಿ ಮೂಲ ಸೌಕರ್ಯಗಳನ್ನು ಕಲ್ಪಿಸಲಾಗಿದೆಯೇ; ಇಲ್ಲದಿದ್ದಲ್ಲಿ, ಮುಂಬರುವ ದಿನಗಳಲ್ಲಿ ಸದರಿ (ಖಾಸಗಿ) ಬಡಾವಣೆಗಳನ್ನು ಈ ಯೋಜನೆ ವ್ಯಾಪ್ತಿಗೆ ತರಲಾಗುವುದೇ? (ಮಾಹಿತಿ ನೀಡುವುದು)	ಅಮೃತ್ ಯೋಜನೆಯಡಿಯಲ್ಲಿ ಕಲಬುರ್ಗಿ ಮಹಾನಗರಕ್ಕೆ ಹೊಂದಿಕೊಂಡಿರುವ ಗ್ರಾಮ ಪಂಚಾಯತಿ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಬರುವ ಬಡಾವಣೆಗಳಲ್ಲಿ ಮೂಲ ಸೌಕರ್ಯವನ್ನು ಕಲ್ಪಿಸಲು ಅವಕಾಶವಿರುವುದಿಲ್ಲ.																		
ಉ	ಕಲಬುರ್ಗಿ ಮಹಾನಗರ ಜನಸಂಖ್ಯೆಗೆ ತಕ್ಕಂತೆ ಉತ್ತಮ ಗುಣಮಟ್ಟದ ರಸ್ತೆ ಇಲ್ಲದಿರುವುದು ಸರ್ಕಾರದ ಗಮನಕ್ಕೆ ಬಂದಿದೆಯೇ;	ಸರ್ಕಾರದ ಗಮನಕ್ಕೆ ಬಂದಿದೆ. ಅದರಂತೆ, ಕಲಬುರ್ಗಿ ಮಹಾನಗರದಲ್ಲಿ ಉತ್ತಮ ಗುಣಮಟ್ಟದ ರಸ್ತೆಗಳನ್ನು ಮಹಾತ್ಮಗಾಂಧಿ ನಗರ ವಿಕಾಸ ಯೋಜನೆ (ಎಂ.ಜಿ.ಎನ್.ವಿ.ವೈ) ಅನುದಾನದಡಿಯಲ್ಲಿ ಅಭಿವೃದ್ಧಿ ಪಡಿಸಲಾಗುತ್ತಿದೆ. ಸದರಿ ಯೋಜನೆಯಡಿ ಕೈಗೊಂಡಿರುವ ಕಾಮಗಾರಿಗಳ ಪಟ್ಟಿಯನ್ನು ಅನುಬಂಧ-2ರಲ್ಲಿ ನೀಡಿದೆ ಹಾಗೂ ಕಳೆದ ಮೂರು ವರ್ಷಗಳಲ್ಲಿ ಎಸ್‌ಎಫ್‌ಸಿ ಮುಕ್ತನಿಧಿ ಮತ್ತು																		

<p>ವಾಹನಗಳ ಓಡಾಟಕ್ಕೆ ತಕ್ಕಂತೆ ರಸ್ತೆಗಳು ವಿಸ್ತಾರವಿಲ್ಲದಿರುವುದರಿಂದ ನಗರದಲ್ಲಿ ಸಂಚಾರ ದಟ್ಟಣೆಯಾಗುತ್ತಿರುವುದು ಸರ್ಕಾರದ ಗಮನಕ್ಕೆ ಬಂದಿದೆಯೇ; ಬಂದಿದ್ದಲ್ಲಿ, ಸಂಚಾರ ದಟ್ಟಣೆ ನಿಯಂತ್ರಿಸಲು ಸರ್ಕಾರ ಕೈಗೊಂಡ ಕ್ರಮಗಳೇನು? (ಮಾಹಿತಿ ನೀಡುವುದು)</p>	<p>ಎಸ್‌ಎಫ್‌ಸಿ ವಿಶೇಷ ಅನುದಾನದಡಿ ಮಂಜೂರಾದ ಬಿಡುಗಡೆಯಾದ ಅನುದಾನದ ಹಾಗೂ ಕಾಮಗಾರಿಗಳ ಪಟ್ಟಿಯನ್ನು ಅನುಬಂಧ-3ರಲ್ಲಿ ನೀಡಿದೆ.</p> <p>ಮುಂದುವರೆದು, ಕಲಬುರ್ಗಿ ನಗರದಲ್ಲಿ ವಾಹನ ಸಂಚಾರ ದಟ್ಟಣೆಯನ್ನು ಅಧ್ಯಯನ ಮಾಡಲು ಮತ್ತು ಸಂಚಾರ ದಟ್ಟಣೆಯನ್ನು ನಿಯಂತ್ರಿಸಲು ದೀರ್ಘಾವಧಿ, ಮಧ್ಯಾವಧಿ ಮತ್ತು ಅಲ್ಪಾವಧಿ ಯೋಜನೆಗಳನ್ನು ತಯಾರಿಸಲು National Clean Air Programme ಯೋಜನೆಯಡಿಯಲ್ಲಿ ಸರ್ವೆ ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ.</p>
--	--

ಸಂಖ್ಯೆ: ನಅಇ 112 ಸಿಎಸ್‌ಎಸ್ 2024



(ಬಿ.ಎಸ್.ಸುರೇಶ್)

ನಗರಾಭಿವೃದ್ಧಿ ಮತ್ತು ನಗರ ಯೋಜನೆ ಸಚಿವರು

ಅನುಬಂಧ - 1

ಕೇಂದ್ರ ಪುರಸ್ಕೃತ ಅಮೃತ್ ಯೋಜನೆ

ಅನುಬಂಧ - 01


ಕ್ರ.ಸಂ	ನ.ಸಂ.ಸಂ	ಯೋಜನೆಯ ಹೆಸರು	ವಲಯ	ಅನುಮೋದಿತ ಮೊತ್ತ ರೂ (ಕೋಟಿಗಳಲ್ಲಿ)	ಒಟ್ಟು ವೆಚ್ಚ	ಪರಾ
1	Bellary	Development of children friendly @ Ragavendra Colony 2nd and Improvement of Park @ Varabasappa temple in Ballari city	Others(Parks)	0.93	0.88	Work Completed
2	Bellary	Development of Park Children Equipment at Raghavendra Colony, 2nd Stage, W.No. 17, and Development of Park play Ground, Open theatre etc, at Varabsappa Temple,GYM Equipments at Raghavendra Colony	Others(Parks)	0.73	0.58	Work Completed
3	Bellary	Development of park, playground open theatre etc, at varabasappagudi, corporation land(2017-20) and Development of park with children playing equipments at Raghavendra colony 2nd stage, W. No -17	Others(Parks)	0.61	0.56	Work Completed
4	Bellary	Providing UGD facilities to Bellary city	Sewerage and Septage Management	97.52	97.2	Work Completed
5	Bidar	Construction of and development of children park near gulzar theater & park in nandi colony opp. LIC office in Bidar city under AMRUT 2015-16 TO 2019-20	Others(Parks)	0.73	0.35	Work Completed
6	Bidar	Development of vishweshwariah park under AMRUT 2015-16 to 2019-20	Others(Parks)	0.73	0.707	Work Completed
7	Bidar	Development of park at mhetre layout under AMRUT 2015-16 to	Others(Parks)	0.81	0.809	Work Completed
8	Bidar	Development of park at Haq colony under AMRUT 201-16 to 2019-20	Others(Parks)	0.4	0.263	Work Completed
9	Bidar	Providing UGD Scheme to Bidar City under AMRUT	Sewerage and Septage Management	125.21	103.85	Work Completed
10	Gangawati	Construction drain from Vishwabharathi School Durgamma Nala, SBH BANK to Shiva Talkies	Drainage	2	1.994	Work Completed
11	Gangawati	Construction of RCC Storm water Drain in Children Park	Drainage	4.69	4.577229	Work Completed

ಕ್ರ.ಸಂ	ನ.ಸ್ತ.ಸಂ	ಯೋಜನೆಯ ಹೆಸರು	ವಲಯ	ಅನುಮೋದಿತ ಮೊತ್ತ ರೂ (ಕೋಟಿಗಳಲ್ಲಿ)	ಒಟ್ಟು ವೆಚ್ಚ	ಪರಾ
12	Gangawati	Construction of RCC Storm water Drain in Prashanth nagar	Drainage	1.86	1.51	Work Completed
13	Gangawati	Construction of RCC Storm water Drain in Janthkal	Drainage	0.79	0.69	Work Completed
14	Gangawati	Development of children friendly parks at Jayanagar, Near Kuvempu nagar 15-16 Kuvempu Layout	Others(Parks)	0.34	0.33	Work Completed
15	Gangawati	Development of Childern park @ ward No 31 mahabaleshwar layout	Others(Parks)	0.52	0.495	Work Completed
16	Gangawati	Development of Garden at Jayanagar 2nd stage in Gangavathi	Others(Parks)	0.23	0.22	Work Completed
17	Gangawati	Development of Childern park @ Anjaneya Badavane	Others(Parks)	0.4	0.377	Work Completed
18	Gangawati	Proposed green space @ teachers colony	Others(Parks)	0.38	0.37	Work Completed
19	Gangawati	Proposed green space @ Gadwal camp park	Others(Parks)	0.2	0.135	Work Completed
20	Gangawati	Proposed green space @ Indira nagar	Others(Parks)	0.18	0.1	Work Completed
21	Gangawati	Providing and Laying Of Lateral Sewer Pipeline and Construction of MH, Wet wells, Pumping Machinery under UGD Scheme to Gangavathi City	Sewerage and Septage Management	35.64	30.12	Work Completed
22	Gangawati	Providing UGD scheme to Gangavati city (Additional Grant)	Sewerage and Septage Management	14.13	12.92	Work Completed
23	Gangawati	Providing sewer network in Janthkal road in ward no.28 (Additional Grant)	Sewerage and Septage Management	1.47	1.55	Work Completed
24	Gangawati	Construction of Footpath from Gandhi Circle to Mahaveera Circle	Urban Transport	0.99	0.814	Work Completed
25	Gangawati	Footpath improvement from Bus stand to Gandhi circle (Length 1km Court Rd)	Urban Transport	1.36	1.31	Work Completed
26	Gangawati	Footpath improvement from Gandhi circle to Kampli bypass junction	Urban Transport	1.32	1.31	Work Completed
27	Gangawati	Footbridges across NALA at 2 locations Islampur road and Gandhi Chowk	Urban Transport	0.71	0.3	Work Completed

ಕ್ರ.ಸಂ	ನ.ಸ್ಥ.ಸಂ	ಯೋಜನೆಯ ಹೆಸರು	ವಲಯ	ಅನುಮೋದಿತ ಮೊತ್ತ ರೂ (ಕೋಟಿಗಳಲ್ಲಿ)	ಒಟ್ಟು ವೆಚ್ಚ	ಪರಾ
28	Gangawati	Footpath and cycle track improvement from bus stand to Gandhi Chowk Rd(Anegundi rd)	Urban Transport	2.14	1.77	Work Completed
29	Gangawati	Providing and laying MS,DI Feeder Pipe Line, Renovation of existing WTP, impounding reservoir in Siddikeri and Providing House Service Connections under improvement Water Supply Scheme to Gangavathi	Water Supply	26.72	24.86	Work Completed
30	Gulbarga	Development of children friendly parks at Akkamahadevi nagar	Others(Parks)	0.75	0.838	Work Completed
31	Gulbarga	Development of Dhanavantry park layout Garden	Others(Parks)	0.46	0.493	Work Completed
32	Gulbarga	Development of Swastik Garden in Kalburgi City	Others(Parks)	0.9	0.9	Work Completed
33	Gulbarga	Development of Revansiddeshwar colony Garden	Others(Parks)	0.37	0.31	Work Completed
34	Gulbarga	Development of Mansabdar Park layout Garden	Others(Parks)	0.58	0.576	Work Completed
35	Gulbarga	Providing 4th Stage UGD scheme (Phase-2) to Kalaburagi City	Sewerage and Septage Management	174.8	156.8	Work Completed
36	Gulbarga	Providing WSS to Kalburgi city under AMRUT - Replacement of 600 mm dia PSC pipe line to 660 mm dia (OD) MS Gravity Main - 9700 m for Kalburgi City	Water Supply	12.73	12.35	Work Completed
37	Hospet	Construction of Strom Water Drain From Don Bosco School to Raghavendra temple in Hosapete city	Drainage	1.98	1.28	Work Completed
38	Hospet	Construction of Strom water Drain RaghavendraTemple Jagalikkatteraya Area to Meer Alam Talkies,Malligi Hotel, Ranipet, Jakwel and near Bala talkies Road in Hosapete city.	Drainage	2.5	2.5	Work Completed
39	Hospet	Construction of Storm Water Drain from Ukkadkeri area Hosapete City.	Drainage	0.16	0.155	Work Completed
40	Hospet	Construction of Storm Water Drain near Raitra bhavan to HUDA office Hosapete City	Drainage	1.71	1.37	Work Completed
41	Hospet	Construction of Storm Water Drain from Valmiki Circle to HLC canal (Sandur road)Hosapete City .	Drainage	0.52	0.48	Work Completed


ಕ್ರ.ಸಂ	ನ.ಸ್ಥ.ಸಂ	ಯೋಜನೆಯ ಹೆಸರು	ವಲಯ	ಅನುಮೋದಿತ ಮೂಲ್ಯ ರೂ (ಕೋಟಿಗಳಲ್ಲಿ)	ಒಟ್ಟು ವೆಚ್ಚ	ಪರಾ
42	Hospet	Construction and development of park at ward no 22,Gavisiddewar nagar and MJ Nagar park in ward no 28 in	Others(Parks)	0.97	0.85	Work Completed
43	Hospet	Improvement of park between LLC Canal Work and Ring Road in Hospet	Others(Parks)	1.44	1.42	Work Completed
44	Hospet	Construction And Improvements of parks at Rajeev Nagar in Ward no 29 in Hospet City	Others(Parks)	0.85	0.85	Work Completed
45	Hospet	Improvements of parks Near pool bun school in Ward no 35th in Hospet City	Others(Parks)	0.62	0.62	Work Completed
46	Hospet	Providing Under Ground Drainage System to Hosapete City under AMRUT.	Sewerage and Septage Management	88.75	58.7	Work Completed
47	Hospet	Foot path Improvements from Kanakadasa circle to Valmiki Circle	Urban Transport	3.35	2.69	Work Completed
48	Raichur	Development of Park With Children Friendly Component At Meheboob gulshan park	Others(Parks)	0.67	0.67	Work Completed
49	Raichur	Development of Park with Children Friendly Components - Devaru Colony Park	Others(Parks)	0.86	0.86	Work Completed
50	Raichur	Development of Park with Children Friendly Components - Savithri Colony Park	Others(Parks)	0.29	0.28	Work Completed
51	Raichur	Development of Park with Children Friendly Components - IDSMT Layout Park	Others(Parks)	0.3	0.27	Work Completed
52	Raichur	Development of Park with children friendly components - Jawahar nagar	Others(Parks)	0.25	0.24	Work Completed
53	Raichur	Development of Park With Children Friendly Component At Balanagmma Colony park	Others(Parks)	0.3	0.25	Work Completed
54	Raichur	Development of Park With Children Friendly Component At Kalyan Nagar park	Others(Parks)	0.5	0.49	Work Completed
55	Raichur	UGD to Yeramara zone with 5.5 MLD STP & Hosur Zone in Raichur city under AMRUT	Sewerage and Septage Management	102.26	84.18	Work Completed

ಕ್ರ.ಸಂ	ನ.ಸಂ.ಸಂ	ಯೋಜನೆಯ ಹೆಸರು	ವಲಯ	ಅನುಮೋದಿತ ಮೊತ್ತ ರೂ (ಕೋಟಿಗಳಲ್ಲಿ)	ಒಟ್ಟು ವೆಚ್ಚ	ಪರಾ
56	Raichur	Providing UGD scheme for Raichur city (Additional grant)	Sewerage and Septage Management	15.46	13.2	Work Completed
57	Raichur	Improvement water supply scheme to Raichur city under AMRUT	Water Supply	54.26	48.81	Work Completed
58	Bellary	Providing UGD facilities to Bellary city (Additional Grants)	Sewerage and Septage Management	21.45	11.56	Work Completed
59	Bellary	Improvements of Water Supply System of Ballari City under AMRUT	Water Supply	72.17	47.62	Work Completed
60	Bidar	Development of park at New Adarsh colony under AMRUT 2015-16 TO 2019-20	Others(Parks)	0.34	0.134	Work Completed
61	Bidar	Providing UGD Scheme to Bidar City in zone-3 under AMRUT	Sewerage and Septage Management	58.62	42.14	Work Completed
62	Bidar	Providing UGD works in Bidar Zone-3 & Zone-1 leftout areas in Bidar City under Savings	Sewerage and Septage Management	17.12	13.41	Work Completed
63	Gangawati	Construction of Drain Work in Durgamma nala	Drainage	10.52	8.14	Work Completed
64	Gangawati	Two wheeler parking on NALA covering 150 Mtr of NALA	Urban Transport	3.61	3.11	Work Completed
65	Hospet	Construction of Sewerage and Septage System (Additional Grant)	Sewerage and Septage Management	16.58	2.87	Work Completed
66	Hospet	Improvement of Footpath from Railway Station to Moorangadi Circle (3 Shop Circle)(Bus Stand Road)In Hosapete City.	Urban Transport	2.1	1.77	Work Completed
67	Hospet	Provision of dedicated bicycle lane from Kanakadasa Circle to Udyog petrol pump	Urban Transport	0.67	0.12	Work Dropped
68	Hospet	Providing Water Supply System in Hosapete City under AMRUT Scheme.	Water Supply	50.82	36.85	Work Completed
69	Raichur	Providing UGD works in Eklasapur, Ashkihal and missing links in Ward no. 13 to 22 Raichur Savings	Sewerage and Septage Management	9.45	5.31	Work in Progress
Total				1055.78	856.42	


 ಸಹಾಯಕ ನಿರ್ದೇಶಕರು (ಅಭಿವೃದ್ಧಿ)
 ಪೌರಾಡಳಿತ ನಿರ್ದೇಶನಾಲಯ
 ಬೆಂಗಳೂರು

	Name of Work	
1	SURROUNDING AIWAN-E-SHAHII AREA AND SURROUNDING RAJAPUR LAYOUT IN KALABURAGI CITY.	100
2	IMPROVEMENT OF ROAD AND DRAIN AT SBI COLONY OLD JEWARGI ROAD W.NO 55 IN KALABURAGI CITY.	100
3	IMPROVEMENT OF ROAD AND DRAIN SWAMI VIVEKANAND NAGAR AND RT NAGAR IN KALABURAGI	100
4	IMPROVEMENT OF ROAD FROM TARFILE 8TH CROSS TO GANADEVATE TEMPLE W.NO. 54	100
5	IMPROVEMENT ROAD AND DRAIN AT KALYAN NAGAR VEERESH NAGAR AND MAHALAXMI LAYOUT IN KALABURAGI CITY	100
6	IMPROVEMENT OF ROAD AND DRAIN FROM SH 149 MAIN ROAD SABHA FUNCTION HALL TO AZADAPUR MAIN ROAD AND ITS SURROUNDING AT W.NO. 13 IN KALABURAGI CITY.	200
7	IMPROVEMENT OF ROAD AND DRAIN FROM JASMEEN SCHOOL TO HAGARAGA ROAD AND MAKKA COLONY GARDEN TO CHUNNA BHATI AND ITS SURROUNDING AT W.NO. 01 IN KALABURAGI CITY.	150
8	IMPROVEMENT OF ROAD AND DRAIN IN FIRDOS NAGAR AND ITS SURROUNDING INTERNAL ROAD AND DRAIN AT W.NO. 13 IN KALABURAGI CITY.	150
9	IMPROVEMENT OF ROAD FROM SHABDI MATERNITY HOSPITAL TO SANTRASWADI VIA MUSLIM CHOWK TO GUNJ MAIN ROAD SURROUNDING AREA IN KALABURAGI CITY.	150
10	IMPROVEMENT OF ROAD AND DRAIN FROM NH-51 MAHARAJA HOTEL TO CHUNNA BHATI AT W.NO. 13 IN KALABURAGI CITY.	200
11	CONSTRUCTION OF ROAD ZAM ZAM COLONY ALSAD SCHOOL BACKSIDE ITTC COLLEGE MAHAMMED SAFIQ AHMED MOHAMMED JANI HOUSE VIA KHUSRO SCHOOL ETEHAD COLONY JOINT ROAD DECCAN COLLEGE BACKSIDE ROAD AND DRAIN AT W.NO. 02 IN KALABURAGI CITY.	150
12	CONSTRUCTION OF CC ROAD AND DRAIN FROM SEDAM MAIN ROAD TO KUSNOOR MAIN ROAD VIA SHOUBHAGYA KALAYANA MANTAPA AT W.NO. 30 IN KALABURAGI CITY.	200
13	IMPROVEMENT OF ROAD IN W.NO. 29 & 30 GANESH NAGAR MAIN ROAD TO SEDAM ROAD VIA OM NAGAR IN KALABURAGI CITY.	100
14	IMPROVEMENT OF ROAD AND CC DRAIN FROM SUDHAKAR GOKLE HOUSE LINKING TO SEDAM MAIN ROAD IN KALABURAGI CITY.	100
15	IMPROVEMENT OF ROAD AND DRAIN SURROUNDING BHEEM NAGAR AREA W.NO. 01 IN KALABURAGI CITY.	100
16	IMPROVEMENT OF ROAD FROM SVP CIRCLE TO LALGIRI CROSS IN KALABURAGI CITY.	100
17	IMPROVEMENT OF ROAD AND RCC SLAB ON EXISTING STORM WATER DRAIN FROM SCIENCE CENTRE TANK BUND ROAD TO GRAND HOTEL VIA GOAL BANGALA AND VEERSHAIVA KALYAN MANTAP IN KALABURAGI CITY.	100
18	CONSTRUCTION OF INTERNAL ROAD AND DRAIN AT W.NO. 35 IN KALABURAGI CITY.	100
19	CONSTRUCTION OF ROAD FROM GALIB COLONY 1ST CROSS VIA AL-AMEEN SCHOOL SOYI GUMBAAZ AND SURROUNDING AREA IN KALABURAGI CITY.	100
20	CONSTRUCTION OF INTERNAL ROADS AT MANKAR LAYOUT W.NO. 55 IN KALABURAGI CITY.	150

21	CONSTRUCTION OF INTERNAL ROADS AT BHIMABILI (VILLAGE) IN HIRAPUR NAGAR W.NO. 15 IN KALABURAGI CITY.	150
22	CONSTRUCTION OF INTERNAL ROADS AT HIRAPUR NAGAR W.NO. 16 IN KALABURAGI CITY.	100
23	IMPROVEMENT OF ROAD FROM HIRAPUR RING ROAD TO HIRAPUR RAILWAY GATE AT W.NO. 17 IN KALABURAGI CITY.	
24	CONSTRUCTION OF ROAD AT HIRA NAGAR AT W.NO. 38 IN KALABURAGI CITY.	200
25	CONSTRUCTION OF INTERNAL ROADS SURROUNDING JAI HANUMAN MANDIR BIDDAPUR COLONY W.NO. 38 IN KALABURAGI CITY.	100
26	CONSTRUCTION OF INTERNAL ROADS AT VEERBHADRESHWAR COLONY BACK SIDE JAITHIRTH KALYAN MANTAP W.NO. 55 IN KALABURAGI CITY.	200
27	CONSTRUCTION OF INTERNAL ROADS AT GANESH NAGAR AND BANK COLONY W.NO. 55 IN KALABURAGI CITY.	100
28	CONSTRUCTION OF INTERNAL ROADS AND DRAIN AT NEW MAKA LAYOUT AND SHRISHAIL NAGAR W.NO. 55 IN KALABURAGI CITY.	100
29	CONSTRUCTION OF INTERNAL ROADS AT RAMAYYA LAYOUT AND NGOS COLONY W.NO. 38 IN KALABURAGI CITY.	100
30	CONSTRUCTION OF INTERNAL ROADS AT KHB AKKAMAHADEVI COLONY EAST AND WEST WING W.NO. 55 IN KALABURAGI CITY.	150
31	CONSTRUCTION OF ROAD FROM MG ROAD TO RTO SEDAM ROAD BABU JAGAJEEVAN RAM NAGAR TO SEDAM ROAD (INTERNAL ROADS) AND ROADS SURROUNDING AMBA BHAVANI TEMPLE IN KALABURAGI CITY.	100
32	CONSTRUCTION OF ROAD IN PK LAYOUT EDIGA SAMAJA AREA AND INTERNAL ROAD AT GUBBI COLONY IN KALABURAGI CITY.	100
33	IMPROVEMENT OF ROAD FROM JAGAT CIRCLE TO GOA HOTEL AND KALYANI PETROL PUMP TO CHILDREN PARK OPP KALYANI PETROL PUMP TO DHOBI GHAT IN KALABURAGI CITY.	125
34	IMPROVEMENT OF ROAD AND DRAIN FROM ROYAL FLOWER SHOP TO GANESH MANDIR VIA SARAF BAZAR AND SURROUNDING OF GANESH MANDIR IN KALABURAGI CITY.	120
35	CONSTRUCTION OF ROAD FROM MADHINA COLONY AUTO STAND VIA GREEN CIRCLE TO BABU KIRAN SHOP AND SURROUNDING AREA AT W.NO. 21 IN KALABURAGI CITY.	100
36	CONSTRUCTION OF ROAD FROM SHAHIN CHOWK VIA DOLPHIN SCHOOL AND GULSHAN CHOWK TO SHAHAJEELANI DARGA IN KALABURAGI CITY.	150
37	IMPROVEMENT OF ROAD AND DEVIDER FROM SULTANPUR RING ROAD FILTER BED TO BALAJI HOTEL IN W.NO. 23 IN KALABURAGI CITY. Est Cost Rs.: 2.37 Crores	237
38	CONSTRUCTION OF CC ROAD & DRAIN FROM SYED CHINCHOLI ROAD TO SAVITA SAMAJ AREA TO HADPAD APPANNA BHAVAN AT W.NO. 06 2) CONSTRUCTION OF CC ROAD AND DRAIN FROM MAHAKALI TEMPLE TO SHARANAPPA PUJARI HOUSE VIA TIPPAMMA TEACHER HOUSE TO MUNIM SANGHI AT W.NO. 07 3) CONSTRUCTION OF CC ROAD AND DRAIN IN RAJIVGANDHI NAGAR AT W.NO. 007 4) CONSTRUCTION OF CC ROAD AND DRAIN IN SUVARNA NAGAR BASAVANAPPA TEMPLE SURROUNDING AREA AT W.NO. 23 IN KALABURAGI CITY. Est Cost Rs.: 2.21 Crores	221
39	CONSTRUCTION OF ROAD AND DRAIN FROM MIJGORI CROSS TO BI BI ROZA VIA BANDENAWAZ UNIVERSITY IN KALABURAGI CITY. Est Cost Rs.: 3.00 Crores	300
40	IMPROVEMENT OF FOOTPATH, CENTRE ROAD DIVIDER AND GRILL IN KALABURAGI CITY. Est Cost Rs.: 3.10 Crores	310
41	Construction of Road from Truck Terminal to Tanda via Primary Health Centre of Shivaji Nagar Surrounding area	100
42	IMPROVEMENT OF ROAD DIVIDERS AND FOOTPATH AND INSTALLATION ROAD POLES FROM MOHAN LODGE TO RAM MANDIR KALABURAGI CITY.	683
		6496


 ಮುಖ್ಯ ಅಭಿಯಂತರರು
 ಪೌರಾಡಳಿತ ನಿರ್ದೇಶನಾಲಯ
 ಬೆಂಗಳೂರು

ABSTRACT REPORT

622025-3

SFC UNTIED PROGRAMME

Rs. in Lakhs

SL.NO	District	Name Of the Town	ULB Type	YEAR	Grants Allocation	Grants Released	Expenditure	Total Approved Works	Completed Works	Works Started/Ongoing	Under Tender Process/Tender to be Invited
1	Kalaburagi	Kalaburagi	CC	2021-22	828.00	828.00	736.00	26	23	3	0
2				2022-23	860.00	776.80	753.04	35	31	4	0
3				2023-24	1081.00	764.75	279.79	44	8	20	16
				Total	2769.00	2369.55	1768.83	105	62	27	16

SFC SPECIAL GRANTS PROGRAMME

1	Kalaburagi	Kalaburagi	CC	2023-24	2500.00	0.00	0.00	0	0	0	0
---	------------	------------	----	---------	---------	------	------	---	---	---	---

Workwise Progress of SFC UNTIED 2021-22 Report

						Rs. in Lakhs		
S.No	DistrictName	UlbName	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status	
1	Kalaburagi	Kalaburagi	Buildings	Construction of Box Culvert across Sedam Road at Sunder nagar at ward no 45 in Kalaburagi City	50	39.0477	Work Completed	
2	Kalaburagi	Kalaburagi	Buildings	Construction of Samudaya Bhavan at Tarfile area at ward no 53 in Kalaburagi city	10	9.6097	Work Completed	
3	Kalaburagi	Kalaburagi	Burial Ground	Improvement of Basava Nagar Library and Compound wall at ward no. 40 in Kalaburagi city	7.05	5.816	Work Completed	
4	Kalaburagi	Kalaburagi	Roads	Improvement of Road in BL Nagar 1st Cross and surrounding area in ward no 55 in Kalaburagi city	6	4.1028	Work Completed	
5	Kalaburagi	Kalaburagi	Storm Water Drains	Construction Of Drain From Yamanappa House to GDA Garden At Ashray Colony w no-23 in Kalaburagi City	3.56	2.6477	Work Completed	
6	Kalaburagi	Kalaburagi	Under Ground Drainage	Providing and Laying of UGD line at Siddharth Nagar ward no 50 in Kalaburagi city	5	3.2288	Work Completed	
7	Kalaburagi	Kalaburagi	Water Supply	Drilling of Borewell at Danappa Madari house Opp Railway track shakti nagar in ward no 43 Modified Action plan Dated 03.01.2023	1.75	1.5779	Work Completed	
8	Kalaburagi	Kalaburagi	Roads	Improvement of Road and Drain from Vijaykumar Bangare house to Bhimashankar Gireppa house Via Mouneshwar house Surrounding area in ward no 18 in Kalaburagi City	18.56	12.4911	Work Completed	
9	Kalaburagi	Kalaburagi	Roads	Construction of Road at Yallappa Kanakoor house to Udnoor Road in ward no 55 in Kalaburagi City	12	5.9355	Work Completed	
10	Kalaburagi	Kalaburagi	Roads	Construction of Road from Nagaraj house to Akash Nilay at Bendre in ward no 55 in Kalaburagi City	5	2.963	Work Completed	
11	Kalaburagi	Kalaburagi	Roads	Construction of Road from Bhimarao Natekar house to Ramu Nandur house in ward no 50 in Kalaburagi City	10.84	6.9552	Work Completed	
TOTAL					129.76	94.3754		

Workwise Progress of SFC UNTIED 2022-23 Report

S.No	DistrictName	UibName	Sector Name	Work Name	Rs. in Lakhs		
					Estimate Cost	Expenditure Cost	Work Status
1	Kalaburagi	Kalaburagi	Buildings	Construction of community Hall in Minority area at w. no. 40 in Kalaburagi city	10	8.0188	Work Completed
2	Kalaburagi	Kalaburagi	Buildings	Construction of community Hall in Minority area at w. no. 54 in Kalaburagi city	5	3.8602	Work Completed
3	Kalaburagi	Kalaburagi	Buildings	Construction of rest room for Poura Karmikas in Kalaburagi Mahanagara Palike, Kalaburagi	120.13	109.5209	Work Completed
4	Kalaburagi	Kalaburagi	Parks and Gardens	Development work of a park for the disabled Person at Kalaburagi Maheboob Gulakshan Park	16.3	16.0433	Work Completed
5	Kalaburagi	Kalaburagi	Parks and Gardens	Improvement of Garden in Minority area near Khan compound wall in Kalaburagi city	4.5	3.7718	Work Completed
6	Kalaburagi	Kalaburagi	Storm Water Drains	Construction of drain in Minority area Florence night angel School to Ashraf MAT house and Muddsar sab house in Kalaburagi city	5	3.3632	Work Completed
7	Kalaburagi	Kalaburagi	Storm Water Drains	Construction of CC drain and cover slab Bagwan Galli in Minority area at ward no. 22 in Kalaburagi	2	1.665	Work Completed
8	Kalaburagi	Kalaburagi	Water Supply	Drilling of borewell and erection of pumpset in Minority area in front of Shubha Apartment in w no 37 in Kalaburagi city	1.86	1.4216	Work Completed
9	Kalaburagi	Kalaburagi	Buildings	Annual Maintainance of Samudhaya Bhavans in SC Community areas at various localities in Kalaburagi city (Colouring and Painting)	15	12.6115	Work Completed
10	Kalaburagi	Kalaburagi	Buildings	Construction of Samudaya Bhavana in SC Community area near Vishwanath Pujari house at Hanuman Tanda in ward no. 46 Kalaburagi city	20	12.7981	Work Completed
11	Kalaburagi	Kalaburagi	Buildings	Construction of Samudaya Bhavana in SC Community area at Bhovi galli in ward no. 24 in Kalaburagi city	12	9.4377	Work Completed
12	Kalaburagi	Kalaburagi	Roads	Improvement of road in SC Community area near Ambedkar degree college opposite renault service centre at ward no 33 in kalaburgi city	10	8.5224	Work Completed
13	Kalaburagi	Kalaburagi	Roads	Improvement of road in SC Community area Opp. Kattimani House CBI colony in ward no. 43 in Kalaburagi city	11.04	6.8842	Work Completed

Workwise Progress of SFC UNTIED 2022-23 Report

S.No	DistrictName	UlbName	Sector Name	Work Name	Rs. in Lakhs		
					Estimate Cost	Expenditure Cost	Work Status
14	Kalaburagi	Kalaburagi	Buildings	Construction of Maharshi Valmiki Community Bhavan Building at Ward No 53 Bank Colony	28.8	22.7738	Work Completed
15	Kalaburagi	Kalaburagi	Buildings	Restoration and Repair work of Khanapur Community Hall ward no 17 Modified Action plan Dated 04.09.2023	5	0	Work Started
16	Kalaburagi	Kalaburagi	Roads	Improvement of Road drain in Pashapura ward no 29 in Kalaburagi city Modified Action plan dated 04.09.2023	4.7	3.9627	Work Completed
17	Kalaburagi	Kalaburagi	Under Ground Drainage	Laying of UGD line Bheem nagar w. no. 19 in Kalaburagi city	5	0	Work Started
18	Kalaburagi	Kalaburagi	Water Supply	Laying of Water supply GI pipe line in Ramji nagar w. no. 17 in Kalaburagi city	4	3.5602	Work Completed
				TOTAL	280.33	228.2154	

Workwise Progress of SFC UNTIED 2023-24 Report

						Rs. in Lakhs	
S.No	DistrictName	UibName	Sector Name	Work Name	Estimate Cost	Expenditure Cost	
1	Kalaburagi	Kalaburagi	Buildings	Construction of a service center for the differently abled in the Kalaburagi Corporation premises	20.52	0	
2	Kalaburagi	Kalaburagi	Roads	Construction of CC road Siddharth nagar (Challi) at W.No.43 in Kalaburagi City.	15	0	
3	Kalaburagi	Kalaburagi	Roads	Construction of CC road fromPrakash Kulkarni house to narsingh Rao house Godu Tayi Nagar Bank Colony at W.No.50 in Kalaburagi City.	10	0	
4	Kalaburagi	Kalaburagi	Roads	Construction of Road and Drain Near Balaji Temple Marwadi Gally and Maktampur area in ward no 35	10	0	
5	Kalaburagi	Kalaburagi	Roads	Development of Road, Drain and UGD work in W.No.46 Surrounding area in Kalaburagi City.	40	0	
6	Kalaburagi	Kalaburagi	Roads	Improvement of CC road in Masjid-E-Hussain to Munnir sab forest House ward no 13 in kalaburagi city	10	7.8779	
7	Kalaburagi	Kalaburagi	Roads	Construction of CC road from Bilagundi house to medicon Distribution shop at Gandinagar w no.05 in kalaburagi city	4.45	4.3733	
8	Kalaburagi	Kalaburagi	Roads	Construction of CC road from V.L.Patil Kalyan Mantapa back side to Dr. Ravindra Patil Hospital Basa Teerth Nagar near Sai Mandir at W.No.55 in Kalaburagi City.	10	0	
9	Kalaburagi	Kalaburagi	Roads	Construction of Road from Amena Masjid to Khadeer Bhai house, Baba Bhai Shamyana house to Haji Sab Sister house Dr. Misbauddin house Gummad area W.No. 4 in Kalaburagi City.	40	0	
10	Kalaburagi	Kalaburagi	Roads	CC Road from KS Mali Patil house to Santosh Patil Daninur house Aland Colony W.No.8 in Kalaburagi City.	10	0	
11	Kalaburagi	Kalaburagi	Roads	Improvement of CC road & Drain at Govt. Urdu School Minar at Shaikh Roza W.No.10 in Kalaburagi City.	15	0	