



**ಕರ್ನಾಟಕ ವಿಧಾನ ಪರಿಷತ್ತು**

ಚುಕ್ಕೆ ಗುರುತಿಲ್ಲದ ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ

1050

ಸದಸ್ಯರ ಹೆಸರು

ಶ್ರೀ ರಮೇಶ್ ಬಾಬು (ನಾಮನಿದೇಶಿತ ಕ್ಷೇತ್ರ)

ಉತ್ತರಿಸಬೇಕಾದ ದಿನಾಂಕ

16.12.2025

ಉತ್ತರಿಸುವವರು


ಗಣಿ ಮತ್ತು ಭೂವಿಜ್ಞಾನ ಹಾಗೂ ತೋಟಗಾರಿಕೆ ಸಚಿವರು

ಕ್ರ. ಸಂ.	ಪ್ರಶ್ನೆ	ಉತ್ತರ
ಅ)	ತುಮಕೂರು ಜಿಲ್ಲೆಯಲ್ಲಿ ಜಿಲ್ಲಾ ಖನಿಜ ಪ್ರತಿಷ್ಠಾನ ನಿಧಿಗೆ ಇಲ್ಲಿಯವರೆಗೆ ವಂತಿಗೆ ರೂಪದಲ್ಲಿ ಸಂಗ್ರಹವಾಗಿರುವ ಹಣವೆಷ್ಟು; ಸಂಗ್ರಹಕ್ಕೆ ಬಾಕಿ ಇರುವ ಹಣವೆಷ್ಟು;	ತುಮಕೂರು ಜಿಲ್ಲಾ ಖನಿಜ ಪ್ರತಿಷ್ಠಾನ ಟ್ರಸ್ಟ್ ನ ಅಡಿಯಲ್ಲಿ ಈವರೆಗೆ ಒಟ್ಟು ರೂ.59.63 ಕೋಟಿಗಳ ಡಿಎಂಎಫ್ ವಂತಿಕೆ ಸಂಗ್ರಹವಾಗಿರುತ್ತದೆ ಮತ್ತು ಪ್ರಸ್ತುತ ಯಾವುದೇ ಹಣ ಸಂಗ್ರಹಕ್ಕೆ ಬಾಕಿ ಇರುವುದಿಲ್ಲ. ಡಿಎಂಎಫ್ ವಂತಿಕೆ ಸಂಗ್ರಹಣೆಯ ವಿವರಗಳನ್ನು ಅನುಬಂಧ-01 ರಲ್ಲಿ ಒದಗಿಸಿದೆ.
ಆ)	ತುಮಕೂರು ಜಿಲ್ಲಾ ಖನಿಜ ಪ್ರತಿಷ್ಠಾನ ಇಲ್ಲಿಯವರೆಗೆ ನಿಯಮ 18 ರ ಅಡಿಯಲ್ಲಿ ಈ ಹಣವನ್ನು ಯಾವ ಯಾವ ಕಾಮಗಾರಿಗೆ/ ಯೋಜನೆಗಳಿಗೆ ಬಳಸಿರುತ್ತದೆ; ನಿಯಮ 18 ರ ಅವಕಾಶವನ್ನು ಹೊರತುಪಡಿಸಿ ವಂತಿಗೆ ಹಣವನ್ನು ಇತರೆ ಯಾವ ಯಾವ ಕಾಮಗಾರಿಗೆ ಬಳಸಲಾಗಿರುತ್ತದೆ; ಪೂರ್ಣ ವಿವರಗಳನ್ನು ಒದಗಿಸುವುದು;	<p>ಜಿಲ್ಲಾ ಖನಿಜ ಪ್ರತಿಷ್ಠಾನ ಟ್ರಸ್ಟ್ ನಿಯಮ-2016 ರ ನಿಯಮ 18ರಂತೆ, ಡಿ.ಎಂ.ಎಫ್ ರಡಿ ಸಂಗ್ರಹವಾದ ಒಟ್ಟು ನಿಧಿಯಲ್ಲಿ ಶೇಕಡ 10 ರಷ್ಟು ಮೊತ್ತವನ್ನು ದತ್ತಿನಿಧಿಗೆ (ಎಂಡೊಮೆಂಟ್ ಉದ್ದೇಶಗಳಿಗಾಗಿ), ಶೇಕಡ 5 ರಷ್ಟು ಮೊತ್ತವನ್ನು ಆಡಳಿತ ವೆಚ್ಚಕ್ಕಾಗಿ ಮೀಸಲಿರಿಸಿದ ನಂತರ ಉಳಿದ 85% ನಿಧಿಯನ್ನು ಗಣಿಬಾಧಿತ ಪ್ರದೇಶಗಳ ಅಭಿವೃದ್ಧಿಗಾಗಿ ವಿನಿಯೋಗಿಸಬೇಕಾಗಿರುತ್ತದೆ.</p> <p>ಮೇಲ್ಕಂಡಂತೆ ಹಂಚಿಕೆಯಾದ ಮೊತ್ತದಲ್ಲಿ ಗಣಿಬಾಧಿತ ಪ್ರದೇಶದಲ್ಲಿನ ಹೆಚ್ಚಿನ ಅದ್ಯತಾ ವಲಯಗಳಿಗೆ ಕನಿಷ್ಠ 60% ಮತ್ತು ಇತರೆ ಅದ್ಯತೆಯ ವಲಯಗಳಿಗೆ ಗರಿಷ್ಠ 40% ಮೀರದಂತೆ ನಿಧಿಯನ್ನು ವಿನಿಯೋಗಿಸಬೇಕಿರುತ್ತದೆ. ವಲಯಗಳ ವಿವರಗಳು ಈ ಕೆಳಗಿನಂತಿವೆ.</p> <p>ಹೆಚ್ಚಿನ ಅದ್ಯತಾ ವಲಯಗಳು (60%)</p> <ol style="list-style-type: none"> <li>1. ಕುಡಿಯುವ ನೀರು ಸರಬರಾಜು</li> <li>2. ಪರಿಸರ ಸಂರಕ್ಷಣೆ ಹಾಗೂ ಪರಿಸರ ಮಾಲಿನ್ಯ ನಿಯಂತ್ರಣ ಕ್ರಮ</li> <li>3. ಆರೋಗ್ಯ ರಕ್ಷಣೆ</li> <li>4. ಶಿಕ್ಷಣ</li> <li>5. ಮಹಿಳಾ ಮತ್ತು ಮಕ್ಕಳ ಕಲ್ಯಾಣ</li> <li>6. ವೃದ್ಧರು ಮತ್ತು ವಿಶೇಷಚೇತನರ ಕಲ್ಯಾಣ</li> <li>7. ಕೌಶಲ್ಯಾಭಿವೃದ್ಧಿ</li> <li>8. ನೈರ್ಮಲ್ಯ</li> </ol> <p>ಇತರೆ ಅದ್ಯತಾ ವಲಯಗಳ (40%)</p> <ol style="list-style-type: none"> <li>1. ಮೂಲಭೂತ ಸೌಕರ್ಯ</li> <li>2. ನೀರಾವರಿ</li> <li>3. ಇಂಧನ (ಶಕ್ತಿ) ಮತ್ತು ಜಲಾನಯನ ಅಭಿವೃದ್ಧಿ</li> <li>4. ಗಣಿ ಪರಿಸರದಲ್ಲಿನ ಪರಿಸರ ಸಂರಕ್ಷಣೆಗಾಗಿ/ ಸಂವರ್ಧನೆಗಾಗಿ ಇತರೆ ಯೋಜನೆ ವಲಯಗಳ ಕಾರ್ಯಗಳಿಗೆ ವಿನಿಯೋಗಿಸಬಹುದಾಗಿರುತ್ತದೆ.</li> </ol> <p>ಜಿಲ್ಲಾ ಖನಿಜ ಪ್ರತಿಷ್ಠಾನ ಟ್ರಸ್ಟ್ ನಿಯಮಗಳು, 2016ರನ್ವಯ ಜಿಲ್ಲಾ ಮಟ್ಟದಲ್ಲಿರುವ ಜಿಲ್ಲಾ ಖನಿಜ ಪ್ರತಿಷ್ಠಾನ ಟ್ರಸ್ಟ್</p>



		<p>ಆಡಳಿತ ಮಂಡಳಿ (ಗೌರ್ನಿಂಗ್ ಕೌನ್ಸಿಲ್) ಯಲ್ಲಿ ಆಯಾ ಜಿಲ್ಲಾ ವ್ಯಾಪ್ತಿಯಲ್ಲಿನ ಮಾನ್ಯ ಸಂಸದರು (ಲೋಕ ಸಭೆ ಹಾಗೂ ರಾಜ್ಯ ಸಭೆ) ಮಾನ್ಯ ಶಾಸಕರು (ವಿಧಾನಸಭೆ ಮತ್ತು ವಿಧಾನಪರಿಷತ್ತು) ಟ್ರಸ್ಟಿಗಳಾಗಿರುತ್ತಾರೆ. ಸದರಿ ಸದಸ್ಯರು/ಟ್ರಸ್ಟಿಗಳು ಮತ್ತು ಜಿಲ್ಲಾ ಖನಿಜ ಪ್ರತಿಷ್ಠಾನ ಟ್ರಸ್ಟ್ ಸದಸ್ಯ ಅನುಷ್ಠಾನ ಇಲಾಖೆಗಳಿಂದ ಗಣಿಬಾಧಿತ ಪ್ರದೇಶಗಳ ಅಭಿವೃದ್ಧಿ ಮತ್ತು ಗಣಿಬಾಧಿತ ಪ್ರದೇಶಗಳಲ್ಲಿ ವಾಸಿಸುವ ಜನರ ಕಲ್ಯಾಣಕ್ಕೆ ಅಗತ್ಯವಾದ ಯೋಜನೆಗಳ ಪ್ರಸ್ತಾವನೆಗಳನ್ನು ಸ್ವೀಕರಿಸಿದ ನಂತರ, ಸದರಿ ಯೋಜನೆಗಳನ್ನು ಒಟ್ಟಾರೆಯಾಗಿ, ಜಿಲ್ಲಾ ಖನಿಜ ಪ್ರತಿಷ್ಠಾನ ಟ್ರಸ್ಟ್‌ನ ಗೌರ್ನಿಂಗ್ ಕೌನ್ಸಿಲ್ ಸಭೆಯಲ್ಲಿ ಮಂಡಿಸಿ, ಅನುಮೋದನೆಗೊಂಡ ಯೋಜನೆಗಳನ್ನು ಕಾರ್ಯನುಷ್ಠಾನಗೊಳಿಸಲಾಗುತ್ತಿದೆ.</p> <p>ಮುಂದುವರೆದು ನಿಯಮ-18 ರ ನಿಯಮವನ್ನು ಹೊರತುಪಡಿಸಿ ಬೇರೆ ಯಾವುದೇ ಕಾಮಗಾರಿಗಳಿಗೆ ಡಿಎಂಎಫ್ ನಿಧಿಯನ್ನು ಬಳಸಲಾಗಿರುವುದಿಲ್ಲ. ತುಮಕೂರು ಜಿಲ್ಲಾ ಖನಿಜ ಪ್ರತಿಷ್ಠಾನ ಟ್ರಸ್ಟ್ ಅಡಿಯಲ್ಲಿ ಇಲ್ಲಿಯವರೆಗೂ ಕೈಗೊಂಡ ಕಾಮಗಾರಿಗಳ ವಿವರಗಳನ್ನು ಅನುಬಂಧ-02 ರಲ್ಲಿ ಒದಗಿಸಿದೆ.</p>
ಇ)	<p>ಚಿಕ್ಕನಾಯಕನಹಳ್ಳಿ ವಿಧಾನಸಭಾ ಕ್ಷೇತ್ರದ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಖನಿಜ ಪ್ರತಿಷ್ಠಾನದ ಮುಖಂತರ ಇಲ್ಲಿಯವರೆಗೆ ಎಷ್ಟು ಯೋಜನೆಗಳನ್ನು ಕಾಮಗಾರಿಗಳನ್ನು ಅನುಷ್ಠಾನಗೊಳಿಸಲಾಗಿರುತ್ತದೆ: ಹಾಲಿ ಎಷ್ಟು ಯೋಜನೆಗಳು ಜಾಲಿಯಲ್ಲಿ ಇರುತ್ತವೆ; ಈ ಯೋಜನೆ/ಕಾಮಗಾರಿಗಳಿಗೆ ವಿನಯೋಗಿಸಿರುವ ಹಣ ಎಷ್ಟು; ಬಾಕಿ ಇರುವ ಯೋಜನೆಗಳು ಎಷ್ಟು; ಗುತ್ತಿಗೆದಾರರ ಮಾಹಿತಿಯೊಂದಿಗೆ ಸಂಪೂರ್ಣ ವಿವರಗಳನ್ನು ಒದಗಿಸುವುದು.</p>	<p>ಚಿಕ್ಕನಾಯಕನಹಳ್ಳಿ ವಿಧಾನಸಭಾ ಕ್ಷೇತ್ರದಲ್ಲಿ ಇದುವರೆಗೆ ಒಟ್ಟು 50 ಯೋಜನೆಗಳ ಅನುಷ್ಠಾನಕ್ಕೆ ಒಟ್ಟು ರೂ. 587.81 ಲಕ್ಷ ಮೊತ್ತಕ್ಕೆ ಅನುಮೋದನೆ ನೀಡಲಾಗಿದೆ. ಅವುಗಳಲ್ಲಿ 38 ಯೋಜನೆಗಳು ಪೂರ್ಣಗೊಂಡಿದ್ದು, ಅವುಗಳ ಒಟ್ಟು ಅಂದಾಜು ವೆಚ್ಚ ರೂ. 333.94 ಲಕ್ಷಗಳಾಗಿದ್ದು ಇದರಲ್ಲಿ ರೂ. 325.24 ಲಕ್ಷಗಳನ್ನು ಬಿಡುಗಡೆ ಮಾಡಲಾಗಿದೆ. ಇನ್ನೂ 12 ಯೋಜನೆಗಳು ಪ್ರಗತಿಯಲ್ಲಿದ್ದು, ಅವುಗಳ ಒಟ್ಟು ಅಂದಾಜು ವೆಚ್ಚ ರೂ. 253.87 ಲಕ್ಷಗಳಾಗಿದ್ದು ಇದರಲ್ಲಿ ರೂ. 122.58 ಲಕ್ಷಗಳನ್ನು ಬಿಡುಗಡೆ ಮಾಡಲಾಗಿದೆ. ವಿವರಗಳನ್ನು ಅನುಬಂಧ-03 ರಲ್ಲಿ ಒದಗಿಸಿದೆ.</p>
ಈ)	<p>ಜಿಲ್ಲಾ ಖನಿಜ ಪ್ರತಿಷ್ಠಾನದ ಮೂಲಕ ಕೈಗೊಂಡಿರುವ ಕಾಮಗಾರಿ ಮತ್ತು ಯೋಜನೆಗಳ ಇಲ್ಲಿಯವರೆಗಿನ ವಾರ್ಷಿಕ ಆಡೀಟ್ ನಡೆದಿರುತ್ತದೆಯೇ; ವಾರ್ಷಿಕ ಆಡೀಟ್ ಆಗಿದ್ದಲ್ಲಿ ಅದರ ಮಾಹಿತಿಯನ್ನು ಒದಗಿಸುವುದು?</p>	<p>ಜಿಲ್ಲಾ ಖನಿಜ ಪ್ರತಿಷ್ಠಾನ ಟ್ರಸ್ಟ್ ತುಮಕೂರು ಅಡಿಯಲ್ಲಿ 2015-16 ನೇ ಸಾಲಿನಿಂದ 2023-24 ನೇ ಸಾಲಿನವರೆಗಿನ ವಾರ್ಷಿಕ ಆಡೀಟ್ ನ್ನು ಜಿಲ್ಲಾ ಖನಿಜ ಪ್ರತಿಷ್ಠಾನ ಟ್ರಸ್ಟ್ ನಿಯಮ-2016 ರ ನಿಯಮ 24 ರಂತೆ ನಿಗದಿತವಾಗಿ ಕೈಗೊಳ್ಳಲಾಗಿರುತ್ತದೆ.</p>

ಸಂಖ್ಯೆ: ಸಿಐ 215 ಎಂಎಂಎಂ 2025



(ಎಸ್.ಎಸ್. ಮಲ್ಲಿಕಾರ್ಜುನ್)

ಗಣಿ ಮತ್ತು ಭೂವಿಜ್ಞಾನ ಹಾಗೂ ತೋಟಗಾರಿಕೆ ಸಚಿವರು



ಅನುಬಂಧ -1		
2015-16 ರಿಂದ 2025-26(ಅಕ್ಟೋಬರ್ ಅಂತ್ಯದವರೆಗೆ) ತುಮಕೂರು ಜಿಲ್ಲಾ ಖನಿಜ ಪ್ರತಿಷ್ಠಾನ ನಿಧಿಗೆ ಸಂಗ್ರಹವಾಗಿರುವ ಹಣದ ವಿವರ.		
ಕ್ರ.ಸಂ	ವರ್ಷ	ಸಂಗ್ರಹವಾದ ಮೊತ್ತ (ಕೋಟಿಗಳಲ್ಲಿ)
1	2015-16	0.00
2	2016-17	3.73
3	2017-18	5.54
4	2018-19	7.08
5	2019-20	6.10
6	2020-21	8.57
7	2021-22	8.70
8	2022-23	7.61
9	2023-24	4.09
10	2024-25	5.42
11	2025-26(October)	2.79
ಒಟ್ಟು		59.63

H.UL  
ನೋಡಲ್ ಅಧಿಕಾರಿಗಳು ಡಿ . ಎಂ . ಎಫ್



202



2015-16 ರಿಂದ 2025-26(ಅಕ್ಟೋಬರ್ ಅಂತ್ಯದವರೆಗೆ) ತುಮಕೂರು ಜಿಲ್ಲಾ ಖನಿಜ ಪ್ರತಿಷ್ಠಾನ ಟ್ರಸ್ಟ್ ನ ಅಡಿಯಲ್ಲಿ ಕೈಗೊಂಡಿರುವ ಕಾಮಗಾರಿಗಳ ವಿವರ.

ರೂ ಲಕ್ಷಗಳಲ್ಲಿ											
SL. No.	District	Block/Taluk	Project Name	Amount Sanctioned (in Lakhs)	Priority (High Priority / Other Priority)	Sector	Project Status	Implemented Agency	Financial Year (ADM Approved F.Y)	Amount released in Lakhs	Vidhana Sabha Kshetra
1	Tumkur	Tumkur	Costruction of School building at Siddaganga mata exhibition premises, Tumkur taluk	25.00	High Priority	Education	On Going	Nirmithi kendra	2023-24	8.33	Tumkur rural
2	Tumkur	Turuvekere	Construction of Purified Drinking Water unit (1000 L.P.H) at Dwaranahalli village, Turuvekere Tq	4.95	High Priority	Drinking water Supply	Completed	RWS&S, Tumkur	2023-24	4.95	Turuvekere
3	Tumkur	Turuvekere	Construction of building for Purified Drinking Water unit at Dwaranahalli village, Turuvekere Tq	4.95	High Priority	Drinking water Supply	Completed	RWS&S, Tumkur	2023-24	4.93	Turuvekere
4	Tumkur	All taluks	Distribution of nutritional kits to severely malnourished children and pregnent & lactating women suffering from anaemia	30.00	High Priority	Welfare of Women and Children	Completed	Women & Children welfare dept.	2023-24	30.00	Tumkur District
5	Tumkur	Tumkur	Providing beds, blankets, two tier cots and RO Drinking water units to various post metric residential hostel students within tumkur city limits	240.00	High Priority	Education	Completed	Social welfare dept	2023-24	240.00	Tumkur City & Rura)
6	Tumkur	Tumkur	Adjacent to the N.R.C building Construction of additional building at Tumkur District Hospital, Tumkur	25.00	High Priority	Health care	Completed	Nirmiti kendra	2023-24	25.00	Tumkur
7	Tumkur	Gubbi	Construction work of School Compound/chain link fencing for KRIES (Muraji Desai housing) School at Mavinahalli village, Gubbi taluk	25.00	High Priority	Education	Completed	Nirmiti kendra	2023-24	25.00	Gubbi
8	Tumkur	Kunigal	Construction work of School Compound, repair of toilet and painting work for Kasturiba Gandhi girls residential school at Doddamadhure Village, Kunigal taluk	35.00	High Priority	Education	Completed	Nirmiti kendra	2023-24	35.00	Kunigal
9	Tumkur	Gubbi & Chikkanaya kanhalli	Purchase of 02 Olympus-CX33 Microscope for district Malaria Laboratory and 01 Dell Laptop for District communicable disease control office	4.40	High Priority	Health care	Completed	District vector borne disease control office, Tumkur	2023-24	4.40	Gubbi & Chikkanayakanhalli
10	Tumkur	Pavagada	Distribution of sewing machines to 1000 women beneficiaries	0.00	High Priority	Skill development	Cancelled	District industries center, tumkur	2023-24	0.00	Pavagada
11	Tumkur	Tumkur	Costruction of road from Koratagere-Madhugiri road to connecting road for Jalli crusher of Amalapura Village, Kora hobli, Tumkur taluk	47.00	Other Priority	Physical Infrastructure	On Going	PWD, Tumkur	2023-24	35.25	Tumkur Rural
12	Tumkur	Tumkur & Madhugiri	Providing 02 Government Buses for educational Tour to historical Place for Students in Pre/Post metric residential hostels under social welfare department in Tumkur rural and Madhugiri sub division of Tumkur District	8.26	High Priority	Education	On Going	KSRTC, Bangalore	2023-24	8.26	Tumkur Rural& Madhugiri



Sl. No.	District	Block/Taluk	Project Name	Amount Sanctioned (in Lakhs)	Priority (High Priority / Other Priority)	Sector	Project Status	Implemented Agency	Financial Year (ADM Apporved F.Y)	Amount released in Lakhs	Vidhana Sabha Kshetra
13	Tumkur	Tumkur, Madhugiri & Chikkanaya	Providing CBNAAT Machines in 03 taluk of Tumkur District	61.31	High Priority	Health care	On Going	DHO, Tumkur	2023-24	61.31	Tumkur City, Madhugiri & Chikkanayakana halli
14	Tumkur	Tumkur	Construction of CC road for link road chainage from 1.085 to 2.085 at Siddarapalya village SC colony to Hosahalli SC colony of Swandenahalli Grama panchayath, Tumkur taluk	0.00	Other Priority	Physical Infrastructure	Cancelled	PWD, Tumkur	2023-24	0.00	Tumkur rural
15	Tumkur	Tumkur & Pavagada	For the Installation of Air to Purified drinking water plant at Tumkur district	24.69	High Priority	Drinking water Supply	Completed	Nirmithi kendra	2023-24	24.69	Tumkur city & Pavagada
16	Tumkur	Sira	Construction of Pipeline from Borewell to OHT near Chikkakere at Kaggaladu Village of Bandakunte Grama Panchayat Sira Tq	4.51	High Priority	Drinking water Supply	Completed	RWS&S	2021-22	4.48	Sira
17	Tumkur	Sira	Providing RO Plant at Lakkavanahalli Village of Cangavara Grama Panchayat Sira Tq	2.80	High Priority	Drinking water Supply	Completed	RWS&S	2021-22	2.80	Sira
18	Tumkur	Sira	Public Drinking water borewell drilling work in Tavarekere Grama Panchayat Sira Tq	2.00	High Priority	Drinking water Supply	Completed	RWS&S	2021-22	1.94	Sira
19	Tumkur	Gubbi	Drinking water supply unit Cabin Construction work at Mavinahalli village Gubbi Taluk	3.00	High Priority	Drinking water Supply	Completed	RWS&S	2021-22	3.00	Gubbi
20	Tumkur	Gubbi	Construction of 1000 Litre Capacity RO Plant at Mavinahalli Village Gubbi Taluk	4.90	High Priority	Drinking water Supply	Completed	RWS&S	2021-22	4.89	Gubbi
21	Tumkur	Gubbi	Construction of 1000 Litre Capacity RO Plant at Karekurchi Village Gubbi Taluk	4.90	High Priority	Drinking water Supply	Completed	RWS&S	2021-22	4.89	Gubbi
22	Tumkur	Madhugiri	Providing RO Plant at Benakanahalli Village Midigeshi Hobali Madhugiri Tq	7.00	High Priority	Drinking water Supply	Completed	Nirmithi Kendra	2021-22	7.00	Madhugiri
23	Tumkur	Gubbi	Providing Electricity Pipe Line & Other work of Drinking water supply unit at Honnenahalli village Gubbi Taluk	4.10	High Priority	Drinking water Supply	Completed	RWS&S	2021-22	4.10	Gubbi
24	Tumkur	Sira	Providing RO Plant at Mudigere Village of Bhuvanahalli Grama Panchayat Sira Tq	2.80	High Priority	Drinking water Supply	Completed	RWS&S	2021-22	2.80	Sira
25	Tumkur	Sira	Providing RO Plant at Ojugunte Village of Kotta Grama Panchayat Sira Tq	2.80	High Priority	Drinking water Supply	Completed	RWS&S	2021-22	2.80	Sira



SL. No.	District	Block/Taluk	Project Name	Amount Sanctioned (in Lakhs)	Priority (High Priority / Other Priority)	Sector	Project Status	Implemented Agency	Financial Year (ADM Apporved F.Y)	Amount released in Lakhs	Vidhana Sabha Kshetra
26	Tumkur	Pavagada	Establishment of R.O plant at Ivarlahalli village	10.00	High Priority	Drinking water Supply	Completed	PRED, Madhugiri	2021-22	7.02	Pavagada
27	Tumkur	Gubbi	Construction of 1000 Litre Capacity RO Plant at N Hosahalli Village Gubbi Taluk	4.90	High Priority	Drinking water Supply	Completed	RWS&S	2021-22	4.89	Gubbi
28	Tumkur	Gubbi	Drinking water supply unit Cabin Construction work at N Hosahalli village Gubbi Taluk	3.00	High Priority	Drinking water Supply	Completed	RWS&S	2021-22	3.00	Gubbi
29	Tumkur	Tumkur	Providing RO Plant at Ward no.19 N.R.Colony/Nirvani layout /Ambedkar nagar Tumakuru City	12.00	High Priority	Drinking water Supply	Completed	PWD	2021-22	9.10	Tumkur City
30	Tumkur	Gubbi	Providing Electricity Pipe Line & Other work of Drinking water supply unit at Muskondli village Gubbi Taluk	4.10	High Priority	Drinking water Supply	Completed	RWS&S	2021-22	4.10	Gubbi
31	Tumkur	Sira	Providing RO Plant at Hariyajjanahalli Village of Handikunte Grama Panchayat Sira Tq	2.80	High Priority	Drinking water Supply	Completed	RWS&S	2021-22	2.80	Sira
32	Tumkur	Gubbi	Drinking water supply unit Cabin Construction work at Muskondli village Gubbi Taluk	3.00	High Priority	Drinking water Supply	Completed	RWS&S	2021-22	3.00	Gubbi
33	Tumkur	Sira	Providing RO Plant at chikkadasarahalli Village of chikkanahalli Grama Panchayat Sira Tq	2.80	High Priority	Drinking water Supply	Completed	RWS&S	2021-22	2.80	Sira
34	Tumkur	Sira	Borewell Drilling Works for Public Drinking water in M.Dasarahalli Village of Madaluru Grama Panchayat Sira Tq	2.00	High Priority	Drinking water Supply	Completed	RWS&S	2021-22	1.92	Sira
35	Tumkur	Pavagada	Establishment of R.O plant at B.Doddahatti village	10.00	High Priority	Drinking water Supply	Completed	PRED, Madhugiri	2021-22	7.02	Pavagada
36	Tumkur	Sira	Providing RO Plant at Arehalli Village of Rathnasandra Grama Panchayat Sira Tq	2.80	High Priority	Drinking water Supply	Completed	RWS&S	2021-22	2.80	Sira
37	Tumkur	Gubbi	Providing Electricity Pipe Line & Other work of Drinking water supply unit at Mavinahalli village Gubbi Taluk	4.10	High Priority	Drinking water Supply	Completed	RWS&S	2021-22	4.10	Gubbi
38	Tumkur	Sira	Providing RO Plant at Biranahalli Village of Baraguru Grama Panchayat Sira Tq	2.80	High Priority	Drinking water Supply	Completed	RWS&S	2021-22	2.80	Sira
39	Tumkur	Pavagada	Establishment of R.O plant to Devarahatti village	10.00	High Priority	Drinking water Supply	Completed	PRED, Madhugiri	2021-22	7.02	Pavagada
40	Tumkur	Sira	Providing RO Plant at Gomaradahalli Village of Gowdagere Grama Panchayat Sira Tq	2.80	High Priority	Drinking water Supply	Completed	RWS&S	2021-22	2.79	Sira
41	Tumkur	Sira	Providing RO Plant at Kempanahalli Village of Rathnasandra Grama Panchayat Sira Tq	2.80	High Priority	Drinking water Supply	Completed	RWS&S	2021-22	2.80	Sira



SL. No.	District	Block/Taluk	Project Name	Amount Sanctioned (in Lakhs)	Priority (High Priority / Other Priority)	Sector	Project Status	Implemented Agency	Financial Year (ADM Approved F.Y)	Amount released in Lakhs	Vidhana Sabha Kshetra
42	Tumkur	Gubbi	Providing Electricity Pipe Line & Other work of Drinking water supply unit at Karakurche village Gubbi Taluk	4.10	High Priority	Drinking water Supply	Completed	RWS&S	2021-22	4.10	Gubbi
43	Tumkur	Sira	Providing RO Plant at Adaluru Village of Kotta Grama Panchayat Sira Tq	2.80	High Priority	Drinking water Supply	Completed	RWS&S	2021-22	2.80	Sira
44	Tumkur	Gubbi	Providing Electricity Pipe Line & Other work of Drinking water supply unit at N Hosahalli village Gubbi Taluk	4.10	High Priority	Drinking water Supply	Completed	RWS&S	2021-22	4.10	Gubbi
45	Tumkur	Madhugiri	Providing Mini RO Plant at Bacheenahalli Village Kodigenahalli Hobali Madhugiri Tq	7.00	High Priority	Drinking water Supply	Completed	Nirmithi Kendra	2021-22	7.00	Madhugiri
46	Tumkur	Gubbi	Construction of 1000 Litre Capacity RO Plant at Honnenahalli Village Gubbi Taluk	4.90	High Priority	Drinking water Supply	Completed	RWS&S	2021-22	4.89	Gubbi
47	Tumkur	Pavagada	Establishment of R.O plant to Marammanahalli village	10.00	High Priority	Drinking water Supply	Completed	PRED, Madhugiri	2021-22	7.02	Pavagada
48	Tumkur	Sira	Installation of water supply pipe line from kappenahalli lake of chinnenahalli Grama Panchayat to Doddaladamara O.H.T of Seebi Grama Panchayat Sira Tq	4.99	High Priority	Drinking water Supply	Completed	RWS&S	2021-22	4.99	Sira
49	Tumkur	Chikkanayakanahalli	Drinking water supply pipe line to Doddarampura Gollarahatti villages of Thirthapura gram panchayath(Implemented)	4.94	High Priority	Drinking water Supply	Completed	RWS&S	2017-18	4.86	Chikkanayakanahalli
50	Tumkur	Sira	Providing RO Plant at Gollahalli Village of Melkunte Grama Panchayat Sira Tq	2.80	High Priority	Drinking water Supply	Completed	RWS&S	2021-22	2.80	Sira
51	Tumkur	Gubbi	Drinking water supply unit Cabin Construction work at Karekurchi village Gubbi Taluk	3.00	High Priority	Drinking water Supply	Completed	RWS&S	2021-22	3.00	Gubbi
52	Tumkur	Tumkur	Providing RO Plant construction of Public toilet & other Development works at Shree near Vydhyanateshwara swamy temple Areyuru Village in Tumakuru Tq	10.00	High Priority	Drinking water Supply	Completed	Nirmithi Kendra	2021-22	9.99	Tumkur rural
53	Tumkur	Madhugiri	Providing Mini RO Plant at Sattigenahalli Village Grama Panchayat Midigeshi Hobali Madhugiri Tq	7.00	High Priority	Drinking water Supply	Completed	Nirmithi Kendra	2021-22	7.00	Madhugiri
54	Tumkur	Sira	Drilling of borewell at Pattanayakanahalli Government Pre-College/KPS school campus at Pattanayakanahalli Village of Naduru Grama Panchayat Sira Tq	2.00	High Priority	Drinking water Supply	Completed	RWS&S	2021-22	1.94	Sira
55	Tumkur	Sira	Providing RO Plant at Kenchaganahalli Village of Kallambella Grama Panchayat Sira Tq	2.80	High Priority	Drinking water Supply	Completed	RWS&S	2021-22	2.80	Sira
56	Tumkur	Gubbi	Drinking water supply unit Cabin Construction work at Honnenahalli village Gubbi Taluk	3.00	High Priority	Drinking water Supply	Completed	RWS&S	2021-22	3.00	Gubbi
57	Tumkur	Gubbi	Construction of 1000 Litre Capacity RO Plant at Muskondli Village Gubbi Taluk	4.90	High Priority	Drinking water Supply	Completed	RWS&S	2021-22	4.89	Gubbi



SL. No.	District	Block/Taluk	Project Name	Amount Sanctioned (in Lakhs)	Priority (High Priority / Other Priority)	Sector	Project Status	Implemented Agency	Financial Year (ADM Apporved F.Y)	Amount released in Lakhs	Vidhana Sabha Kshetra
58	Tumkur	Sira	Anganawadi Construction works in Gonihalli Village in Handikunte Grama Panchayat Sira Tq	5.00	High Priority	Education	Completed	PRED, Madhugiri	2021-22	4.99	Sira
59	Tumkur	Tumkur	construction of class room & compound at government primary school lingapura Obalapura gram panchayath	3.00	High Priority	Education	Completed	PRED, Tumkur	2020-21	2.99	Tumkur rural
60	Tumkur	Gubbi	Government School compound construction at Mavinahalli Village	4.99	High Priority	Education	Completed	PRED, Tumkur	2021-22	4.99	Gubbi
61	Tumkur	Sira	Anganawadi Construction works in Junjaramanahalli Village in Yaliyuru Grama Panchayat Sira Tq	5.00	High Priority	Education	Completed	PRED, Madhugiri	2021-22	4.99	Sira
62	Tumkur	Gubbi	Government school compound construction at Karekurci Village	4.99	High Priority	Education	Completed	PRED, Tumkur	2021-22	4.99	Gubbi
63	Tumkur	Tumkur	Construction of Additional School room & Repair work of School rooms at Government Higher Primary School in Ward no.23 Satyamangala Tumakuru City	57.00	High Priority	Education	Completed	PWD	2021-22	45.10	Tumkur City
64	Tumkur	Sira	Construction of New School room for Higher Primary School in Honnagondanahalli Village of Honnegondanahalli Grama Panchayat Sira Tq	11.60	High Priority	Education	Completed	Nirmithi Kendra	2021-22	11.60	Sira
65	Tumkur	Tumkur	construction of class room & compound at government primary school Hosahalli Arakere gram panchayath	3.00	High Priority	Education	Completed	PRED, Tumkur	2020-21	2.99	Tumkur rural
66	Tumkur	Tumkur	Continued Construction of School Building on the Premises of the Sree Siddhaganga mat exhibition Center in Tumakuru Tq	25.00	High Priority	Education	Completed	Nirmithi Kendra	2021-22	24.99	Tumkur rural
67	Tumkur	Tumkur	Repair work of RCC toilet compund of government urdhu school gerehalli	5.00	High Priority	Education	Completed	PRED, Tumkur	2020-21	4.99	Tumkur rural
68	Tumkur	Pavagada	Construction of second Anganawadi Bulding at Jangamarahalli village	10.00	High Priority	Education	Completed	PRED, Madhugiri	2021-22	7.34	Pavagada
69	Tumkur	Sira	Construction of New School room for Higher Primary School in Chikkahulikunte Village of Doddahulikunte Grama Panchayat Sira Tq	11.60	High Priority	Education	Completed	Nirmithi Kendra	2021-22	11.60	Sira
70	Tumkur	Tumkur	Construction of School Building toilet & other Development works at Makanahalli mata Tumakuru Tq	10.00	High Priority	Education	Completed	Nirmithi Kendra	2021-22	10.00	Tumkur rural
71	Tumkur	Madhugiri	Class room construction in Government Primary School at I.D.Halli village Madhugiri Tq	10.00	High Priority	Education	Completed	Nirmithi Kendra	2021-22	10.00	Madhugiri



SL. No.	District	Block/Taluk	Project Name	Amount Sanctioned (in Lakhs)	Priority (High Priority / Other Priority)	Sector	Project Status	Implemented Agency	Financial Year (ADM Apporved F.Y)	Amount released in Lakhs	Vidhana Sabha Kshetra
72	Tumkur	Koratagere	Repair work of school building & compound at Kora hobali Melehalli village	5.00	High Priority	Education	Completed	KRIDL	2021-22	5.00	Koratagere
73	Tumkur	Tumkur	Construction of New School room & School Compound at Government Higher Primary School & Empress Karnataka Public School North Extension Tumakuru City	72.00	High Priority	Education	Completed	PWD	2021-22	57.10	Tumkur City
74	Tumkur	Sira	Anganawadi Construction works in Kallahalli Village in Handikunte Grama Panchayat Sira Tq	5.00	High Priority	Education	Completed	PRED, Madhugiri	2021-22	4.99	Sira
75	Tumkur	Sira	Anganawadi Construction works in Sorekunte Village in Lakshmisagara Grama Panchayat Sira Tq	5.00	High Priority	Education	Completed	PRED, Madhugiri	2021-22	4.99	Sira
76	Tumkur	Sira	Construction of New School room for Higher Primary School in Huligere Village of Madaluru Grama Panchayat Sira Tq	11.60	High Priority	Education	Completed	Nirmithi Kendra	2021-22	11.60	Sira
77	Tumkur	Pavagada	Construction of first Anganawadi Bulding at Bellibatlu village	10.00	High Priority	Education	Completed	PRED, Madhugiri	2021-22	7.85	Pavagada
78	Tumkur	Gubbi	Government School compound construction at Emmedoddi Village	4.99	High Priority	Education	Completed	PRED, Tumkur	2021-22	4.99	Gubbi
79	Tumkur	Tiptur	Construction of School Building near Shree Shadakshara mata Tipaturu Tq	25.00	High Priority	Education	Completed	Nirmithi Kendra	2021-22	25.00	Tiptur
80	Tumkur	Gubbi	Government School compound construction at Mudlupalya	4.99	High Priority	Education	Completed	PRED, Tumkur	2021-22	4.99	Gubbi
81	Tumkur	Madhugiri	Construction of Additional Building of Government Industrial Training Institute Workshop at Madhugiri Town	14.00	High Priority	Education	Completed	Nirmithi Kendra	2021-22	14.00	Madhugiri
82	Tumkur	Tumkur	Construction of Additional School room at Government Higher Primary School Toilet & College compound at Government Pre-College Highschool Extension Tumakuru City	67.00	High Priority	Education	Completed	PWD	2021-22	53.10	Tumkur City
83	Tumkur	Koratagere	Construction of School Building & other Development works near Elerampura Shree Kunchitigara mata Kolala hobali Koratagere TQ	10.00	High Priority	Education	Completed	Nirmithi Kendra	2021-22	10.00	Koratagere
84	Tumkur	Pavagada	Government Higher Primary School Building construction at Bhovikaloni in Pavagada town	10.00	High Priority	Education	Completed	PRED, Madhugiri	2021-22	7.97	Pavagada
85	Tumkur	Pavagada	Government lower Primary School Building construction at Nalladeegalabande village	10.00	High Priority	Education	Completed	PRED, Madhugiri	2021-22	7.97	Pavagada
86	Tumkur	Tumkur	Continued Construction of School Building at Kyathasandra Government Higher Primary School Baddihalli Government Higher Primary School & Siddaganga Mat Exhibition Premises in Tumakuru City	69.00	High Priority	Education	Completed	PWD	2021-22	55.20	Tumkur City
87	Tumkur	Sira	Construction of New School room for Higher Primary School in Gollarahalli Village of Naduru Grama Panchayat Sira Tq	20.00	High Priority	Education	Completed	Nirmithi Kendra	2021-22	20.00	Sira
88	Tumkur	Tumkur	Repair work of class room & Toilet of government school Narasipura Village, Beladhara gram panchayath, Tumakuru Taluk	3.00	High Priority	Education	Completed	PRED, Tumkur	2020-21	2.99	Tumkur rural
89	Tumkur	Koratagere	Development of E-class at Government High school of Channarayanaadyga hobali Tovinakere village	25.00	High Priority	Education	Completed	KRIDL	2021-22	25.00	Koratagere



SL. No.	District	Block/Taluk	Project Name	Amount Sanctioned (in Lakhs)	Priority (High Priority / Other Priority)	Sector	Project Status	Implemented Agency	Financial Year (ADM Approved F.Y)	Amount released in Lakhs	Vidhana Sabha Kshetra
90	Tumkur	Pavagada	Government Higher Primary School Building construction at Bommatanahalli village	10.00	High Priority	Education	Completed	PRED, Madhugiri	2021-22	7.96	Pavagada
91	Tumkur	Tiptur	Boys & Girls High School compound Development work at Tipaturu Tq	30.00	High Priority	Education	Completed	PWD	2021-22	21.88	Tiptur
92	Tumkur	Sira	Anganawadi Construction works in Kadirehalli Village in Baraguru Grama Panchayat Sira Tq	5.00	High Priority	Education	Completed	PRED, Madhugiri	2021-22	4.99	Sira
93	Tumkur	Tumkur	Roof repair work & additional toilet & compound work in government primary school Konthihalli village Devalapura gram panchayath	3.00	High Priority	Education	Completed	PRED, Tumkur	2020-21	2.91	Tumkur rural
94	Tumkur	Sira	Construction of New School room for Higher Primary School in Antapura Village of Bhuvanahalli Grama Panchayat Sira Tq	11.60	High Priority	Education	Completed	Nirmithi Kendra	2021-22	11.60	Sira
95	Tumkur	Tumkur	Construction of School Building at Govt Higher Primary school Melekote in Tumakuru city	10.00	High Priority	Education	Completed	Nirmithi Kendra	2021-22	10.00	Tumkur City
96	Tumkur	Tumkur	Construction of Additional School room at Government Higher Primary School in Ward no.35 Bandepalya Tumakuru City	5.00	High Priority	Education	Completed	PWD	2021-22	5.00	Tumkur City
97	Tumkur	Gubbi	Government School compound construction at Musakondli Village	4.99	High Priority	Education	Completed	PRED, Tumkur	2021-22	4.99	Gubbi
98	Tumkur	Sira	Anganawadi Construction works in Baraguru Village in Baraguru Grama Panchayat Sira Tq	5.00	High Priority	Education	Completed	PRED, Madhugiri	2021-22	4.99	Sira
99	Tumkur	Pavagada	Government Lower Primary School Building construction at Palavalli Tanda	10.00	High Priority	Education	Completed	PRED, Madhugiri	2021-22	7.96	Pavagada
100	Tumkur	Sira	Construction of New School room for Higher Primary School in Halkuru Village of Magodu Grama Panchayat Sira Tq	11.60	High Priority	Education	Completed	Nirmithi Kendra	2021-22	11.60	Sira
101	Tumkur	Tumkur	Construction of School Compound at Government Higher Primary School in Ward no.11 Melekote Tumakuru City	5.00	High Priority	Education	Completed	PWD	2021-22	5.00	Tumkur City
102	Tumkur	Madhugiri	Construction work of Check Dam to the village from Bhasmangi Kaval Dodderi Hobli Madhugiri Tq	25.00	Other Priority	Energy and watershed development	Completed	Nirmithi Kendra	2021-22	25.00	Madhugiri
103	Tumkur	Koratagere	Development work of Manuvinkurike village Tank C.N.durga hobali Koratagere TQ	1.00	High Priority	Environment Preservation and pollution control measures	Completed	PRED, Madhugiri	2021-22	1.00	Koratagere
104	Tumkur	Pavagada	Construction of compound at Primary Health Center in Venkatapura village	10.00	High Priority	Health care	Completed	PRED, Madhugiri	2021-22	7.17	Pavagada
105	Tumkur	Pavagada	Construction of compound at Samudaya Health Center in Y.N.Hosakote village	10.00	High Priority	Health care	Completed	PRED, Madhugiri	2021-22	6.57	Pavagada
106	Tumkur	Chikkanaya kanahalli	Construction work of Additional ward and purchase of machinery for the hospital at Chikkanayakanahalli Government Hospital	69.00	High Priority	Health care	Completed	Nirmithi Kendra	2021-22	69.00	Chikkanayakanahalli
107	Tumkur	Tiptur	Construction of additional room at first floor General Hospital of Tipaturu city	50.00	High Priority	Health care	Completed	PWD	2021-22	44.20	Tiptur
108	Tumkur	Pavagada	Painting work at Government Hospital in Pavagada town	10.00	High Priority	Health care	Completed	PRED, Madhugiri	2021-22	6.61	Pavagada
109	Tumkur	Tumkur	District Surgeon District government hospital for purchase of advanced medical equipments	300.00	High Priority	Health care	Completed	District surgeon	2018-19	295.26	Tumkur City



SL. No.	District	Block/Taluk	Project Name	Amount Sanctioned (in Lakhs)	Priority (High Priority / Other Priority)	Sector	Project Status	Implemented Agency	Financial Year (ADM Apporved F.Y)	Amount released in Lakhs	Vidhana Sabha Kshetra
110	Tumkur	Tumkur	Infrastructure required to red cross hearing impaired residential school	88.22	Other Priority	Any other measures for enhancing environmental quality in mining district	Completed	Red Cross	2018-19	63.22	Tumkur city
111	Tumkur	Tumkur	Drilling of borewell & other works at Barath Scouts & Guides Centre Belagumba	6.00	Other Priority	Any other measures for enhancing environmental quality in mining district	Completed	Barath Scouts & Guides	2018-19	6.00	Tumkur rural
112	Tumkur	Gubbi	Development of road from Kempahobayyana house to Murti house of Badavanapalya Village	4.99	Other Priority	Physical Infrastructure	Completed	PRED, Tumkur	2021-22	4.99	Gubbi
113	Tumkur	Chikkanaya kanahalli	CC Road works at Ballekatte village Doddabidare Gram panchayath Chikkanayakanahalli Tq (NREG Convergent)	10.00	Other Priority	Physical Infrastructure	Completed	PRED, Madhugiri	2021-22	8.57	Chikkanayakana halli
114	Tumkur	Gubbi	Development of road from Basavanna temple to Jayamma house of Honnenahalli Village	4.99	Other Priority	Physical Infrastructure	Completed	PRED, Tumkur	2021-22	4.99	Gubbi
115	Tumkur	Gubbi	Development of road from Rangashamayya house to Murtanna house of Badavanapalya Village	4.99	Other Priority	Physical Infrastructure	Completed	PRED, Tumkur	2021-22	4.99	Gubbi
116	Tumkur	Tumkur	construction of CC road from Ashwathayya house to Doddanarayya house	4.99	Other Priority	Physical Infrastructure	Completed	PWD	2021-22	4.99	Tumkur rural
117	Tumkur	Gubbi	Development of road from Byatappanapalya main road to Nanjundappa house	4.99	Other Priority	Physical Infrastructure	Completed	PRED, Tumkur	2021-22	4.99	Gubbi
118	Tumkur	Pavagada	Construction of CC Road from Herasandrappa house to Lakshminarasamma house of P.Roppa village	5.00	Other Priority	Physical Infrastructure	Completed	PRED, Madhugiri	2021-22	4.99	Pavagada
119	Tumkur	Tiptur	Road Development work in Annamlenahalli village Karadi gram panchayat Tipaturu Tq	5.00	Other Priority	Physical Infrastructure	Completed	PRED, Tumkur	2021-22	5.00	Tiptur
120	Tumkur	Tiptur	Road Development work in Karikere village Nellikere gram panchayat Tipaturu Tq	5.00	Other Priority	Physical Infrastructure	Completed	PRED, Tumkur	2021-22	5.00	Tiptur
121	Tumkur	Tumkur	construction of CC road from Kenchegowda house to water tank of Honnudiike panchayath Veerupasandra village	4.99	Other Priority	Physical Infrastructure	Completed	PWD	2021-22	4.99	Tumkur rural
122	Tumkur	Koratagere	Development of road at Holavanahalli hobali Holavanahalli Pete	20.00	Other Priority	Physical Infrastructure	Completed	KRIDL	2021-22	20.00	Koratagere
123	Tumkur	Tiptur	Road Development work in Ballekatte village Kuppalu gram panchayat Tipaturu Tq	5.00	Other Priority	Physical Infrastructure	Completed	PRED, Tumkur	2021-22	5.00	Tiptur
124	Tumkur	Gubbi	Development of road from Murtanna house to Halu Ranganna house of Badavanapalya Village	4.99	Other Priority	Physical Infrastructure	Completed	PRED, Tumkur	2021-22	4.98	Gubbi
125	Tumkur	Gubbi	Development of road from Ganesha temple to Prasad house of Kondli Village	4.99	Other Priority	Physical Infrastructure	Completed	PRED, Tumkur	2021-22	4.99	Gubbi
126	Tumkur	Tumkur	Development of CC road at Kora hobali Kora panchayath Kattigenahalli main road	12.50	Other Priority	Physical Infrastructure	Completed	KRIDL	2021-22	12.50	Koratagere
127	Tumkur	Koratagere	Bridge construction work in the middle of Janata colony to survey No.128/1B at Manuvinkurike village C.N.durga hobali Koratagere TQ	5.00	Other Priority	Physical Infrastructure	Completed	PRED, Madhugiri	2021-22	4.99	Koratagere
128	Tumkur	Tiptur	Road Development work in Chowdlapura village Biligere gram panchayat Tipaturu Tq	8.00	Other Priority	Physical Infrastructure	Completed	PWD	2021-22	5.21	Tiptur



SL. No.	District	Block/Taluk	Project Name	Amount Sanctioned (in Lakhs)	Priority (High Priority / Other Priority)	Sector	Project Status	Implemented Agency	Financial Year (ADM Approved F.Y)	Amount released in Lakhs	Vidhana Sabha Kshetra
129	Tumkur	Tumkur	construction of CC road from Urdigere main road to Narasimhayya house	4.99	Other Priority	Physical Infrastructure	Completed	PWD	2021-22	4.98	Tumkur rural
130	Tumkur	Tiptur	Road Development work in Kotanayakanahalli village Hucchagondanahalli gram panchayat Tipaturu Tq	5.00	Other Priority	Physical Infrastructure	Completed	PRED, Tumkur	2021-22	4.99	Tiptur
131	Tumkur	Koratagere	Development of road from Kora hobali Madhugiri main road to Gerahalli	50.00	Other Priority	Physical Infrastructure	Completed	KRIDL	2021-22	50.00	Koratagere
132	Tumkur	Tiptur	Road Development work in Kurubara Mallenahalli village Nagaraghatta gram panchayat Tipaturu Tq	5.00	Other Priority	Physical Infrastructure	Completed	PRED, Tumkur	2021-22	4.99	Tiptur
133	Tumkur	Tumkur	Development of CC road at Kora hobali C.T.Kere under Grampanchayat Upparahalli village	12.50	Other Priority	Physical Infrastructure	Completed	KRIDL	2021-22	12.50	Koratagere
134	Tumkur	Pavagada	Development of road from Pavagada(T) Y.N.Hosakote to Gowdatimmanahalli village	70.00	Other Priority	Physical Infrastructure	Completed	PRED, Madhugiri	2021-22	69.67	Pavagada
135	Tumkur	Tiptur	Road Development work in Karadalupalya village Kuppulu gram panchayat Tipaturu Tq	5.00	Other Priority	Physical Infrastructure	Completed	PRED, Tumkur	2021-22	4.99	Tiptur
136	Tumkur	Tumkur	construction of CC road from Doddanarayya house to lakshmikanthappa house	4.99	Other Priority	Physical Infrastructure	Completed	PWD	2021-22	4.99	Tumkur rural
137	Tumkur	Tiptur	Road Development work in Kallushettihalli village Aralaguppe gram panchayat Tipaturu Tq	5.00	Other Priority	Physical Infrastructure	Completed	PRED, Tumkur	2021-22	4.99	Tiptur
138	Tumkur	Gubbi	Development of road from Haralikatte to Ravish house of Muskondli Village	4.99	Other Priority	Physical Infrastructure	Completed	PRED, Tumkur	2021-22	4.99	Gubbi
139	Tumkur	Gubbi	Development of road from Venkateshwara temple to Ganganna house of Kondli Village	4.99	Other Priority	Physical Infrastructure	Completed	PRED, Tumkur	2021-22	4.99	Gubbi
140	Tumkur	Tiptur	Road Development work in Ayarahalli new Extension Aralaguppe gram panchayat Tipaturu Tq	5.00	Other Priority	Physical Infrastructure	Completed	PRED, Tumkur	2021-22	4.86	Tiptur
141	Tumkur	Gubbi	Development of road from Vishwanath house to Torerangayya house of Badavanapalya Village	4.99	Other Priority	Physical Infrastructure	Completed	PRED, Tumkur	2021-22	4.99	Gubbi
142	Tumkur	Koratagere	Development of road from Kora hobali Brahmasandra to chikkatolukere village	75.00	Other Priority	Physical Infrastructure	Completed	KRIDL	2021-22	75.00	Koratagere
143	Tumkur	Tiptur	Road Development work in Ginakikere village Kuppulu gram panchayat Tipaturu Tq	5.00	Other Priority	Physical Infrastructure	Completed	PRED, Tumkur	2021-22	4.99	Tiptur



SL. No.	District	Block/Taluk	Project Name	Amount Sanctioned (in Lakhs)	Priority (High Priority / Other Priority)	Sector	Project Status	Implemented Agency	Financial Year (ADM Approved F.Y)	Amount released in Lakhs	Vidhana Sabha Kshetra
144	Tumkur	Gubbi	Development of road from Boojanna house to Timmayya house of Muskondli Village	4.99	Other Priority	Physical Infrastructure	Completed	PRED, Tumkur	2021-22	4.98	Gubbi
145	Tumkur	Tiptur	Road Development work in Kottigehalli village Kuppala gram panchayat Tipaturu Tq	5.00	Other Priority	Physical Infrastructure	Completed	PRED, Tumkur	2021-22	4.99	Tiptur
146	Tumkur	Chikkanayakanahalli	CC Road works at Hosakere village Baraguru Gram panchayath Chikkanayakanahalli Tq (NREG Convergent)	10.00	Other Priority	Physical Infrastructure	Completed	PRED, Madhugiri	2021-22	9.43	Chikkanayakanahalli
147	Tumkur	Gubbi	Development of road from Y.S. Rajanna house to Gururayappa house of Emmadoddi Village	4.99	Other Priority	Physical Infrastructure	Completed	PRED, Tumkur	2021-22	4.99	Gubbi
148	Tumkur	Tiptur	Road Development work in Lakshmanapura village Manakikere gram panchayat Tipaturu Tq	5.00	Other Priority	Physical Infrastructure	Completed	PRED, Tumkur	2021-22	4.99	Tiptur
149	Tumkur	Koratagere	Development of road at Kasaba hobli Gowraganahalli Ranganathaswamy temple	30.00	Other Priority	Physical Infrastructure	Completed	KRIDL	2021-22	30.00	Koratagere
150	Tumkur	Gubbi	Development of road from Jayanna house to Narasimhayya house of Badavanapalya Village	4.99	Other Priority	Physical Infrastructure	Completed	PRED, Tumkur	2021-22	4.99	Gubbi
151	Tumkur	Tumkur	construction of CC road from lakshmikantappa house to kencamma house	4.99	Other Priority	Physical Infrastructure	Completed	PWD	2021-22	4.99	Tumkur rural
152	Tumkur	Pavagada	Development of road from Pavagada Ballari road to Sulanayakanahalli village	20.00	Other Priority	Physical Infrastructure	Completed	PRED, Madhugiri	2021-22	14.33	Pavagada
153	Tumkur	Gubbi	Development of road from in-front of dairy to Government school road of Badavanapalya Village	4.99	Other Priority	Physical Infrastructure	Completed	PRED, Tumkur	2021-22	4.99	Gubbi
154	Tumkur	Gubbi	Development of road from Siddappa house to Jalawrayya house of Emmadoddi Village	4.99	Other Priority	Physical Infrastructure	Completed	PRED, Tumkur	2021-22	4.99	Gubbi
155	Tumkur	Tiptur	Road Development work in Ramenahalli village Karadi gram panchayat Tipaturu Tq	7.00	Other Priority	Physical Infrastructure	Completed	PWD	2021-22	4.51	Tiptur
156	Tumkur	Chikkanayakanahalli	CC Road works at Tammadihalli village Yalanadu Gram panchayath Chikkanayakanahalli Tq (NREG Convergent)	10.00	Other Priority	Physical Infrastructure	Completed	PRED, Madhugiri	2021-22	9.55	Chikkanayakanahalli



SL. No.	District	Block/Taluk	Project Name	Amount Sanctioned (in Lakhs)	Priority (High Priority / Other Priority)	Sector	Project Status	Implemented Agency	Financial Year (ADM Approved F.Y)	Amount released in Lakhs	Vidhana Sabha Kshetra
157	Tumkur	Tumkur	construction of CC road from Narasimhayya house to Ratnamma house	4.99	Other Priority	Physical Infrastructure	Completed	PWD	2021-22	4.99	Tumkur rural
158	Tumkur	Tiptur	Road Development work in peddihalli village Karadi gram panchayat Tipaturu Tq	5.00	Other Priority	Physical Infrastructure	Completed	PRED, Tumkur	2021-22	4.99	Tiptur
159	Tumkur	Pavagada	Development of road from Pavagada (T) Y.N.Hosakote-Doddahalli to J.Acchammanahalli village	10.00	Other Priority	Physical Infrastructure	Completed	PRED, Madhugiri	2021-22	5.30	Pavagada
160	Tumkur	Gubbi	Development of road from Sankarachar house to Siddalingappa house of Badavanapalya Village	4.99	Other Priority	Physical Infrastructure	Completed	PRED, Tumkur	2021-22	4.99	Gubbi
161	Tumkur	Tiptur	Road Development work in Huccanahatti nava village Hucchagondanahalli gram panchayat Tipaturu Tq	5.00	Other Priority	Physical Infrastructure	Completed	PRED, Tumkur	2021-22	4.99	Tiptur
162	Tumkur	Gubbi	Development of road from Kantayya house to Gangadhar house of Mavinahalli Village	4.99	Other Priority	Physical Infrastructure	Completed	PRED, Tumkur	2021-22	4.99	Gubbi
163	Tumkur	Pavagada	Development of CC Road from Honnurappa house to dubbaramanji house of P.Roppa village	5.00	Other Priority	Physical Infrastructure	Completed	PRED, Madhugiri	2021-22	4.98	Pavagada
164	Tumkur	Tiptur	Road Development work in Uppinahalli village Madivalara colony Karadi gram panchayat Tipaturu Tq	5.00	Other Priority	Physical Infrastructure	Completed	PRED, Tumkur	2021-22	5.00	Tiptur
165	Tumkur	Gubbi	Development of road from V.S.S.S to Huccaveerayyana palya road of Kondli Village	4.99	Other Priority	Physical Infrastructure	Completed	PRED, Tumkur	2021-22	4.99	Gubbi
166	Tumkur	Tiptur	Road Development work in Hindiskere village Hucchagondanahalli gram panchayat Tipaturu Tq	5.00	Other Priority	Physical Infrastructure	Completed	PRED, Tumkur	2021-22	4.11	Tiptur
167	Tumkur	Gubbi	Deveiopment of road from Yogish house to Haralikatte of Honnenahalli Village	4.99	Other Priority	Physical Infrastructure	Completed	PRED, Tumkur	2021-22	4.99	Gubbi
168	Tumkur	Tiptur	Road Development work in Nellikere village Nellikere gram panchayat Tipaturu Tq	10.00	Other Priority	Physical Infrastructure	Completed	PWD	2021-22	7.16	Tiptur
169	Tumkur	Tumkur	construction of CC road from Ratnamma house to Ashwathayya house	4.99	Other Priority	Physical Infrastructure	Completed	PWD	2021-22	4.99	Tumkur rural



SL. No.	District	Block/Taluk	Project Name	Amount Sanctioned (in Lakhs)	Priority (High Priority / Other Priority)	Sector	Project Status	Implemented Agency	Financial Year (ADM Approved F.Y)	Amount released in Lakhs	Vidhana Sabha Kshetra
170	Tumkur	Gubbi	Development of road from Byatappanapalya main road to Kumarayya house	4.99	Other Priority	Physical Infrastructure	Completed	PRED, Tumkur	2021-22	4.99	Gubbi
171	Tumkur	Chikkanayakanahalli	CC Road works at Kodihalli village Doddabidare Gram panchayath Chikkanayakanahalli Tq (NREG Convergent)	10.00	Other Priority	Physical Infrastructure	Completed	PRED, Madhugiri	2021-22	9.64	Chikkanayakanahalli
172	Tumkur	Tiptur	Road Development work in Ayarahalli village Gollarahatti Aralaguppe gram panchayat Tipaturu Tq	5.00	Other Priority	Physical Infrastructure	Completed	PRED, Tumkur	2021-22	4.99	Tiptur
173	Tumkur	Koratagere	construction of CC road & drainagework at Kora hobali Hanumantagiri village	10.00	High Priority	Sanitation	Completed	KRIDL	2021-22	10.00	Koratagere
174	Tumkur	Tumkur	construction work of CC road & drainage from Siddaraju house to Rajanna house of Lakshmitandya	4.99	High Priority	Sanitation	Completed	PWD	2021-22	4.98	Tumkur rural
175	Tumkur	Tumkur	construction of CC road & drainage from Dasharatha Ramayya house to Narasimhayya house of Ajjibairanahalli village	4.99	High Priority	Sanitation	Completed	PWD	2021-22	4.99	Tumkur rural
176	Tumkur	Tumkur	construction work of CC road & drainage from Venkataramayya palya to Hill of Aregujanahalli village	4.99	High Priority	Sanitation	Completed	PWD	2021-22	4.99	Tumkur rural
177	Tumkur	Tumkur	construction work of CC road & drainage from Umesh house to Venkatachalayya house of Kolihalli village	4.99	High Priority	Sanitation	Completed	PWD	2021-22	4.99	Tumkur rural
178	Tumkur	Tumkur	construction of CC road & drainage from Jayamma house to Govindappa house	4.99	High Priority	Sanitation	Completed	PWD	2021-22	4.98	Tumkur rural
179	Tumkur	Tumkur	construction work of CC road & drainage from Urdigere-tumakuru main road to Siddaraju house	4.99	High Priority	Sanitation	Completed	PWD	2021-22	4.99	Tumkur rural
180	Tumkur	Tumkur	construction of CC road & drainage at Bommanahalli main road near RO plant	4.99	High Priority	Sanitation	Completed	PWD	2021-22	4.98	Tumkur rural
181	Tumkur	Tumkur	construction work of CC road & drainage from Nagaraju house to water tank of Puttayyana palya	4.99	High Priority	Sanitation	Completed	PWD	2021-22	4.98	Tumkur rural
182	Tumkur	Tumkur	construction of CC road & drainage from Narasimhamurthy house to Maramma temple of Hireddodavadi village	4.99	High Priority	Sanitation	Completed	PWD	2021-22	4.98	Tumkur rural
183	Tumkur	Tumkur	construction work of CC road & drainage from Rajendrappa temple to Harish house of Aregujanahalli village	4.99	High Priority	Sanitation	Completed	PWD	2021-22	4.99	Tumkur rural
184	Tumkur	Sira	Construction of New Toilet Building for Boys and Girls Government High school in Narayanapura Village of Hunasehalli Grama Panchayat Sira Tq	5.90	High Priority	Sanitation	Completed	Nirmithi Kendra	2021-22	5.90	Sira



SL. No.	District	Block/Taluk	Project Name	Amount Sanctioned (in Lakhs)	Priority (High Priority / Other Priority)	Sector	Project Status	Implemented Agency	Financial Year (ADM Apporved F.Y)	Amount released in Lakhs	Vidhana Sabha Kshetra
185	Tumkur	Tumkur	construction of CC road & drainage from tar road to Venkataramana house of Kallahalli village	4.99	High Priority	Sanitation	Completed	PWD	2021-22	4.99	Tumkur rural
186	Tumkur	Gubbi	primary veterinary hospital compound and other repair work at Kondli village	4.99	High Priority	Health care	Completed	PRED, Tumkur	2021-22	4.95	Gubbi
187	Tumkur	Tumkur	construction of CC road & drainage from Government primary school to Maramma temple of Hiredoddavadi village	4.99	High Priority	Sanitation	Completed	PWD	2021-22	4.98	Tumkur rural
188	Tumkur	Tumkur	construction of CC road & drainage from Susheelamma house to Kempanna house of Kesarumadu	4.99	High Priority	Sanitation	Completed	PWD	2021-22	4.99	Tumkur rural
189	Tumkur	Koratagere	Development of drainage from Holavanahalli hobali B.D.pura under Grampanchayath Togarigatta village A.D.kaloni to Kumbara Nanjundappa house	10.00	High Priority	Sanitation	Completed	KRIDL	2021-22	10.00	Koratagere
190	Tumkur	Tumkur	construction work of CC road & drainage from Aregujanahalli Hill to Venkataramayya palya	4.99	High Priority	Sanitation	Completed	PWD	2021-22	4.99	Tumkur rural
191	Tumkur	Tumkur	construction work of CC road & drainage from Chinnayya house to Ganganna house of Pemmanahalli village	4.99	High Priority	Sanitation	Completed	PWD	2021-22	4.99	Tumkur rural
192	Tumkur	Pavagada	Construction of Drainage from Pavagada (T) Kotturu village to Santebande village	20.00	High Priority	Sanitation	Completed	PRED, Madhugiri	2021-22	13.41	Pavagada
193	Tumkur	Tumkur	construction of CC road & drainage from Veerahanumayya house to temple road of Gidaganahalli village	4.99	High Priority	Sanitation	Completed	PWD	2021-22	4.98	Tumkur rural
194	Tumkur	Tumkur	construction of CC road & drainage from R.O plant to Puttajayya house of Bommanahalli village	4.99	High Priority	Sanitation	Completed	PWD	2021-22	4.97	Tumkur rural
195	Tumkur	Tumkur	construction of CC road & drainage from Gangadharayya house to Singanahalli colony main road of Singanahalli village	4.99	High Priority	Sanitation	Completed	PWD	2021-22	4.99	Tumkur rural
196	Tumkur	Tumkur	construction of CC road & drainage from Muniyappa house to Giriappa house of Honasigere panchayath Kallupalya village	4.99	High Priority	Sanitation	Completed	PWD	2021-22	4.99	Tumkur rural
197	Tumkur	Tumkur	construction of CC road from Library to Kempanna house of Kesarumadu	4.99	Other Priority	Physical Infrastructure	Completed	PWD	2021-22	4.99	Tumkur rural
198	Tumkur	Tumkur	construction work of CC road & drainage from Rajanna house to Siddaraju house of Lakshmitandya	4.99	High Priority	Sanitation	Completed	PWD	2021-22	4.99	Tumkur rural
199	Tumkur	Tumkur	construction of CC road & drainage from temple road to Veerahanumayya house of Gidaganahalli village	4.99	High Priority	Sanitation	Completed	PWD	2021-22	4.99	Tumkur rural
200	Tumkur	Pavagada	Construction & Development of Road and Drainage at P.Roppa village near Gollara Hanumantarayappa house	2.00	High Priority	Sanitation	Completed	PRED, Madhugiri	2021-22	1.99	Pavagada
201	Tumkur	Koratagere	construction of CC road Samudaya Bhavana & Toilet at Kora hobali chikkatolukere village near Durga	25.00	Other Priority	Physical Infrastructure	Completed	KRIDL	2021-22	25.00	Koratagere
202	Tumkur	Tumkur	construction of CC road & drainage from Giriappa house to Temple of Honasigere panchayath Kallupalya	4.99	High Priority	Sanitation	Completed	PWD	2021-22	4.99	Tumkur rural



SL. No.	District	Block/Taluk	Project Name	Amount Sanctioned (in Lakhs)	Priority (High Priority / Other Priority)	Sector	Project Status	Implemented Agency	Financial Year (ADM Apporved F.Y)	Amount released in Lakhs	Vidhana Sabha Kshetra
203	Tumkur	Tumkur	construction work of CC road & drainage from Siddaraju house to Urdigere-tumakuru main road	4.99	High Priority	Sanitation	Completed	PWD	2021-22	4.98	Tumkur rural
204	Tumkur	Tumkur	construction work of CC road & drainage from Government school to Narasimhachar house of Aregujanahalli village	4.99	High Priority	Sanitation	Completed	PWD	2021-22	4.99	Tumkur rural
205	Tumkur	Tumkur	construction work of CC road & drainage from C.Raj house to Industrial area at Sannapana palya village	4.99	High Priority	Sanitation	Completed	PWD	2021-22	4.99	Tumkur rural
206	Tumkur	Tumkur	construction of CC road & drainage from Mayanna house to Singanahalli coloni main road of Singanahalli coloni	4.99	High Priority	Sanitation	Completed	PWD	2021-22	4.99	Tumkur rural
207	Tumkur	Tumkur	construction work of CC road & drainage from Haralikatte to Chandra Manja house of Doddattimmayya palya village	4.99	High Priority	Sanitation	Completed	PWD	2021-22	4.99	Tumkur rural
208	Tumkur	Tumkur	construction work of CC road & drainage from Subbayya house to Umesh Shop of Kolihalli village	4.99	High Priority	Sanitation	Completed	PWD	2021-22	4.96	Tumkur rural
209	Tumkur	Tumkur	construction of CC road & drainage from Ganganna house to Nagaraju house of Honasigere panchayath Tigalara palya	4.99	High Priority	Sanitation	Completed	PWD	2021-22	4.98	Tumkur rural
210	Tumkur	Tumkur	construction of CC road & drainage from Hanuman temple to Mrutyunjaya house of Kallahalli village	4.99	High Priority	Sanitation	Completed	PWD	2021-22	4.99	Tumkur rural
211	Tumkur	Tumkur	construction work of CC road & drainage from Putta narasamma house to T.Rajanna house of Manchakalkuppe village	4.99	High Priority	Sanitation	Completed	PWD	2021-22	4.99	Tumkur rural
212	Tumkur	Tumkur	construction work of CC road & drainage from Hanuman temple to Alemane of Anupanahalli village	4.99	High Priority	Sanitation	Completed	PWD	2021-22	4.97	Tumkur rural
213	Tumkur	Koratagere	construction of CC road & drainagework at Kora hobali Beladhara village	10.00	High Priority	Sanitation	Completed	KRIDL	2021-22	10.00	Koratagere
214	Tumkur	Tumkur	construction of CC road & drainage from Rudramma house to Dasharatha Ramayya house of Ajjibairanahalli village	4.99	High Priority	Sanitation	Completed	PWD	2021-22	4.99	Tumkur rural
215	Tumkur	Tumkur	construction of CC road & drainage from Nagaraju house to Poojanarasayya house of Honasigere panchayath Tigalara palya	4.99	High Priority	Sanitation	Completed	PWD	2021-22	4.98	Tumkur rural
216	Tumkur	Tumkur	construction work of CC road & drainage from Harish house to Rajendrappa temple of Aregujanahalli village	4.99	High Priority	Sanitation	Completed	PWD	2021-22	4.99	Tumkur rural
217	Tumkur	Tumkur	construction of CC road & drainage from Hanumanta Raju house to Rajanna house of Kadugujanahalli	4.99	High Priority	Sanitation	Completed	PWD	2021-22	4.99	Tumkur rural
218	Tumkur	Tumkur	construction work of CC road & drainage from N.H. road to C.Raj house at Sannapana palya village	4.99	High Priority	Sanitation	Completed	PWD	2021-22	4.98	Tumkur rural



SL. No.	District	Block/Taluk	Project Name	Amount Sanctioned (in Lakhs)	Priority (High Priority / Other Priority)	Sector	Project Status	Implemented Agency	Financial Year (ADM Apporved F.Y)	Amount released in Lakhs	Vidhana Sabha Kshetra
219	Tumkur	Tumkur	Providing RO Plant & Construction toilet near Chennigarayaswamy temple Timmanayakanahalli village Urdigere hobali Tumakuru Tq	4.00	High Priority	Sanitation	Completed	Nirmithi Kendra	2021-22	4.00	Tumkur rural
220	Tumkur	Gubbi	Pipeline work for Drinking water supply & Skill development work in the premises of Shree Anjaneya Temple Sopanahalli village Gubbi Tq	5.50	High Priority	Skill development	Completed	Nirmithi Kendra	2021-22	5.50	Gubbi
221	Tumkur	Koratagere	Construction of toilet & Skill development work at Manuvinakurike village C.N.durga hobali Koratagere TQ	10.00	High Priority	Skill development	Completed	Nirmithi Kendra	2021-22	10.00	Koratagere
222	Tumkur	Sira	Providing Mechanical Two Wheelers for Dissabled Persons for Empowerment of Dissabled in Mining Area at Sira Tq	15.00	High Priority	Welfare of aged and disabled people	Completed	DD & SCWD	2021-22	14.67	Sira
223	Tumkur	Tumkur	District Health & Family welfare department for purchase of Cancer diagnosis equipments & other	50.00	High Priority	Welfare of Women and Children	Completed	DHO, Tumkur	2018-19	29.00	Tumkur City
224	Tumkur	Chikkanayakanahalli	Purchase of Ophthalmic Operating Microscopes & Equipment: A-scan	6.00	High Priority	Health care	Completed	DHO	2021-22	4.98	Chikkanayakanahalli
225	Tumkur	Chikkanayakanahalli	Pipeline for drinking water from Vajra to Teerthapura village in Chikkanayakanahalli Taluk.	3.00	High Priority	Drinking water Supply	Completed	RWS&S	2021-22	2.99	Chikkanayakanahalli
226	Tumkur	Gubbi	High mask Light Installation works at Sugganahalli village, C.S.pura Hobli, Gubbi Tq of Turuvekere Constituency	3.00	Other Priority	Physical Infrastructure	Completed	PRED, Tumkur	2021-22	3.00	Turuvekere
227	Tumkur	Gubbi	High mask Light Installation works at Mattikere village, C.S.pura Hobli, Gubbi Tq of Turuvekere Constituency	3.00	Other Priority	Physical Infrastructure	Completed	PRED, Tumkur	2021-22	3.00	Turuvekere
228	Tumkur	Gubbi	High mask Light Installation works at Boorappanahalli village, C.S.pura Hobli, Gubbi Tq of Turuvekere Constituency	3.00	Other Priority	Physical Infrastructure	Completed	PRED, Tumkur	2021-22	3.00	Turuvekere
229	Tumkur	Gubbi	High mask Light Installation works at Horakere village, C.S.pura Hobli, Gubbi Tq of Turuvekere Constituency	3.00	Other Priority	Physical Infrastructure	Completed	PRED, Tumkur	2021-22	3.00	Turuvekere
230	Tumkur	Gubbi	High mask Light Installation works at near Anjaneyaswamy Temple, C.S.pura Hobli, Gubbi Tq of Turuvekere Constituency	3.00	Other Priority	Physical Infrastructure	Completed	PRED, Tumkur	2021-22	3.00	Turuvekere
231	Tumkur	Turuvekere	High mask Light Installation works at Kodihalli village, Turuvekere Tq	3.00	Other Priority	Physical Infrastructure	Completed	PRED, Tumkur	2021-22	3.00	Turuvekere
232	Tumkur	Gubbi	High mask Light Installation works at near Maramma Temple, S.P colony, C.S.pura Hobli, Gubbi Tq of Turuvekere Constituency	3.00	Other Priority	Physical Infrastructure	Completed	PRED, Tumkur	2021-22	3.00	Turuvekere
233	Tumkur	Turuvekere	High mask Light Installation works at Karadigere village, Dabbegatta hobli, Turuvekere Tq	3.00	Other Priority	Physical Infrastructure	Completed	PRED, Tumkur	2021-22	1.44	Turuvekere
234	Tumkur	Turuvekere	High mask Light Installation works at Hulikal village, Dabbegatta hobli, Turuvekere Tq	3.00	Other Priority	Physical Infrastructure	Completed	PRED, Tumkur	2021-22	3.00	Turuvekere
235	Tumkur	Turuvekere	High mask Light Installation works at Chandrapura village, Turuvekere Tq	3.00	Other Priority	Physical Infrastructure	Completed	PRED, Tumkur	2021-22	3.00	Turuvekere
236	Tumkur	Turuvekere	High mask Light Installation works at Mudigere village, Turuvekere Tq	3.00	Other Priority	Physical Infrastructure	Completed	PRED, Tumkur	2021-22	1.44	Turuvekere



Sl. No.	District	Block/Taluk	Project Name	Amount Sanctioned (in Lakhs)	Priority (High Priority / Other Priority)	Sector	Project Status	Implemented Agency	Financial Year (ADM Approved F.Y)	Amount released in Lakhs	Vidhana Sabha Kshetra
237	Tumkur	Turuvekere	High mask Light Installation works at Chikkonahalli village, Turuvekere Tq	3.00	Other Priority	Physical Infrastructure	Completed	PRED, Tumkur	2021-22	3.00	Turuvekere
238	Tumkur	Turuvekere	High mask Light Installation works at Muddanahalli village, Turuvekere Tq	3.00	Other Priority	Physical Infrastructure	Completed	PRED, Tumkur	2021-22	3.00	Turuvekere
239	Tumkur	Turuvekere	High mask Light Installation works at Byadarahalli village, Turuvekere Tq	3.00	Other Priority	Physical Infrastructure	Completed	PRED, Tumkur	2021-22	1.44	Turuvekere
240	Tumkur	Turuvekere	High mask Light Installation works at Doddagoraaghatta village, Turuvekere Tq	3.00	Other Priority	Physical Infrastructure	Completed	PRED, Tumkur	2021-22	3.00	Turuvekere
241	Tumkur	Turuvekere	High mask Light Installation works at Kondajji village, Turuvekere Tq	3.00	Other Priority	Physical Infrastructure	Completed	PRED, Tumkur	2021-22	3.00	Turuvekere
242	Tumkur	Turuvekere	High mask Light Installation works at Biganeenahalli village, Turuvekere Tq	3.00	Other Priority	Physical Infrastructure	Completed	PRED, Tumkur	2021-22	3.00	Turuvekere
243	Tumkur	Gubbi	High mask Light Installation works at Chinnanayakanapaalya village, C.S.pura Hobli, Gubbi Tq of Turuvekere Constituency	3.00	Other Priority	Physical Infrastructure	Completed	PRED, Tumkur	2021-22	3.00	Turuvekere
244	Tumkur	Turuvekere	High mask Light Installation works at Guddenahalli village, Turuvekere Tq	3.00	Other Priority	Physical Infrastructure	Completed	PRED, Tumkur	2021-22	3.00	Turuvekere
245	Tumkur	Turuvekere	High mask Light Installation works at K.Kalkere village, Turuvekere Tq	3.00	Other Priority	Physical Infrastructure	Completed	PRED, Tumkur	2021-22	3.00	Turuvekere
246	Tumkur	Turuvekere	High mask Light Installation works at Kanaturu village, Turuvekere Tq	3.00	Other Priority	Physical Infrastructure	Completed	PRED, Tumkur	2021-22	3.00	Turuvekere
247	Tumkur	Turuvekere	Construction of new class room building at Govt. Higher Primary School (H.P.S), Doddachengavi village, C.S. Pura hobli, Gubbi Tq of Turuvekere Constituency	12.00	High Priority	Education	Completed	Nirmithi kendra	2021-22	12.00	Turuvekere
248	Tumkur	Chikkanayakanahalli	Construction of Anganavadi building at Naduvanahalli (A), Doddennegere gram panchayath, Chikkanayakanahalli Tq (NREG Convergent)	5.00	High Priority	Education	Completed	PRED, Madhugiri	2021-22	4.99	Chikkanayakanahalli
249	Tumkur	Chikkanayakanahalli	Construction of Anganavadi building at Doddennegere (A), Doddennegere gram panchayath, Chikkanayakanahalli Tq (NREG Convergent)	5.00	High Priority	Education	Completed	PRED, Madhugiri	2021-22	4.99	Chikkanayakanahalli
250	Tumkur	Chikkanayakanahalli	Construction of Anganavadi building at Aralikere, Doddennegere gram panchayath, Chikkanayakanahalli Tq (NREG Convergent)	5.00	High Priority	Education	Completed	PRED, Madhugiri	2021-22	4.99	Chikkanayakanahalli



SL. No.	District	Block/Taluk	Project Name	Amount Sanctioned (in Lakhs)	Priority (High Priority / Other Priority)	Sector	Project Status	Implemented Agency	Financial Year (ADM Apporved F.Y)	Amount released in Lakhs	Vidhana Sabha Kshetra
251	Tumkur	Chikkanaya kanahalli	Construction of Anganavadi building at Somanahalli village, Godekere gram panchayath, Chikkanayakanahalli Tq (NREG Convergent)	5.00	High Priority	Education	Completed	PRED, Madhugiri	2021-22	4.85	Chikkanayakanahalli
252	Tumkur	Chikkanaya kanahalli	Construction of Anganavadi building at Bagganahalli village, Godekere gram panchayath, Chikkanayakanahalli Tq (NREG Convergent)	5.00	High Priority	Education	Completed	PRED, Madhugiri	2021-22	4.86	Chikkanayakanahalli
253	Tumkur	Tiptur	Road Development work in Karadalu village Majare Bhattarahalli, Kuppalu gram panchayat, Tipturu Tq	5.00	Other Priority	Physical Infrastructure	Completed	PRED, Tumkur	2021-22	5.00	Tiptur
254	Tumkur	Sira	Repair work of Clasrooms in Government Higher Primary School at Yadaladaku village, Hosalli Gram Panchyath, Sira Tq	2.5	High Priority	Education	Completed	PRED, Madhugiri	2021-22	2.5	sira
255	Tumkur	Sira	Repair work of Clasrooms in Government Higher Primary School at Harogere Village, Braguru Gram Panchyath, Sira Tq	2.5	High Priority	Education	Completed	PRED, Madhugiri	2021-22	2.5	sira
256	Tumkur	Sira	Repair work of Clasrooms in Government Higher Primary School at Chikkabanagere Village, Doddabanagere Gram Panchyath, Sira Tq	2.5	High Priority	Education	Completed	PRED, Madhugiri	2021-22	2.5	sira
257	Tumkur	Sira	Repair work of Clasrooms in Government Higher Primary School at Karidasarahalli Village, Tadakaluru Gram Panchyath, Sira Tq	2.5	High Priority	Education	Completed	PRED, Madhugiri	2021-22	2.5	sira
258	Tumkur	Sira	Repair work of Clasrooms in Government Higher Primary School at Kotta Village, Hulikunte Gram Panchyath, Sira Tq	2.5	High Priority	Education	Completed	PRED, Madhugiri	2021-22	2.5	sira
259	Tumkur	Sira	Repair work of Clasrooms in Government Higher Primary School at Karekyatanahalli Village, Handikunte Gram Panchyath, Sira Tq	4.99	High Priority	Education	Completed	PRED, Madhugiri	2021-22	4.98	sira
260	Tumkur	Sira	Repair work of Clasrooms in Government Higher Primary School at Hariyajihalli Village, Handikunte Gram Panchyath, Sira Tq	4.99	High Priority	Education	Completed	PRED, Madhugiri	2021-22	4.98	sira
261	Tumkur	Sira	Repair work of Clasrooms in Government Higher Primary School at Emmerahalli Taanda village, Yaliyuru Gram Panchyath, Sira Tq	4.99	High Priority	Education	Completed	PRED, Madhugiri	2021-22	4.99	sira
262	Tumkur	Sira	Repair work of Clasrooms in Government Lower Primary School at Lakkanahalli village, Kallambella Gram Panchyath, Sira Tq	2.5	High Priority	Education	Completed	PRED, Madhugiri	2021-22	2.5	sira
263	Tumkur	Sira	Repair work of Clasrooms in Government Higher Primary School at Madaluru village, Madaluru Gram Panchyath, Sira Tq	4.99	High Priority	Education	Completed	PRED, Madhugiri	2021-22	4.99	sira
264	Tumkur	Sira	Repair work of Clasrooms in Government Higher Primary School at Boppanadu village, Madaluru Gram Panchyath, Sira Tq	2.5	High Priority	Education	Completed	PRED, Madhugiri	2021-22	2.5	sira



SL. No.	District	Block/Taluk	Project Name	Amount Sanctioned (in Lakhs)	Priority (High Priority / Other Priority)	Sector	Project Status	Implemented Agency	Financial Year (ADM Apporved F.Y)	Amount released in Lakhs	Vidhana Sabha Kshetra
265	Tumkur	Sira	Repair work of Clasrooms in Government Higher Primary School at Saluparahalli village, Chinnenahalli Gram Panchyath, Sira Tq	2.5	High Priority	Education	Completed	PRED, Madhugiri	2021-22	2.5	sira
266	Tumkur	Sira	Repair work of Clasrooms in Government Higher Primary School at Rathnasandra village, Rathnasandra Gram Panchyath, Sira Tq	2.5	High Priority	Education	Completed	PRED, Madhugiri	2021-22	2.5	sira
267	Tumkur	Sira	Repair work of Clasrooms in Government Higher Primary School at Brahmasandra village, Changaavara Gram Panchyath, Sira Tq	4.99	High Priority	Education	Completed	PRED, Madhugiri	2021-22	4.99	sira
268	Tumkur	Sira	Repair work of Clasrooms in Government Higher Primary School at Yaladabagi village, Yaladabagi Gram Panchyath, Sira Tq	4.0	High Priority	Education	Completed	PRED, Madhugiri	2021-22	4	sira
269	Tumkur	Sira	Repair work of Clasrooms in Government Higher Primary School at Uddayyanapalya village, Haalenahalli Gram Panchyath, Sira Tq	2.5	High Priority	Education	Completed	PRED, Madhugiri	2021-22	2.5	sira
270	Tumkur	Sira	Repair work of Clasrooms in Government Higher Primary School at Bandakunte village, Bandakunte Gram Panchyath, Sira Tq	4.99	High Priority	Education	Completed	PRED, Madhugiri	2021-22	4.99	sira
271	Tumkur	Sira	Repair work of Clasrooms in Government Higher Primary School at Siddapura village, Bevinahalli Gram Panchyath, Sira Tq	2.5	High Priority	Education	Completed	PRED, Madhugiri	2021-22	2.5	sira
272	Tumkur	Sira	Repair work of Clasrooms in Government Higher Primary School at Neladimmanahalli village, Cinnenahalli Gram Panchyath, Sira Tq	4.99	High Priority	Education	Completed	PRED, Madhugiri	2021-22	4.99	sira
273	Tumkur	Sira	Repair work of Clasrooms in Government Lower Primary School at Venkatapura village, Cinnenahalli Gram Panchyath, Sira Tq	4.99	High Priority	Education	Completed	PRED, Madhugiri	2021-22	4.99	sira
274	Tumkur	Sira	Repair work of Clasrooms in Government Higher Primary School at Huchagiranahalli, Melkunte Gram Panchyath, Sira Tq	4.99	High Priority	Education	Completed	PRED, Madhugiri	2021-22	4.99	sira
275	Tumkur	Sira	Repair work of Clasrooms in Government Higher Primary School at Boorasandra village, Maagodu Gram Panchyath, Sira Tq	4.99	High Priority	Education	Completed	PRED, Madhugiri	2021-22	4.98	sira
276	Tumkur	Sira	Repair work of Clasrooms in Government Higher Primary School at Amalagondi village, Sibi Agrahara Gram Panchyath, Sira Tq	3.00	High Priority	Education	Completed	PRED, Madhugiri	2021-22	3	sira
277	Tumkur	Sira	Repair work of Clasrooms in Government Higher Primary School at Junjaramanahalli village, Yaliyuru Gram Panchyath, Sira Tq	3.68	High Priority	Education	Completed	PRED, Madhugiri	2021-22	3.68	sira
278	Tumkur	Sira	Repair work of Clasrooms in Government Higher Primary School at Yanjalagere village, Changaavara Gram Panchyath, Sira Tq	20.00	High Priority	Education	Completed	PRED, Madhugiri	2021-22	19.36	sira
279	Tumkur	Chikkanayakanahalli	Repair work of Govt School Building and School Compound at J.C Pura Village, Chikkanayakanahalli taluk	5.00	High Priority	Education	Completed	PRED, Madhugiri	2022-23	4.91	Chikkanayakanahalli
280	Tumkur	Chikkanayakanahalli	Anganavadi Building Construction at Pochakatte Village, Huliyaaru Hobali, Chikkanayakanahalli Taluk (NREG Covergent)	5.00	High Priority	Education	Completed	PRED, Madhugiri	2022-23	5.00	Chikkanayakanahalli
281	Tumkur	Chikkanayakanahalli	C.C Road Construction at Lakshmipura Village, Handanakere hobli, Chikkanayakanahalli Taluk (NREG Covergent)	10.00	Other Priority	Physical Infrastructure	Completed	PRED, Madhugiri	2022-23	9.61	Chikkanayakanahalli



SL. No.	District	Block/Taluk	Project Name	Amount Sanctioned (in Lakhs)	Priority (High Priority / Other Priority)	Sector	Project Status	Implemented Agency	Financial Year (ADM Approved F.Y)	Amount released in Lakhs	Vidhana Sabha Kshetra
282	Tumkur	Chikkanaya kanahalli	C.C Road Construction at Godekere Village, Shettikere Hobli, Chikkanayakanahalli Taluk (NREG Covergent)	10.00	Other Priority	Physical Infrastructure	Completed	PRED, Madhugiri	2022-23	9.72	Chikkanayakanahalli
283	Tumkur	Chikkanaya kanahalli	C.C Road Construction at Ballenahalli Village, Shettikere Hobli, Chikkanayakanahalli Taluk (NREG Covergent)	10.00	Other Priority	Physical Infrastructure	Completed	PRED, Madhugiri	2022-23	9.74	Chikkanayakanahalli
284	Tumkur	Chikkanaya kanahalli	C.C Road Construction at Kenkere Gollarahatti Village, Huliyaaru Hobli, Chikkanayakanahalli Taluk (NREG Covergent)	10.00	Other Priority	Physical Infrastructure	Completed	PRED, Madhugiri	2022-23	9.73	Chikkanayakanahalli
285	Tumkur	Madhugiri	Construction work of Purified Drinking Water Plant at Kasinayakanahalli Village, Kodigenahalli hobli, Madhugiri Taluk	9.00	High Priority	Drinking water Supply	Completed	Nirmithi kendra	2021-22	9.00	Madhugiri
286	Tumkur	Madhugiri	Construction work of Purified Drinking Water Plant at Belladamadagu Village, Dodderi hobli, Madhugiri Taluk	9.00	High Priority	Drinking water Supply	Completed	Nirmithi kendra	2021-22	9.00	Madhugiri
287	Tumkur	Madhugiri	Construction work of Purified Drinking Water Plant at Kunnahalli-Maripalya Village, Dodderi hobli, Madhugiri Taluk	9.00	High Priority	Drinking water Supply	Completed	Nirmithi kendra	2021-22	9.00	Madhugiri
288	Tumkur	Madhugiri	Construction work of Purified Drinking Water Plant at Giregowdanahalli Village, Dodderi hobli, Madhugiri Taluk	7.00	High Priority	Drinking water Supply	Completed	Nirmithi kendra	2022-23	7.00	Madhugiri
289	Tumkur	Madhugiri	Construction work of Purified Drinking Water Plant at Annenahalli Village, Kodigenahalli hobli, Madhugiri Taluk	7.00	High Priority	Drinking water Supply	Completed	Nirmithi kendra	2022-23	7.00	Madhugiri
290	Tumkur	Madhugiri	Construction work of Purified Drinking Water Plant at G.D Palya Village, Midgeshi hobli, Madhugiri Taluk	7.00	High Priority	Drinking water Supply	Completed	Nirmithi kendra	2022-23	7.00	Madhugiri
291	Tumkur	Madhugiri	Construction work of Purified Drinking Water Plant & School Compound Construction at Geddettimmanahalli Village, Midgeshi hobli, Madhugiri Taluk	9.00	High Priority	Drinking water Supply	Completed	Nirmithi kendra	2021-22	9.00	Madhugiri
292	Tumkur	Madhugiri	Construction work of Samudaya Bhavana at Booragunte Village, Dodderi hobli, Madhugiri Taluk	12.00	Other Priority	Physical Infrastructure	Completed	Nirmithi kendra	2022-23	12.00	Madhugiri
293	Tumkur	Madhugiri	Construction work of Samudaya Bhavana at K.Basavanahalli Village, Dodderi hobli, Madhugiri Taluk	12.00	Other Priority	Physical Infrastructure	Completed	Nirmithi kendra	2022-23	12.00	Madhugiri
294	Tumkur	Madhugiri	Anganavadi Building Construction at Basavanahalli Village, Kasaba hobli, Madhugiri Taluk	5.00	High Priority	Education	Completed	Nirmithi kendra	2022-23	5.00	Madhugiri
295	Tumkur	Sira	Repair work of Government Higher Primary school Building at Chiratahalli Village, Tadakaluru gram panchayath	2.50	High Priority	Education	Completed	PRED, Madhugiri	2021-22	2.5	sira
296	Tumkur	Sira	Repair work of Government Higher Primary school Building at Tadakaluru Village, Hulikunte hobli	4.99	High Priority	Education	Completed	PRED, Madhugiri	2021-22	4.98	sira
297	Tumkur	Sira	Repair work of Government Higher Primary school Building at Devegiri hosa badavane, Hosahalli gram panchayath	4.99	High Priority	Education	Completed	PRED, Madhugiri	2021-22	4.98	sira
298	Tumkur	Chikkanaya kanahalli	Construction of Additional Class rooms for Government Higher Primary School at J.C. Pura Village, Shettikere hobli, Chikkanayakanahalli taluk	22.00	High Priority	Education	Completed	PRED, Madhugiri	2022-23	21.97	Chikkanayakanahalli



SL. No.	District	Block/Taluk	Project Name	Amount Sanctioned (in Lakhs)	Priority (High Priority / Other Priority)	Sector	Project Status	Implemented Agency	Financial Year (ADM Approved F.Y)	Amount released in Lakhs	Vidhana Sabha Kshetra
299	Tumkur	Kunigal	Pipeline and cistern work at Yalachavadi village, Hutridurga Hobli, Kunigal Taluk	3.00	High Priority	Drinking water Supply	Completed	RWS&S Tumkur	2022-23	2.99	Kunigal
300	Tumkur	Kunigal	Construction of Purified Drinking Water Plant at Joodihosalli Village, Hutridurga Hobli, Kunigal Taluk	4.00	High Priority	Drinking water Supply	Completed	RWS&S Tumkur	2022-23	4.00	Kunigal
301	Tumkur	Kunigal	Construction of Purified Drinking Water Plant at Hangarahalli near Chowdeshwari temple, Huliurudurga Hobli, Kunigal Taluk	4.50	High Priority	Drinking water Supply	Completed	RWS&S Tumkur	2022-23	4.50	Kunigal
302	Tumkur	Tiptur	Development of link Road work at Bisalehalli to Lakkiramanapalya, Masavanaghatta gram panchayath, Tiptur Taluk	5.00	Other Priority	Physical Infrastructure	Completed	PRED, Tumkur	2021-22	5.00	Tiptur
303	Tumkur	Pavagada	Construction of Government High School Compound & Gate in Maridasanahalli Village, Pavagada Taluk	5.00	High Priority	Education	Completed	PRED, Madhugiri	2021-22	5	Pavagada
304	Tumkur	Pavagada	Construction of Government Higher Primary School Compound in Maridasanahalli Village, Pavagada Taluk	5.00	High Priority	Education	Completed	PRED, Madhugiri	2021-22	4.99	Pavagada
305	Tumkur	Kunigal	Development of Road & Drainage work in Doddamalavadi Village, Kottagere Hobli, Kunigal Taluk	3.00	Other Priority	Physical Infrastructure	Completed	PRED, Tumkur	2022-23	2.97	Kunigal
306	Tumkur	Kunigal	Development of Road & Drainage work in Chikkamalavadi Gollarahatti Village, Kottagere Hobli, Kunigal Taluk	3.50	Other Priority	Physical Infrastructure	Completed	PRED, Tumkur	2022-23	3.48	Kunigal
307	Tumkur	Kunigal	Development of Road & Drainage work in Kalasipalya Village, Kottagere Hobli, Kunigal Taluk	3.00	Other Priority	Physical Infrastructure	Completed	PRED, Tumkur	2022-23	2.96	Kunigal
308	Tumkur	Kunigal	Development of Road & Drainage work in Rayagonahalli Village, Kottagere Hobli, Kunigal Taluk	4.00	Other Priority	Physical Infrastructure	Completed	PRED, Tumkur	2022-23	3.96	Kunigal
309	Tumkur	Kunigal	Development of Road & Drainage work in Gunnagere Village, Kottagere Hobli, Kunigal Taluk	3.00	Other Priority	Physical Infrastructure	Completed	PRED, Tumkur	2022-23	2.97	Kunigal
310	Tumkur	Kunigal	Development of Road & Drainage work in Madikehalli Village, Kottagere Hobli, Kunigal Taluk	3.00	Other Priority	Physical Infrastructure	Completed	PRED, Tumkur	2022-23	2.97	Kunigal
311	Tumkur	Kunigal	Development of Road & Drainage work in Booregowdanapalya Village, Kottagere Hobli, Kunigal Taluk	4.50	Other Priority	Physical Infrastructure	Completed	PRED, Tumkur	2022-23	4.45	Kunigal
312	Tumkur	Kunigal	Development of Road & Drainage work in Kodihallipalya Village, Kottagere Hobli, Kunigal Taluk	4.50	Other Priority	Physical Infrastructure	Completed	PRED, Tumkur	2022-23	4.44	Kunigal
313	Tumkur	Kunigal	Development of Road & Drainage work in Narjanakuppe Village, Kottagere Hobli, Kunigal Taluk	4.00	Other Priority	Physical Infrastructure	Completed	PRED, Tumkur	2022-23	3.98	Kunigal
314	Tumkur	Kunigal	Development of Road & Drainage work in Beeguru Village, Kasaba Hobli, Kunigal Taluk	3.5	Other Priority	Physical Infrastructure	Completed	PRED, Tumkur	2022-23	3.48	Kunigal
315	Tumkur	Kunigal	Development of Road & Drainage work in Hanumegowdanapalya Village, Kasaba Hobli, Kunigal Taluk	3.00	Other Priority	Physical Infrastructure	Completed	PRED, Tumkur	2022-23	2.97	Kunigal
316	Tumkur	Kunigal	Development of Road & Drainage work in Teppasandra Village, Kasaba Hobli, Kunigal Taluk	3.00	Other Priority	Physical Infrastructure	Completed	PRED, Tumkur	2022-23	2.97	Kunigal



SL. No.	District	Block/Taluk	Project Name	Amount Sanctioned (in Lakhs)	Priority (High Priority / Other Priority)	Sector	Project Status	Implemented Agency	Financial Year (ADM Apporved F.Y)	Amount released in Lakhs	Vidhana Sabha Kshetra
317	Tumkur	Kunigal	Development of Road & Drainage work in Yacaghatta Village, Kasaba Hobli, Kunigal Taluk	3.00	Other Priority	Physical Infrastructure	Completed	PRED, Tumkur	2022-23	2.97	Kunigal
318	Tumkur	Kunigal	Development of Road & Drainage work in Husensabarapalya Village, Kasaba Hobli, Kunigal Taluk	3.00	Other Priority	Physical Infrastructure	Completed	PRED, Tumkur	2022-23	2.97	Kunigal
319	Tumkur	Kunigal	Development of Road & Drainage work in Shettigehalli Village, Kasaba Hobli, Kunigal Taluk	3.5	Other Priority	Physical Infrastructure	Completed	PRED, Tumkur	2022-23	3.48	Kunigal
320	Tumkur	Kunigal	Development of Road & Drainage work in Bhyaranayakanahalli Village, Hutridurga Hobli, Kunigal Taluk	3.00	High Priority	Sanitation	Completed	PRED, Tumkur	2022-23	2.97	Kunigal
321	Tumkur	Kunigal	Development of Road & Drainage work in Rangamanapalya Village, Hutridurga Hobli, Kunigal Taluk	3.00	High Priority	Sanitation	Completed	PRED, Tumkur	2022-23	2.97	Kunigal
322	Tumkur	Kunigal	Development of Road & Drainage work in Kunduru Village, Hutridurga Hobli, Kunigal Taluk	3.00	High Priority	Sanitation	Completed	PRED, Tumkur	2022-23	2.97	Kunigal
323	Tumkur	Kunigal	Development of Road & Drainage work in Soomedavarapalya Village, Hutridurga Hobli, Kunigal Taluk	3.00	High Priority	Sanitation	Completed	PRED, Tumkur	2022-23	2.97	Kunigal
324	Tumkur	Kunigal	Development of Road & Drainage work in Hosuru Village, Hutridurga Hobli, Kunigal Taluk	3.00	High Priority	Sanitation	Completed	PRED, Tumkur	2022-23	2.97	Kunigal
325	Tumkur	Kunigal	Development of Road & Drainage work in Kadasinganahalli Village, Hutridurga Hobli, Kunigal Taluk	3.00	High Priority	Sanitation	Completed	PRED, Tumkur	2022-23	2.97	Kunigal
326	Tumkur	Kunigal	Development of Road & Drainage work in Seenappanahalli Village, Hutridurga Hobli, Kunigal Taluk	3.00	High Priority	Sanitation	Completed	PRED, Tumkur	2022-23	2.97	Kunigal
327	Tumkur	Kunigal	Development of Road & Drainage work in Tippanayakanahalli Village, Hutridurga Hobli, Kunigal Taluk	4.00	High Priority	Sanitation	Completed	PRED, Tumkur	2022-23	3.97	Kunigal
328	Tumkur	Kunigal	Development of Road & Drainage work in Hosakere Village, Hutridurga Hobli, Kunigal Taluk	3.00	High Priority	Sanitation	Completed	PRED, Tumkur	2022-23	2.97	Kunigal
329	Tumkur	Kunigal	Development of Road & Drainage work in Kadaramanahalli Village, Hutridurga Hobli, Kunigal Taluk	3.00	High Priority	Sanitation	Completed	PRED, Tumkur	2022-23	2.97	Kunigal
330	Tumkur	Kunigal	Development of Road & Drainage work in Kempanahalli Village, Hutridurga Hobli, Kunigal Taluk	3.5	High Priority	Sanitation	Completed	PRED, Tumkur	2022-23	3.48	Kunigal
331	Tumkur	Kunigal	Development of Road & Drainage work in Bukkasagara Village, Hutridurga Hobli, Kunigal Taluk	3.00	High Priority	Sanitation	Completed	PRED, Tumkur	2022-23	2.99	Kunigal



Sl No.	District	Block/Taluk	Project Name	Amount Sanctioned (in Lakhs)	Priority (High Priority / Other Priority)	Sector	Project Status	Implemented Agency	Financial Year (ADM Approved F.Y)	Amount released in Lakhs	Vidhana Sabha Kshetra
332	Tumkur	Kunigal	Development of Road & Drainage work in Benachakallu Village, Huliurudurga Hobli, Kunigal Taluk	4.00	High Priority	Sanitation	Completed	PRED, Tumkur	2022-23	3.97	Kunigal
333	Tumkur	Kunigal	Development of Road & Drainage work in Torebommanahalli Village, Huliurudurga Hobli, Kunigal Taluk	3.00	High Priority	Sanitation	Completed	PRED, Tumkur	2022-23	2.97	Kunigal
334	Tumkur	Kunigal	Development of Road & Drainage work in Pura Village, Huliurudurga Hobli, Kunigal Taluk	3.00	High Priority	Sanitation	Completed	PRED, Tumkur	2022-23	2.97	Kunigal
335	Tumkur	Kunigal	Development of Road & Drainage work in Kadaboranahalli Village, Huliurudurga Hobli, Kunigal Taluk	3.00	High Priority	Sanitation	Completed	PRED, Tumkur	2022-23	2.97	Kunigal
336	Tumkur	Kunigal	Development of Road & Drainage work in Kaachihalli Village, Huliurudurga Hobli, Kunigal Taluk	3.00	High Priority	Sanitation	Completed	PRED, Tumkur	2022-23	2.97	Kunigal
337	Tumkur	Kunigal	Development of Road & Drainage work in Elekadakalu Village, Huliurudurga Hobli, Kunigal Taluk	3.00	High Priority	Sanitation	Completed	PRED, Tumkur	2022-23	2.97	Kunigal
338	Tumkur	Kunigal	Development of Road & Drainage work in Bisegowadanadoddi Village, Huliurudurga Hobli, Kunigal Taluk	3.00	High Priority	Sanitation	Completed	PRED, Tumkur	2022-23	2.97	Kunigal
339	Tumkur	Kunigal	Development of Road & Drainage work in Shivanahalli Village, Huliurudurga Hobli, Kunigal Taluk	3.00	High Priority	Sanitation	Completed	PRED, Tumkur	2022-23	2.97	Kunigal
340	Tumkur	Kunigal	Development of Road & Drainage work in Hosahallidoddi Village, Huliurudurga Hobli, Kunigal Taluk	3.00	High Priority	Sanitation	Completed	PRED, Tumkur	2022-23	2.97	Kunigal
341	Tumkur	Kunigal	Development of Road & Drainage work in Singonahalli Village, Huliurudurga Hobli, Kunigal Taluk	3.5	High Priority	Sanitation	Completed	PRED, Tumkur	2022-23	3.48	Kunigal
342	Tumkur	Kunigal	Development of Road & Drainage work in Kuntayyanapalya Village, Huliurudurga Hobli, Kunigal Taluk	3.00	High Priority	Sanitation	Completed	PRED, Tumkur	2022-23	2.97	Kunigal
343	Tumkur	Kunigal	Development of C.C Road & Drainage work in Rajendrapura Village, Huliurudurga Hobli, Kunigal Taluk	3.00	High Priority	Sanitation	Completed	PRED, Tumkur	2022-23	2.97	Kunigal
344	Tumkur	Kunigal	Development of Road & Drainage work in Kaadashettihalli Village, Amrutur Hobli, Kunigal Taluk	3.00	High Priority	Sanitation	Completed	PRED, Tumkur	2022-23	2.98	Kunigal
345	Tumkur	Kunigal	Development of Road & Drainage work in Torehalli Village, Amrutur Hobli, Kunigal Taluk	3.00	High Priority	Sanitation	Completed	PRED, Tumkur	2022-23	2.97	Kunigal
346	Tumkur	Kunigal	Development of Road & Drainage work in Sanaba Village, Amrutur Hobli, Kunigal Taluk	3.00	High Priority	Sanitation	Completed	PRED, Tumkur	2022-23	2.97	Kunigal
347	Tumkur	Kunigal	Development of Road & Drainage work in Kiilara Village, Amrutur Hobli, Kunigal Taluk	3.00	High Priority	Sanitation	Completed	PRED, Tumkur	2022-23	2.97	Kunigal
348	Tumkur	Kunigal	Development of Road & Drainage work in Sondekoppa Village, Amrutur Hobli, Kunigal Taluk	3.00	High Priority	Sanitation	Completed	PRED, Tumkur	2022-23	2.97	Kunigal
349	Tumkur	Kunigal	Development of Road & Drainage work in Yadavaani Village, Amrutur Hobli, Kunigal Taluk	3.5	High Priority	Sanitation	Completed	PRED, Tumkur	2022-23	3.48	Kunigal



SL. No.	District	Block/Taluk	Project Name	Amount Sanctioned (in Lakhs)	Priority (High Priority / Other Priority)	Sector	Project Status	Implemented Agency	Financial Year (ADM Approved F.Y)	Amount released in Lakhs	Vidhana Sabha Kshetra
350	Tumkur	Kunigal	Development of Road & Drainage work in Doddamadhure Village, Yadiyuru Hobli, Kunigal Taluk	3.00	High Priority	Sanitation	Completed	PRED, Tumkur	2022-23	2.97	Kunigal
351	Tumkur	Kunigal	Development of Road & Drainage work in Hulivana Village, Yadiyuru Hobli, Kunigal Taluk	3.00	High Priority	Sanitation	Completed	PRED, Tumkur	2022-23	2.97	Kunigal
352	Tumkur	Kunigal	Development of Road & Drainage work in Meegalapalya (Sabarapalya) Village, Yadiyuru Hobli, Kunigal Taluk	3.00	High Priority	Sanitation	Completed	PRED, Tumkur	2022-23	2.97	Kunigal
353	Tumkur	Kunigal	Development of Road & Drainage work in Sabarapalya Village, Yadiyuru Hobli, Kunigal Taluk	3.00	High Priority	Sanitation	Completed	PRED, Tumkur	2022-23	2.98	Kunigal
354	Tumkur	Kunigal	Development of Road & Drainage work in Gowdagere Village, Yadiyuru Hobli, Kunigal Taluk	3.00	High Priority	Sanitation	Completed	PRED, Tumkur	2022-23	2.97	Kunigal
355	Tumkur	Kunigal	Development of Road & Drainage work in Kodavatti Village, Markonahalli gram panchayath, Yadiyuru Hobli, Kunigal Taluk	3.00	High Priority	Sanitation	Completed	PRED, Tumkur	2022-23	2.97	Kunigal
356	Tumkur	Kunigal	Development of Road & Drainage work in Mangala Village, Markonahalli gram panchayath, Yadiyuru Hobli, Kunigal Taluk	3.00	High Priority	Sanitation	Completed	PRED, Tumkur	2022-23	2.97	Kunigal
357	Tumkur	Kunigal	Development of C.C Road & Drainage work in Timmegowdanapalya Village, Yadiyuru Hobli, Kunigal Taluk	3.5	High Priority	Sanitation	Completed	PRED, Tumkur	2022-23	3.48	Kunigal
358	Tumkur	Kunigal	Repair work of Tarikere Government School at Kasaba hobli, Kunigal Taluk	4.00	High Priority	Education	Completed	PRED, Tumkur	2022-23	3.98	Kunigal
359	Tumkur	Madhugiri	Construction of new Government Higher Primary School Building at K.Basavanahalli Village, Dodderi Hobli, Madhugiri Taluk	12.50	High Priority	Education	Completed	Nirmithi kendra	2022-23	12.50	Madhugiri
360	Tumkur	Madhugiri	Construction of new Government Higher Primary School Building at Jadegondanahalli Village, Kasaba Hobli, Madhugiri Taluk	12.50	High Priority	Education	Completed	Nirmithi kendra	2022-23	12.50	Madhugiri
361	Tumkur	Madhugiri	Construction of Purified Drinking water Plant at K.T.Halli Village, Dodderi Hobli, Madhugiri Taluk	9.00	High Priority	Drinking water Supply	Completed	Nirmithi kendra	2022-23	9.00	Madhugiri
362	Tumkur	Gubbi	Construction work of Sri boralingeswara swamy samudayabhavana/Skill Development center at Marashettyhalli village, Gubbi Taluk	7.5	High Priority	Skill development	Completed	Nirmithi kendra	2022-23	7.5	Gubbi
363	Tumkur	Sira	Construction of RO Plant building at Huligere Gollarahatti Village of Madaluru Grama Panchayat Sira Tq	2.80	High Priority	Drinking water Supply	Completed	RWS&S	2021-22	2.80	Sira
364	Tumkur	Madhugiri	Construction work of Skill development center in Halehatti village, Kasaba hobli, Madhugiri Taluk	7.00	High Priority	Skill development	Completed	Nirmithi kendra	2022-23	7.00	Madhugiri
365	Tumkur	Tumkur	Providing R.O plant to Byerasandra village	10.00	High Priority	Drinking water Supply	Completed	PWD	2021-22	9.29	Tumkur rural



SL. No.	District	Block/Taluk	Project Name	Amount Sanctioned (in Lakhs)	Priority (High Priority / Other Priority)	Sector	Project Status	Implemented Agency	Financial Year (ADM Apporved F.Y)	Amount released in Lakhs	Vidhana Sabha Kshetra
366	Tumkur	Tumkur	Providing R.O plant to Siddannana palya(Hebburu gram panchayath)	10.00	High Priority	Drinking water Supply	Completed	PWD	2021-22	8.46	Tumkur rural
367	Tumkur	Tumkur	Providing R.O plant at Kalyanapura near Hanuman temple	10.00	High Priority	Drinking water Supply	Completed	PWD	2021-22	9.24	Tumkur rural
368	Tumkur	Tumkur	Providing R.O plant to Panditanahalli village	10.00	High Priority	Drinking water Supply	Completed	PWD	2021-22	9.29	Tumkur rural
369	Tumkur	Tumkur	Providing R.O plant to near Chikkanna swamy hatti temple	10.00	High Priority	Drinking water Supply	Completed	PWD	2021-22	8.05	Tumkur rural
370	Tumkur	Tumkur	Providing RO Plant construction of Public toilet & other Development works at continued construcion of Shree Renuka Bhavan in Tumakuru city	50.00	High Priority	Drinking water Supply	On Going	Nirmithi Kendra	2021-22	33.32	Tumkur rural
371	Tumkur	Tumkur	Providing R.O plant to Bandesabara palya(Hebburu gram panchayath)	10.00	High Priority	Drinking water Supply	Completed	PWD	2021-22	9.31	Tumkur rural
372	Tumkur	Tumkur	Providing R.O plant to Macanahalli village	10.00	High Priority	Drinking water Supply	Completed	PWD	2021-22	8.47	Tumkur rural
373	Tumkur	Sira	Providing RO Plant at Nejayanti Village of Dwaranakunte Grama Panchayat Sira Tq	2.80	High Priority	Drinking water Supply	Completed	RWS&S	2021-22	2.80	Sira
374	Tumkur	Tumkur	Providing R.O plant to Hikkallu village	10.00	High Priority	Drinking water Supply	Completed	PWD	2021-22	9.24	Tumkur rural
375	Tumkur	Tumkur	Providing R.O plant to Anupnahalli village	10.00	High Priority	Drinking water Supply	Completed	PWD	2021-22	9.31	Tumkur rural
376	Tumkur	Tumkur	Providing R.O plant to Chikkahalli village	10.00	High Priority	Drinking water Supply	Completed	PWD	2021-22	9.29	Tumkur rural
377	Tumkur	Sira	Construction of New School room for Higher Primary School in Tadakaluru Village of Thadakaluru Grama Panchayat Sira Tq	11.60	High Priority	Education	Completed	Nirmithi Kendra	2021-22	11.60	Sira
378	Tumkur	Madhugiri	Government Primary School compound construction at I.D.Halli village Madhugiri Tq	20.00	High Priority	Education	Completed	Nirmithi Kendra	2021-22	20.00	Madhugiri



SL. No.	District	Block/Taluk	Project Name	Amount Sanctioned (in Lakhs)	Priority (High Priority / Other Priority)	Sector	Project Status	Implemented Agency	Financial Year (ADM Apporved F.Y)	Amount released in Lakhs	Vidhana Sabha Kshetra
379	Tumkur	Sira	Anganawadi Construction works in Ganjalagunte Village in Taruru Grama Panchayat Sira Tq	5.00	High Priority	Education	On Going	PRED, Madhugiri	2021-22	1.66	Sira
380	Tumkur	Sira	Anganawadi Construction works in Nejayanthi Village in Dwaranakunte Grama Panchayat Sira Tq	5.00	High Priority	Education	On Going	PRED, Madhugiri	2021-22	1.66	Sira
381	Tumkur	Sira	Anganawadi Construction works in Doddanahalli Village in Magodu Grama Panchayat Sira Tq	5.00	High Priority	Education	On Going	PRED, Madhugiri	2021-22	1.66	Sira
382	Tumkur	Tumkur	Anganawadi Construction works in Kottanahalli village Doddanaravangala Grampanchayath, Tumakuru Tq	5.00	High Priority	Education	On Going	DD, W & C WD	2022-23	3.34	Tumkur rural
383	Tumkur	Madhugiri	Rangamandira construction in Government Primary School at I.D.Halli village Madhugiri Tq	10.00	High Priority	Education	Completed	Nirmithi Kendra	2021-22	10.00	Madhugiri
384	Tumkur	Koratagere	Development of E-class at Government High school of Holavanahalli hobali Holavanahalli village	25.00	High Priority	Education	On Going	KRIDL	2021-22	18.75	Koratagere
385	Tumkur	Sira	Anganawadi Construction works in Dasarahalli Village in Chinnenahalli Grama Panchayat Sira Tq	5.00	High Priority	Education	On Going	PRED, Madhugiri	2021-22	1.66	Sira
386	Tumkur	Sira	Anganawadi Construction works in Muddenahalli Gollarahatti Village in Hosuru Grama Panchayat Sira Tq	5.00	High Priority	Education	Completed	PRED, Madhugiri	2021-22	5.00	Sira
387	Tumkur	Sira	Anganawadi Construction works in Saluparahalli Village in Chinnenahalli Grama Panchayat Sira Tq	5.00	High Priority	Education	Completed	PRED, Madhugiri	2021-22	5.00	Sira
388	Tumkur	Sira	Construction of New School room for Higher Primary School in Kenchaganahalli Village of Kallambella Grama Panchayat Sira Tq	11.60	High Priority	Education	Completed	Nirmithi Kendra	2021-22	11.60	Sira
389	Tumkur	Sira	Anganawadi Construction works in Kurubaramanahalli Village in Doddabanagere Grama Panchayat Sira Tq	5.00	High Priority	Education	On Going	PRED, Madhugiri	2021-22	1.68	Sira
390	Tumkur	Sira	Anganawadi Construction works in Maddakkanahalli Village in Gowdagere Grama Panchayat Sira Tq	5.00	High Priority	Education	Completed	PRED, Madhugiri	2021-22	5.00	Sira
391	Tumkur	Sira	Anganawadi Construction works in Hunasehalli Village in Hunasehalli Grama Panchayat Sira Tq	5.00	High Priority	Education	On Going	PRED, Madhugiri	2021-22	1.68	Sira
392	Tumkur	Pavagada	R.V.P High School compound construction at Y.N.Hosakote	10.00	High Priority	Education	On Going	PRED, Madhugiri	2021-22	3.25	Pavagada



SL. No.	District	Block/Taluk	Project Name	Amount Sanctioned (in Lakhs)	Priority (High Priority / Other Priority)	Sector	Project Status	Implemented Agency	Financial Year (ADM Apporved F.Y)	Amount released in Lakhs	Vidhana Sabha Kshetra
393	Tumkur	Sira	Anganawadi building Construction works in Ujjanakunte Village in Tavarekere Grama Panchayat Sira Tq	5.00	High Priority	Education	Completed	PRED, Madhugiri	2021-22	4.99	Sira
394	Tumkur	Madhugiri	Compound Construction work for Veterinary school at Kadagatturu Kodigenahalli Hobali Madhugiri Tq	10.00	High Priority	Health care	On Going	Nirmithi Kendra	2021-22	3.72	Madhugiri
395	Tumkur	Tumkur	District conservator of forest Forest department Tumkur for purchase of equipments vehicles & others for protection from wild animals	39.00	Other Priority	Any other measures for enhancing environmental quality in mining district	On Going	Forest	2018-19	39.00	Tumkur City
396	Tumkur	Koratagere	Development of road from Kolala hobali Irakasandra coloni main road to Sankenahalli village	10.00	Other Priority	Physical Infrastructure	On Going	KRIDL	2021-22	7.50	Koratagere
397	Tumkur	Koratagere	Development of road from Holavanahalli hobali Doddasaggere Narasimhaswamy hill to chunchenahalli road	5.00	Other Priority	Physical Infrastructure	On Going	KRIDL	2021-22	3.75	Koratagere
398	Tumkur	Koratagere	Development of road from Kora hobali Madhugiri main road to Chinagahalli village	0.00	Other Priority	Physical Infrastructure	Cancelled	KRIDL	2021-22	0.00	Koratagere
399	Tumkur	Koratagere	Development of road from Kasaba hobali Akkirampura-Koratagere main road to Buruganahalli main road	20.00	Other Priority	Physical Infrastructure	On Going	KRIDL	2021-22	10.00	Koratagere
400	Tumkur	Sira	Construction of New Toilet Building for Boys and Girls Government Pre-College in Gurigenahalli Village of Magodu Grama Panchayat Sira Tq	7.00	High Priority	Sanitation	On Going	Nirmithi Kendra	2021-22	2.63	Sira
401	Tumkur	Tumkur	construction work of CC road & drainage from Dhananayakapura school to Mohan house	4.99	High Priority	Sanitation	Completed	PWD	2021-22	4.98	Tumkur rural
402	Tumkur	Koratagere	Development of road & water channel from Channarayanaadurga hobali Koratagere-Tovinakere main road to Junjaramanahalli village	5.00	High Priority	Sanitation	On Going	KRIDL	2021-22	3.75	Koratagere
403	Tumkur	Tumkur	construction of CC road & drainage from Keshavamurthy house to Mahalakshamma house & Sayad sabar house to Dastagiri house of Machanahalli village	4.99	High Priority	Sanitation	Completed	PWD	2021-22	4.98	Tumkur rural
404	Tumkur	Tumkur	For the construction work of Toilet at Government higher primary school of Mallasandra village panchayath Mallasandra palya village	0.55	High Priority	Sanitation	On Going	PWD	2021-22	0.00	Tumkur rural
405	Tumkur	Tumkur	construction of CC road & drainage from Narasiyappa house to Vijayamma house of Ajjibairanahalli village	4.99	High Priority	Sanitation	Completed	PWD	2021-22	4.98	Tumkur rural
406	Tumkur	Koratagere	construction of Samudaya Bhavana at Channarayanaadyrga hobali Mallekavu village near Goravikallu ranganaathaswamy temple	5.00	High Priority	Sanitation	On Going	KRIDL	2021-22	3.75	Koratagere



SL. No.	District	Block/Taluk	Project Name	Amount Sanctioned (in Lakhs)	Priority (High Priority / Other Priority)	Sector	Project Status	Implemented Agency	Financial Year (ADM Apporved F.Y)	Amount released in Lakhs	Vidhana Sabha Kshetra
407	Tumkur	Tumkur	construction work of CC road & drainage from Ramamurthy house to overhead tank of Nandihalli village	4.99	High Priority	Sanitation	Completed	PWD	2021-22	4.98	Tumkur rural
408	Tumkur	Tumkur	construction of CC road & drainage from Ganganna house to Mohan plumber house of Palasandra panchayath Palasandra village	4.99	High Priority	Sanitation	Completed	PWD	2021-22	4.98	Tumkur rural
409	Tumkur	Tumkur	construction of CC road & drainage from Govindappa house to Nagaraju empty house	4.99	High Priority	Sanitation	Completed	PWD	2021-22	4.97	Tumkur rural
410	Tumkur	Koratagere	Drainage Development near Maseedi at Holavanahalli hobali Akkirampura (Grm.P) Hosalli village	5.00	High Priority	Sanitation	On Going	KRIDL	2021-22	3.75	Koratagere
411	Tumkur	Tumkur	construction work of CC road & drainage from new extension Rudresh house to Haralur road of Hirehalli village	4.99	High Priority	Sanitation	Completed	PWD	2021-22	4.98	Tumkur rural
412	Tumkur	Koratagere	Development of drainage at Kasaba hobali Hulikunte village	5.00	High Priority	Sanitation	On Going	KRIDL	2021-22	3.75	Koratagere
413	Tumkur	Tumkur	construction of CC road & drainage from Sasalu timmayya house to Government School of Machanahalli village	4.99	High Priority	Sanitation	Completed	PWD	2021-22	4.98	Tumkur rural
414	Tumkur	Tumkur	construction of CC road & drainage from Saleem house Kaleel house	4.99	High Priority	Sanitation	Completed	PWD	2021-22	4.98	Tumkur rural
415	Tumkur	Tumkur	construction of CC road & drainage from Rajakumara house to Jayamma house	4.99	High Priority	Sanitation	Completed	PWD	2021-22	4.98	Tumkur rural
416	Tumkur	Koratagere	Pipeline work for Drinking water supply & Skill development work near Shree Siddalingeshwara Swamy temple Alalasandra village Koratagere TQ	5.00	High Priority	Skill development	On Going	Nirmithi Kendra	2021-22	3.32	Koratagere
417	Tumkur	Chikkanayakanahalli	Providing RO Plant Construction of toilet Skill development work & other Development works at Shree Siddarameshwara temple Godagere village Chikkanayakanahalli TQ	100.00	High Priority	Skill development	On Going	Nirmithi Kendra	2021-22	66.66	Chikkanayakanahalli
418	Tumkur	Pavagada	Purchase of Tricycle for differentially abled people at Pavagada (T)	5.00	High Priority	Welfare of aged and disabled people	On Going	PRED, Madhugiri	2021-22	1.67	Pavagada
419	Tumkur	Tumkur	Providing AHU (Air handling unit), OT control Panel and other air condition connected works for proposed modular Eye OT at District hospital, Tumkur	23.00	High Priority	Health care	On Going	District surgeon	2021-22	8.00	Tumkur City
420	Tumkur	Turuvekere	Construction of new class room building at Govt. Higher Primary School (H.P.S), Joodikoppa (Kurubarahalli koppa), K.Mattighatta post, Turuvekere Tq	12.00	High Priority	Education	Completed	Nirmithi kendra	2021-22	12.00	Turuvekere
421	Tumkur	Turuvekere	Construction of new class room building at Govt. Higher Primary School (H.P.S), Melekallahalli village, Kasaba Hobli, Turuvekere Tq	12.00	High Priority	Education	Completed	Nirmithi kendra	2021-22	12.00	Turuvekere
422	Tumkur	Turuvekere	Construction of new class room building at Govt. Lower Primary School (L.P.S), Kallanakere (Gollarahatti) village, Turuvekere Tq	12.00	High Priority	Education	On Going	Nirmithi kendra	2021-22	8.00	Turuvekere



SL. No.	District	Block/Taluk	Project Name	Amount Sanctioned (in Lakhs)	Priority (High Priority / Other Priority)	Sector	Project Status	Implemented Agency	Financial Year (ADM Apporved F.Y)	Amount released in Lakhs	Vidhana Sabha Kshetra
423	Tumkur	Turuvekere	Construction of new class room building at Govt. Lower Primary School (L.P.S), Bittagondanahalli village, Kasaba hobli, Gubbi Tq of Turuvekere Constituency	12.00	High Priority	Education	Completed	Nirmithi kendra	2021-22	12.00	Turuvekere
424	Tumkur	Turuvekere	Construction of Purified Drinking Water unit (1000 L.P.H) near Hanchihalli gate, Turuvekere Tq	4.95	High Priority	Drinking water Supply	Completed	RWS&S Tumkur	2021-22	4.95	Turuvekere
425	Tumkur	Turuvekere	Construction of building for Purified Drinking Water unit near Hanchihalli gate, Turuvekere Tq	4.95	High Priority	Drinking water Supply	Completed	RWS&S Tumkur	2021-22	4.93	Turuvekere
426	Tumkur	Turuvekere	Construction of Purified Drinking Water unit (1000 L.P.H) near Chikkonahalli village gate, Turuvekere Tq	4.95	High Priority	Drinking water Supply	Completed	RWS&S Tumkur	2021-22	4.95	Turuvekere
427	Tumkur	Turuvekere	Construction of building for Purified Drinking Water unit near Chikkonahalli village gate, Turuvekere Tq	4.95	High Priority	Drinking water Supply	Completed	RWS&S Tumkur	2021-22	4.93	Turuvekere
428	Tumkur	Turuvekere	Construction of Purified Drinking Water unit (1000 L.P.H) in the middle of T.Palya & D.Palya villages, Turuvekere Tq	4.95	High Priority	Drinking water Supply	Completed	RWS&S Tumkur	2021-22	4.95	Turuvekere
429	Tumkur	Turuvekere	Construction of building for Purified Drinking Water unit in the middle of T.Palya & D.Palya villages, Turuvekere Tq	4.95	High Priority	Drinking water Supply	Completed	RWS&S Tumkur	2021-22	4.93	Turuvekere
430	Tumkur	Turuvekere	Construction of Purified Drinking Water unit (1000 L.P.H) at Ajjanahalli gate, Turuvekere Tq	4.95	High Priority	Drinking water Supply	Completed	RWS&S Tumkur	2021-22	4.95	Turuvekere
431	Tumkur	Turuvekere	Construction of building for Purified Drinking Water unit at Ajjanahalli gate, Turuvekere Tq	4.95	High Priority	Drinking water Supply	Completed	RWS&S Tumkur	2021-22	4.93	Turuvekere
432	Tumkur	Turuvekere	Construction of Purified Drinking Water unit (1000 L.P.H) beside Tuyalahalli palya village road, Turuvekere Tq	4.95	High Priority	Drinking water Supply	Completed	RWS&S Tumkur	2021-22	4.95	Turuvekere
433	Tumkur	Turuvekere	Construction of building for Purified Drinking Water unit beside Tuyalahalli palya village road, Turuvekere Tq	4.95	High Priority	Drinking water Supply	Completed	RWS&S Tumkur	2021-22	4.93	Turuvekere



SL. No.	District	Block/Taluk	Project Name	Amount Sanctioned (in Lakhs)	Priority (High Priority / Other Priority)	Sector	Project Status	Implemented Agency	Financial Year (ADM Approved F.Y)	Amount released in Lakhs	Vidhana Sabha Kshetra
434	Tumkur	Turuvekere	Construction of Purified Drinking Water unit (1000 L.P.H) at Ajjelahalli (Neerugunda) village, Turuvekere Tq	4.95	High Priority	Drinking water Supply	Completed	RWS&S Tumkur	2021-22	4.95	Turuvekere
435	Tumkur	Turuvekere	Construction of building for Purified Drinking Water unit at Ajjelahalli (Neerugunda) village, Turuvekere Tq	4.95	High Priority	Drinking water Supply	Completed	RWS&S Tumkur	2021-22	4.93	Turuvekere
436	Tumkur	Turuvekere	Construction of Purified Drinking Water unit (1000 L.P.H) at Yaredahalli village, Turuvekere Tq	4.95	High Priority	Drinking water Supply	Completed	RWS&S Tumkur	2021-22	4.95	Turuvekere
437	Tumkur	Turuvekere	Construction of building for Purified Drinking Water unit at Yaredahalli village, Turuvekere Tq	4.95	High Priority	Drinking water Supply	Completed	RWS&S Tumkur	2021-22	4.93	Turuvekere
438	Tumkur	Turuvekere	Construction of Purified Drinking Water unit (1000 L.P.H) near Jodugutte village gate, Turuvekere Tq	4.95	High Priority	Drinking water Supply	Completed	RWS&S Tumkur	2021-22	4.95	Turuvekere
439	Tumkur	Turuvekere	Construction of building for Purified Drinking Water unit near Jodugutte village gate, Turuvekere Tq	4.95	High Priority	Drinking water Supply	Completed	RWS&S Tumkur	2021-22	4.93	Turuvekere
440	Tumkur	Gubbi	Construction of Purified Drinking Water unit (1000 L.P.H) at Ankalakoppa village, C.S.Pura Hobli, Turuvekere Tq	4.95	High Priority	Drinking water Supply	On Going	RWS&S Tumkur	2021-22	2.66	Turuvekere
441	Tumkur	Gubbi	Construction of building for Purified Drinking Water unit at Ankalakoppa village, C.S.Pura Hobli, Turuvekere Tq	4.95	High Priority	Drinking water Supply	On Going	RWS&S Tumkur	2021-22	2.66	Turuvekere
442	Tumkur	Gubbi	Construction of Purified Drinking Water unit (1000 L.P.H) at Jannenahalli village, C.S.Pura Hobli, Turuvekere Tq	4.95	High Priority	Drinking water Supply	Completed	RWS&S Tumkur	2021-22	4.94	Turuvekere
443	Tumkur	Gubbi	Construction of building for Purified Drinking Water unit at Jannenahalli village, C.S.Pura Hobli, Turuvekere Tq	4.95	High Priority	Drinking water Supply	Completed	RWS&S Tumkur	2021-22	4.94	Turuvekere
444	Tumkur	Gubbi	Construction of Purified Drinking Water unit (1000 L.P.H) at Nettikere village, C.S.Pura Hobli, Turuvekere Tq	4.95	High Priority	Drinking water Supply	Completed	RWS&S Tumkur	2021-22	4.94	Turuvekere



SL. No.	District	Block/Taluk	Project Name	Amount Sanctioned (in Lakhs)	Priority (High Priority / Other Priority)	Sector	Project Status	Implemented Agency	Financial Year (ADM Apporved F.Y)	Amount released in Lakhs	Vidhana Sabha Kshetra
445	Tumkur	Gubbi	Construction of Purified Drinking Water unit at Nettikere village, C.S.Pura Hobli, Turuvekere Tq	4.95	High Priority	Drinking water Supply	Completed	RWS&S Tumkur	2021-22	4.94	Turuvekere
446	Tumkur	Turuvekere	Construction of Pipeline from Hemavathi channel to Benakanakere village Lake, Turuvekere Tq stage-1	4.95	High Priority	Drinking water Supply	On Going	RWS&S Tumkur	2021-22	2.66	Turuvekere
447	Tumkur	Turuvekere	Construction of Pipeline from Hemavathi channel to Benakanakere village Lake, Turuvekere Tq stage-2	4.95	High Priority	Drinking water Supply	On Going	RWS&S Tumkur	2021-22	2.66	Turuvekere
448	Tumkur	Turuvekere	Construction of Pipeline from Hemavathi channel near Appasandra village to Girigowda katte of Appasandra village, Turuvekere Tq stage-1	4.95	High Priority	Drinking water Supply	On Going	RWS&S Tumkur	2021-22	2.66	Turuvekere
449	Tumkur	Turuvekere	Construction of Pipeline from Hemavathi channel near Appasandra village to Girigowda katte of Appasandra village, Turuvekere Tq stage-2	4.95	High Priority	Drinking water Supply	On Going	RWS&S Tumkur	2021-22	2.66	Turuvekere
450	Tumkur	Gubbi	Construction of Pipeline from Hemavathi channel near Chiranahalli village to Manikuppe village lake, Gubbi Tq, Turuvekere Constituency stage-1	4.95	High Priority	Drinking water Supply	On Going	RWS&S Tumkur	2021-22	2.66	Gubbi
451	Tumkur	Gubbi	Construction of Pipeline from Hemavathi channel near Chiranahalli village to Manikuppe village lake, Gubbi Tq, Turuvekere Constituency stage-2	4.95	High Priority	Drinking water Supply	On Going	RWS&S Tumkur	2021-22	2.66	Gubbi
452	Tumkur	Turuvekere	Construction of Pipeline from Hemavathi channel to Haralahalli village lake, Turuvekere Constituency	4.95	High Priority	Drinking water Supply	On Going	RWS&S Tumkur	2021-22	3.42	Turuvekere
453	Tumkur	Chikkanayakanahalli	Renovation & Repair of Govt, General Hospital, Chikkanayakanahalli Taluk	34.50	High Priority	Health care	On Going	DHO	2021-22	11.50	Chikkanayakanahalli
454	Tumkur	Chikkanayakanahalli	purchase of required medical instruments to Govt, General Hospital, Chikkanayakanahalli Taluk	60.37	High Priority	Health care	On Going	DHO	2021-22	20.12	Chikkanayakanahalli
455	Tumkur	Sira	Repair work of Clasrooms in Government Higher Primary School at Aruganahalli village, Honnagondanahalli Gram Panchyath, Sira Tq	4.00	High Priority	Education	On Going	PRED, Madhugiri	2021-22	3.39	Sira



SL. No.	District	Block/Taluk	Project Name	Amount Sanctioned (in Lakhs)	Priority (High Priority / Other Priority)	Sector	Project Status	Implemented Agency	Financial Year (ADM Approved F.Y)	Amount released in Lakhs	Vidhana Sabha Kshetra
456	Tumkur	Sira	Repair work of Classrooms in Government Higher Primary School at J.Hosahalli village, Naduru Gram Panchyath, Sira Tq	4.99	High Priority	Education	On Going	PRED, Madhugiri	2021-22	3.3	Sira
457	Tumkur	Madhugiri	Construction of Government Higher Primary School Building at Dandindibba Village, Dodderi Hobli, Madhugiri Taluk	16.50	High Priority	Education	Completed	Nirmithi kendra	2022-23	16.50	Madhugiri
458	Tumkur	Madhugiri	Construction of Anganavadi Building at Kurihalli Village, Dodderi Hobli, Madhugiri Taluk	16.5	High Priority	Education	Completed	Nirmithi kendra	2022-23	16.50	Madhugiri
459	Tumkur	Madhugiri	Construction of Samudaya Bhavana at Katagondanahalli Village, Midigeshi hobali, Madhugiri Taluk	17.00	Other Priority	Physical Infrastructure	Completed	Nirmithi kendra	2022-23	17.00	Madhugiri
460	Tumkur	Sira	Construction of new Class Room at Government Higher Primary School in Kotta Village, Kotta gram panchayath, Sira taluk	11.6	High Priority	Education	On Going	Nirmithi kendra	2021-22	3.86	Sira
461	Tumkur	Sira	Construction of Class room at Government School in Navanebooranahalli village, Sira Taluk	11.60	High Priority	Education	Completed	Nirmithi kendra	2021-22	11.60	Sira
462	Tumkur	Tumkur	Construction work of Samudaya Bhavana/Skill Development center near shree Karadeshwara Mata, Bellavi village & hobli, Tumkur taluk	20.00	High Priority	Skill development	On Going	Nirmithi kendra	2022-23	13.32	Tumkur rural
463	Tumkur	Gubbi	Pipe Line Work from Murthannana House to Halurangaiah House at Badavanapalya village Gubbi Taluk	3.00	High Priority	Drinking water Supply	Completed	RWS&S	2021-22	2.44	Gubbi
464	Tumkur	Gubbi	Repair & Pipe Line work at Mavinahalli Village Gubbi Taluk	3.00	High Priority	Drinking water Supply	Completed	RWS&S	2021-22	2.92	Gubbi
465	Tumkur	Gubbi	Repair & Pipe Line work at Muskondli Village Gubbi Taluk	2.00	High Priority	Drinking water Supply	Completed	RWS&S	2021-22	2.00	Gubbi
466	Tumkur	Gubbi	Repair & Pipe Line work at kondli Village Gubbi Taluk	3.00	High Priority	Drinking water Supply	Completed	RWS&S	2021-22	2.99	Gubbi



SL. No.	District	Block/Taluk	Project Name	Amount Sanctioned (in Lakhs)	Priority (High Priority / Other Priority)	Sector	Project Status	Implemented Agency	Financial Year (ADM Approved F.Y)	Amount released in Lakhs	Vidhana Sabha Kshetra
467	Tumkur	Gubbi	Repair & Pipe Line work at Emmedoddi Village Gubbi Taluk	3.00	High Priority	Drinking water Supply	Completed	RWS&S	2021-22	2.99	Gubbi
468	Tumkur	Gubbi	Pipe Line Work from Swaminath hosue to Kalleshwara at Badavanapalya village Gubbi Taluk	3.00	High Priority	Drinking water Supply	Completed	RWS&S	2021-22	2.90	Gubbi
469	Tumkur	Kunigal	construction of additional class room drinking water supply & others at government primary school Thavarekere	20.88	High Priority	Education	Yet to Start	PRED, Tumkur	2020-21	15.66	Kunigal
470	Tumkur	Tiptur	For the repair work of School room of Govt.HPS School at Kibbanahalli Tiptur Taluk	2.00	High Priority	Education	Yet to Start	PRED, Tumkur	2020-21	1.50	Tiptur
471	Tumkur	Gubbi	Government School floor and other repair work at Kanciganhalli	4.99	High Priority	Education	On Going	PRED, Tumkur	2021-22	1.67	Gubbi
472	Tumkur	Kunigal	construction of additional class room drinking water supply & others at government primary school Ujjani	32.52	High Priority	Education	Yet to Start	PRED, Tumkur	2020-21	24.39	Kunigal
473	Tumkur	Gubbi	Government School Roof repair at Kondli Village	4.99	High Priority	Education	On Going	PRED, Tumkur	2021-22	1.66	Gubbi
474	Tumkur	Gubbi	Government School melchavni repair work at Harenhalli Village	4.99	High Priority	Education	On Going	PRED, Tumkur	2021-22	1.66	Gubbi
475	Tumkur	Kunigal	construction of additional class room drinking water supply & others at government primary school Bandihalli	22.56	High Priority	Education	Yet to Start	PRED, Tumkur	2020-21	16.92	Kunigal
476	Tumkur	Tiptur	For the repair work of School room of Govt.HPS School at Biligere Tiptur Taluk	2.00	High Priority	Education	Yet to Start	PRED, Tumkur	2020-21	1.50	Tiptur
477	Tumkur	Gubbi	Government school building floor and other repair work at Harenahalli village	4.99	High Priority	Education	On Going	PRED, Tumkur	2021-22	1.66	Gubbi



SL. No.	District	Block/Taluk	Project Name	Amount Sanctioned (in Lakhs)	Priority (High Priority / Other Priority)	Sector	Project Status	Implemented Agency	Financial Year (ADM Approved F.Y)	Amount released in Lakhs	Vidhana Sabha Kshetra
478	Tumkur	Gubbi	Government School Floor and other repair work at Kondli Village	4.99	High Priority	Education	On Going	PRED, Tumkur	2021-22	1.67	Gubbi
479	Tumkur	Kunigal	construction of additional class room drinking water supply & others at government primary school kithnamangala	15.80	High Priority	Education	Yet to Start	PRED, Tumkur	2020-21	11.85	Kunigal
480	Tumkur	Kunigal	construction of additional class room drinking water supply & others at government primary school Rayagonahalli	16.88	High Priority	Education	Yet to Start	PRED, Tumkur	2020-21	12.66	Kunigal
481	Tumkur	Gubbi	Government School roof and other repair work at Honnenahalli	4.99	High Priority	Education	On Going	PRED, Tumkur	2021-22	1.66	Gubbi
482	Tumkur	Gubbi	construction of toilet at Government high school of kondli village	4.99	High Priority	Education	On Going	PRED, Tumkur	2021-22	1.67	Gubbi
483	Tumkur	Kunigal	construction of additional class room drinking water supply & others at government primary school Hangarahalli	15.80	High Priority	Education	Yet to Start	PRED, Tumkur	2020-21	11.85	Kunigal
484	Tumkur	Tiptur	For the repair work of School room of Govt.HPS School at Kamagondanahalli Tiptur Taluk	2.00	High Priority	Education	Yet to Start	PRED, Tumkur	2020-21	1.50	Tiptur
485	Tumkur	Gubbi	Government School Roof repair work at Badavanpalya	4.99	High Priority	Education	On Going	PRED, Tumkur	2021-22	1.66	Gubbi
486	Tumkur	Kunigal	construction of additional class room drinking water supply & others at government primary school Doddamavathur	14.88	High Priority	Education	Yet to Start	PRED, Tumkur	2020-21	11.16	Kunigal
487	Tumkur	Tiptur	For the repair work of School room of Govt.HPS School at Beerasandra Tiptur Taluk	2.00	High Priority	Education	Yet to Start	PRED, Tumkur	2020-21	1.50	Tiptur
488	Tumkur	Gubbi	Government School floor and other repair work at Badavanpalya village	4.99	High Priority	Education	On Going	PRED, Tumkur	2021-22	1.66	Gubbi



SL. No.	District	Block/Taluk	Project Name	Amount Sanctioned (in Lakhs)	Priority (High Priority / Other Priority)	Sector	Project Status	Implemented Agency	Financial Year (ADM Approved F.Y)	Amount released in Lakhs	Vidhana Sabha Kshetra
489	Tumkur	Tiptur	For the repair work of School room of Govt.HPS School at Kattigenahalli Tiptur Taluk	2.00	High Priority	Education	Yet to Start	PRED, Tumkur	2020-21	1.50	Tiptur
490	Tumkur	Tiptur	construction of school compound at premises of government primary school of karadalu	4.00	High Priority	Education	Yet to Start	PRED, Tumkur	2020-21	3.00	Tiptur
491	Tumkur	Tumkur	Pickup repair work at survey No.171 in Urdigere village Urdigere hobali Tumakuru Tq	2.00	Other Priority	Energy and watershed development	On Going	PRED, Tumkur	2021-22	0.66	Tumkur rural
492	Tumkur	Gubbi	Development of road from Swaminath house to Ganesayya house of Badavanapalya Village	4.99	Other Priority	Physical Infrastructure	On Going	PRED, Tumkur	2021-22	1.67	Gubbi
493	Tumkur	Gubbi	Development of road from Dairy to Siddalingappa house of Badavanapalya Village	4.99	Other Priority	Physical Infrastructure	On Going	PRED, Tumkur	2021-22	1.66	Gubbi
494	Tumkur	Gubbi	Development of road from Rajesh house to Kariyamma house of Mavinahalli Village	4.99	Other Priority	Physical Infrastructure	On Going	PRED, Tumkur	2021-22	1.66	Gubbi
495	Tumkur	Gubbi	Development of road from Basavaraju house to Lakshamma house of Mavinahalli Village	4.99	Other Priority	Physical Infrastructure	On Going	PRED, Tumkur	2021-22	1.66	Gubbi
496	Tumkur	Chikkanayakanahalli	CC Road works at Toremane village Timmalapura Gram panchayath Chikkanayakanahalli Tq (NREG Convergent)	10.00	Other Priority	Physical Infrastructure	Completed	PRED, Madhugiri	2021-22	9.32	Chikkanayakanahalli
497	Tumkur	Gubbi	Government School Toilet construction at Mavinahalli village	4.99	High Priority	Sanitation	On Going	PRED, Tumkur	2021-22	1.67	Gubbi
498	Tumkur	Gubbi	In kariyamma temple surrounding toilet construction at Mavinahalli village	4.99	High Priority	Sanitation	On Going	PRED, Tumkur	2021-22	1.67	Gubbi
499	Tumkur	Gubbi	Construction of ladies toilet at government high school at kondli village	4.99	High Priority	Sanitation	On Going	PRED, Tumkur	2021-22	1.67	Gubbi



SL. No.	District	Block/Taluk	Project Name	Amount Sanctioned (in Lakhs)	Priority (High Priority / Other Priority)	Sector	Project Status	Implemented Agency	Financial Year (ADM Apporved F.Y)	Amount released in Lakhs	Vidhana Sabha Kshetra
500	Tumkur	Gubbi	Construction of ladies toilet at govrnment Primary school at kondli village	4.99	High Priority	Sanitation	On Going	PRED, Tumkur	2021-22	1.66	Gubbi
501	Tumkur	Gubbi	Pipeline work for Drinking water supply & Skill development work in the premises of Gangamallamma Temple Kundaranahalli villageGibbi Tq	10.00	High Priority	Skill development	On Going	Nirmithi Kendra	2021-22	4.14	Gubbi
502	Tumkur	Tiptur	Lift water from Bhadrapura tank to fill Kollihatti & Chowdalapura tank in Kibbanahalli Hobli of Tiptur Taluk of Tumkur District for Drinking water Purpose.	92.00	High Priority	Drinking water Supply	On Going	Kaveri Neeravari Nigama	2021-22	31.00	Tiptur
503	Tumkur	Turuvekere	Construction of High School (H.P.S) Toilet Building at Ajjanahalli village, Turuvekere Tq	4.95	High Priority	Sanitation	On Going	PRED, Tumkur	2021-22	0.00	Turuvekere
504	Tumkur	Turuvekere	Construction of Ramamandira Building at Naagegowdanapalya village, Turuvekere Tq	4.95	Other Priority	Physical Infrastructure	On Going	PRED, Tumkur	2021-22	0.00	Turuvekere
505	Tumkur	Sira	construction of Government Higher primary school class room at Jodidevarahalli village, Chinnenahalli gram panchayath, Sira Tq	12.00	High Priority	Education	Completed	Nirmithi kendra	2021-22	12.00	Sira
506	Tumkur	Sira	construction of Government Lower primary school class room at Chikkahulikunte village, Hulikunte gram panchayath, Sira Tq	12.00	High Priority	Education	Completed	Nirmithi kendra	2021-22	12.00	Sira
507	Tumkur	Sira	construction of Government Higher primary school class room at Naaragondanahalli village, Doddabanagere gram panchayath, Sira Tq	12.00	High Priority	Education	Completed	Nirmithi kendra	2021-22	12.00	Sira
508	Tumkur	Sira	Construction of Government Higher primary school class room near Koote, Sira Tq	16.00	High Priority	Education	Completed	Nirmithi kendra	2021-22	16.00	Sira
509	Tumkur	Sira	construction of Government Higher primary school class room at Maayasandra village, Bopasandra gram panchayath, Sira Tq	12.00	High Priority	Education	On Going	Nirmithi kendra	2021-22	4.00	Sira
510	Tumkur	Chikkanayakanahalli	Construction of Anganavadi building at Nandihalli (A), Timlapura gram panchayath, Chikkanayakanahalli Tq (NREG Convergent)	5.00	High Priority	Education	Completed	PRED, Madhugiri	2021-22	4.91	Chikkanayakanahalli



SL. No.	District	Block/Taluk	Project Name	Amount Sanctioned (in Lakhs)	Priority (High Priority / Other Priority)	Sector	Project Status	Implemented Agency	Financial Year (ADM Apporved F.Y)	Amount released in Lakhs	Vidhana Sabha Kshetra
511	Tumkur	Chikkanaya kanahalli	Construction of Anganavadi building at Ballenahalli village, Dugudihalli gram panchayath, Chikkanayakanahalli Tq (NREG Convergent)	5.00	High Priority	Education	On Going	PRED, Madhugiri	2021-22	1.67	Chikkanayakanahalli
512	Tumkur	Chikkanaya kanahalli	Construction of Anganavadi building at Gaanaadal village, Gaanadal gram panchayath, Chikkanayakanahalli Tq (NREG Convergent)	5.00	High Priority	Education	Completed	PRED, Madhugiri	2021-22	5.00	Chikkanayakanahalli
513	Tumkur	Chikkanaya kanahalli	Construction of Anganavadi building at Karebaalanahatti village, Dasudi gram panchayath, Chikkanayakanahalli Tq (NREG Convergent)	5.00	High Priority	Education	Completed	PRED, Madhugiri	2021-22	4.99	Chikkanayakanahalli
514	Tumkur	Chikkanaya kanahalli	Construction of Anganavadi building at Bilikal Gollarahatti, Yalanaadu gram panchayath, Chikkanayakanahalli Tq (NREG Convergent)	5.00	High Priority	Education	On Going	PRED, Madhugiri	2021-22	1.67	Chikkanayakanahalli
515	Tumkur	Chikkanaya kanahalli	Continued construction of Amrutha School Library building at Badakegudlu Village, Kandikere hobli, Chikkanayakanahalli taluk	5.00	High Priority	Education	Completed	PRED, Madhugiri	2022-23	4.95	Chikkanayakanahalli
516	Tumkur	Chikkanaya kanahalli	Continued construction of Amrutha School Library building at Dasudi Village, Huliyaaru hobli, Chikkanayakanahalli taluk	5.00	High Priority	Education	Completed	PRED, Madhugiri	2022-23	4.64	Chikkanayakanahalli
517	Tumkur	Chikkanaya kanahalli	Continued construction of Amrutha School Library building at Mattigatta Village, Handanakere hobli, Chikkanayakanahalli taluk	5.00	High Priority	Education	Completed	PRED, Madhugiri	2022-23	4.97	Chikkanayakanahalli
518	Tumkur	Chikkanaya kanahalli	Anganavadi Building Construction at Sadarahalli A Village, Kandikere gram panchath, Chikkanayakanahalli Taluk (NREG Covergent)	5.00	High Priority	Education	Completed	PRED, Madhugiri	2022-23	5.00	Chikkanayakanahalli
519	Tumkur	Chikkanaya kanahalli	Anganavadi Building Construction at Malligere Village, Handanakere Hobali, Chikkanayakanahalli Taluk (NREG Covergent)	5.00	High Priority	Education	Completed	PRED, Madhugiri	2022-23	4.99	Chikkanayakanahalli
520	Tumkur	Chikkanaya kanahalli	Anganavadi Building Construction at Kamlapura Village, Handanakere Hobali, Chikkanayakanahalli Taluk (NREG Covergent)	5.00	High Priority	Education	Completed	PRED, Madhugiri	2022-23	5.00	Chikkanayakanahalli
521	Tumkur	Chikkanaya kanahalli	Anganavadi Building Construction at Gowdanahalli Village, Dugadihalli gram panchayath, Chikkanayakanahalli Taluk (NREG Covergent)	5.00	High Priority	Education	Completed	PRED, Madhugiri	2022-23	5.00	Chikkanayakanahalli



SL. No.	District	Block/Taluk	Project Name	Amount Sanctioned (in Lakhs)	Priority (High Priority / Other Priority)	Sector	Project Status	Implemented Agency	Financial Year (ADM Apporved F.Y)	Amount released in Lakhs	Vidhana Sabha Kshetra
522	Tumkur	Chikkanaya kanahalli	Anganavadi Building Construction at Hosuru Village, Handanakere Hobali, Chikkanayakanahalli Taluk (NREG Covergent)	5.00	High Priority	Education	Completed	PRED, Madhugiri	2022-23	5.00	Chikkanayakanahalli
523	Tumkur	Chikkanaya kanahalli	Anganavadi Building Construction at Singapura Village, Huliya Hobali, Chikkanayakanahalli Taluk (NREG Covergent)	5.00	High Priority	Education	Completed	PRED, Madhugiri	2022-23	5.00	Chikkanayakanahalli
524	Tumkur	Chikkanaya kanahalli	Anganavadi Building Construction at Motihalli Village, Koragere gram panchayath, Chikkanayakanahalli Taluk (NREG Covergent)	5.00	High Priority	Education	Completed	PRED, Madhugiri	2022-23	5.00	Chikkanayakanahalli
525	Tumkur	Chikkanaya kanahalli	Anganavadi Building Construction at Anekatte Village, Kuppuru gram panchayath, Chikkanayakanahalli Taluk (NREG Covergent)	5.00	High Priority	Education	On Going	PRED, Madhugiri	2022-23	1.67	Chikkanayakanahalli
526	Tumkur	Chikkanaya kanahalli	Anganavadi Building Construction at Lakmenahalli Village, Muddenahalli gram panchayath, Chikkanayakanahalli Taluk (NREG Covergent)	15.00	High Priority	Education	Completed	PRED, Madhugiri	2022-23	14.54	Chikkanayakanahalli
527	Tumkur	Chikkanaya kanahalli	C.C Road Construction at Bandrenahalli Village, Handanakere Hobli, Chikkanayakanahalli taluk (NREG Covergent)	10.00	Other Priority	Physical Infrastructure	Completed	PRED, Madhugiri	2022-23	8.70	Chikkanayakanahalli
528	Tumkur	Chikkanaya kanahalli	Anganavadi Building Construction at Honnebagi Village	7.00	High Priority	Education	On Going	PRED, Madhugiri	2022-23	2.34	Chikkanayakanahalli
529	Tumkur	Chikkanaya kanahalli	Anganavadi Building Construction at Sayad Sabarapalya Village, Huliya hobli	7.00	High Priority	Education	On Going	PRED, Madhugiri	2022-23	2.34	Chikkanayakanahalli
530	Tumkur	Chikkanaya kanahalli	Anganavadi Building Construction at Takkalupalya Village, Handanakere hobli	7.00	High Priority	Education	On Going	PRED, Madhugiri	2022-23	2.34	Chikkanayakanahalli
531	Tumkur	Chikkanaya kanahalli	Anganavadi Building Construction at Honnayyanapalya Village, Huliya hobli	7.00	High Priority	Education	On Going	PRED, Madhugiri	2022-23	2.34	Chikkanayakanahalli
532	Tumkur	Chikkanaya kanahalli	Anganavadi Building Construction at Sondenahalli Hatti Village, Shettikere hobli	7.00	High Priority	Education	Completed	PRED, Madhugiri	2022-23	6.87	Chikkanayakanahalli
533	Tumkur	Chikkanaya kanahalli	Anganavadi Building Construction at Kankere Village	7.00	High Priority	Education	Completed	PRED, Madhugiri	2022-23	6.93	Chikkanayakanahalli
534	Tumkur	Chikkanaya kanahalli	Anganavadi Building Construction at Valagerehalli Village, Pattana Panchayathi, Chikkanayakanahalli Taluk	5.00	High Priority	Education	On Going	PRED, Madhugiri	2022-23	1.68	Chikkanayakanahalli
535	Tumkur	Chikkanaya kanahalli	Construction of Additional Class rooms for Government Higher Primary School at Kidukanahalli Village, Handanakere hobli, Chikkanayakanahalli taluk	11.00	High Priority	Education	On Going	PRED, Madhugiri	2022-23	8.25	Chikkanayakanahalli
536	Tumkur	Kunigal	Development of Road & Drainage work in Bhaktharahalli Village, Kottagere Hobli, Kunigal Taluk	3.00	Other Priority	Physical Infrastructure	On Going	PRED, Tumkur	2022-23	0.00	Kunigal



SL. No.	District	Block/Taluk	Project Name	Amount Sanctioned (in Lakhs)	Priority (High Priority / Other Priority)	Sector	Project Status	Implemented Agency	Financial Year (ADM Approved F.Y)	Amount released in Lakhs	Vidhana Sabha Kshetra
537	Tumkur	Kunigal	Development of Road & Drainage work in Kurudihalli Village, Kottagere Hobli, Kunigal Taluk	3.50	Other Priority	Physical Infrastructure	On Going	PRED, Tumkur	2022-23	0	Kunigal
538	Tumkur	Kunigal	Development of Road & Drainage work in Chikkamalalavadi Village, Kottagere Hobli, Kunigal Taluk	3.50	Other Priority	Physical Infrastructure	On Going	PRED, Tumkur	2022-23	0	Kunigal
539	Tumkur	Kunigal	Development of Road & Drainage work in Gidadapalya Village, Kottagere Hobli, Kunigal Taluk	3.00	Other Priority	Physical Infrastructure	On Going	PRED, Tumkur	2022-23	0.00	Kunigal
540	Tumkur	Kunigal	Development of Road & Drainage work in Karesaanayyanapalya Village, Kottagere Hobli, Kunigal Taluk	3.00	Other Priority	Physical Infrastructure	On Going	PRED, Tumkur	2022-23	0.00	Kunigal
541	Tumkur	Kunigal	Development of Road & Drainage work in Kempasagara Village, Kottagere Hobli, Kunigal Taluk	3.00	Other Priority	Physical Infrastructure	On Going	PRED, Tumkur	2022-23	0.00	Kunigal
542	Tumkur	Kunigal	Development of Road & Drainage work in Arepalya Village, Kottagere Hobli, Kunigal Taluk	3.00	Other Priority	Physical Infrastructure	On Going	PRED, Tumkur	2022-23	0.00	Kunigal
543	Tumkur	Kunigal	Development of Road & Drainage work in Mavinakattepalya Village, Kottagere Hobli, Kunigal Taluk	3.00	Other Priority	Physical Infrastructure	On Going	PRED, Tumkur	2022-23	0.00	Kunigal
544	Tumkur	Kunigal	Development of Road & Drainage work in Chowdripalya Village, Kasaba Hobli, Kunigal Taluk	3.00	Other Priority	Physical Infrastructure	On Going	PRED, Tumkur	2022-23	1.00	Kunigal
545	Tumkur	Kunigal	Construction of Bridge at Bidanagere road sy no. 90, Kadaba hobli, kunigal taluk	3.5	Other Priority	Physical Infrastructure	On Going	PRED, Tumkur	2022-23	0.75	Kunigal
546	Tumkur	Kunigal	Development of Road & Drainage work in Lalapura Village, Kasaba Hobli, Kunigal Taluk	3.5	Other Priority	Physical Infrastructure	On Going	PRED, Tumkur	2022-23	1.17	Kunigal
547	Tumkur	Kunigal	Development of Road & Drainage work in Channapura Village, Kasaba Hobli, Kunigal Taluk	3.5	Other Priority	Physical Infrastructure	On Going	PRED, Tumkur	2022-23	1.17	Kunigal
548	Tumkur	Kunigal	Development of Road & Drainage work in Santemavaturu Village, Kasaba Hobli, Kunigal Taluk	3.5	Other Priority	Physical Infrastructure	On Going	PRED, Tumkur	2022-23	1.17	Kunigal
549	Tumkur	Kunigal	Development of Road & Drainage work in Bidanagere Village, Kasaba Hobli, Kunigal Taluk	4.00	Other Priority	Physical Infrastructure	On Going	PRED, Tumkur	2022-23	1.33	Kunigal
550	Tumkur	Kunigal	Development of Road & Drainage work in Mallaghatta Ramannagowdarapalya Village, Kasaba Hobli, Kunigal Taluk	4.00	Other Priority	Physical Infrastructure	On Going	PRED, Tumkur	2022-23	1.33	Kunigal
551	Tumkur	Kunigal	Development of Road & Drainage work in Gujjenahalli Village, Hutridurga Hobli, Kunigal Taluk	3.00	High Priority	Sanitation	On Going	PRED, Tumkur	2022-23	1.00	Kunigal
552	Tumkur	Kunigal	Development of Road & Drainage work in Yadenahalli Village, Hutridurga Hobli, Kunigal Taluk	3.00	High Priority	Sanitation	On Going	PRED, Tumkur	2022-23	1.00	Kunigal
553	Tumkur	Kunigal	Development of Road & Drainage work in Hosapalya Village, Jodihosahalli gram panchayath, Hutridurga Hobli, Kunigal Taluk	3.00	High Priority	Sanitation	On Going	PRED, Tumkur	2022-23	1.00	Kunigal
554	Tumkur	Kunigal	Development of Road & Drainage work in Yalagalavadi Village, Hutridurga Hobli, Kunigal Taluk	3.00	High Priority	Sanitation	On Going	PRED, Tumkur	2022-23	1.00	Kunigal
555	Tumkur	Kunigal	Development of Road & Drainage work in Jodihosahalli Village, Hutridurga Hobli, Kunigal Taluk	3.00	High Priority	Sanitation	On Going	PRED, Tumkur	2022-23	1.00	Kunigal



SL. No.	District	Block/Taluk	Project Name	Amount Sanctioned (in Lakhs)	Priority (High Priority / Other Priority)	Sector	Project Status	Implemented Agency	Financial Year (ADM Approved F.Y)	Amount released in Lakhs	Vidhana Sabha Kshetra
556	Tumkur	Kunigal	Development of Road & Drainage work in Hanumannanapalya Village, Hutridurga Hobli, Kunigal Taluk	3.00	High Priority	Sanitation	On Going	PRED, Tumkur	2022-23	1.00	Kunigal
557	Tumkur	Kunigal	Development of Road & Drainage work in Shankarodeyarapalya Village, Hutridurga Hobli, Kunigal Taluk	3.00	High Priority	Sanitation	On Going	PRED, Tumkur	2022-23	1.00	Kunigal
558	Tumkur	Kunigal	Development of Road & Drainage work in Haalevuru Village, Huliurudurga Hobli, Kunigal Taluk	3.00	High Priority	Sanitation	On Going	PRED, Tumkur	2022-23	1.00	Kunigal
559	Tumkur	Kunigal	Development of Road & Drainage work in D.Hosahalli Village, Huliurudurga Hobli, Kunigal Taluk	3.00	High Priority	Sanitation	On Going	PRED, Tumkur	2022-23	1.00	Kunigal
560	Tumkur	Kunigal	Development of Road & Drainage work in Anathihalli Village, Huliurudurga Hobli, Kunigal Taluk	3.00	High Priority	Sanitation	On Going	PRED, Tumkur	2022-23	0.00	Kunigal
561	Tumkur	Kunigal	Development of Road & Drainage work in Doddakoppalu Village, Huliurudurga Hobli, Kunigal Taluk	3.00	High Priority	Sanitation	On Going	PRED, Tumkur	2022-23	0.00	Kunigal
562	Tumkur	Kunigal	Development of Road & Drainage work in R.Byadarahalli Village, Huliurudurga Hobli, Kunigal Taluk	3.00	High Priority	Sanitation	On Going	PRED, Tumkur	2022-23	0.00	Kunigal
563	Tumkur	Kunigal	Development of Road & Drainage work in Tavarekere Village, Huliurudurga Hobli, Kunigal Taluk	3.00	High Priority	Sanitation	On Going	PRED, Tumkur	2022-23	0.00	Kunigal
564	Tumkur	Kunigal	Development of Road & Drainage work in Nidasale Village, Huliurudurga Hobli, Kunigal Taluk	3.00	High Priority	Sanitation	On Going	PRED, Tumkur	2022-23	0.00	Kunigal
565	Tumkur	Kunigal	Development of Road & Drainage work in Hosapalya Village, Amrutur Hobli, Kunigal Taluk	3.00	High Priority	Sanitation	On Going	PRED, Tumkur	2022-23	0.00	Kunigal
566	Tumkur	Kunigal	Development of Road & Drainage work in Kuppe Village, Amrutur Hobli, Kunigal Taluk	3.00	High Priority	Sanitation	On Going	PRED, Tumkur	2022-23	0.00	Kunigal
567	Tumkur	Kunigal	Development of Road & Drainage work in Kodihalli Village, Amrutur Hobli, Kunigal Taluk	3.00	High Priority	Sanitation	On Going	PRED, Tumkur	2022-23	0.00	Kunigal
568	Tumkur	Kunigal	Development of Road & Drainage work in Ungra Village, Amrutur Hobli, Kunigal Taluk	3.00	High Priority	Sanitation	On Going	PRED, Tumkur	2022-23	0.00	Kunigal
569	Tumkur	Kunigal	Development of Road & Drainage work in Pallerayanahalli Village, Amrutur Hobli, Kunigal Taluk	3.00	High Priority	Sanitation	On Going	PRED, Tumkur	2022-23	0.00	Kunigal
570	Tumkur	Kunigal	Development of Road & Drainage work in K.H.Halli Village, Amrutur Hobli, Kunigal Taluk	3.00	High Priority	Sanitation	On Going	PRED, Tumkur	2022-23	0.00	Kunigal
571	Tumkur	Kunigal	Development of Road & Drainage work in Baalekatte Village, Amrutur Hobli, Kunigal Taluk	3.00	High Priority	Sanitation	On Going	PRED, Tumkur	2022-23	0.00	Kunigal
572	Tumkur	Kunigal	Development of Road & Drainage work in Indiranagara Village, Amrutur Hobli, Kunigal Taluk	3.00	High Priority	Sanitation	On Going	PRED, Tumkur	2022-23	0.00	Kunigal
573	Tumkur	Kunigal	Development of Road & Drainage work in Paduvagere Village, Amrutur Hobli, Kunigal Taluk	3.00	High Priority	Sanitation	On Going	PRED, Tumkur	2022-23	0.00	Kunigal
574	Tumkur	Kunigal	Development of Road & Drainage work in Doddakallhalli Village, Amrutur Hobli, Kunigal Taluk	3.00	High Priority	Sanitation	On Going	PRED, Tumkur	2022-23	1.00	Kunigal
575	Tumkur	Kunigal	Development of Road & Drainage work in Amrutur Block-1, Amrutur Hobli, Kunigal Taluk	4.00	High Priority	Sanitation	On Going	PRED, Tumkur	2022-23	1.00	Kunigal



SL. No.	District	Block/Taluk	Project Name	Amount Sanctioned (in Lakhs)	Priority (High Priority / Other Priority)	Sector	Project Status	Implemented Agency	Financial Year (ADM Apporved F.Y)	Amount released in Lakhs	Vidhana Sabha Kshetra
576	Tumkur	Kunigal	Development of Road & Drainage work in Heddigere Village, Yadiyuru Hobli, Kunigal Taluk	3.00	High Priority	Sanitation	On Going	PRED, Tumkur	2022-23	1.13	Kunigal
577	Tumkur	Kunigal	Development of Road & Drainage work in Nagasandra Village, Yadiyuru Hobli, Kunigal Taluk	3.00	High Priority	Sanitation	On Going	PRED, Tumkur	2022-23	0.00	Kunigal
578	Tumkur	Kunigal	Development of Road & Drainage work in Kodipalya(Ammahatti) Village, Yadiyuru Hobli, Kunigal Taluk	3.00	High Priority	Sanitation	On Going	PRED, Tumkur	2022-23	0.00	Kunigal
579	Tumkur	Kunigal	Development of Road & Drainage work in Yadiyuru Village, Yadiyuru Hobli, Kunigal Taluk	3.00	High Priority	Sanitation	On Going	PRED, Tumkur	2022-23	0.00	Kunigal
580	Tumkur	Kunigal	Development of Road & Drainage work in Kanthanahalli Village, Yadiyuru Hobli, Kunigal Taluk	3.00	High Priority	Sanitation	On Going	PRED, Tumkur	2022-23	0.00	Kunigal
581	Tumkur	Kunigal	Development of Road & Drainage work in Basavanamattikere Village, Yadiyuru Hobli, Kunigal Taluk	3.00	High Priority	Sanitation	On Going	PRED, Tumkur	2022-23	0.00	Kunigal
582	Tumkur	Kunigal	Development of Road at Upparara cemetery in Kunigal town	3.5	High Priority	Sanitation	On Going	PRED, Tumkur	2022-23	1.00	Kunigal
583	Tumkur	Kunigal	Building repair work at First Grade College in Kunigal town	4.00	High Priority	Education	On Going	PRED, Tumkur	2022-23	1.33	Kunigal
584	Tumkur	Kunigal	Development of Pond at Hodaghatta village, Hutridurga hobli, Kunigal taluk	4.00	Other Priority	Energy and watershed development	On Going	PRED, Tumkur	2022-23	1.33	Kunigal
585	Tumkur	Sira	Construction of Class room at Government Higher Primary School in Taggihalli Village, Ratnasandra gram panchayath, Sira Taluk	12.00	High Priority	Education	On Going	Nirmithi kendra	2021-22	4.00	Sira
586	Tumkur	Madhugiri	Construction work of Samudaya Bhavana/Skill Development center at Marabahalli village, Kasaba hobli, Madhugiri taluk	10.0	High Priority	Skill development	On Going	Nirmithi kendra	2022-23	4.27	Madhugiri
587	Tumkur	Koratagere	Construction of C.C Road from Lake behind OHT to Jayamma Lakshmipatayya house to Srinivasa house of Chinaga Village, Kora Hobali	10.0	Other Priority	Physical Infrastructure	Completed	KRIDL, Tumkur	2024-25	10.00	Koratagere
588	Tumkur	Tumkur	Providing RO Plant to Obalapura	0.00	High Priority	Drinking water Supply	Cancelled	PRED	2017-18	0.00	Tumkur rural
589	Tumkur	Pavagada	Model Estimate for Providing Installing and Commissioning fully automatic Stainless steel body 1000 LPH Water Purification Plant (RO+UF) with O&M for 5 years as per BIS Standards on single Phase power supply at Pavagada Kanmancherlu Village	0.00	High Priority	Drinking water Supply	Cancelled	PRED	2017-18	0.00	Pavagada
590	Tumkur	Kunigal	Providing RO Plant at Anchepalya in Yeliyur G. P. in Kunigal Tq.	0.00	High Priority	Drinking water Supply	Cancelled	PWD	2017-18	0.00	Kunigal
591	Tumkur	Sira	Installation of water supply line at Kumbarahalli of Hosuru grama Panchayat Sira Tq	0.00	High Priority	Drinking water Supply	Cancelled	PWD	2017-18	0.00	Sira
592	Tumkur	Madhugiri	Providing RO Plant at Gaddetimmanahalli Village Midigeshi Hobali Madhugiri Tq	0.00	High Priority	Drinking water Supply	Cancelled	Nirmithi Kendra	2021-22	0.00	Madhugiri



SL. No.	District	Block/Taluk	Project Name	Amount Sanctioned (in Lakhs)	Priority (High Priority / Other Priority)	Sector	Project Status	Implemented Agency	Financial Year (ADM Apporved F.Y)	Amount released in Lakhs	Vidhana Sabha Kshetra
593	Tumkur	Sira	Installation of water supply line at Gomadranahalli of Gowdagere Grama Panchayat Sira Tq	0.00	High Priority	Drinking water Supply	Cancelled	PWD	2017-18	0.00	Sira
594	Tumkur	Tumkur	For the Drinking water supply to Govt. LPS School at Hodekallu Mydala Gram Panchayath Tumkur Taluk	0.00	High Priority	Drinking water Supply	Cancelled	PWD	2017-18	0.00	Tumkur rural
595	Tumkur	Sira	Repair work of water supply pipeline at Kumbarahalli village Hosuru Gram Panchayath Sira Tq	0.00	High Priority	Drinking water Supply	Cancelled	PWD	2017-18	0.00	Sira
596	Tumkur	Pavagada	Drinking water RO plant at TN Betta village of pavagada taluk	0.00	High Priority	Drinking water Supply	Cancelled	PRED	2017-18	0.00	Pavagada
597	Tumkur	Pavagada	Model Estimate for Providiing Installing and Commissioning fully automatic Stainless stell body 1000 LPH Water Purification Plant (RO+UF) with O&M for 5 years as per BIS Standards on single Phase power supply at Konanakurike Jogarahatti Village	0.00	High Priority	Drinking water Supply	Cancelled	PRED	2017-18	0.00	Pavagada
598	Tumkur	Pavagada	Drinking water RO plant at kenchapanapalya of pavagada taluk	0.00	High Priority	Drinking water Supply	Cancelled	PRED	2017-18	0.00	Pavagada
599	Tumkur	Kunigal	Providing RO Plant at Mallaghatta in Kasaba Hobli in Kunigal Tq.	0.00	High Priority	Drinking water Supply	Cancelled	PWD	2017-18	0.00	Kunigal
600	Tumkur	Sira	Providing RO Plant at Maddakkanahalli G Hatti Village of Goudagere Grama Panchayat Sira Tq	0.00	High Priority	Drinking water Supply	Cancelled	PWD	2017-18	0.00	Sira
601	Tumkur	Tiptur	providing RO at jayanthi village of karadi gram panchayath	0.00	High Priority	Drinking water Supply	Cancelled	PRED	2017-18	0.00	Tiptur
602	Tumkur	Sira	Installation of water supply line at Gonnihalli of Handikunte Grama Panchayat Sira Tq	0.00	High Priority	Drinking water Supply	Cancelled	PWD	2017-18	0.00	Sira
603	Tumkur	Tumkur	For the Drinking water supply to Govt. LPS School at Naraseepura Beladhara Gram Panchayath Tumkur Taluk	0.00	High Priority	Drinking water Supply	Cancelled	PWD	2017-18	0.00	Tumkur rural
604	Tumkur	Sira	Extension of water supply pipeline at Chitradevara Badavane Gowdagere Gram Panchayath Sira Tq	0.00	High Priority	Drinking water Supply	Cancelled	PWD	2017-18	0.00	Sira



SL. No.	District	Block/Taluk	Project Name	Amount Sanctioned (in Lakhs)	Priority (High Priority / Other Priority)	Sector	Project Status	Implemented Agency	Financial Year (ADM Approved F.Y)	Amount released in Lakhs	Vidhana Sabha Kshetra
605	Tumkur	Tiptur	Drinking water supply ay nyakenahalli karadi gram panchayath	0.00	High Priority	Drinking water Supply	Cancelled	PRED	2017-18	0.00	Tiptur
606	Tumkur	Sira	Construction of Building for R.O. Plant at Maddakkanahalli G.Hatti village Gowdagere Gram Panchayath Sira Tq	0.00	High Priority	Drinking water Supply	Cancelled	PWD	2017-18	0.00	Sira
607	Tumkur	Tiptur	For the Drinking water supply to Govt. HPS School at Rajatadripura village Tiptur Taluk	0.00	High Priority	Drinking water Supply	Cancelled	PRED	2017-18	0.00	Tiptur
608	Tumkur	Madhugiri	Providing RO Plant at D.Kaimara Village Dabdegatta Grama Panchayat Doddere Hobali Madhugiri Tq	0.00	High Priority	Drinking water Supply	Cancelled	Nirmithi Kendra	2021-22	0.00	Madhugiri
609	Tumkur	Chikkanaya kanahalli	For the construction of pipe kalvart work to both side of the Halla at towards Vajra via Doddarampura village	0.00	High Priority	Drinking water Supply	Cancelled	PRED	2017-18	0.00	Chikkanayakana halli
610	Tumkur	Sira	Providing RO Plant at Muddenahalli Village of Nadur Grama Panchayat Sira Tq	0.00	High Priority	Drinking water Supply	Cancelled	PWD	2017-18	0.00	Sira
611	Tumkur	Sira	Repair work of water supply pipeline at Gajjigarahalli Gowdagere Gram Panchayath Sira Tq	0.00	High Priority	Drinking water Supply	Cancelled	PWD	2017-18	0.00	Sira
612	Tumkur	Sira	Construction of Building for R.O. Plant at Muddevalli village Naduru Gram Panchayath Sira Tq	0.00	High Priority	Drinking water Supply	Cancelled	PWD	2017-18	0.00	Sira
613	Tumkur	Madhugiri	Providing RO Plant at Belladamadagu Village Doddere Hobali Madhugiri Tq	0.00	High Priority	Drinking water Supply	Cancelled	Nirmithi Kendra	2021-22	0.00	Madhugiri
614	Tumkur	Tumkur	Providing RO Plant construction of Public toilet & other Development works at Shree Karadeshwara Mat Bellavi Hobli in Tumakuru Tq	0.00	High Priority	Drinking water Supply	Cancelled	Nirmithi Kendra	2021-22	0.00	Tumkur rural
615	Tumkur	Chikkanaya kanahalli	Providing Plant (RO+UF) to Singadahalli Theerthapura Grama panchayath C.N.Halli Tq	0.00	High Priority	Drinking water Supply	Cancelled	PWD	2017-18	0.00	Chikkanayakana halli
616	Tumkur	Tiptur	For the Drinking water supply to Govt. HPS School at Guddadapalya village Tiptur Taluk	0.00	High Priority	Drinking water Supply	Cancelled	PRED	2017-18	0.00	Tiptur
617	Tumkur	Gubbi	Providing RO Plant & construction of Public toilet near Shree Veerabadrswamy Samudaya Bhavana at Bettadahalli village of Gubbi Tq	0.00	High Priority	Drinking water Supply	Cancelled	Nirmithi Kendra	2021-22	0.00	Gubbi
618	Tumkur	Kunigal	Providing RO Plant at Santhepete in Hutridurga G.P in Kunigal Tq	0.00	High Priority	Drinking water Supply	Cancelled	PWD	2017-18	0.00	Kunigal
619	Tumkur	Sira	For the construction work of Pipe line & Sisten at CH palya Gujjanagudu grampanchayath Pavagada taluk	0.00	High Priority	Drinking water Supply	Cancelled	PRED	2017-18	0.00	Sira
620	Tumkur	Sira	Installation of water supply line at Paralehalli village of Tavarekere grama Panchayat Sira Tq	0.00	High Priority	Drinking water Supply	Cancelled	PWD	2017-18	0.00	Sira



Sl. No.	District	Block/Taluk	Project Name	Amount Sanctioned (in Lakhs)	Priority (High Priority / Other Priority)	Sector	Project Status	Implemented Agency	Financial Year (ADM Approved F.Y)	Amount released in Lakhs	Vidhana Sabha Kshetra
621	Tumkur	Sira	Repair work of water supply pipeline at Gomaradahalli Gowdagere Gram Panchayath Sira Tq	0.00	High Priority	Drinking water Supply	Cancelled	PWD	2017-18	0.00	Sira
622	Tumkur	Sira	Installation of water supply line at Gowdagere of Gowdagere grama Panchayat Sira Tq	0.00	High Priority	Drinking water Supply	Cancelled	PWD	2017-18	0.00	Sira
623	Tumkur	Sira	For the construction of the 500/1000 LPH capacity Pure Drinking Water (R.O) Unit Buidling at Jogihalli village Seebi Agrahara Gram Panchayath Sira Taluk.	0.00	High Priority	Drinking water Supply	Cancelled	PWD	2017-18	0.00	Sira
624	Tumkur	Pavagada	Drinking water RO plant at pavagada town	0.00	High Priority	Drinking water Supply	Cancelled	PRED	2017-18	0.00	Pavagada
625	Tumkur	Sira	Repair work of water supply pipeline at Kallahalli village Handikunte Gram Panchayath Sira Tq	0.00	High Priority	Drinking water Supply	Cancelled	PWD	2017-18	0.00	Sira
626	Tumkur	Sira	Repair work of water supply pipeline at Puralehalli village Tavarekere Gram Panchayath Sira Tq	0.00	High Priority	Drinking water Supply	Cancelled	PWD	2017-18	0.00	Sira
627	Tumkur	Madhugiri	Providing RO Plant at Kunnahalli-Maripalya Village Doddere Hobali Madhugiri Tq	0.00	High Priority	Drinking water Supply	Cancelled	Nirmithi Kendra	2021-22	0.00	Madhugiri
628	Tumkur	Sira	Installation of water supply line and cistem from Bhotakhatanahalli to Doddagunjaiahnapalya at Bandakunte grama panchayat Sira Taluk	0.00	High Priority	Drinking water Supply	Cancelled	PWD	2017-18	0.00	Sira
629	Tumkur	Tumkur	Providing RO Plant to Hosalahalli	0.00	High Priority	Drinking water Supply	Cancelled	PRED	2017-18	0.00	Tumkur rural
630	Tumkur	Sira	Repair work of water supply pipeline at Gonihalli Handikunte Gram Panchayath Sira Tq	0.00	High Priority	Drinking water Supply	Cancelled	PWD	2017-18	0.00	Sira
631	Tumkur	Tiptur	For the Drinking water supply to Govt. HPS School at Hosahatti village Tiptur Taluk	0.00	High Priority	Drinking water Supply	Cancelled	PRED	2017-18	0.00	Tiptur
632	Tumkur	Sira	Providing RO Plant at Hosa Palya Hosahalli Village of Bhukkapattanna Grama Panchayat Sira Tq	0.00	High Priority	Drinking water Supply	Cancelled	PWD	2017-18	0.00	Sira
633	Tumkur	Sira	Installation of water supply line at Gajjigarahalli of Tavarekere Grama Panchayat Sira Tq	0.00	High Priority	Drinking water Supply	Cancelled	PWD	2017-18	0.00	Sira
634	Tumkur	Tumkur	Installation of 500 Ltr RO plant with Room at District prision Tumkur	0.00	High Priority	Drinking water Supply	Cancelled	Contractor	2017-18	0.00	Tumkur rural
635	Tumkur	Sira	Model Estimate for Providiing Installing and Commissioning fully automatic Stainless stell body 1000 LPH Water Purification Plant (RO+UF) with O&M for 5 years as per BIS Standards on single	0.00	High Priority	Drinking water Supply	Cancelled	PRED	2017-18	0.00	Sira
636	Tumkur	Sira	For the construction work of Pipe line & Sisten at Bellibatlu Rangasamudra grampanchayath Pavagada taluk	0.00	High Priority	Drinking water Supply	Cancelled	PRED	2017-18	0.00	Sira
637	Tumkur	Sira	Providing RO Plant at Harihejanahalli Village of Handikunte Grama Panchayat Sira Tq	0.00	High Priority	Drinking water Supply	Cancelled	PWD	2017-18	0.00	Sira



SL. No.	District	Block/Taluk	Project Name	Amount Sanctioned (in Lakhs)	Priority (High Priority / Other Priority)	Sector	Project Status	Implemented Agency	Financial Year (ADM Approved F.Y)	Amount released in Lakhs	Vidhana Sabha Kshetra
638	Tumkur	Sira	For the construction of the Pure Drinking Water (R.O) Unit Buidling at Jogihalli village Seebi Agrahara Gram Panchayath Sira Taluk.	0.00	High Priority	Drinking water Supply	Cancelled	PWD	2017-18	0.00	Sira
639	Tumkur	Pavagada	Drinking water RO plant at Konanakurike village of pavagada taluk	0.00	High Priority	Drinking water Supply	Cancelled	PRED	2017-18	0.00	Pavagada
640	Tumkur	Kunigal	Providing RO Plant at Jodihosahalli in Jodihosahalli G.P in Kunigal Tq.	0.00	High Priority	Drinking water Supply	Cancelled	PWD	2017-18	0.00	Kunigal
641	Tumkur	Sira	Repair work of water supply pipeline at Gowdagere Gowdagere Gram Panchayath Sira Tq	0.00	High Priority	Drinking water Supply	Cancelled	PWD	2017-18	0.00	Sira
642	Tumkur	Sira	Providing RO Plant at Maddakkanhalli Village of Gowdagere Grama Panchayat Sira Tq	0.00	High Priority	Drinking water Supply	Cancelled	RWS&S	2017-18	0.00	Sira
643	Tumkur	Pavagada	Model Estimate for Providing Installing and Commissioning fully automatic Stainless steel body 1000 LPH Water Purification Plant (RO+UF) with O&M for 5 years as per BIS Standards on single	0.00	High Priority	Drinking water Supply	Cancelled	PRED	2017-18	0.00	Pavagada
644	Tumkur	Sira	Installation of water supply line at Hosahalli of Gowdagere grama Panchayat Sira Tq	0.00	High Priority	Drinking water Supply	Cancelled	PWD	2017-18	0.00	Sira
645	Tumkur	Madhugiri	Providing RO Plant at Kasinayakanahalli Grama Panchayat Kodigenahalli Hobali Madhugiri Tq	0.00	High Priority	Drinking water Supply	Cancelled	Nirmithi Kendra	2021-22	0.00	Madhugiri
646	Tumkur	Tumkur	For the Drinking water supply to Govt. LPS School at Hosahalli Obalapura Gram Panchayath Tumkur Taluk	0.00	High Priority	Drinking water Supply	Cancelled	PWD	2017-18	0.00	Tumkur rural
647	Tumkur	Pavagada	Drinking water RO plant at VH palya village of pavagada taluk	0.00	High Priority	Drinking water Supply	Cancelled	PRED	2017-18	0.00	Pavagada
648	Tumkur	Pavagada	For the construction work of Pipe line & Sisten at Hanumanthapura Gujjanagudu grampanchayath Pavagada taluk	0.00	High Priority	Drinking water Supply	Cancelled	PRED	2017-18	0.00	Pavagada
649	Tumkur	Tumkur	Providing RO Plant to Kottegolahalli	0.00	High Priority	Drinking water Supply	Cancelled	PRED	2017-18	0.00	Tumkur rural
650	Tumkur	Kunigal	Providing RO Plant at Kurudihalli in Bhaktarahalli G.P In Kunigal Tq	0.00	High Priority	Drinking water Supply	Cancelled	PWD	2017-18	0.00	Kunigal
651	Tumkur	Tumkur	For the Drinking water supply to Govt. LPS School at Nandihalli Hirehalli Gram Panchayath Tumkur Taluk	0.00	High Priority	Drinking water Supply	Cancelled	PWD	2017-18	0.00	Tumkur rural
652	Tumkur	Sira	Providing RO Plant at Harihajihalli village Handikunte Gram Panchayath Sira Tq	0.00	High Priority	Drinking water Supply	Cancelled	PWD	2017-18	0.00	Sira
653	Tumkur	Tumkur	Providing RO Plant to Hosalahalli	0.00	High Priority	Drinking water Supply	Cancelled	PWD	2017-18	0.00	Tumkur rural



SL. No.	District	Block/Taluk	Project Name	Amount Sanctioned (in Lakhs)	Priority (High Priority / Other Priority)	Sector	Project Status	Implemented Agency	Financial Year (ADM Apporved F.Y)	Amount released in Lakhs	Vidhana Sabha Kshetra
654	Tumkur	Tiptur	Drinking water supply at karadi kodi village karadi gram panchayath	0.00	High Priority	Drinking water Supply	Cancelled	PRED	2017-18	0.00	Tiptur
655	Tumkur	Pavagada	Model Estimate for Providiing Installing and Commissioning fully automatic Stainless stell body 1000 LPH Water Purification Plant (RO+UF) with O&M for 5 years as per BIS Standards on single	0.00	High Priority	Drinking water Supply	Cancelled	PRED	2017-18	0.00	Pavagada
656	Tumkur	Pavagada	Drinking water RO plant at Chinnamanahalli Bhovi calony village of pavagada taluk	0.00	High Priority	Drinking water Supply	Cancelled	PRED	2017-18	0.00	Pavagada
657	Tumkur	Tumkur	For the Drinking water supply to Govt. LPS School at Dananayakanapura Hirehalli Gram Panchayath Tumkur Taluk	0.00	High Priority	Drinking water Supply	Cancelled	PWD	2017-18	0.00	Tumkur rural
658	Tumkur	Tumkur	Providing RO Plant to Kallahalli	0.00	High Priority	Drinking water Supply	Cancelled	PWD	2017-18	0.00	Tumkur rural
659	Tumkur	Madhugiri	Providing Mini RO Plant at Banagaranahalli Village Grama Panchayat Dodderi Hobali Madhugiri Tq	0.00	High Priority	Drinking water Supply	Cancelled	Nirmithi Kendra	2021-22	0.00	Madhugiri
660	Tumkur	Sira	Installation of water supply line at kallahalli of Handikunte grama Panchayat Sira Tq	0.00	High Priority	Drinking water Supply	Cancelled	PWD	2017-18	0.00	Sira
661	Tumkur	Sira	Installation of water supply line at Chitradevara layout of Gowdagere grama Panchayat Sira Tq	0.00	High Priority	Drinking water Supply	Cancelled	PWD	2017-18	0.00	Sira
662	Tumkur	Sira	Repair work of water supply pipeline at J.Hosahalli Gowdagere Gram Panchayath Sira Tq	0.00	High Priority	Drinking water Supply	Cancelled	PWD	2017-18	0.00	Sira
663	Tumkur	Tumkur	For the Drinking water supply to Govt. LPS School at Kowthamaranahalli Haraluru Gram Panchayath Tumkur Taluk	0.00	High Priority	Drinking water Supply	Cancelled	PWD	2017-18	0.00	Tumkur rural
664	Tumkur	Chikkanayakanahalli	For the construction work of Pipe kalvart (Near Sy.No.12) towards from Chikkarampura to Kondli cross road	0.00	High Priority	Drinking water Supply	Cancelled	PRED	2017-18	0.00	Chikkanayakanahalli
665	Tumkur	Pavagada	For the construction work of Pipe line & Sisten at CR palya Gujjanagudu grampanchayath Pavagada taluk	0.00	High Priority	Drinking water Supply	Cancelled	PRED	2017-18	0.00	Pavagada
666	Tumkur	Tumkur	Providing RO Plant to Dinnepalaya	0.00	High Priority	Drinking water Supply	Cancelled	PWD	2017-18	0.00	Tumkur rural
667	Tumkur	Pavagada	Model Estimate for Providiing Installing and Commissioning fully automatic Stainless stell body 1000 LPH Water Purification Plant (RO+UF) with O&M for 5 years as per BIS Standards on single	0.00	High Priority	Drinking water Supply	Cancelled	PRED	2017-18	0.00	Pavagada
668	Tumkur	Tumkur	For the Drinking water supply to Govt. LPS School at Lingapura Obalapura Gram Panchayath Tumkur Taluk	0.00	High Priority	Drinking water Supply	Cancelled	PWD	2017-18	0.00	Tumkur rural
669	Tumkur	Gubbi	For the repair work of top of 01 room of School GLPS at Guddada Obalapura hatti	0.00	High Priority	Education	Cancelled	PWD	2017-18	0.00	Gubbi



SL. No.	District	Block/Taluk	Project Name	Amount Sanctioned (in Lakhs)	Priority (High Priority / Other Priority)	Sector	Project Status	Implemented Agency	Financial Year (ADM Approved F.Y)	Amount released in Lakhs	Vidhana Sabha Kshetra
670	Tumkur	Chikkanaya kanahalli	construction of Compound of gynabarathi high school vidyanagar Chikkanayakanahalli taluk	0.00	High Priority	Education	Cancelled	PRED	2017-18	0.00	Chikkanayakanahalli
671	Tumkur	Chikkanaya kanahalli	For the repair work of LPS school at Godekere Gollarahatti village	0.00	High Priority	Education	Cancelled	PRED	2020-21	0.00	Chikkanayakanahalli
672	Tumkur	Chikkanaya kanahalli	For the repair work of LPS school building at Gantenahalli village	0.00	High Priority	Education	Cancelled	PRED	2020-21	0.00	Chikkanayakanahalli
673	Tumkur	Turuvekere	construction of Roof & toilet of Devanayakanahalli primary school of Mutthugadahalli gram panchayath	0.00	High Priority	Education	Cancelled	PRED	2017-18	0.00	Turuvekere
674	Tumkur	Tumkur	Repair of classroom & additional toilet & repair work government primary school Hodekallu village Maidala gram panchayath	0.00	High Priority	Education	Cancelled	PRED	2017-18	0.00	Tumkur rural
675	Tumkur	Tumkur	construction of additional classroom & toilet compund of government schoolDananayakanapura village	0.00	High Priority	Education	Cancelled	PRED	2017-18	0.00	Tumkur rural
676	Tumkur	Turuvekere	Construction of 03 rooms at Government primary school aijanahalli	0.00	High Priority	Education	Cancelled	PRED	2017-18	0.00	Turuvekere
677	Tumkur	Sira	For the repair work of class room of Govt. school at Maddakkanahalli Sira Taluk	0.00	High Priority	Education	Cancelled	PRED	2020-21	0.00	Sira
678	Tumkur	Kunigal	Construction of Anganawadi building at Chikkahonne Gowdanapalya of Teradakuppe Panchayat Kunigal Taluk	0.00	High Priority	Education	Cancelled	PRED	2017-18	0.00	Kunigal
679	Tumkur	Sira	For the repair work of class room of Govt. LPS at Honnenahalli Sira Taluk	0.00	High Priority	Education	Cancelled	PRED	2020-21	0.00	Sira
680	Tumkur	Gubbi	school Toilet and Drinking water repair work of School GLPS at Kanchiganahalli	0.00	High Priority	Education	Cancelled	PWD	2017-18	0.00	Gubbi
681	Tumkur	Turuvekere	paint & repair work of aganawadi of thalekere thalekere gram panchayath	0.00	High Priority	Education	Cancelled	PRED	2017-18	0.00	Turuvekere
682	Tumkur	Tumkur	Repair of roof classroom & additional toilet & Compound government primary school maidala village Maidala gram panchayath	0.00	High Priority	Education	Cancelled	PRED	2017-18	0.00	Tumkur rural
683	Tumkur	Sira	repiar work of Chennenahalli primary school of chennenahalli gram panchayath sira taluk	0.00	High Priority	Education	Cancelled	PRED	2020-21	0.00	Sira
684	Tumkur	Gubbi	For the repair work of top of 01 room	0.00	High Priority	Education	Cancelled	PWD	2017-18	0.00	Gubbi
685	Tumkur	Sira	For the construction of Anganawadi Building at Saluparahalli village in the Chinnenahalli Gram Panchayath Sira Taluk.	0.00	High Priority	Education	Cancelled	PRED	2017-18	0.00	Sira



SL. No.	District	Block/Taluk	Project Name	Amount Sanctioned (in Lakhs)	Priority (High Priority / Other Priority)	Sector	Project Status	Implemented Agency	Financial Year (ADM Apporved F.Y)	Amount released in Lakhs	Vidhana Sabha Kshetra
686	Tumkur	Sira	For the repairing of the H.P.S School Building (02 rooms) at Saluparahalli village in the Chinnenahalli Gram Panchayath Sira Taluk.	0.00	High Priority	Education	Cancelled	PRED	2017-18	0.00	Sira
687	Tumkur	Tumkur	Purchase of Basic facilities at Government empress Girls PU college like Sanitary Napkin Burning machine podium for class room Reading table Desks etc.	0.00	High Priority	Education	Cancelled	Contractor	2017-18	0.00	Tumkur rural
688	Tumkur	Turuvekere	Construction of Washing basin type drinking water unit at Government primary school ajjanahalli	0.00	High Priority	Education	Cancelled	PRED	2017-18	0.00	Turuvekere
689	Tumkur	Chikkanaya kanahalli	For the repair work of Anganawadi building at Banadevarahatti village	0.00	High Priority	Education	Cancelled	PRED	2017-18	0.00	Chikkanayakana halli
690	Tumkur	Kunigal	Construction of Anganawadi building at Hedaghatta of Huthridurga Kunigal Taluk	0.00	High Priority	Education	Cancelled	PRED	2017-18	0.00	Kunigal
691	Tumkur	Sira	For the construction work of Toilet near Govt. school at Maddakkanahalli Sira Taluk	0.00	High Priority	Education	Cancelled	PRED	2020-21	0.00	Sira
692	Tumkur	Chikkanaya kanahalli	For the repair work of Govt. LPS school building at Katamdevarahatti village	0.00	High Priority	Education	Cancelled	PRED	2020-21	0.00	Chikkanayakana halli
693	Tumkur	Sira	For the construction work of Compound for Govt. school at Honnenahalli Sira Taluk	0.00	High Priority	Education	Cancelled	PRED	2020-21	0.00	Sira
694	Tumkur	Sira	For the construction of the H.P.S School Building and 03 rooms at Haldodderi village in the Chinnenahalli Gram Panchayath Sira Taluk.	0.00	High Priority	Education	Cancelled	PRED	2017-18	0.00	Sira
695	Tumkur	Sira	For the construction of Compound and Gate and repairing of the L.P.S School Building at Jodidevarahalli village in the Chinnenahalli Gram Panchayath Sira Taluk.	0.00	High Priority	Education	Cancelled	PRED	2020-21	0.00	Sira
696	Tumkur	Gubbi	school Toilet and Drinking water repair work of School GLPS at Mavinahalli	0.00	High Priority	Education	Cancelled	pwd	2017-18	0.00	Gubbi
697	Tumkur	Sira	Construction of New School room for Higher Primary School in Kotta Village of Kotta Grama Panchayat Sira Tq	0.00	High Priority	Education	Cancelled	Contractor	2017-18	0.00	Sira
698	Tumkur	Tumkur	Construction of class room toilet compund of government higher primary school AK kaval Holakal gram panchayath	0.00	High Priority	Education	Cancelled	PRED	2017-18	0.00	Tumkur rural
699	Tumkur	Tumkur	construction of Roof & additional toilet compund of government schoolmachanahalli village kesarumadu gram panchayath	0.00	High Priority	Education	Cancelled	PRED	2017-18	0.00	Tumkur rural



SL. No.	District	Block/Taluk	Project Name	Amount Sanctioned (in Lakhs)	Priority (High Priority / Other Priority)	Sector	Project Status	Implemented Agency	Financial Year (ADM Apporved F.Y)	Amount released in Lakhs	Vidhana Sabha Kshetra
700	Tumkur	Tumkur	construction of toilet & roof repair work government primary school ajjapanahalli village swandenahalli gram panchayath	0.00	High Priority	Education	Cancelled	PRED	2017-18	0.00	Tumkur rural
701	Tumkur	Gubbi	For the minor repair work of top of 01 room and school Toilet and Drinking water repair work of School GLPS at Kondli cross	0.00	High Priority	Education	Cancelled	PWD	2017-18	0.00	Gubbi
702	Tumkur	Sira	For the construction work of Compound for Anganawadi building at Maddakkanahalli Gollarahatti Sira Taluk	0.00	High Priority	Education	Cancelled	PRED	2020-21	0.00	Sira
703	Tumkur	Chikkanayakanahalli	For the construction of Compound wall of LPS school at Naduvanahalli village	0.00	High Priority	Education	Cancelled	PRED	2020-21	0.00	Chikkanayakana halli
704	Tumkur	Sira	Sri Mallanna Smaraka first grade college compound construction at dodda aladhamara kallambella hobli Sira taluk	0.00	High Priority	Education	Cancelled	PRED	2020-21	0.00	Sira
705	Tumkur	Sira	For the construction work of Toilet near Govt. school at J.Hosahalli Sira Taluk	0.00	High Priority	Education	Cancelled	PRED	2020-21	0.00	Sira
706	Tumkur	Gubbi	For the repair work of top of 01 room	0.00	High Priority	Education	Cancelled	PWD	2017-18	0.00	Gubbi
707	Tumkur	Tumkur	construction of additional classroom & toilet compund of government schoolkallahalli village kesarumadu gram panchayath	0.00	High Priority	Education	Cancelled	PRED	2017-18	0.00	Tumkur rural
708	Tumkur	Sira	For the construction of School Building and Compound wall of the H.P.S School at Bramhasandra village in the Chinnenahalli Gram Panchayath Sira Taluk.	0.00	High Priority	Education	Cancelled	PRED	2020-21	0.00	Sira
709	Tumkur	Sira	For the repair work of School room of Govt.Primary School at Tavarekere Village Sira Taluk.	0.00	High Priority	Education	Cancelled	PWD	2017-18	0.00	Sira
710	Tumkur	Tumkur	Repair of toilet & construction of compound government primary school Bychapura village haralur gram panchayath	0.00	High Priority	Education	Cancelled	PRED	2017-18	0.00	Tumkur rural
711	Tumkur	Tiptur	construction of Anganawadi building at chandrapura beligere gram panchayath	0.00	High Priority	Education	Cancelled	PRED	2017-18	0.00	Tiptur
712	Tumkur	Gubbi	For the repair work of top of 02 rooms	0.00	High Priority	Education	Cancelled	PWD	2017-18	0.00	Gubbi
713	Tumkur	Kunigal	Repair work of Higher Primary School at Nagasandra Panchayat Kunigal Taluk	0.00	High Priority	Education	Cancelled	PRED	2017-18	0.00	Kunigal



SL. No.	District	Block/Taluk	Project Name	Amount Sanctioned (in Lakhs)	Priority (High Priority / Other Priority)	Sector	Project Status	Implemented Agency	Financial Year (ADM Apporved F.Y)	Amount released in Lakhs	Vidhana Sabha Kshetra
714	Tumkur	Gubbi	school Toilet and Drinking water repair work of School GHPS at Musakondli	0.00	High Priority	Education	Cancelled	PWD	2017-18	0.00	Gubbi
715	Tumkur	Sira	For the construction work of Compound for Govt. school at J.Hosahalli Sira Taluk	0.00	High Priority	Education	Cancelled	PRED	2020-21	0.00	Sira
716	Tumkur	Gubbi	school Toilet and Drinking water repair work of School GLPS at Moodalapalya	0.00	High Priority	Education	Cancelled	PWD	2017-18	0.00	Gubbi
717	Tumkur	Sira	For the repair work of class room of Govt. LPS at Maddakkanahalli Gollarahatti Sira Taluk	0.00	High Priority	Education	Cancelled	PRED	2020-21	0.00	Sira
718	Tumkur	Tumkur	construction of additional classroom & toilet compund of government schoolNandihalli village	0.00	High Priority	Education	Cancelled	PRED	2017-18	0.00	Tumkur rural
719	Tumkur	Chikkanaya kanahalli	For the Secur construction work of Govt. LPS school at Singapura village	0.00	High Priority	Education	Cancelled	PRED	2017-18	0.00	Chikkanayakana halli
720	Tumkur	Tumkur	repiar work of roof of government school of devarayapatna tumkur city	0.00	High Priority	Education	Cancelled	PRED	2017-18	0.00	Tumkur rural
721	Tumkur	Madhugiri	Anganavadi Building & School compound construction work at Chandragiri village Dodderi Hobali Madhugiri Tq	0.00	High Priority	Education	Cancelled	Nirmithi Kendra	2021-22	0.00	Madhugiri
722	Tumkur	Pavagada	Providing computer to Government High School at Maridasarahalli village	0.00	High Priority	Education	Cancelled	PRED	2022-23	0.00	Pavagada



SL. No.	District	Block/Taluk	Project Name	Amount Sanctioned (in Lakhs)	Priority (High Priority / Other Priority)	Sector	Project Status	Implemented Agency	Financial Year (ADM Approved F.Y)	Amount released in Lakhs	Vidhana Sabha Kshetra
723	Tumkur	Chikkanayakanahalli	For the repair work of Govt. LPS school building at Thimmalapura village	0.00	High Priority	Education	Cancelled	PRED	2020-21	0.00	Chikkanayakanahalli
724	Tumkur	Tiptur	Construction of Echanuru government primary school Echanuru gram panchayath	0.00	High Priority	Education	Cancelled	PRED	2017-18	0.00	Tiptur
725	Tumkur	Tumkur	Repair of classroom & construction of compound government primary school Byrasandra village haralur gram panchayath	0.00	High Priority	Education	Cancelled	PRED	2017-18	0.00	Tumkur rural
726	Tumkur	Chikkanayakanahalli	Construction of compound of government first grade college of chikkanayakanahalli	0.00	High Priority	Education	Cancelled	PRED	2017-18	0.00	Chikkanayakanahalli
727	Tumkur	Sira	For the construction of the Toilet room at H.P.S School Building at Bramhasandra village in the Chinnenahalli Gram Panchayath Sira Taluk.	0.00	High Priority	Education	Cancelled	PRED	2020-21	0.00	Sira
728	Tumkur	Sira	For the repair work of class room of Govt. school at Gomaradahalli Gollarahatti Sira Taluk	0.00	High Priority	Education	Cancelled	PRED	2020-21	0.00	Sira
729	Tumkur	Sira	For the repair work of class room of Govt. High school at Maddakkanahalli Sira Taluk	0.00	High Priority	Education	Cancelled	PRED	2020-21	0.00	Sira
730	Tumkur	Gubbi	school Toilet and Drinking water repair work of School GHPS at Kondli	0.00	High Priority	Education	Cancelled	PWD	2017-18	0.00	Gubbi
731	Tumkur	Kunigal	Construction of compound wall at mahatma Gandhi junior college Kunigal	0.00	High Priority	Education	Cancelled	PRED	2017-18	0.00	Kunigal



SL. No.	District	Block/Taluk	Project Name	Amount Sanctioned (in Lakhs)	Priority (High Priority / Other Priority)	Sector	Project Status	Implemented Agency	Financial Year (ADM Apporved F.Y)	Amount released in Lakhs	Vidhana Sabha Kshetra
732	Tumkur	Sira	For the repairing of the Govt. Higher Primary School Building (for repairing of 02 rooms) at Jodidevarahalli village in the Chinnenahalli Gram Panchayath Sira Taluk.	0.00	High Priority	Education	Cancelled	PRED	2020-21	0.00	Sira
733	Tumkur	Chikkanaya kanahalli	For the repair work of LPS school building at Syed Hosahalli Thimmanahalli GP	0.00	High Priority	Education	Cancelled	PRED	2017-18	0.00	Chikkanayakana halli
734	Tumkur	Sira	For the repair work of class room of Govt. LPS at J.Hosahalli Sira Taluk	0.00	High Priority	Education	Cancelled	PRED	2020-21	0.00	Sira
735	Tumkur	Sira	For the repair work of class room of Govt. LPS at Badakanahalli Sira Taluk	0.00	High Priority	Education	Cancelled	PRED	2020-21	0.00	Sira
736	Tumkur	Chikkanaya kanahalli	construction work of Godekere gollarahatti school building of shettikere hobli chikkanayakanahalli taluk	0.00	High Priority	Education	Cancelled	PRED	2020-21	0.00	Chikkanayakana halli
737	Tumkur	Gubbi	For the repair work of top of 02 rooms	0.00	High Priority	Education	Cancelled	PWD	2017-18	0.00	Gubbi
738	Tumkur	Madhugiri	Providing RO Plant & Construction toilet at Govt School premises Chikkadalavatta village I.D halli hobali Madhugiri Tq	0.00	High Priority	Education	Cancelled	Nirmithi Kendra	2022-23	0.00	Madhugiri
739	Tumkur	Gubbi	For the minor repair work of top of 02 rooms of School GHPS at Harenahalli	0.00	High Priority	Education	Cancelled	PWD	2017-18	0.00	Gubbi
740	Tumkur	Chikkanaya kanahalli	For the repair work of High school building at Yalanadu village	0.00	High Priority	Education	Cancelled	PRED	2020-21	0.00	Chikkanayakana halli



SL. No.	District	Block/Taluk	Project Name	Amount Sanctioned (in Lakhs)	Priority (High Priority / Other Priority)	Sector	Project Status	Implemented Agency	Financial Year (ADM Approved F.Y)	Amount released in Lakhs	Vidhana Sabha Kshetra
741	Tumkur	Sira	For the construction of Anganawadi Building at Dasarahalli village in the Chinnenahalli Gram Panchayath Sira Taluk.	0.00	High Priority	Education	Cancelled	PRED	2020-21	0.00	Sira
742	Tumkur	Chikkanaya kanahalli	Construction of Roof of meeting hall of Government first grade college of chikkanayakanahalli	0.00	High Priority	Education	Cancelled	PRED	2017-18	0.00	Chikkanayakanahalli
743	Tumkur	Turuvekere	Construction of Toilet at government high school of Ajjanahalli	0.00	High Priority	Education	Cancelled	PRED	2017-18	0.00	Turuvekere
744	Tumkur	Sira	For the repairing of the H.P.S School Building at Bramhasandra village in the Chinnenahalli Gram Panchayath Sira Taluk.	0.00	High Priority	Education	Cancelled	PRED	2020-21	0.00	Sira
745	Tumkur	Sira	For the construction work of Toilet near Govt. school at Kumbarahalli Sira Taluk	0.00	High Priority	Education	Cancelled	PRED	2020-21	0.00	Sira
746	Tumkur	Gubbi	For the repair work of top of 01 room	0.00	High Priority	Education	Cancelled	PWD	2017-18	0.00	Gubbi
747	Tumkur	Chikkanaya kanahalli	construction work of Annepalya primary school building of kandikere hobli chikkanayakanahalli taluk	0.00	High Priority	Education	Cancelled	PRED	2020-21	0.00	Chikkanayakanahalli
748	Tumkur	Gubbi	For the repair work of top of 02 rooms	0.00	High Priority	Education	Cancelled	PWD	2017-18	0.00	Gubbi
749	Tumkur	Chikkanaya kanahalli	For the construction of Compound wall to Govt. PU college at Katrikehali village	0.00	High Priority	Education	Cancelled	PRED	2020-21	0.00	Chikkanayakanahalli



SL. No.	District	Block/Taluk	Project Name	Amount Sanctioned (in Lakhs)	Priority (High Priority / Other Priority)	Sector	Project Status	Implemented Agency	Financial Year (ADM Apporved F.Y)	Amount released in Lakhs	Vidhana Sabha Kshetra
750	Tumkur	Sira	For the construction of Compound and Gate and repairing of the School Building at Dasarahalli village in the Chinnenahalli Gram Panchayath Sira Taluk.	0.00	High Priority	Education	Cancelled	PRED	2020-21	0.00	Sira
751	Tumkur	Tumkur	Repair work of class room of government school Kowthamaranahalli village	0.00	High Priority	Education	Cancelled	PRED	2017-18	0.00	Tumkur rural
752	Tumkur	Chikkanaya kanahalli	For the repair work of LPS school building at Thimmanahalli village	0.00	High Priority	Education	Cancelled	PRED	2020-21	0.00	Chikkanayakana halli
753	Tumkur	Chikkanaya kanahalli	For the repair work of Govt. LPS school building at Kodihalli village	0.00	High Priority	Education	Cancelled	PRED	2020-21	0.00	Chikkanayakana halli
754	Tumkur	Gubbi	school Toilet and Drinking water repair work of School GLPS at Yemmedoddi	0.00	High Priority	Education	Cancelled	PWD	2017-18	0.00	Gubbi
755	Tumkur	Sira	For the construction work of Compound for Govt. school at Buddajjanahatti Sira Taluk	0.00	High Priority	Education	Cancelled	PRED	2020-21	0.00	Sira
756	Tumkur	Chikkanaya kanahalli	For the repair work of Anganawadi building at Sondenahalli village	0.00	High Priority	Education	Cancelled	PRED	2017-18	0.00	Chikkanayakana halli
757	Tumkur	Chikkanaya kanahalli	Construction of kitchen of Government primary school of Bavanahalli village of honnebagi gram panchayath chikkanayakanahalli taluk	0.00	High Priority	Education	Cancelled	PRED	2017-18	0.00	Chikkanayakana halli
758	Tumkur	Sira	For the repair work of class room of Govt. LPS at Maddakkanahalli Sira Taluk	0.00	High Priority	Education	Cancelled	PRED	2020-21	0.00	Sira



SL. No.	District	Block/Taluk	Project Name	Amount Sanctioned (in Lakhs)	Priority (High Priority / Other Priority)	Sector	Project Status	Implemented Agency	Financial Year (ADM Apporved F.Y)	Amount released in Lakhs	Vidhana Sabha Kshetra
759	Tumkur	Sira	For the construction of the Anganawadi Building at Bramhasandra village in the Chinnenahalli Gram Panchayath Sira Taluk.	0.00	High Priority	Education	Cancelled	PRED	2020-21	0.00	Sira
760	Tumkur	Sira	Construction of New School room for Higher Primary School in Badakanahalli Village of Gowdagere Grama Panchayat Sira Tq	0.00	High Priority	Education	Cancelled	Nirmithi Kendra	2017-18	0.00	Sira
761	Tumkur	Turuvekere	construction of school compound at premises of government higher primary school of ajjanahalli	0.00	High Priority	Education	Cancelled	PRED	2017-18	0.00	Turuvekere
762	Tumkur	Gubbi	For the repair work of top of 02 rooms of School GLPS at Guddada Obalapura	0.00	High Priority	Education	Cancelled	PWD	2017-18	0.00	Gubbi
763	Tumkur	Tumkur	construction of additional toilet & roof repair work government primary school halugondanahalli village	0.00	High Priority	Education	Cancelled	PRED	2017-18	0.00	Tumkur rural
764	Tumkur	Kunigal	Repair work of Govt school at Honnegowdanahalli of Bhagenahalli Panchayat	0.00	High Priority	Education	Cancelled	PRED	2017-18	0.00	Kunigal
765	Tumkur	Kunigal	construction of additional class room drinking water supply & others at government primary school gantaganahalli	0.00	High Priority	Education	Cancelled	PRED	2017-18	0.00	Kunigal
766	Tumkur	Tumkur	Karnataka State pollution control Board Tumkur for purchase of pollution measuring equipments.	0.00	High Priority	Environment Preservation and pollution control measures	Cancelled	Contractor	2017-18	0.00	Tumkur city



SL. No.	District	Block/Taluk	Project Name	Amount Sanctioned (in Lakhs)	Priority (High Priority / Other Priority)	Sector	Project Status	Implemented Agency	Financial Year (ADM Apporved F.Y)	Amount released in Lakhs	Vidhana Sabha Kshetra
767	Tumkur	Chikkanaya kanahalli	Providing beds for hospital at primary health care centre	0.00	High Priority	Health care	Cancelled	Contractor	2017-18	0.00	Chikkanayakana halli
768	Tumkur	Chikkanaya kanahalli	Anganawadi School compound repair work at kambalakere vilage	0.00	High Priority	Education	Cancelled	Contractor	2017-18	0.00	Chikkanayakana halli
769	Tumkur	Kunigal	Development work for Road from Naganagalli Road to Dasanapure Kunigal Taluk	0.00	Other Priority	Physical Infrastructure	Cancelled	PRED	2017-18	0.00	Kunigal
770	Tumkur	Chikkanaya kanahalli	For road repair work from Huliya-Sira Road towards Boranakanive	0.00	Other Priority	Physical Infrastructure	Cancelled	PRED	2017-18	0.00	Chikkanayakana halli
771	Tumkur	Tiptur	Road work at thimlapura village kibbanahalli grampanchayath	0.00	Other Priority	Physical Infrastructure	Cancelled	PRED	2017-18	0.00	Tiptur
772	Tumkur	Chikkanaya kanahalli	For the Road repair work Motihalli village	0.00	Other Priority	Physical Infrastructure	Cancelled	PRED	2017-18	0.00	Chikkanayakana halli
773	Tumkur	Tiptur	Road Development work in Harooghatta village Nagaraghatta gram panchayat Tipaturu Tq	0.00	Other Priority	Physical Infrastructure	Cancelled	PRED	2017-18	0.00	Tiptur
774	Tumkur	Chikkanaya kanahalli	Road work from hosahalli road to boothappanagudi of chikkanayakanahalli taluk	0.00	Other Priority	Physical Infrastructure	Cancelled	PRED	2017-18	0.00	Chikkanayakana halli
775	Tumkur	Chikkanaya kanahalli	For the repair work of Katalingeshwara swamy Temple at Bechihatti gollarahalli village	0.00	Other Priority	Physical Infrastructure	Cancelled	PRED	2017-18	0.00	Chikkanayakana halli
776	Tumkur	Tiptur	repair work of gram panchayath building thimlapura village of beligere gram panchayath	0.00	Other Priority	Physical Infrastructure	Cancelled	PRED	2017-18	0.00	Tiptur
777	Tumkur	Turuvekere	paint & repair work of government hospital	0.00	Other Priority	Physical Infrastructure	Cancelled	PRED	2017-18	0.00	Turuvekere




SL. No.	District	Block/Taluk	Project Name	Amount Sanctioned (in Lakhs)	Priority (High Priority / Other Priority)	Sector	Project Status	Implemented Agency	Financial Year (ADM Approved F.Y)	Amount released in Lakhs	Vidhana Sabha Kshetra
778	Tumkur	Kunigal	Construction of Bus Shelter at Kunigal	0.00	Other Priority	Physical Infrastructure	Cancelled	PRED	2017-18	0.00	Kunigal
779	Tumkur	Chikkanaya kanahalli	For the repair work of road towards Barasidlahalli Gerumara	0.00	Other Priority	Physical Infrastructure	Cancelled	PRED	2017-18	0.00	Chikkanayakana halli
780	Tumkur	Tiptur	kuppal hospital repair work kuppal gram panchayath	0.00	Other Priority	Physical Infrastructure	Cancelled	PRED	2017-18	0.00	Tiptur
781	Tumkur	Chikkanaya kanahalli	For the Construction of bridge work at Ward No. 1 towards Sri Mallesh residence to Shivanna residence	0.00	Other Priority	Physical Infrastructure	Cancelled	PRED	2017-18	0.00	Chikkanayakana halli
782	Tumkur	Chikkanaya kanahalli	For the repair work of road towards from Gollarahalli camp to Honnebagi Sy.No. 130/131	0.00	Other Priority	Physical Infrastructure	Cancelled	PRED	2017-18	0.00	Chikkanayakana halli
783	Tumkur	Kunigal	Construction of Bus Shelter at Huliur Durga	0.00	Other Priority	Physical Infrastructure	Cancelled	PRED	2017-18	0.00	Kunigal
784	Tumkur	Chikkanaya kanahalli	For the Road repair work of Bhattarahalli village	0.00	Other Priority	Physical Infrastructure	Cancelled	PRED	2017-18	0.00	Chikkanayakana halli
785	Tumkur	Chikkanaya kanahalli	Road work from Chikkabelavadi to Siddanakatte tank kandikere hobli chikkanayakanahalli taluk	0.00	Other Priority	Physical Infrastructure	Cancelled	PRED	2017-18	0.00	Chikkanayakana halli
786	Tumkur	Chikkanaya kanahalli	For the C.C road construction work towards Theerthapura village to Muthuraya temple	0.00	Other Priority	Physical Infrastructure	Cancelled	PRED	2017-18	0.00	Chikkanayakana halli
787	Tumkur	Tiptur	Road work at chowdlapura village kibbanahalli gram panchayath	0.00	Other Priority	Physical Infrastructure	Cancelled	PRED	2017-18	0.00	Tiptur
788	Tumkur	Kunigal	Development work for Road from SH-33 To Shivarampura	0.00	Other Priority	Physical Infrastructure	Cancelled	PRED	2017-18	0.00	Kunigal
789	Tumkur	Chikkanaya kanahalli	For the road repair work towards Doddarampura Gollarahatti village to L.S. quarry	0.00	Other Priority	Physical Infrastructure	Cancelled	PRED	2017-18	0.00	Chikkanayakana halli
790	Tumkur	Chikkanaya kanahalli	construction of bridge at sy no.101 & 107 at godekere village shettikere hobli chikkanayakanahalli taluk	0.00	Other Priority	Physical Infrastructure	Cancelled	PRED	2017-18	0.00	Chikkanayakana halli
791	Tumkur	Chikkanaya kanahalli	For the road repair work towards Yarehalli Kempamma temple to Karehalli road via Karekalu hole	0.00	Other Priority	Physical Infrastructure	Cancelled	PRED	2017-18	0.00	Chikkanayakana halli
792	Tumkur	Kunigal	Development work for Road from Hiithalahalli to Hoskere at Kempanahalli Grama Panchayat Kunigal Taluk	0.00	Other Priority	Physical Infrastructure	Cancelled	PRED	2017-18	0.00	Kunigal
793	Tumkur	Tiptur	Repair work of Nagaragatta government hospital nagaragatta gram panchayath	0.00	Other Priority	Physical Infrastructure	Cancelled	PRED	2017-18	0.00	Tiptur
794	Tumkur	Kunigal	Development work for Road from SH-33 To Hosahalli Doddi Road.	0.00	Other Priority	Physical Infrastructure	Cancelled	PRED	2017-18	0.00	Kunigal
795	Tumkur	Chikkanaya kanahalli	For the road repair work towards Gollarahalli to Honnebagi link road	0.00	Other Priority	Physical Infrastructure	Cancelled	PRED	2017-18	0.00	Chikkanayakana halli
796	Tumkur	Chikkanaya kanahalli	For road repair work from Huliur-Sira Road towards Saibaba Temple	0.00	Other Priority	Physical Infrastructure	Cancelled	PRED	2017-18	0.00	Chikkanayakana halli



SL. No.	District	Block/Taluk	Project Name	Amount Sanctioned (in Lakhs)	Priority (High Priority / Other Priority)	Sector	Project Status	Implemented Agency	Financial Year (ADM Apporved F.Y)	Amount released in Lakhs	Vidhana Sabha Kshetra
797	Tumkur	Kunigal	Development work for Road from Modur to Hosur of Santhemavathur Panchayat.	0.00	Other Priority	Physical Infrastructure	Cancelled	PRED	2017-18	0.00	Kunigal
798	Tumkur	Kunigal	Development work for Road from Begur Road to Andanaiah houseKunigal Taluk	0.00	Other Priority	Physical Infrastructure	Cancelled	PRED	2017-18	0.00	Kunigal
799	Tumkur	Pavagada	construction of road from CK pura to devarahatti of pavagada taluk	0.00	Other Priority	Physical Infrastructure	Cancelled	PRED	2017-18	0.00	Pavagada
800	Tumkur	Gubbi	Construction toilet & Drynaga in the premises of Shree Eshwara temple Marashettihalli village Gubbi Tq	0.00	High Priority	Sanitation	Cancelled	Nirmithi Kendra	2021-22	0.00	Gubbi
801	Tumkur	Chikkanayakanahalli	For the construction of drainage work at ward No. 2 Thimmanahalli village	0.00	High Priority	Sanitation	Cancelled	PRED	2017-18	0.00	Chikkanayakanahalli
802	Tumkur	Madhugiri	Construction of Innovative Pipeline and Soak Pit (Bio Digester) for Toilet present above the rock at Gutte village Kodigenahalli Hobali Madhugiri Tq	0.00	High Priority	Sanitation	Cancelled	Nirmithi Kendra	2021-22	0.00	Madhugiri
803	Tumkur	Madhugiri	Construction of Innovative Pipeline and Soak Pit (Bio Digester) for Toilet's present above the rock & Pipeline for Drinking Water supply for entire Midigesi village, Madhugiri Tq	0.00	High Priority	Sanitation	Cancelled	Nirmithi Kendra	2022-23	0.00	Madhugiri
804	Tumkur	Tumkur	Drilling of borewell & other Equipments like High mask light Computers Sweing machine at District Prision	0.00	High Priority	Skill development	Cancelled	Contractor	2017-18	0.00	Tumkur rural
805	Tumkur	Tumkur	Providing wheel chair for disabled people	0.00	High Priority	Welfare of Women and Children	Cancelled	Contractor	2017-18	0.00	Tumkur city
806	Tumkur	Turuvekere	Construction of Purified Drinking Water unit (1000 L.P.H) at N.Mavainahalli village, Turuvekere Tq	0.00	High Priority	Drinking water Supply	Cancelled	RWS&S Tumkur	2021-22	0.00	Turuvekere
807	Tumkur	Turuvekere	Construction of building for Purified Drinking Water unit near N.Mavainahalli village, Turuvekere Tq	0.00	High Priority	Drinking water Supply	Cancelled	RWS&S Tumkur	2021-22	0.00	Turuvekere
808	Tumkur	Sira	Repair work of Clasrooms in Government Higher Primary School at Bevinahalli village, Changaavara Gram Panchyath, Sira Tq	0.00	High Priority	Education	Cancelled	PRED, Madhugiri	2017-18	0.00	Sira
809	Tumkur	Sira	Repair work of Clasrooms in Government Higher Primary School at Ujjanakunte village, Tavarekere Gram Panchyath, Sira Tq	0.00	High Priority	Education	Cancelled	PRED, Madhugiri	2017-18	0.00	Sira



SL. No.	District	Block/Taluk	Project Name	Amount Sanctioned (in Lakhs)	Priority (High Priority / Other Priority)	Sector	Project Status	Implemented Agency	Financial Year (ADM Apporved F.Y)	Amount released in Lakhs	Vidhana Sabha Kshetra
810	Tumkur	Sira	Repair work of Classrooms in Government Higher Primary School at Huligere Gollarahatti village, Madaluru Gram Panchyath, Sira Tq	0.00	High Priority	Education	Cancelled	PRED, Madhugiri	2017-18	0.00	Sira
811	Tumkur	Madhugiri	Construction work of Purified Drinking Water Plant at D. Kaimara Village, Dabbehatta gram panchayath, Dodderi hobli, Madhugiri Taluk	0.00	High Priority	Drinking water Supply	Cancelled	Nirmithi kendra	2021-22	0.00	Madhugiri
812	Tumkur	Madhugiri	Construction work of Samudaya Bhavana at Karpenahalli Village, Dodderi hobli, Madhugiri Taluk	0.00	Other Priority	Physical Infrastructure	Cancelled	Nirmithi kendra	2022-23	0.00	Madhugiri
813	Tumkur	Madhugiri	School Compound Construction at Chandragiri Village, Dodderi hobli, Madhugiri Taluk	0.00	High Priority	Education	Cancelled	Nirmithi kendra	2021-22	0.00	Madhugiri
814	Tumkur	Sira	Construction of new Class Room at Government Higher Primary School in Ojugunte Village, Kasaba Hobli, Sira taluk	0.00	High Priority	Education	Cancelled	Nirmithi kendra	2017-18	0.00	Sira
815	Tumkur	Tumkur	Construction work of Second Floor School Building at Siddaganga mata exhibition premises, Tumkur taluk	0.00	High Priority	Education	Cancelled	Nirmithi kendra	2021-22	0.00	Tumkur rural
<b>Total</b>				<b>5318.99</b>						<b>4479.82</b>	

  
 ನೋಡಲ್ ಅಧಿಕಾರಿಗಳು ಡಿ . ಎಂ . ಎಫ್



2015-16 ರಿಂದ 2025-26(ಅಕ್ಟೋಬರ್ ಅಂತ್ಯದವರೆಗೆ) ತುಮಕೂರು ಜಿಲ್ಲಾ ಮಿನಿಜ ಪ್ರತಿಷ್ಠಾನ ಟ್ರಸ್ಟ್ ನ ಅಡಿಯಲ್ಲಿ ಚಿಕ್ಕನಾಯಕನಹಳ್ಳಿ ವಿಧಾನಸಭಾ ಕ್ಷೇತ್ರಕ್ಕೆ ಕೈಗೊಂಡಿರುವ ಕಾಮಗಾರಿಗಳ ವಿವರ.

ರೂ ಲಕ್ಷಗಳಲ್ಲಿ

SL. No.	District	Block/Taluk	Project Name	Amount Sanctioned (in Lakhs)	Priority (High Priority / Other Priority)	Sector	Project Status	Implemented Agency	Contractor	Financial Year (ADM Apporved F.Y)	Amount released in Lakhs	Vidhana Sabha Kshetra
1	Tumkur	Chikkanaya kanahalli	Drinking water supply pipe line to DoddarampuraGollarahatti villages of Thirthapura gram panchayath(Implemented)	4.94	High Priority	Drinking water Supply	Completed	RWS&S	Latha W/o Rajashekarayya	2017-18	4.86	Chikkanayakanahalli
2	Tumkur	Chikkanaya kanahalli	Construction work of Additional ward and purchase of machinery for the hospital at Chikkanayakanahalli Government Hospital	69.00	High Priority	Health care	Completed	Nirmithi Kendra	Nirmithi Kendra	2021-22	69.00	Chikkanayakanahalli
3	Tumkur	Chikkanaya kanahalli	CC Road works at Ballekatte village Doddabidare Gram panchayath Chikkanayakanahalli Tq (NREG Convergent)	10.00	Other Priority	Physical Infrastructure	Completed	PRED, Madhugiri	Sri Shanmukharag ya Nayak	2021-22	8.57	Chikkanayakanahalli
4	Tumkur	Chikkanaya kanahalli	CC Road works at Hosakere village Baraguru Gram panchayath Chikkanayakanahalli Tq (NREG Convergent)	10.00	Other Priority	Physical Infrastructure	Completed	PRED, Madhugiri	Sri K.C. Jagadeesh	2021-22	9.43	Chikkanayakanahalli
5	Tumkur	Chikkanaya kanahalli	CC Road works at Tammadihalli village Yalanadu Gram panchayath Chikkanayakanahalli Tq (NREG Convergent)	10.00	Other Priority	Physical Infrastructure	Completed	PRED, Madhugiri	Sri Praveen J Yadav	2021-22	9.55	Chikkanayakanahalli
6	Tumkur	Chikkanaya kanahalli	CC Road works at Kodihalli village Doddabidare Gram panchayath Chikkanayakanahalli Tq (NREG Convergent)	10.00	Other Priority	Physical Infrastructure	Completed	PRED, Madhugiri	Sri L RajaBhovi	2021-22	9.64	Chikkanayakanahalli
7	Tumkur	Chikkanaya kanahalli	Purchase of Ophthalmic Operating Microscopes & Equipment: A-scan	6.00	High Priority	Health care	Completed	DHO	DHO (Santhosh, Somanahalli)	2021-22	4.98	Chikkanayakanahalli
8	Tumkur	Chikkanaya kanahalli	Pipeline for drinking water from Vajra to Teerthapura village in Chikkanayakanahalli Taluk.	3.00	High Priority	Drinking water Supply	Completed	RWS&S	T.Y. Yogeesh Aradhya	2021-22	2.99	Chikkanayakanahalli
9	Tumkur	Chikkanaya kanahalli	Construction of Anganavadi building at Naduvanahalli (A), Doddenegere gram panchayath, Chikkanayakanahalli Tq (NREG Convergent)	5.00	High Priority	Education	Completed	PRED, Madhugiri	Sri Nagaraju	2021-22	4.99	Chikkanayakanahalli
10	Tumkur	Chikkanaya kanahalli	Construction of Anganavadi building at Doddenegere (A), Doddenegere gram panchayath, Chikkanayakanahalli Tq (NREG Convergent)	5.00	High Priority	Education	Completed	PRED, Madhugiri	Sri. K. Nagaraju	2021-22	4.99	Chikkanayakanahalli
11	Tumkur	Chikkanaya kanahalli	Construction of Anganavadi building at Aralikere, Doddenegere gram panchayath, Chikkanayakanahalli Tq (NREG Convergent)	5.00	High Priority	Education	Completed	PRED, Madhugiri	Sri. K. Nagaraju	2021-22	4.99	Chikkanayakanahalli
12	Tumkur	Chikkanaya kanahalli	Construction of Anganavadi building at Somanahalli village, Godekere gram panchayath, Chikkanayakanahalli Tq (NREG Convergent)	5.00	High Priority	Education	Completed	PRED, Madhugiri	Sri. S.G. Siddaramayya	2021-22	4.85	Chikkanayakanahalli
13	Tumkur	Chikkanaya kanahalli	Construction of Anganavadi building at Bagganahalli village, Godegere gram panchayath, Chikkanayakanahalli Tq (NREG Convergent)	5.00	High Priority	Education	Completed	PRED, Madhugiri	Sri. S.G. Siddaramayya	2021-22	4.86	Chikkanayakanahalli



SL. No	District	Block/Taluk	Project Name	Amount Sanctioned (in Lakhs)	Priority (High Priority / Other Priority)	Sector	Project Status	Implemented Agency	Contractor	Financial Year (ADM Approved F.Y)	Amount released in Lakhs	Vidhana Sabha Kshetra
14	Tumkur	Chikkanaya kanahalli	Repair work of Govt School Building and School Compound at J.C Pura Village, Chikkanayakanahalli taluk	5.00	High Priority	Education	Completed	PRED, Madhugiri	Sri Basavaraju B.R	2022-23	4.91	Chikkanayakanahalli
15	Tumkur	Chikkanaya kanahalli	Anganavadi Building Construction at Pochakatte Village, Huliyaaru Hobali, Chikkanayakanahalli Taluk (NREG Convergent)	5.00	High Priority	Education	Completed	PRED, Madhugiri	Sri Santhosh Kumar	2022-23	5.00	Chikkanayakanahalli
16	Tumkur	Chikkanaya kanahalli	C.C Road Construction at Lakshimpura Village, Handanakere hobli, Chikkanayakanahalli Taluk (NREG Convergent)	10.00	Other Priority	Physical Infrastructure	Completed	PRED, Madhugiri	Sri D. Boregowda	2022-23	9.61	Chikkanayakanahalli
17	Tumkur	Chikkanaya kanahalli	C.C Road Construction at Godekere Village, Shettikere Hobli, Chikkanayakanahalli Taluk (NREG Convergent)	10.00	Other Priority	Physical Infrastructure	Completed	PRED, Madhugiri	Sri Santhosh Kumar	2022-23	9.72	Chikkanayakanahalli
18	Tumkur	Chikkanaya kanahalli	C.C Road Construction at Ballenahalli Village, Shettikere Hobli, Chikkanayakanahalli Taluk (NREG Convergent)	10.00	Other Priority	Physical Infrastructure	Completed	PRED, Madhugiri	Sri D. Boregowda	2022-23	9.74	Chikkanayakanahalli
19	Tumkur	Chikkanaya kanahalli	C.C Road Construction at Kenkere Gollarahatti Village, Huliyaaru Hobli, Chikkanayakanahalli Taluk (NREG Convergent)	10.00	Other Priority	Physical Infrastructure	Completed	PRED, Madhugiri	Sri Santhosh Kumar	2022-23	9.73	Chikkanayakanahalli
20	Tumkur	Chikkanaya kanahalli	Construction of Additional Class rooms for Government Higher Primary School at J.C. Pura Village, Shettikere hobli, Chikkanayakanahalli taluk	22.00	High Priority	Education	Completed	PRED, Madhugiri	Smt. K. Pushpavathi	2022-23	21.97	Chikkanayakanahalli
21	Tumkur	Chikkanaya kanahalli	Providing RO Plant Construction of toilet Skill development work & other Development works at Shree Siddarameshwara temple Godagere village Chikkanayakanahalli TQ	100.00	High Priority	Skill development	On Going	Nirmithi Kendra	Nirmithi Kendra	2021-22	66.66	Chikkanayakanahalli
22	Tumkur	Chikkanaya kanahalli	Renovation & Repair of Govt, General Hospital, Chikkanayakanahalli Taluk	34.50	High Priority	Health care	On Going	DHO	DHO, Tumkur	2021-22	11.50	Chikkanayakanahalli
23	Tumkur	Chikkanaya kanahalli	purchase of required medical instruments to Govt, General Hospital, Chikkanayakanahalli Taluk	60.37	High Priority	Health care	On Going	DHO	DHO, Tumkur	2021-22	20.12	Chikkanayakanahalli
24	Tumkur	Chikkanaya kanahalli	CC Road works at Toremene village Timmalapura Gram panchayath Chikkanayakanahalli Tq (NREG Convergent)	10.00	Other Priority	Physical Infrastructure	Completed	PRED, Madhugiri	Sri Kumarayya Ajjigudde	2021-22	9.32	Chikkanayakanahalli
25	Tumkur	Chikkanaya kanahalli	Construction of Anganavadi building at Nandihalli (A), Timlapura gram panchayath, Chikkanayakanahalli Tq (NREG Convergent)	5.00	High Priority	Education	Completed	PRED, Madhugiri	Sri Praveen J Yadav	2021-22	4.91	Chikkanayakanahalli
26	Tumkur	Chikkanaya kanahalli	Construction of Anganavadi building at Ballenahalli village, Dugudihalli gram panchayath, Chikkanayakanahalli Tq (NREG Convergent)	5.00	High Priority	Education	On Going	PRED, Madhugiri	Ranjitha D.M	2021-22	1.67	Chikkanayakanahalli
27	Tumkur	Chikkanaya kanahalli	Construction of Anganavadi building at Gaanaadal village, Gaanadal gram panchayath, Chikkanayakanahalli Tq (NREG Convergent)	5.00	High Priority	Education	Completed	PRED, Madhugiri	Smt K. Pushpavathi	2021-22	5.00	Chikkanayakanahalli



SL. No.	District	Block/Taluk	Project Name	Amount Sanctioned (in Lakhs)	Priority (High Priority / Other Priority)	Sector	Project Status	Implemented Agency	Contractor	Financial Year (ADM Approved F.Y)	Amount released in Lakhs	Vidhana Sabha Kshetra
28	Tumkur	Chikkanaya kanahalli	Construction of Anganavadi building at Karebaalanahatti village, Dasudi gram panchayath, Chikkanayakanahalli Tq (NREG Convergent)	5.00	High Priority	Education	Completed	PRED, Madhugiri	Smt K. Pushpavathi	2021-22	4.99	Chikkanayakanahalli
29	Tumkur	Chikkanaya kanahalli	Construction of Anganavadi building at Bilikal Gollarahatti, Yalanaadu gram panchayath, Chikkanayakanahalli Tq (NREG Convergent)	5.00	High Priority	Education	On Going	PRED, Madhugiri	Sri Shivakumar T.V	2021-22	1.67	Chikkanayakanahalli
30	Tumkur	Chikkanaya kanahalli	Continued construction of Amrutha School Library building at Badakegudlu Village, Kandikere hobli, Chikkanayakanahalli taluk	5.00	High Priority	Education	Completed	PRED, Madhugiri	Sri Y Madhusudhan	2022-23	4.95	Chikkanayakanahalli
31	Tumkur	Chikkanaya kanahalli	Continued construction of Amrutha School Library building at Dasudi Village, Huliyaaru hobli, Chikkanayakanahalli taluk	5.00	High Priority	Education	Completed	PRED, Madhugiri	Sri T.V. Shivakumar	2022-23	4.64	Chikkanayakanahalli
32	Tumkur	Chikkanaya kanahalli	Continued construction of Amrutha School Library building at Mattigatta Village, Handanakere hobli, Chikkanayakanahalli taluk	5.00	High Priority	Education	Completed	PRED, Madhugiri	Sri Vedamurthy Naik	2022-23	4.97	Chikkanayakanahalli
33	Tumkur	Chikkanaya kanahalli	Anganavadi Building Construction at Sadarahalli A Village, Kandikere gram panchath, Chikkanayakanahalli Taluk (NREG Covergent)	5.00	High Priority	Education	Completed	PRED, Madhugiri	Sri Prasanth C	2022-23	5.00	Chikkanayakanahalli
34	Tumkur	Chikkanaya kanahalli	Anganavadi Building Construction at Malligere Village, Handanakere Hobali, Chikkanayakanahalli Taluk (NREG Covergent)	5.00	High Priority	Education	Completed	PRED, Madhugiri	Sri Vedamurthy Naik	2022-23	4.99	Chikkanayakanahalli
35	Tumkur	Chikkanaya kanahalli	Anganavadi Building Construction at Kamlapura Village, Handanakere Hobali, Chikkanayakanahalli Taluk (NREG Covergent)	5.00	High Priority	Education	Completed	PRED, Madhugiri	Sri Sureshbabu S	2022-23	5.00	Chikkanayakanahalli
36	Tumkur	Chikkanaya kanahalli	Anganavadi Building Construction at Gowdanahalli Village, Dugadihalli gram panchayath, Chikkanayakanahalli Taluk (NREG Covergent)	5.00	High Priority	Education	Completed	PRED, Madhugiri	Sri M.S Lokesh	2022-23	5.00	Chikkanayakanahalli
37	Tumkur	Chikkanaya kanahalli	Anganavadi Building Construction at Hosuru Village, Handanakere Hobali, Chikkanayakanahalli Taluk (NREG Covergent)	5.00	High Priority	Education	Completed	PRED, Madhugiri	Sri Sureshbabu S	2022-23	5.00	Chikkanayakanahalli
38	Tumkur	Chikkanaya kanahalli	Anganavadi Building Construction at Singapura Village, Huliyaaru Hobali, Chikkanayakanahalli Taluk (NREG Covergent)	5.00	High Priority	Education	Completed	PRED, Madhugiri	Sri Praveen J Yadav	2022-23	5.00	Chikkanayakanahalli
39	Tumkur	Chikkanaya kanahalli	Anganavadi Building Construction at Motihalli Village, Koragere gram panchayath, Chikkanayakanahalli Taluk (NREG Covergent)	5.00	High Priority	Education	Completed	PRED, Madhugiri	Sri Santhosh Kumar	2022-23	5.00	Chikkanayakanahalli
40	Tumkur	Chikkanaya kanahalli	Anganavadi Building Construction at Anekatte Village, Kuppuru gram panchayath, Chikkanayakanahalli Taluk (NREG Covergent)	5.00	High Priority	Education	On Going	PRED, Madhugiri	Sri Madhu A.M	2022-23	1.67	Chikkanayakanahalli



SL. No.	District	Block/Taluk	Project Name	Amount Sanctioned (in Lakhs)	Priority (High Priority / Other Priority)	Sector	Project Status	Implemented Agency	Contractor	Financial Year (ADM Approved F.Y)	Amount released in Lakhs	Vidhana Sabha Kshetra
41	Tumkur	Chikkanaya kanahalli	Anganavadi Building Construction at Lakmenahalli Village, Muddenahalli gram panchayath, Chikkanayakanahalli Taluk (NREG Covergent)	15.00	High Priority	Education	Completed	PRED, Madhugiri	Sri Jayanth	2022-23	14.54	Chikkanayakanahalli
42	Tumkur	Chikkanaya kanahalli	C.C Road Construction at Bandrenahalli Village, Handanakere Hobli, Chikkanayakanahalli taluk (NREG Covergent)	10.00	Other Priority	Physical Infrastructure	Completed	PRED, Madhugiri	Sri Chandan M	2022-23	8.70	Chikkanayakanahalli
43	Tumkur	Chikkanaya kanahalli	Anganavadi Building Construction at Honnebagi Village	7.00	High Priority	Education	On Going	PRED, Madhugiri	Sri Basavaraju B.R	2022-23	2.34	Chikkanayakanahalli
44	Tumkur	Chikkanaya kanahalli	Anganavadi Building Construction at Sayad Sabarapalya Village, Huliyaaru hobli	7.00	High Priority	Education	On Going	PRED, Madhugiri	Tender is in process (According to PRED, Madhugiri)	2022-23	2.34	Chikkanayakanahalli
45	Tumkur	Chikkanaya kanahalli	Anganavadi Building Construction at Takkalupalya Village, Handanakere hobli	7.00	High Priority	Education	On Going	PRED, Madhugiri	Tender is in process (According to PRED, Madhugiri)	2022-23	2.34	Chikkanayakanahalli
46	Tumkur	Chikkanaya kanahalli	Anganavadi Building Construction at Honnayanapalya Village, Huliyaaru hobli	7.00	High Priority	Education	On Going	PRED, Madhugiri	Sri Ravi K.B	2022-23	2.34	Chikkanayakanahalli
47	Tumkur	Chikkanaya kanahalli	Anganavadi Building Construction at Sondenahalli Hatti Village, Shettikere hobli	7.00	High Priority	Education	Completed	PRED, Madhugiri	Sri Basavaraju B.R	2022-23	6.87	Chikkanayakanahalli
48	Tumkur	Chikkanaya kanahalli	Anganavadi Building Construction at Kankere Village	7.00	High Priority	Education	Completed	PRED, Madhugiri	Sri Krishnaiah T	2022-23	6.93	Chikkanayakanahalli
49	Tumkur	Chikkanaya kanahalli	Anganavadi Building Construction at Valagerehalli Village, Pattana Panchayathi, Chikkanayakanahalli Taluk	5.00	High Priority	Education	On Going	PRED, Madhugiri	Tender is in process (According to PRED, Madhugiri)	2022-23	1.68	Chikkanayakanahalli
50	Tumkur	Chikkanaya kanahalli	Construction of Additional Class rooms for Government Higher Primary School at Kidukanahalli Village, Handanakere hobli, Chikkanayakanahalli taluk	11.00	High Priority	Education	On Going	PRED, Madhugiri	Sri Pradeep R	2022-23	8.25	Chikkanayakanahalli
<b>Total</b>				<b>587.81</b>								<b>447.77</b>

H.C. V.  
ನೋಡಲ್ ಅಧಿಕಾರಿಗಳು ಡಿ . ಎಂ . ಎಫ್