

**ಕರ್ನಾಟಕ ವಿಧಾನ ಪರಿಷತ್ತು**

ಚುಕ್ಕೆ ಗುರುತಿಲ್ಲದ ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ : 1101  
 ಸದಸ್ಯರ ಹೆಸರು : ಡಾ: ಬಿ.ಜಿ. ಪಾಟೀಲ್ (ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಗಳ ಕ್ಷೇತ್ರ)  
 ಉತ್ತರಿಸುವ ದಿನಾಂಕ : 16/12/2025  
 ಉತ್ತರಿಸುವ ಸಚಿವರು : ಮಾನ್ಯ ಪೌರಾಡಳಿತ ಮತ್ತು ಹಜ್ ಸಚಿವರು

| ಕ್ರ.ಸಂ | ಪ್ರಶ್ನೆ   | ಉತ್ತರ  |
|--------|---|--|
| ಅ      | ಕಲಬುರಗಿ ಮತ್ತು ಯಾದಗಿರಿ ಜಿಲ್ಲೆಗಳಲ್ಲಿರುವ ನಗರಸಭೆ ಹಾಗೂ ಪುರಸಭೆಗಳ ಸಂಖ್ಯೆ ಎಷ್ಟು?              | ಕಲಬುರಗಿ ಜಿಲ್ಲೆಯ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ನಗರಸಭೆ-01, ಪುರಸಭೆ-07 ಮತ್ತು ಯಾದಗಿರಿ ಜಿಲ್ಲೆಯ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ನಗರಸಭೆ-03 ಹಾಗೂ ಪುರಸಭೆ-03 ಇರುತ್ತದೆ.  |
| ಆ      | ಕಳೆದ ಎರಡು ವರ್ಷಗಳಲ್ಲಿ ವಿವಿಧ ಯೋಜನೆಗಳಡಿ ನಗರಸಭೆ ಹಾಗೂ ಪುರಸಭೆಗಳಿಗೆ ಬಿಡುಗಡೆಯಾದ ಅನುದಾನವೆಷ್ಟು; | ಕಲಬುರಗಿ ಮತ್ತು ಯಾದಗಿರಿ ಜಿಲ್ಲೆಗಳ ನಗರಸಭೆ ಮತ್ತು ಪುರಸಭೆಗಳಿಗೆ ವಿವಿಧ ಯೋಜನೆಗಳಡಿ ಕಳೆದ 02 ವರ್ಷಗಳಲ್ಲಿ ಬಿಡುಗಡೆಯಾದ ಅನುದಾನದ ವಿವರಗಳನ್ನು ಯೋಜನೆವಾರು ಅನುಬಂಧ-1ರಲ್ಲಿ ನೀಡಲಾಗಿದೆ.  |
| ಇ      | ಬಿಡುಗಡೆಯಾದ ಅನುದಾನದಲ್ಲಿ ಕೈಗೊಂಡಿರುವ ಕಾಮಗಾರಿಗಳು ಯಾವುದು;                                  | ಎಸ್‌ಎಫ್‌ಸಿ ಮುಕ್ತನಿಧಿ:<br>ಕಲಬುರಗಿ ಮತ್ತು ಯಾದಗಿರಿ ಜಿಲ್ಲೆಗಳ ನಗರಸಭೆ ಮತ್ತು ಪುರಸಭೆಗಳಿಗೆ ಕಳೆದ ಎರಡು ವರ್ಷಗಳಲ್ಲಿ ಬಿಡುಗಡೆಯಾದ ಅನುದಾನದಲ್ಲಿ ಕೈಗೊಂಡಿರುವ ಕಾಮಗಾರಿಗಳ ವಿವರವನ್ನು ಹಾಗೂ ಬಾಕಿ ಇರುವ ಕಾಮಗಾರಿಗಳ ವಿವರವನ್ನು ಅನುಬಂಧ-2ರಲ್ಲಿ ನೀಡಲಾಗಿದೆ.    |
| ಈ      | ಪೂರ್ಣಗೊಂಡಿರುವ ಹಾಗೂ ಬಾಕಿ ಇರುವ ಕಾಮಗಾರಿಗಳೆಷ್ಟು? (ವಿವರ ನೀಡುವುದು);                         | ಎಸ್‌ಎಫ್‌ಸಿ ಕುಡಿಯುವ ನೀರು:<br>ಕಲಬುರಗಿ ಮತ್ತು ಯಾದಗಿರಿ ಜಿಲ್ಲೆಗಳ ನಗರಸಭೆ ಮತ್ತು ಪುರಸಭೆಗಳಿಗೆ ಕಳೆದ ಎರಡು ವರ್ಷಗಳಲ್ಲಿ ಬಿಡುಗಡೆಯಾದ ಅನುದಾನದಲ್ಲಿ ಕೈಗೊಂಡಿರುವ ಕಾಮಗಾರಿಗಳ ವಿವರವನ್ನು ಹಾಗೂ ಬಾಕಿ ಇರುವ ಕಾಮಗಾರಿಗಳ ವಿವರವನ್ನು ಅನುಬಂಧ-3ರಲ್ಲಿ ನೀಡಲಾಗಿದೆ. |

ಕೆಲಸದೊಳಗಿರುವ ಮತ್ತು ಆಯಾ ಬಾಗಿಲಿನ ಅಂಚಿನಲ್ಲಿ: ನಗರಸಭೆ ಮತ್ತು ಪುರಸಭೆಗಳಿಗೆ ಕಳೆದ ಎರಡು ವರ್ಷಗಳಲ್ಲಿ ಬಿಡುಗಡೆಯಾದ ಅನುದಾನದಲ್ಲಿ ಕೈಗೊಂಡಿರುವ ಕಾಮಗಾರಿಗಳ ವಿವರವನ್ನು ಹಾಗೂ ಬಾಕಿ ಇರುವ ಕಾಮಗಾರಿಗಳ ವಿವರವನ್ನು ಅನುಬಂಧ-4ರಲ್ಲಿ ನೀಡಲಾಗಿದೆ.

**ಮುಖ್ಯಮಂತ್ರಿಗಳ ಅಮೃತ್ ನಗರೋತ್ಥಾನ ಹಂತ-04:**

ಕಲಬುರಗಿ ಮತ್ತು ಯಾದಗಿರಿ ಜಿಲ್ಲೆಗಳ ನಗರಸಭೆ ಮತ್ತು ಪುರಸಭೆಗಳಿಗೆ ಕಳೆದ ಎರಡು ವರ್ಷಗಳಲ್ಲಿ ಬಿಡುಗಡೆಯಾದ ಅನುದಾನದಲ್ಲಿ ಕೈಗೊಂಡಿರುವ ಕಾಮಗಾರಿಗಳ ವಿವರವನ್ನು ಹಾಗೂ ಬಾಕಿ ಇರುವ ಕಾಮಗಾರಿಗಳ ವಿವರವನ್ನು ಅನುಬಂಧ-5ರಲ್ಲಿ ನೀಡಲಾಗಿದೆ.

**ಸ್ವಚ್ಛ ಭಾರತ್ ಮಿಷನ್ ನಗರ:**

ಕಲಬುರಗಿ ಮತ್ತು ಯಾದಗಿರಿ ಜಿಲ್ಲೆಗಳ ನಗರಸಭೆ ಮತ್ತು ಪುರಸಭೆಗಳಿಗೆ ಕಳೆದ ಎರಡು ವರ್ಷಗಳಲ್ಲಿ ಬಿಡುಗಡೆಯಾದ ಅನುದಾನದಲ್ಲಿ ಕೈಗೊಂಡಿರುವ ಕಾಮಗಾರಿಗಳ ವಿವರವನ್ನು ಹಾಗೂ ಬಾಕಿ ಇರುವ ಕಾಮಗಾರಿಗಳ ವಿವರವನ್ನು ಅನುಬಂಧ-6ರಲ್ಲಿ ನೀಡಲಾಗಿದೆ.

ಸಂಖ್ಯೆ:ನಅಇ 62 ಎಲ್‌ಸಿಕ್ಯೂ 2025

(ರಹೀಂ ಖಾನ್)

ಪೌರಾಡಳಿತ ಮತ್ತು ಹಜ್ ಸಚಿವರು



ಅನುಬಂಧ-01

ಜಿಲ್ಲೆಯ ಹೆಸರು: ಯಾದಗಿರಿ

ರೂ ಲಕ್ಷಗಳಲ್ಲಿ

| ಕ್ರ. ಸಂ | ನಗರಸ್ಥಳೀಯ ಸಂಸ್ಥೆ  | ಎಸ್‌ಎಫ್‌ಸಿ ಮುಕ್ತನಿಧಿ |         |             | ಎಸ್‌ಎಫ್‌ಸಿ ಕುಡಿಯುವ ನೀರು |         |             | ಮುಖ್ಯಮಂತ್ರಿಗಳ ಅಮೃತ ನಗರೋತ್ಥಾನ ಹಂತ-04 |         |             | 15 ನೇ ಹಣಕಾಸು ಆಯೋಗ |         |             | ಸ್ವಚ್ಛ ಭಾರತ್ ಮಿಷನ್ ನಗರ |         |             |
|---------|-------------------|----------------------|---------|-------------|-------------------------|---------|-------------|-------------------------------------|---------|-------------|-------------------|---------|-------------|------------------------|---------|-------------|
|         |                   | ಬಿಡುಗಡೆಯಾದ           |         | ಒಟ್ಟು ಮೊತ್ತ | ಬಿಡುಗಡೆಯಾದ              |         | ಒಟ್ಟು ಮೊತ್ತ | ಬಿಡುಗಡೆಯಾದ                          |         | ಒಟ್ಟು ಮೊತ್ತ | ಬಿಡುಗಡೆಯಾದ        |         | ಒಟ್ಟು ಮೊತ್ತ | ಬಿಡುಗಡೆಯಾದ             |         | ಒಟ್ಟು ಮೊತ್ತ |
|         |                   | 2023-24              | 2024-25 |             | 2023-24                 | 2024-25 |             | 2023-24                             | 2024-25 |             | 2023-24           | 2024-25 |             | 2023-24                | 2024-25 |             |
| 1       | ಯಾದಗಿರಿ ನಗರಸಭೆ    | 178.00               | 145.00  | 323.00      | 8.23                    | 9.44    | 17.67       | 120.00                              | 255.00  | 245.00      | 0.00              | 204.00  | 204.00      | 4.00                   | 383.54  | 387.54      |
| 2       | ಶಹಾಪುರ ನಗರಸಭೆ     | 154.00               | 125.00  | 279.00      | 8.23                    | 9.44    | 17.67       | 387.00                              | 250.00  | 637.00      | 281.48            | 166.00  | 447.48      | 4.00                   | 4.00    | 8.00        |
| 3       | ಸುರಪುರ ನಗರಸಭೆ     | 135.00               | 111.00  | 246.00      | 8.23                    | 9.44    | 17.67       | 115.87                              | 174.01  | 289.88      | 0.00              | 151.50  | 151.50      | 2.00                   | 2.38    | 4.38        |
| 4       | ಗುರುಮೆರಕಲ್ ಪುರಸಭೆ | 52.00                | 43.00   | 95.00       | 5.62                    | 6.00    | 11.62       | 170.00                              | 165.26  | 335.26      | 109.80            | 61.00   | 170.80      | 2.00                   | 2.00    | 4.00        |
| 5       | ಕರ್ಕೇರಾ ಪುರಸಭೆ    | 84.00                | 68.00   | 152.00      | 5.62                    | 6.00    | 11.62       | 0.00                                | 145.92  | 145.92      | 0.00              | 94.50   | 94.50       | 2.00                   | 16.94   | 18.94       |
| 6       | ಕೆಂಭಾವಿ ಪುರಸಭೆ    | 64.00                | 51.00   | 115.00      | 5.62                    | 6.00    | 11.62       | 197.48                              | 91.50   | 288.98      | 0.00              | 71.00   | 71.00       | 2.00                   | 2.00    | 4.00        |
|         | ಒಟ್ಟು             | 667.00               | 543.00  | 1210.00     | 41.55                   | 46.32   | 87.87       | 990.35                              | 1081.69 | 1942.04     | 391.28            | 748.00  | 1139.28     | 16.00                  | 410.86  | 426.86      |

ಜಿಲ್ಲೆಯ ಹೆಸರು: ಕಲಬುರಗಿ

ರೂ ಲಕ್ಷಗಳಲ್ಲಿ

| ಕ್ರ. ಸಂ | ನಗರಸ್ಥಳೀಯ ಸಂಸ್ಥೆ | ಎಸ್‌ಎಫ್‌ಸಿ ಮುಕ್ತನಿಧಿ |         |             | ಎಸ್‌ಎಫ್‌ಸಿ ಕುಡಿಯುವ ನೀರು |         |             | ಮುಖ್ಯಮಂತ್ರಿಗಳ ಅಮೃತ ನಗರೋತ್ಥಾನ ಹಂತ-04 |         |             | 15 ನೇ ಹಣಕಾಸು ಆಯೋಗ |         |             | ಸ್ವಚ್ಛ ಭಾರತ್ ಮಿಷನ್ ನಗರ |         |             |
|---------|------------------|----------------------|---------|-------------|-------------------------|---------|-------------|-------------------------------------|---------|-------------|-------------------|---------|-------------|------------------------|---------|-------------|
|         |                  | ಬಿಡುಗಡೆಯಾದ           |         | ಒಟ್ಟು ಮೊತ್ತ | ಬಿಡುಗಡೆಯಾದ              |         | ಒಟ್ಟು ಮೊತ್ತ | ಬಿಡುಗಡೆಯಾದ                          |         | ಒಟ್ಟು ಮೊತ್ತ | ಬಿಡುಗಡೆಯಾದ        |         | ಒಟ್ಟು ಮೊತ್ತ | ಬಿಡುಗಡೆಯಾದ             |         | ಒಟ್ಟು ಮೊತ್ತ |
|         |                  | 2023-24              | 2024-25 |             | 2023-24                 | 2024-25 |             | 2023-24                             | 2024-25 |             | 2023-24           | 2024-25 |             | 2023-24                | 2024-25 |             |
| 1       | ಶಹಾಬಾದ ನಗರಸಭೆ    | 125.00               | 102.00  | 227.00      | 8.23                    | 9.44    | 17.67       | 0.00                                | 0.00    | 0.00        | 273.00            | 143.50  | 416.50      | 4.00                   | 20.16   | 24.16       |
| 2       | ಆಳಂದ ಪುರಸಭೆ      | 96.00                | 78.00   | 174.00      | 5.62                    | 6.00    | 11.62       | 42.00                               | 0.00    | 42.00       | 209.00            | 110.00  | 319.00      | 2.00                   | 42.75   | 44.75       |
| 3       | ಅಫಜಲಪುರ          | 67.00                | 56.00   | 123.00      | 5.62                    | 6.00    | 11.62       | 0.00                                | 120.00  | 120.00      | 147.00            | 78.00   | 225.00      | 2.00                   | 40.23   | 42.23       |
| 4       | ಚಿತ್ರಪುರ ಪುರಸಭೆ  | 105.00               | 86.00   | 191.00      | 5.62                    | 6.00    | 11.62       | 0.00                                | 0.00    | 0.00        | 221.00            | 115.60  | 336.60      | 2.00                   | 1.11    | 3.11        |
| 5       | ಬಿಂಜೋಳಿ ಪುರಸಭೆ   | 64.00                | 53.00   | 117.00      | 5.62                    | 6.00    | 11.62       | 0.00                                | 0.00    | 0.00        | 134.00            | 71.00   | 205.00      | 2.00                   | 38.90   | 40.90       |
| 6       | ಬೇವರ್ಗಿ ಪುರಸಭೆ   | 68.00                | 56.00   | 124.00      | 5.62                    | 6.00    | 11.62       | 35.08                               | 222.30  | 257.38      | 146.00            | 76.50   | 222.50      | 2.00                   | 13.85   | 15.85       |
| 7       | ನೇಡಂ ಪುರಸಭೆ      | 100.00               | 81.00   | 181.00      | 5.62                    | 6.00    | 11.62       | 249.25                              | 242.00  | 491.25      | 214.00            | 113.00  | 327.00      | 2.00                   | 2.00    | 4.00        |
| 8       | ವಾಡಿ ಪುರಸಭೆ      | 125.00               | 101.00  | 226.00      | 5.62                    | 6.00    | 11.62       | 0.00                                | 100.00  | 100.00      | 0.00              | 0.00    | 0.00        | 2.00                   | 1.00    | 3.00        |
|         | ಒಟ್ಟು            | 750.00               | 613.00  | 1363.00     | 47.57                   | 51.44   | 99.01       | 326.33                              | 684.3   | 1010.63     | 1344.00           | 707.60  | 2051.60     | 18.00                  | 160.00  | 178.00      |

## ABSTRACT REPORT

25/05-02

## SFC UNTIED PROGRAMME

Rs. in Lakhs

| SL.NO | District   | Name Of the Town | ULB Type | Year    | Grants Allocation | Grants Released | Expenditure | Total Approved Works | Completed Works | Works Started/Ongoing | Under Tender Process/Tender to be Invited |
|-------|------------|------------------|----------|---------|-------------------|-----------------|-------------|----------------------|-----------------|-----------------------|---|
| 1     | Kalaburagi | Afzalpura        | TMC      | 2023-24 | 67.00             | 60.40           | 49.75       | 14                   | 10              | 4                     | 0   |
| 2     | Kalaburagi | Aland            | TMC      | 2023-24 | 96.00             | 82.20           | 64.52       | 13                   | 6               | 7                     | 0   |
| 3     | Kalaburagi | Chincholi        | TMC      | 2023-24 | 64.00             | 55.00           | 52.53       | 14                   | 13              | 1                     | 0   |
| 4     | Kalaburagi | Chittapura       | TMC      | 2023-24 | 105.00            | 90.00           | 75.06       | 10                   | 8               | 2                     | 0   |
| 5     | Kalaburagi | Jewargi          | TMC      | 2023-24 | 68.00             | 57.80           | 51.45       | 13                   | 10              | 3                     | 0   |
| 6     | Kalaburagi | Sedam            | TMC      | 2023-24 | 100.00            | 85.60           | 38.74       | 10                   | 8               | 2                     | 0   |
| 7     | Kalaburagi | Shahabad         | CMC      | 2023-24 | 125.00            | 109.20          | 99.88       | 15                   | 15              | 0                     | 0   |
| 8     | Kalaburagi | Wadi             | TMC      | 2023-24 | 125.00            | 125.00          | 86.43       | 34                   | 27              | 7                     | 0   |
|       |            |                  |          | Total   | 750.00            | 665.20          | 518.36      | 123                  | 97              | 26                    | 0   |
| 1     | Yadgir     | Gurumatkal       | TMC      | 2023-24 | 52.00             | 44.20           | 36.23       | 12                   | 9               | 3                     | 0   |
| 2     | Yadgir     | Kakkera          | TMC      | 2023-24 | 84.00             | 84.00           | 75.38       | 26                   | 25              | 1                     | 0   |
| 3     | Yadgir     | Kembhavi         | TMC      | 2023-24 | 64.00             | 64.00           | 55.56       | 26                   | 23              | 3                     | 0   |
| 4     | Yadgir     | Shahapura        | CMC      | 2023-24 | 154.00            | 138.40          | 126.00      | 20                   | 20              | 0                     | 0   |
| 5     | Yadgir     | Shorapura        | CMC      | 2023-24 | 135.00            | 115.80          | 114.17      | 9                    | 9               | 0                     | 0   |
| 6     | Yadgir     | Yadgir           | CMC      | 2023-24 | 178.00            | 152.20          | 145.14      | 12                   | 11              | 1                     | 0   |
|       |            |                  |          | Total   | 667.00            | 598.60          | 552.47      | 105                  | 97              | 8                     | 0   |

# ABSTRACT REPORT

## SFC UNTIED PROGRAMME

Rs. in Lakhs

| SL.NO | District   | Name Of the Town | ULB Type | Year    | Grants Allocation | Grants Released | Expenditure | Total Approved Works | Completed Works | Works Started/Ongoing | Under Tender Process,Tender to be Invited |
|-------|------------|------------------|----------|---------|-------------------|-----------------|-------------|----------------------|-----------------|-----------------------|---|
| 1     | Kalaburagi | Afzalpura        | TMC      | 2024-25 | 56.00             | 48.80           | 36.17       | 13                   | 6               | 7                     | 0   |
| 2     | Kalaburagi | Aland            | TMC      | 2024-25 | 78.00             | 64.20           | 46.32       | 10                   | 5               | 4                     | 1   |
| 3     | Kalaburagi | Chincholi        | TMC      | 2024-25 | 53.00             | 43.40           | 30.46       | 15                   | 9               | 6                     | 0   |
| 4     | Kalaburagi | Chittapura       | TMC      | 2024-25 | 86.00             | 71.00           | 60.36       | 11                   | 8               | 3                     | 0   |
| 5     | Kalaburagi | Jewargi          | TMC      | 2024-25 | 56.00             | 45.80           | 14.34       | 14                   | 4               | 10                    | 0   |
| 6     | Kalaburagi | Sedam            | TMC      | 2024-25 | 81.00             | 66.60           | 36.62       | 13                   | 13              | 0                     | 0   |
| 7     | Kalaburagi | Shahabad         | CMC      | 2024-25 | 102.00            | 89.40           | 82.12       | 11                   | 10              | 1                     | 0   |
| 8     | Kalaburagi | Wadi             | TMC      | 2024-25 | 101.00            | 101.00          | 43.61       | 21                   | 13              | 5                     | 3   |
|       |            |                  |          | Total   | 613.00            | 530.20          | 350.00      | 108                  | 68              | 36                    | 4   |
| 1     | Yadgir     | Gurumatkal       | TMC      | 2024-25 | 43.00             | 35.20           | 32.87       | 9                    | 8               | 1                     | 0   |
| 2     | Yadgir     | Kakkera          | TMC      | 2024-25 | 68.00             | 68.00           | 31.95       | 28                   | 27              | 1                     | 0   |
| 3     | Yadgir     | Kembhavi         | TMC      | 2024-25 | 51.00             | 51.00           | 37.71       | 31                   | 25              | 6                     | 0   |
| 4     | Yadgir     | Shahapura        | CMC      | 2024-25 | 125.00            | 109.40          | 91.91       | 15                   | 14              | 1                     | 0   |
| 5     | Yadgir     | Shorapura        | CMC      | 2024-25 | 111.00            | 91.20           | 84.69       | 10                   | 10              | 0                     | 0   |
| 6     | Yadgir     | Yadgir           | CMC      | 2024-25 | 145.00            | 119.20          | 107.82      | 14                   | 12              | 2                     | 0   |
|       |            |                  |          | Total   | 543.00            | 474.00          | 386.95      | 107                  | 96              | 11                    | 0   |

# ABSTRACT REPORT

## SFC Drinking Water PROGRAMME

Rs. in Lakhs

| SL.NO | District   | Name Of the Town | ULB Type | Year    | Grants Allocation | Grants Released | Expenditure | Total Approved Works | Completed Works | Works Started/Ongoing | Under Tender Process/Tender to be Invited |
|-------|------------|------------------|----------|---------|-------------------|-----------------|-------------|----------------------|-----------------|-----------------------|---|
| 1     | Kalaburagi | Afzalpura        | TMC      | 2023-24 | 5.62              | 5.62            | 3.18        | 3                    | 2               | 1                     | 0   |
| 2     | Kalaburagi | Aland            | TMC      | 2023-24 | 5.62              | 5.62            | 5.32        | 2                    | 2               | 0                     | 0   |
| 3     | Kalaburagi | Chincholi        | TMC      | 2023-24 | 5.62              | 5.62            | 5.61        | 3                    | 3               | 0                     | 0   |
| 4     | Kalaburagi | Chittapura       | TMC      | 2023-24 | 5.62              | 5.62            | 3.59        | 6                    | 5               | 1                     | 0   |
| 5     | Kalaburagi | Jewargi          | TMC      | 2023-24 | 5.62              | 5.62            | 5.09        | 3                    | 3               | 0                     | 0   |
| 6     | Kalaburagi | Sedam            | TMC      | 2023-24 | 5.62              | 5.62            | 5.22        | 3                    | 3               | 0                     | 0   |
| 7     | Kalaburagi | Shahabad         | CMC      | 2023-24 | 8.23              | 8.23            | 8.76        | 3                    | 3               | 0                     | 0   |
| 8     | Kalaburagi | Wadi             | TMC      | 2023-24 | 5.62              | 5.62            | 5.16        | 3                    | 3               | 0                     | 0   |
|       |            |                  |          | Total   | 47.57             | 47.57           | 41.93       | 26                   | 24              | 2                     | 0   |
| 1     | Yadgir     | Gurumatkal       | TMC      | 2023-24 | 5.62              | 5.62            | 4.16        | 4                    | 4               | 0                     | 0   |
| 2     | Yadgir     | Kakkera          | TMC      | 2023-24 | 5.62              | 5.62            | 4.81        | 4                    | 4               | 0                     | 0   |
| 3     | Yadgir     | Kembhavi         | TMC      | 2023-24 | 5.62              | 5.62            | 4.42        | 3                    | 3               | 0                     | 0   |
| 4     | Yadgir     | Shahapura        | CMC      | 2023-24 | 8.23              | 8.23            | 6.84        | 3                    | 3               | 0                     | 0   |
| 5     | Yadgir     | Shorapura        | CMC      | 2023-24 | 8.23              | 8.23            | 8.29        | 4                    | 4               | 0                     | 0   |
| 6     | Yadgir     | Yadgir           | CMC      | 2023-24 | 8.23              | 8.23            | 6.08        | 7                    | 7               | 0                     | 0   |
|       |            |                  |          | Total   | 41.55             | 41.55           | 34.61       | 25                   | 25              | 0                     | 0   |



## ABSTRACT REPORT

## SFC Drinking Water PROGRAMME

Rs. in Lakhs

| SL.NO | District   | Name Of the Town | ULB Type | Year         | Grants Allocation | Grants Released | Expenditure  | Total Approved Works | Completed Works | Works Started/Ongoing | Under Tender Process/Tender to be Invited |
|-------|------------|------------------|----------|--------------|-------------------|-----------------|--------------|----------------------|-----------------|-----------------------|---|
| 1     | Kalaburagi | Afzalpura        | TMC      | 2024-25      | 6.00              | 6.00            | 1.36         | 4                    | 1               | 3                     | 0   |
| 2     | Kalaburagi | Aland            | TMC      | 2024-25      | 6.00              | 6.00            | 0.00         | 5                    | 0               | 0                     | 5   |
| 3     | Kalaburagi | Chincholi        | TMC      | 2024-25      | 6.00              | 6.00            | 0.81         | 7                    | 1               | 1                     | 5   |
| 4     | Kalaburagi | Chittapura       | TMC      | 2024-25      | 6.00              | 6.00            | 0.00         | 6                    | 0               | 0                     | 6   |
| 5     | Kalaburagi | Jewargi          | TMC      | 2024-25      | 6.00              | 6.00            | 0.00         | 6                    | 0               | 4                     | 2   |
| 6     | Kalaburagi | Sedam            | TMC      | 2024-25      | 6.00              | 6.00            | 0.00         | 3                    | 0               | 2                     | 1   |
| 7     | Kalaburagi | Shahabad         | CMC      | 2024-25      | 9.44              | 9.44            | 6.00         | 4                    | 4               | 0                     | 0   |
| 8     | Kalaburagi | Wadi             | TMC      | 2024-25      | 6.00              | 6.00            | 0.00         | 4                    | 4               | 0                     | 0   |
|       |            |                  |          | <b>Total</b> | <b>51.44</b>      | <b>51.44</b>    | <b>8.17</b>  | <b>39</b>            | <b>10</b>       | <b>10</b>             | <b>19</b>                                 |
| 1     | Yadgir     | Gurumatkal       | TMC      | 2024-25      | 6.00              | 6.00            | 2.53         | 3                    | 2               | 1                     | 0   |
| 2     | Yadgir     | Kakkeri          | TMC      | 2024-25      | 6.00              | 6.00            | 1.41         | 4                    | 1               | 1                     | 2   |
| 3     | Yadgir     | Kembhavi         | TMC      | 2024-25      | 6.00              | 6.00            | 1.47         | 6                    | 3               | 3                     | 0   |
| 4     | Yadgir     | Shahapura        | CMC      | 2024-25      | 9.44              | 9.44            | 3.39         | 3                    | 2               | 0                     | 1   |
| 5     | Yadgir     | Shorapura        | CMC      | 2024-25      | 9.44              | 9.44            | 4.38         | 3                    | 2               | 0                     | 1   |
| 6     | Yadgir     | Yadgir           | CMC      | 2024-25      | 9.44              | 9.44            | 3.65         | 3                    | 1               | 0                     | 2   |
|       |            |                  |          | <b>Total</b> | <b>46.32</b>      | <b>46.32</b>    | <b>16.83</b> | <b>22</b>            | <b>11</b>       | <b>5</b>              | <b>6</b>                                  |

~~ಯೋಜನಾಧಿಕಾರಿ~~  
ಸಗರ ಬಡಕನ ನಿರ್ಮೂಲನಾ ಕೋಶ  
~~ಪೌರಾದಾಯಕ ನಿರ್ದೇಶಾಲಯ~~  
~~ಪೋಷಣೆಯುಂ ಪಾಲ್ಗೊಳ್ಳುವ ಮಹಡಿ~~  
~~ದಾ|| ಬಿ.ಆರ್. ಅಂಬೇಡ್ಕರ್ ಬೀದಿ~~

# Workwise Progress of SFC UNTIED 2023-24 Report

2023-24 -2

| S.No | DistrictName | UlbName   | Sector Name        | Work Name   | Rs. in Lakhs  |                  |                |
|------|--------------|-----------|--------------------|---|---------------|------------------|----------------|
|      |              |           |                    |   | Estimate Cost | Expenditure Cost | Work Status    |
| 1    | Kalaburagi   | Afzalpura | Other Works        | Amount Reserved for URW Workers for Basic needs like Computer, Printer, Xerox Machine etc.              | 1.27          | 1.2377           | Work Completed |
| 2    | Kalaburagi   | Afzalpura | Other Works        | Construction of Parapet wall to VKG Blind School in Afzalpur Town                                       | 1.28          | 1.1104           | Work Completed |
| 3    | Kalaburagi   | Afzalpura | Other Works        | Outsource Labour Payment of loader , Drivers ,JCB Operator ,Supervisor and Security for Reserved Amount | 37            | 36.74            | Work Completed |
| 4    | Kalaburagi   | Afzalpura | Other Works        | Improvement to Kannada Bhavan in Afzalpur Town  | 1.5           | 1.3063           | Work Completed |
| 5    | Kalaburagi   | Afzalpura | Other Works        | Amount Reserved for Vehicle Training for OBC Beneficiaries  | 1.48          | 1.48             | Work Completed |
| 6    | Kalaburagi   | Afzalpura | Other Works        | Construction of Compound wall to hanuman temple opposite of Police station in Afzalpur town             | 2.21          | 0                | Work Started   |
| 7    | Kalaburagi   | Afzalpura | Storm Water Drains | Construction of RCC SWD From Shivaji Lokhande house to Dr Veeresh House in Ward No 17 in Afzalpur Town  | 6.26          | 5.6895           | Work Completed |
| 8    | Kalaburagi   | Afzalpura | Other Works        | Celebration of Dr B.R Ambedkar Jayanthi   | 0.2           | 0.2              | Work Completed |
| 9    | Kalaburagi   | Afzalpura | Other Works        | Celebration of Dr. Babu Jagjivan Ram Jayanthi   | 0.2           | 0.2              | Work Completed |
| 10   | Kalaburagi   | Afzalpura | Other Works        | Construction of Compound wall to Dr B.R Ambedkar Garden   | 4             | 0                | Work Started   |
| 11   | Kalaburagi   | Afzalpura | Other Works        | Providing Morning Breakfast to ST PKs / Outsource Labours   | 1             | 0                | Work Started   |
| 12   | Kalaburagi   | Afzalpura | Other Works        | Amount Reserved for ST Beneficiaries for construction of Permanent House                                | 1.6           | 1.5999           | Work Completed |
| 13   | Kalaburagi   | Afzalpura | Other Works        | Celebration of Maharshi Valmiki Jayanti   | 0.2           | 0.19             | Work Completed |

# Workwise Progress of SFC UNTIED 2023-24 Report

| S.No | DistrictName | UIbName   | Sector Name               | Work Name  | Rs. in Lakhs  |                  |                |
|------|--------------|-----------|---------------------------|--|---------------|------------------|----------------|
|      |              |           |                           |  | Estimate Cost | Expenditure Cost | Work Status    |
| 14   | Kalaburagi   | Afzalpura | Other Works               | Construction of RCC SWD From Yallappa Naikodi House to Khajappa House in Afzalpur Town                           | 2.2           | 0                | Work Started   |
| 15   | Kalaburagi   | Aland     | Burial Ground             | Construction of Compound Wall For Graveyard at W no 7  | 5             | 4.9093           | Work Completed |
| 16   | Kalaburagi   | Aland     | Other Works               | Amount Reserved For Morning Brakefast for Poruakarmikas  | 1.05          | 0.8768           | Work Completed |
| 17   | Kalaburagi   | Aland     | Other Works               | Amount Reserved For Pucrchase of Laptops For Intelligent Students  | 1.69          | 0                | Work Started   |
| 18   | Kalaburagi   | Aland     | Other Works               | Amount Reserved to Celebrate Devaraj Arasu Jayanti   | 0.2           | 0.2              | Work Started   |
| 19   | Kalaburagi   | Aland     | Other Works               | Amount Reserved For Purchase of LED TV and Tricycle For Activists for the rehabilitation of mentally disabled    | 1.82          | 0.325            | Work Completed |
| 20   | Kalaburagi   | Aland     | Other Works               | Amount Resrved For Table / Chair / Almera and Computer For Activists for the rehabilitation of mentally disabled | 1.83          | 1.535            | Work Completed |
| 21   | Kalaburagi   | Aland     | Other Works               | Amount Reserved For Payment of Outsource Drivers / Loaders / Supervisors   | 50            | 50.0751          | Work Completed |
| 22   | Kalaburagi   | Aland     | Roads                     | Construction of CC Road and RCC Drain in Shashank Layout in wno 5  | 2.34          | 2.34             | Work Completed |
| 23   | Kalaburagi   | Aland     | Waste Manageme            | Amount Reserved For Repair and Insurance For SWM Vehicles  | 5             | 2.7865           | Work Completed |
| 24   | Kalaburagi   | Aland     | Street Lighting           | Installation of LED Bulbs For Street Light at wno 7  | 4.07          | 4.0071           | Work Completed |
| 25   | Kalaburagi   | Aland     | Community toilets/ Public | Construction of Public Toilet at Wno7 in Bheem Nagar Aland   | 5             | 4.8309           | Work Completed |
| 26   | Kalaburagi   | Aland     | Street Lighting           | Installation of Mini Highmast at wno 11 at Aland   | 1.4           | 1.331            | Work Completed |

This report is generated based on mrc online applications,the data updation by ULBs , Regards MIS Expert

# Workwise Progress of SFC UNTIED 2023-24 Report

|      |              |           |                |   | Rs. in Lakhs  |                  |                |
|------|--------------|-----------|----------------|---|---------------|------------------|----------------|
| S.No | DistrictName | UIbName   | Sector Name    | Work Name   | Estimate Cost | Expenditure Cost | Work Status    |
| 27   | Kalaburagi   | Aland     | Water Supply   | Drilling of Borewell and fixing of Motor and Laying of Pipeline at Wno 23 in aland town   | 2.8           | 2.485            | Work Completed |
| 28   | Kalaburagi   | Chincholi | Other Works    | Incentive talented students pursuing 1st Year as per Govt Circular In Chincholi Town.   | 1.42          | 0.865            | Work Completed |
| 29   | Kalaburagi   | Chincholi | Other Works    | Celebrate Devaraj Arasu Jayanti.  | 0.2           | 0.1986           | Work Completed |
| 30   | Kalaburagi   | Chincholi | Other Works    | Providing office furnitures URW.  | 1             | 0.9947           | Work Completed |
| 31   | Kalaburagi   | Chincholi | Other Works    | Providing Ramp and Railing to New TMC Office Building.  | 0.85          | 0.7844           | Work Completed |
| 32   | Kalaburagi   | Chincholi | Other Works    | Providing awareness to differently abled people regarding availability of Govt Facilities to differently abled people In Chincholi Town.  | 0.6           | 0.598            | Work Completed |
| 33   | Kalaburagi   | Chincholi | Roads          | Construction of CC Road at ward no. 4,6 and 10 From Gandhi Chowk to Choti darga In Chincholi Town.  | 6.25          | 6.25             | Work Completed |
| 34   | Kalaburagi   | Chincholi | Waste Manageme | Amount Reserved For Outsource drivers, loaders, helpers, watchmen/security purpose salary (As per Govt Circulars 75%) In Chincholi Town.  | 36.75         | 36.5363          | Work Completed |
| 35   | Kalaburagi   | Chincholi | Water Supply   | Providing and laying 50mm and 32mm dia Pipeline to existing Borewell single phase motor At Ward No. 22 Ganesh nagar near hanamanth bhovi house and Nagamma Khanawali house to Subhash Navle house At Chandapur In Chincholi Town. | 1.93          | 1.8235           | Work Completed |
| 36   | Kalaburagi   | Chincholi | Other Works    | Amount Reserved for celebration of Dr. Baba Saheb Ambedkar Jayanthi and Dr. Babu Jagjeevan Ram Jayanthi.  | 0.4           | 0.3952           | Work Completed |
| 37   | Kalaburagi   | Chincholi | Other Works    | Repairs to Sevalal Temple Compound at Gangu Nayak Tanda Chandapur In Chincholi Town.  | 2.25          | 2.0647           | Work Completed |
| 38   | Kalaburagi   | Chincholi | Roads          | CD To Existing Road at ward no. 17 Chandapur In Chincholi Town.   | 1             | 0.8641           | Work Completed |
| 39   | Kalaburagi   | Chincholi | Roads          | CD Work to existing drain near little flower school at ward no. 16 Jai Bheem Nagar Chandapur In Chincholi Town.   | 0.75          | 0.6571           | Work Completed |



# Workwise Progress of SFC UNTIED 2023-24 Report

| S.No | DistrictName | ULbName    | Sector Name                       | Work Name  | Rs. in Lakhs  |                  |                |
|------|--------------|------------|-----------------------------------|--|---------------|------------------|----------------|
|      |              |            |                                   |  | Estimate Cost | Expenditure Cost | Work Status    |
| 40   | Kalaburagi   | Chincholi  | Other Works                       | Celebration of Shri Maharshi Valmiki Jayanthi.   | 0.2           | 0.1986           | Work Completed |
| 41   | Kalaburagi   | Chincholi  | Street Lighting                   | Erection of poles and wiring balance work at ward no. 10, 11 dhangar Galli In Chincholi Town.  | 1.4           | 0.2978           | Work Started   |
| 42   | Kalaburagi   | Chittapura | Community toilets/ Public Toilets | Repair of community toilets in various wards of the town and provision of water (through borewell / pipe line) (7.25%)   | 3.48          | 3.3242           | Work Completed |
| 43   | Kalaburagi   | Chittapura | Other Works                       | Purchase and Distribution of sewing machine to other backward classes unemployed womens  | 2.32          | 2.261            | Work Completed |
| 44   | Kalaburagi   | Chittapura | Other Works                       | Provision of equipments to qualified disabilities persons (5%)   | 2             | 1.9437           | Work Completed |
| 45   | Kalaburagi   | Chittapura | Other Works                       | Providing subsidy amount for running small business to disabilities women in SHG Group members(5%)   | 2             | 0                | Work Started   |
| 46   | Kalaburagi   | Chittapura | Other Works                       | Salary for outsource employees drivers,loaders,cleansers,JCB Ooperators,Superwisers and security gaurd for the year 2023-24  | 30.75         | 30.4744          | Work Completed |
| 47   | Kalaburagi   | Chittapura | Other Works                       | As per Govt order amount reserved for hardship allowance to permanent pourakarmikas  | 12.24         | 12.05            | Work Completed |
| 48   | Kalaburagi   | Chittapura | Roads                             | 1) Construction of CC Road from German Hospital to Main Road at Ward No. 18 2) Construction of RCC drain from opposite Srinivas Wine Shop front side to Tractor Showroom near Lodging Cross  | 15.21         | 10.3178          | Work Completed |
| 49   | Kalaburagi   | Chittapura | Storm Water Drains                | 1) Construction of interlocking tavers and CC drainage from Suryakantna Warekar house of Ward No. 2 Kashigalli to Shivamma Kashi house and rear of Bhaskara Swamy house at Kashigalli. 2) CC road construction work from Ramayya Layout to Ganesh Mandir in Ward No. 5 Aava Colony 3) RCC culvert and RCC drain construction work from Chavker | 12            | 9.3999           | Work Completed |
| 50   | Kalaburagi   | Chittapura | Other Works                       | Construction of RCC Drain from Agriculture office to Chota Idga Shishuvihar Road at Ward no.3 in Chittapur Town  | 7.2           | 6.3117           | Work Completed |
| 51   | Kalaburagi   | Chittapura | Other Works                       | Construction of Anganwadi Compound wall and Toilet work at Ward no.5 in Chittapur Town   | 2.8           | 2.2983           | Work Completed |
| 52   | Kalaburagi   | Jewargi    | Buildings                         | Construction of Ramp in Various Govt Offices in Jewargi Town   | 1.27          | 0                | Work Started   |

### Workwise Progress of SFC UNTIED 2023-24 Report

| S.No | DistrictName | UlbName | Sector Name  | Work Name  | Rs. in Lakhs  |                  |                |
|------|--------------|---------|--------------|--|---------------|------------------|----------------|
|      |              |         |              |  | Estimate Cost | Expenditure Cost | Work Status    |
| 53   | Kalaburagi   | Jewargi | Other Works  | Reserved Amount for morning Tiffin for Pourkarimikas and other sanitation staff  | 0.5           | 0.4791           | Work Completed |
| 54   | Kalaburagi   | Jewargi | Other Works  | Subsidy for site purchase for site less people(7.25%) in Jewargi Town  | 1.28          | 1.28             | Work Completed |
| 55   | Kalaburagi   | Jewargi | Other Works  | Reserved Amount for Devraj Arsu Jayanthi program in Jewargi Town   | 0.2           | 0                | Work Completed |
| 56   | Kalaburagi   | Jewargi | Other Works  | Subsidy for site purchase for site less people(5%) in JewargiTown  | 1.28          | 1.28             | Work Completed |
| 57   | Kalaburagi   | Jewargi | Other Works  | Reserved Amount for outsource working Employees in sanitation section salary payments  | 44.75         | 44.2565          | Work Completed |
| 58   | Kalaburagi   | Jewargi | Roads        | construction of Metal Road near Grave yard in ward no 16 in Jewargi Town   | 1.72          | 1.1962           | Work Completed |
| 59   | Kalaburagi   | Jewargi | Buildings    | construction of compound to Ambedkar Bhavan in w no 20 Jewargi Town  | 1.5           | 0                | Work Started   |
| 60   | Kalaburagi   | Jewargi | Buildings    | Renevation of Samudya Bhavan in w no 5 Jewargi Town  | 0.8           | 0.7847           | Work Completed |
| 61   | Kalaburagi   | Jewargi | Other Works  | Reserved Amount for Dr.B R Ambedkar and Babu Jagjeevanram Jayanthi program   | 0.4           | 0.1987           | Work Completed |
| 62   | Kalaburagi   | Jewargi | Water Supply | Installation of Ciscerten Already Drilled Borwell near w no 11 Yamanappa Master House and near Kanndada Bhavan w no 12 and Ambedkar Bhavan Ashray Colony w no 18 in Jewargi Town | 2.1           | 1.9753           | Work Completed |
| 63   | Kalaburagi   | Jewargi | Other Works  | Reserved Amount Maharushi Jayathi Program  | 0.2           | 0                | Work Started   |
| 64   | Kalaburagi   | Jewargi | Water Supply | Drilling of two Borwell and installation of Cistern in w no 2 Jewargi Town   | 1.8           | 1.4776           | Work Completed |
| 65   | Kalaburagi   | Sedam   | Other Works  | Subsidy for B.E- OBC Students to purchase of laptops   | 2.21          | 2.16             | Work Completed |

# Workwise Progress of SFC UNTIED 2023-24 Report

| S.No | DistrictName | ULBName  | Sector Name        | Work Name   | Rs. in Lakhs  |                  |                |
|------|--------------|----------|--------------------|---|---------------|------------------|----------------|
|      |              |          |                    |   | Estimate Cost | Expenditure Cost | Work Status    |
| 66   | Kalaburagi   | Sedam    | Other Works        | Subsidy for Handicaped Beneficiaries to avail loan for self employeement from various govt schemes            | 1.9           | 0.75             | Work Completed |
| 67   | Kalaburagi   | Sedam    | Other Works        | Providing equipments and necessary stationary for URW Working staff   | 1.9           | 0                | Work Started   |
| 68   | Kalaburagi   | Sedam    | Other Works        | Amount Reserved for PKs Hardship Allowance  | 28.6          | 28.32            | Work Completed |
| 69   | Kalaburagi   | Sedam    | Waste Management   | Amount Reserved for Outsource Labours Payments for SWM  | 38.09         | 12.5857          | Work Started   |
| 70   | Kalaburagi   | Sedam    | Storm Water Drains | Construction Road from rafiq miya house to zaheer house at ward no 18 in sedam town                           | 3.3           | 2.4132           | Work Completed |
| 71   | Kalaburagi   | Sedam    | Other Works        | Supply of new Equipments to Government High School in sedam town  | 1.5           | 1.3234           | Work Completed |
| 72   | Kalaburagi   | Sedam    | Other Works        | Provision of books to pre-matric girls and boys hostel libraries of Social Welfare Department in sedam town   | 1.5           | 1.335            | Work Completed |
| 73   | Kalaburagi   | Sedam    | Roads              | Construction of CC Road from Lingamma House to Mahadev house ward no18 sy no 705 Ashraya Colony in sedam town | 3.8           | 3.4406           | Work Completed |
| 74   | Kalaburagi   | Sedam    | Street Lighting    | Installation of LED street lights at Valmiki Nagar, Ward No. 17, In Sedam town                                | 2.8           | 1.6559           | Work Completed |
| 75   | Kalaburagi   | Shahabad | Other Works        | Driving License Training with License for SSLC passed other Backward classes peoples in shahabad town(7.25%)  | 2.75          | 0                | Work Completed |
| 76   | Kalaburagi   | Shahabad | Other Works        | Construction of compound wall to Ashwaq ullah khan Garden in Ward No 15 in Shahabad Town(7.25%)               | 2             | 1.9225           | Work Completed |
| 77   | Kalaburagi   | Shahabad | Other Works        | Development of Garden in Basaveshwarnagar ward no 20 in Shahabad Town(7.25%)                                  | 2.13          | 2.1275           | Work Completed |
| 78   | Kalaburagi   | Shahabad | Other Works        | Providing of handicapped persons equipments in Shahabad Town (5%)   | 2.37          | 2.2739           | Work Completed |

# Workwise Progress of SFC UNTIED 2023-24 Report

| S.No | DistrictName | UlbName  | Sector Name | Work Name  | Rs. in Lakhs  |                  |                |
|------|--------------|----------|-------------|--|---------------|------------------|----------------|
|      |              |          |             |  | Estimate Cost | Expenditure Cost | Work Status    |
| 79   | Kalaburagi   | Shahabad | Other Works | CC cover slab from Shanker dotrey house to Buddanna house in ward No 8 and providing CC Camera near subhash chowk and waddarsang school two places in Shahabad Town (5%) | 2.38          | 2.3716           | Work Completed |
| 80   | Kalaburagi   | Shahabad | Other Works | Reserve amount for out source labour payment of loaders, cleaners, Drivers, JCP operator, supervisor and security guard in Shahabad Town                                 | 75            | 74.7204          | Work Completed |
| 81   | Kalaburagi   | Shahabad | Other Works | Reserve amount for Powrakarmikas sankasta bhatya in Shahabad Town  | 8.37          | 8.16             | Work Completed |
| 82   | Kalaburagi   | Shahabad | Other Works | Celebration of Dr B R Ambedkar Jayanthi in Shahabad Town   | 0.3           | 0.3              | Work Completed |
| 83   | Kalaburagi   | Shahabad | Other Works | Celebration of Dr Babu Jagajeevanram Jayanthi in Shahabad Town   | 0.3           | 0.3              | Work Completed |
| 84   | Kalaburagi   | Shahabad | Other Works | CC road and drain from Vishal Nigade house to Mahesh Teeklekar house Station Thanda area in ward no 12 in Shahabad Town  | 2             | 1.577            | Work Completed |
| 85   | Kalaburagi   | Shahabad | Other Works | CC road and drain near Sevalal Temple Kolsa File area ward No 13 in Shahabad Town  | 2             | 1.1242           | Work Completed |
| 86   | Kalaburagi   | Shahabad | Other Works | Construction of Compound wall to B R Ambedkar Garden Ward no 19 in Shahaba Town  | 2             | 1.3212           | Work Completed |
| 87   | Kalaburagi   | Shahabad | Other Works | CC slab from Mahboob house to Nagappa Temple, from Vandana house to Govt School at Ward no 10 and providing CC camera at Ward no 10                                      | 1.8           | 1.4366           | Work Completed |
| 88   | Kalaburagi   | Shahabad | Other Works | Celebration of Valmiki jayanthi in Shahabad Town   | 0.3           | 0.3              | Work Completed |
| 89   | Kalaburagi   | Shahabad | Other Works | CC road and drain from Hanmanth satara house to Anil hibbare house at ward no 24   | 3.3           | 1.9413           | Work Completed |
| 90   | Kalaburagi   | Wadi     | Other Works | Payment of Outsource loader (total Estimate amount 22.00 lakhs) in Wadi Town.  | 16.5          | 6.9222           | Work Started   |
| 91   | Kalaburagi   | Wadi     | Other Works | Construction of CC Road From Umesh Rathod house to APMC Gate at ward no 4 in wadi town.  | 5             | 4.5866           | Work Completed |



## Workwise Progress of SFC UNTIED 2023-24 Report

|      |              |         |             |  | Rs. in Lakhs  |                  |                |
|------|--------------|---------|-------------|--|---------------|------------------|----------------|
| S.No | DistrictName | UIbName | Sector Name | Work Name  | Estimate Cost | Expenditure Cost | Work Status    |
| 92   | Kalaburagi   | Wadi    | Other Works | Purchasing of new computer, printer inventer at other items needful for TMC office in wadi town.                             | 5             | 4.99             | Work Completed |
| 93   | Kalaburagi   | Wadi    | Other Works | Repair and drilling new borewell in Samudaya bhavan at vijay nagar in wadi town.   | 3             | 0                | Work Started   |
| 94   | Kalaburagi   | Wadi    | Other Works | Providing subsidy for OBC Pourakarmikas surgery in (7.25%)wadi town  | 1.37          | 1.368            | Work Completed |
| 95   | Kalaburagi   | Wadi    | Other Works | Providing Laptop for highest scored OBC medical and engineering merit sutudents (7.25%) in Wadi Town.                        | 2.2           | 1.89             | Work Completed |
| 96   | Kalaburagi   | Wadi    | Other Works | Providng Amount for celebrtion Devaraj urs Jayanti in (7.25%) wadi town  | 0.2           | 0.1947           | Work Completed |
| 97   | Kalaburagi   | Wadi    | Other Works | Providng Amount for celebrtion Jagajoti Basaveshwar Jayanti (7.25%) in wadi town   | 0.2           | 0.2              | Work Completed |
| 98   | Kalaburagi   | Wadi    | Other Works | Construction of CC Drain from Shankar house of Ravi Kumar House at ward no 11 Pilkamma area in (7.25%) wadi town             | 2.92          | 2.4466           | Work Completed |
| 99   | Kalaburagi   | Wadi    | Other Works | Providing Subsidy to hadicap street vendor for self employment (each Rs. 10,000) (5%) in wadi town.                          | 2.38          | 1.9              | Work Completed |
| 100  | Kalaburagi   | Wadi    | Other Works | Purchasing of Table, Chair, Almari, Computer and other Items to rehabilitate work for effitive office work (5%) in wadi town | 1.37          | 0                | Work Completed |
| 101  | Kalaburagi   | Wadi    | Other Works | Payment of Outsource Cleaners (total Estimate amount 18.00 lakhs) in Wadi Town.  | 13.5          | 13.499           | Work Completed |
| 102  | Kalaburagi   | Wadi    | Other Works | Construction of toilet for Hadicap at various department (5%) in wadi town.  | 1             | 0                | Work Started   |
| 103  | Kalaburagi   | Wadi    | Other Works | Payment of Outsource Drivers, Supervisor and Watchman (total Estimate amount 33.00 lakhs) in Wadi Town.                      | 24.75         | 24.7469          | Work Completed |
| 104  | Kalaburagi   | Wadi    | Other Works | Drilling of new Borewell, installing cistern tank and pipeline near Basanna Gudi at ward no 1 in Wadi Town.                  | 1.5           | 1.4152           | Work Completed |

# Workwise Progress of SFC UNTIED 2023-24 Report

| S.No | DistrictName | UlbnName | Sector Name | Work Name  | Rs. in Lakhs  |                  |                |
|------|--------------|----------|-------------|--|---------------|------------------|----------------|
|      |              |          |             |  | Estimate Cost | Expenditure Cost | Work Status    |
| 105  | Kalaburagi   | Wadi     | Other Works | Constrction of CC Road Naik Dhaba Beside road to Mashak House at Wardno 4 iin Wadi Town.                               | 3.61          | 3.0249           | Work Completed |
| 106  | Kalaburagi   | Wadi     | Other Works | Installing new electrical pole at various ward in wadi town.   | 2             | 1.7938           | Work Completed |
| 107  | Kalaburagi   | Wadi     | Other Works | Drilling of new Borewell, installing cistern tank and 9 Mtr mini High mast pole at ward no 22 grave yard in Wadi Town. | 3             | 2.8564           | Work Completed |
| 108  | Kalaburagi   | Wadi     | Other Works | Installing new cistern at biyabani area near Dasara House mini water supply borewell in wadi town.                     | 1.5           | 1.3903           | Work Completed |
| 109  | Kalaburagi   | Wadi     | Other Works | Continuation of CC Road work at Kundanoor Filerbed in wadi town.   | 4             | 3.4556           | Work Completed |
| 110  | Kalaburagi   | Wadi     | Other Works | Making of SBI General Insurance for Sanitation Pourakarmikas in Wadi Town.   | 0.7           | 0.16             | Work Completed |
| 111  | Kalaburagi   | Wadi     | Other Works | Providing subsidy to Pourakarmikas for health checkup in Wadi Town.  | 3             | 2.9865           | Work Completed |
| 112  | Kalaburagi   | Wadi     | Other Works | Celebration of Pourakarmikas day in Wadi Town.   | 0.5           | 0.4838           | Work Completed |
| 113  | Kalaburagi   | Wadi     | Other Works | Provinding Laptop for higest scored SC medical and engineering merit sutudents in Wadi Town.                           | 3.72          | 3.72             | Work Completed |
| 114  | Kalaburagi   | Wadi     | Other Works | Providng scholarship for Merit students (as per Govt Circular SSLC, PUC and upto Degree) in Wadi Town.                 | 3             | 2.6              | Work Completed |
| 115  | Kalaburagi   | Wadi     | Other Works | providing Celebration of Dr. Baba saheb Ambedkar and Dr. Babu Jagajeevan ram jayanti amount (0.20+0.20) in Wadi Town.  | 0.4           | 0.4              | Work Completed |
| 116  | Kalaburagi   | Wadi     | Other Works | Construction of CC Road from petrol pump to prakash house at ward no 3 bridge area in Wadi Town.                       | 3.68          | 3.4405           | Work Completed |
| 117  | Kalaburagi   | Wadi     | Other Works | Drilling at new borewell and installation cistern ward no 16 in Wadi Town.   | 2             | 1.3499           | Work Completed |

# Workwise Progress of SFC UNTIED 2023-24 Report

| S.No | DistrictName | ULbName    | Sector Name | Work Name   | Rs. in Lakhs  |                  |                |
|------|--------------|------------|-------------|---|---------------|------------------|----------------|
|      |              |            |             |   | Estimate Cost | Expenditure Cost | Work Status    |
| 118  | Kalaburagi   | Wadi       | Other Works | Installing of Grill on Maragamma samudaya bhavan Compound wall, flusing of borewell and contruction of slab at ward no 15 in Wadi Town. | 4             | 3.7224           | Work Completed |
| 119  | Kalaburagi   | Wadi       | Other Works | Providing subsidy for Pourakarmika health checkup in Wadi Town.   | 1.8           | 1.8              | Work Completed |
| 120  | Kalaburagi   | Wadi       | Other Works | Providing Laptop for highest scored ST medical and engineering merit sutudents in Wadi Town.  | 2.88          | 2.88             | Work Completed |
| 121  | Kalaburagi   | Wadi       | Other Works | Providing Amount for celebrtion Maharshi Valmiki Jayanti in wadi town   | 0.2           | 0.2              | Work Completed |
| 122  | Kalaburagi   | Wadi       | Other Works | Constuction of CC Road from Hanumant house to Haji Baba house at ward no 4 in wadi Town   | 2.12          | 1.953            | Work Completed |
| 123  | Kalaburagi   | Wadi       | Other Works | Constuction of Slab on Drain from Bhimraya Dhoru house to siddappa house at ward no 11 in wadi town.                                    | 2             | 1.6364           | Work Completed |
|      |              |            |             | TOTAL   | 663           | 567.1653         |                |
| 1    | Yadgir       | Gurumatkal | Other Works | Amount reserved for PK Salary ESCROW Amount for the year 2023 24  | 20.38         | 20.315           | Work Completed |
| 2    | Yadgir       | Gurumatkal | Other Works | Hardship allowance for 34 Pura Karmikas for the year 2022 23  | 8.16          | 5.52             | Work Completed |
| 3    | Yadgir       | Gurumatkal | Other Works | Hardship allowance for 24 Pura Karmikas for the year 2023 24  | 5.69          | 5.64             | Work Completed |
| 4    | Yadgir       | Gurumatkal | Other Works | Amount reserved for Three Wheeler for Handicap  | 1.1           | 1.1              | Work Completed |
| 5    | Yadgir       | Gurumatkal | Other Works | Purchase of Computer Table Chairs Almara for Physical Handicap Rehabilitation Programme workers   | 0.85          | 0.847            | Work Completed |
| 6    | Yadgir       | Gurumatkal | Other Works | Financial support for 7 SSLC backward class students Rs 3000 each   | 0.23          | 0.21             | Work Completed |

# Workwise Progress of SFC UNTIED 2023-24 Report

| S.No | DistrictName | UlbName    | Sector Name        | Work Name  | Rs. in Lakhs  |                  |                |
|------|--------------|------------|--------------------|--|---------------|------------------|----------------|
|      |              |            |                    |  | Estimate Cost | Expenditure Cost | Work Status    |
| 7    | Yadgir       | Gurumatkal | Other Works        | Financial support for 6 PUC backward class students Rs 5000 each   | 0.3           | 0.3              | Work Completed |
| 8    | Yadgir       | Gurumatkal | Other Works        | Financial support for 10 Degree passed backward class students Rs 6000 each  | 0.6           | 0.6              | Work Completed |
| 9    | Yadgir       | Gurumatkal | Roads              | Construction of CC Road infront of Shahabuddin Mohalla Masjid  | 1.69          | 1.694            | Work Completed |
| 10   | Yadgir       | Gurumatkal | Roads              | Construction of CC Road and Drain from Shri Peerappa Hadpada House to Shri Nagesh Teacher House at Gadimohalla in ward no 4 Gurumatkal Town  | 1             | 0                | Work Started   |
| 11   | Yadgir       | Gurumatkal | Storm Water Drains | Construction of drain from Laxamma House to Dasari Buggamma House and Palamuri Balappa House House to Bujjappa House in ward no 12 Gurumatkal Town   | 2.6           | 0                | Work Started   |
| 12   | Yadgir       | Gurumatkal | Water Supply       | Drilling of Borewell and Pipe Line in Indranagar Layout ward no 10 TMC Gurumatkal Limits   | 1.6           | 1.2723           | Work Completed |
| 47   | Yadgir       | Kakkera    | Buildings          | ಕಟ್ಟೆರಾ ಪುರಸಭೆ ಘನತ್ಯಾಜ್ಯ ವೀಲೆವಾರಿ ಘಟಕದ ಪ್ರೋಸೆಸಿಂಗ್ ಶೆಡ್‌ಗೆ ಕಾಂಪೌಡ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ  | 0             | 2.1289           | Work Completed |
| 48   | Yadgir       | Kakkera    | Civil Works        | ಕಟ್ಟೆರಾ ಪುರಸಭೆ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಬರುವ ಸರಹದ್ದಿಗೆ ಸ್ವಾಗತ ಕಮಾನ್ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ   | 13            | 10.3546          | Work Completed |
| 49   | Yadgir       | Kakkera    | Other Works        | ನೈರ್ಮಲ್ಯ ವಿಭಾಗದ ನೌಕರರ (ಡ್ರೈವರ್, ಲೋಡರ್ ಮತ್ತು ಇತ್ಯಾದಿ) (7*20726=145082*12=1740984) ಮತ್ತು (5*23294=116470*12=1397640)-ಕಾವಲುಗಾರ (19479*1=19479*12=233748) (1*23733*12=284802)ಒಟ್ಟು ವೇತನ-3657174(ಎಸ್.ಎಫ್.ಸಿ75%) ರಂತೆ ವೇತನ ಕಾಯ್ದಿರಿಸಿದ ಅನುದಾನ. | 27.42         | 26.2608          | Work Completed |
| 50   | Yadgir       | Kakkera    | Other Works        | ಕಟ್ಟೆರಾ ಪುರಸಭೆಯಲ್ಲಿ ಕರ್ತವ್ಯ ನಿರ್ವಹಿಸುವ ಪೌರಕಾರ್ಮಿಕರಿಗೆ ಸಮವಸ್ತ್ರ ಹಾಗೂ ಸುರಕ್ಷತೆ ದರಿಸು ಖರೀದಿಸುವ ಕಾಮಗಾರಿ  | 0             | 1.9595           | Work Completed |
| 51   | Yadgir       | Kakkera    | Other Works        | ನೈರ್ಮಲ್ಯ ವಿಭಾಗದ ನೌಕರರ ಸಂಕಪ್ತ ಭತ್ಯೆ (35*2000*12=840000)ಸರ್ಕಾರ ಆದೇಶ ಸಂಖ್ಯೆ ನಲಇ143ಎಸ್ ಎಫ್ ಸಿ 2022ಬೆಂಗಳೂರು ದಿನಾಂಕ:04-08-2022 ಆದೇಶದಂತೆ ಕಾಯ್ದಿರಿಸಿದ ಮೊತ್ತ.   | 8.4           | 6.6              | Work Completed |
| 52   | Yadgir       | Kakkera    | Other Works        | ಕಟ್ಟೆರಾ ಪುರಸಭೆ ಕಾರ್ಯಾಲಯ ಸಭೆಯ ಸಭಾಂಗಣ ನವೀಕರಣಗೊಳಿಸುವುದು ಹಾಗೂ ಸಭಾಂಗಣಕ್ಕೆ ಟೇಬಲ್ ಖರೀದಿಸುವ ಕಾಮಗಾರಿ.   | 3.94          | 3.9192           | Work Completed |
| 53   | Yadgir       | Kakkera    | Other Works        | ಶೇ.7.25% ಯೋಜನೆ ಅನುದಾನ  | 4.64          | 3.6396           | Work Completed |



# Workwise Progress of SFC UNTIED 2023-24 Report

| S.No | DistrictName | UlbName | Sector Name | Work Name   | Rs. in Lakhs  |                  |                |
|------|--------------|---------|-------------|---|---------------|------------------|----------------|
|      |              |         |             |   | Estimate Cost | Expenditure Cost | Work Status    |
| 54   | Yadgir       | Kakkera | Other Works | ಶೇ.5% ಯೋಜನೆ ಅನುದಾನ  | 3.2           | 3.0756           | Work Completed |
| 55   | Yadgir       | Kakkera | Roads       | ಕರ್ತೇರಾ ಪುರಸಭೆ ವ್ಯಾಪ್ತಿಯ ವಾರ್ಡ್ ನಂ. 17ರ ಕಾರಲಕುಂಟೆರಡೊಡ್ಡಿ ಹುಲಗಮ್ಮ ದೇವಸ್ಥಾನದಿಂದ ಕ್ಯಾನಲ್‌ವರೆಗೆ ರಸ್ತೆ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ.                  | 3.4           | 2.6054           | Work Completed |
| 56   | Yadgir       | Kakkera | Buildings   | ಕರ್ತೇರಾ ಪುರಸಭೆಯಲ್ಲಿ ಬರುವ ಭವನಕ್ಕೆ ಗಾರ್ಡನ್ ಮತ್ತು ಕಾಂಪೌಂಡ್ ಗೋಡೆ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ  | 0             | 0                | Work Completed |
| 57   | Yadgir       | Kakkera | Other Works | ಎಸ್.ಎಸ್.ಎಲ್.ಸಿ ವಿಧ್ಯಾರ್ಥಿಗಳಿಗೆ ಪ್ರೊತ್ಸಾಹಧನ (ಕಂಡಿಕೆ ೭.೪.೧) ರಂತೆ  | 1.05          | 0.21             | Work Completed |
| 58   | Yadgir       | Kakkera | Other Works | ಪಿ.ಯು.ಸಿ./ಐಟಿಐ ಮತ್ತು ಇತರೆ ವೃತ್ತಿಪರ ತರಗತಿ ವಿಧ್ಯಾರ್ಥಿಗಳಿಗೆ ಪ್ರೊತ್ಸಾಹಧನ (ಕಂಡಿಕೆ ೭.೪.೧) ರಂತೆ  | 1.12          | 0.36             | Work Completed |
| 59   | Yadgir       | Kakkera | Other Works | ಬಿ.ಎ/ಬಿ.ಎಸ್.ಸಿ/ಬಿ.ಕಾಂ/ಬಿ.ಬಿ.ಎ/ಬಿ.ಬಿ.ಎಂ/ಬಿ.ಸಿ.ಎ. ಮತ್ತು ಇತರೆ ಪದವಿ ವಿಧ್ಯಾರ್ಥಿಗಳಿಗೆ ಪ್ರೊತ್ಸಾಹಧನ (ಕಂಡಿಕೆ ೭.೪.೧) ರಂತೆ                     | 1.34          | 0.66             | Work Completed |
| 60   | Yadgir       | Kakkera | Other Works | ಬಿ.ಎಡ್/ಬಿಪಿಎಡ್ ವಿಧ್ಯಾರ್ಥಿಗಳಿಗೆ ಪ್ರೊತ್ಸಾಹಧನ (ಕಂಡಿಕೆ ೭.೪.೧) ರಂತೆ  | 0.12          | 0.12             | Work Completed |
| 61   | Yadgir       | Kakkera | Other Works | ಎಂಬಿಬಿಎಸ್/ಬಿಇ/ಬಿಡಿಎಸ್ ವಿಧ್ಯಾರ್ಥಿಗಳಿಗೆ ಪ್ರೊತ್ಸಾಹಧನ (ಕಂಡಿಕೆ ೭.೪.೧) ರಂತೆ   | 0.4           | 0                | Work Started   |
| 62   | Yadgir       | Kakkera | Other Works | ಎಂ.ಎ/ಎಂ.ಎಸ್.ಸಿ/ಎಂ.ಕಾಂ/ಎಂ.ಎಸ್.ಡಬ್ಲ್ಯು/ಇತರೆ ಸ್ನಾತಕೋತ್ತರ ಪದವಿ ವಿಧ್ಯಾರ್ಥಿಗಳಿಗೆ ಪ್ರೊತ್ಸಾಹಧನ (ಕಂಡಿಕೆ ೭.೪.೧) ರಂತೆ                          | 0.45          | 0.15             | Work Completed |
| 63   | Yadgir       | Kakkera | Other Works | ವಾರ್ಷಿಕವಾಗಿ ಆಚರಿಸುವ ಡಾ.ಬಿ.ಆರ್ ಅಂಬೇಡ್ಕರ್ ಮತ್ತು ಬಾಬು ಜಗಜೀವನರಾವ್ ಜಯಂತಿಯ ಸ್ಥಳೀಯವಾಗಿ ಆಚರಿಸುವ ಕಾರ್ಯಕ್ರಮಕ್ಕಾಗಿ ಕಾಯ್ದಿರಿಸಿದ ಮೊತ್ತ           | 0.2           | 0.1991           | Work Completed |
| 64   | Yadgir       | Kakkera | Other Works | ಕರ್ತೇರಾ ಪುರಸಭೆ ವಿವಿಧ ವಾರ್ಡ್‌ಗಳಲ್ಲಿ ವೈಯಕ್ತಿಕ ಶೌಚಾಲಯ ನಿರ್ಮಾಣಕ್ಕಾಗಿ ಸಹಾಯ ಧನ ನೀಡುವ ಕಾಮಗಾರಿ  | 0             | 3.17             | Work Completed |
| 65   | Yadgir       | Kakkera | Other Works | ಪೌರಕಾರ್ಮಿಕರ ಬೆಳಗಿನ ಉಪಹಾರಕ್ಕಾಗಿ ಕಾಯ್ದಿರಿಸಿದ ಮೊತ್ತ  | 2.8           | 2.6166           | Work Completed |
| 66   | Yadgir       | Kakkera | Roads       | ಕರ್ತೇರಾ ಪುರಸಭೆ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಬರುವ ವಾರ್ಡ್ ನಂ:೦7ರಲ್ಲಿ ಬನಡೊಡ್ಡಿ ಮುಖ್ಯ ರಸ್ತೆ ಯಿಂದ ಗುರಪ್ಪ ಬೈರಡಗಿ ಮನೆಯ ವರೆಗೆ ಸಿ.ಸಿ ರಸ್ತೆ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ. | 2.5           | 1.528            | Work Completed |

# Workwise Progress of SFC UNTIED 2023-24 Report

| S.No | DistrictName | UlbName  | Sector Name  | Work Name  | Rs. in Lakhs  |                  |                |
|------|--------------|----------|--------------|--|---------------|------------------|----------------|
|      |              |          |              |  | Estimate Cost | Expenditure Cost | Work Status    |
| 67   | Yadgir       | Kakkera  | Water Supply | ಕಕ್ಕೇರಾ ಪುರಸಭೆ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಬರುವ ವಾರ್ಡ್ ನಂ:07ರಲ್ಲಿ ಕುಡಿಯುವ ನೀರಿನ ಬಾವಿಗೆ ಪುನರ್ ನಿರ್ಮಾಣ ಮತ್ತು ಕಂಪೌಂಡ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ. | 2.5           | 1.977            | Work Completed |
| 68   | Yadgir       | Kakkera  | Water Supply | ಕಕ್ಕೇರಾ ಪುರಸಭೆ ವ್ಯಾಪ್ತಿಯ ವಾರ್ಡ್ ನಂ 14ರ ಕುರಂದೊಡ್ಡಿಯಲ್ಲಿ ಬೋರ್‌ವೆಲ್ ಕೊರೆದು ಕೈಪಂಪ್ ಅಳವಡಿಸುವುದು.                          | 1.52          | 1.3051           | Work Completed |
| 69   | Yadgir       | Kakkera  | Other Works  | ಪೌರಕಾರ್ಮಿಕರ ಬೆಳಗಿನ ಉಪಹಾರಕ್ಕಾಗಿ ಕಾಯ್ದಿರಿಸಿದ ಮೊತ್ತ   | 1.2           | 0.9765           | Work Completed |
| 70   | Yadgir       | Kakkera  | Other Works  | ಎಸ್.ಎಸ್.ಎಲ್.ಸಿ ವಿದ್ಯಾರ್ಥಿಗಳಿಗೆ ಪ್ರೋತ್ಸಾಹಧನ (ಕಂಡಿತ ೭.೪.೧) ರಂತೆ  | 0.45          | 0.18             | Work Completed |
| 71   | Yadgir       | Kakkera  | Other Works  | ಪಿ.ಯು.ಸಿ./ಐಟಿಎ ಮತ್ತು ಇತರೆ ವೃತ್ತಿಪರ ತರಗತಿ ವಿದ್ಯಾರ್ಥಿಗಳಿಗೆ ಪ್ರೋತ್ಸಾಹಧನ (ಕಂಡಿತ ೭.೪.೧) ರಂತೆ                              | 0.63          | 0.63             | Work Completed |
| 72   | Yadgir       | Kakkera  | Other Works  | ಬಿ.ಎ/ಬಿ.ಎಸ್.ಸಿ/ಬಿ.ಕಾಂ/ಬಿ.ಬಿ.ಎಂ/ಬಿ.ಬಿ.ಎಂ/ಬಿ.ಸಿ.ಎ. ಮತ್ತು ಇತರೆ ಪದವಿ ವಿದ್ಯಾರ್ಥಿಗಳಿಗೆ ಪ್ರೋತ್ಸಾಹಧನ (ಕಂಡಿತ ೭.೪.೧) ರಂತೆ      | 0.84          | 0.72             | Work Completed |
| 73   | Yadgir       | Kakkera  | Other Works  | ವಾರ್ಷಿಕವಾಗಿ ಆಚರಿಸುವ ಶ್ರೀ ಮಹಾರ್ಷಿ ವಾಲ್ಮೀಕಿ ಜಯಂತಿಯ ಸ್ಥಳೀಯವಾಗಿ ಆಚರಿಸುವ ಕಾರ್ಯಕ್ರಮಕ್ಕಾಗಿ ಕಾಯ್ದಿರಿಸಿದ ಮೊತ್ತ                | 0.1           | 0.0996           | Work Completed |
| 74   | Yadgir       | Kakkera  | Roads        | ಕಕ್ಕೇರಾ ಪುರಸಭೆ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಬರುವ ವಾರ್ಡ್ ನಂ.೦೯ ಬಿಂಗೇರದೊಡ್ಡಿಯಿಂದ ಪರಮಣ್ಣನ ಮನೆಯ ವರೆಗೆ ಸಿ.ಸಿ.ರಸ್ತೆ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ.      | 2.78          | 2.1463           | Work Completed |
| 75   | Yadgir       | Kembhavi | Other Works  | ಎಸ್.ಎಸ್.ಎಲ್.ಸಿ ವಿದ್ಯಾರ್ಥಿಗಳ ಸಹಾಯಧನ ತಲಾ ರೂ.3000   | 0.66          | 0.39             | Work Completed |
| 76   | Yadgir       | Kembhavi | Other Works  | ಪಿ.ಯು.ಸಿ ಆರ್ಟ್ಸ್/ಕಾಮರ್ಸ್/ವಿಜ್ಞಾನ/ ಸಹಾಯಧನ ತಲಾ 1 ರಂತೆ ಪ್ರತಿಯೊಬ್ಬ ವಿದ್ಯಾರ್ಥಿಗಳಿಗೆ ರೂ 4000 ಸಹಾಯಧನ                        | 0.4           | 0.16             | Work Completed |
| 77   | Yadgir       | Kembhavi | Other Works  | ಬಿ.ಎ/ಬಿ.ಎಸ್.ಸಿ/ಬಿ.ಕಾಂ./ಬಿ.ಬಿ.ಎಂ ಸಹಾಯಧನ ತಲಾ 1 ರಂತೆ ಪ್ರತಿಯೊಬ್ಬ ವಿದ್ಯಾರ್ಥಿಗಳಿಗೆ ರೂ 6000 ಸಹಾಯಧನ                          | 0.36          | 0.36             | Work Completed |
| 78   | Yadgir       | Kembhavi | Other Works  | ವಾರ್ಷಿಕವಾಗಿ ಆಚರಿಸುವ ಶ್ರೀ ಬಸವೇಶ್ವರ ಜಯಂತಿ ಆಚರಿಸಲು ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಗಳಿಗೆ ನಿಗದಿ ಪಡಿಸಿದ ಮೊತ್ತ                                | 0.1           | 0.0814           | Work Completed |
| 79   | Yadgir       | Kembhavi | Other Works  | ವಿಶೇಷಜೀತನರ ವಿದ್ಯಾಭ್ಯಾಸಕ್ಕಾಗಿ ಪ್ರೋತ್ಸಾಹ ಧನ  | 2.45          | 2.2117           | Work Completed |

# Workwise Progress of SFC UNTIED 2023-24 Report

| S.No | DistrictName | UlbName  | Sector Name     | Work Name   | Rs. in Lakhs  |                  |                |
|------|--------------|----------|-----------------|---|---------------|------------------|----------------|
|      |              |          |                 |   | Estimate Cost | Expenditure Cost | Work Status    |
| 80   | Yadgir       | Kembhavi | Other Works     | ಹೊರಗುತ್ತಿಗೆ ಆಧಾರದ ಮೇಲೆ ಕಾರ್ಯನಿರ್ವಹಿಸುತ್ತಿರುವ ನೌಕರರ ವೇತನಕ್ಕಾಗಿ ಕಾಯ್ದಿರಿಸಿದ ಮೊತ್ತ   | 38.7          | 38.7             | Work Completed |
| 81   | Yadgir       | Kembhavi | Other Works     | ಖಾಯಂ ಪೌರ ಕಾರ್ಮಿಕರ/ ದ್ರವರ್/ಲೋಡರ್/ಕ್ಲಿನರ್ ರವರಿಗೆ ಸಂಕಪ್ತ ಭತ್ಯೆ ನೀಡಲು ಕಾಯ್ದಿರಿಸಿದ ಮೊತ್ತ   | 4.3           | 3.61             | Work Completed |
| 82   | Yadgir       | Kembhavi | Water Supply    | ನೀರು ಸರಬರಾಜು ಶಾಖೆಗೆ ಸಂಬಂಧಿಸಿದ ಸಾಮಗ್ರಿಗಳ ಖರೀದಿಗಾಗಿ   | 2.03          | 1.7954           | Work Completed |
| 83   | Yadgir       | Kembhavi | Other Works     | ಖಾಯಂ/ಹೊರಗುತ್ತಿಗೆ ಪೌರ ಕಾರ್ಮಿಕರಿಗೆ/ಲೋಡರ್/ದ್ರವರ್/ಇತರ ಸಿಬ್ಬಂದಿಗಳಿಗೆ ಆರೋಗ್ಯ ತಪಾಸಣೆ ಮತ್ತು ವೈದ್ಯಕೀಯ ವೆಚ್ಚ.   | 1.2           | 1.2              | Work Completed |
| 84   | Yadgir       | Kembhavi | Other Works     | ಖಾಯಂ/ಹೊರಗುತ್ತಿಗೆ ಪೌರ ಕಾರ್ಮಿಕರಿಗೆ/ಲೋಡರ್/ದ್ರವರ್/ಇತರ ಸಿಬ್ಬಂದಿಗಳಿಗೆ ಪೂರಕ ಸಾಮಗ್ರಿಗಳ ಖರೀದಿಗಾಗಿ  | 1             | 0                | Work Started   |
| 85   | Yadgir       | Kembhavi | Other Works     | ಎಸ್.ಎಸ್.ಎಲ್.ಸಿ ವಿದ್ಯಾರ್ಥಿಗಳ ಸಹಾಯಧನ ತಲಾ ರೂ.3000  | 0.15          | 0.15             | Work Completed |
| 86   | Yadgir       | Kembhavi | Other Works     | ಪಿ.ಯು.ಸಿ ಆರ್ಟ್/ಕಾಮರ್ಸ್/ವಿಜ್ಞಾನ/ಐಟಿಐ ಸಹಾಯಧನ ತಲಾ 1 ರಂತೆ ಪ್ರತಿಯೊಬ್ಬ ವಿದ್ಯಾರ್ಥಿಗಳಿಗೆ ರೂ 4500 ಸಹಾಯಧನ   | 0.23          | 0.225            | Work Completed |
| 87   | Yadgir       | Kembhavi | Other Works     | ಬಿ.ಎ/ಬಿ.ಎಸ್.ಸಿ/ಬಿ.ಕಾಂ./ಬಿ.ಬಿ.ಎಂ/ಬಿ.ಸಿ.ಎ/ಬಿ.ಬಿ.ಎ/ ಸಹಾಯಧನ ತಲಾ 1 ರಂತೆ ಪ್ರತಿಯೊಬ್ಬ ವಿದ್ಯಾರ್ಥಿಗಳಿಗೆ ರೂ 6000 ಸಹಾಯಧನ  | 0.36          | 0.36             | Work Completed |
| 88   | Yadgir       | Kembhavi | Other Works     | ಖಾಯಂ / ಹೊರಗುತ್ತಿಗೆ ಯಡಿ ಕಾರ್ಯನಿರ್ವಹಿಸುತ್ತಿರುವ ಪೌರ ಕಾರ್ಮಿಕರ/ ದ್ರವರ್/ಲೋಡರ್/ಕ್ಲಿನರ್ /ಇತರ ಸ್ವಚ್ಛತಾ ಸಿಬ್ಬಂದಿಗಳಿಗೆ ಬೆಳಗಿನ ಉಪಹಾರಕ್ಕಾಗಿ ತಲಾ ರೂ 35 ರಂತೆ ಕಾಯ್ದಿರಿಸಿದ ಮೊತ್ತ | 2.29          | 2.205            | Work Completed |
| 89   | Yadgir       | Kembhavi | Other Works     | ಖಾಯಂ/ಹೊರಗುತ್ತಿಗೆ ಯಡಿ ಕಾರ್ಯನಿರ್ವಹಿಸುತ್ತಿರುವ ಪೌರ ಕಾರ್ಮಿಕರ/ ದ್ರವರ್/ಲೋಡರ್/ಕ್ಲಿನರ್ /ಇತರ ಸ್ವಚ್ಛತಾ ಸಿಬ್ಬಂದಿಗಳ ಮಕ್ಕಳ ಉತ್ತಮ ವಿದ್ಯಾಭ್ಯಾಸಕ್ಕಾಗಿ ಸಹಾಯಧನ                     | 0.49          | 0.49             | Work Completed |
| 90   | Yadgir       | Kembhavi | Other Works     | ವಾರ್ಷಿಕವಾಗಿ ಆಚರಿಸುವ ಡಾ   ಬಿ.ಆರ್.ಲಂಬೆಡ್ಕರ್ ಹಾಗೂ ಬಾಬು ಜಗಜೀವನರಾಮ ರವರ ಜಯಂತಿ ಆಚರಿಸಲು ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಗಳಿಗೆ ನಿಗದಿ ಪಡಿಸಿದ ಮೊತ್ತ   | 0.3           | 0.2762           | Work Completed |
| 91   | Yadgir       | Kembhavi | Street Lighting | ವಾರ್ಡ್ ನಂ 1 2 14 16 ಮತ್ತು 23 ರಲ್ಲಿ ಬರುವ ಬೀದಿ ದೀಪ ಕಂಬಗಳಿಗೆ 25 ವ್ಯಾಟ LED Bulb ಅಳವಡಿಸುವ ಕಾಮಗಾರಿ  | 4.98          | 3.4228           | Work Completed |
| 92   | Yadgir       | Kembhavi | Other Works     | ಖಾಯಂ/ಹೊರಗುತ್ತಿಗೆ ಪೌರ ಕಾರ್ಮಿಕರಿಗೆ/ಲೋಡರ್/ದ್ರವರ್/ಇತರ ಸಿಬ್ಬಂದಿಗಳಿಗೆ ಆರೋಗ್ಯ ತಪಾಸಣೆ ಮತ್ತು ವೈದ್ಯಕೀಯ ವೆಚ್ಚ.   | 0.05          | 0.05             | Work Completed |

# Workwise Progress of SFC UNTIED 2023-24 Report

| S.No | DistrictName | UlbName   | Sector Name        | Work Name   | Rs. in Lakhs  |                  |                |
|------|--------------|-----------|--------------------|---|---------------|------------------|----------------|
|      |              |           |                    |   | Estimate Cost | Expenditure Cost | Work Status    |
| 93   | Yadgir       | Kembhavi  | Other Works        | ಖಾಯಂ/ಹೊರಗುತ್ತಿಗೆ ಪೌರ ಕಾರ್ಮಿಕರಿಗೆ/ಲೋಡರ್ಸ್/ಡ್ರೈವರ್ಸ್/ಇತರೆ ಸಿಬ್ಬಂದಿಗಳಿಗೆ ಪೂರಕ ಸಾಮಗ್ರಿಗಳ ಖರೀದಿಗಾಗಿ  | 0.05          | 0.05             | Work Completed |
| 94   | Yadgir       | Kembhavi  | Other Works        | ಖಾಯಂ / ಹೊರಗುತ್ತಿಗೆ ಯಡಿ ಕಾರ್ಯನಿರ್ವಹಿಸುತ್ತಿರುವ ಪೌರ ಕಾರ್ಮಿಕರ/ ಡ್ರೈವರ್/ಲೋಡರ್ಸ್/ಕ್ಲಿನರ್ಸ್ /ಇತರೆ ಸ್ವಚ್ಛತಾ ಸಿಬ್ಬಂದಿಗಳಿಗೆ ಬೆಳಗಿನ ಉಪಹಾರಕ್ಕಾಗಿ ತಲಾ ರೂ 35 ರಂತೆ ಕಾಯ್ದಿರಿಸಿದ ಮೊತ್ತ | 0.13          | 0.1              | Work Completed |
| 95   | Yadgir       | Kembhavi  | Other Works        | ಖಾಯಂ/ಹೊರಗುತ್ತಿಗೆ ಯಡಿ ಕಾರ್ಯನಿರ್ವಹಿಸುತ್ತಿರುವ ಪೌರ ಕಾರ್ಮಿಕರ/ ಡ್ರೈವರ್/ಲೋಡರ್ಸ್/ಕ್ಲಿನರ್ಸ್ /ಇತರೆ ಸ್ವಚ್ಛತಾ ಸಿಬ್ಬಂದಿಗಳ ಮಕ್ಕಳ ಉತ್ತಮ ವಿದ್ಯಾಭ್ಯಾಸಕ್ಕಾಗಿ ಸಹಾಯಧನ                     | 0.21          | 0.21             | Work Completed |
| 96   | Yadgir       | Kembhavi  | Other Works        | ಎಸ್.ಎಸ್.ಎಲ್.ಸಿ ವಿದ್ಯಾರ್ಥಿಗಳ ಸಹಾಯಧನ ತಲಾ ರೂ.3000  | 0.48          | 0.4327           | Work Completed |
| 97   | Yadgir       | Kembhavi  | Other Works        | ಪಿ.ಯು.ಸಿ ಆರ್ಟ್ಸ್/ಕಾಮರ್ಸ್/ವಿಜ್ಞಾನ/ಐಟಿಐ ಸಹಾಯಧನ ತಲಾ 1 ರಂತೆ ಪ್ರತಿಯೊಬ್ಬ ವಿದ್ಯಾರ್ಥಿಗಳಿಗೆ ರೂ 4500 ಸಹಾಯಧನ   | 0.54          | 0.135            | Work Completed |
| 98   | Yadgir       | Kembhavi  | Other Works        | ಬಿ.ಎ/ಬಿ.ಎಸ್.ಸಿ/ಬಿ.ಕಾಂ./ಬಿ.ಬಿ.ಎಂ/ಬಿ.ಸಿ.ಎ/ಬಿ.ಬಿ.ಎ/ ಸಹಾಯಧನ ತಲಾ 1 ರಂತೆ ಪ್ರತಿಯೊಬ್ಬ ವಿದ್ಯಾರ್ಥಿಗಳಿಗೆ ರೂ 6000 ಸಹಾಯಧನ  | 0.26          | 0.06             | Work Completed |
| 99   | Yadgir       | Kembhavi  | Other Works        | ವಾರ್ಷಿಕವಾಗಿ ಆಚರಿಸುವ ಮಹರ್ಷಿ ವಾಲ್ಮೀಕಿ ಜಯಂತಿ ಆಚರಿಸಲು ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಗಳಿಗೆ ನಿಗದಿ ಪಡಿಸಿದ ಮೊತ್ತ   | 0.1           | 0.0922           | Work Completed |
| 100  | Yadgir       | Kembhavi  | Water Supply       | ವಾರ್ಡ್ ನಂ 12 ಮತ್ತು 13 ರಲ್ಲಿ ಕುಡಿಯುವ ನೀರಿನ ವ್ಯವಸ್ಥೆ ಕಲ್ಪಿಸುವ ಕಾಮಗಾರಿ   | 2.18          | 1.8394           | Work Completed |
| 101  | Yadgir       | Shahapura | Other Works        | Training of Light Motor Vehicles driving for beneficiaries which are not covered for other BPL under NULM scheme  | 3.39          | 3.2              | Work Completed |
| 102  | Yadgir       | Shahapura | Other Works        | Distribution of 3 wheeler vehicle for Lifetime Physically disabled persons in Shahapur city   | 5.85          | 5.4284           | Work Completed |
| 103  | Yadgir       | Shahapura | Other Works        | ESCROW payments for permanent PKs in Shahapur city  | 102.67        | 102.67           | Work Completed |
| 104  | Yadgir       | Shahapura | Storm Water Drains | Providing slab to various places of B.B.Road main drain at Shahapur city  | 5.09          | 3.7947           | Work Completed |
| 105  | Yadgir       | Shahapura | Water Supply       | contribution amount for 24/7 drinking water supply approved work of 8682.00 lakhs ULB share ammout 10 per cent in Amrut 2.0 project to KUWS and DB Rs 1.48 lakhs      | 0             | 1.48             | Work Completed |



# Workwise Progress of SFC UNTIED 2023-24 Report

| S.No | DistrictName | ULBName   | Sector Name        | Work Name   | Rs. in Lakhs  |                  |                |
|------|--------------|-----------|--------------------|---|---------------|------------------|----------------|
|      |              |           |                    |   | Estimate Cost | Expenditure Cost | Work Status    |
| 106  | Yacgir       | Shahapura | Burial Ground      | Construction of Grave yard compound wall for SC community people at ward no 2 in Shahapur city  | 1.38          | 1.025            | Work Completed |
| 107  | Yacgir       | Shahapura | Other Works        | Reserved amount for individual beneficiaries of SC community to slum board  | 15.6          | 0                | Work Completed |
| 108  | Yacgir       | Shahapura | Roads              | Construction of CC Road near Durgappa house at Kunchi koram oni ward no 31 in Shahapur city   | 1.29          | 0.9949           | Work Completed |
| 109  | Yacgir       | Shahapura | Storm Water Drains | Construction of drain from Mallappa house to SC community Grave yard at ward no 16 in Shahapur city   | 1.35          | 1.0511           | Work Completed |
| 110  | Yacgir       | Shahapura | Storm Water Drains | Construction of drain near Shankarappa Bagappa Harijan house Rakhamgera ward no 21 in Shahapur city   | 1.28          | 1.0944           | Work Completed |
| 111  | Yacgir       | Shahapura | Storm Water Drains | Construction of drain from Laxmibai Gogi house to Sabamma Guttipeth house in ward no 22 at Shahapur city  | 1.28          | 1.0293           | Work Completed |
| 112  | Yacgir       | Shahapura | Storm Water Drains | Construction of drain from Babu Jagajivan Rao community hall to Shankareppa house in ward no 28 in Shahapur city  | 1.25          | 0.8873           | Work Completed |
| 113  | Yacgir       | Shahapura | Storm Water Drains | Construction of drain near Mareppa Kombin house at ward no 29 in Shahapur city  | 1.3           | 0.9363           | Work Completed |
| 114  | Yacgir       | Shahapura | Water Supply       | Providing pipeline from Bheemavva Pujari Talwar house to Devappa Bheemanalli house and Saraswati Chalawadi house to Laxmevva Bheemanalli house at ward no 07 at Shahapur city | 1.27          | 0.6039           | Work Completed |
| 115  | Yacgir       | Shahapura | Water Supply       | ULB contribution amount of Amrut 2.0 project for drinking water supply works at Shahapur city. Rs 2.77  | 0             | 2.77             | Work Completed |
| 116  | Yacgir       | Shahapura | Other Works        | Reserved amount for individual beneficiaries of ST community to slum board  | 6.6           | 0                | Work Completed |
| 117  | Yacgir       | Shahapura | Storm Water Drains | Construction of drainage near Hanamanth Yakshinti house in ward no 28 in Shahapur city  | 2.05          | 1.5664           | Work Completed |
| 118  | Yacgir       | Shahapura | Storm Water Drains | Construction of drainage near Mallappa Driver house in ward no 29 in Shahapur city  | 1.2           | 0.8167           | Work Completed |

# Workwise Progress of SFC UNTIED 2023-24 Report

|      |              |           |                    |  | Rs. in Lakhs  |                  |                |
|------|--------------|-----------|--------------------|--|---------------|------------------|----------------|
| S.No | DistrictName | UlbName   | Sector Name        | Work Name  | Estimate Cost | Expenditure Cost | Work Status    |
| 119  | Yadgir       | Shahapura | Water Supply       | Shrinking borewell and providing pipeline near Shalageppa Tanakedar house in ward no 25 in Shahapur city                                   | 1.15          | 0.8987           | Work Completed |
| 120  | Yadgir       | Shahapura | Water Supply       | ULB contribution amount of Amrut 2.0 project for drinking water supply works at Shahapur city.   | 0             | 1.11             | Work Completed |
| 121  | Yadgir       | Shorapura | Other Works        | ಪೌರ ಕಾರ್ಮಿಕರ ವೇತನ ( ESCROW AMOUNT )  | 103           | 103.2092         | Work Completed |
| 122  | Yadgir       | Shorapura | Roads              | Construction of CC Road From Ambedkar Kallyana Mantapa to Yallappa house in ward No 07 of Shorapur city Dist Yadgiri                       | 1.8           | 1.7658           | Work Completed |
| 123  | Yadgir       | Shorapura | Roads              | Construction of CC Road From Bhimrayan Katte to Mallayan Katte in ward No 20 of Shorapur city Dist Yadgiri                                 | 2             | 1.5234           | Work Completed |
| 124  | Yadgir       | Shorapura | Roads              | Construction of CC Road infront of Old SBI Bank (ADB) Rangampet in ward No 28 of Shorapur city Dist Yadgiri                                | 1.8           | 1.5227           | Work Completed |
| 125  | Yadgir       | Shorapura | Roads              | Construction of CC Road Near Honnappa House and Kencamma House to Hanuman Temple in ward No 31 of Shorapur city Dist Yadgiri               | 1.8           | 1.4255           | Work Completed |
| 126  | Yadgir       | Shorapura | Roads              | Construction of CC Road From yamnappa Kattimani House to Bhimanna Hulgappa House in ward No 15 of Shorapur city Dist Yadgiri               | 1.8           | 1.4692           | Work Completed |
| 127  | Yadgir       | Shorapura | Other Works        | Development of Badiger Well in ward No 06 of Shorapur city Dist Yadgiri  | 1.2           | 1.1272           | Work Completed |
| 128  | Yadgir       | Shorapura | Roads              | Construction of CC Road From Kalavati House to Main Road Near Panchamukhi Hanuman Temple in ward No 05 of Shorapur city Dist Yadgiri       | 1.2           | 1.0036           | Work Completed |
| 129  | Yadgir       | Shorapura | Storm Water Drains | Construction of Cross Drainage Near Agasi Hanuman Temple and Two Side CC Pevment in ward No 09 of Shorapur city Dist Yadgiri               | 1.2           | 1.119            | Work Completed |
| 130  | Yadgir       | Yadgir    | Other Works        | The hardship allowance for Pourkarmika civic workers each worker of Rs. 2000/- for 62 PKs 62x2000x12 = 1488000                             | 14.88         | 13.68            | Work Completed |
| 131  | Yadgir       | Yadgir    | Other Works        | Amount kept for Escrow Account (For 100% payment for PKs) for the FY 2023-24 1) 17 Drivers and 26 Helpers, Loaders, Gardeners and Cleaners | 103.58        | 103.58           | Work Completed |

# Workwise Progress of SFC UNTIED 2023-24 Report

| S.No | District Name | ULB Name | Sector Name        | Work Name   | Rs. in Lakhs  |                  |                |
|------|---------------|----------|--------------------|---|---------------|------------------|----------------|
|      |               |          |                    |   | Estimate Cost | Expenditure Cost | Work Status    |
| 132  | Yadgir        | Yadgir   | Other Works        | Amount kept for providing morning tiffin to 3 Nos.Backward class and minority PKs (each per day 35/- 3x35x365 = 38000)                    | 0.38          | 0.1224           | Work Completed |
| 133  | Yadgir        | Yadgir   | Other Works        | Distribution of books for studying SDA/FDA etc. competitive exams to 16 students belonging to backward class and minorities.              | 0.53          | 0.525            | Work Completed |
| 134  | Yadgir        | Yadgir   | Other Works        | Amount kept for construction of Pakka House to 2 Nos.Backward class and minority class (2x1.50 = 3.00 lakhs)                              | 3             | 2.5              | Work Started   |
| 135  | Yadgir        | Yadgir   | Other Works        | Amount kept for payment to insurance company for Life Insurance Policy to 13 Nos.of Physical Handicaped beneficiary (each PH Rs. 50000/-) | 6.5           | 6.2669           | Work Completed |
| 136  | Yadgir        | Yadgir   | Other Works        | Supplying of three chairs, one table and one wheel chair to Urban Rehabilitation Workers (URW) of Yadgiri CMC                             | 0.25          | 0.248            | Work Completed |
| 137  | Yadgir        | Yadgir   | Storm Water Drains | Construction of RCC drain from Siraj Sakanak house to Aleem House and Sambar Jagannath house in Ward No. 12 of Yadgiri City               | 5.87          | 4.4985           | Work Completed |
| 138  | Yadgir        | Yadgir   | Buildings          | Continuation of construction of Samskrutika Bhavan at Kotagerawada in Ward No. 10 of Yadgiri City   | 6             | 4.7968           | Work Completed |
| 39   | Yadgir        | Yadgir   | Buildings          | Repair work of Dr. B.R Ambedkar Bhavan in Ward No. 18 of Yadgiri City   | 2             | 1.7279           | Work Completed |
| 40   | Yadgir        | Yadgir   | Buildings          | Development of Dr. Babu Jagajeevan Ram Bhavan at Kotagerawada in Yadgiri City   | 4.4           | 3.7042           | Work Completed |
| 41   | Yadgir        | Yadgir   | Roads              | Construction of CC Road and Drain from Dukhanwadi to Shri Pandurang Sendigi house in Ward No.22 of Yadgiri City                           | 4.8           | 3.4933           | Work Completed |
|      |               |          |                    | Total   | 614.19        | 564.3626         |                |

## Workwise Progress of SFC UNTIED CREATION OF CAPITAL ASST 2024-25 Report

|      |              |           |             |  | Rs. in Lakhs  |                  |                |
|------|--------------|-----------|-------------|--|---------------|------------------|----------------|
| S.No | DistrictName | UIbName   | Sector Name | Work Name  | Estimate Cost | Expenditure Cost | Work Status    |
| 1    | Kalaburagi   | Afzalpura | Other Works | Amount Reserved for Life Insurance for Physically Handicapped Beneficiaries  | 0.97          | 0.9              | Work Completed |
| 2    | Kalaburagi   | Afzalpura | Other Works | Providing Fencing Work to VKG Blind School in Afzalpur Town  | 0.98          | 0                | Work Started   |
| 3    | Kalaburagi   | Afzalpura | Other Works | Amount Reserved for Salary of 6 No Permanent PKs   | 20.27         | 20.2486          | Work Completed |
| 4    | Kalaburagi   | Afzalpura | Other Works | Amount Reserved for Hardship Allowance for Permanent PKs   | 13.95         | 12.64            | Work Completed |
| 5    | Kalaburagi   | Afzalpura | Other Works | Providing Driving Training to OBC Beneficiaries  | 1.13          | 1.13             | Work Completed |
| 6    | Kalaburagi   | Afzalpura | Other Works | Amount Reserved for Devaraj Arasu Jayanti  | 0.2           | 0.2              | Work Completed |
| 7    | Kalaburagi   | Afzalpura | Roads       | Construction of CD Slabs near Basayya Salimath House and Opposite PLD Bank at Ward No 2 in Afzalpur Town                                     | 1.5           | 0                | Work Started   |
| 8    | Kalaburagi   | Afzalpura | Other Works | Improvemets to Dr.B.R Ambedkar Garden in Afzalpur Town   | 4.4           | 0                | Work Started   |
| 9    | Kalaburagi   | Afzalpura | Other Works | Celebration of Dr B.R Ambedkar and Dr. Babu Jagjivan Ram Jayanthi  | 0.4           | 0.3995           | Work Completed |
| 10   | Kalaburagi   | Afzalpura | Other Works | Providing Safety Kits to Permanent PKs   | 1             | 0                | Work Started   |
| 11   | Kalaburagi   | Afzalpura | Other Works | Providing Vehicle Training and License to ST Beneficiaries   | 1.6           | 1.552            | Work Completed |
| 12   | Kalaburagi   | Afzalpura | Other Works | Construction of CC Road from Ghattarga Road to Boganalli Patel House and Shrimant Kumtad House Ghattarga Road at Ward No 19 in Afzalpur Town | 2.2           | 1.9022           | Work Completed |
| 13   | Kalaburagi   | Afzalpura | Other Works | Celebration of valmiki jayanti   | 0.2           | 0.2              | Work Completed |



## Workwise Progress of SFC UNTIED CREATION OF CAPITAL ASST 2024-25 Report

| S.No | DistrictName | UIbName   | Sector Name  | Work Name  | Rs. in Lakhs  |                  |                |
|------|--------------|-----------|--------------|--|---------------|------------------|----------------|
|      |              |           |              |  | Estimate Cost | Expenditure Cost | Work Status    |
| 14   | Kalaburagi   | Aland     | Other Works  | Amount Reserved For Higher Education Of OBC Beneficiary Students   | 1.59          | 0.6              | Work Started   |
| 15   | Kalaburagi   | Aland     | Other Works  | Providing UPS and Batteries For Minority Hostel in Aland Town  | 0.88          | 0.878            | Work Completed |
| 16   | Kalaburagi   | Aland     | Other Works  | Fixing Of Interlock Pavers From Aikhar Ansari House to Main Road in Aland Town   | 1.5           | 1.4893           | Work Completed |
| 17   | Kalaburagi   | Aland     | Other Works  | Providing Tricycles to Physically Handicapped Beneficiaries in Aland Town  | 2.75          | 2.27             | Work Completed |
| 18   | Kalaburagi   | Aland     | Other Works  | Amount Reserved For Annual Payment For The Year 2024/25 For SWM Outsource Driver Supervisor Loaders Cleaners JCB Operator and Security | 30            | 29.6657          | Work Completed |
| 19   | Kalaburagi   | Aland     | Other Works  | Amount Reserved For Poura Karmikas Hardship Allowance April 2024 onwards   | 15            | 14.08            | Work Completed |
| 20   | Kalaburagi   | Aland     | Other Works  | Amount Reserved For Morning Brakefast for Paramanent / Outsource Poruakarmikas   | 3.27          | 0.8699           | Work Started   |
| 21   | Kalaburagi   | Aland     | Other Works  | Construction of Compound Wall at Bheem Nagar in Aland Town   | 5             | 4.9517           | Work Completed |
| 22   | Kalaburagi   | Aland     | Water Supply | Drilling of Borewell and fixing of Motor and Pump behind jamunabai house in w.no 23 at Aland Town                                      | 1.4           | 1.4              | Work Completed |
| 23   | Kalaburagi   | Aland     | Water Supply | Drilling of Borewell and fixing of Motor and Cistern at W.no 11 in Aland Town  | 2.8           | 2.7697           | Work Completed |
| 24   | Kalaburagi   | Chincholi | Other Works  | Construction of Balance work for existing Ambedkar statue compound wall near Bidar cross in Chincholi Town.                            | 4.72          | 0                | Work Started   |
| 25   | Kalaburagi   | Chincholi | Other Works  | Incentives to talented students (As per government circular PUC (10) and degree (7) on merit basis.)                                   | 1.07          | 0                | Work Started   |
| 26   | Kalaburagi   | Chincholi | Other Works  | Celebration of Devraj Aras Jayanthi.   | 0.2           | 0.1994           | Work Completed |

This report is generated based on mrc online applications,the data updation by ULBs , Regards MIS Expert

## Workwise Progress of SFC UNTIED CREATION OF CAPITAL ASST 2024-25 Report

| S.No | DistrictName | UlbName    | Sector Name            | Work Name   | Rs. in Lakhs  |                  |                |
|------|--------------|------------|------------------------|---|---------------|------------------|----------------|
|      |              |            |                        |   | Estimate Cost | Expenditure Cost | Work Status    |
| 27   | Kalaburagi   | Chincholi  | Other Works            | Awareness programme regarding government facilities to disabled peoples in Chincholi Town.  | 0.92          | 0                | Work Started   |
| 28   | Kalaburagi   | Chincholi  | Other Works            | Providing and supplying of computer and furniture to URW office.  | 0.93          | 0.93             | Work Completed |
| 29   | Kalaburagi   | Chincholi  | Solid Waste Management | Salary payments to outsource drivers, loaders, cleaners and watchmen and operator in Chincholi Town.  | 27.75         | 27.7493          | Work Completed |
| 30   | Kalaburagi   | Chincholi  | Storm Water Drains     | Construction of RCC Drain and CD work at various places At Badi darga in Chincholi Town.  | 1.41          | 1.2467           | Work Completed |
| 31   | Kalaburagi   | Chincholi  | Other Works            | Balance work of existing Ambedkar statue near bidar cross in Chincholi Town.  | 3.12          | 0                | Work Started   |
| 32   | Kalaburagi   | Chincholi  | Other Works            | Celebration of Dr. B.R.Ambedkar and Dr. Babu Jagjeevram Jayanthi.   | 0.4           | 0                | Work Completed |
| 33   | Kalaburagi   | Chincholi  | Other Works            | Contribution amount to house construction for SC Beneficiary to SLUM Board Department As per Govt order No. UDD 134 SFC 2024 (2) Date: 17.05.2024 | 6.6           | 0                | Work Completed |
| 34   | Kalaburagi   | Chincholi  | Solid Waste Management | Providing and supplying safety equipments to Pourakarmikas.   | 0.88          | 0.7999           | Work Completed |
| 35   | Kalaburagi   | Chincholi  | Other Works            | Celebration of Maharshi Valmiki Jayanthi.   | 0.2           | 0.1986           | Work Completed |
| 36   | Kalaburagi   | Chincholi  | Other Works            | Contribution amount to house construction for ST Beneficiary to SLUM Board Department As per Govt order No. UDD 134 SFC 2024 (2) Date: 17.05.2024 | 3             | 0                | Work Completed |
| 37   | Kalaburagi   | Chincholi  | Solid Waste Management | Providing and supplying of uniforms to pourakarmikas.   | 0.4           | 0.4              | Work Completed |
| 38   | Kalaburagi   | Chincholi  | Water Supply           | Drilling of new borewell and fixing of motor near Kambar bhavi in Chincholi Town.   | 1.4           | 1.072            | Work Completed |
| 39   | Kalaburagi   | Chittapura | Other Works            | Distribution of Sewing machine to other backward classes trained womens (7.25%)   | 1.77          | 1.74             | Work Completed |

## Workwise Progress of SFC UNTIED CREATION OF CAPITAL ASST 2024-25 Report

| S.No | DistrictName | UlbName    | Sector Name           | Work Name  | Rs. in Lakhs  |                  |                |
|------|--------------|------------|-----------------------|--|---------------|------------------|----------------|
|      |              |            |                       |  | Estimate Cost | Expenditure Cost | Work Status    |
| 40   | Kalaburagi   | Chittapura | Other Works           | Subsidy amount for individual household toilet to Physically disabled persons (5%)   | 1.53          | 0                | Work Started   |
| 41   | Kalaburagi   | Chittapura | Other Works           | Construction of Urinals at town Main places for physically disabled persons (5%)   | 1.52          | 0                | Work Completed |
| 42   | Kalaburagi   | Chittapura | Other Works           | Reserve amount for salary 2024-25 Outsource loader, cleaner,drivers,JCB operators,supervisor ,security gaurds and Direct Recruitment Pourakarmikas | 41.53         | 40.9849          | Work Completed |
| 43   | Kalaburagi   | Chittapura | Other Works           | Amount for Pourakarmikas hardship allowance  | 12            | 11.76            | Work Completed |
| 44   | Kalaburagi   | Chittapura | Under Ground Drainage | UGD works and Toilet repair works to OBC hostels in Chittaour town (7.25%)   | 2.65          | 0                | Work Completed |
| 45   | Kalaburagi   | Chittapura | Other Works           | Dr//B.R.Ambedkar Jayanti Celebration   | 0.2           | 0.2              | Work Completed |
| 46   | Kalaburagi   | Chittapura | Other Works           | Dr//Babujaga jivanarao Jayanti Celebration   | 0.2           | 0.2              | Work Completed |
| 47   | Kalaburagi   | Chittapura | Roads                 | Installation Cobble stones around Maihebooba Subani Dargah in Kashigalli Ward No.2Construction of CC drain and slab Rayappa chali to library       | 3.8           | 2.1823           | Work Completed |
| 48   | Kalaburagi   | Chittapura | Street Lighting       | Installation of LED poles from Maragamma temple to Saibanna Raykodi house at Wno 15  | 3             | 1.5194           | Work Completed |
| 49   | Kalaburagi   | Chittapura | Street Lighting       | Installation of LED lights at Ashraya colony   | 2.8           | 1.7762           | Work Completed |
| 50   | Kalaburagi   | Jewargi    | Other Works           | Reserved Amount for morning Tiffan for Permanent/outsource Pourkarimikas   | 0.6           | 0                | Work Started   |
| 51   | Kalaburagi   | Jewargi    | Other Works           | Reserved fo Morning Breakfast of PKS/other Sanitation workers  | 0.5           | 0.4791           | Work Completed |
| 52   | Kalaburagi   | Jewargi    | Other Works           | Small Business loan for Eligible Beneficiaries belonging to Backward Classes.  | 0.92          | 0                | Work Started   |

This report is generated based on mrc online applications,the data updation by ULBs , Regards MIS Expert

## Workwise Progress of SFC UNTIED CREATION OF CAPITAL ASST 2024-25 Report

|      |              |         |                 |   | Rs. in Lakhs  |                  |                |
|------|--------------|---------|-----------------|---|---------------|------------------|----------------|
| S.No | DistrictName | UlbName | Sector Name     | Work Name   | Estimate Cost | Expenditure Cost | Work Status    |
| 53   | Kalaburagi   | Jewargi | Other Works     | Reserved for Devaraj Aras Jayanti programme.  | 0.2           | 0.2              | Work Completed |
| 54   | Kalaburagi   | Jewargi | Other Works     | Construction of Ramps at different places of Girls High Schools in Jewargi town.                        | 1.95          | 0                | Work Started   |
| 55   | Kalaburagi   | Jewargi | Other Works     | Reserved amount for salary payment outsource pks and other sanitation workers                           | 34.23         | 22.2461          | Work Started   |
| 56   | Kalaburagi   | Jewargi | Street Lighting | Installation of Hi-Mast electricity pole near Hanuman temple in Shanta Nagar Area Jewargi Town          | 1.19          | 1.1546           | Work Completed |
| 57   | Kalaburagi   | Jewargi | Buildings       | Construction of Community Bhavan in Gandhi Nagar of Jewargi town and renovation work of Kannada Bhavan. | 1.5           | 1.1438           | Work Completed |
| 58   | Kalaburagi   | Jewargi | Buildings       | Ward No. 20 Ambedkar Community Bhavans compound wall construction work continuation in Jewargi Town     | 0.9           | 0                | Work Started   |
| 59   | Kalaburagi   | Jewargi | Other Works     | Reserved Amount for morning Tiffan for permanent/outsource Pourkarimikas                                | 0.6           | 0                | Work Started   |
| 60   | Kalaburagi   | Jewargi | Other Works     | Reserved for Dr For BR Ambedkar Jayanti and Babu Jagjivanaram programme.                                | 0.4           | 0.398            | Work Completed |
| 61   | Kalaburagi   | Jewargi | Water Supply    | Drilling of Borewells in ward no 11,14,9 of Jewargi town.   | 2             | 0                | Work Started   |
| 62   | Kalaburagi   | Jewargi | Other Works     | Reserved For Maharishi Valmiki Jayanti programme.   | 0.2           | 0                | Work Completed |
| 63   | Kalaburagi   | Jewargi | Roads           | CC road construction in Buggi area of Jewargi town  | 1.8           | 0                | Work Started   |
| 64   | Kalaburagi   | Sedam   | Other Works     | Scholarship for post graduate students  | 1.65          | 0.9              | Work Completed |
| 65   | Kalaburagi   | Sedam   | Other Works     | Providing UPS Batteries to BCM Hostel   | 2.48          | 2.3451           | Work Completed |



## Workwise Progress of SFC UNTIED CREATION OF CAPITAL ASST 2024-25 Report

| S.No | DistrictName | UIbName  | Sector Name        | Work Name  | Rs. in Lakhs  |                  |                |
|------|--------------|----------|--------------------|--|---------------|------------------|----------------|
|      |              |          |                    |  | Estimate Cost | Expenditure Cost | Work Status    |
| 66   | Kalaburagi   | Sedam    | Other Works        | Distribution of Try Cycle Motor vehicle to Handicapped People  | 2.85          | 2.85             | Work Completed |
| 67   | Kalaburagi   | Sedam    | Other Works        | Outsource labour payment for SWM Driver 11 Supervisor 3 Loaders 12 Cleaners 1 JCB Operator 1 Security 2                                    | 20.47         | 0                | Work Started   |
| 68   | Kalaburagi   | Sedam    | Other Works        | Reserved for Hardship Allowance for Poura Karmikas applicable as on from April 2024  | 14.4          | 14.2             | Work Completed |
| 69   | Kalaburagi   | Sedam    | Other Works        | Purchasing of Computers Printer and UPS Batteries to Sedam TMC Office  | 5             | 4.8696           | Work Completed |
| 70   | Kalaburagi   | Sedam    | Roads              | Construction of CC Road from existing cc road end to Bhavani Temple in Bhavani Nagar Sedam Town  | 10.15         | 8.4056           | Work Completed |
| 71   | Kalaburagi   | Sedam    | Other Works        | Contibution Amount to House Construction for SC Beneficiary to SLUM Board Department As per Govt Order UDD 134 SFC 2024 2 Date 17.05.2024  | 10.2          | 0                | Work Completed |
| 72   | Kalaburagi   | Sedam    | Other Works        | Installation of Gym equipments at indira nagar garden in sedam town  | 2.8           | 0                | Work Completed |
| 73   | Kalaburagi   | Sedam    | Storm Water Drains | Construction of RCC Drain and Precast Slab Up to Chincholi Road Connecting Road at Choti Geerani ward no 23                                | 3             | 2.8418           | Work Completed |
| 74   | Kalaburagi   | Sedam    | Storm Water Drains | Construction of Balance Drain Work at Ramanna House infosys colony in sedam town   | 1             | 0.9533           | Work Completed |
| 75   | Kalaburagi   | Sedam    | Other Works        | Contibution Amount to House Construction for TSP Beneficiary to SLUM Board Department As per Govt Order UDD 134 SFC 2024 2 Date 17.05.2024 | 4.2           | 0                | Work Completed |
| 76   | Kalaburagi   | Sedam    | Other Works        | Construction of Compound wall to Govt School at valmiki nagar ward no 17 in sedam town   | 2.8           | 2.1              | Work Completed |
| 77   | Kalaburagi   | Shahabad | Other Works        | Reserve Amount for Backward classes student Degree and Higher courses(7.25%) in shahabad town  | 2.09          | 2.08             | Work Completed |
| 78   | Kalaburagi   | Shahabad | Other Works        | Providing LED lights to Veerashaiva Grave Yard at Old Shahabad and New Shahabad Ward no 4 and 19(7.25%) in Shahabad Town                   | 3.13          | 3.052            | Work Completed |

This report is generated based on mrc online applications,the data updation by ULBs , Regards MIS Expert

## Workwise Progress of SFC UNTIED CREATION OF CAPITAL ASST 2024-25 Report

| S.No | DistrictName | UlbName  | Sector Name     | Work Name   | Rs. in Lakhs  |                  |                |
|------|--------------|----------|-----------------|---|---------------|------------------|----------------|
|      |              |          |                 |   | Estimate Cost | Expenditure Cost | Work Status    |
| 79   | Kalaburagi   | Shahabad | Other Works     | Financial Assistance for Handicapped students studying in the year 2024-25 for Degree and Higher education(5%) in Shahabad Town         | 1.8           | 0                | Work Started   |
| 80   | Kalaburagi   | Shahabad | Other Works     | Salary for Out source employess Loaders, Cleaners, Drivers, JCB Operator, Supervisor and Security for the year 2024-25 in Shahabad Town | 55.18         | 55.1852          | Work Completed |
| 81   | Kalaburagi   | Shahabad | Other Works     | Reserve Amount for Pourakarmikas Sankast allowance in Shahabad Town   | 8             | 8                | Work Completed |
| 82   | Kalaburagi   | Shahabad | Street Lighting | Providing LED lights to Handicapped person living area roads at wards 1,2,3,6,10,11,12 and 13 (5%) in Shahabad Town                     | 1.8           | 1.8              | Work Completed |
| 83   | Kalaburagi   | Shahabad | Other Works     | Celebration of DR B R Ambedkar Jayanthi in Shahabad Town  | 0.3           | 0.3              | Work Completed |
| 84   | Kalaburagi   | Shahabad | Other Works     | Celebration of DR Babu Jagajeevanram Jayanthi in Shahabad Town  | 0.3           | 0.3              | Work Completed |
| 85   | Kalaburagi   | Shahabad | Street Lighting | Providing LED lights at Ward Nos 5,6,8,9,10,12,13,19 and 25 in Shahabad Town  | 7.8           | 7.8              | Work Completed |
| 86   | Kalaburagi   | Shahabad | Other Works     | Celebration of Valmiki Jayanthi In Shahabad Town  | 0.3           | 0.3              | Work Completed |
| 87   | Kalaburagi   | Shahabad | Street Lighting | Providing LED lights at Ward No 1,2,3,18,24,27 in Shahabad Town   | 3.3           | 3.3              | Work Completed |
| 88   | Kalaburagi   | Wadi     | Other Works     | Amount reserved for Outsource Loaders in wadi town. (Estimate total amount 25.00 Lakhs)   | 18.75         | 18.7435          | Work Completed |
| 89   | Kalaburagi   | Wadi     | Other Works     | Construction of toilet for specially able students in primary and higer primary govt school (Under 5%) in wadi town.                    | 1.79          | 0                | Work Completed |
| 90   | Kalaburagi   | Wadi     | Other Works     | Amount reserved for Outsource Cleaners in wadi town. (Estimate total amount 21.00 Lakhs)  | 15.75         | 0                | Work Started   |
| 91   | Kalaburagi   | Wadi     | Other Works     | Amount reserved for Outsource Drivers in wadi town. (Estimate total amount 36.00 Lakhs)   | 27.81         | 8.7159           | Work Started   |

This report is generated based on mrc online applications,the data updation by ULBs , Regards MIS Expert

# Workwise Progress of SFC UNTIED CREATION OF CAPITAL ASST 2024-25 Report

| S.No | DistrictName | UIbName | Sector Name | Work Name   | Rs. in Lakhs  |                  |                |
|------|--------------|---------|-------------|---|---------------|------------------|----------------|
|      |              |         |             |   | Estimate Cost | Expenditure Cost | Work Status    |
| 92   | Kalaburagi   | Wadi    | Other Works | Morning breakfast for Pourakarmikas in (under 7.25%) Wadi town  | 1.02          | 0.8791           | Work Completed |
| 93   | Kalaburagi   | Wadi    | Other Works | Distribution of spots materials shamiyans and chair for OBC (Under 7.25%) in Wadi town.                                       | 1.64          | 0                | Work Started   |
| 94   | Kalaburagi   | Wadi    | Other Works | Providing Amount for celebration Devaraj urs Jayanti in (7.25%) Wadi town   | 0.2           | 0.1947           | Work Completed |
| 95   | Kalaburagi   | Wadi    | Other Works | Providing Amount for celebration Jagajoti Basaveshwar Jayanti (7.25%) in wadi town  | 0.2           | 0.2              | Work Completed |
| 96   | Kalaburagi   | Wadi    | Other Works | Drilling of borewell installation of pipeline and motor and construction of Cistren in ward no 11 (under 7.25%) in Wadi Town. | 2.06          | 1.9894           | Work Completed |
| 97   | Kalaburagi   | Wadi    | Other Works | Providing Subsidy to hadicap street vendor for self employment (each Rs. 10,000) (Under 5%) in wadi town.                     | 1.78          | 0                | Work Started   |
| 98   | Kalaburagi   | Wadi    | Other Works | Providing Morning breakfast for SC Pouakarmika in Wadi Town.  | 4.2           | 4.2021           | Work Completed |
| 99   | Kalaburagi   | Wadi    | Other Works | Providing subsidy for self employment of SC Community youth (each Rs. 10,000) in Wadi Town.                                   | 6.72          | 6.7              | Work Completed |
| 00   | Kalaburagi   | Wadi    | Other Works | Coloring work to Lumbini samudaya bhavan of SC Community in wadi town   | 0.9           | 0.7832           | Work Completed |
| 01   | Kalaburagi   | Wadi    | Other Works | Coloring work to Sidharath samudaya bhavan of SC Community in wadi town   | 0.9           | 0.7795           | Work Completed |
| 02   | Kalaburagi   | Wadi    | Other Works | Coloring work to Samrath samudaya bhavan in wadi town   | 0.9           | 0.8082           | Work Completed |
| 03   | Kalaburagi   | Wadi    | Other Works | Coloring to samudaya bhavan in Dr B R Ambedkar chowk in wadi town   | 0.9           | 0.8208           | Work Completed |
| 04   | Kalaburagi   | Wadi    | Other Works | Coloring of Babu jagavevanram smarak bhavan at Jambaveer colony in wadi town.   | 0.9           | 0.7816           | Work Completed |

This report is generated based on mrc online applications, the data updation by ULBs , Regards MIS Expert

## Workwise Progress of SFC UNTIED CREATION OF CAPITAL ASST 2024-25 Report

| S.No | DistrictName | UlbName    | Sector Name        | Work Name  | Rs. in Lakhs  |                  |                |
|------|--------------|------------|--------------------|--|---------------|------------------|----------------|
|      |              |            |                    |  | Estimate Cost | Expenditure Cost | Work Status    |
| 105  | Kalaburagi   | Wadi       | Other Works        | Construction of Compound wall and room on first floor of Sidharath bhavan in ward no 7 in wadi town.                         | 5.58          | 0                | Work Completed |
| 106  | Kalaburagi   | Wadi       | Other Works        | Breakfast for ST pourakarmikas working under the nirmal toilet in wadi town.   | 1.8           | 1.7294           | Work Completed |
| 107  | Kalaburagi   | Wadi       | Other Works        | Providing subsidy for self employment of ST community youth in (each Rs. 10,000) Wadi Town.                                  | 2.88          | 2.8              | Work Completed |
| 108  | Kalaburagi   | Wadi       | Other Works        | Construction of CC Drain from Bhimraya Dhoru house to end of the road in Wadi Town.  | 4.32          | 3.6092           | Work Completed |
|      |              |            |                    | TOTAL  | 549.98        | 392.0461         |                |
| 1    | Yadgir       | Gurumatkal | Other Works        | Amount reserved for PK Salary ESCROW Amount for the year 2024 25   | 20.33         | 21.2075          | Work Completed |
| 2    | Yadgir       | Gurumatkal | Other Works        | Hardship allowance for 25 Pura Karmikas for the year 2024 25   | 6             | 5.76             | Work Completed |
| 3    | Yadgir       | Gurumatkal | Other Works        | Financial support for 21 SSLC backward Girls students Rs 3000 each   | 0.63          | 0.63             | Work Completed |
| 4    | Yadgir       | Gurumatkal | Other Works        | Financial support for 6 PUC backward Girls students Rs 4000 each   | 0.24          | 0.24             | Work Completed |
| 5    | Yadgir       | Gurumatkal | Other Works        | Construction of drain from Maqbul badam jhad house to Chinnu hotel house in ward no 17                                       | 1.3           | 1.2457           | Work Completed |
| 6    | Yadgir       | Gurumatkal | Other Works        | Amount reserved for Three Wheeler for Handicap   | 1.1           | 1.095            | Work Completed |
| 7    | Yadgir       | Gurumatkal | Other Works        | Purchase of Table Chairs Almara and other materials for Physical Handicap Rehabilitation Programme workers continuation work | 0.4           | 0.3999           | Work Completed |
| 8    | Yadgir       | Gurumatkal | Storm Water Drains | Construction of CC drain from GHPS Harijanwada to Laxmamma Erappa house in ward no 12  | 3.6           | 3.5343           | Work Completed |



# Workwise Progress of SFC UNTIED CREATION OF CAPITAL ASST 2024-25 Report

| S.No | DistrictName | UlbName    | Sector Name        | Work Name  | Rs. in Lakhs  |                  |                |
|------|--------------|------------|--------------------|--|---------------|------------------|----------------|
|      |              |            |                    |  | Estimate Cost | Expenditure Cost | Work Status    |
| 9    | Yadgir       | Gurumatkal | Storm Water Drains | Construction of protection wall at Nala near Public toilet and Construction of CC drain in Indira Nagar  | 1.6           | 0.8066           | Work Completed |
| 10   | Yadgir       | Kakkera    | Bridges            | ಕಕ್ಕೇರಾ ಪುರಸಭೆ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಬರುವ ಕನಕದಾಸ ವೃತ್ತ ಹತ್ತಿರ ಮಂಜಲಾಪುರ ರಸ್ತೆಗೆ ಕಲ್ಟರ್ವ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ.  | 1.08          | 1.0002           | Work Completed |
| 11   | Yadgir       | Kakkera    | Buildings          | ಕಕ್ಕೇರಾ ಪುರಸಭೆ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಬರುವ ವಾರ್ಡ್ ನಂ.11 ರಲ್ಲಿ ಸರಕಾರಿ ಶಾಲೆ ಹತ್ತಿರ ಅಂಗವಿಕಲರ ಶೌಚಾಲಯ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ.   | 1.2           | 1.1778           | Work Completed |
| 12   | Yadgir       | Kakkera    | Other Works        | ನೈರ್ಮಲ್ಯ ವಿಭಾಗದ ನೌಕರರ (ದ್ರವರ್, ಲೋಡರ್ ಮತ್ತು ಇತ್ಯಾದಿ)(7*20726=145082*12=1740984) ಮತ್ತು (5*23294=116470*12=1397640)-ಕಾವಲುಗಾರ (19479*1=19479*12=233748) (1*23733*12=284802) ಒಟ್ಟು ವೇತನ-3657174 (ಎಸ್.ಎಫ್.ಸಿ75%) ರಂತೆ ವೇತನ ಕಾಯ್ದಿರಿಸಿದ ಅನುದಾನ. | 27.42         | 14.0581          | Work Started   |
| 13   | Yadgir       | Kakkera    | Other Works        | ಕಕ್ಕೇರಾ ಪುರಸಭೆ ಕಾರ್ಯಾಲಯಕ್ಕೆ ಗಣಕಯಂತ್ರ ಖರೀದಿಸುವ ಕಾಮಗಾರಿ  | 0             | 0.985            | Work Started   |
| 14   | Yadgir       | Kakkera    | Other Works        | ಪೌರಕಾರ್ಮಿಕರಿಗೆ ಜೀವ ವಿಮೆಗೆ ಕಾಯ್ದಿರಿಸಿದ ಮೊತ್ತ  | 0.4           | 0                | Work Completed |
| 15   | Yadgir       | Kakkera    | Other Works        | ನೈರ್ಮಲ್ಯ ವಿಭಾಗದ ನೌಕರರ ಸಂಕಷ್ಟ ಭತ್ಯೆ (37*2000*12=888000)ಸರ್ಕಾರ ಆದೇಶ ಸಂಖ್ಯೆ ನಲಇ143ಎಸ್ ಎಫ್ ಸಿ 2022ಬೆಂಗಳೂರು ದಿನಾಂಕ:04-08-2022 ಆದೇಶದಂತೆ ಕಾಯ್ದಿರಿಸಿದ ಮೊತ್ತ.   | 8.88          | 8.88             | Work Completed |
| 16   | Yadgir       | Kakkera    | Other Works        | ಎಸ್.ಎಸ್.ಎಲ್.ಸಿ ವಿಧ್ಯಾರ್ಥಿಗಳಿಗೆ ಪ್ರೋತ್ಸಾಹಧನ (ಕಂಡಿಕೆ 7.4.1) ರಂತೆ   | 0.46          | 0.42             | Work Completed |
| 17   | Yadgir       | Kakkera    | Other Works        | ಪಿ.ಯು.ಸಿ./ಐಟಿ ಮತ್ತು ಇತರೆ ವೃತ್ತಿಪರ ತರಗತಿ ವಿಧ್ಯಾರ್ಥಿಗಳಿಗೆ ಪ್ರೋತ್ಸಾಹಧನ (ಕಂಡಿಕೆ 7.4.1) ರಂತೆ  | 0.45          | 0.45             | Work Completed |
| 18   | Yadgir       | Kakkera    | Other Works        | ಬಿ.ಎ/ಬಿ.ಎಸ್.ಸಿ/ಬಿ.ಕಾಂ/ಬಿ.ಬಿ.ಎ/ಬಿ.ಬಿ.ಎ/ಬಿ.ಸಿ.ಎ. ಮತ್ತು ಇತರೆ ಪದವಿ ವಿಧ್ಯಾರ್ಥಿಗಳಿಗೆ ಪ್ರೋತ್ಸಾಹಧನ (ಕಂಡಿಕೆ 7.4.1) ರಂತೆ   | 0.48          | 0.48             | Work Completed |
| 19   | Yadgir       | Kakkera    | Other Works        | ಕಕ್ಕೇರಾ ಪುರಸಭೆ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಬರುವ ಹಿಂದುಳಿದ ವರ್ಗದ ವಾರ್ಡ್‌ನಲ್ಲಿ ಕುಡಿಯುವ ನೀರಿನ ವ್ಯವಸ್ಥೆ ಕಲ್ಪಿಸುವ ಕಾಮಗಾರಿ  | 1             | 0.8035           | Work Completed |
| 20   | Yadgir       | Kakkera    | Other Works        | ಅಂಗವಿಕಲರಿಗೆ ತ್ರಿಚಕ್ರ ವಾಹನ ಖರೀದಿ ಕಾಮಗಾರಿ  | 1.2           | 1.2              | Work Completed |
| 21   | Yadgir       | Kakkera    | Water Supply       | ಕಕ್ಕೇರಾ ಪುರಸಭೆ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಬರುವ ವಾರ್ಡ್ ನಂ 01 ರಿಂದ 23 ರಲ್ಲಿ ಹ್ಯಾಂಡ್ ಪಂಪ್‌ಗಳಿಗೆ ದುರಸ್ತಿ ಸಾಮಗ್ರಿಗಳನ್ನು ಕರೀದಿಸುವ ಕಾಮಗಾರಿ   | 5.42          | 4.6466           | Work Completed |

# Workwise Progress of SFC UNTIED CREATION OF CAPITAL ASST 2024-25 Report

| S.No | DistrictName | UlbName | Sector Name | Work Name   | Rs. in Lakhs  |                  |                |
|------|--------------|---------|-------------|---|---------------|------------------|----------------|
|      |              |         |             |   | Estimate Cost | Expenditure Cost | Work Status    |
| 22   | Yadgir       | Kakkera | Buildings   | ಕಕ್ಕೇರಾ ಪುರನಭ ವ್ಯಾಪ್ತಿಯ ವಾರ್ಡ್ ನಂ 14ರ ಕಕ್ಕೇರಾ ತಾಂಡದ ಹಿರಿಯ ಪ್ರಾಥಮಿಕ ಶಾಲೆ ಹಾಗೂ ಅದಕ್ಕೆ ಹೊಂದಿಕೊಂಡಿರುವ ಉದ್ಯಾನವನಕ್ಕೆ ಕಂಪೌಂಡ್ ಗೋಡೆ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ | 4.8           | 4.5243           | Work Completed |
| 23   | Yadgir       | Kakkera | Other Works | ಪೌರಕಾರ್ಮಿಕರ ಬೆಳಗಿನ ಉಪಹಾರಕ್ಕಾಗಿ ಕಾಯ್ದಿರಿಸಿದ ಮೊತ್ತ  | 2.8           | 2.124            | Work Completed |
| 24   | Yadgir       | Kakkera | Other Works | ಎಸ್.ಎಸ್.ಎಲ್.ಸಿ ವಿಧ್ಯಾರ್ಥಿಗಳಿಗೆ ಪ್ರೋತ್ಸಾಹಧನ (ಕಂಡಿಕೆ 7.4.1) ರಂತೆ  | 1.12          | 0.495            | Work Completed |
| 25   | Yadgir       | Kakkera | Other Works | ಪಿ.ಯು.ಸಿ./ಐಟಿಐ ಮತ್ತು ಇತರೆ ವೃತ್ತಿಪರ ತರಗತಿ ವಿಧ್ಯಾರ್ಥಿಗಳಿಗೆ ಪ್ರೋತ್ಸಾಹಧನ (ಕಂಡಿಕೆ 7.4.1) ರಂತೆ  | 1.13          | 0.42             | Work Completed |
| 26   | Yadgir       | Kakkera | Other Works | ಬಿ.ಎ/ಬಿ.ಎಸ್.ಸಿ/ಬಿ.ಕಾಂ/ಬಿ.ಬಿ.ಎ/ಬಿ.ಬಿ.ಎA/ಬಿ.ಸಿ.ಎ. ಮತ್ತು ಇತರೆ ಪದವಿ ವಿಧ್ಯಾರ್ಥಿಗಳಿಗೆ ಪ್ರೋತ್ಸಾಹಧನ (ಕಂಡಿಕೆ 7.4.1) ರಂತೆ                             | 1.44          | 0.42             | Work Completed |
| 27   | Yadgir       | Kakkera | Other Works | ಬಿ.ಎಡ್/ಬಿಪಿಎಡ್ ವಿಧ್ಯಾರ್ಥಿಗಳಿಗೆ ಪ್ರೋತ್ಸಾಹಧನ (ಕಂಡಿಕೆ 7.4.1) ರಂತೆ  | 0.24          | 0.18             | Work Completed |
| 28   | Yadgir       | Kakkera | Other Works | ಎಂಬಿಬಿಎಸ್/ಬಿಇ/ಬಿಡಿಎಸ್ ವಿಧ್ಯಾರ್ಥಿಗಳಿಗೆ ಪ್ರೋತ್ಸಾಹಧನ (ಕಂಡಿಕೆ 7.4.1) ರಂತೆ   | 0.4           | 0.4              | Work Completed |
| 29   | Yadgir       | Kakkera | Other Works | ಎಂ.ಎ/ಎಂ.ಎಸ್.ಸಿ/ಎಂ.ಕಾಂ/ಎಂ.ಎಸ್.ಡಬ್ಲ್ಯು/ಇತರೆ ಸ್ನಾತೋತ್ತರ ಪದವಿ ವಿಧ್ಯಾರ್ಥಿಗಳಿಗೆ ಪ್ರೋತ್ಸಾಹಧನ (ಕಂಡಿಕೆ 7.4.1) ರಂತೆ                                   | 0.15          | 0.15             | Work Completed |
| 30   | Yadgir       | Kakkera | Other Works | ವಾರ್ಷಿಕವಾಗಿ ಆಚರಿಸುವ ಡಾ.ಬಿ.ಆರ್ ಅಂಬೇಡ್ಕರ್ ಮತ್ತು ಬಾಬು ಜಗಜೀವನರಾವ್ ಜಯಂತಿಯ ಸ್ಥಳೀಯವಾಗಿ ಆಚರಿಸುವ ಕಾರ್ಯಕ್ರಮಕ್ಕಾಗಿ ಕಾಯ್ದಿರಿಸಿದ ಮೊತ್ತ                   | 0.2           | 0.0995           | Work Completed |
| 31   | Yadgir       | Kakkera | Other Works | ಡಾ.ಬಿ.ಆರ್ ಅಂಬೇಡ್ಕರ್ ಭವನಕ್ಕೆ ಪೀಠೋಪಕರಣ ಖರೀದಿಸುವ ಕಾಮಗಾರಿ   | 1.72          | 1.71             | Work Completed |
| 32   | Yadgir       | Kakkera | Other Works | ಪೌರಕಾರ್ಮಿಕರ ಬೆಳಗಿನ ಉಪಹಾರಕ್ಕಾಗಿ ಕಾಯ್ದಿರಿಸಿದ ಮೊತ್ತ  | 1.2           | 1.2              | Work Completed |
| 33   | Yadgir       | Kakkera | Other Works | ಎಸ್.ಎಸ್.ಎಲ್.ಸಿ ವಿಧ್ಯಾರ್ಥಿಗಳಿಗೆ ಪ್ರೋತ್ಸಾಹಧನ (ಕಂಡಿಕೆ 7.4.1) ರಂತೆ  | 0.45          | 0.39             | Work Completed |
| 34   | Yadgir       | Kakkera | Other Works | ಪಿ.ಯು.ಸಿ./ಐಟಿಐ ಮತ್ತು ಇತರೆ ವೃತ್ತಿಪರ ತರಗತಿ ವಿಧ್ಯಾರ್ಥಿಗಳಿಗೆ ಪ್ರೋತ್ಸಾಹಧನ (ಕಂಡಿಕೆ 7.4.1) ರಂತೆ  | 0.63          | 0.63             | Work Completed |

# Workwise Progress of SFC UNTIED CREATION OF CAPITAL ASST 2024-25 Report

| S.No | DistrictName | UIbName  | Sector Name                  | Work Name   | Rs. in Lakhs  |                  |                |
|------|--------------|----------|------------------------------|---|---------------|------------------|----------------|
|      |              |          |                              |   | Estimate Cost | Expenditure Cost | Work Status    |
| 35   | Yadgir       | Kakkera  | Other Works                  | ಬಿ.ಎ/ಬಿ.ಎಸ್.ಸಿ/ಬಿ.ಕಾಂ/ಬಿ.ಬಿ.ಎ/ಬಿ.ಬಿ.ಎA/ಬಿ.ಸಿ.ಎ. ಮತ್ತು ಇತರೆ ಪದವಿ ವಿದ್ಯಾರ್ಥಿಗಳಿಗೆ ಪ್ರೌಢಾಹಧನ (ಕಂಡಿತ 7.4.1) ರಂತೆ  | 0.84          | 0.42             | Work Completed |
| 36   | Yadgir       | Kakkera  | Other Works                  | ವಾರ್ಡ್‌ಗಳಿಗೆ ಆಚರಿಸುವ ಶ್ರೀ ಮಹಾರ್ಜಿ ವಾರ್ಷಿಕ ಜಯಂತಿಯ ಸ್ಮಾರಕವಾಗಿ ಆಚರಿಸುವ ಕಾರ್ಯಕ್ರಮಕ್ಕಾಗಿ ಕಾಯ್ದಿರಿಸಿದ ಮೊತ್ತ   | 0.1           | 0.0996           | Work Completed |
| 37   | Yadgir       | Kakkera  | Other Works                  | ಕಡ್ಡೇರಾ ಪುರಸಭೆ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಬರುವ ವಾರ್ಡ್ ನಂಬರ 08 ರ ಶ್ರೀ ಮಹಾರ್ಜಿ ವಾರ್ಷಿಕ ಭವನಕ್ಕೆ ಪೀಠೋಪಕರಣ ಖರೀದಿಸುವ ಕಾಮಗಾರಿ   | 1.38          | 1.37             | Work Completed |
| 38   | Yadgir       | Kakkera  | Water Supply                 | ಕಡ್ಡೇರಾ ಪುರಸಭೆ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಬರುವ 1 ರಿಂದ 23 ವಾರ್ಡ್‌ಗಳಲ್ಲಿ ಪರಿಶಿಷ್ಟ ಪಂಗಡದ ಜನರು ವಾಸಿಸುವ ಬಡಾವಣೆಗಳಲ್ಲಿ ಅವಶ್ಯಕತೆಗೆ ಅನುಗುಣವಾಗಿ ಕುಡಿಯುವ ನೀರಿನ ನೀರು ಸರಬರಾಜು ಪೈಪ್ ಲೈನ್/ ಕೋಟುವ ಬಾವಿ ಕೋರಿಸುವ ಕಾಮಗಾರಿ | 1.4           | 1.1575           | Work Completed |
| 39   | Yadgir       | Kembhavi | Individual Household Toilets | ಪುರಸಭೆ ವ್ಯಾಪ್ತಿಯ ವಿಶೇಷ ಚೇತನರಿಗೆ ವೈಯಕ್ತಿಕ ಶೌಚಾಲಯಗಳ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ (3X32000)   | 0.96          | 0                | Work Started   |
| 40   | Yadgir       | Kembhavi | Other Works                  | ಹೊರಗುತ್ತಿಗೆ ಆಧಾರ ಮೇಲೆ ಕಾರ್ಯನಿರ್ವಹಿಸುತ್ತಿರುವ ನೌಕರರ ವೇತನಗಾಗಿ ಕಾಯ್ದಿರಿಸಿದ ಮೊತ್ತ  | 20            | 19.905           | Work Completed |
| 41   | Yadgir       | Kembhavi | Other Works                  | ಬಿ.ಎ/ಬಿ.ಎಸ್.ಸಿ/ಬಿ.ಕಾಂ/ಬಿ.ಬಿ.ಎಂ. ವ್ಯಾಸಂಗ ಮಾಡುತ್ತಿರುವ ವಿದ್ಯಾರ್ಥಿಗಳಿಗೆ ತಲಾ ರೂ.6000/- ಪ್ರೋತ್ಸಾಹಧನ ನೀಡುವುದು  | 0.3           | 0.18             | Work Completed |
| 42   | Yadgir       | Kembhavi | Other Works                  | ಎಸ್.ಎಸ್.ಎಲ್.ಸಿ ವ್ಯಾಸಂಗ ಮಾಡುತ್ತಿರುವ ವಿಶೇಷ ಚೇತನ ವಿದ್ಯಾರ್ಥಿಗಳಿಗೆ ತಲಾ ರೂ.3000/- ಪ್ರೋತ್ಸಾಹಧನ ನೀಡುವುದು  | 0.36          | 0                | Work Started   |
| 43   | Yadgir       | Kembhavi | Other Works                  | ಪಿ.ಯು.ಸಿ ಆರ್ಟ್ಸ್/ಕಾಮರ್ಸ್/ವಿಜ್ಞಾನ ವ್ಯಾಸಂಗ ಮಾಡುತ್ತಿರುವ ವಿಶೇಷ ಚೇತನ ವಿದ್ಯಾರ್ಥಿಗಳಿಗೆ ತಲಾ ರೂ.4000/- ಪ್ರೋತ್ಸಾಹಧನ ನೀಡುವುದು  | 0.48          | 0                | Work Started   |
| 44   | Yadgir       | Kembhavi | Other Works                  | ಖಾಯಂ ಪೌರ ಕಾರ್ಮಿಕರ/ಡ್ರೈವರ್/ಲೋಡರ್/ಕ್ಲೀನರ್ ರವರಿಗೆ ಸಂಕಷ್ಟ ಭತ್ಯೆ ನಿಡಲು ಕಾಯ್ದಿರಿಸಿದ ಮೊತ್ತ   | 4.56          | 3.9              | Work Completed |
| 45   | Yadgir       | Kembhavi | Other Works                  | ಖಾಯಂ ಪೌರ ಕಾರ್ಮಿಕರ/ಡ್ರೈವರ್/ಲೋಡರ್/ಕ್ಲೀನರ್ ರವರಿಗೆ ಬೆಳಗಿನ ಉಪಹಾರ ನಿಡಲು ಕಾಯ್ದಿರಿಸಿದ ಮೊತ್ತ   | 1.49          | 0                | Work Started   |
| 46   | Yadgir       | Kembhavi | Other Works                  | ಕಛೇರಿ ಕೆಲಸಕ್ಕಾಗಿ ಅವಶ್ಯವಿರುವ ಕಂಪ್ಯೂಟರ್, ಪ್ರಿಂಟರ್ ಹಾಗೂ ಪೀಠೋಪಕರಣಗಳು ಖರೀದಿಸುವ ಕಾಮಗಾರಿ   | 4.65          | 4.3896           | Work Completed |
| 47   | Yadgir       | Kembhavi | Other Works                  | ಕಚೇರಿಯ ಕೋಣೆಗಳಿಗೆ ಎಲೆಕ್ಟ್ರಿಕಲ್ ಹಾಗೂ ಇಂಟರ್ನೇಟ್ ಜೋಡಣೆ ಕಾಮಗಾರಿ  | 0.9           | 0.85             | Work Completed |

# Workwise Progress of SFC UNTIED CREATION OF CAPITAL ASST 2024-25 Report

|      |              |          |                 |   | Rs. in Lakhs  |                  |                |
|------|--------------|----------|-----------------|---|---------------|------------------|----------------|
| S.No | DistrictName | UlbName  | Sector Name     | Work Name   | Estimate Cost | Expenditure Cost | Work Status    |
| 48   | Yadgir       | Kembhavi | Other Works     | ವಾರ್ಷಿಕವಾಗಿ ಆಚರಿಸುವ ಶ್ರೀ ಬಸವೇಶ್ವರ ಜಯಂತಿ ಆಚರಿಸಲು ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಗಳಿಗೆ ನಿಗದಿ ಪಡಿಸಿದ ಮೊತ್ತ   | 0.15          | 0.1394           | Work Completed |
| 49   | Yadgir       | Kembhavi | Other Works     | ಎಸ್.ಎಸ್.ಎಲ್.ಸಿ ವ್ಯಾಸಂಗ ಮಾಡುತ್ತಿರುವ ವಿದ್ಯಾರ್ಥಿಗಳಿಗೆ ತಲಾ ರೂ.3000/- ಪ್ರೋತ್ಸಾಹಧನ ನೀಡುವುದು   | 0.3           | 0.3              | Work Completed |
| 50   | Yadgir       | Kembhavi | Other Works     | ಪಿ.ಯು.ಸಿ ಆರ್ಟ್ಸ್/ಕಾಮರ್ಸ್/ವಿಜ್ಞಾನ ವ್ಯಾಸಂಗ ಮಾಡುತ್ತಿರುವ ವಿದ್ಯಾರ್ಥಿಗಳಿಗೆ ತಲಾ ರೂ.4000/- ಪ್ರೋತ್ಸಾಹಧನ ನೀಡುವುದು   | 0.44          | 0.44             | Work Completed |
| 51   | Yadgir       | Kembhavi | Street Lighting | 14 ವ್ಯಾಟ್ ವಿದ್ಯುತ್ ದೀಪಗಳ ಖರೀದಿಸುವ ಕಾಮಗಾರಿ   | 1.41          | 0.9886           | Work Completed |
| 52   | Yadgir       | Kembhavi | Other Works     | ಖಾಯಂ/ಹೊರಗುತ್ತಿಗೆ ಪೌರ ಕಾರ್ಮಿಕರಿಗೆ/ಲೋಡರ್ಸ್/ಡ್ರೈವರ್ಸ್/ಇತರೆ ಸಿಬ್ಬಂದಿಗಳಿಗೆ ಆರೋಗ್ಯ ತಪಾಸಣೆ ಮತ್ತು ವೈದ್ಯಕೀಯ ವೆಚ್ಚ.   | 1.2           | 1.2              | Work Completed |
| 53   | Yadgir       | Kembhavi | Other Works     | ಖಾಯಂ/ಹೊರಗುತ್ತಿಗೆ ಪೌರ ಕಾರ್ಮಿಕರಿಗೆ/ಲೋಡರ್ಸ್/ಡ್ರೈವರ್ಸ್/ಇತರೆ ಸಿಬ್ಬಂದಿಗಳಿಗೆ ಪೂರಕ ಸಾಮಗ್ರಿಗಳ ಖರೀದಿಗಾಗಿ  | 1             | 1                | Work Completed |
| 54   | Yadgir       | Kembhavi | Other Works     | ವಾರ್ಷಿಕವಾಗಿ ಆಚರಿಸುವ ಡಾ   ಬಿ.ಆರ್.ಅಂಬೇಡ್ಕರ್ ಹಾಗೂ ಬಾಬು ಜಗಜೀವನರಾಮ ರವರ ಜಯಂತಿ ಆಚರಿಸಲು ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಗಳಿಗೆ ನಿಗದಿ ಪಡಿಸಿದ ಮೊತ್ತ   | 0.3           | 0.2743           | Work Completed |
| 55   | Yadgir       | Kembhavi | Other Works     | ವಾರ್ಡ್ ನಂ. 16 ರಲ್ಲಿ ಬರುವ ಡಾ   ಬಿ.ಆರ್.ಅಂಬೇಡ್ಕರ್ ವೃತ್ತದ ಹತ್ತಿರ ಹೈಮಾಸ್ಟ್ ಅಳವಡಿಸುವ ಕಾಮಗಾರಿ  | 4.98          | 4.0188           | Work Completed |
| 56   | Yadgir       | Kembhavi | Other Works     | ಎಸ್.ಎಸ್.ಎಲ್.ಸಿ ವ್ಯಾಸಂಗ ಮಾಡುತ್ತಿರುವ ವಿದ್ಯಾರ್ಥಿಗಳಿಗೆ ತಲಾ ರೂ.3000/- ಪ್ರೋತ್ಸಾಹಧನ ನೀಡುವುದು   | 0.15          | 0.15             | Work Completed |
| 57   | Yadgir       | Kembhavi | Other Works     | ಪಿ.ಯು.ಸಿ ಆರ್ಟ್ಸ್/ಕಾಮರ್ಸ್/ವಿಜ್ಞಾನ/ಐಟಿಐ ವ್ಯಾಸಂಗ ಮಾಡುತ್ತಿರುವ ವಿದ್ಯಾರ್ಥಿಗಳಿಗೆ ತಲಾ ರೂ.4500/- ಪ್ರೋತ್ಸಾಹಧನ ನೀಡುವುದು  | 0.23          | 0.225            | Work Completed |
| 58   | Yadgir       | Kembhavi | Other Works     | ಬಿ.ಎ/ಬಿ.ಎಸ್.ಸಿ/ಬಿ.ಕಾಂ./ಬಿ.ಬಿ.ಎಂ./ಬಿ.ಸಿ.ಎ/ಬಿ.ಬಿ.ಎ ವ್ಯಾಸಂಗ ಮಾಡುತ್ತಿರುವ ವಿದ್ಯಾರ್ಥಿಗಳಿಗೆ ತಲಾ ರೂ.6000/-ಪ್ರೋತ್ಸಾಹಧನ ನೀಡುವುದು  | 0.36          | 0.36             | Work Completed |
| 59   | Yadgir       | Kembhavi | Other Works     | ಖಾಯಂ/ಹೊರಗುತ್ತಿಗೆಯಡಿ ಕಾರ್ಯನಿರ್ವಹಿಸುತ್ತಿರುವ ಡ್ರೈವರ್ /ಲೋಡರ್ಸ್/ಕ್ಲೀನರ್ಸ್/ ಪೌರ ಕಾರ್ಮಿಕರ/ಇತರೆ ಸ್ವಚ್ಛತಾ ಸಿಬ್ಬಂದಿಗಳಿಗೆ ಬೆಳಗಿನ ಉಪಹಾರಕ್ಕಾಗಿ ತಲಾ ರೂ.35 ರಂತೆ ಕಾರ್ಯರಿಸಿದ ಮೊತ್ತ | 2.29          | 2.29             | Work Completed |
| 60   | Yadgir       | Kembhavi | Other Works     | ಖಾಯಂ/ಹೊರಗುತ್ತಿಗೆಯಡಿ ಕಾರ್ಯನಿರ್ವಹಿಸುತ್ತಿರುವ ಡ್ರೈವರ್ /ಲೋಡರ್ಸ್/ಕ್ಲೀನರ್ಸ್/ ಪೌರ ಕಾರ್ಮಿಕರ/ಇತರೆ ಸ್ವಚ್ಛತಾ ಸಿಬ್ಬಂದಿಗಳ ಮಕ್ಕಳ ಉತ್ತಮ ವಿದ್ಯಾಭ್ಯಾಸಕ್ಕಾಗಿ ಸಾಹಾಯ ಧನ                | 0.49          | 0.49             | Work Completed |



# Workwise Progress of SFC UNTIED CREATION OF CAPITAL ASST 2024-25 Report

| .No | DistrictName | ULbName   | Sector Name                  | Work Name   | Rs. in Lakhs  |                  |                |
|-----|--------------|-----------|------------------------------|---|---------------|------------------|----------------|
|     |              |           |                              |   | Estimate Cost | Expenditure Cost | Work Status    |
| 61  | Yadgir       | Kembhavi  | Other Works                  | ಖಾಯಂ/ಹೊರಗುತ್ತಿಗೆ ಪೌರ ಕಾರ್ಮಿಕರಿಗೆ/ಲೋಡರ್ಸ್/ಡ್ರೈವರ್ಸ್/ಇತರೆ ಸಿಬ್ಬಂದಿಗಳಿಗೆ ಆರೋಗ್ಯ ತಪಾಸಣೆ ಮತ್ತು ವೈದ್ಯಕೀಯ ವೆಚ್ಚ  | 0.05          | 0.05             | Work Completed |
| 62  | Yadgir       | Kembhavi  | Other Works                  | ಖಾಯಂ/ಹೊರಗುತ್ತಿಗೆ ಪೌರ ಕಾರ್ಮಿಕರಿಗೆ/ಲೋಡರ್ಸ್/ಡ್ರೈವರ್ಸ್/ಇತರೆ ಸಿಬ್ಬಂದಿಗಳಿಗೆ ಪೂರಕ ಸಾಮಗ್ರಿಗಳ ಖರೀದಿಗಾಗಿ  | 0.05          | 0.05             | Work Completed |
| 63  | Yadgir       | Kembhavi  | Other Works                  | ಖಾಯಂ/ಹೊರಗುತ್ತಿಗೆಯಡಿ ಕಾರ್ಯನಿರ್ವಹಿಸುತ್ತಿರುವ ಡ್ರೈವರ್/ಲೋಡರ್ಸ್/ಕ್ಲೀನರ್ಸ್/ ಪೌರ ಕಾರ್ಮಿಕರ/ಇತರೆ ಸ್ವಚ್ಛತಾ ಸಿಬ್ಬಂದಿಗಳಿಗೆ ಬೆಳಗಿನ ಉಪಹಾರಕ್ಕಾಗಿ ತಲಾ ರೂ.35 ರಂತೆ ಕಾಯ್ದಿರಿಸಿದ ಮೊತ್ತ | 0.13          | 0.13             | Work Completed |
| 64  | Yadgir       | Kembhavi  | Other Works                  | ಖಾಯಂ/ಹೊರಗುತ್ತಿಗೆಯಡಿ ಕಾರ್ಯನಿರ್ವಹಿಸುತ್ತಿರುವ ಡ್ರೈವರ್ /ಲೋಡರ್ಸ್/ಕ್ಲೀನರ್ಸ್/ ಪೌರ ಕಾರ್ಮಿಕರ/ಇತರೆ ಸ್ವಚ್ಛತಾ ಸಿಬ್ಬಂದಿಗಳ ಮಕ್ಕಳ ಉತ್ತಮ ವಿದ್ಯಾಭ್ಯಾಸಕ್ಕಾಗಿ ಸಾಹಾಯ್ಯ ಧನ              | 0.21          | 0.21             | Work Completed |
| 65  | Yadgir       | Kembhavi  | Other Works                  | ವಾರ್ಷಿಕವಾಗಿ ಆಚರಿಸುವ ಮಹರ್ಷಿ ವಾಲ್ಮೀಕಿ ಜಯಂತಿ ಆಚರಿಸಲು ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಗಳಿಗೆ ನಿಗದಿ ಪಡಿಸಿದ ಮೊತ್ತ   | 0.15          | 0.15             | Work Completed |
| 66  | Yadgir       | Kembhavi  | Other Works                  | ಎಸ್.ಎಸ್.ಎಲ್.ಸಿ ವ್ಯಾಸಂಗ ಮಾಡುತ್ತಿರುವ ವಿದ್ಯಾರ್ಥಿಗಳಿಗೆ ತಲಾ ರೂ.3000/-ಪ್ರೋತ್ಸಾಹಧನ ನೀಡುವುದು  | 0.48          | 0.03             | Work Completed |
| 67  | Yadgir       | Kembhavi  | Other Works                  | ಪಿ.ಯು.ಸಿ ಆರ್ಟ್ಸ್/ಕಾಮರ್ಸ್/ವಿಜ್ಞಾನ/ಐಟಿಐ ವ್ಯಾಸಂಗ ಮಾಡುತ್ತಿರುವ ವಿದ್ಯಾರ್ಥಿಗಳಿಗೆ ತಲಾ ರೂ.4500/- ಪ್ರೋತ್ಸಾಹಧನ ನೀಡುವುದು  | 0.54          | 0.315            | Work Completed |
| 68  | Yadgir       | Kembhavi  | Other Works                  | ಬಿ.ಎ/ಬಿ.ಎಸ್.ಸಿ/ಬಿ.ಕಾಂ./ಬಿ.ಬಿ.ಎಂ./ಬಿ.ಸಿ.ಎ ವ್ಯಾಸಂಗ ಮಾಡುತ್ತಿರುವ ವಿದ್ಯಾರ್ಥಿಗಳಿಗೆ ತಲಾ ರೂ.6500/-ಪ್ರೋತ್ಸಾಹಧನ ನೀಡುವುದು  | 0.26          | 0                | Work Started   |
| 69  | Yadgir       | Kembhavi  | Roads                        | ವಾರ್ಡ್ ನಂ. 14 ರಲ್ಲಿ ಬರುವ ಶ್ರೀ ರೇವಣಸಿದ್ಧೇಶ್ವರ ಗುಡಿ ಹತ್ತಿರ ಚರಂಡಿ ನಿರ್ಮಾಣ ಹಾಗೂ ಹಣಮಂತ ಸಿದ್ಧಾಪೂರ ಮನೆಯ ಹತ್ತಿರ ಸಿ.ಸಿ ರಸ್ತೆ ಕಾಮಗಾರಿ                                       | 2.13          | 1.5078           | Work Completed |
| 70  | Yadgir       | Shahapura | Individual Household Toilets | Providing Financial assistance to construction IHHL for disabled persons.   | 3.4           | 0                | Work Started   |
| 71  | Yadgir       | Shahapura | Other Works                  | Providing of training for tailoring for womenin Shahapur city limits area.  | 2.55          | 2.1666           | Work Completed |
| 72  | Yadgir       | Shahapura | Other Works                  | Providing Financial assistance to disabled persons school or NGO working towards disabled persons.  | 1             | 0                | Work Completed |
| 73  | Yadgir       | Shahapura | Other Works                  | ESCROW Amount for salary of pourakarmikas,  | 77.22         | 77.22            | Work Completed |

This report is generated based on mrc online applications,the data updation by ULBs , Regards MIS Expert

# Workwise Progress of SFC UNTIED CREATION OF CAPITAL ASST 2024-25 Report

| S.No | DistrictName | UlbName   | Sector Name        | Work Name  | Rs. in Lakhs  |                  |                |
|------|--------------|-----------|--------------------|--|---------------|------------------|----------------|
|      |              |           |                    |  | Estimate Cost | Expenditure Cost | Work Status    |
| 74   | Yadgir       | Shahapura | Storm Water Drains | Construction of drain from Anand master house to Aspalli layout in ward No.01                      | 3.83          | 2.8033           | Work Completed |
| 75   | Yadgir       | Shahapura | Other Works        | Construction of Babu Jagjeevan ram katta in ward no 16   | 1             | 0.6309           | Work Completed |
| 76   | Yadgir       | Shahapura | Other Works        | Contribution amount to Karnataka Slum Development Board.   | 15.6          | 0                | Work Completed |
| 77   | Yadgir       | Shahapura | Roads              | Construction of CC Road near Shivaputra Jawali house at ward No. 08                                | 3.5           | 2.3621           | Work Completed |
| 78   | Yadgir       | Shahapura | Storm Water Drains | Construction of drain from Hanmantappa guttedar katta to Shankrappa house in ward no 28            | 1.5           | 1.0657           | Work Completed |
| 79   | Yadgir       | Shahapura | Storm Water Drains | Construction of drain from Narsappa mutya house to Canal in ward no 22                             | 1.5           | 1.0004           | Work Completed |
| 80   | Yadgir       | Shahapura | Storm Water Drains | Construction of drain near sc locality houses in ward no 29  | 1.4           | 0.9556           | Work Completed |
| 81   | Yadgir       | Shahapura | Street Lighting    | Providing of mini mast light at ward No. 03  | 1.5           | 0.986            | Work Completed |
| 82   | Yadgir       | Shahapura | Other Works        | Contribution amount to Karnataka Slum Development Board.   | 6.6           | 0                | Work Completed |
| 83   | Yadgir       | Shahapura | Storm Water Drains | Construction of drain from Bandoddi Amalappa House to Ningappa house at ward no 27                 | 2.2           | 1.4775           | Work Completed |
| 84   | Yadgir       | Shahapura | Water Supply       | Drilling of Borewell and providing Cistern Near Ningappa Tanakedar Oni ward no 25                  | 2.2           | 1.2442           | Work Completed |
| 85   | Yadgir       | Shorapura | Other Works        | ಪೌರ ಕಾರ್ಮಿಕರ ವೇತನ ( ESCROW AMOUNT )  | 78            | 77.7865          | Work Completed |
| 86   | Yadgir       | Shorapura | Buildings          | Continuation Work of DR   B.R. Ambedkar samudaya Bhavana in Ward No 02 Kumbarpur City Dist Yadgiri | 1.84          | 1.4439           | Work Completed |

This report is generated based on mrc online applications,the data updation by ULBs , Regards MIS Expert

# Workwise Progress of SFC UNTIED CREATION OF CAPITAL ASST 2024-25 Report

| S.No | DistrictName | UlbnName  | Sector Name        | Work Name   | Rs. in Lakhs  |                  |                |
|------|--------------|-----------|--------------------|---|---------------|------------------|----------------|
|      |              |           |                    |   | Estimate Cost | Expenditure Cost | Work Status    |
| 87   | Yadgir       | Shorapura | Buildings          | Construction of Compound Wall From Mallappa Myageri House Hanuman Temple (Behind Margamma Temple) in Ward No 20 Hasnapur Shorapur City Dist Yadgiri   | 1.81          | 1.4287           | Work Completed |
| 88   | Yadgir       | Shorapura | Roads              | Construction of CC Road From Yallappa hosamani House to Sharnappa surpurkar House in Ward No 07 Zandakera Shorapur City Dist Yadgiri  | 1.84          | 1.2859           | Work Completed |
| 89   | Yadgir       | Shorapura | Storm Water Drains | Construction of RCC Drain Nagamma Hemmadgi House to Bhimanna House in Ward No 28 Vaddargalli Shorapur City Dist Yadgiri   | 1.84          | 1.4416           | Work Completed |
| 90   | Yadgir       | Shorapura | Storm Water Drains | Construction of RCC Drain Near Hanuman Temple (Behind Govt School) in Ward No 31 Vankihal Shorapur City Dist Yadgiri  | 1.84          | 1.3947           | Work Completed |
| 91   | Yadgir       | Shorapura | Buildings          | Continuation of Teen Shed Work of Valmiki Bhavana in Ward No 06 Kabadgera Shorapur City Dist Yadgiri  | 1             | 0.7876           | Work Completed |
| 92   | Yadgir       | Shorapura | Roads              | Construction of CC Road From Shankar House to Gudalkeri Main Road in Ward No 18 Gudalkeri Shorapur City Dist Yadgiri  | 1             | 0.7741           | Work Completed |
| 93   | Yadgir       | Shorapura | Storm Water Drains | Construction of RCC Drian From Somappa House to Panchamukhi HanumanTemple in Ward No 05 Uppar Mohalla Shorapur City Dist Yadgiri  | 1             | 0.7241           | Work Completed |
| 94   | Yadgir       | Shorapura | Storm Water Drains | Construction of RCC Slab Over Existing Drain Near HanumanTemple in Ward No 06 Dhobi mohalla Shorapur City Dist Yadgiri  | 1             | 0.7728           | Work Completed |
| 95   | Yadgir       | Yadgir    | Other Works        | The hardship allowance for Pourkarmika civic workers each worker of Rs. 2000/- for 62 PKs 62x2000x12 = 1488000  | 14.88         | 13.92            | Work Completed |
| 96   | Yadgir       | Yadgir    | Other Works        | Amount kept for Escrow Account (For 100% payment for PKs) for the FY 2024-25 1) 02 Drivers and 28 Helpers, Loaders, Gardeners and Cleaners  | 74.63         | 74.63            | Work Completed |
| 97   | Yadgir       | Yadgir    | Other Works        | (As a DMA Bangalore Letter No. 1151253 DMA UPA OUP/1/2023 Dated 17.02.2024) Supply of Study Chairs and Pads to Yadagiri Nursing Girls Hostel after Matric (H.I.C No. BCWD 2566 Approved No 66x1500 = 99000) | 0.99          | 0.9372           | Work Completed |
| 98   | Yadgir       | Yadgir    | Other Works        | (As a DMA Bangalore Letter No. 1151253 DMA UPA OUP/1/2023 Dated 17.02.2024) Supplying mosquito nets to hostels for vocational girls after matric (H.I.C No. BCWD 2567 Approved No 100x990 = 99000)          | 0.99          | 0.88             | Work Completed |
| 99   | Yadgir       | Yadgir    | Other Works        | (As a DMA Bangalore Letter No. 1151253 DMA UPA OUP/1/2023 Dated 17.02.2024) Supply of Water Heaters to Nursing Girls Hostel Yadagiri after Matric (H.I.C No. BCWD 2565 Approved No 163x600 = 97800)         | 0.97          | 0.9676           | Work Completed |

This report is generated based on mrc online applications,the data updation by ULBs , Regards MIS Expert

## Workwise Progress of SFC UNTIED CREATION OF CAPITAL ASST 2024-25 Report

|      |              |         |               |   | Rs. in Lakhs  |                  |                |
|------|--------------|---------|---------------|---|---------------|------------------|----------------|
| S.No | DistrictName | UlbName | Sector Name   | Work Name   | Estimate Cost | Expenditure Cost | Work Status    |
| 100  | Yadgir       | Yadgir  | Other Works   | Amount kept for payment to insurance company for Life Insurance Policy to 04 Nos.of Physical Handicaped beneficiary (each PH Rs. 50000/-) | 2             | 0                | Work Started   |
| 101  | Yadgir       | Yadgir  | Other Works   | Construction of Pakka House to Handicaps holders. (2x1.50=3.00)   | 3             | 0.5              | Work Started   |
| 102  | Yadgir       | Yadgir  | Other Works   | For fitting artificial limbs to Handicaps Holders   | 0.1           | 0.0951           | Work Completed |
| 103  | Yadgir       | Yadgir  | Roads         | Construction of C.C Road from Muslimpura Bhavi to Ghani house in Ward No.01 of Yadgir City  | 4.44          | 2.9878           | Work Completed |
| 104  | Yadgir       | Yadgir  | Buildings     | Repair of Toilet Building at near Smt. Bhimmavva Siddi house in Ward No.17 of Yadgir City.  | 4             | 3.8719           | Work Completed |
| 105  | Yadgir       | Yadgir  | Water Supply  | Digging of Borewell and Providing Mini Water Supply Scheme at Timmanna Raichurkar house in Ward No.18 of Yadgir City.                     | 4             | 2.8726           | Work Completed |
| 106  | Yadgir       | Yadgir  | Water Supply  | Digging of 02 No. Borewell and Providing Mini Water Supply Scheme and also Pipeline at Tappadagera Area in Ward No.10 of Yadgir City.     | 4             | 2.4493           | Work Completed |
| 107  | Yadgir       | Yadgir  | Burial Ground | Developing of Walmiki Community Burial Ground (Chairs and Plantation) in Yadgir City.   | 2             | 1.4388           | Work Completed |
| 108  | Yadgir       | Yadgir  | Roads         | Construction of C.C Road and Drain from Nagamma PSI house to Eshappa Kumbar house in Ward No.19 of Yadgir City. (Ward No.22 Fund)         | 3.2           | 2.2674           | Work Completed |
|      |              |         |               | Grand Total   | 1589.52       | 1200.0157        |                |

This report is generated based on mrc online applications, the data updation by ULBs , Regards MIS Expert



## Workwise Progress of SFC Drinking Water 2023-24 Report

|        |              |            |              |   | Rs. in Lakhs  |                  |                |
|--------|--------------|------------|--------------|---|---------------|------------------|----------------|
| Sr. No | DistrictName | ULbName    | Sector Name  | Work Name   | Estimate Cost | Expenditure Cost | Work Status    |
| 1      | Kalaburagi   | Afzalpura  | Water Supply | 75 HP Motor Repair in Jackwell in Afzalpur Town   | 1.5           | 1.3251           | Work Completed |
| 2      | Kalaburagi   | Afzalpura  | Water Supply | Construction of system and pipeline work near garden at ward no 18 in Afzalpur Town   | 1.12          | 0                | Work Completed |
| 3      | Kalaburagi   | Afzalpura  | Water Supply | Construction of system near existing borewell at various places in Afzalpur Town  | 3             | 1.8524           | Work Completed |
| 4      | Kalaburagi   | Aland      | Water Supply | Drilling of Borewell and fixing of Motor at Wno 01  | 1.5           | 1.3344           | Work Completed |
| 5      | Kalaburagi   | Aland      | Water Supply | Repair and Rewinding of 135HP Horizontal Submersible Pumpset at Amarza Dam WSS to Aland Town  | 4.12          | 3.9884           | Work Completed |
| 6      | Kalaburagi   | Chincholi  | Water Supply | Providing 80 mm GI Pipe cable wire service wire and 3 phase motor to existing 10 HP motor near Mouneshwar Temple In Chincholi Town.   | 1             | 0.9977           | Work Completed |
| 7      | Kalaburagi   | Chincholi  | Water Supply | Repairs to 40 HP motor starter No. 2 at chandapur In Chincholi Town.  | 0.5           | 0.4956           | Work Completed |
| 8      | Kalaburagi   | Chincholi  | Water Supply | Providing and Fixing of 50mm oil tube shaft and 25mm stainless steel pipe to existing 25hp pump no 02 at jackwell in filter bed at chandapur in chincholi town.   | 4.12          | 4.12             | Work Completed |
| 9      | Kalaburagi   | Chittapura | Water Supply | Repairs to the leakages of 300mm raising main pipe line at 1 Margol cross dandoti road 2 AA Function Hall near Dandoti Road 3 Near Margol Margamma Temple and 4 Water Treatment Plant in Chittapur Town | 1.5           | 1.5              | Work Completed |
| 10     | Kalaburagi   | Chittapura | Water Supply | Drilling of Borewell and Installation of 1HP motor near Nagavi Yallamma temple  | 1.12          | 1.0482           | Work Completed |
| 11     | Kalaburagi   | Chittapura | Water Supply | Installation of 90mm dia pipeline from Bombay seth house toMadhumati kotraki house at Venkateshwar nagar  | 1             | 0.9454           | Work Completed |
| 12     | Kalaburagi   | Chittapura | Water Supply | Providing and Installation of 1HP motor and Cistern at Basaweshwar temple Borewell at Varun nagar   | 0.8           | 0.7723           | Work Completed |
| 13     | Kalaburagi   | Chittapura | Water Supply | Drilling of Borewell near Station tanda Water tank  | 0.8           | 0                | Work Completed |

# Workwise Progress of SFC Drinking Water 2023-24 Report

| S.No | DistrictName | ULbName    | Sector Name  | Work Name   | Rs. in Lakhs  |                  |                |
|------|--------------|------------|--------------|---|---------------|------------------|----------------|
|      |              |            |              |   | Estimate Cost | Expenditure Cost | Work Status    |
| 14   | Kalaburagi   | Chittapura | Water Supply | Installation of 32mm GI Pipeline from Ganesh temple to Babu Kashi house at Kashi galli  | 0.4           | 0.3765           | Work Completed |
| 15   | Kalaburagi   | Jewargi    | Water Supply | purchase of Borwell hand pumps required materials for water supply in jewargi town  | 1.5           | 1.1387           | Work Completed |
| 16   | Kalaburagi   | Jewargi    | Water Supply | Water supply pipeline work from Old Kankar Machine on Vijayapur Main Road to Dal Mill in Om Nagar colony to Dal Mill in Jewargi Town 2nd installment grant amount work  | 1.12          | 0.7772           | Work Completed |
| 17   | Kalaburagi   | Jewargi    | Water Supply | Water supply pipeline work from Old Kankar Machine on Vijayapur Main Road to Dal Mill in Om Nagar colony to Dal Mill in Jewargi Town 3rd installment grant amount   | 3             | 3.1707           | Work Completed |
| 18   | Kalaburagi   | Sedam      | Water Supply | Laying and Fixing of Pipe Line Ganesh Nagar In Sedam Town   | 1.5           | 1.1872           | Work Completed |
| 19   | Kalaburagi   | Sedam      | Water Supply | 90 HP Motor Pump Repair at Filter bed in sedam town   | 2.8           | 2.6568           | Work Completed |
| 20   | Kalaburagi   | Sedam      | Water Supply | Drilling of Borewell and fixing of motor at Ladda Colony and KEB Colony in ward no 18 in sedam town   | 1.32          | 1.3741           | Work Completed |
| 21   | Kalaburagi   | Shahabad   | Water Supply | Flushing of Borewell and Fixing of Motor Near Satish Kobal House at Ward No.14 and Flushing of Borewell and Fixing of Motor at Ward No.09 in Shahabad Town.   | 2.36          | 2.0058           | Work Completed |
| 22   | Kalaburagi   | Shahabad   | Water Supply | Installation of Flocculator and Motor in Water Treatment Plant in CMC Shahabad  | 5.87          | 5.0079           | Work Completed |
| 23   | Kalaburagi   | Shahabad   | Water Supply | Purchase of HDPE Pipe Material to 24x7 water Supply scheme maintainance of Leakage etc in shahabad town   | 1.85          | 1.7481           | Work Completed |
| 24   | Kalaburagi   | Wadi       | Water Supply | installing cistern at Shivaji Metri House and Dr. Baba saheb Ambedkar School along with Kudanoor road at ward no 20 in wadi town.   | 1.5           | 1.3347           | Work Completed |
| 25   | Kalaburagi   | Wadi       | Water Supply | 1) Sinking of Borewell in Ward No.20, Vijay Nagar Area 2) Sinking of Borewell at Indra Nagar Bharat Kwari Area 3) Sinking of Borewell Near Budha Bihar Community Hall in Ward No.07 4) Sinking of Borewell in Sona bai Area Near Huligamma Temple at Ward No.05 5) Sinking of Borewell at Over Bridge Area near Chin Mandir at Ward | 3.5           | 3.2659           | Work Completed |
| 26   | Kalaburagi   | Wadi       | Water Supply | Providng and Laying of 65 mm GI Pipeline from Pilkamma Temple to Bhimaya Guttedar House at Ward No.11 In Wadi Town  | 0.62          | 0.5598           | Work Completed |

# Workwise Progress of SFC Drinking Water 2023-24 Report

ರಿಸೂಬಂಡ-03

| Sl. No. | DistrictName | UlbName    | Sector Name  | Work Name  | Rs. in Lakhs  |                  |                |
|---------|--------------|------------|--------------|--|---------------|------------------|----------------|
|         |              |            |              |  | Estimate Cost | Expenditure Cost | Work Status    |
|         |              |            |              | TOTAL  | 49.42         | 42.9829          |                |
| 1       | Yadgir       | Gurumatkal | Water Supply | Supply of 1.5 HP Motors to various wards of Gurumatkal town  | 1.5           | 1.1644           | Work Completed |
| 2       | Yadgir       | Gurumatkal | Water Supply | Borewell flushing in ward no 11 14 16 17 in Gurumatkal town  | 1.12          | 0.8092           | Work Completed |
| 30      | Yadgir       | Gurumatkal | Water Supply | Drilling of Borewell Near Nasir hotel house in ward no 11 in Gurumatkal town   | 1.15          | 0.8162           | Work Completed |
| 31      | Yadgir       | Gurumatkal | Water Supply | Drilling of Borewell and Installation of Cistern tank near Indira nagar school in ward no 10 in Gurumatkal town  | 1.85          | 1.3697           | Work Completed |
| 32      | Yadgir       | Gurumatkal | Water Supply | 2023-24 Saving amount 4 works  | 0             | 1.4605           | Work Started   |
| 33      | Yadgir       | Kakkera    | Water Supply | ಕಕ್ಕೇರಾ ಪುರಸಭೆ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಬರುವ ವಾರ್ಡ್ ನಂ 07 ರ ಬಸ್ಸೆಡ್ಡಾಡ್ಡಿ ಮುಖ್ಯ ರಸ್ತೆಯಲ್ಲಿರುವ ಶೌಚಾಲಯ ಹತ್ತಿರ ಬೋರವೆಲ್ ಕೊರೆದು ಮೋಟಾರ್ ಅಳವಡಿಸುವುದು ಮತ್ತು ಬೋರವೆಲ್ ಗೆ ಸಂಬಂಧಪಟ್ಟ ಸಾಮಗ್ರಿಗಳನ್ನು ಖರೀದಿಸುವ ಕಾಮಗಾರಿ | 1.5           | 1.3107           | Work Completed |
| 34      | Yadgir       | Kakkera    | Water Supply | ಕಕ್ಕೇರಾ ಪುರಸಭೆ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಬರುವ ವಾರ್ಡ್ ನಂ 12 ಮತ್ತು 20 ರಲ್ಲಿ ಮೋಟಾರ್ ಅಳವಡಿಸುವುದು ಹಾಗೂ ಗುಮ್ಮಿ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ   | 1.12          | 0.9929           | Work Completed |
| 35      | Yadgir       | Kakkera    | Water Supply | ಕಕ್ಕೇರಾ ಪುರಸಭೆ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಬರುವ ವಾರ್ಡ್ ನಂ 1 ರಿಂದ 23 ರಲ್ಲಿ ಬೇಸಿಗೆ ಅಭಾವದಿಂದ ಕುಡಿಯುವ ನೀರಿನ ತೊಂದರೆ ಉಂಟಾದ ವಾರ್ಡ್‌ಗಳಲ್ಲಿ ಬೋರವೆಲ್ ಕೊರೆಯಿಸಿ ನೀರು ಸರಬರಾಜು ವ್ಯವಸ್ಥೆ ಕಲ್ಪಿಸುವ ಕಾಮಗಾರಿ                 | 2.2           | 1.8395           | Work Completed |
| 36      | Yadgir       | Kakkera    | Water Supply | ಕಕ್ಕೇರಾ ಪುರಸಭೆ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಬರುವ ವಾರ್ಡ್ ನಂ 09 ರಲ್ಲಿ ಕುಡಿಯುವ ನೀರಿನ ಪೈಪ್‌ಲೈನ್ ಅಳವಡಿಸುವ ಕಾಮಗಾರಿ  | 0.8           | 0.6704           | Work Completed |
| 37      | Yadgir       | Kembhavi   | Water Supply | Purchasing Of Materials Required for Handpump Repair Works Under Kembhavi Limits 23 Wards  | 1.5           | 1.3113           | Work Completed |
| 38      | Yadgir       | Kembhavi   | Water Supply | ಪುರಸಭೆ ಕಾರ್ಯಾಲಯ ಕೆಂಬಾವಿ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಬರುವ ವಾರ್ಡ್ ನಂ 1 ರಿಂದ 23 ವಾರ್ಡ್‌ಗಳಲ್ಲಿ ಬರುವ (ಕೈಪಂಪು) ರಿಪೇರಿಗೆ ಸಂಬಂಧಿಸಿದಂತೆ ಅವಶ್ಯಕತೆ ಇರುವ ಬಿಡಿಭಾಗಗಳ ಖರೀದಿಸುವ ಕಾಮಗಾರಿ                                    | 1.12          | 0.8312           | Work Completed |
| 39      | Yadgir       | Kembhavi   | Water Supply | ಕೆಂಬಾವಿ ಪುರಸಭೆ ವ್ಯಾಪ್ತಿಯಲ್ಲಿನ ವಾರ್ಡ್ ನಂ. 17 ರಲ್ಲಿ ಬರುವ ಎ.ಪಿ.ಎಂ.ಸಿ ಬಾವಿಯ ಹತ್ತಿರದಲ್ಲಿ ಹೊಸದಾಗಿ ಬೋರವೆಲ್ ಕೊರೆದು ಮೋಟಾರ್ ಅಳವಡಿಸಿ ಪೈಪ್ ಲೈನ್ ಕಾಮಗಾರಿಯನ್ನು ನಿರ್ವಹಿಸುವುದು                               | 3             | 2.2807           | Work Completed |

# Workwise Progress of SFC Drinking Water 2023-24 Report

|    |              |           |              |   | Rs. in Lakhs  |                  |                |
|----|--------------|-----------|--------------|---|---------------|------------------|----------------|
| No | DistrictName | UlbName   | Sector Name  | Work Name   | Estimate Cost | Expenditure Cost | Work Status    |
| 40 | Yadgir       | Shahapura | Water Supply | Purchasing of Sluice valve in various location at Shahapur CMC  | 1.15          | 1.0238           | Work Completed |
| 41 | Yadgir       | Shahapura | Water Supply | Purchasing of 25HP and 50HP starter for WTP for Shahapur city   | 2.36          | 2.3063           | Work Completed |
| 42 | Yadgir       | Shahapura | Water Supply | Purchasing of submercible pumpsets motor handpump materials to water supply section   | 4.72          | 3.5102           | Work Completed |
| 43 | Yadgir       | Shorapura | Water Supply | Drilling of 02 No of Borewell and Fixing of Hand pumps in Krishna Nagar Extension Area in Ward No.25 of Shorapur City Dist Yadgiri  | 2.36          | 2.1235           | Work Completed |
| 44 | Yadgir       | Shorapura | Water Supply | Supply of Borewell Hand Pump Spare Parts Materials to CMC Shorapur City in Yadgir dist Savings  | 0             | 0.6683           | Work Completed |
| 45 | Yadgir       | Shorapura | Water Supply | Hydro Faractoring of Existing Bore wells in Ward Nos 04, 05, 03, 19,& 21 in Shorapur City Dist Yadgiri  | 1.15          | 0.9536           | Work Completed |
| 46 | Yadgir       | Shorapura | Water Supply | 1) Providing and installation of MWS in Ward no 27, 2) Hydro Faractoring of Existing Bore wells in Ward Nos06, 18, 19,20, 25, & 26, 3) Installation of New Submersible motors for Existing Bore well in Ward No 04, 05, 11 and 18 in Shorapur City Dist Yadgiri | 4.72          | 4.5471           | Work Completed |
| 47 | Yadgir       | Yadgir    | Water Supply | PROVIDING MINI WATER SUPPLY SCHEME MUSLIMPUR AREA NEAR ANNUBAI VEGETABLE HOUSE IN WARD NO 01 OF YADGIR CITY   | 1.2           | 0.9332           | Work Completed |
| 48 | Yadgir       | Yadgir    | Water Supply | DIGGING OF BOREWELL 500 FEET AND PIPE LINE NEAR NAGAPPA TEMPLE AND MINI WATER SUPPLY SCHEME IN WARD NO 24 OF YADGIRI CITY   | 1.16          | 0.8795           | Work Completed |
| 49 | Yadgir       | Yadgir    | Water Supply | PROVIDING MINI WATER SUPPLY SCHEME NEAR AHMED HOUSE IN WARD NO 01 OF YADGIRI  | 1.17          | 0.808            | Work Completed |
| 50 | Yadgir       | Yadgir    | Water Supply | PROVIDING MINI WATER SUPPLY SCHEME NEAR AZIZA COLONY IN WARD NO 30 OF YADGIRI   | 1.17          | 0.808            | Work Completed |
| 51 | Yadgir       | Yadgir    | Water Supply | PROVIDING MINI WATER SUPPLY SCHEME NEAR MAHTHAMA GANDHI SCHOOL IN WARD NO 29 OF YADGIRI   | 1.17          | 0.808            | Work Completed |
| 52 | Yadgir       | Yadgir    | Water Supply | PROVIDING MINI WATER SUPPLY SCHEME NEAR MASHEMMA TEMPLE IN WARD NO 22 OF YADGIRI CITY   | 1.17          | 0.808            | Work Completed |



# Workwise Progress of SFC Drinking Water 2023-24 Report

|       |              |         |              |  | Rs. in Lakhs  |                  |                |
|-------|--------------|---------|--------------|--|---------------|------------------|----------------|
| Sl No | DistrictName | ULBName | Sector Name  | Work Name  | Estimate Cost | Expenditure Cost | Work Status    |
| 53    | Yadgir       | Yadgir  | Water Supply | PROVIDING MINI WATER SUPPLY SCHEME NEAR ANATAMMA HOUSE IN WARD NO 02 OF YADGIRI CITY | 1.19          | 1.0349           | Work Completed |
|       |              |         |              | Grand Total  | 41.55         | 36.0691          |                |

## Workwise Progress of SFC Drinking Water 2024-25 Report

|      |              |           |              |  | Rs. in Lakhs  |                  |                      |
|------|--------------|-----------|--------------|--|---------------|------------------|----------------------|
| S.No | DistrictName | ULbName   | Sector Name  | Work Name  | Estimate Cost | Expenditure Cost | Work Status          |
| 1    | Kalaburagi   | Afzalpura | Water Supply | Purchasing of 1.5 HP Single Phase Motor for Existing Borewells in Various Wards in Afzalpur Town   | 1.5           | 1.3601           | Work Completed       |
| 2    | Kalaburagi   | Afzalpura | Water Supply | Sinking of Borewell and Providing Single Phase Motor and Construction of Cistern in Ward No 22 in Afzalpur Town  | 1.5           | 1.5942           | Work Completed       |
| 3    | Kalaburagi   | Afzalpura | Water Supply | Sinking of Borewell and Providing Single Phase Motor and Construction of Cistern in Ward No 22 in Afzalpur Town  | 1.5           | 0.9029           | Work Completed       |
| 4    | Kalaburagi   | Afzalpura | Water Supply | Repair to 75 HP Motor in Jackwell in Afzalpur Town   | 1.5           | 1.4364           | Work Completed       |
| 5    | Kalaburagi   | Aland     | Water Supply | Repair of 125 HP Vertical Submersible Motor at Jackwell in Aland Town  | 1.5           | 0                | Work Started         |
| 6    | Kalaburagi   | Aland     | Water Supply | Sinking of Borewell at Madina Colony and Waddar Galli in Aland Town  | 1.5           | 0                | Work Started         |
| 7    | Kalaburagi   | Aland     | Water Supply | 400 MM Dia Main Pipe Line Leakage Repair Near IB and Sangolagi Village in Aland Town   | 1             | 0                | Work Started         |
| 8    | Kalaburagi   | Aland     | Water Supply | Laying of 140 MM PVC Pipe Line at Bhimashankar Bhasagi House in Revansiddeshwar Colony at Aland  | 0.5           | 0                | Work Started         |
| 9    | Kalaburagi   | Aland     | Water Supply | Amount Reserved For 6 Nos 1.50 HP Motor and 04 Nos Starter to Existing Borewells   | 1.5           | 1.4809           | Work Completed       |
| 10   | Kalaburagi   | Chincholi | Water Supply | Fixing of airvalue to existing pipeline leakage near nima hosalli ashraya colony in Chincholi Town.  | 0.9           | 0.81             | Work Completed       |
| 11   | Kalaburagi   | Chincholi | Water Supply | Flushing to existing borewell, Providing & fixing single phase motor & Laying of GI Pipeline near pancharkatti existing borewell in ward no 07 in limits of Chincholi TMC.                               | 0.85          | 0                | Under Tender Process |
| 12   | Kalaburagi   | Chincholi | Water Supply | Supplying of 7.5HP & 1.5HP Motor & Cable wire to TMC office Chincholi.   | 0.65          | 0                | Under Tender Process |
| 13   | Kalaburagi   | Chincholi | Water Supply | Providing and fixing of new 2hp motor by removing 1hp motor existing borewell and flushing of existing borewell to fix the 1hp motor and laying GI Pipeline at patel colony chandapur in Chincholi Town. | 1.5           | 0                | Under Tender Process |
| 14   | Kalaburagi   | Chincholi | Water Supply | Fixing of main value ball to existing filter bed sump backside 6" MS Pipeline leakage, main raising main 300mm and MS Pipeline leakage and to frontside of hostel in Chincholi Town.                     | 0.6           | 0                | Work Completed       |

This report is generated based on mrc online applications, the data updation done by ULBs , Regards MIS Expert

## Workwise Progress of SFC Drinking Water 2024-25 Report

|       |              |            |              |  | Rs. in Lakhs  |                  |                      |
|-------|--------------|------------|--------------|--|---------------|------------------|----------------------|
| Sl No | DistrictName | ULBName    | Sector Name  | Work Name  | Estimate Cost | Expenditure Cost | Work Status          |
| 5     | Kalaburagi   | Chincholi  | Water Supply | Exisiting Borewell single phase motor to Providing & Laying of 32mm & 25mm dia GI Pipeline to Belli belku Ashraya colonys in ward no 16 & 17 at Chandapur in Chincholi Town. | 0.75          | 0                | Tender to be Invited |
| 3     | Kalaburagi   | Chincholi  | Water Supply | Providing & Laying GI Pipeline & Cistern to Existing borewell & Single motor behind BSNL Office in Chandapur Ward no 23 in Chicholi town.                                    | 0.75          | 0                | Under Tender Process |
| 7     | Kalaburagi   | Chittapura | Water Supply | Repair work for 100HP motor pump and TC Contractar at Jackwell in WTP  | 3             | 2.9951           | Work Completed       |
| 3     | Kalaburagi   | Chittapura | Water Supply | Purchase of Handpump repair equipments for various wards   | 1.5           | 1.46             | Work Completed       |
| 9     | Kalaburagi   | Chittapura | Water Supply | Pipeline work from Ramesh Aduge house to Sharanu Sulahalli house at ward no.17 and nearby attu house at Ashraya colony ward no.5   | 1.5           | 0                | Work Completed       |
| 0     | Kalaburagi   | Jewargi    | Water Supply | Repair of intake well near Jackwell of Water supply in Jewargi Town  | 1.5           | 0                | Work Completed       |
| 1     | Kalaburagi   | Jewargi    | Water Supply | Installaion of 250 MM MS Pipeline to Bhima Jackwell in Jewargi Town  | 1.5           | 0                | Work Completed       |
| 2     | Kalaburagi   | Jewargi    | Water Supply | Spare Parts purchase for Hand pump repaires to all 23 wards Hand pumps of Jewargi Town   | 1.5           | 1.4555           | Work Completed       |
| 3     | Kalaburagi   | Jewargi    | Water Supply | GI Pipeline work in ward no 1 Buggi area of Jewargi Town   | 1.5           | 1.4412           | Work Completed       |
| 4     | Kalaburagi   | Sedam      | Water Supply | Repair of 45 HP Pump at Filter bed in sedam town   | 1.5           | 0                | Work Completed       |
| 5     | Kalaburagi   | Sedam      | Water Supply | Renovation of 100 HP Motor at Vidhyanagar Filter bed in sedam town   | 3             | 0                | Work Completed       |
| 6     | Kalaburagi   | Sedam      | Water Supply | Renovation of 100 HP Motor at Vidhyanagar Filter bed in sedam town CONTINUATION WORK   | 1.5           | 1.416            | Work Completed       |
| 7     | Kalaburagi   | Shahabad   | Water Supply | Purchase of HDPE Pipe 90mm and 63mm & other materials to 24x7 miantanance of water supply in Shahabad Town   | 2.36          | 2.26             | Work Completed       |
| 8     | Kalaburagi   | Shahabad   | Water Supply | Drilling of borwell and installtion of motar and HDPE PIPE Line at ward no 20 in Ramana Devi temple and Asharay colony household in shahabad town                            | 2.36          | 1.8349           | Work Completed       |

This report is generated based on mrc online applications, the data updation done by ULBs , Regards MIS Expert

# Workwise Progress of SFC Drinking Water 2024-25 Report

|      |              |            |              |   | Rs. in Lakhs  |                  |                |
|------|--------------|------------|--------------|---|---------------|------------------|----------------|
| S.No | DistrictName | UlbName    | Sector Name  | Work Name   | Estimate Cost | Expenditure Cost | Work Status    |
| 29   | Kalaburagi   | Shahabad   | Water Supply | Drilling of Borwell Nabisab house near ward no. 15 and installation 5Hp moter Existing Borewell near shankar kushale house in ward 07 shahabad town                         | 2.36          | 1.9022           | Work Completed |
| 30   | Kalaburagi   | Shahabad   | Water Supply | supplying installation of Air valve and Gate valve from jackwell to Water treatment plant and Purchase of HDPE pipe in 24x7 water supply schemes in shahabad                | 2.36          | 1.8609           | Work Completed |
| 31   | Kalaburagi   | Wadi       | Water Supply | Sinking of borewell at Basavana Khanni area Ward No: 01 in Wadi Town.   | 1.5           | 1.3211           | Work Completed |
| 32   | Kalaburagi   | Wadi       | Water Supply | Sinking of Borewell and laying pipeline at Basavana khanni area ward no 01 in wadi town.  | 1.5           | 1.3213           | Work Completed |
| 33   | Kalaburagi   | Wadi       | Water Supply | Providing and laying HDPE and Gi Pipeline and fitting starter at Basavana Khanni area ward no 01 at Wadi Town.  | 1.5           | 0.7489           | Work Completed |
| 34   | Kalaburagi   | Wadi       | Water Supply | Sinking of new borewell and laying of pipeline at Siddarath area in Wadi Town.  | 1.5           | 1.3205           | Work Completed |
|      |              |            |              | TOTAL   | 51.44         | 28.9221          |                |
| 1    | Yadgir       | Gurumatkal | Water Supply | Purchase of 1HP Motors and Starters for various wards of Gurumatkal town  | 1.5           | 1.2781           | Work Completed |
| 2    | Yadgir       | Gurumatkal | Water Supply | Purchase of 1HP Motors and Starters for various wards of Gurumatkal town  | 1.5           | 1.2493           | Work Completed |
| 3    | Yadgir       | Gurumatkal | Water Supply | Purchase of 1HP Submersible Motor Pump and Starter to Various wards of Gurumatkal town  | 3             | 2.5271           | Work Completed |
| 4    | Yadgir       | Gurumatkal | Water Supply | 2024-25 Saving amount 3 works   | 0             | 0.9455           | Work Started   |
| 9    | Yadgir       | Kakkera    | Water Supply | ಕತ್ಕೇರಾ ಪುರಸಭೆಯಲ್ಲಿ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಬರುವ ವಾರ್ಡ್ ನಂ.13 ಮತ್ತು 21 , 23 ರಲ್ಲಿ ಅಯ್ಯಾಳಪ್ಪ ಕುರಿ, ಅಯ್ಯಾಳಪ್ಪ ಗದಗಿ, ಇಂದ್ರಗೇರ ಮನೆ ಮತ್ತು ಗುರಿಕಾರ ಬೋರ ವೆಲ್‌ಗೆ ಹ್ಯಾಂಡಸೆಟ್ ಅಳವಡಿಸುವ ಕಾಮಗಾರಿ. | 1.5           | 1.4537           | Work Started   |
| 10   | Yadgir       | Kakkera    | Water Supply | ಕತ್ಕೇರಾ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಬರುವ ವಾರ್ಡ್ ನಂ 19 ರಲ್ಲಿ ಪೈಪಲ್ಯೆನ್ ಹಾಗೂ ಮೋಟಾರ್ ಅಳವಡಿಸುವ ಕಾಮಗಾರಿ ಮತ್ತು ವಾರ್ಡ್ ನಂ 20 ಬಸವಣ್ಣ ಕಲ್ಲಲ್ಲಿ ಪೈಪಲ್ಯೆನ್ ಅಳವಡಿಸುವ ಕಾಮಗಾರಿ                          | 1.5           | 1.2563           | Work Completed |
| 11   | Yadgir       | Kakkera    | Water Supply | ಕತ್ಕೇರಾ ಪುರಸಭೆಯಲ್ಲಿ ವಾರ್ಡ್ ನಂ. 20 ಹಳ್ಳೆರದೋಡಿಯಲ್ಲಿ ಮೋಟಾರ್ ಅಳವಡಿಸುವ ಕಾಮಗಾರಿ.  | 1.5           | 0                | Work Started   |

This report is generated based on mrc online applications,the data updation done by ULBs , Regards MIS Expert



# Workwise Progress of SFC Drinking Water 2024-25 Report

|    |              |           |              |  | Rs. in Lakhs  |                  |                |
|----|--------------|-----------|--------------|--|---------------|------------------|----------------|
| No | DistrictName | ULbName   | Sector Name  | Work Name  | Estimate Cost | Expenditure Cost | Work Status    |
| 2  | Yadgir       | Kakkeri   | Water Supply | ಕಟ್ಟೇರಾ ಪುರಸಭೆ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಬರುವ ವಾರ್ಡ್ ನಂ 05 ರಲ್ಲಿ ಗಿಟಗಿ ಕಾಂಪ್ಲೆಕ್ಸ್ ಹತ್ತಿರ ಬೊರವೆಲ್ ಕೊರೆಯುವುದು ಮತ್ತು ವಾರ್ಡ್ ನಂ 14 & 07 ರಲ್ಲಿ ಪೈಪ್‌ಲೈನ್ ಕಾಮಗಾರಿ           | 1.5           | 1.4107           | Work Completed |
| 3  | Yadgir       | Kembhavi  | Water Supply | ಕೆಂಭಾವಿ ಪುರಸಭೆ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ವಾರ್ಡ್ ನಂ 03 ರಲ್ಲಿ ಬರುವ ಡಿಗ್ಗಾವಿ ಕಾಲೋನಿಯಲ್ಲಿ ಹೊಸದಾಗಿ ಬೊರವೆಲ್ ಕೊರೆಯಿಸುವ ಕಾಮಗಾರಿ  | 0.8           | 0.6935           | Work Completed |
| 4  | Yadgir       | Kembhavi  | Water Supply | ಕೆಂಭಾವಿ ಪುರಸಭೆ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಬರುವ ವಿವಿಧ ವಾರ್ಡ್‌ಗಳಲ್ಲಿಯ ನಂ 03 ರಲ್ಲಿ ಬರುವ ಡಿಗ್ಗಾವಿ ಬೊರವೆಲ್ ಬಿಡಿ ಸಾಮಗ್ರಿ ಖರೀದಿಸುವ ಕಾಮಗಾರಿ                                     | 0.7           | 0.6104           | Work Completed |
| 5  | Yadgir       | Kembhavi  | Water Supply | ಕೆಂಭಾವಿ ಪುರಸಭೆ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಬರುವ ವಿವಿಧ ವಾರ್ಡ್ ನಂ 23 ರಲ್ಲಿ ಬರುವ ಸ್ಕೂಲ ಹತ್ತಿರ ಬೊರವೆಲ್ ಕೊರೆಯಿಸುವ ಕಾಮಗಾರಿ   | 0.9           | 0.8829           | Work Completed |
| 6  | Yadgir       | Kembhavi  | Water Supply | ಕೆಂಭಾವಿ ಪುರಸಭೆ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಬರುವ ವಿವಿಧ ವಾರ್ಡ್ ನಂ 23 ರಲ್ಲಿ ಬರುವ ಹೊಸದಾಗಿ ಕೊರೆಯಲಾದ ನೀರಿನ ಪ್ರಮಾಣದ ಮೇಲೆ 5 ಹೆಚ್.ಪಿ ಮೋಟಾರು ಅಥವಾ ಹ್ಯಾಂಡ ಪಂಪ್ ಬಿಡಿ ಸಾಮಗ್ರಿಗಳ ಖರೀದಿ | 0.6           | 0.5915           | Work Completed |
| 7  | Yadgir       | Kembhavi  | Water Supply | Sinking borewell and providing Handpump at Patteputra in w.no 20   | 1.5           | 1.182            | Work Completed |
| 8  | Yadgir       | Kembhavi  | Water Supply | Sinking Borewell and providing Handpump Near Nada kacheri office at w.no 15  | 1.5           | 1.1826           | Work Completed |
| 9  | Yadgir       | Shahapura | Water Supply | Providing stairs to overhead tank near Raghavendra temple at ward no 19 in Shahapur city   | 4.72          | 0                | Work Started   |
| 10 | Yadgir       | Shahapura | Water Supply | Purchasing of water supply motors and hand pump materials for Shahapur city  | 2.36          | 1.6256           | Work Completed |
| 11 | Yadgir       | Shahapura | Water Supply | Purchasing of Motor and starter for water supply section at Shahapur city  | 2.36          | 1.7676           | Work Completed |
| 12 | Yadgir       | Shorapura | Water Supply | Supply of Borewell Hand Pump and Electrical Spare Parts Materials to CMC Shorapur City in Yadgir dist  | 2.36          | 2.223            | Work Completed |
| 13 | Yadgir       | Shorapura | Water Supply | Supply Of Standby Single Phase Submersible Electrical Motors And Starters For existing Borewells In Ward No 01 To 31 Of Shorapur City                      | 4.72          | 4.4073           | Work Completed |
| 14 | Yadgir       | Shorapura | Water Supply | Supply of Borewell Motor and Control panel to CMC Shorapur City in Yadgir dist   | 2.36          | 2.1533           | Work Completed |
| 15 | Yadgir       | Yadgir    | Water Supply | SUPPLYING OF 1 HP MOTOR AND PUMP TO FOR EXISTING MWS BOREWELLS IN WARD NO 01 TO 31 UNDER CMC YADGIR LIMITS   | 4.72          | 3.6486           | Work Completed |

This report is generated based on mrc online applications, the data updation done by ULBs , Regards MIS Expert

# Workwise Progress of SFC Drinking Water 2024-25 Report

|      |              |         |              |  | Rs. in Lakhs  |                  |                      |
|------|--------------|---------|--------------|--|---------------|------------------|----------------------|
| S.No | DistrictName | UlbName | Sector Name  | Work Name  | Estimate Cost | Expenditure Cost | Work Status          |
| 26   | Yadgir       | Yadgir  | Water Supply | PROVIDING MINI WATER SUPPLY SCHEME BADAL RICE BACK SIDE SY NO 34 35 ASHARAYA LAYOUT IN YADGIR CITY | 2.36          | 0                | Under Tender Process |
| 27   | Yadgir       | Yadgir  | Water Supply | PROVIDING MINI WATER SUPPLY SCHEME NEAR GRAVEYARD IN WARD 17 OF YADGIR CITY                        | 2.36          | 0                | Under Tender Process |
|      |              |         |              | Total  | 46.32         | 31.089           |                      |

ಯೋಜನಾಧಿಕಾರಿ  
ನಗರ ಬಡವರ ನಿರ್ಮೂಲನಾ ಕೋಶ  
ಪೌರಾಡಳಿತ ನಿರ್ದೇಶನಾಲಯ  
ಪೂರಡಿಯಂ ಬ್ಲಾಕ್ ೨೨ನೇ ಮಹಡಿ  
ಡಾ|| ಬಿ.ಆರ್. ಅಂಬೇಡ್ಕರ್ ಬೀದಿ  
ಬೆಂಗಳೂರು - 560 001

ಯಾದಗಿರಿ ಜಿಲ್ಲೆ : ಅನುಬಂಧ-04

2023-24 & 2024-25ನೇ ಸಾಲಿನಲ್ಲಿ ಸರ್ಕಾರದಿಂದ ವಿವಿಧ ಯೋಜನೆಗಳಡಿ ಹಂಚಿಕೆ ಮಾಡಲಾದ ಅನುದಾನದಲ್ಲಿ ತೆಗೆದುಕೊಂಡ ವಿವಿಧ ಕಾರ್ಯಕ್ರಮ/ಕಾಮಗಾರಿಗಳ ವಿವರ

Date=03-12-2025

| Date=03-12-2025 |            |                             |  | Rs. in Lakhs  |                  |                      |
|-----------------|------------|-----------------------------|--|---------------|------------------|----------------------|
| S.No            | Ulb Name   | Name of the Scheme          | Work Name  | Estimate Cost | Expenditure Cost | Work Status          |
|                 |            |                             | 15th Finance Untied 2023-24  |               |                  |                      |
| 1               | Shahapur   | 15th Finance Untied 2023-24 | Construction of compound wall to grave yard near RO plant at ward no 1 in Shahapur city  | 4.20          | 2.52             | Work Completed       |
| 2               | Shahapur   | 15th Finance Untied 2023-24 | Construction and continuation of compound wall to grave yard oppositte Gachchi house at ward no 2 in Shahapur city   | 4.25          | 3.36             | Work Completed       |
| 3               | Shahapur   | 15th Finance Untied 2023-24 | Development of Kumbar oni grave yard compound wall at ward no 8 in Shahapur city   | 4.24          | 2.73             | Work Completed       |
| 4               | Shahapur   | 15th Finance Untied 2023-24 | Construction of compound wall to grave yard at Kajgar Oni ward no 12 in Shahapur city  | 4.23          | 2.00             | Work Completed       |
| 5               | Shahapur   | 15th Finance Untied 2023-24 | ULB share Deposite contribution amount for SBM 2.0 works   | 11.28         | 9.83             | Work Completed       |
| 6               | Shahapur   | 15th Finance Untied 2023-24 | Expenditure of third part inspection charges RS 0.91   | 0.00          | 0.54             | Work Completed       |
| 7               | Shahapur   | 15th Finance Untied 2023-24 | Devwelopment of Garden near MLA office at ward no 8 in Shahapur city   | 4.23          | 3.14             | Work Completed       |
| 8               | Shahapur   | 15th Finance Untied 2023-24 | Construction and development of Garden near Hiremath house ward no 13 in Shahapur city   | 4.23          | 3.18             | Work Completed       |
| 9               | Shahapur   | 15th Finance Untied 2023-24 | Construction of compound wall to garden survey no 1 at ward no 22 Shahapur city  | 4.23          | 4.00             | Work Completed       |
| 10              | Shahapur   | 15th Finance Untied 2023-24 | Construction of compound wall to Shikumar swamiji garden at ward no 3 in Shahapur city   | 4.23          | 2.39             | Work Completed       |
| 11              | Shahapur   | 15th Finance Untied 2023-24 | Construction of CC road from RO plant to Siddu house Jalahalli house to Afzalkhan Masjid Afzalkhan area at ward no 07 in Shahapur city   | 5.00          | 3.57             | Work Completed       |
| 12              | Shahapur   | 15th Finance Untied 2023-24 | Construction of CC Road near garden road to Kadagud house at ward no 13 in Shahapur city   | 5.00          | 3.20             | Work Completed       |
| 13              | Shahapur   | 15th Finance Untied 2023-24 | Construction of CC Road at Khaji lay out at ward no 18 in Shahapur city  | 2.56          | 1.73             | Work Completed       |
| 14              | Shahapur   | 15th Finance Untied 2023-24 | Construction of CC road from Devindra chakri house to Shekhappa house Mahiboobi house to Shantamma Ambalayya house at ward no 25 in Shahapur city  | 5.00          | 3.83             | Work Completed       |
| 15              | Shahapur   | 15th Finance Untied 2023-24 | Construction of CC Road at ward no 30 in Shahapur city   | 5.00          | 3.77             | Work Completed       |
| 16              | Shahapur   | 15th Finance Untied 2023-24 | Construction of drain from Bhimaraya Madriki house to Somashekhar house Indira Nagar ward no 4 at Shahapur city  | 6.70          | 5.03             | Work Completed       |
| 17              | Shahapur   | 15th Finance Untied 2023-24 | Construction of drain at Bagawan oni ward 18 in Shahapur city  | 3.00          | 1.99             | Work Completed       |
| 18              | Shahapur   | 15th Finance Untied 2023-24 | Construction of drain from Hanamantraygouda house to Iranna Master house ward no 21 at Shahapur city   | 6.30          | 4.45             | Work Completed       |
| 19              | Shahapur   | 15th Finance Untied 2023-24 | Construction of drain at Basaveshwar Nagar ward no 31 in Shahapur city   | 6.56          | 4.89             | Work Completed       |
| 20              | Shahapur   | 15th Finance Untied 2023-24 | Providing mini high mast near Bhavani temple ward no 11 Near Rudragouda Sharadalli house at ward no 13 and near Guttipet open well ward no 16 Near Sala masud Darga ward no 15 and near garden Khaji layout ward no 23 and near Gulam rasool Masjid ward no 24 and near Dr. B.R. Ambedkar circle ward no 29 in Shahapur city | 22.56         | 17.68            | Work Completed       |
| 21              | Shahapur   | 15th Finance Untied 2023-24 | contribution amount for 24/7 drinking water supply approved work of 8682.00 lakhs ULB share ammout 10 per cent in Amrut 2.0 project to KUWS and DB Rs 28.85 lakhs  | 0.00          | 28.85            | Work Completed       |
| 22              | Shahapur   | 15th Finance Untied 2023-24 | contribution amount for 24/7 drinking water supply approved work of 8682.00 lakhs ULB share ammout 10 per cent in Amrut 2.0 project to KUWS and DB Rs 0.13 lakhs   | 0.00          | 0.00             | Work Completed       |
| 23              | Gurumitkal | 15th Finance Untied 2023-24 | Construction of Compound wall to Indira Gandhi Vegetable Market in Ward no 4   | 0.00          | 0.00             | Tender to be Invited |

|    |            |                             |  |               |               |                      |
|----|------------|-----------------------------|--|---------------|---------------|----------------------|
| 24 | Gurumitkal | 15th Finance Untied 2023-24 | Slab Waterproofing and Straicase work for newly constructed Meeting Hall in office premises  | 0.00          | 0.00          | Tender to be Invited |
| 25 | Gurumitkal | 15th Finance Untied 2023-24 | Installation of CC Camera to Indira Canteen in Gurumitkal town   | 0.00          | 0.00          | Tender to be Invited |
| 26 | Gurumitkal | 15th Finance Untied 2023-24 | Construction of CC Road from Jaki tailor house to Laxmayya Controller house in ward no 18  | 2.80          | 2.21          | Work Completed       |
| 27 | Gurumitkal | 15th Finance Untied 2023-24 | Construction of CC Road from Allauddin Yelheri house to Anand complex in ward no 19  | 2.80          | 2.24          | Work Completed       |
| 28 | Gurumitkal | 15th Finance Untied 2023-24 | Construction of CC Road from Nalla cheru lake main road to Dodda Hanamanth house in ward no 22   | 1.50          | 1.21          | Work Completed       |
| 29 | Gurumitkal | 15th Finance Untied 2023-24 | Construction of CC Road from Sharanu hotel to Shri Veerabhadreshwara Temple in ward no 6   | 8.00          | 6.72          | Work Completed       |
| 30 | Gurumitkal | 15th Finance Untied 2023-24 | Construction of CC Road from Gajamma Kaman to Basareddy Dakanapur house continuation work and Hyderabad Main road to Guru talari house in ward no 12 | 2.00          | 1.61          | Work Completed       |
| 31 | Gurumitkal | 15th Finance Untied 2023-24 | Construction of CC Road from Near Gadimohalla post office to Masjid in ward no 4   | 2.00          | 1.58          | Work Completed       |
| 32 | Gurumitkal | 15th Finance Untied 2023-24 | Construction of CC Road from Chand Masjid to Bhavani Prasad Gumdal house and Maheboob Khureshi house to Babu Khureshi house in ward no 17            | 2.80          | 2.25          | Work Completed       |
| 33 | Gurumitkal | 15th Finance Untied 2023-24 | Construction of drain from Govindappa Ningegari house to Bhagavanth Nireti house in ward no 3  | 1.00          | 0.74          | Work Completed       |
| 34 | Gurumitkal | 15th Finance Untied 2023-24 | Construction of drain from Hanuman temple to Mallayya swamy house in ward no 6   | 2.80          | 1.00          | Work Completed       |
| 35 | Gurumitkal | 15th Finance Untied 2023-24 | Construction of drain from Eshappa Lokapalli house to Basavaraj house and Narasappa house to Ushappa house in ward no 8                              | 2.50          | 1.98          | Work Completed       |
| 36 | Gurumitkal | 15th Finance Untied 2023-24 | Construction of drain from Dodda Devappa house to Main road in ward no 5   | 2.80          | 2.22          | Work Completed       |
| 37 | Gurumitkal | 15th Finance Untied 2023-24 | Construction of drain from Anantappa house to Malleshi and Timmappa house in ward no 13  | 2.80          | 2.27          | Work Completed       |
| 38 | Gurumitkal | 15th Finance Untied 2023-24 | Purchase of Electrical Streetlights  | 5.00          | 4.00          | Work Completed       |
| 39 | Gurumitkal | 15th Finance Untied 2023-24 | UGD works in various wards of Gurumitkal town  | 0.00          | 0.00          | Tender to be Invited |
|    |            |                             | <b>Total</b>   | <b>151.60</b> | <b>142.70</b> |                      |
|    |            |                             | <b>15th Finance Untied 2024-25</b>   |               |               |                      |
| 1  | Yadgir     | 15th Finance Untied 2024-25 | Providing roop at infrount of Dr.Babu Jagajeevanaram Bhavan at Ward No.10 in Yadgiri City  | 5.45          | 0             | Work Started         |
| 2  | Yadgir     | 15th Finance Untied 2024-25 | Providing Highmost to Muslim Community burial ground at Ward No.18 in Yadgiri City   | 5.45          | 4.5135        | Work Completed       |
| 3  | Yadgir     | 15th Finance Untied 2024-25 | Construction of compound wall to Hydar Bag burial ground at Ward No.16 in Yadgiri City   | 5.45          | 0             | Work Started         |
| 4  | Yadgir     | 15th Finance Untied 2024-25 | Construction of Shed at open place at backside of Shri Naganagouda Kandkoo office infront of Shri Anjaneya Temple at Ward No.29 in Yadgiri City      | 5.45          | 5.2852        | Work Completed       |
| 5  | Yadgir     | 15th Finance Untied 2024-25 | Construction of CC Road from Devindrappa Mudgal Conductor house to Gopal Hanchatti house at Ward No.08 in Yadgiri City                               | 5.45          | 2.7485        | Work Completed       |
| 6  | Yadgir     | 15th Finance Untied 2024-25 | Construction of CC Road from Madhwar Sanna Mahadevappa house to Laxmi Talkies at Ward No.19 in Yadgiri City  | 5.45          | 3.0387        | Work Completed       |
| 7  | Yadgir     | 15th Finance Untied 2024-25 | Construction of CC Road from Mallikarjun Shabadi house to Gundappa house at Ward No.18 in Yadgiri City   | 5.45          | 3.6697        | Work Completed       |
| 8  | Yadgir     | 15th Finance Untied 2024-25 | Construction of CC Road from Warad house to Avanti Advicate house at Ward No.24 in Yadgiri City  | 2.73          | 0             | Work Started         |
| 9  | Yadgir     | 15th Finance Untied 2024-25 | Construction of CC Road from Kishan Rathod house to Devindrappa Gultedar house at Ward No.26 in Yadgiri City   | 5.45          | 4.3007        | Work Completed       |
| 10 | Yadgir     | 15th Finance Untied 2024-25 | Construction of CC Rad from Kundusab Danagari house to Jilani Afghan house at Ward No.21 in Yadgiri City   | 5.45          | 0             | Work Started         |
| 11 | Yadgir     | 15th Finance Untied 2024-25 | Construction of CC Road from Shri Narayan Venkateshwar Nilay to LKDG Publicity at Ward No.30 in Yadgiri City   | 5.45          | 3.6632        | Work Completed       |



|    |          |                             |  |       |         |                |
|----|----------|-----------------------------|--|-------|---------|----------------|
| 12 | Yadgir   | 15th Finance Untied 2024-25 | Providing interlock work at near Veerashaiva Kalyan Mantap at Ward No.23 in Yadgiri City   | 5.45  | 4.2229  | Work Completed |
|    | Yadgir   | 15th Finance Untied 2024-25 | Construction of CC Road from Maszid A Haq Sha to Shoukat ali house at Ward No.20 in Yadgiri City   | 5.45  | 5.67    | Work Completed |
| 14 | Yadgir   | 15th Finance Untied 2024-25 | Construction of interlock work from Maszid E Khuba to Syed Akbar house wai Tavakal house at Ward No. 12 in Yadgiri City  | 2.72  | 0       | Work Completed |
| 15 | Yadgir   | 15th Finance Untied 2024-25 | Construction of interlock work from Choudapudi house to Masheppa CMC Councilor house at Ward No.03 in Yadgiri City   | 5.45  | 0       | Work Started   |
| 16 | Yadgir   | 15th Finance Untied 2024-25 | Construction of interlock work from Durgappa Shegarkar house to Yallappa Chilaknoor house at Ward No. 09 in Yadgiri City   | 5.45  | 4.222   | Work Completed |
| 17 | Yadgir   | 15th Finance Untied 2024-25 | Providing interlock work from Saleem Sab sagri house to Afroz Allipur house to Channappagouda Chamnalli house to Golden Bekari at Ward No.14 in Yadgiri City   | 5.45  | 4.532   | Work Completed |
| 18 | Yadgir   | 15th Finance Untied 2024-25 | Construction of interlock work and Colvert from Prakash Kyasapanalli house to Poojari Hospital at Ward No.15 in Yadgiri City   | 5.45  | 0       | Work Started   |
| 19 | Yadgir   | 15th Finance Untied 2024-25 | Construction of CC Road at backside of Old Bus Stand at Ward No.27 in Yadgiri City   | 5.45  | 2.9594  | Work Completed |
| 20 | Yadgir   | 15th Finance Untied 2024-25 | Providing interlock work Channappa Sajjan house in Ganigera Galli at Ward No.04 in Yadgiri City  | 5.45  | 5.0398  | Work Completed |
| 21 | Yadgir   | 15th Finance Untied 2024-25 | Construction of CC Drain at back side of Urdu school at Ward No.01 in Yadgiri City   | 5.15  | 0       | Work Started   |
| 22 | Yadgir   | 15th Finance Untied 2024-25 | Construction of CC Drain and Colvert from Shri Choudapudi house to Masheppa Councilor house to Ningamma house at Ward No.03 in Yadgiri City  | 5.45  | 3.5989  | Work Completed |
| 23 | Yadgir   | 15th Finance Untied 2024-25 | Construction of CC Drain from Iqbal Bai Failapal house to Sayed Bai Kiran wai Chand Pasha Rayal house at Ward No.12 in Yadgiri City  | 2.72  | 0       | Work Started   |
| 24 | Yadgir   | 15th Finance Untied 2024-25 | Construction of Drain slab at Aloor house near and Shamsu Panshop house at Ward No 20 in Yadgiri City  | 5.45  | 0       | Work Completed |
| 25 | Yadgir   | 15th Finance Untied 2024-25 | Construction of CC Drain from Koudeppa Ambiger house to Govt.Rice Mill at Ward No.11 in Yadgiri City   | 5.45  | 3.0562  | Work Started   |
| 26 | Yadgir   | 15th Finance Untied 2024-25 | Construction of CC Drain from Master house to Haji Ali house at Ward No.28 in Yadgiri City   | 5.45  | 3.5384  | Work Completed |
| 27 | Yadgir   | 15th Finance Untied 2024-25 | Construction of CC Drain from Main Road to Kattimani house at Ward No.25 in Yadgiri City   | 5.45  | 4.1409  | Work Completed |
| 28 | Yadgir   | 15th Finance Untied 2024-25 | Construction of RCC Drain from Rayappa Kouloor house to Raju Koloor house at Ward No.31 in Yadgiri City  | 5.45  | 3.1176  | Work Completed |
| 29 | Yadgir   | 15th Finance Untied 2024-25 | Construction of CC Drain from Warad house to Avanti Advicate house at Ward No.24 in Yadgiri City   | 2.73  | 0       | Work Started   |
| 30 | Yadgir   | 15th Finance Untied 2024-25 | Construction of CC Drain and 2 No.s of Colvert from Shankrappa house to Vijay house and Mahadevappa house to Kalyan Mantap at Ward No.07 in Yadgiri City   | 5.45  | 0       | Work Started   |
| 31 | Yadgir   | 15th Finance Untied 2024-25 | Providing solar street lights at vaious places in Ward No.05 of Yadgiri City   | 5.45  | 5.1358  | Work Completed |
| 32 | Yadgir   | 15th Finance Untied 2024-25 | Providing solar street lights at vaious places in Ward No.17 of Yadgiri City   | 5.45  | 5.1358  | Work Completed |
| 33 | Shahapur | 15th Finance Untied 2024-25 | Construction of compound wall to grave yard at DeviNagar ward no 2 and development of grave yard at ward no 11 and construction of protection wall to grave yard and developement works to grave yard at ward no 17 Mamadapur and construction of compound wall CC bench and shed construction to grave yard at ward no 28 in Shahapur city          | 19.92 | 11.9778 | Work Completed |
| 34 | Shahapur | 15th Finance Untied 2024-25 | Construction of garden compound wall at ward no 4 and developement garden and providing gyminastic equipments at ward no 13 and construction of compound wall at ward no 22 and ward no 24 and ward no 25 in Shahapur city   | 19.92 | 11.8249 | Work Completed |
| 35 | Shahapur | 15th Finance Untied 2024-25 | Providing footpath paver block from Bhaskrao house to Sunil Manu house at ward no 6 construction of CC road from Bheemaraya Pujari house to Gangasthana road at ward no 21 and at rudra bhoomi ward no 12 and near Gadderayangudi ward no 31 and construction of drain and CC road from Mamadapur TC to drain at ward no 18                          | 26.56 | 11.6063 | Work Completed |
| 36 | Shahapur | 15th Finance Untied 2024-25 | Repairs and continuation of public toilet work at ward no 16 and 24 and construction of urinals at devi nagar  | 13.28 | 6.0047  | Work Completed |
| 37 | Shahapur | 15th Finance Untied 2024-25 | Construction of drain from Siddanna Jainapur house to Mathoshri house via Singh house at ward no 1 and Gurubai Teacher house to Nala at ward no 3 and Hampanna housee to school compound at ward no 5 Bheemaraya Madiwal house to Ningappa Pujari house at ward no 29 and Devindrappa Rampur house to Shekhappa house at ward no 26 in Shahapur city | 26.56 | 14.7016 | Work Completed |
| 38 | Shahapur | 15th Finance Untied 2024-25 | Providing high mast at ward no 8 and providing decorative poles at ward no 10 and providing high mast near Mustafa Masjid at ward no 14 and near Audodi khabarastan at ward no 20 and at ward no 19 in Shahapur city   | 26.56 | 10.2791 | Work Completed |

|    |            |                             |   |       |         |                |
|----|------------|-----------------------------|---|-------|---------|----------------|
| 39 | Shahapur   | 15th Finance Untied 2024-25 | contribution amount for 24/7 drinking water supply approved work of 8682.00 lakhs ULB share ammount 10 per cent in Amrut 2.0 project to KUWS and DB Rs 47.10 lakhs  | 0.00  | 0       | Work Completed |
| 40 | Shorapur   | 15th Finance Untied 2024-25 | Construction of Compound Wall For Koli Smaja Grave yard in Gandhi Nagar Ward No 15, Development of ST Grave yard behind SP Collage in Ward No 06, Development of Kuurba Community Grave yard Uddar Oni in Ward No 07, in Shorapur City Dist Yadgiri   | 12.12 | 9.3917  | Work Completed |
| 41 | Shorapur   | 15th Finance Untied 2024-25 | ULB matching grant under SBM 2.0 for construction of Individual toilets, Aspirational toilets, Public toilet, Community toilet and Urinals (Available grant Rs. 12.12 Lakh)   | 12.12 | 12.9726 | Work Completed |
| 42 | Shorapur   | 15th Finance Untied 2024-25 | 1) Development of Garden in Layout Survey No 43/po-1/1 Garden in Ward No 29. 2) Construction of Compound Wall behind Gopal Ladda Godoen in Bichagattakeri in ward no 04, 3) Construction of Compound Wall near dodd basavanna temple in Venkatapur of Ward no.14. 4) Construction of Compound Wall Near Mallayya Katte in Raja kumar Nayak Colony Ward No 20, 5) Development of Garden in Deevalagudda of Ward No 29, (Continuavation Works) , of shorapur City Dist: Yadgiri | 18.18 | 14.2327 | Work Completed |
| 43 | Shorapur   | 15th Finance Untied 2024-25 | Construction CC Road in Ward No 01,02, 03, 09, 10, 12, 13, 18, 19, 22, 25, 26 of shorapur City Dist: Yadgiri  | 36.36 | 9.1238  | Work Started   |
| 44 | Shorapur   | 15th Finance Untied 2024-25 | Construction RCC Drain in Ward No 05, 11, 17, 21, 23, 24, 27, 28, 31, of shorapur City Dist: Yadgiri  | 30.30 | 10.4382 | Work Started   |
| 45 | Shorapur   | 15th Finance Untied 2024-25 | Reseverd Amount for Maintanence of Street lights of Ward 01 to 31 of Shorapur City dist Yadgiri   | 12.12 | 4.3054  | Work Started   |
| 46 | Gurumatkal | 15th Finance Untied 2024-25 | Construction of Compound wall to Dr B R Ambedkar kalayan mantapa in ward no 12  | 8.00  | 2.575   | Work Started   |
| 47 | Gurumatkal | 15th Finance Untied 2024-25 | Construction of Compound wall to Narashimha swami temple in ward no 11  | 2.00  | 1.6373  | Work Completed |
| 48 | Gurumatkal | 15th Finance Untied 2024-25 | Construction of Compound wall to Madina masjid in ward no 21  | 1.00  | 0.8273  | Work Completed |
| 49 | Gurumatkal | 15th Finance Untied 2024-25 | Reserve Amount for SBM 2.0 IHHL Works   | 8.00  | 0       | Work Started   |
| 50 | Gurumatkal | 15th Finance Untied 2024-25 | Develoment of Garden works near Ramulu Gumdal house in ward 23  | 4.00  | 0       | Work Started   |
| 51 | Gurumatkal | 15th Finance Untied 2024-25 | Construction C C Road from Pedha Govindappa House to Bhagavanth neerati House in ward 03  | 1.00  | 0.8603  | Work Completed |
| 52 | Gurumatkal | 15th Finance Untied 2024-25 | Construction C C Road from Lakshu rama tiwari house to babu prasada hazare House in ward 04   | 1.00  | 0       | Work Started   |
| 53 | Gurumatkal | 15th Finance Untied 2024-25 | Construction C C Road from narasappa Mastri House to husensab House in ward 07  | 1.00  | 0.81    | Work Completed |
| 54 | Gurumatkal | 15th Finance Untied 2024-25 | Construction C C Road from Vittal house to uppin house in ward 08   | 1.00  | 0.8318  | Work Completed |
| 55 | Gurumatkal | 15th Finance Untied 2024-25 | Construction C C Road from mahadevamma House to Government public Toilet in ward 09   | 1.00  | 0       | Work Started   |
| 56 | Gurumatkal | 15th Finance Untied 2024-25 | Construction C C Road from Gundappa house to buddappa House in indra nagar colony in ward 10  | 1.00  | 0.8318  | Work Completed |
| 57 | Gurumatkal | 15th Finance Untied 2024-25 | Construction of CC Road from Narasappa mekar House to Main Road in ward 12  | 1.00  | 0.8092  | Work Completed |
| 58 | Gurumatkal | 15th Finance Untied 2024-25 | Construction of C C Road dasari laxmappa house to bugappa house in ward 14  | 1.00  | 0.8318  | Work Completed |
| 59 | Gurumatkal | 15th Finance Untied 2024-25 | Construction of CC Road from Police station Backside to Hadi house and pasha house to Jilani House in ward 15   | 1.20  | 0.9717  | Work Completed |
| 60 | Gurumatkal | 15th Finance Untied 2024-25 | Construction of CC Road from Jaheed patel house to Chand masjid in ward 17  | 1.00  | 0.8263  | Work Completed |
| 61 | Gurumatkal | 15th Finance Untied 2024-25 | Construction of CC Road from Gajalamma temple to santhosh kalal House in ward 18  | 1.00  | 0.9366  | Work Completed |
| 62 | Gurumatkal | 15th Finance Untied 2024-25 | Construction of CC Road in Sai Nagar in ward 22   | 1.00  | 0       | Work Started   |
| 63 | Gurumatkal | 15th Finance Untied 2024-25 | Construction of CC Road from Akash swami House to mallinath Chowdapur house in Aditya nagar in ward 22  | 1.00  | 0       | Work Started   |
| 64 | Gurumatkal | 15th Finance Untied 2024-25 | Construction of C C Road in ward no 02  | 1.00  | 0.9366  | Work Completed |
| 65 | Gurumatkal | 15th Finance Untied 2024-25 | Construction of drain from kuruva Narasappa House to main Drain (nala)in ward no 01   | 1.20  | 0       | Work Started   |

|    |            |                             |   |      |        |                |
|----|------------|-----------------------------|---|------|--------|----------------|
| 66 | Gurumatkal | 15th Finance Untied 2024-25 | Construction of C C Drain in ward no 05   | 1.00 | 0.8447 | Work Completed |
|    | Gurumatkal | 15th Finance Untied 2024-25 | Construction of C C Drain in ward no 06   | 1.20 | 0      | Work Started   |
| 68 | Gurumatkal | 15th Finance Untied 2024-25 | Construction of C C Drain in ward no 13   | 1.00 | 0.8459 | Work Completed |
| 69 | Gurumatkal | 15th Finance Untied 2024-25 | Constrction of CC Drain near Shankar vatti House in ward 16   | 1.00 | 0.8447 | Work Completed |
| 70 | Gurumatkal | 15th Finance Untied 2024-25 | Constrction of CC Drain From Raju megaji House to saibana house compound in ward 16   | 1.20 | 1.1687 | Work Completed |
| 71 | Gurumatkal | 15th Finance Untied 2024-25 | Constrction of CC Drain from Bugappa maddigunta house to Pochamma temple in ward no 19  | 1.00 | 0.8436 | Work Completed |
| 72 | Gurumatkal | 15th Finance Untied 2024-25 | Purchase of Electrical Streetlights   | 4.00 | 3.3105 | Work Completed |
| 73 | Kakkera    | 15th Finance Untied 2024-25 | ಕಕ್ಕೇರಾ ಪುರಸಭೆ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಬರುವ ವೀರಶೈವ ಸಮಾಜದ ಸ್ಥಾನಕ್ಕೆ ಕಂಪೌಡ ಗೋಡೆ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ.  | 6.80 | 0      | Work Started   |
| 74 | Kakkera    | 15th Finance Untied 2024-25 | ಕಕ್ಕೇರಾ ಪುರಸಭೆ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಬರುವ ಮುಸ್ಲಿಂ ಸಮಾಜದ ಸ್ಥಾನಕ್ಕೆ ಕಂಪೌಡ ಗೋಡೆ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ.   | 3.40 | 0      | Work Started   |
| 75 | Kakkera    | 15th Finance Untied 2024-25 | ಕಕ್ಕೇರಾ ಪುರಸಭೆ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಬರುವ ವಾರ್ಡ್: ನಂ 10 ರಲ್ಲಿ ಹುಣಸಗೆ ಮುಖ್ಯ ರಸ್ತೆ ಯಿಂದ ಶಿವಣ್ಣ ಜಂಪಾ ಮನೆಯ ವರೆಗೆ ಸಿ ಸಿ ರಸ್ತೆ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ.                                   | 3.40 | 3.2623 | Work Completed |
| 76 | Kakkera    | 15th Finance Untied 2024-25 | ಕಕ್ಕೇರಾ ಪುರಸಭೆ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಬರುವ ವಾರ್ಡ್: ನಂ 17 ರ ಯಂಕಪ್ಪ ಗೋನಾಟಲ್ ಮನೆಯಿಂದ ಗೋಲಪಲ್ಲಿ ದೊಡ್ಡಿ ಗೆ ಹೋಗುವ ದಾರಿಗೆ ಸಿ ಸಿ ರಸ್ತೆ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ.                               | 3.40 | 3.2434 | Work Completed |
| 77 | Kakkera    | 15th Finance Untied 2024-25 | ಕಕ್ಕೇರಾ ಪುರಸಭೆ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಬರುವ ವಾರ್ಡ್: ನಂ 15 ರ ಐದಲಬಾವಿ ಮುಖ್ಯ ರಸ್ತೆ ಯಿಂದ ಅನಂದ ಗದಗ್ ರವರ ಮನೆಯ ವರೆಗೆ ಸಿ ಸಿ ರಸ್ತೆ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ.                                    | 3.40 | 3.2832 | Work Completed |
| 78 | Kakkera    | 15th Finance Untied 2024-25 | ಕಕ್ಕೇರಾ ಪುರಸಭೆ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಬರುವ ವಾರ್ಡ್: ನಂ 11 ರ ನಂದಪ್ಪ ಮನೆಯಿಂದ ನಿಂಗಪ್ಪ ಜಂಪಾ ರವರ ಮನೆಯ ವರೆಗೆ ಸಿ ಸಿ ರಸ್ತೆ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ.   | 3.40 | 3.2811 | Work Completed |
| 79 | Kakkera    | 15th Finance Untied 2024-25 | ಕಕ್ಕೇರಾ ಪುರಸಭೆ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಬರುವ ವಾರ್ಡ್: ನಂ 09 ರ ಬಿಂಗೇರ ದೊಡ್ಡಿ ಯಲ್ಲಿ ಬರುವ ಸರ್ಕಾರಿ ಶಾಲೆಗೆ ಹೋಗುವ ರಸ್ತೆಗೆ ಸಿ ಸಿ ರಸ್ತೆ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ.                                | 3.40 | 3.2769 | Work Completed |
| 80 | Kakkera    | 15th Finance Untied 2024-25 | ಕಕ್ಕೇರಾ ಪುರಸಭೆ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಬರುವ ವಾರ್ಡ್: ನಂ 19 ರಲ್ಲಿ ತಾಯಮ್ಮ ದೇವಸ್ಥಾನ ದಿಂದ ಮಲ್ಲಪ್ಪ ರವರ ಮನೆಯ ವರೆಗೆ ಸಿ ಸಿ ರಸ್ತೆ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ.                                      | 3.40 | 3.2802 | Work Completed |
| 81 | Kakkera    | 15th Finance Untied 2024-25 | ಕಕ್ಕೇರಾ ಪುರಸಭೆ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಬರುವ ವಾರ್ಡ್: ನಂ 07 ವರೆಗೆ ಸೋಮಣ್ಣ ಗಾಂಧಿ ಮನೆಯಿಂದ ಸಂತೋಷ ಮನೆಯ ವರೆಗೆ ಸಿ ಸಿ ರಸ್ತೆ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ.  | 3.40 | 0      | Work Completed |
| 82 | Kakkera    | 15th Finance Untied 2024-25 | ಕಕ್ಕೇರಾ ಪುರಸಭೆ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಬರುವ ವಾರ್ಡ್: ನಂ 06 ರಲ್ಲಿ ಕರಕವಸ ಮನೆಯಿಂದ ಕುದ್ರಾಸ್ ಮನೆಯ ವರೆಗೆ ಹಾಗೂ ಮೌನೇಶ್ವರ ಗುಡಿಯಿಂದ ಅಗಸಿ ಮುಖ್ಯ ರಸ್ತೆಯ ವರೆಗೆ ಸಿ ಸಿ ರಸ್ತೆ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ. | 3.40 | 3.1923 | Work Completed |
| 83 | Kakkera    | 15th Finance Untied 2024-25 | ಕಕ್ಕೇರಾ ಪುರಸಭೆ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಬರುವ ವಾರ್ಡ್: ನಂ 18 ರ ಸುಂಕಾಪುರ ರಸ್ತೆಗೆ ಚರಂಡಿ ಮತ್ತು ಸಿಡಿ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ.  | 3.40 | 0      | Work Completed |
| 84 | Kakkera    | 15th Finance Untied 2024-25 | ಕಕ್ಕೇರಾ ಪುರಸಭೆ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಬರುವ ವಾರ್ಡ್: ನಂ 08 ರ ಶರಣಪ್ಪ ಸುಗುರ ರವರ ಮನೆಯಿಂದ ಗುರಣ್ಣ ಕುಂಬಾರ ರವರ ಮನೆಯ ವರೆಗೆ ಚರಂಡಿ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ.                                      | 3.40 | 0      | Work Started   |
| 85 | Kakkera    | 15th Finance Untied 2024-25 | ಕಕ್ಕೇರಾ ಪುರಸಭೆ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಬರುವ ವಾರ್ಡ್: ನಂ 03 ರಲ್ಲಿ ಬರುವ ಮೈದುನ ಸಾಬ್ ಶಾನಿ ಮನೆ ಹತ್ತಿರ ಚರಂಡಿ ಮತ್ತು ಸಿಡಿ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ.   | 3.40 | 0      | Work Started   |
| 86 | Kakkera    | 15th Finance Untied 2024-25 | ಕಕ್ಕೇರಾ ಪುರಸಭೆ ಕಾರ್ಯಾಲಯಕ್ಕೆ ವಿದ್ಯುತ್ ಸಾಮಗ್ರಿ ಖರೀದಿಸುವ ಕಾಮಗಾರಿ   | 0.80 | 0      | Work Started   |
| 87 | Kakkera    | 15th Finance Untied 2024-25 | ಕಕ್ಕೇರಾ ಪುರಸಭೆ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಬರುವ ವಾರ್ಡ್: ನಂ 01 ರಲ್ಲಿ ವಿವಿಧ ಕಡೆ ಬೋರವೆಲ್ ಕೋರೆದು ಕೈಪಂಪ್ ಅಳವಡಿಸುವ ಕಾಮಗಾರಿ.   | 3.40 | 0      | Work Started   |
| 88 | Kakkera    | 15th Finance Untied 2024-25 | ಕಕ್ಕೇರಾ ಪುರಸಭೆ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಬರುವ ವಾರ್ಡ್: ನಂ 13 ರಲ್ಲಿ ವಿವಿಧ ಕಡೆ ಬೋರವೆಲ್ ಕೋರೆದು ಕೈಪಂಪ್ ಅಳವಡಿಸುವ ಕಾಮಗಾರಿ.   | 3.40 | 0      | Work Completed |
| 89 | Kakkera    | 15th Finance Untied 2024-25 | ಕಕ್ಕೇರಾ ಪುರಸಭೆ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಬರುವ ವಾರ್ಡ್: ನಂ 16 ರಲ್ಲಿ ವಿವಿಧ ಕಡೆ ಬೋರವೆಲ್ ಕೋರೆದು ಕೈಪಂಪ್ ಅಳವಡಿಸುವ ಕಾಮಗಾರಿ.   | 3.40 | 3.2714 | Work Completed |
| 90 | Kakkera    | 15th Finance Untied 2024-25 | ಕಕ್ಕೇರಾ ಪುರಸಭೆ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಬರುವ ವಾರ್ಡ್: ನಂ 20 ರಲ್ಲಿ ವಿವಿಧ ಕಡೆ ಬೋರವೆಲ್ ಕೋರೆದು ಕೈಪಂಪ್ ಅಳವಡಿಸುವ ಕಾಮಗಾರಿ.   | 3.40 | 3.2714 | Work Completed |
| 91 | Kakkera    | 15th Finance Untied 2024-25 | ಕಕ್ಕೇರಾ ಪುರಸಭೆ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಬರುವ ವಾರ್ಡ್: ನಂ 23 ರಲ್ಲಿ ವಿವಿಧ ಕಡೆ ಬೋರವೆಲ್ ಕೋರೆದು ಕೈಪಂಪ್ ಅಳವಡಿಸುವ ಕಾಮಗಾರಿ.   | 3.40 | 3.2714 | Work Completed |
| 92 | Kakkera    | 15th Finance Untied 2024-25 | ಕಕ್ಕೇರಾ ಪುರಸಭೆ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಬರುವ ವಾರ್ಡ್: ನಂ 19ರಲ್ಲಿ ವಿವಿಧ ಕಡೆ ಬೋರವೆಲ್ ಕೋರೆದು ಕೈಪಂಪ್ ಅಳವಡಿಸುವ ಕಾಮಗಾರಿ.  | 3.40 | 3.2714 | Work Completed |
| 93 | Kakkera    | 15th Finance Untied 2024-25 | ಕಕ್ಕೇರಾ ಪುರಸಭೆ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಬರುವ ವಾರ್ಡ್: ನಂ 22 ರಲ್ಲಿ ವಿವಿಧ ಕಡೆ ಬೋರವೆಲ್ ಕೋರೆದು ಕೈಪಂಪ್ ಅಳವಡಿಸುವ ಕಾಮಗಾರಿ.   | 3.40 | 0      | Work Completed |



|              |          |                             |   |               |               |                |
|--------------|----------|-----------------------------|---|---------------|---------------|----------------|
| 94           | Kakkera  | 15th Finance Untied 2024-25 | ಕಕ್ಕೇರಾ ಪುರಸಭೆ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಬರುವ ವಾರ್ಡ್: ನಂ 21 ರಲ್ಲಿ ವಿವಿಧ ಕಡೆ ಬೋರವೆಲ್ ಕೋರಲು ಕೈವಂಪ್ ಅಳವಡಿಸುವ ಕಾಮಗಾರಿ.  | 3.40          | 0             | Work Started   |
| 95           | Kembhavi | 15th Finance Untied 2024-25 | ಪುರಸಭೆ ಕಂಭಾವಿ ವ್ಯಾಪ್ತಿಯ ವಾರ್ಡ್ ನಂ. 08 ರ ಸಮುದಾಯಕ್ಕೆ ವಾರ್ಡ್ ನಂ. 14 ರಲ್ಲಿರುವ ಜಾಗದಲ್ಲಿ ಸಮುದಾಯ ಶೌಚಾಲಯ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ  | 11.36         | 0             | Work Started   |
| 96           | Kembhavi | 15th Finance Untied 2024-25 | ಪುರಸಭೆ ಕಂಭಾವಿ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಬರುವ ಹೊಸ ಬಸ್ ನಿಲ್ದಾಣದ ಆವರಣದಲ್ಲಿ ಉದ್ಘಾಟನಾ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ  | 2.50          | 1.9104        | Work Completed |
| 97           | Kembhavi | 15th Finance Untied 2024-25 | ಪುರಸಭೆ ಕಂಭಾವಿ ವ್ಯಾಪ್ತಿಯ ಬುಡ್ಡೆ ವಿಹಾರ ಆವರಣದಲ್ಲಿ ಉದ್ಘಾಟನಾ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ   | 2.86          | 2.3283        | Work Completed |
| 98           | Kembhavi | 15th Finance Untied 2024-25 | ಪುರಸಭೆ ಕಂಭಾವಿ ವ್ಯಾಪ್ತಿಯ ಇದ್ದಾ ಮೈದಾನದಲ್ಲಿ ಉದ್ಘಾಟನಾ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ   | 1.00          | 0.6754        | Work Completed |
| 99           | Kembhavi | 15th Finance Untied 2024-25 | ಪುರಸಭೆ ಕಂಭಾವಿ ವ್ಯಾಪ್ತಿಯ ಹೊಸ ಬಸ್ ನಿಲ್ದಾಣದ ಹತ್ತಿರ ಮಳೆಹಳ್ಳಿಗೆ ಹೋಗುವ ರಸ್ತೆಯಲ್ಲಿ ಸೇತುವೆ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ  | 2.00          | 1.8871        | Work Completed |
| 100          | Kembhavi | 15th Finance Untied 2024-25 | ಪುರಸಭೆ ಕಂಭಾವಿ ವ್ಯಾಪ್ತಿಯ ಹನುಮಾನ ದೇವಸ್ಥಾನದ ಹತ್ತಿರ ಬಾಕಿ ಇರುವ ಸಿ ಸಿ ರಸ್ತೆ ಮತ್ತು ಎರಡು ಬದಿ ಶೋಲ್ಟರ್ನಗಳಿಗೆ ಇಂಟರ್ಲಾಕ್ ಸಿ ಸಿ ಪೇವರ್ಸ ಅಳವಡಿಸುವ ಕಾಮಗಾರಿ  | 9.36          | 8.4483        | Work Completed |
| 101          | Kembhavi | 15th Finance Untied 2024-25 | ಪುರಸಭೆ ಕಂಭಾವಿ ವ್ಯಾಪ್ತಿಯ ವಾಲ್ಮೀಕಿ ವೃತ್ತದಿಂದ ರೈತ ಸಂಪರ್ಕ ಕೇಂದ್ರ ವಾರ್ಡ್ ನಂ 15 ರವರೆಗೆ ಸಿ ಸಿ ಜರಂಡಿ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ  | 11.36         | 4.4655        | Work Completed |
| 102          | Kembhavi | 15th Finance Untied 2024-25 | ಪುರಸಭೆ ಕಂಭಾವಿ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಕೆನಾಲ್ ಕ್ರಾಸ್ ಯಿಂದ ಮಲ್ಲಾಕ್ರಾಸ್ ಶ್ರೀ ಅಂಬಿಗರ ಚೌಡಯ್ಯ ವೃತ್ತದಿಂದ ಟಿಪ್ಪು ಸುಲ್ತಾನ ವೃತ್ತದವರೆಗೆ ಮತ್ತು ಡಾ   ಬಿ.ಆರ್.ಅಂಬೇಡ್ಕರ್ ವೃತ್ತದಿಂದ ಪೋಲಿಸ್ ಸ್ಟೇಷನ್ ವರೆಗೆ ಸ್ಕ್ರೀಟ್ ಲೈಟ್ ಗಳನ್ನು ಅಳವಡಿಸುವ ಕಾಮಗಾರಿ | 11.36         | 0             | Work Started   |
| 103          | Kembhavi | 15th Finance Untied 2024-25 | ಪುರಸಭೆ ಕಂಭಾವಿ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಬರುವ ಶ್ರೀ ಬಸವೇಶ್ವರ ವೃತ್ತದಲ್ಲಿ ಹೈಮಾಸ್ಕ್ ಅಳವಡಿಸುವ ಕಾಮಗಾರಿ   | 5.00          | 4.0491        | Work Completed |
| <b>Total</b> |          |                             |   | <b>598.40</b> | <b>289.66</b> |                |

#### 15th Finance Tied 2023-24

|    |           |                           |   |       |       |                |
|----|-----------|---------------------------|---|-------|-------|----------------|
| 1  | Shahapura | 15th Finance Tied 2023-24 | Expenditure of third party inspection charges Rs 0.54 lakhs   | 0.00  | 0.91  | Work Completed |
| 2  | Shahapura | 15th Finance Tied 2023-24 | Providing rain water harvesting to Govt buildings at Shahapur city  | 4.61  | 3.72  | Work Completed |
| 3  | Shahapura | 15th Finance Tied 2023-24 | Construction of RO plant at Dammagiri in Shahapur city  | 5.00  | 4.07  | Work Completed |
| 4  | Shahapura | 15th Finance Tied 2023-24 | Construction of RO plant at ward no 10 in Shahapur city   | 10.00 | 8.09  | Work Completed |
| 5  | Shahapura | 15th Finance Tied 2023-24 | Construction of RO plant at ward no 13 in Shahapur city   | 10.00 | 8.10  | Work Completed |
| 6  | Shahapura | 15th Finance Tied 2023-24 | Providing filter tank for gray water filter near Hanuman Temple nala at ward no 3 in Shahapur cit   | 4.27  | 3.18  | Work Completed |
| 7  | Shahapura | 15th Finance Tied 2023-24 | Construction of seggregation shed of Solid waste near processing shed at SWM site in Shahapur city  | 18.56 | 15.00 | Work Completed |
| 8  | Shahapura | 15th Finance Tied 2023-24 | Procurement of JCB for Solid waste Management   | 36.00 | 35.97 | Work Completed |
| 9  | Shahapura | 15th Finance Tied 2023-24 | Increasing the height of compound wall and providing grill at SWM site  | 10.00 | 7.62  | Work Completed |
| 10 | Shahapura | 15th Finance Tied 2023-24 | Construction of new windrow platform at SWM site  | 20.00 | 15.83 | Work Completed |
| 11 | Shahapura | 15th Finance Tied 2023-24 | contribution amount for 24/7 drinking water supply approved work of 8682.00 lakhs ULB share ammout 10 per cent in Amrut 2.0 project to KUWS and DB Rs 25.00 lakhs | 0.00  | 25.00 | Work Completed |
| 12 | Shahapura | 15th Finance Tied 2023-24 | Shrinking borewell and water supply near Martandappa Hayyalkar house at ward no 1 in Shahapur city  | 2.00  | 1.64  | Work Completed |
| 13 | Shahapura | 15th Finance Tied 2023-24 | Shrinking borewell and providing pipeline at Devinagar ward no 3 in Shahapur city   | 5.00  | 3.98  | Work Completed |
| 14 | Shahapura | 15th Finance Tied 2023-24 | Providing pipeline for drinking water arrangements at ward no 29 in Shahapur city   | 3.00  | 2.98  | Work Completed |
| 15 | Shahapura | 15th Finance Tied 2023-24 | Shrinking borewell and providing motor and pipeline for drinking water arangment Near Fire Station at ward no 25 in Shahapur city                                 | 5.10  | 4.61  | Work Completed |
| 16 | Shahapura | 15th Finance Tied 2023-24 | Shrinking borewell and providing cistern at Tuler Oni Ganga nagar ward no 17 in Shahapur city   | 5.00  | 4.16  | Work Completed |
| 17 | Shahapura | 15th Finance Tied 2023-24 | Shrinking borewell and providing cistern at ward no 09 in Shahapur city   | 4.40  | 3.57  | Work Completed |



|    |            |                           |   |               |               |                |
|----|------------|---------------------------|---|---------------|---------------|----------------|
| 18 | Shahapura  | 15th Finance Tied 2023-24 | Shrinking borewell and providing cistern at ward no 14 in Shahapur city   | 4.40          | 3.57          | Work Completed |
|    | Shahapura  | 15th Finance Tied 2023-24 | Shrinking borewell and providing cistern at ward no 13 in Shahapur city   | 4.40          | 3.57          | Work Completed |
| 20 | Shahapura  | 15th Finance Tied 2023-24 | Shrinking borewell and providing cistern Near Dr Galagali hospital and near Saligudi at ward no 15 in Shahapur city | 3.00          | 2.36          | Work Completed |
| 21 | Shahapura  | 15th Finance Tied 2023-24 | Shrinking borewell and providing cistern at ward no 20 in Shahapur city   | 5.00          | 4.09          | Work Completed |
| 22 | Shahapura  | 15th Finance Tied 2023-24 | Shrinking borewell and providing cistern at ward no 23 in Shahapur city   | 2.50          | 1.99          | Work Completed |
| 23 | Shahapura  | 15th Finance Tied 2023-24 | Purchasing water supply materials for drinking water at Shahapur city   | 6.96          | 5.56          | Work Completed |
| 24 | Gurumatkal | 15th Finance Tied 2023-24 | Construction of Rain water harvesting to Town Hall centre in Gurumatkal town  | 3.51          | 0.00          | Work Started   |
| 25 | Gurumatkal | 15th Finance Tied 2023-24 | Purchase of 3 Auto tippers and Compartment for maintenance in SWM site  | 35.10         | 34.00         | Work Completed |
| 26 | Gurumatkal | 15th Finance Tied 2023-24 | Drilling of Borewell and Installation of Cistern tank in ward no 16   | 2.80          | 0.00          | Work Started   |
| 27 | Gurumatkal | 15th Finance Tied 2023-24 | Drilling of Borewell and installation of Cistern tank and Pipeline work near Saibaba Kalal house in ward no 20      | 2.00          | 0.00          | Work Started   |
| 28 | Gurumatkal | 15th Finance Tied 2023-24 | Drilling of Borewell in ward no 21  | 2.80          | 1.85          | Work Completed |
| 29 | Gurumatkal | 15th Finance Tied 2023-24 | Pipeline work from Akkamma temple existing Cistern tank to Ashok Burbure house in ward no 15                        | 1.00          | 0.00          | Work Started   |
| 30 | Gurumatkal | 15th Finance Tied 2023-24 | Pipeline work in Indira nagar colony in ward no 10  | 1.40          | 0.00          | Work Started   |
| 31 | Gurumatkal | 15th Finance Tied 2023-24 | Drilling of Borewell and Installation of Cistern tank near Jatteppa temple in ward no 1                             | 2.80          | 1.22          | Work Completed |
| 32 | Gurumatkal | 15th Finance Tied 2023-24 | Installation of Cistern tank and Pipeline work in ward no 2   | 2.80          | 1.28          | Work Completed |
| 33 | Gurumatkal | 15th Finance Tied 2023-24 | Drilling of Borewell and installation of Cistern tank and Pipeline work in ward no 7                                | 2.80          | 1.22          | Work Completed |
| 34 | Gurumatkal | 15th Finance Tied 2023-24 | Drilling of Borewell and Installation of Cistern tank and Pipe line work in ward no 9                               | 2.80          | 0.63          | Work Completed |
| 35 | Gurumatkal | 15th Finance Tied 2023-24 | Installation of Cistern tank and Pipeline work for existing Borewell in ward no 23                                  | 2.80          | 1.22          | Work Completed |
| 36 | Gurumatkal | 15th Finance Tied 2023-24 | Drilling of Borewell and Grilling for existing open well in ward no 11  | 2.80          | 1.22          | Work Completed |
| 37 | Gurumatkal | 15th Finance Tied 2023-24 | Drilling of Borewell near Narasing rao house in ward no 14  | 2.79          | 1.22          | Work Completed |
| 38 | Gurumatkal | 15th Finance Tied 2023-24 | Drilling of Borewell and Installation of Cistern tank in ward no 15   | 2.00          | 1.06          | Work Completed |
|    |            |                           | <b>Total</b>  | <b>239.40</b> | <b>214.47</b> |                |
|    |            |                           | <b>15th Finance Tied 2024-25</b>  |               |               |                |
| 1  | Yadgir     | 15th Finance Tied 2024-25 | Amount reserved for MRF DPR Works (ULB Contribution Amount)   | 40.03         | 11.9403       | Work Completed |
| 2  | Yadgir     | 15th Finance Tied 2024-25 | Amount reserved for CT PT Toilets (ULB Contribution Amount)   | 18.04         | 11.94         | Work Completed |
| 3  | Yadgir     | 15th Finance Tied 2024-25 | Purchasing of 2 Nos of Tracto for SWM in Yadgiri City   | 24.00         | 23.7555       | Work Completed |
| 4  | Yadgir     | 15th Finance Tied 2024-25 | Purchasing of PPE kits and tools to working works at Yadgiri CMC  | 10.00         | 0             | Work Started   |
| 5  | Yadgir     | 15th Finance Tied 2024-25 | Construction of BT Road at SWM site in Yadgiri  | 16.65         | 6.9031        | Work Completed |
| 6  | Yadgir     | 15th Finance Tied 2024-25 | Renavation of Bailing unit in shed at SWM site in Yadgiri   | 5.50          | 3.5582        | Work Completed |

|    |            |                           |   |       |         |                |
|----|------------|---------------------------|---|-------|---------|----------------|
| 7  | Yadgir     | 15th Finance Tied 2024-25 | Providing mini himost at SWM site in Yadgiri  | 4.50  | 3.7331  | Work Completed |
| 8  | Yadgir     | 15th Finance Tied 2024-25 | Providing of GPS and Speaker to SWM vehicles in Yadgir city                           | 3.68  | 3.5     | Work Started   |
| 9  | Shahapura  | 15th Finance Tied 2024-25 | purchasing of bioculture solution   | 5.00  | 4.464   | Work Completed |
| 10 | Shahapura  | 15th Finance Tied 2024-25 | Purchasing of safety materials for PKs  | 9.00  | 8.32    | Work Completed |
| 11 | Shahapura  | 15th Finance Tied 2024-25 | Purchasing of tools and equipments for maintainence of SWM                            | 6.48  | 6.1221  | Work Completed |
| 12 | Shahapura  | 15th Finance Tied 2024-25 | Purchasing of vehicle mounted fogging machine   | 10.00 | 0       | Work Started   |
| 13 | Shahapura  | 15th Finance Tied 2024-25 | Providing GPS to newly purchased vehicles   | 2.50  | 2.2     | Work Completed |
| 14 | Shahapura  | 15th Finance Tied 2024-25 | ULB contribution amount for establishment of MRF unit                                 | 65.00 | 32.4808 | Work Started   |
| 15 | Shahapura  | 15th Finance Tied 2024-25 | Purchasing of 50kg HDPE wovel bag with movable weghing machine stiching machine       | 1.62  | 1.41    | Work Completed |
| 16 | Shorapura  | 15th Finance Tied 2024-25 | Purchasing of Tractor Mounted Front Loader  | 4.00  | 0       | Work Started   |
| 17 | Shorapura  | 15th Finance Tied 2024-25 | Purchasing of safety equipments for poura karmikas                                    | 4.00  | 0       | Work Started   |
| 18 | Shorapura  | 15th Finance Tied 2024-25 | Purchasing of uniform for poura karmikas  | 4.00  | 0       | Work Completed |
| 19 | Shorapura  | 15th Finance Tied 2024-25 | Purchasing of Bio Culter solutation   | 4.90  | 0       | Work Completed |
| 20 | Shorapura  | 15th Finance Tied 2024-25 | Purchasing of equipments for SWM Work   | 4.00  | 0       | Work Started   |
| 21 | Shorapura  | 15th Finance Tied 2024-25 | Reserved amount for Development of Second unit  | 70.00 | 0       | Work Started   |
| 22 | Shorapura  | 15th Finance Tied 2024-25 | Reserved Amount for Phase-2 water supply 24/7 Scheme ULB Share to KUWDS Board Yadgiri | 90.90 | 90.9    | Work Completed |
| 23 | Gurumatkal | 15th Finance Tied 2024-25 | Purchase of Auto tippers for maintenance of SWM                                       | 8.00  | 7.9444  | Work Completed |
| 24 | Gurumatkal | 15th Finance Tied 2024-25 | Reserve amount for SBM 2.0 CTPT works   | 6.96  | 4.08    | Work Completed |
| 25 | Gurumatkal | 15th Finance Tied 2024-25 | Construction of C C Road From main Gate to Weigh Bridge in SWM site                   | 3.00  | 2.4322  | Work Completed |
| 26 | Gurumatkal | 15th Finance Tied 2024-25 | Reserve amount for MRF  | 12.14 | 12.14   | Work Completed |
| 27 | Gurumatkal | 15th Finance Tied 2024-25 | Construction of Leachate Tank in SWM site   | 1.50  | 1.2358  | Work Completed |
| 28 | Gurumatkal | 15th Finance Tied 2024-25 | Purchase of PPE Kit   | 5.00  | 4.8     | Work Completed |
| 29 | Kakkeru    | 15th Finance Tied 2024-25 | ಎಸ್ ಬಿ ಎಂ ಯು 2.0 ಕಕ್ಷೇರಾ ಪ್ರರಸಭೆಯ CT/PT/URINALLS/IHHL ಕಾಮಗಾರಿಯ ಪ್ರರಸಭೆಯ ವಂತಿಕೆಯ ಮೊತ್ತ | 20.75 | 8.2733  | Work Started   |
| 30 | Kakkeru    | 15th Finance Tied 2024-25 | ಸ್ವರ್ಮಲ್ಯ ಸಾಮಾಗ್ರಿಗಳನ್ನು ಖರೀದಿಸುವ ಕಾಮಗಾರಿ.  | 5.00  | 4.9993  | Work Completed |
| 31 | Kakkeru    | 15th Finance Tied 2024-25 | ಸ್ವರ್ಮಲ್ಯ ವಿಭಾಗದ ಕಾರ್ಮಿಕರಿಗೆ ಸುರಕ್ಷಾ ಧರಿಸುಗಳನ್ನು ಖರೀದಿಸುವುದು                          | 2.50  | 2.5     | Work Completed |
| 32 | Kakkeru    | 15th Finance Tied 2024-25 | ಸ್ವರ್ಮಲ್ಯ ವಿಭಾಗದ ಕಾರ್ಮಿಕರಿಗೆ ಉಡುಪುಗಳನ್ನು ಖರೀದಿಸುವುದು                                  | 2.50  | 0       | Work Started   |
| 33 | Kakkeru    | 15th Finance Tied 2024-25 | ಸ್ವರ್ಮಲ್ಯ ವಿಭಾಗದ ಕಾರ್ಮಿಕರಿಗೆ ಆರೋಗ್ಯ ತಪಾಸಣೆ (ಮಾಸ್ಕರ್ ಹೆಲ್ಮೆಟ್ ಚೆಕ್ ಅಪ್) ಮಾಡಿಸುವುದು     | 2.50  | 2.32    | Work Completed |
| 34 | Kakkeru    | 15th Finance Tied 2024-25 | ಘನಪ್ರತ್ಯಾಜ್ಯ ವಿಲೇವಾರಿ ಘಟಕಕ್ಕೆ ರಸ್ತೆ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ                                   | 11.37 | 11.143  | Work Completed |

|       |          |                           |  |        |        |                |
|-------|----------|---------------------------|--|--------|--------|----------------|
| 35    | Kakkera  | 15th Finance Tied 2024-25 | ಎಸ್ ಬಿ ಎಂ ಯು 2 ಅಡಿಯಲ್ಲಿ ಕಕ್ಕೇರಾ ಪುರಸಭೆಯ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಒಣ ತ್ಯಾಜ್ಯ ವಸ್ತುಗಳ ನಿರ್ವಹಣೆಗಾಗಿ ಮೇಟಿರಿಯಲ್ ರಿಕವರಿ ಸ್ಕ್ವೇವಲಿಟಿ ಘಟಕ ವಂತಿಕೆಯ ಮೊತ್ತ | 12.08  | 12.08  | Work Completed |
|       | Kembhavi | 15th Finance Tied 2024-25 | ಕೆಂಭಾವಿ ಪುರಸಭೆ ವ್ಯಾಪ್ತಿಯ ಘನತ್ಯಾಜ್ಯ ಮತ್ತು ನಿರ್ವಹಣ ಘಟಕದಲ್ಲಿ ಎಮ್ ಆರ್ ಎಫ್ ಸಂಟರ್ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿಗೆ ಪುರಸಭೆ ವಂತಿಕೆಗಾಫಿ ಕಾಯ್ದಿರಿಸಲಾಗಿದೆ.     | 21.00  | 21     | Work Completed |
| 37    | Kembhavi | 15th Finance Tied 2024-25 | ಕೆಂಭಾವಿ ಪುರಸಭೆ ವ್ಯಾಪ್ತಿಯ ಘನತ್ಯಾಜ್ಯ ಮತ್ತು ನಿರ್ವಹಣ ಘಟಕದಲ್ಲಿ ಎಮ್ ಆರ್ ಎಫ್ ಸಂಟರ್ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿಗೆ ಪುರಸಭೆ ವಂತಿಕೆಗಾಫಿ ಕಾಯ್ದಿರಿಸಲಾಗಿದೆ.     | 21.60  | 21.6   | Work Completed |
| Total |          |                           |  | 539.70 | 327.78 |                |

: ಅನುಬಂಧ-2p:

2023-24 ಮತ್ತು 2024-25ನೇ ಸಾಲಿನಲ್ಲಿ 15ನೇ ಹಣಕಾಸು ಆಯೋಗದ ಅನುದಾನದಡಿ ಕೈಗೊಂಡ ಕಾಮಗಾರಿಗಳ ವಿವರ

| S.No | Ulb Name  | Work Name   | Rs. in Lakhs  |                  | Work Status    |
|------|-----------|---|---------------|------------------|----------------|
|      |           |   | Estimate Cost | Expenditure Cost |                |
|      |           | 15th Finance Tied Grant 2023-24   |               |                  |                |
| 1    | Afzalpura | Providing GPS Connection to SWM Vehicles  | 2.00          | 2.00             | Work Completed |
| 2    | Afzalpura | Improvement to Weigh Bridge in SWM Site in Afzalpur Town  | 2.00          | 1.99             | Work Completed |
| 3    | Afzalpura | Providing insurance to SWM Vehicles   | 4.00          | 1.30             | Work Started   |
| 4    | Afzalpura | Construction of Rest Room for PKs near Old Municipal Office in Afzalpur Town  | 16.10         | 0.12             | Work Started   |
| 5    | Afzalpura | Purchasing of Tractor Mounted Sucking Machine in Afzalpur Town  | 10.00         | 9.80             | Work Completed |
| 6    | Afzalpura | Construction of community toilet near Tahasil office in Afzalpur Town   | 10.00         | 7.63             | Work Completed |
| 7    | Afzalpura | Sinking and Supplying 50HP Starter in Water Treatment Plant in Afzalpur Town  | 2.00          | 2.02             | Work Completed |
| 8    | Afzalpura | Providing, Supplying 75HP Motor Starter parts in Jackwell in Afzalpur Town  | 5.00          | 5.16             | Work Completed |
| 9    | Afzalpura | Providing, Supplying Rubber Mat in Water Treatment Plant and Jackwell in Afzalpur Town  | 2.00          | 2.07             | Work Completed |
| 10   | Afzalpura | Providing Earthing to 75HP Motor in Jackwell in Afzalpur Town   | 2.00          | 2.02             | Work Completed |
| 11   | Afzalpura | Supplying 3",4",6",8" Non Return valves in Afzalpur Town  | 5.00          | 4.52             | Work Completed |
| 12   | Afzalpura | Sinking of new borewell 2 Nos and construction of cisterns in ward no 09, ward no 13, ward No 21 , Ward No 23 and supplying 32mm GI Pipeline in ward No 13 , Ward No 21 and Providing 32mm GI Pipeline from Kallimath to Devidas Ambure House and Ambabhavani Temple to Shrishail Dange House and Sangameshwar Hospital to Akalawadi House and Supplying 3HP Motor Existing Borewell to Near Virakth math | 18.10         | 14.45            | Work Completed |
| 13   | Afzalpura | Construction of Coffor Dam in Bhima River Near Jackwell in Afzalpur Town  | 10.00         | 0.07             | Work Completed |
| 14   | Aland     | Construction of Vehicle Parking and Shed at SWM Landfill Site   | 23.20         | 13.88            | Work Started   |
| 15   | Aland     | Purchase of 5 Cum 01 Auto Tipper For SWM  | 15.00         | 14.50            | Work Completed |
| 16   | Aland     | Purchase of Tractor Mounted Sweeping Machine for SWM  | 16.00         | 15.98            | Work Completed |
| 17   | Aland     | Purchase of 2 Nos Tractor Trolly For SWM  | 5.50          | 4.95             | Work Completed |
| 18   | Aland     | Fixing of GPS Tracker to Existing SWM Vehicles  | 3.00          | 0.00             | Work Started   |
| 19   | Aland     | Installation of 250KV and 100KV Transformer at jackwell and Near Hebali road GSLR Sump  | 12.00         | 11.10            | Work Started   |
| 20   | Aland     | Drilling of Borewell and fixing of Motor Cistern and Pipeline at Dasharath gowli house near wno 15 and bandarwad galli khaja peon house near and near khadi bhanar in wno1 and wno 13 kabira house near and wno 20 bichhu ustad house near and wno 21 navale hostel near and wno 22 ibrahim house near and wno 23 noorani mohalla noor ilahi masjid near  | 15.70         | 15.56            | Work Completed |
| 21   | Aland     | Amount Reserved For KUSWDB For Shotfall of 40HP VT Pump and 50HP Centrifugal Pump   | 16.00         | 16.00            | Work Completed |
| 22   | Aland     | Various Water Supply Works at wno 15/19/21/24/25/26   | 19.00         | 0.00             | Work Started   |
| 23   | Chincholi | Purchase of gross cutting machine (2) In Chincholi Town.  | 1.00          | 0.98             | Work Completed |
| 24   | Chincholi | Laying of trash barrier for grey water treatment In Chincholi Town.   | 4.02          | 3.75             | Work Completed |
| 25   | Chincholi | Trammel shed ongoing balance work at SWM site In Chincholi Town.  | 10.00         | 10.23            | Work Completed |
| 26   | Chincholi | Electrification to dry waste centre balance work at housing colony In Chincholi Town.   | 5.00          | 0.76             | Work Started   |
| 27   | Chincholi | Purchase of machine weighing 1 ton and sewing machine for stitching bags at SWM site In Chincholi Town.   | 1.00          | 0.00             | Work Completed |
| 28   | Chincholi | Purchase of tractor mounted front loader for transfer of legacy waste to trammel machine at SWM site In Chincholi Town.   | 15.20         | 15.10            | Work Completed |
| 29   | Chincholi | Rain water harvesting at SWM Site In Chincholi Town.  | 4.02          | 0.00             | Work Started   |
| 30   | Chincholi | Tracking and weigh bridge to vehicles at SWM site and purchase of computer and printer for maintaining records at dry waste centre In Chincholi Town.   | 2.50          | 0.00             | Work Completed |
| 31   | Chincholi | Purchase of mechanical sweepers for sweeping of roads In Chincholi Town.  | 2.00          | 1.96             | Work Completed |
| 32   | Chincholi | Laying Of Pipeline from vermi compost pit to leachate tank for transfer of waste water at SWM site In Chincholi Town.   | 3.50          | 3.15             | Work Completed |
| 33   | Chincholi | Sh near ifting of existing T.C near buggi and near pump house for water supply In Chincholi Town.   | 8.00          | 0.47             | Work Started   |
| 34   | Chincholi | Drilling of New Borewell, fixing single phase motor and hand pump at Chandapur Belli Belaku ashraya colony, vidhya nagar colony, near veerbhadreshwar temple, near Gadi masjid and at bhoganingdalli ashraya colony.  | 6.00          | 5.40             | Work Completed |



| S.No | Ulb Name   | Work Name  | Estimate Cost | Expenditure Cost | Work Status    |
|------|------------|--|---------------|------------------|----------------|
| 35   | Chincholi  | Repairs to existing 40hp motor, pump and starter at chandapur filter bed In Chincholi Town.  | 5.00          | 4.80             | Work Completed |
| 36   | Chincholi  | Drilling of new borewell, fixing of 5hp motor and laying of pipeline at ward no.17 Vidhya nagar colony and ward no. 18 madina masjid colony at chandapur In Chincholi Town.  | 6.21          | 5.12             | Work Completed |
| 37   | Chincholi  | Installation of new valves and valve chambers of the main pipeline of filter bed at chandapur In Chincholi Town.   | 3.00          | 0.00             | Work Started   |
| 38   | Chincholi  | Flushing of existing borewell and fixing single phase motor, laying G.I Pipe line at Jai bheem Nagar of ward no. 16 and 18 at chandapur In Chincholi Town.   | 1.80          | 1.64             | Work Completed |
| 39   | Chincholi  | Purchase of 7.50hp, 5hp and 1.50hp new motors In Chincholi Town.   | 2.15          | 2.02             | Work Completed |
| 40   | Chittapura | Purchase of 3 Auto Tippers for door to door garbage collection   | 28.00         | 27.90            | Work Completed |
| 41   | Chittapura | Purchase of back ho loader(JCB) for solid waste management work  | 36.00         | 34.98            | Work Completed |
| 42   | Chittapura | Installation of GPS tracking system for municipal SWM vehicles   | 2.30          | 1.42             | Work Completed |
| 43   | Chittapura | Installation of 250KV power transformer (transformer) in water supply jack well and installation of CTPT in water treatment plant  | 9.50          | 7.85             | Work Completed |
| 44   | Chittapura | 160mm HDPE pipe line from Lodging Circle to Bilal Colony Road at Babu Jagjivnarao Ram Badavane at Jafar Ganj and Installation of 90mm HDPE pipe line N.E.S.school near and construction of wall chambers various places of town  | 7.80          | 5.21             | Work Completed |
| 45   | Chittapura | Installation of 250mm valves near water treatment plant and OHT and purchase of 2HP D Watering motor   | 3.50          | 2.92             | Work Completed |
| 46   | Chittapura | Development of Water Treatment plant building and construction of CC road from town main road to water Treatment plant   | 20.00         | 12.90            | Work Completed |
| 47   | Chittapura | Development of road from the main town road to Jack Vale   | 20.00         | 14.76            | Work Completed |
| 48   | Chittapura | 1)Providing and Laying of HDPE pipe line from Raju Chavan house to Govindanayak house and Ganesh Chavan house to Bhima Nayak house and Gopalrao house to Ram Chavan house via Pandu Somla house from Station Tanda in WNo.7 2)Drilling of Borewell and installation of motor and water pump near Chaudamma Gudi in Ward No. 17 | 5.50          | 4.45             | Work Completed |
| 49   | Chittapura | Providing and Laying of HDPE Pipeline from Venkateshwar Nagar OHT Tank to Bus stand in Chittapur Town  | 11.47         | 0.00             | Work Started   |
| 50   | Jewargi    | Purchase of Hydraulic Exvator for waste (SWM)disposal  | 28.45         | 26.86            | Work Completed |
| 51   | Jewargi    | Purchase of Garbage Tipper for Waste Disposal  | 8.40          | 7.20             | Work Completed |
| 52   | Jewargi    | Reserved Amount for SWM Vechile insurance  | 1.20          | 0.88             | Work Completed |
| 53   | Jewargi    | Purchase of Safty Equipment for Employees working in Sanitation works  | 1.25          | 1.21             | Work Completed |
| 54   | Jewargi    | Construction of SWD to TMC Office Shopiing complex in Jewargi Town   | 2.19          | 0.00             | Work Completed |
| 55   | Jewargi    | Insatllation of CC Camera in SWM Site in Jewargi Town  | 4.50          | 3.68             | Work Completed |
| 56   | Jewargi    | Installation of 200MM PVC pipeline near Govt junior college water Tank jewargi town  | 2.23          | 0.00             | Work Completed |
| 57   | Jewargi    | Purchase of 12 HP 10 HP 7.5 HP 1.5HP 1 HP Motor for water suuply section   | 4.00          | 2.78             | Work Completed |
| 58   | Jewargi    | pipe line work in w no 20  | 2.10          | 1.57             | Work Completed |
| 59   | Jewargi    | Drilling of Borewell and installion of Motor in w no 4   | 2.10          | 2.00             | Work Completed |
| 60   | Jewargi    | Drilling of Borewell installation of pipe liner Near SBI Bank near Bhagyashree House   | 2.10          | 0.00             | Work Completed |
| 61   | Jewargi    | Drilling of Borewell installation of motor in Ambedkar Asharay colony  | 1.20          | 0.00             | Work Completed |
| 62   | Jewargi    | Drilling of Borewell installation of pipe line in wno 15   | 2.00          | 0.00             | Work Completed |
| 63   | Jewargi    | Recharging of Borwell required places in Jewargi town  | 2.19          | 0.00             | Work Completed |
| 64   | Jewargi    | Fixing of Cistern near Nagesh Lakapur House and Fixing of Cistern and Motor Near Ashok Auto Driver House at Ward No 14 in Jewargi Town   | 2.10          | 0.00             | Work Completed |
| 65   | Jewargi    | Construction of Grey water Unit near Teacher colony pragathi school in Jewargi Town  | 2.19          | 1.34             | Work Completed |
| 66   | Jewargi    | construction of pure drinking water plant in TMC Office Ground in Jewargi Town   | 11.00         | 7.65             | Work Completed |
| 67   | Jewargi    | Drilling of borewell and installation of motor near Mallayya Temple and old shree hari school in w no 5 Jewargi Town   | 2.10          | 2.48             | Work Completed |
| 68   | Jewargi    | Installation of pipeline from Hassain patel House to Khadar Patel House in w no 6 jewargi town   | 2.10          | 2.10             | Work Completed |
| 69   | Jewargi    | Installation of pipeline from APMC to Sharangouda Layout in jewargi Town   | 2.10          | 0.00             | Work Completed |
| 70   | Jewargi    | Drilling of Borwell both sides in w no 16 jewargi town   | 2.10          | 2.10             | Work Completed |
| 71   | Sedam      | Providing and Fixing of C.C Camera at Water Treatment Plant in Sedam town  | 2.00          | 1.76             | Work Completed |
| 72   | Sedam      | Purchasing of Compactor (13 CUM) for Solid Waste Management Site in Sedam Town   | 45.00         | 44.90            | Work Completed |
| 73   | Sedam      | Supplying and Fixing of Bailing Machine for Solid Waste Management Site in Sedam Town  | 5.00          | 4.87             | Work Completed |

| S.No                            | ULB Name | Work Name  | Estimate Cost | Expenditure Cost | Work Status          |
|---------------------------------|----------|--|---------------|------------------|----------------------|
| 74                              | Sedam    | Construction of Compound wall to SWM Site in Sedam town  | 14.20         | 11.76            | Work Completed       |
| 75                              | Sedam    | Drilling of Borewell and Providing and laying of HDPE Pipe line at ward no 14 K.E.B Colony in sedam town   | 4.50          | 1.00             | Work Completed       |
| 76                              | Sedam    | Sedam Town Water Supply Maintenance Purpose - Purchasing of 75 mm, 90 mm, 110 mm HDPE Pipe in sedam town   | 4.00          | 3.37             | Work Completed       |
| 77                              | Sedam    | Drilling of Borewell and fixing of motor pump and Providing and laying of pipe line at Aggibasaweshwara Colony in sedam town   | 3.00          | 1.13             | Work Completed       |
| 78                              | Sedam    | Installation of Johnson V Screen (No. 02 Bed) along with replacement of filter media in 5.50 MLD capacity water treatment plant at Sedam town Continuation work balance Amount Deposit to KUWS & DB Borad kalaburagi | 4.70          | 4.70             | Work Completed       |
| 79                              | Sedam    | Providing and laying of Pipe line at Ward no-16 Housing Board Colony and Ganesh Nagar in sedam town  | 4.50          | 3.38             | Work Completed       |
| 80                              | Sedam    | Drilling of Borewell and fixing of motor pump and Providing and laying of HDPE pipe line at ward no -15 Rahemath Nagar in sedam town   | 4.50          | 3.29             | Work Completed       |
| 81                              | Sedam    | Drilling of Borewell and Providing and laying of GI Pipe line at ward no 4 Near Ashur Khan in sedam town   | 4.50          | 3.64             | Work Completed       |
| 82                              | Sedam    | Drilling of Borewell and fixing of motor pump and Construction of RCC Drain at ward no -03 Dodda Agasi Koliwada in sedam town  | 4.50          | 3.45             | Work Completed       |
| 83                              | Sedam    | Drilling of Borewell and fixing of motor pump and Provid and laying of GI pipe line at ward no -22 Chotigeerani in sedam town  | 4.50          | 3.87             | Work Completed       |
| 84                              | Sedam    | Drilling of Borewell near Ring Road Park in Venkatesnagar and installation of motor to borewell near Saibaba Colony and laying of pipe line at ward no 13 in sedam town  | 4.50          | 3.41             | Work Completed       |
| 85                              | Sedam    | Providing and laying of HDPE Pipe line from Nala Borewell to Valmiki Nagar at ward no - 17   | 4.00          | 2.20             | Work Completed       |
| 86                              | Sedam    | Installation of Airvalves and sluice valve from Sattapattanahalli jackwell to filter bed Main Racing pipe Line in sedam town   | 15.00         | 6.32             | Work Completed       |
| 87                              | Sedam    | AMRUT 2.0 ULB SHARE CONTRUBTION FOR KUWS AND DB KALABURAGI   | 13.15         | 13.15            | Work Completed       |
| 88                              | Sedam    | LAYING OF HDPE AND GI DISTRIBUTION PIPELINE AT WARD NO.15 RAHEMATH NAGAR IN SEDAM TOWN   | 4.00          | 0.00             | Work Started         |
| 89                              | Shahabad | Rain Water Harvesting to Govt Boys Hostel new Building Hanumannagar in Shahabad Town   | 8.19          | 0.00             | Work Started         |
| 90                              | Shahabad | ULB contribution amount to approved legacy waste management action plan in Shahabad Town   | 6.20          | 6.01             | Work Completed       |
| 91                              | Shahabad | ULB contribution amount to implement 10 TPD capacity MRF plantas per approved action plan in Shahabad Town   | 38.10         | 0.00             | Work Started         |
| 92                              | Shahabad | Construction of Shed to Windrow Plat form at SWM Land fill site in Shahabad  | 37.60         | 0.00             | Work Started         |
| 93                              | Shahabad | Construction of compound wall to WTP in Shahabad Town  | 73.71         | 61.40            | Work Completed       |
| 94                              | Wadi     | Amount Reserved for 6 TPD Capacity MRF maintenance at TMC Wadi   | 62.50         | 0.00             | Work Started         |
| 95                              | Wadi     | Replacing pipeline from OHT Tank to Ambadas Jadhav house via Ganesh house at ward no 21 (Replacing Old Pipeline)in wadi town.  | 6.00          | 0.00             | Under Tender Process |
| 96                              | Wadi     | Replacing pipeline from Tara House to Desu Pawar house at ward no 21 (Replacing Old Pipeline)in wadi town.   | 5.00          | 0.00             | Work Started         |
| 97                              | Wadi     | Replacing pipeline from Vithal Chawan house to Shivappa house at ward no 21 (Replacing Old Pipeline)in wadi town.  | 5.00          | 0.00             | Work Started         |
| 98                              | Wadi     | Replacing pipeline from Dore Maqдум house to Shakar chawan house at ward no 21 (Replacing Old Pipeline)in wadi town.   | 4.50          | 0.00             | Work Started         |
| 99                              | Wadi     | Replacing pipeline from Devibai house to Govind house at ward no 21 (Replacing Old Pipeline)in wadi town.  | 6.50          | 6.28             | Work Completed       |
| 100                             | Wadi     | Replacing pipeline from Alam sheikh house to Bhimu Kamarwadi house at ward no 7 (Replacing Old Pipeline)in wadi town.  | 4.00          | 3.43             | Work Completed       |
| 101                             | Wadi     | Amount reserved for insurance for SWM Vehicle at Wadi TMC.   | 3.00          | 2.97             | Work Completed       |
| 102                             | Wadi     | Installing Express link line to Kundanur jackwell for alternate current supply at TMC Wadi.  | 20.00         | 0.00             | Under Tender Process |
| 103                             | Wadi     | Replacing pipeline from Hanuman temple to Open well at ward no 4 (Replacing Old Pipeline)in Wadi town.   | 7.50          | 7.24             | Work Started         |
| 104                             | Wadi     | Replacing pipeline from SSLVD school to VP Naik school at ward no 18 (Replacing Old Pipeline)in Wadi town.   | 8.00          | 7.42             | Work Completed       |
| 105                             | Wadi     | Replacing pipeline from Yadgir Main road Guru Gas shop to Chandrashekar Bommanalli at ward no 6 (Replacing Old Pipeline)in Wadi town.  | 3.50          | 3.28             | Work Completed       |
| 106                             | Wadi     | Replacing pipeline from Siddharth nagar board to Ayyappa house at ward no 6 (Replacing Old Pipeline)in Wadi town.  | 5.00          | 4.74             | Work Completed       |
| 107                             | Wadi     | Replacing pipeline from Sona bai temple to Shiva Mandir at ward no 5 (Replacing Old Pipeline)in wadi town.   | 4.50          | 0.00             | Work Started         |
| 108                             | Wadi     | Construction of Vehicle shed at SWM Site in Wadi town.   | 14.00         | 12.92            | Work Completed       |
| Total                           |          |  | 994.02        | 606.64           |                      |
| 15th Finance Tied Grant 2024-25 |          |  |               |                  |                      |

| S.No | ULB Name   | Work Name  | Estimate Cost | Expenditure Cost | Work Status          |
|------|------------|--|---------------|------------------|----------------------|
| 1    | Afzalpura  | Amount Reserved as ULB Share for Legacy Waste Work   | 46.80         | 46.02            | Work Completed       |
| 2    | Afzalpura  | Providing and Laying HDPE Pipeline from Ashraya Colony to Kallūr Tanda in Afzalpur Town  | 35.80         | 24.19            | Work Completed       |
| 3    | Afzalpura  | Sinking of Borewell and providing Single Phase Motor in Ward No 16 ward no 20 ward no 7 Total 6 Nos in Afzalpur Town   | 11.00         | 0.00             | Work Started         |
| 4    | Aland      | Amount Reserved For Organic Waste Compost Machine to SWM Landfill Site at Aland  | 10.00         | 9.93             | Work Completed       |
| 5    | Aland      | Amount Reserved For MRF DPR Contribution Amount at Aland   | 40.00         | 13.63            | Work Started         |
| 6    | Aland      | Amount Reserved For Purchase of Safety Gears to Pourakarmikas at Aland   | 4.00          | 3.54             | Work Completed       |
| 7    | Aland      | Amount Reserved For Purchase of Tractor With Trolly For Sanitation at 27 Wards in Aland  | 12.00         | 10.18            | Work Completed       |
| 8    | Chincholi  | Contribution amount to MRF sanctioned work.  | 11.00         | 7.75             | Work Started         |
| 9    | Chincholi  | Contribution amount to sanctioned Toilets and Urinals in SBM 2.0 Scheme.   | 17.00         | 7.31             | Work Started         |
| 10   | Chincholi  | Providing and Fixing of grills to reusable materials collection at SWM Site.   | 4.60          | 0.00             | Work Started         |
| 11   | Chincholi  | Supplying and Fixing of automatic composting machine at SWM Site.  | 10.00         | 0.00             | Work Completed       |
| 12   | Chincholi  | Providing and laying 50mm & 32mm GI pipeline at ward no 15 Khaleel patel house to CDPO office at chandapur in chincholi town   | 1.25          | 1.16             | Work Completed       |
| 13   | Chincholi  | Providing and Laying 50mm and 32mm dia GI pipeline at ward no 10&11 from post office to mallu majhe shop in chincholi town   | 3.50          | 2.78             | Work Completed       |
| 14   | Chincholi  | Providing and fixing of new 6" sluice valve to existing GLSR tank at ward no 6 in chincholi town   | 1.00          | 0.00             | Work Started         |
| 15   | Chittapura | Community Toilet, Public Toilet, Aspiration Toilet and Urinal's ULB Contribution   | 12.41         | 6.84             | Work Started         |
| 16   | Chittapura | Gardening and Tree Plantation at SWM Site  | 5.34          | 5.21             | Work Completed       |
| 17   | Chittapura | Construction of CC Road and Drain at SWM site  | 10.00         | 0.00             | Work Completed       |
| 18   | Chittapura | Purchase of Auto tipper  | 9.50          | 9.30             | Work Completed       |
| 19   | Chittapura | Purchasing of Automatic Composting Machine   | 10.00         | 9.50             | Work Completed       |
| 20   | Chittapura | Material Recovery Facility ULB Contribution  | 11.68         | 11.68            | Work Completed       |
| 21   | Chittapura | Legacy Waste Management ULB Contribution   | 1.17          | 1.17             | Work Completed       |
| 22   | Chittapura | Borewell and HDPE Pipeline work at SWM site  | 9.50          | 7.62             | Work Completed       |
| 23   | Jewargi    | Purchase of Organic waste composting machine to SWM unit in Jewargi town   | 10.00         | 0.00             | Work Started         |
| 24   | Jewargi    | Purchase of mobile toilet to SWM unit in Jewargi town  | 10.90         | 0.00             | Work Started         |
| 25   | Jewargi    | SBM -2.0 (Civil and machinery ) works (MRF & LWM)  | 25.00         | 16.90            | Work Completed       |
| 26   | Sedam      | Amount Reserved for Construction of Primary and secondary shed At SWM Site under SBM 2.0   | 58.36         | 38.56            | Work Started         |
| 27   | Sedam      | Purchasing of sweeping machine to sanitation section for sedam TMC   | 4.44          | 4.40             | Work Completed       |
| 28   | Sedam      | Supply and Installation of Inverter based LED Light with two years maintenance at SWM Site to Sedam  | 5.00          | 0.00             | Work Started         |
| 29   | Shahabad   | Rain Water Harvesting to Shri Siddarameshwar Samudaya Bhavan at Ward No 6 in Shahabad Town   | 8.61          | 8.35             | Work Completed       |
| 30   | Shahabad   | Providing CC Cameras at WTP and Jackwell(Hungunta) in Shahabad Town  | 5.00          | 5.00             | Work Completed       |
| 31   | Shahabad   | Construction of CC road from Bhimbai house to WTP in Shahabad Town   | 30.00         | 22.55            | Work Completed       |
| 32   | Shahabad   | Municipal contribution amount implementing approved action plan of 10 TPD capacity MRF unit in shahabad town   | 40.70         | 0.00             | Work Started         |
| 33   | Shahabad   | Municipal contribution amount for implementing Aspirational Toilet , CT,PT, Urinal and IHHL in Shahabad Town   | 45.40         | 5.52             | Work Started         |
| 34   | Shahabad   | Purchase of Sand and providing Filter at Water Treatment Plant in Shahabad Town  | 20.00         | 13.86            | Work Completed       |
| 35   | Shahabad   | Drilling of Borewell and provding Motor at Subhash Patwadi galli and Hugargalli in ward no 23, Near Javid Medical at ward no 22, Ramghad Ashraya colony ,Near Amar Tailor Millathnagar Ward no 19,Near Abid house ward no 15,Near Vinod Rathod house ward no 12, near Kumbhar house hungunta road ward no 14, drilling ob Borewell and providing Motors (Filter pipe/Casing pipe) in Shahabad Town | 20.00         | 20.00            | Work Completed       |
| 36   | Shahabad   | Laying of GI pipe at Ward No 23 and 27 in Shahabad Town  | 2.49          | 2.00             | Work Completed       |
| 37   | Wadi       | Installation of 9 mtr electrical poles at SWM Site in Wadi Town.   | 6.50          | 0.00             | Work Started         |
| 38   | Wadi       | Installation of New Tromel machine at SWM Site in Wadi Town.   | 8.00          | 0.00             | Under Tender Process |
| 39   | Wadi       | Installation of Meter and electrical connection to tromel machine at SWM Site in Wadi Town.  | 10.00         | 0.00             | Under Tender Process |



| S.No                               | Ulb Name  | Work Name   | Estimate Cost | Expenditure Cost | Work Status          |
|------------------------------------|-----------|---|---------------|------------------|----------------------|
| 40                                 | Wadi      | Construction of steps and slab to pourakarmikas restroom and office building and installation of shed on building at SWM Site in Wadi town.   | 19.35         | 15.88            | Under Tender Process |
| 41                                 | Wadi      | Purchase of Organic wet waste composting machine in Wadi town   | 10.00         | 0.00             | Under Tender Process |
| 42                                 | Wadi      | Amount reserved for 114 individual beneficiaries for individual toilet in (SMB 2.0)Wadi town.   | 24.00         | 0.00             | Under Tender Process |
| 43                                 | Wadi      | Amount reserved for municipal contribution to the construction of Aspiration toilet under SBM 2.0 in Wadi Town.   | 1.70          | 0.00             | Work Started         |
| 44                                 | Wadi      | Amount reserved for municipal contribution to the construction of Public toilet under SBM 2.0 in Wadi Town.   | 2.04          | 0.00             | Work Started         |
| 45                                 | Wadi      | Amount reserved for municipal contribution to the Legacy waste under SBM 2.0 in Wadi Town.  | 2.11          | 0.00             | Work Started         |
|                                    |           | <b>Total</b>  | <b>647.15</b> | <b>330.82</b>    |                      |
| <b>15th Finance Untied 2023-24</b> |           |   |               |                  |                      |
| 1                                  | Afzalpura | Providing , Supplying and Installation of New Electric Poles in Bhuvli Samaj Layout in Ward No 14 in Afzalpur Town  | 4.00          | 4.00             | Work Completed       |
| 2                                  | Afzalpura | Providing , Supplying and Installation of New Electric Poles in Ward No 20 in Afzalpur Town   | 3.50          | 3.14             | Work Completed       |
| 3                                  | Afzalpura | Providing 5th Phase for Street Light Control Point and Intermediate Pole in Various ward in CCMS Work In Afzalpur Town  | 5.00          | 3.81             | Work Completed       |
| 4                                  | Afzalpura | Providing , Supplying Installation of UG Cable from Laxmi temple to Amogasidda Temple in Afzalpur Town  | 1.50          | 1.03             | Work Completed       |
| 5                                  | Afzalpura | Installation of new mini High Mast in Grave yard near Ballaurgi Road in Afzalpur Town   | 3.30          | 2.57             | Work Completed       |
| 6                                  | Afzalpura | Construction of CC Road from Ashok Jagadi House to Siddaram Mallabad House and from Putraya swami House to Manmi Sir House in Ward No 18 in Afzalpur town   | 3.00          | 2.47             | Work Completed       |
| 7                                  | Afzalpura | Construction of CC Road from Ambure Kalyan Mantap Backside to Billal Masjid and from Abdul Aziz Patel House to Latif Patel House in Ward No 5 In Afzalpur Town  | 3.00          | 2.57             | Work Completed       |
| 8                                  | Afzalpura | Construction of CC Road from Maleppa Desai House to Kuppanna Desai House in ward No 10 in Afzalpur Town   | 2.00          | 1.23             | Work Completed       |
| 9                                  | Afzalpura | Construction of CC Road from Dastagiri Chowdary House to Asif Patel House in Ward No 15 in Afzalpur Town  | 3.50          | 2.95             | Work Completed       |
| 10                                 | Afzalpura | Construction of CC Road from Kalyani Sulekar House to Amruth Sulekar House in Ward No 6 in Afzalpur Town  | 3.00          | 2.43             | Work Completed       |
| 11                                 | Afzalpura | Construction of CC Road from Mallikarjun Sindagi House to Kalaburagi Main Road in Ward No 1 In Afzalpur Town  | 3.50          | 3.12             | Work Completed       |
| 12                                 | Afzalpura | Construction of CC Road from Sondusab Jogur House to Lalsab Halyal House and from Alisab Jogur House to Sondu manyal House in Ward No 4 in Afzalpur Town  | 3.50          | 2.40             | Work Completed       |
| 13                                 | Afzalpura | Construction of RCC Storm Water Drain from Khaja Mainushaik House to Banda Nawab Jagirdhar House in Ward No 3 In Afzalpur Town  | 1.00          | 0.01             | Work Completed       |
| 14                                 | Afzalpura | Construction of RCC SWD from Malleppa Desai House to Kuppanna Desai House in ward No 10 in Afzalpur Town  | 1.50          | 1.43             | Work Completed       |
| 15                                 | Afzalpura | Construction of RCC SWD from Sanganna Suregonda House to Ramesh Police House in Ward No 17 in Afzalpur Town   | 3.00          | 2.64             | Work Completed       |
| 16                                 | Afzalpura | Construction of RCC SWD from Kalakeri House to Main Road in Ward No 02 in Afzalpur Town   | 2.50          | 2.46             | Work Completed       |
| 17                                 | Afzalpura | Construction of RCC SWD from Ningappa Ghanur House to Kalaburagi Road in Ward No 19 in Afzalpur Town  | 3.00          | 2.49             | Work Completed       |
| 18                                 | Afzalpura | Construction of RCC SWD from Hirachand House to Megu Ramchandra House and from Ramu Hiru House to Mahadev Ambadas House and Construction of Culvert Near Govt School in Ward No 22 In Afzalpur Town   | 3.00          | 2.68             | Work Completed       |
| 19                                 | Afzalpura | Providing , Supplying 32mm GI Pipeline Near Gangadhar Mukkanna Jamadar House in Ward No 7 and Sinking of Borewell and Providing Single Phase Motor at Patel Galli and Near Almelkar house and Construction of new cisterns in ward no 11 in Afzalpur town                             | 4.00          | 3.30             | Work Completed       |
| 20                                 | Afzalpura | Construction of compound wall to Water Treatment Plant in Afzalpur Town   | 2.00          | 1.74             | Work Completed       |
| 21                                 | Aland     | 1 Construction of CC Road From Iqbalsab house to umar ali mulla house and ismail padsawalagi house to khasim sab golevale house 2 Atmaram house to Ingalagi house aleem ahmed house to Main road RCC Drain 3. Khajisab house to Rahul Katamble house CC Road 4.CC Drain in Dhor Galli | 20.00         | 0.00             | Work Started         |
| 22                                 | Aland     | Construction of CC Road and RCC Drain in Various Places in W No 11/13/15  | 30.00         | 29.13            | Work Completed       |
| 23                                 | Aland     | Construction of CC Road and RCC Drain in Various Places in W No 19/20/21/22/23  | 33.60         | 24.97            | Work Started         |
| 24                                 | Chincholi | Development of harijan samaj graveyard at ward no. 08, implements to existing choti darga ward no. 04 graveyard In Chincholi Town.  | 8.04          | 7.21             | Work Completed       |
| 25                                 | Chincholi | Development of garden at premises of New TMC Office building In Chincholi Town.   | 2.68          | 2.01             | Work Completed       |



| S.No | Ulb Name   | Work Name   | Estimate Cost | Expenditure Cost | Work Status    |
|------|------------|---|---------------|------------------|----------------|
| 26   | Chincholi  | Construction of RCC Drain and CD Work till existing toilet at ward no.1 Bhoganingdalli vambe colony, ward no. 7 Nandappa House to Janki house via vijaykumar bhanghi house, Gundamma PK house to madiga samaj graveyard, ward no.8 laxmanrao Bantanalli house to vijaykumar lodnur house, ward no. 9 srinivas bandi house to narsing reddy house, ward no. 11 neelu house to mallikarjun temple, ward no. 12 Nagappa Todi house to haji sab house and at ward no. 13 mastan koti house In Chincholi Town.   | 7.30          | 6.54             | Work Completed |
| 27   | Chincholi  | Construction of RCC drain and culvert at chandapur ward no. 15 Khalid house to khaleel ahmed house, ward no. 18 Ismail centering house to shoukat ali master house, ward no. 19 akbar ali master house to atul khadar house, ward no. 20 ladies toilet to kishan jadav house and at ward no. 22 Rajappa ningdalli house to Ningappa Kondampalli house In Chincholi Town.  | 6.10          | 5.52             | Work Completed |
| 28   | Chincholi  | Construction of CC Road at ward no. 3 Harkud temple to backside pandurang temple via prakash hosabai house, sanjeev kalaskar house to shankar kalaskar house, ward no. 09 Shrinivas bandi house to Narsing reddy house and at ward no. 11 Neelu house to Mallikarjun temple In Chincholi Town.  | 5.72          | 4.93             | Work Completed |
| 29   | Chincholi  | Construction of CC Road at ward no. 17 Water tank to Maruti Ganjgeri house ward no. 18 Ismail Centering house to shoukat ali master house and at ward no. 23 Shivalingeshwar Temple to Shrinivas house In Chincholi Town.   | 5.00          | 4.12             | Work Completed |
| 30   | Chincholi  | Repairs to existing toilet at ward no. 5 near Gadi Area and at ward no. 13 near ashok patil field In Chincholi Town.  | 5.36          | 5.07             | Work Completed |
| 31   | Chincholi  | Electrical work for implementation of CCMS work In Chincholi Town.  | 5.00          | 4.70             | Work Completed |
| 32   | Chincholi  | Fixing of LED Lights to existing new poles In Chincholi Town.   | 5.00          | 4.77             | Work Completed |
| 33   | Chincholi  | Erection of new poles, wiring and shifting of middle poles at ward no. 17 and 18 In Chincholi Town.   | 3.40          | 3.38             | Work Completed |
| 34   | Chittapura | Development work for Veerashaiva graveyard behind of Shishuvihar  | 5.84          | 4.58             | Work Completed |
| 35   | Chittapura | Repair work of Community and provision of water through Borewell/Pipeline   | 3.00          | 2.74             | Work Completed |
| 36   | Chittapura | Developing a park opposite Vaishnavi Mart   | 5.04          | 4.03             | Work Completed |
| 37   | Chittapura | 1)Construction of CC Road and Drain from Hanumana Mandir to Somla House at W No.1station area and opposite Tekedara House 2. In Asar Mohalla WNo 10 from Mahbub Subani Dargah katte to Chinnu House (Culvert) and opposite Peshmam House and Shankar Shop to Asar Dargah and opposite to Salmappa house (culvert) and opposite Anganwadi (culvert) and CC Road& drain with top slab 3)CC road and drain with slab from Arif Nanded house to Salim house Chavus and Adlapur Saukar house to Sunar Mahanthappa house at WNo.12. 4)RCC drain with top slab from Shanthakumar Sulegaon house to Minajuddin Chisti house at Sulegaon Galli in Wno 13. 5)RCC drain from Timmareddy Palap house to Shishuvihar road in W No.14. 6) Extension of retaining wall to 14 Kaman Nala at Basava Nagar WNo.15 | 24.00         | 18.55            | Work Completed |
| 38   | Chittapura | 1)Construction of CC road from Shankara Kollur house to Mallugowda Alur house at Venkatesh nagar WNo. 4 2) CC road from Laxmikant house to Government Urdu School backside at WNo.16 3) Construction of CC road from Babu Nagavi house to Sudhakar Dengi house and Govt.school to Pandu Power house at Baharapeth Tanda   | 24.00         | 19.56            | Work Completed |
| 39   | Chittapura | 1) Installation of LED lamps at WNo.20(4.00 lakhs) 2) Installation of LED lamp at WNo. 19,21,22,23(3.68 lakhs)  | 7.68          | 7.21             | Work Completed |
| 40   | Chittapura | Implementation of CCMS project to make up the shortfall for Conductor and Dedicated line works in the town  | 10.00         | 8.65             | Work Completed |
| 41   | Chittapura | Supplying and Installation of LED Lights in Ward No.12 to 23 in Chittapur Town  | 13.88         | 13.73            | Work Completed |
| 42   | Chittapura | Repair work of internal sewerage pipelines and manholes in various wards  | 8.84          | 8.29             | Work Completed |
| 43   | Jewargi    | Construction of compound wall to Toilet in w no 14 in Jewargi Town  | 4.00          | 0.00             | Work Started   |
| 44   | Jewargi    | Renevation of Toilet in Budha Nagar w no 5 Jewargi Town   | 4.00          | 2.78             | Work Completed |
| 45   | Jewargi    | continuation of park development work in w no 19  | 5.76          | 0.00             | Work Completed |
| 46   | Jewargi    | purchase and installation of GYM Equipment to park near chruch in w no 12   | 3.00          | 2.35             | Work Completed |
| 47   | Jewargi    | Construction CC Road near Yellsangi house in w no 11 Jewargi Town   | 1.45          | 1.41             | Work Completed |
| 48   | Jewargi    | Construction of CC Road in Talwar area from Anand House to Ladies Toilet in w no 2  | 4.43          | 0.00             | Work Started   |
| 49   | Jewargi    | Construction of CC Road in w no 8 in Jewargi Town   | 1.45          | 1.41             | Work Completed |
| 50   | Jewargi    | Construction of CC Road from Nagayya Chowdari House to Girani House in w no 23 Jewargi town   | 1.45          | 0.00             | Work Completed |
| 51   | Jewargi    | Construction of footpath near shapeer Darga in w no 9   | 1.45          | 0.00             | Work Started   |
| 52   | Jewargi    | construction of CC Road in w no 10 in Jewargi Town  | 1.45          | 1.41             | Work Completed |
| 53   | Jewargi    | construction of CC road installation of electrical light to burial ground of lingayat society in Jewargi  | 5.84          | 0.00             | Work Started   |
| 54   | Jewargi    | Construction of Drain in Buggi Area w no 1 Jewargi Town   | 1.80          | 0.00             | Work Started   |
| 55   | Jewargi    | construction of Drain from park to pound in w no 22 Jewargi Town  | 1.80          | 1.13             | Work Completed |

| S.No | UIb Name | Work Name   | Estimate<br>Cost | Expenditure<br>Cost | Work Status    |
|------|----------|---|------------------|---------------------|----------------|
| 56   | Jewargi  | Construction of Drain from Subedar House to Bhimana Chigari House in w n o 13 Jewargi Town  | 1.80             | 0.72                | Work Completed |
| 57   | Jewargi  | Construction of Drain near Vijaykumar house in w no 21 Jewargi Town   | 1.80             | 1.05                | Work Completed |
| 58   | Jewargi  | Construction of Drain chanabasappa Hipargi House to vaccant site to Basavaraj Power House in Jewargi Town   | 2.68             | 2.48                | Work Completed |
| 59   | Jewargi  | Construction of Drain near Makbul Patel House in w no 19 Jewargi Town   | 1.80             | 2.04                | Work Completed |
| 60   | Jewargi  | Drilling of Borwell & installation of pipe line for water supply work to Joppada Patti area near urdu school in Jewargi Town  | 3.68             | 2.55                | Work Completed |
| 61   | Sedam    | Construction of Compound Wall for Ladies Community Toilet at ward no 02 in sedam town   | 4.75             | 4.36                | Work Completed |
| 62   | Sedam    | Providing and Fixing of CC Camera at Various statues in sedam town  | 3.50             | 0.00                | Work Started   |
| 63   | Sedam    | Development and Beautification of Garden at Sy.no 623 Udagi Road at Ward No 18 in Sedam Town Amount to be Deposited to Forest Department  | 19.29            | 19.29               | Work Completed |
| 64   | Sedam    | Construction of CC Road from Kalaburagi Main Road Nisagarga Market to Hanamanth Mailari House at ward no 17 in sedam town   | 4.50             | 0.00                | Work Started   |
| 65   | Sedam    | Construction of CC Road at Railway Station Road from sy no -5/2 house no 84 to House no 80 at ward no-23 in sedam town  | 4.50             | 3.70                | Work Completed |
| 66   | Sedam    | Construction of CC Road from Halli Iswarappa House to Raju Madival House indira nagar at ward no-11 in sedam town   | 4.50             | 2.61                | Work Completed |
| 67   | Sedam    | Construction of CC Road from Main road to Govt School Near Kodla Cross at ward no 19 in sedam town  | 4.50             | 3.97                | Work Completed |
| 68   | Sedam    | Construction of CC Road and RCC Drain Near Municipal Staff quarters D.B.R Compound at ward no 8 in sedam town   | 4.50             | 0.00                | Work Started   |
| 69   | Sedam    | Construction of CC Road at Labours Colony ward no 20 in sedam town  | 4.50             | 3.98                | Work Completed |
| 70   | Sedam    | Construction of CC Pavement at water treatment plant in sedam town  | 7.00             | 5.98                | Work Completed |
| 71   | Sedam    | Construction CC Pavement, RCC Drain Morninapura Near Sadebada And Supplying and Fixing of Street lights at Ward No-05 in Sedam Town   | 4.50             | 4.38                | Work Completed |
| 72   | Sedam    | Construction of CC Pavement and RCC Drain at Basavanagar Area Various street at ward 10 in sedam town   | 4.50             | 4.05                | Work Completed |
| 73   | Sedam    | Construction of RCC Drain From Chowdi Katte to Hanuman Temple at ward no 6 in sedam town  | 5.80             | 5.02                | Work Completed |
| 74   | Sedam    | Construction of RCC Drain from Vidyanagar No 2 G.P.S School to S.J.S.R.Y Bhavana at ward no 12 in sedam town  | 5.80             | 3.15                | Work Completed |
| 75   | Sedam    | Construction of CC Pavements and RCC Culvert Slab at basavanagar tanda streets ward no 9 in sedam town  | 4.50             | 3.41                | Work Completed |
| 76   | Sedam    | Construction of RCC Drain at Nisti House and Laying of RCC Slab Covers to Drains at Lohar galli ward no 21 in sedam town  | 4.50             | 3.21                | Work Completed |
| 77   | Sedam    | Supplying and Fixing of L.E.D Street Lights At wrad no-01 Sanna Agasi in sedam town   | 4.50             | 2.66                | Work Completed |
| 78   | Sedam    | Supplying and fixing L.E.D Street Lights at sanna agasi harijanwada and infosys colony at ward no 7 in sedam town   | 4.50             | 2.66                | Work Completed |
| 79   | Sedam    | Supplying and fixing of L.E.D Street Lights At Lal Bahaddur Shashtri Nagar Area Ward no 18 in sedam town  | 4.75             | 2.80                | Work Completed |
| 80   | Shahabad | Construction of compound wall to Ashfaq ullah Garden at ward no 15, Development of Garden near Ravi Rathod house in Ward no 12 and continuation of compound wall to Garden in Ward no 16 in Shahabad Town   | 10.92            | 8.70                | Work Completed |
| 81   | Shahabad | Development of Bhovi Samaj graveyard in ward no 7, 9 and development of Muslim samaj grave yard(compound wall) in ward no 3 in Shahabad Town  | 8.19             | 6.96                | Work Completed |
| 82   | Shahabad | Development of Veerashaiva Lingayat Grave yard in ward no 4 and development of Koli samaj grave yard (compound wall) in Ward no 1 in shahabad town  | 8.19             | 7.57                | Work Completed |
| 83   | Shahabad | Development of Garden at ward no 20 and constuction of compound wall to Garden at Ward no 19 in Shahabad Town   | 10.92            | 8.10                | Work Completed |
| 84   | Shahabad | Construction of CC Road From Tippu Sultan Chowk to Kali Masjid, Raju Dharmapur House to Ambigar Chowdayya Bhavana at Ward No.01, Construction of CC Road From Peeranna Soora House to Bhagawan Abakari House at Ward No.02, Construction of CC Road From Aktar House to Iqbal Kureshi House, Haji Carpenter House to Dinesh Gowli House at Ward No.21 In Shahabad Town. | 7.50             | 3.72                | Work Completed |
| 85   | Shahabad | Construction of CC Road From Hanumanappa Bhosagi House to Tippanna Kalagi House at Ward No.04, Construction of CC Road Arjun House to Nagalingeshwar Temple at Ward No.05, Construction of CC Road From Babu Dhobi House to Basawaraj Kusale House at Ward No.06 In Shahabad Town.  | 7.50             | 7.50                | Work Completed |
| 86   | Shahabad | Construction of CC Road From Radha Shetty House to D.Y.S.P Office Compound at Ward No.14, Construction of CC Road From Maheboob Sab House to Kulkarni House at Ward No.23 and Construction of CC Road at Ward No.10 In Shahabad Town.   | 6.84             | 6.66                | Work Completed |
| 87   | Shahabad | Purchase of safety equipments and pipe to Sucking Machine in Shahabad Town  | 5.46             | 4.69                | Work Completed |
| 88   | Shahabad | Construction of RCC Drain From Babu Goa House to Kumbar Land at Ward No.16 and Lakpati Building to Peerayya House at Ward No.22 and Sharanu House to Nagappa Temple at Ward No.11 and Construction of RCC Drain From Transformer to Maremma Temple at Ward No.13 In Shahabad Town.  | 10.19            | 6.94                | Work Completed |

| S.No                               | Ulb Name  | Work Name   | Estimate Cost | Expenditure Cost | Work Status          |
|------------------------------------|-----------|---|---------------|------------------|----------------------|
| 89                                 | Shahabad  | Laying of Slab From Nagesh Chavan House to Shamrao House at Ward No.26, Construction of RCC Drain From Bheemarao Kumbhar House to Shahid Sodawale House at Ward No.17 and Construction of RCC Drain From Anwar Chapatte House to Swamy House at Ward No.18 In Shahabad Town.  | 7.19          | 4.38             | Work Completed       |
| 90                                 | Shahabad  | Construction of RCC Drain From Tippanna Kuradekar House to Mahadev Kirana Shop at Ward No.08 and Construction of RCC Drain at Ward No. 27 In Shahabad Town.   | 4.46          | 2.02             | Work Completed       |
| 91                                 | Shahabad  | Reserve Amount for CCMS gap in Shahabad Town  | 21.84         | 15.02            | Work Completed       |
| 92                                 | Wadi      | Construction of CC Road from Yadgir main road to Babu Chawan house at ward no 1 at Wadi Town.   | 5.00          | 0.00             | Work Started         |
| 93                                 | Wadi      | Construction of CC Road from Mehboob Subhani darga to Raju Harnal house at ward no 23 in Wadi town.   | 5.00          | 4.69             | Work Completed       |
| 94                                 | Wadi      | Construction of main CC Drain to Ayushman hospital at ward no 12 in Wadi town.  | 5.00          | 4.67             | Work Started         |
| 95                                 | Wadi      | Installing of LED Bulb at various wards in wadi town.   | 2.20          | 2.03             | Work Completed       |
| 96                                 | Wadi      | Construction of compound wall near water tank at ward no 12 in Wadi town.   | 2.00          | 0.00             | Work Started         |
| 97                                 | Wadi      | CCMS balance work dedicated line and intermediate poles work at various wards in Wadi TMC Limit.  | 37.80         | 0.00             | Under Tender Process |
| 98                                 | Wadi      | Construction of CC Road from Mahesh Dhaba to Somabai Balaji house at ward no 2 in Wadi town.  | 5.00          | 0.00             | Work Started         |
| 99                                 | Wadi      | Construction of CC Road from Sevalal Bhavan to Prakash Rathod house at ward no 2 in Wadi town.  | 5.00          | 0.00             | Work Started         |
| 100                                | Wadi      | Construction of CC Road from Iqbal Azad house to Shiv Rathod house at ward no 5 in Wadi town.   | 5.00          | 4.62             | Work Completed       |
| 101                                | Wadi      | Construction of CC Road and Drain from Vikas seth house to Kishore house at ward no 7 in Wadi town.   | 8.00          | 6.67             | Work Completed       |
| 102                                | Wadi      | Construction of CC Road and Drain from Mehboob sab house to Hemla bai house at ward no 20 in Wadi town.   | 8.00          | 6.75             | Work Completed       |
| 103                                | Wadi      | Construction of CC Road from Hemsingh Chawan house to Yadgir main road at ward no 21 in Wadi town.  | 5.00          | 0.00             | Work Started         |
| 104                                | Wadi      | Construction of CC Road and Drain from Laxman house to water tank at ward no 21 in Wadi town.   | 8.00          | 0.00             | Work Started         |
| 105                                | Wadi      | Construction of CC Road from Dastagir sab house to Altaf house at ward no 23 in Wadi town.  | 5.00          | 4.21             | Work Completed       |
| <b>15th Finance Untied 2024-25</b> |           |   | <b>Total</b>  | <b>668.01</b>    | <b>448.65</b>        |
| 1                                  | Afzalpura | Construction of CD Slab Various Places in Ward No 8 and Construction of RCC SWD from Sharanagouda Complex to Devani House and Construction of CD Slab near Kasu Patel house in ward no 11 in Afzalpur Town  | 6.20          | 0.00             | Work Started         |
| 2                                  | Afzalpura | Construction of CC Road and RCC SWD from gulab Alagi House to Madhu Jadhav House in ward no 15 and construction of RCC SWD from Javeed garage to mallappa house in ward no 17 and Construction of CC Road and RCC SWD from Sidhu khed house to Sharanu Kalloli house in ward no 18 and Construction of CC Road from Kalaburagi to Kantu Malegoan house in ward no 19 and Construction of RCC SWD from Abdul Zaheer house to shivashankar bhanjantri house in ward no 5 in Afzalpur Town | 16.40         | 0.00             | Work Started         |
| 3                                  | Afzalpura | Construction of CC Road from Maleppa Desai House to Shrishail Desai House and from Shiva Wadder to Madari House in Ward no 10 and from Basavaraj Noola House to Main Road in Ward No 12 and form Kenchappa Guruappa House to Sharanappa Dasappa House in Ward No 14 in Afzalpur Town  | 10.10         | 0.00             | Work Started         |
| 4                                  | Afzalpura | Construction of CC Road from Public Toilet to Jagir Pattan House in ward no 1 and from Shafi Pattan house to Muslim Grave Yard in ward no 3 and Construction of CC Road and RCC SWD from Mohammed Master House to Yamanappa Yalasangi House in ward no 6 and Construction of CC Road from Siddramappa House to Maragamma Temple in ard no 9 in Afzalpur Town  | 13.20         | 0.00             | Work Started         |
| 5                                  | Afzalpura | Construction of RCC SWD from Chandu Lakshman House to Hirachand Rathod House and from Hiru Jadhav House to Lakshman Benur House and from Krishna Rathod House to Shridhar Rathod House in Ward No 23 in Afzalpur Town   | 3.00          | 2.52             | Work Completed       |
| 6                                  | Afzalpura | Construction of RCC SWD from Khajappa Shivappa House to Shantabai House in Ward No 13 in Afzalpur Town  | 3.50          | 1.76             | Work Completed       |
| 7                                  | Afzalpura | Construction of RCC SWD from Shivashankar Salagar House to Lakshman House and from Garibsab House to Hakub Chowdary House in Ward No 21 and from Ramesh Korishetty House to Chandan Balundagi house in ward no 2 and from Abdul samad house to Latif patel house in ward no 5 in Afzalpur Town  | 10.00         | 0.00             | Work Started         |
| 8                                  | Aland     | Construction of Compound Wall to Moulakhan Graveyard at Wno 15  | 5.00          | 0.00             | Work Started         |
| 9                                  | Aland     | Construction of Compound Wall to Sharan Nagar GPS School at Wno 08  | 5.00          | 0.00             | Work Started         |
| 10                                 | Aland     | Construction of RCC Drain and Culvert at Allakhan via Garib Baje Iqbal Maindargi Tea Shop at Wno 19   | 5.00          | 0.00             | Work Started         |
| 11                                 | Aland     | Construction of CC Road and RCC Drain From Jugnu house to darbar behind and bawaji house to sagari house at Wno 20  | 5.00          | 4.84             | Work Started         |
| 12                                 | Aland     | Construction of Roof Slab to Community Hall at Dadapeer grave yard at wno 05  | 5.00          | 0.00             | Work Started         |
| 13                                 | Aland     | Construction of CC Road From Revansiddeshwar Colony to Ibrahim Masjid At Wno 13   | 5.00          | 3.86             | Work Started         |



| S.No | Ulb Name   | Work Name   | Estimate<br>Cost | Expenditure<br>Cost | Work Status    |
|------|------------|---|------------------|---------------------|----------------|
| 14   | Aland      | Construction of CC Road and RCC Drain From Irshad Aghade House to Mastan Driver house at Wno 14   | 4.00             | 0.00                | Work Started   |
| 15   | Aland      | Construction of CC Road and Laying of PVC Pipe Line From navale hostel to prabhakar talate house at Wno 21  | 3.00             | 2.96                | Work Started   |
| 16   | Aland      | Construction of CC Road From Ajimoddin Sagari house to Ajhar Ali Yadgir House At Wno 22   | 5.00             | 4.84                | Work Started   |
| 17   | Aland      | Construction of CC Road and RCC Drain From kasturi Bai Waddar house to Moulabai House at Wno 25   | 5.00             | 0.00                | Work Started   |
| 18   | Aland      | Construction of CC Road and RCC Drain From Maruti Surya Tea Hotel to Shivaputra nadageri house at Wno 26  | 4.50             | 4.35                | Work Started   |
| 19   | Aland      | Construction Of CC Road From Sajiv Kumar Devanur house to Shanta Shir house at wno 07   | 4.00             | 0.00                | Work Started   |
| 20   | Aland      | Construction of CC Road at Shekar Sheaksab and Nadim Galli at wno 10  | 4.00             | 2.17                | Work Started   |
| 21   | Aland      | Construction of CC Road From Mashak Ansari Ittangi House to Samdani Ansari House at Wno 11  | 4.00             | 2.94                | Work Started   |
| 22   | Aland      | Construction Of CC Road at Adarsh School Near in Wno 12   | 4.00             | 3.23                | Work Started   |
| 23   | Aland      | Construction of RCC Drain From Moulali Padsali house to Main Drain and Alisa lendaki house to main road and Sambaji house to main road in w.no1   | 2.50             | 1.38                | Work Started   |
| 24   | Aland      | Construction of RCC Drain From GPS School to Baba Farthat house at Wno 16   | 5.00             | 0.00                | Work Started   |
| 25   | Aland      | Construction of CC Road and RCC Drain From Shivaji dabade house to Hiremath School in Old Dhangar Galli at Wno 18   | 4.00             | 0.00                | Work Started   |
| 26   | Aland      | Construction of CC Road and RCC Drain From Sidram patil house to sagar hosalli house at wno 04  | 5.00             | 0.00                | Work Started   |
| 27   | Aland      | Construction of CC Road and RCC Drain near Gas Shop at Madgumpur Colony wno 09  | 4.00             | 3.77                | Work Completed |
| 28   | Chincholi  | Construction of Balance work of compound wall to New TMC office building in Chincholi.  | 18.00            | 0.00                | Work Started   |
| 29   | Chincholi  | Construction of Balance work of gate fixing and footpath work to existing muslim graveyard at ward no 4 in Chincholi Town.  | 2.00             | 1.72                | Work Completed |
| 30   | Chincholi  | Construction of CC drain and slab from narsappa house to suryakant lawyer house at ward no 12 in Chincholi Town.  | 1.50             | 0.92                | Work Completed |
| 31   | Chincholi  | Construction of CC Road From ward no. 05 prakash house to jagamma house, ward no. 09 near Maragamma temple, ward no. 14 Khaja Miya house to bheemanna house, ward no. 20 Ravi Hotel to jaganath Rathod house, ward no. 22 Raju auto house to Saibanna kerolli house, Near Tuljappa Bhavani house and ward no. 23 Sanganbasappa Birdar house to Basavaraj idlai house in Chincholi Town.   | 8.50             | 0.00                | Work Started   |
| 32   | Chincholi  | Construction of storm water drain from ward no. 01 Bhoganingdalli Ashraya Colony OHT tank to nala, ward no. 03 Shankar Nirale house to Ravi kollur house via monappa badiger house, ward no. 04 Choti darga area mohammed ali sher house to khabrastan, ward no. 05 prakash house to jagamma house, ward no. 09 shabbir shop to ramesh dhor house, ward no. 13 riyaz painter house to ladies toilet, mogalappa house to vamanrao house, ward no. 16 Jaibheem Nagar raju pol house to ashok sutar house, prakash bommanalli house to chandrappa master house, mahadevi sirsi house to nala, ward no. 17 chinamma kattamani house to chandapur ashraya colony road and ward no. 18 jafar shop to sharda school in Chincholi Town. | 16.00            | 0.00                | Work Started   |
| 33   | Chincholi  | Implementation of CCMS For Electrical works in Chincholi Town.  | 5.00             | 3.80                | Work Completed |
| 34   | Chincholi  | Providing and Fixing Mini Highmast At ward no. 18 and 19 Near Madina Masjid, Near Mashaq House and Tippu Sultan Chowk in Chincholi Town.  | 2.30             | 0.00                | Work Started   |
| 35   | Chincholi  | Providing and Laying of GI Pipeline at ward no. 10 and 11 from mallu majige house to kumbar bhavi and ward no 16 and 17 laying of 50mm GI Pipeline from dharvesh house to belli belaku ashraya colony in Chincholi Town.  | 2.00             | 1.59                | Work Completed |
| 36   | Chincholi  | Flushing of existing borewell and fixing of new motor cable at ward no 15, 16 and 19 in Chincholi Town.   | 1.50             | 1.07                | Work Completed |
| 37   | Chittapura | Development of Garden opposite to Veshnavi Marta and beside Womens Hostel of Survey No. 1/4   | 14.80            | 5.90                | Work Completed |
| 38   | Chittapura | (1) Construction work of CC road from Chandrasekhara Avanti Vakil house to Gadwala house in WNo. 17 (3.00 lakhs) (2) CC road construction work in WNo. 18 to girls hostel of Mambhagadi A of Taluk Nyayaal (3.00 lakhs) (3) Expenditure construction works from Sharanu Nagavi Medical House in Venkatesha nagar to Samada Sheth Bombay House in W No. 4. (3.00 Lakhs) (4) Installation of public sewer to Banu Soudhagar House of Asif Kiran Shop in Indira Nagar in WNo.3. (3.00 Lakhs)   | 12.00            | 2.68                | Work Started   |
| 39   | Chittapura | Construction of CC Road from Umareddy House to Yusuf House in Ward No. 19 and from Vasant Kumar Jadhav House to Guranna Sahukara House in Ward No. 20 and 22 and from Erappa Pujari House to Ramesh Gangani House in Ward No. 21  | 12.00            | 6.35                | Work Completed |



| S.No | Ulb Name   | Work Name   | Estimate Cost | Expenditure Cost | Work Status    |
|------|------------|---|---------------|------------------|----------------|
| 40   | Chittapura | (1) Construction of camp in front of Krishna Nayak house at Station Thanda in WNo. 7 and upto Ravi Bhima Nayak house of Sevalai Mandir (2) From Shivram house to Ravi Ratod house in Nasara Jung (Station Thanda) in WNo. 8 RCC drain & slab (3) Wno. 23 from Sunil Ratod house to Vikrama Jadhav house R.C.C. Drain work (4) Bed and slab construction work in drainage from Narahari house to Ravi Hatagar house and from Narahari house to Mohin Electricity house in WNo. 16 (5) RCC Drain construction along with culvert from Jilani house to Solapur from Samira Qureshi house to fruit Waile house at WNo. 11 RCC drain (Rs. 3.00 lakhs) (6) Construction of footpath from Amar Singh house to Sidramareddy house, WNo. 14 (Rs. 1.50 lakhs) (7) RCC drain and culvert work to from Ganesh Nagar main road 9 kaman at Chittapur town | 24.00         | 13.68            | Work Started   |
| 41   | Chittapura | (1) Ward No. 1 L LED lights (3.00 lakhs) (2) Ward No. 5 Installation of LED from main road of Ashraya Colony to Ganesh Mandir (3.00 lakhs) (3) Ward No. 10 Installation of LED lights (3.00 lakhs) (4) Installation of LED lights in Ward No. 12 (3.00 Lakhs) (5) Installation of LED Lights in Ward No. 9 (3.00) (6) Installation of LED Lights in Ward No. 13 (3.00 Lakhs) (7) Ward No. 14 Installation of LED Light (1.50 Lakhs)   | 20.00         | 5.26             | Work Completed |
| 42   | Chittapura | Repairs of UGD pipeline and Manhole chambers at various wards in chittapur town   | 10.00         | 9.83             | Work Completed |
| 43   | Jewargi    | Repairs of public toilet near Ashoka rawoor house in ward no 23 in jewargi town   | 5.00          | 2.33             | Work Completed |
| 44   | Jewargi    | Instalation of Physical exercise machine and benches in the park in ward no 09 jewargi town   | 4.00          | 3.09             | Work Completed |
| 45   | Jewargi    | Sinking of borewell and providing pipe line to Public toilet in ward no 02 in jewargi town  | 3.62          | 1.31             | Work Completed |
| 46   | Jewargi    | Repairs of compound wall and construction of garden at water treatment plant in jewargi town  | 5.18          | 0.00             | Work Started   |
| 47   | Jewargi    | Construction of CC road Ambresh rathoda house to Tippanna house in ward no 20 jewargi town  | 1.73          | 0.00             | Work Started   |
| 48   | Jewargi    | Construction of CC road in vidya nagar colony in ward no 08 jewargi town  | 1.73          | 3.89             | Work Completed |
| 49   | Jewargi    | Construction of CC road in teachers colony in ward no 21 jewargi town   | 1.73          | 0.00             | Work Started   |
| 50   | Jewargi    | Construction of CC road in ward no 18 jewargi town  | 3.59          | 1.21             | Work Completed |
| 51   | Jewargi    | Construction of CC road in ward no 10 jewargi town  | 1.73          | 1.26             | Work Completed |
| 52   | Jewargi    | Construction of CC road in ward no 7 jewargi town   | 1.73          | 0.00             | Work Completed |
| 53   | Jewargi    | Construction of RCC Drain near basheer sab goundi house in ward no 11 in jewargi town   | 2.00          | 0.00             | Work Completed |
| 54   | Jewargi    | Construction of RCC Drain near Romanna gouda house in ward no 12 in jewargi town  | 2.00          | 0.00             | Work Completed |
| 55   | Jewargi    | Construction of RCC Drain near Basavaraj basavapattanna house in ward no 13 in jewargi town   | 2.00          | 3.53             | Work Completed |
| 56   | Jewargi    | Construction of RCC Drain in ward no 04 in jewargi town   | 2.00          | 0.00             | Work Completed |
| 57   | Jewargi    | Construction of RCC Drain in ward no 17 in jewargi town   | 2.00          | 0.00             | Work Started   |
| 58   | Jewargi    | Construction of RCC Drain from shankar dodamani house Basappa sandimani house in jewargi town   | 2.24          | 0.00             | Work Started   |
| 59   | Jewargi    | Annual maintainace of Street light of jewargi municipality  | 9.18          | 0.00             | Work Started   |
| 60   | Jewargi    | Sinking of borewell and installation of hand pump to Butnal road grevy yard nad muslim kabarsthan in jewargi town   | 6.12          | 0.00             | Work Completed |
| 61   | Jewargi    | Sinking of borewell and providing pipe line to Public toilet in ward no 05 in jewargi town  | 3.62          | 1.69             | Work Completed |
| 62   | Sedam      | Construction of CC Pavement Behind GPS No 2 Vidhy Nagar at ward no 12 in sedam town   | 4.50          | 3.96             | Work Completed |
| 63   | Sedam      | Construction of RCC Drain from John Electrician house to Sriram Nilaya at ward no 13 in sedam town  | 4.50          | 3.68             | Work Completed |
| 64   | Sedam      | Laying of HDPE Pipe line and Construction of RCC Drain at KEB Colony Ward No 14 in Sedam town   | 4.50          | 1.59             | Work Started   |
| 65   | Sedam      | Construction of CC Pavement from Ayub Khan House to Hotel Behind Bustand at ward no 15 in sedam town  | 4.50          | 0.00             | Work Started   |
| 66   | Sedam      | Construction of CC Pavement from Kashinath house to Hyder house at ward no 16 in sedam town   | 4.50          | 0.00             | Work Started   |
| 67   | Sedam      | Construction of CC Pavement at Kalaburagi Road Area Continuation work ward no 17 in sedam town  | 4.50          | 0.00             | Work Started   |
| 68   | Sedam      | Construction of CC Pavement from Shankrappa House to Gurupadappa House Lal Bahaddur Shashtri Nagar at ward no 18 in sedam town  | 4.50          | 4.28             | Work Completed |
| 69   | Sedam      | Construction of CC Pavement from Near Kodla Cross Govt School Continuation work at ward no 19 in sedam town   | 4.50          | 4.45             | Work Completed |
| 70   | Sedam      | Construction of CC Pavement from Labours Colony Continuation work at ward no 20 in sedam town   | 4.50          | 4.43             | Work Completed |
| 71   | Sedam      | Construction of RCC Drain and CC Road at lohar galli area ward no 21 in sedam town  | 4.50          | 0.00             | Work Started   |
| 72   | Sedam      | Construction of CC Pavement at sy no 5 bar 2 railway station road continuation work ward no 23 in sedam town  | 4.50          | 0.00             | Work Started   |
| 73   | Sedam      | Contruction of CC Pavement from Godam to School at ward no 9 in sedam town  | 4.50          | 0.00             | Work Started   |
| 74   | Sedam      | Contruction of CC Pavement from Mallappa Madival House to Matruchaya Compound Indira Nagar at ward no 11 in sedam town  | 4.50          | 0.00             | Work Completed |
| 75   | Sedam      | Construction of RCC Drain Near Dodda Agasi ward no 3 and Near Sanna Agasi ward no 1 in sedam town   | 4.90          | 0.00             | Work Started   |

| S.No  | UIB Name | Work Name  | Estimate Cost | Expenditure Cost | Work Status          |
|-------|----------|--|---------------|------------------|----------------------|
| 76    | Sedam    | Construction of RCC Drain Slab at Patel Galli Holli tippi ward no 2 in sedam town  | 4.50          | 3.28             | Work Completed       |
| 77    | Sedam    | Construction of RCC Drain from Mahel Area Masjid Transformer to toward Doddā Agasi at ward no 4 in sedam town  | 4.50          | 4.18             | Work Completed       |
| 78    | Sedam    | Construction of RCC Drain and CC Road at Mominapura and Near Shifa Khana at ward no 5 in sedam town  | 4.50          | 0.00             | Work Started         |
| 79    | Sedam    | Construction of RCC Drain Slab at Brahman Galli ward no 6 in sedam town  | 4.50          | 4.38             | Work Completed       |
| 80    | Sedam    | Construction of RCC Drain at sanna agasi harijanwada and Near sanna agasi ward no 7 in sedam town  | 4.50          | 3.96             | Work Completed       |
| 81    | Sedam    | Construction of RCC Drain from Anand Ainapur house to Bhovi House ward no 8 in sedam town  | 4.50          | 4.13             | Work Completed       |
| 82    | Shahabad | Construction of Compound wall to Ashfaq ullah Garden ward no 15 and Development of Garden ward no 10 in Shahabad Town  | 11.48         | 4.18             | Work Completed       |
| 83    | Shahabad | Development of Public Grave yard in Shahabad Town  | 11.48         | 6.46             | Work Completed       |
| 84    | Shahabad | Development of Garden ward no 20 and construction of compound wall to Garden ward no 12 in Shahabad Town   | 11.48         | 9.77             | Work Completed       |
| 85    | Shahabad | Construction of CC road from Ramaswamy house to Revanasiddappa house at Ward No 4, CC road from Vinod house to Azad chowk at Ward No 23, Metal road in Teacher colony at ward no 14, CC road from Bangarappa Devkar house to Venkatesh Kusale house at Ward No 5 in Shahabad Town  | 12.44         | 11.86            | Work Completed       |
| 86    | Shahabad | CC road from Karobari house to Police station compound, from Adil Patel houe to Dr Rahman house in Ward No 19, CC road from Mohsin Khan house to Anita Basavaraj house, From Aktar house to Qureshi house at ward No 21, CC road from Doulat bai main road to Shabana house and to Goa babu house at ward no 16 in Shahabad Town                                 | 11.00         | 10.26            | Work Completed       |
| 87    | Shahabad | CC road from Namdev house to Toilet, from Ambresh houe to Kashibai house at Ward no 11, CC road from Nandikishor house to Patil house at ward no 9, CC road from Dilip house Jaleel Soudhagar, from Panchaksharee para house to Chandrasekar reddy house, from Sardarmiya house House house at ward no 01 in Shahabad Town                                       | 11.00         | 0.00             | Work Started         |
| 88    | Shahabad | RCC Drain from backside Siddeshwar School to Bhajrang house Ward No6, RCC drain from Bajarang house to Atmaling house Ward no 7, RCC drain from Thamas School to Tayar Naganna house ward no 17, Cover slab from Dharmu Chawan house to Hostel ward no 26 in Shahabad Town   | 12.00         | 0.00             | Work Started         |
| 89    | Shahabad | RCC drain from Mallu house to Erappa house, form Ashok house to Nala Ward No 25, RCC drain and cover slab from Nagaraj Devkar house to Chandrakanth Gisadi house, cover slab from Subhash chowk to Shashtri chowk Ward No 8, Construction of Drain from Chapetla house to Nagappa Temple, from Harlayya Samudaya Bhavan to Main road Ward No 18 in Shahabad Town | 10.96         | 0.00             | Work Started         |
| 90    | Shahabad | Providing Electrical Poles at Ward No 19,20, Bharath Chowk, Ramghad area in Shahabad Town  | 7.00          | 4.48             | Work Completed       |
| 91    | Shahabad | Purchase of Electrical Materials and LED light for Highmask in Shahabad Town   | 10.22         | 7.01             | Work Completed       |
| 92    | Shahabad | Drilling of Borewell and providing Motor at SWM site and Provding HDPE pipeline  | 5.74          | 4.49             | Work Completed       |
| 93    | Wadi     | Repair and renovation of TMC office and purchsing of furnitures in Wadi town.  | 20.00         | 0.00             | Work Started         |
| 94    | Wadi     | Construction of Welcome Kaman at Chodeshwar colony main enterance at wadi town.  | 4.00          | 0.00             | Under Tender Process |
| 95    | Wadi     | Construction of CC Road from A.P.M.C compound wall leading to Yadgir main road in wadi town.   | 3.00          | 2.79             | Work Started         |
| 96    | Wadi     | Continuation work of drain work at Kunnur road in wadi town  | 3.00          | 0.00             | Under Tender Process |
| 97    | Wadi     | Jointing the drains on back side of Govt school at ward no 2 in Wadi town.   | 2.00          | 0.00             | Under Tender Process |
| 98    | Wadi     | Demotion of Lumbini bhavan and construction of Public library at ward no 15 behind of old OHT in Wadi town   | 40.00         | 0.00             | Under Tender Process |
| 99    | Wadi     | Construction of CC drain from Ganganna house to Ayshman hospital in ward no 12 in Wadi Town.   | 30.00         | 0.00             | Under Tender Process |
| 100   | Wadi     | Construction of C D near Suryakanth house at ward no 7 in wadi town.   | 1.60          | 0.00             | Work Started         |
| 101   | Wadi     | Constrction of CC Drain and laying of CC from Revanappa house to Chandrashen house in ward no 16 in Wadi Town.   | 3.00          | 0.00             | Under Tender Process |
| Total |          |  | 673.00        | 213.37           |                      |

Joint Director (Development)  
Directorate of Municipal  
Administration  
Bengaluru

## ಮುಖ್ಯಮಂತ್ರಿಗಳ ಅಮೃತ ನಗರೋತ್ಥಾನ ಹಂತ-04 ರ ಯೋಜನೆ (ಕಲಬುರಗಿ ಜಿಲ್ಲೆ)

| S.No | Ulb Name | Name of the Scheme  | Work Name   | Estimate Cost | Expenditure Cost | Work Status              |
|------|----------|---------------------|---|---------------|------------------|--------------------------|
| 1    | Shahabad | Amrut Nagarothana-4 | (1) Construction of BT Road From basaveshwar Chowk to Nehru Chowk(Rs 75.00 Lakhs) (2) Construction of CC Road and Drain From Trishul Chowk to Station(Rs 25.00 Lakhs) in Shahaba Town   | 100.00        | 0.00             | works are under progress |
| 2    | Shahabad | Amrut Nagarothana-4 | (1) Construction of BT Road From Sharanbasaveshwar temple via STO Office to Brindavan Dham (Dr Veerabhadra Inganshetty Hospital)(Rs 50.00 Lakhs) (2) Construction of C.C Road and Drain in ward 12(Rs 75.00 Lakhs) in shahabad town   | 125.00        | 0.00             |                          |
| 3    | Shahabad | Amrut Nagarothana-4 | (1) Construction of C.C Road Drain From Indian lodge to Chandarkant hougunti house(Rs 50.00 Lakhs) (2) Construction of C.C Road From S.T. O Office to Millath Nagar Masjid(Rs 50.00 Lakhs) in shahabad town   | 100.00        | 37.34            |                          |
| 4    | Shahabad | Amrut Nagarothana-4 | (1) Construction of C.C Road and Drain at Old Shahabad From Ashok Stamba via old shahabad chandankeri house upto Inayat Khan Jamadar house in ward 1 and 2(Rs 75.00 Lakhs) (2) Construction of RCC Drain (Raj Kalve) From Old Shahabad Auto Stand to Main Drain(Rs 100.00 Lakhs) in Shahabad town.  | 175.00        | 91.13            | Completed                |
| 5    | Shahabad | Amrut Nagarothana-4 | (1) Development for Veershaiva Graveyard Old Shahabad(Rs 30.00 Lakhs) (2) Construction of CC Drain at basaveshwar nagar colony(Rs 50.00 Lakhs) (3) Construction of C.C Road at Laxmi Gunj From water tank to St Thomas Church upto Veerbadra Inganshetty house(Rs 25.00 Lakhs) (4) Construction of C.C Drain From Sohail Dhaba to intermediate S.W.M Site shed(Dry Waste collection center)(Rs 25.00 Lakhs) in shahabad town          | 130.00        | 88.60            | Completed                |
| 6    | Shahabad | Amrut Nagarothana-4 | (1) Construction of RCC Drain & Footpath From Kanak Das Circle Via APMC yard Upto KEB Office(Rs 50.00 Lakhs) (2) Construction of CC Road and Drain at Subash Chowk to Basaveshwar Matla and Swamy vivekanand chowk to Salunke house(Rs 80.00 Lakhs) (3) Construction of C.C Road and Drain in ward 09(Rs 50.00 Lakhs)(4) Development of Veerashaiva Graveyard at Ward no 19(Rs 20.00 Lakhs) in Shahabad town.                         | 200.00        | 83.68            | Completed                |
| 7    | Shahabad | Amrut Nagarothana-4 | (1) Construction of CC Road and Drain at Ward no 23 From Jamia Masjid to Ambabai Temple(Rs 20.00 Lakhs) (2) Construction of C.C Road and Drain From Shaheb House to Minority Hostel in ward 15(Rs 10.00 Lakhs) (3) Construction of CC Road and Drain at From CMC Office to Subash Chowk(Rs 50.00 Lakhs) (4) Construction of C.C Road and Drain From Maruthi Desai House to Mastan House in ward 15 (Rs 20.00 Lakhs) in shahabad town. | 100.00        | 27.54            | Completed                |
| 8    | Shahabad | Amrut Nagarothana-4 | (1) Construction of C.C Drain From Nagappa temple to Kiran House(Rs 36.00 Lakhs) (2) Construction of C.C Road and Drain at ward no 01 (ST area) (Rs 34.00 Lakhs) (3) Construction of Compound wall to Valmiki Samudaya Graveyard(Rs15.068 Lakhs) in shahabad town(TSP)  | 85.07         | 0.00             | works are under progress |
| 9    | Shahabad | Amrut Nagarothana-4 | (1) Construction of CC Road and Drain at Ward no 16 From Chand Kirana shop to Akbar patel house (Thasildar office backside)(Rs 67.93 Lakhs) (2) Development of Muslim grave Yard at Ward 16 & 27(Rs 20.00 Lakhs)  | 87.93         | 0.00             |                          |
| 10   | Shahabad | Amrut Nagarothana-4 | Construction of new City Municipal Council Office Building  | 250.00        | 0.00             | under tender process     |
| 11   | Shahabad | Amrut Nagarothana-4 | Reserve amount for construction of public toilets in Government office premises(Community Health Centre,CMC office,Bus stand , Police Station and Market Complex) (5%)  | 63.75         | 0.00             |                          |
| 12   | Shahabad | Amrut Nagarothana-4 | (1) Providing street lights Shastri chowk to Hungunta cross via Nehru chowk to Railway station(Rs 75.00 Lakhs) (2)Providing Street lights from Shastri chowk to Railway station via Subhash chowk(Rs 75.00 Lakhs) (3)Providing street light both sides from KEB office to Nehru chowk(Rs 38.02 Lakhs) in Shahabad Town  | 188.02        | 0.00             |                          |
| 13   | Shahabad | Amrut Nagarothana-4 | (1)Construction of Dr B R Ambedkar Samudaya Bhavan at Ward No 3, providing high Mask in SC community Graveyard near Yallamma Temple at Ward No 3 (Rs 50.00 Lakhs)(2)Construction of compound wall to Bhovi Samaj, Madiga and Lambani samaj GraveYard(Rs 55.00 Lakhs) in Shahabad Town (SCSP)  | 105.00        | 0.00             |                          |



|    |          |                     |   |        |      |   |
|----|----------|---------------------|---|--------|------|---|
|    | Shahabad | Amrut Nagarothana-4 | (1) Reserve amount for Hitech Garden Bhanjara Samaj and providing street lights to Ramanabai Temple road(Rs 50.00 Lakhs) (2)Construction of compound wall backside Ambdekar Bhavan in ward no 25(Rs 25.00 Lakhs) (3)Reserve amount for Development of Korava and SC community Graveyard (Rs 29.92 Lakhs) in Shahabad Town (SCSP)  | 104.92 | 0.00 |   |
| 15 | Shahabad | Amrut Nagarothana-4 | (1)Construction 5.00 lakh liters capacity Over head Water tank for providing water supply to Ward No 1 to 4 and Ramgadh Ashraya colony(Rs 100.00 Lakhs)(2)Providing and Laying of HDPE/Other pipeline from WTP to OHT connection and continuation of pipeline work(Rs 55.00 Lakhs) in Shahabad Town   | 155.00 | 0.00 | under tender process                      |
| 16 | Shahabad | Amrut Nagarothana-4 | Constuction of 2.00 Lakh liters Over head Water Tank for supplying drinking water to Ward No 25,26 and 27(Rs 50.00 Lakhs) (2)Construction of RO plant at ward No 8,9 and 10 for drinking water(Rs 50.00 Lakhs) in Shahabad  | 100.00 | 0.00 |   |
| 17 | Shahabad | Amrut Nagarothana-4 | (3) Providing Drinking water Plant (RO Plant) & High Mast light at Ward no 12 (Rs 13.00 Lakhs) (4) Providing High Mast at Ward no 18 near Chandarkant house(Rs 10.00 Lakhs) in Shahabad Town (7.25%)  | 23.00  | 0.00 | under tender process                      |
| 18 | Shahabad | Amrut Nagarothana-4 | Reseve amount for purchase of Agriculture/Non Agriculture land for residential use to Permanent PKs and sanitation workers in Shahabad Town   | 85.46  | 0.00 |   |
| 19 | Shahabad | Amrut Nagarothana-4 | (1)Reserve amount for purchase of 3 wheel vehicles for handicapped persons(Rs 40.00 Lakhs)(2)Financial assistance for repayment of loan taken under NULM scheme upto maximum Rs 50000/-for Handicapped persons(Rs 13.00 Lakhs)(3)Financial assistance to surgery for handicapped persons(Rs 5.75 Lakhs)(4)Purchase of Laptops and Computers for handicapped person childrens for higher education(Rs 5.00 Lakhs) in Shahabad Town (5%)  | 63.75  | 0.00 |   |
| 20 | Shahabad | Amrut Nagarothana-4 | (1) Reserve amount to purchase safety items to Permanent PKs and sanitation workers(Rs 10.00 Lakhs) (2)Reserve amount for master Health checkup to permanent PKs one time(Rs 10.00 Lakhs)(3)Permanent PKs life insurance (a)Pradhan Mantri Jeevan Jyothi Bhima Yojana annual Rs 330/- premium (b)Pradhan Mantri Jeevan Jyothi Bhima Yojana annual Rs 12/- premium(c) SBI group personal accidental insurance annual Rs 1000.00 premium(Rs 5.00 Lakhs)(4)Reserve amount to purchase Laptops and Computers to Permanent PKs childrens for higher education(Rs 2.47 Lakhs) (5)Financial assistance for surgery to Permanent PKs(Rs 10.00 Lakhs) in Shahabad Town (SCSP)                    | 37.47  | 0.00 |   |
| 21 | Shahabad | Amrut Nagarothana-4 | (1) Purchase of Laptop and Computers for SC community students for higher education(Rs 30.00 Lakhs)(2)Reserve amount for surgery to SC community peoples(Rs 29.95 Lakhs) (3)Reserve amount for repair of damaged houses due to natural calamities/heavy rain for SC community(Rs 10.00 Lakhs) (4) Financial assistance for SC community students for higher education(Rs 10.00 Lakhs) (5)Reserve amount for purchase of Non Agriculture land for residential purpose for SC community(plot less peoples) (Rs 50.00 Lakhs)(6) Financial assistance for repayment of loan taken under NULM scheme upto 50% or maximum Rs 150000/-for SC community(Rs 10.00 Lakhs) in Shahabad Town (SCSP) | 139.95 | 4.20 | Part Proposal submitted from CMC Shahabad |
| 22 | Shahabad | Amrut Nagarothana-4 | (1) Purchase of Laptop and Computers for ST community students for higher education(Rs 3.00 Lakhs)(2)Reserve amount for surgery to ST community peoples(Rs 3.00 Lakhs) (3)Reserve amount for repair of damaged houses due to natural calamities/heavy rain for ST community(Rs 3.73 Lakhs) (4) Financial assistance for ST community students for higher education(Rs 15.00 Lakhs) (5)Reserve amount for purchase of Non Agriculture land for residential purpose for ST community(plot less peoples)(Rs 29.00 Lakhs) (6) Financial assistance for repayment of loan taken under NULM scheme upto 50% or maximum Rs 150000/- for ST Community (Rs 3.00 Lakhs) in Shahabad Town(TSP)     | 56.73  | 0.24 |   |



|    |           |                     |  |        |        |                      |
|----|-----------|---------------------|--|--------|--------|----------------------|
| 23 | Shahabad  | Amrut Nagarothana-4 | (1) Purchase of Laptop and Computers for Other Backward class community students for higher education(Rs10.00 Lakhs)(2)Reserve amount for surgery to Other Backward class community peoples(Rs 10.00 Lakhs) (3)Reserve amount for repair of damaged houses due to natural calamities/heavy rain for Other Backward class community(Rs 10.00 Lakhs) (4) Financial assistance for other Backward class community students for higher education(Rs 10.00 Lakhs) (5)Reserve amount for purchase of Non Agriculture land for residential purpose for other Backward class community(plot less peoples)(Rs 23.95 Lakhs) (6) Financial assistance for repayment of loan taken under NULM scheme upto 50% or maximum Rs 150000/- for other Backward class Community(Rs 10.00 Lakhs) in Shahabad Town (7.25%) | 73.95  | 3.96   |                      |
| 24 | Afzalpura | Amrut Nagarothana-4 | Construction of BT Road and RCC Drain , Centre Street Light and Divider at Ward No.19,17 Old Nakedar Petrol Pump to Basaveshwar Circle, Ward No. 14,16 Basaveshwar Circle to Govt. Hospital, Ward No.12,15 Govt. Hospital to Police Station , Ward No.02,05 Dr. B R Ambedkar Circle to Tahasil Office and Ward No.16,17 Basaveshwar Circle to Mahanteshwar Educatio Society, Shifting of Existing Electrical Poles and Removing of Road Side Trees in Afzalpur Town.   | 300.00 | 189.13 | Completed            |
| 25 | Afzalpura | Amrut Nagarothana-4 | Construction of CC Road and Drain From Ward No.14 Bhaganna Yelameli House to Amoghasidda Temple Frontside to Ghattarga Main Road and Rajashekhar Timmanna House to Timmanna Gudappa House and Ward No.21 Haji House to Ghattarga Main Road Pareppa Ballurgi House to Laxman Sheer House, Fixing of Electrical Poles and Lights at Ashraya Colony, and Fixing of High mast at Ward No. 22 Kallur Tanda and Ward No.23 Madabal Tanda Shri Sevalal and Jagadamba Temple Near and Construction of Drain From Appasab Thaku House to Kallur Road and Construction of CC Road From Gurubai House to Ambadas House and Ward No. 06 Dundavva Kallewad House to Mohammedsaab Halyal House in Afzalpur Town.   | 69.97  | 57.47  | Completed            |
| 26 | Afzalpura | Amrut Nagarothana-4 | Construction of CC Road at Ward No. 19 Kalaburagi - Vijayapur main Road to Gurushanth Limbithota House, Sharanamma Kumasagi House to Nagappa Chincholi House and at Sondesaab Darga Road Grave Yard in Afzalpur Town.  | 28.36  | 25.04  | Completed            |
| 27 | Afzalpura | Amrut Nagarothana-4 | Construction of CC Road & RCC Drain From Gurulingappa Myaleshi House to Basawaraj Koralli House and Gafoorsaab House to Kasturbai House at Ward No.10, Construction of RCC Drain From Sidramappa Hullur House to Bagappa Haranal House and Fixing High mast Light Near Amoghasiddeshwar Temple, Construction of CC Road and RCC Drain From Ambadas Ambure House to Bazar Road, Ambadas Ambure House to Karim Choudri House , Ladle Mashak Kinni House to Gulam Choudri House and Shivanand Hotel to Kiran Ghanathe Shop at Ward No.05, and Construction of Mallinath Chincholi House to Shivappa Bhasagi House at Ward No.20 in Afzalpur Town.   | 36.97  | 18.05  | work under progress  |
| 28 | Afzalpura | Amrut Nagarothana-4 | Construction of New TMC Office Building with Providing Furniture's in Afzalpur Town.   | 241.04 | 0.00   | work under progress  |
| 29 | Afzalpura | Amrut Nagarothana-4 | Construction of Ramp in government offices for the welfare of the disabled in Afzalpur town and for the construction of the compound wall and kitchen hall of the school for blind children.   | 21.25  | 0.00   |                      |
| 30 | Afzalpura | Amrut Nagarothana-4 | Subsidy Amount Reserved for Purchasing of Plot / Construction of House for SC / ST Permanent PKs in Afzalpur Town.   | 40.97  | 0.00   | Not Submitted        |
| 31 | Afzalpura | Amrut Nagarothana-4 | Subsidy amount reserved for LPG Gas, Sewing Machine, Motor Driving School Training, IHHL Toilet, LLB Students Books Purchasing to SC Beneficiary.  | 46.64  | 7.92   | Completed            |
| 32 | Afzalpura | Amrut Nagarothana-4 | Subsidy Amount Reserved for Purchasing of Plot / Construction of House for ST Permanent PKs in Afzalpur Town.  | 18.90  | 0.00   | Not Submitted by ULB |
| 33 | Afzalpura | Amrut Nagarothana-4 | Subsidy amount reserved for LPG Gas, Sewing Machine, Motor Driving School Training, IHHL Toilet to OBC Beneficiary.  | 24.65  | 3.39   | Completed            |
| 34 | Afzalpura | Amrut Nagarothana-4 | Distribution of Tricycle to Physically Handicapped Beneficiary and Subsidy Amount Reserved for Handicapped Schools.  | 21.25  | 0.00   | Completed            |
| 35 | Aland     | Amrut Nagarothana-4 | Construction of Road Divider from Darga Base to Sabeen Lodge in Aland Town   | 57.58  | 56.18  | Completed            |
| 36 | Aland     | Amrut Nagarothana-4 | Construction B.T Road From Darga Base to Sabeen Lodge in Aland Town  | 45.00  | 0.00   | under progress       |
| 37 | Aland     | Amrut Nagarothana-4 | Construction of RCC Drain from Darga Base to Sabeen Lodge in Aland Town  | 45.00  | 41.72  | Completed            |

|    |       |                     |   |        |      |                               |
|----|-------|---------------------|---|--------|------|-------------------------------|
| 38 | Aland | Amrut Nagarothana-4 | Construction of 4 MLD Microscreen (Ariater , Raw water, Challan ,Flush Mixture ,falculation,lamal Sector , Sump , Active Media Filter ) Water Treatment Plant (Part-4) in Aland Town  | 258.89 | 0.00 | under tender process          |
| 39 | Aland | Amrut Nagarothana-4 | 1) Fixing of 11 KV Express feeder Taping Point , Hebali Route to Water Treatment Plant 2) Fixing of 11 KV Transformer at Water Treatment Plant in Aland Town. 3) Laying of Main Raising Line form Sump to Overhead Tank 4)Fixing of Floating Barrage , Pan tool , Pump set, Transformer at Jackwell 5) ETP Charge 6 % , Labour Cess 1 % , Building Construction 1 % , Third party Inspection 0.5 % , Gescom Supervision Charge (Desposit , Electrical Inspector) in Aland Town  | 134.55 | 0.00 |                               |
| 40 | Aland | Amrut Nagarothana-4 | Construction of 4 MLD Micro Screen (Ariater , Raw water, Challan , Flush Mixture , falculation,lamal Sector , Sump , Active Media Filter ) Water Treatment Plant in Aland Town  | 69.98  | 0.00 |                               |
| 41 | Aland | Amrut Nagarothana-4 | Construction of 4 MLD Microscreen (Ariater , Raw water, Challan ,Flush Mixture ,falculation,lamal Sector , Sump , Active Media Filter ) Water Treatment Plant (Part-1) in Aland Town  | 28.36  | 0.00 |                               |
| 42 | Aland | Amrut Nagarothana-4 | Construction of 4 MLD Microscreen (Ariater , Raw water, Challan ,Flush Mixture ,falculation,lamal Sector , Sump , Active Media Filter ) Water Treatment Plant (Part-2) in Aland Town  | 36.97  | 0.00 |                               |
| 43 | Aland | Amrut Nagarothana-4 | Construction of 4 MLD Microscreen (Ariater , Raw water, Challan ,Flush Mixture ,falculation,lamal Sector , Sump , Active Media Filter ) Water Treatment Plant (Part-3) in Aland Town  | 21.25  | 0.00 | Not Submitted                 |
| 44 | Aland | Amrut Nagarothana-4 | Subsidy Amount Reserved for Purchasing of Plot / Construction of House for SC / ST Permanent PKs in Aland Town.   | 40.97  | 0.00 |                               |
| 45 | Aland | Amrut Nagarothana-4 | 1. Subsidy Amount maximum 2.50 Lakhs Reserved for Purchasing of Plot / Construction of House for SC Beneficiaries in Aland Town. 2)Amount Reserved for SC Beneficiary those having Own Sites to Construct Pakka Houses max 3 Lakhs 3) Amount reserved for SC Beneficiary with the help of Bank loan to run Business 60 % of the Project cost or 1.5 Lakhs of Maximum amount 4) Amount reserved for SC Beneficiary for treatment whose suffering polio or other disases 5) Amount reserved to Treatment for SC Beneficiary Under Yashaswini Scheme Hospitals One time Treatment 6) Amount reserved for SC Beneficiary Life Insurance Annual Premium Amount 7) Amount reserved for SC Beneficiary Scholarship Studying in Various Stage (SSLC -3000, ITI-3000,PUC or Diploma-4500, Paramedical/Diploma/D.Ed / other Techincal Course-4500, B.A/Bsc/B.com/other Degree-6000 , B.Ed /BP.Ed./Other Diploma -6000, MA/MSc/ M.com /MSW /BCA/ B.E -15000,M.ed / MP.Ed - 9000 ,MBBS/BDS/M.Tech/M.S, ME -250000, PHD /Post Doctorate -30000. 8) Amount reserved for purchasing Laptop amunt to SC Beneficiary Graduate (MBBS,B.Tech,M.tech)-Rs .50000 9) Amount reserved for SC Beneficiary to Construct Roof Level House Rs. 50000 in Aland Town | 46.65  | 2.67 | Completed                     |
| 46 | Aland | Amrut Nagarothana-4 | 1. Subsidy Amount maxinmun 2.50 Lakhs Reserved for Purchasing of Plot / Construction of House for ST Beneficiaries in Aland Town. 2)Amount Reserved for ST Beneficiary those having Own Sites to Construct Paka Houses max 3 Lakhs 3)Amount reserved for ST Beneficiary with the help of Bank loan to run at Business 60 % of the Project cost or 1.5 Lakhs of Maximun amount 4) Amount reserved for ST Beneficiary for treatment whose suffering polyo or other disases 5) Amount reserved Treatment for ST Beneficiary Under Yeshawini STheme Hospitals One time Treatment 6) Amount reserved for ST Beneficiary Life Insurance Annual Premium Amount 7)Amount reserved for ST Beneficiary Scholarship Studying in Various Stage (SSLC -3000, ITI-3000,PUC or Diploma-4500, Paramedical/Diploma/D.Ed / other Techincal Course-4500, B.A/BST/B.com/other Degree-6000B.Ed /BP.Ed./Other Diploma - 6000, MA/MSc/ M.com /MSW /BCA/ B.E -15000,M.ed / MP.Ed - 9000 ,MBBS/BDS/M.Tech/M.S, ME -250000, PHD /Post Doctorate -30000. 8) Amount reserved for puchasing Laptop amunt to ST Beneficiary Graduate (MBBS,B.Tech,M.tech)-Rs .50000 9)Amount reserved for ST Beneficiary to Construct Roof Level House Rs. 50000 in Aland Town        | 18.90  | 0.00 | Proposal Not Submitted by ULB |

|    |           |                     |  |       |       |                          |
|----|-----------|---------------------|--|-------|-------|--------------------------|
| 47 | Aland     | Amrut Nagarothana-4 | 1) Amount reserved for OBC Beneficiary with the help of Bank loan to run at Business 60 % of the Project cost or 1.5 Lakhs of Maximum amount 2) Amount reserved for OBC Beneficiary Scholarship Studying in Various Stage (SSLC -3000, ITI-3000,PUC or Diploma-4500, Paramedical/Diploma/D.Ed / other Technical Course-4500, B.A/BST/B.com/other Degree-6000 B.Ed /BP.Ed./Other Diploma -6000, MA/MSc/ M.com /MSW /BCA/ B.E -15000,M.ed / MP.Ed -9000 ,MBBS/BDS/M.Tech/M.S, ME -250000, PHD /Post Doctorate -30000 3) Amount reserved for OBC Beneficiary Life Insurance Annual Premium Amount 4)Amount reserved for purchasing Laptop amount to OBC Beneficiary Graduate (MBBS,B.Tech,M.tech)-Rs .50000 in Aland Town           | 24.65 | 7.77  | Completed                |
| 48 | Aland     | Amrut Nagarothana-4 | 1) Distribution of Tricycle to Physically Handicapped Beneficiary 2)Amount Reserved for Handicapped Beneficiary for Life Insurance Policy 3)Amount reserved for purchasing Laptop amount to Handicapped Beneficiary Graduate (MBBS,B.Tech,M.tech)-Rs .50000 in Aland Town  | 21.25 | 0.00  | Part Proposal Submitted  |
| 49 | Chincholi | Amrut Nagarothana-4 | 1. Beautification around Dr. B.R.Ambedkar Statue Near Bidar Cross, In Chincholi Town. 2. Beautification around Dr. Babu Jagjeevan Ram portrait Near Bidar Cross, In Chincholi Town. 3. Construction of CC Road, from Ramshetty Pawar house to Dondibai house, Basavaraj ganjgeri house to Ramesh Yakapur house, Amrutrao house to Sulochana Kattimani house at chandapur In Chincholi Town. 4. Construction of drain from Prakash Girijappa Pol house to Jagadevi Veerappa house, Amrutrao House to Sulochana Kattimani house at waddergalli In Chincholi Town.  | 69.96 | 17.75 | Completed                |
| 50 | Chincholi | Amrut Nagarothana-4 | 1. Beautification around Ambigar Choudayya Samuday Bhavan In Chincholi Town. 2. Construction CC Road from Katapur house to bhavani temple from bhavani temple to Pandurang Omkar house, Prakash Udgi house to bhovigalli agsi via Kidki gudi ward no. 2 and 3, ward no. 6 from Khuddus house to miraj house Gadi Area, Patel colony Siddanna tailor house to Jaffar house, Govt Hostel to Khaja Moinoddin house. 3. Construction of Drain from Katapur house to bhavani temple from bhavani temple to Pandurang Omkar house, Prakash Udgi house to bhovigalli agsi via Kidki gudi ward no. 2 and 3, ward no. 15 from Patel colony Siddanna tailor house to Jaffar house, Govt Hostel to Khaja Moinoddin house In Chincholi Town. | 36.97 | 4.39  | works are under progress |
| 51 | Chincholi | Amrut Nagarothana-4 | Construction of kala bhavan and providing and fixing railing, at various offices facility to disabled In Chincholi Town.   | 21.25 | 0.00  |                          |
| 52 | Chincholi | Amrut Nagarothana-4 | Construction of CC Road from badi darga buggi road to chincholi bidar main road degalmadi hanadi, from mansur house to choti darga In Chincholi Town.  | 60.00 | 0.00  | Completed                |
| 53 | Chincholi | Amrut Nagarothana-4 | Construction of CC Road at chandapur ward no. 18 Nasir Janab M.I House to Karim Mechanic house via church road, ward no. 22, Basappa Ganjgeri house to Timmayya house via Basappa mansur house, ganesh mandir to Mallappa Sungar house, Tippanna Police house to Sushilabai Kore house Shriram nagar, Ramrao house to Khiru Kalu house via Laxman Jadhav house at chandapur tanda In Chincholi Town.   | 50.00 | 0.00  |                          |
| 54 | Chincholi | Amrut Nagarothana-4 | Construction of CC Road at chandapur ward no. 16 and 17 Bakappa bomanalli house to Tukaram Garampalli house via Ashok Sutar house, Veershetty K.E.B house to Basamma Kambar house via Yallaling temple, beli belaku ashraya road to little flower school road at chnadapur In Chincholi Town.  | 50.00 | 0.00  |                          |
| 55 | Chincholi | Amrut Nagarothana-4 | Construction of storm water drain at chandapur ward no. 15 Govt Hostel to Narsappa house, Khaja Bai hotel to Rauf shop Pramod Metri house to chincholi tandur road. Old pump house ro nala, ward no. 19 Madina Masjid surrounding, Rashid Master house to Shankar goundi house, Manik Abkari house to Yakub Beg house, ward no 20 Shabbir Qureshi house to Basanna Gunaji house, Nagamma house to Krishna Jadhav house, Suresh Sandapur house to Yallaling house In Chincholi Town.  | 60.00 | 0.00  | works are under progress |
| 56 | Chincholi | Amrut Nagarothana-4 | Construction of storm water drain at ward no. 8, Mallu Ganjgeri house to Heena Tent house, badi darga Saheb land to moti nala, ward no. 7, Shamappa Motilal house to Huvamma Lodnor house, Shamrao Omkar house to Gopal Kattimani house, ward no.9 mominpura area, ward no. 1 at bhoganingdalli ashraya colony Arjun Nadmul house to canal, Dastagir house to canal, Lala burli house to Ganapati house, Linganna house to Parmanna Igal house, Shaik Altaf, Hussain house to Shankar Marpalli house, Shirumani house to Nagappa Olkindi house In Chincholi Town.  | 50.00 | 23.44 |                          |




|    |            |                        |   |        |       |                               |
|----|------------|------------------------|---|--------|-------|-------------------------------|
| 57 | Chincholi  | Amrut<br>Nagarothana-4 | 1. Construction of storm water drain from Nagraj Natikar house to Mallikarjun house, Hanmanth Basangond house to Santosh Sunkad field In Chincholi Town. 2. Beautification near Mailar Mallanna Samuday Bhavan In Chincholi Town. 3. Beautification of Valmiki Samuday Bhavan In Chincholi Town. 4. Balance Pipeline work at Dhangar Galli, Hanuman galli ward no. 11, 13 and 14 In Chincholi Town.   | 28.36  | 8.27  | works are under progress      |
| 58 | Chincholi  | Amrut<br>Nagarothana-4 | 1. Development of garden at housing board colony chandapur. 2. Renovation of existing muslim Samuday bhavan and Madina Masjid Samuday bhavan. 3. Providing Electrification, furniture, vehicle shed, water supply arrangement to New TMC Office building In Chincholi Town.   | 56.05  | 0.00  | work under progress           |
| 59 | Chincholi  | Amrut<br>Nagarothana-4 | Construction of OHT Tank water collector for insufficient water at various areas, chandapur In Chincholi Town.  | 102.35 | 0.00  | tender to be invited          |
| 60 | Chincholi  | Amrut<br>Nagarothana-4 | Construction of approach road to both side of choti darga bridge work In Chincholi Town.  | 100.00 | 0.00  | DPR yet to be prepared        |
| 61 | Chincholi  | Amrut<br>Nagarothana-4 | In Chincholi Chandapur filter bed excess work balance Amount Payment to KUWS&DB Gulbarga.   | 12.63  | 0.00  | Contribution to KUWS&DB       |
| 62 | Chincholi  | Amrut<br>Nagarothana-4 | 1. One time life insurance to PKs (life time). 2. 50% of finance self employment for PKs childrens. 3. Subsidy for Site Purchase to PKs. 4. Subsidy to PKs for treatment of deadly diseases and surgery. 5. Supply of Uniforms and PPE Kit to PKs In Chincholi Town.  | 29.16  | 0.00  | Proposal Not Submitted by ULB |
| 63 | Chincholi  | Amrut<br>Nagarothana-4 | 1. Providing Coaching to IAS / KAS Pre Competitive exam to SC students. 2. Providing tailoring training and tailoring machine to unemployed SC young womens, providing training of motor rewinding, Fan, TV, refrigerator etc repair training to youths. 3. Subsidy Amount to SC beneficiary for house sanctioned from the slum clearance board. 4. Providing incentive amount to talented SC students. 5. Providing light and heavy vehicle training along with license to unemployed SC youths. In Chincholi Town.      | 46.65  | 0.00  |                               |
| 64 | Chincholi  | Amrut<br>Nagarothana-4 | 1. One time life insurance to PKs (life time). 2. 50% of finance self employment for PKs childrens. 3. Subsidy for Site Purchase to PKs. 4. Subsidy to PKs for treatment of deadly diseases and surgery. 5. Supply of Uniforms and PPE Kit to PKs In Chincholi Town.  | 11.81  | 0.00  |                               |
| 65 | Chincholi  | Amrut<br>Nagarothana-4 | 1. Providing Coaching to IAS / KAS Pre Competitive exam to ST Students. 2. Providing tailoring training and tailoring machine to unemployed ST young womens, providing training of motor rewinding, Fan, TV, refrigerator etc repair training to youths. 3. Subsidy Amount to ST beneficiary for house sanctioned from the slum clearance board In Chincholi Town.  | 18.91  | 0.00  |                               |
| 66 | Chincholi  | Amrut<br>Nagarothana-4 | 1. Providing Coaching to IAS / KAS Pre Competitive exam to OBC Students. 2. Providing tailoring training and tailoring machine to unemployed OBC young womens, providing training of motor rewinding, Fan, TV, refrigerator etc repair training to youths. 3. Subsidy Amount to OBC beneficiary for house sanctioned from the slum clearance board. 4. Providing incentive amount to talented OBC students. 5. Providing light and heavy vehicle training along with license to unemployed OBC youths. In Chincholi Town. | 24.65  | 0.00  |                               |
| 67 | Chincholi  | Amrut<br>Nagarothana-4 | 1. Providing tailoring training and tailoring machine to disabled beneficiary and providing training of motor rewinding, Fan, TV, refrigerator etc repair training to youths. 2. Providing Three wheeler motor to disabled beneficiary. 3. Subsidy for purchase of Laptop to disabled students In Chincholi Town.   | 21.25  | 0.00  | work under progress           |
| 68 | Chittapura | Amrut<br>Nagarothana-4 | Construction of CC Road & Drain at Asarmohalla, Darwan galli & Police station area ward no.11 & 12  | 28.37  | 18.68 |                               |
| 69 | Chittapura | Amrut<br>Nagarothana-4 | Construction of CC Road & Drain from Girani Sharanappa house & near Polish machine Kallibasavanna temple to Mallayya temple at Bhaharpet area   | 80.00  | 79.99 | Completed                     |
| 70 | Chittapura | Amrut<br>Nagarothana-4 | Construction of BT Road & Drain from Railway station to Nagavi circle, BT Road from Railway station to Janata chowk, Railway station to Rayappa Challi at ward no.1   | 85.00  | 60.83 | Completed                     |
| 71 | Chittapura | Amrut<br>Nagarothana-4 | Construction of BT Road from Chittawali circle to Shahabad main road vai Holikatta at w.no.13 & 17  | 50.00  | 15.17 | work under progress           |
| 72 | Chittapura | Amrut<br>Nagarothana-4 | Construction of BT Road from Bansi house to Hanuman temple vai Chikken shop station tanda at w.no.7 & 8   | 50.00  | 0.00  |                               |
| 73 | Chittapura | Amrut<br>Nagarothana-4 | Construction of BT Road from Bhuvaneshwari circle to vai Cinema house shisuvihar school and CC Road and Drain at indira nagar ward no 3 and 14  | 50.00  | 50.00 | Completed                     |
| 74 | Chittapura | Amrut<br>Nagarothana-4 | Construction of CC Road and Drain at venkateshwar nagar ward no 4   | 50.00  | 50.00 | Completed                     |
| 75 | Chittapura | Amrut<br>Nagarothana-4 | Construction of CC Road and Drain at Ashraya colony ward no 5 and 6   | 50.00  | 50.00 | Completed                     |
| 76 | Chittapura | Amrut<br>Nagarothana-4 | Construction of CC Road & Drain at ward no.10 & 16  | 36.97  | 35.13 | Completed                     |



|    |            |                     |   |        |        |                                |
|----|------------|---------------------|---|--------|--------|--------------------------------|
|    | Chittapura | Amrut Nagarothana-4 | Construction of storm water drain at Sharan nagar ward no 18 & CC Road & drain at devadasi colony w. no 23.   | 51.00  | 51.00  | Completed                      |
| 78 | Chittapura | Amrut Nagarothana-4 | Construction of bridge to Basavnagar Rajkaluve approach to graveyard at ward no.15.   | 69.97  | 0.00   | work is under progress         |
| 79 | Chittapura | Amrut Nagarothana-4 | Contribution Amount for Water Supply works at sy no 345/1/2 1000 G+ houses Constructed by Slum board  | 75.00  | 0.00   | Contribution to SlumBoard      |
| 80 | Chittapura | Amrut Nagarothana-4 | Contribution Amount for Providing Drinking Water facility to Physically disabled people houses at Slum board 1000 G+ houses Sy no.345/1/2   | 21.25  | 0.00   |                                |
| 81 | Chittapura | Amrut Nagarothana-4 | Providing subsidy amount for purchase of lands to PKs, Health Insurance to PKs, treatment/Surgery amount, subsidy amount to PKs Children's & Self employment and Skill training to PKs Childrens  | 29.15  | 0.00   | Part Proposal Submitted by ULB |
| 82 | Chittapura | Amrut Nagarothana-4 | Providing subsidy amount for Paccka houses, start the small business, purchase of Laptop, 50% Admission fees to SC students which studying in higher education(BE/MBBS), 6 months Skill training to SC unemployed youths  | 46.65  | 2.65   |                                |
| 83 | Chittapura | Amrut Nagarothana-4 | Providing subsidy amount for construction of Paccka, start the small business, purchase of Laptop, 50% Admission fees and 6 months Skill training to unemployed youths to ST peoples  | 18.92  | 0.00   |                                |
| 84 | Chittapura | Amrut Nagarothana-4 | Providing subsidy amount for construction of Paccka, start the small business, purchase of Laptop, 50% Admission fees to other backward class students which studying in higher education(BE/MBBS), 6 months Skill training to unemployed youths for other backward classes   | 24.65  | 4.50   |                                |
| 85 | Chittapura | Amrut Nagarothana-4 | Providing subsidy amount for construction of Paccka houses, start the small business, Surgery and 6 months Skill training to unemployed youths for Physically disabled peoples  | 21.25  | 0.00   |                                |
| 86 | Jewargi    | Amrut Nagarothana-4 | Development of Roads at Ward No. 06, 18, 19, 21, 22 & 23, Construction of Footpath at Ward No. 08 and Connecting Road From Naribol Road to Ambigar Chowdayya Bhavan Backside of Noorendeshwar Collage, Connecting Road From Vijayapur Main Road to Ganada Kannappa Samudhaya Bhavan at Backside of B N Patil Dall Mill, and Connecting Road From NH Beside to Laxmi Temple, Connecting Road From Vijayapur Main Road to B.C.M Hostel at Ward No.23 in Jewargi Town. | 85.00  | 71.30  | Completed                      |
| 87 | Jewargi    | Amrut Nagarothana-4 | Construction of Road Side Drain at Ward No. 3, 4, 10, 13, 15, 18, 19, 21 & 22 and Construction of Drain & Providing Precast Slabs at Various Places Ward No.16 and [X] Construction of Compound Wall, Other Development & Beautification Work to Garden Infront of Hotinamadu Kulkarni House at Basaveshwar Nagar at Other Development Works Grant in Jewargi Town.   | 84.02  | 71.17  | Completed                      |
| 88 | Jewargi    | Amrut Nagarothana-4 | Construction of Drain & Road at Ward No. 5, 9, 11, 12, 14 & 20 and Fixing of Benches at Bus Stand Beside Dr. B.R Ambedkar Bhavan Premises & Dr. Babu Jagajeevanram Bhavan and Fixing of Benches, Garden Development, Construction of Footpath & Other Development Works at Dr. B.R Ambedkar Statue Premise & Frontside, and Development of Garden at Ward No.09 in Jewargi Town.  | 69.98  | 49.39  | Completed                      |
| 89 | Jewargi    | Amrut Nagarothana-4 | Construction of Footpath at Ward No.02, Construction of Drain and Road at Ward No. 07 & 17, Construction of Drain Near Mahmed Ismail House at B.D Colony and Construction of Drain Near Government School at Jewargi (K) Colony. Construction of Road Near Vijayapur Main Road Old Kankar Machine and Construction of Footpath & Fixing of Benches at Public Garden Near Over Head Water Tank at Shantnagar Colony in Jewargi Town.                                 | 46.98  | 37.24  | Completed                      |
| 90 | Jewargi    | Amrut Nagarothana-4 | Construction of Drain from near Neribol road Basaveshwar Circle to End of the APMC yard and Land of Shanmukappa Halli Mane continuation Balance work and Fire station to Dr. B.R. Ambedkar Area shahapur Road in Jewargi Town   | 185.00 | 177.64 | Completed                      |
| 91 | Jewargi    | Amrut Nagarothana-4 | Balance shed Construction work to screening machine in swm site, providing electrical connection & solar bulb & installation of poles & Bulp other works in SWM site (Rs.50.00) construction of CC plat forms & Drains, construction of precast slab on drain interlocking and paver installation, providing water supply & other works(Rs.25.00)   | 75.00  | 0.00   | Completed                      |
| 92 | Jewargi    | Amrut Nagarothana-4 | 1) Balance work of Kanaka Bhavan, 2) Balance of work of Ambigra chawadaya Bhavan, Construction of Samudya Bhavan near Iswar Temple at laxmi chowk, construction of Basavan Temple Samudya Bhavn Near Tanda, Construction of Banjara Samudaya Bhavan at Bijapur main road side, construction of Samudya Bhavan /Library at Housing Board   | 52.00  | 0.00   | works are under progress       |

|     |         |                     |  |        |        |                                     |
|-----|---------|---------------------|--|--------|--------|-------------------------------------|
| 93  | Jewargi | Amrut Nagarothana-4 | Construction of Toilets behind Public Toilets & in Govt schools Colleges for Special physical Handicape persons in Jewargi Town  | 21.25  | 0.00   | progress                            |
| 94  | Jewargi | Amrut Nagarothana-4 | Construction of foot path & drain in ward no 1 & Drilling of Borwell near Buggi and laying Distrubution pipeline & installation of cisterns OHT/GLSR construction  | 28.36  | 0.00   |                                     |
| 95  | Jewargi | Amrut Nagarothana-4 | Loan returns to KUIDFC for constructed over Head Water Tank near Jr College and Mouneshwar colony  | 50.00  | 0.00   |                                     |
| 96  | Jewargi | Amrut Nagarothana-4 | 1) Health checkup & Medicine Distribution to Permanent pks & their families(Rs. 1.115 lakhs)2) Purchase of Safty Equipments to permanent/outsource/loaders/Drivers/Safai karmacharies/manual scavengers(Rs.4.00lakhs) 3) Subsidy for Site Purchase to permanet PKs(Rs.20.00)4) Permanent pks Childrens Special Education schoolerships (Rs.1.00)5) subsidy to permanet Pks childrens to preparing for Competative exam (Rs.3.00 lakhs) | 29.15  | 20.00  | Rs.20 Lakhs 3rd programme completed |
| 97  | Jewargi | Amrut Nagarothana-4 | 1) subsidy for purchase of tailoring machine & Piko fall machine for ST Unemployed womens(Rs.2.00 lakhs) 2) Subsidy for Site Purchase to Siteless BPL card holder ST womens(Rs.12.00 lakhs ) 3) single perium insurance to ST womens(Rs.4.904 lakhs )  | 18.90  | 7.20   | Completed                           |
| 98  | Jewargi | Amrut Nagarothana-4 | 1) Subsidy for purchase of tailoring machine & Piko fall machine for SC Unemployed womens(Rs.6.648) 2) Subsidy for Site Purchase to Siteless BPL card holder SC womens(Rs.25.00) 3) single perium insurance to SC womens(Rs.15.00)   | 46.65  | 17.50  | Completed                           |
| 99  | Jewargi | Amrut Nagarothana-4 | 1) subsidy for purchase of tailoring machine & Piko fall machine for OBC Unemployed womens(Rs.4.00 lakhs) 2) Subsidy for Site Purchase to Siteless BPL card holder OBC womens(Rs.15.00 lakhs ) 3) single perium insurance to OBC womens(Rs.5.65 lakhs )  | 24.65  | 12.50  | Completed                           |
| 100 | Jewargi | Amrut Nagarothana-4 | 1) Tricycle purchase & Distribution to Physcial Handicaped persons(Rs.15.00 lakhs ) 2) single perium insurance to Physcial Handicaped persons (Rs. 6.25 lakhs)   | 21.25  | 0.00   | Not Submitted                       |
| 101 | Sedam   | Amrut Nagarothana-4 | Construction of CC Road From Hyderabad Main Road to K.B Temple and Main Road to Lakshmi Narayana Temple and Kottal Basaveshwar Temple Circle fixing of Street Lights in Sedam Town.  | 284.04 | 211.61 | Completed                           |
| 102 | Sedam   | Amrut Nagarothana-4 | Construction of CC Road and RCC Drain from Ward 7,9,10,11,19 and 22 in Sedam Town.   | 69.97  | 54.13  | Completed                           |
| 103 | Sedam   | Amrut Nagarothana-4 | Construction of CC Road , Drain and Interlock Pavers at ward no - 17 in Sedam Town.  | 28.36  | 27.19  | Completed                           |
| 104 | Sedam   | Amrut Nagarothana-4 | Construction of CC Road and RCC Drain form Ward no 1,2,16 and 23 in Sedam Town.  | 36.97  | 32.52  | Completed                           |
| 105 | Sedam   | Amrut Nagarothana-4 | Construction of RCC Drain From Chincholli Main Road , G.K Road Circle to Kalaburagi Road to Nala in Sedam Town.  | 50.99  | 45.69  | Completed                           |
| 106 | Sedam   | Amrut Nagarothana-4 | Construction of R.C.C. Sewerage in Ward No.15 Rahemat Nagar Area of Sedam town. (Highly populated area for disabled people)  | 21.25  | 0.00   | Completed                           |
| 107 | Sedam   | Amrut Nagarothana-4 | 1. Construction work of CC Road and RCC Sewer in Ward No.15 Rahemat Nagar Area of Sedam Town (Rs.103.00 Lakhs). 2.Construction work of CC Road and RCC Sewer in Shastrinagar Area in Ward No.18 of Sedam town. (Rs.103.00 Lakhs)   | 206.00 | 110.24 |                                     |
| 108 | Sedam   | Amrut Nagarothana-4 | 1) Health check up and distribution of essential medicines to the PKs 2)Distribution of Safety Gears Uniforms & Necessary Medicines to PKs , Outsourcers/Loaders/Drivers 3) Subsidy for purchase of Plots for PKs 4) Subsidy for education of PKs Children after matriculation students 5) Subsidy for training of PKs children for higher education competitive examination.  | 29.16  | 5.99   | Part Proposal Submitted             |
| 109 | Sedam   | Amrut Nagarothana-4 | 1) Purchasing of and Distribution of Picko / Sewing machines to Scheduled Caste unemployed womens. 2) Self-employment training program for scheduled caste womens. 3) Providing single instalment life insurance to Scheduled Caste womens. 4) Reserved amount for Construction of SBM ihhl toilets to Scheduled Castes who do not have toilets. 5) Stipend amount Reserved for Scheduled Caste Degree and Post Graduate students.     | 46.65  | 28.55  | Completed                           |
| 110 | Sedam   | Amrut Nagarothana-4 | 1) Purchasing and Distribution of Picko / Sewing machines to Scheduled Tribes unemployed womens. 2) Self-employment training program for Scheduled Tribes womens. 3) Providing single instalment life insurance to Scheduled Tribes womens. 4) Reserved amount for Construction of SBM ihhl toilets to Scheduled Tribes who do not have toilets. 5) Stipend amount Reserved for Scheduled Tribes Degree and Post Graduate students.    | 18.90  | 1.00   | Part Proposal Submitted             |

|              |       |                     |   |                |                |                               |
|--------------|-------|---------------------|---|----------------|----------------|-------------------------------|
| 111          | Sedam | Amrut Nagarothana-4 | 1) Reserved Amount for Single installment life insurance facility for OBC womens 2) Subsidy Reserved for post matric and PG OBC students 3) Subsidy Reserved for Distribution of Laptops to MBBS / BE for OBC students 4) Subsidy Reserved for construction of Individual toilets for OBC Beneficiaries. 5) Purchasing and Distribution of Picko / Sewing machines to OBC unemployed womens. 6) Incentives amount reserved for participation of sports/arts/cultural and other extra-curricular activities at state/national/international level for OBC Beneficiaries. | 24.65          | 14.97          | Completed                     |
| 112          | Sedam | Amrut Nagarothana-4 | 1) Subsidy Amount reserved for purchase of plots to disabled persons 2) Subsidy for construction of Pakka houses for disabled people, 3) Subsidy amount reserved for Purchasing of wheel chairs to physically challenged Beneficiaries. 4) Subsidy amount reserved for hearing machine to the Deaf Beneficiaries .5) Subsidy amount reserved for provide life insurance for the disabled Beneficiaries  | 21.25          | 0.00           | Completed                     |
| 113          | Wadi  | Amrut Nagarothana-4 | Construction of Road and Pipeline work in New town area in wadi Town.   | 100.00         | 91.19          | Completed                     |
| 114          | Wadi  | Amrut Nagarothana-4 | Construction of CC Road at syndicate area and Vijay nagar area at ward no 23 in Wadi Town.  | 50.00          | 0.00           | works are under progress      |
| 115          | Wadi  | Amrut Nagarothana-4 | 1. Construction of Drain from Petrol Bunk to Police station in wadi Town 150 Laks. 2. Construction of Drain from Chakrawarti school to Railway filter bed in wadi town. 100 lakhs 3. construction of drain from open well to nala at ward no.4 in wadi town. 122.95 lakhs.  | 372.95         | 50.00          |                               |
| 116          | Wadi  | Amrut Nagarothana-4 | Continuation work of construction of Drain from open well to Nala at ward no 4 in Wadi Town.  | 28.37          | 0.00           | Completed                     |
| 117          | Wadi  | Amrut Nagarothana-4 | Constrction of Toilet for Physically disabled peoples in wadi town.   | 21.25          | 0.00           | work under progress           |
| 118          | Wadi  | Amrut Nagarothana-4 | Construction Maratha and savita samaja Samudaya Bhavan in wadi town.  | 50.00          | 0.00           |                               |
| 119          | Wadi  | Amrut Nagarothana-4 | 2. Development of Sevalal Mandir at Ward no 4 in wadi town. 25 Lakhs  | 25.00          | 0.00           |                               |
| 120          | Wadi  | Amrut Nagarothana-4 | 1. Construction of OHT At Ward No 1 in wadi town. 50 Lakhs  | 50.00          | 0.00           | tender to be invited          |
| 121          | Wadi  | Amrut Nagarothana-4 | Providing safety equipments and self employment, major surgeries subsidy for laptops and uniforms for the SC/ST Pourkarmikas in Wadi Town.  | 40.96          | 0.00           | Proposal Not Submitted by ULB |
| 122          | Wadi  | Amrut Nagarothana-4 | Subsidy for SC students for purchase of Laptop, training for boys and girls in various computer cources and motor rewinding, TV Refrigerator and AC with certifaicate as per approved action plan in wadi town  | 46.65          | 0.00           |                               |
| 123          | Wadi  | Amrut Nagarothana-4 | Subsidy for ST students for purchase of Laptop, training for boys and girls in various computer cources and motor rewinding, TV Refrigerator and AC with certifaicate as per approved action plan in wadi town  | 18.92          | 0.00           |                               |
| 124          | Wadi  | Amrut Nagarothana-4 | Subsidy for OBC students for purchase of Laptop, training for boys and girls in various computer cources and motor rewinding, TV Refrigerator and AC with certifaicate as per approved action plan in wadi town   | 24.65          | 0.00           |                               |
| 125          | Wadi  | Amrut Nagarothana-4 | Purchase of Tricycles for handicap persons in wadi town.  | 21.25          | 0.00           |                               |
| <b>TOTAL</b> |       |                     |   | <b>8464.56</b> | <b>2354.85</b> |                               |

  
 ಮುಖ್ಯ ಅಭಿಯಂತರರು  
 ಪೌರಾಡಳಿತ ನಿರ್ದೇಶನಾಲಯ  
 ಬೆಂಗಳೂರು

**ಅನುಬಂಧ-02**

**ಮುಖ್ಯಮಂತ್ರಿಗಳ ಅಮೃತ ನಗರೋತ್ಥಾನ ಹಂತ-04 ರ ಯೋಜನೆ (ಯಾದಗಿರಿ ಜಿಲ್ಲೆ)**

| Sl.No | UIB Name   | Work Name   | Estimate Cost | Expenditure Cost | Work Status          |
|-------|------------|---|---------------|------------------|----------------------|
| 1     | Gurumatkal | ಗುರುಮಠಕಲ್ ಪುರಸ್ಕಾರ ಹೆಬ್ಬಾವರಿ ಕಡೆಗೆ ಕಟ್ಟಡ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ  | 51.72         | 46.55            | Work Completed       |
| 2     | Gurumatkal | ಗುರುಮಠಕಲ್ ಪಟ್ಟಣದಲ್ಲಿ ಡಾ   ಬಿ.ಆರ್. ಅಂಬೇಡ್ಕರ್ ಮತ್ತು ಡಾ   ಬಾಬು ಜಗಜೀವನರಾಮ ರವರ ಮೂರ್ತಿ ಅಳವಡಿಸುವುದು ಹಾಗೂ ಸಿವಿಲ್ ಕಾಮಗಾರಿ  | 46.65         | 40.2743          | Work Completed       |
| 3     | Gurumatkal | ಖಾಯಂ 07 ಪೌರ ಕಾರ್ಮಿಕರ ಪಕ್ಕಾ ನಿರ್ಮಾಣಕ್ಕಾಗಿ ಅರ್ಥಿಕ ಸಹಾಯಧನ (ಪ್ರತಿ ಒಬ್ಬರಿಗೆ ರೂ. 3.00 ಲಕ್ಷಗಳು)  | 21            | 0                | Under Tender Process |
| 4     | Gurumatkal | ಖಾಯಂ ಪೌರ ಕಾರ್ಮಿಕರ ಹಾಗೂ ಸ್ವಚ್ಛತಾ ಕಾರ್ಯಾಚರಣೆಗೆ 5.00 ಲಕ್ಷಗಳವರೆಗೆ ವೈದ್ಯಕೀಯ ಚಿಕಿತ್ಸೆಯ ಸೌಲಭ್ಯವನ್ನು ಕಲ್ಪಿಸುವ ಸರ್ಕಾರಿ ಸ್ವಾಮ್ಯದ SBI ನ ಆರೋಗ್ಯ ವಿಮೆ SBI General Insurance Group Medi Claim ಪಾಲಿಸಿಯನ್ನು ಮಾಡಿಸಿ ಪ್ರತಿಯೊಬ್ಬ ಸ್ವಚ್ಛತಾ ಸಿಬ್ಬಂದಿಗೆ Health Card ಸೌಲಭ್ಯ ಕಲ್ಪಿಸಲು ಮತ್ತು ಖಾಯಂ ಪೌರ ಕಾರ್ಮಿಕರ ಹಾಗೂ ಸ್ವಚ್ಛತಾ ಕಾರ್ಯಾಚರಣೆಗೆ ಆರೋಗ್ಯ ತಪಾಸಣೆ ವರ್ಷಕ್ಕೆ 2 ಬಾರಿ ಸಂಪೂರ್ಣದಂತೆ ಪರೀಕ್ಷೆಗಾಗಿ ಕಾಯ್ದಿರಿಸಿದ ಮೊತ್ತ. | 8.15          | 0                | Under Tender Process |
| 5     | Gurumatkal | ಖಾಯಂ 02 ಪೌರ ಕಾರ್ಮಿಕರ ಪಕ್ಕಾ ನಿರ್ಮಾಣಕ್ಕಾಗಿ ಅರ್ಥಿಕ ಸಹಾಯಧನ (ಪ್ರತಿ ಒಬ್ಬರಿಗೆ ರೂ. 3.00 ಲಕ್ಷಗಳು)  | 6             | 0                | Under Tender Process |
| 6     | Gurumatkal | ಪೌರ ಕಾರ್ಮಿಕರ ಸ್ವಚ್ಛ ನಗರ ಮಾದರಿ ನಗರಕ್ಕೆ ವೀಕ್ಷಣೆಗಾಗಿ (ಟೂರ್)  | 5.82          | 0                | Under Tender Process |
| 7     | Gurumatkal | ಪ.ವಂಗಳದ 06 ಫಲಾನುಭವಿಗಳಿಗೆ ಪಕ್ಕಾ ಮನೆ ನಿರ್ಮಾಣಕ್ಕಾಗಿ ಅರ್ಥಿಕ ಸಹಾಯ ಧನ (ಪ್ರತಿ ಒಬ್ಬರಿಗೆ ರೂ.3.00 ಲಕ್ಷಗಳು)  | 18            | 0                | Under Tender Process |
| 8     | Gurumatkal | ಪ.ವಂಗಳದ 06 ಫಲಾನುಭವಿಗಳಿಗೆ ವೈಯಕ್ತಿಕ ಶೌಚಾಲಯ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ (ಪ್ರತಿ ಒಬ್ಬರಿಗೆ ರೂ.0.15 ಲಕ್ಷಗಳು)   | 0.9           | 0                | Under Tender Process |
| 9     | Gurumatkal | ಹಿಂದುಳಿದ ಕುಟುಂಬದ 08 ಫಲಾನುಭವಿಗಳಿಗೆ ಪಕ್ಕಾ ಮನೆ ನಿರ್ಮಾಣಕ್ಕಾಗಿ ಅರ್ಥಿಕ ಸಹಾಯ ಧನ (ಪ್ರತಿ ಒಬ್ಬರಿಗೆ ರೂ.3.00 ಲಕ್ಷಗಳು)   | 24            | 0                | Under Tender Process |
| 10    | Gurumatkal | ಹಿಂದುಳಿದ ಕುಟುಂಬದ 01 ಫಲಾನುಭವಿಗಳಿಗೆ ಮನೆ ದುರಸ್ತಿಗಾಗಿ ಅರ್ಥಿಕ ಸಹಾಯ ಧನ (ಪ್ರತಿ ಒಬ್ಬರಿಗೆ ರೂ.0.50 ಲಕ್ಷಗಳು)   | 0.5           | 0                | Under Tender Process |
| 11    | Gurumatkal | 01 ಫಲಾನುಭವಿಗೆ ವೈಯಕ್ತಿಕ ಶೌಚಾಲಯ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ   | 0.15          | 0                | Under Tender Process |
| 12    | Gurumatkal | ಅಂಗವಿಕಲ 07 ಮಹಿಳಾ ಫಲಾನುಭವಿಗಳಿಗೆ ಪಕ್ಕಾ ಮನೆ ನಿರ್ಮಾಣಕ್ಕಾಗಿ ಅರ್ಥಿಕ ಸಹಾಯ ಧನ (ಪ್ರತಿ ಒಬ್ಬರಿಗೆ ರೂ.3.00 ಲಕ್ಷಗಳು)  | 21            | 0                | Under Tender Process |
| 13    | Gurumatkal | ಅಂಗವಿಕಲ ಅಭ್ಯರ್ಥಿಗಳಿಗೆ ಆರೋಗ್ಯ ತಪಾಸಣೆ ಮಾಡಿಸುವ ಸಲುವಾಗಿ ಕಾಯ್ದಿರಿಸಿದ ಮೊತ್ತ   | 0.25          | 0                | Under Tender Process |
| 14    | Gurumatkal | ಗುರುಮಠಕಲ್ ಪಟ್ಟಣದ ಸಾಮಾಜಿಕ ವ್ಯವಹಾರ ಬಸ್ ನಿಲ್ದಾಣದವರೆಗೆ ಸಿ.ಸಿ. ರಸ್ತೆ ನಿರ್ಮಾಣ ಮತ್ತು ಚೌದ್ವರ್ತಿ ಗುಡಿಯಿಂದ ಪೈಲೆನ್ಡ್ ಶಾಲೆಯವರೆಗೆ ಸಿ.ಸಿ. ರಸ್ತೆ ಚರಂಡಿ ಮತ್ತು ಪೈಪಲ್ಯಾನ್ ವಿಸ್ತರಣೆ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ  | 70            | 39.9322          | Work Completed       |
| 15    | Gurumatkal | ಗುರುಮಠಕಲ್ ಪಟ್ಟಣದ ಮೇನ್ ಹರಿಜನವಾಡಾ ಬಡಾವಣೆಯಲ್ಲಿ ಚರ್ಚೆ ಹತ್ತಿರದಿಂದ ಮತಬಾಬು ಗುಲಾನಿ ದರ್ಗಾ ಮಾರ್ಗವಾಗಿ ಯಾದಗಿರಿ ಹೋಗುವ ಮುಖ್ಯ ರಸ್ತೆಯವರೆಗೆ ಡಾಂಬರಿಕರಣ ರಸ್ತೆ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ  | 69.98         | 75.1429          | Work Completed       |
| 16    | Gurumatkal | ಗುರುಮಠಕಲ್ ಪಟ್ಟಣದ ರಾಜ್ಯ ಹೆದ್ದಾರಿ 16 ರಿಂದ ಚಂದ್ರಾದಿಡಿ ಮನೆವರೆಗೆ ವಾಯು ಸೌರವನ್ನು ಗುಡಿ ಮತ್ತು ರಾಜ್ಯ ಹೆದ್ದಾರಿ 16 ರಿಂದ ಯಲ್ಲಮ್ಮ ಗುಡಿ ವರೆಗೆ ವಾಯು ವಿಜಯಕುಮಾರ ಮನೆಯವರೆಗೆ ಸಿ.ಸಿ. ರಸ್ತೆ ಮತ್ತು ಚರಂಡಿ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ ಮತ್ತು ಹೈದ್ರಾಬಾದ್ ಹೋಗುವ ಮುಖ್ಯ ರಸ್ತೆಯಿಂದ ಸರೇಂದ್ರ ರಾಣೀದ ಬಡಾವಣೆಯ ವರೆಗೆ ಸಿ.ಸಿ. ರಸ್ತೆ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ  | 36.97         | 0                | Work Completed       |
| 17    | Gurumatkal | ಗುರುಮಠಕಲ್ ಪಟ್ಟಣದ ಅಕ್ವಿಡ್ ನಾರಾಯಣ ಗುಂಡಾಲ್ ರವರ ಮನೆಯಿಂದ ಪಂಕಜಪ್ಪ ಮಜ್ಜಿಗೆ ಮನೆಯವರೆಗೆ ಸಿ.ಸಿ. ರಸ್ತೆ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ  | 21.25         | 0                | Work Started         |



| Sl.No | UIB Name   | Work Name  | Estimate Cost | Expenditure Cost | Work Status          |
|-------|------------|--|---------------|------------------|----------------------|
| 18    | Gurumatkal | ಗುರುಮಠಕಲ್ ಪಟ್ಟಣದ ಬಸವೇಶ್ವರ ಮೈತ್ರಿದಿಂದ ಸಿಹಿನೀರು ಭಾವಿಯವರಿಗೆ ರಸ್ತೆ ಮತ್ತು ವಿಭಜಕ ಕಾಮಗಾರಿ   | 190           | 0                | Work Started         |
| 19    | Gurumatkal | ಗುರುಮಠಕಲ್ ಪಟ್ಟಣದ ಬಸವೇಶ್ವರ ಮೈತ್ರಿದಿಂದ ಬಸ್ ಡಿಪೋ ವರೆಗೆ ರಸ್ತೆ ಸುಧಾರಣೆ ಕಾಮಗಾರಿ  | 79.05         | 0                | Work Started         |
| 20    | Gurumatkal | ಗುರುಮಠಕಲ್ ಪಟ್ಟಣದ ಬಸವೇಶ್ವರ ಮೈತ್ರಿದಿಂದ ಯಶೋಧಾ ಪಟ್ಟಣದ ಪಂಪ್ ವರೆಗೆ ರಸ್ತೆ ಸುಧಾರಣೆ ಕಾಮಗಾರಿ (ರೂ.75.00 ಲಕ್ಷ) ಗುರುಮಠಕಲ್ ಪಟ್ಟಣದ ವಾರ್ಡ್ ನಂ. 22ರ ಅಡೀರದ್ಲಿ ಲೇಔಟ್ ನಲ್ಲಿ ರಸ್ತೆ ಮತ್ತು ಚರಂಡಿ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ (ರೂ. 30.00 ಲಕ್ಷ) | 105           | 105.0054         | Work Started         |
| 21    | Gurumatkal | ಗುರುಮಠಕಲ್ ಪಟ್ಟಣದ ವಾರ್ಡ್ ನಂ. 10 ರ ಇಂದ್ರಾನಗರ ಬಡಾವಣೆಯಲ್ಲಿ ಸಾರ್ವಜನಿಕ ಶೌಚಾಲಯದಿಂದ ಗೋಸಾಯಿ ಮಠದವರೆಗೆ ಚರಂಡಿ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ ಮತ್ತು ವಾರ್ಡ್ ನಂ. 11 ರ ಭೋಯಿ ನರಸಪ್ಪ ಮನೆಯಿಂದ ಬಸವಣ್ಣ ಗುಡಿಯ ರವೆಗೆ ಚರಂಡಿ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ       | 28.36         | 28.36            | Work Completed       |
| 22    | Gurumatkal | ಗುರುಮಠಕಲ್ ಪಟ್ಟಣದ ಬಾಲಾಜಿ ನಗರದಲ್ಲಿ ನೀರು ಸಂಗ್ರಹಣೆ ತೊಟ್ಟಿ ಹಾಗೂ ಪೈಪ್ ಲೇನ್ ಕಾಮಗಾರಿ   | 135.25        | 0                | Tender to be Invited |
| 23    | Kakkera    | ಕಕ್ಕೇರಾ ಪುರಸಭೆ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಬರುವ ವಾರ್ಡ್ ನಂ. 13 ರಲ್ಲಿ ಸಮುದಾಯ ಭವನ ಕಟ್ಟಡ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ.  | 28.36         | 28.9164          | Work Completed       |
| 24    | Kakkera    | ಕಕ್ಕೇರಾ ಪುರಸಭೆ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಬರುವ ಸಂಗಯ್ಯನ ಮಠದ ಹತ್ತಿರ ಸಮುದಾಯ ಭವನ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ.   | 36.98         | 40               | Work Started         |
| 25    | Kakkera    | ಕಕ್ಕೇರಾ ಪಟ್ಟಣದಲ್ಲಿ ಬಸ್ ನಿಲ್ದಾಣ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ.  | 300           | 0                | Tender to be Invited |
| 26    | Kakkera    | ಕಕ್ಕೇರಾ ಪಟ್ಟಣದ ಸದರಗಟ್ಟಿಗೆ ಭವನ ಮತ್ತು ಕೌಂಟೌಂಡ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ.   | 100.01        | 52.47            | Work Started         |
| 27    | Kakkera    | ಕಕ್ಕೇರಾ ಪಟ್ಟಣದ ಹಳೇ ಗ್ರಾಮ ಪಂಚಾಯತ ಹತ್ತಿರ ವಾಣಿಜ್ಯ ಮಳಿಗೆಗಳ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ.  | 141           | 110.27           | Work Started         |
| 28    | Kakkera    | ಹೊರಗುತ್ತಿಗೆ ಆಧಾರದ ಮೇಲೆ ಕೆಲಸ ನಿರ್ವಹಿಸುತ್ತಿರುವ ಪೌರಕಾರ್ಮಿಕರು/ಲೋಡರ್ಸ್, ಡ್ರೈವರ್ಸ್, ಸಫಾಯಿ ಕರ್ಮಚಾರಿ, ಸ್ವಾಪಂಚಾರ್ಯಗಳಿಗೆ ಮನೆ ನಿರ್ಮಾಣಕ್ಕಾಗಿ ಅಗತ್ಯವಾದ ನಿವೇಶನ ಖರೀದಿಸುವ ಕಾಮಗಾರಿ.   | 29.16         | 0                | Tender to be Invited |
| 29    | Kakkera    | ಕಕ್ಕೇರಾ ಪುರಸಭೆ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಬರುವ ಪರಿಶಿಷ್ಟ ಜಾತಿಯವರಿಗೆ ಹೊಲಿಗೆ ಯಂತ್ರಗಳ ಖರೀದಿಸುವ ಕಾಮಗಾರಿ.   | 46.65         | 0                | Tender to be Invited |
| 30    | Kakkera    | ಕಕ್ಕೇರಾ ಪುರಸಭೆ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಬರುವ ಪರಿಶಿಷ್ಟ ಪಂಗಡದವರಿಗೆ ಹೊಲಿಗೆ ಯಂತ್ರಗಳ ಖರೀದಿಸುವ ಕಾಮಗಾರಿ.   | 18.9          | 0                | Tender to be Invited |
| 31    | Kakkera    | ಕಕ್ಕೇರಾ ಪುರಸಭೆ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಬರುವ ಸಾಮಾನ್ಯ ವರ್ಗದವರಿಗೆ ಹೊಲಿಗೆ ಯಂತ್ರಗಳ ಖರೀದಿಸುವ ಕಾಮಗಾರಿ.  | 24.65         | 0                | Tender to be Invited |
| 32    | Kakkera    | ಕಕ್ಕೇರಾ ಪುರಸಭೆ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಬರುವ ಅಂಗವಿಕಲ ವಸತಿರಹಿತರಿಗೆ ಮನೆ ನಿರ್ಮಾಣಕ್ಕಾಗಿ ಅಗತ್ಯವಾದ ನಿವೇಶನ ಖರೀದಿಸಲು ಸಹಾಯಧನ.  | 21.25         | 0                | Tender to be Invited |
| 33    | Kakkera    | ಕಕ್ಕೇರಾ ಪುರಸಭೆ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಬರುವ ಅಂಗವಿಕಲ ವಸತಿರಹಿತರಿಗೆ ಬಡಾವಣೆ (ರಸ್ತೆ, ಚರಂಡಿ, ವಿದ್ಯುತ್) ಅಭಿವೃದ್ಧಿಗೆ ಕಾಯ್ದಿರಿಸಿದ ಕಾಮಗಾರಿ (ವಿಕಲಚೇತನರ ಸುತ್ತಿಗೆಲೆ ಸಂಖ್ಯೆ: ನಅಸ/25/ವಿಎನ್/2018 ರ ಕ್ರ. ಸಂ 7.1.1 ರಂತೆ)               | 21.25         | 0                | Work Started         |
| 34    | Kakkera    | ಕಕ್ಕೇರಾ ಪುರಸಭೆಯಲ್ಲಿ ಪರಿಶಿಷ್ಟ ಪಂಗಡದ ಜನಾಂಗದ ಪೌರ ಕಾರ್ಮಿಕರು ಇಲ್ಲದೇ ಇರುವುದರಿಂದ ಸದರಿ ಮೊತ್ತವನ್ನು ಕಾಯ್ದಿರಿಸಲಾಗಿದೆ.   | 11.82         | 0                | Tender to be Invited |
| 35    | Kakkera    | ಕಕ್ಕೇರಾ ಪಟ್ಟಣದ ಬಾಬು ಜಗಜೀವನರಾಮ್ ಜೊತೆದಿಂದ ಹಳದವರೆಗೆ ಬಿಟಿ ರಸ್ತೆ ಮತ್ತು ಚರಂಡಿ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ  | 69.97         | 58.9121          | Work Completed       |

| Sl.No | UIB Name  | Work Name  | Estimate Cost | Expenditure Cost | Work Status          |
|-------|-----------|--|---------------|------------------|----------------------|
| 36    | Kembhavi  | ಕೆಂಭಾವಿ ಪುರಸಭೆ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಬರುವ ವಾರ್ಡ್ ನಂ 3 ರಲ್ಲಿ ಕನಕ ನಗರ ಹತ್ತಿರ ಶ್ರೀ ನೀಲಕಂಠ ಅಂಬೇಡ್ಕರ್ ಚೌಡಯ್ಯ ಸಮುದಾಯ ಭವನ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ   | 26.98         | 0                | Work Completed       |
| 37    | Kembhavi  | ಕೆಂಭಾವಿ ಪುರಸಭೆ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಬರುವ ವಾರ್ಡ್ ನಂ 20 ರಲ್ಲಿ ಬರುವ ಜನತಾ ಕಾಲೋನಿ ಶ್ರೀ ಮಹರ್ಷಿ ವಾಲ್ಮೀಕಿ ಸಮುದಾಯ ಭವನ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ  | 28.36         | 23.3             | Work Completed       |
| 38    | Kembhavi  | ಕೆಂಭಾವಿ ಪುರಸಭೆ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಬರುವ ವಾರ್ಡ್ ನಂ 8 ಝಂಟಾಕಟ್ಟಿ ಜಾಮಿಯಾ ಮಸೀದಿ ಹತ್ತಿರ ಅಶ್ವಖಾನಾ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ   | 10            | 0                | Work Completed       |
| 39    | Kembhavi  | ವಿಕಲ ಚೇತನರಿಗೆ ವೈಯಕ್ತಿಕ ಶೌಚಾಲಯಗಳ ಶೌಚಾಲಯ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ   | 5             | 0                | Under Tender Process |
| 40    | Kembhavi  | ವೈಯಕ್ತಿಕ ಶೌಚಾಲಯಗಳ ಶೌಚಾಲಯ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ   | 23.5          | 0                | Under Tender Process |
| 41    | Kembhavi  | ಖಾಯಂ ಹೊರಗುತ್ತಿಗೆ ಪೌರಕಾರ್ಮಿಕರು/ಲೋಡರ್ಸ್, ಡ್ರೈವರ್ಸ್, ಸಫಾಯಿ ಕರ್ಮಚಾರಿ, ಸ್ಟಾವ್‌ಮೆನ್‌ಗಳಿಗೆ ಮನೆ ನಿರ್ಮಾಣಕ್ಕಾಗಿ ಅಗತ್ಯವಾದ ನಿವೇಶನ ಖರೀದಿಸುವ ಸಹಾಯಧನ  | 29.16         | 0                | Under Tender Process |
| 42    | Kembhavi  | ಕೆಂಭಾವಿ ಪುರಸಭೆ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಬರುವ ಅಂಗವಿಕಲ ವಸತಿರಹಿತರಿಗೆ ಮನೆ ನಿರ್ಮಾಣಕ್ಕಾಗಿ ಅಗತ್ಯವಾದ ನಿವೇಶನ ಖರೀದಿಸಲು ಸಹಾಯಧನ   | 16.25         | 0                | Under Tender Process |
| 43    | Kembhavi  | ಕೆಂಭಾವಿ ಪುರಸಭೆ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಬರುವ ಅಂಗವಿಕಲರಿಗೆ ಅಭಿವೃದ್ಧಿಗೊಳಿಸಿದ ಕಾಮಗಾರಿ ವಿಕಲಚೇತನರ ಸುತ್ತೋಲೆ ಸಂಖ್ಯೆ ನಲಾ 25ವಿ ಎನ್ ಜಿ 2018ರಕ್ರಸಂ 7.1.1ರಂತೆ.   | 21.25         | 0                | Tender to be Invited |
| 44    | Kembhavi  | ಕೆಂಭಾವಿ ಪುರಸಭೆ ವ್ಯಾಪ್ತಿಯ ಸುರಕ್ಷಾಕರ - ಹುನಗುಂದ ರಸ್ತೆ ಅಗಲಿಕರಣ ದಿವ್ಯದರ್ ಬೀದಿ ದೀಪ ಹಾಗೂ ಪಾದಚಾರಿ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ ರೂ.264.30 ಲಕ್ಷ .ಕೆಂಭಾವಿ ಪುರಸಭೆ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಬರುವ ಆಶ್ರಯ ಕಾಲೋನಿ ವಾರ್ಡ್ ನಂ 16 ರಲ್ಲಿ ಸಾರ್ವಜನಿಕ ಶೌಚಾಲಯ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ ರೂ 15.00 ಲಕ್ಷ .ಕೆಂಭಾವಿ ಪುರಸಭೆ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಶಾದಿಮಹಲ್ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ ರೂ.25.00 ಲಕ್ಷ  | 304.3         | 253.509          | Work Completed       |
| 45    | Kembhavi  | ವೈಯಕ್ತಿಕ ಶೌಚಾಲಯಗಳ ಶೌಚಾಲಯ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ ರೂ 12.00 ಲಕ್ಷಗಳು ಮತ್ತು ಕೆಂಭಾವಿ ಪುರಸಭೆ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಬರುವ ಪರಿಶಿಷ್ಟ ಪಂಗಡದವರಿಗೆ ಹೊಲಿಗೆ ಯಂತ್ರಗಳು ಖರೀದಿಸುವ ಕಾಮಗಾರಿ.ರೂ 8.90 ಲಕ್ಷಗಳು   | 18.9          | 0                | Under Tender Process |
| 46    | Kembhavi  | ಕೆಂಭಾವಿ ಪುರಸಭೆ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಬರುವ ಸಾಮಾನ್ಯ ವರ್ಗದವರಿಗೆ ಹೊಲಿಗೆ ಯಂತ್ರಗಳ ಖರೀದಿಸುವ ಕಾಮಗಾರಿ.  | 24.65         | 0                | Under Tender Process |
| 47    | Kembhavi  | ಕೆಂಭಾವಿ ಪುರಸಭೆ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಬರುವ ಪರಿಶಿಷ್ಟ ಜಾತಿಯವರಿಗೆ ಹೊಲಿಗೆ ಯಂತ್ರಗಳು ಖರೀದಿಸುವ ಕಾಮಗಾರಿ.  | 23.15         | 0                | Under Tender Process |
| 48    | Kembhavi  | ಕೆಂಭಾವಿ ಪುರಸಭೆ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಬರುವ ಪರಸನಹಳ್ಳಿ ವಾರ್ಡ್ ನಂ 21 ರಲ್ಲಿ ಸುರಕ್ಷಾಕರ ರಸ್ತೆಯಿಂದ ನಡಕೂರ ರಸ್ತೆಯ ಮೂಲಕ ಪರಿಶಿಷ್ಟ ಜಾತಿ ಬಡಾವಣೆಗೆ ಬಿಟ್ಟ ರಸ್ತೆ ಮತ್ತು ಚರಂಡಿ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ  | 39.97         | 22.4938          | Work Completed       |
| 49    | Kembhavi  | ಕೆಂಭಾವಿ ಪುರಸಭೆ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಬರುವ ವಾರ್ಡ್ ನಂ 16 ರಲ್ಲಿ ಮುಖ್ಯರಸ್ತೆಯ ಸರಕಾರಿ ಶಾಲೆಯಿಂದ ಎ ಡಿ ಎಮ್ ಸಿ ಮಾರುಕಟ್ಟೆಯವರೆಗೆ ಸಿಪಿ ಚರಂಡಿ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ  | 30            | 6.84             | Work Started         |
| 50    | Kembhavi  | ಕೆಂಭಾವಿ ಪಟ್ಟಣದ ಹಿಲಟಾನ್ ಕಾಲೋನಿಯಲ್ಲಿ 5 ಲಕ್ಷ ಲೀಟರ್ ಸಾಮರ್ಥ್ಯದ 25 ಮೀಟರ್ ಎತ್ತರದ ಬ್ಯಾಲೆನ್ಸಿಂಗ್ ಟ್ಯಾಂಕ್ ನಿರ್ಮಾಣ ಮಾಡುವ ಕಾಮಗಾರಿ  | 236.71        | 0                | Tender to be Invited |
| 51    | Shahapura | ಶಹಾಪುರ ನಗರದ ವಾರ್ಡ್ ನಂ 28 ರಲ್ಲಿ ಅವಂಟೇಜರ ಓಣಿಯಲ್ಲಿ ನಿವೇಶನ ಸಂಖ್ಯೆ 8-64 ರಲ್ಲಿ ಮತ್ತು ವಾರ್ಡ್ ನಂ 4 ರ ಇಂದಿರಾನಗರ ಸರ್ವೆ ನಂ 26 ರ ಆಶ್ರಯ ಲೇ ಔಟ್ ಸಿ.ಎ. ಸ್ಟೇಷನ್ನಲ್ಲಿ ಅಂಗವಿಕಲರಿಗಾಗಿ ಗುಂಥಾಲಯ ಹಾಗೂ ಶರಚೇತಿ ಕೇಂದ್ರ ನಿರ್ಮಾಣ ಮಾಡುವುದು.  | 63.75         | 0                | Work Started         |
| 52    | Shahapura | ಶಹಾಪುರ ನಗರದ ದಾ   ಬಿ.ಆರ್ ಅಂಬೇಡ್ಕರ್ ಭವನ ನಿರ್ಮಾಣ. ಬಿ.ಬಿ. ಮುಖ್ಯರಸ್ತೆಯ ಸಿ.ಬಿ. ಕಮಾನದಿಂದ ದಿಗ್ಗಿ ಅಗಸಿವರೆಗೆ ರಸ್ತೆ ಅಗಲಿಕರಣಗೊಳಿಸಿ ದಾಂಬರಿಕರಣ ಮಾಡುವುದು. ದಮ್ಕುರಿ ದ್ವಾರದಿಂದ ಬುಡ್ಡೆ ವಿಹಾರ ಕಟ್ಟಡದವರೆಗೆ ಸಿ.ಸಿ.ರಸ್ತೆ ನಿರ್ಮಾಣ  | 104.92        | 0                | Work Started         |
| 53    | Shahapura | ಶಹಾಪುರ ನಗರದ ಚಾವೂಗೌಡ ನಗರಕ್ಕೆ ಹೋಗುವ ರಸ್ತೆಯ ಕಮಾನ ನಿರ್ಮಾಣ. ವಾರ್ಡ್ ನಂ 21 ರಲ್ಲಿ ರಾಖಂಗೇರಾ ಖರಿಯಾದಲ್ಲಿ ಸಮುದಾಯ ಶೌಚಾಲಯ, ದಿಗ್ಗಿ ಕಾಲೇಜ್ ಹತ್ತಿರ ಬಸ್ ಶಲ್ಕರ, ವಾರ್ಡ್ ನಂ 19 ಮತ್ತು 16 ರ ಗಂಗಾನಗರದಲ್ಲಿ ಸಮುದಾಯ ಭವನ ನಿರ್ಮಾಣ. ನಗರದ ಮುಖ್ಯರಸ್ತೆಯ ಸಿ.ಬಿ. ಕಮಾನಾ ದಿ ದಿಂದ ದಿಗ್ಗಿ ಅಗಸಿವರೆಗೆ ಮತ್ತು ಸಂಗಮೇಶ್ವರ ಶಾಲೆಯಿಂದ (ಹಾಲಾಭಾವಿ ರಸ್ತೆಯ ಹಳದ ಸೇತುವೆ ಹತ್ತಿರ) ಫಾಲ್ಕೆ ನಿವಾಸದವರಿಗೆ ಬೀದಿ ದೀಪ. (ಟ್ರಾಬಲರ್ ಫೋಲ್ಡ್ ) ಅಳವಡಿಸುವುದು. | 107.81        | 0                | Under Tender Process |

| Sl.No | UIB Name  | Work Name  | Estimate Cost | Expenditure Cost | Work Status          |
|-------|-----------|--|---------------|------------------|----------------------|
| 54    | Shahapura | ವಾರ್ಡ್ ನಂ 9 ಗ್ರಂಥಾಲಯ ವಾ.ನಂ 7 ರಲ್ಲಿ ಮಹಿಳಾ ಶೌಚಾಲಯ ವಾ.ನಂ 29 ರಲ್ಲಿ ನಗರದಲ್ಲಿ ಚರಂಡಿ ಮತ್ತು ಡಾಂಬರ್ ರಸ್ತೆ ವಾ.ನಂ.31 ರಲ್ಲಿ ಚರಂಡಿ,ವಾ.ನಂ. 3 ರಲ್ಲಿ ಡಾಂಬರ್ ರಸ್ತೆ, ವಾ.ನಂ 16 ರಲ್ಲಿ ಯದ್ಯಭೂಮಿಗೆ ಅವರಣ ಗೋಡೆ, ವಾ.ನಂ 21 ಮತ್ತು 4 ರಲ್ಲಿ ಡಾ   ಬೀಚರ್, ಅಂಬೇಡ್ಕರ್ ಸಮುದಾಯ ಭವನ ನಿರ್ಮಾಣ.   | 105           | 0                | Work Started         |
| 55    | Shahapura | ಶಹಾಪುರ ನಗರದಲ್ಲಿ ವಾಲ್ಟಿಕ್ ಭವನ ನಿರ್ಮಾಣ, ಹಳಿಸಗರ ವಾರ್ಡ್ ನಂ 29 ರಲ್ಲಿ ಖಾನಪ್ಪ ಯಕ್ಷಿಂತಿ ಸಿ.ಪಿ.ಆರ್. ಮನೆಯಿಂದ ಭೀಮಾಶಂಕರ ಯಕ್ಷಿಂತಿ ಇವರ ಮನೆಯವರೆಗೆ ಹಾಗೂ ಒಳ ರಸ್ತೆಗಳಲ್ಲಿ ಚರಂಡಿ ಮತ್ತು ಡಾಂಬರ್ ರಸ್ತೆ ನಿರ್ಮಿಸುವುದು, ಹಳಿಸಗರ ವಾರ್ಡ್ ನಂ 27 ರಲ್ಲಿ ಹೊನ್ನಕ್ಕೇರಪ್ಪಾ ಮನೆಯಿಂದ ಬೀರಪ್ಪನ ಗುಡ್ಡದವರೆಗೆ ಮುಖ್ಯ ಚರಂಡಿ ನಿರ್ಮಾಣ.  | 85.07         | 0                | Work Started         |
| 56    | Shahapura | ಪರಿಶಿಷ್ಟ ಪಂಗಡದ ಅರ್ಹಪಲಾನುಭವಿಗಳು ನಿವೇಶನ ಹೊಂದಿದ್ದಲ್ಲಿ ಹೊಸದಾಗಿ ಪಕ್ಕಾ ಮನೆ ನಿರ್ಮಾಣ ರೂ.17.01 ಲಕ್ಷ   | 17.01         | 0                | Tender to be invited |
| 57    | Shahapura | ಪರಿಶಿಷ್ಟ ಪಂಗಡದ ಅರ್ಹ ಸಣ್ಣ ಉದ್ಯಮದಾರರಿಗೆ ಸಹಾಯ ಧನ ರೂ.5.68 ಲಕ್ಷ   | 5.68          | 0                | Tender to be invited |
| 58    | Shahapura | ಇತರ ಬಡಜನರ ಕಲ್ಯಾಣಕ್ಕಾಗಿ ಜಮೀನು ಖರೀದಿಸಿ ವಿನಾಸ ರಚಿಸಿ ನಿವೇಶನಗಳನ್ನು ಹಂಚಿಕೆ ಮಾಡುವುದು ರೂ.44.37 ಲಕ್ಷ  | 44.37         | 0                | Tender to be invited |
| 59    | Shahapura | ಇತರ ಬಡಜನರ ಕಲ್ಯಾಣಕ್ಕಾಗಿ ಅರ್ಹಪಲಾನುಭವಿಗಳು ನಿವೇಶನ ಹೊಂದಿದ್ದಲ್ಲಿ ಹೊಸದಾಗಿ ಪಕ್ಕಾ ಮನೆ ನಿರ್ಮಾಣ ರೂ.22.18 ಲಕ್ಷ   | 22.18         | 0                | Tender to be invited |
| 60    | Shahapura | ಇತರ ಬಡಜನರ ಕಲ್ಯಾಣಕ್ಕಾಗಿ ಅರ್ಹ ಸಣ್ಣ ಉದ್ಯಮದಾರರಿಗೆ ಸಹಾಯ ಧನ ರೂ.7.40 ಲಕ್ಷ   | 7.4           | 0                | Tender to be invited |
| 61    | Shahapura | ಅಂಗವಿಕಲ ಕಲ್ಯಾಣಕ್ಕಾಗಿ ಜಮೀನು ಖರೀದಿಸಿ ವಿನಾಸ ರಚಿಸಿ ನಿವೇಶನಗಳನ್ನು ಹಂಚಿಕೆ ಮಾಡುವುದು ರೂ.51.00 ಲಕ್ಷ  | 51            | 0                | Tender to be invited |
| 62    | Shahapura | ಅಂಗವಿಕಲ ಕಲ್ಯಾಣಕ್ಕಾಗಿ ಪ್ರಿ ಚಕ್ರ ವಾಹನ ವಿತರಣೆ ರೂ. 12.75 ಲಕ್ಷ  | 12.75         | 0                | Tender to be invited |
| 63    | Shahapura | ಪರಿಶಿಷ್ಟ ಜಾತಿ ಖಾಯಂ ಪೌರ ಕಾರ್ಮಿಕರ ಹಾಗೂ ಸ್ವಚ್ಛತಾ ಕಾರ್ಯಕರ್ತರಿಗೆ ವಾಸಯೋಗ್ಯ ವಸತಿ ಸೌಲಭ್ಯಕ್ಕಾಗಿ ಕೈಪಿಡ್‌ಕೈಯೇತರ ಜಮೀನು ಖರೀದಿಗಾಗಿ   | 52.01         | 0                | Tender to be invited |
| 64    | Shahapura | ಖಾಯಂ ಪೌರಾಂಗ ಸುರಕ್ಷತಾ ಪರಿಕರ ಪೂರೈಕೆ ರೂ 5.00 ಲಕ್ಷ, ವೈಯಕ್ತಿಕ ಅಪಘಾತ ವಿಮೆ ವಾರ್ಡ್‌ಕೆ ಪಾವತಿ ರೂ.3.00 ಲಕ್ಷ, ವೈದ್ಯಕೀಯ ಚಿಕಿತ್ಸೆಗಾಗಿ ಸರ್ಕಾರಿ ಸ್ನಾಮ್ಯದ ಆರೋಗ್ಯ ವಿಮೆಗಾಗಿ ರೂ. 6.00 ಲಕ್ಷ, ಪದವಿ ವಿದ್ಯಾರ್ಥಿಗಳಿಗೆ ಲ್ಯಾಪಟಾಪ್ ಕಂಪ್ಯೂಟರ್ ಖರೀದಿಗೆ ಸಹಾಯಧನ ರೂ 3.00 ಲಕ್ಷ , ಪೌ.ಕಾ ಮಕ್ಕಳಿಗೆ ಪ್ಯೂರತ್ಯದ ಧನ ರೂ. 3.00 ಲಕ್ಷ, ಖಾಯಂ ಪೌರಾಂಗ ಆರೋಗ್ಯ ತಪಾಸಣೆ ರೂ. 5.00 ಲಕ್ಷ, ವಸತಿ ಸೌಲಭ್ಯಕ್ಕಾಗಿ ಸಹಾಯ ಧನ ರೂ. 6.00 ಲಕ್ಷ ಸಮವಸ್ತ್ರ ಖರೀದಿ ರೂ. 4.45 ಲಕ್ಷ. | 35.45         | 0                | Tender to be invited |
| 65    | Shahapura | ಪರಿಶಿಷ್ಟ ಜಾತಿಯ ಅರ್ಹಪಲಾನುಭವಿಗಳಿಗಾಗಿ ಜಮೀನು ಖರೀದಿಸಿ ವಿನಾಸ ರಚಿಸಿ ನಿವೇಶನಗಳನ್ನು ಹಂಚಿಕೆ ಮಾಡುವುದು ರೂ.83.96 ಲಕ್ಷ  | 83.96         | 0                | Tender to be invited |
| 66    | Shahapura | ಪರಿಶಿಷ್ಟ ಜಾತಿಯ ಅರ್ಹಪಲಾನುಭವಿಗಳು ನಿವೇಶನ ಹೊಂದಿದ್ದಲ್ಲಿ ಹೊಸದಾಗಿ ಪಕ್ಕಾ ಮನೆ ನಿರ್ಮಾಣ ರೂ.41.99 ಲಕ್ಷ   | 41.99         | 0                | Tender to be invited |
| 67    | Shahapura | ಪರಿಶಿಷ್ಟ ಜಾತಿಯ ಅರ್ಹ ಸಣ್ಣ ಉದ್ಯಮದಾರರಿಗೆ ಸಹಾಯ ಧನ ರೂ.13.99 ಲಕ್ಷ  | 13.99         | 0                | Tender to be invited |
| 68    | Shahapura | ಪರಿಶಿಷ್ಟ ಪಂಗಡದ ಅರ್ಹಪಲಾನುಭವಿಗಳಿಗಾಗಿ ಜಮೀನು ಖರೀದಿಸಿ ವಿನಾಸ ರಚಿಸಿ ನಿವೇಶನಗಳನ್ನು ಹಂಚಿಕೆ ಮಾಡುವುದು ರೂ.34.02 ಲಕ್ಷ  | 34.02         | 0                | Tender to be invited |
| 69    | Shahapura | ಶಹಾಪುರ ನಗರದ ವಿಶ್ವಜ್ಯೋತಿ ಕಾಲೇಜ್ ನಿಂದ ಜೀವಶೈಕ್ಷಣಿಕ ಕಾಲೇಜ್ ವರೆಗೆ (ಹಾಲ್ಕಿಲಾಪಿ ರಸ್ತೆ) ರಸ್ತೆ ಅಗಲೀಕರಣ ಮತ್ತು ಹಳಿಸಗರ ಗ್ರಾಂ ಪಂಚ ಮತ್ತು ಕನ್ಯಾಶೋಕೂರ ಅಗಸಿ ರಸ್ತೆಯ ರುದ್ರ ಭೂಮಿಯಿಂದ ಬೆನಕನಕಲ್ಲಿ ರಸ್ತೆಯವರೆಗೆ ರಸ್ತೆ ಡಾಂಬರಿಕರಣ ಹಾಗೂ ಸೇತುವೆ ನಿರ್ಮಾಣ. ದಿಗ್ಗಿ ಅಗಸಿಯಿಂದ ಚರಬಸವೇಶ್ವರ ದೇವಾಲಯದವರೆಗೆ ರಸ್ತೆ ಅಗಲೀಕರಣಗೊಳಿಸಿ ಡಾಂಬರಿಕರಣ ಮಾಡುವುದು.   | 118.2         | 99.46            | Work Completed       |
| 70    | Shahapura | ವಾರ್ಡ್ ನಂ 29 ರಲ್ಲಿ ಕೋರ್ಟ್ ರಸ್ತೆ, ಸಂಗಮೇಶ್ವರ ಕಮಾನ,ಅರ್ಚರ್ ವಿದ್ಯಾಲಯ,ಸ್ವಡಿಯಂ ಹತ್ತಿರ, ಮಾಡಲ್ ಡಿಗ್ರಿ ಕಾಲೇಜ್ ಹತ್ತಿರ ಹಾಗೂ ವಾ.ನಂ 8 ರಲ್ಲಿ ಡಾಂಬರ್ ರಸ್ತೆ ನಿರ್ಮಾಣ.  | 125.04        | 114.531          | Work Completed       |
| 71    | Shahapura | ಶಹಾಪುರ ನಗರದ ರಾಜ್ಯ ಹೆದ್ದಾರಿಯಿಂದ ನೀರು ಶುದ್ಧೀಕರಣ ಘಟಕದವರೆಗೆ ಡಾಂಬರ್ ರಸ್ತೆ ನಿರ್ಮಾಣ   | 125           | 111.67           | Work Completed       |


| Sl.No | UIB Name  | Work Name  | Estimate Cost | Expenditure Cost | Work Status          |
|-------|-----------|--|---------------|------------------|----------------------|
| 72    | Shahapura | ಪೂ.ನಂ.2 ರಲ್ಲಿ ಡಾಂಬರ ರಸ್ತೆ, ಪಾಸಂ 20 ರಲ್ಲಿ ಚರಂಡಿ ಮತ್ತು ಡಾಂಬರ ರಸ್ತೆ, ಪಾ.ನಂ 30,9,13,31 ಮತ್ತು 26 ರಲ್ಲಿ ಚರಂಡಿ ಮತ್ತು ಡಾಂಬರ ರಸ್ತೆ ನಿರ್ಮಾಣ.   | 110.93        | 94.57            | Work Completed       |
| 73    | Shahapura | ಶಹಾಪುರ ನಗರದ ಮಹಾರಾಜ ಸ್ಕ್ವೇಟ್ ಹೌಸಿನಿಂದ ಕನ್ಯಾಕೂಳುರು ಅಗಸಿವರೆಗೆ, ಟ್ರೇಂಡ್ ಶಾಪಿಂಗ್ ಮಾಲ್ ನಿಂದ ಕೆ.ಇ.ವಿ ಹತ್ತಿರ ವಿರುಪ ಸೇತುವೆವರೆಗೆ ರಸ್ತೆ ಅಗಲಿಕರಣ ಹಾಗೂ ಒಸವೇಶ್ವರ ಮತ್ತು ಚರಬವೇಶ್ವರ ಕಮಾನು ವರೆಗೆ ಡಿವೈಡರ್ ಮತ್ತು ವಿಡ್ಯುಟ್ ದೀಪ ಅಳವಡಿಸುವುದು  | 350           | 257.66           | Work Completed       |
| 74    | Shahapura | ಶಹಾಪುರ ನಗರದ ಸರ್ವೆ ನಂ 85 ಮತ್ತು 87 ಕ್ಕೆ ಹೊಂದಿಕೊಂಡಿರುವ ಸಾಲಾಕ್ಕೆ ರಾಜಾ ಕಾಲುವೆ ನಿರ್ಮಾಣ. ಸಂಗಮೇಶ್ವರ ಶಾಲೆಯಿಂದ (ಹಾಲಭಾವಿ ರಸ್ತೆಯ ಹಳ್ಳದ ಸೇತುವೆ ಹತ್ತಿರ) ಫಾಲ್ಟ್ ನಿವಾಸದ ವರೆಗೆ ಮಳೆ ನೀರು ಚರಂಡಿ, ಬಿ.ಬಿ. ರಸ್ತೆಯಿಂದ ಸುನಿಕಾ ವಿಲ್ಡ್ ಮನೆಯವರೆಗೆ ಮತ್ತು ಬಿ.ಬಿ. ರಸ್ತೆಯಿಂದ ಸಾಲಾರ್ ಸಾಬ್ ಮನೆಯವರೆಗೆ ಚರಂಡಿ ನಿರ್ಮಾಣ. | 200           | 194.0142         | Work Completed       |
| 75    | Shahapura | ಕರ್ನಾಟಕ ನಗರ ನೀರು ಸರಬರಾಜು ಮತ್ತು ಒಳಚರಂಡಿ ಮಂಡಳಿಯಿಂದ ಕೈಗೊಳ್ಳಲಾಗಿರುವ ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ವಂತಿಕೆ ಹಣ.  | 255           | 0                | Tender to be Invited |
| 76    | Shahapura | ಶಹಾಪುರ ನಗರದ ಕುಡಿಯುವ ನೀರು ಸರಬರಾಜು ಯೋಜನೆಯ ಸರ್ವೆ ಡಿಸೈನ್ ಮತ್ತು ಡಿ.ಪಿ.ಆರ್. ತಯಾರಿಸುವ ಕಾಮಗಾರಿಗಾಗಿ (ರೂ. 11.00 ಲಕ್ಷ) ಶಹಾಪುರ ನಗರದ ಪೂರ್ವ 7 ರ ರಾಖಂಗೇರಾದಲ್ಲಿ ನಿರ್ಮಿಸಲಾಗಿರುವ 10.00 ಲಕ್ಷ ಲೀಟರ್ ಸಾಮರ್ಥ್ಯದ ಮಲ್ಟಿಪ್ಲಿಡ್ ಜಲಸಂಗ್ರಹಣಗಾರದಿಂದ ಸರಬರಾಜು ಕೊಳವೆ ಅಳವಡಿಸುವುದು ಹಾಗೂ ನಳ ಸಂಪರ್ಕ ಒದಗಿಸುವ ಕಾಮಗಾರಿ.   | 217.02        | 0                | Tender to be Invited |
| 77    | Shahapura | ಶಹಾಪುರ ನಗರದ ಹಾಲಿ ಇರುವ ಜಲಶುದ್ಧೀಕರಣ ಘಟಕಕ್ಕೆ ಚೆನ್ನಾ ಲಿಂಕ್ ಫೆನ್ಸಿಂಗ್ ಅಳವಡಿಸುವುದು ಹಾಗೂ ಹಾಲಿ ಇರುವ 4.54 ಎಂ.ಎಲ್.ಡಿ. ಯ ಜಲಶುದ್ಧೀಕರಣ ಘಟಕವನ್ನು ನವೀಕರಿಸುವ ಕಾಮಗಾರಿ.  | 125           | 0                | Tender to be Invited |
| 78    | Shorapura | ನಗರಸಭೆ ಸುರಕ್ಷತೆ ಕಟ್ಟಡ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ ರಂಗಂಪೇಟೆ ತರಕಾರಿ ಮಾರುಕಟ್ಟೆ ನವೀಕರಣ ಕಾಮಗಾರಿ   | 350           | 0                | Tender to be Invited |
| 79    | Shorapura | ಪಾಲಿಗ್ರೆಫಿಕ್ ಭವನ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ ಮತ್ತು ಮೇಧಾಗಲ್ಲಿ ಮಲ್ಟಿಪ್ಲಿಡ್ ದೇವಸ್ಥಾನ ಭವನ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ  | 85.07         | 0                | Work Started         |
| 80    | Shorapura | ಕುಂಬಾರವೇರದ ಕನಕ ಭವನ ಹಾಗೂ ಸ್ವಕುಳ ಸಾಳೆ ಭವನ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ  | 110.92        | 74.1664          | Work Started         |
| 81    | Shorapura | ಹೊಲಿಗೆ ಯಂತ್ರ ಖರೀದಿಗಾಗಿ ಸಹಾಯಧನ ನೀಡುವುದು.  | 70            | 0                | Tender to be Invited |
| 82    | Shorapura | ಪೈಯೂಕ್ಟಿಕ್ ಜಮೀನು ಖರೀದಿಗಾಗಿ ಸಹಾಯಧನ ನೀಡುವುದು   | 63.75         | 0                | Tender to be Invited |
| 83    | Shorapura | ಜಮೀನು ಅಭಿವೃದ್ಧಿ ಗೊಳಿಸುವ ಕಾಮಗಾರಿ  | 63.75         | 0                | Tender to be Invited |
| 84    | Shorapura | ಕರ್ನಾಟಕ ನಗರ ನೀರು ಸರಬರಾಜು ಮತ್ತು ಒಳಚರಂಡಿ ಮಂಡಳಿಯಿಂದ ಕೈಗೊಳ್ಳಲಾಗಿರುವ ನಗರ ಸ್ಥಳೀಯ ವಂತಿಕೆ  | 382.5         | 0                | Work Completed       |
| 85    | Shorapura | ಹೆಟ್ಟಿನ ಗಿರಣಿ ಯಂತ್ರ ಖರೀದಿಗಾಗಿ ಸಹಾಯಧನ ನೀಡುವುದು.   | 69.94         | 0                | Tender to be Invited |
| 86    | Shorapura | ಪೆ.ಜಾ/ ಪೆ.ವಂ ಬಾಯಂ ಪೌರ ಕಾರ್ಮಿಕರ ಹಾಗೂ ಸ್ವಯಂಸಹಾಯಕರಾಗಿದ್ದ ಪಾಸ ಯೋಗ್ಯ ವಸತಿ ಸೌಲಭ್ಯಕ್ಕಾಗಿ ಕೃಷಿ/ ಕೃಷಿಯೇತರ ಜಮೀನು ಖರೀದಿಗಾಗಿ ಕಾಯ್ದಿರಿಸಿದ ಮೊತ್ತ (ಶೇ 24.10% ಎಸ್.ಎಫ್.ಎ (ಶೇ 17.15) ಪೌರ ಕಾರ್ಮಿಕರ ಕಲ್ಯಾಣ ಕಾರ್ಯಕ್ರಮಗಳಿಗೆ)   | 87.46         | 0                | Tender to be Invited |
| 87    | Shorapura | ಸುರಕ್ಷತೆ ನಗರಸಭೆಯಲ್ಲಿ ಪರಿಶೀಲನೆ ಪಂಗಡ ಜನಾಂಗದ ಪೌರ ಕಾರ್ಮಿಕರು ಇಲ್ಲದ ಇರುವುದರಿಂದ ಸದರಿ ಮೊತ್ತವನ್ನು ಕಾಯ್ದಿರಿಸಲಾಗಿದೆ. (ಶೇ 24.10% ಟಿ.ಎಸ್.ಎ (ಶೇ 16.95) ಪೌರ ಕಾರ್ಮಿಕರ ಕಲ್ಯಾಣ ಕಾರ್ಯಕ್ರಮಗಳಿಗೆ)   | 35.45         | 0                | Tender to be Invited |
| 88    | Shorapura | ಹೊಲಿಗೆ ಯಂತ್ರ ಖರೀದಿಗಾಗಿ ಸಹಾಯಧನ ನೀಡುವುದು   | 26.71         | 0                | Tender to be Invited |
| 89    | Shorapura | ಹೆಟ್ಟಿನ ಗಿರಣಿ ಯಂತ್ರ ಖರೀದಿಗಾಗಿ ಸಹಾಯಧನ ನೀಡುವುದು  | 30            | 0                | Tender to be Invited |



| Sl.No | UIB Name  | Work Name  | Estimate Cost | Expenditure Cost | Work Status          |
|-------|-----------|--|---------------|------------------|----------------------|
| 90    | Shorapura | ಹೊಲಿಗೆ ಯಂತ್ರ ಖರೀದಿಗಾಗಿ ಸಹಾಯಧನ ನೀಡುವುದು   | 35            | 0                | Tender to be Invited |
| 91    | Shorapura | ಹಿಟ್ಟಿನ ಗಿರಣಿ ಯಂತ್ರ ಖರೀದಿಗಾಗಿ ಸಹಾಯಧನ ನೀಡುವುದು  | 38.95         | 0                | Tender to be Invited |
| 92    | Shorapura | ಸುರಪುರ ನಗರದ ಉದ್ಯಾನವನ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ   | 90            | 87.7881          | Work Completed       |
| 93    | Shorapura | ವಾ ನಂ 31 ವಾರ್ಡ್ ನಂ 30 ರಲ್ಲಿ 28 ರಲ್ಲಿ ಮತ್ತು 07 ರಲ್ಲಿ ರಸ್ತೆ ಅಭಿವೃದ್ಧಿ ಹಾಗೂ ಚರಂಡಿ ಕಾಮಗಾರಿ   | 109.91        | 46.4755          | Work Completed       |
| 94    | Shorapura | 1 ವಾರ್ಡ್ ನಂ 09 ರಲ್ಲಿ ವಾರ್ಡ್ ನಂ 16 ರಲ್ಲಿ 3 ವಾ ನಂ 17 ರಲ್ಲಿ 4 ಮಾರುಕಟ್ಟೆಯಿಂದ ಶ್ರೀ ವೇಣುಗೋಪಾಲಸ್ವಾಮಿ ದೇವಸ್ಥಾನದ ವರೆಗೆ ರಸ್ತೆ ಅಭಿವೃದ್ಧಿ ಹಾಗೂ ಚರಂಡಿ ಕಾಮಗಾರಿ.  | 100           | 39.3424          | Work Started         |
| 95    | Shorapura | 1 ವಾ ನಂ 10 ರಲ್ಲಿ ಮತ್ತು 2 ವಾ ನಂ 21 ರಲ್ಲಿ ರಸ್ತೆ ಅಭಿವೃದ್ಧಿ ಹಾಗೂ ಚರಂಡಿ ಕಾಮಗಾರಿ   | 100           | 74.3448          | Work Completed       |
| 96    | Shorapura | 1 ವಾ ನಂ 03 ರಲ್ಲಿ 2 ವಾ ನಂ 01 ರಲ್ಲಿ 3 ವಾ ನಂ 19 ರಲ್ಲಿ ಮತ್ತು 4 ವಾ ನಂ 29 ರಲ್ಲಿ ರಸ್ತೆ ಅಭಿವೃದ್ಧಿ ಹಾಗೂ ಚರಂಡಿ ಕಾಮಗಾರಿ   | 100           | 88.0424          | Work Completed       |
| 97    | Shorapura | 1 ವಾ ನಂ 06 ರಲ್ಲಿ 2 ವಾ ನಂ 04 ರಲ್ಲಿ 3 ಫಾರಸ್ಸ್ ಆಫೀಸ್ ನಿಂದ ತಾ.ಪಂ ವರೆಗೆ 4 ವಾ ನಂ 09 ರಲ್ಲಿ ಮತ್ತು 5 ವಾ ನಂ 05 ರಲ್ಲಿ ರಸ್ತೆ ಅಭಿವೃದ್ಧಿ ಮತ್ತು ಚರಂಡಿ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ.  | 150.59        | 107.55           | Work Started         |
| 98    | Shorapura | ವಾ ನಂ 14 ರಲ್ಲಿ ವಾ ನಂ 15 ರಲ್ಲಿ ಮತ್ತು ವಾ ನಂ 18 ರಲ್ಲಿ ರಸ್ತೆ ಅಭಿವೃದ್ಧಿ ಮತ್ತು ಚರಂಡಿ ಕಾಮಗಾರಿ   | 100           | 69.0037          | Work Completed       |
| 99    | Shorapura | 1 ವಾ ನಂ 11 ಕೊಡಕಲ್ ಸೇರ ಅಂಗಡಿಯಿಂದ ಶ್ರೀ ವೇಣುಗೋಪಾಲ ಸ್ವಾಮಿದೇವಸ್ಥಾನದ ವರೆಗೆ 2 ವಾರ್ಡ್ ನಂ 17 ಬೈರಿ ಬಾವಿಯಿಂದ ವೇಣುಗೋಪಾಲ ಸ್ವಾಮಿದೇವಸ್ಥಾನದ ವರೆಗೆ 3 ವಾರ್ಡ್ ನಂ 09ರ ಕಬಾಡಗೇರಾ ಮೀನಗಾರ ಓಣಿಯಿಂದ ಕಡಪ್ಪ ಮರದಿಂದ ಗಾಂಧಿ ಸರಕಲ್ ವರೆಗೆ ಚರಂಡಿ ಕಾಮಗಾರಿ | 100           | 39.3424          | Work Started         |
| 100   | Shorapura | 1 ವಾ ನಂ 1 ರ ಗ್ಯಾಸ ಖಜನೆಯಿಂದ ಕುಂಬಾರವೇಟೆ ಅಗಸಿಯ ವರೆಗೆ ಎರಡು ಬದಿ 2 ವಾರ್ಡ್ ನಂ 04ರ ಬಸವರಾಜ ವಕೀಲ ಮನೆಯಿಂದ ಪಾಲ್ಕಿಕ್ಕಿ ಮತ್ತೆ ಹಳೆಯ ಬಸ್ಸಾಂಡ ವರೆಗೆ ಚರಂಡಿ ಕಾಮಗಾರಿ 3 ವಾರ್ಡ್ ನಂ 28ರ ಗುಮ್ಮ ಮನೆಯ ಹತ್ತಿರ ರಾಜ ಕಾಲುವೆ ಚರಂಡಿ ಕಾಮಗಾರಿ            | 100           | 39.3424          | Work Started         |
| 101   | Shorapura | 1 ವಾ ನಂ 31 30ರ ಅಂಬೇಡ್ಕರ ಶಾಲೆ ಹಿಂದುಗಡೆಯಿಂದ ಮುಖ್ಯ ರಸ್ತೆವರೆಗೆ ಹಾಗೂ ಚಾಚಾ ಹೋಟೆಲಿನಿಂದ ಹಳ್ಳದವರೆಗೆ 2 ವಾ ನಂ 14ರ ಪಂಕಜಾಪುರದ ಬಸವಣ್ಣ ದೇವಸ್ಥಾನದಿಂದ ಚಟ್ಟಿ ಹೊಲದ ಬಗಲಿನವರೆಗೆ ರಾಜ ಕಾಲುವೆ ಚರಂಡಿ ಕಾಮಗಾರಿ 3 ವಾ ನಂ 06ರಲ್ಲಿ ಚರಂಡಿ ಕಾಮಗಾರಿ      | 150           | 103.6263         | Work Started         |
| 102   | Yadgir    | ನಗರಸಭೆ ಕಾರ್ಯಾಲಯದ ನೂತನ ಕಟ್ಟಡ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ  | 500           | 500              | Work Completed       |
| 103   | Yadgir    | ನಗರಸಭೆ ಕಾರ್ಯಾಲಯದಲ್ಲಿ ಕಾರ್ಯನಿರ್ವಹಿಸುತ್ತಿರುವ ಪೌರ ಕಾರ್ಮಿಕರ ಸಲುವಾಗಿ 03 ಎಕರೆ ಜಮೀನು ಖರೀದಿಸಿ ವಿನ್ಯಾಸ ರಚಿಸಿ ನಿರ್ಮಾಣ ಹಂಚಿಕೆ ಮಾಡಲು ಮೀಸಲಿಟ್ಟ ಅನುದಾನ   | 75            | 0                | Tender to be Invited |
| 104   | Yadgir    | ಹಿಂದುಳಿದ ವರ್ಗ/ ಅಲ್ಪಸಂಖ್ಯಾತರು ಅರ್ಹ ಫಲಾನುಭವಿಗಳಿಗೆ ನಿರ್ಮಾಣ ಖರೀದಿಸಿ ವಿನ್ಯಾಸ ರಚಿಸಿ ನಿರ್ಮಾಣಗಳನ್ನು ಹಂಚಿಕೆ ಮಾಡುವುದು (03 ಎಕರೆ)  | 68.6          | 0                | Tender to be Invited |
| 105   | Yadgir    | ಹಿಂದುಳಿದ ವರ್ಗ/ ಅಲ್ಪಸಂಖ್ಯಾತರು ಅರ್ಹ ಅಂಗವಿಕಲರ ಫಲಾನುಭವಿಗಳಿಗೆ ತ್ರಿಚಕ್ರ ವಾಹನ ವಿತರಿಸುವುದು   | 20            | 0                | Tender to be Invited |
| 106   | Yadgir    | ಹಿಂದುಳಿದ ವರ್ಗ/ ಅಲ್ಪಸಂಖ್ಯಾತರು ಪಿ.ಯು.ಸಿ ಅಥವಾ ಪದವಿ ಉನ್ನತ ವ್ಯಾಸಂಗ ಮಾಡುತ್ತಿರುವ ವಿದ್ಯಾರ್ಥಿ/ವಿದ್ಯಾರ್ಥಿನಿಯರಿಗೆ ಲಾಪ್ ಟಾಪ್ ವಿತರಿಸುವುದು   | 10            | 0                | Tender to be Invited |
| 107   | Yadgir    | ಯಾದಗಿರಿ ನಗರದ ವಾರ್ಡ್ ನಂ 01 ರಿಂದ 31 ರಲ್ಲಿ ಬರುವ ವಿಕಲಚೇತನ ಅಂಗವಿಕಲರಿಗೆ ತ್ರಿಚಕ್ರ ವಾಹನಗಳನ್ನು ವಿತರಿಸುವುದು.   | 25            | 0                | Tender to be Invited |

| Sl.No | UIB Name | Work Name  | Estimate Cost | Expenditure Cost | Work Status          |
|-------|----------|--|---------------|------------------|----------------------|
| 108   | Yadgir   | ಯಾದಗಿರಿ ನಗರದ ವಾರ್ಡ್ ನಂಬರ್ 01 ರಿಂದ 31 ರಲ್ಲಿ ಬರುವ ವಿಕಲಚೇತನ ಅಂಗವಿಕಲರ ಅರ್ಹ ಫಲಾನುಭವಿಗಳಿಗೆ ನಿವೇಶನ ಖರೀದಿಸಿ ವಿನ್ಯಾಸ ರಚಿಸಿ ನಿವೇಶನಗಳನ್ನು ಹಂಚಿಕೆ ಮಾಡುವುದು.  | 60            | 0                | Tender to be Invited |
| 109   | Yadgir   | ಪೌರ ಕಾರ್ಮಿಕರಿಗೆ ನಿವೇಶನ ಹೊಂದಿದ್ದು ಮನೆ ಇಲ್ಲದೆ ಇರುವ ಪೌರ ಕಾರ್ಮಿಕರಿಗೆ ಮನೆ ಕಟ್ಟಲು ರೂ. 3.50 ಲಕ್ಷಗಳಂತೆ ಒಟ್ಟು 08 ಜನ ಪೌರ ಕಾರ್ಮಿಕರಿಗೆ ಮನೆಯನ್ನು ಕಟ್ಟಿಕೊಳ್ಳುವುದು.   | 28            | 0                | Tender to be Invited |
| 110   | Yadgir   | ಪೌರ ಕಾರ್ಮಿಕರ ಮಕ್ಕಳ ಪಿ.ಯು.ಸಿ ಅಥವಾ ಪದವಿ ಉನ್ನತ ವ್ಯಾಸಂಗ ಮಾಡುತ್ತಿರುವ ವಿದ್ಯಾರ್ಥಿ/ವಿದ್ಯಾರ್ಥಿನಿಯರಿಗೆ ಲ್ಯಾಪ್ ಟಾಪ್ ವಿತರಿಸುವುದು. (ಪ್ರತಿ ವಿದ್ಯಾರ್ಥಿಗೆ ರೂ. 50000/- ರಂತೆ)  | 12            | 0                | Tender to be Invited |
| 111   | Yadgir   | ಪೌರ ಕಾರ್ಮಿಕರ ಮಕ್ಕಳ ವಿಕಲಚೇತನ ಹೊಂದಿರುವ ಪ್ರೀತ್ಯ ವಾಹನ ವಿತರಿಸುವುದು  | 1.62          | 0                | Tender to be Invited |
| 112   | Yadgir   | ಪರಿಶಿಷ್ಟ ಜಾತಿಯ ಅರ್ಹ ಫಲಾನುಭವಿಗಳಿಗೆ ನಿವೇಶನ ಖರೀದಿಸಿ ವಿನ್ಯಾಸ ರಚಿಸಿ ನಿವೇಶನಗಳನ್ನು ಹಂಚಿಕೆ ಮಾಡುವುದು (05 ಎಕರೆ)  | 126.61        | 0                | Tender to be Invited |
| 113   | Yadgir   | ಪರಿಶಿಷ್ಟ ಜಾತಿಯ ಅಂಗವಿಕಲರಿಗೆ ಪ್ರೀತ್ಯ ವಾಹನಗಳ ನೀಡುವುದು   | 49.98         | 0                | Tender to be Invited |
| 114   | Yadgir   | ಪರಿಶಿಷ್ಟ ಜಾತಿಯ ಪಿ.ಯು.ಸಿ ಅಥವಾ ಪದವಿ ಉನ್ನತ ವ್ಯಾಸಂಗ ಮಾಡುತ್ತಿರುವ ವಿದ್ಯಾರ್ಥಿ/ವಿದ್ಯಾರ್ಥಿನಿಯರಿಗೆ ಲ್ಯಾಪ್ ಟಾಪ್ ವಿತರಿಸುವುದು. (20 ವಿದ್ಯಾರ್ಥಿ/ವಿದ್ಯಾರ್ಥಿನಿಯರಿಗೆ ರೂ. 50000/- ರಂತೆ)   | 10            | 0                | Tender to be Invited |
| 115   | Yadgir   | ಯಾದಗಿರಿ ನಗರಸಭೆಯಲ್ಲಿ ಪರಿಶಿಷ್ಟ ಪಂಗಡ ಜನಾಂಗದ ಪೌರಕಾರ್ಮಿಕರು ಇಲ್ಲದೆ ಇರುವುದರಿಂದ ಸದರಿ ಮೊತ್ತವನ್ನು ಕಾಯ್ದಿರಿಸಲಾಗಿದೆ.   | 47.26         | 0                | Tender to be Invited |
| 116   | Yadgir   | ಪರಿಶಿಷ್ಟ ಪಂಗಡದ ಅರ್ಹ ಫಲಾನುಭವಿಗಳಿಗೆ ನಿವೇಶನ ಖರೀದಿಸಿ ವಿನ್ಯಾಸ ರಚಿಸಿ ನಿವೇಶನಗಳನ್ನು ಹಂಚಿಕೆ ಮಾಡುವುದು (03 ಎಕರೆ)  | 75.62         | 0                | Tender to be Invited |
| 117   | Yadgir   | ಯಾದಗಿರಿ ನಗರದ ವಾರ್ಡ್ ನಂ 25ರ ದೇವಿಂದ್ರಪ್ಪ ಐನಾವುರ ಮನೆಯಿಂದ ಅಂಗನವಾಡಿ ಶಾಲೆಯ ಪರಗಿ ಬಿ.ಟಿ.ರಸ್ತೆ ವಾರ್ಡ್ ನಂ.31 ರ ಬಾಲವ್ಯ ಕಟ್ಟಡವು ಮನೆಯಿಂದ ವೆಂಕಟೇಶ ಜಗಲಿ ಮನೆಯವರಿಗೆ ಸಿ.ಸಿ.ಚರಂಡಿ, ರಸ್ತೆ ಅಭಿವೃದ್ಧಿ ಕಾಂತಿಬಾಯಿ ಮನೆಯಿಂದ ಹನುಮಾನ ದೇವಸ್ಥಾನದ ಗಾಡ್‌ನವರಿಗೆ ಬಿ.ಟಿ.ರಸ್ತೆ ಚರಂಡಿ ವಾರ್ಡ್ ನಂ.26 ರಲ್ಲಿ ಬರುವ ರಾಮು ರಾಠೋಡ್ ಮನೆಯಿಂದ ಬಲಕಲ್ ಡಾಕ್ಟರ್, ಅರ್ಜುನ ರಾಠೋಡ್ ಮನೆಯಿಂದ ತಿಪ್ಪೆಸಿಂಗ್ ನ್ಯಾಯವಾದಿಗಳ ಮನೆಯವರಿಗೆ ರಸ್ತೆ, ಚರಂಡಿ ನಿರ್ಮಾಣ               | 104.89        | 0                | Under Tender Process |
| 118   | Yadgir   | ವಾ.ನಂ.07 ರ ಅರಣ್ಯ ಕಟ್ಟಿ ಮನೆಯಿಂದ ಚಂದ್ರಭಾಗ್ಯ ಕಲ್ಯಾಣ ಮಂಟಪವರಿಗೆ ರಸ್ತೆ, ಚರಂಡಿ, ವಾ.ನಂ. 15ರಲ್ಲಿ ಎಲ್ಲಾ ಸ್ಕೀಟ್ ಸ್ಪೆಷಲ್ ನಿರ್ಮಾಣ, ವಾ.ನಂ.25ರ (ದಿಸಿಎಂ ಬಾರ್) ಪಕ್ಕದಿಂದ ಆರ್.ವಿ ಶಾಲೆವರೆಗೆ) ವೈಜನಾಥ ಪಾಟೀಲ್ ಪೋಲಿಸ್ ಮನೆವರಿಗೆ ಮುಂದುವರೆದು ಚಂದ್ರಶೇಖರ ಬಾಲಬಾಡ್ ಮನೆವರಿಗೆ ರಸ್ತೆ ಹಾಗೂ ವಾ.ನಂ.31 ರಲ್ಲಿ ಬಿ.ಎಸ್.ಎನ್.ಎಲ್ ವೆಂಕಟೇಶ ಮನೆಯಿಂದ ಭೀಮರಾವ ಕುಲ್ಕರ್ಣಿ ಮನೆವರಿಗೆ ಸಿ.ಸಿ.ಚರಂಡಿ ಮತ್ತು ರಸ್ತೆ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ                              | 195           | 0                | Under Tender Process |
| 119   | Yadgir   | ವಾರ್ಡ್ ನಂ.31 ರಲ್ಲಿ ರಾಜು ಮುಖಾಲಿಕ ಮನೆಯಿಂದ ರಮೇಶ ಹಡಪಡ್ ಮನೆಯವರಿಗೆ ರಸ್ತೆ ಅಭಿವೃದ್ಧಿ ಮತ್ತು ಚರಂಡಿ ನಿರ್ಮಾಣ (150 ಫೀಟ್), ವಾರ್ಡ್ ನಂ.09 ರಲ್ಲಿ ಬರುವ ಶಂಕುಪ್ಪ ಕಾಡ್ಲೂರ್ ಮನೆಯಿಂದ ಉರ್ದು ಶಾಲೆಯವರಿಗೆ ರಸ್ತೆ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ ವಾರ್ಡ್ ನಂ.09 ರಲ್ಲಿ ಬರುವ ಮಹಾದೇವಮ್ಮ ಬಾವುರ ಮನೆಯಿಂದ ಪುಟ್ಟಿ ಮಲ್ಲಪ್ಪ ಶಿಕ್ಷಕರ ಮನೆಯವರಿಗೆ ರಸ್ತೆ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ ಗಂಜ್ ಮುಖ್ಯ ರಸ್ತೆಯಿಂದ ಮರಪ್ಪ ಭಜಂತ್ರಿ ಮನೆಯವರಿಗೆ ಬಿ.ಟಿ.ರಸ್ತೆ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ               | 201.5         | 0                | Under Tender Process |
| 120   | Yadgir   | ವಾ.ನಂ.31 ರ ಜವರ್ಗಿ ಮನೆ - ಭೀಮರಾವ ಚಂಡ್ಲಿಕೆ ಮನೆ ರಸ್ತೆ, ವಾ.ನಂ.25 ರ ಬಾಲಾಜಿ ಗುಡಿ ರಸ್ತೆ (ಕರಪೆ ಕಛೇರಿ ಪಕ್ಕ) ನಾಸಿ ಮನೆ ರಸ್ತೆ, ಚರಂಡಿ, ವಾ.ನಂ.07 ರಲ್ಲಿ ಪೀರ ದರ್ಗಾ- ಬಾಡದ ಮನೆ ರಸ್ತೆ, ವಾ.ನಂ.06 ರ ಮೈಲಾವುರ ಬೇಗ್ ಮಲ್ಲೇಶಪ್ಪ ಮ್ಯಾದರ್ ಮನೆ ವಾಯಿ ರಾಜಹನುಮಾನ ದೇವಸ್ಥಾನ ರಸ್ತೆ, ವಾ.ನಂ. 08 ರ ಹವ್ಯಕ ಮನೆ ರಾಜಿ ಹನುಮಾನ ದೇವಸ್ಥಾನ ರಾಜಕಾಲುವೆ, ವಾ.ನಂ. 19 ರ ಕುರುಕುಂದಿ ಗೌಡ ರಸ್ತೆ, ವಾ.ನಂ.31 ರ ಪೋಲಿಸ್ ವೆಂಕಟೇಶ ಮನೆಯಿಂದ ಇನ್ನಿತರ ರಸ್ತೆ, ಚರಂಡಿ ನಿರ್ಮಾಣ. | 257.6         | 0                | Under Tender Process |
| 121   | Yadgir   | ವಿಬಿಆರ್ ಆಸ್ಪತ್ರೆಯಿಂದ ದುರ್ಗಮ್ಮ ದೇವಸ್ಥಾನ ಚರಂಡಿ, ವಾ.ನಂ.10 ರ ಕೋಲಿವಾಡ್ ಶಾಲೆ ಗಂಜಿ ರಸ್ತೆ ಚರಂಡಿ, ವಾ.ನಂ.18 ರ ಡೆಂಟಲ್ ಆಸ್ಪತ್ರೆ ಬಾಲಾಜಿ ಕೆ.ಮ. ಮಧ್ಯದಲ್ಲಿ ಕಲ್ಕಟಿ, ವಾ.ನಂ. 17 . 18 ರ ಅಂಬೇಡ್ಕರ್ ವೃತ್ತ ಮರಪ್ಪ ಈಟಿ ಮನೆವರಿಗೆ ರಸ್ತೆ, ಚರಂಡಿ ನಗರಸಭೆ 01ನೇ ಹತ್ತಿರ ಭವಾನಿ ಮಂದಿರ ಮಂಜುನಾಥ ಮಂಜುಳಕರ್ ಮನೆ ರಸ್ತೆ, ಚರಂಡಿ, ಮರಪ್ಪ ಈಟಿ ಮನೆ ಮಲ್ಲಿಕಾರ್ಜುನರ ಮನೆ ಚರಂಡಿ, ರಮೇಶ ಟೋಕಾವುರ ಮನೆ ಗೌತಮರ ಮನೆ ರಸ್ತೆ ಅಭಿವೃದ್ಧಿ, ಚರಂಡಿ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ.        | 175           | 0                | Under Tender Process |
| 122   | Yadgir   | ಯಾದಗಿರಿ ನಗರದ ವಾರ್ಡ್ ನಂ 02 ರಲ್ಲಿ ಬರುವ ಗಂಗಾ ನಗರ ಮತ್ತು ಹನುಮಾನ ದೇವಸ್ಥಾನ ಹಿಂಭಾಗದಲ್ಲಿ ಸಿ.ಸಿ.ರಸ್ತೆ ಮತ್ತು ಚರಂಡಿ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ  | 113.42        | 0                | Under Tender Process |
| 123   | Yadgir   | ನಗರದ ವಾ.ನಂ. 01 ರ 1) ಹನುಮಾನ ಮಂದಿರ ಹಿಂಭಾಗದಿಂದ ಹಳದಿ ವರೆಗೆ ಚರಂಡಿ 2)ಮಹಾದೇವಪ್ಪ ಸಾಯಿಕಾರ ಹತ್ತಿಕುಡೆ ಅಂಗಡಿಯಿಂದ ಅಶಪ್ಪ ಮನೆವರಿಗೆ ರಸ್ತೆ 3) ಗೋಲ್ಡನ್ ಕಾರ್ಖಾನೆಯಿಂದ ಅಕ್ಕರ ಬಾನ ಮನೆಯವರಿಗೆ ಸಿ.ಸಿ.ಚರಂಡಿ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ ಹಾಗೂ ವಾ.ನಂ. 04,08,14 ರಲ್ಲಿ ರಸ್ತೆ, ಚರಂಡಿ ಕಾಮಗಾರಿ. ವಾ.ನಂ. 31 ರ ಬಿಸಿಎಮ್ ಹಾಸ್ಟಲ್ ನಿಂದ ಮಹಬೂಬ್ ಮನೆವರಿಗೆ ಮುನಿಕಾ ಗ್ಯಾರೇಜ್ ದಿಂದ ಮಾರತಂಡಪ್ಪ ಮನೆವರಿಗೆ ರಸ್ತೆ, ಚರಂಡಿ ಕಾಮಗಾರಿ (ಶೇ 7.25)                             | 147.9         | 0                | Under Tender Process |

| Sl.No | UIB Name | Work Name  | Estimate Cost | Expenditure Cost | Work Status          |
|-------|----------|--|---------------|------------------|----------------------|
| 124   | Yadgir   | ನಗರದ ವಾರ್ಡ್ ನಂ. 30 ರಲ್ಲಿ ಬರುವ ಕುಷ್ಠರೋಗ ಕಾಲೋನಿಗೆ ಸಂಪರ್ಕ ರಸ್ತೆ ಅಭಿವೃದ್ಧಿ, ರಸ್ತೆ ಮತ್ತು ಚರಂಡಿ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ (ಚೀ 5)   | 85            | 0                | Under Tender Process |
| 125   | Yadgir   | ಯಾದಗಿರಿ ನಗರದ ಆರ್.ಟಿ.ಓ. ಕಛೇರಿಯಿಂದ ಡಾನ ಬಾಸ್ಕೋ ಶಾಲೆಯವರೆಗೆ ವೈದಿಂಗ್ ರಸ್ತೆ ನಿರ್ಮಾಣ (150ಎನ್.ಹೆಚ್)   | 300           | 0                | Under Tender Process |
| 126   | Yadgir   | ಯಾದಗಿರಿ ನಗರದ ತುಮಕೂರ ರಸ್ತೆಯ ವೃತ್ತದಿಂದ ಮುದ್ದಾಳ ವೃತ್ತದವರೆಗೆ ವೈದಿಂಗ್ ರಸ್ತೆ ನಿರ್ಮಾಣ (150ಎನ್.ಹೆಚ್)   | 300           | 0                | Under Tender Process |
| 127   | Yadgir   | ವಾ.ನಂ.31 ರ ಮಲ್ಲಣ್ಣ ಪಿ.ಡಿ.ಓ. ಮನೆಯಿಂದ ವೆಂಕಟೇಶ್ವರ ಮನೆವರೆಗೆ ವೀರಾಂಜನಯ್ಯ ದೇವಸ್ಥಾನದಿಂದ 80ಫೀಟ್ ರಸ್ತೆ, ಚರಂಡಿ, ವಾ.ನಂ.26 ರ ಚಿತ್ತಾಪುರ ಮೇನ ರೋಡಿನಿಂದ ಅಂಬಾಭವಾನಿ ದೇವಸ್ಥಾನ ರಸ್ತೆವರೆಗೆ (ಬಾಡಿಯಾಳ ಮನೆವರೆಗೆ) ಯುಡಾ ಕಛೇರಿ ಕೂಡುರಸ್ತೆಯವರೆಗೆ ಚರಂಡಿ, ಶಾಸ್ತ್ರಿ ವೃತ್ತದಿಂದ ಲೋಕಾಯುಕ್ತ ಕಛೇರಿವರೆಗೆ ಚರಂಡಿ, ಹಾಗೂ ವಾ.ನಂ.31 ರ 80ಫೀಟ್ ರಸ್ತೆಯಿಂದ ರಾಘವೇಂದ್ರ ದೇವಸ್ಥಾನವರೆಗೆ ರಸ್ತೆ, ವಾ. ನಂ.31 ರ ಸರ್ವೆ ನಂ. 143/1ಎ ಬಡಾವಣೆಯಲ್ಲಿ ರಸ್ತೆ, ಚರಂಡಿ ನಿರ್ಮಾಣ | 215           | 0                | Under Tender Process |
| 128   | Yadgir   | ಸರ್ವೆ ನಂ.382 ರ ಮೋಹನ ನಿಯರ್ ಚನ್ನಪ್ಪ ಮನೆವರೆಗೆ ಮತ್ತು ದಿಬಿಪಿ ಆಫೀಸ್ ವರೆಗೆ ರಸ್ತೆ, ಚರಂಡಿ ನಿರ್ಮಾಣ , ವಾ.ನಂ. 31ರಲ್ಲಿ ಶಾಮರಾ ರವರ ಮನೆಯಿಂದ ಲಾಡಪ್ಪ ಮನೆವರೆಗೆ ಆಶಪ್ಪ ಮನೆಯಿಂದ ಪರಮೇಶ್ವರ ಶಿಕ್ಷಕರ ಮನೆವರೆಗೆ ಗಣಪೂರ ಕಾಂಪ್ಲೆಕ್ಸ್ ನಿಂದ ಡಾ. ವ್ಯಂದಾ ಗಂಡ ರಾಮಣ್ಣಗೌಡ ರವರ ಮನೆವರೆಗೆ ರಸ್ತೆ, ಚರಂಡಿ ಕಾಮಗಾರಿ ವಾ.ನಂ.26 ರಲ್ಲಿ ಮುದ್ದಾಳ ಲೇಔಟ್‌ದಲ್ಲಿ ಸಿ.ಸಿ.ಚರಂಡಿ ಮತ್ತು ರಸ್ತೆ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ   | 195           | 0                | Under Tender Process |
| ಒಟ್ಟು |          |  | 11421.83      | 3072.97          |                      |

  
 ಮುಖ್ಯ ಅಭಿಯಂತರರು  
 ಪೌರಾಡಳಿತ ನಿರ್ದೇಶನಾಲಯ  
 ಚಿ. ಬೆಂಗಳೂರು

632509-6

**Annexure-1 (Rs in Lakhs)**

**SBM -2.0**

| Sl No. | District Name | Name of the ULB | Type | 2023-24      | 2024-25       |
|--------|---------------|-----------------|------|--------------|---------------|
| 1      | Kalaburagi    | Shahabad        | CMC  | 4.00         | 20.16         |
| 2      | Kalaburagi    | Wadi            | TMC  | 2.00         | 1.00          |
| 3      | Kalaburagi    | Chittapura      | TMC  | 2.00         | 1.11          |
| 4      | Kalaburagi    | Aland           | TMC  | 2.00         | 42.75         |
| 5      | Kalaburagi    | Sedam           | TMC  | 2.00         | 2.00          |
| 6      | Kalaburagi    | Afzalpura       | TMC  | 2.00         | 40.23         |
| 7      | Kalaburagi    | Chincholi       | TMC  | 2.00         | 38.90         |
| 8      | Kalaburagi    | Jewargi         | TMC  | 2.00         | 13.85         |
|        |               | <b>Total</b>    |      | <b>18.00</b> | <b>160.00</b> |
| 1      | Yadagiri      | Yadagiri        | CMC  | 4.00         | 383.54        |
| 2      | Yadagiri      | Shahapura       | CMC  | 4.00         | 4.00          |
| 3      | Yadagiri      | Shorapura       | CMC  | 2.00         | 2.38          |
| 4      | Yadagiri      | Gurumitkal      | TMC  | 2.00         | 2.00          |
| 5      | Yadagiri      | Kakkera         | TMC  | 2.00         | 16.94         |
| 6      | Yadagiri      | Kembhavi        | TMC  | 2.00         | 2.00          |
|        |               | <b>Total</b>    |      | <b>16.00</b> | <b>410.86</b> |



Annexure - 025

| KALBURGI |            | MRF                  |                                       |                  |                 | ISWM               |                      |                                       |                  | Legacy Waste    |                    |                      |                                       | Sanitary Landfill |                 |                    |                                       | Transfer station |                 |                    |                      | Construction & Demolition Waste       |                  |                 |                    |
|----------|------------|----------------------|---------------------------------------|------------------|-----------------|--------------------|----------------------|---------------------------------------|------------------|-----------------|--------------------|----------------------|---------------------------------------|-------------------|-----------------|--------------------|---------------------------------------|------------------|-----------------|--------------------|----------------------|---------------------------------------|------------------|-----------------|--------------------|
| S.No     | ULB        | DPR Cost (In Crores) | Total No of Works as per approved DPR | Work in Progress | Works Completed | Total Work Balance | DPR Cost (In Crores) | Total No of Works as per approved DPR | Work in Progress | Works Completed | Total Work Balance | DPR Cost (In Crores) | Total No of Works as per approved DPR | Work in Progress  | Works Completed | Total Work Balance | Total No of Works as per approved DPR | Work in Progress | Works Completed | Total Work Balance | DPR Cost (In Crores) | Total No of Works as per approved DPR | Work in Progress | Works Completed | Total Work Balance |
| 1        | Atrapur    | 0.47                 | 7                                     | 4                | 3               | 4                  | 0                    | 0                                     | 0                | 0               | 0                  | 2.7                  | 1                                     | 1                 | 0               | 1                  | 1                                     | 0                | 0               | 1                  | 0                    | -                                     | -                | -               | -                  |
| 2        | Alandi     | 0.9                  | 7                                     | 3                | 4               | 3                  | 0                    | 0                                     | 0                | 0               | 0                  | 0.84                 | 2                                     | 1                 | 1               | 1                  | 0                                     | 0                | 0               | 0                  | -                    | -                                     | -                | -               |                    |
| 3        | Chincholi  | 0.56                 | 7                                     | 2                | 5               | 2                  | 0                    | 0                                     | 0                | 0               | 0                  | 0.77                 | 2                                     | 1                 | 1               | 1                  | 0                                     | 0                | 0               | 0                  | -                    | -                                     | -                | -               |                    |
| 4        | Chitapur   | 0.47                 | 7                                     | 3                | 4               | 3                  | 0                    | 0                                     | 0                | 0               | 0                  | 0.48                 | 2                                     | 1                 | 1               | 1                  | 0                                     | 0                | 0               | 0                  | -                    | -                                     | -                | -               |                    |
| 5        | Jewargi    | 0.47                 | 7                                     | 2                | 5               | 2                  | 0                    | 0                                     | 0                | 0               | 0                  | 0.48                 | 2                                     | 1                 | 1               | 1                  | 0                                     | 0                | 0               | 0                  | -                    | -                                     | -                | -               |                    |
| 6        | Kalaburagi | 10.08                | 24                                    | 23               | 0               | 24                 | 0                    | 0                                     | 0                | 0               | 0                  | 16.02                | 3                                     | 0                 | 0               | 1                  | 1                                     | 0                | 0               | 0                  | -                    | -                                     | -                | -               |                    |
| 7        | Kalga      | 0.46                 | 5                                     | 3                | 3               | 3                  | 4.19                 | 12                                    | 3                | 9               | 3                  | 0                    | 0                                     | 0                 | 0               | 0                  | 1                                     | 0                | 0               | 0                  | 6.87                 | 2                                     | 2                | 0               | 0                  |
| 8        | Kamalkapur | 0.46                 | 5                                     | 1                | 5               | 1                  | 4.33                 | 12                                    | 6                | 6               | 6                  | 0                    | 0                                     | 0                 | 0               | 0                  | 1                                     | 0                | 0               | 0                  | -                    | -                                     | -                | -               |                    |
| 9        | Sedam      | 1.01                 | 7                                     | 4                | 3               | 4                  | 0                    | 0                                     | 0                | 0               | 0                  | 0.68                 | 2                                     | 1                 | 1               | 1                  | 0                                     | 0                | 0               | 0                  | -                    | -                                     | -                | -               |                    |
| 10       | Shahabad   | 1.53                 | 8                                     | 4                | 4               | 4                  | 0                    | 0                                     | 0                | 0               | 0                  | 0.48                 | 2                                     | 1                 | 1               | 1                  | 0                                     | 0                | 0               | 0                  | -                    | -                                     | -                | -               |                    |
| 11       | Wadi       | 1.01                 | 7                                     | 3                | 4               | 3                  | 0                    | 0                                     | 0                | 0               | 0                  | 0.41                 | 2                                     | 1                 | 1               | 1                  | 0                                     | 0                | 0               | 0                  | -                    | -                                     | -                | -               |                    |
| 12       | Yadriani   | 0.46                 | 5                                     | 3                | 3               | 3                  | 4.34                 | 12                                    | 6                | 6               | 6                  | 0                    | 0                                     | 0                 | 0               | 0                  | 1                                     | 0                | 0               | 0                  | -                    | -                                     | -                | -               |                    |
| TOTAL    |            | 18.7                 | 99                                    | 55               | 43              | 56                 | 12.76                | 36                                    | 16               | 21              | 15                 | 23.82                | 16                                    | 8                 | 7               | 9                  | 10                                    | 3                | 6               | 4                  | 6.87                 | 2                                     | 2                | 0               | 0                  |

| ULB wise Aspirational Project Table Data |            |            |                |  |                             |
|--|------------|------------|----------------|--|-----------------------------|
| S. No                                    | District   | ULB Name   | Approved Seats | No. of Seats for which work has been completed | Work Balance as of 25.06.25 |
| 1  | Kalaburagi | Alandi     | 6              | 0  | 6                           |
| 2  | Kalaburagi | Chincholi  | 10             | 0  | 10                          |
| 3  | Kalaburagi | Chitapur   | 10             | 0  | 10                          |
| 4  | Kalaburagi | Gulbarga   | 10             | 0  | 10                          |
| 5  | Kalaburagi | Jewargi    | 6              | 0  | 6                           |
| 6  | Kalaburagi | Sedam      | 10             | 0  | 10                          |
| 7  | Kalaburagi | Shahabad   | 12             | 0  | 12                          |
| 8  | Kalaburagi | Wadi       | 4              | 0  | 4                           |
| 9  | Kalaburagi | Yadri      | 5              | 0  | 5                           |
| 10                                       | Kalaburagi | Kamalkapur | 7              | 0  | 7                           |

| ULB wise Sanitary Data |            |            |                |  |                             |
|------------------------|------------|------------|----------------|--|-----------------------------|
| S. No                  | District   | ULB Name   | Approved Seats | No. of Seats for which work has been completed | Work Balance as of 25.06.25 |
| 1                      | Kalaburagi | Alandi     | 6              | 0  | 6                           |
| 2                      | Kalaburagi | Chincholi  | 10             | 0  | 10                          |
| 3                      | Kalaburagi | Chitapur   | 10             | 0  | 10                          |
| 4                      | Kalaburagi | Jewargi    | 6              | 0  | 6                           |
| 5                      | Kalaburagi | Kalga      | 5              | 0  | 5                           |
| 6                      | Kalaburagi | Kamalkapur | 7              | 0  | 7                           |
| 7                      | Kalaburagi | Sedam      | 10             | 0  | 10                          |
| 8                      | Kalaburagi | Shahabad   | 12             | 0  | 12                          |
| 9                      | Kalaburagi | Wadi       | 4              | 0  | 4                           |
| 10                     | Kalaburagi | Yadri      | 5              | 0  | 5                           |

| ULB wise Community Table Data |            |            |                |  |                             |
|-------------------------------|------------|------------|----------------|--|-----------------------------|
| S. No                         | District   | ULB Name   | Approved Seats | No. of Seats for which work has been completed | Work Balance as of 25.06.25 |
| 1                             | Kalaburagi | Atrapur    | 20             | 0  | 20                          |
| 2                             | Kalaburagi | Alandi     | 20             | 0  | 20                          |
| 3                             | Kalaburagi | Chincholi  | 20             | 0  | 20                          |
| 4                             | Kalaburagi | Chitapur   | 20             | 0  | 20                          |
| 5                             | Kalaburagi | Gulbarga   | 20             | 0  | 20                          |
| 6                             | Kalaburagi | Jewargi    | 10             | 0  | 10                          |
| 7                             | Kalaburagi | Kalga      | 25             | 0  | 25                          |
| 8                             | Kalaburagi | Kamalkapur | 25             | 0  | 25                          |
| 9                             | Kalaburagi | Sedam      | 25             | 0  | 25                          |
| 10                            | Kalaburagi | Shahabad   | 30             | 0  | 30                          |
| 11                            | Kalaburagi | Wadi       | 10             | 0  | 10                          |
| 12                            | Kalaburagi | Yadri      | 25             | 0  | 25                          |
| TOTAL                         |            |            | 240            | 0  | 240                         |

| ULB wise Project Table Data |            |            |                |  |                             |
|-----------------------------|------------|------------|----------------|--|-----------------------------|
| S. No                       | District   | ULB Name   | Approved Seats | No. of Seats for which work has been completed | Work Balance as of 25.06.25 |
| 1                           | Kalaburagi | Alandi     | 6              | 0  | 6                           |
| 2                           | Kalaburagi | Chincholi  | 10             | 0  | 10                          |
| 3                           | Kalaburagi | Chitapur   | 10             | 0  | 10                          |
| 4                           | Kalaburagi | Gulbarga   | 10             | 0  | 10                          |
| 5                           | Kalaburagi | Jewargi    | 6              | 0  | 6                           |
| 6                           | Kalaburagi | Sedam      | 10             | 0  | 10                          |
| 7                           | Kalaburagi | Shahabad   | 12             | 0  | 12                          |
| 8                           | Kalaburagi | Wadi       | 4              | 0  | 4                           |
| 9                           | Kalaburagi | Yadri      | 5              | 0  | 5                           |
| 10                          | Kalaburagi | Kamalkapur | 7              | 0  | 7                           |

| Yadri |          | MRF                  |                                       |                  |                 | ISWM               |                      |                                       |                  | Legacy Waste    |                    |                      |                                       | Sanitary Landfill |                 |                    |                                       |
|-------|----------|----------------------|---------------------------------------|------------------|-----------------|--------------------|----------------------|---------------------------------------|------------------|-----------------|--------------------|----------------------|---------------------------------------|-------------------|-----------------|--------------------|---------------------------------------|
| S.No  | ULB      | DPR Cost (In Crores) | Total No of Works as per approved DPR | Work in Progress | Works Completed | Total Work Balance | DPR Cost (In Crores) | Total No of Works as per approved DPR | Work in Progress | Works Completed | Total Work Balance | DPR Cost (In Crores) | Total No of Works as per approved DPR | Work in Progress  | Works Completed | Total Work Balance | Total No of Works as per approved DPR |
| 1     | Gummalur | 0.46                 | 5                                     | 0                | 5               | 0                  | 0                    | 0                                     | 0                | 0               | 0                  | 0.74                 | 2                                     | 1                 | 1               | 1                  | 0                                     |
| 2     | Hunnapur | 0.55                 | 8                                     | 2                | 6               | 2                  | 4.17                 | 12                                    | 2                | 10              | 2                  | 0                    | 0                                     | 0                 | 0               | 0                  | 0                                     |
| 3     | Havara   | 0.40                 | 6                                     | 3                | 3               | 3                  | 0                    | 0                                     | 0                | 0               | 0                  | 0                    | 0                                     | 0                 | 0               | 0                  | 0                                     |
| 4     | Kamathur | 0.46                 | 6                                     | 0                | 6               | 0                  | 0                    | 0                                     | 0                | 0               | 0                  | 0                    | 0                                     | 0                 | 0               | 0                  | 0                                     |
| 5     | Shahapur | 1.3                  | 9                                     | 5                | 4               | 4                  | 0                    | 0                                     | 0                | 0               | 0                  | 0.87                 | 2                                     | 1                 | 1               | 1                  | 0                                     |
| 6     | Shimoga  | 1.32                 | 9                                     | 5                | 4               | 4                  | 0                    | 0                                     | 0                | 0               | 0                  | 0.85                 | 2                                     | 1                 | 1               | 1                  | 0                                     |
| 7     | Yadri    | 0                    | 0                                     | 0                | 0               | 0                  | 0                    | 0                                     | 0                | 0               | 0                  | 3.81                 | 1                                     | 0                 | 1               | 0                  | 0                                     |
| 8     | Shimoga  | 0                    | 0                                     | 0                | 0               | 0                  | 0                    | 0                                     | 0                | 0               | 0                  | 0                    | 0                                     | 0                 | 0               | 0                  | 0                                     |
| TOTAL |          | 6.08                 | 51                                    | 22               | 29              | 32                 | 4.17                 | 12                                    | 2                | 10              | 2                  | 6.07                 | 7                                     | 3                 | 4               | 3                  | 0                                     |

| ULB wise Aspirational Project Table Data |          |          |                |  |                             |
|--|----------|----------|----------------|--|-----------------------------|
| S. No                                    | District | ULB Name | Approved Seats | No. of Seats for which work has been completed | Work Balance as of 25.06.25 |
| 1  | Yadri    | Gummalur | 6              | 0  | 6                           |
| 2  | Yadri    | Hunnapur | 8              | 0  | 8                           |
| 3  | Yadri    | Shahapur | 10             | 0  | 10                          |
| 4  | Yadri    | Shimoga  | 10             | 0  | 10                          |
| 5  | Yadri    | Yadri    | 12             | 0  | 12                          |
| TOTAL                                    |          |          | 46             | 0  | 46                          |

| ULB wise Sanitary Table Data |          |          |                |  |                             |
|------------------------------|----------|----------|----------------|--|-----------------------------|
| S. No                        | District | ULB Name | Approved Seats | No. of Seats for which work has been completed | Work Balance as of 25.06.25 |
| 1                            | Yadri    | Gummalur | 6              | 0  | 6                           |
| 2                            | Yadri    | Hunnapur | 8              | 0  | 8                           |
| 3                            | Yadri    | Shahapur | 10             | 0  | 10                          |
| 4                            | Yadri    | Shimoga  | 10             | 0  | 10                          |
| 5                            | Yadri    | Yadri    | 12             | 0  | 12                          |
| TOTAL                        |          |          | 46             | 0  | 46                          |

| ULB wise Community Table Data |          |          |                |  |                             |
|-------------------------------|----------|----------|----------------|--|-----------------------------|
| S. No                         | District | ULB Name | Approved Seats | No. of Seats for which work has been completed | Work Balance as of 25.06.25 |
| 1                             | Yadri    | Gummalur | 20             | 0  | 20                          |
| 2                             | Yadri    | Hunnapur | 32             | 0  | 32                          |
| 3                             | Yadri    | Shahapur | 40             | 0  | 40                          |
| 4                             | Yadri    | Shimoga  | 40             | 0  | 40                          |
| 5                             | Yadri    | Yadri    | 48             | 0  | 48                          |
| TOTAL                         |          |          | 180            | 0  | 180                         |

| ULB wise Project Table Data |          |          |                |  |                             |
|-----------------------------|----------|----------|----------------|--|-----------------------------|
| S. No                       | District | ULB Name | Approved Seats | No. of Seats for which work has been completed | Work Balance as of 25.06.25 |
| 1                           | Yadri    | Gummalur | 6              | 0  | 6                           |
| 2                           | Yadri    | Hunnapur | 8              | 0  | 8                           |
| 3                           | Yadri    | Shahapur | 10             | 0  | 10                          |
| 4                           | Yadri    | Shimoga  | 10             | 0  | 10                          |
| 5                           | Yadri    | Yadri    | 12             | 0  | 12                          |
| TOTAL                       |          |          | 46             | 0  | 46                          |