

ಕರ್ನಾಟಕ ವಿಧಾನ ಪರಿಷತ್ತು

ಚುಕ್ಕೆ ಗುರುತಿಲ್ಲದ ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ	: 1068 (1264)
ಸದಸ್ಯರ ಹೆಸರು	: ಶ್ರೀ ರಘುನಾಥ್ ರಾವ್ ಮಲ್ಲಾಪೂರೆ (ವಿಧಾನಸಭೆಯಿಂದ ಚುನಾಯಿತರಾದವರು)
ಉತ್ತರಿಸಬೇಕಾದ ದಿನಾಂಕ	: 17-03-2020
ಉತ್ತರಿಸುವ ಸಚಿವರು	: ಮಾನ್ಯ ಪೌರಾಡತಳತೆ ಹಾಗೂ ತೋಟಗಾರಿಕೆ ಮತ್ತು ರೇಷ್ಮೆ ಸಚಿವರು.

ಕ್ರ. ಸಂ.	ಪ್ರಶ್ನೆ	ಉತ್ತರ
(ಅ)	ಬೀದರ್ ಜಿಲ್ಲೆಗೆ ಕಳೆದ ಮೂರು ವರ್ಷಗಳಿಂದ ಪೌರಾಡತಳತೆ ಇಲಾಖೆಗೆ ಮತ್ತು ಇನ್ನಿತರ ವಿವಿಧ ಲೆಕ್ಕ ಶೀರ್ಷಿಕೆಗಳ ಅಡಿಯಲ್ಲಿ ಬಂದಿರುವ ಒಟ್ಟು ಅನುದಾನ ಎಷ್ಟು: (ಯೋಜನೆವಾರು, ವರ್ಷವಾರು, ಕಾಮಗಾರಿವಾರು ಸಂಪೂರ್ಣ ಮಾಹಿತಿ ನೀಡುವುದು)	ಬೀದರ್ ಜಿಲ್ಲೆಗೆ ಕೇಂದ್ರ/ರಾಜ್ಯದ ವಿವಿಧ ಯೋಜನೆಗಳಡಿಯಲ್ಲಿ ಕಳೆದ ಮೂರು ವರ್ಷಗಳಿಂದ ಲೆಕ್ಕ ಶೀರ್ಷಿಕೆಯಡಿ ಬಿಡುಗಡೆಯಾದ ಅನುದಾನಗಳ ಸಂಪೂರ್ಣ ವಿವರಗಳನ್ನು ಅನುಬಂಧ-1 ಮತ್ತು ಕಾಮಗಾರಿಗಳ ವಿವರ ಅನುಬಂಧ-2ರಲ್ಲಿ ಲಗತ್ತಿಸಿದೆ.
(ಆ)	ಹಾಗಿದ್ದಲ್ಲಿ ಯಾವ ಯಾವ ವಿವಿಧ ಲೆಕ್ಕಶೀರ್ಷಿಕೆಗೆ ಎಷ್ಟೆಷ್ಟು ಹಣ ಬಿಡುಗಡೆಯಾಗಿದೆ: (ಪ್ರತ್ಯೇಕವಾಗಿ ಅಂಕಿ ಅಂಶಗಳೊಂದಿಗೆ ಮಾಹಿತಿ ಒದಗಿಸುವುದು)	ಅನುದಾನ ಬಿಡುಗಡೆಗೆ ಸಂಬಂಧಿಸಿದಂತೆ ಲೆಕ್ಕ ಶೀರ್ಷಿಕೆವಾರು ಪ್ರತ್ಯೇಕ ಅಂಕಿ ಅಂಶಗಳನ್ನು ಅನುಬಂಧ-1ರಲ್ಲಿ ಲಗತ್ತಿಸಿದೆ
(ಇ)	ಈ ಲೆಕ್ಕಶೀರ್ಷಿಕೆಗಳ ಅಡಿಯಲ್ಲಿ ಯಾವ ಯಾವ ಕಾಮಗಾರಿಗಳನ್ನು ಕೈಗೊಳ್ಳಲಾಗಿದೆ: ಪ್ರತ್ಯೇಕ ಕಾಮಗಾರಿಗಳಿಗೆ ತಗುಲಿದ ವೆಚ್ಚವೆಷ್ಟು: (ಯೋಜನೆವಾರು/ಕಾಮಗಾರಿವಾರು ಸ್ಪಷ್ಟ ಮಾಹಿತಿ ನೀಡುವುದು)	ವಿವಿಧ ಯೋಜನೆಗಳಡಿಯಲ್ಲಿ ಕೈಗೊಳ್ಳಲಾಗಿರುವ ಕಾಮಗಾರಿಗಳ ವಿವರ, ಪ್ರತ್ಯೇಕ ಕಾಮಗಾರಿಗೆ ತಗುಲಿದ ವೆಚ್ಚಗಳಿಗೆ ಕುರಿತಂತೆ ಮಾಹಿತಿಯನ್ನು ಯೋಜನೆವಾರು/ ಕಾಮಗಾರಿವಾರು ಅನುಬಂಧ-2ರಲ್ಲಿ ಲಗತ್ತಿಸಿ ಸಲ್ಲಿಸಿದೆ.
(ಈ)	ಕಾಮಗಾರಿ ಮುಗಿಯದಿದ್ದಲ್ಲಿ, ಕಾಮಗಾರಿ ನಿರ್ವಹಿಸುತ್ತಿರುವ ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು ಹಾಗೂ ಎಲ್ಲಾ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಗಳಲ್ಲಿ ಪ್ರತ್ಯೇಕ ಕಾಮಗಾರಿವಾರು/ ಕಾಮಗಾರಿಗಳು ಪೂರ್ಣಗೊಳ್ಳದಿರಲು ಕಾರಣಗಳನ್ನೂ, ಕಾಮಗಾರಿವಾರು / ಸಂಸ್ಥೆಗಳವಾರು / ವರ್ಷವಾರು ಮಾಹಿತಿ ನೀಡುವುದು?	ಪೂರ್ಣಗೊಳ್ಳದಿರುವ ಕಾಮಗಾರಿಗಳ ವಿವರಗಳನ್ನು ವರ್ಷವಾರು ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಗಳವಾರು/ ಗುತ್ತಿಗೆದಾರರ ಸಂಪೂರ್ಣ ವಿವರಗಳೊಂದಿಗೆ ಅನುಬಂಧ-2ರಲ್ಲಿ ಲಗತ್ತಿಸಿದೆ. ಸ್ವಚ್ಛ ಭಾರತ್ ಮಿಷನ್ ಅಡಿಯಲ್ಲಿ ತೆಗೆದುಕೊಂಡಿರುವ ಕಾಮಗಾರಿಗಳ ವಿವರಗಳನ್ನು ಅನುಬಂಧ-3ರಲ್ಲಿ ಲಗತ್ತಿಸಿದೆ. ಸ್ವಚ್ಛ ಭಾರತ್ ಮಿಷನ್ ಅಡಿಯಲ್ಲಿ ಬೀದರ್ ಜಿಲ್ಲೆಯ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಒಟ್ಟು 1666 ಶೌಚಾಲಯ ನಿರ್ಮಾಣ ಬಾಕಿಯಿರುತ್ತದೆ. ಈ ಯೋಜನೆಯಡಿ ಪಲಾನುಭವಿಗಳಿಗೆ ಕೇಂದ್ರ ಹಾಗೂ ರಾಜ್ಯ

	<p>ಸರ್ಕಾರದ ಅನುದಾನ ಬಿಡುಗಡೆಯಾಗಿದ್ದು, ಪಲಾನುಭವಿಗಳು ತಮ್ಮ ಪಾಲನ ಮೊತ್ತ ಭರಿಸಿ ಖುದ್ದಾಗಿ ನಿರ್ಮಿಸಿಕೊಳ್ಳಬೇಕಿರುತ್ತದೆ. ಆದ್ದರಿಂದ ನಿರ್ಮಾಣ ಕಾರ್ಯ ಬಾಕಿಯಿರುತ್ತದೆ. ಈ ನಿಟ್ಟಿನಲ್ಲಿ ನಗರಸ್ಥಳೀಯ ಸಂಸ್ಥೆಗಳಿಗೆ ಮಾಹೆಯಾನ ಗುರಿ ನಿಗದಿಪಡಿಸಿ, ನಿಗದಿತ ಕಾಲಾವಧಿಯಲ್ಲಿ ಶೌಚಾಲಯ ನಿರ್ಮಾಣ ಕಾರ್ಯ ಪೂರ್ಣಗೊಳಿಸಲು ತಿಳಿಸಲಾಗಿರುತ್ತದೆ.</p> <p>ಘನತ್ಯಾಜ್ಯ ವಸ್ತು ನಿರ್ವಹಣೆ ಅಡಿಯಲ್ಲಿ ಕೈಗೊಂಡಿರುವ ಕಾಮಗಾರಿಗಳ ವಿಸ್ತೃತ ಯೋಜನಾ ವರದಿ ತಯಾರಿಕೆಯಲ್ಲಿ ವಿಳಂಬವಾಗಿದ್ದು, ಮತ್ತು ಘನತ್ಯಾಜ್ಯ ವಸ್ತು ನಿರ್ವಹಣೆಯ ಯೋಜನಾ ವರದಿಗಳಿಗೆ ಅನುಮೋದನೆ ನೀಡಲು ವಿಳಂಬವಾಗಿರುತ್ತದೆ. ಆದ್ದರಿಂದ, ಸದರಿ ಕಾಮಗಾರಿಗಳಿಗೆ ಮೀಸಲಿರಿಸಿದ ಮೊತ್ತವು ಖರ್ಚಾಗದೆ ಉಳಿದಿರುತ್ತದೆ. ಘನತ್ಯಾಜ್ಯ ವಸ್ತು ನಿರ್ವಹಣೆ ಸಂಬಂಧ ಸಾಧನ - ಸಲಕರಣೆ, ವಾಹನ-ಯಂತ್ರೋಪಕರಣಗಳ ಖರೀದಿಯಲ್ಲಿ ವಿಳಂಬವಾಗಿರುತ್ತದೆ.</p> <p>ಅಮೃತ್ ಯೋಜನಾ ಅವಧಿಯು 5 ವರ್ಷಗಳಿದ್ದು, ಯೋಜನೆಯು ಮಾರ್ಚ್ 2020ಕ್ಕೆ ಕೊನೆಗೊಳ್ಳಲಿದೆ. ಈ ಯೋಜನೆಯಡಿ ಕೈಗೊಂಡಿರುವ ಕಾಮಗಾರಿಗಳನ್ನು ಯೋಜನಾ ಅವಧಿಯ ಒಳಗೆ ಪೂರ್ಣಗೊಳಿಸಲು ಕ್ರಮವಹಿಸಲಾಗಿದೆ. ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು ವಿವರವನ್ನು ಅನುಬಂಧ-4 ರಲ್ಲಿ ಲಗತ್ತಿಸಿದೆ.</p>
--	---

ಕಡತ ಸಂಖ್ಯೆ: ನಅಇ 108 ಎಸ್.ಎಫ್.ಸಿ 2020


(ನಾರಾಯಣ ಗೌಡ)

ಪೌರಾಡತಳತ ಹಾಗೂ ತೋಟಗಾರಿಕೆ ಮತ್ತು
ರೇಷ್ಮೆ ಸಚಿವರು

ಅನುಬಂಧ - 1

**ಬೀದರ್ ಜಿಲ್ಲೆಗೆ ಕಳೆದ ಮೂರು ವರ್ಷಗಳಿಂದ ವಿವಿಧ ಯೋಜನೆಗಳಡಿಯಲ್ಲಿ ಲೆಕ್ಕಶೀರ್ಷಿಕೆಯಂತೆ ಬಿಡುಗಡೆಯಾದ
ಅನುದಾನದ ವಿವರಗಳು**

(ರೂ. ಲಕ್ಷಗಳಲ್ಲಿ)

ಕ್ರ.ಸಂ	ಯೋಜನೆಗಳ ಹೆಸರು	ಲೆಕ್ಕ ಶೀರ್ಷಿಕೆ	2016-17	2017-18	2018-19
01	ಸಿಎಂಎಸ್‌ಎಂಟಿಡಿಪಿ ನಗರೋತ್ಥಾನ 2ನೇ ಹಂತದ ಯೋಜನೆ	3604-00-192-3-00 ನಗರಸಭೆ ಹಾಗೂ ಪುರಸಭೆಗಳಿಗೆ) 3604-00-193-3-00 (ಪಟ್ಟಣ ಪಂಚಾಯಿತಿಗಳಿಗೆ)	3655.09	623.90	185.00
02	ನಗರೋತ್ಥಾನ (ಮುನಿಸಿಪಾಲಿಟಿ)-3ನೇ ಹಂತ, ವಿಶೇಷ ಅನುದಾನ ಮತ್ತು 4% ಪ್ರೋತ್ಸಾಹ ಧನ	3604-00-192-3-51- ನಗರಸಭೆ ಹಾಗೂ ಪುರಸಭೆಗಳಿಗೆ) 3604-00-193-3-51 (ಪಟ್ಟಣ ಪಂಚಾಯಿತಿಗಳಿಗೆ)	0.00	2350.00	1047.54
03	ಗುಲ್ಬರ್ಗಾ ಸಚಿವ ಸಂಪುಟ ನಗರೋತ್ಥಾನ ಯೋಜನೆ	3604-00-192-3-51- ನಗರಸಭೆ ಹಾಗೂ ಪುರಸಭೆಗಳಿಗೆ)	0.00	0.00	433.44
04	ಎಸ್.ಎಫ್.ಸಿ ಮುಕ್ತನಿಧಿ ಅನುದಾನ	3604-00-192-2-00 ನಗರಸಭೆ ಹಾಗೂ ಪುರಸಭೆಗಳಿಗೆ) 3604-00-193-2-00 (ಪಟ್ಟಣ ಪಂಚಾಯಿತಿಗಳಿಗೆ)	1456.95	1440.21	1317.75
05	ಎಸ್.ಎಫ್.ಸಿ ಕುಡಿಯುವ ನೀರು ಅನುದಾನ	3604-11-191-1-51 (032)	308.23	155.34	140.00
06	ಎಸ್.ಎಫ್.ಸಿ ವಿಶೇಷ ಅನುದಾನ	3604-00-191-1-51 (032)	0.00	1950.00	0.00
07	14ನೇ ಹಣಕಾಸು ಆಯೋಗ	3604-00-192-08-00 ನಗರಸಭೆ ಮತ್ತು ಪುರಸಭೆಗಳಿಗೆ 3604-00-193-8-00 ಪಟ್ಟಣ ಪಂಚಾಯಿತಿ ಮತ್ತು ಅಧಿಸೂಚಿತ ಪ್ರದೇಶಗಳಿಗೆ	2166.78	2272.80	2219.00
08	ಸ್ವಚ್ಛ ಭಾರತ್ ಮಿಷನ್	2217-80-800-0-35 ವೈಯಕ್ತಿಕ ಶೌಚಾಲಯ ನಿರ್ಮಾಣ ಸಾರ್ವಜನಿಕ/ಸಮುದಾಯ ಶೌಚಾಲಯ ನಿರ್ಮಾಣ ಘನತ್ಯಾಜ್ಯ ನಿರ್ವಹಣೆ (2019-2020ನೇ ಸಾಲಿಗೆ ರೂ.154.33 ಬಿಡುಗಡೆಯಾಗಿದೆ)	179.63 99.14 -	- - -	256.53 - -
09	ಅಮೃತ್	2217-05-1991-03-03	ಈ ಯೋಜನೆಯಡಿ ಮಿಷನ್ ಅವಧಿಗೆ ಒಟ್ಟು ಅನುದಾನ ರೂ.176.99 ಕೋಟಿಗಳಾಗಿದ್ದು, ಇದರಲ್ಲಿ ಒಟ್ಟು ರೂ.95.30 ಕೋಟಿ ಬಿಡುಗಡೆಗೊಳಿಸಲಾಗಿದೆ.		

20.08.2019
ನಿರ್ದೇಶಕರು
ಪೌರಾಡಳಿತ ನಿರ್ದೇಶನಾಲಯ
ಬೆಂಗಳೂರು

ಅನುಬಂಧ-2

ವಿಧಾನ ಪರಿಷತ್ತಿನ ಸದಸ್ಯರಾದ ಶ್ರೀ. ರಘುನಾಥ್ ರಾವ್ ಮಲ್ಲಾಪುರ (ವಿಧಾನಸಭೆಯಿಂದ ಚುನಾಯಿತರಾದವರು) ರವರ ಚುಕ್ಕೆ ಗುರುತ್ತಿನ ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ: 1068(1264)ಕ್ಕೆ ಉತ್ತರ

(ರೂ. ಲಕ್ಷಗಳಲ್ಲಿ)

ಕ್ರ. ಸಂ.	ಸಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು	ವರ್ಷ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ವಾರ್ಡ್ ಸಂಖ್ಯೆ	ಅಂದಾಜು ಬೆಲೆ	ವೆಚ್ಚ	ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳ್ಳುವುದಿಲ್ಲ ಗುತ್ತಿದಾರರ ಹೆಸರು	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳ್ಳುವುದಿಲ್ಲ ಉದಾರ
ಸಿಎಂಎಸ್ ಎಂಟಿಡಿ ಸಗರೋತ್ಥಾನ ಹಂತ-2									
1	ಸಗರಸಭೆ ಬೀದರ	2016-17	Construction of R.C.C. Drain in Chidri, Haq Colony, Bilal Colony, Sangameshwar Colony, Madhavranagar, Anand Nagar, Pratap Nagar	23, 24, 17, 19	100	115.42	Work Completed		
2	ಸಗರಸಭೆ ಬೀದರ	2016-17	Construction of R.C.C. Drain in Rampure Colony, Vivekanand Colony, Kailash Layout, Mahesh Nagar, Baswanagar, Allamprabhu Nagar.	29, 27, 21	200	205.03	Work Completed		
3	ಸಗರಸಭೆ ಬೀದರ	2016-17	Construction of R.C.C. Drain from Abul Faiz Dargha to Hyderabad Road, Rajgonda Colony, Mangalpeth & Garib Colony	31, 33, 34, 35	100	99.16	Work Completed		
4	ಸಗರಸಭೆ ಬೀದರ	2016-17	Construction of R.C.C. Drain from Multani Pasha Dargha Al-Ameen College Via Ram Mandir Dulhan Darwaza to Chintamani Gadda, Chan	09, 11	100	121.94	Work Completed		
5	ಸಗರಸಭೆ ಬೀದರ	2016-17	Construction of RCC Drain in Shivnagar(South) and Shivnagar(North) Raghvendra Colony, Ganesh Maidan & Gurunank Colony	17, 19, 16	100	90.82	Work Completed		
6	ಸಗರಸಭೆ ಬೀದರ	2016-17	Improvements to Road from Madina water Service, Chidri, Mannkelli Road & Haq Colony Road Mannkelli Road to Bilal Colony Via	25 & 23	160	174.35	Work Completed		
7	ಸಗರಸಭೆ ಬೀದರ	2016-17	Improvements to Road from Al-Ameen College to Dulhan Darwaza & Dulhan Darwaza to Chintamani Gadda ZP Office Bidar	08, 09	160	70.37	Work Completed		
8	ಸಗರಸಭೆ ಬೀದರ	2016-17	Improvements to Road from Naya Kaman to Fathe Darwaza Via Matankeri Chandbibi Road and Mangalpeth & Garib Colony	03, 04, 34, 35	160	41.84	Work Completed		
9	ಸಗರಸಭೆ ಬೀದರ	2016-17	Improvements to Road from Kumbharwada (SBI Bank Colony) KRE Society Hostel to Lokhande house via Kashinath Poste House & Gumpa Ba	30	180	141.55	Work Completed		
10	ಸಗರಸಭೆ ಬೀದರ	2016-17	Improvements to Road in Allamprabhu Nagar	29	100	102.72	Work Completed		
11	ಸಗರಸಭೆ ಬೀದರ	2016-17	Improvements to Road in Raghvendra Colony, Ganesh Maidan & Gurunank Colony	16 & 19	150	185.14	Work Completed		
12	ಸಗರಸಭೆ ಬೀದರ	2016-17	Improvements to road from Basवेशwar statue to Dyan Mandir in Rampure Colony and Vivekanand Colony Manhalli Road (Asurvedic Coll	29	160	181.54	Work Completed		
13	ಸಗರಸಭೆ ಬೀದರ	2016-17	Improvements to Road in CMC Layout, Kailash Layout, & Mahesh Nagar	27	160	161.01	Work Completed		
14	ಸಗರಸಭೆ ಬೀದರ	2016-17	Improvements to road in Madhavranagar, Anandnagar & Pratap Nagar (SC Area)	17 & 19	160	175.55	Work Completed		
15	ಸಗರಸಭೆ ಬೀದರ	2016-17	Improvements to Road in Shivnagar (North & South) Colony	17 & 19	180	173.45	Work Completed		
16	ಸಗರಸಭೆ ಬೀದರ	2016-17	Improvements to road in New Adarsh Colony, Nandi Colony & Sai Colony	24, 20, 25	150	180.08	Work Completed		
17	ಸಗರಸಭೆ ಬೀದರ	2016-17	Improvements to road in Baswanagar & Kailash Nagar	21 & 27	160	154.66	Work Completed		
18	ಸಗರಸಭೆ ಬೀದರ	2016-17	Improvements to Road from Abul Faiz Dargha to Hyderabad Road & Rajgonda Colony ST Area	31, 33	160	181.6	Work Completed		
19	ಸಗರಸಭೆ ಬೀದರ	2016-17	Improvements to road from Multani Pasaha Dargha to Alameen School Via Ram Mandir, Astana Road & Osmania Masjid and from Main roa	1, 10, 08	160	96.34	Work Completed		
ಸಿಎಂಎಸ್ ಎಂಟಿಡಿ ಸಗರೋತ್ಥಾನ ಹಂತ-2 (ಪರಿಶುದ್ಧ ಕ್ರಿಯಾ ಯೋಜನೆ)									
1	ಸಗರಸಭೆ ಬೀದರ	2016-17	Construction & upgradation of Road from Dulhan Darwaza to Guest House Road (0.50 Km)	8, 35	45	45	Work Completed		
2	ಸಗರಸಭೆ ಬೀದರ	2016-17	Improvement & Upgradation of road from Dr.Ambedkar circle to Gawan circle, (1.40 Km)	14, 13, 11 & 9	35	35	Work Completed		
3	ಸಗರಸಭೆ ಬೀದರ	2016-17	Improvement & Upgradation of road from Basवेशwar circle to Mangalpet Kaman.(1.80 Km).	32	50	50	Work Completed		
4	ಸಗರಸಭೆ ಬೀದರ	2016-17	Improvement & Upgradation of road from Fire Station to Fort (1.30 Km)	15	30	30	Work Completed		
5	ಸಗರಸಭೆ ಬೀದರ	2016-17	Construction of major RCC Drain (Rajakaluve) 210 mtrs at Haroorgeri.	26	40	40	Work Completed		
ಸಿಎಂಎಸ್ ಎಂಟಿಡಿ ಸಗರೋತ್ಥಾನ ಹಂತ-2 (ಉಳಿತಾಯ ಯೋಜನೆ)									
1	ಸಗರಸಭೆ ಬೀದರ	2016-17	Improvement to BT Road from Railway station to Katkam jewelers in Bidar City	20	36.50	22.89	Work Completed		
2	ಸಗರಸಭೆ ಬೀದರ	2016-17	Improvement to BT Road from Railway station road to SBI Bank via Head Post office in Bidar City	20	16.00	8.49	Work Completed		
3	ಸಗರಸಭೆ ಬೀದರ	2016-17	CC Road from Mohan Market to Udgir Road via Ganesh Maidan in Bidar City	16	15.00	0	Work Completed		
4	ಸಗರಸಭೆ ಬೀದರ	2016-17	Improvement to BT Road from Kariyappa Circle to Central Library in Bidar City	16	18.00	10.44	Work Completed		
5	ಸಗರಸಭೆ ಬೀದರ	2016-17	Improvement to BT Road from Siddharth College to Madival Circle in Bidar City	14	55.00	32.70	Work Completed		
6	ಸಗರಸಭೆ ಬೀದರ	2016-17	Improvements to Road at KHB Colony in Bidar City	16	35.00	0	Work Completed		
7	ಸಗರಸಭೆ ಬೀದರ	2016-17	Improvement to BT Road from H/o Hanmanth Khuba to Karanja office at KHB Colony in Bidar city	16	15.00	0	Work Completed		
8	ಸಗರಸಭೆ ಬೀದರ	2016-17	Improvement to BT Road from Shivaji Statue to Mahaveer Circle in Bidar City	16	26.00	0	Work Completed		
ಸಗರೋತ್ಥಾನ (ಮುಖಪುಟ)-3ರೇ ಹಂತದ ಯೋಜನೆ									
1	ಸಗರಸಭೆ ಆಂಡರ	2016-17	ULB Contribution for AMRUT Scheme	1328.00	1328.00	1328.00	ಪೂರ್ಣಗೊಂಡಿದೆ	Amruth Contribution	-
2	ಸಗರಸಭೆ ಆಂಡರ	2016-17	Construction of CC Road & Drin from H/o Huleppa to GND College Boundry, H/o Subhash to H/o Madevappa, H/o Sangappa to GND College boundry, H/o Gundappa to H/o Rajappa, Shivputra to H/o Jagga, H/o Satish to Shinde at Sai Nagar in Ward No. 25. (TSP)	50.00	0.00	0.00	ಪ್ರಗತಿಯಲ್ಲಿರುವುದಿಲ್ಲ	Eranna Mamdapure	ರಸ್ತೆ ಅಭಿವೃದ್ಧಿ
3	ಸಗರಸಭೆ ಆಂಡರ	2016-17	Construction of CC Road & Drain from H/o K K to H/o Shamappa, H/o Shantamma to Connection 5th Cross Road at Vidya Nagar. Construction of CC Road & Drain from Hajira Kirana Shop to H/o Nawab, H/o Azhar to H/o Zuber, H/o Pasha to H/o Iqbal, H/o Wasing to H/o Syed. Construction of CC Road RCC Drain & Culvert Faqeer Pasha to H/o Mustafa at Bilal Colony in Ward No. 25. (TSP)	75.00	0.00	0.00	ಪ್ರಗತಿಯಲ್ಲಿರುವುದಿಲ್ಲ	Eranna Mamdapure	ರಸ್ತೆ ಅಭಿವೃದ್ಧಿ

4	ನಗರಸಭೆ ಅರಸೀಕೆರೆ	2016-17	Construction of RCC Drain (Both side) from Chowbara to H/o Teli at Phulekar Galli, Construction of CC Road from Main Road to Singar Bagh Circle, Construction of CC Road from Singar Bagh Main Road to H/o Zubair near Water Tank, Construction of CC Road from Singar Bagh Water Tank to Vegetable Market Road at Singar Bagh. Construction of CC Road & Drain from H/o Md Kalig to Main Road at Chowbara in Ward No. 02	50.00	0.00	0.00	ಪ್ರಗತಿಯಲ್ಲಿರುವುದಿಲ್ಲ	Eranna Mamdapure	ರಸ್ತೆ ಅಭಿವೃದ್ಧಿ
5	ನಗರಸಭೆ ಅರಸೀಕೆರೆ	2016-17	Construction of CC Road from H/o Mannan Qureshi to H/o Nisar Sab, Construction of RCC Drain from H/o Rafiq Sab to H/o Shareef Sab at Mustaid Pura, Construction of RCC Drain from Naya Kaman to Slaughter House in Ward No. 03	75.00	0.00	0.00	ಪ್ರಗತಿಯಲ್ಲಿರುವುದಿಲ್ಲ	Eranna Mamdapure	ರಸ್ತೆ ಅಭಿವೃದ್ಧಿ
6	ನಗರಸಭೆ ಅರಸೀಕೆರೆ	2016-17	Construction of CC Road & RCC Drain from H/o Shafi Bhai to H/o Bilal Sab, Construction of CC Road & RCC Drain from H/o Raju to H/o Aziz at Pansal talcom, Construction of CC Road at Raja Bagh, Construction of CC Road at Surrounding of Lateef Pura Masjid, Construction of RCC Drain from Vishwa Chandu Kirana Shop to Nazeer Kirana Shop in Ward No. 04	75.00	0.00	0.00	ಪ್ರಗತಿಯಲ್ಲಿರುವುದಿಲ್ಲ	Eranna Mamdapure	ರಸ್ತೆ ಅಭಿವೃದ್ಧಿ
7	ನಗರಸಭೆ ಅರಸೀಕೆರೆ	2016-17	Construction of CC Road from Masjid Pansal Talcom to Tamshikari Dargah, Construction of CC Road from Dr. P K Roy Clinic to H/o Ahmed Hussain Police & Construction of RCC Drain from H/o Sudhakar to Jaishree Kirana Store at Dattaya Galli, Construction of CC Road from H/o Mailorker to H/o Narayan Rao at Tamshikari Galli, Construction of CC Road surrounding & Construction of RCC Drain & Road from Masjid Noor Khan Talcom to H/o Mohammed Rafiq via H/o Isaq Sir at Noor Khan Talcom in Ward No. 05	75.00	0.00	0.00	ಪ್ರಗತಿಯಲ್ಲಿರುವುದಿಲ್ಲ	Eranna Mamdapure	ರಸ್ತೆ ಅಭಿವೃದ್ಧಿ
8	ನಗರಸಭೆ ಅರಸೀಕೆರೆ	2016-17	Construction of RCC Drain & Road from Town police Main Road via Gowli Wada, Paajni Wada to Masjid at Chistiya Pura, Construction of CC Road & Drain from h/o Yusuf Khan to Circle office, & other internal roads in Ward No. 06	75.00	0.00	0.00	ಪ್ರಗತಿಯಲ್ಲಿರುವುದಿಲ್ಲ	Eranna Mamdapure	ರಸ್ತೆ ಅಭಿವೃದ್ಧಿ
9	ನಗರಸಭೆ ಅರಸೀಕೆರೆ	2016-17	Construction of CC Road from Muslim to Milap Corner, CC Road from H/o Md Asim Barood wale to H/o Fasiuddin Teacher, CC Road from H/o M.A Hakeem to Fasal Trench end, CC Road from H/o M.A Quadeer (Public Conference New Paper) to H/o Baba Quadri, CC Drain from H/o M.A Manna to Dr. Sailesh Hospital in Ward No. 07	75.00	0.00	0.00	ಪ್ರಗತಿಯಲ್ಲಿರುವುದಿಲ್ಲ	Eranna Mamdapure	ರಸ್ತೆ ಅಭಿವೃದ್ಧಿ
10	ನಗರಸಭೆ ಅರಸೀಕೆರೆ	2016-17	Construction of CC Road from H/o Kalam Sir to H/o Inayat Ali at Dall Mill area, H/o Sardar Sab to H/o Galib Hashmi, from Dargah behind ZP Office to H/o Razzak Bhai, & from H/o Samad to H/o JE Sab & Construction of RCC Drain from H/o Babu Bhai to H/o Saleem, H/o Mirza Sab to H/o Gouse Bhai via H/o Asgar Sab at Maniyar Talcom, Construction of RCC Drain & Road from H/o Amir via Khankha via H/o Laiq (Phali) to H/o Hafeez Quadri via Decent Function Hall Road via H/o Manzoor to H/o Zafar Advocate, Construction of RCC Drain & CC Road from H/o Hakeem to h/o Gulam Maqsood at Maniyar Talcom in Ward No. 08	75.00	0.00	0.00	ಪ್ರಗತಿಯಲ್ಲಿರುವುದಿಲ್ಲ	Eranna Mamdapure	ರಸ್ತೆ ಅಭಿವೃದ್ಧಿ
11	ನಗರಸಭೆ ಅರಸೀಕೆರೆ	2016-17	Construction of CC Road from Ram Mandir to H/o Multani via H/o Jabshetty at Bheem Nagar, Construction of CC Road from H/o Shivraj Patil to Javed Kirana Shop at Mohella Saudagaran, Construction of CC Road & RCC Drain from H/o Bhavani to H/o Dr. Maqsood Chanda at Bheem Nagar in Ward No. 10. (SCP)	50.00	0.00	0.00	ಪೂರ್ಣಗೊಂಡಿದೆ	Eranna Mamdapure	
12	ನಗರಸಭೆ ಅರಸೀಕೆರೆ	2016-17	Construction of CC Road from Baba Function Hall to H/o Riyaz Sab AEE at Chintamani Gada, Construction of CC Road & RCC Drain from Beef Shop via H/o Moiz Hussain AEE to Masjid Muzaffer Hussaini, Construction of RCC Drain & Road at Pathan Galli, Construction of RCC Drain & Road at Talgaht in Ward No. 09 Construction of BT Road from Multani Pasha Dargah Chowk to Prince Medical via Ram Mandir, Construction of CC Roads Ganesh Mandir Surrounding at Gorkha Galli in Ward No. 10	101.00	0.00	0.00	ಪ್ರಗತಿಯಲ್ಲಿರುವುದಿಲ್ಲ	Eranna Mamdapure	ರಸ್ತೆ ಅಭಿವೃದ್ಧಿ
13	ನಗರಸಭೆ ಅರಸೀಕೆರೆ	2016-17	Construction of RCC Drain & Road from Rajiv Gandhi Circle via H/o Ram Chander Driver to Church, Construction of RCC Drain & CC Road from H/o Ravi Wadekar to Christian Cross, Construction of RCC Drain & CC Road from H/o Madhuker to Apostolic Church at Devraj Urs Colony Colony, Construction of CC Roads & Drains at Jabbar Colony, Construction of CC Road & Drains in Dixit Layout in Ward No. 14. (SCP)	85.21	0.00	0.00	ಪೂರ್ಣಗೊಂಡಿದೆ	Eranna Mamdapure	
14	ನಗರಸಭೆ ಅರಸೀಕೆರೆ	2016-17	Construction of CC Road & RCC Drain from Janwada Main Road to H/o Manik Jojna, Construction of CC Road & RCC Steps from H/o Devanand Kushnoor to Cave, Construction of BT Road & Construction of RCC Drain (Both Side) from H/o Hebbale Old Navadgeri to New Navadgeri, Construction of CC Road & RCC Drain from H/o Vajinath Allur to H/o Sham Jojna via Primary School, Construction of CC Road RCC Drain from Ambedkar Bhavan via H/o Kalavathi to H/o Kashinath at Navadgeri, Construction of RCC Drain from Idgah Complex to Vijay Laxmi Saree Centre on Udgir Road in Ward No. 15. (SCP)	75.00	0.00	0.00	ಪೂರ್ಣಗೊಂಡಿದೆ	Eranna Mamdapure	
15	ನಗರಸಭೆ ಅರಸೀಕೆರೆ	2016-17	Construction of CC Road & RCC Drain behind Axis Bank in Ward No. 26,	50.00	0.00	0.00	ಪೂರ್ಣಗೊಂಡಿದೆ	Eranna Mamdapure	
16	ನಗರಸಭೆ ಅರಸೀಕೆರೆ	2016-17	Construction of C.C. Road From Gangshetty House To Mahadev Temple, Construction of CC Road & Drain From Basweshwar Chowk To Balaji House, Construction of CC Road & Drain From Laximbai House To Honnadi House, Construction of CC Road & Drain From Basweshwar Chowk To Renbow Tailar House at Vidya Nagar in Ward No. 22, Construction of C.C. Road From Near Asha Function Hall Main Road To Srimanth Dhabalya House At. Near New Adharsh Colony Opp. Asha Function Hall in Ward No. 23, Construction of CC Road from Chidri Ring via Lidker Colony & Bakappa Kote College to Wadder Colony, from Grave Yard to Wadder Colony, Construction of CC Road & Drain from Hyder Colony to Milind Nagar in Ward No. 24. (SCP)	95.00	0.00	0.00	ಪೂರ್ಣಗೊಂಡಿದೆ	Eranna Mamdapure	

17	ನೀರಿನ ಸೇವೆ	2016-17	Construction of C.C. Road From Baswarja Chila House To Prerna Public School Brahmapur Colony Hanmai Via Gurumruth House Ward No. 26, Construction of C.C. Road From Dr. Penta Reddy To baburao Vishwanta House Via Nagappa House At Hemreddy, Construction of C.C. Road From Gowardhan Reddy House To Saniv Reddy Plot Via Penta Reddy House Ward No. 27 & Construction of CC Road & RCC Drain from H/o Peter to H/o Sharnappa Upur near ITI College, Construction of CC Road & Drain from H/o Mailoor Main Road to H/o Babu Rao Hamal at Jamgi Colony in Ward No. 29. (SCP)	95.00	0.00	0.00	ಪೂರ್ಣಗೊಂಡಿದೆ	Eranna Mamdapure	-
18	ನೀರಿನ ಸೇವೆ	2016-17	Providing Mini Mast at Bheem Nagar, Labour Colony, Navadgeri, Hudco Colony, Pratap Nagar, Jai Bheem Nagar, Sai Colony, Old & New Naubad, Yellaling Colony, Lumbini Nagar, Anand Nagar, Mochi Galli, Kalidas Nagar, Haroorgeri, Vidya Nagar, Chidri, Milind Nagar, Sangameshwar Colony, Bidri Colony, Lidker Colony Wadder Colony, Ambedkar Colony, Haroorgeri, old Mailoor, gandhi Nagar, Jamgi Colony, Rampure Colony, Zion Colony Old & New Kumbharwada, Ganesh Nagar, Shahpur Gate, Haladkeri, Lahwadi, TDB Colony, Rajgound Colony, Jerusalem Colony, Ashok Nagar, Shivpur Colony, Canon Colony, in Bidar City. (SCP)	60.00	0.00	0.00	ಪೂರ್ಣಗೊಂಡಿದೆ	Eranna Mamdapure	-
19	ನೀರಿನ ಸೇವೆ	2016-17	Construction of CC Road & RCC Drain From H/o Ambedkar Bhavan to H/o Shivraj Nagoore & H/o Veershetty to Veershetty Postman, Construction of CC Road From H/o Govt. Primar School to H/o Narsing Bhande back side New Church at New Navadgeri & Construction of CC Road from Jhira Conventional Hall to Old Navadgeri in Ward No. 15 & Construction of CC Road & RCC Drain From Connecting Road Baswa Nagar To Rampure Colony Hanuman Mandir via Gumme Layout, Construction of CC Road & RCC Drain From H/o Ratna Patil to Budh Mandir at Haroorgeri in Ward No. 21. (TSP)	81.76	0.00	0.00	ಪೂರ್ಣಗೊಂಡಿದೆ	Eranna Mamdapure	-
20	ನೀರಿನ ಸೇವೆ	2016-17	Construction of CC Road from Gouse Qureshi Flour Mill to H/o Md Jaffer Sab at Syed Wadi, Construction of CC Road from H/o Habeebuddin to Mohammed Sultan at Chonde Galli, Construction of CC Road from H/o Md Muqtar to H/o Md Chand to Dattu to Raju Ghanti Dande Galli & Jumiya Galli, Construction of CC Road from Abdul Rauf Sahab to H/o Fatima Begum to Bhagwan Galli Road, Construction of CC Road from H/o Moinuddin Flour Mill to H/o GM Khan Maula Ali Pochamma Mandir in Ward No. 01	50.00	0.00	0.00	ಪ್ರಾರಂಭವಾಗಿದೆ	Eranna Mamdapure	ರಸ್ತೆ ಅತಿಕ್ರಮಣ
21	ನೀರಿನ ಸೇವೆ	2016-17	Construction of Storme Water Drain at Lidker Colony & Bidri Colony, Construction of Storme Water Drain at Kumbharwada in Ward No. 30, Construction of Storme Water Drain from Railway under pass to upto Haroorgeri Main Road in Ward No. 26	93.03	0.00	0.00	ಪ್ರಗತಿಯಲ್ಲಿದೆ	Eranna Mamdapure	-
22	ನೀರಿನ ಸೇವೆ	2016-17	Construction of Storme Water Drain from Bidri Colony via Haq Colony, Mehraj Colony to Chidri Ring Road upto Main Nala in Ward No. 25	90.00	0.00	0.00	ಪ್ರಗತಿಯಲ್ಲಿದೆ	Eranna Mamdapure	-
23	ನೀರಿನ ಸೇವೆ	2016-17	Providing UG Cable & Street lights for Medians of Roads from Boomgoundeshwar Circle Mailoor Cross, Ambedkar Circle to Basweshwar Circle, Roohi Circle to Airforce Mess at Chidri & from Guru Nanak Jhira to Chickpet Cross, BVB College to Chitta Cross in Bidar City	96.00	0.00	0.00	ಪ್ರಗತಿಯಲ್ಲಿದೆ	Eranna Mamdapure	-
III ನಗರೀಕರಣ ವಿಭಾಗ ಅಧೀನ									
1	ನೀರಿನ ಸೇವೆ	2016-17	Construction of RCC Drain & Road From Venkat Rao to Open well near Junior College in Ward No. 02, Construction of CC Road From H/o Ramlu to H/o Pandari at Talghat, Construction of CC Drain from H/o Mallikarjun to H/o Gurumath at Talghat in Ward No. 09, Construction of CC Drain from H/o Sharnappa to NTC School Via Community Hall at Bheem Nagar, Construction of CC Road from Bhavani Mandir to H/o Raghunath to H/o Sunil to H/o Murlu Advocate to H/o Madan Lal via Raju to H/o Sidram & from Ambedkar Chowk to Community Toilet in Ward No. 10	2.9 & 10	80	0	Work Started	M/S Kotarki Constructions Pvt. Ltd Bidar	Work will be tailed in the balance stipulated time of the tender 20.05.2020
2	ನೀರಿನ ಸೇವೆ	2016-17	Construction of RCC Drain & CC Road from H/o Basheer Khan to H/o Chand Noodles, Construction of RCC Drain & CC Road from H/o Nazzer to H/o Ramesh Mochi at Afzal Pura, Construction of RCC Drain & CC Road from H/o Subhash Waghmare to H/o Basith Fruit, Construction of RCC Drain & CC Road from H/o Khan Sab (Map Drawer) to H/o yousuf Saheb, Construction of RCC Drain & CC Road from H/o Siraj Bhai Bank to H/o Salauddin Electrician, Construction of RCC Drain & CC Road from H/o Hameed Bhai Tamba to Kirana Shop at Shahgunj & Construction of CC Roads & Drains in Multani Colony in ward No. 13	13	70	0	Work Started	M/S Kotarki Constructions Pvt. Ltd Bidar	Work will be tailed in the balance stipulated time of the tender 20.05.2020
3	ನೀರಿನ ಸೇವೆ	2016-17	Construction of CC Roads & RCC Drains in Multani Colony & other internal roads in Ward No. 12	12	80	0	Work Started	M/S Kotarki Constructions Pvt. Ltd Bidar	Work will be tailed in the balance stipulated time of the tender 20.05.2020
4	ನೀರಿನ ಸೇವೆ	2016-17	Construction of RCC Drain & BT Road from H/o Mallu Phlekar to H/o Pasha Bhai via H/o Veershetty Patil, Construction of RCC Drain from H/o Jaganath Jamadar to H/o Vishwanath Biradar, Construction of RCC Drain & BT Road from H/o Neelkanth Ullagadde to H/o Baswaraj Malge, Construction of Road & RCC Drain 5th Lane of main Road at Guru Nanak Colony, Construction of BT Road from Guruduwara Gate to Labour Colony via Dargah at Guru Duwara, Construction of BT Road at Jail Colony, Construction of RCC Drain from Tony Khanuja to H/o Dr. V.G Roddy, Construction of RCC Drain from Mahesh Ladkar to Rajshekhhar Kulkarni Hospital at Sardar Valla Bhai Patel Colony, Construction of BT Road from h/o Ramesh Patil to H/o Shantpurker to H/o Chandrappa Madna at Karanja Quarters, in Ward No. 16	16	80	0	Completed		
5	ನೀರಿನ ಸೇವೆ	2016-17	Construction of BT Road & RCC Drain from Udgir Road via Akkamahadevi Chowk via H/o Mallikarjun to H/o Manik Rao Patil, Construction of BT Road & RCC Drain from H/o Beldale via Garden to H/o Pradeep Kodge, Construction of CC Road & Drain at inside of Pannash Arch at Shiv Nagar (N & S), from Millinium School to Chickpet Road in Ward No. 17	17	80	0	Work Started	M/S Kotarki Constructions Pvt. Ltd Bidar	Partial works completed.

6	ನಗರಸಭೆ ಮೇಯರ್	2016-17	Construction of CC Road & RCC Drain at Old Naubad, Yellaling Colony, Lumbini Nagar, Ramchander Nagar Kaikadi Galli, Preeti Nagar, near Phugat Nagar, Construction of CC Road & Drain in Valley View Colony Naubad, KSRP Layout Naubad, Improvements of Approach Road to CFC at Auto Nagar Naubad, from Diet College to Govt. Tanning Centre, from H/o Jagannath Tahsildar to KIADB Main Road & other internal Streets in Ward No. 18	18	107.5	0	Work Started	M/S Kotarki Constructions Pvt. Ltd Bidar	Road works completed drain works will be completed in stipulated in time
7	ನಗರಸಭೆ ಮೇಯರ್	2016-17	Construction of CC Road from Airforce Compound wall to Subash Kirana Shop via Shanker Serikar, from Sharda Nivas to Vijay Kumar Conductor, H/o Shivraj Rajpure to H/o Ganpathi Kamble, from Indu Nivas to Vijay kumar, from Ravi Raj Kirana Shop to H/o Vinod Driver, from H/o Shanker Serikar to Govt. School via H/o Gayakwad, from H/o Sunil Dulle to H/o Mahadevi Nilaya, from H/o Kashinath Pyage to Govt. School, Construction of BT Road & RCC Drain from SB Patil Dental College to Vivekanand Colony, Construction of BT Road & RCC Drain at Anand Nagar, Construction of CC Road & Drain at Shiv Nagar (S) & other internal roads in Ward No. 19	19	80	0	Work Started	M/S Kotarki Constructions Pvt. Ltd Bidar	Work will be tailed in the balance stipulated time of the tender 20.05.2020
8	ನಗರಸಭೆ ಮೇಯರ್	2016-17	Construction of CC Road from H/o Javed Councilor to Khandak at Out Side Shah Gunj, Road from Kirana Shop to end, Road from Arman Chicken Centre to Khandaq, Road from H/o Khaja Bhai to existing Road, Road from H/o Aziz to Khandaq, Road from Bidar Computers Shop to Bakery, Road from Nice Furniture Shop to Khandaq, Road from Paragaon Footware to Khandaq, Road from Printing Press to Khandaq, Road from from Mandir to Dr. Satish out side Shah Gunj, Road & RCC Drain at H/o Chandrakanth Rao, Road & RCC Drain at H/o Sharma Painter, Road from H/o Khan to Ganesh General Store, Construction of CC Road from H/o Janti Lecturer to H/o Mohan Rao Danade cross road at Jyothi Colony in Ward No. 20	20	75	0	Work Started	M/S Kotarki Constructions Pvt. Ltd Bidar	Work will be tailed in the balance stipulated time of the tender 20.05.2020
9	ನಗರಸಭೆ ಮೇಯರ್	2016-17	Construction of RCC Drain from Axis Bank Vidya Nagar Colony to Haroorgeri Budha Mandir, Construction of CC Road from H/o NB Reddy Gurugi to H/o Ligade in SC Galli at Baswa Nagar, Construction of CC Road & RCC Drain from H/o Baswaraj Patil to Soumya Hair Dress at Vidya Nagar, Construction of BT Road & RCC Drain from H/o Gangshetty to Gandhi Gunj Bank, Construction of CC Road & RCC Drain from Kittur Rani Channamma School to Halmandge Complex at Vidya Nagar, Construction of CC Road & Drain from manjunath Udipi Hotel to Gadgi Babu rao Steel Shop, Tirumala Udipi Hotel to Asian Paint Shop at Moti Bazar Gandhigunj, Construction of CC Road & Drains at Badruddin Colony in Ward No. 21	21	100	0	Work Started	M/S Kotarki Constructions Pvt. Ltd Bidar	Work will be tailed in the balance stipulated time of the tender 20.05.2020
10	ನಗರಸಭೆ ಮೇಯರ್	2016-17	Construction of CC Road & RCC Drain from H/o Dattatray Kulkarni to Ram Mandir at Vidya Nagar, Construction of CC Road & RCC Drain from H/o Balaji Deshpande to Ganesh Mandir at Vidya Nagar & other internal Roads in Ward No. 22	22	75	0	Work Completed	M/S Kotarki Constructions Pvt. Ltd Bidar	Road works completed drain works will be completed in stipulated in time
11	ನಗರಸಭೆ ಮೇಯರ್	2016-17	Construction of CC Road & Drain from H/o babu Tailor to Police Patel house via H/o Yaseen Serikar, from H/o Pandit MES to Ring Road via H/o Hiremath at Chidri, Construction of RCC Drain & Road from H/o Ex Army man to H/o Shiv Kumar Nivas at 5th Cross at Ram Nagar & other internal Roads at Ram Nagar, New Adarsh Colony in Ward No. 23.	23	100	0	Work Started	M/S Kotarki Constructions Pvt. Ltd Bidar	Work will be tailed in the balance stipulated time of the tender 20.05.2020
12	ನಗರಸಭೆ ಮೇಯರ್	2016-17	Construction of CC Drain from H/o Dattatraya to existing Big Nala, Construction of RCC Drain from H/o Shamanna to H/o Sunil Kumar, Construction of RCC Drain & Road From H/o Sara Bai to H/o Devidhar, Construction of RCC Drain & Road From H/o Tippanna to H/o Manohar, Construction of RCC Drain & Road From H/o Sunil Kumar to H/o Anand, Construction of RCC Drain & Road From H/o Shridhar Bangle to H/o Deelpi Dhoni, Construction of RCC Drain & Road From Community Hall to H/o Gorakanth, Construction of RCC Drain & Road From H/o Devidas to H/o Shakti, Construction of RCC Drain & Road From H/o Suresh to H/o Arjun, Construction of RCC Drain & Road From H/o Ramdas to H/o Ramshetty, Construction of RCC Drain & Road From H/o Babu Rao Carpenter, Construction of RCC Drain & Road From H/o Chandrakanth to	13	88.75	0	Work Started	M/S Kotarki Constructions Pvt. Ltd Bidar	Work will be tailed in the balance stipulated time of the tender 20.05.2020
13	ನಗರಸಭೆ ಮೇಯರ್	2016-17	Construction of BT Road & RCC Drain from Raju Kirana Shop opp. Sai baba Temple to Pole No. 40000208871, Construction of CC Road from Pole No. AC25/A to Dr. Hybati & from Main Road Jay Laxmi Electrical Shop to Pole No. AC 11/A near H/o Ganpath Rao Kulkarni, Construction of CC Road from Pole No. AC 11/A to H/o Ganpath Rao Kulkarni to Chidri Main Road in Ward No. 24, Construction of CC Road from H/o Adil Khan H. No. 18-3-153/1 to end, Construction of RCC Drain from Lucky traders to H/o Asim Barood at Maqdoom Ji Colony, Construction of CC Road from H/o Sunil P Joshi Advocate to Chidri Main Road, Construction of CC Road from Pole No. AC/17A H/o Sunil P Joshi Advocate to H. No. 2-11-67-3103 Pole No. 40000208014, Construction of CC Road from Pole No. 40000208014 to Anjana Book Depot to Chidri Ma	24	100	0	Work Started	M/S Kotarki Constructions Pvt. Ltd Bidar	Road works completed drain works will be completed in stipulated in time
14	ನಗರಸಭೆ ಮೇಯರ್	2016-17	Construction of CC Road & Drain from Kudre Function Hall to H/o Shinde, H/o Anneppa to H/o Doddi, H/o Sangamma to open Plot, H/o Doddi to Open Plot, H/o Murthy Rao to H/o Nagesh, H/o Rangappa to H/o Harish Shinde, Kudre Boundry (North) to Kudre Boundry (South) at Sangameshwar Colony in Ward No. 25	25	50	0	Work Started	M/S Kotarki Constructions Pvt. Ltd Bidar	Road works completed drain works will be completed in stipulated in time
15	ನಗರಸಭೆ ಮೇಯರ್	2016-17	Construction of CC Road & Drain from H/o Faruq Bhai to Water Tank, Bread Karkhana to Nala, H/o Faizul Rahman to Nala, H/o Hanamanth to Mubeen, Masjid to Karcem Bhai, Military Man to H/o Noor at Haq Colony in Ward No. 25	25	50	0	Work Started	M/S Kotarki Constructions Pvt. Ltd Bidar	Road works completed drain works will be completed in stipulated in time
16	ನಗರಸಭೆ ಮೇಯರ್	2016-17	Construction of CC Road & Drain from H/o Wajid Ahmed to H/o Rajkumar, H/o Shanker Rao to H/o Sanju Kumar at mailoor, from Manhalli main road opp. Sindol Kalyan mantap to H/o Chandrakanth via H/o Bheem Rao Khandre house at KEB Colony in Ward No. 27	27	50	0	Work Started	M/S Kotarki Constructions Pvt. Ltd Bidar	Work will be tailed in the balance stipulated time of the tender 20.05.2020

17	ನಿರ್ಮಾಣ ಕೆಲಸ	2016-17	Construction of CC Road & Drain from H/o Jaggu to H/o Ashok, H/o Sidram to Gumpa Main Road, from H/o Pradeep Janju to Umer Masjid at Gandhi Nagar, Vishnu Vardhan School to GND School at Teachers Colony, & other internal Roads in Old Mailoor in Ward No. 28	28	100	0	Work Started	M/S Kotarki Constructions Pvt. Ltd Bidar	Road works completed drain works will be completed in stipulated in time
18	ನಿರ್ಮಾಣ ಕೆಲಸ	2016-17	Construction of CC Road & Drain from Chidri Ring via H/o Aleem to H/o Md Faheemuddin at Green Hill Colony, Construction of CC Road & Drain from Mailoor Main Road to H/o Shabbuddin at Gandhi Nagar Mailoor, from H/o Kiran to Govt. School, H/o Vajinath Hosalli to Shastri Nagar Garden, Mailoor Main Road to H/o Babu KEB, H/o Hangargi to H/o Roddy, H/o Saleem to H/o Joshi at Shastri Nagar, & other internal Roads in Ward No. 29	29	50	0	Work Started	M/S Kotarki Constructions Pvt. Ltd Bidar	Work will be tackled in the balance stipulated time of the tender 20.05.2020
19	ನಿರ್ಮಾಣ ಕೆಲಸ	2016-17	Construction of CC Road & RCC Drain from H/o Basayya Swamy to H/o Gada via H/o Devinder, Construction of CC Road from H/o H.K. Malshetty to Govt. Primary School via H/o Amruth Chumkodi, Construction of RCC Drain from H/o Neelkantappa to H/o Waghmare Construction of CC Road from H/o Pandurang Panchal to H/o Veershetty Kowadgaon at Murtanjay Nagar, Construction of CC Road & RCC Drain from Kumbharwada Road to H/o Jagdevi Tagare at Zion Colony via Basappa Kalwadi School Construction of CC Road & RCC Drain from H/o Prakash KEB to Gundappa Police via Sonamma Teacher, CC Road from Kumbharwada to H/o Amruth Bettad at Ganesh Nagar, in Ward No. 30	30	75	0	Work Started	M/S Kotarki Constructions Pvt. Ltd Bidar	Work will be tackled in the balance stipulated time of the tender 20.05.2020
20	ನಿರ್ಮಾಣ ಕೆಲಸ	2016-17	Formation of Metal Road & providing BT Road from H/o Vithal Sangappa (Mini Water Tank) to H/o Vazir Saith at Shahpur Gate, Construction of CC Road from H/o Sharnappa Mailoorkar to MWS Water Tank at Ladgeri, Formation of Metal Road & providing BT Road from Hyderabad Road to Saint Joseph Convent School at Haladkeri, Construction of CC Road from H/o Shivkumar Koli via Basweshwar Temple to Hyderabad Road Ladgeri, Formation of Metal Road & providing BT Road from Minorities Hostel to Rajgound Colony in Ward No. 31	31	50	0	Work Started	M/S Kotarki Constructions Pvt. Ltd Bidar	BT and some CC Road works completed drain works will be completed in stipulated in time
21	ನಿರ್ಮಾಣ ಕೆಲಸ	2016-17	Construction of Strom water drain from existing CD of Bidar Malkapur SH Road to Narshimha Zarna (Upto Crematorium), Construction of CC Road & RCC Drain from H/o Hameed to H/o Rosamma via H/o Fakrudin, construction of CC Road & RCC Drain From H/o Shantkumar to H/o Madhu via H/o Narsingh, Construction of RCC Drain & road From H/o Jalol to H/o Salochana, Construction of CC Road & RCC Drain from H/o Pinnu Bhai to H/o Moghalappa in Gareeb colony, Construction of CC Road & RCC Drain from H/o Raju Leader to H/o Nathaniel via H/o Dashrath & Jayasoor in Eden Colony, Construction of CC Road & RCC Drain from H/o Akbar Miyan to H/o Gudsab via H/o Tajuddin & Saleem Mechanic, Construction of CC Road & RCC Drain from H/o Rahoem to H/o Kashim Miyan via H/o Majeed in Edgeri in Ward No. 34	34	100	0	Work Started	M/S Kotarki Constructions Pvt. Ltd Bidar	Road works completed drain works will be completed in stipulated in time
22	ನಿರ್ಮಾಣ ಕೆಲಸ	2016-17	Construction of CC Road from H/o Kore to H/o Smt. Solochana, Construction of CC Road from H/o Kashinath to H/o Smt. Laxmi at Gumma Colony, Construction of CC Road from H/o Abbas Mumtaz to Masjid, Construction of CC Road from H/o Sandeep Patil to H/o Deelip at Deendayal Nagar, Construction of CC Road & RCC Drain from H/o Ashok Idli to H/o Raju at Gowli Wada, Construction of CC Road from H/o Maril to H/o Suryavanshi, Construction of CC Road from H/o Smt. Asha to H/o Guru at Jerusalem Colony, Construction of CC Road from Ashok Nagar Arch to H/o Baswa Bhagya at Ashok Nagar, Construction of CC Road from H/o Jagannath Danapoor to H/o Kore, Construction of CC Road from H/o Nagshetty Bhure to Public Toilet at Huger, Construction of CC road from H/o Birju to H/o Sharnappa Charal at Shivpur Col		100	0	Work Started	M/S Kotarki Constructions Pvt. Ltd Bidar	Work will be tackled in the balance stipulated time of the tender 20.05.2020
23	ನಿರ್ಮಾಣ ಕೆಲಸ	2016-17	Construction of RCC Road & Drain From H/o Dande to Zharappa Mamdapure from Amandas House to H/o Vidya Charan Madna House & From Chaudappa House to Pundlik Madna House in Ward No. 16, Construction of RCC Drain & Road From H/o Vijay Kumar to Prabhakar Sindhe at Jai Bheem Nagar, Construction of RCC Drain & Road From H/o Maruthi to H/o Pandurang at Jai Bheem Nagar, Construction of RCC Drain & Road From H/o Paramma to H/o Jummakhan, Construction of RCC Drain & Road From Church to H/o Thakur, Construction of RCC Drain & Road From H/o Hanuman Temple to H/o Channabasappa at Pratap Nagar in Ward No. 17	17	90	0	Work Started	M/S Kotarki Constructions Pvt. Ltd Bidar	Road works completed drain works will be completed in stipulated in time
24	ನಿರ್ಮಾಣ ಕೆಲಸ	2016-17	Construction of RCC Drain & Road at Khamsal Bi Colony, Construction of RCC Drain & Road at Cannon Colony, Faiz Pura, Construction of RCC Drain & Road at Edgeri & other internal roads in Ward No. 33	33	100	0	Work Started	M/S Kotarki Constructions Pvt. Ltd Bidar	Road works completed drain works will be completed in stipulated in time
25	ನಿರ್ಮಾಣ ಕೆಲಸ	2016-17	Construction of CC Road from Old Church to H/o Anup, Construction of CC Road from H/o Smt. Rosemary to H/o Elisha Bhasker, Construction of CC Road from H/o Sarojini Luke to H/o Savita Renuka, Construction of CC Road from H/o Arjun Bheemappa to H/o K.S. Prasad, Construction of CC Road & RCC Drain from H/o Arjun Bheemappa to H/o Alice Shiromani, Construction of CC Road from H/o Savita to H/o Late Alice at Bethlehem Colony, Construction BT Road & RCC Drain from Mangalpoth Cross to Bhavani Mandir Construction of CC Road from H/o Samuel to H/o Sony Sir, Construction of CC Road from H/o Michael Joseph to Hanuman Mandir, Construction of CC Road & Drain from H/o Sanjay Jessi to H/o Manik Chimalpad, Construction of RCC Drain & CC Road from H/o Raju Matekeri to H/o Eshwar Adda, Construction of CC Ro	35	80	0	Work Started	M/S Kotarki Constructions Pvt. Ltd Bidar	BT Road works completed drain works will be completed in stipulated in time

26	ನಗರಸಭೆ ಉಪರಾಯ	2016-17	"Construction of RCC Drain & Road From Ambedkar Circle Naubad to Community Hall, Construction of RCC Drain & Road From H/o Shantkumar Kaudgaun to H/o Narsappa. Construction of RCC Road & Drain From H/o Ramesh Kamble to H/o Pradeep at Naubad. Construction of RCC Drain & Road From H/o Arjun Rao to H/o Kanteppa. Construction of RCC Drain & Road From Bhalki Road to H/o Ramesh Bandu. Construction of RCC Drain & Road From H/o Arind Hedde to H/o Laxman Rao Kamble. Construction of RCC Drain & Road From H/o Arjun Rao Bhosle to H/o Ganpathi. Construction of RCC Drain & Road From H/o Baswaraj Jyothi to H/o Vajinath Dande. Construction of RCC Drain & Road From H/o Vijay kamble to H/o Prabhu Rao Sinde at Lumbini Nagar. Construction of RCC Drain & Road From H/o Ganpath Rao Suryavanshi to H/o Master at	18	90	0	Work Started	M/S Kotarki Constructions Pvt. Ltd Bidar	Work will be tailed in the balance stipulated time of the tender 20.05.2020
27	ನಗರಸಭೆ ಉಪರಾಯ	2016-17	Construction of CC Road & Drain from H/o Vithal to H/o Shivraj, H/o Manesh to H/o Prakash, H/o Bakappa Kote to Digamber, H/o Vithal to H/o Shantkumar, H/o Bhim Rao to H.No. 82, H/o Ram to H/o Subhash at Bidri Colony, & Construction of CC Road & RCC Drain from open plot to H/o Shivraj to H/o Sudheer & from H/o Narayan to Grave yard at Lidker Colony in Ward No. 25	25	80	0	Work Started	M/S Kotarki Constructions Pvt. Ltd Bidar	Work will be tailed in the balance stipulated time of the tender 20.05.2020
28	ನಗರಸಭೆ ಉಪರಾಯ	2016-17	Construction of RCC Drain & Road From H/o Vajinath Aloor to H/o Nagappa Chikie, Construction of RCC Drain & Road From H/o Dattatraya to H/o Sainath at Khushi Nagar. Construction of CC Drain & Road From H/o Jaganath Metre to H/o Sangonda S/o Veergonda (Borewell), Construction of RCC Drain & Road From Zareppa Bhalke to H/o Shanker Sriram via H/o Shivram Kalappa & Smt. Saraswati Rutamma Pandri house, H/o Tukaram Peerappa Ghaleppa, Shganker to Ghaleppa Kamthane, Karcom to Ambadas. Construction of RCC Drain & Road From H/o Sidram to Kalavati at New Navadgeri behind Ambedkar Bhavan, in Ward No. 15	15	73.75	0	Work Started	M/S Kotarki Constructions Pvt. Ltd Bidar	Work will be tailed in the balance stipulated time of the tender 20.05.2020
29	ನಗರಸಭೆ ಉಪರಾಯ	2016-17	Construction of CC Road & RCC Drain From H/o Pandari Patil to Main Drain, Construction of CC Road & RCC Drain From H/o Dr. Kamshetty to H/o Bhakale Sir's, Construction of CC Road & RCC Drain From Hanuman Mandir to H/o Ravi Advocate At Kalidas Nagar, in Ward No. 21	21	50	0	Work Started	M/S Kotarki Constructions Pvt. Ltd Bidar	Work will be tailed in the balance stipulated time of the tender 20.05.2020
30	ನಗರಸಭೆ ಉಪರಾಯ	2016-17	Construction of CC Road from H/o Sushilamma to Shaik Noor Samdani Dargah via Rajkumar S/o Dasarath House at Shapur Gate in Ward No. 31, Construction of CC Road from Abdul Faiz Dargh to Church, from Urdu School to Canon Colony, from l/o Vajinath Digwal to H/o Ramchander Digwal in Ward No. 33	31 & 33	50	0	Work Started	M/S Kotarki Constructions Pvt. Ltd Bidar	Work will be tailed in the balance stipulated time of the tender 20.05.2020
31	ನಗರಸಭೆ ಉಪರಾಯ	2016-17	Construction of CC Road from H/o Dawood Councilor to H/o Md Iqbal Kushnori, Construction of CC Road from H/o Rasheed Khan Durani to H/o Muzammil Khan via H/o Sirajuddin Girdawar, Construction of RCC Drain & CC Road at Dargah Shaik Vazir to Kulga Bowli Kaman at Shamshiya Colony, Construction of RCC Drain from Dargah Shaik Vazir to H/o Dr. Fazal Ur Haq, Construction of RCC Drain & Deck slab at Jamuna Mori near Mubarak Shaheed Grave Yard, Construction of RCC Drain & CC Road from H/o Azcom Khan to h/o Salim Sahib, Construction of RCC Road & RCC Drain from H/o Hafeez Bahi to Gulshan Function Hall Rawahel Galli, Construction of CC Road & RCC Drain from H/o Naycem to beside Public Garden, Construction of CC Road & Drain from H/o Moon Light to H/o Khaleel on Tasker Road in Ward No. 11	11	70	0	Work Started	M/S Kotarki Constructions Pvt. Ltd Bidar	Work will be tailed in the balance stipulated time of the tender 20.05.2020
V ಸಾರಾಂಶ (Summary) ಸಾರ್ವಜನಿಕ ಕಾಮಗಾರಿ									
1	ನಗರಸಭೆ ಉಪರಾಯ	2016-17	Construction of CC roads & RCC Drain at Old Gulzar Talkies area in Ward No. 09	9	20	14.01	Work Completed		
2	ನಗರಸಭೆ ಉಪರಾಯ	2016-17	Construction of RCC Drain from Akkamadevi College to Reliance Petrol Pump	18	20	0	Work Started	Maresh Chintamani	Site Problem
3	ನಗರಸಭೆ ಉಪರಾಯ	2016-17	Improvements and Upgradation of road from Dr. B.R Ambedkar Circle to Udgir Road via Harlayya Circle IMA Hall and old RTO office in Bidar City	17	50	45.3	Work Completed		
4	ನಗರಸಭೆ ಉಪರಾಯ	2016-17	Improvements and Upgradation of road from Gudge Hospital to SB Patil Dental College road via Kannadamba circle & Rang Mandir in Bidar City	19	15	10.86	Work Completed		
5	ನಗರಸಭೆ ಉಪರಾಯ	2016-17	Improvements and Upgradation of road from Ali Bared Main Road to Chidri Main Road via Railway crossing in old Adarsh Colony in Bidar City	24	20	18.4	Work Completed		
6	ನಗರಸಭೆ ಉಪರಾಯ	2016-17	Improvements and Upgradation of road from Vidya Nagar Main Road Halwai Complex to Vishal Function Hall in Bidar City	22	10	0		Jagdish Khuba	UGD work under progress
7	ನಗರಸಭೆ ಉಪರಾಯ	2016-17	Construction of CC road at Haroorgeri in Ward No. 26	26	10	9.87	Work Completed		
8	ನಗರಸಭೆ ಉಪರಾಯ	2016-17	Construction of CC Roads at Faiz Pura in Ward No. 33	33	20	19.47	Work Completed		
9	ನಗರಸಭೆ ಉಪರಾಯ	2016-17	Construction of CC Road at Pakalwada in Ward No. 34	34	10	0	Work Completed		
10	ನಗರಸಭೆ ಉಪರಾಯ	2016-17	Construction of CC Road at Eden Colony in Ward No. 34	34	10	0	Work Completed		
11	ನಗರಸಭೆ ಉಪರಾಯ	2016-17	Construction of CC Road at Mangalpet in Ward No. 35	35	10	9.88	Work Completed		
12	ನಗರಸಭೆ ಉಪರಾಯ	2016-17	Construction of CC road at behind Dr. Akheel Hospital in Ward No. 08	8	20	8.66	Work Completed		
13	ನಗರಸಭೆ ಉಪರಾಯ	2016-17	Improvements and Upgradation of road from Fort Fathe Darwaza via Chowbara in Bidar City	4	30	0	Work Completed		
14	ನಗರಸಭೆ ಉಪರಾಯ	2016-17	Improvements and Upgradation of road from Mailoor Cross to Land Army office via GND College in Bidar City	24 to 27	50	21.14	Work Completed		
15	ನಗರಸಭೆ ಉಪರಾಯ	2016-17	Improvements and Upgradation of road from Ring road Chidri to Land Army Office Mailoor in Bidar City	25 to 29	50	0	Work Completed		
16	ನಗರಸಭೆ ಉಪರಾಯ	2016-17	Improvements and Upgradation of road from Ring Road from Mailoor Junction to Kailash Nagar via Gumpa Bidar City	28 to 30	50	0	Work Completed		
17	ನಗರಸಭೆ ಉಪರಾಯ	2016-17	Improvements and Upgradation of road from Ring Road Kailash Nagar to Hyderabad Road in Bidar City	30 & 31	50	50.39	Work Completed		
18	ನಗರಸಭೆ ಉಪರಾಯ	2016-17	Improvements and Upgradation of road from Kumbharwada Kaman to Halladkeri in Bidar City	30 & 31	50	51.57	Work Completed		
19	ನಗರಸಭೆ ಉಪರಾಯ	2016-17	Improvements and Upgradation of road from SP Banglow to Harurgeri Kaman via Channabasva Nagar in Bidar City	31 & 32	25	6.42	Work Completed		
20	ನಗರಸಭೆ ಉಪರಾಯ	2016-17	Improvements and Upgradation of road from SP Banglow to Halladkeri in Bidar City	31 & 32	30	20	Work Completed		
21	ನಗರಸಭೆ ಉಪರಾಯ	2016-17	Improvements and Upgradation of road from Shastri Nagar Mailoor to Chidri via Goyal Lavout in Bidar City	25	30	25.02	Work Completed		
22	ನಗರಸಭೆ ಉಪರಾಯ	2016-17	Construction of CC roads at Vegetable and Fruit Market at Singar Bagh in Ward No. 02	2	20	19.75	Work Completed		
23	ನಗರಸಭೆ ಉಪರಾಯ	2016-17	Construction of CC road at Jabbar Colony near H/o Dr. Siraj in Ward No. 14	14	10	0	Work Completed		
24	ನಗರಸಭೆ ಉಪರಾಯ	2016-17	Construction of CC roads at Kasaiwada in Ward No. 03	3	20	19.74	Work Completed		

25	ಸಗರಸಭೆ ಐಲರ	2016-17	Construction of CC roads at Pansal Talcom in Ward No. 04	4	20	19.31	Work Completed		
26	ಸಗರಸಭೆ ಐಲರ	2016-17	Construction of CC roads at Ahmed Bagh in Ward No. 07	7	20	18.24	Work Completed		
27	ಸಗರಸಭೆ ಐಲರ	2016-17	Construction of CC road from Children Park to Shahood Circle in Ward No. 10	10	30	29.58	Work Completed		
28	ಸಗರಸಭೆ ಐಲರ	2016-17	Construction of CC Road near Rafi Saw Mill in Multani Colony in Ward No. 11	11	20	19.62	Work Completed		
29	ಸಗರಸಭೆ ಐಲರ	2016-17	Construction of CC road at Multani Colony in Ward No. 12	12	20	0	Work Completed		
30	ಸಗರಸಭೆ ಐಲರ	2016-17	Construction of CC Roads at Irani Colony in Ward No. 24	24	20	10.03	Work Completed		
31	ಸಗರಸಭೆ ಐಲರ	2016-17	Construction of CC road at Vidya Nagar near Bhavani Temple in Ward No. 22	22	20	16.06	Work Completed		
32	ಸಗರಸಭೆ ಐಲರ	2016-17	Construction of CC roads at Chidri in Ward No. 23	23	20	19.81	Work Completed		
33	ಸಗರಸಭೆ ಐಲರ	2016-17	Construction of CC Roads at Ramnagar in Ward No. 23	23	10	9.7	Work Completed		
34	ಸಗರಸಭೆ ಐಲರ	2016-17	Construction of CC roads at Haq Colony in Ward No. 25	25	25	15.27	Work Completed		
35	ಸಗರಸಭೆ ಐಲರ	2016-17	Construction of CC roads at Mehraj Colony in Ward No. 25	25	25	16.79	Work Completed		
36	ಸಗರಸಭೆ ಐಲರ	2016-17	Construction of CC road at Old Mailoor in Ward No. 27	27	10	0	Work Completed		
37	ಸಗರಸಭೆ ಐಲರ	2016-17	Construction of CC road at Kumbharwada in Ward No. 30	30	10	9.5	Work Completed		
38	ಸಗರಸಭೆ ಐಲರ	2016-17	Construction of CC Road at Ladgeri from Baswa Mantap to Hyderabad road in Ward No. 20	20	10	9.36	Work Completed		
39	ಸಗರಸಭೆ ಐಲರ	2016-17	Construction of CC Road at Golwada to Nehruya School in Ward No. 32	32	10	0			Change of work to be done
I ಸಂಪನ್ಮೂಲ ವಿಭಾಗದ ಸಾರಾಂಶ ಹಂತ-2									
1	ಸಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Improvements to Road from Nehru Chowk to Bheem Nagar Hanuman Mandir Via Shivaji Chowk	25	175	93.61	Work Completed		
2	ಸಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Improvements to Road from Bheem Nagar Cross to Their Maidan Via Rajbagh Savar Dargha Municipal Complex Of	20	110	68.14	Work Completed		
3	ಸಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Improvements to Road from Narayanpur Cross to Akkamahadevi High School on Shivpur road	18, 19 & 24	125	97.28	Work Completed		
4	ಸಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Improvements to Road from H/o Vivek Nagarale on Shivpur road to CMM B. Ed College	21, 24	125	102.88	Work Completed		
5	ಸಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Improvements to Road from Tripurnath IB to Nagoba Katta on Shivpur road and SH-11 to Kalyan Mantap Khoba College Road Via Sarvo	22, 21,	175	143.8	Work Completed		
6	ಸಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Improvements to Road from Rajbagh Savar Dargha to Hulsoor Road via Laxmi Talkies Road	20, 15, 13, 14	125	144.96	Work Completed		
7	ಸಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Improvements to Road from Kamla Residence Lodge to Anwarpoth Via Dharmaprakash Galli. Khadi Bhandar to Hulsoor road Via Kaika	11, 4, 9	125	87.64	Work Completed		
8	ಸಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Improvements to Road from Harlaya Chowk to Gadgi Math via Civil Court and Hircmath Colony Cross to Taj Colony	20, 24	110	140.31	Work Completed		
9	ಸಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Improvements to Road from Shivaji Park to Honna Naik School Via KHB Colony, Basveshwar Hospital to Shivpur approach road Basnal	17	130	41.35	Work Completed		
ಸಂಪನ್ಮೂಲ ವಿಭಾಗದ ಸಾರಾಂಶ ಹಂತ-2 (ಬಾಕಿ ಹಂತದ ಯೋಜನೆ)									
1	ಸಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction of Storm Water Drain from Narayanpur Cross to Mundepadi (Via SH-11 Hulsoor road) (Revised Action Plan)	11, 2, 4, 14, 15	300	227.24	Work Started	Shivkumar Sheelvanth	80% of work completed balance work pending for removal of encroachment
II ಸಂಪನ್ಮೂಲ ವಿಭಾಗದ ಸಾರಾಂಶ ಹಂತ-2 (ಬಾಕಿ ಹಂತದ ಯೋಜನೆ)									
1	ಸಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction of CC road & RCC drain at Auto nagar in Basavakalyan	23	300.00	208.3	Work Completed		
2	ಸಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction of CC road near Bilal Masjid in Ward No. 25 Rahmat Nagar	25	6.50	0	Work Completed		
III ಸಗರಸಭೆ (ಬಸವಕಲ್ಯಾಣ)-3ನೇ ಹಂತದ ಯೋಜನೆ									
1	ಸಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction of New CMC office building 1st floor in Basavakalyan City.	15	124.57	0	Tender to be Invited		Pending at DMA for Technical Sanction
2	ಸಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Providing & Installation of E-toilet at Mini vidhan souhda (Anubhava Mantap Road), Anubhava Mantap, Basava vana and Sadanand swamy math in Basavakalyan City.	17, 20, 23	40.00	0	Tender invited		
3	ಸಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Providing Rec drain & footpath with heritage design railing both side form Tripuranth IB to Nulichandayya Park in Basavakalyan City. (SCP)	21, 23	200.00	0	Work Started	R.K Infra Pvt Ltd	Delayed as Road width not decided and encroachment should be removed
4	ಸಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Providing drain R/s and both side footpath from MiniVidhan Soudha to Nooli chandayya park.	21	50.00	18.9	Work Started	R.K Infra Pvt Ltd	Delayed as Road width not decided and encroachment should be removed
5	ಸಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Providing RRC Drain and footpath from Mini Vidhan Soudha to Anubhav mantap in Basavakalyan City.	23	50.00	24.63	Work Completed	R.K Infra Pvt Ltd	
6	ಸಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Providing BT Road and drain from Bus-stand to Rural Police Station.	11	76.00	55.56	Work Completed	R.K Infra Pvt Ltd	
7	ಸಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Providing Utility duct & footpath with heritage design railing both side form Narayanpur cross to Bus stand in Basavakalyan City. (TSP)	11, 4, 14, 15	147.69	0	Work Started	R.K Infra Pvt Ltd	Delayed due to non completion of adjacent drain.
8	ಸಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	KUIDFC Contribution (24x7 water supply)	01 JAzA 31	790.00	0	Work Started	CMC Basavakalyan	
9	ಸಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Providing Rec drain with Utility duct & footpath with heritage design railing both side form Tripuranth IB to Ambedkar Circle in Basavakalyan City.	22, 24, 17, 20	100.00	0	Work Started	R.K Infra Pvt Ltd	Delayed as Road width not decided and encroachment should be removed
10	ಸಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Providing BT Road around Gandhi circle and CC Road & Drain around LIC office near Navarang Talkies and in shahussain locality in Basavakalyan City.	2, 18, 26	50.00	35.17	Work Completed	R.K Infra Pvt Ltd	
11	ಸಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Providing CC Road & footpath with heritage design railing both side form Holikunde house main road to Basaveshwar temple in Basavakalyan City.	7	50.00	17.93	Work Completed	R.K Infra Pvt Ltd	
12	ಸಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Providing heritage design street lighting from Nooli chandayya park to Basaveshwar circle in Basavakalyan City.	22, 24, 17, 20	50.00	0	Tender invited		
13	ಸಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction of BT Road from Alamprabhu Circle to Khanapur Road.	20	50.00	26.45	Work Completed	R.K Infra Pvt Ltd	
14	ಸಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Extension of BT Road both side and Recarpetting the existing Road from Ambedkar circle to Fort in Basavakalyan City.	1, 30, 6, 26	100.00	79.66	Work Completed	R.K Infra Pvt Ltd	

15	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Providing Storm water drain from Babbar Bag to Sattika Nala and Ambika bar to cave in Biradar colony and surrounding area in Basavakalyan City.	24, 31	82.30	73.12	Work Started	R.K Infra Pvt Ltd	As this Nala is perinial, the work is stopped due to flow of water. now work is under progress will be completed soon
16	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Providing Storm water drain from Dhobi Ghat Narayanpur road to Nazim Bhai Shop SH-11 in Basavakalyan City. (SCP)	14	164.44	24.2	Work Started	R.K Infra Pvt Ltd	As this Nala is perinial, the work is stopped due to flow of water. now work is under progress will be completed soon
IV ಪೇಜ್ 4% ಮೆಟ್ರೋಪಾಲಿಟನ್ ಫಂಡ್									
1	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Restoration of Road from Tripuranthi IB to Yadlapur Cross Via Dr. BR Ambedkar Circle in Basavakalyan	2, 4, 11, 14, 15, 17, 24	500.00	335.94	Work Completed		
I ಸಿಎಂಎಸ್ ಎಂಟಿಡಿಎಸ್ ನಗರೋತ್ಕಾಸ ಪಂಚ-2									
1	ಮರಸಭೆ ಫಾಲ್ಗು	2016-17	Construction of C.C. Drain from Akkamahadevi Circle to KHB Colony Road	18	50.00	89.20	Work Completed		
2	ಮರಸಭೆ ಫಾಲ್ಗು	2016-17	Construction of Drain from gadi to Bomgondeshwar Chowk and Kaikadi Galli to Hanuman Mandir	9	50.00	86.19	Work Completed		
3	ಮರಸಭೆ ಫಾಲ್ಗು	2016-17	Improvements to road from Akkamahadevi Circle to KHB Colony Road	18	50.00	55.45	Work Completed		
4	ಮರಸಭೆ ಫಾಲ್ಗು	2016-17	Improvements to Road from Gadi to Bomgondeshwar Circle and Kaikadi Galli to Hanuman Mandir	9	80.00	16.03	Work Completed		
5	ಮರಸಭೆ ಫಾಲ್ಗು	2016-17	Improvements to Road from Masjid to Humnabad Road Via Lecturer Colony	9	80.00	76.52	Work Completed		
6	ಮರಸಭೆ ಫಾಲ್ಗು	2016-17	Improvements to Road from Gadi to Dadgi Base via Vithal Mandir and Humnabad road	8	90.00	75.84	Work Completed		
7	ಮರಸಭೆ ಫಾಲ್ಗು	2016-17	Improvements to road in Siddharath Nagar, Sai Nagar, Bhat Nagar, Janta Colony, Indira Nagar, Joshi Nagar & Sirse House to Hanuma	16, 22, 15, 21	100.00	96.19	Work Completed		
ಸಿಎಂಎಸ್ ಎಂಟಿಡಿಎಸ್ ನಗರೋತ್ಕಾಸ ಪಂಚ-2 (ಲಠಿಪಾಟು ಮೊತ್ತ)									
1	ಮರಸಭೆ ಫಾಲ್ಗು		Construction of CC road from H/o Vilas Itgar to Sai baba temple in sai nagar	14	11.00	9.66	Work completed		
II ನಗರೋತ್ಕಾಸ (ಮುನಿಸಿಪಾಲಿಟಿ)-3ನೇ ಪಂಚದ ಯೋಜನೆ									
1	ಮರಸಭೆ ಫಾಲ್ಗು	2017-18	(i) Construction of CC Road and one side drain from Ganesh Katta to via house of Basvaraj kudte upto New NTMS school Deshmukh Galli in w.no 4 (ii)Construction of CC Road drain from house of Allasha to Via House of Karamunge upto Backside mashetty house syed galli in w.no 4 (iii)Construction of CC Road and drain form house of Abdul NTMS School Maasaldar to via samad upto house of raghunath sonale in w.no 4 (iv) Construction of CC Road and drain form house of Kamaloddin to Suresh House Main Road Syed Galli in w.no 4 (v)Providing CC Road and Drain from Bhure house to Gadagayya house in ward no.4 (vi)Providing CC Road from mahadev temple to Wale House in ward no 4 (vii)Construction of CC Drain from house of Yekanand Swamy to Batel Grave yard Anandawadi Road Ward No.5	4 & 5	40.00	7.61	Work Started	Suryakanth Almaje	Site Problem
2	ಮರಸಭೆ ಫಾಲ್ಗು	2017-18	(i)Construction of Compound Wall. CC Road to Sunni Khabrastan Dadgi base in Ward No.5 (ii)Construction of Compound Wall to Batel Grave yard Anandawadi road in Ward No.5	5	27.00	16.37	Work Completed	Suryakanth Almaje	
3	ಮರಸಭೆ ಫಾಲ್ಗು	2017-18	(i)Construction of CC Drain and stone pichting to emankment for protection from Vithal mandir to Humnabad Road Nala near Yellamma Temple with murum facility for side solders Sholders in Ward No. 06 (ii)Construction of CC Road from Vithal mandir to Chowdi via house of near Gugre Brahman Galli Ward No. 06 (iii)Construction of CC Road and one side Drain from Chowdi to via Sunte galli upto dadgibase kaman in w.no.6	6	45.00	14.58	Work Started	Suryakanth Almaje	Site Problem
4	ಮರಸಭೆ ಫಾಲ್ಗು	2017-18	(i)Construction of CC Drain from Dadgibase Kaman to house of Khasim Walsang Dadgibase in W.No. 06 (ii)Construction of CC Road and one side drain from house of malanbi W/o ismailsab and House of Khasim sab Dadgibase Ward No. 06 (iii)Construction of CC Road and one side drain from the house of Santosh Bhairoji to via H/o Rizwan Pathan Saleem tadpalli Putalbee upto House of sandeep pandurangrao ugade Kumbhar galli Ward No. 06	6	35.00	6.79	Work Started	Suryakanth Almaje	Site Problem
5	ಮರಸಭೆ ಫಾಲ್ಗು	2017-18	(i)Construction of CC Road and Drain from Phule chowk to H/o of Alle in w.no.11 (ii)Drain from Ganesh Mandir to Alle house Pawar Hospital Backside in w.no.11(iii)Construction of CC Road & Drain from mouneshwar school to H/o Digambar mane upto H/o Wali Ahamed Janata Colony in w.no.15 (iv)Construction of C.C. Road and one side drain from house of kondiba sindhe house to paramchand marwadi house in Ward No. 23	11,15, 23	36.00	0.00	Work Started	Suryakanth Almaje	Site Problem
6	ಮರಸಭೆ ಫಾಲ್ಗು	2017-18	(i)Construction of C.C. Road and one side drain from house of SK Patil Bidar Bhalki main Road to Vaia house of D.G. Jagtap upto house of Sattar S/o Habeeb sab in Ward No. 23(ii)Construction of CC Road and one side Drain from house of Shiviyogi swamy backside to chotumiyar adda mws in Ward No. 23 (iii)Providing CC Road and Drain from house of TT Mankari to via Shivaji Primary School upto Main Road Shahu Nagar in Ward No. 23 (iv) Construction of CC Road and Drain one side from house of Avinash Patil to house of Subhash metre house Subhash Chowk in Ward No. 23	23	49.70	4.60	Work Completed	Suryakanth Almaje	3rd Party Inspection
7	ಮರಸಭೆ ಫಾಲ್ಗು	2017-18	(i) Construction of CC Road and Drain from H/o Nabeesab Zare to H/o Baburo Konkane in w.no.12 (ii)Construction of CC Road (Upper layer 6") community hall to H/o Yasinsab VM colony Ward No. 12 (iii)Construction of CC Road one side drain from house of Chinnamma Bauge to House of Shankar TMC V.M. Colony Ward No. 13 (iv)Construction of CC Road & Drain cover from H/o Vidyasagar to Ramesh More via. Upto public Toilet Vijaymahanteshwar colony Ward No. 13. (SCP)	12, 13	42.33	0.00	Work Started	Suryakanth Almaje	Site Problem

8	ಮರಣಬೆ ಬಾಲ್ಯ	2017-18	(i)Construction of CC Road & Drain (B.S.) from house of Kariyappa to house of Vijaykumar Kore in vijaymahanteshwar colony Ward No. 13 (ii)Construction of CC Road & one side drain from H/o Jagadevi sharanappa to Mouneshwar school in w.no 15 (iii)Construction of CC Road (only) from H/o L.M.Kamble to H/oWali Janata Colony in w.no 15. (SCP)	13, 15	34.00	3.97	Work Completed	Suryakanth Almaje	3rd Party Inspection
9	ಮರಣಬೆ ಬಾಲ್ಯ	2017-18	(i)Construction of CC Road from H/o Shankar Vallapure to H/o Public Toilet Janata Colony in w.no 15 (ii) Construction of C.C. Road and one side drain from house of Ravi Floor mill to house of Deepip Ramele KHB Colony Ward No. 17 (iii) Drain from Gangaram Gaywat to Vithalrao suryavanshi in w.no 21 (iv) Construction of CC Road and one side drain from house of vamanrao hanmanthrao gajrale to house of chandrakanth lamale house in w.no 23. (SCP)	15, 17, 21, 23	33.00	6.47	Work Completed	Suryakanth Almaje	Curing Period
10	ಮರಣಬೆ ಬಾಲ್ಯ	2017-18	(i) Construction of CC Drain only one side from H/oFakeeroddin to via H/o Pandari metre upto Bidar base in w.no 1 (ii) Construction of CC Drain (only) from H/o Torane to H/o Rajkumar Hontagande Devi Nagar Behind in w.no 14 (iii) Construction of CC drain from H/o shankar puri to devi nagar entrance road in w.no 14 (iv) Construction of CC Road and Drain (B.S.) from H/o Shankruppa Driver to Anil Garwad house Devi Nagar in w.no 14. (TSP)	14.	30.31	8.39	Work Completed	Suryakanth Almaje	3rd Party Inspection
11	ಮರಣಬೆ ಬಾಲ್ಯ	2017-18	Supplying and Fixing of LED Street Lights to Ward No.1, 14 & 17 in Bhalki Town. (TSP)	1, 14, 17	14.00	0.00	Work Started	Suryakanth Almaje	Site Problem
12	ಮರಣಬೆ ಬಾಲ್ಯ	2017-18	(i) Construction of CC Road and Drain from H/o Nabeesab Zare to H/o Baburo Konkane in w.no.12 (ii)Construction of CC Road (Upper layer 6") community hall to H/o Yasinsab VM colony Ward No. 12 (iii)Construction of CC Road one side drain from house of Chinnamma Bauge to House of Shankar TMC V.M. Colony Ward No. 13 (iv)Construction of CC Road & Drain cover from H/o Vidyasagar to Ramesh More via. Upto public Toilet Vijaymahanteshwar colony Ward No. 13. (SCP)	12, 13.	45.00	0.66	Work Started	Suryakanth Almaje	Drain Work Completed
13	ಮರಣಬೆ ಬಾಲ್ಯ	2017-18	(i) Construction of CC Road and drain from H/o Topare to Dadgi Base in w.no (ii)Construction of CC Road and drain (B-1) from house of Dhanraj Jalde to Via Kaasi Vishwanath Temple upto Ganesh Temple in w.no 4	4	40.00	0.00	Work Started	Suryakanth Almaje	Site Problem
14	ಮರಣಬೆ ಬಾಲ್ಯ	2017-18	Development of Public Garden in K.H.B Colony in Bhalki Town.	18	30.00	9.51	Work Completed	Suryakanth Almaje	Drain Work Completed
15	ಮರಣಬೆ ಬಾಲ್ಯ	2017-18	Development of Public Garden near Bhalkeshwar Temple in Bhalki Town.	8	25.77	0.00	Work Started	Suryakanth Almaje	Site Problem
16	ಮರಣಬೆ ಬಾಲ್ಯ	2017-18	Providing and Construction of Strom Water Drain From Near Bus stand Humnabad-Bhalki main Road to Bidar Base Vai. Behind Urdu Primary School in Bhalki Town.	10	45.39	43.61	Work Completed	Suryakanth Almaje	
17	ಮರಣಬೆ ಬಾಲ್ಯ	2017-18	Supplying and Fixing of LED Street Lights in ward no 6, 10, 11, 15 and 21 in Bhalki Town.	6, 10, 11, 15, 21	35.00	0.00	Work Started	Suryakanth Almaje	Site Problem
18	ಮರಣಬೆ ಬಾಲ್ಯ	2017-18	Providing and laying pipeline from Akkamahadevi Cross to Ambika Lodge in Bhalki Town.	13	20.00	0.00	Work Started	Suryakanth Almaje	Site Problem
19	ಮರಣಬೆ ಬಾಲ್ಯ	2017-18	Construction of Sump in TMC Office Grond in Bhalki Town.	9	10.00	0.00	Work Started	Suryakanth Almaje	Site Problem
III ನಗರೀಕರಣ ವಿಶೇಷ ಅನುದಾನ									
1	ಮರಣಬೆ ಬಾಲ್ಯ	2018-19	(i) Construction of cc road & drain from H/o Bhalke Nivas to SS patil sir house in w.no 12 (ii) CC Drain from H/o S.S. Patil house to M.I.tank via H/o Balaji Kamti in w.no 12 (iii)Construction of CC Road & Drain from Kanaka das chowk to H/o Subhash Karamunge in w.no.12	12	46	0	Work Started	Morge Ganpati	Site Problem
2	ಮರಣಬೆ ಬಾಲ್ಯ	2018-19	i)Construction of bridge Near backside sagar kamble in w.no.2 Ashok Nagar ii)Construction of Compound Wall and CC Road to Madiga Samaj Grave yard in Ward No.5 & iii) Old Bheem Nagar Entrance Gate iv)Providing Cobal Stone Pavers near H/o Zareppa Metre, Suryakant Ranjere and H/o Rajkumar Halge Ward No.5 v)Providing Cobal Stone Paver to Road from H/o Sumesh kalappa to H/o Narsing Jagtap in w.no22	2, 5 & 22	41	0	Work Started	Morge Ganpati	Site Problem
3	ಮರಣಬೆ ಬಾಲ್ಯ	2018-19	i) Construction of CC Road and oneside drain for H/o Bhure Mallappa to via. Peer katta H/o Sha Nawaz & peer katta to H/o Sanju Hoogar in W.NO.3 ii)Construction of CC Road and Drain from H/o Nagshetappa Jamadar to via H/o manohar upto nilanga Road INW.NO.14	3 & 14	33.75	12.05	Work Started	Morge Ganpati	Site Problem
4	ಮರಣಬೆ ಬಾಲ್ಯ	2018-19	Construction of BT Road and Drain from H/o Dhanraj Tonkakatte to Via. Satya Sai School upto Khandre layout Main Road	7	140	104.51	Work Completed	Morge Ganpati	
5	ಮರಣಬೆ ಬಾಲ್ಯ	2018-19	(i) Providing CC Road from H/o Shivkanth Kakanale to Sattar Hiremath Main Road in w.no.2 (ii)Providing and Construction of Only drain from H/o Nazer tawar to Anand wadi road near ladies toilet in w.no.3 (iii)Construction of CC Road from Nayum bagwan shop. to Zahar pandarpar house siddi taleem galli Ward No. 03(iv)Construction of CC Road one side drain from H/o Prakash Patil to H/o Makanna Muchalambe teen dukan galli in ward no.7 (v)Construction of CC Road One side drain H/o Rasool miyan to H/o Katwate & H/o Pandurang biradar to H/o Sangappa Kumbhar in ward no.7 (vi)Construction of CC Road & Drain (one side) from H/o Prakash Patil to H/o Rama Bhat Harkar Galli in ward no.7 (vii)Construction of CC Road & Drain (one side) from H/o Basanth pawar to H/o Dattu Upase Harkar Ga	2, 3 & 7	49.3	40.08	Work Completed	Morge Ganpati	
6	ಮರಣಬೆ ಬಾಲ್ಯ	2018-19	(i) Providing and Construction of CC Road and Drain from H/o Madav Maharaj Vishal puri Gopal Galli in ward no.7 (ii) CC Road from H/o Halange Shivarajappa to H/o Mallappa Pavashette Gopal Galli in ward no.7 (iii)Construction of CC Road baburao Mankari house in ward no.7 (iv)Only Drain for H/o Babu Murale to Uttampur in ward no.7 (v)Construction of CC Road & one side drain from H/o Silar to H/o basavaraj Kamalakur in ward no.7 (vi)Only CC Drain from H/o Vithalrao Halsange to Sangappa Bendre in ward no.7	7	27.7	21.44	Work Completed	Morge Ganpati	
7	ಮರಣಬೆ ಬಾಲ್ಯ	2018-19	i) Providing C.C. Road from Humnabad Road vai Sai Mandir to House of Baburao Panchal Kumbeshwar Galli in w.no.8 (ii) CC Road & and Drain to Ganesh Mandir all round. in w.no.09	8 & 9	45.5	47.43	Work Completed	Morge Ganpati	

8	ಮರಣದ ಭಾಲ್ಕು	2018-19	CC Road one side drain from kumbeshwar temple H/o Baburao Panchal upto vithal mandir kumbeshwar gali ward no. 08.	8	28.5	28.5	Work Completed	Morge Ganpati	
9	ಮರಣದ ಭಾಲ್ಕು	2018-19	C.C. Road and Drain from House of Basava Nilaya to upto the house of mallikarjun Sangam in w.no.09	9	70	70.65	Work Completed	Morge Ganpati	
10	ಮರಣದ ಭಾಲ್ಕು	2018-19	Construction of CC Road and drain from House of Sharanappa Rumma house to via vijaykumar Markhale house sangmesh karkale house in w.no.09	9	50	47.3	Work Completed	Morge Ganpati	
11	ಮರಣದ ಭಾಲ್ಕು	2018-19	(i) Construction of CC Road and drain from CB College Road Wale house to Rajkumar Watchman house lecture colony (Ganesh Nagar) in w.no.09 (ii)Construction of C.C. Road & Drain from Wale house to via H/o Hudge upto H/o Mallikarjun Police in w.no.09	9	40	7.45	Work Started	Morge Ganpati	Site Problem
12	ಮರಣದ ಭಾಲ್ಕು	2018-19	(i)Construction of C.C. Road & Drain from Kallappa Ladde to via H/o Basavaraj Biradar upto H/o Mallikarjun Sangam in Lecture Colony in w.no.09 (ii)Construction of C.C. Road & Drain from Satosh Biradar to via H/o Devidas Bhure upto H/o back side of Sagge House in Ganesh nagar Colony in w.no.09 (iii) Construction of C.C. Road & Drain from Lecture Colony- Collage Road to H/o Rajkumar Mainale upto H/o Sanjukumar Mouneshwar Colony in w.no.09	9	45	1.14	Work Started	Morge Ganpati	Site Problem
13	ಮರಣದ ಭಾಲ್ಕು	2018-19	Construction of CC Road and drain from Batale nala via Hanuman Temple Anandwadi Road to Ashok nagar via Kaikadi galli	14	85	57.98	Work Completed	Morge Ganpati	
14	ಮರಣದ ಭಾಲ್ಕು	2018-19	i) Construction of C.C. Road & Drain from KEB Baburao to via H/o Anneppa Hotel upto Shiv mandir in Ganesh Nagar in w.no.09 (ii) Construction of C.C. Road & Drain from H/o Chandrakanth Halibathpure to H/o Shivraj Centring in Ganesh Nagar in w.no.09 (iii)CC Road and Drain from House of Vamanrao sonkamble to house of Rajkumar Bhure sukshanti nagar (Dhul peth)	9	46.5	11.86	Work Completed	Morge Ganpati	
15	ಮರಣದ ಭಾಲ್ಕು	2018-19	(i) Providing RCC Drain from Kamalabai Telang house to Sangmesh Theatre Canteen in w.no.10 (ii)Construction of CC Road & Drain for masum pasha colony Samudaya Bhavan to Grave Yard near Talab Ward No. 10 Masoom Pasha Colony (iii)CC drain (with cover) from house of Balgar to Santappa Ashtruc Gold Shop in w.no.10 (iv)CC Road from Kumar Bar to Gandhi chowk area in w.no.10	10	41	16.23	Work Started	Morge Ganpati	Site Problem
16	ಮರಣದ ಭಾಲ್ಕು	2018-19	(i)Construction of CC Road and one side drain from house of Mallikarjun SBH bank retired employee to Guru colony main Road house of chikatwar Rajkumar Guru colony Ward No. 10 (ii)Construction of CC Road and drain B.S. from house of Kallappa ladde to Shivaraj Savale via house of Omkar uppe in Guru Colony house of Shantveer sirgapur to house of shantveer patil in w.no.10 (iii) Construction of CC Road and Drain (B.S.) from the Pawan Kumar Belure to Ramesh Karkale Asture Colony in w.no.10	10	45	44.49	Work Completed	Morge Ganpati	
17	ಮರಣದ ಭಾಲ್ಕು	2018-19	Construction of CC Road and Drain (B.S.) from house of Rachayya swamy to house of chandrakanth Biradar LIC agent via Sharanappa Urban Bank Manager Guru Colony Ward No. 10	10	35	28.8	Work Completed	Morge Ganpati	
18	ಮರಣದ ಭಾಲ್ಕು	2018-19	(i) Construction of CC Road and Drain (B.S.) from house of Rajkumar Bakka to House of Nuchha in w.no.10 (ii)Construction of CC Road & Drain (B.S.) from Behind Kadkeshwar School in Asture Colony in w.no.10 (iii) CC Road and Drain (B.S.) from Ganpati Bakka house backside to Rajkumar Panchal house in Asture Colony in w.no.10	10	49	32.71	Work Completed	Morge Ganpati	
19	ಮರಣದ ಭಾಲ್ಕು	2018-19	(i) Construction of cc road & drain from H/o Prakash Khandre to via Om shanti H/o Yuvraj sirse upto vishwanathrao srce book deport main road in w.no.12 (ii) Construction of CC Road & Drain from H/o Baburao Hulsoore to H/o Vishwanath Deshmukh in w.no.12	12	49	13.36	Work Started	Morge Ganpati	Site Problem
20	ಮರಣದ ಭಾಲ್ಕು	2018-19	(i)Construction of C.C. Road and B.S. Drain from Dr. Gafar Hospital to via H/o Omprakash Mali Patil Advocate upto Shinde laundry Mudda galli in ward No.13 (ii) Construction of CC Road and drain from house of Sonaba to Sonale House in ward No.13 (iii) Construction of CC Road and drain from Guru Cold drinks to Dr.Jadav Hospital in ward No.13	13	45	36.38	Work Completed	Morge Ganpati	
21	ಮರಣದ ಭಾಲ್ಕು	2018-19	(i) Construction of CC Road from house of Rajkumar RTO to Udgir Main Road via. Agriculture office Tahsil area Ward No.13 (ii) Construction of CC Road from Nirgude complex to H/o Dr. Kale near New Jadhav Hospital in ward No.13	13	40	21.76	Work Started	Morge Ganpati	Site Problem
22	ಮರಣದ ಭಾಲ್ಕು	2018-19	(i) Construction of CC Road and drain from house of Dr. Kale to New Jadhav Hospital in ward No.13 (ii) Construction of CC Road and drain (B.S.) from house of Bhalkeshwar to Via Sadguru School upto Old Tahsil Office in ward No.13	13	40	38.84	Work Completed	Morge Ganpati	
23	ಮರಣದ ಭಾಲ್ಕು	2018-19	i)Construction of RCC Drain from Shafiyoddin floormill to Dhor Galli in w.no.3 ii)Construction of CC Road from house of vajinath Navadge to Dhanraj Jante Ward No.5.iii)Construction of CC Road and one side drain from Charch compound to H/o Balaji Biradar church galli wardNo.14 iv)Providing & Construction of CC Road & strom water drain (both side) from H/o Mallikarjun Conductor to H/o Surappa Chalkare W.No.16 v)Providing & Construction of CC Road & strom water drain (both side) from H/o Felix Vegas to H/o Sagar Shinde vi)Providing & Construction of CC Road & strom water drain (both side) & Decksilabs from H/o Narayan Gakwade to Ramesh Chabatre in w.no.16	3, 5, 14 & 16	49.75	7.23	Work Started	Morge Ganpati	Site Problem
24	ಮರಣದ ಭಾಲ್ಕು	2018-19	(i)Construction of CC Road and Drain from Nilanga Main Road to H/o Jairaj Bellale in w.no.14 (ii) Construction of CC Road and Drain from H/o Gunderao tekale to H/o Megaraj Ghante Shivnagar in w.no.14 (iii) Construction of CC Road and Drain from Nilanga Road to via H/o Zahreersab upto H/o sadiqsab in w.no.14	14	45	37.1	Work Completed	Morge Ganpati	

25	ಮರಣಹಿ ಭಾಲ್ಕಿ	2018-19	(i)Construction of CC Road and Drain from H/o Nagshetappa Jamadar to via H/o manohar upto nilanga Road in w.no 14 (ii) CC Road (one side) drain from H/o Gurunath Tugaonkar to via H/o Shivkumar Deshmukh upto Nilanga Road one layer required in w.no 14 (iii) CC Road & CC Drain from H/o Ganpath/Tagaonkar to via H/o Shivkumar Deshmukh upto Nilanga Road (Existing CCRoad) one layer required in w.no 14 (iv)Construction of CC Road and Drain from H/o Sharanappa Shinde to H/o Pascal church galli in w.no 14 (v) Construction of CC Drain from from H/o Principal Birdar to Big Nala in w.no 14 (vi) Construction of CC Drain from H/o Anil house via H/o Dattatri limbakarto H/o Dhanraj Mehre in w.no 14 (vii) Construction of CC Road and Drain from H/o Dr. Kumar Swamy to via	14	48	30.48	Work Started	Morge Ganpati	Site Problem
26	ಮರಣಹಿ ಭಾಲ್ಕಿ	2018-19	Construction of CC Road and one side drain from H/o Shesherao turne to H/o dixit upto nala in w.no 14	14	25	22.79	Work Completed	Morge Ganpati	
27	ಮರಣಹಿ ಭಾಲ್ಕಿ	2018-19	(i) Construction of C.C. Road from House of Baburao Tambre to Anita Patil House Ward No. 17 PWD Quarters in Ward No. 17 (ii)Construction of C.C. Road and drain from H/o Baburao Madakatti to H/o Jagadish Biradar in Ward No. 17 (iii)Construction of C.C. Road & Drain from Dhanraj Patil House to Nirgude house in Ward No. 17 (iv) Construction of C.C. Road and drain from house of Umesh Digge to sharanappa Bhalki house in Ward No. 17 (v) Construction of C.C. Drain from Hanuman Chowk to Nagshetty Prabha house in Ward No. 17 (vi) Construction of C.C. drain from the Sidramappa Kudte to the Kashappa Nidode Sharan Nagar in Ward No. 17 (vii) Construction of CC drain from House of Baburao Mungale to via house of Rajkumar Biradar upto house of krishnaji Jadhav in Ward No. 17	17	49	23.23	Work Started	Morge Ganpati	Site Problem
28	ಮರಣಹಿ ಭಾಲ್ಕಿ	2018-19	(i) Construction of Drain from House of Lanjwade to Rajkumar Biradar house in Ward No. 17 (ii) Construction of C.C. Road & Drain from Rekha Deelip Kaknale house to upto mobile tower in housing board colony in w.no.17 (iii) Construction of CC drain from Baburao Biradar house to Ramesh Panchal house in KHB Colony in Ward No. 17 (iv) Construction of C.C. Road and drain from house of mallikarjun prabha to Jeevanrao Patil KHB Colony in Ward No. 17 (v) Construction of C.C. Road and Drain from house of Jeevanrao Patil upto house of vilasrao patil KHB Colony in Ward No. 17	17	31	0	Work Started	Morge Ganpati	Site Problem
29	ಮರಣಹಿ ಭಾಲ್ಕಿ	2018-19	Construction of C.C. Road and Drain from house of Ashok Kasle to House of Kurubkhegi patil KHB Colony in Ward No. 17	17	40	0	Work Completed	Morge Ganpati	
30	ಮರಣಹಿ ಭಾಲ್ಕಿ	2018-19	(i)Construction of CC Road from Balaji Temple to hanuman chowk in Ward No. 18 (ii) Construction of CC Road and Drain from Mallikarjun muchalmbe to h/o rajkumar sirse in Sharan Nagar in Ward No. 18 (iii) Construction of CC Road and Drain Suresh Kirana Shop to Krishana Temple Balaji Nagar in Ward No. 18 (iv) Construction of CC Road and Drain from Bhalki-Bidar Road to H/o Gundappa Belakatte in Ward No. 19	18 & 19	49	32.95	Work Started	Morge Ganpati	Site Problem
31	ಮರಣಹಿ ಭಾಲ್ಕಿ	2018-19	(i) Construction of CC Road and Drain from house of Kailashnath Meenkeri upto Swamy Nivas vial Anil lokhande in Ward No. 18 (ii)Construction of CC Road and drain from H/o Shivkumar plumber to H/o Datta gonda in W. No. 21	18 & 21	48	31.88	Work Completed	Morge Ganpati	
32	ಮರಣಹಿ ಭಾಲ್ಕಿ	2018-19	Construction of CC Road and Drain from Kashinath Khandre Petrol Pump to Biyani Dall mill to from H/o chandrakanth Sirse to Gunawanth Vairage and Ball house to house of Dhanaji metre patil house to Vairage house in Balaji Nagar in Ward No. 18	18	70	64.37	Work Completed	Morge Ganpati	
33	ಮರಣಹಿ ಭಾಲ್ಕಿ	2018-19	Construction of CC Road and Drain from Bhalki Bidar main road to near Railway gate to upto H/o subhash Saigaon to Shivaji manakari to kishanrao uchhe & Ravi Paranallete Kashinath Bone subhash chowk area in Ward No. 19	19	28	6.87	Work Started	Morge Ganpati	Site Problem
34	ಮರಣಹಿ ಭಾಲ್ಕಿ	2018-19	i) Providing & Construction of CC Road & strom water drain (both side) & Decksab from H/o Jagnath Kamble to via Laxman Mitriman upto Tejamma House at Siddarth Nagar in w.no.16 ii) Providing & Construction of CC Road & strom water drain (both side) & Decksab from H/o Kundanbai Rajput via Sharnappa Sampange upto H/o Sridev Govind Dandugle Janata House in w.no.16 iii)Providing & Construction of CC Road & strom water drain (both side) & Decksab from H/o Bheemanna Ramle to H/o Durgappa Kasle Janata Colony W No 16	16	48	9.75	Work Started	Morge Ganpati	Site Problem
35	ಮರಣಹಿ ಭಾಲ್ಕಿ	2018-19	(i) Construction of CC Road and drain from H/o Shafi Baig to Silarsab field in new Masoom pasha colony in w.no 22 (ii) Construction of CC Road from house of Rameshrao Telang to chand pasha kirana shop masum pasha colony ward no. 23	22 & 23	32	7.29	Work Started	Morge Ganpati	Drain Work completed
36	ಮರಣಹಿ ಭಾಲ್ಕಿ	2018-19	Construction of BT Road and drain from New RTO office upto Government College teacher colony in Ward No.08	8	40	42.86	Work Completed	Morge Ganpati	
37	ಮರಣಹಿ ಭಾಲ್ಕಿ	2018-19	Construction of BT Road and Drain from SH-75 main Road via Edga upto stadium in teachers colony in Ward No. 08.	8	50	57.29	Work Completed	Morge Ganpati	
38	ಮರಣಹಿ ಭಾಲ್ಕಿ	2018-19	Construction of B.T. Road and drain from house of Sharanappa Baikka to house of basvaraj nuccha layout colony ward No. 9 with footpath	9	35	36.09	Work Completed	Morge Ganpati	
39	ಮರಣಹಿ ಭಾಲ್ಕಿ	2018-19	Construction of BT. Road and drain from Poincer Public School to via H/o PSI natekar upto house of dhanraj Bhangre	9	50	52.24	Work Completed	Morge Ganpati	
40	ಮರಣಹಿ ಭಾಲ್ಕಿ	2018-19	Construction of BT. Road & Drain from Umakanth ladge to Dhanraj Dhage house lecture colony (Guru Colony) Ward No. 09	9	40	30.11	Work Completed	Morge Ganpati	
41	ಮರಣಹಿ ಭಾಲ್ಕಿ	2018-19	Construction of BT Road and Drain from house of Kamalakkar Swamy to Lecture Colony Main Road via behind Asture Kalyan mantap Ward No. 10	10	70	72.53	Work Completed	Morge Ganpati	
42	ಮರಣಹಿ ಭಾಲ್ಕಿ	2018-19	Construction of BT. Road and Drain from Hanuman Chowk to Karanja Office Gate in Ward No. 17 Bhalki town	17	30	30.6	Work Completed	Morge Ganpati	
43	ಮರಣಹಿ ಭಾಲ್ಕಿ	2018-19	Construction of CC Road and drain from CB Colony cross to V.K. Patil Factory cross Talwad village road in Bhalki Town.	18	25	4.77	Work Started	Morge Ganpati	Drain Work completed
44	ಮರಣಹಿ ಭಾಲ್ಕಿ	2018-19	Construction of CC Road and Drain from CB Colony cross via H/o Kallappa Islampure upto Lecture colony Road Vidya Nagar Bhalki Town	18	30	33.25	Work Completed	Morge Ganpati	

45	ಮರಣದ ಭಾಷೆ	2018-19	Construction of CC Road & Drain from Ramesh Mathapathi via vajinath biradar via H/o Maheboob Khan upto churchin sai nagar in w.no.19	19	45	19.78	Work Completed	Morge Ganpati	
46	ಮರಣದ ಭಾಷೆ	2018-19	Improvements to Walkway of M.I. Tank at Bhalki Town	14	60	42.68	Work Completed	Morge Ganpati	
47	ಮರಣದ ಭಾಷೆ	2018-19	Development of Public Garden in Lecture Colony in Bhalki Town.	14	30	10.16	Work Started	Morge Ganpati	Drain Work completed
48	ಮರಣದ ಭಾಷೆ	2018-19	Development of Public Garden in Ganesh Nagar in Bhalki Town.	15	25	12.94	Work Started	Morge Ganpati	Drain Work completed
49	ಮರಣದ ಭಾಷೆ	2018-19	Supplying and Fixing of LED Street Lights in Ward No. 3, 4, 7, 8, 9, 12, 13, 17, 18 and 19 of Bhalki Town.	3, 4, 7, 8, 9, 12, 13, 17, 18 & 19	80	69.19	Work Completed	Morge Ganpati	
50	ಮರಣದ ಭಾಷೆ	2018-19	i) Providing & Construction of CC Road & strom water drain from H/o Shankar Kamble to H/o Renuka Thakur in sidharth Nagar ward no.16 in Bhalki Town. ii)CC Road and Drain (B.S.) for H/o Yuvaraj Kunde to sopanrao house in w.no.20 iii)Construction of CC Road and Drain from H/o Uttam Joshi to H/o Sumesh Master new Bheem Nagar in w.no.20 iv)Construction of CC Drain from H/o Viswajot Boarde to ademma Bhavikatte in w.no.20	20	47	10.68	Work Started	Morge Ganpati	Drain Work completed
51	ಮರಣದ ಭಾಷೆ	2018-19	i) Providing and construction of Drain from H/o Gundappa Idgar to Gangaram Gaikwar Joshiwale in w.no.21 ii)Only Drain from Umesh Gaywat to Madukar dhurve Joshi Galli in w.no.21 iii)CC Road and drain from H/o Sanju Gaywat to Via Jaishel upto H/o Neelkanth in w.no.21 iv)CC Road for Noor masjid to Govt. School in W. No. 21 v)Only Drain From H/o Nagnath Bhavikatte to H/o Subhash Nalembur in Old Bheem Nagar in w.no.22 vi)Construction of CC Road from Bheemnagar cross to Arjun Sindankeri Old Bheem Nagar in w.no.22	21 & 22	48	8.41	Work Started	Morge Ganpati	Drain Work completed
52	ಮರಣದ ಭಾಷೆ	2018-19	i)Construction of CC Road and Drain (B.S.) from Government Hostel to H/o Yashwanthrao Jilebeewale old bheem nagar in w.no.22 ii)Construction of CC Road and Drain from H/o Satish Gokale to H/o Narayanrao Halle in w.no.22	22	35	0	Work Started	Morge Ganpati	Site Problem
53	ಮರಣದ ಭಾಷೆ	2018-19	Supplying and Fixing LED street lights to Ward No. 2, 5, 16, 20, 21 & 22	2, 5, 16, 20, 21 & 22	30	26.78	Work Completed	Morge Ganpati	
IV ಶೇಕಡ 4% ಪೂರೈಕೆಯ ದರ									
1	ಮರಣದ ಭಾಷೆ	2018-19	Construction of Drain, Foot path Centre median from Vivekanand circle via Busstand and Laying electric poles with LED lights in Bhalki town	12	500	66.98	Work Started	Morge Ganpati	
2	ಮರಣದ ಭಾಷೆ	2018-19	Construction of Road and drain in KBN colony and Kalyani colony in Bhalki town	16	100	107.02	Work Completed	Morge Ganpati	
3	ಮರಣದ ಭಾಷೆ	2018-19	Construction of CC Road & Drain from h/o Halkude to h/o Rajkumar Bellale in Syed Galli W.No.4	4	20	0	Work Started	Morge Ganpati	Site Problem
4	ಮರಣದ ಭಾಷೆ	2018-19	Construction of CC Road & Drain from h/o Mohan Naik to h/o Shivakumar Kudte in Syed Galli W.No.4	4	10	0	Work Started	Morge Ganpati	Site Problem
5	ಮರಣದ ಭಾಷೆ	2018-19	Construction of CC Road & Drain from h/o Babu Sonar to h/o Vijaykumar Patil in Syed Galli W.No.4	4	10	0	Work Started	Morge Ganpati	Site Problem
6	ಮರಣದ ಭಾಷೆ	2018-19	Construction of CC Road & Drain from h/o Bandu Kulkarni to h/o Subhash Choudri in W.No.6	6	10	0	Work Started	Morge Ganpati	Site Problem
7	ಮರಣದ ಭಾಷೆ	2018-19	Construction of CC Road & Drain from h/o Shivaji Kumbhar to Via School upto h/o Basavaraj Joldapge in W.No.6	6	12	0	Work Started	Morge Ganpati	Site Problem
8	ಮರಣದ ಭಾಷೆ	2018-19	Construction of CC Road & Drain from h/o Shanthkumar Sunte to h/o Pannalkar in W.No.6	6	12	0	Work Started	Morge Ganpati	Site Problem
9	ಮರಣದ ಭಾಷೆ	2018-19	Construction of CC Road & Drain from h/o Balchandra Deshpande to h/o Sachin Joshi in W.No.6	6	10	0	Work Started	Morge Ganpati	Site Problem
10	ಮರಣದ ಭಾಷೆ	2018-19	Construction of CC Road & Drain from h/o Suresh Joldapge to h/o Shivakumar Hedgapure in W.No.6	6	10	0	Work Started	Morge Ganpati	Site Problem
11	ಮರಣದ ಭಾಷೆ	2018-19	Construction of CC Road & Drain from h/o Chandmiyan to Via H/o Prakash Patil upto Durga Temple in Kumbeshwar Galli W.No.8	8	10	0	Work Started	Morge Ganpati	Site Problem
12	ಮರಣದ ಭಾಷೆ	2018-19	Construction of CC Road & Drain from h/o Bhalkeshwar Shinde to Via H/o Durga Devi Temple upto H/o Shivaji Rao Sonaba in Kumbeshwar Galli W.No.8	8	10	0	Work Started	Morge Ganpati	Site Problem
13	ಮರಣದ ಭಾಷೆ	2018-19	Construction of CC Road & Drain in Teachers Colony Sub-Roads in W.No.8	8	30	0	Work Started	Morge Ganpati	Site Problem
14	ಮರಣದ ಭಾಷೆ	2018-19	Construction of CC Road & Drain from h/o Santosh R.T.O Office Building to BCM Hostel in Teachers Colony W.No.8	8	20	0	Work Started	Morge Ganpati	Site Problem
15	ಮರಣದ ಭಾಷೆ	2018-19	Construction of CC Road & Drain from Behind Swamy Hotel to Via H/o Vajjeenath Sirse Upto Main Road in W.No.8	8	20	0	Work Started	Morge Ganpati	Site Problem
16	ಮರಣದ ಭಾಷೆ	2018-19	Construction of Strom water Drain from Omshanti to Via H/o Kallappa Gone upto M.I Tank in W.No.12	12	20	0	Work Started	Morge Ganpati	Site Problem
17	ಮರಣದ ಭಾಷೆ	2018-19	Construction of CC Road & Drain from H/o Sharanappa Balka to H/o Pavan Biradar in Lecturer Colony W.No.9	9	20	0	Work Started	Morge Ganpati	Site Problem
18	ಮರಣದ ಭಾಷೆ	2018-19	Construction of CC Road & Drain from H/o Ashok Bouge to H/o Madakatti in Lecturer Colony W.No.9	9	20	0	Work Started	Morge Ganpati	Site Problem
19	ಮರಣದ ಭಾಷೆ	2018-19	Construction of CC Road & Drain from CB Collage Road to Via H/o Adinath Patil Towards Guruprasad School in Lecturer Colony W.No.9	9	20	0	Work Completed	Morge Ganpati	
20	ಮರಣದ ಭಾಷೆ	2018-19	Construction of CC Road & Drain from H/o Pundlikappa Tompe to H/o Neelkant Chape in W.No.9	9	30	19.04	Work Completed	Morge Ganpati	
21	ಮರಣದ ಭಾಷೆ	2018-19	Construction of CC Road & Drain from H/o Rajkumar Karamunge to H/o Nuccha in Ashture Colony W.No.10	10	25	0	Work Completed	Morge Ganpati	
22	ಮರಣದ ಭಾಷೆ	2018-19	Construction of CC Road & Drain from H/o Swamy House to Via H/o Rajkumar Patil Lectr upto Maharaja Colony Cross in W.No.10	10	30	21.42	Work Completed	Morge Ganpati	

23	ಮರಸಬೆ ಬಾಲ್ಯ	2018-19	Construction of CC Road from Bhalki-Bidar Main Road (Rajkumar Bellale Complex) to Rikye Gold Shop in W.No.10	10	20	0	Work Completed	Morge Ganpati	
24	ಮರಸಬೆ ಬಾಲ್ಯ	2018-19	Construction of BT Road and Drain from Maharaja Colony Cross to CB Collage Road Via Ashture Kalyan Mantap in W.No.10	10	60	0	Work Started	Morge Ganpati	Site Problem
25	ಮರಸಬೆ ಬಾಲ್ಯ	2018-19	Construction of Drain from P.W.D Qutres to TPS Compound Wall upto Basaveshwar Chowk Main Road in W.No.17	17	7	0	Work Started	Morge Ganpati	Site Problem
26	ಮರಸಬೆ ಬಾಲ್ಯ	2018-19	Construction of CC Road & Drain from H/o Tagarkhede to H/o Jeevan Pedde Fire Station Area in W.No.18	18	35	0	Work Started	Morge Ganpati	Site Problem
27	ಮರಸಬೆ ಬಾಲ್ಯ	2018-19	Construction of CC Road & Drain from H/o P.S Biradar to H/o Harihar Rao Hospital Karanja Qtrs Area in W.No.17	17	12	0	Work Started	Morge Ganpati	Site Problem
28	ಮರಸಬೆ ಬಾಲ್ಯ	2018-19	Construction of CC Road & Drain from H/o Babu Rao Biradar to H/o Mallikarjun Prabha Housing Board Colony in W.No.17	17	15	0	Work Started	Morge Ganpati	Site Problem
29	ಮರಸಬೆ ಬಾಲ್ಯ	2018-19	Construction of CC Road & Drain from H/o Prabha to H/o Kurubkhegi Patil in W.No.17	17	35	0	Work Started	Morge Ganpati	Site Problem
30	ಮರಸಬೆ ಬಾಲ್ಯ	2018-19	Construction of CC Drain from Ashram to M.I Tank in W.No.17	12	15	0	Work Started	Morge Ganpati	Site Problem
31	ಮರಸಬೆ ಬಾಲ್ಯ	2018-19	Construction of CC Road & Drain from H/o Ravi Ramle to H/o Shivanand Swamy in Janata Colony in W.No.17	17	25	0	Work Started	Morge Ganpati	Site Problem
32	ಮರಸಬೆ ಬಾಲ್ಯ	2018-19	CC Road & Drain in Khandre Thanda W.No.14	14	20	0	Work Started	Morge Ganpati	Site Problem
33	ಮರಸಬೆ ಬಾಲ್ಯ	2018-19	Construction of CC Drain from H/o Jairaj Khandre to H/o Pralhad Fire station Area in W.No.17	17	7	0	Work Started	Morge Ganpati	Site Problem
34	ಮರಸಬೆ ಬಾಲ್ಯ	2018-19	Construction of CC Drain from H/o Khaja Miyan to H/o Jameeloddin Quareshi in W.No.19	19	5	0	Work Started	Morge Ganpati	Site Problem
35	ಮರಸಬೆ ಬಾಲ್ಯ	2018-19	Construction of CC Drain from H/o Moinoddin Mirge to H/o Ramesh Mochi in Sai Nagar W.No.19	19	5	0	Work Started	Morge Ganpati	Site Problem
36	ಮರಸಬೆ ಬಾಲ್ಯ	2018-19	Construction of CC Drain from H/o Gynaneshwar to H/o Jagtap W.No.19	19	10	0	Work Started	Morge Ganpati	Site Problem
37	ಮರಸಬೆ ಬಾಲ್ಯ	2018-19	Construction of Compound Wall to Muslim Grave Yard near Bidar Base	1	25	0	Work Started	Morge Ganpati	Site Problem
38	ಮರಸಬೆ ಬಾಲ್ಯ	2018-19	Construction of Compound Wall to Muslim Grave Yard near Bus Stand	10	30	0	Work Started	Morge Ganpati	Site Problem
39	ಮರಸಬೆ ಬಾಲ್ಯ	2018-19	Development of Public Garden in Housing Board Colony in W.No.17	17	45	0	Work Started	Morge Ganpati	Site Problem
40	ಮರಸಬೆ ಬಾಲ್ಯ	2018-19	Construction of CC Road & Drain from H/o Mudda to H/o Advet Shastri in W.No.13	13	10	0	Work Started	Morge Ganpati	Site Problem
41	ಮರಸಬೆ ಬಾಲ್ಯ	2018-19	Construction of Bridge Near New Mahaboob Cloth Store on Lecturer Colony in Bhalki Town.	9	20	0	Work Started	Morge Ganpati	Site Problem
42	ಮರಸಬೆ ಬಾಲ್ಯ	2018-19	Construction of CC Road & Drain in Ashok Nagar Ward No.2 in Bhalki Town.	2	25	0	Work Started	Morge Ganpati	Site Problem
43	ಮರಸಬೆ ಬಾಲ್ಯ	2018-19	Construction of CC Road & Drain in Dadgi Base Ward No.5 in Bhalki Town.	5	25	0	Work Started	Morge Ganpati	Site Problem
44	ಮರಸಬೆ ಬಾಲ್ಯ	2018-19	Construction of CC Road & Drain in Vijayamahanteshwar Galli Ward No.12 in Bhalki Town.	12	25	0	Work Started	Morge Ganpati	Site Problem
45	ಮರಸಬೆ ಬಾಲ್ಯ	2018-19	Construction of CC Road & Drain in Sidharth Nagar Ward No.16 in Bhalki Town.	16	75	0	Work Started	Morge Ganpati	Site Problem
46	ಮರಸಬೆ ಬಾಲ್ಯ	2018-19	Construction of CC Road & Drain in Sai Nagar, Wadder Galli Ward No.19 in Bhalki Town.	19	25	0	Work Started	Morge Ganpati	Site Problem
47	ಮರಸಬೆ ಬಾಲ್ಯ	2018-19	Construction of CC Road & Drain in New Bheem Nagar, Indra Nagar and Panchsheel Nagar in Ward No.20 in Bhalki Town.	20	50	36.67	Work Completed	Morge Ganpati	
48	ಮರಸಬೆ ಬಾಲ್ಯ	2018-19	Construction of CC Road & Drain in Joshi Nagar Ward No.21 in Bhalki Town.	21	25	0	Work Started	Morge Ganpati	Site Problem

49	ಮರಣಿ ಭಾಲ್ಕಿ	2018-19	Development of road from Gandhi circle to Shivaji Circle in Bhalki Town	18 & 23	390	0	Work Started	Morge Ganpati	Site Problem
50	ಮರಣಿ ಭಾಲ್ಕಿ	2018-19	Development of road to SWM landfill site of Bhalki town from Khandre Thanda	-	90	94.88	Work Completed	Morge Ganpati	
51	ಮರಣಿ ಭಾಲ್ಕಿ	2018-19	Development of road from Phule circle to Rajeev Gandhi circle in Bhalki town	10	200	0	Work Started	Morge Ganpati	Site Problem
52	ಮರಣಿ ಭಾಲ್ಕಿ	2018-19	Development of road from Subhash circle to Railway Station in Bhalki town	10, 20, 21 & 22	140	64.16	Work Completed	Morge Ganpati	
53	ಮರಣಿ ಭಾಲ್ಕಿ	2018-19	Development of road from Bhommagondeshwar circle via Hiremath, Chowdi, Gadi	8	135	0	Work Started	Morge Ganpati	Site Problem
54	ಮರಣಿ ಭಾಲ್ಕಿ	2018-19	Development of road from Bhalki Udgir road to Siddharth Colony via Kalyani colony in Bhalki Town	16	130	134.65	Work Completed	Morge Ganpati	
55	ಮರಣಿ ಭಾಲ್ಕಿ	2018-19	Development of Road from Bhommagondeshwar circle to Lecture colony via Mauneshwara Temple in Bhalki Town	9	125	82.46	Work Completed	Morge Ganpati	
56	ಮರಣಿ ಭಾಲ್ಕಿ	2018-19	Development of road from Vivekanand Circle to Maroor cross (Via Busstand) in Bhalki Town	8, 9, 10, 12, 13	190	33.12	Work Completed	Morge Ganpati	
I	ಸಂಯೋಜಿತ ಸಾರ್ವಜನಿಕ ಸುರಕ್ಷಾ ಕಾರ್ಯ-2								
1	ಮರಣಿ ಹುಮನಾಬಾದ್	2016-17	Construction of C.C. Drain from Ambedkar Circle to Dhumsapur Nala Via APMC Yard	17	50	20.24	Work Completed		
2	ಮರಣಿ ಹುಮನಾಬಾದ್	2016-17	Construction of C.C. Drain from Sana Colony, Basavanagar, Vanjri, Hankuni Road, Teacher Colony, Shivpur, Dhanger Gadda, Akhada	6, 7 & 8	50	46.42	Work Completed		
3	ಮರಣಿ ಹುಮನಾಬಾದ್	2016-17	Improvements to Road from Ambedkar circle to Vanjri	17	200	332.22	Work Completed		
4	ಮರಣಿ ಹುಮನಾಬಾದ್	2016-17	Improvements to Road from Balaji Temple to Sardar Patel Circle Via Molali Chowk and Valmiki Chowk	10	100	48	Work Completed		
5	ಮರಣಿ ಹುಮನಾಬಾದ್	2016-17	Improvements to Road at Old NH9 Dhumsapur Road	9, 17 & 22	50	0	Work Completed		
6	ಮರಣಿ ಹುಮನಾಬಾದ್	2016-17	Improvements to Road from Kallur Road to Gulbarga Road & Water Tank to Buggi Basavanna Temple	19, 20 & 26	50	26.25	Work Completed		
II	ಸಾರ್ವಜನಿಕ (ಮನವಿಪಾಲಿಕೆ)-3ನೇ ಹಂತದ ಯೋಜನೆ								
1	ಮರಣಿ ಹುಮನಾಬಾದ್	2017-18	Construction of R.C.C. Over Head Water Tank 5.00 Lakhs Ltr. Capacity with Rising Main and Distribution Pipe Line in SC/ ST Area indiranagar, Madiga Community and Dhanger Gadda Ward No. 1 and Ward No.6 (SCP/TSP)	1 & 6	154	0	Work Started		Work entrusted to KUWS&DB
2	ಮರಣಿ ಹುಮನಾಬಾದ್	2017-18	Construction of Shopping Complex, at Old TMC Humnabad.		96.5	0	Work Started	Narayan Singode	As the tender was recalled twice
3	ಮರಣಿ ಹುಮನಾಬಾದ್	2017-18	Construction of C.C. Road from Gogi Masjid road to (Davood Katta) to upto Dantkale House Ward No. 13, From Ambedkar School to Dant Kale House Ward No.2, From Bi Bi Galli Masjid to Shambushankar House Ward No. 2 & 11, From Matpati House to Azeez Mastan Via Mustafa House Ward No.3, From Mustari Ravi House to Shivpur Base Ward No.3, Ward No.3, From Batli Shop Guru Pujari House Ward No.3.	2, 3, 11 & 13	50	48.54	Work Completed		
4	ಮರಣಿ ಹುಮನಾಬಾದ್	2017-18	Construction of CC road from Tiranga Complex to Rased House Via Vazoor Patel House Ward No. 10, From Al-Ameen School to Sanju House Ward No.11, Kisan Painter House to Murgimath W.No.5 and 10, From Basaveshwar Road to Via Hiremath to Shivayogeshwar Vidyalaya School W.No. 10, From Guddu Dattappa House to old Municipal Upto Shivanand Manthalkar House W.No. 5, From Market to Maheboob Subani Darga and Babar House to Ismail House Via Talaati House Dhanger Gadda Ward No. 6.	3, 10 & 11	46	18.34	Work Completed		
5	ಮರಣಿ ಹುಮನಾಬಾದ್	2017-18	Construction of CC Road from Abdul Rehman Retired PSI Via Voerbhadreshwar School and From Tukaram House to Dr. Venkat Rao House Ward No.22, From Kallur Road to Revanappa Kenchiger, From Masraf Saheb house to Mazhar Kima shop upto grave Yard via Bus Stop, Fakir Tekda Ward No. 18.	18 & 22	30	26.24	Work Completed		
6	ಮರಣಿ ಹುಮನಾಬಾದ್	2017-18	Construction of C.C. Drain from Dr. Asture House to B.Ed. College, Valse House upto Gulbarga Road Basavanagar Ward No.21, From Ismail House to Mehboob Plumber House Sana Colony Ward No. 18, From Channappa PSI House to Patni House Ward No. 23, From Narayan Reddy House to Nala Ward No. 7, From Prabhu Talmadgi House to Sidramappa House Bhushetty Layout By Pass Ward No. 22, At Badiger Galli, Zairpeth	7, 18, 21 & 22	48	34	Work Completed		
7	ಮರಣಿ ಹುಮನಾಬಾದ್	2017-18	Construction of CC road from Matton Market to Saheb House upto Shivpur Road Ward No. 6, From Chand Pasha House to Tippu Sultana Chowk Ward No.7, From Tippusultan Chowk to Naseeruddin House and Jagannath Dhumale House Ward No. 8, Narayanreddy House to Nala Ward No. 7, From Gurudas Boarding House to Fazal Functin Hall Ward No. 9 & 10.	6, 7, 9 & 10	42	42.71	Work Completed		
8	ಮರಣಿ ಹುಮನಾಬಾದ್	2017-18	Construction of CC road from Khuddus house to Via Khureshi Mahiboo Hussaini Retired Pump Operator upto Kallappa Parit House from Chotu Miyan House to Md. Azam House and Maqsood Ward No. 4, House Ward Ni. 18, From Dandarao Patil House to Baba House Ward No. 18, From Nagnath House to Grae Yard, Compound wall Ward No. 18, From Ameen Usmani House to Joshi House Ward No. 04, From Patel House to Aziz Driver house Joshi Galli, Ward N. 4.	4 & 18	46	44.46	Work Completed		
9	ಮರಣಿ ಹುಮನಾಬಾದ್	2017-18	Construction of CC road from Iqbal Housed to Maheboob House Sana Colony Ward No. 18, From Swant house to Nag Laxmi Dhaba Bhushetty Layout, from Babu Valse House to Naglaxmi Dhaba Bhushetty Layout Ward No. 22 & 23, From Back side of Kantepe Dhana House to Chitkota House upto GESCOM Compound wall Ward No. 22, From Baswaraj House to Subhash House Housing Board Colony Ward No. 20	20, 22 & 23	47	43.11	Work Completed		

10	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2017-18	Construction of CC road from M.R. Gada House to Via Gujarati Saw Mill to Raju Uppalli House (1350 Feet) Ward No.21. From Subject Malge House to Dr. Sangeeta Hospital & Nagshetty Dumne House to Viswanath Yelmadge house. From Basavaraj R.Udravadi house to Mahadev temple in Matpati Layout Ward No. 21. From Kiran Noubadikar House to Traffic Police station.	21	44	43.14	Work Completed		
11	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2017-18	Construction of CC road from N.H. 9 to Vinayak Councillor house and from Chandrakanth Bukka house to Hirnath Layout, Ward 19. From N.H. 9 to House of Subhash and from House of Kanteppa Patil to Yousuf Conductor in Housing Board Layout Ward No. 19. From Dama Complex to General Hospital Ward No. 17 and Dattkumar Chidri house to Jeelani House. From M.R. Khan House to Chidri Petrol bunk & Arabic School to Ismail Master house in Ward No. 17.	17 & 19	34	32.19	Work Completed		
ಶೇಕಡ 4% ಪೆಡುಂಗ್ನು ಧನ									
1	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2017-18	Construction of CC Road From Sanju Jamadar House to Sunil Budur House. From Santosh Navadgi House to Kh.Hutubuddin House. From Veeranna Patil House to Niyum jamadar House upto Sharanappa Rechetty House. From Gaadi House to siddappa Khelgi complex. From Sajed House to Ziya House. From Alfa House to Manna Garje House. From Bhushetty House to Babu Paramshetty House upto Kalamma Temple. From Latae Sami sab House to Nazeer Nimbure House. From Ibrahim House to Khan Sab House Akhada Galli.	17, 18	59.4	0	Work Started	Shivkumar Sheelvanth	50% works completed and balance work will be completed in stipulated time
2	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2017-18	Construction of CC Road From Nand Kumar Maroor House to Gundappa House. From Prabhu Talmadgi House to Sidramappa House. From Sohail Motors House to Chandrakanth Kinigi House. From Anand Electrical House to Lingappa Chincholikar House. From Shivraj House to Anil Police House. From Dharga to manik House. From KEP Compound to Rajkumar Master House. From Kallur road to Basavathirth Math. From Shashikanth House to Dr. Chandrakant House. Ward No. 22	27	58.8	0	Work Started	Shivkumar Sheelvanth	50% works completed and balance work will be completed in stipulated time
3	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2017-18	Construction of CC Road From Mahaboob Tailor House to Chavan House. From Sidramappa Sheelvanth House to Milad school. From Ghavalkar House to vajjappa Gulshetty House. From Zameer House to Dhumale House. From Nagayya Swamy to Chadulal Chavan House. From Banu Bee House to Siraj House. From Church to Revansiddappa Nilla House. From Rampure Adv House to Ravi Carpenter House Ward No. 18, 21	18, 21	55.8	0	Work Completed		
4	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2017-18	Construction of CC Roads and Pipe Culvert 1200mm dai 4 vent From Kathalli Road to Via Sinda House upto Kallur Road.	25	52	0	Work Started	Shivkumar Sheelvanth	50% works completed and balance work will be completed in stipulated time
5	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2017-18	Construction of CC Road From Sonanuma House to Dastagir House to Via upto Syed Bagdar House to Main Road. From Dhulappa House to Bismillah Khan Briyani House. From Riyaz House to Golli Khurshed House Shivpur, Multan Galli. From Jani miyan House to Khaja Miyan House. From LC Chavan House to Prem Lohar upto Shivpur Base. From Vithal Pujari House to Matti House From Manikappa Patil House to Khatri House Vanal Galli	6, 8	58	0	Work Completed		
6	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2017-18	Construction Of CC Roads from Moulali Chowk Gogi sab Masjid. From Moulali chock to Shivpuji House. From Sangappa Hindoddi House to Kallappa Shop.	16, 17	54	0	Work Started	Shivkumar Sheelvanth	50% works completed and balance work will be completed in stipulated time
7	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2017-18	Construction Of CC Drain from Anand Electrical House to Lingappa Chincholikar House. From sunil D humale House to Kashinath Telong House. From Veerbhadrapa From Driver House To Pandulal House Vai Osman House to Fathepur Land. From Siddramappa House To Milad School. From zameer House to Dhumale House. From Nagayya House to Chandula House. From Banu Bee House to Siraj House. From Papad Galli to Moinuddin House. From Kareem sab RTC Driver House to Baba Khan House. From Sami sab House to Nazeer sab Nimbure House. From Riyaz House to Golli Khurshed House. From jani Miya House to khaja Miyan House. From LC Chavan House to prem Lohar upto Shivpur Base. From Moulali Chowk to Gogi Masjid. From Moulali Chowk to Shivpurji House.	16, 17, 15, 14	60	0	Work Started	Shivkumar Sheelvanth	20% works completed and balance work will be completed in stipulated time
8	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2017-18	Construction of Foot path with drainage cover Providing and fixing MS Grilling 600 mt From Agni Kunda to NH No.9 By Pass Road. (Left Side)	21,22,23,24	51	0	Work Started	Shivkumar Sheelvanth	50% works completed and balance work will be completed in stipulated time
9	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2017-18	Construction of Foot path with drainage cover From Agni Kunda to NH No.9 By Pass Road. (Right Side)	21,22,23,24	51	0	Work Started	Shivkumar Sheelvanth	50% works completed and balance work will be completed in stipulated time
ಸಂಪನ್ಮೂಲ ಇಲಾಖೆ, ಪುರಸಭೆ, ಹಂಪಿ-2									
1	ಪುರಸಭೆ ಜಿಲ್ಲಾಪುರ	2016-17	Construction of Drain from Base to Nala. Community Hall to Nala and Christain Slaughter House to Belkhera Cross	09, 10, 11,	50.00	60.43	Work Completed		
2	ಪುರಸಭೆ ಜಿಲ್ಲಾಪುರ	2016-17	Construction of Drain both side from Shivaji Circle to Sump on Itga Road	1	50.00	35.38	Work Completed		
3	ಪುರಸಭೆ ಜಿಲ್ಲಾಪುರ	2016-17	Construction of Road from Itga Road(Bye Pass) to Mustari Road (Via Ambodkar Circle)	21	50.00	60.06	Work Completed		
4	ಪುರಸಭೆ ಜಿಲ್ಲಾಪುರ	2016-17	Construction of Road from Hanuman Temple (Kumbiwada) to Kappargawn Road	7	50.00	43.72	Work Completed		
5	ಪುರಸಭೆ ಜಿಲ್ಲಾಪುರ	2016-17	Construction of Road from CHITGUPPA Road Bridge (Ganesh Mandir) to Degree College Road	5	50.00	0.00	Work Completed		
6	ಪುರಸಭೆ ಜಿಲ್ಲಾಪುರ	2016-17	Construction of Road from Priyadarshini Colony to Degree College	22	50.00	35.93	Work Completed		
7	ಪುರಸಭೆ ಜಿಲ್ಲಾಪುರ	2016-17	Construction of Road from Degree College to Panibase	9	50.00	55.67	Work Completed		
8	ಪುರಸಭೆ ಜಿಲ್ಲಾಪುರ	2016-17	Construction of Road from Laxmi Temple Community Hall to Nala	6	50.00	25.84	Work Completed		
9	ಪುರಸಭೆ ಜಿಲ್ಲಾಪುರ	2016-17	Construction of Road from Factory to Fathmapur	22, 23	50.00	43.18	Work Completed		

10	ಮರಣದಿ ತಯಾರಿ	2016-17	Construction of Road from TMC Office to Revensiddeshwar Temple	21	50.00	0.00	Work Started		Work not executed as this work has been taken up by PWD. The amount will be deposited for ULB contribution
				38			Completed		
II ನಗರೀಕರಣ (ಮುಖಪಂಚಾಯತ್)-3ನೇ ಹಂತದ ಯೋಜನೆ									
1	ಮರಣದಿ ತಯಾರಿ	2016-17	Construction of Shopping Complex in Chitaguppa Town Limit	21	32.50	0.00	Work Completed		
2	ಮರಣದಿ ತಯಾರಿ	2016-17	Construction of Footpath and Drain Work near Subhash Chowk to Pani Base	6	40.00	0.00	Work Completed		
3	ಮರಣದಿ ತಯಾರಿ	2016-17	Construction of CC Wall (Retaining Wall) Near New Fire Station Office	22	38.00	0.00	Work Completed		
4	ಮರಣದಿ ತಯಾರಿ	2016-17	Construction of CC Drain Near Telang Galli to Nala (Shamtabad Road)	10	17.00	0.00	Work Completed		
5	ಮರಣದಿ ತಯಾರಿ	2016-17	Ward No. 23 Construction of BT Road and Drain Work at Fatmapur Govt School to Fatmapur Lake (New Layout)	23	40.00	0.00	Work Completed		
6	ಮರಣದಿ ತಯಾರಿ	2016-17	Ward No. 22 Construction of OHT Tank (5 Lacks Liter) Rising Man & Distribution Pipeline at Nana Hazrath Ashraya Colony	22	316.00	0.00	Works entrusted to KUWS&DB		
7	ಮರಣದಿ ತಯಾರಿ	2016-17	Construction of OHT Tank (5 Lacks Ltr) in NGO Colony	22	95.00	0.00			
8	ಮರಣದಿ ತಯಾರಿ	2016-17	Ward No. 23 Distribution of Pipeline At Fatmapur in Ashraya Colony	23	14.50	0.00			
9	ಮರಣದಿ ತಯಾರಿ	2016-17	Construction of Raisingman and Distribution of Pipeline in NGO Colony	22	19.00	0.00			
10	ಮರಣದಿ ತಯಾರಿ	2016-17	Ward No. 22 Distribution of Pipeline in Ashraya Colony	22	25.50	0.00			
I ಸಂವಿಧಾನದಡಿ ನಗರೀಕರಣ ಹಂತ-2									
1	ಪ.ಪಂ. ಪೀಠಾಧಿಕಾರಿ	2016-17	Construction of C.C. Drain in Lidkar Colony and Goundigalli	14	50	35.78	Work Completed		
2	ಪ.ಪಂ. ಪೀಠಾಧಿಕಾರಿ	2016-17	Construction of C.C. Drain from Outer Ring Road to I.B Upto Bridge	10	50	49.03	Work Completed		
3	ಪ.ಪಂ. ಪೀಠಾಧಿಕಾರಿ	2016-17	Improvements to Road from Sri. Mukhandrao House to Gandhi Chowk Via Besin, Jamiya Masjid, Patgi Galli in Old Gunj	8	100	29.82	Work Completed		
4	ಪ.ಪಂ. ಪೀಠಾಧಿಕಾರಿ	2016-17	Improvements to Road from Bidar- Nanded Road to Narsinghpur Thanda & From Thanda to Hanuman Mandir	14	100	133.55	Work Completed		
5	ಪ.ಪಂ. ಪೀಠಾಧಿಕಾರಿ	2016-17	Improvements to Road from Sub Jail to I. B Outer Ring Road	14	100	111.99	Work Completed		
6	ಪ.ಪಂ. ಪೀಠಾಧಿಕಾರಿ	2016-17	Improvements to Road from Outer Ring Road Bridge to Mudhol Road & Dhanger Galli to Outer Ring Road	7	50	73.81	Work Completed		
7	ಪ.ಪಂ. ಪೀಠಾಧಿಕಾರಿ	2016-17	Construction of C.C. Road from Chudapude House to Khanapur House in Ward No. 14 of Lidkar Colony & from Kareem Rhaavan House to	14	50	47.82	Work Completed		
I ಸಂವಿಧಾನದಡಿ ನಗರೀಕರಣ ಹಂತ-2 (ಉಳಿತಾಯ ಕೆಲಸ)									
1	ಪ.ಪಂ. ಪೀಠಾಧಿಕಾರಿ	2016-17	Construction of CC road from Bidar-Nanded road to H/o Sidlingayya Swamy in Ward No. 14 in Aurad	14	14.00	12.57	Work Completed		
II ನಗರೀಕರಣ (ಮುಖಪಂಚಾಯತ್)-3ನೇ ಹಂತದ ಯೋಜನೆ									
1	ಪ.ಪಂ. ಪೀಠಾಧಿಕಾರಿ	2016-17	Construction of road and drain at Lidkar Colony in ward No 14	14	29.16	25.52	Work Completed		
2	ಪ.ಪಂ. ಪೀಠಾಧಿಕಾರಿ	2016-17	Construction of CC Road from H/o Shamrao Duduknal to H/o Gnyanamma and from H/o Gnyanamma to H/o Ashok Metre in ward no 7	7	11.81	0	-		Work dropped
3	ಪ.ಪಂ. ಪೀಠಾಧಿಕಾರಿ	2016-17	Construction of road from Bus Depot to Govt Degree College	9	25.00	24.52	Work Completed		
4	ಪ.ಪಂ. ಪೀಠಾಧಿಕಾರಿ	2016-17	Construction of road at Sy No 119/AK Layout	14	25.00	21.7	Work Completed		
5	ಪ.ಪಂ. ಪೀಠಾಧಿಕಾರಿ	2016-17	Construction of road from Govt High School to Deshmukh lake	12	40.32	33.61	Work Completed		
6	ಪ.ಪಂ. ಪೀಠಾಧಿಕಾರಿ	2016-17	Construction of Drain from Bidar road to Aurad stadium	14	12.91	11.12	Work Completed		
7	ಪ.ಪಂ. ಪೀಠಾಧಿಕಾರಿ	2016-17	Construction of New Town Panchayat Office building, demolishing the Old TP Office	5	25.80	0	Under Tender Process		

ಮುಖ್ಯ ಅಧಿಕಾರಿಗಳು,
ಪಂಚಾಯತ್ ರಾಜ್ ಇಲಾಖೆ,
ಬೆಂಗಳೂರು.

29

ವಿಧಾನ ಪರಿಷತ್ತಿನ ಸದಸ್ಯರಾದ ಶ್ರೀ. ರಘುನಾಥ್ ರಾವ್ ಮಲ್ಲಾಪೂರೆ (ವಿಧಾನಸಭೆಯಿಂದ ಚುನಾಯಿತರಾದವರು) ರವರ ಚುಕ್ಕೆ ಗುರುತ್ತಿನ ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ: 1068(1264)ಕ್ಕೆ ಉತ್ತರ
(ರೂ. ಲಕ್ಷಗಳಲ್ಲಿ)

ಕ್ರ. ಸಂ.	ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು	ವರ್ಷ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ವಾರ್ಡ್ ಸಂಖ್ಯೆ	ಅಂದಾಜು ಮೊತ್ತ	ವೆಚ್ಚ	ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳ್ಳುವಲ್ಲಿ ಗುತ್ತೆದಾರರ ಹೆಸರು	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳ್ಳುವಲ್ಲಿ ಕಾರಣ
ಎಸ್.ಎಫ್.ಸಿ. (ಮುಕ್ತನಿಧಿ)									
1	ನಗರಸಭೆ ಬೀದರ	2016-17	Construction of Swach Bharath Mission Individual Toilets (Deposit to Swach Bharath Mission Scheme) For SC / ST Beneficiaries	1 to 35	17.46	40.17	Work Completed	-	-
2	ನಗರಸಭೆ ಬೀದರ	2016-17	Providing Chain Link fencing & Construction of Bridge to SC Grave Yard in Ward No. 15	15	5	8.23	Work Completed	-	-
3	ನಗರಸಭೆ ಬೀದರ	2016-17	Construction of Shed near Madivaleswar Mandir at Navadgeri in Ward No. 15	15	5	9.77	Work Completed	-	-
4	ನಗರಸಭೆ ಬೀದರ	2016-17	Construction of SC Samudaya Bhavan at Haroorgeri in Ward No. 26	26	5	5	Work Completed	-	-
5	ನಗರಸಭೆ ಬೀದರ	2016-17	I. Construction of Swach Bharath Mission Individual Toilets (Deposit to Swach Bharath Mission Scheme) (BPL Beneficiaries)	1 to 35	5.25	5.25	Work Completed	-	-
6	ನಗರಸಭೆ ಬೀದರ	2016-17	Construction of Urinals near Fort	9	2	0	Work Completed	-	-
7	ನಗರಸಭೆ ಬೀದರ	2016-17	NKUSIP Contribution	-	100	66.1	Work Completed	-	-
8	ನಗರಸಭೆ ಬೀದರ	2016-17	Bulk Water Supply Scheme	-	0	0	Work Completed	-	-
9	ನಗರಸಭೆ ಬೀದರ	2016-17	As per the Govt. order Payment of Out Source PK"s @ 75%	-	200	200	Work Completed	-	-
10	ನಗರಸಭೆ ಬೀದರ	2016-17	Spill over works for the year 2015-16	-	308.24	55.38	Work Completed	-	-
11	ನಗರಸಭೆ ಬೀದರ	2016-17	Balance work of Ambedkar Bhavan in Ward no. 15	15	10	10.49	Work Completed	-	-
12	ನಗರಸಭೆ ಬೀದರ	2016-17	As per Govt. order Reserved for the Development of Handicapped people 3% (Rs. 5.43) Amount Deposit to DUDC for Operation of Polio effected Handicapped peoples	1 to 35	5.43	10.86	Work Completed	-	-
13	ನಗರಸಭೆ ಬೀದರ	2016-17	Providing CCTV Cameras and other security gadgets under Road Traffic Management	-	20	19.95	Work Completed	-	-
14	ನಗರಸಭೆ ಬೀದರ	2016-17	Construction of CC Road at Agriculture Colony, from H/o Dilip Gadde to H/o Jhon Mailappa house, from H/o Prabhu Reddy to Baswaraj Gund Gurti House at Gumma Colony, from H/o Pentareddy to H/o Krishna Reddy at Hemreddy malla Colony, from H/o Sunil Choudri to H/o G.M Khan House at Vivekanand Colony Gumpa, from H/o Gangshetty to H/o Suresh Bogar at KEB Colony in ward No. 27	27	28	24.84	Work Completed	-	-
15	ನಗರಸಭೆ ಬೀದರ	2016-17	Construction of CC Road from H/o Shivraj Anandwade to H/o Veershetty Nirna at Laxmi Nagar, from H/c Sanju Kumar Kulkarni to Tayee-neralu house (opp. Veershetty Kirana Shop) at Allamprabhu Nagar, from H/o Konda Sir BSNL via H/o Baswaraj Balat to Nagsen Nagar Garden at Bank Colony, from H/o Vajinath Naubade to H/o Dr. Halmandge on Main Road at Allamprabhu Nagar in Ward No. 29	29	16.56	14.32	Work Completed	-	-
16	ನಗರಸಭೆ ಬೀದರ	2016-17	Construction of CC Road at CB Nagar, & Construction of CC Road from H/o Muktar to H/o Raju Attikai & from Ramanna Koli to H/o Ghaleppa Metre in Ward No. 30	30	15	13.58	Work Completed	-	-
17	ನಗರಸಭೆ ಬೀದರ	2016-17	Construction of CD & Road from H/o Prakash S/o Devinderappa to H/o H/o Devinder Rayappa, CC road from H/o yesudas S/o Rayappa to H/o Prabhu S/o Nagappa, CC Road from H/o Prabhu Jateppe at H/o Abhiman Arjun at TDB Colony in Ward No. 31 at TDB Colony in Ward No. 31	31	15	13.89	Work Completed	-	-

Chief Project Officer
Directorate of Municipal Administration

ಕ್ರ. ಸಂ.	ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು	ವರ್ಷ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ವಾರ್ಡ್ ಸಂಖ್ಯೆ	ಅಂದಾಜು ಮೊತ್ತ	ವೆಚ್ಚ	ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳ್ಳದಿದ್ದಲ್ಲಿ ಗುತ್ತದಾರರ ಹೆಸರು	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳ್ಳದಿದ್ದಲ್ಲಿ
18	ನಗರಸಭೆ ಬೀದರ	2016-17	Construction of CC Road from Mukti Mandir to H/o Chumbi Tailor, from H/o Sanju Chowdri to H/o Dr. Hatti & from H/o Kushal Patil to Water Tank, from H/o Nandulal Appe to H/o Hosamani at SC Galli, from H/o Vishwanath Patil Kannalli to H/o Kanteppa Patil, at Baswa Nagar in Ward No. 21	21	21.44	19.6	Work Completed	-	-
19	ನಗರಸಭೆ ಬೀದರ	2016-17	Construction of CC Road in front of Basweshwar Mandir at Talghat in Ward No. 09	9	1.19	1.17	Work Completed	-	-
20	ನಗರಸಭೆ ಬೀದರ	2016-17	Construction of RCC Drain at Badruddin Colony opp. City Palace Function Hall in Ward No. 21	21	7.88	15.24	Work Completed	-	-
21	ನಗರಸಭೆ ಬೀದರ	2016-17	Construction of RCC Drain from Gulshan Function Hall to Jamuna Mori	10	15	15	Work Completed	-	-
22	ನಗರಸಭೆ ಬೀದರ	2016-17	Construction of CD's across Nala at Haq Colony	25	6.89	6.48	Work Completed	-	-
23	ನಗರಸಭೆ ಬೀದರ	2016-17	Construction of RCC Drain from Principal Session Judge Quarters to Khandak at Labour Colony	14	25	41.62	Work Completed	-	-
24	ನಗರಸಭೆ ಬೀದರ	2016-17	Construction of RCC Drain on Vidya Nagar Road from City Palace Function Hall to 10th Cross	21	10	9.98	Work Completed	-	-
25	ನಗರಸಭೆ ಬೀದರ	2016-17	Construction of CC Road from Govind Service centre to H/o Sanjay Kumar Biradar (8-5-105/17) at Dixit Layout	14	5	9.91	Work Completed	-	-
26	ನಗರಸಭೆ ಬೀದರ	2016-17	Construction of CC Road & Reconstruction of Drain at Dixit Layout opp. SR	14	5	9.98	Work Completed	-	-
27	ನಗರಸಭೆ ಬೀದರ	2016-17	Construction of Deck slab and CC Road from H/o Advocate Inamdar on Tasker Road to Multani Colony H/o Mohsin (H.No. A-8334)	13	5	9.32	Work Completed	-	-
28	ನಗರಸಭೆ ಬೀದರ	2016-17	Construction of RCC Drain at Agriculture Colony Gumpu	27	10	11.63	Work Completed	-	-
29	ನಗರಸಭೆ ಬೀದರ	2016-17	Construction of RCC Drain & Deck slab at Badruddin Colony	21	10	9.95	Work Completed	-	-
30	ನಗರಸಭೆ ಬೀದರ	2016-17	Providing LED lights at various places in Ward No. 03, 04, & 08 including Mini Mast in Ward No. 09	3, 4, 8 & 9	5	0	Work Completed	-	-
1	ನಗರಸಭೆ ಬೀದರ	2017-18	Amount Reserved towards Spill over works for the year 2016-17	-	221.35	90.22	Work Completed	-	-
2	ನಗರಸಭೆ ಬೀದರ	2017-18	NKUSIP Contribution	-	100	100	Work Completed	-	-
3	ನಗರಸಭೆ ಬೀದರ	2017-18	As per the Govt. order Payment of Out Source PK's @ 75%	-	300	267.4	Work Completed	-	-
4	ನಗರಸಭೆ ಬೀದರ	2017-18	Compensation towards WTP Plant at Nilamanna Halli Thanda	-	36	35.97	Work Completed	-	-
5	ನಗರಸಭೆ ಬೀದರ	2017-18	As per the Govt. Order No. 'Df... 32/145'yl/2015 Dated:- 30-07-2015 the Amount Reserved for 24.10% Scheme	-	54.94	43.39	Work Completed	-	-
6	ನಗರಸಭೆ ಬೀದರ	2017-18	As per order No. 'Df.../93EŠËÿŠËÿ/2009 , 'N'D: 21-07-2010 reserved for 7.25% Scheme	-	16.52	0	Work Completed	-	-
7	ನಗರಸಭೆ ಬೀದರ	2017-18	As per Govt. order Reserved for 3% Scheme	-	6.83	6.82	Work Completed	-	-
8	ನಗರಸಭೆ ಬೀದರ	2017-18	Construction of CC Road & RCC Drain from H/o Javeed Sab to H/o Mohsin Sab at Noor Khan Taleem in Ward No. 06	6	4	3.65	Work Completed	-	-
9	ನಗರಸಭೆ ಬೀದರ	2017-18	Construction of RCC Drain & Road from Masjid E Quatal Islam to Chanda Hospital	10	5	4.43	Work Completed	-	-
10	ನಗರಸಭೆ ಬೀದರ	2017-18	Construction of CC Road & RCC Drain from Fouji Hotel to H/o Md Younus in Ward No. 11	11	7	6.7	Work Completed	-	-
11	ನಗರಸಭೆ ಬೀದರ	2017-18	Construction of CC Road & RCC Drain from H/o Pradeep to H/o Bakappa at Labour Colony Shah Gunj in Ward No. 13	13	9	8.4	Work Completed	-	-
12	ನಗರಸಭೆ ಬೀದರ	2017-18	Construction of CC Road & RCC Drain from h/o Kanteppa to H/o Arjun at Naubad IN Ward No. 18	18	5	5.11	Work Completed	-	-
13	ನಗರಸಭೆ ಬೀದರ	2017-18	Construction of CC Road from H/o Suresh Patil to Shakuntala Hallikhedde Complex in Ward No. 19	19	5	5.16	Work Completed	-	-
14	ನಗರಸಭೆ ಬೀದರ	2017-18	Construction of CC road from h/o Vijay Kumar Ramanna Simpi to H/o Shamappa Gandigudi in Ward No. 19	19	5	4.76	Work Completed	-	-
15	ನಗರಸಭೆ ಬೀದರ	2017-18	Construction of CC Road in front H/o Amarut Rao Vatge in Ward No. 19	19	5	4.58	Work Completed	-	-

ಕ್ರ. ಸಂ.	ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು	ವರ್ಷ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ವಾರ್ಡ್ ಸಂಖ್ಯೆ	ಅಂದಾಜು ಮೊತ್ತ	ವೆಚ್ಚ	ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳ್ಳುವಲ್ಲಿ ಗುತ್ತೆದಾರರ ಹೆಸರು	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳ್ಳುವಲ್ಲಿ ಕಾರಣ
16	ನಗರಸಭೆ ಬೀದರ	2017-18	Construction of CC Road from H/o Devi Nilaya to Renuka Nivas via H. No. 19-1-66 to Airforce Compound Wall in Ward No. 19	19	5	4.96	Work Completed	-	-
17	ನಗರಸಭೆ ಬೀದರ	2017-18	Construction of RCC Drain & CC Road at Nandi Colony in Ward No. 20	20	20	19.33	Work Completed	-	-
18	ನಗರಸಭೆ ಬೀದರ	2017-18	Formation of Metal road & Construction of CC Road from H/o Prakash Kannale to H/o Maruthi at Vidya Nagar in Ward No. 22	22	3	2.75	Work Completed	-	-
19	ನಗರಸಭೆ ಬೀದರ	2017-18	Construction of CC Road & RCC Drain from H/o Rajkumar Kaantimani to H/o Gangaram Joshi at Vidya Nagar in Ward No. 22	22	5	4.6	Work Completed	-	-
20	ನಗರಸಭೆ ಬೀದರ	2017-18	Construction of CC Road & RCC Drain from H/o Smt. Saraswathi to H/o Vinod at Chidri in Ward No. 23	23	5	5.94	Work Completed	-	-
21	ನಗರಸಭೆ ಬೀದರ	2017-18	Construction of CC Road from H/o Smt. Kamamma to H/o Sunil Ratnapur at Chidri in Ward No. 23	23	5	4.46	Work Completed	-	-
22	ನಗರಸಭೆ ಬೀದರ	2017-18	Construction of CC Road from H/o Tippanna Kelkeri to H/o Hussaini at Chidri in Ward No. 23	23	5	3.93	Work Completed	-	-
23	ನಗರಸಭೆ ಬೀದರ	2017-18	Construction of CC Road from H/o Babu Miyan to H/o Azher at Bilal Colony in Ward No. 25	25	6.7	6.16	Work Completed	-	-
24	ನಗರಸಭೆ ಬೀದರ	2017-18	Construction of CC Road from H/o Arjun Rao Bannair to Prayema School at Ambedkar Colony in Ward No. 26	26	4	3.7	Work Completed	-	-
25	ನಗರಸಭೆ ಬೀದರ	2017-18	Construction of CC Road from Manhalli Main Road to Hemreddy Malallam Temple in Ward No. 27	27	10	9.09	Work Completed	-	-
26	ನಗರಸಭೆ ಬೀದರ	2017-18	Construction of CC Road from H/o Tukaram Kudre to H/o Mahesh Bomalker in Ward No. 27	27	5	4.61	Work Completed	-	-
27	ನಗರಸಭೆ ಬೀದರ	2017-18	Construction of CC Road from H/o David to H/o Jeelani at Gandhi Nagar Mailoor in Ward No. 28	28	8.5	8.46	Work Completed	-	-
28	ನಗರಸಭೆ ಬೀದರ	2017-18	Construction of CC road from Basweshwar Temple to H/o Shabuddin at Gandhi Nagar Mailoor in Ward No. 28	28	8.5	8.49	Work Completed	-	-
29	ನಗರಸಭೆ ಬೀದರ	2017-18	Construction of CC Road from H/o Sunil to ITI College Ring Road in Ward No. 28	28	3	2.97	Work Completed	-	-
30	ನಗರಸಭೆ ಬೀದರ	2017-18	Construction of CC Road & RCC Drain from Gumpa English medium School via H/o Siddeshwar Krupa to 50 feet Road in Ward No. 29	29	7	6.98	Work Completed	-	-
31	ನಗರಸಭೆ ಬೀದರ	2017-18	Construction of RCC Drain & deck slab near H/o Ashok Kheni MLA at Rampure Colony in Ward No. 30 Construction of RCC Drain & Deck slab near H/o Devender Kamal professor at Rampure Colony in Ward No. 30	30	1	0.91	Work Completed	-	-
32	ನಗರಸಭೆ ಬೀದರ	2017-18	Construction of CC road from h/o Jany to Siddeshwar Temple at Kumbharwada in Ward No. 30	30	3	2.99	Work Completed	-	-
1	ನಗರಸಭೆ ಬೀದರ	2018-19	Construction of Samudaya bhavan near Ram Mandir at Talwodi	10	5	0	Work Started	Shivanand K Patil	Site not problem
2	ನಗರಸಭೆ ಬೀದರ	2018-19	Construction of Arch near H/o Ramchander Driver at Labour Colony in Ward no. 14	14	10	0	Work Started	-	Under Evaluation
3	ನಗರಸಭೆ ಬೀದರ	2018-19	Construction of Community Hall at Labour Colony in Ward No. 14	14	10	3.54	Work Completed	-	-
4	ನಗರಸಭೆ ಬೀದರ	2018-19	Balance work of SC Samudaya Bhavan at Haroorgeri in Ward No. 26	26	15	5.55	Work Completed	-	-
5	ನಗರಸಭೆ ಬೀದರ	2018-19	Construction of Community Hall at Gandhi Nagar Colony Mailoor in Ward No. 28	28	9	0	Work Completed	-	-
6	ನಗರಸಭೆ ಬೀದರ	2018-19	Construction of Compound wall to Hanuman Temple on Janwada Road in Bidar City	14	7.9	4.82	Work Completed	-	-
7	ನಗರಸಭೆ ಬೀದರ	2018-19	Construction of Compound wall to Boudh Bhavan at Shahpur Gate in Ward No. 31	31	5	4.62	Work Completed	-	-
8	ನಗರಸಭೆ ಬೀದರ	2018-19	Renovation of Ambedkar Circle Bidar	14	4	0	Work Completed	-	-
9	ನಗರಸಭೆ ಬೀದರ	2018-19	Construction of Library near Masjid Mehboob Subhani in Ward No. 06	6	10	7.96	Work Completed	-	-
10	ನಗರಸಭೆ ಬೀದರ	2018-19	Construction of Library behind Kali Masjid in Ward No. 08	8	10	0	Work Completed	-	-
11	ನಗರಸಭೆ ಬೀದರ	2018-19	Amount Reserved towards Spill over works for the year 2017-18	-	171.89	0	Work Completed	-	-

ಕ್ರ. ಸಂ.	ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು	ವರ್ಷ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ವಾರ್ಡ್ ಸಂಖ್ಯೆ	ಅಂದಾಜು ಮೊತ್ತ	ವೆಚ್ಚ	ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳ್ಳದಿದ್ದಲ್ಲಿ ಗುತ್ತದಾರರ ಹೆಸರು	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳ್ಳದಿದ್ದಲ್ಲಿ ಕ. ಸಂ.
12	ನಗರಸಭೆ ಬೀದರ	2018-19	NKUSIP Contribution	-	100	100	Work Completed	-	-
13	ನಗರಸಭೆ ಬೀದರ	2018-19	As per the Govt. order Payment of Out Source PK"s	-	133.75	133.75	Work Completed	-	-
14	ನಗರಸಭೆ ಬೀದರ	2018-19	Providing Sewing Machine & Gas Connection for SC beneficiaries of Ward No. 10	10	4	3.41	Work Completed	-	-
15	ನಗರಸಭೆ ಬೀದರ	2018-19	Providing Sewing Machine for SC beneficiaries of Ward No. 10	10	2	1.96	Work Completed	-	-
16	ನಗರಸಭೆ ಬೀದರ	2018-19	Purchase of Utensils for Chalawadi Mahasabha Bhavan in ward No. 17	17	3	0	Work Completed	-	-
17	ನಗರಸಭೆ ಬೀದರ	2018-19	Providing Gas Connection / Solar Lamps & Sewing machine to SC Families of Ward No. 34	34	3	2.59	Work Completed	-	-
18	ನಗರಸಭೆ ಬೀದರ	2018-19	UGD Connection to SC House Holds	1 to 35	42.6	0	Tender to be Invited	-	Beneficiaries selected work started
19	ನಗರಸಭೆ ಬೀದರ	2018-19	Providing Sewing Machine & Gas Connection for ST beneficiaries of Ward No. 10	10	4	3.41	Work Completed	-	-
20	ನಗರಸಭೆ ಬೀದರ	2018-19	Providing Sewing Machine for ST beneficiaries of Ward No. 10	10	1.5	1.44	Work Completed	-	-
21	ನಗರಸಭೆ ಬೀದರ	2018-19	Providing Gas Connection to ST Beneficiaries of Ward No. 31	31	3	0	Work Completed	-	-
22	ನಗರಸಭೆ ಬೀದರ	2018-19	Providing Gas Connection / Solar Lamps & Sewing machine to ST Families of Ward No. 34	34	3	2.54	Work Completed	-	-
23	ನಗರಸಭೆ ಬೀದರ	2018-19	UGD Connection to ST House Holds	1 to 35	11.7	0	Tender to be Invited	-	Beneficiaries selected work started
24	ನಗರಸಭೆ ಬೀದರ	2018-19	Providing Gas Connection to BPL Beneficiaries of Ward No. 04	4	4.38	0	Work Completed	-	-
25	ನಗರಸಭೆ ಬೀದರ	2018-19	Providing Sewing Machine & Gas Connection for General beneficiaries of Ward No. 10	10	5	3.58	Work Completed	-	-
26	ನಗರಸಭೆ ಬೀದರ	2018-19	Providing Gas Connection to BPL Beneficiaries of Ward No. 31	31	3	0	Work Completed	-	-
27	ನಗರಸಭೆ ಬೀದರ	2018-19	Providing Gas Connection to BPL Beneficiaries of Ward No. 34	34	2	0	Work Completed	-	-
28	ನಗರಸಭೆ ಬೀದರ	2018-19	UGD Connection to Minorities House Holds	1 to 35	4.15	0	Tender to be Invited	-	Beneficiaries selected work started
29	ನಗರಸಭೆ ಬೀದರ	2018-19	As per Govt. order Reserved for 3% Scheme	1 to 35	19.17	19.17	Work Completed	-	-
30	ನಗರಸಭೆ ಬೀದರ	2018-19	Providing Gas Connection to SC Beneficiaries of Ward No. 31	31	3	0	Work Completed	-	-
31	ನಗರಸಭೆ ಬೀದರ	2018-19	Construction of CC Road from H/o Vishwananth to H/o Vijay Kumar Metre at Talghat in Ward No. 09	9	5	0	Work Completed	-	-
32	ನಗರಸಭೆ ಬೀದರ	2018-19	Construction of CC Road from H/o Teli to behind H/o Kanteppa Tonne, CC Road from H/o Santosh Metre to H/o Raju, from H/o Amit Kumar to H/o Swamy at Talghat in Ward No. 09	9	5.5	3.21	Work Completed	-	-
33	ನಗರಸಭೆ ಬೀದರ	2018-19	Construction of CC Road in Raghuvendra Colony in Ward No. 18	18	8	6.67	Work Completed	-	-
34	ನಗರಸಭೆ ಬೀದರ	2018-19	Construction of CC Road in Ramchander Nagar in Ward No. 18	18	8	0	Work Completed	-	-
35	ನಗರಸಭೆ ಬೀದರ	2018-19	Construction of CC Road from Railway Gate to H/o Shivanand Metre at Naubad in Ward No. 18	18	8.8	9.7	Work Completed	-	-
36	ನಗರಸಭೆ ಬೀದರ	2018-19	Construction of RCC Road at CB Nagar in Ward No. 30	30	10	9.35	Work Completed	-	-
37	ನಗರಸಭೆ ಬೀದರ	2018-19	Construction of CC Road in Ward No. 04	4	5	10	Work Completed	-	-

ಕ್ರ. ಸಂ.	ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು	ವರ್ಷ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ವಾರ್ಡ್ ಸಂಖ್ಯೆ	ಅಂದಾಜು ಮೊತ್ತ	ಬೆಚ್ಚು	ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳ್ಳುವಲ್ಲಿ ಗುತ್ತದಾರರ ಹೆಸರು	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳ್ಳುವಲ್ಲಿ ಕಾರಣ
38	ನಗರಸಭೆ ಬೀದರ	2018-19	Construction of CC Road from H/o Mohsin to H/o Mannan Bhai in Ward No. 03	3	5	0	Work Started	Shakeel patel	Due to UGD repair work is under progress
39	ನಗರಸಭೆ ಬೀದರ	2018-19	Construction of Road from Chowbara Road to H/o Md Basheer at Arkat Galli in Ward No. 05	5	4	0	Work Started	Shakeel patel	Due to UGD repair work is under progress
40	ನಗರಸಭೆ ಬೀದರ	2018-19	Construction of CC Road from opp. H/o Ramesh Kumar to H/o Asrar Khan at Dattaya Galli in Ward No. 05 & Construction of CC Road from H/o Samad Sab to H/o Javeed Ali Khan at Noor Khan Taleem in ward No. 06	6	8	5.54	Work Completed	-	-
41	ನಗರಸಭೆ ಬೀದರ	2018-19	Construction of CC Road from H/o Alvi to H/o Sanjay Jagirdar at James Galli & Construction of CC Road in Dall Mill in Ward No. 08 & Construction of CC Road from H/o Shashi Jaijode to MWS at Ward No. 10	10	9.62	9.54	Work Completed	-	-
42	ನಗರಸಭೆ ಬೀದರ	2018-19	Construction of CC Road from H/o Mallappa to H/o Ambrish at Public Garden & from H/o Jahangir Khatib to H/o Ramesh opp. Public Garden & Construction of CC Road from H/o Shashi Jaijode to MWS at Ward No. 10	10	3.06	2.79	Work Completed	-	-
43	ನಗರಸಭೆ ಬೀದರ	2018-19	Construction of CC Road from H/o Srimanth Gyani to Main Road at Navadgeri in Ward No. 15	15	5	4.26	Work Completed	-	-
44	ನಗರಸಭೆ ಬೀದರ	2018-19	Construction of CC Road from H/o K Pradeep Nayer to H/o Laxmi Bai KHB Colony & from H/o LIC Suryakanth to H/o Dr. Sanjiv Patil at Guru Nagar in Ward No. 16	16	9	0	Work Completed	-	-
45	ನಗರಸಭೆ ಬೀದರ	2018-19	Construction of CC Road from H/o Shivshanker Shetkar to H/o Lingraj Patil in front of Jail & Construction of CC Road from H/o Nirgude to Vaishnavi Colony Main Road in ward No. 16	16	6	0	Work Completed	-	-
46	ನಗರಸಭೆ ಬೀದರ	2018-19	Construction of CC Road from H/o Babu Chowdry to H/o Shamappa Kamthane at Naubad in Ward No. 18 & Construction of CC Road from H/o Vishwanath Humnabade to H/o Mallikarjun Bagale at Naubad, Construction of CC Road in Yellaling Colony, & Construction of CC Road in KSRTC Layout in Ward No. 18	18	10	0	Work Completed	-	-
47	ನಗರಸಭೆ ಬೀದರ	2018-19	Construction of CC Road from H/o Kishore Lachoriya to H/o Venkat Reddy in front H/o V Singa, from H/o Umakanth Patil to H/o Rajkumar Patil, from H/o Vasanth Rao Kulkarni to H/o Smt. K Lalita w/o Shantappa, from H/o Govind Rao M Kulkarni to H/o Santosh Kulkarni in Venkatesh Colony, from H/o V Kanjiker upto H/o Apparao Khuba at Bank Colony, from H/o Suresh Mashetty to Prakash Pottar, from H/o Gangappa Saule to H/o Shivraj to Kashappa Shakare in Ward No. 19	19	25	22.46	Work Completed	-	-
48	ನಗರಸಭೆ ಬೀದರ	2018-19	Construction of CC Road from H/o Guruling Buddanaur to Jyothi nivas & from H/o Shivraj Patil via H/o Kanjeppa Peon to H/o Mitesh Karbari at Baswa Nagar in Ward No. 21 & Construction of CC Road from H/o Channabasu to SP Banglow road in Ward No. 26	26	12.5	12.82	Work Completed	-	-
49	ನಗರಸಭೆ ಬೀದರ	2018-19	Construction of CC Road from H/o Ex-Serviceman Pandit to Bablu upto Shikamal Nivas in Ram Nagar, Construction of CC Road from Soleman Kirana Shop to H/o Dashrath at Chidri in Ward No. 23	23	6.19	5.29	Work Completed	-	-
50	ನಗರಸಭೆ ಬೀದರ	2018-19	Construction of CC Road from H/o Abdul Bari to H/o Mehboob Sab, from H/o Halim to H/o Hamid, from Farima Zohra via H/o Lalita Bai to H/o Alauddin, from H/o Noor Bhai to H/o Mehboob & from H/o Rafi to H/o Salim, from H/o Mehboob to H/o Jaffer & from H/o Shaik Mehboob to H/o Shiraz, from H/o Shaik Shukkur via H/o Anita to H/o Veerappa, in Ward No. 24	24	17.5	0	Under Tender Process	-	Under Evaluation
51	ನಗರಸಭೆ ಬೀದರ	2018-19	Construction of CC Road from H/o Apparao Patil to H/o Vishwanath Waddi, from H/o Govind Rao to H/o Hari, from H/o Kulkarni to H/o Shamil at Vidya Nagar at Vidya Nagar Colony in Ward No. 22	22	7.5	6.09	Work Completed	-	-

ಕ್ರ. ಸಂ.	ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು	ವರ್ಷ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ವಾರ್ಡ್ ಸಂಖ್ಯೆ	ಅಂದಾಜು ಮೊತ್ತ	ವೆಚ್ಚ	ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳ್ಳದಿದ್ದಲ್ಲಿ ಗುತ್ತದಾರರ ಹೆಸರು	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳ್ಳದಿದ್ದಲ್ಲಿ ಕಾರಣ
52	ನಗರಸಭೆ ಬೀದರ	2018-19	Construction of RCC Drain from H/o Vishwananth to H/o Vijay Kumar Metre at Talghat in Ward No. 09	9	5	4.65	Work Completed	-	-
53	ನಗರಸಭೆ ಬೀದರ	2018-19	Construction of RCC Deck slab near Ram mandir, behind Feroze Talkies Gate, Khan Sab Flour Mill near Shaik Vazeer Dargah at Talwodi in ward No. 10	5	3.79	0	Work Started	Shakeel patel	Due to UGD repair work is under progress
54	ನಗರಸಭೆ ಬೀದರ	2018-19	Construction of CC Drain from Chowbara Road to H/o Md Basheer at Arkat Galli in Ward No. 05	5	4	0	Work Started	Shakeel patel	Due to UGD repair work is under progress
55	ನಗರಸಭೆ ಬೀದರ	2018-19	Providing LED Light various places at Talghat in Ward No. 09	9	5	0	Tender to be Invited	-	As per DMA order LED ban
56	ನಗರಸಭೆ ಬೀದರ	2018-19	Providing LED Light at various places in Ward No. 31, 33, 34, & 35	33, 34 & 35	27.5	0	Tender to be Invited	-	As per DMA order LED ban
57	ನಗರಸಭೆ ಬೀದರ	2018-19	Providing mini master lights at Ward No. 28, 31, & 34 and providing electrical poles in Ward No. 31 & 34	28, 31 & 34	7	0	Tender to be Invited	-	As per DMA order LED ban
1	ನಗರಸಭೆ ಬೀದರ	2019-20	Providing essential repairs to the old houses (Renovation) (50000/- for each) for BPL Families	-	10	0	Work Started	-	Beneficiaries selected work started
2	ನಗರಸಭೆ ಬೀದರ	2019-20	NKUSIP Contribution	-	44.31	44.31	Work Completed	-	-
3	ನಗರಸಭೆ ಬೀದರ	2019-20	As per the Govt. order Payment of Out Source PK*****s	-	75	35.18	Work Started	-	Beneficiaries selected work started
4	ನಗರಸಭೆ ಬೀದರ	2019-20	Audit Charges	-	10	0	Work Started	-	Beneficiaries selected work started
5	ನಗರಸಭೆ ಬೀದರ	2019-20	Scholarship for higher education for SC students for BPL Beneficiaries	-	4.85	0	Work Started	-	Beneficiaries selected work started
6	ನಗರಸಭೆ ಬೀದರ	2019-20	Construction of CC Road from H/o Joseph to H/o Ramesh at Eden Colony	-	5	0	Work Started	Dilip S Dhone	Markout given work under progress
7	ನಗರಸಭೆ ಬೀದರ	2019-20	Construction of RCC Drain & Deck slab behind Qureshi Grave Yard at Faiz Pura	33	5	0	Work Started	Dilip S Dhone	Markout given work under progress
8	ನಗರಸಭೆ ಬೀದರ	2019-20	Construction of CC Road & RCC Drain at Gareeb Colony	34	5	0	Work Started	Dilip S Dhone	Markout given work under progress
9	ನಗರಸಭೆ ಬೀದರ	2019-20	Construction of CC Road and RCC Drain at Sangameshwar Colony	25	7.27	0	Work Started	Dilip S Dhone	Markout given work under progress
10	ನಗರಸಭೆ ಬೀದರ	2019-20	Supply of caliper for physically challenged people	-	10.24	0	Work Started	-	Beneficiaries selected work started

ಕ್ರ. ಸಂ.	ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು	ವರ್ಷ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ವಾರ್ಡ್ ಸಂಖ್ಯೆ	ಅಂದಾಜು ಮೊತ್ತ	ಬೆಚ್ಚ	ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳ್ಳದಿದ್ದಲ್ಲಿ ಗುತ್ತದಾರರ ಹೆಸರು	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳ್ಳದಿದ್ದಲ್ಲಿ ಕಾರಣ
11	ನಗರಸಭೆ ಬೀದರ	2019-20	Providing and erection of lift at CMC office for physically handicapped people	-	15.36	0	Work Started	-	Proposed for change of work
12	ನಗರಸಭೆ ಬೀದರ	2019-20	Amount Reserved towards Spill over works for the year 2018-19	-	319.97	16.45	Work Started	-	-
13	ನಗರಸಭೆ ಬೀದರ	2019-20	Health insurance for CMC Pourkarmikas (` 20000/- for each) for SC	-	23.6	0	Work Started	-	Beneficiaries selected work started
14	ನಗರಸಭೆ ಬೀದರ	2019-20	Construction of CC Road & RCC Drain at Chidri	23	15	0	Work Started	Mahesh Chintamani	Markout given work under progress
15	ನಗರಸಭೆ ಬೀದರ	2019-20	Construction of CC Road & RCC Drain at Shahpur Gate	31	15	0	Work Started	Mahesh Chintamani	Markout given work under progress
16	ನಗರಸಭೆ ಬೀದರ	2019-20	Providing essential repairs to the old houses (Renovation) (` 50000/- for each) for SC	-	20	0	Work Started	-	Beneficiaries selected work started
17	ನಗರಸಭೆ ಬೀದರ	2019-20	Scholarship for higher education for SC students for SC	-	20	0	Work Started	-	Beneficiaries selected work started
18	ನಗರಸಭೆ ಬೀದರ	2019-20	Construction of RCC Drain from H/o Veerhshetty Lambale to H/o Kiran via H/o Shamappa at Navadgeri	15	5	0	Work Started	Naser Khan	Markout given work under progress
19	ನಗರಸಭೆ ಬೀದರ	2019-20	Construction of RCC Drain from Saw Mill to Rajeev Gandhi Circle at Labour Colony	14	5	0	Work Started	Mahesh Chintamani	Markout given work under progress
20	ನಗರಸಭೆ ಬೀದರ	2019-20	Construction of CC Road & RCC Drain at Gandhi Nagar CMC Layout	28	20	0	Work Started	Naser Khan	Markout given work under progress
21	ನಗರಸಭೆ ಬೀದರ	2019-20	Construction of CC Road & RCC Drain at Anand Nagar	19	20	0	Work Started	Naser Khan	Markout given work under progress
22	ನಗರಸಭೆ ಬೀದರ	2019-20	Construction of CC Road & RCC Drain at Boudh Nagar Naubad	18	13.4	0	Work Started	Mahesh Chintamani	Markout given work under progress
23	ನಗರಸಭೆ ಬೀದರ	2019-20	Providing Mini Mast near H/o Rajshekhar more Post man at Navadgeri	15	2	0	Work Started	Naser Khan	Markout given work under progress
24	ನಗರಸಭೆ ಬೀದರ	2019-20	Health insurance for CMC Pourkarmikas (` 20000/- for each) for ST	-	8	0	Work Started	-	Beneficiaries selected work started
25	ನಗರಸಭೆ ಬೀದರ	2019-20	Providing essential repairs to the old houses (Renovation) (` 50000/- for each)for ST	-	8	0	Work Started	-	Beneficiaries selected work started

ಕ್ರ. ಸಂ.	ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು	ವರ್ಷ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ವಾರ್ಡ್ ಸಂಖ್ಯೆ	ಅಂದಾಜು ಮೊತ್ತ	ವೆಚ್ಚ	ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳ್ಳದಿದ್ದಲ್ಲಿ ಗುತ್ತದಾರರ ಹೆಸರು	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳ್ಳದಿದ್ದಲ್ಲಿ ಕಾರಣ
26	ನಗರಸಭೆ ಬೀದರ	2019-20	Scholarship for higher education for ST students	-	4	0	Work Started	-	Beneficiaries selected work started
27	ನಗರಸಭೆ ಬೀದರ	2019-20	Construction of CC Road & RCC Drain at Gurudatt Nagar	30	10	0	Work Started	Budha Prakash Bhavikatti	Beneficiaries selected work started
28	ನಗರಸಭೆ ಬೀದರ	2019-20	Construction of CC road from H/o Late Manik to Kirana Shop via H/o Shivraj CMC Employee at Wadder Colony	24	10	0	Work Started	Budha Prakash Bhavikatti	Beneficiaries selected work started
29	ನಗರಸಭೆ ಬೀದರ	2019-20	Construction of CC Road & Drain from Budha Mandir to H/o Raju Patil via H/o Babu Sangshetty CMC Employee at CMC Colony Bidar	28	10	0	Work Started	Budha Prakash Bhavikatti	Beneficiaries selected work started
II	ಎಸ್.ಎಫ್.ಸಿ. (ವಿಶೇಷ)								
1	ನಗರಸಭೆ ಬೀದರ	2017-18	Construction of CC Road from (Dali Mill area) Dawood Sajjad Hussain house to Ateeq Hameed house, from shafi kirana shop to Habib Khan House at Mnaiyar Taleem in Ward No. 08	8	16	10.42	Work Completed	-	-
2	ನಗರಸಭೆ ಬೀದರ	2017-18	Construction of CC Road from Fort Road to Gole Khana and Muslim chowk to Dulhan Darwaza in Ward No. 07	7	50	33.48	Work Completed	-	-
3	ನಗರಸಭೆ ಬೀದರ	2017-18	Construction of CC Road from Hanmanthappa Mistri house to Vinod Police (Railway Track), from Ateeq house to Shamsu house (Syed Aziz Mechanic), from Multani Qureshi to Church (Keshin Colony) & from Maqsood Driver house to Maqsood Hotel house at Faizpura in ward No. 33	33	25	22.19	Work Completed	-	-
4	ನಗರಸಭೆ ಬೀದರ	2017-18	Construction of CC Road from Nayakaman to Mustaid Pura on Chand bibi Road in ward No. 03	3	40	38.02	Work Completed	-	-
5	ನಗರಸಭೆ ಬೀದರ	2017-18	Construction of CC Pavements to the internal roads in Ward No. 01 to 13 in Bidar City	1 to 13	50	42.53	Work Completed	-	-
6	ನಗರಸಭೆ ಬೀದರ	2017-18	Construction of CC Road at New Adarsh Colony in Ward No. 23 & Adarsh Colony (Sai Baba Mandir) in Ward No. 24	24	63	63	Work Completed	-	-
7	ನಗರಸಭೆ ಬೀದರ	2017-18	Construction of CC Road and RCC Drain from National College Gate to Railway Track via Jagannath Hebbale house in Ward No. 19	19	10	9.94	Work Completed	-	-
8	ನಗರಸಭೆ ಬೀದರ	2017-18	Construction of CC Road & RCC Drain from Khaja Sab house to Rajreddy House and from swamy house to sidram kudre layout from Soud serikar house to Md. zaheer ahmed house at Sangameshwar Colony in Ward No. 25	25	41	41.72	Work Completed	-	-
9	ನಗರಸಭೆ ಬೀದರ	2017-18	Construction of CC Road & RCC Drain from Raheem Mechanic house to A-1 Ladies Tailor, from A-1 Ladies Tailor to Jasmine School Compound, & from Nawab Kirana Shop to Das House at Bilal Colony in Ward No. 25	25	12	11.88	Work Completed	-	-
10	ನಗರಸಭೆ ಬೀದರ	2017-18	Construction of CC Road from Jagannath Driver House to Ameer House (Mutalib Complex) at Haq Colony in Ward No. 25	25	11	10.88	Work Completed	-	-
11	ನಗರಸಭೆ ಬೀದರ	2017-18	Construction of CC Road & RCC Drain in ward No. 04	4	7	7.12	Work Completed	-	-
12	ನಗರಸಭೆ ಬೀದರ	2017-18	Construction of CC Road from millinium school to Govt school and to Nushrath Manzil at shivnagar north in Ward No. 17	17	9	8.83	Work Completed	-	-
13	ನಗರಸಭೆ ಬೀದರ	2017-18	Construction of various CC Roads at Shiv Nagar (North) in Ward No. 17	17	20	19.85	Work Completed	-	-
14	ನಗರಸಭೆ ಬೀದರ	2017-18	Construction of CC Road from Janwada Road to Bhramakumari Ashram in Ward No. 14	14	15	13.95	Work Completed	-	-

ಕ್ರ. ಸಂ.	ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು	ವರ್ಷ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ವಾರ್ಡ್ ಸಂಖ್ಯೆ	ಅಂದಾಜು ಮೊತ್ತ	ವೆಚ್ಚ	ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳ್ಳುವುದರಲ್ಲಿ ಗುತ್ತದಾರರ ಹೆಸರು	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳ್ಳುವುದರಲ್ಲಿ ಕಾರಣ
15	ನಗರಸಭೆ ಬೀದರ	2017-18	Construction of CC Road & RCC Drain from Neelambika Nilaya to Siddeshwar Nilaya, H/o Anjan Kutir to H/o Shanta Smarthy & H/o Chandranath Nagmarpalli to H/o Bheema Shanker Angali at Kumbharwada in Ward No. 30	30	28	27.99	Work Completed	-	-
16	ನಗರಸಭೆ ಬೀದರ	2017-18	Construction of CC Road from Chidri Kamthana Main Road to Muqtar Serikar house to H/o Babu (Dhor) in Ward No. 23	23	27	25.66	Work Completed	-	-
17	ನಗರಸಭೆ ಬೀದರ	2017-18	Construction of CC Road from Baburao MLA PA house to Bidri Colony Via Mahendra Nagar in Ward No. 24	24	18	17.18	Work Completed	-	-
18	ನಗರಸಭೆ ಬೀದರ	2017-18	Construction of CC Road from Haq colony road to Jaiprakash Narayan school Via Mahendra Nagar in Ward No. 24	24	28	0	Work Completed	-	-
19	ನಗರಸಭೆ ಬೀದರ	2017-18	Construction of CC Road from shanker rao house to kiran kamble house and internal roads upto Laxshmi Nivas at Ambedkar colony in Ward No. 26	26	22	22.76	Work Completed	-	-
20	ನಗರಸಭೆ ಬೀದರ	2017-18	Construction of BT Road from H/o Mujahid Serikar to Nida Nursing School at Haq Colony in Ward No. 25	25	30	0	Work Completed	-	-
21	ನಗರಸಭೆ ಬೀದರ	2017-18	Construction of CC Road under RUB in Bidar City	-	10	0	Work Completed	-	-
22	ನಗರಸಭೆ ಬೀದರ	2017-18	Construction of CC Road from Jameel house to Compound and Dr. House to Airforce compound and Road Opp. Masjid at Ahmed Colony in Ward No. 25	25	9	9.5	Work Completed	-	-
23	ನಗರಸಭೆ ಬೀದರ	2017-18	Construction of CC Road from Khaja Miyan House to Ring Road, from Gundayya Swamy House to Ring Road via Masjid, from Baswaraj Rajoli house to Ring Road at Gandhi Nagar in Ward No. 28	28	72	71.96	Work Completed	-	-
24	ನಗರಸಭೆ ಬೀದರ	2017-18	Construction of CC Road & RCC Drain from H/o Ismail to H/o Shamim, H/o Moin to H/o Rafiq, H/o Razzak to H/o Pasha Miyan at Shamshuddin Quadri Colony in Old Naubad in Ward No. 18	18	15	15	Work Completed	-	-
25	ನಗರಸಭೆ ಬೀದರ	2017-18	Construction of BT Road on Main Road from Dr. Ambedkar Circle to Darzi Galli	14	50	49.33	Work Completed	-	-
26	ನಗರಸಭೆ ಬೀದರ	2017-18	Improvements to road from Multani Pasha Dargah via Ram Mandir to Prince Medical in Bidar City	12	20	0	Work Completed	-	-
27	ನಗರಸಭೆ ಬೀದರ	2017-18	Construction of CC Road from Navjeevan Hospital Road to Idgah in ward No. 16	16	7	6.02	Work Completed	-	-
28	ನಗರಸಭೆ ಬೀದರ	2017-18	Construction of BT Road from Mother Indian public school to Sathvik Sadhana House, from Anuragha Sawanath English medium public school to Tulja bhavani Dum & Duff school, from Vidya Vikas Trust to MIG-7, from Vishwa Infrastructure Ltd. (MIG-132) at KHB Colony Naubad in Ward No. 17	17	10	6.08	Work Completed	-	-
29	ನಗರಸಭೆ ಬೀದರ	2017-18	Construction of CC Road to Astana Road & Rao Taleem Road in ward No. 01	1	40	37.58	Work Completed	-	-
30	ನಗರಸಭೆ ಬೀದರ	2017-18	Construction of CC Road from Ali Bagh Road to Chowbara Road & Main Road	1	20	16.97	Work Completed	-	-
31	ನಗರಸಭೆ ಬೀದರ	2017-18	Construction of Road & pipe culvert from Shaheeh College to Hanuman Colony in Ward No 31	31	20	13.49	Work Completed	-	-
32	ನಗರಸಭೆ ಬೀದರ	2017-18	Construction of CC Road From Tirumala Hotel to Eshappa Hotel, Om Fertilisers to Sri Sai Oil Shops, and from Chidri Main road to VRL Transport	25	50	49.33	Work Completed	-	-
33	ನಗರಸಭೆ ಬೀದರ	2017-18	Construction of CC Road & RCC Drain from Kalyanappa Ainapure house to Siddappa Nagure house, from Ravi Rotte house to Dhanraj Kadyal house, from Guru Nilaya house to Sanju Kumar house, from Vasant Rao House towards Manhalli Road at vidya nagar colony in Ward No. 22	22	40	0	Work Completed	-	-
34	ನಗರಸಭೆ ಬೀದರ	2017-18	Construction of RCC Drain from Mailoor main road (Sidram kudre complex) to Jija mata school and h/o of shamappa kudre via manikrao mangalgi at vidya nagar colony in Ward No. 22	22	8	0	Work Started	Kiran Kanneri	Due to UGD repair work is under progress

ಕ್ರ. ಸಂ.	ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು	ವರ್ಷ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ವಾರ್ಡ್ ಸಂಖ್ಯೆ	ಅಂದಾಜು ಮೊತ್ತ	ವೆಚ್ಚ	ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳಿಸಿದಲ್ಲಿ ಗುತ್ತದಾರರ ಹೆಸರು	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳಿಸಿದಲ್ಲಿ ವಿವರ
35	ನಗರಸಭೆ ಬೀದರ	2017-18	Construction of RCC Drain from Anil Patil house to Gurunanak dev Engg. College main gaie in Ward No. 22	22	5	0	Work Started	Kiran Kanneri	Due to UGD repair work is under progress
36	ನಗರಸಭೆ ಬೀದರ	2017-18	Construction of RCC Drain from Khalid house to Pump House to Masjid-E-Mahamoodia via Waseem house at Bilal Colony in Ward No. 25	25	23	7.57	Work Completed	-	-
37	ನಗರಸಭೆ ಬೀದರ	2017-18	Construction of RCC Retaining wall / RCC Drain & CC Road from Akkamahadevi Temple to H/o Hebbale & RCC Drain from Guru Nanak Ring Road to Narayan Shop at Navadgeri in Ward No. 15	15	20	16.8	Work Completed	-	-
38	ನಗರಸಭೆ ಬೀದರ	2017-18	Construction of RCC Drain via Motti Layout in Ward No. 24	24	22	0	Work Completed	-	-
39	ನಗರಸಭೆ ಬೀದರ	2017-18	Construction of RCC Drain from H/o Omer Serikar to H/o Akbar at Bilal Colony in Ward No. 25	25	20	19.72	Work Completed	-	-
40	ನಗರಸಭೆ ಬೀದರ	2017-18	Construction of RCC Drain and deck slab behind Sangam talkies to Dulhan Masjid in Ward No. 20	20	5	4.64	Work Completed	-	-
41	ನಗರಸಭೆ ಬೀದರ	2017-18	Construction of RCC Deck slabs at various places in Bidar City	-	12	10.12	Work Completed	-	-
I	ಎಸ್.ಎಫ್.ಸಿ. (ಮುಕ್ತನಿಧಿ)								
1	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction of Madhar Channayya Bhavan in Dharmprakash Galli in Basavakalyan City	11	10	10	Work Completed	Sri Somanath Sangulagi	
2	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction of Ambedkar Bhavan in Bheem nagar Basavakalyan in Basavakalyan City	25	10	0	Work Completed	Sri Somanath Sangulagi	
3	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Maintaince of yearly SC/ST Community Bhavans in Basavakalyan City	11,25,23	4	4	Work Completed	Sri Somanath Sangulagi	
4	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Constructio of Valmiki Bhavan at Tripuranth in Basavakalyan City	23	6	5.62	Work Completed	Sri Somanath Sangulagi	
5	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Renivation of Dr.Bi.RAmbedkar Circle in Basavakalyan City	17	4	4	Work Completed	Sri Somanath Sangulagi	
6	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction of CC Drain from Jyotappa House to Vishwa Bharati School at ward No. 18 in Basavakalyan city	18	3.5	3.4	Work Completed	Huzur Pasha	
7	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Contribution of Higher Education Medical & Engineer for SC / ST Students in Basavakalyan City	6,11,23,25,14	5	5	Work Completed		
8	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	CSubcidy amount for Higher Treatment for SC/ST in Basavakalyan City	6,11,23,25,14	5	5	Work Completed		
9	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Dr. B.R.Ambedkar & Babu Jagjivanram Jayanti in Basavakalyan City	11	2	2	Work Completed		
10	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Purchase of 30 KV Ganarator at Bheem Nagar, Dharmprakash Galli & Single Phase Ganarator at Bheem Nagar Tripuranth ST Samudaya Bhavan in Basavakalyan City	11,25	10	0	Work Completed		
11	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Purchase of Fibre Chair distribution of SC/ST Samudaya Bhavan in Basavakalyan City	25	0.67	0.67	Work Completed	Anwar Bhosage	
12	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Development of Edga at Basavakalyan in Basavakalyan City	25	10.23	10.2	Work Completed	Anwar Bhosage	
13	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Subcidy amount of Higher Education for below poverty at Basavakalyan city	10ಂದ 31	2.82	2.82	Work Completed		
14	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Subsidy amount for Handicraft in Basavakalyan City	10ಂದ 31	7.05	7.05	Work Completed		
15	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Contribution of fund KUIDFC to ADB Scheme Basavakalyan City	10ಂದ 31	30	30	Work Completed	KUIDFC Huballi	
16	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction of CC Road Dr. Khadeer House to Noorani Darga, Usman Sab Qureshi House to Pasha Qureshi House at Ward No 05 in Basavakalyan City	5	3.5	3.5	Work Completed	Anwar Bhosage	
17	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Supply of 300mm dia & 450 mm dia Hume Pipe in CMC Basavakalyan in Basavakalyan City	10ಂದ 31	3	3	Work Completed	Anwar Bhosage	
18	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Fixing of Street Light Karnataka Auto Nagar Basavakalyan in Basavakalyan City	23	2	2	Work Completed	Anwar Bhosage	
19	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Fixing of Two Compound gate at Sangameshwar Temple at Ward No 16 in Basavakalyan City	16	1	0.9	Work Completed	Sri Anwar Bhosge	

ಕ್ರ. ಸಂ.	ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು	ವರ್ಷ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ವಾರ್ಡ್ ಸಂಖ್ಯೆ	ಅಂದಾಜು ಮೊತ್ತ	ವೆಚ್ಚ	ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳ್ಳದಿದ್ದಲ್ಲಿ ಗುತ್ತದಾರರ ಹೆಸರು	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳ್ಳದಿದ್ದಲ್ಲಿ ಕಾರಣ
20	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Subsidy of Higher Education Medical & Engineer for Poor Student only in Basavakalyan City	10ಿಂದ 31	4	4	Work Completed		
21	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Filling of Jally to Well, Compound wall at Allah Nagar in ward No. 10 in Basavakalyan City	10	2	1.9	Work Completed	Anwar Bhosage	
22	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	2015-16 Spill over work in Basavakalyan city	10ಿಂದ 31	102.75	52.03	Work Completed		
23	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction of CC Road Ismail Khadiwale houst to Main Road Shah Hussain at Ward No 02 in Basavakalyan city	2	1.25	1.2	Work Completed	Anwar Bhosage	
24	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction of CC Road Khaja HouseQureshi House to Mastan Ali Contract House at Ward No 04 in Basavakalyan city	4	3	3	Work Completed	Anwar Bhosage	
25	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction of CC Road & Drain at Common Base Galli to Nabbe Ali House to Chilla at Ward No 06 in Basavakalyan city	6	1.5	1.5	Work Completed	Anwar Bhosage	
26	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction of CC Road Gujurati Shop to Biradar Colony at Ward No 24 in Basavakalyan city	24	3.5	3.5	Work Completed	Anwar Bhosage	
27	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction of CC Road Saleemuddin Jagirdar House to Fakir Sab Phulare House at Ward No 08 in Basavakalyan city	8	0.5	0.5	Work Completed	Anwar Bhosage	
28	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction of CC Road from Abdul raheman Hasan to Gudi at Ward No 09 in Basavakalyan city	9	1	1	Work Completed	Anwar Bhosage	
29	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction of CC Road from Maheboob Ali House to Gous Kirana Shop in allah nagar at ward No. 10 in Basavakalyan city	10	1.5	1.5	Work Completed	Anwar Bhosage	
30	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction of CC Road & Drain from Christal function hall to Sanjeevkumar Bhadhamurge House at Ward No 11House to Gous Kirana Shop in allah nagar at ward No. 11 in Basavakalyan city	11	3.5	3.5	Work Completed	Anwar Bhosage	
31	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction of CC Road from Vegitable Market at ward No. 12 in Basavakalyan city	12	3.5	0	Work Completed	Anwar Bhosage	
32	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction of CC Road from Kishor Naik House to Hanuman Temple at ward No. 13 in Basavakalyan city	13	3.5	3.5	Work Completed	Anwar Bhosage	
33	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction of CC Road, Drain & Deck Slab from Kavita Chammar House to Govindrao House at ward No. 15 in Basavakalyan city	15	3.5	3.45	Work Completed	Anwar Bhosage	
34	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction of CC Road from Sanaha House to Naziruddin Tyrewale House at ward No. 17 in Basavakalyan city	17	1.5	1.5	Work Completed	Anwar Bhosage	
35	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction of CC Road from Gaffar Sab Lature House to Abdul Sharif House at ward No. 19 in Basavakalyan city	19	2.5	2.5	Work Completed	Anwar Bhosage	
36	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction of Formation Road & Deckslab from Ravi Dole House to Dastagir House at ward No. 19 in Basavakalyan city	19	1	1	Work Completed	Anwar Bhosage	
37	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction of CC Road from Qushal Colony Ismail House to Madarasi House at ward No. 20 in Basavakalyan city	20	3.5	3.5	Work Completed	Anwar Bhosage	
38	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction of CC Road from Hanuman Temple to Main Road at ward No. 21 in Basavakalyan city	21	3.5	3	Work Completed	Anwar Bhosage	
39	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction of CC Drain from Near Kantamma Walmik House at ward No. 24 in Basavakalyan city	24	3.5	3.5	Work Completed	Anwar Bhosage	
40	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction of CC Road from Ameeruddin Goundi House to Maheboob Driver House & Noor Vice-Council of Basavakalyan House at ward No. 25 in Basavakalyan city	25	3.5	0	Work Completed	Anwar Bhosage	
41	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction of CC Road from Alam Ali House to Meharaj House at ward No. 27 in Basavakalyan city	27	1.5	1.5	Work Completed	Anwar Bhosage	
42	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction of CC Road from Babumiyan House to Habeeb Tiger House at ward No. 28 in Basavakalyan city	28	3.5	3.5	Work Completed	Anwar Bhosage	
43	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction of CC Road & Drain from Younus Khan House to Gouli House via Dastagir Muallah at ward No. 29 in Basavakalyan city	29	3.5	3.45	Work Completed	Anwar Bhosage	
44	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction of CC Road from Vegitable Market in Shahapur Galli in Basavakalyan city	13	3	3	Work Completed	Anwar Bhosage	
45	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction of CC Drain Mastan Sab Rikshawale houst to Main Road Shah Hussain at Ward No 02 in Basavakalyan city	2	2.25	2.25	Work Completed	Huzur Pasha	

ಕ್ರ. ಸಂ.	ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು	ವರ್ಷ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ವಾರ್ಡ್ ಸಂಖ್ಯೆ	ಅಂದಾಜು ಮೊತ್ತ	ವೆಚ್ಚ	ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳಿಸಿದಲ್ಲಿ ಗುತ್ತದಾರರ ಹೆಸರು	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳಿಸಿದಲ್ಲಿ ಕಾಮಗಾರಿ
46	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction of CC Drain Main Road to Khalid House Y Parsh Katta to Magdoo House at Ward No 03 in Basavakalyan city	3	3.5	3.5	Work Completed	Huzur Pasha	
47	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction of CC Drain Farooq Sab House to Khasim Sab House at Ward No 04 in Basavakalyan city	4	0.5	0.5	Work Completed	Huzur Pasha	
48	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction of CC Drain Nawaz House to Ponixs School & Magdoo House to Tali Maidan Road at Ward No 06 in Basavakalyan city	6	2	2	Work Completed	Huzur Pasha	
49	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction of CC Drain Chandu Gujar House to Shankar Gudi & Moinuddin Khadiwale House to Nayeemuddin Kirana Shop at Ward No 08 in Basavakalyan City	8	3	0	Work Completed	Huzur Pasha	
50	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction of CC Drain Hasan Khan House to Gazi Sab Driver House Saleemoddin Nilange House to Ikram Deewan House at Ward No 09 in Basavakalyan city	9	2.5	2.45	Work Completed	Huzur Pasha	
51	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction of CC Drain from Vajinath House to Naganath Patil House in Ishwar nagar at ward No. 14 in basavakalyan city	14	3.5	3.5	Work Completed	Huzur Pasha	
52	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction of CC Drain from BasavarajAnkarl Kote House to Harkude House & Aravind Kshir Sagar House to Ninne House at ward No. 16 in basavakalyan city	16	3.5	3.4	Work Completed	Huzur Pasha	
53	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction of CC Drain from Sangle Master House to Ahmed Munsli Office at ward No. 17 in Basavakalyan City	17	2	2	Work Completed	Huzur Pasha	
54	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction of CC Drain Saleem Chassi houst to Chandsab House at Ward No 01 in Basavakalyan city	1	3.5	3.45	Work Completed	Huzur Pasha	
55	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction of CC Drain from Khayamoddin Kamal Sab House to Muzavar Sab House at ward No. 22 in Basavakalyan city	22	1.5	1.5	Work Completed	Sri Somanath Sangulagi	
56	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction of CC Drain from Ismail Sab House to Ali Kirana Shop House at ward No. 22 in Basavakalyan city	22	2	0	Work Completed	Sri Somanath Sangulagi	
57	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction of CC Drain from Baba House to Sangappa Adake House House at ward No. 23 in Basavakalyan city	23	3.5	3.45	Work Completed	Sri Somanath Sangulagi	
58	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction of CC Drain from behand of Police Station to Main Road at ward No. 26 in Basavakalyan city	26	1.5	1.4	Work Completed	Sri Somanath Sangulagi	
59	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction of CC Drain from Tajuddin Naikoli House to Anil Sutrave House at ward No. 26 in Basavakalyan city	26	2	2	Work Completed	Sri Somanath Sangulagi	
60	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction of bothe side CC Drain from Near Chandpasha Driver House to Near Mohiuddin Kirana Shop at ward No. 27 in Basavakalyan city	27	2	2	Work Completed	Sri Somanath Sangulagi	
61	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction of CC Drain from Wamanrao House to Ikhtekhar House via Shisharanappa Raiwale & Dhoolappa Raiwale House to Naganna Nase House Gouli House via Dastagir Muallah at ward No. 30 in Basavakalyan city	30	2	1.95	Work Completed	Sri Somanath Sangulagi	
62	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction of CC Drain from Panwale House to Javeed Tiger House at ward No. 30 in Basavakalyan city	30	1.5	1.5	Work Completed	Sri Somanath Sangulagi	
63	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction of CC Drain from Mahebooda Teacher House to Rahimoddin House, Baba House to Rajepoonam House & Sharif Kirana Shop to Bhosage Land at ward No. 31 in Basavakalyan city	31	3.5	3.5	Work Completed	Sri Somanath Sangulagi	
64	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction of CC Drain from Siraj Bhangare House to Moulimiyan House & Azeem Driver House to Swamy Cable House at Ward No. 3 in Basavakalyan city	3	6.91	6.9	Work Completed	Sri Somanath Sangulagi	
1	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2017-18	Development of Community Hall Vithal Rukmini Temple for ST Community in ward no 23 IN BASAVAKALYAN CITY	23	4	4	Work Completed	Sri. somanath Sangulagi	
2	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2017-19	Providing Grills to compound and chanal get in Dr. BR Ambedkar Bhavan at Ambedkar circle In Basavakalyan City	17	6	3.78	Work Completed	Sri. somanath Sangulagi	
3	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2017-20	Development of Madar Channayya Bhavan in ward no 11 In Basavakalyan City	11	6	6	Work Completed	Shivaraj Kamshetty	
4	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2017-21	Development of community hall near vithal rukmini temple in ward no 23	23	8	8	Work Completed	Sri Huzurpasha	
5	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2017-22	Construction of RCC drain from Aziz driver house to haji nabi sab house & tajuddin naikwadde house to vijay khalal house & CC road from babu somshetty house to ismil goundi house in ward no 26	26	4	4	Work Completed	Sri. Jagdish Kubha	
6	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2017-23	Construction of RCC Drian from Kashappa house to Narayanpur cross in hiremath colony	18	4	4	Work Completed	Jagdish Khuba	

ಕ್ರ. ಸ.	ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು	ವರ್ಷ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ವಾರ್ಡ್ ಸಂಖ್ಯೆ	ಅಂದಾಜು ಮೊತ್ತ	ವೆಚ್ಚ	ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳ್ಳುವಲ್ಲಿ ಗುತ್ತದಾರರ ಹೆಸರು	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳ್ಳುವಲ್ಲಿ ಕಾರಣ
7	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2017-24	Construction of RCC Drian from Sikandar house to Narayanpur cross Construction of CC Road from Shahussain dragh to gulamkhan house	2	4.15	4.15	Work Completed	Jagdish Khuba	
8	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2017-25	Contrubution for IHHL for SC/ST community In Basavakalyan City	6,11,23,25	10	10	Work Completed		
9	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2017-26	Contrubution for Dr. BR Ambedkar Jayanti & Babu Jagjivanram Jayanti In Basavakalyan City	6,11,23,25	3	0.8	Work Completed		
10	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2017-27	Contrubution for Higher education Medical and engineering student admission for SC/ST community In Basavakalyan City	6,11,23,25	5	2.79	Work Completed		
11	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2017-28	Contrubution for self employment for SC/ST community 40000 each In Basavakalyan City	6,11,23,25	2.57	1.6	Work Completed		
12	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2017-29	Spill over works	ರಿಂದ 31	84.48	81.03	Work Completed		
13	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2017-30	Contribution to IHHL In Basavakalyan City	ರಿಂದ 31	3.27	3.27	Work Completed		
14	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2017-31	Contribution to Anubhav Mantap In Basavakalyan City	23	2	2	Work Completed		
15	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2017-32	Contribution to Shivaji Jayanti In Basavakalyan City	17	0.5	0.5	Work Completed		
16	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2017-33	Contribution to IHHL In Basavakalyan City	ರಿಂದ 31	2.35	2.35	Work Completed		
17	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2017-34	Contrubution for IHHL in ward no 16 in Basavakalyan City	16	2	2	Work Completed		
18	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2017-35	Salary for Pourkamika in basavakalyan City	ರಿಂದ 31	40	40	Work Completed		
19	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2017-36	Supply of Tricycle vehicle petrol in Basavakalyan City	ರಿಂದ 31	6.4	6.4	Work Completed		
20	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2017-37	Development of Babu Jagjivanram Katta in ward no 11 In Basavakalyan City	11	5	5	Work Completed	Shivaraj Kamshetty	
21	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2017-38	Development of work near Raje-Bag-Sawar In Basavakalyan City	25	2	6.77	Work Completed	Somnath Sangolggi	
22	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2017-39	Construction of CC Road from Moin Maneeyar to Shahussain Masjid & Babu Bhai to Rahim Mulsab house in Shahussain in ward no 2 In Basavakalyan City	2	4	4	Work Completed	Shivaraj Kamshetty	
23	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2017-40	Providing footpath from Muktar driver house to Asad house in gadiwan galli ward no 3	3	4	4	Work Completed	Shivaraj Kamshetty	
24	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2017-41	Providing CC Road Top layer Shadab school to main road katewadi & CC Road Near Maheboob Subani Dargha & Sultan house to Shakeel house in Maheboob Nagar & Akram Hotel in Qureshi Colony in ward no 4 In Basavakalyan City	4	6	6	Work Completed	Shivaraj Kamshetty	
25	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2017-42	Construction of CC Road from Moin house to Mumtaz Qawwal house in Shahussain and Construction of CC drain from Anganwadi to SH 11 main road in Riksha colony & Gaffursab carpainter to Chintamane house in ward no 5 In Basavakalyan City	5	4	4	Work Completed	Huzurpasha	
26	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2017-43	Construction of CC Road and RCC drain from Khaja Adhoni house to Faheem Bhai house in Dharagiri ward no 7	7	4	4	Work Completed	Huzurpasha	
27	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2017-44	Construction of CC Road from Chandu Gujar to Imamuddin house and Construction of RCC drain from Hema master to hospet galli and shankar halchante house to math in sunar galli ward no 8 In Basavakalyan City	8	3	3	Work Completed	Huzurpasha	
28	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2017-45	Construction of CC Road from Fayaz khan house to gani house, Maheboob sab to ismail sab house, Aliuddin to ismailsab house, Hafeez sab to ravidas house & Moiz to Azaz house in goundi galli ward no 9	9	4	4	Work Completed	Huzurpasha	
29	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2017-46	Construction of CC Road from Sajjanshetty house to Verranna patil house in ward no 12 In Basavakalyan City	12	4	4	Work Completed	Huzurpasha	
30	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2017-47	Construction of CC Road top layer from Pashapura Masjid & Near Bhangi boudi in ward no 13	13	4	4	Work Completed	Huzurpasha	
31	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2017-48	Construction of CC Road from Shivaji wadekar house Via govind wadekar to Uday Sham house in ward no 14	14	4	4	Work Completed	Huzurpasha	
32	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2017-49	Construction of CC Road in Dr. BR Ambedkar Bhavan at Ambedkar circle In Basavakalyan City	16	7.86	7.78	Work Completed	Somnath Sangolggi	
33	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2017-50	Construction of CC Road & RCC drain Parameshwar house to Venkatrao house in ward no 15	15	4	4	Work Completed	Huzurpasha	

ಕ್ರ. ಸಂ.	ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು	ವರ್ಷ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ವಾರ್ಡ್ ಸಂಖ್ಯೆ	ಅಂದಾಜು ಮೊತ್ತ	ವೆಚ್ಚ	ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳಿಸಿದಲ್ಲಿ ಗುತ್ತದಾರರ ಹೆಸರು	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳಿಸಿದಲ್ಲಿ ಕಾಮಗಾರಿ
34	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2017-51	Construction of CC Road & RCC drain Vijayshree house to Mathpati house in ward no 16	16	2	2	Work Completed	Raziuddin Maqsood	
35	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2017-52	Construction of CC Road from Anil Girani to Anil Mudgade house in ward no 17	17	4	3.81	Work Completed	Raziuddin Maqsood	
36	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2017-53	Construction of CC Road from Partapure house to Ramesh shetty house and RCC drain from Gundappa Lature house to Ravi swamy house in ward no 18 In Basavakalyan City	18	4	2.31	Work Completed	Raziuddin Maqsood	
37	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2017-54	Construction of CC road from Swamy house to Archana house & Digi teacher to Rathod house kalyan mantap in ward no 24 In Basavakalyan City	24	4	4	Work Completed	Raziuddin Maqsood	
38	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2017-55	Construction of CC road from Urdu school to Khairunissa Ex-councilor house near moulane yakub dargha in ward no 25 In Basavakalyan City	25	4	4	Work Completed	Raziuddin Maqsood	
39	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2017-56	Construction of CC Road from Someshwar temple to shivaji chowk in ward no 28 In Basavakalyan City	28	4	3.24	Work Completed	Raziuddin Maqsood	
40	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2017-57	Construction of CC Road from Waheed house to Jilani house in Baloji galli, Fazal house to Khamu house, Raja Gowli house to Main road Moulana yakub dargha & Rcc drain from Minaz house to Baban house in maniyar galli & in ward no 29	29	4	4	Work Completed	Raziuddin Maqsood	
41	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2017-58	Providing Footpath near vithal mandir & CC road top layer sardarkhan house to fort road in ward no 30	30	4	1.33	Work Completed	Raziuddin Maqsood	
42	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2017-59	Construction of CC Road from Raheman house to Shakawat ali house & ikram house to noor Chacha house in ward no 31	31	4	4	Work Completed	Raziuddin Maqsood	
43	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2017-60	Construction of CC Road from Shantabai house to Vijappa house Ashraya colony Muchalm road R/s In Basavakalyan City	5	4	3.77	Work Completed	Raziuddin Maqsood	
44	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2017-61	Construction of CC Road from New Qureshi colony Masjid to Muchalm Road In Basavakalyan City	4	4	3.73	Work Completed	Raziuddin Maqsood	
45	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2017-62	Construction of CC road from openwell to Grave yard near Raje-Bag-Darga In Basavakalyan City	25	5.35	5.35	Work Completed	Somnath Sangloggi	
46	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2017-63	Construction of CC Road from Baba Nasiman house to Ahemad set house in Biradar colony and Const. of RCC drain Near ferozkhan bhara house in ward no 1In Basavakalyan City	1	4	4	Work Completed	Shivaraaj Kamshetty	
47	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2017-64	Construction of RCC drain from Tariqt manzil to Nawaz house ward no 6	6	2	1.71	Work Completed	Jagdish Khuba	
48	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2017-65	Shifting of electrical pole Near Gazipura Ibrahim Shop in Basavakalyan City	8	1	1	Work Completed	Arshad ali	
49	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2017-66	Construction of RCC Drain Hanif Mousa house to Gaffar Mousab house and saleem khadiwale house to hanif painter house in Alla Nagar ward no 10	10	3	3	Work Completed	Sri. Jagdish Kubha	
50	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2017-67	Construction of RCC Drain B/S Pandurang house to Tulajappa house in ward no 11	11	4	5.77	Work Completed	Jagdish Khuba	
51	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2017-68	Construction of RCC Drain from Rakesh house to Lende nala & CC Road from Shashetty house to Bhandari master house in sita colony in ward no 19	19	4	7.21	Work Completed	Jagdish Khuba	
52	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2017-69	Construction of RCC drain from Noorbhai house to Jivan house in Shahapur galli ward no 20	20	4	3.68	Work Completed	Jagdish Khuba	
53	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2017-70	Development of Asrukhana near Sahil finction hall in Basavakalyan City	21	4	4	Work Completed	Sri Huzurpasha	
54	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2017-71	Construction of RCC drain from Ramling bokke house to baburao house & Basappa house to krishna house ward no 22	22	4	4	Work Completed	Jagdish Khuba	
55	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2017-72	Providing and installation of electric pole 4 No.s hanif, Khaja mainoddin house nizam khan house Ashraya Colony 2 poles in ward no 10	10	1	1	Work Completed	Gescom	
56	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2017-73	Sinking of borewell & installation of pumping machinery at Madar Channayya Bhavan in ward no 11In Basavakalyan City	11	2	2	Work Completed	Shivaraaj Kamshetty	
1	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2018-19	Amount Reserved towards Spill Over works (-)	10ಂದ 31	128.02	91.88	Work Completed		
2	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2018-20	Providing Gas Connection to SC Beneficiaries	6,11,21,23,25	4	4	Work Completed		

ಕ್ರ. ಸಂ.	ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು	ವರ್ಷ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ವಾರ್ಡ್ ಸಂಖ್ಯೆ	ಅಂದಾಜು ಮೊತ್ತ	ಬೆಚ್ಚ	ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳ್ಳುವಲ್ಲಿ ಗುತ್ತದಾರರ ಹೆಸರು	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳ್ಳುವಲ್ಲಿ ಕಾರಣ
3	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2018-21	Supply & installation of pure drinking water RO Plant in ST Wards	6,11,21,23,25	7	5.61	Work Completed	PRAKASH SHIVAMURTHY HALMANDGE	
4	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2018-22	Reserved for IHHL for ST Beneficiaries	6,11,21,23,25	6.2	6.2	Work Completed		
5	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2018-23	Scholarship for Higher Education Engineering & Medical ST Student	6,11,21,23,25	2	2	Work Completed		
6	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2018-24	Contribution for Heart, Pyralysis Patients treatment for ST	6,11,21,23,25	2	0.5	Work Completed		
7	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2018-25	Providing Sewing Machine for ST beneficiaries	6,11,21,23,25	2.8	2.8	Work Completed		
8	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2018-26	Providing Gas Connection to ST Beneficiaries	6,11,21,23,25	2	2	Work Completed		
9	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2018-27	Salary for Pourkarmikas (156x75%) (-)	10ಂದ 31	116.75	95.82	Work Completed		
10	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2018-28	Providing & installation of Steel Structural Roof at Ambedkar Bhavan Stage Front Side in Basavakalyan	25	10	10	Work Completed	SOMNATH VEERABASAVANTHAY YA SANGOLGI	
11	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2018-29	Supply & installation of pure drinking water RO Plant in Dharmprakash Galli ward No 11 in Basavakalyan City	11	7	5.59	Work Completed	PRAKASH SHIVAMURTHY HALMANDGE	
12	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2018-30	Reserved for IHHL for SC Beneficiaries	6,11,21,23,25	16	4.5	Work Completed		
13	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2018-31	Scholarship for Higher Education Engineering & Medical SC Student	6,11,21,23,25	5	1.72	Work Completed		
14	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2018-32	Contribution for Heart, Pyralysis Patients treatment for SC	6,11,21,23,25	5	5	Work Completed		
15	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2018-33	Contribution for DR. BR Ambedkar Jayanti & Babu Jagjivanram Jayanti	11	3	3	Work Completed		
16	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2018-34	Providing Sewing Machine for SC beneficiaries	6,11,21,23,25	5	5	Work Completed		
	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2019-20 CAPITAL ASST	Construction of Footpath Near Hazrat Shere Sawar Dargh	25	9	0	Work Completed	Feroz Khan D Patel	
	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2019-20 CAPITAL ASST	Providing Laptop for OBC Beneficiaries	10ಂದ 31	5	0	Under Tender Process		
	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2019-20 CAPITAL ASST	Providing Insurance to handicap beneficiaries	10ಂದ 31	9.75	5.43	Work Completed	Prema Hospital Vijaywada	

ಕ್ರ. ಸಂ.	ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು	ವರ್ಷ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ವಾರ್ಡ್ ಸಂಖ್ಯೆ	ಅಂದಾಜು ಮೊತ್ತ	ವೆಚ್ಚ	ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳ್ಳದಿದ್ದಲ್ಲಿ ಗುತ್ತದಾರರ ಹೆಸರು	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳ್ಳದಿದ್ದಲ್ಲಿ ಕಾರಣ
	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2019-20 CAPITAL ASST	Amount reserved towards spill over works	10ಿಂದ 31	61.02	3.14	Work Started		
	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2019-20 CAPITAL ASST	Salary of Pourakarmiks	10ಿಂದ 31	110.23	43.04	Work Completed		
	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	SCP	Providing and installation of Steel Structural Roof at Ambedkar Bhavan stage front side in Basavakalyan Balance Work	16	12	0	Work Started	Arjun Kanak	Tender call 2
	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	SCP	Reserved for IHHL for SC Beneficiaries	10ಿಂದ 31	16	0	Work Started		
	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	SCP	Scholarship for higher education engineering and Medical SC ST Student	10ಿಂದ 31	5	0	Work Started		
	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	SCP	Contribution of heart paralysis patients treatment for SC ST	10ಿಂದ 31	5	0	Work Started		
	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	SCP	Contribution for DR BR Ambedkar Jayanti and Babu Jagjivanram Jayanti	10ಿಂದ 31	3	0	Work Started		
	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	SCP	Providing Laptop for SC Beneficiaries	10ಿಂದ 31	7	0	Under Tender Process		
	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	SCP	Providing gas connection to SC Beneficiaries	10ಿಂದ 31	4	0	Work Started		
	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	SCP	Supply and installation of pure drinking water RO plant in Bheem Nagar ward no 25 in Basavakalyan City	25	9	0	Work Started	Chinmaye S Bendigiri	Tender call 2
	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	TSP	Reserved for IHHL for ST Beneficiaries	10ಿಂದ 31	2	0	Work Started		
	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	TSP	Scholarship for higher education Engineering and Medical SC ST Student	10ಿಂದ 31	8	0	Work Started		
	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	TSP	Supply and installation of pure drinking water RO plant in ST wards 25 in Basavakalyan City	25	9	0	Work Started	Ramchandra	Tender call 2
II	ಎಸ್.ಎಫ್.ಸಿ. (ವಿತೇಷ)								
1	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2017-18	Construction of CC Road to Shamshu to Khadeer House Muchalam Road to Sattar House & Yusuf Miya House to Ahmed Auto Wale House in Bilal Colony in Basavakalyan City	4	15	12.42	Work Completed	Anand Honna Nayak	
2	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2017-18	Construction of CC Road & Drain Behind Bustand, Zameer Miya House to Isaq House, Ameer House to Layeeq House & CC Road from My Choice Tailor to Pasha Miya House, Jafar Sab House to Khaja House, Sadaq House to Asad House Ameer Colony in Basavakalyan City	5	26	18.49	Work Completed	Anand Honna Nayak	
3	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2017-18	Construction of CC Road & Drain From Khaja Khaleeb House to Ghosia School, Khaja Khaleel House to Water Tank, Baba Body Builder to Raje Punnam House to Afsar House in Ward No 31 in Basavakalyan City	31	10	3.56	Work Completed	Arjun Kanak	
4	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2017-18	Construction of Road Crystal Function Hall, At Mehboob Nagar Ward No 04 in Basavakalyan City	4	5	4.35	Work Completed	Arjun Kanak	
5	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2017-18	Construction of CC Road from Mastan Sab house to samdani kabadi house in taj colony Ward no 19 in Basavakalyan City	19	10	8.69	Work Completed	Arjun Kanak	
6	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2017-18	Construction of CC Road Beside Petrol Pump to Shahpur Vegitable Market & DCC Bank in Ward No 20 of Basavakalyan city	20	5	4.22	Work Completed	Arjun Kanak	
7	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2017-18	Construction of CC From Taj Doctor to Rural Police station in Ward No 05 in Basavakalyan City	5	5	4.05	Work Completed	Arjun Kanak	
8	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2017-18	Providing Footpath from Ashraf Khan House to Siraj Bhai At Deshmukha Galli Ward No 03 in Basavakalyan City	3	15	17.05	Work Completed	Mahesh	
9	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2017-18	Construction of CC Road from Girls Hostel Sita Colony park to Ganga Madina Park Ward no 19 in Basavakalyan City	19	15	0	Work Completed	Mahesh	
10	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2017-18	Construction of CC Road from manu Complex Nala to Saleem Mouli House in Ward NO 02 in Basavakalyan City	2	10	9.29	Work Completed	Mahesh	

ಕ್ರ. ಸಂ.	ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು	ವರ್ಷ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ವಾರ್ಡ್ ಸಂಖ್ಯೆ	ಅಂದಾಜು ಮೊತ್ತ	ವೆಚ್ಚ	ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳ್ಳದಿದ್ದಲ್ಲಿ ಗುತ್ತದಾರರ ಹೆಸರು	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳ್ಳದಿದ್ದಲ್ಲಿ ಕಾರಣ
11	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2017-18	Construction of Cross Road & Drain in Riksha Colony Ward No.05 in Basavakalyan City	5	10	11.94	Work Completed	Subhash Jadhav	
12	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2017-18	Construction of BT Road from Qilla to Teli Maidan In ward No 01 in Basavakalyan city	1	10	9.16	Work Completed	Subhash Jadhav	
13	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2017-18	Construction of CC Road & Drain from Hussain Sab House to Tajuddin Delta Shop Tajpura Vegetable Market in ward No 12 in Basavakalyan city	12	10	0	Work Completed	Subhash Jadhav	
14	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2017-18	Construction of CC Road from Nawaz Kirana to Ismail House & Pasha Tailor to Mehtab House in Gulshan Colony in Basavakalyan City	11	10	9.17	Work Completed	Subhash Jadhav	
15	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2017-18	Construction of CC Road from Taj Masjid to Sai Baba Temple in Basavakalyan City	5	10	8.52	Work Completed	Subhash Jadhav	
16	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2017-18	Construction of CC Road From Hanif Mulisab House to Gaffar Mulisab House, Mansoor Hotel to Khaja Khan House & Drain From Mehboob Ali House to Yusuf House, Jaitun Bee House to Sattar House & CC Road & Drain from Abdul Khadar House to Jaker House & Near Kankarlisha Darga in Ward No 10 in Basavakalyan City	10	10	9.31	Work Completed	Syed Abdul Bari	
17	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2017-18	Improvement to Road From Goundi Galli Hanuman Temple to Bukka Reddy House, Moinuddin Jeevangi House to Shafiuddin House In Ward No 09 in Basavakalyan City	9	7	6.11	Work Completed	Syed Abdul Bari	
18	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2017-18	Construction of CC Road From Kalu Uncle House to Dabke House At Vithoba Galli & Drain From Nishikanth House to Mohan Kalyankar House Ward No 30 in Basavakalyan City	30	3	0	Work Completed	Syed Abdul Bari	
19	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2017-18	Construction of CC Road & Drain From Mehboob Sab House to Toufiq Khan House, Nayeem Khan House to Suresh House at Kuttar Mulla, Jaffar Sab House to Moin Body Wale House at Baloji Galli, Gous House to Sharukh House & Pasha House to Nalle Wale House & Drain From Munna Bhai House to Kumbhar Palli in Maniyar Galli in Ward No 29 in Basavakalyan City	29	10	0	Work Completed	Syed Abdul Bari	
20	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2017-18	Construction of CC Road & Drain From Maheboob Suboni Chilla Galli to Telang Samaj, MRF Tyre to Venkat Rao Master House , At Vijsyanagr Colony Ward No 16 in Basavakalyan City	16	5	0	Work Completed	Syed Abdul Bari	
21	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2017-18	Construction of CC Road From Udgire House to Habeeb SabHouse Ward No 28 in Basavakalyan City	28	5	4.11	Work Completed	Syed Abdul Bari	
22	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2017-18	Construction of CC Road & Drain form Maqdoom Miyan House to Nilkant Rathod in Safa Colony in Basavakalyan City	24	3	2.79	Work Completed	Syed Abdul Bari	
23	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2017-18	Construction of CC Road from Shabuddin House to Sameed House & Pappa House to Shabuddin Tipper Wale House in Ward No.15 in Basavakalyan City	15	6	5.4	Work Completed	Somnath Sangolggi	
24	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2017-18	Improvement of Road From Basaveshwar Temple to Mukta Nawaz House in Ward No 06 in Basavakalyan City	6	5	4.71	Work Completed	Somnath Sangolggi	
25	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2017-18	Construction of CC Road & Drain in Cross Road Quresh Colony in Basavakalyan City	4	7	6.16	Work Completed	Somnath Sangolggi	
26	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2017-18	Providing CC Road & Drain at Hulsur Road to Jedar Dashimayya Temple Ward No.16 In Basavakalyan City	16	8	6.64	Work Completed	Somnath Sangolggi	
27	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2017-18	Construction CC Road from Rajkumar Patil house to Dole Advocate house in Biradar colony ward no 24	24	4	3.93	Work Completed	Somnath Sangolggi	
28	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2017-18	Construction of CC Road and RCC Drain from Ravi Mahajan House via Ht. Naik House in Biradar Colony Ward no 24	24	8	6.39	Work Completed	Somnath Sangolggi	
29	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2017-18	Construction of CC Road and RCC Drain from Prakash Mudgule House to Bhagappa House and Anil Mudgule house in Jaishankar Colony Ward no 17	17	15	9.67	Work Completed	Chitta	
30	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2017-18	Construction of CC Road and RCC Drain from Neilkanth Rathod House to Madankar House and Sampatnra Lade house in Adharsh Colony Ward no 19 In Basavakalyan City	19	10	6.15	Work Completed	Chitta	
31	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2017-18	Construction of CC Road & Drain From Arya Computer to Durge Hospital Ward No 17 in Basavakalyan City	17	8	7.31	Work Completed	Chitta	

ಕ್ರ. ಸಂ.	ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು	ವರ್ಷ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ವಾರ್ಡ್ ಸಂಖ್ಯೆ	ಅಂದಾಜು ಮೊತ್ತ	ವೆಚ್ಚ	ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳ್ಳದಿದ್ದಲ್ಲಿ ಗುತ್ತದಾರರ ಹೆಸರು	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳ್ಳದಿದ್ದಲ್ಲಿ ಕಾರಣ
32	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2017-18	Construction of CC Road & Drain From Ramaling Chowdeshwari Temple to Vishwanath Choudhary House, Sonar Galli, Kurnbar Galli & Ramachandra Galli, Near Balke Basha Darga & Drain from Hema Master House to Community Toilet in Hospet Galli in Ward No 08 in Basavakalyan City	8	7	5.92	Work Completed	Chitta	
33	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2017-18	Construction of CC Road & Drain From Raju Painter House to Hussain Masjid, Naser Jam Wale to Jilani Bhai Driver in Ward No 20 in Basavakalyan City	20	8	4.06	Work Completed	Chitta	
34	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2017-18	Construction of CC Road & Drain from Maqdul Ali Darga to Dastageer Nilanga House in Ward No.13 in Basavakalyan City	13	4	0	Work Completed	Prathvigir	
35	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2017-18	Improvement to BT Road from BB Reddy house to Gurunath Lature house in Biradar Colony in ward no 24	24	6	0	Work Completed	Prathvigir	
36	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2017-18	Construction of CC Road of Prabhu Kiranna Shop to Hassansab Tugave House At. Bijlikhan Galli Ward No. 01 in Basavakalyan City	1	4	0	Work Completed	Prathvigir	
37	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2017-18	Construction of CC road & drain from Zamrud Khan house to Main Road Denim cloth shop via Feeran house & CC Munsif office to Mujaheed pasha house at Azam Colony ward no 17 in Basavakalyan City	17	18	14.03	Work Completed	Krishna Kulkarni	
38	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2017-18	Const. of CC Road from LIC office to Ravindra Biradar house Hiremath Colony ward no 18 in Basavakalyan City	18	6	5.05	Work Completed	Krishna Kulkarni	
39	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2017-18	Remodelling of road from Gandhi circle to Ambedkar circle in Basavakalyan City	15,16,17,20	110	0	Work Completed	Sunil Mane Balaji Construction	
40	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2017-18	Construction of CC Drain from Reshma Tambole House to Ganesh Katta, Tulasidas Hebbare House to Kishan Kshirsagar House and Banashankar Karyalay to Sirsagar House in ward no 13 in Basavakalyan city	13	5	2.94	Work Completed	Arjun Kanak	
41	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2017-18	Construction of RCC drain from Mograj gir house to Gujratil Adda Shivapur road in ward no 19 in Basavakalyan city	19	5	4.67	Work Completed	Mahesh	
42	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2017-18	Construction of CC Drain From Ansar House to Mandai in Ward No 27 in Basavakalyan City	27	5	2.83	Work Completed	Syed Abdul Bari	
43	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2017-18	Construction of RCC Drain around park in Biradar Colony	24	4	0	Work Completed	Somnath Sangolggi	
44	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2017-18	Construction of CC Drain in Arfat colony cross roads in Basavakalyan	24	7	5.7	Work Completed	Somnath Sangolggi	
45	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2017-18	Construction of Drain Both Side from Rajkumar Kowde House to Lendi nala, Lingraj Shashetty House to Lendi Nala, Shivkumar Swamy House to Rajkumar Pasarge Sita Colony Ward No.19 in Basavakalyan City	19	11	11.24	Work Completed	prathvigir	
46	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2017-18	Construction of RCC Drain from Ameer set lakdi machine house to Jeelani sunar via Madina Masjid Ward no 19 In Basavakalyan City	19	10	8.99	Work Completed	prathvigir	
47	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2017-18	Const. of RCC drain both side from mazar house to Murshad house & muqtar driver house to kailash house and Noor bhai driver house to CMC circle office in ward no 03 in Basavakalyan City	3	10	0	Work Completed	Krishna Kulkarni	
IV	ಎಸ್.ಪಿ.ಪಿ								
1	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	(AD Work) Development of Ambedkar Community hall in Bheem nagar ward no 25	25	15	0	Under Tender Process		Delayed as the tender has been recalled for 5th time
2	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction of CC Road from Mothiram House to Bangari House in Dharmprakash Galli Ward No 11	11	4	0	Work Started	Jagdish Khuba	
3	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction of CC Road from Dattu House to Bhavani Temple Ward No 23	23	6	5	Work Completed	Jagdish Khuba	
4	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction of CC Road from Manohar House to Chandappa House Ward No 23	23	6	4.74	Work Completed	Jagdish Khuba	
5	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction of CC Road from Hulasur Road MWS Dharmprakash Galli	11	12	4	Work Started	Jagdish Khuba	
6	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction of CC road from ravi house to govindrao house in ward no 19	19	4	3.99	Work Completed	Jagdish Khuba	

ಕ್ರ. ಸಂ.	ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು	ವರ್ಷ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ವಾರ್ಡ್ ಸಂಖ್ಯೆ	ಅಂದಾಜು ಮೊತ್ತ	ವೆಚ್ಚ	ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳ್ಳುವುದರಲ್ಲಿ ಗುತ್ತದಾರರ ಹೆಸರು	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳ್ಳುವುದರಲ್ಲಿ ಕಾರಣ
7	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction of CC road from Gyanoba kamble house to Manphar house in ward no 19	19	6	2.59	Work Completed	Jagdish Khuba	
8	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction of CC road from Bharath bai house to kamlabai gaikwad house in ward no 19	19	10	9.03	Work Completed	Manik Yaba	
9	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction of cc road from chatrappa house to subhash house ward no 19	19	2	0	Work Completed	Jagdish Khuba	
10	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction of CC road from suman rathod house to mallamma kamble house ward no 19	19	5	5	Work Completed	Jagdish Khuba	
11	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction of CC road from Basavaraj house to Sarojini house ward no 19	19	6	5.86	Work Completed	Manik Yaba	
12	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction of CC road from Shivakumar Kamshetty house to Machindra kamble house ward no 19	19	4	4	Work Completed	Manik Yaba	
13	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction of CC road from Chandranth Tailor house to Prakash house ward no 19	19	2	2	Work Completed	Jagdish Khuba	
14	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction of CC road from Jyoteppa house to Eranna houseward no 19	19	2	0	Work Completed	Jagdish Khuba	
15	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction of BT Road from Naganna Katta Temple to Bande Nawaz Darga in Dharmprakash Galli in Ward No 11	11	12	12	Work Completed	Jagdish Khuba	
16	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction of CC road from Sujit Rathod house to Shivpur road ward no 19	19	4	4	Work Completed	Jagdish Khuba	
17	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction of CC road from Jaydeep house to Dr ravindra house ward no 19	19	3	3	Work Completed	Jagdish Khuba	
18	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction of CC road from Ravi Dhule house to JE Jadhav house ward no 19	19	6	6	Work Completed	Jagdish Khuba	
19	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction of CC road from Manikrao Mainale house to Dr. Ambedkar Bhavan in ward no 19	19	3	0	Work Completed	Jagdish Khuba	
20	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction of CC road from Subhash Supervisor house to Vishwabharati school in ward no 19	19	6	5.65	Work Completed	Jagdish Khuba	
21	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Providing Footpath from Tippavva House to Main Road Bus stand in Dharamprakash Galli Ward No 11	11	15	0	Work Started	Jagdish Khuba	
22	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction of CC road from Gangubai house to Saduram Bheem Godbole ward no 25	25	8	0	Work Started	Jagdish Khuba	
23	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction of BT road from Bheem Nagar to Partapur road Via Vithoba Garje house ward no 25	25	15	9.11	Work Completed	Jagdish Khuba	
24	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction Of CC Road from Narasingh Lineman house to Margemma Temple Ward No. 25	25	2.5	0	Work Started	Jagdish Khuba	
25	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction Of CC Road from Laxmi Temple to Idga Road Ward No. 25	25	2.5	0	Work Started	Jagdish Khuba	
26	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction Of CC Road from Idga Road to Anup Gaikwad House via Ramgodbole house Ward No. 25	25	2.5	0	Work Started	Jagdish Khuba	
27	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction of BT Road From Hulasur Road to Christai Function Hall in Charamprakash Galli Ward No 11	11	4	0	Work Completed	Jagdish Khuba	
28	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction Of CC Road From Murgeppa House To Main Road (WADDER GALLI) WARD NO 10 BASAVAKALYAN	10	4	0	Work Completed	Jagdish Khuba	
29	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction Of CC Road From Jyteba House To Gondaji S% Ismail Kharatmol At Dhor Galli IN WARD NO 6	6	2	0	Work Completed	Jagdish Khuba	
30	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction Of CC Road From RANUJI S%ISMAIL KHARATMOL HOUSE TO MAHADEVI CHAMANRAO HOUSE AT DHOR GALLI IN WARD NO 6	6	4	3.97	Work Completed	Jagdish Khuba	
31	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction Of CC Road From Girjappa House To Chunnabhai House At Dhor Galli In WARD NO 6	6	2.5	2.5	Work Completed	Jagdish Khuba	
32	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction Of CC Road From MAHADEVI AMBAJI KHARATMOL HOUSE TO YADAV KHARATMOL AT DHOR GALLI IN WARD NO 6	6	1	0	Work Completed	Jagdish Khuba	
33	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	(AD Work) Construction OF CC Road From Bheem Nagar to Mahadev Mandhir W. No 25	25	10	0	Work Completed	Jagdish Khuba	
34	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	(AD Work) Construction OF CC Road From Bheem Nagar to Shah Nagar Cross Roads W. No 25	25	20	18.17	Work Completed	Jagdish Khuba	

ಕ್ರ. ಸಂ.	ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು	ವರ್ಷ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ವಾರ್ಡ್ ಸಂಖ್ಯೆ	ಅಂದಾಜು ಮೊತ್ತ	ವೆಚ್ಚ	ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳ್ಳದಿದ್ದಲ್ಲಿ ಗುತ್ತದಾರರ ಹೆಸರು	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳ್ಳದಿದ್ದಲ್ಲಿ ಕಾರಣ
35	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	(AD Work) Construction OF CC Road and drain From Pandit Rao house to Hanuman Mandhir & Subhash House to Mahadev Biradar House and Gunavanth House to Ramanna House in Laxminarayana Galli ward no 14	14	15	14.07	Work Completed	Jagdish Khuba	
36	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	(AD Work) Construction OF CC Road and drain From Babu Honnanaik Collage to School to Manthale Layout in ward no 19	19	15	8.81	Work Completed	Jagdish Khuba	
37	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	(AD Work) Construction OF CC Road and drain From Banjara Colony sy no 126 cross roads	14	30	11.93	Work Completed	Jagdish Khuba	
38	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	(AD Work) Construction OF CC Road and drain From Devindra house to saibanna house and govind road to ramalu house and rajanna gunderao house in ward no 15	15	15	14.07	Work Completed	Jagdish Khuba	
39	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	(AD Work) Construction OF CC Road and drain From Bheem Nagar to Kuttar mallah ward no 25	25	10	12.03	Work Completed	Jagdish Khuba	
40	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	(AD Work) Construction OF CC Road and drain From Delip gaikwad house to neelakanth in ward no 20	20	10	0	Work Started	Jagdish Khuba	Site Litigation
41	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	(AD Work) Construcion cc road drain from Panditrao to Hanuman Temple cross road, Subhash Helbale house to manohar biradar house, Gunwant house to ramanna house near Ghayanpriya School in ward 14.	14	10	9.7	Work Completed	Jagdish Khuba	
42	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	(AD Work) Development of Madar Channaya Bhavan in Dharamprakash galli ward no 11.	11	10	0	Work Started	Amamath	Call 3
43	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction of CC Road from Yuvaraj Bende House to Ramesh Choudhary House in Dharamprakash Galli Ward No 11	11	3	0	Work Started	Jagdish Khuba	
44	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction of CC Drain from Mothiram House Ganapathi Choudhary House in Dharamprakash Galli Ward No 11	11	2	0	Work Started	Jagdish Khuba	
45	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction of CC Drain from Shiva Tent House to Vachela House Ward No 23	23	3	0	Work Completed	Jagdish Khuba	
46	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction of CC Drain from Dattu Irla house to water sump tripuranth ward no 23	23	3	0	Work Completed	Jagdish Khuba	
47	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction of CC Drain from Hanuman Temple to Nalain tripuranth ward no 23	23	8	7.97	Work Completed	Jagdish Khuba	
48	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction of CC Drain from Dattu house to Bhavani temple tripuranth ward no 23	23	3	0	Work Completed	Jagdish Khuba	
49	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction of CC Drain from Manohar house to Chandappa house in tripuranth ward no 23	23	3	4	Work Completed	Jagdish Khuba	
50	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction of CC Drain from Valmiki hall to Roopchand house in tripuranth ward no 23	23	4	0	Work Completed	Jagdish Khuba	
51	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction of CC drain for both side from jyoteppa house to Eranna Bellure house in ward no 19	19	5	7	Work Completed	Jagdish Khuba	
52	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction of CC drain for both side from Shivakumar Kamshetty house to Machindra Kamble house in ward no 19	19	4	3.86	Work Completed	Jagdish Khuba	
53	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction of CC drain for Shilvanth house to Adarsh Gunji house ward no 19	19	2	0	Work Completed	Jagdish Khuba	
54	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction of CC drain for both side from Prem Sagar house to Chatrapa Gonne new house in ward no 19	19	5	5	Work Completed	Jagdish Khuba	
55	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction of CC drain for both side from Suman Rathod house to Vishwabharati school in ward no 19	19	5	5	Work Completed	Jagdish Khuba	
56	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction of CC drain from Kanusingh house Eranna house ward no 19	19	2	0	Work Completed	Jagdish Khuba	
57	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction of CC drain for both side from Shivanand Kamble house to Chatrapa Gonne new house in ward no 19	19	5	5	Work Completed	Jagdish Khuba	
58	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction of CC drain for both side from Ravi Dhule house to Kanusingh Chawan house in ward no 19	19	3	3	Work Completed	Jagdish Khuba	
59	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction Of CC Drain both SiDe Raju Godbole House To Ravi Godbole WARD NO 25	25	6	0	Work Started	Jagdish Khuba	
60	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction Of CC Drain both SiDe Baburao Madanwada House To Dasharath House WARD NO 25	25	6	0	Work Started	Jagdish Khuba	
61	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction CC Drain from Madan Godbole House to Anup Gaikwad House Ward No. 25	25	1.5	0	Work Started	Jagdish Khuba	

ಕ್ರ. ಸಂ.	ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು	ವರ್ಷ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ವಾರ್ಡ್ ಸಂಖ್ಯೆ	ಅಂದಾಜು ಮೊತ್ತ	ವೆಚ್ಚ	ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳ್ಳುವಲ್ಲಿ ಗುತ್ತದಾರರ ಹೆಸರು	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳ್ಳುವಲ್ಲಿ ಕಾರಣ
62	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction CC Drain from Bheem Nagar to Partapur Road Ward No. 25	25	6	0	Work Started	Jagdish Khuba	
63	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	CONSTRUCTION OF CC DRAIN VAIJAPPA JAMADAR HOUSE TO GOVINDRAO JAMADAR (Koliwada) Ward no 8	8	2	0	Work Started	Jagdish Khuba	
64	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction Of CC Drain Both Side From Murgeppa House To Main Road (WADDER GALLI) WARD NO 10 BASAVAKALYAN	10	4	4	Work Completed	Jagdish Khuba	
65	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction of CC Drain From Hulasur Road to Christal Function Hall in Dharamprakash Galli Ward No. 11	11	5.5	5.5	Work Completed	Jagdish Khuba	
66	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction Of CC Drain From Jyoteba House To Gondaji S% Ismail Kartakar At Dhor Galli IN WARD NO 6	6	2	0	Work Completed	Jagdish Khuba	
67	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction Of CC Drain From Govind S% Satwaji House To Shankrao Tirmale HOUSE AT Dhor Galli GALLI IN WARD NO 6	6	2	0	Work Completed	Jagdish Khuba	
68	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction Of CC Drain From Ranuji S% Kharatmol House To Mahadevi Chamanrao House At Dhor Galli IN WARD NO 6	6	4	0	Work Completed	Jagdish Khuba	
69	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction Of CC Drain From Mahadevi Ambaji Kharatmol House TO Yadav Kharatmol AT Dhor Galli IN WARD NO 6	6	1.5	0	Work Completed	Jagdish Khuba	
70	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction Of CC Drain From Ambaji S% Sidram House TO Shankrao House	6	1	0	Work Completed	Jagdish Khuba	
71	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction Of CC Drain From Girijappa House TO Chunnmiya House At Dhor Galli IN WARD NO 6	6	1.5	0	Work Completed	Jagdish Khuba	
72	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Supply and installation of LED Lights in Dhor Galli Ward No. 6	6	3	0	Under Tender Process		Tender cancel due to circular by DMA
73	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction of CC Drain From Hulasur Road to MWS in Dharamprakash Galli Ward No 11	11	10	0	Work Completed	Jagdish Khuba	
74	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction of CC Drain Both Side From Ghaleppa Munaik House to Basappa Bhangnath House in Dharamprakash Galli Ward No 11	11	4	0	Work Completed	Jagdish Khuba	
75	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Supply & Installation of LED Lights in Ward No 11	11	3	0	Under Tender Process		Tender cancel due to circular by DMA
76	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Supply and installation of LED lights in ward no 23	23	3	0	Under Tender Process		Tender cancel due to circular by DMA
77	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Supply and installation of LED lights in ward no 19	19	5	0	Under Tender Process		Tender cancel due to circular by DMA
78	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Supply and installation of LED Lights in Ward No. 25	25	3	0	Under Tender Process		Tender cancel due to circular by DMA
79	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	(AD Work) Supply and installation of CFL street light with complete set in SC colony Basavakalyan	10ಂದ 31	10	0	Under Tender Process		Tender cancel due to circular by DMA
80	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	(AD Work) Providing Street lights at Banjara Colony	14	10	0	Under Tender Process		Tender cancel due to circular by DMA
81	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	(AD Work) Providing Street lights at Tripurant Bhim Nagar Basavakalyan City	23	10	0	Under Tender Process		Tender cancel due to circular by DMA
82	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	(AD Work) Providing Street lights at Bhim Nagar Basavakalyan City	25	10	0	Under Tender Process		Tender cancel due to circular by DMA
V	ಟಿ.ಎಸ್.ಪಿ.								
1	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Development of community hall near Ambabhavani temple ward no 23 at ST Area	23	30	0	Work Started	Mohan	Call 2
2	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Development of Panchayat Katta at Prem Nagar ward no 21.	21	30	0	Work Started	MOHAN	Call 2
3	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction of Community hall at near Sahil Function hall at ST Colony Tripurant	21	10	0	Work Started	SHAIK SHOIB	Call 2
4	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction Of CC Road From Manohar Panchal Shop TO Sharanappa Mali HOUSE Ward No 14	14	4	4	Work Completed	Manikrao Yaba	
5	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction Of CC Road From Prakash Dange House To Kashinath Patil House in Bheem Nagar WARD NO 21	21	4	4	Work Completed	Manikrao Yaba	
6	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction Of BT Road From Naryanpur Cross To Prabhudev School in Pardi Galli WARD NO 14	14	20	18.21	Work Completed	Manikrao Yaba	

ಕ್ರ. ಸಂ.	ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು	ವರ್ಷ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ವಾರ್ಡ್ ಸಂಖ್ಯೆ	ಅಂದಾಜು ಮೊತ್ತ	ವೆಚ್ಚ	ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳ್ಳದಿದ್ದಲ್ಲಿ ಗುತ್ತದಾರರ ಹೆಸರು	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳ್ಳದಿದ್ದಲ್ಲಿ ಕಾರಣ
7	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction CC Road from Chaus House to Namdev house in Bheem nagar Ward No. 21	21	6	5.99	Work Completed	Manikrao Yaba	
8	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction CC Road from OHT to Margemma Gudi via Jaganath Dange Bheem Nagar House in Ward No. 21	21	5	7.52	Work Completed	Manikrao Yaba	
9	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction CC Road from Ganapathi Dange House Tripuranth Bheem Nagar Road Via Bunkar Colony Ward No. 22	22	12	11.75	Work Completed	Jagdish Khuba	
10	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction Of CC Road from Hulsoor Road to Gour master House in Kaikadi Galli Ward No. 14	14	15	12.73	Work Completed	Manikrao Yaba	
11	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction of CC road and Drain From Punyappa house to kashappa house and krishna house to gurunath house and shivaraj master to ravi balkire house in bhavani temple to kali galli road, sharanappa partapure house to chandu shakkubai and bhavani mandi r to kali gali main road kashappa chintamani house in ward no 02	2	40	22.79	Work Completed	Jagdish Khuba	
12	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction of CC Road and drain from Babu Mali to Shivaraj Hirane (ST) and near OHT Malgar Colony W.No 21	21	10	0	Work Started	Jagdish Khuba	
13	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction of CC Road and drain from Maruti Garge to Giri Advocate W.No 14	14	10	9.51	Work Completed	Jagdish Khuba	
14	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction of CC Road Near Rudramani temple.	23	20	18	Work Completed	Jagdish Khuba	
15	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction of CC Road at Tripurant ST Colony near Madival Temple and Near Bhavani Temple	23	20	0	Work Completed	Jagdish Khuba	
16	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction CC Road from Hulsoor Road to Ganesh House in Kaikadi Galli Ward No. 14	14	10	9.7	Work Completed	Manikrao Yaba	
17	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction CC Road from Bheem Rao House to Bheemasha house in Kaikadi Galli Ward No. 14	14	10	9.92	Work Completed	Manikrao Yaba	
18	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction CC Drain from Hulsoor Road to Gour master House in Kaikadi Galli Ward No. 14	14	8	12.49	Work Completed	Jagdish Khuba	
19	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction CC Drain from Hulsoor Road to Ganesh House in Kaikadi Galli Ward No. 14	14	5	0	Work Completed	Jagdish Khuba	
20	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction CC Drain from Bheem Rao House to Bheemashe bai house in Kaikadi Galli Ward No. 14	14	5	0	Work Completed	Jagdish Khuba	
21	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction CC Drain from Ganesh House to Deelip house in Kaikadi Galli Ward No. 14	14	2	2	Work Completed	Jagdish Khuba	
22	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction CC Drain from Hanuman House to Babu house in Kaikadi Galli Ward No. 14	14	3	2.96	Work Completed	Jagdish Khuba	
23	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction Storm water drain from Hanuman House to Bheem Rao house to Culvert Opposite Petrol bunk Main road in Kaikadi Galli Ward No. 14	14	5	5	Work Completed	Jagdish Khuba	
24	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction CC Drain from Sanju House to Rajaram house in Kaikadi Galli Ward No. 14	14	5	0	Work Completed	Jagdish Khuba	
25	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction Of RCC Drain From Dr. B.R.Ambedkar Community Hall TO Prem Nagar School in WARD NO 21	21	4	3.3	Work Completed	Jagdish Khuba	
26	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	CONSTRUCTION OF C.C DRAIN PRAKASH DANGE HOUSE TO KASHINATH PATIL HOUSE Bheem Nagar WARD NO 21	21	2	2	Work Completed	Jagdish Khuba	
27	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction of Storm Water Drain from Ambedkar Community Hall to Biradar Hospital in Ward No. 21	21	5	0	Work Completed	Jagdish Khuba	
28	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction CC Drain from Community hall to Sanju Lakhe House in Tripuranth in Ward No. 21	21	1.5	0	Work Completed	Jagdish Khuba	
29	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction CC Drain from Tripuranth Anganwadi School To Namdev Dange Bheem Nagar Ward No. 21	21	4	3.41	Work Completed	Jagdish Khuba	
30	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction CC Drain from Shrivastav house to Sangameshwar Temple Ward No. 21	21	1	1	Work Completed	Jagdish Khuba	
31	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction CC Drain from Rudrappa house to Mukinthe House Ward No. 21	21	1	1	Work Completed	Jagdish Khuba	
32	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction CC Drain from Khammu house to Himast Laxman Bokke House Ward No. 21	21	6	5.95	Work Completed	Jagdish Khuba	

ಕ್ರ. ಸಂ.	ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು	ವರ್ಷ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ವಾರ್ಡ್ ಸಂಖ್ಯೆ	ಅಂದಾಜು ಮೊತ್ತ	ವೆಚ್ಚ	ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳ್ಳದಿದ್ದಲ್ಲಿ ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳ್ಳದಿದ್ದಲ್ಲಿ ಕಾರಣ
33	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction CC Drain from Ramdev house to Razak House Ward No. 21	21	1	1	Work Completed	Jagdish Khuba	
34	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction Of RCC Drain From Naryanpur Cross To Prabhudev School in Pardi Galli WARD NO 14	14	6	0	Work Completed	Jagdish Khuba	
35	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction CC Drain from Mallappa house to Srinivas House Ward No. 21	21	1	1	Work Completed	Jagdish Khuba	
36	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction CC Drain from Sitabai house to Amalamma House Ward No. 21	21	1	0	Work Completed	Jagdish Khuba	
37	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction CC Drain from Narasingh house to Bheemanna House Ward No. 21	21	1	0	Work Completed	Jagdish Khuba	
38	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction CC Drain from Maruti house to Himast Ward No. 21	21	1	0	Work Completed	Jagdish Khuba	
39	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction CC Drain from Chaus house to Namdev house Ward No. 21	21	3	0	Work Completed	Jagdish Khuba	
40	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction CC Drain from Maruti Bokke house to Namdev lakhe house via Narasayya Temple Ward No. 21	21	3	0	Work Completed	Jagdish Khuba	
41	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction CC Drain from Jogappa House to IB Road Ward No. 22	22	3	0	Work Completed	Jagdish Khuba	
42	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction CC Drain from Bheem Nagar Road TO Old Tripuranth Road Via Bunkar Colony Cross Roads Ward No. 22	22	12	11.93	Work Completed	Manikrao Yaba	
43	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction CC Drain from Manthalewale House to Ibrahim House Ward No. 22	22	3	2.75	Work Completed	Jagdish Khuba	
44	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction of Cross Drainage near Bridge in Kalkadi Galli Ward No. 14	14	4	0	Work Started	Jagdish Khuba	
45	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	CONSTRUCTION OF C.C DRAIN MANOHAR PANCHAL SHOP TO SHARANAPPA MALI HOUSE WARD NO 14	14	4	0	Work Completed	Jagdish Khuba	
46	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Construction CC Drain from Prasuram House to Bheem Rao House in Kalkadi Galli Ward No. 14	14	4	4.91	Work Completed	Jagdish Khuba	
47	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Supply and installation of LED Lights in Ward No. 14	14	3	0	Under Tender Process		Tender cancel due to circular by DMA
48	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Supply and installation of LED Lights in Ward No. 21	21	4	0	Under Tender Process		Tender cancel due to circular by DMA
49	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Supply and installation of LED Lights in Ward No. 22	22	2.5	0	Under Tender Process		Tender cancel due to circular by DMA
50	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Providing Street light with complete set in Ward No. 21,22 & 23	21,22 & 23	30	0	Under Tender Process		Tender cancel due to circular by DMA
VI ಎಸ್.ಎಚ್.ಸಿ ಕುಡಿಯುವ ನೀರು									
1	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Supply & installation of pumping machinery to existing borewell Ward No. 8 Peerpasha Bonglow near Sadak Polare House New Borewell in Basavakalyan	8	1	0	Work Completed	Rajkumar Asture	
2	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Supply & installation of pumping machinery to existing borewell Ward No. 28 Ahmed Munshi Sab House New Borewell in Basavakalyan	28	1	0	Work Completed	Rajkumar Asture	
3	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Supply & installation of pumping machinery to existing borewell Ward No. 17 Omer Masjid Azam Colony New Borewell in Basavakalyan	17	1	0	Work Completed	Rajkumar Asture	
4	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Supply & installation of pumping machinery to existing borewell Near Kamran base Masjid Main Road Ward No. 6 in Basavakalyan	6	1	0	Work Completed	Rajkumar Asture	
5	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Supply & installation of pumping machinery to existing borewell Near H/o Khurshid sahib Tajpura in Ward No.12 in Basavakalyan	12	1	0	Work Completed	Ramchandra	
6	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Supply & installation of pumping machinery to existing borewell Ward No. 3 Qureshi Galli Near Akbar Qureshi House New Borewell in Basavakalyan	3	1	0	Work Completed	Ramchandra	
7	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Supply & installation of pumping machinery to existing borewell Babbar Baag Ward No. 31 New Borewell in Basavakalyan	31	1	0	Work Completed	Ramchandra	
8	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Supply & installation of pumping machinery to existing borewell Near h/o Saleemuddin baag shah nagar ward No.28 in Basavakalyan	28	1	0	Work Completed	Kartik Swamy	

ಕ್ರ. ಸಂ.	ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು	ವರ್ಷ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ವಾರ್ಡ್ ಸಂಖ್ಯೆ	ಅಂದಾಜು ಮೊತ್ತ	ವೆಚ್ಚ	ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳ್ಳದಿದ್ದಲ್ಲಿ ಗುತ್ತದಾರರ ಹೆಸರು	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳ್ಳದಿದ್ದಲ್ಲಿ ಕಾರಣ
9	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Supply & installation of pumping machinery to existing borewell Mulla Galli Ward No. 27 New Borewell in Basavakalyan	27	1	0	Work Completed	Kartik Swamy	
10	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Supply & installation of pumping machinery to existing borewell Pratapur Road Behind Edga New Borewell in Basavakalyan	25	1	0	Work Completed	Kartik Swamy	
11	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Supply & installation of pumping machinery to existing borewell Karim Colony near Ateeq Mistry House Ward No. 20 New Borewell in Basavakalyan	20	1	0	Work Completed	Kartik Swamy	
12	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Supply & installation of pumping machinery to existing borewell Near H/o Mahemoodbhai Baroodwale Shah Hussain Galli Ward No. 2 in Basavakalyan	2	1	0	Work Completed	Kartik Swamy	
13	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Supply & installation of pumping machinery to existing borewell Near H/o Abu bukar Chawdas Rena Galli ward No. 27 in Basavakalyan	27	1	0	Work Completed	Kartik Swamy	
14	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Supply & installation of pumping machinery to existing borewell Near Tripuranth sump lake area 1 No.s in Basavakalyan	23	1	0	Work Completed	Kartik Swamy	
15	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Supply & installation of pumping machinery to existing borewell At Riksha colony Ward No. 5 in Basavakalyan	5	1	0	Work Completed	Kartik Swamy	
16	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Supply & installation of pumping machinery to existing borewell Near Hanuman Temple public Garden jaishankar colony ward no.17 in Basavakalyan	17	1	0	Work Completed	Kartik Swamy	
17	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Supply & installation of pumping machinery to existing borewell Near Alla Nagar Near house of Mastan Goke ward no.10 in Basavakalyan	10	1	0	Work Completed	Kartik Swamy	
18	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Supply & installation of pumping machinery to existing borewell In Oont Galli Near H/o Shaikh Javeed ward no.3 in Basavakalyan	3	1	0	Work Completed	Kartik Swamy	
19	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Supply & installation of pumping machinery to existing borewell Ward No. 13 Knocker Ali Darga Near New Borewell in Basavakalyan	2	1	0	Work Completed	Kartik Swamy	
20	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Supply & installation of pumping machinery to existing borewell Ward No. 2 Deshmukh Galli Near Dosta Mohd House New Borewell in Basavakalyan	2	1	0	Work Completed	Kartik Swamy	
21	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Supply & installation of pumping machinery to existing borewell Deglore Galli Near Bardapure House Ward No. 3 New Borewell in Basavakalyan	3	1	0	Work Completed	Kartik Swamy	
22	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	Supply & installation of pumping machinery to existing borewell Ashray Colony (Ganesh Nagar) Near Abbas Ali Pira House new Borewell in Basavakalyan	5	1	0	Work Completed	Kartik Swamy	
23	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	De-silting of open well, installation of MWS to Bhanghi Boudi open well in ward no. 13 in Basavakalyan city.	13	2	0	Work Completed	Huzur Pasha	
24	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	De-silting of open well, installation of MWS to Shahussain open well ward No 2 in Basavakalyan city.	2	2	0	Work Completed	Huzur Pasha	
25	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	De-silting of open well, installation of MWS to Allah Nagar open well Near Masjid ward no. 10 in Basavakalyan city.	10	2	0	Work Completed	Huzur Pasha	
26	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	De-silting of open well, installation of MWS to Bheem Nagar open well in ward no. 25 in Basavakalyan city.	25	3	0	Work Completed	Huzur Pasha	
27	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	De-silting of open well, installation of MWS to Mahadev open well in ward no. 29 in Basavakalyan city.	29	3	0	Work Completed	Huzur Pasha	
28	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	De-silting of open well, installation of MWS to Nulichandayya open well in ward no. 23 in Basavakalyan city.	23	2	0	Work Completed	Huzur Pasha	
29	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	De-silting of open well, installation of MWS to Behind peer pasha open well in ward no. 13 in Basavakalyan city.	13	2.65	0	Work Completed	Huzur Pasha	
1	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2017-18	Supply & installation of pumping machinery to existing borewell Near Laxmi temple khanapur road Ward No. 20 in Basavakalyan	20	1	0	Work Completed	Huzur Pasha	
2	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2017-18	Supply & installation of pumping machinery to existing borewell Near Lingayat samaj grave yard at Narayanpur road Ward No. 18 in Basavakalyan	18	1	0	Work Completed	Huzur Pasha	
3	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2017-18	Supply & installation of pumping machinery to existing borewell At Golchowdi area ward No. 15 in Basavakalyan	15	1	0	Work Completed	Huzur Pasha	
4	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2017-18	Supply & installation of pumping machinery to existing borewell At Karnataka Auto Nagar Banglow ward no.23 in Basavakalyan	23	1	0	Work Completed	Huzur Pasha	
5	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2017-18	Supply & installation of pumping machinery to existing borewell Near Gadgi Math ward No. 20 in Basavakalyan	20	1	0	Work Completed	Huzur Pasha	

ಕ್ರ. ಸಂ.	ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು	ವರ್ಷ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ವಾರ್ಡ್ ಸಂಖ್ಯೆ	ಅಂದಾಜು ಮೊತ್ತ	ವೆಚ್ಚ	ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳ್ಳುವಲ್ಲಿ ಗುತ್ತದಾರರ ಹೆಸರು	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳ್ಳುವಲ್ಲಿ ಕಾರಣ
6	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2017-18	Supply & installation of pumping machinery to existing borewell Near Vithal mandir in Ward N o.30 in Basavakalyan	30	1	0	Work Completed	Huzur Pasha	
7	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2017-18	Supply & installation of pumping machinery to existing borewell Near Sharan Nagar Ward No. 14 in Basavakalyan	14	1	0	Work Completed	Huzur Pasha	
8	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2017-18	Supply & installation of pumping machinery to existing borewell Ward No. 18 Ganga Colony Near Laxmi Temple in Basavakalyan	18	1	0	Work Completed	Huzur Pasha	
9	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2017-18	Supply & installation of pumping machinery to existing borewell Near Nala Kolwada Old Tripuranth Road Ward No. 22 in Basavakalyan	22	1	0	Work Completed	Huzur Pasha	
10	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2017-18	Supply & installation of pumping machinery to existing borewell Near Bhavani Temple Kalli Galli W.No.2 in Basavakalyan	2	1	0	Work Completed	Huzur Pasha	
11	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2017-18	Detailed and Abstract Estimate for Sinking borewell (2 nos) and installation of pumping machinery with cistern tank at Bilal colony in basavakalyan city	5	4.57	0	Work Completed	Huzur Pasha	
12	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2017-18	Supply & installation of pumping machinery to existing borewell Ward No. 16 Shahpur Galli Ravindra Rasure House in Basavakalyan	16	1	0	Work Completed	Huzur Pasha	
13	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2017-18	Supply & installation of pumping machinery to existing borewell Ward No. 4 Anwar Peth Galli Imam Qureshi house in Basavakalyan	4	1	0	Work Completed	Huzur Pasha	
14	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2017-18	Supply & installation of pumping machinery to existing borewell Ambabai Galli Ward No. 29 in Basavakalyan	29	1	0	Work Completed	Huzur Pasha	
15	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2017-18	Supply & installation of pumping machinery to existing borewell Biradar Colony Ward No. 24 in Basavakalyan	24	1	0	Work Completed	Huzur Pasha	
16								Huzur Pasha	
17	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2018-19	Sinking of New bore wells installation of pumping machinery in Near Hanuman Temple Joshi Galli ward no 14 of Basvakalyan City	14	2.5	0	Work Completed	Huzur Pasha	
18	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2018-19	Sinking of New bore wells installation of pumping machinery in Near Himmat Nagar & Bheem Nagar Ward No 25 of Basvakalyan City	25	2.5	0	Work Completed	Huzur Pasha	
19	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2018-19	Sinking of New bore wells installation of pumping machinery in Near Ashraya Colony Sy No 52 Muchalamb Road of Basvakalyan City	5	2.5	0	Work Completed	Huzur Pasha	
20	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2018-19	Sinking of New bore wells installation of pumping machinery in Near Nurulla Hussain Function Hall Khanka Jhanda of Basvakalyan City	5	2.5	0	Work Completed	Huzur Pasha	
21	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2018-19	Sinking of New bore wells installation of pumping machinery in Near Bhosge Function Hall Babbar Bag ward no 31 of Basvakalyan City	31	2.5	0	Work Completed	Huzur Pasha	
22	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2018-19	Sinking of New bore wells installation of pumping machinery in Tripuranth Ward no 21 of Basvakalyan City	21	2.5	0	Work Completed	Huzur Pasha	
23	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2018-19	Sinking of New bore wells installation of pumping machinery in Near Auto Nagar (New) of Basvakalyan City	23	2.5	0	Work Completed	Huzur Pasha	
24	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2018-19	Sinking of New bore wells installation of pumping machinery in Near Bandwara Coni of Basvakalyan City	15	2.5	0	Work Completed	Huzur Pasha	
25	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2018-19	Sinking of New bore wells installation of pumping machinery in Near Umar Masjid ward no 17 of Basvakalyan City	17	2.5	0	Work Completed	Huzur Pasha	
26	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2018-19	Sinking of New bore wells installation of pumping machinery in Near Ashraya Colony Sy No 101 of Basvakalyan City	4	2.5	0	Work Completed	Huzur Pasha	
1	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2019-20	Sinking of bore well and installation of MWS Pumping machinery In Maheboob Nagar Ward no 04	4	2.5	0	Work Completed	Anwar Bhosge	
2	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2019-20	Sinking of bore well and installation of MWS Pumping machinery In Yakubpura Ward no 25 of basavakalyan city	25	2.5	0	Work Completed	Anwar Bhosge	
3	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2019-20	Sinking of bore well and installation of MWS Pumping machinery In Bheem Nagar Ward no 21 Tripuranth of basavakalyan city	21	2.5	0	Work Completed	Anwar Bhosge	
4	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2019-20	Sinking of bore well and installation of MWS Pumping machinery In Near Bhavani Temple Ward no 23 of basavakalyan city	23	2.5	0	Work Completed	Anwar Bhosge	
5	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2019-20	Sinking of bore well and installation of MWS Pumping machinery In Ward no 22 of basavakalyan city	22	2.5	0	Work Completed	Anwar Bhosge	
6	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2019-20	Sinking of bore well and installation of MWS Pumping machinery In Beldal Sharan Ashram Ward no 23 of basavakalyan city	23	2.5	0	Work Completed	Anwar Bhosge	

ಕ್ರ. ಸಂ.	ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು	ವರ್ಷ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ವಾರ್ಡ್ ಸಂಖ್ಯೆ	ಅಂದಾಜು ಮೊತ್ತ	ವೆಚ್ಚ	ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳ್ಳದಿದ್ದಲ್ಲಿ ಗುತ್ತದಾರರ ಹೆಸರು	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳ್ಳದಿದ್ದಲ್ಲಿ ಕಾರಣ
7	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2019-20	Sinking of bore well and installation of MWS Pumping machinery In Gadiwan galli Ward no 01 of Basavakalyan city	1	2.5	0	Work Completed	Anwar Bhosge	
8	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2019-20	Sinking of bore well and installation of MWS Pumping machinery In Qureshi Colony Ward no 04 of Basavakalyan city	4	2.5	0	Work Completed	Anwar Bhosge	
1	ಎಸ್.ಎಚ್.ಸಿ. (ಮುಕ್ತನಿಧಿ)								
	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2016-17							
1	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2016-17	Renovation Of Beerdev Samudhaya Bhavan in Bhalki Town	14	0.75	0	Work Completed		
2	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2016-17	Repair of sidarthnagar school RCC Slab in Bhalki Town	16	0.75	0	Work Completed		
3	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2016-17	Repair of Samudhaya Bhavan RCC Slab at sidharthnagar in Bhalki Town	16	0.75	0	Work Completed		
4	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2016-17	Construction of Samudhaya Bhavan in New Bhimnagar in Bhalki Town	20	4	0	Work Completed		
5	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2016-17	renovation of sump building near tmc office bhalki	1	1.52	0	Work Completed		
6	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2016-17	spill over works for year 2015-16	-	91.51	0	Work Completed		
7	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2016-17	providing Education Tour to elected councillors of TMC Bhalki	-	1.5	1.5	Work Completed		
8	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2016-17	Providing LPG connections of Ward No 4 Beneficiaries in Bhalki town	4	1	0.99	Work Completed		
9	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2016-17	Providing individual toilet amount in ward No 18 as per circular	18	2.25	2.22	Work Completed		
10	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2016-17	Providing and installation of cc cameras at important places in Bhalki town	-	2	2	Work Completed		
11	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2016-17	providing essential work equipments for sc /st labours	-	3.2	3.19	Work Completed		
12	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2016-17	purchase and supplying Zinc Sheets to SC ST beneficiaries in bhalki town	-	10.13	10.12	Work Completed		
13	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2016-17	purchase and supply of zinc sheets to OBC Beneficiaries of bhalki town	-	3.15	3.14	Work Completed		
14	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2016-17	Supplying of LPG connections to handicapped beneficiaries as per the Government order serial no 6.2	-	3.15	3.15	Work Completed		
15	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2016-17	A s per govt order providing salary to equal pay to equal work and outsource staff of TMC Bhalki		17.25	17.25	Work Completed		
16	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2016-17	providing fencing to Dr BR Ambedkar open area near Kati base in Ashoknagar Bhalki	2	1.5	0	Work Completed		
17	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2016-17	Providing cc road and drain from Bheemnagar Main Road to house of Salim Choudhry hno 5-7-20 in bhalki town	20	6	2.55	Work Completed		
18	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2016-17	Providing cc road and drain from house of vithal shinde hno 5-7-56 to house of dhondiram sire hno 5-7-92 in bhalki town	20	6	6	Work Completed		
19	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2016-17	Providing CC Road from house of Gousuddin Hno 3-4-40 to H/O chandrakant dongre Hno 3-4-58 in Bhalki town.	3	1	1	Work Completed		
20	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2016-17	Providing cc road from H/O BP Lal to H/O Sona bai Yadav via H/O Shankaralu Sonar (Behind Malkapure Petrol pump) in Bhalki town	9	1.5	0	Work Completed		
21	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2016-17	Providing cc road and culvert from house of sidram siddeshwar HNo 3-4-59 to H/O Lineman Hno 3-5-25 in Bhalki town	3	1	1	Work Completed		
22	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2016-17	Providing cc road drain and bridge construction from house of Ganapathi Hno 1-1-42 to H/O Chandrakant Hno 1-1-64 in ward no 11 Vijaymahanteswar colony in Bhalki Town	12	1.5	6.91	Work Completed		
23	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2016-17	providing and construction of deckslab from house of Dharmu Vanke to house of Khaji in Bhalki town	3	0.75	0.75	Work Completed		
24	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2016-17	Providing RCC Drain and road from house of prasanna Deshpande to Swamy Kirana Shop Hno 1-3-115 in Bhalki town	6	4	4	Work Completed		

ಕ್ರ. ಸಂ.	ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು	ವರ್ಷ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ವಾರ್ಡ್ ಸಂಖ್ಯೆ	ಅಂದಾಜು ಮೊತ್ತ	ವೆಚ್ಚ	ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳ್ಳದಿದ್ದಲ್ಲಿ ಗುತ್ತದಾರರ ಹೆಸರು	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳ್ಳದಿದ್ದಲ್ಲಿ ಕಾರಣ
25	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2016-17	Providing and construction of Drain from house of laxman kamble Hno 5-7-205 to house of wali Hno 5-7-240 in Bhalkitown.	20	1.5	1.5	Work Completed		
1	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2017-18	Construction of Samudaya Bhavan near Hanuman Temple Janata Colony W.No15	15	5	3.72	Work Completed		
2	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2017-18	Construction of Marriage fuction hall near Ambedkar Bhavan Sidharth nagar ward no 16	16	1.5	1.17	Work Completed		
3	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2017-18	Construction of Samudaya Bhavan near Kali Masjid TMC Bhalki	11	5	0	Work Completed		
4	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2017-18	const of marriage fuction hall stage on old bhimnagar samudaya bhavan roof in ward no 22	22	1	0	Work Completed		
5	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2017-18	Construction of stair case on bothsides to old Bhimnagar Samudhaya Bhavan in ward no 22	22	1	0	Work Completed		
6	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2017-18	Construction of compound wall and Gate at Veerabadreshwar agn,kund Bhalki	8	4	2.43	Work Completed		
7	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2017-18	Construction of Arch Gate in ward no 2 Ashoknagar bhalki	2	5	0	Work Started	Amruthappa Mashetty	Site Problem
8	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2017-18	Construction of individual toilets in ward no 3	3	2.9	2.8	Work Completed		
9	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2017-18	Construction of Madiga Samudaya Bhavan in ward 5 Dadgibase	5	5	4.06	Work Completed		
10	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2017-18	providing gas connections for sc st beneficiaries	-	13.25	13.25	Work Completed		
11	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2017-18	providing gas connections for poor beneficiaries	-	3.98	3.95	Work Completed		
12	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2017-18	providing gas connections for handicapped under circular 6.2	-	1.12	0	Work Completed		
13	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2017-18	Spill over works 2016-17	-	49.15	49.15	Work Completed		
14	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2017-18	salary amount for outsource labour	-	10	10	Work Completed		
15	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2017-18	Construction of Drrains in Ward 5 from Gundamma Baswaraj house to Burand Mirza House	5	0.3	0	Work Completed		
16	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2017-18	Construction of cc road at ward no 5 from basappa kelkere house to ittappa Badiger House	5	1	0	Work Completed		
17	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2017-18	Construction of cc road from Jaibavani temple to house of Ambanna More in Ward No 11	11	2.5	0	Work Completed		
18	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2017-18	providing helping amount to sc st beneficiary for construction of toilets	-	19.87	0	Work Completed		
19	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2017-18	Construction of individual toilets to beneficiaries in ward 6	6	2	1.93	Work Completed		
20	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2017-18	Construction of individual toilets to beneficiaries in ward 7	7	3	3	Work Completed		
21	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2017-18	Construction of Community Toilet near suryodaya public School in 'W.No. 12	12	5	4.26	Work Completed		
22	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2017-18	Providing funds for construction of indival toilets in W.no.17	17	0.75	0.68	Work Completed		
23	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2017-18	Providing funds for construction of indival toilets for SC / ST benefi in W.no.20	20	1	0.97	Work Completed		
24	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2017-18	construction of individual toilets for poor beneficiaries	-	5.95	5.95	Work Completed		
25	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2017-18	Providing funds to poor beneficiaries for construction of individual toilets in ward 23	23	1	0.97	Work Completed		
26	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2017-18	providing funds for construction of individual toilets	-	3	0	Work Completed		
27	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2017-18	Providing Motor 6hp In ward no 6 Bidbhavi	6	1	0.98	Work Completed		
28	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2017-18	Providing Motor to rangare openwell in ward no6	6	0.5	0.49	Work Completed		
29	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2017-18	Providing pipelines and cistern near Ganesh Mandir and Mouneshwar Mandir in Ward 9	9	2	1.97	Work Completed		

ಕ್ರ. ಸಂ.	ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು	ವರ್ಷ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ವಾರ್ಡ್ ಸಂಖ್ಯೆ	ಅಂದಾಜು ಮೊತ್ತ	ವೆಚ್ಚ	ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳ್ಳದಿದ್ದಲ್ಲಿ ಗುತ್ತದಾರರ ಹೆಸರು	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳ್ಳದಿದ್ದಲ್ಲಿ ಕಾರಣ
30	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2017-18	providing cistern near house of Ashok Mainale in ward no 9	9	1	0.49	Work Completed		
31	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2017-18	Drilling of Borewell in sidharth nagar w.no.16	16	1	1	Work Completed		
32	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2017-18	Drilling of Borewell and providing Motor pumpsets to Dadgibase Graveyard in Bhalkitown	5	2	2	Work Completed		
33	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2017-18	Drilling of Borewell and fixing of pumpsets in Indiranagar samudaya Bhavan in W.No 23	23	2	2	Work Completed		
34	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2017-18	Drilling of Borewell, providing motor pumpsets & pipeline to Arogya Mata Seva Kendra Hospital in Bhalki	14	2	2	Work Completed		
1	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2018-19	Reserved amount for Salary of Outsourced employees of TMC Bhalki	-	40.06	0	Work Completed		
2	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2018-19	Purchase of Equipments as per SWM DPR	-	40.06	0	Work Completed		
3	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2018-19	Beautification of Electric Lights in Lecture Colony	9	4	0	Work Completed		
4	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2018-19	Payment of backlog Electricity Bill of Mahanteshwar colony slum beneficiaries	11	6	0	Work Completed		
5	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2018-19	Installation of CC TV and Cameras at various Circles and Main roads in Bhalki Town	1 ರಿಂದ 27	12.25	0	Under Tender Process		
6	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2018-19	Payment of Tender Notification Bills of SFC/14th Finance and SCP TSP	-	2.36	0	Work Completed		
7	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2018-19	Tour Programme reg SWM to Elected Members of TMC	-	5	0	Work Completed		
8	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2018-19	Payment of shortfall amount of LED works taken up under SCP/TSP and SFC Special funds	-	14.88	0	Work Completed		
9	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2018-19	Repairs Wiring and Installation of Fans and other items to SC Community halls for Jayanthi under 24.10	-	4	0	Work Completed		
10	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2018-19	Amount for payments of Garlands to Circles Lightings Processions for Dr. B.R Ambedakar and Dr. Babu Jagjeevanram Jayanthi	-	4	0	Work Completed		
11	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2018-19	Installation of Motors to borewells and providing required different materials in SC ST Localities Bheemnagar Indiranagar Basavanagar Khandre Thanda Siddharth Naga, Panchasheelnagar Janatha Colony Waddar Colony Devinagar Bidar Base Panmal Dadgibase areas	1 ರಿಂದ 27	11.2	0	Work Completed		
12	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2018-19	Payment of amount to SC Beneficiaries for construction of toilets under SBM 24.10	-	6.8	0	Work Completed		
13	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2018-19	Providing Gas connection to ST Beneficiaries 24.10	-	6	0	Work Completed		
14	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2018-19	Repairs Wiring to ST Community Hall and installation of Fans and other items	-	2	0	Work Completed		
15	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2018-19	Drilling of Borewells and providing Motors in ST Community localities Devinagar Dhangar Galli and Old town	1	5.8	0	Under Tender Process		Action Plan submitted lately
16	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2018-19	Providing subsidy to ST beneficiaries for Self Employment	-	5.2	0	Work Completed		
17	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2018-19	Installation of Motors and Drinking water materials in other category localities Sainagar Dadgibase Lecture Colony Kumbeshwar Galli Deshmukh Galli and other localities	22, 05, 09, 08, 04	6.17	0	Work Completed		
18	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2018-19	Providing Gas connections to Other Poor beneficiaries in town	-	4.12	0	Work Completed		
19	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2018-19	Providing required facilities and tools to disabled as per Government circulars	-	7.1	0	Work Completed		
		2019-20	SFC UNTIED CREATION OF CAPITAL ASST 2019-20 Report	-					
1	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2019-20	Amount Reserved for providing salary to Outsource employees of TMC Bhalki for the year 2019/20	-	28.16	28.08	Work Completed		
2	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2019-20	Amount reserved for 2018/19 Spillover works	-	71	0	Work Completed		

[illegible]

ಕ್ರ. ಸಂ.	ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು	ವರ್ಷ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ವಾರ್ಡ್ ಸಂಖ್ಯೆ	ಅಂದಾಜು ಮೊತ್ತ	ವೆಚ್ಚ	ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳ್ಳದಿದ್ದಲ್ಲಿ ಗುತ್ತದಾರರ ಹೆಸರು	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳ್ಳದಿದ್ದಲ್ಲಿ ಕಾರಣ
1	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2016-17	construction of community toilet in ashok nagar ward 2 in bhalki town	2	10.00	0.00	Work Started		
2	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2016-17	Construction of CC Road and Drain in SC galli Dadgi base in ward no. 5	5	5.00	0.00	Work Started		
3	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2016-17	Construction of CC Road and Drain from Vijaymahanteswar colony Main road Kankatta Kirana Shop to Amba Bhavani Mandir in ward no. 12	12	20.00	5.69	Work Started		
4	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2016-17	Construction of Drain in Khandre Thanda from H/o Devalu Kishan to Bhavani Mandir in Ward No. 14	14	5.00	1.60	Work Started		
5	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2016-17	providing It line for in order to provide street lights connection at various places in bhaki town. under scp/tsp 2016-17 fund	-	37.50	0.00	Under Tender Process		Delayed as the tender has be recalled twice
6	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2016-17	construction of community toilet in vijay manteshwar colony ward 12 in bhalki town	12	10.00	10.40	Work Started	Morge Ganapathi	Site Problem
7	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2016-17	supply and fixing of himast lamps in ward 12 in bhalkitown	12	2.50	0.00	Under Tender Process		Delayed as the tender has be recalled twice
8	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2016-17	supplying and fixing of himast lights in ward 16 in bhalki town	16	2.50	0.00	Under Tender Process		Delayed as the tender has be recalled twice
9	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2016-17	supplying and fixing of himast lamps in ward 19 bhalki town	19	1.25	0.00	Under Tender Process		Delayed as the tender has be recalled twice
10	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2016-17	supplying and fixing of himast lamps in ward 20 bhalki town	20	2.50	0.00	Under Tender Process		Delayed as the tender has be recalled twice
11	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2016-17	supply and fixing of himast lamps in ward 21 in bhalki town	21	2.50	0.00	Under Tender Process		Delayed as the tender has be recalled twice
12	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2016-17	supply and fixing of himast lamps in ward 22 in bhalki town	22	2.50	0.00	Under Tender Process		Delayed as the tender has be recalled twice
13	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2016-17	supplying of led street light fitting with accessories to vijay manteshwar colony in ward 12 bhalki town	12	5.00	0.00	Under Tender Process		Delayed as the tender has be recalled twice
14	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2016-17	supply of led streetlights fittings with accessories to siddharth nagar and janta colonyward 16 in bhalki town	16	5.00	0.00	Under Tender Process		Delayed as the tender has be recalled twice
15	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2016-17	supply of led streetlights fittings with accessories to papav galli and waddae galli ward 19 in bhalki town	19	3.75	12.41	Under Tender Process		Delayed as the tender has be recalled twice
16	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2016-17	supply of led streetlights fittings with accessories to new bheemnagar and indranagar in bhalki town	22	5.00	77.49	Under Tender Process		Delayed as the tender has be recalled twice
17	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2016-17	supply of led streetlights fittings with accessories to joshi galli and mamta colonyin ward 20 bhalki town	20	5.00	0.00	Under Tender Process		Delayed as the tender has be recalled twice
18	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2016-17	development of sc community gravwyard in bhalki town	-	15.00	0.00	Work Completed		
19	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2016-17	supply of led streeet lights fittings with accessories to old bheemnagarin ward 20 in bhalki town	20	5.00	0.00	Under Tender Process		Delayed as the tender has be recalled twice
20	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2016-17	construction ofd community toilet in ward 5 dadgi base in bhalki town	5	10.00	0.00	Work Completed		
21	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2016-17	supplying and fixing of himast lights in ward 2 bhalki town	2	2.50	0.00	Under Tender Process		Delayed as the tender has be recalled twice
22	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2016-17	supplying and fixing of himast lights in ward no 3 in bhalki town	3	1.25	0.00	Under Tender Process		Delayed as the tender has be recalled twice
23	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2016-17	supplying and fixing of himast lamps in ward 5 in bhalkitown	5	2.50	0.00	Under Tender Process		Delayed as the tender has be recalled twice
24	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2016-17	supplying of led street lights with accessories in ward 2 ashok nagar bhalki town	2	5.00	0.00	Under Tender Process		Delayed as the tender has be recalled twice
25	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2016-17	supplying of led streetlight fittingswith accessories to dhor and kaikadi galli ward no 3 in bhalki town	3	3.75	0.00	Under Tender Process		Delayed as the tender has be recalled twice
26	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2016-17	supplying of led street light fittings with accessories to ward 5 dadgi base in bhalki town	5	5.00	0.00	Under Tender Process		Delayed as the tender has be recalled twice

ಕ್ರ. ಸಂ.	ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು	ವರ್ಷ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ವಾರ್ಡ್ ಸಂಖ್ಯೆ	ಅಂದಾಜು ಮೊತ್ತ	ವೆಚ್ಚ	ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳ್ಳದಿದ್ದಲ್ಲಿ ಗುತ್ತದಾರರ ಹೆಸರು	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳ್ಳದಿದ್ದಲ್ಲಿ ಕಾರಣ
27	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2016-17	Development of Indiranagar Main road in ward no 20	20	50.00	46.94	Work Completed		
28	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2016-17	Development of internal roads of Indiranagar in ward no. 20	20	90.00	82.23	Work Completed		
29	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2016-17	Construction of CC Road from H/o Shivaji Kamble to H/o Walisaab in Ashoknagar Ward No. 2	2	10.00	0.00	Work Started	Ravi Bettad	Site Problem
30	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2016-17	construction of cc road and storm water drain in sidarth nagar and janata colony ward no 16 in bhalki town	16	78.50	47.42	Work Completed		
31	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2016-17	construction of new cc road and storm water drain in vijay mahanteshwar colony ward no 12 in bhalki town	12	39.50	10.63	Work Completed		
32	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2016-17	improvement of cc road and construction of storm water drain in vijay manteshwar colony ward 12 in bhalkitown	12	20.00	7.99	Work Completed		
33	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2016-17	construction of new cc road and storm water drain ashok nagar ward 2 in bhalki town	2	15.00	0.00	Work Started	Morge Ganapathi	Site Problem
34	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2016-17	improvement of cc road and construction of storm water drain in pappav galli and waddar galli in ward no 19 bhalki town	19	11.00	0.00	Work Completed		
35	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2016-17	imprverment of cc road and construction of storm water drain ashok nagar ward no 2 in bhalki town	2	26.00	5.86	Work Started	Morge Ganapathi	Site Problem
36	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2016-17	improvement of cc road in ashok nagar ward no 2 in bhalki town	2	17.50	0.00	Work Started	Morge Ganapathi	Site Problem
37	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2016-17	construction of new cc road and storm water drain in pappav galli and waddar galli in ward no 19 bhalki town	19	16.00	9.31	Work Completed		
38	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2016-17	improvement of cc road and construction of storm water drain in siddarth nagar and janata colony ward 16 in bhalki town	16	31.50	55.89	Work Completed		
39	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2016-17	construction of new cc road and storm water drain old bhimnagar ward 22 in bhalki town	22	47.00	4.24	Work Started	Morge Ganapathi	Site Problem
40	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2016-17	improvement of cc road and construction of storm water drain old bhimnagar ward 22 in bhalki town	22	8.00	2.00	Work Completed		
41	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2016-17	construction of cc road old bheemnagar ward 22 in bhalki town	22	13.50	3.41	Work Started	Morge Ganapathi	Site Problem
42	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2016-17	construction of cc road and storm water drain new bheem nagar and indranagar ward no 20 in bhalki town	20	77.50	58.12	Work Completed		
43	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2016-17	improvement of cc road and construction of storm water drain new bheem nagar and indranagar ward no 20 in bhalki town	20	32.50	25.44	Work Completed		
44	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2016-17	construction of new cc road joshi nagar and mamtacolony ward 21 in bhalki town	21	59.00	36.72	Work Completed		
45	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2016-17	construction of new storm water drain joshi nagar and mamtacolony ward 21 in bhalki town	21	51.00	46.34	Work Completed		
46	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2016-17	construction of new cc road and storm water drain dhor and kaikadi galli ward no 3 in bhalkitown	3	7.50	0.92	Work Started	Morge Ganapathi	Site Problem
47	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2016-17	construction of new cc road and storm water drain in ward 5 dadgibase in bhalkitown	5	65.50	51.28	Work Completed		
48	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2016-17	improvement of CC road and construction of storm water drain ward 5 dadgibase in bhalki town	5	18.50	18.50	Work Completed		
49	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2016-17	construction of rcc bridges in ashok nagar ward no 2 in bhalki town	2	20.00	6.06	Work Completed		
50	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2016-17	COstruction of OHT and laying pipeline in Khandre Thanda ward N. 14	14	20.00	0.00	Work Started	Ravi Bettad	Site Problem
1	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2017-18	Construction of Dr. B. R. Ambedkar Bhavan at Bhalki Town	20	75	0	Under Tender Process		Delayed as the tender has be recalled twice
2	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2017-18	Construction of Babu Jagjeevan Ram Bhavan at Bhalki town	6	75	0	Under Tender Process		Delayed as the tender has be recalled twice
3	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2017-18	Construction of Siddrameshwar Bhavan (Bhoovi Samaj) in Bhalki Town	3	50	0	Under Tender Process		Delayed as the tender has be recalled twice

ಕ್ರ. ಸಂ.	ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು	ವರ್ಷ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ವಾರ್ಡ್ ಸಂಖ್ಯೆ	ಅಂದಾಜು ಮೊತ್ತ	ವೆಚ್ಚ	ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳ್ಳದಿದ್ದಲ್ಲಿ ಗುತ್ತದಾರರ ಹೆಸರು	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳ್ಳದಿದ್ದಲ್ಲಿ ಕಾರಣ
4	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2017-18	Construction of CC Road and Drain in ward No.16 Siddharth Nagar	16	20	12.8	Work Completed		
5	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2017-18	Construction of CC Road and Drain in ward No.19 Sainagar SC area	19	25	0	Work Started	Ravi Bettad	Site Problem
6	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2017-18	Construction of Cc Road Drain in Ward No 21 Joshi Galli and Mamatha Colony	21	15	4.69	Work Completed		
7	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2017-18	Construction of CC Road & Drain in Ward 22 Old Bheemnagar from H/o Sanju to H/o Dhanraj More	22	5	0	Tender to be Invited		Change of work to be done
8	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2017-18	Construction of CC Road & Drain in Ward No. 23 Waddar galli	23	10	0	Work Started	Ravi Bettad	Site Problem
9	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2017-18	Construction of CC Road & Drain in Ward No 20 from Main road to Bur Bur Pochamma colony's Hanuman Temple	20	10	9.6	Work Completed		
10	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2017-18	Construction of CC Road & Drain in ward No. 20 in SC Galli in front of Railway Station	20	15	10.79	Work Completed		
ಟಿ.ಎಸ್.ಪಿ.									
1	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2016-17	construction of community toilet near bidar base nala	1	10	0	Work Started	Morge Ganapathi	Site Problem
2	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2016-17	construction of compound wall in gonda samaj samudaya bhavan ward no1 in bhalki town	1	12	0	Work Started	Morge Ganapathi	Site Problem
3	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2016-17	construction of storm water drain in teen dukan galli ward no 1 in bhaki town	1	8	0	Work Started	Morge Ganapathi	Site Problem
4	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2016-17	construction of stage in mahaling raya temple in ward no. 14 bhalki town	14	12	8.73	Work Started	Morge Ganapathi	Site Problem
5	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2016-17	providing and fixing of himast lights in ward no. 1 in bhalki town	1	2.5	0	Under Tender Process		Delayed as the tender has be recalled twice
6	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2016-17	supply and fixing of himast lamps in ward no. 14 in bhalki town	14	2.5	0	Under Tender Process		Delayed as the tender has be recalled twice
7	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2016-17	supplying and fixing of himast lights in ward no. 17 in bhalki town	17	2.5	0	Under Tender Process		Delayed as the tender has be recalled twice
8	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2016-17	supply of led street light fitting with accessories to teen dukan galli ward no. 1 in bhalki town	1	5	0	Under Tender Process		Delayed as the tender has be recalled twice
9	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2016-17	supply of led street light fittings with accessories to birdev galli and devi colony in ward no. 14 bhalki town	14	5	0	Under Tender Process		Delayed as the tender has be recalled twice
10	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2016-17	supply of led street light fittings with accessories to birdev galli in ward no. 17 in bhalki town	17	5	0	Under Tender Process		Delayed as the tender has be recalled twice
11	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2016-17	improvement of cc road and construction of storm water drain in teen dukan galli ward no. 1 in bhalki town	1	26	9.66	Work Completed		
12	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2016-17	construction of cc road and storm water drain in dhangar galli and teen dukaan galli in bhalki town	1	9	0	Work Started	Morge Ganapathi	Site Problem
13	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2016-17	construction of new cc road and strom water drain in birdev galli, ward no. 17, in bhalki town	17	34	0	Work Started	Morge Ganapathi	Site Problem
14	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2016-17	construction of new cc road and storm water drain in birdev galli devi colony, bhalki tanda, in ward no. 14 in bhalki town	14	27	21.63	Work Completed		
15	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2016-17	improvement of cc road and construction of strom water drain in birdev galli and devi colony in ward no. 14 in bhalki town	14	8	0	Work Started	Morge Ganapathi	Site Problem
16	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2016-17	improvement of cc road in galli and teen dukaan galli in ward no 1 in bhalki town	1	6.5	3.39	Work Completed		
17	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2016-17	improvement of cc road and construction of retain wall in birdev galli and devi colony in ward no. 14 in bhalki town	14	7.5	0	Work Started	Morge Ganapathi	Site Problem

ಕ್ರ. ಸಂ.	ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು	ವರ್ಷ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ವಾರ್ಡ್ ಸಂಖ್ಯೆ	ಅಂದಾಜು ಮೊತ್ತ	ವೆಚ್ಚ	ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳ್ಳದಿದ್ದಲ್ಲಿ ಗುತ್ತದಾರರ ಹೆಸರು	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳ್ಳದಿದ್ದಲ್ಲಿ ಕಾರಣ
18	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2016-17	construction of cc road in mahaling raya temple ground ward no. 14 in bhalki town	14	8	8	Work Completed		
19	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2016-17	construction of storm water drain in birdev galli and devi colony in ward no. 14 bhalki town	14	9.5	0	Work Started	Morge Ganapathi	Site Problem
1	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2017-18	Construction of Steel tress roofing with galvanised colour sheet to marraige stage at Gonda Samaj Bhavan	17	50	0	Under Tender Process		Delayed as the tender has be recalled
2	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2017-18	Providing infrastructure development to Kanak Bhavan in Bhalki Town	14	37	0	Under Tender Process		Delayed as the tender has be recalled
I	ಎಸ್.ಎಫ್.ಸಿ. (ಮುಕ್ತನಿಧಿ)								
1	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2016-17	Amount reserved for SC/ST welfare@24.10%22.90		22.90	22.90	Work Completed		
2	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2016-17	Construction of CC Road from Ganesh Temple to KEB Compound Shivpur Galli W.No 7	7	2.00	0.00	Work Completed		
3	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2016-17	Construction of Markaz Community Hall Near Jami Majeed	17	5.00	0.00	Under Tender Process	Kundan Kattimani	Contractor Expired
4	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2016-17	Construction of Drain and Road Baba House to Rasheed House	17	1.50	0.00	Work Completed		
5	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2016-17	Construction of Laxmi Venkataramma Samudaya Bhavan W.No 12	12	3.00	0.00	Work Completed		
6	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2016-17	Construction of Community Hall Basavateertha Matta Kallur Road W.No 23	23	3.00	2.70	Work Completed		
7	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2016-17	Construction of Compound wall for Grave yard of Helva and Kali Community Zarpet W.No15	15	2.00	1.99	Work Completed		
8	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2016-17	Construction of CC DrainNear Margemma Temple Zarpet W.No 15	15	1.00	0.00	Work Completed		
9	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2016-17	Construction of Samudaya Bhavan at Panchal Zarpet W.No 15	15	3.00	0.00	Work Completed		
10	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2016-17	Amount reserved for Minority and OBC@ 7.25%	--	6.88	6.88	Work Completed		
11	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2016-17	Amount Reserved for Physically Handicapped 3%	--	2.85	2.85	Work Completed		
12	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2016-17	Construction of C-wall to Karibasappa Matt Ward No 2	2	3.00	2.68	Work Completed		
13	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2016-17	Construction of CC Drain Changler House to Chetti House W.No 2	2	1.00	0.00	Work Completed		

ಕ್ರ. ಸಂ.	ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು	ವರ್ಷ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ವಾರ್ಡ್ ಸಂಖ್ಯೆ	ಅಂದಾಜು ಮೊತ್ತ	ವೆಚ್ಚ	ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳ್ಳದಿದ್ದಲ್ಲಿ ಗುತ್ತದಾರರ ಹೆಸರು	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳ್ಳದಿದ್ದಲ್ಲಿ ಕಾರಣ
14	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2016-17	Construction of CC Road from Ashok Katti House to Kiran Wasgi W.No 5	5	4.00	0.00	Work Completed		
15	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2016-17	Construction of Samudhaya Bhavan Near Naganna Katti W.No 5	5	1.00	0.00	Under Tender Process	Kundan Kattimani	Contractor Expired
16	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2016-17	Construction of Yallamma Community Hall W.No 7 and 8	7 & 8	2.00	0.00	Work Completed		
17	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2016-17	Construction of Compound Work at Grave Yard Molalli Shivpur Galli W.No 7	7	2.00	0.00	Work Completed		
18	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2016-17	Spill over works for the year 2015-16		117.41	114.41	Work Completed		
19	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2016-17	Construction of CC Drain Ameerkan House to Yousuf sab House W.No 16	16	2.00	0.00	Work Completed		
20	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2016-17	construction of CC Road and Drain Ameeruddin House to Mashaq sab House W.No 16	16	2.00	0.00	Work Completed		
21	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2016-17	construction of CC Drain from Kouser House to Musakhan House W.No 16	16	1.00	0.00	Work Completed		
22	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2016-17	construction of CC Road Balavanthrao House Rameshreddy House W.No 17 Bhavani Layout	17	4.00	0.00	Work Completed		
23	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2016-17	construction of CC Drain from Shakeel House to Raj sab House W.NO 17	17	1.50	0.00	Work Completed		
24	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2016-17	construction of CC Road from S.B.I Bank to pasha Miya Dharga W.No 18	18	5.00	0.00	Work Completed		
25	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2016-17	construction of CC Drain Wanjri W.No 19	19	3.00	3.00	Work Completed		
26	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2016-17	construction of Samudaya Bavan at near Hanuman Temple Teacher colony W.No 20	20	2.00	0.00	Under Tender Process		
27	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2016-17	construction of CC Road Hegenne House to Dr.Mahavappa House W.No 21	21	1.00	0.00	Work Completed		
28	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2016-17	construction of CC Road from Kallur Road to Babu Kaudiyal House W.No 22	22	1.00	0.00	Work Completed		
29	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2016-17	construction of Compound Wall Bersabe Church Hankuni Road W.No 22	22	2.00	1.83	Work Completed		
30	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2016-17	construction of Samudaya Bhavan at Janatha Colony W.NO 23	23	1.40	0.00	Work Completed		

ಕ್ರ. ಸಂ.	ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು	ವರ್ಷ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ವಾರ್ಡ್ ಸಂಖ್ಯೆ	ಅಂದಾಜು ಮೊತ್ತ	ವೆಚ್ಚ	ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳ್ಳುವಲ್ಲಿ ಗುತ್ತದಾರರ ಹೆಸರು	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳ್ಳುವಲ್ಲಿ ಕಾರಣ
31	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2016-17	construction of CC Road from H/O Karamath to Gouse pasha Akkada Galli	18	1.00	0.00	Work Completed		
32	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2016-17	Construction of CC Drain Helmadgi House to Dr.Chandrakanth W.No 23	23	1.00	0.00	Work Completed		
1	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2017-18	Construction of Compound Wall to ST Grave Yard Dhangar Gadda Ward No. 6	6	0	0	Work Completed		
2	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2017-18	KUDIFC Deposit 10%	-	21.00	21.00	Work Completed		
3	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2017-18	Water supply Maintanance 8%	-	15.00	10.65	Work Completed		
4	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2017-18	Sri Ramchandra Verappa Community Bhavan Instruction	-	1.00	0.00	Under Tender Process		
5	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2017-18	Dr.B.R Ambedker and Dr.Baba jagajeevanram jayanti	-	3.00	2.05	Work Completed		
6	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2017-18	Errection of Electric Poles	-	5.00	4.61	Work Completed		
7	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2017-18	Awareness program	-	1.82	0.00	Work Started		
8	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2017-18	Repair of madiga sammudaya bhavan	1	2.00	1.95	Work Completed		
9	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2017-18	Improve ment of walmik summuday bhavan	17	2.00	1.88	Work Completed		
10	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2017-18	Financial Assistance of health care for SC/ST	-	4.55	2.80	Work Completed		
11	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2017-18	Accounting and Tally program	-	4.00	4.00	Work Completed		
12	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2017-18	Financial Assistance of Fueneral for SC/ST	-	4.00	3.50	Work Completed		
13	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2017-18	Construction of Ramp ward No 9,12,13,16 and 22 for Handicapt House	9,12,13,16,22	2.34	0.00	Work Completed		
14	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2017-18	Life insurance of Handcapt	-	1.56	0.00	Work Started	TMC Humnabad	
15	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2017-18	Payment of Kshemabhivrdhi Pourkamikas @ 75%	-	20.00	21.01	Work Completed		

ಕ್ರ. ಸಂ.	ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು	ವರ್ಷ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ವಾರ್ಡ್ ಸಂಖ್ಯೆ	ಅಂದಾಜು ಮೊತ್ತ	ವೆಚ್ಚ	ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳ್ಳದಿದ್ದಲ್ಲಿ ಗುತ್ತದಾರರ ಹೆಸರು	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳ್ಳದಿದ್ದಲ್ಲಿ ಕಾರಣ
16	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2017-18	Re-innovation of Hemreddy Mallamma chowk with Padastal at Wanjar Ward No 19	19	4.00	3.58	Work Completed		
17	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2017-18	Construction of Safety wall at Khandak near house Devika B Dhumale shivpur galli ward No 8	8	1.50	0.00	Work Started	Vijay V Radranoor	Due to site Problem
18	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2017-18	Construction of Compound wall to grave yard at zerpet ward no 15	15	5.00	4.39	Work Completed		
19	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2017-18	Construction of parapet wall to open well in top galli ward no 9	9	1.50	1.28	Work Completed		
20	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2017-18	Construction compound wall to ST Grave yard near sai mandir Ward no 17	17	3.00	0.00	Work Completed		
21	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2017-18	Spill works for the year 2016-17		53.06	36.40	Work Completed		
22	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2017-18	Construction of Mahadaviya Community Hall at Syed Galle Ward No. 4	4	4.00	0.00	Work Started	Vithal pande	Tender Call-2
23	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2017-18	Construction of CC Road Infront of Sri Veerbhadreshwar Temple Basavatirth Math Ward No. 12	12	3.00	0.00	Work Started	RAMCHANDRA	Tender Call-2
24	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2017-18	Construction of CC Road & Drain from Kalamma Temple to Dattu Rao House ward No. 13	13	4.00	0.00	Work Started	RAMCHANDRA	Tender Call-2
25	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2017-18	Construction of CC Road from Mosin Kiran Shop (APMC Road) to Hyder House ward No. 14	14	4.00	0.00	Work Started	RAMCHANDRA	Tender Call-2
26	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2017-18	Improvement to pad katti Temple at Wanjar Ward No. 18	18	1.50	0.00	Work Started	RAMCHANDRA	Tender Call-2
27	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2017-18	Construction of CC Drain from Vijappa Gulshetty House to Principal Patri House Ward No. 21	21	2.44	0.00	Work Started	RAMCHANDRA	Tender Call-2
28	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2017-18	Construction of Jamatulla Community Hall Ward No. 22	22	4.00	0.00	Work Started	RAMCHANDRA	Tender Call-2
29	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2017-18	Construction of CC Road from Ismail Hotel to Misba Sunar House Ward No. 3	3	4.00	0.00	Work Started	RAMCHANDRA	Tender Call-2
30	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2017-18	Improvement to Noor-Ulum School	16	3.00	0.00	Work Started	RAMCHANDRA	Tender Call-2
31	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2017-18	Construction of CC Road from Gadvanti Patil House to Varnal House Upto Ramanna Indi Chawan House Ward No. 5	5	4.00	0.00	Work Started	VITHAL	Tender Call-2
32	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2017-18	Construction of Compound Wall to Bur-Bur Community Grave Yard Ward No. 6	6	2.00	0.00	Work Started	VITHAL	Tender Call-2

ಸಂ.	ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು	ವರ್ಷ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ವಾರ್ಡ್ ಸಂಖ್ಯೆ	ಅಂದಾಜು ಮೊತ್ತ	ವೆಚ್ಚ	ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳ್ಳುವಲ್ಲಿ ಗುತ್ತದಾರರ ಹೆಸರು	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳ್ಳುವಲ್ಲಿ ಕಾರಣ
33	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2017-18	Construction of Compound Wall to ST Grave Yard Dhangar Gadda Ward No. 6	6	2.00	0.00	Work Started	VITHAL	Tender Call-2
34	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2017-18	Construction of CC Drain to Bakar Khasai Ward No. 6	6	1.00	0.00	Work Started	VITHAL	Tender Call-2
35	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2017-18	Construction of CC Drain in Upper Galle Ward No. 7	7	3.00	0.00	Work Started	VITHAL	Tender Call-2
36	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2017-18	Construction of CC Drain in Ward No. 8	8	2.00	0.00	Work Started	VITHAL	Tender Call-2
37	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2017-18	Construction of Mak-Tap Community Hall at Top Galle Ward No. 9	9	4.00	0.00	Work Started	VITHAL	Tender Call-2
38	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2017-18	Improvement to Vithoba Community Hall Ward No. 10	10	2.00	0.00	Work Started	VITHAL	Tender Call-2
1	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2018-19	KUIDFC Deposit		10.00	10.00	Work Completed		
2	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2018-19	Construction of Compound wall to Saibaba Mandir @ ward No 21	21	3.00	0.00	Work Started	VIJAY V RUDRANOOR	Tender Call-2
3	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2018-19	Construction of CC Road and Drain from Manikappa house to Shamkreappa House in ward no 6 upto Nali	6	3.00	0.00	Work Started	VIJAY V RUDRANOOR	Tender Call-2
4	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2018-19	Construction of Compound wall to Gonda Samaj	6	2.00	0.00	Work Started	VIJAY V RUDRANOOR	Tender Call-2
5	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2018-19	Water Supply Maintenance	-	20.00	0.00	Under Tender Process		
6	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2018-19	Payment of Outsource Pourkarnikas @ 75% Rs.14089/- X 51X12	-	87.00	7.57	Work Started		
7	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2018-19	Reserved for 24.10%	-	49.00	18.40	Work Started		
8	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2018-19	Reserved for 7.25%	-	14.65	9.43	Work Started		
9	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2018-19	Reserved for 3%	-	6.10	0.00	Work Started		
10	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2018-19	Construction of CC Road From Anand Photo Studio to Bijapur Mattha in Ward no 4	4	2.00	0.00	Work Started	VIJAY V RUDRANOOR	Re Tendered
11	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2018-19	Construction of Compound wall to Muslim Graveyard in Ward No 18	18	3.00	0.00	Work Started	VIJAY V RUDRANOOR	Re Tendered

ಕ್ರ. ಸಂ.	ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು	ವರ್ಷ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ವಾರ್ಡ್ ಸಂಖ್ಯೆ	ಅಂದಾಜು ಮೊತ್ತ	ವೆಚ್ಚ	ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳ್ಳದಿದ್ದಲ್ಲಿ ಗುತ್ತದಾರರ ಹೆಸರು	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳ್ಳದಿದ್ದಲ್ಲಿ ಕಾರಣ
12	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2018-19	Construction of Compoundwall to Karibasappa Mattha in ward no 2	2	2.25	0.00	Work Started	VIJAY V RUDRANOOR	Re Tendered
1	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2019-20	KUIDFC Deposit	-	10.00	0.00	Work Started	TMC Humnabad	
2	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2019-20	Construction of C.C. Road from Ashfaq Shop to H/o Yusuf Controller W.No. 16	16	3.00	0.00	Under Tender Process		
3	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2019-20	Improvement of Community Hall (Ashur Khana) at Maula Ali Shivp	8	3.91	0.00	Under Tender Process		
4	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2019-20	Contribution of Swachh Bharath Mission (IHHL) (7.25%)	-	3.55	0.00	Work Started		
5	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2019-20	Celebration of D.Devraj urs Jayanti (7.25%)	-	0.20	0.00	Work Started	Extension officer BCM Hbd	
6	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2019-20	Improvement of Noor Masjid at Noor khan Akhda Galli. (7.25%)	-	3.00	0.00	Under Tender Process		
7	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2019-20	Improvement of Bairsabe Church At Hankuni Road. (7.25%)	-	2.36	0.00	Under Tender Process		
8	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2019-20	Distribution Three Wheeler active vehicle Handi Caped Person (5%)	-	6.15	0.00	Under Tender Process		
9	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2019-20	Water Supply Maintenance	-	10.00	0.00	Tender to be Invited		
10	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2019-20	Payment of Outsourced Pourkarmikas @ 75% Rs.15,000/-x29x12	-	49.03	0.00	Work Started	TMC Humnabad	
11	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2019-20	M.L.A. Office Building Development	22	15.00	0.00	Under Tender Process		
12	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2019-20	Construction of Compound Wall Veershiva Lingayat Near APMC Yard	22	6.00	0.00	Under Tender Process		
13	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2019-20	Construction of Covered R.C. C. Slab over Drain from H/o Tameezuddin to H/o Irshad Ward No. 16 & 17	16 & 17	2.00	0.00	Under Tender Process		
14	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2019-20	Construction of C.C. Road & Drain from H/o Chhotu Miyan to H/o Sabera, From H/o Mastan to H/o Babu Miyan Kamapur and from H/o Ali Sab to H/o Ameer Ali	16	2.00	0.00	Under Tender Process		
15	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2019-20	Construction of Arch Bara Imam Ward No. 13	13	3.00	0.00	Under Tender Process		
16	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2019-20	Improvement of Community Hall at Uppar Samaj Ward No. 7	7	4.00	0.00	Under Tender Process		

ಕ್ರ. ಸಂ.	ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು	ವರ್ಷ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಬಾರ್ಡ್ ಸಂಖ್ಯೆ	ಅಂದಾಜು ಮೊತ್ತ	ವೆಚ್ಚ	ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳ್ಳದಿದ್ದಲ್ಲಿ ಗುತ್ತದಾರರ ಹೆಸರು	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳ್ಳದಿದ್ದಲ್ಲಿ ಕಾರಣ
II			ಎಸ್.ಎಫ್.ಸಿ. (ವಿಶೇಷ)						
1	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2017-18	Construction of C.C Drain from H/O Ram Chandra Krishna Ji to Hero Honda Show Room (Highway) upto 4th Cross Ward No 23	23	9.60	8.59	Work Completed		
2	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2017-18	Construction of CC Road from H/O Dr.Chandranth to Hali Ashok open well Ward No 22 and CC Road from Ashok open Well H/O Raju Electrical Ward No 22 and CC Drain in Ward No 22	22	21.50	19.36	Work Completed		
3	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2017-18	Construction of CC Road from H/O Dr.Gouramma.Junior Collage Via Noukara Bhavan, Sai Baba Mandir and Forest Office Behind Bus Stand to Kullar Road Main Road Ward No 20 and 21	20 & 21	25.00	24.99	Work Completed		
4	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2017-18	Construction of CC Road from H/O Pinne Via H/O Dr.Gouramma to DAD College Ward No 20 and 21 and CC Drain in Ward No 21	20 & 21	27.50	27.17	Work Completed		
5	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2017-18	Construction of CC Road from Jyothi Wine shop to KSRTC compound (Diamond Hotel) Ward NO 20 and CC Road from Forest Office to old Nh Ward No 20 and CC Road from Junior Collage Compound to NH in Ward NO 20(Agdi layout)	20	28.25	27.99	Work Completed		
6	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2017-18	Construction of CC Road from old NH 9(SBI Bank to Idga Compound(Minaj House) W.No 18	18	37.50	37.50	Work Completed		
7	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2017-18	Construction of CC Road from H/O Nagbhushan Chetty to H/O Shivkumar chetty (Chetty Galli) Ward No 12	12	1.60	1.59	Work Completed		
8	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2017-18	Construction of CC Road Basava thirth Vidya peeth School to H/O Raheman Ward NO 2	2	5.00	4.99	Work Completed		
9	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2017-18	Construction of CC Road from H/O Kailash Kumber to H/O Mallappa Ward No 8	8	4.25	4.06	Work Completed		
10	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2017-18	Construction of CC Road from H/O Basavaraj Akkal to H/O Veerappa Swamy Ward NO 2	2	1.50	1.50	Work Completed		
11	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2017-18	Construction of CC Drain from Zerpeth (Mouneshwar school to Bamgondeshwar Circle Ward No 15	15	11.00	10.87	Work Completed		
12	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2017-18	Construction of CC Road from H/O Anneppa Devni to H/O Sanjeev Kumar Devni Ward NO 15 and CC Road from Basavanna Temple to Anganwadi school Via H/O Shivappa Panchappa Ward No 15 and CC Road from Basavanna temple to H/O Kanteppa Master	15	6.75	6.66	Work Completed		
13	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2017-18	Construction of CC Road from H/O Veeranna patil to H/O Swamy and H/O Kumber Ward No 15	15	5.60	5.48	Work Completed		
14	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2017-18	Construction of CC Road from Dhummanur Road to H/O Nandappa Guddad Ward No 15	15	3.25	1.58	Work Completed		
15	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2017-18	Construction of CC Road from H/O Gouse to H/O Jameeruddin Tailor and CC Road from H/O Maheboob to Mantri Charya Nilaya (santosh Navadgi Ward No 15	15	5.25	3.78	Work Completed		
16	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2017-18	Construction of CC Road from H/O Basavaraj Mechanic top H/O Shanker Mechanic Ward No 17 and CC Road from H/O Shivkumar Gadge to Bidar Road Ward No 17	17	7.50	5.88	Work Completed		

ಕ್ರ. ಸಂ.	ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು	ವರ್ಷ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ವಾರ್ಡ್ ಸಂಖ್ಯೆ	ಅಂದಾಜು ಮೊತ್ತ	ವೆಚ್ಚ	ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳ್ಳದಿದ್ದಲ್ಲಿ ಗುತ್ತದಾರರ ಹೆಸರು	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳ್ಳದಿದ್ದಲ್ಲಿ ಕಾರಣ
17	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2017-18	Construction of CC Road from H/O Ramshetty to PWD AEE Quarters Ward No 21 and CC Road from Sarvodaya school to H/O Dr. Mallappa Karpore Ward No 21	21	5.75	5.35	Work Completed		
18	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2017-18	Construction of CC Road from H/O Chanmallappa Retired ASI to old NH9 Ward No 22 and CC Road from H/O Eshwar pan shop to Near Kupgeeranth layout Ward No 22	22	5.60	3.94	Work Completed		
19	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2017-18	Construction of CC Drain from Dhummansur Road to Ambedkar Chowk and KEB Office Ward No 8,9,17	8, 9, 17	34.00	21.79	Work Started	Shivraj Phuleker	Due to site Problem
20	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2017-18	Construction of CC Drain Beside Road in Various Layouts	19, 20 & 21	20.00	19.64	Work Completed		
21	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2017-18	Construction of CC Deck Slabs in Various Layouts of Humnabad	19, 20 & 21	10.00	9.54	Work Completed		
22	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2017-18	Construction of CC Road and Drain from Basava Nilaya to N.H 9 Ward No 22 and CC Drain in Ward No 22	22	10.75	9.68	Work Completed		
23	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2017-18	Construction of CC Road and Drain from H/O Shivkumar Sitalgere to N.H 9 Ward No 22 and CC Road and Drain from Asirward Nilaya ward No 22 and CC Drain in Ward No 22	22	11.65	8.27	Work Completed		
24	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2017-18	Construction of CC Road and Drain from Birader KMF to NH (Bhushetty Layout)Ward No 22 and CC Drain in Ward No 22	22	13.25	12.74	Work Completed		
25	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2017-18	Construction of CC Road from H/O Belkere Patil to Munnya Swamy House Ward No 22 and CC Road and Drain from H/O Rachayya Swamy to Shrinivas (Shivanager colony)Ward No 22 and Drain in Ward No 22	22	13.10	12.89	Work Completed		
26	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2017-18	Construction of CC Road from Vithal Reddy House to Siddu Patil House (opp:Veerbhadre kirana shop)ward No 23 and CC Road from KEB Gate to Northern side Ward No 23 and CC Drain in Ward No 23	23	16.30	15.94	Work Completed		
27	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2017-18	Construction of CC Road from H/O Lakka to H/O Kulkarni and CC Road from PWD Quarters to H/O Mahadev(Humnabad Co-operative Society) Ward No 21 and CC Drain in Ward No 21	21	21.25	19.86	Work Completed		
28	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2017-18	Construction of CC Road from Kathalli Road to VALMIKI SCHOOL wARD nO 21	21	6.30	5.82	Work Completed		
29	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2017-18	Construction of CC Road from H/O Syed Riraj to Court Compound (Kalooringeshwer school Ward NO 9	9	5.25	4.25	Work Completed		
30	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2017-18	Construction of rain water drain from Highway culvert(Gada Petrol pump) to house of Usman via Gurudeep Nilaya in shivchandranagar Humnabad	12	25.75	24.99	Work Completed		
IV	ಎಸ್.ಸಿ.ಪಿ								
1	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2016-17	Construction of CC Road and Drain from 1) Prabhurao Talmadgi house to Siram Khjure house Bhushetty layout near CDPO office.2)Suresh patil house to V.B school upto venkat house.3) I.T.I collage to Shivlingappa master house Via Nagbhushan house 4) Babu Jagjeevan Ram collage to Hankuni road teachers colony 5)Bakkappa sherikar house to shivraj house Ashreya colony suder paped house to Shareefuddin house Ashreya colony	19	50.00	50.00	Work Completed		

ಕ್ರ. ಸಂ.	ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು	ವರ್ಷ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ವಾರ್ಡ್ ಸಂಖ್ಯೆ	ಅಂದಾಜು ಮೊತ್ತ	ವೆಚ್ಚ	ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳ್ಳದಿದ್ದಲ್ಲಿ ಗುತ್ತದಾರರ ಹೆಸರು	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳ್ಳದಿದ್ದಲ್ಲಿ ಕಾರಣ
2	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2016-17	Construction of CC Road and Drain from 1) Munesh house to Muneer house in IDSMT layout,2) Sarder Teang house to Maruti line man IDSMT layout,3) raj Bombay house to Vishwanath wadgire via.Sumangala house KHB colony,4)Subhash house to Mahadevappa house,5) Mohiuddin house to Anganwadi school via Azeemuiddin house KHB colony in Humnabad	23	50.00	49.97	Work Completed		
3	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2016-17	Providing LED lights at Indiranagar Zerpeth,Shivapur,Sidharth nagar and Waniji Humnabad	1, 4, 7, 23 & 18	20.00	0.00	Work Started		Delayed for Tender calling
4	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2016-17	Construction of CC Road and Drain from Church to Market, from Shivaraj House to Suneel Kumar house, from Adeppa Gabbi House to Arjun House, Via Subhash House in Ward No 1, Indiranagar and from Amrutrao House to Asur Khan and Tejappa Master House to Asurkhan,Dhor Galli Zairpeth and from Laxman Apparao House to Vajjinath Madiga at Uppar Galli	1	50.00	49.85	Work Completed		
5	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2016-17	Construction of CC Road and Drain from 1) Veerappa house to Basva Shivaraj house Siddharth nagar Ward No ,2) Pandurang Malle to Garden Sidharth nagar,3) Ashok Dande house to Hanman Temple 4) Maruti poline house to Manik Shikari house NGO layout	2	50.00	50.01	Work Completed		
6	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2016-17	Construction of CC Road and Drain from Rajkumar House to Sanmukappa sagar House from Sharanaappa Dandeen house to Pundlik house upto Suryawanshi house, from Arjunrao Dange House to Garden, from Veerayya Swamy house to pundlik house in Sidharth nagar Ward No 20(Teachers colony)	20	50.00	49.77	Work Completed		
7	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2016-17	Construction of CC Road and Drain from 1) Shambhu Shankar house to Churuch Ward No 3 2) from Parameshwar house to Veerappa Zanjeer house indiranagar Ward NO1,3) Putraj KSRTC house of Mavinhlilikar house indiranagar ward No 1	1 & 3	50.00	44.78	Work Completed		
8	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2016-17	Construction Pundalik House to Shahabadkar House at in Sidharth Nagar Shantamma House to Syed Rasool house Ashraya colony, Ramesh House to Gangamma house Ashraya colony,from Sharanaappa house to Naganna house near KEB compound shivapur, from shraavan house to Chand house near Hanman Temple shivapur Galli	23 & 7	50.00	49.56	Work Completed		
9	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2016-17	Construction of CC Drain and Road from Ambadas house to vai Ramesh PDO janata colony near Garden, from Hiremani house to sangle house, Near Garden Gate kallur Road, from Kumbhar Kunti,Suresh Telang house to Narsing house Wanjiri and from Manthalkar house to Joshi Galli	4, 18 & 19	30.00	29.27	Work Completed		
10	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2016-17	Construction of CC Road and Drain from Community Hall to Ambedkar school, from Veerappa House to Chand sab House upto Veernna janjeer house, from Adeppa House to Manikappa KEB house via Maruti house and Gundamma house to Akash house from Hanunuman Temple to Nagamma Temple and Umesh House,Nagamma House Hanmanthappa Manthalkar House,from Ambanna Dongre House to Shiluba Cross in Indiranagar	1	50.00	49.80	Work Completed		
11	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2016-17	Construction of CC Road and Drain from Purabar House to Manikappa Halikhed House, from Shankreimma Ramchandra House to Malge House, from Nala to Tukaram STO House in Indimagar Ward No 1	1	50.00	49.37	Work Completed		
ಟಿ.ಎಸ್.ಪಿ.									
1	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2016-17	Construction of CC Road and Drain from Kala Khaja house to Narsing Devani House, from Chander Kanth house to Jaganna house, Manikappa house to Bramhanand house upto Veerappa house, from Bamgondeshwar community Hall to Saibanna Panchappa house,from Mallappa Devani house to Margemma Temple,from narsing savanth house to Maruthi house,Saibanna Burbure house, from Rubeen house to Bhaarat house Dhangar Gadda, from Hankuni Road to Bomgondeshwar Temple Near Telephone Exchange Office Humnabad	6	50.00	50.00	Work Completed		

ಕ್ರ. ಸಂ.	ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು	ವರ್ಷ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ವಾರ್ಡ್ ಸಂಖ್ಯೆ	ಅಂದಾಜು ಮೊತ್ತ	ವೆಚ್ಚ	ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳ್ಳದಿದ್ದಲ್ಲಿ ಗುತ್ತದಾರರ ಹೆಸರು	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳ್ಳದಿದ್ದಲ್ಲಿ ಕಾರಣ
2	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2016-17	Construction of CC Road and Drain from 1) from house of Gundappa Gunjetty house Market road Dhangar Gadda ward No 6 2)Babar house to Vidyamma Chamboli Dhangar Gadda,3) Shamihouse to Durgeappa house Via Quraishi Galli Masjid 4) Tippayya house to Market Dhangar Gadda.5) Bassu house to Nasjeed Ward No	6	50.00	36.79	Work Completed		
3	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2016-17	Construction of CC Road and Drain from from Patel Chowk to Valmiki chowk upto Bomgondeshwar from Valmiki chowk to KEB Bank via Shantiniketan school	17	50.00	49.42	Work Completed		
4	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2016-17	Construction of CC Road and Drain from 1) Peerappa House to Yellamma temple. 2) Babu Pandre House to Mallappa Devni House Ward No-6. 3) Durgappa house to M.P. Sab Samadhi ward No-6 with culvert head wall widening of hume pipe	6	50.00	37.27	Work Completed		
5	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2016-17	Construction of CC Road and Drain from 1) H/o Idris teacher to Kallur road wanjri ward no-19,20 Teacher colony. 2)H/o Veerappa Machkuri to Adeppa housekoliwada ward no. 16. 3) From Bhavani temple to Hanuman Temple Wanjri ward no 18. 4) From PWD Quarters to VSSSN Society via Mahindraker Ward no.21	18, 19, 20 & 21	50.00	47.41	Work Completed		
6	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2016-17	Construction of CC Road and Drain from 1) H/o Mallikarjun to Jhamappa Bhaikadi Koliwada ward No. 16 . 2)H/o Prakash to Balwant Shikari house Ward no.16	16	30.00	29.80	Work Completed		
7	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2016-17	Construction of CC Road and Drain from Valmiki chowk to Shankar house and Bhimsha koli house to Swamy house Wanjri, from Yallappa house to Gayatri Bhandari house Near Boys Hostel to Wanjri, from Sahnker house to Modin house and Jatteppa house and laximan house, Near Madev Temple ,Koliwada from Valmiki house to Ahemad Bagam house BI BI Galli cross and Drain from Patel Chowk to Bomgondeshwar Circle,Koliwada Humnabad	11 & 17	50.00	49.61	Work Completed		
8	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2016-17	Providing and fixing LED Lights in ST area	1 ರಿಂದ 27	20.00	0.00	Work Started	Shivkumar Sheelvath	Delayed for Tender calling
9	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2016-17	CC Road and Drain from Baswaraj Machkuri house to Laximan master house, and Drain from Adeppa house to Back side of Margamma Temple	17	15.00	11.82	Work Completed		
10	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2016-17	Construction of B.T Road from Agni Shamak to Dr.Layout Wanjri	18	20.00	19.80	Work Completed		
11	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2016-17	Providing LED lights in Dhangar Gadda, Koliwada, Jerpet Humnabad	17	15.00	0.00	Work Started	Shivkumar Sheelvath	Delayed for Tender calling
1	ಪುರಸಭೆ ಚಿಟಗುಪ್ಪಾ	2016-17	Construction of Samudaya Bhavan Near Slauter House at Ward No. 9	9	4.68	0.00	Work Completed		
2	ಪುರಸಭೆ ಚಿಟಗುಪ್ಪಾ	2016-17	Balance Work of Samudaya Bhavan Near Vyavam Shala At Ward No. 08	8	6.49	0.00	Work Completed		
3	ಪುರಸಭೆ ಚಿಟಗುಪ್ಪಾ	2016-17	Construction of Christian Samudaya Bhavan At ward No.12	12	15.00	13.94	Work Completed		
4	ಪುರಸಭೆ ಚಿಟಗುಪ್ಪಾ	2016-17	Construction of Community Hall Near Ganeshawali Ward No. 10	10	6.00	5.01	Work Completed		
5	ಪುರಸಭೆ ಚಿಟಗುಪ್ಪಾ	2016-17	Construction of Samudaya Bhavan Near Gousiya Masjid At Ward No. 17	17	6.00	0.00	Work Completed		
6	ಪುರಸಭೆ ಚಿಟಗುಪ್ಪಾ	2016-17	2015-16 Spill over Works	-	62.59	48.91	Work Completed		
7	ಪುರಸಭೆ ಚಿಟಗುಪ್ಪಾ	2016-17	Subcidy for Selected Beneficary on SBM Toilet Scheme at 3rd Instalment Rs. 5000	-	5.00	5.00	Work Completed		
8	ಪುರಸಭೆ ಚಿಟಗುಪ್ಪಾ	2016-17	Distribution of Uniforms to Pourakarmikas under 24.10%	-	2.00	1.98	Work Completed		
9	ಪುರಸಭೆ ಚಿಟಗುಪ್ಪಾ	2016-17	Health Check up Camp to Pourakarmika (as per Safai Karmachari Guidlines)	-	1.00	0.99	Work Completed		
10	ಪುರಸಭೆ ಚಿಟಗುಪ್ಪಾ	2016-17	Scholarship for Students Studying in Various Courses under 24.10%	-	2.00	2.00	Work Completed		

ಕ್ರ. ಸಂ.	ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು	ವರ್ಷ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ವಾರ್ಡ್ ಸಂಖ್ಯೆ	ಅಂದಾಜು ಮೊತ್ತ	ವೆಚ್ಚ	ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳ್ಳದಿದ್ದಲ್ಲಿ ಗುತ್ತದಾರರ ಹೆಸರು	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳ್ಳದಿದ್ದಲ್ಲಿ ಕಾರಣ
11	ಪುರಸಭೆ ಚಿಟಗುಪ್ಪಾ	2016-17	Cotribution for Celebration of Dr BR Ambedkar Jayanti under 24.10%	-	0.50	0.00	Work Completed		
12	ಪುರಸಭೆ ಚಿಟಗುಪ್ಪಾ	2016-17	Contribution for Dr Baba Saheb Ambedkar Punyatithi	-	0.20	0.20	Work Completed		
13	ಪುರಸಭೆ ಚಿಟಗುಪ್ಪಾ	2016-17	Contribution for Babu Jagjeevan Rao Jayanti Under 24.10%	-	0.20	0.00	Work Completed		
14	ಪುರಸಭೆ ಚಿಟಗುಪ್ಪಾ	2016-17	Construction of CC Drain H/o Husanappa to Laxman Gupta & H/o Rajappa to H/o Laxman in Ward No.13	13	2.25	1.98	Work Completed		
15	ಪುರಸಭೆ ಚಿಟಗುಪ್ಪಾ	2016-17	Construction of Shop At Ward No. 22 Near Ambedkar Circle	22	8.00	0.00	Work Completed		
16	ಪುರಸಭೆ ಚಿಟಗುಪ್ಪಾ	2016-17	Subcidy for Selected Beneficiary on SBM Toilet Scheme at 3rd Instalment Rs. 5000	-	1.60	1.60	Work Completed		
17	ಪುರಸಭೆ ಚಿಟಗುಪ್ಪಾ	2016-17	Distribution of Uniformas to Pourakarmika in 7.25%	-	0.50	0.49	Work Completed		
18	ಪುರಸಭೆ ಚಿಟಗುಪ್ಪಾ	2016-17	Scholarship for Students under 7.25%	-	1.00	1.00	Work Completed		
19	ಪುರಸಭೆ ಚಿಟಗುಪ್ಪಾ	2016-17	Onetime LIC Policy to Physically Handicaped under 3% Scheme	-	3.22	3.22	Work Completed		
20	ಪುರಸಭೆ ಚಿಟಗುಪ್ಪಾ	2016-17	Salary Resereved for Municipal Employees	-	25.00	25.00	Work Completed		
21	ಪುರಸಭೆ ಚಿಟಗುಪ್ಪಾ	2016-17	Amt Reserved for Karanja Water Supply Maintenance	-	12.00	12.00	Work Completed		
22	ಪುರಸಭೆ ಚಿಟಗುಪ್ಪಾ	2016-17	Construction of CC Drain near Lalappa Husenappa House in Ward No. 22	22	2.25	1.98	Work Completed		
23	ಪುರಸಭೆ ಚಿಟಗುಪ್ಪಾ	2016-17	Construction of CC Road from H/o Shivaraj Gupta to Shekappa House Ward No. 11	11	2.47	2.17	Work Completed		
24	ಪುರಸಭೆ ಚಿಟಗುಪ್ಪಾ	2017-18	Construction of Community Hall Near Suryanarayan Temple in Ward No.09 Under 24.10(SC)	9	2.00	1.96	Work Completed		
25	ಪುರಸಭೆ ಚಿಟಗುಪ್ಪಾ	2017-18	Construction of Harlayya Samudaya Bhavan in Ward No.18 Under 24.10%(SC)	18	2.00	1.96	Work Completed		
26	ಪುರಸಭೆ ಚಿಟಗುಪ್ಪಾ	2017-18	Construction of Samudaya Bhavan at Waddar Galli Ward No.23 (Under 24.10%)(SC)	23	3.91	3.91	Work Completed		
	ಪುರಸಭೆ ಚಿಟಗುಪ್ಪಾ	2017-18	Repair Work of Existing Boudhnagar Samudaya Bhavan in Ward No.13 under 24.10% (SC)	13	1.00	1.00	Work Completed		
	ಪುರಸಭೆ ಚಿಟಗುಪ್ಪಾ	2017-18	Construction of Compound Wall at SC Grave Yard at Mustari Road in Ward No.14	14	3.50	3.36	Work Completed		
	ಪುರಸಭೆ ಚಿಟಗುಪ್ಪಾ	2017-18	Providing Flooring, Plaster & Construction of Wall of Valmiki Samudaya Bhavan in Ward No.23	23	4.32	4.15	Work Completed		
	ಪುರಸಭೆ ಚಿಟಗುಪ್ಪಾ	2017-18	Balance Work of Salar E Maqdoom Samudaya Bhavan in Ward No.1 Under 7.25%	1	5.54	4.02	Work Completed		
	ಪುರಸಭೆ ಚಿಟಗುಪ್ಪಾ	2018-19	Ward No. 21 Providing Ambedkar Statue & Pedstal	21	13.30	0.00	Work Started	ಶಿವಾನಂದ ಕೆ ಪಾಟೀಲ್ ಬೀದರ	ಕಾಮಗಾರಿ ಆದೇಶವನ್ನು ವಿಳಂಬವಾಗಿ ನೀಡಿರುವುದರಿಂದ ವಿಳಂಬವಾಗಿರುತ್ತದೆ.
	ಪುರಸಭೆ ಚಿಟಗುಪ್ಪಾ	2018-19	Ward No. 21 Balance Work of Shoping Complex near Ambedkar Circle	21	1.80	0.00	Work Started	ಶಿವಾನಂದ ಕೆ ಪಾಟೀಲ್ ಬೀದರ	ಕಾಮಗಾರಿ ಆದೇಶವನ್ನು ವಿಳಂಬವಾಗಿ ನೀಡಿರುವುದರಿಂದ ವಿಳಂಬವಾಗಿರುತ್ತದೆ.

ಕ್ರ. ಸಂ.	ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು	ವರ್ಷ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ವಾರ್ಡ್ ಸಂಖ್ಯೆ	ಅಂದಾಜು ಮೊತ್ತ	ವೆಚ್ಚ	ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳ್ಳದಿದ್ದಲ್ಲಿ ಗುತ್ತದಾರರ ಹೆಸರು	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳ್ಳದಿದ್ದಲ್ಲಿ ಕಾರಣ
	ಪುರಸಭೆ ಚಿಟಗುಪ್ಪಾ	2018-19	Ward No. 23 Const of Compound Wall to Kannada & Urdu School in Fatmapur	23	3.00	0.00	Work Started	ಶಿವಾನಂದ ಕೆ ಪಾಟೀಲ್ ಬೀದರ	ಕಾಮಗಾರಿ ಆದೇಶವನ್ನು ವಿಳಂಬವಾಗಿ ನೀಡಿರುವುದರಿಂದ ವಿಳಂಬವಾಗಿರುತ್ತದೆ.
	ಪುರಸಭೆ ಚಿಟಗುಪ್ಪಾ	2018-19	Ward No. 05 Const of Compound Wall to Grave Yard Near Moti Masjid	5	7.05	0.00	Work Started	ಶಿವಾನಂದ ಕೆ ಪಾಟೀಲ್ ಬೀದರ	ಕಾಮಗಾರಿ ಆದೇಶವನ್ನು ವಿಳಂಬವಾಗಿ ನೀಡಿರುವುದರಿಂದ ವಿಳಂಬವಾಗಿರುತ್ತದೆ.
	ಪುರಸಭೆ ಚಿಟಗುಪ್ಪಾ	2019-20 SFC UNTIED CREATION OF CAPITAL ASST	W.No. 05 Const of Drain & Deskslab from Ghansi House to Badi Base & Ahmeu Pasha	5	3.46	0	Work Started	ಶಿವಾನಂದ ಕೆ ಪಾಟೀಲ್ ಬೀದರ	ಕಾಮಗಾರಿ ಆದೇಶವನ್ನು ವಿಳಂಬವಾಗಿ ನೀಡಿರುವುದರಿಂದ ವಿಳಂಬವಾಗಿರುತ್ತದೆ.
	ಪುರಸಭೆ ಚಿಟಗುಪ್ಪಾ	SFC UNTIED SCSP 2019-20	W.No. 05, Const of Margemma Samudaya Bhavan Near Bhutali Galli.	5	3.00	0.00	Work Started	ಶಿವಾನಂದ ಕೆ ಪಾಟೀಲ್ ಬೀದರ	ಕಾಮಗಾರಿ ಆದೇಶವನ್ನು ದಿನಾಂಕ: 17.02.2020 ರಂದು ನೀಡಿರುವುದರಿಂದ ವಿಳಂಬವಾಗಿರುತ್ತದೆ.
	ಪುರಸಭೆ ಚಿಟಗುಪ್ಪಾ	SFC UNTIED SCSP 2019-20	W.No. 14, Const of Balance work Compound Wall for SC Grave Yard	14	6.10	0.00	Work Started	ಶಿವಾನಂದ ಕೆ ಪಾಟೀಲ್ ಬೀದರ	ಕಾಮಗಾರಿ ಆದೇಶವನ್ನು ದಿನಾಂಕ: 17.02.2020 ರಂದು ನೀಡಿರುವುದರಿಂದ ವಿಳಂಬವಾಗಿರುತ್ತದೆ.
	ಪುರಸಭೆ ಚಿಟಗುಪ್ಪಾ	SFC UNTIED SCSP 2019-20	W.No. 10 Const of Drain & Deskslab from Manikrao House to Vijaykumar House, & Mallappa House to Karbasappa House.	10	2.00	0.00	Work Started	ಶಿವಾನಂದ ಕೆ ಪಾಟೀಲ್ ಬೀದರ	ಕಾಮಗಾರಿ ಆದೇಶವನ್ನು ದಿನಾಂಕ: 17.02.2020 ರಂದು ನೀಡಿರುವುದರಿಂದ ವಿಳಂಬವಾಗಿರುತ್ತದೆ.
	ಪುರಸಭೆ ಚಿಟಗುಪ್ಪಾ	SFC UNTIED TSP 2019-20	W.No. 20, Const of Bomgondeshwar Samudaya Bhavan Near APMC Office TSP	20	5.00	0.00	Work Started	ಶಿವಾನಂದ ಕೆ ಪಾಟೀಲ್ ಬೀದರ	ಕಾಮಗಾರಿ ಆದೇಶವನ್ನು ದಿನಾಂಕ: 17.02.2020 ರಂದು ನೀಡಿರುವುದರಿಂದ ವಿಳಂಬವಾಗಿರುತ್ತದೆ.
IV	ಎಸ್.ಸಿ.ಪಿ								
	ಪುರಸಭೆ ಚಿಟಗುಪ್ಪಾ	2016-17	Providing Drain Bharath House to H/o Ravi in Ward No.05, Near H/o Pundlik to H/o Manikshankar in Ward No.-09, from Joshi Galli to Boudha Nagar in Ward No.13	13	30.00	29.88	Work Completed		

ಕ್ರ. ಸಂ.	ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು	ವರ್ಷ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ವಾರ್ಡ್ ಸಂಖ್ಯೆ	ಅಂದಾಜು ಮೊತ್ತ	ವೆಚ್ಚ	ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳ್ಳುವುದರಲ್ಲಿ ಗುತ್ತದಾರರ ಹೆಸರು	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳ್ಳುವುದರಲ್ಲಿ ಕಾರಣ
	ಪುರಸಭೆ ಚಿಟಗುಪ್ಪಾ	2016-17	Providing CC Road & Drain from (H/o Vithal H.No.16-112 to H/o Lalappa, H/o Yallappa to H/o Bheemasha, (H/o Jagannath H.No.16-162) to Gangaram, H/o Maruti to H/o Shamanna, H/o Laxman to (H/o Raju, 16-172) H/o Venkati to H/o Subamma at Fatimapur Ward No. 13	13	50.00	49.99	Work Completed		
	ಪುರಸಭೆ ಚಿಟಗುಪ್ಪಾ	2016-17	Providing CC Road & Drain at Near (Monappa Temple TMC No.6-27) (H/o Baburao H.No.6-25) to (H/o Suresh H.No.7-178), H/o Narayan H.No.7-174) to (H/o Prabhu H.No.7-176) in Kunabiwada Galli Ward No. 06,08, Near (H/o Nagappa Upar H.No.7-208/1) & (Rajappa Uppar H.No.7-208/2) in Ward No.7 (H/o Shrivankumar H.No.14-167) to (Veterinary Hospital TMC No. 14-136) in Ward No.18	18	50.00	50.00	Work Completed		
	ಪುರಸಭೆ ಚಿಟಗುಪ್ಪಾ	2016-17	Providing CC Road & Drain from (H/o Shivaputra House to H.No.15-317) (H/o Babu Warwatti H.No.15-314), (H/o Tejamma H.No. 15-312) to H/o Dayanand, (H/o Shivram to H.No.15-325) H/o Om Prakash, at Janata Nagar in Ward No.22, Waddar Galli-02, (H/o Sanju Darvesh H.No.14-149) to Devji Darvesh H.No. 14-137) in Ward No.18 Providing Pipeline near Yemme Bolisuva Manegalu in Ward No.22	22	50.00	49.99	Work Completed		
	ಪುರಸಭೆ ಚಿಟಗುಪ್ಪಾ	2016-17	Providing CC Road & Drain (H/o Bakkappa H.No.11-141) to H/o Kanteppa (H/o Mohan Singh Sangle H.No. 11-88) to (H/o Shankar Madargi H.No. 11-120), (H/o Prahlad H.No. 11-143) to (H/o Ravi Shaka H.No. 11-138), H/o Shankar to Chandrashekhara House, From Baloba Temple to Revansiddeshwar Sangle House in Ward No.13	13	50.00	50.00	Work Completed		
	ಪುರಸಭೆ ಚಿಟಗುಪ್ಪಾ	2016-17	Providing CC Road & Drain from H/o Narsimlu to (H/o Laxman H.No.15-148), (H/o Ashok H.No. 15-441) to H/o Siddu, H/o Gangaram to H/o Tukaram, H/o Kashinath to H/o Venkappa, H/o Arjun to H/o Tukaram, H/o Chandrakanth to H/o Shivappa, H/o Laxman to H/o Wandana, H/o Laxman to H/o Laxmichand, Ward No. 22 Priyadarshini Colony	22	50.00	53.77	Work Completed		
	ಪುರಸಭೆ ಚಿಟಗುಪ್ಪಾ	2016-17	Providing LED Lights at Kunbiwada, Bhutali Galli, Mochi Galli, Roudh Nagar, Janata Nagar, Priyadarshini Colony	22	20.00	0.00	Under Tender Process		ಮಾನ್ಯ ಪೌರಾಡಳಿತ ನಿರ್ದೇಶನಾಲಯ ಬೆಂಗಳೂರು ರವರ ನಿರ್ದೇಶನದಂತೆ ಎಲ್.ಇ.ಡಿ ಬೇಡಿ ದಿವ ಖರೀದಿಸುವ ಕಾಮಗಾರಿಯನ್ನು ತಡೆಹಿಡಿಯಲಾಗಿದೆ.
	ಟಿ.ಎಸ್.ಪಿ.								
	ಪುರಸಭೆ ಚಿಟಗುಪ್ಪಾ	2016-17	Providing Road & Drain from (H/o Narsappa H.No. 16-96) to (H/o Sangappa, H.No.16-133) (H/o Kamma H.No. 16-92) to H/o Tukamma H/o Jagannath to (H/o Mahadevappa H.No.16-82) H/o Hanumanth to H/o Venkappa, H/o Shivaraj to H/o Eranna, H/o Jagannath to H/o Kashanna, in Ward No.23 Fatmapur	23	50.00	49.69	Work Completed		

ಕ್ರ. ಸಂ.	ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು	ವರ್ಷ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ವಾರ್ಡ್ ಸಂಖ್ಯೆ	ಅಂದಾಜು ಮೊತ್ತ	ವೆಚ್ಚ	ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳ್ಳದಿದ್ದಲ್ಲಿ ಗುತ್ತದಾರರ ಹೆಸರು	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳ್ಳದಿದ್ದಲ್ಲಿ ಕಾರಣ
	ಪುರಸಭೆ ಚಿಟಗುಪ್ಪಾ	2016-17	Providing CC Road & Drain from (Pochamma Temple TMC No. 5-76) to (Mukhya Pranesh Temple TMC No. 7-196) In Ward No.5,6	5, 6	50.00	49.91	Work Completed		
	ಪುರಸಭೆ ಚಿಟಗುಪ್ಪಾ	2016-17	Providing CC Road & Drain from H/o Bheemsha to Main Road, H/o Datta to H/o Badur, in Ward No. 05 & Near H/o Tipanna, H/o Ramanna, H/o Mohan Venkoba to H/o Raghu Manik in Ward No. 03	3	30.00	30.00	Work Completed		
	ಪುರಸಭೆ ಚಿಟಗುಪ್ಪಾ	2016-17	Providing CC Road & Drain at NGOs Colony in Ward No.22	22	50.00	46.22	Work Completed		
	ಪುರಸಭೆ ಚಿಟಗುಪ್ಪಾ	2016-17	Providing LED and Electrification at NGOs Colony, and ST Area at Fatmapur	23	20.00	0.00	Under Tender Process		ಮಾನ್ಯ ಪೌರಾಡಳಿತ ನಿರ್ದೇಶನಾಲಯ ಬೆಂಗಳೂರು ರವರ ನಿರ್ದೇಶನದಂತೆ ಎಲ್.ಇ.ಡಿ ಬೀದಿ ದಿಪ್ತ ಖರೀದಿಸುವ ಕಾಮಗಾರಿಯನ್ನು ತಡೆಹಿಡಿಯಲಾಗಿದೆ.
I	ಎಸ್.ಎಚ್.ಸಿ. (ಮುಕ್ತನಿಧಿ)								
	ಪುರಸಭೆ ಹಳ್ಳಿಬೇಡ (ಬಿ)	2018-19	ಹಳ್ಳಿಬೇಡ (ಬಿ) ಅಂಬೇಡ್ಕರ್ ವೃತ್ತದ ಅಭಿವೃದ್ಧಿ ಪಡಿಸುವುದಕ್ಕೆ ಕಾಯ್ದಿರಿಸಿದ ಮೊತ್ತ	7	10.00		ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ.	ಹಸ್ತನ ಶರೀಫ್	ಟೆಂಡರ್ ಪ್ರಕ್ರಿಯೆಯಲ್ಲಿ ವಿಳಂಬವಾಗಿದೆ
		2018-19	ಹೊಸ ಭೀಮ ನಗರ ಬಡಾವಣೆಯಲ್ಲಿ ಸಮುದಾಯ ಶೌಚಾಲಯ ನಿರ್ಮಾಣಕ್ಕಾಗಿ ಕಾಯ್ದಿರಿಸಿದ ಮೊತ್ತ.	12	5.60			ಹಸ್ತನ ಶರೀಫ್	ಟೆಂಡರ್ ಪ್ರಕ್ರಿಯೆಯಲ್ಲಿ ವಿಳಂಬವಾಗಿದೆ
		2018-19	ಧನಗರ ಗಲ್ಲಿ (ಹಿರಿಅಗಸಿ) ಸಮುದಾಯ ಶೌಚಾಲಯ ನಿರ್ಮಾಣಕ್ಕಾಗಿ ಕಾಯ್ದಿರಿಸಿದ ಮೊತ್ತ.	3	6.60			ಹಸ್ತನ ಶರೀಫ್	ಟೆಂಡರ್ ಪ್ರಕ್ರಿಯೆಯಲ್ಲಿ ವಿಳಂಬವಾಗಿದೆ
		2018-19	ನಜರಜ್ ಕಾಲೋನಿಯಲ್ಲಿ ಸಮುದಾಯ ಶೌಚಾಲಯ ನಿರ್ಮಾಣಕ್ಕಾಗಿ ಕಾಯ್ದಿರಿಸಿದ ಮೊತ್ತ.	10	4.78		ಟೆಂಡರ್ ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ.		ಮೊದಲನೆ ಟೆಂಡರ್ ಕರೆಯುವಲ್ಲಿ ಗುತ್ತಿಗೆದಾರರ Work Done Confirmation ಬಂದಿರುವುದಿಲ್ಲ ಕಾರಣ 2ನೇ ಬಾರಿ ಟೆಂಡರ್ ಕರೆಯಲಾಗಿದೆ.
		2019-20	ಹಳ್ಳಿಬೇಡ (ಬಿ) ಪುರಸಭೆ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಬರುವ ಸರ್ವೆ ನಂ. 15/1ರ ಬಡಾವಣೆಯಲ್ಲಿ ನಾಗರಿಕ ಸೌಲಭ್ಯ ನಿವೇಶನ ಮತ್ತು ಉದ್ಯಾನವನ ಜಾಗಗಳಿಗೆ ಸುತ್ತುಗೋಡೆ ನಿರ್ಮಿಸುವುದು.	23	8.00				ಗುತ್ತಿಗೆದಾರರಿಗೆ ಕರಾರು ಪತ್ರ ಮತ್ತು ಲೆಸ್ ಡಿಡಿ ಸಲ್ಲಿಸಲು ಸೂಚನೆ ನೀಡಲಾಗಿದೆ.

ಕ್ರ. ಸಂ.	ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು	ವರ್ಷ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ವಾರ್ಡ್ ಸಂಖ್ಯೆ	ಅಂದಾಜು ಮೊತ್ತ	ವೆಚ್ಚ	ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳ್ಳದಿದ್ದಲ್ಲಿ ಗುತ್ತದಾರರ ಹೆಸರು	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳ್ಳದಿದ್ದಲ್ಲಿ ಕಾರಣ
		2019-20	ಹಳ್ಳಿಬೇಡ (ಬಿ) ಪುರಸಭೆ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಬರುವ ಸರ್ವೆ ನಂ. 392/1ರ ಬಡಾವಣೆಯಲ್ಲಿ ನಾಗರಿಕ ಸೌಲಭ್ಯ ನಿವೇಶನ ಮತ್ತು ಉದ್ಯಾನವನ ಜಾಗಗಳಿಗೆ ಸುತ್ತುಗೋಡೆ ನಿರ್ಮಿಸುವುದು.	16	5.00		ಟೆಂಡರ್ ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ.		ಗುತ್ತಿಗೆದಾರರಿಗೆ ಕರಾರು ಪತ್ರ ಮತ್ತು ಲೆಸ್ ಡಿಡಿ ಸಲ್ಲಿಸಲು ಸೂಚನೆ ನೀಡಲಾಗಿದೆ.
		2019-20	ಹಳ್ಳಿಬೇಡ (ಬಿ) ಪುರಸಭೆ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಬರುವ ಸರ್ವೆ ನಂ. 329/1ರ ಬಡಾವಣೆಯಲ್ಲಿ ನಾಗರಿಕ ಸೌಲಭ್ಯ ನಿವೇಶನ ಮತ್ತು ಉದ್ಯಾನವನ ಜಾಗಗಳಿಗೆ ಸುತ್ತುಗೋಡೆ ನಿರ್ಮಿಸುವುದು.	21	3.50				ಗುತ್ತಿಗೆದಾರರಿಗೆ ಕರಾರು ಪತ್ರ ಮತ್ತು ಲೆಸ್ ಡಿಡಿ ಸಲ್ಲಿಸಲು ಸೂಚನೆ ನೀಡಲಾಗಿದೆ.
		2019-20	ಹಳ್ಳಿಬೇಡ (ಬಿ) ಪುರಸಭೆ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಬರುವ ಸರ್ವೆ ನಂ. 11/1ರ ಬಡಾವಣೆಯಲ್ಲಿ ನಾಗರಿಕ ಸೌಲಭ್ಯ ನಿವೇಶನ ಮತ್ತು ಉದ್ಯಾನವನ ಜಾಗಗಳಿಗೆ ಸುತ್ತುಗೋಡೆ ನಿರ್ಮಿಸುವುದು.	23	3.50				ಗುತ್ತಿಗೆದಾರರಿಗೆ ಕರಾರು ಪತ್ರ ಮತ್ತು ಲೆಸ್ ಡಿಡಿ ಸಲ್ಲಿಸಲು ಸೂಚನೆ ನೀಡಲಾಗಿದೆ.
		2019-20	ಹಳ್ಳಿಬೇಡ (ಬಿ) ಪುರಸಭೆ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಬರುವ ಸರ್ವೆ ನಂ. 9/1ರ ಬಡಾವಣೆಯಲ್ಲಿ ನಾಗರಿಕ ಸೌಲಭ್ಯ ನಿವೇಶನ ಮತ್ತು ಉದ್ಯಾನವನ ಜಾಗಗಳಿಗೆ ಸುತ್ತುಗೋಡೆ ನಿರ್ಮಿಸುವುದು.	23	14.66				ಗುತ್ತಿಗೆದಾರರಿಗೆ ಕರಾರು ಪತ್ರ ಮತ್ತು ಲೆಸ್ ಡಿಡಿ ಸಲ್ಲಿಸಲು ಸೂಚನೆ ನೀಡಲಾಗಿದೆ.
		2019-20	ಹಳ್ಳಿಬೇಡ (ಬಿ) ಪುರಸಭೆ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಬರುವ ಸರ್ವೆ ನಂ. 20/2ರ ಬಡಾವಣೆಯಲ್ಲಿ ನಾಗರಿಕ ಸೌಲಭ್ಯ ನಿವೇಶನ ಮತ್ತು ಉದ್ಯಾನವನ ಜಾಗಗಳಿಗೆ ಸುತ್ತುಗೋಡೆ ನಿರ್ಮಿಸುವುದು.	1	12.00				ಗುತ್ತಿಗೆದಾರರಿಗೆ ಕರಾರು ಪತ್ರ ಮತ್ತು ಲೆಸ್ ಡಿಡಿ ಸಲ್ಲಿಸಲು ಸೂಚನೆ ನೀಡಲಾಗಿದೆ.
		2019-20	ಕಮಲಾಕರ್ ಸರ್ ಮನೆಯಿಂದ ಮಲ್ಲಿಕಾರ್ಜುನ ಖರ್ಗೆ ಮನೆಯವರೆಗೆ ಚರಂಡಿ ಮತ್ತು ಸಿ.ಸಿ. ರಸ್ತೆ (ವಾರ್ಡ್ ನಂ. 08)	8	5.70				ಗುತ್ತಿಗೆದಾರರಿಗೆ ಕರಾರು ಪತ್ರ ಮತ್ತು ಲೆಸ್ ಡಿಡಿ ಸಲ್ಲಿಸಲು ಸೂಚನೆ ನೀಡಲಾಗಿದೆ.
		2019-20	ಅರ್ಜುನ ಜಗದಾಳಿ ಮನೆಯಿಂದ ಪ್ರೇಮದಾಸ ಕರನಾಡ ಮನೆಯವರೆಗೆ ಚರಂಡಿ ಮತ್ತು ಸಿ.ಸಿ. ರಸ್ತೆ (ವಾರ್ಡ್ ನಂ. 10)	10	5.70		ಕಾಮಗಾರಿ ಮುಕ್ತಾಯಗೊಂಡಿರುತ್ತದೆ.	ರಫೀಕ್ ಪಟೇಲ	
		2019-20	ಚಂದ್ರಮ್ಮಾ ಅರಳಿ ಮನೆಯಿಂದ ದಿಗಂಬರ್ ಮನೆಯವರೆಗೆ ಚರಂಡಿ ಮತ್ತು ಸಿ.ಸಿ. ರಸ್ತೆ (ವಾರ್ಡ್ ನಂ. 19)	19	5.60		ಟೆಂಡರ್ ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ.		
	ಪುರಸಭೆ ಹಳ್ಳಿಬೇಡ (ಬಿ)	2019-20	ಎಸ್.ಎಫ್.ಸಿ.						
		2019-20	ಹಳೆ ಸಿಂಬಂದಗಿ ಬಾವಿಯಿಂದ ಹಳ್ಳಿಬೇಡ (ಬಿ) ಪಟ್ಟಣದವರೆಗೆ ಪೈಪ್‌ಲೈನ್ ಮತ್ತು ಉಳಿದ ಕಾಮಗಾರಿ	19	34.20				ಟೆಂಡರ್ ಕರೆಯಬೇಕಾಗಿರುತ್ತದೆ

ಕ್ರ. ಸಂ.	ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು	ವರ್ಷ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ವಾರ್ಡ್ ಸಂಖ್ಯೆ	ಅಂದಾಜು ಮೊತ್ತ	ವೆಚ್ಚ	ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳ್ಳದಿದ್ದಲ್ಲಿ ಗುತ್ತದಾರರ ಹೆಸರು	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳ್ಳದಿದ್ದಲ್ಲಿ ಕಾರಣ
		2019-20	ಹಳ್ಳಿಬೇಡ (ಬಿ) ಪಟ್ಟಣದ ವಾರ್ಡ್ ನಂ. 07ರ ಖಂಡಿಬಾಹರ ಮತ್ತು ವಾರ್ಡ್ ನಂ. 15 ಅಳಿಯನ ಗಲ್ಲಿಯಲ್ಲಿ ಸಮುದಾಯ ಶೌಚಾಲಯ ನಿರ್ಮಿಸುವುದು.	7, 15	22.80		ಟೆಂಡರ್ ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ.		ಟೆಂಡರ್ ಕರೆಯಲಾಗಿದ್ದು 16-03-2020 ರಂದು ಕೊನೆಯ ದಿನಾಂಕ ಇರುತ್ತದೆ
		2019-20	ವಾರ್ಡ್.ನಂ 8ರಲ್ಲಿ ಪ್ರಕಾಶ ಮಹೇಂದ್ರಕರ ಹೌಸ ದಿಂದ ಮೇನ ರೋಡ ವರೆಗೆ ಚರಂಡಿ ನಿರ್ಮಾಣ ಮಾಡುವುದು.	8	5.00				ಟೆಂಡರ್ ಪ್ರಕ್ರಿಯೆ ಯಲ್ಲಿದೆ.
		2019-20	ವಾರ್ಡ್.ನಂ 6ರಲ್ಲಿ ಹೈದ್ರಾಬಾದ ಮನೆಯದಿಂದ ಮಸ್ತಾನ ಕೀರಣ ಅಂಗಡಿ	6	8.75				ಟೆಂಡರ್ ಪ್ರಕ್ರಿಯೆ ಯಲ್ಲಿದೆ.
		2019-20	ವಾರ್ಡ್ ನಂ 7ರಲ್ಲಿ ರಾಮಶೇಟ್ಟಿ ತಿಪಶೇಟ್ಟಿ ಮನೆಯದಿಂದ ಖಾಜಾ ಮನೆವರೆಗೆ ಚರಂಡಿ ನಿರ್ಮಾಣ ಮಾಡುವುದು.	7	2.50				ಟೆಂಡರ್ ಪ್ರಕ್ರಿಯೆ ಯಲ್ಲಿದೆ.
		2019-20	ವಾರ್ಡ್ ನಂ 5ರಲ್ಲಿ ಮಾಣಿಕ ಮಹಾರಾಜ ಮನೆಯದಿಂದ ಖುದಾಬಕ್ಸ್ ಖುದಾವಂದ ಮನೆವರೆಗೆ ಚರಂಡಿ ನಿರ್ಮಾಣ ಮಾಡುವುದು.	5	2.50				ಟೆಂಡರ್ ಪ್ರಕ್ರಿಯೆ ಯಲ್ಲಿದೆ.
		2019-20	ವಾರ್ಡ್ ನಂ 5ರಲ್ಲಿ ಮಾಣಿಕ ಮಹಾರಾಜ ಮನೆಯದಿಂದ ಆಶಾ ಬೇಗಂ ಮನೆವರೆಗೆ ಚರಂಡಿ ನಿರ್ಮಾಣ ಮಾಡುವುದು.	5	5.00			ರವಿ ಪಿ. ಚಿಟ್ಟಾ	ಕಾಮಗಾರಿ ಕಾರ್ಯದೇಶ ನೀಡಲಾಗಿದೆ.
		2019-20	ಪಾಗಾಗಲ್ಲಿ ಹಿಬಾರೆ ಮನೆಯಿಂದ ಅಮೀರ ಮನೆಯವರೆಗೆ ಚರಂಡಿ ನಿರ್ಮಾಣ ಮಾಡುವುದು.	2, 5	6.50				ಟೆಂಡರ್ ಪ್ರಕ್ರಿಯೆ ಯಲ್ಲಿದೆ.
		2019-20	ದುಬೆ ಮನೆಯದಿಂದ ಸಂದೀಪ ಪ್ರಭಾ ಮನೆಯವರೆಗೆ ಚರಂಡಿ ನಿರ್ಮಾಣ ಮಾಡುವುದು.	13	3.59			ರವಿ ಪಿ. ಚಿಟ್ಟಾ	ಕಾಮಗಾರಿ ಕಾರ್ಯದೇಶ ನೀಡಲಾಗಿದೆ.
		2019-20	ಹಳ್ಳಿಬೇಡ (ಬಿ) ಪುರಸಭೆ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಬರುವ 392&332 ಉದ್ಯಾನವನ ಮತ್ತು ಸಾರ್ವಜನಿಕ ಕಾಯ್ದಿರಿಸಿದ ನಿವೇಶನಕ್ಕೆ ಸುತ್ತುಗೋಡೆ	17	6.00	4.56			ಟೆಂಡರ್ ಪ್ರಕ್ರಿಯೆ ಯಲ್ಲಿದೆ.
		2019-20	ಹಳ್ಳಿಬೇಡ (ಬಿ) ಪುರಸಭೆ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಬರುವ 20/2 ಉದ್ಯಾನವನ ಅಭಿವೃದ್ಧಿ ಮಾಡುವುದು	1	3.12				ಟೆಂಡರ್ ಪ್ರಕ್ರಿಯೆ ಯಲ್ಲಿದೆ.
		2019-20	ವಾರ್ಡ್ ನಂ.15ರಲ್ಲಿ ಪವನ ಬಾಡಿಬಾಯಿ ಮನೆಯಿಂದ ಮಹಾದೇವರಾವ್ ಮನೆವರೆಗೆ ಸಿಸಿ ರಸ್ತೆ ನಿರ್ಮಾಣ ಮಾಡುವುದು.	15	3.50				ಟೆಂಡರ್ ಪ್ರಕ್ರಿಯೆ ಯಲ್ಲಿದೆ.
		2019-20	ವಾರ್ಡ್ ನಂ.15ರಲ್ಲಿ ಕಾಲಾ ಮಜೇದ ದಿಂದ ಫಾರುಖ್ ಮನೆವರೆಗೆ ರಸ್ತೆ ನಿರ್ಮಾಣ ಮಾಡುವುದು.	15	4.50				ಟೆಂಡರ್ ಪ್ರಕ್ರಿಯೆ ಯಲ್ಲಿದೆ.
		2019-20	ವಾರ್ಡ್ ನಂ.15ರಲ್ಲಿ ಕಾಲಾ ಮಜೇದ ದಿಂದ ಹಸನ್ ಶರಿಫ್ ಮನೆವರೆಗೆ ರಸ್ತೆ ನಿರ್ಮಾಣ ಮಾಡುವುದು.	15	4.00				ಟೆಂಡರ್ ಪ್ರಕ್ರಿಯೆ ಯಲ್ಲಿದೆ.
		2019-20	ರಲ್ಲಿ ವಾರ್ಡ್ ನಂ.09ರಲ್ಲಿ ಮೌಲಾನಾ ಬಾಗ್ವಾನ ಮನೆಯಿಂದ ಮುಖ್ಯಾರಸ್ತೆ ರಸ್ತೆ ನಿರ್ಮಾಣ ಮಾಡುವುದು.	9	3.50				ಟೆಂಡರ್ ಪ್ರಕ್ರಿಯೆ ಯಲ್ಲಿದೆ.

ಕ್ರ. ಸಂ.	ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು	ವರ್ಷ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ವಾರ್ಡ್ ಸಂಖ್ಯೆ	ಅಂದಾಜು ಮೊತ್ತ	ವೆಚ್ಚ	ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳ್ಳದಿದ್ದಲ್ಲಿ ಗುತ್ತದಾರರ ಹೆಸರು	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳ್ಳದಿದ್ದಲ್ಲಿ ಕಾರಣ	
		2019-20	ವಾರ್ಡ್ ನಂ.10 ರಝರೇಪ್ಪಾ ಮನೆಯಿಂದ ಸುನೀತಾ ಬಾಯಿ ಮನೆಯವರೆಗೆ ರಸ್ತೆ ನಿರ್ಮಾಣ ಮಾಡುವುದು.	10	4.50				ಟೆಂಡರ್ ಪ್ರಕ್ರಿಯೆ ಯಲ್ಲಿದೆ.	
		2019-20	ವಿಲ್ಲನ್ ಮನೆಯಿಂದ ಮಾಣಿಕ ಮನೆಯವರೆಗೆ ರಸ್ತೆ ನಿರ್ಮಾಣ ಮಾಡುವುದು.	10	2.28				ಟೆಂಡರ್ ಪ್ರಕ್ರಿಯೆ ಯಲ್ಲಿದೆ.	
		2019-20	ಪಾಗಾ ಗಲ್ಲಿ ಕೇಶವ ಮಹರಾಜ ಮನೆಯಿಂದ ಅಮೀರ ಮನೆಯವರೆಗೆ ಚರಂಡಿ ನಿರ್ಮಾಣ ಮಾಡುವುದು.	2	7.00				ಟೆಂಡರ್ ಪ್ರಕ್ರಿಯೆ ಯಲ್ಲಿದೆ.	
		2019-20	ಸುಭಾಷ ಮೀನಕೇರಿ ಮನೆಯಿಂದ ಈರಪ್ಪಾ ಮನೆಯವರೆಗೆ ಚರಂಡಿ ನಿರ್ಮಾಣ ಮಾಡುವುದು.	2	3.50				ಟೆಂಡರ್ ಪ್ರಕ್ರಿಯೆ ಯಲ್ಲಿದೆ.	
		2019-20	ಅಲ್ಲೂರ ಮುಖ್ಯಾರಸ್ತೆ ಮನೆಯಿಂದ ಸುಭಾಷ ಚರಂಡಿ ನಿರ್ಮಾಣ ಮಾಡುವುದು.	17	3.50		ಟೆಂಡರ್ ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ.		ಟೆಂಡರ್ ಪ್ರಕ್ರಿಯೆ ಯಲ್ಲಿದೆ.	
		2019-20	ಮುಖ್ಯಾರಸ್ತೆ ಯಿಂದ ಭಾಸ್ಕರ ಸರ್ ಹಳೆ ಮನೆಯವರೆಗೆ ಚರಂಡಿ ನಿರ್ಮಾಣ ಮಾಡುವುದು.	17	0.50				ಟೆಂಡರ್ ಪ್ರಕ್ರಿಯೆ ಯಲ್ಲಿದೆ.	
		2019-20	ಮೋಹಿನಿ ಪಾಶಾ ಮನೆಯಿಂದ ವಾಸೀಮ ಮನೆಯವರೆಗೆ ಚರಂಡಿ ನಿರ್ಮಾಣ ಮಾಡುವುದು.	19	1.80				ಟೆಂಡರ್ ಪ್ರಕ್ರಿಯೆ ಯಲ್ಲಿದೆ.	
		2019-20	ಕುಂಬಾರ ಕುಂಟಿ ರುದ್ರ ಭೂಮಿಗೆ ಉಳಿದ ಭಾಗದ ಸುತ್ತು ಗೋಡೆ	23	6.12				ಟೆಂಡರ್ ಪ್ರಕ್ರಿಯೆ ಯಲ್ಲಿದೆ.	
IV	ಎಸ್.ಸಿ.ಪಿ/ಟಿ.ಎಸ್.ಪಿ.									
	ಪುರಸಭೆ ಹಳ್ಳಿಬೇಡ (ಬಿ)	2019-20	ಕಮಲಾಕರ್ ಸರ್ ಮನೆಯಿಂದ ಮಲ್ಲಿಕಾರ್ಜುನ ಖರ್ಗೆ ಮನೆಯವರೆಗೆ ಚರಂಡಿ ಮತ್ತು ಸಿ.ಸಿ. ರಸ್ತೆ (ವಾರ್ಡ್ ನಂ. 08)	8	5.7		ಟೆಂಡರ್ ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ.		ಎರಡನೇ ಕರೆ ಟೆಂಡರ್ ಪ್ರಕ್ರಿಯೆ ಯಲ್ಲಿದೆ.	
		2019-20	ಅರ್ಜುನ ಜಗದಾಳಿ ಮನೆಯಿಂದ ಪ್ರೇಮದಾಸ ಕರನಾಡ ಮನೆಯವರೆಗೆ ಚರಂಡಿ ಮತ್ತು ಸಿ.ಸಿ. ರಸ್ತೆ (ವಾರ್ಡ್ ನಂ. 10)	10	5.7			ರಫೀಕ್ ಪಟೇಲ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ	
		2019-20	ಚಂದ್ರಮ್ಮ ಅರಳಿ ಮನೆಯಿಂದ ದಿಗಂಬರ್ ಮನೆಯವರೆಗೆ ಚರಂಡಿ ಮತ್ತು ಸಿ.ಸಿ. ರಸ್ತೆ (ವಾರ್ಡ್ ನಂ. 19)	19	5.6				ಎರಡನೇ ಕರೆ ಟೆಂಡರ್ ಪ್ರಕ್ರಿಯೆ ಯಲ್ಲಿದೆ.	
		2019-20	ಅಂತ್ಯೋನಿ ಮನೆಯಿಂದ ಅಂಗನವಾಡಿ ವರೆಗೆ ಸಿ.ಸಿ ಚರಂಡಿ (ವಾರ್ಡ್ ನಂ. 17)	17	2.38				ಎರಡನೇ ಕರೆ ಟೆಂಡರ್ ಪ್ರಕ್ರಿಯೆ ಯಲ್ಲಿದೆ.	
		2019-20	ಹನುಮನ ದೇವಾಲಯದಿಂದ ಕುರುಬುರ ಗಲ್ಲಿಯವರೆಗೆ ಚರಂಡಿ ಮತ್ತು ಸಿ.ಸಿ. ರಸ್ತೆ (ವಾರ್ಡ್ ನಂ. 01)	1	5.40		ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ.	ರಫೀಕ್ ಪಟೇಲ		
I	ಎಸ್.ಎಫ್.ಸಿ. (ಮುಕ್ತನಿಧಿ)									
1	ಪಟ್ಟಣ ಪಂಚಾಯತ ಫಿರಾದ(ಬಾ)	2016-17	Construction of compound wall and gate opposite Margemma temple in ward no 6	6	2.0	2.0	Work Completed	JM Construction	-	
2		2016-17	Compound wall to Bhovi Wadyar community hall in Ward No 8	8	3.0	3.0	Work Completed	JM Construction	-	

ಕ್ರ. ಸಂ.	ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು	ವರ್ಷ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ವಾರ್ಡ್ ಸಂಖ್ಯೆ	ಅಂದಾಜು ಮೊತ್ತ	ವೆಚ್ಚ	ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳ್ಳದಿದ್ದಲ್ಲಿ ಗುತ್ತದಾರರ ಹೆಸರು	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳ್ಳದಿದ್ದಲ್ಲಿ ಕಾರಣ
3		2016-17	Contribution to disable persons through district disable welfare officer		2.2	2.2	Work Completed	JM Construction	-
4		2016-17	Repairs to Kanaka Bhavan at Dhargar Galli Ward No 7	7	1.6	1.6	Work Completed	JM Construction	-
5		2016-17	Construction of Samudaya Bhavan near Khandaba Temple in Ward No 6	6	6.0	0.0	Work Started		Change of work under tender process
6		2016-17	Contribution to Swachh Bharat Mission beneficiaries	-	7.1	7.1	Work Completed	JM Construction	-
7		2016-17	Providing CC pavement in Umar Faruq Maszi Sy No 81/2 in ward no 10	10	3.2	3.2	Work Completed	JM Construction	-
8		2016-17	Contribution to Swachh Bharat Mission beneficiaries	-	1.1	1.1	Work Completed	Chief Officer	-
9		2016-17	Contribution to Swachh Bharat Mission beneficiaries	-	1.0	1.0	Work Completed	Chief Officer	-
10		2016-17	Spillover works for the year 2015-16	-	38.8	15.4	Work Completed	Chief Officer	-
11		2016-17	Salary for Dailywages ESCROW	7	28.0	28.0	Work Completed	Chief Officer	-
12		2016-17	Construction of CC road with drain from H/o Pasha driver to Udgir road in ward no 10	10	14.5	14.5	Work Completed	JM Construction	-
13		2016-17	Construction of CC road from H/o Balaji to Janta colony to H/o Master in ward no 10	10	3.0	3.0	Work Completed	JM Construction	-
14		2016-17	Construction of CC road behind Police station H/o Gangadhar Dompure to H/o Baswaraj Ladde	9	2.5	2.5	Work Completed	JM Construction	-
15		2016-17	Construction of drain from H/o Shanker to H/o Namdev Teacher	9	1.5	1.5	Work Completed	JM Construction	-
16		2016-17	Construction of CC road from H/o Jadhav Advocate to Police quarters road in ward no 6	7	3.0	0.0	Work Completed	JM Construction	-
17		2016-17	Improvements to road from Bidar main road to BCM Hostel Sy No 119/A2 to Sy No 119/A near Sub Jail in W.No 10	10	3.0	3.0	Work Completed	JM Construction	-
18		2016-17	Construction of CC drain from Harijanwada Govt School to Udgir road in ward no 2	2	4.0	0.0	Work Completed	JM Construction	-
19		2016-17	Construction of CC road from H/o Swamy to H/o Ahmed Begum in ward no 14	14	5.0	4.0	Work Completed	JM Construction	-
20		2016-17	Improvements to road from H/o Kamala bai Maruthi to H/o Baswaraj Naik in ward no 8	8	8.0	8.0	Work Completed	JM Construction	-
21		2016-17	Construction of CC road opposite TP Office to H/o Dompure Baswaraj Master in ward no 9	9	1.8	1.8	Work Completed	JM Construction	-
1	ಪಟ್ಟಣ ಪಂಚಾಯತ ಜಿರಾಡ(ಬಾ)	2017-18	Construction of new narrow CD bridge near the H/o Shesharao Pawar in W.No: 12	12	0.75	0.00	Work Completed	Rajeshkhar B Patil	-
2		2017-18	Spillover Works	-	35.07	0.00	Work Started	-	-
3		2017-18	Contribution to SBM IHHL	-	1.64	1.64	Work Completed	Chief Officer	-
4		2017-18	Repairs of houses to persons belonging to handicapped	-	1.69	0.00	Work Completed	Chief Officer	-
5		2017-18	Construction of public toilets in W.No 10	10	3.00	0.00	Work Started	Rajeshkhar B Patil	Physical work completed but financial amount yet be paid
6		2017-18	Outsource Salary	-	48.60	47.96	Work Completed	Chief Officer	-
7		2017-18	Construction of compound wall to Sevalal Bhavan at Basawanwadi Thanda	14	3.19	3.10	Work Completed	Rajeshkhar B Patil	-
8		2017-18	Contribution to SBM IHHL	-	2.00	2.00	Work Completed	Chief Officer	-
9		2017-18	Providing utensils to SC/ST boys hostel in Aurad	-	1.00	0.97	Work Completed	Chief Officer	-
10		2017-18	Providing gas connection to PKs	-	1.00	0.98	Work Completed	Bharat Gas	-
11		2017-18	Contribution to SBM-CT	-	2.46	2.64	Work Completed	Chief Officer	-

ಕ್ರ. ಸಂ.	ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು	ವರ್ಷ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ವಾರ್ಡ್ ಸಂಖ್ಯೆ	ಅಂದಾಜು ಮೊತ್ತ	ವೆಚ್ಚ	ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳ್ಳದಿದ್ದಲ್ಲಿ ಗುತ್ತೆದಾರರ ಹೆಸರು	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳ್ಳದಿದ್ದಲ್ಲಿ ಕಾರಣ
12		2017-18	Construction of CC road from H/o Shidu Phule to H/o Mahadappa Master in W.No 5	5	2.00	0.00	Work Started	Rajeshkhar B Patil	Physical work completed but financial amount yet be paid
13		2017-18	Construction of bridge and CC road from H/o Ramesh Nawade to Main road	14	4.00	3.24	Work Completed	Rajeshkhar B Patil	--
14		2017-18	Construction of CC road from Bhavaninagar water tank to H/o Shanker Rathod in W.No 14	14	2.00	0.00	Work Completed	Rajeshkhar B Patil	--
15		2017-18	Construction of CC road and drain from H/o Chander Chavan to IB ring road	14	2.00	0.00	Work Completed	Rajeshkhar B Patil	--
16		2017-18	Construction of CC road from H/o Jaganth Hugare to H/o Suryakanth Aurade in W.No 13	13	2.00	0.00	Work Completed	Rajeshkhar B Patil	--
17		2017-18	Construction of CC road from H/o Zhareppa Lakke to H/o Prakash Chavan in W.No 9	9	2.50	0.00	Work Completed	Rajeshkhar B Patil	--
18		2017-18	Construction of CC road from H/o Ganapathi to H/o Baswaraj Pawar Kheranayak Thanda in W.No 12	12	2.50	0.00	Work Completed	Rajeshkhar B Patil	--
19		2017-18	Construction of CC road and CC drain from H/o Rekhanayak to Baswaraj Pawar in W.No 12	12	3.00	2.43	Work Completed	Rajeshkhar B Patil	--
20		2017-18	Construction of CC road and drain from Tahasil Thanda to Ring road	14	2.50	0.00	Work Completed	Rajeshkhar B Patil	--
21		2017-18	Construction of CC road from H/o Sherif to H/o Krishan Reddy in W.No 13	13	5.00	0.00	Work Started	Rajeshkhar B Patil	Physical work completed but financial amount yet be paid
22		2017-18	Construction of CC road from Main road new culvert to H/o Nayanu main road 30 Mtrs in W.No 12	12	1.95	0.00	Work Completed	Rajeshkhar B Patil	--
23		2017-18	Construction of CC road from H/o Ramchander Bhosle to H/o Jhareppa in W.No 12	12	2.00	0.00	Work Completed	Rajeshkhar B Patil	--
24		2017-18	Construction of CC drain bothside from H/o Subhash Panchal to H/o Chandrakanth Malage	9	2.00	0.00	Work Completed	Rajeshkhar B Patil	--
25		2017-18	Construction of CC road and drain from Udgir ring road at W.No 2	2	5.00	0.00	Work Started	Rajeshkhar B Patil	Physical work completed but financial amount yet be paid
26		2017-18	Providing borewell in college boys hostel in Aurad	14	1.46	0.00	Work Started	Rajeshkhar B Patil	Physical work completed but financial amount yet be paid
1	ಪಟ್ಟಣ ಪಂಚಾಯತ ಔರಾದ(ಬಾ)	2018-19	Providing furniture to Govt Schools in Aurad(B)	14	3.80	0.00	Work Started	Shivanand K Patil	Material was not supplied issued noticed to contractor
2		2018-19	Amount reserved for handicapped student for providing of blankets, bed sheets to Amulya MR school students	5	0.99	0.00	Work Started	Shivanand K Patil	Material was not supplied issued noticed to contractor
3		2018-19	Spillover works 2017-18	--	52.07	0.00	Work Started	--	--
4		2018-19	Construction of compound wall and fixing of gate to Sevalal Bhavan at Baswanwadi Thanda in W.No 12	12	2.00	0.00	Work Started	Shivanand K Patil	Issued noticed to contractor as contractor did not completed the work
5		2018-19	Contribution to IHHL	--	10.00	2.45	Work Started	Chief Officer	Due to K2 problem amount is not deposited
6		2018-19	Providing uniforms to PK	--	2.84	0.00	Work Started	Chief Officer	Material was not supplied issued noticed to contractor
7		2018-19	Outsource PK salary ESCROW amount transfer	--	32.73	21.49	Work Started	Chief Officer	Due to K2 problem amount is not deposited

ಕ್ರ. ಸಂ.	ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು	ವರ್ಷ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ವಾರ್ಡ್ ಸಂಖ್ಯೆ	ಅಂದಾಜು ಮೊತ್ತ	ವೆಚ್ಚ	ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳ್ಳದಿದ್ದಲ್ಲಿ ಗುತ್ತದಾರರ ಹೆಸರು	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳ್ಳದಿದ್ದಲ್ಲಿ ಕಾರಣ
8		2018-19	Construction of CC road and drain from backside H/o Gurunath Vadde in W.No 14	14	5.79	4.64	Work Completed	Shivanand K Patil	-
9		2018-19	Formation of road from H/o Ladde to H/o Venkat Wadayer via Degree college in W.No 9	9	11.26	9.18	Work Completed	Shivanand K Patil	-
10		2018-19	Purchase of Bleaching powder in Aurad(B)	-	1.82	0.00	Work Started	Shivanand K Patil	Material was not supplied issued noticed to contractor
11		2018-19	Purchase of Alum in Aurad(B)	-	1.91	0.00	Work Started	Shivanand K Patil	Material was not supplied issued noticed to contractor
12		2018-19	Drilling of borewell and fixing of cistern and motor in Amulya MR school in W.No 13 Handicapped School	13	2.00	1.45	Work Completed	Shivanand K Patil	-
13		2018-19	Drilling of borewell and fixing of cistern pipe line at Baswanwadi Thanda, Deshmukh Thanda, Kheranayak Tahsil Thanda in W.No 12	12	6.00	4.99	Work Completed	Shivanand K Patil	-
1	ಪಟ್ಟಣ ಪಂಚಾಯತ ಔರಾದ(ಬಾ)	2019-20	SPILOVER WORKS 2018/19	-	50.71	0.00	Work Started	-	-
2		2019-20	Pourkarmikas salary transferred to ESCROW account	-	16.20	1.39	Work Started	-	Due to K2 problem amount is not deposited
3		2019-20	Purchase of Alum and Bleaching powder	-	4.17	0.00	Tender to be Invited	-	-
4		2019-20	Construction of compoundwall to toilet back side of Madina Masjid in ward no 4	4	3.52	0.00	Under Tender Process	-	-
5		2019-20	Contribution to IHHL	-	2.35	0.00	Work Started	-	-
6		2019-20	Providing furniture to Amulya MR school at Aurad	5	2.00	0.00	Tender to be Invited	-	-
7		2019-20	Providing financial assistance to disabled persons	-	2.05	0.00	Tender to be Invited	-	-
8		2019-20	Construction of community hall at Indiranagar Thanda	14	7.50	0.00	Under Tender Process	-	-
9		2019-20	Construction of community hall at Deshmukh Thanda	14	7.50	0.00	Under Tender Process	-	-
10		2019-20	Construction of toilets in Thandas	14	6.00	0.00	Under Tender Process	-	-
11		2019-20	Providing Uniforms to Porkarmikas	-	4.00	0.00	Tender to be Invited	-	-
12		2019-20	Completion of Kanakadas Bhavan and Construction of compound wall	9	4.80	0.00	Under Tender Process	-	-
13		2019-20	Contribution to IHHL	-	3.20	0.00	Work Started	-	-
II	ಎಸ್.ಎಫ್.ಸಿ. (ವಿಶೇಷ)								-
1	ಪಟ್ಟಣ ಪಂಚಾಯತ ಔರಾದ(ಬಾ)	2019-20	Improvements of Road from Kannadambe Circle to Mini Vidhan Soudha 2.50Kms	9,14,13	200.00	0.00	Tender to be Invited	-	-
2		2019-20	Improvements of road from IB to Aurad Mudhol road in Aurad	15	50.00	0.00	Tender to be Invited	-	-
3		2019-20	Improvements of road from High School cross to Church in Aurad	2	50.00	0.00	Tender to be Invited	-	-
IV	ಎಸ್.ಸಿ.ಸಿ/ಟಿ.ಎಸ್.ಸಿ.								-
1	ಪಟ್ಟಣ ಪಂಚಾಯತ ಔರಾದ(ಬಾ)	2016-17	Construction of drain from the house of Sambanna Jalva to Maruti Tarre house in W.No 2, Construction of CC road and both side drain from Udgir road Shivaji Darbare house in W.No 1, Electric pole and high mast in W.No 1 and Construction of CC road and both side drain from the house of Namdev Tare to Raj drain in W.No 1	1	28.00	27.12	Work Completed	JM CONSTRUCTION	-

ಕ್ರ. ಸಂ.	ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು	ವರ್ಷ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ವಾರ್ಡ್ ಸಂಖ್ಯೆ	ಅಂದಾಜು ಮೊತ್ತ	ವೆಚ್ಚ	ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳ್ಳದಿದ್ದಲ್ಲಿ ಗುತ್ತದಾರರ ಹೆಸರು	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳ್ಳದಿದ್ದಲ್ಲಿ ಕಾರಣ
2	ಪಟ್ಟಣ ಪಂಚಾಯತ ಔರಾದ(ಬಾ)	2016-17	Construction of CC road from the house of Laximan to Govt school, Construction of CC road and both side drain from the house of Kashibai to Narayanpur link road in Ramnagar, Construction of CC road and both side drain from the house of Subhash to Narayanpur link road, Construction of CC road and both side drain from the house of Babpurao to the house of Venkat in Ramnagar, Construction of CC road and both side drain from the house of Yellappa to house of Babu in Ramnagar, Construction of CC road and both side drain from the house of Babu to the house of Vishwanath in Ramnagar and Street light from SC ward in Ramnagar	5	42.00	42.00	Work Completed	JM CONSTRUCTION	-
3	ಪಟ್ಟಣ ಪಂಚಾಯತ ಔರಾದ(ಬಾ)	2016-17	Construction of CC drain from the Ganesh Mall to Dilip house and Construction of CC drain from the house of Kashinath Chauvan to Santoshi Teacher in W.No 7	7	11.00	9.24	Work Completed	JM CONSTRUCTION	-
4	ಪಟ್ಟಣ ಪಂಚಾಯತ ಔರಾದ(ಬಾ)	2016-17	Construction of CC road and drain in Deshmukh Thanda, Construction of CC road and drain in Mansingh Thanda, Construction of CC road and drain in Narsinghpur Thanda, Construction of CC road and drain in Tahasil Thanda, Construction of CC road and drain in Sub Jail Thanda and Construction of CC road and drain in Kisannayak Thanda	14	21.00	20.03	Work Completed	JM CONSTRUCTION	-
5	ಪಟ್ಟಣ ಪಂಚಾಯತ ಔರಾದ(ಬಾ)	2016-17	Construction of CC road and drain in Indira Nagar Thanda, Construction of CC road and drain in Basawanwadi Thanda and Construction of CC road and drain in Bhavani Nagar Thanda	14	25.00	24.33	Work Completed	JM CONSTRUCTION	-
6	ಪಟ್ಟಣ ಪಂಚಾಯತ ಔರಾದ(ಬಾ)	2016-17	Construction of CC road and both side drain from Samgar well to Kashinath Mule house in W.No 10, Both side Parapet wall on bridge near Samgar well in W.No 10, drilling of borewell in W.No 10 and providing of electrical light pole in W.No. 10	10	17.00	14.46	Work Completed	JM CONSTRUCTION	-
7	ಪಟ್ಟಣ ಪಂಚಾಯತ ಔರಾದ(ಬಾ)	2016-17	Construction of new CC drain from the house of Basavaraj Halle to General boys hostel in W.No 11 and construction of new CC drain from KGB to general toilet in W.No 11	11	13.00	10.59	Work Completed	JM CONSTRUCTION	-
8	ಪಟ್ಟಣ ಪಂಚಾಯತ ಔರಾದ(ಬಾ)	2016-17	Construction of CC road and both side drain along with CD from the house of Ismail dealer to Devidas house via house of Arif mechanic house in W.No 12, Construction of CC road and both side drain along with CD from the house of Baburao Tare (near Sandeep house) to Udgir link road in W.No 12, Construction of CC road and CD from the house of Sadaphule to Baburao Dongre house in W.No 12, Construction of CC road from the house of Gautam Gaikwad to the house of Baburao Tare in W.No 12 and Construction of CC road and both side drain from the Godbole house to Public School in W.No 12	12	34.00	28.26	Work Completed	JM CONSTRUCTION	-
9	ಪಟ್ಟಣ ಪಂಚಾಯತ ಔರಾದ(ಬಾ)	2016-17	Construction of CC road and both side drain from Little flower school to Dongre house in W.No 12, Drain from the house of NT to Link road in W.No12, Construction of CC road and both side drain from Little flower school to Dongre house, Udgir link road with CD in W.No 12 and Construction of CC road and both side drain from back side of the house Gundappa Vaikil to Little flower school in W.No 12	12	19.00	16.00	Work Completed	JM CONSTRUCTION	-
10	ಪಟ್ಟಣ ಪಂಚಾಯತ ಔರಾದ(ಬಾ)	2016-17	Construction of both side CC drain from the house of Ramesh lake to the house of Narayanrao More in W.No 3, Borewell near Gautam Bore in W.No 3 and Construction of CC drain from the Bread Manufacturing shop to Raju Gaikwad house in W.No 3	3	10.00	9.61	Work Completed	JM CONSTRUCTION	-
11	ಪಟ್ಟಣ ಪಂಚಾಯತ ಔರಾದ(ಬಾ)	2016-17	Both side CC drain from the house of Vishwanath Kamble to Sadu Kamble house in W.No 13, Drain from the house of Vijaykumar to Vishankar Gaikwad house in W.No13, Drain from house of Kalyan Rao to KGVP school in W.No 13, and Construction of CC drain from the house of Sujit Kamble to Ajanta tailor house in W.No 13 and Construction of both side CC drain from the house of Sujit Kamble to Ajanta Tailor in W.No 13	13	21.00	17.23	Work Completed	JM CONSTRUCTION	-

ಕ್ರ. ಸಂ.	ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು	ವರ್ಷ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ವಾರ್ಡ್ ಸಂಖ್ಯೆ	ಅಂದಾಜು ಮೊತ್ತ	ವೆಚ್ಚ	ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳ್ಳದಿದ್ದಲ್ಲಿ ಗುತ್ತದಾರರ ಹೆಸರು	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳ್ಳದಿದ್ದಲ್ಲಿ ಕಾರಣ
12	ಪಟ್ಟಣ ಪಂಚಾಯತ ಔರಾದ(ಬಾ)	2016-17	Construction of CC road and both side drain from the house of Santosh Muche to Ram Mukar house in W.No 14, Construction of CC road and both side drain from the house of Gaikwad to kappekere house in W.No 14, Borewell near Anganwadi basement in W.No 14, Both side drain adn electricpole from Bidar-Nanded road to Kashinath Chavan house in W.No 14, Construction of CC road and drain from the house of Shivajirao to Ganapati house in W.No and Construction of both side drain from the house of Balaji Chambar to the house of Jairam Rathod in W.No 14 and Construction of CC road and both side drain from the house of Ambresh Chidre to Santosh house in W.No 14	14	45.00	43.18	Work Completed	JM CONSTRUCTION	-
13	ಪಟ್ಟಣ ಪಂಚಾಯತ ಔರಾದ(ಬಾ)	2016-17	Construction of CC road and both side drain from the house of Nagnath Govind to Vishwanath Chandar house in W.No 9, Construction of CC road and both side drain from the house of Shibanna Babureddy to Ramrao Dhone house in W.No 9 and Construction of CC road and both side drain from the house of Vishwanatappa to Ramrao Dhone house in W.No 9	9	14.00	11.87	Work Completed	JM CONSTRUCTION	-


 12/03/2018
 Chief Project Officer
 Directorate of Municipal Administration

ಕ್ರ. ಸಂ.	ಸಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ವಿವರ	ವರ್ಷ	ಕಾಮಗಾರಿಯ ವಿವರ	ವಾರ್ಷಿಕ ಸಂಖ್ಯೆ	ಆಯವ್ಯಯದ ಮೊತ್ತ	ಮೊತ್ತ	ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳಿಸಿದಲ್ಲಿ ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳಿಸಿದಲ್ಲಿ ಕಾರಣ
30	ಸಗರಾಢಿ ಬೀದರ	2017-18	Construction of CC Road from Ali Bagh Road to Chowbara Road & Main Road	1	20	16.97	Work Completed	-	-
31	ಸಗರಾಢಿ ಬೀದರ	2017-18	Construction of Road & pipe culvert from Shaheesh College to Haruman Colony in Ward No.31	31	20	13.49	Work Completed	-	-
32	ಸಗರಾಢಿ ಬೀದರ	2017-18	Construction of CC Road From Tirumala Hotel to Eshappa Hotel, Om Fertilisers to Sri Sai Oil Shops, and from Chidri Main road to VRL Transport	25	50	49.33	Work Completed	-	-
33	ಸಗರಾಢಿ ಬೀದರ	2017-18	Construction of CC Road & RCC Drain from Kalyanappa Ainapure house to Siddappa Nagure house, from Ravi Rotte house to Dhanraj Kadyal house, from Guru Nilaya house to Sanju Kumar house, from Vasant Rao House towards Manhalli Road at vidya nagar colony in Ward No. 22	22	40	0	Work Completed	-	-
34	ಸಗರಾಢಿ ಬೀದರ	2017-18	Construction of RCC Drain from Malloor main road (Sidram kudre complex) to Jija mata school and h/o of sharnappa kudre via mankras mangalgi at vidya nagar colony in Ward No. 22	22	8	0	Work Started	Kiran Kannari	Due to UGD repair work is under progress
35	ಸಗರಾಢಿ ಬೀದರ	2017-18	Construction of RCC Drain from Anil Patil house to Gurunank dev Eregg, College main gate in Ward No. 22	22	5	0	Work Started	Kiran Kannari	Due to UGD repair work is under progress
36	ಸಗರಾಢಿ ಬೀದರ	2017-18	Construction of RCC Drain from Khalid house to Pump House to Masjid-E-Mahamoodia via Waseem house at Bilal Colony in Ward No. 25	25	23	7.57	Work Completed	-	-
37	ಸಗರಾಢಿ ಬೀದರ	2017-18	Construction of RCC Retaining wall / RCC Drain & CC Road from Akkamahadevi Temple to H/o Hebale & RCC Drain from Guru Nanak Ring Road to Narayan Shop at Navadgeri in Ward No. 15	15	20	16.8	Work Completed	-	-
38	ಸಗರಾಢಿ ಬೀದರ	2017-18	Construction of RCC Drain via Motti Layout in Ward No. 24	24	22	0	Work Completed	-	-
39	ಸಗರಾಢಿ ಬೀದರ	2017-18	Construction of RCC Drain from H/o Omer Serkar to H/o Akbar at Bilal Colony in Ward No. 25	25	20	19.72	Work Completed	-	-
40	ಸಗರಾಢಿ ಬೀದರ	2017-18	Construction of RCC Drain and deck slab behind Sangam talikes to Dulhan Masjid in Ward No. 20	20	5	4.64	Work Completed	-	-
41	ಸಗರಾಢಿ ಬೀದರ	2017-18	Construction of RCC Deck slabs at various places in Bidar City	-	12	10.12	Work Completed	-	-
III 14ನೇ ಹಂತದ ಕಾಮಗಾರಿ (ಬೆರಬೆ)									
1	ಸಗರಾಢಿ ಬೀದರ	2016-17	Contribution to SBM towards construction of Community Toilet	1 to 35	36.54	0	Work Completed	-	-
2	ಸಗರಾಢಿ ಬೀದರ	2016-17	Purchase of Tipper capacity 3.3 Cum for door to door collection	-	47	0	Work Completed	-	-
3	ಸಗರಾಢಿ ಬೀದರ	2016-17	Shed for Segregation machine	-	20	14.17	Work Completed	-	-
4	ಸಗರಾಢಿ ಬೀದರ	2016-17	Purchase of blue and green dust bins for door to door collection in Bidar City	1 to 35	32.62	29.52	Work Completed	-	-
5	ಸಗರಾಢಿ ಬೀದರ	2016-17	Purchase of Hanging Dust bins for commercials streets in Bidar City	1 to 35	10	9.96	Work Completed	-	-
6	ಸಗರಾಢಿ ಬೀದರ	2016-17	Reserved for Construction of Commercial Shopping Complex at Old Service Stand	14	36.55	36.55	Work Completed	-	-
7	ಸಗರಾಢಿ ಬೀದರ	2016-17	Development of Parks in Bidar City	1 to 35	36.54	36.45	Work Completed	-	-
8	ಸಗರಾಢಿ ಬೀದರ	2016-17	Construction of CC Road at Hanuman Nagar in Ward No. 21	21	10	8.73	Work Completed	-	-
9	ಸಗರಾಢಿ ಬೀದರ	2016-17	Construction of CC Road at Bankers Colony Shiv Nagar South from H. No. 19-1-240 to H.No. 19-1-63/1	19	5	4.97	Work Completed	-	-
10	ಸಗರಾಢಿ ಬೀದರ	2016-17	Formation of Mettalled Road from Hyderabad Road to Saint Joseph School	32	5	4.98	Work Completed	-	-
11	ಸಗರಾಢಿ ಬೀದರ	2016-17	Construction of CC Roads at Badruddin Colony behind Haq Medical in Ward No. 21	21	20	19.97	Work Completed	-	-
12	ಸಗರಾಢಿ ಬೀದರ	2016-17	Construction of CC Road at HMS Colony near Aqsa Masjid	25	5	4.97	Work Completed	-	-
13	ಸಗರಾಢಿ ಬೀದರ	2016-17	Construction of CC Road from H/o Ananth Rao (17-2-214) to Budh Mandir at Gandhi Nagar Colony Malloor	28	10	9.92	Work Completed	-	-
14	ಸಗರಾಢಿ ಬೀದರ	2016-17	Construction of CC Road at Gandhi Nagar Malloor from H/o Raj Kumar (17-3-314) to H/o Ayaz via Baocha Primary School	28	10	9.96	Work Completed	-	-
15	ಸಗರಾಢಿ ಬೀದರ	2016-17	Construction of CC Road at Gandhi Nagar from H/o Shankarappa (17-3-328) to H/o Chand (17-3-345)	28	7.5	7.49	Work Completed	-	-
16	ಸಗರಾಢಿ ಬೀದರ	2016-17	Construction of CC Road in front H/o Madan Rao Biradar Advocate	19	5	9.67	Work Completed	-	-
17	ಸಗರಾಢಿ ಬೀದರ	2016-17	Construction of CC Road from H/o Md Arif Mateen (H.No. 17-2-132) to H/o Md Ilyas (H.No. 17-3-100) at Gandhi Nagar in Ward No. 28	28	5.16	5.16	Work Completed	-	-
18	ಸಗರಾಢಿ ಬೀದರ	2016-17	Construction of CC Road from Jama Masjid to Hanuman Mandir at Naubad	18	6	5.84	Work Completed	-	-
19	ಸಗರಾಢಿ ಬೀದರ	2016-17	Construction of CC Road from H/o Shivnath Patil (H.No. 8-9-524) to H/o Roopkumar (H.No. 8-9-625) at Devi Colony	16	5	4.34	Work Completed	-	-
20	ಸಗರಾಢಿ ಬೀದರ	2016-17	Construction of Mettalled Road Vaishnavi Colony	16	5	4.34	Work Completed	-	-
21	ಸಗರಾಢಿ ಬೀದರ	2016-17	Construction of CC Road in Ward No. 27	27	10	8.68	Work Completed	-	-
22	ಸಗರಾಢಿ ಬೀದರ	2016-17	Construction of CC Road in Ward No. 20	20	10	8.68	Work Completed	-	-
23	ಸಗರಾಢಿ ಬೀದರ	2016-17	Construction of CC Road in Ward No. 29	29	10	8.69	Work Completed	-	-
24	ಸಗರಾಢಿ ಬೀದರ	2016-17	Construction of CC Road from H/o Dr. Sonmath Patil to H/o B.S. Biradar at Shiv Nagar North in Shiv Nagar North	17	10	8.69	Work Completed	-	-
25	ಸಗರಾಢಿ ಬೀದರ	2016-17	Construction of RCC Drain from Hanuman Temple near Gascom Office to Railway Track in Jyothi Colony in Ward No. 20	20	25	23.57	Work Completed	-	-

ಕ್ರ. ಸಂ.	ಸಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು	ವರ್ಷ	ಕಾಮಗಾರಿಯ ವಿವರ	ವಾರ್ಡ್ ಸಂಖ್ಯೆ	ಅಂದಾಜು ಮೊತ್ತ	ಮೌಲ್ಯ	ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳಿಸಿದಲ್ಲಿ ಗುತ್ತದಾರರ ಹೆಸರು	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳಿಸಿದಲ್ಲಿ ಉದ್ದೇಶ
26	ಸಗರಸ್ಥಳೀಯ ಬೀದರ	2016-17	Construction of RCC Drain opp. Decent Function Hall in front of H/o Shaik Sardar & in front of Grave Yard on Dulhan Darwaza Road	8	5	5.11	Work Completed	-	-
27	ಸಗರಸ್ಥಳೀಯ ಬೀದರ	2016-17	Construction of RCC Drain from Shree Marketing Shop to existing drain	14	5.08	3.71	Work Completed	-	-
28	ಸಗರಸ್ಥಳೀಯ ಬೀದರ	2016-17	Construction of RCC Drain from Rotary Circle to Macival Circle	19	38	51.51	Work Completed	-	-
29	ಸಗರಸ್ಥಳೀಯ ಬೀದರ	2016-17	Construction of RCC Drain from Ambedkar Circle to Shamsunder Chowk	13	8.62	8.74	Work Completed	-	-
30	ಸಗರಸ್ಥಳೀಯ ಬೀದರ	2016-17	Construction of RCC Drain from Mahadev Colony Shiv Nagar to CD in front of Brindavan Complex at Shiv Nagar	19	40	39.96	Work Completed	-	-
31	ಸಗರಸ್ಥಳೀಯ ಬೀದರ	2016-17	Formation of Road from H/o Shwraj to Siddharth School at Laxmi Nagar upto H/o Jaysree (H.No 17-5-208)	30	7.5	7.48	Work Completed	-	-
32	ಸಗರಸ್ಥಳೀಯ ಬೀದರ	2016-17	Construction of RCC Drain at Balbeer Singh Layout	16	30	28.87	Work Completed	-	-
33	ಸಗರಸ್ಥಳೀಯ ಬೀದರ	2016-17	Laterite cutting for major drain (Raj Kalve) from Irani Colony to Vidya Nagar	22	30	48.85	Work Completed	-	-
34	ಸಗರಸ್ಥಳೀಯ ಬೀದರ	2016-17	Providing & fixing of Street Light Luminaires	1 to 35	73.08	64.06	Work Completed	-	-
35	ಸಗರಸ್ಥಳೀಯ ಬೀದರ	2016-17	Desilting of open wells at various places in the Eastern part of Bidar City	-	50	50	Work Completed	-	-
36	ಸಗರಸ್ಥಳೀಯ ಬೀದರ	2016-17	Desilting of open wells at various places in the Western part of Bidar City	-	50	50	Work Completed	-	-
37	ಸಗರಸ್ಥಳೀಯ ಬೀದರ	2016-17	Providing claten & laying of pipe line (2 Nos) at Chisriya Pura in Ward No. 06	6	2	0.81	Work Completed	-	-
38	ಸಗರಸ್ಥಳೀಯ ಬೀದರ	2016-17	Laying of pipe line from existing open well to H/o Kazam Khan in Ward No. 09	9	2	1.98	Work Completed	-	-
39	ಸಗರಸ್ಥಳೀಯ ಬೀದರ	2016-17	Laying of pipe line from existing bore well near Dargah to H/o Khan Baba at Talghat in Ward No. 09	9	1.5	1.5	Work Completed	-	-
40	ಸಗರಸ್ಥಳೀಯ ಬೀದರ	2016-17	Purchase of dewatering pump sets	-	2	0	Work Completed	-	-
41	ಸಗರಸ್ಥಳೀಯ ಬೀದರ	2016-17	Laying of pipe line from Ashwini School to H/o Bibi Bagum H.No. 18-3-61/1 at Sangameswar Colony Chidri Road	25	2.12	1.66	Work Completed	-	-
1	ಸಗರಸ್ಥಳೀಯ ಬೀದರ	2017-18	Construction of Toilet Block withing the Govt. Girls & Boys School premises (02 Nos)	1	20	17.12	Work Completed	-	-
2	ಸಗರಸ್ಥಳೀಯ ಬೀದರ	2017-18	Construction of Public Toilet near Guru Nanak Jhira	16	12.22	6.99	Work Completed	-	-
3	ಸಗರಸ್ಥಳೀಯ ಬೀದರ	2017-18	Renovation of Toilet block within the premises of Municipal office	20	10	8.95	Work Completed	-	-
4	ಸಗರಸ್ಥಳೀಯ ಬೀದರ	2017-18	Renovation of Council Hall 1st Floor of Municipal Office Building	20	20.22	20.21	Work Completed	-	-
5	ಸಗರಸ್ಥಳೀಯ ಬೀದರ	2017-18	Construction of Compound wall to Grave Yard near Ram Mandir in Ward No. 01	1	5	4.28	Work Completed	-	-
6	ಸಗರಸ್ಥಳೀಯ ಬೀದರ	2017-18	Construction of Compound wall with (02 Nos of Gate) Karbala Grave Yard at Multani Colony in Ward No. 12	12	12	9.78	Work Completed	-	-
7	ಸಗರಸ್ಥಳೀಯ ಬೀದರ	2017-18	Construction of Compound wall of Grave Yard (Balance work) at TDB Colony in Ward No. 31	31	10	9.26	Work Completed	-	-
8	ಸಗರಸ್ಥಳೀಯ ಬೀದರ	2017-18	Development of park at Adarsh Colony in Ward No. 23	23	10	8.13	Work Completed	-	-
9	ಸಗರಸ್ಥಳೀಯ ಬೀದರ	2017-18	Construction of Compound Wall to Public Garden at Dargah Pura in Ward No. 11	11	5	4.07	Work Completed	-	-
10	ಸಗರಸ್ಥಳೀಯ ಬೀದರ	2017-18	Development of Park at Guru Nagar Colony in Ward No. 16	16	11.22	10.38	Work Completed	-	-
11	ಸಗರಸ್ಥಳೀಯ ಬೀದರ	2017-18	Construction of CC Road from H/o Shanker Lalappa to H/o Manohar at TDB Colony in Ward No. 31	31	14	10.15	Work Completed	-	-
12	ಸಗರಸ್ಥಳೀಯ ಬೀದರ	2017-18	Construction of CC Road from Hyderabad to Sant Joseph Convent School, from H/o Shiv Danapur to H/o Mallikarjun Charal at Shipur Colony, from Kotlingeshwara Arch to H/o Ramesh Police, from H/o Solochana to H/o Satish at Channa Baswa Nagar, from Yellaling Tent house to H/o Swamy at Huger, from H/o Sharnappa to H/o Raju at Huger, from H/o Serikar towards Bhagwanthi Temple at Huger, from H/o Manohar to Ashok Nagar Arch at Ashok Nagar, from H/o Sandeep to H/o Omkar at Jerusalem Colony in Ward No. 32	32	34.88	25.34	Work Completed	-	-
13	ಸಗರಸ್ಥಳೀಯ ಬೀದರ	2017-18	Construction of CC Road from H/o Qayyum Plumber to H/o Khaja Bhai Pan Shop from H/o Ayub Khan to H/o Taj Auto House in Ward No. 33	33	6	4.33	Work Completed	-	-
14	ಸಗರಸ್ಥಳೀಯ ಬೀದರ	2017-18	Construction of CC Road from H/o Vijaya to H/o Paul via H/o Sundar, from H/o Dhanraj Pastor to H/o Stanley Augustine, from H/o Sham to H/o Ashok Chikargi, from H/o Ramesh Auto to H/o Shankumar, from H/o Ramakanth to H/o Shomani, from H/o Roshan to H/o Dawdas and from H/o Manohar to H/o Sunil via Gareeb Colony Masjid, from H/o Sanju to H/o Prakash and from H/o Anil to H/o Siddram in Gareeb Colony in Ward No. 34	34	30	21.78	Work Completed	-	-
15	ಸಗರಸ್ಥಳೀಯ ಬೀದರ	2017-18	Construction of CC Road from H/o Samuel Bombay to H/o Sampath, from Poultry Farm to H/o Tamanna Macha, H/o Sarjay Jessi to H/o Manik Chimalpad in Ward No. 35	35	12	36.84	Work Completed	-	-
16	ಸಗರಸ್ಥಳೀಯ ಬೀದರ	2017-18	Construction of CC Road from Varvas Ram Mandir to Holifath School at Siddi Taleem in Ward No. 01	1	5	3.68	Work Completed	-	-
17	ಸಗರಸ್ಥಳೀಯ ಬೀದರ	2017-18	Construction of CC road from H/o Akhtar Mohiuddin to H/o Nazia Teacher in Ward No. 07, Construction of CC road from H/o Khaleel Ahmed to Barood Gali in Ward No. 07	7	6	4.43	Work Completed	-	-
18	ಸಗರಸ್ಥಳೀಯ ಬೀದರ	2017-18	Construction of CC Road from AK Tent House to H/o Tahsin at Baghwan Gali in Ward No. 01	1	3	2.09	Work Completed	-	-

ಕ್ರ. ಸಂ.	ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ನೆಲೆಗಳು	ವರ್ಷ	ಕಾಮಗಾರಿಯ ವಿವರ	ವಾರ್ಡ್ ಸಂಖ್ಯೆ	ಅಂದಾಜು ಮೊತ್ತ	ಮೊತ್ತ	ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳಿಸಿದಲ್ಲಿ ಸುತ್ತರಾಶಿ ಹೆಸರು	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳಿಸಿದಲ್ಲಿ ಕಾರಣ
19	ನಗರಾಭಿವೃದ್ಧಿ	2017-18	Construction of CC Road from Town Police Station to Embassy School at Noor Khan Taleem in Ward No. 06	6	2	0	Work Completed	-	-
20	ನಗರಾಭಿವೃದ್ಧಿ	2017-18	Construction of CC Road from H/o Anees Bhai to Mogal Garden Road at Noor Khan Taleem in Ward No. 06	6	5	5.9	Work Completed	-	-
21	ನಗರಾಭಿವೃದ್ಧಿ	2017-18	Construction of CC road from H/o Murtaza Quadri to H/o Akber Quadri in Ward No. 07	7	3	1.99	Work Completed	-	-
22	ನಗರಾಭಿವೃದ್ಧಿ	2017-18	Construction of CC Road from H/o Shakeel Khalib to H/o M.A Wshab Teacher in Ward No. 07	7	1	0.85	Work Completed	-	-
23	ನಗರಾಭಿವೃದ್ಧಿ	2017-18	Construction of CC Road from H/o Zafarullah Khan to Masjid Ismail Quadri in Ward No. 07	7	2	1.7	Work Completed	-	-
24	ನಗರಾಭಿವೃದ್ಧಿ	2017-18	Construction of CC Road from Sheheen School to Zeeshan Biryani Hotel via H/o Sattar Maniyar in Ward No. 07	7	2.5	2.19	Work Completed	-	-
25	ನಗರಾಭಿವೃದ್ಧಿ	2017-18	Construction of CC Road in front of H/o Abdul Khadeer Editor Public Conference in Ward No. 07	7	5	0	Work Started	-	-
26	ನಗರಾಭಿವೃದ್ಧಿ	2017-18	Construction of CC Road from H/o Gouseuddin to H/o Ibraheem Chunna Bhatti at Maniyar Taleem in Ward No. 08	8	4	3.12	Work Completed	-	-
27	ನಗರಾಭಿವೃದ್ಧಿ	2017-18	Construction of CC Road from H/o Syed Zafar Hashmi to H/o Sami at Dulhan Darwaza in Ward No. 08	8	1	0.95	Work Completed	-	-
28	ನಗರಾಭಿವೃದ್ಧಿ	2017-18	Construction of CC Road from H/o Rayees to H/o Tanveer at Maniyar Taleem in Ward No. 08	8	3	2.07	Work Completed	-	-
29	ನಗರಾಭಿವೃದ್ಧಿ	2017-18	Construction of CC Road from H/o Hakeem Bhai to H/o Gulam Maqsood at Maniyar Taleem in Ward No. 08	8	3	2.24	Work Completed	-	-
30	ನಗರಾಭಿವೃದ್ಧಿ	2017-18	Construction of CC Road from H/o Adli to H/o Manzoor at Maniyar Taleem in Ward No. 09	9	2	1.86	Work Completed	-	-
31	ನಗರಾಭಿವೃದ್ಧಿ	2017-18	Construction of CC Road from H/o Taher to H/o Dastagir in Ward No. 14	14	7	5.76	Work Completed	-	-
32	ನಗರಾಭಿವೃದ್ಧಿ	2017-18	Construction of CC Road from Main Road to H/o Ashok Hebbala at Old Navadgeri in Ward No. 15	15	5	4.76	Work Completed	-	-
33	ನಗರಾಭಿವೃದ್ಧಿ	2017-18	Construction of CC Road from Ambedkar Chowk to H/o Neekanth at Naubad in Ward No. 18	18	3	2.27	Work Completed	-	-
34	ನಗರಾಭಿವೃದ್ಧಿ	2017-18	Construction of CC Road from H/o Vijay to H/o Kaikadi at Naubad in Ward No. 18	18	3	2.49	Work Completed	-	-
35	ನಗರಾಭಿವೃದ್ಧಿ	2017-18	Construction of CC Road & RCC Drain from H/o Sanju Chowdry to H/o Dhanraj PSI via Pride Bakery to H/o Gurulinga Buddavahar at Baswa Nagar in Ward No. 21	21	20	19.99	Work Completed	-	-
36	ನಗರಾಭಿವೃದ್ಧಿ	2017-18	Construction of CC Road from Prakash Studio to Church at Vidya Nagar in Ward No. 22	22	2.5	2.06	Work Completed	-	-
37	ನಗರಾಭಿವೃದ್ಧಿ	2017-18	Construction of CC Road from Mahadev Mandir to Gangshetty Flour Mill at Vidya Nagar in Ward No. 22	22	4.44	0	Work Started	Sonji S Prakash	Due to under repair work is under progress
38	ನಗರಾಭಿವೃದ್ಧಿ	2017-18	Construction of CC Road from H.No. 9-11-239 Dhulappa Bradar to H/o Prabhu Jetla at Vidya Nagar Colony in Ward No. 22	22	3	2.49	Work Completed	-	-
39	ನಗರಾಭಿವೃದ್ಧಿ	2017-18	Purchase of Vehicles (04 Nos)	-	60	0	Under Tender Process	-	Under Evaluation
40	ನಗರಾಭಿವೃದ್ಧಿ	2017-18	Construction of Internal Road within the premises of Land fill site at Sultanpur	-	50	49.3	Work Completed	-	-
41	ನಗರಾಭಿವೃದ್ಧಿ	2017-18	Purchase of Typers	-	30	0	Under Tender Process	-	Under Evaluation
42	ನಗರಾಭಿವೃದ್ಧಿ	2017-18	Purchase of blue and green dust bins for door to door collection in Bidar City	1 to 35	18	16.56	Work Completed	-	-
43	ನಗರಾಭಿವೃದ್ಧಿ	2017-18	Purchase of Hanging Dust bins for commercial streets in Bidar City	1 to 35	10.88	10.88	Work Completed	-	-
44	ನಗರಾಭಿವೃದ್ಧಿ	2017-18	Construction of RCC Drain (Both side) from Modien Shoes house to BSK Showroom at Fardin Colony	16	20	19.86	Work Completed	-	-
45	ನಗರಾಭಿವೃದ್ಧಿ	2017-18	Construction of RCC Drain from Mallinagar School Road to H/o Chandrakanth Gangshetty at Guru Nagar	17	8	7.82	Work Completed	-	-
46	ನಗರಾಭಿವೃದ್ಧಿ	2017-18	Construction of RCC Drain from H/o Ashok Patil to H/o Gangshetty Master at KHB Colony Naubad	16	5	3.6	Work Completed	-	-
47	ನಗರಾಭಿವೃದ್ಧಿ	2017-18	Construction of RCC Drain from H/o Chandrakanth to H/o Vihai Reddy at Mahadev Nagar	17	5	6.33	Work Completed	-	-
48	ನಗರಾಭಿವೃದ್ಧಿ	2017-18	Construction of RCC Drain at Jayothi Colony in Ward No. 20	20	10	9.49	Work Completed	-	-
49	ನಗರಾಭಿವೃದ್ಧಿ	2017-18	Construction of RCC Drain at Irani Colony in Ward No. 24	24	20	18.12	Work Completed	-	-
50	ನಗರಾಭಿವೃದ್ಧಿ	2017-18	Construction of RCC Drain & Road from H/o Devi Krupa to H/o Veerabhadreshwar Nilaya (Swamy) in Ward No. 29	29	8.44	8.23	Work Completed	-	-
51	ನಗರಾಭಿವೃದ್ಧಿ	2017-18	Construction of RCC Drain from Marbut Kuni to Old Laxmi Temple at Halsakeri in Ward No. 31	31	8	6.8	Work Completed	-	-
52	ನಗರಾಭಿವೃದ್ಧಿ	2017-18	Construction of RCC Drain from H/o Hakeem to H/o Yousuf Naaz at Kulsoom Galli in ward No. 04	4	5	4.65	Work Completed	-	-
53	ನಗರಾಭಿವೃದ್ಧಿ	2017-18	Construction of RCC Drain from H/o Fakir Pasha Police to H/o Bashoer Bhai (Hotel) at Hara Taziya in Ward No. 04	4	5	4.58	Work Completed	-	-
54	ನಗರಾಭಿವೃದ್ಧಿ	2017-18	Construction of RCC Drain from Jalshree Kirana Store to H/o Md Mannan at Dattaya Galli in Ward No. 05	5	8	6.38	Work Completed	-	-

ಕ್ರ. ಸಂ.	ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು	ವರ್ಷ	ಕಾಮಗಾರಿಯ ವಿವರ	ವಾರ್ಡ್ ಸಂಖ್ಯೆ	ಆಯಾಸ ಮೊತ್ತ	ಮೃದ್ವ	ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳಿಸಿದಲ್ಲಿ ಗುತ್ತದಾರರ ಹೆಸರು	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳಿಸಿದಲ್ಲಿ ಕಾರಣ
55	ನಗರಸಭೆ ಬೀದರ	2017-18	Construction of RCC Drain from H/o Mohsin to H/o Moir at Ahmed Bagh in Ward No. 07	7	3	0	Work Completed	-	-
56	ನಗರಸಭೆ ಬೀದರ	2017-18	Construction of RCC Drain from H/o Faheemuddin to H/o Fareed Chanda at Ahmed Bagh in Ward No. 07	7	4	0	Work Completed	-	-
57	ನಗರಸಭೆ ಬೀದರ	2017-18	Construction of RCC Drain from Mellinum School Road to H/o Ashok Karanje at Guru Nagar	17	5	5	Work Completed	-	-
58	ನಗರಸಭೆ ಬೀದರ	2017-18	Construction of RCC Drain at Lumbini Nagar in Ward No. 18	18	3	3	Work Completed	-	-
59	ನಗರಸಭೆ ಬೀದರ	2017-18	Construction of RCC Drain from H/o Mitra to Boudh Mandir at Vidya Nagar Colony in Ward No. 22	22	2.5	2.37	Work Completed	-	-
60	ನಗರಸಭೆ ಬೀದರ	2017-18	Construction of RCC Drain from Boudh Mandir to H/o Kalappa KEB at Vidya Nagar in Ward No. 22	22	2.5	2.39	Work Completed	-	-
61	ನಗರಸಭೆ ಬೀದರ	2017-18	Construction of RCC Drain from H/o Jaleel to H/o Lalq Moulisab at Bilal Colony in Ward no. 25	25	5	4.98	Work Completed	-	-
62	ನಗರಸಭೆ ಬೀದರ	2017-18	Construction of RCC Drain from opp. Side of Janta School to Bidri Colony End at Haq Colony in Ward No. 25	25	5	4.99	Work Completed	-	-
63	ನಗರಸಭೆ ಬೀದರ	2017-18	Construction of RCC Drain from H/o Waheed to H/o Waseem Haq Colony in Ward No. 25	25	5	5	Work Completed	-	-
64	ನಗರಸಭೆ ಬೀದರ	2017-18	Construction of RCC Drain from Kirana Shop to existing Nala via H/o Abdul Rahim Sab at Haq Colony	25	3.5	3.51	Work Completed	-	-
65	ನಗರಸಭೆ ಬೀದರ	2017-18	Construction of RCC Drain in Ward No. 27	27	5	5	Work Completed	-	-
66	ನಗರಸಭೆ ಬೀದರ	2017-18	Construction of RCC Drain from Main Road to H/o Manik Rao Patil Advocate at Jabshetty Layout in Ward No. 27	27	9	9	Work Completed	-	-
67	ನಗರಸಭೆ ಬೀದರ	2017-18	Construction of RCC Drain & Road from H/o Anveer Shetkar to H/o Hogge Engineer in Ward No. 29	29	4	0	Work Completed	-	-
68	ನಗರಸಭೆ ಬೀದರ	2017-18	Construction of RCC Drain from H/o Reddy House to H/o Ramlu at Hanuman Nagar in Ward No. 30	30	3	2.98	Work Completed	-	-
69	ನಗರಸಭೆ ಬೀದರ	2017-18	Construction of RCC Drain from H/o Prakash KEB to Water Tank at Bark Colony in Ward No. 30	30	3	5.96	Work Completed	-	-
70	ನಗರಸಭೆ ಬೀದರ	2017-18	Construction of RCC Drain from H/o Shamappa Chalkapur to H/o Kote at GB Nagar in Ward No. 30	30	3	5.96	Work Completed	-	-
71	ನಗರಸಭೆ ಬೀದರ	2017-18	Construction of RCC Drain from H/o Gangadhar to H/o Suresh Driver at Bark Colony in Ward No. 30	30	4	7.23	Work Completed	-	-
72	ನಗರಸಭೆ ಬೀದರ	2017-18	Construction of RCC Drain from H/o Prakash Gandgoan to Brahna Kumari at Rampure Colony in Ward No. 30	30	3	2.99	Work Completed	-	-
73	ನಗರಸಭೆ ಬೀದರ	2017-18	Construction of RCC Drain from Boudh Nivas to H/o Ramesh via H/o Baswanth Reddy at Bark Colony in Ward No. 30	30	4	3.99	Work Completed	-	-
74	ನಗರಸಭೆ ಬೀದರ	2017-18	Construction of RCC Drain from H/o Sattar Miya Koir to H/o Nagshetty Hangargi at Haladkeri in Ward No. 31	31	6	4.37	Work Completed	-	-
75	ನಗರಸಭೆ ಬೀದರ	2017-18	Construction of RCC Drain from H/o Mirza Sab to H/o Md Fasiuddin PSI at Faiz Pura in Ward No. 33	33	5	4.99	Work Completed	-	-
76	ನಗರಸಭೆ ಬೀದರ	2017-18	Construction of RCC Drain from H/o Madappa Jamadar to H/o Chand Bahi in Ward No. 33	33	4.16	4.14	Work Completed	-	-
77	ನಗರಸಭೆ ಬೀದರ	2017-18	Construction of RCC Drain from H/o Raju Kancha to H/o Gundappa in Eden Colony in Ward No. 34	34	8	0	Work Completed	-	-
78	ನಗರಸಭೆ ಬೀದರ	2017-18	Construction of RCC Drain from Simon Police to Govt. School in Gareeb Colony in Ward No. 34	34	5	0	Work Completed	-	-
79	ನಗರಸಭೆ ಬೀದರ	2017-18	Construction of RCC Drain from H/o Dayanand Driver to H/o Akram in Gareeb Colony in Ward No. 34	34	2	1.09	Work Completed	-	-
80	ನಗರಸಭೆ ಬೀದರ	2017-18	Construction of RCC Drain & Deck slab near Nehma School Gowd Galli in Ward No. 32	32	2	1.99	Work Completed	-	-
81	ನಗರಸಭೆ ಬೀದರ	2017-18	Providing Mini mast lights at Bareed Shahi Garden	16	11	11	Work Completed	-	-
82	ನಗರಸಭೆ ಬೀದರ	2017-18	Providing Street Light Luminaries various places in Ward No. 01	1	5	5	Work Completed	-	-
83	ನಗರಸಭೆ ಬೀದರ	2017-18	Providing Street Light Luminaries various places in Ward No. 06	6	5	4.6	Work Completed	-	-
84	ನಗರಸಭೆ ಬೀದರ	2017-18	Providing Street Light Luminaries various places in Ward No. 15	15	5	4.62	Work Completed	-	-
85	ನಗರಸಭೆ ಬೀದರ	2017-18	Providing Street Light Medians /LED Light various places in Ward No. 16	16	12	10.61	Work Completed	-	-
86	ನಗರಸಭೆ ಬೀದರ	2017-18	Providing Street Light Luminaries various places in Ward No. 18	18	3	2.73	Work Completed	-	-
87	ನಗರಸಭೆ ಬೀದರ	2017-18	Providing LED Light various places in Ward No. 26	26	5	4.53	Work Completed	-	-
88	ನಗರಸಭೆ ಬೀದರ	2017-18	Providing Street Light Luminaries various places in Ward No. 35	35	5	4.53	Work Completed	-	-
89	ನಗರಸಭೆ ಬೀದರ	2017-18	Purchase of Street light Luminaries in Bidar City	1 to 35	44.44	35.3	Work Completed	-	-
90	ನಗರಸಭೆ ಬೀದರ	2017-18	Supply of silver electrodes and accessories along with calibration & testing	-	15	0	Under Tender Process	-	Under Evaluation
91	ನಗರಸಭೆ ಬೀದರ	2017-18	Drilling of bore well providing MWS cistern and laying of pipe line near Masjid at Lateef Pura in Ward No. 04	4	2.5	2.46	Work Completed	-	-

ಕ್ರ. ಸಂ.	ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಕೆಲಸ	ವರ್ಷ	ಕಾಮಗಾರಿಯ ವಿವರ	ಬಿಡುಗಡೆ ಸಂಖ್ಯೆ	ಅಂದಾಜು ಮೊತ್ತ	ಮೆಟ್ರ	ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳಿಸಿದಲ್ಲಿ ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳಿಸಿದಲ್ಲಿ ಕಾರಣ
92	ನಗರಾಭಿವೃದ್ಧಿ	2017-18	Purchase of chlorine cylinder and bleaching powder for treatment of drinking water in Bidar City	-	5.5	0	Under Tender Process	-	Eproc-Code to delete
93	ನಗರಾಭಿವೃದ್ಧಿ	2017-18	Drilling of bore well providing MWS cistern and laying of pipe line near Masjid Subz Taziya in Ward No. 04	4	2.5	2.38	Work Completed	-	-
94	ನಗರಾಭಿವೃದ್ಧಿ	2017-18	Purchase Tractor with water tanker mounted on trailer with 4000 litres capacity	-	7.5	0	Tender to be invited	-	Waiting for sanction approval
95	ನಗರಾಭಿವೃದ್ಧಿ	2017-18	Laying of pipe line & Cistern various place from the existing bore wells in Ward No. 07	7	5	4.39	Work Completed	-	-
96	ನಗರಾಭಿವೃದ್ಧಿ	2017-18	Drilling of bore well providing MWS & laying of pipe line H/o Labeeb Colony in Ward No. 09	9	2.5	2.5	Work Completed	-	-
97	ನಗರಾಭಿವೃದ್ಧಿ	2017-18	Drilling of bore well providing MWS & laying of pipe line H/o Sami near Veterinary Hospital in Ward No. 09	9	2.5	2.12	Work Completed	-	-
98	ನಗರಾಭಿವೃದ್ಧಿ	2017-18	Drilling of bore well providing MWS cistner & laying of pipe near Hariuman Mandir at Kalides Nagar & on Main Road at Basawa Nagar	21	5	5.01	Work Completed	-	-
99	ನಗರಾಭಿವೃದ್ಧಿ	2017-18	Drilling of bore well & providing MWS cistern laying of pipe line near Basawa Mantap at Naubad in Ward No. 18	18	2.5	2.45	Work Completed	-	-
100	ನಗರಾಭಿವೃದ್ಧಿ	2017-18	Drilling of bore well behind Police Quarters in Ward No. 33	33	2.5	2.5	Work Completed	-	-
101	ನಗರಾಭಿವೃದ್ಧಿ	2017-18	Amount Reserved for water supply maintenance	-	0	0	Work Completed	-	-
102	ನಗರಾಭಿವೃದ್ಧಿ	2017-18	Providing RO Plant at KSRP Quarters at Naubad	18	8	0	Work Started	-	Proposed for change in work
1	ನಗರಾಭಿವೃದ್ಧಿ	2018-19	Improvements to Community Toilet at various places in Bidar City	1 to 35	21.65	0	Work Started	K.S Saleem	Mark out give work started
2	ನಗರಾಭಿವೃದ್ಧಿ	2018-19	Improvements to Municipal Garden at Dargah Pura	11	20	17.19	Work Completed	-	-
3	ನಗರಾಭಿವೃದ್ಧಿ	2018-19	Improvements to Garden at Shiv Nagar north & south	17 & 19	20	0	Work Completed	-	-
4	ನಗರಾಭಿವೃದ್ಧಿ	2018-19	Improvements to Revapayya Garden in ward No. 29	29	6.65	0	Tender to be invited	-	site problem
5	ನಗರಾಭಿವೃದ್ಧಿ	2018-19	Improvement to Grave yard at Gundlujwara	16	8	4.99	Work Completed	-	-
6	ನಗರಾಭಿವೃದ್ಧಿ	2018-19	Contribution to SBM	-	25	0	Work Started	-	Amount transfer to SBM Account
7	ನಗರಾಭಿವೃದ್ಧಿ	2018-19	Improvement to Shivaji Circle opp. DC Office & Madiwal Circle near Medical College in Bidar City	20	5.65	4.38	Work Completed	-	-
8	ನಗರಾಭಿವೃದ್ಧಿ	2018-19	Improvement to CMC office Building	20	5	4.23	Work Completed	-	-
9	ನಗರಾಭಿವೃದ್ಧಿ	2018-19	Providing Chain link Fencing & Improvement to Garden (Kuthe ki Khabat) & behind New Town Police Station at Guru Nanak Colony & Improvement of Garden at KHB Colony in Ward No. 16	16	20	16.17	Work Completed	-	-
10	ನಗರಾಭಿವೃದ್ಧಿ	2018-19	Construction of Compound wall to New church at Chidri in Ward No. 23	23	10	7.57	Work Completed	-	-
11	ನಗರಾಭಿವೃದ್ಧಿ	2018-19	Construction of CC Road from Chowbara Main Road to H/o Tali at Phulekar Galli, Construction of CC Road from Chowbara Main Road to Sangameshwar Dairy Farm at Singar Bagh, Construction of CC Road & RCC Drain from Sangameshwar Dairy Farm to H/o Govind Rao Maharaj at Singar Bagh, Construction of CC Road from H/o Sana via Singar Bagh Circle to Shalimar Pan Shop in Ward No. 02	2	31	0	Work Started	-	Under Evaluation shortly work order to be issued
12	ನಗರಾಭಿವೃದ್ಧಿ	2018-19	Construction of CC Road at Multani Colony in Ward No. 12	12	10	2.7	Work Completed	-	-
13	ನಗರಾಭಿವೃದ್ಧಿ	2018-19	Construction of CC Road from H/o Saleem Sab to H/o Patel Sab, from H/o Baba Ali to H/o Munshi Sab, from H/o Afzar Bhai to H/o Ayub Sab, from Infront H/o Khan Sab (Map Drawer), from H/o Mahboob Driver to H/o Majid at Shah Guri, in Ward No. 13	13	24.43	22.35	Work Completed	-	-
14	ನಗರಾಭಿವೃದ್ಧಿ	2018-19	Construction of CC Road from H/o Bhosle to H/o D.K at KHB Colony in Ward no. 15	15	12.88	11.54	Work Completed	-	-
15	ನಗರಾಭಿವೃದ್ಧಿ	2018-19	Construction of CC Road from H/o Salivan to H/o Maruthi Birge, from H/o Mallikarjun Kidade to S.C Patil House & from H/o Baswaraj Gutte to H/o Nagesappa Partapur, from H/o Baswaraj KSRTC to H/o Rajasekhkar Jirga, from H/o Shivaji to Bhake Dr. House, from H/o Paramjeet Singh to H/o Harjit Singh, from H/o Ambadas Pasarge to H/o Jaganath Jamadar at Vaishnavi Colony in ward No. 16	16	15	3.83	Work Completed	-	-
16	ನಗರಾಭಿವೃದ್ಧಿ	2018-19	Purchase of Blue & Green Dust bins for door to door collection in Bidar City	1 to 35	12	10.47	Work Completed	-	-
17	ನಗರಾಭಿವೃದ್ಧಿ	2018-19	Purchase of Hinging Dust for commercial Street in Bidar City	1 to 35	15	0	Under Tender Process	-	Under Evaluation
18	ನಗರಾಭಿವೃದ್ಧಿ	2018-19	Purchase of Mini Tipper 3 to 4 Cum Capacity for door to door collection	1 to 35	75	0	Under Tender Process	-	Under Evaluation
19	ನಗರಾಭಿವೃದ್ಧಿ	2018-19	Transfer Station 4 (Decentralization Center) RDF Facility	-	78.36	0	Tender to be invited	-	Waiting for approval of SWM DPR
20	ನಗರಾಭಿವೃದ್ಧಿ	2018-19	Toilet Block as per SWM DPR	-	5	0	Tender to be invited	-	Waiting for approval of SWM DPR
21	ನಗರಾಭಿವೃದ್ಧಿ	2018-19	Old Compactor System Replacement	-	10	0	Work Completed	-	-

ಕ್ರ. ಸಂ.	ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು	ವರ್ಷ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ವಾರ್ಡ್ ಸಂಖ್ಯೆ	ಆಂದಾಜು ಮೊತ್ತ	ಮೃದ್ಧ	ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳಿಸಿದಲ್ಲಿ ಗುತ್ತದಾಲರ ಹೆಸರು	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳಿಸಿದಲ್ಲಿ ಕಾರಣ
22	ನಗರಸಭೆ ಬೀದರ	2018-19	Construction of RCC Drain & RCC Deck at Industrial Estate at Gandhi Gunj & Construction of RCC Drain & RCC Deck near Laxmi Bai Kamthane School at Vidya Nagar, Construction of RCC Deck slabs near Dist. Court near H/o Kushal Patil & near H/o NV Reddy Gurugi House in Bidar City	21	11	9.58	Work Completed	-	-
23	ನಗರಸಭೆ ಬೀದರ	2018-19	Construction of Drain in Ward No. 04	4	9	7.73	Work Completed	-	-
24	ನಗರಸಭೆ ಬೀದರ	2018-19	Construction of CC Drain from Chowbara Road to H/o Md Basheer at Arkat Galli in Ward No. 05	5	5	4.43	Work Completed	-	-
25	ನಗರಸಭೆ ಬೀದರ	2018-19	Construction of RCC Drain from H/o Babu Bhai to H/o Saleem Bhai at Maniyar Taleem, Construction of RCC Drain & Deck slab near H/o Misbaudhin at Barood Galli, near H/o Laiq at Michi Galli, Construction of Cover slab over open well & Road from H/o Akhter Khan to H/o Ilyas Moulatab at Maniyar Taleem in Ward No. 08	8	16.94	12.45	Work Completed	-	-
26	ನಗರಸಭೆ ಬೀದರ	2018-19	Construction of RCC Drain from H/o Faheem Patel to H/o Muneeb CTO at Noor Khan Taleem in Ward No. 06 & Construction of CC Drain from H/o Mallappa to H/o Ambrish at Public Garden & from H/o Jahangir Khatib to H/o Ramesh opp. Public Garden in Ward No. 10	10	4.5	1.81	Work Completed	-	-
27	ನಗರಸಭೆ ಬೀದರ	2018-19	Construction of CC Drain from H/o Mallappa to H/o Ambrish at Public Garden & from H/o Jahangir Khatib to H/o Ramesh opp. Public Garden in Ward No. 10 & Raising of existing & Balance RCG Drain wall from Dargah Mubarak Shaheed to Jamuna Mori in Ward No. 11	11	7.5	2.39	Work Completed	-	-
28	ನಗರಸಭೆ ಬೀದರ	2018-19	Construction of RCC Drain at Mullani Colony in Ward No. 12	12	10	8.97	Work Completed	-	-
29	ನಗರಸಭೆ ಬೀದರ	2018-19	Construction of RCC Drain from H/o Shivraj Patil to Bhagamma Temple in Ward No. 16 & Construction of RCC Drain from Udgir Road to Nagamarpalli house at Shiv Nagar in Ward No. 17	17	8.52	7.99	Work Completed	-	-
30	ನಗರಸಭೆ ಬೀದರ	2018-19	Construction of RCC Drain from H/o Sunil Kumar to H/o Santosh Madhav Rao Jamgikar at Venkateshwara Colony, H/o Suresh Mashetty to Prakash Pottar, H/o Gangappa Saule to H/o Shivraj to Keshappa Shakare in Ward No. 19	19	15	13.41	Work Completed	-	-
31	ನಗರಸಭೆ ಬೀದರ	2018-19	Construction of RCC Drain from H/o Apparao Patil to H/o Vishwanath Waddi, from H/o Govind Rao to H/o Hari, from Hanuman Temple to H/o Mallamma Waddi, from H/o Kulkarni to H/o Shamli at Vidya Nagar in Ward No. 22	22	12.5	9.7	Work Completed	-	-
32	ನಗರಸಭೆ ಬೀದರ	2018-19	Construction of RCC Drain from Soleman Kirana Shop to H/o Dashrath, from Soleman Kirana Shop to H/o Dashrath at Chdini in Ward No. 23	23	6	4.38	Work Completed	-	-
33	ನಗರಸಭೆ ಬೀದರ	2018-19	Construction of RCC Drain at CB Nagar in Ward No. 30	30	10	8.35	Work Completed	-	-
34	ನಗರಸಭೆ ಬೀದರ	2018-19	Construction of RCC Drain from H/o Gayum Plumber to H/o Kivaja Bhai Pan Shop & from H/o Ayub Khan to H/o Taj Auto House in ward No. 33	33	4	4.25	Work Completed	-	-
35	ನಗರಸಭೆ ಬೀದರ	2018-19	Construction of RCC Drain from H/o Dhanraj Pastor to H/o Stanley Augustine, from H/o Ramesh Auto to H/o Shankumar in Ward No. 34	34	5	4.88	Work Completed	-	-
36	ನಗರಸಭೆ ಬೀದರ	2018-19	Construction of RCC Drain from H/o Samuel Bombay to H/o Sampath, H/o Samuel Bombay to H/o Samuel Engineer, Poultry Farm to H/o Tamanna Macha, & H/o Sanjay Jessi to H/o Manik Chimalpad at Mangulpath in Ward No. 35	35	10	8.77	Work Completed	-	-
37	ನಗರಸಭೆ ಬೀದರ	2018-19	Construction of RCC Slab over the Khandaik near H/o Raghuvendra Auradker (D/3) DCC Bank Bidar	20	5	4.62	Work Completed	-	-
38	ನಗರಸಭೆ ಬೀದರ	2018-19	Providing LED Light at various places in Ward No. 01, 02, 04, 05, 07, 11, 16, 17 & 18	7,11,16,	49	0	Under Tender Process	-	As per tender order LED ban
39	ನಗರಸಭೆ ಬೀದರ	2018-19	Providing LED Light at various places in Ward No. 20, 22, 24, 25, 27, 28, 29, 30	25,27,28	44.31	0	Under Tender Process	-	As per tender order LED ban
40	ನಗರಸಭೆ ಬೀದರ	2018-19	Construction of RCC Drain from H/o Santosh to H/o Shiv kumar, from H/o Veerashetty to H/o David, from H/o Basappa H/o Barode, from H/o Shiromani to H/o Shamappa, from H/o Police to H/o Shankarajya Swamy & from H/o Chandrashekhkar to H/o Sanju in Ward No. 17	17	13	0	Work Completed	-	-
41	ನಗರಸಭೆ ಬೀದರ	2018-19	Construction of RCC Drain (Both side) from H/o Mustafa to existing valley at Jabbar Colony in Ward No. 15, Construction of RCC Drain & Road from H/o Sher Ali to H/o Rauf Sab at Jabbar Colony in Ward No. 15	15	8.11	7.51	Work Completed	-	-
42	ನಗರಸಭೆ ಬೀದರ	2018-19	Construction of RCC Drain (both side) from Joy Computers to Babu Wali's House at Sai Colony, Construction of RCC Drain (both side) at Shah Gunj Yuva Kranti Ganesh to Chamber Galli, Construction of RCC Deck slab near H/o Chakole's & Construction of CC Road from Hanuman Mandir via H/o Jagannath Ex-Councilor to KEB Main Road, Construction of RCC Drain from H/o Channabasappa Halhalis to H/o Havappa Advocate via H/o Shankumar Mudhale, & Construction of RCC Drain & Deck slab beside H/o Chandrakanth patil Councilor, and Construction of RCC Drain & Deck slab along approach road to Babu Wali House in Ward No. 20	20	24	23.19	Work Completed	-	-
43	ನಗರಸಭೆ ಬೀದರ	2018-19	Construction of RCC Drain from H/o Abdul Bari to H/o Mehboob Sabim from H/o Halim to H/o Hamid, from Fatima Zohra via H/o Lalita Bai to H/o Alauddin, from H/o Noor Bhai to H/o Mehboob & from H/o Rafi to H/o Salim, from H/o Mehboob to H/o Jaffer & from H/o Shaik Mehboob to H/o Shiraz, from H/o Shaik Shukkur via H/o Anita to H/o Veerappa in Ward No. 24	24	18	6.8	Work Completed	-	-
44	ನಗರಸಭೆ ಬೀದರ	2018-19	Construction of RCC Drain at Agriculture Colony, Sangameswar Colony & KEB Colony in Ward No.27	27	10	8.73	Work Completed	-	-

ಕ್ರ. ಸಂ.	ಸಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು	ವರ್ಷ	ಕಾಮಗಾರಿಯ ವಿವರ	ವಾರ್ಷಿಕ ಸಂಖ್ಯೆ	ಅಂದಾಜು ವೆಚ್ಚ	ವೆಚ್ಚ	ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳಿಸಿದಲ್ಲಿ ಗುತ್ತದಾರರ ಹೆಸರು	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳಿಸಿದಲ್ಲಿ ಕಾಲ
45	ಸಗರಾಭಿವೃದ್ಧಿ ವಿಭಾಗ	2018-19	Construction of RCC Drain from H/o Mallikarjun Patil to Marhalli Main Road behind DCC Bank at Sidharudh Colony, H/o Suresh Dodde to H/o Veershetty Police at Allamprabhu Nagar, from H/o Baswaraj Ex-serviceman to H/o Somnath Kadde (Baswa Bhaggyaker) at Kailash Nagar in Ward No. 29	29	10.2	7.34	Work Completed	-	-
46	ಸಗರಾಭಿವೃದ್ಧಿ ವಿಭಾಗ	2018-19	Construction of RCC Drain from Shajjanahetty to H/o Ashok & H/o Dhulappa to Pail Bore well, from H/o Muktar to H/o Raju Atikal & from Ramanna Koli to H/o Ghaleppa Metre in Ward No. 30	30	10	9.15	Work Completed	-	-
47	ಸಗರಾಭಿವೃದ್ಧಿ ವಿಭಾಗ	2018-19	Drilling of bore well near H/o Fatima Begum Baghwan Galli, Rao Taleem, near Ashurkhana at Ali Bagh in Ward No. 01, Drilling of bore well near Al-Hameed School at Siddiq Shah Taleem, near Govt. MPS at Mustaid Pura, near Dargah Jamale Bahar, near Slaughter House, and providing pipe line and cistern in Ward No. 03, Drilling of bore well near H/o Hara Taziyra, at Komli Galli, & near H/o Husamuddin at Kulsom Galli in Ward No. 04, Laying of pipe line from Tamshikari Dargah to H/o Md Fasiuddin at Pansal Taleem in Ward No. 05, Drilling of bore well near H/o Mohsin Khan & H/o Shaik Sayeed in ward No. 06, and Drilling of bore well at 2 locations in ward No. 07	3,4,5,6,	25	20.82	Work Completed	-	-
48	ಸಗರಾಭಿವೃದ್ಧಿ ವಿಭಾಗ	2018-19	Drilling of bore well, providing pipe line & cistern near Dufhan Darwaza, near H/o Shafi Bhai, near H/o Khursheed, near H/o Hakeem Sab & near Channa Bhatti, & near H/o Shareef in Ward No. 08 & Drilling of bore well and laying of pipe line and cistern at Feroze Talkies Road, near Ram mandir & Bheem Nagar in Ward No. 10	8,10	18.73	12.86	Work Completed	-	-
49	ಸಗರಾಭಿವೃದ್ಧಿ ವಿಭಾಗ	2018-19	Drilling of bore well providing pipe line & cistern behind H/o K.S Saleem, near Rahmath Masjid, near H/o Zahoor hafiz sab at Multani Colony, & Providing pipe line cistern opp. Side of Multani Pasha & behind Multani Pasha Dargah, Arch on Tasker Road, near Chanda Shah Kaman at Sofiya Pura, near Sadi Bowli, H/o Akmal Ex Councilor at Rohelle Galli, beside Gulshan Function hall at Rohelle Galli, near H/o Dawood Councilor to H/o md Fahem & Md Fayaz KEB, in Ward No. 11, Drilling of bore well near H/o Shakti at Labour Colony in Ward No. 13	11, 13	18	9.22	Work Completed	-	-
50	ಸಗರಾಭಿವೃದ್ಧಿ ವಿಭಾಗ	2018-19	Drilling bore well at Khushi Nagar, Old Navadgeri, SC Galli, ST Galli and providing pipe line cistern in Ward No. 15	15	10	4.2	Work Completed	-	-
51	ಸಗರಾಭಿವೃದ್ಧಿ ವಿಭಾಗ	2018-19	Drilling of bore well (03 Nos), & Providing RO Plant at KHB Colony in Ward No. 16	16	15	6.35	Work Completed	-	-
52	ಸಗರಾಭಿವೃದ್ಧಿ ವಿಭಾಗ	2018-19	Providing Cistern and laying of pipe line from existing bore at Humnabad Road to Mallikarjun Temple & opp. Dental College in Ward No. 18 Drilling of bore well & providing MWS & laying of pipe line near H/o Ashok Hosamani at Baswa Nagar, Laying of pipe line from existing bore well to Hanuman Mandir at Kalidas Nagar in Ward No. 21	18, 21	8	3.83	Work Completed	-	-
53	ಸಗರಾಭಿವೃದ್ಧಿ ವಿಭಾಗ	2018-19	Drilling of bore well (2 Nos) providing MWS & laying of pipe line in front of Fatima Maqbara & near H/o Vijay Kumar Sagar in Ward No. 24 Drilling of bore well near Grave Yard at Bidri & H/o Colony in Ward No. 25 Drilling of bore well providing MWS at Old Malloor & CMC Colony in Ward No. 27 Providing Cistern (02 Nos) from existing bore well at Gandhi Nagar in Ward No. 28 Drilling of bore well (02 Nos) including cistern and pipe line in Ward No. 31, Drilling of bore well (02 Nos) locations in Ward No. 35	24, 25, 27, 28, 31 & 35	22.5	17.07	Work Completed	-	-
54	ಸಗರಾಭಿವೃದ್ಧಿ ವಿಭಾಗ	2018-19	Drilling of bore well pipe line & cistern at KEB Colony, near H/o Mahadev Swamy at Sangameshwar Colony at Mahesh Nagar in Ward No. 27 Drilling of bore well providing pipe line & cistern near H/o Dattappa Jella at Old Village Kumbharwade, near H/o Kashinath Master at Rampure Colony, and near Garden at CB Nagar in Ward No. 30	27, 30	19	16.4	Work Completed	-	-
55	ಸಗರಾಭಿವೃದ್ಧಿ ವಿಭಾಗ	2018-19	Restoration of Manjira Bulk Water Supply Scheme	-	0	0	Work Completed	-	-
56	ಸಗರಾಭಿವೃದ್ಧಿ ವಿಭಾಗ	2018-19	Purchase of Chemicals Alum / Chlorine gas / Bleaching powder	-	17	2.1	Work Completed	-	-
57	ಸಗರಾಭಿವೃದ್ಧಿ ವಿಭಾಗ	2018-19	Purchase of 5.0 Hp, 3.0 Hp and 1.50 Hp submersible pumps	-	2.66	2.27	Work Completed	-	-
58	ಸಗರಾಭಿವೃದ್ಧಿ ವಿಭಾಗ	2018-19	Painting to WTP Plant at Nallamnahalli Thanda	-	5	3.42	Work Completed	-	-
59	ಸಗರಾಭಿವೃದ್ಧಿ ವಿಭಾಗ	2018-19	Drilling of bore wells and providing with providing of pumping machinery cistern and piping in front H/o Abdul Basheer at Ahmed Bagh	7	2.5	0	Under Tender Process	-	Under evaluation
60	ಸಗರಾಭಿವೃದ್ಧಿ ವಿಭಾಗ	2018-19	Drilling of bore wells and providing with providing of pumping machinery cistern and piping at Gareeb Colony near TC	34	2.5	0	Under Tender Process	-	Under evaluation
61	ಸಗರಾಭಿವೃದ್ಧಿ ವಿಭಾಗ	2018-19	Drilling of bore well with providing pumping machinery and piping at Ambedkar Bhavan on Janwada Road	14	2	0	Under Tender Process	-	Under evaluation
62	ಸಗರಾಭಿವೃದ್ಧಿ ವಿಭಾಗ	2018-19	Drilling of bore wells and providing with providing of pumping machinery cistern and piping at Haq Colony behind KEB near ice cream factory	25	2.5	0	Under Tender Process	-	Under evaluation
63	ಸಗರಾಭಿವೃದ್ಧಿ ವಿಭಾಗ	2018-19	Drilling of bore wells and providing with providing of pumping machinery cistern and piping at Bilal colony near H/o Anwar	25	2.5	0	Under Tender Process	-	Under evaluation
64	ಸಗರಾಭಿವೃದ್ಧಿ ವಿಭಾಗ	2018-19	Drilling of bore wells and providing with providing of pumping machinery cistern and piping at Shiv nagar south behind Reliance digital shop	19	2.5	0	Under Tender Process	-	Under evaluation
65	ಸಗರಾಭಿವೃದ್ಧಿ ವಿಭಾಗ	2018-19	Drilling of bore wells with providing of pumping machinery cistern and piping at Anand Nagar near H/o Shri Shanker Rao Shinde.	19	2.5	0	Under Tender Process	-	Under evaluation

ಕ್ರ. ಸಂ.	ಸಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು	ವರ್ಷ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಬಾರ್ಡ್ ಸಂಖ್ಯೆ	ಅಂದಾಜು ಮೊತ್ತ	ವೆಚ್ಚ	ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳಿಸಿದಲ್ಲಿ ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳಿಸಿದಲ್ಲಿ ಕಾರಣ
1	ಸಗರಸ್ಥಳೀಯ ಬೀದರ	2019-20	Contribution ULB share for I+HL under SBM	-	14.6	0	Tender to be invited	-	Amount given to SBM Account
2	ಸಗರಸ್ಥಳೀಯ ಬೀದರ	2019-20	Procurement of Steel Nest-In Ezy-Nest Modular Toilet at Osman Gunj (8 Seat)	9	10	0	Work Started	Shivanand K Patil	Mark out give work started
3	ಸಗರಸ್ಥಳೀಯ ಬೀದರ	2019-20	Procurement of Steel Nest-In Ezy-Nest Modular Toilet at Ganesh Maidan (8 Seat)	19	10	0	Work Started	Shivanand K Patil	Mark out give work started
4	ಸಗರಸ್ಥಳೀಯ ಬೀದರ	2019-20	Procurement of Steel Nest-In Ezy-Nest Modular Toilet on Chidri Road (4 Seat)	24	5	0	Work Started	Shivanand K Patil	Mark out give work started
5	ಸಗರಸ್ಥಳೀಯ ಬೀದರ	2019-20	Procurement of Steel Nest-In Ezy-Nest Modular Toilet on Manhalli Road (4 Seat)	19	5	0	Work Started	Shivanand K Patil	Mark out give work started
6	ಸಗರಸ್ಥಳೀಯ ಬೀದರ	2019-20	Procurement of Steel Nest-In Ezy-Nest Modular Toilet on Udgir Road (4 Seat)	19	5	0	Work Started	Shivanand K Patil	Mark out give work started
7	ಸಗರಸ್ಥಳೀಯ ಬೀದರ	2019-20	Procurement of Steel Nest-In Ezy-Nest Modular Toilet on Udgir Road (2 Seat)	19	3	0	Work Started	Shivanand K Patil	Mark out give work started
8	ಸಗರಸ್ಥಳೀಯ ಬೀದರ	2019-20	Procurement of Steel Nest-In Ezy-Nest Modular Toilet at Tali Galli (8 Seat)	9	10	0	Work Started	Shivanand K Patil	Mark out give work started
9	ಸಗರಸ್ಥಳೀಯ ಬೀದರ	2019-20	Construction of Compound wall for Municipal Land opp. Noor College	33	50	0	Work Started	Ravi P Chitta	Mark out give work started
10	ಸಗರಸ್ಥಳೀಯ ಬೀದರ	2019-20	Re-wiring work for CMC Office Building	20	6	0	Work Started	K.S Saleem	Mark out give work started
11	ಸಗರಸ್ಥಳೀಯ ಬೀದರ	2019-20	Construction of Compound wall to Grave yard from Mubarak Shaheed dargah to Jamuna Mori	10	6.6	0	Work Started	K.S Saleem	Mark out give work started
12	ಸಗರಸ್ಥಳೀಯ ಬೀದರ	2019-20	Development of park at Shiv Nagar South	17	15	0	Work Started	Md Faheemuddin	Mark out give work started
13	ಸಗರಸ್ಥಳೀಯ ಬೀದರ	2019-20	Development of park at Agriculture Colony	27	12.6	0	Work Started	Md Faheemuddin	Mark out give work started
14	ಸಗರಸ್ಥಳೀಯ ಬೀದರ	2019-20	Development of park at LIC Colony	19	10	0	Work Started	Md Faheemuddin	Mark out give work started
15	ಸಗರಸ್ಥಳೀಯ ಬೀದರ	2019-20	Construction of Compound wall to Amrut Garden at Talwadi	10	15	0	Work Started	Shivanand K Patil	Mark out give work started
16	ಸಗರಸ್ಥಳೀಯ ಬೀದರ	2019-20	Development of Police Circle at near Fathe Darwaza	31	10	0	Work Started	Shivanand K Patil	Mark out give work started
17	ಸಗರಸ್ಥಳೀಯ ಬೀದರ	2019-20	Construction of Road from Saw Mill to Vegetable market with footpath	9	50	0	Work Started	Shivanand K Patil	Mark out give work started
18	ಸಗರಸ್ಥಳೀಯ ಬೀದರ	2019-20	Construction of CC road on the northern side of Amrut Garden at Nandli Colony	20	15	0	Work Started	Md Faheemuddin	Mark out give work started
19	ಸಗರಸ್ಥಳೀಯ ಬೀದರ	2019-20	Construction of CC Road at Badruddin Colony from H/o Mallamma to H/o Ramchander Punnur	24	11	0	Work Started	Md Faheemuddin	Mark out give work started
20	ಸಗರಸ್ಥಳೀಯ ಬೀದರ	2019-20	Construction of CC Road from Municipal School to Mangagapeta Cross Circle at Mangagapeta and balance work at Fathe Darwaza	4 & 35	7	0	Work Started	Md Faheemuddin	Mark out give work started
21	ಸಗರಸ್ಥಳೀಯ ಬೀದರ	2019-20	Construction of CC Road from Railway gate to Hyderabad Road at Idgeri	34	20	0	Work Started	Shivanand K Patil	Mark out give work started
22	ಸಗರಸ್ಥಳೀಯ ಬೀದರ	2019-20	Construction of CC Road at Faiz Pura	33	22.2	0	Work Started	Shivanand K Patil	Mark out give work started
23	ಸಗರಸ್ಥಳೀಯ ಬೀದರ	2019-20	Amount Reserved for SWM	-	200.4	0	Tender to be invited	-	waiting for approval or SWM DPR
24	ಸಗರಸ್ಥಳೀಯ ಬೀದರ	2019-20	Supply and installation of waste water treatment plant near Papnash temple	-	50	0	Work Started	Ravi P Chitta	Work Completed
25	ಸಗರಸ್ಥಳೀಯ ಬೀದರ	2019-20	Construction of RCC drain from Jyothi Colony to Adarsh Colony	24	30	0	Work Started	Shivanand Swamy	Mark out give work started
26	ಸಗರಸ್ಥಳೀಯ ಬೀದರ	2019-20	Construction of RCC drain from City Palace Function hall to Kanthane School	21	50	0	Work Started	Ravi P Chitta	Mark out give work started
27	ಸಗರಸ್ಥಳೀಯ ಬೀದರ	2019-20	Cover slabs to drain at Guru Nanak Colony near New Town police station	16	10	0	Work Started	Eshwar Kaneri	Mark out give work started
28	ಸಗರಸ್ಥಳೀಯ ಬೀದರ	2019-20	Construction of Retaining wall at Navadgeri	15	15	0	Work Started	Eshwar Kaneri	Mark out give work started
29	ಸಗರಸ್ಥಳೀಯ ಬೀದರ	2019-20	Construction of RCC Drain at Malloor	28	10	0	Work Started	Eshwar Kaneri	Mark out give work started
30	ಸಗರಸ್ಥಳೀಯ ಬೀದರ	2019-20	Construction of RCC drain from Adarsh Colony to Maqdoomji Colony	24	25	0	Work Started	Shivanand Swamy	Mark out give work started
31	ಸಗರಸ್ಥಳೀಯ ಬೀದರ	2019-20	Construction of CC Drain at Badruddin Colony from H/o Mallamma to H/o Ramchander Punnur	24	8	0	Work Started	Eshwar Kaneri	Mark out give work started

ಕ್ರ. ಸಂ.	ಸಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ವಿವರ	ವರ್ಷ	ಕಾಮಗಾರಿಯ ವಿವರ	ವಾರ್ಡ್ ಸಂಖ್ಯೆ	ಆಯಾಮ ಮೀಟರು	ಮೌಲ್ಯ	ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ	ಕಾಮಗಾರಿ ಮಾಡಲಾಗುವುದಿಲ್ಲದಿದ್ದರೆ ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು	ಕಾಮಗಾರಿ ಮಾಡಲಾಗುವುದಿಲ್ಲದಿದ್ದರೆ ಕಾರಣ
32	ಸಗರಾಭಿವೃದ್ಧಿ ಮಂಡಳಿ	2019-20	Construction of cross drain & deck slab at Kariyappa Circle	14	10	0	Work Started	ಬೂರ್ಗಾ ಪ್ರಾಕಾರ ಭಾವಿಕಾತಿ	Mark out give work started
33	ಸಗರಾಭಿವೃದ್ಧಿ ಮಂಡಳಿ	2019-20	Construction of RCC Drain from Kariyappa circle to Ambedkar circle	14	9.8	0	Work Started	ಬೂರ್ಗಾ ಪ್ರಾಕಾರ ಭಾವಿಕಾತಿ	Mark out give work started
34	ಸಗರಾಭಿವೃದ್ಧಿ ಮಂಡಳಿ	2019-20	Construction of RCC drain from Amantharan Hotel via Rotary Circle upto Ganara Bank	16	20	0	Work Started	ಬೂರ್ಗಾ ಪ್ರಾಕಾರ ಭಾವಿಕಾತಿ	Mark out give work started
35	ಸಗರಾಭಿವೃದ್ಧಿ ಮಂಡಳಿ	2019-20	Street light maintenance for one year	-	100	0	Tender to be invited	-	As per contract clause ban
36	ಸಗರಾಭಿವೃದ್ಧಿ ಮಂಡಳಿ	2019-20	Replacement of median cable and providing and energy efficient devices	-	25.2	0	Work Started	Shivanand Electricals	Mark out give work started
37	ಸಗರಾಭಿವೃದ್ಧಿ ಮಂಡಳಿ	2019-20	Procurement of suction cum jetting machine	-	20	0	Tender to be invited	-	Waiting for approval of SWM DPR
38	ಸಗರಾಭಿವೃದ್ಧಿ ಮಂಡಳಿ	2019-20	Improvement of main storm water drain from Lakshmi Colony to Shani Kuvalli including desilting providing & erection of NP3 pipes and inspection chambers	-	100	0	Tender to be invited	-	DPR under preparation
39	ಸಗರಾಭಿವೃದ್ಧಿ ಮಂಡಳಿ	2019-20	Construction of RCC Drain at Jyoti Colony	20	5.2	0	Work Started	ಬೂರ್ಗಾ ಪ್ರಾಕಾರ ಭಾವಿಕಾತಿ	Mark out give work started
40	ಸಗರಾಭಿವೃದ್ಧಿ ಮಂಡಳಿ	2019-20	Amount Reserved for water supply	-	250.4	0	Tender to be invited	-	Water supply action plan under preparation
ಎಸ್.ಎಚ್.ಎ. (ಮುಕ್ತಗೊಂಡಿರುತ್ತದೆ)									
1	ಸಗರಾಭಿವೃದ್ಧಿ ಮಂಡಳಿ	2016-17	Construction of Madhar Channayya Bhavan in Dharmprakash Galli in Basavakalyan City	11	10	10	Work Completed	Sri Somanath Sangulagi	
2	ಸಗರಾಭಿವೃದ್ಧಿ ಮಂಡಳಿ		Construction of Ambedkar Bhavan in Bheem nager Basavakalyan in Basavakalyan City	25	10	0	Work Completed	Sri Somanath Sangulagi	
3	ಸಗರಾಭಿವೃದ್ಧಿ ಮಂಡಳಿ		Maintenance of yearly SC/ST Community Bhavans in Basavakalyan City	11,25,23	4	4	Work Completed	Sri Somanath Sangulagi	
4	ಸಗರಾಭಿವೃದ್ಧಿ ಮಂಡಳಿ		Construction of Valmiki Bhavan at Tripuranthi in Basavakalyan City	23	6	5.62	Work Completed	Sri Somanath Sangulagi	
5	ಸಗರಾಭಿವೃದ್ಧಿ ಮಂಡಳಿ		Renovation of Dr.B.R.Ambedkar Circle in Basavakalyan City	17	4	4	Work Completed	Sri Somanath Sangulagi	
6	ಸಗರಾಭಿವೃದ್ಧಿ ಮಂಡಳಿ		Construction of CC Drain from Jyotappa House to Vishwa Bharati School at ward No. 18 in Basavakalyan city	18	3.5	3.4	Work Completed	Huzur Pasha	
7	ಸಗರಾಭಿವೃದ್ಧಿ ಮಂಡಳಿ		Contribution of Higher Education Medical & Engineer for SC / ST Students in Basavakalyan City	6,11,23,25,14	5	5	Work Completed		
8	ಸಗರಾಭಿವೃದ್ಧಿ ಮಂಡಳಿ		CSubsidy amount for Higher Treatment for SC/ST in Basavakalyan City	6,11,23,25,14	5	5	Work Completed		
9	ಸಗರಾಭಿವೃದ್ಧಿ ಮಂಡಳಿ		Dr. B.R.Ambedkar & Babu Jagjivanram Jayanti in Basavakalyan City	11	2	2	Work Completed		
10	ಸಗರಾಭಿವೃದ್ಧಿ ಮಂಡಳಿ		Purchase of 30 KV Ganarator at Bheem Nagar, Dharmprakash Galli & Single Phase Ganarator at Bheem Nagar Tripuranthi ST Samudaya Bhavan in Basavakalyan City	11,25	10	0	Work Completed		
11	ಸಗರಾಭಿವೃದ್ಧಿ ಮಂಡಳಿ		Purchase of Fibre Chair distribution of SC/ST Samudaya Bhavan in Basavakalyan City	25	0.67	0.67	Work Completed	Anwar Bhosage	
12	ಸಗರಾಭಿವೃದ್ಧಿ ಮಂಡಳಿ		Development of Edga at Basavakalyan in Basavakalyan City	25	10.23	10.2	Work Completed	Anwar Bhosage	
13	ಸಗರಾಭಿವೃದ್ಧಿ ಮಂಡಳಿ		Subsidy amount of Higher Education for below poverty at Basavakalyan city	10ಂದ 31	2.82	2.82	Work Completed		
14	ಸಗರಾಭಿವೃದ್ಧಿ ಮಂಡಳಿ		Subsidy amount for Handicraft in Basavakalyan City	10ಂದ 31	7.05	7.05	Work Completed		
15	ಸಗರಾಭಿವೃದ್ಧಿ ಮಂಡಳಿ		Contribution of fund KUIDFC to ADB Scheme Basavakalyan City	10ಂದ 31	30	30	Work Completed	KUIDFC Huballi	
16	ಸಗರಾಭಿವೃದ್ಧಿ ಮಂಡಳಿ		Construction of CC Road Dr. Khadeer House to Noorani Darga, Usman Sab Qureshi House to Pasha Qureshi House at Ward No 05 in Basavakalyan City	5	3.5	3.5	Work Completed	Anwar Bhosage	
17	ಸಗರಾಭಿವೃದ್ಧಿ ಮಂಡಳಿ		Supply of 300mm dia & 450 mm dia Hume Pipe in CMC Basavakalyan in Basavakalyan City	10ಂದ 31	3	3	Work Completed	Anwar Bhosage	
18	ಸಗರಾಭಿವೃದ್ಧಿ ಮಂಡಳಿ		Fixing of Street Light Karnataka Auto Nagar Basavakalyan in Basavakalyan City	23	2	2	Work Completed	Anwar Bhosage	
19	ಸಗರಾಭಿವೃದ್ಧಿ ಮಂಡಳಿ		Fixing of Two Compound gate at Sangameshwar Temple at Ward No 16 in Basavakalyan City	16	1	0.9	Work Completed	Sri Anwar Bhosage	
20	ಸಗರಾಭಿವೃದ್ಧಿ ಮಂಡಳಿ		Subsidy of Higher Education Medical & Engineer for Poor Student only in Basavakalyan City	10ಂದ 31	4	4	Work Completed		
21	ಸಗರಾಭಿವೃದ್ಧಿ ಮಂಡಳಿ		Filling of Jally to Well, Compound wall at Allah Nagar in ward No. 10 in Basavakalyan City	10	2	1.9	Work Completed	Anwar Bhosage	
22	ಸಗರಾಭಿವೃದ್ಧಿ ಮಂಡಳಿ		2015-16 Spill over work in Basavakalyan city	10ಂದ 31	102.75	52.03	Work Completed		
23	ಸಗರಾಭಿವೃದ್ಧಿ ಮಂಡಳಿ		Construction of CC Road Ismail Khadiwale house to Main Road Shah Hussain at Ward No 02 in Basavakalyan city	2	1.25	1.2	Work Completed	Anwar Bhosage	
24	ಸಗರಾಭಿವೃದ್ಧಿ ಮಂಡಳಿ		Construction of CC Road Khaja House Qureshi House to Mastan Ali Contract House at Ward No 04 in Basavakalyan city	4	3	3	Work Completed	Anwar Bhosage	
25	ಸಗರಾಭಿವೃದ್ಧಿ ಮಂಡಳಿ		Construction of CC Road & Drain at Common Base Galli to Nabbe Ali House to Chilla at Ward No 06 in Basavakalyan city	6	1.5	1.5	Work Completed	Anwar Bhosage	

ಕ್ರ. ಸಂ.	ಸಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು	ವರ್ಷ	ಕಾಮಗಾರಿಯ ವಿವರ	ವಾರ್ಡ್ ಸಂಖ್ಯೆ	ಅಂದಾಜು ಮೊತ್ತ	ಮೊತ್ತ	ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳಿಸಿದಲ್ಲಿ ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳಿಸಿದಲ್ಲಿ ಕಾರಣ
37	ಸಗರದಲ್ಲಿ ಬಸವಚಲ್ಯಾಣ		Construction of CC road & drain from Zamrud Khan house to Main Road Darim cloth shop via Feeran house & CC Munsal sab office to Mulaheed pasha house at Azam Colony ward no 17 in Basavakalyan City	17	18	14.03	Work Completed	Krishna Kulkarni	
38	ಸಗರದಲ್ಲಿ ಬಸವಚಲ್ಯಾಣ		Const. of CC Road from LIC office to Ravindra Biradar house Hiramath Colony ward no 18 in Basavakalyan City	18	6	5.05	Work Completed	Krishna Kulkarni	
39	ಸಗರದಲ್ಲಿ ಬಸವಚಲ್ಯಾಣ		Remodelling of road from Gandhi circle to Ambedkar circle in Basavakalyan City	15,16,17,20	110	0	Work Completed	Sunil Mane Balaji Construction	
40	ಸಗರದಲ್ಲಿ ಬಸವಚಲ್ಯಾಣ		Construction of CC Drain from Rashtra Tambola House to Ganesh Katta, Tulasidas Hebbare House to Kishan Kahirsagar House and Banashankar Karyalay to Sissagar House in ward no 13 in Basavakalyan city	13	5	2.94	Work Completed	Arun Kanak	
41	ಸಗರದಲ್ಲಿ ಬಸವಚಲ್ಯಾಣ		Construction of RCG drain from Mograj gir house to Gujurati Adda Shivapur road in ward no 19 in Basavakalyan city	19	5	4.67	Work Completed	Mahash	
42	ಸಗರದಲ್ಲಿ ಬಸವಚಲ್ಯಾಣ		Construction of CC Drain From Anasr House to Mandal in Ward No 27 in Basavakalyan City	27	5	2.83	Work Completed	Syed Abdul Bari	
43	ಸಗರದಲ್ಲಿ ಬಸವಚಲ್ಯಾಣ		Construction of RCG Drain around park in Biradar Colony	24	4	0	Work Completed	Somnath Sangolgi	
44	ಸಗರದಲ್ಲಿ ಬಸವಚಲ್ಯಾಣ		Construction of CC Drain in Arfat colony cross roads in Basavakalyan	24	7	5.7	Work Completed	Somnath Sangolgi	
45	ಸಗರದಲ್ಲಿ ಬಸವಚಲ್ಯಾಣ		Construction of Drain Both Side from Rajkumar Kowde House to Landi nala, Lingraj Shashetty House to Landi Nala, Shikumar Swamy House to Rajkumar Pasarge Sita Colony Ward No.19 in Basavakalyan City	19	11	11.24	Work Completed	prathvigir	
46	ಸಗರದಲ್ಲಿ ಬಸವಚಲ್ಯಾಣ		Construction of RCG Drain from Ameer set lakdi machine house to Jeelani sunar via Madina Masjid Ward no 19 in Basavakalyan City	19	10	8.99	Work Completed	prathvigir	
47	ಸಗರದಲ್ಲಿ ಬಸವಚಲ್ಯಾಣ		Const. of RCG drain both side from mazar house to Murshad house & muqtar driver house to kallash house and Noor bhai driver house to GMC circle office in ward no 03 in Basavakalyan City	3	10	0	Work Completed	Krishna Kulkarni	
III 14ನೇ ಹಣಕಾಸು (ಪದವಿ)									
1	ಸಗರದಲ್ಲಿ ಬಸವಚಲ್ಯಾಣ	2016-17	Construction of public toilet at Near Basava Vans at Haralappa Circle & Near Nilambika School at Ambedkar Circle in Basavakalyan City	20	10	4.81	Work Completed	Sri Kamashetty	
2	ಸಗರದಲ್ಲಿ ಬಸವಚಲ್ಯಾಣ		Reserved for matching grant for construction of community toilet (9 Nos.) under SBM in Basavakalyan City	10ಂದ 31	30	10.29	Work Completed	Sri Kamashetty	
3	ಸಗರದಲ್ಲಿ ಬಸವಚಲ್ಯಾಣ		Improvement to compound wall at Muslim Children Grave Yard at Sy.No. 151 Ward No. 13 in Basavakalyan City	13	2.39	2.3	Work Completed	Sri Kamashetty	
4	ಸಗರದಲ್ಲಿ ಬಸವಚಲ್ಯಾಣ		Providing Office Cabinet and POP in New CMC office Building in Basavakalyan City	18	10	0	Work Completed	Sri Kamashetty	
5	ಸಗರದಲ್ಲಿ ಬಸವಚಲ್ಯಾಣ		Improvement to KHB Park & Play Ground providing footpath,turfing and walling chair in park in Sy.No. 5&6 at KHB Colony Ward No. 17 in Basavakalyan City	17	7	10.77	Work Completed	Sri Kamashetty	
6	ಸಗರದಲ್ಲಿ ಬಸವಚಲ್ಯಾಣ		Improvement to Compound wall near Hanuman Temple in Basavakalyan City	25	2	0	Work Completed	Sri Kamashetty	
7	ಸಗರದಲ್ಲಿ ಬಸವಚಲ್ಯಾಣ		Improvement to Compound wall Muslim Grave Yard Near Eidgah in Basavakalyan City	25	3	2.9	Work Completed	Sri Kamashetty	
8	ಸಗರದಲ್ಲಿ ಬಸವಚಲ್ಯಾಣ		Providing CC Road from Taj Masjid to Syed Aleem Tyre Wale House at Ameer Colony Behind Bus Stand in Basavakalyan City	5	4	3.9	Work Completed	Sri Anwar Bhosage	
9	ಸಗರದಲ್ಲಿ ಬಸವಚಲ್ಯಾಣ		Providing CC Road from Ahmed Hotel House to Miyan Bhai House in Ward No. 27 in Basavakalyan City	27	0.5	0.5	Work Completed	Sri Anwar Bhosage	
10	ಸಗರದಲ್ಲಿ ಬಸವಚಲ್ಯಾಣ		Providing CC Road from Sadanand Swamy Math in Basavakalyan City	20	6	5.95	Work Completed	Sri Anwar Bhosage	
11	ಸಗರದಲ್ಲಿ ಬಸವಚಲ್ಯಾಣ		Providing CC Road top layer at Ward No. 03 in Basavakalyan City	3	3	3	Work Completed	Sri Anwar Bhosage	
12	ಸಗರದಲ್ಲಿ ಬಸವಚಲ್ಯಾಣ		Providing Footpath in Govt hospital in Basavakalyan city Basavakalyan City	20	5	4.95	Work Completed	Sri Anwar Bhosage	
13	ಸಗರದಲ್ಲಿ ಬಸವಚಲ್ಯಾಣ		Providing CC Road from Waheed Pahelwan House to Jilani Pahelwan House in Ward No. 28 in Basavakalyan City	28	1	1	Work Completed	Sri Anwar Bhosage	
14	ಸಗರದಲ್ಲಿ ಬಸವಚಲ್ಯಾಣ		Providing CC Road from Ismail Cycle Wale House to Khamrudin House at Shah Nagar Ward No. 02 in Basavakalyan City	2	1.5	1.5	Work Completed	Sri Anwar Bhosage	
15	ಸಗರದಲ್ಲಿ ಬಸವಚಲ್ಯಾಣ		Providing CC Road from Channappa Rajapur House to Ravi M/ige Advocate House and Raju house to Yeshwant house Ward No. 19 in Basavakalyan City	19	4	4	Work Completed	Sri Anwar Bhosage	
16	ಸಗರದಲ್ಲಿ ಬಸವಚಲ್ಯಾಣ		Providing CC Road from Ahmed Sab Jharegar Shop to Masjid Garib Nawaz Ward No. 4 in Basavakalyan City	4	2	2	Work Completed	Sri Anwar Bhosage	
17	ಸಗರದಲ್ಲಿ ಬಸವಚಲ್ಯಾಣ		Providing CC Road from Ahmed Munshi House to Sangle Master House and Behind Ahmed Munshi House to Omer Masjid Azam Colony Ward No. 17 in Basavakalyan City	17	2.5	2.5	Work Completed	Sri Anwar Bhosage	
18	ಸಗರದಲ್ಲಿ ಬಸವಚಲ್ಯಾಣ		Providing CC Road from Eidgah Corner to Yaqoobpura in Basavakalyan City	20	5	5	Work Completed	Anwar Bhosage	
19	ಸಗರದಲ್ಲಿ ಬಸವಚಲ್ಯಾಣ		Providing CC Road from Vithoba Mandir to Naganna Nase House Ward No. 30 in Basavakalyan City	30	2	2	Work Completed	Anwar Bhosage	
20	ಸಗರದಲ್ಲಿ ಬಸವಚಲ್ಯಾಣ		Providing CC road in Vegetable Market shapur in Basavakalyan city.	20	3	3	Work Completed	Anwar Bhosage	
21	ಸಗರದಲ್ಲಿ ಬಸವಚಲ್ಯಾಣ		Providing CC Patch Work from Noor Bhai Driver House to Taj School Ward No. 30 in Basavakalyan City	30	0.5	0.5	Work Completed	Anwar Bhosage	
22	ಸಗರದಲ್ಲಿ ಬಸವಚಲ್ಯಾಣ		Supply of Compactor 14 cum in Basavakalyan city	10ಂದ 31	34	0	Work Completed	Ray	
23	ಸಗರದಲ್ಲಿ ಬಸವಚಲ್ಯಾಣ		Supply of Auto tipper [2no] in Basavakalyan city	10ಂದ 31	10	9.15	Work Completed	Tata Motors Limited Bangalore	

ಕ್ರ. ಸಂ.	ಸಗರ ಪೂರೈಕೆಯ ಸಂಸ್ಥೆಯ ಹೆಸರು	ವರ್ಷ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಪೂರ್ಣ ಸಂಖ್ಯೆ	ಅಂದಾಜು ಮೊತ್ತ	ವೆಚ್ಚ	ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳಿಸಿದಲ್ಲಿ ಗುತ್ತಾಡಿದ ಹೆಸರು	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳಿಸಿದಲ್ಲಿ ಕಾರಣ
24	ಸಗರಪಡೆ ಬಸವಚಲ್ಯಾಣ		Providing Storm Water Drain from Hameed Bhai Telwale House to Bijli Khan Masjid at Ward No. 2 in Basavakalyan City	2	3	3	Work Completed	Huzur Pasha	
25	ಸಗರಪಡೆ ಬಸವಚಲ್ಯಾಣ		Providing Storm Water Drain from Tajpura to Main Road Gandhi Chowk Ward No. 12 in Basavakalyan City	12	2	2	Work Completed	Huzur Pasha	
26	ಸಗರಪಡೆ ಬಸವಚಲ್ಯಾಣ		Providing Deck slab near Main Road Mastan Goke House Corner Ward No. 10 in Basavakalyan City	10	1	1	Work Completed	Huzur Pasha	
27	ಸಗರಪಡೆ ಬಸವಚಲ್ಯಾಣ		Providing Storm Water Drain from Chotu Bhai House to Wasil Adhoni House Biradar Colony Ward No. 24 in Basavakalyan City	24	1	1	Work Completed	Huzur Pasha	
28	ಸಗರಪಡೆ ಬಸವಚಲ್ಯಾಣ		Providing Storm Water Drain from Mushtaq Bhooshe House to Younus Teacher House both side in Bradar Colony Ward No. 24 in Basavakalyan City	24	1.5	1.5	Work Completed	Huzur Pasha	
29	ಸಗರಪಡೆ ಬಸವಚಲ್ಯಾಣ		Providing Storm Water Drain from Noor Bhai Driver House to Taj School Ward No. 30 in Basavakalyan City	30	1	1	Work Completed	Huzur Pasha	
30	ಸಗರಪಡೆ ಬಸವಚಲ್ಯಾಣ		Providing Storm Water Drain from Minhaj Bhai House to Baban House Naiband Galli Ward No. 29 in Basavakalyan City	29	1.5	1.5	Work Completed	Huzur Pasha	
31	ಸಗರಪಡೆ ಬಸವಚಲ್ಯಾಣ		Providing Storm Water Drain from Dr. Kareem House to Ilteqar Mechanic, Hameed Bhai House to Pasha Ustad House Ward No. 27 in Basavakalyan City	27	3	3	Work Completed	Huzur Pasha	
32	ಸಗರಪಡೆ ಬಸವಚಲ್ಯಾಣ		Providing Both side Storm Water Drain from Ismail Cyclewale House to Khamuddin House Ward No. 02 in Basavakalyan City	2	2.5	2.5	Work Completed	Huzur Pasha	
33	ಸಗರಪಡೆ ಬಸವಚಲ್ಯಾಣ		Providing Storm Water Drain from Ravi Bhardapure House to Main Road at Ward No. 3 in Basavakalyan City	3	2	2	Work Completed	Huzur Pasha	
34	ಸಗರಪಡೆ ಬಸವಚಲ್ಯಾಣ		Providing Storm Water Drain Jaideep House to Dr. Ravinder House in Ward No. 19 Basavakalyan City	19	1.5	1.5	Work Completed	Huzur Pasha	
35	ಸಗರಪಡೆ ಬಸವಚಲ್ಯಾಣ		Providing Storm Water Drain Ramesh Swamy House to Shankar Bekure House at Shahpur East Ward No. 16 in Basavakalyan City	16	3	3	Work Completed	Huzur Pasha	
36	ಸಗರಪಡೆ ಬಸವಚಲ್ಯಾಣ		Providing Storm Water Drain Madde Complex to Pasha Qureshi House KHB Colony Ward No. 17 in Basavakalyan City	17	2	3.95	Work Completed	Huzur Pasha	
37	ಸಗರಪಡೆ ಬಸವಚಲ್ಯಾಣ		Providing Both side Storm Water RCC Drain Dilip Shinde House Via Master to Gidhari Dade House in Basavakalyan City	25	9	15.4	Work Completed	Huzur Pasha	
38	ಸಗರಪಡೆ ಬಸವಚಲ್ಯಾಣ		Providing Storm Water Drain Vithoba Mandir to Naganna Nase House Ward No. 30 in Basavakalyan City	30	1	1	Work Completed	Huzur Pasha	
39	ಸಗರಪಡೆ ಬಸವಚಲ್ಯಾಣ		Providing Storm Water Drain Moneshwar Temple to Main Road Ward No. 24 in Basavakalyan City	24	3	3	Work Completed	Huzur Pasha	
40	ಸಗರಪಡೆ ಬಸವಚಲ್ಯಾಣ		Providing Storm Water Drain Gundappa House to Patel Cyclewale, peerpasha bangle to swamy house Ward No. 8 in Basavakalyan City	8	2	1.95	Work Completed	Huzur Pasha	
41	ಸಗರಪಡೆ ಬಸವಚಲ್ಯಾಣ		Providing and installation of auto electronic switch from Ambedkar circle to Bustand and fortin Basavakalyan city.	11,14,10,15,16	4	3.99	Work Completed	Sri Prakash	
42	ಸಗರಪಡೆ ಬಸವಚಲ್ಯಾಣ		Providing installation and commissioning of transformer 100KV near Kareem house KHB park in Basavakalyan City	17	3	0	Work Completed	Sri Prakash	
43	ಸಗರಪಡೆ ಬಸವಚಲ್ಯಾಣ		Shifting of Existing Transformer with pole at Near Masjid -E-Ali Corner Kareem colony in Basavakalyan city	20	3	2.11	Work Completed	Sri Prakash	
44	ಸಗರಪಡೆ ಬಸವಚಲ್ಯಾಣ		Providing New Electric Pole(6 no) with LED lamp set at Narayanpur Cross to Shamshan Bhoomi in Basavakalyan city	18	1	1	Work Completed	Sri Prakash	
45	ಸಗರಪಡೆ ಬಸವಚಲ್ಯಾಣ		Providing New Electric Pole(9 no) with LED lamp set at Shah Nagar to Hanuman Temple via Surrounding in Basavakalyan city	28	4	4	Work Completed	Sri Prakash	
46	ಸಗರಪಡೆ ಬಸವಚಲ್ಯಾಣ		Providing New Electric Pole(6 no) with LED lamp set at Vaikunt Dham Shamshan Bhoomi Khanapur Road in Basavakalyan city	20	2	2	Work Completed	Sri Prakash	
47	ಸಗರಪಡೆ ಬಸವಚಲ್ಯಾಣ		Providing Himast [2 Nos] at Muslim Grave Yard. & Khanapur Road Hindu Shamshan Bhoomi [1 No]	29	5	5	Work Completed	Sri Prakash	
48	ಸಗರಪಡೆ ಬಸವಚಲ್ಯಾಣ		Providing 9m electric poles for extension area in Basavakalyan city.	25	1	0.76	Work Completed	Sri Prakash	
49	ಸಗರಪಡೆ ಬಸವಚಲ್ಯಾಣ		Deciling of openwell in Basavakalyan town.	10ಂದ 31	30	30	Work Completed	Nirumati Kendra Bldr	
50	ಸಗರಪಡೆ ಬಸವಚಲ್ಯಾಣ		Providing and installation of Cistern Tank new Pandurang hotel behind old Tahasil office in Basavakalyan City	20	0.5	0.5	Work Completed	Mohd Lakh	
51	ಸಗರಪಡೆ ಬಸವಚಲ್ಯಾಣ		Providing and installation of Cistern Tank at Behind Vivekanand School, Babu Miyan Chabuksawar House at Allaha Nagar in Ward No. 10 in Basavakalyan City	10	1	1	Work Completed	Mohd Lakh	
52	ಸಗರಪಡೆ ಬಸವಚಲ್ಯಾಣ		Providing and installation of Cistern Tank at Gaundi in Ward No. 9, Basavakalyan City	9	0.5	0.5	Work Completed	Mohd Lakh	
53	ಸಗರಪಡೆ ಬಸವಚಲ್ಯಾಣ		Providing and installation of Cistern Tank at Peerpasha Banglow in Ward No. 8, Basavakalyan City	8	0.5	0.5	Work Completed	Mohd Lakh	
54	ಸಗರಪಡೆ ಬಸವಚಲ್ಯಾಣ		Providing and installation of Cistern Tank at Shaikh Javed house Court Galli, Mohiuddin dada house Kotwal Galli, Samad qureshi house Quresh Galli, Akbar Qureshi House, Hanuman Temple, Balaji Mandir, Hyder Tailor House, Dashmukh Galli Chakurte House, Dost Mohammed House, Bijli Khan Masjid and adar sitawale house at Degture Galli in Ward No. 3 in Basavakalyan City	3	7.5	7.4	Work Completed	Mohd Lakh	
1	ಸಗರಪಡೆ ಬಸವಚಲ್ಯಾಣ	2017-18	Providing and laying PVC 65mm pipeline in Kareem Colony Ward No 20 in basavakalyan city	20	5	0	Work Completed	Vakare Vijaykumar	
2	ಸಗರಪಡೆ ಬಸವಚಲ್ಯಾಣ		Supply and installation panel box with starter with 100 Hp & Jackwell filter bed in basavakalyan city	1	5	2.11	Work Completed	prakash	
3	ಸಗರಪಡೆ ಬಸವಚಲ್ಯಾಣ		Construction of public toilet near CMC Complex Chamman Garden in basavakalyan city	20	20.46	18.98	Work Completed	Sri. Somanath Sangulgi	

ಕ್ರ. ಸಂ.	ಸಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು	ವರ್ಷ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಮಾರ್ಚ್ ಸಂಖ್ಯೆ	ಅಂದಾಜು ಮೊತ್ತ	ವೆಚ್ಚ	ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ	ಕಾಮಗಾರಿ ಮೂರ್ತಗೊಳಿಸಿದಲ್ಲಿ ಗುತ್ತದಾಳರ ಹೆಸರು	ಕಾಮಗಾರಿ ಮೂರ್ತಗೊಳಿಸಿದಲ್ಲಿ ಕಾರಣ
4	ಸಗರಸ್ಥಿ ಬಸವಕಲ್ಯಾಣ		Supply of Container 3 Cum (40 Nos) In basavakalyan city	10ಂದ 31	22	18.91	Work Completed	Ray engineers & fabricators	
5	ಸಗರಸ್ಥಿ ಬಸವಕಲ್ಯಾಣ		Supply of Waste bin (700 Nos) In basavakalyan city	10ಂದ 31	36	0	Under Tender Process		
6	ಸಗರಸ್ಥಿ ಬಸವಕಲ್ಯಾಣ		Providing and laying PVC 65mm pipeline in Sy No. 62 Yakooob chabukusawar to Share Sawar Function Hall In basavakalyan city		2	3	0	Work Completed	Vakare Vijaykumar
7	ಸಗರಸ್ಥಿ ಬಸವಕಲ್ಯಾಣ		Development of park at jaishankar colony at ward no 17 In basavakalyan city		17	5	9.21	Work Completed	Sri, Madivalayya
8	ಸಗರಸ್ಥಿ ಬಸವಕಲ್ಯಾಣ		Providing and laying PVC 65mm pipeline in Riksha Colony and Bilal Colony In basavakalyan city		4	5	6.07	Work Completed	Vakare Vijaykumar
9	ಸಗರಸ್ಥಿ ಬಸವಕಲ್ಯಾಣ		Providing Fencing to Balkhi basha Grave Yard ward no 8 In basavakalyan city		8	3	0	Work Completed	Sri, Madivalayya
10	ಸಗರಸ್ಥಿ ಬಸವಕಲ್ಯಾಣ		Providing Compound wall at jannath Mahel ward no 13 In basavakalyan city		13	5	3.74	Work Completed	Sri, Madivalayya
11	ಸಗರಸ್ಥಿ ಬಸವಕಲ್ಯಾಣ		Providing CC Road and Deck slab in Muslim Grave Yard In basavakalyan city		25	7	6.12	Work Completed	Sri, Madivalayya
12	ಸಗರಸ್ಥಿ ಬಸವಕಲ್ಯಾಣ		Providing and laying PVC 65mm pipeline from Hashmat Masjid to Ayasha Masjid In basavakalyan city		24	5	3.1	Work Completed	Vakare Vijaykumar
13	ಸಗರಸ್ಥಿ ಬಸವಕಲ್ಯಾಣ		Providing and laying PVC 65mm pipeline in Gulshan colony and Ameer Colony In basavakalyan city		11	5	5.89	Work Completed	Vakare Vijaykumar
14	ಸಗರಸ್ಥಿ ಬಸವಕಲ್ಯಾಣ		Development of park at jaishankar colony at ward no 17 In basavakalyan city		17	5	0	Work Completed	Madivalayya
15	ಸಗರಸ್ಥಿ ಬಸವಕಲ್ಯಾಣ		Development of park sy no 17/17 Shivaji Nagar In basavakalyan city		17	5	4.68	Work Completed	Madivalayya
16	ಸಗರಸ್ಥಿ ಬಸವಕಲ್ಯಾಣ		Providing Footpath from shak javeed house to Main Road and mehar house to peerbala and Zakirmaniya house to Jabbar Gobra House ward no 3 In basavakalyan city		3	10	5.34	Work Completed	Huzarpasha
17	ಸಗರಸ್ಥಿ ಬಸವಕಲ್ಯಾಣ		Construction of CC Road from Devindrappa Raiwade House to Dondiba via Gururaj Shashatte ward no 19 In basavakalyan city		19	4	3.88	Work Completed	Huzarpasha
18	ಸಗರಸ್ಥಿ ಬಸವಕಲ್ಯಾಣ		Construction of CC Road from Basavara Hreemath house to Basavara house ward no 17 In basavakalyan city		17	2	1.65	Work Completed	Huzarpasha
19	ಸಗರಸ್ಥಿ ಬಸವಕಲ್ಯಾಣ		Construction of CC Road from Sudhakar Gujar to Painter house and moimbhai gadwale house in ward no 27 In basavakalyan city		27	20	19.09	Work Completed	Huzarpasha
20	ಸಗರಸ್ಥಿ ಬಸವಕಲ್ಯಾಣ		Construction of CC Road from Madina Masjid to Jeealani sunar house ward no 19 In basavakalyan city		19	4	3.88	Work Completed	Huzarpasha
21	ಸಗರಸ್ಥಿ ಬಸವಕಲ್ಯಾಣ		Construction of CC Road from Mashak sab to J.E House to PDO House near OHT Azari Colony Ward No 17 In basavakalyan city		17	4	3.84	Work Completed	Huzarpasha
22	ಸಗರಸ್ಥಿ ಬಸವಕಲ್ಯಾಣ		Construction of storm water drain from Masjid-E-ali to Athik Mistry house in Kareem colony ward no 20 In basavakalyan city		20	5	4.74	Work Completed	Razluddin Maqsood
23	ಸಗರಸ್ಥಿ ಬಸವಕಲ್ಯಾಣ		Construction of storm water drain from patel house to Lendi Nala in safa colony ward no 24 In basavakalyan city		24	5	4.67	Work Completed	Razluddin Maqsood
24	ಸಗರಸ್ಥಿ ಬಸವಕಲ್ಯಾಣ		Construction of storm water drain from Salsuddin Rabbani house to Guttedar House ward no 17 In basavakalyan city		17	3	2.49	Work Completed	Razluddin Maqsood
25	ಸಗರಸ್ಥಿ ಬಸವಕಲ್ಯಾಣ		Construction of storm water drain from Munirab to Akbar ali sha in ward no 5 In basavakalyan city		5	3	0	Work Completed	Razluddin Maqsood
26	ಸಗರಸ್ಥಿ ಬಸವಕಲ್ಯಾಣ		Construction of storm water drain from Jamal Paltwan House to mograjgir house ward no 29 In basavakalyan city		29	7	6.61	Work Completed	Razluddin Maqsood
27	ಸಗರಸ್ಥಿ ಬಸವಕಲ್ಯಾಣ		Construction of storm water drain in Babbar Baag Ward No 31 In basavakalyan city		31	5	4.8	Work Completed	Razluddin Maqsood
28	ಸಗರಸ್ಥಿ ಬಸವಕಲ್ಯಾಣ		Construction of storm water drain from Sudhakar Gujar House to Painter house in ward no 27 In basavakalyan city		27	12	7.42	Work Completed	Razluddin Maqsood
29	ಸಗರಸ್ಥಿ ಬಸವಕಲ್ಯಾಣ		Construction of storm water drain Dr. Taj house to Main Road ward no 5 In basavakalyan city		5	3	4.84	Work Completed	Razluddin Maqsood
30	ಸಗರಸ್ಥಿ ಬಸವಕಲ್ಯಾಣ		Construction of storm water drain from Riyaz Tinewale house to Jeealani sunar house in madina colony ward no 19 In basavakalyan		19	1	0.84	Work Completed	Razluddin Maqsood
31	ಸಗರಸ್ಥಿ ಬಸವಕಲ್ಯಾಣ		Sifting of HT Line form Ameer colony Share-sawar Function hall In basavakalyan city		2	5	0	Work Completed	Syed Arshad Ali
32	ಸಗರಸ್ಥಿ ಬಸವಕಲ್ಯಾಣ		Providing Hi-mast Light with Octagonal pole at Madwal Circle, Omkar Service station shikpur Road, Muslum Gray yard and Maulana Yakub Circle In basavakalyan city	29.21.18.20	24	33.06	Work Completed	Mohammad Qamaruddin Patel	
33	ಸಗರಸ್ಥಿ ಬಸವಕಲ್ಯಾಣ		For preparation of DPR for UGD In Basavakalyan City in Balance amount In basavakalyan city	10ಂದ 31	7	7	Work Completed	KUWS & DB	
34	ಸಗರಸ್ಥಿ ಬಸವಕಲ್ಯಾಣ		Providing and laying PVC 65mm pipeline in Taj Colony Ward No 19 In basavakalyan city		19	5	0.92	Work Completed	Vakare Vijaykumar
35	ಸಗರಸ್ಥಿ ಬಸವಕಲ್ಯಾಣ		Providing and laying PVC 65mm pipeline in ward no 3 In basavakalyan city		3	5	4.18	Work Completed	Vakare Vijaykumar
36	ಸಗರಸ್ಥಿ ಬಸವಕಲ್ಯಾಣ		Providing and laying PVC 65mm pipeline in Mahetooob Nagar Ward not In basavakalyan city		4	5	4.16	Work Completed	Vakare Vijaykumar
37	ಸಗರಸ್ಥಿ ಬಸವಕಲ್ಯಾಣ		Providing and laying PVC 65mm pipeline in Mahadev openwell to kuttar mulla nad Kumbhar Pali ward no 25 and Shah Hussin In basavakalyan city		25	10	8.18	Work Completed	Vakare Vijaykumar
38	ಸಗರಸ್ಥಿ ಬಸವಕಲ್ಯಾಣ		Providing and laying PVC 65mm pipeline in Mahadev openwell to Dimand college ward no 25 In basavakalyan city		25	5	0	Work Completed	Vakare Vijaykumar
1	ಸಗರಸ್ಥಿ ಬಸವಕಲ್ಯಾಣ	2018-19	Construction of Public Toilet in New CMC Office ward no 18		18	15	0	Work Started	Huzarpasha

ಕ್ರ. ಸಂ.	ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು	ವರ್ಷ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ವಾರ್ಡ್ ಸಂಖ್ಯೆ	ಅಂದಾಜು ಮೊತ್ತ	ಮೌಲ್ಯ	ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳಿಸಿದಲ್ಲಿ ಗುತ್ತಿದಾರರ ಹೆಸರು	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳಿಸಿದಲ್ಲಿ ಕಾರಣ
2	ನಗರಸಭೆ ಬಸವಲಯ		Construction of Community Toilet at Rena Near IB ward no 27	27	10	0	Work Started	Huzurpasha	
3	ನಗರಸಭೆ ಬಸವಲಯ		Construction of Community Toilet at Riksha Colony ward no 5	5	10	0	Work Started	Huzurpasha	
4	ನಗರಸಭೆ ಬಸವಲಯ		Providing Septic tank to Indira Canteen at Narayanpur cross Basavakalyan City	18	1	0	Work Completed	Arjun kanak	
5	ನಗರಸಭೆ ಬಸವಲಯ		Construction of RCC Drain with deck Slab from Chaman Garden to Nalli Tod Dargha Via Ahmed Sha Dargha ward no 20 in Basavakalyan City	20	20	6.52	Work Completed	Anand Nayak	
6	ನಗರಸಭೆ ಬಸವಲಯ		Construction of RCC Drain Both Side Maheboob Subani Chilla to Parshkatta ward no 4 in Basavakalyan City	4	4	1.31	Work Completed	JADHAV SUBHASH	
7	ನಗರಸಭೆ ಬಸವಲಯ		Construction of RCC Drain in Kareem Colony cross Road ward no 20 in Basavakalyan City	20	13	15.23	Work Completed	JADHAV SUBHASH	
8	ನಗರಸಭೆ ಬಸವಲಯ		Construction of RCC Drain from Ayyub Body Builder (Tabala) to Dashedmukh Galli Road & Majid Phulare to Dost Mohammed house ward no 02 in Basavakalyan City	2	3	2.69	Work Completed	JADHAV SUBHASH	
9	ನಗರಸಭೆ ಬಸವಲಯ		Construction of RCC Drain from Jaffarab Chabuksawar house to Chumnu Mechanic house & Abdul Qader house to Nizam house & Olzar Peeran to Niza Ali Peeran house ward no 06 in Basavakalyan City	6	3	2.66	Work Completed	JADHAV SUBHASH	
10	ನಗರಸಭೆ ಬಸವಲಯ		Construction of RCC Drain from Yousuf Khansab to Ali Raja house in Shahussain ward no 02 in Basavakalyan City	2	5	3.69	Work Completed	JADHAV SUBHASH	
11	ನಗರಸಭೆ ಬಸವಲಯ		Construction of RCC Drain from Alam Ali to Kareem house & Nisar house to Khaleel Ustad ward no 27 in Basavakalyan City	27	2	1.86	Work Completed	JADHAV SUBHASH	
12	ನಗರಸಭೆ ಬಸವಲಯ		Development of Park at Sy. No 62 in Basavakalyan City	2	7	3.72	Work Completed	Mohan	
13	ನಗರಸಭೆ ಬಸವಲಯ		Construction of CC Road from Maruti house to Noorulla house Top Layer & Maheboob Subani Chilla to Mahmmod Ustad house Top Layer & Mainu Phutanewale to Aqeela Apa house & Near Babu Bhai house & maheboob Khan house to Painter house in ward no 27 Basavakalyan City	27	15	13.23	Work Completed	JADHAV SUBHASH	
14	ನಗರಸಭೆ ಬಸವಲಯ		Construction of CC Road from Nazeer tyre house to Hafeez house Lendi Nala ward no 2 in Basavakalyan City	2	10	6	Work Completed	JADHAV SUBHASH	
15	ನಗರಸಭೆ ಬಸವಲಯ		Construction of CC Road from Shee sawar Function hall to Yakub Chabuksawar ward no 02 in Basavakalyan City	2	12	8.95	Work Completed	JADHAV SUBHASH	
16	ನಗರಸಭೆ ಬಸವಲಯ		Providing & installation of Octogonal pole with LED light near Moudana Yakub (6 Nos) ward no 25, Akbar Alisha Dargh (1 No) and Shahussain ward no 05, Amareuddin Sha Qadri(2 Nos) and Magdum Alisha Dargha (2 Nos) ward no 13 in Basavakalyan City	25	12	0	Tender to be invited		Change of work
17	ನಗರಸಭೆ ಬಸವಲಯ		Providing & installation of Octogonal pole with LED light near Bakul Basha Dargh (1 Nos) ward no 8, Sha Badesab Dargh (1 Nos) ward no 01, Shazada Qudri Dargha(1 Nos) at Dharagiri ward no 7 in Basavakalyan City	7	3	0	Work Started		Change of work
18	ನಗರಸಭೆ ಬಸವಲಯ		Fencing of grave yard (Boltani Telang) Beside Police Quarters ward no 25 in Basavakalyan City	25	8	0	Work Started		Site Litigation
19	ನಗರಸಭೆ ಬಸವಲಯ		Providing Gate & Compound wall to Indira Canteen at Narayanpur cross Basavakalyan City	18	5	4.9	Work Completed		
20	ನಗರಸಭೆ ಬಸವಲಯ		Providing CC TV Camera in Indira Canteen at Narayanpur cross Basavakalyan City	25	0.5	0	Work Completed	Sahyadri Tele Services	
21	ನಗರಸಭೆ ಬಸವಲಯ		Providing CC Road at Indira Canteen at Narayanpur cross Basavakalyan City	18	2.5	2.98	Work Completed		
22	ನಗರಸಭೆ ಬಸವಲಯ		Providing Cenopy at Indira Canteen at Narayanpur cross Basavakalyan City	18	1.01	0	Work Completed		
23	ನಗರಸಭೆ ಬಸವಲಯ		Construction of Public Toilet Near CPI Office ward no 26	26	14	0	Work Started	Huzurpasha	Site Litigation
24	ನಗರಸಭೆ ಬಸವಲಯ		Development of Park at Sy. No. 18 Tripuranth	24	10	0	Work Completed		
25	ನಗರಸಭೆ ಬಸವಲಯ		Construction of CC Road in Kareem Colony cross road ward no 20 in Basavakalyan City	20	5	0	Work Completed	JADHAV SUBHASH	
26	ನಗರಸಭೆ ಬಸವಲಯ		Construction of CC Road from Nabisab Shekhar Gulab to Yusuf Chamdevala ward no 4 in Basavakalyan City	4	5	3.7	Work Completed	JADHAV SUBHASH	
27	ನಗರಸಭೆ ಬಸವಲಯ		Construction of CC Road from Reddy Complex to Hulsor Road ward no 16 in Basavakalyan City	16	3	2.61	Work Completed	JADHAV SUBHASH	
28	ನಗರಸಭೆ ಬಸವಲಯ		Supply of 20000 No.s Dust Bin in Basavakalyan City	100ದ 31	40	0	Under Tender Process		
29	ನಗರಸಭೆ ಬಸವಲಯ		Supply of Auto Tippers 4 No.s in Basavakalyan City	100ದ 31	20	0	Under Tender Process		
30	ನಗರಸಭೆ ಬಸವಲಯ		Fixing of 100 Ltr Liter Bins in Basavakalyan City	100ದ 31	5	4.12	Work Completed		
31	ನಗರಸಭೆ ಬಸವಲಯ		Providing GPS to SWM Vehicles in Basavakalyan City	100ದ 31	2	0	Work Completed	Veerbhadrashwar Traders Bidar	
32	ನಗರಸಭೆ ಬಸವಲಯ		Providing & installation of Hi-mast Near BSNL office Shahpur Galli ward no 20 (1 No), Rena Galli near Hameed house ward no 27 (1 No), Near Navarang Talkies ward no 18 (1 No) in Basavakalyan City	20,27,18	18	18	Work Completed	D V Ramesh	
33	ನಗರಸಭೆ ಬಸವಲಯ		Supply & installation of pure drinking water RO Plant in Shahussain Near Open Well ward No 2 in Basavakalyan City	2	6.5	0	Work Completed	anand	
34	ನಗರಸಭೆ ಬಸವಲಯ		Supply & installation of pure drinking water RO Plant in Dharagiri Near Open Well ward No 7 in Basavakalyan City	7	6.5	5.9	Work Completed	RAJKUMAR C ASTURE	
35	ನಗರಸಭೆ ಬಸವಲಯ		Supply & installation of pure drinking water RO Plant near Hameed Kirana Shop ward No 27 in Basavakalyan City	27	6.5	0	Work Completed	Anand Nayak	

ಕ್ರ. ಸಂ.	ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು	ವರ್ಷ	ಕಾಮಗಾರಿಯ ವಿವರ	ವಾರ್ಡ್ ಸಂಖ್ಯೆ	ಆಂದಾಜು ಮೊತ್ತ	ವೆಚ್ಚ	ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳಿಸಿದಲ್ಲಿ ಗುತ್ತಿದಾರರ ಹೆಸರು	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳಿಸಿದಲ್ಲಿ ಕಾರಣ
36	ನಗರಸಭೆ ಉಪವಿಳಯ		Supply & installation of pure drinking water RO Plant Open Near Police Station ward No 26 in Basavakalyan City	26	6.5	0	Work Completed	anand	
37	ನಗರಸಭೆ ಉಪವಿಳಯ		Supply & installation of pure drinking water RO Plant Near BSNL Office ward No 20 in Basavakalyan City	20	6.5	5.9	Work Completed	RAJKUMAR C ASTURE	
38	ನಗರಸಭೆ ಉಪವಿಳಯ		Supply & installation of pure drinking water RO Plant in Ganesh Nagar Park Near Rural Police Station Basavakalyan City	11	6.5	5.89	Work Completed	RAJKUMAR C ASTURE	
39	ನಗರಸಭೆ ಉಪವಿಳಯ		Supply & installation of pure drinking water RO Plant Near Peerapasha Bangle Open Well ward No 8 in Basavakalyan City	8	6.5	5.89	Work Completed	RAJKUMAR C ASTURE	
40	ನಗರಸಭೆ ಉಪವಿಳಯ		Supply & installation of pure drinking water RO Plant Near Alla Nagar Open Well ward No 10 in Basavakalyan City	10	6.5	0	Work Completed	Anand Nayak	
1	ನಗರಸಭೆ ಉಪವಿಳಯ	2019-20	Renovation of community toilet at 2 No.s Dharamprakash gali in Basavakalyan City	11	10	0	Work Started	KARTIK V SWAMY	
2	ನಗರಸಭೆ ಉಪವಿಳಯ		Renovation of community toilet at Ishwar Nagar in Basavakalyan City	14	5	0	Work Started	Kartik Swamy	
3	ನಗರಸಭೆ ಉಪವಿಳಯ		Construction of Community Toilet Near old Tripurant Road ward no 23 in Basavakalyan City	23	10	0	Work Started	Kartik Swamy	
4	ನಗರಸಭೆ ಉಪವಿಳಯ		Construction of Community Toilet at Kali Gali in Basavakalyan City	2	10	0	Work Started	Mohan	Site Litigation
5	ನಗರಸಭೆ ಉಪವಿಳಯ		Matching Grants for I-H-L	1000 31	35	0	Work Completed		
6	ನಗರಸಭೆ ಉಪವಿಳಯ		Providing CC Road in New CMC, Office building at Narayanpur Cross in Basavakalyan City	15	14	0	Work Started	Huzur Pasha	
7	ನಗರಸಭೆ ಉಪವಿಳಯ		Providing CC Road from Raja Bag Sawar Dragha Back side to grave Yard in Basavakalyan City	25	10	0	Work Completed	Rathod Chandrakanth	
8	ನಗರಸಭೆ ಉಪವಿಳಯ		Development of Shantiraketa Park ward no 17 in Basavakalyan City	17	4	0	Work Started	Mohan	
9	ನಗರಸಭೆ ಉಪವಿಳಯ		Development of Ganga Madina Park in Basavakalyan City	19	20	12.43	Work Started	Gurulingayya Hukantimath	
10	ನಗರಸಭೆ ಉಪವಿಳಯ		Construction of CC Road Near Omkar Patil house sra colony in ward no 19 Basavakalyan City	19	5	4	Work Completed	SHIVUMANYA	
11	ನಗರಸಭೆ ಉಪವಿಳಯ		Improvement to Road from Narayanpur cross to Goke Mastan Bridge SH 11 in Basavakalyan City	11	45	0	Work Started	Balaji Construction	Delayed as the tender has been recalled for 2nd time
12	ನಗರಸಭೆ ಉಪವಿಳಯ		Providing Road Median from Busstand to Narayanpur cross and IB circle to Ambedkar circle in Basavakalyan City	21	25	0	Work Started	HUZUR PASHA	
13	ನಗರಸಭೆ ಉಪವಿಳಯ		Matching Grants for Civil work as per SWM DPR	1000 31	70	0	Work Started		
14	ನಗರಸಭೆ ಉಪವಿಳಯ		Construction of RCC Drain from Gujrali Adde to Lendi Nala Shivaji Nagar ward no 19 in Basavakalyan City	19	15	0	Work Started	HUZUR PASHA	
15	ನಗರಸಭೆ ಉಪವಿಳಯ		Construction of RCC Drain Nagoba Katta to Bridge Koudiyal Road ward no 21 in Basavakalyan City	21	25	0	Work Started	HUZUR PASHA	
16	ನಗರಸಭೆ ಉಪವಿಳಯ		Construction of RCC Drain from Ateeq Mistri house to Usman house ward no 27 in Basavakalyan City	27	10	4.29	Work Completed	HUZUR PASHA	
17	ನಗರಸಭೆ ಉಪವಿಳಯ		Construction of RCC Drain from Yavaraj house to Soham Enterprises ward no 24 in Basavakalyan City	24	5	1.53	Work Completed	HUZUR PASHA	
18	ನಗರಸಭೆ ಉಪವಿಳಯ		Construction of RCC Drain Near Suresh house ward no 19 in Basavakalyan City	19	10	0	Work Started	HUZUR PASHA	
19	ನಗರಸಭೆ ಉಪವಿಳಯ		Construction of RCC Drain in Ameer Colony ward no 05 in Basavakalyan City	5	10	6.85	Work Completed	HUZUR PASHA	
20	ನಗರಸಭೆ ಉಪವಿಳಯ		Providing & installation of 100 KVA Transformer at New CMC, Building Office in Basavakalyan City	18	5	0	Work Started	Vijaykumar Patil	
21	ನಗರಸಭೆ ಉಪವಿಳಯ		Shifting of 33 KVA Line at Shivaji Park ward no 17 in Basavakalyan City	17	13	0	Work Started	VijayKumar Patil	
22	ನಗರಸಭೆ ಉಪವಿಳಯ		Shifting of 100 KVA Line at Karnataka Auto Nagar Masjid in Basavakalyan City	23	3.5	0	Work Completed	VijayKumar Patil	
23	ನಗರಸಭೆ ಉಪವಿಳಯ		Shifting of poles Near Navarang Talkies in Basavakalyan City	18	1	0	Work Completed	Vijaykumar Patil	
24	ನಗರಸಭೆ ಉಪವಿಳಯ		Shifting of poles in Malgar Glory ward no 21 in Basavakalyan City	21	1	0	Work Completed	Vijaykumar Patil	
25	ನಗರಸಭೆ ಉಪವಿಳಯ		Shifting of Line Near Masjid in Taj Colony ward no 19 in Basavakalyan City	19	1.1	0	Work Completed	VijayKumar Patil	
26	ನಗರಸಭೆ ಉಪವಿಳಯ		Shifting of poles HDPC Bank Tripuranth ward no 23 in Basavakalyan City	23	1.5	0	Work Started	VijayKumar Patil	
27	ನಗರಸಭೆ ಉಪವಿಳಯ		Shifting of LT AB Cabel pole on 250 KVA Honna Nayak DTC Taj Colony ward no 19 in Basavakalyan City	19	2.2	0	Work Started	Vijay Kumar Patil	
28	ನಗರಸಭೆ ಉಪವಿಳಯ		Extension of Street light in Ameerpet colony ward no 05 in Basavakalyan City	5	1.5	0	Work Started	VijayKumar Patil	
29	ನಗರಸಭೆ ಉಪವಿಳಯ		Shifting of LT pole and HT line ward no 27 Rena gali Bakar Khasab Corner Near Dr. Kareem house & LT pole Near Bukari hotel Gandhi Chowk in Basavakalyan City	27	0.75	0	Work Started	VijayKumar Patil	
30	ನಗರಸಭೆ ಉಪವಿಳಯ		Extension of Street light installation at Ashraya Colony Sy No. 52 ward no 05 in Basavakalyan City	5	11.5	0	Work Started	VijayKumar Patil	
31	ನಗರಸಭೆ ಉಪವಿಳಯ		Extension of Street light at Janat Mahel grave yard ward no 13 in Basavakalyan City	13	1.2	0	Work Started	VijayKumar Patil	
32	ನಗರಸಭೆ ಉಪವಿಳಯ		Extension of Street light at Gousiya School to Partapur Road ward no 31 in Basavakalyan City	31	4.75	0	Work Started	VijayKumar Patil	
33	ನಗರಸಭೆ ಉಪವಿಳಯ		Supply of Alum for WTP in Basavakalyan City	1000 31	20	9.84	Work Completed	Huzur pasha	
34	ನಗರಸಭೆ ಉಪವಿಳಯ		Supply of Chlorine for WTP in Basavakalyan City	1000 31	10	1.7	Work Completed	Huzur pasha	

ಕ್ರ. ಸಂ.	ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು	ವರ್ಷ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಮಾರ್ಚ್ ಸಂಖ್ಯೆ	ಅಂದಾಜು ಮೊತ್ತ	ವೆಚ್ಚ	ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ	ಕಾಮಗಾರಿ ಮೂರ್ತಗೊಳಿಸುವಲ್ಲಿ ಗುತ್ತದಾರರ ಹೆಸರು	ಕಾಮಗಾರಿ ಮೂರ್ತಗೊಳಿಸುವಲ್ಲಿ ತಾಳಾ
35	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ		Supply of Bleaching powder for WTP in Basavakalyan City	100ದ 31	20	0	Work Started		Delayed as the tender has been recalled for 2nd time
36	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ		Construction of CC Road at WTP in Basavakalyan City	100ದ 31	20	0	Work Completed	PRAKASH SHIVAMURTHY HALMANDGE	
37	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ		Providing RO plant in ward no 15	18	8	0	Work Started	PRAKASH SHIVAMURTHY HALMANDGE	
38	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ		Annual Maintenance of WTP, OHT and GLSR in Basavakalyan City	100ದ 31	13	0	Work Completed	Mohan	
IV ಎಸ್.ಸಿ.ಸಿ									
1	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ	2016-17	(AD Work) Development of Ambedkar Community hall in Bheem nagar ward no 25	25	15	0	Under Tender Process		Delayed as the tender has been recalled for 5th time
2	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ		Construction of CC Road from Mothiram House to Bangari House in Dharmprakash Galli Ward No 11	11	4	0	Work Started	Jagdish Khuba	
3	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ		Construction of CC Road from Dattu House to Bhavani Temple Ward No 23	23	6	5	Work Completed	Jagdish Khuba	
4	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ		Construction of CC Road from Manohar House to Chandappa House Ward No 23	23	6	4.74	Work Completed	Jagdish Khuba	
5	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ		Construction of CC Road from Hulasur Road MWS Dharamprakash Galli	11	12	4	Work Started	Jagdish Khuba	
6	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ		Construction of CC road from ravi house to goindrac house in ward no 19	19	4	3.99	Work Completed	Jagdish Khuba	
7	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ		Construction of CC road from Gyanoba kamble house to Manphat house in ward no 19	19	6	2.59	Work Completed	Jagdish Khuba	
8	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ		Construction of CC road from Bharath bai house to kamblabai galkwad house in ward no 19	19	10	9.03	Work Completed	Manik Yaba	
9	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ		Construction of cc road from chatrapa house to subhash house ward no 19	19	2	0	Work Completed	Jagdish Khuba	
10	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ		Construction of CC road from suman rathod house to mallamma kamble house ward no 19	19	5	5	Work Completed	Jagdish Khuba	
11	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ		Construction of CC road from Basavaraj house to Sarojini house ward no 19	19	6	5.86	Work Completed	Manik Yaba	
12	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ		Construction of CC road from Shivakumar Kamshetty house to Machindra kamble house ward no 19	19	4	4	Work Completed	Manik Yaba	
13	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ		Construction of CC road from Chandrakanth Tailor house to Prakash house ward no 19	19	2	2	Work Completed	Jagdish Khuba	
14	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ		Construction of CC road from Jyoteppa house to Eranna houseward no 19	19	2	0	Work Completed	Jagdish Khuba	
15	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ		Construction of BT Road from Naganna Katta Temple to Bande Nawaz Darga in Dharmprakash Galli in Ward No 11	11	12	12	Work Completed	Jagdish Khuba	
16	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ		Construction of CC road from Sujit Rathod house to Shipur road ward no 19	19	4	4	Work Completed	Jagdish Khuba	
17	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ		Construction of CC road from Jaydeep house to Dr ravindra house ward no 19	19	3	3	Work Completed	Jagdish Khuba	
18	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ		Construction of CC road from Ravi Dhule house to J.E. Jadhav house ward no 19	19	6	6	Work Completed	Jagdish Khuba	
19	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ		Construction of CC road from Manikrao Mainale house to Dr. Ambedkar Bhavan in ward no 19	19	3	0	Work Completed	Jagdish Khuba	
20	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ		Construction of CC road from Subhash Supervisor house to Vishwabharati school in ward no 19	19	6	5.65	Work Completed	Jagdish Khuba	
21	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ		Providing Footpath from Tippawa House to Main Road Bus stand in Dharmprakash Galli Ward No 11	11	15	0	Work Started	Jagdish Khuba	
22	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ		Construction of CC road from Gangubai house to Saduram Bheem Godbole ward no 25	25	8	0	Work Started	Jagdish Khuba	
23	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ		Construction of BT road from Bheem Nagar to Partapur road Via Vitoba Garje house ward no 25	25	15	9.11	Work Completed	Jagdish Khuba	
24	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ		Construction Of CC Road from Narasingh Lineman house to Margemma Temple Ward No. 25	25	2.5	0	Work Started	Jagdish Khuba	
25	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ		Construction Of CC Road from Laxmi Temple to Idga Road Ward No. 25	25	2.5	0	Work Started	Jagdish Khuba	
26	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ		Construction Of CC Road from Idga Road to Anup Galkwad House via Ramgodbole house Ward No. 25	25	2.5	0	Work Started	Jagdish Khuba	
27	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ		Construction of BT Road From Hulasur Road to Christal Function Hall in Dharamprakash Galli Ward No 11	11	4	0	Work Completed	Jagdish Khuba	
28	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ		Construction Of CC Road From Murgappa House To Main Road (WADDER GALLI) WARD NO 19 BASAVAKALYAN	10	4	0	Work Completed	Jagdish Khuba	
29	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ		Construction Of CC Road From Jyoteba House To Gendaji S% Ismail Kharatmol At Dhor Galli IN WARD NO 6	6	2	0	Work Completed	Jagdish Khuba	
30	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ		Construction Of CC Road From RANUJI S% ISMAIL KHARATMOL HOUSE TO MAHADEVI CHAMANRAO HOUSE AT DHOR GALLI IN WARD NO 6	6	4	3.97	Work Completed	Jagdish Khuba	
31	ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ		Construction Of CC Road From Girappa House To Chunnabhai House At Dhor Galli IN WARD NO 6	6	2.5	2.5	Work Completed	Jagdish Khuba	

ಕ್ರ. ಸಂ.	ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು	ವರ್ಷ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ವಾರ್ಡ್ ಸಂಖ್ಯೆ	ಆಂದಾಜು ಮೊತ್ತ	ಮುಕ್ತ	ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳಿಸಿದಲ್ಲಿ ಗುತ್ತಾಡಲರ ಹೆಸರು	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳಿಸಿದಲ್ಲಿ ಕಾರಣ	
	ನಗರಪಂಚಾಯತ್		Detailed and Abstract Estimate for Sinking borewell (2 nos) and installation of pumping machinery with cistern tank at Bilal colony in basavakalyan city	5	4.57	0	Work Completed	Huzur Pasha		
	ನಗರಪಂಚಾಯತ್		Supply & installation of pumping machinery to existing borewell Ward No. 16 Shahpur Galli Ravindra Rasure House in Basavakalyan	16	1	0	Work Completed	Huzur Pasha		
	ನಗರಪಂಚಾಯತ್		Supply & installation of pumping machinery to existing borewell Ward No. 4 Anwar Path Galli Imam Qureshi house in Basavakalyan	4	1	0	Work Completed	Huzur Pasha		
	ನಗರಪಂಚಾಯತ್		Supply & installation of pumping machinery to existing borewell Ambabai Galli Ward No. 29 in Basavakalyan	29	1	0	Work Completed	Huzur Pasha		
	ನಗರಪಂಚಾಯತ್		Supply & installation of pumping machinery to existing borewell Bradar Colony Ward No. 24 in Basavakalyan	24	1	0	Work Completed	Huzur Pasha		
	ನಗರಪಂಚಾಯತ್							Huzur Pasha		
	ನಗರಪಂಚಾಯತ್	2018-19	Sinking of New bore wells installation of pumping machinery in Near Hanuman Temple Joshi Galli ward no 14 of Basavakalyan City	14	2.5	0	Work Completed	Huzur Pasha		
	ನಗರಪಂಚಾಯತ್		Sinking of New bore wells installation of pumping machinery in Near Himmat Nagar & Ehem Nagar Ward No 25 of Basavakalyan City	25	2.5	0	Work Completed	Huzur Pasha		
	ನಗರಪಂಚಾಯತ್		Sinking of New bore wells installation of pumping machinery in Near Ashraya Colony Sy No 52 Muchalamb Road of Basavakalyan City	5	2.5	0	Work Completed	Huzur Pasha		
	ನಗರಪಂಚಾಯತ್		Sinking of New bore wells installation of pumping machinery in Near Nurulla Hussain Function Hall Khanka Jhanda of Basavakalyan City	5	2.5	0	Work Completed	Huzur Pasha		
	ನಗರಪಂಚಾಯತ್		Sinking of New bore wells installation of pumping machinery in Near Bhogse Function Hall Babbar Bag ward no 31 of Basavakalyan City	31	2.5	0	Work Completed	Huzur Pasha		
	ನಗರಪಂಚಾಯತ್		Sinking of New bore wells installation of pumping machinery in Tripuranth Ward no 21 of Basavakalyan City	21	2.5	0	Work Completed	Huzur Pasha		
	ನಗರಪಂಚಾಯತ್		Sinking of New bore wells installation of pumping machinery in Near Auto Nagar (New) of Basavakalyan City	23	2.5	0	Work Completed	Huzur Pasha		
	ನಗರಪಂಚಾಯತ್		Sinking of New bore wells installation of pumping machinery in Near Bandwara Ooni of Basavakalyan City	15	2.5	0	Work Completed	Huzur Pasha		
	ನಗರಪಂಚಾಯತ್		Sinking of New bore wells installation of pumping machinery in Near Umar Masjid ward no 17 of Basavakalyan City	17	2.5	0	Work Completed	Huzur Pasha		
	ನಗರಪಂಚಾಯತ್		Sinking of New bore wells installation of pumping machinery in Near Ashraya Colony Sy No 101 of Basavakalyan City	4	2.5	0	Work Completed	Huzur Pasha		
	ನಗರಪಂಚಾಯತ್							Huzur Pasha		
	ನಗರಪಂಚಾಯತ್	2019-20	Sinking of bore well and installation of MWS Pumping machinery in Maheboob Nagar Ward no 04 basavakalyan city	4	2.5	0	Work Completed	Anwar Bhosge		
	ನಗರಪಂಚಾಯತ್		Sinking of bore well and installation of MWS Pumping machinery in Yakubpura Ward no 25 of basavakalyan city	25	2.5	0	Work Completed	Anwar Bhosge		
	ನಗರಪಂಚಾಯತ್		Sinking of bore well and installation of MWS Pumping machinery in Bheem Nagar Ward no 21 Tripuranth of basavakalyan city	21	2.5	0	Work Completed	Anwar Bhosge		
	ನಗರಪಂಚಾಯತ್		Sinking of bore well and installation of MWS Pumping machinery in Near Bhavani Temple Ward no 23 of basavakalyan city	23	2.5	0	Work Completed	Anwar Bhosge		
	ನಗರಪಂಚಾಯತ್		Sinking of bore well and installation of MWS Pumping machinery in Ward no 22 of basavakalyan city	22	2.5	0	Work Completed	Anwar Bhosge		
	ನಗರಪಂಚಾಯತ್		Sinking of bore well and installation of MWS Pumping machinery in Beldal Sharan Ashram Ward no 23 of basavakalyan city	23	2.5	0	Work Completed	Anwar Bhosge		
	ನಗರಪಂಚಾಯತ್		Sinking of bore well and installation of MWS Pumping machinery in Gadwani Galli Ward no 01 of Basavakalyan city	1	2.5	0	Work Completed	Anwar Bhosge		
	ನಗರಪಂಚಾಯತ್		Sinking of bore well and installation of MWS Pumping machinery in Qureshi Colony Ward no 04 of Basavakalyan city	4	2.5	0	Work Completed	Anwar Bhosge		
			14th Fin General Performance Grants							
	ನಗರಪಂಚಾಯತ್	2016-17	Const. of Compound wall to New CMC Building in Basavakalyan City	18	4	3.03	Work Completed	Sri. Madivalayya		
	ನಗರಪಂಚಾಯತ್		Providing installation and commissioning of RO plant for drinking water at Chaman Garden in Basavakalyan City	21	17	12.84	Work Completed	mohan		
	ನಗರಪಂಚಾಯತ್		Supply of CFL with complete set in Basavakalyan City	1000	31	9	6.48	Work Completed	Sri. Mohammed Gamat patil	
	ನಗರಪಂಚಾಯತ್		Supply of Litter bins (100 lit) 500 No.s in Basavakalyan City	1000	31	16.81	14.64	Work Completed	Vinod Mandli Steli	
	ನಗರಪಂಚಾಯತ್		Const. of CC Road in Chaman Garden in Basavakalyan City	21	4	0	Work Completed	Sri. Razukuddin Maqud		
	ನಗರಪಂಚಾಯತ್		Const. of CC Road from Hamid Kiran shop to Pasha Ustad house and Yusuf Panwale house to Jeehani miya house and Chandpasha Driver house to main road and Near Ansar house in ward no 27 in Basavakalyan City	27	13	11.82	Work Completed	Sri. Razukuddin Maqud		
	ನಗರಪಂಚಾಯತ್		Const. of Storm water drain from Suleman house to Masjid in Madina Colony in Basavakalyan City	19	8	7.1	Work Completed	krishna kukarni		
	ನಗರಪಂಚಾಯತ್		Const. of Storm water drain from Nitur wale house to Paratewale house and Chilla to Bakar Khasab Galli main road in ward no 27 in Basavakalyan City	27	5	4.46	Work Completed	krishna kukarni		
			Reserved amount for UGD DPR Preparation in Basavakalyan City	1000	31	13	13	Work Completed	KUWS&DB	
I			ಎಸ್.ಎಫ್.ಸಿ. (ಮುಕ್ತಗುರು)							

ಕ್ರ. ಸಂ.	ಸಾರ್ವಜನಿಕ ಸಂಸ್ಥೆಯ ಹೆಸರು	ವರ್ಷ	ಕಾಮಗಾರಿಯ ವಿವರ	ಬಾರ್ಡ್ ಸಂಖ್ಯೆ	ಅಂದಾಜು ಮೊತ್ತ	ವೆಚ್ಚ	ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳ್ಳುವಲ್ಲಿ ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳ್ಳುವಲ್ಲಿ ಕಾರಣ
8	ಪುರಸಭೆ ಭಾವಿ		Four wheel Auto Tipper for transportation of FSSTP Manure	-	8	0	Tender to be invited		Fund not released hence tender not called
9	ಪುರಸಭೆ ಭಾವಿ		Turner Machine for Garbage turning	-	13.9	0	Tender to be invited		Fund not released hence tender not called
III	14ನೇ ಹಣಕಾಸು (ಆದಾಯ)								
	ಪುರಸಭೆ ಭಾವಿ	2016-17							
1	ಪುರಸಭೆ ಭಾವಿ		Providing and construction of public toilet block near REC Postel in Bhalki Town	9	10.93	2.68	Work Completed		
2	ಪುರಸಭೆ ಭಾವಿ		Development of park and garden in janata colony Bhalkitown	15	10.83	10.29	Work Completed		
3	ಪುರಸಭೆ ಭಾವಿ		Development of dalit burial grounds for SC community in Bhalki town,	-	5.24	2.22	Work Completed		
4	ಪುರಸಭೆ ಭಾವಿ		providing bill logescom Bhalki for installation of electric poles	-	11.4	11.4	Work Completed		
5	ಪುರಸಭೆ ಭಾವಿ		construction of drain in ward no 2 from ankush nataraj house no 3-3-80 to suresh house no 3-3-92	2	1	0	Work Completed		
6	ಪುರಸಭೆ ಭಾವಿ		construction of drain in ward no 13 from shi Raja house no 4-6-82 to bharadwaj bharat house 4-5-28	13	0.75	0	Work Completed		
7	ಪುರಸಭೆ ಭಾವಿ		construction of drain from ward 15 jagadevi home to mouneshwar school	15	2	2	Work Completed		
8	ಪುರಸಭೆ ಭಾವಿ		construction of cc drain in ward 18 from bg palli home 5-1-16 to BDEO office	18	1.5	0	Work Completed		
9	ಪುರಸಭೆ ಭಾವಿ		construction of cc drains on both sides of ward 22 samant shop no 5-7-35 to pater workshop hno 5-7-70 in bhalki town	22	4	4	Work Completed		
10	ಪುರಸಭೆ ಭಾವಿ		construction of cc drains in ward 23 from roya Aruna shop 5-10-15 to shrotra shankar house no 5-10-35	23	4	0	Work Completed		
11	ಪುರಸಭೆ ಭಾವಿ		construction of cc drains in ward 16 pandurang gaekwad home 5-3-34/21 to shanappa engineer house no 5-3-34/25	16	1	1	Work Completed		
12	ಪುರಸಭೆ ಭಾವಿ		construction of drains from main road to sainagar	22	5	5	Work Completed		
13	ಪುರಸಭೆ ಭಾವಿ		construction of cc drain to khadkeshwar galli main road	6	1	0	Work Completed		
14	ಪುರಸಭೆ ಭಾವಿ		construction of cc drain in Desai Nagar Kasimnagar house no 5-1-135/31 to nagraj house no 5-1-135/30	19	1.5	1.5	Work Completed		
15	ಪುರಸಭೆ ಭಾವಿ		construction of cc drain in ward no 2 hiremath samsthana	2	1.5	1.5	Work Completed		
16	ಪುರಸಭೆ ಭಾವಿ		construction of cc drain in ward no 3 from goswami house 3-4-39 to Sathar pater house 3-5-17	3	0.75	0.75	Work Completed		
17	ಪುರಸಭೆ ಭಾವಿ		construction of cc drain in ward 3 from basimya house 3-5-22 to Kalyan house 17 bhalki town	5	0.2	0.2	Work Completed		
18	ಪುರಸಭೆ ಭಾವಿ		construction of cc drain in ward 6 from broken well to chowdi in bhalki town	6	4	4	Work Completed		
19	ಪುರಸಭೆ ಭಾವಿ		construction of drain on both sides of ward no 10 waman rao bhalki house no 4-3-120 and Deshmukappa Aneppa borewar house no 4-3-85	10	1.5	0	Work Completed		
20	ಪುರಸಭೆ ಭಾವಿ		construction of cc drain in ward 11 from chowdi to kanappa jale home no 3-2-92 in bhalki town	11	2.5	2.5	Work Completed		
21	ಪುರಸಭೆ ಭಾವಿ		construction of drain in ward no 13 shi bharadwaj nagure house no 4-6-1 to thosmath house no 4-6-25	13	0.75	0.75	Work Completed		
22	ಪುರಸಭೆ ಭಾವಿ		construction of drain in ward no 13 from shi vias rao house no 4-6-30 to bharadwaj bharat house 4-5-127	13	0.75	0	Work Completed		
23	ಪುರಸಭೆ ಭಾವಿ		construction of cc road from mainroad to sainagar in ward no 22	22	5	5	Work Completed		
24	ಪುರಸಭೆ ಭಾವಿ		construction of roads from ward no 13 from shi nagure house no 4-6-82 to bharadwaj bharat house no 4-5-28	13	0.75	0	Work Completed		
25	ಪುರಸಭೆ ಭಾವಿ		Construction of 110 metre cc road in ward no 14 from shiv kumar house to sailani house	14	2	0	Work Completed		
26	ಪುರಸಭೆ ಭಾವಿ		construction of cc road in ward 14 from govind rao house to balaji house	14	1	0	Work Completed		
27	ಪುರಸಭೆ ಭಾವಿ		construction of formation road and metalling road in ward 16 from nirvanu rao home to sundar home	16	1	1	Work Completed		
28	ಪುರಸಭೆ ಭಾವಿ		construction of formation road and metalling road from baburao mhanolal rathod home to shivaji dhan singh rathod home	16	1	1	Work Completed		
29	ಪುರಸಭೆ ಭಾವಿ		construction of cc road in ward 17 from baburao madkar house 5-2-181 to jagdish urasai hno 5-2-208	17	3	3	Work Completed		

ಕ್ರ. ಸಂ.	ಸಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು	ವರ್ಷ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಪೂರ್ವ ಸಂಯ್ಜೆ	ಆಂದಾಯ ಮೊತ್ತ	ಮೊತ್ತ	ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳಿಸಿದಲ್ಲಿ ಗುತ್ತದಾರರ ಹೆಸರು	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳಿಸಿದಲ್ಲಿ ಕಾರಣ
30	ಪುರಸಭೆ ಭಾರ್ಜಿ		Construction of cc road in ward 17 from prakash bharadwaj house no 5-2-238 to shivraj borale house no 5-2-238	17	2	2	Work Completed		
31	ಪುರಸಭೆ ಭಾರ್ಜಿ		Construction of cc road from chhajur nagar Kasmimani chhajur house no 5-1-135/30 to shivraj nagar house no 5-1-135/30	19	1.5	8.57	Work Completed		
32	ಪುರಸಭೆ ಭಾರ್ಜಿ		Construction of cc road from chhajur nagar Kasmimani chhajur house no 5-1-135/30 to jaleel house no 2-5-50	1	1	0	Work Completed		
33	ಪುರಸಭೆ ಭಾರ್ಜಿ		Construction of cc road in ward 5 from goudubudhi house no 3-4-39 to samir pater house no 3-4-17	3	0.75	0.5	Work Completed		
34	ಪುರಸಭೆ ಭಾರ್ಜಿ		repair of cc road in ward 5 from babu rao manjole house to bajirao manjole house	5	0.3	0.3	Work Completed		
35	ಪುರಸಭೆ ಭಾರ್ಜಿ		construction of cc road in kumbhar galli ward no 6	6	6	6	Work Completed		
36	ಪುರಸಭೆ ಭಾರ್ಜಿ		Construction of cc road in ward 12 from bhaskar chhajur nagar road to chandra jataavaru ashrama	12	5	5	Work Completed		
37	ಪುರಸಭೆ ಭಾರ್ಜಿ		Construction of road in ward 13 from sri bandeppa nagure house to mushtaq house	13	1	1	Work Completed		
38	ಪುರಸಭೆ ಭಾರ್ಜಿ		construction of roads from vilas rao house to table master house in ward 13	13	1	1	Work Completed		
39	ಪುರಸಭೆ ಭಾರ್ಜಿ		Construction of cc road in ward no 21 from noor masjid bridge to babu rao nitture house	21	8	0	Work Started		Changes or work to be done
40	ಪುರಸಭೆ ಭಾರ್ಜಿ		Construction of cc road in ward no 18 from ismail shop to palli workshop	18	4	0	Work Completed		
41	ಪುರಸಭೆ ಭಾರ್ಜಿ		Construction of cc road in ward no 23 from shivaji hi school to main road	23	1	0	Work Completed		
42	ಪುರಸಭೆ ಭಾರ್ಜಿ		Construction of cc road in ward no 5 near hulsoor base around hanuman mandir	5	5	4.83	Work Completed		
43	ಪುರಸಭೆ ಭಾರ್ಜಿ		Construction of cc road from bhatambra mainroad to catholic church	14	5.5	3.87	Work Completed		
44	ಪುರಸಭೆ ಭಾರ್ಜಿ		Purchase of Segregation Machine for SWM Purpose	-	15	14.99	Work Completed		
45	ಪುರಸಭೆ ಭಾರ್ಜಿ		Providing of apron, gum boots, mask and hand gloves to SWM Pournamika in bhalki TMC.	-	5	4.99	Work Completed		
46	ಪುರಸಭೆ ಭಾರ್ಜಿ		supply of buckets to house to house for Garbage collection in Bhalki town	-	5	4.99	Work Completed		
47	ಪುರಸಭೆ ಭಾರ್ಜಿ		Construction of cc drain and culvert near anandwadi road malang shah graveyard	-	3.14	0	Work Completed		
48	ಪುರಸಭೆ ಭಾರ್ಜಿ		Providing and laying Pipeline from Jharbhavi to sump and fixing of motor pumpset	8	4	4	Work Completed		
49	ಪುರಸಭೆ ಭಾರ್ಜಿ		providing and fixing single phase motor near Police station in Muslim galli bhalki town	9	0.75	0.75	Work Completed		
50	ಪುರಸಭೆ ಭಾರ್ಜಿ		providing and fixing single phase motor near H/O Madde in Lecter Colony in bhalki town	9	1.25	1.25	Work Completed		
51	ಪುರಸಭೆ ಭಾರ್ಜಿ		providing and fixing single phase motor near H/O Chhajur nagar in ward no. 9 in bhalki town	9	1.25	1.25	Work Completed		
52	ಪುರಸಭೆ ಭಾರ್ಜಿ		providing and fixing single phase motor near H/O Chhajur nagar in ward no. 9 in bhalki town	9	1.25	1.25	Work Completed		
53	ಪುರಸಭೆ ಭಾರ್ಜಿ		providing and fixing single phase motor near Chhajur nagar in ward no. 8 in bhalki town	8	1.25	1.25	Work Completed		
54	ಪುರಸಭೆ ಭಾರ್ಜಿ		Providing and fixing of single phase motor opposite H/O Sangappa Becre in Bhalki town.	9	1.25	1.25	Work Completed		
55	ಪುರಸಭೆ ಭಾರ್ಜಿ		Providing and fixing of single phase motor in hirematt galli ward no 2 in Bhalki town.	2	1.25	1.25	Work Completed		
56	ಪುರಸಭೆ ಭಾರ್ಜಿ		Providing and fixing of single phase motor near H/O Chhajur nagar in ward no. 9 in bhalki town.	4	1.25	1.25	Work Completed		
57	ಪುರಸಭೆ ಭಾರ್ಜಿ		Providing and laying Pipeline from court compound open wells to transmission tank and fixing of motor pumpset in bhalki town.	12	4	4	Work Completed		
58	ಪುರಸಭೆ ಭಾರ್ಜಿ		Redrilling of borewell near sainure house opposite sawmill in ward no 23 in Bhalki town.	23	0.25	0.25	Work Completed		
59	ಪುರಸಭೆ ಭಾರ್ಜಿ		Providing and fixing single phase motor near saia masjid in bhalki town	3	0.75	0.75	Work Completed		
60	ಪುರಸಭೆ ಭಾರ್ಜಿ		Providing and fixing single phase motor near H/O Chhajur nagar in ward no. 9 in bhalki town	3	0.8	0.8	Work Completed		
61	ಪುರಸಭೆ ಭಾರ್ಜಿ		providing and fixing single phase motor in pathan galli bhalki town	3	0.75	0.75	Work Completed		
62	ಪುರಸಭೆ ಭಾರ್ಜಿ		providing and fixing single phase motor at shahu galli in bhalki town	3	0.75	0.75	Work Completed		
63	ಪುರಸಭೆ ಭಾರ್ಜಿ		providing and fixing single phase motor in masoom pasha colony in bhalki town	9	0.75	0.75	Work Completed		
64	ಪುರಸಭೆ ಭಾರ್ಜಿ		providing and fixing single phase motor near Police station in bhalki town	9	0.75	0.75	Work Completed		

ಕ್ರ. ಸಂ.	ಸಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು	ವರ್ಷ	ಕಾಮಗಾರಿಯ ವಿವರ	ಮಾರ್ಚ್ ಸಂಖ್ಯೆ	ಅಂದಾಜು ಮೊತ್ತ	ವೆಚ್ಚ	ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳಿಸಿದಲ್ಲಿ ಗುತ್ತದಾರರ ಹೆಸರು	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳಿಸಿದಲ್ಲಿ ಕಾರಣ
65	ಪುರಸಭೆ ಭಾರ್ಯ		fixing of motor pump in vijaymanteshwar colony	12	1.25	1.25	Work Completed		
66	ಪುರಸಭೆ ಭಾರ್ಯ		Drilling of borewell near horticulture office in ward no 18	18	0.93	0.93	Work Completed		
67	ಪುರಸಭೆ ಭಾರ್ಯ		Drilling of bore well at balaji nagar yuvraj patil vairag house ward-18	18	0.87	0.87	Work Completed		
68	ಪುರಸಭೆ ಭಾರ್ಯ		Drilling of bore well at ashok nagar sanju bhavikatte suresh bhai house	2	0.99	0.99	Work Completed		
69	ಪುರಸಭೆ ಭಾರ್ಯ		drilling of borewell near indira nagar	22	1.08	1.08	Work Completed		
70	ಪುರಸಭೆ ಭಾರ್ಯ		drilling of borewell near bharath nagre home	10	0.9	0.9	Work Completed		
71	ಪುರಸಭೆ ಭಾರ್ಯ		drilling of borewell in vyambe colony near karamunge field and gas godown	22	1.21	1.21	Work Completed		
72	ಪುರಸಭೆ ಭಾರ್ಯ		drilling of borewell in vyambe colony near kaseppa waddar house in baswanagar	22	1.04	1.04	Work Completed		
73	ಪುರಸಭೆ ಭಾರ್ಯ		drilling of borewell in ward no 1 bidarbase near jaleel house	1	1.11	1.11	Work Completed		
74	ಪುರಸಭೆ ಭಾರ್ಯ		drilling of borewell in ward no 1 bidarbase near chowdhry house	1	0.9	0.9	Work Completed		
75	ಪುರಸಭೆ ಭಾರ್ಯ		drilling of borewell in balaji nagar near nirmala teacher house	19	1.15	1.15	Work Completed		
76	ಪುರಸಭೆ ಭಾರ್ಯ		drilling of borewell in ward no 19 near tukaram chamber house	19	1.07	1.07	Work Completed		
77	ಪುರಸಭೆ ಭಾರ್ಯ		drilling of borewell in ward no 3 kaikade galli	1	0.93	0.93	Work Completed		
78	ಪುರಸಭೆ ಭಾರ್ಯ		drilling of borewell in ward 17 housing board near patil house	17	1.02	1.02	Work Completed		
79	ಪುರಸಭೆ ಭಾರ್ಯ		drilling of borewell in ward 14 near dadar	14	0.8	0.8	Work Completed		
80	ಪುರಸಭೆ ಭಾರ್ಯ		drilling of borewell in ward 13 near hanman chowk and mahikare house	13	0.9	0.9	Work Completed		
81	ಪುರಸಭೆ ಭಾರ್ಯ		providing single phase motor in dadgi base near shivaji rao keshav rao sawle house	5	1.25	1.25	Work Completed		
82	ಪುರಸಭೆ ಭಾರ್ಯ		providing of single phase motor near channabasweshwar ashtama yatri nivas	12	1.25	1.25	Work Completed		
83	ಪುರಸಭೆ ಭಾರ್ಯ		providing of single phase motor near kudre house in beerdev galli	14	1.25	1.25	Work Completed		
84	ಪುರಸಭೆ ಭಾರ್ಯ		providing of single phase motor near mps school ashok nagar	2	1.25	1.25	Work Completed		
85	ಪುರಸಭೆ ಭಾರ್ಯ		providing of single phase motor near dharmeshwar mandir	4	1.25	1.25	Work Completed		
86	ಪುರಸಭೆ ಭಾರ್ಯ		providing of single phase motor in ward 18 lokande galli near loya marwadi	18	1.25	1.25	Work Completed		
87	ಪುರಸಭೆ ಭಾರ್ಯ		providing of single phase motor in hiremall galli dilip joldapke house	4	1.25	1.25	Work Completed		
88	ಪುರಸಭೆ ಭಾರ್ಯ		providing of single phase motor in ward 11 VM colony behind amar theatre	11	1.25	1.25	Work Completed		
89	ಪುರಸಭೆ ಭಾರ್ಯ		providing of single phase motor in bhimnagar near kurshid home	20	1.25	1.25	Work Completed		
90	ಪುರಸಭೆ ಭಾರ್ಯ		providing of single phase motor near agni shamak area rajbavan house	17	1.25	1.25	Work Completed		
91	ಪುರಸಭೆ ಭಾರ್ಯ		providing of single phase motor near ward 18 balaji nagar near vairage home	18	1.25	1.25	Work Completed		
92	ಪುರಸಭೆ ಭಾರ್ಯ		providing of single phase motor near tara bai kolla house in papav nagar	21	1.25	1.25	Work Completed		
93	ಪುರಸಭೆ ಭಾರ್ಯ		providing of single phase motor in ward 2 near sanju bhavikatte house	2	1.25	1.25	Work Completed		
94	ಪುರಸಭೆ ಭಾರ್ಯ		providing of single phase motor in ward 6 near khadkeshwar school	6	1.25	1.25	Work Completed		
95	ಪುರಸಭೆ ಭಾರ್ಯ		providing of single phase motor in syed galli near nims school	3	1.25	1.25	Work Completed		
96	ಪುರಸಭೆ ಭಾರ್ಯ		providing of single phase motor in ward 17 near dhanraj patil house and horticulture office	17	1.25	1.25	Work Completed		
97	ಪುರಸಭೆ ಭಾರ್ಯ		providing of single phase motor in ward 20 panchasheel nagar	20	1.25	1.25	Work Completed		
98	ಪುರಸಭೆ ಭಾರ್ಯ		drilling of borewell near mp school	5	1	1	Work Completed		
99	ಪುರಸಭೆ ಭಾರ್ಯ		drilling of borewell near bsnl office and baswaraj ricke home	9	1.15	1.15	Work Completed		
100	ಪುರಸಭೆ ಭಾರ್ಯ		drilling of borewell near madde house near lecture colony	9	0.74	0.74	Work Completed		
101	ಪುರಸಭೆ ಭಾರ್ಯ		drilling of borewell near ganesh mandir in lecture colony	9	0.79	0.79	Work Completed		
102	ಪುರಸಭೆ ಭಾರ್ಯ		drilling of borewell near wale home in hiremall galli	4	0.88	0.88	Work Completed		
1	ಪುರಸಭೆ ಭಾರ್ಯ	2017-18	providing sacion vessel and recirculation to hindu samaj graveyard near dadgi base Hanman Mandir in Bhalkitown	5	5.93	0	Work Completed		
2	ಪುರಸಭೆ ಭಾರ್ಯ		Construction of CC Road and providing water supply facility to Christian Samaja Graveyard and Christian Samaj Graveyard in Bhalki Town.	5	5	0	Work Started	Amruthappa Mashetty	Site Problem
3	ಪುರಸಭೆ ಭಾರ್ಯ		Construction of CC Road to Madiga Samaja Graveyard in Dadgi base Bhalki Town	5	3	0	Work Started	Amruthappa Mashetty	Site Problem

ಕ್ರ. ಸಂ.	ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು	ವರ್ಷ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಪಾರ್ಶ್ವ ಸಂಖ್ಯೆ	ಅಂದಾಜು ಮೊತ್ತ	ಮೃದ್ವ	ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳಿಸಿದಲ್ಲಿ ಗುತ್ತದಾರರ ಹೆಸರು	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳಿಸಿದಲ್ಲಿ ಕಾರಣ
4	ಪುರಸಭೆ ಭಾರ್ವೆ		Construction of modern toilet and bathroom near TMC Office Bhalki	7	27.87	0	Work Started		Change of Action Plan
5	ಪುರಸಭೆ ಭಾರ್ವೆ		Construction of Biogas plant in Bhalki town	10	25	25	Work Completed		
6	ಪುರಸಭೆ ಭಾರ್ವೆ		Development of park, fencing and providing play equipments in survey no 41271A lecture colony.	9	13.93	0	Work Completed		
7	ಪುರಸಭೆ ಭಾರ್ವೆ		Construction of CC Drain and Deckslab from Virasagar house to Ramesh more house in ward no 13	13	3	2.86	Work Completed		
8	ಪುರಸಭೆ ಭಾರ್ವೆ		Construction of CC Drain from Jagannath Kamath house to Chappal Rao Bandu in ward no 16 Sidharth nagar	16	2.5	2.16	Work Completed		
9	ಪುರಸಭೆ ಭಾರ್ವೆ		Construction of CC Drain from Jambhavan temple to ambanna more in ward no 11	11	2.36	1.89	Work Completed		
10	ಪುರಸಭೆ ಭಾರ್ವೆ		Construction of CC Road from House of Isamuddin Tambule to via house of waliuddin shah , H/O Laique Hippalgaon , H/o Usman Sab Master upto H/o Maqbul Tambule	23	30.5	19.54	Work Started	Amruthappa Mashetty	Site Problem
11	ಪುರಸಭೆ ಭಾರ್ವೆ		Construction of CC Road from House of Vidyasagar to H/o Ramesh More in ward no 13	13	2.5	0	Work Completed		
12	ಪುರಸಭೆ ಭಾರ್ವೆ		Construction of CC Road from Bhalki Munnabadu main road to via house of Manaraj upto house of Shankarulu Sonar in Teacher colony W.No8	9	5.81	0	Work Completed		
13	ಪುರಸಭೆ ಭಾರ್ವೆ		Construction of CC Road from Bhalki Munnabadu main road to vias path open plot in Teachers colony in W.No.8	8	3	2.13	Work Completed		
14	ಪುರಸಭೆ ಭಾರ್ವೆ		Drilling of borewell and fixing of motor pumpsets in SWM Landfill Site	-	3.6	3.47	Work Completed		
15	ಪುರಸಭೆ ಭಾರ್ವೆ		Electrical and lighting facility to Landfill site	-	5	5	Work Completed		
16	ಪುರಸಭೆ ಭಾರ್ವೆ		Construction of Vermicompost shed in Landfill site	-	10	0	Work Completed		
17	ಪುರಸಭೆ ಭಾರ್ವೆ		Construction of Drain from Shivraj Primary School to via. house of Maqbul Tambule upto Nala and house of Isamuddin Tambule to Via Waliuddin Shah, Laique Hippalgaon to Usman sab Master in W.No 23	23	25	16.8	Work Completed		
18	ಪುರಸಭೆ ಭಾರ್ವೆ		Construction of CC Drain from Bhalki Munnabadu main road to via. house of Manaraj upto Shankarulu Sonar House in Teachers colony ward no 8	8	6	2.34	Work Completed		
19	ಪುರಸಭೆ ಭಾರ್ವೆ		Construction of Drain from Bhalki Munnabadu main road to vias path in teachers colony in ward no 8	8	3	0	Work Completed		
20	ಪುರಸಭೆ ಭಾರ್ವೆ		Disposing to Collector for providing electrical poles and PVC systems to various places in Bhalki town	1 ರಿಂದ 27	13.93	13.68	Work Completed		
21	ಪುರಸಭೆ ಭಾರ್ವೆ		providing and fixing motor pumpset in basavanagar bhalki	8	1.5	1.41	Work Completed		
22	ಪುರಸಭೆ ಭಾರ್ವೆ		Purchasing of Handpumpsets to bhalki town water supply system	-	2.5	2.35	Work Completed		
23	ಪುರಸಭೆ ಭಾರ್ವೆ		Purchasing of PVC pipes and other items for Bhalki town water Supply system	1 ರಿಂದ 27	9.75	9.75	Work Completed		
24	ಪುರಸಭೆ ಭಾರ್ವೆ		Providing and fixing of motor pumpsets and system near Masoom Pasha Colony Dargah in Ward No 9	9	2	1.91	Work Completed		
25	ಪುರಸಭೆ ಭಾರ್ವೆ		drilling of borewell and fixing of motor pumpset in nucha layout in ward no3	3	2.5	2.51	Work Completed		
26	ಪುರಸಭೆ ಭಾರ್ವೆ		drilling of borewell and fixing of motor pumpset in dorgali bhalki town	3	2.5	1.43	Work Completed		
27	ಪುರಸಭೆ ಭಾರ್ವೆ		providing and fixing motor pumpset to ghante openwell in bhalki town	3	1.5	1.49	Work Completed		
28	ಪುರಸಭೆ ಭಾರ್ವೆ		purchase of 4 water tankers and 2 tractor engine for supply of drinking water in bhalki town	-	20	19.16	Work Completed		
29	ಪುರಸಭೆ ಭಾರ್ವೆ		drilling of borewell and installation of motor near railway gate	20	2.5	2.5	Work Completed		
30	ಪುರಸಭೆ ಭಾರ್ವೆ		drilling of borewell and installation of motor near satyasa school	20	2.5	2.51	Work Completed		
31	ಪುರಸಭೆ ಭಾರ್ವೆ		drilling of borewell and installation of motor in ward no 4 near Deshmukh house and sangameshwar temple	4	3.5	3.5	Work Completed		
32	ಪುರಸಭೆ ಭಾರ್ವೆ		drilling of borewell and installation of motor in ward no 3	3	2.5	2.5	Work Completed		
33	ಪುರಸಭೆ ಭಾರ್ವೆ		drilling of borewell and installation of motor in shahunagar	9	2.5	2.48	Work Completed		
1	ಪುರಸಭೆ ಭಾರ್ವೆ	2018-19	Construction Modern Toilets and Bathrooms near Lake behind Channabasava Ashram in Bhalki Town	8	29.23	0	Under Tender Process		Delayed due to late submission of Action Plan
2	ಪುರಸಭೆ ಭಾರ್ವೆ		Construction of Drain from H/o Mareppa to H/o Shiromani in new Bheem Nagar in bhalki Town	22	5.84	0	Under Tender Process		Delayed due to late submission of Action Plan

ಕ್ರ. ಸಂ.	ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು	ವರ್ಷ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ವಾರ್ಡ್ ಸಂಖ್ಯೆ	ಅಂದಾಜು ಮೊತ್ತ	ಮೆಟ್ರ	ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳಿಸಿದಲ್ಲಿ ಗುತ್ತದಾರರ ಹೆಸರು	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳಿಸಿದಲ್ಲಿ ಕಾರಣ
3	ಪುರಸಭೆ ಭಾರ್ತಿ		Purchase and Installation of various Essential Materials like Computer Laptop Tables and Furniture"s Etc in New TMC Bhalki Office Building	-	14.65	0	Under Tender Process		Delayed due to late submission of Action Plan
4	ಪುರಸಭೆ ಭಾರ್ತಿ		Installation Children Play Equipment"s and Park equipment"s in Lake Garden near Channabasava Ashram in Bhalki Town	8	14.61	0	Under Tender Process		Delayed due to late submission of Action Plan
5	ಪುರಸಭೆ ಭಾರ್ತಿ		Construction of CC Road in Maharaja Colony in Ward No. 10	10	18	0	Under Tender Process		Delayed due to late submission of Action Plan
6	ಪುರಸಭೆ ಭಾರ್ತಿ		Construction of CC Road behind Malkapure Petrol pump area in ward No. 8	8	7.84	0	Under Tender Process		Delayed due to late submission of Action Plan
7	ಪುರಸಭೆ ಭಾರ್ತಿ		Construction of CC Road to Sahunagar Main road	8	18	0	Under Tender Process		Delayed due to late submission of Action Plan
8	ಪುರಸಭೆ ಭಾರ್ತಿ		Purchase of Equipment"s as per SWM DPH	-	58.46	0	Work Completed		
9	ಪುರಸಭೆ ಭಾರ್ತಿ		Construction of SWD from Siddharth Nagar Railway Track to via Dattenagar Janatha Colony Beerdev Colony upto Udgir Road	8	38	0	Under Tender Process		Delayed due to late submission of Action Plan
10	ಪುರಸಭೆ ಭಾರ್ತಿ		Installation of new Electrical Poles in Lecture Colony Gunj area and Old City in Bhalki town due to road widening	9	19.23	0	Work Completed		
11	ಪುರಸಭೆ ಭಾರ್ತಿ		Purchase and Installation of Transformer Cable and other materials to Jackwell at Dadgi river	5	10	0	Work Completed		
12	ಪುರಸಭೆ ಭಾರ್ತಿ		Installation of 10 Borewell Motors at various places in Bhalki town	1 to 27	10	0	Work Completed		
13	ಪುರಸಭೆ ಭಾರ್ತಿ		Laying of Drinking water Pipeline in Ward No. 4	4	4.96	0	Under Tender Process		Delayed due to late submission of Action Plan
14	ಪುರಸಭೆ ಭಾರ್ತಿ		Purchase of Pipe Value and other necessary materials for water supply maintenance works in Bhalki Town	-	6.9	0	Under Tender Process		Delayed due to late submission of Action Plan
15	ಪುರಸಭೆ ಭಾರ್ತಿ		Drilling of new borewells and installation of motor pumpsets in Bheem Nagar near Hostel H/o Ramanna Ex Councilor in Joshinagar Near Indira Canteen Near H/o Rajkumar Boudhe Railway Station Area Near FWD Compound and Near H/o Faheem Choudary in Bheem Nagar in Bhalki Town	22	8.6	0	Under Tender Process		Delayed due to late submission of Action Plan
16	ಪುರಸಭೆ ಭಾರ್ತಿ		Installation of New pumpset to Ghante Openwell	6	2.5	0	Under Tender Process		Delayed due to late submission of Action Plan
17	ಪುರಸಭೆ ಭಾರ್ತಿ		Drilling of Borewells and installation of Motor in Mouneshwar and Sainagar Colony	22	5	0	Under Tender Process		Delayed due to late submission of Action Plan
18	ಪುರಸಭೆ ಭಾರ್ತಿ		Drilling of new borewell and installation of Motor Pumpset in Ward No. 3	3	2.5	0	Under Tender Process		Delayed due to late submission of Action Plan
19	ಪುರಸಭೆ ಭಾರ್ತಿ		Drilling of Borewell and installation of 10 HP Motor in Aani Halla Bhalki Town	22	2	0	Under Tender Process		Delayed due to late submission of Action Plan
20	ಪುರಸಭೆ ಭಾರ್ತಿ		Drilling of New Borewell and Installation of Motor Pumpset in Basavanagar	-	2.5	0	Under Tender Process		Delayed due to late submission of Action Plan
21	ಪುರಸಭೆ ಭಾರ್ತಿ		Drilling of Borewells and installation of Motor in Khandre Thanda and Siddharth Nagar	16	5	0	Under Tender Process		Delayed due to late submission of Action Plan
22	ಪುರಸಭೆ ಭಾರ್ತಿ		Drilling of New Borewell and Installation of Motor Pumpset in Indiranagar and Hamal Colony	22	5	0	Under Tender Process		Delayed due to late submission of Action Plan
23	ಪುರಸಭೆ ಭಾರ್ತಿ		Drilling of New Borewell and Installation of Motor Pumpset in Pan Mala	2	3.5	0	Under Tender Process		Delayed due to late submission of Action Plan
1	ಪುರಸಭೆ ಭಾರ್ತಿ	2019-20	Purchasing of new bulero and freezer for public funeral service in bhalki town	-	13.80	0.00	Tender under Process		Delayed due to eportal Problem

ಕ್ರ. ಸಂ.	ಸಗರ ಪ್ರದೇಶದ ಹೆಸರು	ವರ್ಷ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ವಾರ್ಡ್ ಸಂಖ್ಯೆ	ಅಂದಾಜು ಮೊತ್ತ	ವೆಚ್ಚ	ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳಿಸಿದಲ್ಲಿ ಗುತ್ತದಾರರ ಹೆಸರು	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳಿಸಿದಲ್ಲಿ ಕಾರಣ
2	ಪುರಸಭೆ ಭಾಲ್ಕಿ		Construction of urinals near ambedkar circle, basaweshwar circle, shivaji circle, bus stand, vivekanand chowk, sangameshwar theatre, phule chowk, police station in bhalki town	8 & 9	19.60	0.00	Tender under Process		Delayed due to Eportal Problem
3	ಪುರಸಭೆ ಭಾಲ್ಕಿ		Annual maintenance for public toilets and community toilets in bhalki town	1 to 27	6.00	0.00	Tender under Process		Delayed due to Eportal Problem
4	ಪುರಸಭೆ ಭಾಲ್ಕಿ		Providing green grass to newly developed gardens in bhalki town	-	5.80	0.00	Tender under Process		Delayed due to Eportal Problem
5	ಪುರಸಭೆ ಭಾಲ್ಕಿ		Maintenance and development of pond garden near tahasil office through out source in bhalki town	-	8.00	0.00	Tender under Process		Delayed due to Eportal Problem
6	ಪುರಸಭೆ ಭಾಲ್ಕಿ		Construction of cc road from sanju khandre house to deepak gharge house ward no 1	1	1.00	0.00	Tender under Process		Delayed due to Eportal Problem
7	ಪುರಸಭೆ ಭಾಲ್ಕಿ		Construction of cc road from mangala nursing house to tulasiram kalkadi house ward no 2	2	1.00	0.00	Tender under Process		Delayed due to Eportal Problem
8	ಪುರಸಭೆ ಭಾಲ್ಕಿ		Construction of cc road from vijayakumar house to baburao sonare house ward no 3	3	1.00	0.00	Tender under Process		Delayed due to Eportal Problem
9	ಪುರಸಭೆ ಭಾಲ್ಕಿ		Construction of cc road from iqbal chowdhary house to mehmoor contractor house ward no 5	5	2.00	0.00	Tender under Process		Delayed due to Eportal Problem
10	ಪುರಸಭೆ ಭಾಲ್ಕಿ		Construction of cc road from manikappa house to mallappa metre house ward no 6	6	1.00	0.00	Tender under Process		Delayed due to Eportal Problem
11	ಪುರಸಭೆ ಭಾಲ್ಕಿ		Construction of cc road near khadakreshwar school ward no 7	7	1.00	0.00	Tender under Process		Delayed due to Eportal Problem
12	ಪುರಸಭೆ ಭಾಲ್ಕಿ		Construction of cc road from hari dev house to venkat inchure house ward no 8	8	1.00	0.00	Tender under Process		Delayed due to Eportal Problem
13	ಪುರಸಭೆ ಭಾಲ್ಕಿ		Construction of cc road near madhava naik house ward no 9	9	1.00	0.00	Tender under Process		Delayed due to Eportal Problem
14	ಪುರಸಭೆ ಭಾಲ್ಕಿ		Construction of cc road from mohammadi masjid to rafiq kohire house ward no 10	10	1.00	0.00	Tender under Process		Delayed due to Eportal Problem
15	ಪುರಸಭೆ ಭಾಲ್ಕಿ		Construction of cc road from hasanbaig house to mansoor patel house in masoom pasha colony ward no 12	12	1.00	0.00	Tender under Process		Delayed due to Eportal Problem
16	ಪುರಸಭೆ ಭಾಲ್ಕಿ		Construction of cc road from madhavarao biradar house to mumbdai teacher house in shahu nagar ward no 12	12	1.00	0.00	Tender under Process		Delayed due to Eportal Problem
17	ಪುರಸಭೆ ಭಾಲ್ಕಿ		Construction of cc road from shastri house to mudda house ward no 13	13	1.00	0.00	Tender under Process		Delayed due to Eportal Problem
18	ಪುರಸಭೆ ಭಾಲ್ಕಿ		Construction of cc road near gandhi circle panshetty shop upto kudte house ward no 14	14	1.00	0.00	Tender under Process		Delayed due to Eportal Problem
19	ಪುರಸಭೆ ಭಾಲ್ಕಿ		Construction of cc road from f mulla galli main entrance to saleem inamdar house ward no 15	15	1.00	0.00	Tender under Process		Delayed due to Eportal Problem
20	ಪುರಸಭೆ ಭಾಲ್ಕಿ		Construction of cc road from doctor shareef mustafa house to khajar ali house ward no 15	15	1.00	0.00	Tender under Process		Delayed due to Eportal Problem
21	ಪುರಸಭೆ ಭಾಲ್ಕಿ		Construction of cc road from baburao mahantesh tokre house to mahesh house in vijaya mahanteshwar colony ward no 16	16	1.00	0.00	Tender under Process		Delayed due to Eportal Problem
22	ಪುರಸಭೆ ಭಾಲ್ಕಿ		Construction of cc road from ashok kaste house to near satya sai school upto south gate of satya sai school of right side ward no 19	19	1.00	0.00	Tender under Process		Delayed due to Eportal Problem
23	ಪುರಸಭೆ ಭಾಲ್ಕಿ		Construction of cc road from ashok kaste house to near dhanaraj venkat house ward no 22	22	1.00	0.00	Tender under Process		Delayed due to Eportal Problem
24	ಪುರಸಭೆ ಭಾಲ್ಕಿ		Construction of cc road from budha temple to srespati house ward no 23	23	1.00	0.00	Tender under Process		Delayed due to Eportal Problem
25	ಪುರಸಭೆ ಭಾಲ್ಕಿ		Construction of cc road from ahmad house to rikke house ward no 24	24	4.00	0.00	Tender under Process		Delayed due to Eportal Problem
26	ಪುರಸಭೆ ಭಾಲ್ಕಿ		Construction of cc road opposite of faith ag church ward no 25	25	3.00	0.00	Tender under Process		Delayed due to Eportal Problem
27	ಪುರಸಭೆ ಭಾಲ್ಕಿ		Construction of cc road from sai nagar cc road to chillargi house ward no 26	26	2.00	0.00	Tender under Process		Delayed due to Eportal Problem
28	ಪುರಸಭೆ ಭಾಲ್ಕಿ		Construction of BT road from dadagi pond to rangari well and andure well to KEB in bhalki town	5	4.40	0.00	Tender under Process		Delayed due to Eportal Problem
29	ಪುರಸಭೆ ಭಾಲ್ಕಿ		Construction of cc road near rekha bai patil house in teachers colony	10	4.00	0.00	Tender under Process		Delayed due to Eportal Problem

ಕ್ರ. ಸಂ.	ಪೂರೈಕೆಯ ಸಂಖ್ಯೆಯ ಹೆಸರು	ವರ್ಗ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ವಾರ್ಡ್ ಸಂಖ್ಯೆ	ಅಂದಾಜು ಮೊತ್ತ	ವೆಚ್ಚ	ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳಿಸಿದಲ್ಲಿ ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳಿಸಿದಲ್ಲಿ ಕಾರಣ
30	ಪುರಸಭೆ ಭಾರ್ತಿ		Constnction of cc road in bhat colony	26	4.00	0.00	Tender under Process		Delayed due to Eporat Problem
31	ಪುರಸಭೆ ಭಾರ್ತಿ		Amount compensation for DPR of solid waste management in bhalki town	-	45.20	0.00	Tender under Process		Delayed due to Eporat Problem
32	ಪುರಸಭೆ ಭಾರ್ತಿ		Maintainance of solid waste management in bhalki town and removing, cleaning of garbage in bhalki town	1 to 27	10.00	0.00	Tender under Process		Delayed due to Eporat Problem
33	ಪುರಸಭೆ ಭಾರ್ತಿ		Constnction of cc drain from sanju khandre house to deepak gharge house ward no 1	1	1.00	0.00	Tender under Process		Delayed due to Eporat Problem
34	ಪುರಸಭೆ ಭಾರ್ತಿ		Constnction of cc drain from mangala narsing house to tulasiram kaikadi house ward no 2	2	1.00	0.00	Tender under Process		Delayed due to Eporat Problem
35	ಪುರಸಭೆ ಭಾರ್ತಿ		Constnction of cc drain from shafi miya house to samad miya house ward no 3	3	1.00	0.00	Tender under Process		Delayed due to Eporat Problem
36	ಪುರಸಭೆ ಭಾರ್ತಿ		Constnction of cc drain from vijayakumar house to baburao sonar house ward no 3	3	1.00	0.00	Tender under Process		Delayed due to Eporat Problem
37	ಪುರಸಭೆ ಭಾರ್ತಿ		Constnction of cc drain from kalika Devi temple to panaje house ward no 4	4	1.00	0.00	Tender under Process		Delayed due to Eporat Problem
38	ಪುರಸಭೆ ಭಾರ್ತಿ		Constnction of cc drain from near shakuntala swamy house ward no 4	4	0.50	0.00	Tender under Process		Delayed due to Eporat Problem
39	ಪುರಸಭೆ ಭಾರ್ತಿ		Constnction of cc drain near ashok talwade house ward no 4	4	0.50	0.00	Tender under Process		Delayed due to Eporat Problem
40	ಪುರಸಭೆ ಭಾರ್ತಿ		Constnction of cc drain from manikappa house to hanuman temple ward no 6	6	1.50	0.00	Tender under Process		Delayed due to Eporat Problem
41	ಪುರಸಭೆ ಭಾರ್ತಿ		Constnction of cc drain near khadakeshwar school ward no 7	7	1.00	0.00	Tender under Process		Delayed due to Eporat Problem
42	ಪುರಸಭೆ ಭಾರ್ತಿ		Constnction of cc drain from Haridev house to venkat inchure house ward no 8	8	1.00	0.00	Tender under Process		Delayed due to Eporat Problem
43	ಪುರಸಭೆ ಭಾರ್ತಿ		Constnction of cc drain near madhava naik house ward no 9	9	1.00	0.00	Tender under Process		Delayed due to Eporat Problem
44	ಪುರಸಭೆ ಭಾರ್ತಿ		Constnction of cc drain from Ajimoddin mechanic house to upto masoom pasha colony talab ward no 10	10	1.00	0.00	Tender under Process		Delayed due to Eporat Problem
45	ಪುರಸಭೆ ಭಾರ್ತಿ		Constnction of cc drain near Anil belder mankari house ward no 11	11	1.90	0.00	Tender under Process		Delayed due to Eporat Problem
46	ಪುರಸಭೆ ಭಾರ್ತಿ		Constnction of cc drain from hasanbaig house to mansoor patel house in masoom pasha colony ward no 12	12	1.00	0.00	Tender under Process		Delayed due to Eporat Problem
47	ಪುರಸಭೆ ಭಾರ್ತಿ		Constnction of cc drain from madhavarao biradar house to mumdabai teacher house in shahu nagar ward no 12	12	1.00	0.00	Tender under Process		Delayed due to Eporat Problem
48	ಪುರಸಭೆ ಭಾರ್ತಿ		Constnction of cc drain from swamy house to sardar wallabhai patel chowk ward no 13	13	1.00	0.00	Tender under Process		Delayed due to Eporat Problem
49	ಪುರಸಭೆ ಭಾರ್ತಿ		Constnction of cc drain behind kumar bar near flour mill left of gorate shop ward no 14	14	1.00	0.00	Tender under Process		Delayed due to Eporat Problem
50	ಪುರಸಭೆ ಭಾರ್ತಿ		Constnction of cc drain from kamalabai house to niranjan asture house ward no 14	14	1.00	0.00	Tender under Process		Delayed due to Eporat Problem
51	ಪುರಸಭೆ ಭಾರ್ತಿ		Constnction of cc drain from anjan bai ukhande house to santosh sunar house ward no 14	14	1.00	0.00	Tender under Process		Delayed due to Eporat Problem
52	ಪುರಸಭೆ ಭಾರ್ತಿ		Constnction of cc drain from anil more house to appanna sutar house ward no 15	15	1.00	0.00	Tender under Process		Delayed due to Eporat Problem
53	ಪುರಸಭೆ ಭಾರ್ತಿ		Constnction of cc drain from baburao mahantesh lokre house to mahesh house in vijaya mahanteshwar colony ward no 16	16	1.00	0.00	Tender under Process		Delayed due to Eporat Problem
54	ಪುರಸಭೆ ಭಾರ್ತಿ		Constnction of cc drain from mahadev house to sumeetabai ganapatrao house ward no 18	18	1.00	0.00	Tender under Process		Delayed due to Eporat Problem
55	ಪುರಸಭೆ ಭಾರ್ತಿ		Constnction of cc drain ganapatrao house to mouneshwar school ward no 18	18	1.00	0.00	Tender under Process		Delayed due to Eporat Problem
56	ಪುರಸಭೆ ಭಾರ್ತಿ		Constnction of cc drain from ashok kaste house to near satya sai school upto south gate of satya sai school of right side ward no 19	19	1.00	0.00	Tender under Process		Delayed due to Eporat Problem
57	ಪುರಸಭೆ ಭಾರ್ತಿ		Constnction of cc drain opposite of fire station office ward no 20	20	1.00	0.00	Tender under Process		Delayed due to Eporat Problem
58	ಪುರಸಭೆ ಭಾರ್ತಿ		Constnction of cc drain from subhash chowk kanse house to kashinath bhure house ward no 21	21	2.00	0.00	Tender under Process		Delayed due to Eporat Problem

ಕ್ರ. ಸಂ.	ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು	ವರ್ಗ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಪಾರ್ಶ್ವ ಸಂಖ್ಯೆ	ಅಂದಾಜು ಮೊತ್ತ	ವೆಚ್ಚ	ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳಿಸಿದಲ್ಲಿ ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳಿಸಿದಲ್ಲಿ ಕಾರಣ
59	ಪುರಸಭೆ ಭಾಲ್ಕಿ		Construction of cc drain from papavva chowk to Nent kirana shop ward no 22	22	2.00	0.00	Tender under Process		Delayed due to eponat Problem
60	ಪುರಸಭೆ ಭಾಲ್ಕಿ		Construction of cc drain from sripati house to akhil house ward no 23	23	1.00	0.00	Tender under Process		Delayed due to eponat Problem
61	ಪುರಸಭೆ ಭಾಲ್ಕಿ		Construction of cc drain both side from shivaji dhan singh rathod house to Tejamma house ward no 27	27	1.00	0.00	Tender under Process		Delayed due to eponat Problem
62	ಪುರಸಭೆ ಭಾಲ್ಕಿ		Construction of cc drain both side from Devidas Advocate house to kamaia bai house in bhalki thanda ward no 27	27	1.00	0.00	Tender under Process		Delayed due to eponat Problem
63	ಪುರಸಭೆ ಭಾಲ್ಕಿ		Removing of silt and cleaning of drain and storm water drains in bhalki town	1 to 27	9.00	0.00	Tender under Process		Delayed due to eponat Problem
64	ಪುರಸಭೆ ಭಾಲ್ಕಿ		Annual maintainance of Street lights of bhalki town	1 to 27	15.00	0.00	Tender under Process		Delayed due to eponat Problem
65	ಪುರಸಭೆ ಭಾಲ್ಕಿ		Providing new transformers which has gone during road widening and pole shifting in kumbheshwar galli in bhalki town	9	12.60	0.00	Tender under Process		Delayed due to eponat Problem
66	ಪುರಸಭೆ ಭಾಲ್ಕಿ		Drilling of borewell opposite of datta temple ward no 17	17	1.00	0.00	Tender under Process		Delayed due to eponat Problem
67	ಪುರಸಭೆ ಭಾಲ್ಕಿ		Drilling of borewell and fixing of motor near railway track (church colony) ward no 17	17	2.00	0.00	Tender under Process		Delayed due to eponat Problem
68	ಪುರಸಭೆ ಭಾಲ್ಕಿ		Drilling of borewell near birdev temple ward no 17	17	1.00	0.00	Tender under Process		Delayed due to eponat Problem
69	ಪುರಸಭೆ ಭಾಲ್ಕಿ		Drilling of new borewell and fixing of motor pump set cystem and pipeline near hanuman temple janata colony ward no 18	18	2.00	0.00	Tender under Process		Delayed due to eponat Problem
70	ಪುರಸಭೆ ಭಾಲ್ಕಿ		Providing and fixing of 3 phase motor to existing borewell near haticulture office ward no 19	19	1.00	0.00	Tender under Process		Delayed due to eponat Problem
71	ಪುರಸಭೆ ಭಾಲ್ಕಿ		Providing pipeline from haticulture office to karanja office gate and from haticulture office to karanja office quaters ward no 19	19	1.00	0.00	Tender under Process		Delayed due to eponat Problem
72	ಪುರಸಭೆ ಭಾಲ್ಕಿ		Reparing of borewells ward no 20	20	1.00	0.00	Tender under Process		Delayed due to eponat Problem
73	ಪುರಸಭೆ ಭಾಲ್ಕಿ		Construction of mini water tank near old water tank and in lokhande galli ward no 20	20	1.00	0.00	Tender under Process		Delayed due to eponat Problem
74	ಪುರಸಭೆ ಭಾಲ್ಕಿ		Providing and fixing cystems in ward no 20	20	1.00	0.00	Tender under Process		Delayed due to eponat Problem
75	ಪುರಸಭೆ ಭಾಲ್ಕಿ		New drilling of borewell and fixing of motor pump set cystem and pipeline in krishna temple in balaji nagar ward no 21	21	2.00	0.00	Tender under Process		Delayed due to eponat Problem
76	ಪುರಸಭೆ ಭಾಲ್ಕಿ		Drilling of borewell near ashok printers house in wanke galli ward no 22	22	1.00	0.00	Tender under Process		Delayed due to eponat Problem
77	ಪುರಸಭೆ ಭಾಲ್ಕಿ		New drilling of borewell and fixing of motor pump set cystem and pipeline in front manik house ward no 23	23	2.00	0.00	Tender under Process		Delayed due to eponat Problem
78	ಪುರಸಭೆ ಭಾಲ್ಕಿ		New drilling of borewell and fixing of motor pump set cystem and pipeline near govt school ward no 25	25	2.00	0.00	Tender under Process		Delayed due to eponat Problem
79	ಪುರಸಭೆ ಭಾಲ್ಕಿ		Drilling of new borewell in sharan basaweshwar colony ward no 26	26	1.00	0.00	Tender under Process		Delayed due to eponat Problem
80	ಪುರಸಭೆ ಭಾಲ್ಕಿ		Drilling of new borewell in bhat nagar ward no 26	26	1.00	0.00	Tender under Process		Delayed due to eponat Problem
81	ಪುರಸಭೆ ಭಾಲ್ಕಿ		New drilling of borewell and fixing of motor pump set cystem and pipeline in bhalki thanda ward no 27	27	2.00	0.00	Tender under Process		Delayed due to eponat Problem
82	ಪುರಸಭೆ ಭಾಲ್ಕಿ		Drilling of borewell and fixing of motor pump set supplying water in munim colony and vyambe colony	26	3.60	0.00	Tender under Process		Delayed due to eponat Problem
83	ಪುರಸಭೆ ಭಾಲ್ಕಿ		Providing and fixing new hand pumps to existed hand pumps	-	3.00	0.00	Tender under Process		Delayed due to eponat Problem
84	ಪುರಸಭೆ ಭಾಲ್ಕಿ		Drilling of borewell installation of Motor and Pipeline in ward no 1 Dhangar Galli	1	2.00	0.00	Tender under Process		Delayed due to eponat Problem
85	ಪುರಸಭೆ ಭಾಲ್ಕಿ		Drilling of borewell and pipeline near bhojani house in kumbeshwar galli ward no 9	9	2.00	0.00	Tender under Process		Delayed due to eponat Problem
86	ಪುರಸಭೆ ಭಾಲ್ಕಿ		Drilling of borewell opposite of allasha s/o masten saab in masum pasha colony ward no 10	10	1.00	0.00	Tender under Process		Delayed due to eponat Problem
87	ಪುರಸಭೆ ಭಾಲ್ಕಿ		Drilling of borewell near mouneshawar temple ward no 11	11	0.60	0.00	Tender under Process		Delayed due to eponat Problem

ಕ್ರ. ಸಂ.	ಸಾರ್ವಜನಿಕ ಸಂಸ್ಥೆಯ ಹೆಸರು	ವರ್ಷ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ವಾರ್ಡ್ ಸಂಖ್ಯೆ	ಅಂದಾಜು ಮೊತ್ತ	ಮೆಟ್ರ	ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳಿಸಿದಲ್ಲಿ ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳಿಸಿದಲ್ಲಿ ಕಾರಣ
88	ಪುರಸಭೆ ಭಾಲ್ಕಿ		Drilling of borewell and fixing of motor pump set near rajkumar ballale house ward no 11	11	1.50	0.00	Tender under Process		Delayed due to external Problem
89	ಪುರಸಭೆ ಭಾಲ್ಕಿ		New drilling of borewell and fixing of motor pump set cystem and pipeline in ganesh nagar ward no 12	12	2.00	0.00	Tender under Process		Delayed due to external Problem
90	ಪುರಸಭೆ ಭಾಲ್ಕಿ		New drilling of borewell and fixing of motor pump set cystem and pipeline near tahasil office varada lawyer house ward no 13	13	2.00	0.00	Tender under Process		Delayed due to external Problem
91	ಪುರಸಭೆ ಭಾಲ್ಕಿ		Drilling of borewell opposite of tulsi ram waghmare house ward no 15	15	1.00	0.00	Tender under Process		Delayed due to external Problem
92	ಪುರಸಭೆ ಭಾಲ್ಕಿ		Drilling of new borewell and fixing of motor pump set cystem and pipeline near shivanagar railway track in shivanagar colony ward no 16	16	2.00	0.00	Tender under Process		Delayed due to external Problem
93	ಪುರಸಭೆ ಭಾಲ್ಕಿ		Providing new GI pipeline from Tukaram bhawikatti house to ashok s/o vajjinath upto more house of ward no 2	2	2.00	0.00	Tender under Process		Delayed due to external Problem
94	ಪುರಸಭೆ ಭಾಲ್ಕಿ		Drilling of borewell and fixing of motor pump set near NTMS school of ward no 3	3	1.00	0.00	Tender under Process		Delayed due to external Problem
95	ಪುರಸಭೆ ಭಾಲ್ಕಿ		Drilling of borewell and fixing of motor pump set cystem and pipeline near mashetty house ward no 4	4	2.00	0.00	Tender under Process		Delayed due to external Problem
96	ಪುರಸಭೆ ಭಾಲ್ಕಿ		Drilling of borewell and fixing of motor pump set cystem and pipeline near modina dange house ward no 5	5	2.00	0.00	Tender under Process		Delayed due to external Problem
97	ಪುರಸಭೆ ಭಾಲ್ಕಿ		Drilling of borewell near idaga maiden ward no 6	6	1.50	0.00	Tender under Process		Delayed due to external Problem
98	ಪುರಸಭೆ ಭಾಲ್ಕಿ		Drilling of borewell and fixing of motor pump set cystem and pipeline opposite of shantikumar sunte house ward no 7	7	2.00	0.00	Tender under Process		Delayed due to external Problem
99	ಪುರಸಭೆ ಭಾಲ್ಕಿ		Drilling of borewell near Pawar house ward no 8Drilling of borewell near Pawar house ward no 8	8	1.00	0.00	Tender under Process		Delayed due to external Problem
100	ಪುರಸಭೆ ಭಾಲ್ಕಿ		Drilling of borewell near ashok house ward no 8	8	1.00	0.00	Tender under Process		Delayed due to external Problem
ಎಕ್ಸ್ 3.2									
IV									
1	ಪುರಸಭೆ ಭಾಲ್ಕಿ	2016-17	construction of community toilet in ashok nagar ward 2 in bhalki town	2	10.00	0.00	Work Started		
2	ಪುರಸಭೆ ಭಾಲ್ಕಿ		Construction of CC Road and Drain in SC gali Dadgi base in ward no. 5	5	5.00	0.00	Work Started		
3	ಪುರಸಭೆ ಭಾಲ್ಕಿ		Construction of CC Road and Drain from vijaymanantheswar colony main road tankants Kirana Shop to Amba Bhavani Mandir in ward no. 12	12	20.00	5.69	Work Started		
4	ಪುರಸಭೆ ಭಾಲ್ಕಿ		Construction of Drain in Khandre Thanda from H/o Devalu Kishan to Bhavani Mandir in Ward No. 14	14	5.00	1.60	Work Started		
5	ಪುರಸಭೆ ಭಾಲ್ಕಿ		providing lt line for in order to provide street lights connection at various places in bhalki town. under scp/tsp 2016-17 fund	-	37.50	0.00	Under Tender Process		Delayed as the tender has be recalled twice
6	ಪುರಸಭೆ ಭಾಲ್ಕಿ		construction of community toilet in vijay manteshwar colony ward 12 in bhalki town	12	10.00	10.40	Work Started	Morge Ganapathi	Site Problem
7	ಪುರಸಭೆ ಭಾಲ್ಕಿ		supply and fixing of himast lamps in ward 12 in bhalkitown	12	2.50	0.00	Under Tender Process		Delayed as the tender has be recalled twice
8	ಪುರಸಭೆ ಭಾಲ್ಕಿ		supplying and fixing of himast lights in ward 16 in bhalki town	16	2.50	0.00	Under Tender Process		Delayed as the tender has be recalled twice
9	ಪುರಸಭೆ ಭಾಲ್ಕಿ		supplying and fixing of himast lamps in ward 19 bhalki town	19	1.25	0.00	Under Tender Process		Delayed as the tender has be recalled twice
10	ಪುರಸಭೆ ಭಾಲ್ಕಿ		supplying and fixing of himast lamps in ward 20 bhalki town	20	2.50	0.00	Under Tender Process		Delayed as the tender has be recalled twice
11	ಪುರಸಭೆ ಭಾಲ್ಕಿ		supply and fixing of himast lamps in ward 21 in bhalki town	21	2.50	0.00	Under Tender Process		Delayed as the tender has be recalled twice
12	ಪುರಸಭೆ ಭಾಲ್ಕಿ		supply and fixing of himast lamps in ward 22 in bhalki town	22	2.50	0.00	Under Tender Process		Delayed as the tender has be recalled twice

ಕ್ರ. ಸಂ.	ಸಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು	ವರ್ಷ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ವಾರ್ಡ್ ಸಂಖ್ಯೆ	ಅಂದಾಜು ಮೊತ್ತ	ವೆಚ್ಚ	ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ	ಕಾಮಗಾರಿ ಮಾರ್ಗಗೊಳಿಸಿದಲ್ಲಿ ಗುತ್ತದಾರರ ಹೆಸರು	ಕಾಮಗಾರಿ ಮಾರ್ಗಗೊಳಿಸಿದಲ್ಲಿ ಕಾರಣ
21	ಪುರಸಭೆ ಉಮನಾಬಾದ		Construction of CC Deck Slabs in Various Layouts of Humnabad	19, 20 & 21	10.00	9.54	Work Completed		
22	ಪುರಸಭೆ ಉಮನಾಬಾದ		Construction of CC Road and Drain from Basava Nilaya to N.H 9 Ward No 22 and CC Drain in Ward No 22	22	10.75	9.68	Work Completed		
23	ಪುರಸಭೆ ಉಮನಾಬಾದ		Construction of CC Road and Drain from H/O Shivkumar Sitalgere to N.H 9 Ward No 22 and CC Road and Drain from Asirward Nilaya ward No 22 and CC Drain in Ward No 22	22	11.65	8.27	Work Completed		
24	ಪುರಸಭೆ ಉಮನಾಬಾದ		Construction of CC Road and Drain from Blader KMF to NH (Bhushetty Layout) Ward No 22 and CC Drain in Ward No 22	22	13.25	12.74	Work Completed		
25	ಪುರಸಭೆ ಉಮನಾಬಾದ		Construction of CC Road from H/O Belkare Patil to Munya Swamy House Ward No 22 and CC Road and Drain from H/O Rachayya Swamy to Shrinivas (Shivanager colony) Ward No 22 and Drain in Ward No 22	22	13.10	12.89	Work Completed		
26	ಪುರಸಭೆ ಉಮನಾಬಾದ		Construction of CC Road from Vithal Reddy House to Siddu Patil House (opp.Veerbhadrashwer kirana shop) ward No 23 and CC Road from KEB Gate to Northern side Ward No 23 and CC Drain in Ward No 23	23	16.30	15.94	Work Completed		
27	ಪುರಸಭೆ ಉಮನಾಬಾದ		Construction of CC Road from H/O Lakka to H/O Kulkarni and CC Road from PWD Quarters to H/O Mahadev(Humnabad Co-operative Society) Ward No 21 and CC Drain in Ward No 21	21	21.25	19.86	Work Completed		
28	ಪುರಸಭೆ ಉಮನಾಬಾದ		Construction of CC Road from Kathali Road to VALMIKI SCHOOL wARD nO 21	21	6.30	5.82	Work Completed		
29	ಪುರಸಭೆ ಉಮನಾಬಾದ		Construction of CC Road from H/O Syed Riraj to Court Compound (Kalooringeshwar school Ward NO 9	9	5.25	4.25	Work Completed		
30	ಪುರಸಭೆ ಉಮನಾಬಾದ		Construction of rain water drain from Highway culvert(Gada Petrol pump) to house of Usman via Gaudaloo Nilaya to shubhchandrasenar 14 Humnabad	12	25.75	24.96	Work Completed		
III 14ನೇ ಹಂತದ ಕಾಮಗಾರಿ (ಬೆಂಬಲ)									
1	ಪುರಸಭೆ ಉಮನಾಬಾದ	2016-17	Providing and Fixing of Sluice valves on the distribution net work in the town	-	5.00	4.46	Work Completed		
2	ಪುರಸಭೆ ಉಮನಾಬಾದ		Purchase of LED Light 100 Watts for Street light	-	10.00	9.97	Work Completed		
3	ಪುರಸಭೆ ಉಮನಾಬಾದ		Erection of Polls for street in Humnabad Town	-	5.00	0.00	Under Tender Process		
4	ಪುರಸಭೆ ಉಮನಾಬಾದ		Construction of CC road and Drain at Vibutti Grave Yard in W.No 2	2	1.00	0.96	Work Completed		
5	ಪುರಸಭೆ ಉಮನಾಬಾದ		Construction of CC road from Mantalkar House to star Function Hall W.No 4	4	4.00	3.61	Work Completed		
6	ಪುರಸಭೆ ಉಮನಾಬಾದ		Construction of CC Drain and CC road from H/O Late Md sab house to Aleemuddin Driver in Joshi Galli W.No 4	4	1.00	0.92	Work Completed		
7	ಪುರಸಭೆ ಉಮನಾಬಾದ		Construction of CC Road at Shikpur Galli Yard Katali Road W.No 8	8	3.00	2.75	Work Completed		
8	ಪುರಸಭೆ ಉಮನಾಬಾದ		Construction of CC Road from Basalaji Temple to Bharath RTO W.No 10	10	4.00	3.64	Work Completed		
9	ಪುರಸಭೆ ಉಮನಾಬಾದ		Construction of CC Road and drain from Molnuddin House to Dawood khan house W.No 14	14	5.00	4.59	Work Completed		
10	ಪುರಸಭೆ ಉಮನಾಬಾದ		Construction of CC Road and drain from Ameer house to Raheemab house W.No 14	14	5.00	4.58	Work Completed		
11	ಪುರಸಭೆ ಉಮನಾಬಾದ		Construction of CC Drain from Zakuddin Kirana shop to H/O Aleeq W.No 3	3	3.00	2.75	Work Completed		
12	ಪುರಸಭೆ ಉಮನಾಬಾದ		Installation of pumping Machinery and control and control panel on an existing borewell with all accessories including piping work at Akhada in W.No 16	16	1.00	0.73	Work Completed		

ಕ್ರ. ಸಂ.	ಜಗದ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು	ವರ್ಷ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ವಾರ್ಡ್ ಸಂಖ್ಯೆ	ಅಂದಾಜು ಮೊತ್ತ	ವೆಚ್ಚ	ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳಿಸಿದಲ್ಲಿ ಗುತ್ತದಾರರ ಹೆಸರು	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳಿಸಿದಲ್ಲಿ ಕಾರಣ
13	ಮರಸಫಿ ಹುಮನಾಬಾದ		Construction of CC Drain from H/O Ramu Chauvan to Babu Chauvan W.No 3	3	2.50	2.30	Work Completed		
14	ಮರಸಫಿ ಹುಮನಾಬಾದ		Construction of CC Drain from H/O Usmansab to Braheemsab Ghodvadi vale W.No 6	6	2.00	1.82	Work Completed		
15	ಮರಸಫಿ ಹುಮನಾಬಾದ		Construction of CC Drain from H/O Moinuddin Channali to Church Katta W.No 6	6	2.00	1.82	Work Completed		
16	ಮರಸಫಿ ಹುಮನಾಬಾದ		Construction of CC Drain from H/O Margemma Temple to Shivaji W.No 6	6	1.00	0.91	Work Completed		
17	ಮರಸಫಿ ಹುಮನಾಬಾದ		Construction of CC Drain from Balaji Temple to Bharath RTO W.NO 10	10	2.00	1.90	Work Completed		
18	ಮರಸಫಿ ಹುಮನಾಬಾದ		Construction of CC Drain from H/O Ameer Ali to Bakhar Sab W.No 11	11	3.50	3.01	Work Completed		
19	ಮರಸಫಿ ಹುಮನಾಬಾದ		Construction of CC Drain from H/O Abdul Jeleel sab to Shaylamma Teacher W.NO 20	20	1.50	1.36	Work Completed		
20	ಮರಸಫಿ ಹುಮನಾಬಾದ		Construction of CC Drain from H/O Dr. Asture to sai baba Temple W.0 21	21	3.50	3.23	Work Completed		
21	ಮರಸಫಿ ಹುಮನಾಬಾದ		De siling open well	-	16.00	12.00	Work Completed		
22	ಮರಸಫಿ ಹುಮನಾಬಾದ		Construction of CC Drain from H/O Brader at Bhushetty Layout in W.No 22	22	2.00	1.84	Work Completed		
23	ಮರಸಫಿ ಹುಮನಾಬಾದ		Improvement to Community toilet 10 Nos at Slum Areas		10.00	0.00	Work Started	SHIVKUMAR SHEELVANT	Tender Re Called
24	ಮರಸಫಿ ಹುಮನಾಬಾದ		Improvement to toilet Block at Wanji and Shipur 3+2	7 & 8	5.00	4.74	Work Completed		
25	ಮರಸಫಿ ಹುಮನಾಬಾದ		Improvement to Toilet Block Near Chidri oil Mill	16	2.00	0.00	Work Started		Site Problem
26	ಮರಸಫಿ ಹುಮನಾಬಾದ		Construction of Toilet Block at Ashraya colony	23 & 24	5.00	0.00	Work Started		Site Problem
27	ಮರಸಫಿ ಹುಮನಾಬಾದ		Development and Installation of Child Play Equipment in park at IDMST layout	25	5.50	0.00	Work Started	SHIVKUMAR SHEELVANT	Tender Re Called
28	ಮರಸಫಿ ಹುಮನಾಬಾದ		Installation of Child pay at Indrinagar Anganwadi premises	1	2.00	0.00	Work Started	SHIVKUMAR SHEELVANT	Tender Re Called
29	ಮರಸಫಿ ಹುಮನಾಬಾದ		Improvement to WTP Jack well and Pumping station at Hudgi	-	4.00	3.40	Work Completed		
30	ಮರಸಫಿ ಹುಮನಾಬಾದ		Raising of C wall and Renovation to TMC officer Building	22	7.50	6.60	Work Completed		
31	ಮರಸಫಿ ಹುಮನಾಬಾದ		Purchase of Containers for Tractor placer Size 3.00 cum	-	9.00	9.00	Work Completed		
32	ಮರಸಫಿ ಹುಮನಾಬಾದ		Purchase of Fogging Machines	-	3.00	1.50	Work Completed		
33	ಮರಸಫಿ ಹುಮನಾಬಾದ		Providing GPS for Vehicles	-	2.00	0.00	Work Started	Sri. Akash	Re Tendered
34	ಮರಸಫಿ ಹುಮನಾಬಾದ		Purchase of Tractor and Trailer	-	8.00	8.00	Work Completed		

ಕ್ರ. ಸಂ.	ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಕೆಲಸ	ವರ್ಷ	ಕಾಮಗಾರಿಯ ವಿವರ	ವಾರ್ಡ್ ಸಂಖ್ಯೆ	ಅಂದಾಜು ಮೊತ್ತ	ವೆಚ್ಚ	ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳಿಸಿದಲ್ಲಿ ಗುತ್ತದಾರರ ಹೆಸರು	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳಿಸಿದಲ್ಲಿ ಕಾರಣ
1	ಪುರಸಭೆ ಕಾಮಗಾರಿ	2017-18	Construction of Toilet block at dalra colony ward no 18	18	5.00	4.48	Work Completed		
2	ಪುರಸಭೆ ಕಾಮಗಾರಿ		Construction of CC drain and Decks slab in ward No 11	11	4.00	3.19	Work Completed		
3	ಪುರಸಭೆ ಕಾಮಗಾರಿ		Construction of CC from Rajappa Halmadgi House to Vithal reddy Ward 22	22	3.00	2.49	Work Completed		
4	ಪುರಸಭೆ ಕಾಮಗಾರಿ		Construction of parapet wall to open well at top Galli ward No 8	9	1.50	0.00	Work Completed		
5	ಪುರಸಭೆ ಕಾಮಗಾರಿ		Construction of parapet wall to open well at Kupgiri math Layout ward No 22	22	1.00	0.69	Work Completed		
6	ಪುರಸಭೆ ಕಾಮಗಾರಿ		Providing and fixing of PVC pipe line for water supply at indira nagar and upper galli ward No 1 and 6	1 & 6	2.00	1.50	Work Completed		
7	ಪುರಸಭೆ ಕಾಮಗಾರಿ		Providing and fixing of SHP motor with GI pipe for existing borewell near kolaringgeswar school ward no 9	9	1.00	0.83	Work Completed		
8	ಪುರಸಭೆ ಕಾಮಗಾರಿ		Construction of parapet wall to open well at TMC garden kaali road ward no 22	22	4.21	0.41	Work Completed		
9	ಪುರಸಭೆ ಕಾಮಗಾರಿ		Drilling of Borewell and with Fixing of Hand pump near Murgli math ward No 5	5	1.50	1.24	Work Completed		
10	ಪುರಸಭೆ ಕಾಮಗಾರಿ		Drilling of Borewell with pumpset in janta nagar Housing Board colony Ward No 22	22	2.50	2.19	Work Completed		
11	ಪುರಸಭೆ ಕಾಮಗಾರಿ		Drilling of Borewell with pumpset at Muslim Grade yard backside of Reshtraya Club ward No18	18	2.50	2.19	Work Completed		
12	ಪುರಸಭೆ ಕಾಮಗಾರಿ		Providing/Fixing of Sluice valve with exhasri material on the distribution network in town Ward No 1 to 23	1 ರಿಂದ 23	10.00	0.00	Under Tender Process		
13	ಪುರಸಭೆ ಕಾಮಗಾರಿ		Construction of CC Chamber to store valve at Hudgi pump	-	4.00	0.00	Under Tender Process		
14	ಪುರಸಭೆ ಕಾಮಗಾರಿ		Providing and Fixing of GI pipe for water supply at wanjari ward No 18	18	2.00	0.00	Under Tender Process		
15	ಪುರಸಭೆ ಕಾಮಗಾರಿ		Construction of Community toilets at shivpur upper galli ward no 7 and 8	7 & 8	5.00	0.00	Work Started	S.A. Bari	Site Problem
16	ಪುರಸಭೆ ಕಾಮಗಾರಿ		Construction of community toilet block at gandhi nagar ward no 20	20	5.36	0.00	Work Started	S.A. Bari	Site Problem
17	ಪುರಸಭೆ ಕಾಮಗಾರಿ		Construction of CC drain from tajuddin electrical house to Ismail qureshi house and mazhar house to gani house ward no 7	7	2.50	2.18	Work Completed		
18	ಪುರಸಭೆ ಕಾಮಗಾರಿ		Construction of CC drain near balaji temple and hire math ward no 10	10	5.00	4.26	Work Completed		
19	ಪುರಸಭೆ ಕಾಮಗಾರಿ		Construction of CC drain from Veeresh bappanna house to shivshankar house ward no 12	12	2.00	1.73	Work Completed		
20	ಪುರಸಭೆ ಕಾಮಗಾರಿ		Construction of CC drain from kalamma temple to house of mohsin ward no 13	13	1.00	0.95	Work Completed		
21	ಪುರಸಭೆ ಕಾಮಗಾರಿ		Construction of CC drain at Zerpel ward no 15	15	1.00	0.00	Work Completed		
22	ಪುರಸಭೆ ಕಾಮಗಾರಿ		Construction of CC drain from renku bar to reddy house and jyoti bar to junior college ward no 20	20	4.00	1.36	Work Completed		

ಕ್ರ. ಸಂ.	ಸಾರ್ವಜನಿಕ ಸಂಸ್ಥೆಯ ಹೆಸರು	ವರ್ಷ	ಕಾಮಗಾರಿಯ ವಿವರ	ಪಾರ್ಶ್ವ ಸಂಖ್ಯೆ	ಅಂದಾಜು ಬಡ್ತಿ	ವೆಚ್ಚ	ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳಿಸಿದಲ್ಲಿ ಗುತ್ತದಾರರ ಹೆಸರು	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳಿಸಿದಲ್ಲಿ ಕಾರಣ
23	ಪುರಸಭೆ ಹುಮನಾಬಾದ		Construction of CC drain from varma house to MG hawaldar ward no 21	21	2.00	2.48	Work Completed		
24	ಪುರಸಭೆ ಹುಮನಾಬಾದ		Construction of CC road and drain from nazeer house to maqbol miyan upto jakam house ward no 2	2	2.00	1.90	Work Completed		
25	ಪುರಸಭೆ ಹುಮನಾಬಾದ		Construction of CC road and drain from vijaykumar janzeer house to sanmuk house back side ward no1	1	2.53	0.00	Work Started	Vijay V Rudranoor	Due to site Problem
26	ಪುರಸಭೆ ಹುಮನಾಬಾದ		Improvement to toilet block at noor khan akhada(block side of sub jail) ward no 17	17	2.00	0.00	Under Tender Process		Re Tendered
27	ಪುರಸಭೆ ಹುಮನಾಬಾದ		Providing and erection 100 litres bins on kallur road and veerbhadeshwar temple road	8	10.00	0.00	Under Tender Process		Re Tendered
28	ಪುರಸಭೆ ಹುಮನಾಬಾದ		Purchase of auto tippers for door to door collection TATA ACE	-	12.00	0.00	Work Completed		
29	ಪುರಸಭೆ ಹುಮನಾಬಾದ		Excavation of engineer red pits	-	5.00	4.48	Work Completed		
30	ಪುರಸಭೆ ಹುಮನಾಬಾದ		purchase of push card	-	2.00	0.00	Under Tender Process		Re Tendered
31	ಪುರಸಭೆ ಹುಮನಾಬಾದ		Construction of CC road at land fill site	-	5.71	4.78	Work Completed		
32	ಪುರಸಭೆ ಹುಮನಾಬಾದ		Providing and fixing MS grill works for safety of garden to kallur road divider	24	8.67	7.45	Work Completed		
33	ಪುರಸಭೆ ಹುಮನಾಬಾದ		Construction of CC road and drain from Rahemutallah Khan house to mamu house ward no 16	16	2.00	1.76	Work Completed		
34	ಪುರಸಭೆ ಹುಮನಾಬಾದ		Construction of CC road and drain from Ibrahim house to tarneezuddin naswale house ward no 16	16	3.50	2.96	Work Completed		
35	ಪುರಸಭೆ ಹುಮನಾಬಾದ		Construction of CC road from parmeshetty house to gulam rasool house ward no 2	2	3.50	0.22	Work Completed		
36	ಪುರಸಭೆ ಹುಮನಾಬಾದ		Construction of CC road from nazeer house to rasheed house	2	5.00	4.09	Work Completed		
37	ಪುರಸಭೆ ಹುಮನಾಬಾದ		Construction of CC road from Kallur road to paraburaddy house and shivaji channalli house to pujari babu house ward no 18	18	4.00	3.30	Work Completed		
38	ಪುರಸಭೆ ಹುಮನಾಬಾದ		Construction of CC road from old NH road to dhanraj house ward no 21 (near police station)	21	5.03	4.14	Work Completed		
39	ಪುರಸಭೆ ಹುಮನಾಬಾದ		Providing and fixing of LED street light in ward no 1 to 23	1 ರಿಂದ 23	1.36	1.31	Work Completed		
40	ಪುರಸಭೆ ಹುಮನಾಬಾದ		Providing and fixing of LED street light in ward no 19	19	6.00	5.50	Work Completed		
41	ಪುರಸಭೆ ಹುಮನಾಬಾದ		Providing and fixing of CC camera with poles in humnabad town	21	10.00	10.00	Work Completed		
42	ಪುರಸಭೆ ಹುಮನಾಬಾದ		Construction of vehicles parking shed at TMC office premises	23	8.68	0.00	Under Tender Process		Re Tendered
43	ಪುರಸಭೆ ಹುಮನಾಬಾದ		Drilling of Borewell with pumpset in Christian Galli Ward No 6	6	2.50	0.61	Work Completed		
1	ಪುರಸಭೆ ಹುಮನಾಬಾದ	2018-19	Providing pipe-line near Bijapur Math to Syed Khundmeer House in Ward No. 4, Hanuman Temple to By Pass to Maqbool Compound, Ayub RTC House Ward No. 18, Bade Sab House to Ahmed House Ward No. 7, Ibrahim House to Ganji House and GI pipe at Wanji at Humnabad Town	7 & 18	7.50	0.00	Work Started	BHADRESH SHARNAPPA PATIL	Delayed for Tender calling

ಕ್ರ. ಸಂ.	ಸಗದ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು	ವರ್ಗ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಪಾರ್ಶ್ವ ಸಂಖ್ಯೆ	ಅಂದಾಜು ಮೊತ್ತ	ಮೊತ್ತ	ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳಿಸುವಲ್ಲಿ ಗುತ್ತದಾರರ ಹೆಸರು	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳಿಸುವಲ್ಲಿ ಕಾರಣ
2	ಮರಸಫೆ ಉಮನಾಬಾದ		Providing Bore well, Pumping Machinery and cistern in front of Hanuman temple Shivapur Road, Near Idgar house in Ward No.07	7	2.50	0.00	Work Started	BHADRESH SHARNAPPA PATIL	Delayed for Tender calling
3	ಮರಸಫೆ ಉಮನಾಬಾದ		Providing Bore well, Pumping Machinery and cistern near Basavateerth Math Ward No.23	23	2.50	0.00	Work Started	BHADRESH SHARNAPPA PATIL	Delayed for Tender calling
4	ಮರಸಫೆ ಉಮನಾಬಾದ		Providing Bore well, Pumping Machinery and cistern near Kalbringshiwar School Ward No.09	9	2.50	0.00	Work Started	BHADRESH SHARNAPPA PATIL	Delayed for Tender calling
5	ಮರಸಫೆ ಉಮನಾಬಾದ		Construction of Community Toilet near Police Station Humnabad	22	10.00	0.00	Work Started	BHADRESH SHARNAPPA PATIL	Delayed for Tender calling
6	ಮರಸಫೆ ಉಮನಾಬಾದ		For I-HIL Contribution	-	12.30	12.30	Work Started	TMC Humnabad	Delayed for Tender calling
7	ಮರಸಫೆ ಉಮನಾಬಾದ		Construction of CC Road and Drain from Abdul Rasheed house to Kareem Sab house	2	2.00	0.00	Work Started	Syed Abdul Bari	Delayed for Tender calling
8	ಮರಸಫೆ ಉಮನಾಬಾದ		Construction of CC Road and Drain from Naseeb Sab house to Mustafa House Ward No. 3	3	2.00	0.00	Work Started	Syed Abdul Bari	Delayed for Tender calling
9	ಮರಸಫೆ ಉಮನಾಬಾದ		Construction of CC Road and Drain from Khayum Sab House to Bhaskar house in W. No. 13	13	4.00	0.00	Work Started	Syed Abdul Bari	Delayed for Tender calling
10	ಮರಸಫೆ ಉಮನಾಬಾದ		Construction of CC Road from Mahmood Mechanic house to Kallur Road Ward No. 20	20	8.00	0.00	Work Started	Syed Abdul Bari	Delayed for Tender calling
11	ಮರಸಫೆ ಉಮನಾಬಾದ		Construction of CC Road and Drain from Khundmeer House to Mehboob House in W.No. 04	4	3.00	0.00	Work Started	Syed Abdul Bari	Delayed for Tender calling
12	ಮರಸಫೆ ಉಮನಾಬಾದ		Providing Water Supply material, and accessories for maintenance of water supply.	-	12.00	0.00	Work Started	BHADRESH SHARNAPPA PATIL	Delayed for Tender calling
13	ಮರಸಫೆ ಉಮನಾಬಾದ		Construction of Drain with Cover in Ward No. 11 from Salahuddin Ghazi House to Tali Galli	11	3.00	0.00	Work Started	Syed Abdul Bari	Delayed for Tender calling
14	ಮರಸಫೆ ಉಮನಾಬಾದ		Construction of CC Drain from Jajee House to Veeranna Dankai House Ward No. 12	12	2.00	0.00	Work Started	Syed Abdul Bari	Delayed for Tender calling
15	ಮರಸಫೆ ಉಮನಾಬಾದ		Construction of CC Drain from House of Almoddin to House of Badi Ujjama Ward No. 9	9	2.00	0.00	Work Started	Syed Abdul Bari	Delayed for Tender calling
16	ಮರಸಫೆ ಉಮನಾಬಾದ		Construction of Deck slab and Drain from House Riyaz to Nizamoddin House & Kishan Painter House Ward No. 10	10	1.50	0.00	Work Started	Syed Abdul Bari	Delayed for Tender calling
17	ಮರಸಫೆ ಉಮನಾಬಾದ		Retaining wall to CC Road from NH.9 Road to Vinayak Councilor House Ward No. 20	20	3.00	0.00	Work Started	Syed Abdul Bari	Delayed for Tender calling
18	ಮರಸಫೆ ಉಮನಾಬಾದ		Construction of CC Road and Drain from Nagabhushan Land to APMC Compound Murad Layout Ward No. 14	14	3.00	0.00	Work Started	Syed Abdul Bari	Delayed for Tender calling
19	ಮರಸಫೆ ಉಮನಾಬಾದ		Improvements to Garden Near IDSMT Complex (Garden Chair) Ward No. 10	25	1.15	0.00	Work Started	Syed Abdul Bari	Delayed for Tender calling
20	ಮರಸಫೆ ಉಮನಾಬಾದ		Providing Tree & Tree Grard from IB to KEB	21	5.00	0.00	Work Started	Syed Abdul Bari	Delayed for Tender calling
21	ಮರಸಫೆ ಉಮನಾಬಾದ		Providing Tree & Tree Grard to Divider from old NH to Wanji	26	5.00	0.00	Work Started	Syed Abdul Bari	Delayed for Tender calling
22	ಮರಸಫೆ ಉಮನಾಬಾದ		Providing Bore well, Pumping Machinery and cistern near Sy.No. 193 on Hankuni Road Ward No.20	20	2.50	0.00	Work Started	BHADRESH SHARNAPPA PATIL	Delayed for Tender calling
23	ಮರಸಫೆ ಉಮನಾಬಾದ		Providing Road from H/o Shanker Waddar to Riyaz Tailor in Ward No. 18	18	5.00	0.00	Work Started	SIDDALINGAPPA PATIL	Delayed for Tender calling

ಕ್ರ. ಸಂ.	ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು	ವರ್ಷ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ವಾರ್ಡ್ ಸಂಖ್ಯೆ	ಆಂದಾಜು ಮೊತ್ತ	ಜೇಬ್	ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳಿಸಿದಲ್ಲಿ ಗುತ್ತದಾರರ ಹೆಸರು	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳಿಸಿದಲ್ಲಿ ಕಾರಣ
24	ಪುರಸಭೆ ಪುನುನಾಟಾದ		Providing & Fixing Grill work to Divider from Junior College to By Pass	21	15.00	0.00	Work Started	SIDDALINGAPPA PATIL	Delayed for Tender calling
25	ಪುರಸಭೆ ಪುನುನಾಟಾದ		Construction of CC Road from Zameer Phulare House to Saleem Sab House at Balgar Galli Ward No. 13	13	2.00	0.00	Work Started	SIDDALINGAPPA PATIL	Delayed for Tender calling
26	ಪುರಸಭೆ ಪುನುನಾಟಾದ		Providing Road from Swamy Lineman House to Razak Sab Saburwale Ward No. 16	16	3.00	0.00	Work Started	SIDDALINGAPPA PATIL	Delayed for Tender calling
27	ಪುರಸಭೆ ಪುನುನಾಟಾದ		Providing Road from Ghawalkar House to Vajappa Goshetty House in Ward No. 21	21	4.00	0.00	Work Started	SIDDALINGAPPA PATIL	Delayed for Tender calling
28	ಪುರಸಭೆ ಪುನುನಾಟಾದ		Providing CC Road from Deccan Medical to Chinkera House Ward No. 12	12	4.50	0.00	Work Started	SIDDALINGAPPA PATIL	Delayed for Tender calling
29	ಪುರಸಭೆ ಪುನುನಾಟಾದ		Providing Poles in various Wards at Humnabad Town	1 ರಿಂದ 27	5.00	0.00	Work Started	Syed Abdul Bari	Delayed for Tender calling
30	ಪುರಸಭೆ ಪುನುನಾಟಾದ		Providing Cables for Median Lights in various Wards at Humnabad Town	22	2.58	0.00	Work Started	Syed Abdul Bari	Delayed for Tender calling
31	ಪುರಸಭೆ ಪುನುನಾಟಾದ		Providing Street Lights for 1 to 23 Wards	1 ರಿಂದ 23	5.00	0.00	Work Started	Syed Abdul Bari	Delayed for Tender calling
32	ಪುರಸಭೆ ಪುನುನಾಟಾದ		Providing & Fixing C.G. Camara in Humnabad Town	22	10.00	10.00	Work Completed		
33	ಪುರಸಭೆ ಪುನುನಾಟಾದ		Providing Bore well, Pumping Machinery and cistern near Baresatra Church on Hankuni Road Ward No.20	20	2.50	0.00	Work Started	BHADRESH SHARNAPPA PATIL	Delayed for Tender calling
34	ಪುರಸಭೆ ಪುನುನಾಟಾದ		Providing roofing, flooring and grill work to VV Giri Katta at Thair Maidan	22	11.50	0.00	Work Started	Syed Abdul Bari	Delayed for Tender calling
35	ಪುರಸಭೆ ಪುನುನಾಟಾದ		Providing Bore well, Pumping Machinery and cistern near Padkatti Kalkur Road Wanji, Ward No.18	18	2.50	0.00	Work Started	BHADRESH SHARNAPPA PATIL	Delayed for Tender calling
36	ಪುರಸಭೆ ಪುನುನಾಟಾದ		Providing Bore well, Pumping Machinery and cistern in front of Star Tent house 1 andur Galli Ward No.04	4	2.50	0.00	Work Started	BHADRESH SHARNAPPA PATIL	Delayed for Tender calling
37	ಪುರಸಭೆ ಪುನುನಾಟಾದ		Providing Bore well, Pumping Machinery and cistern near Ashraya Colony, Hankuni Road, Sy.No. 147, Ward No.21	21	2.50	0.00	Work Started	BHADRESH SHARNAPPA PATIL	Delayed for Tender calling
38	ಪುರಸಭೆ ಪುನುನಾಟಾದ		Providing Bore well, Pumping Machinery and cistern Dattatreya temple, Jawahar Road, Ward No.05	5	2.50	0.00	Work Started	BHADRESH SHARNAPPA PATIL	Delayed for Tender calling
39	ಪುರಸಭೆ ಪುನುನಾಟಾದ		Providing Bore well, Pumping Machinery and cistern at Garden on Kalkur Road Ward No.22	22	2.50	0.00	Work Started	BHADRESH SHARNAPPA PATIL	Delayed for Tender calling
40	ಪುರಸಭೆ ಪುನುನಾಟಾದ		SWM DPR Contribution	-	44.60	0.00	Work Started	TMC Humnabad	Delayed for Tender calling
4									
1	ಪುರಸಭೆ ಪುನುನಾಟಾದ	2019-20	Providing PVC Pipeline 500 Meters at Indira Nagar W.No.1	1	2.00	0.00	Work Started	BHADRESH SHARNAPPA PATIL	Delayed for Tender calling
2	ಪುರಸಭೆ ಪುನುನಾಟಾದ		Providing PVC Pipeline Wanji Ward No. 26 500 Meters	26	2.00	0.00	Work Started	BHADRESH SHARNAPPA PATIL	Delayed for Tender calling
3	ಪುರಸಭೆ ಪುನುನಾಟಾದ		Providing PVC Pipeline Pata Swamy House to H/o Parvati Navadgi Bypass Road upto H/o Hameed 500 Meters W. No. 27	27	2.00	0.00	Work Started	BHADRESH SHARNAPPA PATIL	Delayed for Tender calling
4	ಪುರಸಭೆ ಪುನುನಾಟಾದ		Drilling of Bore Well at Ward No. 7 Shikpur with Pumping Machinery	7	2.50	0.00	Completed		
5	ಪುರಸಭೆ ಪುನುನಾಟಾದ		Drilling of Bore Well at Ward No. 8 with Pumping Machinery	8	2.50	0.00	Completed		

ಕ್ರ. ಸಂ.	ಪೂರೈಕೆಯ ಸಂಸ್ಥೆಯ ಹೆಸರು	ವರ್ಗ	ಕಾಮಗಾರಿಯ ವಿವರ	ವಾರ್ಡ್ ಸಂಖ್ಯೆ	ಅಂದಾಜು ಮೊತ್ತ	ಮೊತ್ತ	ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ	ಕಾಮಗಾರಿ ಮುಗಿಸಿಕೊಳ್ಳುವಲ್ಲಿ ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು	ಕಾಮಗಾರಿ ಮುಗಿಸಿಕೊಳ್ಳುವಲ್ಲಿ ಕಾರಣ
6	ಪುರಸಭೆ ಉಮನಾಬಾದ		Drilling of Bore Well Ward No.3 Near H/o Gurunath Painter	3	2.50	0.00	Completed		
7	ಪುರಸಭೆ ಉಮನಾಬಾದ		Drilling of Bore Well at Ward No. 10 Bbi Gali	10	2.50	0.00	Completed		
8	ಪುರಸಭೆ ಉಮನಾಬಾದ		Drilling of Bore Well at Ward No. 15 at Zerpeth	15	2.50	0.00	Completed		
9	ಪುರಸಭೆ ಉಮನಾಬಾದ		Drilling of Bore Well at Ward No. 16 Akhada Gali	16	2.50	0.00	Completed		
10	ಪುರಸಭೆ ಉಮನಾಬಾದ		Drilling of Bore Well at Ward No. 19 Shiv Nagar	19	2.50	0.00	Completed		
11	ಪುರಸಭೆ ಉಮನಾಬಾದ		Drilling of Bore Well at Ward No. 20 Basava Nagar	20	2.50	0.00	Completed		
12	ಪುರಸಭೆ ಉಮನಾಬಾದ		Providing PVC Pipeline 600 Meters from Base to Masjid upto Qader Shah House & from Qutubuddin House to Gulam Rasool House 90mm and Malikarjun House to Veerayya Swamy House Ward No.3	3	4.00	0.00	Work Started	BHADRESH SHARNAPPA PATIL	Delayed for Tender calling
13	ಪುರಸಭೆ ಉಮನಾಬಾದ		Drilling of Bore Well at Sai Temple at Janata Nagar W.No. 21	21	2.50	0.00	Completed		
14	ಪುರಸಭೆ ಉಮನಾಬಾದ		Drilling of Bore Well at Al-safe Colony Ward No. 22	22	2.50	0.00	Completed		
15	ಪುರಸಭೆ ಉಮನಾಬಾದ		Drilling of Bore Well at Siddharth Nagar Teachers Colony W.No. 25	25	2.50	0.00	Completed		
16	ಪುರಸಭೆ ಉಮನಾಬಾದ		Purchase of Accessories of Water Supply Material for Ward No. 1 to 27	1 ರಿಂದ 27	4.50	0.00	Completed		
17	ಪುರಸಭೆ ಉಮನಾಬಾದ		Construction of Toilet Block at Harkuni Road Layout Survey No. 163 at Church Ward No. 23	23	6.00	0.00	Under Tender Process		
18	ಪುರಸಭೆ ಉಮನಾಬಾದ		Construction of Toilet Block at Zerpeth Ward No. 15	15	5.00	0.00	Under Tender Process		
19	ಪುರಸಭೆ ಉಮನಾಬಾದ		Construction of Toilet Block at Kumbhar Kunti Area Ward No. 25	25	5.00	0.00	Under Tender Process		
20	ಪುರಸಭೆ ಉಮನಾಬಾದ		Contribution of WBM (I-II-III)	-	14.00	14.00	Work Started	TMC Humnabad	Delayed for Tender calling
21	ಪುರಸಭೆ ಉಮನಾಬಾದ		Construction of C.C. Drain from H/o Rajshikhar to H/o Gurlingayya and from H/o Syed Jameel to H/o Ibrahim at Ward No. 10	10	3.00	0.00	Work Started	SIDDALINGAPPA PATIL	Delayed for Tender calling
22	ಪುರಸಭೆ ಉಮನಾಬಾದ		Construction of C.C. Drain from H/o Malikarjun Mashetty to H/o Vijaykumar Conductor at Ward No. 3	3	2.00	0.00	Work Started	SIDDALINGAPPA PATIL	Delayed for Tender calling
23	ಪುರಸಭೆ ಉಮನಾಬಾದ		Providing PVC Pipeline from Bore-Well to Dhargar Gadda 500 Meters at Ward No. 6	6	2.00	0.00	Work Started	BHADRESH SHARNAPPA PATIL	Delayed for Tender calling
24	ಪುರಸಭೆ ಉಮನಾಬಾದ		Construction of C.C. Drain from Joshi Gali to Anganwadi Building Mullani Gali Ward No.8	8	3.00	0.00	Work Started	SIDDALINGAPPA PATIL	Delayed for Tender calling
25	ಪುರಸಭೆ ಉಮನಾಬಾದ		Construction of C.C. Drain from H/o Gousuddin to Road and H/o Azem to Backside of Masjid W.No. 11	11	3.00	0.00	Work Started	SIDDALINGAPPA PATIL	Delayed for Tender calling
26	ಪುರಸಭೆ ಉಮನಾಬಾದ		Construction of C.C. Drain from Rajput Gali, Hallur Gali & Zerpeth W.No.15	15	3.00	0.00	Work Started	SIDDALINGAPPA PATIL	Delayed for Tender calling
27	ಪುರಸಭೆ ಉಮನಾಬಾದ		Construction of C.C. Drain from H/o Masheeq Sab Via Ismail House upto Ashfaq Sab Complex with Cover Slab over Drain at Ward No. 16	16	6.00	0.00	Work Started	SIDDALINGAPPA PATIL	Delayed for Tender calling

ಕ್ರ. ಸಂ.	ಸಗಡ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು	ವರ್ಷ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಬಾರ್ಡ್ ಸಂಖ್ಯೆ	ಅಂದಾಜು ಮೊತ್ತ	ವೆಚ್ಚ	ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳ್ಳುವಲ್ಲಿ ಗುತ್ತದಾರರ ಹೆಸರು	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳ್ಳುವಲ್ಲಿ ಕಾರಣ
28	ಪುರಸಭೆ ಹುಮನಾಬಾದ		Construction of C.C. Drain from H/o Veerappa Machkuri to H/o Shantamma Ward No. 17	17	3.00	0.00	Work Started	SIDDALINGAPPA PATIL	Delayed for Tender calling
29	ಪುರಸಭೆ ಹುಮನಾಬಾದ		Construction of C.C. Drain from V.B. School to H/o Swamy and from H/o Prakash to H/o Subhash and Kallur Road to Ashikar House W.No. 21	21	5.00	0.00	Work Started	SIDDALINGAPPA PATIL	Delayed for Tender calling
30	ಪುರಸಭೆ ಹುಮನಾಬಾದ		Construction of C.C. Drain at Agdi Layout from H/o Hanmanthappa to H/o Reddy Ward No. 20	20	3.00	0.00	Work Started	SIDDALINGAPPA PATIL	Delayed for Tender calling
31	ಪುರಸಭೆ ಹುಮನಾಬಾದ		Construction of C.C. Drain from H/o Chartered Accountant Main Road in front of Inayat Khan Sab Shop at Basava Nagar W.No. 20	20	3.00	0.00	Work Started	SIDDALINGAPPA PATIL	Delayed for Tender calling
32	ಪುರಸಭೆ ಹುಮನಾಬಾದ		Construction of C.C. Drain at Teachers Colony, Housing Board Layout towards Harkuni Road from H/o Shivehanth Sagar to H/o Ganpati (KEB)	24	3.00	0.00	Work Started	SIDDALINGAPPA PATIL	Delayed for Tender calling
33	ಪುರಸಭೆ ಹುಮನಾಬಾದ		Construction of C.C. Drain at Wanji Ward No. 23 & 26	23 & 26	4.00	0.00	Work Started	SIDDALINGAPPA PATIL	Delayed for Tender calling
34	ಪುರಸಭೆ ಹುಮನಾಬಾದ		Providing PVC Pipeline at Murad Nagar 500 Meters Ward No. 14	14	2.00	0.00	Work Started	BHADRESH SHARNAPPA PATIL	Delayed for Tender calling
35	ಪುರಸಭೆ ಹುಮನಾಬಾದ		Construction of C.C. Drain backside of Hiremath Near H/o Raheem Khan Ward No. 9, 16 & 17	9, 16 & 17	4.00	0.00	Work Started	SIDDALINGAPPA PATIL	Delayed for Tender calling
36	ಪುರಸಭೆ ಹುಮನಾಬಾದ		Screening Machine (Trommel) 35 mm TPH/4mm-1 TPH	-	60.00	0.00	Tender to be invited		
37	ಪುರಸಭೆ ಹುಮನಾಬಾದ		Improvements to Garden at Kallur Road & IDSMT Garden	25	15.00	0.00	Work Started	PRASHANTKUMAR SAGAR	Delayed for Tender calling
38	ಪುರಸಭೆ ಹುಮನಾಬಾದ		Construction of C.C. Road at Ward No. 1	1	3.00	0.00	Work Started	RAMCHANDRA	Delayed for Tender calling
39	ಪುರಸಭೆ ಹುಮನಾಬಾದ		Construction of C.C. Road from H/o Moinuddin to H/o Bismillah Khan House Ward No. 7	7	3.00	0.00	Work Started	RAMCHANDRA	Delayed for Tender calling
40	ಪುರಸಭೆ ಹುಮನಾಬಾದ		Construction of C.C. Road from Main Road to H/o Vithal and from Main Road to H/o Mastan Sab W Ward No. 8	8	4.00	0.00	Work Started	RAMCHANDRA	Delayed for Tender calling
41	ಪುರಸಭೆ ಹುಮನಾಬಾದ		Construction of C.C. Road from H/o Moinuddin to Mini Vidhan Soudha W.No. 14	14	4.00	0.00	Work Started	RAMCHANDRA	Delayed for Tender calling
42	ಪುರಸಭೆ ಹುಮನಾಬಾದ		Construction of C.C. Road from H/o Madpati to Naala W. No. 15	15	3.00	0.00	Work Started	RAMCHANDRA	Delayed for Tender calling
43	ಪುರಸಭೆ ಹುಮನಾಬಾದ		Construction of C.C. Road at Alsafa Colony & Veerbhadreshwar Colony W.No. 22	22	4.00	0.00	Work Started	RAMCHANDRA	Delayed for Tender calling
44	ಪುರಸಭೆ ಹುಮನಾಬಾದ		Providing PVC Pipeline Benkur Gall, Helkur Gall 500 Meters W.No.15	15	2.00	0.00	Work Started	BHADRESH SHARNAPPA PATIL	Delayed for Tender calling
45	ಪುರಸಭೆ ಹುಮನಾಬಾದ		Construction of C.C. Road at Teachers Colony Ward No. 25	25	4.00	0.00	Work Started	RAMCHANDRA	Delayed for Tender calling
46	ಪುರಸಭೆ ಹುಮನಾಬಾದ		Construction of C.C. Road Near Water Tank Ward No. 26	26	4.00	0.00	Work Started	RAMCHANDRA	Delayed for Tender calling
47	ಪುರಸಭೆ ಹುಮನಾಬಾದ		Construction of C.C. Road from H/o Ramu Hadpad to H/o Maheboob Pan Shop Wanji Ward No. 27	27	4.00	0.00	Work Started	RAMCHANDRA	Delayed for Tender calling
48	ಪುರಸಭೆ ಹುಮನಾಬಾದ		Construction of Foot-path from Kallur Road to Degree College Both side	16	8.00	0.00	Work Started	RAMCHANDRA	Delayed for Tender calling
49	ಪುರಸಭೆ ಹುಮನಾಬಾದ		Providing & Supplying New Tube Light Sets with fittings 500 Nos.	1 ರಿಂದ 27	10.00	0.00	Work Started	Mohd Qamaruddin Patel	Delayed for Tender calling

ಕ್ರ. ಸಂ.	ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು	ವರ್ಷ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ವಾರ್ಡ್ ಸಂಖ್ಯೆ	ಅಂದಾಜು ಮೊತ್ತ	ವೆಚ್ಚ	ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ	ಕಾಮಗಾರಿ ಮೂರ್ಗಗೊಳ್ಳುವುದಕ್ಕೆ ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು	ಕಾಮಗಾರಿ ಮೂರ್ಗಗೊಳ್ಳುವುದಕ್ಕೆ ಕಾರಣ
50	ಪುರಸಭೆ, ಬುಮನಾಬಾದ		Providing Street Light to Divider from I.B. to S.B.I.	22	5.00	0.00	Work Started	Mohd Qamaruddin Patel	Delayed for Tender calling
51	ಪುರಸಭೆ, ಬುಮನಾಬಾದ		Providing & Fixing Electrical Poles & Fitting from S.B.I. to K.E.B.	22	6.00	0.00	Work Started	Mohd Qamaruddin Patel	Delayed for Tender calling
52	ಪುರಸಭೆ, ಬುಮನಾಬಾದ		Improvement Street Light from Aggi to Water Tank	22	4.00	0.00	Work Started	Mohd Qamaruddin Patel	Delayed for Tender calling
53	ಪುರಸಭೆ, ಬುಮನಾಬಾದ		Erection of Electric Poles in Ward No.1 to 27	1 ರಿಂದ 27	5.00	0.00	Work Started	Mohd Qamaruddin Patel	Delayed for Tender calling
54	ಪುರಸಭೆ, ಬುಮನಾಬಾದ		Renovation of M.L.A. Office Building	17	15.00	0.00	Work Started	PRASHANTKUMAR SAGAR	Delayed for Tender calling
55	ಪುರಸಭೆ, ಬುಮನಾಬಾದ		Providing PVC Pipeline from Delux Dhaba to Meraj House W.No.17 500 Meters	17	2.00	0.00	Work Started	BHADRESH SHARNAPPA PATIL	Delayed for Tender calling
56	ಪುರಸಭೆ, ಬುಮನಾಬಾದ		Providing PVC Pipeline at Qureshi Galli from Ghani House to Shivpur Ward No. 7 500 Meters	7	2.00	0.00	Work Started	BHADRESH SHARNAPPA PATIL	Delayed for Tender calling
57	ಪುರಸಭೆ, ಬುಮನಾಬಾದ		Providing PVC Pipeline at Ashraya Colony, Daira Fakir Tekda. Ward No. 23 800 Meters	23	5.00	0.00	Work Started	BHADRESH SHARNAPPA PATIL	Delayed for Tender calling
58	ಪುರಸಭೆ, ಬುಮನಾಬಾದ		Providing PVC Pipeline at Teachers Colony and Kumbhar Kunti Area. 600 Meters Ward No. 25	25	3.00	0.00	Work Started	BHADRESH SHARNAPPA PATIL	Delayed for Tender calling
59	ಪುರಸಭೆ, ಬುಮನಾಬಾದ		Construction of C.C. Road from H/o Abbas Ali Driver to Main Road Ward No. 23	23	4.00	0.00	Work Started	RAMCHANDRA	Delayed for Tender calling
IV ವರ್ಗ.ಸಿ.ಸಿ									
1	ಪುರಸಭೆ, ಬುಮನಾಬಾದ	2016-17	Construction of CC Road and Drain from 1) Prabhurao Talwadgi house to Sram Khjura house Bhushetty layout near CDPO office,2)Suresh patil house to V.B school upto venkat house,3) I.T.I collage to Shilingappa master house Via Nagbhushan house 4) Babu Jagjeevan Ram collage to Harkuni road teachers colony 5)Bakkappa sherkar house to shivaraj house Ashraya colony auder paped house to Shareefuddin house Ashraya colony	19	50.00	50.00	Work Completed		
2	ಪುರಸಭೆ, ಬುಮನಾಬಾದ		Construction of CC Road and Drain from 1) Munesh house to Munser house in IDSMT layout,2)Sardar Teang house to Maruti line man IDSMT layout,3) raj Bombay house to Vishwanath wadgire via Sumangala house KHB colony,4)Subhash house to Mahadevappa house,5) Mohiuddin house to Anganwadi school via Azeemuddin house KHB colony in Humnabad	23	50.00	49.97	Work Completed		
3	ಪುರಸಭೆ, ಬುಮನಾಬಾದ		Providing LED lights at Indiranagar Zerpeth,Shivapur,Sidharth nagar and Wanji Humnabad	1, 4, 7, 23 & 18	20.00	0.00	Work Started		Delayed for Tender calling
4	ಪುರಸಭೆ, ಬುಮನಾಬಾದ		Construction of CC Road and Drain from Church to Market, from Shivaraj House to Sunsel Kumar house, from Adeppa Gabbi House to Arjun House, Via Subhash House in Ward No 1, Indiranagar and from Amrutao House to Asur Khan and Tejappa Master House to Asurkhan,Dhor Galli Zarpeth and from Laxman Apparao House to Vajinath Madiga at Upper Galli	1	50.00	49.85	Work Completed		
5	ಪುರಸಭೆ, ಬುಮನಾಬಾದ		Construction of CC Road and Drain from 1) Veerappa house to Basva Shivaraj house Sidharth nagar Ward No.2) Pandurang Malle to Garden Sidharth nagar,3) Ashok Dande house to Hanman Temple 4) Maruti poline house to Manik Shikari house NGO layout	2	50.00	50.01	Work Completed		
6	ಪುರಸಭೆ, ಬುಮನಾಬಾದ		Construction of CC Road and Drain from Rajkumar House to Sanmukappa sagar House from Sharanappa Dandeen house to Pundlik house upto Suryawanshi house, from Arjunao Dange House to Garden, from Veerayya Swamy house to pundlik house in Sidharth nagar Ward No 20(Teachers colony)	20	50.00	49.77	Work Completed		
7	ಪುರಸಭೆ, ಬುಮನಾಬಾದ		Construction of CC Road and Drain from 1) Shambhu Shankar house to Chruach Ward No 3 2) from Paratheshwar house to Veerappa Zanjeer house indiranagar Ward NO1,3) Putraj KSRTC house of Mavinlikar house indiranagar ward No 1	1 & 3	50.00	44.78	Work Completed		
8	ಪುರಸಭೆ, ಬುಮನಾಬಾದ		Construction Pundalik House to Shahabadkar House at in Sidharth Nagar Shantamma House to Syed Rasool house Ashraya colony, Ramesh House to Gangamma house Ashraya colony,from Sharanappa house to Naganna house near KEB compound shivapur, from shraavan house to Chand house near Hanman Temple shivapur Galli	23 & 7	50.00	49.56	Work Completed		

ಕ್ರ. ಸಂ.	ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು	ವರ್ಷ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ವಾರ್ಡ್ ಸಂಖ್ಯೆ	ಅಂದಾಜು ಮೊತ್ತ	ಮೊತ್ತ	ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳ್ಳುವುದರಲ್ಲಿ ಗುತ್ತದಾರರ ಹೆಸರು	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳ್ಳುವುದರಲ್ಲಿ ಕಾರಣ
	ಮರಸಫೆ ಚಟಗುಪ್ಪಾ	2019-20 SFC UNTIED CREATION OF CAPITAL ASST	W.No. 05 Const of Drain & Deskslab from Ghansi House to Badi Base & Ahmed Pasha	5	3.46	0	Work Started	ಶಿವಾನಂದ ಕೆ ಪಾಟೀಲ್ ಬೀದರ	ಕಾಮಗಾರಿ ಆದೇಶವನ್ನು ವಿಳಂಬವಾಗಿ ನೀಡಿರುವುದರಿಂದ ವಿಳಂಬವಾಗಿರುತ್ತದೆ.
	ಮರಸಫೆ ಚಟಗುಪ್ಪಾ	SFC UNTIED SCSP 2019-20	W.No. 05, Const of Margemma Samudaya Bhavan Near Bhutali Galli.	5	3.00	0.00	Work Started	ಶಿವಾನಂದ ಕೆ ಪಾಟೀಲ್ ಬೀದರ	ಕಾಮಗಾರಿ ಆದೇಶವನ್ನು ದಿನಾಂಕ: 17.02.2020 ರಂದು ನೀಡಿರುವುದರಿಂದ ವಿಳಂಬವಾಗಿರುತ್ತದೆ.
	ಮರಸಫೆ ಚಟಗುಪ್ಪಾ	SFC UNTIED SCSP 2019-20	W.No. 14, Const of Balance work Compound Wall for SC Grave Yard	14	6.10	0.00	Work Started	ಶಿವಾನಂದ ಕೆ ಪಾಟೀಲ್ ಬೀದರ	ಕಾಮಗಾರಿ ಆದೇಶವನ್ನು ದಿನಾಂಕ: 17.02.2020 ರಂದು ನೀಡಿರುವುದರಿಂದ ವಿಳಂಬವಾಗಿರುತ್ತದೆ.
	ಮರಸಫೆ ಚಟಗುಪ್ಪಾ	SFC UNTIED SCSP 2019-20	W.No. 10 Const of Drain & Deskslab from Manikrao House to Vijaykumar House, & Mallappa House to Korbassappa House.	10	2.00	0.00	Work Started	ಶಿವಾನಂದ ಕೆ ಪಾಟೀಲ್ ಬೀದರ	ಕಾಮಗಾರಿ ಆದೇಶವನ್ನು ದಿನಾಂಕ: 17.02.2020 ರಂದು ನೀಡಿರುವುದರಿಂದ ವಿಳಂಬವಾಗಿರುತ್ತದೆ.
	ಮರಸಫೆ ಚಟಗುಪ್ಪಾ	SFC UNTIED TSP 2019-20	W.No. 20, Const of Bomgondeshwar Samudaya Bhavan Near APMC Office TSP	20	5.00	0.00	Work Started	ಶಿವಾನಂದ ಕೆ ಪಾಟೀಲ್ ಬೀದರ	ಕಾಮಗಾರಿ ಆದೇಶವನ್ನು ದಿನಾಂಕ: 17.02.2020 ರಂದು ನೀಡಿರುವುದರಿಂದ ವಿಳಂಬವಾಗಿರುತ್ತದೆ.
III	14ನೇ ಹಣಕಾಸು (ಟಿಎಫ್) (ಟಿಎಫ್)								
	ಮರಸಫೆ ಚಟಗುಪ್ಪಾ	2016-17	Construction of Public Toilet Near Hyder Ali Chowk	10	7.47	7.09	Work Completed		
	ಮರಸಫೆ ಚಟಗುಪ್ಪಾ	2016-17	Construction of Layout Park at NGO Jalkoti & Bavudi Layout	21	7.47	7.19	Work Completed		
	ಮರಸಫೆ ಚಟಗುಪ್ಪಾ	2016-17	Ward No 05 Construction of Compound Graveyard	5	3.00	2.89	Work Completed		
	ಮರಸಫೆ ಚಟಗುಪ್ಪಾ	2016-17	Construction of Compound Wall Near Allam Parbhu	21	4.47	4.30	Work Completed		
	ಮರಸಫೆ ಚಟಗುಪ್ಪಾ	2016-17	Ward no 06 Construction of CC Drain H/o Mohammed Ali H.No 6-59 to H/o Khateb H.No 6-103 & H/o Chamreddy H.No 6-44 House.	6	2.50	2.19	Work Completed		
	ಮರಸಫೆ ಚಟಗುಪ್ಪಾ	2016-17	Ward no 14 Construction of CC Drainslab H/o Arjun H.No 11-247 House	14	2.00	1.75	Work Completed		
	ಮರಸಫೆ ಚಟಗುಪ್ಪಾ	2016-17	Ward no 18 Construction of CC Drain H/o Maqbool H.No 14-134 to H/o Shrivankumar H.No 14-169 House	18	3.00	2.61	Work Completed		
	ಮರಸಫೆ ಚಟಗುಪ್ಪಾ	2016-17	Ward no 22 Construction of CC Drain Near Sant Madiwaleshar Gavi	22	2.00	1.75	Work Completed		
	ಮರಸಫೆ ಚಟಗುಪ್ಪಾ	2016-17	Ward no 22 Construction of CC Drain Near H/o Rasheed Patel Medical H.No 8-38 House	22	2.50	2.19	Work Completed		
	ಮರಸಫೆ ಚಟಗುಪ್ಪಾ	2016-17	Ward no 5 & 6 Construction of Drainslab near H/o Bage H.No 7-1 to Pochamma Temple.	5	4.42	3.85	Work Completed		
	ಮರಸಫೆ ಚಟಗುಪ್ಪಾ	2016-17	Ward no 20 Construction of CC Drain H/o Shrinivas Debe H.No 15-137 to H/o Sudarshan Malge H.N 15-64 & Bhavani Temple Property No 15-200	18	6.00	5.24	Work Completed		
	ಮರಸಫೆ ಚಟಗುಪ್ಪಾ	2016-17	Construction of CC Drain from New Bus Stand to Nala.	1	5.00	4.30	Work Completed		
	ಮರಸಫೆ ಚಟಗುಪ್ಪಾ	2016-17	Construction of CC Drain from Basavaraj Chowk to DCC Bank	20	4.00	3.45	Work Completed		
	ಮರಸಫೆ ಚಟಗುಪ್ಪಾ	2016-17	Construction of CC Drain from Anna Harod School to H/o Christi H.No 10-190	10	6.00	5.17	Work Completed		
	ಮರಸಫೆ ಚಟಗುಪ್ಪಾ	2016-17	Construction of CC Drain from Base to Hanuman Mandir Property No 7-183	7	3.42	2.91	Work Completed		
	ಮರಸಫೆ ಚಟಗುಪ್ಪಾ	2016-17	Ward No 23 Construction of CC Drain	23	4.00	3.45	Work Completed		

ಕ್ರ. ಸಂ.	ವರ್ಗದ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು	ವರ್ಷ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ವಾರ್ಡ್ ಸಂಖ್ಯೆ	ಆಂದಾಜು ಮೊತ್ತ	ಮೆಟ್ರ	ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳಿಸಿದಲ್ಲಿ ಗುತ್ತದಾರರ ಹೆಸರು	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳಿಸಿದಲ್ಲಿ ಕಾಲ
	ಪುರಸಭೆ ಚಟುವಟಿಕೆ	2016-17	Ward No 19 Construction of CC Road in Krishna Mandir	19	1.50	1.29	Work Completed		
	ಪುರಸಭೆ ಚಟುವಟಿಕೆ	2016-17	Ward No 07 Construction of CC Road From Snakeel H.No 1-1.3.3 to Revanappa Dhobi H.No 1-136/1 House	7	6.00	5.17	Work Completed		
	ಪುರಸಭೆ ಚಟುವಟಿಕೆ	2016-17	Ward No 06 Construction of CC Road From Mukadi H.No 6-69 to H/o Veerappa H.No 6-120 House	6	4.00	3.45	Work Completed		
	ಪುರಸಭೆ ಚಟುವಟಿಕೆ	2016-17	Remaining Work Construction of CC Road Near Sant Madiwaleswar Gavi	15	1.50	1.29	Work Completed		
	ಪುರಸಭೆ ಚಟುವಟಿಕೆ	2016-17	Ward No 14 Construction of CC Road H/o Jeevraj Master H.No 11-20 House	14	2.00	1.72	Work Completed		
	ಪುರಸಭೆ ಚಟುವಟಿಕೆ	2016-17	Ward No 12 Construction of CC Road Near Church	12	2.00	1.72	Work Completed		
	ಪುರಸಭೆ ಚಟುವಟಿಕೆ	2016-17	Construction of CC Road Near Basveshwar Circle	1	2.00	1.49	Work Completed		
	ಪುರಸಭೆ ಚಟುವಟಿಕೆ	2016-17	Ward No 22 Construction of CC Road Near Priyadarshini Colony	22	3.42	2.93	Work Completed		
	ಪುರಸಭೆ ಚಟುವಟಿಕೆ	2016-17	Fixing of Street light polls in Priyadarshini Colony, Nana Hajrath Colony	22	14.94	14.02	Work Completed		
	ಪುರಸಭೆ ಚಟುವಟಿಕೆ	2016-17	Ward No 12 Fixing Borwell Motor & pipeline Near Church	12	2.00	1.73	Work Completed		
	ಪುರಸಭೆ ಚಟುವಟಿಕೆ	2016-17	Ward No 14 Fixing Borwell motor & Pipeline Neae Chakradhari Area	14	2.00	1.72	Work Completed		
	ಪುರಸಭೆ ಚಟುವಟಿಕೆ	2016-17	Repair water tank & Size wall work at TMC Office Property No 15-356	21	7.00	6.05	Work Completed		
	ಪುರಸಭೆ ಚಟುವಟಿಕೆ	2016-17	Providing Borewell Motor and Pipeline at Near Baloba Temple Ward No 11	11	3.00	2.67	Work Completed		
	ಪುರಸಭೆ ಚಟುವಟಿಕೆ	2016-17	Providing Cistern and Pipeline work at Gundappa House and Pandurang Temple Ward No 23	23	3.50	3.21	Work Completed		
	ಪುರಸಭೆ ಚಟುವಟಿಕೆ	2016-17	Fixing pipe line near Lakmi Mandir to Police Station & Shivaji Chowk to Sai Petrol Pump	22	4.91	4.22	Work Completed		
	ಪುರಸಭೆ ಚಟುವಟಿಕೆ	2017-18	Construction of Allamprabhu Samudaya Bhavan in Ward No.20	20	6.63	6.63	Work Completed		
	ಪುರಸಭೆ ಚಟುವಟಿಕೆ	2017-18	Construction of Toilet Block Near at Priyadarshini Colony Ward No. 22	22	8.63	8.62	Work Completed		
	ಪುರಸಭೆ ಚಟುವಟಿಕೆ	2017-18	Construction of CC Drain From H/o Babu Narayan to Hanuman Temple Ward No 8	8	6.00	5.28	Work Completed		
	ಪುರಸಭೆ ಚಟುವಟಿಕೆ	2017-18	Construction of CC Drain From H/o Chandrappa Enkur to H/o Mareppa & H/o Akmal to H/o Firoz Ward No 11	11	5.00	4.39	Work Completed		
	ಪುರಸಭೆ ಚಟುವಟಿಕೆ	2017-18	Construction of CC Drain From Shah Hussain Darga to Main Road in Ward No. 12	12	2.00	1.76	Work Completed		
	ಪುರಸಭೆ ಚಟುವಟಿಕೆ	2017-18	Construction of CC Drain in Ambubai Layout in Ward No. 14	14	6.00	5.33	Work Completed		
	ಪುರಸಭೆ ಚಟುವಟಿಕೆ	2017-18	Construction of CC Drain From H/o Narsing to H/o Eshwar Telang in Telang Gali Ward No. 10	10	3.00	2.66	Work Completed		
	ಪುರಸಭೆ ಚಟುವಟಿಕೆ	2017-18	Construction of CC Drain From H/o Babu to H/o Jameer & Construction of Deskslab at H/o Yallaling in Janata Nagar Ward No.22	22	3.90	3.43	Work Completed		
	ಪುರಸಭೆ ಚಟುವಟಿಕೆ	2017-18	Construction of CC Drain From H/o Uppin to H/o Baswaraj Patil & H/o Baigamma to H/o Shivakumar Tell & H/o Mallamma Hunni to H/o Nagappa Nagankera in Ward No. 15	15	6.50	5.16	Work Completed		
	ಪುರಸಭೆ ಚಟುವಟಿಕೆ	2017-18	Construction of CC Drain from Isteyaq Ali Darga to main Road in Ward No.18	18	6.50	0.00	Work Started	ಶ್ರೀ ಜಗದೀಶ್ ಜಿ. ಮೊಹಮ್ಮದ್ ಬೇದರ	ಪೂರ್ಣಗೊಳಿಸಿದ ವಿಳಂಬವಾಗಿತ್ತು. ಇದುವೇ ಕಾಮಗಾರಿ ಮುಗಿಯುವ ಹಂತದಲ್ಲಿದೆ.
	ಪುರಸಭೆ ಚಟುವಟಿಕೆ	2017-18	Construction of CC Drain from H/o Dandekar to Al-ameen School in Ward No.19	19	3.50	3.07	Work Completed		
	ಪುರಸಭೆ ಚಟುವಟಿಕೆ	2017-18	Construction of CC Drain & Deskslab Near at Ganesh Temple in Ward No. 06	6	5.00	4.40	Work Completed		
	ಪುರಸಭೆ ಚಟುವಟಿಕೆ	2017-18	Construction of CC Drain From H/o Goulam to H/o Shankremina & Construction of Deskslab at Janatanagar Colony Ward No.22	22	2.40	2.10	Work Completed		
	ಪುರಸಭೆ ಚಟುವಟಿಕೆ	2017-18	Construction of CC Drain from H/o Kamalabai to Main Road in Ward No.13	13	2.00	2.00	Work Completed		
	ಪುರಸಭೆ ಚಟುವಟಿಕೆ	2017-18	Repair Work of Shilube in Ward No.22	22	2.00	1.99	Work Completed		
	ಪುರಸಭೆ ಚಟುವಟಿಕೆ	2017-18	Construction of Compound Wall at Survey No.190/25/B at Jamiya Noorul Islam	8	3.00	2.95	Work Completed		

ಕ್ರ. ಸಂ.	ಸರ್ಕಾರಿ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು	ವರ್ಷ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ವಾರ್ಡ್ ಸಂಖ್ಯೆ	ಆಂದಾಜು ಮೊತ್ತ	ವೆಚ್ಚ	ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ	ಕಾಮಗಾರಿ ಸೂರಂಗೋಲ್ಲಿದಲ್ಲಿ ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು	ಕಾಮಗಾರಿ ಸೂರಂಗೋಲ್ಲಿದಲ್ಲಿ ಕಾರಣ
	ಪುರಸಭೆ ಚಟುಗುಪ್ಪಾ	2017-18	Construction of Compound Wall at Survey No. 190 in Ward No.22	22	4.43	4.41	Work Completed		
	ಪುರಸಭೆ ಚಟುಗುಪ್ಪಾ	2017-18	Construction of C.C. Road From H/o Abdul Gaffoor to Ayyappa Degree College in Ward No.17	17	3.50	3.09	Work Completed		
	ಪುರಸಭೆ ಚಟುಗುಪ್ಪಾ	2017-18	Construction of CC Road from H/o Taher Miyya to Baloba Galli in Ward No.09	9	3.00	2.65	Work Completed		
	ಪುರಸಭೆ ಚಟುಗುಪ್ಪಾ	2017-18	Construction of C.C. Road and Drain from H/o Raju Channalli to H/o Mudhoni Rajappa in Ward No. 06	6	6.90	5.85	Work Completed		
	ಪುರಸಭೆ ಚಟುಗುಪ್ಪಾ	2017-18	Construction of C.C. Road from H/o Jameer Chimmamanchi to H/o Tukaram Telang in Priyadarshini Colony Ward No.22	22	6.00	5.20	Work Completed		
	ಪುರಸಭೆ ಚಟುಗುಪ್ಪಾ	2017-18	Construction of C.C. Road Near At Idga Ward No.20	20	6.50	4.37	Work Completed		
	ಪುರಸಭೆ ಚಟುಗುಪ್ಪಾ	2017-18	Providing Electrical Poles & Electrification Work at Banashankari, Rakya and Shiwaji Chowk to Panibase	20	12.27	11.04	Work Completed		
	ಪುರಸಭೆ ಚಟುಗುಪ್ಪಾ	2017-18	Fixing of LED Lights from Shivaji Chowk to Gandhichowk to Hiderali Chowk	20	5.00	4.94	Work Completed		
	ಪುರಸಭೆ ಚಟುಗುಪ್ಪಾ	2017-18	Providing Water Pipeline Work from TMC Office to Panchakshari School	22	8.00	7.10	Work Completed		
	ಪುರಸಭೆ ಚಟುಗುಪ್ಪಾ	2017-18	Providing Borewell Motor and Pipeline Work Near at Priyadarshini Colony, New Bus Stand and Chakradhari	22	8.00	7.15	Work Completed		
	ಪುರಸಭೆ ಚಟುಗುಪ್ಪಾ	2017-18	Providing Metal Jali to Open Well at Bhavi No 1,2 and Fatmapur Well	1,2	9.90	8.84	Work Completed		
	ಪುರಸಭೆ ಚಟುಗುಪ್ಪಾ	2018-19	Ward No. 01,02,03,06,14,15 & 19 Const CC Drain From H/o Tahe Bee House to APMC & H/o Shankar Yallappa to Main Road & H/o Mallikarjun Konda to Urmila Bhanwadkar House (5.50), from Maharudrappa House to Ambanna House, Eranna Humnabade House to Paryag Bai House (3.00), Near Ganesh Temple (1.50), Near Bhutali Galli & Nabi Khana (4.00), H/o Mahadev Hiraskar to H/o Vijaykumar House Via Ashok Tailor House to Main Road (3.50), Ramesh Wali House to Jaffar Pan Shop & Channure Bassu House to Ramesh Para House & Mohi House to MA Kareem House (4.50), Gopamma House to Shankar House & Shamrao House to Moulana House (Ice Cream Company) (5.50)	1, 2, 3, 6, 14, 15 19	27.50	0.00	Work Started	ಶ್ರೀ ರವಿ ಎ. ಚಟ್ಟು ಗುತ್ತಿಗೆದಾರರು ದೇವರ	ಸದರಿ ಪ್ರಾಜೆಕ್ಟ್ ನಲ್ಲಿ ಕೆಲವು ಕಾಮಗಾರಿಗಳು ಮುಗಿದಿರುತ್ತವೆ ಹಾಗೂ ಇನ್ನು ಕೆಲವು ಕಾಮಗಾರಿಗಳು ಮುಗಿಯುವ ಹಂತದಲ್ಲಿದೆ.
	ಪುರಸಭೆ ಚಟುಗುಪ್ಪಾ	2018-19	Ward No. 11,14,16,17, Const of Deshab Near Mahabub House, Near Azad Chowk, Near Gousiya Masjid, & Mahetab Girmi & W.No. 20 Const of CC Drain Near Mustafa House	11, 14, 16, 17	2.48	0.00	Work Started	ಶ್ರೀ ರವಿ ಎ. ಚಟ್ಟು ಗುತ್ತಿಗೆದಾರರು ದೇವರ	ಕಾಮಗಾರಿ ಮುಗಿಯುವ ಹಂತದಲ್ಲಿದೆ.
	ಪುರಸಭೆ ಚಟುಗುಪ್ಪಾ	2018-19	Ward No. 02,08,09,10,17 Const of CC Drain & Road from Arvind Kulkarni House to Main Road & Nimbadi House to Main Road(5.50), CC Drain Near Raheem Sab Ramne Wale House(3.00), Hakeem Galli & Hannu Jamadar House to Main Road(5.50), Ambanna House to Ashok Murtikar & Rajappa House to Bus Stand(4.00), Naseer Khan House to Sidram House & Patiya Mahetab House to Babu Miyan Girmi House(4.42)	02, 08, 09, 10, 17	22.42	0.00	Work Started	ಶ್ರೀ ವಿಠ್ಠಲ ಪಾಂಡೆ ಗುತ್ತಿಗೆದಾರರು ಮುನಾಜಾರ	ಕಾಮಗಾರಿಯನ್ನು ಮುಗಿಯುವ ಹಂತದಲ್ಲಿದೆ.
	ಪುರಸಭೆ ಚಟುಗುಪ್ಪಾ	2018-19	Providing Mahatma Gandhiji & Baswaraj Bagdalkar Statue	01, 03	9.96	9.96	Work Completed		
	ಪುರಸಭೆ ಚಟುಗುಪ್ಪಾ	2018-19	Ward No.07,11,12,17,18,20,21&22 Const of CC Road from H/o Dr Rajan to Prakash Nayak House & Sanju Ganji House to Hanmanth Madargi House(7.00), Kudambal Main Road to Sadbodhini School(9.00), Near Jamiya Masjid(1.00), Ismail Choudari House to Zakir House & Near Zameeruddin House(2.50), Amrut House to Vasant House & Near Sanju House(2.50), Near Revansiddeshwar Temple(3.50), Mastan Khan House to Water Tank(1.48), BN Reddy Clinic to Usman Miyan House & Server House to Baba House(3.00)	07, 11, 21, 17, 18, 20, 21, 22	29.98	17.67	Work Started	ಶ್ರೀ ವಿವೇಕಾನಂದ ಕೆ. ಪಾಟೀಲ್ ಗುತ್ತಿಗೆದಾರರು ದೇವರ	ಕಾಮಗಾರಿ ಆದೇಶವನ್ನು ನೀಡುವಲ್ಲಿ ವಿಳಂಬವಾಗಿರುತ್ತದೆ. ಸದ್ಯ ಕಾಮಗಾರಿಗಳು ಮುಗಿಯುವ ಹಂತದಲ್ಲಿದೆ.
	ಪುರಸಭೆ ಚಟುಗುಪ್ಪಾ	2018-19	Ward No. 18 Const of Ladies Toilet Near DCC Bank	18	2.56	0.00	Work Started	ಶ್ರೀ ವಿಠ್ಠಲ ಪಾಂಡೆ ಗುತ್ತಿಗೆದಾರರು ಮುನಾಜಾರ	ಕಾಮಗಾರಿಯನ್ನು ಮುಗಿಯುವ ಹಂತದಲ್ಲಿದೆ.

ಕ್ರ. ಸಂ.	ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು	ವರ್ಷ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ದಾರ್ಜ ಸಂಖ್ಯೆ	ಅಂದಾಜು ಮೊತ್ತ	ಮೊತ್ತ	ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳಿಸಿದಲ್ಲಿ ಗುತ್ತದಾರರ ಹೆಸರು	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳಿಸಿದಲ್ಲಿ ಕಾರಣ
	ಹುರಸಥೆ ಚಟಗುಪ್ಪಾ	2018-19	Ward No. 1,2,3,10,11,12,15,16,23 Supply and Fixing of 60 Watts Solar LED Street Light	01, 02, 03, 10, 11, 12, 15, 16, 23	17.00	0.00	Under Tender Process		ಟೆಂಡರ್ ಕರೆಯುವುದರಲ್ಲಿ ವಿಳಂಬವಾಗಿರುತ್ತದೆ. ಸದ್ಯ ಟೆಂಡರ್ ಕರೆಯಲಾಗಿದ್ದು ಟೆಕ್ನಿಕಲ್ ಇಮ್ಯಾಲವೆಷನ್ ಮಾಡಿ ಕಾಮಗಾರಿಯನ್ನು ಶಿಫ್ಟ್ ಪೂರ್ಣಗೊಳಿಸಲಾಗುವುದು.
	ಹುರಸಥೆ ಚಟಗುಪ್ಪಾ	2018-19	Ward No. 03,07,19,23 Providing Electrical Poles & Electrification Work	03, 07, 19, 23	2.95	0.00	Under Tender Process		ಟೆಂಡರ್ ಕರೆಯುವುದರಲ್ಲಿ ವಿಳಂಬವಾಗಿರುತ್ತದೆ. ಸದ್ಯ ಟೆಂಡರ್ ಕರೆಯಲಾಗಿದ್ದು ಟೆಕ್ನಿಕಲ್ ಇಮ್ಯಾಲವೆಷನ್ ಪೂರ್ಣಗೊಳಿಸಲಾಗಿದೆ. ಕಾಮಗಾರಿಯನ್ನು ಶಿಫ್ಟ್ ಪೂರ್ಣಗೊಳಿಸಲಾಗುವುದು.
	ಹುರಸಥೆ ಚಟಗುಪ್ಪಾ	2018-19	Ward No.10,11,12,16,23 Providing Pipeline from Nabisab Phulare House to Ningdalle House. (2.00) Providing Borewell Motor & Pipeline Work Near Nehru Chowk (2.80) Pipeline Work from Gundu House to Chandu House (1.48) Pipeline & Cistern at Gangapure House (2.00), Pipeline from Bhavani Mandir to Waddar Galli & Jyoshi Galli in Fatmapur (1.82) & Providing Single Phase 1.5 HP Borewell Motors 02 No"s, Airvalve, Sluice Valve (2.50)	10, 11, 12, 16, 23	12.60	0.00	Work Started	ಶ್ರೀ ಶಿವಾನಂದ ಕೆ ಪಾಟೀಲ್ ಗುತ್ತದಾರರು ಬೀದರ	ಕಾಮಗಾರಿ ಆದೇಶವನ್ನು ನೀಡುವಲ್ಲಿ ವಿಳಂಬವಾಗಿರುತ್ತದೆ. ಸದ್ಯ ಕಾಮಗಾರಿಗಳು ಮುಗಿಯುವ ಹಂತದಲ್ಲಿವೆ.
	ಹುರಸಥೆ ಚಟಗುಪ್ಪಾ	2019-20	W.No. 22, Const of Public Toilet Near Nana Hazrath.	22	12.00	0.00	Under Tender Process		ಟೆಂಡರ್ ಕರೆಯುವುದರಲ್ಲಿ ವಿಳಂಬವಾಗಿರುತ್ತದೆ. ಸದ್ಯ ಟೆಂಡರ್ ಕರೆಯಲಾಗಿದ್ದು ಟೆಕ್ನಿಕಲ್ ಇಮ್ಯಾಲವೆಷನ್ ಪೂರ್ಣಗೊಳಿಸಲಾಗಿದೆ. ಕಾಮಗಾರಿಯನ್ನು ಶಿಫ್ಟ್ ಪೂರ್ಣಗೊಳಿಸಲಾಗುವುದು.

ಕ್ರ. ಸಂ.	ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು	ವರ್ಷ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಮಾರ್ಚ್ ಸಂಖ್ಯೆ	ಅಂದಾಜು ಮೊತ್ತ	ಮೆಟ್ಟಿ	ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳಿಸಿದಲ್ಲಿ ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳಿಸಿದಲ್ಲಿ ಕಾಲಾ
	ಹುರಸಭೆ ಚಟುವಟಿಕೆ	2019-20	Providing Drain and deckslab at Ward No. 01 House of Barkat Miyan House to APMC Market Gate and Baburao House to Raheem miyan House Rs. 4.50, W.No. 02 from Adnuradha House to Chandrakala House and Gundappa House to Chandrakala house, Ziya house to Jana Bai house Rs. 4.50, W.No. 07 Near Naya Mohella Rs. 2.00, W.No. 04 from Rahnuma Schl to Moti Masjid, Ziyauddin Khateeb House to Moti Masjid Rs. 4.00, W.No. 09 from Nale Hyder House to House of Nana Hazrath and Opposit Slaughter House Rs. 4.00, W.No. 23 from Goraknath House to Basavanappa House Rs. 3.00, W.No. 18 Usman House to Zameer House Rs. 3.00, W.No. 20 Maqdoom House to Nabisab House Walkhindl Rs. 2.00, W.No. 19 dastagir house to panch kamiti Hussini Alam, Sayanna House to Suryanarayan mandir, House of Manik to Vishwanath Venkat barla House Rs. 4.00, W.No. 17 from Ismail Muzavar House to Gouslya Masjid Rs. 3.00, W.No. 12 from Mark House to Marthi House Rs. 2.00	01, 02, 04, 09, 23, 17, 12	36.00	0.00	Work Started	ಶ್ರೀ ಭದ್ರೇಶ ಶರಣಪ್ಪ ಪಾಟೀಲ್ ಗುತ್ತಿಗೆದಾರರು ಹುಮನಾಬಾದ	ಕಾಮಗಾರಿ ಆರಂಭವನ್ನು ದಿನಾಂಕ: 20.01.20 ರಂದು ನೀಡಲಾಗಿರುತ್ತದೆ. ಕೆಲವು ಕಾಮಗಾರಿಗಳನ್ನು ಪೂರ್ಣಗೊಂಡಿರುತ್ತವೆ. ಇನ್ನು ಬಾಕಿ ಮುಗಿಯುವ ಹಂತದಲ್ಲಿರುತ್ತವೆ.
	ಹುರಸಭೆ ಚಟುವಟಿಕೆ	2019-20	Providing C C Drain and Deckslab W.No. 16 Basheer Ahmed House to Tipraj Gowli, and Dhondiba House to Ashok Surab and Karbasappa ganji house to chanappa Chatnali Rs. 4.00, W.No. 14 from Zareppa House to Bablu House & Gopamma House Rs. 4.00, W.No. 11 from Ghans Bazar To Silube Cross Rs. 4.00, W.No. 12 from Sumanth House to Manohar House, Sanju House to Valjappa house to Pratap House Rs. 4.00, W.No. 22 from Ravi Swami House to Laxman House Banashankari Colony Rs. 4.50, W.No. 13 In Hugar Layout Rs. 4.00, W.No. 10 from Rasheed House to Maheboob House in Ghans Bazar Rs. 2.50, W.No. 03 from Cable Office to Bus Stand Rs. 3.00, W.No. 06 from Nazeer Patel House to Mahadev Mandir, Tamboli House to Surappa House, Maheboob Sab House Near Pant Base Rs. 3.50, W.No. 15 from Sangameshwar Temple to Gurunath Kolar. Rs. 2.50	16, 14, 11, 12, 22, 13, 10, 03, 06, 15	36.00	0.00	Work Started	ಶ್ರೀ ಕಿವಾಸಂದ ಕೆ ಪಾಟೀಲ್ ಗುತ್ತಿಗೆದಾರರು ಬೀದರ	ಕಾಮಗಾರಿ ಆರಂಭವನ್ನು ದಿನಾಂಕ: 17.02.20 ರಂದು ನೀಡಲಾಗಿರುತ್ತದೆ. ಕೆಲವು ಕಾಮಗಾರಿಗಳನ್ನು ಪೂರ್ಣಗೊಂಡಿರುತ್ತವೆ. ಇನ್ನು ಬಾಕಿ ಮುಗಿಯುವ ಹಂತದಲ್ಲಿರುತ್ತವೆ.
	ಹುರಸಭೆ ಚಟುವಟಿಕೆ	2019-20	W.No. 01 Const of Compound wall to Grave Yard @ Salar e Maqdoom	1	2.00	0.00	Under Tender Process		ಟೆಂಡರ್ ಕರೆಯುವುದರಲ್ಲಿ ವಿಳಂಬವಾಗಿರುತ್ತದೆ. ಸದ್ಯ ಟೆಂಡರ್ ಕರೆಯಲಾಗಿದ್ದು ಟೆಕ್ನಿಕಲ್ ಇನ್ವಾಂವೆಷನ್ ಹಂತದಲ್ಲಿರುತ್ತದೆ. ಕಾಮಗಾರಿಯನ್ನು ಕಿಚ್ಚವೆ ಪೂರ್ಣಗೊಳಿಸಲಾಗುವುದು.
	ಹುರಸಭೆ ಚಟುವಟಿಕೆ	2019-20	Providing Teen Shed for TMC Office Building 2nd floor.	22	6.00	0.00	Under Tender Process		ಟೆಂಡರ್ ಕರೆಯುವುದರಲ್ಲಿ ವಿಳಂಬವಾಗಿರುತ್ತದೆ. ಸದ್ಯ ಟೆಂಡರ್ ಕರೆಯಲಾಗಿದ್ದು ಟೆಕ್ನಿಕಲ್ ಇನ್ವಾಂವೆಷನ್ ಹಂತದಲ್ಲಿರುತ್ತದೆ. ಕಾಮಗಾರಿಯನ್ನು ಕಿಚ್ಚವೆ ಪೂರ್ಣಗೊಳಿಸಲಾಗುವುದು.

ಕ್ರ. ಸಂ.	ಸಗಡ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು	ವರ್ಷ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಮಾರ್ಚ್ ಸಂಖ್ಯೆ	ಅಂದಾಜು ಮೊತ್ತ	ವೆಚ್ಚ	ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳ್ಳುವುದರಲ್ಲಿ ಗುತ್ತದಾರರ ಹೆಸರು	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳ್ಳುವುದರಲ್ಲಿ ಕಾರಣ
	ಪುರಸಭೆ ಚಟಗುಪ್ಪಾ	2019-20	W.No. 23 Const of Compound Wall to Grave Yard @ Fatmapur	23	4.00	0.00	Under Tender Process		ಟೆಂಡರ್ ಕರೆಯುವುದರಲ್ಲಿ ವಿಳಂಬವಾಗಿರುತ್ತದೆ. ಸದ್ಯ ಟೆಂಡರ್ ಕರೆಯಲಾಗಿದ್ದು ಟೆಕ್ನಿಕಲ್ ಇಮ್ಯಾಲವೆಷನ್ ಹಂತದಲ್ಲಿರುತ್ತದೆ. ಕಾಮಗಾರಿಯನ್ನು ಶಿಫ್ಟ್ ಪೂರ್ಣಗೊಳಿಸಲಾಗುವುದು.
	ಪುರಸಭೆ ಚಟಗುಪ್ಪಾ	2019-20	Improvement of Garden & Const of Compound Wall to Sy.No. 330/04, (191/1 Rajendra Mankal Itga Road), 330/2 & 228/1	22	12.00	0.00	Under Tender Process		ಟೆಂಡರ್ ಕರೆಯುವುದರಲ್ಲಿ ವಿಳಂಬವಾಗಿರುತ್ತದೆ. ಸದ್ಯ ಟೆಂಡರ್ ಕರೆಯಲಾಗಿದ್ದು ಟೆಕ್ನಿಕಲ್ ಇಮ್ಯಾಲವೆಷನ್ ಹಂತದಲ್ಲಿರುತ್ತದೆ. ಕಾಮಗಾರಿಯನ್ನು ಶಿಫ್ಟ್ ಪೂರ್ಣಗೊಳಿಸಲಾಗುವುದು.
	ಪುರಸಭೆ ಚಟಗುಪ್ಪಾ	2019-20	Providing C C Road W.No. 08 From Arvind Kulkarni House to Main Road and Limbadi House to Main Road Rs. 4.50, W.No. 21 at Housing Board Colony Rs. 4.50, W.No. 17 From Rahim House to Mohd Ali Ghodewale House. & Const of Footpath from Nazeem House to Abdul Nabi Sab Dafedar House Rs. 3.50, W.No. 03 Near Ganesh Mandir Rs. 3.00, W.No. 06 Near Nazeer Patel House Rs. 2.50, W.No. 03 from Mohsin House to College Road Rs. 4.00, W.No. 12 from Sharanappa House to David House Rs. 3.00, W.No. 22 from Laxman House to Ravi Swamy House in Banashankari Colony Rs. 3.50, W.No. 07 from Ismail House to Shabbir House Rs. 3.50, W.No. 20 from Buresha Darga to Ganpati Upur House & Salauddin machine to Khaleel Machine Rs. 4.00	8, 17, 12, 22, 07, 20	36.00	0.00	Under Tender Process		ಟೆಂಡರ್ ಕರೆಯುವುದರಲ್ಲಿ ವಿಳಂಬವಾಗಿರುತ್ತದೆ. ಸದ್ಯ ಟೆಂಡರ್ ಕರೆಯಲಾಗಿದ್ದು ಟೆಕ್ನಿಕಲ್ ಇಮ್ಯಾಲವೆಷನ್ ಹಂತದಲ್ಲಿರುತ್ತದೆ. ಕಾಮಗಾರಿಯನ್ನು ಶಿಫ್ಟ್ ಪೂರ್ಣಗೊಳಿಸಲಾಗುವುದು.
	ಪುರಸಭೆ ಚಟಗುಪ್ಪಾ	2019-20	Providing & Instalation of Stainless Steel Litter Bins from Shivaji Chowk to Base (Via Gandhi Chowk) & New Busstand	1	5.00	0.00	Under Tender Process		ಟೆಂಡರ್ ಕರೆಯುವುದರಲ್ಲಿ ವಿಳಂಬವಾಗಿರುತ್ತದೆ. ಸದ್ಯ ಟೆಂಡರ್ ಕರೆಯಲಾಗಿದ್ದು ಟೆಕ್ನಿಕಲ್ ಇಮ್ಯಾಲವೆಷನ್ ಹಂತದಲ್ಲಿರುತ್ತದೆ. ಕಾಮಗಾರಿಯನ್ನು ಶಿಫ್ಟ್ ಪೂರ್ಣಗೊಳಿಸಲಾಗುವುದು.

ಕ್ರ. ಸಂ.	ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು	ವರ್ಷ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಮಾರ್ಕ್ ಸಂಖ್ಯೆ	ಅಂದಾಜು ಮೊತ್ತ	ವೆಚ್ಚ	ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳಿಸಿದಲ್ಲಿ ಗುತ್ತದಾರರ ಹೆಸರು	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳಿಸಿದಲ್ಲಿ ಕಾಲ
	ಹುರಸಫಿ ಚಟಗುಪ್ತಾ	2019-20	Wall Painting on Swachatta & SWM awairness	22	2.00	0.00	Under Tender Process		ಟೆಂಡರ್ ಕರೆಯುವುದರಲ್ಲಿ ವಿಳಂಬವಾಗಿರುತ್ತದೆ. ಸದ್ಯ ಟೆಂಡರ್ ಕರೆಯಲಾಗಿದ್ದು ಟೆಕ್ನಿಕಲ್ ಇಮ್ಯಾಲವೇಷನ್ ಹಂತದಲ್ಲಿರುತ್ತದೆ. ಕಾಮಗಾರಿಯನ್ನು ಶಿಫ್ಟವೆ ಪೂರ್ಣಗೊಳಿಸಲಾಗುವುದು.
	ಹುರಸಫಿ ಚಟಗುಪ್ತಾ	2019-20	Providing Drain Cover slab from Basaveshwar Chowk to Subhash Chowk	1	8.00	0.00	Under Tender Process		ಟೆಂಡರ್ ಕರೆಯುವುದರಲ್ಲಿ ವಿಳಂಬವಾಗಿರುತ್ತದೆ. ಸದ್ಯ ಟೆಂಡರ್ ಕರೆಯಲಾಗಿದ್ದು ಟೆಕ್ನಿಕಲ್ ಇಮ್ಯಾಲವೇಷನ್ ಹಂತದಲ್ಲಿರುತ್ತದೆ. ಕಾಮಗಾರಿಯನ್ನು ಶಿಫ್ಟವೆ ಪೂರ್ಣಗೊಳಿಸಲಾಗುವುದು.
	ಹುರಸಫಿ ಚಟಗುಪ್ತಾ	2019-20	W.No. 12,5,20&03 Providing Electrical Poles, Electrification & Transformer Instalation Work	1, 2, 5, 20, 3	4.00	0.00	Under Tender Process		ಟೆಂಡರ್ ಕರೆಯುವುದರಲ್ಲಿ ವಿಳಂಬವಾಗಿರುತ್ತದೆ. ಸದ್ಯ ಟೆಂಡರ್ ಕರೆಯಲಾಗಿದ್ದು ಟೆಕ್ನಿಕಲ್ ಇಮ್ಯಾಲವೇಷನ್ ಹಂತದಲ್ಲಿರುತ್ತದೆ. ಕಾಮಗಾರಿಯನ್ನು ಶಿಫ್ಟವೆ ಪೂರ್ಣಗೊಳಿಸಲಾಗುವುದು.
	ಹುರಸಫಿ ಚಟಗುಪ್ತಾ	2019-20	W.No. 22, Providing Transformer & Electrification Work In Priyadarshini Colony.	22	10.00	0.00	Under Tender Process		ಟೆಂಡರ್ ಕರೆಯುವುದರಲ್ಲಿ ವಿಳಂಬವಾಗಿರುತ್ತದೆ. ಸದ್ಯ ಟೆಂಡರ್ ಕರೆಯಲಾಗಿದ್ದು ಟೆಕ್ನಿಕಲ್ ಇಮ್ಯಾಲವೇಷನ್ ಹಂತದಲ್ಲಿರುತ್ತದೆ. ಕಾಮಗಾರಿಯನ್ನು ಶಿಫ್ಟವೆ ಪೂರ್ಣಗೊಳಿಸಲಾಗುವುದು.

ಕ್ರ. ಸಂ.	ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು	ವರ್ಷ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ವಾರ್ಡ್ ಸಂಖ್ಯೆ	ಅಂದಾಜು ಮೊತ್ತ	ವೆಚ್ಚ	ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳ್ಳುವಲ್ಲಿ ಗುತ್ತದಾರರ ಹೆಸರು	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳ್ಳುವಲ್ಲಿ ಕಾರಣ
	ಪುರಸಭೆ ಚಟುವಟಿಕೆ	2019-20	W.No. 23, Providing Transformer & Electrification Work In Fatmapur.	23	10.00	0.00	Under Tender Process		ಟೆಂಡರ್ ಕರೆಯುವುದರಲ್ಲಿ ವಿಳಂಬವಾಗಿರುತ್ತದೆ. ಸದ್ಯ ಟೆಂಡರ್ ಕರೆಯಲಾಗಿದ್ದು ಟೆಕ್ನಿಕಲ್ ಇಮ್ಯಾಲೆವೆಷನ್ ಹಂತದಲ್ಲಿರುತ್ತದೆ. ಕಾಮಗಾರಿಯನ್ನು ಶಿಫ್ಟ್ ಪೂರ್ಣಗೊಳಿಸಲಾಗುವುದು.
	ಪುರಸಭೆ ಚಟುವಟಿಕೆ	2019-20	Providing borwell and pumping machinery W.No. 23 Near Gundappa Sindankera Fathampur Rs. 2.25, W.No. 20 Near Markandeshwar Temple Rs. 2.25, W.No. 07, Near Nabi Khana Rs. 2.25, W.No. 04 Near Meti Masjid Rs. 2.25, W.No. 18 Near Usman House Rs. 2.25, W.No. 13 Near Sharnamma House Rs. 2.25, W.No. 10, Near Near Dr Korvar House. Rs. 2.25, W.No. 14 Near Talab Galli Rs. 2.25, W.No. 13 Nar Joshi Galli Rs. 2.25, W.No. 03 Near Nazeer House Rs. 2.25, W.No. 03 Near Rajkumar Guttedar House Rs. 2.25, W.No. 17 Near Maheboob Subani Dargah Rs. 2.25, W.No. 22 Near Police Station @ Janata Nagar Rs. 2.50	23, 20, 07, 18, 13, 10, 14, 03, 13, 17, 22	29.50	0.00	Work Started	ಶ್ರೀ ಭದ್ರೇಶ ಶರಣಪ್ಪ ಪಾಟೀಲ್ ಗುತ್ತಿದಾರರು ಪುರಸಭೆಯಿಂದ	ಕಾಮಗಾರಿ ಆದೇಶವನ್ನು ದಿನಾಂಕ: 20.01.20 ರಂದು ನೀಡಲಾಗಿರುತ್ತದೆ. ಕೆಲವು ಕಾಮಗಾರಿಗಳನ್ನು ಪೂರ್ಣಗೊಂಡಿರುತ್ತವೆ. ಇನ್ನು ಬಾಕಿ ಮುಗಿಯುವ ಹಂತದಲ್ಲಿರುತ್ತವೆ.
	ಪುರಸಭೆ ಚಟುವಟಿಕೆ	2019-20	W.No. 03, Providing GI Pipelining from Laxmi Temple to Langar Masjid.	3	6.50	0.00	Work Started	ಶ್ರೀ ಭದ್ರೇಶ ಶರಣಪ್ಪ ಪಾಟೀಲ್ ಗುತ್ತಿದಾರರು ಪುರಸಭೆಯಿಂದ	ಕಾಮಗಾರಿ ಆದೇಶವನ್ನು ದಿನಾಂಕ: 20.01.20 ರಂದು ನೀಡಲಾಗಿರುತ್ತದೆ. ಸದ್ಯ ಕಾಮಗಾರಿಯನ್ನು ಮುಗಿಯುವ ಹಂತದಲ್ಲಿರುತ್ತವೆ.
IV ಪ್ರಾ.ಸಿ.ಪಿ.									
	ಪುರಸಭೆ ಚಟುವಟಿಕೆ	2016-17	Providing Drain Bhanarath House to H/o Kavi in Ward No.09, Near H/o Punank to H/o Manikshankar in Ward No.-09, from Joshi Galli to Boudha Nagar in Ward No.13	13	30.00	29.88	Work Completed		
	ಪುರಸಭೆ ಚಟುವಟಿಕೆ	2016-17	Providing C.C Road & Drain from (H/o Vishai H.No.16-112 to H/o Lalappa, H/o Yallappa to H/o Bheemasha, (H/o Jagannath H.No.16-162) to Gangaram, H/o Maruti to H/o Shamanna, H/o Laxman to (H/o Raju, 16-172) H/o Venkati to H/o Subamma at Fatimapur Ward No. 13	13	50.00	49.99	Work Completed		
	ಪುರಸಭೆ ಚಟುವಟಿಕೆ	2016-17	Providing C.C Road & Drain at Near (Gonappa Temple TMC No.6-277) (H/o Baburao H.No.6-25) to (H/o Suresh H.No.7-178), H/o Narayan H.No.7-174) to (H/o Prabhu H.No.7-176) in Kunabiwada Galli Ward No. 06.08, Near (H/o Nagappa Upar H.No.7-208/1) & (Rajappa Uppar H.No.7-208/2) in Ward No.7 (H/o Shrivankumar H.No.14-167) to (Veterinary Hospital TMC No. 14-136) in Ward No.18	18	50.00	50.00	Work Completed		
	ಪುರಸಭೆ ಚಟುವಟಿಕೆ	2016-17	Providing C.C Road & Drain from (H/o Shivaputra House to H.No.15-317) (H/o Babu Warwatti H.No.15-314), (H/o Tejamina H.No. 15-312) to H/o Dayanand, (H/o Shivram to H.No.15-325) H/o Om Prakash, at Janata Nagar in Ward No.22, Waddar Galli-02, (H/o Sanju Darvesh H.No.14-149) to Devji Darvesh H.No. 14-137) in Ward No.18 Providing Pipeline near Yemme Bolisuva Manegalu in Ward No.22	22	50.00	49.99	Work Completed		

ಕ್ರ. ಸಂ.	ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು	ವರ್ಷ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ವಾರ್ಡ್ ಸಂಖ್ಯೆ	ಆಂದಾಜು ಮೊತ್ತ	ಮೆಟ್ರ	ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳ್ಳುವುದರಲ್ಲಿ ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳ್ಳುವುದರಲ್ಲಿ ಕಾರಣ
			ನಜರಜ್ ಕಾಲೋನಿಯಲ್ಲಿ ಸಮುದಾಯ ಶೌಚಾಲಯ ನಿರ್ಮಾಣಕ್ಕಾಗಿ ಕಾಯ್ದಿರಿಸಿದ ಮೊತ್ತ.	10	4.78		ಟೆಂಡರ್ ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ.		ಮೊದಲನೆ ಟೆಂಡರ್ ಕರೆಯುವಲ್ಲಿ ಗುತ್ತಿಗೆದಾರರ Work Done Confirmation ಬಂದಿರುವುದಿಲ್ಲ ಕಾರಣ 2ನೇ ಬಾರಿ ಟೆಂಡರ್ ಕರೆಯಲಾಗಿದೆ.
		2019-20	ಹಳ್ಳಿಬೇಡ (ಬಿ) ಪುರಸಭೆ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಬರುವ ಸರ್ವೆ ನಂ. 15/1ರ ಬಡಾವಣೆಯಲ್ಲಿ ನಾಗರಿಕ ಸೌಲಭ್ಯ ನಿವೇಶನ ಮತ್ತು ಉದ್ಯಾನವನ ಜಾಗಗಳಿಗೆ ಸುತ್ತುಗೋಡೆ ನಿರ್ಮಿಸುವುದು.	23	8.00		ಟೆಂಡರ್ ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ.		ಗುತ್ತಿಗೆದಾರರಿಗೆ ಕರಾರು ಪತ್ರ ಮತ್ತು ಲೆಸ್ ಡಿಡಿ ಸಲ್ಲಿಸಲು ಸೂಚನೆ ನೀಡಲಾಗಿದೆ.
			ಹಳ್ಳಿಬೇಡ (ಬಿ) ಪುರಸಭೆ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಬರುವ ಸರ್ವೆ ನಂ. 392/1ರ ಬಡಾವಣೆಯಲ್ಲಿ ನಾಗರಿಕ ಸೌಲಭ್ಯ ನಿವೇಶನ ಮತ್ತು ಉದ್ಯಾನವನ ಜಾಗಗಳಿಗೆ ಸುತ್ತುಗೋಡೆ ನಿರ್ಮಿಸುವುದು.	16	5.00				ಗುತ್ತಿಗೆದಾರರಿಗೆ ಕರಾರು ಪತ್ರ ಮತ್ತು ಲೆಸ್ ಡಿಡಿ ಸಲ್ಲಿಸಲು ಸೂಚನೆ ನೀಡಲಾಗಿದೆ.
			ಹಳ್ಳಿಬೇಡ (ಬಿ) ಪುರಸಭೆ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಬರುವ ಸರ್ವೆ ನಂ. 320/1ರ ಬಡಾವಣೆಯಲ್ಲಿ ನಾಗರಿಕ ಸೌಲಭ್ಯ ನಿವೇಶನ ಮತ್ತು ಉದ್ಯಾನವನ ಜಾಗಗಳಿಗೆ ಸುತ್ತುಗೋಡೆ ನಿರ್ಮಿಸುವುದು.	21	3.50				ಗುತ್ತಿಗೆದಾರರಿಗೆ ಕರಾರು ಪತ್ರ ಮತ್ತು ಲೆಸ್ ಡಿಡಿ ಸಲ್ಲಿಸಲು ಸೂಚನೆ ನೀಡಲಾಗಿದೆ.
			ಹಳ್ಳಿಬೇಡ (ಬಿ) ಪುರಸಭೆ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಬರುವ ಸರ್ವೆ ನಂ. 11/1ರ ಬಡಾವಣೆಯಲ್ಲಿ ನಾಗರಿಕ ಸೌಲಭ್ಯ ನಿವೇಶನ ಮತ್ತು ಉದ್ಯಾನವನ ಜಾಗಗಳಿಗೆ ಸುತ್ತುಗೋಡೆ ನಿರ್ಮಿಸುವುದು.	23	3.50				ಗುತ್ತಿಗೆದಾರರಿಗೆ ಕರಾರು ಪತ್ರ ಮತ್ತು ಲೆಸ್ ಡಿಡಿ ಸಲ್ಲಿಸಲು ಸೂಚನೆ ನೀಡಲಾಗಿದೆ.
			ಹಳ್ಳಿಬೇಡ (ಬಿ) ಪುರಸಭೆ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಬರುವ ಸರ್ವೆ ನಂ. 9/1ರ ಬಡಾವಣೆಯಲ್ಲಿ ನಾಗರಿಕ ಸೌಲಭ್ಯ ನಿವೇಶನ ಮತ್ತು ಉದ್ಯಾನವನ ಜಾಗಗಳಿಗೆ ಸುತ್ತುಗೋಡೆ ನಿರ್ಮಿಸುವುದು.	23	14.66				ಗುತ್ತಿಗೆದಾರರಿಗೆ ಕರಾರು ಪತ್ರ ಮತ್ತು ಲೆಸ್ ಡಿಡಿ ಸಲ್ಲಿಸಲು ಸೂಚನೆ ನೀಡಲಾಗಿದೆ.
			ಹಳ್ಳಿಬೇಡ (ಬಿ) ಪುರಸಭೆ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಬರುವ ಸರ್ವೆ ನಂ. 20/2ರ ಬಡಾವಣೆಯಲ್ಲಿ ನಾಗರಿಕ ಸೌಲಭ್ಯ ನಿವೇಶನ ಮತ್ತು ಉದ್ಯಾನವನ ಜಾಗಗಳಿಗೆ ಸುತ್ತುಗೋಡೆ ನಿರ್ಮಿಸುವುದು.	1	12.00				ಗುತ್ತಿಗೆದಾರರಿಗೆ ಕರಾರು ಪತ್ರ ಮತ್ತು ಲೆಸ್ ಡಿಡಿ ಸಲ್ಲಿಸಲು ಸೂಚನೆ ನೀಡಲಾಗಿದೆ.
			ಕಮಲಾಕರ್ ಸರ್ ಮನೆಯಿಂದ ಮಲ್ಲಿಕಾರ್ಜುನ ವಿರ್ಗ ಮನೆಯವರೆಗೆ ಚರಂಡಿ ಮತ್ತು ಸಿ.ಸಿ. ರಸ್ತೆ (ವಾರ್ಡ್ ನಂ. 08)	8	5.70				ಗುತ್ತಿಗೆದಾರರಿಗೆ ಕರಾರು ಪತ್ರ ಮತ್ತು ಲೆಸ್ ಡಿಡಿ ಸಲ್ಲಿಸಲು ಸೂಚನೆ ನೀಡಲಾಗಿದೆ.
			ಅರ್ಜುನ ಜಗದಾಳಿ ಮನೆಯಿಂದ ಪ್ರಮದಾಸ ಕರನಾಡ ಮನೆಯವರೆಗೆ ಚರಂಡಿ ಮತ್ತು ಸಿ.ಸಿ. ರಸ್ತೆ (ವಾರ್ಡ್ ನಂ. 10)	10	5.70		ಕಾಮಗಾರಿ ಮುಕ್ತಾಯಗೊಂಡಿರುತ್ತದೆ.	ರಫೀಕ್ ಪಟೇಲ	
			ಚಂದ್ರಮ್ಮ ಅರಳಿ ಮನೆಯಿಂದ ದಿಗಂಬರ್ ಮನೆಯವರೆಗೆ ಚರಂಡಿ ಮತ್ತು ಸಿ.ಸಿ. ರಸ್ತೆ (ವಾರ್ಡ್ ನಂ. 19)	19	5.60		ಟೆಂಡರ್ ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ.		
II			ಎಸ್.ಎಫ್.ಸಿ. (ವಿಕೇಷ)						
			-						
III			14ನೇ ಹಣಕಾಸು (ವಿಭಾಗ)						
	ಪುರಸಭೆ ಹಳ್ಳಿಬೇಡ (ಬಿ)	2018-19							

ಕ್ರ. ಸಂ.	ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು	ವರ್ಷ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ವಾರ್ಡ್ ಸಂಖ್ಯೆ	ಅಂದಾಜು ಮೊತ್ತ	ವೆಚ್ಚ	ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳಿಸಿದಲ್ಲಿ ಗುತ್ತದಾರರ ಹೆಸರು	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳಿಸಿದಲ್ಲಿ ಕಾರಣ
			ಸಿಂದಬಂದಗಿ ಬಾವಿ ದಿಂದ ಹಳ್ಳಿಬೇಡ (ಬಿ) ಓ.ಎಚ್.ಟಿ ಗಳಿಗೆ ಪೈಪ್ ಲೈನ್ ಮತ್ತು ವಾಲ್ (ಚಂಬರ್)	19	16.00		ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ.	ವಿಠಲ ಪಾಂಡೆ	ಕಾಮಗಾರಿ ಪೂರೈಕೆಯು ಸೂನಚೆ ಪತ್ರ ನೀಡಲಾಗಿದೆ.
			ಹಳ್ಳಿಬೇಡ (ಬಿ) ಪಟ್ಟಣದ ಸರಕಾರಿ ಅಸ್ವತ್ತೆಯ ಹತ್ತಿರ ಸಾರ್ವಜನಿಕ ಶೌಚಾಲಯ ನಿರ್ಮಾಣ (Pay & use)	14	15.00			ರವಿ ಪಿ. ಚಿಟ್ಟಾ	ಕಾಮಗಾರಿ ಕಾರ್ಯದೇಶ ನೀಡಲಾಗಿದೆ.
			ಹಳ್ಳಿಬೇಡ (ಬಿ) ಪಟ್ಟಣದ ಹಳೆ ಭೀಮ ನಗರ ಹತ್ತಿರ ಸಾರ್ವಜನಿಕ ಶೌಚಾಲಯ ನಿರ್ಮಾಣ	8	10.50			ಶಾಂತವಿರ	ಸ್ಥಳದ ಕೋರತೆ ಇರುತ್ತದೆ.
			ಹೊಸ ಬಸನಿಲ್ವಾಣ ದಿಂದ ಬಸವೇಶ್ವರ ವೃತ್ತ ವರೆಗೆ ಚರಂಡಿ ಮತ್ತು ಡ್ರೇನೇಜ್	19, 20, 23	25.58			ರವಿ ಪಿ. ಚಿಟ್ಟಾ	ಕಾಮಗಾರಿ ಕಾರ್ಯದೇಶ ನೀಡಲಾಗಿದೆ.
			ಗಾರ್ಡನ್ಸ್ ಮತ್ತು ಸರ್ಕಾರಿ ಜಾಗಗಳಿಗೆ ಸುತ್ತು ಗೋಡೆ	23	8.50			ರವಿ ಪಿ. ಚಿಟ್ಟಾ	ಕಾಮಗಾರಿ ಕಾರ್ಯದೇಶ ನೀಡಲಾಗಿದೆ.
			ಸಂಗಮೇಶ್ವರ ದೇವಾಲಯದಿಂದ ರವೀಂದ್ರ ಪೋಲಿಸ್ ಠಾಣದ ಮನೆಯ ವರೆಗೆ ಸಿ.ಸಿ ರಸ್ತೆ & ಸಿ.ಸಿ ಚರಂಡಿ	2	10.00			ರವಿ ಪಿ. ಚಿಟ್ಟಾ	ಕಾಮಗಾರಿ ಕಾರ್ಯದೇಶ ನೀಡಲಾಗಿದೆ.
			ಮಂಗಲ್ ಸಿಸ್ಟರ್ ಮನೆಯಿಂದ ರವುರ್ ಬಿದ್ದಿ ಅಂಗಡವರೆಗೆ ಸಿ.ಸಿ ರಸ್ತೆ & ಸಿ.ಸಿ ಚರಂಡಿ.	17	10.00			ರವಿ ಪಿ. ಚಿಟ್ಟಾ	ಕಾಮಗಾರಿ ಕಾರ್ಯದೇಶ ನೀಡಲಾಗಿದೆ.
			ಭೀಮಶೆಟ್ಟಿ ಮೀನಕೇರಿ ಅಂಗಡಿಯಿಂದ ಹೂಗಾರ ಮನೆಯವರೆಗೆ ಸಿ.ಸಿ ಚರಂಡಿ	18	5.58			ರವಿ ಪಿ. ಚಿಟ್ಟಾ	ಕಾಮಗಾರಿ ಕಾರ್ಯದೇಶ ನೀಡಲಾಗಿದೆ.
			ಹಳ್ಳಿಬೇಡ (ಬಿ) ಪಟ್ಟಣದ ಬಸವೇಶ್ವರ ವೃತ್ತದ ಹತ್ತಿರ, ಅಂಬೇಡ್ಕರ್ ವೃತ್ತದ ಹತ್ತಿರ & ನಾಗಣ್ಣಾ ವೃತ್ತದ ಹತ್ತಿರ ಹೈಮಾಸ್ ಲೈಟ್	20, 13, 23	6.00		ಕಾಮಗಾರಿ ಮುಕ್ತಾಯವಾಗಿರುತ್ತದೆ.		
			ಹಳ್ಳಿಬೇಡ (ಬಿ) ಪಟ್ಟಣದ ವಿದ್ಯುತ್ ಕಂಬಗಳಿಗೆ LED LAMP ಅಳವಡಿಸುವುದು.	1 ರಿಂದ 23	11.00		ಟೆಂಡರ್ ಕರೆಯಬೇಕಾಗಿದೆ.		ಸರಕಾರದಿಂದ ಎಲ್‌ಇಡಿ ಲ್ಯಾಂಪ್ ಅಳವಡಿಸಲು ಬ್ಯಾನ್ ಇರುವುದರಿಂದ
			ಕ್ರಿಶ್ಣನ್ ಸಮಾಜದ ರೂಪ್ರಭೂಮಿಗೆ ರಕ್ಷಣಾ ಗೋಡೆ ನಿರ್ಮಾಣ	15	3.50		ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ.	ರವಿ ಪಿ. ಚಿಟ್ಟಾ	ಕಾಮಗಾರಿ ಕಾರ್ಯದೇಶ ನೀಡಲಾಗಿದೆ.
			ಕುಂಬಾರ ಕುಂಟ ರೂಪ್ರಭೂಮಿಗೆ ರಕ್ಷಣಾ ಗೋಡೆ ನಿರ್ಮಾಣ	23	5.00				ಸ್ಥಳದ ವಿವಾದ ಇರುತ್ತದೆ
	ಪುರಸಭೆ ಹಳ್ಳಿಬೇಡ (ಬಿ)	2019-20	ಎಸ್.ಎಚ್.ಸಿ.						
			ಹಳೆ ಸಿಂದಬಂದಗಿ ಬಾವಿಯಿಂದ ಹಳ್ಳಿಬೇಡ (ಬಿ) ಪಟ್ಟಣದವರೆಗೆ ಪೈಪ್‌ಲೈನ್ ಮತ್ತು ಉಳಿದ ಕಾಮಗಾರಿ	19	34.20				ಟೆಂಡರ್ ಕರೆಯಬೇಕಾಗಿರುತ್ತದೆ
			ಹಳ್ಳಿಬೇಡ (ಬಿ) ಪಟ್ಟಣದ ವಾರ್ಡ್ ನಂ. 07ರ ಬಿಂಡಿಬಾಹರ ಮತ್ತು ವಾರ್ಡ್ ನಂ. 15 ಆಳಿಯನ ಗಲ್ಲಿಯಲ್ಲಿ ಸಮುದಾಯ ಶೌಚಾಲಯ ನಿರ್ಮಿಸುವುದು.	7, 15	22.80				ಟೆಂಡರ್ ಕರೆಯಲಾಗಿದ್ದು 16-03-2020 ರಂದು ಕೊನೆಯ ದಿನಾಂಕ ಇರುತ್ತದೆ
			ವಾರ್ಡ್.ನಂ 8ರಲ್ಲಿ ಪ್ರಕಾಶ ಮಹೇಂದ್ರಕರ ಹೌಸ್ ದಿಂದ ಮೇನ ರೋಡ ವರೆಗೆ ಚರಂಡಿ ನಿರ್ಮಾಣ ಮಾಡುವುದು.	8	5.00				ಟೆಂಡರ್ ಪ್ರಕ್ರಿಯೆ ಯಲ್ಲಿದೆ.

ಕ್ರ. ಸಂ.	ಸಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು	ವರ್ಷ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ವಾರ್ಡ್ ಸಂಖ್ಯೆ	ಆಂದಾಯ ಮೊತ್ತ	ವೆಚ್ಚ	ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳಿಸಿದಲ್ಲಿ ಗುತ್ತದಾರರ ಹೆಸರು	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳಿಸಿದಲ್ಲಿ ಕಾರಣ
8			Construction of CC road and drain from backside H/o Gunanath Vadde in W.No 14	14	5.79	4.64	Work Completed	Shivanand K Patil	--
9			Formation of road from H/o Ladda to H/o Venkat Wadaya via Degree college in W.No 9	9	11.26	9.18	Work Completed	Shivanand K Patil	--
10			Purchase of Bleaching powder in Aurad(B)	--	1.82	0.00	Work Started	Shivanand K Patil	Material was not supplied issued noticed to contractor
11			Purchase of Alum in Aurad(B)	--	1.91	0.00	Work Started	Shivanand K Patil	Material was not supplied issued noticed to contractor
12			Drilling of borewell and fixing of cistern and motor in Amulya MR school in W.No 13 Handicapped School	13	2.00	1.45	Work Completed	Shivanand K Patil	--
13			Drilling of borewell and fixing of cistern pipe line at Baswanwadi Thanda, Deahmukh Thanda, Kheranayak Tahsil Thanda in W.No 12	12	6.00	4.99	Work Completed	Shivanand K Patil	--
1	ಪಟ್ಟಣ ಪಂಚಾಯತ ಡಿರಾದ(ಬಾ)	2019-20	SPILLOVER WORKS 2018/19	--	50.71	0.00	Work Started	--	--
2			Pourkarmikas salary transferred to ESCROW account	--	16.20	1.39	Work Started	--	Due to K2 problem amount is not deposited
3			Purchase of Alum and Bleaching powder	--	4.17	0.00	Tender to be invited	--	--
4			Construction of compoundwall to toilet back side of Madina Masjid in ward no 4	4	3.52	0.00	Under Tender Process	--	--
5			Contribution to IHHL	--	2.35	0.00	Work Started	--	--
6			Providing furniture to Amulya MR school at Aurad	5	2.00	0.00	Tender to be invited	--	--
7			Providing financial assistance to disabled persons	--	2.05	0.00	Tender to be invited	--	--
8			Construction of community hall at Indiranagar Thanda	14	7.50	0.00	Under Tender Process	--	--
9			Construction of community hall at Deahmukh Thanda	14	7.50	0.00	Under Tender Process	--	--
10			Construction of toilets in Thandas	14	6.00	0.00	Under Tender Process	--	--
11			Providing Uniforms to Pourkarmikas	--	4.00	0.00	Tender to be invited	--	--
12			Completion of Kanakadas Bhavan and Construction of compound wall	9	4.80	0.00	Under Tender Process	--	--
13			Contribution to IHHL	--	3.20	0.00	Work Started	--	--
II	ಎಸ್.ಎಲ್.ಸಿ. (ವಿಶೇಷ)								--
1	ಪಟ್ಟಣ ಪಂಚಾಯತ ಡಿರಾದ(ಬಾ)	2019-20	Improvements of Road from Kannadamba Circle to Mini Vidhan Soudha 2.50Kms	9,14,13	200.00	0.00	Tender to be invited	--	--
2			Improvements of road from IB to Aurad Mudhol road in Aurad	15	50.00	0.00	Tender to be invited	--	--
3			Improvements of road from High School cross to Church in Aurad	2	50.00	0.00	Tender to be invited	--	--
III	14ನೇ ಹಣಕಾಸು (ಪದಿಚೆ)								--
1	ಪಟ್ಟಣ ಪಂಚಾಯತ ಡಿರಾದ(ಬಾ)	2016-17	Purchase of readymade ladies toilet	--	3.00	0.00	Tender to be invited	--	Work order yet to issue
2			Construction of gents urinals 1 No near Govt Hospital sy no 160 ward no 9	9	2.00	2.00	Work Completed	JM Construction	--
3			Purchase of readymade urinals for ladies	--	1.10	0.00	Tender to be invited	--	Work order yet to issue
4			Providing CFL lamp and accessories to street road	--	1.00	0.98	Work Completed	JM Construction	--
5			Mercury lights fitting	--	3.00	2.60	Work Completed	JM Construction	--
6			Improvement to Bomanjalli grave yard and providing CC bed in grave yard	2	4.00	4.00	Work Completed	JM Construction	--
7			Improvements to park behind police station	9	5.00	0.00	Work Started	JM Construction	Due to site problem
8			Improvements to parks in Aurad Town	14	2.50	2.50	Work Completed	JM Construction	--
9			Construction of CC drain from Janta Colony approach road to H/o Dr Balaji	11	4.00	4.00	Work Completed	JM Construction	--
10			Construction of CC drain from H/o Prakash Beddi to H/o Ansar Baig Udgr road	10	1.50	1.50	Work Completed	JM Construction	--
11			Construction of CC drain from H/o Prabhhu Gouda to H/o Shinde and Main road	5	1.50	1.50	Work Completed	JM Construction	--
12			Construction of CC drain from H/o Deahmukh Girne to H/o Renuka Koli with Deck Slab near Uchee house	3	4.00	4.00	Work Completed	Javed Pasha	--

ಕ್ರ. ಸಂ.	ವರ್ಗ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು	ವರ್ಷ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಬಾರ್ಡ್ ಸಂಖ್ಯೆ	ಆಂದಾಯ ಮೊತ್ತ	ವೆಚ್ಚ	ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳಿಸಿದಲ್ಲಿ ಗುತ್ತಿದಾರರ ಹೆಸರು	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳಿಸಿದಲ್ಲಿ ಕಾರಣ
13			Improvements to road from H/o Shame to old Police Quarters ST ward in ward no 7	7	4.00	4.00	Work Completed	Javed Pasha	-
14			Improvements to road from H/o Ashok Metre to Ring road in ward no 7 ST area	7	4.00	4.00	Work Completed	Javed Pasha	-
15			Construction of CC road with drain from H/o Naganna Maskale to H/o HR Patil and CC road near H/o Kolekar in ward no 7	7	4.50	4.50	Work Completed	Javed Pasha	-
16			Construction of CC road from H/o Hukubai to H/o Mucale in ward no 7 ST area	7	2.50	2.50	Work Completed	JM Construction	-
17			Construction of CC road with drain near H/o Kupondle Hatti SY NO 82/1a25a in ward no 14	14	3.00	2.97	Work Completed	JM Construction	-
18			Construction of CC road with drain from Main road to Anganwadi sy no 18B in ward no 14	14	5.00	4.25	Work Completed	JM Construction	-
19			Construction of CC drain from H/o Md Rafi to H/o Tukaram and H/o Ajanta Tailor to H/o of Suchirabai Kamble	12	3.00	3.00	Work Completed	JM Construction	-
20			Construction of CD opposite Subjail in ward no 14	14	0.85	0.67	Work Completed	JM Construction	-
21			Construction of drain from H/o Kadam Master to near Hanuman Temple	2	1.50	1.50	Work Completed	MD Javed	-
22			Improvements to road from CD to approach road of landfill sites no 17/2 ward no 2	2	5.00	5.00	Work Completed	MD Javed	-
23			Purchase of high mast lamps and accessories	-	2.00	0.00	Tender to be invited	Janla Bazar	Work order yet to issue
24			Providing and fixing street lights poles in extension area At Aurad Town	-	1.00	0.00	Work Completed	JM Construction	-
25			Providing electrical poles in ward no 13 from H/o Govind Panchal to Bhavani Mandir to H/o Laxman Koli	13	1.00	0.97	Work Completed	JM Construction	-
26			Providing solar ten (10) lights in ward no 3	3	3.00	2.50	Work Completed	JM Construction	-
27			Purchase of 5 HP motors (4 Nos)	-	4.00	0.00	Work Completed	JM Construction	-
28			Purchase of 3 HP motors (5 Nos)	-	3.00	0.00	Tender to be invited	Janla Bazar	Work order yet to issue
29			Providing pipeline from court to behind police station	9	1.70	0.00	Work Completed	JM Construction	-
30			Providing pipeline from H/o Swamy to H/o Ahmed Begum opposite Subjail	14	1.50	1.08	Work Completed	JM Construction	-
31			Drilling of bore wells 3 Nos in ward no 3	3	3.30	3.30	Work Completed	MD Javed	-
32			Construction of CD on approach road to landfill site sy no 17/2 ward no 2	2	5.00	5.00	Work Completed	JM Construction	-
33			Providing water supply pipeline in ward no 14	14	1.50	1.09	Work Completed	JM Construction	-
34			Providing pipeline from Basवेशwar circle to H/o Devkatti	14	2.00	1.38	Work Completed	JM Construction	-
1	ಪಟ್ಟಣ ಪಂಚಾಯತ್ ಕೆರಾವಡ(ಬಾ)	2017-18	Providing CC bed and fixing of gate to Bommanjalli graveyard in W.No 4	4	3.00	2.69	Work Completed	Rajshakar B Patil	-
2			Construction of Compound wall to graveyard Bhoji Waddar near Nalanda D.Ed College in W.No 4	4	2.50	0.00	Work Completed	Rajshakar B Patil	-
3			Construction of Community Toilet in Ghule Galli and providing water facilities in W.No 8	8	8.20	0.00	Under Tender Process	-	Under technical and financial evaluation for the third call
4			Construction of Community Toilet in Chare Galli and providing water facilities in W.No 3	3	8.25	0.00	Under Tender Process	-	Under technical and financial evaluation for the third call
5			Improvement of Park near Hanuman Mandir KES Ground in W.No 9	9	5.48	0.00	Work Started	Rajshakar B Patil	Due to site problem
6			Repair to drain near SBH Bank in W.No 10	10	1.50	0.00	Work Completed	Rajshakar B Patil	-
7			Construction of drain in front of H/o Raju to H/o Dhondiba in W.No 1	1	2.45	0.00	Work Started	Rajshakar B Patil	Issued noticed to contractor
8			Construction of drain from H/o Butte to H/o Pashamiyan Butte Galli in W.No 3	3	2.00	1.76	Work Completed	Rajshakar B Patil	-
9			Construction of drain H/o Kodge at Teacher Colony in W.No 13	13	2.00	1.20	Work Completed	Rajshakar B Patil	-
10			Construction of drain from H/o Shaulu Shinde to H/o Tamanna at Teacher colony in W.No 13	13	2.00	1.32	Work Completed	Rajshakar B Patil	-
11			Construction of drain from H/o Suryankanth Aurade to Anganwadi to Little flower School in W.No 13	13	3.00	0.00	Work Completed	Rajshakar B Patil	-
12			Construction of drain from H/o Gouse Khureshi to H/o Ahmed Khureshi in W.No 1	1	1.50	0.00	Work Started	Rajshakar B Patil	-
13			Construction of CC Road from H/o Moheed to H/o Phulani in W.No 14	14	2.00	1.70	Work Completed	Rajshakar B Patil	-
14			Construction of CC road from Police Station to Police Quarters at Basavana Galli in W.No 7	7	3.00	2.39	Work Completed	Rajshakar B Patil	-
15			Construction of CC road from Girne layout H/o Chitme to H/o Khooba in W.No 13	13	3.72	2.78	Work Completed	Rajshakar B Patil	-
16			Construction of CC road from H/o Khooba to H/o Ashok Gowda in W.No 14	14	3.73	3.03	Work Completed	Rajshakar B Patil	-
17			Construction of CC road from Dhangar Galli community toilet in W.No 7	7	4.00	0.00	Work Completed	Rajshakar B Patil	-

ಕ್ರ. ಸಂ.	ಸಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು	ವರ್ಷ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ವಾರ್ಡ್ ಸಂಖ್ಯೆ	ಅಂದಾಜು ಮೊತ್ತ	ಮೊತ್ತ	ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳಿಸಿದಲ್ಲಿ ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳಿಸಿದಲ್ಲಿ ಕಾರಣ
18			Purchase of Containers 26 Nos	-	13.00	0.00	Tender to be invited	-	work taken under SBM DPR
19			Repairs of watchman shed at Land Fill Site in W.No 4	4	1.00	0.00	Tender to be invited	-	work taken under SBM DPR
20			Re-drilling of borewell at land fill site in W.No 4	4	2.00	0.00	Under Tender Process	-	work taken under SBM DPR
21			Plantation at Land fill site in W.No 4	4	2.94	0.00	Tender to be invited	-	work taken under SBM DPR
22			Providing shelter for vehicles parking and fixing of gate at land fill Site in W.No 4	4	3.00	0.00	Under Tender Process	-	Under technical and financial evaluation for the third call
23			Construction of drain from H/o Prabhu Gouda to H/o Shindhe in W.No 3	3	2.00	0.00	Work Started	Rajshakar B Patil	issued notice to contractor
24			Purchase of LED, CFL and Mercury lamps	-	2.00	0.00	Work Started	-	issued notice to contractor
25			Providing Electrical poles in extension area of Aurad Town	-	8.97	0.00	Under Tender Process	-	Under technical and financial evaluation for the third call
26			Laying of pipeline in Market Area and Market Thanda in W.No 14	14	16.47	0.00	Under Tender Process	-	Under technical and financial evaluation for the third call
1	ಪೂರ್ಣ ಪಂಚಾಯತ್ ಟಿಲಾಪ(ಬಾ)	2018-19	Construction of compound wall near minority muslim smashan W.No 1	1	7.38	0.00	Work Started	Shivanand K Patil	issued notice to contractor
2			Construction of toilet near church	2	3.08	0.00	Under Tender Process	-	issued work order
3			Renovation of toilet in Ghule Galli	14	2.00	0.00	Under Tender Process	-	issued work order
4			Renovation of toilet in W.No 11	11	2.50	0.00	Under Tender Process	-	issued work order
5			Renovation of toilet in W.No 10	10	2.50	0.00	Under Tender Process	-	issued work order
6			Renovation of toilet in Janth colony W.No 1	1	2.50	0.00	Under Tender Process	-	issued work order
7			Construction of Toilet near Stadium	14	4.30	0.00	Under Tender Process	-	issued work order
8			Providing play equipments to parks Ambika colony, Joshi Colony	14	3.00	0.00	Work Started	Shivanand K Patil	issued notice to contractor
9			Fixing of fence to park at Adarsh Colony	14	4.38	0.00	Work Started	Shivanand K Patil	issued notice to contractor
10			Construction of CC drain from H/o Ashok Rajastani to CD link road	13	8.00	0.00	Work Started	Shivanand K Patil	issued notice to contractor
11			Construction of CC drain from Chander Kumber to Dashmukh Galli in W.No 3	3	3.00	0.00	Work Started	Shivanand K Patil	issued notice to contractor
12			Construction of CC drain narayan gouda house to main nala at sarlosh colony	14	3.00	0.00	Work Started	Shivanand K Patil	issued notice to contractor
13			Construction of CC drain from H/o Manohar Gouli to H/o Swamy near Santosh Colony	14	2.00	0.00	Work Started	Shivanand K Patil	issued notice to contractor
14			Construction of CD near H/o Phulani at ring road	14	1.00	0.00	Work Started	Shivanand K Patil	issued notice to contractor
15			Construction of CD near H/o Choudapude and Agsi	3	1.00	0.00	Work Started	Shivanand K Patil	issued notice to contractor
16			Construction of CC drain back side of Amreshwar Temple	2	2.00	0.00	Work Started	Shivanand K Patil	issued notice to contractor
17			Construction of CC drain and formation of road near Dr Balaji Hospital back side	11	5.97	0.00	Work Started	Shivanand K Patil	issued notice to contractor
18			Formation of road from Narsinghpur road Hanuman temple W.No 12	12	12.00	0.00	Work Started	Shivanand K Patil	issued notice to contractor
19			Formation of road from Ramnagar to Masjid link road	14	6.00	0.00	Work Started	Shivanand K Patil	issued notice to contractor
20			Formation of approach to stadium	14	6.00	0.00	Work Started	Shivanand K Patil	issued notice to contractor
21			Construction of CD at opposite to Landfill site	4	6.00	0.00	Work Started	Shivanand K Patil	issued notice to contractor
22			Formation of approach road to Landfill site	4	3.00	0.00	Work Started	Shivanand K Patil	issued notice to contractor
23			Repairs to watchman shed and construction of toilet	4	3.00	0.00	Work Started	Shivanand K Patil	issued notice to contractor

ಕ್ರ. ಸಂ.	ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು	ವರ್ಷ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ವಾರ್ಡ್ ಸಂಖ್ಯೆ	ಅಂದಾಜು ಮೊತ್ತ	ವೆಚ್ಚ	ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳಿಸಿದಲ್ಲಿ ಗುತ್ತದಾರರ ಹೆಸರು	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳಿಸಿದಲ್ಲಿ ಕಾರಣ
24			Fixing of gate to GLSR near sub jail	14	1.00	0.00	Work Started	Shivanand K Patil	issued notice to contractor
25			Purchase of Twin bins	-	2.00	0.00	Work Started	Shivanand K Patil	issued notice to contractor
26			Purchase of safety equipments to PK	-	2.00	0.00	Work Started	Shivanand K Patil	issued notice to contractor
27			Purchase of dust bins (dry and wet) door to door collection	-	5.00	0.00	Work Started	Shivanand K Patil	issued notice to contractor
28			Purchase of LED and CFL lights	-	12.61	0.00	Under Tender Process	-	Change of work
29			Purchase of Highmast lamps and accessories	-	2.00	0.00	Work Started	Shivanand K Patil	-
30			Drilling of 2 borewells and fixing of cistern at H/o Nawab Old Gunj W.No	10	3.00	0.00	Under Tender Process	-	Under evaluation
31			Drilling of 2 borewells and fixing of cistern at Veerbhadreshwar Temple in W.No 5	5	3.00	0.00	Under Tender Process	-	Under evaluation
32			Drilling of 2 borewells and cistern at Dhargar Galli (ST) W.No 7	2	6.00	0.00	Under Tender Process	-	Under evaluation
33			Drilling of 2 borewells and fixing of cistern and laying of pipeline in W.No 11	11	6.00	0.00	Under Tender Process	-	Under evaluation
34			Drilling of borewell in W.No 3	3	1.50	0.00	Under Tender Process	-	Under evaluation
35			Providing of cistern near hostel Jantha colony	11	1.00	0.00	Under Tender Process	-	Under evaluation
36			Purchase of 15 HP and 10 HP motors and	-	4.00	0.00	Under Tender Process	-	Under evaluation
37			Purchase of valves	-	5.00	0.00	Under Tender Process	-	Under evaluation
1	ಪಟ್ಟಣ ಪಂಚಾಯತ್ ಟಿಲಾಡ(ಬಾ)	2019-20	Construction of compound wall and improvements to Garden at Santosh colony in W.No 17	17	9.90	0.00	Under Tender Process	-	technical evaluation
2			Consturction of community toilets for ladies including water supply in W.No 9	9	19.90	0.00	Under Tender Process	-	technical evaluation
3			Construction of compound wall and improvements to parks at Manoj Girne Layout in W.No 19	19	9.90	0.00	Under Tender Process	-	technical evaluation
4			Construction of CC drain from H/o Pushpabai to Main road in W.No 18	18	2.00	0.00	Under Tender Process	-	technical evaluation
5			Construction of CC drain from H/o Kashinath Jadhav to H/o Garpathi Kodge in W.No 14	14	2.00	0.00	Under Tender Process	-	technical evaluation
6			Construction of CC drain from H/o Siddique Mechanic to H/o Shadul in W.No 14	14	1.00	0.00	Under Tender Process	-	technical evaluation
7			Construction of CC drain from H/o Jalimyan to H/o Gundappa in W.No 1	1	3.50	0.00	Under Tender Process	-	technical evaluation
8			Construction of CC drain from H/o Manick to Via H/o Yadevrao in W.No 16	16	5.00	0.00	Under Tender Process	-	technical evaluation
9			Construction of CC drain from H/o Hanuman to H/o Juri Pinjar in W.No 4	4	2.00	0.00	Under Tender Process	-	technical evaluation
10			Construction of CC drain from H/o Hanuman to H/o Gouse Bagawan in W.No 4	4	2.00	0.00	Under Tender Process	-	technical evaluation
11			Construction of CC drain from H/o Mudasher to TPS main road in W.No 12	12	5.00	0.00	Under Tender Process	-	technical evaluation
12			Construction of CC drain from H/o Usmanab to H/o Vital rao W.No 12	12	4.00	0.00	Under Tender Process	-	technical evaluation
13			Purchase of Printers and Scanners and other items for Town Panchayat Office	-	1.50	1.33	Work Completed	-	technical evaluation
14			Construction of CC road from H/o Pushpabai to Main road in W.No 18	18	4.00	0.00	Under Tender Process	-	technical evaluation
15			Construction of CC road from H/o Neelkant Bowge to H/o Erappa Uche in W.No 2	2	1.75	0.00	Under Tender Process	-	technical evaluation
16			Construction of CC road from H/o Nagendra Kamble to H/o Laxman Kamble in W.No 2	2	2.00	0.00	Under Tender Process	-	technical evaluation
17			Construction of CC road from H/o Dama to H/o Aurade in W.No 14	14	2.00	0.00	Under Tender Process	-	technical evaluation

ಕ್ರ. ಸಂ.	ಸಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು	ವರ್ಷ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ವಾರ್ಡ್ ಸಂಖ್ಯೆ	ಅಂದಾಜು ಮೊತ್ತ	ಮೆಚ್ಚು	ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳ್ಳುವಲ್ಲಿ ಗುತ್ತದಾರರ ಹೆಸರು	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳ್ಳುವಲ್ಲಿ ಕಾರಣ
18			Construction of CC road from H/o Nagappa Kumbhar to H/o Balaji Kumbhar in W.No 3	3	2.50	0.00	Under Tender Process	-	technical evaluation
19			Construction of CC road from H/o Pawan Basnale to H/o Narsingh Rao Chormole in W.No 17	17	3.50	0.00	Under Tender Process	-	technical evaluation
20			Construction of CC road from H/o Bansal to Water Tank at Basvanwadi Thanda	17	1.90	0.00	Under Tender Process	-	technical evaluation
21			Construction of CC road from H/o Dasu to H/o Shanker Rathod at Basvanwadi Thanda	17	4.50	0.00	Under Tender Process	-	technical evaluation
22			Construction of CC road from H/o Sriranth Chauvan to H/o Devidas Pawar at Basvanwadi Thanda	17	5.00	0.00	Under Tender Process	-	technical evaluation
23			Construction of CC road from Hanman Mandir to H/o Ambaji at Basvanwadi Thanda	17	2.95	0.00	Under Tender Process	-	technical evaluation
24			Amount reserved for land aquisition of Degree College road	9	6.00	6.00	Work Completed	-	-
25			Purchase of Jetting machine	-	7.00	0.00	Tender to be invited	-	Merged to SBM DPR
26			Purchase of Sucking machine	-	8.00	0.00	Tender to be invited	-	Merged to SBM DPR
27			Purchase of Malethene powder	-	2.00	0.00	Tender to be invited	-	Merged to SBM DPR
28			Purchase of Sanitary items like Phenyl, Mask, brooms, hand gloves, Gum boots, soap etc	-	9.00	0.00	Tender to be invited	-	Merged to SBM DPR
29			Plantation of SWM trees	-	1.00	0.00	Tender to be invited	-	Merged to SBM DPR
30			Pruchase of grass cutter and tree trimmer	-	0.50	0.00	Tender to be invited	-	Merged to SBM DPR
31			Purchase of Tractor with Water Tanker including registration charges	-	12.00	0.00	Tender to be invited	-	Merged to SBM DPR
32			Providing and fixing of highmast lights in various gardens and maintenance of street lights in Aurad Town	-	19.80	0.00	Under Tender Process	-	technical evaluation
33			Providing pipeline from High School to Joshi Colony Old Gunj and in various wards	10	5.00	0.00	Under Tender Process	-	technical evaluation
34			Drilling of borewell, fixing of motor and cistern near Goundi Galli Dargha in W.No 4	4	2.50	0.00	Under Tender Process	-	technical evaluation
35			Providing pipeline from Naland Ded College to Kumbhar Galli	5	2.00	0.00	Under Tender Process	-	technical evaluation
36			Providing and fixing of motor at Subjail GLSR	14	2.00	0.00	Under Tender Process	-	technical evaluation
37			Purchase of Valves	-	2.00	0.00	Under Tender Process	-	technical evaluation
38			Providing pipeline from Old Gunj chowk to Janta colony toilet Boys hostel and Girls hostel	11	2.00	0.00	Under Tender Process	-	technical evaluation

ಕ್ರ. ಸಂ.	ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು	ವರ್ಷ	ಕಾಮಗಾರಿಯ ವಿವರ	ವಾರ್ಡ್ ಸಂಖ್ಯೆ	ಅಂದಾಜು ಮೊತ್ತ	ಮೊತ್ತ	ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳಿಸಿದಲ್ಲಿ ಗುತ್ತದಾರರ ಹೆಸರು	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳಿಸಿದಲ್ಲಿ ಕಾರಣ
39			Providing pipeline from Akkamahadevi chowk to H/o AmarYeduve in W.No 5	5	3.00	0.00	Under Tender Process	-	technical evaluation
40			Providing pipeline from Subjal tank GLSR to Singhe house, Subjal Thanda in W.No 20	20	5.00	0.00	Under Tender Process	-	technical evaluation
41			Providing pipeline from Veterinary Hospital to Bus Depot in W.No 16	16	3.00	0.00	Under Tender Process	-	technical evaluation
42			Drilling of borewell and fixing of motor near Santosh Colony behind old SBI in W.No 18	18	2.00	0.00	Under Tender Process	-	technical evaluation
43			Drilling of borewell and fixing of motor at Kheranayak Thanda in W.No 16	16	2.00	0.00	Under Tender Process	-	technical evaluation
44			Fixing of motor and cistern near Teacher colony garden in W.No 14	14	2.00	0.00	Under Tender Process	-	technical evaluation
45			Drilling of borewell, fixing of motor and cistern at Phatan Galli in W.No 4	4	2.50	0.00	Under Tender Process	-	technical evaluation
IV	ಎಸ್.ಪಿ.ಸಿ./ಟಿ.ಎಸ್.ಪಿ.								
1	ಪಟ್ಟಣ ಪಂಚಾಯತ ಟಿರಾಡ(ವಾ)	2016-17	Construction of drain from the house of Sambanna Jalva to Maruli Tarre house in W.No 2, Construction of CC road and both side drain from Udgir road Shivaji Darbare house in W.No 1, Electric pole and high mast in W.No 1 and Construction of CC road and both side drain from the house of Namdev Tare to Raj drain in W.No 1	1	28.00	27.12	Work Completed	JM CONSTRUCTION	-
2	ಪಟ್ಟಣ ಪಂಚಾಯತ ಟಿರಾಡ(ವಾ)	2016-17	Construction of CC road from the house of Laxman to Govt school, Construction of CC road and both side drain from the house of Kashibai to Narayanpur link road in Ramnagar, Construction of CC road and both side drain from the house of Subhash to Narayanpur link road, Construction of CC road and both side drain from the house of Baburao to the house of Venkat in Ramnagar, Construction of CC road and both side drain from the house of Yellappa to house of Babu in Ramnagar, Construction of CC road and both side drain from the house of Babu to the house of Vishwanath in Ramnagar and Street light from SC ward in Ramnagar	5	42.00	42.00	Work Completed	JM CONSTRUCTION	-
3	ಪಟ್ಟಣ ಪಂಚಾಯತ ಟಿರಾಡ(ವಾ)	2016-17	Construction of CC drain from the Ganesh Mall to Dilip house and Construction of CC drain from the house of Kashinath Chauvan to Santoshi Teacher in W.No 7	7	11.00	9.24	Work Completed	JM CONSTRUCTION	-
4	ಪಟ್ಟಣ ಪಂಚಾಯತ ಟಿರಾಡ(ವಾ)	2016-17	Construction of CC road and drain in Deshmukh Thanda, Construction of CC road and drain in Mansingh Thanda, Construction of CC road and drain in Narsinghpur Thanda, Construction of CC road and drain in Tahasil Thanda, Construction of CC road and drain in Sub Jal Thanda and Construction of CC road and drain in Kisannayak Thanda	14	21.00	20.03	Work Completed	JM CONSTRUCTION	-
5	ಪಟ್ಟಣ ಪಂಚಾಯತ ಟಿರಾಡ(ವಾ)	2016-17	Construction of CC road and drain in Indira Nagar Thanda, Construction of CC road and drain in Basawanwadi Thanda and Construction of CC road and drain in Bhavani Nagar Thanda	14	25.00	24.33	Work Completed	JM CONSTRUCTION	-
6	ಪಟ್ಟಣ ಪಂಚಾಯತ ಟಿರಾಡ(ವಾ)	2016-17	Construction of CC road and both side drain from Samgar well to Kashinath Mule house in W.No 10, Both side Parapet wall on bridge near Samgar well in W.No 10, drilling of borewell in W.No 10 and providing of electrical light pole in W.No. 10	10	17.00	14.46	Work Completed	JM CONSTRUCTION	-
7	ಪಟ್ಟಣ ಪಂಚಾಯತ ಟಿರಾಡ(ವಾ)	2016-17	Construction of new CC drain from the house of Basavaraj Halle to General boys hostel in W.No 11 and construction of new CC drain from KGB to general toilet in W.No 11	11	13.00	10.59	Work Completed	JM CONSTRUCTION	-
8	ಪಟ್ಟಣ ಪಂಚಾಯತ ಟಿರಾಡ(ವಾ)	2016-17	Construction of CC road and both side drain along with CD from the house of Ismail dealer to Devidas house via house of Arif mechanic house in W.No 12, Construction of CC road and both side drain along with CD from the house of Baburao Tare (near Sandeep house) to Udgir link road in W.No 12, Construction of CC road and CD from the house of Sadaphule to Baburao Dongre house in W.No 12, Construction of CC road from the house of Gautam Galkwad to the house of Baburao Tare in W.No 12 and Construction of CC road and both side drain from the Godbole house to Public School in W.No 12	12	34.00	28.26	Work Completed	JM CONSTRUCTION	-
9	ಪಟ್ಟಣ ಪಂಚಾಯತ ಟಿರಾಡ(ವಾ)	2016-17	Construction of CC road and both side drain from Little flower school to Dongre house in W.No 12, Drain from the house of NT to Link road in W.No12, Construction of CC road and both side drain from Little flower school to Dongre house, Udgir link road with CD in W.No 12 and Construction of CC road and both side drain from back side of the house Gundappa Vakil to Little flower school in W.No 12	12	19.00	16.00	Work Completed	JM CONSTRUCTION	-
10	ಪಟ್ಟಣ ಪಂಚಾಯತ ಟಿರಾಡ(ವಾ)	2016-17	Construction of both side CC drain from the house of Ramesh lake to the house of Narayanrao More in W.No 3, Borewell near Gautam Bore in W.No 3 and Construction of CC drain from the Bread Manufacturing shop to Raju Galkwad house in W.No 3	3	10.00	9.61	Work Completed	JM CONSTRUCTION	-
11	ಪಟ್ಟಣ ಪಂಚಾಯತ ಟಿರಾಡ(ವಾ)	2016-17	Both side CC drain from the house of Vishwanath Kamble to Sadu Kamble house in W.No 13, Drain from the house of Vijaykumar to Vishankar Galkwad house in W.No13, Drain from house of Kalyan Rao to KGVP school in W.No 13, and Construction of CC drain from the house of Sujit Kamble to Ajanta tailor house in W.No 13 and Construction of both side CC drain from the house of Sujit Kamble to Ajanta Tailor in W.No 13	13	21.00	17.23	Work Completed	JM CONSTRUCTION	-

ಕ್ರ. ಸಂ.	ಮುಖ್ಯ ಕಾರ್ಯದ ವಿವರ	ವರ್ಷ	ಕಾರ್ಯದ ವಿವರ	ಮುಕ್ತಾಯ ದಿನ	ಅಂದಾಜು ಮೊತ್ತ	ನಿಜ	ನಿರ್ಮಾಣ ಸ್ಥಿತಿ	ನಿರ್ಮಾಣ ಮಾಡಿದ ಕಂಪನಿ	ನಿರ್ಮಾಣ ಮಾಡಿದ ದಿನ
12	ಮುಖ್ಯ ಕಾರ್ಯದ ವಿವರ	2016-17	Construction of CC road and both side drain from the house of Sarvesh Moche to Ram Mulhar house in W. No. 14, Construction of CC road and both side drain from the house of Gellawad to Juppakere house in W. No. 14, Burawal near Anganwad basement in W. No. 14, Both side drain and manholes from Bider-handed road to Keshavnath Chavan house in W. No. 14, Construction of CC road and drain from the house of Shivajirao to Ganpat house in W. No. and Construction of both side drain from the house of Balaji Chavhan to the house of Jaiaram Nathod in W. No. 14 and Construction of CC road and both side drain from the house of Anurag Chidm to Sarvesh house in W. No. 14	14	45.00	43.18	Work Completed	JM CONSTRUCTION	
13	ಮುಖ್ಯ ಕಾರ್ಯದ ವಿವರ	2016-17	Construction of CC road and both side drain from the house of Nagnath Gavind to Vishwanath Chaudhar house in W. No. 9, Construction of CC road and both side drain from the house of Shikanta Bhatnagar to Ramrao Dhane house in W. No. 9 and Construction of CC road and both side drain from the house of Vishwanathappa to Ramrao Dhane house in W. No. 9	9	14.00	13.87	Work Completed	JM CONSTRUCTION	

[Signature]
 ಅಧಿಕಾರಿ ಅಧಿಕಾರಿ,
 ಮುಖ್ಯ ಕಾರ್ಯದ ವಿವರ,
 ಮುಖ್ಯ

[Signature] S. V. *[Signature]*

ಅನುಬಂಧ-03

ರೂ ಲಕ್ಷಗಳಲ್ಲಿ

ಕ್ರಮ ಸಂಖ್ಯೆ	ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಗಳ ಹೆಸರು	ವೈಯಕ್ತಿಕ ಶೌಚಾಲಯಗಳು				ಸಾರ್ವಜನಿಕ/ಸಮುದಾಯ ಶೌಚಾಲಯ		ಘನತ್ಯಾಜ್ಯ ನಿರ್ವಹಣೆ						
		ವೈಯಕ್ತಿಕ ಶೌಚಾಲಯಗಳ ಗುರಿ	ವೈಯಕ್ತಿಕ ಶೌಚಾಲಯ ನಿರ್ಮಿಸಿರುವುದು	ಬಾಕಿಯಿರುವುದು	ಒಟ್ಟು ವೆಚ್ಚ	ಸಾರ್ವಜನಿಕ/ಸಮುದಾಯ ಶೌಚಾಲಯ ನಿರ್ಮಿಸಿರುವುದು	ಒಟ್ಟು ವೆಚ್ಚ	ಒಟ್ಟು ಸಿವಿಲ್ ಕಾಮಗಾರಿಗಳ ಸಂಖ್ಯೆ	ಸಿವಿಲ್ ಕಾಮಗಾರಿಗಳಿಗೆ ಟೆಂಡರ್ ಕರೆದಿರುವುದು	ಪೂರ್ಣಗೊಂಡ ಕಾಮಗಾರಿಗಳ ಸಂಖ್ಯೆ	ಒಟ್ಟು ವಾಹನ ಯಂತ್ರೋಪಕರಣಗಳ ಸಂಖ್ಯೆ	ಟೆಂಡರ್ ಕರೆದಿರುವುದು	ಖರೀದಿ ಮಾಡಿದ ವಾಹನ ಯಂತ್ರೋಪಕರಣಗಳ ಸಂಖ್ಯೆ	ಒಟ್ಟು ವೆಚ್ಚ
1	ಬೀದರ್ ನಗರಸಭೆ	6305	6286	19	9.80	48(391)	35.45	17	17	0	8	8	0	0.0
2	ಬಸವಕಲ್ಯಾಣ ನಗರಸಭೆ	1825	1783	42	1.29	13(158)	43.85	1	1	0	8	8	0	0.0
3	ಹಮ್ಮಬಾದ್ ಪುರಸಭೆ	720	460	260	1.67	8(65)	0	14	14	0	10	10	0	0.0
4	ಬಾಲ್ಕಿ ಪುರಸಭೆ	2482	1237	1245	3.40	7(38)	0	17	17	0	4	4	0	0.0
5	ಚಿಟ್ಟಗುಪ್ಪ ಪುರಸಭೆ	463	407	56	0.54	8(31)	0	0	0	0	4	4	0	0.0
6	ಜಿರಂದ್ ಪ.ಪಂ	529	485	44	0.00	2(19)	0	16	16	0	4	4	0	0.0
7	ಹಳ್ಳಿಖೇಡ ಪುರಸಭೆ	405	405	0	0.00	0(0)	0			0				0.0
	ಒಟ್ಟು	12729	11063	1666	16.695	86(702)	79.3	65	65	0	38	38	0	0.0

Shanneth

ಅಮೃತ್ ಯೋಜನೆಯಡಿ ಬೀದರ್ ನಗರಸಭೆ ಕೈಗೊಂಡ ಕಾಮಗಾರಿಗಳ ವಿವರ, ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು, ಯೋಜನಾ ಮೊತ್ತ ಮತ್ತು ವೆಚ್ಚದ ವಿವರ ಹಾಗೂ ಪೂರ್ಣಗೊಳ್ಳದೆ ಇರುವ ಕಾಮಗಾರಿಗಳ ವಿವರಗಳು

Bidar AMRUT Works								
					Amount in crore			
Sl.No	Sector	Project Name	Contractor Name	No.of projects	SHPSC approved cost in cr	Tender Awarded cost	Physical progress in %	Financial progress in cr
1	Sewerage	Providing UGD Scheme to Bidar City under AMRUT	M/s Laxmi Construction, Ahmedabad	1	116.00	125.21	100	107.4
2	Sewerage	Providing UGD Scheme to Bidar City in zone-3 under AMRUT	M/s Jayanti Super construction Pvt. Ltd	1	57.79	58.62	33	16.32
Total of Sewerage =				2	173.79	183.83		123.72
3	Parks	Development of Park at Mhetre layout park, ward no 23,	Shivanand K Patil	1	0.85	0.81	63	0.44
4	Parks	Development of Children Park near Gulzar Theater W. No - 09 and Development of Park in Nandi Colony opp. LIC office in W. No- 20 Bidar City	Anil Prasad Pande	1	0.80	0.73	75	0.36
5	Parks	Development of Park at Vishveshwara park, ward No 27;	Shivanand K Patil	1	0.70	0.73	73	0.45
6	Parks	Development of Park at New aadharsh colony park	Ravi P Chitta	1	0.35	0.34	40	0.13
7	Parks	Development of Park at park @ haq colony ward No 25	Ravindra Kumar Hasankar	1	0.50	0.4	66	0.26
Total of Parks=				5	3.2	3.01		1.64
Grand Total of Bidar=				7	176.99	186.84		125.36

S.V. [Signature]
 Assistant Director (Development)
 Directorate of Municipal
 Administration
 Bengaluru