


**ಕರ್ನಾಟಕ ವಿಧಾನ ಪರಿಷತ್ತು**

ಚುಕ್ಕೆ ಗುರುತಿಲ್ಲದ ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ : 893  
 ಸದಸ್ಯರ ಹೆಸರು : ಶ್ರೀ ಭೀಮರಾಜ್ ಬಸವರಾಜ ಪಾಟೀಲ್  
 (ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಗಳ ಕ್ಷೇತ್ರ)  
 ಉತ್ತರಿಸಬೇಕಾದ ದಿನಾಂಕ : 17-12-2024  
 ಉತ್ತರಿಸುವ ಸಚಿವರು : ಮಾನ್ಯ ಪೌರಾಡಳಿತ ಮತ್ತು ಹಜ್ ಸಚಿವರು

ಕ್ರ. ಸಂ.	ಪ್ರಶ್ನೆ	ಉತ್ತರ
(ಅ)	ಕಳೆದ 3 ವರ್ಷಗಳಲ್ಲಿ ಬೀದರ್ ಜಿಲ್ಲೆಯಲ್ಲಿ ಪೌರಾಡಳಿತ ಇಲಾಖೆಯಿಂದ ಬಿಡುಗಡೆಯಾದ ಅನುದಾನವೆಷ್ಟು; ಈ ಅನುದಾನವನ್ನು ಯಾವ ಯಾವ ಕಾಮಗಾರಿಗೆ ನೀಡಲಾಗಿದೆ; (ವಿವರ ನೀಡುವುದು)	<p>ಎಸ್‌ಎಫ್‌ಸಿ ಮುಕ್ತನಿಧಿ ಅನುದಾನದಡಿ ಬೀದರ್ ಜಿಲ್ಲೆಯ ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಗಳಿಗೆ 2021-22 ರಿಂದ 2023-24 ನೇ ಸಾಲಿನವರೆಗೆ ಹಂಚಿಕೆಯಾದ ಮತ್ತು ಬಿಡುಗಡೆಯಾದ ಅನುದಾನದ ವಿವರವನ್ನು <b>ಅನುಬಂಧ-01</b> ರಲ್ಲಿ ಹಾಗೂ ಕೈಗೊಂಡ ಕಾಮಗಾರಿಗಳ ವಿವರವನ್ನು <b>ಅನುಬಂಧ-02</b> ರಲ್ಲಿ ನೀಡಿದೆ.</p> <p>ಎಸ್‌ಎಫ್‌ಸಿ ಕುಡಿಯುವ ನೀರಿನ ಯೋಜನೆಯಡಿ ಬೀದರ್ ಜಿಲ್ಲೆಯ ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಗಳಿಗೆ 2021-22 ರಿಂದ 2023-24 ನೇ ಸಾಲಿನವರೆಗೆ ಹಂಚಿಕೆಯಾದ ಮತ್ತು ಬಿಡುಗಡೆಯಾದ ಅನುದಾನದ ವಿವರವನ್ನು <b>ಅನುಬಂಧ-03</b> ರಲ್ಲಿ ಹಾಗೂ ಕೈಗೊಂಡ ಕಾಮಗಾರಿಗಳ ವಿವರವನ್ನು <b>ಅನುಬಂಧ-04</b> ರಲ್ಲಿ ನೀಡಿದೆ.</p> <p>ಎಸ್‌ಎಫ್‌ಸಿ ವಿಶೇಷ ಅನುದಾನದಡಿ ಬೀದರ್ ಜಿಲ್ಲೆಯ ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಗಳಿಗೆ 2021-22 ರಿಂದ 2023-24 ನೇ ಸಾಲಿನವರೆಗೆ ಹಂಚಿಕೆಯಾದ ಮತ್ತು ಬಿಡುಗಡೆಯಾದ ಅನುದಾನದ ವಿವರವನ್ನು <b>ಅನುಬಂಧ-05</b> ರಲ್ಲಿ ಹಾಗೂ ಕೈಗೊಂಡ ಕಾಮಗಾರಿಗಳ ವಿವರವನ್ನು <b>ಅನುಬಂಧ-06</b> ರಲ್ಲಿ ನೀಡಿದೆ.</p> <p>ಮುಖ್ಯಮಂತ್ರಿಗಳ ಅಮೃತ ನಗರೋತ್ಥಾನ ಹಂತ-04 ರ ಯೋಜನೆಯಡಿ ಬೀದರ್ ಜಿಲ್ಲೆಯ ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಗಳಿಗೆ 2022-23 ರಿಂದ 2023-24 ನೇ ಸಾಲಿನವರೆಗೆ ಹಂಚಿಕೆಯಾದ ಮತ್ತು ಬಿಡುಗಡೆಯಾದ ಅನುದಾನದ ವಿವರವನ್ನು <b>ಅನುಬಂಧ-07</b> ರಲ್ಲಿ ಹಾಗೂ ಕೈಗೊಂಡ ಕಾಮಗಾರಿಗಳ ವಿವರವನ್ನು <b>ಅನುಬಂಧ-08</b> ರಲ್ಲಿ ನೀಡಿದೆ.</p> <p>ಕೇಂದ್ರ ಪುರಸ್ಕೃತ 15ನೇ ಹಣಕಾಸು ಆಯೋಗದಡಿ ಬೀದರ್ ಜಿಲ್ಲೆಗೆ ಬಿಡುಗಡೆಯಾದ ಅನುದಾನದ ಮಾಹಿತಿಯನ್ನು <b>ಅನುಬಂಧ-09</b> ರಲ್ಲಿ ಸಲ್ಲಿಸಿದೆ. ಕಾಮಗಾರಿಗಳಿಗೆ ನೀಡಲಾದ ಅನುದಾನದ ವಿವರವನ್ನು <b>ಅನುಬಂಧ-10</b> ರಲ್ಲಿ ನೀಡಿದೆ.</p> <p>ಕೇಂದ್ರ ಪುರಸ್ಕೃತ ಅಮೃತ್ 2.0 ಯೋಜನೆಯಡಿ ಬೀದರ್ ಜಿಲ್ಲೆಯ ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಗಳಿಗೆ ಜಲಮೂಲಗಳ ಪುನಶ್ಚೇತನ ಮತ್ತು ಹಸಿರು ಜಾಗ ಮತ್ತು ಉದ್ಯಾನವನ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿಗಳಿಗೆ ಹಂಚಿಕೆಯಾದ ಅನುದಾನದ ಮಾಹಿತಿಯನ್ನು <b>ಅನುಬಂಧ-11</b> ರಲ್ಲಿ ನೀಡಿದೆ.</p>
ಆ)	ಅನುದಾನ ಬಿಡುಗಡೆಗೆ ಸದರಿ ಜಿಲ್ಲೆಯಿಂದ ಸರ್ಕಾರಕ್ಕೆ ಪ್ರಸ್ತಾವನೆ ಬಂದಿದೆಯಾ; ಬಂದಿದ್ದಲ್ಲಿ, ಯಾವ ಕಾಮಗಾರಿ ಕೈಗೊಳ್ಳಲು ಪ್ರಸ್ತಾವನೆ ಬಂದಿದೆ? (ವಿವರ ಒದಗಿಸುವುದು)	ಪ್ರಸ್ತಾವನೆ ಸ್ವೀಕೃತವಾಗಿರುವುದಿಲ್ಲ.

ಸಂಖ್ಯೆ:ನಅಇ 415 ಎಸ್‌ಎಫ್‌ಸಿ 2024

  
**(ರಹೀಂಖಾನ್)**  
 ಪೌರಾಡಳಿತ ಮತ್ತು ಹಜ್ ಸಚಿವರು.

## ABSTRACT REPORT

BUDGET-1

## SFC UNTIED PROGRAMME

					Rs. in Lakhs						
SL.NO	District	Name Of the Town	ULB Type	YEAR	Grants Allocation	Grants Released	Expenditure	Total Approved Works	Completed Works	Works Started/Ongoing	Under Tender Process/Tender to be Invited
1	Bidar	Aurad	TP	2021-22	55.00	55.00	54.38	28	28	0	0
2	Bidar	Basavakalyan	CMC	2021-22	133.00	133.00	165.82	12	11	1	0
3	Bidar	Bhalki	TMC	2021-22	78.00	78.00	74.96	8	8	0	0
4	Bidar	Bidar	CMC	2021-22	351.00	325.50	331.66	48	48	0	0
5	Bidar	Chittaguppa	TMC	2021-22	67.00	67.00	59.12	21	18	3	0
6	Bidar	Hallikhed	TMC	2021-22	64.00	64.00	61.79	13	13	0	0
7	Bidar	Humnabad	TMC	2021-22	84.00	84.00	77.90	20	17	3	0
				<b>TOTAL</b>	<b>832.00</b>	<b>806.50</b>	<b>825.64</b>	<b>150</b>	<b>143</b>	<b>7</b>	<b>0</b>
1	Bidar	Aurad	TP	2022-23	57.00	51.40	50.65	20	20	0	0
2	Bidar	Basavakalyan	CMC	2022-23	136.00	123.20	118.76	17	9	8	0
3	Bidar	Bhalki	TMC	2022-23	80.00	72.00	53.76	12	10	2	0
4	Bidar	Bidar	CMC	2022-23	363.00	328.20	260.13	40	31	9	0
5	Bidar	Chittaguppa	TMC	2022-23	67.00	60.20	59.67	18	18	0	0
6	Bidar	Hallikhed	TMC	2022-23	64.00	64.00	53.71	16	14	2	0
7	Bidar	Humnabad	TMC	2022-23	86.00	77.60	73.81	20	18	2	0
				<b>TOTAL</b>	<b>853.00</b>	<b>776.60</b>	<b>670.49</b>	<b>143</b>	<b>120</b>	<b>23</b>	<b>0</b>
1	Bidar	Aurad	TP	2023-24	71.00	60.80	43.25	20	6	14	0
2	Bidar	Basavakalyan	CMC	2023-24	171.00	146.40	134.37	17	10	7	0
3	Bidar	Bhalki	TMC	2023-24	100.00	89.20	61.12	16	7	9	0

**ABSTRACT REPORT**

**SFC UNTIED PROGRAMME**

Rs. in Lak

SL.NO	District	Name Of the Town	ULB Type	YEAR	Grants Allocation	Grants Released	Expenditure	Total Approved Works	Completed Works	Works Started/Ongoing	Under Tender Process/Tender be Invited
4	Bidar	Bidar	CMC	2023-24	456.00	390.00	178.75	32	15	17	0
5	Bidar	Chittaguppa	TMC	2023-24	84.00	75.60	69.40	18	13	4	1
6	Bidar	Hallikhed	TMC	2023-24	80.00	80.00	64.37	18	13	5	0
7	Bidar	Humnabad	TMC	2023-24	108.00	91.80	63.31	18	6	12	0
				<b>TOTAL</b>	<b>1070.00</b>	<b>933.80</b>	<b>614.56</b>	<b>139</b>	<b>70</b>	<b>68</b>	<b>1</b>

  
**Chief Project Officer**  
 Directorate of Municipal Administration

**Workwise Progress of SFC UNTIED 2021-22 Report**

*Bidwar-2*

S.No	DistrictName	UlbName	Sector Name	Work Name	Rs. in Lakhs		
					Estimate Cost	Expenditure Cost	Work Status
1	Bidar	Aurad	Capacity building	Purchase of Bleaching and Alum	3.5	3.5	Work Completed
2	Bidar	Aurad	Capacity building	Construction of CC Road Near Mahadev house at W.No 17	2	1.7904	Work Completed
3	Bidar	Aurad	Other Works	Outsource PKs monthly salary Part4	1.13	0.215	Work Completed
4	Bidar	Aurad	Other Works	Providing ramp with hand rail for Polling stations and other works at Aurad B	1.95	1.9199	Work Completed
5	Bidar	Aurad	Other Works	PKs salary to Escrow account	15	13.9578	Work Completed
6	Bidar	Aurad	Other Works	Purchase of Laptops 2Nos, Desktop 2Nos, Printer with Scanner 1Nos, and Printer 2Nos.	2.5	3.1527	Work Completed
7	Bidar	Aurad	Other Works	Purchase of Grass Cutter 3Nos	0.5	0.49	Work Completed
8	Bidar	Aurad	Other Works	Health inspection for Pks	0.65	0.6126	Work Completed
9	Bidar	Aurad	Roads	Construction of CC from Main road to H/o Nawade Lidkar colony W.No 18	0	2.5872	Work Completed
10	Bidar	Aurad	Roads	Construction of CC Drain near Kadode Hospital at W.No 8	1.32	1.1808	Work Completed
11	Bidar	Aurad	Roads	Construction of CC drain nearRazak house at W.No.14	2	1.7937	Work Completed
12	Bidar	Aurad	Roads	Formation of Road Basavanvadi thanda W.No.15	1	0.892	Work Completed
13	Bidar	Aurad	Roads	Construction of Deck slab deshमुख thanda at W.No 16	1	0.8812	Work Completed
14	Bidar	Aurad	Roads	Construction of CC Road W.No 16	1	0.8912	Work Completed
15	Bidar	Aurad	Roads	Construction of CC drain near Singe house at W.No.02	1.2	1.0739	Work Completed
16	Bidar	Aurad	Roads	Construction of Deck slab at W.No.02	0.5	0.4352	Work Completed
17	Bidar	Aurad	Roads	Construction of Deck slab at W.No.02	0.65	0.5815	Work Completed
18	Bidar	Aurad	Roads	Construction of CC Drain near Balaji house at Churche at W.No 10	1.6	1.4295	Work Completed
19	Bidar	Aurad	Water Supply	Purchase of cable wire for borewells	0	0.3132	Work Completed
20	Bidar	Aurad	Water Supply	Drilling of Bore well W.No.18	1.5	1.3427	Work Completed

### Workwise Progress of SFC UNTIED 2021-22 Report

					Rs. in Lakhs		
S.No	DistrictName	UIbName	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
21	Bidar	Aurad	Other Works	Outsource PKs monthly salary Part5	2.8	2.5476	Work Completed
22	Bidar	Aurad	Other Works	Outsource PKs monthly salary Part6	2	1.8063	Work Completed
23	Bidar	Aurad	Parks and Gardens	Improvement of Garden at New Office Building	0	0.6956	Work Completed
24	Bidar	Aurad	Roads	Construction of CC drain near Ambedkar Bhavan at W.No.12	3	2.7963	Work Completed
25	Bidar	Aurad	Roads	Formation of Road near Hiranman house to Sy.No.91	4.2	3.4949	Work Completed
26	Bidar	Aurad	Other Works	Providing Uniforms and Equipments for Pks	1.6	1.5965	Work Completed
27	Bidar	Aurad	Water Supply	Drilling of bore well with motar and Cistern near Basavaraj kamble WN.13	2.4	1.7475	Work Completed
28	Bidar	Aurad	Water Supply	Purchase of valves	0	0.6558	Work Completed
29	Bidar	Basavakalyan	Buildings	Develoment of Chilla community hall in ward no. 27	4.13	5	Work Completed
30	Bidar	Basavakalyan	Other Works	Master Health Checkup for Minority Beneficiaries in Basavakalyan city	2.76	2.4	Work Completed
31	Bidar	Basavakalyan	Other Works	Master Health Checkup for Handicap Beneficiaries	4.75	3.87	Work Completed
32	Bidar	Basavakalyan	Other Works	salary for Pourakarmikas for ESCROW ACCOUNT	83.36	120.4611	Work Completed
33	Bidar	Basavakalyan	Buildings	RENOVATION OF ANGANWADI BUILDING IN BHEEM NAGAR WARD NO. 25	10	9.5893	Work Completed
34	Bidar	Basavakalyan	Other Works	CELEBRATION FOR DR. B.R. AMBEDKAR JAYANTI BABU JAGJIVANRAM JAYANTI	3	2.3	Work Completed
35	Bidar	Basavakalyan	Other Works	CONTRIBUTION UNEMPLOYED SC BENEFICIARIES IN BASAVAKALYAN CITY	3.5	3.1	Work Completed
36	Bidar	Basavakalyan	Other Works	MASTER HEALTH CHECKUP FOR SC BENEFICIARIES IN BASAVAKALYAN CITY	5	4.22	Work Completed
37	Bidar	Basavakalyan	Water Supply	PROVIDING RO PLANT AT SHARAN NAGAR WARD NO. 14 IN BASAVAKALYAN CITY	7.5	5.967	Work Started
38	Bidar	Basavakalyan	Other Works	PROVIDING GATE TO VITHAL RUKMANI TEMPLE IN WARD NO 21	0.5	0.511	Work Completed
39	Bidar	Basavakalyan	Other Works	MASTER HEALTH CHECKUP FOR ST COMMUNITY IN BASAVAKALYAN CITY	3.5	3.4	Work Completed
40	Bidar	Basavakalyan	Roads	PROVIDING ROAD NEAR VITHAL RUKMANI TEMPLE IN WARD NO. 21 IN BASAVAKALYAN CITY	5	5	Work Completed

**Workwise Progress of SFC UNTIED 2021-22 Report**

S.No	DistrictName	UibName	Sector Name	Work Name	Rs. in Lakhs		
					Estimate Cost	Expenditure Cost	Work Status
41	Bidar	Bhalki	Other Works	PAYMENT OF SALARIES TO OUTSORCE EMPLOYEES TMC BHALKI	53	53.092	Work Completed
42	Bidar	Bhalki	Other Works	SHIFTING OF ELECTRIC PLOES FROM GUNJ AREA AND SEVENTHDAY SCHOOL TO SHIVAJI CHOWK BHALKIO	3	2.7872	Work Completed
43	Bidar	Bhalki	Other Works	Providing help for SC students education as per govt circular	6.8	5.185	Work Completed
44	Bidar	Bhalki	Water Supply	Maintainance of borewells in SC areas in bhalki which are Dadgibase Ashok nagar janata colony new bheemnagar old bheemnagar papavnagar joshinagar sainagar indranagar vyambe colony sidarth nagar vijaymanteswar colony and bhalki thanda	9.2	8.5179	Work Completed
45	Bidar	Bhalki	Water Supply	Purchase of starter and cable for drinking water borewell in Bhalki town.	1	0.993	Work Completed
46	Bidar	Bhalki	Other Works	Providing help to ST students as per govt circular	2	1.5	Work Completed
47	Bidar	Bhalki	Water Supply	Purchase of starters and cable for drinking water borewells in ST areas of bhalkitown	1	0.993	Work Completed
48	Bidar	Bhalki	Water Supply	Maintainance of borewells in ST areas of bhalki such as Dhangar Galli devinagar beerdev gali and etc	2	1.8929	Work Completed
49	Bidar	Bidar	Buildings	Construction of Toilet Block for Handicapped peoples of Margaret Colony Naubad	7.47	7.7083	Work Completed
50	Bidar	Bidar	Buildings	Construction of Roof Slab to Hanuman Temple at Malgounda Colony in Ward no. 24	3	3	Work Completed
51	Bidar	Bidar	Other Works	Providing sewing machine to BPL Beneficires of Ward No.03, 05, & 24 & 33, 34 & 35 ward	5.22	5.1825	Work Completed
52	Bidar	Bidar	Other Works	Providing financial assistance to BPL Beneficiaries for house repair	2	2.0647	Work Completed
53	Bidar	Bidar	Other Works	Providing financial assistance to Handicapped Student for higher education	4.98	5.4856	Work Completed
54	Bidar	Bidar	Other Works	As per ಅಧಿಕೃತ ಜ್ಞಾಪನೆ ಸಂಖ್ಯೆ 30500/DMA/10/Welfare/2020-21 ದಿನಾಂಕ: 11-05-2021 Payment of PKs @ 75%	100	96.9534	Work Completed
55	Bidar	Bidar	Roads	Improvements to CD in Railway under Bridge at near Basweshwar Circle on Gandhi Gunj Road in Ward No. 18	5	4.7895	Work Completed
56	Bidar	Bidar	Roads	Construction of CC Road from H/o Md Maqsood Typist to H/o Md Noor Bhai in Ward No. 33	3.83	3.7368	Work Completed
57	Bidar	Bidar	Roads	Construction of CC Road from H/o Mehboob to H/o Malamma in Ward No. 19	5	4.8607	Work Completed
58	Bidar	Bidar	Roads	Improvements to Road by providing parking tiles on Astana Road, Osmaniya Masjid Road in Ward No. 01	5	4.8008	Work Completed
59	Bidar	Bidar	Roads	Construction of CC Road from Main Road to Tailor Shop to Mustan House to Singar Bagh in Ward No. 02	5	4.889	Work Completed

### Workwise Progress of SFC UNTIED 2021-22 Report

					Rs. in Lakhs		
S.No	DistrictName	UIbName	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
60	Bidar	Bidar	Roads	Construction of CC Road from Chintamani Gada to H/o Kabir Khan at Maniyar Taleem in Ward No. 07	5	4.6329	Work Completed
61	Bidar	Bidar	Roads	Construction of CC Road and RCC Drain both side at Sadi Bowli in Ward No. 09	5	4.8598	Work Completed
62	Bidar	Bidar	Roads	Construction of CC Road from H/o Raja to H/o Pandit at Navadgeri in Ward No. 13	2	1.9725	Work Completed
63	Bidar	Bidar	Roads	Construction of CC Road from H/o Badi to Main Road at KHB Colony in Ward No. 13	3	2.9996	Work Completed
64	Bidar	Bidar	Roads	Construction of CC Road from Kushal Patil house to Anilkumar house & from Dr. Ragte house to Shankarayya Swamy house at Shiv Nagar (North)	5	4.9654	Work Completed
65	Bidar	Bidar	Roads	Construction of CC Road H/o Premdatt to H/o Shilvanth Rao at Ramchander Nagar in Ward No. 15	5	4.9615	Work Completed
66	Bidar	Bidar	Roads	Construction of CC Road from at Madhav Nagar in Ward No. 16	5	4.9392	Work Completed
67	Bidar	Bidar	Roads	Construction of CC Road from H/o Baswa to H/o Ravi Patil in Ward No. 20	1.5	1.4486	Work Completed
68	Bidar	Bidar	Roads	Construction of CC Road from Prenana School to H/o Ganphti in Ward No. 20	4	4	Work Completed
69	Bidar	Bidar	Roads	Construction of CC Road & RCC drain from H/o Laxmi to H/o Arjun Rao (Padsale Gate) at Boudh Mandir Vidya Nagar in Ward No. 22	5	4.9021	Work Completed
70	Bidar	Bidar	Roads	Construction of CC Road from H/o Shivkumar Udgire to H/o Ramesh Patil in Vaidik Layout New Aadarsh colony in ward No. 23	6	5.925	Work Completed
71	Bidar	Bidar	Roads	Construction of CC Road from H/o Md Rafi to H/o Babu Bhai at Sangameshwar Colony in Ward no. 24	5	4.963	Work Completed
72	Bidar	Bidar	Roads	Construction of CC Road from H/o Shadul to H/o Syed Mehmood Chistiya in Ward No. 33	5	4.8445	Work Completed
73	Bidar	Bidar	Storm Water Drains	Construction of RCC Drain & Deck slab from H/o Md Haneef sab to H/o Md Takhi Ali in Ward No. 33	2	1.4136	Work Completed
74	Bidar	Bidar	Storm Water Drains	Construction of RCC Drain & 6 Nos of Deck slab at Ahmed Bagh in Ward No. 05	4	3.8709	Work Completed
75	Bidar	Bidar	Storm Water Drains	Construction of CC Drain from Aatar Galli to Main Road via Patel Kirana Shop at Osman Gunj in ward No. 08	5	4.9425	Work Completed
76	Bidar	Bidar	Storm Water Drains	Construction of RCC Drain from H/o Md Muneer to Jawaher Public school at Multani Colony in Ward No. 10	5	4.8464	Work Completed

### Workwise Progress of SFC UNTIED 2021-22 Report

						Rs. in Lakhs		
S.No	DistrictName	UlbName	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status	
77	Bidar	Bidar	Storm Water Drains	Construction of RCC Drain from H/o Tipanna to Madan Rao Advocate in Ward No. 17	5	4.8385	Work Completed	
78	Bidar	Bidar	Storm Water Drains	Construction of RCC Drain from H/o Vijay kumar sir to Madeppa house, from Baswaraj Bolshetty to Rathod & from H/o Arun Sir to Balure house in Ward No. 21	5	4.9428	Work Completed	
79	Bidar	Bidar	Storm Water Drains	Construction of RCC Drain from H/o Khasim Sab to Yaseen Sab flour Mill at Chidri in Ward No. 23	5	4.8806	Work Completed	
80	Bidar	Bidar	Storm Water Drains	Construction of CC Drain from Yayya house to Ganpathi hugar in Ward No. 25	5	4.9212	Work Completed	
81	Bidar	Bidar	Storm Water Drains	Construction of RCC Drain from Kala Hanuman Kaman to Gumpa Ring Road in Ward No. 27	5	4.4143	Work Completed	
82	Bidar	Bidar	Storm Water Drains	Construction of RCC retaining wall and drain at Eden Colony in Ward No. 34	5	4.9398	Work Completed	
83	Bidar	Bidar	Buildings	Construction of Community hall at Shahgunj in Ward No. 12	8	7.9296	Work Completed	
84	Bidar	Bidar	Buildings	Construction of Community hall at Talghat in Ward No. 09	8	7.9619	Work Completed	
85	Bidar	Bidar	Other Works	Providing financial assistance to SC Student for higher education	2	0.2	Work Completed	
86	Bidar	Bidar	Other Works	Providing sewing machine to SC Beneficires of Ward No. 24	2.5	0	Work Completed	
87	Bidar	Bidar	Other Works	Providing financial assistance to SC Beneficiaries for house repair	2.3	0	Work Completed	
88	Bidar	Bidar	Other Works	Providing Morning break fast for permanent and outsourced Pourkarmikas working in CMC Bidar for a period of one year	24	24	Work Completed	
89	Bidar	Bidar	Other Works	Annual Repair & maintenance of Community Hall in Bidar City	18	18	Work Completed	
90	Bidar	Bidar	Storm Water Drains	Construction of RCC Drain from BSNL Office to Ambedkar Circle in Ward No. 11	8	7.9179	Work Completed	
91	Bidar	Bidar	Storm Water Drains	Construction of RCC Deck slab (04 Nos) near H/o Maruthi, Anil House, H/o Bharathi and near Ambedkar Bhavan in Ward No. 20	4.2	3.9224	Work Completed	
92	Bidar	Bidar	Other Works	Providing financial assistance to ST Student for higher education	5	4.43	Work Completed	



### Workwise Progress of SFC UNTIED 2021-22 Report

S.No	DistrictName	UlbName	Sector Name	Work Name	Rs. in Lakhs		
					Estimate Cost	Expenditure Cost	Work Status
93	Bidar	Bidar	Other Works	Providing financial assistance to ST Beneficiaries for house repair	5	0	Work Completed
94	Bidar	Bidar	Roads	Construction of CC Road from from Sai Auto Mobile to existing Nala at Khaji Colony in Ward No. 18	5	4.6279	Work Completed
95	Bidar	Bidar	Storm Water Drains	Construction of RCC Drain & Road from Main Road to CB Nagar in Ward No. 29	5	4.8471	Work Completed
96	Bidar	Bidar	Storm Water Drains	Construction of RCC Drain & CC Road from H/o Ravi to Baswa Tower Veerbhadreshwar Colony in Ward No. 28	5	4.9259	Work Completed
97	Bidar	Chittaguppa	Other Works	As per Govt Order Payment of Outsource and Nerapavati Pourakarmika Salary Payment Transfer to ESCROW account	47	46.9996	Work Completed
98	Bidar	Chittaguppa	Other Works	Morning Break fast of SC Pks	2	1.9984	Work Completed
99	Bidar	Chittaguppa	Other Works	Purchasing of saftykit for SC Pks	3	2.714	Work Completed
100	Bidar	Chittaguppa	Other Works	purchasing of sewing machine	1	0.9219	Work Completed
101	Bidar	Chittaguppa	Other Works	Celebration of Ambedkar Jayanti, Ambedkar Punyatithi, Babu Jagjeevan Rao Jayanti, Ambigara Choudayya, Jayanti (For Ambedkar Jayanti Rs. 50000.00 others Rs. 20000.00)	1.1	0.7	Work Completed
102	Bidar	Chittaguppa	Other Works	Legal Awareness Program	0.5	0.19	Work Completed
103	Bidar	Chittaguppa	Other Works	Ward No 22 Construction of CC Drain Sri Suresh House to Sri Subhash House	0.5	0	Work Completed
104	Bidar	Chittaguppa	Other Works	Ward No 22 Construction of Desklab near Goutam Shakha House	0.3	0.3	Work Completed
105	Bidar	Chittaguppa	Other Works	Ward No 22 Construction of CC Drain near Jagadevi Shaka House to Kalavati House	1	0.9919	Work Completed
106	Bidar	Chittaguppa	Other Works	Ward No 13 Construction of CC Drain near Boudha Nagar Community Hall right side	1.25	1.2349	Work Completed
107	Bidar	Chittaguppa	Other Works	Ward No 13 Construction of Urinal near Boudha Nagar Community Hall	0.3	0	Work Completed
108	Bidar	Chittaguppa	Other Works	Ward No 13 Repair of Well near Boudha Nagar Area	0.4	0	Work Started
109	Bidar	Chittaguppa	Other Works	Construction of CC Drain Near Anganwadi to Manohar Bhayya House	1.35	1.2857	Work Completed
110	Bidar	Chittaguppa	Other Works	Ward No 13 Purchasing and fitting Parking Tiles in Boudha Nagar Community Hall	0.7	0	Work Started

**Workwise Progress of SFC UNTIED 2021-22 Report**

					Rs. in Lakhs		
S.No	DistrictName	UlbName	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
111	Bidar	Chittaguppa	Other Works	Ward No 22 Construction of CC Road in B Basingappa Colony House of Chandrashena Phule House to smt Sushilabai House	1.6	0	Work Started
112	Bidar	Chittaguppa	Other Works	Morning Break fast of ST Pks	1	0.3374	Work Completed
113	Bidar	Chittaguppa	Other Works	Purchasing of saftykit for ST Pks	0.5	0.4036	Work Completed
114	Bidar	Chittaguppa	Other Works	purchasing of sewing machine	0.5	0.4543	Work Completed
115	Bidar	Chittaguppa	Other Works	Celebration of Valmiki, Kanakadas, Haralayya, Jayanti Rs. 20000.00)	1.2	0	Work Completed
116	Bidar	Chittaguppa	Other Works	Legal Awareness Program in ST area	0.5	0	Work Completed
117	Bidar	Chittaguppa	Other Works	Ward No 05 Construction of CC Road near Main Road to Smt Sonabai House	1.3	0.59	Work Completed
118	Bidar	Hallikhed	Other Works	Providing CCTV Camera at Hallikhed B Limits	39.36	35.2213	Work Completed
119	Bidar	Hallikhed	Other Works	Dead Body Freezer	1	0.975	Work Completed
120	Bidar	Hallikhed	Other Works	Providing Three Wheeler bikes for PHC persons	2.3	2.002	Work Completed
121	Bidar	Hallikhed	Other Works	Providing CCTV Camera at Hallikhed B Limits	2	1.732	Work Completed
122	Bidar	Hallikhed	Other Works	Providing Sewing Machine	1.34	1.2782	Work Completed
123	Bidar	Hallikhed	Other Works	Transfer to 14th Finance 2018-19	0	4.8	Work Completed
124	Bidar	Hallikhed	Other Works	Construction of CC Drain in Ward No 12	2.1	1.6039	Work Completed
125	Bidar	Hallikhed	Other Works	Construction of CC Drain in Ward No 15	2.1	1.6135	Work Completed
126	Bidar	Hallikhed	Other Works	Providing Sewing Machine	5.6	5.5923	Work Completed
127	Bidar	Hallikhed	Roads	Construction of CC Road in Ward No 8	2.1	1.6279	Work Completed
128	Bidar	Hallikhed	Roads	Construction of CC Road in Ward No 10	2.1	1.6279	Work Completed
129	Bidar	Hallikhed	Other Works	Construction of CC Drain in Ward No 01	2.4	2.1201	Work Completed
130	Bidar	Hallikhed	Other Works	Providing Sewing Machine	1.6	1.5978	Work Completed

### Workwise Progress of SFC UNTIED 2021-22 Report

					Rs. in Lakhs		
S.No	DistrictName	UibName	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
131	Bidar	Humnabad	Other Works	Payment of outsourced Pourkarmikes 75	40	38.6734	Work Completed
132	Bidar	Humnabad	Other Works	Providing and Fixing sarder Valiabha Bhai Patel Statue Bronze make at Noorkhan Akhada Ward No 16	8.4	7.9989	Work Completed
133	Bidar	Humnabad	Other Works	Construction of Storm water Drain from Horticulture Office gate to Kallur Road Via T.M.C Office	4	3.971	Work Completed
134	Bidar	Humnabad	Other Works	Construction of Gogi Saheb Community Hall in Ward No 14 Zerpet	2.61	2.747	Work Completed
135	Bidar	Humnabad	Other Works	Providing and Supplying of Tabwith Key Board for Minority Students and BPL Category Degree Students	1.74	1.494	Work Completed
136	Bidar	Humnabad	Other Works	Providing and Supplying of Tab with Key Board for Physically disabled Student	3	2.988	Work Completed
137	Bidar	Humnabad	Other Works	Reserved for D Devraj Urs Jayanthi	0.25	0.2	Work Completed
138	Bidar	Humnabad	Other Works	Permanent PK Salary	0	0	Work Started
139	Bidar	Humnabad	Other Works	Providing Uniform and Medical Check up with treatment to Pourkarmikas	3.5	2.8933	Work Completed
140	Bidar	Humnabad	Other Works	Providing and Fixing of Mini Mast at Buddha Vihar Premises at Siddharth Nagar Ward No 24	2	1.3925	Work Completed
141	Bidar	Humnabad	Other Works	Construction of Compound wall to Dr. B.R Ambedkar Bhavan at Wanijri Ward No 26	1.5	1.3715	Work Completed
142	Bidar	Humnabad	Other Works	Improvements to Ramchandra Community Hall at Indira Nagar renewal of windows Ward No 1	1.5	0	Work Started
143	Bidar	Humnabad	Other Works	Providing and Fixing of SS Staircase to Dr. B.R Ambedkar Circle Matching Grant	1	0	Work Started
144	Bidar	Humnabad	Other Works	Providing and Fixing for M.S Gril Gate with RCC Column at Siddharth Nagar Ward No 24	1.5	1.2843	Work Completed
145	Bidar	Humnabad	Other Works	Construction of Flag Hosting Platform in SC Area Janta Nagar colony Ward No 21	1	0.9557	Work Completed
146	Bidar	Humnabad	Other Works	Supplying of Tab with Keyboard for Schedule caste Degree Students at Humnabad Town	4	3.984	Work Completed
147	Bidar	Humnabad	Other Works	Purchase of Funeral carrying cart 2 Nos shav Bandi for SC Holiya and SC Madige Community Ward No 7	2	1.9914	Work Completed
148	Bidar	Humnabad	Other Works	Construction of Compound Wall to Margemma Community Hall at Dhangar Gadda Ward No 6	2	1.9909	Work Completed
149	Bidar	Humnabad	Other Works	Purchase of Funeral Carrying cart Shava Bandi for Ward No 17 at Koliwarda	1.5	1.4768	Work Completed
150	Bidar	Humnabad	Other Works	Providing and Supplying of Tab with Keyboard for Schedule Tribe Student Degree Student	2.5	2.49	Work Completed

**Workwise Progress of SFC UNTIED 2021-22 Report**

						Rs. in Lakhs		
S.No	DistrictName	UibName	Sector Name	Work Name		Estimate Cost	Expenditure Cost	Work Status
				TOTAL		832.00	825.64	

## Workwise Progress of SFC UNTIED 2022-23 Report

					Rs. in Lakhs		
S.No	DistrictName	UibName	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
1	Bidar	Aurad	Other Works	Outsource PKs monthly salary Part7	1.25	1.25	Work Completed
2	Bidar	Aurad	Other Works	Outsource PKs monthly salary Part8	2.15	2.15	Work Completed
3	Bidar	Aurad	Other Works	Providing Dr.Jagajivannram Darshana Books for Library	0.5	0.5	Work Completed
4	Bidar	Aurad	Other Works	PKs salary to Escrow account	12	11.9981	Work Completed
5	Bidar	Aurad	Other Works	Providing RCC slab for Haralayya bhavan WN.18	4	3.9338	Work Completed
6	Bidar	Aurad	Other Works	Providing Equipments for Pks	1	0.9962	Work Completed
7	Bidar	Aurad	Other Works	Providing gate and CC road for office building	3	2.9943	Work Completed
8	Bidar	Aurad	Other Works	Amount for Pks Tiffin	4.23	4.158	Work Completed
9	Bidar	Aurad	Other Works	Construction of Shed for Vithal Rukmini mandir near Hanuman Temple	2	1.9287	Work Completed
10	Bidar	Aurad	Roads	Construction of CC road at Deshamukh thanda WN.16	4	3.9616	Work Completed
11	Bidar	Aurad	Roads	Construction of Drian with cover slab WN.14	1.87	1.8345	Work Completed
12	Bidar	Aurad	Water Supply	Drilling Borewell with Motor in Shetkar galli WN.05	2.5	2.4614	Work Completed
13	Bidar	Aurad	Water Supply	Drilling Borewell with Motor and Cistern and Pipeline WN.06	4	3.9554	Work Completed
14	Bidar	Aurad	Water Supply	Installation of water pipeline near nalanda school and wazzur well	0.5	0.4933	Work Completed
15	Bidar	Aurad	Other Works	Outsource PKs monthly salary Part10	2	0	Work Completed
16	Bidar	Aurad	Other Works	Outsource PKs monthly salary Part9	2	0	Work Completed
17	Bidar	Aurad	Roads	Construction of Drian shivpuje house to compound wall WN.07	3	2.828	Work Completed
18	Bidar	Aurad	Water Supply	Drilling of borewell with motor and Cistern Narsingpur thanda WN.09	3	2.828	Work Completed
19	Bidar	Aurad	Other Works	Outsource PKs monthly salary Part11	1.6	0	Work Completed
20	Bidar	Aurad	Street Lighting	Installation of Minimast at Joshi colony WN.13	2.4	2.3823	Work Completed

### Workwise Progress of SFC UNTIED 2022-23 Report

						Rs. in Lakhs		
S.No	DistrictName	UibName	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Sta	
21	Bidar	Basavakalyan	Other Works	Contruccion of RCC Drain and Deck slab from Ward No 01 to 31 in Basavakalyan city	9.25	4.6653	Work Sta	
22	Bidar	Basavakalyan	Other Works	CONSTRUCTION OF COMPOUND WALL FOR GRAVE YARD IN WARD NO. 31	4	0	Work Sta	
23	Bidar	Basavakalyan	Other Works	Development of Community hall in ward 27 Balance work	4.5	4.0235	Work Comple	
24	Bidar	Basavakalyan	Other Works	Scholarship for Minority PUC Students in Basavakalyan City	3.05	3.05	Work Sta	
25	Bidar	Basavakalyan	Other Works	Providing ramp to public toilet for handicap	2.6	2.5639	Work Comple	
26	Bidar	Basavakalyan	Other Works	Master Health Checkup for Handicap Beneficiaries	2.6	0	Work Sta	
27	Bidar	Basavakalyan	Other Works	SALARY FOR POURKARMIKAS Escrow ACCOUNT	78	78.9007	Work Comple	
28	Bidar	Basavakalyan	Other Works	Reserved for free breakfast to PKs in Basavakalyan City	4.6	4.2978	Work Comple	
29	Bidar	Basavakalyan	Other Works	Celebration for DR B.R Ambedkar Jayanthi and Babu Jagjivannram Jayanthi	3	2.7083	Work Sta	
30	Bidar	Basavakalyan	Other Works	Scholarship FOR SC Community PUC Students in BASAVAKALYAN CITY	2.86	2.79	Work Sta	
31	Bidar	Basavakalyan	Other Works	Supply of books for SC hostel Students in Basavakalyan City	1.5	0	Work Sta	
32	Bidar	Basavakalyan	Other Works	Construction of RCC drain from Raju patel house to Pachayat katta Ward No. 23 in Basavakalyan City	4	3.1475	Work Comple	
33	Bidar	Basavakalyan	Other Works	Contruccion of RCC Drain from Basavaraj helve house to yellappa and Basavaraj house to Shekhar Telang house Ward No 14 in Basavakalyan City	4	3.4347	Work Comple	
34	Bidar	Basavakalyan	Other Works	Development of grave yard Dharamprakash galli ward No. 11 in Basavakalyan city	3.04	2.861	Work Comple	
35	Bidar	Basavakalyan	Other Works	Reserved for free breakfast to PKs in Basavakalyan City	1.8	1.8	Work Comple	
36	Bidar	Basavakalyan	Other Works	Scholarship for ST Community PUC Student in Basavakalyan City	2.88	0	Work Sta	
37	Bidar	Basavakalyan	Other Works	Providing Interlock pavers from Rahul Sutare house to Urling Peddi appa house ward no. 21 in Basavakalyan City	4.32	4.5207	Work Comple	
38	Bidar	Bhalki	Burial Ground	Fixation of the ladder to Basweshwar Circle and Shivaji Circle in Bhalki town	10	4.9793	Work Comple	
39	Bidar	Bhalki	Other Works	Payment of Outsource employees TMC Bhalki	42.65	41.1811	Work Comple	
40	Bidar	Bhalki	Other Works	providing materials to pour karmiks	1.68	1.6716	Work Comple	

### Workwise Progress of SFC UNTIED 2022-23 Report

S.No	DistrictName	UlbName	Sector Name	Work Name	Rs. in Lakhs		
					Estimate Cost	Expenditure Cost	Work Status
41	Bidar	Bhalki	Other Works	costruction of community hall in bhalki town ashok nagar	6.72	0	Work Started
42	Bidar	Bhalki	Other Works	providing helping funds forself employment and education of purkarmiks children	1.12	0	Work Completed
43	Bidar	Bhalki	Other Works	providing helping funds to sc students for education	4.48	4.05	Work Completed
44	Bidar	Bhalki	Other Works	PROVIDING MIKESSET TO ST COMMUNITY HALL	0.88	0	Work Started
45	Bidar	Bhalki	Other Works	providing parkaranagalu to pourkarmiks	0.72	0.7021	Work Completed
46	Bidar	Bhalki	Other Works	PROVIDING FAN AND OTHER MATERIALSTO KANAKA BHAVAN	1	0	Work Completed
47	Bidar	Bhalki	Other Works	PROVIDING HELPING AMOUNT TO PORKARMIKA CHILDREN	0.48	0	Work Completed
48	Bidar	Bhalki	Other Works	PROVIDING HELPING AMOUNT TO ST STUDENTS	1.92	0.18	Work Completed
49	Bidar	Bhalki	Water Supply	PURCHASE OF STRTERS FOR BOREWELLS IN BHALKI	1	0.993	Work Completed
50	Bidar	Bidar	Other Works	Reserved for Payment of PKs	100	100.6039	Work Completed
51	Bidar	Bidar	Other Works	Providing sewing machine to BPL Beneficiaries in Municipal Limits	8.01	0	Work Started
52	Bidar	Bidar	Other Works	Providing financial Assistance for Handicapped peoples in Municipal Limits	6.9	0	Work Started
53	Bidar	Bidar	Parks and Gardens	Development of Garden opp. KEB Quarters at KHB Hudco Colony in Ward No. 13	4	3.4396	Work Completed
54	Bidar	Bidar	Parks and Gardens	Development of Siddharth Boudh Vihar Garden by providing compound wall bore well & walking track at Bank Colony in Ward No. 29	12	10.4016	Work Completed
55	Bidar	Bidar	Roads	Construction of CC Road & Drain at Kirana Bazar in Ward No. 08	5	4.1592	Work Completed
56	Bidar	Bidar	Roads	Construction of CC Road & Drain at Jamun Galli behind veterinary Hospital in Ward No. 08	5	4.2968	Work Completed
57	Bidar	Bidar	Roads	Construction of CC Road & Drain in Ward No. 12	10	0	Work Startec
58	Bidar	Bidar	Roads	Construction of CC Road from Ankush Nivas to H/o Vinayak Rao Patil at BDA Valley View Colony in Ward No. 15	10	8.2768	Work Completed
59	Bidar	Bidar	Roads	Construction of CC Road from Comsumer Court to Hanuman Temple at BDA Valley View Colony in Ward No. 15	10	8.2768	Work Completed

### Workwise Progress of SFC UNTIED 2022-23 Report

S.No	DistrictName	UlbnName	Sector Name	Work Name	Rs. in Lakhs		
					Estimate Cost	Expenditure Cost	Work Sta
60	Bidar	Bidar	Roads	Construction of CC Road from H/o Laxmi Nivas to H/o Jagdish Ragte at Vidya Nagar in Ward No. 22	3	2.7752	Work Comple
61	Bidar	Bidar	Roads	Construction of CC road from H/o Sharnappa Kudre to H/o Tahsildar via H/o Baswaraj Chapatti at Vidya Nagar in Ward No. 22	7	6.98	Work Comple
62	Bidar	Bidar	Roads	Construction of CC Road from H/o Smt. Shobhavathi to Laxmi Temple at Old Mailoor in Ward NO. 25	2.5	2.352	Work Comple
63	Bidar	Bidar	Roads	Construction of CC Road from Laxmi Temple to Hanuman Temple at Old Mailoor in Ward No. 25	2.5	2.3496	Work Comple
64	Bidar	Bidar	Roads	Construction of CC Road from H/o Satish Yedlapure to H/o Rajshekhar Reddy in Ward No. 25	10	8.2671	Work Comple
65	Bidar	Bidar	Roads	Construction of CC Road from Hanuman Temple H/o Phulker in Ward No. 25	5	4.2585	Work Comple
66	Bidar	Bidar	Roads	Construction of CC Road from H/o Yaser Ali to H/o Abdul Razzak & from H/o Shareef Patel to H/o Saleem Carpenter in Ward No. 33	5	4.9916	Work Comple
67	Bidar	Bidar	Roads	Construction of CC Road & Drain from Railway Gate to existing Road at Edgeri in Ward No. 34	10	2.0807	Work Sta
68	Bidar	Bidar	Roads	Construction of CC Road & RCC Drain in Ward No. 03	6	2.7545	Work Comple
69	Bidar	Bidar	Roads	Construction of CC Road & Drain in Ward No. 33	6	0	Work Sta
70	Bidar	Bidar	Roads	Construction of Road & Drain at Margaret Colony Naubad in Ward No. 15	6.9	5.5252	Work Comple
71	Bidar	Bidar	Storm Water Drains	Construction of CC Road & RCC Drain in ward No. 02	6	5.1398	Work Comple
72	Bidar	Bidar	Storm Water Drains	Construction of RCC Drain from H/o Mateen to H/o Abdul Waheed Muraad at Ahmed Bagh in Ward No. 05	5	3.226	Work Comple
73	Bidar	Bidar	Storm Water Drains	Construction of RCC Drain from H/o Razzak Teacher to H/o Chanda at Ahmed Bagh in ward No. 05	5	3.9083	Work Comple
74	Bidar	Bidar	Storm Water Drains	Construction of RCC Drain from H/o Hawappa Shambali to H/o Erappa at KHB Hudco Colony in Ward No. 13	4	3.1311	Work Comple
75	Bidar	Bidar	Storm Water Drains	Construction of CC Drain & Deck slab at Channa Baswa Nagar near Ravindra School in Ward No. 29	10	8.2185	Work Comple
76	Bidar	Bidar	Street Lighting	Providing LED Street light various places in Ward No. 07	2	1.711	Work Comple
77	Bidar	Bidar	Street Lighting	Providing & fixing of LED Street Light various places in Ward No. 18	4.19	3.4658	Work Comple



### Workwise Progress of SFC UNTIED 2022-23 Report

S.No	DistrictName	UlbName	Sector Name	Work Name	Rs. in Lakhs		
					Estimate Cost	Expenditure Cost	Work Status
78	Bidar	Bidar	Street Lighting	Providing street light various places in Ward No. 33	5	4.1074	Work Completed
79	Bidar	Bidar	Other Works	Supply of safety equipments including uniform and Mask etc.,	12.4	0	Work Started
80	Bidar	Bidar	Other Works	Providing Morning break fast for permanent and outsourced Pourkarmikas working in CMC Bidar for a period of one year	19.84	19.2325	Work Completed
81	Bidar	Bidar	Roads	Construction of CC Road from Yellaling traders shop to H/o Ganesh ExArmy at New Adarsh Colony	10	4.4585	Work Completed
82	Bidar	Bidar	Roads	Construction of CC Road & RCC Drain at Labour Colony in Ward No. 11	5	0	Work Started
83	Bidar	Bidar	Roads	Construction of CC Road & RCC Drain from H/o Arjun Bannair to Brahampur Colony Road in Ward No. 20	5	4.6995	Work Completed
84	Bidar	Bidar	Street Lighting	Providing Street light various places in Ward No. 13	5	4.8943	Work Completed
85	Bidar	Bidar	Street Lighting	Providing Street light various places in Ward No. 27	4.76	3.9153	Work Completed
86	Bidar	Bidar	Burial Ground	Construction of Compound wall to ST Grave Yard at Chidri in Ward No. 23	8	0	Work Started
87	Bidar	Bidar	Other Works	Supply of safety equipments including uniform and Mask etc.,	5	4.9631	Work Completed
88	Bidar	Bidar	Other Works	Providing Financial Assistance for ST Peoples within the CMC Limits	8	0	Work Started
89	Bidar	Bidar	Street Lighting	Providing Street light various places at Ramnagar Chidri in Ward No. 23 & Allamprabhu Nagar in Ward No. 28	4	3.2672	Work Completed
90	Bidar	Chittaguppa	Other Works	Reserved For Outsource Payment of Pks	43.88	43.8763	Work Completed
91	Bidar	Chittaguppa	Other Works	Financial assistance for construction individual toilet other backward classes	1.44	1.3967	Work Completed
92	Bidar	Chittaguppa	Other Works	One Time LIC for Physical handicaped Person	1.25	1.25	Work Completed
93	Bidar	Chittaguppa	Other Works	Financial assistance for construction of individual toilet for disabled Persons (Rs. 15000=00 Per person)	1.25	1.2	Work Completed
94	Bidar	Chittaguppa	Roads	Construction of CC Road from Barkath ali house to Jabbar khan house in Ward No. 01 at Chitguppa town	2.18	1.7642	Work Completed
95	Bidar	Chittaguppa	Other Works	Health Checkup for SC Pks beneficiaries	2.4	0	Work Completed
96	Bidar	Chittaguppa	Other Works	Financial assistance for construction SC individual toilet	1	0.1933	Work Completed
97	Bidar	Chittaguppa	Other Works	Sewing machine for trained SC Womens	1.84	1.4991	Work Completed

### Workwise Progress of SFC UNTIED 2022-23 Report

						Rs. in Lakhs	
S.No	DistrictName	UlbName	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Sta
98	Bidar	Chittaguppa	Other Works	Celebration for DR B.R. Ambedkar Jayanti & Babu Jagjivanram and Other Jayanti	1	0.5	Work Comple
99	Bidar	Chittaguppa	Other Works	Providing shed in Ward No. 13 Boudh Mandir	1	0.9975	Work Comple
100	Bidar	Chittaguppa	Other Works	Providing coverslab from Margemma temple main road to shankar house, Ramesh jaba house to Sanju Jaba house and Bhimsha house to Shivputra, Laxman house to Kanteppa gupta house in Ward No. 13	1.76	1.4813	Work Comple
101	Bidar	Chittaguppa	Other Works	Providing Coverslab in Ward No. 11 at Chitguppa town	1	0.7871	Work Comple
102	Bidar	Chittaguppa	Other Works	indo GYM Equipments and outdoor other Sports Equipments for SC Community in ward No. 22 at Chitguppa town	1	0.9924	Work Comple
103	Bidar	Chittaguppa	Other Works	Providing Descklab Mochi Galli in Ward No. 18 at Chitguppa town	1	0.5167	Work Comple
104	Bidar	Chittaguppa	Other Works	Providing Safety Equipments for ST Pks	1	0.9955	Work Comple
105	Bidar	Chittaguppa	Other Works	Financial assistance for construction of ST individual toilet	1.6	0.3667	Work Comple
106	Bidar	Chittaguppa	Other Works	Construction of CC Drain from Sonubai Rekulgi house to Gangamma metri house in Ward No. 05 at Chitguppa town	1.4	1.0745	Work Comple
107	Bidar	Chittaguppa	Other Works	Construction of CC Drain from Kallappa dhangar house to main road in ward No. 23 at Chitguppa town	1	0.7754	Work Comple
108	Bidar	Hallikhed	Other Works	Outsource Pourkarmikas Salary	38	38	Work Comple
109	Bidar	Hallikhed	Other Works	Spillover works of the year 2019/20	5	4.9808	Work Comple
110	Bidar	Hallikhed	Other Works	Matching grant for shortage of payment towards Three wheeler vehicles puurchase	0.45	0	Work Comple
111	Bidar	Hallikhed	Other Works	Amount reserved for Handicapped persons Insurance	2	1.9814	Work Comple
112	Bidar	Hallikhed	Other Works	Amount reserved for Pourkarmika Insurance	0.5	0.3308	Work Comple
113	Bidar	Hallikhed	Other Works	Providing morning breakfast to Pourkarmikas	0.92	0.452	Work Comple
114	Bidar	Hallikhed	Roads	Road work at ward no 4	2.13	1.9462	Work Comple
115	Bidar	Hallikhed	Other Works	Amount reserved for Pourkarmika safety equipments	1	0.9831	Work Comple
116	Bidar	Hallikhed	Other Works	Amount reserved for Insurance of Pourkarmikas	1.2	0	Wor Comple

### Workwise Progress of SFC UNTIED 2022-23 Report

S.No	DistrictName	UibName	Sector Name	Work Name	Rs. in Lakhs		
					Estimate Cost	Expenditure Cost	Work Status
117	Bidar	Hallikhed	Other Works	Development of Dr B R Ambedkar Circle	5.28	0	Work Started
118	Bidar	Hallikhed	Other Works	Amount Resiverd for Morning Breackfast to Pourakarmikas	1.52	1.5064	Work Completed
119	Bidar	Hallikhed	Other Works	Life Insurance for Pourakarmikas	2	1.4167	Work Completed
120	Bidar	Hallikhed	Other Works	Amount Resiverd for Insurance to Pourakarmikas	0.8	0.195	Work Completed
121	Bidar	Hallikhed	Other Works	Fitting of motor to Borwell and counstruction of drain in ward no 01	1.92	1.6066	Work Completed
122	Bidar	Hallikhed	Other Works	Amount Resiverd for Morning breakfast to Pourakarmikas	0.78	0.3156	Work Completed
123	Bidar	Hallikhed	Other Works	Amount reserverd for health Checkup to pourakarmikas	0.5	0	Work Started
124	Bidar	Humnabad	Other Works	Permanent PK Salary	0	0	Work Started
125	Bidar	Humnabad	Other Works	Payment of wages of outsources Pk Rs 15000 for months	40	40	Work Completed
126	Bidar	Humnabad	Other Works	Construction of Ramps at Government school in various ward in TMC Humnabad	1.62	1.5959	Work Completed
127	Bidar	Humnabad	Other Works	Supply near Noorkhan Akhada bronze status of Sardar Vallabhbai patel circle at Ward No 16	3.5	3.4228	Work Completed
128	Bidar	Humnabad	Other Works	Construction og community hall hear Murad Masjit at Ward No 14	4	3.287	Work Completed
129	Bidar	Humnabad	Other Works	Improvement of Vithal community hall near vithal temple at Ward No 13	3	2.5052	Work Completed
130	Bidar	Humnabad	Other Works	Construction of R.C.C Roof slab near Nagreshwar school in TMC Humnabad	2.56	0	Work Completed
131	Bidar	Humnabad	Other Works	Construction of Community hall at Multani galli Ward No 8 in TMC Humnabad	4	0	Work Completed
132	Bidar	Humnabad	Other Works	Distribution of S waving Machine in Minorities BPL familiy	1.88	1.853	Work Completed
133	Bidar	Humnabad	Other Works	Construction of CC Drain at Saleem sab house to khan sab house Ward No 11	2.82	2.2426	Work Completed
134	Bidar	Humnabad	Other Works	Supply of tab with Key board in handicap students	1.62	1.593	Work Completed
135	Bidar	Humnabad	Other Works	Supply of Uniform to Pk and Health checkup and Treatment	3	0	Work Started
136	Bidar	Humnabad	Other Works	Construction of RCC slab at Sidharth nager	5	4.9442	Work Completed

### Workwise Progress of SFC UNTIED 2022-23 Report

					Rs. in Lakhs		
S.No	DistrictName	UlbName	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Sta
137	Bidar	Humnabad	Other Works	Sri Ramchandra Community Bhavan Repair	2	1.9722	Work Comple
138	Bidar	Humnabad	Other Works	Supply of SC Degree student tab with Key board	4	3.9565	Work Comple
139	Bidar	Humnabad	Other Works	Contribution of Dr.B.R Ambedkar jaganti and Babu Jagujeevann ram jayounthi	1	0.75	Work Comple
140	Bidar	Humnabad	Other Works	welfare of pourakarmika	1.2	0.9983	Work Comple
141	Bidar	Humnabad	Other Works	Construction of Koli samaja community Bhavan pending work at wanjri ward No 26	2	1.903	Work Comple
142	Bidar	Humnabad	Other Works	Purchase of Sava Bhandhi gonda samaja Ward No 26	1.5	1.4849	Work Comple
143	Bidar	Humnabad	Other Works	Distribution of Tailoring Machine in ST Beneficiaries	1.3	1.3	Work Comple
<b>TOTAL</b>					<b>845.65</b>	<b>670.49</b>	

### Workwise Progress of SFC UNTIED 2023-24 Report

						Rs. in Lakhs		
S.No	DistrictName	UIbName	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status	
1	Bidar	Aurad	Other Works	PKs salary to Escrow account	33.42	32.511	Work Completed	
2	Bidar	Aurad	Other Works	Providing vehicle parking shed with ramp for physical challenged at Town Panchayat Office (50% Community)	1.35	0	Work Started	
3	Bidar	Aurad	Other Works	Purchase of Computers and Scanner for office work	5	4.9695	Work Completed	
4	Bidar	Aurad	Other Works	Murram filling in hanuman temple	1.98	0	Work Started	
5	Bidar	Aurad	Other Works	Outsource PKs monthly salary Part12	1.35	0	Work Completed	
6	Bidar	Aurad	Other Works	Outsource PKs monthly salary Part13	1.57	1.5125	Work Completed	
7	Bidar	Aurad	Roads	Construction of drain from Birju Saleem H/o to Munna Qureshi H/o in W.No 10	1	0	Work Started	
8	Bidar	Aurad	Street Lighting	Light maintenance work maintenance in Aurad town	2.35	0	Work Started	
9	Bidar	Aurad	Street Lighting	Providing LED lights at W.No 10	1	0	Work Started	
10	Bidar	Aurad	Water Supply	Drilling of bore well for Aadarsh colony park	0.98	0	Work Started	
11	Bidar	Aurad	Water Supply	Providing water supply pipeline with cistern in W.No 12	3	0	Work Started	
12	Bidar	Aurad	Water Supply	Providing cistern with pipeline at Qureshi Galli in W.No 10	1	0	Work Started	
13	Bidar	Aurad	Other Works	Outsource PKs monthly salary Part14	3.84	0	Work Completed	
14	Bidar	Aurad	Other Works	Amount for Pks Day and honorarium (20% *12.0L PK )=2.40 L	2.4	1.67	Work Started	
15	Bidar	Aurad	Other Works	Dr. BR Ambedakar ,Babu Jagjivan ram Jayanti Program At Aurad.B	1.2	1.1369	Work Started	
16	Bidar	Aurad	Other Works	Maintenance of water supply pipeline and Borewells from ward number 1 to 20 (SC Wards)	3	0	Work Started	
17	Bidar	Aurad	Street Lighting	Maintenance of Street light from ward number 1 to 20 (SC wards)	1.56	0	Work Started	
18	Bidar	Aurad	Other Works	Outsource PKs monthly salary Part15	1.6	0.9563	Work Completed	
19	Bidar	Aurad	Other Works	Amount for Pks Day and honorarium (20% *5.0L PK )=1.00L	1	0.49	Work Started	
20	Bidar	Aurad	Water Supply	Maintenance of water supply pipeline and Borewells from ward number 1 to 20 (ST wards)	2.4	0	Work Started	
21	Bidar	Basavakalyan	Buildings	Providing drain and deck slab in ward 1 to 31 in Basavakalyan city	5	4.7409	Work Completed	

**Workwise Progress of SFC UNTIED 2023-24 Report**

S.No	DistrictName	UIbName	Sector Name	Work Name	Rs. in Lakhs		
					Estimate Cost	Expenditure Cost	Work Statu
22	Bidar	Basavakalyan	Buildings	Development of community hall near Gour road in ward 31 Basavakalyan city	5.67	3.4636	Work Completed
23	Bidar	Basavakalyan	Other Works	Scholarship for Minority PUC students in Basavakalyan city	3.78	2.53	Work Start
24	Bidar	Basavakalyan	Other Works	Providing ramp to public toilet for handicap in Basavakalyan city	3.25	3.1898	Work Completed
25	Bidar	Basavakalyan	Other Works	Master Health Checkup for handicap benificeries Basavakalyan city	3.25	0	Work Start
26	Bidar	Basavakalyan	Other Works	Salary for Pourkarmikas Escrow account	97.5	97.5062	Work Completed
27	Bidar	Basavakalyan	Roads	Restoration of main road by filling pot holes in Basavakalyan city	11.55	11.5582	Work Completed
28	Bidar	Basavakalyan	Other Works	Amount reserved for spillover works	9.2	0	Work Start
29	Bidar	Basavakalyan	Other Works	Reserved for free breakfast to PKs in Basavakalyan City	3.96	3.9712	Work Completed
30	Bidar	Basavakalyan	Other Works	Celebration for DR. B.R Ambedkar Jayanthi Babu Jagajivanram Jayanti	3	2.9794	Work Completed
31	Bidar	Basavakalyan	Other Works	Scholarship for SC Community PUC Student in Basavakalyan City	3.34	0	Work Start
32	Bidar	Basavakalyan	Roads	Construction of road from Raju patel house to panchayat katta ward 23 in Basavakalyan City	5	3.6497	Work Completed
33	Bidar	Basavakalyan	Roads	Providing road and drain ward no. 25 in Basavakalyan City	4.5	0	Work Start
34	Bidar	Basavakalyan	Other Works	Amount reserved for Spillover works	3.6	0	Work Start
35	Bidar	Basavakalyan	Other Works	Reserverd for free breakfast to PKs Basakalyan City	1.68	0	Work Start
36	Bidar	Basavakalyan	Other Works	Scholarship for ST Community PUC Student in Basavakalyan City	0.96	0	Work Completed
37	Bidar	Basavakalyan	Roads	PROVIDING INTERLOCK PAVERS FROM NAMDEV BOOKE TO NITIN DANGE HOUSE PREM NAGAR IN WARD NO. 21 IN BASAVAKALYAN CITY	5.76	0.78	Work Completed
38	Bidar	Bhalki	Civil Works	Demolition and Construction of Welcome Gate at Bidar Base in Bhalki Town	16.63	0	Work Start
39	Bidar	Bhalki	Civil Works	Installation of staircase to Gandhi Statue at Gandhi Circle in Bhalki Town	3.42	3.3817	Work Completed
40	Bidar	Bhalki	Individual Household Toilets	Matching Grant for IHHL under SBM 2.0	2.28	0	Work Start
41	Bidar	Bhalki	Other Works	OUTSOURCE PK SALARY	49.87	48.3166	Work Completed

### Workwise Progress of SFC UNTIED 2023-24 Report

					Rs. in Lakhs		
S.No	DistrictName	UlbName	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
42	Bidar	Bhalki	Other Works	Medical Treatment Subsidy to Physically Challenge Persons as per Govt. Circular	1.9	0	Work Started
43	Bidar	Bhalki	Other Works	Subsidy amount for the construction of the toilet to Physically Challenge Persons as per Govt. Circular	1.9	0	Work Started
44	Bidar	Bhalki	Civil Works	Construction of Community Toilet near ITI College in Kaikadi Galli at Ashok Nagar	8.16	0	Work Started
45	Bidar	Bhalki	Other Works	Purchase of Personal Protective Equipment to Pourkarmikas	1.7	1.683	Work Completed
46	Bidar	Bhalki	Other Works	Providing Morning Breakfast to Pourkarmikas	1.7	1.6695	Work Started
47	Bidar	Bhalki	Other Works	Subsidy for Self Employment under Schedule Caste	2.72	0	Work Started
48	Bidar	Bhalki	Other Works	Health /Accident Insures to the Pourkarmikas and Loaders as per Govt. Circular	2.72	2.6939	Work Completed
49	Bidar	Bhalki	Other Works	Paint to the Schedule Tribes Community hall on the Occation of Jayanthi	1.36	0	Work Started
50	Bidar	Bhalki	Other Works	Subsidy for Self Employment under Schedule Tribes	2.24	0	Work Started
51	Bidar	Bhalki	Other Works	Purchase of Personal Protective Equipment to Pourkarmikas	1.4	1.386	Work Completed
52	Bidar	Bhalki	Water Supply	Installation of New Motor, Cable and Starter to Borewell in Devinagar	1	0.994	Work Completed
53	Bidar	Bhalki	Water Supply	Installation of Motor, Cable and Starter to Borewell in Dhangargalli	1	0.994	Work Completed
54	Bidar	Bidar	Buildings	Construction of Physically Handicapped friendly toilet in DC office	8.65	8.4363	Work Completed
55	Bidar	Bidar	Buildings	Construction of Community Hall at Siddiq Shah Taleem	50	13.0801	Work Started
56	Bidar	Bidar	Other Works	Reserved for payment of PKs	50	50.8071	Work Completed
57	Bidar	Bidar	Other Works	Providing Tabs for meritorious students from Minority Community	10.04	0	Work Started
58	Bidar	Bidar	Other Works	Providing laptop and financial assistance for higher education	8.65	0	Work Started
59	Bidar	Bidar	Other Works	installation of ladder equipment for electrical purpose on existing municipal vehicle	20	19.7096	Work Completed
60	Bidar	Bidar	Other Works	Construction of retaining wall for khandak in labour colony	17	15.9948	Work Completed
61	Bidar	Bidar	Roads	Construction of CC Road & Drain from H/o Ibraheem Serik to Arif house in Ward No. 24	10	0	Work Completed
62	Bidar	Bidar	Roads	Construction of CC Road & Drain in Ward No. 24	10	0	Work Completed

### Workwise Progress of SFC UNTIED 2023-24 Report

S.No	DistrictName	UlbName	Sector Name	Work Name	Rs. in Lakhs		
					Estimate Cost	Expenditure Cost	Work Statu
63	Bidar	Bidar	Roads	Construction of CC Road & Drain in Bidri Colony Ward No. 24	5	0	Work Complete
64	Bidar	Bidar	Roads	Construction of CC Road & Drain in Ward No. 30	10	9.4997	Work Complete
65	Bidar	Bidar	Roads	Construction of CC Road & Drain in Ward No. 31	10	0	Work Complete
66	Bidar	Bidar	Roads	Construction of CC Road & Drain in Ward No. 32	6	0	Work Start
67	Bidar	Bidar	Roads	Construction of CC Road & Drain in Ward No. 33	9	8.2163	Work Complete
68	Bidar	Bidar	Roads	Construction of CC Road & Drain in Ward No. 34	9.88	0	Work Start
69	Bidar	Bidar	Roads	Construction of CC Road & Drain in Ward No. 35	7.74	0	Work Start
70	Bidar	Bidar	Street Lighting	Providing LED Street lights various minorities area in Bidar	15.04	14.4767	Work Complete
71	Bidar	Bidar	Street Lighting	Providing median and decorative poles with street lights from Airport Gate to BUDA Arch Gate on Kamthana Road	73	0	Work Start
72	Bidar	Bidar	Water Supply	Installation of pumping machinery & providing GI pipes to bore well at Lalwadi	3	0	Work Complete
73	Bidar	Bidar	Water Supply	Drilling of bore well providing pumping machinery & pipe line in Mailoor in Ward No. 26	8	0	Work Complete
74	Bidar	Bidar	Water Supply	Drilling of bore well providing pumping machinery & pipe line at Pakhalwada in Ward No. 34	3	0	Work Start
75	Bidar	Bidar	Water Supply	Providing motor & pipe line to bore well near Tamshikari dargah Pansal taleem in Ward No. 03	2	0	Work Start
76	Bidar	Bidar	Other Works	Received for PKs welfare (20% $\times$ 78.00=15.60)	15.6	13.7702	Work Start
77	Bidar	Bidar	Other Works	Providing Morning break fast for permanent and outsourced Pourkarmikas working in CMC Bidar for a period of one year	20	17.4293	Work Complete
78	Bidar	Bidar	Other Works	Scholarship for SC Students	4.96	0	Work Start
79	Bidar	Bidar	Roads	Construction of CC Road & Drain in Mailoor SC area in Ward No. 25	22.44	0	Work Start
80	Bidar	Bidar	Roads	Construction of CC Road & Drain in SC area at Naubad	10	0	Work Start
81	Bidar	Bidar	Storm Water Drains	Construction of RCC Drain at Jai Bheem Nagar in Ward No. 9	5	0	Work Start
82	Bidar	Bidar	Other Works	Reserved for Pourakarmikas welfare fund (20% $\times$ 32.00 = 6.40) (TSP)	6.4	0	Work Start
83	Bidar	Bidar	Other Works	Scholarship for ST Students	10.24	0	Work Start
84	Bidar	Bidar	Roads	Construction of CC Road at Ram Nagar area	6	0	Work Start
85	Bidar	Bidar	Water Supply	Laying of Water supply pipe line at Rajgounda Colony	9.36	7.3329	Work Complete



### Workwise Progress of SFC UNTIED 2023-24 Report

					Rs. in Lakhs		
S.No	DistrictName	UibName	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
86	Bidar	Chittaguppa	Other Works	Reserved for payment of Nerapvati & outsource employees	56.16	54.4255	Work Completed
87	Bidar	Chittaguppa	Other Works	Financial assistance for construction individual toilet other backward classes	1.86	1.7334	Work Completed
88	Bidar	Chittaguppa	Other Works	Scholarship for physically handicapped persons	1.6	0	Work Started
89	Bidar	Chittaguppa	Other Works	Financial assistance for construction of individual toilet for disabled Persons (Rs. 15000=00 Per person)	1.6	0	Work Started
90	Bidar	Chittaguppa	Roads	Construction of CC road from Gundappa house to Shanker house in ward no. 14 at Chitguppa town	2.78	1.9765	Work Completed
91	Bidar	Chittaguppa	Other Works	Morning Breakfast for SC PKs	1	0.9149	Work Completed
92	Bidar	Chittaguppa	Other Works	Safety kit for SC PKs	1.8	0	Work Completed
93	Bidar	Chittaguppa	Other Works	Scholarship for SC students ( SSLC Rs. 3000/- & PUC Rs. 4500)	1	0	Work Started
94	Bidar	Chittaguppa	Other Works	Financial assistance for construction of SC individual toilet (Rs. 15000/person)	2.48	1.7267	Work Completed
95	Bidar	Chittaguppa	Other Works	Celebration for DR B.R. Ambedkar Jayanti & Babu Jagjivanram and Other Jayanti	1	0	Work Started
96	Bidar	Chittaguppa	Other Works	Construciton of RCC Drain and deckslab in Boudh Nagar ward No. 13 at Chitguppa town	3.2	2.726	Work Completed
97	Bidar	Chittaguppa	Other Works	Mortuary freezer box in ward no. 22 at Chitguppa town	1	0	Under Tender Process
98	Bidar	Chittaguppa	Other Works	Development of Dr. Ambedkar Committee hall in ward no. 22 at chitguppa town	2.36	1.94	Work Completed
99	Bidar	Chittaguppa	Other Works	Monthly News paper facility for Boudh Nagar Committee hall in ward no. 13 at chitguppa town	0.16	0.086	Work Completed
100	Bidar	Chittaguppa	Other Works	Morning Breakfast for ST PKs	1.2	1.2088	Work Completed
101	Bidar	Chittaguppa	Other Works	Financial assistance for construction of ST individual toilet	1	0.28	Work Completed
102	Bidar	Chittaguppa	Other Works	Scholarship for ST students ( SSLC Rs. 3000/- & PUC Rs. 4500)	0.92	0.315	Work Completed
103	Bidar	Chittaguppa	Other Works	Construction of CC road in ward no. 5 at Chitguppa town	2.88	2.0686	Work Completed
104	Bidar	Hallikhed	Other Works	Salary for Outsource Pourkarmikas	40	39.9276	Work Completed
105	Bidar	Hallikhed	Other Works	Transfer to 14th Finance 2018 .19	6.7	6.7	Work Completed

### Workwise Progress of SFC UNTIED 2023-24 Report

S.No	DistrictName	UibName	Sector Name	Work Name	Rs. in Lakhs		
					Estimate Cost	Expenditure Cost	Work Statu
106	Bidar	Hallikhed	Other Works	Purchase of three wheeler bikes for Physical Handicap Person	3	0	Work Starte
107	Bidar	Hallikhed	Other Works	Breakfast for Pourkarmikas	1.74	0	Work Starte
108	Bidar	Hallikhed	Other Works	Construction of Compound Wall to Bagwan Grave Yard	2.61	1.2576	Work Complete
109	Bidar	Hallikhed	Other Works	Salary of Panchayat Pourkarmikas	5	4.9088	Work Complete
110	Bidar	Hallikhed	Other Works	Construction of Stage for Flag Hosting Opp TMC Office	0.95	0.9272	Work Complete
111	Bidar	Hallikhed	Roads	Construction of RCC Drain & Deck Slab From Ward NO. 1 to 23 at Hallikhed (B)	6.7	0	Work Complete
112	Bidar	Hallikhed	Other Works	Providing for Health Checkup for SC Community Pourakarmikas	1	0.8918	Work Complete
113	Bidar	Hallikhed	Other Works	Scholarship for SC Students from SSLC to Degree	3.5	3.185	Work Complete
114	Bidar	Hallikhed	Other Works	Providing Scholarship for SC Pourakarmikas Childrens	0.98	0	Work Starte
115	Bidar	Hallikhed	Other Works	Development of Dr. Ambedkar Circle at Hallikhed B	6.22	1.9824	Work Complete
116	Bidar	Hallikhed	Other Works	Celebration of Dr. B.R Ambedkar and Babu JagjeevanRam Jayanti	0.5	0.5	Work Complete
117	Bidar	Hallikhed	Other Works	Morning breakfast for SC Pourkarmikas	1.8	0.3094	Work Starte
118	Bidar	Hallikhed	Other Works	Morning breakfast for ST Pourkarmikas	0.6	0	Work Starte
119	Bidar	Hallikhed	Other Works	Providing Health Checkup ST Pourakarmikas	0.6	0.16	Work Complete
120	Bidar	Hallikhed	Other Works	Scholarship for ST Students from SSLC to Degree	1.92	0.785	Work Complete
121	Bidar	Hallikhed	Roads	Construction of CC Road From Siddiq Ustad House to Subhash Doddamani Ward No. 1	2.88	2.8339	Work Complete
122	Bidar	Humnabad	Other Works	Fixing od AC at Noor khan Akhada Masjid in Ward No 16	2.5	2.4575	Work Complete
123	Bidar	Humnabad	Other Works	Improvement of Noor Community Hall	1.03	1.0157	Work Complete
124	Bidar	Humnabad	Other Works	Training of DICFA through KEONICS	2.34	2.34	Work Complete
125	Bidar	Humnabad	Other Works	Construction of Ramp at TMC office Humnabad	2.05	0	Work Starte

## Workwise Progress of SFC UNTIED 2023-24 Report

S.No	DistrictName	UIbName	Sector Name	Work Name	Rs. in Lakhs		
					Estimate Cost	Expenditure Cost	Work Status
126	Bidar	Humnabad	Other Works	Financial Assistance of Prize money for Handicap collage	2	0	Work Started
127	Bidar	Humnabad	Other Works	Payment of out source PKs salary 75 Rs.17000 39X8	52	51.933	Work Completed
128	Bidar	Humnabad	Other Works	Balance work of Babu Jag Jeevan Ram pedal stall in Humnabad	3	0	Work Started
129	Bidar	Humnabad	Other Works	Construction of Compound wall at Mahdivya Grave Yard at Ward No 22	8.08	0	Work Started
130	Bidar	Humnabad	Other Works	Construction of Community Hall at Margimath at Ward No 5	3	0	Work Started
131	Bidar	Humnabad	Other Works	Construction of Samudaya Bhavan near Imami Khasin Darga at Ward No 3	5	0	Work Started
132	Bidar	Humnabad	Other Works	Morning breakfast for SC PKs	3.8	0	Work Started
133	Bidar	Humnabad	Other Works	Training of DCA though Kenoics	4	4	Work Completed
134	Bidar	Humnabad	Other Works	Providing 90 Watt LED lights at ward No 7	1.12	0	Work Started
135	Bidar	Humnabad	Other Works	Morning breakfast for ST PKs	1.6	0	Work Started
136	Bidar	Humnabad	Other Works	Training of DCA though Kenoics	1.56	1.56	Work Completed
137	Bidar	Humnabad	Other Works	Financial assistance of tuluka district and state level sports computation purpose	1	0	Work Started
138	Bidar	Humnabad	Other Works	Providing pipeline from public Toilet to Koliwada well at Ward No 17	2	0	Work Started
139	Bidar	Humnabad	Other Works	Providing of 100 Watt LED lights at ward No 19	1.84	0	Work Started
				<b>TOTAL</b>	<b>1066.62</b>	<b>614.5632</b>	

  
**Chief Project Officer**  
 Directorate of Municipal Administration

**ABSTRACT REPORT**

**SFC DRINKING WATER PROGRAMME**

*2020-21-3*

Rs. in Lakhs

SL.NO	District	Name Of the Town	ULB Type	YEAR	Grants Allocation	Grants Released	Expenditure	Total Approved Works	Completed Works	Works Started/Ongoing	Under Tender Process/Tender to be Invited
1	Bidar	Aurad	TP	2021-22	5.00	5.00	4.81	7	7	0	0
2	Bidar	Basavakalyan	CMC	2021-22	10.00	10.00	6.61	4	4	0	0
3	Bidar	Bhalki	TMC	2021-22	6.75	6.75	6.70	5	5	0	0
4	Bidar	Bidar	CMC	2021-22	12.50	12.50	12.45	6	6	0	0
5	Bidar	Chittaguppa	TMC	2021-22	6.75	6.75	5.95	4	4	0	0
6	Bidar	Hallikhed	TMC	2021-22	6.75	6.75	6.50	3	3	0	0
7	Bidar	Humnabad	TMC	2021-22	6.75	6.75	2.44	2	1	0	1
				<b>TOTAL</b>	<b>54.50</b>	<b>54.50</b>	<b>45.46</b>	<b>31</b>	<b>30</b>	<b>0</b>	<b>1</b>
1	Bidar	Aurad	TP	2022-23	5.00	5.00	4.99	2	2	0	0
2	Bidar	Basavakalyan	CMC	2022-23	10.00	10.00	9.96	4	4	0	0
3	Bidar	Bhalki	TMC	2022-23	4.55	4.55	4.51	4	4	0	0
4	Bidar	Bidar	CMC	2022-23	10.00	10.00	9.96	5	5	0	0
5	Bidar	Chittaguppa	TMC	2022-23	6.00	6.00	5.05	3	3	0	0
6	Bidar	Hallikhed	TMC	2022-23	4.55	4.55	3.88	2	2	0	0
7	Bidar	Humnabad	TMC	2022-23	6.00	6.00	2.45	2	1	0	1
				<b>TOTAL</b>	<b>46.10</b>	<b>46.10</b>	<b>40.80</b>	<b>22</b>	<b>21</b>	<b>0</b>	<b>1</b>
1	Bidar	Aurad	TP	2023-24	4.75	4.75	4.75	6	6	0	0
2	Bidar	Basavakalyan	CMC	2023-24	8.23	8.23	8.18	4	4	0	0

**ABSTRACT REPORT**

**SFC DRINKING WATER PROGRAMME**

Rs. in Lakh

SL.NO	District	Name Of the Town	ULB Type	YEAR	Grants Allocation	Grants Released	Expenditure	Total Approved Works	Completed Works	Works Started/Ongoing	Under Tender Process/Tender to be Invited
3	Bidar	Bhalki	TMC	2023-24	5.62	5.62	5.46	6	6	0	0
4	Bidar	Bidar	CMC	2023-24	8.23	8.23	2.32	2	1	0	1
5	Bidar	Chittaguppa	TMC	2023-24	5.62	5.62	1.24	4	3	1	0
6	Bidar	Hallikhed	TMC	2023-24	5.62	5.62	5.18	5	5	0	0
7	Bidar	Humnabad	TMC	2023-24	5.62	5.62	1.47	4	4	0	0
				<b>TOTAL</b>	<b>43.69</b>	<b>43.69</b>	<b>28.60</b>	<b>31</b>	<b>29</b>	<b>1</b>	<b>1</b>

  
**Chief Project Officer**  
**Directorate of Municipal Administration**

**Workwise Progress of SFC Drinking Water 2021-22 Report**

*BRUNO - 4*

					Rs. in Lakhs		
S.No	DistrictName	UlbName	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
1	Bidar	Aurad	Water Supply	Purchasing 170kw motor starter at Haalhalli.	0.95	0.92	Work Completed
2	Bidar	Aurad	Water Supply	Purchasing 170kw motor starter at Haalhalli.	0.95	0.92	Work Completed
3	Bidar	Aurad	Water Supply	Purchasing motor starter at Belkuni WTP.	0.6	0.55	Work Completed
4	Bidar	Aurad	Water Supply	Purchase of 120 HP motor at Belkui	0.9	0.88	Work Completed
5	Bidar	Aurad	Water Supply	Purchase of Conductors for WTP Belkuni	0.5	0.48	Work Completed
6	Bidar	Aurad	Water Supply	Purchase of Conductors for Halhalli Barrage	0.5	0.48	Work Completed
7	Bidar	Aurad	Water Supply	Purchase of Starter and Cable wire at Halhalli Barrage	0.6	0.58	Work Completed
8	Bidar	Basavakalyan	Water Supply	SINKING OF BORE WELL AND INSTALLATION OF MWS PUMPING MACHINERY NEAR SHAAM GODWADI HOUSE ISHWAR NAGAR WARD NO 13 BASAVAKALYAN CITY	2.5	2.35	Work Completed
9	Bidar	Basavakalyan	Water Supply	SINKING OF BORE WELL AND INSTALLATION OF MWS PUMPING MACHINERY NEAR AUTO NAGAR SASTAPUR BANGALA WARD NO.23 BASAVAKALYAN CITY	2.5	-0.0036	Work Completed
10	Bidar	Basavakalyan	Water Supply	SINKING OF BORE WELL AND INSTALLATION OF MWS PUMPING MACHINERY NEAR SI TEMPLE WARD NO. 04 BASAVAKALYAN CITY	2.5	1.8749	Work Completed
11	Bidar	Basavakalyan	Water Supply	SINKING OF BORE WELL AND INSTALLATION OF MWS PUMPING MACHINERY IN BIRADAR COLONY WARD NO. 24 BASAVAKALYAN CITY	2.5	2.39	Work Completed
12	Bidar	Bhalki	Water Supply	Repairs to borewell motors and water supply pipelines in all wards of TMC Bhalki	2.75	2.7324	Work Completed
13	Bidar	Bhalki	Water Supply	Purchase of standby 05 HP borewell motors for fitting to borewells	1	0.9961	Work Completed
14	Bidar	Bhalki	Water Supply	Fixation of new borewell in Bhalki Thanada	1	0.9925	Work Completed
15	Bidar	Bhalki	Water Supply	installation of motor in existing borewell at Town Hall in Bhalki	1	0.988	Work Completed
16	Bidar	Bhalki	Water Supply	Fixation of new borewell in Joshinagar samudaya Bhavan Bhalki	1	0.9925	Work Completed
17	Bidar	Bidar	Water Supply	Drilling of bore well providing pumping machinery at Sri Nagar near G Rathod house at Said Nagar colony in ward No 25	2.5	2.225	Work Completed
18	Bidar	Bidar	Water Supply	Drilling of bore well near H/o Sharnu Biradar at Ladgeri	0	1.713	Work Completed
19	Bidar	Bidar	Water Supply	Drilling of bore well providing pumping machinery and pipe line near Rathode house at Srinagar Colony in Ward No. 29	2.5	2.0234	Work Completed

### Workwise Progress of SFC Drinking Water 2021-22 Report

S.No	DistrictName	UlbName	Sector Name	Work Name	Rs. in Lakhs		
					Estimate Cost	Expenditure Cost	Work Status
20	Bidar	Bidar	Water Supply	Drilling of bore well providing pumping machinery at Barood galli in ward no 06	2.5	2.225	Work Completed
21	Bidar	Bidar	Water Supply	Drilling of bore well providing pumping machinery and pipe line near H/o Azim Qureshi house at Mustaid Pura in Ward No. 03	2.5	2.0234	Work Completed
22	Bidar	Bidar	Water Supply	Drilling of bore well providing pumping machinery at Chidri in ward no 23	2.5	2.2383	Work Completed
23	Bidar	Chittaguppa	Water Supply	W.No 09 Providing and Laying of GI Pipeline from Sardar Chowk to Chowthal Mohella Committee Hall	3	2.5884	Work Completed
24	Bidar	Chittaguppa	Water Supply	W.No.22 Providing 2 Nos Cisterns and Pipeline Work in NGOs Colony Chitaguppa Town.	1	0.8976	Work Completed
25	Bidar	Chittaguppa	Water Supply	Providing and Instalation of 200 mm & 150 mm CI Valve at Office Premices OHT Tank, GSLR Tank, and Bhaskar Nagar OHT Tank. 04 Nos	2	1.7668	Work Completed
26	Bidar	Chittaguppa	Water Supply	W.No.10 Providing Pipeline Work from Neheru Chowk to Ratkal Gundanna House.	0.75	0.6967	Work Completed
27	Bidar	Hallikhed	Water Supply	Drilling of Borewell and pumping machinery in Kumbar Kunti Grave yard	1.88	1.8067	Work Completed
28	Bidar	Hallikhed	Water Supply	Drilling of borewell and pumping machinery in Sunni Muslim Hilaipur Main road Grave Yard	1.87	1.822	Work Completed
29	Bidar	Hallikhed	Water Supply	Pipeline work in ward no 3 and 11. LT 3 phase starter 6 inch CI gate valve	3	2.8748	Work Completed
30	Bidar	Humnabad	Other Works	Drilling of Borewell with cistern near Hanuman Temple at Sidharth Nagar Humnabad	3	2.4351	Work Completed
31	Bidar	Humnabad	Other Works	Drilling of Borewell and pipeline Cistren at Gandhi nagar Surrounding Area in Humnabad Town	0	0	Tender to be Invited
32	Bidar	Humnabad	Water Supply	Drilling of Borewell and pipelinecisten at Gandhi nagar surrounding Area in Humnabad town	3.75	0	Tender to be Invited
				<b>TOTAL</b>	<b>54.5</b>	<b>45.459</b>	

## Workwise Progress of SFC Drinking Water 2022-23 Report

S.No	DistrictName	UibName	Sector Name	Work Name	Rs. in Lakhs		
					Estimate Cost	Expenditure Cost	Work Stat
1	Bidar	Aurad	Water Supply	Drilling of borewell with motor in W.No 20 APMC Yard at AuradB	2.5	2.496	Work Complete
2	Bidar	Aurad	Water Supply	Drilling of borewell for new office building and providing pipeline new vazzur well and pipeline near Nalanda school bridge	2.5	2.496	Work Complete
3	Bidar	Basavakalyan	Water Supply	Sinking of bore well and installation of MWS pumping Pumping Machinery near RO Plant nera Mallikarjun temple ward no. 2 Basavakalyan City	2.5	2.4812	Work Complete
4	Bidar	Basavakalyan	Water Supply	Sinking of bore well and installation of MWS Pumping Machinery near Kaikadi Maharaj Ward No. 14 Basavakalyan city	2.5	2.4813	Work Complete
5	Bidar	Basavakalyan	Water Supply	Sinking of bore well and installation of MWS pumping machinery near Asok police house in sudgar siddu galli Ishwarnagar ward 14 Basavakalyan City	2.5	2.5	Work Complete
6	Bidar	Basavakalyan	Water Supply	Sinking of bore well and installation of MWS pumping machinery near Jagannath kante house in Pashaoura Ward No 13 Basavakalyan City	2.5	2.5	Work Complete
7	Bidar	Bhalki	Water Supply	providing motor to borewell in bhalki thanda	1	0.9926	Work Complete
8	Bidar	Bhalki	Water Supply	providing motor to borewell near dattu pawar house in joshinagar bhalki	1	0.9926	Work Complete
9	Bidar	Bhalki	Water Supply	providing motor and starter to sidharth nagar near dadar borewell	1	0.9926	Work Complete
10	Bidar	Bhalki	Water Supply	providing motor starter cable pipeline and other necessary things to swm site borewell in bhalki town	1.55	1.5368	Work Complete
11	Bidar	Bidar	Water Supply	Drilling of bore well providing pumping machinery and pipe line near Maisamma Temple Gandhi Gunj Bidar	2.5	2.3237	Work Complete
12	Bidar	Bidar	Water Supply	Drilling of bore well providing pumping machinery and pipe line at Maniyar Taleem	2.5	2.2886	Work Complete
13	Bidar	Bidar	Water Supply	Laying of pipe line at Chidri	0	0.7307	Work Complete
14	Bidar	Bidar	Water Supply	Drilling of bore well providing pumping machinery and pipe line near Waheed house Goyal Layout in Ward No. 25	2.5	2.3236	Work Complete
15	Bidar	Bidar	Water Supply	Drilling of bore well providing pumping machinery and pipe line near Datta Temple at Rampure Colony	2.5	2.2886	Work Complete
16	Bidar	Chittaguppa	Water Supply	Providing and Supply of 80 mm Air Valve and 2 Nos 10 HP Stand by Motor for Open Well (Old Type) at Chitguppa Town	3	2.4631	Work Complete
17	Bidar	Chittaguppa	Water Supply	Providing and Supplying of water supply materials like starter cable GI pipes Air valve and 1 No cistern at NGO colony	2.5	2.1565	Work Complete
18	Bidar	Chittaguppa	Water Supply	Flushing of Borewell near SalarEMaqdoom Dargah	0.5	0.4255	Work Complete
19	Bidar	Hallikhed	Water Supply	Pipeline works in Various Places in Hallikhed B Town	0	2.5356	Work Complete
20	Bidar	Hallikhed	Water Supply	Repairs to Drinking water supply pipelines and Borewells in various wards of Hallikheda B TMC	1.55	1.3466	Work Complete



## Workwise Progress of SFC Drinking Water 2022-23 Report

					Rs. in Lakhs		
S.No	DistrictName	UibName	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work
21	Bidar	Humnabad	Other Works	Drilling of Bore well with pumping Machinery and 2 Cisterns at Barbar Galli Shivpur Ward No 8	3	2.4458	W Com
22	Bidar	Humnabad	Water Supply	Drilling of Borewell and pipeline near Naganna Katti Zerpel sourrounding Area Ward No 15	3	0	Tend In
23	Bidar	Humnabad	Water Supply	Drilling of Borewell and pipeline near Naganna Katti Zerpel Surrounding Area Ward No 15	0	0	Tend In
<b>TOTAL</b>					<b>43.1</b>	<b>40.7974</b>	

### Workwise Progress of SFC Drinking Water 2023-24 Report

					Rs. in Lakhs		
S.No	DistrictName	UlbName	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work St
1	Bidar	Aurad	Water Supply	Drilling of borewell at Narsinghpur Thanda	1	0.9979	Work Corr
2	Bidar	Aurad	Water Supply	Providing 7.5 HP motor for Tegampur pump house	0.8	0.7983	Work Corr
3	Bidar	Aurad	Water Supply	Providing pipeline for Tegampur pump house	0.98	0.9797	Work Corr
4	Bidar	Aurad	Water Supply	Providing starter control panel for motor at Tegampur 0.72 pump house	0.72	0.7198	Work Con
5	Bidar	Aurad	Water Supply	Providing cable wire MCB starter insulation for WTP at Belkuni	0.75	0.7499	Work Con
6	Bidar	Aurad	Water Supply	Providing cable wire MCB starter insulation for Halhalli	0.5	0.4999	Work Con
7	Bidar	Basavakalyan	Water Supply	Providing Pipeline and sub Mersible Motor to Borewell in Ward No. 14 and 18 Basavakalyan City	1.15	1.1224	Work Con
8	Bidar	Basavakalyan	Water Supply	Drilling of Borewell near Ashok Kamalulli House in Sudagar Siddu Street in Ward No. 14 Basavakalyan City	2.3	2.4181	Work Con
9	Bidar	Basavakalyan	Water Supply	Drilling of Borewell near Hanuman Temple in Sudagar Siddu Street in Ward No. 14 Basavakalyan City	2.42	2.2859	Work Con
10	Bidar	Basavakalyan	Water Supply	Sinking of borewell and installation of pumping machinery near Gurugundamma nivas in Baig Layout Ward No. 23 Basavakalyan City.	2.36	2.3529	Work Con
11	Bidar	Bhalki	Water Supply	PROVIDING AND FIXING MOTOR PUMPSET TO EXISTING BOREWELL IN ASHOK NAGAR	0.75	0.7457	Work Con
12	Bidar	Bhalki	Water Supply	PROVIDING AND FIXING MOTOR PUMPSET TO EXISTING BOREWELL IN FIRE STATION	0.75	0.7457	Work Con
13	Bidar	Bhalki	Water Supply	Providing motor pumpset cable HDPE pipeline in Basava Nagar in Bhalki Town	1.12	0.9977	Work Con
14	Bidar	Bhalki	Water Supply	Providing and Laying pipeline in Muneem Colony in Bhalki Town	1	0.9917	Work Con
15	Bidar	Bhalki	Water Supply	Providing and Laying pipeline from Shiva Printing Press to Shankar Khanavalli in Wn 13 Bhalki Town	1	0.9917	Work Con
16	Bidar	Bhalki	Water Supply	Providing and Laying Pipeline from Jadhav Hospital to Mahalaxmi Printing Press in WN 13 Bhalki town	1	0.9917	Work Con
17	Bidar	Bidar	Water Supply	Drilling of bore well providing pumping machinery and pipe line near Usman Bakery at Shahpur Gate in Ward No. 31	2.36	2.3172	Work Con
18	Bidar	Bidar	Water Supply	Drilling of bore well providing pumping machinery and pipe line in Ward No. 06 & 07 in Bidar city	5.87	0	Under T. Proce
19	Bidar	Chittaguppa	Water Supply	Drilling Borewell near Haralayya Temple in Ward no 22 at Chitguppa town	1	0.8403	Work Cor

### Workwise Progress of SFC Drinking Water 2023-24 Report

S.No	DistrictName	UibName	Sector Name	Work Name	Rs. in Lakhs		
					Estimate Cost	Expenditure Cost	Wo
20	Bidar	Chittaguppa	Water Supply	Rejuvenation of Borewell near Government School in Ward no 03 at Chitguppa town	0.5	0.4004	Work
21	Bidar	Chittaguppa	Water Supply	Providing Pumping Machinery to Borewell near Govt Primery School in Ward No 03 at Chitguppa	1.12	0	Wo
22	Bidar	Chittaguppa	Water Supply	Providing Pumping Machinery to Borewell Near Nana Hajrath Darga and Supply of 2" G I Pipe at Chitguppa town	3	0	Work
23	Bidar	Hallikhed	Other Works	borewell repair from ward no 1 to 7	0.5	0.5	Work
24	Bidar	Hallikhed	Other Works	purchase of GI pipe and 3 phase starter and other water supply materials	1.12	1.0458	Work
25	Bidar	Hallikhed	Other Works	borewell repair from ward no 8 to 15	0.5	0.5	Work
26	Bidar	Hallikhed	Other Works	purchase of 3 phase motor single phase motor HDPE pipe and cable and other water supply materials	3	2.6437	Work
27	Bidar	Hallikhed	Other Works	borewell repair from ward no 16 to 23	0.5	0.4909	Work
28	Bidar	Humnabad	Other Works	Providing GI pipe line from open Wells at Wanjiri Ward No 24	1	0	Work
29	Bidar	Humnabad	Other Works	Providing 2 Nos Pumping Machineris at Ward No 24 and 10	2	0	Work
30	Bidar	Humnabad	Other Works	Providing of pumping Machinery at Bhovi Galli Wanijri at Ward No 24ri	1.12	0	Work
31	Bidar	Humnabad	Other Works	Drilling of Borewell Bhavi samaj at Wanjiri in Humnabad town	1.5	1.4689	Work
				<b>TOTAL</b>	<b>43.69</b>	<b>28.5962</b>	

  
**Chief Project Officer**  
 Directorate of Municipal Admini

## ABSTRACT REPORT

620204-5

## SFC SPECIAL GRANTS PROGRAMME

					Rs. in Lakhs						
SL.NO	District	Name Of the Town	ULB Type	YEAR	Grants Allocation	Grants Released	Expenditure	Total Approved Works	Completed Works	Works Started/Ongoing	Under Tender Process/Tender to be Invited
1	Bidar	Basavakalyan	CMC	2020-21	1000.00	0.00	0.00	0	0	0	0
1	Bidar	Bidar	CMC	2023-24	500.00	0.00	0.00	9	0	0	9

  
Chief Project Officer  
Directorate of Municipal Administration

**Workwise Progress of SFC Special Grants 2023-24 Report**

*6/20/24*

					Rs. in Lakhs		
S.No	DistrictName	UlbName	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
1	Bidar	Bidar	Buildings	Construction of Community hall near Hanuman Mandir at Malloor	50	0	Tender to be Invited
2	Bidar	Bidar	Buildings	Balance work of Community Hall at Siddiq Shah Taleem in Bidar City	50	0	Tender to be Invited
3	Bidar	Bidar	Buildings	Balance work of Eidgah Complex on Udgir Road	100	0	Tender to be Invited
4	Bidar	Bidar	Buildings	Construction of Compound wall to Grave Yard at Abdul Faiz area	80	0	Tender to be Invited
5	Bidar	Bidar	Buildings	Construction of Toilet block near Jama Masjid on Fateh Darwaza Road	20	0	Tender to be Invited
6	Bidar	Bidar	Buildings	Construction of Footpath and other development work near Grave Yard at Kali Masjid on Chidri Road	20	0	Tender to be Invited
7	Bidar	Bidar	Buildings	Construction of Arch (Jamale Bahar) opp. Karnataka College on Raja Bagh Road	30	0	Tender to be Invited
8	Bidar	Bidar	Other Works	Construction of footpath and installation of heritage lamps from mangalpet cross to DS house and improvements to mangalpet cross	80	0	Tender to be Invited
9	Bidar	Bidar	Other Works	Construction of Fountain and other development works in front of Multani Pasha Daragha at Dargah pura & Khwaja Abdul Faiz Dargha at Faiz Pura in Bidar City	70	0	Tender to be Invited
				<b>TOTAL</b>	<b>500</b>	<b>0</b>	


  
**Jov** Chief Project Officer  
 Directorate of Municipal Administration

# ಅನುಬಂಧ-07

## ನಗರೋತ್ಥಾನ ಯೋಜನೆ (ಹಂತ-04)

(ಮೊತ್ತ ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ)

ಕ್ರ. ಸಂ.	ನಗರಸ್ಥಳೀಯ ಸಂಸ್ಥೆ	ವರ್ಷ	ಬಿಡುಗಡೆಯಾಗಿರುವ ಮೊತ್ತ
1	ಬೀದರ್ ನಗರ ಸಭೆ	2022-23	0.00
		2023-24	1839.10
		2024-25	1200.00
		<b>ಒಟ್ಟು</b>	<b>3039.10</b>
2	ಬಸವಕಲ್ಯಾಣ ನಗರ ಸಭೆ	2022-23	0.00
		2023-24	1397.19
		2024-25	0.00
		<b>ಒಟ್ಟು</b>	<b>1397.19</b>
3	ಚಿಟಗುಪ್ಪ ಪುರಸಭೆ	2022-23	0.00
		2023-24	390.97
		2024-25	0.00
		<b>ಒಟ್ಟು</b>	<b>390.97</b>
4	ಹುಮನಾಬಾದ್ ಪುರಸಭೆ	2022-23	0.00
		2023-24	0.00
		2024-25	0.00
		<b>ಒಟ್ಟು</b>	<b>0.00</b>
5	ಬಾಲಿ ಪುರಸಭೆ	2022-23	0.00
		2023-24	319.49
		2024-25	50.00
		<b>ಒಟ್ಟು</b>	<b>369.49</b>
6	ಹಳ್ಳಿಬೀಡ್ ಪುರಸಭೆ	2022-23	0.00
		2023-24	150.00
		2024-25	0.00
		<b>ಒಟ್ಟು</b>	<b>150.00</b>
7	ಔರಾದ್ ಪಟ್ಟಣ ಪಂಚಾಯಿತಿ	2022-23	331.62
		2023-24	0.00
		2024-25	0.00
		<b>ಒಟ್ಟು</b>	<b>331.62</b>
		<b>ಒಟ್ಟಾರೇ</b>	<b>5678.37</b>

  
 ಮುಖ್ಯ ಅಭಿಯಂತರರು  
 ಪೌರಾಡಳಿತ ನಿರ್ದೇಶನಾಲಯ  
 ಬೆಂಗಳೂರು

ಅನುಬಂಧ-08

ಬೀದರ್ ಜಿಲ್ಲೆಯ ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಗಳಲ್ಲಿ ನಗರೋತ್ಥಾನ ಹಂತ-04 ರ ಯೋಜನೆಯಡಿ ಕೈಗೊಂಡ ಕಾಮಗಾರಿಗಳ ವಿವರ


S.No	District Name	UibName	Work Name	Rs. in Lakhs	
				Estimate Cost	Expenditure Cost
1	Bidar	Aurad	Construction of CC road and drain in ward No. 6 and 13	14.18	13.21
2	Bidar	Aurad	Construction of CC road and drain in Goundi Galli ward No. 1 and Rannagar ward No. 2	18.49	15.55
3	Bidar	Aurad	ಪರಿಶಿಷ್ಟ ಜಾತಿಯ ಪೌರಕಾರ್ಮಿಕರಿಗೆ ಮತ್ತು ಅವರ ಕುಟುಂಬ ವರಗದವರಿಗೆ ಆರೋಗ್ಯ ತಪಾಸಣೆ ವೈದ್ಯಕೀಯ ವೆಚ್ಚ ಹಾಗೂ ಮನ ನಿರ್ಮಾಣಕ್ಕಾಗಿ ಹಾಗೂ ನಿರೀಕ್ಷಿಸಿ ಖರೀದಿಗಾಗಿ ಸಹಾಯಧನ ನೀಡುವುದು	14.58	0.00
4	Bidar	Aurad	ವಿಕಲಚೇತನರಿಗೆ ತ್ರಿಚಕ್ರ ವಾಹನ ಒದಗಿಸುವುದು	10.62	0.00
5	Bidar	Aurad	ಜೈರಾದ(ಬಿ) ಪಟ್ಟಣದ ವಿವಿಧ ಶಾಲಾ ಹಾಗೂ ಅಂಗನವಾಡಿ ಕೇಂದ್ರಗಳಲ್ಲಿ ರಾಂಪ್ ನಿರ್ಮಾಣ ಮತ್ತು ವಿಕಲಚೇತನರಿಗೆ ಶೌಚಾಲಯ ನಿರ್ಮಿಸುವುದು	6.63	0.00
6	Bidar	Aurad	ಜೈರಾದ(ಬಿ) ಪಟ್ಟಣದಲ್ಲಿ ರಾಂಪ್ ನಿರ್ಮಾಣ ಮತ್ತು ವಿಕಲಚೇತನರಿಗೆ ಶೌಚಾಲಯ ನಿರ್ಮಿಸುವುದು	4.00	0.00
7	Bidar	Aurad	ಪರಿಶಿಷ್ಟ ಜಾತಿಯ ವಿವಿಧ ಹಂತದಲ್ಲಿ ವ್ಯಾಸಂಗ ಮಾಡುತ್ತಿರುವ ವಿದ್ಯಾರ್ಥಿಗಳಿಗೆ ವಿಶೇಷ ನೆರವು	11.32	0.00
8	Bidar	Aurad	ಎಂ.ಬಿ.ಬಿ.ಎಸ್. ಮತ್ತು ಬಿ.ಇ. ವ್ಯಾಸಂಗ ಮಾಡುತ್ತಿರುವ ಪ್ರತಿಭಾನ್ವಿತ ವಿದ್ಯಾರ್ಥಿಗಳಿಗೆ ಡೆಸ್ಕಟಾಪ್ ಕಂಪ್ಯೂಟರ್ ಅಥವಾ ಲ್ಯಾಪಟಾಪ್ ಖರೀದಿಗಾಗಿ ರೂ. 50000/- ಮೀರದಂತೆ ಸಹಾಯಧನ ನೀಡುವುದು	12.00	0.00
9	Bidar	Aurad	ಪರಿಶಿಷ್ಟ ಪಂಗಡ ಪೌರಕಾರ್ಮಿಕರಿಗೆ ಮತ್ತು ಅವರ ಕುಟುಂಬ ವರಗದವರಿಗೆ ಆರೋಗ್ಯ ತಪಾಸಣೆ ವೈದ್ಯಕೀಯ ವೆಚ್ಚಕ್ಕಾಗಿ ಸಹಾಯಧನ ನೀಡುವುದು	2.00	0.00
10	Bidar	Aurad	ಪರಿಶಿಷ್ಟ ಪಂಗಡ ಪೌರಕಾರ್ಮಿಕರಿಗೆ ಸುರಕ್ಷಾ ದಿರಿಸಿಗಳು ಒದಗಿಸುವುದು	3.91	0.00
11	Bidar	Aurad	ಪರಿಶಿಷ್ಟ ಪಂಗಡ ಜಾತಿಯ ವಿವಿಧ ಹಂತದಲ್ಲಿ ವ್ಯಾಸಂಗ ಮಾಡುತ್ತಿರುವ ವಿದ್ಯಾರ್ಥಿಗಳಿಗೆ ವಿಶೇಷ ನೆರವು	5.45	0.00
12	Bidar	Aurad	ಎಂ.ಬಿ.ಬಿ.ಎಸ್. ಮತ್ತು ಬಿ.ಇ. ವ್ಯಾಸಂಗ ಮಾಡುತ್ತಿರುವ ಪ್ರತಿಭಾನ್ವಿತ ವಿದ್ಯಾರ್ಥಿಗಳಿಗೆ ಡೆಸ್ಕಟಾಪ್ ಕಂಪ್ಯೂಟರ್ ಅಥವಾ ಲ್ಯಾಪಟಾಪ್ ಖರೀದಿಗಾಗಿ ರೂ. 50000/- ಮೀರದಂತೆ ಸಹಾಯಧನ ನೀಡುವುದು	4.00	0.00
13	Bidar	Aurad	ವಿವಿಧ ಹಂತದಲ್ಲಿ ವ್ಯಾಸಂಗ ಮಾಡುತ್ತಿರುವ ವಿದ್ಯಾರ್ಥಿಗಳಿಗೆ ವಿಶೇಷ ನೆರವು	8.00	0.00
14	Bidar	Aurad	ಎಂ.ಬಿ.ಬಿ.ಎಸ್. ಮತ್ತು ಬಿ.ಇ. ವ್ಯಾಸಂಗ ಮಾಡುತ್ತಿರುವ ಪ್ರತಿಭಾನ್ವಿತ ವಿದ್ಯಾರ್ಥಿಗಳಿಗೆ ಡೆಸ್ಕಟಾಪ್ ಕಂಪ್ಯೂಟರ್ ಅಥವಾ ಲ್ಯಾಪಟಾಪ್ ಖರೀದಿಗಾಗಿ ರೂ. 50000/- ಮೀರದಂತೆ ಸಹಾಯಧನ ನೀಡುವುದು	4.32	0.00
15	Bidar	Aurad	Construction of BT Road from Balabharati school to upto Mudhol road	34.99	36.26
16	Bidar	Aurad	Construction of BT Road from Govt. Hospital to Mini Vidhan Soudha and Improvements of Road from IB to Mudhol Road in Aurad Town of Bidar Dist.	189.36	184.93
17	Bidar	Aurad	Installation of Street Lights from APMC to Mini Vidhan Soudha	81.15	81.67
18	Bidar	Basavakalyan	ಪೌರಕಾರ್ಮಿಕರ ಗೃಹಭಾಗ್ಯ ಯೋಜನೆಯಡಿಯಲ್ಲಿ ಮನೆಗಳನ್ನು ನಿರ್ಮಿಸುತ್ತಿರುವ 6 ಜನ ಫಲಾನುಭವಿಗಳಿಗೆ ತಲಾ 1.5 ಲಕ್ಷದಂತೆ ಸಹಾಯಧನ ನೀಡುವುದು.	9.00	0.00
19	Bidar	Basavakalyan	ಪರಿಶಿಷ್ಟ ಪಂಗಡ ಜಾತಿಯ ವಿವಿಧ ಹಂತದಲ್ಲಿ ವ್ಯಾಸಂಗ ಮಾಡುತ್ತಿರುವ ವಿದ್ಯಾರ್ಥಿಗಳಿಗೆ ವಿಶೇಷ ನೆರವು	19.15	0.00
20	Bidar	Basavakalyan	ಜಿ+2 ಯೋಜನೆಯಡಿಯಲ್ಲಿ ನಿರ್ಮಿಸುತ್ತಿರುವ ಮಾದರಿಯ ವಸತಿ ಯೋಜನೆಗೆ ಬಡಜನ 369 ಫಲಾನುಭವಿಗಳಿಗೆ ತಲಾ ರೂ. 20000/- ವಂತಿಕೆಯನ್ನು ಪಾವತಿಸುವುದು.	73.95	0.00
21	Bidar	Basavakalyan	ಬಸವಕಲ್ಯಾಣ ನಗರದ ಎಲ್ಲಾ ಸರ್ಕಾರಿ ಕಛೇರಿ ಮತ್ತು ಶಾಲೆ ಕಾಲೇಜುಗಳಲ್ಲಿ ರಾಂಪ್ ನಿರ್ಮಾಣ ಮತ್ತು ವಿಕಲಚೇತನರಿಗೆ ಶೌಚಾಲಯ ಸೌಲಭ್ಯ ಒದಗಿಸುವುದು	63.75	0.00
22	Bidar	Basavakalyan	ಪೌರಕಾರ್ಮಿಕರುಗಳಿಗೆ ಚಮನ ಮತ್ತು ಹೂಸ ನಗರಸಭೆ ಕಛೇರಿಯ ಆವರಣದಲ್ಲಿ ವಿಶ್ರಾಂತಿ ಗೃಹ ನಿರ್ಮಿಸುವುದು.	40.00	0.00
23	Bidar	Basavakalyan	ಪೌರಕಾರ್ಮಿಕರ ಮಕ್ಕಳಿಗೆ ಎಸ್ ಎಸ್ ಎಲ್ ಸಿ ಉತ್ತೀರ್ಣದ ವಿದ್ಯಾರ್ಥಿಗಳಿಗೆ ಮುಂದೆ ವಿದ್ಯಾಭ್ಯಾಸ ಮಾಡಲು ವಿದ್ಯಾರ್ಥಿ ಪಾವತಿಸುವುದು	38.47	0.00
24	Bidar	Basavakalyan	ಜಿ+2 ಯೋಜನೆಯಡಿಯಲ್ಲಿ ನಿರ್ಮಿಸುತ್ತಿರುವ ಮಾದರಿಯ ವಸತಿ ಯೋಜನೆಗೆ ಪರಿಶಿಷ್ಟ ಜಾತಿ 171 ಫಲಾನುಭವಿಗಳಿಗೆ ತಲಾ ರೂ. 63000 ವಂತಿಕೆಯನ್ನು ಪಾವತಿಸುವುದು.	107.73	0.00
25	Bidar	Basavakalyan	ಎಂ.ಬಿ.ಬಿ.ಎಸ್. ಮತ್ತು ಬಿ.ಇ. ವ್ಯಾಸಂಗ ಮಾಡುತ್ತಿರುವ ಪ್ರತಿಭಾನ್ವಿತ ವಿದ್ಯಾರ್ಥಿಗಳಿಗೆ ಡೆಸ್ಕಟಾಪ್ ಕಂಪ್ಯೂಟರ್ ಅಥವಾ ಲ್ಯಾಪಟಾಪ್ ಖರೀದಿಗಾಗಿ ರೂ. 50000/- ಮೀರದಂತೆ ಸಹಾಯಧನ ನೀಡುವುದು	32.21	0.00
26	Bidar	Basavakalyan	ಪರಿಶಿಷ್ಟ ಪಂಗಡ ಜಾತಿಯ ವಿವಿಧ ಹಂತದಲ್ಲಿ ವ್ಯಾಸಂಗ ಮಾಡುತ್ತಿರುವ ವಿದ್ಯಾರ್ಥಿಗಳಿಗೆ ವಿಶೇಷ ನೆರವು	15.45	0.00
27	Bidar	Basavakalyan	ಪರಿಶಿಷ್ಟ ಪಂಗಡ ಮಹಿಳಾ ಪೌರಕಾರ್ಮಿಕರುಗಳಿಗೆ ಎಲ್ಲಾ ಸೌಲಭ್ಯ ಶೌಚಾಲಯ, ಕುಡಿಯುವ ನೀರು ಹಾಗೂ ವಿಶ್ರಾಂತಿ ಕೂಲಡಿ ನಿರ್ಮಾಣ	20.00	0.00
28	Bidar	Basavakalyan	ಜಿ+2 ಯೋಜನೆಯಡಿಯಲ್ಲಿ ನಿರ್ಮಿಸುತ್ತಿರುವ ವಸತಿ ಯೋಜನೆಗೆ ಪರಿಶಿಷ್ಟ ಪಂಗಡ 12 ಫಲಾನುಭವಿಗಳಿಗೆ ತಲಾ ರೂ. 63000 ವಂತಿಕೆಯನ್ನು ಪಾವತಿಸುವುದು.	7.56	0.00
29	Bidar	Basavakalyan	ಎಂ.ಬಿ.ಬಿ.ಎಸ್. ಮತ್ತು ಬಿ.ಇ. ವ್ಯಾಸಂಗ ಮಾಡುತ್ತಿರುವ ಪ್ರತಿಭಾನ್ವಿತ ವಿದ್ಯಾರ್ಥಿಗಳಿಗೆ ಡೆಸ್ಕಟಾಪ್ ಕಂಪ್ಯೂಟರ್ ಅಥವಾ ಲ್ಯಾಪಟಾಪ್ ಖರೀದಿಗಾಗಿ ರೂ. 50000/- ಮೀರದಂತೆ ಸಹಾಯಧನ ನೀಡುವುದು	30.00	0.00
30	Bidar	Basavakalyan	ವಿಕಲಚೇತನರಿಗೆ ತ್ರಿಚಕ್ರ ವಾಹನ ಒದಗಿಸುವುದು	63.75	0.00
31	Bidar	Basavakalyan	Construction of cc road and drain in Dharamprakash galli cross roads in Ward 11 in Basavakalyan city	109.92	23.13
32	Bidar	Basavakalyan	Construction of cc road and drain in Kaikadi galli cross roads in Ward 14 & Construction of cc road and drain in Bheemnagar Tipuranth cross roads in Ward 23 in Basavakalyan city in Basavakalyan city	100.00	13.15
33	Bidar	Basavakalyan	Improvements to Road from Gandhi circle to Mahmood ustad House ward 27 (60.93 lakhs)& Providing Interlockpavers Road in Goundi galli ,Anwarpet and gazipura galli in Wardno 9 (50.00 lakhs) Basavakalyan city	110.93	27.70
34	Bidar	Basavakalyan	Construction of CC. Road and drain from Sanju Metge house to Belkiri house and honna nayak college to sajjan shetty house And Manthale house to Laxmi temple Ganga colony And Shantakumar house to Lic office hiremath colony in ward No. 18 & Providing interlock paver foot path & construction of drain from Hulkunde Hospital to Ambedkar circle in Ward 20 in Basavakalyan city.	175.00	75.84
35	Bidar	Basavakalyan	Construction of cc road and drain from Indian tailor to nala Om shanti house and Nilkanth Rathod house To Nala And Laxmikant house to Santosh Akkanna house via Dr Basavaraj swamy house in Shivaji nagar ward no 19 & Improvement to road from Dattu house to Rajiv goswami hose And ravikiran to sanjiv tailor in ward 29 Basavakalyan city.	100.00	44.89
36	Bidar	Basavakalyan	Construction of CC Road from The Age school to SH 11 Bustand road via Ishwar nagar, Gol chowdi Agre house to Baswesh war temple road hospet galli in ward 13 & Construction of CC Road and drain from Empire hotel to Agre house and drain from rfc gym to yuvraj house in ward 22 in Basavakalyan city.	100.00	52.27
37	Bidar	Basavakalyan	Improvement to Road from Hulsur road to Telang house and sangareddy house to bhoutji shop via ravi korkul house and road and drain from Belure house to Manohar jadhav house in Vijay nagar colony ward 16 Basavakalyan city	100.00	49.07

S.No	District Name	UrbName	Work Name	Estimate Cost	Expendit Cost
38	Bidar	Basavakalyan	Construction of CC Road from Varsha function hall to varshnavi layout Nala and ee road and drain varsha function hall to vishwanath house via dube house and from lucky gym to nala sita colony main road and shivkumar swamy to Shantamma house near pak and rajkumar house kore madam near mahadev mandir in sita colony ward 19	150.00	132.50
39	Bidar	Basavakalyan	Construction of CC Road from Aleem Anjum advocate to Gunture house and sanju lade to basavaraj shinde and shiv shantappa house and SH 11 to moumeshwar temple & Kamshetty house to Anil balshatte house in Sarvodaya colony ward 24 & Construction of CC Road and drain from Mini vidhan soudha to KHB Colony in Ward 23 in Basavakalyan city.	125.00	89.20
40	Bidar	Basavakalyan	Improvements to road from Nagoba katta to Shabben function hall in ward no 21 basavakalyan city.	85.07	55.58
41	Bidar	Basavakalyan	Providing 24x7 water supply pipeline in Extension area in Basavakalyan city	100.00	0.00
42	Bidar	Basavakalyan	Construction of BT Road from Basवेशwar temple to Hazare petrol pump via Hanuman temple kali galli in Basavakalyan city	100.00	56.72
43	Bidar	Basavakalyan	Improvement to Road from JB Tipuranthi to Mini vidhan soudha road ward 23 Basavakalyan city	286.15	229.90
44	Bidar	Basavakalyan	Providing and installation of Decorative street lighting with pole from Sastapur Bangalow to Bustand via Dr BR Ambedkar Circle in Basavakalyan city	386.92	349.73
45	Bidar	Bhalki	Construction of Storm water drain from Bus Stand Bridge to Lecture Colony main road in ward No. 11	70.00	0.00
46	Bidar	Bhalki	Construction of Compound wall and Development of Gardens at Basaveshwar Nagar Sy. No. 56/2A, Indira Nagar, Kalyani Colony, Siddharth Nagar & Ishau Colony (Footpath near KFO office)	70.00	0.00
47	Bidar	Bhalki	Construction of CC road & CC drain in Dhargar Galli, Bidar Base, Khandre Galli and near Hanuman temple & near Kali Masjid in ward No. 01	61.00	53.22
48	Bidar	Bhalki	Construction of CC road in Sainagar ward No. 26 and Construction of Drain Bothside from Vithal Mandir College road to Dadgi Base Agasi in ward No. 7	36.99	10.63
49	Bidar	Bhalki	Construction of CC road & drain at Ashok nagar, New Ashok Nagar, Katibase, Kaikadi Galli & Hiremath Galli in ward No. 2 and Kumbhar Galli, Dadgi Base Area, Brahman Galli, Vithal Mandir Area in ward No. 7	80.00	60.53
50	Bidar	Bhalki	Construction of CC road & drain at Peerkatta, Syed Galli, Bagwan Galli, Kaikadi Galli in ward No. 3 and Mashetty Galli, Syed Galli, Khandre Galli, Karkale Galli & Deshmukh Galli in Ward No. 4	80.00	62.15
51	Bidar	Bhalki	Construction of BT road & Providing LED lights with poles and Construction of Bridge from Channabasaveshwar College to Lecturer colony in ward No. 11	55.00	0.00
52	Bidar	Bhalki	Construction of BT road & Providing LED lights with poles from Ambedkar Chowk to Bidar base in Ward No. 15	55.00	0.00
53	Bidar	Bhalki	Construction of BT road, CC drain & Providing LED lights with poles from Lecturer Colony to Railway Station via Waddar Samadhi in Ward No. 11	70.00	45.67
54	Bidar	Bhalki	Construction of CC road and drains from Khandre Thanda Tank to New Thanda ward No. 27 in Bhalki town Bidar dist	50.00	49.93
55	Bidar	Bhalki	Construction of CC road and drain in ward No. 17 Datta Nagar, Devi Nagar, Beerdev Galli, Church Colony in Bhalki Town	28.36	16.26
56	Bidar	Bhalki	ಪೌರಕಾರ್ಮಿಕರುಗಳಿಗೆ ವಿಶ್ರಾಂತಿ ಗೃಹ ನಿರ್ಮಿಸುವುದು	20.00	0.00
57	Bidar	Bhalki	ಪರಿಶಿಷ್ಟ ಜಾತಿಯ ಪೌರಕಾರ್ಮಿಕರಿಗೆ ಮತ್ತು ಅವರ ಕುಟುಂಬ ವರ್ಗದವರಿಗೆ ಆರೋಗ್ಯ ತಪಾಸಣೆ ವೈದ್ಯಕೀಯ ವೆಚ್ಚ ಹಾಗೂ ವಿಮೆ	9.16	0.00
58	Bidar	Bhalki	ಕೊಳಚೆ ನಿರ್ಮೂಲನೆ ಮಂಡಳಿ ವತಿಯಿಂದ ನಿರ್ಮಿಸುತ್ತಿರುವ ಜಿ+2 ಮಾದರಿಯ ಮನೆಗಳಿಗೆ ಪರಿಶಿಷ್ಟ ಜಾತಿ ಫಲಾನುಭವಿಗಳ ವಂತಿಕೆ ಪಾವತಿಸುವುದು	46.65	0.00
59	Bidar	Bhalki	ಪರಿಶಿಷ್ಟ ಪಂಗಡ ಪೌರಕಾರ್ಮಿಕರುಗಳಿಗೆ ವಿಶ್ರಾಂತಿ ಗೃಹ ನಿರ್ಮಿಸುವುದು	11.82	0.00
60	Bidar	Bhalki	ಕೊಳಚೆ ನಿರ್ಮೂಲನೆ ಮಂಡಳಿ ವತಿಯಿಂದ ನಿರ್ಮಿಸುತ್ತಿರುವ ಜಿ+2 ಮಾದರಿಯ ಮನೆಗಳಿಗೆ ಪರಿಶಿಷ್ಟ ಪಂಗಡ ಫಲಾನುಭವಿಗಳ ವಂತಿಕೆ ಪಾವತಿಸುವುದು	18.90	0.00
61	Bidar	Bhalki	ವಿವಿಧ ಹಂತದಲ್ಲಿ ಪ್ರಾಸಂಗಿ ಮಾಡುತ್ತಿರುವ ಬಡ ವಿದ್ಯಾರ್ಥಿಗಳಿಗೆ ವಿಶೇಷ ನೆರವು	24.65	0.00
62	Bidar	Bhalki	ವಿಕಲಚೇತನರಿಗೆ ತ್ರಿಚಕ್ರ ವಾಹನ ಒದಗಿಸುವುದು	21.25	0.00
63	Bidar	Bhalki	ಸ್ಥಳದವರಲ್ಲಿ ವಿಕಲಚೇತನ ಸ್ವೇಚ್ಛಾ ಶೌಚಾಲಯ ನಿರ್ಮಾಣ ಮಾಡುವುದು	21.25	0.00
64	Bidar	Bhalki	Construction of CC road at Indira Nagar and from Burbura Pochamma colony to Indira Nagar main road in Ward No. 25	19.98	19.97
65	Bidar	Bidar	ವಿಕಲಚೇತನರಿಗೆ ತ್ರಿಚಕ್ರ ವಾಹನ ಒದಗಿಸುವುದು	85.00	0.00
66	Bidar	Bidar	ವಿಕಲಚೇತನರಿಗೆ ಸ್ವೇಚ್ಛಾ ಶೌಚಾಲಯ ನಿರ್ಮಾಣ	85.00	0.00
67	Bidar	Bidar	ಬಡ ಜನರ ಮನೆಗಳಿಗೆ ಯು.ಜಿ.ಡಿ. ಹಾಗೂ ಕುಡಿಯುವ ನೀರಿನ ಸಂಪರ್ಕದ ವೆಚ್ಚವನ್ನು ಭರಿಸುವುದು.	98.60	0.00
68	Bidar	Bidar	Construction of CC Road from H/o Parimala Rajratan to Shiv Kumar house via Vijay Kumar Jadhav at Allamprabhu Nagar and other internal Road in Ward No. 28	100.00	76.44
69	Bidar	Bidar	Construction of CC Road & Drain from Ambrish Batnapure to H/o Gururaj via H/o Jhon to Raheem house at New KEB Colony in Ward No. 28 in Bidar City	100.00	70.79
70	Bidar	Bidar	AMRUT scheme contribution amount KUWS and DB	352.00	0.00
71	Bidar	Bidar	KUIDFC contribution amount	448.00	0.00
72	Bidar	Bidar	Enhancement of Bulk water improvement at Karanja WTP	250.00	160.00
73	Bidar	Bidar	Construction of Road & Drain from H/o Kashinath Chaiwa to Railway big Bridge at Anand Nagar in Ward No. 16 and Development of Garden LIC Colony & Anand Nagar in Ward No. 16	179.89	89.81
74	Bidar	Bidar	Construction of Road & Drain at Ram Nagar in Ward No. 23, Kalidas Nagar in Ward No. 19 & Rajgound Colony in Ward No. 31 Bidar City	113.42	39.80
75	Bidar	Bidar	Construction of Road from Hanuman Mandir Hyderabad Road Ward No. 33 via Salam Palace Function Hall towards Kumbharwada Ring Road in Bidar City	147.50	126.97
76	Bidar	Bidar	Improvement of Roads from Ambedkar Circle to Muslim Chowk via Gawan Chowk, Deputy Commissioner Quarters to Fathe Darwaza & Basवेशwar Circle to Municipal School in Bidar City	160.15	113.29
77	Bidar	Bidar	Improvement to Roads from Deputy Commissioner Quarters to Madival Circle via Siddharth College in Ward No. 07 and Siddareddy Hospital in Bidar City	100.00	85.24
78	Bidar	Bidar	Improvements to Road from Shiv Nagar Circle to Dr. B.R. Ambedkar Circle via Beti Circle, Gudge Hospital and Shivaji Circle to Bhagath Singh Circle in Bidar City	100.00	85.23
79	Bidar	Bidar	ಪರಿಶಿಷ್ಟ ಜಾತಿಯ ಪೌರಕಾರ್ಮಿಕರಿಗೆ ಮತ್ತು ಅವರ ಕುಟುಂಬ ವರ್ಗದವರಿಗೆ ಆರೋಗ್ಯ ತಪಾಸಣೆ ವೈದ್ಯಕೀಯ ವೆಚ್ಚ ಹಾಗೂ ವಿಮೆ	30.00	0.00
80	Bidar	Bidar	ಪರಿಶಿಷ್ಟ ಜಾತಿಯ ಪೌರಕಾರ್ಮಿಕರಿಗೆ ಸುರಕ್ಷಾ ದಿರಸಿಗಳ ಒದಗಿಸುವುದು	30.00	0.00
81	Bidar	Bidar	ಪರಿಶಿಷ್ಟ ಜಾತಿಯ ಪೌರಕಾರ್ಮಿಕರಿಗೆ ಮನೆ ನಿರ್ಮಾಣಕ್ಕೆ ಗರಿಷ್ಠ ರೂ. 3.00 ಲಕ್ಷ ಮೀರದಂತೆ ಸಹಾಯ ಧನ ನೀಡುವುದು	56.62	0.00
82	Bidar	Bidar	ಪರಿಶಿಷ್ಟ ಜಾತಿಯ ಪೌರಕಾರ್ಮಿಕರಿಗೆ ನಿವೇಶನ ಖರೀದಿ/ಹೊಸದಾಗಿ ವಸತಿ ಮನೆ ನಿರ್ಮಾಣಕ್ಕಾಗಿ ಸಹಾಯ ಧನ ಒದಗಿಸುವುದು (ನಿವೇಶನಕ್ಕಾಗಿ ಗರಿಷ್ಠ ರೂ. 2.50 ಲಕ್ಷ ಹಾಗೂ ಮನೆಯಾಗಿ ಗರಿಷ್ಠ ರೂ. 3.00 ಲಕ್ಷ)	47.26	0.00



S.No	District Name	UlbName	Work Name	Estimate Cost	Expenditure Cost
83	Bidar	Bidar	ಪರಿಶಿಷ್ಟ ಜಾತಿಯ ಮನೆಗಳಿಗೆ ವೈಯಕ್ತಿಕ ಯು.ಜಿ.ಡಿ ಹಾಗೂ ಕುಡಿಯುವ ನೀರಿನ ಸಂಪರ್ಕದ ವ್ಯವಸ್ಥೆ ಮಾಡುವುದು.	120.00	0.00
84	Bidar	Bidar	ಪರಿಶಿಷ್ಟ ಜಾತಿಯ ಅತೀವ್ಯಕ್ತಿ ಹಾಗೂ ಅನಾವೃಷ್ಟಿಯಿಂದ ಹಾನಿಗೊಳಗಾದ ಮನೆಗಳಿಗೆ ರಿಪೇರಿಗಾಗಿ ಸಹಾಯಧನ ಒದಗಿಸುವುದು (ಗರಿಷ್ಠ ರೂ. 50000/-)	20.00	0.00
85	Bidar	Bidar	ಪರಿಶಿಷ್ಟ ಜಾತಿಯ ಫಲಾನುಭವಿಗಳಿಗೆ ಕೃತಕ ಅಂಗ ಜೋಡಣೆಗಾಗಿ, ಅಪಘಾತದಿಂದ ಅಂಗವೈಕಲ್ಯ ಹೊಂದಿದ ಫಲಾನುಭವಿಗಳಿಗೆ ಸಹಾಯ ಧನ, ಶಸ್ತ್ರ ಚಿಕಿತ್ಸೆಗಾಗಿ ಹಾಗೂ ಇನ್ನಿತರ ಆರೋಗ್ಯ ಸಂಬಂಧಿತ ಕಾರ್ಯಕ್ರಮಗಳಿಗಾಗಿ ಸಹಾಯ ಧನ ಒದಗಿಸುವುದು.	20.00	0.00
86	Bidar	Bidar	ಪರಿಶಿಷ್ಟ ಜಾತಿಯ ವಿವಿಧ ಹಂತದಲ್ಲಿ ವ್ಯಾಪಕ ಮಾಂಡುತ್ರಿಕವೆ ವಿದ್ಯಾರ್ಥಿಗಳಿಗೆ ವಿಶೇಷ ನೆರವು.	20.00	0.00
87	Bidar	Bidar	ಪರಿಶಿಷ್ಟ ಜಾತಿಯ ಫಲಾನುಭವಿಗಳಿಗೆ ಹೋಲಿಗೆ ಯಂತ್ರ ಒದಗಿಸುವುದು.	6.59	0.00
88	Bidar	Bidar	ಪರಿಶಿಷ್ಟ ಪಂಗಡ ಜಾತಿಯ ಮನೆಗಳಿಗೆ ವೈಯಕ್ತಿಕ ಯು.ಜಿ.ಡಿ ಹಾಗೂ ಕುಡಿಯುವ ನೀರಿನ ಸಂಪರ್ಕದ ವ್ಯವಸ್ಥೆ ಮಾಡುವುದು.	35.00	0.00
89	Bidar	Bidar	ಪರಿಶಿಷ್ಟ ಪಂಗಡ ಜಾತಿಯ ಅತೀವ್ಯಕ್ತಿ ಹಾಗೂ ಅನಾವೃಷ್ಟಿಯಿಂದ ಹಾನಿಗೊಳಗಾದ ಮನೆಗಳಿಗೆ ರಿಪೇರಿಗಾಗಿ ಸಹಾಯಧನ ಒದಗಿಸುವುದು (ಗರಿಷ್ಠ ರೂ. 50000/-)	12.00	0.00
90	Bidar	Bidar	ಪರಿಶಿಷ್ಟ ಪಂಗಡ ಜಾತಿಯ ಫಲಾನುಭವಿಗಳಿಗೆ ಹೋಲಿಗೆ ಯಂತ್ರ ಒದಗಿಸುವುದು.	12.00	0.00
91	Bidar	Bidar	ಪರಿಶಿಷ್ಟ ಪಂಗಡ ಜಾತಿಯ ಫಲಾನುಭವಿಗಳಿಗೆ ಕೃತಕ ಅಂಗ ಜೋಡಣೆಗಾಗಿ, ಅಪಘಾತದಿಂದ ಅಂಗವೈಕಲ್ಯ ಹೊಂದಿದ ಫಲಾನುಭವಿಗಳಿಗೆ ಸಹಾಯ ಧನ, ಶಸ್ತ್ರ ಚಿಕಿತ್ಸೆಗಾಗಿ ಹಾಗೂ ಇನ್ನಿತರ ಆರೋಗ್ಯ ಸಂಬಂಧಿತ ಕಾರ್ಯಕ್ರಮಗಳಿಗಾಗಿ ಸಹಾಯ ಧನ ಒದಗಿಸುವುದು.	16.62	0.00
92	Bidar	Bidar	Construction of Road from BRIMS Hospital Gate via H/o Balbir Singh upto Janwada Road & from Janwada road via Priyavi Hospital upto Kariyappa Circle in Bidar City	100.00	51.33
93	Bidar	Bidar	Improvements to Road from Old RTO office to Airforce cross via Asha Function Hall and Govt. School & from Air Force Cross to Madina Water Servicing via Roohi circle Bidar City	100.00	85.22
94	Bidar	Bidar	Improvements to Road from Mailoor Cross to Madar Sab Katta at Old Mailoor via Bombay Building & GND College and from Mailoor Ring Road to Kala Hanuman Mandir in Bidar City	120.00	74.86
95	Bidar	Bidar	Construction of Storm Water Drain with cover slab from Ambedkar Circle to Gawan Chowk & from Basweshwar Circle to Chowbara in Bidar City	110.00	0.00
96	Bidar	Bidar	Improvements of Storm Water Drain with cover slab from Old RTO office to Airforce cross via Asha Function Hall and Govt. School & from Air Force Cross to Madina Water Servicing via Roohi circle Bidar City	124.35	42.27
97	Bidar	Bidar	Construction of Storm Water Drain with cover slab from Mailoor Cross to Madar Sab Katta at Old Mailoor via Bombay Building & GND College and from Mailoor Ring Road to Kala Hanuman Mandir in Bidar City	100.00	25.25
98	Bidar	Chittaguppa	Construction of Commercial Complex at TMC Chittaguppa Land opp to New Bus stand in ward no 2	200.00	0.00
99	Bidar	Chittaguppa	ವಿಕಲಚೇತನರಿಗೆ ತ್ರಿಚಕ್ರ ವಾಹನ ಒದಗಿಸುವುದು.	21.25	0.00
100	Bidar	Chittaguppa	ಎಲ್ಲಾ ಸರ್ಕಾರಿ ಕಛೇರಿಗಳು, ಸಮುದಾಯ ಭವನಗಳು ಮುಂತಾದ ಸಾರ್ವಜನಿಕ ಕಟ್ಟಡಗಳಲ್ಲಿ ಜಾರು ಹಾದಿ ಹಾಗೂ ಪುರಸಭೆ ಆವರಣದಲ್ಲಿ ವಿಕಲಚೇತನ ಸ್ನೇಹಿ ಶೌಚಾಲಯವನ್ನು ನಿರ್ಮಿಸುವುದು.	21.25	0.00
101	Bidar	Chittaguppa	ಇತರ ಬಡ ಜನ ಫಲಾನುಭವಿಗಳಿಗೆ ಪಕ್ಕಾ ಮನೆ ನಿರ್ಮಾಣಕ್ಕಾಗಿ ಸಹಾಯಧನ ಪಾವತಿ.	24.65	0.00
102	Bidar	Chittaguppa	Construction Of Compound Wall At Shetkar Mala Grave Yard, Dr.BR Ambedkar Bhavan & Construction Of CC Road From H/o Maruti Waddar To H/o Jaghath PK Labour and From H/o Basappa Waddar To H/o Shekar SindanKera In Fatimapur Chittaguppa TMC Bidar Dist	69.97	47.18
103	Bidar	Chittaguppa	Construction of CC Road & Drain from Shivaraj Sindankera House to Ismitte Tippanna Waddar House in W.No.23 and Construction of RCC Drain from Manik Hotel to Anganwadi Centre. Construction of CC Road from House of Somanna to Prakash Metre in W.No.05 Chittaguppa Bidar Dist	28.36	16.04
104	Bidar	Chittaguppa	Construction of CC Road & Drain from Ramesh House to Laxmanrao Gang Man House in Priyadarshini Colony W.No.22 Chittaguppa Bidar Dist	36.98	31.24
105	Bidar	Chittaguppa	Providing Pipe line from H/o Mustafa reporter to H/o Jalcel Miya,H/o Zameeruddin to Md Sab @ Garibshah Thakiya in ward no 21, Cistern & Pipe Line From Jalisa Begum to Narsinghroo Master in ward 18, From H/o Ananth Reddy to H/o Revan Swamy in ward no 08, Cistern & Pipe Line near H/o Herigappa & H/o Akheel in ward no 01, & Pipe line Other Wards Chittaguppa TMC Bidar Dist.	50.00	23.59
106	Bidar	Chittaguppa	Construction of CC Road and Drain From Nehru Circle To Bhavani Temple Via Ghans Bazar in ward No 10,11,14,15 and 17 and Water Pipe Line and Electrical Works Chittaguppa Bidar Dist.	180.00	173.41
107	Bidar	Chittaguppa	ಪರಿಶಿಷ್ಟ ಜಾತಿ ಫಲಾನುಭವಿಗಳಿಗೆ ಪಕ್ಕಾ ಮನೆ ನಿರ್ಮಾಣಕ್ಕಾಗಿ ಸಹಾಯಧನ ಪಾವತಿ.	46.65	0.00
108	Bidar	Chittaguppa	ಪುರಸಭೆ ಪೌರಕಾರ್ಯಾಲಯ ಕಛೇರಿ ಪಕ್ಕಾ ಮನೆ ನಿರ್ಮಾಣಕ್ಕಾಗಿ ಸಹಾಯಧನ ಪಾವತಿಗಾಗಿ.	11.82	0.00
109	Bidar	Chittaguppa	ಇತರ ಬಡ ಪರಿಶಿಷ್ಟ ಪಂಗಡ ಫಲಾನುಭವಿಗಳಿಗೆ ಪಕ್ಕಾ ಮನೆ ನಿರ್ಮಾಣಕ್ಕಾಗಿ ಸಹಾಯಧನ ಪಾವತಿ.	18.90	0.00
110	Bidar	Chittaguppa	Construction of CC Road & Drain from BSNL Office to Bhavani Temple and Baba RCC House to Shivaraj Huli House in W.No. 21 Chittaguppa Bidar Dist.	50.00	49.97
111	Bidar	Chittaguppa	Construction of CC Road and Drain From Opposite of Nana Hazrat from Humnabad Main Road to Gondale Layout in W.No.01 & Construction of Footpath from Basavaraj Circle to Gandhi Circle in W.No.18 Chittaguppa Bidar Dist.	61.01	49.55
112	Bidar	Chittaguppa	ಪುರಸಭೆ ಪೌರಕಾರ್ಯಾಲಯ ಕಛೇರಿ ಪಕ್ಕಾ ಮನೆ ನಿರ್ಮಾಣಕ್ಕಾಗಿ ಸಹಾಯಧನ ಪಾವತಿಗಾಗಿ.	29.16	0.00
113	Bidar	Hallikhed	Construction of RCC drain CC Road near Bagwan graveyard and in ward no 16 other connectivities	0.00	32.76
114	Bidar	Hallikhed	ಎಲ್ಲಾ ಸರ್ಕಾರಿ ಕಛೇರಿಗಳು, ಸಮುದಾಯ ಭವನಗಳು ಮುಂತಾದ ಸಾರ್ವಜನಿಕ ಸ್ಥಳಗಳಲ್ಲಿ ಜಾರು ಹಾದಿ ವಿಕಲಚೇತನರಿಗೆ ಶೌಚಾಲಯ ಸೌಲಭ್ಯ ನಿರ್ಮಾಣ	21.25	0.00
115	Bidar	Hallikhed	ವಿಕಲಚೇತನರ ವಿದ್ಯಾರ್ಥಿಗಳಿಗೆ ಶೈಕ್ಷಣಿಕ ಪ್ರೋತ್ಸಾಹ ಧನ	2.00	0.00
116	Bidar	Hallikhed	ವಿಕಲಚೇತನರ ಫಲಾನುಭವಿಗಳಿಗೆ ನಿವೇಶನ ಖರೀದಿಗಾಗಿ	15.00	0.00
117	Bidar	Hallikhed	ವಿಕಲಚೇತನರ ಫಲಾನುಭವಿಗಳಿಗೆ ಕೃತಕ ಅಂಗ ಜೋಡಣೆಗಾಗಿ	2.25	0.00
118	Bidar	Hallikhed	ವಿಕಲಚೇತನರ ಫಲಾನುಭವಿಗಳಿಗೆ ಸಲಕರಣೆ ಖರೀದಿಗಾಗಿ	2.00	0.00
119	Bidar	Hallikhed	ಇತರ ಬಡ ಜನರಿಗೆ ವೈಯಕ್ತಿಕ ಶೌಚಾಲಯ ನಿರ್ಮಾಣಕ್ಕೆ ಸಹಾಯ ಧನ	5.00	0.00
120	Bidar	Hallikhed	ಇತರ ಬಡ ಬಿ.ಇ/ಎಂ.ಬಿ.ಬಿ.ಎಸ್ ವಿದ್ಯಾರ್ಥಿಗಳಿಗೆ ಲ್ಯಾಪ್ಟಾಪ್ ಮತ್ತು ಇತರ ಸಾಮಗ್ರಿಗಳಿಗೆ ಸಹಾಯ ಧನ	2.50	0.00
121	Bidar	Hallikhed	ಇತರ ಬಡ ವಿದ್ಯಾರ್ಥಿಗಳಿಗೆ ಶೈಕ್ಷಣಿಕ ಪ್ರೋತ್ಸಾಹ ಧನ	1.65	0.00
122	Bidar	Hallikhed	ಇತರ ಬಡ ವಿದ್ಯಾರ್ಥಿಗಳಿಗೆ ಶೈಕ್ಷಣಿಕ ಪ್ರೋತ್ಸಾಹ ಧನ	4.00	0.00
123	Bidar	Hallikhed	ಇತರ ಬಡ ವಿದ್ಯಾರ್ಥಿಗಳಿಗೆ ಕ್ರೀಡಾಕರ ಸಾಂಸ್ಕೃತಿಕ ಚಟುವಟಿಕೆಗಳಲ್ಲಿ ಭಾಗವಹಿಸಿದ ಫಲಾನುಭವಿಗಳಿಗೆ ಪ್ರೋತ್ಸಾಹ ಧನ	1.00	0.00
124	Bidar	Hallikhed	ಇತರ ಬಡ ಫಲಾನುಭವಿಗಳಿಗೆ ಹೋಲಿಗೆ ಯಂತ್ರ ಖರೀದಿಗಾಗಿ ಕಾಯ್ದಿರಿಸಿದ ಮೊತ್ತ	8.50	0.00
125	Bidar	Hallikhed	ಇತರ ಬಡ ಮಹಿಳಾ ಫಲಾನುಭವಿಗಳಿಗೆ ಹೋಲಿಗೆ ಯಂತ್ರ ತರಬೇತಿಗಾಗಿ ಕಾಯ್ದಿರಿಸಿದ ಮೊತ್ತ	2.00	0.00
126	Bidar	Hallikhed	Construction of RCC drain CC road in ward no 12 and RCC Drain from Ganesh Katta to Church from Markal main road	69.97	0.00
127	Bidar	Hallikhed	Construction of RCC Drain CC Road and other connectivities in ST streets of ward no 13 and 14	28.36	13.17
128	Bidar	Hallikhed	Construction of CC Road from Hanuman Temple to Bagdal house via Ambedkar Circle market road and Ganesh Katta and construction of CC road in ward no 8 and Dakulga shed and other connectivity	191.01	0.00


S No	District Name	UlbName	Work Name	Estimate Cost	Expendit Cost
129	Bidar	Hallikhed	Construction of CC road in ward no 3 8 11 18 19 20 21 22 and 23 and other connectivity	175.00	102.49
130	Bidar	Hallikhed	Construction of RCC drain from Hanuman temple to Bagdal house via Ambedkar circle Market road and Ganesh Katta. Construction of RCC Drain from Basweshwar circle to Nagnath Chincholi. Construction of RCC drain in Hiralpur main road. Construction of RCC drain from Busstand to Bidar main road and construction of RCC drain in ward no 3 4 8 11 18 19 20 21 22 and 23	125.00	0.00
131	Bidar	Hallikhed	Shifting of Electrical poles and Utility shifting works	50.00	0.00
132	Bidar	Hallikhed	ಪರಿಶಿಷ್ಟ ಜಾತಿ ಪೌರಕಾರ್ಮಿಕರ ನಿವೇಶನ ಖರೀದಿಗಾಗಿ ಕಾಯ್ದಿರಿಸಿದ ಮೊತ್ತ	21.00	0.00
133	Bidar	Hallikhed	ಪೌರಕಾರ್ಮಿಕರ ಸುರಕ್ಷಾ ಪರಿಕರ ಖರೀದಿಗಾಗಿ ಕಾಯ್ದಿರಿಸಿದ ಮೊತ್ತ	5.00	0.00
134	Bidar	Hallikhed	ಪೌರಕಾರ್ಮಿಕರ ಆರೋಗ್ಯ ತಪಾಸಣೆಗಾಗಿ ಕಾಯ್ದಿರಿಸಿದ ಮೊತ್ತ	3.16	0.00
135	Bidar	Hallikhed	ಪರಿಶಿಷ್ಟ ಜಾತಿಯ ಬಡ ಜನರ ಮನೆಗಳಿಗೆ ಯು.ಜಿ.ಡಿ. ಹಾಗೂ ಕುಡಿಯುವ ನೀರಿನ ಸಂಪರ್ಕದ ವೆಚ್ಚವನ್ನು ಭರಿಸುವುದು	10.00	0.00
136	Bidar	Hallikhed	ಪರಿಶಿಷ್ಟ ಜಾತಿ ಮಹಿಳಾ ಫಲಾನುಭವಿಗಳಿಗೆ ಬ್ಯೂಟಿ ಪಾರ್ಲರ್ ಟೈನಿಂಗ್‌ಗಾಗಿ ಕಾಯ್ದಿರಿಸಿದ ಮೊತ್ತ	4.32	0.00
137	Bidar	Hallikhed	ಪರಿಶಿಷ್ಟ ಜಾತಿ ಬಿ.ಇ/ಎಂ.ಬಿ.ಬಿ.ಎಸ್. ವಿದ್ಯಾರ್ಥಿಗಳಿಗಾಗಿ ಲ್ಯಾಪಟಾಪ ಖರೀದಿಗಾಗಿ	2.00	0.00
138	Bidar	Hallikhed	ಪರಿಶಿಷ್ಟ ಜಾತಿ ವಿದ್ಯಾರ್ಥಿಗಳಿಗಾಗಿ ಶೈಕ್ಷಣಿಕ ಪ್ರೋತ್ಸಾಹ ಧನ	12.33	0.00
139	Bidar	Hallikhed	ಪರಿಶಿಷ್ಟ ಜಾತಿ ವಿದ್ಯಾರ್ಥಿಗಳಿಗೆ ಕ್ರೀಡೆ/ಕಲೆ ಸೌಸ್ಥಿಕ ಚಟುವಟಿಕೆಗಳಲ್ಲಿ ಭಾಗವಹಿಸಿದ ಫಲಾನುಭವಿಗಳಿಗೆ ಪ್ರೋತ್ಸಾಹ ಧನ	7.00	0.00
140	Bidar	Hallikhed	ಪರಿಶಿಷ್ಟ ಜಾತಿ ಫಲಾನುಭವಿಗಳಿಗೆ ಹೋಲಿಗೆ ಯಂತ್ರ ಖರೀದಿಗಾಗಿ ಕಾಯ್ದಿರಿಸಿದ (ಮೊತ್ತ ರೂ. 6.00 ಲಕ್ಷಗಳು). ಹಾಗೂ ಪರಿಶಿಷ್ಟ ಜಾತಿ ಮಹಿಳಾ ಫಲಾನುಭವಿಗಳಿಗೆ ಹೋಲಿಗೆ ಯಂತ್ರ ತರಬೇತಿಗಾಗಿ ಕಾಯ್ದಿರಿಸಿದ (ಮೊತ್ತ ರೂ. 5.00 ಲಕ್ಷಗಳು)	11.00	0.00
141	Bidar	Hallikhed	ಪರಿಶಿಷ್ಟ ಪಂಗಡ ಪೌರಕಾರ್ಮಿಕರ ನಿವೇಶನ ಖರೀದಿಗಾಗಿ ಕಾಯ್ದಿರಿಸಿದ	10.82	0.00
142	Bidar	Hallikhed	ಪರಿಶಿಷ್ಟ ಪಂಗಡ ಪೌರಕಾರ್ಮಿಕರ ಆರೋಗ್ಯ ತಪಾಸಣೆಗಾಗಿ ಕಾಯ್ದಿರಿಸಿದ ಮೊತ್ತ	1.00	0.00
143	Bidar	Hallikhed	ಪರಿಶಿಷ್ಟ ಪಂಗಡ ಬಡ ಜನರ ಮನೆಗಳಿಗೆ ಯು.ಜಿ.ಡಿ. ಹಾಗೂ ಕುಡಿಯುವ ನೀರಿನ ಸಂಪರ್ಕದ ವೆಚ್ಚವನ್ನು ಭರಿಸುವುದು	5.00	0.00
144	Bidar	Hallikhed	ಪರಿಶಿಷ್ಟ ಪಂಗಡ ಮಹಿಳಾ ಫಲಾನುಭವಿಗಳಿಗೆ ಬ್ಯೂಟಿ ಪಾರ್ಲರ್ ಟೈನಿಂಗ್‌ಗಾಗಿ ಕಾಯ್ದಿರಿಸಿದ ಮೊತ್ತ	2.00	0.00
145	Bidar	Hallikhed	ಪರಿಶಿಷ್ಟ ಪಂಗಡ ಬಿ.ಇ/ಎಂ.ಬಿ.ಬಿ.ಎಸ್. ವಿದ್ಯಾರ್ಥಿಗಳಿಗೆ ಲ್ಯಾಪಟಾಪ ವಿತರಣೆಗಾಗಿ ಸಹಾಯ ಧನ	1.00	0.00
146	Bidar	Hallikhed	ಪರಿಶಿಷ್ಟ ಪಂಗಡ ವಿದ್ಯಾರ್ಥಿಗಳಿಗೆ ಶೈಕ್ಷಣಿಕ ಪ್ರೋತ್ಸಾಹ ಧನ	7.00	0.00
147	Bidar	Hallikhed	ಪರಿಶಿಷ್ಟ ಪಂಗಡ ಮಹಿಳಾ ಫಲಾನುಭವಿಗಳಿಗೆ ಹೋಲಿಗೆ ಯಂತ್ರ ಖರೀದಿಗಾಗಿ ಕಾಯ್ದಿರಿಸಿದ ಮೊತ್ತ	2.90	0.00
148	Bidar	Hallikhed	ಪರಿಶಿಷ್ಟ ಪಂಗಡ ವಿದ್ಯಾರ್ಥಿಗಳಿಗೆ ಕ್ರೀಡೆ/ಕಲೆ ಸೌಸ್ಥಿಕ ಚಟುವಟಿಕೆಗಳಲ್ಲಿ ಭಾಗವಹಿಸಿದ ಫಲಾನುಭವಿಗಳಿಗೆ ಪ್ರೋತ್ಸಾಹ ಧನ	1.00	0.00
149	Bidar	Humnabad	Construction of CC road and RCC drain from Kathalli road to Hankuni road and Siddharth Nagar Internal roads (45.00 lakhs) in Humnabad TMC. Construction of CC road and RCC drain from Purenard house to Pandurang Sindankhera via Indiranagar Grave Yard Land (24.98 lakhs) in Humnabad TMC	69.98	0.00
150	Bidar	Humnabad	Construction of RCC drain and deck slab in Various Ward No. 3, 4, 7, 8, 9, 12, 14, 16 & 19 in Humnabad TMC	51.00	0.00
151	Bidar	Humnabad	Construction of additional rooms at TMC Humnabad Office and improvements to meeting hall. Providing and installation of 100 watts LED lights and repairs to existing Streetlights	55.00	0.00
152	Bidar	Humnabad	Construction of RCC drain from Sanju Yadav house to Sardar Valla Bhai Patel circle and RCC deck slab at Koliwada Hanuman Mandir Opposite (20.00 lakhs). Construction of CC road at Public toilet to Gulsherry Layout (8.36 lakhs) in Humnabad TMC	28.36	0.00
153	Bidar	Humnabad	Construction of CC road and Drain at Ward No. 10 (20.00 lakhs). Construction of CC road and drain at Bibi Galli Ward No. 11 (10.00 lakhs). Construction of CC road and drain at Uppar Galli Ward No. 7 (6.98 lakhs)	36.98	0.00
154	Bidar	Humnabad	ವಿಕಲಚೇತನರಿಗೆ ತ್ರಿಚಕ್ರ ವಾಹನ ಒದಗಿಸುವುದು	21.25	0.00
155	Bidar	Humnabad	ಎಲ್ಲಾ ಸರ್ಕಾರಿ ಕಛೇರಿಗಳು, ಸಮುದಾಯ ಭವನಗಳು ಮುಂತಾದ ಸಾರ್ವಜನಿಕ ಸ್ಥಳಗಳಲ್ಲಿ ಜಾರು ಹಾಡಿ ವಿಕಲಚೇತನರಿಗೆ ಶೌಚಾಲಯ ಸೌಲಭ್ಯ ನಿರ್ಮಾಣ	21.25	0.00
156	Bidar	Humnabad	ಇತರೆ ಬಡ ಜನ ಫಲಾನುಭವಿಗಳಿಗೆ ಪಕ್ಕಾ ಮನೆ ನಿರ್ಮಾಣ	24.65	0.00
157	Bidar	Humnabad	Pending Development Work of Commercial Shops near Old Municipal Office of Humnabad Town Rs. 100 lakhs. Construction of compound wall for garden in Ward No. 27 Housing Board Colony Rs.15. Lakh	115.02	0.00
158	Bidar	Humnabad	ಪರಿಶಿಷ್ಟ ಜಾತಿಯ ಫಲಾನುಭವಿಗಳಿಗೆ ಹೊಸದಾಗಿ ಪಕ್ಕಾ ಮನೆ ನಿರ್ಮಾಣಕ್ಕಾಗಿ ಸಹಾಯ ಧನ ಒದಗಿಸುವುದು	46.65	0.00
159	Bidar	Humnabad	ಪರಿಶಿಷ್ಟ ಜಾತಿಯ ಪೌರಕಾರ್ಮಿಕರ ಮನೆ ನಿರ್ಮಾಣಕ್ಕೆ ಗರಿಷ್ಠ ರೂ. 3.00 ಲಕ್ಷ ಮೀರದಂತೆ ಸಹಾಯ ಧನ ನೀಡುವುದು	29.16	0.00
160	Bidar	Humnabad	ಪರಿಶಿಷ್ಟ ಪಂಗಡ ಪೌರಕಾರ್ಮಿಕರ ಹೊಸದಾಗಿ ಪಕ್ಕಾ ಮನೆ ನಿರ್ಮಾಣಕ್ಕಾಗಿ ಸಹಾಯ ಧನ ಒದಗಿಸುವುದು	11.82	0.00
161	Bidar	Humnabad	ಪರಿಶಿಷ್ಟ ಪಂಗಡ ಫಲಾನುಭವಿಗಳಿಗೆ ಹೊಸದಾಗಿ ಪಕ್ಕಾ ಮನೆ ನಿರ್ಮಾಣಕ್ಕಾಗಿ ಸಹಾಯ ಧನ ಒದಗಿಸುವುದು	18.90	0.00
162	Bidar	Humnabad	Construction of CC road in Various Ward No. 2, 3, 4, 5, 6 & 7 in Humnabad TMC	55.00	0.00
163	Bidar	Humnabad	Construction of CC road in Various Ward No. 8, 9, 10, 11 & 12 in Humnabad TMC	55.00	0.00
164	Bidar	Humnabad	Construction of CC road in Various Ward No. 13, 14, 15 & 16 in Humnabad TMC	55.00	0.00
165	Bidar	Humnabad	Construction of CC road in Various Ward No. 17, 18 & 19 in Humnabad TMC	55.00	0.00
166	Bidar	Humnabad	Construction of CC road in Various Ward No. 20, 21, 22 & 23 in Humnabad TMC	50.00	0.00
167	Bidar	Humnabad	Construction of CC road in Various Ward No. 24, 25 & 26 in Humnabad TMC	50.00	0.00
			ಒಟ್ಟು	9738.06	3515.55

  
 ಮುಖ್ಯ ಅಭಿಯಂತರರು  
 ಪೌರಾಡಳಿತ ನಿರ್ದೇಶನಾಲಯ  
 ಬೆಂಗಳೂರು  
 12-12-24

ಅನುಬಂಧ ೨

15th FC ( Tied & Untied ) Grants ( Bidar District)

			Rs. In lakhs			
District	Name Of the Town	ULB Type	2021-22 MPC	2021-22	2022-23	2023-24
			Grants Released	Grants Released	Grants Released	Grants Released
Bidar	Basavakalyan	CMC	124.00	344.00	340.00	177.12
Bidar	Bidar	CMC	383.00	941.00	939.00	488.05
Bidar	Bhalki	TMC	72.00	205.00	204.00	105.28
Bidar	Chittaguppa	TMC	45.00	164.00	159.00	82.16
Bidar	Humnabad	TMC	79.00	217.00	215.00	111.68
Bidar	Aurad	TP	35.00	140.00	138.00	71.83
Bidar	Hallikhed	TMC	36.00	157.00	153.00	79.21
<b>Total</b>			<b>774.00</b>	<b>2168.00</b>	<b>2148.00</b>	<b>1115.33</b>

  
 Joint Director (Development)  
 Directorate of Municipal  
 Administration  
 Bengaluru