

ಕರ್ನಾಟಕ ವಿಧಾನ ಪರಿಷತ್ತು

ಚುಕ್ಕೆ ಗುರುತಿಲ್ಲದ ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ	:	1301
ಸದಸ್ಯರ ಹೆಸರು	:	ಶ್ರೀ ರಾಮೋಜಿಗೌಡ (ಪದವೀಧರರ ಕ್ಷೇತ್ರದಿಂದ ಚುನಾಯಿತರಾದವರು)
ಉತ್ತರಿಸುವ ದಿನಾಂಕ	:	17-12-2025
ಉತ್ತರಿಸುವ ಸಚಿವರು	:	ಲೋಕೋಪಯೋಗಿ ಸಚಿವರು

ಕ್ರ.ಸಂ:	ಪ್ರಶ್ನೆ	ಉತ್ತರ																																				
ಅ)	ಕಳೆದ ನಾಲ್ಕು ವರ್ಷಗಳಿಂದ ರಾಷ್ಟ್ರೀಯ ಹೆದ್ದಾರಿ ಅಭಿವೃದ್ಧಿಗೆ ಕೇಂದ್ರ ಮತ್ತು ರಾಜ್ಯ ಸರ್ಕಾರಗಳು ಬಡುಗಡೆ ಮಾಡಿದ ಅನುದಾನವೆಷ್ಟು; (ವರ್ಷವಾರು ವಿವರ ನೀಡುವುದು)	ಕಳೆದ ನಾಲ್ಕು ವರ್ಷಗಳಲ್ಲಿ ರಾಷ್ಟ್ರೀಯ ಹೆದ್ದಾರಿಗಳ ಅಭಿವೃದ್ಧಿಗೆ ಬಡುಗಡೆಯಾದ ಅನುದಾನದ ವಿವರ ಈ ಕೆಳಕಂಡಂತಿದೆ: <table border="1"> <thead> <tr> <th>ಕ್ರ. ಸಂ:</th><th>ವರ್ಷ</th><th>ಕೇಂದ್ರ ಸರ್ಕಾರದಿಂದ ಬಡುಗಡೆ ಮಾಡಿದ ಅನುದಾನ (ರೂ.ಕೋಟಿಗಳಲ್ಲಿ)</th></tr> </thead> <tbody> <tr> <td>1</td><td>2021-22</td><td>1074.66</td></tr> <tr> <td>2</td><td>2022-23</td><td>1313.00</td></tr> <tr> <td>3</td><td>2023-24</td><td>2057.25</td></tr> <tr> <td>4</td><td>2024-25</td><td>2540.00</td></tr> <tr> <td></td><td>ಒಟ್ಟು:</td><td>6984.91</td></tr> </tbody> </table> ರಾಷ್ಟ್ರೀಯ ಹೆದ್ದಾರಿ ಬೈಪಾಸ್/STRR ಕಾಮಗಾರಿಗಳಿಗೆ ಸಂಬಂಧಿಸಿದಂತೆ ಭೂಸ್ವಾಧೀನಕ್ಕೆ ರಾಜ್ಯದಿಂದ ಬಡುಗಡೆಯಾದ ಹಣದ ವಿವರ: <table border="1"> <thead> <tr> <th>ಕ್ರ. ಸಂ:</th><th>ವರ್ಷ</th><th>ರಾಜ್ಯ ಸರ್ಕಾರದಿಂದ ಬಡುಗಡೆ ಮಾಡಿದ ಅನುದಾನ (ರೂ.ಕೋಟಿಗಳಲ್ಲಿ)</th></tr> </thead> <tbody> <tr> <td>1</td><td>2021-22</td><td>175.00</td></tr> <tr> <td>2</td><td>2022-23</td><td>294.64</td></tr> <tr> <td>3</td><td>2023-24</td><td>156.66</td></tr> <tr> <td>4</td><td>2024-25</td><td>183.52</td></tr> <tr> <td></td><td>ಒಟ್ಟು:</td><td>809.82</td></tr> </tbody> </table>	ಕ್ರ. ಸಂ:	ವರ್ಷ	ಕೇಂದ್ರ ಸರ್ಕಾರದಿಂದ ಬಡುಗಡೆ ಮಾಡಿದ ಅನುದಾನ (ರೂ.ಕೋಟಿಗಳಲ್ಲಿ)	1	2021-22	1074.66	2	2022-23	1313.00	3	2023-24	2057.25	4	2024-25	2540.00		ಒಟ್ಟು:	6984.91	ಕ್ರ. ಸಂ:	ವರ್ಷ	ರಾಜ್ಯ ಸರ್ಕಾರದಿಂದ ಬಡುಗಡೆ ಮಾಡಿದ ಅನುದಾನ (ರೂ.ಕೋಟಿಗಳಲ್ಲಿ)	1	2021-22	175.00	2	2022-23	294.64	3	2023-24	156.66	4	2024-25	183.52		ಒಟ್ಟು:	809.82
ಕ್ರ. ಸಂ:	ವರ್ಷ	ಕೇಂದ್ರ ಸರ್ಕಾರದಿಂದ ಬಡುಗಡೆ ಮಾಡಿದ ಅನುದಾನ (ರೂ.ಕೋಟಿಗಳಲ್ಲಿ)																																				
1	2021-22	1074.66																																				
2	2022-23	1313.00																																				
3	2023-24	2057.25																																				
4	2024-25	2540.00																																				
	ಒಟ್ಟು:	6984.91																																				
ಕ್ರ. ಸಂ:	ವರ್ಷ	ರಾಜ್ಯ ಸರ್ಕಾರದಿಂದ ಬಡುಗಡೆ ಮಾಡಿದ ಅನುದಾನ (ರೂ.ಕೋಟಿಗಳಲ್ಲಿ)																																				
1	2021-22	175.00																																				
2	2022-23	294.64																																				
3	2023-24	156.66																																				
4	2024-25	183.52																																				
	ಒಟ್ಟು:	809.82																																				
ಆ)	ಬಡುಗಡೆಯಾದ ಅನುದಾನದಲ್ಲಿ ಕೈಗೊಂಡಿರುವ ಕಾಮಗಾರಿಗಳು ಯಾವುವು; (ವರ್ಷವಾರು ವಿವರ ನೀಡುವುದು)	ವಿವರವನ್ನು ಅನುಬಂಧದಲ್ಲಿ ಲಗತ್ತಿಸಲಾಗಿದೆ.																																				
ಇ)	ಸದರಿ ಕಾಮಗಾರಿಗಳು ಯಾವ ಹಂತದಲ್ಲಿವೆ ಮುಕ್ತಾಯವಾಗಿರುವ ಕಾಮಗಾರಿಗಳು ಎಷ್ಟು;																																					
ಈ)	ಬಡುಗಡೆಯಾದ ಅನುದಾನದಲ್ಲಿ ಖರ್ಚಾಗದೆ ಉಳಿದ ಅನುದಾನವೆಷ್ಟು?																																					

ಸಂಖ್ಯೆ: ಲೋಇ 481 ಸಿಎನ್‌ಹೆಚ್ 2025 (ಇ)


 (ಸತೀಶ ಜಾರಕಿಹೊಳೆ)
 ಲೋಕೋಪಯೋಗಿ ಸಚಿವರು

62/2023-2

1

List of Ongoing / Completed NH(O) works sanctioned from 2021-22 to 2024-25							
Sl No	Division	Funds Released State / Central for NH Development / Improvement	Name of Work	Sanctioned Cost (Rs in Cr)	Length in Kms	Expenditure in Cr	Status of work
1	Chitradurga	Central for NH Development	Widening to two lane with paved shoulders from Design Km. 410.600(Existing Km 413.740) to Design Km. 441.900(Existing Km. 447.610) of Hiriyur-Huliyar section of NH-150A in the State of Karnataka on EPC Mode(Job No. NH-150A-KNT-2021-22-936)	139.88	31.3	119.6	Work Completed
2	Chitradurga	Central for NH Development	Widening to two lane with paved shoulders from Km. 235.00 to 254.800 of Sindigeri-Ballary Section on NH-150A in the State of Karnataka on EPC Mode (Job No. NH-150A-KNT-2022-23-983)	125.41	19.8	32.28	work in progress
3	Chitradurga	Central for NH Development	Widening to two lane with paved shoulders from Km. 116.800 to 149.070(Design Chainage) on Hosadurga-Holalkere Section of NH-173 in the State of Karnataka on EPC Mode(Job No. NH-173-KNT-2021-22-946)	176.78	31.72	115.76	work in progress
4	Chitradurga	Central for NH Development	Construction of 2-Lane ROB in Lieu of LC-110E at existing Km 340+640(Sudha Cross in Ballari City Limits) on Old NH-63(New NH-67) on Hosapete to Ballari Section in the state of Karnataka on EPC mode(Job No. NH-67-KNT-2022-23-990).	103.13.	0.9	12.27	work in progress
5	Chitradurga	Central for NH Development	Widening to 2 Lane with Paved Shoulders from Km 67.000 to 115.000 on Kadur - Hosadurga Section of NH-173 in the State of Karnataka on EPC mode under Annual Plan 2022-23 [Job No. NH-173-KNT-2022-23-980]	471.63	48	52.99	work in progress
Chitradurga			Total	913.7	131.72	332.9	
6	Mangalore	Central for NH improvement	Widening to two lane with paved Shoulders from Km 40.00 to Km 75.00 (Existing chainages) of Mangalore - Tumkur section of NH-73 in the State of Karnataka on EPC Mode under Annual Plan 2021-22 (Job No NH-73-KNT-2021-22-945)	718.52	33.1	238.71	Work is in progress

7	Mangalore	Central for NH mprovement	Construction of 4 Minor Bridges at KM 20.600, KM 23.600, KM 24.900 and KM 66.640 (Existing Chainages) Along With Re Construction of 2 Minor Bridges At KM 17.800 and KM 27.360 (Existing Chainages), Widening Of Minor Bridges At KM 46.270 (Existing Chainages) Including Re Construction of C-D Structures and Other Safety Measures In NH-275 In The State Of Karnataka On EPC Mode (Job No : NH-275-KNT-2021-22-950)	51.95	7 Minor bridges, 01 Culvert and 2.940 approach road length.	35.81	Work completed
8	Mangalore	Central for NH mprovement	Widening to Two Lane with Paved Shoulder of NH-73 (New) Spur Road Ujire-Dharmasthala - Periyashanthi in the State of Karnataka under on HAM under NH(O) Annual Plan 2023-24. [Job No.NH-73(Spur)-KNT-2023-24-996]	613.65	28.49	0	Work is in progress
9	Mangalore	Central for NH mprovement	Construction of Retaining wall from Km 78.000 to 125.000 of NH - 275 (Bantwal-Bangalore section) selected reaches in the State of Karnataka under NH(O) on EPC mode under Annual Plan-2024-25 in the State of Karnataka (Job No. NH-275-KNT-2024-25-01)	94.08	1.65	0	Work is in progress
Mangalore				1478.2	63.24	274.52	
10	Hassan	Central for NH Improvement	Providing One time improvement from Km 0.000 to Km 1.527 of old NH 373 and Km 91.468 to Km 92.080 of NH 373 in Holenarasipura Town Limit in the State of Karnataka (To Reduce Congestion in H.N.Pura Town Limit) on EPC Mode under NH(O) Annual Plan 2023-24. (Job No.NH-373-KNT-2023-24-1000)	24.35	2.139	5.18	Work is in progress
Hassan				24.35	2.139	5.18	
TOTAL							

11	Tumkur	Central for NH Improvement	Widening to 2 Lane with Paved Shoulders from design Km 103.200 (Existing Km 103.200) to design Km 116.700 (Existing Km 118.470) on AP/KNT Border to Sira Section of NH-544E in the State of Karnataka on EPC mode under Annual plan 2022-23	166.58	13.53	8.67	Work is in progress
12	Tumkur	Central for NH Improvement	"Widening to Two Lane with Paved Shoulders from KB Cross to Chunchanahalli ie., Design Ch. 485+240 Km (Existing Km 494.000) to Design Ch. 523+393 Km (Existing km 533.152) & From Design Ch. 530+393 (Existing Km 540.175) to Design Ch. 534+476 (Existing Km 544.200) at Nelligere of NH-150A on EPC mode under Annual Plan 2022-23 NH-150A-KNT-2022-23-977 dated 08.03.2023"	617.28	42.263	6.54	Work is in progress
Tumkur				783.86	55.793	15.21	
13	Shivamogga	Central for NH Development	Construction of Bridge across Sharavathi Back Water near Sigandhur in Sagara Taluk, Shivamogga Dist under EPC (Job No -NH369E-KNT-2018-19-895)	448.14	6.19	381.52	Work completed
14	Shivamogga	Central for NH Development	"Construction of Two lane Steel composite ROB at Km 525.00 of NH-13 Chitradurga- Shimoga section in lieu of LC-46 (Railway Chainages Km 60.830) in the state of Karnataka on EPC mode" (Job No:NH-13-KNT-2020-21-911)	43.90	0.92	30.78	Work is in progress
15	Shivamogga	Central for NH Development	"Widening to Four Lane Divided Carriageway from Km 278.00 to Km 286.40 in Sagar Town limits on Tumkur-Honnavaara Section of NH-206 (new NH-69) in the state of Karnataka on EPC mode" (Job No:NH-206-KNT-2020-21-921).	77.00	8.40	32.28	Work is in progress

16	Shivamogga	Central for NH Development	Construction of Shikaripura bypass from Existing Km 146.150 to existing Km 154.00 (Design chainage from Km 0.00 to Km 6.576) of NH 766C in the State of Karnataka under NH(O) on EPC mode under Annual Plan 2022-23 (Job No:NH-766C-KNT-2022-23-958)	66.44	6.58	0.00	Work is in progress
17	Shivamogga	Central for NH Development	Realignment with 2 lane + paved shoulder of NH 766C from Km 56.00 to 86.00 (13.5 Km) at Bekkodi including 2 Major Bridges in the State of Karnataka under NH(O) on EPC mode under Annual Plan 2022-23 (Job No:NH-766C-KNT-2022-23-960)	313.56	13.83	66.82	Work is in progress
18	Shivamogga	Central for NH Development	Construction of Four lane from Design Chainage 76.040 (Existing Km.77.00) to 85.200 (Existing Km.87.00) from Parkala to Malpe section of NH-169A in the State of Karnataka (Job No. NH-169A-KNT-2017-18-891)(Parkala-Udupi town limit)	114.43	7.10	84.95	Work is in progress
19	Shivamogga	Central for NH Development	Widening from Existing intermediate lane to Four lane in Sringeri Town limits from ch 110.00 to ch 115.00 (old ch 640.00 to 645.00) of NH-169 (old NH-13) of shimoga-Mangalore section on EPC mode in the state of Karnataka((Job No.NH-169-KNT-2019-20-918)".	87.19	5.00	54.46	Work is in progress
20	Shivamogga	Central for NH Development	"Widening to 4 lane from Km 51.600 to 76.200 (Hebri to Parkala) and from km 85.200 To 88.900 (Karavali Junction to Malpe) of Thirthahalli-Udupi-Malpe Section of NH-169A in the State of Karnataka on EPC mode (Job No. NH-169A-KNT-2021-22- 927)"	355.72	28.30	173.42	Work is in progress

21	Shivamogga	Central for NH Development	Widening to existing 2 lane with paved Shoulder to 4 Lane with paved shoulder from design Km 153.00 to 168.27 (Mala Gate to Karkala) of NH -169 on Shimoga - Mangalore section in the state of Karnataka on EPC mode under Annula Plan 2021-22 (Job No. NH-169-KNT-2021-22- 949)"	188.40	15.27	93.85	Work is in progress
22	Shivamogga	Central for NH Development	Widening to existing 2 lane with paved Shoulder from Km 15.980 (Megaravalli) to Km 30.750 (Agumbe) of NH-169A on Thirthahalli - Malpe section in the state of Karnataka on EPC mode under Annual Plan 2021-22 (Job No. NH-169A-KNT-2021-22-948)"	96.20	14.77	38.42	Work is in progress
23	Shivamogga	Central for NH Development	Providing road Safety measures and curve improvements from Km 53.775 to 55.060 at Bharatipura near Thirthahalli of NH-169 (Shimoga - Mangalore setcion) in the state of Karnataka on EPC Mode (Job No: NH-169-KNT-2021-22-955)	56.56	1.29	42.05	Work completed
24	Shivamogga	Central for NH Development	Improvement to 2L+PS from Km 115.00 to Km 123.80 of Shimoga-Manglore section of NH-169 in the State of Karnataka under NH(O) on EPC mode under Annual Plan 2022-23 (Job No: NH-169-KNT-2022-23-959)	94.01	8.80	31.12	Work is in progress
25	Shivamogga	Central for NH Development	Balance work of Construction of Two/Four lane with paved shoulder from Km 422.000 to 523.600 (Chitradurga to Shivamogga) of NH-13 in the state of Kanataka on EPC mode. (Job No. NH-369 (Old NH-13)-KNT-2020-21-915)	530.86	101.60	303.98	Work is in progress

26	Shivamogga	Central for NH Development	Widening to 4 lane from Km 0.00 to Km 2.48 of NH-169 Shivamogga-Mangalore Section (Old NH-13 Km 530.700 to 533.700) in the State of Karnataka under Annual Plan 2021-22 on EPC mode (Job No: NH-169-KNT-2022-23-970)	39.50	2.48	15.74	Work is in progress
27	Shivamogga	Central for NH Development	idening to 2L+PS from Existing Km 0.00 to existing Km 37.850 (Except Ex. Km 24.45 to 27.20) of NH 766C Byndoor - Ranebennuru section in the State of Karnataka under NH(O) on EPC mode. Job No: NH-766C-KNT-2022-23-969	394.95	35.10	0.00	Work is in progress
Shimoga				2906.86	255.62	1349.40	
2021-22							
16	Bengaluru	Central for NH Development	Construction of RUBs at KM 5.46, KM 7.06, KM 7.86 and KM 28.585 of NH 275K Mysuru Ring Road	85.17	1.1	52.35	Work under progress.
17	Bengaluru	Central for NH Development	Widening Two lane with Paved shoulder from Km 494.450 to Km 505.500 of NH-234 (Mulbagal to AP Border) in the State of Karnataka under Annual Plan 2021-22 under EPC Mode-(Job No: NH-234-KNT-2021-22-931)	97.5	11.09	15.87	Work under progress.
18	Bengaluru	Central for NH Development	“Balance work of Rehabilitation and up-gradation to 2 lane with paved shoulder/4lane with paved shoulder configuration from Km 343.800 to 401.300 of Madhugiri-Chikkaballapura Section of NH-69 (old NH-234) except Gauribidnur bypass (from km 362.400 to km 368.400) in the State of Karnataka under Annual Plan 2021-22 on EPC mode Job No NH-69-2021-22KNT-952”	398.48	51.5	200.82	Work under progress.

19	Bengaluru	Central for NH Development	One time improvements of Gauribidanur town bypassed stretch of NH-69 in the State of Karnataka (Job No. NH-69-KNT-2022-23-962)	82.72	6.55	27.72	Work under progress.
20	Bengaluru	Central for NH Development	"Construction of Srinivasapura Bypass from existing Km 453.890 (Design Ch. 0+000) to existing Km 461.450 (Design Ch 10+080) on NH-69 in the State of Karnataka Under NH (O) in EPC mode under Annual Plan 2022-23 NH-69-KNT-2022-23-966 dated 22.11.2022"	204.42	10.08	0	Work under progress.
21	Bengaluru	Central for NH Development	"Construction of Chintamani Bypass from Design Ch.0+000 (Existing Ch.428+880) to Design Ch.15+400 (Existing Ch.444+010) on NH-69 in the State of Karnataka in EPC Mode under NH(O) Annual Plan 2022-23. NH-69-KNT-2022-23-989.	314.55	15.4	0	Work under progress.
22	Bengaluru	Central for NH Development	Construction of ROB in lieu of LC No. 47(Panydahundi Road over bridge) of Mysuru - Chamarajanagara railway line at KM 673.00 of NH 150A in the state of karnataka under NH(O) on EPC mode under Annual Plan 2023-24	107.66	1.73	0	Work under progress.
23	Bengaluru	Central for NH Development	"Reconstruction of Major Bridge at Km 173.600 across Lakshmanathirtha river and its approaches from Km 171.30 to 176.400 in Hunsur town limits on NH-275 Bantwal Bangalore section in State of Karnataka [Job No. NH-275-KNT-2023-24-993]"	85.86	5.1	2.17	Work under progress.

24	Bengaluru	Central for NH Development	Improvement to 2lane with Paved Shoulder from Km 597.560 (Pandavapura Town Limit) to 606.670 (Kiranguru) on NH-150A (Jewargi-Chamarajnagar Section)	45.99	11.38	25.18	Work under progress.
25	Bengaluru	Central for NH Development	Reconstruction of Minor bridge at KM 682.590 and widening of minor bridge at Km 684.00 in Chamarajanagar town on NH-150A (Jewargi-Chamarajnagar Section) in the state of Karnataka under NH(o) Annual Plan 2023-24 on EPC mode. (Job No. NH-150A-KNT-2023-24-995)	6.52	0.25	5.3	Work completed
26	Bengaluru	Central for NH Development	Improvements to Blackspot at Kalbetta junction(KA-(02)-422) on NH-275, Bantwala-Bengaluru section in the state of Karnataka	4.04	0.275	0	Work under progress.
27	Bengaluru	Central for NH Development	Improvements to Blackspot at Devalapura junction(KA-(05)-19) on NH-275K, Mysore Ring road section in the state of Karnataka.	34.66	0.8	1.5	Work under progress.
Total				1467.57	115.255	330.91	
Grand Total				7574.54	623.77	2308.12	

ನಿಖರತೆ - ಕೆಲಸ ಸಾಬ್ತು ವರ್ಷಗಳಿಂದ ರಾಷ್ಟ್ರೀಯ ಹೆದ್ದಾರಿ ಅಭಿವೃದ್ಧಿಯ ಬಗ್ಗೆ

ಕ್ರ. ಸಂ.	ಕಾಮಗಾರಿಯ ಹೆಸರು	ರಸ್ತೆ ಉದ್ದ (ಕಿ.ಮಿ ಗಳಲ್ಲಿ)	ಕಾಮಗಾರಿಯಾದ ಅವಧಿಗಳು					ಫಲ
			2021-22	2022-23	2023-24	2024-25	2025-26	
NH Division, Hubli								
1	Construction of Bypass to Naragund Town on NH-52 (old NH-218) Bijapur-Hubballi Section in the state of Karnataka on EPC Mode (Job No: NH-52-KNT-2022-23-963)	7.30	0.00	0.00	0.00	18.29	0.00	ಕಾಮಗಾರಿಯು ಬೌತಿಕವಾಗಿ ಶೇ. 32 ರಷ್ಟು ಪೂರ್ಣಗೊಂಡಿದ್ದು ಬಾಕಿ ಕಾಮಗಾರಿಯು ಪ್ರಗತಿಯಲ್ಲಿದೆ.
2	Widening to 2L+PS from km. 71.00 to 104.00 (Sarjapur to Pattadkalu) on Ehanapur to Gaddanakeri section NH-367 in the state of Karnataka under NH(O) on EPC Mode (Job No:-NH-367 KNT-2022-23-972)	25.95	0.00	0.00	0.00	74.89	38.15	ಕಾಮಗಾರಿಯು ಬೌತಿಕವಾಗಿ ಶೇ. 68 ರಷ್ಟು ಪೂರ್ಣಗೊಂಡಿದ್ದು ಬಾಕಿ ಕಾಮಗಾರಿಯು ಪ್ರಗತಿಯಲ್ಲಿದೆ.
3	Construction of Bypass at Kukancor, Yalaburga, Gajendragada of NH367 Bhanapur Gaddanakeri section of NH-367 in the state of Karnataka under NH(O) on EPC Mode (3Bypasses.) (Job No:-NH-367-KNT-2022-23-973)	17.25	0.00	0.00	0.00	0.00	27.89	ಕಾಮಗಾರಿಯು ಬೌತಿಕವಾಗಿ ಶೇ. 17 ರಷ್ಟು ಪೂರ್ಣಗೊಂಡಿದ್ದು, ಸದರಿ ಕಾಮಗಾರಿಗೆ ಇಲ್ಲಿಯವರೆಗೆ ರೂ.27.89 ಕೋಟಿಗಳನ್ನು ವೆಚ್ಚವಾಗಿದೆ. ರಾಜ್ಯದಲ್ಲಿ ಕೇಂದ್ರ ಮತ್ತು ರಾಜ್ಯ ಸರ್ಕಾರಗಳ ಆರ್ಥಿಕ ಪಾಲುದಾರಿಕೆಯೊಂದಿಗೆ ಭೂಸ್ವಾಧೀನಕ್ಕೆ ಮಾತ್ರ ಶೇಕಡಾ 50 ರಷ್ಟು ರಾಜ್ಯ ಸರ್ಕಾರದ ಪಾಲುದಾರಿಕೆ ಇರುತ್ತದೆ. ಆದ್ದರಿಂದ ಸದರಿ ಕಾಮಗಾರಿಯ ಭೂಸ್ವಾಧೀನಕ್ಕೆ ಸಂಬಂಧಿಸಿದಂತೆ ಒಟ್ಟು ರೂ.97.14ಕೋಟಿಗಳಲ್ಲಿ ರಾಜ್ಯ ಸರ್ಕಾರದಿಂದ ರೂ. 48.57 ಕೋಟಿಗಳನ್ನು ಭರಿಸಲಾಗಿದೆ. ಸದರಿ ಕಾಮಗಾರಿಯ ಭೂಸ್ವಾಧೀನಕ್ಕೆ ಸಂಬಂಧಿಸಿದಂತೆ ಇಲ್ಲಿಯವರೆಗೂ ಒಟ್ಟು ರೂ. 75.59 ಕೋಟಿಗಳನ್ನು ಹಣವನ್ನು ಭರಿಸುವುದಿಲ್ಲವಾಗಿ ಸಂದಾಯ ಮಾಡಲಾಗಿದೆ.
Hubli Total			0.00	0.00	0.00	93.18	66.04	
NH Division, Vijaypur								
1	Construction of 4 lane ROB and its approaches in lieu of existing Level Crossing No.75 at Km 15.000 on NH-218 in the State of Karnataka. (Job No. NH-218/KNT(6)/2016-17-008-S&R(B))	1.51	20.99	25.58	12.84	6.83	0	ಕಾಮಗಾರಿಯು ಬೌತಿಕವಾಗಿ ಶೇ. 96 ರಷ್ಟು ಪೂರ್ಣಗೊಂಡಿದ್ದು ಬಾಕಿ ಕಾಮಗಾರಿಯು ಪ್ರಗತಿಯಲ್ಲಿದೆ.
2	Construction of Two lane with paved shoulder from Km.0.00 to Km. 80.00 on NH 548B (Vijayapura-Sankeshwar section) in the state of Karnataka on Hybrid Annuity Mode (HAM). (Job No.NH-548B-KNT-2020-21-920).	79.7	0.002	64.77	119.15	92.63	26.39	ಕಾಮಗಾರಿಯು ಪೂರ್ಣಗೊಂಡಿದ್ದು, ಸದ್ಯ ರಸ್ತೆಯು ಡೀಲರ್‌ಶಿಪ್ ಪಡೆದಿದೆ.
3	Widening of Major Bridge at Ch 171.601 (Existing chainage 172.310) on NH-150A (Jewaragi-Chamarajnagar Section) on EPC mode in the State of Karnataka (Job No.NH-150A-KNT-2020-21-913.)	0.46	4.06	9.89	7.29	0.45	5.06	ಕಾಮಗಾರಿಯು ಬೌತಿಕವಾಗಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
4	Widening to 4 lane from km 133.00 to 158.04 (Shirur cross to Gaddankeri) (Design chainage 130.880 to 155.145) of NH-367 in the State of Karnataka on EPC mode. (Job No.NH-367-KNT-2021-22-930)	24.265	0	20.56	100.67	74.12	11.83	ಕಾಮಗಾರಿಯು ಬೌತಿಕವಾಗಿ ಶೇ. 80.17 ರಷ್ಟು ಪೂರ್ಣಗೊಂಡಿದ್ದು ಬಾಕಿ ಕಾಮಗಾರಿಯು ಪ್ರಗತಿಯಲ್ಲಿದೆ.
5	Widening to two lane with Paved shoulders from km 0.00 (Siddapur) to Km 11.627 (Vijayapura) of NH-561A in the State of Karnataka on EPC mode. (Job No.NH-561A-KNT-2021-22-932)	11.627	0	0.12	22.76	36.05	4.00	ಕಾಮಗಾರಿಯು ಬೌತಿಕವಾಗಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
6	Widening to two lane with Paved shoulders from km 103.225 (Pattadkal) to Km 133.00 (Shirur cross) (Design chainage 104.80 to 130.88) of NH-367 in the State of Karnataka on EPC mode. (Job No.NH-367-KNT-2021-22-934)	26.08	0	0.42	11.03	3.07	0.89	
7	Widening of Intermediate / two lane to 2 lane with paved shoulder from Existing Chainages km 112.750 to 142.000 (Lingasugur to Mudabal cross) & from Km 147.070 to Km 149.070 (Maski city limit) of Jewaragi Chamarajnagar Section of NH-150A in the State of Karnataka on EPC mode" (Job No.NH-150A-KNT-2021-22-951)	30.94	0	0.27	141.21	46.53	0.83	ಕಾಮಗಾರಿಯು ಬೌತಿಕವಾಗಿ ಶೇ. 93 ರಷ್ಟು ಪೂರ್ಣಗೊಂಡಿದ್ದು ಬಾಕಿ ಕಾಮಗಾರಿಯು ಪ್ರಗತಿಯಲ್ಲಿದೆ.

	(ಕಿ.ಮೀ ಗಳಲ್ಲಿ)	2021-22	2022-23	2023-24	2024-25	2025-26	ಒಟ್ಟು	
8	Construction of Maski Bypass (starts at existing Km.144.220 and ends at existing Km.151.760) and Sindhanur Bypass (Starts at existing Km.168.370 and ends at existing Km.180.800) on NH-150A on EPC mode (Job No. NH-150A-KNT-2022-23-981)	20.135	0	0	0.07	72.18	21.27	ಕಾಮಗಾರಿಯು ಬೆಂಗಳೂರು ಹಂಚಲ್ಪಟ್ಟಿದೆ. ಸದರಿ ಕಾಮಗಾರಿಗೆ ಇಲ್ಲಿಯವರೆಗೆ ರೂ.93.45 ಖರ್ಚು/ಚಲುವು ವೆಚ್ಚವಾಗಿದೆ. ರಾಜ್ಯದಲ್ಲಿ ಕೇಂದ್ರ ಮತ್ತು ರಾಜ್ಯ ಸರ್ಕಾರದ ಆರ್ಥಿಕ ಪಾಲನಾಡಾರಿಕೆಯೊಂದಿಗೆ ಭೂಸ್ವಾಧೀನಕ್ಕಾಗಿ ಮಾತ್ರ ಶೇಕಡಾ 50 ರಷ್ಟು ರಾಜ್ಯ ಸರ್ಕಾರದ (ಶೇ.50) ಪಾಲನಾಡಾರಿಕೆ ಇರುತ್ತದೆ. ಆದರಂತೆ ಭೂ ಸ್ವಾಧೀನಕ್ಕೆ ಸಂಬಂಧಿಸಿದಂತೆ ಒಟ್ಟು ರೂ.132.80 ಖರ್ಚು/ಚಲುವು ರಾಜ್ಯ ಸರ್ಕಾರದಿಂದ ರೂ. 66.40 ಖರ್ಚು/ಚಲುವು ಭರಿಸಲಾಗಿದೆ. ಸದರಿ ಕಾಮಗಾರಿಯು ಭೂ ಸ್ವಾಧೀನಕ್ಕೆ ಸಂಬಂಧಿಸಿದಂತೆ ಇಲ್ಲಿಯವರೆಗೆ ಒಟ್ಟು ರೂ.92.89 ಖರ್ಚು/ಚಲುವು ಹಣವನ್ನು ಭರಿಸುವುದಿಲ್ಲವಾಗಿ ಸಂಬಂಧಿಸಿದ ಮಾಹಳಾಗಿದೆ.
9	Widening to 2L+PS Km 184.70 to 198.92 (Venkateshwara camp to Dadesugur) on NH-150A in the State of Karnataka under NH(O) on EPC mode under Annual Plan 2022-23 (Job No.NH-150A-KNT-2022-23-985)	13.8	0	0	0.03	32.53	19.12	ಕಾಮಗಾರಿಯು ಬೆಂಗಳೂರು ಶೇ. 64 ರಷ್ಟು ಪೂರ್ಣಗೊಂಡಿದ್ದು ಬಾಕಿ ಕಾಮಗಾರಿಯು ಪ್ರಗತಿಯಲ್ಲಿದೆ.
10	widening to two lane with paved shoulders from Km 0.00 to 102.310 Murruin (Marashtra Border to IB Circle) Vijayapura section of NH 548B in the state of the Karnataka under annual plan 2022-23 on EPC mode JOB NO.NH-548B-KNT-2022-23-975	102.31	0	0.11	7.26	45.99	116.12	ಕಾಮಗಾರಿಯು ಬೆಂಗಳೂರು ಶೇ. 42 ರಷ್ಟು ಪೂರ್ಣಗೊಂಡಿದ್ದು ಬಾಕಿ ಕಾಮಗಾರಿಯು ಪ್ರಗತಿಯಲ್ಲಿದೆ.
11	Widening four line with paved shoulder from Km 0.00 (Design Ch 0.00) to km 23.338 (Design Ch 23 310) of NH-166E (MH/KNT Border-Kanamadi-Bijjaragi-Tikota Section in the State of Kanataka Job No.NH-166E-KNT-2022-23-974	23.31	0	0	0	29.94	32.76	ಕಾಮಗಾರಿಯು ಬೆಂಗಳೂರು ಶೇ. 56 ರಷ್ಟು ಪೂರ್ಣಗೊಂಡಿದ್ದು ಬಾಕಿ ಕಾಮಗಾರಿಯು ಪ್ರಗತಿಯಲ್ಲಿದೆ.
12	Widening four line with paved shoulder of NH-548B from Km.80.00 (near Muragundi) to Km.140.200 (near Chikkodi) excluding length from Km 118.450 to Km 128.450 in the State of Kanataka in under NH(O) EPC Mode under Annual plan 2022-23.Pacakege-1 Job No.NH-548B-KNT-2022-23-979	50.2	0	0	0.09	0.57	52.13	ಕಾಮಗಾರಿಯು ಪ್ರಗತಿಯಲ್ಲಿದೆ.
13	Widening four line with paved shoulder of NH 548B from Km 118.456 (near Shiraguppa) to km 128.450 (near Ankali) in the State of Kanataka Package-2 Job No.NH-548B-KNT-2022-23-982	10	0	0	0	0.10	35.88	ಕಾಮಗಾರಿಯು ಪ್ರಗತಿಯಲ್ಲಿದೆ.
14	Construction of 4lane with paved shoulders from Km 140.200 to 167.326 (Chikkodi-Gotur section)including Chikkodi Bypass of NH 548B in the state of Karnataka on Hybrid Annuity Mode (HAM) under NH(O) 2023-2 JOB NO.NH-548B-KNT-2023-24-1002	27.31	0	0	0	0.17	0	ಬೆಂಗಳೂರು ಹಂಚಲ್ಪಟ್ಟಿದೆ
15	Construction of 7 minor Bridges on NH 150A from Km 142.00 to 171.00 on EPC mode in the state of Karnataka (Job No NH-150A-KNT-2022-23-998)	(7 No's.) 2.91 Km	0	0	0	0	4.32	ಕಾಮಗಾರಿಯು ಬೆಂಗಳೂರು ಶೇ. 28 ರಷ್ಟು ಪೂರ್ಣಗೊಂಡಿದ್ದು ಬಾಕಿ ಕಾಮಗಾರಿಯು ಪ್ರಗತಿಯಲ್ಲಿದೆ.
Vijayapur Total		25.05	121.72	422.40	441.16	330.60		

ಕಾಮಗಾರಿಯ ವಿವರ		ಕ್ರಮ ಸಂಖ್ಯೆ (ಕ.ಸಂ. ಸಂಖ್ಯೆ)	ಕಾಮಗಾರಿಯ ವರ್ಷ					ಪರಿಶೀಲನೆ
			2021-22	2022-23	2023-24	2024-25	2025-26	
NH Division, Kalaburagi								
1	Widening Two lane/four Lane with paved shoulders from km.0.00 to km.54.370 (Maharashtra Border to Bidar) section of NH-50 in the state of Karnataka. (PACKAGE-I) (NO.NH-50-KNT-2016-17-823)	54.37	37.28	3.66	2.23	0.00	0.00	ಕಾಮಗಾರಿಯು ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ
2	Balance Work of Construction of Widening to two/Four Lane with Paved Shoulders from Km 54.370 to Km 101.400 (Bidar to Humanabad Section) (Design Length = 47.030 Km) of NH-50 in the State of Karnataka through EPC mode (Package II) NO.NH-50-KNT-2020-21-907	47.03	56.51	89.35	50.74	48.79	5.90	ಕಾಮಗಾರಿಯು ಪೂರ್ಣಗೊಂಡಿದ್ದು, ಸದ್ಯ ರಸ್ತೆಯು ಡಿಎಲ್‌ಸಿ ನಲ್ಲಿದೆ.
3	Construction Of 4 Lane ROB and its approaches in lieu of existing level crossing No.48/E at Km.66.900 on NH-50 (Railway Chainage 96/6-7) Near Naubad in the State of Karnataka (NO.NH-50-KNT(14)/17-S&R(B)-013)	2.43	28.71	37.04	17.48	0.00	0.00	ಕಾಮಗಾರಿಯು ಪೂರ್ಣಗೊಂಡಿದೆ, ಡಿಎಲ್‌ಸಿ ನಲ್ಲಿದೆ.
4	Widening Two lane/four Lane with paved shoulders from km.34.000 to km 70.9000 (Chitapur cross to start of Yadgir bypass Of NH-150 ON EPC Mode in the state of Karnataka. (PACKAGE-I) NO.NH-150-KNT-2016-17-828	36.9	24.91	10.09	0.00	6.32	0.00	ಕಾಮಗಾರಿಯು ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ
5	Widening To two lane/four Lane paved shoulders from km.79.650 to km.118.470 End of yadagir Bypass to Andhra border section of National Highway No.150 in the state of Karnataka. NO.NH-150-KNT-2016-17-817	38.82	5.62	0.36	0.00	0.00	0.00	ಕಾಮಗಾರಿಯು ಪೂರ್ಣಗೊಂಡಿದೆ,
6	Widening to 2L with Paved shoulder from km.0.00 to Km 5.75 of Nh-752k (maharashtra Karanataka border-Halbarga section) in the state of Karnataka EPC Mode (Job No.Nh-752K-2021-22-KNT-954)	5.75	0.00	5.68	12.6	0.00	0.00	ಕಾಮಗಾರಿಯು ಪೂರ್ಣಗೊಂಡಿದೆ,
7	Widening of existing road to 2 lane/4 lane from Km 98+450 to Km 100+120 along with widening of existing major bridge near Manik Nagar at Km 99+225 of NH-50 (Bidar-Humanabad Section) as one time Improvement in the state of Karnataka (NH-50-2021-22-KNT-947)	1.67	0.00	2.71	6.28	1.29	0.00	ಕಾಮಗಾರಿಯು ಪೂರ್ಣಗೊಂಡಿದೆ,
8	Construction Of 4 Lane ROB At Km 22.800 and 2L Major Bridge at Km 24.600 on NH-150 Across Kagina River including Approaches from Km 22.60 to Km 25.17 of NH-150 in Kalaburgi District. NO.NH-150-KNT-2021-22-940	2.57	0.00	17.22	30.01	5.80	0.00	ಕಾಮಗಾರಿಯು ಪೂರ್ಣಗೊಂಡಿದೆ,
9	Re-Alignment of road from Km 35.935 to 39.255 (Chowdapur village) KM 58.220 to Km.62.290 (Afzalpur townn) and km 70.125 to Km.72.920 (Ballurgi Village) of NH-150E with 2 lane paved Shoulders in the state of Karnataka Under NH(O) ON EPC mode (NO.NH-150E-KNT-2023-24-961)	9.16	0.00	0.00	18.96	34.56	0.00	ಕಾಮಗಾರಿಯು ಪ್ರಗತಿಯಲ್ಲಿದೆ,
10	Construction of Yadgiri Bypass from Km.70.900 to Km.79.650 of NH-150 in the state of Karnataka Under NH(O) on EPC mode. (Job No.NH-150-KNT-2022-23-968)	8.75	0	0	0	22.44	20.4	ಕಾಮಗಾರಿಯನ್ನು ಈಗಷ್ಟೆ ಪ್ರಾರಂಭಿಸಲಾಗಿದ್ದು, ಕಾಮಗಾರಿಯು ಪ್ರಗತಿಯಲ್ಲಿದೆ. ಸದರಿ ಕಾಮಗಾರಿಗೆ ಇಲ್ಲಿಯವರೆಗೆ 42.84 ಕೋಟಿ ರೂಪಾಯಿ ವೆಚ್ಚ ವೆಚ್ಚವಾಗಿದ್ದು, ಈ ವೆಚ್ಚವು ಭೂ-ಸ್ವಾಧೀನ ಪರಿಹಾರಕ್ಕಾಗಿ ಪಾವತಿಸಲಾಗಿರುತ್ತದೆ. ರಾಜ್ಯದಲ್ಲಿ ಕೇಂದ್ರ ಮತ್ತು ರಾಜ್ಯ ಸರ್ಕಾರಗಳ ಆರ್ಥಿಕ ಹಣಕಾಸು ಇಲಾಖೆಯೊಂದಿಗೆ ಭೂಸ್ವಾಧೀನ ಪರಿಹಾರ ವೆಚ್ಚ ಪಾವತಿಸಲಾಗಿದ್ದು, 50% ಪಾಲುದಾರಿಕೆಯಲ್ಲಿ ಇಲ್ಲಿಯವರೆಗೆ ಪಾವತಿಸಲಾದ ಭೂಸ್ವಾಧೀನ ಪರಿಹಾರ ವೆಚ್ಚದಲ್ಲಿ ರೂ. 21.00 ಕೋಟಿ ವೆಚ್ಚ ರಾಜ್ಯ ಸರ್ಕಾರದಿಂದ 21.84 ಕೋಟಿ ವೆಚ್ಚ ಕೇಂದ್ರ ಸರ್ಕಾರದಿಂದ ಅನುದಾನ ನೀಡಲಾಗಿದೆ. ಇಲ್ಲಿಯವರೆಗೆ ಒಟ್ಟು ರೂ.42.84 ಕೋಟಿ ವೆಚ್ಚ ಫಲಾನುಭವಿಗಳಿಗೆ ಪಾವತಿಸಲಾಗಿದೆ.

		2022-23	2023-24	2024-25	2025-26		
Kalaburagi Total		153.03	166.11	138.30	119.20	26.30	
NH Division, Belagavi							
1	Improvement to NH-206 Widening the road from single lane to two lane and intermediate lane to two lane from Km. 299.60 to 348.00 in selected reaches on Tumkur-Honnavar section (Job No: NH-206-KNT-2016-17-809)	48.40	3.26	---	---	---	ಅಮರಗಿರಿ-ಹೊನ್ನವಾರ್
2	Strengthening & Improvements from Km.48.00 to 64.00(Arbail to Idagundi Section) of NH-63(NH-52) of Ankola-Gooty section in the state of Karnataka on EPC Mode under Annual Plan (2023-24) (Job No: NH-52-KNT-2023-245/994)	16.00	---	---	11.07	7.26	ಅಮರಗಿರಿ-ಗೊತ್ತಿ
Belagavi Total		3.26	0.00	0.00	11.07	7.26	
North Zone Total		181.34	287.83	560.70	664.61	430.20	


 Chief Engineer,
 National Highways (North Zone)
 Belagavi

ವಿಧಾನ ಪರಿಷತ್ತಿನ ಹುಕ್ಕೇ ಗುರುತಿಲ್ಲದ ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ-1131 (1301)
 ವಿಧಾನ ಪರಿಷತ್ತಿನ ಸದಸ್ಯರಾದ ಶ್ರೀ. ರಾಮೇಶ್ವರ್ಗೌಡ (ಪದವೀಧರರ ಕ್ಷೇತ್ರದಿಂದ ಚುನಾಯಿತರಾದವರು)
 ವಿಷಯ :- ಕಳೆದ ನಾಲ್ಕು ವರ್ಷಗಳಿಂದ ರಾಷ್ಟ್ರೀಯ ಹೆದ್ದಾರಿ ಅಭಿವೃದ್ಧಿಯ ಬಗ್ಗೆ

ಕ್ರ. ಸಂ.	ಕಾಮಗಾರಿಯ ಹೆಸರು	ರಸ್ತೆ ಉದ್ದ (ಕಿ.ಮಿ ಗಳಲ್ಲಿ)	ಜಡುಗಡೆಯಾದ ಅನುದಾನ					ಷರಾ
			2021-22	2022-23	2023-24	2024-25	2025-26	
NH Division, Hubli								
1	Construction of Bypass to Naragund Town on NH-52 (old NH-218) Bijapur-Hubballi Section in the state of Karnataka on EPC Mode.(Job No: NH-52-KNT-2022-23-963)	7.3	0	0	0	18.29	0	ಕಾಮಗಾರಿಯು ಬೌತಿಕವಾಗಿ ಶೇ: 32 ರಷ್ಟು ಪೂರ್ಣಗೊಂಡಿದ್ದು ಬಾಕಿ ಕಾಮಗಾರಿಯು ಪ್ರಗತಿಯಲ್ಲಿದೆ.
2	Widening to 2L+PS from km. 71.00 to 104.00 (Sarjapur to Pattadakallu) on Bhanapur to Gaddanakeri section NH-367 in the state of Karnataka under NH(O) on EPC Mode (Job No:-NH-367-KNT-2022-23-972)	25.95	0	0	0	74.89	38.15	ಕಾಮಗಾರಿಯು ಬೌತಿಕವಾಗಿ ಶೇ: 58 ರಷ್ಟು ಪೂರ್ಣಗೊಂಡಿದ್ದು ಬಾಕಿ ಕಾಮಗಾರಿಯು ಪ್ರಗತಿಯಲ್ಲಿದೆ.
3	Construction of Bypass at Kukanoor, Yalaburga, Gajendragada of NH367 Bhanapur Gaddanakeri section of NH-367 in the state of Karnataka under NH(O) on EPC Mode (3Bypasses.) (Job No:-NH-367-KNT-2022-23-973)	17.25	0	0	0	0	19.11	ಕಾಮಗಾರಿಯು ಬೌತಿಕವಾಗಿ ಶೇ: 17 ರಷ್ಟು ಪೂರ್ಣಗೊಂಡಿದ್ದು ಬಾಕಿ ಕಾಮಗಾರಿಯು ಪ್ರಗತಿಯಲ್ಲಿದೆ.
Hubli Total			0	0	0	93.18	57.26	
NH Division, Vijaypur								
1	Construction of 4 lane ROB and its approaches in lieu of existing Level Crossing No.75 at Km 15.000 on NH-218 in the State of Karnataka. (Job No. NH-218/KNT(6)/2016-17-008-S&R(B))	1.51	20.99	25.58	12.84	6.83	0	ಕಾಮಗಾರಿಯು ಬೌತಿಕವಾಗಿ ಶೇ: 96 ರಷ್ಟು ಪೂರ್ಣಗೊಂಡಿದ್ದು ಬಾಕಿ ಕಾಮಗಾರಿಯು ಪ್ರಗತಿಯಲ್ಲಿದೆ.
2	Construction of Two lane with paved shoulder from Km.0.00 to Km. 80.00 on NH 548B (Vijayapura-Sankeshwar section) in the state of Karnataka on Hybrid Annuity Mode (HAM). (Job No.NH-548B-KNT-2020-21-920).	79.7	0.002	64.77	119.15	92.63	26.39	ಕಾಮಗಾರಿಯು ಪೂರ್ಣಗೊಂಡಿದ್ದು, ಸದ್ಯ ರಸ್ತೆಯು ಡಿವಲಪ್ ಸಲ್ಲಿತಿದೆ.
3	Widening of Major Bridge at Ch 171.601 (Existing chainage 172.310) on NH- 150A (Jewaragi-Chamarajnagar Section) on EPC mode in the State of Karnataka.(Job No.NH-150A-KNT-2020-21-913.)	0.46	4.06	9.89	7.29	0.45	5.06	ಕಾಮಗಾರಿಯು ಬೌತಿಕವಾಗಿ ಪೂರ್ಣಗೊಂಡಿದೆ.

ಕ್ರ. ಸಂ.	ಕಾಮಗಾರಿಯ ಹೆಸರು	(ಕಿ.ಮಿ ಗಳಲ್ಲಿ)	2021-22	2022-23	2023-24	2024-25	2025-26	ಟಿಪ್ಪಣಿ
4	Widening to 4 lane from km 133.00 to 158.04 (Shirur cross to Gaddankeri) (Design chainage 130.880 to 155.145) of NH-367 in the State of Karnataka on EPC mode. (Job No.NH-367-KNT-2021-22-930)	24.265	0	20.56	100.67	74.12	11.83	ಕಾಮಗಾರಿಯು ಬೌತಿಕವಾಗಿ ಶೇ: 80.17 ರಷ್ಟು ಪೂರ್ಣಗೊಂಡಿದ್ದು ಬಾಕಿ ಕಾಮಗಾರಿಯು ಪ್ರಗತಿಯಲ್ಲಿದೆ.
5	Widening to two lane with Paved shoulders from km 0.00 (Siddapur) to Km 11.627 (Vijayapura) of NH-561A in the State of Karnataka on EPC mode. (Job No.NH-561A-KNT-2021-22-932)	11.627	0	0.12	22.76	36.05	4.00	ಕಾಮಗಾರಿಯು ಬೌತಿಕವಾಗಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
6	Widening to two lane with Paved shoulders from km 103.225 (Pattadkal) to Km 133.00 (Shirur cross) (Design chainage 104.80 to 130.88) of NH-367 in the State of Karnataka on EPC mode. (Job No.NH-367-KNT-2021-22-934)	26.08	0	0.42	11.03	3.07	0.89	
7	Widening of Intermediate / two lane to 2 lane with paved shoulder from Existing Chainages km 112.750 to 142.000 (Lingasugur to Mudabal cross) & from Km 147.070 to Km 149.070 (Maski city limit) of Jewaragi Chamarajnagar Section of NH-150A in the State of Karnataka on EPC mode" (Job No.NH-150A-KNT-2021-22-951)	30.94	0	0.27	141.21	46.53	0.83	ಕಾಮಗಾರಿಯು ಬೌತಿಕವಾಗಿ ಶೇ: 93 ರಷ್ಟು ಪೂರ್ಣಗೊಂಡಿದ್ದು ಬಾಕಿ ಕಾಮಗಾರಿಯು ಪ್ರಗತಿಯಲ್ಲಿದೆ.
8	Construction of Maski Bypass (starts at existing Km.144.220 and ends at existing Km.151.760) and Sindhanur Bypass (Starts at existing Km.168.370 and ends at existing Km.180.800) on NH-150A on EPC mode (Job No. NH-150A-KNT-2022-23-981)	20.135	0	0	0.07	72.18	21.27	ಟೆಂಡರ್ ಪಂತದಲ್ಲಿದೆ . ಸದರಿ ಕಾಮಗಾರಿಗೆ ರಾಜ್ಯ ಸರ್ಕಾರದಿಂದ ಭೂಸ್ವಾಧೀನಕ್ಕಾಗಿ ರೂ.66.40 ಕೋಟಿಗಳ ಅನುದಾನ ಬಿಡುಗಡೆಯಾಗಿರುತ್ತದೆ.
9	Widening to 2L+PS Km 184.70 to 198.92 (Venkateshwara camp to Dadesugur) on NH-150A in the State of Karnataka under NH(O) on EPC mode under Annual Plan 2022-23 (Job No.NH-150A-KNT-2022-23-985)	13.8	0	0	0.03	32.53	19.12	ಕಾಮಗಾರಿಯು ಬೌತಿಕವಾಗಿ ಶೇ: 64 ರಷ್ಟು ಪೂರ್ಣಗೊಂಡಿದ್ದು ಬಾಕಿ ಕಾಮಗಾರಿಯು ಪ್ರಗತಿಯಲ್ಲಿದೆ.
10	wideining to two lane with paved shoulders from Km 0.00 to 102.310 Murrum (Marastra Border to IB Circle) Vijayapura section of NH 548B in the state of the Karnataka under annual plan 2022-23 on EPC mode JOB NO.NH-548B-KNT-2022-23-975	102.31	0	0.11	7.26	45.99	116.12	ಕಾಮಗಾರಿಯು ಬೌತಿಕವಾಗಿ ಶೇ: 42 ರಷ್ಟು ಪೂರ್ಣಗೊಂಡಿದ್ದು ಬಾಕಿ ಕಾಮಗಾರಿಯು ಪ್ರಗತಿಯಲ್ಲಿದೆ.
11	Widening four line with paved shoulder from Km 0.00 (Design Ch 0.00) to km 23.338 (Design Ch 23.310) of NH-166E (MH/KNT Border-Kanamadi-Bijjaragi-Tikota Section in the State of Kanataka Job No.NH-166E-KNT-2022-23-974	23.31	0	0	0	29.94	32.76	ಕಾಮಗಾರಿಯು ಬೌತಿಕವಾಗಿ ಶೇ: 56 ರಷ್ಟು ಪೂರ್ಣಗೊಂಡಿದ್ದು ಬಾಕಿ ಕಾಮಗಾರಿಯು ಪ್ರಗತಿಯಲ್ಲಿದೆ.

ಸಂ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ರಸ್ತೆ ಉದ್ದ (ಕಿ.ಮಿ ಗಳಲ್ಲಿ)	ಜಡುಗಡೆಯಾದ ಅನುದಾನ					ಷರಾ
			2021-22	2022-23	2023-24	2024-25	2025-26	
12	Widening four line with paved shoulder of NH-548B from Km.80.00 (near Muragundi) to Km.140.200 (near Chikkodi) excluding length from Km 118.450 to Km 128.450 in the State of Kanataka in under NH(O) EPC Mode under Annual plan 2022-23.Pacakage-1 Job No.NH-548B-KNT-2022-23-979	50.2	0	0	0.09	0.57	52.13	ಕಾಮಗಾರಿಯು ಪೂರಂಭಿಸಲು ಕಾರ್ಯದೇಶ ನಿಡಬೆಕಾಗಿರುತ್ತದೆ.
13	Widening four line with paved shoulder of NH 548B from Km 118.456 (near Shiraguppa) to km 128.450 (near Ankali) in the State of Kanataka Package-2 Job No.NH-548B-KNT-2022-23-982	10	0	0	0	0.10	35.88	ಕಾಮಗಾರಿಯು ಪೂರಂಭಿಸಲು ಕಾರ್ಯದೇಶ ನಿಡಬೆಕಾಗಿರುತ್ತದೆ.
14	Construction of 4lane with paved shoulders from Km 140.200 to 167.326 (Chikkodi-Gotur section)including Chikkodi Bypass of NH 548B in the state of Karnataka on Hybrid Annuity Mode (HAM) under NH(O) 2023-2 JOB NO.NH-548B-KNT-2023-24-1002	27.31	0	0	0	0.17	0	ಟೆಂಡರ್ ಹಂತದಲ್ಲಿದೆ
15	Construction of 7 minor Bridges on NH 150A from Km 142.00 to 171.00 on EPC mode in the state of Karnataka (Job No NH-150A-KNT-2022-23-998)	(7 No's.) 2.91 Km	0	0	0	0	4.32	ಕಾಮಗಾರಿಯು ಬೌತಿಕವಾಗಿ ಶೇ: 28 ರಷ್ಟು ಪೂರ್ಣಗೊಂಡಿದ್ದು ಬಾಕಿ ಕಾಮಗಾರಿಯು ಪ್ರಗತಿಯಲ್ಲಿದೆ.
Vijayapur Total			25.05	121.72	422.40	441.16	330.6	

ಕ್ರ. ಸಂ.	ಕಾಮಗಾರಿಯ ಹೆಸರು	ರಸ್ತೆ ಉದ್ದ (ಕಿ.ಮಿ ಗಳಲ್ಲಿ)	ಜಡುಗಡೆಯಾದ ಅನುದಾನ					ಪರಾ
			2021-22	2022-23	2023-24	2024-25	2025-26	
NH Division, Kalaburagi								
1	Widening Two lane/four Lane with paved shoulders from km.0.00 to km.54.370 (Maharashtra Border to Bidar) section of NH-50 in the state of Karnataka. (PACKAGE-I) (NO.NH-50-KNT-2016-17-823)	54.37	37.28	3.66	2.23	0	0	ಕಾಮಗಾರಿಯು ಬೌತಿಕವಾಗಿ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ
2	Balance Work of Construction of Widening to two/Four Lane with Paved Shoulders from Km 54.370 to Km 101.400 (Bidar to Humanabad Section) (Design Length = 47.030 Km) of NH-50 in the State of Karnataka through EPC mode (Package II)NO.NH-50-KNT-2020-21-907	47.03	56.51	89.35	50.74	48.79	5.9	ಕಾಮಗಾರಿಯು ಪೂರ್ಣಗೊಂಡಿದ್ದು, ಸದ್ಯ ರಸ್ತೆಯು ಡಿವಲಪ್ ನಲ್ಲಿದೆ.
3	Construction Of 4 Lane ROB and its approaches in lieu of existing level crossing No.48/E at Km.66.900 on NH-50 (Railway Chainage 96/6-7) Near Naubad in the State of Karnataka.(NO.NH-50-KNT(14)/17-S&R(B)-013)	2.43	28.71	37.04	17.48	0	0	ಕಾಮಗಾರಿಯು ಬೌತಿಕವಾಗಿ ಪೂರ್ಣಗೊಂಡಿದೆ, ಡಿವಲಪ್ ನಲ್ಲಿದೆ.
4	Widening Two lane/four Lane with paved shoulders from km.34.000 to km.70.9000(Chitapur cross to start of Yadgir bypass Of NH-150 ON EPC Mode in the state of Karnataka. (PACKAGE-I)NO.NH-150-KNT-2016-17-828	36.9	24.91	10.09	0	6.32	0	ಕಾಮಗಾರಿಯು ಬೌತಿಕವಾಗಿ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ
5	Widening To two lane/four Lane paved shoulders from km.79.650 to km.118.470 End of yadagir Bypass to Andhra border section of National Highway No.150 in the state of Karnataka.NO.NH-150-KNT-2016-17-817	38.82	5.62	0.36	0	0	0.00	ಕಾಮಗಾರಿಯು ಪೂರ್ಣಗೊಂಡಿದೆ.
6	Widening to 2L with Paved shoulder from km.0.00 to Km 5.75 of Nh-752k (maharashtra Karanataka border-Halbarga section) in the state of Karnataka EPC Mode (Job No.Nh-752K-2021-22-KNT-954)	5.75	0	5.68	12.6	0	0	ಕಾಮಗಾರಿಯು ಪೂರ್ಣಗೊಂಡಿದೆ.
7	Widening of existingroad to 2 lane/4 lane from Km 98+450 to Km 100+120 along with widening of existing major bridge near Manik Nagar at Km 99+225 of NH-50(Bidar-Humnabad Section) as one time Improvement in the state of Karnataka(NH-50-2021-22-KNT-947)	1.67	0	2.71	6.28	1.29	0	ಕಾಮಗಾರಿಯು ಪೂರ್ಣಗೊಂಡಿದೆ.

ಕ್ರ.ಸಂ.	ಕಾಮಗಾರಿಯ ವಿವರ	ರೈಲ್ವೆ (ಕಿ.ಮೀ. ಗಳಲ್ಲಿ)	ಪೂರ್ಣಗೊಳಿಸಿದ ವರ್ಷಗಳು					ಒಟ್ಟು
			2021-22	2022-23	2023-24	2024-25	2025-26	
8	Construction Of 4 Lane ROB At Km 22.800 and 2L Major Bridge at Km 24.600 on NH-150 Across Kagina River including Approaches from Km 22.60 to Km 25.17 of NH-150 in Kalaburgi District.NO.NH-150-KNT-2021-22-940	2.57	0	17.22	30.01	5.8	0	ಒಟ್ಟು 5.8
9	Re-Alignment of road from Km 35.935 to 39.255 (Chowdapur village) Km.72.920 (Ballurgi Village) of NH-150E with 2 lane paved Shoulders in the state of Karnataka Under NH(O) ON EPC mode(NO.NH-150E-KNT-2023-24-961)	9.16	0	0	18.96	34.56	0	ಒಟ್ಟು 53.48
Kalaburagi Total			153.03	162.45	138.30	96.76	5.90	

NH Division, Belagavi									
1	Improvement to NH-206 Widening the road from single lane to two lane and intermediate lane to two lane from Km. 299.60 to 348.00 in selected reaches on Tumkur -Honnavar section (Job No: NH-206-KNT-2016-17-809)	48.40	3.26	---	---	---	---	---	ಒಟ್ಟು 55.36
	Strengthening & Improvements from Km.48.00 to 64.00(Arbail to Idagundi Section) of NH-63(NH-52) of Ankola-Gooly section in the state of Karnataka on EPC Mode under Annual Plan (2023-24) (Job No: NH-52-KNT-2023-245/994)	16.00	---	---	---	11.07	7.26	7.26	ಒಟ್ಟು 31.59
Belagavi Total		3.26	0	0	0	11.07	7.26	7.26	
CE NH (NorthZone) Total		181.34	284.17	560.70	642.17	401.02			

Chief Engineer,
National Highways (North Zone),
Belagavi