


ಕರ್ನಾಟಕ ವಿಧಾನ ಪರಿಷತ್ತು

ಚುಕ್ಕೆ ಗುರುತಿಲ್ಲದ ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ	: 1316
ಸದಸ್ಯರ ಹೆಸರು	: ಶ್ರೀ ಕೆ.ಅಬ್ದುಲ್ ಜಬ್ಬಾರ್ (ವಿಧಾನಸಭೆಯಿಂದ ಚುನಾಯಿತರಾದವರು)
ಉತ್ತರಿಸುವ ದಿನಾಂಕ	: 17-12-2025
ಉತ್ತರಿಸುವ ಸಚಿವರು	: ಲೋಕೋಪಯೋಗಿ ಸಚಿವರು

ಕ್ರಮ ಸಂಖ್ಯೆ	ಪ್ರಶ್ನೆಗಳು	ಉತ್ತರ																																																																																																				
ಅ)	ರಾಜ್ಯದಲ್ಲಿ ಇರುವಂತಹ ರಾಷ್ಟ್ರೀಯ ಹೆದ್ದಾರಿಗಳ ಸಂಖ್ಯೆ ಎಷ್ಟು; ಅವು ಯಾವುವು:	<p>ರಾಜ್ಯದಲ್ಲಿ ಒಟ್ಟು 49 ರಾಷ್ಟ್ರೀಯ ಹೆದ್ದಾರಿಗಳಿದ್ದು, ಕೇಂದ್ರ ಭೂಸಾರಿಗೆ ಮತ್ತು ಹೆದ್ದಾರಿಗಳ ಸಚಿವಾಲಯ, ನವದೆಹಲಿ ಇವರ 2024-25ನೇ ಸಾಲಿನ ವಾರ್ಷಿಕ ವರದಿಯ ಪ್ರಕಾರ ಇವುಗಳ ಒಟ್ಟು ಉದ್ದ 8191 ಕಿ.ಮೀ. ಇರುತ್ತದೆ</p> <table> <tr><td>1</td><td>NH-42</td><td>11</td><td>NH-69</td><td>21</td><td>NH-150</td></tr> <tr><td>2</td><td>NH-67</td><td>12</td><td>NH-544E</td><td>22</td><td>NH-73</td></tr> <tr><td>3</td><td>NH-752 K</td><td>13</td><td>NH-748</td><td>23</td><td>NH-367A.</td></tr> <tr><td>4</td><td>NH-44</td><td>14</td><td>NH-169</td><td>24</td><td>NH-150 A</td></tr> <tr><td>5</td><td>NH-167</td><td>15</td><td>NH-548 H</td><td>25</td><td>NH-173</td></tr> <tr><td>6</td><td>NH-161A</td><td>16</td><td>NH-948</td><td>26</td><td>NH-948 A</td></tr> <tr><td>7</td><td>NH-48</td><td>17</td><td>NH-169A</td><td>27</td><td>NH-52</td></tr> <tr><td>8</td><td>NH-367</td><td>18</td><td>NH-50</td><td>28</td><td>NH-75</td></tr> <tr><td>9</td><td>NH-544 DD</td><td>19</td><td>NH-369</td><td>29</td><td>NH-369E</td></tr> <tr><td>10</td><td>NH-648</td><td>20</td><td>NH-748AA</td><td>30</td><td>NH-160</td></tr> </table> <table> <tr><td>31</td><td>NH-275</td><td>41</td><td>NH-766C</td></tr> <tr><td>32</td><td>NH-373</td><td>42</td><td>NH-561A,</td></tr> <tr><td>33</td><td>NH-181</td><td>43</td><td>NH-NE 7</td></tr> <tr><td>34</td><td>NH-275 K</td><td>44</td><td>NH-167N</td></tr> <tr><td>35</td><td>NH-66</td><td>45</td><td>NH-150C</td></tr> <tr><td>36</td><td>NH-166E</td><td>46</td><td>NH-748 A</td></tr> <tr><td>37</td><td>NH-766E</td><td>47</td><td>NH-375</td></tr> <tr><td>38</td><td>NH-766</td><td>48</td><td>NH-848R</td></tr> <tr><td>39</td><td>NH-548B</td><td>49</td><td>NH-65</td></tr> <tr><td>40</td><td>NH-766EE</td><td></td><td></td></tr> </table>	1	NH-42	11	NH-69	21	NH-150	2	NH-67	12	NH-544E	22	NH-73	3	NH-752 K	13	NH-748	23	NH-367A.	4	NH-44	14	NH-169	24	NH-150 A	5	NH-167	15	NH-548 H	25	NH-173	6	NH-161A	16	NH-948	26	NH-948 A	7	NH-48	17	NH-169A	27	NH-52	8	NH-367	18	NH-50	28	NH-75	9	NH-544 DD	19	NH-369	29	NH-369E	10	NH-648	20	NH-748AA	30	NH-160	31	NH-275	41	NH-766C	32	NH-373	42	NH-561A,	33	NH-181	43	NH-NE 7	34	NH-275 K	44	NH-167N	35	NH-66	45	NH-150C	36	NH-166E	46	NH-748 A	37	NH-766E	47	NH-375	38	NH-766	48	NH-848R	39	NH-548B	49	NH-65	40	NH-766EE		
1	NH-42	11	NH-69	21	NH-150																																																																																																	
2	NH-67	12	NH-544E	22	NH-73																																																																																																	
3	NH-752 K	13	NH-748	23	NH-367A.																																																																																																	
4	NH-44	14	NH-169	24	NH-150 A																																																																																																	
5	NH-167	15	NH-548 H	25	NH-173																																																																																																	
6	NH-161A	16	NH-948	26	NH-948 A																																																																																																	
7	NH-48	17	NH-169A	27	NH-52																																																																																																	
8	NH-367	18	NH-50	28	NH-75																																																																																																	
9	NH-544 DD	19	NH-369	29	NH-369E																																																																																																	
10	NH-648	20	NH-748AA	30	NH-160																																																																																																	
31	NH-275	41	NH-766C																																																																																																			
32	NH-373	42	NH-561A,																																																																																																			
33	NH-181	43	NH-NE 7																																																																																																			
34	NH-275 K	44	NH-167N																																																																																																			
35	NH-66	45	NH-150C																																																																																																			
36	NH-166E	46	NH-748 A																																																																																																			
37	NH-766E	47	NH-375																																																																																																			
38	NH-766	48	NH-848R																																																																																																			
39	NH-548B	49	NH-65																																																																																																			
40	NH-766EE																																																																																																					
ಆ)	ರಾಷ್ಟ್ರೀಯ ಹೆದ್ದಾರಿಗಳ ನಿರ್ವಹಣೆ ಹೇಗೆ ನಡೆಯುತ್ತದೆ; ನಿರ್ವಹಣೆ ನಡೆಸಲು ಇರುವ ಮಾನದಂಡಗಳಾವುವು:	<p>ರಾಷ್ಟ್ರೀಯ ಹೆದ್ದಾರಿಗಳ ನಿರ್ವಹಣೆಯನ್ನು ಕೇಂದ್ರ ಭೂಸಾರಿಗೆ ಮತ್ತು ಹೆದ್ದಾರಿಗಳ ಸಚಿವಾಲಯ, ನವದೆಹಲಿ ಇವರ ಸುತ್ತೋಲೆ ಸಂ:No.RW/G-23012/01/2019-W&A (Pt.III) dated: 06.07.2023 & NH-15017/20/2023-P&M dated:18.09.2023 ರ (ಪ್ರತಿಯನ್ನು ಅನುಬಂಧ-1 ರಲ್ಲಿ ಲಗತ್ತಿಸಲಾಗಿದೆ) ಮಾನದಂಡಗಳಂತೆ "Short Term Maintenance Contract (STMC) and Performance Based Maintenance Contract (PBMC) ಅಡಿಯಲ್ಲಿ ನಿರ್ವಹಣೆ ಕಾಮಗಾರಿಗಳನ್ನು ಕೈಗೊಳ್ಳಲಾಗುತ್ತಿದೆ.</p>																																																																																																				
ಇ)	ಕಳೆದ 2 ವರ್ಷಗಳಲ್ಲಿ ಎಷ್ಟು ರಾಷ್ಟ್ರೀಯ ಹೆದ್ದಾರಿಗಳ ನಿರ್ಮಾಣ ಯೋಜನೆಯನ್ನು ಕೈಗೆತ್ತಿಕೊಳ್ಳಲಾಗಿದೆ; ಪೂರ್ಣಗೊಂಡ ಹಾಗೂ ಬಾಕಿ ಉಳಿದಿರುವ	<p>ಭಾರತೀಯ ರಾಷ್ಟ್ರೀಯ ಹೆದ್ದಾರಿಗಳ ಪ್ರಾಧಿಕಾರದ ವರದಿಯಂತೆ ಕಳೆದ 2 ವರ್ಷಗಳಲ್ಲಿ ಕೈಗೆತ್ತಿಕೊಳ್ಳಲಾದ ಕಾಮಗಾರಿಗಳ ವಿವರಗಳನ್ನು ಅನುಬಂಧ-2 ರಲ್ಲಿ ಹಾಗೂ ರಾಷ್ಟ್ರೀಯ ಹೆದ್ದಾರಿ ವಲಯಗಳ ವತಿಯಿಂದ ಕೈಗೊಂಡಿರುವ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿಗಳ ವಿವರಗಳನ್ನು ಅನುಬಂಧ-3 ರಲ್ಲಿ ಲಗತ್ತಿಸಿದೆ.</p>																																																																																																				

	ಯೋಜನೆಗಳಾವುವು: (ಪೂರ್ಣ ಮಾಹಿತಿ ಒದಗಿಸುವುದು)	
ಈ)	ಬಾಕಿ ಉಳಿದಿರುವ ರಾಷ್ಟ್ರೀಯ ಹೆದ್ದಾರಿಗಳ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿಗಳನ್ನು ಯಾವ ಕಾಲಮಿತಿಯೊಳಗೆ ಪೂರ್ಣಗೊಳಿಸಲಾಗುವುದು?	ರಾಷ್ಟ್ರೀಯ ಹೆದ್ದಾರಿ ಕಾಮಗಾರಿಗಳು ಭೂ-ಸ್ವಾಧೀನ ಪ್ರಕ್ರಿಯೆ ಒಳಗೊಂಡಿದ್ದು, ತ್ವರಿತವಾಗಿ ಪೂರ್ಣಗೊಳಿಸಲು ಎಲ್ಲಾ ಅಗತ್ಯ ಕ್ರಮ ಕೈಗೊಳ್ಳಲಾಗುತ್ತಿದೆ.

ಕಡತ ಸಂಖ್ಯೆ: ಲೋಇ 483 ಸಿಎನ್‌ಹೆಚ್ 2025 (ಇ)


(ಸತೀಶ ಜಾರಕಿಹೊಳೆ)
ಲೋಕೋಪಯೋಗಿ ಸಚಿವರು

HS 2005-I

1

No. NH-15017/20/2023-P&M
Government of India
Ministry of Road Transport & Highways
Transport Bhawan, 1, Parliament Street, New Delhi-110001
Dated, 18th September, 2023

All Project Zone Chief Engineers,
Ministry of Road Transport & Highways,
New Delhi-110001.

Sub: Maintenance Plan for National Highways (NHs) entrusted with State/UT Govt. and Ministry's PIUs.

Sir,

Please find enclosed herewith the approved sanction ceiling for the maintenance plan for the year 2023-24 under Short Term Maintenance Contract (STMC) and Performance Based Maintenance Contract (PBMC) for the National Highways (NHs) stretches being maintained either through State/UT PWD/RCD or Ministry's PIUs. The above details were prepared based on the details furnished by the Project Zones/concerned ROs.

2. As discussed during the review meeting taken by Hon'ble Minister (RT&H) / Secretary, RT&H on 04.09.2023 regarding maintenance plan, it was decided that all NH stretches should either be under development plan / Defect Liability Period (DLP) or any sort of maintenance plan so that one contractor/concessionaire is always responsible for the maintenance of that NH stretch under any sort of contract. This will ensure that NH sections remain pothole free. This is also in line with section 198A of Motor Vehicle Act amended in 2019 to keep the highways in safe condition failing which penalty is non-compounding.

3. Accordingly, all Project Zone Chief Engineers / ROs of the Ministry are requested to implement the maintenance plan immediately for deployment of any agency for starting the maintenance work as soon as possible but not later than 30.11.2023.

It is also requested to immediately review the entire development and maintenance plan and ensure that all NH sections entrusted with State/UT PWD/RCD/Ministry's PIU are duly engaged with any agency for maintenance. If any stretch is still missing and has not been accounted under any maintenance plan so far, it is requested that the same may be immediately reviewed and informed to the Planning Zone by 29.09.2023.

4. Estimates for STMC works costing less than Rs. 5 Crore shall be sanctioned and work shall be executed in accordance with para 5.2 of the Ministry's Circular No. RW/NH-24035/4/2008-P&M/PIC Vol.II dated 23.02.2018. Other works shall be sanctioned and executed as per the extant policies of the Ministry.

5. Henceforth, Project Zone Chief Engineers / concerned ROs shall ensure that the entire NH network under their jurisdiction is maintained through properly enacted agencies so that for any bad condition on NHs, the responsibility can be fixed.

Page 1 of 4

Paulik

No. NH-15017/20/2023-P&M
Government of India
Ministry of Road Transport & Highways
Transport Bhawan, 1, Parliament Street, New Delhi-110001

Yours faithfully,

Enclosure

Encl: As above

A. Maulik
(A. Maulik)

Executive Engineer (Planning)
Email: planningmorth@gmail.com

Copy for necessary action to:-

1. All ROs / PIUs head
2. AFA

Copy for information and necessary action to:

1. Sr. PPS to Secretary (RT&H)
2. Sr. PPS to DG (RD) & SS
3. PPS to AS&FA
4. PPS to All ADGs

No. NH-15017/20/2023-P&M
Government of India
Ministry of Road Transport & Highways
Transport Bhawan, 1, Parliament Street, New Delhi-110001

Annexure

Enclosure to Ministry's OM of even no. dt 18.09.2023

S.No.	State/UT	Length in Km; Amount in Rs. Crore			
		Sanction Ceiling 2023-24			
		Short Term Maintenance Contract (STMC)		Performance Based Maintenance Contract (PBMC)	
		Length	Cost	Length	Cost
1	Andhra Pradesh	762	70	104	125
2	Arunachal Pradesh	-	-	49	74
3	Assam	453	37	257	333
4	Bihar	200	30	269	261
5	Chandigarh	-	-	-	-
6	Chhattisgarh	613	122	154	77
7	Delhi	-	-	-	-
8	Goa	116	6	27	27
9	Gujarat	995	138	399	343
10	Haryana	105	13	31	60
11	Himachal Pradesh	396	20	265	200
12	Jammu and Kashmir	25	3	61	136
13	Jharkhand	48	34	434	434
14	Karnataka	550	50	228	300
15	Kerala	128	20	47	36
16	Ladakh	-	-	-	-
17	Madhya Pradesh	662	70	-	-
18	Maharashtra	947	144	397	198
19	Manipur	97	4	26	29
20	Meghalaya	270	11	241	224
21	Mizoram	257	42	25	28
22	Nagaland	398	33	65	72
23	Odisha	251	18	375	220
24	Puducherry	-	-	-	-
25	Punjab	193	30	75	100
26	Rajasthan	80	15	195	185

Baulik

No. NH-15017/20/2023-P&M
Government of India
Ministry of Road Transport & Highways
Transport Bhawan, 1, Parliament Street, New Delhi-110001

		Length in Km; Amount in Rs. Crore			
		Sanction Ceiling 2023-24			
S.No.	State/UT	Short Term Maintenance Contract (STMC)		Performance Based Maintenance Contract (PBMC)	
		Length	Cost	Length	Cost
27	Sikkim	8	2	18	18
28	Tamil Nadu	331	43	32	48
29	Telangana	336	10	177	179
30	Tripura	-	-	-	-
31	Uttar Pradesh	1,255	70	283	310
32	Uttarakhand	243	40	8	4
33	West Bengal	122	15	278	557
34	Dadra & Nagar Haveli & Daman & Diu	-	-	-	-
Total		9,840	1,088	4,520	4,578

Daulik.

**National Highways Authority of India
Regional Office - Bengaluru**

Under Construction Projects during last 2 Years i.e. 2023-24 & 2024-25

Annexure-B

Sl. No.	Year of Start	RO	Project Name	NH No.	Mode	Total Length (km)	Date of Start	Likely date of Completion
1	2023-24	Bengaluru	4L of Left-Over Works of Hospet-Bellary -Karnataka/AP border of New-67	67	EPC	95.37	16.05.2023	28.02.2027
2	2023-24	Bengaluru	Development of 6-lane Access Controlled Highway from Km 97 to Km 162/500 Maradgi S Andola to Baswantpur section of NH-150C (Pkg III) of Akkalkot - KNT /TS Border)	150C	HAM	65.5	24.04.2023	31.07.2026
3	2024-25	Bengaluru	Belgaum Hungund Raichur Section (Package 2) of NH-748A	748A	HAM	46.1	01.03.2025	28.02.2027
4	2024-25	Bengaluru	Access Controlled Highway of 4 lane with paved shoulder of Bellary Bypass (Balance work) and construction of 4 lane with paved shoulder of 1 Km Stretch at D. Hirehal Village (Balance work) of NH 150A of Bellary - Byrapura Section under NH(O)	150A	EPC	13.087	01.08.2024	31.07.2026
5	2024-25	Bengaluru	Road connectivity to Honnavar Port from Kasarkod on NH-66.	66	EPC	4.58	05.12.2024	06.06.2026
6	2024-25	Bengaluru	Belgaum Hungund Raichur Section (Package 5) of NH-748A	748A	HAM	46.2	21.11.2024	20.11.2026
7	2024-25	Bengaluru	Belgaum Hungund Raichur Section (Package 6) of NH-748A	748A	HAM	44.9	21.11.2024	20.11.2026
Total						315.737		

Annexure -3

Sl No	Division	Name of the Work	Length in Kms	Sanctioned Cost (Rs in Cr)	Remarks
2023-24					
1	Bangalore	Construction of ROB in lieu of LC No. 47(Panydahundi Road over bridge) of Mysuru - Chamarajanagara railway line at KM 673.00 of NH 150A in the state of karnataka under NH(O) on EPC mode under Annual Plan 2023-24	1.729	107.66	Work under progress.
		"Reonstruction of Major Bridge at Km 173.600 across Lakshmanathirtha river and its approaches from Km171.30 to 176.400 in Hunsur town limits on NH-275 Bantwal Bangalore section in State of Karnataka [Job No. NH-275-KNT-2023-24-993]"	5.1	56.8	Work under progress.
		Improvement to 2-lane with paved shoulders from Km597.560(Pandavapura town limit) to 606.670(Kiranguru) on NH-150A(Jevargi-Chamrajnagar section) in the state of Karnataka	11.38	45.99	Work under progress.
		Reonstruction of Minor Bridge at Ch.682.590 and 684.00 in Chamarajnagar Town on NH-150A (Jevargi-Chamrajnagar section) in the state of Karnataka under NH(O) on EPC Mode under Annual plan 2023-24	2 Nos Bridges	7	Work completed. (completed on 25.07.2025)
2	Hassan	Widening to Two Lane Paved Shoulders from Km 0.000 (Mudigere) to Km 26.326 (Mugutihalli) of NH-173 Mudigere - Kadur section in the State of Karnataka on EPC Mode in NH(O) Annual Plan 2023-24. [Job No. NH-173-KNT-2023-24-1003]	13.299 Km	400.69 Cr	Now the AC/ CALA, Chikkamagaluru had issued award notices to the formers, document collection under progress
		Construction of additional 2-lane ROB near Hangarahalli from Km 79.830 to Km 80.650 on NH-373 in the State of Karnataka on EPC mode under NH(O) Annual Plan 2023-24. (Job No. NH-373-KNT-2023-24-1005)	0.82 Km	46.11 Cr	Out of 37 Beneficiaries, details of 10 Beneficiaries has been uploaded in the Bhoomirashi portal for payment and details of another 10 beneficiaries are ready for uploading .
		Construction of Bypass to the Holenarasipura Town from Km 87.280 (Near Chikknahalli) to Km 97.580 (Near Hullahalli) on NH-373 in the State of Karnataka on EPC mode under NH(O) Annual Plan 2023-24. (Job No.NH-373-KNT-2023-24-1006)	12.90 Km	531.29 Cr	Proposal of 3G award has been submitted to AC/CALA Hassan on 10-07-2025 for placing the award. 3G award under preparation
		Widening to Four Lane with Paved Shoulders from NH Chainage Km. 105.780 to Km.128.080 (Yedegowdanahalli to Arjunahalli section) of NH-373 in the State of Karnataka on HAM under NH(O) Annual Plan 2023-24 (Job No.NH-373-KNT-2023-24-1007)	22.30 Km	576.22 Cr	3D proposal submitted to RO, MoRTH, Bengaluru on 31-07-2025 for notification in official gazette.
3	Mangaluru	Widening to Two Lane with Paved Shoulder of NH-73 (New) Spur Road Ujire-Dharmasthala - Periyashanthi in the State of Karnataka under on HAM under NH(O) Annual Plan 2023-24. (Job No.NH-73(Spur)-KNT-2023-24-996)	28.49	613.65	Work under progress.
		Widening to 2-lane with paved shoulder from Existing Km 75.00 to Existing Km 86.20 (Charmadi Ghat) of Mangalore-Mudigere-Tumkur section of NH-73 in the State of Karnataka on EPC mode under NH(O) Annual Plan 2023-24. (Job No.NH-73-KNT-2023-24-999)	11.2	298.45	Appointed date yet to be fixed

Annexure -3

Sl No.	Division	Name of the Work	Length in Kms	Sanctioned Cost (Rs in Cr)	Remarks
2024-25					
1	Bangalore	Improvements to Blackspot at Kalbetta junction(KA-(02)-422) on NH-275, Bantwala-Bengaluru section in the state of Karnataka	0.275	4.04	Work under progress.
		Improvements to Blackspot at Devalapura junction(KA-(05)-19) on NH-275K, Mysore Ring road section in the state of Karnataka.	0.8	34.66	Work under progress.
2	Mangaluru	Construction of Retaining wall from Km 78.000 to 125.000 of NH-275 (Bantwal-Bangalore section) selected reaches in the State of Karnataka under NH (O) on EPC mode under Annual Plan-2024-25 (Job No: NH-275-KNT-2024-25-01)	1.65	94.08	Work under progress.
3	Tumkur	"Widening to 4-lane with paved shoulders from Km 347.500 (intersection with NH-48 at Km 116.800, near Sira) to Km 367.700 (near Badavanahalli), including a bypass to Sira town of NH-69, in the state of Karnataka, on EPC mode under Annual Plan 2024-25	20.2	584.98	Tender process

ಅನುಬಂಧ-01


ವಿಧಾನ ಪರಿಷತ್ತಿನ ಸದಸ್ಯರಾದ : ಶ್ರೀ.ಕೆ.ಅಬ್ದುಲ್ ಜಬ್ಬಾರ್ (ವಿಧಾನಸಭೆಯಿಂದ ಚುನಾಯಿತರಾದವರು) ಇವರು ಮಂಡಿಸಿದ ಚುಕ್ಕೆ ಗುರುತಿಲ್ಲದ ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ-1171(1316)

District	Name Of Work	Project Cost (Rs in Crs)	Length (in Kms)	Date Of Commencement	Due Date Of Completion	Actual Date of Completion	Remarks
NH Division, Hubli							
1	Koppal	EPC WORKS Construction of 4lane ROBs & its approaches in lieu of exitsing 56/T-C2 at km 0.517 on NH-367 in the state of Karnataka & in EPC MODE.(Job No: NH-367-KNT(5)-2016-17- 006-S&R(B))	63.66	1	15/01/2021	15.07.2023.	- 80% physical work is completed, further launching of girders completed, bowstring girder pushing work is nearing completion. Work will be vompleted by 31.03.2026.
2	Dharwad	Construction Of Elevated Corridor from Km 135.650 to 136.300 on NH-63 from Km 249.00 to 250.050 on NH-04 and Km 192.910 to 193.350 on NH-218 for Decongestion of Traffic in Ranichannamma Circle in Hubli City in the state of Karnataka on EPC Mode .(Job No: NH-63, 4 & 218-KNT-2020-21-910)	349.49	3.69	4/6/2021	20.03.2025	- 52% work is completed, further work is under progress
3	Gadag	Construction of Bypass to Naragund Town on NH-52 (old NH-218) Bijapur-Hubballi Section in the state of Karnataka on EPC Mode.(Job No: NH-52-KNT-2022-23-963)	126.86	7.30	20.12.2023	20.06.2025	- 9 Box culverts work completed.5 Minor bridge work under progress. VUP,Subgrade and GSB work under progress 32% Physical work completed. further Work is under progress
4	Bagalkot & Gadag	Widening to 2L+PS from km. 71.00 to 104.00 (Sarjapur to Pattadkallu) on Bhanapur to Gaddanakeri section NH-367 in the state of Karnataka under NH(O) on EPC Mode (Job No:- NH-367-KNT-2022-23-972)	445.62	25.96	16.03.2024	16.03.2026	- Major Bridge @ch 80.170 work ,30 PSC Work completed, DBM work, VUP, RE Panels and Culvert works are under progress.58% physically work is completed, further work is under progress.
5	Koppal & Gadag	Construction of Bypass at Kukanoor, Yalaburga, Gajendragada of NH367 Bhanapur Gaddanakeri section of NH-367 in the state of Karnataka under NH(O) on EPC Mode (3Bypasses.) (Job No:-NH-367-KNT-2022-23-973)	333.96	17.26	26.06.2025	25.06.2027	- Embankment and Subgrade work, and MNBs work and Culverts works are under progress.17% Work Completed, Further work is under progress.
Hubli Total		1319.59	55.204				

Sl No.	District	Name Of Work	Project Cost (Rs in Crs)	Length (in Kms)	Date Of Commencement	Due Date Of Completion	Actual Date of Completion	Remarks
NH Division, Vijayapur								
EPC WORKS								
1	Raichur	Widening of Intermediate/two lane NH-150A Lingasugur to Mudabal cross (km 112.750 to 142.000) & Maski city limit (Km 147.070 to Km 149.070)	255.88	30.94	18-01-2023	17-07-2024	--	93% physically work is completed, further work is under progress.
2	Raichur	Construction of NH-150A Maski Bypass (starts at existing Km.144.220 and ends at existing Km.151.760) and Sindhanur Bypass (Starts at existing Km.168.370 and ends at existing Km.180.800)	406.73	22.135	--	--	--	Speaking Order for Cancellation of Agreement between State PWD and M/s Ammapur Infrastructure Pvt Ltd. issued by RO MoRTH office Bangalore Dated: 15.09.2025 Tender Recalled by RO office Bengaluru
3	Raichur	Widening to two lane NH-150A Venkateshwar camp to Dadesugur (Km. 184.70 to 198.92)	142.45	14.22	03-05-2024	02.05.2026	--	64% Physically work is completed, Further work is under progress.
4	Raichur	Construction of NH-150A 7 Minor Bridges (Km.142.00 to 171.00)	39.17	2.91	06-12-2024	05-06-2026	--	28 % Physically work is completed, Further work is under progress.
5	Vijayapur	Widening to two lane NH-166E- MH/KNT Border-Kanamdadi-Bijjargi-Tikota (Km:0.00 to 23.338)	196.05	23.338	05-09-2024	05-03-2026	--	56% work is completed. Further work is in progress.
6	Bagalkot	Widening to four lane NH-367 -Shirur cross to Gaddankeri (km 133.00 to 158.04)	312.06	24.265	18-01-2023	17-01-2025	--	81.62% work is completed. Further work is in progress.
7	Bagalkot	Widening to two lane NH-367-Pattadkal-Shirur Cross-(103.225 to 133.00)	264.15	26.08	28-11-2022	27-05-2024	--	Work not started.Agency requested for foreclosure of the said work, Foreclosure proposal forwarded to RO MoRTH Bangalore on Dtd:03.09.2025.
8	Vijayapur	Widening to two lane NH-561A- Siddapur to Vijayapura-(km 0.00 to 11.627)	80.19	11.627	06-02-2023	07-02-2025	--	97.39% work completed, Further work is in progress.
9	Kalaburagi/ Vijayapur	Widening to two lane NH-548B Km. 0.00 (MH border Murrum) to 102.310 (Vijayapur junction at IB Circle)	957.09	102.31	16-01-2025	15-01-2027	--	42% work completed, Further work is in progress.
10	Belagavi	Widening to four lane NH-548B Km.80.00 (Near Murgundi) to 140.200 (Near Chikkodi) (excluding Km.118.450 to 128.450)	785.79	50.20	--	--	--	Agreement executed on 29.03.2025, Appointment Date yet to be issued.
11	Belagavi	Widening to four lane NH-548B Km.118.450 (Near Shirguppi) to Km.128.4560 (Near Ankali)	1084.29	10.00	--	--	--	Agreement executed on 07.05.2025.
Total			4523.85	318.025				

Name Of Work		Project Cost (Rs in Crs)	Length (in Kms)	Date Of Commencement	Due Date Of Completion	Actual Date of Completion	Remarks	
HAM WORKS								
Belagavi	Construction of four lane NH-548B Chikkodi-Gotur (Km.140.200 to 167.326) including Chikkodi Bypass	941.61	27.13	--	--	--	Technical bid evaluation is in progress.	
Total		941.61	27.13					
Vijayapur Total EPC+HAM		5465.46	345.155					
NH Division, Kalaburagi								
1	Kalaburagi	Re-alignment of road from Km 35.935 to 39.255 (Chowdapur village), Km 58.220 to Km.62.290 (Afzalpur Town) and Km 70.125 to Km 72.920 (Ballurgi village) of NH-150E with 2 lane paved shoulder in the state of karnataka under NH(O) on EPC mode (NH-150E-KNT-2022-23-961).	125.15	9.16	16.12.2023	15.06.2025	-	80% Physical work is completed and balance work is getting delayed.
2	Kalaburagi	Widening/Re-Construction to four lane from Km. 0.00 to 15.870 (Near Miriyan Telangana/ Karnataka border - Chincholli section) of NH-167N in Kalaburagi district in the state of Karnataka on HAM under Annual plan 2023-24 (NH-167N-KNT-2023-24-1001).	405.3	15.87	Yet to be issued	Yet to be issued	-	Work is under tender process at RO MoRTH Banglore.
3	Kalaburagi	Maintenance & Periodical renewal for NH-150 and NH-150E under Performance Based Maintenance Contract (PBMC) for the year 2023-24 pertaining to National Highway Division, Kalaburagi in the State of Karnataka (NH-150,150E-KNT-Kalaburagi-PBMC-2023-24-05).	67.42	42.01	18.07.2024	17.07.2029	-	Work is under maintenance period.
4	Kalaburagi	Construction of 4 lane ROB at Km 40.134 on NH-150 (Kalaburagi-Wadi-Yadgiri Section) including Balance approach work from Km 39.560 to Km 40.065 and from Km 40.203 to Km 40.612 of NH-150 in Kalaburagi district of Karnataka state on EPC mode (NH-150-KNT-2024-25-03).	87.46	1 No. of 4 Lane ROB	24.09.2025	23.09.2027	-	Work is in progress.
5	Kalaburagi	Short Term Maintenance Contract (STMC) for NH-167N from Km 0.00 to Km 15.20 (Miriyan to Chincholi section) pertaining to Kalaburagi NH Division, in the State of Karnataka (NH-167N-KNT-Kalaburagi-STMC-2024-25-32)	1.36	15.2	Yet to be issued	Yet to be issued	-	Work is in tender process.

Sl No.	District	Name Of Work	Project Cost (Rs in Crs)	Length (in Kms)	Date Of Commencement	Due Date Of Completion	Actual Date of Completion	Remarks
6	Kalaburagi	Performance Based Maintenance Contract (PBMC) from Km 0.000 to 9.000 on NH 150E pertaining to National Highway Division, Kalaburagi in the State of Karnataka (NH-150E-KNT-Kalaburagi-PBMC-2024-25-03).	16.56	9	Yet to be issued	Yet to be issued	-	Work is in tender process.
7	Yadagiri	Construction of Yadgiri Bypass from Km. 70.900 to Km. 79.650 (Design Chainages) of NH-150 in the state of Karnataka under NH (O) on EPC mode.	136.29	8.75	12.11.2025	11.05.2027	-	Work is under progress.
8	Bidar	Short Term Maintenance Contract (STMC) from Km 5.75 to Km 47.00 of NH-752K (Hulsur to Halbarga section) pertaining to Kalaburagi NH Division, in the State of Karnataka	3.69	41.25	Yet to be issued	Yet to be issued	-	Work is in tender process.
9	Bidar	Reconstruction of Existing Major Bridge near Manik Nagar at Km 99.225 on NH-50 (Bidar-Humnabad Section) in the state of Karnataka on EPC Mode.	14.46	1 No.Major Bridge	28.11.2025	27.11.2027	-	Work yet to start.
Kalaburagi Total			857.69	99.99				
NH Division, Belagavi								
- NIL --								
Zonal Total			7642.74	500.349				


 Chief Engineer
 National Highways (North Zone)
 Belagavi

Sl No.	District	Name Of Work	Project Cost (Rs in Crs)	Length (in Kms)	Date Of Commencement	Due Date Of Completion	Actual Date of Completion	Remarks
NH Division, Hubli								
		EPC WORKS						
1	Koppal	Construction of 4lane ROB's & its approaches in lieu of exiting 56/T-C2 at km 0.517 on NH-367 in the state of Karnataka & in EPC MODE.(Job No: NH-367-KNT(5)-2016-17- 006-S&R(B))	63.66	1	15/01/2021	15.07.2023.	-	80% physical work is completed, further launching of girders completed, bowstring girder pushing work is nearing completion. Work will be completed by 31.03.2026.
2	Dharwad	Construction Of Elevated Corridor from Km 135.650 to 136.300 on NH-63 from Km 249.00 to 250.050 on NH-04 and Km 192.910 to 193.350 on NH-218 for Decongestion of Traffic in Ranichannamma Circle in Hubli City in the state of Karnataka on EPC Mode.(Job No: NH-63, 4 & 218-KNT-2020-21-910)	349.49	3.69	4/6/2021	20.03.2025	-	52% work is completed, further work is under progress
3	Gadag	Construction of Bypass to Naragund Town on NH-52 (old NH-218) Bijapur-Hubballi Section in the state of Karnataka on EPC Mode.(Job No: NH-52-KNT-2022-23-963)	126.86	7.30	20.12.2023	20.06.2025	-	9 Box culverts work completed.5 Minor bridge work under progress. VUP,Subgrade and GSB work under progress 32% Physical work completed. further Work is under progress
4	Bagalkot & Gadag	Widening to 2L+PS from km. 71.00 to 104.00 (Sarjapur to Pattadakallu) on Bhanapur to Gaddanakeri section NH-367 in the state of Karnataka under NH(O) on EPC Mode (Job No:- NH-367-KNT-2022-23-972)	445.62	25.96	16.03.2024	16.03.2026	-	Major Bridge @ch 80.170 work ,30 PSC Work completed, DBM work, VUP, RE Panels and Culvert works are under progress.58% physically work is completed, further work is under progress.
5	Koppal & Gadag	Construction of Bypass at Kukanoor, Yalaburga, Gajendragada of NH367 Bhanapur Gaddanakeri section of NH-367 in the state of Karnataka under NH(O) on EPC Mode (3Bypasses.) (Job No:-NH-367-KNT-2022-23-973)	333.96	17.26	26.06.2025	25.06.2027	-	Embankment and Subgrade work, and MNBs work and Culverts works are under progress.17% Work Completed, Further work is under progress.
		Hubli Total	1319.59	55.204				

Sl No.	District	Name Of Work	Project Cost (Rs in Crs)	Length (in Kms)	Date Of Commencement	Due Date Of Completion	Actual Date of Completion	Remarks
NH Division, Vijayapur								
		EPC WORKS						
1	Raichur	Widening of Intermediate/two lane NH-150A Lingasugur to Mudabal cross (km 112.750 to 142.000) & Maski city limit (Km 147.070 to Km 149.070)	255.88	30.94	18-01-2023	17-07-2024	--	93% physically work is completed, further work is under progress.
2	Raichur	Construction of NH-150A Maski Bypass (starts at existing Km.144.220 and ends at existing Km.151.760) and Sindhanur Bypass (Starts at existing Km.168.370 and ends at existing Km.180.800)	406.73	22.135	--	--	--	Speaking Order for Cancellation of Agreement between State PWD and M/s Ammapur Infrastructure Pvt Ltd. issued by RO MoRTH office Bangalore Dated: 15.09.2025 Tender Recalled by RO office Bengaluru
3	Raichur	Widening to two lane NH-150A Venkateshwar camp to Dadesugur (Km. 184.70 to 198.92)	142.45	14.22	03-05-2024	02.05.2026	--	64% Physically work is completed, Further work is under progress.
4	Raichur	Construction of NH-150A 7 Minor Bridges (Km.142.00 to 171.00)	39.17	2.91	06-12-2024	05-06-2026	--	28 % Physically work is completed, Further work is under progress.
5	Vijayapur	Widening to two lane NH-166E- MH/KNT Border-Kanamdadi-Bijjargi-Tikota (Km:0.00 to 23.338)	196.05	23.338	05-09-2024	05-03-2026	--	56% work is completed. Further work is in progress.
6	Bagalkot	Widening to four lane NH-367 -Shirur cross to Gaddankeri (km 133.00 to 158.04)	312.06	24.265	18-01-2023	17-01-2025	--	81.62% work is completed. Further work is in progress.
7	Bagalkot	Widening to two lane NH-367-Pattadkal-Shirur Cross-(103.225 to 133.00)	264.15	26.08	28-11-2022	27-05-2024	--	Work not started.Agency requested for foreclosure of the said work, Foreclosure proposal forwarded to RO MoRTH Bangalore on Dtd:03.09.2025.
8	Vijayapur	Widening to two lane NH-561A- Siddapur to Vijayapura-(km 0.00 to 11.627)	80.19	11.627	06-02-2023	07-02-2025	--	97.39% work completed, Further work is in progress.
9	Kalaburagi/ Vijayapur	Widening to two lane NH-548B Km. 0.00 (MH border Murrum) to 102.310 (Vijayapur junction at IB Circle)	957.09	102.31	16-01-2025	15-01-2027	--	42% work completed, Further work is in progress.
10	Belagavi	Widening to four lane NH-548B Km.80.00 (Near Murgundi) to 140.200 (Near Chikkodi) (excluding Km.118.450 to 128.450)	785.79	50.20	--	--	--	Agreement executed on 29.03.2025, Appointment Date yet to be issued.
11	Belagavi	Widening to four lane NH-548B Km.118.450 (Near Shirguppi) to Km.128.4560 (Near Ankali)	1084.29	10.00	--	--	--	Agreement executed on 07.05.2025. Appointment Date yet to be issued.
		Total	4523.85	318.025				

Sl No.	District	Name Of Work	Project Cost (Rs in Crs)	Length (in Kms)	Date Of Commencement	Due Date Of Completion	Actual Date of Completion	Remarks
		HAM WORKS						
1	Belagavi	Construction of four lane NH-548B Chikkodi-Gotur (Km.140.200 to 167.326) including Chikkodi Bypass	941.61	27.13	--	--	--	Technical bid evaluation is in progress.
		Total	941.61	27.13				
		Vijayapur Total EPC+HAM	5465.46	345.155				

NH Division, Kalaburagi

1	Kalaburagi	Re-alignment of road from Km 35.935 to 39.255 (Chowdapur village), Km 58.220 to Km.62.290 (Afzalpur Town) and Km 70.125 to Km 72.920 (Ballurgi village) of NH-150E with 2 lane paved shoulder in the state of karnataka under NH(O) on EPC mode (NH-150E-KNT-2022-23-961).	125.15	9.16	16.12.2023	15.06.2025	-	80% Physical work is completed and balance work is getting delayed.
2	Kalaburagi	Widening/Re-Construction to four lane from Km. 0.00 to 15.870 (Near Miriyan Telangana/ Karnataka border - Chincholli section) of NH-167N in Kalaburagi district in the state of Karnataka on HAM under Annual plan 2023-24 (NH-167N-KNT-2023-24-1001).	405.3	15.87	Yet to be issued	Yet to be issued	-	Work is under tender process at RO MoRTH Bangalore.
3	Kalaburagi	Maintenance & Periodical renewal for NH-150 and NH-150E under Performance Based Maintenance Contract (PBMC) for the year 2023-24 pertaining to National Highway Division, Kalaburagi in the State of Karnataka (NH-150,150E-KNT-Kalaburagi-PBMC-2023-24-05).	67.42	42.01	18.07.2024	17.07.2029	-	Work is under maintenance period.
4	Kalaburagi	Construction of 4 lane ROB at Km 40.134 on NH-150 (Kalaburagi-Wadi-Yadgiri Section) including Balance approach work from Km 39.560 to Km 40.065 and from Km 40.203 to Km 40.612 of NH-150 in Kalaburagi district of Karnataka state on EPC mode (NH-150-KNT-2024-25-03).	87.46	1 No. of 4 Lane ROB	24.09.2025	23.09.2027	-	Work is in progress.
5	Kalaburagi	Short Term Maintenance Contract (STMC) for NH-167N from Km 0.00 to Km 15.20 (Miriyan to Chincholi section) pertaining to Kalaburagi NH Division, in the State of Karnataka (NH-167N-KNT-Kalaburagi-STMC-2024-25-32)	1.36	15.2	Yet to be issued	Yet to be issued	-	Work is in tender process.

Sl No.	District	Name Of Work	Project Cost (Rs in Crs)	Length (in Kms)	Date Of Commencement	Due Date Of Completion	Actual Date of Completion	Remarks
6	Kalaburagi	Performance Based Maintenance Contract (PBMC) from Km 0.000 to 9.000 on NH 150E pertaining to National Highway Division, Kalaburagi in the State of Karnataka (NH-150E-KNT-Kalaburagi-PBMC-2024-25-03).	16.56	9	Yet to be issued	Yet to be issued	-	Work is in tender process.
7	Yadagiri	Construction of Yadgiri Bypass from Km. 70.900 to Km. 79.650 (Design Chainages) of NH-150 in the state of Karnataka under NH (O) on EPC mode.	136.29	8.75	12.11.2025	11.05.2027	-	Work is under progress.
8	Bidar	Short Term Maintenance Contract (STMC) from Km 5.75 to Km 47.00 of NH-752K (Hulsur to Halbarga section) pertaining to Kalaburagi NH Division, in the State of Karnataka	3.69	41.25	Yet to be issued	Yet to be issued	-	Work is in tender process.
9	Bidar	Reconstruction of Existing Major Bridge near Manik Nagar at Km 99.225 on NH-50 (Bidar-Humnabad Section) in the state of Karnataka on EPC Mode.	14.46	1 No.Major Bridge	28.11.2025	27.11.2027	-	Work yet to start.
Kalaburagi Total			857.69	99.99				
NH Division, Belagavi								
- NIL --								
Zonal Total			7642.74	500.349				