

ಕರ್ನಾಟಕ ವಿಧಾನ ಸಭೆ

ಚುಕ್ಕೆ ಗುರುತಿನ/ಗುರುತಿಲ್ಲದ ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ	1855(2143)
ಸದಸ್ಯರ ಹೆಸರು	ಶ್ರೀ ಎನ್. ರವಿಕುಮಾರ್(ವಿಧಾನಸಭೆಯಿಂದ ಚುನಾಯಿತರಾದವರು)
ಉತ್ತರಿಸಬೇಕಾದ ದಿನಾಂಕ	18-03-2022

ಕ್ರ.ಸಂ	ಪ್ರಶ್ನೆ	ಉತ್ತರ
ಅ.	ನಮ್ಮ ಊರು ನಮ್ಮ ರಸ್ತೆ ಯೋಜನೆಯಡಿಯಲ್ಲಿ ಕಳೆದ 3 ವರ್ಷಗಳಲ್ಲಿ ಎಷ್ಟು ಮೊತ್ತವನ್ನು ವೆಚ್ಚ ಮಾಡಲಾಗಿದೆ: (ಜಿಲ್ಲಾವಾರು ಮಾಹಿತಿ ನೀಡುವುದು)	ಕರ್ನಾಟಕ ಗ್ರಾಮೀಣ ರಸ್ತೆ ಅಭಿವೃದ್ಧಿ ಸಂಸ್ಥೆ ವತಿಯಿಂದ ಕೈಗೊಳ್ಳುತ್ತಿರುವ ನಮ್ಮ ಗ್ರಾಮ ನಮ್ಮ ರಸ್ತೆ ಯೋಜನೆಗೆ ಸಂಬಂಧಪಟ್ಟ ವಿವರಗಳನ್ನು ಅನುಬಂಧ-1 ರಲ್ಲಿ ಲಗತ್ತಿಸಿದೆ.
ಆ.	ನಮ್ಮ ಊರು ನಮ್ಮ ರಸ್ತೆ ಯೋಜನೆಯಡಿಯಲ್ಲಿ ಕಳೆದ 3 ವರ್ಷಗಳಲ್ಲಿ ಎಷ್ಟು ಕಿ.ಮೀ ರಸ್ತೆಯನ್ನು ನಿರ್ಮಿಸಲಾಗಿದೆ? (ಜಿಲ್ಲಾವಾರು ಊರಿನ ಹೆಸರಿನೊಂದಿಗೆ ಮಾಹಿತಿ ನೀಡುವುದು)	

ಮುಖ್ಯ ಕಾರ್ಯಾಚರಣೆ ಅಧಿಕಾರಿ,
ಕೆ.ಆರ್.ಆರ್.ಡಿ.ಎ, ಬೆಂಗಳೂರು.

Annexure-1

WORK WISE PROGRESS DETAILS OF NGNRY				
Sl.No	District	Constituency	Package No	Name of Road
1	Bagalkot	Badami	KS-01-28	Improvements to Road - Padanakatti to Guledagudda Kamatagi road
2	Bagalkot	Badami	KS-01-28	Improvements to Road - Approach road to Radder Thimmapur from Neeralakeri Haligeri road
3	Bagalkot	Badami	KS-01-28	Improvements to Road - NH-218 to Biranur road
4	Bagalkot	Badami	KS-01-28	Improvements to Road - Padanakatti to Guledagudda Patadakal road
5	Bagalkot	Badami	KS-01-28	Improvements to Road - Kulageri to Tappasakatti road
6	Bagalkot	Badami	KS-01-29	Improvements to Road - Katageri Hulasageri to Join SH
7	Bagalkot	Badami	KS-01-29	Improvements to Road - Ugalawat Kerur road to Upto NH-218
8	Bagalkot	Badami	KS-01-29	Improvements to Road - Hulasageri to Join MDR
9	Bagalkot	Badami	KS-01-29	Improvements to Road - Neelanagar (Shirur LT1) to Join MDR vai Lingapur Vasti, Lingapur
10	Bagalkot	Badami	KS-01-43	Construction of Long span bridge - Padanakatti to Guledagudda Patadakal road
				Total for Badami Constituency
11	Bagalkot	Bagalkot	KS-01-30	Improvements to Road - Shirur to Neeralkeri road
12	Bagalkot	Bagalkot	KS-01-31	Improvements to Road - Bilkerur to Bevoor
13	Bagalkot	Bagalkot	KS-01-31	Improvements to Road - Bhairamatti to Budihal road
				Total for Bagalkot Constituency
14	Bagalkot	Bilagi	KS-01-32	Improvements to Road - Sulikeri to Join Kelavadi Neeralakeri road
15	Bagalkot	Bilagi	KS-01-32	Improvements to Road - Hullikeri LT to Hullikeri Inam
16	Bagalkot	Bilagi	KS-01-32	Improvements to Road - Ganganbudihal to Join NH-13 near Hulageri
17	Bagalkot	Bilagi	KS-01-32	Improvements to Road - Narenur to Malagi
18	Bagalkot	Bilagi	KS-01-32A	Improvements to road from - Chikkasaunsi to NH-20 (Tulasigeri Village)
19	Bagalkot	Bilagi	KS-01-33	Improvements to Road - Hulageri to Kagalagomba road
20	Bagalkot	Bilagi	KS-01-33	Improvements to Road - Kataraki to Halagali
21	Bagalkot	Bilagi	KS-01-33	Improvements to Road - Arakeri L T to Halagali (Mudhol) up to Taluka Border
22	Bagalkot	Bilagi	KS-01-42	Improvements to Road - Govindakoppa to Tulasigeri
23	Bagalkot	Bilagi	KS-01-42	Improvements to Road - Bellikhindi to Join SH via Hawalakhod, Chinchalakatti

24	Bagalkot	Bilagi	KS-01-42	Improvements to Road - Melinhalakurki approach to Join SH (Halakurki)
25	Bagalkot	Bilagi	KS-01-42	Improvements to Road - Anagawadi to Salagundi via (Honnaralli-Nakkaragundi)
26	Bagalkot	Bilagi	KS-01-42	Improvements to Road - Davaleshwar RC to Davaleshwar
				Total for Bilagi Constituency
27	Bagalkot	Hungund	KS-01-34	Improvements to Road - MDR 5 to Jalakamaladinni
28	Bagalkot	Hungund	KS-01-34	Improvements to Road - Dhannur to Indawar road
29	Bagalkot	Hungund	KS-01-34A (General)	Improvements to Road - Nagur to join Sulebhavi - Gorajanal Road
30	Bagalkot	Hungund	KS-01-34A (General)	Improvements to Road - Kamadatti to Dhannur
31	Bagalkot	Hungund	KS-01-34A (General)	Improvements to Road - MDR 5 to Jalakamaladinni
32	Bagalkot	Hungund	KS-01-34A (General)	Improvements to Road - MDR 5 to Jalakamaladinni
33	Bagalkot	Hungund	KS-01-35	Improvements to Road - Gonal ST to Approach road
34	Bagalkot	Hungund	KS-01-35	Improvements to Road - Chikkanal approach to Join Gudur SC SH
35	Bagalkot	Hungund	KS-01-35	Improvements to Road - Chikkasingangutti Via to Hiresinganagutto Upto SH
				Total for Hungund Constituency
36	Bagalkot	Jamakhandi	KS-01-36	Improvements to Road - Lingapur to Hunashikatti
37	Bagalkot	Jamakhandi	KS-01-36	Improvements to Road - Alagur to SH Via Tanashyal Vasti - Ligade Vasti
38	Bagalkot	Jamakhandi	KS-01-36	Improvements to Road - Hunnur to Alabal
39	Bagalkot	Jamakhandi	KS-01-37	Improvements to Road - Alagur-Sanal to Kumbarahalla
40	Bagalkot	Jamakhandi	KS-01-37	Improvements to Road - Jambagi BK to Takkod
41	Bagalkot	Jamakhandi	KS-01-37	Improvements to Road - Jambagi BK to Jambagi KD
				Total for Jamakhandi Constituency
42	Bagalkot	Mudhol	KS-01-38	Improvements to Road - Budni PM to Mudhol
43	Bagalkot	Mudhol	KS-01-38	Improvements to Road - Budni PM to Konnur
44	Bagalkot	Mudhol	KS-01-39	Improvements to Road - Bhandanur to Jion SH via Bhandanur Navagram Plot
45	Bagalkot	Mudhol	KS-01-39	Improvements to Road - Mahalingapur to Belagali via Kere
				Total for Mudhol Constituency
46	Bagalkot	Terdal	KS-01-40	Improvements to Road - Chimmad to Handigund up to Taluka border

47	Bagalkot	Terdal	KS-01-40	Improvements to Road - Dhavaleshwar to Teradal
48	Bagalkot	Terdal	KS-01-40	Improvements to Road - Approach road from Sanganatti to Dhavaleshwar road
49	Bagalkot	Terdal	KS-01-40	Improvements to Road - Approach road to Madabhavi - Dhavaleshwar road
50	Bagalkot	Terdal	KS-01-41	Improvements to Road - Kullalli to Hipparagi Interior road
51	Bagalkot	Terdal	KS-01-41	Improvements to Road - Jagadal - Navalagi to Mahalingapur road
52	Bagalkot	Terdal	KS-01-41	Improvements to Road - Hanagandi to Halingali
				Total for Terdal Constituency
				Total for Bagalkot District
53	Bangalore Rural	Devanahalli	KS-02-15	Improvements to Road - Juttanahalli village to to Tindlu
54	Bangalore Rural	Devanahalli	KS-02-15	Improvements to Road - NH-07 to to Devanahalli - Nandi hills road via,. dasarahalli, yamarahalli
55	Bangalore Rural	Devanahalli	KS-02-15	Improvements to Road - Vijayapura to to Dharamapura
56	Bangalore Rural	Devanahalli	KS-02-15	Improvements to Road - Thirmgodnahalli to to Lakshmi devipura via,. Gangasandra
57	Bangalore Rural	Devanahalli	KS-02-15	Improvements to Road - Melekote cross to to Melekote
58	Bangalore Rural	Devanahalli	KS-02-15	Improvements to Road - NH-207 to to Haralur Nallappanahalli via,. Harlaur, Mallepura
59	Bangalore Rural	Devanahalli	KS-02-16	Improvements to Road - Vijayapura-siddlagatta main road to to mandibele
60	Bangalore Rural	Devanahalli	KS-02-16	Improvements to Road - S.S.Ghati road to to Melenajuganahalli via,. Kelaginajuganahalli
61	Bangalore Rural	Devanahalli	KS-02-16	Improvements to Road - NH-207 to to Kundana via,. Chinnakempanahalli, K.Kopalu
62	Bangalore Rural	Devanahalli	KS-02-16	Improvements to Road - Chikkaballapura-Vijayapura (K.S.) road to to Bijivara via,. Gonur
63	Bangalore Rural	Devanahalli	KS-02-16	Improvements to Road - NH-207 to to Taluk border via,. allur duddanahalli
				Total for Devanahalli Constituency
64	Bangalore Rural	Doddaballapura	KS-02-17	Improvements to Road - Channaveeranahalli middle school to to sasalu via,. Benakinamadugu, Dinne palya, Bhovi palya
65	Bangalore Rural	Doddaballapura	KS-02-17	Improvements to Road - Sasalu to to taluk border via,. Sriramanahalli, Machenahalli
66	Bangalore Rural	Doddaballapura	KS-02-17	Improvements to Road - Hannabe middle school to to vanigara halli
67	Bangalore Rural	Doddaballapura	KS-02-18	Improvements to Road - Chikka tumukur to to taluk border via,. Byrasandra, Byrasandra palya, Gowdanahalli
68	Bangalore Rural	Doddaballapura	KS-02-18	Improvements to Road - NH-207 to to Kathale palya via,. Maduranahosahalli, Chikkahajji , Chikkahajji colony
69	Bangalore Rural	Doddaballapura	KS-02-24	Improvements to Road - Lingapura to Akkathammanahalli

				Total for Doddaballapura Constituency
70	Bangalore Rural	Hoskote	KS-02-19	Improvements to Road - Doddanallala to to join Appasandra road
71	Bangalore Rural	Hoskote	KS-02-19	Improvements to Road - Horohalli to to Muthasandra via., Kotur
72	Bangalore Rural	Hoskote	KS-02-19	Improvements to Road - Kondrahalli to to Sh-82 (Hosakote -chinthamani road) via., Mothakadalli
73	Bangalore Rural	Hoskote	KS-02-19	Improvements to Road - D.Hosahalli to to NH-207 via., Obalapura
74	Bangalore Rural	Hoskote	KS-02-20	Improvements to Road - Chikkanalla to to Doddanallala
75	Bangalore Rural	Hoskote	KS-02-20	Improvements to Road - Gonakanahalli to to SH-95 (Hosakote Mallur road)
76	Bangalore Rural	Hoskote	KS-02-20	Improvements to Road - Bhemapura to to Chikkanahalli
77	Bangalore Rural	Hoskote	KS-02-20	Improvements to Road - Jinnagara cross to to makanahalli road via., Vagata
78	Bangalore Rural	Hoskote	KS-02-20	Improvements to Road - Thavatahalli to to Injanahalli via., Amblipura
				Total for Hoskote Constituency
79	Bangalore Rural	Nelamangala	KS-02-21	Improvements to Road - T.Beguru to to Agasarahalli
80	Bangalore Rural	Nelamangala	KS-02-21	Improvements to Road - NH-207 to to Hattukunta palya
81	Bangalore Rural	Nelamangala	KS-02-21	Improvements to Road - Muppenahalli to to chanuvahalli
82	Bangalore Rural	Nelamangala	KS-02-21	Improvements to Road - Kodgi Bommanahalli to to Narasapura gate
83	Bangalore Rural	Nelamangala	KS-02-21	Improvements to Road - Kodappanahalli to to kakkepalya via., Kulume kempnanahalli
84	Bangalore Rural	Nelamangala	KS-02-21	Improvements to Road - Udukunte to to gollrahatti
85	Bangalore Rural	Nelamangala	KS-02-21	Improvements to Road - Narasapura (SH-03) to to Yelekythanahalli main road
86	Bangalore Rural	Nelamangala	KS-02-21	Improvements to Road - Banvadi Kambal main road to to Byrasandra via., Mudalapalya
87	Bangalore Rural	Nelamangala	KS-02-22	Improvements to Road - Yelekeyathanahalli to to Manne via., Kanuvanahalli village
88	Bangalore Rural	Nelamangala	KS-02-22	Select - NH-04 to Beeragondanahalli Via., Halenijagal
89	Bangalore Rural	Nelamangala	KS-02-22	Improvements to Road - Sondekoppa main road to to mallapura village
90	Bangalore Rural	Nelamangala	KS-02-22	Improvements to Road - Kalalgatta to to Bidlauru via., Kodihalli
91	Bangalore Rural	Nelamangala	KS-02-22	Improvements to Road - Obalapura to to Doddchanuvanahalli via., Chanuvanahalli colony
92	Bangalore Rural	Nelamangala	KS-02-22	Improvements to Road - Yelekeythanahalli main road to Maralkunte village via., Benachanahalli
93	Bangalore Rural	Nelamangala	KS-02-25	Improvements to Road - Hakkinalu to Hakkinalu Colony
				Total for Nelamangala Constituency

				Total for Bangalore Rural District
94	Bangalore Urban	Anekal	KS-03-22	Improvements to Road - Chambenahalli to Ittanguru Via V Kallahalli
95	Bangalore Urban	Anekal	KS-03-22	Improvements to Road - CD Road to B Hosahalli Via Gopasandra and Chikkathimmasandra
96	Bangalore Urban	Anekal	KS-03-22	Improvements to Road - Huskuru to Dommasandra Road Via Avalahalli
97	Bangalore Urban	Anekal	KS-03-23	Improvements to Road - NH-7 HUSKUR ROAD (SAMPIGE NAGAR FRUIT MARKET)) to Singena Agrahara
98	Bangalore Urban	Anekal	KS-03-23	Improvements to Road - Anekal Attibele Road to Harohalli road
99	Bangalore Urban	Anekal	KS-03-23	Improvements to Road - Mayasandra to Kodalipura
100	Bangalore Urban	Anekal	KS-03-23	Improvements to Road - Kaggalipura Cross to Huskuru
101	Bangalore Urban	Anekal	KS-03-23	Improvements to Road - CD Road to NH-04 - Huskuru Road Junction (Sampige Nagar Fruit Market)
				Total for Anekal Constituency
102	Bangalore Urban	Bangalore South	KS-03-24	Improvements to Road - Nosenur to Nosenur Gollahalli
103	Bangalore Urban	Bangalore South	KS-03-24	Improvements to Road - Bandenallasandra, to Gollahally Via Kyalasanahally,Vabhasandra and Shikaripalya
104	Bangalore Urban	Bangalore South	KS-03-24	Improvements to Road - Bommandahlli to Vaderamanchanahalli main road via Konnasandra
105	Bangalore Urban	Bangalore South	KS-03-24	Improvements to Road - Prashanta Kuteera to Kallabalu via Giddenahalli
106	Bangalore Urban	Bangalore South	KS-03-25	Improvements to Road - Sevanayakanadoddi to Puttanayakanadoddi
107	Bangalore Urban	Bangalore South	KS-03-25	Improvements to Road - Hennagara main road to NH-07 via Kachanayakanahalli
108	Bangalore Urban	Bangalore South	KS-03-25	Improvements to Road - Hennagara to Sreeramapura Via Yellamma Temple
109	Bangalore Urban	Bangalore South	KS-03-25	Improvements to Road - Koratageredoddi to Ujjappanadoddi
110	Bangalore Urban	Bangalore South	KS-03-25	Improvements to Road - Hulukasavanahalli to C.K.Palya via Sakalavara
111	Bangalore Urban	Bangalore South	KS-03-25	Improvements to Road - Vaddarapalya (Madapura) to Banneragatta Road
				Total for Bangalore South Constituency
112	Bangalore Urban	Byatarayanapura	KS-03-26	Improvements to Road - Billamaranahalli to Kodagalahatti
113	Bangalore Urban	Byatarayanapura	KS-03-26	Improvements to Road - Koodagalahatti to NH-7
114	Bangalore Urban	Byatarayanapura	KS-03-26	Improvements to Road - NH -7 to to Nellukunte via VIT ,Thimmasandra, suggatta
115	Bangalore Urban	Byatarayanapura	KS-03-27	Improvements to Road - Bynahalli to Bettahalsur

116	Bangalore Urban	Byataraya napura	KS-03-27	Improvements to Road - Budansabpalya to vidyanagar
117	Bangalore Urban	Byataraya napura	KS-03-27	Improvements to Road - huttanahalli to boilahally via kolipura meesaganahalli
118	Bangalore Urban	Byataraya napura	KS-03-27	Improvements to Road - Bynahalli Railway gate to kudugere via channahalli , bynahalli
				Total for Byatarayanapura Constituency
119	Bangalore Urban	Mahadeva pura	KS-03-28	Improvements to Road - Valepura to Madhuranagara
120	Bangalore Urban	Mahadeva pura	KS-03-28	Improvements to Road - Yerappanahalli Colony to Kannur Road
121	Bangalore Urban	Mahadeva pura	KS-03-28	Improvements to Road - Sarjapura main road to Mulluru road
122	Bangalore Urban	Mahadeva pura	KS-03-28	Improvements to Road - Doddagubbi to Kothanuru
123	Bangalore Urban	Mahadeva pura	KS-03-28	Improvements to Road - Gunjur to Bangalore East Taluk Boarder Via Gunjur Hosahalli
124	Bangalore Urban	Mahadeva pura	KS-03-28	Improvements to Road - bidarahalli main road to cheemasandra
125	Bangalore Urban	Mahadeva pura	KS-03-29	Improvements to Road - Kithaganuru to Kithaganuru JHC
126	Bangalore Urban	Mahadeva pura	KS-03-29	Improvements to Road - Venkateshwaraswamy Temple to Adur
127	Bangalore Urban	Mahadeva pura	KS-03-29	Improvements to Road - Hirandahally to Gunduthopu
128	Bangalore Urban	Mahadeva pura	KS-03-29	Improvements to Road - Valepura to Himmadihalli
129	Bangalore Urban	Mahadeva pura	KS-03-29	Improvements to Road - Gunduru to Gunduru Colony
130	Bangalore Urban	Mahadeva pura	KS-03-29	Improvements to Road - ChikkaGubbi Cross to DoddaGubbi
131	Bangalore Urban	Mahadeva pura	KS-03-29	Improvements to Road - Kithaganur JHC to NH-4
				Total for Mahadevapura Constituency
132	Bangalore Urban	Yelahanka	KS-03-30	Improvements to Road - Nelamangala Taluk Border to Huskur Main Road Via Budukanapalya, Pillahalli and Pillalli JHC
133	Bangalore Urban	Yelahanka	KS-03-30	Improvements to Road - Marappanapalya to Hyadalu-Makali Road via Nandaramiahnapalya and Nagaruru
134	Bangalore Urban	Yelahanka	KS-03-30	Improvements to Road - Mathkur Lingannahalli Road to Koluvarayanahalli
135	Bangalore Urban	Yelahanka	KS-03-30	Improvements to Road - Lakshmipura to Bettahalli Via Kadirenahalli and Kammasandra
136	Bangalore Urban	Yelahanka	KS-03-31	Improvements to Road - Byrapura - Haniyur Road to to Doddaballapur Main Road Via Kakkehalli and Nellukunte
137	Bangalore Urban	Yelahanka	KS-03-31	Improvements to Road - Guniagrahara to Mediagrahara (Byalakere Main Road)
138	Bangalore Urban	Yelahanka	KS-03-31	Improvements to Road - Huralichikkanahalli road (Ragavendra Shanthi Dhama) to Kalathammanahalli JHC via Kalathammanahalli

139	Bangalore Urban	Yelahanka	KS-03-31	Improvements to Road - K G Lakkenahalli to to Bylakonenahalli Road junction
140	Bangalore Urban	Yelahanka	KS-03-31	Improvements to Road - Byalakere Main Road to Vaderahalli
				Total for Yelahanka Constituency
141	Bangalore Urban	Yeshwant hapura	KS-03-32	Improvements to Road - Uttari Agara Road to to Banjarapalya via Thimmegowdanapalya
142	Bangalore Urban	Yeshwant hapura	KS-03-32	Improvements to Road - Veerasandra to to NH-209 and to Muneshwara Temple
143	Bangalore Urban	Yeshwant hapura	KS-03-32	Improvements to Road - Ramohalli Main Road to Punagamarnahalli
144	Bangalore Urban	Yeshwant hapura	KS-03-32	Improvements to Road - Magadi Main Road to to Kengeri-Thavarekere Road via Kempegowdanagar and Stadium
145	Bangalore Urban	Yeshwant hapura	KS-03-32	Improvements to Road - Somanahalli Road to to Nettigere
146	Bangalore Urban	Yeshwant hapura	KS-03-32	Improvements to Road - Hosadoddi to to NH-209
147	Bangalore Urban	Yeshwant hapura	KS-03-32	Improvements to Road - Badekatte to to Dinnepalya and to Goshala
148	Bangalore Urban	Yeshwant hapura	KS-03-32	Improvements to Road - Islampura to to Kengeri-Thavarekere Road
149	Bangalore Urban	Yeshwant hapura	KS-03-33	Improvements to Road - Ramanagar Taluk Kurubarakarenahalli to to Dodderi Main Road via Ramanayakanathandya
150	Bangalore Urban	Yeshwant hapura	KS-03-33	Improvements to Road - Peddanapalya to Prandapalya Via Gankal
151	Bangalore Urban	Yeshwant hapura	KS-03-33	Improvements to Road - Naganayakanahalli Main Road to to Navkalpalya via Gudipalya
152	Bangalore Urban	Yeshwant hapura	KS-03-33	Improvements to Road - Chikkanahalli main road to to Donnenahalli via Pacchepalya
153	Bangalore Urban	Yeshwant hapura	KS-03-33	Improvements to Road - Magadi Main Road (Yellappanapalya) to to Chitrakoota College
				Total for Yeshwanthapura Constituency
				Total for Bangalore Urban District
154	Belgaum	Athani	KS-04-60	Improvements to Road - Mugalkhod vasti to Akalkallu Athani road
155	Belgaum	Athani	KS-04-60	Improvements to Road - Kotalagi to Bannur road
156	Belgaum	Athani	KS-04-60	Improvements to Road - Dodawad to Naganur PK
157	Belgaum	Athani	KS-04-60	Improvements to Road - Kudanhalla to Sankratti
158	Belgaum	Athani	KS-04-60	Improvements to Road - Agrani River to SH-72 via Ombattukallu vasti
159	Belgaum	Athani	KS-04-61	Improvements to Road - Halyal Huigaddi vasti to SH-31
160	Belgaum	Athani	KS-04-61	Improvements to Road - Muragundi to MDR-04 via Devaradderhatti
161	Belgaum	Athani	KS-04-61	Improvements to Road - Awarkhod to SH-31 via (Halyal)
162	Belgaum	Athani	KS-04-61	Improvements to Road - Padatarwadi to Kannal

163	Belgaum	Athani	KS-04-94	Construction of Long span bridge - Muragundi to MDR-4 via Devaradderhatti
				Total for Athani Constituency
164	Belgaum	Belgaum grameena	KS-04-66	Improvements to Road - Tarihal to Nagayya Swami Math
165	Belgaum	Belgaum grameena	KS-04-66	Improvements to Road - Shindolli to Mastamaradi, Tarihal
166	Belgaum	Belgaum grameena	KS-04-67	Improvements to Road - Bendigeri to Hulikavi
167	Belgaum	Belgaum grameena	KS-04-67	Improvements to Road - Mutnal to Kukadolli
168	Belgaum	Belgaum grameena	KS-04-67	Improvements to Road - Sambra to Balekundri KH
169	Belgaum	Belgaum grameena	KS-04-67	Improvements to Road - Navage to Hangaraga
				Total for Belgaum grameena Constituency
170	Belgaum	Belgaum South	KS-04-68	Improvements to Road - Sulaga (Y) to Panandi Road
171	Belgaum	Belgaum South	KS-04-68	Improvements to Road - Yallur to Raily Gate Road
172	Belgaum	Belgaum South	KS-04-68	Improvements to Road - Machhe to SH-4
173	Belgaum	Belgaum South	KS-04-68	Improvements to Road - Macche to Bramhalinga Temple
174	Belgaum	Belgaum South	KS-04-68	Improvements to Road - Dhamane to Bastawad (Narehalla)
175	Belgaum	Belgaum South	KS-04-68	Improvements to Road - NH-4 to Khadavadi
176	Belgaum	Belgaum South	KS-04-69	Improvements to Road - Yaramale to Nagenhatti
177	Belgaum	Belgaum South	KS-04-69	Improvements to Road - Huncyanatti to Khadarvadi
178	Belgaum	Belgaum South	KS-04-69	Improvements to Road - Dhamane to June Belgaum Road
				Total for Belgaum South Constituency
179	Belgaum	Chikkodi - Sadalaga	KS-04-70	Improvements to Road - Old Ingali to Dhanawade, Mali tota
180	Belgaum	Chikkodi - Sadalaga	KS-04-70	Improvements to Road - Rampur to Pattankudi via Gourai maradi
181	Belgaum	Chikkodi - Sadalaga	KS-04-70	Improvements to Road - Shiraguppi (Border) Laxmi temple to Ingali
182	Belgaum	Chikkodi - Sadalaga	KS-04-71	Improvements to Road - Nagaral to SH-72
183	Belgaum	Chikkodi - Sadalaga	KS-04-71	Improvements to Road - Malikwad SC Colony to Sadalaga SC Colony via Madiwal vasti
184	Belgaum	Chikkodi - Sadalaga	KS-04-71	Improvements to Road - Khothaliwadi to SH-18 via Handyanwadi

185	Belgaum	Chikkodi - Sadalaga	KS-04-71	Improvements to Road - SH-72 to Mallikwad
186	Belgaum	Chikkodi - Sadalaga	KS-04-71	Improvements to Road - Yadyanwadi to Nainglaj (SH-97)
				Total for Chikkodi - Sadalaga Constituency
187	Belgaum	Hukkeri	KS-04-76	Improvements to Road - Kestitota to Bidarolli up to Taluka Border
188	Belgaum	Hukkeri	KS-04-76	Improvements to Road - Nidasoshi to Akkiwat
189	Belgaum	Hukkeri	KS-04-76	Improvements to Road - Kamatnur to Ammanagi
190	Belgaum	Hukkeri	KS-04-77	Improvements to Road - Hattialur to Pachhapur
191	Belgaum	Hukkeri	KS-04-77	Improvements to Road - Bellada Bagewadi to Sarapur Cross (Via Vishwanath Sugur Factory)
				Total for Hukkeri Constituency
192	Belgaum	Kagawad	KS-04-78	Improvements to Road - Laxmi temple to Shedabal road
193	Belgaum	Kagawad	KS-04-78	Improvements to Road - Ainapur Barigaddi vasti to Mangasuli Laxmeshwar road
194	Belgaum	Kagawad	KS-04-79	Improvements to Road - Shedabal to Kallal road (Ugar BK Lokur road)
195	Belgaum	Kagawad	KS-04-79	Improvements to Road - Shedabal to JCS road
196	Belgaum	Kagawad	KS-04-79	Improvements to Road - Mole to JCS road
				Total for Kagawad Constituency
197	Belgaum	Khanapur	KS-04-80	Improvements to Road - Kamma Nagar to SH-93
198	Belgaum	Khanapur	KS-04-80	Improvements to Road - Kanjale to Harasanwadi
199	Belgaum	Khanapur	KS-04-80	Improvements to Road - Manikwadi to NH-4
200	Belgaum	Khanapur	KS-04-80	Improvements to Road - Vadagoan to SH
201	Belgaum	Khanapur	KS-04-80	Improvements to Road - Betageri to Maharasta Border
202	Belgaum	Khanapur	KS-04-80	Improvements to Road - Jatage-Deggegal to Kapoli KG-Kamataga
203	Belgaum	Khanapur	KS-04-81	Improvements to Road - Karavinkoppa to Itagi Road
204	Belgaum	Khanapur	KS-04-81	Improvements to Road - Habbanatti to SH
205	Belgaum	Khanapur	KS-04-81	Improvements to Road - Talwade to MDR (Golyalli)
				Total for Khanapur Constituency
206	Belgaum	Kudachi	KS-04-82	Improvements to Road - Ugardharn to Kudachi
207	Belgaum	Kudachi	KS-04-82	Improvements to Road - Kudachi Shiragur road to Kagawad Kaladagi road via Halashiragur
208	Belgaum	Kudachi	KS-04-82	Improvements to Road - Marakudi to Gandhinagar up to Taluka boarder
209	Belgaum	Kudachi	KS-04-83	Improvements to Road - Harugeri village to Harugeri Terdal Road (Upto Laxmi temple)
210	Belgaum	Kudachi	KS-04-83	Improvements to Road - Hidakal to Khandal
211	Belgaum	Kudachi	KS-04-83	Improvements to Road - Harugeri village Jatt Jamboti Terdal Road to Mugolkhod (Harugeri Mugolkhod Road)
				Total for Kudachi Constituency
212	Belgaum	Nippani	KS-04-84	Improvements to Road - Gajabarwadi to SH-98

213	Belgaum	Nippani	KS-04-84	Improvements to Road - Borgonwadi to Kasanal
214	Belgaum	Nippani	KS-04-84	Improvements to Road - Mattiwad to Appachiwadi
215	Belgaum	Nippani	KS-04-85	Improvements to Road - Dilalpurwadi to SH-97 (Bhoj)
216	Belgaum	Nippani	KS-04-85	Improvements to Road - Kodni to SH-18 via Kodniwadi
217	Belgaum	Nippani	KS-04-85	Improvements to Road - Lakhanapur to Nippani via Ambedkar Nagar
				Total for Nippani Constituency
218	Belgaum	Raibag	KS-04-86	Improvements to Road - Biradi to Ingali
219	Belgaum	Raibag	KS-04-86	Improvements to Road - Umarani Harake kodi to Ramlingkodi
220	Belgaum	Raibag	KS-04-86	Improvements to Road - Belakud to Donwad via Mahanthpur School
221	Belgaum	Raibag	KS-04-86	Improvements to Road - Kungatolli to Bennihalli via Bendawade tota
222	Belgaum	Raibag	KS-04-87	Improvements to Road - Birnal to Bastawad
223	Belgaum	Raibag	KS-04-87	Improvements to Road - Shivashakti nagar to Jalalpur
224	Belgaum	Raibag	KS-04-87	Improvements to Road - Kerilagamava tota to Soudatti
225	Belgaum	Raibag	KS-04-87	Improvements to Road - Toranalli Jogi tota, Janata plot, SC Colony to Hanumanth temple
				Total for Raibag Constituency
226	Belgaum	Yamakan mard	KS-04-92	Improvements to Road - Daddi to Ghatabraba River Bridge
227	Belgaum	Yamakan mard	KS-04-92	Improvements to Road - Daddi to Kot
228	Belgaum	Yamakan mard	KS-04-92	Improvements to Road - Chilbhavi to Rustumpur
229	Belgaum	Yamakan mard	KS-04-92	Improvements to Road - Kuranewadi SP to Hattaragi-Hidakal Dam
230	Belgaum	Yamakan mard	KS-04-93	Improvements to Road - Chaluvnatti to Guddadevi Temple-Bekkinkeri
231	Belgaum	Yamakan mard	KS-04-93	Improvements to Road - Kabalapur to Dharanatti
				Total for Yamakanmardi Constituency
232	Belgaum	Bailahong al	KS-04-62	Improvements to Road - Belawadi-Someshwar to Approach road
233	Belgaum	Bailahong al	KS-04-62	Improvements to Road - Kutarnatti to Vittal Temple road
234	Belgaum	Bailahong al	KS-04-62	Improvements to Road - Asundi to Field road from Asundi Hittanagi road
235	Belgaum	Bailahong al	KS-04-62	Improvements to Road - Badli to Field road
236	Belgaum	Bailahong al	KS-04-63	Improvements to Road - Inchal to Field road from SH-01 near Inchal
237	Belgaum	Bailahong al	KS-04-63	Improvements to Road - Hullikeri Tanda to Halki

238	Belgaum	Bailahongal	KS-04-63	Improvements to Road - Devalapur to Bevinkoppa
				Total for Bailahongal Constituency
239	Belgaum	Bailahongal-Kittur	KS-04-64	Improvements to Road - Tegur to Gandigwad
240	Belgaum	Bailahongal-Kittur	KS-04-64	Improvements to Road - Gaddikorvinkoppa to MK Hubli
241	Belgaum	Bailahongal-Kittur	KS-04-65	Improvements to Road - Veerapur to M.K Hubli
242	Belgaum	Bailahongal-Kittur	KS-04-65	Improvements to Road - Bachhankeri to Ambadgatti
243	Belgaum	Bailahongal-Kittur	KS-04-65	Improvements to Road - Old Kadroli to New Kadroli
				Total for Bailahongal-Kittur Constituency
244	Belgaum	Gokak	KS-04-72	Improvements to Road - Kutarnatti to Join Gudanatti
245	Belgaum	Gokak	KS-04-72	Improvements to Road - Malebail to Kanasgeri road
246	Belgaum	Gokak	KS-04-72	Improvements to Road - Makkalageri to Hirehatti
247	Belgaum	Gokak	KS-04-73	Improvements to Road - shindikurbet to Dupadal
248	Belgaum	Gokak	KS-04-73	Improvements to Road - K.Hosur to Gad
249	Belgaum	Gokak	KS-04-73	Improvements to Road - Prabhanagar to Shindikurbet Via Yallammakolla Temple
				Total for Gokak Constituency
250	Belgaum	Gokak-Arabhavi	KS-04-74	Improvements to Road - Rajapur to Sanganakeri via Chunimatti
251	Belgaum	Gokak-Arabhavi	KS-04-74	Improvements to Road - shindikurbet to Arabhavi matha via babaladimath
252	Belgaum	Gokak-Arabhavi	KS-04-75	Improvements to Road - Hadaginal cross to Mamadapur road (Upto Arabhavi Constituency border)
253	Belgaum	Gokak-Arabhavi	KS-04-75	Improvements to Road - mannikere to kalliguddi road
254	Belgaum	Gokak-Arabhavi	KS-04-75	Improvements to Road - Khanatti to Mahalingpur
255	Belgaum	Gokak-Arabhavi	KS-04-75	Improvements to Road - Rangapur to Munyal road
				Total for Gokak-Arabhavi Constituency
256	Belgaum	Ramdurga	KS-04-88	Improvements to Road - Lingadal to Approach road
257	Belgaum	Ramdurga	KS-04-88	Improvements to Road - Gonnagar to Maradagi
258	Belgaum	Ramdurga	KS-04-88	Improvements to Road - Karadigudda to Approach road
259	Belgaum	Ramdurga	KS-04-88	Improvements to Road - Hosakoti - Guttigoli to SH-20 (Panchgoan)
260	Belgaum	Ramdurga	KS-04-88	Improvements to Road - CHENNAPUR MAIN ROAD to THIMMAPUR SLT
261	Belgaum	Ramdurga	KS-04-88	Improvements to Road - Narsapur to Basveshwar nagar

262	Belgaum	Ramdurga	KS-04-89	Improvements to Road - Turnur to Oblapur DLT
263	Belgaum	Ramdurga	KS-04-89	Improvements to Road - Channapur DLT to Approach road
264	Belgaum	Ramdurga	KS-04-89	Improvements to Road - Khanpet to Aratagal upto TQB
				Total for Ramdurga Constituency
265	Belgaum	Saundati-Parasagad	KS-04-90	Improvements to Road - Nugganatti Tota to Rainapur
266	Belgaum	Saundati-Parasagad	KS-04-90	Improvements to Road - Kuruvinkoppa to Haralapur
267	Belgaum	Saundati-Parasagad	KS-04-90	Improvements to Road - Hirekumbi to Hansi road
268	Belgaum	Saundati-Parasagad	KS-04-91	Improvements to Road - Jakabal-Jakabal Maddi-LaxmiNagar to SH-83
269	Belgaum	Saundati-Parasagad	KS-04-91	Improvements to Road - Mugalihal to Kodliwad via Mugalihal maddi plot
270	Belgaum	Saundati-Parasagad	KS-04-91	Improvements to Road - Basidoni to join Shirasangi Hulikatti road
271	Belgaum	Saundati-Parasagad	KS-04-91	Improvements to Road - Ugargol to join Hirekumbi daderkoppa road
				Total for Saundati-Parasagad Constituency
				Total for Belgaum District
272	Bellary	Bellary Rural	KS-05-28	Improvements to Road - Asundi to Shankarbanda Road
273	Bellary	Bellary Rural	KS-05-28	Improvements to Road - Meenalli to Hagari Form Main Road
274	Bellary	Bellary Rural	KS-05-28	Improvements to Road - Asundi to Dhanalaxmi Camp (Y.Budihal)
275	Bellary	Bellary Rural	KS-05-28	Construction of Long span bridge - Asundi to Dhanalaxmi Camp (Y.Budihal)
276	Bellary	Bellary Rural	KS-05-29	Improvements to Road - Honnalli to Halakundi
277	Bellary	Bellary Rural	KS-05-29	Improvements to Road - Hosayerragudi to Benakal
278	Bellary	Bellary Rural	KS-05-29	Improvements to Road - Bevinahalli to haddinagundu(Near Sanganakallu)
				Total for Bellary Rural Constituency
279	Bellary	Hadagali	KS-05-31	Improvements to Road - Beerabbi to Sibara Road
280	Bellary	Hadagali	KS-05-31	Improvements to Road - Sakrihalli to SH-40 (HB Halli-Ittigi Road)
281	Bellary	Hadagali	KS-05-31	Improvements to Road - Hirekolachi to Hagarnoor

282	Bellary	Hadagali	KS-05-32	Improvements to Road - Holagundi to Hadagali-Hampasagar Road (SH-40)
283	Bellary	Hadagali	KS-05-32	Improvements to Road - Arahallithanda to Hirehadagali-Magala (MDR Road)(Aralihalli Thanda to Main Road (Joint Road))
284	Bellary	Hadagali	KS-05-33	Improvements to Road - Basarakod Thanda to Nagatibasapura
285	Bellary	Hadagali	KS-05-33	Improvements to Road - Giregondanahalli to Moregere-Holagundi Road
				Total for Hadagali Constituency
286	Bellary	Hbomnah ally	KS-05-34	Improvements to Road - Upparagatta to SH-40 (Hanasi)
287	Bellary	Hbomnah ally	KS-05-34	Improvements to Road - Haralu to Kottur-Harapanahalli Road
288	Bellary	Hbomnah ally	KS-05-34	Improvements to Road - Maruru to Kottur-Jolada Kudligi Road
289	Bellary	Hbomnah ally	KS-05-34	Improvements to Road - Yedramanahalli to SH-40
290	Bellary	Hbomnah ally	KS-05-35	Improvements to Road - Hampapattana to Raral Thanda Cross
291	Bellary	Hbomnah ally	KS-05-35	Improvements to Road - K lyyanahalli to Kannayakanakatte
292	Bellary	Hbomnah ally	KS-05-35	Improvements to Road - Hyalya to Mothikal Thanda Road
293	Bellary	Hbomnah ally	KS-05-35	Improvements to Road - Haravanahalli to NH13
294	Bellary	Hbomnah ally	KS-05-35	Improvements to Road - T Basapura Thanda to Hala Thimmalapura
				Total for Hbomnahally Constituency
295	Bellary	Kampli	KS-05-36	Improvements to Road - D Kaggal to Handihal
296	Bellary	Kampli	KS-05-36	Improvements to Road - Dammuru to Venkatappatana Mata via Bellary-Siruguppa SH
297	Bellary	Kampli	KS-05-36	Construction of Long span bridge - D Kaggal to Handihal
298	Bellary	Kampli	KS-05-36	Construction of Long span bridge - D Kaggal to Handihal
299	Bellary	Kampli	KS-05-37	Improvements to Road - No 10 Muddapura to Prabhu Camp
300	Bellary	Kampli	KS-05-37	Construction of Long span bridge - Kalkamba to Marutipura Camp
301	Bellary	Kampli	KS-05-37	Improvements to Road - Kalkamba to Marutipura Camp
302	Bellary	Kampli	KS-05-38	Improvements to Road - Itigi to Emmiganur M.sugur
303	Bellary	Kampli	KS-05-38	Improvements to Road - H Veerapura to Mustaghatta
				Total for Kampli Constituency
304	Bellary	Kudligi	KS-05-39	Improvements to Road - Rayapura to Borayyanahatti Junction(Appenahally to Rayapura)

305	Bellary	Kudligi	KS-05-39	Improvements to Road - Sooladahalli to Yarramanahalli Upto MDR
306	Bellary	Kudligi	KS-05-40	Improvements to Road - Shivapura Gollarahatti to Shivapura Gollarahalli Ring Road
307	Bellary	Kudligi	KS-05-40	Improvements to Road - Chiratagundu to Gaddaborayyanahatti
308	Bellary	Kudligi	KS-05-40	Improvements to Road - Amalapura Ring Road to N.H-13
309	Bellary	Kudligi	KS-05-40	Improvements to Road - Sunkadakallu- Palayyanakote Road to BD Gudda
				Total for Kudligi Constituency
310	Bellary	Sandoor	KS-05-41	Improvements to Road - Bommagatta to Gouripura (Hosuru Road)
311	Bellary	Sandoor	KS-05-41	Improvements to Road - Hosa Daroji to Hosa Madapura
312	Bellary	Sandoor	KS-05-41	Improvements to Road - Tyagadal to Chornuru Road
313	Bellary	Sandoor	KS-05-42	Improvements to Road - 73-Hulikunte to NH-13 Joining Road
314	Bellary	Sandoor	KS-05-42	Improvements to Road - Muttajanahalli to Taluka Border
315	Bellary	Sandoor	KS-05-42	Improvements to Road - Hosavaddinakatte to Hale vaddinakatte Bypass Road
316	Bellary	Sandoor	KS-05-42	Improvements to Road - Hosuru to Devarlahalli Cross(Nagenahalli Devarlahalli Main Road)
317	Bellary	Sandoor	KS-05-43	Improvements to Road - Gundalahalli to G. Basapura
318	Bellary	Sandoor	KS-05-43	Improvements to Road - Huchenahalli Cross to (Near H.k Halli) to Sovenahalli- Kudligi(Gundinahole)Main Road
319	Bellary	Sandoor	KS-05-43	Improvements to Road - Tokenahalli to Talukan Boarder (Kudadarevu)
320	Bellary	Sandoor	KS-05-43	Improvements to Road - Anthapura to Avinamadugu
321	Bellary	Sandoor	KS-05-43	Improvements to Road - Taranagar village to Ganglapura village
				Total for Sandoor Constituency
322	Bellary	Siruguppa	KS-05-45	Improvements to Road - Rudrapada to (M.Sugur- Muddatanur) Road
323	Bellary	Siruguppa	KS-05-45	Improvements to Road - Ibrahimpura to karchiganuru
324	Bellary	Siruguppa	KS-05-45	Improvements to Road - Tekkalkote to Varavina Malleshwara Gudi
325	Bellary	Siruguppa	KS-05-46	Improvements to Road - Budaguppa to Kuriganur
326	Bellary	Siruguppa	KS-05-46	Improvements to Road - poppanal to Halekote
327	Bellary	Siruguppa	KS-05-46	Improvements to Road - Basarahalli to A.K.Hak
328	Bellary	Siruguppa	KS-05-46	Construction of Long span bridge - Budaguppa to Kuriganur
				Total for Siruguppa Constituency

329	Bellary	Vijaynagar	KS-05-48	Improvements to Road - Hosur to Hangal to nh 13 mdr
330	Bellary	Vijaynagar	KS-05-48	Improvements to Road - Dharmasagar to Kakubal Road
331	Bellary	Vijaynagar	KS-05-48	Improvements to Road - Byluvrudigeri to Mattie Anjineya swamy Temple
332	Bellary	Vijaynagar	KS-05-49	Improvements to Road - Sitarama Thanda to Hampi Kannada University
333	Bellary	Vijaynagar	KS-05-49	Improvements to Road - Hale Malapanagudi to Kere thanda
334	Bellary	Vijaynagar	KS-05-49	Improvements to Road - Venkatapur Camp to kamlapur SH
				Total for Vijaynagar Constituency
				Total for Bellary District
335	Bidar	Aurad	KS-06-23	Improvements to Road - Tapshyal Cross to Tapshyal
336	Bidar	Aurad	KS-06-23	Improvements to Road - Hakhyal to Randyal
337	Bidar	Aurad	KS-06-23	Improvements to Road - Horandi to Horandi cross
338	Bidar	Aurad	KS-06-23	Improvements to Road - Ganganbed to Ganganbed Thanda
339	Bidar	Aurad	KS-06-24	Improvements to Road - Chitaki to Gudpalli
340	Bidar	Aurad	KS-06-24	Improvements to Road - Sanganal to Sanganal cross
				Total for Aurad Constituency
341	Bidar	Bhalki	KS-06-25	Improvements to Road - Shivni to Kasartugaon Road
342	Bidar	Bhalki	KS-06-25	Improvements to Road - Morambi to RAchappa Goundgaon
343	Bidar	Bhalki	KS-06-25	Improvements to Road - Dawargaon to Sikandrabad Wadi
344	Bidar	Bhalki	KS-06-26	Improvements to Road - Nagoor(K) to Chandapur
345	Bidar	Bhalki	KS-06-26	Improvements to Road - MS Border to Halsitugaon and Alwai
				Total for Bhalki Constituency
346	Bidar	Bidar North	KS-06-27	Improvements to Road - Benknalli to Gadgi
347	Bidar	Bidar North	KS-06-27	Improvements to Road - Markhal to Mamdapur
348	Bidar	Bidar North	KS-06-27	Improvements to Road - Hamilapur to Gadgi Markhal ROad
349	Bidar	Bidar North	KS-06-28	Improvements to Road - Rasoolabad to Name of Road : Rasoolabad-Almaspur
350	Bidar	Bidar North	KS-06-28	Improvements to Road - Nandgaon-Malegaon[at Ch:2.36Km Construction of Long span bridge]
351	Bidar	Bidar North	KS-06-28	Improvements to Road - Mamdapur Thanda to Name of Road : Mamdapur Thanda-Name of Road : Mamdapur Thanda-Honnikeri via Shanker Thanda[at Ch:2.71Km Construction of Long span bridge]

				Total for Bidar North Constituency
352	Bidar	Bidar South	KS-06-29	Improvements to Road - Ranjol khieni to Hochaknalli via Rudra temple
353	Bidar	Bidar South	KS-06-29	Improvements to Road - Yakathpur to Shekapur via Tadpalli
354	Bidar	Bidar South	KS-06-30	Improvements to Road - Shamshanagar to Shamshanagar thanda
355	Bidar	Bidar South	KS-06-30	Improvements to Road - Honnaddi to Chatnalli Junction
356	Bidar	Bidar South	KS-06-30	Improvements to Road - SH-105 to Nizampur
357	Bidar	Bidar South	KS-06-30	Improvements to Road - Manhalli to Hokrana (B)
358	Bidar	Bidar South	KS-06-30	Improvements to Road - Sirsi(A) to Aurad (S)
				Total for Bidar South Constituency
359	Bidar	Bkalyan	KS-06-31	Improvements to Road - Kongewadi (SH) to NH-9
360	Bidar	Bkalyan	KS-06-31	Improvements to Road - Ramtirth (K) to to NH-9
361	Bidar	Bkalyan	KS-06-31	Improvements to Road - Betbalkunda to Janapur
362	Bidar	Bkalyan	KS-06-32	Improvements to Road - Approach road to Heeru Thanda
363	Bidar	Bkalyan	KS-06-32	Improvements to Road - Belur to Mirakh Thanda
364	Bidar	Bkalyan	KS-06-32	Improvements to Road - Morkhandi to Chawkiwadi
365	Bidar	Bkalyan	KS-06-32	Improvements to Road - Approach road to to Siruriwadi
				Total for Bkalyan Constituency
366	Bidar	Humnabad	KS-06-33	Improvements to Road - Sedol to Chandanhalli
367	Bidar	Humnabad	KS-06-33	Improvements to Road - Kappargaon Extention to NH-9
368	Bidar	Humnabad	KS-06-33	Improvements to Road - Neelkud to Chitkota cross
369	Bidar	Humnabad	KS-06-33	Improvements to Road - Chitgupa to Belkhera
370	Bidar	Humnabad	KS-06-33	Improvements to Road - Gadwanti to NH-9
371	Bidar	Humnabad	KS-06-34	Improvements to Road - Udbal-Hallikhed MDR Road to Belkhera Approach road
372	Bidar	Humnabad	KS-06-34	Improvements to Road - Hallikhed (B) to Allura
373	Bidar	Humnabad	KS-06-34	Improvements to Road - Approach Road to Gogga
				Total for Humnabad Constituency
				Total for Bidar District
374	Bijapur	Babaleshwar	KS-07-31	Improvements to Road - Tajapur to Haranal

375	Bijapur	Babaleshwar	KS-07-31	Improvements to Road - Bolechikklaki to Gunadhali
376	Bijapur	Babaleshwar	KS-07-32	Improvements to Road - Nidoni to Heblatti
377	Bijapur	Babaleshwar	KS-07-32	Improvements to Road - Bharatagi LT-3 to Bharatagi Approach
378	Bijapur	Babaleshwar	KS-07-32	Improvements to Road - Sanagapur B to Nidoni
379	Bijapur	Babaleshwar	KS-07-47	Construction of Long span bridge - Tajapur to Haranal
				Total for Babaleshwar Constituency
380	Bijapur	Basavanabagevadi	KS-07-39	Improvements to Road - B.Bagewadi-Basavanhatti-Ingleshwar to SH-41
381	Bijapur	Basavanabagevadi	KS-07-40	Improvements to Road - Tellagi-Kavalagi to Arasanagi
382	Bijapur	Basavanabagevadi	KS-07-40	Improvements to Road - B.Bagawadi to Nagur
383	Bijapur	Basavanabagevadi	KS-07-54	Construction of Long span bridge - B.Bagewadi-Basavanhatti-Ingleshwar to SH-41
384	Bijapur	Basavanabagevadi	KS-07-54	Construction of Long span bridge - B.Bagewadi-Basavanhatti-Ingleshwar to SH-41
				Total for Basavanabagevadi Constituency
385	Bijapur	Bijapur Urban	KS-07-33	Improvements to Road - Torvi to Dhanyal
386	Bijapur	Bijapur Urban	KS-07-34	Improvements to Road - Bhavikatti vasti to join NH-13 Byess to Buranpur
387	Bijapur	Bijapur Urban	KS-07-34	Improvements to Road - Torvi LT-4 to M.K Darga
388	Bijapur	Bijapur Urban	KS-07-34	Improvements to Road - Torvi LT-3 to Torvi LT-4
389	Bijapur	Bijapur Urban	KS-07-34	Improvements to Road - Rambapur via KHB Colony to NH-50
390	Bijapur	Bijapur Urban	KS-07-50	Construction of Long span bridge - Torvi to Dhanyal
				Total for Bijapur Urban Constituency
391	Bijapur	Devar Hippargi	KS-07-41	Improvements to Road - Belur to Gundakanal
392	Bijapur	Devar Hippargi	KS-07-41	Improvements to Road - Huvinhalli to Huvinhalli Cross
393	Bijapur	Devar Hippargi	KS-07-41	Improvements to Road - Navadagi to Peerapur upto Taluka border
394	Bijapur	Devar Hippargi	KS-07-42	Improvements to Road - Gundakanal to Navadagi
395	Bijapur	Devar Hippargi	KS-07-42	Improvements to Road - Bhanthnur-Kodaganur to Gadisomanal LT
396	Bijapur	Devar Hippargi	KS-07-42	Improvements to Road - Navadagi to Navadagi LT
397	Bijapur	Devar Hippargi	KS-07-53	Construction of Long span bridge - Navadagi to Peerapur upto Taluka border
				Total for Devar Hippargi Constituency
398	Bijapur	Indi	KS-07-37	Improvements to Road - Lachyan to Agarakhed

399	Bijapur	Indi	KS-07-38	Improvements to Road - Bugatageri LT to Satapur - MDR
400	Bijapur	Indi	KS-07-38	Improvements to Road - Benakanalli to Tennalli
401	Bijapur	Indi	KS-07-38	Improvements to Road - Mavinalli to Alur
402	Bijapur	Indi	KS-07-49	Construction of Long span bridge - Benakanalli to Tennalli
				Total for Indi Constituency
403	Bijapur	Muddebihal	KS-07-43	Improvements to Road - Handral to Kuchabal
404	Bijapur	Muddebihal	KS-07-43	Improvements to Road - Kountoji to Gudihal
405	Bijapur	Muddebihal	KS-07-43	Improvements to Road - Yelagur to Kashinguntha-Wadwadgi
406	Bijapur	Muddebihal	KS-07-44	Improvements to Road - Muddebihal to Shirol-Kolur
407	Bijapur	Muddebihal	KS-07-44	Improvements to Road - Nerabenchi to Arasanal
408	Bijapur	Muddebihal	KS-07-51	Construction of Long span bridge - Kuntoji to Gudihal
409	Bijapur	Muddebihal	KS-07-52	Construction of Long span bridge - Nerabenchi to Arasanal
				Total for Muddebihal Constituency
410	Bijapur	Nagathan	KS-07-35	Improvements to Road - Domanal to Shapur Vasti
411	Bijapur	Nagathan	KS-07-35	Improvements to Road - NH to Gotyal-Loni BK
412	Bijapur	Nagathan	KS-07-35	Improvements to Road - Maragur to Taddewadi
413	Bijapur	Nagathan	KS-07-36	Improvements to Road - Hegadyal to Basavanagar
414	Bijapur	Nagathan	KS-07-36	Improvements to Road - Kerur to Hattalli
				Total for Nagathan Constituency
415	Bijapur	Sindgi	KS-07-45	Improvements to Road - Kokatanur to NH-218
416	Bijapur	Sindgi	KS-07-45	Improvements to Road - SH to Madanalli
417	Bijapur	Sindgi	KS-07-46	Improvements to Road - Kurabatalli to Approach
418	Bijapur	Sindgi	KS-07-46	Improvements to Road - Budihal to Sompur
419	Bijapur	Sindgi	KS-07-46	Improvements to Road - Almel to Alhali
420	Bijapur	Sindgi	KS-07-48	Construction of Long span bridge - Budihal to Sompur
421	Bijapur	Sindgi	KS-07-48	Construction of Long span bridge - Budihal to Sompur
				Total for Sindgi Constituency
				Total for Bijapur District
422	Chamrajnagar	Chamrajnagar	KS-08-15	Improvements to Road - Shivapura to Kalanahundi road cross
423	Chamrajnagar	Chamrajnagar	KS-08-15	Improvements to Road - Yadabetta forest border to Amachavadi (via Kotaganahalli)
424	Chamrajnagar	Chamrajnagar	KS-08-15	Improvements to Road - Kokkanahalli to Chandakavadi circle
425	Chamrajnagar	Chamrajnagar	KS-08-16	Improvements to Road - Yanagalli to Yaranahalli Cross

426	Chamrajnagar	Chamrajnagar	KS-08-16	Improvements to Road - Lakshmipura to Amachavadi
				Total for Chamrajnagar Constituency
427	Chamrajnagar	Gundlupet	KS-08-17	Improvements to Road - Halahalli to N H Road
428	Chamrajnagar	Gundlupet	KS-08-17	Improvements to Road - Belachavadi to Arepura
429	Chamrajnagar	Gundlupet	KS-08-17	Improvements to Road - Manchahalli to Savakanahalli
430	Chamrajnagar	Gundlupet	KS-08-17	Improvements to Road - Chikkathopur to Gundlupet-Chamarajanagar Main Road
431	Chamrajnagar	Gundlupet	KS-08-17	Improvements to Road - Nenekatte to Maadrahalli
432	Chamrajnagar	Gundlupet	KS-08-17	Improvements to Road - Kumachahalli to Shyanadfrhalli
433	Chamrajnagar	Gundlupet	KS-08-17	Improvements to Road - Mantipura to Mookahalli
434	Chamrajnagar	Gundlupet	KS-08-18	Improvements to Road - Kaniyanapura to Jakkahalli
435	Chamrajnagar	Gundlupet	KS-08-18	Improvements to Road - Kilalipura to Gatavadipura
436	Chamrajnagar	Gundlupet	KS-08-18	Improvements to Road - Baragi (Via Baragi calony) to Mantipura
437	Chamrajnagar	Gundlupet	KS-08-18	Improvements to Road - Kotegoudanahundi to Bettadapura
				Total for Gundlupet Constituency
438	Chamrajnagar	Hanur	KS-08-19	Improvements to Road - Vaddaradoddi to Kowdalli-Ramapura main Road(via Hosadoddi)
439	Chamrajnagar	Hanur	KS-08-19	Improvements to Road - Yedallidoddi to Hanur main Road (via Rayaradoddi)
440	Chamrajnagar	Hanur	KS-08-19	Improvements to Road - Boodagatte to Sathegala - Shivanasamudra main Road
441	Chamrajnagar	Hanur	KS-08-20	Improvements to Road - Kirepathi to Sandanapalya
442	Chamrajnagar	Hanur	KS-08-20	Improvements to Road - Kurubaradoddi to Ganganadoddi
				Total for Hanur Constituency
443	Chamrajnagar	Kollegal	KS-08-21	Improvements to Road - Thellanur cross to Tagarapura Circle
444	Chamrajnagar	Kollegal	KS-08-21	Improvements to Road - Homma to Honganur
445	Chamrajnagar	Kollegal	KS-08-21	Improvements to Road - Malarapalya to Amekere
446	Chamrajnagar	Kollegal	KS-08-21	Improvements to Road - Kunthur (Sugar Factory)-Silkapura to Tagarpura-Hosaiyyanur cross
447	Chamrajnagar	Kollegal	KS-08-21	Improvements to Road - Yellakkur to Kuderu
448	Chamrajnagar	Kollegal	KS-08-21	Improvements to Road - Kunthur to Kaliyur
449	Chamrajnagar	Kollegal	KS-08-21	Improvements to Road - Basavatti to Santhamaralli-Mugur Cross

450	Chamrajnagar	Kollegal	KS-08-21	Improvements to Road - Kallipura to Honganur
451	Chamrajnagar	Kollegal	KS-08-22	Improvements to Road - Aalkere Agrahara to N.H Road (Maddur)
452	Chamrajnagar	Kollegal	KS-08-22	Improvements to Road - Amble to Y.K.Mole
453	Chamrajnagar	Kollegal	KS-08-22	Improvements to Road - Honnur to Yelandur Cross
454	Chamrajnagar	Kollegal	KS-08-22	Improvements to Road - Katnavadi to Kestur
				Total for Kollegal Constituency
				Total for Chamrajnagar District
455	Chikballapur	Bagepalli	KS-29-18	Improvements to Road - Pathapalaya to MDR
456	Chikballapur	Bagepalli	KS-29-18	Improvements to Road - Mallasandra to MDR via Saddalavaripalli
457	Chikballapur	Bagepalli	KS-29-18	Improvements to Road - Vantiveeravandlapalli to Besthalapalli via Ramanapadi
458	Chikballapur	Bagepalli	KS-29-18	Improvements to Road - Somenahalli to NH-7
459	Chikballapur	Bagepalli	KS-29-19	Improvements to Road - Mandyampalli to Diguvanettakuntapalli
460	Chikballapur	Bagepalli	KS-29-19	Improvements to Road - Gubbollapalli to Mittemari(SH)
461	Chikballapur	Bagepalli	KS-29-19	Improvements to Road - Somenahalli to B.B.Road via Katenahalli
462	Chikballapur	Bagepalli	KS-29-29	Improvements to Road - Chakavelu to Venkateshapalli
463	Chikballapur	Bagepalli	KS-29-29	Improvements to Road - Kondareddyapalli to SH(Gudibande)
				Total for Bagepalli Constituency
464	Chikballapur	CBPur	KS-29-20	Improvements to Road - Dibburu-Ajjakadirenahalli MDR to Hiriyananahalli
465	Chikballapur	CBPur	KS-29-20	Improvements to Road - Chikkaballapur-Kethenahalli Road to Gerahalli
466	Chikballapur	CBPur	KS-29-20	Improvements to Road - Daraburu to Nelamanaparathi via Gudisihalli
467	Chikballapur	CBPur	KS-29-20	Improvements to Road - Manchenahalli-Minakanagurki Road to Dandiganahalli
468	Chikballapur	CBPur	KS-29-20	Improvements to Road - Mannarapur to Doddakirugumbi, Chikkakirugumbi & Elehalli via Keshawara
469	Chikballapur	CBPur	KS-29-20	Improvements to Road - P.G.Road to Hiremagavalli
470	Chikballapur	CBPur	KS-29-20	Improvements to Road - P.G. Road to Kammaguttahalli via Jeeganahalli Cross
471	Chikballapur	CBPur	KS-29-21	Improvements to Road - NH-7 to Lingashettipura
472	Chikballapur	CBPur	KS-29-21	Improvements to Road - NH-7 to Kariganapalya via Reddygollavarahalli
473	Chikballapur	CBPur	KS-29-21	Improvements to Road - Chaya Nagara to Nulugummanahalli via Jarabandahalli

474	Chikballapur	CBPur	KS-29-21	Improvements to Road - Minakanagurki to M.Gundalahalli
475	Chikballapur	CBPur	KS-29-21	Improvements to Road - D.A. Road to Haristhala-Gowdanahalli
476	Chikballapur	CBPur	KS-29-21	Improvements to Road - NH-234 to Sadenahalli via Shyampura
477	Chikballapur	CBPur	KS-29-21	Improvements to Road - M.G. Road to Dinnehosahalli Road via Nimmakalakunte , Anakanagondi
478	Chikballapur	CBPur	KS-29-21	Improvements to Road - NH-7 to Arasanahalli
479	Chikballapur	CBPur	KS-29-21	Improvements to Road - Kanithahalli PWD Road to Thowdanahalli-Kondenahalli Approach Road
				Total for CBPur Constituency
480	Chikballapur	Chintamani	KS-29-22	Improvements to Road - Barlahalli to Murgamalla via Gandraganahalli, Dandupalaya, Dugganarepalli
481	Chikballapur	Chintamani	KS-29-22	Improvements to Road - Attur to SH
482	Chikballapur	Chintamani	KS-29-23	Improvements to Road - Vegalapali to MDR
483	Chikballapur	Chintamani	KS-29-23	Improvements to Road - Chodadenahalli colony to Chodadenahalli via Bandamindapalli
484	Chikballapur	Chintamani	KS-29-23	Improvements to Road - Irragampalli to I.Kurupalli
485	Chikballapur	Chintamani	KS-29-23	Improvements to Road - Chowdareddypalya to MDR
				Total for Chintamani Constituency
486	Chikballapur	Gauribidnur	KS-29-24	Improvements to Road - APMC Yard(SH-9) to K.Dimmagattanahalli
487	Chikballapur	Gauribidnur	KS-29-24	Improvements to Road - D.Palya to Yerranagenahalli
488	Chikballapur	Gauribidnur	KS-29-24	Improvements to Road - Bangaluru - Hindupura Road(SH-9) to Husenpura
489	Chikballapur	Gauribidnur	KS-29-24	Improvements to Road - Gowribidanur Bypass Road to Gotakanapura
490	Chikballapur	Gauribidnur	KS-29-25	Improvements to Road - Chikkakurugodu to Ramachandrapura
491	Chikballapur	Gauribidnur	KS-29-25	Improvements to Road - Cholashettyhalli to Gudibande Taluk Border(via R.Thandra)
492	Chikballapur	Gauribidnur	KS-29-25	Improvements to Road - Muslmanarahalli to Hanumenahalli
493	Chikballapur	Gauribidnur	KS-29-25	Improvements to Road - Mallenahalli to Shambookanagara
494	Chikballapur	Gauribidnur	KS-29-25	Improvements to Road - Beemenahalli to Ramapura
				Total for Gauribidnur Constituency
495	Chikballapur	Sidlagatta		Improvements to Road - E Thimmasandra to CB Road
496	Chikballapur	Sidlagatta	KS-29-26	Improvements to Road - Bashettihalli-Anemadagu Road to Kachanayakanahalli

497	Chikballapur	Sidlagatta	KS-29-26	Improvements to Road - B.B.Road to G.Kurubarahalli
498	Chikballapur	Sidlagatta	KS-29-26	Improvements to Road - K.Y.A Road to Channahalli
499	Chikballapur	Sidlagatta	KS-29-26	Improvements to Road - Thimmasandra Road to S.Kurubarahalli -Niluvarathapalli
500	Chikballapur	Sidlagatta	KS-29-26	Improvements to Road - Chickballapur Border to Dibburahalli Road
501	Chikballapur	Sidlagatta	KS-29-26	Improvements to Road - Sadali-Peresandra Road to Uppakuntahalli
502	Chikballapur	Sidlagatta	KS-29-26	Improvements to Road - Kyasagere-Vemagal Road to Chinthamani Border
503	Chikballapur	Sidlagatta	KS-29-27	Improvements to Road - Rapprihalli to Dibburahalli-Thimmasandra Road
504	Chikballapur	Sidlagatta	KS-29-27	Improvements to Road - Jangamakote Road to Basavapattana-Melur
505	Chikballapur	Sidlagatta	KS-29-27	Improvements to Road - Nandanahosahalli to Kencharlahalli via Kattigenahalli, Gurrampalli, Yarahalli, Amithapalli, Gowdanahalli
506	Chikballapur	Sidlagatta	KS-29-27	Improvements to Road - Baluvanahalli to Venkatapura
507	Chikballapur	Sidlagatta	KS-29-27	Improvements to Road - Venkatakrishnammanahalli to B.B.Road
508	Chikballapur	Sidlagatta	KS-29-27	Improvements to Road - KYA Road to Jodikachahalli
				Total for Sidlagatta Constituency
				Total for Chikballapur District
509	Chikmagalur	Chikmagalur	KS-09-19	Improvements to Road - Muthodi to Jagara Road
510	Chikmagalur	Chikmagalur	KS-09-19	Improvements to Road - Arunodaya-Konkalamane to Gandrvagiri
511	Chikmagalur	Chikmagalur	KS-09-19	Improvements to Road - Sarpanahalli-Thadabenahalli to Via Hosalli to K M Road
512	Chikmagalur	Chikmagalur	KS-09-19	Improvements to Road - K M Road to Kanivedasarahalli
513	Chikmagalur	Chikmagalur	KS-09-19	Improvements to Road - MegalaEmmekhan to Road
514	Chikmagalur	Chikmagalur	KS-09-20	Improvements to Road - D.Karehalli-Bhovicolony to B H Road(NH-206)
515	Chikmagalur	Chikmagalur	KS-09-20	Improvements to Road - K.M Road(NH-173)-Beekannahalli-Beekannahalli-Hampapura colony Road to Chandrakatte
516	Chikmagalur	Chikmagalur	KS-09-20	Improvements to Road - Halasabalu gate-Halsabalu colony-Halsabalu-Ningenahalli to Kenchapura ST Colony
517	Chikmagalur	Chikmagalur	KS-09-30	Construction of Long span bridge - K M Road to Name of Road : K M Road -Kanivedasarahalli[at Ch:1.35]
518	Chikmagalur	Chikmagalur	KS-09-30	Construction of Long span bridge - Halasabalu gate-Halsabalu colony-Halsabalu-Ningenahalli to Name of Road : Halasabalu gate-Halsabalu colony-Halsabalu-Ningenahalli-Kenchapura ST Colony[at Ch:0.225]

				Total for Chikmagalur Constituency
519	Chikmagalur	Kadur	KS-09-21	Improvements to Road - Kothigere to Kadur-Maravanji Road
520	Chikmagalur	Kadur	KS-09-21	Improvements to Road - Guddenhalli to BYSS Road
521	Chikmagalur	Kadur	KS-09-21	Improvements to Road - Helvara Colony - to Biruru
522	Chikmagalur	Kadur	KS-09-22	Improvements to Road - Chikknallur to chennapura-giribommanahalli Road
523	Chikmagalur	Kadur	KS-09-22	Improvements to Road - M.L Thandya to Mutthannagere road
524	Chikmagalur	Kadur	KS-09-22	Improvements to Road - B T Mallenahalli to NH 273
525	Chikmagalur	Kadur	KS-09-22	Improvements to Road - Doddapattanagere to Maradihalli Road
526	Chikmagalur	Kadur	KS-09-22	Improvements to Road - Antharagatte to Hadagalu road
527	Chikmagalur	Kadur	KS-09-31	Construction of Long span bridge - Chikknallur to Name of Road : Chikknallur-chennapura-giribommanahalli Road[at Ch:0.810]
528	Chikmagalur	Kadur	KS-09-35	Improvements to Road - Kurubarahalli to Ballekere Railway Station
				Total for Kadur Constituency
529	Chikmagalur	Mudigere	KS-09-23	Improvements to Road - Avathi to Danihalli-Siragur Road
530	Chikmagalur	Mudigere	KS-09-23	Improvements to Road - Mugulavalli to BT Road (SH)
531	Chikmagalur	Mudigere	KS-09-23	Improvements to Road - HKG Road to KM Road
532	Chikmagalur	Mudigere	KS-09-23	Improvements to Road - Halike- Horatti- Jakli to KM Road
533	Chikmagalur	Mudigere	KS-09-23	Improvements to Road - Gabballi to Mudasasi road
534	Chikmagalur	Mudigere	KS-09-23	Improvements to Road - VK Road - to Dinnekere
535	Chikmagalur	Mudigere	KS-09-23	Improvements to Road - Utuganahalli-Beranagodu to Hunsehalli Road
536	Chikmagalur	Mudigere	KS-09-23	Improvements to Road - J A K Road to Bettadamalali
537	Chikmagalur	Mudigere	KS-09-24	Improvements to Road - B.Hosalli- to Banakal Road
538	Chikmagalur	Mudigere	KS-09-24	Improvements to Road - Javali- to Hemavati Road
539	Chikmagalur	Mudigere	KS-09-24	Improvements to Road - Kesarike-Mullare- to Toranamavu Road
540	Chikmagalur	Mudigere	KS-09-24	Improvements to Road - Aldur-Kanchakaldurga to Belagodu Road
541	Chikmagalur	Mudigere	KS-09-24	Improvements to Road - Kabbinaasetuve-Madeneralu to Hale Aldur Road
542	Chikmagalur	Mudigere	KS-09-24	Improvements to Road - Kalasa-Kalgodu- to Habbugudige Road
543	Chikmagalur	Mudigere	KS-09-24	Improvements to Road - KM Road -Manimakki-Kodaldu to Halasumane Road

544	Chikmagalur	Mudigere	KS-09-24	Improvements to Road - Gowdahalli-Kumbaradi colony to Addagudde Road
545	Chikmagalur	Mudigere	KS-09-32	Construction of Long span bridge - Gowdahalli-Kumbaradi colony to Name of Road : Gowdahalli-Kumbaradi colony-Addagudde Road[at Ch:0.00]
				Total for Mudigere Constituency
546	Chikmagalur	Sringeri	KS-09-25	Improvements to Road - Bidare GP, Gandhi to Siddapura Road
547	Chikmagalur	Sringeri	KS-09-25	Improvements to Road - Devadana GP- to Hyarambi
548	Chikmagalur	Sringeri	KS-09-25	Improvements to Road - Kaanur GP, Guddehalla 9th mile stone to Kaasan, Vagade Road
549	Chikmagalur	Sringeri	KS-09-25	Improvements to Road - Devadana Village Gorigandi, Maagalu bus stop- to Guddekoppa SC Colony
550	Chikmagalur	Sringeri	KS-09-25	Improvements to Road - Bale GP- to Chinnakoodige Road
551	Chikmagalur	Sringeri	KS-09-25	Improvements to Road - Muttinakoppa GP, to Madaburu Village Road
552	Chikmagalur	Sringeri	KS-09-26	Improvements to Road - Hiregadde GP, Aralikoppa- to Hiregadde Road
553	Chikmagalur	Sringeri	KS-09-26	Improvements to Road - Hiregadde GP, Adigebailu to Gantenayaka, CRS Road
554	Chikmagalur	Sringeri	KS-09-26	Improvements to Road - Shanuvalli GP, Jatikeshwara Temple- to Karagadde Road
555	Chikmagalur	Sringeri	KS-09-26	Improvements to Road - Hariharapura Main Road- to Gurukula Bomlapura Road
556	Chikmagalur	Sringeri	KS-09-26	Improvements to Road - Agalagandi GP, Huligaradi to Naibi Road
557	Chikmagalur	Sringeri	KS-09-27	Improvements to Road - Begaru to Devalekoppa Road
558	Chikmagalur	Sringeri	KS-09-27	Improvements to Road - Hariharapura, Chavalmane Road to Kudnahalli Road
559	Chikmagalur	Sringeri	KS-09-27	Improvements to Road - Kaachigal Road to Abbigadde, Somalapura Road
560	Chikmagalur	Sringeri	KS-09-27	Improvements to Road - Markal GP, Hulugaru-Suvarnagadde Road to Kotebailu Yadadalu Road
561	Chikmagalur	Sringeri	KS-09-27	Improvements to Road - Tuluvinakoppa GP, Lokanathapura Village to Malagaru Colony road
562	Chikmagalur	Sringeri	KS-09-27	Improvements to Road - Narasipura GP, to Bhrahmanakodu SC Colony Road
563	Chikmagalur	Sringeri	KS-09-27	Improvements to Road - Heruru GP to Dubla
564	Chikmagalur	Sringeri	KS-09-27	Improvements to Road - Chittimakki- to Nemanahalli Road
565	Chikmagalur	Sringeri	KS-09-27	Improvements to Road - Belagola- to Balaga, Hulugaru Road
566	Chikmagalur	Sringeri	KS-09-27	Improvements to Road - Shanuvalli GP to Hirehulugaru ST Colony Road

567	Chikmagalur	Sringeri	KS-09-33	Construction of Long span bridge - Devadana Village Gorigandi, Maagalu bus stop- to Name of Road : Devadana Village Gorigandi, Maagalu bus stop--Name of Road : Devadana Village Gorigandi, Maagalu bus stop--Guddekoppa SC Colony[at Ch:0.060][at Ch:0.06]
568	Chikmagalur	Sringeri	KS-09-33	Construction of Long span bridge - Devadana GP- to Name of Road : Devadana GP--Hyarambi [at Ch:0.03]
Total for Sringeri Constituency				
569	Chikmagalur	Tarikere	KS-09-28	Improvements to Road - Begur to Mudigere
570	Chikmagalur	Tarikere	KS-09-28	Improvements to Road - Boosenahalli to Siddeshwara Road
571	Chikmagalur	Tarikere	KS-09-28	Improvements to Road - Boosenahalli to H Rangapura via Sidblipura-Gopala Road
572	Chikmagalur	Tarikere	KS-09-29	Improvements to Road - Y. Ganeshapura to Nagenahalli Road
573	Chikmagalur	Tarikere	KS-09-29	Improvements to Road - Tamatadahalli-Kanive road to Anthragatte via Banooru-Basavapura-Arbala road
Total for Tarikere Constituency				
Total for Chikmagalur District				
574	Chitradurga	Challakere	KS-10-22	Improvements to Road - Taluk Border to Taluk Border via Chikkamadhure Upparahatti, Chigathanahalli
575	Chitradurga	Challakere	KS-10-22	Improvements to Road - K.K. Road to D. Upparahatti
576	Chitradurga	Challakere	KS-10-22	Improvements to Road - Beligatte to Muddapura via Byalahal-Hirekabbigere-Chikkabbigere
577	Chitradurga	Challakere	KS-10-23	Improvements to Road - K.K. Road to D. Upparahatti via G.S. Mata, Nagaramgere, Dasanaikanahatti & Ganappanahatti
578	Chitradurga	Challakere	KS-10-23	Improvements to Road - Kenchaveeranahalli to D. Upparahatti
579	Chitradurga	Challakere	KS-10-23	Improvements to Road - Hulikunte to Kalamarahally
Total for Challakere Constituency				
580	Chitradurga	Chitradurga	KS-10-24	Improvements to Road - NH-4 to Hasahalli-Chikkapura G.Hatti road cross via Maragatta
581	Chitradurga	Chitradurga	KS-10-24	Improvements to Road - NH-13 to Singapura via Madadakerehatty
582	Chitradurga	Chitradurga	KS-10-24	Improvements to Road - K.K. Road (Haliyur) to NH-13 (Bayalu Anjaneya Temple)
583	Chitradurga	Chitradurga	KS-10-24	Improvements to Road - NH-4 to Adavigollarahally (MDR) via Byalahal
584	Chitradurga	Chitradurga	KS-10-25	Improvements to Road - NH-13 to Kallihatty via Sollapura Nayakarahatty-Erajjanahatty
585	Chitradurga	Chitradurga	KS-10-25	Improvements to Road - Chikkalagatta to K. Ballekatte-Kittadahatti-Laxmisagara

586	Chitradurg a	Chitradurg a	KS-10-25	Improvements to Road - Papenahalli to V.O. Road via Vaddanahalli
				Total for Chitradurga Constituency
587	Chitradurg a	Hiriyur	KS-10-26	Improvements to Road - NH 4 to Goradaku via Javanagondanahalli M.I tank
588	Chitradurg a	Hiriyur	KS-10-26	Improvements to Road - SH 19 (Pilajanahalli Gollarahatti Gate) to Mudiyajjanahatti (T-08) via Pilajanahalli Gollarahatti-Gollarahatti
589	Chitradurg a	Hiriyur	KS-10-26	Improvements to Road - Chillahalli to Gulya via Yalagondnahalli
590	Chitradurg a	Hiriyur	KS-10-27	Improvements to Road - Maskal to Hemadala via T.B. Gollarahatti
591	Chitradurg a	Hiriyur	KS-10-27	Improvements to Road - SH-19 (Byaramadu Gate) to Chigalikatte via Byaramadu
592	Chitradurg a	Hiriyur	KS-10-27	Improvements to Road - Bharamagiri to AV Kottige-Gownahalli road (MDR-12) via Belagatta
				Total for Hiriyur Constituency
593	Chitradurg a	Holalkere	KS-10-28	Improvements to Road - Chitrahalli to NH-13 via Thodranal
594	Chitradurg a	Holalkere	KS-10-28	Improvements to Road - M.H.Road to Kadur-Kalagatta road via S.H.Hally Koracharahatti-Gollarahatty-Shringerihanumanahally
595	Chitradurg a	Holalkere	KS-10-28	Improvements to Road - M.H.Road to Doddahotte Ranganatha swamy temple road via Lokadolalu
596	Chitradurg a	Holalkere	KS-10-29	Improvements to Road - Hirekandawadi to Chitradurga Taluk Border via Tanigehally
597	Chitradurg a	Holalkere	KS-10-29	Improvements to Road - D. Madakaripura to Jammenahalli via Doddiganal-Doddiganal Hosahatty
598	Chitradurg a	Holalkere	KS-10-29	Improvements to Road - Hosahally to Kodagavalli
599	Chitradurg a	Holalkere	KS-10-30	Improvements to Road - Kaddlappanahatty to Gangasamudra-Bidrekere road via Gundasamudra
600	Chitradurg a	Holalkere	KS-10-30	Improvements to Road - Ramagiri-Shivani road to Tuppadahalli
601	Chitradurg a	Holalkere	KS-10-30	Improvements to Road - Halavudara-Halerangapura road to Taluk Border via Seegehalli-Hosarangapura-Palakahalli
				Total for Holalkere Constituency
602	Chitradurg a	Hosadurg a	KS-10-31	Improvements to Road - Konguvalli to Kondajji Lambanhatti via Hosamalali
603	Chitradurg a	Hosadurg a	KS-10-31	Improvements to Road - H.A.Road to Join C.N Hally Taluk border via Naigere-Nagaragere-Mylarapura-Kurubarahally
604	Chitradurg a	Hosadurg a	KS-10-31	Improvements to Road - Kondapura gate to Bagur via Doddarangainahatti
605	Chitradurg a	Hosadurg a	KS-10-32	Improvements to Road - TH Road to Kerekodihatti
606	Chitradurg a	Hosadurg a	KS-10-32	Improvements to Road - MDR to Arasanapalya

607	Chitradurga	Hosadurga	KS-10-32	Improvements to Road - H.A.Road to Join Belagur-Srirampura road via Syedsabpalya
				Total for Hosadurga Constituency
608	Chitradurga	Molakalmur	KS-10-33	Improvements to Road - Nayakanahatty to Bosedevarahatty
609	Chitradurga	Molakalmur	KS-10-33	Improvements to Road - Jaganurahatty to Taluk Border via Kavalanahatty
610	Chitradurga	Molakalmur	KS-10-33	Improvements to Road - KK road to Yadalagatta via purlahally, CNG hally- Mathsamudra-Halagondanahally-Kyatagondanahally
611	Chitradurga	Molakalmur	KS-10-34	Improvements to Road - Bhoganahally to Honnur
612	Chitradurga	Molakalmur	KS-10-34	Improvements to Road - N. Mahadevapura to N. Devarahally via N. Gowripura
613	Chitradurga	Molakalmur	KS-10-35	Improvements to Road - Link road from Devarahally-Thippainakote road to Nerlagunte-Hosahally road
614	Chitradurga	Molakalmur	KS-10-35	Improvements to Road - Thumakurlahalli to Chikunthi via Donnethammanahalli
615	Chitradurga	Molakalmur	KS-10-35	Improvements to Road - Siddayanakote to Thumakurlahalli
616	Chitradurga	Molakalmur	KS-10-35	Improvements to Road - Obaiahnahatti to Nerlahally-Netranahally road
				Total for Molakalmur Constituency
				Total for Chitradurga District
617	Dakshina Kannada	Bantwala	KS-11-40	Improvements to Road - Jarandagudde to Kanapady
618	Dakshina Kannada	Bantwala	KS-11-40	Improvements to Road - Pandavarakaluu-Pappendodi-Kenchagudde to Hardoottu
619	Dakshina Kannada	Bantwala	KS-11-40	Improvements to Road - Pallipady-Kandadagudde to Sanooru
620	Dakshina Kannada	Bantwala	KS-11-40	Improvements to Road - Dandegoli-Budoli to Koppala
621	Dakshina Kannada	Bantwala	KS-11-40	Improvements to Road - Madaka-Thalithanooji-Dandemaru to Bolanthuru
622	Dakshina Kannada	Bantwala	KS-11-41	Improvements to Road - Ninnipadpu-Naati-Bikrodi to Narikombu
623	Dakshina Kannada	Bantwala	KS-11-41	Improvements to Road - Mankude- to kuntukudelu
				Total for Bantwala Constituency
624	Dakshina Kannada	Belthangadi	KS-11-42	Improvements to Road - Paledu to Kudradka
625	Dakshina Kannada	Belthangadi	KS-11-42	Improvements to Road - Kaniyur Kasba to Padmunja
626	Dakshina Kannada	Belthangadi	KS-11-42	Improvements to Road - Angarakariya to Thumbedalpalke
627	Dakshina Kannada	Belthangadi	KS-11-43	Improvements to Road - Bailukoppa-Keladapete to Hathyadka
628	Dakshina Kannada	Belthangadi	KS-11-43	Improvements to Road - Anemahal-Devaragudde to Nadayee

629	Dakshina Kannada	Belthanga di	KS-11-43	Improvements to Road - kolody to kolma
630	Dakshina Kannada	Belthanga di	KS-11-43	Improvements to Road - Bolody to Nairolothadka-Golithady HC
631	Dakshina Kannada	Belthanga di	KS-11-54	Construction of Long span bridge - Paledu to - Kudradka Bridge[at Ch:0.100 Km]
632	Dakshina Kannada	Belthanga di	KS-11-54	Construction of Long span bridge - Angarakarya to Thumbedapalke Bridge (at ch:0180km)
633	Dakshina Kannada	Belthanga di	KS-11-54	Construction of Long span bridge - Paledu to - Kudradka Bridge[ch:0.010 Km]
634	Dakshina Kannada	Belthanga di	KS-11-55	Construction of Long span bridge - Kolody to Kolody-Kolma Bridges[at Ch:2.110 Km]
635	Dakshina Kannada	Belthanga di	KS-11-55	Construction of Long span bridge - Kolody to - Kolma Bridges[at Ch:0.900 Km]
636	Dakshina Kannada	Belthanga di	KS-11-55	Construction of Long span bridge - Bolody to - Nairolothadka Golithady HC Bridge[at Ch:1.110 Km]
637	Dakshina Kannada	Belthanga di	KS-11-55	Construction of Long span bridge - Kolody to - Kolma Bridges[at Ch:2.650 Km]
638	Dakshina Kannada	Belthanga di	KS-11-55	Construction of Long span bridge - Bolody to Bolody-Nairolothadka Golithady HC Bridge[at Ch:0.260 Km]
639	Dakshina Kannada	Belthanga di	KS-11-55	Construction of Long span bridge - Kolody to - Kolma Bridges[at Ch:3.310 Km]
640	Dakshina Kannada	Belthanga di	KS-11-55	Construction of Long span bridge - Kolody to - Kolma Bridges[at Ch:0.150 Km]
641	Dakshina Kannada	Belthanga di	KS-11-57	Construction of Long span bridge - Pangala to Ekka Road
				Total for Belthangadi Constituency
642	Dakshina Kannada	Mangalore North	KS-11-44	Improvements to Road - Adduru to Alake Holebadhi
643	Dakshina Kannada	Mangalore North	KS-11-44	Improvements to Road - Neermarga - Bondanthilla to Punkadhadi
644	Dakshina Kannada	Mangalore North	KS-11-44	Improvements to Road - Adhyapadi-Matebailu to Deivangalagudde Kudru road
645	Dakshina Kannada	Mangalore North	KS-11-44	Improvements to Road - Kalladi- to Daddeguri
646	Dakshina Kannada	Mangalore North	KS-11-44	Improvements to Road - Arjuna Kodi- to Mundabettu-Easwarakatte
647	Dakshina Kannada	Mangalore North	KS-11-44	Improvements to Road - Ulaibettu-Aatibailu to Mudujeppu-Manjottu
648	Dakshina Kannada	Mangalore North	KS-11-45	Improvements to Road - Gurupura Bandasale to Chilimbi Gudde Kaama
649	Dakshina Kannada	Mangalore North	KS-11-45	Improvements to Road - Kordel-Madapady to Kinnibettu
650	Dakshina Kannada	Mangalore North	KS-11-45	Improvements to Road - Mangalajyothi-Nirala to Tharegudde
651	Dakshina Kannada	Mangalore North	KS-11-45	Improvements to Road - Adduru - kanjilakodi to Nooyi
652	Dakshina Kannada	Mangalore North	KS-11-45	Improvements to Road - Joduthadame to Nadaje

653	Dakshina Kannada	Mangalore North	KS-11-45	Improvements to Road - Adyar-Merlapadavu to Adyar Harijana Colony
				Total for Mangalore North Constituency
654	Dakshina Kannada	Mangalore South	KS-11-46	Improvements to Road - Panela to Pajeeru
655	Dakshina Kannada	Mangalore South	KS-11-46	Improvements to Road - Hoige to Cheluru
656	Dakshina Kannada	Mangalore South	KS-11-46	Improvements to Road - Konaje to Purushakodi
657	Dakshina Kannada	Mangalore South	KS-11-46	Improvements to Road - Manjanadi to Natekallu Hospital
658	Dakshina Kannada	Mangalore South	KS-11-46	Improvements to Road - Perande-Adkarepadpu to Deralakatte
659	Dakshina Kannada	Mangalore South	KS-11-46	Improvements to Road - Asaigoli to Samanige
660	Dakshina Kannada	Mangalore South	KS-11-46	Improvements to Road - Kurnadu to Madyanadka
661	Dakshina Kannada	Mangalore South	KS-11-46	Improvements to Road - Vijaya Nagara to Kallakatta
662	Dakshina Kannada	Mangalore South	KS-11-47	Improvements to Road - Meramajalu to Pakalapade HC
663	Dakshina Kannada	Mangalore South	KS-11-47	Improvements to Road - Kanchila to Mayyala HC
664	Dakshina Kannada	Mangalore South	KS-11-47	Improvements to Road - Kinya-Ukkuda-Pare to Meenadi HC
665	Dakshina Kannada	Mangalore South	KS-11-47	Improvements to Road - Mudipu to Pandyakatya HC
666	Dakshina Kannada	Mangalore South	KS-11-58	Construction of Long span bridge - Katukod Nadupadavu to Ladain
667	Dakshina Kannada	Mangalore South	KS-11-58	Construction of Long span bridge - Pajeeru- to Padilu-Panela
				Total for Mangalore South Constituency
668	Dakshina Kannada	Mudubidri	KS-11-48	Improvements to Road - Kemar to Bandabettu-Kanthavara
669	Dakshina Kannada	Mudubidri	KS-11-48	Improvements to Road - Makki to Mantrady
670	Dakshina Kannada	Mudubidri	KS-11-48	Improvements to Road - Eliya mosque- Koodibailu to Konnepadavu-Iruvailu
671	Dakshina Kannada	Mudubidri	KS-11-48	Improvements to Road - Moilibenni-arasupadavu to Gudikadu
672	Dakshina Kannada	Mudubidri	KS-11-48	Improvements to Road - ASHWATHAPURA to BERINJE KOPPADAKUMERU
673	Dakshina Kannada	Mudubidri	KS-11-48	Improvements to Road - MOODUMARNADU-THANDRAKERE to GAMPADADDA
674	Dakshina Kannada	Mudubidri	KS-11-48	Improvements to Road - Sri Vishnumoorthy Temple to Moodushedde
675	Dakshina Kannada	Mudubidri	KS-11-49	Improvements to Road - KOPPADAKUMERU to SHANTHIGIRI THODAR
676	Dakshina Kannada	Mudubidri	KS-11-49	Improvements to Road - PADUKONAJE HOWDAL to KADAMBARABETTU DEKKAL COLONY
677	Dakshina Kannada	Mudubidri	KS-11-49	Improvements to Road - MUKKADAPU JODUKATTE to BT road

678	Dakshina Kannada	Mudubidri	KS-11-49	Improvements to Road - BANANGADY - DASANDAPADAVU to NEKKARE-KALLAMUNDKUR
679	Dakshina Kannada	Mudubidri	KS-11-49	Improvements to Road - BANGLE KALLAMARAYI to BARDILA BARKE
680	Dakshina Kannada	Mudubidri	KS-11-49	Improvements to Road - Marthale- Panila to poopadikallu
				Total for Mudubidri Constituency
681	Dakshina Kannada	Puttur	KS-11-50	Improvements to Road - Paddadka to Maindanadka
682	Dakshina Kannada	Puttur	KS-11-50	Improvements to Road - Vinayaknagara- Mathantabettu to Dorme
683	Dakshina Kannada	Puttur	KS-11-50	Improvements to Road - Patrakodi to Aanadka
684	Dakshina Kannada	Puttur	KS-11-50	Improvements to Road - Alakemajalu to Vadyarpe
685	Dakshina Kannada	Puttur	KS-11-50	Improvements to Road - Saja to Bullerikatte
686	Dakshina Kannada	Puttur	KS-11-50	Improvements to Road - Arka to Haniyaru
687	Dakshina Kannada	Puttur	KS-11-50	Improvements to Road - Bolanthila to Darbe
688	Dakshina Kannada	Puttur	KS-11-51	Improvements to Road - Talekkimaru to Mundamoole
689	Dakshina Kannada	Puttur	KS-11-51	Improvements to Road - Dasaramule to Adekallu
690	Dakshina Kannada	Puttur	KS-11-51	Improvements to Road - Bannur Kaje to Kuntiyana
691	Dakshina Kannada	Puttur	KS-11-51	Improvements to Road - Paapemajalu to Bappamundelu
692	Dakshina Kannada	Puttur	KS-11-51	Improvements to Road - Garadibailu to Adka
693	Dakshina Kannada	Puttur	KS-11-51	Improvements to Road - Neerkaje to Katte
				Total for Puttur Constituency
694	Dakshina Kannada	Sullia	KS-11-52	Improvements to Road - Kenjala to Kombaru
695	Dakshina Kannada	Sullia	KS-11-52	Improvements to Road - GUTTIGARU- KANDRAPPADI to MADAPPADI
696	Dakshina Kannada	Sullia	KS-11-52	Improvements to Road - Baddadka to Kallapalli
697	Dakshina Kannada	Sullia	KS-11-52	Improvements to Road - Udane to Shibaje
698	Dakshina Kannada	Sullia	KS-11-52	Improvements to Road - Ithuru to Konaje
699	Dakshina Kannada	Sullia	KS-11-52	Improvements to Road - .Kurubarakeri- Bonyasagu to Athrijalu
700	Dakshina Kannada	Sullia	KS-11-52	Improvements to Road - Harihara Pallathadka to Balagodu
701	Dakshina Kannada	Sullia	KS-11-52	Improvements to Road - Guthigar to Balpa
702	Dakshina Kannada	Sullia	KS-11-53	Improvements to Road - Kandlaje to Panjodi Colony

703	Dakshina Kannada	Sullia	KS-11-53	Improvements to Road - Mulya to Hosagadde
704	Dakshina Kannada	Sullia	KS-11-53	Improvements to Road - Murulya Maniyadka to S.C. Colony
705	Dakshina Kannada	Sullia	KS-11-53	Improvements to Road - Kunturu to Guriadka
706	Dakshina Kannada	Sullia	KS-11-53	Improvements to Road - Nerotpalike to Guriyadka
707	Dakshina Kannada	Sullia	KS-11-53	Improvements to Road - SUBRAHMANYA- DEVARAGADDE to MANADU GIRIJANA COLONY
708	Dakshina Kannada	Sullia	KS-11-53	Improvements to Road - Balagodu to Puneri
709	Dakshina Kannada	Sullia	KS-11-53	Improvements to Road - Perabe School to Maruvanthila
710	Dakshina Kannada	Sullia	KS-11-53	Improvements to Road - Sabalooru to Enithadka
711	Dakshina Kannada	Sullia	KS-11-53	Improvements to Road - Dodderi to ST Colony
712	Dakshina Kannada	Sullia	KS-11-53	Improvements to Road - Ermetti to Ermetti SC Colony
713	Dakshina Kannada	Sullia	KS-11-53	Improvements to Road - Shivaru to Shivaru ST colony
714	Dakshina Kannada	Sullia	KS-11-53	Improvements to Road - BADDADKA to RANGATTAMALE
				Total for Sullia Constituency
				Total for Dakshina Kannada District
715	Davanager e	Channagiri	KS-12-29	Improvements to Road - NH-13 to S H Via Machanayakanahalli, Machanayakanalli Kaval
716	Davanager e	Channagiri	KS-12-29	Improvements to Road - Mudigere to NH-13 Via Chennenahalli
717	Davanager e	Channagiri	KS-12-29	Improvements to Road - Hiremalali to NH-13 Via BRT Colony, Gururajapura & basavapura
718	Davanager e	Channagiri	KS-12-29	Improvements to Road - Gullehalli to SH via Garaga
719	Davanager e	Channagiri	KS-12-29	Improvements to Road - Santebennur to Thopenahalli via Nagenahalli
				Total for Channagiri Constituency
720	Davanager e	Davanager e North	KS-12-30	Improvements to Road - Nagarakatte-Kadajji Road to Kadlebalu Via Amruth Nagara , Hiriyr Camp
721	Davanager e	Davanager e North	KS-12-30	Improvements to Road - Betur to Basapura
722	Davanager e	Davanager e North	KS-12-30	Improvements to Road - Halebathi to Old P B Road Via Neelanahalli
723	Davanager e	Davanager e North	KS-12-30	Improvements to Road - Arsapura to Kakkaragolla
				Total for Davanagere North Constituency
724	Davanager e	Davanager e South	KS-12-31	Improvements to Road - Hadadi-Kanagondanahalli Road to Halekolenahalli Road and on to SH-65
725	Davanager e	Davanager e South	KS-12-31	Improvements to Road - Belavanuru to Hosa Belvanuru

726	Davanager e	Davanager e South	KS-12-31	Improvements to Road - Kukkuwada to Honnamaradi
727	Davanager e	Davanager e South	KS-12-31	Improvements to Road - Yeragunte to Old P.B. Road via Karur
728	Davanager e	Davanager e South	KS-12-31	Improvements to Road - Hale bisaleri to mudahadadi
				Total for Davanagere South Constituency
729	Davanager e	Harapana halli	KS-12-32	Improvements to Road - DUGAVATHI to TELGI-RAGIMASALVADA ROAD
730	Davanager e	Harapana halli	KS-12-32	Improvements to Road - HALAVAGALU to KANAVI THANDA
731	Davanager e	Harapana halli	KS-12-32	Improvements to Road - CHIKKAHALLI to BAGLI
732	Davanager e	Harapana halli	KS-12-32	Select - HAGRIGUDIHALLI to SASVEHALLI-KUNEMADI HALLI ROAD
733	Davanager e	Harapana halli	KS-12-32	Construction of Long span bridge - KADKOLA to KESARAHALLI
734	Davanager e	Harapana halli	KS-12-32	Improvements to Road - KADKOLA to KESARAHALLI
735	Davanager e	Harapana halli	KS-12-32	Select - BYRAPURA to H.M.ROAD VIA TALEDAHALLI,B.KORACHARAHATTI
				Total for Harapanahalli Constituency
736	Davanager e	Harihara	KS-12-33	Improvements to Road - Hindasagatta to Yakkegondi-Nandigudi road
737	Davanager e	Harihara	KS-12-33	Improvements to Road - Ingalagundi to Veerendra patil Circle Via Hulugina hole
738	Davanager e	Harihara	KS-12-33	Improvements to Road - Sanklipura to Gulladahalli
739	Davanager e	Harihara	KS-12-33	Improvements to Road - Banuvalli to Yalavatti Via Lakkashettihalli
740	Davanager e	Harihara	KS-12-33	Improvements to Road - Yekkegondi-Nandigudi road to Kamalapura
741	Davanager e	Harihara	KS-12-33	Improvements to Road - Ramatheertha to Haraganahalli
				Total for Harihara Constituency
742	Davanager e	Honnali	KS-12-34	Improvements to Road - Honnali-Savalanga Road to Join Surahonne Road via Kudarekonda
743	Davanager e	Honnali	KS-12-34	Improvements to Road - Salabalu to Sogilu
744	Davanager e	Honnali	KS-12-34	Improvements to Road - Benakanahalli to SH via Siddeshwara nagara
745	Davanager e	Honnali	KS-12-34	Improvements to Road - Basavanahalli to Madanbavi (Honnali-Savalanga Road)
				Total for Honnali Constituency
746	Davanager e	Jagalur	KS-12-35	Improvements to Road - Hosakere-Basavanakote to Gowdikatte
747	Davanager e	Jagalur	KS-12-35	Improvements to Road - Gurusiddanagowda Nagara to Taluk border (Mallura hatti) via Kamandalagondi
748	Davanager e	Jagalur	KS-12-35	Improvements to Road - Kelagote to V.O Road

749	Davanagere	Jagalur	KS-12-35	Improvements to Road - Bistuvalli to Bullanahalli
750	Davanagere	Jagalur	KS-12-35	Improvements to Road - Gopagonadanahalli to Jagalur -Bideranakere Road
751	Davanagere	Jagalur	KS-12-35	Improvements to Road - NELAGONDANAHALLI to UCHANGIDURGA-ARASIKERE ROAD
752	Davanagere	Jagalur	KS-12-35	Improvements to Road - Mudalamachikere to NH-13
753	Davanagere	Jagalur	KS-12-36	Improvements to Road - Ramagatta-Uchangidurga road to Hanumanahalli via Ramagatta Doddathanda
754	Davanagere	Jagalur	KS-12-36	Improvements to Road - V.O.Road to Iyanahalli-Giddanakke Via Chikkammanahatti
755	Davanagere	Jagalur	KS-12-36	Improvements to Road - Kuremayganahalli to Davanagere Taluk Border via Kenchapura, Paniyapura
				Total for Jagalur Constituency
756	Davanagere	Mayakonda	KS-12-37	Improvements to Road - Huvinamadu to Thyavangi via Shyagle Camp
757	Davanagere	Mayakonda	KS-12-37	Improvements to Road - Shyagle to Bada-Santhebennur road Via Kandgal
758	Davanagere	Mayakonda	KS-12-37	Improvements to Road - Ganganakatte to NH-4
				Total for Mayakonda Constituency
				Total for Davanagere District
759	Dharwad	Dharwad	KS-13-15	Improvements to Road - Govanakoppa to Dharwad
760	Dharwad	Dharwad	KS-13-15	Improvements to Road - Marewad to Join Dharwad-Uppinabetageri road
761	Dharwad	Dharwad	KS-13-15	Improvements to Road - Kanakur to Hebballi
762	Dharwad	Dharwad	KS-13-16	Improvements to Road - Jeerigawad to SH near Tadkod
763	Dharwad	Dharwad	KS-13-16	Improvements to Road - Mulamuuttal to VR-150 near Narendra
				Total for Dharwad Constituency
764	Dharwad	Kalghatgi	KS-13-17	Improvements to Road - Mugad to Kyarkoppa
765	Dharwad	Kalghatgi	KS-13-17	Improvements to Road - Ganjigatti-Kalaghatagi road to Join Solarkoppa cross via Sutagatti
766	Dharwad	Kalghatgi	KS-13-17	Improvements to Road - Nigadi to Halligeri up to taluk border
767	Dharwad	Kalghatgi	KS-13-17	Improvements to Road - Kamadhenu to NH-63
768	Dharwad	Kalghatgi	KS-13-17	Improvements to Road - Jinnur to Kalghatagi-Thadas
769	Dharwad	Kalghatgi	KS-13-17	Improvements to Road - Halligeri to Amblikoppa
770	Dharwad	Kalghatgi	KS-13-18	Improvements to Road - B. Gudihal to Dummawad-Ugginakeri
771	Dharwad	Kalghatgi	KS-13-18	Improvements to Road - Chalamatti(NH-63) to Chavaragudda up to taluk border
772	Dharwad	Kalghatgi	KS-13-18	Improvements to Road - Gambyapur to Kalaghatagi-Dharwad road via Devalingakoppa Jammihal,

				Total for Kalghatgi Constituency
773	Dharwad	Kundagol	KS-13-19	Improvements to Road - Chikkagunjal to Magadi up to taluk border
774	Dharwad	Kundagol	KS-13-19	Improvements to Road - Anchatageri to Raynal via Gangiwal
775	Dharwad	Kundagol	KS-13-19	Improvements to Road - Kubihal to B.Tarlaghat
776	Dharwad	Kundagol	KS-13-19	Improvements to Road - Kalas to Harlapur-Mukthimandir
777	Dharwad	Kundagol	KS-13-19	Improvements to Road - Noolvi to Bidnal-Kundagol
778	Dharwad	Kundagol	KS-13-19	Improvements to Road - Yaraguppi to Shiraguppi (upto taluka border)
779	Dharwad	Kundagol	KS-13-20	Improvements to Road - Goudageri to Kalas
780	Dharwad	Kundagol	KS-13-20	Improvements to Road - Revadihal to Join Devaragudihal MDR
781	Dharwad	Kundagol	KS-13-20	Improvements to Road - Savanur-Sherewad road to Aralikatti via Inamkoppa
				Total for Kundagol Constituency
782	Dharwad	Navalgund	KS-13-21	Improvements to Road - Tirlapur to Shirkol
783	Dharwad	Navalgund	KS-13-21	Improvements to Road - Kondikoppa to Annigeri
784	Dharwad	Navalgund	KS-13-21	Improvements to Road - Hansi to Dhaderkoppa up to taluk border
785	Dharwad	Navalgund	KS-13-21	Improvements to Road - Javoor to Hanchinal upto taluka border
786	Dharwad	Navalgund	KS-13-22	Improvements to Road - Kusugal to (NH-63) Kundagol taluk border
787	Dharwad	Navalgund	KS-13-22	Improvements to Road - Annigeri-Antur-Bentur to Saidapur
788	Dharwad	Navalgund	KS-13-22	Improvements to Road - Navalli to Join Navalgund Ron road (SH)
				Total for Navalgund Constituency
				Total for Dharwad District
789	Gadag	Gadag	KS-14-15	Select - Binkadakatti to Nagavi
790	Gadag	Gadag	KS-14-15	Improvements to Road - Kanavi to Nagavi
791	Gadag	Gadag	KS-14-16	Improvements to Road - Durga Nagar to Kallur via Chinchalli
792	Gadag	Gadag	KS-14-16	Improvements to Road - Ambedkar Nagar to Mulagund Road
793	Gadag	Gadag	KS-14-16	Improvements to Road - Nabapur to Hosur
				Total for Gadag Constituency
794	Gadag	Naragund	KS-14-17	Improvements to Road - Harlapur to to Hombal via Kanaginahal, Chikoppa & Hirekoppa
795	Gadag	Naragund	KS-14-17	Improvements to Road - Konnur to Bhairnatti-VIA-Raddernagannur
796	Gadag	Naragund	KS-14-18	Improvements to Road - Nargund to Chikkanargund
797	Gadag	Naragund	KS-14-19	Improvements to Road - Syagoti to Hulkoti
798	Gadag	Naragund	KS-14-19	Improvements to Road - Kurugovinakoppa to Hirekoppa

799	Gadag	Naragund	KS-14-19	Improvements to Road - B.S. Beleri to Hunagundi Via Basarakod
800	Gadag	Naragund	KS-14-20	Select - Shirol to Megur via Bopalapur
				Total for Naragund Constituency
801	Gadag	Ron	KS-14-21	Improvements to Road - Veerapur to Approach Road
802	Gadag	Ron	KS-14-21	Improvements to Road - Sudi to Naregal Via Kalakapur & Maranbasari
803	Gadag	Ron	KS-14-22	Improvements to Road - Kanaginhal to Harlapur
804	Gadag	Ron	KS-14-22	Improvements to Road - D Narayanapur to Hirewadatti
				Total for Ron Constituency
805	Gadag	Shirahatti	KS-14-23	Improvements to Road - Koralahalli to Beedanal
806	Gadag	Shirahatti	KS-14-23	Improvements to Road - Mallikarajunapur to Jalawadagi road
807	Gadag	Shirahatti	KS-14-23	Improvements to Road - Mustikoppa to Kalakeri
808	Gadag	Shirahatti	KS-14-23	Select - Jalawadagitanda to Shirahatti-Mundaragi MDR road
809	Gadag	Shirahatti	KS-14-24	Improvements to Road - Devihal to Suranagi via Hullaru
810	Gadag	Shirahatti	KS-14-25	Improvements to Road - Keralli to Hebbal via sevanagar
811	Gadag	Shirahatti	KS-14-25	Improvements to Road - Channapatnaq to Magadi
				Total for Shirahatti Constituency
				Total for Gadag District
812	Gulbarga	Afzalpur	KS-15-29	Improvements to Road - UDCHANHATTI to UDCHAN UP TO SH-22 (VR-80)
813	Gulbarga	Afzalpur	KS-15-29	Improvements to Road - HASARGUNDGI to SIRISAGI CROSS
814	Gulbarga	Afzalpur	KS-15-29	Improvements to Road - TEGGIHALLI to SIRISAGI CROSS
815	Gulbarga	Afzalpur	KS-15-29	Improvements to Road - AURAD to ATHNOOR CROSS
816	Gulbarga	Afzalpur	KS-15-30	Improvements to Road - MINIJAGI TANDA to KADNI HARIJAN WADA
817	Gulbarga	Afzalpur	KS-15-30	Improvements to Road - HEROOR B CROSS to JOGUR CROSS
818	Gulbarga	Afzalpur	KS-15-31	Improvements to Road - KHANDAL to KALBURGI - SHAHABAD MDR VIA KHANDAL THANDA
819	Gulbarga	Afzalpur	KS-15-31	Improvements to Road - MINIJAGI to TADTEGNOR
820	Gulbarga	Afzalpur	KS-15-31	Improvements to Road - KHANDAL to NH 218
821	Gulbarga	Afzalpur	KS-15-46	Construction of Long span bridge - UDCHANHATTI to UDCHAN UP TO SH-22 (VR-80)[at Ch:1.1 km]

822	Gulbarga	Afzalpur	KS-15-46	Construction of Long span bridge - AURAD to ATHNOOR CROSS[at Ch:1.45 km]
				Total for Afzalpur Constituency
823	Gulbarga	Aland	KS-15-32	Improvements to Road - ALLURU to VAIJAPUR VILLAGE
824	Gulbarga	Aland	KS-15-32	Improvements to Road - Bennisiroor to MDR 07 (VR-114)
825	Gulbarga	Aland	KS-15-33	Improvements to Road - NIMBARGA TANDA to NIMBARGA
826	Gulbarga	Aland	KS-15-33	Improvements to Road - Gulhalli to SH-10 via Gulhalli tanda (VR-138,140)
827	Gulbarga	Aland	KS-15-33	Improvements to Road - Pardi tanda to Darga Siroor (VR-150)
				Total for Aland Constituency
828	Gulbarga	Chincholi	KS-15-34	Improvements to Road - KONCHAVARAM to DHARAMSAGAR
829	Gulbarga	Chincholi	KS-15-35	Improvements to Road - APPROACH ROAD to SINGEYAN TANDA
830	Gulbarga	Chincholi	KS-15-35	Improvements to Road - MDR-4 MAIN ROAD to ANKALKINDI TANDA
831	Gulbarga	Chincholi	KS-15-35	Improvements to Road - CHINCHOLI-BIDAR ROAD (SH 15) HEMREDDY MALLAMMA CIRCLE to KALBHAVI TANDA
832	Gulbarga	Chincholi	KS-15-35	Improvements to Road - HULSGUD TANDA to SIRSEN BUGDI TANDA (CHANDANKERA TANDA) VR 153
				Total for Chincholi Constituency
833	Gulbarga	Chitapur	KS-15-36	Improvements to Road - MDR-12 to KATAMDEVARHALLI Via BHANKURWADI,MUGTAI
834	Gulbarga	Chitapur	KS-15-37	Improvements to Road - TALUKA BORDER (UDAGI) to DIGGAON (VR 41,44)
835	Gulbarga	Chitapur	KS-15-37	Improvements to Road - MUNGI THANDA to JAIRAM THANDA Vai:BELGERA,BELGERA TANDA,HABANAIAK TANDA,BOMLANAIK TANDA,YAGAPUR (VR57,59,60,61)
				Total for Chitapur Constituency
836	Gulbarga	Gulbarga Rural	KS-15-38	Improvements to Road - HARSOOR MAIN ROAD to KADBUR APPROACH ROAD VIA HALSULTANPUR
837	Gulbarga	Gulbarga Rural	KS-15-38	Improvements to Road - BABLAD to NH-218 (VR-230)
838	Gulbarga	Gulbarga Rural	KS-15-39	Improvements to Road - BELUR (J) to NH-218 VR-207,VR-208
839	Gulbarga	Gulbarga Rural	KS-15-39	Improvements to Road - SONTN to KALMOOD Via ARJINAIAK TANDA,POORU THANDA (VR 5,VR22)
840	Gulbarga	Gulbarga Rural	KS-15-39	Improvements to Road - Agsal tanda (Sunar tanda) (VR -09 & VR-10) to Chincholi taluka border via Kinni sarfosh

841	Gulbarga	Gulbarga Rural	KS-15-47	Construction of Long span bridge - SONTN to KALMOOD Via ARJINAIK TANDA,POORU THANDA (VR 5,VR22)[at Ch:7.02 km]
842	Gulbarga	Gulbarga Rural	KS-15-47	Construction of Long span bridge - SONTN to KALMOOD Via ARJINAIK TANDA,POORU THANDA (VR 5,VR22)[at Ch:3.50 km and 3.97 km]
				Total for Gulbarga Rural Constituency
843	Gulbarga	Gulbarga South	KS-15-40	Improvements to Road - SEETHNOOR to KADANI Via PANEGAON VR-169,170 & 168
844	Gulbarga	Gulbarga South	KS-15-40	Improvements to Road - NH-218 to KADANI VIA SEATHNOOR (VR-171)
845	Gulbarga	Gulbarga South	KS-15-41	Improvements to Road - AFZALPUR MAIN ROAD to SHARNIRSIRSEGI GOVT HIGH SCHOOL
846	Gulbarga	Gulbarga South	KS-15-41	Improvements to Road - Hatagunda to Station Gangapur (Upto Taluka Border) VR-190
847	Gulbarga	Gulbarga South	KS-15-41	Improvements to Road - SHARANASIRSAGI to BEDAR COLONY
848	Gulbarga	Gulbarga South	KS-15-41	Improvements to Road - UDNOOR TANDA CROSS to SEETNUR
				Total for Gulbarga South Constituency
849	Gulbarga	Jewargi	KS-15-42	Improvements to Road - Malla K to Approach road VR 35
850	Gulbarga	Jewargi	KS-15-42	Improvements to Road - ANKALGA to HANCHNAL SN
851	Gulbarga	Jewargi	KS-15-42	Improvements to Road - TELGBAL to T-07 VR 172
852	Gulbarga	Jewargi	KS-15-43	Improvements to Road - Kanmeshwar to kodaguli
853	Gulbarga	Jewargi	KS-15-43	Improvements to Road - HARNUR to NH-218 VIA SUMALLI
				Total for Jewargi Constituency
854	Gulbarga	Sedam	KS-15-44	Improvements to Road - APPROACH ROAD to GUNDEPALLI K
855	Gulbarga	Sedam	KS-15-44	Improvements to Road - BEERNALLI CROSS to MALKHED (SH-10) Vai: BIJANALLI (VR116,117)
856	Gulbarga	Sedam	KS-15-44	Improvements to Road - UDAGI to TALUKA BORDER(VR106)
857	Gulbarga	Sedam	KS-15-44	Improvements to Road - APPROACH ROAD to BIDARCHED
858	Gulbarga	Sedam	KS-15-44	Improvements to Road - G K ROAD (SH) to ERANAPALLI Via LINGANPALLI UP TO ROJALA K
859	Gulbarga	Sedam	KS-15-44	Construction of Long span bridge - UDAGI to TALUKA BORDER(VR106)[at Ch:0.66 km]
860	Gulbarga	Sedam	KS-15-45	Improvements to Road - MEDAK TANDA to KOTTAPALLI Vai:GAJALAPUR (VR27)
861	Gulbarga	Sedam	KS-15-45	Improvements to Road - HABAL (T) to AP BORDER Via LAHODA
				Total for Sedam Constituency
				Total for Gulbarga District
862	Hassan	Arkalgud	KS-16-25	Improvements to Road - Bychanahalli to MDR 7

863	Hassan	Arkalgud	KS-16-25	Improvements to Road - Gopannahalli (k) to Keragodu via cholenahalli
864	Hassan	Arkalgud	KS-16-25	Improvements to Road - Ibbadi to PMGSY Rd
865	Hassan	Arkalgud	KS-16-26	Improvements to Road - Ragimaruru to to Haralahalli
866	Hassan	Arkalgud	KS-16-26	Improvements to Road - Shanubhoganahalli to to illahalli
867	Hassan	Arkalgud	KS-16-26	Improvements to Road - Bislehalli to MDR-13 (Handrangi road to Banavara road vai Siddpura)
868	Hassan	Arkalgud	KS-16-26	Improvements to Road - Mundagodu (via Kyathanahalli, Kyathanahalli Koppalu) to MDR 17
869	Hassan	Arkalgud	KS-16-27	Improvements to Road - Dalagowdanahalli to Kallahalli via Mudala Koppalu
870	Hassan	Arkalgud	KS-16-27	Improvements to Road - Kudlur to MDR 10
871	Hassan	Arkalgud	KS-16-27	Improvements to Road - Chikkagavanahalli (via Hullangala, Chikkanahalli) to MDR 05
				Total for Arkalgud Constituency
872	Hassan	Arsikere	KS-16-28	Improvements to Road - MDR (Kyathanahally) Kanakatte to to Chikkalkur, Byrapura road
873	Hassan	Arsikere	KS-16-28	Improvements to Road - Belagumba road to Thimmalapura
874	Hassan	Arsikere	KS-16-28	Improvements to Road - Murundi to Mallenahalli Cross road JN via Narasanahatti
875	Hassan	Arsikere	KS-16-28	Improvements to Road - Chagachagere to Chowdikoppalu
876	Hassan	Arsikere	KS-16-28	Improvements to Road - Adiahalli to Haralakatte Cross road JN
877	Hassan	Arsikere	KS-16-28	Improvements to Road - JAJUR to NAGATHIHALLI
878	Hassan	Arsikere	KS-16-28	Improvements to Road - Sashivala to to Tiptur Taluk Border
879	Hassan	Arsikere	KS-16-29	Improvements to Road - Kanakatte to Bittenahalli (Kadur TQ Border)
880	Hassan	Arsikere	KS-16-29	Improvements to Road - MDR (Honashettihalli) to Mylanahalli Cross road JN via Hunasekatte
881	Hassan	Arsikere	KS-16-29	Improvements to Road - Mududi Thandya to Adihalli cross road JN via Cheelanahalli, Cheeranahalli, Chittanahalli & joganahalli
				Total for Arsikere Constituency
882	Hassan	Belur	KS-16-30	Improvements to Road - Hassan Belur road to Adavibantenahally
883	Hassan	Belur	KS-16-30	Improvements to Road - Adagur to Umadevihalli
884	Hassan	Belur	KS-16-30	Improvements to Road - Biccodu-Padavalu road to Doddihalli (via Honnebarre-Krishnapura)
885	Hassan	Belur	KS-16-30	Improvements to Road - Malasavara to Basura
886	Hassan	Belur	KS-16-30	Improvements to Road - Tholalu Echarahally to via Gangavara to Dolanamane

887	Hassan	Belur	KS-16-31	Improvements to Road - Kurubarahalli to Kengenahalli
888	Hassan	Belur	KS-16-31	Improvements to Road - chikkajjikattehally to neergundi thandya
889	Hassan	Belur	KS-16-31	Improvements to Road - S.kallahalli to Kamenahalli
890	Hassan	Belur	KS-16-31	Improvements to Road - Thavarehalli to maragondanahalli thandya
891	Hassan	Belur	KS-16-31	Improvements to Road - Madhanahalli road to Harihareshwara betta
892	Hassan	Belur	KS-16-31	Improvements to Road - Siddarahally to Govindapura
893	Hassan	Belur	KS-16-31	Improvements to Road - D.Kallahalli gate to Kasthurikoppalu
894	Hassan	Belur	KS-16-32	Improvements to Road - Hankie (santhe) to kirehalli
895	Hassan	Belur	KS-16-32	Improvements to Road - NH 73 - via Malladevihalli to Thimmanahalli
896	Hassan	Belur	KS-16-32	Improvements to Road - BELUR-BIKKODU to HIREKOLE
897	Hassan	Belur	KS-16-32	Improvements to Road - Honneman road to Hadlagere road
				Total for Belur Constituency
898	Hassan	Hassan	KS-16-33	Improvements to Road - Heggadihally to Lakshmipura
899	Hassan	Hassan	KS-16-33	Improvements to Road - Gundegowdanakopplu to Gowrikoppalu
900	Hassan	Hassan	KS-16-33	Improvements to Road - Gowrikoppalu to Ring road
901	Hassan	Hassan	KS-16-33	Improvements to Road - Dasarakoppalu to Ring road
902	Hassan	Hassan	KS-16-33	Improvements to Road - Thamlapura to Ring road
903	Hassan	Hassan	KS-16-33	Improvements to Road - Sathyamangala to B.Katihalli
904	Hassan	Hassan	KS-16-33	Improvements to Road - Boovanahally to NH 75
905	Hassan	Hassan	KS-16-33	Improvements to Road - Kanchamaranahally to MDR 18
906	Hassan	Hassan	KS-16-33	Improvements to Road - Pirumanahally to MDR 14
907	Hassan	Hassan	KS-16-34	Improvements to Road - Hoovinahally kaval to Handanakere
908	Hassan	Hassan	KS-16-34	Improvements to Road - Kandali to NH 75
909	Hassan	Hassan	KS-16-34	Improvements to Road - Kyathanahally to Dasar kudige
910	Hassan	Hassan	KS-16-34	Improvements to Road - Thattekere to MDR 15
911	Hassan	Hassan	KS-16-34	Improvements to Road - Thimmanahally to Ugane
912	Hassan	Hassan	KS-16-34	Improvements to Road - B.Katihally to Sriramanagara
913	Hassan	Hassan	KS-16-34	Improvements to Road - Kakkihally to MDR 14

914	Hassan	Hassan	KS-16-34	Improvements to Road - Sajjenahally to Haruvanahalli
915	Hassan	Hassan	KS-16-34	Improvements to Road - Doddamandiganahally to MDR 10
				Total for Hassan Constituency
916	Hassan	HNPur	KS-16-35	Improvements to Road - Singapura Palya to CNS Road
917	Hassan	HNPur	KS-16-35	Improvements to Road - Jagaravally to Karekere road (MDR 5)
918	Hassan	HNPur	KS-16-35	Improvements to Road - Hirekadlur to Kodihalli road
919	Hassan	HNPur	KS-16-35	Improvements to Road - Bogarahalli to MDR 18
920	Hassan	HNPur	KS-16-36	Improvements to Road - Honnammanahally to Dudda
921	Hassan	HNPur	KS-16-36	Improvements to Road - Sagathavalli-Anekere Road (Via HLBC Canel) to Pillahalli
922	Hassan	HNPur	KS-16-36	Improvements to Road - Hampanahally to MDR 04
923	Hassan	HNPur	KS-16-36	Improvements to Road - Bastihalli to MDR10
924	Hassan	HNPur	KS-16-36	Improvements to Road - Arasikere road to Tiptur road (MDR1) to (Via Kittanakere Thimmanahally)
925	Hassan	HNPur	KS-16-36	Improvements to Road - NH-75 to Muddanahalli Road
926	Hassan	HNPur	KS-16-36	Improvements to Road - Hullenahally to MDR-20
				Total for HNPur Constituency
927	Hassan	Sakleshpur	KS-16-37	Improvements to Road - Manchenahalli Kudige to Byrapura Magge Road
928	Hassan	Sakleshpur	KS-16-37	Improvements to Road - Kabbathi village to to sathigarahalli koppalu via gorur road
929	Hassan	Sakleshpur	KS-16-37	Improvements to Road - Kattehosalli to MDR-15
930	Hassan	Sakleshpur	KS-16-37	Improvements to Road - Dunadanayaknanahalli to MDR-15 (Ganigara koppalu to kattaya gorur road)
931	Hassan	Sakleshpur	KS-16-38	Improvements to Road - Avarekadu to AH road
932	Hassan	Sakleshpur	KS-16-38	Improvements to Road - Bilitalu to Hettur Byakaravally road
933	Hassan	Sakleshpur	KS-16-38	Improvements to Road - Muttur koppalu to Mattur road
934	Hassan	Sakleshpur	KS-16-38	Improvements to Road - Kadrahalli to Vangur Bisle oad
935	Hassan	Sakleshpur	KS-16-38	Improvements to Road - Murudur to Kanathur
936	Hassan	Sakleshpur	KS-16-39	Improvements to Road - Maniganahally to Magge Kanadahally road
937	Hassan	Sakleshpur	KS-16-39	Improvements to Road - Vadoor colony to Honkaravalli road
938	Hassan	Sakleshpur	KS-16-39	Improvements to Road - Cowdahalli to NH 75

939	Hassan	Sakleshpur	KS-16-39	Improvements to Road - Dharmapuri patna to Byrapura Magge road
940	Hassan	Sakleshpur	KS-16-39	Improvements to Road - Chikkanayakanahalli to NH 75
941	Hassan	Sakleshpur	KS-16-39	Improvements to Road - Kongalli SC Colony to Eshwarahalli-Belagodu Road
942	Hassan	Sakleshpur	KS-16-39	Improvements to Road - Honkaravally to Jinagaravally
Total for Sakleshpur Constituency				
943	Hassan	Shravanabelagola	KS-16-40	Improvements to Road - Booka(SH8) to MDR37
944	Hassan	Shravanabelagola	KS-16-40	Improvements to Road - Kothanahalli to Taluk border
945	Hassan	Shravanabelagola	KS-16-40	Improvements to Road - Chikkodanahalli to MDR-7
946	Hassan	Shravanabelagola	KS-16-40	Improvements to Road - K Kalenahally to to SH-08
947	Hassan	Shravanabelagola	KS-16-40	Improvements to Road - Basavaeshwara Temple to Mulkere
948	Hassan	Shravanabelagola	KS-16-40	Improvements to Road - Dinka to MDR-17
949	Hassan	Shravanabelagola	KS-16-40	Improvements to Road - B.Cholenahalli to SH8
950	Hassan	Shravanabelagola	KS-16-41	Improvements to Road - Kalasindha to MDR-07
951	Hassan	Shravanabelagola	KS-16-41	Improvements to Road - Chikkabilthi to Taluk border
952	Hassan	Shravanabelagola	KS-16-41	Improvements to Road - Ankenahalli to MDR 37
953	Hassan	Shravanabelagola	KS-16-41	Improvements to Road - Hosali.S to Manjunathapura
954	Hassan	Shravanabelagola	KS-16-41	Improvements to Road - M.Honenahalli to MDR-08
955	Hassan	Shravanabelagola	KS-16-41	Improvements to Road - Dadadahalli to Taluk boder
Total for Shravanabelagola Constituency				
Total for Hassan District				
956	Haveri	Byadagi	KS-17-22	Improvements to Road - Kabbur to join Kerimattihalli
957	Haveri	Byadagi	KS-17-22	Improvements to Road - Chikkalingadahalli to Kerimattihalli
958	Haveri	Byadagi	KS-17-22	Improvements to Road - Kaginele to Kummur
959	Haveri	Byadagi	KS-17-23	Improvements to Road - Timmapur MA to Sirsi Molakalmur Road via Kulenur
960	Haveri	Byadagi	KS-17-23	Improvements to Road - Sudambi-Kabbur Road to Hireanaji via Chikkalli
961	Haveri	Byadagi	KS-17-24	Improvements to Road - Teredahalli to Angaragatti (MDR)
962	Haveri	Byadagi	KS-17-24	Improvements to Road - Alalageri to Budapanahalli
963	Haveri	Byadagi	KS-17-24	Improvements to Road - Kunabevu to Ranebennur

				Total for Byadagi Constituency
964	Haveri	Hanagal	KS-17-25	Improvements to Road - Mudur to Chikkahavanshi
965	Haveri	Hanagal	KS-17-25	Improvements to Road - Shyadaguppi to Join SH road (TG road)
966	Haveri	Hanagal	KS-17-25	Improvements to Road - Akkialur-Malagunda Road to Inamyallapur
967	Haveri	Hanagal	KS-17-26	Improvements to Road - Veerapur to Balambeeda
968	Haveri	Hanagal	KS-17-26	Improvements to Road - Shigihalli to join Haveri Hanagal Road (SH)
969	Haveri	Hanagal	KS-17-26	Improvements to Road - Kalve Kallapur to Shankarikoppa
970	Haveri	Hanagal	KS-17-26	Improvements to Road - Ramathirta Hosakoppa to Gajipur
				Total for Hanagal Constituency
971	Haveri	Haveri & Savanur Part	KS-17-27	Improvements to Road - Kaliwal cross to Hesarur
972	Haveri	Haveri & Savanur Part	KS-17-27	Improvements to Road - Naikerur to Santesigli upto Taluk Border
973	Haveri	Haveri & Savanur Part	KS-17-28	Improvements to Road - Shirabadagi to Yalavigi Road
974	Haveri	Haveri & Savanur Part	KS-17-28	Improvements to Road - Agadi to Malapur
975	Haveri	Haveri & Savanur Part	KS-17-28	Improvements to Road - Dombarmattur to Hiremaralihalli
				Total for Haveri & Savanur Part Constituency
976	Haveri	Hirekerur	KS-17-29	Improvements to Road - Madaga Harnalli (TB) to Veerapur via Ballur, Bannihatti
977	Haveri	Hirekerur	KS-17-29	Improvements to Road - Nittur to Madlur
978	Haveri	Hirekerur	KS-17-29	Improvements to Road - Kamalapur to Guddadamapur
979	Haveri	Hirekerur	KS-17-30	Improvements to Road - Bhagavati Kere to join MDR 12 Road (Totaganti Kanavisiddigeri Road) via Jokanal, Parvatasiddigeri
980	Haveri	Hirekerur	KS-17-30	Improvements to Road - Madlur (Pyati Oni) to join Birur Sammasagi Road
981	Haveri	Hirekerur	KS-17-30	Improvements to Road - Chinnamulagund to Join SH Road
982	Haveri	Hirekerur	KS-17-30	Improvements to Road - Kamalapur to Chikkakabbar
				Total for Hirekerur Constituency
983	Haveri	Ranebennur	KS-17-31	Improvements to Road - Medleri to Medleri Tanda up to MDR
984	Haveri	Ranebennur	KS-17-31	Improvements to Road - Holeanveri to Itagi via Mustur

985	Haveri	Ranebennur	KS-17-32	Improvements to Road - Chikkaaralihalli to Chowdadanapur
986	Haveri	Ranebennur	KS-17-32	Improvements to Road - Choudayadanapura to Honnatti & Link Road Nookapur(MG Road)
				Total for Ranebennur Constituency
987	Haveri	Shiggaon & Savanur Part	KS-17-33	Improvements to Road - Hiremallur to Gundur
988	Haveri	Shiggaon & Savanur Part	KS-17-33	Improvements to Road - Hotanahalli to Hale Bankapur via Heggeri Tank
989	Haveri	Shiggaon & Savanur Part	KS-17-33	Improvements to Road - Hiremallur Plot to Hanumarahalli
990	Haveri	Shiggaon & Savanur Part	KS-17-34	Improvements to Road - Shishuvinahal to Hireharakuni up to taluk Border
991	Haveri	Shiggaon & Savanur Part	KS-17-34	Improvements to Road - Savanur to join Fakkirandihalli Teggihalli Road
992	Haveri	Shiggaon & Savanur Part	KS-17-34	Improvements to Road - Kurubaramallur Plot to Join Mannangi Road
993	Haveri	Shiggaon & Savanur Part	KS-17-35	Improvements to Road - Belavalakoppa to Ingalagi
994	Haveri	Shiggaon & Savanur Part	KS-17-35	Improvements to Road - Kyalakonda to Shiggaon-Attigeri Road
995	Haveri	Shiggaon & Savanur Part	KS-17-35	Improvements to Road - Panigatti to Tarlagatta Road
996	Haveri	Shiggaon & Savanur Part	KS-17-35	Improvements to Road - Hirebendigeri to Mattigatti up to Taluk Border
997	Haveri	Shiggaon & Savanur Part	KS-17-35	Improvements to Road - Panigati to Kyalakonda
				Total for Shiggaon & Savanur Part Constituency
				Total for Haveri District

998	Kodagu	Madikere	KS-18-11	Improvements to Road - HOSATHOTA to KUMBUR MADAPURA ROAD
999	Kodagu	Madikere	KS-18-11	Improvements to Road - Kiggalu to Bethri
1000	Kodagu	Madikere	KS-18-12	Improvements to Road - Hachinadu to Hattihole
1001	Kodagu	Madikere	KS-18-13	Improvements to Road - kalluru to Malur
1002	Kodagu	Madikere	KS-18-13	Improvements to Road - Herur to Basavanahalli
				Total for Madikere Constituency
1003	Kodagu	Virajpet	KS-18-14	Improvements to Road - Birunani to Theralu (via Bomanji Girijana Colony)
1004	Kodagu	Virajpet	KS-18-14	Improvements to Road - Bettageri to Bettathur
1005	Kodagu	Virajpet	KS-18-14	Improvements to Road - Avandur to Kattekolli(via Heravanadu Temple)
1006	Kodagu	Virajpet	KS-18-14	Improvements to Road - Kaggodlu Bayavanda to Biligeri school(via Ardhanarishwara Temple)
1007	Kodagu	Virajpet	KS-18-15	Improvements to Road - Nidyamale Girijana Colony to Karantadka Ainumane Rasthe
1008	Kodagu	Virajpet	KS-18-15	Improvements to Road - Konanakatte to Rajapura (Via Sulugodu)
				Total for Virajpet Constituency
				Total for Kodagu District
1009	Kolar	Bangarpet	KS-19-22	Improvements to Road - Bangarpete-Kolar road to Karahalli road
1010	Kolar	Bangarpet	KS-19-22	Improvements to Road - Budikote road to Markandia dayam
1011	Kolar	Bangarpet	KS-19-22	Improvements to Road - Nayakarahalli-Kamandahalli road to Vadandahalli road
1012	Kolar	Bangarpet	KS-19-22	Improvements to Road - Gullahalli Road to Kattayambedu
1013	Kolar	Bangarpet	KS-19-22	Improvements to Road - K.V. road to Harati road
1014	Kolar	Bangarpet	KS-19-22	Improvements to Road - Bangarpete Harati road to Mavahalli
1015	Kolar	Bangarpet	KS-19-23	Improvements to Road - Kamasamudra road to Appenahalli
1016	Kolar	Bangarpet	KS-19-23	Improvements to Road - Garudakempanahalli to Kamasamudra-Balamande road
1017	Kolar	Bangarpet	KS-19-23	Improvements to Road - Vittapanahalli to NH-4
1018	Kolar	Bangarpet	KS-19-23	Improvements to Road - Arimanahalli to Kamasamudra-Bodagurki road
1019	Kolar	Bangarpet	KS-19-23	Improvements to Road - Srinivasanagara to Boyesonnenahalli
1020	Kolar	Bangarpet	KS-19-23	Improvements to Road - Upasapura to Budikote Gullahalli road
				Total for Bangarpet Constituency
1021	Kolar	KGF	KS-19-24	Improvements to Road - Kaggilahalli road to Goralachinnapalli
1022	Kolar	KGF	KS-19-24	Improvements to Road - Pillagundlahalli to Gopenahalli
1023	Kolar	KGF	KS-19-24	Improvements to Road - Rajpete road to sonnepalli

1024	Kolar	KGF	KS-19-24	Improvements to Road - Kambampalli to Ramasagara
1025	Kolar	KGF	KS-19-24	Improvements to Road - Kambampalli to Nakkannahalli
1026	Kolar	KGF	KS-19-24	Improvements to Road - Bennavara to Andra Border
1027	Kolar	KGF	KS-19-24	Improvements to Road - Annasagara to Rayasandra
1028	Kolar	KGF	KS-19-25	Improvements to Road - Nagashettihalli to Parandahalli road
1029	Kolar	KGF	KS-19-25	Improvements to Road - Kaverahalli to Beeranakuppa
1030	Kolar	KGF	KS-19-25	Improvements to Road - Jakkarasanakuppa to R.R. road
1031	Kolar	KGF	KS-19-25	Improvements to Road - M. Kothuru to Gollahalli
1032	Kolar	KGF	KS-19-25	Improvements to Road - Chinniganahalli road to Bayanenahalli road
				Total for KGF Constituency
1033	Kolar	Kolar	KS-19-26	Improvements to Road - Kurugal Village to Kalkere Village
1034	Kolar	Kolar	KS-19-26	Improvements to Road - Devarahalli road to Jambapura
1035	Kolar	Kolar	KS-19-26	Improvements to Road - Vemagal Kolar main road to Shettihalli
1036	Kolar	Kolar	KS-19-26	Improvements to Road - Kalwa Manjali to Doddavallabi
1037	Kolar	Kolar	KS-19-26	Improvements to Road - Kadiripura to Bedli road
1038	Kolar	Kolar	KS-19-27	Improvements to Road - Chaluvanahalli to Chuchadenahalli
1039	Kolar	Kolar	KS-19-27	Improvements to Road - Mallandahalli cross to Iragasandra (NABARAD road)
1040	Kolar	Kolar	KS-19-27	Improvements to Road - Bairandahalli to Harjenahalli
1041	Kolar	Kolar	KS-19-27	Improvements to Road - Devarahalli to Kolar Vidhanasabha Border
				Total for Kolar Constituency
1042	Kolar	Malur	KS-19-28	Improvements to Road - Taluk Border to Kempasandra
1043	Kolar	Malur	KS-19-28	Improvements to Road - Ramapura to Kudiyayanur
1044	Kolar	Malur	KS-19-28	Improvements to Road - Lakkur to Baragur
1045	Kolar	Malur	KS-19-28	Improvements to Road - Ganiganahalli to Dinnahalli
1046	Kolar	Malur	KS-19-28	Improvements to Road - Channigarayapura to Koppa cross
1047	Kolar	Malur	KS-19-28	Improvements to Road - Masti road to Mangapura
1048	Kolar	Malur	KS-19-29	Improvements to Road - Chickkamale to Kurnahosahalli

1049	Kolar	Malur	KS-19-29	Improvements to Road - Chalaganahalli to Baliganahalli road
1050	Kolar	Malur	KS-19-29	Improvements to Road - Chickkathirupathi to KMH Road
1051	Kolar	Malur	KS-19-29	Improvements to Road - Bitnahalli to Kesaragere
1052	Kolar	Malur	KS-19-29	Improvements to Road - Rmapura to KMH road
				Total for Malur Constituency
1053	Kolar	Mulabagal	KS-19-30	Improvements to Road - Tattikallu to Alangur
1054	Kolar	Mulabagal	KS-19-30	Improvements to Road - Nachagundlahalli to Shankarapura
1055	Kolar	Mulabagal	KS-19-30	Improvements to Road - H. Gollahalli to Harapanayakanahalli cross
1056	Kolar	Mulabagal	KS-19-30	Improvements to Road - Rachabandahalli to NH
1057	Kolar	Mulabagal	KS-19-30	Improvements to Road - Jogalakshi to Sheshapura
1058	Kolar	Mulabagal	KS-19-30	Improvements to Road - H. Kodihalli to Taluk Border
1059	Kolar	Mulabagal	KS-19-31	Improvements to Road - Soorakunte to Chikkagollahalli
1060	Kolar	Mulabagal	KS-19-31	Improvements to Road - Chikkaguttahalli to Doddaguttahalli road
1061	Kolar	Mulabagal	KS-19-31	Improvements to Road - Kannasandra to Tayalur road
1062	Kolar	Mulabagal	KS-19-31	Improvements to Road - S. Yeluvahalli to NH-4 (N Jangalahalli)
1063	Kolar	Mulabagal	KS-19-31	Improvements to Road - Oorakunte mittur to Taluk Border
				Total for Mulabagal Constituency
1064	Kolar	Srinivasapur	KS-19-32	Improvements to Road - Edaruru to Beeraganahalli
1065	Kolar	Srinivasapur	KS-19-32	Improvements to Road - M.G. Road to Kathibeesnahalli
1066	Kolar	Srinivasapur	KS-19-32	Improvements to Road - Muthakapalli road to Yeldur
1067	Kolar	Srinivasapur	KS-19-32	Improvements to Road - Velagalaburre Cross to Shettimadamangala
1068	Kolar	Srinivasapur	KS-19-32	Improvements to Road - Chiruvanahally to kolar-Srinivasapura Road via Palya
1069	Kolar	Srinivasapur	KS-19-33	Improvements to Road - G.B.K Road to A.Kothuru via Srirampura
1070	Kolar	Srinivasapur	KS-19-33	Improvements to Road - B.C Road to Chinthamani Bordar via Kashettipalli, K.Kurrapalli, Kondamari
1071	Kolar	Srinivasapur	KS-19-33	Improvements to Road - Bachireddygaripalli to Kothakote
				Total for Srinivasapur Constituency
				Total for Kolar District

1072	Koppal	Gangavati	KS-20-19	Improvements to Road - Bhimnoor to SH-36 Vai Sangapur
1073	Koppal	Gangavati	KS-20-19	Improvements to Road - Arishinakeri to Vanabellary
1074	Koppal	Gangavati	KS-20-20	Improvements to Road - Budashetnal to Kalakeri
1075	Koppal	Gangavati	KS-20-20	Improvements to Road - Tadakanakapur to Kinnal Vai Budashetnal
				Total for Gangavati Constituency
1076	Koppal	Kanakagiri	KS-20-21	Improvements to Road - jamapur to ulenoor
1077	Koppal	Kanakagiri	KS-20-21	Improvements to Road - guladal to kesarahatti vai kesakkiahanchinal
1078	Koppal	Kanakagiri	KS-20-21	Improvements to Road - Adavibhavi chickatand to Hulasanahatti
1079	Koppal	Kanakagiri	KS-20-21	Improvements to Road - somanal to chellur vai PWD Camp
1080	Koppal	Kanakagiri	KS-20-21	Construction of Long span bridge - jamapur to jamapur -ulenoor[at Ch:2.46 Km]
1081	Koppal	Kanakagiri	KS-20-21	Construction of Long span bridge - guladal to guladal-kesarahatti vai kesakkiahanchinal[at Ch:3.165 Km]
1082	Koppal	Kanakagiri	KS-20-21	Construction of Long span bridge - guladal to guladal-kesarahatti vai kesakkiahanchinal[at Ch:0.315]
1083	Koppal	Kanakagiri	KS-20-21	Improvements to Road - guladal to guladal-kesarahatti vai kesakkiahanchinal
1084	Koppal	Kanakagiri	KS-20-22	Improvements to Road - Barguru to Musturu
1085	Koppal	Kanakagiri	KS-20-22	Improvements to Road - Juratagi camp to Hale juratagi vai Juratagi
				Total for Kanakagiri Constituency
1086	Koppal	Koppal	KS-20-23	Improvements to Road - Lingadalli to SH-23
1087	Koppal	Koppal	KS-20-23	Improvements to Road - Ginigera to to NH-13 Vai Halakanakapur bevinahalli
1088	Koppal	Koppal	KS-20-24	Improvements to Road - Belagatta to Hyder nagar
1089	Koppal	Koppal	KS-20-24	Improvements to Road - Karkihalli to Lachanakeri
				Total for Koppal Constituency
1090	Koppal	Kustagi	KS-20-25	Improvements to Road - Kandakur to Yeddoni tq. border
1091	Koppal	Kustagi	KS-20-25	Improvements to Road - Narinal to Garjanal
1092	Koppal	Kustagi	KS-20-25	Improvements to Road - Yelbunchi to Donnegudda
1093	Koppal	Kustagi	KS-20-25	Construction of Long span bridge - Narinal to Garjanal
1094	Koppal	Kustagi	KS-20-26	Improvements to Road - Huliyapur to Hiremannapur, SH Vai Neerlooti
1095	Koppal	Kustagi	KS-20-26	Improvements to Road - Gorebihal to Gajendragada road MDR Vai Tumarikoppa

1096	Koppal	Kustagi	KS-20-26	Construction of Long span bridge - Construction of Box culvert in Huliyur to Hiremannapur at Ch. 3.90 Km
1097	Koppal	Kustagi	KS-20-26	Construction of Long span bridge - Construction of Box culvert in Huliyur to Hiremannapur at Ch. 0.75 Km
				Total for Kustagi Constituency
1098	Koppal	Yelaburga	KS-20-27	Improvements to Road - Talakeri to Chikkmannapur vai Choudapur , Vanajabhavi
1099	Koppal	Yelaburga	KS-20-27	Improvements to Road - Dammuru to Tummaraguddi
1100	Koppal	Yelaburga	KS-20-28	Improvements to Road - Sanganal SC Colony to Halakeri up to bandihal cross
1101	Koppal	Yelaburga	KS-20-28	Improvements to Road - Komalapur to Kavloor- Handral road
				Total for Yelaburga Constituency
				Total for Koppal District
1102	Mandya	K R Pet	KS-21-25	Improvements to Road - Kallanakere to Kodimaranahalli - Kundur Road
1103	Mandya	K R Pet	KS-21-25	Improvements to Road - Hirikalale to Gandhinagara
1104	Mandya	K R Pet	KS-21-25	Improvements to Road - Anchanahalli to Modur Via, M Hosuru road
1105	Mandya	K R Pet	KS-21-25	Improvements to Road - Gubbahally to Saxibeedu
1106	Mandya	K R Pet	KS-21-25	Improvements to Road - Sollepura to Kodimaranahalli - Kundur Road(Goobegudda)
1107	Mandya	K R Pet	KS-21-26	Improvements to Road - Kyathanahally to Sindhagatta
1108	Mandya	K R Pet	KS-21-26	Improvements to Road - Sarngi to Jothanapura
1109	Mandya	K R Pet	KS-21-26	Improvements to Road - Nagaraghatta to Aghalaya
1110	Mandya	K R Pet	KS-21-26	Improvements to Road - Madihally to Kikkeri - Sasalu Road
1111	Mandya	K R Pet	KS-21-26	Improvements to Road - Jainahally to Taluk Boundary(B.G. Koppalu)
				Total for K R Pet Constituency
1112	Mandya	Maddur	KS-21-27	Improvements to Road - R H Road to Budgupe Road
1113	Mandya	Maddur	KS-21-27	Improvements to Road - Malayakanahlli to Malanakuppe
1114	Mandya	Maddur	KS-21-27	Improvements to Road - Doddaarsinakere to Ambarahalli
1115	Mandya	Maddur	KS-21-27	Improvements to Road - R H Road to Thopanahalli
1116	Mandya	Maddur	KS-21-27	Improvements to Road - K K Road Via, Devarhalli, Baratinagara colony to K K Road
1117	Mandya	Maddur	KS-21-27	Improvements to Road - Sadolalalu- Sadolalu Gate to Borapura
1118	Mandya	Maddur	KS-21-28	Improvements to Road - Kebbare to Chunchaganahalli

1119	Mandya	Maddur	KS-21-28	Improvements to Road - MSC false road to Shimsha River via, Malgaranahalli
1120	Mandya	Maddur	KS-21-28	Improvements to Road - Maradevanahalli to Taluk boundary (Sibannahalli)
1121	Mandya	Maddur	KS-21-28	Improvements to Road - Athgur to Nidagtta
1122	Mandya	Maddur	KS-21-28	Improvements to Road - Gudigere Colony to APMC Market
1123	Mandya	Maddur	KS-21-28	Improvements to Road - Kudrugubdi to 23rd Bank canal Road
				Total for Maddur Constituency
1124	Mandya	Malavalli	KS-21-29	Improvements to Road - Hoovinakoppalu to Bannur-Malavalli road
1125	Mandya	Malavalli	KS-21-29	Improvements to Road - Gowdgerocolony(AMT Colony) to Honnanayakanahalli Border
1126	Mandya	Malavalli	KS-21-29	Improvements to Road - Kodeyanakoppalu to Chikkamalagudu - Kirgavalu Road
1127	Mandya	Malavalli	KS-21-29	Improvements to Road - Samshettipura to Chenaapillekoppalu
1128	Mandya	Malavalli	KS-21-30	Improvements to Road - Kempayanadoddi to Kempegowdanadoddi
1129	Mandya	Malavalli	KS-21-30	Improvements to Road - Shimsa Sosle road to Ballagere
1130	Mandya	Malavalli	KS-21-30	Improvements to Road - Honnemaradadoddi to N Halasahalli
1131	Mandya	Malavalli	KS-21-30	Improvements to Road - Vadaracolony to Chikkamulgudu
1132	Mandya	Malavalli	KS-21-30	Improvements to Road - Doddegowdanakoppalu to Bannur-Malavalli road
1133	Mandya	Malavalli	KS-21-30	Improvements to Road - Iyyanorhundi to Shimsha - Sosale- Srirangapatana road
1134	Mandya	Malavalli	KS-21-30	Improvements to Road - Shimsha Sosle Srirangapatana road to Anavadi
				Total for Malavalli Constituency
1135	Mandya	Mandya	KS-21-31	Improvements to Road - G Kebbahalli colony to Mandya- Nagamangala Road
1136	Mandya	Mandya	KS-21-31	Improvements to Road - Nayakanahalli to Muttegere
1137	Mandya	Mandya	KS-21-31	Improvements to Road - K Gowdgera to B Hosuru
1138	Mandya	Mandya	KS-21-32	Improvements to Road - Upparakanahalli to Doddagarudannahalli
1139	Mandya	Mandya	KS-21-32	Improvements to Road - Mayappannahalli to Gatgowdanannahalli (Mandya Nagamangala road) Via Gudigenehalli
1140	Mandya	Mandya	KS-21-32	Improvements to Road - Baby colony to Baby gate(mandya Nagamangala road) via baby
				Total for Mandya Constituency
1141	Mandya	Mellkote	KS-21-33	Improvements to Road - Kenchanahalli to Panadavapura K.R.Pet road via, Vadarahalli, Hulikerekoppalu

1142	Mandya	Mellkote	KS-21-33	Improvements to Road - Balahattiguppe to Inglaguppe
1143	Mandya	Mellkote	KS-21-33	Improvements to Road - Gummanahalli to Dinka via Ragimuddanahalli
1144	Mandya	Mellkote	KS-21-33	Improvements to Road - Kanaganahally to Lingapura
1145	Mandya	Mellkote	KS-21-33	Improvements to Road - Sodenahalli to Maranahalli
1146	Mandya	Mellkote	KS-21-33	Improvements to Road - Dinkashettyhally to Dinka
1147	Mandya	Mellkote	KS-21-33	Improvements to Road - Kurahatty to vadesamudra
1148	Mandya	Mellkote	KS-21-33	Improvements to Road - Cheekanahally to bannaghatta
1149	Mandya	Mellkote	KS-21-33	Improvements to Road - Javaregowdanakoppalu to Puradakoppalu
1150	Mandya	Mellkote	KS-21-34	Improvements to Road - Baby to KRS Road
1151	Mandya	Mellkote	KS-21-34	Improvements to Road - Hosakote S C Colony to Anunahalli
1152	Mandya	Mellkote	KS-21-34	Improvements to Road - Dinka to Bookanakere - KRS Road
1153	Mandya	Mellkote	KS-21-34	Improvements to Road - hulikerekoppalu to Machanahalli via T Malligere
				Total for Mellkote Constituency
1154	Mandya	Nagamangala	KS-21-35	Improvements to Road - N H Road to Doddaghatta
1155	Mandya	Nagamangala	KS-21-35	Improvements to Road - Bogadhi to Madhalli
1156	Mandya	Nagamangala	KS-21-35	Improvements to Road - Cholenahalli to Kamadihalli
1157	Mandya	Nagamangala	KS-21-35	Improvements to Road - Kadabahalli NH road to yaranahally
1158	Mandya	Nagamangala	KS-21-35	Improvements to Road - T Channapura to keremegalkoppalu-Harakadahalli
1159	Mandya	Nagamangala	KS-21-35	Improvements to Road - S S Road to Machalaghatta
1160	Mandya	Nagamangala	KS-21-35	Improvements to Road - Nagamangala K R Pet road to Tiruganahally
1161	Mandya	Nagamangala	KS-21-36	Improvements to Road - Mysore- K R Pet road to Islampura
1162	Mandya	Nagamangala	KS-21-36	Improvements to Road - Somanahalli colon to Bekalale
1163	Mandya	Nagamangala	KS-21-36	Improvements to Road - Metemelahalli to Kebbekoppalu via Bommenahalli via, NH road
				Total for Nagamangala Constituency
1164	Mandya	S R Patna	KS-21-37	Improvements to Road - Chanannahalli to Halikerehundi, T N Pura Taluk Boundary
1165	Mandya	S R Patna	KS-21-37	Improvements to Road - Nelmane Via, Hanumanthanagara to Ballenehalli
1166	Mandya	S R Patna	KS-21-37	Improvements to Road - Kadathanalu to Acchapanakoppalu

1167	Mandya	S R Patna	KS-21-37	Improvements to Road - Karasavadi to Haniyambadi
1168	Mandya	S R Patna	KS-21-37	Improvements to Road - Boothanahosuur to Kabbanahalli
1169	Mandya	S R Patna	KS-21-37	Improvements to Road - Balekere to Hucharayana temple
1170	Mandya	S R Patna	KS-21-37	Improvements to Road - Hunasanahalli to Yaliyuru-Kodiyala
1171	Mandya	S R Patna	KS-21-37	Improvements to Road - Kothathi to Santhekasalgere
1172	Mandya	S R Patna	KS-21-38	Improvements to Road - N H -275 Bangalore-Mysore road to Kashi temple
1173	Mandya	S R Patna	KS-21-38	Improvements to Road - Neralakere to T Narasipura Taluk Boundry
1174	Mandya	S R Patna	KS-21-38	Improvements to Road - Marasinganahally to Neralekere road (Sulthan Road)
1175	Mandya	S R Patna	KS-21-38	Improvements to Road - Chindagirikoppalu Railway Gate to Chindagirikoppalu Village
1176	Mandya	S R Patna	KS-21-38	Improvements to Road - Urmakasalgere to chinanayakanahalli
1177	Mandya	S R Patna	KS-21-38	Improvements to Road - KRS to Hulikere via Majjigepura
1178	Mandya	S R Patna	KS-21-38	Improvements to Road - Chanapanadoddi to Markadudoddi
				Total for S R Patna Constituency
				Total for Mandya District
1179	Mysore	Chamundeshwari	KS-22-28	Improvements to Road - Dadadakallahalli komegowdanakoppal to Taluk border
1180	Mysore	Chamundeshwari	KS-22-28	Improvements to Road - Kergally to Bhogadi
1181	Mysore	Chamundeshwari	KS-22-28	Improvements to Road - K.Hemmahally to Manikyapura
1182	Mysore	Chamundeshwari	KS-22-28	Improvements to Road - Kamanakerehundi to Taluk border
1183	Mysore	Chamundeshwari	KS-22-29	Improvements to Road - Jayapura SC & ST colony to Jayapura-Marballihundi
1184	Mysore	Chamundeshwari	KS-22-29	Improvements to Road - Belawadi to Lingadevara Koppalu
1185	Mysore	Chamundeshwari	KS-22-29	Improvements to Road - Hootagalli to BEML road(Koorgally)
1186	Mysore	Chamundeshwari	KS-22-29	Improvements to Road - Belavatha to Mysore-Bangalore road via KR mill colony
1187	Mysore	Chamundeshwari	KS-22-29	Improvements to Road - Jayapura to Mavinahally road
				Total for Chamundeshwari Constituency
1188	Mysore	HDKote	KS-22-30	Improvements to Road - Nerale to kabini left canal Sunnakallu manti via Beechanahalli-hand post main Road
1189	Mysore	HDKote	KS-22-30	Improvements to Road - H.B Road Annuru gate to Annuru village Road
1190	Mysore	HDKote	KS-22-30	Improvements to Road - Kempegowdana Hundi to Antharasanthe via Badanakuppe

1191	Mysore	HDKote	KS-22-30	Improvements to Road - Sargur-Moleyur to Gaddehalla via Seegewadi
1192	Mysore	HDKote	KS-22-31	Improvements to Road - Matadakatte to to Matadakatte Cross
1193	Mysore	HDKote	KS-22-31	Improvements to Road - Changowdana Hally to Hediya Road
1194	Mysore	HDKote	KS-22-31	Improvements to Road - H. B Road Jakkahalli to Hebbalakuppe Road
1195	Mysore	HDKote	KS-22-31	Improvements to Road - Nemmanahalli to Bankvadi via B. Matakere Circle via road
				Total for HDKote Constituency
1196	Mysore	Hunsur	KS-22-32	Improvements to Road - Hirikyathanahally to Harve via Maroor
1197	Mysore	Hunsur	KS-22-32	Improvements to Road - Ramapatna to Mukanahally
1198	Mysore	Hunsur	KS-22-32	Improvements to Road - Coorg Colony to Shivapura Road
1199	Mysore	Hunsur	KS-22-32	Improvements to Road - Hebbala to B. R Kaval Bhoivi colony to via Masthmanahadi
1200	Mysore	Hunsur	KS-22-32	Improvements to Road - Halepenjally to Ummatturu, Road via Hosapenjally
1201	Mysore	Hunsur	KS-22-33	Improvements to Road - Hagarannahalli to Rayannahalli Road
1202	Mysore	Hunsur	KS-22-33	Improvements to Road - Hindagodlu Kallurappana Betta to Shankarapura hadi road
1203	Mysore	Hunsur	KS-22-33	Improvements to Road - Ballenahally to Siddalingapura Road
1204	Mysore	Hunsur	KS-22-33	Improvements to Road - Attiguppe to Nagamangala Road
				Total for Hunsur Constituency
1205	Mysore	KRNagar	KS-22-34	Improvements to Road - Hebsur to Japadakatte
1206	Mysore	KRNagar	KS-22-34	Improvements to Road - D.K. Koppalu to K.R. Nagara Chunchankatte Road
1207	Mysore	KRNagar	KS-22-34	Improvements to Road - K.R. Nagara Ramanathapura road to Habburu
1208	Mysore	KRNagar	KS-22-34	Improvements to Road - Bherya Akkihebbalu to K.R.Nagra Taluk Board via shumbravally , boregowdankoppalu
1209	Mysore	KRNagar	KS-22-34	Improvements to Road - Haliyur to Mudalakoppalu via Ankanahalli
1210	Mysore	KRNagar	KS-22-35	Improvements to Road - Melur to Shankanahalli
1211	Mysore	KRNagar	KS-22-35	Improvements to Road - K.R. Nagara mulluru road to to Kalenahalli Hunsur road via Hosakoppalu
1212	Mysore	KRNagar	KS-22-35	Improvements to Road - K.R. Nagara sanyasipura to Kantenahalli via Mudalakoppalu
1213	Mysore	KRNagar	KS-22-35	Improvements to Road - Pashupathi to Gayanahalli Road
1214	Mysore	KRNagar	KS-22-35	Improvements to Road - K.R. Nagara Tippuru Road to K.R.Nagara- Tippur Road via Goragundi, Goragundi Hosabadavane
				Total for KRNagar Constituency

1215	Mysore	Nanjangud	KS-22-36	Improvements to Road - Shiramalli to Belale
1216	Mysore	Nanjangud	KS-22-36	Improvements to Road - Maduvinahalli to Hosaveeduhundi
1217	Mysore	Nanjangud	KS-22-36	Improvements to Road - Krishnapura to taluk border (Channavadeyanapura)
1218	Mysore	Nanjangud	KS-22-36	Improvements to Road - Hosapura to Lakshmanapura & Kugalur-Yelachagere road
1219	Mysore	Nanjangud	KS-22-36	Improvements to Road - Kalihundi to Sindhuvalli-Srinagar
1220	Mysore	Nanjangud	KS-22-37	Improvements to Road - Kurahatti to BN road NH via Sinduvalli
1221	Mysore	Nanjangud	KS-22-37	Improvements to Road - Yechagundlu to Volgere
				Total for Nanjangud Constituency
1222	Mysore	Periyapatna	KS-22-38	Improvements to Road - Haranahalli to Chikkanerele Road via kesarakere
1223	Mysore	Periyapatna	KS-22-38	Improvements to Road - Periyapatna Anechowkuru Road to Periyapatna Anechowkuru Mian Road via Ankanahlli, Ankanahlli koppalu,
1224	Mysore	Periyapatna	KS-22-38	Improvements to Road - Kaggundi to to Hittna hebbagilu gate
1225	Mysore	Periyapatna	KS-22-39	Improvements to Road - Mellahalli to Kirnahalli Road via chikkavaddarakere
1226	Mysore	Periyapatna	KS-22-39	Improvements to Road - Thirumalapura to Hosahalli via besavanakuppe Road
1227	Mysore	Periyapatna	KS-22-39	Improvements to Road - P. Basavanahalli to Kanoor Road
1228	Mysore	Periyapatna	KS-22-39	Improvements to Road - Nilavadi to Narayanapura via Andhanagra, muslim black
1229	Mysore	Periyapatna	KS-22-39	Improvements to Road - Benagalu Bovi Colony to Benagalu Road
1230	Mysore	Periyapatna	KS-22-39	Improvements to Road - Sundavalu to Makanahalli Road
1231	Mysore	Periyapatna	KS-22-45	Improvements to Road - Yaremanuganahalli to Naganahalli via Harinahalli, navilukodi
				Total for Periyapatna Constituency
1232	Mysore	T N Pura	KS-22-40	Improvements to Road - Yachanahalli to Thnururaga via kempgowdanakopallu ankanhalli
1233	Mysore	T N Pura	KS-22-40	Improvements to Road - Chidarahalli to Konagahalli
1234	Mysore	T N Pura	KS-22-41	Improvements to Road - S-3 Road to Kaggalipura Via Srirangrajapura
1235	Mysore	T N Pura	KS-22-41	Improvements to Road - Kannahalli to Mugur main road
1236	Mysore	T N Pura	KS-22-41	Improvements to Road - Ukkalagere to nagalagere
				Total for T N Pura Constituency
1237	Mysore	Varuna	KS-22-42	Improvements to Road - Bendagalli to Joining Chamarajanagar Main Road

1238	Mysore	Varuna	KS-22-42	Improvements to Road - Beligerehundi to Yaraganahalli-Thayuru
1239	Mysore	Varuna	KS-22-42	Improvements to Road - Karemole to Ummathuru
1240	Mysore	Varuna	KS-22-42	Improvements to Road - Laxmipura to Mardihuni ghate via mahadevi colony
1241	Mysore	Varuna	KS-22-43	Improvements to Road - Varahalli to Chunchanalli
1242	Mysore	Varuna	KS-22-43	Improvements to Road - Agasthyapura to Kambadharamana betta
1243	Mysore	Varuna	KS-22-43	Improvements to Road - Choranahalli to Janthagalli
				Total for Varuna Constituency
				Total for Mysore District
1244	Raichur	Deodurga	KS-23-22	Improvements to Road - Kachapur to Sannabathirardoddi
1245	Raichur	Deodurga	KS-23-22	Improvements to Road - Maseedpur to TQ-Boarder
1246	Raichur	Deodurga	KS-23-22	Improvements to Road - Devergudda .J to kardigudda. J
1247	Raichur	Deodurga	KS-23-22	Improvements to Road - Karigudda to Benderdoddi
1248	Raichur	Deodurga	KS-23-22	Improvements to Road - Arashingi to Hoonur
1249	Raichur	Deodurga	KS-23-23	Improvements to Road - Dondamblli to Hoonur
1250	Raichur	Deodurga	KS-23-23	Improvements to Road - Deodurga-Arker main road to Mansayyadoddi
1251	Raichur	Deodurga	KS-23-23	Improvements to Road - Bommanal to Basapur
				Total for Deodurga Constituency
1252	Raichur	Lingasugur	KS-23-24	Improvements to Road - Gundasagar to S.H.-20
1253	Raichur	Lingasugur	KS-23-25	Improvements to Road - Bandisunkapur to Khairwadagi
1254	Raichur	Lingasugur	KS-23-25	Improvements to Road - Khairwadagi to Gundasagara
				Total for Lingasugur Constituency
1255	Raichur	Manvi	KS-23-26	Improvements to Road - Harvi-Basavanna Camp to Gudadnni K
1256	Raichur	Manvi	KS-23-26	Improvements to Road - Bhayanager camp to Shakhapur via Gannadinni
1257	Raichur	Manvi	KS-23-26	Improvements to Road - Approach Road to Madgeri
1258	Raichur	Manvi	KS-23-27	Improvements to Road - Hussainpur to SH-20
1259	Raichur	Manvi	KS-23-27	Improvements to Road - Approach Road to to Saidapur
1260	Raichur	Manvi	KS-23-27	Improvements to Road - Madlapur to T-05 via Madlapur camp
1261	Raichur	Manvi	KS-23-27	Improvements to Road - Approach Road to to Tuppaldoddi
				Total for Manvi Constituency

1262	Raichur	Maski	KS-23-28	Improvements to Road - Rathanapur to veerapur main road
1263	Raichur	Maski	KS-23-28	Improvements to Road - srinivas camp to tidigol
1264	Raichur	Maski	KS-23-29	Improvements to Road - Ramji Naik Tanda to Hadagali
1265	Raichur	Maski	KS-23-29	Improvements to Road - Belladamardi to Adivibhavi Tanda Cross
1266	Raichur	Maski	KS-23-29	Improvements to Road - Belladamardi to Maski Tanda
				Total for Maski Constituency
1267	Raichur	Raichur	KS-23-30	Improvements to Road - Sagamkunta to Ganjalli Cross via Ibramdoddi
1268	Raichur	Raichur	KS-23-30	Improvements to Road - Hemberal to Hanumpur G cross
1269	Raichur	Raichur	KS-23-30	Improvements to Road - Hal Venkatapur to Taluk Barder (Masidipur)
1270	Raichur	Raichur	KS-23-30	Improvements to Road - Yargunta to Mamdadoddi
1271	Raichur	Raichur	KS-23-31	Improvements to Road - kudlor to shakwadi
1272	Raichur	Raichur	KS-23-31	Improvements to Road - Kurdi to T-04 via Gorkal
				Total for Raichur Constituency
1273	Raichur	Sindanoor	KS-23-32	Improvements to Road - Singapur to Nandihalli
1274	Raichur	Sindanoor	KS-23-32	Improvements to Road - Yellekudlgi to Sindhnur - Maski main Road
1275	Raichur	Sindanoor	KS-23-32	Improvements to Road - Kunnatagi to Deverguddi Road
1276	Raichur	Sindanoor	KS-23-32	Improvements to Road - Badarali to Timmapur
1277	Raichur	Sindanoor	KS-23-33	Improvements to Road - Ramatnal to Manikeri Camp
1278	Raichur	Sindanoor	KS-23-33	Improvements to Road - Salgundha to Budhiahall camp Via Panduranga camp
				Total for Sindanoor Constituency
				Total for Raichur District
1279	Ramanagara	Channapatana	KS-28-15	Improvements to Road - Siddegowdanadoddi to K.G.Mahadi
1280	Ramanagara	Channapatana	KS-28-15	Improvements to Road - B.M Road to Keremegaladoddi-Kenchayanadoddi via virakthamata
1281	Ramanagara	Channapatana	KS-28-15	Improvements to Road - Govindanahalli to Chakkere road via Gangedoddi, Vaddara doddi
1282	Ramanagara	Channapatana	KS-28-15	Improvements to Road - Channapatana-Devarahosahalli Main Road to Rampura
1283	Ramanagara	Channapatana	KS-28-15	Improvements to Road - Thagachagere to Poojaridoddi via Paredoddi
1284	Ramanagara	Channapatana	KS-28-15	Improvements to Road - Hanchipura to Manchegowdanadoddi via gollaradoddi

1285	Ramanagara	Channapatna	KS-28-16	Improvements to Road - Sathanoor Main to Mallayaiahnadodd-Muniyappanadoddi,Yelachipalya
1286	Ramanagara	Channapatna	KS-28-16	Improvements to Road - Mylanayakanahalli to via thorehosuru, chikkenhalli main road
1287	Ramanagara	Channapatna	KS-28-16	Improvements to Road - B.M Road to Seebanahalli via Gandhigrama, Koluru
				Total for Channapatna Constituency
1288	Ramanagara	Kanakapura	KS-28-17	Improvements to Road - Gollaradoddi via Kaligowdanadoddi to Mallahalli
1289	Ramanagara	Kanakapura	KS-28-17	Improvements to Road - Anchipuradodi to Honganidoddi
1290	Ramanagara	Kanakapura	KS-28-17	Improvements to Road - Maralipura to Bannimukkodlu
1291	Ramanagara	Kanakapura	KS-28-17	Improvements to Road - Hegganur via Kuppododdi to Ramanayakanadoddi
1292	Ramanagara	Kanakapura	KS-28-17	Improvements to Road - Dirasaranadoddi via Doctor doddi to Niragalasandra
1293	Ramanagara	Kanakapura	KS-28-17	Improvements to Road - Hosadoddi to Haroshivanahalli
1294	Ramanagara	Kanakapura	KS-28-17	Improvements to Road - Patelaradoddi to Hukunda road
1295	Ramanagara	Kanakapura	KS-28-17	Improvements to Road - Yelavaradoddi to Sathnur
1296	Ramanagara	Kanakapura	KS-28-18	Improvements to Road - Chikkaverayyanadoddi to Kanakapura-Sangama Road
1297	Ramanagara	Kanakapura	KS-28-18	Improvements to Road - Thotahalli to T-09 via Kachuvanahalli
1298	Ramanagara	Kanakapura	KS-28-18	Improvements to Road - Lingegowdanadoddi via Byranayakana doddi, Ambedikar colony to Dodda alahalli
				Total for Kanakapura Constituency
1299	Ramanagara	Magadi	KS-28-19	Improvements to Road - Jogidoddi to Mellahalli SH via Aralimaradadoddi-Maregowdanadoddi
1300	Ramanagara	Magadi	KS-28-19	Improvements to Road - Kariyannana palya to Thyagadhara palya
1301	Ramanagara	Magadi	KS-28-19	Improvements to Road - Gejjagarakuppe-Mattigere road to S. Byadara halli
1302	Ramanagara	Magadi	KS-28-19	Improvements to Road - Basavanagudipalya to Halasabele
1303	Ramanagara	Magadi	KS-28-19	Improvements to Road - Veerapura to Gollarahatti
1304	Ramanagara	Magadi	KS-28-20	Improvements to Road - Nagabovidoddi to Mangalu MDR
1305	Ramanagara	Magadi	KS-28-20	Improvements to Road - Mellahallidoddi to Yerehalli main road via Iruligaradoddi
1306	Ramanagara	Magadi	KS-28-20	Improvements to Road - Kempaiahnapalya to Bidadi-Harohalli main road
1307	Ramanagara	Magadi	KS-28-20	Improvements to Road - Dombarapalya to Narasandra-Muniyanahalli road
1308	Ramanagara	Magadi	KS-28-20	Improvements to Road - Gollahalli to Bidadi-Harohalli main road via Kodipalya-Hosuru

				Total for Magadi Constituency
1309	Ramanagara	Ramanagara	KS-28-21	Improvements to Road - Nanjegowdana doddi to Karadi doddi via Suggana halli
1310	Ramanagara	Ramanagara	KS-28-21	Improvements to Road - Bannikuppe main road to Thenginakallu via kadanakuppe village
1311	Ramanagara	Ramanagara	KS-28-21	Improvements to Road - Kenkerepalya to Chikkamaralavadi
1312	Ramanagara	Ramanagara	KS-28-21	Improvements to Road - B.M Road to Irruligara colony (Rampurdoddi) via Gangarajanahalli
1313	Ramanagara	Ramanagara	KS-28-21	Improvements to Road - Hanumanthapura to Byrammanadoddi via Muthurayaswamy Temple
1314	Ramanagara	Ramanagara	KS-28-21	Improvements to Road - Hallegabbadi to Navagrama via Hosagabbadi,Paruvaiahnapalya
1315	Ramanagara	Ramanagara	KS-28-21	Improvements to Road - Alemarada doddi to Devara doddi
1316	Ramanagara	Ramanagara	KS-28-22	Improvements to Road - Kolliganahalli Colony to Siddayaiahnadoddi-Annedoddi main road via ArasuColony
1317	Ramanagara	Ramanagara	KS-28-22	Improvements to Road - Annekal Main road to Benchakaldoddi
1318	Ramanagara	Ramanagara	KS-28-22	Improvements to Road - Jayapura colony to Chowdeshwarihalli
1319	Ramanagara	Ramanagara	KS-28-22	Improvements to Road - Tattekere to IrruligaraColony
				Total for Ramanagara Constituency
				Total for Ramanagara District
1320	Shimoga	Sagar	KS-24-22	Improvements to Road - Abase-Bilisiri to Thyagarthi main
1321	Shimoga	Sagar	KS-24-22	Improvements to Road - Modalli to Hirale-Maruru
1322	Shimoga	Sagar	KS-24-22	Improvements to Road - Hosakoppa to Nallibeedu
1323	Shimoga	Sagar	KS-24-22	Improvements to Road - Kerehalli to Reppanpete road
1324	Shimoga	Sagar	KS-24-22	Improvements to Road - Heresani to PWD Main road
1325	Shimoga	Sagar	KS-24-23	Improvements to Road - Geerubeesu to Hosanagara PWD Connection Main Road
1326	Shimoga	Sagar	KS-24-23	Improvements to Road - Sulagodu to Anandapura main Road
1327	Shimoga	Sagar	KS-24-23	Improvements to Road - Arkala to Sagar Border
1328	Shimoga	Sagar	KS-24-37	Improvements to Road - Modalli to Hirale-Maruru
				Total for Sagar Constituency
1329	Shimoga	Shikaripur	KS-24-24	Improvements to Road - Shankarikoppa to Yelagere Via Channapura
1330	Shimoga	Shikaripur	KS-24-24	Improvements to Road - Bandalike to Agraharamuchadi
1331	Shimoga	Shikaripur	KS-24-24	Improvements to Road - Kattigehalli to Choradi-Kalmane Main Road

1332	Shimoga	Shikaripur	KS-24-24	Improvements to Road - Vittalanagara to Huluginakatte
1333	Shimoga	Shikaripur	KS-24-25	Improvements to Road - Basavanandihalli to Huluginakoppa-Koratakere Main
1334	Shimoga	Shikaripur	KS-24-25	Improvements to Road - Kolagi Thanda to Kolagi
1335	Shimoga	Shikaripur	KS-24-25	Improvements to Road - Yelaneerukoppa to Attibylu
1336	Shimoga	Shikaripur	KS-24-25	Improvements to Road - Maratha Camp to MCRP Colony
				Total for Shikaripur Constituency
1337	Shimoga	Soraba	KS-24-26	Improvements to Road - Yalakundli to Yalakundli-Kadasur Main Road Via Bellibelagu
1338	Shimoga	Soraba	KS-24-26	Improvements to Road - Giligaru Vokkaligara Keri to Bellenne Main Road
1339	Shimoga	Soraba	KS-24-26	Improvements to Road - Kerekoppa to Ulavi-Hosabale Main Road
1340	Shimoga	Soraba	KS-24-26	Improvements to Road - Kodakani to Soraba-Shiralakoppa Main Road
1341	Shimoga	Soraba	KS-24-26	Improvements to Road - Kuppe to Soraba-Ulavi Road
1342	Shimoga	Soraba	KS-24-26	Improvements to Road - Haralihalli to Kerehalli
1343	Shimoga	Soraba	KS-24-26	Improvements to Road - Saremaruru to Gudavi Main Road
1344	Shimoga	Soraba	KS-24-26	Improvements to Road - Yalavalli to Kasvadikoppa
1345	Shimoga	Soraba	KS-24-26	Improvements to Road - Horabailu to Hosabale-Ulavi Main Road
1346	Shimoga	Soraba	KS-24-26	Improvements to Road - Kuppagadde to Bommanahalli
1347	Shimoga	Soraba	KS-24-26	Improvements to Road - Kamarur to Bhadrapura-Bennur Main Road
1348	Shimoga	Soraba	KS-24-26	Improvements to Road - Dyavanahalli to Jade-Soraba Main Road
1349	Shimoga	Soraba	KS-24-26	Improvements to Road - Gollaradoddi to Hunasavalli-Chikkeruru Main Road Via Ennekoppa
1350	Shimoga	Soraba	KS-24-27	Improvements to Road - Shettisara to Sagara-Varadahalli Main
1351	Shimoga	Soraba	KS-24-27	Improvements to Road - Hanaji to Jade-Anavatti Main Road Via Hosakoppa
1352	Shimoga	Soraba	KS-24-27	Improvements to Road - Tekkuru to Tavanandi-Banavasi Main Road
1353	Shimoga	Soraba	KS-24-27	Improvements to Road - Horabailu to Vidyanagara
1354	Shimoga	Soraba	KS-24-27	Improvements to Road - Yammiganooru to Chikkeruru-Hunasavalli Main Road
1355	Shimoga	Soraba	KS-24-27	Improvements to Road - Indihalli to Shyadalakoppa
1356	Shimoga	Soraba	KS-24-27	Improvements to Road - Ankaravalli to Soraba-Chandragutthi Main
1357	Shimoga	Soraba	KS-24-27	Improvements to Road - Hire Idagodu to Shivamogga-Anavatti Main Road

1358	Shimoga	Soraba	KS-24-27	Improvements to Road - Holemaruru to Chandragutthi-Siddapura Main
1359	Shimoga	Soraba	KS-24-27	Improvements to Road - Hurali to Kotipura-Tiluvalli Main
				Total for Soraba Constituency
1360	Shimoga	Bhadravati	KS-24-32	Improvements to Road - B.R.P Main road to Tammadihalli-Gonibeedu Road
1361	Shimoga	Bhadravati	KS-24-32	Improvements to Road - Majjigenahalli(Kasaba) to Laxmipura
1362	Shimoga	Bhadravati	KS-24-32	Improvements to Road - Bilaki-kerekodi Circle to Donabaghatta-Bhadravathi Joinng Road
1363	Shimoga	Bhadravati	KS-24-32	Improvements to Road - Timlapura to Hosananjapura via Bommanakatte
1364	Shimoga	Bhadravati	KS-24-32	Improvements to Road - NH 206 to VEERAPURA
1365	Shimoga	Bhadravati	KS-24-32	Improvements to Road - Dodderi Main road to Emmedoddi-Nettakallai
1366	Shimoga	Bhadravati	KS-24-33	Improvements to Road - C.B Road to Kodihalli
1367	Shimoga	Bhadravati	KS-24-33	Improvements to Road - Nettakallahatti to Balligere main road
1368	Shimoga	Bhadravati	KS-24-33	Improvements to Road - NH-206 to Balemaralahalli Via Timlapura
1369	Shimoga	Bhadravati	KS-24-33	Improvements to Road - Veerapura-Sanjeewanagara to Guddadaneralekere
1370	Shimoga	Bhadravati	KS-24-36	Construction of Long span bridge - Siriyur to Industrial Area
				Total for Bhadravati Constituency
1371	Shimoga	Shimoga	KS-24-30	Improvements to Road - Yadehalli to Ashokanagara-2
1372	Shimoga	Shimoga	KS-24-30	Improvements to Road - Doddibeelu to Vinayakanagara
1373	Shimoga	Shimoga	KS-24-30	Improvements to Road - Muddinakoppa-Haranahalli to Konagavalli-Sevalal Nagara
1374	Shimoga	Shimoga	KS-24-30	Improvements to Road - Holehonnuru Main Road to Holebairanahalli
1375	Shimoga	Shimoga	KS-24-30	Improvements to Road - N-H 25 to Byadarahosahalli
1376	Shimoga	Shimoga	KS-24-30	Improvements to Road - N-H 206 to Muddinakoppa Bhovi calony
1377	Shimoga	Shimoga	KS-24-30	Improvements to Road - Chinmane to Doddamathli
1378	Shimoga	Shimoga	KS-24-30	Improvements to Road - B. Beeranahalli Main road to N.H-13
1379	Shimoga	Shimoga	KS-24-31	Improvements to Road - Ayanur-Honnalli Main road to Hitturu-Narayanapura via Mallapura
1380	Shimoga	Shimoga	KS-24-31	Improvements to Road - Tyjavalli to Konagavalli
1381	Shimoga	Shimoga	KS-24-31	Improvements to Road - Boodigere Calony to Beeranakere Main Road
				Total for Shimoga Constituency

1382	Shimoga	Thirthahalli	KS-24-28	Improvements to Road - Hunchadakatte Main road to Hosanagara Tq Nagarahalli via Nitturu
1383	Shimoga	Thirthahalli	KS-24-28	Improvements to Road - Koduru-Hosanagara main road to Ammanaghatta
1384	Shimoga	Thirthahalli	KS-24-28	Improvements to Road - Mugudthi to Kanabanduru
1385	Shimoga	Thirthahalli	KS-24-28	Improvements to Road - Konanduru-Seeke road to Udukere Road
1386	Shimoga	Thirthahalli	KS-24-28	Improvements to Road - KONANDUR MAIN ROAD to AKLAPURA-BELLIKOPPA
1387	Shimoga	Thirthahalli	KS-24-29	Improvements to Road - Kuncheri to Kuppalli ST calony Road
1388	Shimoga	Thirthahalli	KS-24-29	Improvements to Road - Guderu-Hosagadde Main road to Tallurangadi SC Calony Road
1389	Shimoga	Thirthahalli	KS-24-29	Improvements to Road - Ranjadakatte to Talavani-Meenugunda SC calony Road
1390	Shimoga	Thirthahalli	KS-24-34	Improvements to Road - Sasitota to Maluru Road
1391	Shimoga	Thirthahalli	KS-24-34	Improvements to Road - ARALASURALI to ARAGA [MDR-6]
1392	Shimoga	Thirthahalli	KS-24-34	Improvements to Road - Basavani to Holekoppa
1393	Shimoga	Thirthahalli	KS-24-34	Improvements to Road - Mussinakoppa to Tothapura
1394	Shimoga	Thirthahalli	KS-24-34	Improvements to Road - Talale to Keegadi
1395	Shimoga	Thirthahalli	KS-24-35	Construction of Long span bridge - Talale to Keegadi
				Total for Thirthahalli Constituency
				Total for Shimoga District
1396	Tumkur	Koratager	KS-25-40	Improvements to Road - Singrihally to S Gollahally
1397	Tumkur	Koratager	KS-25-40	Improvements to Road - Godrahally to Thogarigatta
1398	Tumkur	Koratager	KS-25-40	Improvements to Road - Damalgainapalya to SH03(T05)
1399	Tumkur	Koratager	KS-25-40	Improvements to Road - Nanjapura to Chanasagara
1400	Tumkur	Koratager	KS-25-40	Improvements to Road - Janata colony (via Duggenahally) to Holavanahally
1401	Tumkur	Koratager	KS-25-41	Improvements to Road - Avadharanahally to Chikkapalya
1402	Tumkur	Koratager	KS-25-41	Improvements to Road - NH234 to CHILAGONAHALLY
1403	Tumkur	Koratager	KS-25-41	Improvements to Road - BYCHAPURA CHIKKANAHALLY to THONDEBAVI ROAD
1404	Tumkur	Koratager	KS-25-42	Improvements to Road - Kabbigere to Nandihally
1405	Tumkur	Koratager	KS-25-42	Improvements to Road - Maukere to Devalapura
1406	Tumkur	Koratager	KS-25-42	Improvements to Road - Katenahalli to NH-04

1407	Tumkur	Koratager e	KS-25-43	Improvements to Road - Veeranagenahally to Govindanahally cross
1408	Tumkur	Koratager e	KS-25-43	Improvements to Road - Byalya to NH-234
1409	Tumkur	Koratager e	KS-25-43	Improvements to Road - Thanganahally to SH03
				Total for Koratager e Constituency
1410	Tumkur	Madhugiri	KS-25-46	Improvements to Road - Hosakere - Muddenhally Road to Giriyanapalya
1411	Tumkur	Madhugiri	KS-25-46	Improvements to Road - Somalara to N.H. 234 road
1412	Tumkur	Madhugiri	KS-25-46	Improvements to Road - Suraganahalli to Kodigenahalli
1413	Tumkur	Madhugiri	KS-25-47	Improvements to Road - Hosakote to Kallenahalli
1414	Tumkur	Madhugiri	KS-25-47	Improvements to Road - Hosakote to Garani-Srinivasapura Road
1415	Tumkur	Madhugiri	KS-25-47	Improvements to Road - singaravathanahalli to Basrangikaval
1416	Tumkur	Madhugiri	KS-25-47	Improvements to Road - Malagondanahalli to Pulamachi
				Total for Madhugiri Constituency
1417	Tumkur	Pavagada	KS-25-48	Improvements to Road - K.T.Hally to Andra border via Rangappanahalli,Nyayadagunte-kodigehalli
1418	Tumkur	Pavagada	KS-25-49	Improvements to Road - Chikkathimmanahally-Doddenahally Road to Hottebommanahally-Kythaganahally road
1419	Tumkur	Pavagada	KS-25-49	Improvements to Road - Pavagada-Challakere Road to Kenchammanahalli
1420	Tumkur	Pavagada	KS-25-49	Improvements to Road - Medihalli to SH-05 Via Kanivenahalli
				Total for Pavagada Constituency
1421	Tumkur	Sira	KS-25-50	Improvements to Road - Baraguru -Harogere Road to Gonihalli via Badamaranahalli
1422	Tumkur	Sira	KS-25-50	Improvements to Road - M.Dasarahalli to Gollahalli via Inakanahalli,Kurudanahalli
1423	Tumkur	Sira	KS-25-51	Improvements to Road - NH-234 to Thittaganahalli via Mekerahally
1424	Tumkur	Sira	KS-25-51	Improvements to Road - Channanakunte road to NH-234 via Halkur,Halkur kaval
1425	Tumkur	Sira	KS-25-51	Improvements to Road - Yanjalagere to to Vajarahalli via Shasamaru
				Total for Sira Constituency
1426	Tumkur	Cnhally	KS-25-36	Improvements to Road - MDR-08 to SH-19 Via Gowrasagara, Ramappanahatty
1427	Tumkur	Cnhally	KS-25-36	Improvements to Road - Singapura to SH-47 Via Yalanadu
1428	Tumkur	Cnhally	KS-25-36	Improvements to Road - Gantenahally to Thimmanahally
1429	Tumkur	Cnhally	KS-25-36	Improvements to Road - Bannikere to NH-234 Via Gollarahatty & Naduvanahally

1430	Tumkur	Cnhally	KS-25-37	Improvements to Road - Madenahally to Janakallu
1431	Tumkur	Cnhally	KS-25-37	Improvements to Road - Karechikkanahatty to SH-19 Via Banjarahatty & Byrapura
1432	Tumkur	Cnhally	KS-25-37	Improvements to Road - L.Gollarahatty to MDR-08
1433	Tumkur	Cnhally	KS-25-37	Improvements to Road - MDR-04 to Bajanahatti Via Ranganakere, Honnaiahnahatty, Sakkarepalya
1434	Tumkur	Cnhally	KS-25-37	Improvements to Road - Ganadahunase to Ramanahally
1435	Tumkur	Cnhally	KS-25-37	Improvements to Road - Shagadadu to Giddanahally
				Total for Cnhally Constituency
1436	Tumkur	Gubbi	KS-25-38	Improvements to Road - VR-149 to SH -84 via Neralekatte Palya
1437	Tumkur	Gubbi	KS-25-38	Improvements to Road - Herur -Gollahally Road to NH-206 via Islampura
1438	Tumkur	Gubbi	KS-25-38	Improvements to Road - Sulayyanapalya to SH-84
1439	Tumkur	Gubbi	KS-25-38	Improvements to Road - Sankapura to MDR-3 (M N Kote)
1440	Tumkur	Gubbi	KS-25-38	Improvements to Road - Jogihalli to MDR-20 (Hosakere-Huiladore Road)
1441	Tumkur	Gubbi	KS-25-38	Improvements to Road - Honnavalli to MDR 9
1442	Tumkur	Gubbi	KS-25-38	Improvements to Road - Byatappanapalya to MDR-5
1443	Tumkur	Gubbi	KS-25-38	Improvements to Road - Hosakere -Huiladore Road to MDR-01 via Upparapalya
1444	Tumkur	Gubbi	KS-25-39	Improvements to Road - Revanalu to SH-84
1445	Tumkur	Gubbi	KS-25-39	Improvements to Road - Thogarikunte to SH-84
1446	Tumkur	Gubbi	KS-25-39	Improvements to Road - MDR14(Gubbi- Sirivara Road) to MDR-5 via Bikkegudda
				Total for Gubbi Constituency
1447	Tumkur	Kunigal	KS-25-44	Improvements to Road - Handalakuppe to Santhemavathuru - Amruthur Main road
1448	Tumkur	Kunigal	KS-25-44	Improvements to Road - 14th Mile Bangale to MDR-07 via Kantanahalli
1449	Tumkur	Kunigal	KS-25-44	Improvements to Road - Kallainapalya to Magadi border via Lingadevarapalya
1450	Tumkur	Kunigal	KS-25-44	Improvements to Road - Chalamasandra to Channapattana Border Via Varadegowdanadoddi,Kambadanarasimhaswamy temple
1451	Tumkur	Kunigal	KS-25-45	Improvements to Road - Kamanahalli to Tumakuru Taluk Border via Doddamalalawadi, Gollarahatti,Doddamalalavadi AKC
1452	Tumkur	Kunigal	KS-25-45	Improvements to Road - P.Honnamachanahalli to Ujjani - Huliurudurga Main road via Hemagiribetta

1453	Tumkur	Kunigal	KS-25-45	Improvements to Road - Kachohalli to Kurubara Shettihalli Main road Via Kachohalli Colony,Hosuru
				Total for Kunigal Constituency
1454	Tumkur	Tiptur	KS-25-52	Improvements to Road - Kundur to NH 206 Via Gadabanahally & Biligere Palya
1455	Tumkur	Tiptur	KS-25-52	Improvements to Road - Honnavally to to Taluk border via Hosapatna
1456	Tumkur	Tiptur	KS-25-52	Improvements to Road - Kelaginakoppalu to MDR-04 Via G.Mallenahally
1457	Tumkur	Tiptur	KS-25-53	Improvements to Road - BGH road to Halkurke Via Magenahally, Muddenahally Thanda & Muddenahally
1458	Tumkur	Tiptur	KS-25-53	Improvements to Road - Gedlehally to SH-47
1459	Tumkur	Tiptur	KS-25-53	Improvements to Road - Adilakshminagar to To Doddamarpanahally via Ramashettihally
1460	Tumkur	Tiptur	KS-25-53	Improvements to Road - T,C,Road to To Bennayakanahally
				Total for Tiptur Constituency
1461	Tumkur	Tumkur Rural	KS-25-54	Improvements to Road - M.D.R-01 (Near Ballapura) to M.D.R-02(Banavara Gate) Via Agalagunte, Agalagunte Palya.
1462	Tumkur	Tumkur Rural	KS-25-54	Improvements to Road - Bylanjineya Swamy Temple to Kalenahalli.Via Bettadhaseethakallu
1463	Tumkur	Tumkur Rural	KS-25-54	Improvements to Road - Narsapura to Oorukere Via Hebbaka
1464	Tumkur	Tumkur Rural	KS-25-55	Improvements to Road - Bidarakatte to M.D.R-14(Nagavalli) via Thimmasandra
1465	Tumkur	Tumkur Rural	KS-25-55	Improvements to Road - Singipalya to M.D.R-10 via Holakalu
1466	Tumkur	Tumkur Rural	KS-25-55	Improvements to Road - Chikkaseebi to N.H-4
1467	Tumkur	Tumkur Rural	KS-25-55	Improvements to Road - Gangonahalli to M.D.R-14 via Seenappanahalli.
				Total for Tumkur Rural Constituency
1468	Tumkur	Turuvekere	KS-25-56	Improvements to Road - VR-190 to SH-84 via Narasimhadevarahatti
1469	Tumkur	Turuvekere	KS-25-56	Improvements to Road - Daragadhapalya to MDR-09 Via sampigeHosahally & HaleSampige
1470	Tumkur	Turuvekere	KS-25-56	Improvements to Road - VR-205 (Beeramaranahalli) to Adikekere in Gubbi taluk
1471	Tumkur	Turuvekere	KS-25-56	Improvements to Road - VR-285 to MDR-13 via Benakanagondi
1472	Tumkur	Turuvekere	KS-25-57	Improvements to Road - Gangadhareshwara temple to MDR-01 Via JHC
1473	Tumkur	Turuvekere	KS-25-57	Improvements to Road - Hire Donkihally to Talkere(MDR-02)
1474	Tumkur	Turuvekere	KS-25-57	Improvements to Road - Benakanakere to To Taluk border Via Pura
1475	Tumkur	Turuvekere	KS-25-57	Improvements to Road - Doddenahally to MDR -07 Via Ballekatte & M.Ganganahally

1476	Tumkur	Turuveker e	KS-25-58	Improvements to Road - Ramdihally to To Dandinashivara Via Arakere
1477	Tumkur	Turuveker e	KS-25-58	Improvements to Road - Bechanahally to To MDR - 07 Via Gollarahatti
1478	Tumkur	Turuveker e	KS-25-58	Improvements to Road - N.Manchenahally to To Ganigarapalya
				Total for Turuvekere Constituency
				Total for Tumkur District
1479	Udupi	Byndoor	KS-26-29	Improvements to Road - Nellikatte Doddamane to Kathkodu
1480	Udupi	Byndoor	KS-26-29	Improvements to Road - Byatayani to Madukodlu
1481	Udupi	Byndoor	KS-26-29	Improvements to Road - Maniyadi Bowladi to Miyani Heranjalu
1482	Udupi	Byndoor	KS-26-29	Improvements to Road - Idurkunjadi Gothe to Hosur
1483	Udupi	Byndoor	KS-26-29	Improvements to Road - Hadavu to Kalavinabagilu
1484	Udupi	Byndoor	KS-26-29	Improvements to Road - Gujjadi to Kalihithlu
1485	Udupi	Byndoor	KS-26-30	Improvements to Road - Yerukone Kelamane to Aladagadde
1486	Udupi	Byndoor	KS-26-30	Improvements to Road - katbelthur to Haregodu
1487	Udupi	Byndoor	KS-26-30	Improvements to Road - Kamalashile to Yadmoghe link road
1488	Udupi	Byndoor	KS-26-30	Improvements to Road - Bhagatnagara to Kanchagodu Kodapadi
1489	Udupi	Byndoor	KS-26-30	Improvements to Road - Maranakatte to Naikamble Mathhikodlu
1490	Udupi	Byndoor	KS-26-30	Improvements to Road - Moovady to Chankumri
1491	Udupi	Byndoor	KS-26-30	Improvements to Road - Hattiyangadi Kanyana to Kudlugudde
1492	Udupi	Byndoor	KS-26-43	Improvements to Road - Dhoopadakatte to Halnad S.C. Colony and Mullugudde
				Total for Byndoor Constituency
1493	Udupi	Karkala	KS-26-31	Improvements to Road - Durga Panchayath to Hadyalu
1494	Udupi	Karkala	KS-26-31	Improvements to Road - Shivapura to Mukkani Padukuduru
1495	Udupi	Karkala	KS-26-31	Improvements to Road - Nalluru Biralpete to Chirag Hotel Bajagoli
1496	Udupi	Karkala	KS-26-31	Improvements to Road - Shirial Hegdebetu to Paithala road
1497	Udupi	Karkala	KS-26-32	Improvements to Road - Chilumbi to Baradi Beedu road
1498	Udupi	Karkala	KS-26-32	Improvements to Road - Golipalke to Muniyalu Link road
1499	Udupi	Karkala	KS-26-32	Improvements to Road - Ajekaru Kaikamba to Basthikatte road
1500	Udupi	Karkala	KS-26-32	Improvements to Road - Idu Palke to Batteni Kera STC road

1501	Udupi	Karkala	KS-26-39	Construction of Long span bridge - Durga Panchayath to Hadyalu[at Ch:0.030 Km]
1502	Udupi	Karkala	KS-26-39	Construction of Long span bridge - Shirlal Hegdebettu to Paithala road[at Ch:0.460 Km]
1503	Udupi	Karkala	KS-26-39	Construction of Long span bridge - Idu Palke to Batteni Kera STC road[at Ch:0.840 Km]
				Total for Karkala Constituency
1504	Udupi	Kaup	KS-26-33	Improvements to Road - Mudupaje Babbuswamy temple to Kunjargiri road
1505	Udupi	Kaup	KS-26-33	Improvements to Road - North Sultan to South Sultan
1506	Udupi	Kaup	KS-26-33	Improvements to Road - Herebettu to Karambakaryu
1507	Udupi	Kaup	KS-26-33	Improvements to Road - Polya to Belapu link road
1508	Udupi	Kaup	KS-26-33	Improvements to Road - Palimar to AvaraluMattu Mattu
1509	Udupi	Kaup	KS-26-34	Improvements to Road - Yermaltenka Pundadu to Pochattu beedu
1510	Udupi	Kaup	KS-26-34	Improvements to Road - Moodabettu Acchada to Sarkarigudde
1511	Udupi	Kaup	KS-26-34	Improvements to Road - Kenagunge(Kojakala) to Chitrabailu temple road
1512	Udupi	Kaup	KS-26-34	Improvements to Road - Alevoor to Nailapadhe road
1513	Udupi	Kaup	KS-26-40	Improvements to Road - Hejamady to Kokrani Kudru
1514	Udupi	Kaup	KS-26-40	Construction of Long span bridge - Palimar to AvaraluMattu Mattu[at Ch:2.700 Km]
1515	Udupi	Kaup	KS-26-40	Construction of Long span bridge - Hejamady to Kokrani Kudru[at Ch:0.055 Km]
1516	Udupi	Kaup	KS-26-40	Construction of Long span bridge - Hejamady to Hejamady-Kokrani Kudru[at Ch:1.010 Km]
1517	Udupi	Kaup	KS-26-41	Construction of Long span bridge - Alevoor to Nailapadhe road [at Ch:1.450 Km]
1518	Udupi	Kaup	KS-26-41	Construction of Long span bridge - Pithrody to Jarukudru[at Ch:0.200 Km]
1519	Udupi	Kaup	KS-26-41	Improvements to Road - Pithrody to Jarukudru
1520	Udupi	Kaup	KS-26-45	Improvements to Road - Irandadi to T-13
				Total for Kaup Constituency
1521	Udupi	Kundapur	KS-26-35	Improvements to Road - Goliangadi Hoigebelar to Dabbadi
1522	Udupi	Kundapur	KS-26-35	Improvements to Road - Chandadi(Moodukorgi) to Halady Koteswara road
1523	Udupi	Kundapur	KS-26-35	Improvements to Road - Bidkalkatte(Jannadi) to Molahalli
1524	Udupi	Kundapur	KS-26-36	Improvements to Road - Charkottige Nadubettu to vakwadi @ NH 66
1525	Udupi	Kundapur	KS-26-36	Improvements to Road - Yedthadi Kudli temple to Barkur Mandarthi raod

1526	Udupi	Kundapur	KS-26-36	Improvements to Road - Barkur Govt Hospital to Laxman Nayaka House
				Total for Kundapur Constituency
1527	Udupi	Udupi	KS-26-37	Improvements to Road - Kemmannu jyothinagara to Nijaru 6th cross
1528	Udupi	Udupi	KS-26-37	Improvements to Road - Kenjuru Nalkuru to Horlali 5 Cents Chaparmata Moodubettu road
1529	Udupi	Udupi	KS-26-37	Improvements to Road - Bayarubettu to Godanakatte via Kakunje gorpalli road
1530	Udupi	Udupi	KS-26-37	Improvements to Road - Sooronte Kambalagadhe to Yellampalli road
1531	Udupi	Udupi	KS-26-37	Improvements to Road - Ramankudru to Nandankudru Neelavara link road
1532	Udupi	Udupi	KS-26-37	Improvements to Road - Kalathur Sithanadhi to Santhekatte road(Senappa Shetty)
1533	Udupi	Udupi	KS-26-38	Improvements to Road - Sasthawu Halluvalli to Kangibettu road
1534	Udupi	Udupi	KS-26-38	Improvements to Road - Nejaru Jangamarabettu to Nidamballi Kemmannu road
1535	Udupi	Udupi	KS-26-38	Improvements to Road - NH 66 to Krishi Kendra road
1536	Udupi	Udupi	KS-26-38	Improvements to Road - Karje Halluvalli to Ichiladi road
1537	Udupi	Udupi	KS-26-38	Improvements to Road - H.C to T-15 road
1538	Udupi	Udupi	KS-26-42	Construction of Long span bridge - Bayarubettu to Bayarubettu-Godanakatte via Kakunje gorpalli road[at Ch:1.980 Km]
1539	Udupi	Udupi	KS-26-42	Construction of Long span bridge - Karje Halluvalli to Karje Halluvalli-Ichiladi road[at Ch:1.500 Km]
				Total for Udupi Constituency
				Total for Udupi District
1540	Uttara Kannada	Bhatkal	KS-27-24	Improvements to Road - Bidrakeri Kasageri to NH-66 Ananthawadi
1541	Uttara Kannada	Bhatkal	KS-27-24	Improvements to Road - Murudeshwar MDR to Nadavarakeri (sonarkeri) Joining Basti MDR
1542	Uttara Kannada	Bhatkal	KS-27-24	Improvements to Road - H.M.N. to Mallikeri Laanchbandarkeri road
1543	Uttara Kannada	Bhatkal	KS-27-24	Improvements to Road - Joganmane to Kesargadde cross road
1544	Uttara Kannada	Bhatkal	KS-27-25	Improvements to Road - Badabthagilu to Name of Road : Badabthagilu-Name of Road : Badabthagilu-Bhatkal-sagar SH + Bridge[at Ch:0.00KM][at Ch:0.00KM]
1545	Uttara Kannada	Bhatkal	KS-27-26	Improvements to Road - Sampolli to Holad Ganjikeri cross road+Bridge@Ch:0.50Km
1546	Uttara Kannada	Bhatkal	KS-27-26	Improvements to Road - Manki madi cross to Nakudamohalla Sannagunda Hosahitla road + Bridge @Ch:0.550Km
1547	Uttara Kannada	Bhatkal	KS-27-27	Improvements to Road - MDR to Kodani Christiankeri Convent school road+Bridge@Ch:0.10Km

1548	Uttara Kannada	Bhatkal	KS-27-27	Improvements to Road - Kodlagadde to Magod + Bridge @ Ch:0.025Km
1549	Uttara Kannada	Bhatkal	KS-27-28	Improvements to Road - Taribagil Gram Panchayat Molkod to Melin Idgunji road+ Bridge @Ch:0.10Km
1550	Uttara Kannada	Bhatkal	KS-27-28	Improvements to Road - Hosapattana to NH-66
1551	Uttara Kannada	Bhatkal	KS-27-28	Improvements to Road - NH-206 to Goudarkeri Jalaval karki shivamma yane durgadevi temple road
1552	Uttara Kannada	Bhatkal	KS-27-28	Improvements to Road - Kulkod Gopalkrishna temple to NH-206
1553	Uttara Kannada	Bhatkal	KS-27-29	Improvements to Road - Kurva to Herangadi road + Bridge@0.00KM
1554	Uttara Kannada	Bhatkal	KS-27-30	Improvements to Road - Khurva to Name of Road : Khurva-Padukuli Karikurva road[at Ch:0.25KM]
1555	Uttara Kannada	Bhatkal	KS-27-31	Improvements to Road - Sodigadde to Kelagina Belke+Bridge @Ch:0.075Km
1556	Uttara Kannada	Bhatkal	KS-27-31	Improvements to Road - Honnegadde to Hotgani Jataga Temple Joining Doddamane cross road+ Bridge @Ch:0.175
1557	Uttara Kannada	Bhatkal	KS-27-32	Improvements to Road - Uple to MDR Vadagere cross
1558	Uttara Kannada	Bhatkal	KS-27-32	Improvements to Road - Bhatrakeri shambulingeshwar Temple Harijankeri to NH-206
1559	Uttara Kannada	Bhatkal	KS-27-32	Improvements to Road - Hadinbal Kalalekeri to Harijankeri road
1560	Uttara Kannada	Bhatkal	KS-27-33	Improvements to Road - Hainhole to Name of Road : Hainhole -Name of Road : Hainhole -Name of Road : Hainhole -Name of Road : Hainhole -Hallandi + Bridge[at Ch:0.10KM][at Ch:0.10KM][at Ch:Ch:0.10KM][at Ch:0.10]
1561	Uttara Kannada	Bhatkal	KS-27-61	Improvements to Road - Vandalasu Ayyappa circle to Kakke road+Bridge @ Ch: 0.325Km & 0.450Km
1562	Uttara Kannada	Bhatkal	KS-27-62	Improvements to Road - Belni to Mundalli+ BRidge @0.550KM
1563	Uttara Kannada	Bhatkal	KS-27-63	Improvements to Road - Kolagere to MDR + Bridge @CH:0.30Km
				Total for Bhatkal Constituency
1564	Uttara Kannada	Haliyal	KS-27-34(A)	Improvements to Road - Usoda-Jagalbeta Road to Kundalgaon Via singargaon
1565	Uttara Kannada	Haliyal	KS-27-34(A)	Improvements to Road - M.Gouliwada to Magwad
1566	Uttara Kannada	Haliyal	KS-27-34(B)	Improvements to Road - Bhimalli to Bhagwati
1567	Uttara Kannada	Haliyal	KS-27-34(B)	Improvements to Road - Sakasali to Badaksirda
1568	Uttara Kannada	Haliyal	KS-27-35	Improvements to Road - Digalamba to Kalasai

1569	Uttara Kannada	Haliyal	KS-27-36	Improvements to Road - Adkehosur to Tattigera Road
1570	Uttara Kannada	Haliyal	KS-27-36	Improvements to Road - Bantaggali to Doddakoppa
1571	Uttara Kannada	Haliyal	KS-27-36	Improvements to Road - Kamathikoppa to Kalaginakoppa
				Total for Haliyal Constituency
1572	Uttara Kannada	Karwar	KS-27-37	Improvements to Road - Mavinkeri Mahasati temple to MDR
1573	Uttara Kannada	Karwar	KS-27-37	Improvements to Road - Kenkani Sivapura to Hulbegadde Karebail
1574	Uttara Kannada	Karwar	KS-27-37	Improvements to Road - Kanchinkeri near Primary School to MDR
1575	Uttara Kannada	Karwar	KS-27-37	Improvements to Road - Kurve B. Chandumath to NH-17 road
1576	Uttara Kannada	Karwar	KS-27-38	Improvements to Road - Bavala to NH-17 Gaonger cross
1577	Uttara Kannada	Karwar	KS-27-38	Improvements to Road - Haakwada to Halgejoog joining MDR
1578	Uttara Kannada	Karwar	KS-27-38	Improvements to Road - Jagawada to NH-17 Pimplekatta road
1579	Uttara Kannada	Karwar	KS-27-38	Improvements to Road - Mathawada to Shivnath temple cross road
1580	Uttara Kannada	Karwar	KS-27-38	Improvements to Road - Gotegali Bander to Kotemane via SH-34
1581	Uttara Kannada	Karwar	KS-27-39	Improvements to Road - Ulga river to Talewada MDR
1582	Uttara Kannada	Karwar	KS-27-39	Improvements to Road - Bodjoog to SH-6 via Karkal + Bridge@Ch:0.00Km
1583	Uttara Kannada	Karwar	KS-27-40	Improvements to Road - Hinibail to SH-6 Belur cross+ Bridge @Ch:0.03Km
1584	Uttara Kannada	Karwar	KS-27-40	Improvements to Road - Bargal Ananth Gunagi mane to SH-6 + Bridge @ Ch:0.30Km
1585	Uttara Kannada	Karwar	KS-27-41	Improvements to Road - Mandebola to SH-6 via Kadiye + Bridge@Ch:0.00Km
1586	Uttara Kannada	Karwar	KS-27-42	Improvements to Road - Kumbarkeri to Basgod via Tenkankeri Mudranne Belambar Moolemane + Bridge
1587	Uttara Kannada	Karwar	KS-27-43	Improvements to Road - Angadi cross to SH 34 via Mudgeri Arav Thorlebag+Bridge @ 0.225km & 4.380KM
1588	Uttara Kannada	Karwar	KS-27-44	Improvements to Road - Laxmeshwar Shantadurga temple to Sanna Algeri + Bridge
1589	Uttara Kannada	Karwar	KS-27-44	Improvements to Road - Gudijathaga temple to Anand Budwa Mane cross joining MDR
1590	Uttara Kannada	Karwar	KS-27-45	Improvements to Road - Mogta loop road to Secondary school Harijankeri MDR-105
1591	Uttara Kannada	Karwar	KS-27-45	Improvements to Road - Muddekatta Dandebag to NH-17+ Bridge @Ch:0.00Km
1592	Uttara Kannada	Karwar	KS-27-46	Improvements to Road - Kammani VR-21 to Halavalli + Bridge @ Ch:0.00Km
1593	Uttara Kannada	Karwar	KS-27-46	Improvements to Road - Siddikeri to Ammanagar road

1594	Uttara Kannada	Karwar	KS-27-64	Improvements to Road - Nevalse cross field to Kondalli + Bridge @Ch:0.00Km
				Total for Karwar Constituency
1595	Uttara Kannada	Kumta	KS-27-47	Improvements to Road - Guddebala to Ganageri Kavalakki
1596	Uttara Kannada	Kumta	KS-27-47	Improvements to Road - Church cross to Kekkar Gouderkeri Songarkeri MDR
1597	Uttara Kannada	Kumta	KS-27-47	Improvements to Road - Iygarimakki Jansale to Hoineer + Bridge @Ch:1.50KM
1598	Uttara Kannada	Kumta	KS-27-48	Improvements to Road - MDR to Karkimakki
1599	Uttara Kannada	Kumta	KS-27-48	Improvements to Road - Santeguli to Laxmi Narsimha Temple Bhaskeri Arolli road
1600	Uttara Kannada	Kumta	KS-27-48	Improvements to Road - Muroor to Janasale road
1601	Uttara Kannada	Kumta	KS-27-49	Improvements to Road - Kappeguli Santur Sagadibena to Bandiwala
1602	Uttara Kannada	Kumta	KS-27-49	Improvements to Road - Kenkani Sivapura to NH-66
1603	Uttara Kannada	Kumta	KS-27-49	Improvements to Road - Gangavali cross road to Harijan colony Shantika Parmeshwari temple road
1604	Uttara Kannada	Kumta	KS-27-49	Improvements to Road - Betkuli Harnikeri to NH-66
1605	Uttara Kannada	Kumta	KS-27-50	Improvements to Road - Kadtoka to Gudnakattu Urukeri+ Bridge @ Ch:0.950Km
1606	Uttara Kannada	Kumta	KS-27-50	Improvements to Road - Karki Kelaginkeri Rameshwar Kambi to NH-66
1607	Uttara Kannada	Kumta	KS-27-51	Improvements to Road - Gudballi to Harneeru
1608	Uttara Kannada	Kumta	KS-27-51	Improvements to Road - Melin Talgod to Hosahitlu Harijankeri Valgalli SH road
1609	Uttara Kannada	Kumta	KS-27-51	Improvements to Road - Kurigadde Harijankeri to NH-66
				Total for Kumta Constituency
1610	Uttara Kannada	Sirsi	KS-27-52	Improvements to Road - Magegar to Kadakeri-Tyarsi
1611	Uttara Kannada	Sirsi	KS-27-52	Improvements to Road - Huklli School to Huklli
1612	Uttara Kannada	Sirsi	KS-27-52	Improvements to Road - Birknalli to Sirsi-Dodnalli Road
1613	Uttara Kannada	Sirsi	KS-27-52	Improvements to Road - Shelur to Haldota cross via Balagar
1614	Uttara Kannada	Sirsi	KS-27-53	Improvements to Road - Muddinapal to Hulekal vanalli road
1615	Uttara Kannada	Sirsi	KS-27-53	Improvements to Road - Revanakatta to Odalamane via Bagimane road
1616	Uttara Kannada	Sirsi	KS-27-53	Improvements to Road - Golikoppa road (Hulagol Melinkeri) to Hulagol Bus Stop
1617	Uttara Kannada	Sirsi	KS-27-53	Improvements to Road - Kulave to Kenchagadde bus stop
1618	Uttara Kannada	Sirsi	KS-27-54	Improvements to Road - Dombekai to Harkanalli

1619	Uttara Kannada	Sirsi	KS-27-54	Improvements to Road - Bijjala to Mensi-Lambapur Road via Holekattu (Mensi-Lambapur Road)
1620	Uttara Kannada	Sirsi	KS-27-54	Improvements to Road - Turkuli to Allalli-S C Colony road
1621	Uttara Kannada	Sirsi	KS-27-55	Improvements to Road - Sadashivalli to Sirsi Hubli Roadia Kugalkuli
1622	Uttara Kannada	Sirsi	KS-27-55	Improvements to Road - Kanbagil Cross (Kanmuski Cross) to Vanalli
1623	Uttara Kannada	Sirsi	KS-27-60	Improvements to Road - Kolagadde SC Colony to Kulibidu road (including construction of Long Span Bridge at ch.1.63km)
				Total for Sirsi Constituency
1624	Uttara Kannada	Yellapur	KS-27-56	Improvements to Road - Bilur to Korlakatta road via Kandraji
1625	Uttara Kannada	Yellapur	KS-27-56	Improvements to Road - Nandipura cross to Govalidaddi Taluka Boundry
1626	Uttara Kannada	Yellapur	KS-27-57	Improvements to Road - Kalasoor to Yellapur-Mundagod Main Road
1627	Uttara Kannada	Yellapur	KS-27-57	Improvements to Road - Hunasageri to Joing NH-63(Kirwatti)
1628	Uttara Kannada	Yellapur	KS-27-58	Improvements to Road - Baddigeri to Yellapur-Mundagod Road
1629	Uttara Kannada	Yellapur	KS-27-58	Improvements to Road - Katribidar to Sirsi-Koralakatta main road via Sugavi Gram Panchayath
1630	Uttara Kannada	Yellapur	KS-27-59	Improvements to Road - Malabar Colony to Joing Kalaghatagi Road
1631	Uttara Kannada	Yellapur	KS-27-59	Improvements to Road - Tammayanakoppa to Kyasanakeri-Mundagod
1632	Uttara Kannada	Yellapur	KS-27-59	Improvements to Road - Umachagi-Bharathnalli to Sirsi-Yellapur Main road
1633	Uttara Kannada	Yellapur	KS-27-65	Improvements to Road - Karadolli to Yellapur-Mundagod Main Road
				Total for Yellapur Constituency
				Total for Uttara Kannada District
1634	Yadgir	Gurmitkal	KS-30-15	Improvements to Road - CHENDARKI to DANTAPUR CROSS
1635	Yadgir	Gurmitkal	KS-30-15	Improvements to Road - AZLAPUR to SANKLAPUR
1636	Yadgir	Gurmitkal	KS-30-16	Improvements to Road - YEMPAD to S HOSALLI
1637	Yadgir	Gurmitkal	KS-30-16	Improvements to Road - BUDUR to DHARMAPUR TANDA
1638	Yadgir	Gurmitkal	KS-30-16	Improvements to Road - YEDLAPUR DODDATANDA to YEDLAPUR SANNA TANDA
1639	Yadgir	Gurmitkal	KS-30-16	Improvements to Road - HIMALPUR to CHEPETALA MAIN ROAD Via BURG THANDA
				Total for Gurmitkal Constituency
1640	Yadgir	Shahapur	KS-30-17	Improvements to Road - MUDBOLE - ANABI ROAD to TALUKA BORDER (MARADAGI SA)
1641	Yadgir	Shahapur	KS-30-17	Improvements to Road - YEKTHAPUR CROSS to WANDHAGANUR CROSS

1642	Yadgir	Shahapur	KS-30-17	Improvements to Road - MUDBOLE to TALUKA BORDER (VARCHANHALLI)
1643	Yadgir	Shahapur	KS-30-18	Improvements to Road - ITGA S to INGALGI-SIRIWAL ROAD
1644	Yadgir	Shahapur	KS-30-18	Improvements to Road - MDR (KAKKASGERA) to KAKKASGERA THANDA
1645	Yadgir	Shahapur	KS-30-18	Improvements to Road - MADDARKI to TALUKA BORDER (PADAGADA HALLI)
1646	Yadgir	Shahapur	KS-30-18	Improvements to Road - WANADURGA to TALUK BORDER(MACHGUNDAL)
				Total for Shahapur Constituency
1647	Yadgir	Shorapur	KS-30-19	Improvements to Road - MDR to SHELLAGI UP TO JACK WELL
1648	Yadgir	Shorapur	KS-30-19	Improvements to Road - MUSTALLI to SUGOOR
1649	Yadgir	Shorapur	KS-30-20	Improvements to Road - MDR to BOMMANHALLI
1650	Yadgir	Shorapur	KS-30-20	Improvements to Road - SH-19 to MDR VIA TINTHANI VR.42,44
1651	Yadgir	Shorapur	KS-30-20	Improvements to Road - BHARIMADDI to MDR VR,14
1652	Yadgir	Shorapur	KS-30-20	Improvements to Road - MDR to KUDALGI ROAD
				Total for Shorapur Constituency
1653	Yadgir	Yadgir	KS-30-21	Improvements to Road - NAIKAL to MALHALLI (VR 17)
1654	Yadgir	Yadgir	KS-30-21	Improvements to Road - ROTNADAGI to KONALLI VILLAGE
1655	Yadgir	Yadgir	KS-30-22	Improvements to Road - HALAGERA to HORATURU
1656	Yadgir	Yadgir	KS-30-22	Improvements to Road - CHATNALLI to GUNDALLI THANDA VIA CHATNALLI THANDA
				Total for Yadgir Constituency
				GRAND TOTAL

During the year 2018-19

Length (Kms)	Estimated Cost (Rs In Lakhs)	Cumulative Expenditure(Rs in lakhs)	Cumulative Progress - Total(Kms)	Status
1.75	173.65	106.06	1.85	Progress
1.87	211.96	130.13	1.87	Progress
1.47	116.75	61.64	1.47	Progress
1.46	129.63	65.97	1.11	Progress
4.48	359.97	226.38	4.48	Progress
2.31	233.33	129.46	2.31	Progress
2.84	252.01	150.15	2.84	Progress
0.96	89.93	48.23	0.96	Progress
2.86	286.65	138.92	2.76	Progress
0	273.76	158.26	0	Progress
20	2127.64	1215.2	19.65	
10.15	934.34	656.45	10	Progress
5.42	515.979	278.28	5.42	Progress
4.32	393.01	0.68	0	Progress
19.89	1843.329	935.41	15.42	
2.33	176.51	131.81	2.33	Progress
2.31	210.35	165.31	2.31	Progress
4.1	348.95	0.65	0	Dropped
3.75	350.82	274.05	3.75	Progress
4.2	342.92	0	0	Progress
5.05	501.71	249.2	5.05	Progress
3.2	255.1	194.87	3.1	Completed
1.56	173.98	140.2	1.56	Completed
1.8	168.81	144.33	1.9	Progress
5.54	537.86	452.61	5.54	Progress

0.51	53.147	41.48	0.51	Progress
1.91	152.14	125.37	1.91	Progress
3.12	229.57	193.48	3.12	Completed
39.38	3501.867	2113.36	31.08	
1.1	90.43	0	0	Tender process
11.45	1046.52	1.81	0	Dropped
8.4	767.48	173.27	0	Progress
2.3	208.79	1.81	0	Progress
1.1	90.43	0	0	Progress
1.1	90.43	0	0	to be started
1.73	168.54	95.02	1.73	Progress
3.17	330.68	63.08	2.5	Progress
2.85	231.66	134.4	2.85	Progress
33.2	3024.96	469.39	7.08	
2.55	255.73	207.59	2.55	Completed
6.15	513.4	400.26	6.15	Completed
2.17	218.98	169.51	2.17	Completed
2.95	257.84	200.47	2.95	Completed
3.32	278.15	218.6	3.32	Completed
2.86	239.45	150.14	2.15	Completed
20	1763.55	1346.57	19.29	
7.5	589.79	490.47	7.6	Completed
2.45	200.68	165.8	2.55	Completed
6.19	569.21	506.16	6.19	Completed
3.86	336.25	273.74	3.86	Completed
20	1695.93	1436.17	20.2	
2.32	186.81	155.08	2.32	Completed

2.44	244.8	229.57	3.54	Completed
2.14	218.19	173.78	2.14	Completed
4.4	390.18	182.46	3.2	Progress
3.31	314.15	261.96	3.31	Completed
2.81	239.43	152.5	1.95	Completed
3	289.67	227.08	2.95	Completed
20.42	1883.23	1382.43	19.41	
0	0	0	0	
2.3	149	111.14	2.3	Completed
3.65	235.7	172.91	3.31	Completed
2	139.3	110.02	2	Completed
2.45	168.8	133.05	2.45	Completed
1.9	178.06	178.68	1.9	Completed
3.65	231	177.44	3.65	Completed
2.1	128	97.9	2.1	Completed
3	187.8	141.39	3	Completed
3	193.5	132.97	3	Completed
2.45	160	125.56	2.455	Completed
3.5	217	161.68	3.5	Completed
30	1988.16	1542.74	29.665	
3.44	209.5	103.49	2.28	Progress
4.33	277.5	178.05	4.33	Completed
2.21	132.5	90.58	2.21	Completed
6.7	399	308.26	6.57	Completed
4.27	273.5	257.21	4.27	Completed
2.3	78.25	0	0	Progress

23.25	1370.25	937.59	19.66	
2.04	127.5	80.78	2.04	Completed
2.38	174.5	129.74	2.38	Completed
4.37	282.5	142.18	2.668	Completed
2.14	129	89.21	2.14	Completed
1.58	104	76.57	1.43	Completed
0.74	45	31.6	0.74	Completed
1.27	81	72.64	1.27	Completed
3.15	205	196.52	3.285	Completed
2.5	159	140.74	3.1	Completed
20.17	1307.5	959.98	19.053	
1.55	110	91.23	1.55	Completed
1.86	140.24	114.85	1.86	Completed
3.1	208.6	174.55	3.1	Completed
2	132.16	105.12	2	Completed
1.8	116.8	96.12	1.8	Completed
1.31	90.6	74.35	1.31	Completed
3.11	291.33	199.96	3.11	Completed
1.2	76.4	110.04	1.2	Completed
2.85	197.84	102.66	2.76	Completed
3.8	289.1	163.29	3.02	Completed
1.6	102.4	72.11	1.535	Completed
1.46	100.6	491.09	1.46	Completed
1.12	66.2	221.89	1.12	Completed
3.24	218	104.53	3.24	Completed
1	96.5	72.36	1	Completed
31	2236.77	2194.15	30.065	

0	0	0	0	
2.59	185.58	131.81	2.59	Completed
4.44	312.46	230.63	4.44	Completed
4.3	306.52	255.51	4.3	Completed
1.4	130.18	100.65	1.4	Completed
0.48	35.21	0.09	0	Dropped
1.34	90.69	62.35	1.34	Completed
1.7	124.5	94.6	1.7	Completed
4	416.78	323.94	4	Completed
20.24	1601.92	1199.58	19.77	
1.36	98.2	26.66	1.36	Completed
6.9	596	481.92	6.9	Completed
1.6	131.8	69.12	1.14	Progress
2.15	138	85.58	1.37	Completed
0.95	69.9	0.25	0	Progress
1.3	159.4	95.26	1.3	Completed
1.71	138.4	104.36	1.71	Completed
1.48	92.6	32.05	0	Progress
2	184.2	145.02	2	Completed
1.3	100.2	77.56	1.3	Completed
20.75	1708.7	1117.78	17.08	
1.03	67.17	0.2	0	Dropped
1.95	188.15	116.46	1.55	Progress
7.1	486.57	334.81	7.1	Progress
1.17	86.98	53.25	1.17	Progress

0.8	51.67	28.85	0.8	Progress
4.44	338.84	176.59	3.2	Progress
2.67	204.84	131.82	2.67	Progress
19.17	1424.22	841.98	16.49	
2.52	186.97	143.66	2.52	Completed
2.52	207.21	154.36	2.52	Completed
1.66	108.4	57.71	0	Progress
2.04	132.19	95.16	2.04	Completed
0.96	92.29	0.19	0	Dropped
2.04	151.41	122.65	2.04	Completed
1.01	67.02	17.56	1.01	Completed
1.29	73.82	55.07	1.29	Completed
1.09	71.43	53.13	1.09	Completed
0.76	50.61	27.65	0.76	Progress
1.06	71.38	46.3	1.06	Completed
2.08	179.75	126.54	2.08	Completed
0.65	43.51	27.04	0.65	Completed
19.68	1435.99	927.02	17.06	
1.75	138.3	103.83	1.75	Completed
2	157.7	114.11	2	Completed
2.26	212.6	163.77	2.26	Completed
6.38	394.5	259.28	5.2	Completed
4.54	297.5	166.7	3.66	Completed
0.7	63.5	42.59	0.7	Completed
1.3	120.3	89.12	1.3	Completed

0.93	66.6	56.38	0.93	Completed
0.9	85.7	67.79	0.9	Completed
20.76	1536.7	1063.57	18.7	
1.18	76.9	55.08	1.18	Completed
1.26	94	32.88	0.614	Progress
1.17	76.3	47.17	1.17	Completed
1.51	132.6	104.1	1.51	Completed
1.81	163.7	0.47	0	Progress
0.7	55.1	34.6	0.59	Completed
1.83	105	55.41	1.43	Progress
0.95	55.5	33.11	0.95	Completed
1.46	130.5	88.93	1.26	Progress
2.5	186.6	137.06	2.164	Completed
1.94	145.2	74.6	1.59	Completed
1.93	167.4	124.28	1.93	Completed
2.11	132.7	84.16	2.11	Completed
20.35	1521.5	871.85	16.498	
0	0	0	0	
2	162.2	119.93	2	Completed
2	168.07	128.31	2	Completed
2.5	198.2	144.42	2.5	Completed
2.05	184.12	122.72	1.95	Progress
2.2	215.66	172.78	2.2	Completed
2.5	231.75	141	1.4	Completed
2.75	245.7	170.41	2.4	Completed
2.5	201.27	138.96	2.5	Completed
2.3	182.12	113.58	2.3	Completed

0.12	576	489.88	0.2	Completed
20.92	2365.09	1741.99	19.45	
2.5	222.14514	97.09	0	Progress
4.2	445.29322	104.44	0	Progress
2.98	206.47288	116.55	2.25	Progress
2.59	174.93149	128.42	2.59	Progress
0.97	72.81586	0.19	0	Progress
5.71	543.03775	422.14	5.19	Progress
18.95	1664.69634	868.83	10.03	
0.5	35.31417	17.29	0.5	Completed
1.95	143.4807	0.38	0	Progress
1.05	98.30214	76.6	1.05	Completed
0.95	70.87946	46.88	0.95	Completed
2.8	223.53199	253.22	2.1	Progress
1.8	130.22748	77.76	1.49	Completed
3.11	325.80773	248.11	2.93	Completed
2.57	243.61457	199.61	2.57	Completed
4.06	505.79722	167.59	0	Progress
18.79	1776.95546	1087.44	11.59	
1.53	136.93	24.88	1.5	Progress
2.9	265.65	175	2.9	Completed
2.7	249.5	184.52	2.7	Completed
1.86	162.79	132.55	1.86	Completed
4.5	352.14	197.01	4.5	Completed
2.15	251.15	0.42	0	Dropped

2.39	238.55	181.28	2.39	Completed
2.95	298.34	193.04	2.93	Completed
20.98	1955.05	1088.7	18.78	
2.2	164.84	122.71	2.2	Completed
3.2	279.01	205.15	3.2	Completed
4.2	424.92	343.85	4.2	Completed
4.25	385.2	320.51	4.04	Completed
6.1	551.1	463	6.1	Completed
19.95	1805.07	1455.22	19.74	
6.7	550.46	456.16	6.5	Completed
4.95	382.94	297.25	4.95	Completed
3.5	291.63	213.28	3.5	Completed
2.65	177.54	125.31	2.65	Completed
3	228.34	163.78	3	Completed
20.8	1630.91	1255.78	20.6	
2.6	193.59872	144.1	2.4	Completed
3.7	263.77034	201.69	3.7	Completed
1	71.78231	53.5	1	Completed
0.92	81.54208	64.22	0.92	Completed
1.7	141.61504	112.92	1.695	Completed
2.65	188.72878	146.55	2.65	Completed
0.86	64.61575	43.97	0.86	Completed
2.32	157.33059	111.96	2.32	Completed
4.86	362.79094	241.41	4	Completed
20.61	1525.77455	1120.32	19.545	
5	466.68	276.92	4.6	Completed
3.9	310.87	208.03	3.7	Completed
1.8	148.19	101.78	1.8	Completed
3.3	275.05	203.25	3.3	Completed
2.7	193.61	138.44	2.7	Completed
4	297.25	213.3	4	Completed
20.7	1691.65	1141.72	20.1	
2.95	211.1	93.58	1.95	Progress

3.6	323.82	126.81	0	Progress
5.3	459.4	104.94	0	Progress
2.2	220.48	25.57	0	Progress
3.9	325.42	178.29	3.9	Progress
2.25	246.65	52.02	0	Progress
20.2	1786.87	581.21	5.85	
3.25	305.72	230.43	3.25	Completed
3.3	281.59	175.66	3.05	Completed
2.8	305.72	189.08	2.8	Completed
2.3	310.14	206.38	2.15	Completed
3.8	326.38	239.91	3.8	Completed
1.15	102.58	62.75	1.15	Completed
2.4	214.05	151.97	0	Completed
1.8	179.91	81.09	1.8	Completed
20.8	2026.09	1337.27	18	
0.76	125.86	91.93	0.76	Completed
2.9	240.53	179.19	2.9	Completed
4.3	400.58	148.98	2	Progress
2.5	171.55	122.18	2.5	Completed
6.5	515.01	232.26	0	Progress
2.7	251.51	133.93	0	Progress
19.66	1705.04	908.47	8.16	
2.96	269.23	231.44	2.96	Completed
1.36	120.7	47.35	1	Progress
2.03	185.06	0.4	0	Dropped
3.48	261.8	205.29	3.48	Completed
3.23	425.28	329.25	3.23	Progress
3.57	390.106	256.53	3.5	Progress

3.45	260.96	17.49	0.66	Progress
20.08	1913.136	1087.75	14.83	
1.88	131.74	99.83	1.88	Completed
5.96	673.75	552.16	5.96	Completed
6.06	475.05	257.9	5.5	Progress
4.82	446.29	68.86	0	Progress
1.7	139.53	52.91	1.7	Progress
20.42	1866.36	1031.66	15.04	
1.4	121.66	82.37	1.4	Progress
3	214.32	156.15	3	Progress
4.85	419.75	295.52	4.85	Progress
2.3	192.92	129.58	2.3	Progress
4.5	366.92	253.35	4.5	Progress
4.85	771.35	404.4	2.4	Progress
20.9	2086.92	1321.37	18.45	
7.7	669.11	529.82	7.7	Progress
2.4	208.74	144.76	2.4	Progress
2	166.68	136.44	2	Completed
3.5	267.22	221.43	3.5	Completed
2.3	179.43	142.62	2.3	Completed
3	227.96	182.41	3	Completed
20.9	1719.14	1357.48	20.9	
0.69	65.39	41.53	0.69	Progress
3.7	316.15	254.63	3.7	Progress
1.31	149.82	77.86	1.31	Progress
3.64	353.27	234.4	3.49	Progress
1.15	111.63	60.38	1.15	Progress
2.53	255.81	210.97	2.53	Progress

3.56	376.99	340.68	3.5	Completed
0.9	98.36	84.27	0.93	Completed
3.24	259.8	222.1	3.238	Completed
20.72	1987.22	1526.82	20.538	
1.58	231.91	178.28	1.58	Progress
4.29	358.18	178.62	1.7	Progress
3.71	353.09	107.83	0	Progress
4.49	377.38	226.1	4.09	Progress
1.77	182.95	150.29	1.77	Progress
2.25	204.32	0.44	0	Dropped
1.74	146.78	89.97	1.74	Progress
19.83	1854.61	931.53	10.88	
0	0	0	0	
4.63	352.3	49.93	0	Progress
2.65	202.9	0.52	0	Work Stopped
4.27	376.8	131.59	0	Progress
0	78.5	131.26	0	Progress
3.1	232.6	34.59	2.583	Progress
4.01	296.6	234.11	3.2	Progress
1.83	221.2	123.03	1.488	Progress
20.49	1760.9	705.03	7.271	
2.36	152.9	128.98	2.36	Completed
8	477.6	400.71	8	Completed
3.63	249.6	207.53	3.63	Completed

5.24	328.7	263.61	5.24	Completed
3.82	353.5	284.72	3.82	Completed
5.38	362.9	301.01	5.26	Completed
2.52	255.3	226.43	2.848	Completed
30.95	2180.5	1812.99	31.158	
4.81	347	248.74	4.81	Completed
1.98	194.2	153.88	1.98	Completed
2.97	183.8	140.5	2.97	Completed
4.1	246.9	183.3	3.73	Completed
0.94	99.6	95.99	0.861	Completed
0.39	42.1	38.75	0.385	Completed
0.9	64.4	54.72	0.99	Completed
0.5	46.6	39.49	0.5	Completed
4.35	331.8	290.05	4.35	Completed
20.94	1556.4	1245.42	20.576	
2.81	253.5	0.55	0	Progress
1.57	121.8	88.85	1.57	Completed
0	110.6	54.59	0	Progress
0	101.8	54.53	0	Progress
2.3	151.5	8.25	0	Progress
0	57	24.06	0	Progress
5.87	484.1	103.27	0	Progress
4.71	347.8	236.77	4.74	Completed
4.16	374.5	207.65	4.075	Completed
21.42	2002.6	778.52	10.385	
4.26	360.1	228.27	4.26	Completed

7.15	428	131.88	0	Progress
1.27	123.5	86.26	1.275	Completed
3.13	207.9	159.34	3.13	Completed
1.32	132.5	90.73	1.32	Completed
3.83	314.9	0.76	0	Work Stopped
20.96	1566.9	697.24	9.985	
3	191	95.71	2.571	Progress
2.07	168	0	0	Progress
3.42	269.4	131.06	3.34	Progress
3.45	228	114.77	3.076	Progress
1.53	104.5	43.75	1.362	Progress
1.27	104	33.62	0.942	Progress
3	252	31.72	0.875	Progress
0.65	51	22.78	0.65	Completed
2.81	163	111.99	2.81	Completed
3.9	255	143.36	3.763	Completed
3.68	274	110.66	3.57	Completed
1.95	153	36.98	1.95	Completed
30.73	2212.9	876.4	24.909	
2.36	195.1	148.1	2.36	Progress
5.23	435.3	69.05	0	Progress
2.42	194.9	128.09	2	Progress
2.62	206.2	0.52	0	Progress
5.19	429.6	56.11	0	Progress
1.24	113.6	0.24	0	Progress
0	148.9	0.98	0	Work Stopped
19.06	1723.6	403.09	4.36	

1.16	105.6	0.23	0	Progress
4.83	349	0.95	0	Progress
3.82	255.3	0.75	0	Progress
3.9	299.4	25.73	0	Progress
3.4	257.1	170.79	2.94	Progress
3.09	243.7	36.49	2.56	Progress
20.2	1510.1	234.94	5.5	
0	0	0	0	
1.87	126.8	102.07	1.87	Completed
2.23	149.75	120.21	2.23	Completed
2.75	194.85	156.74	2.75	Completed
4.54	351.2	295.43	4.54	Completed
6.96	469.35	356.77	6.96	Completed
1.65	107	86.31	1.65	Completed
20	1398.95	1117.53	20	
3.43	221.2	166.07	3.43	Progress
4.02	452.3	230.16	4.02	Progress
3.68	285.6	112.12	0	Progress
3.01	139.8	81.27	3.61	Progress
6.28	456.2	330.93	6.28	Progress
20.42	1555.1	920.55	17.34	
5.12	406	266.1	4.5	Progress
3.98	470.9	48.06	0	Progress
3.27	242.7	106.72	0	Progress
1.38	108.5	64.48	1.38	Progress
2.52	338.9	221.27	0	Progress
3.79	465.5	87.58	0	Progress

20.06	2032.5	794.21	5.88	
1.84	131.2	33.1	0	Progress
7.05	437.7	260.64	0	Progress
3.43	324.7	103.19	0	Progress
1.03	71.8	35.23	0	Progress
1.35	105.6	24.09	1.35	Progress
4.29	277	153.35	4.29	Progress
1.68	157.3	65.07	1.68	Progress
20.67	1505.3	674.67	7.32	
3.14	241.8	190.98	3.14	Completed
3.85	302.8	253.46	3.85	Completed
3.87	299.5	245.51	3.865	Progress
2.33	173.1	110.9	2.33	Progress
3.8	283.6	216.1	3.8	Progress
1.5	123.7	129.31	1.5	Progress
1.77	103.1	76.15	1.77	Progress
20.25	1527.6	1222.41	20.255	
3.3	204.2	42.86	0	Progress
0.9	75.3	23.91	0.9	Progress
1.95	145.2	0	0	Work Stopped
2.17	163.8	35.48	1.75	Progress
1.69	259.1	124.14	0	Progress
1.92	138.8	89.14	1.92	Progress
5.12	414.2	103.98	0	Progress
2.22	140.3	107.79	2.22	Progress
19.27	1540.9	527.3	6.79	
0	0	0	0	
4.55	460.94	318.37	4.55	Completed

3.4	288.03	185.45	3.4	Completed
6.05	479.04	259.77	6.05	Completed
2.06	186.13	0	0	Work Stopped
4.9	371.77	190.98	4.9	Completed
0	181.4	196.54	0	Completed
20.96	1967.31	1151.11	18.9	
10.25	710.11	484.17	10.25	Completed
6.3	411.84	0	0	Dropped
4.2	369.05	235.82	4.2	Completed
0	80.429	64.53	0	Completed
0	159.54	114.88	0	Completed
20.75	1730.969	899.4	14.45	
10.3	886.14	583.69	10.3	Completed
1.2	111.97	0	0	Dropped
3.2	332.58	194.32	3.2	Completed
1.2	105.6	60.28	1.2	Completed
5	449.97	0	0	Progress
0	234.68	192.23	0	Completed
20.9	2120.94	1030.52	14.7	
1.55	144.44	0	0	Progress
1	119.87	29.3	0.89	Progress
7.54	704.09	353.75	6.5	Progress
3	415.53	213.53	3	Completed
5.51	497.33	170.12	4	Progress
1.9	196.14	0	1.506	Progress
0	166.3	104.62	0	Completed
20.5	2243.7	871.32	15.896	
8.7	541.51	322.99	8.7	Completed

4.35	370.87	239.38	4.35	Completed
3.9	293.08	160.17	3.5	Progress
3.5	231.13	146.7	3.5	Completed
0	415.7	213.94	0	Completed
20.45	1852.29	1083.18	20.05	
4.95	429.89	344.98	4.95	Completed
4	328.54	227.24	4	Completed
2.05	201.93	138.24	2.05	Completed
6.25	501.14	215.84	4.85	Progress
3.25	280.85	137.31	2.2	Completed
0	203.82	161.19	0	Completed
0	261.3	85.69	0	Progress
20.5	2207.47	1310.49	18.05	
4.85	365.98	245.79	4.85	Completed
2.4	191.62	123.95	2.4	Completed
1	62.92	37.47	1	Completed
4.45	359.81	206.75	4.45	Completed
7.8	610.1	387.52	7.8	Completed
20.5	1590.43	1001.48	20.5	
8	647.25	398.07	8	Completed
2	137.45	77.44	2	Completed
2.2	164.22	77.23	2.2	Completed
3.55	352.76	205.77	3.35	Completed
4.9	368.85	193.82	4.9	Completed
0	135	304.19	0	Completed
0	204.58	99.08	0	Completed
20.65	2010.11	1355.6	20.45	
0	0	0	0	
3.35	231.3	183.36	3.35	Progress
5	409	286.62	5	Progress
1.9	148	87.89	1.9	Progress
3.41	273	174.2	3.41	Progress

6.6	457.7	320.72	6.6	Progress
20.26	1519	1052.79	20.26	
4.5	283	46.5	0	Progress
3.21	312	199.73	2	Progress
2.65	195	74.21	1.5	Progress
1.86	125	86.11	1.86	Progress
3.23	226	106.73	1.3	Progress
2.74	230	138.04	2.64	Progress
2.35	167	98.36	2.35	Progress
2.54	202	85.62	2.4	Progress
1.98	116	73.72	0	Progress
3.88	237	48.15	0	Progress
1.85	128	16.21	0	Progress
30.79	2221	973.38	14.05	
3.35	245	188.2	3.35	Progress
4.5	285.1	223.31	4.5	Progress
4.05	339.2	249.66	4.05	Progress
4.3	345	191.9	3.42	Progress
4.45	357.6	291.54	4.45	Progress
20.65	1571.9	1144.61	19.77	
2.34	210	69.91	0	Progress
3.1	221	65.25	0	Progress
3.3	213	155.38	3.3	Progress
3.51	292	134.63	0.45	Progress
1.75	112	83.34	1.75	Progress
3.75	306	61.31	0	Progress
0.86	81	60.05	0.86	Progress

6.57	412	147.46	0	Progress
1.1	100.5	63.11	1	Progress
2.59	219	121.39	2.59	Progress
3.24	231	155.84	3.1	Progress
3.26	256	154.24	2.87	Progress
35.37	2653.5	1271.91	15.92	
0	0	0	0	
2.53	217.01	235.1924	2.53	Completed
3.88	239.95	229.4671	3.88	Completed
4.85	314.99	263.036	4.85	Completed
8.15	427.91	392.081	8.15	Completed
7.38	444.34	376.993	7.38	Completed
4.21	292.4	266.454	4.21	Completed
4.6	288.57	247.898	4.6	Completed
1.5	98.64331	98.019	1.5	Progress
1.7	121.85	225.965	1.7	Progress
38.8	2445.66331	2335.1055	38.8	
2.07	142.8	118.23	2.07	Completed
0.69	55	52.165	0.691	Completed
2.36	175.8	133.698	2.356	Completed
2	150	163.113	2	Completed
3.44	276	297.299	3.444	Completed
2.36	233.1	222.629	2.358	Completed
1.26	92.7	86.475	1.261	Completed
0.5	36.3	31.166	0.538	Progress
2.78	165.6	145.396	2.788	Progress
2.2	171.2	134.79	2.2	Progress

2.7	184	142.488	2.703	Progress
1.57	116.9	94.545	1.573	Progress
1.66	117.9	96.527	1.664	Progress
2.2	140.4	130.55	2.205	Progress
1.61	111	100.74	1.611	Progress
1.06	77	68.349	1.06	Progress
30.47	2245.7	2018.16	30.522	
4.7	309.3	238.22	4.514	Progress
7	545.4	493.69293	7	Completed
1.2	73.5	111.871	1.2	Completed
1.16	87.5	19.6466	1.16	Completed
3	201.65	164.761	3	Completed
3.89	268	214.993	3.89	Completed
20.95	1485.35	1243.18453	20.764	
2.81	180.2	136.432	2.812	Completed
3.93	323	271.9	3.93	Completed
1.82	139.39	121.848	1.823	Completed
0.88	76	62.713	0.878	Completed
1.67	124.1	109.388	1.676	Completed
3.3	195.6	157.911	3.298	Completed
0.75	72.7	64.09	0.749	Completed
2.9	196.4	155.59	2.896	Completed
3.03	292.7	259.683	3.025	Completed
21.08	1600.09	1339.555	21.087	
8.88	499	378.27	1.875	Progress
0.95	61.86	60.75	0.95	Completed

3.05	180.25	145.657	2.44	Completed
1	68.93	78.727	1	Completed
1.09	69.85	63.998	1.22	Completed
3.58	195.7	184.27	3.58	Completed
0.74	48.44	48.878	0.74	Completed
3.17	228.04	191.934	3.17	Completed
2.02	133.46	100.36	2	Progress
2.02	144.91	100.93	2.02	Progress
8.48	591.49	452.47	8.48	Progress
2.03	135.87	104.367	2.03	Progress
1.13	74.73	26.773	1.13	Progress
0.74	50.25	38.31	0.74	Progress
38.88	2482.78	1975.694	31.375	
0	0	0	0	
0.7	68	55	0.7	Progress
3.5	264	251.81	3.5	Progress
3.82	272	222.08	3.82	Progress
1.7	159	138.09	1.7	Progress
1.18	120	98.78	1.18	Progress
2.1	154	107.59	2.1	Progress
4	339	278.19	4	Progress
3	240	179.12	3	Progress
0	82	78.01	0.2	Progress
0	82	70.25	0.2	Progress

20	1780	1478.92	20.4	
0.8	83	63.77	0.8	Completed
3.5	282	191.05	3.5	Completed
5	435	304.11	5	Completed
3	253	126.13	0.4	Progress
2.7	224	152.81	2.7	Progress
2	174	89.9	2	Progress
2.3	232	84.55	0	Progress
1	114	62.06	1	Progress
0	275	160.65	0	Progress
8	475	0	0	Progress
28.3	2547	1235.03	15.4	
2.2	181	165.73	2.2	Progress
0.8	82	81.52	0.8	Progress
3	245.9	244.18	3	Progress
2	185	148.13	2	Progress
0.75	64	51.63	0.75	Progress
2	184	136.29	2	Progress
2	146	147.01	2	Progress
2	203	142.7	2	Progress
1	92	75.11	1	Progress
1.5	140	94.96	1.5	Progress
3.5	294	241.68	3.5	Progress
2	165	125.22	2	Progress
2.25	222	179.11	2.25	Progress
1	91	30.51	1	Progress
2	159	126.07	2	Progress

2	189	132.19	2	Progress
0	254	237.41	0.2	Progress
30	2896.9	2359.45	30.2	
2	183	166.92	2	Progress
1.5	166	140.81	1.5	Progress
1	102	94.31	1	Progress
2	198	194.37	2	Progress
1.5	131	124.24	1.5	Progress
2.5	233	228.11	2.5	Progress
2	197	154.57	2	Progress
1.5	156	131.36	1.5	Progress
1	95	75.39	1	Progress
2	166	118.71	1.9	Progress
2	164	135.16	2	Progress
2	165	118.72	2	Progress
2	182	147.89	2	Progress
1.5	159	141.74	1.5	Progress
2	168	118.86	2	Progress
1	99	77.51	1	Progress
1.5	137	114.34	1.5	Progress
2	196	164.8	2	Progress
2	199	147.71	1.8	Progress
1	80	59.95	1	Progress
1	125	73.95	0.7	Progress

0	272	264.13	0.2	Progress
0	272	260.06	0.4	Progress
35	3845	3253.61	35	
4.4	373	299.35	4.6	Progress
1.6	167	151.87	1.92	Progress
4.6	440	225.26	4.6	Progress
3	248	199.41	3	Progress
6.4	473	312.92	8	Progress
20	1701	1188.81	22.12	
0	0	0	0	
3.54	273	308.05	3.54	Completed
1.24	99.5	90.04	1.43	Completed
4.92	418.7	321.3	4.8	Completed
4.02	298.6	322.43	6.05	Completed
2.59	249	165.91	3.955	Completed
4.64	309	223.98	4.37	Completed
20.95	1647.8	1431.71	24.145	
3.93	296.3	240.49	3.8	Completed
3.09	330.8	234.22	3.1	Completed
3.06	223.8	178.94	3.06	Completed
1.23	83.7	79.53	1.23	Completed
5.88	532	338.18	5.74	Completed
0.9	88.5	66.38	0.9	Completed

2.69	258.2	174.26	2.69	Completed
20.78	1813.3	1312	20.52	
5.19	386.3	116.42	0	Dropped
1.45	109.6	82.78	1.45	Completed
4.26	307.5	259.77	4.56	Completed
3	279.4	353.04	3.2	Completed
2.88	232.3	193.05	3.193	Completed
4.12	338.4	270.65	5.15	Completed
20.9	1653.5	1275.71	17.553	
2.57	190.1	205.65	2.49	Completed
4.86	264.1	283.04	5.125	Completed
4.13	360.8	290.21	4.3	Completed
3.24	183.1	170.92	3.15	Completed
4.55	326.5	308.16	4.479	Completed
2.28	180.1	104.75	2.248	Completed
4.24	373.5	209.64	4.24	Completed
2.38	148.7	54.28	2.25	Completed
2.7	223.9	127.41	2.7	Completed
30.95	2250.8	1754.06	30.982	
3.21	302	219.92	3.28	Completed
5.13	382.3	305.89	5.13	Completed
3.33	256.8	183.05	3.33	Completed
2.59	219.2	208.63	2.8	Completed
2.97	268.9	220.01	2.97	Completed

3.72	279.5	254.91	3.72	Completed
20.95	1708.7	1392.41	21.23	
3.5	281.9	205	3.5	Completed
2.4	175.1	106.1	2.4	Completed
3.33	289.7	206.46	3.33	Completed
4.44	314.6	324.57	4.72	Completed
5.22	413.6	379.44	5.56	Completed
4.41	330.7	293.48	4.61	Completed
2.1	191.3	189.15	2.1	Completed
4.02	293	245.35	4.02	Completed
1.53	90	95.72	1.83	Completed
30.95	2379.9	2045.27	32.07	
0	0	0	0	
1.53	202.77	191.56	1.53	Completed
2.35	317.15	231	2.35	Completed
2.1	234.85	197.18	2.1	Completed
1.9	234.66	199.76	1.9	Completed
5.32	527	395.09	5.32	Completed
5.5	592	552.29	5.5	Completed
2.2	231.54	216.85	2.2	Completed
20.9	2339.97	1983.73	20.9	
3.2	313.3	233.35	3.2	Completed
2.04	199.7	220.23	2.04	Completed
2	205.5	163.39	2	Completed
4.5	543.8	509.92	5.48	Completed
2.7	272.4	233.17	2.9	Completed

5.3	691.4	612.02	5.3	Completed
1.15	109.7	66.44	1.15	Completed
0	114	112.45	0	Progress
0	474.3	194.65	0	Progress
0	99.8	101.53	0	Progress
0	88.4	86.03	0	Progress
0	84.5	84.75	0	Progress
0	114.3	107.99	0	Progress
0	94.9	90.1	0	Progress
0	273.1	263.79	0	Progress
0	88.4	88.58	0	Progress
0	118.2	117.84	0	Progress
1.66	330	58.13	0	Progress
22.55	4215.7	3344.36	22.07	
1.14	147.9	155.4	1.14	Completed
1.8	183.8	184.34	1.8	Completed
1.5	183.4	151.96	1.5	Completed
1	114.1	103	1	Completed
4	404.4	411.62	4	Completed
1.55	268.5	246.77	1.55	Completed
2.04	234	171	2.04	Progress
1.5	167.2	132.2	1.5	Progress
2.1	226.2	97.68	1	Progress
1	111	67.58	0.9	Progress
1.52	172.4	102.37	1.52	Progress

1.6	171.5	138.33	1.6	Progress
20.75	2384.4	1962.25	19.55	
1.25	120.9	87.71	1.25	Completed
0.9	107	95.78	0.9	Completed
0.9	90.7	83.77	0.9	Completed
0.87	89.1	65.51	0.87	Completed
5.35	583.1	641.76	5.35	Completed
0.8	70	48.63	0.8	Completed
1.1	117.5	101.56	1	Completed
1.02	126	98.73	1.02	Completed
2.06	323.5	297.42	2.06	Completed
1.9	223.1	196.06	1.9	Completed
2.15	234	233.95	2.15	Completed
2.43	243.7	202.58	2.2	Completed
1.46	224	122.28	1.26	Progress
1	159.5	85.08	1	Progress
23.19	2712.1	2360.82	22.66	
2.67	318.3	229.09	2.77	Completed
1	108.1	96.3	1	Completed
2.3	246.5	190.77	2.3	Completed
1.82	168.6	88.33	1.72	Completed
1.77	248.4	141.17	1.87	Completed
2	284.7	154.11	1.85	Completed
1.02	124.7	81.87	1.02	Completed
1.61	254.1	254.45	1.61	Completed
1	114.3	108.4	1	Completed
1	98.2	82.09	0.89	Completed

1.73	188.4	161.18	1.73	Completed
1.8	188.5	172.26	1.8	Completed
1	107.7	127.42	1	Completed
20.72	2450.5	1887.44	20.56	
2.7	221.5	160.26	2.5	Completed
1.2	118	90.15	1.2	Completed
1.5	126.5	85.79	1.5	Completed
1	72.5	55.24	1	Completed
2.5	217	158.67	2.45	Completed
1.5	160.5	114.83	1.5	Completed
1	107.5	77.63	1	Completed
1.5	141	105.71	1.5	Progress
1.5	133	73.55	1.5	Progress
1.5	180.4	110.23	1	Progress
1.5	198	106.35	1	Progress
1.5	160.5	84.15	1.12	Progress
1.8	141	102.9	1.8	Progress
20.7	1977.4	1325.46	19.07	
1.5	150.5	113.4	1.5	Completed
3	347.5	229.12	3	Completed
1.5	147	108.9	1.5	Completed
1	107	72.95	1	Completed
4	374	296.45	4	Completed
2.5	229.5	144.68	2.5	Completed
1	105.5	74.51	1	Completed
1.5	148	104.54	1.5	Completed
1	97.5	70.72	1	Completed

1	109.5	85.01	1	Completed
1	103.5	69.32	0.93	Completed
1.5	164.5	116.91	1.3	Completed
1	103.5	73.43	1	Completed
1	116.5	87.6	0.887	Completed
1	106	90.77	1	Completed
1	99	76.03	1	Completed
1	94	73.41	1	Completed
1	92.5	65.52	1	Completed
1.5	155	117.7	1.5	Completed
1	101.5	81.05	1	Completed
1	116	99.06	1	Completed
30	3068	2251.08	29.617	
0	0	0	0	
2.7	196	166.54	2.7	Completed
2.8	226.1	198.48	2.8	Completed
9.07	683	606.2	9.07	Completed
2.55	171.9	147.63	2.55	Completed
3.7	214.9	179.17	3.7	Completed
20.82	1491.9	1298.02	20.82	
10.49	817.64	780.94	11.05	Completed
3.3	264.09	252.59	3.3	Completed
3.36	232.78	220.41	3.36	Completed
3.8	352.89	333.53	3.86	Completed
20.95	1667.4	1587.47	21.57	
5.3	418.3	375.03	5.3	Completed
4.66	397.8	351.28	4.66	Completed

2.97	244.8	216	2.97	Completed
4.11	340.2	302.62	4.11	Completed
3.2	271.3	239.61	3.2	Completed
20.24	1672.4	1484.54	20.24	
4.6	378.51	337.27	4.58	Completed
4.8	348.68	313.85	4.8	Completed
1.9	147.57	127.3	1.9	Completed
2.54	190.59	155.32	2.54	Completed
0	261.3206	274.34	0	Completed
3.85	278.82	250.96	3.85	Completed
3.3	251.9	230.38	3.3	Completed
20.99	1857.3906	1689.42	20.97	
3.89	278.6	248.41	3.89	Completed
3.25	228.1	204.75	3.25	Completed
4.55	330.2	289.39	4.56	Completed
4.78	361.9	332.75	4.78	Completed
1.24	101	91.15	1.24	Completed
3.27	285.9	247.03	3.27	Completed
20.98	1585.7	1413.48	20.99	
5.29	372.8	329.1	5.29	Completed
5.46	409.5	361.74	5.46	Completed
7.06	536.1	480.07	7.06	Completed
3.95	265.5	214.62	3.65	Completed
21.76	1583.9	1385.53	21.46	
1.85	153.86	120.96	1.85	Completed
2.75	176.3	135.14	2.75	Completed
3.4	225.56	179.26	3.4	Completed

3.75	238.65	205.15	3.75	Completed
0.86	72.28	54.76	0.86	Completed
1.2	86.53	69.12	1.2	Completed
0.86	64.87	50.78	0.86	Completed
5.1	340.71	286.7	5.1	Completed
4.5	310.37	248.59	4.5	Completed
6.1	593.48	520.58	6.1	Completed
30.37	2262.61	1871.04	30.37	
9.57	672.8	470.28	7.91	Completed
7.2	567.1	622.72	7.2	Completed
4.22	336.8	247.69	3.9	Completed
20.99	1576.7	1340.69	19.01	
0	0	0	0	
4.19	341.43	213.57	4.13	Progress
3.86	311.94	115.84	0	Progress
3.67	333.25	201.32	2.89	Progress
3.15	245.59	168.91	2.94	Completed
5.61	568.93	436.87	5.61	Completed
20.48	1801.14	1136.51	15.57	
2.5	285.23	203.12	2.5	Completed
3.3	287.99	221.36	3.3	Completed
5.73	531.37	431.7	5.73	Completed
2.2	265.99	218.41	2.2	Completed
2.01	167.45	120.21	2.01	Completed
3.08	350.35	0	0	Dropped
3.33	323.68	235.94	3.33	Completed
1.93	162.51	98.73	1.55	Completed
5.14	427.2	317.94	5.14	Completed

29.22	2801.77	1847.41	25.76	
2.68	237.07	165.55	2.68	Progress
2.86	256.85	182	2.86	Progress
4.95	404.99	107.32	0	Progress
1.84	149.4	96.39	1.84	Progress
3.89	331.75	0	0	Dropped
5	456.43	0	0	Progress
4.5	350.33	265.75	3.765	Completed
2.13	174.46	128.66	2.13	Completed
3.08	294.242	280.47	3.08	Completed
30.93	2655.522	1226.14	16.355	
6.09	590.65	498.97	5.6	Completed
5.66	532.31	482.75	5.66	Completed
2.76	244.97	218.02	2.76	Completed
5.04	400.35	357.39	5.04	Completed
3.41	364.83	383.61	3.41	Completed
2.68	255.2	218.55	2.545	Completed
4.05	354.66	284.4	4.05	Completed
29.69	2742.97	2443.69	29.065	
0	0	0	0	
6.61	523.44	396.36	3.51	Progress
3.43	234.31	165.19	3	Progress
2.43	216.59	122.55	2.43	Progress
3.72	324.92	248.42	3.72	Progress
4.37	313.54	96.42	1.91	Progress
20.56	1612.8	1028.94	14.57	
2.6	175.58	117.31	2.6	Completed
8.5	821.62	644.11	8	Completed
7.67	978.21	807.12	6	Progress
2.74	244.03	217.81	2.74	Completed
3.26	263.87	226.81	3.26	Completed

3.3	475.44	365.49	3.3	Completed
8.15	902.52	780.81	7.95	Progress
36.22	3861.27	3159.46	33.85	
2.2	198.02	121.75	1.9	Progress
7.1	766.66	253.41	0	Progress
6.92	695.07	568.72	6.92	Completed
4.2	283.83	83.65	0	Progress
20.42	1943.58	1027.53	8.82	
2.54	187.91	120.49	2.54	Completed
4.09	403.14	291.53	4.09	Completed
1.1	108.51	74.43	1.1	Completed
3.45	210.87	150.64	3.45	Completed
8.25	753.82	87.37	0	Progress
10.47	817.74027	499.64	7	Progress
2.94	297.27	116.17	2.94	Progress
32.84	2779.26027	1340.27	21.12	
0	0	0	0	
5.73	531.1	253.82	4.8	Progress
3.05	244.1	79.097	2.36	Progress
1.5	117.7	66.50195	1.5	Progress
2.71	238.6	107.729	2.41	Progress
3.1	259	133.25	2.26	Progress
5.3	425.8	189.88	5.3	Progress
2.88	271.3	143.4667	2.88	Progress
4.5	331	134.08866	3.22	Progress
2.2	198.7	83.56428	1.7	Progress
0	0	0	0	Progress

0	0	51.415	0	Progress
30.97	2617.3	1242.81259	26.43	
4.47	364.4	280.94629	4.47	Progress
5.53	488	226.08	3.5	Progress
3.4	229.9	188.363	3.4	Completed
4.62	295.4	246.5906	4.62	Completed
2.34	232.2	127.45	1.55	Completed
20.36	1609.9	1069.42989	17.54	
13.62	819	420.927	13.64	Completed
0.94	108.7	77.5	0.94	Completed
2.46	245.3	157.24	2.46	Completed
0.5	52.5	34.4221	0.5	Completed
2.5	337.1	22.37	0	Progress
20.02	1562.6	712.4591	17.54	
9.62	782.7	584.16058	9.06	Progress
4.24	334.2	0.84	0	Progress
6.14	476.6	147.21854	4.26	Progress
20	1593.5	732.21912	13.32	
5.09	308.1	158.4	4.5	Progress
7.13	738.6	457.05	0	Progress
3.51	372.9	252.25206	3.51	Completed
5.83	433.1	265.41311	5.83	Completed
2	150	77.69371	2	Completed

0	0	1.55	0	Progress
0	0	0	0	Progress
23.56	2002.7	1212.35888	15.84	
2.16	184.8	34.07	0.8	Progress
7.95	646.4	504.14099	7.5	Progress
0.65	80.5	0.13	0.65	Progress
3.35	270.9	201.6	3.25	Progress
0.7	58.2	0.14	0.7	Progress
2.87	214.1	172.4	2.87	Progress
17.68	1454.9	912.48099	15.77	
3.42	247.5	153.92	3.42	Progress
2.93	224.2	147.14	2.93	Progress
2.48	219.8	72.69	2.48	Progress
6.33	476.8	258.25	6.33	Progress
6.59	497.9	288.95	6.59	Progress
21.75	1666.2	920.95	21.75	
1.39	116.9	51.016	1.39	Progress
6.5	484.5	217.31929	6.27	Progress
4.51	369.7	213.1077	4.51	Progress
4.38	303.5	189.12958	4.388	Progress
3.98	283.3	165.02	3.98	Progress
0	0	115.11489	0	Progress
5.44	439	93.55	3.5	Progress
4.3	368.7	0.81	1.7	Progress
30.5	2365.6	1045.06746	25.738	
0	0	0	0	
5.53	505	418.86	5.53	Completed

3.16	318	276.2	3.165	Completed
1.78	190	146.59	1.78	Completed
1.56	162	127.96	1.56	Completed
3.19	245	172.36	3.15	Completed
2.21	224	140.81	2.215	Completed
4.18	337	257.98	3.815	Completed
3.24	256	211.65	3.245	Completed
1.88	196	163.51	1.88	Completed
4.23	496	358.432	4.23	Completed
30.97	2929	2274.352	30.57	
1.24	111	90.585	1.24	Progress
1.77	120	41.315	1.77	Progress
1.38	122	84.869	1.38	Completed
1.8	151	105.869	1.8	Completed
1.54	111	51.953	0.245	Progress
1.27	106	66.706	1.27	Progress
2.96	231	114.235	2.45	Progress
1.8	119	33.96	0	Progress
2.3	186	69.45	1.95	Progress
4.53	327	119.95	1.8	Progress
20.59	1584	778.892	13.905	
2.03	142	74.026	0.5	Progress
2.02	138	56.039	0	Progress
4.01	275	70.25	0	Progress
1.69	108	38.28	1.69	Progress
2.3	132	41.326	0	Progress

1.26	88	33.509	1.26	Progress
0.58	41	26.831	0.48	Progress
1.51	88	64.431	1.51	Progress
0.9	57	36.069	0.68	Progress
1.23	92	60.585	1.23	Progress
1.41	88	56.169	1.41	Progress
2.4	151	65.065	2.4	Progress
3.17	234	218.016	3.172	Completed
2.86	168	149.942	2.877	Completed
2.2	140	116.285	2.211	Completed
1.26	80	65.483	1.265	Completed
30.83	2022	1172.306	20.685	
0.82	71	59.9	0.818	Completed
0.63	51	16.7	0.6	Completed
1.3	117	88.74	1.3	Completed
1.62	139	115.02	1.62	Completed
0.8	64	34.33	0.8	Completed
0.79	69	51.85	0.79	Completed
0.6	60	32.2	0.6	Progress
1.33	118	89.53	1.33	Completed
1.12	109	80.263	1.12	Completed
0.87	54	22.286	0.87	Progress
0.7	61	46.42	0.65	Completed
0.89	54	30.503	0.895	Completed
1	78	47.741	1	Completed
1.34	113	71.36	1.34	Completed
1.56	125	31.61	1.56	Completed
1	83	57.07	1	Completed

2.74	237	146.83	2.74	Completed
1.92	164	98.62	1.92	Completed
21.03	1767	1120.973	20.953	
2.51	168	138.54	2.51	Completed
2.45	160	113.378	2.455	Progress
1.35	143	98.293	1.35	Progress
1.88	163	127.25	1.875	Completed
2.09	187	139.136	2.09	Progress
1.16	87	72.63	1.16	Progress
1.59	140	108.448	1.59	Progress
1.5	112	87.935	1.5	Progress
3.05	239	197.18	3.05	Progress
1.53	117	58.734	1	Progress
1.15	118	100.866	1.105	Progress
20.26	1634	1242.39	19.685	
2.52	151	126.956	2.52	Completed
3.43	270	237.635	3.43	Completed
1.92	160	158.29	1.92	Completed
3	212	187.393	3	Completed
1.84	115	85	1.84	Completed
1.23	76	42.653	1.23	Completed
1.5	86	39.869	1.5	Completed
0.92	55	26.966	0.92	Completed
3.65	245	186.331	3.65	Completed
5	353	208.171	4.627	Progress
2	157	155.05	2	Progress
1.5	126	60.52614	1.8	Progress

2.51	156	87.004	2.51	Progress
1.37	79	35.85	0.891	Progress
1.05	76	35.314	1.055	Progress
1.42	109	0.161	0	Progress
34.86	2426	1673.16914	32.893	
2.22	172	115.15	2.46	Progress
1.55	103	71.3	1.506	Progress
0.92	114	75.12	0.88	Completed
1.65	162	118.85	1.65	Progress
1.17	97	70.84	1.341	Progress
2.9	283	5.74427	0	Progress
1.02	112	87.26	1.153	Progress
2.94	263	81.61	0.28	Progress
1.6	148	105.81	1.6	Progress
1.3	95	71.38	1.3	Progress
0.72	94	38.86	0.65	Progress
2.05	164	111.25	2.05	Progress
1.12	128	63.84	0.4	Progress
21.18	1935	1017.01427	15.27	
0	0	0	0	
3.7	321.3	274.03	3.55	Completed
3.9	321	283.22	3.9	Completed
3.4	346.4	269.53	3.05	Completed
7.8	712.5	579.07	7.8	Completed
4.4	333.9	257.54	4.4	Completed
4.7	341.1	241.6	4.67	Completed
3.9	317.9	201.84	2.6	Completed
4	282.4	180.41	3.85	Completed

35.8	2976.5	2287.24	33.82	
4.12	410.53	151.69	4.05	Completed
3.64	324.3	228.09	3.645	Completed
3.33	254.6	191.91	3.33	Completed
3.23	242.16	170.01	3.23	Completed
2.27	187.6	175.64	2.27	Completed
2.3	187	127.66	2.21	Completed
2.1	192.1	72.82	0	Progress
20.99	1798.29	1117.82	18.735	
7.4	695.8	623.76	7.4	Completed
3.5	246.37	203.43	3.5	Completed
4.66	364.02	261.27	4.66	Completed
2.21	180.63	187.43	2.21	Completed
2.73	214.065	170.47	2.73	Completed
20.5	1700.885	1446.36	20.5	
3.5	259.8	179.91	3.5	Progress
3.7	237.1	161.62	3.3	Progress
3	257.9	184.53	3.4	Progress
3.5	298.5	153.14	3.5	Progress
1.9	180	126.53	1.8	Progress
2.2	218.6	177.38	2.2	Progress
3.1	241.5	65.9	2.8	Progress
20.9	1693.4	1049.01	20.5	
3.83	248.29	154.01	2.614	Progress
6.9	588.49	517.05	6.9	Completed

3.8	299.14	228.75	3.8	Completed
6.4	517.062	297.34	5.365	Progress
20.93	1652.982	1197.15	18.679	
6.6	483.5	413.64	5.6	Completed
3.55	295.1	254.61	3.55	Completed
3.75	233.4	178.78	3.75	Completed
4.8	290.2	239.57	4.8	Completed
3	232.3	196.97	3	Completed
1.47	131.9	107.1	1.47	Completed
2.08	141.8	119.94	2.4	Completed
1.7	146.5	96.85	1.36	Completed
1.35	93.9	73.55	1.35	Completed
2.4	206.9	166	2.2	Completed
1.2	99	74.66	1.2	Completed
31.9	2354.5	1921.67	30.68	
0	0	0	0	

6.04	875	540.21	3.4	Progress
5.8	558	373.12	3.3	Progress
10.1	1154.5	254.52	2.5	Progress
3	297	86.83	0	Progress
6	468	183.06	0	Progress
30.94	3352.5	1437.74	9.2	
8	720	607.14	8	Progress
6.85	601	256.19	2	Progress
3.08	319.5	100.63	2.88	Progress
2.6	266	146.48	2.57	Progress
3	334.5	304.77	2.9	Progress
6.57	846.5	356.49	5.87	Progress
30.1	3087.5	1771.7	24.22	
0	0	0	0	
0.95	71.8	40.93	0.95	Completed
1.6	120.8	36.85	1.6	Completed
0.8	60.15	38.08	0.8	Completed
3.94	296	182.24	3.94	Completed
2.1	142.6	91.98	2.1	Completed
1.4	94.8	51.18	1.4	Completed
1.7	118.3	84.15	1.7	Completed
1.99	150.2	107.15	1.99	Completed
1.6	123	73.12	2.65	Completed
0.82	65.3	40.97	0.82	Completed
1.2	149.8	96.9	1.2	Completed
1.9	147.5	99.33	1.9	Completed
20	1540.25	942.88	21.05	
0.58	43.4	26.48	0.58	Completed
2.1	126.7	75.7	1.7	Progress
0.97	62	32.41	0.97	Completed

0.76	55.7	36.77	0.76	Completed
1.64	105.8	66.24	1.44	Progress
1.4	106.8	73.46	1.4	Completed
2.31	152.3	0.46	20	Progress
4.72	322.5	0.93	4.72	Completed
1.62	101.3	27.7	1.62	Completed
1.18	76.1	28.01	1.18	Completed
1.32	90.7	41.81	1.32	Completed
1.32	95.8	36.75	1.32	Completed
19.92	1339.1	446.72	37.01	
1.9	118.7	84.74	1.9	Completed
2.5	183.9	152.7	2.5	Completed
3.5	255	195.95	3.5	Completed
1.5	111	95.72	1.5	Completed
1.8	143	114.21	1.8	Completed
1.4	101.35	31.37	1.4	Completed
1.3	93.3	57.96	1.3	Completed
3.2	230	146.04	3.2	Completed
2.9	218.2	113.35	2.9	Completed
20	1454.45	992.04	20	
1.37	107.8	70.69	1.37	Completed
1.93	142.7	104.59	1.932	Completed
2.07	165.35	85.84	2.47	Completed
1.96	145.2	92.7	1.96	Completed
0.84	61.15	34.38	0.84	Completed
1.81	136.8	78.9	2.41	Completed
0.94	78	67.14	0.94	Completed

1.07	80.8	65.19	1.07	Completed
2.08	155	144.62	2.08	Completed
2.05	154.9	140.24	2.05	Completed
3.88	275.5	222.26	3.88	Completed
20	1503.2	1106.55	21.002	
3.85	276.7	198.29	3.85	Completed
0.68	49.5	32.64	0.68	Completed
1.12	81	58.35	1.12	Completed
1.06	82.05	57.37	1.06	Completed
2.13	144.3	104.63	2.13	Completed
2.14	161.8	128.49	2.14	Completed
1.72	124.9	0.34	0	Progress
0.75	52.6	24.61	0.75	Completed
3.35	245.4	116.84	3.35	Completed
0.97	70.3	36.42	0.97	Completed
2.23	142.5	60.82	2.23	Completed
20	1431.05	818.8	18.28	
2	137.1	73.56	2	Completed
1.24	84.3	21.84	1.24	Completed
8.32	590.18	366.29	8.32	Completed
3.26	237.28	147.32	3.26	Completed
2.13	159.47	101.39	2.13	Completed
5.4	391.47	191.54	5.4	Completed
5.16	326.83	241.94	5.16	Completed
4.62	320.19	173.81	4.62	Completed
32.13	2246.82	1317.69	32.13	
0	0	0	0	

5.9	357.9	265.7	5.9	Completed
4.45	380.4	84.58	1.5	Progress
3.03	199.5	134.06	2.81	Completed
5.64	409.4	357.7	5.64	Completed
19.02	1347.2	842.04	15.85	
3.35	325.2	83.45	0	Progress
4.35	500.9	99.99	0	Progress
2.3	140.3	26.98	0	Progress
4.29	340	21.07	0	Progress
0	140.1	34.93	0	Progress
0	117.5	0	0	to be started
0	83.5	25.22	0	Progress
4.35	325.2	0	0	to be started
4.46	349.9	125.65	0.875	Progress
2.35	194.2	47.04	2.2	Progress
25.45	2516.8	464.33	3.075	
2.42	176.2	104.08	2.415	Progress
5.65	445.9	273.99	5.62	Progress
6.43	399.2	310.62	6.085	Completed
4.48	372.8	231.57	4.18	Completed
18.98	1394.1	920.26	18.3	
3.01	219	152.58	2.96	Completed
3.41	313.8	169.26	3.4	Completed
1.67	112.7	72.07	1.44	Completed
0	63.7	47.94	0	Completed
8.07	744.8	360.97	8.07	Completed
3.67	264.4	198.54	3.67	Completed

0	66.6	55.24	0	Completed
0	80.3	44.66	0	Completed
19.83	1865.3	1101.26	19.54	
4.64	349.3	308.11	4.643	Completed
5.02	368.5	261.84	3.95	Completed
8.7	742.65	658.63	8.7	Completed
3.55	401.9	370.47	3.545	Completed
21.91	1862.35	1599.05	20.838	
0	0	0	0	
2.77	187	151.64864	2.77	Completed
1.08	110	85.29192	0.7	Completed
4.74	366.5	247.41653	4.74	Completed
1.37	89	66.81428	1.37	Completed
1.42	96	76.74686	1.42	Completed
1.22	107	93.32738	1.22	Completed
2.48	203	85.14661	0.35	Progress
1.86	131	99.7869	1.86	Completed
1.72	137	59.19007	1.72	Completed
1	112	72.15096	1	Completed
19.66	1538.5	1037.52015	17.15	
1.52	146	116.8421	1.52	Completed
0.91	72	60.37693	0.91	Completed
2.28	225	121.77623	0.7	Progress
2.27	224	163.79632	2.27	Progress
2.48	255	191.00626	2.48	Completed
1.33	119	86.97308	1.33	Completed
1.05	95	9.73267	1.05	Completed

1.3	130	10.79284	1	Completed
1.61	120	66.15797	1.605	Completed
2.09	157	48.16856	1.09	Completed
1.94	205	89.64136	0.865	Progress
1.45	204	121.27354	1.48	Completed
20.22	1952	1086.53786	16.3	
1.39	140	99.28583	1.39	Completed
4.4	312	178.27946	4.04	Progress
2.94	269	157.03341	2.52	Progress
2.05	184	136.8954	2.68	Completed
1.25	98	0.16817	0	Progress
0.7	47.5	18.59717	0.443	Completed
1.05	73	51.14113	1.05	Completed
2.91	272	186.62305	2.91	Completed
1.18	113	85.29595	1.18	Completed
1.56	149	91.93565	1.56	Completed
0.58	57.5	42.03	0.58	Completed
20.01	1715	1047.28522	18.353	
3.83	280	137.31335	0.35	Progress
4.36	365	201.41452	4	Progress
3.29	247	46.63778	0	Progress
4.01	365	193.01779	3.78	Completed
1.17	122	37.37386	1.17	Completed
3.38	254	157.4926	3.38	Completed
20.04	1633	773.2499	12.68	
4.08	243.6	178.04858	4.08	Completed

2.04	203	129.71063	2.04	Completed
4.92	233.5	97.78187	4.92	Completed
3.09	298	219.14939	2.99	Completed
1.63	107	34.04999	0	Progress
3.3	288	116.49446	2.2	Progress
2.02	121	88.0794	2.02	Completed
1.99	134	86.31788	1.99	Completed
1.33	92	68.75423	1.33	Completed
2.27	172	121.66012	2.27	Completed
1.21	76	57.58792	1.21	Completed
2.13	84.4	52.94201	1.37	Completed
3.99	403	212.60339	3	Progress
34	2455.5	1463.17987	29.42	
1.87	154	109.70803	1.87	Completed
4.79	285.5	171.78271	3.19	Completed
5.96	359	278.87935	5.96	Completed
3.65	244	104.41388	2	Completed
1.68	190	101.6946	1.68	Completed
1.5	121	86.79518	1.5	Completed
1.27	111	81.34707	1.27	Completed
4.72	329	234.86047	4.72	Completed
2.56	185	127.82544	2.56	Completed
1.7	142	95.65908	1.7	Completed
29.7	2120.5	1392.96581	26.45	
1.89	132	0.23267	0	Dropped
1.69	105	75.4669	1.69	Completed
1.64	111	0.20635	0	to be started

1.39	115	18.29395	0	Progress
1.93	167	30.33871	0	Progress
1.38	144.5	0.17727	0	Work Stopped
3.02	195	87.85601	1.345	Progress
2.88	263	54.03068	0	Progress
2.86	270	39.45266	0	Progress
1.19	85	0.17277	0	to be started
1.63	115	100.56812	1.635	Completed
1.06	76	7.07845	0	Progress
2.48	180	0.29461	0	to be started
3.02	245	30.96073	0	Progress
2.13	169	13.23712	0	Progress
30.2	2372.5	458.367	4.67	
0	0	0	0	
4.28	353	263.54	3.6	Progress
1.8	142	99.03	1.5	Progress
3.23	202	192.35	3.23	Completed
2.98	235	190.29	2.73	Progress
0.94	61	25.36	0	Progress
1.2	91	41.96	0.15	Progress
2.51	207	88.6	0	Progress
0.86	100	92.33	0.86	Progress
2.6	200	171.92	2.6	Progress
20.4	1591	1165.38	14.67	
2.05	173	103.55	2.05	Progress
1.59	131	91.94	1.24	Progress
5.47	434	208.12	0	Progress

0.96	88	54.91	0.96	Progress
0.56	52	8.44	0.12	Progress
2.14	165	115.5	2.14	Progress
3	245	161.2	3	Progress
4.24	328	140.65	4.24	Progress
20.01	1616	884.31	13.75	
5.51	429	249.11	2.92	Progress
1.08	95	63.87	0.45	Progress
0.78	61	48.12	0.78	Progress
1.97	160	48.59	0.15	Progress
3.5	222	159.48	3.5	Progress
3.57	252	185.17	3.57	Progress
0.96	71	51.34	0.96	Progress
1.75	130	67.3	0	Progress
1.56	131	51.79	0.25	Progress
20.68	1551	924.77	12.58	
1.66	145	52.7	0.35	Progress
1.6	137	92.79	1.6	Progress
1.34	98	72.81	1.34	Progress
2.01	182	79.21	1.21	Progress
3.6	271.00921	200.68	3.6	Progress
2.07	154	126.43	2.07	Progress
1.56	149	0	0	Dropped
2.36	163	128.33	2.36	Progress
1.48	116	88	1.16	Progress
2.67	219	175.28	2.67	Progress
20.35	1634.00921	1016.23	16.36	

3.03	240	73.71	1.55	Progress
1.6	123	76.33	1.42	Progress
1.44	110	82.58	1.44	Progress
3.17	208	151.47	2.97	Progress
1.42	129	25.9	1.12	Progress
3.9	350	208.42	3.38	Progress
6.78	434	172.42	4	Progress
21.34	1594	790.83	15.88	
2.23	212	130.04	1.9	Progress
2.64	228	111.58	1.21	Progress
3.08	222	83.31	2.18	Progress
3	273	119.05	2.5	Progress
2.12	160	96.76	0.36	Progress
1.54	97	51.51	0.1	Progress
2	203	105.27	0.71	Progress
1.6	138	53.41	0	Progress
2.34	183	84.43	0.24	Progress
6.51	515.1	1.28	0	Progress
27.06	2231.1	836.64	9.2	
6.49	429	280.81	5.07	Progress
3.33	277	0.52	0	Dropped
3.8	270	38.97	0	Progress
3.19	227	46.28	0	Progress
2.82	209	35.35	0	Progress
19.63	1412	401.93	5.07	
3.2	226	76.98	0	Progress

1.45	108	28.21	0	Progress
1.8	240	78.82	0	Progress
3.9	260	195.98	3.9	Progress
2.16	187	79.68	0.1	Progress
3.9	292	32.87	0	Progress
2.9	191	151.92	2.9	Progress
19.31	1504	644.46	6.9	
0	0	0	0	
2.92	213.4	82.51	0	Progress
3.88	575.5	128.41	0	Progress
0.75	95.1	39.31	0	Progress
1.1	104.1	0	0	Progress
0.51	138.7	0	0.4	Progress
3.43	295.3	69.15	0	Progress
0.47	47.4	3.31	0	Progress
7.65	670.4	150.05	0	Progress
20.71	2139.9	472.74	0.4	
12.03	1367	785.74	11	Completed
2.7	279.5	175.98	2.64	Completed
5.48	612.9	382.85	5.48	Completed
20.21	2259.4	1344.57	19.12	
4.07	429.9	221.5	3.6	Progress
4.78	622.4	214	4	Progress
2.69	245.7	150.16	2.69	Progress
3.64	275.2	102.66	0	Progress
0.99	79.3	41.44	0.99	Progress
2.87	244.1	0	0	to be started
1.4	109.6	34.93	1.4	Progress
20.44	2006.2	764.69	12.68	

7.62	564.3	149.26	0	Progress
3.55	334.6	149.26	0	Progress
4.35	340.2	161.76	0	Progress
2.29	225.5	158.75	2	Progress
3.6	344	245.38	3.5	Progress
21.41	1808.6	864.41	5.5	
2.96	235	59.58	0	Progress
3.15	361	71.63	0	Progress
0.92	111.2	0	0	Progress
3.17	240.9	64.84	0	Progress
2.7	268	79	0	Progress
7.66	686.6	156.15	4	Progress
20.56	1902.7	431.2	4	
2.71	292.3	102.49	0	Progress
1.07	114.2	45.59	0.93	Progress
2.47	308.4	160.29	2.47	Progress
4.41	393.3	158.58	3.8	Progress
3.53	305.6	158.94	3.54	Progress
6.13	516.1	226	5	Progress
20.32	1929.9	851.89	15.74	
0	0	0	0	
1.01	67.2	0	0	Progress
1.35	86.2	84.79	1.314	Completed
4.05	249.1	163.19	3.9	Completed
2	150	91.22	1.834	Completed
1.5	117.9	77.35	1.46	Completed
1	61	25.71	1	Completed

3.29	237	162.01	3.07	Completed
3.25	206.8	60.82	2.7	Completed
3.1	196	98.15	2.877	Completed
20.55	1371.2	763.24	18.155	
4.31	300	153.18	3.698	Completed
1.23	66.2	28.52	1.23	Completed
0.57	33.5	0	0	Dropped
1.05	63.8	24.94	1.02	Completed
1.17	67.3	42.28	1.17	Completed
0.8	49.4	17.11	0.705	Completed
0.94	61	30.83	0.92	Completed
0.52	35.8	11.15	0.47	Completed
0.88	55.4	37.19	1.075	Completed
3.47	230	95.27	3.414	Completed
4.87	283.9	102.86	0	Progress
19.81	1246.3	543.33	13.702	
2.52	192.6	122.42	2.385	Completed
1.14	94.2	0	0.3	Progress
4.35	296.7	136.69	4.35	Completed
1.72	153.3	101.89	1.72	Completed
0.83	75.6	46.63	0.84	Completed
1.7	128.3	78.63	1.4	Completed
2.42	203.5	106.52	1.913	Completed
1.76	128.4	76.61	1.73	Completed
1.09	89.8	66.25	1.085	Completed
3.02	256.5	131.29	2.66	Completed

20.55	1618.9	866.93	18.383	
3.95	239	130.78	4.097	Completed
1.1	78.9	36.91	1.1	Completed
0.7	44	0	0	Progress
1	70.3	45.22	1	Completed
1.5	96	27.41	0.197	Progress
2	134	43.79	0.298	Progress
1.35	96.2	25.92	0.4	Progress
3.2	226	62.46	2.1	Progress
1.4	76.2	25.59	0.89	Completed
2.3	143	93.18	2	Completed
1.5	95	0	0	Progress
20	1298.6	491.26	12.082	
0	0	0	0	
1.7	132.5	94.02	1.7	Progress
2.99	218	117.54	2.99	Progress
2.1	168.5	96.27	2.1	Progress
2.4	190	125.54	2.4	Progress
2	174.5	9.08	0	Dropped
4.62	339.5	258.61	4.62	Progress
1.5	102	72.8	1.5	Progress
3.11	243.5	173.41	3.11	Progress
1.84	147	68.22	0	Progress
22.26	1715.5	1015.49	18.42	
3.63	301	151.72	3.63	Progress
2.85	202.1	113.14	2.85	Progress
3.15	250	179.43	3.15	Progress

2.34	160.4	120.71	2.34	Progress
4.14	324	244.68	4.14	Progress
1.29	104.6	90.8	1.29	Progress
1.03	75.4	57.82	1.03	Progress
1.9	157.5	118.44	1.9	Progress
20.33	1575	1076.74	20.33	
1.03	94.3	71.06	1.03	Progress
1.19	92	60.92	1.19	Progress
1	74.5	52.67	1	Progress
0.96	94.1	34.51	0.96	Progress
1.17	96.9	62.98	1.17	Progress
2	163.9	80.74	2	Progress
1.09	88.7	57.7	1.09	Progress
3.1	253.2	114.4	3.1	Progress
1.04	84.6	48.29	1.04	Progress
1.03	76.7	54.18	1.03	Progress
0.85	76.3	42.7	0.75	Progress
1.54	111.2	48.29	1.54	Progress
1.25	98	68.15	0	Progress
1	99.1	79.76	1	Progress
2.23	169.7	25.83	0	Progress
1.16	94.3	29.31	1.16	Progress
2.07	171.5	70.69	0	Progress
0.85	60.4	22.43	0	Progress
1	88.2	52.35	0	Progress
1	97.4	58.48	1	Progress
2.14	183	55.91	0	Progress

1.15	111.4	91.31	1.15	Progress
1.05	91.6	58.5	1.05	Progress
30.9	2571	1341.16	21.26	
1.17	110.8	96.74	1.17	Progress
0.95	72.4	37.67	1.06	Progress
3.56	342.8	235.99	3.66	Progress
1.95	201.8	99.62	1.92	Progress
2.3	180.4	140.38	2.3	Progress
1.8	143.2	69.26	1.8	Progress
2.1	152	99.96	2.1	Progress
2.73	283.2	187.5	2.73	Progress
1.23	119.8	84.87	1.21	Progress
3.11	283.7	190.06	3.11	Progress
0	89	0	0	Progress
20.9	1979.1	1242.05	21.06	
1.15	108.7	87.71	1.15	Progress
1.75	171	112.34	1.75	Progress
1.47	125.3	90.74	1.47	Progress
2.08	226.6	160.6	2.08	Progress
0.75	81.3	56.07	0.75	Progress
1	79.7	51.21	1	Progress
2.7	210.4	116.99	2.7	Progress
0.75	62.2	38.66	0.75	Progress
5.97	476.8	314.55	5.695	Progress
1.08	117.4	83.61	1.08	Progress
2.28	209.8	146.52	2.31	Progress
20.98	1869.2	1259	20.735	

4.5	360.7	218.15	4.33	Progress
3.05	262.4	152.14	2.62	Progress
3	262.9	193.82	2.999	Progress
1.11	104.6	68.98	1.11	Progress
2	143.7	100.8	2	Progress
2.57	197	138.93	2.7913	Progress
3.06	255.4	169.19	3.06	Progress
3.6	311.7	212.97	3.575	Progress
2.15	172.6	119.05	2.15	Progress
3	207	154.69	3	Progress
2.16	164.8	106.05	1.893	Progress
2.93	220.6	165.91	2.93	Progress
2.82	297.4	206.92	2.78	Progress
0	148.6	66.29	0	Progress
35.95	3109.4	2073.89	35.2383	
0	0	0	0	
1.38	120.8	73.94	1.38	Progress
1.05	108.1	63.04	1.042	Progress
1.86	194.7	78.95	1.86	Progress
1.41	108.8	18.63	1.41	Progress
3.42	376.3	171.84	2.7	Progress
1.5	129.3	72.71	1.5	Progress
5.34	401.5	222.42	4.9	Progress
2.34	194.2	113.2	2.34	Progress
3.3	307.2	134.43	3	Progress
3.48	233.5	151.68	3.48	Progress
3.56	274.35	124.58	2.8	Progress

2.6	234.1	68.73	2.6	Progress
4.29	424.2	94.95	2.58	Progress
1.32	137.4	46.58	1.32	Progress
36.85	3244.45	1435.68	32.912	
7.8	643.2	458.98	7.21	Progress
2.05	182.4	147.03	2.05	Progress
2.44	171.5	130.53	2.44	Progress
3.15	233.3	149.79	3.15	Progress
1.6	107.7	67.75	1.3	Progress
2.2	150.3	114.92	2.2	Progress
1.75	144.5	97.34	1.75	Progress
20.99	1632.9	1166.34	20.1	
11.7	710.1	418.35	10.9	Progress
2.58	174.6	105.45	2.58	Progress
2.55	173.8	107.57	2.55	Progress
3.63	317.3	80.07	0.55	Progress
20.46	1375.8	711.44	16.58	
4.77	320	137.98	4.77	Progress
5.01	393.1	0	0	Dropped
3.14	250.4	44.11	0.292	Progress
3.26	250.4	170.96	3.26	Progress
4.72	346.6	62.35	0	Progress
20.9	1560.5	415.4	8.322	
4.65	291	208.4	4.6	Progress
2.9	204	110.21	2.365	Progress
2.6	178	111.17	2.43	Progress
4.6	300	212.47	4.6	Progress

1.89	147.39	106.37	1.725	Progress
2.82	195	66.14	1	Progress
2.5	181	123.1	2.457	Progress
4.6	270	181.8	4.4	Progress
1.7	120.3	94.94	1.74	Progress
1.83	129.43	96.9	1.83	Progress
30.09	2016.12	1311.5	27.147	
1.74	131.84	94.53	1.751	Progress
3.44	224.4	155.55	3.44	Progress
2.05	141.18	93.41	2.1	Progress
1.24	94.47	37.01	0	Progress
0.75	64.98	45.55	0.75	Progress
0.85	83.85	57.59	0.882	Progress
0.9	68.01	45.23	0.962	Progress
0.89	79.01	54.03	0.917	Progress
2.35	168.55	104.55	2.366	Progress
1.9	138.3	92.36	2.339	Progress
4.55	283	182.11	4.63	Progress
20.66	1477.59	961.92	20.137	
3.23	290	80.98	0	Progress
2.92	212	103.58	2.177	Progress
2.67	196.2	80.88	2.222	Progress
3.15	225	127.98	2.854	Progress
4.5	376	180.14	3.5	Progress
2.6	205	111.01	2.029	Progress

1.5	133	17.28	0	Progress
20.57	1637.2	701.85	12.782	
5.2	405.3	247.73	4.5	Progress
3.33	379	322.49	3.33	Progress
2.62	250.61	101.26	0	Progress
2.65	247	171.4	2.23	Progress
1.37	108.2	59.6	1	Progress
3.45	239	119.28	0	Progress
1.59	136.4	83.56	1.56	Progress
20.21	1765.51	1105.32	12.62	
4.3	301	139.2	0.46	Progress
3.93	304.41	242.21	3.669	Progress
3.68	325.5	266.21	3.68	Progress
3.47	367.3	297.27	3.47	Completed
2.15	173	110.53	2.161	Completed
1	80.5	56.06	0.957	Completed
3.35	246.7	201.15	3.43	Completed
21.88	1798.41	1312.63	17.827	
2.65	179.2	94.24	2.65	Progress
4.21	304.04	143.11	4.1	Progress
1.26	91.76	45.06	1.26	Progress
3.34	239.18	80.76	1.966	Progress
3.1	205	157.3	3.1	Completed
2.26	160	127.25	2.26	Completed
2	145	110.45	2	Completed
2.1	143	108.97	2.1	Completed

4.11	281	195.15	4.11	Progress
4.14	286.8	196.84	4.14	Progress
0.81	63.9	49.57	0.815	Progress
29.98	2098.88	1308.7	28.501	
0	0	0	0	
2.22	198.6	128.54	2.22	Completed
1	99.4	71.18	1	Completed
2.41	323.4	189.12	2.41	Completed
2.16	217.7	128.58	2.16	Completed
1.68	212.1	167.47	1.9	Completed
1.15	135.1	131.24	1.75	Completed
2	232.9	108.96	2.2	Completed
1.23	130.5	140.34	1.58	Completed
1	98.4	98.76	1.35	Completed
1.02	139.8	132.64	1.4	Completed
2.04	192.5	122.99	2.04	Completed
1.23	115.9	86.3	1.23	Completed
0.9	104.9	99.96	0.9	Completed
3.33	500	443.41	3.3	Completed
23.37	2701.2	2049.49	25.44	
5.17	554.8	592.13	5.1	Completed
2.1	197.6	206.49	2.1	Completed
1.71	268.5	254.25	1.71	Completed
1.74	169.3	143.84	1.74	Completed
4.03	467.7	519.72	4.03	Completed
2.61	244.8	246.61	2.61	Completed
2.19	178.9	175.47	2.19	Completed
1.44	129.9	54.01	1.2	Progress

0	210.9	197.01	0	Completed
0	233	151.95	0	Completed
0	251	233.99	0	Completed
20.99	2906.4	2775.47	20.68	
0.85	103.3	83.27	0.85	Completed
1.9	290.4	215.57	1.9	Completed
1.21	122.8	71.61	1.21	Completed
3.15	470.2	348.48	3.15	Completed
2.8	283.9	225.79	2.8	Completed
2.24	278.9	156.67	2.24	Completed
2.36	276	208.23	2.36	Completed
2.41	228.3	144.18	2.41	Completed
2	194.1	102.56	2	Completed
1.5	239.4	92.88	0	Progress
0	578	81.63	0	Progress
0	537	216.55	0	Progress
0	425.4	169.82	0	Progress
0	256.2	138.24	0	Progress
0	654.6	4.25	0	Progress
0.51	67	0.11	0	Progress
4.64	500	399.9	4.64	Completed
25.57	5505.5	2659.74	23.56	
0.9	103.7	106.82	0.9	Completed
2.49	294.4	269.11	2.56	Completed
6.81	688	637.48	7.17	Completed
6.9	764	546.5	7.3	Completed
2.47	293.3	221.67	2.47	Completed

0.49	73	76.75	0.49	Completed
20.06	2216.4	1858.33	20.89	
1.4	167.1	126.46	1.4	Completed
1.83	172.7	123.04	1.83	Completed
2.07	184.7	102.76	2.07	Completed
1.86	259.5	216.94	1.86	Completed
1.95	214.6	255.07	1.95	Completed
1.68	159.5	140.22	1.78	Completed
1.45	181.8	155.06	1.45	Completed
2.09	226.1	240.69	2.09	Completed
2.16	305.3	333.64	2.16	Completed
1.34	131.2	151.49	1.34	Completed
3	263.6	269.61	3	Completed
0	299.3	90.79	0	Progress
0	375.8	237.66	0	Progress
20.83	2941.2	2443.43	20.93	
0	0	0	0	
1.5	200.2	243.56	1.5	Completed
1	115.8	109.5	1	Completed
1.1	137.6	55.69	1.1	Completed
1.2	152.6	89.77977	1.2	Completed
1	414	310.404	0.5	Progress
2.25	305.2	197.591	2.1	Progress
1	469.3	226.685	0.55	Progress
1	323.5	234.46	1	Completed

2	376.6	258.173	2	Progress
0.55	222.2	54.659	0	Progress
1	113	80.002	1	Completed
1	115.1	84.035	1	Completed
1	147.9	119.546	1	Completed
1.5	1410.4	284.52	0	Progress
2	416.7	406.76	2	Completed
0.5	309.6	248.517	0.5	Completed
1	275.1	237.667	1	Completed
1	140	119.087	1	Completed
2.2	261.1	260.771	2.2	Completed
1	141.6	114.197	0.8	Progress
3.25	650.4	412.971	3	Progress
1	283.7	260.595	1	Completed
1.2	764.4	391.74	0.6	Progress
1	289.9	143.031	0.5	Progress
31.25	8035.9	4943.94077	26.55	
6.5	515.2	379.28	6.5	Progress
2.2	200.6	154.129	2.2	Completed
4.7	435	274.669	3.8	Progress
4.3	400.4	265.782	4	Progress
8.5	656.3	546.855	8.5	Progress

3.4	303.6	215.255	2.5	Progress
2.2	222	138.314	2.2	Progress
4	304.6	211.519	3.7	Progress
35.8	3037.7	2185.803	33.4	
1.1	190.6	132.696	1	Completed
1	101	78.812	1	Completed
1	134.4	104.434	1	Completed
1.1	131.7	111.19	1.1	Completed
1.5	149	90.577	1.916	Progress
1.1	151.1	91.54	1.1	Progress
1	127.6	70.051	0.9	Progress
0.96	126.3	88.67	0.96	Progress
1.15	136.5	97.652	1.3	Progress
0.85	127.2	90.162	1.265	Progress
1.92	693.2	34.46	0	Progress
1.5	264.1	236.259	1.35	Progress
0.93	422	389.068	0.53	Progress
1.1	642	278.418	0.89	Progress
3.95	728	419.828	4.7	Progress
5.75	792.9	317.733	5	Progress
3.25	526.3	267.39	3.07	Progress
0.95	121.8	111.822	0.95	Completed
1.1	126.4	57.417	0.8	Progress
1.54	944.2	101.98587	1.1	Progress
1	357.5	1.686	0	Progress
1.5	265	137.292	0	Progress

1.1	338	230.013	0	Progress
36.35	7596.8	3539.15587	29.931	
3.1	322.5	214.8909	1.1	Progress
2.7	273.9	205.789	2.7	Progress
1.5	321	1.216	0	Progress
2.34	262.7	293.406	2.34	Completed
3.55	329.7	273.615	3.55	Completed
0.8	138.1	120.098	0.8	Completed
1.5	178.7	138.91032	1.5	Completed
1.85	212.9	173.24148	1.85	Completed
1.36	134.9	123.54174	1.36	Completed
1.35	134	86.16	1.35	Completed
1	529.3	70.05	0.7	Progress
2.45	255.6	77	2.45	Progress
1.95	188.4	190.35934	1.95	Completed
3.95	383.6	309.49264	4.087	Completed
1.5	162.5	154.06872	1.5	Completed
30.9	3827.8	2431.83914	27.237	
1.1	112.9	90.322	1.095	Completed
2.04	198.4	161.199	2.04	Completed
1.9	174.8	129.035	1.9	Progress
2.9	332.6	253.746	2.9	Completed
3.5	435.9	374.84193	3.287	Completed
1.6	185	153.356	1.515	Completed
1.3	152.7	126.0769	1.3	Completed
1.6	171.2	114.394	1.532	Completed
3.35	344.2	179.105	3.35	Completed

1.1	121.5	101.15	1.042	Completed
3	293.8	219.71982	3	Completed
2.1	257.1	189.557	2.3	Progress
3.8	570.1	363.893	3.6	Progress
1.7	389.7	35.954	1.42	Progress
30.98	3739.9	2492.34965	30.281	
6.26	530.3	452.244	6.26	Completed
3	281.6	229.736	3	Completed
2.9	238.5	133.238	2.9	Completed
4.1	354	78.022	0	Progress
2.7	235.9	159.834	2.7	Completed
1.6	196.5	82.262	1.37	Completed
4.25	326.1	298.058	4.25	Completed
3.6	364.5	295.078	3.6	Completed
5.1	448.9	418.867	5.1	Completed
2.1	298.9	158.459	2.1	Completed
35.61	3275.2	2305.798	31.28	
0	0	0	0	
4.09	325	229.6	4.09	Completed
5.14	415.2	284.42	4.76	Completed
3.6	338.55	124.99	1.9	Progress
3.09	295.2	185.817	3.09	Progress
1	101.8	50.665	1	Progress
1.4	110.3	70.25	1.4	Progress
18.32	1586.05	945.742	16.24	
2.02	185.8	123.57188	2.02	Completed
6.46	419.9	180.75375	3	Progress

1.82	162.68	112.33257	1.82	Completed
2.23	188.2	88.39	2.23	Completed
1.17	105.2	50.14	1.17	Completed
3.36	214.7	133.84	3.36	Completed
3.19	271.4	174.8	5.13	Completed
20.25	1547.88	863.8282	18.73	
7.87	633.8	389.59	6.64	Completed
2.02	200.8	58.54	1.9	Completed
4.1	384	314.62	4.1	Completed
2.4	154.22	38.04	1.25	Completed
1.02	98.5	84.22	1.02	Completed
2.5	220.6	191.67	2.5	Completed
19.91	1691.92	1076.68	17.41	
4.23	355.6	200.43	4.23	Progress
9.61	767.89	546.53	9.61	Progress
3.72	302.5	207.12	3.72	Progress
5.8	441.5	282.65	5.9	Progress
23.36	1867.49	1236.73	23.46	
4454.92	393316.12	247060.92	3671.00	

Annexure-1

WORK WISE PROGRESS DETAILS OF NGRY During the year 2019-20									
Sl.No	District	Constituency	Package No	Name of Road	Length (Kms)	Estimated Cost (Rs in Lakhs)	Cumulative Expenditure (Rs in lakhs)	Cumulative Progress - Total(Kms)	Status
1	Bagalkot	Badami	KS-01-28	Improvements to Road - Approach road to Radder Thimmapur from Neeralakeri Haligeri road	1.87	211.96	151.79	1.87	Completed
2	Bagalkot	Badami	KS-01-28	Improvements to Road - Kulageri to Tappasakatti road	4.48	359.97	250.91	4.48	Completed
3	Bagalkot	Badami	KS-01-28	Improvements to Road - NH-218 to Biranur road	1.47	116.75	72.96	1.47	Completed
4	Bagalkot	Badami	KS-01-28	Improvements to Road - Padanakatti to Guledagudda Patadakal road	1.46	129.63	66.12	1.37	Completed
5	Bagalkot	Badami	KS-01-28	Improvements to Road - Padanakatti to Guledagudda Kamatagi road	1.75	173.65	117.57	1.75	Completed
6	Bagalkot	Badami	KS-01-29	Improvements to Road - Hulasageri to Join MDR	0.96	89.93	56.39	0.96	Completed
7	Bagalkot	Badami	KS-01-29	Improvements to Road - Ugalawat Kerur road to Upto NH-218	2.84	252.01	164.37	2.84	Completed
8	Bagalkot	Badami	KS-01-29	Improvements to Road - Neelanagar (Shirur LT1) to Join MDR vai Lingapur Vasti, Lingapur	2.86	286.65	156.78	2.76	Completed
9	Bagalkot	Badami	KS-01-29	Improvements to Road - Katageri Hulasageri to Join SH	2.31	233.33	149.44	2.31	Completed
10	Bagalkot	Badami	KS-01-43	Construction of Long span bridge - Padanakatti to Guledagudda Patadakal road	0	273.76	278.1	0	Completed
				Total for Badami Constituency	20	2127.64	1464.43	19.81	
11	Bagalkot	Bagalkot	KS-01-30	Improvements to Road - Shirur to Neeralakeri road	10.15	934.34	657.52	10	Completed
12	Bagalkot	Bagalkot	KS-01-31	Improvements to Road - Bhairamatti to Budihal road	4.32	393.01	1.13	0	Progress
13	Bagalkot	Bagalkot	KS-01-31	Improvements to Road - Bilkerur to Bevoor	5.42	515.979	302.44	5.42	Progress
				Total for Bagalkot Constituency	19.89	1843.329	961.09	15.42	
14	Bagalkot	Bilagi	KS-01-32	Improvements to Road - Narenur to Malagi	3.75	350.82	274.44	3.75	Completed
15	Bagalkot	Bilagi	KS-01-32	Improvements to Road - Sulikeri to Join Kelavadi Neeralakeri road	2.33	176.51	132.06	2.33	Completed
16	Bagalkot	Bilagi	KS-01-32	Improvements to Road - Hullikeri LT to Hullikeri Inam	2.31	210.35	165.55	2.31	Completed
17	Bagalkot	Bilagi	KS-01-32	Improvements to Road - Ganganbudihal to Join NH-13 near Hulageri	4.1	348.95	1.08	0	Dropped
18	Bagalkot	Bilagi	KS-01-32A	Improvements to road from - Chikkasaunsi to NH-20 (Tulasigeri Village)	4.2	342.92	54.21	0.15	Progress
19	Bagalkot	Bilagi	KS-01-33	Improvements to Road - Kataraki to Halagali	3.2	255.1	218.45	3.2	Completed
20	Bagalkot	Bilagi	KS-01-33	Improvements to Road - Arakeri LT to Halagali (Mudhol) up to Taluka Border	1.56	173.98	150.76	1.56	Completed
21	Bagalkot	Bilagi	KS-01-33	Improvements to Road - Hulageri to Kagalagomba road	5.05	501.71	462.25	5.05	Completed
22	Bagalkot	Bilagi	KS-01-42	Improvements to Road - Davaleshwar RC to Davaleshwar	3.12	229.57	193.81	3.12	Completed
23	Bagalkot	Bilagi	KS-01-42	Improvements to Road - Melinhalakurki approach to Join SH (Halakurki)	0.51	53.147	41.53	0.51	Completed
24	Bagalkot	Bilagi	KS-01-42	Improvements to Road - Bellikhindi to Join SH via Hawalakhod, Chinchalakatti	5.54	537.86	453.19	5.54	Completed
25	Bagalkot	Bilagi	KS-01-42	Improvements to Road - Anagawadi to Salagundi via (Honnaralli-Nakkargundi)	1.91	152.14	125.57	1.91	Completed
26	Bagalkot	Bilagi	KS-01-42	Improvements to Road - Govindakoppa to Tulasigeri	1.8	168.81	144.52	1.8	Completed
				Total for Bilagi Constituency	39.38	3501.867	2417.42	31.23	
27	Bagalkot	Hungund	KS-01-34	Improvements to Road - MDR 5 to Jalakamaladinni	1.1	90.43	0	0	Dropped
28	Bagalkot	Hungund	KS-01-34	Improvements to Road - Dhannur to Indawar road	11.45	1046.52	1.81	0	Dropped
29	Bagalkot	Hungund	KS-01-34A (General)	Improvements to Road - Nagur to join Sulebhavi - Gorajanal Road	8.4	767.48	322.19	3.1	Progress

30	Bagalkot	Hungund	KS-01-34A (General)	Improvements to Road - Kamadatti to Dhannur	2.3	208.79	1.81	0	Progress
31	Bagalkot	Hungund	KS-01-34A (General)	Improvements to Road - MDR 5 to Jalakamaladinni	1.1	90.43	15.31	0	Progress
32	Bagalkot	Hungund	KS-01-34A (General)	Improvements to Road - MDR 5 to Jalakamaladinni	1.1	90.43	0	0	Dropped
33	Bagalkot	Hungund	KS-01-35	Improvements to Road - Chikkasingangutti Via to Hiresinganagutto Upto SH	2.85	231.66	172.59	2.85	Completed
34	Bagalkot	Hungund	KS-01-35	Improvements to Road - Chikkanal approach to Join Gudur SC SH	3.17	330.68	178.23	2.5	Progress
35	Bagalkot	Hungund	KS-01-35	Improvements to Road - Gonal ST to Approach road	1.73	168.54	126.63	1.73	Completed
				Total for Hungund Constituency	33.2	3024.96	818.57	10.18	
36	Bagalkot	Jamakhandi	KS-01-36	Improvements to Road - Linganur to Hunashikatti	2.55	255.73	207.86	2.55	Completed
37	Bagalkot	Jamakhandi	KS-01-36	Improvements to Road - Hunnur to Alabal	2.17	218.98	169.74	2.17	Completed
38	Bagalkot	Jamakhandi	KS-01-36	Improvements to Road - Alagur to SH Via Tanashyal Vasti - Ligade Vasti	6.15	513.4	400.91	6.15	Completed
39	Bagalkot	Jamakhandi	KS-01-37	Improvements to Road - Jambagi BK to Takkod	3.32	278.15	218.95	3.32	Completed
40	Bagalkot	Jamakhandi	KS-01-37	Improvements to Road - Alagur-Sanal to Kumbarahalla	2.95	257.84	200.78	2.95	Completed
41	Bagalkot	Jamakhandi	KS-01-37	Improvements to Road - Jambagi BK to Jambagi KD	2.86	239.45	150.44	2.15	Completed
				Total for Jamakhandi Constituency	20	1763.55	1348.68	19.29	
42	Bagalkot	Mudhol	KS-01-38	Improvements to Road - Budni PM to Mudhol	7.5	589.79	491.26	7.5	Completed
43	Bagalkot	Mudhol	KS-01-38	Improvements to Road - Budni PM to Konnur	2.45	200.68	166.06	2.45	Completed
44	Bagalkot	Mudhol	KS-01-39	Improvements to Road - Mahalingapur to Belagali via Kere	3.86	336.25	274.15	3.86	Completed
45	Bagalkot	Mudhol	KS-01-39	Improvements to Road - Bhantanur to Jion SH via Bhantanur Navagram Plot	6.19	569.21	506.81	6.19	Completed
				Total for Mudhol Constituency	20	1695.93	1438.28	20	
46	Bagalkot	Terdal	KS-01-40	Improvements to Road - Approach road from Sanganatti to Dhavaleshwar road	2.14	218.19	175.04	2.14	Completed
47	Bagalkot	Terdal	KS-01-40	Improvements to Road - Approach road to Madabhavi - Dhavaleshwar road	4.4	390.18	202.01	3.2	Completed
48	Bagalkot	Terdal	KS-01-40	Improvements to Road - Dhavaleshwar to Teradal	2.44	244.8	229.83	3.54	Completed
49	Bagalkot	Terdal	KS-01-40	Improvements to Road - Chimmad to Handigund up to Taluka border	2.32	186.81	156.67	2.32	Completed
50	Bagalkot	Terdal	KS-01-41	Improvements to Road - Hanagandi to Halingali	3	289.67	227.4	2.95	Completed
51	Bagalkot	Terdal	KS-01-41	Improvements to Road - Jagadal - Navalagi to Mahalingapur road	2.81	239.43	152.8	1.95	Completed
52	Bagalkot	Terdal	KS-01-41	Improvements to Road - Kullalli to Hipparagi Interior road	3.31	314.15	262.31	2.6	Completed
				Total for Terdal Constituency	20.42	1883.23	1406.06	18.7	
				Total for Bagalkot District	0	0	0	0	
53	Bangalore Rural	Devanahalli	KS-02-15	Improvements to Road - Vijayapura to to Dharamapura	2	139.3	110.02	2	Completed
54	Bangalore Rural	Devanahalli	KS-02-15	Improvements to Road - Thirmgodnahalli to to Lakshmi devipura via., Gangasandra	2.45	168.8	133.05	2.45	Completed
55	Bangalore Rural	Devanahalli	KS-02-15	Improvements to Road - Melekote cross to to Melekote	1.9	178.06	178.68	1.9	Completed
56	Bangalore Rural	Devanahalli	KS-02-15	Improvements to Road - NH-07 to to Devanahalli -Nandi hills road via., dasarahalli, yamarahalli	3.65	235.7	172.91	3.31	Completed
57	Bangalore Rural	Devanahalli	KS-02-15	Improvements to Road - Juttanahalli village to to Tindlu	2.3	149	111.14	2.3	Completed
58	Bangalore Rural	Devanahalli	KS-02-15	Improvements to Road - NH-207 to to Haralur Nallappanahalli via., Harlaur, Mallepura	3.65	231	177.44	3.65	Completed
59	Bangalore Rural	Devanahalli	KS-02-16	Improvements to Road - S.S.Ghati road to to Melenajuganahalli via., Kelaginajuganahalli	3	187.8	141.39	3	Completed

60	Bangalore Rural	Devanahalli	KS-02-16	Improvements to Road - Chikkaballapura-Vijayapura (K.S.) road to to Bijivara via., Gonur	2.45	160	125.56	2.455	Completed
61	Bangalore Rural	Devanahalli	KS-02-16	Improvements to Road - Vijayapura-siddlagatta main road to to mandibele	2.1	128	97.9	2.1	Completed
62	Bangalore Rural	Devanahalli	KS-02-16	Improvements to Road - NH-207 to to Kundana via., Chinnakempanahalli, K.Kopalu	3	193.5	132.97	3	Completed
63	Bangalore Rural	Devanahalli	KS-02-16	Improvements to Road - NH-207 to to Taluk border via., allur duddanahalli	3.5	217	161.68	3.5	Completed
				Total for Devanahalli Constituency	30	1988.16	1542.74	29.665	
64	Bangalore Rural	Doddaballapura	KS-02-17	Improvements to Road - Sasalu to to taluk border via., Sriramanahalli, Machenahalli	4.33	277.5	196.13	4.33	Completed
65	Bangalore Rural	Doddaballapura	KS-02-17	Improvements to Road - Channaveeranahalli middle school to to sasalu via., Benakinamadugu, Dinne palya, Bhovi palya	3.44	209.5	201.94	3.835	Completed
66	Bangalore Rural	Doddaballapura	KS-02-17	Improvements to Road - Hannabe middle school to to vanigara halli	2.21	132.5	100.07	2.21	Completed
67	Bangalore Rural	Doddaballapura	KS-02-18	Improvements to Road - NH-207 to to Kathale palya via., Maduranahosahalli, Chikkahajji , Chikkahajji colony	4.27	273.5	257.21	4.27	Completed
68	Bangalore Rural	Doddaballapura	KS-02-18	Improvements to Road - Chikka tumukur to to taluk border via., Byrasandra, Byrasandra palya, Gowdanahalli	6.7	399	308.26	6.57	Completed
69	Bangalore Rural	Doddaballapura	KS-02-24	Improvements to Road - Lingapura to Akkathammanahalli	2.3	78.25	52.37	2.35	Completed
				Total for Doddaballapura Constituency	23.25	1370.25	1115.98	23.565	
70	Bangalore Rural	Hoskote	KS-02-19	Improvements to Road - Doddanallala to to join Appasandra road	2.04	127.5	96.21	2.04	Completed
71	Bangalore Rural	Hoskote	KS-02-19	Improvements to Road - D.Hosahalli to to NH-207 via., Obalapura	2.14	129	94.03	2.14	Completed
72	Bangalore Rural	Hoskote	KS-02-19	Improvements to Road - Horohalli to to Muthasandra via., Kotur	2.38	174.5	145.14	2.38	Completed
73	Bangalore Rural	Hoskote	KS-02-19	Improvements to Road - Kondrahalli to to Sh-82 (Hosakote -chinthamani road) via., Mothakadalli	4.37	282.5	245.49	4.368	Completed
74	Bangalore Rural	Hoskote	KS-02-20	Improvements to Road - Jinnagara cross to to makanahalli road via., Vagata	3.15	205	196.52	3.285	Completed
75	Bangalore Rural	Hoskote	KS-02-20	Improvements to Road - Thavatahalli to to Injanahalli via., Amblipura	2.5	159	140.74	3.1	Completed
76	Bangalore Rural	Hoskote	KS-02-20	Improvements to Road - Gonakanahalli to to SH-95 (Hosakote Mallur road)	0.74	45	31.6	0.74	Completed
77	Bangalore Rural	Hoskote	KS-02-20	Improvements to Road - Chikkanalla to to Doddanallala	1.58	104	76.57	1.43	Completed
78	Bangalore Rural	Hoskote	KS-02-20	Improvements to Road - Bhemapura to to Chikkanahalli	1.27	81	72.64	1.27	Completed
				Total for Hoskote Constituency	20.17	1307.5	1098.94	20.753	
79	Bangalore Rural	Nelamangala	KS-02-21	Improvements to Road - Udukunte to to gollrahatti	1.31	90.6	74.35	1.31	Completed
80	Bangalore Rural	Nelamangala	KS-02-21	Improvements to Road - Banvadi Kambal main road to to Byrasandra via., Mudalapalya	1.2	76.4	110.04	1.2	Completed
81	Bangalore Rural	Nelamangala	KS-02-21	Improvements to Road - Narasapura (SH-03) to to Yelekythanahalli main road	3.11	291.33	199.96	3.11	Completed
82	Bangalore Rural	Nelamangala	KS-02-21	Improvements to Road - NH-207 to to Hattukunta palya	1.86	140.24	114.85	1.86	Completed
83	Bangalore Rural	Nelamangala	KS-02-21	Improvements to Road - Kodappanahalli to to kakkepalya via., Kulume kempanahalli	1.8	116.8	96.12	1.8	Completed
84	Bangalore Rural	Nelamangala	KS-02-21	Improvements to Road - Kodgi Bommanahalli to to Narasapura gate	2	132.16	105.12	2	Completed
85	Bangalore Rural	Nelamangala	KS-02-21	Improvements to Road - T.Beguru to to Agasarahalli	1.55	110	91.25	1.55	Completed
86	Bangalore Rural	Nelamangala	KS-02-21	Improvements to Road - Muppenahalli to to chanuvahalli	3.1	208.6	174.55	3.1	Completed
87	Bangalore Rural	Nelamangala	KS-02-22	Improvements to Road - Sondekoppa main road to to mallapura village	1.6	102.4	100.19	1.6	Completed
88	Bangalore Rural	Nelamangala	KS-02-22	Improvements to Road - Yelekeyathanahalli to to Manne via., Kanuvanahalli village	2.85	197.84	160.96	2.85	Completed

89	Bangalore Rural	Nelamangala	KS-02-22	Select - NH-04 to Beeragondanahalli Via, Halenijagal	3.8	289.1	229.02	3.8	Completed
90	Bangalore Rural	Nelamangala	KS-02-22	Improvements to Road - Kalalagatta to to Bidlauru via., Kodihalli	1.46	100.6	84.43	1.46	Completed
91	Bangalore Rural	Nelamangala	KS-02-22	Improvements to Road - Obalapura to to Doddchanuvanahalli via., Chanuvanahalli colony	1.12	66.2	59.6	1.12	Completed
92	Bangalore Rural	Nelamangala	KS-02-22	Improvements to Road - Yelekeythanahalli main road to Maralkunte village via., Benachanahalli	3.24	218	191.75	3.31	Completed
93	Bangalore Rural	Nelamangala	KS-02-25	Improvements to Road - Hakkinalu to Hakkinalu Colony	1	96.5	89.495	1	Completed
				Total for Nelamangala Constituency	31	2236.77	1881.685	31.07	
				Total for Bangalore Rural District	0	0	0	0	
94	Bangalore Urban	Anekal	KS-03-22	Improvements to Road - Huskuru to Dommasandra Road Via Avalahalli	4.3	306.52	226.11	4.297	Completed
95	Bangalore Urban	Anekal	KS-03-22	Improvements to Road - Chambenahalli to Ittanguru Via V Kallahalli	2.59	185.58	152.34	2.591	Completed
96	Bangalore Urban	Anekal	KS-03-22	Improvements to Road - CD Road to B Hosahalli Via Gopasandra and Chikkathimmasandra	4.44	312.46	231.81	4.442	Completed
97	Bangalore Urban	Anekal	KS-03-23	Improvements to Road - Mayasandra to Kodalipura	1.34	90.69	62.36	1.336	Completed
98	Bangalore Urban	Anekal	KS-03-23	Improvements to Road - Kaggalipura Cross to Huskuru	1.7	124.5	136.78	1.701	Completed
99	Bangalore Urban	Anekal	KS-03-23	Improvements to Road - NH-7 HUSKUR ROAD (SAMPIGE NAGAR FRUIT MARKET)) to Singena Agrahara	1.4	130.18	113.54	1.4	Completed
100	Bangalore Urban	Anekal	KS-03-23	Improvements to Road - Anekal Attibeale Road to Harohalli road	0.48	35.21	0.09	0	Dropped
101	Bangalore Urban	Anekal	KS-03-23	Improvements to Road - CD Road to NH-04 - Huskuru Road Junction (Sampige Nagar Fruit Market)	4	416.78	360.52	4	Completed
				Total for Anekal Constituency	20.24	1601.92	1283.55	19.767	
102	Bangalore Urban	Bangalore South	KS-03-24	Improvements to Road - Bandenallasandra, to Gollahally Via Kyalasanahally,Vabhasandra and Shikaripalya	6.9	596	493.67	6.9	Completed
103	Bangalore Urban	Bangalore South	KS-03-24	Improvements to Road - Prashanta Kuteera to Kallabalu via Giddenahalli	2.15	138	88.09	1.37	Completed
104	Bangalore Urban	Bangalore South	KS-03-24	Improvements to Road - Nosenur to Nosenur Gollahalli	1.36	98.2	72.94	1.36	Completed
105	Bangalore Urban	Bangalore South	KS-03-24	Improvements to Road - Bommandahalli to Vaderamanchanahalli main road via Konnasandra	1.6	131.8	101.56	1.6	Completed
106	Bangalore Urban	Bangalore South	KS-03-25	Improvements to Road - Sevanayakanadoddi to Puttanayakanadoddi	0.95	69.9	0.25	0	Dropped
107	Bangalore Urban	Bangalore South	KS-03-25	Improvements to Road - Vaddarapalya (Madapura) to Banneragatta Road	1.3	100.2	77.82	1.3	Completed
108	Bangalore Urban	Bangalore South	KS-03-25	Improvements to Road - Koratageredoddi to Ujjappanadoddi	1.48	92.6	32.05	0	Dropped
109	Bangalore Urban	Bangalore South	KS-03-25	Improvements to Road - Hulukasavanahalli to C.K.Palya via Sakalavara	2	184.2	146.72	2	Completed
110	Bangalore Urban	Bangalore South	KS-03-25	Improvements to Road - Hennagara main road to NH-07 via Kachanayakanahalli	1.3	159.4	140.97	1.3	Completed
111	Bangalore Urban	Bangalore South	KS-03-25	Improvements to Road - Hennagara to Sreeramapura Via Yellamma Temple	1.71	138.4	104.53	1.71	Completed
				Total for Bangalore South Constituency	20.75	1708.7	1258.6	17.54	
112	Bangalore Urban	Byatarayanapura	KS-03-26	Improvements to Road - Billamaranahalli to Kodagalhatti	1.03	67.17	0.2	0	Dropped
113	Bangalore Urban	Byatarayanapura	KS-03-26	Improvements to Road - Koodagalhatti to NH-7	1.95	188.15	118.51	1.95	Completed
114	Bangalore Urban	Byatarayanapura	KS-03-26	Improvements to Road - NH -7 to to Nellukunte via VIT ,Thimmasandra, suggatta	7.1	486.57	389.05	7.1	Completed
115	Bangalore Urban	Byatarayanapura	KS-03-27	Improvements to Road - Budansabpalya to vidyanagar	0.8	51.67	43.28	0.803	Completed

116	Bangalore Urban	Byatarayanapura	KS-03-27	Improvements to Road - Bynahalli Railway gate to kudugere via channahalli , bynahalli	2.67	204.84	131.82	2.673	Completed
117	Bangalore Urban	Byatarayanapura	KS-03-27	Improvements to Road - huttanahalli to boilahally via kolipura meesaganahalli	4.44	338.84	230.09	4.444	Completed
118	Bangalore Urban	Byatarayanapura	KS-03-27	Improvements to Road - Bynahalli to Bettahalsur	1.17	86.98	53.25	1.17	Completed
				Total for Byatarayanapura Constituency	19.17	1424.22	966.2	18.14	
119	Bangalore Urban	Mahadevapura	KS-03-28	Improvements to Road - Yerappanahalli Colony to Kannur Road	2.52	207.21	154.36	2.518	Completed
120	Bangalore Urban	Mahadevapura	KS-03-28	Improvements to Road - Gunjur to Bangalore East Taluk Boarder Via Gunjur Hosahalli	0.96	92.29	0.19	0	Dropped
121	Bangalore Urban	Mahadevapura	KS-03-28	Improvements to Road - bidarahalli main road to cheemasandra	2.04	151.41	122.65	2.04	Completed
122	Bangalore Urban	Mahadevapura	KS-03-28	Improvements to Road - Valepura to Madhuranagara	2.52	186.97	143.66	2.519	Completed
123	Bangalore Urban	Mahadevapura	KS-03-28	Improvements to Road - Doddagubbi to Kothanuru	2.04	132.19	95.16	2.036	Completed
124	Bangalore Urban	Mahadevapura	KS-03-28	Improvements to Road - Sarjapura main road to Mulluru road	1.66	108.4	57.71	0	Progress
125	Bangalore Urban	Mahadevapura	KS-03-29	Improvements to Road - Kithaganuru to Kithaganuru JHC	1.01	67.02	48.8	1.013	Completed
126	Bangalore Urban	Mahadevapura	KS-03-29	Improvements to Road - Hirandahally to Gunduthopu	1.09	71.43	53.13	1.09	Completed
127	Bangalore Urban	Mahadevapura	KS-03-29	Improvements to Road - ChikkaGubbi Cross to Doddagubbi	2.08	179.75	126.54	2.084	Completed
128	Bangalore Urban	Mahadevapura	KS-03-29	Improvements to Road - Kithaganur JHC to NH-4	0.65	43.51	27.04	0.654	Completed
129	Bangalore Urban	Mahadevapura	KS-03-29	Improvements to Road - Valepura to Himmadihalli	0.76	50.61	27.65	0.76	Completed
130	Bangalore Urban	Mahadevapura	KS-03-29	Improvements to Road - Venkateshwaraswamy Temple to Adur	1.29	73.82	55.07	1.288	Completed
131	Bangalore Urban	Mahadevapura	KS-03-29	Improvements to Road - Gunduru to Gunduru Colony	1.06	71.38	46.3	1.058	Completed
				Total for Mahadevapura Constituency	19.68	1435.99	958.26	17.06	
132	Bangalore Urban	Yelahanka	KS-03-30	Improvements to Road - Nelamangala Taluk Border to Huskur Main Road Via Budukanapalya, Pillahalli and Pillalli JHC	1.75	138.3	110.76	1.75	Completed
133	Bangalore Urban	Yelahanka	KS-03-30	Improvements to Road - Lakshmipura to Bettahalli Via Kadirenahalli and Kammasandra	6.38	394.5	274.8	5.2	Completed
134	Bangalore Urban	Yelahanka	KS-03-30	Improvements to Road - Marappanapalya to Hyadalu-Makali Road via Nandaramiahnanapalya and Nagaruru	2	157.7	121.82	2	Completed
135	Bangalore Urban	Yelahanka	KS-03-30	Improvements to Road - Mathkur Lingannahalli Road to Koluvarayanahalli	2.26	212.6	174.4	2.26	Completed
136	Bangalore Urban	Yelahanka	KS-03-31	Improvements to Road - Huralichikkanahalli road (Ragavendra Shanthi Dhama) to Kalathammanahalli JHC via Kalathammanahalli	1.3	120.3	89.12	1.3	Completed
137	Bangalore Urban	Yelahanka	KS-03-31	Improvements to Road - Guniagrahara to Mediagrahara (Byalakere Main Road)	0.7	63.5	42.59	0.7	Completed
138	Bangalore Urban	Yelahanka	KS-03-31	Improvements to Road - K G Lakkenahalli to to Bylakonenahalli Road junction	0.93	66.6	56.38	0.93	Completed
139	Bangalore Urban	Yelahanka	KS-03-31	Improvements to Road - Byalakere Main Road to Vaderahalli	0.9	85.7	67.79	0.9	Completed
140	Bangalore Urban	Yelahanka	KS-03-31	Improvements to Road - Byrapura - Haniyur Road to to Doddaballapur Main Road Via Kakkehalli and Nellukunte	4.54	297.5	166.7	3.66	Completed
				Total for Yelahanka Constituency	20.76	1536.7	1104.36	18.7	
141	Bangalore Urban	Yeshwantapura	KS-03-32	Improvements to Road - Uttari Agara Road to to Banjarapalya via Thimmegowdanapalya	1.18	76.9	55.08	1.18	Completed
142	Bangalore Urban	Yeshwantapura	KS-03-32	Improvements to Road - Ramohalli Main Road to Punagamarnahalli	1.17	76.3	47.17	1.17	Completed
143	Bangalore Urban	Yeshwantapura	KS-03-32	Improvements to Road - Veerasandra to to NH-209 and to Muneshwara Temple	1.26	94	32.88	0.614	Completed

144	Bangalore Urban	Yeshwant hapura	KS-03-32	Improvements to Road - Magadi Main Road to to Kengeri-Thavarekere Road via Kempegowdanagar and Stadium	1.51	132.6	104.2	1.51	Completed
145	Bangalore Urban	Yeshwant hapura	KS-03-32	Improvements to Road - Hosadoddi to to NH-209	0.7	55.1	34.6	0.59	Completed
146	Bangalore Urban	Yeshwant hapura	KS-03-32	Improvements to Road - Somanahalli Road to to Nettigere	1.81	163.7	0.47	0	Dropped
147	Bangalore Urban	Yeshwant hapura	KS-03-32	Improvements to Road - Islampura to to Kengeri-Thavarekere Road	0.95	55.5	33.11	0.95	Completed
148	Bangalore Urban	Yeshwant hapura	KS-03-32	Improvements to Road - Badekatte to to Dinnepalaya and to Goshala	1.83	105	55.41	1.43	Completed
149	Bangalore Urban	Yeshwant hapura	KS-03-33	Improvements to Road - Peddanapalya to Prandapalya Via Gankal	2.5	186.6	137.06	2.164	Completed
150	Bangalore Urban	Yeshwant hapura	KS-03-33	Improvements to Road - Ramanagar Taluk Kurubarakarenahalli to to Dodderi Main Road via Ramanayakanathandya	1.46	130.5	88.93	1.22	Completed
151	Bangalore Urban	Yeshwant hapura	KS-03-33	Improvements to Road - Magadi Main Road (Yellappanapalya) to to Chittrakoota College	2.11	132.7	84.16	2.11	Completed
152	Bangalore Urban	Yeshwant hapura	KS-03-33	Improvements to Road - Naganayakanahalli Main Road to to Navkalpalya via Gudipalya	1.94	145.2	74.6	1.59	Completed
153	Bangalore Urban	Yeshwant hapura	KS-03-33	Improvements to Road - Chikkanahalli main road to to Donnenahalli via Pacchepalya	1.93	167.4	124.28	1.93	Completed
				Total for Yeshwanthapura Constituency	20.35	1521.5	871.95	16.458	
				Total for Bangalore Urban District	0	0	0	0	
154	Belgaum	Athani	KS-04-60	Improvements to Road - Kudanhalla to Sankratti	2.05	184.12	161.97	1.95	Completed
155	Belgaum	Athani	KS-04-60	Improvements to Road - Agrani River to SH-72 via Ombattukallu vasti	2.2	215.66	172.78	2.2	Completed
156	Belgaum	Athani	KS-04-60	Improvements to Road - Kotalagi to Bannur road	2	168.07	128.31	2	Completed
157	Belgaum	Athani	KS-04-60	Improvements to Road - Mugalkhod vasti to Akalkallu Athani road	2	162.2	119.93	2	Completed
158	Belgaum	Athani	KS-04-60	Improvements to Road - Dodawad to Naganur PK	2.5	198.2	152.63	2.5	Completed
159	Belgaum	Athani	KS-04-61	Improvements to Road - Muragundi to MDR-04 via Devaradderhatti	2.75	245.7	170.41	2.4	Completed
160	Belgaum	Athani	KS-04-61	Improvements to Road - Awarkhod to SH-31 via (Halyal)	2.5	201.27	138.96	2.5	Completed
161	Belgaum	Athani	KS-04-61	Improvements to Road - Halyal Huigaddi vasti to SH-31	2.5	231.75	141	1.4	Completed
162	Belgaum	Athani	KS-04-61	Improvements to Road - Padatarwadi to Kannal	2.3	182.12	113.58	2.3	Completed
163	Belgaum	Athani	KS-04-94	Construction of Long span bridge - Muragundi to MDR-4 via Devaradderhatti	0.12	576	565.13	0.2	Completed
				Total for Athani Constituency	20.92	2365.09	1864.7	19.45	
164	Belgaum	Belgaum grameena	KS-04-66	Improvements to Road - Tarihal to Nagayya Swami Math	2.5	222.14514	97.09	0	Progress
165	Belgaum	Belgaum grameena	KS-04-66	Improvements to Road - Shindolli to Mastamaradi, Tarihal	4.2	445.29322	133.07	0	Progress
166	Belgaum	Belgaum grameena	KS-04-67	Improvements to Road - Mutnal to Kukadolli	2.59	174.93149	135.66	2.59	Progress
167	Belgaum	Belgaum grameena	KS-04-67	Improvements to Road - Sambra to Balekundri KH	0.97	72.81586	32.62	0.87	Progress
168	Belgaum	Belgaum grameena	KS-04-67	Improvements to Road - Navage to Hangaraga	5.71	543.03775	464.54	5.19	Progress
169	Belgaum	Belgaum grameena	KS-04-67	Improvements to Road - Bendigeri to Hulikavi	2.98	206.47288	126.6	2.25	Progress
				Total for Belgaum grameena Constituency	18.95	1664.69634	989.58	10.9	
170	Belgaum	Belgaum South	KS-04-68	Improvements to Road - Macche to Bramhalinga Temple	0.95	70.87946	46.88	0.95	Completed

171	Belgaum	Belgaum South	KS-04-68	Improvements to Road - Dhamane to Bastawad (Narehalla)	2.8	223.53199	105.36	2.1	Progress
172	Belgaum	Belgaum South	KS-04-68	Improvements to Road - Sulaga (Y) to Panandi Road	0.5	35.31417	17.29	0.5	Completed
173	Belgaum	Belgaum South	KS-04-68	Improvements to Road - Yallur to Raily Gate Road	1.95	143.4807	0.38	0	Progress
174	Belgaum	Belgaum South	KS-04-68	Improvements to Road - Machhe to SH-4	1.05	98.30214	76.6	1.05	Completed
175	Belgaum	Belgaum South	KS-04-68	Improvements to Road - NH-4 to Khadavadi	1.8	130.22748	77.76	1.49	Completed
176	Belgaum	Belgaum South	KS-04-69	Improvements to Road - Yaramale to Nagenhatti	3.11	325.80773	263.13	2.93	Completed
177	Belgaum	Belgaum South	KS-04-69	Improvements to Road - Huncyanatti to Khadarvadi	2.57	243.61457	206.11	2.57	Completed
178	Belgaum	Belgaum South	KS-04-69	Improvements to Road - Dhamane to June Belgaum Road	4.06	505.79722	352.8	4.05	Progress
				Total for Belgaum South Constituency	18.79	1776.95546	1146.31	15.64	
179	Belgaum	Chikkodi - Sadalaga	KS-04-70	Improvements to Road - Rampur to Pattankudi via Gourai maradi	2.9	265.65	175	2.9	Completed
180	Belgaum	Chikkodi - Sadalaga	KS-04-70	Improvements to Road - Shiraguppi (Border) Laxmi temple to Ingali	2.7	249.5	184.52	2.7	Completed
181	Belgaum	Chikkodi - Sadalaga	KS-04-70	Improvements to Road - Old Ingali to Dhanawade, Mali tota	1.53	136.93	24.88	1.53	Progress
182	Belgaum	Chikkodi - Sadalaga	KS-04-71	Improvements to Road - Khothaliwadi to SH-18 via Handyanwadi	2.15	251.15	0.42	0	Dropped
183	Belgaum	Chikkodi - Sadalaga	KS-04-71	Improvements to Road - Malikwad SC Colony to Sadalaga SC Colony via Madiwal vasti	4.5	352.14	260.5	4.5	Completed
184	Belgaum	Chikkodi - Sadalaga	KS-04-71	Improvements to Road - SH-72 to Mallikwad	2.39	238.55	188.93	2.39	Completed
185	Belgaum	Chikkodi - Sadalaga	KS-04-71	Improvements to Road - Nagaral to SH-72	1.86	162.79	132.55	1.86	Completed
186	Belgaum	Chikkodi - Sadalaga	KS-04-71	Improvements to Road - Yadyanwadi to Nainglaj (SH-97)	2.95	298.34	193.04	2.93	Completed
				Total for Chikkodi - Sadalaga Constituency	20.98	1955.05	1159.84	18.81	
187	Belgaum	Hukkeri	KS-04-76	Improvements to Road - Kamatnur to Ammanagi	4.2	424.92	367.94	4.2	Completed
188	Belgaum	Hukkeri	KS-04-76	Improvements to Road - Nidasoshi to Akkiwat	3.2	279.01	214.79	3.2	Completed
189	Belgaum	Hukkeri	KS-04-76	Improvements to Road - Kestitota to Bidarolli up to Taluka Border	2.2	164.84	129.91	2.2	Completed
190	Belgaum	Hukkeri	KS-04-77	Improvements to Road - Hattialur to Pachhapur	4.25	385.2	320.51	4.04	Completed
191	Belgaum	Hukkeri	KS-04-77	Improvements to Road - Bellada Bagewadi to Sarapur Cross (Via Vishwanath Sugur Factory)	6.1	551.1	463	6.1	Completed
				Total for Hukkeri Constituency	19.95	1805.07	1496.15	19.74	
192	Belgaum	Kagawad	KS-04-78	Improvements to Road - Laxmi temple to Shedabal road	6.7	550.46	456.16	6.5	Completed
193	Belgaum	Kagawad	KS-04-78	Improvements to Road - Ainapur Barigaddi vasti to Mangasuli Laxmeshwar road	4.95	382.94	297.25	4.95	Completed
194	Belgaum	Kagawad	KS-04-79	Improvements to Road - Shedabal to Kallal road (Ugar BK Lokur road)	3.5	291.63	218.98	3.5	Completed
195	Belgaum	Kagawad	KS-04-79	Improvements to Road - Mole to JCS road	3	228.34	174.82	3	Completed
196	Belgaum	Kagawad	KS-04-79	Improvements to Road - Shedabal to JCS road	2.65	177.54	127.49	2.65	Completed
				Total for Kagawad Constituency	20.8	1630.91	1274.7	20.6	
197	Belgaum	Khanapur	KS-04-80	Improvements to Road - Kamma Nagar to SH-93	2.6	193.59872	144.1	2.4	Completed
198	Belgaum	Khanapur	KS-04-80	Improvements to Road - Manikwadi to NH-4	1	71.78231	53.5	1	Completed
199	Belgaum	Khanapur	KS-04-80	Improvements to Road - Vadagoan to SH	0.92	81.54208	64.22	0.92	Completed
200	Belgaum	Khanapur	KS-04-80	Improvements to Road - Betageri to Maharasta Border	1.7	141.61504	112.92	1.695	Completed
201	Belgaum	Khanapur	KS-04-80	Improvements to Road - Kanjale to Harasanwadi	3.7	263.77034	201.69	3.7	Completed
202	Belgaum	Khanapur	KS-04-80	Improvements to Road - Jatage-Deggegal to Kapoli KG-Kamataga	2.65	188.72878	146.55	2.65	Completed

203	Belgaum	Khanapur	KS-04-81	Improvements to Road - Karavinkoppa to Itagi Road	0.86	64.61575	44.93	0.86	Completed
204	Belgaum	Khanapur	KS-04-81	Improvements to Road - Talwade to MDR (Golyalli)	4.86	362.79094	272.99	4	Completed
205	Belgaum	Khanapur	KS-04-81	Improvements to Road - Habbanatti to SH	2.32	157.33059	113.02	2.32	Completed
				Total for Khanapur Constituency	20.61	1525.77455	1153.92	19.545	
206	Belgaum	Kudachi	KS-04-82	Improvements to Road - Marakudi to Gandhinagar up to Taluka boarder	1.8	148.19	101.78	1.8	Completed
207	Belgaum	Kudachi	KS-04-82	Improvements to Road - Ugardharn to Kudachi	5	466.68	276.92	4.6	Completed
208	Belgaum	Kudachi	KS-04-82	Improvements to Road - Kudachi Shiragur road to Kagawad Kaladagi road via Halashiragur	3.9	310.87	208.03	3.7	Completed
209	Belgaum	Kudachi	KS-04-83	Improvements to Road - Harugeri village Jatt Jamboti Terdal Road to Mugolkhod (Harugeri Mugolkhod Road)	4	297.25	219.14	4	Completed
210	Belgaum	Kudachi	KS-04-83	Improvements to Road - Hidakal to Khandal	2.7	193.61	144.44	2.7	Completed
211	Belgaum	Kudachi	KS-04-83	Improvements to Road - Harugeri village to Harugeri Terdal Road (Upto Laxmi temple)	3.3	275.05	217.56	3.3	Completed
				Total for Kudachi Constituency	20.7	1691.65	1167.87	20.1	
212	Belgaum	Nippani	KS-04-84	Improvements to Road - Mattiwad to Appachiwadi	5.3	459.4	183.65	0	Progress
213	Belgaum	Nippani	KS-04-84	Improvements to Road - Gajabarwadi to SH-98	2.95	211.1	124.47	1.95	Completed
214	Belgaum	Nippani	KS-04-84	Improvements to Road - Borgonwadi to Kasanal	3.6	323.82	208.74	3.6	Completed
215	Belgaum	Nippani	KS-04-85	Improvements to Road - Kodni to SH-18 via Kodniwadi	3.9	325.42	178.29	3.9	Completed
216	Belgaum	Nippani	KS-04-85	Improvements to Road - Lakhanapur to Nippani via Ambedkar Nagar	2.25	246.65	102.65	0	Progress
217	Belgaum	Nippani	KS-04-85	Improvements to Road - Dilalpurwadi to SH-97 (Bhoj)	2.2	220.48	101.02	0	Progress
				Total for Nippani Constituency	20.2	1786.87	898.82	9.45	
218	Belgaum	Raibag	KS-04-86	Improvements to Road - Umarani Harake kodi to Ramlingkodi	3.3	281.59	175.66	3.05	Completed
219	Belgaum	Raibag	KS-04-86	Improvements to Road - Kungatolli to Bennihalli via Bendawade tota	2.3	310.14	206.38	2.15	Completed
220	Belgaum	Raibag	KS-04-86	Improvements to Road - Biradi to Ingali	3.25	305.72	230.43	3.25	Completed
221	Belgaum	Raibag	KS-04-86	Improvements to Road - Belakud to Donwad via Mahanthpur School	2.8	305.72	189.08	2.8	Completed
222	Belgaum	Raibag	KS-04-87	Improvements to Road - Kerilagamava tota to Soudatti	2.4	214.05	151.97	2.4	Completed
223	Belgaum	Raibag	KS-04-87	Improvements to Road - Shivashakti nagar to Jalalpur	1.15	102.58	62.75	1.15	Completed
224	Belgaum	Raibag	KS-04-87	Improvements to Road - Toranalli Jogi tota, Janata plot, SC Colony to Hanumanth temple	1.8	179.91	81.09	1.8	Completed
225	Belgaum	Raibag	KS-04-87	Improvements to Road - Birnal to Bastawad	3.8	326.38	239.91	3.8	Completed
				Total for Raibag Constituency	20.8	2026.09	1337.27	20.4	
226	Belgaum	Yamakan mardi	KS-04-92	Improvements to Road - Daddi to Ghatabraba River Bridge	0.76	125.86	91.93	0.76	Completed
227	Belgaum	Yamakan mardi	KS-04-92	Improvements to Road - Kuranewadi SP to Hattaragi-Hidakal Dam	2.5	171.55	122.18	2.5	Completed
228	Belgaum	Yamakan mardi	KS-04-92	Improvements to Road - Daddi to Kot	2.9	240.53	179.19	2.9	Completed
229	Belgaum	Yamakan mardi	KS-04-92	Improvements to Road - Chilbhavi to Rustumpur	4.3	400.58	285.27	4	Completed
230	Belgaum	Yamakan mardi	KS-04-93	Improvements to Road - Chaluvatti to Guddadevi Temple-Bekkinkeri	6.5	515.01	315.77	0	Progress
231	Belgaum	Yamakan mardi	KS-04-93	Improvements to Road - Kabalapur to Dharanatti	2.7	251.51	163.51	2.7	Completed
				Total for Yamakanmardi Constituency	19.66	1705.04	1157.85	12.86	
232	Belgaum	Bailahong al	KS-04-62	Improvements to Road - Badli to Field road	3.48	261.8	212.19	3.48	Completed
233	Belgaum	Bailahong al	KS-04-62	Improvements to Road - Kutarnatti to Vittal Temple road	1.36	120.7	47.55	1	Progress
234	Belgaum	Bailahong al	KS-04-62	Improvements to Road - Asundi to Field road from Asundi Hittanagi road	2.03	185.06	0.53	0	Dropped

235	Belgaum	Bailahongal	KS-04-62	Improvements to Road - Belawadi-Someshwar to Approach road	2.96	269.23	231.53	2.96	Completed
236	Belgaum	Bailahongal	KS-04-63	Improvements to Road - Devalapur to Bevinkoppa	3.45	260.96	47.38	0.66	Completed
237	Belgaum	Bailahongal	KS-04-63	Improvements to Road - Hullikeri Tanda to Halki	3.57	390.106	259.83	3.5	Progress
238	Belgaum	Bailahongal	KS-04-63	Improvements to Road - Inchal to Field road from SH-01 near Inchal	3.23	425.28	381.19	3.23	Completed
				Total for Bailahongal Constituency	20.08	1913.136	1180.2	14.83	
239	Belgaum	Bailahongal-Kittur	KS-04-64	Improvements to Road - Gaddikorvinkoppa to MK Hubli	5.96	673.75	552.55	5.96	Completed
240	Belgaum	Bailahongal-Kittur	KS-04-64	Improvements to Road - Tegur to Gandigwad	1.88	131.74	99.95	1.88	Completed
241	Belgaum	Bailahongal-Kittur	KS-04-65	Improvements to Road - Bachhankeri to Ambadgatti	4.82	446.29	161.6	0	Progress
242	Belgaum	Bailahongal-Kittur	KS-04-65	Improvements to Road - Veerapur to M.K Hubli	6.06	475.05	363.07	6.06	Progress
243	Belgaum	Bailahongal-Kittur	KS-04-65	Improvements to Road - Old Kadroli to New Kadroli	1.7	139.53	90.24	1.7	Progress
				Total for Bailahongal-Kittur Constituency	20.42	1866.36	1267.41	15.6	
244	Belgaum	Gokak	KS-04-72	Improvements to Road - Kutarnatti to Join Gudanatti	1.4	121.66	82.46	1.4	Completed
245	Belgaum	Gokak	KS-04-72	Improvements to Road - Malebail to Kanasgeri road	3	214.32	156.35	3	Completed
246	Belgaum	Gokak	KS-04-72	Improvements to Road - Makkalageri to Hirehatti	4.85	419.75	295.84	4.85	Completed
247	Belgaum	Gokak	KS-04-73	Improvements to Road - Prabhanagar to Shindikurbet Via Yallammakolla Temple	4.85	771.35	455.08	2.784	Progress
248	Belgaum	Gokak	KS-04-73	Improvements to Road - shindikurbet to Dupadal	2.3	192.92	129.73	2.3	Completed
249	Belgaum	Gokak	KS-04-73	Improvements to Road - K.Hosur to Gad	4.5	366.92	253.65	4.5	Completed
				Total for Gokak Constituency	20.9	2086.92	1373.11	18.834	
250	Belgaum	Gokak-Arabhavi	KS-04-74	Improvements to Road - shindikurbet to Arabhavi matha via babaladimath	2.4	208.74	155.68	2.4	Completed
251	Belgaum	Gokak-Arabhavi	KS-04-74	Improvements to Road - Rajapur to Sanganakeri via Chunimatti	7.7	669.11	573.6	7.7	Completed
252	Belgaum	Gokak-Arabhavi	KS-04-75	Improvements to Road - Khanatti to Mahalingpur	2.3	179.43	150.52	2.3	Completed
253	Belgaum	Gokak-Arabhavi	KS-04-75	Improvements to Road - Rangapur to Munnyal road	3	227.96	186.24	3	Completed
254	Belgaum	Gokak-Arabhavi	KS-04-75	Improvements to Road - mannikere to kalliguddi road	3.5	267.22	225.65	3.5	Completed
255	Belgaum	Gokak-Arabhavi	KS-04-75	Improvements to Road - Hadaginal cross to Mamadapur road (Upto Arabhavi Constituency border)	2	166.68	140.99	2	Completed
				Total for Gokak-Arabhavi Constituency	20.9	1719.14	1432.68	20.9	
256	Belgaum	Ramdurga	KS-04-88	Improvements to Road - Lingadal to Approach road	0.69	65.39	45.58	0.69	Completed
257	Belgaum	Ramdurga	KS-04-88	Improvements to Road - Hosakoti - Guttigoli to SH-20 (Panchgoan)	3.64	353.27	322.65	3.64	Progress
258	Belgaum	Ramdurga	KS-04-88	Improvements to Road - CHENNAPUR MAIN ROAD to THIMMAPUR SLT	1.15	111.63	94.04	1.15	Completed
259	Belgaum	Ramdurga	KS-04-88	Improvements to Road - Gonnagar to Maradagi	3.7	316.15	285.67	3.7	Completed
260	Belgaum	Ramdurga	KS-04-88	Improvements to Road - Narsapur to Basveshwar nagar	2.53	255.81	213.57	2.53	Completed
261	Belgaum	Ramdurga	KS-04-88	Improvements to Road - Karadigudda to Approach road	1.31	149.82	140.62	1.72	Progress
262	Belgaum	Ramdurga	KS-04-89	Improvements to Road - Channapur DLT to Approach road	0.9	98.36	84.33	0.9	Completed
263	Belgaum	Ramdurga	KS-04-89	Improvements to Road - Khanpet to Aratagal upto TQB	3.24	259.8	225.95	3.238	Completed
264	Belgaum	Ramdurga	KS-04-89	Improvements to Road - Turnur to Oblapur DLT	3.56	376.99	345.16	3.5	Completed
				Total for Ramdurga Constituency	20.72	1987.22	1757.57	21.068	
265	Belgaum	Saundati-Parasagad	KS-04-90	Improvements to Road - Kuruvinkoppa to Haralapur	4.29	358.18	280.87	4.29	Completed
266	Belgaum	Saundati-Parasagad	KS-04-90	Improvements to Road - Hirekumbi to Hansi road	3.71	353.09	257.7	3.71	Completed

267	Belgaum	Saundati-Parasagad	KS-04-90	Improvements to Road - Nugganatti Tota to Rainapur	1.58	231.91	211.56	1.58	Completed
268	Belgaum	Saundati-Parasagad	KS-04-91	Improvements to Road - Ugargol to join Hirekumbi daderkoppa road	1.74	146.78	111.9	1.74	Completed
269	Belgaum	Saundati-Parasagad	KS-04-91	Improvements to Road - Jakabal-Jakabal Maddi-LaxmiNagar to SH-83	4.49	377.38	237.28	4.09	Completed
270	Belgaum	Saundati-Parasagad	KS-04-91	Improvements to Road - Mugalihal to Kodliwad via Mugalihal maddi plot	1.77	182.95	155.89	1.77	Completed
271	Belgaum	Saundati-Parasagad	KS-04-91	Improvements to Road - Basidoni to join Shirasangi Hulikatti road	2.25	204.32	0.59	0	Dropped
				Total for Saundati-Parasagad Constituency	19.83	1854.61	1255.79	17.18	
				Total for Belgaum District	0	0	0	0	
272	Bellary	Bellary Rural	KS-05-28	Improvements to Road - Asundi to Shankarbanda Road	4.63	352.3	86.28	4.2	Progress
273	Bellary	Bellary Rural	KS-05-28	Construction of Long span bridge - Asundi to Dhanalaxmi Camp (Y.Budihal)	0	78.5	164.21	0	Completed
274	Bellary	Bellary Rural	KS-05-28	Improvements to Road - Asundi to Dhanalaxmi Camp (Y.Budihal)	4.27	376.8	100.57	3.967	Progress
275	Bellary	Bellary Rural	KS-05-28	Improvements to Road - Meenalli to Hagari Form Main Road	2.65	202.9	0.52	0	Dropped
276	Bellary	Bellary Rural	KS-05-29	Improvements to Road - Bevinahalli to haddinagundu(Near Sanganakallu)	1.83	221.2	123.03	1.58	Completed
277	Bellary	Bellary Rural	KS-05-29	Improvements to Road - Hosayerragudi to Benakal	4.01	296.6	289.17	3.75	Completed
278	Bellary	Bellary Rural	KS-05-29	Improvements to Road - Honnali to Halakundi	3.1	232.6	65.01	2.92	Completed
				Total for Bellary Rural Constituency	20.49	1760.9	828.79	16.417	
279	Bellary	Hadagali	KS-05-31	Improvements to Road - Hirekolachi to Hagarnoor	3.63	249.6	207.53	3.63	Completed
280	Bellary	Hadagali	KS-05-31	Improvements to Road - Sakrihalli to SH-40 (HB Halli-Ittigi Road)	8	477.6	400.71	8	Completed
281	Bellary	Hadagali	KS-05-31	Improvements to Road - Beerabbi to Sibara Road	2.36	152.9	128.98	2.36	Completed
282	Bellary	Hadagali	KS-05-32	Improvements to Road - Holagundi to Hadagali-Hampasagar Road (SH-40)	5.24	328.7	287	5.24	Completed
283	Bellary	Hadagali	KS-05-32	Improvements to Road - Arahallithanda to Hirehadagali-Magala (MDR Road)(Aralihalli Thanda to Main Road (Joint Road))	3.82	353.5	294.48	3.82	Completed
284	Bellary	Hadagali	KS-05-33	Improvements to Road - Giregondanahalli to Moregere-Holagundi Road	2.52	255.3	257.28	2.848	Completed
285	Bellary	Hadagali	KS-05-33	Improvements to Road - Basarakod Thanda to Nagatibasapura	5.38	362.9	306.54	5.26	Completed
				Total for Hadagali Constituency	30.95	2180.5	1882.52	31.158	
286	Bellary	Hbomnahally	KS-05-34	Improvements to Road - Yedramanahalli to SH-40	4.1	246.9	183.57	3.73	Completed
287	Bellary	Hbomnahally	KS-05-34	Improvements to Road - Upparagatta to SH-40 (Hanasi)	4.81	347	249.05	4.81	Completed
288	Bellary	Hbomnahally	KS-05-34	Improvements to Road - Maruru to Kottur-Jolada Kudligi Road	2.97	183.8	140.69	2.97	Completed
289	Bellary	Hbomnahally	KS-05-34	Improvements to Road - Haralu to Kottur-Harapanahalli Road	1.98	194.2	154.01	1.98	Completed
290	Bellary	Hbomnahally	KS-05-35	Improvements to Road - Hyalya to Mothikal Thanda Road	0.9	64.4	55.03	0.99	Completed
291	Bellary	Hbomnahally	KS-05-35	Improvements to Road - Haravanahalli to NH13	0.5	46.6	39.87	0.5	Completed
292	Bellary	Hbomnahally	KS-05-35	Improvements to Road - K Iyyanahalli to Kannayakanakatte	0.39	42.1	39.47	0.385	Completed
293	Bellary	Hbomnahally	KS-05-35	Improvements to Road - Hampapattana to Raral Thanda Cross	0.94	99.6	96.84	0.861	Completed
294	Bellary	Hbomnahally	KS-05-35	Improvements to Road - T Basapura Thanda to Hala Thimmalapura	4.35	331.8	290.35	4.35	Completed
				Total for Hbomnahally Constituency	20.94	1556.4	1248.88	20.576	
295	Bellary	Kampli	KS-05-36	Improvements to Road - D Kaggal to Handihal	2.81	253.5	176.33	2.65	Progress

296	Bellary	Kampli	KS-05-36	Construction of Long span bridge - D Kaggal to Handihal	0	110.6	91.34	0	Progress
297	Bellary	Kampli	KS-05-36	Improvements to Road - Dammuru to Venkatappatana Mata via Bellary-Siruguppa SH	1.57	121.8	88.85	1.57	Completed
298	Bellary	Kampli	KS-05-36	Construction of Long span bridge - D Kaggal to Handihal	0	101.8	93	0	Progress
299	Bellary	Kampli	KS-05-37	Construction of Long span bridge - Kalkamba to Marutipura Camp	0	57	30.44	0	Progress
300	Bellary	Kampli	KS-05-37	Improvements to Road - No 10 Muddapura to Prabhu Camp	2.3	151.5	99.87	2.13	Completed
301	Bellary	Kampli	KS-05-37	Improvements to Road - Kalkamba to Marutipura Camp	5.87	484.1	125.09	0	Progress
302	Bellary	Kampli	KS-05-38	Improvements to Road - Itigi to Emmiganur M.sugur	4.71	347.8	270.52	4.74	Completed
303	Bellary	Kampli	KS-05-38	Improvements to Road - H Veerapura to Mustaghatta	4.16	374.5	284.44	4.075	Completed
				Total for Kampli Constituency	21.42	2002.6	1259.88	15.165	
304	Bellary	Kudligi	KS-05-39	Improvements to Road - Sooladahalli to Yarramanahalli Upto MDR	7.15	428	132.36	0	Progress
305	Bellary	Kudligi	KS-05-39	Improvements to Road - Rayapura to Borayyanahatti Junction(Appenahally to Rayapura)	4.26	360.1	228.55	4.26	Completed
306	Bellary	Kudligi	KS-05-40	Improvements to Road - Shivapura Gollarahatti to Shivapura Gollarahalli Ring Road	1.27	123.5	105.18	1.275	Completed
307	Bellary	Kudligi	KS-05-40	Improvements to Road - Amalapura Ring Road to N.H-13	1.32	132.5	99.44	1.32	Completed
308	Bellary	Kudligi	KS-05-40	Improvements to Road - Chiratagundu to Gaddaborayyanahatti	3.13	207.9	159.78	3.13	Completed
309	Bellary	Kudligi	KS-05-40	Improvements to Road - Sunkadakallu-Palayyanakote Road to BD Gudda	3.83	314.9	1.01	0	Dropped
				Total for Kudligi Constituency	20.96	1566.9	726.32	9.985	
310	Bellary	Sandoor	KS-05-41	Improvements to Road - Bommagatta to Gouripura (Hosuru Road)	3	191	95.71	2.571	Progress
311	Bellary	Sandoor	KS-05-41	Improvements to Road - Tyagadal to Chornuru Road	3.42	269.4	131.06	3.41	Completed
312	Bellary	Sandoor	KS-05-41	Improvements to Road - Hosa Daroji to Hosa Madapura	2.07	168	0	0	Progress
313	Bellary	Sandoor	KS-05-42	Improvements to Road - 73-Hulikunte to NH-13 Joining Road	3.45	228	114.77	3.076	Completed
314	Bellary	Sandoor	KS-05-42	Improvements to Road - Hosavaddinakatte to Hale vaddinakatte Bypass Road	1.27	104	33.62	0.942	Completed
315	Bellary	Sandoor	KS-05-42	Improvements to Road - Hosuru to Devarlahalli Cross(Nagenahalli Devarlahalli Main Road)	3	252	31.72	1.075	Progress
316	Bellary	Sandoor	KS-05-42	Improvements to Road - Muttajanahalli to Taluka Border	1.53	104.5	43.75	1.362	Completed
317	Bellary	Sandoor	KS-05-43	Improvements to Road - Anthapura to Avinamadugu	3.68	274	219.03	3.57	Completed
318	Bellary	Sandoor	KS-05-43	Improvements to Road - Taranagar village to Ganglapura village	1.95	153	131.75	1.95	Completed
319	Bellary	Sandoor	KS-05-43	Improvements to Road - Huchenahalli Cross to (Near H.k Halli) to Sovenahalli-Kudligi(Gundinahole)Main Road	2.81	163	125.32	2.81	Completed
320	Bellary	Sandoor	KS-05-43	Improvements to Road - Gundalahalli to G. Basapura	0.65	51	38.45	0.65	Completed
321	Bellary	Sandoor	KS-05-43	Improvements to Road - Tokenahalli to Talukan Boarder (Kudadarevu)	3.9	255	196.99	3.763	Completed
				Total for Sandoor Constituency	30.73	2212.9	1162.17	25.179	
322	Bellary	Siruguppa	KS-05-45	Improvements to Road - Ibrahimpura to karchiganuru	5.23	435.3	63.05	0	Progress
323	Bellary	Siruguppa	KS-05-45	Improvements to Road - Tekkalkote to Varavina Malleshwara Gudi	2.42	194.9	128.08	2.42	Completed
324	Bellary	Siruguppa	KS-05-45	Improvements to Road - Rudrapada to (M.Sugur-Muddatanur) Road	2.36	195.1	148.1	2.36	Completed
325	Bellary	Siruguppa	KS-05-46	Improvements to Road - poppanal to Halekote	5.19	429.6	213.26	5.19	Progress
326	Bellary	Siruguppa	KS-05-46	Construction of Long span bridge - Budaguppa to Kuriganur	0	148.9	80.14	0	Progress

327	Bellary	Siruguppa	KS-05-46	Improvements to Road - Basarahalli to A.K.Hak	1.24	113.6	6.61	0.6	Progress
328	Bellary	Siruguppa	KS-05-46	Improvements to Road - Budaguppa to Kuriganur	2.62	206.2	0.52	0	Progress
				Total for Siruguppa Constituency	19.06	1723.6	639.76	10.57	
329	Bellary	Vijaynagar	KS-05-48	Improvements to Road - Bylurvuddigeri to Mattie Anjineya swamy Temple	3.82	255.3	0.75	0	Work Stopped
330	Bellary	Vijaynagar	KS-05-48	Improvements to Road - Dharmasagar to Kakubal Road	4.83	349	46.69	0	Work Stopped
331	Bellary	Vijaynagar	KS-05-48	Improvements to Road - Hosur to Hangal to nh 13 mdr	1.16	105.6	73.09	1.16	Completed
332	Bellary	Vijaynagar	KS-05-49	Improvements to Road - Hale Malapanagudi to Kere thanda	3.4	257.1	170.79	2.94	Progress
333	Bellary	Vijaynagar	KS-05-49	Improvements to Road - Sitarama Thanda to Hampi Kannada University	3.9	299.4	25.73	0	Progress
334	Bellary	Vijaynagar	KS-05-49	Improvements to Road - Venkatapur Camp to kamlapur SH	3.09	243.7	133.78	2.56	Progress
				Total for Vijaynagar Constituency	20.2	1510.1	450.83	6.66	
				Total for Bellary District	0	0	0	0	
335	Bidar	Aurad	KS-06-23	Improvements to Road - Ganganbed to Ganganbed Thanda	4.54	351.2	296.34	4.54	Completed
336	Bidar	Aurad	KS-06-23	Improvements to Road - Tapshyal Cross to Tapshyal	1.87	126.8	102.42	1.87	Completed
337	Bidar	Aurad	KS-06-23	Improvements to Road - Horandi to Horandi cross	2.75	194.85	157.3	2.75	Completed
338	Bidar	Aurad	KS-06-23	Improvements to Road - Hakhyal to Randyal	2.23	149.75	120.65	2.23	Completed
339	Bidar	Aurad	KS-06-24	Improvements to Road - Chitaki to Gudpalli	6.96	469.35	391.32	6.96	Completed
340	Bidar	Aurad	KS-06-24	Improvements to Road - Sanganal to Sanganal cross	1.65	107	86.88	1.65	Completed
				Total for Aurad Constituency	20	1398.95	1154.91	20	
341	Bidar	Bhalki	KS-06-25	Improvements to Road - Shivni to Kasartugaon Road	3.43	221.2	166.76	3.43	Progress
342	Bidar	Bhalki	KS-06-25	Improvements to Road - Dawargaon to Sikandrabad Wadi	3.68	285.6	173.13	3.68	Progress
343	Bidar	Bhalki	KS-06-25	Improvements to Road - Morambi to RACHappa Goundgaon	4.02	452.3	314.74	4.02	Progress
344	Bidar	Bhalki	KS-06-26	Improvements to Road - Nagoor(K) to Chandapur	3.01	139.8	97.62	3.01	Completed
345	Bidar	Bhalki	KS-06-26	Improvements to Road - MS Border to Halsitugaon and Alwai	6.28	456.2	367.3	6.28	Completed
				Total for Bhalki Constituency	20.42	1555.1	1119.55	20.42	
346	Bidar	Bidar North	KS-06-27	Improvements to Road - Benknalli to Gadgi	5.12	406	317.38	4.5	Progress
347	Bidar	Bidar North	KS-06-27	Improvements to Road - Hamilapur to Gadgi Markhal ROad	3.27	242.7	156.71	3.265	Progress
348	Bidar	Bidar North	KS-06-27	Improvements to Road - Markhal to Mamdapur	3.98	470.9	49.43	0	Progress
349	Bidar	Bidar North	KS-06-28	Improvements to Road - Nandgaon to Name of Road : Nandgaon-Malegaon[at Ch:2.36Km Construction of Long span bridge]	2.52	338.9	243.41	2.52	Progress
350	Bidar	Bidar North	KS-06-28	Improvements to Road - Rasoolabad to Name of Road : Rasoolabad-Almaspur	1.38	108.5	115.67	1.38	Progress
351	Bidar	Bidar North	KS-06-28	Improvements to Road - Mamdapur Thanda to Name of Road : Mamdapur Thanda-Name of Road : Mamdapur Thanda-Honnikeri via Shanker Thanda[at Ch:2.71Km Construction of Long span bridge]	3.79	465.5	146.24	0	Progress
				Total for Bidar North Constituency	20.06	2032.5	1028.84	11.665	
352	Bidar	Bidar South	KS-06-29	Improvements to Road - Yakathpur to Shekapur via Tadpalli	7.05	437.7	262.04	7.05	Progress
353	Bidar	Bidar South	KS-06-29	Improvements to Road - Ranjol kheni to Hochaknalli via Rudra temple	1.84	131.2	33.46	0	Progress
354	Bidar	Bidar South	KS-06-30	Improvements to Road - Honnaddi to Chatnalli Junction	1.03	71.8	55.06	1.03	Progress
355	Bidar	Bidar South	KS-06-30	Improvements to Road - Sirsi(A) to Aurad (S)	1.68	157.3	90.89	1.68	Progress
356	Bidar	Bidar South	KS-06-30	Improvements to Road - SH-105 to Nizampur	1.35	105.6	65.75	1.35	Progress

357	Bidar	Bidar South	KS-06-30	Improvements to Road - Manhalli to Hokrana (B)	4.29	277	201.77	4.29	Progress
358	Bidar	Bidar South	KS-06-30	Improvements to Road - Shamshanagar to Shamshanagar thanda	3.43	324.7	139.74	3.43	Progress
				Total for Bidar South Constituency	20.67	1505.3	848.71	18.83	
359	Bidar	Bkalyan	KS-06-31	Improvements to Road - Betbalkunda to Janapur	3.87	299.5	267.47	3.865	Completed
360	Bidar	Bkalyan	KS-06-31	Improvements to Road - Kongewadi (SH) to NH-9	3.14	241.8	163.56	3.14	Completed
361	Bidar	Bkalyan	KS-06-31	Improvements to Road - Ramtirth (K) to to NH-9	3.85	302.8	307.12	3.85	Completed
362	Bidar	Bkalyan	KS-06-32	Improvements to Road - Belur to Mirakh Thanda	3.8	283.6	216.85	3.8	Completed
363	Bidar	Bkalyan	KS-06-32	Improvements to Road - Morkhandi to Chawkiwadi	1.5	123.7	100.28	1.5	Completed
364	Bidar	Bkalyan	KS-06-32	Improvements to Road - Approach road to to Siruriwadi	1.77	103.1	76.5	1.77	Completed
365	Bidar	Bkalyan	KS-06-32	Improvements to Road - Approach road to Heeru Thanda	2.33	173.1	111.36	2.33	Completed
				Total for Bkalyan Constituency	20.25	1527.6	1243.14	20.255	
366	Bidar	Humnabad	KS-06-33	Improvements to Road - Chitgupa to Belkhera	2.17	163.8	86.42	1.75	Progress
367	Bidar	Humnabad	KS-06-33	Improvements to Road - Gadwanti to NH-9	1.69	259.1	192.05	0	Progress
368	Bidar	Humnabad	KS-06-33	Improvements to Road - Sedol to Chandanhalli	3.3	204.2	90.16	3.3	Progress
369	Bidar	Humnabad	KS-06-33	Improvements to Road - Kappargaon Extention to NH-9	0.9	75.3	39.44	0.9	Progress
370	Bidar	Humnabad	KS-06-33	Improvements to Road - Neelkud to Chitkota cross	1.95	145.2	0.38	0	Work Stopped
371	Bidar	Humnabad	KS-06-34	Improvements to Road - Udbal-Hallikhed MDR Road to Belkhera Approach road	1.92	138.8	89.51	1.92	Progress
372	Bidar	Humnabad	KS-06-34	Improvements to Road - Approach Road to Gogga	2.22	140.3	108.22	2.22	Progress
373	Bidar	Humnabad	KS-06-34	Improvements to Road - Hallikhed (B) to Allura	5.12	414.2	187.78	0	Progress
				Total for Humnabad Constituency	19.27	1540.9	793.96	10.09	
				Total for Bidar District	0	0	0	0	
374	Bijapur	Babaleswar	KS-07-31	Improvements to Road - Tajapur to Haranal	4.55	460.94	318.37	4.55	Completed
375	Bijapur	Babaleswar	KS-07-31	Improvements to Road - Bolechikklaki to Gunadhali	3.4	288.03	185.45	3.4	Completed
376	Bijapur	Babaleswar	KS-07-32	Improvements to Road - Sanagapur B to Nidoni	4.9	371.77	221.6	4.9	Completed
377	Bijapur	Babaleswar	KS-07-32	Improvements to Road - Nidoni to Hebbhatti	6.05	479.04	289.17	6.05	Completed
378	Bijapur	Babaleswar	KS-07-32	Improvements to Road - Bharatagi LT-3 to Bharatagi Approach	2.06	186.13	0	0	Work Stopped
379	Bijapur	Babaleswar	KS-07-47	Construction of Long span bridge - Tajapur to Haranal	0	181.4	196.54	0	Completed
				Total for Babaleswar Constituency	20.96	1967.31	1211.13	18.9	
380	Bijapur	Basavanabagevadi	KS-07-39	Improvements to Road - B.Bagevadi-Basavanhatti-Ingleshwar to SH-41	10.25	710.11	484.17	10.25	Completed
381	Bijapur	Basavanabagevadi	KS-07-40	Improvements to Road - B.Bagevadi to Nagur	4.2	369.05	262.3	4.2	Completed
382	Bijapur	Basavanabagevadi	KS-07-40	Improvements to Road - Tellagi-Kavalagi to Arasanagi	6.3	411.84	0	0	Dropped
383	Bijapur	Basavanabagevadi	KS-07-54	Construction of Long span bridge - B.Bagevadi-Basavanhatti-Ingleshwar to SH-41	0	80.429	71.36	0	Completed
384	Bijapur	Basavanabagevadi	KS-07-54	Construction of Long span bridge - B.Bagevadi-Basavanhatti-Ingleshwar to SH-41	0	159.54	139.95	0	Completed
				Total for Basavanabagevadi Constituency	20.75	1730.969	957.78	14.45	
385	Bijapur	Bijapur Urban	KS-07-33	Improvements to Road - Torvi to Dhanyal	10.3	886.14	580.15	10.3	Completed
386	Bijapur	Bijapur Urban	KS-07-34	Improvements to Road - Torvi LT-3 to Torvi LT-4	1.2	105.6	60.28	1.2	Completed
387	Bijapur	Bijapur Urban	KS-07-34	Improvements to Road - Rambapur via KHB Colony to NH-50	5	449.97	0	0	Progress

388	Bijapur	Bijapur Urban	KS-07-34	Improvements to Road - Bhavikatti vasti to join NH-13 Byess to Buranpur	1.2	111.97	0	0	Dropped
389	Bijapur	Bijapur Urban	KS-07-34	Improvements to Road - Torvi LT-4 to M.K Darga	3.2	332.58	194.32	3.2	Completed
390	Bijapur	Bijapur Urban	KS-07-50	Construction of Long span bridge - Torvi to Dhanyal	0	234.68	200.74	0	Completed
				Total for Bijapur Urban Constituency	20.9	2120.94	1035.49	14.7	
391	Bijapur	Devar Hippargi	KS-07-41	Improvements to Road - Huvinhalli to Huvinhalli Cross	1	119.87	29.3	0.55	Completed
392	Bijapur	Devar Hippargi	KS-07-41	Improvements to Road - Belur to Gundakanal	1.55	144.44	0	0	Work Stopped
393	Bijapur	Devar Hippargi	KS-07-41	Improvements to Road - Navadagi to Peerapur upto Taluka border	7.54	704.09	353.75	6.5	Progress
394	Bijapur	Devar Hippargi	KS-07-42	Improvements to Road - Navadagi to Navadagi LT	1.9	196.14	156.57	1.506	Progress
395	Bijapur	Devar Hippargi	KS-07-42	Improvements to Road - Bhantnur-Kodaganur to Gadisomanal LT	5.51	497.33	200.94	4	Progress
396	Bijapur	Devar Hippargi	KS-07-42	Improvements to Road - Gundakanal to Navadagi	3	415.53	248.28	3	Completed
397	Bijapur	Devar Hippargi	KS-07-53	Construction of Long span bridge - Navadagi to Peerapur upto Taluka border	0	166.3	109.99	0	Completed
				Total for Devar Hippargi Constituency	20.5	2243.7	1098.83	15.556	
398	Bijapur	Indi	KS-07-37	Improvements to Road - Lachyan to Agarakhed	8.7	541.51	347.16	8.7	Completed
399	Bijapur	Indi	KS-07-38	Improvements to Road - Bugatageri LT to Satapur - MDR	4.35	370.87	271.12	4.35	Completed
400	Bijapur	Indi	KS-07-38	Improvements to Road - Benakanalli to Tennalli	3.9	293.08	160.17	3.5	Progress
401	Bijapur	Indi	KS-07-38	Improvements to Road - Mavinalli to Alur	3.5	231.13	152.57	3.5	Completed
402	Bijapur	Indi	KS-07-49	Construction of Long span bridge - Benakanalli to Tennalli	0	415.7	242.65	0	Completed
				Total for Indi Constituency	20.45	1852.29	1173.67	20.05	
403	Bijapur	Muddebihal	KS-07-43	Improvements to Road - Handral to Kuchabal	4.95	429.89	387.74	4.95	Completed
404	Bijapur	Muddebihal	KS-07-43	Improvements to Road - Kountoji to Gudihal	4	328.54	227.24	4	Completed
405	Bijapur	Muddebihal	KS-07-43	Improvements to Road - Yelagur to Kashinguntha-Wadwadgi	2.05	201.93	148.56	2.05	Completed
406	Bijapur	Muddebihal	KS-07-44	Improvements to Road - Muddebihal to Shirol-Kolur	6.25	501.14	265	6	Progress
407	Bijapur	Muddebihal	KS-07-44	Improvements to Road - Nerabenchi to Arasanal	3.25	280.85	138.79	2.2	Completed
408	Bijapur	Muddebihal	KS-07-51	Construction of Long span bridge - Kuntoji to Gudihal	0	203.82	177.77	0	Completed
409	Bijapur	Muddebihal	KS-07-52	Construction of Long span bridge - Nerabenchi to Arasanal	0	261.3	121.79	0	Progress
				Total for Muddebihal Constituency	20.5	2207.47	1466.89	19.2	
410	Bijapur	Nagathan	KS-07-35	Improvements to Road - NH to Gotyal-Loni BK	2.4	191.62	123.95	2.4	Completed
411	Bijapur	Nagathan	KS-07-35	Improvements to Road - Maragur to Taddewadi	1	62.92	37.47	1	Completed
412	Bijapur	Nagathan	KS-07-35	Improvements to Road - Domanal to Shapur Vasti	4.85	365.98	245.79	4.85	Completed
413	Bijapur	Nagathan	KS-07-36	Improvements to Road - Kerur to Hattalli	7.8	610.1	387.45	7.8	Completed
414	Bijapur	Nagathan	KS-07-36	Improvements to Road - Hegadyal to Basavanagar	4.45	359.81	206.75	4.45	Completed
				Total for Nagathan Constituency	20.5	1590.43	1001.41	20.5	
415	Bijapur	Sindgi	KS-07-45	Improvements to Road - Kokatanur to NH-218	8	647.25	426.6	8	Completed
416	Bijapur	Sindgi	KS-07-45	Improvements to Road - SH to Madanalli	2	137.45	88.33	2	Completed
417	Bijapur	Sindgi	KS-07-46	Improvements to Road - Almel to Alhalli	4.9	368.85	247.06	4.9	Completed
418	Bijapur	Sindgi	KS-07-46	Improvements to Road - Kurabatalli to Approach	2.2	164.22	102.09	2.2	Completed
419	Bijapur	Sindgi	KS-07-46	Improvements to Road - Budihal to Sompur	3.55	352.76	236.61	3.35	Completed
420	Bijapur	Sindgi	KS-07-48	Construction of Long span bridge - Budihal to Sompur	0	135	329.95	0	Completed
421	Bijapur	Sindgi	KS-07-48	Construction of Long span bridge - Budihal to Sompur	0	204.58	94.72	0	Completed
				Total for Sindgi Constituency	20.65	2010.11	1525.36	20.45	
				Total for Bijapur District	0	0	0	0	

422	Chamrajnagar	Chamrajnagar	KS-08-15	Improvements to Road - Shivapura to Kalanahundi road cross	3.35	231.3	198.17	3.35	Completed
423	Chamrajnagar	Chamrajnagar	KS-08-15	Improvements to Road - Kokkanahalli to Chandakavadi circle	1.9	148	104.4	1.9	Completed
424	Chamrajnagar	Chamrajnagar	KS-08-15	Improvements to Road - Yadabetta forest border to to Amachavadi (via Kotaganahalli)	5	409	318.12	5	Completed
425	Chamrajnagar	Chamrajnagar	KS-08-16	Improvements to Road - Lakshmipura to Amachavadi	6.6	457.7	377.08	6.6	Completed
426	Chamrajnagar	Chamrajnagar	KS-08-16	Improvements to Road - Yanagalli to Yaranahalli Cross	3.41	273	195.72	3.41	Completed
				Total for Chamrajnagar Constituency	20.26	1519	1193.49	20.26	
427	Chamrajnagar	Gundlupet	KS-08-17	Improvements to Road - Manchahalli to Savakanahalli	2.65	195	74.39	2.65	Progress
428	Chamrajnagar	Gundlupet	KS-08-17	Improvements to Road - Halahalli to N H Road	4.5	283	46.8	2	Progress
429	Chamrajnagar	Gundlupet	KS-08-17	Improvements to Road - Belachavadi to Arepura	3.21	312	199.94	3.14	Progress
430	Chamrajnagar	Gundlupet	KS-08-17	Improvements to Road - Nenekatte to Maadrahalli	3.23	226	106.94	2.6	Progress
431	Chamrajnagar	Gundlupet	KS-08-17	Improvements to Road - Mantipura to Mookahalli	2.35	167	98.52	2.35	Completed
432	Chamrajnagar	Gundlupet	KS-08-17	Improvements to Road - Chikkathopur to Gundlupet- Chamarajanagar Main Road	1.86	125	86.23	1.86	Completed
433	Chamrajnagar	Gundlupet	KS-08-17	Improvements to Road - Kumachahalli to Shyanadfrhalli	2.74	230	138.22	2.64	Progress
434	Chamrajnagar	Gundlupet	KS-08-18	Improvements to Road - Kaniyanapura to Jakkahalli	2.54	202	148.57	2.54	Completed
435	Chamrajnagar	Gundlupet	KS-08-18	Improvements to Road - Baragi (Via Baragi calony) to Mantipura	3.88	237	134.96	0.2	Progress
436	Chamrajnagar	Gundlupet	KS-08-18	Improvements to Road - Kilalipura to Gatavadipura	1.98	116	100.83	1.98	Completed
437	Chamrajnagar	Gundlupet	KS-08-18	Improvements to Road - Kotegoudanahundi to Bettadapura	1.85	128	96.27	1.85	Completed
				Total for Gundlupet Constituency	30.79	2221	1231.67	23.81	
438	Chamrajnagar	Hanur	KS-08-19	Improvements to Road - Vaddaradoddi to Kowdalli-Ramapura main Road(via Hosadoddi)	3.35	245	197.52	3.35	Completed
439	Chamrajnagar	Hanur	KS-08-19	Improvements to Road - Boodagatte to Sathegala - Shivanasamudra main Road	4.05	339.2	260.45	4.05	Completed
440	Chamrajnagar	Hanur	KS-08-19	Improvements to Road - Yedallidoddi to Hanur main Road (via Rayaradoddi)	4.5	285.1	256.47	4.5	Completed
441	Chamrajnagar	Hanur	KS-08-20	Improvements to Road - Kirepathi to Sandanapalya	4.3	345	346.82	4.3	Completed
442	Chamrajnagar	Hanur	KS-08-20	Improvements to Road - Kurubaradoddi to Ganganadoddi	4.45	357.6	328.01	4.45	Completed
				Total for Hanur Constituency	20.65	1571.9	1389.27	20.65	
443	Chamrajnagar	Kollegal	KS-08-21	Improvements to Road - Kunthur (Sugar Factory)-Silkapura to Tagarpura-Hosaiyyanur cross	3.51	292	223.02	3	Completed
444	Chamrajnagar	Kollegal	KS-08-21	Improvements to Road - Basavatti to Santhamaralli-Mugur Cross	0.86	81	67.3	0.86	Completed
445	Chamrajnagar	Kollegal	KS-08-21	Improvements to Road - Thellanur cross to Tagarapura Circle	2.34	210	167.07	2.34	Completed
446	Chamrajnagar	Kollegal	KS-08-21	Improvements to Road - Homma to Honganur	3.1	221	144.06	3	Completed
447	Chamrajnagar	Kollegal	KS-08-21	Improvements to Road - Yellakkur to Kuderu	1.75	112	97.79	1.75	Completed
448	Chamrajnagar	Kollegal	KS-08-21	Improvements to Road - Malarapalya to Amekere	3.3	213	172.35	3.3	Completed
449	Chamrajnagar	Kollegal	KS-08-21	Improvements to Road - Kunthur to Kaliyur	3.75	306	72.51	0	Progress
450	Chamrajnagar	Kollegal	KS-08-21	Improvements to Road - Kallipura to Honganur	6.57	412	322.4	6.57	Completed
451	Chamrajnagar	Kollegal	KS-08-22	Improvements to Road - Amble to Y.K.Mole	2.59	219	121.56	2.35	Progress
452	Chamrajnagar	Kollegal	KS-08-22	Improvements to Road - Honnur to Yelandur Cross	3.24	231	171.85	3.1	Progress
453	Chamrajnagar	Kollegal	KS-08-22	Improvements to Road - Aalkere Agrahara to N.H Road (Maddur)	1.1	100.5	63.18	1	Completed
454	Chamrajnagar	Kollegal	KS-08-22	Improvements to Road - Katnavadi to Kestur	3.26	256	191.71	3.07	Progress

				Total for Kollegal Constituency	35.37	2653.5	1814.8	30.34	
				Total for Chamrajnagar District	0	0	0	0	
455	Chikballapur	Bagepalli	KS-29-18	Improvements to Road - Somenahalli to NH-7	8.15	427.91	392.081	8.15	Completed
456	Chikballapur	Bagepalli	KS-29-18	Improvements to Road - Mallasandra to MDR via Saddalavaripalli	3.88	239.95	229.4671	3.88	Completed
457	Chikballapur	Bagepalli	KS-29-18	Improvements to Road - Pathapalaya to MDR	2.53	217.01	235.1924	2.53	Completed
458	Chikballapur	Bagepalli	KS-29-18	Improvements to Road - Vantiveeravandlapalli to Besthalapalli via Ramanapadi	4.85	314.99	263.036	4.85	Completed
459	Chikballapur	Bagepalli	KS-29-19	Improvements to Road - Gubbollapalli to Mitterari(SH)	4.21	292.4	266.73	4.21	Completed
460	Chikballapur	Bagepalli	KS-29-19	Improvements to Road - Somenahalli to B.B.Road via Katenahalli	4.6	288.57	248.2	4.6	Completed
461	Chikballapur	Bagepalli	KS-29-19	Improvements to Road - Mandyampalli to Diguvanettakuntapalli	7.38	444.34	377.47	7.38	Completed
462	Chikballapur	Bagepalli	KS-29-29	Improvements to Road - Chakavelu to Venkateshapalli	1.5	98.64331	98.019	1.5	Completed
463	Chikballapur	Bagepalli	KS-29-29	Improvements to Road - Kondareddypalli to SH(Gudibande)	1.7	121.85	127.94	1.7	Completed
				Total for Bagepalli Constituency	38.8	2445.66331	2238.1355	38.8	
464	Chikballapur	CBPur	KS-29-20	Improvements to Road - Mannarapur to Doddakirugumbi, Chikkakirugumbi & Elehalli via Keshawara	3.44	276	297.299	3.44	Completed
465	Chikballapur	CBPur	KS-29-20	Improvements to Road - Chikkaballapur-Kethenahalli Road to Gerahalli	0.69	55	52.165	0.69	Completed
466	Chikballapur	CBPur	KS-29-20	Improvements to Road - P.G. Road to Kammaguttahalli via Jeeganahalli Cross	1.26	92.7	86.475	1.261	Completed
467	Chikballapur	CBPur	KS-29-20	Improvements to Road - Daraburu to Nelamanaparthi via Gudisihalli	2.36	175.8	133.698	2.356	Completed
468	Chikballapur	CBPur	KS-29-20	Improvements to Road - P.G.Road to Hiremagavalli	2.36	233.1	222.629	2.358	Completed
469	Chikballapur	CBPur	KS-29-20	Improvements to Road - Manchenahalli-Minakanagurki Road to Dandiganahalli	2	150	163.113	2	Completed
470	Chikballapur	CBPur	KS-29-20	Improvements to Road - Dibburu-Ajjakadirenahalli MDR to Hiriyannanahalli	2.07	142.8	118.23	2.073	Completed
471	Chikballapur	CBPur	KS-29-21	Improvements to Road - Chaya Nagara to Nulugummanahalli via Jarabandahalli	2.2	171.2	134.93	2.2	Completed
472	Chikballapur	CBPur	KS-29-21	Improvements to Road - NH-7 to Arasanahalli	1.61	111	106.913	1.611	Completed
473	Chikballapur	CBPur	KS-29-21	Improvements to Road - M.G. Road to Dinnehosahalli Road via Nimmakalakunte , Anakanagondi	2.2	140.4	140.17	2.2	Completed
474	Chikballapur	CBPur	KS-29-21	Improvements to Road - NH-7 to Lingashettipura	0.5	36.3	33.395	0.538	Completed
475	Chikballapur	CBPur	KS-29-21	Improvements to Road - NH-7 to Kariganapalya via Reddygollavarahalli	2.78	165.6	152	2.78	Completed
476	Chikballapur	CBPur	KS-29-21	Improvements to Road - Kanithahalli PWD Road to Thowdanahalli-Kondenahalli Approach Road	1.06	77	75.89	1.06	Completed
477	Chikballapur	CBPur	KS-29-21	Improvements to Road - NH-234 to Sadenahalli via Shyampura	1.66	117.9	96.635	1.664	Completed
478	Chikballapur	CBPur	KS-29-21	Improvements to Road - D.A. Road to Haristhala-Gowdanahalli	1.57	116.9	94.648	1.573	Completed
479	Chikballapur	CBPur	KS-29-21	Improvements to Road - Minakanagurki to M.Gundalahalli	2.7	184	142.66	2.7	Completed
				Total for CBPur Constituency	30.47	2245.7	2050.85	30.504	
480	Chikballapur	Chintamani	KS-29-22	Improvements to Road - Attur to SH	7	545.4	493.69293	7	Completed
481	Chikballapur	Chintamani	KS-29-22	Improvements to Road - Barlahalli to Murgamalla via Gandraganahalli, Dandupalaya, Dugganarepalli	4.7	309.3	238.22	4.514	Completed
482	Chikballapur	Chintamani	KS-29-23	Improvements to Road - Irragampalli to I.Kurupalli	3	201.65	164.95	3	Completed
483	Chikballapur	Chintamani	KS-29-23	Improvements to Road - Chowdareddypalya to MDR	3.89	268	215.2489	3.89	Completed
484	Chikballapur	Chintamani	KS-29-23	Improvements to Road - Vegalapali to MDR	1.2	73.5	55.51	1.2	Completed
485	Chikballapur	Chintamani	KS-29-23	Improvements to Road - Chodadenahalli colony to Chodadenahalli via Bandamindapalli	1.16	87.5	76.1459	1.162	Completed

				Total for Chintamani Constituency	20.95	1485.35	1243.7677	20.766	
486	Chikballapur	Gauribidnur	KS-29-24	Improvements to Road - APMC Yard(SH-9) to K.Dimmagattanahalli	2.81	180.2	138.356	2.81	Completed
487	Chikballapur	Gauribidnur	KS-29-24	Improvements to Road - Bangaluru - Hindupura Road(SH-9) to Husenpura	1.82	139.39	122.49	1.823	Completed
488	Chikballapur	Gauribidnur	KS-29-24	Improvements to Road - Gowribidanur Bypass Road to Gotakanapura	0.88	76	66.32869	0.878	Completed
489	Chikballapur	Gauribidnur	KS-29-24	Improvements to Road - D.Palya to Yerranagenahalli	3.93	323	279.27783	3.93	Completed
490	Chikballapur	Gauribidnur	KS-29-25	Improvements to Road - Mallenahalli to Shambookanagara	2.9	196.4	155.78	2.896	Completed
491	Chikballapur	Gauribidnur	KS-29-25	Improvements to Road - Chikkakurugodu to Ramachandrapura	1.67	124.1	109.49	1.67	Completed
492	Chikballapur	Gauribidnur	KS-29-25	Improvements to Road - Muslimanarahalli to Hanumenahalli	0.75	72.7	64.139	0.749	Completed
493	Chikballapur	Gauribidnur	KS-29-25	Improvements to Road - Cholahettyhalli to Gudibande Taluk Border(via R.Thandra)	3.3	195.6	158.127	3.298	Completed
494	Chikballapur	Gauribidnur	KS-29-25	Improvements to Road - Beemenahalli to Ramapura	3.03	292.7	259.882	3.025	Completed
				Total for Gauribidnur Constituency	21.08	1600.09	1353.8705	21.079	
495	Chikballapur	Sidlagatta	KS-29-26	Improvements to Road - K.Y.A Road to Channahalli	1	68.93	78.727	1	Completed
496	Chikballapur	Sidlagatta	KS-29-26	Improvements to Road - Thimmasandra Road to S.Kurubarahalli - Niluvarathapalli	1.09	69.85	63.998	1.22	Completed
497	Chikballapur	Sidlagatta	KS-29-26	Improvements to Road - Chickballapur Border to Dibburahalli Road	3.58	195.7	184.27	3.58	Completed
498	Chikballapur	Sidlagatta	KS-29-26	Improvements to Road - B.B.Road to G.Kurubarahalli	3.05	180.25	145.657	2.44	Completed
499	Chikballapur	Sidlagatta	KS-29-26	Improvements to Road - Sadali-Peresandra Road to Uppakuntahalli	0.74	48.44	48.878	0.74	Completed
500	Chikballapur	Sidlagatta	KS-29-26	Improvements to Road - Bashettihalli-Anemadagu Road to Kachanayakanahalli	0.95	61.86	60.75	0.95	Completed
501	Chikballapur	Sidlagatta	KS-29-26	Improvements to Road - Kyasagere-Vemagal Road to Chinthamani Border	3.17	228.04	191.934	3.17	Completed
502	Chikballapur	Sidlagatta	KS-29-27	Improvements to Road - Baluvanahalli to Venkatapura	2.03	135.87	112.3242	2.03	Completed
503	Chikballapur	Sidlagatta	KS-29-27	Improvements to Road - Jangamakote Road to Basavapattana-Melur	2.02	144.91	117.1955	2.02	Completed
504	Chikballapur	Sidlagatta	KS-29-27	Improvements to Road - Nandanahosahalli to Kencharlahalli via Kattigenahalli, Gurrampalli, Yarahalli, Amithapalli, Gowdanahalli	8.48	591.49	526.677	8.48	Completed
505	Chikballapur	Sidlagatta	KS-29-27	Improvements to Road - Venkatakrishnammanahalli to B.B.Road	1.13	74.73	62.2823	1.13	Completed
506	Chikballapur	Sidlagatta	KS-29-27	Improvements to Road - KYA Road to Jodikachahalli	0.74	50.25	40.122	0.74	Completed
507	Chikballapur	Sidlagatta	KS-29-27	Improvements to Road - Rappriahalli to Dibburahalli-Thimmasandra Road	2.02	133.46	107.086	2.02	Completed
508	Chikballapur	Sidlagatta	KS-29-28	Improvements to Road - E Thimmasandra to CB Road	8.8	499	455.726	9.775	Completed
				Total for Sidlagatta Constituency	38.8	2482.78	2195.627	39.295	
				Total for Chikballapur District	0	0	0	0	
509	Chikmagalur	Chikmagalur	KS-09-19	Improvements to Road - Sarpanahalli-Thadabenahalli to Via Hosalli to K M Road	3.82	272	227.75	3.82	Completed
510	Chikmagalur	Chikmagalur	KS-09-19	Improvements to Road - Arunodaya-Konkalamane to Gandrvagiri	3.5	264	282.79	3.8	Completed
511	Chikmagalur	Chikmagalur	KS-09-19	Improvements to Road - MegalaEmmekhan to Road	1.18	120	102.08	1.18	Completed
512	Chikmagalur	Chikmagalur	KS-09-19	Improvements to Road - K M Road to Kanivedasarahalli	1.7	159	138.73	1.7	Completed
513	Chikmagalur	Chikmagalur	KS-09-19	Improvements to Road - Muthodi to Jagara Road	0.7	68	57.67	0.7	Completed
514	Chikmagalur	Chikmagalur	KS-09-20	Improvements to Road - Halasabalu gate-Halsabalu colony-Halsabalu-Ningenahalli to Kenchapura ST Colony	3	240	179.12	3	Completed
515	Chikmagalur	Chikmagalur	KS-09-20	Improvements to Road - K.M Road(NH-173)-Beekannahalli-Beekannahalli-Hamppapura colony Road to Chandrakatte	4	339	296.45	4	Completed

516	Chikmagalur	Chikmagalur	KS-09-20	Improvements to Road - D.Karehalli-Bhovicolony to B H Road(NH-206)	2.1	154	107.73	2.1	Completed
517	Chikmagalur	Chikmagalur	KS-09-30	Construction of Long span bridge - K M Road to Name of Road : K M Road - Kanivedasarahalli[at Ch:1.35]	0	82	78.63	0.2	Completed
518	Chikmagalur	Chikmagalur	KS-09-30	Construction of Long span bridge - Halasabalu gate-Halsabalu colony-Halsabalu-Ningenahalli to Name of Road : Halasabalu gate-Halsabalu colony-Halsabalu-Ningenahalli-Kenchapura ST Colony[at Ch:0.225]	0	82	78.69	0.2	Completed
Total for Chikmagalur Constituency					20	1780	1549.64	20.7	
519	Chikmagalur	Kadur	KS-09-21	Improvements to Road - Helvara Colony - to Biruru	5	435	304.11	5	Completed
520	Chikmagalur	Kadur	KS-09-21	Improvements to Road - Kothigere to Kadur-Maravanji Road	0.8	83	63.77	0.8	Completed
521	Chikmagalur	Kadur	KS-09-21	Improvements to Road - Guddenhalli to BYSS Road	3.5	282	191.05	3.5	Completed
522	Chikmagalur	Kadur	KS-09-22	Improvements to Road - Doddapattanagere to Maradihalli Road	2.3	232	138.02	0.6	Progress
523	Chikmagalur	Kadur	KS-09-22	Improvements to Road - Chikknallur to chennapura-giribommanahalli Road	3	253	173.26	3	Completed
524	Chikmagalur	Kadur	KS-09-22	Improvements to Road - B T Mallenahalli to NH 273	2	174	92.42	2	Completed
525	Chikmagalur	Kadur	KS-09-22	Improvements to Road - Antharagatte to Hadagalu road	1	114	82.44	1	Completed
526	Chikmagalur	Kadur	KS-09-22	Improvements to Road - M.L Thandya to Mutthannagere road	2.7	224	156	2.7	Completed
527	Chikmagalur	Kadur	KS-09-31	Construction of Long span bridge - Chikknallur to Name of Road : Chikknallur-chennapura-giribommanahalli Road[at Ch:0.810]	0	275	201.49	0.2	Completed
528	Chikmagalur	Kadur	KS-09-35	Improvements to Road - Kurubarahalli to Ballekere Railway Station	8	475	159.04	0	Progress
Total for Kadur Constituency					28.3	2547	1561.6	18.8	
529	Chikmagalur	Mudigere	KS-09-23	Improvements to Road - HKG Road to KM Road	3	245.9	257.54	3	Completed
530	Chikmagalur	Mudigere	KS-09-23	Improvements to Road - Halike- Horatti-Jakli to KM Road	2	185	155.17	2	Completed
531	Chikmagalur	Mudigere	KS-09-23	Improvements to Road - VK Road - to Dinnekere	2	184	140.58	2	Completed
532	Chikmagalur	Mudigere	KS-09-23	Improvements to Road - Mugulavalli to BT Road (SH)	0.8	82	82.32	0.8	Completed
533	Chikmagalur	Mudigere	KS-09-23	Improvements to Road - Gabballi to Mudasasi road	0.75	64	52.36	0.75	Completed
534	Chikmagalur	Mudigere	KS-09-23	Improvements to Road - J A K Road to Bettadamalali	2	203	181.87	2	Completed
535	Chikmagalur	Mudigere	KS-09-23	Improvements to Road - Utuganahalli-Beranagodu to Hunsehalli Road	2	146	147.01	2	Completed
536	Chikmagalur	Mudigere	KS-09-23	Improvements to Road - Avathi to Danihalli-Siragur Road	2.2	181	165.73	2.2	Completed
537	Chikmagalur	Mudigere	KS-09-24	Improvements to Road - Aldur-Kanchakaldurga to Belagodu Road	2	165	133.85	2	Completed
538	Chikmagalur	Mudigere	KS-09-24	Improvements to Road - Kesarike-Mullare-to Toranamavu Road	3.5	294	251.45	3.5	Completed
539	Chikmagalur	Mudigere	KS-09-24	Improvements to Road - Kabbinaasetuve-Madeneralu to Hale Aldur Road	2.25	222	208.1	2.5	Completed
540	Chikmagalur	Mudigere	KS-09-24	Improvements to Road - Kalasa-Kalgodu- to Habbugudige Road	1	91	81.83	1	Completed
541	Chikmagalur	Mudigere	KS-09-24	Improvements to Road - B.Hosalli- to Banakal Road	1	92	78.96	1	Completed
542	Chikmagalur	Mudigere	KS-09-24	Improvements to Road - KM Road - Manimakki-Kodalu to Halasumane Road	2	159	134.95	2	Completed
543	Chikmagalur	Mudigere	KS-09-24	Improvements to Road - Gowdahalli-Kumbaradi colony to Addagudde Road	2	189	212.19	3	Completed
544	Chikmagalur	Mudigere	KS-09-24	Improvements to Road - Javali- to Hemavati Road	1.5	140	119.88	1.5	Completed
545	Chikmagalur	Mudigere	KS-09-32	Construction of Long span bridge - Gowdahalli-Kumbaradi colony to Name of Road : Gowdahalli-Kumbaradi colony-Addagudde Road[at Ch:0.00]	0	254	238.55	0.2	Completed
Total for Mudigere Constituency					30	2896.9	2642.34	31.45	

546	Chikmagalur	Sringeri	KS-09-25	Improvements to Road - Devadana Village Gorigandi, Maagalu bus stop- to Guddekoppa SC Colony	2	198	194.37	2	Completed
547	Chikmagalur	Sringeri	KS-09-25	Improvements to Road - Bale GP- to Chinnakoodige Road	1.5	131	124.93	1.5	Completed
548	Chikmagalur	Sringeri	KS-09-25	Improvements to Road - Bidare GP, Gandhi to Siddapura Road	2	183	166.92	2	Completed
549	Chikmagalur	Sringeri	KS-09-25	Improvements to Road - Devadana GP- to Hyarambi	1.5	166	140.81	1.5	Completed
550	Chikmagalur	Sringeri	KS-09-25	Improvements to Road - Kaanur GP, Guddehalla 9th mile stone to Kaasan, Vagade Road	1	102	94.31	1	Completed
551	Chikmagalur	Sringeri	KS-09-25	Improvements to Road - Muttinakoppa GP, to Madaburu Village Road	2.5	233	228.11	2.5	Completed
552	Chikmagalur	Sringeri	KS-09-26	Improvements to Road - Hiregadde GP, Adigebailu to Gantenayaka, CRS Road	1.5	156	131.36	1.5	Completed
553	Chikmagalur	Sringeri	KS-09-26	Improvements to Road - Shanuvalli GP, Jatikeshwara Temple- to Karagadde Road	1	95	78.33	1.21	Completed
554	Chikmagalur	Sringeri	KS-09-26	Improvements to Road - Hiregadde GP, Aralikoppa- to Hiregadde Road	2	197	154.57	2	Completed
555	Chikmagalur	Sringeri	KS-09-26	Improvements to Road - Hariharapura Main Road- to Gurukula Bomlapura Road	2	166	132.8	2	Completed
556	Chikmagalur	Sringeri	KS-09-26	Improvements to Road - Agalagandi GP, Huligaradi to Naibi Road	2	164	135.16	2	Completed
557	Chikmagalur	Sringeri	KS-09-27	Improvements to Road - Begaru to Devalekoppa Road	2	165	127.25	2	Completed
558	Chikmagalur	Sringeri	KS-09-27	Improvements to Road - Markal GP, Hulugaru- Suvarnagadde Road to Kotebailu Yadadalu Road	2	168	126.1	2	Completed
559	Chikmagalur	Sringeri	KS-09-27	Improvements to Road - Belagola- to Balaga, Hulugaru Road	1	80	64.43	1	Completed
560	Chikmagalur	Sringeri	KS-09-27	Improvements to Road - Shanuvalli GP to Hirehulugaru ST Colony Road	1	125	76.75	0.7	Completed
561	Chikmagalur	Sringeri	KS-09-27	Improvements to Road - Narasipura GP, to Bhrahmanakodu SC Colony Road	1.5	137	117.04	1.5	Completed
562	Chikmagalur	Sringeri	KS-09-27	Improvements to Road - Tuluvinakoppa GP, Lokanathapura Village to Malagaru Colony road	1	99	77.51	1	Completed
563	Chikmagalur	Sringeri	KS-09-27	Improvements to Road - Kaachigal Road to Abbigadde, Somalapura Road	1.5	159	145.59	1.5	Completed
564	Chikmagalur	Sringeri	KS-09-27	Improvements to Road - Hariharapura, Chavalmane Road to Kudnahalli Road	2	182	158.45	2	Completed
565	Chikmagalur	Sringeri	KS-09-27	Improvements to Road - Chittimakki- to Nemanahalli Road	2	199	187.87	2	Completed
566	Chikmagalur	Sringeri	KS-09-27	Improvements to Road - Heruru GP to Dubla	2	196	199.86	2	Completed
567	Chikmagalur	Sringeri	KS-09-33	Construction of Long span bridge - Devadana Village Gorigandi, Maagalu bus stop- to Name of Road : Devadana Village Gorigandi, Maagalu bus stop--Name of Road : Devadana Village Gorigandi, Maagalu bus stop--Guddekoppa SC Colony[at Ch:0.06][at Ch:0.06]	0	272	264.13	0.2	Completed
568	Chikmagalur	Sringeri	KS-09-33	Construction of Long span bridge - Devadana GP- to Name of Road : Devadana GP--Hyarambi [at Ch:0.03]	0	272	260.06	0.2	Completed
				Total for Sringeri Constituency	35	3845	3386.71	35.31	
569	Chikmagalur	Tarikere	KS-09-28	Improvements to Road - Begur to Mudigere	4.4	373	312.84	4.6	Completed
570	Chikmagalur	Tarikere	KS-09-28	Improvements to Road - Boosenahalli to Siddeshwara Road	1.6	167	169.09	1.9	Completed
571	Chikmagalur	Tarikere	KS-09-28	Improvements to Road - Boosenahalli to H Rangapura via Sidbhipura-Gopala Road	4.6	440	357.52	4.6	Completed
572	Chikmagalur	Tarikere	KS-09-29	Improvements to Road - Tamatadahalli-Kanive road to Anthragatte via Banooru-Basavapura-Arbala road	6.4	473	388.52	8	Completed
573	Chikmagalur	Tarikere	KS-09-29	Improvements to Road - Y. Ganeshapura to Nagenahalli Road	3	248	203.49	3	Completed
				Total for Tarikere Constituency	20	1701	1431.46	22.1	
				Total for Chikmagalur District	0	0	0	0	

574	Chitradurg a	Challakere	KS-10-22	Improvements to Road - Beligatte to Muddapura via Byalahal-Hirekabbigere-Chikkabbigere	4.92	418.7	321.3	4.82	Completed
575	Chitradurg a	Challakere	KS-10-22	Improvements to Road - Taluk Border to Taluk Border via Chikkamadhure Upparahatti, Chigathanahalli	3.54	273	308.05	3.54	Completed
576	Chitradurg a	Challakere	KS-10-22	Improvements to Road - K.K. Road to D. Upparahatti	1.24	99.5	90.04	1.43	Completed
577	Chitradurg a	Challakere	KS-10-23	Improvements to Road - Hulikunte to Kalamarahally	4.64	309	223.98	4.37	Completed
578	Chitradurg a	Challakere	KS-10-23	Improvements to Road - K.K. Road to D. Upparahatti via G.S. Mata, Nagaramgere, Dasanaikanahatti & Ganappanahatti	4.02	298.6	322.43	6.05	Completed
579	Chitradurg a	Challakere	KS-10-23	Improvements to Road - Kenchaveeranahalli to D. Upparahatti	2.59	249	165.91	3.955	Completed
				Total for Challakere Constituency	20.95	1647.8	1431.71	24.165	
580	Chitradurg a	Chitradurg	KS-10-24	Improvements to Road - NH-4 to Hasahalli-Chikkapura G.Hatti road cross via Maragatta	3.93	296.3	240.49	3.8	Completed
581	Chitradurg a	Chitradurg	KS-10-24	Improvements to Road - NH-13 to Singapura via Madadakerehatty	3.09	330.8	234.22	3.1	Completed
582	Chitradurg a	Chitradurg	KS-10-24	Improvements to Road - K.K. Road (Haliyur) to NH-13 (Bayalu Anjaneya Temple)	3.06	223.8	178.94	3.06	Completed
583	Chitradurg a	Chitradurg	KS-10-24	Improvements to Road - NH-4 to Adavigollarahally (MDR) via Byalahal	1.23	83.7	79.53	1.23	Completed
584	Chitradurg a	Chitradurg	KS-10-25	Improvements to Road - NH-13 to Kallihatty via Sollapura Nayakarahatty-Erajjanahatty	5.88	532	378.66	5.74	Completed
585	Chitradurg a	Chitradurg	KS-10-25	Improvements to Road - Chikkalagatta to K. Ballekatte-Kittadahatti-Laxmisagara	0.9	88.5	79.05	0.9	Completed
586	Chitradurg a	Chitradurg	KS-10-25	Improvements to Road - Papenahalli to V.O. Road via Vaddanahalli	2.69	258.2	180.3	2.69	Completed
				Total for Chitradurga Constituency	20.78	1813.3	1371.19	20.52	
587	Chitradurg a	Hiriyur	KS-10-26	Improvements to Road - Chillahalli to Gulya via Yalagondnahalli	4.26	307.5	259.77	4.56	Completed
588	Chitradurg a	Hiriyur	KS-10-26	Improvements to Road - SH 19 (Pilajanahalli Gollarahatti Gate) to Mudiyajjanahatti (T-08) via Pilajanahalli Gollarahatti-Gollarahatti	1.45	109.6	82.78	1.45	Completed
589	Chitradurg a	Hiriyur	KS-10-26	Improvements to Road - NH 4 to Goradaku via Javanagondanahalli M.I tank	5.19	386.3	116.42	0	Dropped
590	Chitradurg a	Hiriyur	KS-10-27	Improvements to Road - Maskal to Hemadala via T.B. Gollarahatti	3	279.4	353.04	3.2	Completed
591	Chitradurg a	Hiriyur	KS-10-27	Improvements to Road - SH-19 (Byaramadu Gate) to Chigalikatte via Byaramadu	2.88	232.3	193.05	3.193	Completed
592	Chitradurg a	Hiriyur	KS-10-27	Improvements to Road - Bharamagiri to AV Kottige-Gownahalli road (MDR-12) via Belagatta	4.12	338.4	270.65	5.15	Completed
				Total for Hiriyur Constituency	20.9	1653.5	1275.71	17.553	
593	Chitradurg a	Holalkere	KS-10-28	Improvements to Road - M.H.Road to Doddahotte Ranganatha swamy temple road via Lokadolalu	4.13	360.8	290.21	4.3	Completed
594	Chitradurg a	Holalkere	KS-10-28	Improvements to Road - Chitrahalli to NH-13 via Thodranal	2.57	190.1	205.65	2.485	Completed
595	Chitradurg a	Holalkere	KS-10-28	Improvements to Road - M.H.Road to Kadur-Kalagatta road via S.H.Hally Koracharahatti-Gollarahatty-Shringerihanumanahally	4.86	264.1	283.04	5.125	Completed
596	Chitradurg a	Holalkere	KS-10-29	Improvements to Road - Hosahally to Kodagavalli	2.28	180.1	104.75	2.248	Completed
597	Chitradurg a	Holalkere	KS-10-29	Improvements to Road - D. Madakaripura to Jammenahalli via Doddiganal-Doddiganal Hosahatty	4.55	326.5	308.16	4.479	Completed
598	Chitradurg a	Holalkere	KS-10-29	Improvements to Road - Hirekandawadi to Chitradurga Taluk Border via Tanigehally	3.24	183.1	170.92	3.15	Completed
599	Chitradurg a	Holalkere	KS-10-30	Improvements to Road - Halavudara-Halerangapura road to Taluk Border via Seegehalli-Hosarangapura-Palakahalli	2.7	223.9	155.13	2.705	Completed

600	Chitradurg a	Holalkere	KS-10-30	Improvements to Road - Kaddlappanahatty to Gangasamudra-Bidrekere road via Gundasamudra	4.24	373.5	293.01	4.24	Completed
601	Chitradurg a	Holalkere	KS-10-30	Improvements to Road - Ramagiri-Shivani road to Tuppadahalli	2.38	148.7	108.2	2.25	Completed
				Total for Holalkere Constituency	30.95	2250.8	1919.07	30.982	
602	Chitradurg a	Hosadurg a	KS-10-31	Improvements to Road - Kondapura gate to Bagur via Doddarangainahatti	3.33	256.8	183.05	3.33	Completed
603	Chitradurg a	Hosadurg a	KS-10-31	Improvements to Road - H.A.Road to Join C.N Hally Taluk border via Naigere-Nagaragere-Mylarapura-Kurubarahally	5.13	382.3	305.89	5.13	Completed
604	Chitradurg a	Hosadurg a	KS-10-31	Improvements to Road - Konguvalli to Kondajji Lambanihatti via Hosamalali	3.21	302	219.92	3.28	Completed
605	Chitradurg a	Hosadurg a	KS-10-32	Improvements to Road - H.A.Road to Join Belagur-Srirampura road via Syedsabpalya	3.72	279.5	254.91	3.72	Completed
606	Chitradurg a	Hosadurg a	KS-10-32	Improvements to Road - MDR to Arasanapalya	2.97	268.9	220.01	2.97	Completed
607	Chitradurg a	Hosadurg a	KS-10-32	Improvements to Road - TH Road to Kerekodihatti	2.59	219.2	208.63	2.8	Completed
				Total for Hosadurga Constituency	20.95	1708.7	1392.41	21.23	
608	Chitradurg a	Molakalm ur	KS-10-33	Improvements to Road - Jaganurahatty to Taluk Border via Kavalanahatty	2.4	175.1	119.49	2.4	Completed
609	Chitradurg a	Molakalm ur	KS-10-33	Improvements to Road - KK road to Yadalagatta via purlahally, CNG hally-Mathsamudra-Halagondanahally-Kyatagondanahally	3.33	289.7	316.05	3.33	Completed
610	Chitradurg a	Molakalm ur	KS-10-33	Improvements to Road - Nayakanahatty to Bosedevarahatty	3.5	281.9	251.04	3.5	Completed
611	Chitradurg a	Molakalm ur	KS-10-34	Improvements to Road - N. Mahadevapura to N. Devarahally via N. Gowripura	5.22	413.6	379.44	5.56	Completed
612	Chitradurg a	Molakalm ur	KS-10-34	Improvements to Road - Bhoganahally to Honnur	4.44	314.6	324.57	4.72	Completed
613	Chitradurg a	Molakalm ur	KS-10-35	Improvements to Road - Link road from Devarahally-Thippainakote road to Nerlagunte-Hosahally road	4.41	330.7	293.48	4.61	Completed
614	Chitradurg a	Molakalm ur	KS-10-35	Improvements to Road - Obaiahnahatti to Nerlahally-Netranahally road	1.53	90	95.72	1.83	Completed
615	Chitradurg a	Molakalm ur	KS-10-35	Improvements to Road - Thumakurlahalli to Chikunthi via Donnethammanahalli	2.1	191.3	189.15	2.1	Completed
616	Chitradurg a	Molakalm ur	KS-10-35	Improvements to Road - Siddayanakote to Thumakurlahalli	4.02	293	245.35	4.02	Completed
				Total for Molakalmur Constituency	30.95	2379.9	2214.29	32.07	
				Total for Chitradurga District	0	0	0	0	
617	Dakshina Kannada	Bantwala	KS-11-40	Improvements to Road - Jarandagudde to Kanapady	1.53	202.77	201.67	1.53	Completed
618	Dakshina Kannada	Bantwala	KS-11-40	Improvements to Road - Madaka-Thalithanooji-Dandemaru to Bolanthuru	5.32	527	414.16	5.32	Completed
619	Dakshina Kannada	Bantwala	KS-11-40	Improvements to Road - Pallipady-Kandadagudde to Sanooru	2.1	234.85	201.2	2.1	Completed
620	Dakshina Kannada	Bantwala	KS-11-40	Improvements to Road - Dandegoli-Budoli to Koppala	1.9	234.66	207.81	1.9	Completed
621	Dakshina Kannada	Bantwala	KS-11-40	Improvements to Road - Pandavarakaluu-Pappendodi-Kenchagudde to Hardoottu	2.35	317.15	256.28	2.35	Completed
622	Dakshina Kannada	Bantwala	KS-11-41	Improvements to Road - Mankude- to kuntukudelu	2.2	231.54	216.85	2.2	Completed
623	Dakshina Kannada	Bantwala	KS-11-41	Improvements to Road - Ninnipadpu-Naati-Bikrodi to Narikombu	5.5	592	552.29	5.5	Completed
				Total for Bantwala Constituency	20.9	2339.97	2050.26	20.9	
624	Dakshina Kannada	Belthanga di	KS-11-42	Improvements to Road - Paledu to Kudradka	3.2	313.3	233.61	3.2	Completed
625	Dakshina Kannada	Belthanga di	KS-11-42	Improvements to Road - Angarakariya to Thumbedapalke	2	205.5	163.55	2	Completed
626	Dakshina Kannada	Belthanga di	KS-11-42	Improvements to Road - Kaniyur Kasba to Padmunja	2.04	199.7	220.39	2.04	Completed
627	Dakshina Kannada	Belthanga di	KS-11-43	Improvements to Road - kolody to kolma	5.3	691.4	617.44	5.3	Completed
628	Dakshina Kannada	Belthanga di	KS-11-43	Improvements to Road - Bolody to Nairolthadka-Golithady HC	1.15	109.7	71.53	1.15	Completed
629	Dakshina Kannada	Belthanga di	KS-11-43	Improvements to Road - Anemahal-Devaragudde to Nadayee	2.7	272.4	233.39	2.9	Completed

630	Dakshina Kannada	Belthangadi	KS-11-43	Improvements to Road - Bailukoppa-Keladapete to Hathyadka	4.5	543.8	510.28	5.48	Completed
631	Dakshina Kannada	Belthangadi	KS-11-54	Construction of Long span bridge - Angarakarya to Thumbadapalke Bridge (at ch:0180km)	0	474.3	310.89	0	Progress
632	Dakshina Kannada	Belthangadi	KS-11-54	Construction of Long span bridge - Paledu to -Kudradka Bridge[at Ch:0.100 Km]	0	114	130.12	0	Progress
633	Dakshina Kannada	Belthangadi	KS-11-54	Construction of Long span bridge - Paledu to -Kudradka Bridge[ch:0.010 Km]	0	99.8	104.39	0	Progress
634	Dakshina Kannada	Belthangadi	KS-11-55	Construction of Long span bridge - Kolody to -Kolma Bridges[at Ch:2.650 Km]	0	94.9	94.33	0	Completed
635	Dakshina Kannada	Belthangadi	KS-11-55	Construction of Long span bridge - Kolody to -Kolma Bridges[at Ch:3.310 Km]	0	88.4	89.04	0	Completed
636	Dakshina Kannada	Belthangadi	KS-11-55	Construction of Long span bridge - Bolody to -Nairolthadka Golithady HC Bridge[at Ch:1.110 Km]	0	114.3	113.13	0	Completed
637	Dakshina Kannada	Belthangadi	KS-11-55	Construction of Long span bridge - Kolody to -Kolma Bridges[at Ch:0.900 Km]	0	84.5	86.83	0	Completed
638	Dakshina Kannada	Belthangadi	KS-11-55	Construction of Long span bridge - Kolody to -Kolma Bridges[at Ch:0.150 Km]	0	118.2	119.53	0	Completed
639	Dakshina Kannada	Belthangadi	KS-11-55	Construction of Long span bridge - Bolody to Bolody-Nairolthadka Golithady HC Bridge[at Ch:0.260 Km]	0	273.1	286.57	0	Completed
640	Dakshina Kannada	Belthangadi	KS-11-55	Construction of Long span bridge - Kolody to Kolody-Kolma Bridges[at Ch:2.110 Km]	0	88.4	88.86	0	Completed
641	Dakshina Kannada	Belthangadi	KS-11-57	Construction of Long span bridge - Pangala to Ekka Road	1.66	330	246.28	1.66	Completed
				Total for Belthangadi Constituency	22.55	4215.7	3720.16	23.73	
642	Dakshina Kannada	Mangalore North	KS-11-44	Improvements to Road - Adduru to Alake Holebadhi	1.14	147.9	155.48	1.14	Completed
643	Dakshina Kannada	Mangalore North	KS-11-44	Improvements to Road - Kalladi- to Daddeguri	1	114.1	103.07	1	Completed
644	Dakshina Kannada	Mangalore North	KS-11-44	Improvements to Road - Neermarga - Bondanthilla to Punkadhadi	1.8	183.8	184.47	1.8	Completed
645	Dakshina Kannada	Mangalore North	KS-11-44	Improvements to Road - Arjuna Kodi- to Mundabettu-Easwarakatte	4	404.4	411.92	4	Completed
646	Dakshina Kannada	Mangalore North	KS-11-44	Improvements to Road - Adhyapadi-Matebailu to Deivangalagudde Kudru road	1.5	183.4	152.07	1.5	Completed
647	Dakshina Kannada	Mangalore North	KS-11-44	Improvements to Road - Ulaibettu-Aatibailu to Mudujeppu-Manjottu	1.55	268.5	246.88	1.55	Completed
648	Dakshina Kannada	Mangalore North	KS-11-45	Improvements to Road - Adduru - kanjilakodi to Nooyi	1	111	79.86	0.9	Completed
649	Dakshina Kannada	Mangalore North	KS-11-45	Improvements to Road - Joduthadame to Nadaje	1.52	172.4	124.57	1.52	Completed
650	Dakshina Kannada	Mangalore North	KS-11-45	Improvements to Road - Mangalajyothi-Nirala to Tharegudde	2.1	226.2	145.3	1.5	Completed
651	Dakshina Kannada	Mangalore North	KS-11-45	Improvements to Road - Gurupura Bandasale to Chilimbi Gudde Kaama	2.04	234	237.97	2.04	Completed
652	Dakshina Kannada	Mangalore North	KS-11-45	Improvements to Road - Adyar-Merlapadavu to Adyar Harijana Colony	1.6	171.5	163.21	1.6	Completed
653	Dakshina Kannada	Mangalore North	KS-11-45	Improvements to Road - Kordel-Madapady to Kinnibettu	1.5	167.2	147.33	1.5	Completed
				Total for Mangalore North Constituency	20.75	2384.4	2152.13	20.05	
654	Dakshina Kannada	Mangalore South	KS-11-46	Improvements to Road - Kurnadu to Madyanadka	1.1	117.5	101.56	1	Completed
655	Dakshina Kannada	Mangalore South	KS-11-46	Improvements to Road - Konaje to Purushakodi	0.9	90.7	83.77	0.9	Completed
656	Dakshina Kannada	Mangalore South	KS-11-46	Improvements to Road - Hoige to Cheluru	0.9	107	95.78	0.9	Completed
657	Dakshina Kannada	Mangalore South	KS-11-46	Improvements to Road - Vijaya Nagara to Kallakatta	1.02	126	98.73	1.02	Completed
658	Dakshina Kannada	Mangalore South	KS-11-46	Improvements to Road - Pana to Pajeeru	1.25	120.9	87.71	1.25	Completed

659	Dakshina Kannada	Mangalore South	KS-11-46	Improvements to Road - Perande-Adkarepadpu to Deralakatte	5.35	583.1	641.76	5.35	Completed
660	Dakshina Kannada	Mangalore South	KS-11-46	Improvements to Road - Asaigoli to Samanige	0.8	70	48.63	0.8	Completed
661	Dakshina Kannada	Mangalore South	KS-11-46	Improvements to Road - Manjanadi to Natekallu Hospital	0.87	89.1	65.51	0.87	Completed
662	Dakshina Kannada	Mangalore South	KS-11-47	Improvements to Road - Kinya-Ukkuda-Pare to Meenadi HC	2.15	234	233.95	2.15	Completed
663	Dakshina Kannada	Mangalore South	KS-11-47	Improvements to Road - Meramajalu to Pakalapade HC	2.06	323.5	297.42	2.06	Completed
664	Dakshina Kannada	Mangalore South	KS-11-47	Improvements to Road - Kanchila to Mayyala HC	1.9	223.1	196.06	1.9	Completed
665	Dakshina Kannada	Mangalore South	KS-11-47	Improvements to Road - Mudipu to Pandyakatya HC	2.43	243.7	202.58	2.2	Completed
666	Dakshina Kannada	Mangalore South	KS-11-58	Construction of Long span bridge - Pajeeru-to Padilu-Panela	1	159.5	146.12	1	Progress
667	Dakshina Kannada	Mangalore South	KS-11-58	Construction of Long span bridge - Katukod Nadupadavu to Ladain	1.46	224	152.91	1.26	Progress
				Total for Mangalore South Constituency	23.19	2712.1	2452.49	22.66	
668	Dakshina Kannada	Mudubidri	KS-11-48	Improvements to Road - MOODUMARNADU-THANDRAKERE to GAMPADADDA	2	284.7	181.5	1.85	Completed
669	Dakshina Kannada	Mudubidri	KS-11-48	Improvements to Road - Sri Vishnumoorthy Temple to Moodushedde	1.02	124.7	102.76	1.02	Completed
670	Dakshina Kannada	Mudubidri	KS-11-48	Improvements to Road - Eliya mosque-Koodibailu to Konnepadavu-Iruvailu	2.3	246.5	195.04	2.3	Completed
671	Dakshina Kannada	Mudubidri	KS-11-48	Improvements to Road - ASHWATHAPURA to BERINJE KOPPADAKUMERU	1.77	248.4	179.22	1.87	Completed
672	Dakshina Kannada	Mudubidri	KS-11-48	Improvements to Road - Moilibenni- arasupadavu to Gudikadu	1.82	168.6	92.68	1.72	Completed
673	Dakshina Kannada	Mudubidri	KS-11-48	Improvements to Road - Kemar to Bandabettu- Kanthavara	2.67	318.3	259.98	2.77	Completed
674	Dakshina Kannada	Mudubidri	KS-11-48	Improvements to Road - Makki to Mantrady	1	108.1	105.58	1	Completed
675	Dakshina Kannada	Mudubidri	KS-11-49	Improvements to Road - MUKKADAPU JODUKATTE to BT road	1	98.2	82.16	0.89	Completed
676	Dakshina Kannada	Mudubidri	KS-11-49	Improvements to Road - PADUKONAJE HOWDAL to KADAMBARABETTU DEKKAL COLONY	1	114.3	108.48	1	Completed
677	Dakshina Kannada	Mudubidri	KS-11-49	Improvements to Road - Marthale- Panila to poopadikallu	1	107.7	127.5	1	Completed
678	Dakshina Kannada	Mudubidri	KS-11-49	Improvements to Road - KOPPADAKUMERU to SHANTHIGIRI THODAR	1.61	254.1	254.57	1.61	Completed
679	Dakshina Kannada	Mudubidri	KS-11-49	Improvements to Road - BANANGADY - DASANDAPADAVU to NEKKARE-KALLAMUNDKUR	1.73	188.4	161.31	1.73	Completed
680	Dakshina Kannada	Mudubidri	KS-11-49	Improvements to Road - BANGLE KALLAMARAYI to BARDILA BARKE	1.8	188.5	172.4	1.8	Completed
				Total for Mudubidri Constituency	20.72	2450.5	2023.18	20.56	
681	Dakshina Kannada	Puttur	KS-11-50	Improvements to Road - Arka to Haniyaru	1.5	160.5	139.76	1.5	Completed
682	Dakshina Kannada	Puttur	KS-11-50	Improvements to Road - Paddadka to Mainganadka	2.7	221.5	170.21	2.5	Completed
683	Dakshina Kannada	Puttur	KS-11-50	Improvements to Road - Alakemajalu to Vadyarpe	1	72.5	62.35	1	Completed
684	Dakshina Kannada	Puttur	KS-11-50	Improvements to Road - Patrakodi to Aanadka	1.5	126.5	102.96	1.5	Completed
685	Dakshina Kannada	Puttur	KS-11-50	Improvements to Road - Bolantheta to Darbe	1	107.5	88.16	1	Completed
686	Dakshina Kannada	Puttur	KS-11-50	Improvements to Road - Saja to Bullerikatte	2.5	217	174.76	2.5	Completed
687	Dakshina Kannada	Puttur	KS-11-50	Improvements to Road - Vinayaknagara-Mathantabettu to Dorne	1.2	118	95.55	1.2	Completed
688	Dakshina Kannada	Puttur	KS-11-51	Improvements to Road - Dasaramule to Adekallu	1.5	133	120.68	1.5	Completed
689	Dakshina Kannada	Puttur	KS-11-51	Improvements to Road - Talekkimaru to Mundamoole	1.5	141	128.59	1.5	Completed
690	Dakshina Kannada	Puttur	KS-11-51	Improvements to Road - Bannur Kaje to Kuntiyana	1.5	180.4	149.89	1.187	Completed

691	Dakshina Kannada	Puttur	KS-11-51	Improvements to Road - Garadibailu to Adka	1.5	160.5	131.71	1.5	Completed
692	Dakshina Kannada	Puttur	KS-11-51	Improvements to Road - Neerkaje to Katte	1.8	141	129.76	1.8	Completed
693	Dakshina Kannada	Puttur	KS-11-51	Improvements to Road - Paapemajalu to Bappamundelu	1.5	198	161.78	1.4	Completed
				Total for Puttur Constituency	20.7	1977.4	1656.16	20.087	
694	Dakshina Kannada	Sullia	KS-11-52	Improvements to Road - Kenjala to Kombaru	1.5	150.5	113.52	1.5	Completed
695	Dakshina Kannada	Sullia	KS-11-52	Improvements to Road - Ithuru to Konaje	4	374	299.3	4	Completed
696	Dakshina Kannada	Sullia	KS-11-52	Improvements to Road - Harihara Pallathadka to Balagodu	1	105.5	74.59	1	Completed
697	Dakshina Kannada	Sullia	KS-11-52	Improvements to Road - .Kurubarakeri- Bonyasagu to Athrijalu	2.5	229.5	176.53	2.5	Completed
698	Dakshina Kannada	Sullia	KS-11-52	Improvements to Road - Udane to Shibaje	1	107	73.03	1	Completed
699	Dakshina Kannada	Sullia	KS-11-52	Improvements to Road - Guthigar to Balpa	1.5	148	104.66	1.5	Completed
700	Dakshina Kannada	Sullia	KS-11-52	Improvements to Road - Baddadka to Kallapalli	1.5	147	113.14	1.5	Completed
701	Dakshina Kannada	Sullia	KS-11-52	Improvements to Road - GUTTIGARU- KANDRAPPADI to MADAPPADI	3	347.5	265.63	3	Completed
702	Dakshina Kannada	Sullia	KS-11-53	Improvements to Road - Mulya to Hosagadde	1	109.5	85.09	1	Completed
703	Dakshina Kannada	Sullia	KS-11-53	Improvements to Road - Sabalooru to Enithadka	1	94	73.49	1	Completed
704	Dakshina Kannada	Sullia	KS-11-53	Improvements to Road - Nerotpalike to Guriyadka	1	103.5	73.51	1	Completed
705	Dakshina Kannada	Sullia	KS-11-53	Improvements to Road - Balagodu to Puneri	1	106	90.85	1	Completed
706	Dakshina Kannada	Sullia	KS-11-53	Improvements to Road - Kandlaje to Panjodi Colony	1	97.5	70.8	1	Completed
707	Dakshina Kannada	Sullia	KS-11-53	Improvements to Road - Perabe School to Maruvanthila	1	99	76.11	1	Completed
708	Dakshina Kannada	Sullia	KS-11-53	Improvements to Road - Kunturu to Guriadka	1.5	164.5	117.03	1.5	Completed
709	Dakshina Kannada	Sullia	KS-11-53	Improvements to Road - Murulya Maniyadka to S.C. Colony	1	103.5	69.4	0.93	Completed
710	Dakshina Kannada	Sullia	KS-11-53	Improvements to Road - Dodderi to ST Colony	1	92.5	65.6	1	Completed
711	Dakshina Kannada	Sullia	KS-11-53	Improvements to Road - Shivaru to Shivaru ST colony	1	101.5	81.13	1	Completed
712	Dakshina Kannada	Sullia	KS-11-53	Improvements to Road - Ermetti to Ermetti SC Colony	1.5	155	117.82	1.5	Completed
713	Dakshina Kannada	Sullia	KS-11-53	Improvements to Road - SUBBRAHMANYA-DEVARAGADDE to MANADU GIRIJANA COLONY	1	116.5	87.68	0.887	Completed
714	Dakshina Kannada	Sullia	KS-11-53	Improvements to Road - BADDADKA to RANGATTAMALE	1	116	99.14	1	Completed
				Total for Sullia Constituency	30	3068	2328.05	29.817	
				Total for Dakshina Kannada District	0	0	0	0	
715	Davanager e	Channagir i	KS-12-29	Improvements to Road - NH-13 to S H Via Machanayakanahalli, Machanayakanalli Kaval	2.7	196	166.54	2.7	Completed
716	Davanager e	Channagir i	KS-12-29	Improvements to Road - Gullehalli to SH via Garaga	2.55	171.9	147.63	2.55	Completed
717	Davanager e	Channagir i	KS-12-29	Improvements to Road - Santebennur to Thopenahalli via Nagenahalli	3.7	214.9	179.17	3.7	Completed
718	Davanager e	Channagir i	KS-12-29	Improvements to Road - Hiremalali to NH-13 Via BRT Colony, Gururajapura & basavapura	9.07	683	606.2	9.07	Completed
719	Davanager e	Channagir i	KS-12-29	Improvements to Road - Mudigere to NH-13 Via Chennenahalli	2.8	226.1	198.48	2.8	Completed
				Total for Channagiri Constituency	20.82	1491.9	1298.02	20.82	
720	Davanager e	Davanager e North	KS-12-30	Improvements to Road - Halebathi to Old P B Road Via Neelanahalli	3.36	232.78	220.41	3.36	Completed
721	Davanager e	Davanager e North	KS-12-30	Improvements to Road - Nagarakatte-Kadajji Road to Kadlebalu Via Amruth Nagara , Hiriyur Camp	10.49	817.64	780.94	11.05	Completed
722	Davanager e	Davanager e North	KS-12-30	Improvements to Road - Arsapura to Kakkargolla	3.8	352.89	333.53	3.86	Completed

723	Davanagere	Davanagere North	KS-12-30	Improvements to Road - Betur to Basapura	3.3	264.09	252.59	3.3	Completed
				Total for Davanagere North Constituency	20.95	1667.4	1587.47	21.57	
724	Davanagere	Davanagere South	KS-12-31	Improvements to Road - Belvanuru to Hosa Belvanuru	4.66	397.8	351.28	4.66	Completed
725	Davanagere	Davanagere South	KS-12-31	Improvements to Road - Hadadi-Kanagondanahalli Road to Halekolenahalli Road and on to SH-65	5.3	418.3	375.03	5.3	Completed
726	Davanagere	Davanagere South	KS-12-31	Improvements to Road - Hale bisaleri to mudahadadi	3.2	271.3	239.61	3.2	Completed
727	Davanagere	Davanagere South	KS-12-31	Improvements to Road - Kukkuwada to Honnamaradi	2.97	244.8	216	2.97	Completed
728	Davanagere	Davanagere South	KS-12-31	Improvements to Road - Yeragunte to Old P.B. Road via Karur	4.11	340.2	302.62	4.11	Completed
				Total for Davanagere South Constituency	20.24	1672.4	1484.54	20.24	
729	Davanagere	Harapanahalli	KS-12-32	Select - HAGRIGUDIHALLI to SASVEHALLI-KUNEMADI HALLI ROAD	2.54	190.59	155.32	2.54	Completed
730	Davanagere	Harapanahalli	KS-12-32	Select - BYRAPURA to H.M.ROAD VIA TALEDAHALLI,B.KORACHARAHATTI	3.3	251.9	230.38	3.3	Completed
731	Davanagere	Harapanahalli	KS-12-32	Improvements to Road - KADKOLA to KESARAHALLI	3.85	278.82	250.96	3.85	Completed
732	Davanagere	Harapanahalli	KS-12-32	Improvements to Road - DUGAVATHI to TELGI-RAGIMASALVADA ROAD	4.6	378.51	337.27	4.58	Completed
733	Davanagere	Harapanahalli	KS-12-32	Improvements to Road - CHIKKAHALLI to BAGLI	1.9	147.57	127.3	1.9	Completed
734	Davanagere	Harapanahalli	KS-12-32	Improvements to Road - HALAVAGALU to KANA VI THANDA	4.8	348.68	313.85	4.8	Completed
735	Davanagere	Harapanahalli	KS-12-32	Construction of Long span bridge - KADKOLA to KESARAHALLI	0	261.3206	274.34	0	Completed
				Total for Harapanahalli Constituency	20.99	1857.3906	1689.42	20.97	
736	Davanagere	Harihara	KS-12-33	Improvements to Road - Sanklipura to Gulladahalli	4.55	330.2	289.39	4.56	Completed
737	Davanagere	Harihara	KS-12-33	Improvements to Road - Yekkegondi-Nandigudi road to Kamalapura	1.24	101	91.15	1.24	Completed
738	Davanagere	Harihara	KS-12-33	Improvements to Road - Banuvalli to Yalavatti Via Lakkashettihalli	4.78	361.9	332.75	4.78	Completed
739	Davanagere	Harihara	KS-12-33	Improvements to Road - Ingalagundi to Veerendra patil Circle Via Hulugina hole	3.25	228.1	204.75	3.25	Completed
740	Davanagere	Harihara	KS-12-33	Improvements to Road - Ramatheertha to Haraganahalli	3.27	285.9	247.03	3.27	Completed
741	Davanagere	Harihara	KS-12-33	Improvements to Road - Hindasagatta to Yakkegondi-Nandigudi road	3.89	278.6	248.41	3.89	Completed
				Total for Harihara Constituency	20.98	1585.7	1413.48	20.99	
742	Davanagere	Honnali	KS-12-34	Improvements to Road - Honnali-Savalanga Road to Join Surahonne Road via Kudarekonda	5.29	372.8	329.1	5.29	Completed
743	Davanagere	Honnali	KS-12-34	Improvements to Road - Salabalu to Sogilu	5.46	409.5	361.74	5.46	Completed
744	Davanagere	Honnali	KS-12-34	Improvements to Road - Basavanahalli to Madanbavi (Honnali-Savalanga Road)	3.95	265.5	214.62	3.65	Completed
745	Davanagere	Honnali	KS-12-34	Improvements to Road - Benakanahalli to SH via Siddeshwara nagara	7.06	536.1	480.07	7.06	Completed
				Total for Honnali Constituency	21.76	1583.9	1385.53	21.46	
746	Davanagere	Jagalur	KS-12-35	Improvements to Road - Gopagonadanahalli to Jagalur -Bideranakere Road	0.86	72.28	54.76	0.86	Completed
747	Davanagere	Jagalur	KS-12-35	Improvements to Road - Kelagote to V.O Road	3.4	225.56	179.26	3.4	Completed
748	Davanagere	Jagalur	KS-12-35	Improvements to Road - Mudalamachikere to NH-13	0.86	64.87	50.78	0.86	Completed
749	Davanagere	Jagalur	KS-12-35	Improvements to Road - Hosakere-Basavanakote to Gowdikatte	1.85	153.86	120.96	1.85	Completed
750	Davanagere	Jagalur	KS-12-35	Improvements to Road - Bistuvalli to Bullanahalli	3.75	238.65	205.15	3.75	Completed
751	Davanagere	Jagalur	KS-12-35	Improvements to Road - Gurusiddanagowda Nagara to Taluk border (Mallura hatti) via Kamandalagondi	2.75	176.3	135.14	2.75	Completed

752	Davanager e	Jagalur	KS-12-35	Improvements to Road - NELAGONDANAHALLI to UCHANGIDURGA-ARASIKERE ROAD	1.2	86.53	69.12	1.2	Completed
753	Davanager e	Jagalur	KS-12-36	Improvements to Road - Ramagatta-Uchangidurga road to Hanumanahalli via Ramagatta Doddathanda	5.1	340.71	286.7	5.1	Completed
754	Davanager e	Jagalur	KS-12-36	Improvements to Road - V.O.Road to Iyanahalli-Giddanakke Via Chikkammanahatti	4.5	310.37	248.59	4.5	Completed
755	Davanager e	Jagalur	KS-12-36	Improvements to Road - Kuremayganahalli to Davanagere Taluk Border via Kenchapura, Paniyapura	6.1	593.48	520.58	6.1	Completed
				Total for Jagalur Constituency	30.37	2262.61	1871.04	30.37	
756	Davanager e	Mayakonda	KS-12-37	Improvements to Road - Huvinamadu to Thyavangi via Shyagle Camp	9.57	672.8	477.33	7.91	Completed
757	Davanager e	Mayakonda	KS-12-37	Improvements to Road - Shyagle to Bada-Santhebennur road Via Kandgal	7.2	567.1	622.72	7.2	Completed
758	Davanager e	Mayakonda	KS-12-37	Improvements to Road - Ganganakatte to NH-4	4.22	336.8	247.69	3.9	Completed
				Total for Mayakonda Constituency	20.99	1576.7	1347.74	19.01	
				Total for Davanagere District	0	0	0	0	
759	Dharwad	Dharwad	KS-13-15	Improvements to Road - Marewad to Join Dharwad-Uppinabetageri road	3.86	311.94	115.84	3.86	Progress
760	Dharwad	Dharwad	KS-13-15	Improvements to Road - Kanakur to Hebballi	3.67	333.25	201.32	3.67	Progress
761	Dharwad	Dharwad	KS-13-15	Improvements to Road - Govanakoppa to Dharwad	4.19	341.43	213.57	4.13	Progress
762	Dharwad	Dharwad	KS-13-16	Improvements to Road - Mulamuittal to VR-150 near Narendra	5.61	568.93	454.65	5.61	Completed
763	Dharwad	Dharwad	KS-13-16	Improvements to Road - Jeerigawad to SH near Tadkod	3.15	245.59	170.97	2.94	Completed
				Total for Dharwad Constituency	20.48	1801.14	1156.35	20.21	
764	Dharwad	Kalghatgi	KS-13-17	Improvements to Road - Jinnur to Kalghatgi-Thadas	2.01	167.45	120.21	2.01	Completed
765	Dharwad	Kalghatgi	KS-13-17	Improvements to Road - Mugad to Kyarkoppa	2.5	285.23	203.12	2.5	Completed
766	Dharwad	Kalghatgi	KS-13-17	Improvements to Road - Kamadhenu to NH-63	2.2	265.99	220.12	2.2	Completed
767	Dharwad	Kalghatgi	KS-13-17	Improvements to Road - Nigadi to Halligeri up to taluk border	5.73	531.37	431.7	5.73	Completed
768	Dharwad	Kalghatgi	KS-13-17	Improvements to Road - Halligeri to Amblikoppa	3.08	350.35	0	0	Dropped
769	Dharwad	Kalghatgi	KS-13-17	Improvements to Road - Ganjigatti-Kalghatgi road to Join Solarkoppa cross via Sutagatti	3.3	287.99	221.36	3.3	Completed
770	Dharwad	Kalghatgi	KS-13-18	Improvements to Road - B. Gudihal to Dummawad-Ugginakeri	3.33	323.68	235.94	3.33	Completed
771	Dharwad	Kalghatgi	KS-13-18	Improvements to Road - Chalamatti(NH-63) to Chavaragudda up to taluk border	1.93	162.51	98.73	1.55	Completed
772	Dharwad	Kalghatgi	KS-13-18	Improvements to Road - Gambyapur to Kalaghatgi-Dharwad road via Devalingakoppa Jammihal,	5.14	427.2	317.94	5.14	Completed
				Total for Kalghatgi Constituency	29.22	2801.77	1849.12	25.76	
773	Dharwad	Kundagol	KS-13-19	Improvements to Road - Kalas to Harlapur-Mukthimandir	1.84	149.4	96.39	1.84	Completed
774	Dharwad	Kundagol	KS-13-19	Improvements to Road - Noolvi to Bidnal-Kundagol	3.89	331.75	0	0	Dropped
775	Dharwad	Kundagol	KS-13-19	Improvements to Road - Anchatageri to Raynal via Gangiwal	2.86	256.85	182	2.86	Completed
776	Dharwad	Kundagol	KS-13-19	Improvements to Road - Kubihal to B.Tarlaghat	4.95	404.99	336.8	4.95	Completed
777	Dharwad	Kundagol	KS-13-19	Improvements to Road - Yaraguppi to Shiraguppi (upto taluka border)	5	456.43	100.94	0	Progress
778	Dharwad	Kundagol	KS-13-19	Improvements to Road - Chikkagunjal to Magadi up to taluk border	2.68	237.07	165.55	2.68	Completed
779	Dharwad	Kundagol	KS-13-20	Improvements to Road - Goudageri to Kalas	4.5	350.33	284.6	3.765	Completed
780	Dharwad	Kundagol	KS-13-20	Improvements to Road - Revadihal to Join Devaragudihal MDR	2.13	174.46	132.52	2.13	Completed
781	Dharwad	Kundagol	KS-13-20	Improvements to Road - Savanur-Sherewad road to Aralikatti via Inamkoppa	3.08	294.242	287.03	3.08	Completed

				Total for Kundagol Constituency	30.93	2655.522	1585.83	21.305	
782	Dharwad	Navalgund	KS-13-21	Improvements to Road - Hansi to Dhaderkoppa up to taluk border	2.76	244.97	218.02	2.76	Completed
783	Dharwad	Navalgund	KS-13-21	Improvements to Road - Tirlapur to Shirkol	6.09	590.65	498.97	5.52	Completed
784	Dharwad	Navalgund	KS-13-21	Improvements to Road - Javoor to Hanchinal upto taluka border	5.04	400.35	357.39	5.04	Completed
785	Dharwad	Navalgund	KS-13-21	Improvements to Road - Kondikoppa to Annigeri	5.66	532.31	482.75	5.66	Completed
786	Dharwad	Navalgund	KS-13-22	Improvements to Road - Annigeri-Antur-Bentur to Saidapur	2.68	255.2	218.55	2.545	Completed
787	Dharwad	Navalgund	KS-13-22	Improvements to Road - Navalli to Join Navalgund Ron road (SH)	4.05	354.66	284.4	4.05	Completed
788	Dharwad	Navalgund	KS-13-22	Improvements to Road - Kusugal to (NH-63) Kundagol taluk border	3.41	364.83	383.61	3.41	Completed
				Total for Navalgund Constituency	29.69	2742.97	2443.69	28.985	
				Total for Dharwad District	0	0	0	0	
789	Gadag	Gadag	KS-14-15	Select - Binkadakatti to Nagavi	6.61	523.44	396.36	3.92	Progress
790	Gadag	Gadag	KS-14-15	Improvements to Road - Kanavi to Nagavi	3.43	234.31	179.67	3	Progress
791	Gadag	Gadag	KS-14-16	Improvements to Road - Durga Nagar to Kallur via Chinchalli	2.43	216.59	140.91	2.43	Completed
792	Gadag	Gadag	KS-14-16	Improvements to Road - Nabapur to Hosur	4.37	313.54	96.42	1.91	Completed
793	Gadag	Gadag	KS-14-16	Improvements to Road - Ambedkar Nagar to Mulagund Road	3.72	324.92	296.21	3.72	Completed
				Total for Gadag Constituency	20.56	1612.8	1109.57	14.98	
794	Gadag	Naragund	KS-14-17	Improvements to Road - Harlapur to Hombal via Kanaginahal, Chikoppa & Hirekoppa	2.6	175.58	117.31	2.6	Completed
795	Gadag	Naragund	KS-14-17	Improvements to Road - Konnur to Bhairnatti-VIA-Raddernagannur	8.5	821.62	644.11	8.5	Completed
796	Gadag	Naragund	KS-14-18	Improvements to Road - Nargund to Chikkanargund	7.67	978.21	829.16	7.07	Completed
797	Gadag	Naragund	KS-14-19	Improvements to Road - Kurugovinakoppa to Hirekoppa	3.26	263.87	226.81	3.26	Completed
798	Gadag	Naragund	KS-14-19	Improvements to Road - Syagoti to Hulkoti	2.74	244.03	221.74	2.74	Completed
799	Gadag	Naragund	KS-14-19	Improvements to Road - B.S. Beleri to Hunagundi Via Basarakod	3.3	475.44	376.17	3.3	Completed
800	Gadag	Naragund	KS-14-20	Select - Shirol to Megur via Bopalapur	8.15	902.52	805.88	8.15	Completed
				Total for Naragund Constituency	36.22	3861.27	3221.18	35.62	
801	Gadag	Ron	KS-14-21	Improvements to Road - Veerapur to Approach Road	2.2	198.02	121.75	1.9	Progress
802	Gadag	Ron	KS-14-21	Improvements to Road - Sudi to Naregal Via Kalakapur & Maranbasari	7.1	766.66	327.71	0	Progress
803	Gadag	Ron	KS-14-22	Improvements to Road - Kanaginhal to Harlapur	6.92	695.07	568.72	6.92	Completed
804	Gadag	Ron	KS-14-22	Improvements to Road - D Narayanapur to Hirewadatti	4.2	283.83	83.65	3.3	Completed
				Total for Ron Constituency	20.42	1943.58	1101.83	12.12	
805	Gadag	Shirahatti	KS-14-23	Improvements to Road - Mallikarjunapur to Jalawadagi road	4.09	403.14	291.53	4.09	Completed
806	Gadag	Shirahatti	KS-14-23	Improvements to Road - Koralahalli to Beedanal	2.54	187.91	120.49	2.54	Completed
807	Gadag	Shirahatti	KS-14-23	Improvements to Road - Mustikoppa to Kalakeri	1.1	108.51	74.43	1.1	Completed
808	Gadag	Shirahatti	KS-14-23	Select - Jalawadagitanda to Shirahatti-Mundaragi MDR road	3.45	210.87	150.64	3.45	Completed
809	Gadag	Shirahatti	KS-14-24	Improvements to Road - Devihal to Suranagi via Hullaru	8.25	753.82	87.37	0	Progress
810	Gadag	Shirahatti	KS-14-25	Improvements to Road - Keralli to Hebbal via sevanagar	10.47	817.74027	618.89	10.3	Progress
811	Gadag	Shirahatti	KS-14-25	Improvements to Road - Channapatnaq to Magadi	2.94	297.27	211.83	2.94	Progress
				Total for Shirahatti Constituency	32.84	2779.26027	1555.18	24.42	
				Total for Gadag District	0	0	0	0	
812	Gulbarga	Afzalpur	KS-15-29	Improvements to Road - TEGGIHALLI to SIRISAGI CROSS	1.5	117.7	78.28983	1.5	Completed
813	Gulbarga	Afzalpur	KS-15-29	Improvements to Road - HASARGUNDGI to SIRISAGI CROSS	3.05	244.1	142.5722	2.26	Completed

814	Gulbarga	Afzalpur	KS-15-29	Improvements to Road - UDCHANHATTI to UDCHAN UP TO SH-22 (VR-80)	5.73	531.1	343.95234	5.51	Completed
815	Gulbarga	Afzalpur	KS-15-29	Improvements to Road - AURAD to ATHNOOR CROSS	2.71	238.6	171.9977	2.62	Completed
816	Gulbarga	Afzalpur	KS-15-30	Improvements to Road - MINIJAGI TANDA to KADNI HARIJAN WADA	3.1	259	176.78058	2.375	Completed
817	Gulbarga	Afzalpur	KS-15-30	Improvements to Road - HEROOR B CROSS to JOGUR CROSS	5.3	425.8	366.33578	5.8	Completed
818	Gulbarga	Afzalpur	KS-15-31	Improvements to Road - KHANDAL to NH 218	2.2	198.7	120.09407	2	Completed
819	Gulbarga	Afzalpur	KS-15-31	Improvements to Road - KHANDAL to KALBURGI - SHAHABAD MDR VIA KHANDAL THANDA	2.88	271.3	232.86751	2.88	Completed
820	Gulbarga	Afzalpur	KS-15-31	Improvements to Road - MINIJAGI to TADTEGNOR	4.5	331	216.77351	3.22	Progress
821	Gulbarga	Afzalpur	KS-15-46	Construction of Long span bridge - AURAD to ATHNOOR CROSS[at Ch:1.45 km]	0	0	155.15004	0	Completed
822	Gulbarga	Afzalpur	KS-15-46	Construction of Long span bridge - UDCHANHATTI to UDCHAN UP TO SH-22 (VR-80)[at Ch:1.1 km]	0	0	70.60389	0	Completed
				Total for Afzalpur Constituency	30.97	2617.3	2075.4175	28.165	
823	Gulbarga	Aland	KS-15-32	Improvements to Road - Bennisiroor to MDR 07 (VR-114)	5.53	488	478.29681	4.532	Completed
824	Gulbarga	Aland	KS-15-32	Improvements to Road - ALLURU to VAIJAPUR VILLAGE	4.47	364.4	330.20694	4.47	Completed
825	Gulbarga	Aland	KS-15-33	Improvements to Road - Gulhalli to SH-10 via Gulhalli tanda (VR-138,140)	4.62	295.4	254.67013	4.62	Completed
826	Gulbarga	Aland	KS-15-33	Improvements to Road - Pardi tanda to Darga Siroor (VR-150)	2.34	232.2	181.34124	1.55	Completed
827	Gulbarga	Aland	KS-15-33	Improvements to Road - NIMBARGA TANDA to NIMBARGA	3.4	229.9	193.73532	3.4	Completed
				Total for Aland Constituency	20.36	1609.9	1438.2504	18.572	
828	Gulbarga	Chincholi	KS-15-34	Improvements to Road - KONCHAVARAM to DHARAMSAGAR	13.62	819	600.89245	13.64	Completed
829	Gulbarga	Chincholi	KS-15-35	Improvements to Road - HULSGUD TANDA to SIRSEN BUGDI TANDA (CHANDANKERA TANDA) VR 153	2.5	337.1	22.37	0	Progress
830	Gulbarga	Chincholi	KS-15-35	Improvements to Road - APPROACH ROAD to SINGEYAN TANDA	0.94	108.7	89.81061	0.94	Completed
831	Gulbarga	Chincholi	KS-15-35	Improvements to Road - MDR-4 MAIN ROAD to ANKALKINDI TANDA	2.46	245.3	173.99161	2.46	Completed
832	Gulbarga	Chincholi	KS-15-35	Improvements to Road - CHINCHOLI-BIDAR ROAD (SH 15) HEMREDDY MALLAMMA CIRCLE to KALBHAVI TANDA	0.5	52.5	40.54695	0.5	Completed
				Total for Chincholi Constituency	20.02	1562.6	927.61162	17.54	
833	Gulbarga	Chitapur	KS-15-36	Improvements to Road - MDR-12 to KATAMDEVARHALLI Via BHANKURWADI,MUGTAI	9.62	782.7	816.18471	9.32	Completed
834	Gulbarga	Chitapur	KS-15-37	Improvements to Road - TALUKA BORDER (UDAGI) to DIGGAON (VR 41,44)	4.24	334.2	264.01597	4.14	Progress
835	Gulbarga	Chitapur	KS-15-37	Improvements to Road - MUNGI THANDA to JAIRAM THANDA Vai:BELGERA,BELGERA TANDA,HABANAIAK TANDA,BOMLANAIK TANDA,YAGAPUR (VR57,59,60,61)	6.14	476.6	266.12754	4.26	Progress
				Total for Chitapur Constituency	20	1593.5	1346.3282	17.72	
836	Gulbarga	Rural	KS-15-38	Improvements to Road - HARSOOR MAIN ROAD to KADBUR APPROACH ROAD VIA HALSULTANPUR	5.09	308.1	200.02845	4.5	Completed
837	Gulbarga	Rural	KS-15-38	Improvements to Road - BABLAD to NH-218 (VR-230)	7.13	738.6	457.05	0	Progress
838	Gulbarga	Rural	KS-15-39	Improvements to Road - SONTH to KALMOOD Via ARJINAIAK TANDA,POORU THANDA (VR 5,VR22)	5.83	433.1	308.97481	5.83	Completed
839	Gulbarga	Rural	KS-15-39	Improvements to Road - Agsal tanda (Sunar tanda) (VR -09 & VR-10) to Chincholi taluka border via Kinni sarfosh	2	150	99.63976	2	Completed
840	Gulbarga	Rural	KS-15-39	Improvements to Road - BELUR (J) to NH-218 VR-207,VR-208	3.51	372.9	262.66735	3.51	Completed

841	Gulbarga	Gulbarga Rural	KS-15-47	Construction of Long span bridge - SONTH to KALMOOD Via ARJINAIK TANDA,POORU THANDA (VR 5,VR22) [at Ch:7.02 km]	0	0	114.75544	0	Completed
842	Gulbarga	Gulbarga Rural	KS-15-47	Construction of Long span bridge - SONTH to KALMOOD Via ARJINAIK TANDA,POORU THANDA (VR 5,VR22) [at Ch:3.50 km and 3.97 km]	0	0	162.21166	0	Completed
				Total for Gulbarga Rural Constituency	23.56	2002.7	1605.3275	15.84	
843	Gulbarga	Gulbarga South	KS-15-40	Improvements to Road - NH-218 to KADANI VIA SEATHNOOR (VR-171)	7.95	646.4	608.05678	7.95	Completed
844	Gulbarga	Gulbarga South	KS-15-40	Improvements to Road - SEETHNOOR to KADANI Via PANEGAON VR-169,170 & 168	2.16	184.8	90.72758	0.8	Progress
845	Gulbarga	Gulbarga South	KS-15-41	Improvements to Road - Hatagunda to Station Gangapur (Upto Taluka Border) VR-190	3.35	270.9	227.24775	3.25	Completed
846	Gulbarga	Gulbarga South	KS-15-41	Improvements to Road - SHARANASIRSAGI to BEDAR COLONY	0.7	58.2	51.29376	0.7	Completed
847	Gulbarga	Gulbarga South	KS-15-41	Improvements to Road - UDNOOR TANDA CROSS to SEETNUR	2.87	214.1	183.47965	2.87	Completed
848	Gulbarga	Gulbarga South	KS-15-41	Improvements to Road - AFZALPUR MAIN ROAD to SHARNASIRSEGI GOVT HIGH SCHOOL	0.65	80.5	73.28983	0.65	Completed
				Total for Gulbarga South Constituency	17.68	1454.9	1234.0954	16.22	
849	Gulbarga	Jewargi	KS-15-42	Improvements to Road - Malla K to Approach road VR 35	3.42	247.5	170.33503	3.42	Completed
850	Gulbarga	Jewargi	KS-15-42	Improvements to Road - TELGBAL to T-07 VR 172	2.48	219.8	161.02032	2.48	Completed
851	Gulbarga	Jewargi	KS-15-42	Improvements to Road - ANKALGA to HANCHNAL SN	2.93	224.2	152.25187	2.93	Completed
852	Gulbarga	Jewargi	KS-15-43	Improvements to Road - Kanmeshwar to kodaguli	6.33	476.8	293.17745	6.33	Completed
853	Gulbarga	Jewargi	KS-15-43	Improvements to Road - HARNUR to NH-218 VIA SUMALLI	6.59	497.9	288.95	6.59	Completed
				Total for Jewargi Constituency	21.75	1666.2	1065.7347	21.75	
854	Gulbarga	Sedam	KS-15-44	Improvements to Road - BEERNALLI CROSS to MALKHED (SH-10) Vai: BIJANALLI (VR116,117)	6.5	484.5	398.47748	6.27	Completed
855	Gulbarga	Sedam	KS-15-44	Improvements to Road - UDAGI to TALUKA BORDER(VR106)	4.51	369.7	322.29252	4.51	Completed
856	Gulbarga	Sedam	KS-15-44	Improvements to Road - G K ROAD (SH) to ERANAPALLI Via LINGANPALLI UP TO ROJALA K	3.98	283.3	248.44408	3.98	Completed
857	Gulbarga	Sedam	KS-15-44	Improvements to Road - APPROACH ROAD to GUNDEPALLI K	1.39	116.9	104.77615	1.39	Completed
858	Gulbarga	Sedam	KS-15-44	Improvements to Road - APPROACH ROAD to BIDARCHED	4.38	303.5	247.24941	4.38	Completed
859	Gulbarga	Sedam	KS-15-44	Construction of Long span bridge - UDAGI to TALUKA BORDER(VR106)[at Ch:0.66 km]	0	0	132.67548	0	Completed
860	Gulbarga	Sedam	KS-15-45	Improvements to Road - HABAL (T) to AP BORDER Via LAHODA	4.3	368.7	88.11495	1.897	Progress
861	Gulbarga	Sedam	KS-15-45	Improvements to Road - MEDAK TANDA to KOTTAPALLI Vai:GAJALAPUR (VR27)	5.44	439	260.23243	3.74	Progress
				Total for Sedam Constituency	30.5	2365.6	1802.2625	26.167	
				Total for Gulbarga District	0	0	0	0	
862	Hassan	Arkalgud	KS-16-25	Improvements to Road - Bychanahalli to MDR 7	5.53	505	438.92	5.53	Completed
863	Hassan	Arkalgud	KS-16-25	Improvements to Road - Gopannahalli (k) to Keragodu via cholenahalli	3.16	318	289.46	3.165	Completed
864	Hassan	Arkalgud	KS-16-25	Improvements to Road - Ibbadi to PMGSY Rd	1.78	190	160.92	1.78	Completed
865	Hassan	Arkalgud	KS-16-26	Improvements to Road - Mundagodu (via Kyathanahalli, Kyathanahalli Koppalu) to MDR 17	4.18	337	283.02	3.815	Completed
866	Hassan	Arkalgud	KS-16-26	Improvements to Road - Ragimaruru to to Haralahalli	1.56	162	137.72	1.56	Completed
867	Hassan	Arkalgud	KS-16-26	Improvements to Road - Shanubhoganahalli to to illahalli	3.19	245	197.89	3.15	Completed

868	Hassan	Arkalgud	KS-16-26	Improvements to Road - Bislehalli to MDR-13 (Handrangi road to Banavara road vai Siddpura)	2.21	224	196.15	2.215	Completed
869	Hassan	Arkalgud	KS-16-27	Improvements to Road - Kudlur to MDR 10	1.88	196	163.56	1.88	Completed
870	Hassan	Arkalgud	KS-16-27	Improvements to Road - Dalagowdanahalli to Kallahalli via Mudala Koppalu	3.24	256	211.73	3.245	Completed
871	Hassan	Arkalgud	KS-16-27	Improvements to Road - Chikkagavanahalli (via Hullangala, Chikkanahalli) to MDR 05	4.23	496	358.542	4.23	Completed
Total for Arkalgud Constituency					30.97	2929	2437.912	30.57	
872	Hassan	Arsikere	KS-16-28	Improvements to Road - Adiahalli to Haralakatte Cross road JN	1.54	111	51.996	1.545	Progress
873	Hassan	Arsikere	KS-16-28	Improvements to Road - Belagumba road to Thimmalapura	1.77	120	81.072	1.77	Completed
874	Hassan	Arsikere	KS-16-28	Improvements to Road - Chagachagere to Chowdikoppalu	1.8	151	105.935	1.8	Completed
875	Hassan	Arsikere	KS-16-28	Improvements to Road - Sashivala to to Tiptur Taluk Border	2.96	231	146.556	2.96	Completed
876	Hassan	Arsikere	KS-16-28	Improvements to Road - JAJUR to NAGATHIHALLI	1.27	106	66.747	1.27	Completed
877	Hassan	Arsikere	KS-16-28	Improvements to Road - Murundi to Mallenahalli Cross road JN via Narasannahatti	1.38	122	84.915	1.38	Completed
878	Hassan	Arsikere	KS-16-28	Improvements to Road - MDR (Kyathanahally) Kanakatte to to Chikkalkur, Byrapura road	1.24	111	90.625	1.24	Progress
879	Hassan	Arsikere	KS-16-29	Improvements to Road - Mududi Thandya to Adihalli cross road JN via Cheelanahalli, Cheeranahalli, Chittanahalli & joganahalli	4.53	327	152.2	4	Progress
880	Hassan	Arsikere	KS-16-29	Improvements to Road - Kanakatte to Bittenahalli (Kadur TQ Border)	1.8	119	60.81	1.5	Completed
881	Hassan	Arsikere	KS-16-29	Improvements to Road - MDR (Honashettihalli) to Mylanahalli Cross road JN via Hunasekatte	2.3	186	113.42	2.12	Completed
Total for Arsikere Constituency					20.59	1584	954.276	19.585	
882	Hassan	Belur	KS-16-30	Improvements to Road - Tholalu Echarahally to via Gangavara to Dolanamane	2.3	132	93.8	2.3	Progress
883	Hassan	Belur	KS-16-30	Improvements to Road - Hassan Belur road to Adavibantenahally	2.03	142	106.365	2.03	Progress
884	Hassan	Belur	KS-16-30	Improvements to Road - Biccodu-Padavalu road to Doddihalli (via Honnebarre-Krishnapura)	4.01	275	198.54	3.89	Progress
885	Hassan	Belur	KS-16-30	Improvements to Road - Adagur to Umadevihalli	2.02	138	98.543	2.02	Progress
886	Hassan	Belur	KS-16-30	Improvements to Road - Malasavara to Basura	1.69	108	72.085	1.69	Progress
887	Hassan	Belur	KS-16-31	Improvements to Road - D.Kallahalli gate to Kasthurikoppalu	2.4	151	101.182	2.4	Completed
888	Hassan	Belur	KS-16-31	Improvements to Road - Siddarahally to Govindapura	1.41	88	56.206	1.445	Completed
889	Hassan	Belur	KS-16-31	Improvements to Road - Thavarehalli to to maragondanahalli thandya	0.9	57	36.092	0.68	Completed
890	Hassan	Belur	KS-16-31	Improvements to Road - chikkajjikattehalli to to neergundi thandya	0.58	41	26.855	0.49	Completed
891	Hassan	Belur	KS-16-31	Improvements to Road - Madhanahalli road to to Harihareshwara betta	1.23	92	60.614	1.167	Completed
892	Hassan	Belur	KS-16-31	Improvements to Road - Kurubarahalli to Kengenahalli	1.26	88	53.212	1.14	Completed
893	Hassan	Belur	KS-16-31	Improvements to Road - S.kallahalli to Kamenahalli	1.51	88	64.478	1.51	Completed
894	Hassan	Belur	KS-16-32	Improvements to Road - BELUR-BIKKODU to HIREKOLE	2.2	140	116.346	2.211	Completed
895	Hassan	Belur	KS-16-32	Improvements to Road - Honnemanu road to Hadlagere road	1.26	80	65.523	1.265	Completed
896	Hassan	Belur	KS-16-32	Improvements to Road - NH 73 - via Malladevihalli to Thimmanahalli	2.86	168	150.019	2.877	Completed
897	Hassan	Belur	KS-16-32	Improvements to Road - Hankie (santhe) to to kirehalli	3.17	234	218.107	3.172	Completed

				Total for Belur Constituency	30.83	2022	1517.967	30.287	
898	Hassan	Hassan	KS-16-33	Improvements to Road - Kanchamaranahally to MDR 18	1.33	118	102.75	1.33	Completed
899	Hassan	Hassan	KS-16-33	Improvements to Road - Boovanahally to NH 75	0.6	60	47.29	0.6	Completed
900	Hassan	Hassan	KS-16-33	Improvements to Road - Gowrikoppalu to Ring road	1.3	117	88.77	1.3	Completed
901	Hassan	Hassan	KS-16-33	Improvements to Road - Thamlapura to Ring road	0.8	64	50.35	0.8	Completed
902	Hassan	Hassan	KS-16-33	Improvements to Road - Gundegowdanakopplu to Gowrikoppalu	0.63	51	16.73	0.6	Completed
903	Hassan	Hassan	KS-16-33	Improvements to Road - Dasarakoppalu to Ring road	1.62	139	115.06	1.62	Completed
904	Hassan	Hassan	KS-16-33	Improvements to Road - Sathyamangala to B.Katihalli	0.79	69	54.47	0.79	Completed
905	Hassan	Hassan	KS-16-33	Improvements to Road - Pirumanahally to MDR 14	1.12	109	82.001	1.12	Completed
906	Hassan	Hassan	KS-16-33	Improvements to Road - Heggadihally to Lakshmipura	0.82	71	59.93	0.818	Completed
907	Hassan	Hassan	KS-16-34	Improvements to Road - Kyathanahally to Dasur kudige	0.89	54	48.516	0.895	Completed
908	Hassan	Hassan	KS-16-34	Improvements to Road - Kandali to NH 75	0.7	61	51.79	0.65	Completed
909	Hassan	Hassan	KS-16-34	Improvements to Road - Thattekere to MDR 15	1	78	63.309	1	Completed
910	Hassan	Hassan	KS-16-34	Improvements to Road - Doddamandiganahally to MDR 10	1.92	164	119.92	1.92	Completed
911	Hassan	Hassan	KS-16-34	Improvements to Road - Sajjenahally to Haruvanahalli	2.74	237	196.14	2.74	Completed
912	Hassan	Hassan	KS-16-34	Improvements to Road - Hoovinahally kaval to Handanakere	0.87	54	37.349	0.87	Completed
913	Hassan	Hassan	KS-16-34	Improvements to Road - Thimmanahally to Ugane	1.34	113	93.06	1.34	Completed
914	Hassan	Hassan	KS-16-34	Improvements to Road - B.Katihally to Sriramanagara	1.56	125	100.09	1.56	Completed
915	Hassan	Hassan	KS-16-34	Improvements to Road - Kakkihally to MDR 14	1	83	67.97	1	Completed
				Total for Hassan Constituency	21.03	1767	1395.495	20.953	
916	Hassan	HNPur	KS-16-35	Improvements to Road - Jagaravally to Karekere road (MDR 5)	2.45	160	113.552	2.455	Completed
917	Hassan	HNPur	KS-16-35	Improvements to Road - Singapura Palya to CNS Road	2.51	168	138.64	2.51	Completed
918	Hassan	HNPur	KS-16-35	Improvements to Road - Hirekadlur to Kodihalli road	1.35	143	98.365	1.35	Completed
919	Hassan	HNPur	KS-16-35	Improvements to Road - Bogarahalli to MDR 18	1.88	163	138.236	1.875	Completed
920	Hassan	HNPur	KS-16-36	Improvements to Road - Sagathavalli- Anekere Road (Via HLBC Canel) to Pillahalli	1.16	87	75.97	1.16	Completed
921	Hassan	HNPur	KS-16-36	Improvements to Road - Bastihalli to MDR10	1.5	112	95.21	1.5	Completed
922	Hassan	HNPur	KS-16-36	Improvements to Road - Arasikere road to Tiptur road (MDR1) to (Via Kittanakere Thimmanahally)	3.05	239	210.69	3.05	Completed
923	Hassan	HNPur	KS-16-36	Improvements to Road - Hullenahally to MDR-20	1.15	118	103.76	1.105	Completed
924	Hassan	HNPur	KS-16-36	Improvements to Road - NH-75 to Muddanahalli Road	1.53	117	83.19	1	Completed
925	Hassan	HNPur	KS-16-36	Improvements to Road - Hampanahally to MDR 04	1.59	140	113.72	1.59	Completed
926	Hassan	HNPur	KS-16-36	Improvements to Road - Honnammanahally to Dudda	2.09	187	155.91	2.09	Completed
				Total for HNPur Constituency	20.26	1634	1327.243	19.685	
927	Hassan	Sakleshpur	KS-16-37	Improvements to Road - Kattehosalli to MDR-15	1.92	160	158.39	1.92	Completed
928	Hassan	Sakleshpur	KS-16-37	Improvements to Road - Dunadanayaknanahalli to MDR-15 (Ganigara koppalu to kattaya gorur road)	3	212	187.54	3	Completed
929	Hassan	Sakleshpur	KS-16-37	Improvements to Road - Kabbathi village to to sathigarahalli koppalu via gorur road	3.43	270	237.81	3.43	Completed

930	Hassan	Sakleshpur	KS-16-37	Improvements to Road - Manchenahalli Kudige to Byrapura Magge Road	2.52	151	127.07	2.52	Completed
931	Hassan	Sakleshpur	KS-16-38	Improvements to Road - Murudur to Kanathur	3.65	245	218.51	3.65	Completed
932	Hassan	Sakleshpur	KS-16-38	Improvements to Road - Bilitalu to Hettur Byakaravally road	1.23	76	64.48	1.23	Completed
933	Hassan	Sakleshpur	KS-16-38	Improvements to Road - Avarekadu to AH road	1.84	115	85.04	1.835	Completed
934	Hassan	Sakleshpur	KS-16-38	Improvements to Road - Kadrahalli to Vangur Bisle road	0.92	55	50.29	0.92	Completed
935	Hassan	Sakleshpur	KS-16-38	Improvements to Road - Mutttur koppalu to Mattur road	1.5	86	76.69	1.5	Completed
936	Hassan	Sakleshpur	KS-16-39	Improvements to Road - Dharmapuri patna to Byrapura Magge road	2.51	156	148.04	2.51	Completed
937	Hassan	Sakleshpur	KS-16-39	Improvements to Road - Honkaravally to Jinagaravally	1.42	109	0.22	1.42	Completed
938	Hassan	Sakleshpur	KS-16-39	Improvements to Road - Vadoor colony to Honkaravalli road	2	157	155.11	1.84	Completed
939	Hassan	Sakleshpur	KS-16-39	Improvements to Road - Kongalli SC Colony to Eshwarahalli-Belagodu Road	1.05	76	60.84	1.055	Completed
940	Hassan	Sakleshpur	KS-16-39	Improvements to Road - Cowdahalli to NH 75	1.5	126	112.02	1.8	Completed
941	Hassan	Sakleshpur	KS-16-39	Improvements to Road - Chikkanayakanahalli to NH 75	1.37	79	35.88	0.891	Completed
942	Hassan	Sakleshpur	KS-16-39	Improvements to Road - Maniganahally to Magge Kanadahally road	5	353	288.39	4.627	Completed
				Total for Sakleshpur Constituency	34.86	2426	2006.32	34.148	
943	Hassan	Shravanabelagola	KS-16-40	Improvements to Road - Booka(SH8) to MDR37	2.22	172	123.46	2.46	Completed
944	Hassan	Shravanabelagola	KS-16-40	Improvements to Road - Chikkodanahalli to MDR-7	0.92	114	86.63	0.883	Completed
945	Hassan	Shravanabelagola	KS-16-40	Improvements to Road - B.Cholenahalli to SH8	1.02	112	104.21	1.153	Completed
946	Hassan	Shravanabelagola	KS-16-40	Improvements to Road - Basavaeshwara Temple to Mulkere	1.17	97	94.49	1.341	Completed
947	Hassan	Shravanabelagola	KS-16-40	Improvements to Road - Dinka to MDR-17	2.9	283	85.23	3.61	Progress
948	Hassan	Shravanabelagola	KS-16-40	Improvements to Road - Kothanahalli to Taluk border	1.55	103	73.35	1.506	Completed
949	Hassan	Shravanabelagola	KS-16-40	Improvements to Road - K Kalenahally to SH-08	1.65	162	129.17	1.65	Completed
950	Hassan	Shravanabelagola	KS-16-41	Improvements to Road - M.Honenahalli to MDR-08	2.05	164	120.8	2.155	Completed
951	Hassan	Shravanabelagola	KS-16-41	Improvements to Road - Hosali.S to Manjunathapura	0.72	94	57.46	0.65	Completed
952	Hassan	Shravanabelagola	KS-16-41	Improvements to Road - Chikkabilthi to Taluk border	1.6	148	137.14	2.325	Completed
953	Hassan	Shravanabelagola	KS-16-41	Improvements to Road - Dadadahalli to Taluk boder	1.12	128	90.37	1.338	Progress
954	Hassan	Shravanabelagola	KS-16-41	Improvements to Road - Kalasindha to MDR-07	2.94	263	233.92	2.94	Progress
955	Hassan	Shravanabelagola	KS-16-41	Improvements to Road - Ankenahalli to MDR 37	1.3	95	75.38	1.3	Completed
				Total for Shravanabelagola Constituency	21.18	1935	1411.61	23.311	
				Total for Hassan District	0	0	0	0	
956	Haveri	Byadagi	KS-17-22	Improvements to Road - Chikkalingadahalli to Kerimattihalli	3.9	321	283.22	3.9	Completed
957	Haveri	Byadagi	KS-17-22	Improvements to Road - Kaginele to Kummur	3.4	346.4	269.53	3.05	Completed
958	Haveri	Byadagi	KS-17-22	Improvements to Road - Kabbur to join Kerimattihalli	3.7	321.3	274.03	3.55	Completed
959	Haveri	Byadagi	KS-17-23	Improvements to Road - Timmapur MA to Sirsi Molakalmur Road via Kulenur	7.8	712.5	579.07	7.8	Completed
960	Haveri	Byadagi	KS-17-23	Improvements to Road - Sudambi-Kabbur Road to Hireanaji via Chikkalli	4.4	333.9	257.54	4.4	Completed
961	Haveri	Byadagi	KS-17-24	Improvements to Road - Alalageri to Budapanahalli	3.9	317.9	228.04	2.6	Completed
962	Haveri	Byadagi	KS-17-24	Improvements to Road - Kunabevu to Ranebennur	4	282.4	221.93	3.85	Completed
963	Haveri	Byadagi	KS-17-24	Improvements to Road - Teredahalli to Angaragatti (MDR)	4.7	341.1	241.6	4.67	Completed

				Total for Byadagi Constituency	35.8	2976.5	2354.96	33.82	
964	Haveri	Hanagal	KS-17-25	Improvements to Road - Mudur to Chikkahavanshi	4.12	410.53	327.4	4.05	Completed
965	Haveri	Hanagal	KS-17-25	Improvements to Road - Akkialur-Malagunda Road to Inamyallapur	3.33	254.6	214.24	3.33	Completed
966	Haveri	Hanagal	KS-17-25	Improvements to Road - Shyadaguppi to Join SH road (TG road)	3.64	324.3	267.05	3.64	Completed
967	Haveri	Hanagal	KS-17-26	Improvements to Road - Veerapur to Balambeeda	3.23	242.16	177.73	3.23	Completed
968	Haveri	Hanagal	KS-17-26	Improvements to Road - Kalve Kallapur to Shankarikoppa	2.3	187	133.31	2.21	Completed
969	Haveri	Hanagal	KS-17-26	Improvements to Road - Ramathirta Hosakoppa to Gajipur	2.1	192.1	72.82	0	Progress
970	Haveri	Hanagal	KS-17-26	Improvements to Road - Shigihalli to join Haveri Hanagal Road (SH)	2.27	187.6	181.87	2.27	Completed
				Total for Hanagal Constituency	20.99	1798.29	1374.42	18.73	
971	Haveri	Haveri & Savanur Part	KS-17-27	Improvements to Road - Naikerur to Santesigli upto Taluk Border	3.5	246.37	203.43	3.5	Completed
972	Haveri	Haveri & Savanur Part	KS-17-27	Improvements to Road - Kaliwal cross to Hesarur	7.4	695.8	623.76	7.4	Completed
973	Haveri	Haveri & Savanur Part	KS-17-28	Improvements to Road - Shirabadagi to Yalavigi Road	4.66	364.02	273.75	4.66	Completed
974	Haveri	Haveri & Savanur Part	KS-17-28	Improvements to Road - Agadi to Malapur	2.21	180.63	187.43	2.21	Completed
975	Haveri	Haveri & Savanur Part	KS-17-28	Improvements to Road - Dombarmattur to Hiremaralihalli	2.73	214.065	174.83	2.73	Completed
				Total for Haveri & Savanur Part Constituency	20.5	1700.885	1463.2	20.5	
976	Haveri	Hirekerur	KS-17-29	Improvements to Road - Nittur to Madlur	3.7	237.1	182.05	3.3	Completed
977	Haveri	Hirekerur	KS-17-29	Improvements to Road - Madaga Harnalli (TB) to Veerapur via Ballur, Bannihatti	3.5	259.8	200.45	3.5	Completed
978	Haveri	Hirekerur	KS-17-29	Improvements to Road - Kamalapur to Guddadamapur	3	257.9	196.06	3.4	Completed
979	Haveri	Hirekerur	KS-17-30	Improvements to Road - Kamalapur to Chikkakabbar	3.1	241.5	180.7	2.75	Completed
980	Haveri	Hirekerur	KS-17-30	Improvements to Road - Madlur (Pyati Oni) to join Birur Sammasagi Road	1.9	180	135.84	1.8	Completed
981	Haveri	Hirekerur	KS-17-30	Improvements to Road - Bhagavati Kere to join MDR 12 Road (Totaganti Kanavisiddigeri Road) via Jokanal, Parvatasiddigeri	3.5	298.5	254.97	3.497	Completed
982	Haveri	Hirekerur	KS-17-30	Improvements to Road - Chinnamulagund to Join SH Road	2.2	218.6	187.11	2.2	Completed
				Total for Hirekerur Constituency	20.9	1693.4	1337.18	20.447	
983	Haveri	Ranebennur	KS-17-31	Improvements to Road - Medleri to Medleri Tanda up to MDR	3.83	248.29	155.17	2.598	Completed
984	Haveri	Ranebennur	KS-17-31	Improvements to Road - Holeanveri to Itagi via Mustur	6.9	588.49	517.05	6.9	Completed
985	Haveri	Ranebennur	KS-17-32	Improvements to Road - Choudayadanapura to Honnatti & Link Road Nookapur(MG Road)	6.4	517.062	370.68	5.365	Completed
986	Haveri	Ranebennur	KS-17-32	Improvements to Road - Chikkaaralihalli to Chowdadanapur	3.8	299.14	278.78	3.8	Completed
				Total for Ranebennur Constituency	20.93	1652.982	1321.68	18.663	
987	Haveri	Shiggaon & Savanur Part	KS-17-33	Improvements to Road - Hiremallur Plot to Hanumarahalli	3.75	233.4	178.78	3.75	Completed
988	Haveri	Shiggaon & Savanur Part	KS-17-33	Improvements to Road - Hiremallur to Gundur	6.6	483.5	441.18	5.6	Completed
989	Haveri	Shiggaon & Savanur Part	KS-17-33	Improvements to Road - Hotanahalli to Hale Bankapur via Heggeri Tank	3.55	295.1	254.61	3.55	Completed

990	Haveri	Shiggaon & Savanur Part	KS-17-34	Improvements to Road - Shishuvinahal to Hireharakuni up to taluk Border	4.8	290.2	239.57	4.8	Completed
991	Haveri	Shiggaon & Savanur Part	KS-17-34	Improvements to Road - Savanur to join Fakkirnandihalli Tegghalli Road	3	232.3	196.97	3	Completed
992	Haveri	Shiggaon & Savanur Part	KS-17-34	Improvements to Road - Kurubaramallur Plot to Join Mannangi Road	1.47	131.9	107.1	1.47	Completed
993	Haveri	Shiggaon & Savanur Part	KS-17-35	Improvements to Road - Panigati to Kyalakonda	1.2	99	74.66	1.2	Completed
994	Haveri	Shiggaon & Savanur Part	KS-17-35	Improvements to Road - Kyalakonda to Shiggaon-Attigeri Road	1.7	146.5	96.85	1.36	Completed
995	Haveri	Shiggaon & Savanur Part	KS-17-35	Improvements to Road - Panigatti to Tarlagatta Road	1.35	93.9	73.55	1.35	Completed
996	Haveri	Shiggaon & Savanur Part	KS-17-35	Improvements to Road - Belavalakoppa to Ingalagi	2.08	141.8	119.94	2.4	Completed
997	Haveri	Shiggaon & Savanur Part	KS-17-35	Improvements to Road - Hirebendigari to Mattigatti up to Taluk Border	2.4	206.9	166	2.2	Completed
				Total for Shiggaon & Savanur Part Constituency	31.9	2354.5	1949.21	30.68	
				Total for Haveri District	0	0	0	0	
998	Kodagu	Madikere	KS-18-11	Improvements to Road - Kiggalu to Bethri	5.8	558	436.52	5.8	Progress
999	Kodagu	Madikere	KS-18-11	Improvements to Road - HOSATHOTA to KUMBUR MADAPURA ROAD	6.04	875	675.4	5.91	Progress
1000	Kodagu	Madikere	KS-18-12	Improvements to Road - Hachinadu to Hattihole	10.1	1154.5	930.71	7.99	Progress
1001	Kodagu	Madikere	KS-18-13	Improvements to Road - Herur to Basavanahalli	6	468	216.3	0.2	Progress
1002	Kodagu	Madikere	KS-18-13	Improvements to Road - kalluru to Malur	3	297	167.79	2.95	Progress
				Total for Madikere Constituency	30.94	3352.5	2426.72	22.85	
1003	Kodagu	Virajpet	KS-18-14	Improvements to Road - Avandur to Kattakolli(via Heravanadu Temple)	3.08	319.5	260.16	3.08	Completed
1004	Kodagu	Virajpet	KS-18-14	Improvements to Road - Bettageri to Bettathur	6.85	601	470.8	6.85	Completed
1005	Kodagu	Virajpet	KS-18-14	Improvements to Road - Birunani to Theralu (via Bomanji Girijana Colony)	8	720	607.78	8	Completed
1006	Kodagu	Virajpet	KS-18-14	Improvements to Road - Kaggodlu Bayavanda to Biligeri school(via Ardhanarishwara Temple)	2.6	266	229.65	2.57	Completed
1007	Kodagu	Virajpet	KS-18-15	Improvements to Road - Konanakatte to Rajapura (Via Sulugodu)	6.57	846.5	567.18	6.57	Progress
1008	Kodagu	Virajpet	KS-18-15	Improvements to Road - Nidyamale Girijana Colony to Karantadka Ainumane Rasthe	3	334.5	305	3.336	Progress
				Total for Virajpet Constituency	30.1	3087.5	2440.57	30.406	
				Total for Kodagu District	0	0	0	0	
1009	Kolar	Bangarpet	KS-19-22	Improvements to Road - Bangarpete Harati road to Mavahalli	1.4	94.8	72.79	1.4	Completed
1010	Kolar	Bangarpet	KS-19-22	Improvements to Road - K.V. road to Harati road	2.1	142.6	123.28	2.1	Completed
1011	Kolar	Bangarpet	KS-19-22	Improvements to Road - Nayakarahalli-Kamandahalli road to Vadandahalli road	0.8	60.15	43.15	0.8	Completed
1012	Kolar	Bangarpet	KS-19-22	Improvements to Road - Budikote road to Markandia dayam	1.6	120.8	132.68	1.6	Completed
1013	Kolar	Bangarpet	KS-19-22	Improvements to Road - Bangarpete-Kolar road to Karahalli road	0.95	71.8	52.68	0.95	Completed

1014	Kolar	Bangarpet	KS-19-22	Improvements to Road - Gullahalli Road to Kattayambedu	3.94	296	249.92	3.94	Completed
1015	Kolar	Bangarpet	KS-19-23	Improvements to Road - Upasapura to Budikote Gullahalli road	1.9	147.5	111.39	1.9	Completed
1016	Kolar	Bangarpet	KS-19-23	Improvements to Road - Garudakempanahalli to Kamasamudra-Balamande road	1.99	150.2	119.97	1.99	Completed
1017	Kolar	Bangarpet	KS-19-23	Improvements to Road - Vittapanahalli to NH-4	2.65	123	150.83	2.65	Completed
1018	Kolar	Bangarpet	KS-19-23	Improvements to Road - Kamasamudra road to Appenahalli	1.7	118.3	92.65	1.7	Completed
1019	Kolar	Bangarpet	KS-19-23	Improvements to Road - Srinivasanagara to Boyesonnenahalli	1.2	149.8	123.64	1.2	Completed
1020	Kolar	Bangarpet	KS-19-23	Improvements to Road - Arimanahalli to Kamasamudra-Bodagurki road	0.82	65.3	47.94	0.82	Completed
				Total for Bangarpet Constituency	21.05	1540.25	1320.92	21.05	
1021	Kolar	KGF	KS-19-24	Improvements to Road - Bennavara to Andra Border	1.4	106.8	73.56	1.4	Completed
1022	Kolar	KGF	KS-19-24	Improvements to Road - Rajpete road to sonnepalli	0.97	62	32.47	0.97	Completed
1023	Kolar	KGF	KS-19-24	Improvements to Road - Kambampalli to Ramasagara	0.76	55.7	36.82	0.76	Completed
1024	Kolar	KGF	KS-19-24	Improvements to Road - Pillagundlahalli to Gopenahalli	2.1	126.7	75.84	2.1	Completed
1025	Kolar	KGF	KS-19-24	Improvements to Road - Kambampalli to Nakkanahalli	1.64	105.8	66.35	1.44	Completed
1026	Kolar	KGF	KS-19-24	Improvements to Road - Kaggilahalli road to Goralachinnapalli	0.58	43.4	26.52	0.58	Completed
1027	Kolar	KGF	KS-19-24	Improvements to Road - Annasagara to Rayasandra	2.31	152.3	0.61	1.8	Completed
1028	Kolar	KGF	KS-19-25	Improvements to Road - Kaverahalli to Beeranakuppa	1.62	101.3	70.2	1.62	Completed
1029	Kolar	KGF	KS-19-25	Improvements to Road - M. Kothuru to Gollahalli	1.32	90.7	82.17	1.32	Completed
1030	Kolar	KGF	KS-19-25	Improvements to Road - Chinniganahalli road to Bayanahalli road	1.32	95.8	73.33	1.32	Completed
1031	Kolar	KGF	KS-19-25	Improvements to Road - Jakkarsanakuppa to R.R. road	1.18	76.1	57.31	1.18	Completed
1032	Kolar	KGF	KS-19-25	Improvements to Road - Nagashettihalli to Parandahalli road	4.72	322.5	262.48	4.72	Completed
				Total for KGF Constituency	19.92	1339.1	857.66	19.21	
1033	Kolar	Kolar	KS-19-26	Improvements to Road - Kadripura to Bedli road	1.8	143	114.33	1.8	Completed
1034	Kolar	Kolar	KS-19-26	Improvements to Road - Kurugal Village to Kalkere Village	1.9	118.7	84.87	1.9	Completed
1035	Kolar	Kolar	KS-19-26	Improvements to Road - Devarahalli road to Jambapura	2.5	183.9	152.87	2.5	Completed
1036	Kolar	Kolar	KS-19-26	Improvements to Road - Vemagal Kolar main road to Shettihalli	3.5	255	196.18	3.5	Completed
1037	Kolar	Kolar	KS-19-26	Improvements to Road - Kalwa Manjali to Doddavallabi	1.5	111	124.66	1.5	Completed
1038	Kolar	Kolar	KS-19-27	Improvements to Road - Devarahalli to Kolar Vidhanasabha Border	2.9	218.2	163.22	2.9	Completed
1039	Kolar	Kolar	KS-19-27	Improvements to Road - Bairandahalli to Harjenahalli	3.2	230	201.56	3.2	Completed
1040	Kolar	Kolar	KS-19-27	Improvements to Road - Mallandahalli cross to Iragasandra (NABARAD road)	1.3	93.3	75.77	1.3	Completed
1041	Kolar	Kolar	KS-19-27	Improvements to Road - Chaluvanahalli to Chuchadenahalli	1.4	101.35	98.36	1.4	Completed
				Total for Kolar Constituency	20	1454.45	1211.82	20	
1042	Kolar	Malur	KS-19-28	Improvements to Road - Lakkur to Baragur	2.47	165.35	139.58	2.47	Completed
1043	Kolar	Malur	KS-19-28	Improvements to Road - Masti road to Mangapura	2.41	136.8	154.04	2.41	Completed
1044	Kolar	Malur	KS-19-28	Improvements to Road - Channigarayapura to Koppa cross	0.84	61.15	44.95	0.84	Completed
1045	Kolar	Malur	KS-19-28	Improvements to Road - Ramapura to Kudiyapur	1.93	142.7	115.25	1.93	Completed
1046	Kolar	Malur	KS-19-28	Improvements to Road - Taluk Border to Kempasandra	1.37	107.8	79.29	1.37	Completed
1047	Kolar	Malur	KS-19-28	Improvements to Road - Ganiganahalli to Dinnahalli	1.96	145.2	115.78	1.96	Completed

1048	Kolar	Malur	KS-19-29	Improvements to Road - Chickkamale to Kurnahosahalli	0.94	78	67.2	0.94	Completed
1049	Kolar	Malur	KS-19-29	Improvements to Road - Chickkathirupathi to KMH Road	2.08	155	144.76	2.08	Completed
1050	Kolar	Malur	KS-19-29	Improvements to Road - Chalaganahalli to Baliganahalli road	1.07	80.8	65.27	1.07	Completed
1051	Kolar	Malur	KS-19-29	Improvements to Road - Rmapura to KMH road	3.88	275.5	249.32	3.88	Completed
1052	Kolar	Malur	KS-19-29	Improvements to Road - Bitnahalli to Kesaragere	2.05	154.9	140.38	2.05	Completed
1053	Kolar	Malur	KS-19-34	Improvements to Road - Masthi-Tekal road to Malur-Masthi road	10.42	499	411.68	10.42	Completed
				Total for Malur Constituency	31.42	2002.2	1727.5	31.42	
1054	Kolar	Mulabagal	KS-19-30	Improvements to Road - H. Kodihalli to Taluk Border	2.14	161.8	148.01	2.14	Completed
1055	Kolar	Mulabagal	KS-19-30	Improvements to Road - H. Gollahalli to Harapanayakanahalli cross	1.12	81	68.98	1.12	Completed
1056	Kolar	Mulabagal	KS-19-30	Improvements to Road - Nachagundlahalli to Shankarapura	0.68	49.5	40.82	0.68	Completed
1057	Kolar	Mulabagal	KS-19-30	Improvements to Road - Tattikallu to Alangur	3.85	276.7	234.73	3.85	Completed
1058	Kolar	Mulabagal	KS-19-30	Improvements to Road - Jogalakshi to Sheshapura	2.13	144.3	118.09	2.13	Completed
1059	Kolar	Mulabagal	KS-19-30	Improvements to Road - Rachabandahalli to NH	1.06	82.05	73.12	1.06	Completed
1060	Kolar	Mulabagal	KS-19-31	Improvements to Road - Kannasandra to Tayalur road	3.35	245.4	219.51	3.35	Completed
1061	Kolar	Mulabagal	KS-19-31	Improvements to Road - Soorakunte to Chikkagollahalli	1.72	124.9	56.29	1.72	Completed
1062	Kolar	Mulabagal	KS-19-31	Improvements to Road - S. Yeluvahalli to NH-4 (N Jangalahalli)	0.97	70.3	64.41	0.97	Completed
1063	Kolar	Mulabagal	KS-19-31	Improvements to Road - Chikkaguttahalli to Doddaguttahalli road	0.75	52.6	41.76	0.75	Completed
1064	Kolar	Mulabagal	KS-19-31	Improvements to Road - Oorakunte mittur to Taluk Border	2.23	142.5	116.62	2.23	Completed
				Total for Mulabagal Constituency	20	1431.05	1182.34	20	
1065	Kolar	Srinivasapur	KS-19-32	Improvements to Road - Chiruvanahally to kolar-Srinivasapura Road via Palya	2.13	159.47	190.21	2.13	Completed
1066	Kolar	Srinivasapur	KS-19-32	Improvements to Road - Muthakapalli road to Yeldur	8.32	590.18	484.07	8.32	Completed
1067	Kolar	Srinivasapur	KS-19-32	Improvements to Road - Edaruru to Beeraganahalli	2	137.1	104.18	2	Completed
1068	Kolar	Srinivasapur	KS-19-32	Improvements to Road - Velagalaburre Cross to Shettimadamangala	3.26	237.28	216.19	3.26	Completed
1069	Kolar	Srinivasapur	KS-19-32	Improvements to Road - M.G. Road to Kathibeeshahalli	1.24	84.3	72.22	1.24	Completed
1070	Kolar	Srinivasapur	KS-19-33	Improvements to Road - B.C Road to Chinthamani Bordar via Kashettipalli, K.Kurrapalli, Kondamari	5.16	326.83	287.07	5.16	Completed
1071	Kolar	Srinivasapur	KS-19-33	Improvements to Road - Bachireddygaripalli to Kothakote	4.62	320.19	278.56	4.62	Completed
1072	Kolar	Srinivasapur	KS-19-33	Improvements to Road - G.B.K Road to A.Kothuru via Srirampura	5.4	391.47	331.67	5.4	Completed
				Total for Srinivasapur Constituency	32.13	2246.82	1964.17	32.13	
				Total for Kolar District	0	0	0	0	
1073	Koppal	Gangavati	KS-20-19	Improvements to Road - Arishinakeri to Vanabellary	4.45	380.4	84.58	1.5	Progress
1074	Koppal	Gangavati	KS-20-19	Improvements to Road - Bhimnoor to SH-36 Vai Sangapur	5.9	357.9	280.84	5.9	Completed
1075	Koppal	Gangavati	KS-20-20	Improvements to Road - Tadakanakapur to Kinnal Vai Budashetnal	5.64	409.4	357.7	5.64	Completed
1076	Koppal	Gangavati	KS-20-20	Improvements to Road - Budashetnal to Kalakeri	3.03	199.5	134.26	2.81	Completed
				Total for Gangavati Constituency	19.02	1347.2	857.38	15.85	
1077	Koppal	Kanakagiri	KS-20-21	Improvements to Road - guladal to kesarahatti vai kesakkiahanchinal	4.35	500.9	201.64	2.895	Progress
1078	Koppal	Kanakagiri	KS-20-21	Improvements to Road - jamapur to ulenoor	3.35	325.2	208	3.19	Progress
1079	Koppal	Kanakagiri	KS-20-21	Improvements to Road - Adavibhavi chickatand to Hulasanahatti	2.3	140.3	26.98	2.295	Completed
1080	Koppal	Kanakagiri	KS-20-21	Improvements to Road - somanal to chellur vai PWD Camp	4.29	340	36.54	0	Progress

1081	Koppal	Kanakagiri	KS-20-21	Construction of Long span bridge - guladal to guladal-kesarahatti vai kesakkiahanchinal[at Ch:0.315]	0	83.5	40.43	0	Completed
1082	Koppal	Kanakagiri	KS-20-21	Construction of Long span bridge - jamapur to jamapur -ulenoor[at Ch:2.46 Km]	0	140.1	99.46	0	Completed
1083	Koppal	Kanakagiri	KS-20-21	Improvements to Road - guladal to guladal-kesarahatti vai kesakkiahanchinal	4.35	325.2	0	0	to be started
1084	Koppal	Kanakagiri	KS-20-21	Construction of Long span bridge - guladal to guladal-kesarahatti vai kesakkiahanchinal[at Ch:3.165 Km]	0	117.5	0	0	to be started
1085	Koppal	Kanakagiri	KS-20-22	Improvements to Road - Barguru to Musturu	4.46	349.9	251.43	4.065	Completed
1086	Koppal	Kanakagiri	KS-20-22	Improvements to Road - Juratagi camp to Hale juratagi vai Juratagi	2.35	194.2	133.03	2.35	Completed
				Total for Kanakagiri Constituency	25.45	2516.8	997.51	14.795	
1087	Koppal	Koppal	KS-20-23	Improvements to Road - Ginigera to to NH-13 Vai Halakanapur bevinahalli	5.65	445.9	273.99	5.62	Completed
1088	Koppal	Koppal	KS-20-23	Improvements to Road - Lingadalli to SH-23	2.42	176.2	104.08	2.42	Completed
1089	Koppal	Koppal	KS-20-24	Improvements to Road - Karkihalli to Lachanakeri	4.48	372.8	256.52	4.18	Completed
1090	Koppal	Koppal	KS-20-24	Improvements to Road - Belagatta to Hyder nagar	6.43	399.2	315.95	6.085	Completed
				Total for Koppal Constituency	18.98	1394.1	950.54	18.305	
1091	Koppal	Kustagi	KS 20-29	Improvements to Road From Kustagi-Kyadiguppa(SH) to Gotagi Via Thonsihal Road in Kustagi Taluka of Koppal District	5.66	200	0	0	Tender process
1092	Koppal	Kustagi	KS-20-25	Improvements to Road - Kandakur to Yeddoni tq. border	3.01	219	160.1	3.01	Completed
1093	Koppal	Kustagi	KS-20-25	Improvements to Road - Narinal to Garjanal	3.41	313.8	178.63	3.4	Completed
1094	Koppal	Kustagi	KS-20-25	Donnegudda	1.67	112.7	51.09	1.44	Completed
1095	Koppal	Kustagi	KS-20-25	Construction of Long span bridge - Narinal to Garjanal	0	63.7	47.94	0	Completed
1096	Koppal	Kustagi	KS-20-26	Construction of Long span bridge - Construction of Box culvert in Huliapur to Hiremannapur at Ch. 3.90 Km	0	66.6	59.5	0	Completed
1097	Koppal	Kustagi	KS-20-26	Improvements to Road - Huliapur to Hiremannapur, SH Vai Neerloomi	8.07	744.8	431.36	8.07	Completed
1098	Koppal	Kustagi	KS-20-26	Improvements to Road - Gorebihal to Gajendragada road MDR Vai Tumarikoppa	3.67	264.4	210.9	3.67	Completed
1099	Koppal	Kustagi	KS-20-26	Construction of Long span bridge - Construction of Box culvert in Huliapur to Hiremannapur at Ch. 0.75 Km	0	80.3	52.81	0	Completed
				Total for Kustagi Constituency	25.49	2065.3	1192.33	19.59	
1100	Koppal	Yelaburga	KS-20-27	Improvements to Road - Talakeri to Chikkmannapur vai Choudapur , Vanajabhavi	4.64	349.3	308.11	4.643	Completed
1101	Koppal	Yelaburga	KS-20-27	Improvements to Road - Dammuru to Tummaraguddi	5.02	368.5	261.84	3.95	Completed
1102	Koppal	Yelaburga	KS-20-28	Improvements to Road - Komalapur to Kavloor-Handral road	3.55	401.9	370.41	3.545	Completed
1103	Koppal	Yelaburga	KS-20-28	Improvements to Road - Sanganal SC Colony to Halakeri up to bandihal cross	8.7	742.65	658.63	8.7	Completed
				Total for Yelaburga Constituency	21.91	1862.35	1598.99	20.838	
				Total for Koppal District	0	0	0	0	
1104	Mandya	K R Pet	KS-21-25	Improvements to Road - Kallanakere to Kodimaranahalli - Kundur Road	2.77	187	151.64864	2.77	Completed
1105	Mandya	K R Pet	KS-21-25	Improvements to Road - Hirikalale to Gandhinagara	1.08	110	85.29192	0.7	Completed
1106	Mandya	K R Pet	KS-21-25	Improvements to Road - Gubbahally to Saxibeedu	1.37	89	66.81428	1.37	Completed
1107	Mandya	K R Pet	KS-21-25	Improvements to Road - Anchanahalli to Modur Via, M Hosuru road	4.74	366.5	247.41653	4.74	Completed
1108	Mandya	K R Pet	KS-21-25	Improvements to Road - Sollepura to Kodimaranahalli - Kundur Road(Goobegudda)	1.42	96	76.74686	1.42	Completed
1109	Mandya	K R Pet	KS-21-26	Improvements to Road - Kyathanahally to Sindhagatta	1.22	107	93.32738	1.22	Completed

1110	Mandya	K R Pet	KS-21-26	Improvements to Road - Sarngi to Jothanapura	2.48	203	148.34649	2.15	Completed
1111	Mandya	K R Pet	KS-21-26	Improvements to Road - Nagaraghatta to Aghalaya	1.86	131	104.79358	1.86	Completed
1112	Mandya	K R Pet	KS-21-26	Improvements to Road - Jainahally to Taluk Boundary(B.G. Koppalu)	1	112	82.59669	1	Completed
1113	Mandya	K R Pet	KS-21-26	Improvements to Road - Madihally to Kikkeri - Sasalu Road	1.72	137	70.29311	1.72	Completed
				Total for K R Pet Constituency	19.66	1538.5	1127.2755	18.95	
1114	Mandya	Maddur	KS-21-27	Improvements to Road - K K Road Via, Devarhalli, Baratinagara colony to K K Road	2.48	255	231.05005	2.48	Completed
1115	Mandya	Maddur	KS-21-27	Improvements to Road - Malayakanahlli to Malanakuppe	0.91	72	69.42115	0.91	Completed
1116	Mandya	Maddur	KS-21-27	Improvements to Road - R H Road to Thopanahalli	2.27	224	198.01977	2.27	Progress
1117	Mandya	Maddur	KS-21-27	Improvements to Road - Sadolalalu-Sadolalu Gate to Borapura	1.33	119	96.18604	1.33	Completed
1118	Mandya	Maddur	KS-21-27	Improvements to Road - R H Road to Budgupe Road	1.52	146	127.32407	1.52	Completed
1119	Mandya	Maddur	KS-21-27	Improvements to Road - Doddaarsinakere to Ambarahalli	2.28	225	135.95269	0.7	Progress
1120	Mandya	Maddur	KS-21-28	Improvements to Road - Kebbare to Chunchaganahalli	1.05	95	55.22951	1.05	Completed
1121	Mandya	Maddur	KS-21-28	Improvements to Road - Athgur to Nidagtta	2.09	157	65.36151	1.09	Completed
1122	Mandya	Maddur	KS-21-28	Improvements to Road - Kudrugubdi to 23rd Bank canal Road	1.45	204	121.27354	1.48	Completed
1123	Mandya	Maddur	KS-21-28	Improvements to Road - MSC falss road to Shimsha River via, Malgaranahalli	1.3	130	78.45656	1	Completed
1124	Mandya	Maddur	KS-21-28	Improvements to Road - Maradevanahalli to Taluk boundary (Sibannahalli)	1.61	120	84.16119	1.605	Completed
1125	Mandya	Maddur	KS-21-28	Improvements to Road - Gudigere Colony to APMC Market	1.94	205	89.64136	0.865	Progress
				Total for Maddur Constituency	20.22	1952	1352.0774	16.3	
1126	Mandya	Malavalli	KS-21-29	Improvements to Road - Samshettipura to Chenaapillekoppalu	2.05	184	169.94621	2.04	Completed
1127	Mandya	Malavalli	KS-21-29	Improvements to Road - Kodeyanakopalu to Chikkamalagudu - Kirgavalu Road	2.94	269	278.08534	2.94	Completed
1128	Mandya	Malavalli	KS-21-29	Improvements to Road - Gowdgerecolony(AMT Colony) to Honnanayakanahalli Border	4.4	312	242.48334	4.4	Completed
1129	Mandya	Malavalli	KS-21-29	Improvements to Road - Hoovinakoppalu to Bannur-Malavalli road	1.39	140	112.42534	1.397	Completed
1130	Mandya	Malavalli	KS-21-30	Improvements to Road - Shimsa Sosle road to Ballagere	0.7	47.5	52.68599	0.443	Completed
1131	Mandya	Malavalli	KS-21-30	Improvements to Road - Honnemaradoddi to N Halasahalli	1.05	73	60.75634	1.05	Completed
1132	Mandya	Malavalli	KS-21-30	Improvements to Road - Shimsha Sosle Srirangapatana road to Anavadi	0.58	57.5	52.6642	0.578	Completed
1133	Mandya	Malavalli	KS-21-30	Improvements to Road - Vadaracolony to Chikkamulgudu	2.91	272	239.61981	2.883	Completed
1134	Mandya	Malavalli	KS-21-30	Improvements to Road - Iyyanorhundi to Shimsha -Sosale- Srirangapatana road	1.56	149	154.64362	1.56	Completed
1135	Mandya	Malavalli	KS-21-30	Improvements to Road - Doddegowdanakoppalu to Bannur-Malavalli road	1.18	113	85.29595	1.18	Completed
1136	Mandya	Malavalli	KS-21-30	Improvements to Road - Kempayanadoddi to Kempegowdanadoddi	1.25	98	0.16817	0	Dropped
				Total for Malavalli Constituency	20.01	1715	1448.7743	18.471	
1137	Mandya	Mandya	KS-21-31	Improvements to Road - Nayakanahalli to Muttegere	4.36	365	244.81482	4.36	Progress
1138	Mandya	Mandya	KS-21-31	Improvements to Road - G Kebbahalli colony to Mandya- Nagamangala Road	3.83	280	195.55623	3.83	Progress
1139	Mandya	Mandya	KS-21-31	Improvements to Road - K Gowdgere to B Hosuru	3.29	247	67.05167	0.35	Progress
1140	Mandya	Mandya	KS-21-32	Improvements to Road - Upparakanahalli to Doddagarudanahalli	4.01	365	203.91883	3.78	Completed

1141	Mandya	Mandya	KS-21-32	Improvements to Road - Baby colony to Baby gate(mandya Nagamangala road) via baby	3.38	254	158.84619	3.38	Completed
1142	Mandya	Mandya	KS-21-32	Improvements to Road - Mayappanahalli to Gatgowdanahalli (Mandya Nagamangala road) Via Gudigenehalli	1.17	122	39.63757	1.17	Completed
				Total for Mandya Constituency	20.04	1633	909.82531	16.87	
1143	Mandya	Mellkote	KS-21-33	Improvements to Road - Javaregowdanakoppalu to Puradakoppalu	1.33	92	66.98165	1.33	Completed
1144	Mandya	Mellkote	KS-21-33	Improvements to Road - Sodenahalli to Maranahalli	1.63	107	67.41861	1.63	Completed
1145	Mandya	Mellkote	KS-21-33	Improvements to Road - Gummanahalli to Dinka via Ragimuddanahalli	4.92	233.5	178.00495	4.92	Completed
1146	Mandya	Mellkote	KS-21-33	Improvements to Road - Kanaganahally to Lingapura	3.09	298	254.26217	2.99	Completed
1147	Mandya	Mellkote	KS-21-33	Improvements to Road - Kurahatty to vadesamudra	2.02	121	88.0794	2.02	Completed
1148	Mandya	Mellkote	KS-21-33	Improvements to Road - Balahattiguppe to Inglaguppe	2.04	203	140.42228	2.04	Completed
1149	Mandya	Mellkote	KS-21-33	Improvements to Road - Kenchanahalli to Panadavapura K.R.Pet road via, Vadarahalli, Hulikerekoppalu	4.08	243.6	185.2807	4.08	Completed
1150	Mandya	Mellkote	KS-21-33	Improvements to Road - Dinkashettyhally to Dinka	3.3	288	172.47085	3.3	Completed
1151	Mandya	Mellkote	KS-21-33	Improvements to Road - Cheekannahally to bannaghatta	1.99	134	101.87423	1.99	Completed
1152	Mandya	Mellkote	KS-21-34	Improvements to Road - Hosakote S C Colony to Anunahalli	1.21	76	60.55218	1.21	Completed
1153	Mandya	Mellkote	KS-21-34	Improvements to Road - Dinka to Bookanakere - KRS Road	2.13	84.4	60.56455	1.37	Completed
1154	Mandya	Mellkote	KS-21-34	Improvements to Road - hulikerekoppalu to Machanahalli via T Malligere	3.99	403	304.34968	3.99	Completed
1155	Mandya	Mellkote	KS-21-34	Improvements to Road - Baby to KRS Road	2.27	172	126.09879	2.27	Completed
				Total for Mellkote Constituency	34	2455.5	1806.36	33.14	
1156	Mandya	Nagaman gala	KS-21-35	Improvements to Road - Cholenahalli to Kamadihalli	5.96	359	278.87935	5.96	Completed
1157	Mandya	Nagaman gala	KS-21-35	Improvements to Road - S S Road to Machalaghatta	1.5	121	86.79518	1.5	Completed
1158	Mandya	Nagaman gala	KS-21-35	Improvements to Road - T Channapura to keremegalkoppalu-Harakadahalli	1.68	190	101.6946	1.68	Completed
1159	Mandya	Nagaman gala	KS-21-35	Improvements to Road - Nagamangala K R Pet road to Tiruganahally	1.27	111	81.34707	1.27	Completed
1160	Mandya	Nagaman gala	KS-21-35	Improvements to Road - Kadabahalli NH road to yaranahally	3.65	244	104.41388	2	Completed
1161	Mandya	Nagaman gala	KS-21-35	Improvements to Road - Bogadhi to Madhalli	4.79	285.5	171.78271	3.19	Completed
1162	Mandya	Nagaman gala	KS-21-35	Improvements to Road - N H Road to Doddaghatta	1.87	154	109.70803	1.87	Completed
1163	Mandya	Nagaman gala	KS-21-36	Improvements to Road - Somanahalli colon to Bekalale	2.56	185	143.36999	2.56	Completed
1164	Mandya	Nagaman gala	KS-21-36	Improvements to Road - Mysore- K R Pet road to Islampura	4.72	329	275.72543	4.72	Completed
1165	Mandya	Nagaman gala	KS-21-36	Improvements to Road - Metemelahalli to Kebbekoppalu via Bommenahalli via, NH road	1.7	142	102.32536	1.7	Completed
				Total for Nagamangala Constituency	29.7	2120.5	1456.0416	26.45	
1166	Mandya	S R Patna	KS-21-37	Improvements to Road - Nelmane Via, Hanumanthanagara to Ballenehalli	1.69	105	75.4669	1.69	Completed
1167	Mandya	S R Patna	KS-21-37	Improvements to Road - Chanannahalli to Halikerehundi, T N Pura Taluk Boundary	1.89	132	0.23267	0	Dropped
1168	Mandya	S R Patna	KS-21-37	Improvements to Road - Kothathi to Santhekasalgere	2.88	263	54.03068	0	Progress
1169	Mandya	S R Patna	KS-21-37	Improvements to Road - Boothanahosuur to Kabbanahalli	1.93	167	30.33871	1.93	Completed
1170	Mandya	S R Patna	KS-21-37	Improvements to Road - Karasavadi to Haniyambadi	1.39	115	18.29395	0	Progress
1171	Mandya	S R Patna	KS-21-37	Improvements to Road - Kadathanalu to Acchapanakoppalu	1.64	111	0.20635	0	Dropped

1172	Mandya	S R Patna	KS-21-37	Improvements to Road - Hunasanahalli to Yaliouru-Kodiyala	3.02	195	87.85601	1.345	Completed
1173	Mandya	S R Patna	KS-21-37	Improvements to Road - Balekere to Hucharayana temple	1.38	144.5	0.17727	0	Work Stopped
1174	Mandya	S R Patna	KS-21-38	Improvements to Road - Urmakasalgere to chinanayakanahalli	2.48	180	0.29461	0	Progress
1175	Mandya	S R Patna	KS-21-38	Improvements to Road - Chindagirikoppalu Railway Gate to Chindagirikoppalu Village	1.06	76	26.26636	0	Progress
1176	Mandya	S R Patna	KS-21-38	Improvements to Road - N H -275 Bangalore-Mysore road to Kashi temple	2.86	270	82.35663	0.9	Progress
1177	Mandya	S R Patna	KS-21-38	Improvements to Road - Neralakere to T Narasipura Taluk Boundry	1.19	85	0.17277	0	Progress
1178	Mandya	S R Patna	KS-21-38	Improvements to Road - Marasinganahally to Neralekere road (Sulthan Road)	1.63	115	100.56812	1.635	Completed
1179	Mandya	S R Patna	KS-21-38	Improvements to Road - Chanapanadoddi to Markadudoddi	2.13	169	29.64885	0	Progress
1180	Mandya	S R Patna	KS-21-38	Improvements to Road - KRS to Hulikere via Majjigepura	3.02	245	169.81862	3.02	Completed
				Total for S R Patna Constituency	30.2	2372.5	675.7285	10.52	
				Total for Mandya District	0	0	0	0	
1181	Mysore	Chamundeshwari	KS-22-28	Improvements to Road - Kergally to Bhogadi	1.8	142	101.7	1.5	Completed
1182	Mysore	Chamundeshwari	KS-22-28	Improvements to Road - K.Hemmahally to Manikyapura	3.23	202	193.25	3.23	Completed
1183	Mysore	Chamundeshwari	KS-22-28	Improvements to Road - Dadadakallahalli komegowdanakoppal to Taluk border	4.28	353	323.63	3.9	Completed
1184	Mysore	Chamundeshwari	KS-22-28	Improvements to Road - Kamanakerehundi to Taluk border	2.98	235	197.03	2.98	Completed
1185	Mysore	Chamundeshwari	KS-22-29	Improvements to Road - Belawadi to Lingadevara Koppalu	1.2	91	56.23	1.2	Completed
1186	Mysore	Chamundeshwari	KS-22-29	Improvements to Road - Hootagalli to BEML road(Koorgally)	2.51	207	143.62	2.51	Completed
1187	Mysore	Chamundeshwari	KS-22-29	Improvements to Road - Jayapura to Mavinahally road	2.6	200	171.97	2.6	Completed
1188	Mysore	Chamundeshwari	KS-22-29	Improvements to Road - Belavatha to Mysore-Bangalore road via KR mill colony	0.86	100	92.36	0.86	Completed
1189	Mysore	Chamundeshwari	KS-22-29	Improvements to Road - Jayapura SC & ST colony to Jayapura-Marballihundi	0.94	61	46.89	0.94	Completed
				Total for Chamundeshwari Constituency	20.4	1591	1326.68	19.72	
1190	Mysore	HDKote	KS-22-30	Improvements to Road - Sargur-Moleyur to Gaddehalla via Seegewadi	0.96	88	55.01	0.96	Completed
1191	Mysore	HDKote	KS-22-30	Improvements to Road - Kempegowdana Hundi to Antharasanthe via Badanakuppe	5.47	434	396.66	5.47	Completed
1192	Mysore	HDKote	KS-22-30	Improvements to Road - Nerale to kabini left canal Sunnakallu manti via Beechanahalli-hand post main Road	2.05	173	115.64	2.05	Completed
1193	Mysore	HDKote	KS-22-30	Improvements to Road - H.B Road Annuru gate to Annuru village Road	1.59	131	111.61	1.59	Completed
1194	Mysore	HDKote	KS-22-31	Improvements to Road - Nemmanahalli to Bankvadi via B. Matakere Circle via road	4.24	328	234.45	4.24	Completed
1195	Mysore	HDKote	KS-22-31	Improvements to Road - Changowdana Hally to Hediya Road	2.14	165	124.07	2.14	Completed
1196	Mysore	HDKote	KS-22-31	Improvements to Road - Matadakatte to Matadakatte Cross	0.56	52	92.61	0.56	Completed
1197	Mysore	HDKote	KS-22-31	Improvements to Road - H. B Road Jakkahalli to Hebbalakuppe Road	3	245	175.47	3	Completed
				Total for HDKote Constituency	20.01	1616	1305.52	20.01	
1198	Mysore	Hunsur	KS-22-32	Improvements to Road - Hebbala to B. R Kaval Bhovi colony to via Masthmanahadi	1.97	160	68.99	0.15	Progress
1199	Mysore	Hunsur	KS-22-32	Improvements to Road - Hirikyathanahally to Harve via Maroor	5.51	429	332.11	5.51	Completed
1200	Mysore	Hunsur	KS-22-32	Improvements to Road - Coorg Colony to Shivapura Road	0.78	61	48.15	0.78	Completed
1201	Mysore	Hunsur	KS-22-32	Improvements to Road - Ramapatna to Mukanahally	1.08	95	81.38	1.08	Completed
1202	Mysore	Hunsur	KS-22-32	Improvements to Road - Halepenjally to Ummatturu, Road via Hosapenjally	3.5	222	189.23	3.5	Completed

1203	Mysore	Hunsur	KS-22-33	Improvements to Road - Ballenahally to Siddalingapura Road	1.75	130	82.83	0	Progress
1204	Mysore	Hunsur	KS-22-33	Improvements to Road - Hagarahalli to Rayanahalli Road	3.57	252	185.23	3.57	Completed
1205	Mysore	Hunsur	KS-22-33	Improvements to Road - Hindagodlu Kallurappana Betta to Shankarapura hadi road	0.96	71	51.37	0.96	Completed
1206	Mysore	Hunsur	KS-22-33	Improvements to Road - Attiguppe to Nagamangala Road	1.56	131	58.98	0.25	Progress
				Total for Hunsur Constituency	20.68	1551	1098.27	15.8	
1207	Mysore	KRNagar	KS-22-34	Improvements to Road - K.R. Nagara Ramanathapura road to Habburu	1.34	98	72.94	1.34	Completed
1208	Mysore	KRNagar	KS-22-34	Improvements to Road - Haliyur to Mudalakoppalu via Ankanahalli	3.6	271.00921	200.82	3.6	Completed
1209	Mysore	KRNagar	KS-22-34	Improvements to Road - Bherya Akkihebbalu to K.R.Nagra Taluk Board via shumbravally , boregowdankoppalu	2.01	182	79.34	1.21	Completed
1210	Mysore	KRNagar	KS-22-34	Improvements to Road - Hebsur to Japadakatte	1.66	145	52.99	0.35	Progress
1211	Mysore	KRNagar	KS-22-34	Improvements to Road - D.K. Koppalu to K.R. Nagara-Chunchankatte Road	1.6	137	93.45	1.6	Completed
1212	Mysore	KRNagar	KS-22-35	Improvements to Road - K.R. Nagara mulluru road to to Kalenahalli Hunsur road via Hosakoppalu	1.56	149	0	0	Dropped
1213	Mysore	KRNagar	KS-22-35	Improvements to Road - Pashupathi to Gayanahalli Road	1.48	116	97.94	1.16	Completed
1214	Mysore	KRNagar	KS-22-35	Improvements to Road - Melur to Shankanahalli	2.07	154	144.99	2.07	Completed
1215	Mysore	KRNagar	KS-22-35	Improvements to Road - K.R. Nagara sanyasipura to Kantenahalli via Mudalakoppalu	2.36	163	130.47	2.36	Completed
1216	Mysore	KRNagar	KS-22-35	Improvements to Road - K.R. Nagara Tippuru Road to K.R.Nagara- Tippur Road via Goragundi, Goragundi Hosabadavane	2.67	219	194.79	2.67	Completed
				Total for KRNagar Constituency	20.35	1634.00921	1067.73	16.36	
1217	Mysore	Nanjangu d	KS-22-36	Improvements to Road - Krishnapura to taluk border (Channavadeyanapura)	1.44	110	127.24	1.44	Completed
1218	Mysore	Nanjangu d	KS-22-36	Improvements to Road - Maduvinahalli to Hosaveeduhundi	1.6	123	96.26	1.42	Completed
1219	Mysore	Nanjangu d	KS-22-36	Improvements to Road - Shiramalli to Belale	3.03	240	82.09	1.55	Completed
1220	Mysore	Nanjangu d	KS-22-36	Improvements to Road - Kalihundi to Sindhuvalli-Srinagar	1.42	129	45.53	1.12	Completed
1221	Mysore	Nanjangu d	KS-22-36	Improvements to Road - Hosapura to Lakshmanapura & Kugalur-Yelachagere road	3.17	208	176.42	2.97	Completed
1222	Mysore	Nanjangu d	KS-22-37	Improvements to Road - Kurahatti to BN road NH via Sinduvalli	3.9	350	211.95	3.9	Completed
1223	Mysore	Nanjangu d	KS-22-37	Improvements to Road - Yechagundlu to Volgere	6.78	434	182.96	4.11	Completed
				Total for Nanjangud Constituency	21.34	1594	922.45	16.51	
1224	Mysore	Periyapatna	KS-22-38	Improvements to Road - Periyapatna Anechowkuru Road to Periyapatna Anechowkuru Mian Road via Ankanahalli, Ankanahalli koppalu,	2.64	228	111.63	2.44	Progress
1225	Mysore	Periyapatna	KS-22-38	Improvements to Road - Haranahalli to Chikkanerele Road via kesarakere	2.23	212	130.08	2.23	Completed
1226	Mysore	Periyapatna	KS-22-38	Improvements to Road - Kaggundi to to Hittna hebbagilu gate	3.08	222	83.31	2.18	Progress
1227	Mysore	Periyapatna	KS-22-39	Improvements to Road - Nilavadi to Narayanapura via Andhanagra, muslim black	2	203	159.43	2	Completed
1228	Mysore	Periyapatna	KS-22-39	Improvements to Road - P. Basavanahalli to Kanoor Road	1.54	97	81.67	1.54	Completed
1229	Mysore	Periyapatna	KS-22-39	Improvements to Road - Benagalu Bovi Colony to Benagalu Road	1.6	138	107.29	1.6	Completed
1230	Mysore	Periyapatna	KS-22-39	Improvements to Road - Sundavalu to Makanahalli Road	2.34	183	162.76	2.34	Completed
1231	Mysore	Periyapatna	KS-22-39	Improvements to Road - Mellahalli to Kirnahalli Road via chikkavaddarakere	3	273	210.76	3	Completed

1232	Mysore	Periyapatna	KS-22-39	Improvements to Road - Thirumalapura to Hosahalli via besavanakuppe Road	2.12	160	140.17	2.12	Completed
1233	Mysore	Periyapatna	KS-22-45	Improvements to Road - Yaremanuganahalli to Naganahalli via Harinahalli, navilukodi	6.51	515.1	214.96	0	Progress
				Total for Periyapatna Constituency	27.06	2231.1	1402.06	19.45	
1234	Mysore	T N Pura	KS-22-40	Improvements to Road - Yachanahalli to Thnurruraga via kempegowdanakopallu ankanhalli	6.49	429	336.77	6.925	Completed
1235	Mysore	T N Pura	KS-22-40	Improvements to Road - Chidarahalli to Konagahalli	3.33	277	0.52	0	Dropped
1236	Mysore	T N Pura	KS-22-41	Improvements to Road - Kannahalli to Mugur main road	3.19	227	46.62	0	Progress
1237	Mysore	T N Pura	KS-22-41	Improvements to Road - Ukkalagere to nagalagere	2.82	209	35.64	0	Progress
1238	Mysore	T N Pura	KS-22-41	Improvements to Road - S-3 Road to Kaggalipura Via Srirangrajapura	3.8	270	39.37	0	Progress
				Total for T N Pura Constituency	19.63	1412	458.92	6.925	
1239	Mysore	Varuna	KS-22-42	Improvements to Road - Laxmipura to Mardihuni ghat via mahadevi colony	3.9	260	196.39	3.9	Completed
1240	Mysore	Varuna	KS-22-42	Improvements to Road - Karemole to Ummathuru	1.8	240	99.92	0	Progress
1241	Mysore	Varuna	KS-22-42	Improvements to Road - Beligerehundi to Yaraganahalli-Thayuru	1.45	108	28.36	0	Progress
1242	Mysore	Varuna	KS-22-42	Improvements to Road - Bendagalli to Joining Chamarajanagar Main Road	3.2	226	112.47	3.2	Completed
1243	Mysore	Varuna	KS-22-43	Improvements to Road - Agasthyapura to Kambadharamana betta	3.9	292	33.28	0	Progress
1244	Mysore	Varuna	KS-22-43	Improvements to Road - Varahalli to Chunchanalli	2.16	187	117.68	0.1	Progress
1245	Mysore	Varuna	KS-22-43	Improvements to Road - Chorannahalli to Janthagalli	2.9	191	152.22	2.9	Completed
				Total for Varuna Constituency	19.31	1504	740.32	10.1	
				Total for Mysore District	0	0	0	0	
1246	Raichur	Deodurga	KS-23-22	Improvements to Road - Arashingi to Hoonur	0.51	138.7	76.03	0.4	Progress
1247	Raichur	Deodurga	KS-23-22	Improvements to Road - Kachapur to Sannabathirardoddi	2.92	213.4	116.77	1.5	Progress
1248	Raichur	Deodurga	KS-23-22	Improvements to Road - Karigudda to Benderdoddi	1.1	104.1	75.05	1	Completed
1249	Raichur	Deodurga	KS-23-22	Improvements to Road - Devergudda J to kardigudda J	0.75	95.1	68.03	0.7	Completed
1250	Raichur	Deodurga	KS-23-22	Improvements to Road - Maseedpur to TQ-Boarder	3.88	575.5	433.79	3.7	Progress
1251	Raichur	Deodurga	KS-23-23	Improvements to Road - Dondambli to Hoonur	3.43	295.3	207.66	3.4	Completed
1252	Raichur	Deodurga	KS-23-23	Improvements to Road - Deodurga-Arker main road to Mansayyadoddi	0.47	47.4	3.31	0	Progress
1253	Raichur	Deodurga	KS-23-23	Improvements to Road - Bommanal to Basapur	7.65	670.4	469.4	7	Progress
				Total for Deodurga Constituency	20.71	2139.9	1450.04	17.7	
1254	Raichur	Lingasugur	KS-23-24	Improvements to Road - Gundasagar to S.H.-20	12.03	1367	925.5	11	Completed
1255	Raichur	Lingasugur	KS-23-25	Improvements to Road - Bandisunkapur to Khairwadagi	2.7	279.5	175.98	2.64	Completed
1256	Raichur	Lingasugur	KS-23-25	Improvements to Road - Khairwadagi to Gundasagara	5.48	612.9	382.85	5.48	Completed
				Total for Lingasugur Constituency	20.21	2259.4	1484.33	19.12	
1257	Raichur	Manvi	KS-23-26	Improvements to Road - Bhayanager camp to Shakhapur via Gannadinni	4.78	622.4	244.68	4	Progress
1258	Raichur	Manvi	KS-23-26	Improvements to Road - Approach Road to Madgeri	2.69	245.7	165.89	2.69	Progress
1259	Raichur	Manvi	KS-23-26	Improvements to Road - Harvi-Basavanna Camp to Gudadnni K	4.07	429.9	237.72	3.95	Progress
1260	Raichur	Manvi	KS-23-27	Improvements to Road - Approach Road to to Saidapur	0.99	79.3	54.16	0.99	Progress
1261	Raichur	Manvi	KS-23-27	Improvements to Road - Approach Road to to Tuppaloddi	1.4	109.6	57.88	1.4	Progress
1262	Raichur	Manvi	KS-23-27	Improvements to Road - Hussainpur to SH-20	3.64	275.2	193.72	3.6	Progress
1263	Raichur	Manvi	KS-23-27	Improvements to Road - Madlapur to T-05 via Madlapur camp	2.87	244.1	0	0	Dropped

				Total for Manvi Constituency	20.44	2006.2	954.05	16.63	
1264	Raichur	Maski	KS-23-28	Improvements to Road - Rathanapur to veerapur main road	7.62	564.3	221.12	0	Progress
1265	Raichur	Maski	KS-23-28	Improvements to Road - srinivas camp to tidigol	3.55	334.6	280.92	0	Progress
1266	Raichur	Maski	KS-23-29	Improvements to Road - Belladamardi to Adivihavi Tanda Cross	2.29	225.5	168.97	2	Progress
1267	Raichur	Maski	KS-23-29	Improvements to Road - Belladamardi to Maski Tanda	3.6	344	260	3.5	Progress
1268	Raichur	Maski	KS-23-29	Improvements to Road - Ramji Naik Tanda to Hadagali	4.35	340.2	161.76	0	Progress
				Total for Maski Constituency	21.41	1808.6	1092.77	5.5	
1269	Raichur	Raichur	KS-23-30	Improvements to Road - Hemberal to Hanumpur G cross	3.15	361	196.94	3	Progress
1270	Raichur	Raichur	KS-23-30	Improvements to Road - Hal Venkatapur to Taluk Barder (Masidipur)	0.92	111.2	26.1	0.72	Progress
1271	Raichur	Raichur	KS-23-30	Improvements to Road - Sagamkunta to Ganjalli Cross via Ibramdoddi	2.96	235	91.92	2.77	Progress
1272	Raichur	Raichur	KS-23-30	Improvements to Road - Yargunta to Mamdadoddi	3.17	240.9	118.75	3.17	Progress
1273	Raichur	Raichur	KS-23-31	Improvements to Road - kudlor to shakwadi	2.7	268	104.69	2.65	Progress
1274	Raichur	Raichur	KS-23-31	Improvements to Road - Kurdi to T-04 via Gorkal	7.66	686.6	258.16	7	Progress
				Total for Raichur Constituency	20.56	1902.7	796.56	19.31	
1275	Raichur	Sindanoor	KS-23-32	Improvements to Road - Badarali to Timmapur	4.41	393.3	234.27	3.8	Progress
1276	Raichur	Sindanoor	KS-23-32	Improvements to Road - Singapur to Nandihalli	2.71	292.3	174.29	2.681	Progress
1277	Raichur	Sindanoor	KS-23-32	Improvements to Road - Yellekudlgi to Sindhnur - Maski main Road	1.07	114.2	61.04	1.06	Progress
1278	Raichur	Sindanoor	KS-23-32	Improvements to Road - Kunnatagi to Deverguddi Road	2.47	308.4	204.42	2.47	Progress
1279	Raichur	Sindanoor	KS-23-33	Improvements to Road - Ramatnal to Manikeri Camp	3.53	305.6	216.33	3.54	Progress
1280	Raichur	Sindanoor	KS-23-33	Improvements to Road - Salgundha to Budhiahall camp Via Panduranga camp	6.13	516.1	336.23	5	Progress
				Total for Sindanoor Constituency	20.32	1929.9	1226.58	18.551	
				Total for Raichur District	0	0	0	0	
1281	Ramanagara	Channapatna	KS-28-15	Improvements to Road - Hanchipura to Manchegowdanadoddi via gollaradoddi	1	61	43.15	1	Completed
1282	Ramanagara	Channapatna	KS-28-15	Improvements to Road - Channapatana-Devarahosahalli Main Road to Rampura	2	150	91.22	1.834	Completed
1283	Ramanagara	Channapatna	KS-28-15	Improvements to Road - B.M Road to Keremegaladoddi-Kenchayanadoddi via virakthamata	1.35	86.2	60.68	1.314	Completed
1284	Ramanagara	Channapatna	KS-28-15	Improvements to Road - Govindanahalli to Chakkere road via Gangedoddi, Vaddaradoddi	4.05	249.1	163.19	3.9	Completed
1285	Ramanagara	Channapatna	KS-28-15	Improvements to Road - Siddegowdanadoddi to K.G.Mahadi	1.01	67.2	0	0	Dropped
1286	Ramanagara	Channapatna	KS-28-15	Improvements to Road - Thagachagere to Poojaridoddi via Paredoddi	1.5	117.9	77.35	1.46	Completed
1287	Ramanagara	Channapatna	KS-28-16	Improvements to Road - Mylanayakanahalli to via thorehosuru, chikkenhalli main road	3.25	206.8	174.57	3.25	Completed
1288	Ramanagara	Channapatna	KS-28-16	Improvements to Road - Sathanoor Main to Mallayaiahnadoddi-Muniyappanadoddi,Yelachipalya	3.29	237	205.47	3.07	Completed
1289	Ramanagara	Channapatna	KS-28-16	Improvements to Road - B.M Road to Seebanahalli via Gandhigramma, Koluru	3.1	196	145.58	2.877	Completed
				Total for Channapatna Constituency	20.55	1371.2	961.21	18.705	
1290	Ramanagara	Kanakapura	KS-28-17	Improvements to Road - Hegganur via Kuppododdi to Ramanayakanadoddi	1.05	63.8	46.36	1.03	Completed
1291	Ramanagara	Kanakapura	KS-28-17	Improvements to Road - Hosadoddi to Haroshivanahalli	0.8	49.4	42.19	0.705	Completed
1292	Ramanagara	Kanakapura	KS-28-17	Improvements to Road - Gollaradoddi via Kaligowdanadoddi to Mallahalli	4.31	300	280.75	3.698	Completed
1293	Ramanagara	Kanakapura	KS-28-17	Improvements to Road - Dirasaranadoddi via Doctor doddi to Niragalasandra	1.17	67.3	57.3	1.17	Completed

1294	Ramanagara	Kanakapura	KS-28-17	Improvements to Road - Anchipuradodi to Honganidoddi	1.23	66.2	48.27	1.23	Completed
1295	Ramanagara	Kanakapura	KS-28-17	Improvements to Road - Maralipura to Bannimukkodlu	0.57	33.5	0	0	Dropped
1296	Ramanagara	Kanakapura	KS-28-17	Improvements to Road - Patelaradoddi to Hukunda road	0.94	61	46.57	0.92	Completed
1297	Ramanagara	Kanakapura	KS-28-17	Improvements to Road - Yelavaradoddi to Sathnur	0.52	35.8	30.78	0.47	Completed
1298	Ramanagara	Kanakapura	KS-28-18	Improvements to Road - Thotahalli to T-09 via Kachuvanahalli	3.47	230	170.07	3.414	Completed
1299	Ramanagara	Kanakapura	KS-28-18	Improvements to Road - Chikkaverayanadoddi to Kanakapura-Sangama Road	0.88	55.4	48.96	1.075	Completed
1300	Ramanagara	Kanakapura	KS-28-18	Improvements to Road - Lingegowdanadoddi via Byranayakana doddi, Ambedikar colony to Dodda alahalli	4.87	283.9	188.76	4.87	Completed
				Total for Kanakapura Constituency	19.81	1246.3	960.01	18.582	
1301	Ramanagara	Magadi	KS-28-19	Improvements to Road - Jogidoddi to Mellahalli SH via Aralimaradadoddi-Maregowdanadoddi	2.52	192.6	122.42	2.52	Completed
1302	Ramanagara	Magadi	KS-28-19	Improvements to Road - Basavanagudipalya to Halasabele	1.72	153.3	101.89	1.72	Completed
1303	Ramanagara	Magadi	KS-28-19	Improvements to Road - Veerapura to Gollarahatti	0.83	75.6	46.63	0.84	Completed
1304	Ramanagara	Magadi	KS-28-19	Improvements to Road - Gejjagarakuppe-Mattigere road to S. Byadara halli	4.35	296.7	215.43	4.35	Completed
1305	Ramanagara	Magadi	KS-28-19	Improvements to Road - Kariyannana palya to Thyagadhara palya	1.14	94.2	27.42	0.981	Completed
1306	Ramanagara	Magadi	KS-28-20	Improvements to Road - Kempaiahnapalya to Bidadi-Harohalli main road	1.76	128.4	85.03	1.73	Completed
1307	Ramanagara	Magadi	KS-28-20	Improvements to Road - Mellahallidoddi to Yerehalli main road via Iruligaradoddi	2.42	203.5	106.52	1.971	Completed
1308	Ramanagara	Magadi	KS-28-20	Improvements to Road - Nagabovidoddi to Mangalu MDR	1.7	128.3	78.29	1.4	Completed
1309	Ramanagara	Magadi	KS-28-20	Improvements to Road - Gollahalli to Bidadi-Harohalli main road via Kodipalya-Hosuru	3.02	256.5	148.68	2.66	Completed
1310	Ramanagara	Magadi	KS-28-20	Improvements to Road - Dombarpalya to Narasandra-Muniyanahalli road	1.09	89.8	66.25	1.09	Completed
				Total for Magadi Constituency	20.55	1618.9	998.56	19.262	
1311	Ramanagara	Ramanagara	KS-28-21	Improvements to Road - Bannikuppe main road to Thenginakallu via kadanakuppe village	1.1	78.9	36.91	1.1	Completed
1312	Ramanagara	Ramanagara	KS-28-21	Improvements to Road - Alemarada doddi to Devara doddi	1.35	96.2	25.92	0.4	Completed
1313	Ramanagara	Ramanagara	KS-28-21	Improvements to Road - B.M Road to Irruligara colony (Rampurdoddi) via Gangarajanahalli	1	70.3	45.22	1	Completed
1314	Ramanagara	Ramanagara	KS-28-21	Improvements to Road - Nanjegowdana doddi to Karadi doddi via Suggana halli	3.95	239	141.23	4.097	Completed
1315	Ramanagara	Ramanagara	KS-28-21	Improvements to Road - Kenkerepalya to Chikkamaralavadi	0.7	44	21.01	0.7	Completed
1316	Ramanagara	Ramanagara	KS-28-21	Improvements to Road - Hanumanthapura to Byrammanadoddi via Muthurayaswamy Temple	1.5	96	32.42	1.497	Completed
1317	Ramanagara	Ramanagara	KS-28-21	Improvements to Road - Hallegabbadi to Navagrama via Hosagabbadi,Paruvaiahnapalya	2	134	65.38	1.598	Completed
1318	Ramanagara	Ramanagara	KS-28-22	Improvements to Road - Annekal Main road to Benchakaldoddi	1.4	76.2	25.59	0.89	Completed
1319	Ramanagara	Ramanagara	KS-28-22	Improvements to Road - Jayapura colony to Chowdeshwarhalli	2.3	143	98.87	2	Completed
1320	Ramanagara	Ramanagara	KS-28-22	Improvements to Road - Tattkere to Irruligara Colony	1.5	95	46.02	1.2	Completed
1321	Ramanagara	Ramanagara	KS-28-22	Improvements to Road - Kolliganahalli Colony to Siddayaiahnadoddi-Annedoddi main road via ArasuColony	3.2	226	155.57	3.14	Completed
				Total for Ramanagara Constituency	20	1298.6	694.14	17.622	
				Total for Ramanagara District	0	0	0	0	

1322	Shimoga	Sagar	KS-24-22	Improvements to Road - Heresani to PWD Main road	2	174.5	9.24	0	Dropped
1323	Shimoga	Sagar	KS-24-22	Improvements to Road - Hosakoppa to Nallibeedu	2.1	168.5	112.36	2.1	Completed
1324	Shimoga	Sagar	KS-24-22	Improvements to Road - Kerehalli to Reppanpete road	2.4	190	133.29	2.4	Completed
1325	Shimoga	Sagar	KS-24-22	Improvements to Road - Abase-Bilisiri to Thyagarthi main	1.7	132.5	101.13	1.7	Completed
1326	Shimoga	Sagar	KS-24-22	Improvements to Road - Modalli to Hirale-Maruru	2.99	218	179.94	2.99	Completed
1327	Shimoga	Sagar	KS-24-23	Improvements to Road - Sulagodu to Anandapura main Road	1.5	102	75.46	1.5	Completed
1328	Shimoga	Sagar	KS-24-23	Improvements to Road - Geerubeesu to Hosanagara PWD Connection Main Road	4.62	339.5	268.58	4.62	Completed
1329	Shimoga	Sagar	KS-24-23	Improvements to Road - Arkala to Sagar Border	3.11	243.5	182.27	3.11	Completed
1330	Shimoga	Sagar	KS-24-37	Improvements to Road - Modalli to Hirale-Maruru	1.84	147	107.13	1.84	Completed
				Total for Sagar Constituency	22.26	1715.5	1169.4	20.26	
1331	Shimoga	Shikaripur	KS-24-24	Improvements to Road - Bandalike to Agraharamuchadi	2.85	202.1	151.7	2.85	Completed
1332	Shimoga	Shikaripur	KS-24-24	Improvements to Road - Kattigehalli to Choradi-Kalmane Main Road	3.15	250	186.33	3.15	Completed
1333	Shimoga	Shikaripur	KS-24-24	Improvements to Road - Vittalanagara to Huluginakatte	2.34	160.4	134.28	2.34	Completed
1334	Shimoga	Shikaripur	KS-24-24	Improvements to Road - Shankarikoppa to Yelagere Via Channapura	3.63	301	244.92	3.63	Completed
1335	Shimoga	Shikaripur	KS-24-25	Improvements to Road - Basavanandihalli to Hulaginakoppa-Koratakere Main	4.14	324	245.14	4.14	Completed
1336	Shimoga	Shikaripur	KS-24-25	Improvements to Road - Kolagi Thanda to Kolagi	1.29	104.6	77.54	1.29	Completed
1337	Shimoga	Shikaripur	KS-24-25	Improvements to Road - Yelaneerukoppa to Attibylu	1.03	75.4	53.34	1.03	Completed
1338	Shimoga	Shikaripur	KS-24-25	Improvements to Road - Maratha Camp to MCRP Colony	1.9	157.5	113.42	1.9	Completed
				Total for Shikaripur Constituency	20.33	1575	1206.67	20.33	
1339	Shimoga	Soraba	KS-24-26	Improvements to Road - Horabailu to Hosabale-Ulavi Main Road	1.04	84.6	53.96	1.04	Completed
1340	Shimoga	Soraba	KS-24-26	Improvements to Road - Haralihalli to Kerehalli	2	163.9	115.81	2	Completed
1341	Shimoga	Soraba	KS-24-26	Improvements to Road - Kodakani to Soraba-Shiralakoppa Main Road	0.96	94.1	67.66	0.96	Completed
1342	Shimoga	Soraba	KS-24-26	Improvements to Road - Kamarur to Bhadrapura-Bennur Main Road	0.85	76.3	53.32	0.85	Completed
1343	Shimoga	Soraba	KS-24-26	Improvements to Road - Yalakundli to Yalakundli-Kadasur Main Road Via Bellibelagu	1.03	94.3	74.89	1.03	Completed
1344	Shimoga	Soraba	KS-24-26	Improvements to Road - Giligaru Vokkaligara Keri to Belle Main Road	1.19	92	60.92	1.19	Completed
1345	Shimoga	Soraba	KS-24-26	Improvements to Road - Gollaradoddi to Hunasavalli-Chikkeruru Main Road Via Ennekoppa	1.25	98	69.63	1.25	Completed
1346	Shimoga	Soraba	KS-24-26	Improvements to Road - Yalavalli to Kasvadikoppa	3.1	253.2	170.98	3.1	Completed
1347	Shimoga	Soraba	KS-24-26	Improvements to Road - Kerekoppa to Ulavi-Hosabale Main Road	1	74.5	53.57	1	Completed
1348	Shimoga	Soraba	KS-24-26	Improvements to Road - Saremaruru to Gudavi Main Road	1.09	88.7	57.7	1.09	Completed
1349	Shimoga	Soraba	KS-24-26	Improvements to Road - Dyavanahalli to Jade-Soraba Main Road	1.54	111.2	80.18	1.54	Completed
1350	Shimoga	Soraba	KS-24-26	Improvements to Road - Kuppe to Soraba-Ulavi Road	1.17	96.9	66.67	1.17	Completed
1351	Shimoga	Soraba	KS-24-26	Improvements to Road - Kuppagadde to Bommanahalli	1.03	76.7	55.08	1.03	Completed
1352	Shimoga	Soraba	KS-24-27	Improvements to Road - Shettisara to Sagara-Varadahalli Main	1	99.1	79.76	1	Completed
1353	Shimoga	Soraba	KS-24-27	Improvements to Road - Hurali to Kotipura-Tiluvalli Main	1.05	91.6	62.56	1.05	Completed
1354	Shimoga	Soraba	KS-24-27	Improvements to Road - Ankaravalli to Soraba-Chandragutthi Main	1	97.4	80.02	1	Completed
1355	Shimoga	Soraba	KS-24-27	Improvements to Road - Indihalli to Shyadalakoppa	1	88.2	70.88	1	Completed

1356	Shimoga	Soraba	KS-24-27	Improvements to Road - Hire Idagodu to Shivamogga-Anavatti Main Road	2.14	183	142.2	2.14	Completed
1357	Shimoga	Soraba	KS-24-27	Improvements to Road - Yammiganooru to Chikkeruru-Hunasavalli Main Road	0.85	60.4	42.45	0.85	Completed
1358	Shimoga	Soraba	KS-24-27	Improvements to Road - Horabailu to Vidyanagara	2.07	171.5	115.15	2.07	Completed
1359	Shimoga	Soraba	KS-24-27	Improvements to Road - Tekkuru to Tavanandi-Banavasi Main Road	1.16	94.3	75.72	1.16	Completed
1360	Shimoga	Soraba	KS-24-27	Improvements to Road - Hanaji to Jade-Anavatti Main Road Via Hosakoppa	2.23	169.7	119.26	2.23	Completed
1361	Shimoga	Soraba	KS-24-27	Improvements to Road - Holemaruru to Chandragutthi-Siddapura Main	1.15	111.4	93.67	1.15	Completed
				Total for Soraba Constituency	30.9	2571	1862.04	30.9	
1362	Shimoga	Bhadravati	KS-24-32	Improvements to Road - Bilaki-kerekodi Circle to Donabaghatta-Bhadravathi Joinng Road	3.56	342.8	235.99	3.66	Completed
1363	Shimoga	Bhadravati	KS-24-32	Improvements to Road - Majjigenahalli(Kasaba) to Laxmipura	0.95	72.4	37.67	1.06	Completed
1364	Shimoga	Bhadravati	KS-24-32	Improvements to Road - B.R.P Main road to Tammadihalli-Gonibeedu Road	1.17	110.8	96.74	1.17	Completed
1365	Shimoga	Bhadravati	KS-24-32	Improvements to Road - NH 206 to VEERAPURA	2.3	180.4	140.38	2.3	Completed
1366	Shimoga	Bhadravati	KS-24-32	Improvements to Road - Dodderi Main road to Emmedoddi-Nettakallai	1.8	143.2	69.26	1.8	Completed
1367	Shimoga	Bhadravati	KS-24-32	Improvements to Road - Timlapura to Hosananjapura via Bommanakatte	1.95	201.8	99.62	1.92	Completed
1368	Shimoga	Bhadravati	KS-24-33	Improvements to Road - C.B Road to Kodihalli	2.1	152	99.96	2.1	Completed
1369	Shimoga	Bhadravati	KS-24-33	Improvements to Road - Veerapura-Sanjeevanagara to Guddadaneralekere	3.11	283.7	190.06	3.11	Completed
1370	Shimoga	Bhadravati	KS-24-33	Improvements to Road - Nettakallahatti to Balligere main road	2.73	283.2	205.53	2.73	Completed
1371	Shimoga	Bhadravati	KS-24-33	Improvements to Road - NH-206 to Balemaraiahalli Via Timlapura	1.23	119.8	84.87	1.21	Completed
1372	Shimoga	Bhadravati	KS-24-36	Construction of Long span bridge - Siryur to Industrial Area	0	89	84.18	0	Completed
				Total for Bhadravati Constituency	20.9	1979.1	1344.26	21.06	
1373	Shimoga	Shimoga	KS-24-30	Improvements to Road - N-H 206 to Muddinakoppa Bhovi calony	1	79.7	51.21	1	Completed
1374	Shimoga	Shimoga	KS-24-30	Improvements to Road - B. Beeranahalli Main road to N.H-13	0.75	62.2	38.66	0.75	Completed
1375	Shimoga	Shimoga	KS-24-30	Improvements to Road - Doddibeelu to Vinayakanagara	1.75	171	112.34	1.75	Completed
1376	Shimoga	Shimoga	KS-24-30	Improvements to Road - N-H 25 to Byadarahosahalli	0.75	81.3	56.07	0.75	Completed
1377	Shimoga	Shimoga	KS-24-30	Improvements to Road - Chinmane to Doddamathli	2.7	210.4	116.99	2.7	Completed
1378	Shimoga	Shimoga	KS-24-30	Improvements to Road - Muddinakoppa-Haranahalli to Konagavalli-Sevalal Nagara	1.47	125.3	92.17	1.47	Completed
1379	Shimoga	Shimoga	KS-24-30	Improvements to Road - Yadehalli to Ashokanagara-2	1.15	108.7	87.71	1.15	Completed
1380	Shimoga	Shimoga	KS-24-30	Improvements to Road - Holehonnuru Main Road to Holebairanahalli	2.08	226.6	160.6	2.08	Completed
1381	Shimoga	Shimoga	KS-24-31	Improvements to Road - Boodigere Calony to Beeranakere Main Road	2.28	209.8	147.65	2.31	Completed
1382	Shimoga	Shimoga	KS-24-31	Improvements to Road - Tyajavalli to Konagavalli	1.08	117.4	84.63	1.08	Completed
1383	Shimoga	Shimoga	KS-24-31	Improvements to Road - Ayanur-Honnalli Main road to Hitturu-Narayanapura via Mallapura	5.97	476.8	359.39	5.695	Completed
				Total for Shimoga Constituency	20.98	1869.2	1307.42	20.735	
1384	Shimoga	Thirthahalli	KS-24-28	Improvements to Road - Hunchadakatte Main road to Hosanagara Tq Nagarahalli via Nitturu	4.5	360.7	305.47	4.5	Progress
1385	Shimoga	Thirthahalli	KS-24-28	Improvements to Road - Konanduru-Seeke road to Udukere Road	1.11	104.6	68.98	1.11	Completed
1386	Shimoga	Thirthahalli	KS-24-28	Improvements to Road - Mugudthi to Kanabanduru	3	262.9	193.82	3	Completed
1387	Shimoga	Thirthahalli	KS-24-28	Improvements to Road - KONANDUR MAIN ROAD to AKLAPURA-BELLIKOPPA	2	143.7	100.8	2	Completed

1388	Shimoga	Thirthahalli	KS-24-28	Improvements to Road - Koduru-Hosanagara main road to Ammanaghatta	3.05	262.4	205.96	3.05	Completed
1389	Shimoga	Thirthahalli	KS-24-29	Improvements to Road - Guderu-Hosagadde Main road to Tallurangadi SC Calony Road	3.06	255.4	169.19	3.06	Completed
1390	Shimoga	Thirthahalli	KS-24-29	Improvements to Road - Kuncheri to Kuppalli ST calony Road	2.57	197	138.93	2.791	Completed
1391	Shimoga	Thirthahalli	KS-24-29	Improvements to Road - Ranjadakatte to Talavani-Meenugunda SC calony Road	3.6	311.7	213.66	3.575	Completed
1392	Shimoga	Thirthahalli	KS-24-34	Improvements to Road - Talale to Keegadi	2.82	297.4	227.65	2.78	Completed
1393	Shimoga	Thirthahalli	KS-24-34	Improvements to Road - Mussinakoppa to Tothapura	2.93	220.6	165.91	2.93	Completed
1394	Shimoga	Thirthahalli	KS-24-34	Improvements to Road - ARALASURALI to ARAGA [MDR-6]	3	207	154.69	3	Completed
1395	Shimoga	Thirthahalli	KS-24-34	Improvements to Road - Basavani to Holekoppa	2.16	164.8	106.05	1.893	Completed
1396	Shimoga	Thirthahalli	KS-24-34	Improvements to Road - Sasitota to Maluru Road	2.15	172.6	119.05	2.15	Completed
1397	Shimoga	Thirthahalli	KS-24-35	Construction of Long span bridge - Talale to Keegadi	0	148.6	112.82	0	Completed
				Total for Thirthahalli Constituency	35.95	3109.4	2282.98	35.839	
				Total for Shimoga District	0	0	0	0	
1398	Tumkur	Koratager	KS-25-40	Improvements to Road - Nanjapura to Chanasagara	1.41	108.8	55.8	1.41	Completed
1399	Tumkur	Koratager	KS-25-40	Improvements to Road - Singrihally to S Gollahally	1.38	120.8	74.03	1.38	Completed
1400	Tumkur	Koratager	KS-25-40	Improvements to Road - Godrahally to Thogarigatta	1.05	108.1	63.11	1.046	Completed
1401	Tumkur	Koratager	KS-25-40	Improvements to Road - Janata colony (via Duggenahally) to Holavanahally	3.42	376.3	241.59	3.42	Completed
1402	Tumkur	Koratager	KS-25-40	Improvements to Road - Damalgainapalya to SH03(T05)	1.86	194.7	88.18	1.86	Completed
1403	Tumkur	Koratager	KS-25-41	Improvements to Road - NH234 to CHILAGONAHALLY	5.34	401.5	234.64	4.9	Completed
1404	Tumkur	Koratager	KS-25-41	Improvements to Road - Avadharanahally to Chikkapalya	1.5	129.3	72.8	1.5	Completed
1405	Tumkur	Koratager	KS-25-41	Improvements to Road - BYCHAPURA CHIKKANAHALLY to THONDEBAVI ROAD	2.34	194.2	113.35	2.34	Completed
1406	Tumkur	Koratager	KS-25-42	Improvements to Road - Katenahalli to NH-04	3.56	274.35	124.58	3.47	Progress
1407	Tumkur	Koratager	KS-25-42	Improvements to Road - Kabbigere to Nandihally	3.3	307.2	138.65	3.3	Completed
1408	Tumkur	Koratager	KS-25-42	Improvements to Road - Maukere to Devalapura	3.48	233.5	151.68	3.48	Completed
1409	Tumkur	Koratager	KS-25-43	Improvements to Road - Veeranagenahally to Govindanahally cross	2.6	234.1	105.44	2.6	Completed
1410	Tumkur	Koratager	KS-25-43	Improvements to Road - Byalya to NH-234	4.29	424.2	132.89	2.78	Progress
1411	Tumkur	Koratager	KS-25-43	Improvements to Road - Thanganahally to SH03	1.32	137.4	65.09	1.32	Completed
				Total for Koratager Constituency	36.85	3244.45	1661.83	34.806	
1412	Tumkur	Madhugiri	KS-25-46	Improvements to Road - Hosakere - Muddenhally Road to Giriyanapalya	7.8	643.2	567.3	7.31	Completed
1413	Tumkur	Madhugiri	KS-25-46	Improvements to Road - Somalara to N.H. 234 road	2.05	182.4	161.68	2.05	Completed
1414	Tumkur	Madhugiri	KS-25-46	Improvements to Road - Suraganahalli to Kodigenahalli	2.44	171.5	143.16	2.44	Completed
1415	Tumkur	Madhugiri	KS-25-47	Improvements to Road - singaravathanahalli to Basmangikaval	2.2	150.3	123.16	2.2	Completed
1416	Tumkur	Madhugiri	KS-25-47	Improvements to Road - Hosakote to Kallenahalli	3.15	233.3	187.23	3.15	Completed
1417	Tumkur	Madhugiri	KS-25-47	Improvements to Road - Hosakote to Garani-Srinivasapura Road	1.6	107.7	87.36	1.3	Completed
1418	Tumkur	Madhugiri	KS-25-47	Improvements to Road - Malagondanahalli to Pulamachi	1.75	144.5	119.84	1.75	Completed
				Total for Madhugiri Constituency	20.99	1632.9	1389.73	20.2	

1419	Tumkur	Pavagada	KS-25-48	Improvements to Road - K.T.Hally to Andra border via Rangappanahalli,Nyayadagunte-kodigehalli	11.7	710.1	419.12	10.9	Completed
1420	Tumkur	Pavagada	KS-25-49	Improvements to Road - Medihalli to SH-05 Via Kanivenahalli	3.63	317.3	147.28	3.63	Completed
1421	Tumkur	Pavagada	KS-25-49	Improvements to Road - Chikkathimmanahally-Doddenahally Road to Hottebommanahally-Kythaganahally road	2.58	174.6	105.62	2.58	Completed
1422	Tumkur	Pavagada	KS-25-49	Improvements to Road - Pavagada-Challakere Road to Kenchammanahalli	2.55	173.8	107.74	2.55	Completed
				Total for Pavagada Constituency	20.46	1375.8	779.76	19.66	
1423	Tumkur	Sira	KS-25-50	Improvements to Road - Baraguru -Harogere Road to Gonihalli via Badamaranahalli	4.77	320	205.22	4.77	Completed
1424	Tumkur	Sira	KS-25-50	Improvements to Road - M.Dasarahalli to Gollahalli via Inakanahalli,Kurudanahalli	5.01	393.1	0	0	Dropped
1425	Tumkur	Sira	KS-25-51	Improvements to Road - Channanakunte road to NH-234 via Halkur,Halkur kaval	3.26	250.4	171.17	3.26	Progress
1426	Tumkur	Sira	KS-25-51	Improvements to Road - NH-234 to Thittaganahalli via Mekerahally	3.14	250.4	76.54	3.132	Progress
1427	Tumkur	Sira	KS-25-51	Improvements to Road - Yanjalagere to to Vajarahalli via Shasamaru	4.72	346.6	166.28	4.72	Progress
1428	Tumkur	Sira	KS-25-64	Improvements to Road - Buvanahalli sorekunte Road to NH-234 via mudigere Gollarahatti Anthapura	5.8	499	0	0	Progress
1429	Tumkur	Sira	KS-25-65	Improvements to Road - Panjiganahalli to Bhuvanahalli Junction Via Sorekunte	2.25	210.0000001	0	0	Progress
1430	Tumkur	Sira	KS-25-65	Improvements to Road - Bhuvanahalli Road Junction to NH-4	3.5	290	0	0	Progress
				Total for Sira Constituency	32.45	2559.5	619.21	15.882	
1431	Tumkur	Cnhally	KS-25-36	Improvements to Road - Bannikere to NH-234 Via Gollarahatty & Naduvanahally	4.6	300	212.47	4.6	Completed
1432	Tumkur	Cnhally	KS-25-36	Improvements to Road - Singapura to SH-47 Via Yalanadu	2.9	204	136.53	3.09	Completed
1433	Tumkur	Cnhally	KS-25-36	Improvements to Road - MDR-08 to SH-19 Via Gowrasagara, Ramappanahatty	4.65	291	208.4	4.6	Completed
1434	Tumkur	Cnhally	KS-25-36	Improvements to Road - Gantenahally to Thimmanahally	2.6	178	111.17	2.43	Completed
1435	Tumkur	Cnhally	KS-25-37	Improvements to Road - Ganadahunase to Ramanahally	1.7	120.3	95.34	1.74	Completed
1436	Tumkur	Cnhally	KS-25-37	Improvements to Road - Karechikkanahatty to SH-19 Via Banjarahatty & Byrapura	2.82	195	132.36	2.72	Progress
1437	Tumkur	Cnhally	KS-25-37	Improvements to Road - Madenahally to Janakallu	1.89	147.39	106.37	1.725	Progress
1438	Tumkur	Cnhally	KS-25-37	Improvements to Road - Shagadadu to Giddanahally	1.83	129.43	97.38	1.83	Completed
1439	Tumkur	Cnhally	KS-25-37	Improvements to Road - MDR-04 to Bajanahatti Via Ranganakere, Honnaiahnahatty, Sakkarepalya	4.6	270	181.8	4.4	Progress
1440	Tumkur	Cnhally	KS-25-37	Improvements to Road - L.Gollarahatty to MDR-08	2.5	181	123.1	2.46	Completed
				Total for Cnhally Constituency	30.09	2016.12	1404.92	29.595	
1441	Tumkur	Gubbi	KS-25-38	Improvements to Road - VR-149 to SH -84 via Neralekatte Palya	1.74	131.84	94.99	1.751	Completed
1442	Tumkur	Gubbi	KS-25-38	Improvements to Road - Herur -Gollahally Road to NH-206 via Islampura	3.44	224.4	155.55	3.44	Completed
1443	Tumkur	Gubbi	KS-25-38	Improvements to Road - Sulayyanapalya to SH-84	2.05	141.18	93.41	2.1	Completed
1444	Tumkur	Gubbi	KS-25-38	Improvements to Road - Sankapura to MDR-3 (M N Kote)	1.24	94.47	62.28	1.24	Completed
1445	Tumkur	Gubbi	KS-25-38	Improvements to Road - Jogihalli to MDR-20 (Hosakere-Huiladore Road)	0.75	64.98	45.74	0.75	Completed
1446	Tumkur	Gubbi	KS-25-38	Improvements to Road - Honnavalli to MDR 9	0.85	83.85	57.81	0.882	Completed
1447	Tumkur	Gubbi	KS-25-38	Improvements to Road - Byatappanapalya to MDR-5	0.9	68.01	45.47	0.962	Completed
1448	Tumkur	Gubbi	KS-25-38	Improvements to Road - Hosakere - Huiladore Road to MDR-01 via Upparapalya	0.89	79.01	54.03	0.917	Completed

1449	Tumkur	Gubbi	KS-25-39	Improvements to Road - Revanalu to SH-84	2.35	168.55	104.55	2.366	Completed
1450	Tumkur	Gubbi	KS-25-39	Improvements to Road - Thogarikunte to SH-84	1.9	138.3	92.86	2.339	Completed
1451	Tumkur	Gubbi	KS-25-39	Improvements to Road - MDR14(Gubbi-Sirivara Road) to MDR-5 via Bikkegudda	4.55	283	182.11	4.63	Completed
				Total for Gubbi Constituency	20.66	1477.59	988.8	21.377	
1452	Tumkur	Kunigal	KS-25-44	Improvements to Road - Handalakuppe to Santhemavathuru - Amruthur Main road	3.23	290	80.98	1.74	Completed
1453	Tumkur	Kunigal	KS-25-44	Improvements to Road - 14th Mile Bangale to MDR-07 via Kantanhalli	2.92	212	130.44	2.577	Completed
1454	Tumkur	Kunigal	KS-25-44	Improvements to Road - Kallainapalya to Magadi border via Lingadevarapalya	2.67	196.2	116.44	2.631	Completed
1455	Tumkur	Kunigal	KS-25-44	Improvements to Road - Chalamasandra to Channapattana Border Via Varadegowdanadoddi,Kambadanarasimhaswamy temple	3.15	225	152.63	3.179	Completed
1456	Tumkur	Kunigal	KS-25-45	Improvements to Road - Kamanahalli to Tumakuru Taluk Border via Doddamalalawadi, Gollarahatti,Doddamalalavadi AKC	4.5	376	235.52	4.558	Completed
1457	Tumkur	Kunigal	KS-25-45	Improvements to Road - P.Honnamachanahalli to Ujjani - Huliurudurga Main road via Hemagiribetta	2.6	205	111.01	2.603	Completed
1458	Tumkur	Kunigal	KS-25-45	Improvements to Road - Kachohalli to Kurubara Shettihalli Main road Via Kachohalli Colony,Hosuru	1.5	133	37.86	1.4	Completed
				Total for Kunigal Constituency	20.57	1637.2	864.88	18.688	
1459	Tumkur	Tiptur	KS-25-52	Improvements to Road - Kundur to NH 206 Via Gadabanahally & Biligere Palya	5.2	405.3	271.45	4.952	Progress
1460	Tumkur	Tiptur	KS-25-52	Improvements to Road - Honnavally to Taluk border via Hosapatna	3.33	379	324.34	3.33	Completed
1461	Tumkur	Tiptur	KS-25-52	Improvements to Road - Kelaginakoppalu to MDR-04 Via G.Mallenahally	2.62	250.61	163.39	2.55	Completed
1462	Tumkur	Tiptur	KS-25-53	Improvements to Road - BGH road to Halkurke Via Magenahally, Muddenahally Thanda & Muddenahally	2.65	247	193.39	2.65	Completed
1463	Tumkur	Tiptur	KS-25-53	Improvements to Road - Gedlehally to SH-47	1.37	108.2	86.79	1.37	Completed
1464	Tumkur	Tiptur	KS-25-53	Improvements to Road - Adilakshminagar to To Doddamarpanahally via Ramashettihally	3.45	239	170.3	3.45	Completed
1465	Tumkur	Tiptur	KS-25-53	Improvements to Road - T,C,Road to To Bennayakanahally	1.59	136.4	97.39	1.68	Completed
				Total for Tiptur Constituency	20.21	1765.51	1307.05	19.982	
1466	Tumkur	Rural	KS-25-54	Improvements to Road - Narsapura to Oorukere Via Hebbaka	3.68	325.5	315.56	3.68	Completed
1467	Tumkur	Rural	KS-25-54	Improvements to Road - Bylanjineya Swamy Temple to Kalenahalli.Via Bettadaseethakallu	3.93	304.41	287.31	3.93	Completed
1468	Tumkur	Rural	KS-25-54	Improvements to Road - M.D.R-01 (Near Ballapura) to M.D.R-02(Banavara Gate) Via Agalagunte, Agalagunte Palya.	4.3	301	229.69	3.772	Progress
1469	Tumkur	Rural	KS-25-55	Improvements to Road - Bidarakatte to M.D.R-14(Nagavalli) via Thimmasandra	3.47	367.3	332.22	3.47	Completed
1470	Tumkur	Rural	KS-25-55	Improvements to Road - Gangonahalli to M.D.R-14 via Seenappanahalli.	3.35	246.7	205.87	3.43	Completed
1471	Tumkur	Rural	KS-25-55	Improvements to Road - Chikkaseebi to N.H-4	1	80.5	65.52	0.957	Completed
1472	Tumkur	Rural	KS-25-55	Improvements to Road - Singipalya to M.D.R-10 via Holakalu	2.15	173	145.14	2.161	Completed
1473	Tumkur	Rural	KS-25-63	Improvements to Road - Dasegowdanapalya to Thavarekere-Thondagere Road Via. Honnaiahnapalya, Bovipalya.	8	500	206	7.67	Progress
				Total for Tumkur Rural Constituency	29.88	2298.41	1787.31	29.07	
1474	Tumkur	Turuveker e	KS-25-56	Improvements to Road - VR-190 to SH-84 via Narasimhadevarahatti	2.65	179.2	117.58	2.65	Progress

1475	Tumkur	Turuveker e	KS-25-56	Improvements to Road - VR-285 to MDR-13 via Benakanagondi	3.34	239.18	106.53	1.966	Completed
1476	Tumkur	Turuveker e	KS-25-56	Improvements to Road - Daragadhapalya to MDR-09 Via sampigeHosahally & HaleSampige	4.21	304.04	207.09	4.21	Completed
1477	Tumkur	Turuveker e	KS-25-56	Improvements to Road - VR-205 (Beeramaranahalli) to Adikekere in Gubbi taluk	1.26	91.76	65.43	1.26	Completed
1478	Tumkur	Turuveker e	KS-25-57	Improvements to Road - Benakanakere to To Taluk border Via Pura	2	145	114.03	2	Completed
1479	Tumkur	Turuveker e	KS-25-57	Improvements to Road - Doddenahally to MDR -07 Via Ballekatte & M.Ganganahally	2.1	143	113.91	2.1	Completed
1480	Tumkur	Turuveker e	KS-25-57	Improvements to Road - Hire Donkihally to Talkere(MDR-02)	2.26	160	134.12	2.26	Completed
1481	Tumkur	Turuveker e	KS-25-57	Improvements to Road - Gangadhareshwara temple to MDR-01 Via JHC	3.1	205	167	3.1	Completed
1482	Tumkur	Turuveker e	KS-25-58	Improvements to Road - Bechanahally to To MDR -07 Via Gollarahatti	4.14	286.8	198.58	4.14	Completed
1483	Tumkur	Turuveker e	KS-25-58	Improvements to Road - Ramdihally to To Dandinashivara Via Arakere	4.11	281	195.14	4.11	Completed
1484	Tumkur	Turuveker e	KS-25-58	Improvements to Road - N.Manchenahally to To Ganigarapalya	0.81	63.9	49.63	0.815	Completed
				Total for Turuvekere Constituency	29.98	2098.88	1469.04	28.611	
				Total for Tumkur District	0	0	0	0	
1485	Udupi	Byndoor	KS-26-29	Improvements to Road - Byatayani to Madukodlu	1	99.4	85.63	1	Completed
1486	Udupi	Byndoor	KS-26-29	Improvements to Road - Idukunjadi Gothe to Hosur	2.16	217.7	213.16	2.16	Completed
1487	Udupi	Byndoor	KS-26-29	Improvements to Road - Gujjadi to Kalihithlu	1.15	135.1	176.64	1.15	Completed
1488	Udupi	Byndoor	KS-26-29	Improvements to Road - Maniyadi Bowladi to Miyani Heranjalu	2.41	323.4	309.52	2.41	Completed
1489	Udupi	Byndoor	KS-26-29	Improvements to Road - Nellikatte Doddamane to Kathkodu	2.22	198.6	180.63	2.22	Completed
1490	Udupi	Byndoor	KS-26-29	Improvements to Road - Hadavu to Kalavinabagilu	1.68	212.1	215.54	1.68	Completed
1491	Udupi	Byndoor	KS-26-30	Improvements to Road - Yerukone Kelamane to Aladagadde	2	232.9	206.02	2	Completed
1492	Udupi	Byndoor	KS-26-30	Improvements to Road - Kamalashile to Yadmoghe link road	1	98.4	110.49	1	Completed
1493	Udupi	Byndoor	KS-26-30	Improvements to Road - Hattiyangadi Kanyana to Kudlugudde	0.9	104.9	108.82	0.9	Completed
1494	Udupi	Byndoor	KS-26-30	Improvements to Road - Bhagatnagara to Kanchagodu Kodapadi	1.02	139.8	152.28	1.02	Completed
1495	Udupi	Byndoor	KS-26-30	Improvements to Road - katbelthur to Haregodu	1.23	130.5	156.66	1.23	Completed
1496	Udupi	Byndoor	KS-26-30	Improvements to Road - Moovady to Chankumri	1.23	115.9	101.69	1.23	Completed
1497	Udupi	Byndoor	KS-26-30	Improvements to Road - Maranakatte to Naikamble Mathhikodlu	2.04	192.5	185.38	2.04	Completed
1498	Udupi	Byndoor	KS-26-43	Improvements to Road - Dhoopadakatte to Halnad S.C. Colony and Mullugudde	3.33	500	444.24	3.3	Completed
				Total for Byndoor Constituency	23.37	2701.2	2646.7	23.34	
1499	Udupi	Karkala	KS-26-31	Improvements to Road - Durga Panchayath to Hadyalu	5.17	554.8	595.2	5.1	Completed
1500	Udupi	Karkala	KS-26-31	Improvements to Road - Shivapura to Mukkani Padukuduru	2.1	197.6	206.99	2.1	Completed
1501	Udupi	Karkala	KS-26-31	Improvements to Road - Nalluru Biralpete to Chirag Hotel Bajagoli	1.71	268.5	262.98	1.71	Completed
1502	Udupi	Karkala	KS-26-31	Improvements to Road - Shiral Hegdebetu to Paithala road	1.74	169.3	153.05	1.74	Completed
1503	Udupi	Karkala	KS-26-32	Improvements to Road - Chilumbi to Baradi Beedu road	4.03	467.7	538.9	4.03	Completed
1504	Udupi	Karkala	KS-26-32	Improvements to Road - Golipalke to Muniyalu Link road	2.61	244.8	251.42	2.61	Completed
1505	Udupi	Karkala	KS-26-32	Improvements to Road - Ajekaru Kaikamba to Basthikatte road	2.19	178.9	178.83	2.19	Completed
1506	Udupi	Karkala	KS-26-32	Improvements to Road - Idu Palke to Batteni Kera STC road	1.44	129.9	128.41	1.44	Completed

1507	Udupi	Karkala	KS-26-39	Construction of Long span bridge - Shiral Hegdebetu to Paithala road[at Ch:0.460 Km]	0	233	253.13	0	Completed
1508	Udupi	Karkala	KS-26-39	Construction of Long span bridge - Durga Panchayath to Hadyalu[at Ch:0.030 Km]	0	210.9	242.29	0	Completed
1509	Udupi	Karkala	KS-26-39	Construction of Long span bridge - Idu Palke to Batteni Kera STC road[at Ch:0.840 Km]	0	251	267.87	0	Completed
1510	Udupi	Karkala	KS-26-46	Construction of Long span bridge - Kowduru to Eradusalu road @ ch 2.00 km	2.12	327	266.77	2.12	Completed
1511	Udupi	Karkala	KS-26-46	Construction of Long span bridge - Nitte to Balehitlu road @ ch 0.15 km	0	130	89.24	0	Completed
1512	Udupi	Karkala	KS-26-47	Construction of Long span bridge - Chara to Basadi road @ ch 0.40 km	0	474.4	350.74	0	Progress
				Total for Karkala Constituency	23.11	3837.8	3785.82	23.04	
1513	Udupi	Kaup	KS-26-33	Improvements to Road - Mudupaje Babbuswamy temple to Kunjargiri road	0.85	103.3	96.65	0.85	Completed
1514	Udupi	Kaup	KS-26-33	Improvements to Road - North Sultan to South Sultan	1.9	290.4	243.07	1.9	Completed
1515	Udupi	Kaup	KS-26-33	Improvements to Road - Herebetu to Karambakaryu	1.21	122.8	85.08	1.21	Completed
1516	Udupi	Kaup	KS-26-33	Improvements to Road - Polya to Belapu link road	3.15	470.2	433.93	3.15	Completed
1517	Udupi	Kaup	KS-26-33	Improvements to Road - Palimar to AvaraluMattu Mattu	2.8	283.9	270.1	2.8	Completed
1518	Udupi	Kaup	KS-26-34	Improvements to Road - Yermaltenka Pundadu to Pochattu beedu	2.24	278.9	190.86	2.24	Completed
1519	Udupi	Kaup	KS-26-34	Improvements to Road - Moodabettu Acchada to Sarkarigudde	2.36	276	224.92	2.36	Completed
1520	Udupi	Kaup	KS-26-34	Improvements to Road - Kenagunge(Kojakala) to Chitrabailu temple road	2.41	228.3	181.25	2.41	Completed
1521	Udupi	Kaup	KS-26-34	Improvements to Road - Alevoor to Nailapadhe road	2	194.1	218.02	2	Completed
1522	Udupi	Kaup	KS-26-40	Construction of Long span bridge - Hejamady to Hejamady-Kokrani Kudru[at Ch:1.010 Km]	0	425.4	256.44	0	Progress
1523	Udupi	Kaup	KS-26-40	Construction of Long span bridge - Hejamady to Kokrani Kudru[at Ch:0.055 Km]	0	537	285.72	0	Progress
1524	Udupi	Kaup	KS-26-40	Improvements to Road - Hejamady to Kokrani Kudru	1.5	239.4	247.21	0.9	Progress
1525	Udupi	Kaup	KS-26-40	Construction of Long span bridge - Palimar to AvaraluMattu Mattu[at Ch:2.700 Km]	0	578	462.11	0	Progress
1526	Udupi	Kaup	KS-26-41	Construction of Long span bridge - Pithrody to Jarukudru[at Ch:0.200 Km]	0	654.6	319.87	0	Progress
1527	Udupi	Kaup	KS-26-41	Improvements to Road - Pithrody to Jarukudru	0.51	67	0.11	0	Progress
1528	Udupi	Kaup	KS-26-41	Construction of Long span bridge - Alevoor to Nailapadhe road [at Ch:1.450 Km]	0	256.2	256.64	0	Completed
1529	Udupi	Kaup	KS-26-45	Improvements to Road - Irandadi to T-13	4.64	500	495.41	4.64	Completed
1530	Udupi	Kaup	KS-26-48	Improvements to Road - Perdoor to Pakkalu Parkunja road	1.74	443.2	367.24	1.74	Completed
				Total for Kaup Constituency	27.31	5948.7	4634.63	26.2	
1531	Udupi	Kundapur	KS-26-35	Improvements to Road - Goliangadi Hoigebelar to Dabbadi	0.9	103.7	106.89	0.9	Completed
1532	Udupi	Kundapur	KS-26-35	Improvements to Road - Chandadi(Moodukorgi) to Halady Koteswara road	2.49	294.4	269.3	2.49	Completed
1533	Udupi	Kundapur	KS-26-35	Improvements to Road - Bidkalkatte(Jannadi) to Molahalli	6.81	688	638.01	6.81	Completed
1534	Udupi	Kundapur	KS-26-36	Improvements to Road - Charkottige Nadubettu to vakwadi @ NH 66	6.9	764	693.71	6.9	Completed
1535	Udupi	Kundapur	KS-26-36	Improvements to Road - Yedthadi Kudli temple to Barkur Mandarthi raod	2.47	293.3	255.59	2.47	Completed
1536	Udupi	Kundapur	KS-26-36	Improvements to Road - Barkur Govt Hospital to Laxman Nayaka House	0.49	73	90.74	0.49	Completed
				Total for Kundapur Constituency	20.06	2216.4	2054.24	20.06	

1537	Udupi	Udupi	KS-26-37	Improvements to Road - Kemmannu jyothisnagara to Nijaru 6th cross	1.4	167.1	126.56	1.4	Completed
1538	Udupi	Udupi	KS-26-37	Improvements to Road - Bayarubettu to Godanakatte via Kakunje gorpalli road	2.07	184.7	152.08	2.07	Completed
1539	Udupi	Udupi	KS-26-37	Improvements to Road - Kenjuru Nalkuru to Horlali 5 Cents Chaparmata Moodubettu road	1.83	172.7	123.18	1.83	Completed
1540	Udupi	Udupi	KS-26-37	Improvements to Road - Sooronte Kambalagadhe to Yellampalli road	1.86	259.5	217.08	1.86	Completed
1541	Udupi	Udupi	KS-26-37	Improvements to Road - Ramankudru to Nandankudru Neelavara link road	1.95	214.6	255.22	1.95	Completed
1542	Udupi	Udupi	KS-26-37	Improvements to Road - Kalathur Sithanadhi to Santhekatte road(Senappa Shetty)	1.68	159.5	151.84	1.68	Completed
1543	Udupi	Udupi	KS-26-38	Improvements to Road - Sasthawa Halluvalli to Kangibettu road	1.45	181.8	155.17	1.45	Completed
1544	Udupi	Udupi	KS-26-38	Improvements to Road - Nejaru Jangamarabettu to Nidamballi Kemmannu road	2.09	226.1	240.85	2.09	Completed
1545	Udupi	Udupi	KS-26-38	Improvements to Road - Karje Halluvalli to Ichiladi road	1.34	131.2	151.59	1.34	Completed
1546	Udupi	Udupi	KS-26-38	Improvements to Road - NH 66 to Krishi Kendra road	2.16	305.3	333.8	2.16	Completed
1547	Udupi	Udupi	KS-26-38	Improvements to Road - H.C to T-15 road	3	263.6	269.83	3	Completed
1548	Udupi	Udupi	KS-26-42	Construction of Long span bridge - Bayarubettu to Bayarubettu-Godanakatte via Kakunje gorpalli road[at Ch:1.980 Km]	0	299.3	273.47	0	Completed
1549	Udupi	Udupi	KS-26-42	Construction of Long span bridge - Karje Halluvalli to Karje Halluvalli-Ichiladi road[at Ch:1.500 Km]	0	375.8	448.63	0	Completed
1550	Udupi	Udupi	KS-26-49	Construction of Long span bridge - Sasthava to Kokkarni road LSB @ Ch 0.60 km	1.85	359	352.64	1.85	Completed
				Total for Udupi Constituency	22.68	3300.2	3251.94	22.68	
				Total for Udupi District	0	0	0	0	
1551	Uttara Kannada	Bhatkal	KS-27-24	Improvements to Road - Bidrakeri Kasageri to NH-66 Ananthawadi	1.5	200.2	263.39	1.5	Completed
1552	Uttara Kannada	Bhatkal	KS-27-24	Improvements to Road - Murudeshwar MDR to Nadavarakeri (sonarkeri) Joining Basti MDR	1	115.8	117.934	1	Completed
1553	Uttara Kannada	Bhatkal	KS-27-24	Improvements to Road - H.M.N. to Mallikeri Laanchbandarkeri road	1.1	137.6	65.47	1.1	Completed
1554	Uttara Kannada	Bhatkal	KS-27-24	Improvements to Road - Joganmane to Kesargadde cross road	1.2	152.6	125.146	1.2	Completed
1555	Uttara Kannada	Bhatkal	KS-27-25	Improvements to Road - Badabhagilu to Name of Road : Badabhagilu-Name of Road : Badabhagilu-Bhatkal-sagar SH + Bridge[at Ch:0.00KM][at Ch:0.00KM]	1	414	310.404	1	Progress
1556	Uttara Kannada	Bhatkal	KS-27-26	Improvements to Road - Manki madi cross to Nakudamohalla Sannagunda Hosahitla road + Bridge @Ch:0.550Km	1	469.3	226.685	0.55	Progress
1557	Uttara Kannada	Bhatkal	KS-27-26	Improvements to Road - Sampolli to Holad Ganjikeri cross road+Bridge@Ch:0.50Km	2.25	305.2	271.14657	2.25	Progress
1558	Uttara Kannada	Bhatkal	KS-27-27	Improvements to Road - Kodlagadde to Magod + Bridge @ Ch:0.025Km	2	376.6	419.58432	2	Completed
1559	Uttara Kannada	Bhatkal	KS-27-27	Improvements to Road - MDR to Kodani Christiankeri Convent school road+Bridge@Ch:0.10Km	1	323.5	313.43079	1	Completed
1560	Uttara Kannada	Bhatkal	KS-27-28	Improvements to Road - Taribagil Gram Panchayat Molkod to Melin Idgunji road+ Bridge @Ch:0.10Km	0.55	222.2	158.171	0.55	Progress
1561	Uttara Kannada	Bhatkal	KS-27-28	Improvements to Road - Kulkod Gopalkrishna temple to NH-206	1	147.9	119.546	1	Completed
1562	Uttara Kannada	Bhatkal	KS-27-28	Improvements to Road - Hosapattana to NH-66	1	113	80.002	1	Completed
1563	Uttara Kannada	Bhatkal	KS-27-28	Improvements to Road - NH-206 to Goudarkeri Jalaval karki shivamma yane durgadevi temple road	1	115.1	84.035	1	Completed
1564	Uttara Kannada	Bhatkal	KS-27-29	Improvements to Road - Kurva to Herangadi road + Bridge@0.00KM	1.5	1410.4	513.82163	0	Progress

1565	Uttara Kannada	Bhatkal	KS-27-30	Improvements to Road - Khurva to Name of Road : Khurva-Padukuli Karikurva road[at Ch:0.25KM]	2	416.7	406.77	2	Completed
1566	Uttara Kannada	Bhatkal	KS-27-31	Improvements to Road - Sodigadde to Kelagina Belke+Bridge @Ch:0.075Km	0.5	309.6	304.356	0.5	Completed
1567	Uttara Kannada	Bhatkal	KS-27-31	Improvements to Road - Honnegadde to Hotgani Jataga Temple Joining Doddmane cross road+ Bridge @Ch:0.175	1	275.1	262.897	1	Completed
1568	Uttara Kannada	Bhatkal	KS-27-32	Improvements to Road - Uple to MDR Vadagere cross	1	140	119.087	1	Completed
1569	Uttara Kannada	Bhatkal	KS-27-32	Improvements to Road - Bhatrakeri shambulingeshwar Temple Harijankeri to NH-206	2.2	261.1	264.37382	2.2	Completed
1570	Uttara Kannada	Bhatkal	KS-27-32	Improvements to Road - Hadinbal Kalalekeri to Harijankeri road	1	141.6	116.86146	0.76	Completed
1571	Uttara Kannada	Bhatkal	KS-27-33	Improvements to Road - Hainhole to Name of Road : Hainhole -Name of Road : Hainhole -Name of Road : Hainhole -Hallandi + Bridge[at Ch:0.10KM][at Ch:0.10KM][at Ch:0.10KM][at Ch:0.10]	3.25	650.4	412.971	3	Progress
1572	Uttara Kannada	Bhatkal	KS-27-61	Improvements to Road - Vandalasu Ayyappa circle to Kakke road+Bridge @ Ch: 0.325Km & 0.450Km	1	283.7	281.272	1	Completed
1573	Uttara Kannada	Bhatkal	KS-27-62	Improvements to Road - Belni to Mundalli+BRidge @0.550KM	1.2	764.4	624.46	0.8	Progress
1574	Uttara Kannada	Bhatkal	KS-27-63	Improvements to Road - Kolagere to MDR + Bridge @CH:0.30Km	1	289.9	291.942	1	Completed
				Total for Bhatkal Constituency	31.25	8035.9	6153.7566	28.41	
1575	Uttara Kannada	Haliyal	KS-27-34(A)	Improvements to Road - M.Gouliwada to Magwad	2.2	200.6	154.129	2.2	Completed
1576	Uttara Kannada	Haliyal	KS-27-34(A)	Improvements to Road - Usoda-Jagalbeta Road to Kundalgaon Via singargaon	6.5	515.2	379.28	6.5	Completed
1577	Uttara Kannada	Haliyal	KS-27-34(B)	Improvements to Road - Bhimalli to Bhagwati	4.7	435	378.72226	4.7	Completed
1578	Uttara Kannada	Haliyal	KS-27-34(B)	Improvements to Road - Sakasali to Badaksirda	4.3	400.4	367.64249	4.3	Completed
1579	Uttara Kannada	Haliyal	KS-27-35	Improvements to Road - Digalamba to Kalasai	8.5	656.3	589.01	8.5	Completed
1580	Uttara Kannada	Haliyal	KS-27-36	Improvements to Road - Adkehosur to Tattigera Road	3.4	303.6	297.812	3.5	Completed
1581	Uttara Kannada	Haliyal	KS-27-36	Improvements to Road - Bantaggali to Doddakoppa	2.2	222	138.314	2.2	Completed
1582	Uttara Kannada	Haliyal	KS-27-36	Improvements to Road - Kamathikoppa to Kalaginakoppa	4	304.6	211.519	3.7	Completed
				Total for Haliyal Constituency	35.8	3037.7	2516.4288	35.6	
1583	Uttara Kannada	Karwar	KS-27-37	Improvements to Road - Mavinkeri Mahasati temple to MDR	1.1	190.6	160.614	1.1	Completed
1584	Uttara Kannada	Karwar	KS-27-37	Improvements to Road - Kurve B. Chandumath to NH-17 road	1.1	131.7	125.722	1.1	Completed
1585	Uttara Kannada	Karwar	KS-27-37	Improvements to Road - Kenkani Sivapura to Hulbegadde Karebail	1	101	118.857	1.32	Completed
1586	Uttara Kannada	Karwar	KS-27-37	Improvements to Road - Kanchinkeri near Primary School to MDR	1	134.4	104.434	1	Completed
1587	Uttara Kannada	Karwar	KS-27-38	Improvements to Road - Bavala to NH-17 Gaongeri cross	1.5	149	179.553	1.916	Completed
1588	Uttara Kannada	Karwar	KS-27-38	Improvements to Road - Haakwada to Halgejoog joining MDR	1.1	151.1	108.336	1.1	Completed
1589	Uttara Kannada	Karwar	KS-27-38	Improvements to Road - Jagawada to NH-17 Pimplekatta road	1	127.6	107.835	1.315	Completed
1590	Uttara Kannada	Karwar	KS-27-38	Improvements to Road - Mathawada to Shivnath temple cross road	0.96	126.3	97.035	0.945	Completed
1591	Uttara Kannada	Karwar	KS-27-38	Improvements to Road - Gotegali Bander to Kotemane via SH-34	1.15	136.5	124.744	1.3	Completed
1592	Uttara Kannada	Karwar	KS-27-39	Improvements to Road - Ulga river to Talewada MDR	0.85	127.2	90.162	1.265	Completed
1593	Uttara Kannada	Karwar	KS-27-39	Improvements to Road - Bodjoog to SH-6 via Karkal + Bridge@Ch:0.00Km	1.92	693.2	355.542	1.9	Progress

1594	Uttara Kannada	Karwar	KS-27-40	Improvements to Road - Bargal Ananth Gunagi mane to SH-6 + Bridge @ Ch:0.30Km	0.93	422	429.364	0.53	Progress
1595	Uttara Kannada	Karwar	KS-27-40	Improvements to Road - Hinibail to SH-6 Belur cross+ Bridge @Ch:0.03Km	1.5	264.1	286.04535	1.35	Progress
1596	Uttara Kannada	Karwar	KS-27-41	Improvements to Road - Mandebola to SH-6 via Kadiye + Bridge@Ch:0.00Km	1.1	642	451.35963	0.89	Progress
1597	Uttara Kannada	Karwar	KS-27-42	Improvements to Road - Kumbarkeri to Basgod via Tenkankeri Mudranne Belambar Moolemane + Bridge	3.95	728	735.596	4.804	Completed
1598	Uttara Kannada	Karwar	KS-27-43	Improvements to Road - Angadi cross to SH 34 via Mudgeri Arav Thorlebag+Bridge @ 0.225km & 4.380KM	5.75	792.9	546.56008	5.75	Completed
1599	Uttara Kannada	Karwar	KS-27-44	Improvements to Road - Gudijathaga temple to Anand Budwa Mane cross joining MDR	0.95	121.8	111.822	0.95	Completed
1600	Uttara Kannada	Karwar	KS-27-44	Improvements to Road - Laxmeshwar Shantadurga temple to Sanna Algeri + Bridge	3.25	526.3	503.12075	3.25	Progress
1601	Uttara Kannada	Karwar	KS-27-45	Improvements to Road - Mogta loop road to Secondary school Harijankeri MDR-105	1.1	126.4	71.16373	1.1	Progress
1602	Uttara Kannada	Karwar	KS-27-45	Improvements to Road - Muddekatta Dandebag to NH-17+ Bridge @Ch:0.00Km	1.54	944.2	101.98587	1.1	Progress
1603	Uttara Kannada	Karwar	KS-27-46	Improvements to Road - Siddikeri to Ammanagar road	1.5	265	190.405	1.4	Progress
1604	Uttara Kannada	Karwar	KS-27-46	Improvements to Road - Kammani VR-21 to Halavalli + Bridge @ Ch:0.00Km	1	357.5	244.957	1.15	Progress
1605	Uttara Kannada	Karwar	KS-27-64	Improvements to Road - Nevalse cross field to Kondalli + Bridge @Ch:0.00Km	1.1	338	321.03	1.1	Completed
				Total for Karwar Constituency	36.35	7596.8	5566.2434	37.635	
1606	Uttara Kannada	Kumta	KS-27-47	Improvements to Road - Iygarimakkki Jansale to Hoineer + Bridge @Ch:1.50KM	1.5	321	1.216	0	Progress
1607	Uttara Kannada	Kumta	KS-27-47	Improvements to Road - Church cross to Kekkar Gouderkeri Songarkeri MDR	2.7	273.9	205.789	2.7	Progress
1608	Uttara Kannada	Kumta	KS-27-47	Improvements to Road - Guddebala to Ganageri Kavalakki	3.1	322.5	271.072	3.1	Completed
1609	Uttara Kannada	Kumta	KS-27-48	Improvements to Road - Muroor to Janasale road	0.8	138.1	122.62383	0.8	Completed
1610	Uttara Kannada	Kumta	KS-27-48	Improvements to Road - Santeguli to Laxmi Narsimha Temple Bhaskeri Arolli road	3.55	329.7	277.97024	3.55	Completed
1611	Uttara Kannada	Kumta	KS-27-48	Improvements to Road - MDR to Karkimakkki Improvements to Road - Gangavali cross road to Harijan colony Shantika Parmeshwari temple road	2.34	262.7	304.30071	2.34	Completed
1612	Uttara Kannada	Kumta	KS-27-49	Improvements to Road - Betkuli Harnikeri to NH-66	1.36	134.9	127.769	1.36	Completed
1613	Uttara Kannada	Kumta	KS-27-49	Improvements to Road - Kenkani Sivapura to NH-66	1.35	134	86.16	1.35	Completed
1614	Uttara Kannada	Kumta	KS-27-49	Improvements to Road - Kappaguli Santur Sagadibena to Bandiwala	1.5	178.7	138.91032	1.5	Completed
1615	Uttara Kannada	Kumta	KS-27-50	Improvements to Road - Kadtoke to Gudnakattu Urukeri+ Bridge @ Ch:0.950Km	1	529.3	286.469	0.85	Progress
1616	Uttara Kannada	Kumta	KS-27-50	Improvements to Road - Karki Kelaginkeri Rameshwar Kambi to NH-66	2.45	255.6	215.374	2.45	Completed
1617	Uttara Kannada	Kumta	KS-27-51	Improvements to Road - Melin Talgod to Hosahitlu Harijankeri Valgalli SH road	3.95	383.6	309.49264	4.087	Completed
1618	Uttara Kannada	Kumta	KS-27-51	Improvements to Road - Gudballi to Harneeru	1.95	188.4	190.35934	1.95	Completed
1619	Uttara Kannada	Kumta	KS-27-51	Improvements to Road - Kurigadde Harijankeri to NH-66	1.5	162.5	154.06872	1.5	Completed
1620	Uttara Kannada	Kumta	KS-27-51	Total for Kumta Constituency	30.9	3827.8	2864.8163	29.387	
1621	Uttara Kannada	Sirsi	KS-27-52	Improvements to Road - Binkalli to Sirsi- Dodnalli Road	1.9	174.8	140.47319	1.9	Completed
1622	Uttara Kannada	Sirsi	KS-27-52	Improvements to Road - Shelur to Haldota cross via Balagar	2.9	332.6	282.80689	2.9	Completed

1623	Uttara Kannada	Sirsi	KS-27-52	Improvements to Road - Magegar to Kadakeri-Tyarsi	1.1	112.9	94.03647	1.095	Completed
1624	Uttara Kannada	Sirsi	KS-27-52	Improvements to Road - Huklli School to Huklli	2.04	198.4	173.41405	2.04	Completed
1625	Uttara Kannada	Sirsi	KS-27-53	Improvements to Road - Kulave to Kenchagadde bus stop	1.6	171.2	152.82921	1.532	Completed
1626	Uttara Kannada	Sirsi	KS-27-53	Improvements to Road - Muddinapal to Hulekal vanalli road	3.5	435.9	374.84193	3.287	Completed
1627	Uttara Kannada	Sirsi	KS-27-53	Improvements to Road - Revanakatta to Odalamane via Bagimane road	1.6	185	153.356	1.515	Completed
1628	Uttara Kannada	Sirsi	KS-27-53	Improvements to Road - Golikoppa road (Hulagol Melinkeri) to Hulagol Bus Stop	1.3	152.7	126.0769	1.3	Completed
1629	Uttara Kannada	Sirsi	KS-27-54	Improvements to Road - Turkuli to Allalli-S C Colony road	3	293.8	268.61981	3	Completed
1630	Uttara Kannada	Sirsi	KS-27-54	Improvements to Road - Dombekai to Harkanalli	3.35	344.2	284.36255	3.35	Completed
1631	Uttara Kannada	Sirsi	KS-27-54	Improvements to Road - Bijjala to Mensi-Lambapur Road via Holekattu (Mensi-Lambapur Road)	1.1	121.5	101.147	1.042	Completed
1632	Uttara Kannada	Sirsi	KS-27-55	Improvements to Road - Sadashivalli to Sirsi Hubli Roadia Kugalkuli	2.1	257.1	201.654	2.1	Completed
1633	Uttara Kannada	Sirsi	KS-27-55	Improvements to Road - Kanbagil Cross (Kanmuski Cross) to Vanalli	3.8	570.1	468.728	3.8	Completed
1634	Uttara Kannada	Sirsi	KS-27-60	Improvements to Road - Kologadde SC Colony to Kulibidu road (including construction of Long Span Bridge at ch.1.63km)	1.7	389.7	225.03544	1.93	Completed
				Total for Sirsi Constituency	30.98	3739.9	3047.3814	30.791	
1635	Uttara Kannada	Yellapur	KS-27-56	Improvements to Road - Nandipura cross to Govaliddadi Taluka Boundry	3	281.6	229.736	3	Completed
1636	Uttara Kannada	Yellapur	KS-27-56	Improvements to Road - Bilur to Korlakatta road via Kandraji	6.26	530.3	452.244	6.26	Completed
1637	Uttara Kannada	Yellapur	KS-27-57	Improvements to Road - Kalasoor to Yellapur-Mundagod Main Road	2.9	238.5	133.238	2.9	Completed
1638	Uttara Kannada	Yellapur	KS-27-57	Improvements to Road - Hunasageri to Joing NH-63(Kirwatti)	4.1	354	158.177	0.557	Progress
1639	Uttara Kannada	Yellapur	KS-27-58	Improvements to Road - Baddigeri to Yellapur-Mundagod Road	2.7	235.9	184.362	2.7	Completed
1640	Uttara Kannada	Yellapur	KS-27-58	Improvements to Road - Katribidar to Sirsi-Koralakatta main road via Sugavi Gram Panchayath	1.6	196.5	152.967	1.74	Completed
1641	Uttara Kannada	Yellapur	KS-27-59	Improvements to Road - Malabar Colony to Joing Kalaghatagi Road	4.25	326.1	306.2497	4.25	Completed
1642	Uttara Kannada	Yellapur	KS-27-59	Improvements to Road - Tammayanakoppa to Kyasanakeri-Mundagod	3.6	364.5	307.83395	3.6	Completed
1643	Uttara Kannada	Yellapur	KS-27-59	Improvements to Road - Umachagi-Bharathnalli to Sirsi-Yellapur Main road	5.1	448.9	430.6595	5.1	Completed
1644	Uttara Kannada	Yellapur	KS-27-65	Improvements to Road - Karadolli to Yellapur-Mundagod Main Road	2.1	298.9	228.174	2.1	Completed
				Total for Yellapur Constituency	35.61	3275.2	2583.6412	32.207	
				Total for Uttara Kannada District	0	0	0	0	
1645	Yadgir	Gurmitkal	KS-30-15	Improvements to Road - CHENDARKI to DANTAPUR CROSS	4.09	325	240.69596	4.09	Completed
1646	Yadgir	Gurmitkal	KS-30-15	Improvements to Road - AZLAPUR to SANKLAPUR	5.14	415.2	306.07181	4.76	Completed
1647	Yadgir	Gurmitkal	KS-30-16	Improvements to Road - YEMPAD to S HOSALLI	3.6	338.55	124.99	6.1	Completed
1648	Yadgir	Gurmitkal	KS-30-16	Improvements to Road - YEDLAPUR DODDATANDA to YEDLAPUR SANNA TANDA	1	101.8	257.45571	1	Completed
1649	Yadgir	Gurmitkal	KS-30-16	Improvements to Road - HIMALPUR to CHEPETALA MAIN ROAD Via BURG THANDA	1.4	110.3	76.80413	1.4	Completed
1650	Yadgir	Gurmitkal	KS-30-16	Improvements to Road - BUDUR to DHARMAPUR TANDA	3.09	295.2	206.02526	3.09	Completed
				Total for Gurmitkal Constituency	18.32	1586.05	1212.0429	20.44	
1651	Yadgir	Shahapur	KS-30-17	Improvements to Road - YEKTHAPUR CROSS to WANDHAGANUR CROSS	6.46	419.9	240.49567	6.425	Completed
1652	Yadgir	Shahapur	KS-30-17	Improvements to Road - MUDBOLE to TALUKA BORDER (VARCHANHALLI)	1.82	162.68	112.33257	1.82	Completed

1653	Yadgir	Shahapur	KS-30-17	Improvements to Road - MUDBOLE - ANABI ROAD to TALUKA BORDER (MARADAGI SA)	2.02	185.8	123.57188	2.02	Completed
1654	Yadgir	Shahapur	KS-30-18	Improvements to Road - MADDARKI to TALUKA BORDER (PADAGADA HALLI)	3.36	214.7	147.9808	3.36	Completed
1655	Yadgir	Shahapur	KS-30-18	Improvements to Road - MDR (KAKKASGERA) to KAKKASGERA THANDA	1.17	105.2	71.59783	1.17	Completed
1656	Yadgir	Shahapur	KS-30-18	Improvements to Road - ITGA S to INGALGI-SIRIWAL ROAD	2.23	188.2	117.31489	2.23	Completed
1657	Yadgir	Shahapur	KS-30-18	Improvements to Road - WANADURGA to TALUK BORDER(MACHGUNDAL)	3.19	271.4	315.57229	5.13	Completed
				Total for Shahapur Constituency	20.25	1547.88	1128.8659	22.155	
1658	Yadgir	Shorapur	KS-30-19	Improvements to Road - MUSTALLI to SUGOOR	2.02	200.8	104.88927	1.9	Completed
1659	Yadgir	Shorapur	KS-30-19	Improvements to Road - MDR to SHELLAGI UP TO JACK WELL	7.87	633.8	401.42423	6.64	Completed
1660	Yadgir	Shorapur	KS-30-20	Improvements to Road - MDR to KUDALGI ROAD	2.5	220.6	198.73715	2.5	Completed
1661	Yadgir	Shorapur	KS-30-20	Improvements to Road - BHARIMADDI to MDR VR,14	1.02	98.5	88.671	1.02	Completed
1662	Yadgir	Shorapur	KS-30-20	Improvements to Road - SH-19 to MDR VIA TINTHANI VR,42,44	2.4	154.22	126.1703	1.25	Completed
1663	Yadgir	Shorapur	KS-30-20	Improvements to Road - MDR to BOMMANHALLI	4.1	384	341.61049	4.1	Completed
				Total for Shorapur Constituency	19.91	1691.92	1261.5024	17.41	
1664	Yadgir	Yadgir	KS-30-21	Improvements to Road - ROTNADAGI to KONALLI VILLAGE	9.61	767.89	746.52266	9.61	Completed
1665	Yadgir	Yadgir	KS-30-21	Improvements to Road - NAIKAL to MALHALLI (VR 17)	4.23	355.6	274.22953	4.23	Completed
1666	Yadgir	Yadgir	KS-30-22	Improvements to Road - HALAGERA to HORATURU	3.72	302.5	225.326	3.72	Completed
1667	Yadgir	Yadgir	KS-30-22	Improvements to Road - CHATNALLI to GUNDALLI THANDA VIA CHATNALLI THANDA	5.8	441.5	295.64936	5.9	Progress
				Total for Yadgir Constituency	23.36	1867.49	1541.73	23.46	
				GRAND TOTAL	4498.23	397247.7197	289565.69	4047.21	

Annexure-1

WORK WISE PROGRESS DETAILS OF NGRY During the year 2020-21

Sl.No	District	Constituency	Package No	Name of Road	Length (Kms)	Estimated Cost (Rs in Lakhs)	Cumulative Expenditure(Rs in lakhs)	Cumulative Progress - Total(Kms)	Status
1	Bagalkot	Bagalkot	KS-01-31	Improvements to Road - Bhairamatti to Budihal road	4.32	393.01	230.14	4.32	Progress
				Total for Bagalkot Constituency	4.32	393.01	230.14	4.32	
2	Bagalkot	Bilagi	KS-01-32A	Improvements to road from - Chikkasaunsi to NH-20 (Tulasigeri Village)	4.2	342.92	228.39	2.15	Progress
				Total for Bilagi Constituency	4.2	342.92	228.39	2.15	
3	Bagalkot	Hungund	KS-01-34A (General)	Improvements to Road - MDR 5 to Jalakamaladinni	1.1	90.43	15.31	0	Progress
4	Bagalkot	Hungund	KS-01-34A (General)	Improvements to Road - Kamadatti to Dhannur	2.3	208.79	0	0	Progress
				Total for Hungund Constituency	3.4	299.22	15.31	0	
				Total for Bagalkot District	11.92	1035.15	473.84	6.47	
5	Belgaum	Belgaum grameena	KS-04-66	Improvements to Road - Shindolli to Mastamaradi, Tarihal	4.2	445.29322	174.37724	1.2	Progress
6	Belgaum	Belgaum grameena	KS-04-66	Improvements to Road - Tarihal to Nagayya Swami Math	2.5	222.14514	149.8696	2	Progress
				Total for Belgaum grameena Constituency	6.7	667.43836	324.24684	3.2	
				Total for Belgaum District	6.7	667.43836	324.24684	3.2	
7	Bellary	Sandoor	KS-05-41	Improvements to Road - Bommagatta to Gouripura (Hosuru Road)	3	191	95.71	2.571	Progress
8	Bellary	Sandoor	KS-05-41	Improvements to Road - Hosa Daroji to Hosa Madapura	2.07	168	0	1.34	Progress
9	Bellary	Sandoor	KS-05-42	Improvements to Road - Hosuru to Devarlahalli Cross(Nagenahalli Devarlahalli Main Road)	3	252	82.85	1.075	Progress
				Total for Sandoor Constituency	8.07	611	178.56	4.986	
10	Bellary	Siruguppa	KS-05-45	Improvements to Road - Ibrahimapura to karchiganuru	5.23	435.3	275.01	4.6	Progress
				Total for Siruguppa Constituency	5.23	435.3	275.01	4.6	
11	Bellary	Vijaynagar	KS-05-48	Improvements to Road - Dharmasagar to Kakubal Road	4.83	349	46.7	0	Progress
				Total for Vijaynagar Constituency	4.83	349	46.7	0	
				Total for Bellary District	18.13	1395.3	500.27	9.586	
12	Bidar	Bidar North	KS-06-27	Improvements to Road - Markhal to Mamdapur	3.98	470.9	104.3	0	Progress
				Total for Bidar North Constituency	3.98	470.9	104.3	0	
13	Bidar	Bidar South	KS-06-29	Improvements to Road - Ranjol kheni to Hochaknalli via Rudra temple	1.84	131.2	33.46	0	Progress
				Total for Bidar South Constituency	1.84	131.2	33.46	0	
14	Bidar	Humnabad	KS 06-33(a)	Improvements & Asphaltting to road from Kallur to Hallikhed (K) Wadi in Humnabad taluka of Bidar District	2.2	145.2	0	0	Progress
				Total for Humnabad Constituency	2.2	145.2	0	0	
				Total for Bidar District	8.02	747.3	137.76	0	
1	Bidar	Humnabad	KS-06-34	Improvements to Road - Hallikhed (B) to Allura	5.12	414.2	0	0	to be started
15	Bijapur	Devar Hippargi	KS-07-41	Improvements to Road - Belur to Gundakanal	1.55	144.44	0.41	0	Progress
				Total for Devar Hippargi Constituency	1.55	144.44	0.41	0	
				Total for Bijapur District	1.55	144.44	0.41	0	
16	Gadag	Ron	KS-14-21	Improvements to Road - Veerapur to Approach Road	2.2	198.02	122.33	2.15	Progress
17	Gadag	Ron	KS-14-21	Improvements to Road - Sudi to Naregal Via Kalakapur & Maranbasari	7.1	766.66	478.89	4	Progress
				Total for Ron Constituency	9.3	964.68	601.22	6.15	
18	Gadag	Shirahatti	KS-14-24	Improvements to Road - Devihal to Suranagi via Hullaru	8.25	753.82	349.75	0.3	Progress
				Total for Shirahatti Constituency	8.25	753.82	349.75	0.3	
				Total for Gadag District	17.55	1718.5	950.97	6.45	

19	Gulbarga	Chincholi	KS-15-35	Improvements to Road - HULSGUD TANDA to SIRSEN BUGDI TANDA (CHANDANKERA TANDA) VR 153	2.5	337.1	32.80363	0	Progress
				Total for Chincholi Constituency	2.5	337.1	32.80363	0	
20	Gulbarga	Chitapur	KS-15-37	Improvements to Road - MUNGI THANDA to JAIRAM THANDA Vai:BELGERA,BELGERA TANDA,HABANAIAK TANDA,BOMLANAIK TANDA VAGAPIJIR (VR57.59.60.61)	6.14	476.6	302.56261	4.26	Progress
				Total for Chitapur Constituency	6.14	476.6	302.56261	4.26	
21	Gulbarga	Gulbarga Rural	KS-15-38	Improvements to Road - BABLAD to NH-218 (VR-230)	7.13	738.6	474.76537	0	Progress
				Total for Gulbarga Rural Constituency	7.13	738.6	474.76537	0	
22	Gulbarga	Sedam	KS-15-45	Improvements to Road - HABAL (T) to AP BORDER Via LAHODA	4.3	368.7	186.08535	2.197	Progress
23	Gulbarga	Sedam	KS-15-45	Improvements to Road - MEDAK TANDA to KOTTAPALLI Vai:GAJALAPUR (VR27)	5.44	439	300.73504	3.74	Progress
				Total for Sedam Constituency	9.74	807.7	486.82039	5.937	
				Total for Gulbarga District	25.51	2360	1296.952	10.197	
24	Koppal	Gangavati	KS-20-19	Improvements to Road - Arishinakeri to Vanabellary	4.45	380.4	84.58	1.5	Progress
				Total for Gangavati Constituency	4.45	380.4	84.58	1.5	
				Total for Koppal District	4.45	380.4	84.58	1.5	
25	Mandya	S R Patna	KS-21-37	Improvements to Road - Karasavadi to Haniyambadi	1.39	115	46.79706	0.48	Progress
26	Mandya	S R Patna	KS-21-38	Improvements to Road - Urmakasalgere to chinanayakanahalli	2.48	180	74.55822	0.42	Progress
27	Mandya	S R Patna	KS-21-38	Improvements to Road - Neralakere to T Narasipura Taluk Boundry	1.19	85	0.17277	0	Progress
28	Mandya	S R Patna	KS-21-38	Improvements to Road - N H -275 Bangalore-Mysore road to Kashi temple	2.86	270	88.65596	0.9	Progress
29	Mandya	S R Patna	KS-21-38	Improvements to Road - Chindagirikoppalu Railway Gate to Chindagirikoppalu Village	1.06	76	26.26636	0	Progress
				Total for S R Patna Constituency	8.98	726	236.45037	1.8	
				Total for Mandya District	8.98	726	236.45037	1.8	
30	Mysore	Periyapatna	KS-22-45	Improvements to Road - Yaremanuganahalli to Naganahalli via Harinahalli, navilukodi	6.51	515.1	323.61	5	Progress
				Total for Periyapatna Constituency	6.51	515.1	323.61	5	
				Total for Mysore District	6.51	515.1	323.61	5	
31	Raichur	Manvi	KS-23-26	Improvements to Road - Bhayanager camp to Shakhapur via Gannadinni	4.78	622.4	286.20694	4	Progress
				Total for Manvi Constituency	4.78	622.4	286.20694	4	
32	Raichur	Maski	KS-23-28	Improvements to Road - Rathanapur to veerapur main road	7.62	564.3	354.24085	4.5	Progress
33	Raichur	Maski	KS-23-29	Improvements to Road - Ramji Naik Tanda to Hadaqali	4.35	340.2	234.53385	1.5	Progress
				Total for Maski Constituency	11.97	904.5	588.7747	6	
34	Raichur	Raichur	KS-23-30	Improvements to Road - Hal Venkatapur to Taluk Barder (Masidipur)	0.92	111.2	49.76522	0.72	Progress
35	Raichur	Raichur	KS-23-30	Improvements to Road - Yargunta to Mamdadoddi	3.17	240.9	118.75511	3.17	Progress
36	Raichur	Raichur	KS-23-31	Improvements to Road - Kurdi to T-04 via Gorkal	7.66	686.6	388.10196	7.66	Progress
				Total for Raichur Constituency	11.75	1038.7	556.62229	11.55	
37	Raichur	Sindanoor	KS-23-33	Improvements to Road - Salgundha to Budhihall camp Via Panduranga camp	6.13	516.1	336.23	5.13	Progress
				Total for Sindanoor Constituency	6.13	516.1	336.23	5.13	
				Total for Raichur District	34.64	3081.7	1767.83393	26.68	
38	Tumkur	Sira	KS-25-64	Improvements to Road - Buvanahalli sorekunte Road to NH-234 via mudigere Gollarahatti Anthapura	5.8	499	241.1	0.9	Progress
39	Tumkur	Sira	KS-25-65	Improvements to Road - Bhuvanahalli Road Junction to NH-4	3.5	290	153.13	0	Progress
40	Tumkur	Sira	KS-25-65	Improvements to Road - Panjiganahalli to Bhuvanahalli Junction Via Sorekunte	2.25	210.0000001	87.1	2.25	Progress
				Total for Sira Constituency	11.55	999.0000001	481.33	3.15	
				Total for Tumkur District	11.55	999.0000001	481.33	3.15	
41	Udupi	Kaup	KS-26-40	Construction of Long span bridge - Hejamady to Hejamady-Kokrani Kudru[at Ch:1.010 Km]	0	425.4	264.05	0	Progress
42	Udupi	Kaup	KS-26-40	Construction of Long span bridge - Hejamady to Kokrani Kudru[at Ch:0.055 Km]	0	537	327.92	0	Progress

43	Udupi	Kaup	KS-26-40	Construction of Long span bridge - Palimar to AvaraluMattu Mattu[at Ch:2.700 Km]	0	578	672.45	0	Progress
44	Udupi	Kaup	KS-26-40	Improvements to Road - Hejamady to Kokrani Kudru	1.5	239.4	266.71	0.9	Progress
45	Udupi	Kaup	KS-26-41	Construction of Long span bridge - Pithrody to Jarukudru[at Ch:0.200 Km]	0	654.6	506.09	0	Progress
46	Udupi	Kaup	KS-26-41	Improvements to Road - Pithrody to Jarukudru	0.51	67	0.11	0	Progress
				Total for Kaup Constituency	2.01	2501.4	2037.33	0.9	
				Total for Udupi District	2.01	2501.4	2037.33	0.9	
47	Uttara Kannada	Bhatkal	KS-27-25	Improvements to Road - Badabthagilu to Name of Road : Badabthagilu-Name of Road : Badabthagilu-Bhatkal-sagar SH + Bridge[at Ch:0.00KM]at Ch:0.00KM]	1	414	310.405	1	Progress
48	Uttara Kannada	Bhatkal	KS-27-29	Improvements to Road - Kurva to Herangadi road + Bridge@0.00KM	1.5	1410.4	633.10786	0	Progress
				Total for Bhatkal Constituency	2.5	1824.4	943.51286	1	
49	Uttara Kannada	Karwar	KS-27-39	Improvements to Road - Bodjoog to SH-6 via Karkal + Bridge@Ch:0.00Km	1.92	693.2	690.13076	2.14	Progress
50	Uttara Kannada	Karwar	KS-27-45	Improvements to Road - Muddekatta Dandebag to NH-17+ Bridge @Ch:0.00Km	1.54	944.2	391.8101	1.1	Progress
				Total for Karwar Constituency	3.46	1637.4	1081.94086	3.24	
51	Uttara Kannada	Kumta	KS-27-47	Improvements to Road - Iygarimakki Jansale to Hoineer + Bridge @Ch:1.50KM	1.5	321	60.263	0	Progress
52	Uttara Kannada	Kumta	KS-27-50	Improvements to Road - Kadtoka to Gudnakattu Urukeri+ Bridge @ Ch:0.950Km	1	529.3	449.52847	0.85	Progress
				Total for Kumta Constituency	2.5	850.3	509.79147	0.85	
				Total for Uttara Kannada District	8.46	4312.1	2535.24519	5.09	
53	Yadgir	Yadgir	KS-30-22	Improvements to Road - CHATNALLI to GUNDALLI THANDA VIA CHATNALLI THANDA	5.8	441.5	348.97218	6.4	Progress
				Total for Yadgir Constituency	5.8	441.5	348.97	6.4	
				Total for Yadgir District	5.8	441.5	348.97218	6.4	
				GRAND TOTAL	171.78	21025.32836	11499.80051	86.42	

