



ಕರ್ನಾಟಕ ವಿಧಾನ ಪರಿಷತ್ತು

ಚುಕ್ಕೆ ಗುರುತಿಲ್ಲದ ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ	547 (584)
ಸದಸ್ಯರ ಹೆಸರು	ಶ್ರೀ ಎಸ್.ರವಿ (ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಗಳಿಂದ ಚುನಾಯಿತರಾದವರು)
ಉತ್ತರಿಸಬೇಕಾದ ದಿನಾಂಕ	20.02.2024
ಉತ್ತರಿಸುವವರು	ಪೌರಾಡಳಿತ ಮತ್ತು ಹಜ್ ಸಚಿವರು

ಕ್ರ. ಸಂ.	ಪ್ರಶ್ನೆ	ಉತ್ತರ
ಅ.	ಬೆಂಗಳೂರು ಗ್ರಾಮಾಂತರ ಮತ್ತು ರಾಮನಗರ ಜಿಲ್ಲಾ ವ್ಯಾಪ್ತಿಯಲ್ಲಿರುವ ನಗರಸಭೆ / ಪುರಸಭೆ / ಪಟ್ಟಣ ಪಂಚಾಯಿತಿ ವ್ಯಾಪ್ತಿಯ ಹಲವಾರು ಬಡಾವಣೆಗಳಲ್ಲಿ ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆ ಮತ್ತು ರಸ್ತೆಗಳು ಇಲ್ಲದೆ ಸಾರ್ವಜನಿಕರು ತೊಂದರೆ ಅನುಭವಿಸುತ್ತಿರುವುದು ಸರ್ಕಾರದ ಗಮನಕ್ಕೆ ಬಂದಿದೆಯೇ; ಬಂದಿದ್ದಲ್ಲಿ, ಯಾವ ಯಾವ ಬಡಾವಣೆಗಳಲ್ಲಿ ಈ ಸಮಸ್ಯೆಗಳು ಕಂಡು ಬಂದಿವೆ ಮತ್ತು ಈ ಸಮಸ್ಯೆಗಳನ್ನು ನಿವಾರಿಸಲು ಸರ್ಕಾರ ಕೈಗೊಂಡಿರುವ ಕ್ರಮಗಳೇನು; (ವಾರ್ಡ್ ವಾರು ವಿವರ ನೀಡುವುದು)	ಸರ್ಕಾರದ ಗಮನಕ್ಕೆ ಬಂದಿರುತ್ತದೆ. ಬೆಂಗಳೂರು ಗ್ರಾಮಾಂತರ ಮತ್ತು ರಾಮನಗರ ಜಿಲ್ಲಾ ವ್ಯಾಪ್ತಿಯಲ್ಲಿರುವ ನಗರಸಭೆ/ಪುರಸಭೆ/ಪಟ್ಟಣ ಪಂಚಾಯಿತಿ ವ್ಯಾಪ್ತಿಯ ಹಲವಾರು ಬಡಾವಣೆಗಳಲ್ಲಿ ಬಡಾವಣೆ ನಿರ್ಮಾಣ ಮಾಡಿದ ಪ್ರಾಧಿಕಾರ/ಖಾಸಗಿ ಏಜೆನ್ಸಿ/ಖಾಸಗಿ ವ್ಯಕ್ತಿಗಳು ಬಡಾವಣೆಗಳಲ್ಲಿ ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆ ಮತ್ತು ರಸ್ತೆಗಳನ್ನು ಕಲ್ಪಿಸಬೇಕು. ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಗಳಿಗೆ ಸದರಿ ಬಡಾವಣೆಗಳನ್ನು ಹಸ್ತಾಂತರಿಸಲಾಗಿದ್ದಲ್ಲಿ ನಿರ್ವಹಣೆಯನ್ನು ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಗಳಿಂದ ಮಾಡಲಾಗುವುದು. ಸರ್ಕಾರದ ವಿವಿಧ ಯೋಜನೆಯಡಿ ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಗಳಿಗೆ ಲಭ್ಯವಾಗುವ ಅನುದಾನದಡಿ ಯೋಜನೆಯ ಮಾರ್ಗಸೂಚಿಯಂತೆ ರಸ್ತೆಗಳನ್ನು ಅಭಿವೃದ್ಧಿ ಪಡಿಸಲಾಗುವುದು ಮತ್ತು ಒಳಚರಂಡಿ ಇದ್ದಲ್ಲಿ ಅದನ್ನು ನಿರ್ವಹಿಸಲಾಗುವುದು. 15ನೇ ಹಣಕಾಸು ಆಯೋಗದ ಅನುದಾನ: 15ನೇ ಹಣಕಾಸು ಆಯೋಗದ ಅನುದಾನದಡಿ ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಗಳಿಗೆ ಹಂಚಿಕೆಯಾದ ಅನುದಾನವನ್ನು 2 ಭಾಗಗಳಾಗಿ ವಿಂಗಡಿಸಿದ್ದು, ಶೇಕಡ 60% ರಷ್ಟು ಅನುದಾನವು ನಿರ್ಬಂಧಿತ ಅನುದಾನವಾಗಿದ್ದು, ಸದರಿ ಅನುದಾನವನ್ನು ಕುಡಿಯುವ ನೀರು ಸರಬರಾಜು (ಮಳೆ ನೀರು ಕೊಯ್ಲು ಮತ್ತು ನೀರಿನ ಮರು ಬಳಕೆ ಒಳಗೊಂಡಂತೆ) ಮತ್ತು ಘನತ್ಯಾಜ್ಯ ವಸ್ತು ನಿರ್ವಹಣೆಗೆ ಬಳಸಲು ಕಡ್ಡಾಯಗೊಳಿಸಲಾಗಿದೆ. ಉಳಿದ ಶೇಕಡ 40% ರಷ್ಟು ಅನುದಾನ ಮುಕ್ತ ಅನುದಾನವಾಗಿದ್ದು, ಸದರಿ ಅನುದಾನದಲ್ಲಿ ರಸ್ತೆ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿಗಳನ್ನು ನಗರದ ಅವಶ್ಯಕತೆಗೆ ಮತ್ತು ಆಧ್ಯತೆಗನುಗುಣವಾಗಿ ಕೈಗೊಳ್ಳಬಹುದಾಗಿದೆ. ನಗರೋತ್ಥಾನ: ಬೆಂಗಳೂರು ಗ್ರಾಮಾಂತರ ಜಿಲ್ಲೆಯ ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಗಳ ವ್ಯಾಪ್ತಿಯಲ್ಲಿರುವ ಬಡಾವಣೆಗಳಲ್ಲಿ ರಸ್ತೆಗಳ ಸಮಸ್ಯೆಗಳನ್ನು ನಿವಾರಿಸಲು "ಮುಖ್ಯಮಂತ್ರಿಗಳ ಅಮೃತ (ನಗರೋತ್ಥಾನ) ಯೋಜನೆ (ಹಂತ-04)" ಯಡಿ ಕೈಗೊಂಡಿರುವ ರಸ್ತೆ ನಿರ್ಮಾಣ

ಕಾಮಗಾರಿಯ ವಿವರವನ್ನು ಅನುಬಂಧ-1 ರಲ್ಲಿ ನೀಡಲಾಗಿದೆ.

ರಾಮನಗರ ಜಿಲ್ಲೆಯ ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಗಳ ವ್ಯಾಪ್ತಿಯಲ್ಲಿರುವ ಬಡಾವಣೆಗಳಲ್ಲಿ ರಸ್ತೆಗಳ ಸಮಸ್ಯೆಗಳನ್ನು ನಿವಾರಿಸಲು "ಮುಖ್ಯಮಂತ್ರಿಗಳ ಅಮೃತ (ನಗರೋತ್ಥಾನ) ಯೋಜನೆ (ಹಂತ-04)" ಯಡಿ ಕೈಗೊಂಡಿರುವ ರಸ್ತೆ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿಯ ವಿವರವನ್ನು ಅನುಬಂಧ-2 ರಲ್ಲಿ ನೀಡಲಾಗಿದೆ.

1) ಬೆಂಗಳೂರು ಗ್ರಾಮಾಂತರ ಜಿಲ್ಲೆ:

1. ದೊಡ್ಡಬಳ್ಳಾಪುರ ನಗರಸಭೆ:

ದೊಡ್ಡಬಳ್ಳಾಪುರ ನಗರಸಭೆ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಶೇ.60% ರಷ್ಟು ಪ್ರದೇಶಗಳು ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆಗೆ ಒಳಪಟ್ಟಿದ್ದು, ಉಳಿದ ಶೇ.40% ರಷ್ಟು ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆ ಇರುವುದಿಲ್ಲ. ಬಾಕಿಯಿರುವ ಪ್ರದೇಶಗಳಲ್ಲಿ ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆಯನ್ನು ಅನುಷ್ಠಾನಗೊಳಿಸಲು ಮತ್ತು ಪುಸ್ತುತ ಬಾಕಿಯಿರುವ ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆಯಲ್ಲಿ ಮಿಸ್ಸಿಂಗ್ ಲಿಂಕ್ ಗಳನ್ನು ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆಗೆ ಸರ್ಪಡೆ ಮಾಡಲು ರೂ.13650.00 ಲಕ್ಷಗಳ ಮೊತ್ತಕ್ಕೆ ರೇಖಾ ಅಂದಾಜು ವರದಿಯನ್ನು ಸಿದ್ಧಪಡಿಸಿ ನಿರ್ದೇಶಕರು, ಪೌರಾಡಳಿತ ನಿರ್ದೇಶನಾಲಯವರಿಗೆ ಸಲ್ಲಿಸಲಾಗಿದ್ದು, ಪರಿಶೀಲನೆಯಲ್ಲಿರುತ್ತದೆ. ದೊಡ್ಡಬಳ್ಳಾಪುರ ನಗರದಲ್ಲಿ ರಸ್ತೆಗಳು ಇಲ್ಲದೇ ಇರುವ ಪ್ರದೇಶಗಳಲ್ಲಿ "ಅಮೃತ ನಗರೋತ್ಥಾನ (ಮುನಿಸಿಪಾಲಿಟಿ) ಹಂತ-4", "15ನೇ ಹಣಕಾಸು ಯೋಜನೆ"ಯಡಿ ಬಿಡುಗಡೆಯಾಗಿರುವ ಅನುದಾನಗಳಲ್ಲಿ ರಸ್ತೆ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿಗಳನ್ನು ಕೈಗೊಳ್ಳಲಾಗುತ್ತಿದೆ. ಸದರಿ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿಗಳ ವಿವರವನ್ನು ಅನುಬಂಧ-3 ರಲ್ಲಿ ನೀಡಲಾಗಿದೆ. ಶೇ.40% ರಷ್ಟು ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆ ಇಲ್ಲದೇ ಬಾಕಿಯಿರುವ ಪ್ರದೇಶಗಳ ವಿವರ ಈ ಕೆಳಕಂಡಂತಿದೆ.

1.	ವಾರ್ಡ್ ನಂ.01	ಆಶ್ರಯ ಬಡಾವಣೆ
2.	ವಾರ್ಡ್ ನಂ.05	ಸಿದ್ಧೇನಾಯಕನಹಳ್ಳಿ
3.	ವಾರ್ಡ್ ನಂ.011	ಕರೇನಹಳ್ಳಿ
4.	ವಾರ್ಡ್ ನಂ.30	ಇಸ್ಲಾಂಪುರ
5.	ವಾರ್ಡ್ ನಂ.31	ಕರೇನಹಳ್ಳಿ-2

2. ಹೊಸಕೋಟೆ ನಗರಸಭೆ:

ಹೊಸಕೋಟೆ ನಗರಸಭೆ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆ ಕಾಮಗಾರಿಯು ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ. ರಸ್ತೆಗಳ ಸಮಸ್ಯೆಗಳನ್ನು ನಿವಾರಿಸಲು ರಸ್ತೆ ಮತ್ತು ಚರಂಡಿ ಹಾಗೂ ಇತರ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿಗಳನ್ನು "ಅಮೃತ ನಗರೋತ್ಥಾನ ಹಂತ-4"ರ ಯೋಜನೆಯಡಿ ರೂ.15.25 ಕೋಟಿಗಳು ಮತ್ತು "ಅಮೃತ ನಗರೋತ್ಥಾನ ಪ್ರೋತ್ಸಾಹಧನ ಯೋಜನೆ" ಯಡಿ ರೂ.25.50 ಕೋಟಿಗಳ ಅನುದಾನ ಮಂಜೂರಾಗಿರುತ್ತದೆ. ವಾರ್ಡ್ ವಾರು ವಿವರವನ್ನು ಅನುಬಂಧ-3 ರಲ್ಲಿ ನೀಡಲಾಗಿದೆ.

3. ನೆಲಮಂಗಲ ನಗರಸಭೆ:

ಪುಸ್ತುತ ನಗರಸಭೆ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಒಳಚರಂಡಿ ಯೋಜನೆ

	ಇರುವುದಿಲ್ಲ. ಸರ್ಕಾರದ ಆದೇಶ ಸಂಖ್ಯೆ ನಅಇ 05 ಸಿಎಸ್.ಎಸ್ 2023(ಭಾ-3); ದಿನಾಂಕ: 30.11.2023ರಂತೆ ನೆಲಮಂಗಲ ನಗರಸಭೆಗೆ ಎನ್.ಜಿ.ಟಿ ಪರಿಸರ ಪರಿಹಾರ ನಿಧಿಯಡಿಯಲ್ಲಿ ಬಳಸಿದ ನೀರು ನಿರ್ವಹಣೆಯ ಯೋಜನೆ ಹಂತ-2 ರಲ್ಲಿ ನೆಲಮಂಗಲ ನಗರಸಭೆಯ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಒಳಚರಂಡಿ ಕಾಮಗಾರಿ ಕೈಗೊಳ್ಳಲು ರೂ.25.00 ಕೋಟಿ ಅನುದಾನಕ್ಕೆ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ನೀಡಲಾಗಿರುತ್ತದೆ. ವಿಸ್ತೃತ ಯೋಜನಾ ವರದಿ ಸಿದ್ಧಪಡಿಸಲು ಕರ್ನಾಟಕ ನಗರ ನೀರು ಸರಬರಾಜು ಮತ್ತು ಒಳಚರಂಡಿ ಮಂಡಳಿ ರವರಿಗೆ ವರದಿ ಸಲ್ಲಿಸಲಾಗಿದೆ. ನೆಲಮಂಗಲ ನಗರಸಭೆ ವ್ಯಾಪ್ತಿಯ ಎಲ್ಲಾ 31 ವಾರ್ಡ್ ಗಳಲ್ಲೂ ಕೇಂದ್ರ ಹಾಗೂ ರಾಜ್ಯ ಸರ್ಕಾರದ ವಿವಿಧ ಯೋಜನೆಗಳ ಅನುದಾನದಡಿಯಲ್ಲಿ ಹಾಗೂ ನಗರಸಭೆ ನಿಧಿಯಡಿ ಹಂತ ಹಂತವಾಗಿ ಸದರಿ ರಸ್ತೆಗಳನ್ನು ಅಭಿವೃದ್ಧಿ ಪಡಿಸಲು ಕ್ರಮ ವಹಿಸಲಾಗಿದೆ. ನೆಲಮಂಗಲ ನಗರದಲ್ಲಿ ರಸ್ತೆಗಳು ಇಲ್ಲದೇ ಇರುವ ಪ್ರದೇಶಗಳಲ್ಲಿ "ಅಮೃತ್ ನಗರೋತ್ಥಾನ (ಮುನಿಸಿಪಾಲಿಟಿ) ಹಂತ-4", "15ನೇ ಹಣಕಾಸು ಯೋಜನೆ"ಯಡಿ ಬಿಡುಗಡೆಯಾಗಿರುವ ಅನುದಾನಗಳಲ್ಲಿ ರಸ್ತೆ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿಗಳನ್ನು ಕೈಗೊಳ್ಳಲಾಗುತ್ತಿದೆ. ವಿವರವನ್ನು <u>ಅನುಬಂಧ-3</u> ರಲ್ಲಿ ನೀಡಲಾಗಿದೆ. 4. ದೇವನಹಳ್ಳಿ ಪುರಸಭೆ: ದೇವನಹಳ್ಳಿ ಪುರಸಭಾ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆ ಇರುವುದಿಲ್ಲ. ಆದ್ದರಿಂದ ಹೊಸದಾಗಿ ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆ ನಿರ್ಮಾಣ ಮಾಡಬೇಕಾಗಿರುತ್ತದೆ. ದೇವನಹಳ್ಳಿ ಪಟ್ಟಣದ ಬಡಾವಣೆಗಳಲ್ಲಿ ರಸ್ತೆ ಸಮಸ್ಯೆ ಇರುವ ಕಡೆ "ಅಮೃತ್ ನಗರೋತ್ಥಾನ (ಮುನಿಸಿಪಾಲಿಟಿ) ಹಂತ-4" ರಲ್ಲಿ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿಗಳನ್ನು ಕೈಗೊಳ್ಳಲಾಗುತ್ತಿದೆ. ವಿವರವನ್ನು <u>ಅನುಬಂಧ-3</u> ರಲ್ಲಿ ನೀಡಲಾಗಿದೆ. 5. ವಿಜಯಪುರ ಪುರಸಭೆ: ವಿಜಯಪುರ ಪುರಸಭೆ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ತುಂಬ ಹಳೆಯದಾದ ಹಾಗೂ ಶಿಥಿಲಾವಸ್ಥೆಯಲ್ಲಿರುವ ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆ ಇರುತ್ತದೆ. FSTP ನಿರ್ಮಾಣ ಮಾಡಲು ಪೌರಾಡಳಿತ ನಿರ್ದೇಶನಾಲಯದಿಂದ ಟೆಂಡರ್ ಕರೆದು ಜಾಗ ಹಸ್ತಾಂತರ ಮಾಡಲಾಗಿರುತ್ತದೆ. ವಿಜಯಪುರ ನಗರದಲ್ಲಿ ರಸ್ತೆಗಳು ಇಲ್ಲದೇ ಇರುವ ಪ್ರದೇಶಗಳಲ್ಲಿ "ಅಮೃತ್ ನಗರೋತ್ಥಾನ (ಮುನಿಸಿಪಾಲಿಟಿ) ಹಂತ-4", "15ನೇ ಹಣಕಾಸು" ಹಾಗೂ ಇತರೆ ಯೋಜನೆಗಳಡಿ ಬಿಡುಗಡೆಯಾಗಿರುವ ಅನುದಾನಗಳ ಅಡಿಯಲ್ಲಿ ರಸ್ತೆ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿಗಳನ್ನು ಕೈಗೊಳ್ಳಲಾಗುತ್ತಿದೆ. ವಿವರವನ್ನು <u>ಅನುಬಂಧ-3</u> ರಲ್ಲಿ ನೀಡಲಾಗಿದೆ. 6. ಬಾಶೆಟ್ಟಿಹಳ್ಳಿ ಪಟ್ಟಣ ಪಂಚಾಯಿತಿ: ಬಾಶೆಟ್ಟಿಹಳ್ಳಿ ಪಟ್ಟಣ ಪಂಚಾಯಿತಿ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಇರುವ ಒಳಚರಂಡಿ ಮತ್ತು ರಸ್ತೆ ಸಮಸ್ಯೆಗಳನ್ನು ನಿವಾರಿಸಲು "ಅಮೃತ್ ನಗರೋತ್ಥಾನ (ಮುನಿಸಿಪಾಲಿಟಿ) ಹಂತ-4" ರಲ್ಲಿ ರಸ್ತೆ
--	--

	ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿಗಳನ್ನು ಕೈಗೊಳ್ಳಲಾಗಿರುತ್ತದೆ. ವಿವರವನ್ನು <u>ಅನುಬಂಧ-3</u> ರಲ್ಲಿ ನೀಡಲಾಗಿದೆ. 2) ರಾಮನಗರ ಜಿಲ್ಲೆ: 1. ರಾಮನಗರ: ರಾಮನಗರ ನಗರಸಭೆ ವ್ಯಾಪ್ತಿಯ ವಾರ್ಡ್ ನಂ.1 ರಿಂದ 31 ರವರೆಗೆ ಈಗಾಗಲೇ ಅಂದಾಜು ಶೇ.60% ರಷ್ಟು ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆ ಕಲ್ಪಿಸಲು ಕರ್ನಾಟಕ ನಗರ ನೀರು ಸರಬರಾಜು ಮತ್ತು ಒಳಚರಂಡಿ ಮಂಡಳಿ ವತಿಯಿಂದ ಕಾಮಗಾರಿಯು ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ. ನಗರಸಭೆ ವ್ಯಾಪ್ತಿಯ ರಸ್ತೆಗಳು ಭಾಗಶಃ ಪೂರ್ಣಗೊಂಡಿದ್ದು, ಉಳಿದ ರಸ್ತೆ ಕಾಮಗಾರಿಯನ್ನು ಅನುದಾನ ಲಭ್ಯತೆ ಆಧಾರದಲ್ಲಿ ಹಂತ-ಹಂತವಾಗಿ ಕೈಗೊಳ್ಳಲಾಗುವುದು. 2. ಚನ್ನಪಟ್ಟಣ: ಚನ್ನಪಟ್ಟಣ ನಗರಕ್ಕೆ ಒಳಚರಂಡಿ ಯೋಜನೆಯನ್ನು ಅನುಷ್ಠಾನಗೊಳಿಸಿರುವುದಿಲ್ಲ. ಸರ್ಕಾರದ ಆದೇಶ ಸಂಖ್ಯೆ: ನಅಇ ಯುಡಿಎಸ್ 2021 ಬೆಂಗಳೂರು, ದಿನಾಂಕ: 29.03.2023 ರಂತೆ ಸಮಗ್ರ ಒಳಚರಂಡಿ ಯೋಜನೆ ಮೊತ್ತ ರೂ.94.37 ಕೋಟಿಗಳಿಗೆ ಆಡಳಿತಾತ್ಮಕ ಮಂಜೂರಾತಿ ನೀಡಲಾಗಿದ್ದು, ಭೂ-ಸ್ವಾಧೀನ ಪ್ರಕ್ರಿಯೆ ಜಾರಿಯಲ್ಲಿರುತ್ತದೆ. ಒಳಚರಂಡಿ ಯೋಜನೆ ಪೂರ್ಣಗೊಂಡ ನಂತರ ಸುಸಜ್ಜಿತ ರಸ್ತೆಗಳನ್ನು ನಿರ್ಮಿಸಲು ಕ್ರಮ ಕೈಗೊಳ್ಳಲಾಗುವುದು. ನಗರಸಭೆ ವ್ಯಾಪ್ತಿಯ ರಸ್ತೆಗಳು ಭಾಗಶಃ ಪೂರ್ಣಗೊಂಡಿದ್ದು, ಉಳಿದ ರಸ್ತೆ ಕಾಮಗಾರಿಯನ್ನು ಅನುದಾನ ಲಭ್ಯತೆ ಆಧಾರದಲ್ಲಿ ಹಂತ-ಹಂತವಾಗಿ ಕೈಗೊಳ್ಳಲಾಗುವುದು. 3. ಕನಕಪುರ: ಕನಕಪುರ ನಗರಸಭಾ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಒಳಚರಂಡಿ ಯೋಜನೆ ಭಾಗಶಃ ಜಾರಿಯಲ್ಲಿದ್ದು, ರಾಷ್ಟ್ರೀಯ ಹಸಿರು ಪ್ರಾಧಿಕಾರ ಯೋಜನೆಯಡಿ 15.77 ಕಿ.ಮೀ. ಒಳಚರಂಡಿ ಜಾಲ ಮತ್ತು 512 ಮಿಷನ್ ಹೋಲ್ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ ಕೈಗೊಂಡಿದ್ದು, ಅಂದಾಜು ಮೊತ್ತ ರೂ.23.91 ಕೋಟಿಗಳಲ್ಲಿ ಕಾಮಗಾರಿ ಕೈಗೊಳ್ಳಲಾಗಿರುತ್ತದೆ ಹಾಗೂ ಒಳಚರಂಡಿ ಬಿಟ್ಟು ಹೋಗಿರುವ ಪ್ರದೇಶಗಳಲ್ಲಿ ಹೊಸದಾಗಿ ಡಿ.ಪಿ.ಆರ್. ತಯಾರಿಸಿ ಪ್ರಸ್ತಾವನೆ ಸಲ್ಲಿಸಲಾಗಿದೆ. ನಗರಸಭೆ ವ್ಯಾಪ್ತಿಯ ರಸ್ತೆಗಳು ಭಾಗಶಃ ಪೂರ್ಣಗೊಂಡಿದ್ದು, ಉಳಿದ ರಸ್ತೆ ಕಾಮಗಾರಿಯನ್ನು ಮುಂದಿನ ಅನುದಾನದಲ್ಲಿ ಹಂತ-ಹಂತವಾಗಿ ಕೈಗೊಳ್ಳಲಾಗುವುದು. 4. ಮಾಗಡಿ: ಮಾಗಡಿ ಪುರಸಭೆ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಸರ್ಕಾರದ ಆದೇಶ ಸಂಖ್ಯೆ: ಯುಡಿಡಿ/03/ಯುಡಿಎಸ್/2005 ದಿನಾಂಕ:24.04.2006 ರನ್ವಯ "ಒಳಚರಂಡಿ ಕಾಮಗಾರಿ ಹಂತ-1" ಅನ್ನು ಕೈಗೊಳ್ಳಲಾಗಿರುತ್ತದೆ. ಪುರಸಭಾ ವ್ಯಾಪ್ತಿಯಲ್ಲಿನ ರಸ್ತೆ ಅಭಿವೃದ್ಧಿಗೆ "ಅಮೃತ್ ನಗರೋತ್ಥಾನ (ಮುನಿಸಿಪಾಲಿಟಿ) ಹಂತ-4", "15ನೇ ಹಣಕಾಸು ಯೋಜನೆ" ಹಾಗೂ ಇತರೆ ಅನುದಾನದಡಿ ಕ್ರಮವಹಿಸಲಾಗುತ್ತಿದೆ.
--	--

		5. ಬಿಡದಿ: ಬಿಡದಿ ಪುರಸಭೆಗೆ ಒಳಚರಂಡಿ ಕಾಮಗಾರಿ ಅನುಮೋದನೆ ಯಾಗಿದ್ದು, ಸದರಿ ಕಾಮಗಾರಿಯನ್ನು ಕರ್ನಾಟಕ ನಗರ ನೀರು ಸರಬರಾಜು ಮತ್ತು ಒಳಚರಂಡಿ ಮಂಡಳಿ (KUWS & DB) ವತಿಯಿಂದ ಸರ್ಕಾರದ ಆದೇಶ ಸಂಖ್ಯೆ: ನಅಇ 06 ಯುಡಿಎಸ್ 2018, ದಿನಾಂಕ: 01.03.2018 ರಂತೆ ಅಂದಾಜು ಮೊತ್ತ ರೂ.98.20 ಕೋಟಿಗಳಲ್ಲಿ ಅನುಷ್ಠಾನಗೊಳಿಸುತ್ತಿದ್ದು, ಕಳೆದ 3 ವರ್ಷಗಳಿಂದ ಒಳಚರಂಡಿ ಯೋಜನೆಯು ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ. ಪುರಸಭೆ ವ್ಯಾಪ್ತಿಯ ರಸ್ತೆಗಳು ಭಾಗಶಃ ಪೂರ್ಣಗೊಂಡಿದ್ದು, ಉಳಿದ ರಸ್ತೆ ಕಾಮಗಾರಿಯನ್ನು ಅನುದಾನ ಲಭ್ಯತೆ ಆಧಾರದಲ್ಲಿ ಹಂತ-ಹಂತವಾಗಿ ಕೈಗೊಳ್ಳಲಾಗುವುದು. 6. ಹಾರೋಹಳಿ: ಹಾರೋಹಳಿ ಪಟ್ಟಣ ಪಂಚಾಯಿತಿ ವ್ಯಾಪ್ತಿಯ ಹಲವಾರು ಬಡಾವಣೆಗಳಲ್ಲಿ ಒಳಚರಂಡಿ ಮತ್ತು ರಸ್ತೆಗಳು ಭಾಗಶಃ ಇರುತ್ತವೆ ಮತ್ತು ಪಟ್ಟಣ ಪಂಚಾಯಿತಿ ವ್ಯಾಪ್ತಿಯ ರಸ್ತೆಗಳು ಭಾಗಶಃ ಪೂರ್ಣಗೊಂಡಿದ್ದು, ಉಳಿದ ರಸ್ತೆ ಕಾಮಗಾರಿಯನ್ನು ಅನುದಾನ ಲಭ್ಯತೆ ಆಧಾರದಲ್ಲಿ ಹಂತ-ಹಂತವಾಗಿ ಕೈಗೊಳ್ಳಲಾಗುವುದು.
ಆ.	ಕಳೆದ 3 ವರ್ಷಗಳಲ್ಲಿ ಬೆಂಗಳೂರು ಗ್ರಾಮಾಂತರ ಮತ್ತು ರಾಮನಗರ ಜಿಲ್ಲಾ ವ್ಯಾಪ್ತಿಯಲ್ಲಿರುವ ನಗರಸಭೆ / ಪುರಸಭೆ / ಪಟ್ಟಣ ಪಂಚಾಯಿತಿ ಅಭಿವೃದ್ಧಿಗಾಗಿ ಸರ್ಕಾರದಿಂದ ಬಿಡುಗಡೆಯಾದ ಅನುದಾನವೆಷ್ಟು; ಈ ಅನುದಾನವನ್ನು ಯಾವ ಯಾವ ಉದ್ದೇಶಗಳಿಗೆ ಬಳಸಲಾಗಿದೆ? (ವಿವರ ನೀಡುವುದು)	1) 15ನೇ ಹಣಕಾಸು ಆಯೋಗದ ಅನುದಾನ: ಕಳೆದ 3 ವರ್ಷಗಳಲ್ಲಿ ಬೆಂಗಳೂರು ಗ್ರಾಮಾಂತರ ಮತ್ತು ರಾಮನಗರ ಜಿಲ್ಲೆಯ ವ್ಯಾಪ್ತಿಯ ನಗರಸಭೆ/ಪುರಸಭೆ/ಪಟ್ಟಣ ಪಂಚಾಯಿತಿಗಳ ಅಭಿವೃದ್ಧಿಗಾಗಿ 15ನೇ ಹಣಕಾಸು ಆಯೋಗದ ಅನುದಾನದಡಿ ಬಿಡುಗಡೆಯಾದ ಅನುದಾನ ಮತ್ತು ವೆಚ್ಚವಾದ ಅನುದಾನದ ವಿವರಗಳನ್ನು ಅನುಬಂಧ-4 ರಲ್ಲಿ ನೀಡಲಾಗಿದೆ. ಸದರಿ ಅನುದಾನವನ್ನು ಈ ಕೆಳಕಂಡ ಉದ್ದೇಶಗಳಿಗೆ ಬಳಸಲಾಗಿದೆ. 1) ಕುಡಿಯುವ ನೀರು ಸರಬರಾಜು ಮತ್ತು ಘನತ್ಯಾಜ್ಯ ವಸ್ತು ನಿರ್ವಹಣೆ. 2) ನೀರು ಸರಬರಾಜು (ಗೃಹ, ಕೈಗಾರಿಕೆ ಮತ್ತು ವಾಣಿಜ್ಯ ಬಳಕೆಗೆ) 3) ನೈರ್ಮಲ್ಯ, ಸೆಪ್ಟೇಜ್ ನಿರ್ವಹಣೆ ಹಾಗೂ ಘನತ್ಯಾಜ್ಯ ನಿರ್ವಹಣೆ. 4) ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆ. 5) ರಸ್ತೆ, ಸೇತುವೆ ಮತ್ತು ಪಾದಚಾರಿ ಮಾರ್ಗಗಳು. 6) ಮಳೆ ನೀರು ಚರಂಡಿ. 7) ಬೀದಿ ದೀಪ / ವಿದ್ಯುತ್ ಉಳಿತಾಯ ಕ್ರಮಗಳು. 8) ಉದ್ಯಾನವನ ಮತ್ತು ಹಸಿರು ಜಾಗ ಮತ್ತು ಆಟದ ಮೈದಾನ ಅಭಿವೃದ್ಧಿ. 9) ಸ್ಮಶಾನ / ಚಿತಾಗಾರ / ವಿದ್ಯುತ್ ಚಿತಾಗಾರ. 10) ಸಾರ್ವಜನಿಕ ಸೌಲಭ್ಯಗಳಾದ ಬಸ್ಸಿ ಲ್ಲಾಣ, ವಾಹನ ನಿಲುಗಡೆ ಸ್ಥಳ ಮತ್ತು ಶೌಚಾಲಯ. 11) ನಗರ ಅರಣ್ಯ, ಪರಿಸರ ರಕ್ಷಣೆ ಮತ್ತು ಪರಿಸರ ಅಂಶಗಳ ಪ್ರಚಾರ ಅಭಿಯಾನ. 12) ಕೊಳೆಗೇರಿ ಸುಧಾರಣೆ ಮತ್ತು ನವೀಕರಣ.

	13) ಅಂಗನವಾಡಿ ಕೇಂದ್ರ ಕಟ್ಟಡ ನಿರ್ಮಾಣ (ನೀರು ಸರಬರಾಜು ಸಂಪರ್ಕ ಮತ್ತು ಶೌಚಾಲಯದೊಂದಿಗೆ) 14) ನಗರ ಬಡತನ ನಿರ್ಮೂಲನೆ. 15) ನಗರ ಯೋಜನೆ, Town planning ಒಳಗೊಂಡಂತೆ. 16) ಆರ್ಥಿಕ ಮತ್ತು ಸಾಮಾಜಿಕ ಅಭಿವೃದ್ಧಿ ಯೋಜನೆ. 17) ಜನನ/ಮರಣ ನೋಂದಣಿ/ಮಾರುಕಟ್ಟೆಗಳ ನಿರ್ವಹಣೆ. 2) ಎಸ್.ಎಫ್.ಸಿ: ಕಳೆದ ಮೂರು ವರ್ಷಗಳಲ್ಲಿ ಬೆಂಗಳೂರು ಗ್ರಾಮಾಂತರ ಮತ್ತು ರಾಮನಗರ ಜಿಲ್ಲಾ ವ್ಯಾಪ್ತಿಯಲ್ಲಿನ ನಗರಸಭೆ/ ಪುರಸಭೆ/ ಪಟ್ಟಣ ಪಂಚಾಯಿತಿಗಳ ಅಭಿವೃದ್ಧಿಗಾಗಿ ಕಳೆದ ಮೂರು ವರ್ಷಗಳಲ್ಲಿ ಎಸ್.ಎಫ್.ಸಿ ಮುಕ್ತನಿಧಿ, ಎಸ್.ಎಫ್.ಸಿ ಕುಡಿಯುವ ನೀರಿನ ಯೋಜನೆ ಎಸ್.ಎಫ್.ಸಿ ವಿಶೇಷ ಅನುದಾನ ಯೋಜನೆಗಳಡಿ ಬಿಡುಗಡೆಯಾದ ಅನುದಾನದ ವಿವರವನ್ನು ಅನುಬಂಧ-05 ರಲ್ಲಿ ನೀಡಲಾಗಿದೆ. ಎಸ್.ಎಫ್.ಸಿ ಕುಡಿಯುವ ನೀರು ಅನುದಾನಗಳನ್ನು ಕುಡಿಯುವ ನೀರಿನ ಉದ್ದೇಶಗಳ ಕಾಮಗಾರಿಗಳಿಗೆ, ಎಸ್.ಎಫ್.ಸಿ ವಿಶೇಷ ಅನುದಾನವನ್ನು ಮೂಲಭೂತ ಸೌಕರ್ಯ ಕಾಮಗಾರಿಗಳಾದ ಕುಡಿಯುವ ನೀರು, ರಸ್ತೆ, ಚರಂಡಿ ಅಭಿವೃದ್ಧಿ ಹಾಗೂ ಇತರ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿಗಳಿಗೆ ಬಳಸಲಾಗುತ್ತದೆ. ಎಸ್.ಎಫ್.ಸಿ (ಮುಕ್ತ ನಿಧಿ, ಎಸ್.ಸಿ.ಎಸ್.ಪಿ. ಮತ್ತು ಟಿ.ಎಸ್.ಪಿ): ಮುಕ್ತನಿಧಿಯಡಿ ಹೊರಗುತ್ತಿಗೆ ಪೌರಕಾರ್ಮಿಕರಿಗೆ ವೇತನ ಪಾವತಿಗಾಗಿ, ಎಸ್.ಸಿ.ಎಸ್.ಪಿ. ಮತ್ತು ಟಿ.ಎಸ್.ಪಿ ಯೋಜನೆ ಯಡಿ ಪರಿಶಿಷ್ಟ ಜಾತಿ / ಪಂಗಡದವರಿಗೆ ವೈಯಕ್ತಿಕ ಕಲ್ಯಾಣ ಕಾರ್ಯಕ್ರಮಗಳು ಹಾಗೂ ಸಮುದಾಯ ಸಂಬಂಧಿತ ಕಾರ್ಯಕ್ರಮಗಳಿಗಾಗಿ ಹಾಗೂ ರಾಷ್ಟ್ರೀಯ ಹಬ್ಬಗಳ ಆಚರಣೆಗೆ ಬಳಸಲಾಗಿದೆ. 3) ನಗರೋತ್ಥಾನ: ಕಳೆದ 3 ವರ್ಷಗಳಲ್ಲಿ ಬೆಂಗಳೂರು ಗ್ರಾಮಾಂತರ ಮತ್ತು ರಾಮನಗರ ಜಿಲ್ಲಾ ವ್ಯಾಪ್ತಿಯಲ್ಲಿರುವ ನಗರಸಭೆ/ ಪುರಸಭೆ/ ಪಟ್ಟಣ ಪಂಚಾಯಿತಿ ಅಭಿವೃದ್ಧಿಗಾಗಿ ಸರ್ಕಾರದಿಂದ "ನಗರೋತ್ಥಾನ (ಮುನಿಸಿಪಾಲಿಟಿ)-3ನೇ ಹಂತದ ಯೋಜನೆ" ಯಡಿ ಹಂಚಿಕೆ ಹಾಗೂ ಬಿಡುಗಡೆಯಾದ ಅನುದಾನದ ವಿವರವನ್ನು ಅನುಬಂಧ-06 ರಲ್ಲಿ ನೀಡಲಾಗಿದೆ. "ಮುಖ್ಯಮಂತ್ರಿಗಳ ಅಮೃತ (ನಗರೋತ್ಥಾನ) ಯೋಜನೆ (ಹಂತ-04)" ರಡಿ ಹಂಚಿಕೆ ಹಾಗೂ ಬಿಡುಗಡೆಯಾದ ಅನುದಾನದ ವಿವರವನ್ನು ಅನುಬಂಧ-07 ರಲ್ಲಿ ನೀಡಲಾಗಿದೆ. ನಗರೋತ್ಥಾನ (ಮುನಿಸಿಪಾಲಿಟಿ)-3ನೇ ಹಂತ: ಸರ್ಕಾರದ ಆದೇಶ ಸಂಖ್ಯೆ: ನಅಇ 88 ಸಮಸ 2015, ದಿನಾಂಕ: 29.11.2016ರ ರೀತ್ಯಾ "ನಗರೋತ್ಥಾನ (ಹಂತ)-03 ಯೋಜನೆ" ಯಡಿ ಅನುದಾನವನ್ನು ಕುಡಿಯುವ ನೀರಿನ ಕಾಮಗಾರಿಗಳು, ರಸ್ತೆ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿಗಳು, ಮಳೆ ನೀರು ಚರಂಡಿ
--	---

	ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿಗಳು ಹಾಗೂ ಇತರೆ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿಗಳಾದ ಕಛೇರಿ ಕಟ್ಟಡ, ಸಮುದಾಯ ಮತ್ತು ಸಾರ್ವಜನಿಕ ಶೌಚಾಲಯ ನಿರ್ಮಾಣ, ಮಾರುಕಟ್ಟೆ ಸಂಕೀರ್ಣ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿಗಳನ್ನು ಕೈಗೊಳ್ಳಲಾಗಿದೆ. ಮುಖ್ಯ ಮಂತ್ರಿಗಳ ಅಮೃತ ನಗರೋತ್ಥಾನ (ಮುನಿಸಿಪಾಲಿಟಿ) ಯೋಜನೆ (ಹಂತ-4): 2022-23ನೇ ಸಾಲಿನಲ್ಲಿ "ಮುಖ್ಯಮಂತ್ರಿಗಳ ಅಮೃತ ನಗರೋತ್ಥಾನ (ಮುನಿಸಿಪಾಲಿಟಿ) ಯೋಜನೆ (ಹಂತ-4)" ಯಡಿ ಅನುದಾನವನ್ನು ಮೂಲಭೂತ ಸೌಕರ್ಯ ಕಲ್ಪಿಸಲು ಪರಿಶಿಷ್ಟ ಜಾತಿ / ಗಿರಿಜನ ಉಪ ಯೋಜನೆಗಳಿಗೆ ಶೇ.24.10 ರಷ್ಟು ವಿಕಲಚೇತನರ ಕಲ್ಯಾಣಕ್ಕಾಗಿ ಶೇ.5ರಷ್ಟು ಮತ್ತು ಬಡಜನರ ಕಲ್ಯಾಣಕ್ಕಾಗಿ ಶೇ.7.25 ರಷ್ಟು ಸರ್ಕಾರದ ಮಾರ್ಗಸೂಚಿ ಯಂತೆ ಅನುದಾನ ಮೀಸಲಿರಿಸಿ ಉಳಿದ ಅನುದಾನದಲ್ಲಿ 1) ಕುಡಿಯುವ ನೀರು ಮತ್ತು ಒಳಚರಂಡಿ ಕಾಮಗಾರಿ, 2) ರಸ್ತೆ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ 3) ಮಳೆ ನೀರು ಚರಂಡಿ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ 4) ಕಛೇರಿ ಕಟ್ಟಡ ನಿರ್ಮಾಣ, ಸಮುದಾಯ ಮತ್ತು ಸಾರ್ವಜನಿಕ ಶೌಚಾಲಯ ನಿರ್ಮಾಣ, ಆಧುನಿಕ ಬಸ್ ನಿಲ್ದಾಣ ನಿರ್ಮಾಣ, ಮಾರುಕಟ್ಟೆ ಸಂಕೀರ್ಣ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿಗಳನ್ನು ಕೈಗೊಳ್ಳಲಾಗಿದೆ.
--	---

ಸಂಖ್ಯೆ: ನಅಇ 50 ಜಿಇಎಲ್ 2024 (ಇ)

(ರಹೀಂಖಾನ್)
ಪೌರಾಡಳಿತ ಮತ್ತು ಹಜ್ ಸಚಿವರು

ನಗರಪಾಲಿಕೆ

1.

ಉಸ್ತು ಬರಿಸ್ - ೦೧

Annexure-1

ಮುಖ್ಯಮಂತ್ರಿಗಳ ಅಮೃತ (ನಗರೋತ್ಥಾನ) ಯೋಜನೆ (ಹಂತ-04) ಯಡಿ ಬೆಂಗಳೂರು ಗ್ರಾಮಾಂತರ ಜಿಲ್ಲೆಯ ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಗಳ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಕೈಗೊಂಡಿರುವ ರಸ್ತೆ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿಯ ವಿವರ		
ವಾರ್ಡ್ ನಂ.	ಬಡಾವಣೆ ವಿವರ	ಅಂದಾಜು ಮೊತ್ತ (ರೂ. ಲಕ್ಷಗಳಲ್ಲಿ)
ದೊಡ್ಡಬಳ್ಳಾಪುರ ನಗರಸಭೆ		
1	ರಾಜೀವ್ ಗಾಂಧಿ ಬಡಾವಣೆ, ಆಶ್ರಯ ಬಡಾವಣೆ	60.00
2	ಬಸವೇಶ್ವರನಗರ-ಅಶ್ವತ್ಥಕಟ್ಟೆ ರಸ್ತೆಗಳು	35.00
3	ಮುತ್ತಂದ್ರ, ಸ್ಕಂದ ಬಡಾವಣೆ ರಸ್ತೆಗಳು	65.00
4	ಕೋರ್ಟ್ ಮುಂಭಾಗದ ರಸ್ತೆ	50.00
5	ಧರ್ಮರಾಯಸ್ವಾಮಿ ನಗರದ ಆಂತರಿಕ ರಸ್ತೆಗಳು	60.00
6	ಮುತ್ತೂರು ಮುಖ್ಯ ರಸ್ತೆ	42.00
7	ಖಾಸ್ ಬಾಗ್ ಆಂತರಿಕ ರಸ್ತೆಗಳು, ಕಂಪೆಗೌಡ ಮುಖ್ಯ ರಸ್ತೆ, ಕಾಶಿಪತಿ ತೋಟದ ರಸ್ತೆ, ಎಂ.ಎ. ಪ್ರಕಾಶ್ ಬಡಾವಣೆ, ಲೋಟೋಸ್ ಹೋಟೆಲ್ ಪಕ್ಕದ ರಸ್ತೆ, ಶ್ರೀನಗರದ ರಸ್ತೆ	40.00
8	ಶ್ರೀನಗರ ರಸ್ತೆಗಳು	55.00
9	ಸಂಜಯನಗರ, ಜೈತನ್ಯನಗರ, ಅರವಿಂದ ಶಾಲೆ	70.00
10	ವಿಧ್ಯಾನಗರ, ಜೈತನ್ಯನಗರ ಅಡ್ಡರಸ್ತೆಗಳು	40.00
11	ಕರೇನಹಳ್ಳಿ ಭಾಗ-1	53.25
12	ಕನಕದಾಸ ಮುಖ್ಯರಸ್ತೆ	92.00
13	ಭುವನೇಶ್ವರಿನಗರದ ಮುಖ್ಯರಸ್ತೆ ಮತ್ತು ಆಂತರಿಕ ರಸ್ತೆಗಳು	40.00
14	ಅರಳುಮಲ್ಲಿಗೆ ಹಿಂಭಾಗದ ರಾಜಕಾಲುವೆ, ಕೊಂಗಾಡಿಯಪ್ಪ ಮುಖ್ಯ ರಸ್ತೆ	55.00
15	ತೂಬಗರೆಪೇಟೆ, ರಾಘವೇಂದ್ರ ಸ್ವಾಮಿ ದೇವಸ್ಥಾನದ ರಸ್ತೆಗಳು	43.96
16	ಕೋಟೆ ರಸ್ತೆ, ಗಾಂಧಿನಗರ ರಸ್ತೆಗಳು	85.00
17	ಕುಜ್ಜಪ್ಪನಪೇಟೆ ಮುಖ್ಯ, ಕೊಂಗಾಡಿಯಪ್ಪ ಮುಖ್ಯ ರಸ್ತೆ, ದರ್ಗಾಮೊಹಲ್ಲಾ ರಸ್ತೆಗಳು	50.00
18	ವೀರಭದ್ರನಪಾಳ್ಯ ರಸ್ತೆಗಳು, ಕೊಂಗಾಡಿಯಪ್ಪ ಮುಖ್ಯ ರಸ್ತೆ	55.00
19	ದೇವರಾಜನಗರ ರಸ್ತೆಗಳು	64.94
20	ತ್ಯಾಗರಾಜನಗರ, ಆನೆ ರಸ್ತೆ, ಕೊಂಗಾಡಿಯಪ್ಪ ಮುಖ್ಯ ರಸ್ತೆ	41.00
21	ಹೇಮಾವತಿಪೇಟೆ ಆಂತರಿಕ ರಸ್ತೆ, ಕೊಂಗಾಡಿಯಪ್ಪ ಬಸ್ ನಿಲ್ದಾಣ ರಸ್ತೆ	50.00
22	ಚಿಕ್ಕಪೇಟೆ ರಸ್ತೆಗಳು	39.90
23	ಗಾಣಿಗರಪೇಟೆ ರಸ್ತೆಗಳು	35.00
24	ಎಲೇಪೇಟೆ, ರುಮಾಲೆಭತ್ತದ ರಸ್ತೆ	70.00
25	ಕುಂಬಾರಪೇಟೆ, ಸಂಪತ್ ಐರ್ಯಾಂಗಾರ್ ಮನೆ ರಸ್ತೆ	37.60
26	ರೋಜಿಪುರ ರಸ್ತೆ	40.00
27	ಸೋಮೇಶ್ವರ ಬಡಾವಣೆ	35.00
29	ಶಾಂತಿನಗರ	45.00
30	ಇಸ್ಕಾಂಪುರ	50.00
31	ಕರೇನಹಳ್ಳಿ-2	48.25

ಹೊಸಕೋಟೆ ನಗರಸಭೆ		
1	ವಿವೇಕಾನಂದ ನಗರ, ಮತ್ತು ಸೂಲಿಬೆಲೆ ರಸ್ತೆ.	80.00
2	ರಾಯಸಿಂಗ್ ಬಡಾವಣೆ ಹಾಗೂ ಕೋಟೆ ಪಾಲಕಿ, ಸುಬ್ಬಯ್ಯ ರಸ್ತೆ.	81.00
3	ಕಮ್ಮವಾರಿಪೇಟೆ ಮುಖ್ಯ ರಸ್ತೆ.	61.00
4	ತೇರು ಬೀದಿ ಹಾಗೂ ಕುಂಬಾರ ಬೀದಿಯ ರಸ್ತೆ.	82.00
5	ಕಿಲ್ಲಾರಿಪೇಟೆ ಮತ್ತು ಬ್ರಾಹ್ಮಣರ ಪೇಟೆ ರಸ್ತೆ.	42.00
6	ಪಾರ್ವತಿಪುರ ಎಂ.ಟಿ.ಬಿ ಸರ್ಕಲ್ ರಸ್ತೆ.	120.00
7	ಸಿದ್ಧಾರ್ಥನಗರ.	87.00
8	ಆರಾಧ್ಯ ರವರ ಮನೆ ರಸ್ತೆ.	20.00
9	ಮಟನ್ ಮಾರ್ಕೆಟ್ ರಸ್ತೆ.	82.00
10	ಶ್ರೀ ಮಾರಮ್ಮ ದೇವಸ್ಥಾನ ರಸ್ತೆ.	110.00
11	ಶ್ರೀ ಧರ್ಮರಾಯಸ್ವಾಮಿ ದೇವಸ್ಥಾನ ಹಾಗೂ ಶ್ರೀ ಕಣ್ಣೂರಮ್ಮ ದೇವಸ್ಥಾನದ ರಸ್ತೆ.	40.00
12	ರಾಯ್ ಸಿಂಗ್ ಲೇಔಟ್.	150.00
13	ಟಿ.ಸಿ ಬಡಾವಣೆ.	234.00
14	ದೊಡ್ಡ ಗಟ್ಟಿಗನಬ್ಬ ರಸ್ತೆ.	106.00
15	ಫಾರಸ್ತ್ ಕಛೇರಿ ಹಿಂಭಾಗದ ರಸ್ತೆ.	157.00
16	ಎಂ.ವಿ. ಬಡಾವಣೆಯ ಗಿರಿಯಮ್ಮ ಲೇಔಟ್.	62.00
17	ಎಂ.ವಿ. ಬಡಾವಣೆಯ ಆಯಾ ಮಡಿಕಲ್ಸ್ ಹಾಗೂ ಜೋಸೆಪ್ ಶಾಲೆ ರಸ್ತೆ.	160.00
18	ಕೆ.ಕೆ ಬಡಾವಣೆಯ ಪಣ್ಣುಗಂ ಲೇಔಟ್.	121.00
19	ವರದಾಪುರ ರಸ್ತೆ.	138.00
20	ದಂಡುಪಾಳ್ಯದ ರಸ್ತೆ.	182.00
21	ಕನಕನಗರದ ರಸ್ತೆ.	182.00
22	ಗಣಗಲು ರಸ್ತೆ.	107.00
23	ವಿವೇಕಾನಂದ ಶಾಲೆ ಹಾಗೂ ಶ್ರೀ ಗಂಗಮ್ಮಗುಡಿ ರಸ್ತೆ.	20.00
24	ಶ್ರೀ ಗಂಗಮ್ಮಗುಡಿ ರಸ್ತೆ.	62.00
25	ಸಂಗೊಳ್ಳಿ ರಾಯಣ್ಣ ರಸ್ತೆ.	108.00
26	ವಿ.ವಿ. ಬಡಾವಣೆಯ ರಸ್ತೆ.	180.00
27	ಗಟ್ಟಿಗನಬ್ಬ ರಸ್ತೆ.	88.00
28	ಕುವೆಂಪುನಗರದ ರಸ್ತೆ.	119.00
29	ಪಾಪಣ್ಣ ಲೇಔಟ್.	118.00
30	ಅನ್ನಪೂರ್ಣೇಶ್ವರಿ ಲೇಔಟ್.	40.00
31	ಅನ್ನಪೂರ್ಣೇಶ್ವರಿ ಲೇಔಟ್.	254.00

ನೆಲಮಂಗಲ ನಗರಸಭೆ		
1	ಅರಿಶಿನಕುಂಟೆ	45.00
2	ನೆಲಮಂಗಲ ನ್ಯೂ ಟೌನ್	45.00
3	ವಿನಾಯಕ ನಗರ	45.00
4	ವೀವರ್ಸ್ ಕಾಲೋನಿ	45.00
5	ಜೆನ್ನಪ್ಪ ಬಡಾವಣೆ	40.00
6	ವಾಜರಹಳ್ಳಿ	40.00
7	ಮಾರುತಿ ನಗರ	35.00
8	ಗಜಾರಿಯಾ ಲೇಔಟ್	35.00
9	ಸುಭಾಷ್ ನಗರ	35.00
10	ಗಜೇಶ್ ರಾವ್ ಲೇಔಟ್	35.00
11	ವಿಜಯನಗರ	45.00
12	ಗೋವಿಂದಪ್ಪ ಲೇಔಟ್	45.00
13	ಪರಮಜ್ಞ ಲೇಔಟ್	45.00
14	ಹಿಪ್ಪೆ ಅಂಜನೇಯ ಸ್ವಾಮಿ ಲೇಔಟ್	45.00
15	ಜೆನ್ನಕೇಶವ ಗುಡಿ ಬೀದಿ	30.00
16	ದೇವಾಂಗ ಬೀದಿ	30.00
17	ಇಂದಿರಾ ನಗರ	30.00
18	ರಾಯನ್ ನಗರ	40.00
19	ಜಯನಗರ	40.00
20	ಕೋಟೆ ಬೀದಿ	104.00
21	ಬಸವನಗುಡಿ	30.00
22	ಬಸವನಹಳ್ಳಿ	30.00
23	ಲೋಹಿತ್ ನಗರ	80.00
24	ವಿಶ್ವೇಶ್ವರ ಪುರ	44.00
25	ಕೆಂಪಲಿಂಗನಹಳ್ಳಿ	44.00
26	ದಾದಾಫೀರ್ ಲೇಔಟ್	30.00
27	ಜಕ್ಕಸಂದ್ರ	30.00
28	ಮಲ್ಲಾಪುರ	30.00
29	ದಾನೋಜಿ ಪಾಳ್ಯ	40.00
30	ಆದರ್ಶ ನಗರ	50.00
31	ಬಸವೇಶ್ವರ ನಗರ	50.00

ವಿಜಯಪುರ ಪುರಸಭೆ		
1	ಅಶೋಕ ನಗರ ಮುಖ್ಯ ರಸ್ತೆ ಹಾಗೂ ಅಡ್ಡ ರಸ್ತೆಗಳಿಗೆ.	15.00
2	ಬಸವೇಶ್ವರ ಬಡಾವಣೆ	10.00
3	ಭರತ್ ನಗರ	12.00
4	ಶಿಡ್ಲಘಟ್ಟ ಡಿವಿಷಿಯೇಷನ್ ರಸ್ತೆ	8.00
5	ರೆಡ್ಡಿ ಬೀದಿ	8.00
6	ಕೇಶವ ಸ್ವಾಮಿ ದೇವಸ್ಥಾನದ ರಸ್ತೆ	10.00
7	ಕೋಟೆ ಬೀದಿ	12.00
8	ಮಾಕೇಟ್ ರಸ್ತೆ	6.00
9	ಪ್ರಶಾಂತ ನಗರ	8.00
10	ಬಲಿಷ ಬೀದಿ	10.00
11	ಧರ್ಮರಾಯಸ್ವಾಮಿಗುಡಿ ಬೀದಿ ಮತ್ತು ಕೆಶವ ಸ್ವಾಮಿಗುಡಿ ಬೀದಿ	10.00
12	ದುರ್ಗಾಪುರ ಕಾಲೋನಿ	12.00
13	ಗುರಪ್ಪನಮಠ	14.00
14	ಸುರಕ್ಷಕಲ್ಲುಗೂಡು ಬೀದಿ	10.00
15	ಶಾಂತಿ ನಗರ	8.00
16	ದರ್ಗಾಮೊಹಲ್ಲಾ	10.00
17	ಸೂಲಾಲ್ ದಿನ್	14.00
18	ಮಂಡಿಬೆಲೆ ರಸ್ತೆ	20.00
19	ರಾಜೀವ್ ನಗರ	8.00
20	ಇಂದಿರಾ ನಗರ	8.00
21	ಜೆ.ಸಿ ಬಡಾವಣೆ	10.00
22	ಮೆಹಬೂಬ್ ನಗರ	10.00
23	ರೇಹಮತ್ ನಗರ	12.00
ದೇವನಹಳ್ಳಿ ಪುರಸಭೆ		
18	ಕಾಳಿಕಾಂಬ ದೇವಸ್ಥಾನದ ರಸ್ತೆ	61.83
22		
6	ಗಾಣಿಗರ ಬೀದಿ	42.50
20	ಸೂಲಿಬೆಲೆ ರಸ್ತೆ	50.00
5	ಜೌಡೇಶ್ವರಿ ದೇವಸ್ಥಾನದ ರಸ್ತೆ	100.00
23	ದೊಡ್ಡಬಳ್ಳಾಪುರ ರಸ್ತೆ	50.00
21	ಬಾಬು ಜಗಜೀವನ್ ರಾಮ್ ಭವನದ ರಸ್ತೆ	85.00
21	ಪ್ರಶಾಂತನಗರ ಮುಖ್ಯರಸ್ತೆ	60.00
23	ಹರಿಜನ ಕಾಲೋನಿ	116.62
20	ಪುಟ್ಟಪ್ಪನಗುಡಿ ಬೀದಿ	65.00
8	ಮರಳುಬಾಗಿಲು ರಸ್ತೆ	30.00
ಬಾಳೆಹಳ್ಳಿ ಹಟ್ಟಣ ಹಂಚಾಯಿತಿ		
	ಅರೇಹಳ್ಳಿ ಗುಡ್ಡದ ಹಳ್ಳಿ ಗ್ರಾಮದಲ್ಲಿ ರಸ್ತೆ ಅಭಿವೃದ್ಧಿ	30.81
	ಬಿಸುವಹಳ್ಳಿ ಗ್ರಾಮದಲ್ಲಿ ರಸ್ತೆ ಅಭಿವೃದ್ಧಿ	21.25
	ಕಸುವಹಳ್ಳಿ ಗ್ರಾಮದಲ್ಲಿ ರಸ್ತೆ ಅಭಿವೃದ್ಧಿ	30.00
	ವರದನಹಳ್ಳಿ ಗ್ರಾಮದಲ್ಲಿ ರಸ್ತೆ ಅಭಿವೃದ್ಧಿ	60.00
	ಓಬದೇನಹಳ್ಳಿ ಗ್ರಾಮದಲ್ಲಿ ರಸ್ತೆ ಅಭಿವೃದ್ಧಿ	70.00
	ಎಳ್ಳುಪುರ ಗ್ರಾಮದಲ್ಲಿ ರಸ್ತೆ ಅಭಿವೃದ್ಧಿ	29.36

ಅಧೀಕ್ಷಕ ಅಭಿಯಂತರರು, 18/2/24
ಪೌರಾಡಳಿತ ನಿರ್ದೇಶನಾಲಯ
ಬೆಂಗಳೂರು.

20/10/2018

2.

Annex-2

ಮುಖ್ಯಮಂತ್ರಿಗಳ ಅಮೃತ (ನಗರೋತ್ಥಾನ) ಯೋಜನೆ (ಹಂತ-04) ಯಡಿ ರಾಮನಗರ ಜಿಲ್ಲೆಯ ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಗಳ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಕೈಗೊಂಡಿರುವ ರಸ್ತೆ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿಯ ವಿವರ

Sl. No	Ward No	Layout Name	Amount in Rs.
Channapatna CMC			
1	26	Sadhat Ali Khan road	17,92,500
Magadi TMC			
1	2	Varaha colony	2,40,000
2	5	Hosabadavanae	5,76,000
3	6	Ramakrishnappa Badavanae	6,72,000
4	2	Gangadara House to rajakalvae	43,200
5	15	Manjunatha nagara	4,80,000
6	15	Vidya Nagara	3,36,000
7	18	Maruthi Mohan Theatre	10,80,000
8	16	Annamma temple 1st cross	2,68,800
9	16	Annamma temple 2nd cross	2,83,200
10	16	Annamma temple 3rd cross	2,54,400
11	16	Annamma temple 4th cross	2,44,800
12	16	Annamma temple 5th cross	2,59,200
13	16	Veerashwara layout	4,08,000
14	16	Sudeer house Road	10,03,200
15	9	IDMST Badavanae	12,00,000
16	10	Rameshwara Badavanae	5,28,000
17	10	Hospate circle Anjenaya temple road	2,16,000
18	10	Subaya layout	5,04,000
19	19	Old Mazjid Road	5,61,600
20	18	KBN Nagara	3,36,000

21	21	Kottanakere Beedi	9,84,000
22	22	Kukkalamma temple road	3,60,000
23	22	Nehiga Beedi	1,92,000
24	22	Gangaboriya Beedi	5,76,000
25	23	New.Mazjid Mahal Road	7,96,800
26	20	Agrahara Beedi	10,32,000
27	11	Srusti School Road	4,32,000
28	11	Netahana Halli	1,92,000
29	11	Ayyappa temple road	1,68,000
30	12	Shanimahathama temple road	4,32,000
31	12	Yagamana Rangappa Beedhi	3,60,000
32	13	Gade venkatappa beedi	4,51,200
33	14	Vasavi school back side	6,24,000
34	10	Paper madesh house	3,36,000
35	1	Natraja Layout	7,92,000
36	4	Thirumala society to Devaraj house	3,36,000
37	4	Harijana colony	14,88,000
38	2	Varaha colony	4,08,000
39	17	Someshwara colony	6,96,000
40	3	Kurabara Beedi	4,32,000
41	8	Hosapet Besthara beedi	8,40,000
Bidadi TMC			
1	6	old Averagere road St thamos school road	17,68,000
2	22	Harohalli main road to Themegowdana doodi	23,93,600
3	23	Angarahalli hosa grama	25,84,000
4	3	tammannadoddi temple ro road tapalu road	23,80,000
5	16	from Masjid to Railway station	16,56,000

ಅನುಬಂಧ-1

Annexure-3

ದೊಡ್ಡಬಳ್ಳಾಪುರ ನಗರಸಭೆ

ಕ್ರ.ಸಂ.	ವಾರ್ಡ್ ನಂ.	ವಿವರ	ಅಂದಾಜು ಮೊತ್ತ ರೂ. ಲಕ್ಷಗಳಲ್ಲಿ
1	1	ರಾಜೀವ್ ಗಾಂಧಿ ಬಡಾವಣೆ, ಅಶ್ವಯ ಬಡಾವಣೆ	60.00
2	2	ಬಸವೇಶ್ವರನಗರ ಅಶ್ವತ್ಥಕಟ್ಟೆ ರಸ್ತೆಗಳು	35.00
3	3	ಮುತ್ತಂದ್ರ, ಸ್ಕಂದ ಬಡಾವಣೆ ರಸ್ತೆಗಳು	65.00
4	4	ಕೋರ್ಟ್ ಮುಂಭಾಗದ ರಸ್ತೆ	50.00
5	5	ಧರ್ಮರಾಯಸ್ವಾಮಿ ನಗರದ ಅಂತರಿಕ ರಸ್ತೆಗಳು	60.00
6	6	ಮುತ್ತೂರು ಮುಖ್ಯ ರಸ್ತೆ	42.00
7	7	ಖಾಸ್ ಬಾಗ್ ಅಂತರಿಕ ರಸ್ತೆಗಳು, ಕಂಪೇಗೌಡ ಮುಖ್ಯ ರಸ್ತೆ, ಕಾಶಿಪತಿ ತೋಟದ ರಸ್ತೆ, ಎಂ.ಎ. ಪ್ರಕಾಶ್ ಬಡಾವಣೆ, ರೋಟೋನ್ ಹೋಟೆಲ್ ಪಕ್ಕದ ರಸ್ತೆ, ಶ್ರೀನಗರದ ರಸ್ತೆ	40.00
8	8	ಶ್ರೀನಗರ ರಸ್ತೆಗಳು	55.00
9	9	ಸಂಜಯನಗರ, ಜೈತನ್ಯನಗರ, ಅರವಿಂದ ಶಾಲೆ	70.00
10	10	ವಿಧಾನಗರ, ಜೈತನ್ಯನಗರ ಅಡ್ಡರಸ್ತೆಗಳು	40.00
11	11	ಕರೇನಹಳ್ಳಿ ಭಾಗ-1	53.25
12	12	ಕನಕದಾಸ ಮುಖ್ಯರಸ್ತೆ	92.00
13	13	ಭುವನೇಶ್ವರಿನಗರದ ಮುಖ್ಯರಸ್ತೆ ಮತ್ತು ಅಂತರಿಕ ರಸ್ತೆಗಳು	40.00
14	14	ಅರಳುಮಲ್ಲಿಗೆ ಹಿಂಭಾಗದ ರಾಜಕಾಲುವೆ, ಕೊಂಗಾಡಿಯಪ್ಪ ಮುಖ್ಯ ರಸ್ತೆ	55.00
15	15	ತೋಟಗರಪೇಟೆ, ರಾಘವೇಂದ್ರ ಸ್ವಾಮಿ ದೇವಸ್ಥಾನದ ರಸ್ತೆಗಳು	43.96
16	16	ಕೋಟೆ ರಸ್ತೆ, ಗಾಂಧಿನಗರ ರಸ್ತೆಗಳು	85.00
17	17	ಕುಚ್ಚಪ್ಪನಪೇಟೆ ಮುಖ್ಯ, ಕೊಂಗಾಡಿಯಪ್ಪ ಮುಖ್ಯ ರಸ್ತೆ, ದರ್ಗಾಮೊಹಲ್ಲಾ ರಸ್ತೆಗಳು	50.00
18	18	ವೀರಭದ್ರನವಾಳ ರಸ್ತೆಗಳು, ಕೊಂಗಾಡಿಯಪ್ಪ ಮುಖ್ಯ ರಸ್ತೆ	55.00
19	19	ದೇವರಾಜನಗರ ರಸ್ತೆಗಳು	64.94
20	20	ತ್ಯಾಗರಾಜನಗರ, ಅನೆ ರಸ್ತೆ, ಕೊಂಗಾಡಿಯಪ್ಪ ಮುಖ್ಯ ರಸ್ತೆ	41.00
21	21	ಹೇಮಾವತಿಪೇಟೆ ಅಂತರಿಕ ರಸ್ತೆ, ಕೊಂಗಾಡಿಯಪ್ಪ ಬಸ್ ನಿಲ್ದಾಣ ರಸ್ತೆ	50.00
22	22	ಜಿಕ್ಕಪೇಟೆ ರಸ್ತೆಗಳು	39.90
23	23	ಗಾಣೆಗರಪೇಟೆ ರಸ್ತೆಗಳು	35.00
24	24	ಎಲೇಪೇಟೆ, ರುಮಾಲೆಭತ್ತದ ರಸ್ತೆ	70.00
25	25	ಕುಂಬಾರಪೇಟೆ, ಸಂಪತ್ ಐಯ್ಯಂಗಾರ್ ಮನೆ ರಸ್ತೆ	37.60
26	26	ರೋಜಿಪುರ ರಸ್ತೆ	40.00
27	27	ಸೋಮೇಶ್ವರ ಬಡಾವಣೆ	35.00
28	29	ಶಾಂತಿನಗರ	45.00
29	30	ಇಸ್ಕಾಂಪುರ	50.00
30	31	ಕರೇನಹಳ್ಳಿ-2	48.25

ಹೊಸಕೋಟೆ ನಗರಸಭೆ

ಕ್ರ.ಸಂ	ವಾರ್ಡ್ ಸಂಖ್ಯೆ	ಕಾಮಗಾರಿ ಸ್ಥಳಗಳ ವಿವರ	ಮೊತ್ತ
1	1	ವಿವೇಕಾನಂದ ನಗರ, ಮತ್ತು ಸೂಲಿಬೆಲೆ ರಸ್ತೆ	80.00
2	2	ರಾಯಸಿಂಗ್ ಬಡಾವಣೆ ಹಾಗೂ ಕೋಟೆ ಪಾಲಕಿ ಸುಬ್ಬಯ್ಯ ರಸ್ತೆ	81.00
3	3	ಕಮ್ಮವಾರಿಪೇಟೆ ಮುಖ್ಯ ರಸ್ತೆ	61.00
4	4	ತೇರು ಬೀದಿ ಹಾಗೂ ಕುಂಬಾರ ಬೀದಿಯ ರಸ್ತೆ	82.00

Project Director
District Development Corp
B...

5	5	ಕಿಲಾರಿವೇಟ ಮತ್ತು ಬ್ರಾಹ್ಮಣರ ಪೇಟೆ ರಸ್ತೆ.	120.00
6	6	ಪಾರ್ವತಿಪುರ ಎಂ.ಟಿ.ಬಿ ಸರ್ಕಲ್ ರಸ್ತೆ.	87.00
7	7	ಸಿದ್ಧಾರ್ಥನಗರ.	20.00
8	8	ಆರಾಧ್ಯ ರವರ ಮನೆ ರಸ್ತೆ.	82.00
9	9	ಮಟನ್ ಮಾರ್ಕೆಟ್ ರಸ್ತೆ.	110.00
10	10	ಶ್ರೀ ಮೂರಮ್ಮ ದೇವಸ್ಥಾನ ರಸ್ತೆ.	40.00
11	11	ಶ್ರೀ ಧರ್ಮರಾಯಸ್ವಾಮಿ ದೇವಸ್ಥಾನ ಹಾಗೂ ಶ್ರೀ ಕಣ್ಣೂರಮ್ಮ ದೇವಸ್ಥಾನದ ರಸ್ತೆ.	150.00
12	12	ರಾಯ್ ಸಿಂಗ್ ಲೇಔಟ್.	234.00
13	13	ಟಿ.ಸಿ ಬಡಾವಣೆ.	106.00
14	14	ದೊಡ್ಡ ಗಟ್ಟಿಗನಬ್ಬ ರಸ್ತೆ.	157.00
15	15	ಫಾರೆಸ್ಟ್ ಕಛೇರಿ ಹಿಂಭಾಗದ ರಸ್ತೆ.	62.00
16	16	ಎಂ.ವಿ. ಬಡಾವಣೆಯ ಗಿರಿಯಮ್ಮ ಲೇಔಟ್.	160.00
17	17	ಎಂ.ವಿ. ಬಡಾವಣೆಯ ಅಯ್ಯಾ ಮೆಡಿಕಲ್ಸ್ ಹಾಗೂ ಜೋಸೆಫ್ ಶಾಲೆ ರಸ್ತೆ.	121.00
18	18	ಕೆ.ಕೆ ಬಡಾವಣೆಯ ಪಣ್ಣುಗಂ ಲೇಔಟ್.	138.00
19	19	ವರದಾಪುರ ರಸ್ತೆ.	182.00
20	20	ದಂಡುವಾಳ್ಕದ ರಸ್ತೆ.	182.00
21	21	ಕನಕನಗರದ ರಸ್ತೆ.	107.00
22	22	ಗಣಗಲು ರಸ್ತೆ.	20.00
23	23	ವಿವೇಕಾನಂದ ಶಾಲೆ ಹಾಗೂ ಶ್ರೀ ಗಂಗಮ್ಮಗುಡಿ ರಸ್ತೆ.	62.00
24	24	ಶ್ರೀ ಗಂಗಮ್ಮಗುಡಿ ರಸ್ತೆ.	108.00
25	25	ಸಂಗೊಳ್ಳಿ ರಾಯಣ್ಣ ರಸ್ತೆ.	180.00
26	26	ವಿ.ವಿ. ಬಡಾವಣೆಯ ರಸ್ತೆ.	88.00
27	27	ಗಟ್ಟಿಗನಬ್ಬ ರಸ್ತೆ.	119.00
28	28	ಕುವೆಂಪುನಗರದ ರಸ್ತೆ.	118.00
29	29	ಪಾಪಣ್ಣ ಲೇಔಟ್.	40.00
30	30	ಅನ್ನಪೂರ್ಣೇಶ್ವರಿ ಲೇಔಟ್.	254.00
31	31	ಅನ್ನಪೂರ್ಣೇಶ್ವರಿ ಲೇಔಟ್.	

ನಲಮಂಗಲ ನಗರಸಭೆ

ಕ್ರ.ಸಂ	ವಾರ್ಡ್ ಸಂ	ವಾರ್ಡ್ ವಾರು ವಿವರ	ಅಂದಾಜು ಮೊತ್ತ ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ
1	ವಾರ್ಡ್-1	ಅರಿಶಿನಕುಂಟೆ	45.00
2	ವಾರ್ಡ್-2	ನಲಮಂಗಲ ನ್ಯೂ ಟೌನ್	45.00
3	ವಾರ್ಡ್-3	ವಿನಾಯಕ ನಗರ	45.00
4	ವಾರ್ಡ್-4	ವೀವರ್ಸ್ ಕಾಲೋನಿ	45.00
5	ವಾರ್ಡ್-5	ಚೆನ್ನಪ್ಪ ಬಡಾವಣೆ	40.00
6	ವಾರ್ಡ್-6	ವಾಜರಹಳ್ಳಿ	40.00
7	ವಾರ್ಡ್-7	ಮಾರುತಿ ನಗರ	35.00
8	ವಾರ್ಡ್-8	ಗಜಾರಿಯಾ ಲೇಔಟ್	35.00
9	ವಾರ್ಡ್-9	ಸುಭಾಷ್ ನಗರ	35.00

Digitized by eGangotri

10	ವಾಡ್-10	ಗಣೇಶ್ ರಾವ್ ಲೇಔಟ್	35.00
11	ವಾಡ್-11	ವಿಜಯನಗರ	45.00
12	ವಾಡ್-12	ಗೋವಿಂದಪ್ಪ ಲೇಔಟ್	45.00
13	ವಾಡ್-13	ಪರಮಾಣು ಲೇಔಟ್	45.00
14	ವಾಡ್-14	ಹಿಪ್ಪೆ ಅಂಜನೇಯ ಸ್ವಾಮಿ ಲೇಔಟ್	45.00
15	ವಾಡ್-15	ಚಿನ್ನಕೇಶವ ಗುಡಿ ಬೀದಿ	30.00
16	ವಾಡ್-16	ದೇವಾಂಗಿ ಬೀದಿ	30.00
17	ವಾಡ್-17	ಇಂದಿರಾ ನಗರ	30.00
18	ವಾಡ್-18	ರಾಯನ್ ನಗರ	40.00
19	ವಾಡ್-19	ಜಯನಗರ	40.00
20	ವಾಡ್-20	ಕೋಟೆ ಬೀದಿ	104.00
21	ವಾಡ್-21	ಬಸವನಗುಡಿ	30.00
22	ವಾಡ್-22	ಬಸವನಹಳ್ಳಿ	30.00
23	ವಾಡ್-23	ಲೋಹಿತ್ ನಗರ	80.00
24	ವಾಡ್-24	ವಿಶ್ವೇಶ್ವರ ಪುರ	44.00
25	ವಾಡ್-25	ಕೆಂಪಲಿಂಗನಹಳ್ಳಿ	44.00
26	ವಾಡ್-26	ದಾದಾಫರ್ ಲೇಔಟ್	30.00
27	ವಾಡ್-27	ಜಕ್ಕನಂದ್ರ	30.00
28	ವಾಡ್-28	ಮಲ್ಲಾಪುರ	30.00
29	ವಾಡ್-29	ದಾನೋಜಿ ಹಾಳ್ಳ	40.00
30	ವಾಡ್-30	ಆದರ್ಶ ನಗರ	50.00
31	ವಾಡ್-31	ಬಸವೇಶ್ವರ ನಗರ	50.00

ವಿಜಯಪುರ ಪುರಸಭೆ

ಕ್ರ.ಸಂ	ವಾರ್ಡ್ ನಂ	ವಾರ್ಡ್ ಹೆಸರು	ರಸ್ತೆಗಳಿಗೆ ಹಂಚಿಕೆ ಮಾಡಿರುವ ಅಂದಾಜು ಮೊತ್ತ (ಲಕ್ಷಗಳಲ್ಲಿ)
1	1	ಅಶೋಕ ನಗರ ಮುಖ್ಯ ರಸ್ತೆ ಹಾಗೂ ಅಡ್ಡ ರಸ್ತೆಗಳಿಗೆ.	15.00
2	2	ಬಸವೇಶ್ವರ ಬಡಾವಣೆ	10.00
3	3	ಭರತ್ ನಗರ.	12.00
4	4	ಶಿಡ್ಲಘಟ್ಟ ಡಿವಿಷನ್ ರಸ್ತೆ	8.00
5	5	ರೆಡ್ಡಿ ಬೀದಿ	8.00
6	6	ಕೇಶವ ಸ್ವಾಮಿ ದೇವಸ್ಥಾನದ ರಸ್ತೆ	10.00
7	7	ಕೋಟೆ ಬೀದಿ	12.00
8	8	ಮಾಕೇಟ್ ರಸ್ತೆ	6.00
9	9	ಪ್ರಶಾಂತ ನಗರ	8.00


10	10	ಬಲಿಷ ಬೀದಿ	10.00
11	11	ಧರ್ಮರಾಯಸ್ವಾಮೀಗುಡಿ ಬೀದಿ ಮತ್ತು ಕೆಲವ ಸ್ವಾಮಿಗುಡಿ ಬೀದಿ	10.00
12	12	ದರ್ಗಾತಾಯಿ ಕಾಲೋನಿ	12.00
13	13	ಗುರಪ್ಪನಮಠ	14.00
14	14	ಸುಣ್ಣಕಲ್ಲುಗೂಡು ಬೀದಿ	10.00
15	15	ಶಾಂತಿ ನಗರ	8.00
16	16	ದರ್ಗಾಮೊಹಲ್ಲಾ	10.00
17	17	ಸೂಲಾಲ್ ದಿನ್	14.00
18	18	ಮಂಡಿಬೆಲೆ ರಸ್ತೆ	20.00
19	19	ರಾಜೀವ್ ನಗರ	8.00
20	20	ಇಂದಿರಾ ನಗರ	8.00
21	21	ಜೆ.ಸಿ ಬಡಾವಣೆ	10.00
22	22	ಮೆಹಬೂಬ್ ನಗರ	10.00
23	23	ರೆಹಮತ್ ನಗರ	12.00

ದೇವನಹಳ್ಳಿ ಪುರಸಭೆ

ಕ್ರ.ಸಂ	ವಾರ್ಡ್ ನಂ	ವಾರ್ಡ್ ವಾಯಿ ವಿವರ	ಅಂದಾಜು ಮೊತ್ತ ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ
1.	18	ಕಾಳಿಕಾಂಬ ದೇವಸ್ಥಾನದ ರಸ್ತೆ	61.83
2.	22	ಗಾಣಿಗರ ಬೀದಿ	42.50
3.	06	ಸೂಲಿಬೆಲೆ ರಸ್ತೆ	50.00
4.	20	ಜೌಡೇಶ್ವರಿ ದೇವಸ್ಥಾನದ ರಸ್ತೆ	100.00
5.	05	ದೊಡ್ಡಬಳ್ಳಾಪುರ ರಸ್ತೆ	50.00
6.	23	ಬಾಬು ಜಗಜೀವನ್ ರಾಮ್ ಭವನದ ರಸ್ತೆ	85.00
7.	21	ಪ್ರಶಾಂತನಗರ ಮುಖ್ಯರಸ್ತೆ	60.00
8.	21	ಹರಿಜನ ಕಾಲೋನಿ	116.62
9.	23	ಪುಟ್ಟಪ್ಪನಗುಡಿ ಬೀದಿ	65.00
10.	20	ಮರಳುಬಾಗಿಲು ರಸ್ತೆ	30.00
11.	8		

ಬಾಶೆಟ್ಟಿಹಳ್ಳಿ ಪಟ್ಟಣ ಪಂಚಾಯಿತಿ

ಕ್ರ.ಸಂ	ಕಾಮಗಾರಿ	ಮೊತ್ತ (ರೂ. ಲಕ್ಷಗಳಲ್ಲಿ)
01	ಅರೇಹಳ್ಳಿ ಗುಡ್ಡದಹಳ್ಳಿ ಗ್ರಾಮದಲ್ಲಿ ರಸ್ತೆ ಅಭಿವೃದ್ಧಿ	30.81
02	ಬಿಸುವಹಳ್ಳಿ ಗ್ರಾಮದಲ್ಲಿ ರಸ್ತೆ ಅಭಿವೃದ್ಧಿ	21.25
03	ಕಸುವಹಳ್ಳಿ ಗ್ರಾಮದಲ್ಲಿ ರಸ್ತೆ ಅಭಿವೃದ್ಧಿ	30.00
04	ವರದನಹಳ್ಳಿ ಗ್ರಾಮದಲ್ಲಿ ರಸ್ತೆ ಅಭಿವೃದ್ಧಿ	60.00
05	ಓಬದೇನಹಳ್ಳಿ ಗ್ರಾಮದಲ್ಲಿ ರಸ್ತೆ ಅಭಿವೃದ್ಧಿ	70.00
06	ಎಳ್ಳುಪುರ ಗ್ರಾಮದಲ್ಲಿ ರಸ್ತೆ ಅಭಿವೃದ್ಧಿ	29.36


 Project Director
 District 11
 Bangalore District

Kanakapura CMC

1	1	Boodikere circle	15,90,000
2	3	Grave yard road	13,25,000
3	4	Agrahara street	23,80,000
4	8	Kanaka badavanae	12,58,000
5	5	Kuripete madhava nagara	6,80,000
6	10	Ragavendera colony	7,48,000
7	11	Chamundeshwary choultry road	34,00,000
8	11	Henchin factory backside road	27,20,000
9	12	Basaveshwara nagara Lakshamma house road	11,90,000
10	12	Basaveshwara nagara Carpenter murali house road	13,60,000
11	12	Shivaraju house road	6,36,000
12	13	Madeshwara badavanae Siddaramu house road	10,07,000
13	13	Kempagowda house	10,07,000
14	21	Shambu House road	4,08,000
15	22	Banantha Maramma extension	20,40,000
16	24	Muthurayaswamy galli	9,52,000
17	25	Panduranga swamy temple road	12,24,000
18	25	Basaveshwara temple road	10,88,000
19	25	Danya sinappa house backside road	4,76,000
20	25	Kalandar hotel road	15,64,000
21	9	Srirampura	17,22,500
22	19	Indira nagara	3,43,750
23	1	Sweepers colony	19,04,000
24	21	Totihola Auto kulappa house	17,00,000

25	21	Totihala 2nd cross	12,24,000
26	30	Lakshmanayya Road	10,20,000
27	30	Kurigovindiah Road	10,88,000
28	7	Valamiki bhavana	15,37,000
29	24	Tippu sulthan galli	9,18,000
30	22	Latha house Road	2,72,000
31	23	Shivanna hose	4,76,000
32	14	Ranganath layout	10,20,000
33	17	Park road	12,24,000
34	18	Kalil koli shop to nadini bakery	12,92,000
35	20	siddalinga swami house road	9,52,000
36	19	Urdu school road	20,40,000
37	17	H M doddi	12,24,000
38	14	PWD back side road	23,85,000
39	26	Neelashetter beedi	14,28,000
40	27	IPP hospital road	20,67,000
41	29	Dikki kumar house	10,20,000
42	29	Gangotri school road	10,20,000
43	31	Afzal house road	7,48,000
44	30	Inayath house	4,08,000
45	30	Syed house	6,12,000
46	31	Granite factory road	7,42,000

Harohalli TP

1		Puttarangaya house to bidadi road	9,60,000
2		Yashodamma house to Chudesh kumar shop	12,72,000
3		Ramachandrappa house road	5,95,200
4		Janatha colony	83,76,000
5		Chamundeshwari badavanae	6,00,000

ಅಭಿಷೇಕ ಅಭಿಯಂತರರು
ಪಾಣಿಜತ ವಿಭಾಗದ ಮುಖ್ಯ
ಬೆಂಗಳೂರು.

LCB 584

THANK-3

Workwise Progress of SFC UNTIED 2020-21 Report

S.No	DistrictName	UlbName	Sector Name	Work Name	Rs. in Lakhs		
					Estimate Cost	Expenditure Cost	Work Status
1	Bengaluru Rural	Devanahalli	Other Works	Amount reserved for payment of Salary for Outsourced Employees of health section	44.16	47.8507	Work Completed
2	Bengaluru Rural	Devanahalli	Other Works	Education scholarship to Powrakarmika Children	0.73	0.73	Work Completed
3	Bengaluru Rural	Devanahalli	Other Works	Construction of Ambedikar statue	3.5	3.5	Work Completed
4	Bengaluru Rural	Devanahalli	Other Works	Daily safety equipments to Powrakarmikas	1.25	0	Work Completed
5	Bengaluru Rural	Devanahalli	Other Works	Construction of cabal Stone Road in Puttusondhu ward No.16	3.07	3.07	Work Completed
6	Bengaluru Rural	Devanahalli	Other Works	Health checkup to Powrakarmikas	0.75	0.75	Work Completed
7	Bengaluru Rural	Devanahalli	Other Works	Medical contribution to SC BPL households	1.37	1.37	Work Completed
8	Bengaluru Rural	Devanahalli	Other Works	Education scholarship to SC Students	1.5	1.5	Work Completed
9	Bengaluru Rural	Devanahalli	Other Works	Higher Education scholarship to SC Students	0.76	0.76	Work Completed
10	Bengaluru Rural	Devanahalli	Other Works	Contribution given to repair or construction of Pakka House to SC beneficiaries	0.5	0	Work Completed
11	Bengaluru Rural	Devanahalli	Other Works	Sports contribution given to SC beneficiaries	0.25	0.25	Work Completed
12	Bengaluru Rural	Devanahalli	Other Works	Education scholarship to Powrakarmika Children	0.2	0.2	Work Completed
13	Bengaluru Rural	Devanahalli	Other Works	Construction of Ambedikar statue	2.09	2.09	Work Completed
14	Bengaluru Rural	Devanahalli	Other Works	Daily safety equipments to Powrakarmikas	0.37	0	Work Completed
15	Bengaluru Rural	Devanahalli	Other Works	Health checkup to Powrakarmikas	0.3	0.3	Work Completed
16	Bengaluru Rural	Devanahalli	Other Works	Medical contribution to ST BPL households	0.49	0.49	Work Completed
17	Bengaluru Rural	Devanahalli	Other Works	Education scholarship to ST Students	0.5	0.5	Work Completed
18	Bengaluru Rural	Devanahalli	Other Works	Higher Education scholarship to ST Students	0.2	0.2	Work Completed
19	Bengaluru Rural	Devanahalli	Other Works	Sports contribution given to ST beneficiaries	0.2	0.2	Work Completed
20	Bengaluru Rural	Doddaballapur	Other Works	Escrow Payment for the year 2020 21	52.43	54.0049	Work Completed

Workwise Progress of SFC UNTIED 2020-21 Report

S.No	DistrictName	UlbName	Sector Name	Work Name	Rs. in Lakhs		
					Estimate Cost	Expenditure Cost	Work Status
21	Bengaluru Rural	Doddaballapur	Other Works	Subsidy for SC/ST towards Major surgery treatment or other Diseases	1	0.8	Work Completed
22	Bengaluru Rural	Doddaballapur	Other Works	Providing Scholarship for the students in Various Classes	3.2	2.94	Work Completed
23	Bengaluru Rural	Doddaballapur	Other Works	Master Health Checkup for Permanent Pourakarmikas/Vehicle Drivers and Loaders in Health Section	0.9	0.9	Work Completed
24	Bengaluru Rural	Doddaballapur	Other Works	Providing additional Subsidy to the Beneficiary of Vajapeyi/Ambekar Vasati Yojane	1	1	Work Completed
25	Bengaluru Rural	Doddaballapur	Other Works	Providing Morning Breakfast to Pourakarmikas	2.35	2.15	Work Completed
26	Bengaluru Rural	Doddaballapur	Other Works	Repair and Maintenance of Dr.Babu Jagajeevanram Bhavan Bathroom and Toilets and to construction of New Toilets	7.8	4.06	Work Completed
27	Bengaluru Rural	Doddaballapur	Buildings	continuation of work at Valmiki Bhavana	2.21	2.21	Work Completed
28	Bengaluru Rural	Doddaballapur	Other Works	Subsidy for SC/ST towards Major surgery treatment or other Diseases	0.52	0.1	Work Completed
29	Bengaluru Rural	Doddaballapur	Other Works	Providing Scholarship for the students in Various Classes	1.3	1.29	Work Completed
30	Bengaluru Rural	Doddaballapur	Other Works	Master Health Checkup for Permanent Pourakarmikas/Vehicle Drivers and Loaders in Health Section	0.09	0	Work Completed
31	Bengaluru Rural	Doddaballapur	Other Works	Providing Morning Breakfast to Pourakarmikas	1.05	0.78	Work Completed
32	Bengaluru Rural	Hoskote	Other Works	Escrow Amount	46.71	46.72	Work Completed
33	Bengaluru Rural	Hoskote	Other Works	constriction of deck slab near community toilet in gowtham colony and siddhartha nagara in hosakote cmc limits	0.94	0.87	Work Completed
34	Bengaluru Rural	Hoskote	Other Works	construction of c c drain in tractor garage East side in Ambedkar colony in cmc hosakote limits	6	4.77	Work Completed
35	Bengaluru Rural	Hoskote	Other Works	Morning food supplied to Pourakarmikas	1.7	1.7	Work Completed
36	Bengaluru Rural	Hoskote	Other Works	Contribution given for construction of houses to SC	4.63	4.63	Work Completed
37	Bengaluru Rural	Hoskote	Other Works	CONSTRUCTION OF C C DRAIN AT WARD NO 05 KILARI PETE BHOVI COLONY STAGE 01 SAVING ACTION PLAN	1.3	1.3	Work Completed
38	Bengaluru Rural	Hoskote	Other Works	constriction of deck slab IN Dandupalya OHT near in cmc hosakote limits	2.21	1.62	Work Completed
39	Bengaluru Rural	Hoskote	Other Works	Contribution given for construction of houses for ST	1.67	1.47	Work Completed
40	Bengaluru Rural	Hoskote	Other Works	Supply of morning food to pourakarmikas	0.92	0.92	Work Completed

Workwise Progress of SFC UNTIED 2020-21 Report

S.No	DistrictName	UibName	Sector Name	Work Name	Rs. in Lakhs		
					Estimate Cost	Expenditure Cost	Work Status
41	Bengaluru Rural	Hoskote	Roads	IMPROVEMENT OF ROAD AND DRAIN IN INFROUT OF TAPCMS SRI NAGARAJU HOUSE NEAR IN CMC HOSAKOTE STAGE 01 LIMITS SAVING ACTION PLAN	0.59	0.59	Work Completed
42	Bengaluru Rural	Nelmangala	Other Works	2020-21ನೇ ಸಾಲಿನ ರಸ್ತೆ ಎಫ್.ಸಿ ಬಂಡವಾಳ ಸೃಜನ ಅನುದಾನವನ್ನು ESCROW ಖಾತೆಗೆ ವರ್ಗಾಹಿಸಿ ಹೊರಗುತ್ತಿಗೆ ನೌಕರರ ವೇತನ ಪಾವತಿಗಾಗಿ ಬಳಸಿಕೊಳ್ಳಬಹುದಾದ ಅನುದಾನದ ಮೊತ್ತ.	30.15	35.43	Work Completed
43	Bengaluru Rural	Nelmangala	Other Works	ಶಿವಮೊಗ್ಗ ಜಿಲ್ಲಾ ಪಂಚಾಯತ್ (22 ಕಿಮೀ. ಕಿಮೀ. 1000/- ರೂಗಳಂತೆ)	0.22	0	Tender to be Invited
44	Bengaluru Rural	Nelmangala	Other Works	ಎಸ್.ಎಸ್.ಎಲ್.ಸಿ ಮೇಲ್ಕಟ್ಟು ವಿವಿಧ ತರಗತಿಗಳಲ್ಲಿ ವ್ಯಾಸಂಗ ಮಾಡುತ್ತಿರುವ ಪರಿಶಿಷ್ಟ ಜಾತಿ ಮಕ್ಕಳಿಗೆ ಶೈಕ್ಷಣಿಕ ಪ್ರೋತ್ಸಾಹಧನ ನೀಡುವುದು.	1.65	0.63	Work Completed
45	Bengaluru Rural	Nelmangala	Other Works	ಎಸ್.ಎಸ್.ಎಲ್.ಸಿ ಮೇಲ್ಕಟ್ಟು ವಿವಿಧ ತರಗತಿಗಳಲ್ಲಿ ವ್ಯಾಸಂಗ ಮಾಡುತ್ತಿರುವ ಪರಿಶಿಷ್ಟ ಜಾತಿ ವಿದ್ಯಾರ್ಥಿಗಳಿಗೆ ಶೈಕ್ಷಣಿಕ ಪ್ರೋತ್ಸಾಹಧನ ನೀಡುವುದು.	2.99	2.98	Work Completed
46	Bengaluru Rural	Nelmangala	Other Works	ಪರಿಶಿಷ್ಟ ಜಾತಿ ಮಕ್ಕಳು ವ್ಯಾಸಂಗ ಮಾಡುತ್ತಿರುವ ಸರ್ಕಾರಿ ಶಾಲೆಗಳಿಗೆ ಗಣಕಯಂತ್ರಗಳನ್ನು ನೀಡುವುದು.	2	2	Work Completed
47	Bengaluru Rural	Nelmangala	Other Works	ಪರಿಶಿಷ್ಟ ಜಾತಿ ಮಕ್ಕಳು ವ್ಯಾಸಂಗ ಮಾಡುತ್ತಿರುವ ಸರ್ಕಾರಿ ಶಾಲೆಗಳಿಗೆ ನೋಟ್ ಪುಸ್ತಕಗಳನ್ನು ನೀಡುವುದು.(ಶಾಲೆಗಳಿಂದ ವಿತರಿಸುವುದು)	2.48	2.48	Work Completed
48	Bengaluru Rural	Nelmangala	Other Works	ಪೌರಕಾರ್ಮಿಕರ ಆರೋಗ್ಯ ವಿಮೆ ಪಾಲಿಸಿ ಕಂತಿಗಾಗಿ (22 ಜನರಿಗೆ ತಲಾ 1000/- ರೂಗಳಂತೆ)	0.22	0.22	Work Completed
49	Bengaluru Rural	Nelmangala	Other Works	ಎಸ್.ಎಸ್.ಎಲ್.ಸಿ ಮೇಲ್ಕಟ್ಟು ವಿವಿಧ ತರಗತಿಗಳಲ್ಲಿ ವ್ಯಾಸಂಗ ಮಾಡುತ್ತಿರುವ ಪೌರಕಾರ್ಮಿಕರ ಮಕ್ಕಳಿಗೆ ಶೈಕ್ಷಣಿಕ ಪ್ರೋತ್ಸಾಹಧನ ನೀಡುವುದು.	0.59	0.585	Work Completed
50	Bengaluru Rural	Nelmangala	Other Works	ಎಸ್.ಎಸ್.ಎಲ್.ಸಿ ಮೇಲ್ಕಟ್ಟು ವಿವಿಧ ತರಗತಿಗಳಲ್ಲಿ ವ್ಯಾಸಂಗ ಮಾಡುತ್ತಿರುವ ಪರಿಶಿಷ್ಟ ಪಂಗಡದ ವಿದ್ಯಾರ್ಥಿಗಳಿಗೆ ಶೈಕ್ಷಣಿಕ ಪ್ರೋತ್ಸಾಹಧನ ನೀಡುವುದು.	0.95	0.61	Work Completed
51	Bengaluru Rural	Nelmangala	Other Works	ಪರಿಶಿಷ್ಟ ಪಂಗಡದ ಮಕ್ಕಳು ವ್ಯಾಸಂಗ ಮಾಡುತ್ತಿರುವ ಸರ್ಕಾರಿ ಶಾಲೆಗಳಿಗೆ ಗಣಕಯಂತ್ರಗಳನ್ನು ನೀಡುವುದು.	0.43	0.43	Work Completed
52	Bengaluru Rural	Nelmangala	Other Works	ಪರಿಶಿಷ್ಟ ಪಂಗಡದ ಮಕ್ಕಳು ವ್ಯಾಸಂಗ ಮಾಡುತ್ತಿರುವ ಸರ್ಕಾರಿ ಶಾಲೆಗಳಿಗೆ ನೋಟ್ ಪುಸ್ತಕಗಳನ್ನು ನೀಡುವುದು.(ಶಾಲೆಗಳಿಂದ ವಿತರಿಸುವುದು)	1	1	Work Completed
53	Bengaluru Rural	Vijayapura	Other Works	Escrow Amount	3.33	3.3401	Work Completed
54	Bengaluru Rural	Vijayapura	Other Works	Esorow Amount	22.29	23.93	Work Completed
55	Bengaluru Rural	Vijayapura	Other Works	Purchase of Computers Printers Scanner and Others Peripherals for Tmc office	2.45	2.45	Work Completed
56	Bengaluru Rural	Vijayapura	Other Works	Insuration Renewal of Pourakarmikas	1.8	1.8	Work Completed
57	Bengaluru Rural	Vijayapura	Other Works	Amount Reserved for Dr B R Ambedkar Statue in Front of DC Office	2	2	Work Completed
58	Bengaluru Rural	Vijayapura	Other Works	Amount reserve for Health Checkup of Pourakarmikas	0.99	0.99	Work Completed
59	Bengaluru Rural	Vijayapura	Other Works	Morning Breakfast for Pemanent and Outsource Pourakarmikas	3.5	3.5	Work Completed

Workwise Progress of SFC UNTIED 2020-21 Report

					Rs. in Lakhs		
S.No	DistrictName	UtbName	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
60	Bengaluru Rural	Vijayapura	Other Works	Amount Reserved for Pourakarmika Dinacharane	0.92	0.92	Work Completed
61	Bengaluru Rural	Vijayapura	Other Works	Providing Scholarship for Higher Education of Pourakarmikas Sons a	0.62	0.62	Work Completed
62	Bengaluru Rural	Vijayapura	Other Works	Provide Scholarship for Schedule caste Pourakarmikas and Schedule caste Students for Higher Education	0.9	0.9	Work Completed
63	Bengaluru Rural	Vijayapura	Other Works	Amount Reserved for Dr B R Ambedkar Statue in Front of DC Office	0.76	0.76	Work Completed
64	Bengaluru Rural	Vijayapura	Other Works	Release of Balance to Dharmasthala Grameenabiruddi Samsthe for the Construction of RO Plant in ward no 09	0.65	0.65	Work Completed
				TOTAL	285.6	286.8107	
1	Ramanagara	Bidadi	Solid Waste Management	ESCROW ACCOUNT FOR POURAKARMIKAS	3.83	35.03	Work Completed
2	Ramanagara	Bidadi	Solid Waste Management	INSURANCE FOR POURAKARMIKAS	1	1	Work Completed
3	Ramanagara	Bidadi	Other Works	SCHOLARSHIP FOR SSLC PUC ITI DIPLOMO BA BSC BCOM BBA BBM BCA B.ed BP.ed MA MCA Mcom MSW MBA STUDENTS	3.5	3.6	Work Completed
4	Ramanagara	Bidadi	Other Works	Under Scheduled Caste / Scheduled Tribal Housing Scheme under the Bidadi TMC Limits	4.5	4.4	Work Completed
5	Ramanagara	Bidadi	Other Works	Purchase of Bharat Bhagya Vidatha D. Baba Shaheb Ambedkar books and to give to the library	0.74	0.72	Work Completed
6	Ramanagara	Bidadi	Solid Waste Management	Education for Powarakarmikas	1.87	0.94	Work Completed
7	Ramanagara	Bidadi	Solid Waste Management	Pks health Checkup	0.31	0	Work Completed
8	Ramanagara	Bidadi	Other Works	SCHOLARSHIP FOR SSLC PUC ITI DIPLOMO BA BSC BCOM BBA BBM BCA B.ed BP.ed MA MCA Mcom MSW MBA STUDENTS	1.11	1.11	Work Completed

Workwise Progress of SFC UNTIED 2020-21 Report

S.No	DistrictName	UibName	Sector Name	Work Name	Rs. in Lakhs		
					Estimate Cost	Expenditure Cost	Work Status
9	Ramanagara	Bidadi	Solid Waste Management	Pks Health checkup	0.69	0.4	Work Completed
10	Ramanagara	Bidadi	Storm Water Drains	Construction of Drain from Gangamma house Vrushabhavathipura Ward no 20	1.67	1.37	Work Completed
11	Ramanagara	Channapatna	Solid Waste Management	ESCROW ACCOUNT FOR POURA KARMIKAS SALARY	58.8	65.1537	Work Completed
12	Ramanagara	Channapatna	Other Works	Subsidy for self employment Beneficiaries of SC Community	5.36	5.36	Work Completed
13	Ramanagara	Channapatna	Other Works	Payment to be made taluk office for celebration of Dr. B R Ambedkar Jayanthi Babu Jagajeevan Rao Jayanthi and Valmiki Jayanthi	0.3	0.3	Work Completed
14	Ramanagara	Channapatna	Other Works	Celebration Pourakarmikas Festival	2.5	2.49	Work Completed
15	Ramanagara	Channapatna	Other Works	Morning Break fast for 96 numbers of Pourakarmikas	5.26	4.93	Work Completed
16	Ramanagara	Channapatna	Other Works	Health Check up for regular and non regular pourakarmikas sanitary supervisors loaders and drivers	4.8	4.07	Work Completed
17	Ramanagara	Channapatna	Other Works	Subsidy for self employment beneficiaries of ST Community	2.32	2.32	Work Completed
18	Ramanagara	Channapatna	Other Works	Construction of Compound wall at ST Community samudaya bhavana at elekeri in ward no 14	3.48	3.19	Work Completed
19	Ramanagara	Kanakapura	Other Works	Amount Reserved for Powra Karmikas ESCROW Salary	43.3	50.4966	Work Completed
20	Ramanagara	Magadi	Other Works	Reserve Amount for Powra Karmik ESCROW Salary	2.5	4.07	Work Completed
21	Ramanagara	Magadi	Other Works	Reserve Amount for Powra Karmik ESCROW Salary	19.78	18.53	Work Completed
22	Ramanagara	Magadi	Other Works	Contribution to Valmiki Jayanthi	0.11	0.1	Work Completed
23	Ramanagara	Magadi	Other Works	Health checkup For Powrakarmikas Loders and Drivers	0.47	0.282	Work Started
24	Ramanagara	Magadi	Other Works	Parches of safety equipments for Powrakarmikas Loders and Drivers	1.25	1.25	Work Completed
2	Ramanagara	Magadi	Other Works	Scholarship for SSLC, PUC, ITI, Degree and Post Graduate Students	1.37	1.37	Work Completed

Workwise Progress of SFC UNTIED 2020-21 Report

S.No	DistrictName	UlbName	Sector Name	Work Name	Rs. in Lakhs		
					Estimate Cost	Expenditure Cost	Work Status
26	Ramanagara	Magadi	Other Works	Heath and Accident Insurance for Powrakarmikas Loders and Drivers	0.71	0.58	Work Completed
27	Ramanagara	Magadi	Other Works	Morning Break past for of Powrakarmikas	1.33	0.71	Work Completed
28	Ramanagara	Magadi	Other Works	Celebration of Powrakarmika Dinacharane	1.42	1.45	Work Completed
29	Ramanagara	Magadi	Other Works	Dr. Ambedkar and Babu Jagjeevan ram Jayanthi Celebration	0.07	0.1	Work Completed
30	Ramanagara	Magadi	Other Works	Valmiki Jayanthi Celebration	0.04	0.04	Work Completed
31	Ramanagara	Magadi	Other Works	Contribution to Dr. Ambedkar and Babu Jagjeevan ram Jayanthi	0.14	0.14	Work Completed
32	Ramanagara	Magadi	Other Works	Health checkup For Powrakarmikas Loders and Drivers	0.1	0.8187	Work Completed
33	Ramanagara	Magadi	Other Works	Scholarship for SSLC, PUC, ITI, Degree and Post Graduate Students	0.55	0.55	Work Completed
34	Ramanagara	Magadi	Other Works	Heath and Accident Insurance for Powrakarmikas Loders and Drivers	0.29	0.29	Work Completed
35	Ramanagara	Magadi	Other Works	Morning Break past for of Powrakarmikas	0.54	0.54	Work Completed
36	Ramanagara	Magadi	Other Works	Celebration of Powrakarmika Dinacharane	0.58	0	Work Completed
37	Ramanagara	Magadi	Other Works	Dr. Ambedkar and Babu Jagjeevan ram Jayanthi Celebration	0.03	0	Work Completed
38	Ramanagara	Magadi	Other Works	Valmiki Jayanthi Celebration	0.01	0	Work Completed
39	Ramanagara	Magadi	Other Works	Contribution to Dr. Ambedkar and Babu Jagjeevan ram Jayanthi	0.07	0.07	Work Completed
40	Ramanagara	Magadi	Other Works	Contribution to Valmiki Jayanthi	0.04	0.04	Work Completed
41	Ramanagara	Ramanagara	Other Works	Payment for PKS from the month of july to december in the year 202021	82.8	82.8	Work Completed
42	Ramanagara	Ramanagara	Other Works	Indivisual benefits for students to encouragement amount in limits of cmc Ramanagara	3.62	3.75	Work Completed
43	Ramanagara	Ramanagara	Other Works	Spillover work for Community developement works in limits of CMC Ramanagara	30.4	9.76	Work Completed
44	Ramanagara	Ramanagara	Other Works	Spillover work for indivisual schemes in limits of CMC Ramanagara	0.88	0.88	Work Completed
45	Ramanagara	Ramanagara	Other Works	Spillover work for community developement works in limits of cmc Ramanagara	12.15	9.36	Work Completed

Workwise Progress of SFC UNTIED 2020-21 Report

					Rs. in Lakhs		
S.No	DistrictName	UibName	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
				TOTAL	306.59	324.361	

CJ

Workwise Progress of SFC UNTIED 2021-22 Report

					Rs. in Lakhs		
S.No	DistrictName	UibName	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
1	Bengaluru Rural	Devanahalli	Other Works	ESCROW Salary Account	57	52.4915	Work Completed
2	Bengaluru Rural	Devanahalli	Buildings	Repair house in SC families	1.5	1.5	Work Completed
3	Bengaluru Rural	Devanahalli	Other Works	Powrakarmikas Student scholarships	0.6	0.6	Work Completed
4	Bengaluru Rural	Devanahalli	Other Works	Powrakarmikas Safety materials purchase	1	1.01	Work Completed
5	Bengaluru Rural	Devanahalli	Other Works	Powrakarmikas Morning breakfast	1.5	1.5	Work Completed
6	Bengaluru Rural	Devanahalli	Other Works	Pks Health Camps	0.5	0.5	Work Completed
7	Bengaluru Rural	Devanahalli	Other Works	Medical Benefits for BPL Families	1.26	1.26	Work Completed
8	Bengaluru Rural	Devanahalli	Other Works	SSLC PUC Degree student scholarship	3	3	Work Completed
9	Bengaluru Rural	Devanahalli	Roads	Construction Covering slab in side the pujamma temple in ward No.9	2.64	2.64	Work Completed
10	Bengaluru Rural	Devanahalli	Roads	Construction of concrete Roads in ward No.16 Ambedkar colony Near TMC Ramanjinappa house and near RTO Kumar House	2	2.0032	Work Completed
11	Bengaluru Rural	Devanahalli	Roads	Construction Roads and drains in ward No.3 Near Pillappa and anjinappa najappa and mallikarjun govindappa and Krishnappa house	4	2.5116	Work Completed
12	Bengaluru Rural	Devanahalli	Other Works	Powrakarmikas Morning breakfast	1.2	0.5909	Work Completed
13	Bengaluru Rural	Devanahalli	Other Works	Medical Benefits for ST Families	0.92	0.92	Work Completed
14	Bengaluru Rural	Devanahalli	Other Works	SSLC PUC Degree student scholarship	1	1	Work Completed
15	Bengaluru Rural	Devanahalli	Roads	Construction of concrete Rds in venkataramanappa house to dairy Nahesh House in ward No.14	2.88	2.88	Work Completed
16	Bengaluru Rural	Doddaballapur	Other Works	PKs Escrow Payment for the year 2021 22	69	69	Work Completed
17	Bengaluru Rural	Doddaballapur	Other Works	Providing Scholarship for the students in Various Classes	5	5	Work Completed
18	Bengaluru Rural	Doddaballapur	Other Works	Providing Scholarship to the Pourakarmikas family students in Various Classes	2.4	1.805	Work Completed
19	Bengaluru Rural	Doddaballapur	Other Works	Master Health checkup to Powrakarmikas	0.9	0.9	Work Completed
20	Bengaluru Rural	Doddaballapur	Other Works	Master Health checkup to Direct Paypent Powrakarmikas	0.9	0.9	Work Completed

Workwise Progress of SFC UNTIED 2021-22 Report

S.No	DistrictName	UlbName	Sector Name	Work Name	Rs. in Lakhs		
					Estimate Cost	Expenditure Cost	Work Status
21	Bengaluru Rural	Doddaballapur	Other Works	Medical contribution to SC households	1.72	1.775	Work Completed
22	Bengaluru Rural	Doddaballapur	Other Works	Distribution of items to Dr.Babu Jagajeevanram Bhavan	10.08	10	Work Completed
23	Bengaluru Rural	Doddaballapur	Burial Ground	Grant Transfer to the Concern Department to the Valmiki Bhavan Construction Work	3.36	3.36	Work Completed
24	Bengaluru Rural	Doddaballapur	Other Works	Education scholarship to ST Students	2.24	2.22	Work Completed
25	Bengaluru Rural	Doddaballapur	Other Works	Providing Scholarship to the ST Pourakarmikas family students in Various Classes	0.2	0	Work Completed
26	Bengaluru Rural	Doddaballapur	Other Works	Master Health Checkup for Permanent ST Pourakarmikas/Vehicle Drivers and Loaders in Health Section	0.09	0	Work Completed
27	Bengaluru Rural	Doddaballapur	Other Works	Master Health Checkup for Direct Payment ST Pourakarmikas/Vehicle Drivers and Loaders in Health Section	0.09	0	Work Completed
28	Bengaluru Rural	Doddaballapur	Other Works	Preparation for Pourakarmika Day Celebration	1.02	1	Work Completed
29	Bengaluru Rural	Hoskote	Other Works	Amount reserved for Direct Pay and SWM workers Salary	62	61.9529	Work Completed
30	Bengaluru Rural	Hoskote	Capacity building and Administrative & Office Expenses	breakfast for working powrakarmikas in hosakote cmc office	2.99	2.9897	Work Completed
31	Bengaluru Rural	Hoskote	Capacity building and Administrative & Office Expenses	Accident Insurance for working powrakarmikas in clean and other sections in cmc hosakote office	0.81	0	Work Started
32	Bengaluru Rural	Hoskote	Capacity building and Administrative & Office Expenses	Incentives Amount for SSLC/PUC/ITI/BA/BSC/BCOM/BBM/MA/MSC/MCOM/MSW/MBA/BE/MBBS/BDS/AND OTHER STUDENTS IN CMC HOSAKOTE LIMITS	3.1	3.1	Work Completed
33	Bengaluru Rural	Hoskote	Capacity building and Administrative & Office Expenses	Subsidy for home rooftop Repair to scheduled tribes in cmc hosakote limits	3	3	Work Completed
34	Bengaluru Rural	Hoskote	Other Works	Construction of C C Drain at lake road In ward no 20 Dandupalya in CMC Hosakote Limits	4	1.7807	Work Completed
35	Bengaluru Rural	Hoskote	Other Works	Construction of C C Drain in Siddartha nagara Sri muniraju house to Sri prakash House in CMC Hosakote Limits	3	1.3355	Work Completed
36	Bengaluru Rural	Hoskote	Other Works	Construction of C C Drain in Siddartha nagara Sri muniraju house to Sri venkatesh House in CMC Hosakote Limits	2.1	0.9349	Work Completed

Workwise Progress of SFC UNTIED 2021-22 Report

S.No	DistrictName	UibName	Sector Name	Work Name	Rs. in Lakhs		
					Estimate Cost	Expenditure Cost	Work Status
37	Bengaluru Rural	Hoskote	Roads	Improvement of roads in Dandupalya near kaverappa house to kere roads (Saving Action plan)	0	5.0489	Work Completed
38	Bengaluru Rural	Hoskote	Capacity building and Administrative & Office Expenses	Breakfast for working powrakarmikas in cmc hosakote limits	1.2	1.2001	Work Completed
39	Bengaluru Rural	Hoskote	Capacity building and Administrative & Office Expenses	Incentives Amount for SSLC/PUC/ITI/BA/BSC/BCOM/BBM/MA/MSC/MCOM/MSW/MBA/BE/MBBS/BDS/AND OTHER STUDENTS IN CMC HOSAKOTE LIMITS	0.4	0.4	Work Completed
40	Bengaluru Rural	Hoskote	Capacity building and Administrative & Office Expenses	Subsidy for home rooftop Repair to scheduled tribes in cmc hosakote limits	1.5	1.5	Work Completed
41	Bengaluru Rural	Hoskote	Other Works	Repair work of CC Drain in Ward no 06 parvathi pura Sri Balakrishna House to Sri Ramudu House in Hosakote Limits	2.9	1.291	Work Completed
42	Bengaluru Rural	Hoskote	Roads	Pot hole filling at Parvathi pura Cross roads. (Saving Action plan)	0	0	Tender to be Invited
43	Bengaluru Rural	Nelmangala	Other Works	2021/22 ನೇ ಸಾಲಿನ ನೇರಪಾವತಿ ಪೌರಕಾರ್ಮಿಕರ ವೇತನ ಪಾವತಿಗಾಗಿ Escrow ಖಾತೆಗೆ ಜಮೆ	40	38.4055	Work Completed
44	Bengaluru Rural	Nelmangala	Other Works	ಪೌರಕಾರ್ಮಿಕರಿಗೆ ಗುಂಪು ವಿಮೆ ವಾರ್ಷಿಕ ಪ್ರೀಮಿಯಮ್ ಕಂತು ಪಾವತಿಗಾಗಿ	2.4	2.4	Work Completed
45	Bengaluru Rural	Nelmangala	Other Works	ಎಸ್.ಎಸ್.ಎಲ್.ಸಿ ಮೇಲ್ವಿಚಾರಣೆ ವಿವಿಧ ತರಗತಿಗಳಲ್ಲಿ ವ್ಯಾಸಂಗ ಮಾಡುತ್ತಿರುವ ಪರಿಶಿಷ್ಟ ಜಾತಿ ವಿದ್ಯಾರ್ಥಿಗಳಿಗೆ ಶೈಕ್ಷಣಿಕ ಪ್ರೋತ್ಸಾಹಧನ ನೀಡುವುದು	3.84	3.841	Work Completed
46	Bengaluru Rural	Nelmangala	Other Works	ಪರಿಶಿಷ್ಟಜಾತಿ ಮಕ್ಕಳು ವ್ಯಾಸಂಗ ಮಾಡುತ್ತಿರುವ ಸರ್ಕಾರಿ ಶಾಲೆಗಳಿಗೆ ಗಣಕಯಂತ್ರಗಳನ್ನು ನೀಡುವುದು.	5.76	5.1042	Work Completed
47	Bengaluru Rural	Nelmangala	Other Works	ಪೌರಕಾರ್ಮಿಕರಿಗೆ ಗುಂಪು ವಿಮೆ ವಾರ್ಷಿಕ ಪ್ರೀಮಿಯಮ್ ಕಂತು ಪಾವತಿಗಾಗಿ	0.8	0.8	Work Completed
48	Bengaluru Rural	Nelmangala	Other Works	ಎಸ್.ಎಸ್.ಎಲ್.ಸಿ ಮೇಲ್ವಿಚಾರಣೆ ವಿವಿಧ ತರಗತಿಗಳಲ್ಲಿ ವ್ಯಾಸಂಗ ಮಾಡುತ್ತಿರುವ ಪರಿಶಿಷ್ಟ ಪಂಗಡದ ವಿದ್ಯಾರ್ಥಿಗಳಿಗೆ ಶೈಕ್ಷಣಿಕ ಪ್ರೋತ್ಸಾಹಧನ ನೀಡುವುದು	1.28	1.27	Work Completed
49	Bengaluru Rural	Nelmangala	Other Works	ಪರಿಶಿಷ್ಟ ಪಂಗಡದ ಮಕ್ಕಳು ವ್ಯಾಸಂಗ ಮಾಡುತ್ತಿರುವ ಸರ್ಕಾರಿ ಶಾಲೆಗಳಿಗೆ ಗಣಕಯಂತ್ರಗಳನ್ನು ನೀಡುವುದು	1.92	1.92	Work Completed
50	Bengaluru Rural	Vijayapura	Other Works	Escrow Amount	38	38	Work Completed
51	Bengaluru Rural	Vijayapura	Other Works	Purchase of Computers Printers Scanner and Others Peripherals for Tmc office	1	1	Work Completed
52	Bengaluru Rural	Vijayapura	Other Works	Renewal of Health Insurance for Nerapavathi Pourakarmikas	1.8	1.8	Work Completed
53	Bengaluru Rural	Vijayapura	Other Works	Scholarship for Children of Pourakarmikas for Higher Education under 24.10 Scheme	0.6	0.6	Work Completed

Workwise Progress of SFC UNTIED 2021-22 Report

					Rs. in Lakhs		
S.No	DistrictName	UIbName	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
54	Bengaluru Rural	Vijayapura	Other Works	Scholarship for Student under SC Category Doing their Higher education	3.84	3.84	Work Completed
55	Bengaluru Rural	Vijayapura	Other Works	Morning Breakfast for permanent and Outsource Pourakarmikas	4.2	4.0005	Work Completed
56	Bengaluru Rural	Vijayapura	Other Works	Amt Reserved for Pourakarmika Dinacharane	0.56	0.56	Work Completed
57	Bengaluru Rural	Vijayapura	Other Works	Repair of Basavanakunte Samudaya Bhavana at Ward No 22	1	0.9365	Work Completed
58	Bengaluru Rural	Vijayapura	Other Works	Master Health Checkup for Pourakarmikas	0.8	0.7965	Work Completed
59	Bengaluru Rural	Vijayapura	Other Works	Scholarship for Student under ST Category Doing their Higher education	1.28	1.28	Work Completed
60	Bengaluru Rural	Vijayapura	Water Supply	Pipeline work Near Valmiki Park at Ward No 09	1.92	1.6834	Work Completed
				TOTAL	376	363.1385	
1	Ramanagara	Bidadi	Other Works	ESCROW ACCOUNT FOR POURAKARMIKAS	46	48.3246	Work Completed
2	Ramanagara	Bidadi	Other Works	Insurance for Powarakarmikas	2.8	2.8	Work Completed
3	Ramanagara	Bidadi	Other Works	SCHOLARSHIP FOR SSLC PUC ITI DIPLOMO BA BSC B.ed STUDENTS	3.48	3.48	Work Completed
4	Ramanagara	Bidadi	Other Works	Medical reimbursement for Scheduled Castes / Scheduled Tribes	1	0.93	Work Completed
5	Ramanagara	Bidadi	Roads	Construction of Roads and Drain from Padmamma house to Puttamma Gangamma house at ward 23 Heggadagere	6.72	4.0362	Work Completed
6	Ramanagara	Bidadi	Other Works	Insurance for Powarakarmikas	1	1	Work Completed
7	Ramanagara	Bidadi	Other Works	SCHOLARSHIP FOR SSLC PUC ITI DIPLOMO BA BSC B.ed STUDENTS	1.1	1.125	Work Completed
8	Ramanagara	Bidadi	Other Works	Medical reimbursement for Scheduled Castes / Scheduled Tribes	0.5	0.3	Work Completed
9	Ramanagara	Bidadi	Storm Water Drains	Laying of pipeline from ST Calony to Gangamma House at ward no 20 Vrushabhavathipura	2.4	1.16	Work Completed
10	Ramanagara	Channapatna	Other Works	SUBSIDY FOR SELF EMPLOYMENT PROGRAMME	2.23	2.23	Work Completed
11	Ramanagara	Channapatna	Other Works	SUBSIDY FOR SELF EMPLOYMENT OF PH PERSONS	1.92	1.92	Work Completed
12	Ramanagara	Channapatna	Other Works	INSTALLATION OF CHAIR LIFT FOR PH PERSONS IN CMC OFFICE BUILDING	1.93	0.7285	Work Completed

Workwise Progress of SFC UNTIED 2021-22 Report

					Rs. in Lakhs		
S.No	DistrictName	UlbName	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
13	Ramanagara	Channapatna	Solid Waste Management	ESCROW AMOUNT FOR PKS SALARY DURING THE YEAR OF 2021 22	67.57	68.6738	Work Completed
14	Ramanagara	Channapatna	Water Supply	DRILLING OF NEW BOREWELL AT KEREMEGALADODDI VINAYAKANAGARA AND INSTALLATION OF PUMP AND MOTOR WORKS	3.35	3.4478	Work Completed
15	Ramanagara	Channapatna	Other Works	ACCIDENTAL INSURANCE FOR PKS DRIVERS AND LOADERS	1.12	1	Work Completed
16	Ramanagara	Channapatna	Other Works	SELF EMPLOYMENT LOAN AND SUBSIDY	7.68	7.68	Work Completed
17	Ramanagara	Channapatna	Other Works	CELEBRATION DR B R AMBEDKAR BABU JAGA JEEVAN RAM AND VALMIKHI JAYANTHI	0.3	0.0792	Work Completed
18	Ramanagara	Channapatna	Other Works	POURA KARMIKA DINACHARANE PROGRAMME	2.5	2.5	Work Completed
19	Ramanagara	Channapatna	Other Works	MORNING BREAKFAST FOR PKS	6.84	7.0433	Work Completed
20	Ramanagara	Channapatna	Other Works	CONSTRUCTION OF CC DRAIN FROM BABY HOUSE TO RAMU HOUSE IN PKS COLONY AT KARABALA MAIDANA	1.88	0	Work Completed
21	Ramanagara	Channapatna	Solid Waste Management	HEALTH INSURANCE FOR PKS	3.26	3.2501	Work Completed
22	Ramanagara	Channapatna	Solid Waste Management	SAFETY EQUIPMENTS OF PKS	2.02	1.8425	Work Completed
23	Ramanagara	Channapatna	Other Works	SELF EMPLOYMENT LOAN AND SUBSIDY	2.56	2.56	Work Completed
24	Ramanagara	Channapatna	Other Works	CONSTRUCTION OF CC DRAIN FROM VENKATESH HOUSE TO NAIDU ROAD AT MEDARA BEEDHI	3.84	4.9822	Work Completed
25	Ramanagara	Kanakapura	Solid Waste Management	Amount Reserved for PouraKarmikas ESCROW Salary	56	56.0036	Work Completed
26	Ramanagara	Kanakapura	Other Works	Amount reserved for purchasing of Laptop/Deskop for BE Students comes under SC category	2	1.98	Work Completed
27	Ramanagara	Kanakapura	Other Works	Amount reserved for Electric connection for Pourkarmika house constructed under pourakarmika gruhabhagya scheme	5	5	Work Completed
28	Ramanagara	Kanakapura	Other Works	Construction of Concrete drain in Ward no 30 Melekote AK Colony form kunnaiah house to Sheshappa house	3.64	2.7718	Work Completed
29	Ramanagara	Kanakapura	Other Works	Amount Reserved for supply of breakfast to Pourakarmikas	3.6	3.6	Work Completed
30	Ramanagara	Kanakapura	Other Works	Amount reserved for construction of individual toilets for SC beneficiaries come under BGS Extension	3.76	0	Work Started
31	Ramanagara	Kanakapura	Other Works	Amount reserved for construction of individual toilets for ST beneficiaries come under BGS Extension	1.42	0	Work Started
32	Ramanagara	Kanakapura	Other Works	Amount reserved for purchasing of Laptop/Deskop for BE Students comes under ST category	0.5	0.5	Work Completed

Workwise Progress of SFC UNTIED 2021-22 Report

S.No	DistrictName	UlbName	Sector Name	Work Name	Rs. in Lakhs		
					Estimate Cost	Expenditure Cost	Work Status
33	Ramanagara	Kanakapura	Other Works	Construction of CC drain and CC road in Ward 13 Maharajarkatte cross roads	2.88	2.2717	Work Completed
34	Ramanagara	Kanakapura	Other Works	Amount Reserved for supply of breakfast to Pourakarmikas	1.2	1.2	Work Completed
35	Ramanagara	Magadi	Other Works	Reserve Amount for Powra Karmik ESCROW Salary	25.45	28.3397	Work Completed
36	Ramanagara	Magadi	Other Works	7.25 Works	2.1	0.885	Work Completed
37	Ramanagara	Magadi	Other Works	5% works	1.45	0.255	Work Completed
38	Ramanagara	Magadi	Other Works	Health checkup expenditure for personnel engaged in cleaning activities viz permanent out sourced pourakarmikas loaders driver safai karmachari scavengers and their dependents	1.5	1.5473	Work Completed
39	Ramanagara	Magadi	Other Works	Reserved fund to provide safety gears to pourakarmikas loaders driver safai karmachari and scavengers	0.4	0.3994	Work Completed
40	Ramanagara	Magadi	Other Works	Purchase of Solar water heater for powrakarmikas to install at tmc Magadi Office premises	0.5	0.4988	Work Completed
41	Ramanagara	Magadi	Other Works	Scholarship for SSLC, PUC, ITI, Degree and Post Graduate Students	2.02	1.92	Work Completed
42	Ramanagara	Magadi	Other Works	Heath and Accident Insurance for Powrakarmikas Loaders and Drivers	0.71	0.71	Work Completed
43	Ramanagara	Magadi	Other Works	Morning Break past for of Powrakarmikas	2.13	2.1075	Work Completed
44	Ramanagara	Magadi	Other Works	Celebration of Powrakarmika Dinacharane	1.61	1.613	Work Completed
45	Ramanagara	Magadi	Other Works	Dr. Ambedkar and Babu Jagjeevan ram Jayanthi Celebration and Contribution	0.3	0.25	Work Completed
46	Ramanagara	Magadi	Other Works	Scholarship for SSLC, PUC, ITI, Degree and Post Graduate Students	0.82	0.555	Work Completed
47	Ramanagara	Magadi	Other Works	Heath and Accident Insurance for Powrakarmikas Loaders and Drivers	0.29	0.1489	Work Completed
48	Ramanagara	Magadi	Other Works	Morning Break past for of Powrakarmikas	0.87	0	Under Tender Process
49	Ramanagara	Magadi	Other Works	Celebration of Powrakarmika Dinacharane	0.65	0.694	Work Completed
50	Ramanagara	Magadi	Other Works	Valmiki Jayanthi Celebration and Contribution Amount	0.2	0.15	Work Completed
51	Ramanagara	Ramanagara	Other Works	ESCROW account payment for powrakarmikas	109	109	Work Completed

Workwise Progress of SFC UNTIED 2021-22 Report

					Rs. in Lakhs		
S.No	DistrictName	UibName	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
52	Ramanagara	Ramanagara	Bridges	Raising of compound wall in Arkeshwara Burial ground in limits of CMC Ramanagara	6.47	4.7642	Work Completed
53	Ramanagara	Ramanagara	Buildings	Upgradation of wardno.8 Dr.B.R Ambedkar samudhaya Bhavana in limits of CMC Ramanagara	9.25	9.25	Work Completed
54	Ramanagara	Ramanagara	Other Works	Break fast payment for PKs	6.8	2.8094	Work Completed
55	Ramanagara	Ramanagara	Other Works	Helath check up payment for Pks	2.2	2.2	Work Completed
56	Ramanagara	Ramanagara	Other Works	Insentive fund for technical student and other students indivisual benifits	5.88	5.88	Work Completed
57	Ramanagara	Ramanagara	Other Works	Indivisual benfits for housing	5	5	Work Completed
58	Ramanagara	Ramanagara	Other Works	DR.B.R Ambedkar jayanthi	0.6	0.3523	Work Completed
59	Ramanagara	Ramanagara	Bridges	Raising of compound wall in medara beedhi burial ground in ward no.4 in limits of CMC Ramanagara	4.98	3.7344	Work Completed
60	Ramanagara	Ramanagara	Other Works	Supplying Breakfast for Powrakarmikas cmc Ramanagara	2.2	2.8266	Work Completed
61	Ramanagara	Ramanagara	Other Works	For indivisual benifits	3.52	2.4835	Work Completed
62	Ramanagara	Ramanagara	Other Works	For Valmiki jayanti	0.3	0.1306	Work Completed
				TOTAL	451.2	432.9249	

CE

Workwise Progress of SFC UNTIED 2022-23 Report

S.No	DistrictName	UibName	Sector Name	Work Name	Rs. in Lakhs		
					Estimate Cost	Expenditure Cost	Work Status
1	Bengaluru Rural	Bashettihalli	Other Works	Backward community students higher education benefit	1.1	0.76	Work Started
2	Bengaluru Rural	Bashettihalli	Other Works	Devopment of Drain work in adinarayana hosahalli village from thimmakka house to OHT	1.66	1.6558	Work Completed
3	Bengaluru Rural	Bashettihalli	Other Works	Repairs of Physical handicaps house Roofs	0.88	0	Tender to be Invited
4	Bengaluru Rural	Bashettihalli	Other Works	Devopment of Drain From handicap Nanjegowda house to hanumanthappa house	0.88	0.22	Work Completed
5	Bengaluru Rural	Bashettihalli	Roads	Devopment of Road From Bashettihalli town bank circle to kasuvanahalli road to sathya sai hospital	33.48	0	Work Started
6	Bengaluru Rural	Bashettihalli	Other Works	Puchasing of Safety materials to Permanant/outsource employees Pourakarmikas in TP Bashettihalli	0.8	0.784	Work Completed
7	Bengaluru Rural	Bashettihalli	Other Works	supply of Morning breakfast to Pourakarmikas	1	0.805	Work Started
8	Bengaluru Rural	Bashettihalli	Other Works	Providing of Schedule caste B.P.L families to medical benefits	0.5	0.5	Work Completed
9	Bengaluru Rural	Bashettihalli	Other Works	Schedule caste students higher education benefit	1.38	0.61	Work Started
10	Bengaluru Rural	Bashettihalli	Other Works	Repair of Pakka/kaccha house to Schedule caste B.P.L families	1	0	Tender to be Invited
11	Bengaluru Rural	Bashettihalli	Other Works	Construction pedestal pathway and grill work in front D.C office DR. B.R Ambedkar Statue	4.32	4.32	Work Completed
12	Bengaluru Rural	Bashettihalli	Other Works	Construction of pathway and providing grill work infront of D.C office at Dr.B.R. Ambedkar statue	1.92	1.92	Work Completed
13	Bengaluru Rural	Bashettihalli	Other Works	ಪಟ್ಟಣ ಪಂಚಾಯತಿಯ ಪೌರ ಕಾರ್ಮಿಕರಿಗೆ ಸಿಂಗಾಪುರ ಅಧ್ಯಾಯನ ಪ್ರವಾಸಕ್ಕೆ ಪಾಸ್ ಪೋರ್ಟ್ ಮಾಡಿಸುವುದು	0.8	0	Tender to be Invited
14	Bengaluru Rural	Bashettihalli	Other Works	ಪ. ಪಂಗಡ ಫಲಾನುಭವಿಗಳಿಗೆ ಬಿಪಿಎಲ್ ಕುಟುಂಬಗಳಿಗೆ ವೈದ್ಯಕೀಯ ಸಹಾಯಧನ ಭರಿಸುವುದು	0.28	0.2	Work Completed
15	Bengaluru Rural	Bashettihalli	Other Works	ಪ. ಪಂಗಡ ಫಲಾನುಭವಿಗಳಿಗೆ ಪಕ್ಕಾ, ಮನೆ/ಕಚ್ಚಾ, ಮನೆ ದುರಸ್ತಿಗಾಗಿ ಸಹಾಯಧನ ನೀಡುವುದು ಮಾರ್ಗಸೂಚಿಯಂತೆ	1	0	Tender to be Invited
16	Bengaluru Rural	Devanahalli	Other Works	2022-23ನೇ ಸಾಲಿನ ESCROW ಖಾತೆಗೆ A&ZANvA & sAUAZA ಹೊರಗುತ್ತಿಗೆ ನೌಕರರ ವೇತನ ಪಾವತಿಗೆ ಮೀಸಲಿರಿಸಬಹುದಾದ ಮೊತ್ತ. 2022-23ನೇ ಸಾಲಿಗೆ ಅವಶ್ಯವಿರುವ ಹೆಚ್ಚುವರಿ ಮೊತ್ತವನ್ನು ಪುರಸಭಾ ನಿಧಿಯಿಂದ ಭರಿಸಲಾಗುವುದು	64	24.6552	Tender to be Invited
17	Bengaluru Rural	Devanahalli	Other Works	ಶಿಕ್ಷಣಕ್ಕೆ ಸಂಬಂಧಿಸಿದಂತೆ ವಿವಿಧ ಹಂತಗಳಲ್ಲಿ ವ್ಯಾಸಂಗ ಮಾಡುತ್ತಿರುವ ಪೌರಕಾರ್ಮಿಕರ ವಿದ್ಯಾರ್ಥಿಗಳಿಗೆ ವಿದ್ಯಾರ್ಥಿ ವೇತನ ನೀಡುವುದು.	0.5	0.5	Work Completed
18	Bengaluru Rural	Devanahalli	Other Works	ಬಿಪಿಎಲ್ ಕುಟುಂಬಗಳಿಗೆ ವೈದ್ಯಕೀಯ ಸಹಾಯಧನ ಭರಿಸುವುದು.	0.98	0	Work Completed
19	Bengaluru Rural	Devanahalli	Other Works	ಪುರಸಭೆಯ ಖಾಯಂ/ಹೊರಗುತ್ತಿಗೆ ಪೌರಕಾರ್ಮಿಕರಿಗೆ ದಿನನಿತ್ಯದ ಕಾರ್ಯಗಳನ್ನು ನಿರ್ವಹಿಸಲು ಸುರಕ್ಷಾ ಧರಿಸುಗಳನ್ನು ಖರೀದಿಸಿ ನೀಡುವುದು.	0.8	0	Work Completed
20	Bengaluru Rural	Devanahalli	Other Works	ಎಸ್.ಎಸ್.ಎಲ್.ಸಿ/ಪಿಯುಸಿ/ಉನ್ನತ ವ್ಯಾಸಂಗಕ್ಕೆ ವಿದ್ಯಾರ್ಥಿಗಳಿಗೆ ಸಹಾಯಧನ ನೀಡುವುದು ಮಾರ್ಗಸೂಚಿಯಂತೆ	2	0	Work Completed
21	Bengaluru Rural	Devanahalli	Other Works	ಪೌರಕಾರ್ಮಿಕರಿಗೆ ಬೆಳಗಿನ ಉಪಹಾರವನ್ನು ನೀಡುವುದು	1	0.945	Work Completed
22	Bengaluru Rural	Devanahalli	Other Works	ಪ.ಜಾತಿಯ ಕುಟುಂಬಗಳ ಪಕ್ಕಾ, ಮನೆ ನಿರ್ಮಾಣಕ್ಕಾಗಿ / ಮನೆ ದುರಸ್ತಿಗಾಗಿ ಸಹಾಯಧನ ನೀಡುವುದು.	1.5	0	Work Completed

Workwise Progress of SFC UNTIED 2022-23 Report

S.No	DistrictName	UibName	Sector Name	Work Name	Rs. in Lakhs		
					Estimate Cost	Expenditure Cost	Work Status
23	Bengaluru Rural	Devanahalli	Other Works	ಪೌರಕಾರ್ಮಿಕರಿಗೆ ಆರೋಗ್ಯ ತಪಾಸಣೆ ಶಿಬಿರ ಏರ್ಪಡಿಸುವುದು.	0.5	0	Work Completed
24	Bengaluru Rural	Devanahalli	Roads	ವಾರ್ಡ್ ನಂ.01ರಲ್ಲಿ ಡಿ.ವಿ.ಎಂ ಕಾಲೋನಿಯಲ್ಲಿ ನಾರಾಯಣಸ್ವಾಮಿ ಮನೆಯಿಂದ ಬಹದ್ದೂರ್ ಸಾಬ್ ಮನೆಯವರೆಗೆ, ಸಂದಾ ಮನೆಯಿಂದ ಗೋಪಿ ಮನೆಯವರೆಗೆ ಮತ್ತು ಕಮಲಮ್ಮ ಮನೆಯಿಂದ ಕುಮಾರ್ ಮನೆಯವರೆಗೆ ಸಿ.ಸಿ ರಸ್ತೆ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ	3	2.6074	Work Completed
25	Bengaluru Rural	Devanahalli	Roads	ವಾರ್ಡ್ ನಂ.01ರ ಅಂಗಡಿ ಉಮೇಶ್ ಮನೆಯಿಂದ ಮುನಿ ಅಂಜನಮ್ಮ ಮನೆಯವರೆಗೆ ಸಿ.ಸಿ ರಸ್ತೆ ಮತ್ತು ಸೀತಮ್ಮ ಮನೆಯಿಂದ ಸಲೀಂ ಮನೆಯವರೆಗೆ ಸಿ.ಸಿ, ರಸ್ತೆ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ	3.72	3.7109	Work Completed
26	Bengaluru Rural	Devanahalli	Other Works	ಪೌರಕಾರ್ಮಿಕರಿಗೆ ಬಳಗಿನ ಉಪಹಾರ ನೀಡುವುದು	1.2	0	Work Completed
27	Bengaluru Rural	Devanahalli	Other Works	ಬಿಪಿಎಲ್ ಕುಟುಂಬಗಳಿಗೆ ವೈದ್ಯಕೀಯ ಸಹಾಯಧನ ಭರಿಸುವುದು.	0.5	0	Work Completed
28	Bengaluru Rural	Devanahalli	Other Works	ಪ.ಜಾತಿಯ ಕುಟುಂಬಗಳ ಪಕ್ಕಾ ಮನೆ ನಿರ್ಮಾಣಕ್ಕಾಗಿ / ಮನೆ ದುರಸ್ತಿಗಾಗಿ ಸಹಾಯಧನ ನೀಡುವುದು.	1	0	Work Completed
29	Bengaluru Rural	Devanahalli	Other Works	ಎಸ್.ಎಸ್.ಎಲ್ ಸಿ/ಪಿಯುಸಿ/ಉನ್ನತ ವ್ಯಾಸಂಗ ವಿದ್ಯಾರ್ಥಿಗಳಿಗೆ ಸಹಾಯಧನ ನೀಡುವುದು ಮಾರ್ಗಸೂಚಿಯಂತೆ	0.42	0	Work Completed
30	Bengaluru Rural	Devanahalli	Roads	ವಾರ್ಡ್ ನಂ.07 ರಲ್ಲಿ ಗಣೇಶ್ ಮನೆಯಿಂದ ಗುಂಡುರಾವ್ ಮನೆಯವರೆಗೆ ಸಿ.ಸಿ, ರಸ್ತೆ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ	2.88	2.9618	Work Completed
31	Bengaluru Rural	Doddaballapur	Other Works	Direct Payment Pourakarmika Salary	76	76	Work Completed
32	Bengaluru Rural	Doddaballapur	Other Works	ಜಿಲ್ಲಾ ಆಡಳಿತ/ತಾಲ್ಲೂಕು ಆಡಳಿತವು ವಾರ್ಷಿಕವಾಗಿ ಆಚರಿಸುವ ಬಾಬಾ ಸಾಹೇಬ್ ಡಾ ಬಿ.ಆರ್.ಅಂಬೇಡ್ಕರ್, ಬಾಬು ಜಗಜೀವನರಾಮ್ ಜಯಂತಿ ಹಾಗೂ ಮಹರ್ಷಿ ವಾಲ್ಮೀಕಿ ಜಯಂತಿಗಳಿಗೆ ವಂತಿಕೆ ನೀಡಲು ಹಾಗೂ ಕಛೇರಿಯಿಂದ ನಡೆಸುವ ಕಾರ್ಯಕ್ರಮಕ್ಕೆ ಆಗುವ ವೆಚ್ಚವನ್ನು ಭರಿಸಲು	0.6	0.13	Work Completed
33	Bengaluru Rural	Doddaballapur	Other Works	ಜಿಲ್ಲಾ ಆಡಳಿತ ಭವನ ಅವರಣದಲ್ಲಿ ಡಾ ಬಿ.ಆರ್.ಅಂಬೇಡ್ಕರ್ ಅವರ ಪ್ರತಿಮೆ ಸ್ಥಾಪನೆ, ಪ್ರತಿಮೆಗೆ ಪಡೆಸಲ್ಪಟ್ಟ ಪಾತಾಳ ಹಾಗೂ ಅವರಣದ ಸುತ್ತಲೂ ಗ್ರಿಲ್ ಅಳವಡಿಸಲು.	5	0.13	Work Completed
34	Bengaluru Rural	Doddaballapur	Other Works	ಕೊಳಗೇರಿ ಅಭಿವೃದ್ಧಿ ನಿಗಮದಿಂದ ನಿರ್ಮಿಸುತ್ತಿರುವ ಮನೆಗಳ ಪೈಕಿ ಅಪೂರ್ಣಗೊಂಡಿರುವ ಮನೆಗಳನ್ನು ಪೂರ್ಣಗೊಳಿಸಲು/ದುರಸ್ತಿಪಡಿಸಲು ಸಹಾಯಧನ ನೀಡಲು	5.44	4.9	Work Completed
35	Bengaluru Rural	Doddaballapur	Other Works	ಪೌರಕಾರ್ಮಿಕರಿಗೆ ಬೆಳಗಿನ ಉಪಹಾರ ನೀಡಲು ನಗರಸಭೆನಿಧಿಗೆ ಹೋಂದಾಣಿಕೆ ಮಾಡಲು.	3.4	0	Work Completed
36	Bengaluru Rural	Doddaballapur	Roads	ವಾರ್ಡ್ ನಂ.5ರ ಆರ್ಕಾವತಿ ಬಡಾವಣೆಯಲ್ಲಿ ಸಿ.ಸಿ.ರಸ್ತೆ ಮತ್ತು ಚರಂಡಿ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ.	2.56	2.56	Work Completed
37	Bengaluru Rural	Doddaballapur	Other Works	ಜಿಲ್ಲಾ ಆಡಳಿತ/ತಾಲ್ಲೂಕು ಆಡಳಿತವು ವಾರ್ಷಿಕವಾಗಿ ಆಚರಿಸುವ ಬಾಬಾ ಸಾಹೇಬ್ ಡಾ ಬಿ.ಆರ್.ಅಂಬೇಡ್ಕರ್, ಬಾಬು ಜಗಜೀವನರಾಮ್ ಜಯಂತಿ ಹಾಗೂ ಮಹರ್ಷಿ ವಾಲ್ಮೀಕಿ ಜಯಂತಿಗಳಿಗೆ ವಂತಿಕೆ ನೀಡಲು ಹಾಗೂ ಕಛೇರಿಯಿಂದ ನಡೆಸುವ ಕಾರ್ಯಕ್ರಮಕ್ಕೆ ಆಗುವ ವೆಚ್ಚವನ್ನು ಭರಿಸಲು	0.36	0.36	Work Completed
38	Bengaluru Rural	Doddaballapur	Other Works	ವಾರ್ಡ್ ನಂ.4 ವಿನಾಯಕನಗರ ಸರ್ಕಾರಿ ಹಿರಿಯ ಪ್ರಥಮಿಕ ಶಾಲೆ ಹಿಂಭಾಗದಲ್ಲಿ ರಾಜಕಾಲುವೆ ಮೇಲೆ ಕವರಿಂಗ್ ಸ್ಕೂಲ್ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ.	3	2.1	Work Completed
39	Bengaluru Rural	Doddaballapur	Other Works	ಪಕ್ಕಾ ಮನೆ ನಿರ್ಮಾಣ/ಮನೆ ದುರಸ್ತಿ/ಅಂಬೇಡ್ಕರ್ ವಸತಿ ಯೋಜನೆಯಡಿ ವಸತಿ ಸೌಲಭ್ಯ ಪಡೆದವರಿಗೆ ಹೆಚ್ಚುವರಿಯಾಗಿ ಸಹಾಯಧನ ಬಿಡುಗಡೆ ಮಾಡಲು	2.24	2.1	Work Completed
40	Bengaluru Rural	Doddaballapur	Other Works	ಪೌರಕಾರ್ಮಿಕರ ದಿನಾಚರಣೆಗಾಗಿ	1.2	0	Work Completed
41	Bengaluru Rural	Doddaballapur	Other Works	ಪೌರಕಾರ್ಮಿಕರಿಗೆ ಬೆಳಗಿನ ಉಪಹಾರ ನೀಡಲು ನಗರಸಭೆನಿಧಿಗೆ ಹೋಂದಾಣಿಕೆ ಮಾಡಲು.	0.2	0	Work Completed
42	Bengaluru Rural	Hoskote	Buildings	Construction of user friendly toilets for specially disabled children at Urdu School V V Extension satage 1 in CMC Hosakote limits	2.25	2.25	Work Completed

Workwise Progress of SFC UNTIED 2022-23 Report

S.No	DistrictName	UibName	Sector Name	Work Name	Rs. in Lakhs		
					Estimate Cost	Expenditure Cost	Work Status
43	Bengaluru Rural	Hoskote	Other Works	construction of drain in ward no 25 sri alexandre house road stage1 in CMC Hosakote Limits	3.91	3.91	Work Completed
44	Bengaluru Rural	Hoskote	Other Works	Amount Reserved for Payment of Direct pay powrakarmika Employees salary	39.26	37.3114	Work Completed
45	Bengaluru Rural	Hoskote	Buildings	Construction of one kitchen,two Class rooms and two Toilet rooms at govt G.K.L.P.S Ambedker Colony in CMC Hosakote Limits	5	5	Work Completed
46	Bengaluru Rural	Hoskote	Other Works	breakfast for working powrakarmikas in hosakote cmc office	1.8	1.8	Work Completed
47	Bengaluru Rural	Hoskote	Water Supply	laying of pipe line in cross roads at dandupalya stage1 in CMC Hosakote Limits	2.2	2.2	Work Completed
48	Bengaluru Rural	Hoskote	Other Works	breakfast for working powrakarmikas in hosakote cmc office	1.2	0.72	Work Completed
49	Bengaluru Rural	Hoskote	Water Supply	laying of pipe line in ward no 6 parvatipura sri pyrejan house to cross roads in hosakote cmc limits	2.88	2.88	Work Completed
50	Bengaluru Rural	Nelmangala	Other Works	ನೇರ ಪಾವತಿ ಪೌರ ಕಾರ್ಮಿಕರ ವೇತನ ಪಾವತಿಗಾಗಿ ESCROW ಖಾತೆಗೆ ಜಮೆ	43	40.4934	Work Completed
51	Bengaluru Rural	Nelmangala	Other Works	ಪೌರಕಾರ್ಮಿಕರಿಗೆ ಗುಂಪುವಿಮೆ ವಾರ್ಷಿಕ ಪ್ರೀಮಿಯಮ್ ಕಂತು ಪಾವತಿಗಾಗಿ.	2	0	Work Completed
52	Bengaluru Rural	Nelmangala	Other Works	ಪರಿಶಿಷ್ಟ ಮಕ್ಕಳು ವ್ಯಾಸಂಗ ಮಾಡುತ್ತಿರುವ ಸರ್ಕಾರಿ ಶಾಲೆಗಳಿಗೆ ಗಣಕಯಂತ್ರಗಳನ್ನು ನೀಡುವುದು.	4.8	4.8	Work Completed
53	Bengaluru Rural	Nelmangala	Other Works	ನಾಗರಿಕ ಸೇವಾ ವೃತ್ತಿಗೆ ಸಂಬಂಧಿಸಿದ ಯುಪಿಎಸ್ ಸಿ, ಕಪಿಎಸ್ ಸಿ ನಡೆಸುವ ಐಎಎಸ್, ಕೆಎಎಸ್ ಪರೀಕ್ಷೆಗಳಿಗೆ ತರಬೇತಿ ಪಡೆಯುತ್ತಿರುವ ಪರಿಶಿಷ್ಟ ಜಾತಿ ವಿದ್ಯಾರ್ಥಿಗಳಿಗೆ ಪ್ರವೇಶ ಮತ್ತು ಇತರೆ ಶುಲ್ಕವನ್ನು ಪಾವತಿಸುವುದು	0.5	0.5	Work Completed
54	Bengaluru Rural	Nelmangala	Other Works	ಬಿ.ಇ/ಎಂ.ಬಿ.ಬಿ.ಎಸ್ ವ್ಯಾಸಂಗ ಮಾಡುತ್ತಿರುವ ಪರಿಶಿಷ್ಟ ಜಾತಿಯ ವಿದ್ಯಾರ್ಥಿಗಳಿಗೆ ಲ್ಯಾಪ್ ಟಾಪ್ ನೀಡುವುದು	2.7	0.7	Work Completed
55	Bengaluru Rural	Nelmangala	Other Works	ಪೌರಕಾರ್ಮಿಕರಿಗೆ ಗುಂಪುವಿಮೆ ವಾರ್ಷಿಕ ಪ್ರೀಮಿಯಮ್ ಕಂತು ಪಾವತಿಗಾಗಿ.	0.8	0	Work Completed
56	Bengaluru Rural	Nelmangala	Other Works	ಪರಿಶಿಷ್ಟ ಪಂಗಡದ ಮಕ್ಕಳು ವ್ಯಾಸಂಗ ಮಾಡುತ್ತಿರುವ ಸರ್ಕಾರಿ ಶಾಲೆಗಳಿಗೆ ಗಣಕಯಂತ್ರಗಳನ್ನು ನೀಡುವುದು.	1.92	1.92	Work Completed
57	Bengaluru Rural	Nelmangala	Other Works	ಬಿ.ಇ/ಎಂ.ಬಿ.ಬಿ.ಎಸ್ ವ್ಯಾಸಂಗ ಮಾಡುತ್ತಿರುವ ಪರಿಶಿಷ್ಟ ಪಂಗಡದ ವಿದ್ಯಾರ್ಥಿಗಳಿಗೆ ಲ್ಯಾಪ್ ಟಾಪ್ ನೀಡುವುದು	1.28	0.48	Work Completed
58	Bengaluru Rural	Vijayapura	Other Works	2022-23ನೇ ಸಾಲಿನ ಪೌರಕಾರ್ಮಿಕರ ನೇರಪಾವತಿ ವೇತನವನ್ನು ಪಾವತಿಸಲು	38	32.4434	Work Completed
59	Bengaluru Rural	Vijayapura	Other Works	ಕಚೇರಿಗೆ ಕಂಪ್ಯೂಟರ್ ಪ್ರಿಂಟರ್, ಸ್ಕಾನರ್ ಮತ್ತು ಟೇಬಲ್ ಚೇರ್‌ಗಳನ್ನು ಖರೀದಿಸಲು	4	0	Work Completed
60	Bengaluru Rural	Vijayapura	Other Works	ಉನ್ನತ ವ್ಯಾಸಂಗ ಮಾಡುತ್ತಿರುವ ಪರಿಶಿಷ್ಟ ಜಾತಿಯ ಮತ್ತು ಪೌರಕಾರ್ಮಿಕರ (ಮಕ್ಕಳ) ವಿದ್ಯಾರ್ಥಿ/ವಿದ್ಯಾರ್ಥಿನಿಯರಿಗೆ ಧನ ಸಹಾಯ	3.2	0.84	Work Started
61	Bengaluru Rural	Vijayapura	Other Works	ಪೌರಕಾರ್ಮಿಕರಿಗೆ ಬೆಳಗಿನ ಉಪಹಾರ ನೀಡಲು	4.8	3.2772	Work Started
62	Bengaluru Rural	Vijayapura	Solid Waste Management	ನೇರ ಪಾವತಿ ಪೌರಕಾರ್ಮಿಕರಿಗೆ ವಾರ್ಷಿಕ ಆರೋಗ್ಯ ವಿಮೆಯನ್ನು ನವೀಕರಿಸಲು	2	1.8904	Work Completed
63	Bengaluru Rural	Vijayapura	Other Works	ಪೌರಕಾರ್ಮಿಕರಿಗೆ ಆರೋಗ್ಯ ತಪಾಸಣೆ ಮಾಡಿಸಲು (ಮಾಸ್ಟರ್ ಹೆಲ್ತ್ ಚೆಕ್)	0.8	0.772	Work Completed
64	Bengaluru Rural	Vijayapura	Other Works	ಉನ್ನತ ಶಿಕ್ಷಣ ವ್ಯಾಸಂಗ ಮಾಡುವ ಪರಿಶಿಷ್ಟ ಪಂಗಡದ ವಿದ್ಯಾಭ್ಯಾಸಕ್ಕಾಗಿ ಧನಸಹಾಯ ನೀಡಲು	1.28	1.28	Work Completed

Workwise Progress of SFC UNTIED 2022-23 Report

					Rs. in Lakhs		
S.No	DistrictName	UlbName	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
65	Bengaluru Rural	Vijayapura	Roads	ವಾರ್ಡ್ ನಂ 08 ರ ಸಿಹಿ ನೀರು ಬಾಳ ಹತ್ತಿರ ಇರುವ ರಸ್ತೆಗಳ ಅಭಿವೃದ್ಧಿ	1.92	0	Under Tender Process
				TOTAL	406.5	280.9029	
1	Ramanagara	Bidadi	Solid Waste Management	ESCROW ACCOUNT FOR POURAKARMIKAS	50	52.3656	Work Completed
2	Ramanagara	Bidadi	Other Works	Providing scholarship to SC students studying at different levels	3.52	2.94	Work Completed
3	Ramanagara	Bidadi	Other Works	Construction of CC Drain and covering slab from Dasappanadoddi Ayya house to B.Nagaraju sir and Murthy house to Pattalaiah house at ward no 01	5.28	0	Under Tender Process
4	Ramanagara	Bidadi	Solid Waste Management	Covid Insurance for Powarakarmikas	2.2	2.2	Work Completed
5	Ramanagara	Bidadi	Other Works	To provide subsidy not exceeding Rs.40000 to the beneficiaries selected under Scheduled Tribal Housing Scheme under the Bidadi TMC Limits	1.2	1.2	Work Completed
6	Ramanagara	Bidadi	Other Works	Providing scholarship to ST students studying at different levels	0.4	0.36	Work Completed
7	Ramanagara	Bidadi	Other Works	Construction of CC Drain and covering slab from Vrushabavathipura Manjula house to Jayalakshmi house at ward no 20	2.4	1.7507	Work Completed
8	Ramanagara	Bidadi	Solid Waste Management	Covid Insurance for Powarakarmikas	1	1	Work Completed
9	Ramanagara	Channapatna	Buildings	CONSTRUCTION OF PHYSICALLY HANDICAPED TOILET AT WARD NO 12 NEAR BY ADISHAKTHI TEMPLE ROAD NEAR GANESH BABU HOUSE	2.15	1.812	Work Completed
10	Ramanagara	Channapatna	Other Works	PROVIDING OF PAYMENT DIRECT PAYMENT POURAKARMIKAS	67.58	67.5783	Work Completed
11	Ramanagara	Channapatna	Other Works	PROVIDING SUBSIDY TO ST SELF EMPLOYEMENT UNDER THE SCHEME OF 7.25	2.5	2.3	Work Completed
12	Ramanagara	Channapatna	Other Works	PROVIDING SUBSIDY TO ST SELF EMPLOYEMENT SCHEME UNDER 5 PERCENT	2.15	2.15	Work Completed
13	Ramanagara	Channapatna	Water Supply	DRILLING OF BOREWELLS AND INSTALLATION OF PUMP AND MOTOR AND PIPELINE AT WARD NO 11 NEAR LAYADA BEEDHI	7.88	6.6233	Work Completed
14	Ramanagara	Channapatna	Water Supply	DRILLING OF BOREWELLS AND INSTALLATION OF PUMP AN MOTOR IN WARD NO 28 AT INDIRA COTTAGE	3.74	3.74	Work Completed
15	Ramanagara	Channapatna	Other Works	PROVIDING BREAKFAST TO POURAKARMIKAS FOR PERMANENT DIRECT PAYMENT PKS AND OUTSOURCE PKS UGD LABOUR AND OTHERS	3.8	3.2174	Work Completed
16	Ramanagara	Channapatna	Other Works	PROVIDING BREAKFAST TO POURAKARMIKAS FOR PERMANENT DIRECT PAYMENT PKS AND OUTSOURCE PKS UGD LABOUR AND OTHERS FOR INDIVIDUAL PROGRAM	6.08	5.6826	Work Completed
17	Ramanagara	Channapatna	Other Works	REPAIR OF ANGANAVADI BUILDING AND COMMUNITY HALL AT WARD NO 07 SHETTIHALLI FOR SC COLONY	6.62	0	Work Completed
18	Ramanagara	Channapatna	Other Works	CELEBRATION OF POURAKARMIKAS DINACHARANE	2.5	2.5	Work Completed
19	Ramanagara	Channapatna	Other Works	PROVIDING BREAKFAST TO POURAKARMIKAS TO ST COMMUNITY	1.6	0	Work Started
20	Ramanagara	Channapatna	Other Works	PROVIDING SUBSIDY TO ST SELF EMPLOYEMENT SCHEME	2.56	1.5	Work Started

Workwise Progress of SFC UNTIED 2022-23 Report

S.No	DistrictName	UibName	Sector Name	Work Name	Rs. in Lakhs		
					Estimate Cost	Expenditure Cost	Work Status
21	Ramanagara	Channapatna	Storm Water Drains	CONSTRUCTION OF CC DRAIN AND COVERING SLAB IN MEDARA BEEDHI PAILWAN ABDUL SHOP TO INFRONT OF RAILWAY STATION AT WARD NO 16	3.84	3.84	Work Completed
22	Ramanagara	Harohalli	Other Works	DEVELOPMENT OF GRAVEYARD NEAR SHANIMAHATMA TEMPLE NEAR ANEKAL ROAD IN HAROHALLI TOWN PANCHAYATH LIMITS.	10	6.9699	Work Completed
23	Ramanagara	Harohalli	Other Works	TO PROVIDE SCHOLARSHIP FOR OTHER BACKWARD CLASSES STUDENTS IN HAROHALLI TP LIMITS.	1.1	1.08	Work Completed
24	Ramanagara	Harohalli	Other Works	PROVIDING MEDICAL EXPENSES FOR PHYSICALLY DISABLED PERSONS IN HAROHALLI TP LIMITS.	0.95	0	Work Started
25	Ramanagara	Harohalli	Other Works	PROVIDING THREE WHEELER MOTOR CYCLE FOR PHYSICALLY DISABLED PERSONS IN HAROHALLI TP LIMITS.	0.95	0	Work Started
26	Ramanagara	Harohalli	Water Supply	DRILLING OF BOREWELL NEAR KRISHNASWAMY TEMPLE AND CHKKA KERE AND INSTALLATION OF PUMP MOTOR AND LINKING PIPE LINE IN HAROHALLI TP LIMITS	14.99	0	Work Started
27	Ramanagara	Harohalli	Water Supply	DRILLING OF BORE WELL AND INSTALLATION OF PUMP MOTOR AND LINKING OF PIPE LINE IN MARASANDRA VILLAGE IN HAROHALLI TOWN PANCHAYATH LIMITS	8.36	0	Work Started
28	Ramanagara	Harohalli	Water Supply	PIPELINE WORK IN ADEBIDI, EDIGARA STREET, MALLAPPA MANE STREET IN HAROHALLI TP.	1.65	0	Work Started
29	Ramanagara	Harohalli	Other Works	PROVIDING MEDICAL EXPENSES / INSURENCE / AND OTHER MEDICAL EXPENSES FOR POURAKARMIKA'S (OUT SOURCE) IN HAROHALLI TP.	1.8	1.6727	Work Completed
30	Ramanagara	Harohalli	Other Works	TO PROVIDE SCHOLARSHIP FOR SCHEDULED CASTE STUDENTS IN HAROHALLI TP LIMITS	1.88	1.875	Work Completed
31	Ramanagara	Harohalli	Other Works	PROVIDING SUBSIDY FOR SCHEDULED CASTE INDIVIDUAL FOR CONSTRUCTION OF TOILETS IN HAROHALLI TP LIMITS	1	0.15	Work Started
32	Ramanagara	Harohalli	Roads	DEVELOPMENT OF ROAD FROM DRIVER KRISHNAPPA'S HOUSE TO POLICE RAMESH HOUSE IN HAROHALLI TOWN PANCHAYATH LIMITS	4.32	3.5553	Work Started
33	Ramanagara	Harohalli	Other Works	PROVIDING MEDICAL EXPENSES / AND OTHER MEDICAL EXPENSES IN RECOGNISE HOSPITAL FOR POURAKARMIKA'S (OUT SOURCE) IN HAROHALLI TP	0.6	0	Work Started
34	Ramanagara	Harohalli	Other Works	TO PROVIDE SCHOLARSHIP FOR SCHEDULED TRIBE STUDENTS IN HAROHALLI TP LIMITS.	0.96	0	Work Started
35	Ramanagara	Harohalli	Roads	DEVELOPMENT OF REMAINING ROAD FROM DRIVER KRISHNAPPA'S HOUSE TO POLICE RAMESH HOUSE IN HAROHALLI TOWN PANCHAYATH LIMITS	1.44	0.7456	Work Started
36	Ramanagara	Kanakapura	Other Works	Amount Reserved for PouraKarmikas ESCROW Salary	63	66.6227	Work Completed
37	Ramanagara	Kanakapura	Other Works	Amount reserved for Permanent and non permanent Pourakarmikas Childrens Education Assistance Fund	2.8	1.605	Work Completed
38	Ramanagara	Kanakapura	Other Works	Education Assistance for Students Learning in Various Stages	4.48	3.76	Work Completed
39	Ramanagara	Kanakapura	Other Works	upgradation of Dr. BR Ambedkar Bhavan Building	2.97	2.892	Work Completed
40	Ramanagara	Kanakapura	Other Works	In Ward no 8 Housing Board Extention Ambedkar nagara, Installation of Street lights and Electricity of newly drilled borewell	3.75	0.1434	Work Completed
41	Ramanagara	Kanakapura	Other Works	Amount reserved for Permanent and non permanent Pourakarmikas Childrens Education Assistance Fund	1.2	0	Work Completed
42	Ramanagara	Kanakapura	Other Works	Amount reserved for Beneficiary contribution for ST Beneficiary houses constructed under Slum board	1.92	0	Work Completed

Workwise Progress of SFC UNTIED 2022-23 Report

					Rs. in Lakhs		
S.No	DistrictName	UibName	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
43	Ramanagara	Kanakapura	Other Works	Upgradation of Valmiki Bhavan Building	2.88	2.7333	Work Completed
44	Ramanagara	Magadi	Other Works	Reserve Amount for Powra Karmik ESCROW Salary	29.84	26.2545	Work Started
45	Ramanagara	Magadi	Other Works	7.25 Works	2.48	0.98	Work Started
46	Ramanagara	Magadi	Other Works	5% works	1.7	0	Work Started
47	Ramanagara	Magadi	Other Works	Health checkup For Powrakarmikas Loders and Drivers	1	0	Work Started
48	Ramanagara	Magadi	Other Works	Parches of safety equipments for Powrakarmikas Loders and Drivers	0.4	0.4	Work Completed
49	Ramanagara	Magadi	Other Works	Scholarship for SSLC, PUC, ITI, Degree and Post Graduate Students	1.56	1.56	Work Completed
50	Ramanagara	Magadi	Other Works	Heath and Accident Insurance for Powrakarmikas Loders and Drivers	0.68	0.5937	Work Started
51	Ramanagara	Magadi	Other Works	Toilet repair work in free-matric hostel for SCHEDULED CASTE girls and post-matric hostel for boys	2.49	0	Work Started
52	Ramanagara	Magadi	Other Works	Celebration of Powrakarmika Dinacharane	0.87	0.99	Work Completed
53	Ramanagara	Magadi	Other Works	Health checkup For Powrakarmikas Loders and Drivers	0.3	0	Work Started
54	Ramanagara	Magadi	Other Works	Parches of safety equipments for Powrakarmikas Loders and Drivers	0.3	0.2479	Work Completed
55	Ramanagara	Magadi	Other Works	Scholarship for SSLC, PUC, ITI, Degree and Post Graduate Students	0.64	0.6	Work Completed
56	Ramanagara	Magadi	Other Works	Heath and Accident Insurance for Powrakarmikas Loders and Drivers	0.32	0.2508	Work Completed
57	Ramanagara	Magadi	Other Works	Toilet repair work in free-matric hostel for SCHEDULED TRIBE girls and post-matric hostel for boys	1	0	Work Started
58	Ramanagara	Magadi	Other Works	Celebration of Powrakarmika Dinacharane	0.44	0.3153	Work Completed
59	Ramanagara	Ramanagara	Other Works	direct payment PKS /LOADER/DRIVER salary for every month in the limits of ramanagara cmc	122	122.0001	Tender to be Invited
60	Ramanagara	Ramanagara	Other Works	purchase of DR B R ambedkar and jagajeevan ram books issue to library in the limits of ramanagara cmc.	4	0	Work Started
61	Ramanagara	Ramanagara	Other Works	compensation of renovation of buildings or purchase of building matirials max amount of rs 50000 in the limits of ramanagara	4.64	3.6	Work Started
62	Ramanagara	Ramanagara	Other Works	own employment peoples of sc category 50 percent of bank compensation for in the limits of ramanagara	4	4	Work Completed
63	Ramanagara	Ramanagara	Other Works	the workers of direct payment and permanent PKS heath check up program in the limits of ramanagara	5.4	0	Work Started
64	Ramanagara	Ramanagara	Other Works	celebration DR B R Ambedkar jayanthi DR Jagajeevan ram jayanthi in distric centre and cmc office in the limits of ramanagara cmc.	0.9	0.898	Work Completed
65	Ramanagara	Ramanagara	Other Works	Purchase of furnicher computerkitchen matirials and etc issue to BCM hostel in the limits of ramanagara cmc	8.06	7.6942	Work Completed
66	Ramanagara	Ramanagara	Other Works	ರಾಮನಗರ ನಗರಸಭಾ ವ್ಯಾಪ್ತಿಯಲ್ಲಿರುವ ಪರಿಶಿಷ್ಟ ಪಂಗಡ ಜನಾಂಗದವರು ವಾಸಿಸುವ ವಾಡ್.ಗಳಲ್ಲಿ ಕಾನೂನು ನೆರವು ಮಂಡಳಿಯೊಂದಿಗೆ ಕಾನೂನು ಅರಿವು ಮೂಡಿಸುವ ಜಾಗೃತಿ ಶಿಬಿರಗಳನ್ನು ಏರ್ಪಡಿಸಲು ಆರ್ಥಿಕ ನೆರವು ನೀಡುವುದು	1.5	0.1491	Work Started

Workwise Progress of SFC UNTIED 2022-23 Report

S.No	DistrictName	UibName	Sector Name	Work Name	Rs. in Lakhs		
					Estimate Cost	Expenditure Cost	Work Status
67	Ramanagara	Ramanagara	Other Works	HEALTH CHECK UP FOR PERMANENT PKS AND DIRECT PAYMENT PKS IN THE LIMITS OF RAMANAGARA CMC	2.2	0	Work Started
68	Ramanagara	Ramanagara	Other Works	RENOVATION OF BUILDINGS OR COMPENSATION OR CONSTRUCTION OF PAKKAHOUSE FOR SC CATAGERY IN THE LIMITS OF CMC RAMANAGARA	2.52	2.52	Work Completed
69	Ramanagara	Ramanagara	Other Works	50 PERCENT COMPANSATION OF BANK LOAN FOR SC CATAGERY IN THE LIMITS OF CMC RAMANAGARA	1	1	Work Started
70	Ramanagara	Ramanagara	Other Works	CELEBREATION VALMIKI JAYANTHI IN DISTRIC CENTRE AND CMC OFFICE IN THE LIMIT OF CMC RAMANAGARA	0.45	0.1375	Work Started
71	Ramanagara	Ramanagara	Other Works	PURCHASE OF AMBEDKAR BOOKS AND JAGAJEEVAN RAM BOOKS ISSUE TO LIBREORY IN THE LIMITS OF CMC RAMANAGARA	0.5	0	Work Started
72	Ramanagara	Ramanagara	Other Works	PURCHASE OF FURNICHER. COMPUTER KITCHEN MATERIALS ISSUE TO BCM HOSTEL IN THE LIMITS OF RAMANAGARA CMC.	2.83	2.723	Work Completed
TOTAL					516	433.4789	

cf

Workwise Progress of SFC Drinking Water 2020-21 Report

S.No	DistrictName	UibName	Sector Name	Work Name	Rs. in Lakhs		
					Estimate Cost	Expenditure Cost	Work Status
1	Bengaluru Rural	Devanahalli	Water Supply	Redrilling of ward no 08 RO plant borewell, ward no 19 haddinnahala borewell and ward no 03 kaddi pudu manjunath house front borewell ವಾರ್ಡ್ ನಂ 08 ಶುದ್ಧ ಕುಡಿಯುವ ನೀರಿನ ಘಟಕದ ಮುಂಭಾಗ, ವಾರ್ಡ್ ನಂ 19ರ ಹದ್ದಿನಹಳ್ಳದಲ್ಲಿ ಮತ್ತು ವಾರ್ಡ್ ನಂ 3 ರ ಕಡ್ಡಿಪುಡಿ ಮಂಜುನಾಥ ರವರ ಮನೆ ಮುಂದೆ ಒಟ್ಟು ಮೂರು ಕೊಳವೆ ಬಾವಿಗಳನ್ನು ರೀ-ಬೋರ್ ಮಾಡಿಸುವ ಕಾಮಗಾರಿ	5	5	Work Completed
2	Bengaluru Rural	Devanahalli	Water Supply	drilling of borewell in ward no.18 23 and filter borewell in ward no.20	6.06	5	Work Completed
3	Bengaluru Rural	Doddaballapur	Water Supply	Supplying of 50HP Centrifugal Motor pumps panel board GI Pipe and other necessary materials to Alahalli Pump house	10	9.68	Work Completed
4	Bengaluru Rural	Doddaballapur	Water Supply	Drilling of Borewells in Doddaballapur CMC limits Kurubarahalli Ashraya layout, Madagondanahalli Ashraya layout and Muttur-Siddenayakanahalli Areas.	10	3.34	Work Completed
5	Bengaluru Rural	Doddaballapur	Water Supply	Drilling of Borewells in Doddaballapur CMC limits Kurubarahalli Ashraya layout, Madagondanahalli Ashraya layout and Muttur-Siddenayakanahalli Areas.	0 32	0.32	Work Completed
6	Bengaluru Rural	Doddaballapur	Water Supply	Drilling of Borewell in KR reality Layout near Nandi Mori of CMC Doddaballapur Supply of Pump Motor G I Pipe Cable and Other Required Materials and Linking of Borewell to Pipe line Phase 2	6 66	5.941	Work Completed
7	Bengaluru Rural	Hoskote	Water Supply	Supplying of addition GI pipe Flat cable and other accessories for proposed redrilling borewells in huskur road borewell ward22 sri rajanna house near borewell near amani kere kodu borewell gavi road borewell and upgrading starter and cutouts existing borewell in kere limits in cmc hosakote	10	9	Work Completed
8	Bengaluru Rural	Hoskote	Water Supply	laying and linking of pipe line in ward no 01 shreyas hospital main road 2nd cross near sudharshan house to indian sweet stall in hosakote cmc limits	1	1	Work Completed
9	Bengaluru Rural	Hoskote	Water Supply	Drilling of borewell in ward no 27 and installing 20hp50stage pump motor, cable,G.I pipe in hosakote cmc limits.	7	6.93	Work Completed
10	Bengaluru Rural	Hoskote	Water Supply	Laying of 90mm pvc pipe line to link borewell to distribution pipe in ward no 27 and ward no 29 in hosakote cmc limits	3	2.75	Work Completed
11	Bengaluru Rural	Hoskote	Water Supply	Laying of pipe line in ward 27 cross roads stage 1 Saving action plan-2)	0	0.32	Work Completed
12	Bengaluru Rural	Nelmangala	Water Supply	ನಲಮಂಗಲ ನಗರಸಭಾ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಬರುವ ಕೊಲೆಪುರ ಗ್ರಾಮ, ವಾಜರಳ್ಳಿ ಗ್ರಾಮ, ಅರಿಸಿನಕುಂಟೆ ಗ್ರಾಮ ಪಂಚಾಯತಿಗೆ ಸೇರಿದ ವೀಡಿಯೋ ಲೇಔಟ್ ನಲ್ಲಿ 03 ಕೊಳವೆಬಾವಿಯನ್ನು ಕೊರೆಯುವ ಕಾಮಗಾರಿ.	5	3.84	Work Completed
13	Bengaluru Rural	Nelmangala	Water Supply	ನಲಮಂಗಲ ನಗರಸಭಾ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಬರುವ ಜಕ್ಕಸಂದ್ರ ವಾಜರಹಳ್ಳಿ, ಅರಿಸಿನಕುಂಟೆ ಹಾಗೂ ದಾನೋಜಿಪಾಳ್ಯ 04 ಸಂಖ್ಯೆ ಕೊಳವೆ ಬಾವಿಯನ್ನು ಕೊರೆದು ಪಂಪು ಮೋಟಾರ್ ಅಳವಡಿಸುವ ಕಾಮಗಾರಿ.	6.16	6.16	Work Completed
14	Bengaluru Rural	Vijayapura	Water Supply	Drilling of 1 No Borewell in ward no 15 Near Chikkappayyana Matta with Pump and Motor	5	4.86	Work Completed
15	Bengaluru Rural	Vijayapura	Water Supply	Drilling of 2 nos Borewells at ward no 01 and 21	5	5	Work Completed

Workwise Progress of SFC Drinking Water 2020-21 Report

S.No	DistrictName	UlbName	Sector Name	Work Name	Rs. in Lakhs		
					Estimate Cost	Expenditure Cost	Work Status
16	Bengaluru Rural	Vijayapura	Water Supply	Pipeline work at Vijayapura Tmc Limits ward No 05 Mestri manju House Road and ward no 16 Sathyamma Colony and ward no 18 Shanthi Nagar 2nd Cross	0.14	0.06	Work Completed
				TOTAL	80.34	69.201	
1	Ramanagara	Bidadi	Water Supply	Drilling Borewell and laying of pipeline of Avaragere and Decentralization Center at ward No 06	3.75	3.75	Work Completed
2	Ramanagara	Channapatna	Water Supply	Drilling of borewell in ward no.01 in ward no.08 and in ward no. 15 Continuation work./ Savings amount.	1.42	1.1555	Work Completed
3	Ramanagara	Channapatna	Water Supply	PROVIDING AND LAYING OF PVC PIPELINE AND INSTALLATION OF VALVES IN WARD NO 18 AT TIPPU NAGARA IN WARD NO 19 AT YARAB NAGARA IN WARD NO 25 BEHIND JANATHA SAWMILL TO CHAND PASHAS HOUSE AND IN WARD NO 31 AT KHB LAYOUT IN CHANNAPATNA CMC LIMIT	7.5	6.1934	Work Completed
4	Ramanagara	Channapatna	Water Supply	Supplying, installation and erection of Submersible cable, Control panel, Outdoor unit, etc., at bore wells of chikkamalur kudlur road in ward No.01, Shrini hotel and near shivaramu house at mangalavara pete in ward no.02, 4th cross, Kuvempu nagara in ward no.05, Near Adishakti temple in ward no.07, Near Mante swamy temple in ward no.11, Near floor mill at ayada beedi and near Sai baba temple Kote in ward no.12, Behind Parvati talkies in ward no.13, Near Jayaramu house Ram mandira road and Mantapada beedi at Elekeri in ward no.14, Near Murarjee desai hostel in ward no.15, At Karabala maidana in ward no.16, Near vasil brothers house at sayad wadi in ward no.18, Near Liyakthath house in ward no.19	7.5	6.08	Work Completed
5	Ramanagara	Kanakapura	Water Supply	Purchasing and Fixing 30HP Submersible Pump Motar and starter Panel board for double tank and malagalu pump house in kanakapura cmc limit	3.12	3.11	Work Completed
6	Ramanagara	Kanakapura	Water Supply	Purchasing and fixing 50mm dia GI pipe for Borewells in kanakapura cmc limit	1.12	1.09	Work Completed
7	Ramanagara	Kanakapura	Water Supply	Purchasing and fixing 4sqmm Borewell cable for Borewell in kanakapura cmc limit	0.76	0.76	Work Completed
8	Ramanagara	Magadi	Water Supply	PURCHASE OF 3 INCH PVC PIPE COLLAR ELBOW ENDCAP AND OTHER ITEMS FOR THE REQUIREMENT OF WATER SUPPLY IN TMC MAGADI	1.25	1.19	Work Completed
9	Ramanagara	Magadi	Water Supply	PURCHASE OF 10HP MOTOR PUMP 10HP STRATER SUB MERCIBLE CABLE CUTOUT AND OTHER ITEMS FOR THE REQUIREMENT OF WATER SUPPLY	2.5	2.0906	Work Completed
10	Ramanagara	Ramanagara	Water Supply	Laying of pipe line in vinayakanagara genesha temple to 10th cross in ward no.2 in limits of CMC Ramanagara	3	3.3	Work Completed
11	Ramanagara	Ramanagara	Water Supply	Drilling of borewell and instalation of motar pump near Ganesha temple in ward no.2 in limits of CMC Ramanagara	4.5	4.3	Work Completed
12	Ramanagara	Ramanagara	Water Supply	laying of pipe line near Rayaradoddi aralimara to OHT in ward no 27 and minividanasoudha to E toilet in ward no.8 in limits of cmc Ramanagara	3.75	3.65	Work Completed
				TOTAL	40.17	36.6695	

Workwise Progress of SFC Drinking Water 2020-21 Report

S.No	DistrictName	UlbName	Sector Name	Work Name	Rs. in Lakhs		
					Estimate Cost	Expenditure Cost	Work Status
1	Bengaluru Rural	Devanahalli	Water Supply	Redrilling of ward no 08 RO plant borewell, ward no 19 haddinnahala borewell and ward no 03 kaddi pudi manjunath house front borewell ವಾರ್ಡ್ ನಂ 08 ಶುದ್ಧ ಕುಡಿಯುವ ನೀರಿನ ಘಟಕದ ಮುಂಭಾಗ, ವಾರ್ಡ್ ನಂ 19ರ ಹದ್ದಿನಹಳ್ಳದಲ್ಲಿ ಮತ್ತು ವಾರ್ಡ್ ನಂ 3 ರ ಕಡ್ಡಿಪುಡಿ ಮಂಜುನಾಥ ರವರ ಮನೆ ಮುಂದೆ ಒಟ್ಟು ಮೂರು ಕೊಳವೆ ಬಾವಿಗಳನ್ನು ರೀ-ಬೋರ್ ಮಾಡಿಸುವ ಕಾಮಗಾರಿ	5	5	Work Completed
2	Bengaluru Rural	Devanahalli	Water Supply	drilling of borewell in ward no.18 23 and filter borewell in ward no.20	6.06	5	Work Completed
3	Bengaluru Rural	Doddaballapur	Water Supply	Supplying of 50HP Centrifugal Motor pumps panel board GI Pipe and other necessary materials to Alahalli Pump house	10	9.68	Work Completed
4	Bengaluru Rural	Doddaballapur	Water Supply	Drilling of Borewells in Doddaballapur CMC limits Kurubarahalli Ashraya layout, Madagondanahalli Ashraya layout and Muttur-Siddenayakanahalli Areas.	10	3.34	Work Completed
5	Bengaluru Rural	Doddaballapur	Water Supply	Drilling of Borewells in Doddaballapur CMC limits Kurubarahalli Ashraya layout, Madagondanahalli Ashraya layout and Muttur-Siddenayakanahalli Areas.	0.32	0.32	Work Completed
6	Bengaluru Rural	Doddaballapur	Water Supply	Drilling of Borewell in KR reality Layout near Nandi Mori of CMC Doddaballapur Supply of Pump Motor G I Pipe Cable and Other Required Materials and Linking of Borewell to Pipe line Phase 2	6.66	5.941	Work Completed
7	Bengaluru Rural	Hoskote	Water Supply	Supplying of addition GI pipe Flat cable and other accessories for proposed redrilling borewells in huskur road borewell ward22 sri rajanna house near borewell near amani kere kodi borewell gavi road borewell and upgrading starter and cutouts existing borewell in kere limits in cmc hosakote	10	9	Work Completed
8	Bengaluru Rural	Hoskote	Water Supply	laying and linking of pipe line in ward no 01 shreyas hospital main road 2nd cross near sudharshan house to indian sweet stall in hosakote cmc limits	1	1	Work Completed
9	Bengaluru Rural	Hoskote	Water Supply	Drilling of borewell in ward no 27 and installing 20hp50stage pump motor, cable,G.I pipe in hosakote cmc limits.	7	6.93	Work Completed
10	Bengaluru Rural	Hoskote	Water Supply	Laying of 90mm pvc pipe line to link borewell to distribution pipe in ward no 27 and ward no 29 in hosakote cmc limits	3	2.75	Work Completed
11	Bengaluru Rural	Hoskote	Water Supply	Laying of pipe line in ward 27 cross roads stage 1 Saving action plan-2)	0	0.32	Work Completed
12	Bengaluru Rural	Nelmangala	Water Supply	ನಲಮಂಗಲ ನಗರಸಭಾ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಬರುವ ಕೊಲೆಪುರ ಗ್ರಾಮ, ವಾಜರಳ್ಳಿ ಗ್ರಾಮ, ಅರಿಸಿನಕುಂಟೆ ಗ್ರಾಮ ಪಂಚಾಯತಿಗೆ ಸೇರಿದ ವೀಡಿಯೋ ಲೇಔಟ್ ನಲ್ಲಿ 03 ಕೊಳವೆಬಾವಿಯನ್ನು ಕೊರೆಯುವ ಕಾಮಗಾರಿ.	5	3.84	Work Completed
13	Bengaluru Rural	Nelmangala	Water Supply	ನಲಮಂಗಲ ನಗರಸಭಾ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಬರುವ ಜಕ್ಕಸಂದ್ರ ವಾಜರಹಳ್ಳಿ, ಅರಿಸಿನಕುಂಟೆ ಹಾಗೂ ದಾನೋಜಿಪಾಳ್ಯ 04 ಸಂಖ್ಯೆ ಕೊಳವೆ ಬಾವಿಯನ್ನು ಕೊರೆದು ಪಂಪು ಮೋಟಾರ್ ಅಳವಡಿಸುವ ಕಾಮಗಾರಿ.	6.16	6.16	Work Completed
14	Bengaluru Rural	Vijayapura	Water Supply	Drilling of 1 No Borewell in ward no 15 Near Chikkappayyana Matta with Pump and Motor	5	4.86	Work Completed
15	Bengaluru Rural	Vijayapura	Water Supply	Drilling of 2 nos Borewells at ward no 01 and 21	5	5	Work Completed

Workwise Progress of SFC Drinking Water 2020-21 Report

S.No	DistrictName	UlbName	Sector Name	Work Name	Rs. in Lakhs		
					Estimate Cost	Expenditure Cost	Work Status
16	Bengaluru Rural	Vijayapura	Water Supply	Pipeline work at Vijayapura Tmc Limits ward No 05 Mestri manju House Road and ward no 16 Sathyamma Colony and ward no 18 Shanthi Nagar 2nd Cross	0.14	0.06	Work Completed
				TOTAL	80.34	69.201	
1	Ramanagara	Bidadi	Water Supply	Drilling Borewell and laying of pipeline of Avaragere and Decentralization Center at ward No 06	3.75	3.75	Work Completed
2	Ramanagara	Channapatna	Water Supply	Drilling of borewell in ward no.01 in ward no.08 and in ward no. 15 Continuation work./ Savings amount.	1.42	1.1555	Work Completed
3	Ramanagara	Channapatna	Water Supply	PROVIDING AND LAYING OF PVC PIPELINE AND INSTALLATION OF VALVES IN WARD NO 18 AT TIPPU NAGARA IN WARD NO 19 AT YARAB NAGARA IN WARD NO 25 BEHIND JANATHA SAWMILL TO CHAND PASHAS HOUSE AND IN WARD NO 31 AT KHB LAYOUT IN CHANNAPATNA CMC LIMIT	7.5	6.1934	Work Completed
4	Ramanagara	Channapatna	Water Supply	Supplying, installation and erection of Submersible cable, Control panel, Outdoor unit, etc., at bore wells of chikkamalur kudlur road in ward No.01, Shrini hotel and near shivaramu house at mangalavara pete in ward no.02, 4th cross, Kuvempu nagara in ward no.05, Near Adishakti temple in ward no.07, Near Mante swamy temple in ward no.11, Near floor mill at ayada beedi and near Sai baba temple Kote in ward no.12, Behind Parvati talkies in ward no.13, Near Jayaramu house Ram mandira road and Mantapada beedi at Elekeri in ward no.14, Near Murarjee desai hostel in ward no.15, At Karabala maidana in ward no.16, Near vasil brothers house at sayad wadi in ward no.18, Near Liyakhath house in ward no.19	7.5	6.08	Work Completed
5	Ramanagara	Kanakapura	Water Supply	Purchasing and Fixing 30HP Submersible Pump Motor and starter Panel board for double tank and malagalu pump house in kanakapura cmc limit	3.12	3.11	Work Completed
6	Ramanagara	Kanakapura	Water Supply	Purchasing and fixing 50mm dia GI pipe for Borewells in kanakapura cmc limit	1.12	1.09	Work Completed
7	Ramanagara	Kanakapura	Water Supply	Purchasing and fixing 4sqmm Borewell cable for Borewell in kanakapura cmc limit	0.76	0.76	Work Completed
8	Ramanagara	Magadi	Water Supply	PURCHASE OF 3 INCH PVC PIPE COLLAR ELBOW ENDCAP AND OTHER ITEMS FOR THE REQUIREMENT OF WATER SUPPLY IN TMC MAGADI	1.25	1.19	Work Completed
9	Ramanagara	Magadi	Water Supply	PURCHASE OF 10HP MOTOR PUMP 10HP STRATER SUB MERCIBLE CABLE CUTOUT AND OTHER ITEMS FOR THE REQUIREMENT OF WATER SUPPLY	2.5	2.0906	Work Completed
10	Ramanagara	Ramanagara	Water Supply	Laying of pipe line in vinayakanagara genesha temple to 10th cross in ward no.2 in limits of CMC Ramanagara	3	3.3	Work Completed
11	Ramanagara	Ramanagara	Water Supply	Drilling of borewell and instalation of motar pump near Ganesha temple in ward no.2 in limits of CMC Ramanagara	4.5	4.3	Work Completed
12	Ramanagara	Ramanagara	Water Supply	laying of pipe line near Rayaradoddi aralimara to OHT in ward no 27 and minividanasoudha to E toilet in ward no.8 in limits of cmc Ramanagara	3.75	3.65	Work Completed
				TOTAL	40.17	36.6695	

Workwise Progress of SFC Drinking Water 2021-22 Report

S.No	DistrictName	UibName	Sector Name	Work Name	Rs. in Lakhs		
					Estimate Cost	Expenditure Cost	Work Status
1	Bengaluru Rural	Devanahalli	Water Supply	supply erection and commissioning of pumpset to borewell drilled in ward no.18	2.5	2.464	Work Completed
2	Bengaluru Rural	Devanahalli	Water Supply	drilling of borewell in ward no.13	2.5	0	Work Completed
3	Bengaluru Rural	Doddaballapur	Water Supply	Laying of Pipe Line and Other Works for Connection of Newly Drilled Borewells in Doddaballapur CMC limits	5	5.0029	Work Completed
4	Bengaluru Rural	Doddaballapur	Water Supply	Laying of 3inch rising pipeline in ward no 7 kempegowda nagar kashipathi thota road 4inch rising pipeline from RO plant to shivanna house in sringar of ward no8 laying of 4inch rising pipeline in bhagyamma house road of srinagar in ward no8 and laying of 3inch rising pipeline in road at the front of kongadiyappa college of ward no12	5	4.9974	Work Completed
5	Bengaluru Rural	Hoskote	Water Supply	laying and linking of pipe line in ward no 29 and in ward no 03 in hosakote cmc limits	3	2.4517	Work Completed
6	Bengaluru Rural	Hoskote	Water Supply	laying and linking of pipe line in ward no 05 from chikkakere to cross road in hosakote cmc limits	2	0.3204	Work Completed
7	Bengaluru Rural	Hoskote	Water Supply	Laying of pipe line in ward no 03 K R Road opp Panchamuki Temple to Taluku Panchayth Office and Ward no 11 J C Circle to Dodda nala and in other wards in CMC Hosakote Limits	5	4.9979	Work Completed
8	Bengaluru Rural	Hoskote	Water Supply	Installation of pump motor and other accessories for newly drilled Borewells and pump motor for Doddabhavi, kanakanagara , Doddagattiganabbi, and T g Badavane, sump in CMC Hosakote Limits	15	15	Work Completed
9	Bengaluru Rural	Hoskote	Water Supply	Laying of pipe line in ward 27 cross roads stage 2(Saving action plan-2)	0	2.23	Work Completed
10	Bengaluru Rural	Nelmangala	Water Supply	ನಲಮಂಗಲ ನಗರಸಭಾ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ 2021-22ನೇ ಸಾಲಿನ ಎಸ್.ಎಫ್.ಸಿ ಸಾಮಾನ್ಯ ತೆರಿಗೆ ಅವತರಣದಡಿ ಕೊರೆದಿರುವ ಕೊಳವೆ ಬಾವಿಗಳಿಗೆ ಹೊಸ ಪಂಪು ಮೋಟಾರ್ ಖರೀದಿಸಿ ಅಳವಡಿಸಿ ಮುಖ್ಯ ಸರಬರಾಜು ಕೊಳವೆ ಮಾರ್ಗಕ್ಕೆ ಸಂಪರ್ಕ ಕಲ್ಪಿಸುವ ಬಗ್ಗೆ.	5	4.9912	Work Completed
11	Bengaluru Rural	Nelmangala	Water Supply	ನಲಮಂಗಲ ನಗರಸಭೆ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಬರುವ ವಾರ್ಡ್ ಸಂಖ್ಯೆ 08,14,15 ರಲ್ಲಿ 03 ಸಂಖ್ಯೆ ಕೊಳವೆ ಬಾವಿ ಕೊರೆಯುವ ಕಾಮಗಾರಿ.	5	4.99	Work Completed
12	Bengaluru Rural	Vijayapura	Water Supply	Drilling of Bore well at Ward No 23	0.84	0.84	Work Completed
13	Bengaluru Rural	Vijayapura	Water Supply	Drilling of 2 nos Borewells at ward no 01 and 21	2.5	1.6669	Work Completed
14	Bengaluru Rural	Vijayapura	Water Supply	Laying of Water Supply Pipeline at Ward No 08 and 19 in Vijayapura Tmc Limit	2.5	2.4875	Work Completed
				TOTAL	55.84	52.4399	
1	Ramanagara	Bidadi	Water Supply	Drilling of Borewell and laying of pipeline at Government College Ward No 11	4.82	3.8059	Work Completed

Workwise Progress of SFC Drinking Water 2021-22 Report

S.No	DistrictName	UlbName	Sector Name	Work Name	Rs. in Lakhs		
					Estimate Cost	Expenditure Cost	Work Status
2	Ramanagara	Bidadi	Water Supply	Laying of Pipeline from New borewell to sisk layout and DC Tammanna layout at ward no 08	5	0	Under Tender Process
3	Ramanagara	Channapatna	Water Supply	Re Drilling of Borewell at ward no 10 KSIC Colony and Supply of Motor at ward no 02 Near Shivaramu house and ward no 03 near Ragi Mill in Channapatna CMC Limits	1.84	0	Work Started
4	Ramanagara	Channapatna	Water Supply	DRILLING OF BOREWELL AND INSTALLATION OF PUMP MOTOR AND OTHER ACCESSORIES AT KOTE MATADA BEEDHI / MANTESWAMY TEMPLE ROAD IN CHANNAPATNA CMC LIMIT.	5	4.878	Work Completed
5	Ramanagara	Channapatna	Water Supply	PROVIDING AND LAYING OF PVC PIPELINE AND INSTALLATION OF VALVE IN WARD NO 10 AT ANNAPQORNESHWARI LAYOUT IN WARD NO 06 AT DAR POLICE QUARTERES IN WARD NO 04 AT KUVEMPUNAGARA 10TH CROSS IN WARD NO 03 AT VIVEKANANDA LAYOUT 6TH CROSS IN CHANNAPATNA CMC LIMIT	7.5	6.294	Work Completed
6	Ramanagara	Kanakapura	Water Supply	Providing and Laying of 160mm pvc pipeline From ward no 29 ksrct garage ramanagara road to ward no 31 melekote maseedi back side water tank ramanagara road in kanakapura cmc limit	5	3.3491	Work Completed
7	Ramanagara	Kanakapura	Water Supply	Drilling of New Borewell And Providing And Fixing of Pump Motar And 90 mm pvc Pipeline work at ward no 22 near Double tank at kanakapura cmc limit	5	4.3841	Work Completed
8	Ramanagara	Magadi	Water Supply	Purchase of water purification materials such as bleaching powder, Poly Aluminum Chloride, Alam etc. in manchanabele drinking water scheme filter unit	3	2.9958	Work Completed
9	Ramanagara	Magadi	Water Supply	For purchase of drinking water supply material required for Hospet Pump House and Viregowdana doddi Pump Hose	3.75	3.2385	Work Completed
10	Ramanagara	Ramanagara	Water Supply	Drilling of borewell and installation of Pump motar in front of Aralepete Temple in w.no. 07 in limits of cmc ramanagara	2.5	1.9899	Work Completed
11	Ramanagara	Ramanagara	Water Supply	Installation of Pump motar for the borewell which is already situated near Jeevan prakash house road w.no. 28 in limits of cmc ramanagara	2.5	1.9899	Work Completed
12	Ramanagara	Ramanagara	Water Supply	Drilling of Borewell and installation of motar pump in ward no.2 near ramadevara betta road harishchandra house in limits of CMC Ramanagara	5	2.25	Work Completed
13	Ramanagara	Ramanagara	Water Supply	INSTALLATION OF PUMP AND MOTOR GOUSIA NAGAR NEAR KIJAR HOUSE WARD NO 11 IN THE CMC RAMANAGARA	2.5	2.2384	Work Completed
14	Ramanagara	Ramanagara	Water Supply	Drilling of Borewell and installation of motar pump in ward no.7 near Abaya anjaneya temple opposite in front of srirama bakery in limits of CMC Ramanagara	5	2.25	Work Completed
15	Ramanagara	Ramanagara	Water Supply	Drilling of Borewell and installation of motar pump in ward no.9 shettahalli beedhi mohammad yasin sab house in limits of CMC Ramanagara	5	2.4785	Work Completed
16	Ramanagara	Ramanagara	Water Supply	Drilling of Borewell and installation of motar pump in ward no.11 gousiya nagara allabakash house in limits of CMC Ramanagara	5	2.25	Work Completed
TOTAL					68.41	44.3921	

Workwise Progress of SFC Drinking Water 2022-23 Report

					Rs. in Lakhs		
S.No	DistrictName	UibName	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
1	Bengaluru Rural	Bashettihalli	Water Supply	Supplying and fixing pump motor G.I pipe cable and related materials to drilled borewell in bisuvanahalli village bashettihalli town pachayath limits.	2.5	2.1275	Work Completed
2	Bengaluru Rural	Bashettihalli	Water Supply	ಬಾಶೆಟ್ಟಿಹಳ್ಳಿ ಪಟ್ಟಣ ಪಂಚಾಯಿತಿ ವ್ಯಾಪ್ತಿಯ ಬಾಶೆಟ್ಟಿಹಳ್ಳಿ ಪಟ್ಟಣದ ಕೆಎಡಿಬಿ ವಸತಿ ಗೃಹದ ಬಳಿಯ ಕೊಳವೆ ಬಾವಿಗೆ ಹೊಸ ಪಂಪು ಮೋಟರ್ ಮತ್ತು ಪೂರಕ ಸಾಮಗ್ರಿ ಅಳವಡಿಸುವುದು.	2.5	0	Under Tender Process
3	Bengaluru Rural	Devanahalli	Water Supply	Drilling of Borewell At Southe Gowdanahalli ward No.20	3	2.9829	Work Completed
4	Bengaluru Rural	Devanahalli	Water Supply	PIPE LINE WORK IN WORD NO.15 JALAPATHI STREET AND WARD NO.18 PUTTAPANAGUDI BEEDHI	3	0	Under Tender Process
5	Bengaluru Rural	Devanahalli	Water Supply	PIPE LINE WORK IN WORD NO.15 JALAPATHI STREET AND WARD NO.18 PUTTAPANAGUDI BEEDHI	3	0	Tender to be Invited
6	Bengaluru Rural	Doddaballapur	Water Supply	Laying of 2.5inch dia Pipeline at ward no 27 and 11 kRN loka and 4 inch pipeline at ward no 14 bellu ganapathi road and ward no 8 in doddaballapur CMC limits	5	5	Work Completed
7	Bengaluru Rural	Doddaballapur	Water Supply	ಸೋಮೇಶ್ವರ ಬಡಾವಣೆಯ ನಗರಸಭೆ ವಸತಿ ಗೃಹಗಳ ಸಮುಚ್ಚಯದಲ್ಲಿ ಪೌರಕಾರ್ಮಿಕರಿಗೆ ನಿರ್ಮಿಸುತ್ತಿರುವ ಜಿ+2 ಮಾದರಿಯಲ್ಲಿ ಗುಂಪು ಮನೆಗಳ ಹತ್ತಿರ ಹೊಸದಾಗಿ ಕೊಳವೆಬಾವಿ ಕೊರೆದು ಪೈಪ್‌ಲೈನ್ ಲಿಂಕ್ ಮಾಡುವ ಕಾಮಗಾರಿ.	5	3.8832	Work Completed
8	Bengaluru Rural	Doddaballapur	Water Supply	ಸೋಮೇಶ್ವರ ಬಡಾವಣೆಯ ನಗರಸಭೆ ವಸತಿ ಗೃಹಗಳ ಸಮುಚ್ಚಯದಲ್ಲಿ ಪೌರಕಾರ್ಮಿಕರಿಗೆ ನಿರ್ಮಿಸುತ್ತಿರುವ ಜಿ+2 ಮಾದರಿಯಲ್ಲಿ ಗುಂಪು ಮನೆಗಳ ಹತ್ತಿರ ಹೊಸದಾಗಿ ಕೊರೆದಿರುವ ಕೊಳವೆಬಾವಿಗೆ ಸಬ್‌ಮರ್ಸಿಬಲ್ ಕೇಬಲ್ ಅಳವಡಿಸುವ ಕೆಲಸ.	1.11	1.1116	Work Completed
9	Bengaluru Rural	Hoskote	Water Supply	Laying and Linking of pipe line in ward no05 sri muneswara swamy temple to angadi shankarappa House, sri Ramanjinappa House to Driving School Sri Nagaraj House, Sri Shankar House to Sri Muninanj House, & ward no 02 Roysing Layout 10th cross roads and other wards in CMC Hosakote Limits.	5	5	Work Completed
10	Bengaluru Rural	Hoskote	Water Supply	Installation of 15hp 20stage pump motor in ward no.05 chikkaththigara pete sri maramma temple front and ward no 01 near shreyas hospital road 20hp 40stage pump motor and other accessories supply work in cmc hosakote limits	5	5	Work Completed
11	Bengaluru Rural	Nelmangala	Water Supply	ನೇಲಮಂಗಲ ನಗರಸಭೆ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಬರುವ ವಾರ್ಡ್ ಸಂಖ್ಯೆ 08,14,15 ರಲ್ಲಿ 03 ಸಂಖ್ಯೆ ಕೊಳವೆ ಬಾವಿ ಕೊರೆಯುವ ಕಾಮಗಾರಿ.	5	0	Work Completed
12	Bengaluru Rural	Nelmangala	Water Supply	ನೇಲಮಂಗಲ ನಗರಸಭೆ ವ್ಯಾಪ್ತಿಯ ಗುಟ್ಟು ಬಡಾವಣೆಯ ಹತ್ತಿರ ಕೊರೆದ ಕೊಳವೆ ಬಾವಿಯಿಂದ ಗುಟ್ಟು ಮುಖ್ಯ ಹಾಗೂ ಅಡ್ಡರಸ್ತೆಗಳಿಗೆ ಪೈಪ್ ಲೈನ್ ಕಾಮಗಾರಿ	5	4.9931	Work Completed
13	Bengaluru Rural	Vijayapura	Water Supply	ನೀರು ಸರಬರಾಜು ಶಾಖೆಗೆ ಒಂಪು ಮೋಟಾರ್ ಪೈಪ್ ಇತರ ಸಾಮಗ್ರಿಗಳನ್ನು ಖರೀದಿಸುವ ಕಾಮಗಾರಿ	3	0	Work Completed
14	Bengaluru Rural	Vijayapura	Water Supply	Supplying of G I Pipes and Cable and essential water supply materials to tmc vijayapura limits	3	0	Work Completed
				TOTAL	51.11	30.10	
1	Ramanagara	Bidadi	Water Supply	Drilling of borewell and laying of pipeline at Post Office road ward no 10	3	2.3756	Work Completed
2	Ramanagara	Bidadi	Water Supply	Drilling of Borewell and laying of pipeline at ward no 14	3	3	Work Completed

S.No	DistrictName	UibName	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
3	Ramanagara	Channapatna	Water Supply	Drilling and Erection of pump and Borwells in Near Hanumathegowda house in ward no 8 and Pipeline from R.K Badavane near Park to Near K.E.B Road Side Borwell	5	4.2939	Work Completed
4	Ramanagara	Channapatna	Water Supply	REPLACEMENT OF OLD PUMP AND MOTOR, SUBMERCIBLE CABLE, CONTROL PANEL AND OUT DOOR UNIT AT CHANNEL ROAD NEAR HORTICULTURE OFFICE, VISHWANATHA BADAVANE 1ST CROSS LALAGHATTA CROSS BEEDI COLONY AND DRILLING OF BOREWELL AT WARD NO 11 VARADARAJA SWAMY TEMPLE BACKSIDE ROAD IN CHANNAPATNA CMC LIMIT.	5	5.1446	Work Completed
5	Ramanagara	Harohalli	Water Supply	Laying the pipeline from venkataramana house to chekkuli nagaraju house at block no 1 TP Harohalli limit	2.5	0	Tender to be Invited
6	Ramanagara	Harohalli	Water Supply	LAYING OF PVC PIPELINE IN DYAVASANDRA VILLAGE IN HAROHALLI TP LIMITS	0	2.5	Work Completed
7	Ramanagara	Kanakapura	Water Supply	Drilling of New Borewell And Providing And Fixing of Pump Motar And pvc Pipeline work at ward no 30 kanakapura cmc limit	5	4.2419	Work Completed
8	Ramanagara	Kanakapura	Water Supply	Drilling of New Borewell And Providing And Fixing of Pump Motar And pvc Pipeline work at ward no 2 Malagalu at kanakapura cmc limit	5	4.9347	Work Completed
9	Ramanagara	Magadi	Water Supply	Purchase of Starter Box Ward No 2 3 4 5 6 7 8 9 10 12 13 14 16 17 18 19 20 21 and 22 at magadi Town	3	2.9656	Work Completed
10	Ramanagara	Magadi	Water Supply	The work of drilling a tube well and installing a pipe line next to Jyotinagar Srinidhi area of 16th ward of Magadi municipality	3	0	Under Tender Process
11	Ramanagara	Ramanagara	Water Supply	Drilling of borewell and installation of pump motor in Jilla kridagana in limits of CMC Ramanagara	5	3.6927	Work Completed
12	Ramanagara	Ramanagara	Water Supply	ನಗರಸಭಾ ವ್ಯಾಪ್ತಿಯ ವಾರ್ಡ್ ನಂ. 07 ರ ಭತ್ತದಬೀದಿ, ವಾರ್ಡ್ ನಂ. 9 ರ ಕುಂಬಾರ ಬೀದಿ ಅಕ್ಕಿ, ಗೋಡಾನ್ ಹತ್ತಿರ ಮತ್ತು ವಾರ್ಡ್ ನಂ. 10 ರ ಮಸೀದಿ ಮೊಹಲ್ಲಾದಲ್ಲಿ ಕುಡಿಯುವ ನೀರಿನ ಪೈಪ್ಲೈನ್ ಅಳವಡಿಸುವ ಕಾಮಗಾರಿ	2.11	1.3553	Work Completed
13	Ramanagara	Ramanagara	Water Supply	ನಗರಸಭಾ ವ್ಯಾಪ್ತಿಯ ವಾರ್ಡ್ ನಂ. 10 ರಲ್ಲಿನ ಮಸೀದಿ ಮೊಹಲ್ಲಾದಲ್ಲಿ ಕೊಳವೆ ಬಾವಿ ಕೊರೆದು ಮೋಟಾರ್ ಪಂಪ್ ಅಳವಡಿಸುವ ಕಾಮಗಾರಿ	5	4.3563	Work Completed
TOTAL					46.61	38.8606	

Workwise Progress of SFC Special Grants 2021-22 Report

S.No	DistrictName	UibName	Sector Name	Work Name	Rs. in Lakhs		
					Estimate Cost	Expenditure Cost	Work Status
2	Ramanagara	Channapatna	Other Works	CONSTRUCTION OF BURIAL PLATFORM IN THATTEKERE HINDU BURIAL GROUND, CONSTRUCTION OF CC ROAD FROM MAIN ROAD TO THATTEKERE BURIAL GROUND, AND PROVIDING STONE BENCHES AND CONSTRUCTION OF RCC DRAIN WITH COVERING SLAB IN WARD NO 20 SWAMYGALA BAYALU AND B M ROAD TOLL GATE TO VEERASHAIVA KALYANA MANTAPA, THATTEKERE AND CONSTRUCTION OF RCC DECK SLAB IN VINAYAKA NAGARA MAIN ROAD, KEREMEGALA DODDI AND THATTEKERE.	45	0	Work Started
3	Ramanagara	Channapatna	Roads	CONSTRUCTION OF RCC DRAIN WITH COVERING SLAB AT WARD NO 01 CHIKKAMALUR KUDLUR ROAD ELECTRICAL KUMAR HOUSE TO WATER SERVICE STATION. CROSS ROADS IN TAMIL COLONY. INFRONT OF PARVATHAMMA TEMPLE. AJAY HOUSE TO ANNAPOORNA THEJASAVI SITE AND VENKATESH HOUSE TO SHIVANNA HOUSE.	40	0	Work Started
4	Ramanagara	Channapatna	Roads	CONSTRUCTION OF RCC DRAIN AND CC ROAD AT WARD NO 01 MANGALAVARPET 14TH MAIN ROAD, MASTAMMA TEMPLE TO B.M.ROAD WITH SELECTED STREETS.	40	0	Work Started
5	Ramanagara	Channapatna	Roads	CONSTRUCTION OF RCC DRAIN WITH COVERING SLAB AT WARD NO 02 MANGALAVARPETE FROM GOKANNA HOUSE TO BHAJANE MANE. CHANNAPPA SHOP TO NAGARAJAGOWDAS HOUSE, LAKSHMI TEMPLE CIRCLE TO SANDEEP SHOP, UPPAR BEEDHI 2ND CROSS SRIDHAR HOUSE YALLAPPA HOUSE AND VISHWANATHA BADAVANE LAKSHMI TEMPLE CIRCLE TO LIC PUTTSWAMANNA HOUSE, NEAR SHIVANNA HOUSE PREMISES AND INFRONT OF CHOWDESHWARI TEMPLE.	25	0	Work Started
6	Ramanagara	Channapatna	Roads	CONSTRUCTION OF RCC DRAIN WITH COVERING SLAB AT WARD NO 02 MARALU HOLA BADAVANE 1ST CROSS SIDDAPPA HOUSE TO RO PLANT, 2ND CROSS CHANNAPPA HOUSE TO MADIKE SOORI HOUSE, 3RD CROSS SHEKAR HOUSE TO SUMANTH HOUSE, 4TH CROSS MAHESH HOUSE TO DAIRY REVANNE HOUSE, 5TH CROSS RAJANNA HOUSE TO PAPANNA HOUSE, 6TH CROSS NANDISH HOUSE TO ARUN HOUSE AND BACKSIDE OF GAYATHRI GANESH HOUSE.	30	0	Work Started
7	Ramanagara	Channapatna	Roads	CONSTRUCTION OF RCC DRAIN WITH COVERING SLAB AT WARD NO 02 AND 03 MANGALAVARPETE 12TH MAIN ROAD, B.M. ROAD TO MARALU HOLA BADAVANE UPPAR COMMUNITY BURIAL GROUND WITH BOTH SIDE DRAINS.	40	0	Work Started
8	Ramanagara	Channapatna	Roads	CONSTRUCTION OF RCC DRAIN WITH COVERING SLAB AT WARD NO 03, 2ND CROSS OF MARALU HOLA BADAVANE MOHAN HOUSE TO TO KARIYAPPA HOUSE, CHETHAN HOUSE TO KULLAPPA HOUSE AT 4TH CROSS. RAMAMANDIR TO RAJU HOUSE AT 5TH CROSS, MANTESWAMY TEMPLE TO NARAYANAPPA HOUSE AT 6TH CROSS, POWER CHETHU HOUSE, 7TH CROSS RAGHU HOUSE, AND SHANKARANNA HOUSE TO DAIRY BABU HOUSE, 8TH CROSS POLICE GANESH HOUSE NEAR, KUDURE RAJU HOUSE NEAR, UDAYARAVI HOUSE NEAR, 9TH CROSS HANNANINA ANDAGI RAJANNA HOUSE TO CHANDRU HOUSE, 10TH CROSS ANKAMMA HOUSE ROADS.	50	0	Work Started
9	Ramanagara	Channapatna	Roads	CONSTRUCTION OF RCC DRAIN AND CC ROAD IN WARD NO 03 VIVEKANANDA BADAVANE SHIVAPPA HOUSE TO SWD, SHIVANANJEGOWDA HOUSE ROAD, BOREGOWDA HOUSE ROAD, SRINIVASA HOUSE ROAD AND CHANNAVEEREGOWDA HOUSE ROAD	25	0	Work Started

Workwise Progress of SFC Special Grants 2021-22 Report

S.No	DistrictName	UibName	Sector Name	Work Name	Rs. in Lakhs		
					Estimate Cost	Expenditure Cost	Work Status
10	Ramanagara	Channapatna	Roads	CONSTRUCTION OF RCC DRAIN WITH COVERING SLAB IN WARD NO.04 12TH MAIN 2ND CROSS SURESH HOUSE TO SURI HOUSE, 4TH CROSS HONNARATHAMMA TEMPLE TO MALAVAYYA HOUSE, KITTAPPA HOUSE TO HONNAPPA HOUSE, 10TH CROSS KRISHNAPPA HOUSE TO RAJAMMA HOUSE, 10TH CROSS MADHU HOUSE TO 7TH CROSS SHIVAMADU HOUSE AND 7TH CROSS POLICE SIDDAPPA HOUSE ROAD.	45	0	Work Started
11	Ramanagara	Channapatna	Roads	CONSTRUCTION OF RCC DRAIN WITH COVERING SLAB IN WARD NO.04 12TH MAIN B.M ROAD TO ANJANEYA SWAMY TEMPLE, KUVEMPUNAGAR 8TH CROSS VENKATESH HOUSE TO 7TH CROSS ANGADI RAJANNA HOUSE, 10TH CROSS MASTER HOUSE TO 8TH CROSS POLICE MANJU HOUSE, BANK PUTTASWAMY HOUSE TO MANTAPA RAVI HOUSE AND SIDDAPPAJI HOUSE TO KITTAPPA HOUSE.	35	0	Work Started
12	Ramanagara	Channapatna	Roads	CONSTRUCTION OF RCC DRAIN WITH COVERING SLAB IN WARD NO 05 KUVEMPUNAGARA, 1ST CROSS, 2ND CROSS, 4TH CROSS AND 5TH CROSS AND K R BADAVANE CROSS ROADS.	50	0	Work Started
13	Ramanagara	Channapatna	Roads	CONSTRUCTION OF RCC DRAIN IN WARD NO 07 RAJAKEMPEGOWDA BADAVANE 1ST CROSS TO 3RD CROSS, 4TH CROSS, 5TH CROSS RIGHT SIDE, 6TH CROSS AND CONSTRUCTION OF CC ROAD IN RAJA KEMPEGOWDA BADAVANE 4TH CROSS, CHAKKERE RAMU HOUSE ROAD AND BACK SIDE ROAD, LIC NAGARAJU HOUSE ROAD, BACK SIDE ROAD AND GANESHA TEMPLE BACKSIDE ROAD	50	0	Work Started
14	Ramanagara	Channapatna	Roads	CONSTRUCTION OF RCC DRAIN WITH COVERING SLAB IN WARD NO 07 MAHALAKSHMI BADAVANE 1ST AND 2ND CROSS, RAGHAVENDRA BADAVANE, SHETTI HALLI CHURCH ROAD TO ANGANAVADI ROAD AND SHETTIHALLI TO POLICE QUARTERS ROAD	30	0	Work Started
15	Ramanagara	Channapatna	Roads	CONSTRUCTION OF RCC DRAIN WITH COVERING SLAB IN WARD NO 11 KOTE, V T ROAD VENKATESH BHAT HOUSE TO SATHYAPPA SHOP, NARAYANA RAO HOUSE TO MARUTHI TEMPLE, MANTESWAMY TEMPLE ROAD, RAVICHANDRA SHOP TO VARADARAJA TEMPLE BACK SIDE ROAD AND KRISHNAPPA HOUSE ROAD, VYSARAJAMATH BACKSIDE ROAD VENKATESHMURTHY HOUSE TO V T ROAD BACKSIDE AND SANDEEP HOUSE TO PATHANJALI SHOP	40	0	Work Started
16	Ramanagara	Channapatna	Roads	CONSTRUCTION OF RCC DRAIN WITH COVERING SLAB IN WARD NO 11 KOTE LAYADA BEEDHI R K GATE TO RANGASWAMY HOUSE CROSS, KOTE BABURAO STREET INDU HOUSE TO BAYAMMA HOUSE, CHIKIRAPPA HOUSE TO IMRAN HOUSE RIAYZ HOUSE TO SARDAR HOUSE, ASHA HOUSE TO MANJULA BAI HOUSE AND SIDDAIYYA HOUSE TO IMRAN HOUSE.	40	0	Work Started
17	Ramanagara	Channapatna	Roads	CONSTRUCTION OF RCC DRAIN WITH COVERING SLAB IN WARD NO 12 R K GATE MAHESH HOUSE TO RAILWAY TRACK DHANALAKSHMI HOUSE, MASTER GANGADHAR HOUSE TO SURESH HOUSE, TAMIL COLONY SARVAJANIKA SCHOOL BACKSIDE SHIVAKUMAR HOUSE TO MADAIAH HOUSE, JC ROAD PANCHAMUKHI TEMPLE CROSS AND CONSTRUCTION OF CC ROAD FROM MAHESH HOUSE TO RAILWAY TRACK AND MASTER GANGADHAR HOUSE TO SURESH HOUSE.	40	0	Under Tender Process
18	Ramanagara	Channapatna	Roads	CONSTRUCTION OF RCC DRAIN WITH COVERING SLAB IN WARD NO 12 JC ROAD SARVAJANIKA HIGH SCHOOL COMPOUND BESIDE ROAD, MUSLIM BLOCK MUZU HOUSE ROAD, KARABALA MAIDANA, RAILWAY STATION CROSS NAGARAJU HOUSE TO ATEEQ MUNAVAR WORKSHOP AND KARABALA MAIDANA ANGANAVADI ROAD.	40	0	Under Tender Process

Workwise Progress of SFC Special Grants 2021-22 Report

					Rs. in Lakhs		
S.No	DistrictName	UlbName	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
19	Ramanagara	Channapatna	Roads	CONSTRUCTION OF RCC DRAIN WITH COVERING SLAB IN WARD NO 14 YELEKERE SRINIVASAMURTHY HOUSE TO RAMPURA CROSS RAILWAY TRACK BESIDE ROAD, CHAMAL THOTADA ROAD SWD AND RAMAMANDIRA BEEDHI, 1ST, 2ND AND 3RD STREET.	20	0	Work Started
20	Ramanagara	Channapatna	Roads	CONSTRUCTION OF RCC DRAIN WITH COVERING SLAB IN WARD NO 14 YELEKERE MANTAPADA BEEDHI, GENDEMADU WATER TANK ROAD, VINAY HOUSE TO NANJUNDA HOUSE AND GENDE MADU ROAD TO RAILWAY TRACK ROAD AND CONSTRUCTION OF CC ROAD FROM VINAY HOUSE TO NANJUNDA HOUSE.	30	0	Work Started
21	Ramanagara	Channapatna	Roads	CONSTRUCTION OF RCC DRAIN WITH COVERING SLAB IN WARD NO 20 THATTEKERE MAIN ROAD TO ESI HOSPITAL, TAMIL COLONY SUNNADA GUDU ROAD TO GOVT STREAM, AND CONSTRUCTION OF RCC DRAIN AND CC ROAD IN VIANAYAKA NAGARA LEFT SIDE 4 CROSSES, RIGHT SIDE 3 CROSSES.	50	0	Work Started
22	Ramanagara	Channapatna	Roads	CONSTRUCTION OF RCC DRAIN WITH COVERING SLAB IN WARD NO 26 JEEVANPURA MOHALLA AL-AMEEN SCHOOL TO RAJA BIBI MANSION, KALA NAGARA AYESHA MASZID ROAD SHABBIR HOUSE TO ABDUL GANI HOUSE, KALA NAGARA MAIN ROAD WATER PLANT TO THATTEKERE MAIN ROAD AND CONSTRUCTION OF RCC DECK SLAB NEAR AL AMEEN SCHOOL, AYESHA MASZID ROAD.	50	0	Work Started
23	Ramanagara	Channapatna	Roads	CONSTRUCTION OF RCC DRAIN WITH COVERING SLAB AND CC ROAD IN WARD NO 26 SHERU CIRCLE TO AL AMEEN SCHOOL ROAD, MATHEEN KHAN HOUSE ROAD, KALA NAGARA CROSS ROADS AND THATTEKERE ROAD FAIZAL HOUSE ROAD.	40	0	Work Started
24	Ramanagara	Channapatna	Roads	CONSTRUCTION OF RCC DRAIN WITH COVERING SLAB IN WARD NO 29 ANANDAPURA SATHANUR MAIN ROAD, AHAMAD NAGARA, KAVERI WATER BOARD OFFICE TO KSRTC BUS DEPOT.	20	0	Under Tender Process
25	Ramanagara	Channapatna	Roads	CONSTRUCTION OF RCC DRAIN WITH COVERING SLAB IN WARD NO 29 BEEDI COLONY 2ND STAGE RAJA CANAL BESIDES TO LALAGHATTA MAIN ROAD AND 1ST CROSS TO 8TH CROSS OF BEEDI COLONY.	45	0	Work Started
26	Ramanagara	Channapatna	Roads	CONSTRUCTION OF CC ROAD IN FRONT OF MUNICIPAL OFFICE AND RE-ASPHALTING OF JC ROAD AND MURTHY MAHAL TALKIES ROAD OF WARD NO 12, 13 AND 16	40	0	Work Started
27	Ramanagara	Channapatna	Roads	CONSTRUCTION OF RCC DRAIN WITH COVERING SLAB AND CC ROAD CMC BADAVANE MAIN ROAD TO GUNDEGOWDA HOUSE TO JYM CONNECTING ROAD AND CMC BADAVANE OVERHEAD TANK TO KHB EXTENTION ROAD AND CMC BADAVANE PARK BESIDES TO VIJAYAKUMAR HOUSE TO WATER PLANT.	40	0	Work Started
347	Ramanagara	Ramanagara	Buildings	Construction of Sabha bhavana in CMC Office	80	0	Work Started
348	Ramanagara	Ramanagara	Buildings	Okkaligara Samudaya bhavana compound wall development in limits of CMC Ramanagara	20	0	Work Started
349	Ramanagara	Ramanagara	Buildings	Development of Veerashaiva Samudaya bhavana W. No. 2 in limits of CMC Ramanagara	30	0	Work Started
350	Ramanagara	Ramanagara	Buildings	Construction of Bus Shelter near Ramadevara bettada Road Arch in limits of CMC Ramanagara	10	0	Work Started
351	Ramanagara	Ramanagara	Burial Ground	Construction of Bridge across Arkavathi River which connecting Holebidi to B.M Road in limits of CMC Ramanagara	375	0	Work Started
352	Ramanagara	Ramanagara	Burial Ground	Construction of Bridge across river connecting Hunasenahalli main road to trooplane in the limits of CMC Ramanagara	125	0	Work Completed
353	Ramanagara	Ramanagara	Roads	Development of Road near APMC to Archakarahalli to Rangarayadoddi River in limits of CMC Ramanagara	90	0	Work Completed

Workwise Progress of SFC Special Grants 2021-22 Report

S.No.	DistrictName	UibName	Sector Name	Work Name	Rs. in Lakhs		
					Estimate Cost	Expenditure Cost	Work Status
354	Ramanagara	Ramanagara	Storm Water Drains	development of Strom water drain in Choulipura W no. 25 in limits of CMC Ramanagara	20	0	Work Completed
355	Ramanagara	Ramanagara	Under Ground Drainage	Construction of drain and UGD work and Covering slab behind Adhi shakthi temple Makka masidi main road and Kyathegowda street in W No. 9 in limits of CMC Ramanagara	25	0	Work Started
356	Ramanagara	Ramanagara	Under Ground Drainage	construction of bridge in siralla and construction of CC Raod and CC Drain and Covering slab in W No 11 in limits of CMC Ramanagara	50	0	Work Completed
357	Ramanagara	Ramanagara	Under Ground Drainage	construction of drain near Ayub khan house and Indra canteen to Railway track and construction covering slab and drain near Hajinagara 1 2 3rd road and construction of UGD pipe line and Manhole near municipal extension in limits of CMC Ramanagara	25	0	Work Completed
358	Ramanagara	Ramanagara	Under Ground Drainage	construction of UGD pipeline and manhole towards Kumudan mohalla Church to RO Plant across Old BM road to Life line medical store and Amjad hotel to Akleem house and construction of Drains and Covering slab for Old BM Road to Police station in limits of CMC Ramanagara	30	0	Work Started
359	Ramanagara	Ramanagara	Under Ground Drainage	Construction of UGD Pipeline and Manhole in Phoolbagh Ashraya layout 1 2 3 and 4 road in W. No 15 in limits of CMC Ramanagara	30	0	Work Completed
360	Ramanagara	Ramanagara	Under Ground Drainage	Construction of Deck slab UGD pipeline and Manhole Mavina totada water plant to Masidi and Gousia house to Afsar Khan house and Khadriya masidi to Mujeeb ulla house and Bajilal house to Mahadev house and Tippunagara tippu masidi main road and Suraj alisha darga to Doddahallada and AUK Function hall to Noor house in limits of CMC Ramanagara	45	0	Work Started
361	Ramanagara	Ramanagara	Under Ground Drainage	Construction of Drains and Covering slab near Mailik house to Jamal alisha asthana and Fajeel house to Afroz house and Yarabanagara Khalandar house to Nazeer house and Sami ulla khan house to Mowjan javeed house and Sufi aslam Sahebar house to Jiya ulla block road and Syed peer road bekari sabir house to sirhalla and construction of UGD Pipeline and Manhole Khaja circe to Sirhalla W No. 24 in limits of CMC Ramanagara	45	0	Work Completed
TOTAL					2000	0	

Workwise Progress of SFC Special Grants 2022-23 Report

S.No	DistrictName	UlbName	Sector Name	Work Name	Rs. in Lakhs		
					Estimate Cost	Expenditure Cost	Work Status
1	Ramanagara	Channapatna	Roads	Construction of CC Drain and Covering Slab in Ward No.01 at Doddabeedi roads Construction of CC road at KSIC Quarter and cross roads Channapatna Limits	31	0	Tender to be Invited
2	Ramanagara	Channapatna	Roads	Construction of CC Drain in Ward No.02 at Mangalavarapete 12th and 13th Cross and Vishwanatha Badavane Channapatna Limits	31	0	Tender to be Invited
3	Ramanagara	Channapatna	Roads	Construction of CC Drain in Ward No.03 at Vivekananda nagara 1st 2nd 3rd cross and Maraluhola From Mohan House to Kudure Ramanna House and Construction of CC road From Anand House to Shankar House and Kabbalamma Temple Street Channapatna Limits	31	0	Tender to be Invited
4	Ramanagara	Channapatna	Roads	Construction of CC Drain in Ward No.04 at Kuvempunagara From Dharma House to Kitti House and Providing Covering Slab From Ramachandra House to Ragimill Loki House and Narayana House to Keshavamurthy House And Construction of CC Road from Bhajane house to Dharma House Channapatna Limits	31	0	Tender to be Invited
5	Ramanagara	Channapatna	Roads	Construction of CC Road and Drain in Ward No.05 at Kuvempunagara 2nd 3rd and 3rd 4th Conservancy Road And Construction of CC Drain with Covering Slab and Deck One side from Angadi Venkatesh House to Raju House Channapatna Limits	31	0	Tender to be Invited
6	Ramanagara	Channapatna	Roads	Rising of CC Drain and Providing Slab in Ward No.06 at Church Road 3rd Cross Lakshminarayana House to Partha House And Construction Of CC Drain with Covering Slab From Church Road Jagannath House to Gopi House Channapatna Limits	31	0	Tender to be Invited
7	Ramanagara	Channapatna	Roads	Rising of Rajacanal and Providing of Covering Slab in Ward 07 Bangalore Public School to kempgowda circle And Construction of CC Drain At Raghavendra Badavane Channapatna Limits	31	0	Tender to be Invited
8	Ramanagara	Channapatna	Roads	Construction of CC Road and Drain in ward 08 From siddaramu house to thamanna house and Sidaratha nagara 1st cross road Channapatna Limits	31	0	Tender to be Invited
9	Ramanagara	Channapatna	Roads	Construction of CC Road and Drain in ward 09 masidi Road and Construction of CC Drain and Road at Police station backside colony Road Channapatna Limits	31	0	Tender to be Invited
10	Ramanagara	Channapatna	Roads	Construction of CC Drain in ward no 10 from masidi to manteswamy temple and Providing Deck slab on right Side Channapatna Limits	31	0	Tender to be Invited
11	Ramanagara	Channapatna	Roads	Construction of CC Drain with Covering Slab in Ward No11 Babu rao Road From gundu rao house to Sheb house 2 sides Asha bedding house to Shover house CC Drain And Rammandira Road kemparaju house to Matada beedi Cross 2 sides CC Road Narayana gowdara beedi 2 sides CC Drain Channapatna Limits	31	0	Tender to be Invited
12	Ramanagara	Channapatna	Roads	Construction of CC Road in ward No 12 karabala Maidana A K Colony and CC Drain At Cross Roads Channapatna Limits	31	0	Tender to be Invited
13	Ramanagara	Channapatna	Roads	Construction of CC Drain with Covering Slab In Ward No 13 Near Eshwara Temple Chittara Beedi Murthy Mahal Beside Road Thulasi thotada beedi Thiruchanakeri pailvan Iqbal beedi vardaraju naidu Beedi Channapatna Limits	31	0	Tender to be Invited
14	Ramanagara	Channapatna	Roads	Construction of CC Road and Drain In Ward No 14 yelekeri angadi Road to yele Chandu house Channapatna Limits	31	0	Tender to be Invited
15	Ramanagara	Channapatna	Roads	Construction of CC Road and Drain In Ward No 15 Alumelamma House to Rajacanal and L Shaped CC Road and Drain from siddappaji house to satish house And CC Road from Municipality thimanna house to Gangakka house Chanapatna Limits	31	0	Tender to be Invited

Workwise Progress of SFC Special Grants 2022-23 Report

S.No	DistrictName	UibName	Sector Name	Work Name	Rs. in Lakhs		
					Estimate Cost	Expenditure Cost	Work Status
16	Ramanagara	Channapatna	Roads	Construction of CC Drain with Covering Slab In Ward No 16 Yejaman hasman Khan Road dastha Road Left Side and CC Drain with Covering Slab at Arif Shah Mohalla Channapatna Limits	31	0	Tender to be Invited
17	Ramanagara	Channapatna	Roads	Construction of CC Road and Drain In ward No 17 kumbarageri kousariya masidi backside Conservancy Lane and Cross Roads Construction of CC Road and Drain in Badamakan Main and Syedwadi tharim Field conservancy Lane Channapatna Limits	31	0	Tender to be Invited
18	Ramanagara	Channapatna	Roads	Construction of CC Drain In Ward No 18 Amir Jaan Road and CC Drain with Covering Slab Tippunagara Cross Roads Channapatna Limits	31	0	Tender to be Invited
19	Ramanagara	Channapatna	Roads	Construction of CC Road and Drain In ward No 19 Yarabnagara syed Abida House to jothi beedi house drain 2 sides yarabnagara masidi opposite to backside CC Road Nayaj house to laatari Shabir house one side CC Drain And CC Road Master house to Navaz site One side CC Drain and CC Road Channapatna Limits	31	0	Tender to be Invited
20	Ramanagara	Channapatna	Roads	Construction of CC Road and Drain In ward No 20 vinayakanagara 1st 2nd 3rd cross roads and Construction of CC Road Keremegaladoddi Hindhu RudraBhumi Channapatna Limits	31	0	Tender to be Invited
21	Ramanagara	Channapatna	Roads	Construction of CC Drain In ward No 21 Abbas house to hyder house and Shahid Khan miya house to basha house with covering slab and CC Road at RMC quarters Channapatna Limits	31	0	Tender to be Invited
22	Ramanagara	Channapatna	Roads	Construction of CC Road In ward No 22 sha sajjad suja house to manjan Khan house and Syed nusrath medi house to nyamath house and Madina Chowk kulume to Shah Abdul Majad house and Mutton Shabbir house to munaf godown (Durga Road) Channapatna Limits	31	0	Tender to be Invited
23	Ramanagara	Channapatna	Roads	Construction of CC Road and drain In ward No 23 from Sheru Hotel to madina Chowk Channapatna Limits	31	0	Tender to be Invited
24	Ramanagara	Channapatna	Roads	Construction of CC Drain with Covering slab In ward No 24 payaz mehadi Road and Syed Siraj mohalla Continuation work and Old Daira School opposite CC Drain and Oil Bavasa house Cross Roads CC Drain with Covering slab Channapatna Limits	31	0	Tender to be Invited
25	Ramanagara	Channapatna	Roads	Construction of CC Drain with Covering slab In ward No 25 nizami chowk left side pachyu house to Khasim House right side and Murthy mahal Khadar house to Shahbiddin house Miya house to brandin house and covering slab From Pachyu house to navab house Channapatna limits	31	0	Tender to be Invited
26	Ramanagara	Channapatna	Roads	Construction of CC Drain In ward No 26 Sadath Alikhan Road upto Filter and Petecheri Road Cross Roads Channapatna Limits	31	0	Tender to be Invited
27	Ramanagara	Channapatna	Roads	Construction of CC Drain In ward No 27 Forest Department Compound Backside Channapatna Limits	70	0	Tender to be Invited
28	Ramanagara	Channapatna	Roads	Ward No 28 Indira Cottage 1st 2nd 3rd cross Roads Providing of Covering Slab for CC Drain and Construction of CC Drain from gulab house to nawaz house Channapatna Limits	31	0	Tender to be Invited
29	Ramanagara	Channapatna	Roads	Construction of CC Road and Drain In ward No 29 Garudadri bar backside and CC Road at Sathya House Road Channapatna Limits	31	0	Tender to be Invited
30	Ramanagara	Channapatna	Roads	Construction of CC Drain with covering slab In ward No 30 lakshmamma Road and CC Drain Near Temple Road Channapatna Limits	31	0	Tender to be Invited

Workwise Progress of SFC Special Grants 2022-23 Report

S.No	DistrictName	UlbName	Sector Name	Work Name	Rs. in Lakhs		
					Estimate Cost	Expenditure Cost	Work Status
31	Ramanagara	Channapatna	Roads	Construction of CC Road In ward No 31 From Sathnur Road to kanakanagara Hindhu RudraBhumi Channapatna Limits	31	0	Tender to be Invited
32	Ramanagara	Kanakapura	Other Works	Construction of Synthetic track at MHS Ground in ward no.17	100	0	Tender to be Invited
33	Ramanagara	Kanakapura	Other Works	Providing and Fixing Sign Board to Roads in Kanakapura CMC Limit	75	0	Under Tender Process
34	Ramanagara	Kanakapura	Parks and Gardens	Construction of Park In continuation of BWSSB Pipeline place in Kanakapura CMC limit	136	0	Work Started
35	Ramanagara	Kanakapura	Parks and Gardens	Development of Park in ward No 14 and 20 where the park development left out in BWSSB pipeline place in Kanakapura CMC limit and Providing and Fixing water supply pipeline for park	70	0	Under Tender Process
36	Ramanagara	Kanakapura	Roads	Development of Thotihola road Construction of Storm water Drain from Grave yard road through Prasanth Thota to Arkavathi River in ward No 31	75.5	0	Work Started
37	Ramanagara	Kanakapura	Roads	Development of Road Around MHS Ground in ward No17	119	0	Work Started
38	Ramanagara	Kanakapura	Roads	Providing and laying Asphalt to Kumbara street Police Quarters road to Kanaka Hospital road and construction of Continuation Drain in ward No 24	110	0	Work Started
39	Ramanagara	Kanakapura	Roads	Providing and laying Asphalt to Kere beedi in ward No 6 7 10	125	0	Under Tender Process
40	Ramanagara	Kanakapura	Storm Water Drains	Construction of C C Drain from Malagalu to Virupasandra Road in ward No 2 of Kanakapura CMC Limit	50	0	Under Tender Process
41	Ramanagara	Kanakapura	Storm Water Drains	Construction of Storm water Drain from Kabbalamma Temple to BWSSB Road in ward No 20	139.5	0	Work Started
42				TOTAL	2000	0	

[Handwritten signature]

LCQ 584

Annexure-4

Details of Financial Progress of Bengaluru Rural and Ramanagara District ULBs under 15th FC Grants during last 3 years (2020-21, 2021-22 and 2022-23)

		Date=01-02-2024	Rs. in Lakhs		
Year	District	Name Of the Town	Grants Allocation	Grants Released	Expenditure (as on 31.1.2024)
2020-21	Bengaluru Rural	Devanahalli, TMC	285.00	285.00	179.50
2021-22			212.00	212.00	137.94
2022-23			211.00	211.00	141.66
2020-21	Bengaluru Rural	Hoskote, CMC	312.00	312.00	294.14
2021-22			233.00	233.00	165.45
2022-23			232.00	232.00	142.34
2020-21	Bengaluru Rural	Nelmangala, CMC	192.00	192.00	158.68
2021-22			143.00	143.00	54.15
2022-23			141.00	141.00	58.54
2020-21	Bengaluru Rural	Doddaballapur, CMC	350.00	350.00	327.65
2021-22			260.00	260.00	177.42
2022-23			257.00	257.00	233.50
2020-21	Bengaluru Rural	Vijayapura, TMC	189.00	189.00	148.75
2021-22			141.00	141.00	96.84
2022-23			138.00	138.00	114.85
2022-23	Bengaluru Rural	Bashettihalli, TP	123.00	123.00	58.32
	Subtotal		3419.00	3419.00	2489.73
2020-21	Ramanagara	Channapatna, CMC	394.00	394.00	321.56
2021-22			294.00	294.00	211.06
2022-23			294.00	294.00	171.22
2020-21	Ramanagara	Ramanagara, CMC	560.00	560.00	470.45
2021-22			417.00	417.00	340.34
2022-23			416.00	416.00	147.99
2020-21	Ramanagara	Kanakapura, CMC	292.00	292.00	256.96
2021-22			218.00	218.00	174.68
2022-23			218.00	218.00	181.43
2020-21	Ramanagara	Magadi, TMC	150.00	150.00	126.61
2021-22			112.00	112.00	73.98
2022-23			112.00	112.00	40.72
2020-21	Ramanagara	Bidadi, TMC	222.00	222.00	183.57
2021-22			164.00	164.00	70.98
2022-23			162.00	162.00	70.05
2022-23	Ramanagara	Harohalli, TP	117.00	117.00	2.45
	Subtotal		4142.00	4142.00	2844.07
	Total 2 Districts		7561.00	7561.00	5333.80

ಸಹಾಯಕ ನಿರ್ದೇಶಕರು (ಆರೋಗ್ಯ)

ಪ್ರಾಥಮಿಕ ಆರೋಗ್ಯ ಇಲಾಖೆ

ಬೆಂಗಳೂರು

SP- ABSTRACT REPORT

2020-21 - 2021-22

5 Annexure 5

PROGRESS OF WORKS UNDER SFC UNTIED PROGRAMME

					Rs. in Lakhs						
Sl. NO	District	Name Of the Town	ULB Type	YEAR	Grants Allocation	Grants Released	Expenditure	Total Approved Works	Completed Works	Works Started/Ongoing	Under Tender Process/Tender to be invited
1	Bengaluru Rural	Bashettihalli	TP	2020-21	0	0	0	0	0	0	0
2	Bengaluru Rural	Devanahalli	TMC	2020-21	62.19	62.19	63.7607	19	19	0	0
3	Bengaluru Rural	Doddaballapur	CMC	2020-21	73.85	73.85	70.2349	12	12	0	0
4	Bengaluru Rural	Hoskote	CMC	2020-21	65.78	65.78	64.59	10	10	0	0
5	Bengaluru Rural	Nelmangala	CMC	2020-21	42.46	42.46	46.365	11	10	0	1
6	Bengaluru Rural	Vijayapura	TMC	2020-21	41.86	41.86	41.8601	12	12	0	0
				TOTAL	286.14	286.14	286.8107	64	63	0	1
1	Bengaluru Rural	Bashettihalli	TP	2021-22	0	0	0	0	0	0	0
2	Bengaluru Rural	Devanahalli	TMC	2021-22	81	81	74.4072	15	15	0	0
3	Bengaluru Rural	Doddaballapur	CMC	2021-22	97	97	95.96	13	13	0	0
4	Bengaluru Rural	Hoskote	CMC	2021-22	87	87	84.5337	14	12	1	1
5	Bengaluru Rural	Nelmangala	CMC	2021-22	56	56	53.7407	7	7	0	0
6	Bengaluru Rural	Vijayapura	TMC	2021-22	55	55	54.4969	11	11	0	0
				TOTAL	376	376	363.1385	60	58	1	1
1	Bengaluru Rural	Bashettihalli	TP	2022-23	51	51	11.7748	15	7	4	4
2	Bengaluru Rural	Devanahalli	TMC	2022-23	84	76	35.3803	15	14	0	1
3	Bengaluru Rural	Doddaballapur	CMC	2022-23	100	90.4	88.28	11	11	0	0

ABSTRACT REPORT

PROGRESS OF WORKS UNDER SFC UNTIED PROGRAMME

					Rs. in Lakhs						
SL.NO	District	Name Of the Town	ULB Type	YEAR	Grants Allocation	Grants Released	Expenditure	Total Approved Works	Completed Works	Works Started/Ongoing	Under Tender Process/Tender to be invited
4	Bengaluru Rural	Hoskote	CMC	2022-23	90	81.6	56.0714	8	8	0	0
5	Bengaluru Rural	Nelmangala	CMC	2022-23	57	51.4	48.8934	8	8	0	0
6	Bengaluru Rural	Vijayapura	TMC	2022-23	56	50.4	40.503	8	5	2	1
				TOTAL	438	400.8	280.9029	65	53	6	6

ABSTRACT REPORT

PROGRESS OF WORKS UNDER SFC UNTIED PROGRAMME

Rs. in Lakhs

SL.NO	District	Name Of the Town	ULB Type	YEAR	Grants Allocation	Grants Released	Expenditure	Total Approved Works	Completed Works	Works Started/Ongoing	Under Tender Process/Tender to be invited
1	Ramanagara	Bidadi	TMC	2020-21	49.63	49.63	48.57	10	10	0	0
2	Ramanagara	Channapatna	CMC	2020-21	82.82	82.82	87.8137	8	8	0	0
3	Ramanagara	Harohalli	TP	2020-21	0	0	0	0	0	0	0
4	Ramanagara	Kanakapura	CMC	2020-21	43.3	43.3	50.4986	1	1	0	0
5	Ramanagara	Magadi	TMC	2020-21	31.39	31.39	30.9307	21	20	1	0
6	Ramanagara	Ramanagara	CMC	2020-21	82.8	82.8	106.55	5	5	0	0
				TOTAL	289.94	289.94	324.361	45	44	1	0
1	Ramanagara	Bidadi	TMC	2021-22	65	65	63.1558	9	9	0	0
2	Ramanagara	Channapatna	CMC	2021-22	109	109	107.9374	15	15	0	0
3	Ramanagara	Harohalli	TP	2021-22	0	0	0	0	0	0	0
4	Ramanagara	Kanakapura	CMC	2021-22	80	74	73.3271	10	8	2	0
5	Ramanagara	Magadi	TMC	2021-22	41	41	40.0736	16	15	0	1
6	Ramanagara	Ramanagara	CMC	2021-22	154	142.75	148.431	12	12	0	0
				TOTAL	449	431.75	432.9249	62	59	2	1
1	Ramanagara	Bidadi	TMC	2022-23	66	59.6	61.8163	8	7	0	1
2	Ramanagara	Channapatna	CMC	2022-23	113	102.2	100.9436	13	11	2	0
3	Ramanagara	Harohalli	TP	2022-23	50	50	16.0485	14	4	10	2

ABSTRACT REPORT

PROGRESS OF WORKS UNDER SFC UNTIED PROGRAMME

					Rs. in Lakhs						
SL.NO	District	Name Of the Town	ULB Type	YEAR	Grants Allocation	Grants Released	Expenditure	Total Approved Works	Completed Works	Works Started/Ongoing	Under Tender Process/Tender to be invited
4	Ramanagara	Kanakapura	CMC	2022-23	83	75	77.7564	8	8	0	0
5	Ramanagara	Magadi	TMC	2022-23	44	40	32.1922	15	7	8	0
6	Ramanagara	Ramanagara	CMC	2022-23	160	144.8	144.7219	14	5	8	1
				TOTAL	516	471.6	433.4789	72	42	28	4

ABSTRACT REPORT

PROGRESS OF WORKS UNDER SFC Drinking Water PROGRAMME

Rs. in Lakhs

SL.NO	District	Name Of the Town	ULB Type	Year	Grants Allocation	Grants Released	Expenditure	Total Approved Works	Completed Works	Works Started/Ongoing	Under Tender Process/Tender to be invited
1	Bengaluru Rural	Bashettihalli	TP	2020-21	0.00	0.00	0.00	0	0	0	0
2	Bengaluru Rural	Devanahalli	TMC	2020-21	10.00	10.00	10.00	2	2	0	0
3	Bengaluru Rural	Doddaballapur	CMC	2020-21	20.00	20.00	19.28	4	4	0	0
4	Bengaluru Rural	Hoskote	CMC	2020-21	20.00	20.00	20.00	5	5	0	0
5	Bengaluru Rural	Nelmangala	CMC	2020-21	10.00	10.00	10.00	2	2	0	0
6	Bengaluru Rural	Vijayapura	TMC	2020-21	10.00	10.00	9.92	3	3	0	0
				TOTAL	70.00	70.00	69.20	16	16	0	0
1	Bengaluru Rural	Bashettihalli	TP	2021-22	0.00	0.00	0.00	0	0	0	0
2	Bengaluru Rural	Devanahalli	TMC	2021-22	5.00	5.00	2.46	2	2	0	0
3	Bengaluru Rural	Doddaballapur	CMC	2021-22	10.00	10.00	10.00	2	2	0	0
4	Bengaluru Rural	Hoskote	CMC	2021-22	25.00	25.00	25.00	5	5	0	0
5	Bengaluru Rural	Nelmangala	CMC	2021-22	10.00	10.00	9.98	2	2	0	0
6	Bengaluru Rural	Vijayapura	TMC	2021-22	5.00	5.00	4.99	3	3	0	0
				TOTAL	55.00	55.00	52.44	14	14	0	0
1	Bengaluru Rural	Bashettihalli	TP	2022-23	5.00	5.00	2.13	2	1	0	1
2	Bengaluru Rural	Devanahalli	TMC	2022-23	6.00	6.00	2.98	1	1	0	1
3	Bengaluru Rural	Doddaballapur	CMC	2022-23	10.00	10.00	9.99	3	3	0	1
4	Bengaluru Rural	Hoskote	CMC	2022-23	10.00	10.00	10.00	2	2	0	0
5	Bengaluru Rural	Nelmangala	CMC	2022-23	10.00	10.00	4.99	2	2	0	1
6	Bengaluru Rural	Vijayapura	TMC	2022-23	6.00	6.00	0.00	2	2	0	0

ABSTRACT REPORT

PROGRESS OF WORKS UNDER SFC Drinking Water PROGRAMME

					Rs. in Lakhs						
SL.NO	District	Name Of the Town	ULB Type	Year	Grants Allocation	Grants Released	Expenditure	Total Approved Works	Completed Works	Works Started/Ongoing	Under Tender Process/Tender to be Invited
				TOTAL	47.00	47.00	30.10	12	11	0	4

ABSTRACT REPORT

PROGRESS OF WORKS UNDER SFC Drinking Water PROGRAMME

Rs. in Lakhs

SL.NO	District	Name Of the Town	ULB Type	Year	Grants Allocation	Grants Released	Expenditure	Total Approved Works	Completed Works	Works Started/Ongoing	Under Tender Process/Tender to be invited
1	Ramanagara	Bidadi	TMC	2020-21	3.75	3.75	3.75	1	1	0	0
2	Ramanagara	Channapatna	CMC	2020-21	7.50	7.50	13.43	3	3	0	0
3	Ramanagara	Harohalli	TP	2020-21	0.00	0.00	0.00	0	0	0	0
4	Ramanagara	Kanakapura	CMC	2020-21	5.00	5.00	4.96	3	3	0	0
5	Ramanagara	Magadi	TMC	2020-21	3.75	3.75	3.28	2	2	0	0
6	Ramanagara	Ramanagara	CMC	2020-21	11.25	11.25	11.25	3	3	0	0
				TOTAL	31.25	31.25	36.67	12	12	0	0
1	Ramanagara	Bidadi	TMC	2021-22	6.75	6.75	3.81	2	1	0	1
2	Ramanagara	Channapatna	CMC	2021-22	12.50	12.50	11.17	3	2	1	0
3	Ramanagara	Harohalli	TP	2021-22	0.00	0.00	0.00	0	0	0	0
4	Ramanagara	Kanakapura	CMC	2021-22	10.00	10.00	7.73	2	2	0	0
5	Ramanagara	Magadi	TMC	2021-22	6.75	6.75	6.23	2	2	0	0
6	Ramanagara	Ramanagara	CMC	2021-22	16.25	16.25	15.45	7	7	0	0
				TOTAL	52.25	52.25	44.39	16	14	1	1
1	Ramanagara	Bidadi	TMC	2022-23	6.00	6.00	5.38	2	2	0	0
2	Ramanagara	Channapatna	CMC	2022-23	10.00	10.00	9.44	2	2	0	0
3	Ramanagara	Harohalli	TP	2022-23	5.00	5.00	2.50	2	1	0	2
4	Ramanagara	Kanakapura	CMC	2022-23	10.00	10.00	9.18	2	2	0	0
5	Ramanagara	Magadi	TMC	2022-23	6.00	6.00	2.97	2	1	0	1
6	Ramanagara	Ramanagara	CMC	2022-23	10.00	10.00	9.40	3	3	0	0

ABSTRACT REPORT**PROGRESS OF WORKS UNDER SFC Drinking Water PROGRAMME**

SL.NO	District	Name Of the Town	ULB Type	Year	Grants Allocation	Grants Released	Expenditure	Total Approved Works	Completed Works	Works Started/Ongoing	Rs. In Lakhs	
											Under Tender Process/Tender to be invited	
				TOTAL	47.00	47.00	38.86	13	11	0	3	

ABSTRACT REPORT

PROGRESS OF WORKS UNDER SFC Special Grants PROGRAMME

Rs. in Lakhs

SL.NO	District	Name Of the Town	ULB Type	YEAR	Grants Allocation	Grants Released	Expenditure	Total Approved Works	Completed Works	Works Started/Ongoing	Under Tender Process/Tender to be Invited
1	Ramanagara	Channapatna	CMC	2021-22	1000.00	0.00	0.00	26	0	23	3
2	Ramanagara	Ramanagara	CMC	2021-22	1000.00	0.00	0.00	15	7	8	0
3	Ramanagara	Channapatna	CMC	2022-23	2000.00	0.00	0.00	31	0	0	31
4	Ramanagara	Kanakapura	CMC	2022-23	1000.00	0.00	0.00	10	0	5	5
5	Ramanagara	Ramanagara	CMC	2022-23	1000.00	0.00	0.00	0	0	0	0
				Total	6000.00	0.00	0.00	82	7	36	39

No. 11.2.11

6

Annex-5

ನಗರೋತ್ಥಾನ (ಮುನಿಸಿಪಾಲಿಟಿ)-3ನೇ ಹಂತದ ಯೋಜನೆ

ಕ್ರ. ಸಂ.	ಜಿಲ್ಲೆಯ ಹೆಸರು	ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಗಳ ಹೆಸರು	ವರ್ಗ	ಹಂಚಿಕೆ ಮೊತ್ತ	ಬಿಡುಗಡೆ				(ರೂ. ಲಕ್ಷಗಳಲ್ಲಿ)			
					2020-21	2021-22	2022-23	ಒಟ್ಟು	2020-21	2021-22	2022-23	ಒಟ್ಟು
1	ಬೆಂಗಳೂರು (ಗ್ರಾಮಾಂತರ)	ದೊಡ್ಡಬಳ್ಳಾಪುರ	ನಗರಸಭೆ	2500.00	103.57	225.00	0.00	328.57	962.33	200.00	0.00	1951.48
2		ಹೊಸಕೋಟೆ	ನಗರಸಭೆ	2500.00	309.35	220.40	309.63	839.38	203.48	218.48	303.62	2195.28
3		ದೇವನಹಳ್ಳಿ	ಪುರಸಭೆ	750.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	198.71
4		ನೆಲಮಂಗಲ	ಪುರಸಭೆ	750.00	89.18	0.00	211.94	301.12	89.18	0.00	201.48	517.66
5		ವಿಜಯಪುರ	ಪುರಸಭೆ	750.00	0.00	0.00	102.50	102.50	0.00	28.20	26.56	270.39
		ಒಟ್ಟು		7250.00	502.10	445.40	624.07	1571.57	1264.50	446.68	531.66	5179.29
1	ರಾಮನಗರ	ರಾಮನಗರ	ನಗರಸಭೆ	3500.00	98.70	653.30	312.97	1064.97	98.70	653.30	312.97	1064.97
2		ಚನ್ನಪಟ್ಟಣ	ನಗರಸಭೆ	2500.00	225.68	254.08	276.25	756.01	225.68	254.08	269.27	749.03
3		ಕನಕಪುರ	ನಗರಸಭೆ	2500.00	96.34	141.61	162.06	400.01	61.77	141.61	196.63	400.01
4		ಮಾಗಡಿ	ಪುರಸಭೆ	750.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
5		ಬಿಡದಿ	ಪುರಸಭೆ	1000.00	206.53	95.22	95.51	397.26	206.53	95.22	95.51	397.26
		ಒಟ್ಟು		10250.00	627.25	1144.21	846.79	2618.25	592.68	1144.21	874.38	2611.27

ಅಧೀಕ್ಷಕ ಅಭಿಯಂತರರು
ಪೌರಾಡಳಿತ ನಿರ್ವಹಣಾಲಯ
ಬೆಂಗಳೂರು.

ಅಮೃತ ನಗರೋತ್ಥಾನ (ಮುನಿಸಿಪಾಲಿಟಿ) ಯೋಜನೆ (ಹಂತ-4)

(ರೂ. ಲಕ್ಷಗಳಲ್ಲಿ)

ಕ್ರ. ಸಂ.	ಬೆಂಗಳೂರು ಹೆಸರು	ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು	ವರ್ಗ	ಹಂಚಿಕೆ	85% ಕ್ರಿಯಾಯೋಜನೆ ಮೊತ್ತ	2022-23	
						ಬಿಡುಗಡೆ	ವೆಚ್ಚ
1	ಬೆಂಗಳೂರು (ಗ್ರಾಮಾಂತರ)	ದೊಡ್ಡಬಳ್ಳಾಪುರ	ನಗರಸಭೆ	3000.00	2550.00	0.00	0.00
2		ಹೊಸಕೋಟೆ	ನಗರಸಭೆ	3000.00	2550.00	0.00	0.00
3		ನೆಲಮಂಗಲ	ನಗರಸಭೆ	3000.00	2550.00	0.00	0.00
4		ದೇವನಹಳ್ಳಿ	ಪುರಸಭೆ	1000.00	850.00	0.00	0.00
5		ವಿಜಯಪುರ	ಪುರಸಭೆ	1000.00	850.00	0.00	0.00
6		ಬಾಶೆಟ್ಟಹಳ್ಳಿ	ಪಟ್ಟಣ ಪಂಚಾಯಿತಿ	500.00	425.00	0.00	0.00
		ಒಟ್ಟು		11500.00	9775.00	0.00	0.00
1	ರಾಮನಗರ	ರಾಮನಗರ	ನಗರಸಭೆ	4000.00	3400.00	396.40	0.00
2		ಚನ್ನಪಟ್ಟಣ	ನಗರಸಭೆ	3000.00	2550.00	373.78	107.53
3		ಕನಕಪುರ	ನಗರಸಭೆ	3000.00	2550.00	536.64	309.87
4		ಮಾಗಡಿ	ಪುರಸಭೆ	1000.00	850.00	0.00	0.00
5		ಬಿಡದಿ	ಪುರಸಭೆ	1000.00	850.00	12.50	0.00
6		ಹಾರೋಹಳ್ಳಿ	ಪಟ್ಟಣ ಪಂಚಾಯಿತಿ	500.00	425.00	0.00	0.00
		ಒಟ್ಟು		12500.00	10625.00	1319.32	417.40

ಅಧೀಕ್ಷಕ ಅಭಿಯಂತರರು
ಪೌರಾಡಳಿತ ನಿರ್ದೇಶನಾಲಯ
ಎಂ ಬೆಂಗಳೂರು.