

ಕರ್ನಾಟಕ ವಿಧಾನ ಪರಿಷತ್ತು

ಚುಕ್ಕೆ ಗುರುತಿಲ್ಲದ ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ : 797 (730)
 ಸದಸ್ಯರ ಹೆಸರು : ಶ್ರೀ ಎಂ.ಎಲ್. ಅನಿಲ್ ಕುಮಾರ್
 (ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಗಳ ಕ್ಷೇತ್ರ)
 ಉತ್ತರಿಸಬೇಕಾದ ದಿನಾಂಕ : 20-09-2022
 ಉತ್ತರಿಸುವ ಸಚಿವರು : ನಗರಾಭಿವೃದ್ಧಿ ಸಚಿವರು

ಕ್ರ. ಸಂ	ಪ್ರಶ್ನೆ	ಉತ್ತರ
ಅ)	ಕೋಲಾರ ಮತ್ತು ಚಿಕ್ಕಬಳ್ಳಾಪುರ ಜಿಲ್ಲೆಯ ಸಮಗ್ರ ಅಭಿವೃದ್ಧಿಗಾಗಿ ನಗರಾಭಿವೃದ್ಧಿ ಇಲಾಖೆಯವರು ಹಮ್ಮಿಕೊಂಡು ಜಾರಿಗೊಳಿಸಿರುವ ಯೋಜನಾ ವಿವರಗಳು ಯಾವುವು: (ಜಿಲ್ಲಾವಾರು ಯೋಜನೆಯ ವಿವರ ನೀಡುವುದು)	<p>ಕೋಲಾರ ಮತ್ತು ಚಿಕ್ಕಬಳ್ಳಾಪುರ ಜಿಲ್ಲೆಯ ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಗಳ ಅಭಿವೃದ್ಧಿಗಾಗಿ ಈ ಕೆಳಕಂಡ ಯೋಜನೆಗಳು ಜಾರಿಯಲ್ಲಿವೆ.</p> <ol style="list-style-type: none"> 15ನೇ ಹಣಕಾಸು ಆಯೋಗದ ಅನುದಾನ (2022-23) ಕೇಂದ್ರ ಪುರಸ್ಕೃತ ಅಮೃತ್ 2.0 ಯೋಜನೆ <p>2022-23ನೇ ಸಾಲಿಗೆ ಕೋಲಾರ ಮತ್ತು ಚಿಕ್ಕಬಳ್ಳಾಪುರ ಜಿಲ್ಲೆಯ ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಗಳಿಗೆ ಹಂಚಿಕೆಯಾದ ಅನುದಾನದ ವಿವರಗಳನ್ನು ಅನುಬಂಧ-1 ರಲ್ಲಿ ನೀಡಿದೆ.</p> <p>15ನೇ ಹಣಕಾಸು ಆಯೋಗದ ಅನುದಾನ:</p> <p>15ನೇ ಹಣಕಾಸು ಆಯೋಗದ ಅನುದಾನದಡಿ ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಗಳಾಗಿ ಹಂಚಿಕೆಯಾದ ಅನುದಾನವನ್ನು 2 ಭಾಗಗಳಾಗಿ ವಿಂಗಡಿಸಿದ್ದು, ಶೇಕಡಾ 60% ಅನುದಾನವು ನಿರ್ಬಂಧಿತ ಅನುದಾನವಾಗಿದ್ದು, ಸದರಿ ಅನುದಾನವನ್ನು ಸಮಾನವಾಗಿ ಕುಡಿಯುವ ನೀರು ಸರಬರಾಜು ಮತ್ತು ಘನತಾಜ್ಯ ವಸ್ತು ನಿರ್ವಹಣೆಗೆ ಬಳಸಲು ಕಡ್ಡಾಯಗೊಳಿಸಲಾಗುವುದು ಹಾಗೂ ಉಳಿದ ಶೇಕಡಾ 40 ರಷ್ಟು ಅನುದಾನವು ಮುಕ್ತ ಅನುದಾನವಾಗಿದ್ದು, ಸದರಿ ಅನುದಾನವನ್ನು ನಗರ/ಪಟ್ಟಣಗಳ ಅವಶ್ಯಕತೆಗನುಗುಣವಾಗಿ 12ನೇ ಷೆಡ್ಯೂಲ್‌ನಲ್ಲಿ ತಿಳಿಸಿದ 18 ಕಾರ್ಯಗಳಿಗೆ ಬಳಸಲು ಮಾರ್ಗಸೂಚಿಯನ್ನು ಹೊರಡಿಸಲಾಗಿದೆ.</p> <p>ಕೇಂದ್ರ ಪುರಸ್ಕೃತ ಅಮೃತ್ 2.0 ಯೋಜನೆ:</p> <p>1 ಲಕ್ಷಕ್ಕಿಂತ ಕಡಿಮೆ ಜನ ಸಂಖ್ಯೆ ಇರುವ ಕೋಲಾರ ಮತ್ತು ಚಿಕ್ಕಬಳ್ಳಾಪುರ ಜಿಲ್ಲೆಯ ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಗಳು ಯೋಜನೆಯಡಿ ಆಯ್ಕೆಯಾಗಿದ್ದು, ಸದರಿ</p>

ಯೋಜನೆಯಡಿ

(1) ಕುಡಿಯುವ ನೀರು ಸರಬರಾಜು

(2) ಜಲ ಮೂಲಗಳ ಪುನಃಶ್ಚೇತನ

(3) ಹಸಿರು ಜಾಗ ಮತ್ತು ಉದ್ಯಾನವನ ಅಭಿವೃದ್ಧಿ

ಕಾಮಗಾರಿಗಳನ್ನು ಕೈಗೊಳ್ಳಲು ಮಾರ್ಗಸೂಚಿಯಲ್ಲಿ ಸೂಚಿಸಲಾಗಿದೆ. City Water Action plan ಅನ್ವಯ ನಗರಗಳಿಗೆ ಕುಡಿಯುವ ನೀರಿನ ಸರಬರಾಜಿಗಾಗಿ ಕ್ರಿಯಾ ಯೋಜನೆಯನ್ನು ತಯಾರಿಸಲಾಗುತ್ತಿದೆ. ಹಾಗೂ ಹಸಿರು ಜಾಗ ಮತ್ತು ಉದ್ಯಾನವನ ಅಭಿವೃದ್ಧಿ ಮತ್ತು ಜಲ ಮೂಲಗಳ ಪುನಃಶ್ಚೇತನಕ್ಕಾಗಿ ಅನುದಾನ ಹಂಚಿಕೆ ಮಾಡುವ ಕಾರ್ಯವು ಪ್ರಕ್ರಿಯೆಯಲ್ಲಿವೆ.

1. ಕೋಲಾರ ಜಿಲ್ಲೆಯ ಸಮಗ್ರ ಅಭಿವೃದ್ಧಿಗಾಗಿ ನಗರೋತ್ಥಾನ (ಮುನಿಸಿಪಾಲಿಟಿ)-3ನೇ ಹಂತ ಹಾಗೂ ಮುಖ್ಯಮಂತ್ರಿಗಳ ಅಮೃತ ನಗರೋತ್ಥಾನ (ಮುನಿಸಿಪಾಲಿಟಿ) ಯೋಜನೆ (ಹಂತ-4)ರಡಿ ಅಭಿವೃದ್ಧಿ ಪಡಿಸಲಾಗಿರುತ್ತದೆ.

2. ಚಿಕ್ಕಬಳ್ಳಾಪುರ ಜಿಲ್ಲೆಯ ಸಮಗ್ರ ಅಭಿವೃದ್ಧಿಗಾಗಿ ನಗರೋತ್ಥಾನ (ಮುನಿಸಿಪಾಲಿಟಿ)-3ನೇ ಹಂತ. ಮುಖ್ಯಮಂತ್ರಿಗಳ ಅಮೃತ ನಗರೋತ್ಥಾನ (ಮುನಿಸಿಪಾಲಿಟಿ) ಯೋಜನೆ (ಹಂತ-4) ಮತ್ತು ನಗರೋತ್ಥಾನ ವಿಶೇಷ ಅನುದಾನದ ಯೋಜನೆ ಜಾರಿಗೊಳಿಸಲಾಗಿರುತ್ತದೆ.

ಕೇಂದ್ರ ಪುರಸ್ಕೃತ ಸ್ವಚ್ಛ ಭಾರತ್ ಮಿಷನ್ ಯೋಜನೆಯಡಿ ಕೋಲಾರ ಮತ್ತು ಚಿಕ್ಕಬಳ್ಳಾಪುರ ಜಿಲ್ಲೆಯ ಎಲ್ಲಾ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಗಳ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಈ ಕೆಳಕಂಡ ಘಟಕಗಳನ್ನು ಒಳಗೊಂಡಿರುತ್ತದೆ.

1. ವೈಯಕ್ತಿಕ ಶೌಚಾಲಯಗಳ ನಿರ್ಮಾಣ.

2. ಅಗತ್ಯವಿರುವೆಡೆ ಸಾರ್ವಜನಿಕ / ಸಮುದಾಯ ಶೌಚಾಲಯಗಳ ನಿರ್ಮಾಣ.

3. ಘನತ್ಯಾಜ್ಯ ನಿರ್ವಹಣೆಗೆ ಯೋಜನಾ ವರದಿಯನ್ನು ಸಿದ್ಧಪಡಿಸಿ ಅದರಲ್ಲಿ ಪ್ರಸ್ತಾಪಿಸಿರುವ ವಾಹನ ಯಂತ್ರೋಪಕರಣಗಳ ಖರೀದಿ ಹಾಗೂ ತ್ಯಾಜ್ಯ ಸಂಸ್ಕರಣಾ ಸೌಲಭ್ಯ ಸ್ಥಾಪನೆ

4. ಐ.ಇ.ಸಿ ಚಟುವಟಿಕೆಗಳು

ಚಿಕ್ಕಬಳ್ಳಾಪುರ ನಗರಸಭೆ ಹಾಗೂ ಕೋಲಾರ ನಗರಸಭೆಗಳು ಅಮೃತ ನಿರ್ಮಲ ನಗರ ಯೋಜನೆಯಡಿ ಆಯ್ಕೆಗೊಂಡಿದ್ದು, ನಗರದ ನೈರ್ಮಲೀಕರಣ. ಘನತ್ಯಾಜ್ಯ ನಿರ್ವಹಣೆ ಹಾಗೂ

ನಗರದ ಸೌಂದರೀಕರಣಕ್ಕೆ ಅಗತ್ಯವಾದ ಕಾಮಗಾರಿಗಳನ್ನು ಕೈಗೊಳ್ಳಲಾಗಿರುತ್ತದೆ.

ಕೋಲಾರ ಮತ್ತು ಚಿಕ್ಕಬಳ್ಳಾಪುರ ಜಿಲ್ಲೆಯ ಸಮಗ್ರ ಅಭಿವೃದ್ಧಿಗಾಗಿ ನಗರಾಭಿವೃದ್ಧಿ ಇಲಾಖೆಯಿಂದ ಎಸ್.ಎಫ್.ಸಿ ಮುಕ್ತನಿಧಿ, ಎಸ್.ಎಫ್.ಸಿ ಕುಡಿಯುವ ನೀರು ಯೋಜನೆ ಮತ್ತು ಎಸ್.ಎಫ್.ಸಿ ವಿಶೇಷ ಯೋಜನೆಗಳನ್ನು ಜಾರಿಗೊಳಿಸಲಾಗಿದೆ.

ಕೆಯುಡಬ್ಲ್ಯೂಎಸ್ &ಡಿಬಿ:

ಕೋಲಾರ ಮತ್ತು ಚಿಕ್ಕಬಳ್ಳಾಪುರ ಜಿಲ್ಲೆಯ ಸಮಗ್ರ ಅಭಿವೃದ್ಧಿಗಾಗಿ ಕರ್ನಾಟಕ ನಗರ ನೀರು ಸರಬರಾಜು ಮತ್ತು ಒಳಚರಂಡಿ ಮಂಡಳಿ ಮಂಡಳಿ ವತಿಯಿಂದ ಕೈಗೊಳ್ಳಲಾದ ಕಾಮಗಾರಿಗಳನ್ನು **ಅನುಬಂಧ-5** ರಲ್ಲಿ ನೀಡಿದೆ.

ಆ) ಕಳೆದ 3 ವರ್ಷಗಳಿಂದ ಕೋಲಾರ ಮತ್ತು ಚಿಕ್ಕಬಳ್ಳಾಪುರ ಜಿಲ್ಲೆಯಲ್ಲಿ ಕುಡಿಯುವ ನೀರು ಹಾಗೂ ಸಮರ್ಪಕ ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆಗಳ ಅಭಿವೃದ್ಧಿ ಕಾರ್ಯಕ್ರಮಗಳಿಗಾಗಿ ಒದಗಿಸಿಕೊಟ್ಟಿರುವ ಅನುದಾನವೆಷ್ಟು; ರಾಜ್ಯ ಮತ್ತು ಕೇಂದ್ರಾನುದಾನದ ಯೋಜನೆಗಳ ಕುರಿತು ವಿವರಗಳೇನು; (ರಾಜ್ಯ ಮತ್ತು ಕೇಂದ್ರದ ಪ್ರತ್ಯೇಕ ಮಾಹಿತಿ ನೀಡುವುದು ಹಾಗೂ ಕಾಮಗಾರಿಗಳ ಮಾಹಿತಿಯನ್ನು ನೀಡುವುದು)

ಪೌರಾಡಳಿತ ನಿರ್ದೇಶನಾಲಯ:

ಕೇಂದ್ರ ಪುರಸ್ಕೃತ ಅಮೃತ್ 1.0 ಯೋಜನೆಯಡಿ ಜಿಲ್ಲೆಯ ಕೋಲಾರ ನಗರಸಭೆ ಮತ್ತು ರಾಬರ್ಟ್ ಸನ್ಸ್ ಪೇಟೆ ನಗರಸಭೆಗಳು ಆಯ್ಕೆಯಾಗಿದ್ದು, ಅನುವೋದನೆಯಾದ ಅನುದಾನದ ಅನುಪಾತ ಕೇಂದ್ರ 50%, ರಾಜ್ಯ 20% ಮತ್ತು ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆ 30% ರಂತೆ ಕುಡಿಯುವ ನೀರು ಮತ್ತು ಒಳಚರಂಡಿ ಯೋಜನೆಗಳಿಗಾಗಿ ಯೋಜನಾ ಅವಧಿಗೆ ಒದಗಿಸಿರುವ ಅನುದಾನದ ವಿವರ ಈ ಕೆಳಕಂಡಂತಿದೆ.

(ರೂ. ಕೋಟಿಗಳಲ್ಲಿ)

ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆ	ನೀರು ಸರಬರಾಜು ಯೋಜನೆಗೆ ಮಂಜೂರಾದ ಅನುದಾನ	ಒಳಚರಂಡಿ ಯೋಜನೆಗೆ ಮಂಜೂರಾದ ಅನುದಾನ
ಕೋಲಾರ	17.23	73.00
ರಾಬರ್ಟ್ ಸನ್ಸ್ ಪೇಟೆ	66.41	44.66
ಒಟ್ಟು	83.64	117.66

ಚಿಕ್ಕಬಳ್ಳಾಪುರ ಜಿಲ್ಲೆಯ ಯಾವುದೇ ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯು ಅಮೃತ್ 1.0 ಯೋಜನೆಯಡಿ ಆಯ್ಕೆಯಾಗಿರುವುದಿಲ್ಲ.

15ನೇ ಹಣಕಾಸು ಆಯೋಗದ ಅನುದಾನದಡಿ 2020-21 ನೇ ಸಾಲಿನಲ್ಲಿ ಮತ್ತು 2021-22ನೇ ಸಾಲಿನ ಕುಡಿಯುವ ನೀರಿನ ಸರಬರಾಜಿಗಾಗಿ ಒದಗಿಸಿದ

ಅನುದಾನದ ವಿವರಗಳು ಅನುಬಂಧ-2 ರಲ್ಲಿ
ಲಗತ್ತಿಸಿದೆ.

ಕುಡಿಯುವ ನೀರು ಮತ್ತು ಸಮರ್ಪಕ ಒಳಚರಂಡಿ
ವ್ಯವಸ್ಥೆಗಳ ಅಭಿವೃದ್ಧಿಗಾಗಿ ಚಿಕ್ಕಬಳ್ಳಾಪುರ ಹಾಗೂ
ಕೋಲಾರ ಜಿಲ್ಲೆಯ ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಗಳಿಗೆ
ಕ್ರಮವಾಗಿ ರೂ.1938.65 ಲಕ್ಷಗಳನ್ನು ಹಾಗೂ
ರೂ.1938.62 ಲಕ್ಷಗಳ ಸಂಬಂಧಿಸಿದಂತೆ
ಕಾಮಗಾರಿವಾರು ವಿವರಗಳನ್ನು ಕ್ರಮವಾಗಿ
ಅನುಬಂಧ-1 ಹಾಗೂ 2 ರಲ್ಲಿ ನೀಡಿದೆ.

ಕೋಲಾರ ಜಿಲ್ಲೆಯ ಬಂಗಾರಪೇಟೆ ಪುರಸಭೆಯಲ್ಲಿ
ಎಫ್.ಎಸ್.ಎಸ್.ಎಮ್ ಘಟಕದ ಅಭಿವೃದ್ಧಿ
ಕುರಿತಾಗಿನ ವಿವರದ ಸಂಬಂಧ, ರಾಜ್ಯದ ಒಳಚರಂಡಿ
ರಹಿತ ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಗಳಲ್ಲಿ ಮಲತ್ಯಾಜ್ಯ
ನೀರನ್ನು (Black water) ಕರೆ, ನದಿಗಳ ಮೂಲಗಳಿಗೆ
ಸೇರಿ ಮಾಲಿನ್ಯ ಮಾಡುವುದನ್ನು ತಡೆಗಟ್ಟಲು
ಯು.ಜಿ.ಡಿ ವ್ಯವಸ್ಥೆ ಕಲ್ಪಿಸುವವರೆವಿಗೂ ಮಧ್ಯಂತರ
ಪರಿಹಾರವಾಗಿ ಎಫ್.ಎಸ್.ಎಸ್.ಎಮ್
ಯೋಜನೆಯನ್ನು ಅನುಷ್ಠಾನಗೊಳಿಸಲಾಗುತ್ತದೆ.

ಈ ನಿಟ್ಟಿನಲ್ಲಿ 2022-23ನೇ ಸಾಲಿನ ಎಸ್.ಎಫ್.ಸಿ.
ಸಾಮಾನ್ಯ ಮತ್ತು ಇತರೆ ಅವತರಣದಲ್ಲಿ ಎಫ್.ಎಸ್.
ಎಸ್.ಎಂ ಘಟಕಗಳನ್ನು ಅಭಿವೃದ್ಧಿ ಪಡಿಸುವ
ಮೀಸಲಿಟ್ಟಿರುವ ರೂ.50.00 ಕೋಟಿಗಳ
ಅನುದಾನದಲ್ಲಿ ಬಂಗಾರಪೇಟೆಯ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ
2011ರ ಜನಸಂಖ್ಯೆ, ಮನೆಗಳ ಸಂಖ್ಯೆ, ಸಾರ್ವಜನಿಕ
ಹಾಗೂ ಸಮುದಾಯ ಶೌಚಾಲಯ ಸಂಖ್ಯೆ ಅಧಾರಿಸಿ
12 ಕೆ.ಆರ್.ಡಿ ಸಾಮರ್ಥ್ಯದ ಎಫ್.ಎಸ್.ಎಸ್.ಎಮ್
ಘಟಕವನ್ನು ಅಂದಾಜು ರೂ.2.53 ಕೋಟಿಗಳ
ವೆಚ್ಚದಲ್ಲಿ (Capex & opex) ಅಭಿವೃದ್ಧಿ ಪಡಿಸುವ
ಯೋಜಿಸಿ, ಟೆಂಡರ್ ಆಹ್ವಾನಿಸಲು
ಕ್ರಮವಹಿಸಲಾಗುತ್ತಿದೆ.

ಎಫ್.ಎಫ್.ಸಿ ಮುಕ್ತನಿಧಿ, ಎಸ್.ಎಫ್.ಸಿ ಕುಡಿಯುವ
ನೀರು ಮತ್ತು ಎಸ್.ಎಫ್.ಸಿ ವಿಶೇಷ ಅನುದಾನದ
ಯೋಜನೆಯಡಿ ಕಳೆದ ಮೂರು ವರ್ಷಗಳಲ್ಲಿ
ಕೋಲಾರ ಮತ್ತು ಚಿಕ್ಕಬಳ್ಳಾಪುರ ಜಿಲ್ಲೆಗಳಿಗೆ
ಹಂಚಿಕೆಯಾಗಿ, ಬಿಡುಗಡೆಯಾದ ಅನುದಾನದ ವಿವರ
ಅನುಬಂಧ-3ರಲ್ಲಿ ನೀಡಿದೆ.

ಕೆಯುಡಬ್ಲ್ಯೂ.ಎಸ್ &ಡಿಬಿ:

ಮಾಹಿತಿಯನ್ನು ಅನುಬಂಧ -6 ರಲ್ಲಿ ನೀಡಿದೆ.

ಇ) ಕೋಲಾರ ಮತ್ತು ಚಿಕ್ಕಬಳ್ಳಾಪುರ ಜಿಲ್ಲೆಯ ಕುಡಿಯುವ ನೀರು ಹಾಗೂ ಸಮರ್ಪಕ ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆಗಳ ಉನ್ನತೀಕರಣಕ್ಕಾಗಿ ರೂಪಿಸಿರುವ ಕ್ರಿಯಾ ಯೋಜನೆಗಳೇನು? (ಸಂಪೂರ್ಣ ವಿವರ ನೀಡುವುದು)

ಪೌರಾಡಳಿತ ನಿರ್ದೇಶನಾಲಯ:

ಕೋಲಾರ ಜಿಲ್ಲೆಗೆ ಸಂಬಂಧಿಸಿದಂತೆ ಮುಖ್ಯಮಂತ್ರಿಗಳ ಅಮೃತ ನಗರೋತ್ಥಾನ (ಮುನಿಸಿಪಾಲಿಟಿ) ಯೋಜನೆ (ಹಂತ-4)ರಡಿ ಕುಡಿಯುವ ನೀರಿನ ಕಾಮಗಾರಿಗಳಿಗಾಗಿ ರೂ.175.00 ಲಕ್ಷಗಳನ್ನು ಹಂಚಿಕೆ ಮಾಡಲಾಗಿರುತ್ತದೆ ಹಾಗೂ ಚಿಕ್ಕಬಳ್ಳಾಪುರ ಜಿಲ್ಲೆಗಳಿಗೆ ಸಂಬಂಧಿಸಿದಂತೆ ಮುಖ್ಯಮಂತ್ರಿಗಳ ಅಮೃತ ನಗರೋತ್ಥಾನ (ಮುನಿಸಿಪಾಲಿಟಿ) ಯೋಜನೆ (ಹಂತ-4)ಯಡಿ ಕುಡಿಯುವ ನೀರು/ ಒಳಚರಂಡಿ ಕಾಮಗಾರಿಗಳಿಗಾಗಿ ರೂ.20.00 ಲಕ್ಷಗಳ ಮೊತ್ತವನ್ನು ಕೆ.ಎಂ.ಆರ್.ಪಿ. ವಂತಿಕೆಗೆ ನೀಡಲಾಗಿದ್ದು, ಕ್ರಿಯಾ ಯೋಜನೆಯು ಸರ್ಕಾರದಲ್ಲಿ ಅನುಮೋದನೆಯ ಹಂತದಲ್ಲಿರುತ್ತದೆ. ವಿವರಗಳನ್ನು **ಅನುಬಂಧ-4** ರಲ್ಲಿ ನೀಡಿದೆ.

ಎಸ್.ಎಫ್.ಸಿ ಕುಡಿಯುವ ನೀರು ಯೋಜನೆಯಡಿ ಬಿಡುಗಡೆಯಾದ ಅನುದಾನವನ್ನು 1. ಕೊಳವೆ ಬಾವಿಗಳನ್ನು ಆಳಗೊಳಿಸುವುದು/ ಸ್ವಚ್ಛ ಗೊಳಿಸುವುದು; 2. ಹೈಡ್ರೋಫ್ಯಾಕ್ಟರಿಂಗ್; 3. ನೀರು ಸರಬರಾಜು ಪೈಪುಗಳ ದುರಸ್ತಿ / ಬದಲಾವಣೆ; 4. ಹೊಸ ಕೊಳವೆ ಬಾವಿಗಳನ್ನು ಕೊರೆಯಲು ಹಾಗೂ ಪಂಪು ಮೋಟಾರ್ ಅಳವಡಿಸುವ ಕಾಮಗಾರಿ; 5. ಕುಡಿಯುವ ನೀರು ಸರಬರಾಜು ಕಾಮಗಾರಿಗಳಿಗೆ ಅವಶ್ಯವಿರುವ ಪಂಪು ಮೋಟಾರ್, ಪೈಪ್‌ಲೈನ್ ಮತ್ತು ಇತರೆ ಸಲಕರಣೆಗಳ ಸಂಗ್ರಹಣೆ ಮೊದಲಾದ ಕಾಮಗಾರಿಗಳನ್ನು ತೆಗೆದುಕೊಳ್ಳಲು ಅವಕಾಶ ಕಲ್ಪಿಸಲಾಗಿದೆ.

ಕೆಯುಡಬ್ಲ್ಯೂಎಸ್ & ಡಿಬಿ:


> ಕೋಲಾರ ಜಿಲ್ಲೆಯಲ್ಲಿ ಕುಡಿಯುವ ನೀರು ಉನ್ನತೀಕರಣಕ್ಕಾಗಿ ಅಮೃತ 2.0 ಯೋಜನೆಯ ಅಡಿಯಲ್ಲಿ ಜಿಲ್ಲೆಯ ಕೋಲಾರ ಮತ್ತು ಕೆ.ಜಿ.ಎಫ್ ನಗರಗಳನ್ನು ಹೊರತುಪಡಿಸಿ ಉಳಿದ ನಗರ, ಪಟ್ಟಣ ಪ್ರದೇಶಗಳಿಗೆ ಸಂಬಂಧಿಸಿದಂತೆ ಎತ್ತಿನಹೊಳೆ ನೀರಿನ ಮೂಲವನ್ನು ಪರಿಗಣಿಸಿ ರೇಖಾ ಅಂದಾಜು ಪಟ್ಟಿಯನ್ನು ಸಿದ್ಧಪಡಿಸಲಾಗಿದೆ.

ರೇಖಾ ಅಂದಾಜಿನ ವಿವರಗಳು (ರೂ. ಕೋಟಿಗಳಲ್ಲಿ)

- ಮುಳಬಾಗಿಲು - 48.95
- ಬಂಗಾರಪೇಟೆ - 20.37

	<p>ಮಾಲೂರು - 31.73</p> <p>ವೇಮಗಲ್-ಕುರುಗಲ್ - 28.52</p> <p>ಶ್ರೀನಿವಾಸಪುರ - 23.50</p> <p>➤ ಚಿಕ್ಕಬಳ್ಳಾಪುರ ಜಿಲ್ಲೆಯಲ್ಲಿ ಕುಡಿಯುವ ನೀರು ಉನ್ನತೀಕರಣಕ್ಕಾಗಿ ಅಮೃತ 2.0 ಯೋಜನೆಯ ಅಡಿಯಲ್ಲಿ ಜಿಲ್ಲೆಯ ಎಲ್ಲಾ ನಗರ, ಪಟ್ಟಣ ಪ್ರದೇಶಗಳಿಗೆ ಸಂಬಂಧಿಸಿದಂತೆ ಎತ್ತಿನಹೊಳೆ ನೀರಿನ ಮೂಲವನ್ನು ಪರಿಗಣಿಸಿ ರೇಖಾ ಅಂದಾಜು ಪಟ್ಟಿಯನ್ನು ಸಿದ್ಧಪಡಿಸಲಾಗಿದೆ.</p> <p>ರೇಖಾ ಅಂದಾಜಿನ ವಿವರಗಳು (ರೂ. ಕೋಟಿಗಳಲ್ಲಿ)</p> <p>ಚಿಕ್ಕಬಳ್ಳಾಪುರ - 88.64</p> <p>ಚಿಂತಾಮಣಿ - 103.91</p> <p>ಶಿಡ್ಲಘಟ್ಟ - 87.24</p> <p>ಬಾಗೇಪಲ್ಲಿ - 39.29</p> <p>ಗೌರಿಬಿದನೂರು - 50.62</p> <p>ಗುಡಿಬಂಡೆ - 12.52</p> <p>ಚಿಕ್ಕಬಳ್ಳಾಪುರ ಜಿಲ್ಲೆಯ ಚಿಂತಾಮಣಿ ನಗರಕ್ಕೆ ಸಮರ್ಪಕ ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆಯ ಉನ್ನತೀಕರಣಕ್ಕಾಗಿ ಚಿಂತಾಮಣಿ ನಗರಕ್ಕೆ 4ನೇ ಹಂತದ ಒಳಚರಂಡಿ ಯೋಜನೆಗೆ ರೂ. 21.82 ಕೋಟಿಗಳ ಅಂದಾಜು ಪಟ್ಟಿಯನ್ನು ಮಂಡಳಿ ಸಭೆಯ ಮುಂದೆ ಮಂಡಿಸಿ ಅನುಮತಿ ಪಡೆದು, ನಂತರ ಸರ್ಕಾರದ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ನೀಡಲಾಗುವುದು.</p>
--	---

ಸಂಖ್ಯೆ:ನಅಇ 49 ಎಲ್‌ಸಿಕ್ಯೂ 2022


(ಬಿ.ಎ ಬಸವರಾಜ)
 ನಗರಾಭಿವೃದ್ಧಿ ಸಚಿವರು
(ಬಿ.ಎ ಬಸವರಾಜ)
 ನಗರಾಭಿವೃದ್ಧಿ ಸಚಿವರು

6/2/2023-1

56


Annexure-1

LCQ 797

Details of grants allocation made during FY 2022-23 to Kolar and Chikkaballapura Districts under 15th FC grants (2022-23)

Rs. in lakhs

Sl.No.	Name of the District	ULB Name	Category	15th FC Allocation FY 2022-23
1	Kolar	Kolar	CMC	541.00
2		Robertsonpet(KGF)	CMC	956.00
3		Mulabagal	CMC	268.00
4		Bangarpete	TMC	194.00
5		Maluru	TMC	183.00
6		Srinivasapura	TMC	110.00
7		Vemagal-Kurugal	TP	179.00
		Subtotal		2431.00
1	Chikkaballapura	Chikkaballapura	CMC	294.00
2		Chintamani	CMC	481.00
3		Shidlaghatta	CMC	181.00
4		Gowribidanuru	CMC	187.00
5		Bagepalli	TMC	131.00
6		Gudibande	TP	59.00
		Subtotal		1333.00


 12/12/23
 Assistant Director (Development)
 Directorate of Municipal
 Administration
 Bengaluru

LCQ 797

Details of grants released for water supply works to Kolar and Chikkaballapura Districts under 15th FC Tied for Water Supply (2020-21 and 2021-22)

Rs. in lakhs


Sl.No.	Name of the District	ULB Name	Category	Tied Grants released for water supply	
				15th FC 2020-21	15th FC 2021-22
1	Kolar	Kolar	CMC	181.50	162.60
2		Robertsonpet(KGF)	CMC	323.75	288.90
3		Mulabagal	CMC	91.00	81.30
4		Bangarpete	TMC	65.50	58.20
5		Maluru	TMC	61.75	55.20
6		Srinivasapura	TMC	36.75	33.00
7		Vemagal-Kurugal	TP	0.00	0.00
		Subtotal		760.25	679.20
1	Chikkaballapura	Chikkaballapura	CMC	99.50	88.80
2		Chintamani	CMC	161.00	144.00
3		Shidlaghatta	CMC	60.75	54.00
4		Gowribidanuru	CMC	63.25	56.40
5		Bagepalli	TMC	43.75	39.30
6		Gudibande	TP	20.00	18.00
		Subtotal		448.25	400.50

Assistant Director (Development)
 Directorate of Municipal
 Administration
 Bengaluru

ABSTRACT REPORT

SFC UNTIED PROGRAMME

					Rs. in Lakhs	
1	2	3	4	5	6	7
SL.NO	District	Name Of the Town	ULB Type	YEAR	Grants Allocation	Grants Released
1	Kolar	Bangarpet	TMC	2019-20	147	147
2				2020-21	54.42	54.42
3				2021-22	72	72
				TOTAL	273.42	273.42
1	Kolar	Kolar	CMC	2019-20	407	407
2				2020-21	150.69	150.69
3				2021-22	199	199
				TOTAL	756.69	756.69
1	Kolar	Malur	TMC	2019-20	141	141
2				2020-21	52.32	52.32
3				2021-22	69	69
				TOTAL	262.32	262.32
1	Kolar	Mulbagilu	CMC	2019-20	211	211
2				2020-21	78.04	78.04
3				2021-22	102	102
				TOTAL	391.04	391.04
1	Kolar	Robertsonpet	CMC	2019-20	762	623.87
2				2020-21	199.76	199.76
3				2021-22	370	343.25
				TOTAL	1331.76	1166.88
1	Kolar	Srinivasapura	TMC	2019-20	82	61.5
2				2020-21	30.2	30.2
3				2021-22	40	40
				TOTAL	152.2	131.7
Grand Total					3167.43	2982.05



For CHIEF PROJECT OFFICER
 Urban Poverty Alleviation Management Unit
 Directorate of Municipal Administration
 Bangalore

ABSTRACT REPORT

SFC UNTIED PROGRAMME

Rs. in Lakhs

1	2	3	4	5	6	7
SL.NO	District	Name Of the Town	ULB Type	YEAR	Grants Allocation	Grants Released
1	Chikkaballapur	Bagepalli	TMC	2019-20	99	99
2				2020-21	36.78	36.78
3				2021-22	49	49
				TOTAL	184.78	184.78
1	Chikkaballapur	Chikkaballapur	CMC	2019-20	230	147.37
2				2020-21	60.29	60.29
3				2021-22	112	103.75
				TOTAL	402.29	311.41
1	Chikkaballapur	Chintamani	CMC	2019-20	364	233.62
2				2020-21	95.55	95.55
3				2021-22	178	165.25
				TOTAL	637.55	494.42
1	Chikkaballapur	Gowribidanur	CMC	2019-20	221	165.75
2				2020-21	54.12	54.12
3				2021-22	71	71
				TOTAL	346.12	290.87
1	Chikkaballapur	Gudibande	TP	2019-20	49	36.75
2				2020-21	17.64	17.64
3				2021-22	23	23
				TOTAL	89.64	77.39
1	Chikkaballapur	Shidlaghatta	CMC	2019-20	135	135
2				2020-21	49.93	49.93
3				2021-22	65	65
				TOTAL	249.93	249.93
		Grand Total			1910.31	1608.8


CHIEF PROJECT OFFICER
 Urban Poverty Alleviation Management Unit
 Directorate of Municipal Administration
 Bangalore




ABSTRACT REPORT

SFC Drinking Water PROGRAMME

Rs. in Lakhs

1	2	3	4	5	6	7
SL.NO	District	Name Of the Town	ULB Type	YEAR	Financial Progress (Rs.In Lakhs)	
					Grants Allocation	Grants Released
1	Kolar	Bangarpet	TMC	2019-20	16	16
2				2020-21	5	5
3				2021-22	10	10
				TOTAL	31	31
1	Kolar	Kolar	CMC	2019-20	20	20
2				2020-21	11.25	11.25
3				2021-22	16.25	16.25
				TOTAL	47.5	47.5
1	Kolar	Malur	TMC	2019-20	16.72	16.72
2				2020-21	5	5
3				2021-22	30	30
				TOTAL	51.72	51.72
1	Kolar	Mulbagilu	CMC	2019-20	20	20
2				2020-21	5	5
3				2021-22	10	10
				TOTAL	35	35
1	Kolar	Robertsonpet	CMC	2019-20	20	20
2				2020-21	7.5	7.5
3				2021-22	27.5	27.5
				TOTAL	55	55
1	Kolar	Srinivasapura	TMC	2019-20	16	16
2				2020-21	5	5
3				2021-22	10	10
				TOTAL	31	31
		Grand Total			251.22	251.22


 For CHIEF PROJECT OFFICER
 Urban Poverty Alleviation Management Unit
 Directorate of Municipal Administration
 Bangalore

ABSTRACT REPORT

SFC Drinking Water PROGRAMME

Rs. in Lakhs

1	2	3	4	5	6	7
SL.NO	District	Name Of the Town	ULB Type	YEAR	Financial Progress (Rs.in Lakhs)	
					Grants Allocation	Grants Released
1	Chikkaballapur	Bagepalli	TMC	2019-20	31	31
2				2020-21	10	10
3				2021-22	10	10
				TOTAL	51	51
1	Chikkaballapur	Chikkaballapur	CMC	2019-20	30	30
2				2020-21	15	15
3				2021-22	12.5	12.5
				TOTAL	57.5	57.5
1	Chikkaballapur	Chintamani	CMC	2019-20	35	35
2				2020-21	15	15
3				2021-22	12.5	12.5
				TOTAL	62.5	62.5
1	Chikkaballapur	Gowribidanur	CMC	2019-20	35	35
2				2020-21	10	10
3				2021-22	10	10
				TOTAL	55	55
1	Chikkaballapur	Gudibande	TP	2019-20	22	22
2				2020-21	5	5
3				2021-22	5	5
				TOTAL	32	32
1	Chikkaballapur	Shidlaghatta	CMC	2019-20	30	30
2				2020-21	10	10
3				2021-22	10	10
				TOTAL	50	50
Grand Total					308	308


CHIEF PROJECT OFFICER
 Urban Poverty Alleviation Management Unit
 Directorate of Municipal Administration
 Bangalore

ABSTRACT REPORT**SFC Special Grants PROGRAMME**

Rs. in Lakhs

1	2	3	4	5	6	7
SL.NO	District	Name Of the Town	ULB Type	YEAR	Grants Allocation	Grants Released
1	Chikkaballapur	Bagepalli	TMC	2019-20	300	0
2		Gowribidanur	CMC	2019-20	500	0
3		Gudibande	TP	2019-20	500	257.71
				TOTAL	1300	257.71
1	Kolar	Mulbagilu	CMC	2019-20	500	421.01
2		Robertsonpet	CMC	2019-20	400	385.85
				TOTAL	900	806.86
1	Kolar	Robertsonpet	CMC	2021-22	200	0
				Total	200	0
		Grand Total- Kolar			1100	806.86

Ayeshah
For CHIEF PROJECT OFFICER
Urban Poverty Alleviation Mission
Directorate of Municipal Administration
Bangalore

49

Workwise Progress of SFC UNTIED 2019-20 Report

					Rs. in Lakhs		
S.No	DistrictName	UlbName	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
1	Chikkaballapur	Bagepalli	Water Supply	24.10 percent under SCP scheme Drilling of 2 borewells at sc population area	10.56	10.01	Work Completed
2	Chikkaballapur	Bagepalli	Water Supply	24.10 percent under TSP scheme Drilling of borewells at st population area	2.5	2.45	Work Completed
TOTAL					13.06	12.46	
1	Chikkaballapur	Chikkaballapur	Storm Water Drains	Construction of Culvert in Ward no 28 near Bank of India and Behind School	13.61	0	Work Completed
2	Chikkaballapur	Chikkaballapur	Storm Water Drains	CC Road and RCC Drain in ward no 8 near Kargadappa House	5	0	Work Completed
3	Chikkaballapur	Chikkaballapur	Storm Water Drains	Construction of Drainage and Covering Slab in Ward no 12 Ganganamidde Road	4	0	Work Completed
4	Chikkaballapur	Chikkaballapur	Storm Water Drains	Construction of Drainage in Ward no 13 Mother Terasa Road	1.28	0	Work Completed
TOTAL					23.89	0	
1	Chikkaballapur	Chintamani	Water Supply	Purchase and installation of bulk water meters	2	0	Work Completed
2	Chikkaballapur	Chintamani	Water Supply	Construction of Grill fencing and development of Gopasandra tank in Chintamani town	10	0	Work Completed
3	Chikkaballapur	Chintamani	Water Supply	Purchase and installation of 15 HP open well submersible motor and starter for GLSR at Thippunagar in Chintamani town.	1.5	1.48	Work Completed
4	Chikkaballapur	Chintamani	Water Supply	Laying of 150 mm DI Pipe from bandameeda Narayanappa Circle (near Varadadribetta)to Srinivasa Kalyana mantapa in Chintamani town	8.5	7.5	Work Completed
5	Chikkaballapur	Chintamani	Water Supply	Drilling of 2 borewells and fixing of pump/motor, panels, pipe line and other accessories at Gopasandra tank area in Chintamani town	20	16.24	Work Completed
TOTAL					42	25.22	
1	Chikkaballapur	Gowribidanur	Water Supply	ನಗರದ ಮಾದನಹಳ್ಳಿ ಕರೆ ಅಂಗಗಳ ಪೂಲೀಸ್ ವೃತ್ತ ನಿರೀಕ್ಷಕರ ಕಛೇರಿ ಹಿಂಭಾಗ ಇರುವ ಹಿಂದುಳಿದ ವರ್ಗಗಳ ಕಲ್ಯಾಣ ಇಲಾಖೆ ವತಿಯಿಂದ ನಡೆಯುತ್ತಿರುವ ಮೆಟ್ರಿಕ್ ಪೂರ್ವ ಬಾಲಕರ ವಿದ್ಯಾರ್ಥಿ ನಿಲಯಕ್ಕೆ ಒಂದು ಬೋರ್ ವೆಲ್ ಕೊರೆಯಿಸಿ ಪಂಪು ಮೋಟಾರ್ ಅಳವಡಿಸುವುದು ಹಾಗೂ 3" ಪಿವಿಸಿ ಪೈಪ್ ಲೈನ್ ಹಾಕುವುದು.	6.83	6.23	Work Completed
2	Chikkaballapur	Gowribidanur	Water Supply	ವಾರ್ಡ್ 22 ರ ಹನುಮಕ್ಕ ಮನೆಯಿಂದ ಕೃಷ್ಣಮೂರ್ತಿ ಮನೆಯವರೆಗೆ ರಸ್ತೆಯಲ್ಲಿ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ ಹೆಚ್ಚಾಗಿ ವಾಸಿಸುವ ವಾಲ್ಮೀಕಿ ನಗರದಲ್ಲಿ ಕೊಳವೆ ಬಾವಿ ಕೊರೆಯುವುದು	7	5.94	Work Completed
TOTAL					13.83	12.17	

Workwise Progress of SFC UNTIED 2019-20 Report

					Rs. in Lakhs		
S.No	DistrictName	UlbName	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
1	Chikkaballapur	Gudibande	Water Supply	Drilling of Borewell, supply and installing pump motor, other accessories and laying of pipe line in Gudibande town	6.43	4.42	Work Completed
1	Chikkaballapur	Shidlaghatta	Water Supply	contribution to valmika Jayanthi	0.3	0.3	Work Completed
1	Kolar	Robertsonpet	Storm Water Drains	Construction of RCC drain at bowrialpet extension 8th cross imran house to pushpa house 15th cross fayaz house to hamsa house gandhi nagar venkatesh house to teacher house near mariamm temple al amin school to ashwath layout raja house to rajeshwari house masjid ward ward 23 CMC KGF.	50	49.95	Work Completed
2	Kolar	Robertsonpet	Storm Water Drains	Construction of CC Roads and Drains at Ward No 23 Gandhi Nagar Mariamma temple to Rajeshwari House and Ward No 26 from Sanjay Gandhi Nagar Sri Mariamma temple via BSNL to Main Road and Ward No 32 Chamrajpet from SK Babu house to Shiva house	20	19.62	Work Completed
12	Kolar	Robertsonpet	Storm Water Drains	Repair of Drain and installation of covering slabs in CMC KGF limits	50	48.5	Work Completed
13	Kolar	Robertsonpet	Water Supply	Drilling of Borewells and installation of Pump Motors and other essential equipments at Ward No 12 B Block at Ward 16 ET Block at Ward 31 Gandhi Nagar at Ward 27 Maternity Hospital and General Hospital at Ward 13 CTD Work shop.	35	32.84	Work Completed
14	Kolar	Robertsonpet	Water Supply	Drilling of Borewells and installation of Pump Motors and other essential equipments at 2 and 3 Saw Mill line and Govt Boys College Ward No 31 Sumathi Nagar and at Ward No 30 Lower Muskam near Mohan House	35	28.92	Work Completed
15	Kolar	Robertsonpet	Storm Water Drains	Construction of CC Road and Drain at Ward No 3 Railway station to Radhamani House at Ward No 07 small drain construction for cross roads at Ward No 9 CC Roads and Drains for Cross roads.	43	0	Work Started
16	Kolar	Robertsonpet	Storm Water Drains	Construction of CC Road and Drain at Ward No 17 NT Block at Ward No 28 drain construction at Andra Colony 2 block and Anglo Indian Colony and at Ward No 29 CC Road and drain construction from Water tank to KSRTC Raju house	37.64	23.72	Work Started
17	Kolar	Robertsonpet	Storm Water Drains	Construction of CC Drain at Ward No 14 from G Block to Carpenter Block and Drain construction at Ward no 35 Pandar line ward	25.44	0	Work Started
TOTAL					296.08	203.55	

Workwise Progress of SFC UNTIED 2020-21 Report


						Rs. in Lakhs		
S.No	DistrictName	UibName	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status	
1	Chikkaballapur	Bagepalli	Water Supply	7.25 percent laying of pipeline beside Rayal Function hal	0.93	0.8972	Work Completed	
1	Chikkaballapur	Gudibande	Under Ground Drainage	ಅಂಬೇಡ್ಕರ್ ನಗರದ ಪಿ.ಜಿ.ಮುಖ್ಯ ರಸ್ತೆಯ ಿಡಭಾಗದ ಮಳೆ ನೀರು ಚರಂಡಿಯನ್ನು ಮುಂದುವರೆಸಿ ಕವರಿಂಗ್ ಸ್ಲಾಬ್ ಅಳವಡಿಸುವ ಕಾಮಗಾರಿ	2.33	0.686	Work Completed	
2	Chikkaballapur	Gudibande	Water Supply	ವಾರ್ಡ್ ಸಂಖ್ಯೆ 6 ರ ನಾಯಕರ ಕಾಲೋನಿಯ ಸಾರ್ವಜನಿಕ ಶೌಚಾಲಯಕ್ಕೆ ನೀರು ಸರಬರಾಜು ಮತ್ತು ಇತರೆ ದುರಸ್ತಿ ಮಾಡುವ ಕಾಮಗಾರಿ	0.74	0.74	Work Completed	
TOTAL					3.07	1.426		
1	Kolar	Mulbagilu	Water Supply	New drilling borewell at ward no.28	2.63	2.47	Work Completed	

Workwise Progress of SFC UNTIED 2021-22 Report

					Rs. in Lakhs		
S.No	DistrictName	UibName	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
1	Chikkaballapur	Bagepalli	Water Supply	Drilling of Borewell at ST population place	1.8	1.8173	Work Completed
1	Chikkaballapur	Chintamani	Under Ground Drainage	laying of ugd line at wardno 19 bomboo bazar mandirabai premeise in chintamani town	1	0	Work Started
2	Chikkaballapur	Chintamani	Under Ground Drainage	laying of ugd line and manhole at wardno 7 appanna badavane in chintamani town	1	0	Work Started
3	Chikkaballapur	Chintamani	Under Ground Drainage	laying of ugd line and manhole chamber at wardno 8 kannapalli circle bangalre main road to shop narayanappa house in chintamani town	1.2	0	Work Started
4	Chikkaballapur	Chintamani	Under Ground Drainage	laying of concert at ward no 18 chowdareddy playa 2nd cross kannada ashwathappa house in chintamani	1.83	0	Work Started
5	Chikkaballapur	Chintamani	Under Ground Drainage	laying of ugd line and manhole chamber at wardno 6 dr prasannakumar house to ramappa house in chintamani town	1	0	Work Started
TOTAL					6.03	0	
1	Chikkaballapur	Gudibande	Storm Water Drains	ಹಳೇ ಪಟ್ಟಣ ಪಂಚಾಯತಿಯ ಕಛೇರಿ ಪಕ್ಕದಲ್ಲಿರುವ ಸಾರ್ವಜನಿಕ ಶೌಚಾಲಯಕ್ಕೆ ರ್ಯಾಂಫ್ ನಿರ್ಮಿಸುವುದು.	0.4	0	Work Started
2	Chikkaballapur	Gudibande	Water Supply	ಫಿಲ್ಟರ್ ಬೆಡ್‌ನಲ್ಲಿನ ಪಂಪ್‌ಗೆ 25ಹೆಚ್‌ಪಿ ಓಪನ್ ವಾಲ್ ಮೋಟಾರ್ ಮತ್ತು ಸ್ಕ್ವಾರ್ಟ್ಸ್ (ಒಂದು ಕೆಟ್ಟು ಹೋಗಿರುವುದರಿಂದ).	2	2.3149	Work Started
3	Chikkaballapur	Gudibande	Water Supply	ಪಟ್ಟಣದ ವಾಪಸಂದ್ರ ಕೋಟೆ ಪ್ರದೇಶ ಫಿಲ್ಟರ್ ಬೆಡ್ ಬಳಿಯ ಎರಡು ಕೊಳವೆ ಬಾವಿ ಹಾಗೂ ತರಕಾರಿ ಮಾರುಕಟ್ಟೆ ಬಳಿಯ ಕೊಳವೆ ಬಾವಿಗಳ ಪಂಪು ಮೋಟಾರ್ ಪ್ಯಾನಲ್ ಹಾಗೂ ಕೇಬಲ್ ಸಂಪೂರ್ಣ ಸುಟ್ಟಿದ್ದು, ಹೊಸದಾಗಿ ಪಂಪು ಮೋಟಾರ್ (15ಹೆಚ್‌ಪಿ 40 ಸಿಂಗಲ್) ಪ್ಯಾನಲ್ ಹಾಗೂ 6SQ ಎಂಎA ಪಿವಿಸಿ ಕೇಬಲ್ ಖರೀದಿಸಿ ಅಳವಡಿಸುವುದು.	8	6.8346	Work Started
4	Chikkaballapur	Gudibande	Water Supply	ಪಟ್ಟಣದ ನಾಯಕರ ಕಾಲೋನಿಯಿಂದ ಒಹೆಚ್‌ಟಿ ವರೆಗೆ (ಸುದ್ದುಗುಂಟೆ ಕೊಳವೆ ಬಾವಿಯಿಂದ) ಹಾಗೂ ಚಿನ್ನಪ್ಪ ಮನೆ ರಸ್ತೆಯಲ್ಲಿ 3 ಪಿವಿಸಿ ಪೈಪ್ ಲೇನ್.	4.04	3.6474	Work Completed
5	Chikkaballapur	Gudibande	Storm Water Drains	ಪಟ್ಟಣದ ನಾಯಕರ ಕಾಲೋನಿಯ ಸಮುದಾಯ ಶೌಚಾಲಯ ದುರಸ್ತಿ ಕೆಲಸಕ್ಕಾಗಿ.	1.2	0	Work Started
TOTAL					15.64	12.7969	

Workwise Progress of SFC UNTIED 2021-22 Report

					Rs. in Lakhs		
S.No	DistrictName	UibName	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
1	Kolar	Kolar	Water Supply	Supplying & fixing Pump motor and Providing pipeline Bhovi colony wno.24 CMC Kolar	5	4.4723	Work Completed
2	Kolar	Kolar	Water Supply	Providing of pipeline Vibhuthipur wno.26 CMC Kolar	2	1.8481	Work Completed
TOTAL					7	6.3204	
1	Kolar	Mulbagilu	Water Supply	Fitting of Pump motor cable GI Pipeline for already drilled borewell at ward no.28	3.36	3.35	Work Completed
1	Kolar	Srinivasapura	Water Supply	Pipeline work from Kollur Nagaraj house to Shanimahathma Temple	1.44	0	Under Tender Process


CHIEF PROJECT OFFICER
 Urban Poverty Alleviation Management Unit
 Directorate of Municipal Administration
 Bangalore

Workwise Progress of SFC Drinking Water 2019-20 Report

244

					Rs. in Lakhs		
S.No	DistrictName	UlbName	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
1	Chikkaballapur	Bagepalli	Water Supply	Drilling of Borewell and fixing of pump motar behind Rayal function Hall Bagepalli	6.5	5.4	Work Completed
2	Chikkaballapur	Bagepalli	Water Supply	Drilling of Borewell at National collage area and saibaba temple area and erra kaluve area	8.5	6.54	Work Completed
3	Chikkaballapur	Bagepalli	Water Supply	Drilling of borewell and installation of pump motar at HN park pump house area and laying of pipe line	6	6	Work Completed
4	Chikkaballapur	Bagepalli	Water Supply	Drilling of Borewell at stadium area and patha bagepalli road area	5	5	Work Completed
5	Chikkaballapur	Bagepalli	Water Supply	Drilling of Borewell and fixing of pump motar at treat ment plant area	5	5	Work Completed
6	Chikkaballapur	Bagepalli	Water Supply	Drilling of Borewell at 9th ward Bagepalli	0	0	Work Completed
TOTAL					31	27.94	
1	Chikkaballapur	Chikkaballapur	Water Supply	Drilling of new pipes in the Shantinagar area of Ward No. 20 of the municipality and Diary of Ward No. 31	6	5.99	Work Completed
2	Chikkaballapur	Chikkaballapur	Water Supply	Installation of pump sets and other equipment for newly drilled pipelines in the Shantinagar area of City Ward No. 20 and Diary of Ward No. 31	8	8	Work Completed
3	Chikkaballapur	Chikkaballapur	Water Supply	Installation of a new 2 PVC pipeline from the pipeline to BB Rasta in the cemetery of Ward No. 31 of the city and from the stadium gate near Ward No. 22 in the diary and in the Maruthi area.	4	3.64	Work Completed
4	Chikkaballapur	Chikkaballapur	Water Supply	Replacing old cubicle boxes fitted to pipes in the city	2	1.97	Work Completed
5	Chikkaballapur	Chikkaballapur	Water Supply	Drilling of New Borewell in ward no 6.18 and in ward no 20	8	7.03	Work Completed
6	Chikkaballapur	Chikkaballapur	Water Supply	Repair and renovation of Pump House and water filter plant Located in between Jakkalamadu Reservoir	2	1.97	Work Completed
7	Chikkaballapur	Chikkaballapur	Water Supply	Purchase of PAC Powdeer to Supply of Drinking Water from Jakkalamadagu Resvoir	0	1.3965	Work Completed
8	Chikkaballapur	Chikkaballapur	Water Supply	Drilling of Borewells at ward no6 18 and 20	0	0	Work Completed
TOTAL					30	29.9965	
1	Chikkaballapur	Chintamani	Water Supply	Drilling of Borewell in 7 differnet places in chintamani town	20	20	Work Completed
2	Chikkaballapur	Chintamani	Water Supply	Drilling of 2 Borewels Near Narayanahally pump house in Chintamani town.	7.5	7.3	Work Completed
3	Chikkaballapur	Chintamani	Water Supply	Drilling of 2 borewells Near Filter bed pumpd house in Chintamani town.	7.5	5.81	Work Completed
TOTAL					35	33.11	
1	Chikkaballapur	Gowribidanur	Water Supply	ವಾಡ್ ನಂ 24 ನವ ಗ್ರಾಮ ಮಧುಗಿರಿ ರಸ್ತೆಯಲ್ಲಿ ಮೋಟರ್ ಅಳವಡಿಸುವುದು	3.35	3.3	Work Completed

2	Chikkaballapur	Gowribidanur	Water Supply	ವಾಡ್ ಿ ನಂ 24 ಗುಂಡಾಪುರ ಮರಿಗಲ್ಲ ದೇವಸ್ಥಾನದ ಹತ್ತಿರ ಪಂಪು ಮೋಟಾರ್ ಅಳವಡಿಸುವುದು	3.35	3.3	Work Completed
3	Chikkaballapur	Gowribidanur	Water Supply	ವಾ ಡ್ ಿ ನಂ.01 ನಾಗಲಮ್ಮ ಬಡಾವಣೆಯ ಹತ್ತಿರ ಇಡಗೂರು ರಸತೆಯಲ್ಲಿ ಪಂಪು ಮೋಟಾರ್ ಅಳವಡಿಸುವುದು	3.35	3.3	Work Completed
4	Chikkaballapur	Gowribidanur	Water Supply	ವಾಡ್ ಿ ನಂ 01 ರಲ್ಲಿನ ಸ್ವಾಗತ್ ಬಡಾವಣೆ ಸ್ಥಾನದ ಹತ್ತಿರ ಪಂಪು ಮೋಟಾರ್ ಅಳವಡಿಸುವುದು	3.35	3.3	Work Completed
5	Chikkaballapur	Gowribidanur	Water Supply	ವಾ ಡ್ ಿ ನಂ 1 ರಲ್ಲಿನ ಗಂಗಮ್ಮ ಬಡಾವಣೆಯಲ್ಲಿ ಹತ್ತಿರ ಪಂಪು ಮೋಟಾರ್ ಅಳವಡಿಸುವುದು	3.35	3.3	Work Completed
6	Chikkaballapur	Gowribidanur	Water Supply	ವಾ ಡ್ ಿ ನಂ 24 ರಲ್ಲಿನ ಎಡಮಲೋಡು ಚ ಚ್ ಿ ಹಿಂಭಾಗದಲ್ಲಿ ಪಂಪು ಮೋಟಾರ್ ಅಳವಡಿಸುವುದು	3.25	3.2	Work Completed
7	Chikkaballapur	Gowribidanur	Water Supply	Supply of pumpsets for ward no.2, 3 and 22	0	0	Work Completed
8	Chikkaballapur	Gowribidanur	Water Supply	SUPPLY OF OF 20 HP PANEL BOARD 6MM PVC CABLE GI PIPE AND GI COLERS FOR ADDITIONAL ERRECTION TO THE BOREWELLS LOCATED AT WARD 1 TO 31 IN GOURIBIDANUR CMC LIMITS	15	13.51	Work Completed
TOTAL					35	33.21	
1	Chikkaballapur	Gudibande	Water Supply	Drilling of Borewell at filter bed area and insaid Taluk office compound for water supply to Indira canteen with supply and installing pump motor and other accessories in Gudibande town.	12	9.97	Work Completed
2	Chikkaballapur	Gudibande	Water Supply	Purchase of Water materials to Gudibande Patanapanchayat.	3	2.44	Work Completed
3	Chikkaballapur	Gudibande	Water Supply	Laying of 4 inch PVC pipe line at Ramapatna Circle to old SBM Circle in Gudibande town.	1.5	1.4571	Work Started
4	Chikkaballapur	Gudibande	Water Supply	Laying of 100mm DI pipe line and Concrete at Indira nagara Bande mele 500 mtr in Gudibande town.	5.5	3.9067	Work Started
TOTAL					22	17.7738	
1	Chikkaballapur	Shidlaghatta	Water Supply	DRILLING OF BORE WELL IN WARD NO 02 SANTHE MAIDAN AND SUPPLYING OF PUMP MOTOR AND OTHER ACCERSSORIES	6	5.32	Work Completed
2	Chikkaballapur	Shidlaghatta	Water Supply	SUPPLYING OF CABLE GI PIPE ANS STARTERS TO REPLACE OD PUMP AND MOTOR	0	2.45	Work Completed
3	Chikkaballapur	Shidlaghatta	Water Supply	DRILLING OF BOREWELL IN WARD NO 21 NEAR DARGHA TO SUPPLY DRINKING WATERR TO WARD NO 03	3.25	3.05	Work Completed
4	Chikkaballapur	Shidlaghatta	Water Supply	DRILLING OF BORE WELL IN PARAGON SCHOOL ROAD TO SUPPLY WATER TO WARD NO 06 WARD NO 13	3.25	3.18	Work Completed
5	Chikkaballapur	Shidlaghatta	Water Supply	DRILLING OF BOREWELL IN THE ENTRANCE OF GANDHI NAGAR TO SUPPLY WATER FOR WARD NO 15 AND WARD NO 31	3.25	3.1	Work Completed
6	Chikkaballapur	Shidlaghatta	Water Supply	DRILLING OF BORE WELL IN WARD NO 09 IN NALLIMARADAHALLI	3.25	2.89	Work Completed
7	Chikkaballapur	Shidlaghatta	Water Supply	LAYING OF PIPE LINE IN WARD NO 31 IN ULLOUR PETE MAIN ROAD TO PURUSHOTHAM HOUSE AND TO GANTUGODU RAMCHANDRAPPA HOUSE	1	0	Work Completed
8	Chikkaballapur	Shidlaghatta	Water Supply	DRILLING OF BORE WELL TO WATER TREATMENT PLANT IN WARD NO 13 AND TO SUPPY WATER TO WARD NO 31	3.25	2.6192	Work Completed
9	Chikkaballapur	Shidlaghatta	Water Supply	LAYING OF PVC PIPE LINE IN WARD NO 05 FROM AGASARA BEEDI TI TB ROAD VIA SBM ROAD .	1	1	Work Completed
10	Chikkaballapur	Shidlaghatta	Water Supply	REPLACEMENT OF PIPE LINE IN WARD NO 01 FROM VENKATESHWARA THETER TO GANESHA TEMPLE AND NEAR CHADRAPPA HOUSE .	1	1	Work Completed

11	Chikkaballapur	Shidlaghatta	Water Supply	REPLACEMENT OF PIPE LINE IN WARD NO 25 IN 3RD KARMIKA NAGAR FROM CHAND PASHA HOUSE TO RIYAZ HOUSE.	0.6	0.5	Work Completed
12	Chikkaballapur	Shidlaghatta	Water Supply	REPLACEMENT OF PIPE LINE IN WARD NO 04 FROM BYPASS ROAD IN FRONT OF IDGHA TO GYARRAGE AND FROM RDDY HOUSE TO SOMESHEKAR HOUSE .	0.6	0.57	Work Completed
13	Chikkaballapur	Shidlaghatta	Water Supply	LAYING OF PIPE LINE TO SUPPLY DRINKING WATER TO WARD NO 10 AND 11 FROM VGT ROAD VENUGOPAL SWAMY TEMPLE TO GAS SHOP VIA KEMMANABAGILU CIRCLE KUMABRA PETE TO DESHA PETE.	1.25	1.2	Work Completed
14	Chikkaballapur	Shidlaghatta	Water Supply	LAYING OF PVC PIPE LINE IN WARD NO 18 IN SANTHOSH NAGAR AMEER HOUSE TO PYARU HOUSE HOSTEL TO DIBBUAHALLI ROAD	1.2	1.04	Work Completed
15	Chikkaballapur	Shidlaghatta	Water Supply	LAYING OF PVC PIPE LINE IN WARD NO 15 FROM MUNISHWARA TEMPLE TO VENU HOUSE AND IN MRUTHI NAGAR REDDY HOUSE TO KUTHANDAHALLI NARAYASWAMY HOUSE.	1.1	1	Work Completed
TOTAL					30	28.9192	
1	Kolar	Bangarpet	Water Supply	Drilling of Borewells and Supply and fixing of Pump Motor and other accessories at W.No.4 Saitcompound and C. Rahimnagar-1, W.No.9 Indira Ashraya Badavane, Sanjayagandhinagar, Kumbarpalya, W.No.12 Srinivasagowda Badavane (3 Nos) including Electrification.	16	13.82	Work Completed
2	Kolar	Bangarpet	Water Supply	Drilling of Borewells at Hunasanahalli kere surroundings and W.No.4 Sait Compound in Bangarpet	10	9.07	Work Completed
TOTAL					26	22.89	
1	Kolar	Kolar	Water Supply	Sinking of borewell w.no.28 35 Gangammapalya 7 NGO Layout 16 near rajakaluve 33 near Thottibavi Near Srikantheshwara pump house and Ammerahalli tank bed are CMC Kolar limit	20	19.72	Work Completed
2	Kolar	Kolar	Water Supply	Drilling of borewell Womens Government collage w.no.3 and near Gulpet Police quarters and Flushing of borewell near Green building Mahalakshmi Layout w.no.18 and Re drilling of borewell near masjid Shahinsha nagar w.no.17 and near KGID Nagaraj house Keelukote Kolar CMC Kolar limit.	10	0	Work Completed
TOTAL					30	19.72	
1	Kolar	Malur	Water Supply	Drilling of Borewells at 1 Thirumala Layout near Storm Water Drain 2 Malur Lake near gravy Yard 3 Dr DVG Road in TMC Malur Limits	10.5	19.95	Work Completed
2	Kolar	Malur	Water Supply	Providing and erection of pump and motor at and other accessories at newly drilled borewells at Thirumala Layout Near Storm Water Drain and Kadadenahalli Near STP in TMC Malur Limits	9.5	0	Work Completed
3	Kolar	Malur	Water Supply	Construction of Additional Two Lakhs Litre Capacity Ground Level Service Reservoir at Pump House situated at Malur Hosakote Main Road in TMC Malur Limits	16.72	16.72	Work Completed
TOTAL					36.72	36.67	
1	Kolar	Mulbagilu	Water Supply	electrifying works for newly drilled borewells no.13E13F.13G13H and 13I by kuwsdb and watersupply board at ward no.13	5	5.94	Work Completed
2	Kolar	Mulbagilu	Water Supply	supplying and fitting of motor pump and related materials for newly drilled borewells no.13E13F by kuwsdb and water supply board at ward no.13	5	4.88	Work Completed
3	Kolar	Mulbagilu	Water Supply	supplying and fitting of motor pump and related materials for newly drilled borewells no.13G and 13H by kuwsdb and water supply board at ward no.13	5	3.72	Work Completed
4	Kolar	Mulbagilu	Water Supply	fitting of PVC pipeline and supplying of materials for newly drilled borewells no.13I by KUWSDB and water supply board at ward no.13	5	4.83	Work Completed

5	Kolar	Mulbagilu	Water Supply	2 New Drilled Borewells at ward no.04 and ward no.14 in mulbagal town	5	5.31	Work Completed
6	Kolar	Mulbagilu	Water Supply	2 New Drilling Borewells at ward no.20 and ward no.21 in mulbagal town	5	5.29	Work Completed
7	Kolar	Mulbagilu	Water Supply	2 New Drilling Borewells at ward no.21 and ward no.31 in mulbagal town	5	4.52	Work Completed
8	Kolar	Mulbagilu	Water Supply	2 New Drilling Borewells at Dharenahalli pump house	5	5.28	Work Completed
				TOTAL	40	39.77	
1	Kolar	Robertsonpet	Water Supply	DRILLING OF BOREWELL AND INSTALLATION OF PUMP AND MOTOR AND NECESSARY EQUIPMENTS AT SAINT MARYS WARD HM BLOCK WARD 12 BULLENS WARD DR QUARTERS WARD 07 PALKAR WARD ANDRA LANE WARD 28 SWARNA NAGAR WARD 22 CMC KGF LIMITS	20	19.84	Work Completed
1	Kolar	Srinivasapura	Water Supply	Re drilling of 03 borewells at tmc limits 05 number at kereangala 07 number at chowdeshwari pump house	6	5.99	Work Completed
2	Kolar	Srinivasapura	Water Supply	Line link to the drilled borewells at hebbata kere and installation of valve and chamber sub mercible cable GI collar and casing pipe installation to pipe line and water supply work at TMC Srinivasapura limit	10	9.94	Work Completed
3	Kolar	Srinivasapura	Water Supply	Drilling of 5 number bore wells in TMC Srinivasapura town limits	20	18.01	Work Completed
				TOTAL	36	33.94	

Workwise Progress of SFC Drinking Water 2020-21 Report

					Rs. in Lakhs		
S.No	DistrictName	UlbName	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
1	Chikkaballapur	Bagepalli	Water Supply	Electrification BESCO Deposit for Reddykere area 4 borewell	3.6	0	Work Completed
2	Chikkaballapur	Bagepalli	Water Supply	supplying and fixing of 160 MM CI Gatewall at treatment plant KSRTC bus stand behind junior collage near OHT	1.4	1.25	Work Completed
3	Chikkaballapur	Bagepalli	Water Supply	construction of RO plant at narasimhaswamy temple	5	3.5952	Work Started
TOTAL					10	4.8452	
1	Chikkaballapur	Chikkaballapur	Water Supply	Drilling of New Borewell in ward no 4 and in ward no 6	5	4.47	Work Completed
2	Chikkaballapur	Chikkaballapur	Water Supply	Installation of 2inch PVC Pipelines in Ward no 04.06.11.15.18 and in 24	1.5	1.43	Work Completed
3	Chikkaballapur	Chikkaballapur	Water Supply	Re drilling of Borewell in ward no 30	1	0.92	Work Completed
4	Chikkaballapur	Chikkaballapur	Water Supply	Providing and Linking Pipeline from Jakkalamadagu existing line to Thimmakka Layout in ward no 5	0	0	Work Completed
5	Chikkaballapur	Chikkaballapur	Water Supply	Purchasing of PAC Powder to Supply of Drinking water from Jakkalamadagu Resvoire	0	2.509	Work Completed
6	Chikkaballapur	Chikkaballapur	Water Supply	Linking of pipeline at ward no 5 from Timakka Layout up to Existing Line	5	4.4208	Work Completed
7	Chikkaballapur	Chikkaballapur	Water Supply	Purchase of PAC Powder for Drinking water Jakkalamadagu Dam	2.5	0	Work Completed
TOTAL					15	13.7498	
1	Chikkaballapur	Chintamani	Water Supply	Purchase of Pump Motor and other related materils for the already drilled borewell in chintamani town	5	4.83	Work Completed

Workwise Progress of SFC Drinking Water 2020-21 Report

						Rs. in Lakhs		
S.No	DistrictName	UIbName	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status	
2	Chikkaballapur	Chintamani	Water Supply	Purchase of V4 10 HP/75 stage pump motor and 1 1/2 ich GI Pipe and related materails at mahila samaja building k.r extension borewell in chintamani town	2.5	2.44	Work Completed	
3	Chikkaballapur	Chintamani	Water Supply	laying of HDPI pipe line and fixing of borewell startar at gopasandar kere to kolar road pumphouse in chintamani town	2.1	0	Work Started	
4	Chikkaballapur	Chintamani	Water Supply	laying of 6inches pipe line from agrahara glsr to near hill area in chintamani town	1	0	Work Started	
5	Chikkaballapur	Chintamani	Water Supply	laying of pipe line and fixing of startar panel board near nayanahalli pumphouse 3 near nekkundi kere in chintamani town	1	0	Work Started	
6	Chikkaballapur	Chintamani	Water Supply	Purchase of submericible pumpmotor at kolar road pumphouse in chintamani town	1	0	Work Started	
7	Chikkaballapur	Chintamani	Water Supply	laying of pipe line from wardno 26 hydarali nagar OHT to rajarajeshwari temple in chintamani town	1	0	Work Started	
8	Chikkaballapur	Chintamani	Water Supply	laying of pipeline from wardno 02 forest office to samudayabhavan and parks to pumphouse in chintamani town	1.4	0	Work Started	
				TOTAL	15	7.27		
1	Chikkaballapur	Gowribidanur	Water Supply	Drilling of Borewells near shadi Mahal and kindi Dam road in cmc limit	5	3.8877	Work Completed	
2	Chikkaballapur	Gowribidanur	Water Supply	Installation of 90mm Dia PVC Pipe Line in ward no 23 Anandpura Dollars Colony to Main road.	1.22	1.0817	Work Completed	
3	Chikkaballapur	Gowribidanur	Water Supply	Installation of 90mm Dia PVC Pipe Line ward no 13 Shankara bhat Clinic to Liyakath House, Gopal Krishna House to Iqbal Ahamed House	1.1	0.9241	Work Completed	
4	Chikkaballapur	Gowribidanur	Water Supply	Installation of 90mm Dia PVC Pipe Line ward no 06,10 and 11	1.3	0.9375	Work Completed	
5	Chikkaballapur	Gowribidanur	Water Supply	Installation of 90mm Dia PVC Pipe Line ward no 26 kalludi Over tank to Gas Godown to Gas Gowdown to By pass road.	1.38	0.7723	Work Completed	

Workwise Progress of SFC Drinking Water 2020-21 Report

					Rs. in Lakhs		
S.No	DistrictName	UlbName	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
				TOTAL	10	7.6033	
1	Chikkaballapur	Gudibande	Water Supply	Laying of pipe line and linking near Amanibyrasagara lake K T Nanjundappa land borewell to Filter bed at Gudibande town	2.5	2.13	Work Completed
2	Chikkaballapur	Gudibande	Water Supply	SUPPLYING OF WATER SOPPLY METERIALS	2.5	2.408	Work Completed
				TOTAL	5	4.538	
1	Chikkaballapur	Shidlaghatta	Water Supply	DRILLING OF BORE WELL TO SUPPLY WATER TO TREATMENT PLANTS IN KOTE OHT AND BEO OFFICE PREMISSESS AND LAYING OF PVC PIPE LINE	5	4.4	Work Completed
2	Chikkaballapur	Shidlaghatta	Water Supply	PURCHASE OF 30HP OPEN WELL PUMP AND MOTOR TO CHINTAMAN ROAD PUMP HOUSE .	1.5	1.08	Work Completed
3	Chikkaballapur	Shidlaghatta	Water Supply	PURCHASE OF 3HP 30STAGE PUMP AND 10HP 40STAGE PUMP AND MOTOR AND 6SQMM SUBMERCIAL CABLE TO BORE WELLS DRILLED IN 201920 14TH FINANCE GRANTS	2.5	2.5	Work Completed
4	Chikkaballapur	Shidlaghatta	Water Supply	REPLACE OF 15 TO 20HP STARTERS WHICH IS BURNT DUDE TO SHORT CIRCUIT IN TOWN LIMITS AND AMMANE KERE I	1	1	Work Completed
				TOTAL	10	8.98	
1	Kolar	Bangarpet	Water Supply	Drilling of Borewells, Supply and fixing of Pump motor in Shyamsundar Vicinity at W.No.23 Palavathimmanahalli	5	3	Work Completed
1	Kolar	Kolar	Water Supply	Drilling of borewell W.No.6 12 and 20 in CMC Kolar limit	11.25	9.23	Work Completed
2	Kolar	Kolar	Water Supply	Providing of pipeline Samatha nagar in wno.1 CMC Kolar	2.02	1.6327	Work Completed

Workwise Progress of SFC Drinking Water 2020-21 Report

						Rs. in Lakhs		
S.No	DistrictName	UlbName	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status	
				TOTAL	13.27	10.8627		
1	Kolar	Malur	Water Supply	Shifting of Transformer and Laying of HT and LT Line to Provide Power Connection to Borewells situated near malur lake kadadenahalli road surrounding	5	4.49	Work Completed	
1	Kolar	Mulbagilu	Water Supply	Newly drilled borewells no. 13E 13F.13G by kuwsdb and watersupply board at ward no.13	5	5	Work Completed	
1	Kolar	Robertsonpet	Water Supply	Drilling of borewell at Tank Block in Ward No 04 CMC Robertsonpet limits	3	2.5	Work Completed	
2	Kolar	Robertsonpet	Water Supply	Drilling of borewell at Chamarajapete in Ward Number 32 CMC Robertsonpet limits	3	2.5	Work Started	
3	Kolar	Robertsonpet	Water Supply	Redrilling of existing borewell at Pitcherd Road Near Ramesh Jain House in Ward N0 25 CMC Robertsonpet Limits	1.5	1.03	Work Started	
				TOTAL	7.5	6.03		
1	Kolar	Srinivasapura	Water Supply	Purchase and installation of Pump motor to the bore well drilled behind Ganesha temple at ward no 23 in TMC Limit	3.5	0	Work Completed	
2	Kolar	Srinivasapura	Water Supply	Installation of 2inch pipeline Indira nagar Behind Maszid Borewell in Ward no.22 TMC Srinivasapura Town limits	0.5	0	Work Completed	
3	Kolar	Srinivasapura	Water Supply	Work of 3 inch PVC pipeline from Kolloor ring road to Ashwatha katte and ring road to Gate of town in Ward no.01 TMC Srinivasapura town limit	1	0	Work Completed	
				TOTAL	5	0		

Workwise Progress of SFC Drinking Water 2021-22 Report

					Rs. in Lakhs		
S.No	DistrictName	UlbName	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
1	Chikkaballapur	Bagepalli	Water Supply	construction of RO plant at narasimhaswamy temple	5	0	Work Started
2	Chikkaballapur	Bagepalli	Water Supply	supplying and fixing of new chlorine gas cylinder and repair of chlorination plat and alam mixing mechine	4	0	Tender to be Invited
3	Chikkaballapur	Bagepalli	Water Supply	Laying of GI pipeline and panel board to borewell at 4th ward bagepalli	1	0	Tender to be Invited
TOTAL					10	0	
1	Chikkaballapur	Chikkaballapur	Water Supply	Purchase of 15HP 30 stage Submersible Pump Motors 3 numbers, 17.5HP 35 stage submersible pump motor 3 numbers and 20HP 40 stage Submersible pump motor 3 numbers for newly drilled borewells at Various wards in chikkaballapur CMC Limits	7.5	7.4372	Work Completed
1	Chikkaballapur	Chintamani	Water Supply	DE SILTING OF BOREWELL IN SRINIVASPUR ROAD NEAR GOPASANDRA KERE.	0.5	0	Work Started
2	Chikkaballapur	Chintamani	Water Supply	SUPPLYING OF 50MMGI PIPE AND 6SQMMCABLE TO BORE NEAR TIPPU NAGAR STP NAYANAHALLI DAM 2 NOS GOPASANDRA KERE 01 NO	4.2	0	Work Started
3	Chikkaballapur	Chintamani	Water Supply	FIXING OF OUT DOORPANAL BOARDS TO BORE WELLL NEAR NARAYANAHLLI VENKATESH FARM 2.NARAYANAHALLI RAJAKALUVE 3.NEKUNDI KERE 4.NARAYANAHALLI DAM ROAD 5.FILER BED COMPOUND 6.TIPPU NAGRA 7.CHOWDAREDY PALYA MASIDE NEAR	2.8	0	Work Started
4	Chikkaballapur	Chintamani	Water Supply	Redrilling of borewell in front of Ooramunde park after removal of fallen material in the borewell at Chintamani Twon.	1.5	0	Tender to be Invited
5	Chikkaballapur	Chintamani	Water Supply	Laying of DI pipe line from Ooramunde GLSR to existing DI pipe and links to distribution pipes in Chintamani town.	2	0	Tender to be Invited
6	Chikkaballapur	Chintamani	Water Supply	Laying of 3 inch PVC pipe line from MG road Excouncilar Althaf house to Shastri house and upto Ayurvedhic Govt. Hospital in Chintamani Town.	1.5	0	Tender to be Invited
TOTAL					12.5	0	
1	Chikkaballapur	Gowribidanur	Water Supply	Replacement of Pump set Behind stadium ward no.21 ward no.13 court compound Borewells and supply of 6sq mm PVC cable for ward no.29 borewell	5	0	Under Tender Process
2	Chikkaballapur	Gowribidanur	Water Supply	Drilling of Borewell in Ward no 19 and ward no 29 opposit to panchayath office and ward no 27 puttapurahalli and ward no 24 Gundapura and repalce the old pump motor and GI Pipe Cable in essential places	5	4.9279	Work Completed
TOTAL					10	4.9279	

Workwise Progress of SFC Drinking Water 2021-22 Report

						Rs. in Lakhs		
S.No	DistrictName	UlbName	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status	
1	Chikkaballapur	Gudibande	Water Supply	ಗುಡಿಬಂಡೆ ಪಟ್ಟಣದ ವ್ಯಾಪ್ತಿಯ ನೀರು ಶುದ್ಧೀಕರಣ ಘಟಕದಲ್ಲಿ ಪಟ್ಟಣಕ್ಕೆ ನೀರು ಸರಬರಾಜು ಮಾಡುವ ನೆಲ ಮಟ್ಟದ ಜಲಸಂಗ್ರಹಾಲಯಕ್ಕೆ ೨೫ ಹೆಚ್.ಪಿ ಒಪನ್ ವೆಲ್ ಸಬ್‌ಮರ್ಸಿಬಲ್ ಪಂಪು ಮೋಟಾರ್, ಪ್ಯಾನಲ್ ಹಾಗೂ ಇನ್ನಿತರೆ ಸಾಮಗ್ರಿಗಳನ್ನು ಲಳವಡಿಸುವ ಕಾಮಗಾರಿ.	2.5	2.408	Work Completed	
1	Chikkaballapur	Shidlaghatta	Water Supply	LAYING OF DI RISING MAIN TO NEWLY CONSTRUCTED OHT TANK NEAR RAILWAY STATION	5	0	Work Started	
2	Chikkaballapur	Shidlaghatta	Water Supply	SUPPLYING OF 7.5HP V4 PUMP AND MOTOR 10TO15 HP SATTER AND SQM MM CABLE TO BORE WELLS DRILLED IN 2020/21 15TH FINANCE GRANTS	3.5	3.4029	Work Completed	
3	Chikkaballapur	Shidlaghatta	Water Supply	LAYING OF PIPE LINE IN WARD NO 01 FROM NEW PETROLBUN TO SHARDA CONVENT	1.5	1.4225	Work Completed	
TOTAL					10	4.8254		
1	Kolar	Bangarpet	Water Supply	supplying and installation of pump motor and other necessary water supply materials for existing borewells at W.No.4 saitcompound2 and W.No.10 Vivekanandanagar park in Bangarpet Town	10	0	Tender to be Invited	
1	Kolar	Kolar	Water Supply	Supplying and installation of pump motor and other accessories and pipeline link near Krishnappa house A.D.Colony Tamaka ward No 1 CMC Kolar limit	5	0	Work Completed	
1	Kolar	Malur	Water Supply	Providing Submersible Cable and Other Accessories to Borewells situated at Malur Lake in Ward No-01 Kolmi Ramaiah Layout Ward No-03 Khabarastan Ward No-07 Near Vinayaka Bar Ward No-21 near Paper Narayanaswamy House in TMC Malur Jurisdiction.	5	0	Work Completed	
2	Kolar	Malur	Water Supply	Replacing of Existing 75 Stage Pumps for Existing Borewells situated at Vemana House in ward no 11 kanaka Bhavana Road in ward 01 Balappa House Road in Ward no 21 Ashraya Layout Dyapasandra road First grade College Road in Ward No 25 Near GLSR at ward no 26 Near Modren School in Ward No 16 and Malur Lake surrounding in TMC Malur Jurisdiction.	5	4.8803	Under Tender Process	
TOTAL					10	4.8803		
1	Kolar	Mulbagilu	Water Supply	Drilling of new borewell at ward no.24 in D.V.G School and Pipeline work at ward no.27	5	4.4719	Work Completed	
2	Kolar	Mulbagilu	Water Supply	Fitting of pipeline and supplying of Materials in vittalanarayanaswamy temple to dvg school at ward no.24 and fitting of pipeline at ward no.07 and Fitting of pump and motor at ward no.08	5	0	Work Started	
TOTAL					10	4.4719		

(5/4)

Workwise Progress of SFC Drinking Water 2021-22 Report

					Rs. in Lakhs		
S.No	DistrictName	UIbName	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
1	Kolar	Robertsonpet	Water Supply	Supplying and erection of 12.50 HP 25 Stage Pump and motor and other accessories to redrilled borewells in cmc KGF limits	15	14.64	Work Completed

For **CHIEF PROJECT OFFICER**
Urban Poverty Alleviation Management Unit
Directorate of Municipal Administration
Bangalore

Workwise Progress of SFC Special Grants 2019-20 Report

					Rs. in Lakhs		
S.No	DistrictName	UibName	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
1	Chikkaballapur	Gudibande	Storm Water Drains	Construction of reaming work and drain to stop water flowing from hill in ward no.3, along with CC drain near Narayana sing house to Indrakumar sing house, colony Krishnappa house to Maramma temple and CC drain at Bagepally main road in Gudibande town.	62.5	60.82	Work Completed
2	Chikkaballapur	Gudibande	Water Supply	Laying of pipe line behind Shadimahahal, Purchase and fixing of equipments, with wiring and other repair works and installing of R O units @ sri Venkataramanaswamy temple and in ward no.3 at soppina pet in Gudibande town.	25	20.25	Work Completed
				TOTAL	87.5	81.07	
1	Kolar	Mulbagilu	Storm Water Drains	Construction of cc drainageat east of vittalakunte in mulbagal town	5	5	Work Completed
1	Kolar	Robertsonpet	Storm Water Drains	Construction of Drain and covering slab at maharaja road to health office and covering slab at Ward 27. Construction of Drain and bridge at Golahalli main bridge to veeraswamy house Ward 32. Construction of Road and bridge at andersonpet to frank and co lake Ward 35 CMC KGF.	46	45.04	Work Completed



CHIEF PROJECT OFFICER
 Urban Poverty Alleviation Management Unit
 Directorate of Municipal Administration,
 Bangalore

Annexure:04

Chikkaballapur District Workwise Progress of CMSMTDP PHASE3 (NAGAROTHANA) Report

S.No	District Name	UlbName	Sector Name	Work Name	Rs. in Lakhs		
					Estimate Cost	Expenditure Cost	Work Status
1	Chikkaballapur	Bagepalli	Water Supply	Drilling of borewell at Pathabagepalli kere . supplying and fixing of pump motar and piple line at 12,13,4,5th ward, AD colony.	24.00	20.52	Work Completed
2	Chikkaballapur	Bagepalli	Water Supply	(TSP) drilling of borewell at pathabagepalli kere for ward no 1 and 2 and supplying and fixing of pump motar and pipe line for drinking water	6.00	5.94	Work Completed
3	Chikkaballapur	Bagepalli	Water Supply	(gen)drilling of borewells(no. 3) and supplying of fixing of pumpu motar and other thing fro ward number 5, 6,7, 8, 9, 16, 22, 23	27.86	26.74	Work Completed
4	Chikkaballapur	Bagepalli	Water Supply	(gen)drilling of borewells(no. 2)at kodikonda road & bhairaveshwara temple road and supplying of fixing of pumpu motar and other thing to supply water for ward number 15,16,17,18,19,20,21	30.00	27.00	Work Completed
28	Chikkaballapur	Chikkaballapur	Water Supply	Improvement of Water treatment plant in jakkalamadagu	50.00	12.91	Work Completed
29	Chikkaballapur	Chikkaballapur	Water Supply	Development of kandavara Pump House	20.00	6.42	Work Completed
30	Chikkaballapur	Chikkaballapur	Water Supply	Construction of 5lakh OHT near New Govt Hospital(Usefull for ward no 8,6,12 and for 9)	80.00	80.00	Work Completed
31	Chikkaballapur	Chikkaballapur	Water Supply	Additional Installation of Pipelines from Jakkalamadgu to city	100.15	90.39	Work Completed
15	Chikkaballapur	Chintamani	Water Supply	Supply of drinking water through piped network and jackwells from baktharahalli arsikere to chintamani town (Water Supply)	1215.00	995.00	Work Started
16	Chikkaballapur	Chintamani	Water Supply	Drilling of borewells and erection of pump motor and other acceseries through pipe along with construction of GLSR, upgradation of PVC pipe distribution network in vinobha colony, ambedkar colony, keerthinagar, JJ colony, nallagutta and venkatagirikote colony in CMC limits (SCP water supply 17.15%)	115.44	90.49	Work Completed
17	Chikkaballapur	Chintamani	Water Supply	Drilling of borewells and erection of pump motor and other acceseries through pipe along with construction of GLSR, upgradation of PVC pipe distribution network in tapateshwara colony, Gangdhnagara, bamboobazar and sriramanagara in CMC limits (TSP water supply 6.95%)	64.69	26.49	Work Started
30	Chikkaballapur	Gowribidanur	Water Supply	ವಾರ್ಡ್ ನಂ 21 ರಲ್ಲಿ ಹೊಸದಾಗಿ 5.00 ಲಕ್ಷ ಲೀ ಓ ಹೆಚ್ ಟಿ ನಿರ್ಮಾಣ ಮಾಡಿ ವಾರ್ಡ್ ನಂ 20, 21, 11 ಮತ್ತು 19 ಕ್ಕೆ ನೀರು ಸರಬರಾಜು ಮಾಡುವ ಕಾಮಗಾರಿ (ಬೋರ್ ವೆಲ್ ಗಳು ಸೇರಿದಂತೆ) (ಅನ್ನ ಪೂರ್ವ ಶ್ರೀ ದೇವಸ್ಥಾನದ ಅಕ್ಕ ಪಕ್ಕದಲ್ಲಿ)	87.50	77.56	Work Completed
31	Chikkaballapur	Gowribidanur	Water Supply	ವಾರ್ಡ್ ನಂ 19 ರಲ್ಲಿ ಹೊಸದಾಗಿ 5.00 ಲಕ್ಷ ಲೀ ಸಾಮರ್ಥ್ಯದ ಓ ಹೆಚ್ ಟಿ ನಿರ್ಮಾಣ ಮಾಡಿ ವಾರ್ಡ್ ನಂ. 22, 18, 19, 16, 17 ಮತ್ತು 15 ಕ್ಕೆ ನೀರು ಸರಬರಾಜು ಮಾಡುವ ಕಾಮಗಾರಿ. (ಬೋರ್ ವೆಲ್ ಗಳು ಸೇರಿದಂತೆ)	87.50	77.56	Work Completed
32	Chikkaballapur	Gowribidanur	Water Supply	ವಾರ್ಡ್ ನಂ. 08 ರಲ್ಲಿ ಹೊಸದಾಗಿ 1.00 ಲಕ್ಷ ಲೀ ಸಾಮರ್ಥ್ಯದ ಜಿ ಎಲ್ ಎಸ್ ಆರ್ ನಿರ್ಮಾಣ ಮಾಡಿ ವಾರ್ಡ್ ನಂ. 07, 08, ಮತ್ತು 15 ಕ್ಕೆ ನೀರು ಸರಬರಾಜು ಮಾಡುವ ಕಾಮಗಾರಿ.	25.00	22.59	Work Completed
33	Chikkaballapur	Gowribidanur	Water Supply	ಪಟ್ಟಣದ ವಿಸ್ತೃತ ಪ್ರದೇಶದ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಬರುವ ಹೀರೇಬಿದನೂರು ಗ್ರಾಮದಲ್ಲಿ ಹೊಸದಾಗಿ 5.00 ಲಕ್ಷ ಲೀ ಸಾಮರ್ಥ್ಯದ ಓ.ಹೆಚ್.ಟಿ. ಮತ್ತು ಅಗತ್ಯ ಪ್ರಮಾಣದ 1.00 ಲಕ್ಷ ಲೀ ಸಾಮರ್ಥ್ಯದ ನೆಲಮಟ್ಟದ ಜಲ ಸಂಗ್ರಹಾರಣೆ ನಿರ್ಮಿಸಿ ಬೋರ್ವೆಲ್ ಕೊರವು ಮೋಟಾರ್ ಅಳವಡಿಸಿ ಓ ಹೆಚ್ ಟಿಯಿಂದ ಡಿಸ್ಟ್ರಿಬ್ಯೂಷನ್ ಲೈನ್ ಅಳವಡಿಸುವ ಕಾಮಗಾರಿ.	165.00	50.53	Work Started
34	Chikkaballapur	Gowribidanur	Water Supply	1)ವಾರ್ಡ್ ನಂ 7 ಮತ್ತು 8 ರ ಕಾಕನ ತೋಪು ಪ್ರದೇಶದಲ್ಲಿ ಹಾಲಿ ಇರುವ ಪಂಪ್ ಹೌಸ್ ತೆಗೆದು ಹೊಸದಾಗಿ ಪಂಪ್ ರೂಂ ನಿರ್ಮಾಣ ಮಾಡುವುದು ಜಾಕ್ ವೆಲ್ ಗೆ ಪ್ರತ್ಯೇಕವಾಗಿ ನೀರು ಸರಬರಾಜು ಮಾಡುವ ವ್ಯವಸ್ಥೆಯನ್ನು ಕೈಗೊಳ್ಳುವ ಕಾಮಗಾರಿ. 2) ಕಲ್ಲೂಡಿ ಗ್ರಾಮದಲ್ಲಿ ಹೊಸದಾಗಿ ನಿರ್ಮಿಸುತ್ತಿರುವ ಓ ಹೆಚ್ ಟಿ ಗಳಿಗೆ ಅಗತ್ಯ ಸ್ವಲ್ಪ ಹೆಚ್ ಡಿ.ಪಿ.ಇ. ವೈಪ್ ಮುಖಾಂತರ ರೈಸಿಂಗ್ ಮತ್ತು ಡಿಸ್ಟ್ರಿಬ್ಯೂಷನ್ ಅಳವಡಿಸುವ ಕಾಮಗಾರಿ.	91.50	0.00	Work Started

S.No	District Name	UibName	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
35	Chikkaballapur	Gowribidanur	Water Supply	ವಾರ್ಡ್ ನಂ 23 ರ ಅನಂದ ಪುರದ ಹೊಸ ಸರ್ಕಾರಿ ಆಸ್ಪತ್ರೆಯ ಆವರಣದಲ್ಲಿ ಹೊಸದಾಗಿ 5.00 ಲಕ್ಷ ಲೀ ಸಾರ್ಮಫೈದ ಓ.ಹೆಚ್.ಟಿ. ಬೋರ್ ವೆಲ್ ಕೊರೆದು ಪಂಪು ಮೋಟಾರ್ ಅಳವಡಿಸಿ ಓ.ಹೆಚ್.ಟಿಯಿಂದ ಡಿಸ್ಟ್ರಿಬ್ಯೂಶನ್ ಲೈನ್ ಅಳವಡಿಸಿ ವಾರ್ಡ್ ನಂ 23,22 ಹಾಗೂ 08 ಕ್ಕೆ ನೀರು ಸರಬರಾಜು ಮಾಡುವ ಕಾಮಗಾರಿ.	90.12	14.80	Work Started
36	Chikkaballapur	Gowribidanur	Water Supply	ಪಟ್ಟಣದ ವಿಸ್ತೃತ ಪ್ರದೇಶದ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಬರುವ ಕಲ್ಲೂಡಿ ಗ್ರಾಮ, ಪ್ರಶಾಂತ ನಗರ ಮತ್ತು ಪುಟ್ಟಾಪುರ್ಪುರ್ ಹಳ್ಳಿ ಪ್ರದೇಶದ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಹೊಸದಾಗಿ 5.00 ಲಕ್ಷ ಲೀ ಸಾರ್ಮಫೈದ ಓ.ಹೆಚ್.ಟಿ. ಮತ್ತು ಕಲ್ಲೂಡಿ ಗ್ರಾಮದಲ್ಲಿ 1.00 ಲಕ್ಷ ಲೀ ಸಾರ್ಮಫೈದ ನೆಲಮಟ್ಟದ ಜಲ ಸಂಗ್ರಹಾರವನ್ನು ನಿರ್ಮಿಸಿ ಹೆಚ್.ಡಿ.ಬಿ.ಇ.ರೈಸಿಂಗ್ ಮತ್ತು ಡಿಸ್ಟ್ರಿಬ್ಯೂಶನ್ ಲೈನ್ ಅಳವಡಿಸುವ ಕಾಮಗಾರಿ.	103.38	0.00	Work Started
37	Chikkaballapur	Gowribidanur	Water Supply	ಗೌರಿಬಿದನೂರು ಪಟ್ಟಣದ ನೀರು ಸರಬರಾಜು ಜಾಕ್ ವೆಲ್ ಇರುವ ಸಕ್ಕರೆ ಕಾರ್ಖಾನೆಯ ಹಿಂಬಾಗದಲ್ಲಿ ಹೆಚ್ಚುವರಿಯಾಗಿ ಪೀಡರ್ ಸಂಪನ್ಮೂಲ ನಿರ್ಮಾಣ, ಪಂಪ್ ಹೌಸ್ ನಿರ್ಮಾಣ ಮತ್ತು ಪಿಲ್ಟರ್ ಬೋರ್ ಕೊರೆದು ಮುಖ್ಯ ಜಾಕ್ ವೆಲ್ ನೀರು ಸರಬರಾಜು ಮಾಡುವ ಕಾಮಗಾರಿ.	50.00	0.00	Work Started
38	Chikkaballapur	Gowribidanur	Water Supply	ವಾರ್ಡ್ ನಂ 21 ರ ರೂರಲ್ ಪೋಲೀಸ್‌ಸ್ಟೇಷನ್ ಹತ್ತಿರದ ಸರ್ಕಾರಿ ಕಟ್ಟಡಗಳ (ಹಾಸ್ಟೆಲ್, ರೈತ ಭವನ) ಮುಂತಾದ ಕಟ್ಟಡಗಳು ಇರುವ ಲೇ-ಔಟ್ನಲ್ಲಿ ಮೂಲಭೂತ ಸೌಕರ್ಯಗಳಾದ ರಸ್ತೆ ಮತ್ತು ಚರಂಡಿಗಳ ನಿರ್ಮಾಣ ಮಾಡುವ ಕಾಮಗಾರಿ.	61.25	61.25	Work Completed
10	Chikkaballapur	Gudibande	Water Supply	Construction of GLSR in front of Biligirirangana kalyani , santhe mydhan, 6th ward and Providing and Laying 3" & 5" HDPE Pipeline from Borewells to GLSR	20.00	16.32	Work Completed
11	Chikkaballapur	Gudibande	Water Supply	Construction of GLSR in Bapuji nagar, 10th ward and Providing and Laying 3" & 5" HDPE Pipeline from Borewells to GLSR.	20.00	18.80	Work Completed
20	Chikkaballapur	Shidlaghatta	Water Supply	Drilling of borewells ,adopting of pump and motor ,laying of pipe line and electrification of success borewells for the benefits of SC/ST areas in ward no 4,7,8 and 9 and construction of GLSR and OHT in ward no 1 and ammane kere .	194.44	0.00	Work Started
21	Chikkaballapur	Shidlaghatta	Water Supply	Drilling of bore wells in gowdana kere of ward in 22 &23 in SC/ST areas and construction of GLSR @ gowdan kerc and electrification to drilled borewells .	50.69	18.35	Work Started
22	Chikkaballapur	Shidlaghatta	Water Supply	Drilling of borewell in tatahalli tank bed gowdana kere ,ammane kere supplying of pump and motor to success bore wells ,construction of 5.00 lakh ltr OHT in ashraya layout raising main line & drilling 4no borewells in ward no 27 and construction of OHT .	354.87	198.98	Work Started
Total					3134.39	1938.65	


 5/12/19/2022
 ಅಧಿಕಾರಿ ಅಧಿಕಾರವಹಿಸಿದರು.
 ಪುರಾಪಾಲಕರ ಕಛೇರಿ, ಚಿಕ್ಕಬಳ್ಳಾಪುರ.
 ಪುರಾಪಾಲಕರು

Annexure:02

Kolar District Workwise Progress of CMSMDP PHASE3 (NAGAROTHANA) Report

					Rs. in Lakhs		
S.No	District Name	Ulb Name	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
1	Kolar	Bangarpet	Water Supply	Construction of Ground Level Reservoirs (GLR)/Sump, pump house, providing PVC pipe line and electrification works in W. No 1 Gangammanapalya & W no 3 Sait compound -1	28.00	22.49	Work Completed
2	Kolar	Bangarpet	Water Supply	Construction of Ground Level Reservoirs (GLR)/Sump, pump house, providing PVC pipe line and electrification works in W. No 7 Kumbarapalya & W no 8 Ramakrishna Hegde Colony.	28.00	19.99	Work Completed
3	Kolar	Bangarpet	Water Supply	Drilling of new bore wells and Providing pump & motor, GI pipe, panel board, PVC cable and other required accessories in w no. 1 Gangammanapalya, w no. 3 Sait compound -1, w. no. 6 Boovinagara & w. no. 7 Kumbarapalya	27.00	21.65	Work Completed
4	Kolar	Bangarpet	Water Supply	Drilling of new bore wells and Providing pump & motor, GI pipe, panel board, PVC cable and other required accessories in w no. 8 Ramakrishna Hegde Colony, w no. 9 Srinivasa Gowda Extension & w. no 12 Gouthama Nagara.	26.33	14.19	Work Completed
5	Kolar	Bangarpet	Water Supply	Construction of Ground Level Reservoirs (GLR)/Sump, pump house, providing PVC pipe line and electrification works in w.no 20 Phalawathimmana Halli, w. no. 21 Deshi Halli & w. no 23 Karakodi.	44.31	34.25	Work Completed
6	Kolar	Bangarpet	Water Supply	Construction of Ground Level Reservoirs (GLR)/Sump, pump house, providing PVC pipe line and electrification works in Hunasanahalli kere, in Rahim Nagara of w no. 2 and in w. no 15 New Town -1.	48.36	24.27	Work Completed
7	Kolar	Bangarpet	Water Supply	Providing PVC pipe line connection in Deshi halli kere, Athigirikoppa kere, Obbatu kere and bangarapete kere	25.00	24.58	Work Completed
8	Kolar	Kolar	Water Supply	Drilling of new bore wells & providing pump & motor, GI pipe, panel board PVC cable with necessary Equipment in Ward Nos, 01, 02, 33, 34 & 35 in Kolar CMC.	50.00	38.10	Work Completed
9	Kolar	Kolar	Water Supply	Drilling of new bore wells & providing pump & motor, GI pipe, panel board PVC cable with necessary Equipment in Ward Nos, 03, 04, 05, 07 & 08 in Kolar CMC.	50.00	39.92	Work Completed
10	Kolar	Kolar	Water Supply	Drilling of new bore wells & providing pump & motor, GI pipe, panel board PVC cable with necessary Equipment in Ward Nos, 09, 10, 11, 12 & 14 in Kolar CMC.	50.00	35.24	Work Completed
11	Kolar	Kolar	Water Supply	Drilling of new bore wells & providing pump & motor, GI pipe, panel board PVC cable with necessary Equipment in Ward Nos, 16, 17, 18, 19 & 20 in Kolar CMC.	50.00	26.30	Work Completed
12	Kolar	Kolar	Water Supply	Drilling of new bore wells & providing pump & motor, GI pipe, panel board PVC cable with necessary Equipment in Ward Nos, 21, 22, 23, 24 & 25 in Kolar CMC.	50.00	42.62	Work Completed
13	Kolar	Kolar	Water Supply	Drilling of new bore wells & providing pump & motor, GI pipe, panel board PVC cable with necessary Equipment	50.00	31.23	Work Completed
14	Kolar	Kolar	Water Supply	Drilling of new bore wells & providing pump & motor, GI pipe, panel board PVC cable with necessary Equipment in Ward No. 28,29,30,31 & 32 in Kolar CMC	50.00	37.87	Work Completed
15	Kolar	Malur	Water Supply	Drilling of borewells and erection of pump, motar and other accessories and Pipe line work at KSRIC Recommended Borewell priority Zones i.e., Malur Lake South West Corner (Kadadenahalli Main Road) STP Plant Surrounding and Constructing GLSR Near Borewells for Pumping Water to Main Sump at Malur Lake.	100.00	94.39	Work Completed
16	Kolar	Malur	Water Supply	Drilling of borewells and erection of pump, motar and other accessories and Pipe line work at KSRIC Recommended Borewell priority Zones i.e., Lineament situated at Malur Lake North Side to Harohalli Lake.	100.00	95.86	Work Completed
17	Kolar	Malur	Water Supply	Drilling of borewells and erection of pump, motar and other accessories and Pipe line work at KSRIC Recommended Borewell priority Zones i.e., Malur town South east Corner Hanumanthapura Lake Surrounding and Harohalli Land fill site and Constructing GLSR Near Borewells for Pumping Water to Main Sump at Malur Lake.	30.36	29.10	Work Completed
18	Kolar	Malur	Water Supply	Drilling of borewells and erection of pump, motar and other accessories and Pipe line work at KSRIC Recommended Borewell priority Zones i.e., Channakal Lake Surrounding Surrounding at Maasti Road and Constructing GLSR Near Borewells for Pumping Water to Main Sump at Ward No-22 and 23 in Malur Town Jurisdiction.	50.00	44.21	Work Completed
19	Kolar	Mulbagilu	Water Supply	Laying of HDPE & PVC Pipeline from the Successful Borewells Drilled in all 27 wards to the sump tanks in Mulbagilu CMC	50.00	34.45	Work Completed
20	Kolar	Mulbagilu	Water Supply	Construction of Sumps in 7 wards of Mulabagilu CMC jurisdiction and providing the water to respective wards.	80.00	18.71	Work Completed

S.No	DistrictName	UlbName	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
21	Kolar	Mulbagilu	Water Supply	Construction of Sumps in 6 wards of Mulbagilu CMC jurisdiction and providing the water to respective wards.	76.00	13.01	Work Completed
22	Kolar	Mulbagilu	Water Supply	Construction of Sumps at ward no. 04, 05, 06, 07, 18 wards of Mulbagilu CMC jurisdiction and providing the water to respective wards.	60.00	0.00	Work Completed
23	Kolar	Mulbagilu	Water Supply	Drilling of Borewell, installation of pump, motor & Construction of sump in ward no 26 and providing water supply to respective ward.	20.00	0.00	Work Completed
24	Kolar	Mulbagilu	Water Supply	Development Works related to drilling new bore wells in Mulibagilu CMC wards from no.1 to 13 Installation of pump, motor & other necessary equipment.	89.00	41.54	Work Completed
25	Kolar	Mulbagilu	Water Supply	Development Works related to drilling new bore wells in Mulibagilu CMC wards from no.14 to 25 & 27. Installation of pump, motor & other necessary equipment.	89.00	32.15	Work Completed
26	Kolar	Robertsonpet	Water Supply	Construction of ward wise GLWSR water tanks in w 4 tank, w 5 Oriental, w 6 Hendrys, w 7 Bullens, w 8 Edgars, w 9 Chellappa, w 10 Chinnakannu.	70.00	37.13	Work Completed
27	Kolar	Robertsonpet	Water Supply	Construction of ward wise GLWSR water tanks in w 11 Revitters, w 12 St Marys, w 13 BGML hospital, w 14 Albert, w 15 South Town, w 16 East town, w 17 North town and w 18 Kennedys.	80.00	25.60	Work Completed
28	Kolar	Robertsonpet	Water Supply	Drilling of new bore wells and providing pupm motor , GI pipe, Cable, panel bord with other needfull items in w 3 Bhalghat, w 4 tank, w 5 Oriental, w 6 Hendrys, within the jurisdiction of the CMC.	50.00	14.01	Work Completed
29	Kolar	Robertsonpet	Water Supply	Drilling of new bore wells and providing pupm motor , GI pipe, Cable, panel bord with other needfull items in w 7 Bullens, w 8 Edgars, w 9 Chellappa, w 10 Chinnakannu, within the jurisdiction of the CMC.	50.00	15.52	Work Completed
30	Kolar	Robertsonpet	Water Supply	Drilling of new bore wells and providing pupm motor , GI pipe, Cable, panel bord with other needfull items in w 11 Revitters, w 12 St Marys, w 13 BGML hospital, w 14 Albert, within the jurisdiction of the CMC.	55.00	19.91	Work Completed
31	Kolar	Robertsonpet	Water Supply	Drilling of new bore wells and providing pupm motor , GI pipe, Cable, panel bord with other needfull items in w 15 South Town, w 16 East town, w 17 North town, w 18 Kennedys, within the jurisdiction of the CMC.	55.00	17.41	Work Completed
32	Kolar	Robertsonpet	Water Supply	Construction of GLWSR water tanks in w w 19 Swaminathapuram, w 20 Shrirama, w 21 Someshwara, w 22 Swarna, w 23 Bowrilalpet, w 24 Geetha, w 25 Jain.	70.00	5.85	Work Completed
33	Kolar	Robertsonpet	Water Supply	Construction of GLWSR water tanks in w 26 Ambedkar, w 27 King George, w 28 Palkar, w 29 Ganeshpuram, w 30 Muskam and w 31 Gandhi, w 32 Bharathipuram, and w 35 Pandaram.	80.00	16.48	Work Completed
34	Kolar	Robertsonpet	Water Supply	Construction of Main and Distribution Pipe line in the wards w 19 Swaminathapuram, w 20 Shrirama, w 21 Someshwara, w 22 Swarna, w 23 Bowrilalpet, w 24 Geetha, w 25 Jain, w 26 Ambedkar, w 27 King George, w 28 Palkar, w 29 Ganeshpuram, w 30 Muskam and w 31 Gandhi, w 32 Bharathipuram, and w 35 Pandaram within the jurisdiction of the CMC.	56.76	23.69	Work Completed
35	Kolar	Srinivasapura	Water Supply	Drilling new bore wells in the premises of katte keleginapalya Amanikere catchment area of w no 5 and in the jurisdiction of Santhe Maidan area of w no 11 of Shrinivasapura TMC and providing pump motor and other complementary requirements.	25.00	18.13	Work Completed
36	Kolar	Srinivasapura	Water Supply	Drilling new bore wells in the premises of Hebbatta kere tank bed and Amanikere tank bed of Shrinivasapura TMC and providing pump motor.	25.00	17.21	Work Completed
Total					1938.62	1027.06	

Kolar Municipal Corporation



ಕರ್ನಾಟಕ ಸರ್ಕಾರದ ನಡವಳಿಗಳು

ವಿಷಯ:- ಮುಖ್ಯಮಂತ್ರಿಗಳ ಅಮೃತ ನಗರೋತ್ಥಾನ (ಮುನಿಸಿಪಾಲಿಟಿ) ಯೋಜನೆ ಹಂತ-4ರಡಿ ಕೋಲಾರ ಜಿಲ್ಲೆಯ ಕ್ರಿಯಾ ಯೋಜನೆಗೆ ಅನುಮೋದನೆ ನೀಡುವ ಬಗ್ಗೆ.

- ಓದಲಾಗಿದೆ:-**
1. ಸರ್ಕಾರದ ಪತ್ರ ಸಂಖ್ಯೆ:ನಅಇ124 ಐಎಸ್‌ಟಿ 2021, ದಿನಾಂಕ:14-01-2022 ಮತ್ತು ತಿದ್ದುಪಡಿ ದಿನಾಂಕ:14-03-2022 ಮತ್ತು 30-03-2022.
 2. ಮಾನ್ಯ ಪೌರಾಡಳಿತ ಮತ್ತು ಸಣ್ಣ ಕೈಗಾರಿಕೆ ಹಾಗೂ ಸಾರ್ವಜನಿಕ ಉದ್ಯಮಗಳ ಸಚಿವರ ಅಧ್ಯಕ್ಷತೆಯಲ್ಲಿ ದಿನಾಂಕ: 04-05-2022 ರಂದು ನಡೆದ ಮುಖ್ಯಮಂತ್ರಿಗಳ ಅಮೃತ ನಗರೋತ್ಥಾನ (ಮುನಿಸಿಪಾಲಿಟಿ) ಯೋಜನೆ (ಹಂತ-4)ರ ನಾಲ್ಕನೇ ರಾಜ್ಯ ಮಟ್ಟದ ಸಮಿತಿ ಸಭೆಯ ನಡವಳಿಗಳು.
 3. ನಿರ್ದೇಶಕರು, ಪೌರಾಡಳಿತ ನಿರ್ದೇಶನಾಲಯ ರವರ ಪತ್ರ ಸಂಖ್ಯೆ:762455/ಡಿಎಂಎ/ತಾಂತ್ರಿಕ/ಎನ್.ಯು.ಎ.4/29/2022, ದಿನಾಂಕ:11-05-2022.

ಪ್ರಸ್ತಾವನೆ:-

ಮೇಲೆ ಓದಲಾದ ಕ್ರ.ಸಂ.(1)ರ ಆದೇಶದಲ್ಲಿ ಮುಖ್ಯಮಂತ್ರಿಗಳ ಅಮೃತ ನಗರೋತ್ಥಾನ (ಮುನಿಸಿಪಾಲಿಟಿ) ಯೋಜನೆ (ಹಂತ-4)ರ ಯೋಜನೆಯನ್ನು ರಾಜ್ಯದ 302 ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಗಳಲ್ಲಿ 2022-23ನೇ ಸಾಲಿನಿಂದ 2024-25ನೇ ಸಾಲಿನವರೆಗೆ ರೂ.3885.00 ಕೋಟಿಗಳ ಅನುದಾನದಲ್ಲಿ ಈ ಎ.ಪ್ಲಾನುಗಳೆಸಲು ಮಾರ್ಗಸೂಚಿಯನ್ನು ಹೊರಡಿಸಲಾಗುತ್ತದೆ.

ಮೇಲೆ ಓದಲಾದ ಕ್ರ.ಸಂ.(2)ರ ಮಾನ್ಯ ಪೌರಾಡಳಿತ ಮತ್ತು ಸಣ್ಣ ಕೈಗಾರಿಕೆ ಹಾಗೂ ಸಾರ್ವಜನಿಕ ಉದ್ಯಮಗಳ ಸಚಿವರ ಅಧ್ಯಕ್ಷತೆಯಲ್ಲಿ ದಿನಾಂಕ:04-05-2022 ರಂದು ನಡೆದ ಮುಖ್ಯಮಂತ್ರಿಗಳ ಅಮೃತ ನಗರೋತ್ಥಾನ (ಮುನಿಸಿಪಾಲಿಟಿ) ಯೋಜನೆ (ಹಂತ-4)ರ ನಾಲ್ಕನೇ ರಾಜ್ಯ ಮಟ್ಟದ ಸಮಿತಿ ಸಭೆಯು ಈ ಕೆಳಕಂಡಂತೆ ತೀರ್ಮಾನವನ್ನು ಕೈಗೊಂಡಿರುತ್ತದೆ:

ತೀರ್ಮಾನ:

- 1) ಕೋಲಾರ ಜಿಲ್ಲೆಯ ಕೋಲಾರ ನಗರಸಭೆಯ ರೂ. 3400.00 ಲಕ್ಷಗಳು, ಕೆ.ಜಿ.ಎಫ್ ನಗರಸಭೆಯ ರೂ. 3400.00 ಲಕ್ಷಗಳು, ಮುಳಬಾಗಿಲು ನಗರಸಭೆಯ ರೂ. 2550.00 ಲಕ್ಷಗಳು, ಮಾಲೂರು ಪುರಸಭೆಯ ರೂ. 850.00 ಲಕ್ಷಗಳು, ಶ್ರೀನಿವಾಸಪುರ ಪುರಸಭೆಯ ರೂ. 850.00 ಲಕ್ಷಗಳು ಮತ್ತು ವೇಮಗಲ್-ಕುರುಗಲ್ ಪಟ್ಟಣ ಪಂಚಾಯಿತಿಯ ರೂ. 425.00 ಲಕ್ಷಗಳ ಕ್ರಿಯಾಯೋಜನೆಗಳಿಗೆ ನಗರೋತ್ಥಾನ ರಾಜ್ಯ ಮಟ್ಟದ ಸಮಿತಿಯು ಅನುಮೋದನೆ ನೀಡಿದೆ.
- 2) ಬಂಗಾರಪೇಟೆ ನಗರಸಭೆಯ ಕ್ರಿಯಾಯೋಜನೆಯನ್ನು ಜಿಲ್ಲಾ ಮಟ್ಟದ ಸಮಿತಿಯ ಸಭೆಯ ಮುಂದೆ ಮಂಡಿಸಿ ಅನುಮೋದನೆಗಾಗಿ 15 ದಿನಗಳ ಒಳಗಾಗಿ ಸಲ್ಲಿಸಲು ಸಮಿತಿಯು ಸೂಚಿಸಿತು.

ಸರ್ಕಾರದ ಮಟ್ಟದಲ್ಲಿ ಕೋಲಾರ ಜಿಲ್ಲೆಯ ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಗಳ ಅನುಮೋದನೆಯಾದ ಕ್ರಿಯಾಯೋಜನೆಯ ಆದೇಶ ಹೊರಡಿಸಲು ಸರ್ಕಾರದ ಕಾರ್ಯದರ್ಶಿಗಳಿಗೆ ಸೂಚಿಸಲಾಯಿತು.

ಮೇಲೆ ಓದಲಾದ ಕ್ರ.ಸಂ./31ರ ವತ್ರದಲ್ಲಿ, ಮುಖ್ಯಮಂತ್ರಿಗಳ ಅಮೃತ ನಗರೋತ್ಥಾನ (ಮುನಿಸಿಪಾಲಿಟಿ) ಯೋಜನೆ (ಹಂತ-4)ಯಡಿಯ ಮಾರ್ಗಸೂಚಿಯಲ್ಲಿ ತಿಳಿಸಿರುವಂತೆ ಹಾಗೂ ಸಮಿತಿಯ ತೀರ್ಮಾನವಂತೆ ಕೋಲಾರ ಜಿಲ್ಲೆಯ ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಗಳ ಕ್ರಿಯಾ ಯೋಜನೆಗೆ ಆದೇಶ ಹೊರಡಿಸುವಂತೆ ನಿರ್ದೇಶಕರು, ಪೌರಾಡಳಿತ ನಿರ್ದೇಶನಾಲಯ ರವರು ಕೋರಿರುತ್ತಾರೆ.

ನಿರ್ದೇಶಕರು, ಪೌರಾಡಳಿತ ನಿರ್ದೇಶನಾಲಯ ರವರ ಪ್ರಸ್ತಾವನೆಯನ್ನು ಪರಿಶೀಲಿಸಿ, ಸರ್ಕಾರವು ಈ ಕೆಳಕಂಡಂತೆ ಆದೇಶಿಸಿದೆ.

ಸರ್ಕಾರ ಆದೇಶ ಸಂಖ್ಯೆ:ನಅಇ 80 ಐಎಸ್‌ಟಿ 2022,
ಬೆಂಗಳೂರು, ದಿನಾಂಕ:18-05-2022.

ಪ್ರಸ್ತಾವನೆಯಲ್ಲಿ ವಿವರಿಸಿರುವ ಅಂಶಗಳ ಹಿನ್ನೆಲೆಯಲ್ಲಿ ಮುಖ್ಯಮಂತ್ರಿಗಳ ಅಮೃತ ನಗರೋತ್ಥಾನ (ಮುನಿಸಿಪಾಲಿಟಿ) ಯೋಜನೆ (ಹಂತ-4) ರ ಯೋಜನೆಯಡಿ ಕೋಲಾರ ಜಿಲ್ಲೆಯ ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಗಳ ಕ್ರಿಯಾ ಯೋಜನೆಯ ಒಟ್ಟು ಮೊತ್ತ ರೂ.11475.00ಲಕ್ಷಗಳ ಈ ಕೆಳಕಂಡ ಕಾಮಗಾರಿಗಳಿಗೆ ಷರತ್ತಿಗೊಳಪಟ್ಟು ಅನುಮೋದನೆ ನೀಡಿದೆ:

(ರೂ. ಲಕ್ಷಗಳಲ್ಲಿ)

ಕ್ರ. ಸಂ.	ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆ ಹೆಸರು	ಹಂಚಿಕೆಯಾದ ಮೊತ್ತ	ಕ್ರಿಯಾ ಯೋಜನೆಗೆ ಅನುಮೋದನೆ ನೀಡಬೇಕಾದ ಮೊತ್ತ	ಕ್ರಿಯಾ ಯೋಜನೆ ತಯಾರಿಸಬೇಕಾಗಿರುವ ಮೊತ್ತ
01	ಕೋಲಾರ ನಗರಸಭೆ	4000.00	3400.00	-
02	ಕೆ.ಜಿ.ಎಫ್. ನಗರಸಭೆ	4000.00	3400.00	-
03	ಮುಳಬಾಗಿಲು ನಗರಸಭೆ	3000.00	2550.00	-
04	ಬಂಗೂರಪೇಟೆ ಪುರಸಭೆ	1000.00	850.00	850.00
05	ಮಾಲೂರು ಪುರಸಭೆ	1000.00	850.00	-
06	ಶೇನೋಸಪುರ ಪುರಸಭೆ	1000.00	850.00	-
07	ನೇಮೋಲ್ ಕುರುಗಲ್ ಪಟ್ಟಣ ಸಂಚಾರಯೋಜನೆ	500.00	425.00	-
	ಒಟ್ಟು	14500.00	11475.00	850.00

1) ಕೋಲಾರ ನಗರಸಭೆ:

ಕ್ರ. ಸಂ.	ವಿವರ	ಅಂದಾಜು ಮೊತ್ತ (ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ)
	ಹಂಚಿಯಾದ ಅನುದಾನ	4000.00
	ಕ್ರಿಯಾಯೋಜನೆ ತಯಾರಿಸಬೇಕಾದ ಮೊತ್ತ (ಶೇ.85%ರಂತೆ)	3400.00


1. ವಿಶೇಷ ಚೇತನರ ಅಭಿವೃದ್ಧಿ ವ್ಯಕ್ತಿಗತ ಸೌಲಭ್ಯಗಳಿಗೆ (50%) (ರೂ. 85.00 ಲಕ್ಷಗಳು)		
11	<p>1. ಅರ್ಹ ವಿಶೇಷ ಚೇತನರಿಗೆ ಶಿಕ್ಷಣ-1 ಎಸ್.ಎಸ್.ಎಲ್.ಸಿ/ಪಿ.ಯು.ಸಿ/ಪದವಿಪೂರ್ವ ಹಾಗೂ ಹೆಚ್ಚಿನ ವಿಧ್ಯಾಭ್ಯಾಸಕ್ಕಾಗಿ ವಿಧ್ಯಾರ್ಥಿಗಳಿಗೆ ವಿಶೇಷ ನೆರವಿನ ಸಹಾಯಧನ ನೀಡುವಕಾರ್ಯಕ್ರಮ ಎಸ್.ಎಸ್.ಎಲ್.ಸಿ/ಐಟಿಐ, ಪಿ.ಯು.ಸಿ/ನರ್ಸಿಂಗ್/ ಡಿಪ್ಲೊಮೋ, ವದವಿ, ಉನ್ನತವದವಿ, ಎಂಬಿಬಿಎಸ್/ ಎಂ.ಟೆಕ್/ಬಿಡಿಎಸ್ ಮತ್ತು ಪಿಹೆಚ್‌ಡಿ (ರೂ.3.00 ಲಕ್ಷ)</p> <p>2. ಎಂಬಿಬಿಎಸ್/ಎಂ.ಟೆಕ್/ಬಿಡಿಎಸ್ ಮತ್ತು ಪಿಹೆಚ್‌ಡಿ ಲ್ಯಾಪ್ ಟ್ಯಾಪ್ ಖರೀದಿಗಾಗಿ (ರೂ.3.00 ಲಕ್ಷ)</p> <p>3. ಶಸ್ತ್ರಚಿಕಿತ್ಸೆಗಾಗಿ ಸಹಾಯಧನ (ಯಶಸ್ವಿ ಯೋಜನೆ ದರಗಳಿಗೆ ಅನುಸಾರ) (ರೂ.5.00 ಲಕ್ಷ)</p> <p>4. ಅರ್ಹ ವಿಶೇಷ ಚೇತನರಿಗೆ ಪಕ್ಕಾ ಮನೆ ನಿರ್ಮಾಣಕ್ಕಾಗಿ ಸಹಾಯಧನ (ರೂ.2.00 ಲಕ್ಷ)</p> <p>5. ಅರ್ಹ ವಿಶೇಷ ಚೇತನರಿಗೆ ನಾಲ್ಕು ಚಕ್ರವಾಹನ ಖರೀದಿಸಿ ನೀಡಲು (ರೂ.46.00 ಲಕ್ಷ)</p> <p>6. ಅರ್ಹ ವಿಶೇಷ ಚೇತನರ ಸಂಸ್ಥೆಗೆ ಅವಶ್ಯಕವಿರುವ ಚಾಪೆ, ಹಾಸಿಗೆ ಮತ್ತು ಇತರೆ ಸಾಮಗ್ರಿಗಳನ್ನು ಖರೀದಿಸಿ ನೀಡಲು (ರೂ.10.00 ಲಕ್ಷ)</p> <p>7. ಶ್ರವಣ ದೋಷವುಳ್ಳ ರೋಗಿಗಳಿಗೆ ಹಾಗೂ ನವಜಾತ ಶಿಶು ಮತ್ತು ಮಕ್ಕಳ ಶ್ರವಣದೋಷ ಪರೀಕ್ಷೆ ಮಾಡಲು (Pure Tone Audiometry (PTA)-1, Oto Acoustic Emission (OAE)-1 ಗಳನ್ನು ಎಸ್.ಎಸ್.ಎಲ್. ಆರ್ ಆಸ್ಪತ್ರೆಗೆ ಒದಗಿಸಲು. (ರೂ.5.00 ಲಕ್ಷ)</p> <p>8. ಅರ್ಹ ವಿಶೇಷ ಚೇತನರಿಗೆ ಸಣ್ಣ ಉದ್ಯಮಿಗೆ ಸಹಾಯಧನ (ರೂ.3.00 ಲಕ್ಷ)</p> <p>9. ಅರ್ಹ ವಿಶೇಷ ಚೇತನರಿಗೆ ವಿಮಾ ಯೋಜನೆಗಾಗಿ (ರೂ.7.00 ಲಕ್ಷ)</p> <p>10. ಅರ್ಹ ವಿಶೇಷ ಚೇತನರ ಅಂಗವಿಕಲ ಸಂಸ್ಥೆಗೆ ಧನಸಹಾಯ (ರೂ.1.00 ಲಕ್ಷ)</p>	85.00
ವಿಶೇಷ ಚೇತನರ ಅಭಿವೃದ್ಧಿ ಸಮುದಾಯ ಸೌಲಭ್ಯಗಳಿಗೆ (50%) (ರೂ.85.00 ಲಕ್ಷ)		
2	<p>1. ಕೋಲಾರ ನಗರಸಭೆ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ವಿಕಲಚೇತನರಿಗೆ ಸಾರ್ವಜನಿಕ ಶೌಚಾಲಯಗಳಲ್ಲಿ ಪರಿಸರಸ್ನೇಹಿ ಶೌಚಾಲಯ ನಿರ್ಮಾಣ (ರೂ.20.00 ಲಕ್ಷ)</p> <p>2. ಕೋಲಾರ ನಗರಸಭೆ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ವಿಕಲಚೇತನರಿಗಾಗಿ ಸರ್ಕಾರಿ ಕಟ್ಟಡಗಳಲ್ಲಿ ಲಿಫ್ಟ್ ನಿರ್ಮಾಣ (ನಗರಸಭೆ ನೂತನ ಕಟ್ಟಡಕ್ಕೆ) (ರೂ.15.00 ಲಕ್ಷ)</p> <p>3. ಕೋಲಾರ ನಗರಸಭೆ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ವಿಕಲಚೇತನರಿಗೆ ವೃತ್ತೇಕ ಆಸ್ಪತ್ರೆ ನಿರ್ಮಾಣ (ರೂ.50.00 ಲಕ್ಷ)</p>	85.00
ಕುಡಿಯುವ ನೀರು ಕಾಮಗಾರಿಗಳು (ಗರಿಷ್ಠ-25%) ಶೇ 8.5% (ರೂ. 175.00 ಲಕ್ಷಗಳು)		
13	<p>1. ವಾರ್ಡ್ ನಂ.1 ರಿಂದ 9, 11, 13 ಹಾಗೂ 15 ರಿಂದ 19ರ ವರೆಗೆ ಹಾಗೂ 21 ರಿಂದ 35ರವರೆಗೆ ವಿವಿಧ ಯೋಜನೆಯಡಿ ಕೊರೆಯಿಸಿರುವ ಕೊಳವೆಬಾವಿಗಳಿಗೆ ಮೋಟಾರು ಪಂಪು, ಕೆಬಲ್ ಹಾಗೂ ಇತರೆ ಬಿಡಿ ಭಾಗಗಳು ಮತ್ತು ಪೈಪ್‌ಲೈನ್ ಅಳವಡಿಸುವ ಕಾಮಗಾರಿ (ಪ್ರತಿ ವಾರ್ಡಿಗೆ 5 ಲಕ್ಷದಂತೆ ಒಟ್ಟು 155.00 ಲಕ್ಷ)</p> <p>2. ವಾರ್ಡ್ ನಂ.14ರಲ್ಲಿ ಹೆಚ್.ಡಿ.ಪಿ.ಐ ಪೈಪ್‌ಲೈನ್ ಅಳವಡಿಸುವ ಕಾಮಗಾರಿ (ರೂ. 5.00 ಲಕ್ಷ)</p> <p>3. ವಾರ್ಡ್ ನಂ.12 ರಲ್ಲಿ ಹಳೇ ಕಠಾರಿ ಗಂಗಮ್ಮಗುಡಿಯಿಂದ ರೈಲ್ವೆ ಟ್ರಾಕ್‌ವರೆಗೆ ಹಾಗೂ ಭಜನೆ ಮನೆಯಿಂದ ನಾಗೇಂದ್ರ ಮನೆಯವರೆಗೆ ಪಿ.ವಿ.ಸಿ ಪೈಪ್‌ಲೈನ್ ಅಳವಡಿಕೆ ಕಾಮಗಾರಿ (ರೂ. 5.00 ಲಕ್ಷ)</p> <p>4. ವಾರ್ಡ್ ನಂ.20 ರಲ್ಲಿ ಕಠಾರಿಪಾಳ್ಯದಲ್ಲಿ ಶಾಲೆಯ ಅಪರಣದಲ್ಲಿ ನೀರಿನ ಸಂಪನ್ಮೂಲ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ (5.00 ಲಕ್ಷ)</p> <p>5. ವಾರ್ಡ್ ನಂ.10 ರಲ್ಲಿ ತಂಬಿಹಳ್ಳಿ ನಾಗರಾಜ್ ಮನೆಯಿಂದ</p>	175.00

[Handwritten Signature]

	ಮನೆಯಿಂದ ಮುಖ್ಯ ರಸ್ತೆ ವರೆಗೂ ಸಿ.ಸಿ. ರಸ್ತೆ ಮತ್ತು ಚರಂಡಿ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ. 3). ಮಡಿವಾಳ ಗ್ರಾಮದ ಸಂದೀಪ್ ಮನೆ ರಸ್ತೆ ಸಿ.ಸಿ. ರಸ್ತೆ ಮತ್ತು 1 ಡೆಕ್ ಸ್ಟಾರ್‌ಯಬ್ ಅಳವಡಿಸುವ ಕಾಮಗಾರಿ ಮತ್ತು ಸೂಬ್ ಮನೆ ರಸ್ತೆ ಸಿ.ಸಿ. ರಸ್ತೆ ಮತ್ತು 1 ಡೆಕ್ ಸ್ಟಾರ್‌ಯಬ್ ಕಾಮಗಾರಿ ಅಳವಡಿಕೆ 4). ಸುಳದೇನಹಳ್ಳಿ ಕೃಷ್ಣಪ್ಪ ಮನೆಯಿಂದ ನಾರಾಯಣಸ್ವಾಮಿ ಮನೆವರೆಗೂ ಸಿ.ಸಿ. ರಸ್ತೆ ಮತ್ತು ಒಂದು ಕಡೆ ಚರಂಡಿ ಕಾಮಗಾರಿ ಮತ್ತು ಎಸ್.ಸಿ. ಮುನಿಅಂಜನಪ್ಪ ಮನೆ ಯಿಂದ ನಾರಾಯಣಸ್ವಾಮಿ ಮನೆವರೆಗೂ ಸಿ.ಸಿ. ರಸ್ತೆ ಮತ್ತು ಒಂದು ಕಡೆ ಚರಂಡಿ ಕಾಮಗಾರಿ.		
13	1). ಕೃಷ್ಣಹಳ್ಳಿಯ ಅಂಜನಪ್ಪ ಮನೆಯಿಂದ ಲಕ್ಷ್ಮಯ್ಯ ಮನೆವರೆಗೂ ಸಿ.ಸಿ. ರಸ್ತೆ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ ಮತ್ತು ಎಸ್.ಸಿ. ಮುನಿಅಂಜನಪ್ಪ ಮನೆಯಿಂದ ನಾರಾಯಣಸ್ವಾಮಿ ಮನೆವರೆಗೂ 100 ಅಗ್ಡು 5 ನಿರೀಟಿರಾ ಅಗಲ ಸಿ.ಸಿ. ರಸ್ತೆ ಮತ್ತು ಚರಂಡಿ 2). ಕೊರಟೆ ಮಲ್ಲಂಡಹಳ್ಳಿ ಕಾಮಣ್ಣ ಮನೆಯಿಂದ ಅಂಜನಪ್ಪ ಮನೆವರೆಗೂ. ಕೃಷ್ಣಮೂರ್ತಿ ಮನೆಯಿಂದ ನಾರಾಯಣಪ್ಪ ಮನೆ ವರೆಗೂ ಸಿ.ಸಿ. ರಸ್ತೆ ಮತ್ತು 3 ಡೆಕ್ ಸ್ಟಾರ್ ಕಾಮಗಾರಿ ಮತ್ತು ಮುಖ್ಯ ರಸ್ತೆ ವರೆಗೆ ಸಿ.ಸಿ. ರಸ್ತೆ ಮತ್ತು ಒಂದು ಕಡೆ ಚರಂಡಿ ಕಾಮಗಾರಿ 3). ಚಂದ್ರಶೇಖರಪುರದ ಕೆ.ಮುನಿರಾಜ್ ಮತ್ತು ಅಕ್ಕಾಧಿಕಾರಿ ವರೆಗೂ ರಸ್ತೆ ಮತ್ತು ಒಂದು ಕಡೆ ಚರಂಡಿ ಉಗೂ ಒಂದು ಡೆಕ್ ಸ್ಟಾರ್‌ಯಬ್ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ 4). ಬೆಟ್ಟಯ್ಯಸಪ್ತರ ಗ್ರಾಮದಲ್ಲಿ ರಸ್ತೆಬದಿ ಚರಂಡಿ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ 5). ಕಲ್ಪ ಮಂಜಲಿ ಜಿ.ಕೆ. ವಲ್ಲಭ್ ಚಂಕ್ರನ್ ನಲ್ಲಿ ರಸ್ತೆ ಬದಿ ಚರಂಡಿ ಮತ್ತು ಎರಡು ಡೆಕ್ ಸ್ಟಾರ್ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ 6). ಜಿ.ಕೆ.ವಲ್ಲಭ್/ಮಂಜಲಿ ಸೈರಿ ಹತ್ತಿರ ದೊಡ್ಡ ಚರಂಡಿ ಮತ್ತು ಒಂದು ಡೆಕ್ ಸ್ಟಾರ್ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ. 7). ವೇಮಗಲ್ ಬಿ1 ಬ್ಲಾಕ್ ಆನಂದ್ ಮನೆ ರಸ್ತೆ ಮತ್ತು ನಾರಾಯಣಪ್ಪ ಮನೆಯಿಂದ ಲೋಕೇಶ್ ಮನೆವರೆಗೆ (ಸಂದಿ) ಸಿ.ಸಿ. ರಸ್ತೆ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ 8). ವೇಮಗಲ್ ಸಿ ಬ್ಲಾಕ್ ಪೆಣ್ ಮುನಿರಾಜು ಮನೆ ರಸ್ತೆ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ 9). ವೇಮಗಲ್ ಪಟ್ಟಣ ಪಂಚಾಯತಿ ಕಟ್ಟಡದ ಮುಂಭಾಗದಲ್ಲಿ ಡಾಂಬರೀಕರಣ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ ಮತ್ತು ಕಲ್ಪ ಮಂಜಲಿ ಮುಖ್ಯ ರಸ್ತೆ ಎರಡೂ ಬದಿ ಸಿ.ಸಿ.ಚರಂಡಿ ಮತ್ತು ಡಾಂಬರೀಕರಣ. 10) ಮಲಿಯಪ್ಪವಹಳ್ಳಿ ಸರ್ಕಾರಿ ಹಿರಿಯ ಪ್ರಾಥಮಿಕ ಶಾಲೆಗೆ ಕಾಂಪೌಂಡ್ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ.	86.00	
14	1) ಕುರುಗಲ್ ಗ್ರಾಮದ ಶಾಲೆಯಿಂದ ಪಟ್ಟಣ ಪಂಚಾಯತಿ ಕಟ್ಟಡವರೆಗೆ ಡಾಂಬರೀಕರಣ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ 2) ವೇಮಗಲ್- ಕುರುಗಲ್ ಪಟ್ಟಣ ಪಂಚಾಯತಿ ಗಡಿ ಭಾಗದಲ್ಲಿ ಸ್ವಾಗತ ಕಮಾನುಗಳನ್ನು ಅಳವಡಿಸುವ ಕಾಮಗಾರಿ	39.81	
	ಒಟ್ಟು	162.31	
VII	ಮಳೆ ನೀರು ಚರಂಡಿ, ಕಛೇರಿ ಕಟ್ಟಡ, ಸಮುದಾಯ ಭವನ, ಶೌಚಾಲಯ, ಬೀದಿ ದೀಪ, ಮಾರುಕಟ್ಟೆ, ಸಂಕೀರ್ಣ, ಉದ್ಯಾನವನ(ಶೇ 20.00%)	54.10	
15	ವೇಮಗಲ್ ಕುರುಗಲ್ ಪಟ್ಟಣ ಪಂಚಾಯತಿ ಕಛೇರಿಯ ಕಟ್ಟಡದ ಮುಂಭಾಗ ಡಾಂಬರೀಕರಣ, ಬೀಟೋಪಕರಣಗಳನ್ನು ಅಳವಡಿಸುವ ಕಾಮಗಾರಿ	54.10	ನಿರೀಕ್ಷಿಸಿದಂತೆ ಮೊತ್ತದ ಮಾರ್ಗಸೂಚಿಯಂತೆ ಕಡತದ
	ಒಟ್ಟು	425.00	

ಈ ಅನುಮೋದನೆಯನ್ನು ಕೆಳಕಂಡ ಷರತ್ತುಗಳಿಗೊಳಪಟ್ಟು ನೀಡಲಾಗಿದೆ:

- ಈ ಅನುಮೋದನೆಯನ್ನು ಕಾಮಗಾರಿಗಳ ಪಟ್ಟಿಗೆ ಮಾತ್ರ ನೀಡಲಾದ ಅನುಮೋದನೆ ಎಂದು ಪರಿಗಣಿಸುವುದು ಈ ಅನುಮೋದನೆಯನ್ನು ಕಾಮಗಾರಿಗಳ ಪಟ್ಟಿಯಲ್ಲಿನ ಯಾವುದೇ ಕಾಮಗಾರಿಗೆ ನೀಡಿರುವ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ಎಂದು ಪರಿಗಣಿಸುವಂತಿಲ್ಲ.
- ಅನುಮೋದನೆಗೊಂಡ ಕಾಮಗಾರಿಗಳಿಗೆ ನಿಗದಿತ ಅವಧಿಯಲ್ಲಿ ಡಿಪಿಆರ್‌ಗಳನ್ನು ಸಿದ್ಧಪಡಿಸಿ ಸ್ಥಳೀಯ ಪ್ರಾಧಿಕಾರಗಳಿಂದ ತಾಂತ್ರಿಕ ಮತ್ತು ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ಪಡೆಯುವುದು.




3. ರೂಪಾಯಿ ಹತ್ತು ಕೋಟಿ ಅಂದಾಜು ವೆಚ್ಚಕ್ಕಿಂತ ಹೆಚ್ಚಾಗಿರುವ ಕಾಮಗಾರಿಗಳ ಅಂದಾಜು ಪಟ್ಟಿಗೆ ಕರ್ನಾಟಕ ಸರ್ಕಾರದ (ಕಾರ್ಯಕಲಾಪಗಳ ನಿರ್ವಹಣೆ) ನಿಯಮಗಳು 1977ರ ಪ್ರಕಾರ ಸಚಿವ ಸಂಪುಟದ ಅನುಮೋದನೆ ಪಡೆಯುವುದು ಕಡ್ಡಾಯವಾಗಿರುವುದರಿಂದ ಅಂತಹ ಕಾಮಗಾರಿಗಳ ಪಟ್ಟಿಯನ್ನು ಸೂಕ್ತ ಪ್ರಸ್ತಾವನೆಯೊಂದಿಗೆ ಸರ್ಕಾರಕ್ಕೆ ಸಲ್ಲಿಸಿ ಸರ್ಕಾರದ ಅನುಮೋದನೆ ದೊರಕತ ನಂತರ ಟೆಂಡರ್ ಪ್ರಕ್ರಿಯೆ ನಡೆಸುವುದು.
4. ಸರ್ಕಾರವು ಯೋಜನೆ ಅನುಷ್ಠಾನಕ್ಕೆ ಸಂಬಂಧಿಸಿದಂತೆ ಕಾಲಕಾಲಕ್ಕೆ ನೀಡುವ ನಿರ್ದೇಶನ ಮತ್ತು ಆದೇಶಗಳನ್ನು ತಪ್ಪದೆ ಪಾಲಿಸುವುದು.
5. ಅನುಮೋದನೆ ನೀಡಲಾದ ಕಾಮಗಾರಿಗಳ ಪ್ರಗತಿಯನ್ನು ಸಂಬಂಧಿಸಿದ ಜಿಲ್ಲಾಧಿಕಾರಿಗಳು ಆಗಿಂದಾಗ್ಗೆ ಪರಿಶೀಲಿಸಿ ವರದಿಯನ್ನು ಪ್ರತಿ ಮಾಹೆ ತಪ್ಪದೆ ಪೌರಾಡಳಿತ ನಿರ್ದೇಶನಾಲಯದ ಮೂಲಕ ಸರ್ಕಾರಕ್ಕೆ ಸಲ್ಲಿಸುವುದು.
6. ಅನುಮೋದಿತ ಕ್ರಿಯಾ ಯೋಜನೆಯಲ್ಲಿನ ಕಾಮಗಾರಿಗಳ ಟೆಂಡರ್ ಪ್ರಕ್ರಿಯೆಗಳನ್ನು ಕೆ.ಟಿ.ಪಿ.ಪಿ ಕಾಯ್ದೆ-1999 ಮತ್ತು ಕೆ.ಟಿ.ಪಿ.ಪಿ ನಿಯಮಗಳು-2000 ಹಾಗೂ e-ProcPortal ಮುಖಾಂತರ ಕೈಗೊಂಡು, ಪ್ಯಾಕೇಜ್‌ವಾರು ಟೆಂಡರ್‌ಗಳಿಗೆ ಸಕ್ಷಮ ಪ್ರಾಧಿಕಾರದ ಅನುಮೋದನೆ ಪಡೆದುಕೊಂಡು ಕಾಮಗಾರಿಗಳನ್ನು ಅನುಷ್ಠಾನಗೊಳಿಸತಕ್ಕದ್ದು.
7. ಕಾಮಗಾರಿಗಳ ಗುಣಮಟ್ಟವನ್ನು 3ನೇ ವ್ಯಕ್ತಿಯ ಮೂಲಕ ಅಥವಾ ಗುಣ ನಿಯಂತ್ರಣ ಮಾನಿಟರ್ಸ್ ಮೂಲಕ ತಪಾಸಣೆಗೆ ಒಳಪಡಿಸತಕ್ಕದ್ದು.

ಈ ಆದೇಶದಲ್ಲಿ ಅನುಮೋದನೆ ನೀಡಿರುವ ಕಾಮಗಾರಿಗಳನ್ನು ಸರ್ಕಾರದ ಆದೇಶ ಸಂಖ್ಯೆ:ನಅಇ124 ಐಎಸ್‌ಟಿ 2021, ದಿನಾಂಕ:14-01-2022 ಮತ್ತು ತಿದ್ದುಪಡಿ ದಿನಾಂಕ:14-03-2022 ಹಾಗೂ 30-03-2022ರನ್ವಯ ಅನುಷ್ಠಾನಗೊಳಿಸತಕ್ಕದ್ದು.

ಈ ಆದೇಶದಲ್ಲಿ ಅನುಮೋದಿಸಲಾದ ಕಾಮಗಾರಿಗಳನ್ನು ಯದಾಪತ್ತಾಗಿ ಅನುಷ್ಠಾನಗೊಳಿಸುವುದು.

ಕರ್ನಾಟಕ ರಾಜ್ಯಪಾಲರ ಆಜ್ಞಾನುಸಾರ
ಮತ್ತು ಅವರ ಹೆಸರಿನಲ್ಲಿ.



(ಎಸ್. ಮಹದೇವ)

ಸರ್ಕಾರ ಅಧೀನ ಕಾರ್ಯದರ್ಶಿ
ನಗರಾಭಿವೃದ್ಧಿ ಇಲಾಖೆ

ಇವರಿಗೆ:

1. ಮಹಾಲೇಖಪಾಲರು, ಲೆಕ್ಕ ಪತ್ರ / ಲೆಕ್ಕ ತಪಾಸಣೆ, ಕರ್ನಾಟಕ, ಬೆಂಗಳೂರು.
2. ನಿರ್ದೇಶಕರು, ಪೌರಾಡಳಿತ ನಿರ್ದೇಶನಾಲಯ, ಬೆಂಗಳೂರು.
3. ಜಿಲ್ಲಾಧಿಕಾರಿಗಳು, ಕೋಲಾರಜಿಲ್ಲೆ.
4. ಮುಖ್ಯ ಅಭಿಯಂತರರು, ಪೌರಾಡಳಿತ ನಿರ್ದೇಶನಾಲಯ, ಬೆಂಗಳೂರು.
5. ಯೋಜನಾ ನಿರ್ದೇಶಕರು, ಜಿಲ್ಲಾ ನಗರಾಭಿವೃದ್ಧಿ ಕೋಶ, ಕೋಲಾರ ಜಿಲ್ಲೆ.
6. ಪೌರಾಯುಕ್ತರು, ಕೋಲಾರ, ಕೆ.ಜಿ.ಎಫ್ ಮತ್ತು ಮುಳಬಾಗಿಲು ನಗರಸಭೆಗಳು, ಕೋಲಾರಜಿಲ್ಲೆ.
7. ಮುಖ್ಯಾಧಿಕಾರಿಗಳು, ಮಾಲೂರು, ಶ್ರೀನಿವಾಸಪುರ ಪುರಸಭೆಗಳು ಹಾಗೂ ವೇಮಗಲ್ - ಕುರುಗಲ್ ಪಟ್ಟಣ ಪಂಚಾಯಿತಿ, ಕೋಲಾರ ಜಿಲ್ಲೆ.
8. ಶಾಖಾ ರಕ್ಷಾ ಕಡತ/ಹೆಚ್ಚುವರಿ ಪ್ರತಿಗಳು.

ಪ್ರತಿ ಮಾಹಿತಿಗಾಗಿ:

- 1) ಮಾನ್ಯ ಪೌರಾಡಳಿತ ಸಚಿವರ ಆಪ್ತ ಕಾರ್ಯದರ್ಶಿ, ವಿಧಾನಸೌಧ, ಬೆಂಗಳೂರು.
- 2) ಸರ್ಕಾರದ ಕಾರ್ಯದರ್ಶಿಗಳ ಆಪ್ತ ಕಾರ್ಯದರ್ಶಿ, ನಗರಾಭಿವೃದ್ಧಿ ಇಲಾಖೆ.