



ಕರ್ನಾಟಕ ವಿಧಾನ ಪರಿಷತ್ತು


ಚುಕ್ಕೆ ಗುರುತಿಲ್ಲದ ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ  
ಸದಸ್ಯರ ಹೆಸರು  
ಉತ್ತರಿಸುವ ದಿನಾಂಕ  
ಉತ್ತರಿಸುವ ಸಚಿವರು

1004  
ಶ್ರೀ ಪ್ರಕಾಶ್ ಕೆ ರಾಧೋಡ್  
21/09/2021  
ಮಾನ್ಯ ಪೌರಾಡಳಿತ, ಸಣ್ಣ ಕೈಗಾರಿಕೆಗಳು  
ಹಾಗೂ ಸಾರ್ವಜನಿಕ ಉದ್ಯಮಗಳ ಸಚಿವರು

ಕ್ರ. ಸಂ	ಪ್ರಶ್ನೆ	ಉತ್ತರ																						
(ಅ)	ವಿಜಯಪುರ ಜಿಲ್ಲೆಯಲ್ಲಿ ಬರುವ ಪುರಸಭೆ, ಪಟ್ಟಣ ಪಂಚಾಯತ್‌ಗಳಾವುವು;	<p>ವಿಜಯಪುರ ಜಿಲ್ಲೆಯಲ್ಲಿ ಬರುವ 05 ಪುರಸಭೆಗಳು ಮತ್ತು 09-ಪಟ್ಟಣ ಪಂಚಾಯತ್‌ಗಳ ವಿವರ ಈ ಕೆಳಕಂಡಂತಿದೆ.</p> <table border="1"> <thead> <tr> <th>ಜಿಲ್ಲೆ</th> <th>ಪುರಸಭೆ</th> <th>ಪಟ್ಟಣ ಪಂಚಾಯತ್</th> </tr> </thead> <tbody> <tr> <td rowspan="9">ವಿಜಯಪುರ</td> <td>ಬಸವನ ಬಾಗೇವಾಡಿ</td> <td>ಅಲಮೇಲ</td> </tr> <tr> <td>ಮುದ್ದೇಬಿಹಾಳ</td> <td>ಮನಗೊಳಿ</td> </tr> <tr> <td>ತಾಳಿಕೋಟೆ</td> <td>ಕೊಲ್ಲೂರು</td> </tr> <tr> <td>ಸಿಂದಗಿ</td> <td>ನಾಲತವಾಡ</td> </tr> <tr> <td>ಇಂಡಿ</td> <td>ನಿಡಗುಂದಿ</td> </tr> <tr> <td></td> <td>ದೇವರಹಿಪ್ಪರಗಿ</td> </tr> <tr> <td></td> <td>ಚಡಚಣ</td> </tr> <tr> <td></td> <td>ತಿಕ್ಕೋಟಾ</td> </tr> <tr> <td></td> <td>ಬಬಲೇಶ್ವರ</td> </tr> </tbody> </table>	ಜಿಲ್ಲೆ	ಪುರಸಭೆ	ಪಟ್ಟಣ ಪಂಚಾಯತ್	ವಿಜಯಪುರ	ಬಸವನ ಬಾಗೇವಾಡಿ	ಅಲಮೇಲ	ಮುದ್ದೇಬಿಹಾಳ	ಮನಗೊಳಿ	ತಾಳಿಕೋಟೆ	ಕೊಲ್ಲೂರು	ಸಿಂದಗಿ	ನಾಲತವಾಡ	ಇಂಡಿ	ನಿಡಗುಂದಿ		ದೇವರಹಿಪ್ಪರಗಿ		ಚಡಚಣ		ತಿಕ್ಕೋಟಾ		ಬಬಲೇಶ್ವರ
ಜಿಲ್ಲೆ	ಪುರಸಭೆ	ಪಟ್ಟಣ ಪಂಚಾಯತ್																						
ವಿಜಯಪುರ	ಬಸವನ ಬಾಗೇವಾಡಿ	ಅಲಮೇಲ																						
	ಮುದ್ದೇಬಿಹಾಳ	ಮನಗೊಳಿ																						
	ತಾಳಿಕೋಟೆ	ಕೊಲ್ಲೂರು																						
	ಸಿಂದಗಿ	ನಾಲತವಾಡ																						
	ಇಂಡಿ	ನಿಡಗುಂದಿ																						
		ದೇವರಹಿಪ್ಪರಗಿ																						
		ಚಡಚಣ																						
		ತಿಕ್ಕೋಟಾ																						
		ಬಬಲೇಶ್ವರ																						
(ಆ)	ಕಳೆದ 2 ವರ್ಷಗಳಿಂದ ಪ್ರತಿಯೊಂದು ಪುರಸಭೆ, ಪಟ್ಟಣ ಪಂಚಾಯತ್‌ಗಳಲ್ಲಿ ಯಾವ ಯಾವ ಯೋಜನೆಯಡಿಯಲ್ಲಿ ಕಾಮಗಾರಿಗಳನ್ನು ಕೈಗೊಳ್ಳಲಾಗಿದೆ; ಅವುಗಳು ಯಾವ ಹಂತದಲ್ಲಿದೆ (ವಿವರ ನೀಡುವುದು)	<p>ನೂತನವಾಗಿ ಮೇಲ್ವರ್ಗೀಕರಿಸಲಾದ ಬಬಲೇಶ್ವರ ಪಟ್ಟಣ ಪಂಚಾಯತಿಯನ್ನು ಹೊರತುಪಡಿಸಿ ವಿಜಯಪುರ ಜಿಲ್ಲೆಯ ಎಲ್ಲಾ ಪುರಸಭೆ ಮತ್ತು ಪಟ್ಟಣ ಪಂಚಾಯತಿಗಳಲ್ಲಿ ಕಳೆದ 2 ವರ್ಷಗಳಿಂದ ಈ ಕೆಳಕಂಡ ಯೋಜನೆಗಳಡಿ ಕಾಮಗಾರಿಗಳನ್ನು ಕೈಗೊಳ್ಳಲಾಗಿದೆ:</p> <ol style="list-style-type: none"> <li>1) ಎಸ್.ಎಫ್.ಸಿ. ಅನುದಾನ</li> <li>2) 14ನೇ ಹಣಕಾಸು ಆಯೋಗದ ಅನುದಾನ (2019-20) ಮತ್ತು 2017-18ನೇ ಸಾಲಿನ ಕಾ.ನಿ.ಅನುದಾನ(2019-20 ರಲ್ಲಿ ಬಿಡುಗಡೆಯಾದ 2017-18ನೇ ಸಾಲಿನ ಕಾರ್ಯನಿರ್ವಹಣಾ ಅನುದಾನ).</li> <li>3) 15ನೇ ಹಣಕಾಸು ಆಯೋಗದ ಅನುದಾನ (2020-21)</li> <li>4) ಸ್ವಚ್ಛ ಭಾರತ ಯೋಜನೆ</li> <li>5) ನಗರೋತ್ಥಾನ (ಮುನಿಸಿಪಾಲಿಟಿ) - ಹಂತ 3</li> </ol> <p>ಯೋಜನೆವಾರು ಕೈಗೊಂಡ ಕಾಮಗಾರಿಗಳ ಹಂತದ ವಿವರಗಳು ಈ ಕೆಳಕಂಡಂತಿದೆ;</p> <p>(1) ಎಸ್.ಎಫ್.ಸಿ. ಅನುದಾನ : ವಿಜಯಪುರ ಜಿಲ್ಲೆಯ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಬರುವ ಪುರಸಭೆಗಳಿಗೆ ಹಾಗೂ ಪಟ್ಟಣ ಪಂಚಾಯತಿಗಳಿಗೆ 2019-20 ಮತ್ತು 2020-21ನೇ ಸಾಲಿನಲ್ಲಿ ಎಸ್.ಎಫ್.ಸಿ ಮುಕ್ತನಿಧಿ, ಎಸ್.ಎಫ್.ಸಿ ಕುಡಿಯುವ ನೀರು ಮತ್ತು ಎಸ್. ಎಫ್.ಸಿ ವಿಶೇಷ ಅನುದಾನಗಳಡಿ ಕೈಗೊಂಡ ಕಾಮಗಾರಿಗಳ ಮಾಹಿತಿಯನ್ನು <b>ಅನುಬಂಧ-1 ರಲ್ಲಿ</b> ಲಗತ್ತಿಸಿದೆ.</p>																						

	<p>(2) 14ನೇ ಹಣಕಾಸು ಆಯೋಗದ ಅನುದಾನ (2019-20) ಮತ್ತು 2017-18 ಕಾ.ನಿ.ಅನುದಾನದಡಿ 2019-20 ರಲ್ಲಿ ಬಿಡುಗಡೆಯಾದ 2017-18ನೇ ಸಾಲಿನ ಕಾರ್ಯನಿರ್ವಹಣಾ ಅನುದಾನ) ಕೈಗೊಂಡ ಕಾಮಗಾರಿಗಳ ಮಾಹಿತಿಯನ್ನು <b>ಅನುಬಂಧ-2</b>ರಲ್ಲಿ ಲಗತ್ತಿಸಿದೆ.</p> <p>(3) 15ನೇ ಹಣಕಾಸು ಆಯೋಗದ (2020-21) ಅನುದಾನಗಳಡಿ ಕೈಗೊಂಡ ಕಾಮಗಾರಿಗಳ ಮಾಹಿತಿಯನ್ನು <b>ಅನುಬಂಧ-3</b>ರಲ್ಲಿ ಲಗತ್ತಿಸಿದೆ.</p> <p>(4) ಸ್ವಚ್ಛ ಭಾರತ ಯೋಜನೆಯಡಿ ಕಳೆದ 2 ವರ್ಷಗಳಲ್ಲಿ ವಿಜಯಪುರ ಜಿಲ್ಲೆಯ ಪುರಸಭೆ, ಪಟ್ಟಣ ಪಂಚಾಯಿತಿಗಳಲ್ಲಿ ಕೈಗೊಳ್ಳಲಾದ ಕಾಮಗಾರಿಗಳ ವಿವರಗಳನ್ನು <b>ಅನುಬಂಧ-4</b>ರಲ್ಲಿ ಲಗತ್ತಿಸಿದೆ.</p> <p>ನಗರೋತ್ಥಾನ (ಮುನಿಸಿಪಾಲಿಟಿ) - ಹಂತ 3 ಯೋಜನೆಯಡಿ ಕಾಮಗಾರಿಗಳನ್ನು ಕೈಗೊಂಡಿದ್ದು, ಕಾಮಗಾರಿಗಳ ಹಂತಗಳನ್ನು <b>ಅನುಬಂಧ-5</b>ರಲ್ಲಿ ಲಗತ್ತಿಸಿದೆ.</p>
--	---

ಸಂಖ್ಯೆ: ನಅಇ 35 ಎಲ್‌ಸಿಕ್ಯೂ 2021



(ಎನ್. ನಾಗರಾಜು ಎಂ ಟಿ ಬಿ)

ಮಾನ್ಯ ಪೌರಾಡಳಿತ, ಸಣ್ಣ ಕೈಗಾರಿಕೆಗಳು ಹಾಗೂ  
ಸಾರ್ವಜನಿಕ ಉದ್ಯಮಗಳ ಸಚಿವರು

**ABSTRACT REPORT**

**PROGRESS OF WORKS UNDER SEC UNTIED PROGRAMME**

Rs. in Lakhs


1	2	3	4	5	6	7	8	9	10	11	12
SL.NO	District	Name Of the Town	ULB Type	YEAR	Financial Progress (Rs.in Lakhs)			Physical Progress			
					Grants Allocation	Grants Released	Expenditure	Total Approved Works	Completed Works	Works Started/Ongoing	Under Tender Process/Tender to be-Invited
1	Vijapura	BasavanaBagewadi	TMC	2019-20	145	145	124.9	19	19	0	0
2	Vijapura	Indi	TMC	2019-20	154	154	108.9	30	29	1	0
3	Vijapura	Muddebihal	TMC	2019-20	116	116	79.32	27	24	3	0
4	Vijapura	Sindagi	TMC	2019-20	133	133	126.49	22	22	0	0
5	Vijapura	Talikote	TMC	2019-20	109	81.75	78.03	23	20	3	0
6	Vijapura	Almel	TP	2019-20	75	56.25	37.21	18	16	2	0
7	Vijapura	Chadachana	TP	2019-20	96	72	46.34	16	13	3	0
8	Vijapura	Devarahipparagi	TP	2019-20	61	61	52.65	28	24	4	0
9	Vijapura	Kolhar	TP	2019-20	58	58	30.09	16	9	7	0
10	Vijapura	Managuli	TP	2019-20	73	54.75	42.34	36	34	2	0
11	Vijapura	Nalatawad	TP	2019-20	70	52.5	14.88	16	14	2	0
12	Vijapura	Nidagundi	TP	2019-20	53	39.75	30.08	10	9	1	0
13	Vijapura	Tikota	TP	2019-20	0	0	0	0	0	0	0
				<b>Total</b>	<b>1143</b>	<b>1024</b>	<b>771.23</b>	<b>261</b>	<b>233</b>	<b>28</b>	<b>0</b>
1	Vijapura	BasavanaBagewadi	TMC	2020-21	53.22	53.22	28.64	14	8	6	0
2	Vijapura	Indi	TMC	2020-21	57.11	57.11	51.11	19	19	0	0
3	Vijapura	Muddebihal	TMC	2020-21	43.05	43.05	35.74	12	7	5	0
4	Vijapura	Sindagi	TMC	2020-21	49.33	49.33	37.41	15	13	1	1
5	Vijapura	Talikote	TMC	2020-21	40.36	40.36	9.37	13	6	7	0

**ABSTRACT REPORT**

**PROGRESS OF WORKS UNDER SFC-UNTIED PROGRAMME**

Rs. in Lakhs

1	2	3	4	5	6	7	8	9	10	11	12
SL.NO	District	Name Of the Town	ULB Type	YEAR	Financial Progress (Rs.in Lakhs)			Physical Progress			
					Grants Allocation	Grants Released	Expenditure	Total Approved Works	Completed Works	Works Started/Ongoing	Under Tender Process/Tender to be Invited
6	Vijapura	Almel	TP	2020-21	27.81	27.81	25.65	13	13	0	0
7	Vijapura	Chadachana	TP	2020-21	35.28	35.28	15.02	17	3	14	0
8	Vijapura	Devarahipparagi	TP	2020-21	22.42	22.42	22.28	10	10	0	0
9	Vijapura	Kolhar	TP	2020-21	21.53	21.53	10.82	10	2	8	0
10	Vijapura	Managuli	TP	2020-21	26.91	26.91	11.36	15	5	8	2
11	Vijapura	Nalatawad-	TP	2020-21	25.71	25.71	11.03	10	10	0	0
12	Vijapura	Nidagundi	TP	2020-21	19.43	19.43	15.25	6	4	2	0
13	Vijapura	Tikota	TP	2020-21	0	0	0	0	0	0	0
				<b>Total</b>	<b>422.16</b>	<b>422.16</b>	<b>273.68</b>	<b>154</b>	<b>100</b>	<b>51</b>	<b>3</b>

  
**CHIEF PROJECT OFFICER**  
 Urban Poverty Alleviation Management Unit  
 Directorate of Municipal Administration  
 Bangalore

**ABSTRACT REPORT**

**PROGRESS OF WORKS UNDER SFC Drinking Water PROGRAMME**

					Rs. in Lakhs						
1	2	3	4	5	6	7	8	9	10	11	12
SL.NO	District	Name Of the Town	ULB Type	YEAR	Financial Progress (Rs. in Lakhs)			Physical Progress			
					Grants Allocation	Grants Released	Expenditure	Total Approved Works	Completed Works	Works Started/Ongoing	Under Tender Process/Tender to be Invited
1	Vijapura	BasavanaBagewadi	TMC	2019-20	26	26	15.92	3	1	2	0
2	Vijapura	Indi	TMC	2019-20	26	26	25.89	11	11	0	0
3	Vijapura	Muddebihal	TMC	2019-20	26	26	22.53	12	12	0	0
4	Vijapura	Sindagi	TMC	2019-20	26	26	25.28	15	15	0	0
5	Vijapura	Talikote	TMC	2019-20	26	26	15.92	5	4	1	0
6	Vijapura	Almel	TP	2019-20	22	22	21.29	27	27	0	0
7	Vijapura	Chadachana	TP	2019-20	22	22	20.24	13	13	0	0
8	Vijapura	Devarahipparagi	TP	2019-20	22	22	20.96	5	5	0	0
9	Vijapura	Kolhar	TP	2019-20	22	22	15.08	7	7	0	0
10	Vijapura	Managuli	TP	2019-20	22	22	21.99	10	10	0	0
11	Vijapura	Nalatawad	TP	2019-20	22	22	21.41	5	5	0	0
12	Vijapura	Nidagundi	TP	2019-20	22	22	20.74	11	11	0	0
13	Vijapura	Tikota	TP	2019-20	0	0	0	0	0	0	0
				<b>Total</b>	<b>284</b>	<b>284</b>	<b>247.25</b>	<b>124</b>	<b>121</b>	<b>3</b>	<b>0</b>
1	Vijapura	BasavanaBagewadi	TMC	2020-21	7.5	7.5	0	2	0	1	1
2	Vijapura	Indi	TMC	2020-21	7.5	7.5	3.74	2	2	0	0
3	Vijapura	Muddebihal	TMC	2020-21	7.5	7.5	3.55	5	3	0	2
4	Vijapura	Sindagi	TMC	2020-21	7.5	7.5	7.4	6	6	0	0
5	Vijapura	Talikote	TMC	2020-21	7.5	7.5	0	1	0	1	0

**ABSTRACT-REPORT**

**PROGRESS OF WORKS UNDER SFC Drinking Water PROGRAMME**


					Rs. in Lakhs						
1	2	3	4	5	6	7	8	9	10	11	12
					Financial Progress (Rs.in Lakhs)			Physical Progress			
SL.NO	District	Name Of the Town	ULB Type	YEAR	Grants Allocation	Grants Released	Expenditure	Total Approved Works	Completed Works	Works Started/Ongoing	Under Tender Process/Tender to be Invited
6	Vijapura	Almel	TP	2020-21	5	5	2.2	5	4	1	0
7	Vijapura	Chadachana	TP	2020-21	5	5	2.5	2	1	1	0
8	Vijapura	Devarahipparagi	TP	2020-21	5	5	4.87	4	4	0	0
9	Vijapura	Kolhar	TP	2020-21	5	5	1.97	1	1	0	0
10	Vijapura	Managuli	TP	2020-21	5	5	2.37	2	1	0	1
11	Vijapura	Nalatawad	TP	2020-21	5	5	2.15	2	2	0	0
12	Vijapura	Nidagundi	TP	2020-21	5	5	3.36	5	4	1	0
13	Vijapura	Tikota	TP	2020-21	0	0	0	0	0	0	0
				<b>Total</b>	<b>72.5</b>	<b>72.5</b>	<b>34.11</b>	<b>37</b>	<b>28</b>	<b>5</b>	<b>4</b>

  
**CHIEF PROJECT OFFICER**  
 Urban Poverty Alleviation Management Unit  
 Directorate of Municipal Administration  
 Bangalore

**ABSTRACT REPORT**

**PROGRESS OF WORKS UNDER SFC Special Grants PROGRAMME**

					Rs. in Lakhs							
1	2	3	4	5	6	7	8	9	10	11	12	
					Financial Progress (Rs.in Lakhs)			Physical Progress				
SL.NO	District	Name Of the Town	ULB Type	YEAR	Grants Allocation	Grants Released	Expenditure	Total Approved Works	Completed Works	Works Started/Ongoing	Under Tender Process/Tender to be Invited	
1	Vijapura	BasavanaBagewadi	TMC	2019-20	0	0	0	0	0	0	0	
2	Vijapura	Indi	TMC	2019-20	0	0	0	0	0	0	0	
3	Vijapura	Muddebihal	TMC	2019-20	1000	912.32	792.3	12	10	1	1	
4	Vijapura	Sindagi	TMC	2019-20	0	0	0	0	0	0	0	
5	Vijapura	Talikote	TMC	2019-20	400	300	299.61	35	21	14	0	
6	Vijapura	Almel	TP	2019-20	500	100	95.5	47	21	26	0	
7	Vijapura	Chadachana	TP	2019-20	0	0	0	0	0	0	0	
8	Vijapura	Devarahipparagi	TP	2019-20	400	200	56.15	9	6	3	0	
9	Vijapura	Kolhar	TP	2019-20	0	0	0	0	0	0	0	
10	Vijapura	Managuli	TP	2019-20	0	0	0	0	0	0	0	
11	Vijapura	Nalatawad	TP	2019-20	500	293	291.91	26	23	3	0	
12	Vijapura	Nidagundi	TP	2019-20	0	0	0	0	0	0	0	
13	Vijapura	Tikota	TP	2019-20	0	0	0	0	0	0	0	
				<b>Total</b>	<b>2800</b>	<b>1805.32</b>	<b>1535.47</b>	<b>129</b>	<b>81</b>	<b>47</b>	<b>1</b>	

  
**PROJECT OFFICER**  
 Urban Poverty Alleviation Management Unit  
 Directorate of Municipal Administration  
 Bangalore

## Aljapura District TMCs and TPs: Workwise Progress under 14th Finance Commission Basic Grants - 2019-20

Date=16-09-2021

Rs. in Lakhs

S.No	Town Name	Type of ULB	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
1	Almel	TP	Burial Ground	Development of Burial ground for Muslim Community	2.55	2.65	Work Completed
2	Almel	TP	Burial Ground	Development of Burial ground for Hindu Community at Devanagaon Road	2.00	0.00	Work Completed
3	Almel	TP	Burial Ground	Fixing of furnitures at town panchayat office Almel	2.00	0.00	Work Completed
4	Almel	TP	Other Works	In ward No.09 for hightech toilet construction of water tank and construction room for Poura Karmikas	3.00	30.56	Work Completed
5	Almel	TP	Other Works	Construction of septic tank In Town Panchayat office	2.00	0.00	Work Completed
6	Almel	TP	Other Works	In ward No.01 Construction of Water Tank for hightech toilet	1.60	0.00	Work Completed
7	Almel	TP	Other Works	Purchasing of Tum Tum vehicle for solid waste management	7.00	6.85	Work Completed
8	Almel	TP	Parks and Gardens	Construction of Kalabhavan At ward No.12	3.00	0.00	Work Completed
9	Almel	TP	Parks and Gardens	Improvement of Tippusultan Garden	2.00	0.00	Work Started
10	Almel	TP	Parks and Gardens	Improvement of Garden at Dr.B R Ambedkar Circle	2.00	1.94	Work Completed
11	Almel	TP	Parks and Gardens	Improvement of Garden at Basaveshwar Circle	2.00	0.00	Work Started
12	Almel	TP	Parks and Gardens	Construction of Compound Wall at Dr.B R Ambedkar Highschool	3.21	0.00	Work Completed
13	Almel	TP	Parks and Gardens	Purchasing of Garden chaires	1.00	0.00	Work Completed
14	Almel	TP	Roads	Construction of CC road at ward No.09 Near Soudagar House	2.00	0.00	Work Completed
15	Almel	TP	Roads	Construction of CC Road at Wad No.19 Near Siraz Patel residence	4.00	0.00	Work Completed
16	Almel	TP	Roads	Construction of CC Road at Wad No.05 beside Town Panchayat	2.00	2.00	Work Completed
17	Almel	TP	Roads	Construction of CC Road at Wad No.11	4.00	0.00	Work Completed
18	Almel	TP	Roads	Construction of CC Road at Wad No.17 in front of Makka Masjid	3.81	0.00	Work Completed
19	Almel	TP	Roads	Construction of CC Road at Wad No.06	2.00	1.90	Work Completed
20	Almel	TP	Roads	Construction of CC Road at Wad No.10	2.00	0.00	Work Completed
21	Almel	TP	Solid Waste Management	Purchasing of melathine powder to cleaning town	4.91	0.00	Work Completed
22	Almel	TP	Solid Waste Management	Purchasing of hand glose gum boot and other materials to the SWM	4.00	0.00	Work Completed
23	Almel	TP	Solid Waste Management	Purchasing of bucket to collect dry waste and wet waste	3.90	0.00	Work Completed
24	Almel	TP	Storm Water Drains	Construction of CC drain at ward No.07	2.00	2.00	Work Completed
25	Almel	TP	Storm Water Drains	Construction of CC drain at ward No.05	2.03	0.00	Work Completed
26	Almel	TP	Storm Water Drains	Construction of CC drain at ward No.03 Loni house to Uppin Gollal House	4.00	4.00	Work Completed
27	Almel	TP	Storm Water Drains	Construction of CC drain at ward No.09	2.00	0.00	Work Completed
28	Almel	TP	Storm Water Drains	Construction of CC drain at ward No.04 from Hati house to Khajis	4.00	0.00	Work Completed
29	Almel	TP	Storm Water Drains	Construction of CC drain at ward No.18 From Maiboob residence to Mallikarjun Residence	4.00	0.00	Work Completed



Vijapura District TMCs and TPs: Workwise Progress under 14th Finance Commission Basic Grants - 2019-20

Date=16-09-2021

Rs. in Lakhs

S. No	Town Name	Type of ULB	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
30	Almel	TP	Storm Water Drains	Construction of CC drain at ward No.16	2.00	0.00	Work Completed
31	Almel	TP	Storm Water Drains	Construction of CC drain at ward No.08 From Appasaheb Kallur godown to Prakash chandkavate house	4.00	4.00	Work Completed
32	Almel	TP	Storm Water Drains	Construction of CC drain at ward No.10 From Halli Godown to Shelter residence	2.00	0.00	Work Completed
33	Almel	TP	Storm Water Drains	Construction of CC drain at ward No.01	4.00	4.00	Work Completed
34	Almel	TP	Storm Water Drains	Construction of CC drain at ward No 06	2.00	0.00	Work Completed
35	Almel	TP	Storm Water Drains	Construction of CD at ward No. 17	1.00	0.00	Work Completed
36	Almel	TP	Street Lighting	Fixing of electrical poles and laying wires in city of some wards	4.21	33.05	Work Completed
37	Almel	TP	Street Lighting	Maintainance of street light LED and Sodium bulbs from ward No 1 to 10	4.50	0.00	Work Completed
38	Almel	TP	Street Lighting	Maintainance of street light LED and Sodium bulbs from ward No 11 to 19	4.50	0.00	Work Completed
39	Almel	TP	Water Supply	Ward No 02 shrinking of borewell and fixing of motor two sides 2 nos	4.00	4.00	Work Completed
40	Almel	TP	Water Supply	Ward No.13 behind AK Nandi highschool construction of water tank	4.00	3.84	Work Completed
41	Almel	TP	Water Supply	Shrinking of borewell and fixing motor at devanagaon road for hightech toilet	2.00	1.72	Work Completed
42	Almel	TP	Water Supply	In ward No.14 Two numbers of shrinking borewells and fixing motor	4.00	0.00	Work Completed
43	Almel	TP	Water Supply	IN ward no 15 near Sindagi residence shrinking of borewell and fixing of motor and construction of water tank	4.00	0.00	Work Completed
44	Almel	TP	Water Supply	Near old Balaganoor road Shrinking of borewell and fixing of motor	1.81	1.81	Work Completed
45	BasavanaBagewadi	TMC	Bridges	Improvement of Hindu Barial Ground in Basavana Bagewadi Town	12.50	23.12	Work Completed
46	BasavanaBagewadi	TMC	Burial Ground	Constrn of RCC drain at SWM site	2.50	0.00	Work Started
47	BasavanaBagewadi	TMC	Parks and Gardens	Construction of Samudaya Bhavan at ward no 06 near pavad basaveshwar temple in basavana Bagewadi Town	8.00	7.87	Work Completed
48	BasavanaBagewadi	TMC	Parks and Gardens	Construction of compound wall at ward no 12 keshava nagar garden in basavana Bagewadi Town	4.50	0.00	Work Completed
49	BasavanaBagewadi	TMC	Roads	Improvement of road from iqbal nagar to BEO office	16.00	0.00	Work Completed
50	BasavanaBagewadi	TMC	Roads	Improvement of road at ward no: 03 iqbal nagar in Basavana Bagewadi Town	10.00	10.35	Work Completed
51	BasavanaBagewadi	TMC	Roads	Improvement of road at ward no: 12 keshava nagar in Basavana Bagewadi Town	5.00	0.00	Work Completed
52	BasavanaBagewadi	TMC	Roads	Improvement of road at ward no: 14 from Ballavur road to laxmi temple in Basavana Bagewadi Town	5.00	0.33	Work Completed
53	BasavanaBagewadi	TMC	Roads	Formation of CC road at ward no:13 in Basavana Bagewadi Town	5.00	5.82	Work Completed
54	BasavanaBagewadi	TMC	Roads	Formation of CC road and Asphalling road at ward no.04 and 08 in Basavana Bagewadi Town	2.84	8.09	Work Completed

Vijapura District TMCs and TPs: Workwise Progress under 14th Finance Commission Basic Grants - 2019-20

Date=16-01-2021		Rs. in Lakhs					
S.No	Town Name	Type of ULB	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
56	BasavanaBagewadi	TMC	Roads	Improvement of road at ward no: 15 behind yalamma temple ingleshwar bypass road in Basavana Bagewadi Town	1.00	1.78	Work Completed
56	BasavanaBagewadi	TMC	Roads	Formation of CC road at ward no:23 Jainapur in Basavana Bagewadi Town	2.00	0.00	Work Completed
57	BasavanaBagewadi	TMC	Roads	Painting to road divider plantation and identification of parking places at telagi road and ingleshwar road in Basavana Bagewadi Town	6.66	0.00	Work Completed
58	BasavanaBagewadi	TMC	Solid Waste Management	Formation of road installation of High mast and lying PVC pipe line at SWM Landfill site in Basavana Bagewadi Town	17.50	18.20	Work Completed
59	BasavanaBagewadi	TMC	Solid Waste Management	Fencing to compound wall fixing of wel come board and other development works at SWM Landfill Site	30.00	26.83	Work Completed
60	BasavanaBagewadi	TMC	Storm Water Drains	Construction of RCC Drain at Ward No 08 in Basavana Bagewadi Town	5.00	9.46	Work Completed
61	BasavanaBagewadi	TMC	Storm Water Drains	Construction of RCC Drain at Ward No 12 behind yatri nivas shantu rathod house and keshava nagar in Basavana Bagewadi Town	8.00	11.53	Work Completed
62	BasavanaBagewadi	TMC	Storm Water Drains	Construction of RCC Drain at Ward No 06 in Basavana Bagewadi Town	4.50	8.35	Work Completed
63	BasavanaBagewadi	TMC	Storm Water Drains	Construction of RCC Drain at Ward No 05 in Basavana Bagewadi Town	5.00	0.00	Work Completed
64	BasavanaBagewadi	TMC	Storm Water Drains	Construction of RCC Drain at Ward No 21 in Basavana Bagewadi Town	4.00	0.00	Work Completed
65	BasavanaBagewadi	TMC	Storm Water Drains	Construction of RCC Drain at Ward No 22 in Basavana Bagewadi Town	4.00	0.00	Work Completed
66	BasavanaBagewadi	TMC	Storm Water Drains	Construction of RCC Drain at Ward No 09 in Basavana Bagewadi Town	5.00	0.00	Work Completed
67	BasavanaBagewadi	TMC	Storm Water Drains	Construction of RCC Drain at Ward No 15 in Basavana Bagewadi Town	2.00	0.00	Work Completed
68	BasavanaBagewadi	TMC	Street Lighting	Maintenance of Street light in Basavana Bagewadi Town	9.00	8.57	Work Completed
69	BasavanaBagewadi	TMC	Under Ground Drainage	Construction or Purchasing of Toilet Blocks at various main roads of the Town Basavana Bagewadi	12.50	0.00	Work Started
70	BasavanaBagewadi	TMC	Under Ground Drainage	Purchasing and repair of Under ground drainage pipes in Basavana Bagewadi Town	25.00	11.96	Work Completed
71	BasavanaBagewadi	TMC	Water Supply	Drilling of Bore Well and Installation of pump and Construction of Cistern Tank at ward no 2 in Basavana Bagewadi Town	2.50	0.00	Work Started
72	BasavanaBagewadi	TMC	Water Supply	Drilling of Bore Well and Installation of pump and Construction of Cistern Tank at ward no 6 near kankal House in Basavana Bagewadi Town	3.00	0.00	Work Started
73	BasavanaBagewadi	TMC	Water Supply	Construction of Cistern Tank to existing bore well at ward no 5 near dumbale and hariwal house in Basavana Bagewadi Town	1.50	0.00	Work Started
74	BasavanaBagewadi	TMC	Water Supply	Drilling of Bore Well and Installation of pump and Construction of Cistern Tank at ward no 9 veerbadreshwar nagar in Basavana Bagewadi Town	2.50	0.00	Work Completed
75	BasavanaBagewadi	TMC	Water Supply	Drilling of Bore Well and installation of pump at ward no 11 jalihal tanda in Basavana Bagewadi Town	1.50	0.00	Work Started
76	BasavanaBagewadi	TMC	Water Supply	Installation of motor pump to existing bore well at ward no 13 ganesh nagar in Basavana Bagewadi Town	1.00	0.00	Work Completed
77	BasavanaBagewadi	TMC	Water Supply	Drilling of Bore Well and Installation of pump at ward no 17 jamiya nagar in Basavana Bagewadi Town	1.50	0.00	Work Started
78	BasavanaBagewadi	TMC	Water Supply	Drilling of Bore Well and Installation of motor pump at ward no 18 chanabasava nagar in Basavana Bagewadi Town	1.50	0.00	Work Started

Vijapura District TMCs and TPs: Workwise Progress under 14th Finance Commission Basic Grants - 2019-20

Date=16-09-2021

Rs in Lakhs

S.No	Town Name	Type of ULB	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
79	BasavanaBagewadi	TMC	Water Supply	Purchase Motor Pump at Hebbal and Construction of pump house and providing and Lying PVC pipe line from jainapur cross to muraji school	22.50	22.50	Work Completed
80	Chadachana	TP	Bridges	Construction of CD near Bori halla In ward no 08	2.26	2.11	Work Completed
81	Chadachana	TP	Buildings	Construction of shed in muslim graveyard in ward no 09	3.50	3.42	Work Completed
82	Chadachana	TP	Other Works	Providing And laying water proofing to Town Panchayat office Terrace	1.00	0.96	Work Completed
83	Chadachana	TP	Other Works	In ward No 05 Natikar oni to Nashira Musti House adding Tiles on drainage	1.50	0.00	Work Completed
84	Chadachana	TP	Other Works	In ward no 01 Sangu tailor Shop to Paramanand temple Providing and Laying Pavers	1.50	1.12	Work Completed
85	Chadachana	TP	Other Works	In ward no 06 Near Kumbhar bhavi Malapur House Providing and Laying pavers	1.50	1.12	Work Completed
86	Chadachana	TP	Other Works	Continuation of Shed work for Panchayat vehicle in tp Chadchan	3.59	0.00	Work Started
87	Chadachana	TP	Other Works	In ward no 02 Savalagi Hotel to Kalyanshetti House Providing and Laying pavers	1.50	1.12	Work Completed
88	Chadachana	TP	Other Works	In ward no 04 Sarawad House to Raju Kalyan Shetti House Providing and Laying Pavers	1.50	1.12	Work Completed
89	Chadachana	TP	Other Works	in ward no 05 Providing and laying Pavers or gattu kallu	1.50	1.12	Work Completed
90	Chadachana	TP	Other Works	In ward no 16 Ashok Mulla house to Vitthal Balli Providing Laying Pavers or Strong stone	1.50	1.12	Work Completed
91	Chadachana	TP	Other Works	In ward no 07 Tippanna Banasode House to harichandra Banasode Providing and Laying Pavers or Strong stone	1.72	1.56	Work Completed
92	Chadachana	TP	Other Works	Town panchayat chadchan purchase Zerox mission	1.05	1.00	Work Completed
93	Chadachana	TP	Other Works	Copmuters purchase In office	1.00	1.00	Work Completed
94	Chadachana	TP	Other Works	purchase In 4 Battery and 1 UPS in office	1.30	1.30	Work Completed
95	Chadachana	TP	Other Works	Installation AC in computer Room	1.22	1.16	Work Completed
96	Chadachana	TP	Other Works	Computer Room purchase chairs and Aluminium Couter	2.50	2.40	Work Completed
97	Chadachana	TP	Other Works	chadchan town Devalpment of Smashan	1.55	1.53	Work Completed
98	Chadachana	TP	Other Works	sharanu oil mill to vishvanath oil mill cement pipe putting	4.00	4.04	Work Completed
99	Chadachana	TP	Parks and Gardens	Develoment Of Garden in Vidyar nagr in ward no 11	3.00	2.74	Work Completed
100	Chadachana	TP	Parks and Gardens	Develoment Of Garden in khala no 128/1 in ward no 13	3.00	2.91	Work Completed
101	Chadachana	TP	Parks and Gardens	Develoment Of Garden in Bus Dipo rest of space in ward no 09	2.57	2.57	Work Completed
102	Chadachana	TP	Roads	Construction cc Road Near Irfan Kudagi House to Gurubalapp Gidavir House in ward no 03	3.30	0.00	Work Completed
103	Chadachana	TP	Roads	Construction cc Road in ward no 11	3.30	3.27	Work Completed
104	Chadachana	TP	Roads	Construction cc Road Near Hattalli Road to Anantapur house and Ramajan Nadaf House to Godihal Road in ward no 12	3.30	3.27	Work Completed

Vijapura District TMCs and TPs: Workwise Progress under 14th Finance Commission Basic Grants - 2019-20

Date=16-06-2021

Rs. in Lakhs

S.No	Town Name	Type of ULB	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
105	Chadachana	TP	Roads	Construction of C C Road and Drainage Pandapur Road to S S Bagali sir house	1.50	4.29	Work Completed
106	Chadachana	TP	Roads	Construction of C C Road and drainage in ward no 03	1.67	1.14	Work Completed
107	Chadachana	TP	Roads	Construction in C C Road bagevadi House To Nivaragi Master house	1.50	1.00	Work Completed
108	Chadachana	TP	Roads	Construction cc Road Near Sanjeev Parit House in ward no 11	3.30	3.27	Work Completed
109	Chadachana	TP	Roads	Construction cc Road Near Mangamm Temple in ward no 16	1.00	0.99	Work Completed
110	Chadachana	TP	Roads	Construction of Murrum Road Near Pirappa agasar house in ward no 11	0.50	0.50	Work Completed
111	Chadachana	TP	Roads	Construction in C C Road Ashok House to Kallappa Biradar House in ward no 09	1.50	1.34	Work Completed
112	Chadachana	TP	Roads	Construction in C C Road Mali plat to Yalameli House and Gotyal House to swami House in ward no 11	1.50	1.34	Work Completed
113	Chadachana	TP	Roads	Construction in C C Road Hattalli House to Karakar House in ward no 13	1.50	1.34	Work Completed
114	Chadachana	TP	Roads	Construction of C C Road in Hajuruiddin Tapal house to Saiyad Mulla House in ward no 03	1.50	1.34	Work Completed
115	Chadachana	TP	Roads	Construction in C C Road Sai GYM C C Road to Hall in ward no 07	1.50	1.45	Work Completed
116	Chadachana	TP	Roads	Construction of C C Road Govinda Dasar House to Panchayat Borawell in ward no 08	1.50	1.34	Work Completed
117	Chadachana	TP	Roads	Construction of C C Road In ward no 15	1.50	1.34	Work Completed
118	Chadachana	TP	Roads	Construction cc Road Near Gurusiddappa Bandarskavate house to Vijayakumar Nirele in ward no 06	3.30	0.00	Work Completed
119	Chadachana	TP	Roads	Construction of C C Road Shreemant House to Kallappa house in ward no 10	1.50	1.34	Work Completed
120	Chadachana	TP	Roads	Construction of C C Road in ward no 14	1.50	1.34	Work Completed
121	Chadachana	TP	Roads	Construction of C C Road in ward no 12	1.50	1.46	Work Completed
122	Chadachana	TP	Roads	Construction cc Road in ward no 13	3.30	3.27	Work Completed
123	Chadachana	TP	Roads	Construction cc Road in ward no 09	3.30	3.29	Work Completed
124	Chadachana	TP	Roads	In ward no 08 Viswanath awaji house to Havinal road C.C.road and drainage	1.50	1.00	Work Completed
125	Chadachana	TP	Roads	In ward no 12 Mallugouda Teyar Shop to kodahonnavar house c.c.road and Drainage	4.50	4.30	Work Completed
126	Chadachana	TP	Roads	Construction cc Road Near rajukoli House and Near kallappa madagyal house in ward no 10	3.30	3.29	Work Completed
127	Chadachana	TP	Roads	Construction of CC Road and Drainage in ward no 15 Yankanchi Mahadev House to Havinal Master House	1.50	1.00	Work Completed
128	Chadachana	TP	Solid Waste Management	construction Public Toilets in chadchan town	17.14	14.29	Work Completed
129	Chadachana	TP	Storm Water Drains	Construction of C C drainage in ward no 09 Fayaj House to Umadi Road	1.55	1.00	Work Completed
130	Chadachana	TP	Storm Water Drains	Pandarapura Road is a two-sided drainage repair	5.00	4.30	Work Completed

Vijapura District TMCs and TPs: Workwise Progress under 14th Finance Commission Basic Grants - 2019-20

Date=16-09-2021

Rs. in Lakhs

S.No	Town Name	Type of ULB	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
131	Chadachana	TP	Storm Water Drains	Construction of C.C.Drainage in ward no 06 kumbar house to Malapur house	1.50	1.00	Work Completed
132	Chadachana	TP	Street Lighting	Supply and installation of Highmask Near Sangameswar Temple	2.75	2.63	Work Completed
133	Chadachana	TP	Street Lighting	High mask installation in ward no 16	2.55	2.25	Work Completed
134	Chadachana	TP	Street Lighting	chadchan town Samashan Near to jatta road High Mask installation	2.50	2.30	Work Completed
135	Chadachana	TP	Street Lighting	In ward no 09 laxmi nagar near maddi High mask installation	2.50	2.30	Work Completed
136	Chadachana	TP	Street Lighting	Simpi Linganna circle Godihal Road High mask installation	2.09	2.13	Work Completed
137	Chadachana	TP	Street Lighting	High mask installation in Near chadchan panchayat	2.50	2.41	Work Completed
138	Chadachana	TP	Street Lighting	Near IB College cross High mask installation	2.50	2.43	Work Completed
139	Chadachana	TP	Street Lighting	Near Ambedkar Circle High mask installation	2.50	2.43	Work Completed
140	Chadachana	TP	Water Supply	Repair by Drinking Water supply Holisankha Jakaveilla and 40 HP 2 motor Purchase	34.29	27.18	Work Completed
141	Chadachana	TP	Water Supply	Drilling borewell fixing motor and Providing And laying of PVC pipeline from deva Umarani house to sangameswar temple main gate in ward no 15	3.30	0.00	Work Started
142	Devarahippuragi	TP	Buildings	Construction of Community Hall in Ward No 17	7.00	6.80	Work Completed
143	Devarahippuragi	TP	Other Works	Purchase of Milathin Powder	1.60	1.54	Work Completed
144	Devarahippuragi	TP	Other Works	Purchase of Bleaching Powder	1.00	0.97	Work Completed
145	Devarahippuragi	TP	Other Works	Two Destructive spraying machine petrol based	0.20	0.20	Work Completed
146	Devarahippuragi	TP	Other Works	Purchase of Masks	0.50	0.49	Work Completed
147	Devarahippuragi	TP	Other Works	Purchase of Hand Gloves	0.50	0.48	Work Completed
148	Devarahippuragi	TP	Other Works	Purchase of Sanitizer	0.60	0.58	Work Completed
149	Devarahippuragi	TP	Other Works	Purchase of Timopas	0.20	0.20	Work Completed
150	Devarahippuragi	TP	Other Works	Purchase of Equipment for the safety of Pourakarmikas	1.06	1.06	Work Completed
151	Devarahippuragi	TP	Other Works	Purchase of 2 computer and printer for office purpose	1.44	1.41	Work Completed
152	Devarahippuragi	TP	Roads	Construction of CC Road in Ward No 8 From Touthip home to Kokatanoor home and Muli home to Pujari home	7.00	6.09	Work Completed
153	Devarahippuragi	TP	Roads	Construction of CC Road in Ward No 10 From Shivu Kumbar home to Gollal Hittanall home	2.00	1.53	Work Completed
154	Devarahippuragi	TP	Roads	Construction of CC Road in Ward No 10 From Tanda road to Basu Sennakki home	2.00	1.55	Work Completed

Vijapura District TMCs and TPs: Workwise Progress under 14th Finance Commission Basic Grants - 2019-20

Date=16-6-2021

Rs. in Lakhs

S.No	Town Name	Type of ULB	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
155	Devarahippuragi	TP	Roads	Construction of CC Road in Ward No 10 From Raghavendra Gudimani home to Urdu School	2.00	1.53	Work Completed
156	Devarahippuragi	TP	Roads	Construction of CC Road in Ward No 12 From Rathod home to Doctor home	5.00	4.98	Work Completed
157	Devarahippuragi	TP	Roads	Construction of CC Road in Ward No 13 From Husain Naikodi home to Irsangappa home and Iranna Yechraddi home to Irsangappa Masali home	4.50	4.01	Work Completed
158	Devarahippuragi	TP	Roads	Construction of CC Road in Ward No 14 From Talikoti Road Danad Bazar	5.00	4.88	Work Completed
159	Devarahippuragi	TP	Roads	Patch Work for CC Road in Ward No 01 from Hanuman Temple to Kumbar home	1.00	0.80	Work Completed
160	Devarahippuragi	TP	Roads	Construction of CC Road in Ward No 02 From Danagond home to Ambigar Samaja	7.00	5.78	Work Completed
161	Devarahippuragi	TP	Roads	Construction of CC Road in Ward No 03 From Back side of Jadagond home to Bandari home	1.00	0.83	Work Completed
162	Devarahippuragi	TP	Roads	Laying of Tiles in Ward No 04 from Devoor ho Walkinguse to Madagond house	4.00	3.84	Work Completed
163	Devarahippuragi	TP	Roads	Construction of CC Road in Ward No 05 From Jalakatti home to Jamadar home	7.00	6.07	Work Completed
164	Devarahippuragi	TP	Roads	Construction of CC Road in Ward No 07 From Back Side of Jamiya Masjid in Rabakavi temple	5.00	4.68	Work Completed
165	Devarahippuragi	TP	Solid Waste Management	Purchase of 100 Liter Dust Bin in Ward No 01	1.00	0.94	Work Completed
166	Devarahippuragi	TP	Solid Waste Management	Purchase of Tata Ace Vehicle for the disposal of solid waste material	5.20	5.56	Work Completed
167	Devarahippuragi	TP	Storm Water Drains	Construction of Bridge in Ward No 08 Landkelan halla	4.00	2.55	Work Completed
168	Devarahippuragi	TP	Storm Water Drains	Construction of CC Drain in Ward No 07 from Nasaroddin Befari home to Ameen Befari home and Makandar home to NA Plot	2.00	1.71	Work Completed
169	Devarahippuragi	TP	Storm Water Drains	Construction of Slab on CC Drain in Ward No 09 From Ravi Waddar home to Ingalagi road	3.00	2.38	Work Completed
170	Devarahippuragi	TP	Storm Water Drains	Construction of Slab on CC Drain in Ward No 09 from Bavagoal home to Landken Halla	2.00	2.00	Work Completed
171	Devarahippuragi	TP	Storm Water Drains	Construction of Slab on CC Drain in Ward No 14	2.00	1.76	Work Completed
172	Devarahippuragi	TP	Street Lighting	Installation of Electrical Pole in Ward No 15 and 16	2.00	1.80	Work Completed
173	Devarahippuragi	TP	Street Lighting	Installation of Electrical Pole in Ward No 06	3.00	2.76	Work Completed
174	Devarahippuragi	TP	Street Lighting	Installation of Electrical Pole in Ward No 12 from Rajak Jatagar home to Rafiq Halli home	2.00	1.80	Work Completed
175	Devarahippuragi	TP	Street Lighting	Implementation of Under ground VG Cable in Ward No 01 from Hanuman temple to Kumbar home	1.00	0.98	Work Completed
176	Devarahippuragi	TP	Water Supply	In ward no 1 near Sadayyanamath Drilling of Borewell and Installation of Motor and doing Pipeline	2.50	2.21	Work Completed
177	Devarahippuragi	TP	Water Supply	In Ward No 3 Drilling of Borewell and Installation of Electric Motor	6.00	4.88	Work Completed
178	Devarahippuragi	TP	Water Supply	In Ward No 4 Drilling of Borewell and Installation of cistern and doing pipe line	3.00	6.90	Work Completed

Vijapura District TMCs and TPs: Workwise Progress under 14th Finance Commission Basic Grants - 2019-20

Date=16-09-2021

Rs. in Lakhs

S.No	Town Name	Type of ULB	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
179	Devarahippuragi	TP	Water Supply	In Ward No 9 Beside Vijayapur road Drilling Borewell and Installation of Motor	2.00	1.83	Work Completed
180	Devarahippuragi	TP	Water Supply	In Ward No 10 Drilling of Borewell And Installation of Motor	1.00	0.77	Work Completed
181	Devarahippuragi	TP	Water Supply	In Ward No 11 Drilling of Borewell and installation of Motor and doing Pipeline	7.00	5.77	Work Completed
182	Indi	TMC	Buildings	Ward no 6 Construction of Comopund to Pujari Community	2.50	2.43	Work Completed
183	Indi	TMC	Buildings	Reconstruction of Computer room of TMC Office	2.50	2.50	Work Completed
184	Indi	TMC	Burial Ground	Ward no 06 Construction of CC road inside road	1.00	0.92	Work Completed
185	Indi	TMC	Burial Ground	Ward no 07 Construction of CC road near Chabuksawar house	1.75	3.40	Work Completed
186	Indi	TMC	Other Works	Construction of easy toilet in ward no 11 near DSP office	12.00	9.07	Work Completed
187	Indi	TMC	Other Works	Construction of toilet near Dr  Babu Jagajeevan ram Bhavan	6.00	5.43	Work Completed
188	Indi	TMC	Other Works	Construction of easy toilet near TMC INDI office	10.05	9.00	Work Completed
189	Indi	TMC	Other Works	Construction of easy toilet in ward no 17	12.00	12.00	Work Completed
190	Indi	TMC	Other Works	Ward no 21 Construction of compound wall to Sheevalal temple in KEB LT	1.75	1.70	Work Completed
191	Indi	TMC	Other Works	Ward no 19 Construction of compound wall to Indira Canteen surrounding and other reured works	11.60	6.92	Work Completed
192	Indi	TMC	Other Works	Networking in computer room of TMC Office	2.50	2.50	Work Completed
193	Indi	TMC	Other Works	Fixing copper wire binding to compound wall of ceremetry land in Agarakhed road	5.85	5.17	Work Completed
194	Indi	TMC	Roads	Ward no 02 Construction of CC road from Samaj Mandeer to Smashan road	1.75	1.75	Work Completed
195	Indi	TMC	Roads	Ward no 04 Construction of CC road from Laxmi Devar house to Walikar house and School to shashan and Laxman Katnalli house to Smashan road	1.75	1.69	Work Completed
196	Indi	TMC	Roads	Ward no 05 Construction of CC road from Kolekar Oni Choudi to Dhanashetti house	1.75	1.70	Work Completed
197	Indi	TMC	Roads	Ward no 08 Construction of CC road near Shivanna hugar house Subhash Almel sandi and Bhimaray Pujari house Baba Hugar house Bheeman gouda patil house Satanaagouda house	1.75	2.38	Work Completed
198	Indi	TMC	Roads	Ward no 09 Construction of CC road Gulabasab house Mahibub Patel house	1.75	1.70	Work Completed
199	Indi	TMC	Roads	Ward no 10 Construction of Ashalating road from Hadapad Appanna School to Sindagi Totad vasti	3.50	3.35	Work Completed
200	Indi	TMC	Roads	Ward no 12 Construction of CC road Basavarajendra Nagar from Mallu Surpur house to Channappa Nimbaragi house	1.75	1.70	Work Completed
201	Indi	TMC	Roads	Ward no 13 Construction of Asphalating road from Dattu Kulkarni complex to Basarakod house	3.50	2.43	Work Completed
202	Indi	TMC	Roads	Ward no 16 Construction of CC road from Husen Hadiganal house Shabera Skekh house	1.75	1.70	Work Completed
203	Indi	TMC	Roads	Ward no 17 Construction of CC road from D I Shekh house to Aslam Bagawan House	1.75	1.70	Work Completed
204	Indi	TMC	Roads	Ward no 18 Construction of CC road from Huchappa Hosamani house to Mareppa Kausele house	3.50	0.00	Work Completed

Vijapura District TMCs and TPs: Workwise Progress under 14th Finance Commission Basic Grants - 2019-20

Date=16-07-21

Rs. in Lakhs

S.N	Town Name	Type of ULB	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
205	Indi	TMC	Roads	Ward no 19 Construction of CC road from Shrimant Hadagal house to Manami house	1.75	1.70	Work Completed
206	Indi	TMC	Roads	Ward no 20 Construction of CC road, Deshapande LT 1, from Main Road Tukaram va Rathod house Vachu-nagar 50-mtr	1.25	1.21	Work Completed
207	Indi	TMC	Roads	Ward no 20 Construction of CC road Deshapande LT 1, from Shevalaal temple to Pandurang Temple	1.25	1.21	Work Completed
208	Indi	TMC	Roads	Ward no 20 Construction of CC road Deshapande LT 1, near school	1.00	57.23	Work Completed
209	Indi	TMC	Roads	Ward no 21 Construction of CC road from Shevalaal Circle to Shevalaal Temple	1.75	1.70	Work Completed
210	Indi	TMC	Roads	Ward no 22 Construction of CC road near Kesara LT near Hanuman Temple	1.75	1.70	Work Completed
211	Indi	TMC	Roads	Ward no 18 Construction of CC road ARB house to Excise Office	4.05	3.93	Work Completed
212	Indi	TMC	Solid Waste Management	Construction of Shed to Parking area of SWM Vehicles	8.00	4.93	Work Completed
213	Indi	TMC	Solid Waste Management	Purchasing of saching and jetting machiene to remove blokage of UGD	32.05	18.00	Work Completed
214	Indi	TMC	Storm Water Drains	Ward no 2 Construction of CC drain from Husanapa Tenahalli to house lake side	2.50	2.43	Work Completed
215	Indi	TMC	Storm Water Drains	Ward no 4 construction of CC drain from Anganawadi road to shmashan road	2.50	2.21	Work Completed
216	Indi	TMC	Storm Water Drains	Ward no 5 construction of main drain 7& CC drain in Station LT	2.50	2.31	Work Completed
217	Indi	TMC	Storm Water Drains	Ward no 7 construction of main CC drain in Kashiatri Oni	2.50	1.80	Work Completed
218	Indi	TMC	Storm Water Drains	Ward no 8 construction of main CC drain near Shivanna Hugar to Subhash Almel house	2.50	1.70	Work Completed
219	Indi	TMC	Storm Water Drains	Ward no 8 construction of main CC drain Gulabasab house to Mahibub Patel house	2.50	21.67	Work Completed
220	Indi	TMC	Storm Water Drains	Ward no 11 construction of main CC drain From Mahibub Addewale house to Lachyan road. From Faruk Arab house to Fayaz benur house to Bellepa Pujari house	4.25	3.80	Work Completed
221	Indi	TMC	Storm Water Drains	Ward no 12 construction of main CC drain Basavarajendra Nagar Nagur house to Shakeel Nagar	2.50	2.42	Work Completed
222	Indi	TMC	Storm Water Drains	Ward no 14 and 15 construction of main CC drain from Arab sir house to Hire indi road	8.30	8.07	Work Completed
223	Indi	TMC	Storm Water Drains	Ward no 16 construction of main CC drain from Shabuddin House to Satunke House	2.50	2.42	Work Completed
224	Indi	TMC	Storm Water Drains	Ward no 17 construction of main CC drain from D I Shekha house to Aslam Bagawan house	2.50	2.41	Work Completed
225	Indi	TMC	Storm Water Drains	Ward no 19 construction of main CC drain from Dhanashetti house to Mukalaji house	2.50	1.94	Work Completed
226	Indi	TMC	Storm Water Drains	Ward no 22 construction of main CC drain near by Akkamahadeevi Channau Shankru house	2.50	1.86	Work Completed
227	Indi	TMC	Street Lighting	Ward 23 Installation of 2 High mask	6.00	5.99	Work Completed
228	Indi	TMC	Street Lighting	Installation of High mask near IB Babu Jagajeevan Ram Circle	2.00	1.99	Work Completed



Vijapura District TMCs and TPs: Workwise Progress under 14th Finance Commission Basic Grants - 2019-20

Date=16-09-2021

Rs. in Lakhs

S.No	Town Name	Type of ULB	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
229	Indi	TMC	Street Lighting	Installation of High mask in Panchasheel Nagar Bhasha Hawaldar house	2.00	1.99	Work Completed
230	Indi	TMC	Street Lighting	Installation of electric pole in various wards and providing LT line	7.70	0.00	Work Completed
231	Indi	TMC	Street Lighting	Ward no 12 Installation of High mask Basavarajendra Nagar near Temple	4.50	0.00	Work Started
232	Indi	TMC	Street Lighting	Ward no 12 Agarakhed road central light repair and required works	4.50	4.50	Work Completed
233	Indi	TMC	Water Supply	Drilling of borewell fixing motor and providing cistern no 2 in Ward no 3 near Darga	3.50	3.40	Work Completed
234	Indi	TMC	Water Supply	Drilling of borewell fixing motor in Ward no 17 Near Masuti	2.80	2.72	Work Completed
235	Indi	TMC	Water Supply	Drilling of borewell fixing motor in Ward no 17 near house Raheman Athoni house	2.80	2.72	Work Completed
236	Indi	TMC	Water Supply	Drilling of borewell fixing motor in Ward no 19 Noorani Nagar	1.80	0.00	Work Completed
237	Indi	TMC	Water Supply	Drilling of borewell fixing motor in Ward no 20 Deshaande LT Indikar Vasti	2.90	2.82	Work Completed
238	Indi	TMC	Water Supply	Drilling of borewell fixing motor in Ward no 13 near Mallikarjun Temple	2.80	2.72	Work Completed
239	Indi	TMC	Water Supply	Drilling of borewell fixing motor in Ward no 23 Monappa Nagar near Hanuman Temple	2.80	0.00	Work Started
240	Indi	TMC	Water Supply	Drilling of borewell fixing motor in Ward in 15 near Basing sir house and pipe line repair	3.00	0.00	Work Completed
241	Indi	TMC	Water Supply	Drilling of borewell and fixing motor in ward no 6 near kSRTC depo	2.80	0.00	Work Completed
242	Indi	TMC	Water Supply	Drilling of borewell and fixing motor and pipe line repair in ward no 14 near Umar Bagawan	3.50	0.00	Work Completed
243	Indi	TMC	Water Supply	Drilling of borewell and fixing motor and pipe line repair in ward no 14 near Kalag complex	3.50	0.00	Work Completed
244	Indi	TMC	Water Supply	Drilling of borewell and fixing motor in ward no 15 near Desi Kirani Shop	2.80	0.00	Work Completed
245	Indi	TMC	Water Supply	Drilling of borewell and fixing motor in ward no 09 near masidi	2.80	0.00	Work Completed
246	Indi	TMC	Water Supply	Drilling of borewell and fixing motor in ward no 09 near Soudagar House	2.80	0.00	Work Completed
247	Indi	TMC	Water Supply	35 Hp Starter repair in INDI Filter Bed	0.50	0.49	Work Completed
248	Indi	TMC	Water Supply	Drilling of borewell and fixing motor in ward no 20 Deshaande LT Banu Rathod Vasti	2.90	0.00	Work Completed
249	Indi	TMC	Water Supply	Drilling of borewell and fixing motor near Stadium Vijayapur road	3.10	3.02	Work Completed
250	Kolhar	TP	Buildings	Toilet works for male and female in various circles and schools	15.60	8.62	Work Started
251	Kolhar	TP	Burial Ground	Development of muslim burial ground	2.00	0.00	Work Completed
252	Kolhar	TP	Burial Ground	Development of Hindu burial ground	3.20	0.00	Work Completed

Vijapura District TMCs and-TPs: Workwise Progress under 14th Finance Commission Basic Grants - 2019-20

Date=16- 2021

Rs. in Lakhs

S.No	Town Name	Type of ULB	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
253	Kolhar	TP	Other Works	Rain water Drain work in Ward no 04 06 13 and 15	15.60	6.49	Work Started
254	Kolhar	TP	Other Works	Garden Development in ward no.16	5.20	7.83	Work Completed
255	Kolhar	TP	Roads	Road work in ward no,02 05 and 10	15.60	11.05	Work Completed
256	Kolhar	TP	Solid Waste Management	Purchase of Auto Tipper for Solid Waste disposal	11.00	0.00	Under Tender Process
257	Kolhar	TP	Solid Waste Management	Purchasing of boxes for segregation of dry and wet waste for individual houses	4.60	1.29	Work Completed
258	Kolhar	TP	Street Lighting	Street light maintenance and other electrical works in ward no.01 to 17	10.40	8.19	Work Completed
259	Kolhar	TP	Water Supply	Borewell drilling fixing motor and cistern work in ward no.08	4.00	0.00	Work Completed
260	Kolhar	TP	Water Supply	PVC pipeline work in ward no.09	4.00	8.33	Work Completed
261	Kolhar	TP	Water Supply	PVC pipeline work in ward no.17	4.00	0.00	Work Completed
262	Kolhar	TP	Water Supply	Drilling Borewell Fixing motor and cistern work near Sante Ground in ward no. 14	5.00	5.76	Work Completed
263	Kolhar	TP	Water Supply	Various PVC pipeline and valve repair work in kolhar Town	3.60	0.00	Work Completed
264	Managuli	TP	Buildings	Construction of Public Toilet at ward no 08 in Managuli Town	11.34	4.39	Work Started
265	Managuli	TP	Buildings	Construction of Public Toilet at ward no 07 in Managuli Town	11.34	0.00	Work Started
266	Managuli	TP	Buildings	Repair work of Community Hall and installation of Fevour block Near Devadi at ward no 13 in managuli town	0.00	3.69	Work Completed
267	Managuli	TP	Buriat Ground	Repair work of C C Drain at ward no 14	0.00	0.36	Work Completed
268	Managuli	TP	Other Works	Construction of Entrance Arch Near Reddér Bavi In Managuli Town	12.15	9.79	Work Completed
269	Managuli	TP	Other Works	Installation of Poles in various wards	0.77	0.73	Work Completed
270	Managuli	TP	Other Works	Installation of concrete chairs and construction of fencing to kumbar lake near abdul kalam circle in managuli town	6.39	6.09	Work Completed
271	Managuli	TP	Other Works	Development of Town Panchayat Office and Purchasing of Necessary equipments	0.00	2.35	Work Completed
272	Managuli	TP	Roads	Construction CC Road at ward no 07 from Ukkali Road to Imamsab House In Managuli town	2.50	1.96	Work Completed
273	Managuli	TP	Roads	Construction CC Road at ward no 02 from Hanamant Mulavad House to Laxmi Temple In Managuli town	2.50	1.96	Work Completed
274	Managuli	TP	Roads	Construction CC Road at ward no 04 from Shivappa daddi House to Shekhappa Biradar House In Managuli town	2.50	1.96	Work Completed
275	Managuli	TP	Roads	Construction CC Road at ward no 07 from Husen Alam Darga to Amconsab Nadaf House In Managuli town	2.50	0.88	Work Completed
276	Managuli	TP	Roads	Construction CC Road at ward no 05 from Bepugoud House to Main Road and Shiyu muttappanavar House to Main road In Managuli town	2.50	1.14	Work Completed

Vijapura District TMCs and TPs: Workwise Progress under 14th Finance Commission Basic Grants - 2019-20

Date=16-09-2021

Rs. in Lakhs

S.No	Town Name	Type of ULB	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
277	Managuli	TP	Roads	Construction of CC Road at ward no 01 from Pandu Umanabadi House to Siddu Umanabadi House in managuli Town	3.00	2.23	Work Completed
278	Managuli	TP	Roads	Construction of CC Road at ward no 10 from Hiremath to Main Road in Managuli Town	3.00	2.23	Work Completed
279	Managuli	TP	Roads	laying of Paver Blocks In Basaveshwar temple	13.47	11.02	Work Completed
280	Managuli	TP	Roads	Construction of C C Road at ward no 08	0.00	1.19	Work Completed
281	Managuli	TP	Roads	Installation of Fevour blocks at ward no 13 from oil meal to someshwar medical shop in managuli town	0.00	2.00	Work Completed
282	Managuli	TP	Solid Waste Management	Amount reserved for purchasing of Front Loader with backhoe in managuli Town	0.00	0.00	Work Completed
283	Managuli	TP	Solid Waste Management	Purchasing of Mukti Vehical	11.57	9.75	Work Completed
284	Managuli	TP	Storm Water Drains	Construction of CC Drain from Behind Bus stand to Cross Drainage Work Near National highway In Managuli Town	14.00	11.26	Work Completed
285	Managuli	TP	Storm Water Drains	Construction of CC Drain at ward no 10 from Hiremath to Main Road In Managuli Town	3.00	2.23	Work Completed
286	Managuli	TP	Storm Water Drains	Construction CC Drain in Various Wards and Ward no 02 in Managuli Town	2.18	2.01	Work Completed
287	Managuli	TP	Street Lighting	Installation of Highmask at ward no 01	0.00	0.00	Tender to be Invited
288	Managuli	TP	Street Lighting	Providing and fixing of High Mask at ward no 06 in Managuli Town	2.00	1.96	Work Completed
289	Managuli	TP	Street Lighting	Providing and fixing High mask at ward no 01 in managuli town	2.25	2.15	Work Completed
290	Managuli	TP	Street Lighting	Street Lights Maintenance in managuli Town	5.75	4.96	Work Completed
291	Muddebihal	TMC	Burial Ground	Instalation of RO Plant in Ward No 23 Ashrya Colony Garden	6.00	5.73	Work Completed
292	Muddebihal	TMC	Other Works	Construction of Public Toilet In ward No 13 near Govt Ayush Hospital	7.00	6.46	Work Completed
293	Muddebihal	TMC	Other Works	Construction and Repair Of Public toilet in Pillekama Nagar	3.33	2.86	Work Completed
294	Muddebihal	TMC	Other Works	Installing paper block from Boragall to Shashikant Malagatti house at ward no 14	3.00	2.67	Work Completed
295	Muddebihal	TMC	Other Works	1)Installation of electrical pole in ward no04 2)Lighting aroun the Lake @ ward No 20	3.00	0.00	Work Started
296	Muddebihal	TMC	Other Works	Purchase of 315 KVA Current Transformer for installing at Devur Jackwell	6.00	5.99	Work Completed
297	Muddebihal	TMC	Other Works	Providing Sitting Chairs at Burial ground in Muddebihal town	3.00	2.67	Work Completed
298	Muddebihal	TMC	Other Works	Wiring of street lights at Idaga Maidan in Muddebihal town	1.00	0.98	Work Completed
299	Muddebihal	TMC	Other Works	Renewal of PGR Cell and Purchasing furnitures to Town Muncipal council in muddebihal town	4.33	4.15	Work Completed
300	Muddebihal	TMC	Parks and Gardens	Development of Ambedkar Garder at ward no 13	2.00	1.72	Work Completed

Vijapura District TMCs and TPs: Workwise Progress under 14th Finance Commission Basic Grants - 2019-20

Date=16-11-2021

Rs. in Lakhs

S.No	Town Name	Type of ULB	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
301	Muddebihal	TMC	Parks and Gardens	Completion of Remaining Hudko Garden works	5.00	4.10	Work Completed
302	Muddebihal	TMC	Parks and Gardens	Development of Park in Daddi Layout	3.00	2.93	Work Completed
303	Muddebihal	TMC	Parks and Gardens	Construction of Compound Wall behind Navadagi house park at ward no 1	5.00	4.84	Work Completed
304	Muddebihal	TMC	Roads	Formation of CC Road from Vidya Nagar opening door to D C Desai house at ward no 1	4.38	3.98	Work Completed
305	Muddebihal	TMC	Roads	Formation of CC Road from Taranal Road to Kayaka School at ward no 3	3.00	2.54	Work Completed
306	Muddebihal	TMC	Roads	Formation of CC Road Bharat Bhosale house to Raju Karaddi house at ward no 7	5.00	4.95	Work Completed
307	Muddebihal	TMC	Roads	Formation of CC Road from Attar house to Watanadar house at ward no 10	3.00	2.01	Work Completed
308	Muddebihal	TMC	Roads	1 Formation of CC Road from from Nadagouda house to Rajak Shop at ward no 15 and CC Road from Nadagouda house to Kandaka Girani at ward no 15	5.00	3.93	Work Completed
309	Muddebihal	TMC	Roads	Formation of CC road from Bijapur main road to Shastri house at ward no 4	2.00	1.59	Work Completed
310	Muddebihal	TMC	Roads	Formation of CC Road from Dakhani house to secretary house at ward no 12 and Roodagi sir house to Mullia house	4.00	3.21	Work Completed
311	Muddebihal	TMC	Roads	Formation of CC Road from Gollara house to Avati road Masooli at ward no 19	4.00	3.33	Work Started
312	Muddebihal	TMC	Roads	Formation of CC Road from Kallundi house to Rajay house at ward no 22	4.00	3.29	Work Completed
313	Muddebihal	TMC	Roads	Formation of CC Road from Jakkeral moula house to Aboobkar Masjid at ward no 21	5.00	4.96	Work Completed
314	Muddebihal	TMC	Roads	Formation of CC Road from Alimatti road to Burial groud compound at ward no 9	5.00	3.64	Work Completed
315	Muddebihal	TMC	Roads	Road tarring from Sainik oswal house to I B Compound Road at ward no 1	5.00	2.93	Work Completed
316	Muddebihal	TMC	Solid Waste Management	Construction of Ladies and Jents Toilet in Landfill site Muddebihal	2.50	2.33	Work Completed
317	Muddebihal	TMC	Solid Waste Management	Repairing of Public toilet near Court	1.00	0.00	Work Completed
318	Muddebihal	TMC	Solid Waste Management	Construction of CC Drain in Land fill Site	3.00	2.05	Work Completed
319	Muddebihal	TMC	Solid Waste Management	Repairing of Bail Cutting Machine and other Macheneris	1.00	0.96	Work Completed
320	Muddebihal	TMC	Solid Waste Management	Purchasing of New 2 Tipper	10.00	0.00	Under Tender Process
321	Muddebihal	TMC	Solid Waste Management	Purchasing of new Tracter Trailer	10.00	0.00	Under Tender Process
322	Muddebihal	TMC	Solid Waste Management	Piching of Bore well in Land Fill Site	2.00	1.75	Work Completed
323	Muddebihal	TMC	Solid Waste Management	Purchasing of spraying machine to Land fill site	1.50	1.49	Work Completed
324	Muddebihal	TMC	Storm Water Drains	Construction of CC Drain from Najeer Makandar House to Main Road at Ward No 16	2.00	1.63	Work Completed

Vijapura District TMCs and TPs: Workwise Progress under 14th Finance Commission Basic Grants - 2019-20

Date=16-09-2021

Rs. in Lakhs

S.No	Town Name	Type of ULB	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
325	Muddebihal	TMC	Storm Water Drains	Construction of CC Drain from Athani House to Dodd gattar at Indira Nagar Ward No 12	3.00	2.60	Work Completed
326	Muddebihal	TMC	Storm Water Drains	Construction of CC Drain from Agni Shamak Office to Hudco Main Road at Ward No 7	1.00	0.00	Work Started
327	Muddebihal	TMC	Storm Water Drains	Construction of CC Drain from Hanuman Temple to Helavar house at Ward No 09	5.00	0.00	Work Started
328	Muddebihal	TMC	Storm Water Drains	Construction of CC Drain from Mahiboob Panawale house to Avvappa house at ward no 10	2.00	1.82	Work Completed
329	Muddebihal	TMC	Storm Water Drains	Construction of CC Drain from Shivayya Math house to Sidhageri Talate house	5.00	4.96	Work Completed
330	Muddebihal	TMC	Storm Water Drains	Construction of CC Drain from Siddamma Damanal house to Bhimu Nayak house at ward no 10	4.00	3.55	Work Completed
331	Muddebihal	TMC	Storm Water Drains	Construction of CC Drain from Dr. Krishna house to Sharanappa Motagi house at ward no 17	5.00	4.32	Work Completed
332	Muddebihal	TMC	Storm Water Drains	Construction of CC Drain from Kandaka to Lachanna house And Masuthi to Nadagouda House in ward no 15	1.70	1.46	Work Completed
333	Muddebihal	TMC	Storm Water Drains	Construction of slab at hudco to allimati road	0.30	0.28	Work Completed
334	Muddebihal	TMC	Storm Water Drains	Construction of CC Drain from Budda Kawadimatti house to Dr. Momin house at ward no 20	3.99	3.28	Work Completed
335	Muddebihal	TMC	Street Lighting	Providing and fixing light around the Public Tank in W No 20 in Muddebihal town	1.50	1.24	Work Completed
336	Muddebihal	TMC	Street Lighting	Installation of highmask at Banashankari Temple at ward no 22	3.00	2.84	Work Completed
337	Muddebihal	TMC	Street Lighting	Installation and repair of Center lights and new cable from Basaveshwar Circle to old tahashilder office	2.00	1.82	Work Completed
338	Muddebihal	TMC	Street Lighting	Installation cable and box for center lights and installation of meter at Hudko colony	1.29	0.00	Work Started
339	Muddebihal	TMC	Street Lighting	Installation of mini high mask to Veerashaiva burial ground at Alimatti road	2.00	1.76	Work Completed
340	Muddebihal	TMC	Water Supply	Instalation of 2 Inch GI Pipe Line from Yamanappa Katti House to Nadageri House Ward no 16	2.50	1.89	Work Completed
341	Muddebihal	TMC	Water Supply	Installation of RO Plant Ward No 11 at PK Nagar	6.00	5.73	Work Completed
342	Muddebihal	TMC	Water Supply	Installation of RO Plant ward No 18 near Mazid	6.00	5.73	Work Completed
343	Muddebihal	TMC	Water Supply	Installation of Cistern in ward No 20 Anjuman Burial Ground	1.00	0.96	Work Completed
344	Muddebihal	TMC	Water Supply	Installation of RO Plant Ward No 05 at Mahantesh Nagar	6.00	4.89	Work Completed
345	Muddebihal	TMC	Water Supply	Insatalation of RO Plant In Maruthi Nagar at Hanuman Temple ward No 2	6.00	5.73	Work Completed
346	Muddebihal	TMC	Water Supply	Purchasing of Water supply Materials	1.82	1.74	Work Completed
347	Muddebihal	TMC	Water Supply	Instalation of RO Plant Ward No 6 Horpet Galli	6.00	4.89	Work Completed
348	Nalatawad	TP	Buildings	Community toilet construction in Ward No 1	8.85	8.35	Work Completed

Vijapura District TMCs and TPs: Workwise Progress under 14th Finance Commission Basic Grants - 2019-20

Date=16-09-2021

Rs. in Lakhs

S.N #	Town Name	Type of ULB	Sector Name	Work Name	Estimate Cost	Expenditu re Cost	Work Status
349	Nalatawad	TP	Buildings	Community toilet construction in Ward No 13	9.00	0.00	Work Started
350	Nalatawad	TP	Burial Ground	The installation of the Cobblestone from Shekharna to the Vithoba temple	2.00	1.89	Work Completed
351	Nalatawad	TP	Burial Ground	Purchasing of Motors to Mini Water Supply	1.80	0.00	Work Completed
352	Nalatawad	TP	Other Works	Purchasing of insulated cable in Nalatawad Town	6.10	0.00	Work Completed
353	Nalatawad	TP	Other Works	office purpose purchasing of 2 computers laser jet printer 3 no of 150 ah tubular-battery bio metric c.c-camera and ro-drinking	4.07	4.00	Work Completed
354	Nalatawad	TP	Other Works	purchasing of furniter to office	1.10	1.10	Work Completed
355	Nalatawad	TP	Other Works	Balance Amount for 2019-20 for 14th finance work providing fixing TC in Jack well Rs. 2.66 Lakhs but Hescor Estimate is RS 3.71 Lakhs & 2018-19 14th Finance Work Providing and fixing TC in filler bed of Rs. 3.00	1.60	1.53	Work Completed
356	Nalatawad	TP	Other Works	Development of Kshtriya funeral ground work is taken in 2015-16 14th finance Grant of Rs. 1.87 but estimate cost is Rs. 2.45 Lakhs therefore 0.78 Lakhs balance Amount is kept	0.78	0.78	Work Completed
357	Nalatawad	TP	Other Works	Construction of Compound Wall to Hindu Burial ground in Nalatawad town	7.00	0.00	Work Completed
358	Nalatawad	TP	Other Works	Providing and fixing Hanging metal stand Twin bins in Commercial place in Nalatawad Town	5.00	4.77	Work Completed
359	Nalatawad	TP	Other Works	Balanced Amount Of work in 2019-20 of Electric work in Mhadevi plot	0.93	0.91	Work Completed
360	Nalatawad	TP	Roads	Construction of CC Road from Danidappa Javageris house to Basayas house and Shimanaguda house to Kalagundis house in ward no 07	2.00	1.89	Work Completed
361	Nalatawad	TP	Roads	From the Kabbin'Katti to the house of Lakshmi Ambragoola c. C. road in ward no 04	2.00	1.89	Work Completed
362	Nalatawad	TP	Roads	Construction of CC road from Hougar house to Gadeed house and Mudgals house to Lalemashak house in ward no 8	2.00	1.89	Work Completed
363	Nalatawad	TP	Roads	Construction of CC Road from Badigera Mallappa House to Hareppan Teague and Krishnappas House to Pardys House in ward no 11	2.00	1.89	Work Completed
364	Nalatawad	TP	Roads	Sanghappa Talikoti's house to Bhavaimanis house and Masuti to Sarangamathras house c. C. Road construction in ward no 01	2.00	1.75	Work Completed
365	Nalatawad	TP	Roads	Construction of CC road from Rasul Kazi House to Jalagar Masuti Road and Poocha Avati house to Nadagoudha Oni Road in Ward No 8	2.00	1.75	Work Completed
366	Nalatawad	TP	Roads	From Mudgal Mahanteshs house to the Hiradeshwara Temple, c.c road in ward No 13	1.00	0.95	Work Completed
367	Nalatawad	TP	Roads	Construction of CC Road from daymavvana gudi surrounding cc road in ward no 12	1.85	1.71	Work Completed
368	Nalatawad	TP	Roads	Construction of cc Road From Prabhu Dareds house to Hulagabalas Basappas house in Ward No 12	1.00	0.87	Work Completed
369	Nalatawad	TP	Solid Waste Management	Buying 3 number electric battery powered autotippers	10.00	0.00	Work Completed
370	Nalatawad	TP	Street Lighting	Providing and Installing LED bulbs in various wards in Nalatawad town	4.20	1.72	Work Completed
371	Nalatawad	TP	Under Ground Drainage	C. C. Drainage construction from Gurbhai house to Anagi House and Mudkal house to Lalemashak house in ward no 08	3.60	3.18	Work Completed
372	Nalatawad	TP	Under Ground Drainage	Construction of drainage from Kshatriyas house to Agni Ningappas house in ward no 2	2.50	2.30	Work Completed

Vijapura District TMCs and TPs: Workwise Progress under 14th Finance Commission Basic Grants - 2019-20

Date=16-09-2021

Rs. in Lakhs

S.No	Town Name	Type of ULB	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
373	Nalatawad	TP	Under Ground Drainage	Gaddeppa Poojary from his house to Talikolti main road c. C. Drainage construction in ward no 14	3.00	2.94	Work Completed
374	Nalatawad	TP	Under Ground Drainage	From Haveli House to Muddebihal main road c. C. Drainage construction in ward no 1	3.00	2.94	Work Completed
375	Nalatawad	TP	Under Ground Drainage	From Girishgowdas house to Talikolti road c. C. Drainage construction in ward no 14	2.85	2.00	Work Completed
376	Nalatawad	TP	Under Ground Drainage	C. C. Drainage construction from Tangadgi sharif house to Najeer Husain Kazi House in ward no 03	2.90	2.83	Work Completed
377	Nalatawad	TP	Water Supply	In ward No 3 From Out Post Police Station to Bhimanaguda Plot 3 "P.V.C. Pipeline works and The community toilet at Kumbarnoni is to provide water.	3.00	2.86	Work Completed
378	Nalatawad	TP	Water Supply	In Ward No 13 Drinking Water Supply link	9.40	8.39	Work Completed
379	Nalatawad	TP	Water Supply	In Ward No 12 From Mahaji Kulkarni House to Dyanmvan Temple 4 inch PVC Pipe line works	1.50	1.36	Work Completed
380	Nalatawad	TP	Water Supply	In Ward No 10 From Main Shop to Babo Navargi house and sangappa masaki house and Revanappa havargi house to Pavad bhuv house and Krishnappa house to Pardayya Bhikshavath Math 4 inch PVC Pipe line	4.20	4.06	Work Completed
381	Nalatawad	TP	Water Supply	In Ward No 4 near Kabbin katti kolve bhavi 2 HP Pump installation and from kabbin katti house to attar house	1.50	1.36	Work Completed
382	Nalatawad	TP	Water Supply	4 "pipeline from the house of Vallyalappa to the house of Parappa Chalavadi in Ward No 5	0.70	0.65	Work Completed
383	Nalatawad	TP	Water Supply	4 "pipeline from Talikoti Main Road to Siddalingappas Plot in ward no 14	3.50	3.36	Work Completed
384	Nalatawad	TP	Water Supply	Providing of Pipe line From Murtuza Islampur House and lalesaba sultanapur and moulasaba Islampur house in nalatawad town	2.00	1.99	Work Completed
385	Nalatawad	TP	Water Supply	Sinking of Borewell and Fixing of Motor in W no 4 and Idga maidana in Nalatawad Town	2.00	2.00	Work Completed
386	Nidagundi	TP	Buildings	In ward no 8 construction of Town Panchayat Vehicle parking shed near water tank	8.48	6.96	Work Completed
387	Nidagundi	TP	Burial Ground	In ward no 8 Repairing the Public Toilet and applying Meter	2.00	1.62	Work Completed
388	Nidagundi	TP	Burial Ground	In ward no 14 Repairing the Public Toilet and applying Meter	2.00	1.48	Work Completed
389	Nidagundi	TP	Burial Ground	In ward no 16 Construction of toilet near kittur rani chennamma school and near college road construction of fiber toilet	6.00	4.14	Work Completed
390	Nidagundi	TP	Other Works	In ward no 10 construction surrounding wall and applying steel tanti beli	5.00	3.46	Work Completed
391	Nidagundi	TP	Roads	In ward no 05 construction of CC Road	3.10	2.61	Work Completed
392	Nidagundi	TP	Roads	In ward no 6 and 7 construction of Fevar block to footpath	4.00	3.08	Work Completed
393	Nidagundi	TP	Roads	In ward no 6 construction of Fevar block to footpath from Moulali Dargha to Mahantesh Agasar house	3.00	2.16	Work Completed
394	Nidagundi	TP	Roads	In ward no 11 construction of CC Road from Bread Batti to Terin house	4.00	3.59	Work Completed
395	Nidagundi	TP	Roads	In ward no 16 construction of CC Drain from Badiger house to Milk dairy	2.50	1.90	Work Completed
396	Nidagundi	TP	Roads	In ward no 2 construction of CC Road from Bhimashankar temple to Nagathans house	3.00	2.20	Work Completed

Mijapura District TMCs and TPs: Workwise Progress under 14th Finance Commission Basic Grants - 2019-20

Date=16-09-2021

Rs in Lakhs

S.No	Town Name	Type of ULB	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
397	Nidagundi	TP	Roads	In ward no 9 construction of CC Road from Kulkarnis house to Soolibavis house	4.50	3.55	Work Completed
398	Nidagundi	TP	Roads	In ward no 10 repairing of CC Road	4.00	2.60	Work Completed
399	Nidagundi	TP	Roads	In ward no 12 construction of CC Road from golasangis house to Papadis house	7.50	6.65	Work Completed
400	Nidagundi	TP	Street Lighting	In ward no 11 Applying 1 Highmask near Banashankari temple	4.71	3.80	Work Completed
401	Nidagundi	TP	Street Lighting	In ward no 3 Applying 1 Highmask near-Renuka Medical	4.71	4.44	Work Completed
402	Nidagundi	TP	Under Ground Drainage	Construction of CC drain From Mallappa Gudadappagol house to Nagthan house in ward no. 2	3.00	2.69	Work Completed
403	Nidagundi	TP	Under Ground Drainage	Construction CC Drain behind new English school	5.00	1.54	Work Started
404	Nidagundi	TP	Water Supply	In ward no 1 2 4 6 7 Laying 3 pipeline	10.00	7.77	Work Completed
405	Sindagi	TMC	Bridges	Development of Burrial ground in Sindagi town	4.30	4.30	Work Completed
406	Sindagi	TMC	Buildings	Construction of complex Shop of TMC	4.50	4.50	Work Completed
407	Sindagi	TMC	Other Works	Purchase of high version computers and printer	3.00	3.00	Work Completed
408	Sindagi	TMC	Other Works	Construction of compound wall and septy tank to Indra canteen	11.54	11.64	Work Completed
409	Sindagi	TMC	Parks and Gardens	Development of Garden in Hiremath Layout	6.00	6.00	Work Completed
410	Sindagi	TMC	Parks and Gardens	Development of Garden in W.No.16	6.00	6.00	Work Completed
411	Sindagi	TMC	Roads	Construction of CC road and foot path from Vijayapur main road to Basavaraj Biradar Tegalli house in professor colony	25.42	25.42	Work Completed
412	Sindagi	TMC	Roads	Construction of CC road from Urban bank to Hugar house in Sangamesh Layout at W.No.2	10.00	10.00	Work Completed
413	Sindagi	TMC	Solid Waste Management	Providing and laying of main electric wire and pole from town at SWM site.	10.00	10.00	Work Completed
414	Sindagi	TMC	Solid Waste Management	Purchase of Buckets for collection of Dry waste and wet waste	10.00	10.00	Work Completed
415	Sindagi	TMC	Solid Waste Management	Purchase of fogging machine	3.00	2.99	Work Completed
416	Sindagi	TMC	Solid Waste Management	Repair of Vermi compost shed at SWM site	3.00	3.00	Work Completed
417	Sindagi	TMC	Solid Waste Management	Construction of water tank at landfill site	3.50	3.50	Work Completed
418	Sindagi	TMC	Solid Waste Management	Disposal of garbage of Aheri road	1.50	1.49	Work Completed
419	Sindagi	TMC	Solid Waste Management	Purchase of Mask handgloves and sanitiser	3.00	2.99	Work Completed
420	Sindagi	TMC	Solid Waste Management	Providing Electric motors for borewells in various wards of the town	4.42	4.42	Work Completed



Vijapur District TMCs and TPs: Workwise Progress under 14th Finance Commission Basic Grants - 2019-20

Date=16-09-2021

Rs. in Lakhs

S.No	Town Name	Type of ULB	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
421	Sindagi	TMC	Solid Waste Management	Upgrading of toilets near poura karmika's quarters	3.83	3.83	Work Completed
422	Sindagi	TMC	Solid Waste Management	Repair of public toilet in front of municipal office	3.83	3.83	Work Completed
423	Sindagi	TMC	Storm Water Drains	Construction of CC drain near Choudamma temple at W.No.14	7.00	7.00	Work Completed
424	Sindagi	TMC	Storm Water Drains	Construction of CC drain in Kulkarni layout at W.No.18	5.03	5.03	Work Completed
425	Sindagi	TMC	Storm Water Drains	Construction of CC drain from Ismail Machchi house to Golasar AC house	5.00	4.91	Work Completed
426	Sindagi	TMC	Storm Water Drains	Construction of CC drain from Vijayapur main road to Basavaraj Biradar Tegalli house in Professor colony	5.00	5.00	Work Completed
427	Sindagi	TMC	Storm Water Drains	Construction of CC drain and CD near moretagi naka opposite of Maragamma Lakkamma temple	37.00	37.00	Work Completed
428	Sindagi	TMC	Street Lighting	Repair of lights and purchasing capacitor in filter bed	3.61	3.61	Work Completed
429	Sindagi	TMC	Street Lighting	Repair of 500 KVTC jackwell at yaragal	4.75	4.75	Work Completed
430	Sindagi	TMC	Street Lighting	Repair of electrical wiring at Yaral filter house and vidya nagar filter house	1.50	1.48	Work Completed
431	Sindagi	TMC	Street Lighting	Maintenance of Street lights at town W.No. 1 to 7	4.50	4.50	Work Completed
432	Sindagi	TMC	Street Lighting	Maintenance of Street lights at town W.No. 8 to 14	4.50	4.50	Work Completed
433	Sindagi	TMC	Street Lighting	Maintenance of Street lights at town W.No. 15 to 23	4.75	3.81	Work Completed
434	Sindagi	TMC	Water Supply	Construction of RO plant at Jyoti nagar	10.42	10.42	Work Completed
435	Sindagi	TMC	Water Supply	Drilling of Borewell near Dr.B.R.Ambedkar bhavan and in SC/ST wards	5.00	5.00	Work Completed
436	Sindagi	TMC	Water Supply	Providing and laying protect wall and motor for Japan thota well	18.00	16.23	Work Completed
437	Sindagi	TMC	Water Supply	Drilling of Borewell and providing motor at Kamble layout om nagar	2.00	2.00	Work Completed
438	Talikote	TMC	Other Works	The implantation of the hymasta pole at four locations in Warda No. 2 Ganesha Nagar, Warda No. 4 Basava Nagar, Warda No. 5 Millata Nagar and Waddar Oni No. 19	19.40	15.16	Work Completed
439	Talikote	TMC	Parks and Gardens	Development of a park near Ward No 5, Millat Nagar Shadi Mahal and Tipu Nagar in Ward No.06	9.70	0.00	Work Started
440	Talikote	TMC	Roads	Construction of CC Road From Ward No. 17 to the Badisiddhi Masuthi to Dilip talikoti House	3.27	2.90	Work Completed
441	Talikote	TMC	Roads	Construction of CC Road from Khanjade house to Saidubai Kavatagi house in Ward No. 23	2.93	2.67	Work Completed
442	Talikote	TMC	Roads	Construction of CC Road from Ward No. 3 to Millat Nagar Bhavani singh Hajeri House to Kalashi House	3.27	2.90	Work Completed
443	Talikote	TMC	Roads	Construction of CC Road from Tamadaddy House to Chandsab Shahpura House in Ward No 6	3.27	1.83	Work Completed
444	Talikote	TMC	Roads	Construction of CC Road from Vasanth Hajeri House to Bangalekatte House and Govindsingh Kakkatanur House to Raghu singh Hajeri House at Ward No 13	3.27	2.70	Work Completed

Mijapura District TMCs and TPs: Workwise Progress under 14th Finance Commission Basic Grants - 2019-20

Date=16-09-2021

Rs. in Lakhs

S.No	Town Name	Type of ULB	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
445	Talikote	TMC	Roads	Construction of CC Road near Hanuman Mandir at Ward No 14	3.27	2.70	Work Completed
446	Talikote	TMC	Roads	Construction of CC road from Garampalli house to Aadrash school in Ward No 22	3.27	2.70	Work Completed
447	Talikote	TMC	Roads	Construction of CC Road from Kannoli House to Malapani House in Ward No 4	3.27	1.83	Work Completed
448	Talikote	TMC	Roads	Construction of CC Road from Manjur Bepari House to Bidari Gani in Ward No 5	3.27	1.83	Work Completed
449	Talikote	TMC	Solid Waste Management	Construction of Public Toilet near Ward No. 21 Rajawade	19.40	0.00	Work Started
450	Talikote	TMC	Solid Waste Management	Disposal of solid waste in Talikoti town Construction of C C Road New TC Installation and Power pole	38.80	0.00	Work Started
451	Talikote	TMC	Storm Water Drains	Construction of drainage From ward No 09 the gadabadasha mosque Up to Bhavasar Bank.	3.27	1.83	Work Completed
452	Talikote	TMC	Storm Water Drains	Construction of drainage from Lalesab Reddy house to Hanif Bepari house in Ward No 10	3.27	2.94	Work Completed
453	Talikote	TMC	Storm Water Drains	Construction of drainage from Yalagar house to Ayyub Mudnal house in Ward No 15	3.27	2.90	Work Completed
454	Talikote	TMC	Storm Water Drains	Construction of drainage and slab from Ward No 16 from Chand Bishti house to Doni Rajgudi	3.27	2.90	Work Completed
455	Talikote	TMC	Under Ground Drainage	Construction of RCC drainage in Ward No. 1, Aashreya Colony R S No 265	2.93	2.46	Work Completed
456	Talikote	TMC	Under Ground Drainage	Construction of RCC drainage in ward No 2 RS No 265 Sirshetty Vinyas	3.27	2.70	Work Completed
457	Talikote	TMC	Under Ground Drainage	Construction of RCC drainage from Adam Attar house to Choudhary house in Ward No 11	3.27	2.70	Work Completed
458	Talikote	TMC	Under Ground Drainage	Sewage and RC slab near DLB Road Library in Ward No. 7	3.27	1.83	Work Completed
459	Talikote	TMC	Under Ground Drainage	Construction of drainage and RC slab from Dawal Malik Masuti in Warda No. 8 to Iriya Kudaganur House	3.27	1.88	Work Completed
460	Talikote	TMC	Water Supply	The bore-well and Motors installed in various wards in the town of Talikote and Installation of Short Water Purification Unit and Installation of Pipeline.	38.80	27.16	Work Completed
461	Talikote	TMC	Water Supply	Office building disaster and construction in water treatment plant	9.70	0.00	Work Started
<b>Total</b>					<b>2007.89</b>	<b>1565.69</b>	

Ankure - 2      Cons 2018-2

**Vijapur District TMCs and TPs: Workwise Progress under 14th Finance Commission Performance Grants - 2017-18 (grants released during 2019-20)**

Date=16-09-2021

Rs. in Lakhs

S.No	Town Name	Type of ULB	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
1	BasavanaB agewadi	TMC	Bridges	Insatation and fixing Highmast at Muslim Kabarastan	2.55	1.68	Work Completed
2	BasavanaB agewadi	TMC	Buildings	Constrn of urinals at Akkanagamma school near	2.00	0.00	Work Completed
3	BasavanaB agewadi	TMC	Buildings	Constrn of compound wall to public place near Ambhabhavani temple	2.54	4.37	Work Completed
4	BasavanaB agewadi	TMC	Buildings	Constrn of steps to Ambedkar nagar w.no12	1.65	2.75	Work Completed
5	BasavanaB agewadi	TMC	Roads	Formation of CC road at w.no 19	2.00	11.68	Work Completed
6	BasavanaB agewadi	TMC	Roads	Formation of CC road at w.no 03	1.63	0.00	Work Completed
7	BasavanaB agewadi	TMC	Roads	Formation of CC road at w.no08	2.00	0.00	Work Completed
8	BasavanaB agewadi	TMC	Roads	Formation of CC road at w.no07	2.00	0.00	Work Completed
9	BasavanaB agewadi	TMC	Roads	Formation of CC road at w.no 12	2.00	0.00	Work Completed
10	BasavanaB agewadi	TMC	Roads	Formation of CC road at w.no 22	2.00	0.00	Work Completed
11	BasavanaB agewadi	TMC	Roads	Formation of CC road at w.no10	2.08	0.00	Work Completed
12	BasavanaB agewadi	TMC	Solid Waste Management	Constrn of compound wall to both side of Seggrigation shed at SWM site	5.08	3.58	Work Completed
13	BasavanaB agewadi	TMC	Storm Water Drains	Constrn of RCC drain at w.no18	1.75	0.00	Work Completed
14	BasavanaB agewadi	TMC	Storm Water Drains	Constrn of RCC drain at w.no02	1.58	6.70	Work Completed
15	BasavanaB agewadi	TMC	Storm Water Drains	Constrn of RCC drain and CC road at w.no14	1.63	0.00	Work Completed
16	BasavanaB agewadi	TMC	Storm Water Drains	Constrn of RCC drain and CC road at w.no 13	2.00	0.00	Work Completed
17	BasavanaB agewadi	TMC	Storm Water Drains	Constrn of RCC drain at w.no 05	2.00	0.00	Work Completed
18	BasavanaB agewadi	TMC	Storm Water Drains	Constrn of RCC drain and CC road at w.no 09	2.00	0.00	Work Completed
19	BasavanaB agewadi	TMC	Street Lighting	Purchase electrical materials and clamps for existing leds	1.00	0.37	Work Completed
20	BasavanaB agewadi	TMC	Water Supply	Fixing motor pump and constrn of Cirstern at w.no17	1.63	8.81	Work Completed
21	BasavanaB agewadi	TMC	Water Supply	Drilling borewell and fixing motor and constrn of cirsten at w.no 21	1.75	0.00	Work Completed
22	BasavanaB agewadi	TMC	Water Supply	Drilling borewell and constrn of Cirstern at w.no15 near Sevalai Temple	2.00	0.00	Work Completed
23	BasavanaB agewadi	TMC	Water Supply	Fixing motor pump and constrn of Cirstern at w.no20	2.00	0.00	Work Completed

Vijapura District TMCs and TPs: Workwise Progress under 14th Finance Commission Performance Grants - 2017-18 (grants released during 2019-20)

Date=16-09-2021

Rs. in Lakhs

S.No	Town Name	Type of ULB	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
24	BasavanaB agewadi	TMC	Water Supply	Drilling borewell and constrn of cistern atw.no12	2.00	0.00	Work Completed
25	BasavanaB agewadi	TMC	Water Supply	Drilling Borewell and constrn of crstern at w.no04	2.00	0.00	Work Completed
26	Chadachan a	TP	Other Works	Purchase of Mukti Vehicle	10.18	10.18	Work Completed
27	Chadachan a	TP	Other Works	Purchase of Chairs For Town Panchayat Office	1.70	1.63	Work Completed
28	Chadachan a	TP	Storm Water Drains	Construction of Urine Toilet In ward no 07 Near Danad bajar and In ward no 08 Near SBI Bank	3.39	0.00	Work Completed
29	Chadachan a	TP	Storm Water Drains	Construction of C C Drainage at ward no 07 near Ladies Toilet	3.39	3.05	Work Completed
30	Chadachan a	TP	Street Lighting	Ambedkar circle Bajar Road to Agasi Road Disposal Replace of Electrical Poles	10.18	9.80	Work Completed
31	Chadachan a	TP	Water Supply	Sinking Borewell and Fixing motor in near Havinal Water Filter in chadchan	2.55	2.33	Work Completed
32	Chadachan a	TP	Water Supply	Pipeline and cistern at ward no 11	1.21	1.16	Work Completed
33	Chadachan a	TP	Water Supply	Casing and Fixing 7.5 HP Moter at ward no 16	1.32	1.16	Work Completed
34	Devarahipp aragi	TP	Other Works	Installation of Gate to Town Panchayat Office	1.00	0.97	Work Completed
35	Devarahipp aragi	TP	Other Works	Installation of Sitting Chair in Cemetry	0.50	0.48	Work Completed
36	Devarahipp aragi	TP	Roads	Construction of CC Road in Ward No 02 From Mallappa Shebenavar house to Natikar house	1.00	1.04	Work Completed
37	Devarahipp aragi	TP	Roads	Construction of CC Road in Ward No 03 Near Karidevar Temple	1.00	0.87	Work Completed
38	Devarahipp aragi	TP	Roads	Construction of CC Road in Ward No 13 From Naikodi house to Mahadev Budihal house	1.00	0.99	Work Completed
39	Devarahipp aragi	TP	Roads	Construction of CC Road in Ward No 07 From Batti house to the road going to Syndicate Bank	1.00	0.98	Work Completed
40	Devarahipp aragi	TP	Roads	Construction of CC Road in Ward No 14 near Bashasab Halli house	1.00	0.98	Work Completed
41	Devarahipp aragi	TP	Roads	Construction of CC Road in Ward No 15 From Managuli house to Husain Gound house	1.00	0.89	Work Completed
42	Devarahipp aragi	TP	Roads	Construction of CC Road in Ward No 17 From Ravi Chavan house to Rathod house	1.00	1.00	Work Completed
43	Devarahipp aragi	TP	Storm Water Drains	Construction of CC Drain in Ward No 16	1.26	1.10	Work Completed
44	Devarahipp aragi	TP	Under Ground Drainage	Construction of Under Ground Drainage in Ward No 01 From Raju Meatagar house to Talikoti lake	4.00	3.38	Work Completed
45	Devarahipp aragi	TP	Water Supply	Installation of 3 inch PVC Pipe Line by CC Road Breaking From Halli House to Danagond House in Ward No 04	1.00	0.80	Work Completed
46	Devarahipp aragi	TP	Water Supply	Installation of 3 inch PVC Pipe Line From Basu Halli house to Mahadev Banekar house in Ward No 05	1.00	0.80	Work Completed

## Vijapur District TMCs and TPs: Workwise Progress under 14th-Finance Commission Performance Grants - 2017-18 (grants released during-2019-20)

Date=16-09-2021

Rs. in Lakhs

S.No	Town Name	Type of ULB	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
47	Devarahipp aragi	TP	Water Supply	Installation of 3 inch PVC Pipe Line From Vastrad house to Shivu Kotin house in Ward No 06	1.00	0.80	Work Completed
48	Devarahipp aragi	TP	Water Supply	Installation of 3 inch PVC pipe line from Bagawan house to Makandar house in Ward No 08	1.00	0.95	Work Completed
49	Devarahipp aragi	TP	Water Supply	Installation of 3 inch PVC Pipe Line From Karnataka Bank to Belagar house and from Kamalabai Melinmani house to Halin house in Ward No 09	1.00	0.60	Work Completed
50	Devarahipp aragi	TP	Water Supply	Installation of 3 inch PVC Pipe Line From Dr B R Ambedkar Circle to Kanekadas Circle in Ward No 10	1.00	0.96	Work Completed
51	Devarahipp aragi	TP	Water Supply	Installation of 3 inch PVC Pipe Line From Ameensab Hadimani house to Shabbir Mulla house in Ward No 11	1.00	0.80	Work Completed
52	Devarahipp aragi	TP	Water Supply	Installation of 3 inch PVC Pipe Line From Maiboobsab Mulla house to Maroal house in Ward No 12	1.00	0.80	Work Completed
53	Indi	TMC	Other Works	Providing Slab, plaster and repair and grills to complex near by TMC INDI office	2.70	2.74	Work Completed
54	Indi	TMC	Roads	ward no 14 Munna Mulla house to Viju Suryavanshi house construction of CC gattu	3.10	3.10	Work Completed
55	Indi	TMC	Storm Water Drains	ward no 14 in Dhanashetti Layout construction of Drain and Slab	2.05	2.05	Work Completed
56	Indi	TMC	Storm Water Drains	ward no 16 Godavan road from Shah house to old Godavan construction of Drain and Slab	3.04	3.04	Work Completed
57	Indi	TMC	Storm Water Drains	ward no 12 in front of court providing slab on drain and in ward no 13 near degree college providing slab on drain, and ward no 02 near Ambedkar Bhavan providing slab on drain, Ward no 15 near Basu Bagali house	3.00	3.00	Work Completed
58	Indi	TMC	Street Lighting	By replacing Highmast sodium bulb and purchasing of new 200 watt LED flood lamp in Basaweshawri Circle, Ambedkar circle, Sevatala Circle and in Muslim burial ground	5.00	5.00	Work Completed
59	Indi	TMC	Street Lighting	Ward no 23 Fixing of 20 watt LED	0.40	0.40	Work Completed
60	Indi	TMC	Water Supply	Ward no 12 Near Subhash Patil house Fixing of motor to already drilled borewell	1.50	1.50	Work Completed
61	Indi	TMC	Water Supply	Ward no 19 Near Laxami Temple Fixing of motor to already drilled borewell	1.70	1.70	Work Completed
62	Indi	TMC	Water Supply	Ward no 11 in Kudiganoor Layout Fixing of motor to already drilled borewell	1.80	1.79	Work Completed
63	Indi	TMC	Water Supply	Ward no 21 Near Dhanasing Pawar house Fixing of motor to already drilled borewell	1.80	1.80	Work Completed
64	Indi	TMC	Water Supply	Ward no 20 in Deshapande LT near Hanuman Temple Fixing of motor to already drilled borewell	1.50	1.50	Work Completed
65	Indi	TMC	Water Supply	Ward no 13 Providing pipeline in Press Colony to Dr.Wali hospital	1.00	1.00	Work Completed
66	Indi	TMC	Water Supply	Ward no 11 Providing pipeline from Jagadevi house to Gollar Oni	1.50	1.50	Work Completed
67	Indi	TMC	Water Supply	Rain Water Harvesting in Town Municipal Council INDI office	2.70	0.00	Work Started
68	Indi	TMC	Water Supply	ward no 15 Construction of CC road from Nesar Hawaldar house to Pawar House,	5.00	5.00	Work Completed
69	Nidagundi	TP	Other Works	Construction of CC drainage Hatli shop to Murnalas house at Ward No 10	3.73	2.54	Work Completed

## Vijapura District TMCs and TPs: Workwise Progress under 14th Finance Commission Performance Grants - 2017-18 (grants released during 2019-20)

Date=16-09-2021

Rs. in Lakhs

S.No	Town Name	Type of ULB	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
70	Nidagundi	TP	Roads	Construction of CC Road Hatti shop to Murnalas houseat Ward No 10	7.46	5.04	Work Completed
71	Nidagundi	TP	Solid Waste Management	Purchasing Jetting and sucking machine for Nidagundi town panchayat	7.46	0.00	Under Tender Process
72	Talikote	TMC	Other Works	Implementation of Himask in Warda No.06 Tipu Nagar	3.84	3.41	Work Completed
73	Talikote	TMC	Other Works	Implementation of Concrete Bench in Hunsagi Road Muslim Community Gemetry	1.92	0.00	Work Started
74	Talikote	TMC	Other Works	Repair and Maintenance of Nirmal Sulbh toilet near Arenal in Talikoti town	3.84	0.00	Work Started
75	Talikote	TMC	Parks and Gardens	Construction of Garden Compound Wall in ward No 6 Tipu Nagar	1.92	0.72	Work Completed
76	Talikote	TMC	Roads	Construction of road Prakash Patil house to B M Patil and Mulla Oni Road to Santosh Joshi and Gongandi sir house to satish hipparagi house	5.77	4.67	Work Completed
77	Talikote	TMC	Solid Waste Management	Purchase of new Auto tipper for disposal of solid waste in Talikoti town	7.69	0.00	Work Started
78	Talikote	TMC	Storm Water Drains	Construction of drainage from Warda No.17 Shiva bhavani temple to Dilipa Satihal house	5.77	0.00	Work Started
Total					193.74	140.14	

Akhayur-3

2020-21-3

LCQ 1004

Vijapura District TMCs and TPs: Workwise Progress under 15th Finance Commission Grants -2020-21

Date=16-09-2021

Rs. in Lakhs

S.No	Town Name	Type of ULB	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
1	Almel	TP	Bridges	Development of Burial ground in ward no 01	2.00	2.00	Work Completed
2	Almel	TP	Bridges	Development of Burial ground in ward no 14, Gundagi Halla	4.00	3.95	Work Completed
3	Almel	TP	Bridges	Development of Pujari society Burial ground in ward no 18	4.00	2.00	Work Started
4	Almel	TP	Bridges	Development of Burial ground in ward no 02	1.00	1.00	Work Completed
5	Almel	TP	Bridges	Development of Burial ground in ward no 10	2.10	2.10	Work Completed
6	Almel	TP	Parks and Gardens	Development of Ambigar choudayya garden in ward no 06	2.00	0.00	Work Started
7	Almel	TP	Parks and Gardens	Development of garden near Vinayak nagar Dr shreeshail Patil house in ward no 01	8.00	0.00	Work Started
8	Almel	TP	Parks and Gardens	Development of garden in ward no 19	3.10	3.03	Work Completed
9	Almel	TP	Roads	In ward no 02 construction of cc road from Shankar wagmore house to Bendenawaz scudagar house	3.00	3.00	Work Completed
10	Almel	TP	Roads	In ward no 05 construction of cc road from Jana shop to Tippanna shop	4.00	4.00	Work Completed
11	Almel	TP	Roads	In ward no 16 construction of cc road in front of Dange sab masjid	2.00	2.00	Work Completed
12	Almel	TP	Roads	In ward no 08 construction of cc road from Sumbad Galib to Chandsab wadagori house of Rs 1.50 lakh and Tamboli house to Kamalapur house of Rs 1.50 lakh	3.00	2.96	Work Completed
13	Almel	TP	Roads	In ward no 19 construction of cc road nad slab near Benneshiroor house	1.10	1.10	Work Completed
14	Almel	TP	Solid Waste Management	Reserve amount for purchasing of solid waste management land fill site	15.00	14.77	Work Completed
15	Almel	TP	Solid Waste Management	Purchasing of melathine and finyle SWM	4.00	3.99	Work Completed
16	Almel	TP	Solid Waste Management	Purchasing of Pks thermal scanning mask sanitiser hand glouse gum boots	4.00	4.00	Work Completed
17	Almel	TP	Solid Waste Management	Purchasing of Auto tipper for SWM	7.00	7.00	Work Completed
18	Almel	TP	Solid Waste Management	Purchasing of Pks safety equipments	2.75	2.75	Work Completed
19	Almel	TP	Storm Water Drains	In ward no 01 Construction of cc drain from Makasi sir house to Pyati house	2.00	4.00	Work Completed
20	Almel	TP	Storm Water Drains	In ward no 06 Construction of cc drain from Shivu Bazar house to Main Road	1.00	0.00	Work Started
21	Almel	TP	Storm Water Drains	In ward no 12 Construction of cc drain from Shabir Martur sir house to Sikkolagar house	2.00	2.00	Work Completed
22	Almel	TP	Storm Water Drains	In ward no 15 Construction of cc drain from MAIakappa Madar house to Bhajantri house	2.00	0.00	Work Completed
23	Almel	TP	Storm Water Drains	In ward no 16 construction of cc drain and putting a slab near Madina Masjid	2.00	2.00	Work Completed
24	Almel	TP	Storm Water Drains	In ward no 10 Construction of cc drain	3.00	3.00	Work Completed
25	Almel	TP	Storm Water Drains	In ward no 08 Construction of cc drain from Billad house to Dhanashri house	1.10	1.05	Work Completed
26	Almel	TP	Street Lighting	Fixing of high mask light in ward no 04	1.10	1.10	Work Completed

Vijapura District TMCs and TPs: Workwise Progress under 15th Finance Commission Grants -2020-21

Date=16-09-2021

Rs. in Lakhs

S.No	Town Name	Type of ULE	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
27	Almel	TP	Street Lighting	Fixing of high mask light in ward no 07	4.00	0.00	Work Completed
28	Almel	TP	Street Lighting	Fixing of high mask light in ward no 13 Near Bhagyavanti temple	4.00	3.97	Work Completed
29	Almel	TP	Street Lighting	Fixing of high mask light in ward no 17	2.00	1.88	Work Completed
30	Almel	TP	Street Lighting	Fixing of high mask light near Choudamma chowk Kumbar galli	2.00	1.88	Work Completed
31	Almel	TP	Water Supply	In ward No 15 shrinking of borewell and fixing motor in walikar layout	2.00	1.99	Work Completed
32	Almel	TP	Water Supply	In Ward No 05 fixing of rain water harvesting in town panchayat Almel	6.55	0.00	Work Started
33	Almel	TP	Water Supply	In ward no 03 shrinking of 2 borewells and fixing of motor and construction of gummi	4.00	4.00	Work Completed
34	Almel	TP	Water Supply	In ward no 06 shrinking of borewell and fixing of motor near Society	1.00	0.00	Work Started
35	Almel	TP	Water Supply	In ward No 09 shrinking of borewells in two places and fixing motor	4.00	3.99	Work Completed
36	Almel	TP	Water Supply	In ward No 11 shrinking of borewell and fixing motor near Tippanna Kodlangi house of Rs 2 lakh and Mallappa Kambar house of Rs 2 lakh	4.00	3.99	Work Completed
37	Almel	TP	Water Supply	In ward No 12 shrinking of borewell and fixing motor near M S Choudhari house	2.00	2.00	Work Completed
38	Almel	TP	Water Supply	In ward No 19 shrinking of borewell and fixing of motor for the purpose of drinking water to the public from Alahalli halla	2.65	2.65	Work Completed
39	BasavanaBagewadi	TMC	Bridges	Improvement of Hindu smashana and Muslim Kabrasthan	12.45	11.74	Work Completed
40	BasavanaBagewadi	TMC	Parks and Gardens	Improvement of Gardens at w.no 12 Keshav Nagar	6.00	17.07	Work Completed
41	BasavanaBagewadi	TMC	Parks and Gardens	Improvement of Gardens at w.no 13 Nandi Badavane	6.00	0.00	Work Completed
42	BasavanaBagewadi	TMC	Parks and Gardens	Improvement of Gardens at w.no 19 Channabasava Nagar	6.00	0.00	Work Completed
43	BasavanaBagewadi	TMC	Parks and Gardens	Improvement of Garden in front of new Office building	6.90	0.00	Work Started
44	BasavanaBagewadi	TMC	Roads	Formation of CC road at w.no01 Nadaf Oni	2.75	10.91	Work Completed
45	BasavanaBagewadi	TMC	Roads	Formation of CC road at w.no 02 Near Ganapati chouk	2.75	0.00	Work Completed
46	BasavanaBagewadi	TMC	Roads	Formation of CC road at w.no 03 Laxmi temple to Airtel tower	2.75	0.00	Work Completed
47	BasavanaBagewadi	TMC	Roads	Formation of CC road at w.no 08 Om Nagar	2.75	0.00	Work Completed
48	BasavanaBagewadi	TMC	Roads	Improvement of road at w.no 14 Ballavoor govt school to Gayakavad house	2.75	0.00	Work Completed
49	BasavanaBagewadi	TMC	Roads	Formation of CC road at w.no 15 Renuka Nagar	2.75	0.00	Work Completed
50	BasavanaBagewadi	TMC	Roads	Formation of CC road at w.no 20 Gandhi Nagar	2.75	0.00	Work Completed



**Vijapura District TMCs and TPs: Workwise Progress under 15th Finance Commission Grants-2020-21**

Date=16-01-2021

Rs. in Lakhs

S.No	Town Name	Type of ULB	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
51	BasavanaBagewadi	TMC	Roads	Formation of CC road at w.no 21 Basavanagar Mohan house to Sahèblal House	2.75	0.00	Work Completed
52	BasavanaBagewadi	TMC	Roads	Formation of CC road at w.no 22 Basavanagar	2.90	0.00	Work Started
53	BasavanaBagewadi	TMC	Solid Waste Management	Construction of compound wall and Instalation of Catal Ramps for gates and Motor Pump repair at SWM site	4.00	0.00	Work Started
54	BasavanaBagewadi	TMC	Solid Waste Management	Installation of trailers side mess and covers to SWM vehicles and other Equipments	4.00	0.00	Work Started
55	BasavanaBagewadi	TMC	Solid Waste Management	Screening and Delivery of Leggasi waste and other Improvement works at SWM site	8.25	0.00	Work Started
56	BasavanaBagewadi	TMC	Solid Waste Management	Purchase of JCB vehicle for SWM section	26.00	0.00	Under Tender Process
57	BasavanaBagewadi	TMC	Solid Waste Management	Purchase of spare parts of sucking and Jetting machines for SWM section	2.00	1.77	Work Completed
58	BasavanaBagewadi	TMC	Solid Waste Management	Purchase of Equipments and materials for SWM and UGD works	4.23	0.00	Work Started
59	BasavanaBagewadi	TMC	Storm Water Drains	Construction of RCC drain at w.no04 Vasant Ingateshwar house to Basevaraj Kandapur house	3.70	0.00	Work Started
60	BasavanaBagewadi	TMC	Storm Water Drains	Construction of RCC drain at w.no 05 HP Gas office to Joshi house and Raju chikkond house to Golasangi house	4.90	0.00	Work Started
61	BasavanaBagewadi	TMC	Storm Water Drains	Construction of slab over RCC drain at w.no06 Madina Nagar	3.70	0.00	Work Started
62	BasavanaBagewadi	TMC	Storm Water Drains	Construction of RCC drain at w.no 07 Gundi Oni and Yatrivas near Shivaji Mandir	3.70	0.00	Work Started
63	BasavanaBagewadi	TMC	Storm Water Drains	Construction of RCC drain at w.no11 Jalihal tãnda	3.70	0.00	Work Started
64	BasavanaBagewadi	TMC	Storm Water Drains	Construction of RCC drain at w.no 20 Indira Nagar	3.70	0.00	Work Started
65	BasavanaBagewadi	TMC	Storm Water Drains	Construction of CD on the way of Agriculture dept road	1.50	0.00	Work Started
66	BasavanaBagewadi	TMC	Street Lighting	New Electrical lines in various areas of City	24.90	0.00	Under-Tender Process
67	BasavanaBagewadi	TMC	Under Ground Drainage	Construction of Manual chambers and pipeline work for UGD	2.22	0.00	Work Started
68	BasavanaBagewadi	TMC	Under Ground Drainage	Purchase of Stone wear pipes for UGD mentainance	2.00	0.00	Work Started
69	BasavanaBagewadi	TMC	Under Ground Drainage	Purchase of pump machineris at STP Plant	2.00	0.00	Work Started
70	BasavanaBagewadi	TMC	Water Supply	Recharge Borewells at various Areas of B, Bagewadi and Instalation of motor for existing borewell at Ambigar choudayya temple	9.45	0.00	Work Started
71	BasavanaBagewadi	TMC	Water Supply	Constrn of RO Plant at w.no09 Veerabhadreshwar Nagar Garden	2.25	0.00	Work Started
72	BasavanaBagewadi	TMC	Water Supply	Construction of R,O.Plant at W.No16 Basavanahatti	5.00	0.00	Work Started
73	BasavanaBagewadi	TMC	Water Supply	Construction of R O.Plant at W.No17 Ivanagi Road	5.00	0.00	Work Started
74	BasavanaBagewadi	TMC	Water Supply	Construction of R,O.Plant at W.No 23 Near Jainapur Bustand	5.00	0.00	Work Started

Vijapura District TMCs and TPs: Workwise Progress under 15th Finance Commission Grants -2020-21

Date=16-09-2021

Rs. in Lakhs

S.No	Town Name	Type of ULB	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
75	BasavanaBagewadi	TMC	Water Supply	Providing and lying pipeline from Basavanagar pump house to Jainapur for 135 LPCD water supply	26.33	25.52	Work Completed
76	BasavanaBagewadi	TMC	Water Supply	Installation of Rain Harvesting to New Office building and other TMC Buildings	3.00	0.00	Work Started
77	Chadachana	TP	Burial Ground	Construction of C C Drain Near Subas Umarani House at ward no 15	1.30	1.00	Work Completed
78	Chadachana	TP	Burial Ground	Purchasing Motor Pump Pipes for Water Supply Division	2.47	0.00	Work Started
79	Chadachana	TP	Other Works	Construction of High Tech Toilet at Ward No. 07	15.50	15.30	Work Completed
80	Chadachana	TP	Other Works	Construction of Compound wall for Anganwadi in Ward No. 05	2.50	2.50	Work Completed
81	Chadachana	TP	Other Works	Construction of parking sheds for vehicles of the Town Panchayat Chadchan	7.50	7.36	Work Completed
82	Chadachana	TP	Other Works	Providing and laying of interlocking cobble stone near hanuman temple at ward no 11	1.00	0.96	Work Completed
83	Chadachana	TP	Other Works	Providing and laying of interlocking cobble stone from Nishant Banasode House to Shrishail Banasode House at ward no 07	1.00	0.96	Work Completed
84	Chadachana	TP	Other Works	Providing and laying of interlocking cobble stone Near Subas Umarani House at ward no 15	1.00	0.96	Work Completed
85	Chadachana	TP	Other Works	Providing and laying of interlocking cobble stone From Shivamma Koli House to Raju Koli House at ward no 10	1.00	0.96	Work Completed
86	Chadachana	TP	Other Works	Providing and laying of interlocking cobble stone at ward no 04	1.00	0.94	Work Completed
87	Chadachana	TP	Other Works	Purchase of Body Burning stand to Hindu Smashan	2.50	2.43	Work Completed
88	Chadachana	TP	Roads	Construction of CC road From Ikbai Loni House to Tahir Attar House at ward no 05	1.00	0.96	Work Completed
89	Chadachana	TP	Roads	Construction of CC road From Swami House to Godihal Road at ward no 12	1.75	1.71	Work Completed
90	Chadachana	TP	Roads	Construction of CC Road Near KVGB Bank in ward no 08	1.00	0.96	Work Completed
91	Chadachana	TP	Roads	Construction of Road Near Sangameswar college compound in ward no 14	1.00	0.96	Work Completed
92	Chadachana	TP	Roads	Construction of CC road From Laxmi Nagar at ward no 09	1.00	0.96	Work Completed
93	Chadachana	TP	Roads	Construction of CC road From Shivanand katti Mill to Pandarapur Road at ward no 08	1.00	0.96	Work Completed
94	Chadachana	TP	Roads	Construction of CC road From Girmall Koli House to Madeva Koli House at ward no 16	1.00	0.96	Work Completed
95	Chadachana	TP	Roads	Construction of CC road From Ashok Honnugare House to Rajak Kudagi House at ward no 03	1.00	0.96	Work Completed
96	Chadachana	TP	Roads	Construction of CC Road at ward no 13	1.75	1.71	Work Completed
97	Chadachana	TP	Solid Waste Management	Land Purchase for Solid Waste Disposal	38.75	0.00	Tender to be Invited
98	Chadachana	TP	Storm Water Drains	In Ward No. 05 the rain water slips the drain	1.30	0.81	Work Completed

Vijapura District TMCs and TPs: Workwise Progress under 15th Finance Commission Grants -2020-21

Date=16-01-2021

Rs. in Lakhs

S.No	Town Name	Type of ULB	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
99	Chadachana	TP	Storm Water Drains	Construction of C C Drain from Umadi Road Beside in ward no 3	1.30	1.27	Work Completed
100	Chadachana	TP	Storm Water Drains	Construction of C C Drain in ward no 06	1.30	1.02	Work Completed
101	Chadachana	TP	Storm Water Drains	Construction of CC Drain from Makbul Nadaf House to Raju Goyal House at Ward No 05	1.30	0.95	Work Completed
102	Chadachana	TP	Storm Water Drains	Construction of Drain from Manju Avati house to Main drains in ward no -07	1.30	0.75	Work Completed
103	Chadachana	TP	Storm Water Drains	Construction of C C Drain From Irappa mana House to Main Drain at ward no 10	1.20	0.91	Work Completed
104	Chadachana	TP	Storm Water Drains	Construction of C C Drain From Musti House to Avaji Complex at ward no 08	1.30	0.98	Work Completed
105	Chadachana	TP	Storm Water Drains	Construction of C C Drain From Vijayakumar. Saddalagi House to College Compound at ward no 14	1.30	1.13	Work Completed
106	Chadachana	TP	Storm Water Drains	Construction of C C Drain in ward no 9	1.30	0.00	Work Completed
107	Chadachana	TP	Storm Water Drains	Construction of C C Drain From Sachin Koli House to Pandarapur Road at ward no 08	1.30	1.02	Work Completed
108	Chadachana	TP	Storm Water Drains	Construction of C C Drain From Tippanna Koli House to Smashan Road at ward no 16	1.30	0.77	Work Completed
109	Chadachana	TP	Street Lighting	Installation of power poles in various wards of the town	15.50	0.00	Work Started
110	Chadachana	TP	Water Supply	Instalation of Rain Harvesting to Govt Office buildings in Chadchan	5.00	0.00	Work Started
111	Chadachana	TP	Water Supply	Repair of R.O.Plant in Different Wards	8.00	7.98	Work Completed
112	Chadachana	TP	Water Supply	Construction of 2 R.O.Plants at Different Wards in chadchan town	12.00	11.91	Work Completed
113	Chadachana	TP	Water Supply	In ward no 06 Agasi Borewell to Kumbhar well Pipeline work	1.50	1.48	Work Completed
114	Chadachana	TP	Water Supply	Sinking Borewell fixing motor and fixing of Cistern at umadi road Hindu Smashan	3.00	2.97	Work Completed
115	Chadachana	TP	Water Supply	Fixing motor providing and laying of GI Pipeline from konchikoravar oni well to Hightech Toilet at tp chadchan	2.56	2.33	Work Completed
116	Chadachana	TP	Water Supply	Sinking Borewell fixing motor and fixing of Tank at Near Veddar Oni Toilet at ward no 15	3.22	3.19	Work Completed
117	Devarahippargi	TP	Other Works	Installation of Rain Water Harvesting to Tahasildar Office	6.50	5.69	Work Completed
118	Devarahippargi	TP	Other Works	Installation of cement chairs in the cemetery adjoining to Haranal road in the town	0.80	0.80	Work Completed
119	Devarahippargi	TP	Other Works	Installing a wire fence around the cemetery adjoining Haranal Road	6.30	0.00	Work Started
120	Devarahippargi	TP	Parks and Gardens	Building a garden and compound at Office Backside	3.00	2.76	Work Completed
121	Devarahippargi	TP	Parks and Gardens	Installation of wire fencing around town NA sites parks	7.60	0.00	Work Started
122	Devarahippargi	TP	Roads	Construction of CC Road in Ward No 12 From Gollar Colony to Vijayapur Road	2.00	1.27	Work Completed

Vijapura District TMCs and TPs: Workwise Progress under 15th Finance Commission Grants -2020-21

Date=16-09-2021

Rs. in Lakhs

S.No	Town Name	Type of ULB	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
123	Devarahippargi	TP	Roads	Construction of CC Road in Ward No 02 From Basu Natikar house to Jamadar house	2.00	1.27	Work Completed
124	Devarahippargi	TP	Roads	Construction of CC Road in Ward No 07 From Rajahamad Mulla house to the road leading to the bazaar	2.00	1.27	Work Completed
125	Devarahippargi	TP	Roads	Construction of CC Road in Ward No 15 From Ndagoud house to Lamani house	2.50	1.60	Work Completed
126	Devarahippargi	TP	Roads	Construction of CC Road in Ward No 08 From Dr. Kamalagi Hospital to Buddha house	2.10	1.34	Work Completed
127	Devarahippargi	TP	Solid Waste Management	Purchase of JCB for Solid Waste disposal	26.50	0.00	Work Started
128	Devarahippargi	TP	Storm Water Drains	Construction of CC Drain in Ward No 16 From Kannada School to Pool	3.00	2.53	Work Completed
129	Devarahippargi	TP	Storm Water Drains	Construction of CC Drain near Karidevar Temple	3.00	2.42	Work Completed
130	Devarahippargi	TP	Storm Water Drains	Construction of CC Drain in Ward No 07 Backside of Syndicate Bank	2.00	1.79	Work Completed
131	Devarahippargi	TP	Storm Water Drains	Construction of CC Drain in Ward No 08 From Bhimanna Talawar house to Bagawan house	2.60	2.69	Work Completed
132	Devarahippargi	TP	Street Lighting	Shifting of right and left side Poles from Dr.B.R.Ambedkar circle to Tanda Road	4.00	0.00	Work Started
133	Devarahippargi	TP	Street Lighting	Shifting of right and left side Poles from More Hanumantray circle to Tippu Sultan circle	3.00	2.99	Work Completed
134	Devarahippargi	TP	Street Lighting	Shifting of right and left side Poles from Tippu Sultan circle to Hundekar Marriage hall	3.60	0.00	Work Started
135	Devarahippargi	TP	Street Lighting	Installation of High Mask In the cemetery adjoining Harana Road	3.50	3.47	Work Completed
136	Devarahippargi	TP	Water Supply	In Ward No 08 Installation of 3 inch PVC Pipe Line from Nava Nagar to Vijayapur road	8.00	5.89	Work Completed
137	Devarahippargi	TP	Water Supply	Installation of PVC Pipe Line at left side from Tippu Sultan Circle to pond or stream	6.00	4.72	Work Completed
138	Devarahippargi	TP	Water Supply	In Ward No 11 Installation of PVC pipe line from Kasugoud Patil home to Savalagi School	4.50	3.99	Work Completed
139	Indi	TMC	Burial Ground	Purchasing of Mukti Vahana	8.04	0.00	Tender to be Invited
140	Indi	TMC	Parks and Gardens	implemantaion of garden and construction of compound wall to garden	9.38	9.02	Work Completed
141	Indi	TMC	Roads	Construction of C C road in ward 09 Mustak Nagataha house to Bagali godavan	2.00	1.78	Work Completed
142	Indi	TMC	Roads	Construction of CC Road in the cemetery of Ward No: 03	3.00	2.07	Work Completed
143	Indi	TMC	Roads	Construction of CC Road in ward no 05 Station LT	2.00	1.82	Work Completed
144	Indi	TMC	Roads	Construction of CC Road in ward no 17 Bidar Mestru house to Mujahid Bagawan house	3.00	2.07	Work Completed
145	Indi	TMC	Roads	Road ಕೂಲಿಗಿರಿಸುತು in ward no 19 Jaligeri Engineer house to old Salotagi road	2.80	1.92	Work Completed
146	Indi	TMC	Roads	implemation of roads in ward no 06 Hanjagi to Muttappa Pujari house	1.00	0.00	Work Started

Vijapura District TMCs and TPs: Workwise Progress under 15th Finance Commission Grants -2020-21

Date=16-09-2021

Rs. in Lakhs

S.No	Town Name	Type of ULB	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
147	Indi	TMC	Roads	implementation of roads in ward no 06 Ingalagi road Shiranal Vastii	1.00	0.00	Work Started
148	Indi	TMC	Roads	Construction of CC Road in Ward No 10, from Dr Mamadapura Home to Station main Road, Shantappa Badigera Home to main Road and Monappa Badigera Home to Main Road and Shivalingeshwara Temple	3.00	2.07	Work Completed
149	Indi	TMC	Roads	Construction of CC Road in Ward No 13 Dhanashetti house to Basarakod house	3.00	2.06	Work Completed
150	Indi	TMC	Roads	Construction of CC Road in Ward No 21 Kannada government school to Girani	2.00	1.58	Work Completed
151	Indi	TMC	Roads	Construction of CC Road in Ward No 21 Ramachandra Janumar house to Dadu Krishna house	1.00	0.73	Work Completed
152	Indi	TMC	Roads	Construction of CC Road in Ward No 15 Khaji house to Shkha Doctor house	3.00	2.06	Work Completed
153	Indi	TMC	Solid Waste Management	purchasing of new G c b with cutter to indi tmc	40.00	0.00	Tender to be invited
154	Indi	TMC	Solid Waste Management	purchasing of plastic baling machine to indi tmc	5.00	5.00	Work Completed
155	Indi	TMC	Solid Waste Management	purchasing of security equipments to pourkarmikas	10.00	10.00	Work Completed
156	Indi	TMC	Solid Waste Management	Construction of community toilet in ward no 04	13.40	0.00	Work Started
157	Indi	TMC	Solid Waste Management	construction of community toilet in ward no 14	13.40	0.00	Work Started
158	Indi	TMC	Storm Water Drains	Construction of C C drain I ward no 05 Kolekar sandi	1.00	0.91	Work Completed
159	Indi	TMC	Storm Water Drains	Construction of C C drain in ward no 08 Goudar-Oni Ajit Shaha house to Chittu Dhanashetti house and Kumabr Oni Laxami temple to Masjid	2.00	0.00	Work Started
160	Indi	TMC	Storm Water Drains	Construction of C C drain in ward no 16 Suresh kumbar house Basaveshwar Mangala Karyalaya	3.00	0.00	Work Started
161	Indi	TMC	Storm Water Drains	Construction of C C drain in ward no 18 Muraman house to Sindagi house	3.00	0.00	Work Started
162	Indi	TMC	Storm Water Drains	Construction of C C drain in ward no 8 Amababhavani temple to Saatu Tennelli house	1.50	0.00	Work Started
163	Indi	TMC	Storm Water Drains	Construction of C C drain in Vijayapur road Parvati Kalyan Mantap to Beadari Mestri garage	8.50	0.00	Tender to be invited
164	Indi	TMC	Storm Water Drains	Construction of C C drain in ward no 02 Dor community	3.80	3.47	Work Completed
165	Indi	TMC	Storm Water Drains	Construction of C C slab on drains in ward no 19	1.50	0.00	Work Started
166	Indi	TMC	Storm Water Drains	Construction of C C drain in ward no 6 Tanveer house to Akheel house	1.00	0.00	Work Started
167	Indi	TMC	Storm Water Drains	Construction of C C drain in ward no 10 Ingale house Panduranga Temple	1.50	1.37	Work Completed
168	Indi	TMC	Street Lighting	Installation of himask in ward no 01	3.38	3.38	Work Completed
169	Indi	TMC	Street Lighting	Installation of himask in ward no 11	3.00	3.00	Work Completed
170	Indi	TMC	Street Lighting	Installation of himask in ward no 20	3.00	3.00	Work Completed

Vijapura District TMCs and TPs: Workwise Progress under 15th Finance Commission Grants -2020-21

Date=16-09-2021

Rs. in Lakhs

S.No	Town Name	Type of ULB	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
171	Indi	TMC	Under Ground Drainage	Providing 2 UGD chamber and pipe line in ward no 09 from Mustak Nagathan house to Bagali Godavan and Noor Masid	1.00	0.00	Tender to be Invited
172	Indi	TMC	Under Ground Drainage	UGD Work in ward no.09.	2.00	0.00	Tender to be Invited
173	Indi	TMC	Under Ground Drainage	ward no 18 new UGD work in Panchsheel nagar	3.00	0.00	Tender to be Invited
174	Indi	TMC	Under Ground Drainage	Providing new U G D line in ward no 07 Revappa Maddi Ashraya colony	20.80	0.00	Work Started
175	Indi	TMC	Water Supply	providing rain water harvesting system to complex belongs to tmc indi ownership near Ambedkar circle	3.35	0.00	Work Started
176	Indi	TMC	Water Supply	Construction of park in SWM Site and Supply of waste water and undertaking water supply necessary works	3.35	0.00	Tender to be Invited
177	Indi	TMC	Water Supply	providing pipe line work of 24*7 and conducting water supply related works in ward no 20, 22 and 23	56.95	0.00	Work Started
178	Kolhar	TP	Other Works	Development of garden in ward no 14 and 16 in kolhar town	9.80	7.78	Work Completed
179	Kolhar	TP	Other Works	Development of hindu burial ground in kolhar town	3.70	6.13	Work Completed
180	Kolhar	TP	Other Works	Development of muslim burial ground in kolhar town	3.65	0.00	Work Completed
181	Kolhar	TP	Roads	Asphalt road work in ward no 03 05 and 06 in kolhar town	9.80	9.14	Work Completed
182	Kolhar	TP	Solid Waste Management	Reserved fund for purchases of Excavator machine	4.90	1.49	Work Completed
183	Kolhar	TP	Solid Waste Management	Purchase of tractor engine, trailer and 5000 liter capacity water tanker for solid waste disposal in Kolhar town	14.00	2.24	Work Started
184	Kolhar	TP	Solid Waste Management	Purchasing an Auto Tipper for Solid Waste Disposal	8.00	0.00	Under Tender Process
185	Kolhar	TP	Solid Waste Management	Reserve money to compensate 14th fin 2019 20 auto tipper purchase	2.50	0.00	Under Tender Process
186	Kolhar	TP	Solid Waste Management	Fixing the 12 meter highmask in the Maharshi Valmiki circle of the town of Kolhar	7.35	0.00	Work Started
187	Kolhar	TP	Under Ground Drainage	Construction of cross drainage at various places in kolhar town	9.80	5.66	Work Completed
188	Kolhar	TP	Water Supply	Providing rain water harvesting to the kolhar town panchayat office	2.45	1.76	Work Completed
189	Kolhar	TP	Water Supply	Providing and laying PVC pipeline to ward no 11 12 and 13 in kolhar town	7.50	8.86	Work Completed
190	Kolhar	TP	Water Supply	Providing and laying PVC pipeline to ward no 17 UKP to Gurlingappa house in kolhar town	2.00	0.00	Work Completed
191	Kolhar	TP	Water Supply	Borewell drilling providing motor and construction of cistern at tahshildar office in kolhar town	2.50	3.63	Work Completed
192	Kolhar	TP	Water Supply	Providing and laying PVC pipeline to ward no 10 in kolhar town	2.00	0.00	Work Completed
193	Kolhar	TP	Water Supply	Borewell drilling providing motor and construction of of cistern at ward no 12 in kolhar town	2.50	0.00	Work Completed
194	Kolhar	TP	Water Supply	Providing and laying PVC pipeline to ward no 15 in kolhar town	3.10	0.00	Work Completed

Vijapura District TMCs and TPs: Workwise Progress under 15th Finance Commission Grants -2020-21

Date=16-09-2021

Rs. in Lakhs

S.No	Town Name	Type of ULB	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
195	Managuli	TP	Other Works	Development of Garden of Basava Nagar in managuli town	8.12	5.95	Work Completed
196	Managuli	TP	Other Works	Development of Garden at ward no 04 in managuli town	3.98	0.00	Work Started
197	Managuli	TP	Other Works	Installation of Fencing to Burial Ground at ward no 07 in managuli town	6.50	4.76	Work Completed
198	Managuli	TP	Other Works	Installation of Concrete Chairs and electrical poles in various Burial Grounds in managuli Town	3.50	3.50	Work Completed
199	Managuli	TP	Other Works	Construction of cistern and Installation of Motar at ward no 01 Burial Ground in managuli town	0.89	0.30	Work Completed
200	Managuli	TP	Roads	Construction of C C Road from ward no 08 revarsiddeshwar temple to Mabrukar house	5.70	3.97	Work Completed
201	Managuli	TP	Roads	Construction of C C Road from ward no 12 Dundappa jamkhandi House to lalasa manur house in managuli town	5.00	4.62	Work Completed
202	Managuli	TP	Roads	Construction of C C Road from ward no 09 Pārashuram Gorpiade house to Basavraj tapashetti house in managuli town	1.40	0.90	Work Completed
203	Managuli	TP	Solid Waste Management	Purchasing of Two waste collection Vehicle to managuli town panchayat office	0.00	0.00	Work Started
204	Managuli	TP	Solid Waste Management	Remaining Amount reserved for purchasing of Front Loader with backhoe in managuli Town	0.00	0.00	Work Completed
205	Managuli	TP	Solid Waste Management	Purchasing of PKs Safety Equipment	0.73	0.72	Work Completed
206	Managuli	TP	Solid Waste Management	Purchasing of Chemicals	2.42	2.42	Work Completed
207	Managuli	TP	Storm Water Drains	Construction of C C Drain from ward no 2 mallappa kumbar house to ward no 04 ningengoud biradar house	3.60	3.00	Work Completed
208	Managuli	TP	Storm Water Drains	Construction of C C Drain from ward no 14 from shigeri house to malappa jamakhandi house in managuli town	8.50	6.78	Work Completed
209	Managuli	TP	Street Lighting	Installation of Street light pole and wires in various wards	5.49	5.07	Work Completed
210	Managuli	TP	Street Lighting	Installation of Highmask at ward no 04 near yallamma temple in managuli town	2.70	1.95	Work Completed
211	Managuli	TP	Street Lighting	Installation of Highmask at ward no 15 near hanuman temple in managuli town	2.70	2.27	Work Completed
212	Managuli	TP	Water Supply	Construction of rain water harvesting in various govt offices	3.02	0.00	Work Started
213	Managuli	TP	Water Supply	Amount reserved for 24/7 water supply pipeline work	18.15	18.15	Work Completed
214	Muddebihal	TMC	Bridges	Construction of CC Road and Shelter in Nalatawad Road Burial ground	4.00	0.00	Work Started
215	Muddebihal	TMC	Bridges	Providing of sitting arrangements water supply Connection in idga Burial ground near Talikoti road	3.00	0.00	Work Started
216	Muddebihal	TMC	Bridges	construction of CC Road in connecting road to the veersaiv Burial Ground near alamatti road	3.00	0.00	Work Started
217	Muddebihal	TMC	Buildings	development of toilet at makandar galli ward no16	5.50	5.21	Work Completed
218	Muddebihal	TMC	Buildings	construction of toilet at viresh nagar	5.50	0.00	Under Tender Process

**Vijapura District TMCs and TPs: Workwise Progress under 15th Finance Commission Grants -2020-21**

Date=16-09-2021

Rs. in Lakhs

S.No	Town Name	Type of ULB	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
219	Muddebihal	TMC	Buildings	Development of STP Plant present at Hudco colony ward no 7	3.50	0.00	Tender to be Invited
220	Muddebihal	TMC	Buildings	Improvement of Toilet present at kumbar Oni	5.50	5.43	Work Completed
221	Muddebihal	TMC	Burial Ground	Construction of dry waste collection unit	5.50	0.00	Work Started
222	Muddebihal	TMC	Parks and Gardens	construction of path way in hudco garden	4.00	4.00	Work Completed
223	Muddebihal	TMC	Parks and Gardens	construction of compound wall to the garden near vidya nagar over head tank in muddebihal	2.50	2.44	Work Completed
224	Muddebihal	TMC	Parks and Gardens	development of garden near navadagi lawyer home in ward no 1 vidya nagar	4.50	3.93	Work Completed
225	Muddebihal	TMC	Parks and Gardens	Construction of compound wall and Installation of gate to the Daddi Layout garden	2.00	0.00	Work Started
226	Muddebihal	TMC	Parks and Gardens	Construction of water Fountain in Ambedkar Garden in indira nagar ward no 13	2.00	0.00	Under Tender Process
227	Muddebihal	TMC	Parks and Gardens	Development of Garden near muddebihal Lake	2.00	0.00	Work Started
228	Muddebihal	TMC	Parks and Gardens	Construction of compound wall to the garden in maruthi nagar ward no 2	3.00	0.00	Work Started
229	Muddebihal	TMC	Roads	Formation of CC Road from Deshapande house to smashan compound at ward no 9	3.00	0.00	Work Started
230	Muddebihal	TMC	Roads	FORMATION OF FOOTPATH BOTH SIDES OF NETTAJI GALLI MAIN ROAD AT WARD NO 14	4.00	3.97	Work Completed
231	Muddebihal	TMC	Roads	Formation of cc Road from Unnibavi house to piru house and Babu house to Ambedkar bavan at ward no 18, sote galli	3.00	2.86	Work Completed
232	Muddebihal	TMC	Roads	construction of cc Road from chilal shetter house to Kashibai house at ward no 3 maruti nagar	2.00	0.00	Work Started
233	Muddebihal	TMC	Roads	Formation of Pever block road from Gouramma hadimani house to abdul Bilagi house at ward no 13 Indira nagar	3.00	0.00	Work Started
234	Muddebihal	TMC	Roads	Construction of cc Road from kolur house to gudnal house and to hunakunti house ward no 21 maheboob nagar	5.00	4.89	Work Started
235	Muddebihal	TMC	Solid Waste Management	Purchasing of 2 no of 4 wheeler auto tipper	15.00	0.00	Under Tender Process
236	Muddebihal	TMC	Solid Waste Management	Construction of tar Road Pending In SWM Site	3.00	2.92	Work Completed
237	Muddebihal	TMC	Solid Waste Management	Formation of shed to vermi compost	2.00	1.98	Work Completed
238	Muddebihal	TMC	Solid Waste Management	Construction of vachman shed and electrification of wave bridge	2.00	0.00	Under Tender Process
239	Muddebihal	TMC	Solid Waste Management	Construction of compound wall renaming in SWM Site	10.00	0.00	Work Started
240	Muddebihal	TMC	Solid Waste Management	Purchasing of Pushcarts for door to door collection	2.50	0.00	Under Tender Process
241	Muddebihal	TMC	Solid Waste Management	Formation of Service centers at SWM Site for SWM Vehicals	10.50	0.00	Tender to be Invited
242	Muddebihal	TMC	Storm Water Drains	Formation of CC Frain from chilarshettar house to Kasibai house at Maruti Nagar ward no 3	2.00	0.00	Work Started



Vijapura District TMCs and TPs: Workwise Progress under 15th Finance Commission Grants -2020-21

Date=16-09-2021

Rs. in Lakhs

S.No	Town Name	Type of ULB	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
243	Muddebihal	TMC	Storm Water Drains	construction of CC Drain from Balagar house to smashan compound at singameswar nagar ward no 9	4.00	0.00	Work Started
244	Muddebihal	TMC	Storm Water Drains	Construction of CC Drain from Basappa nayakmakal house to Devanna Nayakmakal House and from remanna nayakmakal house to krisna bilebavi house	4.00	0.00	Work Started
245	Muddebihal	TMC	Storm Water Drains	Construction of CC Drain from Sunil illur house to Keshim vakils house at ward no4	4.00	3.76	Work Completed
246	Muddebihal	TMC	Storm Water Drains	Construction of CC Drain from Melin Oni Dodda gattar to gudasab golandaz house at ward no 20	4.00	0.00	Work Started
247	Muddebihal	TMC	Storm Water Drains	Construction of CC Drain from Shivanand patri house to Busstand compound	2.00	1.76	Work Completed
248	Muddebihal	TMC	Street Lighting	Installation of Electrical pole and wiring in ward no23 hamalar colony	4.00	0.00	Work Started
249	Muddebihal	TMC	Street Lighting	Installation of electrical pole and wiring in various places in muddebihal town	3.00	0.00	Work Started
250	Muddebihal	TMC	Street Lighting	Installation of mini high mast near ravi sagar home in ward no 13 indira nagar	1.50	1.23	Work Completed
251	Muddebihal	TMC	Street Lighting	Installation of mini high mast near banni temple in ward no 10 Pillekemma nagar	1.50	0.00	Work Started
252	Muddebihal	TMC	Street Lighting	Installation of cable box and meter to the center light in hudco colony	1.00	0.00	Under Tender Process
253	Muddebihal	TMC	Water Supply	Installation of GI Pipe line From Saipan Befari house to Nalatawad dogri house and Gogi house to nazim house at ward no18	2.52	2.51	Work Completed
254	Muddebihal	TMC	Water Supply	Installation of RO Plant In Avati gall at ward No 19	5.50	0.00	Work Started
255	Muddebihal	TMC	Water Supply	Installation of RO Plant In Pillekemma Nagar at ward No 10	5.50	0.00	Work Started
256	Muddebihal	TMC	Water Supply	Installation of RO Plant In Basav Nagar at ward No 12	5.50	0.00	Work Started
257	Muddebihal	TMC	Water Supply	Installation of RO Plant In Banasankari Nagar at ward No 22	5.50	0.00	Work Started
258	Muddebihal	TMC	Water Supply	Installation of RO Plant In Ganesh Nagar	5.50	0.00	Work Started
259	Muddebihal	TMC	Water Supply	Construction of chamber around the valve at allimalti road overhead tank watersupply pipeline	2.00	0.00	Work Started
260	Muddebihal	TMC	Water Supply	Installation of 4 Inch GI Pipe line From gudnal house to darga at pillekemma nagar ward no 11	2.50	2.49	Work Completed
261	Muddebihal	TMC	Water Supply	Development of clarifier of muddebihal filter bed	1.93	0.00	Work Started
262	Muddebihal	TMC	Water Supply	Purchasing of water supply parts	2.00	1.91	Work Completed
263	Muddebihal	TMC	Water Supply	Construction of mini water supply tank near janata school and mabusani at ward no 11 pk nagar	1.50	0.00	Work Started
264	Nalatawad	TP	Burial Ground	1.30 Lakhs in Warda No. 13 for the construction of 14th Finance Project in 2017-18 due to sanction of action plan for construction of Nirjala Urban Toilet with SFC Freedom Fund in 2016-17	3.33	0.00	Work Started
265	Nalatawad	TP	Other Works	Drawing the HT line and installing the TC in Ward No. 2	4.22	0.00	Work Completed
266	Nalatawad	TP	Other Works	Street light line drawing in various wards of the town.	2.55	0.00	Work Completed

Vijapura District TMCs and TPs: Workwise Progress under 15th Finance Commission Grants -2020-21

Date=15-09-2021

Rs. in Lakhs

S.No	Town Name	Type of ULB	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
267	Nalatawad	TP	Other Works	Construction of Hudko Garden in Ward No. 5	5.55	4.86	Work Completed
268	Nalatawad	TP	Other Works	Construction of Garden in Ward No.14	5.55	4.86	Work Completed
269	Nalatawad	TP	Other Works	Mukti Vehicles for Nalatwada Town	12.10	0.00	Work Started
270	Nalatawad	TP	Roads	Construction of CC Road in front of Kenchammas temple in ward no 5	1.40	1.10	Work Completed
271	Nalatawad	TP	Roads	Construction of CC road from Mehbooba Kadakallas house to main road in Ward No. 3	1.11	1.05	Work Completed
272	Nalatawad	TP	Roads	Construction of CC Road From Lalasaba Chilamakurs home to Lotageri main road,ward no 5	1.40	1.05	Work Completed
273	Nalatawad	TP	Roads	Construction of CC Road from Kshetris house to Agnis home in Ward No 2	1.30	1.05	Work Completed
274	Nalatawad	TP	Roads	Construction Of CC Road in front of Jalagar masuthi in ward no 8	1.30	1.05	Work Completed
275	Nalatawad	TP	Roads	Construction of CC Road from Ward No. 3 opposite Old Panchayat to Kuppasa house.	1.50	1.05	Work Completed
276	Nalatawad	TP	Roads	Construction of CC Road From Angadi Savakars house to Bikshavatimaths house in Ward No 11.	1.30	1.05	Work Completed
277	Nalatawad	TP	Roads	Construction of CC Road from Riyaj Maniyars House to Kabbinkatti in Ward no 4.	1.79	1.71	Work Completed
278	Nalatawad	TP	Solid Waste Management	Construction of Dry waste collection center in NalatAwad Town	7.25	0.00	Work Started
279	Nalatawad	TP	Solid Waste Management	Purchasing of vehicle mounted fogging Machine to TP Nalatawad	6.00	0.00	Work Completed
280	Nalatawad	TP	Solid Waste Management	Adjustment of the reduced balance amount to the amount of 10 lakhs reserved for the purchase of 3 numbers of Auto Tippers in 2019-20.	6.50	0.00	Work Completed
281	Nalatawad	TP	Storm Water Drains	In the Ward No. 13, the drainage of the CC drain from the house of Sumayyachikamatha to the bhavani shop.	1.00	0.96	Work Completed
282	Nalatawad	TP	Storm Water Drains	Construction of CC-Sewage to Mallikarjuna Nilavaramaths house at Ward No.,2	1.00	0.96	Work Completed
283	Nalatawad	TP	Storm Water Drains	Purchasing of Auto tipper for Swm	8.00	0.00	Work Completed
284	Nalatawad	TP	Storm Water Drains	Construction of CC drainage from Channappa Bilibavis house in Basarakoda Sir house in Ward 10.	1.60	0.00	Work Completed
285	Nalatawad	TP	Storm Water Drains	Construction of CC drainage from Talikoti main road to Gadedas house in ward no 14	3.50	0.00	Work Completed
286	Nalatawad	TP	Storm Water Drains	Ward No. 3 drainage from Khajehusen Milla to Lakshmi Gudi.	4.00	0.00	Work Completed
287	Nalatawad	TP	Water Supply	Rain Water Harvesting at Nalatwada Town Government Community Health Center, Nalatwada	5.00	0.00	Work Completed
288	Nalatawad	TP	Water Supply	200mm DA Pipeline from Vireswar Circle to Kanakadasa Circle	15.00	13.74	Work Completed
289	Nalatawad	TP	Water Supply	Implementation of 90 mm DA Pipeline in the city of Jattingaraya from Poostaman house at Ward No. 14.	5.75	4.95	Work Completed
290	Nidagundi	TP	Bridges	On the west side of the new cemetery on the , CC drainage was built by jungle cutting on the southbound lane of the cemetery and drainage water to the NH. Assembling a drain of -50 at Ward no.10	9.10	0.00	Under Tender Process

Vijapura District TMCs and TPs: Workwise Progress under 15th Finance Commission Grants -2020-21

Date=16-09-2021

Rs. in Lakhs

S.No	Town Name	Type of ULB	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
291	Nidagundi	TP	Other Works	Construction of CC drainage Parvtikar near the canal bridge in Ward No. 10	9.10	0.00	Under Tender Process
292	Nidagundi	TP	Other Works	Construction of CC Road from Muranahas house to Gudadinnis house at Ward no.10	9.10	0.00	Work Started
293	Nidagundi	TP	Other Works	Buying street lighting equipment	9.10	0.00	Under Tender Process
294	Nidagundi	TP	Other Works	Nidagundi Town Panchayat development work of the park in the Ward No.13th	9.10	0.00	Work Started
295	Nidagundi	TP	Solid Waste Management	Purchase of JCB vehicle for Nidagundi Town Panchayat.	22.75	0.00	Under Tender Process
296	Nidagundi	TP	Water Supply	Rain Water Harvesting Work	1.13	1.12	Work Completed
297	Nidagundi	TP	Water Supply	Implementation of a 12-inch PVC pipeline from WTP to Damavana Temple in Ward No. 5	20.49	0.00	Under Tender Process
298	Sindagi	TMC	Burial Ground	Development of Muslim community burial ground near garrage at Vijayapura main road	0.00	8.21	Work Completed
299	Sindagi	TMC	Burial Ground	Development of Waddar community burial ground	1.70	0.00	Work Started
300	Sindagi	TMC	Other Works	Construction of Sulab toilets in Gollar oni W No 12	9.70	0.00	Work Started
301	Sindagi	TMC	Other Works	Development work for Public toilet near Kaqi hospital	2.00	0.00	Work Started
302	Sindagi	TMC	Parks and Gardens	Development of Garden in W No 1	7.80	0.00	Work Started
303	Sindagi	TMC	Parks and Gardens	Development of Garden in W No 2	0.00	6.43	Work Completed
304	Sindagi	TMC	Parks and Gardens	Development of Garden in W No 13	7.80	6.43	Work Completed
305	Sindagi	TMC	Roads	Construction of road bridge in Takiya Oni W.No 9	6.00	5.71	Work Completed
306	Sindagi	TMC	Roads	Construction of CC road from New Hanchinal Jewellery shop to Dasma house in W No 11	4.00	0.00	Work Started
307	Sindagi	TMC	Roads	Construction of CC road from Prakash Ilager house to Khatib sir house in W No 18	4.00	3.05	Work Completed
308	Sindagi	TMC	Roads	Construction of CC road from Shapi Bijapur house to Yalagi house in W No 19	3.40	2.57	Work Completed
309	Sindagi	TMC	Roads	Construction of CC road from Tamboli house to Pyati Basu house in W No 6	2.00	0.00	Work Started
310	Sindagi	TMC	Roads	Construction of CC road from Chellagi complex to Bammalingeshwar temple in W No. 14	4.00	0.00	Work Started
311	Sindagi	TMC	Solid Waste Management	Purchasing of 2 Auto tipper for disposal of Segregated wet and dry waste garbage as per DPR	16.00	0.00	Under Tender Process
312	Sindagi	TMC	Solid Waste Management	Purchasing of loud speakers for Auto tipper as per DPR	0.75	0.75	Work Completed
313	Sindagi	TMC	Solid Waste Management	Providing GPS for newly purchased Auto tippers as per DPR	1.25	1.23	Work Completed
314	Sindagi	TMC	Solid Waste Management	Purchasing of Tools Baskets saving kits etc. as per DPR	0.50	0.50	Work Completed

**Vijapura District TMCs and TPs: Workwise Progress under 15th Finance Commission Grants -2020-21**

Date=16-09-2021

Rs. in Lakhs

S.No	Town Name	Type of ULB	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
315	Sindagi	TMC	Solid Waste Management	Purchasing of Tractor tanker and sprayer pump for SWM unit	4.50	4.50	Work Completed
316	Sindagi	TMC	Solid Waste Management	Repair of Segregation machine and painting in SWM unit	2.50	2.50	Work Completed
317	Sindagi	TMC	Solid Waste Management	Development work for compound wall of SWM site unit	1.00	0.00	Work Started
318	Sindagi	TMC	Solid Waste Management	Providing TC and purchasing of necessary electrical equipments for SWM unit	3.50	3.50	Work Completed
319	Sindagi	TMC	Solid Waste Management	Purchase of Thermal scanning machine gumboots sanitizer Mask Ephron Dettol and etc.. for pourakarmika	7.00	0.00	Under Tender Process
320	Sindagi	TMC	Solid Waste Management	Purchase of rodding machine and 100 rods for UGD cleaning	3.50	3.50	Work Completed
321	Sindagi	TMC	Solid Waste Management	Purchasing of UGD Man hole covers	3.00	3.00	Work Completed
322	Sindagi	TMC	Solid Waste Management	Purchase of 10 ltr bucket for doing segregation of wet and dry waste garbage as per DPR	15.00	0.00	Under Tender Process
323	Sindagi	TMC	Storm Water Drains	Construction of CC drain from Basalingappa Bisanal house to Gollalappa Puradal house from Balappa Pujari house to Mallappa Bhantanur house and from Shekharappa Biradar house to Malu Hiroli house in W No 3	4.00	0.00	Work Started
324	Sindagi	TMC	Storm Water Drains	Construction of CC drain from Dindawar Shlvappa house to Gulbarga main road and Amba bhavani temple to Gulbaga main road	4.00	3.14	Work Completed
325	Sindagi	TMC	Storm Water Drains	Construction of CC drain from Chandakavate Janab house to main road in W No 8	4.00	0.00	Work Started
326	Sindagi	TMC	Storm Water Drains	Construction of CC drain from Managil house to Adagal house and from Padeknur house to Tirumalamath house and from katti house to Somalingeshwar circle in W No 10	4.00	0.00	Work Started
327	Sindagi	TMC	Storm Water Drains	Construction of CC drain from BSNL office to Tippu sultan circle in W No 15	4.00	0.00	Work Started
328	Sindagi	TMC	Storm Water Drains	Construction of CC drain from Dharapati Harijan house to Chavan house and from Hangeragi house to Hosamani house and from Sindagikar house to Mosque in W.No 22	3.40	3.42	Work Completed
329	Sindagi	TMC	Street Lighting	Providing Electric pole in W No 7	1.70	1.38	Work Completed
330	Sindagi	TMC	Street Lighting	Providing Electric pole in W No 21	1.70	1.58	Work Completed
331	Sindagi	TMC	Street Lighting	Painting for Electric poles and installation of wire cable and LED light from Dr. B R Ambedkar circle to R D Patil college	4.50	4.50	Work Completed
332	Sindagi	TMC	Street Lighting	Painting for Electric poles and installation of wire cable and LED light from Dr.B.R Ambedkar circle to Gandhi circle and from Gandhi circle to Tippu sultan circle	4.50	0.00	Work Started
333	Sindagi	TMC	Street Lighting	Painting for Electric poles and installation of wire cable and LED light from Dr. B R Ambedkar circle to Bus depot	4.50	4.50	Work Completed
334	Sindagi	TMC	Street Lighting	Painting for Electric poles and installation of wire cable and LED light from Basaveshwar circle to SC hostel	4.50	4.50	Work Completed
335	Sindagi	TMC	Street Lighting	Painting for Electric poles and installation of wire cable and LED light from Vivekanand circle to Bandal cross circle to SC hostel	2.00	0.00	Work Started
336	Sindagi	TMC	Water Supply	Construction of Rain water harvesting in Vidya nagar water tank	5.85	0.00	Work Started
337	Sindagi	TMC	Water Supply	Construction of Rain water harvesting in Sindagi town Court	5.85	0.00	Work Started
338	Sindagi	TMC	Water Supply	Providing pipeline from Gunari gas shop to Manu house in W.No 20	3.00	2.46	Work Completed

Vijapura District TMCs and TPs: Workwise Progress under 15th Finance Commission Grants -2020-21

Date=16-09-2021

Rs. in Lakhs

S.No	Town Name	Type of ULB	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
339	Sindagi	TMC	Water Supply	Providing 3 inch and 6 inch pipe line Motor from Japan thota well in W No 20	4.40	3.40	Work Completed
340	Sindagi	TMC	Water Supply	Providing pipe line and motor from Japan thota Kuri halli maddi and shivashankar layout to old Talawar oni in W No 5	4.00	3.90	Work Completed
341	Sindagi	TMC	Water Supply	Providing 3 inch pipeline at Mohammadiya nagar in W No 7	4.00	3.90	Work Completed
342	Sindagi	TMC	Water Supply	Providing 3 inch PVC pipe line from Kalai house to Shrigiri house in W No 8	1.00	0.00	Work Started
343	Sindagi	TMC	Water Supply	Construction of 3 inch and 6 inch PVC pipeline from Raju Kuri house to Sadashiv Managuli house in W No 16	4.40	0.00	Work Started
344	Sindagi	TMC	Water Supply	Construction of 3 inch and 6 inch PVC pipeline from Girani to Nagur last plot and from Girani to SC ST ladies hostel in W No 17	5.00	0.00	Work Started
345	Sindagi	TMC	Water Supply	Providing 3 inch pipeline from Ravi Ingale house to Garden in W No 18	1.00	0.97	Work Completed
346	Sindagi	TMC	Water Supply	Drilling of Borewell and providing pipeline from Mulla sir house to Khatib house in W No 19	2.00	3.76	Work Completed
347	Sindagi	TMC	Water Supply	Drilling of 2 borewells and providing motor in W No 21	3.30	2.53	Work Completed
348	Sindagi	TMC	Water Supply	Construction of 3 inch pipeline and Drilling of Borewell providing Electric motor from BCM hostel to Ganesh nagar in W No 23	3.00	0.00	Work Completed
349	Talikote	TMC	Bridges	Purchase of Mukti Vehicle	13.95	0.00	Tender to be Invited
350	Talikote	TMC	Parks and Gardens	The development of park in Ward No 01 Aashreya Colony RS No 265	6.00	0.00	Work Started
351	Talikote	TMC	Parks and Gardens	The development of the park in Ward No 05 Indira Nagar Talikote	8.50	8.36	Work Completed
352	Talikote	TMC	Parks and Gardens	Construction of Compound wall and fixing of Grill in Basava Nagar Nagappa Katti Park in ward No 04	4.10	4.07	Work Completed
353	Talikote	TMC	Roads	Construction of C.C Road From Ningraj Kantoji house To Baslingaya House @ W.No-14 Talikote Town.	5.00	5.00	Work Completed
354	Talikote	TMC	Roads	Construction of C.C Road From Abbas Choudari house To Buddha Sab House @ W.No-2 Talikote Town.	3.10	0.00	Work Started
355	Talikote	TMC	Roads	Construction of C.C Road From Dakhni house To Sandi House @ W.No-13 Talikote Town.	0.90	0.00	Work Started
356	Talikote	TMC	Roads	Construction of C.C Road From Soni Basheer house To Chand Saheb House @ Talikote Town.	0.90	0.00	Work Started
357	Talikote	TMC	Roads	Construction of C.C Road From Heera Singh house To Main road @ Talikote Town.	1.40	1.22	Work Completed
358	Talikote	TMC	Roads	Construction of C.C Road From Lahori house To Ismail Hadignal House @ W.No-06 Talikote Town.	5.40	5.19	Work Completed
359	Talikote	TMC	Roads	Construction of C.C Road From Mural house To Mohammed Pathan House @ W.No-23 Talikote Town.	2.00	0.00	Work Started
360	Talikote	TMC	Solid Waste Management	Purchase of 2 tractors and trailer for solid waste disposal	20.00	0.00	Work Started
361	Talikote	TMC	Solid Waste Management	Purchase of 04 Auto Tipper and Body for Door to door collection for solid waste Disposal	26.50	0.00	Work Started
362	Talikote	TMC	Storm Water Drains	Raising of Manholes in TMC Talikote Limit	4.65	3.16	Work Completed

Vijapura District TMCs and TPs: Workwise Progress under 15th Finance Commission Grants -2020-21

Date=16-09-2021

Rs. in Lakhs

S.No	Town Name	Type of ULB	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
363	Talikote	TMC	Storm Water Drains	Construction of RCC Drain from Padaganur House to Yadvad House at ward No 9 in Talikote town	2.00	1.96	Work Completed
364	Talikote	TMC	Storm Water Drains	Construction of RCC Drain from Iqbal Dalayath House to Pathan House at ward No 23 in Talikote town	3.50	2.96	Work Completed
365	Talikote	TMC	Storm Water Drains	Construction of RCC Drain from B K Bank to Nagareshwar Temple at ward No 10 in Talikote town	4.40	0.00	Work Started
366	Talikote	TMC	Storm Water Drains	Construction of RCC Drain from Sidappa house to Koukar house at W.No-5 in Talikoti Town	2.80	2.60	Work Completed
367	Talikote	TMC	Storm Water Drains	Construction of RCC Drain from Basheer house to Chandsab Lahori house in Talikoti Town	0.80	0.00	Work Started
368	Talikote	TMC	Storm Water Drains	Construction of RCC Drain from Walvekar house to Shabbir Dakhni house at W.No-15 in Talikoti Town	1.50	0.00	Work Started
369	Talikote	TMC	Storm Water Drains	Construction of RCC Drain from Tilgula house to Kumbar tea shop at W.No-14 in Talikoti Town	3.60	3.57	Work Completed
370	Talikote	TMC	Street Lighting	street lights Installation of power lines where there is no power lines in Talikote Town	18.60	0.00	Work Started
371	Talikote	TMC	Water Supply	Development of water harvesting in TMC Talikote and others TMC Buildings	4.65	0.00	Work Started
372	Talikote	TMC	Water Supply	Modification of 4.54 & 2.84 M, C, D filter complexes in the water treatment plant (FILTER MEDIA)	17.27	0.00	Work Started
373	Talikote	TMC	Water Supply	providing and laying of 6 inch water pipe line from Mahal Galli to Waddar Oni	11.00	7.69	Work Completed
374	Talikote	TMC	Water Supply	Implementation of DI Walls in all Upper Water Resources	8.93	6.57	Work Completed
			<b>Total</b>		<b>1809.60</b>	<b>704.52</b>	

ಅನುಬಂಧ-4

ಕ್ರ. ಸಂ.	ಶೀರ್ಷಿಕೆ	ಕಾರ್ಯದ ವಿವರ
		ಬಾಹ್ಯ ಕಾರ್ಯದ ವಿವರ
1	ಪನತ್ಯಾಜ್ಯ ವಸ್ತು ನಿರ್ವಹಣೆ	ಪನತ್ಯಾಜ್ಯ ವಸ್ತು ನಿರ್ವಹಣೆ ಸಂಬಂಧಿಸಿದಂತೆ ನಿಗದಿತ ಯೋಜನಾ ವರದಿಯನ್ನು ಸಿದ್ಧಪಡಿಸಿ ಬೆಂಗಳೂರು ಕಛೇರಿ ಬಿಲ್ಡಿಂಗ್ ಕಾಮಗಾರಿಗಳ 12 ನೇ ಹಂತ 7 ಕಾಮಗಾರಿಗಳು ಮುಕ್ತಾಯಗೊಂಡಿದ್ದು 08ನೇ 10 ಕಾಮಗಾರಿಗಳ ಪ್ರಗತಿಯನ್ನು ಮತ್ತು ವಾಹನ ಯುತ್ಪಾದಕರೊಳಗೆ ಖರೀದಿ ಬಿಲ್ಡಿ 17 ಪೇಜ್ 19 ವಾಹನ ಯುತ್ಪಾದಕರೊಳಗೆ ಖರೀದಿ ಕಾರ್ಯದ ವಿವರ
2	ಬಿ.ಇ.ಸಿ	ರೂ 5.00 ಲಕ್ಷಗಳ ಅನುದಾನದಲ್ಲಿ ಸಾರ್ವಜನಿಕರಿಗೆ ಸ್ವಚ್ಛ ಭಾರತ ಯೋಜನೆ ಅಡಿಯಲ್ಲಿ ಮೂಡಿಸುವ ಸಲುವಾಗಿ ಬಿಲ್ಡಿಂಗ್ ಗಳ ಬರಹ ಪ್ಲಾನ್ ನಿರೀಕ್ಷೆ, ಪ್ಲಾನ್ ಸ್ಟಾಡ್ ನಿರೀಕ್ಷೆ ಅಗ್ಗಿ ಮುಂತಾದ ಕಾರ್ಯಕ್ರಮಗಳನ್ನು ಕೈಗೊಳ್ಳಲಾಗಿದೆ ಪುನರಾವೇಶ
	ಪನತ್ಯಾಜ್ಯ ವಸ್ತು ನಿರ್ವಹಣೆ	ಪನತ್ಯಾಜ್ಯ ವಸ್ತು ನಿರ್ವಹಣೆಗೆ ಸಂಬಂಧಿಸಿದಂತೆ 9 ಸಿಡಿಲ್ ಕಾಮಗಾರಿಗಳು ಮುಕ್ತಾಯಗೊಂಡಿರುತ್ತವೆ.
	ಬಿ.ಇ.ಸಿ	ಸಾರ್ವಜನಿಕರಿಗೆ ಸ್ವಚ್ಛ ಭಾರತ ಯೋಜನೆಯ ಅಡಿಯಲ್ಲಿ ಮೂಡಿಸುವ ಸಲುವಾಗಿ ಪಟ್ಟಣದ ಬಸ್ ನಿಲ್ದಾಣದ ಬಳಿ ಇರುವ ಸಾರ್ವಜನಿಕ ಶೌಚಾಲಯಕ್ಕೆ ಪೇಯಿಂಗ್ ಮಾಡಿಸುವುದು, ಪಟ್ಟಣದ ಸಾರ್ವಜನಿಕ ಆಸ್ಪತ್ರೆ ಬಳಿ ಇರುವ ಸಾರ್ವಜನಿಕ ಶೌಚಾಲಯಕ್ಕೆ ಪೇಯಿಂಗ್ ಮಾಡಿಸುವುದು, ಪಟ್ಟಣದಲ್ಲಿ ಬ್ಯಾನರ್ ಮತ್ತು ಪೋಸ್ಟರ್ ಮಾಡಿಸುವುದು, ಕೆರೆ ಪತ್ರಗಳು ಮತ್ತು ಹ್ಯಾಂಡ್ ಜಿಲ್ಡ್/ಸ್ಟಿಕ್ ಮಾಡಿಸುವುದು, ಸಿಡಿಲ್ ವಿವಿಧ ವಾಹನಗಳನ್ನು ಖರೀದಿ ಮಾಡುವುದು, ಪಟ್ಟಣದಲ್ಲಿ ಲೋಕಲ್ ಕೋಲ್, ಫಿಲ್ಡ್ ಮಿಡಿಯಾ ಮುಖಾಂತರ ಪ್ರಚಾರ ಮಾಡುವ ಕಾರ್ಯಕ್ರಮಗಳನ್ನು ಕೈಗೊಳ್ಳಲಾಗಿದೆ ಪುನರಾವೇಶ
	ಪನತ್ಯಾಜ್ಯ ವಸ್ತು ನಿರ್ವಹಣೆ	ಪನತ್ಯಾಜ್ಯ ವಸ್ತು ನಿರ್ವಹಣೆಗೆ ಸಂಬಂಧಿಸಿದಂತೆ 2 ಸಿಡಿಲ್ ಕಾಮಗಾರಿಗಳು ಮುಕ್ತಾಯಗೊಂಡಿರುತ್ತವೆ

<p>1</p> <p>ಬಿ.ಇ.ಸಿ</p>	<p>ಸಾಮಾಜಿಕವಾಗಿ ಸ್ವಲ್ಪಭಾರತ ಹೋಲಬೆಯ ಬಗ್ಗೆ ಅರಿವು ಮೂಡಿಸುವ ಸಲುವಾಗಿ ಪಟ್ಟಣದ ಹೆಚ್.ಆರ್.ಎಲ್. ಕೆ.ಎಂ.ಎ.ಎ. ಗೋಡೆ ಮತ್ತು ಪುರಸಭೆ ಕಾರ್ಯಾಲಯ ಕಂಪ್ಯೂಟರ್ ಗೋಡೆಗಳ ಜೊತೆಗೆ ಉಪಯುಕ್ತವಾದ ಪಟ್ಟಣದಲ್ಲಿ ಬಾಹ್ಯಾಕಾಶ ಮತ್ತು ಬೋರ್ಡಿಂಗ್ ಮುಡಿಸುವುದಕ್ಕಾಗಿ ಅಭಿಲಾಷೆ ಮತ್ತು ಕಾರ್ಯಕ್ರಮಗಳನ್ನು ಆಯೋಜಿಸುವುದು. ಹಾಗೂ ವಿದ್ಯಾರ್ಥಿಗಳಿಗೆ ಬಿ.ಇ. ಸಲಹೆಗಳನ್ನು ನೀಡುವುದು.</p>
<p>ಮುಖ್ಯೋಪಾಧ್ಯಾಯರ ಮೂಲಕ</p>	
<p>ಫಲಶ್ರುತಿ ಮತ್ತು ನಿರ್ವಹಣೆ</p>	<p>ಫಲಶ್ರುತಿ ಮತ್ತು ನಿರ್ವಹಣೆ ಸಂಬಂಧಿಸಿದಂತೆ ವಿವರಿಸಿ. ಹಾಗೂ ಉಪಯುಕ್ತವಾದ ವಿಷಯಗಳನ್ನು ಕರೆಯಲಾಗಿತ್ತು. ಅದರಲ್ಲಿ ಬಿ.ಇ. ಸಲಹೆಗಳನ್ನು ಕೊಡುವುದು. ಹಾಗೂ ಬಿ.ಇ. ಸಲಹೆಗಳನ್ನು ಕೊಡುವುದು.</p>
<p>ಬಿ.ಇ.ಸಿ</p>	<p>ಸ್ವಲ್ಪ ಭಾರತ ಮಿಷನ್ ಆಡಿನಿಯಲ್ಲಿ ಎ.ಇ.ಸಿ ಕಾರ್ಯಕ್ರಮವು ಜಾರಿಯಾಗಲಿವೆ.</p>
<p>ಅಲಮೋದಾ ಮೂಲಕ</p>	
<p>ಫಲಶ್ರುತಿ ಮತ್ತು ನಿರ್ವಹಣೆ</p>	<p>ಫಲಶ್ರುತಿ ಮತ್ತು ನಿರ್ವಹಣೆಗೆ ಸಂಬಂಧಿಸಿದಂತೆ ವಿವರಿಸಿ. ಹಾಗೂ ಉಪಯುಕ್ತವಾದ ವಿಷಯಗಳನ್ನು ಕರೆಯಲಾಗಿತ್ತು. ಅದರಲ್ಲಿ ಬಿ.ಇ. ಸಲಹೆಗಳನ್ನು ಕೊಡುವುದು. ಹಾಗೂ ಬಿ.ಇ. ಸಲಹೆಗಳನ್ನು ಕೊಡುವುದು.</p>
<p>2</p> <p>ಬಿ.ಇ.ಸಿ</p>	<p>ಸ್ವಲ್ಪ ಭಾರತ ಮಿಷನ್ ಆಡಿನಿಯಲ್ಲಿ ಎ.ಇ.ಸಿ ಕಾರ್ಯಕ್ರಮವು ಜಾರಿಯಾಗಲಿವೆ.</p>
<p>ಅಲಮೋದಾ ಮೂಲಕ</p>	
<p>ಫಲಶ್ರುತಿ ಮತ್ತು ನಿರ್ವಹಣೆ</p>	<p>ಬಿ.ಇ. ಸಲಹೆ ಕೆಲವು ಯೋಜನೆಗಳನ್ನು ಉಳಿಸಲಾಗಿದೆ.</p>
<p>3</p> <p>ಬಿ.ಇ.ಸಿ</p>	<p>ರೂ.2.50 ಲಕ್ಷಗಳ ಅನುದಾನದಲ್ಲಿ ನಗರ 1) ಪ್ರಾಮುಖ್ಯ ರಸ್ತೆಗಳಲ್ಲಿ ಸರಾಸರಿ ಕೆಲವು ಗೋಡೆಗಳು, ಸಾಮಾಜಿಕ ಮತ್ತು ಸಾಮುದಾಯಿಕ ಕೆಲಸಗಳಿಗಾಗಿ ಮೇಲೆ ಬರುವ ಶೇ. ಮುಕ್ತ ಕೆಲವು ವಿಂಗಡನೆ. 2) ಸಾಮಾಜಿಕ ಸೇವೆಗಳಿಗಾಗಿ ಮಾರುಕಟ್ಟೆ ಬಸ್ ಸ್ಟಾಪ್ ಮುಂತಾದ ಸ್ಥಳಗಳಲ್ಲಿ ಬರುವ ಸುಟ್ಟಗಳ ಮೂಲಕ ಅರಣ್ಯ ಮೂಡಿಸುವುದು 3) ಪಟ್ಟಣ ಪ್ರಮುಖ ರಸ್ತೆಗಳು, ವೃತ್ತಗಳಲ್ಲಿ ಸ್ವಚ್ಛತೆ ಪಡೆದು ಅಳವಡಿಸುವುದು 4) ಕೆಲವು ವಿಂಗಡನೆ ಕೆಲಸಗಳನ್ನು ಬಳಿಕ ಕುರಿತು ಜಾರಿ ಕಾರ್ಯಕ್ರಮ ಮಾಡುವುದು.</p>



		ಬೆಳಚನಿ ವೆಚ್ಚ ಪರಿಚಯ
1	ಫನತ್ಯಾಜ್ಯ ವಸ್ತು ನಿರ್ವಹಣೆ	ಯಂತ್ರ ಸಂಸ್ಥೆಗಳಿಗೆ ಯಂತ್ರೋಪಕರಣಗಳನ್ನು ಪರಿಶೀಲಿಸುವುದು.
2	ಐ ಇ ಸಿ	ಯೂ. 2.50 ಲಕ್ಷಗಳ ಅನುದಾನದಲ್ಲಿ ನಗರ 1) ಪ್ರಮುಖ ರಸ್ತೆಗಳಲ್ಲಿ ಸರಕಾರಿ ಕಛೇರಿ ಗೋಡೆಗಳು, ಸಾರ್ವಜನಿಕ ಮತ್ತು ಸಮುದಾಯ ಶೌಚಾಲಯಗಳ ಮೇಲೆ ಬಯಲು ಶೌಚ ಮುಕ್ತ, ಕಸ ನಿಂಗಡಣೆ, ಸ್ವಚ್ಛತೆಯ ಕುರಿತು ಗೋಡೆ ಬರಹ, 2) ಸಾರ್ವಜನಿಕ ಸೇರುವ ಪ್ರದೇಶಗಳಾದ ಮಾರುಕಟ್ಟೆ, ಬಸ್ ಸ್ಟಾಪ್, ದೇವಸ್ಥಾನ ಮುಂತಾದ ಸ್ಥಳಗಳಲ್ಲಿ ಬೀದಿ ನಾಟಕಗಳ ಮೇಲಣಕ ಅರಿವು ಮೂಡಿಸುವುದು. 3) ಪಟ್ಟಣದ ಪ್ರಮುಖ ರಸ್ತೆಗಳು, ವೃತ್ತಗಳಲ್ಲಿ ಪ್ರಕಟಣೆ ಫಲಕಾ ಅಳವಡಿಸುವುದು. 4) ಕಸನಿಂಗಡಣೆ ಶೌಚಾಲಯಗಳ ಬಳಕೆ ಕುರಿತು ಜಾಥಾ ಕಾರ್ಯಕ್ರಮ ಮಾಡುವುದು.
		ವಿಜ್ಞಾನ ಸಂಸ್ಥೆಗಳಿಗೆ ವೆಚ್ಚ ಪರಿಚಯ
1	ಫನತ್ಯಾಜ್ಯ ವಸ್ತು ನಿರ್ವಹಣೆ	ಮೂಲದಲ್ಲಿಯೇ ಕಸ ನಿಂಗಡಣೆ ವ್ಯಾಪ್ತಿಗೆ ನಿಷೇಧ ಕುರಿತು ಮತ್ತು ಮನೆಯಲ್ಲಿ ಗೊಬ್ಬರ ತಯಾರಿಕೆ ಕುರಿತು ಸಾರ್ವಜನಿಕ ರಲ್ಲಿ ಅರಿವು ಮೂಡಿಸುವ ಕಾರ್ಯಕ್ರಮ ಹಮ್ಮಿಕೊಳ್ಳಲಾಯಿತು.
2	ಐ ಇ ಸಿ	ಮೂಲದಲ್ಲಿಯೇ ಕಸ ನಿಂಗಡಣೆ ವ್ಯಾಪ್ತಿಗೆ ನಿಷೇಧ ಕುರಿತು ಮತ್ತು ಮನೆಯಲ್ಲಿ ಗೊಬ್ಬರ ತಯಾರಿಕೆ ಕುರಿತು ಸಾರ್ವಜನಿಕ ರಲ್ಲಿ ಅರಿವು ಮೂಡಿಸುವ ಕಾರ್ಯಕ್ರಮ ಹಮ್ಮಿಕೊಳ್ಳಲಾಯಿತು.
		ಮನೆಗೋಳ ವೆಚ್ಚ ಪರಿಚಯ
1	ಫನತ್ಯಾಜ್ಯ ವಸ್ತು ನಿರ್ವಹಣೆ	-
2	ಐ ಇ ಸಿ	ಯೂ. 2.50 ಲಕ್ಷ ಅನುದಾನದಲ್ಲಿ ಸಾರ್ವಜನಿಕರಿಗೆ ಸ್ವಚ್ಛ ಭಾರತ ಯೋಜನೆಯ ಬಗ್ಗೆ ಅರಿವು ಮೂಡಿಸುವ ಸಲುವಾಗಿ ಪೌರಕಾರ್ಮಿಕರಿಗೆ ಕಾರ್ಯಾಗಾರಗಳು, ಬ್ಲಾಡ್ ಗೋಡೆ ಬರಹ, ವ್ಯಾಪ್ತಿಕ ನಿಷೇಧ ಕುರಿತು ಅರಿವು ಮೂಡಿಸುವ ಮುಂತಾದ ಕಾರ್ಯಕ್ರಮಗಳನ್ನು ಹಮ್ಮಿಕೊಳ್ಳಲಾಗಿದೆ.
		ಕೋಲ್ಟಾರ ವೆಚ್ಚ ಪರಿಚಯ
1	ಫನತ್ಯಾಜ್ಯ ವಸ್ತು ನಿರ್ವಹಣೆ	ಜನಜನ ಮುಂತ್ರ ಕಾರ್ಯದಿಲಾಗಿದೆ
2	ಐ ಇ ಸಿ	3) ಕಸನಿಂಗಡಣೆ ಲಕ್ಷಗಳ ಅನುದಾನದಲ್ಲಿ ಸಾರ್ವಜನಿಕರಿಗೆ ಸ್ವಚ್ಛ ಭಾರತ ಯೋಜನೆಯ ಬಗ್ಗೆ ಅರಿವು ಮೂಡಿಸುವ ಸಲುವಾಗಿ ಸ್ಪೋರ್ಟ್ಸ್ ಕ್ಲಬ್‌ನಲ್ಲಿ ಸಮುದಾಯ ಶೌಚಾಲಯಗಳ ಗೋಡೆಬರಹ, ಸ್ಟಾಪ್ ಕಂಪೌಂಡ್ ಮೇಲೆ ಗೋಡೆ ಬರಹ, ಮಾರುಕಟ್ಟೆ, ಬಸ್ ಸ್ಟಾಪ್, ದೇವಸ್ಥಾನ ಮುಂತಾದ ಸ್ಥಳಗಳಲ್ಲಿ ಬೀದಿ ನಾಟಕಗಳ ಮೇಲಣಕ ಅರಿವು ಮೂಡಿಸುವುದು.

**ನಿರಗುಂದಿ ಪಟ್ಟಣ ಪಂಚಾಯತ**

1	ಭವತ್ಯಾಜ್ಯ ವಸ್ತು ನಿವಹಣೆ	ಒಂದು ವಾಹನ ಖರೀದಿಗೆ ಕಾರ್ಯಾದೇಶವನ್ನು ನೀಡಲಾಗಿದ್ದು, ಮೂರು ವಾಹನ ಖರೀದಿಗೆ ಕಾರ್ಯಾದೇಶವನ್ನು ನೀಡುವುದು ಪ್ರಕ್ರಿಯೆಯಲ್ಲಿದೆ.
2	ಬಿ ಇ ಸಿ	2.50 ಲಕ್ಷಗಳ ಅನುದಾನವನ್ನು ಸಾಮಾಜಿಕರಿಗೆ ಸ್ವಲ್ಪ ಬಾರತ ವಾಹನ ನಿರೀಕ್ಷಿಸಿತ್ತು. ಅದನ್ನು ಮೂರನೇ ಕುರಿತ ಬೆಂಚರ್ ಅಕ್ರೂನಿಸಲಾಗಿ, ಸದರಿ ಬೆಂಚರ್‌ನಲ್ಲಿ 2 ಎಸ್.ಜಿ.ಒ.ಗಳು ಬಾಕಿ ಬಂದಿವೆ ಮತ್ತು ಅದರಲ್ಲಿ ಮೂರು ಪಾರ್ಶ್ವಿಕ ನಂಜೆ, ವಿಶಯಪುರ ರವರಿಗೆ ಸದರಿ ಚಟುವಟಿಕೆಗಳ ಬೆಂಚರ್ ಮೂಲಕವಾಗಿದ್ದು, ಸದರಿ ಮೂರರಿಗೆ ಕಾರ್ಯಾದೇಶ ನೀಡಲಾಗಿ ಚಟುವಟಿಕೆಗಳನ್ನು ನೋಡುಗೊಳಿಸುತ್ತಾರೆ.
<b>ನಾಲಕವಾಡ ಪಟ್ಟಣ ಪಂಚಾಯತ</b>		
1	ಭವತ್ಯಾಜ್ಯ ವಸ್ತು ನಿವಹಣೆ	1) ಭವತ್ಯಾಜ್ಯ ವಸ್ತು ನಿವಹಣೆಗೆ ಸಂಬಂಧಿಸಿದಂತೆ ಬೆಂಚರ್ ಕರಡು ನಿರೀಕ್ಷಿಸಿ ಕಾರ್ಯಾದೇಶಗಳಿಗೆ ಯಂತ್ರೋಪಕರಣಗಳ ಕಾಮಗಾರಿಗಳು ಮುಗಿಸಲಾಗಿದ್ದು, ಬೆಂಚರ್ ಅನುಮತಿ ನೀಡಲಾಗಿದೆ.
2	ಬಿ ಇ ಸಿ	3) ರೂ 2.5 ಲಕ್ಷಗಳ ಅನುದಾನವನ್ನು ಸಾಮಾಜಿಕರಿಗೆ ಸ್ವಲ್ಪಬಾರತ ನಿರೀಕ್ಷಿಸಿತ್ತು. ಅದನ್ನು ಮೂರನೇ ಕುರಿತ ಬೆಂಚರ್ ಅಕ್ರೂನಿಸಲಾಗಿ, ಸದರಿ ಬೆಂಚರ್‌ನಲ್ಲಿ 2 ಎಸ್.ಜಿ.ಒ.ಗಳು ಬಾಕಿ ಬಂದಿವೆ ಮತ್ತು ಅದರಲ್ಲಿ ಮೂರು ಪಾರ್ಶ್ವಿಕ ನಂಜೆ, ವಿಶಯಪುರ ರವರಿಗೆ ಸದರಿ ಚಟುವಟಿಕೆಗಳ ಬೆಂಚರ್ ಮೂಲಕವಾಗಿದ್ದು, ಸದರಿ ಮೂರರಿಗೆ ಕಾರ್ಯಾದೇಶ ನೀಡಲಾಗಿ ಚಟುವಟಿಕೆಗಳನ್ನು ನೋಡುಗೊಳಿಸುತ್ತಾರೆ.
<p>ತಿಕ್ಕೋಟಾ ಪಟ್ಟಣ ಪಂಚಾಯತ ಮತ್ತು ಬಬಲೇಶ್ವರ ಪಟ್ಟಣ ಪಂಚಾಯತ          ಕೊಸದಾಗಿ ಮೇಲ್ವರ್ಗದಿಂದ ಯಾವುದೇ ಅನುದಾನ ಹಂಚಿಕೆಯಾಗಿರುವುದಿಲ್ಲ.</p>		

## Annexure:05

## Nagarothana(Municipality)-3 work wise Details

SI No	Town / ULB	TYPE	Name of work	Estimated cost	Expenditure	Work status
1	Sindagi	TMC	10% amount credited(within 21 crore action plan amount) for providing pipeline from Babaleshwar pond for supply of Drinking water purpose for Sindagi town	210.00	135.50	Under Progress
2	Sindagi	TMC	Providing Pipeline work from Nandu Ice factory to Topi Munna house through Martur house to Nayak house. Providing pipe line from Mahibub Machchi house to Chand house. Providing 3" pipeline and volve from Akbarsab Natikar house through Professor colony to Kurade house. Providing 3" pipeline and volve from church to Ramesh Chavan house and Nellogi swami shop and Karjagi Babu house to Siddappa Mastar house. Providing 3" pipeline and volve from Makandar Driver house to Jumanal sir house. and providing 3" pipeline and volve from Siddappa Master house to KSRTC kallolli. Providing Motor to Borewell near Kari masidi and providing Motor to Borewell near Takiya Masidi.	40.00	38.74	Completed
3	Sindagi	TMC	Providing and laying of Coble stone from Main road near Ambedka bhavan to BEO office	15.00	14.96	Completed
4	Sindagi	TMC	Providing and laying of Coble stone from mallikarjun lodge to telephone exchange office	20.00	19.87	Completed
5	Sindagi	TMC	Providing and laying of Cobol stone from Alamel road Sunagar complex to Samagr house and Gopal Hosamani house to Bhimashankar Guttaragi house to Kuri complex to Bhaji Bhagappa house.	25.00	10.65	Completed
6	Sindagi	TMC	Development of Garden at Shivashankar Badavanac at ward no 7	25.00	0.00	To be tendered
7	Sindagi	TMC	Development of Dr Babu jagajivan Ram Bhavan	9.33	0.00	To be tendered
8	Sindagi	TMC	Construction of Asphalt road from Vidya nagar 1st cross to Stadium and from Bandal main road to Shantu Hiremath house upto Garden	25.00	23.77	Completed
9	Sindagi	TMC	Construction of Asphalt road from Siddu through Uppin house to Gundagi house to Tanakedar house	19.31	15.12	Completed
10	Sindagi	TMC	Construction of Asphalt road from Ambedkar circle to Hegade house and from Vivekanand circle to Sangolli Rayanna circle	25.00	29.02	Completed
11	Sindagi	TMC	Construction of retaining wall in front lakkamma temple at w.no 7	20.00	19.88	Completed
12	Sindagi	TMC	Construction of Asphalt road from Savel well to Heggereshwar temple and Construction of storm water drain both side from Kinagi:house to Anand talkies	25.00	17.83	Completed

SI No	Town / ULB	TYPE	Name of work	Estimated cost	Expenditure	Work status
13	Sindagi	TMC	Construction of CC road from Sompur road Siddeshwar Kirahi shop to Bandal main road. Construction of Asphalt road from R D Patil college main road Allapur house to Bhusanur sir house. Construction of Asphalt road to Vidya nagar auto stand to water tank.	30.00	44.45	Completed
14	Sindagi	TMC	Construction of CC road from Ganapati temple to Dr.Angadi house. Construction of CC road from Dr.Nadagouda house to Bankur house. Construction of Asphalt road from Sangam bar to Managuli layout.	33.60	33.76	Completed
15	Sindagi	TMC	Construction road work from Lakkamma temple to Burrial ground, and Construction of Asphalt road behind Jyoti Dhaba Guli sir house Aravind Biradar house.	25.00	23.33	Completed
16	Sindagi	TMC	Construction of CC drain from Ganapati temple to Dr.Angadi house. Construction of drain from Dr.Nadagouda house to Bankur house and from Huchchappa Muttyan temple to Dharma shale. Construction of CC drain from chand hotel to Mahmud nagar moratagi naka. Construction of CC road in indra nagar at w.no 21	43.60	36.78	Completed
17	Sindagi	TMC	Installation of High mast near Mahmediya masjid Moratagi naka kari masjid	15.00	10.63	Completed
18	Sindagi	TMC	Construction of the CC Bridge to the ditch at Ward No. 9	11.66	0.00	To be tendered
19	Sindagi	TMC	Construction of commercial complex 1st floor opposite to TMC Office	20.00	19.79	Completed
20	Talikoti	TMC	Formation and Lickage of M S Pipe line from Malnur Jackwell to Salwadagi Village	100.00	100.00	Completed
21	Talikoti	TMC	Construction of road and drange of SC People lives ( Machgar Galli, Door galli ) in Ward No 15	25.00	24.13	Completed
22	Talikoti	TMC	Formation of cc road in Ward No 23 Panchesab Darga to Waddar Galli	25.00	24.90	Completed
23	Talikoti	TMC	Formation of CC road in Ward No 13 Mahal Galli to Waddar Oni	25.00	18.92	Completed
24	Talikoti	TMC	Joint the road of Vijayapur Circle cross Janaki Hall Road to ashreya colony (SC People Lives).	34.33	26.32	Completed
25	Talikoti	TMC	Formation of Link road in R S No 659 Sarsheti Layout of Bagewadi Road to Aashreya Kere. And Kodekal Sir House Opposite	25.00	24.45	Completed
26	Talikoti	TMC	Formation of CC Road and Drange in Ward No 1 RS No 265 Aashreya Colony of ST People Lives.	19.31	27.10	Completed
27	Talikoti	TMC	Formation of BT Road in Ambhavani Temple to Panche sab Darga	30.09	25.11	Completed
28	Talikoti	TMC	Formation of BT Road in RS No 285 Hunsagi Main Road to Hagaratagi Talwar House of 1000 M	50.00	54.47	Completed
29	Talikoti	TMC	Formation of BT Road in KEB to Lakshmeshwar Sir House	34.00	37.29	Completed
30	Talikoti	TMC	Formation of cc Road of Rajwade to Mulla Oni and Formation of BT Road in Lakhashmi Temple to Meti House	30.00	31.12	Completed
31	Talikoti	TMC	Formation of BT Road in Dever Hipparagi Road to Balu Talwar House.	25.00	29.12	Completed

Sl No	Town / ULB	TYPE	Name of work	Estimated cost	Expenditure	Work status
32	Talikoti	TMC	Formation of BT Road in Dever Hipparagi Road to Tilgul Sir House.	25.00	28.00	Completed
33	Talikoti	TMC	Formation BT Road Tippu Nagar Main Road Hunasagi to Port and Yasin Mamdapur House to Array Nalad and Lahori house to Hanagi House	25.00	30.25	Completed
34	Talikoti	TMC	Formation of cc Road of Rajwade to Mulla Oni and Formation of BT Road in Lakhashmi Temple to Meti House	26.00	26.32	Completed
35	Talikoti	TMC	Formation of BT Road of Shivaji Circle to Yakanna Masarkall House and Formation of Road and drange of Police station Chavani House to Bableshtar House	32.00	29.18	Completed
36	Talikoti	TMC	Construction of Road and RCC drange in Dever Hipparagi Road to Janaki Hall and Fani Bandh Sir House, Savagi Hotel to Janaki Halla and Dever Hipparagi Road to A K Desai House and Hight the UGD Chembar and insertion of Pipeline	30.00	37.60	Completed
37	Talikoti	TMC	Development of Vegitable Market	26.77	29.49	Completed
38	Talikoti	TMC	Development of Garden in Vidaya Nagar (Housing Colony)	25.00	20.21	Completed
39	Talikoti	TMC	Development of Garden of Gundappa Kumbahouse opposite in Ganesh Nagar	25.00	27.35	Completed
40	Muddebihal	TMC	Formation of tor Road from Tahasildar office to Anganwadi From Malagatti house to laddimath house & Both sides of Kalal ,Budder & Ambedkar Colony CC road	25.00	28.28	Completed
41	Muddebihal	TMC	Formation of CC Road from Hanamant Bajantri House to Ratnavva madar house	25.00	21.95	Completed
42	Muddebihal	TMC	Formation of CC Drain from A S Patil Complex to Netaji colony	59.33	56.84	Completed
43	Muddebihal	TMC	Formation of CC Drain from Thorat Shop to Telephone exchange to cntgadagadi bhavi	44.31	41.46	Completed
44	Muddebihal	TMC	Contrubution ammount paid to UGD work underUIDSMT	378.18	378.18	Completed
45	Muddebihal	TMC	CONSTRUCTION OF COMERSIAL COMPLEX IN FRONT OF OLD TAHASILDAR OFFICE	105.68	72.44	Work Started
46	Indi	TMC	Providing D I Pipe line from Loni kere to Airsang pump house	115.00	112.77	Completed
47	Indi	TMC	Installation of Express feeder line from in water filter Ghatak	15.00	0.00	Completed
48	Indi	TMC	(SCP Work) Construction of CC drain & road in ward no 15 Khaji house to Dr Shikh house , ward no 02 husen blasha darga hilla varege to shant pailvan house ,ward no 01 layappa bandennavar house parsi house & kannada school halladavarege	34.33	38.05	Completed
49	Indi	TMC	(SCP Work) Construction of Dunbar road in ward no 18 Jai shree katakadond house to yugade house	25.00	11.87	Completed

Sl No	Town / ULB	TYPE	Name of work	Estimated cost	Expenditure	Work status
50	Indi	TMC	(SCP Work) construction of CC road from monappa nagar LT Sevalal Temple to Tarabai Rathod house in ward no 23 & Sanjay Kisan Rathod ti Poomu Pandu Rathod house , Shrimant Tarasing Chouhan house & ward no 20 INDI road KEB Shiddalingeshwar Temple	25.00	20.78	Completed
51	Indi	TMC	(SCP Work) Construction of CC road on ward no 14-Sanju Dashwant house station road , ward no 14 Shinge Maddi Aksha Masuti to Indikar house & ward no 17 Mallu sidramappa Baratagi house Basaweshwar School to Bagawan School	25.00	21.49	Completed
52	Indi	TMC	(TSP) Construction of CC drain in ward no 12	44.31	37.34	Completed
53	Indi	TMC	Construction of Ashpahalating road in ward no 14 15 & 17 Anjuman compound to Hire indi road ,ward no 17 Anjuman Masuti ti Mandrup house CC drain & Ismail house Mandrup house .Ward no 17 Karnataka bank to Ibrahim house.Sikanadar Bagawan house Abdul house CC road,Mulla.house Maibub Bagwan House Bandu Bagawan house to Modaka Ramazan house CC drain,Patel house Saleem road Watchmaker house CC road,Chigar house bagawan house CC road ,Rasid.house to rehaman Tarakeri house CC road	48.86	44.63	Completed
54	Indi	TMC	Construction of CC road in ward no 14 Deshi Shop to Bharapet Masuti	25.00	20.57	Completed
55	Indi	TMC	Construction of road in ward in ward no 15 Mahaveer Talkies to Jain Mandir , Javeed momin house Garden, rajak momin house to Shamns school & Umar sir house hire indi road	25.00	18.44	Completed
56	Indi	TMC	Construction of Drain in ward no 09 Shirakanalli house Jahangeeer house to Main road Dambar road ,jahangeer Malak house to Mahibub Ballari house	25.00	20.68	Completed
57	Indi	TMC	Construction of in ward no 09 Lachyan house to hosamani vathar ,Barikayi Oni,Jamadar andi to tawakalashya around darga cobel stone &RCC PRE CASTE SLAB madina masidi house	25.00	22.01	Completed
58	Indi	TMC	Construction of CC road in gandhi Bazar	30.00	28.10	Completed
59	Indi	TMC	Construction of road in ward no 12 Agarakhed road to Kalikadevi Temple	25.00	20.99	Completed
60	Indi	TMC	Construction of CC road in ward no 18 Vithal house to danayya swami house & Shanta madiwal house suresh nayak house & Raghavedra kulkarni house vithal badiger house	25.00	18.45	Completed
61	Indi	TMC	Construction of Ashphalating road in ward no 12 Kudiganur Layout	25.00	20.35	Completed

Sl No	Town / ULB	TYPE	Name of work	Estimated cost	Expenditure	Work status
62	Indi	TMC	Construction of CC road in ward no 19 Bhajanrti house Ganapati Temple & Salotagi Goudar house to ganapati temple, munasi shop to main road asphalating road Mangala Karyalaya to Salotagi road ,Tower to old salotagi road CC road ,Ashpalating road Santu gouda house salotagi road sindagi road to lalasangi house	25.00	24.39	Completed
63	Indi	TMC	Construction of ashpalating in in ward no 13 Rasid arab house Shanteshwar school gate to ward no 19 chandu Shivur house dr Ankalagi house	25.00	19.40	Completed
64	Indi	TMC	Construction of road & CC drain ward no 16 Anjuman road to Megha market site and Busstand to Bolegaon road	25.00	20.33	Completed
65	Indi	TMC	Construction of CC road in ward no 06 to hanjagi road pujari vasti road repairy , Construction of CC road in ward no 18 Beer Devar Temple	25.00	21.06	Completed
66	Basavan Bagewadi	TMC	Contribution to KUWS & D Board for 24x7 drinking water supply scheme	179.91	161.73	Completed
67	Basavan Bagewadi	TMC	Ulb contribution to KUWS & D Board for 24x7 drinking water supply scheme in SC Area in Basavana Bagewadi Town	39.11	39.11	Completed
68	Basavan Bagewadi	TMC	Construction of Megha Market Shopping Complex reserve for SC Un employed public	70.22	70.22	Completed
69	Basavan Bagewadi	TMC	Ulb contribution to KUWS & D Board for 24x7 drinking water supply scheme in ST Area in Basavana Bagewadi Town	0.98	0.98	Completed
70	Basavan Bagewadi	TMC	Construction of Megha Market Shopping Complex reserve for ST Un employed public	43.33	43.33	Under Progress
71	Basavan Bagewadi	TMC	Balance amount reserve for Construction of Megha Market Shopping Complex reserve for General Un employed public in Basavana Bagewadi Town	303.95	303.95	Under Progress
72	Chadachan	TP	WARD NO 8 CONSTRUCTION OF OVER HEAD TANK (5 LAKHS LITER), WARD NO 11 CONSTRUCTION OF OVER HEAD TANK (5 LAKHS LITER), CONSTRUCTION OS PUMP HOUSE AND PIPELINE FROM HAVINAL ROAD TO MS PATIL LAYOUT	310.50	0.00	Work Started
73	Chadachan	TP	WARD NO 7 CONSTRUCTION OF OVER HEAD TANK (5 LAKHS LITER), WARD NO 10 PRIVIDEING AND FIXING OF PIPELINE	25.00	0.00	Work Started
74	Chadachan	TP	WARD NO 10 CONSTRUCTION OF CC ROADS IN ASHRAYA COLONY, WARD NO 12 CONSTRUCTION OF CC ROADS IN HARALAIYA COMMINITTY LAYOUT	10.00	9.75	Completed
75	Chadachan	TP	WARD NO 10 CONSTRUCTION OF CC DRAINS IN KONCHIKOLAR ONI, WARD NO 14 CONSTRUCTION OF CC DRAINS FROM SHINDE HOUSE TO LAKE	20.00	18.69	Completed

SI No	Town / ULB	TYPE	Name of work	Estimated cost	Expenditure	Work status
76	Chadachan	TP	WARD NO 15 CONSTRUCTION OF PUBLIC TOILET BLOCK, SINKING OF BOREWELL. FIXING OF MOTAR	23.88	20.39	Work Started
77	Chadachan	TP	WARD NO 7 CONSTRUCTION OF OVER HEAD TANK FOR DRINKING PURPOSE	10.62	0.00	Work Started
78	Chadachan	TP	WARD NO 12 CONSTRUCTION OF CC ROADS IN HARALLAYYA COLONY	25.00	25.51	Completed
79	Devar Hipparagi	TP	Construction of 5.00 Lakh liter over head water tank in ward no 11	112.65	112.65	Completed
80	Devar Hipparagi	TP	Construction of 2.50 Lakh liter capacity over head water tank in Hosuru Badavane and installation pipe line in town	59.81	59.81	Work Started
81	Devar Hipparagi	TP	Construction of CC road in ward no 9 from Manjunath hospital to society and Hanamant Chakare home to Basavraj Waddar Home, in ward no 17 SC people living place Ramu lal chavan home to Babu Bhimu Chavan home and Deepalu Thavaru Jadhav home to Roopsingh Khemu home and in Ward no 10 Yallappa Gudimani home to Hanamant Myakeri Home Ravi Manur home to Madiwalappa Manur home.	40.00	36.57	Completed
82	Devar Hipparagi	TP	Installation of 5" PVC pipe line in Ward no 8, 9 and 10 from the Pipeline coming from Bore well in Ingalagi Lake.	17.00	14.60	Work Started
83	Devar Hipparagi	TP	Construction of Rain water drain from Tanda road to Mulla wooden cross	16.00	0.00	Work Started
84	Devar Hipparagi	TP	Construction of Community Toilet in Ward no 16	16.00	15.60	Completed
85	Devar Hipparagi	TP	Installation of PVC Pipe line in Ward no 13 and 16 where ST people living place	13.54	12.14	Completed
86	Devar Hipparagi	TP	Construction of CC road in ward no 01 Maruti Temple to Sadayyana Math, in ward no 02 Sureshgouda Patil Home to Ganga Samaja and Ningangouda Hattarakihal Home to Mallikarjun Temple and in ward no 03 Sureshgouda Patil home to Karidevara Temple	30.00	41.82	Completed
87	Devar Hipparagi	TP	Construction of CC Road in ward no 4 from Mahesh Pattar home to Gurubasayya Yaranal home and from Madagond home to Kulkarni home, in ward no 05 from Mallappa Sebenavar home to Santosh Malanur home and in ward no 06 from Malati home to Chandu Hosamani home and also Ashok Manur house and from Salakki home to Dhevendra Yalagi home	30.00	19.20	Completed



SI No	Town / ULB	TYPE	Name of work	Estimated cost	Expenditure	Work status
88	Devar Hipparagi	TP	Construction of CC Road in ward no 07 from Gaddagi Math to Janja Masjid , in ward no 08 from Desai home to Yamanur home and Dr.Sathihal home to Baghwan home and in ward no 11 from Vijayapur road to Nilayya halasangi home and nilayya halasangi home to Basappa Kori home and from Haidarsab home to Idga Masjid and from Shivappa Kolakar home to Waddodagi plot and from Idaga Masjid to Aralimatti Padanur sir home	30.00	35.86	Completed
89	Devar Hipparagi	TP	Construction of CC road in ward no 12 from Mabulali Yargal home backside to Husainsab e Jatagar home and from Husainsab Ameensab Jatagar home to Rahimsab Kareni home and in ward no 13 from Usmansab Naikodi home to Talikot road and from sangappa Devanagaon home to Usmana Naikodi home and also in ward no 14 from Talikot road to Ibrahim Manur home and from Kashiray Hallad home to Gadad home and from Iranna Devar Temple to Ayyappa home	30.00	19.89	Completed
90	Devar Hipparagi	TP	Construction of CC road in ward no 15 from Devanagaon home to Nanagoudar home and from Husainsab Mande home to Buransab Masali home and from Kantappa Masali home to Adaki home and in ward no 10 from Haranal Haranal sir home to Kashinath Kotin home and from Chidambar Kulkarni home to Ravutharaya temple and from Gollalappa Sannakki home to Patangi home	30.00	24.77	Completed
91	Kolar	TP	Implementation of Pipe Line for Continuous Drinking Water Supply In Ward No. 01,02,03,04,05,06,07,08,09,10,15 & 16	200.00	200.00	Completed
92	Kolar	TP	Building an ELSR tank with capacity of 5 lakh liters in Ward No. 4	122.57	122.57	Completed
93	Kolar	TP	(SCP)Implementation of Pipe Line for Continuous Drinking Water Supply Ward No.11,12,13,& 17	72.89	72.89	Completed
94	Kolar	TP	(TSP)Implementation of Pipe Line for Continuous Drinking Water Supply In Ward No. 14	29.54	29.54	Completed
95	Managuli	TP	Construction of 2.50 Lakh liter over head water tank in ward no 15 near Hegadihal Road	61.00	61.00	Completed
96	Managuli	TP	Installation of Water Supply Pipe Line In Town	189.00	189.00	Completed

Sl No	Town / ULB	TYPE	Name of work	Estimated cost	Expenditure	Work status
97	Managuli	TP	Construction Of C C Road and Drain In Ward no 16 from Islampur tande 1 habu Thavaru chavan House to Motilal rajaput House , Dongri House to Tuluju House , Gulab somu House to Hamu Somu House , Chandu Venu house Mohan Venu house , babu battu House to Lokesh Vittal House , basavaraj Tukku House to Mangesh House , Loku Rathod House to Shankar kasu Lamani House , Thavaru Vittal house Lamani House to Somu teju lamani house , Tuluju House to Anand Teju House , Gemu Vittal House to Lakku Vittal House , Hanamant Somu House to Bhimu Hemalu House , Government School to revu Ukkali House.	25.00	24.19	Work Started
98	Managuli	TP	Construction Of C C Road and Drain In Ward no 15 From Jamina house to mantesh Bammnalli House , Lesappagol House to Hameda Makanadar house .	10.00	13.01	Completed
99	Managuli	TP	Construction Of High-Tech Toilet In ward no 03	10.00	9.90	Completed
100	Managuli	TP	Construction Of CC Road and Drain In Ward no 16 LT No:02 From Main Road to Khubu Chandu pawar House ,and Near Sewalal temple Madu Situ Naik House to Suresh Hiru Pawar House , Khubu Chandu Pawar House to Pandu jagnu pawar House , Thavaru kiru pawar house to Pandu desu house .	27.89	25.20	Completed
101	Managuli	TP	Installation of high mask In ward no 3,14,15 and 16	10.00	8.98	Completed
102	Managuli	TP	Construction of high-tech toilet In ward no 14 and ward no 15.	19.54	19.28	Completed
103	Managuli	TP	Construction of CC Road and Drain In ward no 13 from Main road to Reddar bhavi and Rameshwar temple to Abdul kalam circle	47.57	46.12	Completed
104	Managuli	TP	Construction of commercial Complex Near New Bus stand	25.00	23.23	Work Started
105	Nalatwad	TP	Providing a new (6inch)pipeline from jockwel to fitterbed and including (8 inch) pipeline town and providing (6 inch) pipeline from Shree v j deshamukh form to narayanapur redder petha tank.	150.00	141.65	Completed
106	Nalatwad	TP	construction of ccdrain from kalaburagi form to hatti halla	55.00	40.53	Work Started
107	Nalatwad	TP	in waard no 5 providing strret lights from town lake to bsaveswar school (near one side streetlight bus stop )	10.00	0.00	Work Started
108	Nalatwad	TP	providing drinking water supply system in ward 1	7.89	6.51	Completed
109	Nalatwad	TP	construction of ccdrainage from hatti house to shantappa desayi house	25.00	19.34	Completed
110	Nalatwad	TP	providing drinking water system in ward 10	4.54	2.62	Work Started
111	Nalatwad	TP	providingt street lights and construction foot path at midian road from veereswara circle to tippu sultan circle	100.00	47.71	Work Started
112	Nalatwad	TP	construction of cc road from gorabala sanganagoud house to tuppada house in ward no 2 old house shop and savukar house, ward 11 basarakod house hiremath house ,in ward no 14 kannda school to talikot maijn road	20.79	18.13	Completed

SI No	Town / ULB	TYPE	Name of work	Estimated cost	Expenditure	Work status
113	Nalatwad	TP	construction of one side cc drianage from gdemman katte mahiboob nagar to chinivalar plot	17.25	18.34	Completed
114	Nalatwad	TP	construction cc drainagae from sarornath formi to deshankh form house	25.00	20.83	Completed
115	Nalatwad	TP	providing steetligh at the midian of road from veereshwar circle to bus stand	9.53	0.00	Work Started
116	Nidagundi	TP	Applying 160mm 10kg pipeline from benal jackwel to main road. Applying 60hp motor,pump, penal board. Applying 60hp motor,pump, penal board and TC at Yalagur jackwel. Construction of 10lakh liter-water storage pound.	108.00	108.00	Completed
117	Nidagundi	TP	In ward no 04(SCP) construction of CC Roads from Terin house to bhajantri's house and Construction of CC Road and Drain from Yamanoorappa darga to girganv house	25.00	25.10	Completed
118	Nidagundi	TP	In ward no 02 & 05 (SCP) construction of CC Road and Drain from Pattan shetti hose to Heggond house and Kumatagi house to govt hospital. construction of CC Road from Gonal house to main road	25.00	18.77	Completed
119	Nidagundi	TP	In ward no 01 (SCP) Construction of road dambarikaran from ganapati temple to old itagi road and Drain from wadawadagi house to old itagi road and construction of footpath & Drain from College main road bothside.	22.89	11.73	Completed
120	Nidagundi	TP	In ward no 09 & 07 (TSP) Construction of CC Road from Deshpande house to Veerbhadreshwar temple. Road Dambarikaran from Banakar house to Jalapoor connection road.Construction of CC Road from Banakar house to Anganawadi.	29.54	29.07	Completed
121	Nidagundi	TP	In ward no 15 & 16 Road Dambarikaran and Drain from katapoor road to Muddebihal main road Infront of primary school.	25.00	27.22	Completed
122	Nidagundi	TP	In ward no 13 Road Dambarikaran and Drain from Basavaraj bagewadi's house to NH50 road.	25.00	22.92	Completed
123	Nidagundi	TP	In ward no 10, 11 & 12 Road Dambarikaran from New Busstant to Bread Batti and Construction of CC Road & Drain Bread Batti to Gudadinni house. And Basavaraj sajjan house to bannad house. Construction of CC Road from Bevoor house to Basappa haveli house.	60.00	64.98	Completed
124	Nidagundi	TP	In ward no-03 Construction of CC Road & Drain from Bashveshwar Bank to Muddebihal road. In ward no 06 Construction of CC Road from Urdu School to Yalawar house and Pavar house & Shivanagi house to Main Road.	40.00	38.65	Completed
125	Nidagundi	TP	Construction of Rain water Drain From Tahashidhar Office passed by Gouriishwar temple to Yalagur Cross Smashan	25.00	24.76	Completed

SI No	Town / ULB	TYPE	Name of work	Estimated cost	Expenditure	Work status
126	Nidagundi	TP	Installation of Highmast near old busstand, Rudraswami matt and near Pattan Panchayati savai bavi	15.00	14.40	Completed
127	Nidagundi	TP	Construction of Hightech Bustand near old busstand	5.00	0.00	Work Started
128	Nidagundi	TP	Construction of garden at College main road divider and Muddebihal main road divider	10.00	0.00	Completed
129	Nidagundi	TP	In ward no 12 Construction of Nirmal nagar toilets	9.57	11.51	Completed
130	ALMEL	TP	Construction of Retain wall and Improments to Almel lake	130.00	15.13	Work Started
131	ALMEL	TP	Providing and laying of Pipe line from Choukimath to veerabadreshwar Temple	5.00	6.75	Work Started
132	ALMEL	TP	Construction of RO Plant near Busstand and Dr ambedkar Circle	10.00	9.66	Work Started
133	ALMEL	TP	Construction of Ciestern in ganesh Nagar in W.No 1	2.00	0.00	Completed
134	ALMEL	TP	Sinking of borewell and installation of Motor and construction of Ciestern near Dr sanju House	3.00	2.31	Work Started
135	ALMEL	TP	Construction of asphalt road from indi main road to Ambedkar Nagar via infront of library, from devar agasi to devar well	30.00	29.40	Completed
136	ALMEL	TP	Construction of asphalt road from anjuman school to Kadani Agasi	15.00	15.98	Work Started
137	ALMEL	TP	Construction of 2 hightech toilet at W.No 13 and 14	22.89	8.09	Work Started
138	ALMEL	TP	Construction of CC road and drain from Manur sir house to Raichur Sir house	5.00	4.94	Completed
139	ALMEL	TP	Construction of asphalt road from buruda house to afjalpur road via saladalli hcuse	10.00	9.30	Completed
140	ALMEL	TP	Providing and Installation of highmast in gandhi chouka and Ambedkar Nagar and darga	10.00	9.67	Completed
141	ALMEL	TP	Construction of CC drain from makka masuti to chandu narayankar house	5.00	4.04	Completed
142	ALMEL	TP	Construction of CC road near burudu house at w.No 9	4.54	4.21	Completed
143	ALMEL	TP	Construction of asphalt road from ambidar choudayya circle to kadani agasi via hanuman temple	25.00	28.82	Completed
144	ALMEL	TP	Construction of CC road from devanagava main road to W.No 14 Rajagati house	8.79	8.18	Completed
145	ALMEL	TP	Construction of asphalt road from masuti well to vithal devar temple	8.00	5.41	Work Started
146	ALMEL	TP	Construction of hightech toilet at W.No 7	12.00	3.55	Completed
147	ALMEL	TP	Construction of asphalt road from indi road to hiremath	10.00	9.93	Completed
148	ALMEL	TP	Construction of asphalt road from kadani agasi to idga ground	15.00	14.28	Completed
149	ALMEL	TP	Construction of hightech toilet at W.No 9 and 11	12.00	8.02	Completed
150	ALMEL	TP	Providing and Installation of 3 highmast in 1) kadani agasi 2) Indi Road vetermary hospital 3) Anjuman main market	15.00	12.98	Completed

SI No	Town / ULB	TYPE	Name of work	Estimated cost	Expenditure	Work status
151	ALMEL	TP	Construction of asphalt road from indi road to masali house via veterinary hospital	5.00	4.98	Completed
152	ALMEL	TP	Construction of asphalt road to ganesh nagar	10.00	9.93	Completed
153	ALMEL	TP	Construction of CC drain from arjunagi math to afjapur road via madar oni	10.00	9.88	Completed
154	ALMEL	TP	Construction of CC drain from Irappa melinamani house to metri house at w.no 11	7.25	8.17	Completed
155	ALMEL	TP	Construction of hightech toilet at W.No 12, 17 and 18	10.53	5.71	Completed
156	ALMEL	TP	Construction of arch near bus stand	20.00	0.00	Work Started
157	ALMEL	TP	Construction of CC road at w.no 14	4.00	3.99	Completed
			PMC	PMC	111.21	
			<b>Total</b>	<b>6162.50</b>	<b>5295.03</b>	

ಮುಖ್ಯ ಅಭಿಯಂತರರು  
 ಪೌರಾಡಳಿತ ನಿರ್ದೇಶನಾಲಯ  
 ಶ್ರೀ ಬೆಂಗಳೂರು