




ಕರ್ನಾಟಕ ವಿಧಾನ ಪರಿಷತ್ತು

ಮಾನ್ಯ ಸದಸ್ಯರ ಹೆಸರು	ಶ್ರೀ ಎಂ.ಎಲ್. ಅನಿಲ್ ಕುಮಾರ್ (ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಗಳ ಕ್ಷೇತ್ರ)
ಚುಕ್ಕೆ ಗುರುತಿಲ್ಲದ ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ	825
ಉತ್ತರಿಸುವ ದಿನಾಂಕ	23.02.2022
ಉತ್ತರಿಸುವ ಸಚಿವರು	ವಸತಿ ಮತ್ತು ಮೂಲಸೌಲಭ್ಯ ಅಭಿವೃದ್ಧಿ ಸಚಿವರು

ಅನು ಕ್ರಮ	ಪ್ರಶ್ನೆ	ಉತ್ತರ																								
ಅ	ಕೇಂದ್ರ ಸರ್ಕಾರದ ಪ್ರಧಾನ ಮಂತ್ರಿ ಆವಾಸ್ ಯೋಜನೆ ಅನ್ವಯ ನಗರ ಮತ್ತು ಗ್ರಾಮಾಂತರ ಪ್ರದೇಶಗಳ ಅನುಷ್ಠಾನಕ್ಕೆ ನೀಡಿರುವ ಮಾರ್ಗದರ್ಶಿ ಸೂತ್ರಗಳು ಯಾವುವು;	ಕೇಂದ್ರ ಪುರಸ್ಕೃತ ಪ್ರಧಾನ ಮಂತ್ರಿ ಆವಾಸ್ ಯೋಜನೆ (ನಗರ) ಮತ್ತು ಪ್ರಧಾನ ಮಂತ್ರಿ ಆವಾಸ್ ಯೋಜನೆ (ಗ್ರಾಮೀಣ) ಎಂಬ ವಸತಿ ಯೋಜನೆಗಳನ್ನು ಅನುಕ್ರಮವಾಗಿ ನಗರ ಮತ್ತು ಗ್ರಾಮೀಣ ಪ್ರದೇಶಗಳಲ್ಲಿ ಅನುಷ್ಠಾನ ಮಾಡಲು ನೀಡಿರುವ ಮಾರ್ಗಸೂಚಿಗಳನ್ನು ಅನುಬಂಧ-1 ಮತ್ತು 2 ರಲ್ಲಿ ಒದಗಿಸಲಾಗಿದೆ.																								
ಆ	ಈ ಯೋಜನೆ ಅಡಿಯಲ್ಲಿ ಕಳೆದ 5 ವರ್ಷಗಳಲ್ಲಿ ರಾಜ್ಯಕ್ಕೆ ನೀಡಲಾದ ಗುರಿಯಷ್ಟು ಮತ್ತು ಈ ಕಾರ್ಯಕ್ರಮದಲ್ಲಿ ಇದುವರೆಗಿನ ಸಾಧನೆಗಳಿಷ್ಟು (ಜಿಲ್ಲಾವಾರು, ಭೌತಿಕ-ಆರ್ಥಿಕ ಗುರಿ ಮತ್ತು ಸಾಧನೆ ಒಳಗೊಂಡಂತೆ ಸಂಪೂರ್ಣ ಮಾಹಿತಿ ನೀಡುವುದು)	<p>ಸದರಿ ಯೋಜನೆಗಳಡಿ ಕಳೆದ 5 ವರ್ಷಗಳಲ್ಲಿ ರಾಜ್ಯಕ್ಕೆ ನೀಡಿರುವ ಗುರಿ ಮತ್ತು ಈವರೆಗೆ ಸಾಧಿಸಿದ ಪ್ರಗತಿಯ ವಿವರಗಳು ಈ ಕೆಳಕಂಡಂತಿವೆ:-</p> <p style="text-align: right;">(ರೂ. ಕೋಟಿಗಳಲ್ಲಿ)</p> <table border="1" style="width: 100%; border-collapse: collapse; text-align: center;"> <tr> <th>ಯೋಜನೆಯ ಹೆಸರು</th><th>ಗುರಿ</th><th>ಪೂರ್ಣ ಗೊಂಡ ಮನೆಗಳು</th><th>ಪ್ರಗತಿ ಯಲ್ಲಿರುವ ಮನೆಗಳು</th><th>ಪ್ರಾರಂಭ ಗೊಳ್ಳದ ಮನೆಗಳು</th><th>ಬಿಡುಗಡೆ ಯಾದ ಮೊತ್ತ</th></tr> <tr> <td>ಪಿ.ಎಂ.ಎ.ವೈ. (ನಗರ)</td><td>489143</td><td>25446</td><td>129156</td><td>334541</td><td>3562.67</td></tr> <tr> <td>ಪಿ.ಎಂ.ಎ.ವೈ. (ಗ್ರಾಮೀಣ)</td><td>187616</td><td>109196</td><td>40400</td><td>20342</td><td>1547.00</td></tr> <tr> <td>ಒಟ್ಟು:</td><td>676759</td><td>134642</td><td>169556</td><td>354883</td><td>5109.67</td></tr> </table> <p>ಜಿಲ್ಲಾವಾರು ನಿಗದಿಪಡಿಸಿದ ಗುರಿ, ಸಾಧಿಸಿದ ಭೌತಿಕ ಮತ್ತು ಆರ್ಥಿಕ ಪ್ರಗತಿಯ ವಿವರಗಳನ್ನು ಅನುಬಂಧ-3 ಮತ್ತು 4 ರಲ್ಲಿ ಒದಗಿಸಲಾಗಿದೆ.</p>	ಯೋಜನೆಯ ಹೆಸರು	ಗುರಿ	ಪೂರ್ಣ ಗೊಂಡ ಮನೆಗಳು	ಪ್ರಗತಿ ಯಲ್ಲಿರುವ ಮನೆಗಳು	ಪ್ರಾರಂಭ ಗೊಳ್ಳದ ಮನೆಗಳು	ಬಿಡುಗಡೆ ಯಾದ ಮೊತ್ತ	ಪಿ.ಎಂ.ಎ.ವೈ. (ನಗರ)	489143	25446	129156	334541	3562.67	ಪಿ.ಎಂ.ಎ.ವೈ. (ಗ್ರಾಮೀಣ)	187616	109196	40400	20342	1547.00	ಒಟ್ಟು:	676759	134642	169556	354883	5109.67
ಯೋಜನೆಯ ಹೆಸರು	ಗುರಿ	ಪೂರ್ಣ ಗೊಂಡ ಮನೆಗಳು	ಪ್ರಗತಿ ಯಲ್ಲಿರುವ ಮನೆಗಳು	ಪ್ರಾರಂಭ ಗೊಳ್ಳದ ಮನೆಗಳು	ಬಿಡುಗಡೆ ಯಾದ ಮೊತ್ತ																					
ಪಿ.ಎಂ.ಎ.ವೈ. (ನಗರ)	489143	25446	129156	334541	3562.67																					
ಪಿ.ಎಂ.ಎ.ವೈ. (ಗ್ರಾಮೀಣ)	187616	109196	40400	20342	1547.00																					
ಒಟ್ಟು:	676759	134642	169556	354883	5109.67																					
ಇ	ಈ ಯೋಜನೆ ಅಡಿಯಲ್ಲಿ ನಿಗದಿಪಡಿಸಿರುವ ಎಲ್ಲಾ ಮೂಲಭೂತ ಸೌಕರ್ಯಗಳನ್ನು ನಗರ ಮತ್ತು ಗ್ರಾಮಾಂತರ ಪ್ರದೇಶದಲ್ಲಿ ಬಡವರಿಗಾಗಿ ನಿರ್ಮಿಸಿರುವ ವಸತಿ ಗೃಹಗಳಲ್ಲಿ ಒದಗಿಸಲಾಗಿದೆಯೇ; (ಹಾಗಿದ್ದಲ್ಲಿ, ಸಂಪೂರ್ಣ ಮಾಹಿತಿ)	<p>ಪ್ರಧಾನ ಮಂತ್ರಿ ಆವಾಸ್ ಯೋಜನೆ (ಗ್ರಾಮೀಣ):</p> <p>ಪ್ರಧಾನ ಮಂತ್ರಿ ಆವಾಸ್ ಯೋಜನೆ (ಗ್ರಾಮೀಣ) ಅಡಿಯಲ್ಲಿ ಕೇವಲ ಪುನೆಯನ್ನು ನೀಡುವುದಲ್ಲದೆ, ವಸತಿ ಗೃಹದಲ್ಲಿ ವಾಸಿಸಲು ಅವಶ್ಯಕವಾದ ಮೂಲಭೂತ ಸೌಕರ್ಯಗಳಾದ ಶೌಚಾಲಯ, ಎಲ್.ಪಿ.ಜಿ., ವಿದ್ಯುತ್ ಮತ್ತು ಕುಡಿಯುವ ನೀರು ಒದಗಿಸಲು ಕೇಂದ್ರ ಮತ್ತು ರಾಜ್ಯ ಯೋಜನೆಗಳೊಂದಿಗೆ ಸಮನ್ವಯಗೊಳಿಸಲು ಅವಕಾಶ ಕಲ್ಪಿಸಲಾಗಿದೆ. ಅದರಂತೆ, ಈ ಕೆಳಕಂಡ ಯೋಜನೆಗಳೊಂದಿಗೆ ಸಮನ್ವಯಗೊಳಿಸಲು ಜಿಲ್ಲಾಡಳಿತಗಳಿಗೆ ಸೂಚಿಸಲಾಗಿದೆ:-</p> <ol style="list-style-type: none"> 1. ಸ್ವಚ್ಛ ಭಾರತ್ ಮಿಷನ್ (ಶೌಚಾಲಯಕ್ಕಾಗಿ) 2. ಎಮ್.ಜಿ.ಎನ್.ಆರ್.ಇ.ಜಿ.ಎ. (90 ಮಾನವ ದಿನಗಳ ಅನುದಾನ) 3. ಎನ್.ಆರ್.ಡಿ.ಡಬ್ಲ್ಯು.ಪಿ. (National Rural Drinking Water Programme) 																								

ನೀಡುವುದು)	<p>4. ಡಿ.ಡಿ.ಯು.ಜಿ.ಜಿ.ವೈ. (Deen Dayal Upadhyay Gram Jyothi Yojana) (ವಿದ್ಯುತ್ ಗಾಗಿ)</p> <p>5. ಪಿ.ಎಮ್.ಯು.ವೈ. (Pradhan Mantri Ujjwala Yojana) (ಎಲ್.ಪಿ.ಜಿ.ಗಾಗಿ).</p> <p>ಪ್ರಧಾನ ಮಂತ್ರಿ ಆವಾಸ್ ಯೋಜನೆ (ನಗರ):</p> <p>ಪಿ.ಎಂ.ಎ.ವೈ. (ನಗರ) ಅಭಿಯಾನದಡಿ ಅನುಮೋದನೆಗೊಂಡ 4,89,143 ಮನೆಗಳ ಪೈಕಿ ಬಿ.ಎಲ್.ಸಿ. ಘಟಕದಡಿ ನಗರ ಪ್ರದೇಶದ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ 1,73,365 ಫಲಾನುಭವಿಗಳು ತಾವೇ ಸ್ವತಃ ಮನೆಗಳನ್ನು ನಿರ್ಮಿಸಿಕೊಳ್ಳುತ್ತಿದ್ದು, ಸದರಿ ಮನೆಗಳಿಗೆ ಮೂಲಭೂತ ಸೌಕರ್ಯಗಳನ್ನು ಒದಗಿಸುವ ಪ್ರಶ್ನೆ ಉದ್ಭವಿಸುವುದಿಲ್ಲ.</p> <p>ಎ.ಎಚ್.ಪಿ. ಘಟಕದಡಿ ನಗರ ಪ್ರದೇಶಗಳಲ್ಲಿ ನಿರ್ಮಿಸಲಾಗುತ್ತಿರುವ 3,15,778 ಮನೆಗಳಡಿ ಮೂಲಭೂತ ಸೌಕರ್ಯಗಳನ್ನು ಅನುಷ್ಠಾನ ಸಂಸ್ಥೆಗಳೇ ಒದಗಿಸುತ್ತಿದ್ದು, ಪ್ರಗತಿಯು ವಿವಿಧ ಹಂತಗಳಲ್ಲಿದೆ.</p> <p>ನಗರವಾರು / ಯೋಜನಾವಾರು ಪ್ರಸ್ತುತ ಮೂಲಭೂತ ಸೌಕರ್ಯಗಳ ವಿವರಗಳನ್ನು ಅನುಬಂಧ-5 ರಲ್ಲಿ ಒದಗಿಸಲಾಗಿದೆ.</p>
-----------	---


[ಸಂಖ್ಯೆ: ವಇ 45 ಹೆಚ್‌ಎಫ್‌ಎ 2022]


(ವಿ. ಸೋಮಣ್ಣ)
ವಸತಿ ಮತ್ತು ಮೂಲಸೌಲಭ್ಯ
ಅಭಿವೃದ್ಧಿ ಸಚಿವರು.

ಪ್ರಧಾನ ಮಂತ್ರಿ ಆವಾಸ್ ಯೋಜನೆ (ನಗರ)

1.	ಗುರಿ	ಕೇಂದ್ರ ಸರ್ಕಾರವು ಈ ಯೋಜನೆಯಡಿ ಪ್ರಸ್ತಾಪಿಸುವ ಯಾವುದೇ ಸಂಖ್ಯೆಯ ಮನೆಗಳಿಗೂ ಅನುಮೋದನೆ ನೀಡುವುದು. ಈ ಯೋಜನೆಯಡಿ ಗರಿಷ್ಠ ಮಿತಿ ಇರುವುದಿಲ್ಲ.																				
2.	ಪ್ರತಿ ಮನೆಗೆ ಆರ್ಥಿಕ ಸಹಾಯ	<table border="1"> <tr> <th>ಘಟಕಗಳು</th> <th>ವರ್ಗ/ ವಾರ್ಷಿಕ ಆದಾಯ</th> <th>ಕೇಂದ್ರ ಸರ್ಕಾರದ ಅನುದಾನ</th> </tr> <tr> <td>ಫಲಾನುಭವಿಯು ಸ್ವತಃ ಮನೆ ನಿರ್ಮಿಸಿಕೊಳ್ಳುವುದು ಅಥವಾ ವಿಸ್ತರಿಸಿಕೊಳ್ಳುವುದು/</td> <td>ಇ.ಡಬ್ಲ್ಯೂ.ಎಸ್</td> <td>ರೂ. 1.50 ಲಕ್ಷ</td> </tr> <tr> <td>ಸರ್ಕಾರದ ಇಲಾಖೆಗಳಿಂದ ಗುತ್ತಿಗೆ ನೀಡಿ ಮನೆ ನಿರ್ಮಿಸಿ ಹಂಚಿಕೆ ಮಾಡುವುದು</td> <td></td> <td></td> </tr> <tr> <td>ಕೊಳಚೆ ಪ್ರದೇಶಗಳಲ್ಲಿ ಭೂಮಿಯನ್ನು ಸಂಪನ್ಮೂಲವಾಗಿ ಬಳಸಿ ಮನೆ ನಿರ್ಮಿಸುವುದು</td> <td>ಇ.ಡಬ್ಲ್ಯೂ.ಎಸ್</td> <td>ರೂ. 1.00 ಲಕ್ಷ</td> </tr> <tr> <td>ಸಿ.ಎಲ್.ಎಸ್.ಎಸ್ ಅಡಿ ಬ್ಯಾಂಕ್ ಸಾಲ</td> <td>ಇ.ಡಬ್ಲ್ಯೂ.ಎಸ್</td> <td>ರೂ. 2.67 ಲಕ್ಷ</td> </tr> <tr> <td></td> <td>ಎಲ್.ಐ.ಜಿ</td> <td>ರೂ. 2.67 ಲಕ್ಷ</td> </tr> </table>	ಘಟಕಗಳು	ವರ್ಗ/ ವಾರ್ಷಿಕ ಆದಾಯ	ಕೇಂದ್ರ ಸರ್ಕಾರದ ಅನುದಾನ	ಫಲಾನುಭವಿಯು ಸ್ವತಃ ಮನೆ ನಿರ್ಮಿಸಿಕೊಳ್ಳುವುದು ಅಥವಾ ವಿಸ್ತರಿಸಿಕೊಳ್ಳುವುದು/	ಇ.ಡಬ್ಲ್ಯೂ.ಎಸ್	ರೂ. 1.50 ಲಕ್ಷ	ಸರ್ಕಾರದ ಇಲಾಖೆಗಳಿಂದ ಗುತ್ತಿಗೆ ನೀಡಿ ಮನೆ ನಿರ್ಮಿಸಿ ಹಂಚಿಕೆ ಮಾಡುವುದು			ಕೊಳಚೆ ಪ್ರದೇಶಗಳಲ್ಲಿ ಭೂಮಿಯನ್ನು ಸಂಪನ್ಮೂಲವಾಗಿ ಬಳಸಿ ಮನೆ ನಿರ್ಮಿಸುವುದು	ಇ.ಡಬ್ಲ್ಯೂ.ಎಸ್	ರೂ. 1.00 ಲಕ್ಷ	ಸಿ.ಎಲ್.ಎಸ್.ಎಸ್ ಅಡಿ ಬ್ಯಾಂಕ್ ಸಾಲ	ಇ.ಡಬ್ಲ್ಯೂ.ಎಸ್	ರೂ. 2.67 ಲಕ್ಷ		ಎಲ್.ಐ.ಜಿ	ರೂ. 2.67 ಲಕ್ಷ		
ಘಟಕಗಳು	ವರ್ಗ/ ವಾರ್ಷಿಕ ಆದಾಯ	ಕೇಂದ್ರ ಸರ್ಕಾರದ ಅನುದಾನ																				
ಫಲಾನುಭವಿಯು ಸ್ವತಃ ಮನೆ ನಿರ್ಮಿಸಿಕೊಳ್ಳುವುದು ಅಥವಾ ವಿಸ್ತರಿಸಿಕೊಳ್ಳುವುದು/	ಇ.ಡಬ್ಲ್ಯೂ.ಎಸ್	ರೂ. 1.50 ಲಕ್ಷ																				
ಸರ್ಕಾರದ ಇಲಾಖೆಗಳಿಂದ ಗುತ್ತಿಗೆ ನೀಡಿ ಮನೆ ನಿರ್ಮಿಸಿ ಹಂಚಿಕೆ ಮಾಡುವುದು																						
ಕೊಳಚೆ ಪ್ರದೇಶಗಳಲ್ಲಿ ಭೂಮಿಯನ್ನು ಸಂಪನ್ಮೂಲವಾಗಿ ಬಳಸಿ ಮನೆ ನಿರ್ಮಿಸುವುದು	ಇ.ಡಬ್ಲ್ಯೂ.ಎಸ್	ರೂ. 1.00 ಲಕ್ಷ																				
ಸಿ.ಎಲ್.ಎಸ್.ಎಸ್ ಅಡಿ ಬ್ಯಾಂಕ್ ಸಾಲ	ಇ.ಡಬ್ಲ್ಯೂ.ಎಸ್	ರೂ. 2.67 ಲಕ್ಷ																				
	ಎಲ್.ಐ.ಜಿ	ರೂ. 2.67 ಲಕ್ಷ																				
3.	ಮೀಸಲಾತಿ	❖ ಎಲ್ಲಾ ವರ್ಗದವರಿಗೂ ಸಮಾನ ಅವಕಾಶವಿದೆ.																				
4.	ಫಲಾನುಭವಿಯ ಅರ್ಹತೆಗಳು	<ol style="list-style-type: none"> 1. ನಗರ ಪ್ರದೇಶ/ ಪ್ಲಾನಿಂಗ್ ಏರಿಯಾ/ ಡೆವಲಪ್ ಮೆಂಟ್ ಏರಿಯಾ/ ಸ್ಟೇಷಲ್ ಏರಿಯಾ/ ಇಂಡಸ್ಟ್ರಿಯಲ್ ಏರಿಯಾ ಗಳಲ್ಲಿ ವಾಸಿಸುವ ಕುಟುಂಬಗಳು ಅರ್ಹರು 2. ಒಂದು ಕುಟುಂಬ ಅಂದರೆ ಗಂಡ ಹೆಂಡತಿ ಮತ್ತು ಮದುವೆಯಾಗದ ಮಕ್ಕಳು. ಕುಟುಂಬವು ದೇಶದ ಯಾವುದೇ ಭಾಗದಲ್ಲಿ ಸ್ವಂತ ಪಕ್ಕಾ ಮನೆ ಹೊಂದಿರಬಾರದು. ಕಚ್ಚಾ / ಅರೆ ಕಚ್ಚಾ ಮನೆ ಹೊಂದಿರುವ ಕುಟುಂಬಗಳು ಅರ್ಹರು. 3. ಕುಟುಂಬದ ವಯಸ್ಕ ಸದಸ್ಯರು (ಮದುವೆಯಾಗದ/ ಮದುವೆಯಾಗಿರುವ) ಕೂಡ ಅರ್ಹರು 4. ಕುಟುಂಬವು 21 ಚಮೀ ಗಿಂತ ಕಡಿಮೆ ವಿಸ್ತೀರ್ಣವಿರುವ ಪಕ್ಕಾ ಮನೆ ಹೊಂದಿದ್ದಲ್ಲಿ "ಫಲಾನುಭವಿಗಳಿಂದ ಸ್ವಯಂ ವಿಸ್ತರಣೆ" ಘಟಕದಡಿ ಅರ್ಹರು 5. ಕುಟುಂಬದ ವಾರ್ಷಿಕ ಆದಾಯದ ಮಿತಿ ಮತ್ತು ಆ ಕುಟುಂಬವು ನಿರ್ಮಿಸಬಹುದಾದ ಮನೆಯ ವಿಸ್ತೀರ್ಣ ಈ ಕೆಳಕಂಡಂತಿದೆ: <table border="1"> <tr> <th>ವರ್ಗ</th> <th>ವಾರ್ಷಿಕ ಆದಾಯ</th> <th>ಮನೆಯ ವಿಸ್ತೀರ್ಣ</th> <th>ಷರಾ</th> </tr> <tr> <td>ಬಿ.ಪಿ.ಎಲ್</td> <td>87600/- ವರೆಗೆ</td> <td>30, ಚಮೀ</td> <td rowspan="3">ಫಲಾನುಭವಿಯು ಅಗತ್ಯವಿದ್ದಲ್ಲಿ ಸ್ವಲ್ಪ ಹೆಚ್ಚು ವಿಸ್ತೀರ್ಣದ ಮನೆ ನಿರ್ಮಿಸಿಕೊಳ್ಳಬಹುದಾಗಿದೆ.</td> </tr> <tr> <td>ಆರ್ಥಿಕ ಹಿಂದುಳಿದವರು</td> <td>ರೂ. 87600 ರಿಂದ ರೂ. 3 ಲಕ್ಷದ ವರೆಗೆ</td> <td>30, ಚಮೀ</td> </tr> <tr> <td>ಎಲ್.ಐ.ಜಿ</td> <td>ರೂ.3 ಲಕ್ಷ ದಿಂದ 6 ಲಕ್ಷದ ವರೆಗೆ</td> <td>60, ಚಮೀ</td> </tr> </table>			ವರ್ಗ	ವಾರ್ಷಿಕ ಆದಾಯ	ಮನೆಯ ವಿಸ್ತೀರ್ಣ	ಷರಾ	ಬಿ.ಪಿ.ಎಲ್	87600/- ವರೆಗೆ	30, ಚಮೀ	ಫಲಾನುಭವಿಯು ಅಗತ್ಯವಿದ್ದಲ್ಲಿ ಸ್ವಲ್ಪ ಹೆಚ್ಚು ವಿಸ್ತೀರ್ಣದ ಮನೆ ನಿರ್ಮಿಸಿಕೊಳ್ಳಬಹುದಾಗಿದೆ.	ಆರ್ಥಿಕ ಹಿಂದುಳಿದವರು	ರೂ. 87600 ರಿಂದ ರೂ. 3 ಲಕ್ಷದ ವರೆಗೆ	30, ಚಮೀ	ಎಲ್.ಐ.ಜಿ	ರೂ.3 ಲಕ್ಷ ದಿಂದ 6 ಲಕ್ಷದ ವರೆಗೆ	60, ಚಮೀ				
ವರ್ಗ	ವಾರ್ಷಿಕ ಆದಾಯ	ಮನೆಯ ವಿಸ್ತೀರ್ಣ	ಷರಾ																			
ಬಿ.ಪಿ.ಎಲ್	87600/- ವರೆಗೆ	30, ಚಮೀ	ಫಲಾನುಭವಿಯು ಅಗತ್ಯವಿದ್ದಲ್ಲಿ ಸ್ವಲ್ಪ ಹೆಚ್ಚು ವಿಸ್ತೀರ್ಣದ ಮನೆ ನಿರ್ಮಿಸಿಕೊಳ್ಳಬಹುದಾಗಿದೆ.																			
ಆರ್ಥಿಕ ಹಿಂದುಳಿದವರು	ರೂ. 87600 ರಿಂದ ರೂ. 3 ಲಕ್ಷದ ವರೆಗೆ	30, ಚಮೀ																				
ಎಲ್.ಐ.ಜಿ	ರೂ.3 ಲಕ್ಷ ದಿಂದ 6 ಲಕ್ಷದ ವರೆಗೆ	60, ಚಮೀ																				

5.	ಮನೆಗಳ ನಿರ್ಮಾಣ	<ul style="list-style-type: none"> ❖ ಸ್ವತಃ ಫಲಾನುಭವಿಗಳೇ ಮನೆಗಳನ್ನು ನಿರ್ಮಿಸಿಕೊಳ್ಳಬಹುದು/ ವಿಸ್ತರಿಸಿಕೊಳ್ಳಬಹುದು/ ಖರೀದಿಸಬಹುದು. ❖ ವಿವಿಧ ಇಲಾಖೆಗಳು ಸರ್ಕಾರದ ಜಮೀನುಗಳಲ್ಲಿ ಮನೆಗಳನ್ನು ನಿರ್ಮಿಸಿ ಹಂಚಿಕೆ ಮಾಡಬಹುದು. 	
6.	ಯೋಜನೆಯ ಪ್ರಮುಖ ಅಂಶಗಳು	<ul style="list-style-type: none"> ❖ ಫಲಾನುಭವಿಗಳ ಆಧಾರ ಜೋಡಣೆ. ಜಿಪಿಎಸ್ ಆಧಾರಿತ ಭೌತಿಕ ಪ್ರಗತಿ ಪರಿಶೀಲನೆ. ಫಲಾನುಭವಿಗಳ ಖಾತೆಗೆ ನೇರವಾಗಿ ಅನುದಾನ ಬಿಡುಗಡೆ. ❖ ಗರಿಷ್ಠ 6 ಲಕ್ಷ ಆದಾಯ ವಿರುವ ಕುಟುಂಬವು ಈ ಯೋಜನೆಯಡಿ ಪ್ರಯೋಜನ ಪಡೆಯಬಹುದು. ❖ ಒಂದು ಕುಟುಂಬದ ಪಂಚಾಯತ್ ಸದಸ್ಯ (ಮದುವೆಯಾಗದ/ ಮದುವೆಯಾಗಿರುವ) ಕೂಡ ಅರ್ಹರು ❖ ನಗರ ಪ್ರದೇಶ/ ಪ್ಲಾನಿಂಗ್ ಏರಿಯಾ/ ಡೆವಲಪ್ ಮೆಂಟ್ ಏರಿಯಾ/ ಸ್ಟೇಷಲ್ ಏರಿಯಾ/ ಇಂಡಸ್ಟ್ರಿಯಲ್ ಏರಿಯಾ ಗಳಲ್ಲಿ ವಾಸಿಸುವ ಕುಟುಂಬಗಳು ಅರ್ಹರು ❖ ಮನೆ ವಿಸ್ತರಣೆಗೆ/ ಖರೀದಿಗೆ/ ಮರು ಖರೀದಿಗೆ/ ರಿಪೇರಿಗೆ ಕೂಡ ಅನುದಾನ ದೊರೆಯುತ್ತದೆ. 	



ಪ್ರಧಾನ ಮಂತ್ರಿ ಆವಾಸ್ ಯೋಜನೆ (ಗ್ರಾಮೀಣ)

1.	ಗುರಿ	ಕೇಂದ್ರ ಸರ್ಕಾರವು ನೀಡುವ ಗುರಿಗನುಗುಣವಾಗಿ ಗ್ರಾಮ ಪಂಚಾಯಿತಿವಾರು ಗುರಿ ನಿಗದಿ.
2.	ಪ್ರತಿ ಮನೆಗೆ ಆರ್ಥಿಕ ಸಹಾಯ	ಸಹಾಯಧನ : ರೂ.1,50,000/- (ಪರಿಶಿಷ್ಟ ಜಾತಿ/ ಪಂಗಡದ ಫಲಾನುಭವಿಗಳಿಗೆ) : ರೂ.1,20,000/- (ಇತರರಿಗೆ)
3.	ಮೀಸಲಾತಿ	❖ ಪರಿಶಿಷ್ಟ ಜಾತಿ/ಪರಿಶಿಷ್ಟ ಪಂಗಡದ ಫಲಾನುಭವಿಗಳಿಗೆ 60%, ಅಲ್ಪಸಂಖ್ಯಾತ ಫಲಾನುಭವಿಗಳಿಗೆ 15% ಮತ್ತು ಸಾಮಾನ್ಯ ವರ್ಗದ ಫಲಾನುಭವಿಗಳಿಗೆ 25% ಮೀಸಲಾತಿಯನ್ನು ನಿಗದಿಪಡಿಸಿದೆ. (ಒಟ್ಟು ಗುರಿಯಲ್ಲಿ ಅಂಗವಿಕಲರಿಗೆ 3%)
4.	ಫಲಾನುಭವಿಯ ಅರ್ಹತೆಗಳು	❖ ವಸತಿರಹಿತರಾಗಿದ್ದು ಸ್ವಂತ ನಿವೇಶನ ಹೊಂದಿರಬೇಕು ❖ ಆರ್ಥಿಕವಾಗಿ ಹಿಂದುಳಿದಿದ್ದು, ವಾರ್ಷಿಕ ಆದಾಯ ರೂ.32000/- ರೊಳಗಿರಬೇಕು. ❖ ಬೇರೆ ಯಾವುದೇ ಯೋಜನೆ/ಇಲಾಖೆಯಿಂದ ಈಗಾಗಲೇ ವಸತಿ ಸೌಲಭ್ಯ ಪಡೆದಿರಬಾರದು. ❖ 2011ರ ಎಸ್.ಇ.ಸಿ.ಸಿ ಸರ್ವೇ ಡೇಟಾದಲ್ಲಿ ಫಲಾನುಭವಿಯ ಹೆಸರು ನೇರ್ಪಡೆಗೊಂಡಿರಬೇಕು.
5.	ಮನೆಗಳ ನಿರ್ಮಾಣ	❖ ಸ್ವತಃ: ಫಲಾನುಭವಿಗಳೇ ಮನೆಗಳನ್ನು ನಿರ್ಮಿಸಿಕೊಳ್ಳಲು ಮೊದಲ ಆದ್ಯತೆ
6.	ಯೋಜನೆಯ ಪ್ರಮುಖ ಅಂಶಗಳು	❖ ಆನ್‌ಲೈನ್‌ನಲ್ಲಿ ಕಾಮಗಾರಿ ಆದೇಶ ನೀಡುವಿಕೆ. ❖ ಜಿಪಿಎಸ್ ಆಧಾರಿತ ಭೌತಿಕ ಪ್ರಗತಿ ಪರಿಶೀಲನೆ. ❖ ಫಲಾನುಭವಿಗಳ ಖಾತೆಗೆ ನೇರವಾಗಿ ಅನುದಾನ ಬಿಡುಗಡೆ. ❖ ಅನುದಾನ ಬಿಡುಗಡೆಯ ವಿವರಗಳು ಎಸ್.ಎಂ.ಎಸ್. ಮೂಲಕ ಫಲಾನುಭವಿಗಳಿಗೆ ಮಾಹಿತಿ ನೀಡಲಾಗುವುದು.

21/2/22

ಪ್ರಧಾನ ಮಂತ್ರಿ ಆವಾಸ್ ಯೋಜನೆ (ಗ್ರಾ) ಮನೆಗಳ ಪ್ರಗತಿಯ ವಿವರ

District	Approved	Completed	Foundation	Plinth	Roof	Under Progress
Bagalkot	3858	2186	416	268	233	917
Ballari	3602	2090	419	261	264	944
Belagavi	24211	14624	1779	1092	1400	4271
Bengaluru Rural	830	523	86	31	20	137
Bengaluru Urban	170	77	22	1	8	31
Bidar	2645	1962	168	160	221	549
Chamarajanagar	12676	7349	1410	469	564	2443
Chikkaballapur	4996	2898	717	255	302	1274
Chikkamagaluru	604	260	84	24	31	139
Chitradurga	13862	6845	1724	707	706	3137
DakshinaKannada	173	118	23	11	2	36
Davanagere	2611	1345	466	136	138	740
Dharwad	5617	3038	635	349	357	1341
Gadag	7804	3644	1135	533	536	2204
Hassan	3278	1415	443	133	109	685
Haveri	8936	4772	1023	486	400	1909
Kalaburagi	6328	3498	858	450	381	1689
Kodagu	65	53	3	0	0	3
Kolar	3813	2378	523	167	162	852
Koppal	6613	3394	937	676	538	2151
Mandya	4607	1747	552	139	128	819
Mysuru	13067	7408	1498	493	629	2620
Raichur	22573	14978	1975	1347	1544	4866
Ramanagara	2479	1621	230	62	90	382
Shivamogga	1592	761	218	127	91	436
Tumakuru	8945	5526	924	303	343	1570
Udupi	123	105	6	3	4	13
UttaraKannada	1174	552	205	90	64	359
Vijayanagara	3762	2265	433	296	256	985
Vijayapura	3662	2092	320	343	304	967
Yadgiri	12940	9672	691	610	630	1931
Grand Total	187616	109196	19923	10022	10455	40400

21/2/22

Annexure 4

LCQ No.825

PMAY (U) -Target, Physical and Financial progress

District	DUS	Project Cost	Financial progress (Rs. In Lakhs)			Physical Progress	
			BLC	AHP	Total Releases (BLC+AHP)	complete d	UnderProgress
Bagalkot	14546	69556.28	5746.88	4927.31	10674.18	812	4654
Ballari	19819	102357.24	8531.63	18679.96	27211.58	1373	5617
Belagavi	32679	174606.47	8888.63	9033.15	17921.78	1085	5355
Bengaluru Rural	3988	19260.13	1964.25	1056.01	3020.26	482	795
Bengaluru Urban	129441	781414.81	482.25	121077.08	121559.33	3681	48651
Bidar	16842	84568.39	1260.38	4762.71	6023.09	494	1327
Chamarajanagar	3936	15750.03	2660.25	1965.40	4625.65	390	831
Chikkaballapura	4101	21054.41	1519.88	1928.52	3448.40	556	691
Chikkamagaluru	5320	32166.44	307.88	2144.42	2452.29	446	1283
Chitradurga	14724	88737.08	2807.63	3788.60	6596.22	527	1952
DakshinaKannada	4759	23456.15	1706.25	2093.88	3800.13	32	1323
Davanagere	8396	47277.86	2145.38	3053.46	5198.83	1363	2088
Dharwad	18472	97086.15	1166.25	5555.04	6721.29	35	11827
Gadag	12612	58343.60	2674.13	14261.98	16936.11	772	1027
Hassan	5479	28068.90	1031.63	5134.41	6166.04	134	786
Haveri	14595	83273.62	2766.38	6026.07	8792.44	1601	1486
Kalaburagi	22801	117090.64	3513.38	7854.20	11367.58	2488	2213
Kodagu	421	1718.10	301.50		301.50	0	95
Kolar	4845	25001.93	1339.13	4686.96	6026.09	1045	1099
Koppala	8882	41977.66	2917.88	1079.46	3997.34	0	1826
Mandya	3258	16234.80	745.13	3142.64	3887.77	402	1214
Mysuru	24556	131125.39	4763.63	12083.88	16847.51	620	7785
Raichur	15750	82687.84	3002.25	4827.81	7830.06	1088	1473
Ramanagara	8442	42299.96	1197.38	9795.87	10993.25	927	1770
Shivamogga	16867	97486.26	1948.88	8240.75	10189.63	796	3593
Tumakuru	10697	55652.48	1053.38	4590.54	5643.92	754	2614
Udupi	2509	12551.49	616.50	656.92	1273.42	280	321
UttaraKannada	10671	62078.80	1333.13	4297.20	5630.32	697	1931
Vijayanagara	13595	66756.23			0.00	734	1219
Vijayapura	26840	120029.51	6160.88	10489.55	16650.42	1110	9350
Yadgiri	9300	38571.48	2791.13	1690.12	4481.25	722	2960
Grand	489143	2638240.128	77343.77	278923.9	356267.69	25446	129156

Annexure 5
LCQ No 825


Present Status of Infrastructure work under BLC projects

SL No	Name of the ULB / City	Approved DUs	IA	Infrastructure status
1	Bagalkot	9501	ULB	As Beneficiaries themselves construct house, There is not need to provide infrastructure
2	Ballari	6313	ULB	As Beneficiaries themselves construct house, There is not need to provide infrastructure
3	BBMP	666	ULB	As Beneficiaries themselves construct house, There is not need to provide infrastructure
4	Belagavi	15451	ULB	As Beneficiaries themselves construct house, There is not need to provide infrastructure
5	Bengaluru Rural	2337	ULB	As Beneficiaries themselves construct house, There is not need to provide infrastructure
6	Bengaluru Urban	703	ULB	As Beneficiaries themselves construct house, There is not need to provide infrastructure
7	Bidar	6295	ULB	As Beneficiaries themselves construct house, There is not need to provide infrastructure
8	Chamarajanagar	3221	ULB	As Beneficiaries themselves construct house, There is not need to provide infrastructure
9	Chikkaballapura	1924	ULB	As Beneficiaries themselves construct house, There is not need to provide infrastructure
10	Chikkamagaluru	1309	ULB	As Beneficiaries themselves construct house, There is not need to provide infrastructure
11	Chitradurga	4373	ULB	As Beneficiaries themselves construct house, There is not need to provide infrastructure
12	DakshinaKannada	2835	ULB	As Beneficiaries themselves construct house, There is not need to provide infrastructure
13	Davanagere	3327	ULB	As Beneficiaries themselves construct house, There is not need to provide infrastructure
14	Dharwad	8730	ULB	As Beneficiaries themselves construct house, There is not need to provide infrastructure
15	Gadag	9167	ULB	As Beneficiaries themselves construct house, There is not need to provide infrastructure
16	Hassan	2119	ULB	As Beneficiaries themselves construct house, There is not need to provide infrastructure
17	Haveri	4412	ULB	As Beneficiaries themselves construct house, There is not need to provide infrastructure
18	Kalaburagi	10071	ULB	As Beneficiaries themselves construct house, There is not need to provide infrastructure
19	Kodagu	413	ULB	As Beneficiaries themselves construct house, There is not need to provide infrastructure
20	Kolar	1835	ULB	As Beneficiaries themselves construct house, There is not need to provide infrastructure
21	Koppala	6122	ULB	As Beneficiaries themselves construct house, There is not need to provide infrastructure
22	Mandya	1124	ULB	As Beneficiaries themselves construct house, There is not need to provide infrastructure
23	Mysuru	12784	ULB	As Beneficiaries themselves construct house, There is not need to provide infrastructure

Annexure 5
LCQ No 825

Present Status of Infrastructure work under BLC projects

SL No	Name of the ULB / City	Approved DUs	IA	Infrastructure status
24	Raichur	8311	ULB	As Beneficiaries themselves construct house, There is not need to provide infrastructure
25	Ramanagara	2679	ULB	As Beneficiaries themselves construct house, There is not need to provide infrastructure
26	Shivamogga	3906	ULB	As Beneficiaries themselves construct house, There is not need to provide infrastructure
27	Tumakuru	4349	ULB	As Beneficiaries themselves construct house, There is not need to provide infrastructure
28	Udupi	1359	ULB	As Beneficiaries themselves construct house, There is not need to provide infrastructure
29	UttaraKannada	3014	ULB	As Beneficiaries themselves construct house, There is not need to provide infrastructure
30	Vijayanagara	7988	ULB	As Beneficiaries themselves construct house, There is not need to provide infrastructure
31	Vijayapura	18472	ULB	As Beneficiaries themselves construct house, There is not need to provide infrastructure
32	Yadgiri	7900	ULB	As Beneficiaries themselves construct house, There is not need to provide infrastructure
	Total	173365		



Annexure 5

LCQ No 825

Present Status of Infrastructure work under AHP projects

SL No	Name of the ULB / City	Approved DUs	IA	Infrastructure status
1	Talikote TMC	600	ULB-RGHCL	Tender stage
2	Chittapur TMC	1000	KSDB	After Completion of Housing Works Infrastructure works will be executed
3	Vijayapura CC	1493	ULB-RGHCL	After Completion of Housing Works Infrastructure works will be executed
4	Vijayapura CC	56	ULB - PKGB	Work under progress.
5	Vijayapura CC	60	ULB - PKGB	After completion of Housing Works Infrastructure works will be executed.
6	Dandeli CMC	714	ULB-RGHCL	Yet To tender
7	Dandeli CMC	1152	ULB-RGHCL	After Completion of Housing Works Infrastructure works will be executed
8	Ankola TP	5	ULB - PKGB	Completed
9	Bhatkal TMC	27	ULB - PKGB	After Completion of Housing Works Infrastructure works will be executed
10	Afzalpur TP	250	KSDB	100% Completed
11	Aland TMC	250	KSDB	100% Completed
12	Arasikere TMC	300	KSDB	After Completion of Housing Works Infrastructure works will be executed
13	Ballari CC	1613	KSDB	65% Completed
14	Bangarpet TMC	400	KSDB	After Completion of Housing Works Infrastructure works will be executed
15	Honnavar TP	12	ULB - PKGB	Yet to start
16	Bannur TMC	300	KSDB	After Completion of Housing Works Infrastructure works will be executed
17	Basavana Bagewadi TMC	300	KSDB	After Completion of Housing Works Infrastructure works will be executed
18	BBMP (Chamarajapet & Chikkapete)	931	KSDB	After Completion of Housing Works Infrastructure works will be executed
19	BBMP (Chikkapete)	500	KSDB	After Completion of Housing Works Infrastructure works will be executed
20	BBMP (Govindarajanagara)	1845	KSDB	After Completion of Housing Works Infrastructure works will be executed
21	BBMP (Sarvanagara)	616	KSDB	After Completion of Housing Works Infrastructure works will be executed
22	BBMP (Shantinagara)	350	KSDB	After Completion of Housing Works Infrastructure works will be executed
23	BBMP (Shivajinagara)	500	KSDB	After Completion of Housing Works Infrastructure works will be executed
24	BBMP (Vijaya & Govindarajanagara)	1607	KSDB	After Completion of Housing Works Infrastructure works will be executed
25	BBMP (Vijayanagara)	1378	KSDB	After Completion of Housing Works Infrastructure works will be executed
26	BBMP (Yalahanka)	592	KSDB	After Completion of Housing Works Infrastructure works will be executed
27	BBMP Byatarayanapura Zone	346	KSDB	After Completion of Housing Works Infrastructure works will be executed
28	BBMP Rajarajeshwari Nagar	588	KSDB	After Completion of Housing Works Infrastructure works will be executed
29	Bhalki TMC	400	KSDB	After Completion of Housing Works Infrastructure works will be executed
30	Byadagi TMC	250	KSDB	100% Work Completed
31	Challakere TMC	1127	KSDB	After Completion of Housing Works Infrastructure works will be executed
32	Channagiri TP	295	KSDB	100% Work Completed
33	Chennapatna CMC	1450	KSDB	After Completion of Housing Works Infrastructure works will be executed

34	Chikkamagaluru CMC	280	KSDB	After Completion of Housing Works Infrastructure works will be executed
35	Chikkodi TMC	449	KSDB	After Completion of Housing Works Infrastructure works will be executed
36	Chincholi TP	250	KSDB	100% Completed
37	Karwar CMC	34	ULB - PKGB	After Completion of Housing Works Infrastructure works will be executed
38	Kumta TMC	18	ULB - PKGB	Yet to start
39	Sirsi CMC	6	ULB - PKGB	Yet to start
40	Dandeli CMC	287	KSDB	After Completion of Housing Works Infrastructure works will be executed
41	Mundgod TP	9	ULB - PKGB	Yet to start
42	Deodurga TMC	250	KSDB	After Completion of Housing Works Infrastructure works will be executed
43	Doddaballapura CMC	500	KSDB	After Completion of Housing Works Infrastructure works will be executed
44	Gokak CMC	600	KSDB	After Completion of Housing Works Infrastructure works will be executed
45	Gundlupet TMC	250	KSDB	After Completion of Housing Works Infrastructure works will be executed
46	Haliyal TP	213	KSDB	After Completion of Housing Works Infrastructure works will be executed
47	Hanagal TMC	250	KSDB	100% Work Completed
48	Harappanahalli TMC	253	KSDB	100% Work Completed
49	Harihara CMC	801	KSDB	100% Work Completed
50	Haveri CMC	963	KSDB	100% Work Completed
51	Hiriyur TMC	477	KSDB	After completion of houses construction infra will be taken up
52	Holalkere TP	327	KSDB	After completion of houses construction infra will be taken up
53	Holenarasipura TMC	460	KSDB	After Completion of Housing Works Infrastructure works will be executed
54	Hubballi-Dharwad CC	1292	KSDB	After Completion of Housing Works Infrastructure works will be executed
55	Hubballi-Dharwad CC	1300	KSDB	After Completion of Housing Works Infrastructure works will be executed
56	Humnabad TMC	250	KSDB	After Completion of Housing Works Infrastructure works will be executed
57	Hunsur TMC	500	KSDB	After Completion of Housing Works Infrastructure works will be executed
58	Ilakal CMC	250	KSDB	After Completion of Housing Works Infrastructure works will be executed
59	Indi TMC	250	KSDB	After Completion of Housing Works Infrastructure works will be executed
60	Jewargi TP	400	KSDB	After Completion of Housing Works Infrastructure works will be executed
61	Kadur TMC	404	KSDB	After Completion of Housing Works Infrastructure works will be executed
62	Kalaburagi CC	500	KSDB	100% Completed
63	Kalaghatagi TP	500	KSDB	Infra Work is not Included in DPR
64	Kamalapur TP	491	KSDB	87% Work Completed
65	Ankola TP	7	ULB - PKGB	After Completion of Housing Works Infrastructure works will be executed
66	Bhatkal TMC	7	ULB - PKGB	After Completion of Housing Works Infrastructure works will be executed
67	Kerur TP	250	KSDB	After Completion of Housing Works Infrastructure works will be executed
68	Kudachi TP	301	KSDB	After Completion of Housing Works Infrastructure works will be executed
69	Kunigal TMC	500	KSDB	After Completion of Housing Works Infrastructure works will be executed
70	Laxmeshwara TMC	343	KSDB	75% OF INFRASTRUCTURE WORK IS Completed
71	Maddur TMC	250	KSDB	After Completion of Housing Works Infrastructure works will be executed
72	Magadi TMC	504	KSDB	After Completion of Housing Works Infrastructure works will be executed

73	Malavalli TMC	500	KSDB	After Completion of Housing Works Infrastructure works will be executed
74	Mandya CMC	500	KSDB	After Completion of Housing Works Infrastructure works will be executed
75	Mangaluru CC	500	KSDB	Work not Started
76	Manvi TMC	250	KSDB	After Completion of Housing Works Infrastructure works will be executed
77	Muddebihal TMC	250	KSDB	After Completion of Housing Works Infrastructure works will be executed
78	Mudhol TMC	250	KSDB	After Completion of Housing Works Infrastructure works will be executed
79	Mulbagal TMC	500	KSDB	After Completion of Housing Works Infrastructure works will be executed
80	Mulgund TP	479	KSDB	After Completion of Housing Works Infrastructure works will be executed
81	Ranibennur CMC	288	KSDB	After completion of houses construction infra will be taken up
82	Nagamangala TMC	250	KSDB	After Completion of Housing Works Infrastructure works will be executed
83	Nanjangud TMC	300	KSDB	Work not Started
84	Pavagada TP	300	KSDB	After Completion of Housing Works Infrastructure works will be executed
85	Rabakavi Banahatti CMC	250	KSDB	After Completion of Housing Works Infrastructure works will be executed
86	Raichur CMC	500	KSDB	After Completion of Housing Works Infrastructure works will be executed
87	Ramdurga TMC	600	KSDB	After Completion of Housing Works Infrastructure works will be executed
88	Ron TMC	210	KSDB	After Completion of Housing Works Infrastructure works will be executed
89	Dandeli CMC	12	ULB - PKGB	Yet to start
90	Sedam TMC	400	KSDB	After Completion of Housing Works Infrastructure works will be executed
91	Shahabad CMC	250	KSDB	After Completion of Housing Works Infrastructure works will be executed
92	Shahapur TMC	200	KSDB	After Completion of Housing Works Infrastructure works will be executed
93	Honnavar TP	1	ULB - PKGB	After Completion of Housing Works Infrastructure works will be executed
94	Shivamogga CMC	1590	KSDB	After Completion of Housing Works Infrastructure works will be executed
95	Shorapur TMC	250	KSDB	100 % Completed
96	Sidiaghatta TMC	500	KSDB	100 % Completed
97	Sindhanur CMC	250	KSDB	100 % Completed
98	Sira TP	1008	KSDB	After Completion of Housing Works Infrastructure works will be executed
99	Soraba TP	250	KSDB	After Completion of Housing Works Infrastructure works will be executed
100	Srinivasapura TMC	600	KSDB	After Completion of Housing Works Infrastructure works will be executed
101	Tarikere TMC	250	KSDB	After Completion of Housing Works Infrastructure works will be executed
102	Tekkalakota TP	268	KSDB	89% Work is Completed
103	Turuvekere TP	200	KSDB	After Completion of Housing Works Infrastructure works will be executed
104	Udupi CMC	500	KSDB	After Completion of Housing Works Infrastructure works will be executed
105	Yadgir CMC	250	KSDB	100 % Completed
106	Jali TP	7	ULB - PKGB	After Completion of Housing Works Infrastructure works will be executed
107	BBMP (K R Puram)	768	KSDB	After Completion of Housing Works Infrastructure works will be executed
108	Karwar CMC	8	ULB - PKGB	After Completion of Housing Works Infrastructure works will be executed
109	Kumta TMC	5	ULB - PKGB	Yet to start
110	Mundgod TP	4	ULB - PKGB	Yet to start

111	Sirsi CMC	18	ULB - PKGB	After Completion of Housing Works Infrastructure works will be executed
112	Yellapura TP	12	ULB - PKGB	After Completion of Housing Works Infrastructure works will be executed
113	BBMP Chikpet & Chamarajpet	1155	KSDB	After Completion of Housing Works Infrastructure works will be executed
114	Tumakuru CC	70	ULB - PKGB	After completion of Housing Works Infrastructure works will be executed.
115	Bilagi TP	500	KSDB	After Completion of Housing Works Infrastructure works will be executed
116	Bhadravathi CMC	79	ULB - PKGB	After Completion of Housing Works Infrastructure works will be executed
117	Shivamogga CMC	1836	ULB-RGHCL	Construction work not started
118	Jagalur TP	207	KSDB	100% Work Completed
119	Shivamogga CMC	3000	ULB-RGHCL	After Completion of Housing Works Infrastructure works will be executed
120	Shiralakoppa TP	250	KSDB	After Completion of Housing Works Infrastructure works will be executed
121	Bagalkot CMC	500	KSDB	After Completion of Housing Works Infrastructure works will be executed
122	Shivamogga CMC	168	ULB - PKGB	After Completion of Housing Works Infrastructure works will be executed
123	Bhadravathi CMC	4000	ULB-RGHCL	Construction work not started
124	Soraba TP	288	ULB-RGHCL	Construction work not started
125	Kanakapura TMC	917	RGHCL - KSHC	25% Completed
126	Mysuru CC	868	KSDB	After Completion of Housing Works Infrastructure works will be executed
127	Mysuru CC	1344	KSDB	After Completion of Housing Works Infrastructure works will be executed
128	Kanakapura TMC	246	RGHCL - KSHC	25% Completed
129	Kanakapura TMC	43	ULB - PKGB	Not required.
130	Chennapatna CMC	286	ULB-RGHCL	Yet to Tender
131	Chennapatna CMC	302	ULB-RGHCL	Yet to Tender
132	Raichur CMC	2419	ULB-RGHCL	yet to tender
133	Mysuru CC	2350	ULB-RGHCL	After Completion of Housing Works Infrastructure works will be executed
134	Mysuru CC	1644	ULB-RGHCL	After Completion of Housing Works Infrastructure works will be executed
135	Mysuru CC	158	ULB - PKGB	After Completion of Housing Works Infrastructure works will be executed
136	Krishnarajanagara TMC	843	ULB-RGHCL	After Completion of Housing Works Infrastructure works will be executed
137	Mysuru CC - Chamundeshwari	2446	ULB-RGHCL	After Completion of Housing Works Infrastructure works will be executed
138	Bannur TMC	14	ULB - PKGB	After Completion of Housing Works Infrastructure works will be executed
139	Mandya CMC	88	ULB - PKGB	Yet to be start
140	Belluru TP	7	ULB - PKGB	Not started
141	Maddur TMC	23	ULB - PKGB	Not Started
142	Mandya CMC	16	ULB - PKGB	Not Started
143	Vijayapura CC	500	KSDB	After Completion of Housing Works Infrastructure works will be executed
144	Bangarpet TMC	10	ULB - PKGB	Completed
145	KGF Robersonpet CMC	69	ULB - PKGB	Completed
146	Virajpet TP	8	ULB - PKGB	Not started
147	Kalaburagi CC	214	ULB - PKGB	After Completion of Housing Works Infrastructure works will be executed
148	Bankapur TMC	604	RGHCL - KSHC	15% of work Completed
149	Ranibennur CMC	30	ULB - PKGB	100% Completed
150	Vijayapura CC	1800	KSDB	After Completion of Housing Works Infrastructure works will be executed

151	Savanur TMC	1020	ULB-RGHCL	After Completion of Housing Works Infrastructure works will be executed
152	Shiggaon TMC	204	ULB-RGHCL	50% Completed
153	BBMP	336	KSDB	After Completion of Housing Works Infrastructure works will be executed
154	Haveri CMC	1112	ULB-RGHCL	After Completion of Housing Works Infrastructure works will be executed
155	Ramanagara CMC	888	KSDB	After Completion of Housing Works Infrastructure works will be executed
156	Aland TMC	1314	KSDB	After completion of houses construction infra will be taken up
157	Ballari CC	609	KSDB	After Completion of Housing Works Infrastructure works will be executed
158	Ballari CC	551	KSDB	After Completion of Housing Works Infrastructure works will be executed
159	Basavakalyana CMC	800	KSDB	After Completion of Housing Works Infrastructure works will be executed
160	Basavakalyana CMC	552	KSDB	After Completion of Housing Works Infrastructure works will be executed
161	BBMP Bettadasanapura	240	KSDB	After Completion of Housing Works Infrastructure works will be executed
162	BBMP Bommanahalli	1200	KSDB	After Completion of Housing Works Infrastructure works will be executed
163	BBMP CV Raman Nagar	1430	KSDB	After Completion of Housing Works Infrastructure works will be executed
164	Bidadi TMC	429	KSDB	After Completion of Housing Works Infrastructure works will be executed
165	Birur TMC	300	KSDB	Work not started
166	Chincholi TP	1263	KSDB	After Completion of Housing Works Infrastructure works will be executed
167	Chitguppa TMC	545	KSDB	After Completion of Housing Works Infrastructure works will be executed
168	Chitradurga CMC	1226	KSDB	After completion of houses construction infra will be taken up
169	Davanagere CC	895	KSDB	After completion of houses construction infra will be taken up
170	Davanagere CC	828	KSDB	After completion of houses construction infra will be taken up
171	Gadag - Betageri CMC	863	KSDB	After Completion of Housing Works Infrastructure works will be executed
172	Gurmitkal TP	200	KSDB	After Completion of Housing Works Infrastructure works will be executed
173	Hassan CMC	1000	KSDB	After Completion of Housing Works Infrastructure works will be executed
174	Holenarasipura TMC	1000	KSDB	After Completion of Housing Works Infrastructure works will be executed
175	Honnali TP	351	KSDB	After completion of houses construction infra will be taken up
176	Hosadurga TMC	700	KSDB	After completion of houses construction infra will be taken up
177	Kadur TMC	500	KSDB	After Completion of Housing Works Infrastructure works will be executed
178	Kalaburagi CC	1447	KSDB	After completion of houses construction infra will be taken up
179	Kalaburagi CC	1482	KSDB	After completion of houses construction infra will be taken up
180	Kerur TP	455	KSDB	After Completion of Housing Works Infrastructure works will be executed
181	Hubballi-Dharwad CC	320	ULB - PKGB	After Completion of Housing Works Infrastructure works will be executed
182	Koppal CMC	402	KSDB	After Completion of Housing Works Infrastructure works will be executed
183	Koratagere TP	520	KSDB	After Completion of Housing Works Infrastructure works will be executed
184	Alnavar TP	7	ULB - PKGB	After Completion of Housing Works Infrastructure works will be executed
185	Krishnarajanagara TMC	205	KSDB	After Completion of Housing Works Infrastructure works will be executed
186	Kudligi TP	879	KSDB	After Completion of Housing Works Infrastructure works will be executed
187	Kustagi TMC	715	KSDB	After Completion of Housing Works Infrastructure works will be executed

188	Mahalingapur TMC	500	KSDB	After Completion of Housing Works Infrastructure works will be executed
189	Hubballi-Dharwad CC	784	ULB-RGHCL	After Completion of Housing Works infrastructure works will be executed
190	Hubballi-Dharwad CC	216	ULB-RGHCL	After Completion of Housing Works Infrastructure works will be executed
191	Raichur CMC	1400	KSDB	After Completion of Housing Works Infrastructure works will be executed
192	Raichur CMC	1370	KSDB	After Completion of Housing Works Infrastructure works will be executed
193	Sedam TMC	467	KSDB	After completion of houses construction infra will be taken up
194	Shahabad CMC	1473	KSDB	After completion of houses construction infra will be taken up
195	Hubballi-Dharwad CC	1248	ULB-RGHCL	After Completion of Housing Works Infrastructure works will be executed
196	Shorapur TMC	200	KSDB	After Completion of Housing Works Infrastructure works will be executed
197	Siruguppa TMC	598	KSDB	After completion of houses construction infra will be taken up
198	Tarikere TMC	250	KSDB	Work not started
199	Terdal TMC	250	KSDB	After Completion of Housing Works Infrastructure works will be executed
200	Davanagere CC	352	ULB - PKGB	80% Completed
201	Davanagere CC	38	ULB - PKGB	After Completion of Housing Works Infrastructure works will be executed
202	Anekal TMC	130	KSDB	After Completion of Housing Works Infrastructure works will be executed
203	Athani TMC	798	KSDB	After Completion of Housing Works Infrastructure works will be executed
204	Badami TMC	275	KSDB	After Completion of Housing Works Infrastructure works will be executed
205	Bailahongal TMC	705	KSDB	After Completion of Housing Works Infrastructure works will be executed
206	Belagavi CC	905	KSDB	After Completion of Housing Works Infrastructure works will be executed
207	Belagavi CC	1748	KSDB	After Completion of Housing Works infrastructure works will be executed
208	Bhatkal TMC	313	KSDB	After Completion of Housing Works Infrastructure works will be executed
209	Channagiri TP	1002	KSDB	After completion of houses construction infra will be taken up
210	Mangaluru CC (Idya)	600	ULB-RGHCL	After Completion of Housing Works Infrastructure works will be executed
211	Mangaluru CC	600	ULB-RGHCL	Construction work not started
212	Chickaballapur CMC	760	KSDB	After Completion of Housing Works Infrastructure works will be executed
213	Chikkanayakanahalli	800	KSDB	After Completion of Housing Works Infrastructure works will be executed
214	Chitradurga CMC	292	KSDB	After completion of houses construction infra will be taken up
215	Dandeli CMC	1176	KSDB	After Completion of Housing Works Infrastructure works will be executed
216	Devanahalli TMC	315	KSDB	After Completion of Housing Works Infrastructure works will be executed
217	Gangavathi CMC	800	KSDB	Infra Work is not Included in DPR
218	Gubbi TP	300	KSDB	After Completion of Housing Works Infrastructure works will be executed
219	Haliyal TP	661	KSDB	After Completion of Housing Works Infrastructure works will be executed
220	Hiriyur TMC	988	KSDB	After completion of houses construction infra will be taken up
221	Holalkere TP	206	KSDB	After completion of houses construction infra will be taken up
222	Hoovina Hadagali TMC	741	KSDB	After completion of houses construction infra will be taken up
223	Hosakote TMC	494	KSDB	After Completion of Housing Works Infrastructure works will be executed
224	Hosapete CMC	1230	KSDB	After completion of houses construction infra will be taken up
225	Hubballi-Dharwad CC	976	KSDB	After Completion of Housing Works Infrastructure works will be executed
226	Kamalapur TP	446	KSDB	After completion of houses construction infra will be taken up

227	KGF Robersonpet CMC	400	KSDB	After Completion of Housing Works Infrastructure works will be executed
228	Khanapur TP	469	KSDB	After Completion of Housing Works Infrastructure works will be executed
229	Kettur TP	411	KSDB	After completion of houses construction infra will be taken up
230	Kudachi TP	873	KSDB	After Completion of Housing Works Infrastructure works will be executed
231	Kumta TMC	411	KSDB	After Completion of Housing Works Infrastructure works will be executed
232	Kundagol TP	235	KSDB	After Completion of Housing Works Infrastructure works will be executed
233	Malur TMC	400	KSDB	After Completion of Housing Works Infrastructure works will be executed
234	Mudalgi TMC	1429	KSDB	After Completion of Housing Works Infrastructure works will be executed
235	Muddebihal TMC	300	KSDB	After Completion of Housing Works Infrastructure works will be executed
236	Mulbagal TMC	631	KSDB	After Completion of Housing Works Infrastructure works will be executed
237	Vijayapura CC	1285	KSDB	After Completion of Housing Works Infrastructure works will be executed
238	Navalgund TMC	375	KSDB	After Completion of Housing Works Infrastructure works will be executed
239	Nippani CMC	588	KSDB	After Completion of Housing Works Infrastructure works will be executed
240	Rabakavi Banahatti CMC	565	KSDB	After Completion of Housing Works Infrastructure works will be executed
241	Raibag TP	1035	KSDB	After Completion of Housing Works Infrastructure works will be executed
242	Mangaluru CC	32	ULB - PKGB	Completed
243	Sandur TMC	651	KSDB	After completion of houses construction infra will be taken up
244	Sankeshwar TMC	1331	KSDB	After Completion of Housing Works Infrastructure works will be executed
245	Savanur TMC	454	KSDB	After completion of houses construction infra will be taken up
246	Sidlaghatta TMC	612	KSDB	After Completion of Housing Works Infrastructure works will be executed
247	Sirsi CMC	644	KSDB	After Completion of Housing Works Infrastructure works will be executed
248	Soudathi TMC	983	KSDB	After Completion of Housing Works Infrastructure works will be executed
249	Talikote TMC	474	KSDB	After Completion of Housing Works Infrastructure works will be executed
250	Tiptur TP	1200	KSDB	After Completion of Housing Works Infrastructure works will be executed
251	Tumakuru CC	1450	KSDB	After Completion of Housing Works Infrastructure works will be executed
252	Vijayapura TMC	108	KSDB	After Completion of Housing Works Infrastructure works will be executed
253	Mundgod TP	209	KSDB	After Completion of Housing Works Infrastructure works will be executed
254	Mangaiuru CC	192	ULB-RGHCL	Construction work not started
255	Hiriyur TMC	624	ULB-RGHCL	After Completion of Housing Works Infrastructure works will be executed
256	Challakere TMC	1008	ULB-RGHCL	100% Infrastructure Completed
257	Chitradurga CMC	1001	ULB-RGHCL	After Completion of Housing Works Infrastructure works will be executed
258	Hiriyur TMC	1248	ULB-RGHCL	Yet to be tendered
259	Holalkere TP	627	ULB-RGHCL	Yet to be tendered
260	Chikkamagaluru CMC	1511	ULB-RGHCL	After completion of structure works Infrastructure work will carry out
261	Mudigere TP	1	ULB - PKGB	Given for BLC project
262	Tarikere TMC	15	ULB - PKGB	95% of infrastructure work Completed
263	Chintamani CMC	9	ULB - PKGB	Under Progress
264	Gowribidanur TMC	7	ULB - PKGB	0.3
265	Chintamani CMC	18	ULB - PKGB	40% Completed

266	Chintamani CMC	18	ULB - PKGB	30% Completed
267	Gowribidanur TMC	22	ULB - PKGB	Works under progress
268	Bilagi TP	250	KSDB	After Completion of Housing Works Infrastructure works will be executed
269	Gowribidanur TMC	11	ULB - PKGB	Works under progress
270	Hunugund TP/Ilakal CMC	250	KSDB	After Completion of Housing Works Infrastructure works will be executed
271	Mudhol TMC	250	KSDB	After Completion of Housing Works Infrastructure works will be executed
272	Kampli TMC	500	KSDB	After completion of houses construction infra will be taken up
273	BTM Layout	516	KSDB	After Completion of Housing Works Infrastructure works will be executed
274	Byatarayanapura	300	KSDB	After Completion of Housing Works Infrastructure works will be executed
275	Yalahanka	793	KSDB	After Completion of Housing Works Infrastructure works will be executed
276	Kitturu	200	KSDB	After Completion of Housing Works Infrastructure works will be executed
277	Kudachi TP / Harugeri	518	KSDB	After Completion of Housing Works Infrastructure works will be executed
278	Soudathi TMC	400	KSDB	After Completion of Housing Works Infrastructure works will be executed
279	Nelamangala TMC	200	KSDB	After Completion of Housing Works Infrastructure works will be executed
280	Basavanagudi	500	KSDB	After Completion of Housing Works Infrastructure works will be executed
281	BBMP (Gandhinagara)	92	KSDB	After Completion of Housing Works Infrastructure works will be executed
282	BBMP (Pulakeshinagara)	100	KSDB	Project shifted.
283	BBMP Chamarajapete	1000	KSDB	After Completion of Housing Works Infrastructure works will be executed
284	BBMP Dasarahalli	1000	KSDB	After Completion of Housing Works Infrastructure works will be executed
285	BBMP Hebbal	412	KSDB	After Completion of Housing Works Infrastructure works will be executed
286	BBMP Jayanagara	484	KSDB	After Completion of Housing Works Infrastructure works will be executed
287	BBMP K.R Puram	500	KSDB	After Completion of Housing Works Infrastructure works will be executed
288	BBMP Mahadevapura	1000	KSDB	After Completion of Housing Works Infrastructure works will be executed
289	BBMP Mahalakshmi Layout	1500	KSDB	After Completion of Housing Works Infrastructure works will be executed
290	BBMP Padmanabhanagara	500	KSDB	After Completion of Housing Works Infrastructure works will be executed
291	BBMP Rajarajeshwarinagara	1000	KSDB	After Completion of Housing Works Infrastructure works will be executed
292	BBMP Sarvagannagar & Pulikeshi	662	KSDB	32.46% Completed.
293	Govindarajanagara	500	KSDB	After Completion of Housing Works Infrastructure works will be executed
294	Aurad TP	350	KSDB	After Completion of Housing Works Infrastructure works will be executed
295	Bidar CMC	750	KSDB	After Completion of Housing Works Infrastructure works will be executed
296	Humnabad TMC	500	KSDB	After Completion of Housing Works Infrastructure works will be executed
297	Chamarajanagar CMC	250	KSDB	After Completion of Housing Works Infrastructure works will be executed
298	Kollegaia CMC	200	KSDB	After Completion of Housing Works Infrastructure works will be executed
299	Chickaballapur CMC	220	KSDB	After Completion of Housing Works Infrastructure works will be executed
300	Chikkamagaluru CMC	500	KSDB	Work not Started
301	Gundlupet TMC	13	ULB - PKGB	Under Progress

302	Gundlupet TMC	2	ULB - PKGB	Under Progress
303	Molakalmuru TP	500	KSDB	After Completion of Housing Works Infrastructure works will be executed
304	Jamakhandi CMC	250	KSDB	After Completion of Housing Works Infrastructure works will be executed
305	Jagalur TP	300	KSDB	After completion of houses construction infra will be taken up
306	Hubballi-Dharwad CC	1350	KSDB	Infra Work is not Included in DPR
307	Hubballi-Dharwad CC	264	KSDB	After Completion of Housing Works Infrastructure works will be executed
308	Hubballi-Dharwad CC	625	KSDB	Infra Work is not Included in DPR
309	Kalaghatagi TP	250	KSDB	After Completion of Housing Works Infrastructure works will be executed
310	Nargunda TMC	500	KSDB	After Completion of Housing Works Infrastructure works will be executed
311	Ron TMC	300	KSDB	After Completion of Housing Works Infrastructure works will be executed
312	Shirahatti / Lakshmeshwara / Mundaragi	750	KSDB	After Completion of Housing Works Infrastructure works will be executed
313	Arakalgud TP	220	KSDB	After Completion of Housing Works Infrastructure works will be executed
314	Channarayapatna TMC	250	KSDB	After Completion of Housing Works Infrastructure works will be executed
315	Sakaleshapura TMC	130	KSDB	After Completion of Housing Works Infrastructure works will be executed
316	Byadagi TMC	500	KSDB	After Completion of Housing Works Infrastructure works will be executed
317	Hanagal TMC	1000	KSDB	After Completion of Housing Works Infrastructure works will be executed
318	Haveri CMC	500	KSDB	After Completion of Housing Works Infrastructure works will be executed
319	Hirekerur TP	250	KSDB	After Completion of Housing Works Infrastructure works will be executed
320	Ranibennur CMC	325	KSDB	After Completion of Housing Works Infrastructure works will be executed
321	Ranibennur CMC	887	KSDB	After Completion of Housing Works Infrastructure works will be executed
322	Shiggaon TMC	850	KSDB	After Completion of Housing Works Infrastructure works will be executed
323	Shiggaon/Savanuru	696	KSDB	After Completion of Housing Works Infrastructure works will be executed
324	Chincholi TP	737	KSDB	After Completion of Housing Works Infrastructure works will be executed
325	Jewargi TP	750	KSDB	After Completion of Housing Works Infrastructure works will be executed
326	Sedam TMC	283	KSDB	After Completion of Housing Works Infrastructure works will be executed
327	Gangavathi CMC	200	KSDB	Infra Work is not Included in DPR
328	Yelburga TP	643	KSDB	Infra Work is not Included in DPR
329	Basavakalyana CMC	2400	ULB-RGHCL	Worked Not Started
330	Krishnarajpet TMC	500	KSDB	Not started
331	Bidar CMC	4000	ULB-RGHCL	Worked Not Started
332	Mundgod TP	906	KSDB	After Completion of Housing Works Infrastructure works will be executed
333	Yellapura TP	579	KSDB	After Completion of Housing Works Infrastructure works will be executed
335	Mysuru CC - NR	350	KSDB	After Completion of Housing Works Infrastructure works will be executed
336	Mysuru CC - NR	325	KSDB	After Completion of Housing Works Infrastructure works will be executed
337	T Narasipura TP	125	KSDB	After Completion of Housing Works Infrastructure works will be executed
338	Deodurga TMC	750	KSDB	After Completion of Housing Works Infrastructure works will be executed

340	Sindhanur CMC	250	KSDB	After Completion of Housing-Works Infrastructure works will be executed
341	Kanakapura TMC	698	KSDB	After Completion of Housing Works Infrastructure works will be executed
342	Bhadravathi CMC	300	KSDB	After Completion of Housing Works Infrastructure works will be executed
343	Shikaripura/ Shiralkoppa	1000	KSDB	Work not started
344	BBMP CM 1 lakh Houses	100000	RGHCL - CM 1 Lakh	Basic Infra work is under progress
345	Tirthahalli TP	200	KSDB	After Completion of Housing Works Infrastructure works will be executed
346	Karkala TMC	250	KSDB	After Completion of Housing Works Infrastructure works will be executed
347	Udupi CMC	400	KSDB	Work not started
348	Anekal TMC	7	ULB - PKGB	90% Completed
349	BBMP Kempanahalli & Singanayakanahalli (BDA Limit)	330	RGHCL - KSHC	After Completion of Housing Works Infrastructure works will be executed
350	Bangalore Gunjur,	1008	ULB-RGHCL	After Completion of Housing Works Infrastructure works will be executed
351	Bangalore Marenahalli,	480	ULB-RGHCL	After Completion of Housing Works Infrastructure works will be executed
352	Doddaballapura CMC	34	ULB - PKGB	After Completion of Housing Works Infrastructure works will be executed
353	Karwara (Ankola)	200	KSDB	Infra Work is not Included in DPR
354	Belagavi CC	1484	ULB-RGHCL	Tender stage
355	Nippani CMC	1812	ULB-RGHCL	After Completion of Housing Works Infrastructure works will be executed
356	Ballari CC	5616	ULB-RGHCL	UGD and Water Supply Tender under progress and Electrification Estimate sent to Admin approval and Roads also start after completion of houses
357	Sandur TMC	3100	ULB-RGHCL	After Completion of Housing Works Infrastructure works will be executed
358	Harappanahalli TMC	1156	KSDB	After completion of houses construction infra will be taken up
359	Basavanabagewadi / Nidagundha	250	KSDB	After Completion of Housing Works Infrastructure works will be executed
360	Devara Hipparagi TP	250	KSDB	After Completion of Housing Works Infrastructure works will be executed
361	Indi TMC	250	KSDB	After Completion of Housing Works Infrastructure works will be executed
362	Sindagi TMC	250	KSDB	After Completion of Housing Works Infrastructure works will be executed
363	Shorapur TMC	300	KSDB	After Completion of Housing Works Infrastructure works will be executed
364	Koratagere TP	521		After Completion of Housing Works Infrastructure works will be executed
	Total	315778	KSDB	

