

ಕರ್ನಾಟಕ ವಿಧಾನ ಪರಿಷತ್ತು

| | |
|----------------------------------|--|
| ಚುಕ್ಕೆ ಗುರುತಿಲ್ಲದ ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ | : 1504 (1798) |
| ಸದಸ್ಯರ ಹೆಸರು | : ಶ್ರೀ ಅರವಿಂದ ಕುಮಾರ್ ಅರಳ (ವಿಧಾನಸಭೆಯಿಂದ ಚುನಾಯಿತರಾದವರು) |
| ಉತ್ತರಿಸಬೇಕಾದ ದಿನಾಂಕ | : 24-03-2020 |
| ಉತ್ತರಿಸುವ ಸಚಿವರು | : ಮಾನ್ಯ ಪೌರಾಡಳಿತ ಹಾಗೂ ತೋಟಗಾರಿಕೆ ಮತ್ತು ರೇಷ್ಮೆ ಸಚಿವರು |

| ಕ್ರ. ಸಂ. | ಪ್ರಶ್ನೆ | ಉತ್ತರ | | | | | | | | | | | | | | | | | | | | |
|----------|--|--|------------------|-----------|--------|------------------|---|------------|---|--------|---|-----------|--|--|---|--------|--|--|---|----------|--|--|
| (ಅ) | ಬೀದರ್ ಜಿಲ್ಲೆಯಲ್ಲಿರುವ ಒಟ್ಟು ಪಟ್ಟಣ ಪಂಚಾಯತಿಗಳು ಮತ್ತು ಪುರಸಭೆಗಳು ಎಷ್ಟು; ಅವು ಯಾವುವು; ಗ್ರಾಮವಾರು ಸಂಪೂರ್ಣ ವಿವರ ನೀಡುವುದು; | <p>ಬೀದರ್ ಜಿಲ್ಲೆಯಲ್ಲಿ 4 ಪುರಸಭೆಗಳು ಮತ್ತು 1 ಪಟ್ಟಣ ಪಂಚಾಯತಿ ಇರುತ್ತದೆ. ವಿವರ ಈ ಕೆಳಕಂಡಂತಿದೆ:</p> <table border="1"> <thead> <tr> <th>ಕ್ರ.ಸಂ.</th> <th>ಪುರಸಭೆಗಳು</th> <th>ಕ್ರ.ಸಂ</th> <th>ಪಟ್ಟಣ ಪಂಚಾಯತಿಗಳು</th> </tr> </thead> <tbody> <tr> <td>1</td> <td>ಹುಮ್ಮಾಬಾದ್</td> <td>1</td> <td>ಬೀರಾದ್</td> </tr> <tr> <td>2</td> <td>ಚಿಟಗುಪ್ಪೆ</td> <td></td> <td></td> </tr> <tr> <td>3</td> <td>ಭಾಲ್ಕಿ</td> <td></td> <td></td> </tr> <tr> <td>4</td> <td>ಹಳ್ಳಿವೇಡ</td> <td></td> <td></td> </tr> </tbody> </table> | ಕ್ರ.ಸಂ. | ಪುರಸಭೆಗಳು | ಕ್ರ.ಸಂ | ಪಟ್ಟಣ ಪಂಚಾಯತಿಗಳು | 1 | ಹುಮ್ಮಾಬಾದ್ | 1 | ಬೀರಾದ್ | 2 | ಚಿಟಗುಪ್ಪೆ | | | 3 | ಭಾಲ್ಕಿ | | | 4 | ಹಳ್ಳಿವೇಡ | | |
| ಕ್ರ.ಸಂ. | ಪುರಸಭೆಗಳು | ಕ್ರ.ಸಂ | ಪಟ್ಟಣ ಪಂಚಾಯತಿಗಳು | | | | | | | | | | | | | | | | | | | |
| 1 | ಹುಮ್ಮಾಬಾದ್ | 1 | ಬೀರಾದ್ | | | | | | | | | | | | | | | | | | | |
| 2 | ಚಿಟಗುಪ್ಪೆ | | | | | | | | | | | | | | | | | | | | | |
| 3 | ಭಾಲ್ಕಿ | | | | | | | | | | | | | | | | | | | | | |
| 4 | ಹಳ್ಳಿವೇಡ | | | | | | | | | | | | | | | | | | | | | |
| (ಆ) | ಕಳೆದ ಒಂದು ವರ್ಷದಿಂದ ಜಿಲ್ಲೆಯ ಪಟ್ಟಣ ಪಂಚಾಯತಿ, ಪುರಸಭೆ ಹಾಗೂ ನಗರಸಭೆಗಳ ವತಿಯಿಂದ ಯಾವ ಯಾವ ಯೋಜನೆಗಳಿಂದ ಕಾಮಗಾರಿಗಳನ್ನು ಕೈಗೊಳ್ಳಲಾಗಿದೆ; ಗ್ರಾಮವಾರು, ಯೋಜನೆವಾರು ವಿವರ ನೀಡುವುದು; | <p>ಕಳೆದ ಒಂದು ವರ್ಷದಿಂದ ಜಿಲ್ಲೆಯ ಪಟ್ಟಣ ಪಂಚಾಯತಿ, ಪುರಸಭೆ ಹಾಗೂ ನಗರಸಭೆಗಳ ವತಿಯಿಂದ ವಿವಿಧ ಯೋಜನೆಗಳಡಿ ಕಾಮಗಾರಿಗಳನ್ನು ಕೈಗೊಳ್ಳಲಾಗಿದ್ದು, ವಿವರಗಳು ಈ ಕೆಳಕಂಡಂತಿದೆ:</p> <ol style="list-style-type: none"> 1) ಎಸ್.ಎಫ್.ಸಿ. ಮುಕ್ತ ನಿಧಿ 2) ಎಸ್.ಎಫ್.ಸಿ. ಕುಡಿಯುವ ನೀರಿನ ಅನುದಾನ 3) 14ನೇ ಹಣಕಾಸು ಆಯೋಗದ ಅನುದಾನ 4) ನಗರೋತ್ಥಾನ 5) ಕೇಂದ್ರ ಪುರಸ್ಕೃತ 'ಅಮೃತ್' ಯೋಜನೆ 6) ಸ್ವಚ್ಛಭಾರತ - ಮುಖ್ಯ ಮಂತ್ರಿ ನೈರ್ಮಲ್ಯ ಯೋಜನೆ <p>1) <u>ಎಸ್.ಎಫ್.ಸಿ.:</u></p> <p>ಸರ್ಕಾರವು ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಗಳ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ವಿವಿಧ ಮೂಲಭೂತ ಸೌಕರ್ಯ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿಗಳಾದ ರಸ್ತೆ ಹಾಗೂ ಚರಂಡಿಗಳ ನಿರ್ಮಾಣ, ಸ್ಮಶಾನಗಳ ಅಭಿವೃದ್ಧಿ, ಕೋಳಿ/ಮೀನು/ಮಾಂಸ/ತರಕಾರಿ ಮಾರುಕಟ್ಟೆಗಳ ನಿರ್ಮಾಣ, ಸಣ್ಣ ಮಾರುಕಟ್ಟೆಗಳ ನಿರ್ಮಾಣ, ಸಾರ್ವಜನಿಕ ಶೌಚಾಲಯಗಳ ನಿರ್ಮಾಣ, ಕುಡಿಯುವ ನೀರಿನ ಕಾಮಗಾರಿಗಳಾದ ಕುಡಿಯುವ ನೀರಿನ ಪೈಪ್‌ಗಳ ದುರಸ್ತಿ ಇತ್ಯಾದಿಗಳನ್ನು ಕೈಗೊಳ್ಳಲು ಎಸ್.ಎಫ್.ಸಿ ಮುಕ್ತನಿಧಿ ಅನುದಾನ ಹಾಗೂ ಎಸ್.ಎಫ್.ಸಿ ಕುಡಿಯುವ ನೀರಿನ ಅನುದಾನಗಳನ್ನು ಬಿಡುಗಡೆಗೊಳಿಸಲಾಗುತ್ತಿದೆ.</p> <p>ಸದರಿ ಅನುದಾನಗಳಡಿ ಕಳೆದ ಒಂದು ವರ್ಷದಿಂದ ಬಿಡುಗಡೆಯಾದ ಅನುದಾನ, ಬಾಕಿ ಉಳಿದಿರುವ ಅನುದಾನ ಹಾಗೂ ಕೈಗೊಳ್ಳಲಾಗಿರುವ</p> | | | | | | | | | | | | | | | | | | | | |

ಕಾಮಗಾರಿಗಳ ವಿವರಗಳನ್ನು ಅನುಬಂಧ-1 ರಲ್ಲಿ ಲಗತ್ತಿಸಿದೆ.

2) 14ನೇ ಹಣಕಾಸು ಆಯೋಗದ ಅನುದಾನ:

14ನೇ ಹಣಕಾಸು ಆಯೋಗದ ಅನುದಾನದಡಿ ಕುಡಿಯುವ ನೀರು ಸರಬರಾಜು, ಸಾಮೂಹಿಕ ಶೌಚಾಲಯ / ಸಾರ್ವಜನಿಕ ಶೌಚಾಲಯ ಮತ್ತು ಸೆಪ್ಟೇಜ್‌ಗಳ ನಿರ್ವಹಣೆ, ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆ ಕಾಮಗಾರಿಗಳು, ಘನತ್ಯಾಜ್ಯ ವಸ್ತು ನಿರ್ವಹಣೆ, ಮಳೆ ನೀರು ಚರಂಡಿ, ಸಮುದಾಯ ಆಸ್ತಿಗಳ ನಿರ್ವಹಣೆ, (ಉದ್ಯಾನವನ ಒಳಗೊಂಡಂತೆ) ರಸ್ತೆ ಮತ್ತು ಪಾದಚಾರಿಗಳ ನಿರ್ವಹಣೆ, ವಿದ್ಯುತ್ ಬೀದಿ ದೀಪಗಳ ಅಳವಡಿಕೆ / ನಿರ್ವಹಣೆ, ವಿದ್ಯುತ್ ಉಳಿತಾಯ ಕಾರ್ಯಕ್ರಮಗಳು ಮತ್ತು ಸ್ಮಶಾನ/ಚಿತಾಗಾರ/ಕಛೇರಿಗಳ ನಿರ್ವಹಣೆಯ ಕಾಮಗಾರಿಗಳನ್ನು ನಗರದ / ಪಟ್ಟಣದ ಅವಶ್ಯಕತೆಗನುಗುಣವಾಗಿ ಕೈಗೊಳ್ಳಲಾಗುತ್ತಿದೆ.

14ನೇ ಹಣಕಾಸು ಆಯೋಗದ ಅನುದಾನದಡಿ ಕಳೆದ ಒಂದು ವರ್ಷದಿಂದ ಬಿಡುಗಡೆಯಾದ ಅನುದಾನದಲ್ಲ ಕೈಗೊಂಡಿರುವ ಕಾಮಗಾರಿಗಳ ವಿವರ ಅನುಬಂಧ - 2ರಲ್ಲಿ ಲಗತ್ತಿಸಿದೆ.

3) 'ಅಮೃತ್' ಯೋಜನೆ:

'ಅಮೃತ್' ಯೋಜನೆಯಡಿ ಆಯ್ಕೆಯಾದ ಬೀದರ್ ಜಿಲ್ಲೆಯ ಬೀದರ್ ನಗರಸಭೆಯು ಆಯ್ಕೆಯಾಗಿದ್ದು, ಸದರಿ ಯೋಜನೆಯಡಿ ಒಳಚರಂಡಿ ಹಾಗೂ ಹಸಿರು ಜಾಗ ಮತ್ತು ಉದ್ಯಾನವನ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿಗಳನ್ನು ಕೈಗೊಳ್ಳಲಾಗಿದೆ.

4) ನಗರೋತ್ಥಾನ:

ಬೀದರ್ ಜಿಲ್ಲೆಯ ನಗರಸಭೆ, ಪುರಸಭೆ ಮತ್ತು ಪಟ್ಟಣ ಪಂಚಾಯತಿಗಳ ವತಿಯಿಂದ ಕೈಗೊಂಡ ಕಾಮಗಾರಿಗಳ ಯೋಜನೆವಾರು ವಿವರಗಳನ್ನು ಅನುಬಂಧ-3 ರಲ್ಲಿ ನೀಡಿದೆ.

5) ಸ್ವಚ್ಛ ಭಾರತ:

ಕಳೆದ ಮೂರು ವರ್ಷದಿಂದ ಬೀದರ್ ಜಿಲ್ಲೆಯ ಪಟ್ಟಣ ಪಂಚಾಯತಿ, ಪುರಸಭೆ ಹಾಗೂ ನಗರಸಭೆಗಳ ವತಿಯಿಂದ ಸ್ವಚ್ಛ ಭಾರತ ಯೋಜನೆಯಡಿ ವೈಯಕ್ತಿಕ ಶೌಚಾಲಯಗಳ ನಿರ್ಮಾಣ, ಸಾರ್ವಜನಿಕ/ಸಮುದಾಯ ಶೌಚಾಲಯಗಳ ನಿರ್ಮಾಣ ಹಾಗೂ ಘನತ್ಯಾಜ್ಯ ವಸ್ತು ನಿರ್ವಹಣೆಗೆ ಸಂಬಂಧಿಸಿದಂತೆ ವಾಹನ-ಯಂತ್ರೋಪಕರಣಗಳ ಖರೀದಿ ಮತ್ತು ಸಿವಿಲ್ ಕಾಮಗಾರಿಗಳನ್ನು ಕೈಗೊಳ್ಳಲಾಗಿದೆ.

ಇ) ಈ ಕಾಮಗಾರಿಗಳಿಗೆ ಕಳೆದ ಒಂದು ವರ್ಷದಿಂದ ಬಿಡುಗಡೆಯಾದ ಅನುದಾನ ಮತ್ತು ಖರ್ಚಾದ ಅನುದಾನ ಹಾಗೂ ಬಾಕಿ ಉಳಿದಿರುವ

1) ಎಸ್.ಎಫ್.ಸಿ. ಅನುದಾನಗಳಡಿ ಕಳೆದ ಒಂದು ವರ್ಷದಿಂದ ಬಿಡುಗಡೆಯಾದ ಅನುದಾನ, ಬಾಕಿ ಉಳಿದಿರುವ ಅನುದಾನ ಹಾಗೂ ಕೈಗೊಳ್ಳಲಾಗಿರುವ ಕಾಮಗಾರಿಗಳ ವಿವರಗಳನ್ನು ಅನುಬಂಧ-1 ರಲ್ಲಿ ಲಗತ್ತಿಸಿದೆ.

ಅನುದಾನ ಎಷ್ಟು?
(ಕಾಮಗಾರಿಗಳ /
ವಿವರಗಳೊಂದಿಗೆ ಸಂಪೂರ್ಣ
ಮಾಹಿತಿ ನೀಡುವುದು)

2) 14ನೇ ಹಣಕಾಸು ಆಯೋಗದ ಅನುದಾನದಡಿ ಕಳೆದ ಒಂದು ವರ್ಷದಿಂದ ಬಿಡುಗಡೆಯಾದ ಅನುದಾನ, ಬಾಕಿ ಉಳಿದಿರುವ ಅನುದಾನ ಹಾಗೂ ಕೈಗೊಳ್ಳಲಾಗಿರುವ ಕಾಮಗಾರಿಗಳ ವಿವರಗಳನ್ನು ಅನುಬಂಧ-2 ರಲ್ಲಿ ಲಗತ್ತಿಸಿದೆ.

3) ನಗರೋತ್ಥಾನ ಯೋಜನೆಯಡಿ ಬಿಡುಗಡೆಯಾದ ಅನುದಾನ, ಖರ್ಚಾದ ಹಾಗೂ ಬಾಕಿ ಉಳಿದ ಅನುದಾನದ ವಿವರವನ್ನು ಅನುಬಂಧ-4ರಲ್ಲಿ ಹಾಗೂ ಕಾಮಗಾರಿವಾರು ವಿವರವನ್ನು ಅನುಬಂಧ-3ರಲ್ಲಿ ನೀಡಿದೆ.

4) ಕೇಂದ್ರ ಪುರಸ್ಕೃತ 'ಅಮೃತ್' ಯೋಜನೆ:
'ಅಮೃತ್' ಯೋಜನೆಯ ಮಿಷನ್ ಅವಧಿಯು 5 ವರ್ಷಗಳಾಗಿದ್ದು, ಸದರಿ ಯೋಜನೆಯಡಿ ಬೀದರ್ ನಗರಸಭೆಗೆ ಒಟ್ಟು ಅನುದಾನ ರೂ. 176.99 ಕೋಟಿ ಹಂಚಿಕೆಯಾಗಿದ್ದು, ಸದರಿ ಅನುದಾನದಡಿ ಕೈಗೊಂಡ ಕಾಮಗಾರಿಗಳ ವಿವರ, ಬಿಡುಗಡೆಯಾದ ಅನುದಾನ, ವೆಚ್ಚದ ವಿವರಗಳನ್ನು ಅನುಬಂಧ-5ರಲ್ಲಿ ಲಗತ್ತಿಸಿದೆ.

5) ಸ್ವಚ್ಛ ಭಾರತ
ಸ್ವಚ್ಛ ಭಾರತ ಯೋಜನೆಯಡಿ ಬೀದರ್ ಜಿಲ್ಲೆಯಲ್ಲಿ ಕೈಗೆತ್ತಿಕೊಂಡಿರುವ ಕಾಮಗಾರಿಗಳಿಗೆ ಕಳೆದ ಒಂದು ವರ್ಷದಿಂದ ಬಿಡುಗಡೆಯಾದ ಅನುದಾನ ಮತ್ತು ಖರ್ಚಾದ ಅನುದಾನ ಹಾಗೂ ಬಾಕಿ ಉಳಿದಿರುವ ಅನುದಾನದ ವಿವರ ಈ ಕೆಳಕಂಡಂತಿದೆ:

(ರೂ. ಲಕ್ಷಗಳಲ್ಲಿ)

| ಘಟಕಗಳು | ಬಿಡುಗಡೆಯಾದ ಅನುದಾನ | ಖರ್ಚಾದ ಅನುದಾನ | ಉಳಿಕೆ |
|-----------------------------------|-------------------|---------------|---------------|
| ವೈಯಕ್ತಿಕ ಶೌಚಾಲಯಗಳ ನಿರ್ಮಾಣ | 302.31 | 179.94 | 122.37 |
| ಸಾರ್ವಜನಿಕ/ಸಮುದಾಯ ಶೌಚಾಲಯಗಳ ನಿರ್ಮಾಣ | - | - | - |
| ಘನತ್ಯಾಜ್ಯ ವಸ್ತು ನಿರ್ವಹಣೆ | 154.33 | 0.0 | 154.33 |
| ಒಟ್ಟು | 456.64 | 179.94 | 276.70 |

ಕಡತ ಸಂಖ್ಯೆ: ನಅಇ 134 ಎಸ್.ಎಫ್.ಸಿ 2020

(ನಾರಾಯಣ ಗೌಡ)

ಪೌರಾಡಳಿತ ಹಾಗೂ ತೋಟಗಾರಿಕೆ ಮತ್ತು
ರೇಷ್ಮೆ ಸಚಿವರು

Ann - I

| ABSTRACT REPORT | | | | | | | | |
|------------------------------|----------|------------------|----------|--------------|----------------------------------|-----------------|---------------|----------------|
| SFC UNTIED 2018-19 PROGRAMME | | | | | | | | |
| Date=17-03-2020 | | | | | Rs. in Lakhs | | | |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 |
| SL.NO | District | Name Of the Town | ULB Type | YEAR | Financial Progress (Rs.in Lakhs) | | | |
| | | | | | Grants Allocation | Grants Released | Expenditure | Balance Amount |
| 1 | Bidar | Aurad | TP | 2018-19 | 133.21 | 82.5 | 44.2 | 38.3 |
| 2 | Bidar | Basavakalyan | CMC | 2018-19 | 321.77 | 260.75 | 205.62 | 55.13 |
| 3 | Bidar | Bhalki | TMC | 2018-19 | 186.68 | 116 | 0 | 116 |
| 4 | Bidar | Bidar | CMC | 2018-19 | 841.47 | 521.5 | 399.8 | 121.7 |
| 5 | Bidar | Chittaguppa | TMC | 2018-19 | 162.29 | 131.25 | 99.54 | 31.71 |
| 6 | Bidar | Hallikhed | TMC | 2018-19 | 154 | 80.25 | 11.04 | 69.21 |
| 7 | Bidar | Humnabad | TMC | 2018-19 | 201.69 | 125.5 | 47.74 | 77.76 |
| | | | | Total | 2001.11 | 1317.75 | 807.94 | 509.81 |

| ABSTRACT REPORT | | | | | | | | |
|------------------------------|----------|------------------|----------|--------------|----------------------------------|-----------------|---------------|----------------|
| SFC UNTIED 2019-20 PROGRAMME | | | | | | | | |
| Date=17-03-2020 | | | | | Rs. in Lakhs | | | |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 |
| SL.NO | District | Name Of the Town | ULB Type | YEAR | Financial Progress (Rs.in Lakhs) | | | |
| | | | | | Grants Allocation | Grants Released | Expenditure | Balance Amount |
| 1 | Bidar | Aurad | TP | 2019-20 | 114 | 57 | 0 | 57 |
| 2 | Bidar | Basavakalyan | CMC | 2019-20 | 275 | 206.25 | 51.61 | 154.64 |
| 3 | Bidar | Bhalki | TMC | 2019-20 | 159 | 119.25 | 36.01 | 83.24 |
| 4 | Bidar | Bidar | CMC | 2019-20 | 721 | 334.37 | 86.23 | 248.14 |
| 5 | Bidar | Chittaguppa | TMC | 2019-20 | 139 | 104.25 | 49.37 | 54.88 |
| 6 | Bidar | Hallikhed | TMC | 2019-20 | 132 | 66 | 12.2 | 53.8 |
| 7 | Bidar | Humnabad | TMC | 2019-20 | 173 | 86.5 | 20 | 66.5 |
| | | | | Total | 1713 | 973.62 | 255.42 | 718.2 |

Chief Project Officer
Directorate of Municipal Administration

Ann - 1

| ABSTRACT REPORT | | | | | | | | |
|--------------------------------------|----------|------------------|--------------|---------|----------------------------------|-----------------|--------------|----------------|
| SFC Drinking Water 2018-19 PROGRAMME | | | | | | | | |
| Date=17-03-2020 | | | | | Rs. in Lakhs | | | |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 |
| SL.NO | District | Name Of the Town | ULB Type | YEAR | Financial Progress (Rs.in Lakhs) | | | |
| | | | | | Grants Allocation | Grants Released | Expenditure | Balance Amount |
| 1 | Bidar | Aurad | TP | 2018-19 | 15 | 15 | 5.83 | 9.17 |
| 2 | Bidar | Basavakalyan | CMC | 2018-19 | 25 | 25 | 0 | 25 |
| 3 | Bidar | Bhalki | TMC | 2018-19 | 20 | 20 | 9.28 | 10.72 |
| 4 | Bidar | Bidar | CMC | 2018-19 | 25 | 25 | 0 | 25 |
| 5 | Bidar | Chittaguppa | TMC | 2018-19 | 20 | 20 | 0 | 20 |
| 6 | Bidar | Hallikhed | TMC | 2018-19 | 15 | 15 | 0 | 15 |
| 7 | Bidar | Humnabad | TMC | 2018-19 | 20 | 20 | 0 | 20 |
| | | | TOTAL | | 140 | 140 | 15.11 | 124.89 |

| ABSTRACT REPORT | | | | | | | | |
|--------------------------------------|----------|------------------|--------------|---------|----------------------------------|-----------------|--------------|----------------|
| SFC Drinking Water 2019-20 PROGRAMME | | | | | | | | |
| Date=17-03-2020 | | | | | Rs. in Lakhs | | | |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 |
| SL.NO | District | Name Of the Town | ULB Type | YEAR | Financial Progress (Rs.in Lakhs) | | | |
| | | | | | Grants Allocation | Grants Released | Expenditure | Balance Amount |
| 1 | Bidar | Aurad | TP | 2019-20 | 12 | 12 | 11.98 | 0.02 |
| 2 | Bidar | Basavakalyan | CMC | 2019-20 | 20 | 20 | 0 | 20 |
| 3 | Bidar | Bhalki | TMC | 2019-20 | 16 | 16 | 0 | 16 |
| 4 | Bidar | Bidar | CMC | 2019-20 | 20 | 20 | 0 | 20 |
| 5 | Bidar | Chittaguppa | TMC | 2019-20 | 16 | 16 | 0 | 16 |
| 6 | Bidar | Hallikhed | TMC | 2019-20 | 12 | 12 | 0 | 12 |
| 7 | Bidar | Humnabad | TMC | 2019-20 | 16 | 16 | 0 | 16 |
| | | | TOTAL | | 112 | 112 | 11.98 | 100.02 |

Chief Project Officer
Directorate of Municipal Administration

Ann - I

Workwise Progress of SFC UNTIED 2018-19 Report

| Date=17-02-2020 | | | | Rs. in Lakhs | | |
|-----------------|--------------|------------------------|---|---------------|------------------|----------------|
| S.No | Town Name | Sector Name | Work Name | Estimate Cost | Expenditure Cost | Work Status |
| 1 | Aurad | Other Works | Providing furniture to Govt Schools in Aurad(B) | 3.8 | 0 | Work Started |
| 2 | Aurad | Other Works | Amount reserved for handicapped student for providing of blankets, bed sheets to Amulya MR school students | 0.99 | 0 | Work Started |
| 3 | Aurad | Other Works | Spillover works 2017-18 | 52.07 | 0 | Work Started |
| 4 | Aurad | Other Works | Construction of compound wall and fixing of gate to Sevalal Bhavan at Baswanwadi Thanda in W.No 12 | 2 | 0 | Work Started |
| 5 | Aurad | Other Works | Contribution to IHHL | 10 | 2.45 | Work Started |
| 6 | Aurad | Other Works | Providing uniforms to PK"s | 2.84 | 0 | Work Started |
| 7 | Aurad | Other Works | Outsource PK salary ESCROW amount transfer | 32.73 | 21.49 | Work Started |
| 8 | Aurad | Roads | Construction of CC road and drain from backside H/o Gurnath Vadde in W.No 14 | 5.79 | 4.64 | Work Completed |
| 9 | Aurad | Roads | Formation of road from H/o Ladde to H/o Venkat Wadayar via Degree college in W.No 9 | 11.26 | 9.18 | Work Completed |
| 10 | Aurad | Solid Waste Management | Purchase of Bleaching powder in Aurad(B) | 1.82 | 0 | Work Started |
| 11 | Aurad | Solid Waste Management | Purchase of Alum in Aurad(B) | 1.91 | 0 | Work Started |
| 12 | Aurad | Water Supply | Drilling of borewell and fixing of cistern and motor in Amulya MR school in W.No 13 Handicapped School | 2 | 1.45 | Work Completed |
| 13 | Aurad | Water Supply | Drilling of borewell and fixing of cistern pipe line at Baswanwadi Thanda, Deshmukh Thanda, Kheranayak Tahsil Thanda in W.No 12 | 6 | 4.99 | Work Completed |
| 14 | Basavakalyan | Other Works | Amount Reserved towards Spill Over works (-) | 128.02 | 91.88 | Work Completed |
| 15 | Basavakalyan | Other Works | Providing Gas Connection to SC Beneficiaries | 4 | 0 | Work Completed |
| 16 | Basavakalyan | Other Works | Supply & installation of pure drinking water RO Plant in ST Wards | 7 | 5.61 | Work Completed |
| 17 | Basavakalyan | Other Works | Reserved for IHHL for ST Beneficiaries | 6.2 | 0 | Work Completed |
| 18 | Basavakalyan | Other Works | Scholarship for Higher Education Engineering & Medical ST Student | 2 | 0 | Work Completed |

Workwise Progress of SFC UNTIED 2018-19 Report

| Date=17-02-2020 | | | | Rs. in Lakhs | | |
|-----------------|--------------|-------------|---|---------------|------------------|----------------------|
| S.No | Town Name | Sector Name | Work Name | Estimate Cost | Expenditure Cost | Work Status |
| 19 | Basavakalyan | Other Works | Contribution for Heart, Pyaralysis Patients treatment for ST | 2 | 0.5 | Work Completed |
| 20 | Basavakalyan | Other Works | Providing Sewing Machine for ST beneficiaries | 2.8 | 0 | Work Completed |
| 21 | Basavakalyan | Other Works | Providing Gas Connection to ST Beneficiaries | 2 | 0 | Work Completed |
| 22 | Basavakalyan | Other Works | Salary for Pourkarmikas (156x75%) (-) | 116.75 | 95.82 | Work Completed |
| 23 | Basavakalyan | Other Works | Providing & installation of Steel Structural Roof at Ambedkar Bhavan Stage Front Side in Basavakalyan | 10 | 0 | Work Completed |
| 24 | Basavakalyan | Other Works | Supply & installation of pure drinking water RO Plant in Dharmprakash Galli ward No 11 in Basavakalyan City | 7 | 5.59 | Work Completed |
| 25 | Basavakalyan | Other Works | Reserved for IHHL for SC Beneficiaries | 16 | 4.5 | Work Completed |
| 26 | Basavakalyan | Other Works | Scholarship for Higher Education Engineering & Medical SC Student | 5 | 1.72 | Work Completed |
| 27 | Basavakalyan | Other Works | Contribution for Heart, Pyaralysis Patients treatment for SC | 5 | 0 | Work Completed |
| 28 | Basavakalyan | Other Works | Contribution for DR. BR Ambedkar Jayanti & Babu Jagjivanram Jayanti | 3 | 0 | Work Completed |
| 29 | Basavakalyan | Other Works | Providing Sewing Machine for SC beneficiaries | 5 | 0 | Work Completed |
| 30 | Bhalki | Other Works | Reserved amount for Salary of Outsourced employees of TMC Bhalki | 40.06 | 0 | Work Started |
| 31 | Bhalki | Other Works | Purchase of Equipments as per SWM DPR | 40.06 | 0 | Work Started |
| 32 | Bhalki | Other Works | Beautification of Electric Lights in Lecture Colony | 4 | 0 | Work Started |
| 33 | Bhalki | Other Works | Payment of backlog Electricity Bill of Mahanteshwar colony slum beneficiaries | 6 | 0 | Work Started |
| 34 | Bhalki | Other Works | Installation of CC TV and Cameras at various Circles and Main roads in Bhalki Town | 12.25 | 0 | Under Tender Process |
| 35 | Bhalki | Other Works | Payment of Tender Notification Bills of SFC/14th Finance and SCP TSP | 2.36 | 0 | Work Started |
| 36 | Bhalki | Other Works | Tour Programme reg SWM to Elected Members of TMC | 5 | 0 | Work Started |
| 37 | Bhalki | Other Works | Payment of shortfall amount of LED works taken up under SCP/TSP and SFC Special funds | 14.88 | 0 | Work Started |

Workwise Progress of SFC UNTIED 2018-19 Report

| Date: 17-02-2020 | | | | Rs. in Lakhs | | |
|------------------|-----------|-------------|--|---------------|------------------|----------------------|
| S.No | Town Name | Sector Name | Work Name | Estimate Cost | Expenditure Cost | Work Status |
| 38 | Bhalki | Other Works | Repairs Wiring and Installation of Fans and other items to SC Community halls for Jayanthi under 24.10 | 4 | 0 | Work Started |
| 39 | Bhalki | Other Works | Amount for payments of Garlands to Circles Lightings Processions for Dr. B.R Ambedakar and Dr. Babu Jagjeevanram Jayanthi | 4 | 0 | Work Started |
| 40 | Bhalki | Other Works | Installation of motors to borewells and providing required different materials in SC ST Localities Bheemnagar Indiranagar Basavanagar Khandre Thanda Siddharth Nagar Panchasheelnagar Janatha Colony Waddar Colony Devinagar Bidar Base Pannal Dadaibasa areas | 11.2 | 0 | Work Started |
| 41 | Bhalki | Other Works | Payment of amount to SC Beneficiaries for construction of toilets under SBM 24.10 | 6.8 | 0 | Work Started |
| 42 | Bhalki | Other Works | Providing Gas connection to ST Beneficiaries 24.10 | 6 | 0 | Work Started |
| 43 | Bhalki | Other Works | Repairs Wiring to ST Community Hall and installation of Fans and other items | 2 | 0 | Work Started |
| 44 | Bhalki | Other Works | Drilling of Borewells and providing Motors in ST Community localities Devinagar Dhangar Galli and Old town | 5.8 | 0 | Work Started |
| 45 | Bhalki | Other Works | Providing subsidy to ST beneficiaries for Self Employment | 5.2 | 0 | Work Started |
| 46 | Bhalki | Other Works | Installation of Motors and Drinking water materials in other category localities Sainagar Dadgibase Lecture Colony Kumbeshwar Galli Deshmukh Galli and other localities | 6.17 | 0 | Work Started |
| 47 | Bhalki | Other Works | Providing Gas connections to Other Poor beneficiaries in town | 4.12 | 0 | Work Started |
| 48 | Bhalki | Other Works | Providing required facilities and tools to disabled as per Government circulars | 7.1 | 0 | Work Started |
| 49 | Bidar | Buildings | Construction of Samudaya bhavan near Ram Mandir at Talwodi | 5 | 0 | Work Started |
| 50 | Bidar | Buildings | Construction of Arch near H/o Ramchander Driver at Labour Colony in Ward no. 14 | 10 | 0 | Under Tender Process |
| 51 | Bidar | Buildings | Construction of Community Hall at Labour Colony in Ward No. 14 | 10 | 3.54 | Work Completed |
| 52 | Bidar | Buildings | Balance work of SC Samudaya Bhavan at Haroorgeri in Ward No. 26 | 15 | 5.55 | Work Started |
| 53 | Bidar | Buildings | Construction of Community Hall at Gandhi Nagar Colony Mailoor in Ward No. 28 | 9 | 0 | Work Completed |
| 54 | Bidar | Buildings | Construction of Compound wall to Hanuman Temple on Janwada Road in Bidar City | 7.9 | 4.82 | Work Completed |
| 55 | Bidar | Buildings | Construction of Compound wall to Boudh Bhavan at Shahpur Gate in Ward No. 31 | 5 | 4.62 | Work Completed |

Workwise Progress of SFC UNTIED 2018-19 Report

| Date=17-02-2020 | | | | Rs. in Lakhs | | |
|-----------------|-----------|-------------|---|---------------|------------------|----------------------|
| S.No | Town Name | Sector Name | Work Name | Estimate Cost | Expenditure Cost | Work Status |
| 56 | Bidar | Buildings | Renovation of Ambedkar Circle Bidar | 4 | 0 | Work Completed |
| 57 | Bidar | Buildings | Construction of Library near Masjid Mehboob Subhani in Ward No. 06 | 10 | 7.96 | Work Completed |
| 58 | Bidar | Buildings | Construction of Library behind Kali Masjid in Ward No. 08 | 10 | 0 | Work Completed |
| 59 | Bidar | Other Works | Amount Reserved towards Spill over works for the year 2017-18 | 171.89 | 0 | Work Completed |
| 60 | Bidar | Other Works | NKUSIP Contribution | 100 | 100 | Work Completed |
| 61 | Bidar | Other Works | As per the Govt. order Payment of Out Source PK"s | 133.75 | 133.75 | Work Completed |
| 62 | Bidar | Other Works | Providing Sewing Machine & Gas Connection for SC beneficiaries of Ward No. 10 | 4 | 3.41 | Work Completed |
| 63 | Bidar | Other Works | Providing Sewing Machine for SC beneficiaries of Ward No. 10 | 2 | 1.96 | Work Completed |
| 64 | Bidar | Other Works | Purchase of Utensils for Chalawadi Mahasabha Bhavan in ward No. 17 | 3 | 0 | Work Completed |
| 65 | Bidar | Other Works | Providing Gas Connection / Solar Lamps & Sewing machine to SC Families of Ward No. 34 | 3 | 2.59 | Work Completed |
| 66 | Bidar | Other Works | UGD Connection to SC House Holds | 42.6 | 0 | Tender to be Invited |
| 67 | Bidar | Other Works | Providing Sewing Machine & Gas Connection for ST beneficiaries of Ward No. 10 | 4 | 3.41 | Work Completed |
| 68 | Bidar | Other Works | Providing Sewing Machine for ST beneficiaries of Ward No. 10 | 1.5 | 1.44 | Work Completed |
| 69 | Bidar | Other Works | Providing Gas Connection to ST Beneficiaries of Ward No. 31 | 3 | 0 | Work Completed |
| 70 | Bidar | Other Works | Providing Gas Connection / Solar Lamps & Sewing machine to ST Familes of Ward No. 34 | 3 | 2.54 | Work Completed |
| 71 | Bidar | Other Works | UGD Connection to ST House Holds | 11.7 | 0 | Tender to be Invited |
| 72 | Bidar | Other Works | Providing Gas Connection to BPL Beneficiries of Ward No. 04 | 4.38 | 0 | Work Completed |
| 73 | Bidar | Other Works | Providing Sewing Machine & Gas Connection for General beneficiaries of Ward No. 10 | 5 | 3.58 | Work Completed |
| 74 | Bidar | Other Works | Providing Gas Connection to BPL Beneficiaries of Ward No. 31 | 3 | 0 | Work Completed |

Workwise Progress of SFC UNTIED 2018-19 Report

Da. -17-02-2020

| | | | | Rs. in Lakhs | | |
|------|-----------|-------------|---|---------------|------------------|----------------------|
| S.No | Town Name | Sector Name | Work Name | Estimate Cost | Expenditure Cost | Work Status |
| 75 | Bidar | Other Works | Providing Gas Connection to BPL Beneficiaries of Ward No. 34 | 2 | 0 | Work Completed |
| 76 | Bidar | Other Works | UGD Connection to Minorities House Holds | 4.15 | 0 | Tender to be Invited |
| 77 | Bidar | Other Works | As per Govt. order Reserved for 3% Scheme | 19.17 | 19.17 | Work Completed |
| 78 | Bidar | Other Works | Providing Gas Connection to SC Beneficiaries of Ward No. 31 | 3 | 0 | Work Completed |
| 79 | Bidar | Roads | Construction of CC Road from H/o Vishwananth to H/o Vijay Kumar Metre at Talghat in Ward No. 09 | 5 | 0 | Work Completed |
| 80 | Bidar | Roads | Construction of CC Road from H/o Teli to behind H/o Kanteppa Tonne, CC Road from H/o Santosh Metre to H/o Raju, from H/o Amit Kumar to H/o Swamy at Talghat in Ward No. 09 | 5.5 | 3.21 | Work Completed |
| 81 | Bidar | Roads | Construction of CC Road in Raghuvendra Colony in Ward No. 18 | 8 | 6.67 | Work Completed |
| 82 | Bidar | Roads | Construction of CC Road in Ramchander Nagar in Ward No. 18 | 8 | 0 | Work Completed |
| 83 | Bidar | Roads | Construction of CC Road from Railway Gate to H/o Shivanand Metre at Naubad in Ward No. 18 | 8.8 | 9.7 | Work Completed |
| 84 | Bidar | Roads | Construction of RCC Road at CB Nagar in Ward No. 30 | 10 | 9.35 | Work Completed |
| 85 | Bidar | Roads | Construction of CC Road in Ward No. 04 | 5 | 10 | Work Completed |
| 86 | Bidar | Roads | Construction of CC Road from H/o Mohsin to H/o Mannan Bhai in Ward No. 03 | 5 | 0 | Work Started |
| 87 | Bidar | Roads | Construction of Road from Chowbara Road to H/o Md Basheer at Arkat Galli in Ward No. 05 | 4 | 0 | Work Started |
| 88 | Bidar | Roads | Construction of CC Road from opp. H/o Ramesh Kumar to H/o Asrar Khan at Dattaya Galli in Ward No. 05 & Construction of CC Road from H/o Samad Sab to H/o Javeed Ali Khan at Noor Khan Taleem in ward No. 06 | 8 | 5.54 | Work Completed |
| 89 | Bidar | Roads | Construction of CC Road from H/o Alvi to H/o Sanjay Jagirdar at James Galli & Construction of CC Road in Dall Mill in Ward No. 08 & Construction of CC Road from H/o Shashi Jaijode to MWS at Ward No. 10 | 9.62 | 9.54 | Work Completed |
| 90 | Bidar | Roads | Construction of CC Road from H/o Mallappa to H/o Ambrish at Public Garden & from H/o Jahangir Khatib to H/o Ramesh opp. Public Garden & Construction of CC Road from H/o Shashi Jaijode to MWS at Ward No. 10 | 3.06 | 2.79 | Work Completed |
| 91 | Bidar | Roads | Construction of CC Road from H/o Srimanth Gyani to Main Road at Navadgeri in Ward No. 15 | 5 | 4.26 | Work Completed |

Workwise Progress of SFC UNTIED 2018-19 Report

| Date=17-02-2020 | | | | Rs. in Lakhs | | |
|-----------------|-----------|--------------------|---|---------------|------------------|----------------------|
| S.No | Town Name | Sector Name | Work Name | Estimate Cost | Expenditure Cost | Work Status |
| 92 | Bidar | Roads | Construction of CC Road from H/o K Pradeep Nayer to H/o Laxmi Bai KHB Colony & from H/o LIC Suryakanth to H/o Dr. Sanjiv Patil at Guru Nagar in Ward No. 16 | 9 | 0 | Work Completed |
| 93 | Bidar | Roads | Construction of CC Road from H/o Shivshanker Shetkar to H/o Lingraj Patil in front of Jail & Construction of CC Road from H/o Nirgude to Vaishnavi Colony Main Road in ward No. 16 | 6 | 0 | Work Completed |
| 94 | Bidar | Roads | Construction of CC Road from H/o Babu Chowdry to H/o Sharnappa Kamthane at Naubad in Ward No. 18 & Construction of CC Road from H/o Vishwanath Humnabade to H/o Mallikarjun Bagale at Naubad, Construction of CC Road in Yellaling Colony, & Construction of CC Road in KSRTC Layout in Ward No. 18 | 10 | 0 | Work Completed |
| 95 | Bidar | Roads | Construction of CC Road from H/o Kishore Lachoriya to H/o Venkat Reddy in front of H/o V Singa, from H/o Umakanth Patil to H/o Rajkumar Patil, from H/o Vasanth Rao Kulkarni to H/o Smt. K Lalita w/o Shantappa, from H/o Govind Rao M Kulkarni to H/o Santosh Kulkarni in Venkatesh Colony, from H/o V Kanjiker upto H/o Apparao Khuba at Bank Colony, from H/o Suresh Mashetty to Prakash Pottar, from H/o Gangappa Saule to H/o Shivraj to Kashappa Shakare in Ward No. 19 | 25 | 11.55 | Work Completed |
| 96 | Bidar | Roads | Construction of CC Road from H/o Guruling Buddanaur to Jyothi nivas & from H/o Shivraj Patil via H/o Kanteppa Peon to H/o Mitesh Karbari at Baswa Nagar in Ward No. 21 & Construction of CC Road from H/o Channabasu to SP Banglow road in Ward No. 26 | 12.5 | 12.82 | Work Completed |
| 97 | Bidar | Roads | Construction of CC Road from H/o Ex-Serviceman Pandit to Bablu upto Shibkamal Nivas in Ram Nagar, Construction of CC Road from Soleman Kirana Shop to H/o Dashrath at Chidri in Ward No. 23 | 6.19 | 5.29 | Work Completed |
| 98 | Bidar | Roads | Construction of CC Road from H/o Abdul Bari to H/o Mehboob Sab, from H/o Halim to H/o Hamid, from Fatima Zohra via H/o Lalita Bai to H/o Alauddin, from H/o Noor Bhai to H/o Mehboob & from H/o Rafi to H/o Salim, from H/o Mehboob to H/o Jaffer & from H/o Shaik Mehboob to H/o Shiraz, from H/o Shaik Shukkur via H/o Anita to H/o Veerappa, in Ward No. 24 | 17.5 | 0 | Under Tender Process |
| 99 | Bidar | Roads | Construction of CC Road from h/o Apparao Patil to H/o Vishwanath Waddi, from H/o Govind Rao to H/o Hari, from H/o Kulkarni to H/o Shamil at Vidya Nagar at Vidya Nagar Colony in Ward No. 22 | 7.5 | 6.09 | Work Completed |
| 100 | Bidar | Storm Water Drains | Construction of RCC Drain from H/o Vishwananth to H/o Vijay Kumar Metre at Talghat in Ward No. 09 | 5 | 4.65 | Work Completed |
| 101 | Bidar | Storm Water Drains | Construction of RCC Deck slab near Ram mandir, behind Feroze Talkies Gate, Khan Sab Flour Mill near Shaik Vazeer Dargah at Talwodi in ward No. 10 | 3.79 | 0 | Work Started |

Workwise Progress of SFC UNTIED 2018-19 Report

Date: 17-02-2020

| | | | | Rs. in Lakhs | | |
|------|-------------|--------------------|--|---------------|------------------|----------------------|
| S.No | Town Name | Sector Name | Work Name | Estimate Cost | Expenditure Cost | Work Status |
| 102 | Bidar | Storm Water Drains | Construction of CC Drain from Chowbara Road to H/o Md Basheer at Arkat Galli in Ward No. 05 | 4 | 0 | Work Started |
| 103 | Bidar | Street Lighting | Providing LED Light various places at Talghat in Ward No. 09 | 5 | 0 | Tender to be Invited |
| 104 | Bidar | Street Lighting | Providing LED Light at various places in Ward No. 31, 33, 34, & 35 | 27.5 | 0 | Tender to be Invited |
| 105 | Bidar | Street Lighting | Providing mini master lights at Ward No. 28, 31, & 34 and providing electrical poles in Ward No. 31 & 34 | 7 | 0 | Tender to be Invited |
| 106 | Chittaguppa | Other Works | Amount Reserved Towards Spill Over Works for the year 2017-18 | 32.24 | 18.13 | Work Completed |
| 107 | Chittaguppa | Other Works | As per the Govt Order Payment of Outsource PK"s & D Group @ 75% | 52.15 | 52.5 | Work Completed |
| 108 | Chittaguppa | Other Works | Karanja Water Supply Maintenance | 12 | 5.43 | Work Completed |
| 109 | Chittaguppa | Other Works | SWM Office Vehicles Maintenance (Diesel, Insurance & Others) | 10 | 7.34 | Work Completed |
| 110 | Chittaguppa | Other Works | Celebration of Ambedkar Jayanti, Ambedkar Punyatithi, Babu Jagjeevan Rao Jayanti, Valmiki, Kanakadas, Haralayya, Ambigara Choudayya, Mahatma Basaveshwar, Chatrapati Shivaji, & Others Jayanti (For Ambedkar Jayanti Rs. 50000.00 others Rs. 20000.00) | 2.4 | 0.4 | Work Started |
| 111 | Chittaguppa | Other Works | Ward No. 21 Providing Ambedkar Statue & Pedstal | 13.3 | 0 | Work Started |
| 112 | Chittaguppa | Other Works | Financial Help for PUC Students (Rs.4,500*30), Graduates (Rs. 6000*20), Post Graduates (Rs. 15000*10), MBBS, BDS, M.Tech, MS, MD, Phd & Etc (Rs. 25000*8) | 6.05 | 3.27 | Work Completed |
| 113 | Chittaguppa | Other Works | Providing Shoes, Hand Gloves, Uniforms, Mask, Rain Coat & etc for TMC PKs | 2 | 1.97 | Work Completed |
| 114 | Chittaguppa | Other Works | Master Health Checkup for PKs | 2 | 0.41 | Work Completed |

Workwise Progress of SFC UNTIED 2018-19 Report

| Date=17-02-2020 | | | | Rs. in Lakhs | | |
|-----------------|-------------|-------------|---|---------------|------------------|----------------------|
| S.No | Town Name | Sector Name | Work Name | Estimate Cost | Expenditure Cost | Work Status |
| 115 | Chittaguppa | Other Works | Financial Help for PK House Repairy & Childrens Eduction | 2.55 | 0 | Work Started |
| 116 | Chittaguppa | Other Works | Daily Morning Tiffin for PK" | 3 | 2.73 | Work Completed |
| 117 | Chittaguppa | Other Works | Ward No. 21 Balance Work of Shoping Complex near Ambedkar Circle | 1.8 | 0 | Work Started |
| 118 | Chittaguppa | Other Works | Ward No. 23 Const of Compound Wall to Kannada & Urdu School in Fatmapur | 3 | 0 | Work Started |
| 119 | Chittaguppa | Other Works | Renovation of Badi Base Near Sardar Chowk | 2.9 | 0 | Work Started |
| 120 | Chittaguppa | Other Works | Financial Help for PUC Students (Rs.4,500*30), Graduates (Rs. 6000*20), Post Graduates (Rs. 15000*10) | 4.05 | 2.5 | Work Started |
| 121 | Chittaguppa | Other Works | Financial Help for PK House Repairy & Childrens Eduction | 0.65 | 0 | Work Started |
| 122 | Chittaguppa | Other Works | Ward No. 05 Const of Compound Wall to Grave Yard Near Moti Masjid | 7.05 | 0 | Work Started |
| 123 | Chittaguppa | Other Works | One Time LIC for Physically Handicapped Persons | 4.86 | 4.86 | Work Completed |
| 124 | Hallikhed | Other Works | Amount reserved for transfer of funds which was spent from 14th finance for the year 2017-18 | 7 | 0 | Work Started |
| 125 | Hallikhed | Other Works | Amount reserved for Medical assistance(Surgery) of SC Pourkarmikas | 2 | 0 | Under Tender Process |
| 126 | Hallikhed | Other Works | Amount reserved for break fast to permanent Pourkarmikas | 3 | 0 | Work Started |
| 127 | Hallikhed | Other Works | Amount reserved for celebration of Dr.B.R.Ambedkar and Babu Jagajivanram jayanthi | 1 | 0 | Work Started |


Workwise Progress of SFC UNTIED 2018-19 Report

Date: 17-02-2020

| | | | | Rs. in Lakhs | | |
|------|-----------|-------------|--|---------------|------------------|----------------------|
| S.No | Town Name | Sector Name | Work Name | Estimate Cost | Expenditure Cost | Work Status |
| 128 | Hallikhed | Other Works | Amount reserved for Education purpose to childrens of Pourkarmikas | 1 | 0 | Under Tender Process |
| 129 | Hallikhed | Other Works | Construction of community toilet in Dhanagar galli(hiri agasi) | 6.6 | 0 | Work Started |
| 130 | Hallikhed | Other Works | "Amount reserved for the ST beneficiaries under Swatchh Bharat Mission " | 4.4 | 0 | Work Started |
| 131 | Hallikhed | Other Works | Construction of community toilet in Nazarat colony | 4.78 | 0 | Work Started |
| 132 | Hallikhed | Other Works | Amount reserved for Other Backward Classes Beneficiaries for individual toilets | 3.19 | 1 | Work Started |
| 133 | Hallikhed | Other Works | Amount reserved for providing laptops to Graduates(Bsc, BE, BCA, BBM) for Higher education | 1.98 | 0 | Under Tender Process |
| 134 | Hallikhed | Other Works | Amount reserved for Physical Handicapped Beneficiaries under Swach Bharath Mission | 1.32 | 0 | Work Started |
| 135 | Hallikhed | Other Works | Amount reserved for the salary of gram panchayat staff for the year of 2018-19 | 30 | 0 | Work Started |
| 136 | Hallikhed | Other Works | Amount reserved for the payment of out source staff for the year of 2018-19 | 40 | 10.04 | Work Started |
| 137 | Hallikhed | Other Works | Purchase of Tata Sumo vehicle | 10.3 | 0 | Tender to be Invited |
| 138 | Hallikhed | Other Works | Total station survey | 3.83 | 0 | Work Started |
| 139 | Hallikhed | Other Works | Amount reserved for the development of Dr. B.R Ambedkar circle in Hallikhed. B | 10 | 0 | Work Started |
| 140 | Hallikhed | Other Works | Construction of Community toilet in New Bheem Nagar layout | 5.6 | 0 | Work Started |
| 141 | Hallikhed | Other Works | Amount reserved for purchase of safety equipment to Pourkarmikas | 3.4 | 0 | Work Completed |

Workwise Progress of SFC UNTIED 2018-19 Report

| Date=17-02-2020 | | | | Rs. in Lakhs | | |
|-----------------|-----------|------------------------|--|----------------|------------------|----------------------|
| S.No | Town Name | Sector Name | Work Name | Estimate Cost | Expenditure Cost | Work Status |
| 142 | Hallikhed | Solid Waste Management | Purchase of 3 Tata Ace vehicles | 14.6 | 0 | Tender to be Invited |
| 143 | Humnabad | Other Works | KUIDFC Deposit | 10 | 10 | Work Completed |
| 144 | Humnabad | Other Works | Construction of Compound wall to Saibaba Mandir @ ward No 21 | 3 | 0 | Work Started |
| 145 | Humnabad | Other Works | Construction of CC Road and Drain from Manikappa house to Shamkreappa House in ward no 6 upto Nala | 3 | 0 | Work Started |
| 146 | Humnabad | Other Works | Construction of Compound wall to Gonda Samaj | 2 | 0 | Work Started |
| 147 | Humnabad | Other Works | Water Supply Maintenance | 20 | 0 | Under Tender Process |
| 148 | Humnabad | Other Works | Payment of Outsource Pourkarmikas @ 75% Rs.14089/- X 51X12 | 87 | 16.34 | Work Started |
| 149 | Humnabad | Other Works | Reserved for 24.10% | 49 | 18.4 | Work Started |
| 150 | Humnabad | Other Works | Reserved for 7.25% | 14.65 | 9.43 | Work Started |
| 151 | Humnabad | Other Works | Reserved for 3% | 6.1 | 0 | Work Started |
| 152 | Humnabad | Other Works | Construction of CC Road From Anand Photo Studio to Bijapur Mattha in Ward o 4 | 2 | 0 | Work Started |
| 153 | Humnabad | Other Works | Construction of Compound wall to Muslim Graveyard in Ward No 18 | 3 | 0 | Work Started |
| 154 | Humnabad | Other Works | Construction of Compoundwall to Karibasappa Mattha in ward no 2 | 2.25 | 0 | Work Started |
| | | | | 2000.98 | 814.37 | |

Chief Project Officer
Directorate of Municipal Administration


Workwise Progress of SFC Drinking Water 2018-19 Report

Date: 17-02-2020

| S.No | Town Name | Sector Name | Work Name | Rs. in Lakhs | | Work Status |
|------|-----------|--------------|---|---------------|------------------|----------------|
| | | | | Estimate Cost | Expenditure Cost | |
| 1 | Aurad | Water Supply | Providing and fixing of single phase motor in Ramnagar near Nala | 0.6 | 0.55 | Work Completed |
| 2 | Aurad | Water Supply | Providing single phase motor near H/o Ramesh Devkatte in ward no 13 | 0.6 | 0.55 | Work Completed |
| 3 | Aurad | Water Supply | Providing single phase motor near H/o Ramesh Wagmore in ward no 14 | 0.6 | 0.55 | Work Completed |
| 4 | Aurad | Water Supply | Providing single phase motor back side of Lidkar Colony in ward no 14 | 0.6 | 0.55 | Work Completed |
| 5 | Aurad | Water Supply | Providing and fixing of pumping machinery at Boral | 0.65 | 0 | Work Completed |
| 6 | Aurad | Water Supply | Providing pumping machinery near open well | 1 | 0 | Work Completed |
| 7 | Aurad | Water Supply | Providing pumping machinery near MI Tank | 1 | 0 | Work Completed |
| 8 | Aurad | Water Supply | Providing pumping machinery below MI Tank | 1 | 0 | Work Completed |
| 9 | Aurad | Water Supply | Providing and fixing of pumping machinery at Narsinghpur Thanda ward no 12 | 1 | 0.93 | Work Completed |
| 10 | Aurad | Water Supply | Flushing and deepining of borewell near Maregamma temple ward no 10 | 0.4 | 0.19 | Work Completed |
| 11 | Aurad | Water Supply | Providing cistern at dhangar Galli and indiranagar Thanda | 0.8 | 0.31 | Work Completed |
| 12 | Aurad | Water Supply | Drilling of borewell near open well at Tegampur | 0.9 | 0 | Work Completed |
| 13 | Aurad | Water Supply | Drilling of Bore well near MI Tank at Tegapur | 0.9 | 0 | Work Completed |
| 14 | Aurad | Water Supply | Drilling of Bore well below MI Tank at Tegampur | 0.9 | 0 | Work Completed |
| 15 | Aurad | Water Supply | Drilling of Bore well for Narsinghpur Thanda | 0.7 | 0 | Work Completed |
| 16 | Aurad | Water Supply | Drilling of bore well in water tank ground at Aurad | 0.8 | 0 | Work Completed |
| 17 | Aurad | Water Supply | Providing of single phase motor near Karanja Nivas at Apoorva Colony near Naland School in ward no 13 | 0.7 | 0.55 | Work Completed |
| 18 | Aurad | Water Supply | Providing single phase motor at Tahasil Thanda in ward no 12 | 0.6 | 0.55 | Work Completed |
| 19 | Aurad | Water Supply | Providing and fixing of single phase motor at Christain Galli opposite Church in ward no 2 | 0.6 | 0.55 | Work Completed |

Workwise Progress of SFC Drinking Water 2018-19 Report

| Date=17-02-2020 | | | | Rs. in Lakhs | | |
|-----------------|--------------|--------------|---|---------------|------------------|----------------------|
| S.No | Town Name | Sector Name | Work Name | Estimate Cost | Expenditure Cost | Work Status |
| 20 | Aurad | Water Supply | Providing and fixing of single phase motor in Church ground in ward no 2 | 0.65 | 0.55 | Work Completed |
| 21 | Basavakalyan | Water Supply | Sinking of New bore wells installation of pumping machinery in Near Hanuman Temple Joshi Galli ward no 14 of Basvakalyan City | 2.5 | 0 | Work Completed |
| 22 | Basavakalyan | Water Supply | Sinking of New bore wells installation of pumping machinery in Near Himmat Nagar & Bheem Nagar Ward No 25 of Basvakalyan City | 2.5 | 0 | Work Completed |
| 23 | Basavakalyan | Water Supply | Sinking of New bore wells installation of pumping machinery in Near Ashraya Colony Sy No 52 Muchalamb Road of Basvakalyan City | 2.5 | 0 | Work Completed |
| 24 | Basavakalyan | Water Supply | Sinking of New bore wells installation of pumping machinery in Near Nurulla Hussain Function Hall Khanka Jhanda of Basvakalyan City | 2.5 | 0 | Work Completed |
| 25 | Basavakalyan | Water Supply | Sinking of New bore wells installation of pumping machinery in Near Bhosge Function Hall Babbar Bag ward no 31 of Basvakalyan City | 2.5 | 0 | Work Completed |
| 26 | Basavakalyan | Water Supply | Sinking of New bore wells installation of pumping machinery in Tripuranth Ward no 21 of Basvakalyan City | 2.5 | 0 | Work Completed |
| 27 | Basavakalyan | Water Supply | Sinking of New bore wells installation of pumping machinery in Near Auto Nagar (New) of Basvakalyan City | 2.5 | 0 | Work Completed |
| 28 | Basavakalyan | Water Supply | Sinking of New bore wells installation of pumping machinery in Near Bandwara Ooni of Basvakalyan City | 2.5 | 0 | Work Completed |
| 29 | Basavakalyan | Water Supply | Sinking of New bore wells installation of pumping machinery in Near Umar Masjid ward no 17 of Basvakalyan City | 2.5 | 0 | Work Completed |
| 30 | Basavakalyan | Water Supply | Sinking of New bore wells installation of pumping machinery in Near Ashraya Colony Sy No 101 of Basvakalyan City | 2.5 | 0 | Work Completed |
| 31 | Bhalki | Water Supply | Drilling of Borewell and fixing motor at Muneem colony Bidar Road | 2.4 | 2.2 | Tender to be Invited |
| 32 | Bhalki | Water Supply | Fixing single phase motor at near Fayum Chudhary House ward no 22 | 1.15 | 1.15 | Tender to be Invited |
| 33 | Bhalki | Water Supply | Drilling of Borewell and fixing of motor in ward no. 5 | 2.4 | 2.38 | Tender to be Invited |
| 34 | Bhalki | Water Supply | Drilling of Borewell and fixing motor at Sainagar in ward no. 19 | 2.4 | 2.38 | Tender to be Invited |
| 35 | Bhalki | Water Supply | Drilling of Borewell at Bidar Base ward no.1 | 0.93 | 1.17 | Tender to be Invited |
| 36 | Bidar | Water Supply | Drilling of 2 Nos bore wells and providing pipe line and installation of cistern in Ward No. 25 | 7 | 0 | Work Started |
| 37 | Bidar | Water Supply | Drilling of 2 Nos bore wells and providing pipe line and installation of cistern in Ward No. 24 & Ward No. 27 | 7 | 0 | Work Started |
| 38 | Bidar | Water Supply | Drilling of bore wells and providing pipe line and installation of cistern in Ward No. 23 | 3.5 | 0 | Work Started |

Workwise Progress of SFC Drinking Water 2018-19 Report

Date:-17-02-2020

| S.No | Town Name | Sector Name | Work Name | Rs. in Lakhs | | Work Status |
|------|-------------|--------------|---|---------------|------------------|----------------------|
| | | | | Estimate Cost | Expenditure Cost | |
| 39 | Bidar | Water Supply | Drilling of bore wells and providing pipe line and installation of cistern in Ward No. 32 | 3.5 | 0 | Work Started |
| 40 | Bidar | Water Supply | Drilling of bore wells and providing pipe line and installation of cistern in Ward No. 34 | 4 | 0 | Work Started |
| 41 | Chittaguppa | Water Supply | Providing Borewell, Pumping Machinery, Cistern & Pipeline Work Mahadev Mandir Ward No. 01 | 3.5 | 0 | Work Started |
| 42 | Chittaguppa | Water Supply | Providing Borewell, Pumping Machinery, & Pipeline Work Vyayam Shala Ward No. 08 | 2.5 | 0 | Work Started |
| 43 | Chittaguppa | Water Supply | Providing Borewell, Pumping Machinery, & Pipeline Work Shamtabad Road. | 3.5 | 0 | Work Started |
| 44 | Chittaguppa | Water Supply | Providing 10 HP Submucible Motor with Pipe & Cable 02 No"or Open Well No. 01 & 02. | 1.5 | 0 | Work Started |
| 45 | Chittaguppa | Water Supply | Providing Single HP Pumping Machinery 03 No in Choudamma Galli, Boudhnagar & Chirag Galli | 2.5 | 0 | Work Started |
| 46 | Chittaguppa | Water Supply | Providing Pipeline & Cistern near Anant Thakur Home & Saibaba Mandir in Ward No. 12 & 22 | 2 | 0 | Work Startec |
| 47 | Chittaguppa | Water Supply | Providing Pipeline Laxmi Temple to Bus Stand in Ward No. 02 | 2 | 0 | Work Startec |
| 48 | Chittaguppa | Water Supply | Providing Borewell, Pumping Machinery, Pipeline near Hugar Layout in Ward No. 14 | 2.5 | 0 | Work Startec |
| 49 | Hallikhed | Water Supply | 7 Set New Motors | 2.5 | 0 | Tender to be Invited |
| 50 | Hallikhed | Water Supply | Purchase of G I Pipe 1000 | 2 | 0 | Tender to be Invited |
| 51 | Hallikhed | Water Supply | Purchase of HDPE Pipe 400 Meter | 1 | 0 | Tender to be Invited |
| 52 | Hallikhed | Water Supply | Purchase of Starter | 1 | 0 | Tender to be Invited |
| 53 | Hallikhed | Water Supply | Purchase of Cable | 3 | 0 | Tender to be Invited |
| 54 | Hallikhed | Water Supply | Value and Flushing and Deepening of Borewell and Other equipments | 5.5 | 0 | Tender to be Invited |
| 55 | Humnabad | Other Works | Providing and Laying PVC pipe line 90mm pipe shivchandra colony 500 mtrs | 3 | 0 | Work Started |
| 56 | Humnabad | Other Works | Providing and Laying PVC pipe line 90mmPVC pipe Zerpet Galli 300mtrs | 2 | 0 | Work Started |
| 57 | Humnabad | Other Works | Providing and Laying PVC pipe line 90mm PVC pipe Teacher colony 1000Mtrs | 5 | 0 | Work Started |

Workwise Progress of SFC Drinking Water 2018-19 Report

| Date=17-02-2020 | | | | Rs. in Lakhs | | |
|-----------------|-----------|-------------|--|----------------|------------------|--------------|
| S.No | Town Name | Sector Name | Work Name | Estimate Cost | Expenditure Cost | Work Status |
| 58 | Humnabad | Other Works | Providing and Laying GI pipe 40 mm dia 150Rmt club to Jail Quarters inside of Grave Yard | 1 | 0 | Work Started |
| 59 | Humnabad | Other Works | Drilling of Borewell near Shivpur Galli near Dargha | 2.5 | 0 | Work Started |
| 60 | Humnabad | Other Works | Drilling of Borewell near Teacher colony | 2.5 | 0 | Work Started |
| 61 | Humnabad | Other Works | Drilling of Borewell near I.T.I college near Challi Land | 2.5 | 0 | Work Started |
| 62 | Humnabad | Other Works | Drilling of Open well and Parapet wall Reddy Galli Shivpur | 1.5 | 0 | Work Started |
| 63 | | | | 7017.23 | 4595.17 | |

Workwise Progress of SFC Drinking Water 2019-20 Report

| Date: 17-02-2020 | | | | Rs. in Lakhs | | |
|------------------|--------------|--------------|--|---------------|------------------|----------------------|
| S.No | Town Name | Sector Name | Work Name | Estimate Cost | Expenditure Cost | Work Status |
| 1 | Aurad | Water Supply | Drilling of borewell and fixing of 2HP motor at Adarsh colony park in W.No 13 | 2 | 4 | Work Started |
| 2 | Aurad | Water Supply | Drilling of borewell and fixing of 2HP motor at Kaikade Galli near Siddisab peer in W.No 8 | 2 | 4 | Work Started |
| 3 | Aurad | Water Supply | Drilling of borewell and fixing of 2HP motor at Sri Channapatta Devar Colony near Mahadev Temple in W.No 20 | 2 | 4 | Work Started |
| 4 | Aurad | Water Supply | Drilling of borewell and fixing of 2HP motor near house Babu Alma at Choudapudi Galli in W.No 5 | 2 | 4 | Work Started |
| 5 | Aurad | Water Supply | Drilling of borewell and fixing of 2HP motor at Ghule Layout in W.No 19 | 2 | 3.98 | Work Started |
| 6 | Aurad | Water Supply | Drilling of borewell and fixing of 2HP motor at Gouli Galli near Shivraj Almaje house in W.No 3 | 2 | 3.98 | Work Started |
| 7 | Basavakalyan | Water Supply | Sinking of bore well and installation of MWS Pumping machinery In Maheboob Nagar Ward no 04 | 2.5 | 0 | Work Completed |
| 8 | Basavakalyan | Water Supply | Sinking of bore well and installation of MWS Pumping machinery In Yakubpura Ward no 25 of basavakalyan city | 2.5 | 0 | Work Completed |
| 9 | Basavakalyan | Water Supply | Sinking of bore well and installation of MWS Pumping machinery InBheem Nagar Ward no 21 Tripuranth of basavakalyan city | 2.5 | 0 | Work Completed |
| 10 | Basavakalyan | Water Supply | Sinking of bore well and installation of MWS Pumping machinery In Near Bhavani Temple Ward no 23 of basavakalyan city | 2.5 | 0 | Work Completed |
| 11 | Basavakalyan | Water Supply | Sinking of bore well and installation of MWS Pumping machinery In Ward no 22 of basavakalyan city | 2.5 | 0 | Work Completed |
| 12 | Basavakalyan | Water Supply | Sinking of bore well and installation of MWS Pumping machinery In Beldal Sharan Ashram Ward no 23 of basavakalyan city | 2.5 | 0 | Work Completed |
| 13 | Basavakalyan | Water Supply | Sinking of bore well and installation of MWS Pumping machinery In Gadiwan galli Ward no 01 of Basavakalyan city | 2.5 | 0 | Work Completed |
| 14 | Basavakalyan | Water Supply | Sinking of bore well and installation of MWS Pumping machinery In Qureshi Colony Ward no 04 of Basavakalyan city | 2.5 | 0 | Work Completed |
| 15 | Bhalke | Water Supply | Providing Cistern near Teen dukan and Sangameshwar Temple | 1 | 0 | Tender to be Invited |
| 16 | Bidar | Water Supply | Drilling of bore wells and providing pumping machinery and cistern at Cannon colony, opp. Noor College at Ward No. 33 | 3 | 0 | Work Completed |
| 17 | Bidar | Water Supply | Drilling of bore wells and providing pumping machinery and pipe line near Adabi Akkas office in Ward No. 07 | 2.8 | 0 | Work Completed |
| 18 | Bidar | Water Supply | Drilling of bore wells and providing pumping machinery and pipe line opp. Dulhan Darwaza , Barood Galli at Ward No. 07 | 3.5 | 0 | Work Completed |
| 19 | Bidar | Water Supply | Drilling of bore wells and providing pumping machinery and cistern near Kavita hushare house, Siri Nagar Colony in Ward No. 27 | 2.6 | 0 | Work Completed |

Workwise Progress of SFC Drinking Water 2019-20 Report

| Date=17-02-2020 | | | | Rs. in Lakhs | | |
|-----------------|-------------|---------------|---|---------------|------------------|----------------------|
| S.No | Town Name | Sector Name | Work Name | Estimate Cost | Expenditure Cost | Work Status |
| 20 | Bidar | Water Supply | Drilling of bore wells and providing pumping machinery behind National Public School in Bidar | 2.75 | 0 | Work Completed |
| 21 | Bidar | Water Supply | Drilling of bore wells and providing pumping machinery near Minar Bakery Fathe Darwaza at Ward No. 32 | 2.45 | 0 | Work Completed |
| 22 | Bidar | Water Supply | Drilling of bore wells and providing pumping machinery at Rajgound Colony at Ward No. 31 | 2.9 | 0 | Work Completed |
| 23 | Chittaguppa | Water Supply | Ward No. 22 Providing Borewell & Pumping Machinery & Pipeline near Teachers Colony at Kodambal Road Chitaguppa | 3.5 | 3.46 | Work Completed |
| 24 | Chittaguppa | Water Supply | Ward No. 22, Providing Borewell & Pumping Machinery & Pipeline Work Near NGO's Colony @ Kodambal Road Chitaguppa. | 3.5 | 3.39 | Work Completed |
| 25 | Chittaguppa | Water Supply | Ward No. 04, Providing Borewell & Pumping Machinery near Moti Masjid Chitaguppa | 2 | 1.99 | Work Completed |
| 26 | Chittaguppa | Water Supply | Providing Borewell & Pumping Machinery near Naikar Colony Chitaguppa. | 2.5 | 2.46 | Work Completed |
| 27 | Chittaguppa | Water Supply | Providing 125 HP Pumpset at Hudgi Sump for Daily Drinking Watersupply to Chitaguppa town. | 4.5 | 0 | Work Started |
| 28 | Hallikhed | Burial Ground | Purchase of Cable | 1 | 0 | Tender to be Invited |
| 29 | Hallikhed | Water Supply | Purchase of Motors | 5 | 0 | Tender to be Invited |
| 30 | Hallikhed | Water Supply | Purchase of Starter | 2 | 0 | Tender to be Invited |
| 31 | Hallikhed | Water Supply | Purchase of HDPE Pipe | 1 | 0 | Tender to be Invited |
| 32 | Hallikhed | Water Supply | Purchase of GI Pipe | 3 | 0 | Tender to be Invited |
| 33 | Humnabad | Other Works | Repairs to 400 HP FCMA Stareer at Jack Well near Karanja Dam for Humnabad and Chitguppa Water Supply | 3.5 | 0 | Work Started |
| 34 | Humnabad | Other Works | Providing pipe Line at Basavnagar Ward No 22 in Town Humnabad | 1.5 | 0 | Work Started |
| 35 | Humnabad | Other Works | Providing Jewels Cable Lighting Arrestor and Air Valves and NR Valves and Lights at Hudgi Sump | 3 | 0 | Work Started |
| 36 | Humnabad | Other Works | Deepening of open Well at Garden Kallur Road Humnabad | 3 | 0 | Work Started |
| 37 | Humnabad | Other Works | Providing Pumping Mahcinery for Borewell near MP Samadhi Hiremath Layout Bidar Road Near Tahsil Office at Humnabad | 2 | 0 | Work Started |
| 38 | Humnabad | Other Works | Providing Pumping Machinery for Borewell at Indira Nagar and pipe line at Indira Nager and Dhangar Gadda in Ward No 1 and 6 Town Humnabad | 3 | 0 | Work Started |
| | | | | 97 | 35.26 | |

1798

**BIDAR DISTRICT: Details of grants released, expenditure and balance available under
14th Finance General Basic Grants - (2018-19 and 2019-20)**

| | | | | Rs. in Lakhs | | |
|----------|----------------------------|------------------|--------------|-----------------|---------------|--------------------------|
| District | Year | Name Of the Town | ULB Type | Grants Released | Expenditure | Balance amount available |
| Bidar | 2018-19 Basic Grants | Hallikhed | TMC | 170.58 | 4.56 | 166.02 |
| | | Bhalki | TMC | 206.98 | 0 | 206.98 |
| | | Aurad | TP | 148.00 | 0 | 148.00 |
| | | Humnabad | TMC | 223.64 | 10.00 | 213.64 |
| | | Basavakalyan | CMC | 356.78 | 124.85 | 231.93 |
| | | Bidar | CMC | 933.08 | 390.19 | 542.89 |
| | | Chittaguppa | TMC | 179.94 | 37.34 | 142.60 |
| | | | Total | 2219.00 | 566.94 | 1652.06 |

Rs. in Lakhs

| District | Year | Name Of the Town | ULB Type | Grants Released | Expenditure | Balance amount available |
|----------|----------------------------|------------------|--------------|-----------------|--------------|--------------------------|
| Bidar | 2019-20 Basic Grants | Hallikhed | TMC | 228.13 | 0 | 228.13 |
| | | Bhalki | TMC | 276.16 | 0 | 276.16 |
| | | Aurad | TP | 198.11 | 7.33 | 190.78 |
| | | Humnabad | TMC | 301.17 | 0 | 301.17 |
| | | Basavakalyan | CMC | 477.27 | 40.65 | 436.62 |
| | | Bidar | CMC | 1252.72 | 0 | 1252.72 |
| | | Chittaguppa | TMC | 240.14 | 5.97 | 234.17 |
| | | | Total | 2973.70 | 53.95 | 2919.75 |

[Signature]

ಅನುಬಂಧ-3

ಮಾನ್ಯ ಪರಿಷತ್ತಿನ ಸದಸ್ಯರಾದ ಶ್ರೀ ಅರವಿಂದ ಕುಮಾರ್ ಅರಳಿ ಇವರ ಚುಕ್ಕೆ ಗುರುತಿನ ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ 1798 ರ ಬಗ್ಗೆ

(ರೂ. ಲಕ್ಷಗಳಲ್ಲಿ)

| ಕ್ರ. ಸಂ. | ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು | ವರ್ಷ | ಕಾಮಗಾರಿಯ ಹೆಸರು | ವಾರ್ಡ್ ಸಂಖ್ಯೆ | ಅಂದಾಜು ಮೊತ್ತ | ವೆಚ್ಚ | ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ |
|------------------------------|--------------------------|---------|---|---------------|--------------|-------|-----------------------|
| 14ನೇ ಹಣಕಾಸು (ಜಿಬಿಜಿ) 2018-19 | | | | | | | |
| 1 | ನಗರಸಭೆ ಬೀದರ | 2018-19 | Improvements to Community Toilet at various places in Bidar City | 1 to 35 | 21.65 | 0.00 | Work Started |
| 2 | ನಗರಸಭೆ ಬೀದರ | 2018-19 | Improvements to Municipal Garden at Dargah Pura | 11 | 20.00 | 17.19 | Work Completed |
| 3 | ನಗರಸಭೆ ಬೀದರ | 2018-19 | Improvements to Garden at Shiv Nagar north & south | 17 & 19 | 20.00 | 0.00 | Work Completed |
| 4 | ನಗರಸಭೆ ಬೀದರ | 2018-19 | Improvements to Revapayya Garden in ward No. 29 | 29 | 6.65 | 0.00 | Tender to be Invited |
| 5 | ನಗರಸಭೆ ಬೀದರ | 2018-19 | Improvement to Grave yard at Guruduwara | 16 | 6.00 | 4.99 | Work Completed |
| 6 | ನಗರಸಭೆ ಬೀದರ | 2018-19 | Contribution to SBM | - | 25.00 | 0.00 | Work Started |
| 7 | ನಗರಸಭೆ ಬೀದರ | 2018-19 | Improvement to Shivaji Circle opp. DC Office & Madiwal Circle near Medical College in Bidar City | 20 | 5.65 | 4.38 | Work Completed |
| 8 | ನಗರಸಭೆ ಬೀದರ | 2018-19 | Improvement to CMC office Building | 20 | 5.00 | 4.23 | Work Completed |
| 9 | ನಗರಸಭೆ ಬೀದರ | 2018-19 | Providing Chain link Fencing & improvement to Garden (Kuthe ki Khabar) & behind New Town Police Station at Guru Nanak Colony & Improvement of Garden at KHB Colony in Ward No. 16 | 16 | 20.00 | 16.17 | Work Completed |
| 10 | ನಗರಸಭೆ ಬೀದರ | 2018-19 | Construction of Compound wall to New church at Chidri in Ward No. 23 | 23 | 10.00 | 7.57 | Work Completed |
| 11 | ನಗರಸಭೆ ಬೀದರ | 2018-19 | Construction of CC Road from Chowbara Main Road to H/o Teli at Phulekar Galli, Construction of CC Road from Chowbara Main Road to Sangameshwar Dairy Farm at Singar Bagh, Construction of CC Road & RCC Drain from Sangameshwar Dairy Farm to h/o Govind Rao Maharaj at Singar Bagh, Construction of CC Road from H/o Sana via Singar Bagh Circle to Shalimar Pan Shop in Ward No. 02 | 2 | 31.00 | 0.00 | Work Started |
| 12 | ನಗರಸಭೆ ಬೀದರ | 2018-19 | Construction of CC Road at Multani Colony in Ward No. 12 | 12 | 10.00 | 2.70 | Work Completed |
| 13 | ನಗರಸಭೆ ಬೀದರ | 2018-19 | Construction of CC Road from H/o Saleem Sab to H/o Patel Sab, from H/o Baba Ali to H/o Munshi Sab, from H/o Afsar Bhai to H/o Ayub Sab, from Infron H/o Khan Sab (Map Drawer), from H/o Mehboob Driver to H/o Majid at Shah Gunj, in Ward No. 13 | 13 | 24.43 | 22.35 | Work Completed |
| 14 | ನಗರಸಭೆ ಬೀದರ | 2018-19 | Construction of CC Road from H/o Bhosle to H/o D.K at KHB Colony in Ward no. 15 | 15 | 12.88 | 11.54 | Work Completed |

| ಕ್ರ. ಸಂ. | ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು | ವರ್ಷ | ಕಾಮಗಾರಿಯ ಹೆಸರು | ವಾರ್ಡ್ ಸಂಖ್ಯೆ | ಅಂದಾಜು ಮೊತ್ತ | ವೆಚ್ಚ | ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ |
|----------|--------------------------|---------|--|---------------|--------------|-------|-----------------------|
| 15 | ನಗರಸಭೆ ಬೀದರ | 2018-19 | Construction of CC Road from H/o Salivan to H/o Maruthi Birge, from H/o Mallikarjun Kadade to S.C Patil House & from H/o Baswaraj Gutte to H/o Nagappa Partapure, from H/o Baswaraj KSRTC to H/o Rajskehkar Jirge, from H/o Shivaji to Bhalke Dr. House, from H/o Paramjeet Singh to H/o Harjit Singh, from H/o Ambadas Pasarge to h/o Jaganath Jamadar at Vaishnavi Colony in ward No. 16 | 16 | 15.00 | 3.83 | Work Completed |
| 16 | ನಗರಸಭೆ ಬೀದರ | 2018-19 | Purchase of Blue & Green Dust bins for door to door collection in Bidar City | 1 to 35 | 12.00 | 10.47 | Work Completed |
| 17 | ನಗರಸಭೆ ಬೀದರ | 2018-19 | Purchase of Hinging Dust for commercial Street in Bidar City | 1 to 35 | 15.00 | 0.00 | Under Tender Process |
| 18 | ನಗರಸಭೆ ಬೀದರ | 2018-19 | Purchase of Mini Tipper 3 to 4 Cum Capacity for door to door collection | 1 to 35 | 75.00 | 0.00 | Under Tender Process |
| 19 | ನಗರಸಭೆ ಬೀದರ | 2018-19 | Transfer Station 4 (Decentralization Center) RDF Facility | - | 78.36 | 0.00 | Tender to be Invited |
| 20 | ನಗರಸಭೆ ಬೀದರ | 2018-19 | Toilet Block as per SWM DPR | - | 5.00 | 0.00 | Tender to be Invited |
| 21 | ನಗರಸಭೆ ಬೀದರ | 2018-19 | Old Compactor System Replacement | - | 10.00 | 0.00 | Work Started |
| 22 | ನಗರಸಭೆ ಬೀದರ | 2018-19 | Construction of RCC Drain & RCC Deck at Industrial Estate at Gandhi Gunj & Construction of RCC Drain & RCC Deck near Laxmi Bai Kamthane School at Vidya Nagar, Construction of RCC Deck slabs near Dist. Court near H/o Kushal Patil & near H/o NV Reddy Guruji House in Bidar City | 21 | 11.00 | 9.58 | Work Completed |
| 23 | ನಗರಸಭೆ ಬೀದರ | 2018-19 | Construction of Drain in Ward No. 04 | 4 | 9.00 | 7.73 | Work Completed |
| 24 | ನಗರಸಭೆ ಬೀದರ | 2018-19 | Construction of CC Drain from Chowbara Road to H/o Md Basheer at Arkat Galli in Ward No. 05 | 5 | 5.00 | 4.43 | Work Completed |
| 25 | ನಗರಸಭೆ ಬೀದರ | 2018-19 | Construction of RCC Drain from H/o Babu Bhai to H/o Saleem Bhai at Maniyar Taleem, Construction of RCC Drain & Deck slab near H/o Misbauddin at Barood Galli, near H/o Laiq at Michi Galli, Construction of Cover slab over open well & Road from H/o Akhter Khan to H/o Ilyas Mousab at Maniyar Taleem in ward No. 08 | 8 | 16.94 | 12.45 | Work Completed |
| 26 | ನಗರಸಭೆ ಬೀದರ | 2018-19 | Construction of RCC Drain from H/o Faheem Patel to H/o Muneer CTO at Noor Khan Taleem in Ward No. 06 & Construction of CC Drain from H/o Mallappa to H/o Ambrish at Public Garden & from H/o Jahangir Khatib to H/o Ramesh opp. Public Garden in Ward No. 10 | 10 | 4.50 | 1.81 | Work Completed |
| 27 | ನಗರಸಭೆ ಬೀದರ | 2018-19 | Construction of CC Drain from H/o Mallappa to H/o Ambrish at Public Garden & from H/o Jahangir Khatib to H/o Ramesh opp. Public Garden in Ward No. 10 & Raising of existing & Balance RCC Drain wall from Dargah Mubarak Shaheed to Jamuna Mori in Ward No. 11 | 11 | 7.50 | 2.39 | Work Completed |
| 28 | ನಗರಸಭೆ ಬೀದರ | 2018-19 | Construction of RCC Drain at Multani Colony in Ward No. 12 | 12 | 10.00 | 8.97 | Work Completed |

| ಕ್ರ. ಸಂ. | ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು | ವರ್ಷ | ಕಾಮಗಾರಿಯ ಹೆಸರು | ವಾರ್ಡ್ ಸಂಖ್ಯೆ | ಅಂದಾಜು ಮೊತ್ತ | ವೆಚ್ಚ | ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ |
|----------|--------------------------|---------|--|---------------|--------------|-------|-----------------------|
| 15 | ನಗರಸಭೆ ಬೀದರ | 2018-19 | Construction of CC Road from H/o Salivan to H/o Maruthi Birge, from H/o Mallikarjun Kadade to S.C Patil House & from H/o Baswaraj Gutte to H/o Nagappa Partapure, from H/o Baswaraj KSRTC to H/o Rajskehkar Jirge, from H/o Shivaji to Bhalke Dr. House, from H/o Paramjeet Singh to H/o Harjit Singh, from H/o Ambadas Pasarge to h/o Jaganath Jamadar at Vaishnavi Colony in ward No. 16 | 16 | 15.00 | 3.83 | Work Completed |
| 16 | ನಗರಸಭೆ ಬೀದರ | 2018-19 | Purchase of Blue & Green Dust bins for door to door collection in Bidar City | 1 to 35 | 12.00 | 10.47 | Work Completed |
| 17 | ನಗರಸಭೆ ಬೀದರ | 2018-19 | Purchase of Hinging Dust for commercial Street in Bidar City | 1 to 35 | 15.00 | 0.00 | Under Tender Process |
| 18 | ನಗರಸಭೆ ಬೀದರ | 2018-19 | Purchase of Mini Tipper 3 to 4 Cum Capacity for door to door collection | 1 to 35 | 75.00 | 0.00 | Under Tender Process |
| 19 | ನಗರಸಭೆ ಬೀದರ | 2018-19 | Transfer Station 4 (Decentralization Center) RDF Facility | - | 78.36 | 0.00 | Tender to be Invited |
| 20 | ನಗರಸಭೆ ಬೀದರ | 2018-19 | Toilet Block as per SWM DPR | - | 5.00 | 0.00 | Tender to be Invited |
| 21 | ನಗರಸಭೆ ಬೀದರ | 2018-19 | Old Compactor System Replacement | - | 10.00 | 0.00 | Work Started |
| 22 | ನಗರಸಭೆ ಬೀದರ | 2018-19 | Construction of RCC Drain & RCC Deck at Industrial Estate at Gandhi Gunj & Construction of RCC Drain & RCC Deck near Laxmi Bai Kamthane School at Vidya Nagar, Construction of RCC Deck slabs near Dist. Court near H/o Kushal Patil & near H/o NV Reddy Guruji House in Bidar City | 21 | 11.00 | 9.58 | Work Completed |
| 23 | ನಗರಸಭೆ ಬೀದರ | 2018-19 | Construction of Drain in Ward No. 04 | 4 | 9.00 | 7.73 | Work Completed |
| 24 | ನಗರಸಭೆ ಬೀದರ | 2018-19 | Construction of CC Drain from Chowbara Road to H/o Md Basheer at Arkat Galli in Ward No. 05 | 5 | 5.00 | 4.43 | Work Completed |
| 25 | ನಗರಸಭೆ ಬೀದರ | 2018-19 | Construction of RCC Drain from H/o Babu Bhai to H/o Saleem Bhai at Maniyar Taleem, Construction of RCC Drain & Deck slab near H/o Misbauddin at Barood Galli, near H/o Laiq at Michi Galli, Construction of Cover slab over open well & Road from H/o Akhter Khan to H/o Ilyas Mousab at Maniyar Taleem in ward No. 08 | 8 | 16.94 | 12.45 | Work Completed |
| 26 | ನಗರಸಭೆ ಬೀದರ | 2018-19 | Construction of RCC Drain from H/o Faheem Patel to H/o Muneer CTO at Noor Khan Taleem in Ward No. 06 & Construction of CC Drain from H/o Mallappa to H/o Ambrish at Public Garden & from H/o Jahangir Khatib to H/o Ramesh opp. Public Garden in Ward No. 10 | 10 | 4.50 | 1.81 | Work Completed |
| 27 | ನಗರಸಭೆ ಬೀದರ | 2018-19 | Construction of CC Drain from H/o Mallappa to H/o Ambrish at Public Garden & from H/o Jahangir Khatib to H/o Ramesh opp. Public Garden in Ward No. 10 & Raising of existing & Balance RCC Drain wall from Dargah Mubarak Shaheed to Jamuna Mori in Ward No. 11 | 11 | 7.50 | 2.39 | Work Completed |
| 28 | ನಗರಸಭೆ ಬೀದರ | 2018-19 | Construction of RCC Drain at Multani Colony in Ward No. 12 | 12 | 10.00 | 8.97 | Work Completed |

| ಕ್ರ. ಸಂ. | ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು | ವರ್ಷ | ಕಾಮಗಾರಿಯ ಹೆಸರು | ವಾರ್ಡ್ ಸಂಖ್ಯೆ | ಅಂದಾಜು ಮೊತ್ತ | ವೆಚ್ಚ | ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ |
|----------|--------------------------|---------|--|---------------------------|--------------|-------|-----------------------|
| 29 | ನಗರಸಭೆ ಬೀದರ | 2018-19 | Construction of RCC Drain from H/o Shivraj Patil to Bhagamma Temple in Ward No. 16 & Construction of RCC Drain from Udgir Road to Nagamarpalli house at Shiv Nagar in Ward No. 17 | 17 | 8.52 | 7.99 | Work Completed |
| 30 | ನಗರಸಭೆ ಬೀದರ | 2018-19 | Construction of RCC Drain from H/o Sunil Kumar to H/o Santosh Madhav Rao Jamgiker at Venkateshwara Colony, H/o Suresh Mashetty to Prakash Pottar, H/o Gangappa Saule to H/o Shivraj to Kashappa Shakare in Ward No. 19 | 19 | 15.00 | 13.41 | Work Completed |
| 31 | ನಗರಸಭೆ ಬೀದರ | 2018-19 | Construction of RCC Drain from h/o Apparao Patil to H/o Vishwanath Waddi, from H/o Govind Rao to H/o Hari, from Hanuman Temple to H/o Mallamma Waddi, from H/o Kulkarni to H/o Shamil at Vidya Nagar in Ward No. 22 | 22 | 12.50 | 9.70 | Work Completed |
| 32 | ನಗರಸಭೆ ಬೀದರ | 2018-19 | Construction of RCC Drain from Soleman Kirana Shop to H/o Dashrath, from Soleman Kirana Shop to H/o Dashrath at Chidri in Ward No. 23 | 23 | 6.00 | 4.38 | Work Completed |
| 33 | ನಗರಸಭೆ ಬೀದರ | 2018-19 | Construction of RCC Drain at CB Nagar in Ward No. 30 | 30 | 10.00 | 8.35 | Work Completed |
| 34 | ನಗರಸಭೆ ಬೀದರ | 2018-19 | Construction of RCC Drain from H/o Qayyum Plumber to H/o Khaja Bhai Pan Shop & from H/o Ayub Khan to H/o Taj Auto House in ward No. 33 | 33 | 4.00 | 4.25 | Work Completed |
| 35 | ನಗರಸಭೆ ಬೀದರ | 2018-19 | Construction of RCC Drain from H/o Dhanraj Pastor to H/o Stanely Augustine, from H/o Ramesh Auto to H/o Shantkumar in Ward No. 34 | 34 | 5.00 | 4.88 | Work Completed |
| 36 | ನಗರಸಭೆ ಬೀದರ | 2018-19 | Construction of RCC Drain from H/o Samuel Bombay to H/o Sampath, H/o Samuel Bombay to H/o Samuel Engineer, Poultry Form to H/o Tamanna Mache, & H/o Sanjay Jessi to H/o Manik Chimalpad at Mangalpeth in Ward No. 35 | 35 | 10.00 | 8.77 | Work Completed |
| 37 | ನಗರಸಭೆ ಬೀದರ | 2018-19 | Construction of RCC Slab over the Khandak near H/o Raghuvendra Auradker (DIG) DCC Bank Bidar | 20 | 5.00 | 4.62 | Work Completed |
| 38 | ನಗರಸಭೆ ಬೀದರ | 2018-19 | Providing LED Light at various places in Ward No. 01, 02, 04, 05, 07, 11, 16, 17 & 18 | 1,2,4,5,7,11,16,17 & 18 | 49.00 | 0.00 | Under Tender Process |
| 39 | ನಗರಸಭೆ ಬೀದರ | 2018-19 | Providing LED Light at various places in Ward No. 20, 22, 24, 25, 27, 28, 29, 30 | 20,22,24,25,27,28,29 & 30 | 44.31 | 0.00 | Under Tender Process |
| 40 | ನಗರಸಭೆ ಬೀದರ | 2018-19 | Construction of RCC Drain from H/o Santosh to H/o Shiv kumar, from H/o Veershetty to H/o David, from H/o Basappa H/o Barode, from H/o Shiromani to H/o Sharnappa, from H/o Police to H/o Shankerayya Swamy & from H/o Chandrashekhar to H/o Sanju in Ward No. 17 | 17 | 13.00 | 0.00 | Work Completed |

| ಕ್ರ. ಸಂ. | ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು | ವರ್ಷ | ಕಾಮಗಾರಿಯ ಹೆಸರು | ವಾರ್ಡ್ ಸಂಖ್ಯೆ | ಅಂದಾಜು ಮೊತ್ತ | ವೆಚ್ಚ | ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ |
|----------|--------------------------|---------|--|---------------|--------------|-------|-----------------------|
| 41 | ನಗರಸಭೆ ಬೀದರ | 2018-19 | Construction of RCC Drain (Both side) from H/o Mustafa to existing valley at Jabbar Colony in Ward No. 15, Construction of RCC Drain & Road from H/o Sher Ali to H/o Rauf Sab at Jabbar Colony in Ward No. 15 | 15 | 8.11 | 7.51 | Work Completed |
| 42 | ನಗರಸಭೆ ಬೀದರ | 2018-19 | Construction of RCC Drain (both side) from Joy Computers to Babu Wali's House at Sai Colony, Construction of RCC Drain (both side) at Shah Gunj Yuva Kranti Ganesh to Chambar Galli, Construction of RCC Deck slab near H/o Chakote's & Construction of CC Road from Hanuman Mandir via H/o Jaganth Ex-Councilor to KEB Main Road, Construction of RCC Drain from H/o Channabasapa Halhalli's to H/o Havappa Advocate via H/o Shantkumar Mudhale, & Construction of RCC Drain & Deck slab beside H/o Chandrakanth patil Councilor, and Construction of RCC Drain & Deck slab along approach road to Babu Wali House in Ward No. 20 | 20 | 24.00 | 23.19 | Work Completed |
| 43 | ನಗರಸಭೆ ಬೀದರ | 2018-19 | Construction of RCC Drain from H/o Abdul Bari to H/o Mehboob Sabm from H/o Halim to H/o Hamid, from Fatima Zohra via H/o Lalita Bai to H/o Alauddin, from H/o Noor Bhai to H/o Mehboob & from H/o Rafi to H/o Salim, from H/o Mehboob to H/o Jaffer & from H/o Shaik Mehboob to H/o Shiraz, from H/o Shaik Shukkur via H/o Anita to H/o Veerappa in Ward No. 24 | 24 | 18.00 | 6.80 | Work Completed |
| 44 | ನಗರಸಭೆ ಬೀದರ | 2018-19 | Construction of RCC Drain at Agriculture Colony, Sangameshwar Colony & KEB Colony in Ward No.27 | 27 | 10.00 | 8.73 | Work Completed |
| 45 | ನಗರಸಭೆ ಬೀದರ | 2018-19 | Construction of RCC Drain from h/o Mallikarjun Patil to Manhalli Main Road behind DCC Bank at Sidharudh Colony, H/o Suresh Dodde to H/o Veershetty Police at Allamprabhu Nagar, from H/o Baswaraj Ex-serviceman to H/o Somnath Kadude (Baswa Bhagyyaker) at Kailash Nagar in Ward No. 29 | 29 | 10.20 | 7.34 | Work Completed |
| 46 | ನಗರಸಭೆ ಬೀದರ | 2018-19 | Construction of RCC Drain from Shajjanshetty to H/o Ashok & H/o Dhulappa to Pail Bore well, from H/o Muktar to H/o Raju Attikai & from Ramanna Koli to H/o Ghaleppa Metre in Ward No. 30 | 30 | 10.00 | 9.15 | Work Completed |
| 47 | ನಗರಸಭೆ ಬೀದರ | 2018-19 | Drilling of bore well near H/o Fatima Begum Baghwan Galli, Rao Taleem, near Ashurkhana at Ali Bagh in Ward No. 01, Drilling of bore well near Al-Hameed School at Siddiq Shah Taleem, near Govt. MPS at Mustaid Pura, near Dargah Jamale Bahar, near Slaughter House, and providing pipe line and cistern in Ward No. 03, Drilling of bore well near H/o Hara Taziya, at Komti Galli, & near H/o Husamuddin at Kulsoom Galli in Ward No. 04, Laying of pipe line from Tamshikari Dargah to H/o Md Fasiuddin at Pansal Taleem in Ward No. 05, Drilling of bore well near H/o Mohsin Khan & H/o Shaik Sayeed in ward No. 06, and Drilling of bore well at 2 locations in ward No. 07 | 1,3,4,5,6,7 | 25.00 | 20.62 | Work Completed |

| ಕ್ರ. ಸಂ. | ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು | ವರ್ಷ | ಕಾಮಗಾರಿಯ ಹೆಸರು | ವಾರ್ಡ್ ಸಂಖ್ಯೆ | ಅಂದಾಜು ಮೊತ್ತ | ವೆಚ್ಚ | ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ |
|----------|--------------------------|---------|--|------------------------|--------------|-------|-----------------------|
| 48 | ನಗರಸಭೆ ಬೀದರ | 2018-19 | Drilling of bore well, providing pipe line & cistern near Dulhan Darwaza, near H/o Shafi Bhai, near H/o Khursheed, near H/o Hakeem Sab & near Chunna Bhatti, & near H/o Shareef in Ward No. 08 & Drilling of bore well and laying of pipe line and cistern at Feroze Talkies Road, near Ram mandir & Bheem Nagar in Ward No. 10 | 8,10 | 18.73 | 12.86 | Work Completed |
| 49 | ನಗರಸಭೆ ಬೀದರ | 2018-19 | Drilling of bore well providing pipe line & cistern behind H/o K.S Saleem, near Rahmath Masjid, near H/o Zaheer hafiz sab at Multani Colony, & Providing pipe line cistern opp. Side of Multani Pasha & behind Multani Pasha Dargah, Arch on Tasker Road, near Chanda Shah Kaman at Sofiya Pura, near Sadi Bowli, H/o Akmal Ex Councilor at Rohelle Galli, beside Gulshan Function hall at Rohelle Galli, near H/o Dawood Councilor to H/o md Faheem & Md Fayaz KEB, in Ward No. 11, Drilling of bore well near H/o Shakti at Labour Colony in Ward No. 13 | 11, 13 | 18.00 | 9.22 | Work Completed |
| 50 | ನಗರಸಭೆ ಬೀದರ | 2018-19 | Drilling bore well at Khusi Nagar, Old Navadgeri, SC Galli, ST Galli and providing pipe line cistern in Ward No. 15 | 15 | 10.00 | 4.20 | Work Completed |
| 51 | ನಗರಸಭೆ ಬೀದರ | 2018-19 | Drilling of bore well (03 Nos), & Providing RO Plant at KHB Colony in Ward No. 16 | 16 | 15.00 | 6.35 | Work Completed |
| 52 | ನಗರಸಭೆ ಬೀದರ | 2018-19 | Providing Cistern and laying of pipe line from existing bore at Humnabad Road to Mallikarjun Temple & opp. Dental College in Ward No. 18 Drilling of bore well & providing MWS & laying of pipe line near H/o Ashok Hosamani at Baswa Nagar, Laying of pipe line from existing bore well to Hanuman Mandir at Kalidas Nagar in Ward No. 21 | 18, 21 | 8.00 | 3.83 | Work Completed |
| 53 | ನಗರಸಭೆ ಬೀದರ | 2018-19 | Drilling of bore well (2 Nos) providing MWS & laying of pipe line in front of Fatima Maqbara & near H/o Vijay Kumar Sagar in Ward No. 24 Drilling of bore well near Grave Yard at Bidri & Haq Colony in Ward No. 25 Drilling of bore well providing MWS at Old Mailoor & CMC Colony in Ward No. 27 Providing Cistern (02 Nos) from existing bore well at Gandhi Nagar in Ward No. 28 Drilling of bore well (02 Nos) including cistern and pipe line in Ward No. 31, Drilling of bore well (02 Nos) locations in Ward No. 35 | 24, 25,27, 28, 31 & 35 | 22.50 | 17.07 | Work Completed |
| 54 | ನಗರಸಭೆ ಬೀದರ | 2018-19 | Drilling of bore well pipe line & cistern at KEB Colony, near H/o Mahadev Swamy at Sangameshwar Colony at Mahesh Nagar in Ward No. 27 Drilling of bore well providing pipe line & cistern near H/o Dattappa Jetla at Old Village Kumberwada, near H/o Kashinath Master at Rampure Colony, and near Garden at CB Nagar in Ward No. 30 | 27, 30 | 19.00 | 16.40 | Work Completed |
| 55 | ನಗರಸಭೆ ಬೀದರ | 2018-19 | Restoration of Manjira Bulk Water Supply Scheme | - | 0.00 | 0.00 | Work Completed |
| 56 | ನಗರಸಭೆ ಬೀದರ | 2018-19 | Purchase of Chemicals Alum / Chlorine gas / Bleaching powder | - | 17.00 | 2.10 | Work Completed |

| ಕ್ರ. ಸಂ. | ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು | ವರ್ಷ | ಕಾಮಗಾರಿಯ ಹೆಸರು | ವಾರ್ಡ್ ಸಂಖ್ಯೆ | ಅಂದಾಜು ಮೊತ್ತ | ವೆಚ್ಚ | ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ |
|------------------------------|--------------------------|---------|--|---------------|--------------|-------|-----------------------|
| 57 | ನಗರಸಭೆ ಬೀದರ | 2018-19 | Purchase of 5.0 Hp, 3.0 Hp and 1.50 Hp submersible pumps | - | 2.66 | 2.27 | Work Completed |
| 58 | ನಗರಸಭೆ ಬೀದರ | 2018-19 | Painting to WTP Plant at Nailamnahalli Thanda | - | 5.00 | 3.42 | Work Completed |
| 59 | ನಗರಸಭೆ ಬೀದರ | 2018-19 | Drilling of bore wells and providing with providing of pumping machinery cistern and piping in front H/o Abdul Basheer at Ahmed Bagh | 7 | 2.50 | 0.00 | Under Tender Process |
| 60 | ನಗರಸಭೆ ಬೀದರ | 2018-19 | Drilling of bore wells and providing with providing of pumping machinery cistern and piping at Gareeb Colony near TC | 34 | 2.50 | 0.00 | Under Tender Process |
| 61 | ನಗರಸಭೆ ಬೀದರ | 2018-19 | Drilling of bore well with providing pumping machinery and piping at Ambedkar Bhavan on Janwada Road | 14 | 2.00 | 0.00 | Under Tender Process |
| 62 | ನಗರಸಭೆ ಬೀದರ | 2018-19 | Drilling of bore wells and providing with providing of pumping machinery cistern and piping at Haq Colony behind KEB near ice cream factory | 25 | 2.50 | 0.00 | Under Tender Process |
| 63 | ನಗರಸಭೆ ಬೀದರ | 2018-19 | Drilling of bore wells and providing with providing of pumping machinery cistern and piping at Bilal colony near H/o Anwar | 25 | 2.50 | 0.00 | Under Tender Process |
| 64 | ನಗರಸಭೆ ಬೀದರ | 2018-19 | Drilling of bore wells and providing with providing of pumping machinery cistern and piping at Shiv nagar south behind Reliance digital shop | 19 | 2.50 | 0.00 | Under Tender Process |
| 65 | ನಗರಸಭೆ ಬೀದರ | 2018-19 | Drilling of bore wells with providing of pumping machinery cistern and piping at Anand Nagar near H/o Shri Shanker Rao Shinde. | 19 | 2.50 | 0.00 | Under Tender Process |
| 14ನೇ ಹಣಕಾಸು (ಜಿಬಿಜಿ) 2019-20 | | | | | | | |
| 1 | ನಗರಸಭೆ ಬೀದರ | 2019-20 | Contribution ULB share for IHHL under SBM | - | 14.60 | 0.00 | Tender to be Invited |
| 2 | ನಗರಸಭೆ ಬೀದರ | 2019-20 | Procurement of Steel Nest-In Ezy-Nest Modular Toilet at Osman Gunj (8 Seat) | 9 | 10.00 | 0.00 | Work Started |
| 3 | ನಗರಸಭೆ ಬೀದರ | 2019-20 | Procurement of Steel Nest-In Ezy-Nest Modular Toilet at Ganesh Maidan (8 Seat) | 19 | 10.00 | 0.00 | Work Started |
| 4 | ನಗರಸಭೆ ಬೀದರ | 2019-20 | Procurement of Steel Nest-In Ezy-Nest Modular Toilet on Chidri Road (4 Seat) | 24 | 5.00 | 0.00 | Work Started |
| 5 | ನಗರಸಭೆ ಬೀದರ | 2019-20 | Procurement of Steel Nest-In Ezy-Nest Modular Toilet on Manhalli Road (4 Seat) | 19 | 5.00 | 0.00 | Work Started |
| 6 | ನಗರಸಭೆ ಬೀದರ | 2019-20 | Procurement of Steel Nest-In Ezy-Nest Modular Toilet on Udgir Road (4 Seat) | 19 | 5.00 | 0.00 | Work Started |
| 7 | ನಗರಸಭೆ ಬೀದರ | 2019-20 | Procurement of Steel Nest-In Ezy-Nest Modular Toilet on Udgir Road (2 Seat) | 19 | 3.00 | 0.00 | Work Started |
| 8 | ನಗರಸಭೆ ಬೀದರ | 2019-20 | Procurement of Steel Nest-In Ezy-Nest Modular Toilet at Teli Galli (8 Seat) | 9 | 10.00 | 0.00 | Work Started |
| 9 | ನಗರಸಭೆ ಬೀದರ | 2019-20 | Construction of Compound wall for Municipal Land opp. Noor College | 33 | 50.00 | 0.00 | Work Started |
| 10 | ನಗರಸಭೆ ಬೀದರ | 2019-20 | Re-wiring work for CMC Office Building | 20 | 6.00 | 0.00 | Work Started |
| 11 | ನಗರಸಭೆ ಬೀದರ | 2019-20 | Construction of Compound wall to Grave yard from Mubarak Shaheed dargah to Jamuna Mori | 10 | 6.60 | 0.00 | Work Started |

| ಕ್ರ. ಸಂ. | ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು | ವರ್ಷ | ಕಾಮಗಾರಿಯ ಹೆಸರು | ವಾರ್ಡ್ ಸಂಖ್ಯೆ | ಅಂದಾಜು ಮೊತ್ತ | ವೆಚ್ಚ | ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ |
|----------|--------------------------|---------|--|---------------|--------------|-------|-----------------------|
| 12 | ನಗರಸಭೆ ಬೀದರ | 2019-20 | Development of park at Shiv Nagar South | 17 | 15.00 | 0.00 | Work Started |
| 13 | ನಗರಸಭೆ ಬೀದರ | 2019-20 | Development of park at Agriculture Colony | 27 | 12.60 | 0.00 | Work Started |
| 14 | ನಗರಸಭೆ ಬೀದರ | 2019-20 | Development of park at LIC Colony | 19 | 10.00 | 0.00 | Work Started |
| 15 | ನಗರಸಭೆ ಬೀದರ | 2019-20 | Construction of Compound wall to Amrut Garden at Talwadi | 10 | 15.00 | 0.00 | Work Started |
| 16 | ನಗರಸಭೆ ಬೀದರ | 2019-20 | Development of Police Circle at near Fathe Darwaza | 31 | 10.00 | 0.00 | Work Started |
| 17 | ನಗರಸಭೆ ಬೀದರ | 2019-20 | Construction of Road from Saw Mill to Vegetable market with foothpath | 9 | 50.00 | 0.00 | Work Started |
| 18 | ನಗರಸಭೆ ಬೀದರ | 2019-20 | Construction of CC road on the northern side of Amrut Garden at Nandi Colony | 20 | 15.00 | 0.00 | Work Started |
| 19 | ನಗರಸಭೆ ಬೀದರ | 2019-20 | Construction of CC Road at Badruddin Colony from H/o Mallamma to H/o Ramchander Punnur | 24 | 11.00 | 0.00 | Work Started |
| 20 | ನಗರಸಭೆ ಬೀದರ | 2019-20 | Construction of CC Road from Municipal School to Mangalpeth Cross circle at Mangalpeth and balance work at Fathe Darwaza | 4 & 35 | 7.00 | 0.00 | Work Started |
| 21 | ನಗರಸಭೆ ಬೀದರ | 2019-20 | Construction of CC Road from Railway gate to Hyderabad Road at Idgeri | 34 | 20.00 | 0.00 | Work Started |
| 22 | ನಗರಸಭೆ ಬೀದರ | 2019-20 | Construction of CC Road at Faiz Pura | 33 | 22.20 | 0.00 | Work Started |
| 23 | ನಗರಸಭೆ ಬೀದರ | 2019-20 | Amount Reserved for SWM | - | 200.40 | 0.00 | Tender to be Invited |
| 24 | ನಗರಸಭೆ ಬೀದರ | 2019-20 | Supply and installation of waste water treatment plant near Papnash temple | - | 50.00 | 0.00 | Work Started |
| 25 | ನಗರಸಭೆ ಬೀದರ | 2019-20 | Construction of RCC drain from Jyothi Colony to Adarsh Colony | 24 | 30.00 | 0.00 | Work Started |
| 26 | ನಗರಸಭೆ ಬೀದರ | 2019-20 | Construction of RCC drain from City Palace Function hall to Kanthane School | 21 | 50.00 | 0.00 | Work Started |
| 27 | ನಗರಸಭೆ ಬೀದರ | 2019-20 | Cover slabs to drain at Guru Nanak Colony near New Town police station | 16 | 10.00 | 0.00 | Work Started |
| 28 | ನಗರಸಭೆ ಬೀದರ | 2019-20 | Construction of Retaining wall at Navadgeri | 15 | 15.00 | 0.00 | Work Started |
| 29 | ನಗರಸಭೆ ಬೀದರ | 2019-20 | Construction of RCC Drain at Mailoor | 28 | 10.00 | 0.00 | Work Started |
| 30 | ನಗರಸಭೆ ಬೀದರ | 2019-20 | Construction of RCC drain from Adarsh Colony to Maqdoomji Colony | 24 | 25.00 | 0.00 | Work Started |
| 31 | ನಗರಸಭೆ ಬೀದರ | 2019-20 | Construction of CC Drain at Badruddin Colony from H/o Mallamma to H/o Ramchander Punnur | 24 | 8.00 | 0.00 | Work Started |
| 32 | ನಗರಸಭೆ ಬೀದರ | 2019-20 | Construction of cross drain & deck slab at Kariyappa Circle | 14 | 10.00 | 0.00 | Work Started |
| 33 | ನಗರಸಭೆ ಬೀದರ | 2019-20 | Construction of RCC Drain from Kariyappa circle to Ambedkar circle | 14 | 9.80 | 0.00 | Work Started |

| ಸಂ. | ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು | ವರ್ಷ | ಕಾಮಗಾರಿಯ ಹೆಸರು | ವಾರ್ಡ್ ಸಂಖ್ಯೆ | ಅಂದಾಜು ಮೊತ್ತ | ವೆಚ್ಚ | ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ |
|------------------------------|--------------------------|---------|--|---------------|--------------|-------|-----------------------|
| 34 | ನಗರಸಭೆ ಬೀದರ | 2019-20 | Construction of RCC drain from Amantharan Hotel via Rotary Circle upto Canara Bank | 16 | 20.00 | 0.00 | Work Started |
| 35 | ನಗರಸಭೆ ಬೀದರ | 2019-20 | Street light maintenance for one year | - | 100.00 | 0.00 | Tender to be Invited |
| 36 | ನಗರಸಭೆ ಬೀದರ | 2019-20 | Replacement of median cable and providing and energy efficient devices | - | 25.20 | 0.00 | Work Started |
| 37 | ನಗರಸಭೆ ಬೀದರ | 2019-20 | Procurement of suction cum jetting machine | - | 20.00 | 0.00 | Tender to be Invited |
| 38 | ನಗರಸಭೆ ಬೀದರ | 2019-20 | Improvements to the mian storm water drain from Labour Colony to Bidar Ki Awaz including desilting providing & erection of NP3 pipes and inspection chambers | - | 100.00 | 0.00 | Tender to be Invited |
| 39 | ನಗರಸಭೆ ಬೀದರ | 2019-20 | Construction of RCC Drain at Jyoti Colony | 20 | 5.20 | 0.00 | Work Started |
| 40 | ನಗರಸಭೆ ಬೀದರ | 2019-20 | Amount Reserved for water supply | - | 250.40 | 0.00 | Tender to be Invited |
| 14ನೇ ಹಣಕಾಸು (ಜಿಬಿಜಿ) 2018-19 | | | | | | | |
| 1 | ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ | 2018-19 | Construction of Public Toilet in New CMC Office ward no 18 | 18 | 15.00 | 0.00 | Work Started |
| 2 | ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ | | Construction of Community Toilet at Rena Near IB ward no 27 | 27 | 10.00 | 0.00 | Work Started |
| 3 | ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ | | Construction of Community Toilet at Riksha Colony ward no 5 | 5 | 10.00 | 0.00 | Work Started |
| 4 | ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ | | Providing Septic tank to Indira Canteen at Narayanpur cross Basavakalyan City | 18 | 1.00 | 0.00 | Work Completed |
| 5 | ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ | | Construction of RCC Drain with deck Slab from Chaman Garden to Nalli Tod Dargha Via Ahmed Sha Dargha ward no 20 in Basavakalyan City | 20 | 20.00 | 6.52 | Work Completed |
| 6 | ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ | | Construction of RCC Drain Both Side Maheboob Subani Chilla to Parshkatta ward no 4 in Basavakalyan City | 4 | 4.00 | 1.31 | Work Completed |
| 7 | ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ | | Construction of RCC Drain in Kareem Colony cross Road ward no 20 in Basavakalyan City | 20 | 13.00 | 15.23 | Work Completed |
| 8 | ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ | | Construction of RCC Drain from Ayyub Body Builder (Tabela) to Deshmukh Galli Road & Majid Phulare to Dost Mohammed house ward no 02 in Basavakalyan City | 2 | 3.00 | 2.69 | Work Completed |
| 9 | ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ | | Construction of RCC Drain from Jaffarsab Chabuksawar house to Chunnu Mechanic house & Abdul Qader house to Nizam house & Qizar Peeran to Niza Ali Peeran house ward no 06 in Basavakalyan City | 6 | 3.00 | 2.66 | Work Completed |
| 10 | ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ | | Construction of RCC Drain from Yousuf Khansab to Ali Raje house in Shahussain ward no 02 in Basavakalyan City | 2 | 5.00 | 3.69 | Work Completed |
| 11 | ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ | | Construction of RCC Drain from Alam Ali to Kareem house & Nisar house to Khaleel Ustad ward no 27 in Basavakalyan City | 27 | 2.00 | 1.86 | Work Completed |

| ಕ್ರ. ಸಂ. | ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು | ವರ್ಷ | ಕಾಮಗಾರಿಯ ಹೆಸರು | ವಾರ್ಡ್ ಸಂಖ್ಯೆ | ಅಂದಾಜು ಮೊತ್ತ | ವೆಚ್ಚ | ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ |
|----------|--------------------------|------|---|---------------|--------------|-------|-----------------------|
| 12 | ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ | | Development of Park at Sy. No 62 in Basavakalyan City | 2 | 7.00 | 3.72 | Work Completed |
| 13 | ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ | | Construction of CC Road from Maruti house to Noorulla house Top Layer & Maheboob Subani Chilla to Mahmmod Ustad house Top Layer & Mainu Phutanewale to Aqeela Apa house & Near Babu Bhai house & maheboob Khan house to Painter house in ward no 27 Basavakalyan City | 27 | 15.00 | 13.23 | Work Completed |
| 14 | ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ | | Construction of CC Road from Nazeer tyre house to Hafeez house Lendi Nala ward no 2 in Basavakalyan City | 2 | 10.00 | 6.00 | Work Completed |
| 15 | ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ | | Construction of CC Road from Shere sawar Function hall to Yakub Chabuksawar ward no 02 in Basavakalyan City | 2 | 12.00 | 8.95 | Work Completed |
| 16 | ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ | | Providing & installation of Octogonal pole with LED light near Moulana Yakub (6 No.s) ward no 25, Akbar Alisha Dargh (1No) and Shahussain ward no 05, Ameeruddin Sha Qadri(2 Nos) and Maqdam Alisha Dargha (2 Nos) ward no 13 in Basavakalyan City | 25 | 12.00 | 0.00 | Tender to be Invited |
| 17 | ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ | | Providing & installation of Octogonal pole with LED light near Balqui Basha Dargh (1 Nos)ward no 8, Sha Badesab Dargh (1 Nos) ward no 01, Shazada Qudri Dragha(1 Nos) at Dharagiri ward no 7 in Basavakalyan City | 7 | 3.00 | 0.00 | Work Started |
| 18 | ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ | | Fencing of grave yard (Boltani Telang) Beside Police Quarters ward no 25 in Basavakalyan City | 25 | 8.00 | 0.00 | Work Started |
| 19 | ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ | | Providing Gate & Compound wall to Indira Canteen at Narayanpur cross Basavakalyan City | 18 | 5.00 | 4.90 | Work Completed |
| 20 | ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ | | Providing CC TV Camera in Indira Canteen at Narayanpur cross Basavakalyan City | 25 | 0.50 | 0.00 | Work Completed |
| 21 | ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ | | Providing CC Road at Indira Canteen at Narayanpur cross Basavakalyan City | 18 | 2.50 | 2.08 | Work Completed |
| 22 | ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ | | Providing Canopy at Indira Canteen at Narayanpur cross Basavakalyan City | 18 | 1.01 | 0.00 | Work Completed |
| 23 | ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ | | Construction of Public Toilet Near CPI Office ward no 26 | 26 | 14.00 | 0.00 | Work Started |
| 24 | ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ | | Development of Park at Sy. No. 18 Tripuranth | 24 | 10.00 | 0.00 | Work Completed |
| 25 | ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ | | Construction of CC Road in Kareem Colony cross road ward no 20 in Basavakalyan City | 20 | 5.00 | 0.00 | Work Completed |
| 26 | ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ | | Construction of CC Road from Nabisab Shekhar Gulab to Yosuf Chamdewale ward no 4 in Basavakalyan City | 4 | 5.00 | 3.70 | Work Completed |
| 27 | ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ | | Construction of CC Road from Reddy Complex to Hulsoor Road ward no 16 in Basavakalyan City | 16 | 3.00 | 2.61 | Work Completed |
| 28 | ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ | | Supply of 20000 No.s Dust Bin in Basavakalyan City | 18ಿಂದ 31 | 40.00 | 0.00 | Under Tender Process |

| ಸಂ. | ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು | ವರ್ಷ | ಕಾಮಗಾರಿಯ ಹೆಸರು | ವಾರ್ಡ್ ಸಂಖ್ಯೆ | ಅಂದಾಜು ಮೊತ್ತ | ವೆಚ್ಚ | ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ |
|------------------------------|--------------------------|---------|--|---------------|--------------|-------|-----------------------|
| 29 | ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ | | Supply of Auto Tippers 4 No.s in Basavakalyan City | 18ಿಂದ 31 | 20.00 | 0.00 | Under Tender Process |
| 30 | ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ | | Fixing of 100 Ltr Liter Bins in Basavakalyan City | 18ಿಂದ 31 | 5.00 | 4.12 | Work Completed |
| 31 | ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ | | Providing GPS to SWM Vehicles in Basavakalyan City | 18ಿಂದ 31 | 2.00 | 0.00 | Work Completed |
| 32 | ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ | | Providing & installation of Hi-mast Near BSNL office Shahpur Galli ward no 20 (1 No), Rena Galli near Hameed house ward no 27 (1 No), Near Navarang Talkies ward no 18 (1 No) in Basavakalyan City | 20,27,18 | 18.00 | 18.00 | Work Completed |
| 33 | ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ | | Supply & installation of pure drinking water RO Plant in Shahussain Near Open Well ward No 2 in Basavakalyan City | 2 | 6.50 | 0.00 | Work Completed |
| 34 | ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ | | Supply & installation of pure drinking water RO Plant in Dharagiri Near Open Well ward No 7 in Basavakalyan City | 7 | 6.50 | 5.90 | Work Completed |
| 35 | ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ | | Supply & installation of pure drinking water RO Plant near Hameed Kirana Shop ward No 27 in Basavakalyan City | 27 | 6.50 | 0.00 | Work Completed |
| 36 | ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ | | Supply & installation of pure drinking water RO Plant Open Near Police Station ward No 26 in Basavakalyan City | 26 | 6.50 | 0.00 | Work Completed |
| 37 | ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ | | Supply & installation of pure drinking water RO Plant Near BSNL Office ward No 20 in Basavakalyan City | 20 | 6.50 | 5.90 | Work Completed |
| 38 | ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ | | Supply & installation of pure drinking water RO Plant in Ganesh Nagar Park Near Rural Police Station Basavakalyan City | 11 | 6.50 | 5.89 | Work Completed |
| 39 | ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ | | Supply & installation of pure drinking water RO Plant Near Peerpasha Bangla Open Well ward No 8 in Basavakalyan City | 8 | 6.50 | 5.89 | Work Completed |
| 40 | ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ | | Supply & installation of pure drinking water RO Plant Near Alla Nagar Open Well ward No 10 in Basavakalyan City | 10 | 6.50 | 0.00 | Work Completed |
| 14ನೇ ಹಣಕಾಸು (ಜಿಬಿಜಿ) 2019-20 | | | | | | | |
| 1 | ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ | 2019-20 | Renovation of community toilet at 2 No.s Dharamprakash galli in Basavakalyan City | 11 | 10.00 | 0.00 | Work Started |
| 2 | ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ | | Renovation of community toilet at Ishwar Nagar in Basavakalyan City | 14 | 5.00 | 0.00 | Work Started |
| 3 | ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ | | Construction of Community Toilet Near old Tripurant Road ward no 23 in Basavakalyan City | 23 | 10.00 | 0.00 | Work Started |
| 4 | ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ | | Construction of Community Toilet at Kali Galli in Basavakalyan City | 2 | 10.00 | 0.00 | Work Started |
| 5 | ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ | | Matching Grants for IHHL | 18ಿಂದ 31 | 35.00 | 0.00 | Work Completed |
| 6 | ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ | | Providing CC Road in New CMC, Office building at Narayanpur Cross in Basavakalyan City | 15 | 14.00 | 0.00 | Work Started |

| ಕ್ರ. ಸಂ. | ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು | ವರ್ಷ | ಕಾಮಗಾರಿಯ ಹೆಸರು | ವಾರ್ಡ್ ಸಂಖ್ಯೆ | ಅಂದಾಜು ಮೊತ್ತ | ವೆಚ್ಚ | ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ |
|----------|--------------------------|------|---|---------------|--------------|-------|-----------------------|
| 7 | ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ | | Providing CC Road from Raje Bag Sawar Dragha Back side to grave Yard in Basavakalyan City | 25 | 10.00 | 0.00 | Work Completed |
| 8 | ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ | | Development of Shantiniketan Park ward no 17 in Basavakalyan City | 17 | 4.00 | 0.00 | Work Started |
| 9 | ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ | | Development of Ganga Madina Park in Basavakalyan City | 19 | 20.00 | 12.43 | Work Started |
| 10 | ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ | | Construction of CC Road Near Omkar Patil house sita colony in ward no 19 Basavakalyan City | 19 | 5.00 | 4.00 | Work Completed |
| 11 | ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ | | Improvement to Road from Narayanpur cross to Goke Mastan Bridge SH 11 in Basavakalyan City | 11 | 45.00 | 0.00 | Work Started |
| 12 | ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ | | Providing Road Median from Busstand to Narayanpur cross and IB circle to Ambedkat circle in Basavakalyan City | 21 | 25.00 | 0.00 | Work Started |
| 13 | ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ | | Matching Grants for Civil work as per SWM DPR | 18ಂದ 31 | 70.00 | 0.00 | Work Started |
| 14 | ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ | | Construction of RCC Drain from Gujrati Adda to Lendi Nala Shivaji Nagar ward no 19 in Basavakalyan City | 19 | 15.00 | 0.00 | Work Started |
| 15 | ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ | | Construction of RCC Drain Nagoba Katta to Bridge Koudiyal Road ward no 21 in Basavakalyan City | 21 | 25.00 | 0.00 | Work Started |
| 16 | ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ | | Construction of RCC Drain from Ateeq Mistri house to Usman house ward no 27 in Basavakalyan City | 27 | 10.00 | 4.29 | Work Completed |
| 17 | ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ | | Construction of RCC Drain from Yavaraj house to Soham Enterprises ward no 24 in Basavakalyan City | 24 | 5.00 | 1.53 | Work Completed |
| 18 | ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ | | Construction of RCC Drain Near Suresh house ward no 19 in Basavakalyan City | 19 | 10.00 | 0.00 | Work Started |
| 19 | ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ | | Construction of RCC Drain in Ameer Colony ward no 05 in Basavakalyan City | 5 | 10.00 | 6.86 | Work Completed |
| 20 | ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ | | Providing & installation of 100 KVA Transformer at New CMC, Building Office in Basavakalyan City | 18 | 5.00 | 0.00 | Work Started |
| 21 | ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ | | Shifting of 33 KVA Line at Shivaji Park ward no 17 in Basavakalyan City | 17 | 13.00 | 0.00 | Work Started |
| 22 | ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ | | Shifting of 100 KVA Line at Karnataka Auto Nagar Masjid in Basavakalyan City | 23 | 3.50 | 0.00 | Work Completed |
| 23 | ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ | | Shifting of poles Near Navarang Talkies in Basavakalyan City | 18 | 1.00 | 0.00 | Work Completed |
| 24 | ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ | | Shifting of poles In Malgar Clony ward no 21 in Basavakalyan City | 21 | 1.00 | 0.00 | Work Completed |
| 25 | ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ | | Shifting of Line Near Masjid in Taj Colony ward no 19 in Basavakalyan City | 19 | 1.10 | 0.00 | Work Completed |
| 26 | ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ | | Shifting of poles HDFC Bank Tripuranth ward no 23 in Basavakalyan City | 23 | 1.50 | 0.00 | Work Started |
| 27 | ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ | | Shifting of LT AB Cabel pole on 250 KVA Honna Nayak DTC Taj Colony ward no 19 in Basavakalyan City | 19 | 2.20 | 0.00 | Work Started |

| ಕ್ರ. ಸಂ. | ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು | ವರ್ಷ | ಕಾಮಗಾರಿಯ ಹೆಸರು | ವಾರ್ಡ್ ಸಂಖ್ಯೆ | ಅಂದಾಜು ಮೊತ್ತ | ವೆಚ್ಚ | ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ |
|------------------------------|--------------------------|---------|---|---------------|--------------|-------|-----------------------|
| 28 | ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ | | Extension of Street light in Ameerpet colony ward no 05 in Basavakalyan City | 5 | 1.50 | 0.00 | Work Started |
| 29 | ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ | | Shifting of LT pole and HT line ward no 27 Rena galli Bakar Khasab Corner Near Dr. Kareem house & LT pole Near Bukari hotel Gandhi Chowk in Basavakalyan City | 27 | 0.75 | 0.00 | Work Started |
| 30 | ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ | | Extension of Street light installation at Ashraya Colony Sy No. 52 ward no 05 in Basavakalyan City | 5 | 11.50 | 0.00 | Work Started |
| 31 | ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ | | Extension of Street light at Janat Mahel grave yard ward no 13 in Basavakalyan City | 13 | 1.20 | 0.00 | Work Started |
| 32 | ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ | | Extension of Street light at Gousiya School to Partapur Road ward no 31 in Basavakalyan City | 31 | 4.75 | 0.00 | Work Started |
| 33 | ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ | | Supply of Alum for WTP in Basavakalyan City | ರಿಂದ 31 | 20.00 | 9.84 | Work Completed |
| 34 | ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ | | Supply of Chlorine for WTP in Basavakalyan City | ರಿಂದ 31 | 10.00 | 1.70 | Work Completed |
| 35 | ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ | | Supply of Bleaching powder for WTP in Basavakalyan City | ರಿಂದ 31 | 20.00 | 0.00 | Work Started |
| 36 | ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ | | Construction of CC Road at WTP in Basavakalyan City | ರಿಂದ 31 | 20.00 | 0.00 | Work Completed |
| 37 | ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ | | Providing RO plant in ward no 15 | 18 | 8.00 | 0.00 | Work Started |
| 38 | ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ | | Annual Maintanance of WTP, OHT and GLSR in Basavakalyan City | ರಿಂದ 31 | 13.00 | 0.00 | Work Completed |
| 39 | ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ | | Sinking of bore well and installation of MWS Pumping machinery In Qureshi Colony Ward no 04 of Basavakalyan city | 4 | 2.50 | 0.00 | Work Completed |
| 14ನೇ ಹಣಕಾಸು (ಜಿಬಿಜಿ) 2018-19 | | | | | | | |
| 1 | ಪುರಸಭೆ ಭಾಲ್ಕಿ | 2018-19 | Construction Modern Toilets and Bathrooms near Lake behind Channabasava Ashram in Bhalki Town | 8 | 29.23 | 0.00 | Tender to be Invited |
| 2 | ಪುರಸಭೆ ಭಾಲ್ಕಿ | | Construction of Drain from H/o Mareppa to H/o Shiromani in new Bheem Nagar in bhalki Town | 22 | 5.84 | 0.00 | Tender to be Invited |
| 3 | ಪುರಸಭೆ ಭಾಲ್ಕಿ | | Purchase and Installation of various Essential Materials like Computer Laptop Tables and Furniture""s Etc in New TMC Bhalki Office Building | - | 14.65 | 0.00 | Tender to be Invited |
| 4 | ಪುರಸಭೆ ಭಾಲ್ಕಿ | | Installation Children Play Equipment""s and Park equipment""s in Lake Garden near Channabasava Ashram in Bhalki Town | 8 | 14.61 | 0.00 | Tender to be Invited |
| 5 | ಪುರಸಭೆ ಭಾಲ್ಕಿ | | Construction of CC Road in Maharaja Colony in Ward No. 10 | 10 | 18.00 | 0.00 | Tender to be Invited |
| 6 | ಪುರಸಭೆ ಭಾಲ್ಕಿ | | Construction of CC Road behind Malkapure Petrol pump area in ward No. 8 | 8 | 7.84 | 0.00 | Tender to be Invited |
| 7 | ಪುರಸಭೆ ಭಾಲ್ಕಿ | | Construction of CC Road to Sahunagar Main road | 8 | 18.00 | 0.00 | Tender to be Invited |
| 8 | ಪುರಸಭೆ ಭಾಲ್ಕಿ | | Purchase of Equipment""s as per SWM DPR | - | 58.46 | 0.00 | Tender to be Invited |

| ಕ್ರ. ಸಂ. | ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು | ವರ್ಷ | ಕಾಮಗಾರಿಯ ಹೆಸರು | ವಾರ್ಡ್ ಸಂಖ್ಯೆ | ಅಂದಾಜು ಮೊತ್ತ | ವೆಚ್ಚ | ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ |
|----------|--------------------------|------|---|---------------|--------------|-------|-----------------------|
| 9 | ಪುರಸಭೆ ಭಾಲ್ಕಿ | | Construction of SWD from Siddharth Nagar Railway Track to via Dattanagar Janatha Colony Beerdev Colony upto Udgir Road | 8 | 38.00 | 0.00 | Work Started |
| 10 | ಪುರಸಭೆ ಭಾಲ್ಕಿ | | Installation of new Electrical Poles in Lecture Colony Gunj area and Old City in Bhalki town due to road widening | 9 | 19.23 | 0.00 | Work Completed |
| 11 | ಪುರಸಭೆ ಭಾಲ್ಕಿ | | Purchase and Installation of Transformer Cable and other materials to Jackwell at Dadgi river | 5 | 10.00 | 0.00 | Under Tender Process |
| 12 | ಪುರಸಭೆ ಭಾಲ್ಕಿ | | Installation of 10 Borewell Motors at various places in Bhalki town | 1 to 27 | 10.00 | 0.00 | Under Tender Process |
| 13 | ಪುರಸಭೆ ಭಾಲ್ಕಿ | | Laying of Drinking water Pipeline in Ward No. 4 | 4 | 4.96 | 0.00 | Under Tender Process |
| 14 | ಪುರಸಭೆ ಭಾಲ್ಕಿ | | Purchase of Pipe Value and other necessary materials for water supply maintenance works in Bhalki Town | - | 6.90 | 0.00 | Under Tender Process |
| 15 | ಪುರಸಭೆ ಭಾಲ್ಕಿ | | Drilling of New Borewells and Installation of Motor Pumpsets in Bheem Nagar near Hostel H/o Ramanna Ex Councilor in Joshinagar Near Indira Canteen Near H/o Rajkumar Boudhe Railway Station Area Near PWD Compound and Near H/o Faheem Choudary in Bheem Nagar in Bhalki Town | 22 | 8.60 | 0.00 | Under Tender Process |
| 16 | ಪುರಸಭೆ ಭಾಲ್ಕಿ | | Installation of New pumpset to Ghante Openwell | 6 | 2.50 | 0.00 | Under Tender Process |
| 17 | ಪುರಸಭೆ ಭಾಲ್ಕಿ | | Drilling of Borewells and installation of Motor in Mouneshwar and Sainagar Colony | 22 | 5.00 | 0.00 | Under Tender Process |
| 18 | ಪುರಸಭೆ ಭಾಲ್ಕಿ | | Drilling of new borewell and installation of Motor Pumpset in Ward No. 3 | 3 | 2.50 | 0.00 | Under Tender Process |
| 19 | ಪುರಸಭೆ ಭಾಲ್ಕಿ | | Drilling of Borewell and Installation of 10 HP Motor in Aani Halla Bhalki Town | 22 | 2.00 | 0.00 | Under Tender Process |
| 20 | ಪುರಸಭೆ ಭಾಲ್ಕಿ | | Drilling of New Borewell and Installation of Motor Pumpset in Basavanagar | - | 2.50 | 0.00 | Under Tender Process |
| 21 | ಪುರಸಭೆ ಭಾಲ್ಕಿ | | Drilling of Borewells and installation of Motor in Khandre Thanda and Siddharth Nagar | 16 | 5.00 | 0.00 | Under Tender Process |
| 22 | ಪುರಸಭೆ ಭಾಲ್ಕಿ | | Drilling of New Borewell and Installation of Motor Pumpset in Indiranagar and Hamal Colony | 22 | 5.00 | 0.00 | Under Tender Process |
| 23 | ಪುರಸಭೆ ಭಾಲ್ಕಿ | | Drilling of New Borewell and Installation of Motor Pumpset in Pan Mala | 2 | 3.50 | 0.00 | Tender under Process |

| ಸಂ. | ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು | ವರ್ಷ | ಕಾಮಗಾರಿಯ ಹೆಸರು | ವಾರ್ಡ್ ಸಂಖ್ಯೆ | ಅಂದಾಜು ಮೊತ್ತ | ವೆಚ್ಚ | ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ |
|------------------------------|--------------------------|---------|---|---------------|--------------|-------|-----------------------|
| 14ನೇ ಹಣಕಾಸು (ಜಿಬಿಜಿ) 2019-20 | | | | | | | |
| 1 | ಪುರಸಭೆ ಭಾಲ್ಕಿ | 2019-20 | Purchasing of new bulero and freezer for public funeral service in bhalki town | - | 13.80 | 0.00 | Tender under Process |
| 2 | ಪುರಸಭೆ ಭಾಲ್ಕಿ | | Construction of urinals near ambedkar circle, basaweshwar circle, shivaji circle, bus stand, vivekanand chowk, sangameshwar theatre, phule chowk, police station in bhalki town | 8 & 9 | 19.60 | 0.00 | Tender under Process |
| 3 | ಪುರಸಭೆ ಭಾಲ್ಕಿ | | Annual maintainance for public toilets and community toilets in bhalki town | 1 to 27 | 8.00 | 0.00 | Tender under Process |
| 4 | ಪುರಸಭೆ ಭಾಲ್ಕಿ | | Providing green grass to newly developed gardens in bhalki town | - | 5.80 | 0.00 | Tender under Process |
| 5 | ಪುರಸಭೆ ಭಾಲ್ಕಿ | | Maintainance and develoment of pond garden near tahasil office through out source in bhalki town | - | 8.00 | 0.00 | Tender under Process |
| 6 | ಪುರಸಭೆ ಭಾಲ್ಕಿ | | Constroction of cc road from sanju khandre house to deepak gharge house ward no 1 | 1 | 1.00 | 0.00 | Tender under Process |
| 7 | ಪುರಸಭೆ ಭಾಲ್ಕಿ | | Constroction of cc road from mangala nursing house to tulasiram kaikadi house ward no 2 | 2 | 1.00 | 0.00 | Tender under Process |
| 8 | ಪುರಸಭೆ ಭಾಲ್ಕಿ | | Constroction of cc road from vijayakumar house to baburao sonare house ward no 3 | 3 | 1.00 | 0.00 | Tender under Process |
| 9 | ಪುರಸಭೆ ಭಾಲ್ಕಿ | | Constroction of cc road from iqbal chowdhary house to mehmoood contrctor house ward no 5 | 5 | 2.00 | 0.00 | Tender under Process |
| 10 | ಪುರಸಭೆ ಭಾಲ್ಕಿ | | Constroction of cc road from manikappa house to mallappa metre house ward no 6 | 6 | 1.00 | 0.00 | Tender under Process |
| 11 | ಪುರಸಭೆ ಭಾಲ್ಕಿ | | Constroction of cc road near khadakeshwar school ward no 7 | 7 | 1.00 | 0.00 | Tender under Process |
| 12 | ಪುರಸಭೆ ಭಾಲ್ಕಿ | | Constroction of cc road from hari dev house to venkat inchure house ward no 8 | 8 | 1.00 | 0.00 | Tender under Process |
| 13 | ಪುರಸಭೆ ಭಾಲ್ಕಿ | | Constroction of cc road near madhava naik house ward no 9 | 9 | 1.00 | 0.00 | Tender under Process |
| 14 | ಪುರಸಭೆ ಭಾಲ್ಕಿ | | Constroction of cc road from mohammadi masjid to rafiq kohire house ward no 10 | 10 | 1.00 | 0.00 | Tender under Process |
| 15 | ಪುರಸಭೆ ಭಾಲ್ಕಿ | | Constroction of cc road from hasanbaig house to mansoor patel house in masoom pasha colony ward no 12 | 12 | 1.00 | 0.00 | Tender under Process |
| 16 | ಪುರಸಭೆ ಭಾಲ್ಕಿ | | Constroction of cc road from madhavarao biradar house to mumdabai teacher house in shahu nagar ward no 12 | 12 | 1.00 | 0.00 | Tender under Process |
| 17 | ಪುರಸಭೆ ಭಾಲ್ಕಿ | | Constroction of cc road from shastri house to mudda house ward no 13 | 13 | 1.00 | 0.00 | Tender under Process |
| 18 | ಪುರಸಭೆ ಭಾಲ್ಕಿ | | Constroction of cc road near gandhi circle panshetty shop upto kudte house ward no 14 | 14 | 1.00 | 0.00 | Tender under Process |

| ಕ್ರ. ಸಂ. | ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು | ವರ್ಷ | ಕಾಮಗಾರಿಯ ಹೆಸರು | ವಾರ್ಡ್ ಸಂಖ್ಯೆ | ಅಂದಾಜು ಮೊತ್ತ | ವೆಚ್ಚ | ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ |
|----------|--------------------------|------|--|---------------|--------------|-------|-----------------------|
| 19 | ಪುರಸಭೆ ಭಾಲ್ಕಿ | | Constrection of cc road from f mulla galli main entrance to saleem inamdar house ward no 15 | 15 | 1.00 | 0.00 | Tender under Process |
| 20 | ಪುರಸಭೆ ಭಾಲ್ಕಿ | | Constrection of cc road from doctor shareef mustafa house to khajar ali house ward no 15 | 15 | 1.00 | 0.00 | Tender under Process |
| 21 | ಪುರಸಭೆ ಭಾಲ್ಕಿ | | Constrection of cc road from baburao mahantesh tokre house to mahesh house in vijaya mahanteshwar colony ward no 16 | 16 | 1.00 | 0.00 | Tender under Process |
| 22 | ಪುರಸಭೆ ಭಾಲ್ಕಿ | | Constrection of cc road from ashok kasle house to near satya sai school upto south gate of satya sai school of right side ward no 19 | 19 | 1.00 | 0.00 | Tender under Process |
| 23 | ಪುರಸಭೆ ಭಾಲ್ಕಿ | | Constrection of cc road from ashok kasle house to near dhanaraj venkat house ward no 22 | 22 | 1.00 | 0.00 | Tender under Process |
| 24 | ಪುರಸಭೆ ಭಾಲ್ಕಿ | | Constrection of cc road from budha temple to sreepati house ward no 23 | 23 | 1.00 | 0.00 | Tender under Process |
| 25 | ಪುರಸಭೆ ಭಾಲ್ಕಿ | | Constrection of cc road from ahmad house to rikke house ward no 24 | 24 | 4.00 | 0.00 | Tender under Process |
| 26 | ಪುರಸಭೆ ಭಾಲ್ಕಿ | | Constrection of cc road opposite of faith ag church ward no 25 | 25 | 3.00 | 0.00 | Tender under Process |
| 27 | ಪುರಸಭೆ ಭಾಲ್ಕಿ | | Constrection of cc road from sai nagar cc road to chillargi house ward no 26 | 26 | 2.00 | 0.00 | Tender under Process |
| 28 | ಪುರಸಭೆ ಭಾಲ್ಕಿ | | Constrection of BT road from dadagi pond to rangari well and andure well to KEB in bhalki town | 5 | 4.40 | 0.00 | Tender under Process |
| 29 | ಪುರಸಭೆ ಭಾಲ್ಕಿ | | Constrection of cc road near rekha bai patil house in teachers colony | 10 | 4.00 | 0.00 | Tender under Process |
| 30 | ಪುರಸಭೆ ಭಾಲ್ಕಿ | | Constrection of cc road in bhat colony | 26 | 4.00 | 0.00 | Tender under Process |
| 31 | ಪುರಸಭೆ ಭಾಲ್ಕಿ | | Amount compensation for DPR of solid waste management in bhalki town | - | 45.20 | 0.00 | Tender under Process |
| 32 | ಪುರಸಭೆ ಭಾಲ್ಕಿ | | Maintainance of solid waste management in bhalki town and removing, cleaning of garbage in bhalki town | 1 to 27 | 10.00 | 0.00 | Tender under Process |
| 33 | ಪುರಸಭೆ ಭಾಲ್ಕಿ | | Constrection of cc drain from sanju khandre house to deepak gcharge house ward no 1 | 1 | 1.00 | 0.00 | Tender under Process |
| 34 | ಪುರಸಭೆ ಭಾಲ್ಕಿ | | Constrection of cc drain from mangala narsing house to tulasiram kaikadi house ward no 2 | 2 | 1.00 | 0.00 | Tender under Process |
| 35 | ಪುರಸಭೆ ಭಾಲ್ಕಿ | | Constrection of cc drain from shafi miya house to samad miya house ward no 3 | 3 | 1.00 | 0.00 | Tender under Process |
| 36 | ಪುರಸಭೆ ಭಾಲ್ಕಿ | | Constrection of cc drain from vijayakumar house to baburao sonar house ward no 3 | 3 | 1.00 | 0.00 | Tender under Process |
| 37 | ಪುರಸಭೆ ಭಾಲ್ಕಿ | | Constrection of cc drain from kalika Devi temple to panaje house ward no 4 | 4 | 1.00 | 0.00 | Tender under Process |
| 38 | ಪುರಸಭೆ ಭಾಲ್ಕಿ | | Constrection of cc drain from near shakuntala swamy house ward no 4 | 4 | 0.50 | 0.00 | Tender under Process |

| ಕ್ರ. ಸಂ. | ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು | ವರ್ಷ | ಕಾಮಗಾರಿಯ ಹೆಸರು | ವಾರ್ಡ್ ಸಂಖ್ಯೆ | ಅಂದಾಜು ಮೊತ್ತ | ವೆಚ್ಚ | ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ |
|----------|--------------------------|------|---|---------------|--------------|-------|-----------------------|
| 39 | ಪುರಸಭೆ ಭಾಲ್ಕಿ | | Constrction of cc drain near ashok talwade house ward no 4 | 4 | 0.50 | 0.00 | Tender under Process |
| 40 | ಪುರಸಭೆ ಭಾಲ್ಕಿ | | Constrction of cc drain from manikappa house to hanuman temple ward no 6 | 6 | 1.50 | 0.00 | Tender under Process |
| 41 | ಪುರಸಭೆ ಭಾಲ್ಕಿ | | Constrction of cc drain near khadakeshwar school ward no 7 | 7 | 1.00 | 0.00 | Tender under Process |
| 42 | ಪುರಸಭೆ ಭಾಲ್ಕಿ | | Constrction of cc drain from Haridev house to venkat inchure house ward no 8 | 8 | 1.00 | 0.00 | Tender under Process |
| 43 | ಪುರಸಭೆ ಭಾಲ್ಕಿ | | Constrction of cc drain near madhava naik house ward no 9 | 9 | 1.00 | 0.00 | Tender under Process |
| 44 | ಪುರಸಭೆ ಭಾಲ್ಕಿ | | Constrction of cc drain from Ajimoddin mechanic house to upto masoom pasha colony talab ward no 10 | 10 | 1.00 | 0.00 | Tender under Process |
| 45 | ಪುರಸಭೆ ಭಾಲ್ಕಿ | | Constrction of cc drain near Anil beldar mankari house ward no 11 | 11 | 1.90 | 0.00 | Tender under Process |
| 46 | ಪುರಸಭೆ ಭಾಲ್ಕಿ | | Constrction of cc drain from hasanbaig house to mansoor patel house in masoom pasha colony ward no 12 | 12 | 1.00 | 0.00 | Tender under Process |
| 47 | ಪುರಸಭೆ ಭಾಲ್ಕಿ | | Constrction of cc drain from madhavarao biradar house to mumdabai teacher house in shahu nagar ward no 12 | 12 | 1.00 | 0.00 | Tender under Process |
| 48 | ಪುರಸಭೆ ಭಾಲ್ಕಿ | | Constrction of cc drain from swamy house to sardar wallabhai patel chowk ward no 13 | 13 | 1.00 | 0.00 | Tender under Process |
| 49 | ಪುರಸಭೆ ಭಾಲ್ಕಿ | | Constrction of cc drain behind kumar bar near flour mill left of gorate shop ward no 14 | 14 | 1.00 | 0.00 | Tender under Process |
| 50 | ಪುರಸಭೆ ಭಾಲ್ಕಿ | | Constrction of cc drain from kamalabai house to niranjan asture house ward no 14 | 14 | 1.00 | 0.00 | Tender under Process |
| 51 | ಪುರಸಭೆ ಭಾಲ್ಕಿ | | Constrction of cc drain from anjan bai ukhande house to santosh sunar house ward no 14 | 14 | 1.00 | 0.00 | Tender under Process |
| 52 | ಪುರಸಭೆ ಭಾಲ್ಕಿ | | Constrction of cc drain from anil more house to appanna sutar house ward no 15 | 15 | 1.00 | 0.00 | Tender under Process |
| 53 | ಪುರಸಭೆ ಭಾಲ್ಕಿ | | Constrction of cc drain from baburao mahantesh tokre house to mahesh house in vijaya mahanteshwar colony ward no 16 | 16 | 1.00 | 0.00 | Tender under Process |
| 54 | ಪುರಸಭೆ ಭಾಲ್ಕಿ | | Constrction of cc drain from mahadev house to sumeetrabai ganapatrao house ward no 18 | 18 | 1.00 | 0.00 | Tender under Process |
| 55 | ಪುರಸಭೆ ಭಾಲ್ಕಿ | | Constrction of cc drain ganapatrao house to mouneshwar school ward no 18 | 18 | 1.00 | 0.00 | Tender under Process |
| 56 | ಪುರಸಭೆ ಭಾಲ್ಕಿ | | Constrction of cc drain from ashok kase house to near satya sai school upto south gate of satya sai school of right side ward no 19 | 19 | 1.00 | 0.00 | Tender under Process |
| 57 | ಪುರಸಭೆ ಭಾಲ್ಕಿ | | Constrction of cc drain opposite of fire station office ward no 20 | 20 | 1.00 | 0.00 | Tender under Process |

| ಕ್ರ. ಸಂ. | ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು | ವರ್ಷ | ಕಾಮಗಾರಿಯ ಹೆಸರು | ವಾರ್ಡ್ ಸಂಖ್ಯೆ | ಅಂದಾಜು ಮೊತ್ತ | ವೆಚ್ಚ | ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ |
|----------|--------------------------|------|--|---------------|--------------|-------|-----------------------|
| 58 | ಪುರಸಭೆ ಭಾಲ್ಕಿ | | Constrction of cc drain from subhash chowk kanse house to kashinath bhure house ward no 21 | 21 | 2.00 | 0.00 | Tender under Process |
| 59 | ಪುರಸಭೆ ಭಾಲ್ಕಿ | | Constrction of cc drain from papavva chowk to Nent kirana shop ward no 22 | 22 | 2.00 | 0.00 | Tender under Process |
| 60 | ಪುರಸಭೆ ಭಾಲ್ಕಿ | | Constrction of cc drain from sripati house to akhil house ward no 23 | 23 | 1.00 | 0.00 | Tender under Process |
| 61 | ಪುರಸಭೆ ಭಾಲ್ಕಿ | | Constrction of cc drain both side from shivaji dhan singh rathod house to Tejamma house ward no 27 | 27 | 1.00 | 0.00 | Tender under Process |
| 62 | ಪುರಸಭೆ ಭಾಲ್ಕಿ | | Constrction of cc drain both side from Devidas Advocate house to kamala bai house in bhalki thanda ward no 27 | 27 | 1.00 | 0.00 | Tender under Process |
| 63 | ಪುರಸಭೆ ಭಾಲ್ಕಿ | | Removing of silt and cleaning of drain and storm water drains in bhalki town | 1 to 27 | 9.00 | 0.00 | Tender under Process |
| 64 | ಪುರಸಭೆ ಭಾಲ್ಕಿ | | Annual maintainance of Street lights of bhalki town | 1 to 27 | 15.00 | 0.00 | Tender under Process |
| 65 | ಪುರಸಭೆ ಭಾಲ್ಕಿ | | Providing new transformers which has gone during road widening and pole shifting in kumbheshwar galli in bhalki town | 9 | 12.60 | 0.00 | Tender under Process |
| 66 | ಪುರಸಭೆ ಭಾಲ್ಕಿ | | Drilling of borewell opposite of datta temple ward no 17 | 17 | 1.00 | 0.00 | Tender under Process |
| 67 | ಪುರಸಭೆ ಭಾಲ್ಕಿ | | Drilling of borewell and fixing of motor near railway track (church colony) ward no 17 | 17 | 2.00 | 0.00 | Tender under Process |
| 68 | ಪುರಸಭೆ ಭಾಲ್ಕಿ | | Drilling of borewell near birdev temple ward no 17 | 17 | 1.00 | 0.00 | Tender under Process |
| 69 | ಪುರಸಭೆ ಭಾಲ್ಕಿ | | Drilling of new borewell and fixing of motor pump set cystem and pipeline near hanuman temple janata colony ward no 18 | 18 | 2.00 | 0.00 | Tender under Process |
| 70 | ಪುರಸಭೆ ಭಾಲ್ಕಿ | | Providing and fixing of 3 phase motor to exsting borewell near harticulture office ward no 19 | 19 | 1.00 | 0.00 | Tender under Process |
| 71 | ಪುರಸಭೆ ಭಾಲ್ಕಿ | | Providing pipeline from harticulture office to karanja office gate and from harticulture office to karanja office quaters ward no 19 | 19 | 1.00 | 0.00 | Tender under Process |
| 72 | ಪುರಸಭೆ ಭಾಲ್ಕಿ | | Reparing of borewells ward no 20 | 20 | 1.00 | 0.00 | Tender under Process |
| 73 | ಪುರಸಭೆ ಭಾಲ್ಕಿ | | Construction of mini water tank near old water tank and in lokhande galli ward no 20 | 20 | 1.00 | 0.00 | Tender under Process |
| 74 | ಪುರಸಭೆ ಭಾಲ್ಕಿ | | Providing and fixing cystems in ward no 20 | 20 | 1.00 | 0.00 | Tender under Process |
| 75 | ಪುರಸಭೆ ಭಾಲ್ಕಿ | | New drilling of borewell and fixing of motor pump set cystem and pipeline in krishna temple in balaji nagar ward no 21 | 21 | 2.00 | 0.00 | Tender under Process |
| 76 | ಪುರಸಭೆ ಭಾಲ್ಕಿ | | Drilling of borewell near ashok printers house in wanke galli ward no 22 | 22 | 1.00 | 0.00 | Tender under Process |
| 77 | ಪುರಸಭೆ ಭಾಲ್ಕಿ | | New drilling of borewell and fixing of motor pump set cystem and pipeline infront manik house ward no 23 | 23 | 2.00 | 0.00 | Tender under Process |

| ಕ್ರ. ಸಂ. | ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು | ವರ್ಷ | ಕಾಮಗಾರಿಯ ಹೆಸರು | ವಾರ್ಡ್ ಸಂಖ್ಯೆ | ಅಂದಾಜು ಮೊತ್ತ | ವೆಚ್ಚ | ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ |
|----------|--------------------------|------|---|---------------|--------------|-------|-----------------------|
| 78 | ಮರಸಭೆ ಭಾಲ್ಕಿ | | New drilling of borewell and fixing of motor pump set cystem and pipeline near govt school ward no 25 | 25 | 2.00 | 0.00 | Tender under Process |
| 79 | ಮರಸಭೆ ಭಾಲ್ಕಿ | | Drilling of new borewell in sharan basaweshwar colony ward no 26 | 26 | 1.00 | 0.00 | Tender under Process |
| 80 | ಮರಸಭೆ ಭಾಲ್ಕಿ | | Drilling of new borewell in bhat nagar ward no 26 | 26 | 1.00 | 0.00 | Tender under Process |
| 81 | ಮರಸಭೆ ಭಾಲ್ಕಿ | | New drilling of borewell and fixing of motor pump set cystem and pipeline in bhalki thanda ward no 27 | 27 | 2.00 | 0.00 | Tender under Process |
| 82 | ಮರಸಭೆ ಭಾಲ್ಕಿ | | Drilling of borewell and fixing of motor pump set supplying water in munim colony and vyambe colony | 26 | 3.60 | 0.00 | Tender under Process |
| 83 | ಮರಸಭೆ ಭಾಲ್ಕಿ | | Providing and fixing new hand pumps to existed hand pumps | - | 3.00 | 0.00 | Tender under Process |
| 84 | ಮರಸಭೆ ಭಾಲ್ಕಿ | | Drilling of borewell installation of Motor and Pipeline in ward no 1 Dhanganr Galli | 1 | 2.00 | 0.00 | Tender under Process |
| 85 | ಮರಸಭೆ ಭಾಲ್ಕಿ | | Drilling of borewell and pipeline near bhojani house in kumbeshwar galli ward no 9 | 9 | 2.00 | 0.00 | Tender under Process |
| 86 | ಮರಸಭೆ ಭಾಲ್ಕಿ | | Drilling of borewell opposite of allasha s/o mastan saab in masum pasha colony ward no 10 | 10 | 1.00 | 0.00 | Tender under Process |
| 87 | ಮರಸಭೆ ಭಾಲ್ಕಿ | | Drilling of borewell near mouneshawar temple ward no 11 | 11 | 0.60 | 0.00 | Tender under Process |
| 88 | ಮರಸಭೆ ಭಾಲ್ಕಿ | | Drilling of borewell and fixing of motor pump set near rajkumar ballale house ward no 11 | 11 | 1.50 | 0.00 | Tender under Process |
| 89 | ಮರಸಭೆ ಭಾಲ್ಕಿ | | New drilling of borewell and fixing of motor pump set cystem and pipeline in ganesh nagar ward no 12 | 12 | 2.00 | 0.00 | Tender under Process |
| 90 | ಮರಸಭೆ ಭಾಲ್ಕಿ | | New drilling of borewell and fixing of motor pump set cystem and pipeline near tahasil office varada lawyer house ward no 13 | 13 | 2.00 | 0.00 | Tender under Process |
| 91 | ಮರಸಭೆ ಭಾಲ್ಕಿ | | Drilling of borewell opposite of tulsiram waghmare house ward no 15 | 15 | 1.00 | 0.00 | Tender under Process |
| 92 | ಮರಸಭೆ ಭಾಲ್ಕಿ | | Drilling of new borewell and fixing of motor pump set cystem and pipeline near shivanagar railway track in shivanagar colony ward no 16 | 16 | 2.00 | 0.00 | Tender under Process |
| 93 | ಮರಸಭೆ ಭಾಲ್ಕಿ | | Providing new GI pipeline from Tukaram bhawikatti house to ashok s/o vajinath upto more house of ward no 2 | 2 | 2.00 | 0.00 | Tender under Process |
| 94 | ಮರಸಭೆ ಭಾಲ್ಕಿ | | Drilling of borewell and fixing of motor pump set near NTMS school of ward no 3 | 3 | 1.00 | 0.00 | Tender under Process |
| 95 | ಮರಸಭೆ ಭಾಲ್ಕಿ | | Drilling of borewell and fixing of motor pump set cystem and pipeline near mashetty house ward no 4 | 4 | 2.00 | 0.00 | Tender under Process |
| 96 | ಮರಸಭೆ ಭಾಲ್ಕಿ | | Drilling of borewell and fixing of motor pump set cystem and pipeline near modina dange house ward no 5 | 5 | 2.00 | 0.00 | Tender under Process |

| ಕ್ರ. ಸಂ. | ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು | ವರ್ಷ | ಕಾಮಗಾರಿಯ ಹೆಸರು | ವಾರ್ಡ್ ಸಂಖ್ಯೆ | ಅಂದಾಜು ಮೊತ್ತ | ವೆಚ್ಚ | ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ |
|------------------------------|--------------------------|---------|--|---------------|--------------|-------|-----------------------|
| 97 | ಪುರಸಭೆ ಭಾಲ್ಕಿ | | Drilling of borewell near idaga maidan ward no 6 | 6 | 1.50 | 0.00 | Tender under Process |
| 98 | ಪುರಸಭೆ ಭಾಲ್ಕಿ | | Drilling of borewell and fixing of motor pump set cystem and pipeline opposite of shantkumar sunte house ward no 7 | 7 | 2.00 | 0.00 | Tender under Process |
| 99 | ಪುರಸಭೆ ಭಾಲ್ಕಿ | | Drilling of borewell near Pawar house ward no 8Drilling of borewell near Pawar house ward no 8 | 8 | 1.00 | 0.00 | Tender under Process |
| 100 | ಪುರಸಭೆ ಭಾಲ್ಕಿ | | Drilling of borewell near ashok house ward no 8 | 8 | 1.00 | 0.00 | |
| 14ನೇ ಹಣಕಾಸು (ಜಿಬಿಜಿ) 2018-19 | | | | | | | |
| 1 | ಪುರಸಭೆ ಹುಮನಾಬಾದ | 2018-19 | Providing pipe line near Bijapur Math to Syed Khundmeer House in Ward No. 4, Hanuman Temple to By Pass to Maqbool Compounder, Ayub RTC House Ward No. 18, Bade Sab House to Ahmed House Ward No. 7, Ibrahim House to Gani House and GI pipe at Wanjri at Humnabad Town | 7 & 18 | 7.50 | 0.00 | Work Started |
| 2 | ಪುರಸಭೆ ಹುಮನಾಬಾದ | | Providing Bore well, Pumping Machinery and cistern infront of Hanuman temple Shivapur Road, Near Idgar house in Ward No.07 | 7 | 2.50 | 0.00 | Work Started |
| 3 | ಪುರಸಭೆ ಹುಮನಾಬಾದ | | Providing Bore well, Pumping Machinery and cistern near Basavateerth Math Ward No.23 | 23 | 2.50 | 0.00 | Work Started |
| 4 | ಪುರಸಭೆ ಹುಮನಾಬಾದ | | Providing Bore well, Pumping Machinery and cistern near Kalorlingeshwar School Ward No.09 | 9 | 2.50 | 0.00 | Work Started |
| 5 | ಪುರಸಭೆ ಹುಮನಾಬಾದ | | Construction of Community Toilet near Police Station Humnabad | 22 | 10.00 | 0.00 | Work Started |
| 6 | ಪುರಸಭೆ ಹುಮನಾಬಾದ | | For IHHL Contribution | - | 12.30 | 12.30 | Work Started |
| 7 | ಪುರಸಭೆ ಹುಮನಾಬಾದ | | Construction of CC Road and Drain from Abdul Rasheed house to Kareem Sab house | 2 | 2.00 | 0.00 | Work Started |
| 8 | ಪುರಸಭೆ ಹುಮನಾಬಾದ | | Construction of CC Road and Drain from Naseeb Sab house to Mustafa House Ward No. 3 | 3 | 2.00 | 0.00 | Work Started |
| 9 | ಪುರಸಭೆ ಹುಮನಾಬಾದ | | Construction of CC Road and Drain from Khayum Sab House to Bhaskar house in W. No. 13 | 13 | 4.00 | 0.00 | Work Started |
| 10 | ಪುರಸಭೆ ಹುಮನಾಬಾದ | | Construction of CC Road from Mehmood Mechanic house to Kallur Road Ward No. 20 | 20 | 8.00 | 0.00 | Work Started |
| 11 | ಪುರಸಭೆ ಹುಮನಾಬಾದ | | Construction of CC Road and Drain from Khundmeer House to Mehboob House in W.No. 04 | 4 | 3.00 | 0.00 | Work Started |
| 12 | ಪುರಸಭೆ ಹುಮನಾಬಾದ | | Providing Water Supply material, and accessories for maintenance of water supply. | - | 12.00 | 0.00 | Work Started |
| 13 | ಪುರಸಭೆ ಹುಮನಾಬಾದ | | Construction of Drain with Cover in Ward No. 11 from Salahuddin Ghasi House to Teli Galli | 11 | 3.00 | 0.00 | Work Started |
| 14 | ಪುರಸಭೆ ಹುಮನಾಬಾದ | | Construction of CC Drain from Jajee House to Veeranna Dankai House Ward No. 12 | 12 | 2.00 | 0.00 | Work Started |

| ಸಂ. | ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು | ವರ್ಷ | ಕಾಮಗಾರಿಯ ಹೆಸರು | ವಾರ್ಡ್ ಸಂಖ್ಯೆ | ಅಂದಾಜು ಮೊತ್ತ | ವೆಚ್ಚ | ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ |
|-----|--------------------------|------|---|---------------|--------------|-------|-----------------------|
| 15 | ಪುರಸಭೆ ಹುಮನಾಬಾದ | | Construction of CC Drain from House of Alimoddin to House of Badi Ujjama Ward No. 9 | 9 | 2.00 | 0.00 | Work Started |
| 16 | ಪುರಸಭೆ ಹುಮನಾಬಾದ | | Construction of Deck slab and Drain from House Riyaz to Nizamoddin House & Kishan Painter House Ward No. 10 | 10 | 1.50 | 0.00 | Work Started |
| 17 | ಪುರಸಭೆ ಹುಮನಾಬಾದ | | Retaining wall to CC Road from NH.9 Road to Vinayak Councilor House Ward No. 20 | 20 | 3.00 | 0.00 | Work Started |
| 18 | ಪುರಸಭೆ ಹುಮನಾಬಾದ | | Construction of CC Road and Drain from Nagabhushan Land to APMC Compound Murad Layout Ward No. 14 | 14 | 3.00 | 0.00 | Work Started |
| 19 | ಪುರಸಭೆ ಹುಮನಾಬಾದ | | Improvements to Garden Near IDSMT Complex (Garden Chair) Ward No. 10 | 25 | 1.15 | 0.00 | Work Started |
| 20 | ಪುರಸಭೆ ಹುಮನಾಬಾದ | | Providing Tree & Tree Grard from IB to KEB | 21 | 5.00 | 0.00 | Work Started |
| 21 | ಪುರಸಭೆ ಹುಮನಾಬಾದ | | Providing Tree & Tree Grard to Divider from old NH to Wanjri | 26 | 5.00 | 0.00 | Work Started |
| 22 | ಪುರಸಭೆ ಹುಮನಾಬಾದ | | Providing Bore well, Pumping Machinery and cistern near Sy.No. 163 on Hankuni Road Ward No.20 | 20 | 2.50 | 0.00 | Work Started |
| 23 | ಪುರಸಭೆ ಹುಮನಾಬಾದ | | Providing Road from H/o Shanker Waddar to Riyaz Tailor in Ward No. 18 | 18 | 5.00 | 0.00 | Work Started |
| 24 | ಪುರಸಭೆ ಹುಮನಾಬಾದ | | Providing & Fixing Grill work to Divider from Junior College to By Pass | 21 | 15.00 | 0.00 | Work Started |
| 25 | ಪುರಸಭೆ ಹುಮನಾಬಾದ | | Construction of CC Road from Zameer Phulare House to Saleem Sab House at Balgar Galli Ward No. 13 | 13 | 2.00 | 0.00 | Work Started |
| 26 | ಪುರಸಭೆ ಹುಮನಾಬಾದ | | Providing Road from Swamy Lineman House to Razak Sab Sabunwale Ward No. 16 | 16 | 3.00 | 0.00 | Work Started |
| 27 | ಪುರಸಭೆ ಹುಮನಾಬಾದ | | Providing Road from Ghawalkar House to Vaijappa Goshetty House in Ward No. 21 | 21 | 4.00 | 0.00 | Work Started |
| 28 | ಪುರಸಭೆ ಹುಮನಾಬಾದ | | Providing CC Road from Deccan Medical to Chinkera House Ward No. 12 | 12 | 4.50 | 0.00 | Work Started |
| 29 | ಪುರಸಭೆ ಹುಮನಾಬಾದ | | Providing Poles in various Wards at Humnabad Town | 1 ರಿಂದ 27 | 5.00 | 0.00 | Work Started |
| 30 | ಪುರಸಭೆ ಹುಮನಾಬಾದ | | Providing Cable for Median Lights in various Wards at Humnabad Town | 22 | 2.58 | 0.00 | Work Started |
| 31 | ಪುರಸಭೆ ಹುಮನಾಬಾದ | | Providing Street Lights for 1 to 23 Wards | 1 ರಿಂದ 23 | 5.00 | 0.00 | Work Completed |
| 32 | ಪುರಸಭೆ ಹುಮನಾಬಾದ | | Providing & Fixing C.C. Camara in Humnabad Town | 22 | 10.00 | 10.00 | Work Started |
| 33 | ಪುರಸಭೆ ಹುಮನಾಬಾದ | | Providing Bore well, Pumping Machinery and cistern near Baresalra Church on Hankuni Road Ward No.20 | 20 | 2.50 | 0.00 | Work Started |
| 34 | ಪುರಸಭೆ ಹುಮನಾಬಾದ | | Providing roofing, flooring and grill work to VV Giri Katta at Thair Maidan | 22 | 11.50 | 0.00 | Work Started |

| ಕ್ರ. ಸಂ. | ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು | ವರ್ಷ | ಕಾಮಗಾರಿಯ ಹೆಸರು | ವಾರ್ಡ್ ಸಂಖ್ಯೆ | ಅಂದಾಜು ಮೊತ್ತ | ವೆಚ್ಚ | ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ |
|------------------------------|--------------------------|---------|--|---------------|--------------|-------|-----------------------|
| 35 | ಪುರಸಭೆ ಹುಮನಾಬಾದ | | Providing Bore well, Pumping Machinery and cistern near Padkatti Kallur Road Wanjri, Ward No.18 | 18 | 2.50 | 0.00 | Work Started |
| 36 | ಪುರಸಭೆ ಹುಮನಾಬಾದ | | Providing Bore well, Pumping Machinery and cistern in front of Star Tent house Tandur Galli Ward No.04 | 4 | 2.50 | 0.00 | Work Started |
| 37 | ಪುರಸಭೆ ಹುಮನಾಬಾದ | | Providing Bore well, Pumping Machinery and cistern near Ashraya Colony, Hankuni Road, Sy.No. 147, Ward No.21 | 21 | 2.50 | 0.00 | Work Started |
| 38 | ಪುರಸಭೆ ಹುಮನಾಬಾದ | | Providing Bore well, Pumping Machinery and cistern Dattatreya temple, Jawahar Road, Ward No.05 | 5 | 2.50 | 0.00 | Work Started |
| 39 | ಪುರಸಭೆ ಹುಮನಾಬಾದ | | Providing Bore well, Pumping Machinery and cistern at Garden on Kallur Road Ward No.22 | 22 | 2.50 | 0.00 | Work Started |
| 40 | ಪುರಸಭೆ ಹುಮನಾಬಾದ | | SWM DPR Contribution | - | 44.60 | 0.00 | |
| 14ನೇ ಹಣಕಾಸು (ಜಿಬಿಜಿ) 2019-20 | | | | | | | |
| 1 | ಪುರಸಭೆ ಹುಮನಾಬಾದ | 2019-20 | Providing PVC Pipeline 500 Meters at Indira Nagar W.No.1 | 1 | 2.00 | 0.00 | Work Started |
| 2 | ಪುರಸಭೆ ಹುಮನಾಬಾದ | | Providing PVC Pipeline Wanjri Ward No. 26 500 Meters | 26 | 2.00 | 0.00 | Work Started |
| 3 | ಪುರಸಭೆ ಹುಮನಾಬಾದ | | Providing PVC Pipeline Pata Swamy House to H/o Parvati Navadgi Bypass Road upto H/o Hameed 500 Meters W. No. 27 | 27 | 2.00 | 0.00 | Completed |
| 4 | ಪುರಸಭೆ ಹುಮನಾಬಾದ | | Drilling of Bore Well at Ward No. 7 Shivpur with Pumping Machinery | 7 | 2.50 | 0.00 | Completed |
| 5 | ಪುರಸಭೆ ಹುಮನಾಬಾದ | | Drilling of Bore Well at Ward No. 8 with Pumping Machinery | 8 | 2.50 | 0.00 | Completed |
| 6 | ಪುರಸಭೆ ಹುಮನಾಬಾದ | | Drilling of Bore Well Ward No.3 Near H/o Gurunath Painter | 3 | 2.50 | 0.00 | Completed |
| 7 | ಪುರಸಭೆ ಹುಮನಾಬಾದ | | Drilling of Bore Well at Ward No. 10 Bibi Galli | 10 | 2.50 | 0.00 | Completed |
| 8 | ಪುರಸಭೆ ಹುಮನಾಬಾದ | | Drilling of Bore Well at Ward No. 15 at Zerpeth | 15 | 2.50 | 0.00 | Completed |
| 9 | ಪುರಸಭೆ ಹುಮನಾಬಾದ | | Drilling of Bore Well at Ward No. 16 Akhada Galli | 16 | 2.50 | 0.00 | Completed |
| 10 | ಪುರಸಭೆ ಹುಮನಾಬಾದ | | Drilling of Bore Well at Ward No. 19 Shiv Nagar | 19 | 2.50 | 0.00 | Completed |
| 11 | ಪುರಸಭೆ ಹುಮನಾಬಾದ | | Drilling of Bore Well at Ward No. 20 Basava Nagar | 20 | 2.50 | 0.00 | Work Started |
| 12 | ಪುರಸಭೆ ಹುಮನಾಬಾದ | | Providing PVC Pipeline 600 Meters from Base to Masjid upto Qader Shah House & from Qutubuddin House to Gulam Rasool House 90mm and Mallikarjun House to Veerayya Swamy House Ward No.3 | 3 | 4.00 | 0.00 | Completed |
| 13 | ಪುರಸಭೆ ಹುಮನಾಬಾದ | | Drilling of Bore Well at Sai Temple at Janata Nagar W.No. 21 | 21 | 2.50 | 0.00 | Completed |
| 14 | ಪುರಸಭೆ ಹುಮನಾಬಾದ | | Drilling of Bore Well at Al-safa Colony Ward No. 22 | 22 | 2.50 | 0.00 | Completed |
| 15 | ಪುರಸಭೆ ಹುಮನಾಬಾದ | | Drilling of Bore Well at Siddharth Nagar Teachers Colony W.No. 25 | 25 | 2.50 | 0.00 | Completed |

| ಸಂ. | ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು | ವರ್ಷ | ಕಾಮಗಾರಿಯ ಹೆಸರು | ವಾರ್ಡ್ ಸಂಖ್ಯೆ | ಅಂದಾಜು ಮೊತ್ತ | ವೆಚ್ಚ | ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ |
|-----|--------------------------|------|---|---------------|--------------|-------|-----------------------|
| 16 | ಪುರಸಭೆ ಹುಮನಾಬಾದ | | Purchase of Accessories of Water Supply Material for Ward No. 1 to 27 | 1 ರಿಂದ 27 | 4.50 | 0.00 | Under Tender Process |
| 17 | ಪುರಸಭೆ ಹುಮನಾಬಾದ | | Construction of Toilet Block at Hankuni Road Layout Survey No. 163 at Church Ward No. 23 | 23 | 6.00 | 0.00 | Under Tender Process |
| 18 | ಪುರಸಭೆ ಹುಮನಾಬಾದ | | Construction of Toilet Block at Zerpeth Ward No. 15 | 15 | 5.00 | 0.00 | Under Tender Process |
| 19 | ಪುರಸಭೆ ಹುಮನಾಬಾದ | | Construction of Toilet Block at Kumbar Kunti Area Ward No. 25 | 25 | 5.00 | 0.00 | Work Started |
| 20 | ಪುರಸಭೆ ಹುಮನಾಬಾದ | | Contribution of WBM (IHHL) | - | 14.00 | 14.00 | Work Started |
| 21 | ಪುರಸಭೆ ಹುಮನಾಬಾದ | | Construction of C.C. Drain from H/o Rajshkhar to H/o Gurlingayya and from H/o Syed Jameel to H/o Ibrahim at Ward No. 10 | 10 | 3.00 | 0.00 | Work Started |
| 22 | ಪುರಸಭೆ ಹುಮನಾಬಾದ | | Construction of C.C. Drain from H/o Mallikarjun Mashetty to H/o Vijaykumar Conductor at Ward No. 3 | 3 | 2.00 | 0.00 | Work Started |
| 23 | ಪುರಸಭೆ ಹುಮನಾಬಾದ | | Providing PVC Pipeline from Bore-Well to Dhangar Gadda 500 Meters at Ward No. 6 | 6 | 2.00 | 0.00 | Work Started |
| 24 | ಪುರಸಭೆ ಹುಮನಾಬಾದ | | Construction of C.C. Drain from Joshi Galli to Anganwadi Building Multani Galli Ward No.8 | 8 | 3.00 | 0.00 | Work Started |
| 25 | ಪುರಸಭೆ ಹುಮನಾಬಾದ | | Construction of C.C. Drain from H/o Gousuddin to Road and H/o Azam to Backside of Masjid W.No. 11 | 11 | 3.00 | 0.00 | Work Started |
| 26 | ಪುರಸಭೆ ಹುಮನಾಬಾದ | | Construction of C.C. Drain from Rajput Galli, Hellur Galli & Zerpeth W.No.15 | 15 | 3.00 | 0.00 | Work Started |
| 27 | ಪುರಸಭೆ ಹುಮನಾಬಾದ | | Construction of C.C. Drain from H/o Mashaq Sab Via Ismail House upto Ashfaq Sab Complex with Cover Slab over Drain at Ward No. 16 | 16 | 6.00 | 0.00 | Work Started |
| 28 | ಪುರಸಭೆ ಹುಮನಾಬಾದ | | Construction of C.C. Drain from H/o Veerappa Machkuri to H/o Shantamma Ward No. 17 | 17 | 3.00 | 0.00 | Work Started |
| 29 | ಪುರಸಭೆ ಹುಮನಾಬಾದ | | Construction of C.C. Drain from V.B. School to H/o Swamy and from H/o Prakash to H/o Subhash and Kallur Road to Ashtikar House W.No. 21 | 21 | 5.00 | 0.00 | Work Started |
| 30 | ಪುರಸಭೆ ಹುಮನಾಬಾದ | | Construction of C.C. Drain at Agdi Layout from H/o Hanmanthappa to H/o Reddy Ward No. 20 | 20 | 3.00 | 0.00 | Work Started |
| 31 | ಪುರಸಭೆ ಹುಮನಾಬಾದ | | Construction of C.C. Drain from H/o Chartered Accountant Main Road in front of Inayat Khan Sab Shop at Basava Nagar W.No. 20 | 20 | 3.00 | 0.00 | Work Started |
| 32 | ಪುರಸಭೆ ಹುಮನಾಬಾದ | | Construction of C.C. Drain at Teachers Colony, Housing Board Layout towards Hankuni Road from H/o Shivshanth Sagar to H/o Ganpati (KEB) | 24 | 3.00 | 0.00 | Work Started |
| 33 | ಪುರಸಭೆ ಹುಮನಾಬಾದ | | Construction of C.C. Drain at Wanjri Ward No. 23 & 26 | 23 & 26 | 4.00 | 0.00 | Work Started |

| ಕ್ರ. ಸಂ. | ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು | ವರ್ಷ | ಕಾಮಗಾರಿಯ ಹೆಸರು | ವಾರ್ಡ್ ಸಂಖ್ಯೆ | ಅಂದಾಜು ಮೊತ್ತ | ವೆಚ್ಚ | ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ |
|----------|--------------------------|------|---|---------------|--------------|-------|-----------------------|
| 34 | ಪುರಸಭೆ ಹುಮನಾಬಾದ | | Providing PVC Pipeline at Murad Nagar 500 Meters Ward No. 14 | 14 | 2.00 | 0.00 | Work Started |
| 35 | ಪುರಸಭೆ ಹುಮನಾಬಾದ | | Construction of C.C. Drain backside of Hiremath Near H/o Raheem Khan Ward No. 9, 16 & 17 | 9, 16 & 17 | 4.00 | 0.00 | Tender to be Invited |
| 36 | ಪುರಸಭೆ ಹುಮನಾಬಾದ | | Screening Machine (Trommel) 35 mm TPH/4mm-1 TPH | - | 60.00 | 0.00 | Work Started |
| 37 | ಪುರಸಭೆ ಹುಮನಾಬಾದ | | Improvements to Garden at Kallur Road & IDSMT Garden | 25 | 15.00 | 0.00 | Work Started |
| 38 | ಪುರಸಭೆ ಹುಮನಾಬಾದ | | Construction of C.C. Road at Ward No. 1 | 1 | 3.00 | 0.00 | Work Started |
| 39 | ಪುರಸಭೆ ಹುಮನಾಬಾದ | | Construction of C.C. Road from H/o Moinuddin to H/o Bismillah Khan House Ward No. 7 | 7 | 3.00 | 0.00 | Work Started |
| 40 | ಪುರಸಭೆ ಹುಮನಾಬಾದ | | Construction of C.C. Road from Main Road to H/o Vithal and from Main Road to H/o Mastan SabW Ward No. 8 | 8 | 4.00 | 0.00 | Work Started |
| 41 | ಪುರಸಭೆ ಹುಮನಾಬಾದ | | Construction of C.C. Road from H/o Moinuddin to Mini Vidhan Soudha W.No. 14 | 14 | 4.00 | 0.00 | Work Started |
| 42 | ಪುರಸಭೆ ಹುಮನಾಬಾದ | | Construction of C.C. Road from H/o Madpati to Naala W. No. 15 | 15 | 3.00 | 0.00 | Work Started |
| 43 | ಪುರಸಭೆ ಹುಮನಾಬಾದ | | Construction of C.C. Road at Alsafa Colony & Veerbhadreshwar Colony W.No. 22 | 22 | 4.00 | 0.00 | Work Started |
| 44 | ಪುರಸಭೆ ಹುಮನಾಬಾದ | | Providing PVC Pipeline Benkinur Galli, Hellur Galli 500 Meters W.No.15 | 15 | 2.00 | 0.00 | Work Started |
| 45 | ಪುರಸಭೆ ಹುಮನಾಬಾದ | | Construction of C.C. Road at Teachers Colony Ward No. 25 | 25 | 4.00 | 0.00 | Work Started |
| 46 | ಪುರಸಭೆ ಹುಮನಾಬಾದ | | Construction of C.C. Road Near Water Tank Ward No. 26 | 26 | 4.00 | 0.00 | Work Started |
| 47 | ಪುರಸಭೆ ಹುಮನಾಬಾದ | | Construction of C.C. Road from H/o Ramu Hadpad to H/o Maheboob Pan Shop Wanjri Ward No. 27 | 27 | 4.00 | 0.00 | Work Started |
| 48 | ಪುರಸಭೆ ಹುಮನಾಬಾದ | | Construction of Foot-path from Kallur Road to Degree College Both side | 16 | 8.00 | 0.00 | Work Started |
| 49 | ಪುರಸಭೆ ಹುಮನಾಬಾದ | | Providing & Supplying New Tube Light Sets with fittings 500 Nos. | 1 ರಿಂದ 27 | 10.00 | 0.00 | Work Started |
| 50 | ಪುರಸಭೆ ಹುಮನಾಬಾದ | | Providing Street Light to Divider from I.B. to S.B.I. | 22 | 5.00 | 0.00 | Work Started |
| 51 | ಪುರಸಭೆ ಹುಮನಾಬಾದ | | Providing & Fixing Electrical Poles & Fitting from S.B.I. to K.E.B. | 22 | 6.00 | 0.00 | Work Started |
| 52 | ಪುರಸಭೆ ಹುಮನಾಬಾದ | | Improvement Street Light from Aggi to Water Tank | 22 | 4.00 | 0.00 | Work Started |
| 53 | ಪುರಸಭೆ ಹುಮನಾಬಾದ | | Errection of Electric Poles in Ward No.1 to 27 | 1 ರಿಂದ 27 | 5.00 | 0.00 | Work Started |

| ಕ್ರ. ಸಂ. | ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು | ವರ್ಷ | ಕಾಮಗಾರಿಯ ಹೆಸರು | ವಾರ್ಡ್ ಸಂಖ್ಯೆ | ಅಂದಾಜು ಮೊತ್ತ | ವೆಚ್ಚ | ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ |
|-------------------------------------|--------------------------|---------|--|-----------------------|--------------|-------|-----------------------|
| 54 | ಪುರಸಭೆ ಹುಮನಾಬಾದ | | Renovation of M.L.A. Office Building | 17 | 15.00 | 0.00 | Work Started |
| 55 | ಪುರಸಭೆ ಹುಮನಾಬಾದ | | Providing PVC Pipeline from Delux Dhaba to Meraj House W.No.17 500 Meters | 17 | 2.00 | 0.00 | Work Started |
| 56 | ಪುರಸಭೆ ಹುಮನಾಬಾದ | | Providing PVC Pipeline at Qureshi Galli from Ghani House to Shivpur Ward No. 7 500 Meters | 7 | 2.00 | 0.00 | Work Started |
| 57 | ಪುರಸಭೆ ಹುಮನಾಬಾದ | | Providing PVC Pipeline at Ashraya Colony, Daira Fakir Tekda Ward No. 23 800 Meters | 23 | 5.00 | 0.00 | Work Started |
| 58 | ಪುರಸಭೆ ಹುಮನಾಬಾದ | | Providing PVC Pipeline at Teachers Colony and Kumbar Kunti Area 600 Meters Ward No. 25 | 25 | 3.00 | 0.00 | Work Started |
| 59 | ಪುರಸಭೆ ಹುಮನಾಬಾದ | | Construction of C.C. Road from H/o Abbas Ali Driver to Main Road Ward No. 23 | 23 | 4.00 | 0.00 | |
| 14ನೇ ಹಣಕಾಸು (ಜಿಬಿಜಿ) 2018-19 | | | | | | | |
| 1 | ಪುರಸಭೆ ಚಿಟಗುಪ್ಪಾ | 2018-19 | Ward No. 01,02,03,06,14,15 & 19 Const CC Drain From H/o Tahe Bee House to APMC & H/o Shankar Yallappa to Main Road & H/o Mallikarjun Konda to Urmila Bhanwadkar House (5.50), from Maharudrappa House to Ambanna House, Eranna Humnabade House to Paryag Bai House (3.00), Near Ganesh Temple (1.50), Near Bhutali Galli & Nabi Khana (4.00), H/o Mahadev Hiraskar to H/o Vijaykumar House Via Ashok Tailor House to Main Road (3.50), Ramesh Wali House to Jaffar Pan Shop & Channure Bassu House to Ramesh Para House & Mohi House to MA Kareem House (4.50), Gopamma House to Shankar House & Shamrao House to Moulana House (Ice Cream Company) (5.50) | 1, 2, 3, 6, 14, 15 19 | 27.50 | 0.00 | Work Started |
| 2 | ಪುರಸಭೆ ಚಿಟಗುಪ್ಪಾ | 2018-19 | Ward No. 11,14,16,17, Const of Desklab Near Maheboob House, Near Azad Chowk, Near Gousiya Masjid, & Mahetab Girni & W.No. 20 Const of CC Drain Near Mustafa House | 11, 14, 16, 17 | 2.48 | 0.00 | Work Started |
| 3 | ಪುರಸಭೆ ಚಿಟಗುಪ್ಪಾ | 2018-19 | Ward No. 02,08,09,10,17 Const of CC Drain & Road from Arvind Kulkarni House to Main Road & Nimbadi House to Main Road(5.50), CC Drain Near Raheem Sab Ramne Wale House(3.00), Hakeem Galli & Hannu Jamadar House to Main Road(5.50), Ambanna House to Ashok Murtikar & Rajappa House to Bus Stand(4.00), Nasee Khan House to Sidram House & Patlya Mahetab House to Babu Miyan Girni House(4.42) | 02, 08, 09, 10, 17 | 22.42 | 0.00 | Work Completed |
| 4 | ಪುರಸಭೆ ಚಿಟಗುಪ್ಪಾ | 2018-19 | Providing Mahatma Gandhiji & Baswaraj Bagdalkar Statue | 01, 03 | 9.96 | 9.96 | Work Started |

| ಕ್ರ. ಸಂ. | ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು | ವರ್ಷ | ಕಾಮಗಾರಿಯ ಹೆಸರು | ವಾರ್ಡ್ ಸಂಖ್ಯೆ | ಅಂದಾಜು ಮೊತ್ತ | ವೆಚ್ಚ | ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ |
|----------|--------------------------|---------|--|------------------------------------|--------------|-------|-----------------------|
| 5 | ಪುರಸಭೆ ಚಿಟಗುಪ್ಪಾ | 2018-19 | Ward No.07,11,12,17,18,20,21&22 Const of CC Road from H/o Dr Rajan to Prakash Nayak House & Sanju Ganji House to Hanmanth Madargi House(7.00), Kudambal Main Road to Sadbodhini School(9.00), Near Jamiya Masjid(1.00), Ismail Choudari House to Zakir House & Near Zameeruddin House(2.50), Amrut House to Vasant House & Near Sanju House(2.50), Near Revansiddeshwar Temple(3.50), Mastan Khan House to Water Tank(1.48), BN Reddy Clinic to Usman Miyan House & Server House to Baba House(3.00) | 07, 11, 21, 17, 18, 20, 21, 22 | 29.98 | 17.67 | Work Started |
| 6 | ಪುರಸಭೆ ಚಿಟಗುಪ್ಪಾ | 2018-19 | Ward No. 18 Const of Ladies Toilet Near DCC Bank | 18 | 2.56 | 0.00 | Under Tender Process |
| 7 | ಪುರಸಭೆ ಚಿಟಗುಪ್ಪಾ | 2018-19 | Ward No. 1,2,3,10,11,12,15,16,23 Supply and Fixing of 60 Watts Solar LED Street Light | 01, 02, 03, 10, 11, 12, 15, 16, 23 | 17.00 | 0.00 | Under Tender Process |
| 8 | ಪುರಸಭೆ ಚಿಟಗುಪ್ಪಾ | 2018-19 | Ward No. 03,07,19,23 Providing Electrical Poles & Electrification Work | 03, 07, 19, 23 | 2.95 | 0.00 | Work Started |
| 9 | ಪುರಸಭೆ ಚಿಟಗುಪ್ಪಾ | 2018-19 | Ward No.10,11,12,16,23 Providing Pipeline from Nabisab Phulare House to Ningdalle House. (2.00) Providing Borewell Motor & Pipeline Work Near Nehru Chowk (2.80) Pipeline Work from Gundu House to Chandu House (1.48) Pipeline & Cistern at Gangapure House (2.00), Pipeline from Bhavani Mandir to Waddar Galli & Jyoshi Galli in Fatmapur (1.82) & Providing Single Phase 1.5 HP Borewell Motors 02 No's, Airvalve, Sluice Valve (2.50) | 10, 11, 12, 16, 23 | 12.60 | 0.00 | Under Tender Process |

| ಕ್ರ. ಸಂ. | ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು | ವರ್ಷ | ಕಾಮಗಾರಿಯ ಹೆಸರು | ವಾರ್ಡ್ ಸಂಖ್ಯೆ | ಅಂದಾಜು ಮೊತ್ತ | ವೆಚ್ಚ | ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ |
|------------------------------|--------------------------|---------|--|--|--------------|-------|-----------------------|
| 14ನೇ ಹಣಕಾಸು (ಜಿಬಿಜಿ) 2019-20 | | | | | | | |
| 10 | ಪುರಸಭೆ ಚಿಟಗುಪ್ಪಾ | 2019-20 | W.No. 22, Const of Public Toilet Near Nana Hazrath. | 22 | 12.00 | 0.00 | Work Started |
| 11 | ಪುರಸಭೆ ಚಿಟಗುಪ್ಪಾ | 2019-20 | Providing Drain and deckslab at Ward No. 01 House of Barkat Miyan House to APMC Market Gate and Baburao House to Raheem miyan House Rs. 4.50, W.No. 02 from Adnuradha House to Chandrakala House and Gundappa House to Chandrakala house, Ziya house to Jana Bai house Rs. 4.50, W.No. 07 Near Naya Mohella Rs. 2.00, W.No. 04 from Rahnuma Schl to Moti Masjid, Ziyauddin Khateeb House to Moti Masjid Rs. 4.00, W.No. 09 from Nale Hyder House to House of Nana Hazrath and Opposit Slaughter House Rs. 4.00, W.No. 23 from Goraknath House to Basavanappa House Rs. 3.00, W.No. 18 Usman House to Zameer House Rs. 3.00, W.No. 20 Maqdoom House to Nabisab House Walkhindi Rs. 2.00, W.No. 19 dastegir house to panch kamiti Hussini Alam, Sayanna House to Suryanarayan mandir, House of Manik to Vishwanath Venkat barla House Rs. 4.00, W.No. 17 from Ismail Muzavar House to Gousiya Masjid Rs. 3.00, W.No. 12 from Mark House to Marthi House Rs. 2.00 | 01, 02, 04, 09, 23, 17, 12 | 36.00 | 0.00 | Work Started |
| 12 | ಪುರಸಭೆ ಚಿಟಗುಪ್ಪಾ | 2019-20 | Providing C C Drain and Deckslab W.No. 16 Basheer Ahmed House to Tipraj Gowli, and Dhondiba House to Ashok Surab and Karbasappa ganji house to chanappa Chatnali Rs. 4.00, W.No. 14 from Zareppa House to Bablu House & Gopamma House Rs. 4.00, W.No. 11 from Ghans Bazar To Silube Cross Rs. 4.00, W.No. 12 from Sumanth House to Manohar House, Sanju House to Vaijappa house to Pratap House Rs. 4.00, W.No. 22 from Ravi Swami House to Laxman House Banashankari Colony Rs. 4.50, W.No. 13 In Hugar Layout Rs. 4.00, W.No. 10 from Rasheed House to Maheboob House in Ghans Bazar Rs. 2.50, W.No. 03 from Cable Office to Bus Stand Rs. 3.00, W.No. 06 from Nazeer Patel House to Mahadev Mandir, Tamboli House to Surappa House, Maheboob Sab House Near Pani Base Rs. 3.50, W.No. 15 from Sangameshwar Temple to Gurunath Kolar. Rs. 2.50 | 16, 14, 11, 12, 22, 13, 10, 03, 06, 15 | 36.00 | 0.00 | Under Tender Process |
| 13 | ಪುರಸಭೆ ಚಿಟಗುಪ್ಪಾ | 2019-20 | W.No. 01 Const of Compound wall to Grave Yard @ Salar e Maqdoom | 1 | 2.00 | 0.00 | Under Tender Process |
| 14 | ಪುರಸಭೆ ಚಿಟಗುಪ್ಪಾ | 2019-20 | Providing Teen Shed for TMC Office Building 2nd floor. | 22 | 6.00 | 0.00 | Under Tender Process |
| 15 | ಪುರಸಭೆ ಚಿಟಗುಪ್ಪಾ | 2019-20 | W.No. 23 Const of Compound Wall to Grave Yard @ Fatmapur | 23 | 4.00 | 0.00 | Under Tender Process |
| 16 | ಪುರಸಭೆ ಚಿಟಗುಪ್ಪಾ | 2019-20 | Improvement of Garden & Const of Compound Wall to Sy.No. 330/04, (191/1 Rajendra Mankal Itga Road), 330/2 & 228/1 | 22 | 12.00 | 0.00 | Under Tender Process |

| ಕ್ರ. ಸಂ. | ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು | ವರ್ಷ | ಕಾಮಗಾರಿಯ ಹೆಸರು | ವಾರ್ಡ್ ಸಂಖ್ಯೆ | ಅಂದಾಜು ಮೊತ್ತ | ವೆಚ್ಚ | ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ |
|----------|--------------------------|---------|--|--|--------------|-------|-----------------------|
| 17 | ಪುರಸಭೆ ಚಿಟಗುಪ್ಪಾ | 2019-20 | Providing C C Road W.No. 08 From Arvind Kulkarni House to Main Road and Limbadi House to Main Road Rs. 4.50, W.No. 21 at Housing Board Colony Rs. 4.50, W.No. 17 From Rahim House to Mohd Ali Ghodewale House. & Const of Footpath from Nazeem House to Abdul Nabi Sab Dafedar House Rs. 3.50, W.No. 03 Near Ganesh Mandir Rs. 3.00, W.No. 06 Near Nazeer Patel House Rs. 2.50, W.No. 03 from Mohsin House to College Road Rs. 4.00, W.No. 12 from Sharanappa House to David House Rs. 3.00, W.No. 22 from Laxman House to Ravi Swamy House in Banashankari Colony Rs. 3.50, W.No. 07 from Ismail House to Shabbir House Rs. 3.50, W.No. 20 from Buresha Darga to Ganpati Upar House & Salauddin machine to Khaleel Machine Rs. 4.00 | 8, 17, 12, 22, 07, 20 | 36.00 | 0.00 | Under Tender Process |
| 18 | ಪುರಸಭೆ ಚಿಟಗುಪ್ಪಾ | 2019-20 | Providing & Instalation of Stainless Steel Litter Bins from Shivaji Chowk to Base (Via Gandhi Chowk) & New Busstand | 1 | 5.00 | 0.00 | Under Tender Process |
| 19 | ಪುರಸಭೆ ಚಿಟಗುಪ್ಪಾ | 2019-20 | Wall Painting on Swachatta & SWM awairness | 22 | 2.00 | 0.00 | Under Tender Process |
| 20 | ಪುರಸಭೆ ಚಿಟಗುಪ್ಪಾ | 2019-20 | Providing Drain Cover slab from Basaveshwar Chowk to Subhash Chowk | 1 | 8.00 | 0.00 | Under Tender Process |
| 21 | ಪುರಸಭೆ ಚಿಟಗುಪ್ಪಾ | 2019-20 | W.No. 12,5,20&03 Providing Electrical Poles, Electrification & Transformer Instalation Work | 1, 2, 5, 20, 3 | 4.00 | 0.00 | Under Tender Process |
| 22 | ಪುರಸಭೆ ಚಿಟಗುಪ್ಪಾ | 2019-20 | W.No. 22, Providing Transformer & Electrification Work In Priyadarshini Colony. | 22 | 10.00 | 0.00 | Under Tender Process |
| 23 | ಪುರಸಭೆ ಚಿಟಗುಪ್ಪಾ | 2019-20 | W.No. 23, Providing Transformer & Electrification Work In Fatmapur. | 23 | 10.00 | 0.00 | Work Started |
| 24 | ಪುರಸಭೆ ಚಿಟಗುಪ್ಪಾ | 2019-20 | Providing borwell and pumping machinery W.No. 23 Near Gundappa Sindankera Fathampur Rs. 2.25, W.No. 20 Near Markhandeshwar Temple Rs. 2.25, W.No. 07, Near Nabi Khana Rs. 2.25, W.No. 04 Near Moti Masjid Rs. 2.25, W.No. 18 Near Usman House Rs. 2.25, W.No. 13 Near Sharnamma House Rs. 2.25, W.No. 10, Near Near Dr Korvar House. Rs. 2.25, W.No. 14 Near Talab Galli Rs. 2.25, W.No. 13 Nar Joshi Galli Rs. 2.25, W.No. 03 Near Nazeer House Rs. 2.25, W.No. 03 Near Rajkumar Guttedar House Rs. 2.25, W.No. 17 Near Maheboob Subani Dargah Rs. 2.25. W.No. 22 Near Police Station @ Janata Nagar Rs. 2.50 | 23, 20, 07, 18, 13, 10, 14, 03, 13, 17, 22 | 29.50 | 0.00 | Work Started |
| 25 | ಪುರಸಭೆ ಚಿಟಗುಪ್ಪಾ | 2019-20 | W.No. 03, Providing GI Pipelining from Laxmi Temple to Langar Masjid. | 3 | 6.50 | 0.00 | |

| ಕ್ರ. ಸಂ. | ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು | ವರ್ಷ | ಕಾಮಗಾರಿಯ ಹೆಸರು | ವಾರ್ಡ್ ಸಂಖ್ಯೆ | ಅಂದಾಜು ಮೊತ್ತ | ವೆಚ್ಚ | ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ |
|-------------------------------------|--------------------------|---------|---|---------------|--------------|-------|-----------------------|
| 14ನೇ ಹಣಕಾಸು (ಜಿಬಿಜಿ) 2018-19 | | | | | | | |
| 1 | ಪುರಸಭೆ ಹಳ್ಳಿವೇಡ (ಬಿ) | 2018-19 | Providing of High mast lamp near Basaveshwar circle, Ambedkar circle and Naganna circle | | 6.00 | 4.56 | Work Started |
| 2 | ಪುರಸಭೆ ಹಳ್ಳಿವೇಡ (ಬಿ) | 2018-19 | Construction of Public toilet (pay & use) near Government Hospital of Hallikhed B | | 15.00 | 0.00 | Work Started |
| 3 | ಪುರಸಭೆ ಹಳ್ಳಿವೇಡ (ಬಿ) | 2018-19 | Purchase of New Water tanker and Tractor Engine | | 9.66 | 0.00 | Tender to be Invited |
| 4 | ಪುರಸಭೆ ಹಳ್ಳಿವೇಡ (ಬಿ) | 2018-19 | Construction of C.C. Road and C.C drain from mangal sister house to ravoof Bidri shop | | 10.00 | 0.00 | Work Started |
| 5 | ಪುರಸಭೆ ಹಳ್ಳಿವೇಡ (ಬಿ) | 2018-19 | Construction of C.C. drain from Bheemshetty Meenkeri shop to hugar house | | 5.58 | 0.00 | Work Started |
| 6 | ಪುರಸಭೆ ಹಳ್ಳಿವೇಡ (ಬಿ) | 2018-19 | Providing fencing to Christian community Grave yard | | 3.50 | 0.00 | Work Started |
| 7 | ಪುರಸಭೆ ಹಳ್ಳಿವೇಡ (ಬಿ) | 2018-19 | Providing fencing to Kumbar Kunti Grave yard | | 5.00 | 0.00 | Work Started |
| 8 | ಪುರಸಭೆ ಹಳ್ಳಿವೇಡ (ಬಿ) | 2018-19 | Providing Pipeline and Value Chamber for OHTs to Sindhbandgi Open well of Hallikhed B | | 16.00 | 0.00 | Work Started |
| 9 | ಪುರಸಭೆ ಹಳ್ಳಿವೇಡ (ಬಿ) | 2018-19 | Construction of Public toilet (pay & use) near Old Bheem nagar of Hallikhed B | | 10.50 | 0.00 | Work Started |
| 10 | ಪುರಸಭೆ ಹಳ್ಳಿವೇಡ (ಬಿ) | 2018-19 | Construction of drain and deck slab from new bus stand to Basaveshwar circle | | 25.58 | 0.00 | Work Started |
| 11 | ಪುರಸಭೆ ಹಳ್ಳಿವೇಡ (ಬಿ) | 2018-19 | Providing fencing to garden and Government Properties | | 8.50 | 0.00 | Work Started |
| 12 | ಪುರಸಭೆ ಹಳ್ಳಿವೇಡ (ಬಿ) | 2018-19 | Construction of C.C. Road and C.C drain from Sangameshwar temple to Ravindra police patil house | | 10.00 | 0.00 | Work Started |
| 13 | ಪುರಸಭೆ ಹಳ್ಳಿವೇಡ (ಬಿ) | 2018-19 | Purchase of new JCB | | 25.00 | 0.00 | Tender to be Invited |
| 14 | ಪುರಸಭೆ ಹಳ್ಳಿವೇಡ (ಬಿ) | 2018-19 | Purchase of new Tractor | | 9.25 | 0.00 | Tender to be Invited |
| 15 | ಪುರಸಭೆ ಹಳ್ಳಿವೇಡ (ಬಿ) | 2018-19 | Providing LED LAMP to electric poles of Hallikhed B | | 11.00 | 0.00 | Tender to be Invited |
| 14ನೇ ಹಣಕಾಸು (ಜಿಬಿಜಿ) 2019-20 | | | | | | | |
| 1 | ಪುರಸಭೆ ಹಳ್ಳಿವೇಡ (ಬಿ) | 2019-20 | Constrution of Drain from Manik maharaj house to khudabaksh khudawan house ward no 5 | | 2.50 | 0.00 | Under Tender Process |
| 2 | ಪುರಸಭೆ ಹಳ್ಳಿವೇಡ (ಬಿ) | 2019-20 | Constrution of Drain from Manik Maharaj house to Aasha begum house ward no 5 | | 5.00 | 0.00 | Work Started |
| 3 | ಪುರಸಭೆ ಹಳ್ಳಿವೇಡ (ಬಿ) | 2019-20 | Constrution of Drain from paga galli hibare house to ameer house. | | 6.50 | 0.00 | Under Tender Process |
| 4 | ಪುರಸಭೆ ಹಳ್ಳಿವೇಡ (ಬಿ) | 2019-20 | Constrution of Drain from duby hose to sandeep prabha house. | | 3.59 | 0.00 | Work Started |

| ಕ್ರ. ಸಂ. | ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು | ವರ್ಷ | ಕಾಮಗಾರಿಯ ಹೆಸರು | ವಾರ್ಡ್ ಸಂಖ್ಯೆ | ಅಂದಾಜು ಮೊತ್ತ | ವೆಚ್ಚ | ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ |
|----------|--------------------------|---------|--|---------------|--------------|-------|-----------------------|
| 5 | ಪುರಸಭೆ ಹಳ್ಳಿವೇಡ (ಬಿ) | 2019-20 | compound wall to the gardens and public places of survey no 392/332 of hallikhed b surrounding | | 6.00 | 0.00 | Under Tender Process |
| 6 | ಪುರಸಭೆ ಹಳ್ಳಿವೇಡ (ಬಿ) | 2019-20 | Devlopment of garden of survey no 20/2 of hallikhed B Surrounding. | | 3.12 | 0.00 | Under Tender Process |
| 7 | ಪುರಸಭೆ ಹಳ್ಳಿವೇಡ (ಬಿ) | 2019-20 | Constrution of CC Road From pavan Badibai house to mahadev rao house of ward no 15 | | 3.50 | 0.00 | Under Tender Process |
| 8 | ಪುರಸಭೆ ಹಳ್ಳಿವೇಡ (ಬಿ) | 2019-20 | Constrution of CC Road From kala masjid to faruq house of ward no 15 | | 4.50 | 0.00 | Under Tender Process |
| 9 | ಪುರಸಭೆ ಹಳ್ಳಿವೇಡ (ಬಿ) | 2019-20 | Constrution of CC Road From kala masjid to hassan shareef house of ward no 15 | | 4.00 | 0.00 | Under Tender Process |
| 10 | ಪುರಸಭೆ ಹಳ್ಳಿವೇಡ (ಬಿ) | 2019-20 | Constrution of CC Road From maulana bagban house to main road of ward no 9 | | 3.50 | 0.00 | Under Tender Process |
| 11 | ಪುರಸಭೆ ಹಳ್ಳಿವೇಡ (ಬಿ) | 2019-20 | Constrution of CC Road From zareppa house to suneeta bai house of ward no 10 | | 4.50 | 0.00 | Under Tender Process |
| 12 | ಪುರಸಭೆ ಹಳ್ಳಿವೇಡ (ಬಿ) | 2019-20 | Constrution of CC Road From vilson house to manik house | | 2.28 | 0.00 | Under Tender Process |
| 13 | ಪುರಸಭೆ ಹಳ್ಳಿವೇಡ (ಬಿ) | 2019-20 | Constrution of Drain from paga galli keshawa maharaj house to ameer house. | | 7.00 | 0.00 | Under Tender Process |
| 14 | ಪುರಸಭೆ ಹಳ್ಳಿವೇಡ (ಬಿ) | 2019-20 | Constrution of Drain from subhash meenkeri house to irappa house. | | 3.50 | 0.00 | Under Tender Process |
| 15 | ಪುರಸಭೆ ಹಳ್ಳಿವೇಡ (ಬಿ) | 2019-20 | Constrution of Drain from arjun jagdale house to prem das paranal house of ward no 10 | | 6.50 | 0.00 | Under Tender Process |
| 16 | ಪುರಸಭೆ ಹಳ್ಳಿವೇಡ (ಬಿ) | 2019-20 | Constrution of Drain from allur main road to subhash house | | 3.50 | 0.00 | Under Tender Process |
| 17 | ಪುರಸಭೆ ಹಳ್ಳಿವೇಡ (ಬಿ) | 2019-20 | Constrution of Drain from main road to bhaskar old house | | 0.50 | 0.00 | Under Tender Process |
| 18 | ಪುರಸಭೆ ಹಳ್ಳಿವೇಡ (ಬಿ) | 2019-20 | Constrution of Drain from mohin pasha house to wasim house | | 1.80 | 0.00 | Under Tender Process |
| 19 | ಪುರಸಭೆ ಹಳ್ಳಿವೇಡ (ಬಿ) | 2019-20 | purchase of computer, scanner, printer for TMC hallikhed.b. office | | 3.00 | 0.00 | Tender to be Invited |
| 20 | ಪುರಸಭೆ ಹಳ್ಳಿವೇಡ (ಬಿ) | 2019-20 | compound to remaining part of kumbar kunti graveyard | | 6.12 | 0.00 | Under Tender Process |
| 21 | ಪುರಸಭೆ ಹಳ್ಳಿವೇಡ (ಬಿ) | 2019-20 | Constrution of Drain from Hydersab house to mastan kirana shop of ward no 6 | | 8.75 | 0.00 | Under Tender Process |
| 22 | ಪುರಸಭೆ ಹಳ್ಳಿವೇಡ (ಬಿ) | 2019-20 | Construction of CC Road and Drain from Mukhendrapa Chirdi house to Revanappa Kwadli House and Muki Ishwar House to Gadgi Subhash house | | 28.24 | 0.00 | Under Tender Process |
| 23 | ಪುರಸಭೆ ಹಳ್ಳಿವೇಡ (ಬಿ) | 2019-20 | construction of cc drain from taj house to main road | | 0.50 | 0.00 | Under Tender Process |
| 24 | ಪುರಸಭೆ ಹಳ್ಳಿವೇಡ (ಬಿ) | 2019-20 | construction of cc road and drain from jalil tadgar house to main road | | 3.50 | 0.00 | Under Tender Process |

| ಕ್ರ. ಸಂ. | ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು | ವರ್ಷ | ಕಾಮಗಾರಿಯ ಹೆಸರು | ವಾರ್ಡ್ ಸಂಖ್ಯೆ | ಅಂದಾಜು ಮೊತ್ತ | ವೆಚ್ಚ | ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ |
|-------------------------------------|--------------------------|---------|--|---------------|--------------|-------|-----------------------|
| 25 | ಮರಸಭೆ ಹಳ್ಳಿಖೇಡ (ಬಿ) | 2019-20 | construction of cc road and drain from kerala house to maruti hadapad house | | 3.50 | 0.00 | Under Tender Process |
| 26 | ಮರಸಭೆ ಹಳ್ಳಿಖೇಡ (ಬಿ) | 2019-20 | construction of community toilet in ward no 7 of khindi bahar | | 10.00 | 0.00 | Under Tender Process |
| 27 | ಮರಸಭೆ ಹಳ್ಳಿಖೇಡ (ಬಿ) | 2019-20 | construction of cc road and drain from murad sha ali darga to main road | | 12.80 | 0.00 | Under Tender Process |
| 28 | ಮರಸಭೆ ಹಳ್ಳಿಖೇಡ (ಬಿ) | 2019-20 | Suction Cum jetting Machin | | 32.00 | 0.00 | Tender to be Invited |
| 29 | ಮರಸಭೆ ಹಳ್ಳಿಖೇಡ (ಬಿ) | 2019-20 | 6 Bins Trolley | | 1.00 | 0.00 | Tender to be Invited |
| 30 | ಮರಸಭೆ ಹಳ್ಳಿಖೇಡ (ಬಿ) | 2019-20 | Purchase of auto tipper | | 9.00 | 0.00 | Tender to be Invited |
| 31 | ಮರಸಭೆ ಹಳ್ಳಿಖೇಡ (ಬಿ) | 2019-20 | Dustbin For Residential Houses | | 3.60 | 0.00 | Tender to be Invited |
| 32 | ಮರಸಭೆ ಹಳ್ಳಿಖೇಡ (ಬಿ) | 2019-20 | Laying of Pipeline from Old Sindhbandhgi well to Hallikhed B Town and other remaining work | | 34.20 | 0.00 | Tender to be Invited |
| 14ನೇ ಹಣಕಾಸು (ಜಿಬಿಜಿ) 2018-19 | | | | | | | |
| 1 | ಪಟ್ಟಣ ಪಂಚಾಯತ ಔರಾದ(ಬಾ) | 2018-19 | Construction of compound wall near minority muslim smashan W.No 1 | 1 | 7.38 | 0.00 | Under Tender Process |
| 2 | ಪಟ್ಟಣ ಪಂಚಾಯತ ಔರಾದ(ಬಾ) | 2018-19 | Construction of toilet near church | 2 | 3.08 | 0.00 | Under Tender Process |
| 3 | ಪಟ್ಟಣ ಪಂಚಾಯತ ಔರಾದ(ಬಾ) | 2018-19 | Renovation of toilet in Ghule Galli | 14 | 2.00 | 0.00 | Under Tender Process |
| 4 | ಪಟ್ಟಣ ಪಂಚಾಯತ ಔರಾದ(ಬಾ) | 2018-19 | Renovation of toilet in W.No 11 | 11 | 2.50 | 0.00 | Under Tender Process |
| 5 | ಪಟ್ಟಣ ಪಂಚಾಯತ ಔರಾದ(ಬಾ) | 2018-19 | Renovation of toilet in W.No 10 | 10 | 2.50 | 0.00 | Under Tender Process |
| 6 | ಪಟ್ಟಣ ಪಂಚಾಯತ ಔರಾದ(ಬಾ) | 2018-19 | Renovation of toilet in Janth colony W.No 1 | 1 | 2.50 | 0.00 | Under Tender Process |
| 7 | ಪಟ್ಟಣ ಪಂಚಾಯತ ಔರಾದ(ಬಾ) | 2018-19 | Construction of Toilet near Stadium | 14 | 4.30 | 0.00 | Work Started |
| 8 | ಪಟ್ಟಣ ಪಂಚಾಯತ ಔರಾದ(ಬಾ) | 2018-19 | Providing play equipments to parks Ambika colony, Joshi Colony | 14 | 3.00 | 0.00 | Work Started |

| ಕ್ರ. ಸಂ. | ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು | ವರ್ಷ | ಕಾಮಗಾರಿಯ ಹೆಸರು | ವಾರ್ಡ್ ಸಂಖ್ಯೆ | ಅಂದಾಜು ಮೊತ್ತ | ವೆಚ್ಚ | ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ |
|----------|--------------------------|---------|--|---------------|--------------|-------|-----------------------|
| 9 | ಪಟ್ಟಣ ಪಂಚಾಯತ ಔರಾದ(ಬಾ) | 2018-19 | Fixing of fence to park at Adarsh Colony | 14 | 4.38 | 0.00 | Work Started |
| 10 | ಪಟ್ಟಣ ಪಂಚಾಯತ ಔರಾದ(ಬಾ) | 2018-19 | Construction of CC drain from H/o Ashok Rajastani to CD link road | 13 | 8.00 | 0.00 | Work Started |
| 11 | ಪಟ್ಟಣ ಪಂಚಾಯತ ಔರಾದ(ಬಾ) | 2018-19 | Construction of CC drain from Chander Kumber to Deshmukh Galli in Wno 3 | 3 | 3.00 | 0.00 | Work Started |
| 12 | ಪಟ್ಟಣ ಪಂಚಾಯತ ಔರಾದ(ಬಾ) | 2018-19 | Construction of CC drain narayan gouda house to main nala at santosh colony | 14 | 3.00 | 0.00 | Work Started |
| 13 | ಪಟ್ಟಣ ಪಂಚಾಯತ ಔರಾದ(ಬಾ) | 2018-19 | Construction of CC drain from H/o Manohar Gouli to H/o Swamy near Santosh Colony | 14 | 2.00 | 0.00 | Work Started |
| 14 | ಪಟ್ಟಣ ಪಂಚಾಯತ ಔರಾದ(ಬಾ) | 2018-19 | Construction of CD near H/o Phulari at ring road | 14 | 1.00 | 0.00 | Work Started |
| 15 | ಪಟ್ಟಣ ಪಂಚಾಯತ ಔರಾದ(ಬಾ) | 2018-19 | Construction of CD near H/o Choudapude and Agsi | 3 | 1.00 | 0.00 | Work Started |
| 16 | ಪಟ್ಟಣ ಪಂಚಾಯತ ಔರಾದ(ಬಾ) | 2018-19 | Construction of CC drain back side of Amreshwar Temple | 2 | 2.00 | 0.00 | Work Started |
| 17 | ಪಟ್ಟಣ ಪಂಚಾಯತ ಔರಾದ(ಬಾ) | 2018-19 | Construction of CC drain and formation of road near Dr Balaji Hospital back side | 11 | 5.97 | 0.00 | Work Started |
| 18 | ಪಟ್ಟಣ ಪಂಚಾಯತ ಔರಾದ(ಬಾ) | 2018-19 | Formation of road from Narsinghpur road Hanuman temple W.No 12 | 12 | 12.00 | 0.00 | Work Started |
| 19 | ಪಟ್ಟಣ ಪಂಚಾಯತ ಔರಾದ(ಬಾ) | 2018-19 | Formation of road from Ramnagar to Masjid link road | 14 | 6.00 | 0.00 | Work Started |
| 20 | ಪಟ್ಟಣ ಪಂಚಾಯತ ಔರಾದ(ಬಾ) | 2018-19 | Formation of approach to stadium | 14 | 6.00 | 0.00 | Work Started |
| 21 | ಪಟ್ಟಣ ಪಂಚಾಯತ ಔರಾದ(ಬಾ) | 2018-19 | Construction of CD at opposite to Landfill site | 4 | 6.00 | 0.00 | Work Started |
| 22 | ಪಟ್ಟಣ ಪಂಚಾಯತ ಔರಾದ(ಬಾ) | 2018-19 | Formation of approach road to Landfill site | 4 | 3.00 | 0.00 | Work Started |

| ಕ್ರ. ಸಂ. | ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು | ವರ್ಷ | ಕಾಮಗಾರಿಯ ಹೆಸರು | ವಾರ್ಡ್ ಸಂಖ್ಯೆ | ಅಂದಾಜು ಮೊತ್ತ | ವೆಚ್ಚ | ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ |
|----------|--------------------------|---------|---|---------------|--------------|-------|-----------------------|
| 23 | ಪಟ್ಟಣ ಪಂಚಾಯತ ಔರಾದ(ಬಾ) | 2018-19 | Repairs to watchman shed and construction of toilet | 4 | 3.00 | 0.00 | Work Started |
| 24 | ಪಟ್ಟಣ ಪಂಚಾಯತ ಔರಾದ(ಬಾ) | 2018-19 | Fixing of gate to GLSR near subjail | 14 | 1.00 | 0.00 | Work Started |
| 25 | ಪಟ್ಟಣ ಪಂಚಾಯತ ಔರಾದ(ಬಾ) | 2018-19 | Purchase of Twin bins | - | 2.00 | 0.00 | Work Started |
| 26 | ಪಟ್ಟಣ ಪಂಚಾಯತ ಔರಾದ(ಬಾ) | 2018-19 | Purchase of safety equipments to PK"'s | - | 2.00 | 0.00 | Work Started |
| 27 | ಪಟ್ಟಣ ಪಂಚಾಯತ ಔರಾದ(ಬಾ) | 2018-19 | Purchase of dust bins (dry and wet) door to door collection | - | 5.00 | 0.00 | Under Tender Process |
| 28 | ಪಟ್ಟಣ ಪಂಚಾಯತ ಔರಾದ(ಬಾ) | 2018-19 | Purchase of LED and CFL lights | - | 12.61 | 0.00 | Work Started |
| 29 | ಪಟ್ಟಣ ಪಂಚಾಯತ ಔರಾದ(ಬಾ) | 2018-19 | Purchase of Highmast lamps and accessories | - | 2.00 | 0.00 | Under Tender Process |
| 30 | ಪಟ್ಟಣ ಪಂಚಾಯತ ಔರಾದ(ಬಾ) | 2018-19 | Drilling of 2 borewells and fixing of cistern at H/o Nawab Old Gunj W.No | 10 | 3.00 | 0.00 | Under Tender Process |
| 31 | ಪಟ್ಟಣ ಪಂಚಾಯತ ಔರಾದ(ಬಾ) | 2018-19 | Drilling of 2 borewells & fixing of cistern at Veerbhadreshwar Temple in W.No 5 | 5 | 3.00 | 0.00 | Under Tender Process |
| 32 | ಪಟ್ಟಣ ಪಂಚಾಯತ ಔರಾದ(ಬಾ) | 2018-19 | Drilling of 2 borewells and cistern at Dhangar Galli (ST) W.No 7 | 2 | 6.00 | 0.00 | Under Tender Process |
| 33 | ಪಟ್ಟಣ ಪಂಚಾಯತ ಔರಾದ(ಬಾ) | 2018-19 | Drilling of 2 borewells and fixing of cistern and laying of pipeline in W.No 11 | 11 | 6.00 | 0.00 | Under Tender Process |
| 34 | ಪಟ್ಟಣ ಪಂಚಾಯತ ಔರಾದ(ಬಾ) | 2018-19 | Drilling of borewell in W.No 3 | 3 | 1.50 | 0.00 | Under Tender Process |
| 35 | ಪಟ್ಟಣ ಪಂಚಾಯತ ಔರಾದ(ಬಾ) | 2018-19 | Providing of cistern near hostel Jantha colony | 11 | 1.00 | 0.00 | Under Tender Process |
| 36 | ಪಟ್ಟಣ ಪಂಚಾಯತ ಔರಾದ(ಬಾ) | 2018-19 | Purchase of 15 HP and 10 HP motors and | - | 4.00 | 0.00 | Under Tender Process |
| 37 | ಪ. ಪಂ. ಔರಾದ(ಬಾ) | 2018-19 | Purchase of valves | - | 5.00 | 0.00 | Under Tender Process |

| ಕ್ರ. ಸಂ. | ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು | ವರ್ಷ | ಕಾಮಗಾರಿಯ ಹೆಸರು | ವಾರ್ಡ್ ಸಂಖ್ಯೆ | ಅಂದಾಜು ಮೊತ್ತ | ವೆಚ್ಚ | ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ |
|-------------------------------------|--------------------------|---------|--|---------------|--------------|-------|-----------------------|
| 14ನೇ ಹಣಕಾಸು (ಜಿಬಿಜಿ) 2019-20 | | | | | | | |
| 1 | ಪಟ್ಟಣ ಪಂಚಾಯತ ಔರಾದ(ಬಾ) | 2019-20 | Construction of compound wall and improvements to Garden at Santosh colony in W.No 17 | 17 | 9.90 | 0.00 | Under Tender Process |
| 2 | ಪಟ್ಟಣ ಪಂಚಾಯತ ಔರಾದ(ಬಾ) | 2019-20 | Consturction of community toilets for ladies including water supply in W.No 9 | 9 | 19.80 | 0.00 | Under Tender Process |
| 3 | ಪಟ್ಟಣ ಪಂಚಾಯತ ಔರಾದ(ಬಾ) | 2019-20 | Construction of compound wall and improvements to parks at Manoj Girne Layout in W.No 19 | 19 | 9.90 | 0.00 | Under Tender Process |
| 4 | ಪಟ್ಟಣ ಪಂಚಾಯತ ಔರಾದ(ಬಾ) | 2019-20 | Construction of CC drain from H/o Pushpabai to Main road in W.No 18 | 18 | 2.00 | 0.00 | Under Tender Process |
| 5 | ಪಟ್ಟಣ ಪಂಚಾಯತ ಔರಾದ(ಬಾ) | 2019-20 | Construction of CC drain from H/o Kashinath Jadhav to H/o Ganpathi Kodge in W.No 14 | 14 | 2.00 | 0.00 | Under Tender Process |
| 6 | ಪಟ್ಟಣ ಪಂಚಾಯತ ಔರಾದ(ಬಾ) | 2019-20 | Construction of CC drain from H/o Siddique Mechanic to H/o Shadul in W.No 14 | 14 | 1.00 | 0.00 | Under Tender Process |
| 7 | ಪಟ್ಟಣ ಪಂಚಾಯತ ಔರಾದ(ಬಾ) | 2019-20 | Construction of CC drain from H/o Jalimiyan to H/o Gundappa in W.No 1 | 1 | 3.50 | 0.00 | Under Tender Process |
| 8 | ಪಟ್ಟಣ ಪಂಚಾಯತ ಔರಾದ(ಬಾ) | 2019-20 | Construction of CC drain from H/o Manick to Via H/o Yadavrao in W.No 16 | 16 | 5.00 | 0.00 | Under Tender Process |
| 9 | ಪಟ್ಟಣ ಪಂಚಾಯತ ಔರಾದ(ಬಾ) | 2019-20 | Construction of CC drain from H/o Hanuman to H/o Jani Pinjar in W.No 4 | 4 | 2.00 | 0.00 | Under Tender Process |
| 10 | ಪಟ್ಟಣ ಪಂಚಾಯತ ಔರಾದ(ಬಾ) | 2019-20 | Construction of CC drain from H/o Hanuman to H/o Gouse Bagawan in W.No 4 | 4 | 2.00 | 0.00 | Under Tender Process |
| 11 | ಪಟ್ಟಣ ಪಂಚಾಯತ ಔರಾದ(ಬಾ) | 2019-20 | Construction of CC drain from H/o Mudeshar to TPS main road in W.No 12 | 12 | 5.00 | 0.00 | Under Tender Process |
| 12 | ಪಟ್ಟಣ ಪಂಚಾಯತ ಔರಾದ(ಬಾ) | 2019-20 | Construction of CC drain from H/o Usmansab to H/o Vital rao W.No 12 | 12 | 4.00 | 0.00 | Work Completed |
| 13 | ಪಟ್ಟಣ ಪಂಚಾಯತ ಔರಾದ(ಬಾ) | 2019-20 | Purchase of Printers and Scanners and other items for Town Panchayat Office | - | 1.50 | 1.33 | Under Tender Process |

| ಕ್ರ. ಸಂ. | ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು | ವರ್ಷ | ಕಾಮಗಾರಿಯ ಹೆಸರು | ವಾರ್ಡ್ ಸಂಖ್ಯೆ | ಅಂದಾಜು ಮೊತ್ತ | ವೆಚ್ಚ | ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ |
|----------|--------------------------|---------|---|---------------|--------------|-------|-----------------------|
| 14 | ಪಟ್ಟಣ ಪಂಚಾಯತ ಔರಾದ(ಬಾ) | 2019-20 | Construction of CC road from H/o Pushpabai to Main road in W.No 18 | 18 | 4.00 | 0.00 | Under Tender Process |
| 15 | ಪಟ್ಟಣ ಪಂಚಾಯತ ಔರಾದ(ಬಾ) | 2019-20 | Construction of CC road from H/o Neelkant Bowge to H/o Erappa Uche in W.No 2 | 2 | 1.75 | 0.00 | Under Tender Process |
| 16 | ಪಟ್ಟಣ ಪಂಚಾಯತ ಔರಾದ(ಬಾ) | 2019-20 | Construction of CC road from H/o Nagendra Kamble to H/o Laxman Kamble in W.No 2 | 2 | 2.00 | 0.00 | Under Tender Process |
| 17 | ಪಟ್ಟಣ ಪಂಚಾಯತ ಔರಾದ(ಬಾ) | 2019-20 | Construction of CC road from H/o Dama to H/o Aurade in W.No 14 | 14 | 2.00 | 0.00 | Under Tender Process |
| 18 | ಪಟ್ಟಣ ಪಂಚಾಯತ ಔರಾದ(ಬಾ) | 2019-20 | Construction of CC road from H/o Nagappa Kumbar to H/o Balaji Kumbar in W.No 3 | 3 | 2.50 | 0.00 | Under Tender Process |
| 19 | ಪಟ್ಟಣ ಪಂಚಾಯತ ಔರಾದ(ಬಾ) | 2019-20 | Construction of CC road form H/o Pawan Basnale to H/o Narsingh Rao Chormole in W.No 17 | 17 | 3.50 | 0.00 | Under Tender Process |
| 20 | ಪಟ್ಟಣ ಪಂಚಾಯತ ಔರಾದ(ಬಾ) | 2019-20 | Construction of CC road from H/o Bansi to Water Tank at Basvanwadi Thanda | 17 | 1.90 | 0.00 | Under Tender Process |
| 21 | ಪಟ್ಟಣ ಪಂಚಾಯತ ಔರಾದ(ಬಾ) | 2019-20 | Construction of CC road form H/o Dasu to H/o Shanker Rathod at Basvanwadi Thanda | 17 | 4.50 | 0.00 | Under Tender Process |
| 22 | ಪಟ್ಟಣ ಪಂಚಾಯತ ಔರಾದ(ಬಾ) | 2019-20 | Construction of CC road from H/o Srimeeth Chauvan to H/o Devidas Pawar at Basvanwadi Thanda | 17 | 5.00 | 0.00 | Under Tender Process |
| 23 | ಪಟ್ಟಣ ಪಂಚಾಯತ ಔರಾದ(ಬಾ) | 2019-20 | Construction of CC road from Hanman Mandir to H/o Ambaji at Basvanwadi Thanda | 17 | 2.95 | 0.00 | Work Completed |
| 24 | ಪಟ್ಟಣ ಪಂಚಾಯತ ಔರಾದ(ಬಾ) | 2019-20 | Amount reserved for land acquisition of Degree College road | 9 | 6.00 | 6.00 | Tender to be Invited |
| 25 | ಪಟ್ಟಣ ಪಂಚಾಯತ ಔರಾದ(ಬಾ) | 2019-20 | Purchase of Jetting machine | - | 7.00 | 0.00 | Tender to be Invited |
| 26 | ಪಟ್ಟಣ ಪಂಚಾಯತ ಔರಾದ(ಬಾ) | 2019-20 | Purchase of Sucking machine | - | 8.00 | 0.00 | Tender to be Invited |
| 27 | ಪಟ್ಟಣ ಪಂಚಾಯತ ಔರಾದ(ಬಾ) | 2019-20 | Purchase of Malethene powder | - | 2.00 | 0.00 | Tender to be Invited |

| ಕ್ರ. ಸಂ. | ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು | ವರ್ಷ | ಕಾಮಗಾರಿಯ ಹೆಸರು | ವಾರ್ಡ್ ಸಂಖ್ಯೆ | ಅಂದಾಜು ಮೊತ್ತ | ವೆಚ್ಚ | ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ |
|----------|--------------------------|---------|---|---------------|--------------|-------|-----------------------|
| 28 | ಪಟ್ಟಣ ಪಂಚಾಯತ ಔರಾದ(ಬಾ) | 2019-20 | Purchase of Sanitary items like Phenyl, Mask, brooms, hand gloves, Gum boots, soap etc | - | 9.00 | 0.00 | Tender to be Invited |
| 29 | ಪಟ್ಟಣ ಪಂಚಾಯತ ಔರಾದ(ಬಾ) | 2019-20 | Plantation of SWM trees | - | 1.00 | 0.00 | Tender to be Invited |
| 30 | ಪಟ್ಟಣ ಪಂಚಾಯತ ಔರಾದ(ಬಾ) | 2019-20 | Prurchase of grass cutter and tree trimmer | - | 0.50 | 0.00 | Tender to be Invited |
| 31 | ಪಟ್ಟಣ ಪಂಚಾಯತ ಔರಾದ(ಬಾ) | 2019-20 | Purchase of Tractor with Water Tanker including registration charges | - | 12.00 | 0.00 | Under Tender Process |
| 32 | ಪಟ್ಟಣ ಪಂಚಾಯತ ಔರಾದ(ಬಾ) | 2019-20 | Providing and fixing of highmast lights in various gardens and maintenance of street lights in Aurad Town | - | 19.80 | 0.00 | Under Tender Process |
| 33 | ಪಟ್ಟಣ ಪಂಚಾಯತ ಔರಾದ(ಬಾ) | 2019-20 | Providing pipeline from High School to Joshi Colony Old Gunj and in various wards | 10 | 5.00 | 0.00 | Under Tender Process |
| 34 | ಪಟ್ಟಣ ಪಂಚಾಯತ ಔರಾದ(ಬಾ) | 2019-20 | Drilling of borewell, fixing of motor and cistern near Goundi Galli Dargha in W.No 4 | 4 | 2.50 | 0.00 | Under Tender Process |
| 35 | ಪಟ್ಟಣ ಪಂಚಾಯತ ಔರಾದ(ಬಾ) | 2019-20 | Providing pipeline from Naland Ded College to Kumbar Galli | 5 | 2.00 | 0.00 | Under Tender Process |
| 36 | ಪಟ್ಟಣ ಪಂಚಾಯತ ಔರಾದ(ಬಾ) | 2019-20 | Providing and fixing of motor at Subjail GLSR | 14 | 2.00 | 0.00 | Under Tender Process |
| 37 | ಪಟ್ಟಣ ಪಂಚಾಯತ ಔರಾದ(ಬಾ) | 2019-20 | Purchase of Valves | - | 2.00 | 0.00 | Under Tender Process |
| 38 | ಪಟ್ಟಣ ಪಂಚಾಯತ ಔರಾದ(ಬಾ) | 2019-20 | Providing pipeline from Old Gunj chowk to Janta colony toilet Boys hostel and Girls hostel | 11 | 2.00 | 0.00 | Under Tender Process |
| 39 | ಪಟ್ಟಣ ಪಂಚಾಯತ ಔರಾದ(ಬಾ) | 2019-20 | Providing pipeline from Akkamahadevi chowk to H/o AmarYeduve in W.No 5 | 5 | 3.00 | 0.00 | Under Tender Process |
| 40 | ಪಟ್ಟಣ ಪಂಚಾಯತ ಔರಾದ(ಬಾ) | 2019-20 | Providing pipeline from Subjail tank GLSR to Singhe house, Subjail Thanda in W.No 20 | 20 | 5.00 | 0.00 | Under Tender Process |
| 41 | ಪಟ್ಟಣ ಪಂಚಾಯತ ಔರಾದ(ಬಾ) | 2019-20 | Providing pipeline from Veternary Hospital to Bus Depot in W.No 16 | 16 | 3.00 | 0.00 | Under Tender Process |

| ಸಂ. | ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು | ವರ್ಷ | ಕಾಮಗಾರಿಯ ಹೆಸರು | ವಾರ್ಡ್ ಸಂಖ್ಯೆ | ಅಂದಾಜು ಮೊತ್ತ | ವೆಚ್ಚ | ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ |
|-----|--------------------------|---------|--|---------------|--------------|-------|-----------------------|
| 42 | ಪಟ್ಟಣ ಪಂಚಾಯತ ಔರಾದ(ಬಾ) | 2019-20 | Drilling of borewell and fixing of motor near Santosh Colony behind old SBI in W.No 18 | 18 | 2.00 | 0.00 | Under Tender Process |
| 43 | ಪಟ್ಟಣ ಪಂಚಾಯತ ಔರಾದ(ಬಾ) | 2019-20 | Drilling of borewell and fixing of motor at Kheranayak Thanda in W.No 16 | 16 | 2.00 | 0.00 | Under Tender Process |
| 44 | ಪಟ್ಟಣ ಪಂಚಾಯತ ಔರಾದ(ಬಾ) | 2019-20 | Fixing of motor and cistern near Teacher colony garden in W.No 14 | 14 | 2.00 | 0.00 | Under Tender Process |
| 45 | ಪಟ್ಟಣ ಪಂಚಾಯತ ಔರಾದ(ಬಾ) | 2019-20 | Drilling of borewell, fixing of motor and cistern at Phatan Galli in W.No 4 | 4 | 2.50 | 0.00 | |

Handwritten signature

ಅನುಬಂಧ-III

ಚುಕ್ಕೆ ರಹಿತ ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ 1798 ರ ಬಗ್ಗೆ

ಬೀದರ ನಗರಸಭೆ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ವಿವಿಧ ನಗರೋತ್ಥಾನ ಯೋಜನೆಯಡಿ ಕಳೆದ ಎರಡು ವರ್ಷಗಳಲ್ಲಿ ಕೈಗೊಂಡ ಕಾಮಗಾರಿಗಳ ವಿವರ.

| | | (ರೂ. ಲಕ್ಷಗಳಲ್ಲಿ) | |
|----------|---|------------------|-------------------|
| ಕ್ರ. ಸಂ. | ಕಾಮಗಾರಿ ಹೆಸರು | ಅಂದಾಜು ಮೊತ್ತ | ಖರ್ಚಾಗಿರುವ ಅನುದಾನ |
| | ಸಿ.ಎಂ.ಎಸ್.ಎಂ.ಟಿ.ಪಿ ನಗರೋತ್ಥಾನ ಹಂತ-2 (ಪ್ರಾರಂಭಿಕ ವರ್ಷ 2013-14)2018-19 | | |
| 1 | Improvement and Upgradation of Road from Basaveshwar Circle to Mangalpet Kaman (1.80km) in Bidar City | 50 | 50 |
| 2 | Improvement and Upgradation of Road from Fire Station to Fort (1.30km) in Bidar City | 30 | 30 |
| 3 | Construction of major RCC Drain (Rajakaluve) 210 mtrs at Haroorgeri in Bidar City | 40 | 40 |
| 4 | Improvement & upgradation of road in CMC layout, kailash layout and Mahesh nagar in Bidar city | 160 | 65 |
| | ಒಟ್ಟು | | 185 |
| | ಸಿ.ಎಂ.ಎಸ್.ಎಂ.ಟಿ.ಪಿ ನಗರೋತ್ಥಾನ ಹಂತ-2 (ಪ್ರಾರಂಭಿಕ ವರ್ಷ 2013-14) 2019-20 | | |
| 1 | Construction of RCC road from Dulhan Darwaza to Guest house in Bidar City | 45.00 | 0 |
| 2 | Construction of Major RCC drain (Rajkaluve) 210 mtrs at Haroorgeri in Bidar City | 40.00 | 0 |
| 3 | Improvement to BT Road from Railway station to Katkam jewelers in Bidar City | 36.50 | 0 |
| 4 | Improvement to BT Road from Railway station road to SBI Bank via Head Post office in Bidar City | 16.00 | 0 |
| 5 | CC Road from Mohan Market to Udgir Road via Ganesh Maidan in Bidar City | 15.00 | 0 |
| 6 | Improvement to BT Road from Kariyappa Circle to Central Library in Bidar City | 18.00 | 11.48 |
| 7 | Improvement to BT Road from Siddharth College to Madival Circle in Bidar City | 55.00 | 32.7 |
| 8 | Improvements to Road at KHB Colony in Bidar City | 35.00 | 25.07 |
| 9 | Improvement to BT Road from H/o Hanmanth Khuba to Karanja office at KHB Colony in Bidar city | 15.00 | 0 |
| 10 | Improvement to BT Road from Shivaji Statue to Mahaveer Circle in Bidar City | 26.00 | 15.75 |
| | ಒಟ್ಟು | | 85.00 |

| ಕ್ರ. ಸಂ. | ಕಾಮಗಾರಿ ಹೆಸರು | ಅಂದಾಜು ಮೊತ್ತ | ಖರ್ಚಾಗಿರುವ ಅನುದಾನ |
|----------|--|--------------|-------------------|
| | ನಗರೋತ್ಥಾನ (ಮುನಿಸಿಪಾಲಿಟಿ)-3 (ಪ್ರಾರಂಭಿಕ ವರ್ಷ 2016-17) 2018-19 & 2019-20 | | |
| 1 | ULB Contribution for AMRUT Scheme | 1328 | 1328 |
| 2 | Construction of CC Road & Drin from H/o Huleppa to GND College Boundry, H/o Subhash to H/o Madevappa, H/o Sangappa to GND College boundry, H/o Gundappa to H/o Rajappa, Shivputra to H/o Jaggu, H/o Satish to Shinde at Sai Nagar in Ward No. 25. (TSP) | 50.00 | 0 |
| 3 | Construction of CC Road & Drain from H/o K.K to H/o Sharnappa, H/o Shantamma to Connection 5th Cross Road at Vidya Nagar, Construction of CC Road & Drain from Hajira Kirana Shop to H/o Nawab, H/o Azhar to H/o Zuber, H/o Pasha to H/o Iqbal, H/o Wasing to H/o Syed, Construction of CC Road RCC Drain & Culvert Faqeer Pasha to H/o Mustafa at Bilal Colony in Ward No. 25. (TSP) | 75.00 | 0 |
| 4 | Construction of RCC Drain (Both side) from Chowbara to H/o Teli at Phulekar Galli, Construction of CC Road from Main Road to Singar Bagh Circle, Construction of CC Road from Singar Bagh Main Road to H/o Zubair near Water Tank, Construction of CC Road from Singar Bagh Water Tank to Vegetable Market Road at Singar Bagh, Construction of CC Road & Drain from H/o Md Kaliq to Main Road at Chowbara in Ward No. 02 | 50.00 | 0 |
| 5 | Construction of CC Road from H/o Mannan Qureshi to H/o Nisar Sab, Construction of RCC Drain from H/o Rafiq Sab to H/o Shareef Sab at Mustaid Pura, Construction of RCC Drain from Naya Kaman to Slaughter House in Ward No. 03 | 75.00 | 0 |
| 6 | Construction of CC Road & RCC Drain from H/o Shafi Bhai to H/o Bilal Sab, Construction of CC Road & RCC Drain from H/o Raju to H/o Aziz at Pansal taleem, Construction of CC Road at Raja Bagh, Construction of CC Road at Surrounding of Lateef Pura Masjid, Construction of RCC Drain from Vishwa Chandu Kirana Shop to Nazeer Kirana Shop in Ward No. 04 | 75.00 | 0 |
| 7 | Construction of CC Road from Masjid Pansal Taleem to Tamshikari Dargah, Construction of CC Road from Dr. P.K Roy Clinic to H/o Ahmed Hussain Police & Construction of RCC Drain from H/o Sudhaker to Jaishree Kirana Store at Dattaya Galli, Construction of CC Road from H/o Mailoorker to H/o Narayan Rao at Tamshikari Galli, Construction of CC Road surrounding & Construction of RCC Drain & Road from Masjid Noor Khan Taleem to H/o Mohammed Rafiq via H/o Isaq Sir at Noor Khan Taleem in Ward No. 05 | 75.00 | 0 |
| 8 | Construction of RCC Drain & Road from Town police Main Road via Gowli Wada, Paajni Wada to Masjid at Chistiya Pura, Construction of CC Road & Drain from h/o Yousuf Khan to Circle office, & other internal roads in Ward No. 06 | 75.00 | 0 |
| 9 | Construction of CC Road from Muslim to Milap Corner, CC Road from H/o Md Asim Barood wale to H/o Fasiuddin Teacher, CC Road from H/o M.A Hakeem to Faseel Trench end, CC Road from H/o M.A Quadeer (Public Confernce New Paper) to H/o Baba Quadri, CC Drain from H/o M.A Manna to Dr. Sailence Hospital in Ward No. 07 | 75.00 | 0 |

| ಸ್ತಂ. (ಸಂ.) | ಕಾಮಗಾರಿ ಹೆಸರು | ಅಂದಾಜು ಮೊತ್ತ | ಖರ್ಚಾಗಿರುವ ಅನುದಾನ |
|-------------|--|--------------|-------------------|
| 10 | Construction of CC Road from H/o Kalam Sir to H/o Inayat Ali at Dall Mill area, H/o Sardar Sab to H/o Galib Hashmi, from Dargah behind ZP Office to H/o Razzak Bhai, & from H/o Samad to H/o JE Sab & Construction of RCC Drain from H/o Babu Bahi to H/O Saleem, H/o Mirza Sab to H/o Gouse Bhai via H/o Asgar Sab at Maniyar Taleem, Construction of RCC Drain & Road from H/o Amir via Khankha via H/o Laiq (Phalli) to H/o Hafeez Quadri via Decent Function Hall Road via H/o Manzoor to H/o Zafar Advocate, Construction of RCC Drain & CC Road from H/o Hakeem to h/o Gulam Maqsood at Maniyar Taleem in Ward No. 08 | 75.00 | 0 |
| 11 | Construction of CC Road from Ram Mandir to H/o Multani via H/o Jabshetty at Bheem Nagar, Construction of CC Road from H/o Shivraj Patil to Javeed Kirana Shop at Mohella Saudagaran, Construction of CC Road & RCC Drain from H/o Bhavani to H/o Dr. Maqsood Chanda at Bheem Nagar in Ward No. 10. (SCP) | 50.00 | 0 |
| 12 | Construction of CC Road from Baba Function Hall to H/o Riyaz Sab AEE at Chintamani Gada, Construction of CC Road & RCC Drain from Beef Shop via H/o Moiz Hussain AEE to Masjid Muzaffer Hussaini, Construction of RCC Drain & Road at Pathan Galli, Construction of RCC Drain & Road at Talgaht in Ward No. 09 Construction of BT Road from Multani Pasha Dargah Chowk to Prince Medical via Ram Mandir, Construction of CC Roads Ganesh Mandir Sourrounding at Gorkha Galli in Ward No. 10 | 101.00 | 0 |
| 13 | Construction of RCC Drain & Road from Rajiv Gandhi Circle via H/o Ram Chander Driver to Church, Construction of RCC Drain & CC Road from H/o Ravi Wadekar to Christian Cross, Construction of RCC Drain & CC Road from H/o Madhuker to Apostolic Church at Devraj Urs Colony Colony, Construction of CC Roads & Drains at Jabbar Colony, Construction of CC Road & Drains in Dixit Layout in Ward No. 14. (SCP) | 85.21 | 0 |
| 14 | Construction of CC Road & RCC Drain from Janwada Main Road to H/o Manik Jojna, Construction of CC Road & RCC Steps from H/o Devanand Kushnoor to Cave, Construction of BT Road & Construction of RCC Drain (Both Side) from H/o Hebbale Old Navadgeri to New Navadgeri, Construction of CC Road & RCC Drain from H/o Vaijinath Allur to H/o Sham Jojna via Primary School, Construction of CC Road RCC Drain from Ambedkar Bhavan via H/o Kalavathi to H/o Kashinath at Navadgeri, Construction of RCC Drain from Idgah Complex to Vijay Laxmi Saree Centre on Udgir Road in Ward No. 15. (SCP) | 75.00 | 0 |
| 15 | Construction of CC Road & RCC Drain behind Axis Bank in Ward No. 26, | 50.00 | 0 |
| 16 | Construction of C.C. Road From Gangshetty House To Mahadev Temple, Construction of CC Raod & Drain From Basweshwar Chowk To Balaji House, Construction of CC Raod & Drain From Laximbai House To Honnadi House, Construction of CC Raod & Drain From Basweshwar Chowk To Renbow Tailar House at Vidya Nagar in Ward No. 22, Construction of C.C. Road From Near Asha Function Hall Main Road To Srimanth Dhabalya House At. Near New Adharsh Collony Opp. Asha Function Hall in Ward No. 23, Construction of CC Road from Chidri Ring via Lidker Colony & Bakappa Kote College to Wadder Colony, from Grave Yard to Wadder Colony, Construction of CC Road & Drain from Hyder Colony to Milind Nagar in Ward No. 24. (SCP) | 95.00 | 0 |

| ಕ್ರ. ಸಂ. | ಕಾಮಗಾರಿ ಹೆಸರು | ಅಂದಾಜು ಮೊತ್ತ | ಖರ್ಚಾಗಿರುವ ಅನುದಾನ * |
|----------|--|--------------|---------------------|
| 17 | Construction of C.C. Road From Baswarja Chila House To Prerna Public School Brahmpur Colony Hanmai Via Gurmurth House Ward No. 26, Construction of C.C. Road From Dr. Penta Reddy To baburao Vishwanta House Via Nagappa Houe At. Hemreddy, Construction of C.C. Road From Gowardhan Reddy House To Saniv Reddy Plot Via Penta Reddy House Ward No. 27 & Construction of CC Road & RCC Drain from H/o Peter to H/o Sharnappa Upar near ITI College, Construction of CC Road & Drain from H/o Mailoor Main Road to H/o Babu Rao Hamal at Jamgi Colony in Ward No. 29. (SCP) | 95.00 | 0 |
| 18 | Providing Mini Mast at Bheem Nagar, Labour Colony, Navadgeri, Hudco Colony, Pratap Nagar, Jai Bheem Nagar, Sai Colony, Old & New Naubad, Yellaling Colony, Lumbini Nagar, Anand Nagar, Mochi Galli, Kalidas Nagar, Haroorgeri, Vidya Nagar, Chidri, Milind Nagar, Sangameshwar Colony, Bidri Colony, Lidker Colony Wadder Colony, Ambedkar Colony, Haroorgeri, old Mailoor, gandhi Nagar, Jamgi Colony, Rampure Colony, Zion Colony Old & New Kumbarwada, Ganesh Nagar, Shahpur Gate, Haladkeri, Lalwadi, TDB COLony, Rajgound Colony, Jerusalem Colony, Ashok Nagar, Shivpur Colony, Canon Colony, in Bidar City. (SCP) | 60.00 | 0 |
| 19 | Construction of CC Road & RCC Drain From H/o Ambedkar Bhavan to H/o Shivraj Nagoore & H/o Veershetty to Veershetty Postman, Construction of CC Road From H/o Govt. Primar School to H/o Narsing Bhande back side New Church at New Navadgeri & Construction of CC Road from Jhira Conventional Hall to Old Navadgeri in Ward No. 15 & Construction of CC Road & RCC Drain From Connecting Road Baswa Nagar To Rampure Colony Hanuman Mandir via Gumme Layout, Construction of CC Road & RCC Drain From H/o Ratna Patil to Budh Mandir at. Haroorgeri in Ward No. 21. (TSP) | 81.76 | 0 |
| 20 | Construction of CC Road from Gouse Qureshi Flour Mill to H/o Md Jaffer Sab at Syed Wadi, Construction of CC Road from H/o Habeebuddin to Mohammed Sultan at Chonde Galli, Construction of CC Road from H/o Md Muqtar to H/o Md Chand to Dattu to Raju Ghanti Dande Galli & Jumiya Galli, Construction of CC Road from Abdul Rauf Sahab to H/o Fatima Begum to Bhagwan Galli Road, Construction of CC Road from H/o Moinuddin Flour Mill to H/o GM Khan Maula Ali Pochamma Mandir in Ward No. 01 | 50.00 | 0 |
| 21 | Construction of Strome Water Drain at Lidker Colony & Bidri Colony, Construction of Strome Water Drain at Kumbarwada in Ward No. 30, Construction of Strome Water Drain from Railway under pass to upto Haroorgeri Main Road in Ward No. 26 | 93.03 | 0 |
| 22 | Construction of Strome Water Drain from Bidri Colony via Haq Colony, Mehraj Colony to Chidri Ring Road upto Main Nala in Ward No. 25 | 90.00 | 0 |
| 23 | Providing UG Cable & Street lights for Medians of Roads from Boomgoundeshwar Circle Mailoor Cross, Ambedkar Circle to Basweshwar Circle, Roohi Circle to Airforce Mess at Chidri & from Guru Nanak Jhira to Chickpet Cross, BVB College to Chitta Cross in Bidar City | 96.00 | 0 |
| | ಒಟ್ಟು | | 1328.00 |

| ಕ್ರ. ಸಂ. | ಕಾಮಗಾರಿ ಹೆಸರು | ಅಂದಾಜು ಮೊತ್ತ | ಖರ್ಚಾಗಿರುವ ಅನುದಾನ |
|----------|---|--------------|-------------------|
| | ನಗರೋತ್ಥಾನ ವಿಶೇಷ ಅನುದಾನ (ಪ್ರಾರಂಭಿಕ ವರ್ಷ 2016-17) 2018-19 & 2019-20 | | |
| 1 | Construction of RCC Drain & Road From Venkat Rao to Open well near Junior College in Ward No. 02, Construction of CC Road From H/o Ramlu to H/o Pandari at Talghat, Construction of CC Drain from H/o Mallikarjun to H/o Gurnath at Talghat in Ward No. 09, Construction of CC Drain from H/o Sharnappa to NTC School Via Community Hall at Bheem Nagar, Construction of CC Road from Bhavani Mandir to H/o Raghunath to H/o Sunil to H/o Murli Advocate to H/o Madan Lal via Raju to H/o Sidram & from Ambedkar Chowk to Community Toilet in Ward No. 10 | 80.00 | 0 |
| 2 | Construction of RCC Drain & CC Road from H/o Basheer Khan to H/o Chand Noodles, Construction of RCC Drain & CC Road from H/o Nazeer to H/o Ramesh Mochi at Afzal Pura, Construction of RCC Drain & CC Road from H/o Subhash Waghmare to H/o Basith Fruit, Construction of RCC Drain & CC Road from H/o Khan Sab (Map Drawer) to H/o yousuf Saheb, Construction of RCC Drain & CC Road from H/o Siraj Bhai Bank to H/o Salauddin Electrician, Construction of RCC Drain & CC Road from H/o Hameed Bhai Tamba to Kirana Shop at Shahgunj & Construction of CC Roads & Drains in Multani Colony in ward No. 13 | 70.00 | 0 |
| 3 | Construction of CC Roads & RCC Drains in Multani Colony & other internal roads in Ward No. 12 | 80.00 | 0 |
| 4 | Construction of RCC Drain & BT Road from H/o Mallu Phlekar to H/o Pasha Bhai via H/o Veershetty Patil, Construction of RCC Drain from H/o Jaganath Jamadar to H/o Vishwanath Biradar, Construction of RCC Drain & BT Road from H/o Neelkanth Ullagadde to H/o Baswaraj Malge, Construction of Road & RCC Drain 5th Lane of main Road at Guru Nanak Colony, Construction of BT Road from Guruduvara Gate to Labour Colony via Dargah at Guru Duwara, Construction of BT Road at Jail Colony, Construction of RCC Drain from Tony Khanuja to H/o Dr. V.G Reddy, Construction of RCC Drain from Mahesh Ladekar to Rajshekhar Kulkarni Hospital at Sardar Valla Bhai Patel Colony, Construction of BT Road from h/o Ramesh Patil to H/o Shantpurker to H/o Chandrappa Madna at Karanja Quarters, in Ward No. 16 | 80.00 | 0 |
| 5 | Construction of BT Road & RCC Drain from Udgir Road via Akkamahadevi Chowk via H/o Mallikarjun to H/o Manik Rao Patil, Construction of BT Road & RCC Drain from H/o Beldale via Garden to H/o Pradeep Kodge, Construction of CC Road & Drain at inside of Pappash Arch at Shiv Nagar (N & S), from Millinium School to Chickpet Road in Ward No. 17 | 80.00 | 0 |
| 6 | Construction of CC Road & RCC Drain at Old Naubad, Yellaling Colony, Lumbini Nagar, Ramchander Nagar Kaikadi Galli, Preeti Nagar, near Phugat Nagar, Construction of CC Road & Drain in Valley View Colony Naubad, KSRP Layout Naubad, Improvements of Approach Road to CFC at Auto Nagar Naubad, from Diet College to Govt. Tanning Centre, from H/o Jaganath Tahsildar to KIADB Main Road & other internal Streets in Ward No. 18 | 107.50 | 0 |

| ಕ್ರ. ಸಂ. | ಕಾಮಗಾರಿ ಹೆಸರು | ಅಂದಾಜು ಮೊತ್ತ | ಖರ್ಚಾಗಿರುವ ಅನುದಾನ |
|----------|--|--------------|-------------------|
| 7 | Construction of CC Road from Airforce Compound wall to Subash Kirana Shop via Shanker Serikar, from Sharda Nivas to Vijay Kumar Conductor, H/o Shivraj Rajpure to H/o Ganpathi Kamble, from Indu Nivas to Vijay kumar, from Ravi Raj Kirana Shop to H/o Vinod Driver, from H/o Shanker Serikar to Govt. School via H/o Gayakwad, from H/o Sunil Dulle to H/o Mahadevi Nilaya, from H/o Kashinath Pyage to Govt. School, Construction of BT Road & RCC Drain from SB Patil Dental College to Vivekanand Colony, Construction of BT Road & RCC Drain at Anand Nagar, Construction of CC Road & Drain at Shiv Nagar (S) & other internal roads in Ward No. 19 | 80.00 | 0 |
| 8 | Construction of CC Road from H/o Javeed Councilor to Khandak at Out Side Shah Gunj, Road from Kirana Shop to end, Road from Arman Chicken Centre to Khandaq, Road from H/o Khaja Bhai to existing Road, Road from H/o Aziz to Khandaq, Road from Bidar Computers Shop to Bakery, Road from Nice Furniture Shop to Khandaq, Road from Paragaon Footware to Khandaq, Road from Printing Press to Khandaq, Road from from Mandir to Dr. Satish out side Shah Gunj, Road & RCC Drain at H/o Chandrakanth Rao, Road & RCC Drain at H/o Sharna Painter, Road from H/o Khan to Ganesh General Store, Construction of CC Road from H/o Janti Lecturer to H/o Mohan Rao Danade cross road at Jyothi Colony in Ward No. 20 | 75.00 | 0 |
| 9 | Construction of RCC Drain from Axis Bank Vidya Nagar Colony to Haroorgeri Budha Mandir, Construction of CC Road from H/o NB Reddy Guruji to H/o Ligade in SC Galli at Baswa Nagar, Construction of CC Road & RCC Drain from H/o Baswaraj Patil to Soumya Hair Dress at Vidya Nagar, Construction of BT Road & RCC Drain from H/o Gangshetty to Gandhi Gunj Bank, Construction of CC Road & RCC Drain from Kittur Rani Channamma School to Halmandge Complex at Vidya Nagar, Construction of CC Road & Drain from manjunath Udipi Hotel to Gadgi Babu rao Steel Shop, Tirumala Udipi Hotel to Asian Paint Shop at Moti Bazar Gandhigunj, Construction of CC Road & Drains at Badruddin Colony in Ward No. 21 | 100.00 | 0 |
| 10 | Construction of CC Road & RCC Drain from H/o Dattatray Kulkarni to Ram Mandir at Vidya Nagar, Construction of CC Road & RCC Drain from H/o Balaji Deshpande to Ganesh Mandir at Vidya Nagar & other internal Roads in Ward No. 22 | 75.00 | 0 |
| 11 | Construction of CC Road & Drain from H/o babu Tailor to Police Patel house via H/o Yaseen Serikar, from H/o Pandit MES to Ring Road via H/o Hiremath at Chidri, Construction of RCC Drain & Road from H/o Ex Army man to H/o Shiv Kumar Nivas at 5th Cross at Ram Nagar & other internal Roads at Ram Nagar, New Adarsh Colony in Ward No. 23, | 100.00 | 0 |

| ಕ್ರ. ಸಂ. | ಕಾಮಗಾರಿ ಹೆಸರು | ಅಂದಾಜು ಮೊತ್ತ | ಖರ್ಚಾಗಿರುವ ಅನುದಾನ |
|----------|---|--------------|-------------------|
| 12 | Construction of CC Drain from H/o Dattatraya to existing Big Nala, Construction of RCC Drain from H/o Shammana to H/o Sunil Kumar, Construction of RCC Drain & Road From H/o Sara Bai to H/o Devidhar, Construction of RCC Drain & Road From H/o Tippanna to H/o Manohar, Construction of RCC Drain & Road From H/o Sunil Kumar to H/o Anand, Construction of RCC Drain & Road From H/o Shridhar Bangle to H/o Deelip Dhoni, Construction of RCC Drain & Road From Community Hall to H/o Goraknath, Construction of RCC Drain & Road From H/o Devidas to H/o Shakti, Construction of RCC Drain & Road From H/o Suresh to H/o Arjun, Construction of RCC Drain & Road From H/o Ramdas to H/o Ramshetty, Construction of RCC Drain & Road From H/o Babu Rao Carpenter, Construction of RCC Drain & Road From H/o Chandrakanth to | 88.75 | 0 |
| 13 | Construction of BT Road & RCC Drain from Raju Kirana Shop opp. Sai baba Temple to Pole No. 40000208871, Construction of CC Road from Pole No. AC25/A to Dr. Hybati & from Main Road Jay Laxmi Electrical Shop to Pole No. AC 11/A near H/o Ganpath Rao Kulkarni, Construction of CC Road from Pole No. AC 11/A to H/o Ganpath Rao Kulkarni to Chidri Main Road in Ward No. 24, Construction of CC Road from H/o Adil Khan H. No. 18-3-153/1 to end, Construction of RCC Drain from Lucky traders to H/o Asim Barood at Maqdoom Ji Colony, Construction of CC Road from H/o Sunil P Joshi Advocate to Chidri Main Road, Construction of CC Road from Pole No. AC/17A H/o Sunil P Joshi Advocate to H. No. 2-11-67-3103 Pole No. 40000208014, Construction of CC Road from Pole No. 40000208014 to Anjana Book Depot to Chidri Ma | 100.00 | 0 |
| 14 | Construction of CC Road & Drain from Kudre Function Hall to H/o Shinde, H/o Anneppa to H/o Doddi, H/o Sangamma to open Plot, H/o Doddi to Open Plot, H/o Murthy Rao to H/o Nagesh, H/o Rangappa to H/o Harish Shinde, Kudre Boundry (North) to Kudre Boundry (South) at Sangameshwar Colony in Ward No. 25 | 50.00 | 0 |
| 15 | Construction of CC Road & Drain from H/o Faruq Bhai to Water Tank, Bread Karkhana to Nala, H/o Faizul Rahman to Nala, H/o Hanamanth to Mubeen, Masjid to Kareem Bhai, Military Man to H/o Noor at Haq Colony in Ward No. 25 | 50.00 | 0 |
| 16 | Construction of CC Road & Drain from H/o Wajid Ahmed to H/o Rajkumar, H/o Shanker Rao to H/o Sanju Kumar at mailoor, from Manhalli main road opp. Sindol Kalyan mantap to H/o Chandrakanth via H/o Bheem Rao Khandre house at KEB Colony in Ward No. 27 | 50.00 | 0 |
| 17 | Construction of CC Road & Drain from H/o Jaggu to H/o Ashok, H/o Sidram to Gumpa Main Road, from H/o Pradeep Janjre to Umer Masjid at Gandhi Nagar, Vishnu Vardhan School to GND School at Teachers Colony, & other internal Roads in Old Mailoor in Ward No. 28 | 100.00 | 0 |
| 18 | Construction of CC Road & Drain from Chidri Ring via H/o Aleem to H/o Md Faheemuddin at Green Hill Colony, Construction of CC Road & Drain from Mailoor Main Road to H/o Shabuddin at Gandhi Nagar Mailoor, from H/o Kiran to GOvt. School, H/o Vaijinath Hosalli to Shastri nagar Garden, Mailoor Main Road to H/o Babu KEB, H/o Hangargi to H/o Reddy, H/o Saleem to H/o Joshi at Shastri Nagar, & other internal Roads in Ward No. 29 | 50.00 | 0 |

| ಕ್ರ. ಸಂ. | ಕಾಮಗಾರಿ ಹೆಸರು | ಅಂದಾಜು ಮೊತ್ತ | ಖರ್ಚಾಗಿರುವ ಅನುದಾನ |
|----------|---|--------------|-------------------|
| 19 | Construction of CC Road & RCC Drain from H/o Basayya Swamy to H/o Gada via H/o Devinder, Construction of CC Road from H/o H.K Malshetty to Govt. Primary School via H/o Amruth Chimkode, Construction of RCC Drain from H/o Neelkantappa to H/o Waghmarea Construction of CC Road from H/o Pandurang Panchal to H/o Veershetty Kowadgaon at Murtanjay nagar, Construction of CC Road & RCC Drain from Kubarwada Road to H/o Jagdevi Tagare at Zion Colony via Basappa Kalwadi School Construction of CC Road & RCC Drain from H/o Prakash KEB to Gundappa Police via Sonamma Teacher, CC Road from Kubarwada to H/o Amruth Bettad at Ganesh Nagar, in Ward No. 30 | 75.00 | 0 |
| 20 | Formation of Metal Road & providing BT Road from H/o Vithal Sangappa (Mini Water Tank) to H/o Vazir Saith at Shahpur Gate, Construction of CC Road from H/o Sharnappa Mailoorkar to MWS Water Tank at Ladgeri, Formation of Metal Road & providing BT Road from Hyderabad Road to Saint Joseph Convent School at Haladkeri, Construction of CC Road from H/o Shivkumar Koli via Basweshwar Temple to Hyderabad Road Ladgeri, Formation of Metal Road & providing BT Road from Minorities Hostel to Rajgound Colony in Ward No. 31 | 50.00 | 0 |
| 21 | Construction of Strom water drain from existing CD of Bidar Malkapur SH Road to Narshimha Zharna (Upto Crematorioum), Construction of CC Road & Rcc Drain from H/o Hameed to H/o Rosamma via H/o Fakruddin, construction of CC Road & RCC Drain From H/o Shantkumar to H/o Madhu via H/o Narsingh, Construction of RCC Drain & road From H/o Jaleel to H/o Salochana, Construction of CC Road & RCC Drain from H/o Pinnu Bhai to H/o Moghalappa in Gareeb colony, Construction of CC Road & RCC Drain from H/o Raju Leader to H/o Nathaniel via H/o Dashrath & Jayasoor in Eden Colony, Construction of CC Road & RCC Drain from H/o Akbar Miyan to H/o Gudsab via H/o Tajuddin & Saleem Mechanic, Construction of CC Road & RCC Drain from H/o Raheem to H/o Kashim Miyan via H/o Majeed in Edgeri in Ward No. 34 | 100.00 | 0 |
| 22 | Construction of CC Road from H/o Kore to to H/o Smt. Solochana, Construction of CC Road from H/o Kashinath to H/o Smt. Laxmi at Gumma Colony, Construction of CC Road from H/o Abbas Mumtaz to Masjid, Construction of CC Road from H/o Sandeep Patil to H/o Deelip at Deendayal Nagar, Construction of CC Road & RCC Drain from H/o Ashok Idli to H/o Raju at Gowli Wada, Construction of CC Road from H/o Maril to H/o Suryavanshi, Construction of CC Road from H/o Smt. Asha to H/o Guru at Jeruselam Colony, Construction of CC Road from Ashok Nagar Arch to H/o Baswa Bhagyya at Ashok Nagar, Construction of CC Road from H/o Jaganath Danapnoor to H/o Kore, Construction of CC Road from H/o Nagshetty Bhure to Public Toilet at Huger, Construction of CC road from H/o Birju to H/o Sharnappa Charal at Shivpur Col | 100.00 | 0 |

| ಸ. (೧) | ಕಾಮಗಾರಿ ಹೆಸರು | ಅಂದಾಜು ಮೊತ್ತ | ಖರ್ಚಾಗಿರುವ ಅನುದಾನ |
|--------|---|--------------|-------------------|
| 23 | Construction of RCC Road & Drain From H/o Dande to Zharnappa Mamdapure from Amandas House to H/o Vidya Charan Madna House & From Chandrappa House to Pundlik Madna House in Ward No. 16, Construction of RCC Drain & Road From H/o Vijay Kumar to Prabhaker Sindhe at Jai Bheem Nagar, Construction of RCC Drain & Road From H/o Maruthi to H/o Pandurang at Jai Bheem Nagar, Construction of RCC Drain & Road From H/o Paramma to H/o Jummakhan, Construction of RCC Drain & Road From Church to H/o Thakur, Construction of RCC Drain & Road From H/o Hanuman Temple to H/o Channabasappa at Pratap Nagar in Ward No. 17 | 90.00 | 0 |
| 24 | Construction of RCC Drain & Road at Khasmal Bi Colony, Construction of RCC Drain & Road at Cannon Colony, Faiz Pura, Construction of RCC Drain & Road at Edgeri & other internal roads in Ward No. 33 | 100.00 | 0 |
| 25 | Construction of CC Road from Old Church to H/o Anup, Construction of CC Road from H/o Smt. Rosemary to H/o Elisha Bhasker, Construction of CC Road from H/o Sarojini Luke to H/o Savita Renuka, Construction of CC Road from H/o Arjun Bheemappa to H/o K.S Prasad, Construction of CC Road & RCC Drain from H/o Arjun Bheemappa to H/o Alice Shiromani, Construction of CC Road from H/o Savita to H/o Late Alice at Bethlehem Colony, Construction BT Road & RCC Drain from Mangalpeth Cross to Bhavani Mandir Construction of CC Road from H/o Samuel to H/o Sony Sir, Construction of CC Road from H/o Michael Joseph to Hanuman Mandir, Construction of CC Road & Drain from H/o Sanjay Jessi to H/o Manik Chimalpad, Construction of RCC Drain & CC Road from H/o Raju Matekeri to H/o Eshwar Adda, Construction of CC Ro | 80.00 | 0 |
| 26 | "Construction of RCC Drain & Road From Ambedkar Circle Naubad to Community Hall, Construction of RCC Drain & Road From H/o Shantkumar Kaudgaun to H/o Narsappa, Construction of RCC Road & Drain From H/o Ramesh Kamble to H/o Pradeep at Naubad, Construction of RCC Drain & Road From H/o Arjun Rao to H/o Kantappa, Construction of RCC Drain & Road From Bhalki Road to H/o Ramesh Bandu, Construction of RCC Drain & Road From H/o Arind Hedde to H/o Laxman Rao Kamble, Construction of RCC Drain & Road From H/o Arjun Rao Bhosle to H/o Ganpathi, Construction of RCC Drain & Road From H/o Baswaraj Jyothi to H/o Vaijinath Dande, Construction of RCC Drain & Road From H/o Vijay kamble to H/o Prabhu Rao Sinde at Lumbini Nagar, Construction of RCC Drain & Road From H/o Ganpath Rao Suryavanshi to H/o Master at | 90.00 | 0 |
| 27 | Construction of CC Road & Drain from H/o Vithal to H/o Shivraj, H/o Manesh to H/o Prakash, H/o Bakappa Kote to Digamber, H/o Vithal to H/o Shantkumar, H/o Bhim Rao to H.No. 82, H/o Ram to H/o Subhash at Bidri Colony, & Construction of CC Road & RCC Drain from open plot to H/o Shivraj to H/o Sudheer & from H/o Narayan to Grave yard at Lidker Colony in Ward No. 25 | 80.00 | 0 |

| ಕ್ರ. ಸಂ. | ಕಾಮಗಾರಿ ಹೆಸರು | ಅಂದಾಜು ಮೊತ್ತ | ಖರ್ಚಾಗಿರುವ ಅನಾಸ |
|----------|---|--------------|-----------------|
| 28 | Construction of RCC Drain & Road From H/o Vaijinath Aloor to H/o Nagappa Chikle, Construction of RCC Drain & Road From H/o Dattatraya to H/o Sainath at Khusi Nagar, Construction of CC Drain & Road From H/o Jaganath Metre to H/o Sangonda S/o Veergounda (Borewell), Construction of RCC Drain & Road From Zareppa Bhalke to H/o Shanker Sriram via H/o Shivram Kalappa & Smt. Saraswati Rutamma Pandri house, H/o Tukaram Peerappa Ghaleppa, Shganker to Ghaleppa Kamthane, Kareem to Ambadas, Construction of RCC Drain & Road From H/o Sidram to Kalavati at New Navadgeri behind Ambedkar Bhavan, in Ward No. 15 | 73.75 | 0 |
| 29 | Construction of CC Road & RCC Drain From H/o Pandari Patil to Main Drain, Construction of CC Road & RCC Drain From H/o Dr. Kamshetty to H/o Bhakale Sir's, Construction of CC Road & RCC Drain From Hanuman Mandir to H/o Ravi Advocate At. Kalidas Nagar, in Ward No. 21 | 50.00 | 0 |
| 30 | Construction of CC Road from H/o Sushilamma to Shaik Noor Samdani Dargah via Rajkumar S/o Dasarath House at Shapur Gate in Ward No. 31, Construction of CC Road from Abdul Faiz Dargh to Church, from Urdu School to Canon Colony, from h/o Vaijinath Digwal to H/o Ramchander Digwal in Ward No. 33 | 50.00 | 0 |
| 31 | Construction of CC Road from H/o Dawood Councilor to H/o Md Iqbal Kushnori, Construction of CC Road from H/o Rasheed Khan Durani to H/o Muzammil Khan via H/o Sirajuddin Girdawar, Construction of RCC Drain & CC Road at Dargah Shaik Vazir to Kulga Bowli Kaman at Shamshiya Colony, Construction of RCC Drain from Dargah Shaik Wazir to H/o Dr. Fazal Ur Haq, Construction of RCC Drain & Deck slab at Jamuna Mori near Mubarak Shaheed Grave Yard, Construction of RCC Drain & CC Road from H/o Azeem Khan to h/o Salim Saheb, Construction of RCC Road & RCC Drain from H/o Hafeez Bahi to Gulshan Function Hall Rawahel Galli, Construction of CC Road & RCC Drain from H/o Nayeem to beside Public Garden, Construction of CC Road & Drain from H/o Moon Light to H/o Khaleel on Tasker Road in Ward No. 11 | 70.00 | 0 |
| | ಒಟ್ಟು | | 0 |
| | ನಗರೋತ್ಥಾನ ಗುಲಬರ್ಗಾ ಸಚಿವ ಸಂಪುಟ ಅನುಮೋದಿತ (ಪ್ರಾರಂಭಿಕ ವರ್ಷ 2014-15) 2018-19 | | |
| 1 | Improvements and upgradation of road from Fort to Fathe Darwaza via Chowbara in Bidar city 1.60 km | 30.00 | 30.00 |
| 2 | Improvements and upgradation of road from Mailoor cross to Land Army office via GND college in Bidar city 2.00 km | 50.00 | 50.00 |
| 3 | Improvements and upgradation of road from ring road Chidri to Land Army office Mailoor in Bidar city 1.30 km | 50.00 | 50.00 |
| 4 | Improvements and upgradation of road from ring road from Mailoor Junction to Kailash nagar via Gumpa 1.30 km | 50.00 | 50.00 |
| 5 | Improvements and upgradation of road from ring road Kailash nagar to Hyderabad road in Bidar city 1.30 km | 50.00 | 50.00 |
| 6 | Improvements and upgradation of road from Kumbarwada Kaman to Halladkeri in Bidar city 1.80 km | 50.00 | 50.00 |

| ಕ್ರ. ಸಂ. | ಕಾಮಗಾರಿ ಹೆಸರು | ಅಂದಾಜು ಮೊತ್ತ | ಖರ್ಚಾಗಿರುವ ಅನುದಾನ |
|----------|--|--------------|-------------------|
| 7 | Improvements and Upgradation of road from SP Banglow to Harurgeri Kaman via Channabasva Nagar in Bidar City 1.420 Km | 25.00 | 20.50 |
| 8 | Improvements and upgradation of road from SP Banglow to Halladkeri in Bidar city 0.90 km | 30.00 | 24.70 |
| 9 | Shastri Nagar, Mailoor to Chidri via Goyal Layout in Bidar city 1.00 km | 30.00 | 24.31 |
| 10 | Construction of CC roads at Vegetable and Fruit Market at Singar bagh in W. No. 2 | 20.00 | 18.76 |
| 11 | Construction of CC roads at Kasaiwada in W. No. 3 | 20.00 | 18.75 |
| 12 | Construction of CC roads at Pansal Taleem in W. No. 4 | 20.00 | 18.82 |
| 13 | Construction of CC roads at Ahmed bagh in W. No. 7 | 20.00 | 17.75 |
| 14 | Construction of CC Road at Jabbar colony near H/o Dr. Siraj in W. No. 14 | 10.00 | 9.85 |
| | ಒಟ್ಟು | | 433.44 |
| | ನಗರೋತ್ಥಾನ (ಗುಲಬರ್ಗಾ ಸಚಿವ ಸಂಪುಟ ಅನುಮೋದಿತ) (ಪ್ರಾರಂಭಿಕ ವರ್ಷ 2014-15) 2019-20 | | |
| 1 | Construction of CC roads behind Dr. Akheel Hospital in W. No. 8 | 20.00 | 19.00 |
| 2 | Construction of CC road at Haroorgeri in W. No. 26 | 10.00 | 9.80 |
| 3 | Construction of CC road at Faizpura in W. No. 33 | 20.00 | 19.60 |
| 4 | Construction of CC road at Pakalwada in W. No. 34 | 10.00 | 10.00 |
| 5 | Construction of CC road at Eden colony in W. No. 34 | 10.00 | 9.80 |
| 6 | Construction of CC road at Mangalpeth in W. No. 35 | 10.00 | 9.90 |
| 7 | Construction of CC roads at Haq Colony in W. No. 25 | 25.00 | 23.62 |
| 8 | Construction of CC roads at Miraj Colony in W. No. 25 | 25.00 | 22.50 |
| 9 | Construction of CC road at old Mailoor in W. No. 27 | 10.00 | 9.50 |
| 10 | Construction of CC road at Kumbarwada in W. No. 30 | 10.00 | 9.50 |
| 11 | Construction of CC road at Ladgeri from Basawa Mantap to Hyderabad road in W. No. 31 | 10.00 | 9.50 |
| 12 | Construction of CC roads at Chidri in W. No. 23 | 20.00 | 19.00 |
| 13 | Construction of CC roads at Ramnagar in W. No. 23 | 10.00 | 9.50 |
| | ಒಟ್ಟು | | 181.22 |
| | ಬಸವಕಲ್ಯಾಣ ನಗರಸಭೆ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ನಗರೋತ್ಥಾನ ಹಂತ-2 ಹಾಗೂ ನಗರೋತ್ಥಾನ ಹಂತ-3 ಯೋಜನೆಯಡಿ ಕಳೆದ ಎರಡು ವರ್ಷಗಳಲ್ಲಿ ಕೈಗೊಂಡ ಕಾಮಗಾರಿಗಳ ವಿವರ | | |
| | ಸಿ.ಎಂ.ಎಸ್.ಎಂ.ಟಿ.ಪಿ ನಗರೋತ್ಥಾನ ಹಂತ-2 (ಪ್ರಾರಂಭಿಕ ವರ್ಷ 2013-14) 2018-19 | | |
| 1 | - | 0 | 0 |
| | ಒಟ್ಟು | 0 | 0 |
| | ಸಿ.ಎಂ.ಎಸ್.ಎಂ.ಟಿ.ಪಿ ನಗರೋತ್ಥಾನ ಹಂತ-2 (ಪ್ರಾರಂಭಿಕ ವರ್ಷ 2013-14) 2019-20 | | |

| ಕ್ರ. ಸಂ. | ಕಾಮಗಾರಿ ಹೆಸರು | ಅಂದಾಜು ಮೊತ್ತ | ಬರ್ಜಾಗಿಯವೆ ಅನುದಾನ |
|----------|---|--------------|-------------------|
| 2 | Construction of CC road & RCC drain at Auto nagar in Basavakalyan | 300.0 | 208.30 |
| 3 | Construction of Strom water drain from narayanpur cross to Mundepalli (SH-11 Hulsoor road) | 300.0 | 214.95 |
| | ಒಟ್ಟು | | 423.25 |
| | ನಗರೋತ್ಥಾನ (ಮುನಿಸಿಪಾಲಟಿ)-3 (ಪ್ರಾರಂಭಿಕ ವರ್ಷ 2016-17) 2017-18 | | |
| 1 | - | 0 | 0 |
| | ನಗರೋತ್ಥಾನ (ಮುನಿಸಿಪಾಲಟಿ)-3 (ಪ್ರಾರಂಭಿಕ ವರ್ಷ 2016-17) 2019-20 | | |
| 2 | Providing drain R/s and both side footpath from MiniVidhan Soudha to Nooli chandayya park. | 50.0 | 18.90 |
| 3 | Providing RRC Drain and footpath from Miini Vidhan Soudha to Anubhav mantap in Basavakalyan City. | 50.0 | 24.63 |
| 4 | Providing BT Road and drain from Bus-stand to Rural Police Station. | 76.0 | 55.56 |
| 5 | Providing BT Road around Gandhi circle and CC Road & Drain around LIC office near Navarang Talkies and in shahussain locality in Basavakalyan City. | 50.0 | 35.17 |
| 6 | Providing CC Road & footpath with heritage design railing both side form Holkunde house main road to Basaveshwar temple in Basavakalyan City. | 50.0 | 17.93 |
| 7 | Construction of BT Road from Alamprabhu Circle to Khanapur Road . | 50.0 | 26.45 |
| 8 | Extension of BT Road both side and Recarpetting the existing Road from Ambedkar circle to Fort in Basavakalyan City. | 100.0 | 79.66 |
| 9 | Providing Storm water drain from Babbar Bag to Sattika Nala and Ambika bar to cave in Biradar colony and surrounding area in Basavakalyan City. | 82.3 | 73.12 |
| 10 | Providing Storm water drain from Dhobi Ghat Narayanpur road to Nazim Bhai Shop SH-11 in Basavakalyan City. (SCP) | 164.4 | 24.20 |
| | ಒಟ್ಟು | | 355.62 |
| | ನಗರೋತ್ಥಾನ (ಶೇ. 4 ರ ಪ್ರೋತ್ಸಾಹಧನ) (ಪ್ರಾರಂಭಿಕ ವರ್ಷ 2017-18) 2018-19 | | |
| 1 | - | 0 | 0 |
| | ನಗರೋತ್ಥಾನ (ಶೇ. 4 ರ ಪ್ರೋತ್ಸಾಹಧನ) (ಪ್ರಾರಂಭಿಕ ವರ್ಷ 2017-18) 2019-20 | | |
| 2 | Restoration of Road from Tripuranth IB to Yadlapur Cross Via Dr. BR Ambedkar Circle in Basavakalyan | 500.0 | 335.93 |
| | ಒಟ್ಟು | | 335.93 |
| | ಸಿ.ಎಂ.ಎಸ್.ಎಂ.ಟಿ.ಡಿ.ಪಿ ನಗರೋತ್ಥಾನ ಹಂತ-2 (ಪ್ರಾರಂಭಿಕ ವರ್ಷ 2013-14) 2018-19 | | |
| | - | 0 | 0 |
| | ಸಿ.ಎಂ.ಎಸ್.ಎಂ.ಟಿ.ಡಿ.ಪಿ ನಗರೋತ್ಥಾನ ಹಂತ-2 (ಪ್ರಾರಂಭಿಕ ವರ್ಷ 2013-14) 2019-20 | | |
| 1 | - | 0 | 0 |
| | | 0 | 0 |

| ಸ.ರ. | ಕಾಮಗಾರಿ ಹೆಸರು | ಅಂದಾಜು ಮೊತ್ತ | ಖರ್ಚಾಗಿರುವ ಅನುದಾನ |
|------|--|--------------|-------------------|
| | ನಗರೋತ್ಥಾನ (ಮುನಿಸಿಪಾಲಟಿ)-3 (ಪ್ರಾರಂಭಿಕ ವರ್ಷ 2016-17) 2018-19 | | |
| | - | 0 | 0 |
| | | 0 | 0 |
| | ನಗರೋತ್ಥಾನ (ಮುನಿಸಿಪಾಲಟಿ)-3 (ಪ್ರಾರಂಭಿಕ ವರ್ಷ 2016-17) 2019-20 | | |
| 1 | Construction of CC road and one side drain from H/o Jagadevi Sharanappa to Mouneshwar school in ward No. 15. | 36.00 | 3.96 |
| 2 | Construction of CC road and One side drain from house of Ravi Floor Mil to house of Deelip Ramele KHB Colony in Ward No. 17. | 33.00 | 6.81 |
| 3 | Construction of CC drain from H/o Shankar Puri to Devi Nagar entrance road in ward No. 14. (iv) Construction of CC road and drain from H/o Shankreppa Driver to Anil Garwad house Devi Nagar in Ward No. 14. | 30.31 | 8.78 |
| 4 | Construction of CC drain from H/o Ekanand Swamy to Bathel Graveyard Anandwadi road in Ward No. 5. | 40.00 | 8.05 |
| 5 | Construction of Compound wall & CC road to Sunni Khabrastan Dadgi Base in ward no. 5. (ii) Construction of Compound wall to Batel Graveyard Anandwadi road in Ward No. 5. | 27.00 | 10.88 |
| 6 | Construction of CC drain and Stone Pichting to embankment for protection from Vithal Mandir to Humnabad road Nala near Yellamma Temple with murum facility for side sholders in Ward No. 06. | 45.00 | 15.15 |
| 7 | Construction of drain from Dadgibase Kaman to house of Khasim Walsang Dadgi base in Ward No. 06. | 35.00 | 7.18 |
| 8 | Providing CC road and drain from house of TT Mankari to via Shivaji Primary School upto main road Shahu Nagar in Ward No. 23. | 49.70 | 4.83 |
| 9 | Providing and Construction of strom water drain from near Bus stand Humnabad-Bhalki mnain road to Bidar base via Behind Urdu Primary School in Bhalki Town. | 30.31 | 46.18 |
| 10 | Development of Public Garden in KHB Colony in Bhalki Town. | 30.00 | 10.05 |
| 11 | Construction of CC road and drain from H/o Dr Jaleel to H/o Dr Mustafa in Ward No. 1. | 45.00 | 0.69 |
| | | | 122.56 |
| | ನಗರೋತ್ಥಾನ ವಿಶೇಷ ಅನುದಾನ (ಪ್ರಾರಂಭಿಕ ವರ್ಷ 2018-19) 2018-19 | | |
| 1 | Construction of BT Road and Drain from H/o Dhanraj Tonkakatte to via Satya Sai School upto Khandre layout main road | 140 | 33.82 |
| 2 | Construction of BT. Road & Drain from Umakanth ladge to Dhanraj Dhage house lecture colony (Guru Colony) Ward No. 09 | 40 | 30.10 |
| 3 | Construction of BT Road and Drain from H/o of Sharanappa Bakka to H/o of Basvaraj Nuccha Layout colony in Ward No. 9 with footpath | 35 | 9.96 |

| ಕ್ರ. ಸಂ. | ಕಾಮಗಾರಿ ಹೆಸರು | ಅಂದಾಜು ಮೊತ್ತ | ಖರ್ಚಾಗಿರುವ ಅನುದಾನ |
|----------|---|--------------|-------------------|
| 4 | (i) Construction of CC Road and Drain from house of Kailashnath Meenkere upto Swamy Nivas via Anil lokhande in Ward No. 18 (ii) Construction of CC Road and drain from H/o Shivkumar plumber to H/o Datta gonda in W. No. 21 | 48 | 1.31 |
| 5 | Construction of BT Road and Drain from H/o of Sharanappa Rumma house to via Vijaykumar Markhale house Sangmesh Karkale house in ward No. 9 | 50 | 20.31 |
| 6 | (i) Construction CC Road and BS Drain from Dr. Gafar Hospital to via H/o Omprakash Mali Patil Advocate upto Shinde Laundry Mudda Galle in Ward No. 13 (ii) Construction of CC Road and Drain from H/o of Sonaba to Sonale house in Ward No. 13 (iii) Construction of CC Road and Drain from Guru Cold Drinks to Dr. Jadav Hospital in Ward No. 13 Bhalki Town. | 45 | 8.30 |
| 7 | (i) Construction of CC Road and Drain from Nilanga Main road to H/o Jairaj Bellale in W no. 14 (ii) Construction of CC Road and drain fro H/o Gunderao Tekale to H/o Megaraj Ghante Shivnagar in W No. 14 (iii) Construction of CC Road and Drain from Nilanga Road to via H/o Zaheersab upto H/o Sadiq sab in W No. 14 | 45 | 15.26 |
| 8 | (i) Providing CC Road from Humnabad Road via Sai Mandir to House of Baburao panchal Kumbeshwa Galle in W No. 8 (ii) Construction of CC Road and Drain to Ganesh Mandir all round in W No. 9 | 45.5 | 4.72 |
| 9 | (i) Construction of CC Road from House of Baburao Tambre to Anita Patil House Ward No. 17 PWD Quarters in Ward No. 17 (ii) Construction of CC Road and Drain from H/o Baburao Madakatti to H/o Jagadish Biradar in Ward No. 17 (iii) Construction of CC Road & Drain from Dhanraj Patil House to Nirgude house in Ward No. 17 (iv) Construction of CC Road and Drain from house of Umesh Digge to Sharanappa Bhalke house in Ward No. 17 (v) Construction of C.C. Drain from Hanuman Chowk to Nagshetty Prabha house in Ward No. 17 (vi) Construction of C.C. Drain from the Sidramappa Kudte to the Kashappa Nidode Sharan Nagar in Ward No. 17 (vii) Construction of CC drain from House of Baburao Mungale to via. house of Rajkumar Biradar upto house of Krishnaji Jadhav in Ward No. 17 | 49 | 10.11 |
| 10 | Construction of BT Road and Drain fro SH-75 main road via Edga upto Stadium in Teachers Colony in Ward No. 8 | 50 | 10.11 |
| 11 | Construction of BT Road and Drain from Hanuman Chowk to Karanja office gate in Ward No. 17 Bhalki Town | 30 | 7.30 |
| 12 | Construction of BT Road and Drain from New RTO office upto Government College Teacher Colony in Ward No. 8 | 40 | 18.65 |
| 13 | Construction of CC Road and Drain from CB colony cross via H/o Kallappa Islampure upto Lecture Colony road vidya Nagar Bhalki Town | 30 | 10.40 |
| 14 | Construction of CC Road and Drain from house of Rachayya Swamy to house of Chandrakanth Biradar LIC agent via. Sharanappa Urban Bank Manager Guru Colony Ward No. 10 | 35 | 11.38 |

| ಸಂ. ಸಂ. | ಕಾಮಗಾರಿ ಹೆಸರು | ಅಂದಾಜು ಮೊತ್ತ | ಖರ್ಚಾಗಿರುವ ಅನುದಾನ |
|---------|--|--------------|-------------------|
| 15 | (i) Construction of CC Road and Drain from house of Rajkumar Bakka to House of Nuchha in w.no.10 (ii) Construction of CC Road & Drain from Behind Kadkeshwar School in Asture Colony in w.no.10 (iii) CC Road and Drain from Ganpati Bakka house backside to Rajkumar Panchal house in Asture Colony in w.no.10 | 49 | 30.40 |
| 16 | Construction of B.T.Road and Drain from Poineer Public School to via H/o PSI Natekar upto house of Dhanraj Bhange | 50 | 52.24 |
| 17 | C.C. Road and Drain from House of Basava Nilaya to upto the house of mallikarjun Sangram in w.no.09 | 70 | 70.65 |
| 18 | (i) Construction of CC Road and Drain from CB College Road Wale house to Rajkumar Watchman house lecture colony (Ganesh Nagar) in w.no.09 (ii) Construction of C.C. Road & Drain from Wale house to via. H/o Hudge upto H/o Mallikarjun Police in w.no.09 | 40 | 40.87 |
| 19 | (i) Construction of CC Road and Drain from house of Mallikarjun SBH bank retired employee to Guru Colony main Road house of Chikatwar Rajkumar Guru Colony Ward No. 10 (ii) Construction of CC Road and drain from house of Kallappa Ladde to Shivaraj Sawale via house of Omkar uppe in Guru Colony house of Shantveer Sirgapur to house of Shantveer Patil in w.no.10 (iii) Construction of CC Road and Drain from Pawan Kumar Belure to Ramesh Karkale Asture Colony in w.no.10 | 45 | 33.42 |
| 20 | Construction of BT. Road & Drain from Umakanth ladde to Dhanraj Dhage house lecture colony (Guru Colony) Ward No. 09 | 40 | 26.75 |
| 21 | Construction of CC Road and drain from House of Sharanappa Rumma to via. Vijaykumar Markhale, house of Sangmesh Kalse, H/o Satosh kyasa upto house of Keshavrao Talawade in W.No.9 | 50 | 27.00 |
| 22 | (i) Providing CC Road from Humnabad Road vai. Sai Mandir to House of Baburao Panchal Kumbeshwar Galli in w.no.8 (ii) Construction of CC Road and Drain to Ganesh Mandir all round in w.no.09 | 45.5 | 24.26 |
| 23 | Construction of BT Road and Drain from house of Kamalakar Swamy to Lecture Colony Main Road via behind Asture Kalyan Mantap Ward No. 10 in Bhalki Town. | 70 | 18.42 |
| 24 | (i) Providing & Construction of CC Road, Storm water drain & Deckslab from H/o Jagnath Kamble to via.Laxman Milty man upto Tejamma House at Siddarth Nagar in w.no.16 (ii) Providing & Construction of CC Road & Storm water drain & Deckslabs from H/o Kundanbai Rajput via Sharnappa Sampange upto H/o Sridev Govind Dandugle Janata House in w.no.16 (iii) Providing & Construction of CC Road & Storm water drain & Deckslab from H/o Bheemanna Ramle to H/o Durgappa Kastle Janata Colony W.No.16 | 48 | 9.75 |
| 25 | (i)Construction of CC Road and Drain from H/o Shafi Baig to Silarsab field in new Masoom Pasha Colony in w.no 22 (ii) Construction of CC Road from house of Rameshrao Telang to Chand Pasha kirana Shop Masum Pasha Colony ward no. 23 | 32 | 7.30 |
| 26 | Construction of CC Road and Drain from house of Rachayya Swamy to house of Chandrakanth Biradar LIC agent via. Sharanappa Urban Bank Manager Guru Colony Ward No. 10 | 35 | 17.19 |

| ಕ್ರ. ಸಂ. | ಕಾಮಗಾರಿ ಹೆಸರು | ಅಂದಾಜು ಮೊತ್ತ | ಐಚ್ಛಾರ್ಥಿ ಅನುದಾನ |
|----------|---|--------------|------------------|
| 27 | (i)Construction of CC Road from House of Baburao Tambre to Anita Patil House Ward No. 17 PWD Quarters in Ward No. 17 (ii) Construction of CC Road and Drain from H/o Baburao Madakatti to H/o Jagadish Biradar in Ward No. 17 (iii) Construction of CC Road & Drain from Dhanraj Patil House to Nirgude house in Ward No. 17 (iv) Construction of CC Road and Drain from house of Umesh Digge to Sharanappa Bhalke house in Ward No. 17 (v) Construction of C.C. Drain from Hanuman Chowk to Nagshetty Prabha house in Ward No. 17 (vi) Construction of C.C. Drain from the Sidramappa Kudte to the Kashappa Nidode Sharan Nagar in Ward No. 17 (vii)Construction of CC drain from House of Baburao Mungale to via. house of Rajkumar Biradar upto house of Krishnaji Jadhav in Ward No. 17 | 49 | 13.13 |
| 28 | (i) Construction of CC Road and Drain from Nilanga Main Road to H/o Jairaj Bellale in w.no 14 (ii) Construction of CC Road and Drain from H/o Gunderao Tekale to H/o Megaraj Ghante Shivnagar in w.no 14 (iii) Construction of CC Road and Drain from Nilanga Road to via. H/o Zaheersab upto H/o Sadiqsab in w.no 14 | 45 | 26.66 |
| 29 | Improvements to Walk Way path to Bhalki MI Tank | 60 | 42.69 |
| 30 | (i) Construction of CC Road and Drain (B.S.) from house of Rajkumar Bakka to House of Nuchha in w.no.10 (ii)Construction of CC Road & Drain (B.S.) from Behind Kadkeshwar School in Asture Colony in w.no.10 (iii) CC Road and Drain (B.S.) from Ganpati Bakka house backside to Rajkumar Panchal house in Asture Colony in w.no.10 | 49 | 30.40 |
| 31 | C.C. Road and Drain from House of Basava Nilaya to upto the house of mallikarjun Sangram in w.no.09 | 70 | 70.65 |
| | ಒಟ್ಟು | | 733.52 |
| | ನಗರೋತ್ಥಾನ ವಿಶೇಷ ಅನುದಾನ (ಪ್ರಾರಂಭಿಕ ವರ್ಷ 2018-19) 2019-20 | | |
| 1 | Construction of BT Road and Drain from H/o Dhanraj Tonkakatte to Via. Satya Sai School upto Khandre layout Main Road | 140 | 14.52 |
| 2 | i) Construction of C.C. Road & Drain from KEB Baburao to via H/o Anneppa Hotel upto Shiv mandir in Ganesh Nagar in w.no.09 (ii) Construction of C.C. Road & Drain from H/o Chandrakanth Haibathpure to H/o Shivraj Centring in Ganesh Nagar in w.no.09 (iii)CC Road and Drain from House of Vamanrao sonkamble to house of Rajkumar Bhure sukhshanti nagar (Dhul peth) | 46.5 | 24.38 |
| 3 | Supplying and Fixing LED street lights to Ward No.2, 5, 16, 20, 21 & 22 | 30 | 29.58 |
| 4 | (i)Construction of C.C. Road & Drain from Kallappa Ladde to via H/o Basavaraj Biradar upto H/o Mallikarjun Sangam in Lecture Colony.in w.no.09 (ii)Construction of C.C. Road & Drain from Satosh Biradar to via H/o Devidas Bhure upto H/o back side of Sagge House in Ganesh nagar Colony.in w.no.09 (iii) Construction of C.C. Road & Drain from Lecture Colony-Collage Road to H/o Rajkumar Mainale upto H/o Sanjukumar Mouneshwar Colony in w.no.09 | 45 | 1.35 |
| 5 | (i)Construction of CC Road and one side drain from house of Mallikarjun SBH bank retired employee to Guru colony main Road house of chikatwar Rajkumar Guru colony Ward No. 10 (ii)Construction of CC Road and drain B.S. from house of Kallappa ladde to Shivaraj Sawale via house of Omkar uppe in Guru Colony house of Shantveer sirgapur to house of shantveer patil in w.no.10 (iii) Construction of CC Road and Drain (B.S.) from the Pawan Kumar Belure to Ramesh Karkale Asture Colony in w.no.10 | 45 | 3.53 |

| ಸಂ. ಸಂ. | ಕಾಮಗಾರಿ ಹೆಸರು | ಅಂದಾಜು ಮೊತ್ತ | ಖರ್ಚಾಗಿರುವ ಅನುದಾನ |
|---------|--|--------------|-------------------|
| 6 | Construction of CC Road and Drain (B.S.) from house of Rachayya swamy to house of chandrakanth Biradar LIC agent via Sharanappa Urban Bank Manager Guru Colony Ward No. 10 | 35 | 0.27 |
| 7 | (i) Construction of CC Road and Drain (B.S.) from house of Rajkumar Bakka to House of Nuchha in w.no.10 (ii) Construction of CC Road & Drain (B.S.) from Behind Kadkeshwar School in Asture Colony in w.no.10 (iii) CC Road and Drain (B.S.) from Ganpati Bakka house backside to Rajkumar Panchal house in Asture Colony in w.no.10 | 49 | 2.79 |
| 8 | (i) Construction of CC Road and Drain from H/o Nagshetappa Jamadar to via H/o manohar upto nilanga Road in w.no 14 (ii) CC Road (one side) drain from H/o Gurunath Tugaonkar to via H/o Shivkumar Deshmukh upto Nilanga Road one layer required in w.no 14 (iii) CC Road & CC Drain from H/o Ganpath Tagangaonkar to via H/o Shivkumar Deshmukh upto Nilanga Road (Existing CCRoad) one layer required in w.no 14 (iv) Construction of CC Road and Drain from H/o Sharanappa Shinde to H/o Pascal church galli in w.no 14 (v) Construction of CC Drain from from H/o Principal Birdar to Big Nala in w.no 14 (vi) Construction of CC Drain from H/o Anil house via H/o Dattatri limbakikarto H/o Dhanraj Mehtre in w.no 14 (vii) Construction of CC Road and Drain from H/o Dr. Kumar Swamy to via | 48 | 6.06 |
| 9 | Supplying and Fixing of LED Street Lights in Ward No.3, 4, 7, 8, 9, 12, 13, 17, 18 and 19 of Bhalki Town. | 80 | 81 |
| 10 | i) Construction of CC Road and onese side drain for H/o Bhure Mallappa to via. Peer katta H/o Sha Nawaz & peer katta to H/o Sanju Hoogar in W.NO.3 ii) Construction of CC Road and Drain from H/o Nagshetappa Jamadar to via H/o manohar upto nilanga Road INW.NO.14 | 33.75 | 12.04 |
| 11 | (i) Providing RCC Drain from Kamalabai Telang house to Sangmesh Theatre Canteen in w.no.10 (ii) Construction of CC Road & Drain for masum pasha colony Samudaya Bhavan to Grave Yard near Talab Ward No. 10 Masoom Pasha Colony (iii) CC drain (with cover) from house of Balgar to Santappa Ashtrue Gold Shop in w.no.10 (iv) CC Road from Kumar Bar to Gandhi chowk area in w.no.10 | 41 | 17.62 |
| 12 | (i) Construction of cc road & drain from H/o Prakash Khandre to via Om shanti H/o Yuvraj sirse upto vishwanathrao sree book deport main road in w.no 12 (ii) Construction of CC Road & Drain from H/o Baburao Hulsoore to H/o Vishwanath Deshmukh in w.no 12 | 49 | 14.47 |
| 13 | (i) Construction of CC Road and Drain from H/o Nagshetappa Jamadar to via H/o manohar upto nilanga Road in w.no 14 (ii) CC Road (one side) drain from H/o Gurunath Tugaonkar to via H/o Shivkumar Deshmukh upto Nilanga Road one layer required in w.no 14 (iii) CC Road & CC Drain from H/o Ganpath Tagangaonkar to via H/o Shivkumar Deshmukh upto Nilanga Road (Existing CCRoad) one layer required in w.no 14 (iv) Construction of CC Road and Drain from H/o Sharanappa Shinde to H/o Pascal church galli in w.no 14 (v) Construction of CC Drain from from H/o Principal Birdar to Big Nala in w.no 14 (vi) Construction of CC Drain from H/o Anil house via H/o Dattatri limbakikarto H/o Dhanraj Mehtre in w.no 14 (vii) Construction of CC Road and Drain from H/o Dr. Kumar Swamy to via | 48 | 18.11 |
| 14 | Construction of CC Road and one side drain from H/o Shesherao turne to H/o dixit upto nala in w.no 14 | 25 | 24.84 |
| 15 | (i) Construction of CC Road from Balaji Temple to hanuman chowk in Ward No. 18 (ii) Construction of CC Road and Drain from Mallikarjun muchalmbe to h/o rajkumar sirse in Sharan Nagar in Ward No. 18 (iii) Construction of CC Road and Drain Suresh Kirana Shop to Krishana Temple Balaji Nagar in Ward No. 18 (iv) Construction of CC Road and Drain from Bhalki-Bidar Road to H/o Gundappa Belakatte in Ward No. 19 | 49 | 7.85 |
| 16 | (i) Construction of CC Road and Drain from house of Kailashnath Meenkere upto Swamy Nivas vial Anil lokhande in Ward No. 18 (ii) Construction of CC Road and drain from H/o Shivkumar plumber to H/o Datta gonda in W. No. 21 | 48 | 4.92 |
| 17 | Construction of CC Road and Drain from Bhalki Bidar main road to near Railway gate to upto H/o subhash Saigaon to Shivaji manakari to kishanrao uchhe & Ravi Paranallete Kashinath Bone subhash chowk area in Ward No. 19 | 28 | 7.35 |
| 18 | Construction of CC Road and drain from CB Colony cross to V.K. Patil Factory cross Talwad village road in Bhalki Town. | 25 | 5.1 |


| ಕ್ರ. ಸಂ. | ಕಾಮಗಾರಿ ಹೆಸರು | ಅಂದಾಜು ಮೊತ್ತ | ಖಜಾನೆಗಿರುವ ಅನುದಾನ |
|--|--|--------------|-------------------|
| 19 | Construction of BT Road and Drain from SH-75 main Road via Edga upto stedium in teachers colony in Ward No. 08. | 50 | 21.56 |
| | ಒಟ್ಟು | | 297.34 |
| | ನಗರೋತ್ಥಾನ (ಶೇ. 4 ರ ಪ್ರೋತ್ಸಾಹಧನ) (ಪ್ರಾರಂಭಿಕ ವರ್ಷ 2017-18) 2018-19 | | |
| | - | 0 | 0.00 |
| | | | 0.00 |
| | ನಗರೋತ್ಥಾನ (ಶೇ. 4 ರ ಪ್ರೋತ್ಸಾಹಧನ) (ಪ್ರಾರಂಭಿಕ ವರ್ಷ 2017-18) 2019-20 | | |
| 1 | Development of road from Bhalki Udgir road to Siddharth Colony via Kalyani colony in Bhalki Town | 130 | 26.45 |
| 2 | Development of Road from Bhommagondeshwar circle to Lecture colony via Mauneshwara Temple in Bhalki Town | 125 | 96.42 |
| 3 | Development of road from Bhommagondeshwar circle via Hiremath, Chowdi, Gadi | 135 | 53.08 |
| 4 | Construction of Drain, Foot path Centre median from Vivekanand circle via Busstand and Laying electric poles with LED lights in Bhalki town | 500 | 66.98 |
| 5 | Development of road from Vivekanand Circle to Maroor cross(Via Busstand) in Bhalki Town | 190 | 44.77 |
| | | | 287.70 |
| ಹುಮನಾಬಾದ ಪುರಸಭೆ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ವಿವಿಧ ನಗರೋತ್ಥಾನ ಯೋಜನೆಯಡಿ ಕಳೆದ ಎರಡು ವರ್ಷಗಳಲ್ಲಿ ಕೈಗೊಂಡ ಕಾಮಗಾರಿಗಳ ವಿವರ | | | |
| | ಸಿ.ಎಂ.ಎಸ್.ಎಂ.ಟಿ.ಪಿ ನಗರೋತ್ಥಾನ ಹಂತ-2 (ಪ್ರಾರಂಭಿಕ ವರ್ಷ 2013-14) 2018-19 | | |
| 1 | - | - | - |
| | ಸಿ.ಎಂ.ಎಸ್.ಎಂ.ಟಿ.ಪಿ ನಗರೋತ್ಥಾನ ಹಂತ-2 (ಪ್ರಾರಂಭಿಕ ವರ್ಷ 2013-14) 2019-20 | | 0 |
| | Construction of cc road from Kallur road to Shivaji lineman house at TMC Humnabad | 19.00 | 16.88 |
| | ಒಟ್ಟು | | 16.88 |
| | ನಗರೋತ್ಥಾನ (ಮುನಿಸಿಪಾಲಟಿ)-3 (ಪ್ರಾರಂಭಿಕ ವರ್ಷ 2016-17) 2018-19 | | |
| 1 | Construction of CC Road and Drain from Gogi Masjid road to (Davood Katta) to upto Dantkale House ward No. 13, from Ambedkar School to dant kale house ward No. 02, from BI BI galli masjid to Shabushabkar house ward No. 02 & 11, from Matapati house to Azeez Mastan via Mustafa house ward No. 03, from Mustari Ravi house to Shivpur base ward No. 03, from Batli shop Guru pujari house ward No. 03 | 50 | 49.66 |

| ಕ್ರ. ಸಂ. | ಕಾಮಗಾರಿ ಹೆಸರು | ಅಂದಾಜು ಮೊತ್ತ | ಖರ್ಚಾಗಿರುವ ಅನುದಾನ |
|----------|--|--------------|-------------------|
| 2 | Construction of CC Road and Drain from M.R. Gada house to via Gujurati Saw Mill to Raju Uppalli house (1350feet) ward No. 21, from Sujeet malge house to Dr. Sangeeta hospital & Nagshetty Dumme house to Vishwanath Yelmadge, from Basavaraj Rudrawadi house to Mahadev Temple in Matapati layout ward No. 21 from Kiran Noubadikar house to Traffic Police Station. | 44 | 39.38 |
| 3 | Construction of CC Road from N.H. 9 to Vinayak Councillor house, from Chandrakanth Bukka house to Hiremath Layout ward No. 19, from N.H. 9 to house of Subhash, from house of Kanteppa Patil to Yousef Conductor in housing board layout ward No. 19, from Dama Complex to General Hospital ward No. 17, from Dattukumar Chidri house to Jeelani house, from M.R. Khan house to chidri petrol bunk, from Arabic School to Ismail Master house in Ward No. 17 | 34.00 | 28.67 |
| 4 | Construction of CC Road and Drain from Abdul Rehman Retired PSI via Veerbhadreshwar school, from Tukaram house to DR. Venkat Rao house ward no. 22, from Kallur Road to Revannappa Kenchiger, from Masraf Saheb house to Mazhar Kirana Shop upto Grave Yard via Bus stop, Fakir Tekda ward No. 18. | 30.00 | 26.23 |
| 5 | Construction of CC Road and Drain from Tiranga Complex to Rasheed House via Vazeer Patel House Ward No. 10, from Al-ameen school to Sanju house ward No. 11, Kisan Painter house to Murgimath Ward No. 5 and 10, from Basaveshwar road to via Hiremath to Shivayogeshwar vidyala school ward No. 10, from Guudu Dattappa house to Old Municipality upto Shivanand Manthalkar house ward No. 5, from Market to Maheboob subani Darga and Babar house to Ismail house via Talaati Dhangar Gadda ward No. 6 | 46.00 | 12.01 |
| 6 | Construction of CC Road and Drain from Iqbal house to Maheboob house Sana Colony ward No. 18, from Sawant house to Nagalaxmi Dhaba Bhushetty Layout, from Babu Valse house to Nagalaxmi Dhaba Bhushetty Layout ward No. 22 & 23, from Back side of Kanteppa Dhana house to Chitkota house upto GESCOM compound wall ward No. 22, from Basavaraj house to Subhash house Housing Board colony ward No. 20 | 47.00 | 39.34 |
| 7 | Construction of CC Road and Drain from Mutton Market to Saheb house upto shivpur road ward No. 6, from Chand Pasha house to Tippu Sultan Chowk ward No. 7, from Tippu Sultan Chowk to Naseeruddin house and Jagannath Dhumle house ward No. 8, Narayanreddy house to Nala ward No. 7, from Gurudas Boarding house to Fazal Function hall ward No. 9 & 10. (NG-03) | 42.00 | 42.7 |

| ಕ್ರ. ಸಂ. | ಕಾಮಗಾರಿ ಹೆಸರು | ಅಂದಾಜು ಮೊತ್ತ | ಖರ್ಚಾಗಿರುವ ಅನುದಾನ |
|----------|---|--------------|-------------------|
| 8 | Construction of CC Road and Drain from Khuddus house to via Khureshi Mahiboob Hussaini Retired Pump Operator upto Kallappa Parit house, from Chotu Miyan house to Md Azam house and Maqsood ward No. 4, House Ward No. 18, from Dandarao patil house to Baba house ward No. 18, from Nagnath house to Grave yard compound wall ward No. 18, from Ameen Usmani house to Joshi ward No. 4, from Patil house to Aziz Driver house Joshi Galle Ward No. 4. (NG-04) | 46.00 | 42.91 |
| | ಒಟ್ಟು | | 280.86 |
| | ನಗರೋತ್ಥಾನ (ಮುನಿಸಿಪಾಲಿಟಿ)-3 2019-20 | | |
| 1 | Construction of C.C. Road from Gogi Masjid road to (Davood Katta) to upto Dantkale House Ward No. 13, From Ambedkar School to Dant Kale House Ward No.2, From Bi Bi Galli Masjid to Shambushankar House Ward No. 2 & 11, From Matpati House to Azeez Mastan Via Mustafa House Ward No.3, From Mustari Ravi House to Shivpur Base Ward No.3, Ward No.3, From Batli Shop Guru Pujari House Ward No.3 | 50.00 | 4.1 |
| 2 | Construction of CC road from Tiranga Complex to Raseed House Via Vazeer Patel House Ward No. 10, From Al-Ameen School to Sanju House Ward No.11, Kisan Painter House to Murgimath W.No.5 and 10, From Basaveshwar Road to Via Hiremath to Shivayogeshwar Vidyala School W.No. 10, From Guddu Dattappa House to old Muncipal Upto Shivanand Manthalkar House W.No. 5, From Market to Maheboob Subani Darga and Babar House to Ismail House Via Talaati House Dhangar Gadda Ward No. 6. | 46.00 | 0.92 |
| 3 | Construction of CC road from Khuddus house to Via Khureshi Mahiboob Hussaini Retired Pump Operator upto Kallappa Parit House from Chotu Miyan House to Md. Azam House and Maqsood Ward No. 4, House Ward Ni. 18, From Dandarao Patil House to Baba House Ward No. 18, From Nagnath House to Grae Yard, Compound wall Ward No. 18, From Ameen Usmani House to Joshi House Ward No. 04, From Patel House to Aziz Driver house Joshi Galli, Ward N. 4. | 46.00 | 3.07 |
| 4 | Construction of CC road from Iqbal Housed to Maheboob House Sana Colony Ward No. 18, From Swant house to Nag Laxmi Dhaba Bhushetty Layout, from Babu Valse House to Naglaxmi Dhaba Bhushetty Layout Ward No. 22 & 23, From Back side of Kanteppe Dhana House to Chitkota House upto GESCOM Compound wall Ward No. 22, From Baswaraj House to Subhash House Housing Board Colony Ward No. 20 | 47.00 | 4.28 |
| 5 | Construction of CC road from M.R. Gada House to Via Gujurati Saw Mill to Raju Uppalli House (1350 Feet) Ward No.21, From Sujeet Malge House to Dr. Sangeeta Hospital & Nagshetty Dumne House to Viswanath Yelmadge house, From Basavaraj RUDrawadi house to Mahadev temple in Matpati Layout Ward No. 21, From Kiran Noubadikar House to Traffic Police station. | 44.00 | 5.49 |

| ಕ್ರ.ಸಂ. | ಕಾಮಗಾರಿ ಹೆಸರು | ಅಂದಾಜು ಮೊತ್ತ | ಖರ್ಚಾಗಿರುವ ಅನುದಾನ |
|---|---|--------------|-------------------|
| 6 | Construction of C.C. Drain from Dr. Asture House to B.Ed. College, Valse House upto Gulbarga Road Basavanagar Ward No.21, From Ismail House to Mehboob Plumber House Sana Colony Ward No. 18, From Channappa PSI House to Patri House Ward No. 23, From Narayan Reddy House to Nala Ward No. 7, From Prabhu Talmadgi House to Sidramappa House Bhushetty Layout By Pass Ward No. 22, At Badiger Galli, Zairpeth | 48.00 | 34 |
| | ಒಟ್ಟು | | 51.87 |
| ಚಿಟಗುಪ್ಪಾ ಪುರಸಭೆ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ವಿವಿಧ ನಗರೋತ್ಥಾನ ಯೋಜನೆಯಡಿ ಕಳೆದ ಎರಡು ವರ್ಷಗಳಲ್ಲಿ ಕೈಗೊಂಡ ಕಾಮಗಾರಿಗಳ ವಿವರ | | | |
| | ಸಿ.ಎಂ.ಎಸ್.ಎಂ.ಟಿ.ಪಿ ನಗರೋತ್ಥಾನ ಹಂತ-2 (ಪ್ರಾರಂಭಿಕ ವರ್ಷ 2013-14) 2018-19 | | |
| 1 | - | | - |
| | ಒಟ್ಟು | | 0 |
| | ಸಿ.ಎಂ.ಎಸ್.ಎಂ.ಟಿ.ಪಿ ನಗರೋತ್ಥಾನ ಹಂತ-2 (ಪ್ರಾರಂಭಿಕ ವರ್ಷ 2013-14) 2019-20 | | |
| 1 | Construction of Road from CHITGUPPA Road Bridge (Ganesh Mandir) to Degree College Road | 50 | 36.03 |
| | ಒಟ್ಟು | | 36.03 |
| | ನಗರೋತ್ಥಾನ (ಮುನಿಸಿಪಾಲಟ)-3 (ಪ್ರಾರಂಭಿಕ ವರ್ಷ 2016-17) 2018-19 | | |
| 1 | Construction of Shoping Complex in Chitaguppa Town Limit | 32.50 | 0 |
| 2 | Construction of Footpath and Drain Work near Subhash Chowk to Pani Base | 40.00 | 0 |
| 3 | Construction of CC Wall (Retaining Wall) Near New Fire Station Office | 38.00 | 0 |
| 4 | Construction of CC Drain Near Telang Galli to Nala (Shamtabad Road) | 17.00 | 0 |
| 5 | Ward No. 23 Construction of BT Road and Drain Work at Fatmapur Govt School to Fatmapur Lake (New Layout) | 40.00 | 0 |
| | ಒಟ್ಟು | | 0 |
| | ನಗರೋತ್ಥಾನ (ಮುನಿಸಿಪಾಲಟ)-3 (ಪ್ರಾರಂಭಿಕ ವರ್ಷ 2016-17) 2019-20 | | |
| 1 | Construction of Shoping Complex in Chitaguppa Town Limit | 32.50 | 0 |
| 2 | Construction of Footpath and Drain Work near Subhash Chowk to Pani Base | 40.00 | 0 |
| 3 | Construction of CC Wall (Retaining Wall) Near New Fire Station Office | 38.00 | 0 |
| 4 | Construction of CC Drain Near Telang Galli to Nala (Shamtabad Road) | 17.00 | 0 |

| ಕ್ರ. ಸಂ. | ಕಾಮಗಾರಿ ಹೆಸರು | ಅಂದಾಜು ಮೊತ್ತ | ಖರ್ಚಾಗಿರುವ ಅನುದಾನ |
|--|--|------------------|-------------------|
| 5 | Ward No. 23 Construction of BT Road and Drain Work at Fatmapur Govt School to Fatmapur Lake (New Layout) | 40.00 | 0 |
| | ಒಟ್ಟು | | 0 |
| ಔರಾದ ಪಟ್ಟಣ ಪಂಚಾಯತ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ವಿವಿಧ ಯೋಜನೆಯಡಿ ಕಳೆದ ಎರಡು ವರ್ಷಗಳಲ್ಲಿ ಕೈಗೊಂಡ ಕಾಮಗಾರಿಗಳ ವಿವರ | | | |
| | | (ರೂ. ಲಕ್ಷಗಳಲ್ಲಿ) | |
| ಕ್ರ. ಸಂ. | ಕಾಮಗಾರಿ ಹೆಸರು | ಅಂದಾಜು ಮೊತ್ತ | ಖರ್ಚಾಗಿರುವ ಅನುದಾನ |
| | ಸಿ.ಎಂ.ಎಸ್.ಎಂ.ಐ.ಡಿ.ಪಿ ನಗರೋತ್ಥಾನ ಹಂತ-2 (ಪ್ರಾರಂಭಿಕ ವರ್ಷ 2013-14) 2018-19 | | |
| 1 | - | | - |
| | ಒಟ್ಟು | 0 | 0 |
| | ಸಿ.ಎಂ.ಎಸ್.ಎಂ.ಐ.ಡಿ.ಪಿ ನಗರೋತ್ಥಾನ ಹಂತ-2 (ಪ್ರಾರಂಭಿಕ ವರ್ಷ 2013-14) 2019-20 | | |
| | - | | - |
| | ಒಟ್ಟು | 0 | 0 |
| | ನಗರೋತ್ಥಾನ (ಮುನಿಸಿಪಾಲಟ)-3 (ಪ್ರಾರಂಭಿಕ ವರ್ಷ 2016-17) 2018-19 | | |
| 1 | Construction of road in Sy. No. 119/AK Layout at Aurad(B) | 25.00 | 16.70 |
| 2 | Construction of road & Drain at Lidkar Colony in ward No. 14 at Aurad(B) | 29.16 | 16.46 |
| | ಒಟ್ಟು | | 33.16 |
| | ನಗರೋತ್ಥಾನ (ಮುನಿಸಿಪಾಲಟ)-3 (ಪ್ರಾರಂಭಿಕ ವರ್ಷ 2016-17) 2019-20 | | |
| 1 | Construction of road and drain at Lidkar Colony in ward No 14 | 29.16 | 7.48 |
| 2 | Construction of road from Bus Depot to Govt Degree College | 25.00 | 8.15 |
| 3 | Construction of Drain from Bidar road to Aurad stadium | 12.91 | 11.12 |
| 4 | Construction of road in Sy. No. 119/AK Layout at Aurad(B) | 25.00 | 5.23 |
| | ಒಟ್ಟು | | 31.98 |


 ಮುಖ್ಯ ಅಭಿಯಂತರರು
 ಪೌರಾಡಳಿತ ನಿರ್ದೇಶನಾಲಯ
 ೫

Amara


ಅನುಬಂಧ-೩

ಚುಕ್ಕೆ ರಹಿತ ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ 1798 ರ ಬಗ್ಗೆ

| ನಗರಸಭೆ ಬೀದರ: | | | | | |
|-------------------|----------------------------------|---------|-----------------------------------|--------------------------------|---------------------------------------|
| ಕ್ರ. ಸಂ. | ಯೋಜನೆ ಹೆಸರು | ವರ್ಷ | ಜಡುಗಡೆಯಾದ ಅನುದಾನ (ರೂ. ಲಕ್ಷಗಳಲ್ಲಿ) | ಖರ್ಚಾದ ಅನುದಾನ (ರೂ. ಲಕ್ಷಗಳಲ್ಲಿ) | ಬಾಕಿ ಉಳಿದಿರುವ ಅನುದಾನ (ರೂ. ಲಕ್ಷಗಳಲ್ಲಿ) |
| 1 | ಸಿಎಂಎಸ್‌ಎಂಟಿಡಿಪಿ ನಗರೋತ್ಥಾನ ಹಂತ-2 | 2018-19 | 185 | 185 | 0 |
| | | 2019-20 | 85 | 85 | 0 |
| 2 | ನಗರೋತ್ಥಾನ (ಮುನಿಸಿಪಾಲಟಿ) ಹಂತ-3 | 2018-19 | 1328 | 1328 | 0 |
| | | 2019-20 | 0 | 0 | 0 |
| 3 | ನಗರೋತ್ಥಾನ ವಿಶೇಷ ಅನುದಾನ | 2018-19 | 0 | 0 | 0 |
| | | 2019-20 | 0 | 0 | 0 |
| 4 | ಶೇ. 4 ರ ಪ್ರೋತ್ಸಾಹಧನ | 2018-19 | 0 | 0 | 0 |
| | | 2019-20 | 0 | 0 | 0 |
| 5 | ಗುಲಬರ್ಗಾ ಸಚಿವ ಸಂಪುಟ ಅನುದಾನ | 2018-19 | 433.44 | 433.44 | 0 |
| | | 2019-20 | 181.22 | 181.22 | |
| ನಗರಸಭೆ ಬಸವಕಲ್ಯಾಣ: | | | | | |
| 1 | ಸಿಎಂಎಸ್‌ಎಂಟಿಡಿಪಿ ನಗರೋತ್ಥಾನ ಹಂತ-2 | 2018-19 | 0 | 0 | 0 |
| | | 2019-20 | 716.84 | 423.25 | 293.59 |
| 2 | ನಗರೋತ್ಥಾನ (ಮುನಿಸಿಪಾಲಟಿ) ಹಂತ-3 | 2018-19 | 0 | 0 | 0 |
| | | 2019-20 | 355.62 | 355.62 | 0 |
| 3 | ನಗರೋತ್ಥಾನ ವಿಶೇಷ ಅನುದಾನ | 2018-19 | 0 | 0 | 0 |
| | | 2019-20 | 0 | 0 | 0 |
| 4 | ಶೇ. 4 ರ ಪ್ರೋತ್ಸಾಹಧನ | 2018-19 | 0 | 0 | 0 |
| | | 2019-20 | 335.93 | 335.93 | 0 |
| 5 | ಗುಲಬರ್ಗಾ ಸಚಿವ ಸಂಪುಟ ಅನುದಾನ | 2018-19 | 0 | 0 | 0 |
| | | 2019-20 | 0 | 0 | 0 |
| ಪುರಸಭೆ ಭಾಲ್ಕಿ: | | | | | |
| 1 | ಸಿಎಂಎಸ್‌ಎಂಟಿಡಿಪಿ ನಗರೋತ್ಥಾನ ಹಂತ-2 | 2018-19 | 0 | 0 | 0 |
| | | 2019-20 | 0 | 0 | 0 |
| 2 | ನಗರೋತ್ಥಾನ (ಮುನಿಸಿಪಾಲಟಿ) ಹಂತ-3 | 2018-19 | 0 | 0 | 0 |
| | | 2019-20 | 122.56 | 122.56 | 0 |
| 3 | ನಗರೋತ್ಥಾನ ವಿಶೇಷ ಅನುದಾನ | 2018-19 | 733.52 | 733.52 | 0 |
| | | 2019-20 | 297.34 | 297.34 | 0 |
| 4 | ಶೇ. 4 ರ ಪ್ರೋತ್ಸಾಹಧನ | 2018-19 | 0 | 0 | 0 |
| | | 2019-20 | 287.7 | 287.7 | 0 |
| 5 | ಗುಲಬರ್ಗಾ ಸಚಿವ ಸಂಪುಟ ಅನುದಾನ | 2018-19 | 0 | 0 | 0 |
| | | 2019-20 | 0 | 0 | 0 |

| ಕ್ರ. ಸಂ. | ಯೋಜನೆ ಹೆಸರು | ವರ್ಷ | ಜಡುಗಡೆಯಾದ ಅನುದಾನ (ರೂ. ಲಕ್ಷಗಳಲ್ಲಿ) | ಖರ್ಚಾದ ಅನುದಾನ (ರೂ. ಲಕ್ಷಗಳಲ್ಲಿ) | ಬಾಕಿ ಉಳಿದಿರುವ ಅನುದಾನ (ರೂ. ಲಕ್ಷಗಳಲ್ಲಿ) |
|-----------------------------|----------------------------------|---------|-----------------------------------|--------------------------------|---------------------------------------|
| ಪುರಸಭೆ ಹುಮನಾಬಾದ: | | | | | |
| 1 | ಸಿಎಂಎಸ್‌ಎಂಟಿಡಿಪಿ ನಗರೋತ್ಥಾನ ಹಂತ-2 | 2018-19 | 0 | 0 | 0 |
| | | 2019-20 | 16.88 | 16.88 | 0 |
| 2 | ನಗರೋತ್ಥಾನ (ಮುನಿಸಿಪಾಲಟಿ) ಹಂತ-3 | 2018-19 | 280.86 | 280.86 | 0 |
| | | 2019-20 | 51.87 | 51.87 | 0 |
| 3 | ನಗರೋತ್ಥಾನ ವಿಶೇಷ ಅನುದಾನ | 2018-19 | 0 | 0 | 0 |
| | | 2019-20 | 0 | 0 | 0 |
| 4 | ಶೇ. 4 ರ ಪ್ರೋತ್ಸಾಹಧನ | 2018-19 | 0 | 0 | 0 |
| | | 2019-20 | 0 | 0 | 0 |
| 5 | ಗುಲಬರ್ಗಾ ಸಚಿವ ಸಂಪುಟ ಅನುದಾನ | 2018-19 | 0 | 0 | 0 |
| | | 2019-20 | 0 | 0 | 0 |
| ಪುರಸಭೆ ಚಿಟಗುಪ್ಪಾ: | | | | | |
| 1 | ಸಿಎಂಎಸ್‌ಎಂಟಿಡಿಪಿ ನಗರೋತ್ಥಾನ ಹಂತ-2 | 2018-19 | 0 | 0 | 0 |
| | | 2019-20 | 36.03 | 36.03 | 0 |
| 2 | ನಗರೋತ್ಥಾನ (ಮುನಿಸಿಪಾಲಟಿ) ಹಂತ-3 | 2018-19 | 0 | 0 | 0 |
| | | 2019-20 | 0 | 0 | 0 |
| 3 | ನಗರೋತ್ಥಾನ ವಿಶೇಷ ಅನುದಾನ | 2018-19 | 0 | 0 | 0 |
| | | 2019-20 | 0 | 0 | 0 |
| 4 | ಶೇ. 4 ರ ಪ್ರೋತ್ಸಾಹಧನ | 2018-19 | 0 | 0 | 0 |
| | | 2019-20 | 0 | 0 | 0 |
| 5 | ಗುಲಬರ್ಗಾ ಸಚಿವ ಸಂಪುಟ ಅನುದಾನ | 2018-19 | 0 | 0 | 0 |
| | | 2019-20 | 0 | 0 | 0 |
| ಪುರಸಭೆ ಹಳ್ಳಿಬೇಡ(ಬಿ): | | | | | |
| 1 | ಸಿಎಂಎಸ್‌ಎಂಟಿಡಿಪಿ ನಗರೋತ್ಥಾನ ಹಂತ-2 | 2018-19 | 0 | 0 | 0 |
| | | 2019-20 | 0 | 0 | 0 |
| 2 | ನಗರೋತ್ಥಾನ (ಮುನಿಸಿಪಾಲಟಿ) ಹಂತ-3 | 2018-19 | 0 | 0 | 0 |
| | | 2019-20 | 0 | 0 | 0 |
| 3 | ನಗರೋತ್ಥಾನ ವಿಶೇಷ ಅನುದಾನ | 2018-19 | 0 | 0 | 0 |
| | | 2019-20 | 0 | 0 | 0 |
| 4 | ಶೇ. 4 ರ ಪ್ರೋತ್ಸಾಹಧನ | 2018-19 | 0 | 0 | 0 |
| | | 2019-20 | 0 | 0 | 0 |
| 5 | ಗುಲಬರ್ಗಾ ಸಚಿವ ಸಂಪುಟ ಅನುದಾನ | 2018-19 | 0 | 0 | 0 |
| | | 2019-20 | 0 | 0 | 0 |

| ಕ್ರ. ಸಂ. | ಯೋಜನೆ ಹೆಸರು | ವರ್ಷ | ಜಡುಗಡೆಯಾದ ಅನುದಾನ (ರೂ. ಲಕ್ಷಗಳಲ್ಲಿ) | ಖರ್ಚಾದ ಅನುದಾನ (ರೂ. ಲಕ್ಷಗಳಲ್ಲಿ) | ಬಾಕಿ ಉಳಿದಿರುವ ಅನುದಾನ (ರೂ. ಲಕ್ಷಗಳಲ್ಲಿ) |
|------------------------|----------------------------------|---------|-----------------------------------|--------------------------------|---------------------------------------|
| ಪಟ್ಟಣ ಪಂಚಾಯತ ಔರಾದ(ಬಿ): | | | | | |
| 1 | ಸಿಎಂಎಸ್‌ಎಂಟಿಡಿಪಿ ನಗರೋತ್ಥಾನ ಹಂತ-2 | 2018-19 | 0 | 0 | 0 |
| | | 2019-20 | 0 | 0 | 0 |
| 2 | ನಗರೋತ್ಥಾನ (ಮುನಿಸಿಪಾಲಿಟಿ) ಹಂತ-3 | 2018-19 | 33.16 | 33.16 | 0 |
| | | 2019-20 | 31.98 | 31.98 | 0 |
| 3 | ನಗರೋತ್ಥಾನ ವಿಶೇಷ ಅನುದಾನ | 2018-19 | 0 | 0 | 0 |
| | | 2019-20 | 0 | 0 | 0 |
| 4 | ಶೇ. 4 ರ ಪ್ರೋತ್ಸಾಹಧನ | 2018-19 | 0 | 0 | 0 |
| | | 2019-20 | 0 | 0 | 0 |
| 5 | ಗುಲಬರ್ಗಾ ಸಚಿವ ಸಂಪುಟ ಅನುದಾನ | 2018-19 | 0 | 0 | 0 |
| | | 2019-20 | 0 | 0 | 0 |


 ಮುಖ್ಯ ಅಭಿಯಂತರರು
 ಪೌರಾಡಳಿತ ನಿರ್ದೇಶನಾಲಯ

Answer 5

| Bidar AMRUT Works | | | | | | | | | |
|------------------------------|----------|---|----------------|--------------------------|---------------------|--------------|------------------------|--------------------------|----------------|
| Amount in crore | | | | | | | | | |
| Sl.No | Sector | Project Name | No.of projects | SHPS approved cost in cr | Tender Awarded cost | Releases | Physical progress in % | Financial progress in cr | Balance Amount |
| 1 | Sewerage | Providing UGD Scheme to Bidar City under AMRUT | 1 | 116.00 | 125.21 | 94.19 | 100 | 106.89 | - |
| 2 | Sewerage | Providing UGD Scheme to Bidar City in zone-3 under AMRUT | 1 | 57.79 | 58.62 | | 33 | | |
| Total of Sewerage = | | | 2 | 173.79 | 183.83 | 94.19 | | 106.89 | |
| 3 | Parks | Development of Park at Mhetre layout park, ward no 23, | 1 | 0.85 | 0.81 | 1.11 | 63 | 1.64 | - |
| 4 | Parks | Development of Children Park near Gulzar Theater W. No - 09 and Development of Park in Nandi Colony opp. LIC office in W. No- 20 Bidar City | 1 | 0.80 | 0.73 | | 75 | | |
| 5 | Parks | Development of Park at Vishveshwarai park, ward No 27; | 1 | 0.70 | 0.73 | | 73 | | |
| 6 | Parks | Development of Park at New aadharsh colony park | 1 | 0.35 | 0.34 | | 40 | | |
| 7 | Parks | Development of Park at park @ haq colony ward No 25 | 1 | 0.50 | 0.4 | | 66 | | |
| Total of Parks= | | | 5 | 3.2 | 3.01 | 1.11 | | 1.64 | |
| Grand Total of Bidar= | | | 7 | 176.99 | 186.84 | 95.3 | | 108.53* | |

*Expenditure includes ULB Contribution

Handwritten signature