

ಕರ್ನಾಟಕ ವಿಧಾನ ಪರಿಷತ್ತು


ಚುಕ್ಕೆ ಗುರುತಿಲ್ಲದ ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ : 985 (1080)
 ಸದಸ್ಯರ ಹೆಸರು : ಶ್ರೀ ವಿಜಯ ಸಿಂಗ್ (ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಗಳ ಕ್ಷೇತ್ರ)
 ಉತ್ತರಿಸಬೇಕಾಗಿದ್ದ ದಿನಾಂಕ : (29-09-2020)
 ಉತ್ತರಿಸುವ ಸಚಿವರು : ಮಾನ್ಯ ನಗರಾಭಿವೃದ್ಧಿ ಸಚಿವರು

ಕ್ರ. ಸಂ	ಪ್ರಶ್ನೆ	ಉತ್ತರ																														
ಅ	ಕಲ್ಯಾಣ ಕರ್ನಾಟಕ ಭಾಗದಲ್ಲಿ ಎಷ್ಟು ಮಹಾನಗರಪಾಲಿಕೆ ಮತ್ತು ನಗರಸಭೆಗಳು ಇವೆ; ಯಾವ ಯಾವ ನಗರಸಭೆಗಳಿಗೆ ಅಮೃತ್ ಸಿಟಿ ಯೋಜನೆ ಲಭ್ಯವಾಗಿದೆ;	<p>ಕಲ್ಯಾಣ ಕರ್ನಾಟಕ ಭಾಗದಲ್ಲಿ 2 ಮಹಾನಗರಪಾಲಿಕೆಗಳು - ಕಲಬುರ್ಗಿ ಮತ್ತು ಬಳ್ಳಾರಿ ಹಾಗೂ 12 ನಗರಸಭೆಗಳು - ಶಹಾಬಾದ್, ಯಾದಗಿರಿ, ಶಹಾಪುರ, ಶೋರಾಪುರ, ರಾಯಚೂರು, ಸಿಂಧನೂರು, ಕೊಪ್ಪಳ, ಗಂಗಾವತಿ, ಬೀದರ್, ಬಸವಕಲ್ಯಾಣ, ಹೊಸಪೇಟೆ & ಸಿರಗುಪ್ಪ ನಗರಸಭೆಗಳು ಇರುತ್ತವೆ.</p> <p>ಕೇಂದ್ರ ಪುರಸ್ಕೃತ 'ಅಮೃತ್' ಯೋಜನೆಯಡಿ ಯೋಜನೆಯ ಮಾನದಂಡದಂತೆ ಒಂದು ಲಕ್ಷಕ್ಕಿಂತ ಅಧಿಕ ಜನಸಂಖ್ಯೆ ಇರುವ 4 ನಗರಸಭೆಗಳು -ಬೀದರ್, ಗಂಗಾವತಿ, ಹೊಸಪೇಟೆ ಮತ್ತು ರಾಯಚೂರು ನಗರಸಭೆಗಳು ಆಯ್ಕೆಯಾಗಿವೆ.</p>																														
ಆ	ಈ ಯೋಜನೆ ಅಡಿಯಲ್ಲಿ ಕಾಮಗಾರಿ ಆರಂಭವಾಗದೆ ಇರುವ ನಗರಸಭೆಗಳು ಎಷ್ಟು; ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡ ನಗರಸಭೆಗಳು ಎಷ್ಟು;	<p>ಕಾಮಗಾರಿ ಆರಂಭವಾಗದೇ ಇರುವ ನಗರಸಭೆಗಳು ಯಾವುದೂ ಇರುವುದಿಲ್ಲ.</p> <p>ಬೀದರ್, ಗಂಗಾವತಿ, ಹೊಸಪೇಟೆ ಮತ್ತು ರಾಯಚೂರು ನಗರಸಭೆಗಳಲ್ಲಿ ಅಮೃತ್ ಯೋಜನೆಯಡಿಯಲ್ಲಿ ಕೈಗೊಂಡ ಎಲ್ಲಾ ಕಾಮಗಾರಿಗಳಿಗೆ ರಾಜ್ಯ ಮಟ್ಟದ ಉನ್ನತ ಸಂಚಾಲನಾ ಸಮಿತಿಯಿಂದ ಅನುಮೋದನೆ ಪಡೆದು, ನಿಯಮಾನುಸಾರ ಟೆಂಡರ್ ಕರೆದು ಕಾಮಗಾರಿಗಳನ್ನು ಪ್ರಾರಂಭಿಸಲಾಗಿದೆ. ನೀರು ಸರಬರಾಜು, ಒಳಚರಂಡಿ, ಮಳೆ ನೀರು ಚರಂಡಿ, ಹಸಿರು ಜಾಗ ಮತ್ತು ಉದ್ಯಾನವನ ಅಭಿವೃದ್ಧಿ ಹಾಗೂ ನಗರಸಾರಿಗೆ ವಲಯಗಳಲ್ಲಿ ಕೈಗೊಂಡ 54 ಕಾಮಗಾರಿಗಳಲ್ಲಿ 23 ಕಾಮಗಾರಿಗಳನ್ನು ಪೂರ್ಣಗೊಳಿಸಲಾಗಿದೆ. 31 ಕಾಮಗಾರಿಗಳು ಪ್ರಗತಿಯಲ್ಲಿವೆ. ವಿಸ್ತರಿಸಿದ ಯೋಜನಾ ಮುಕ್ತಾಯದ ಅವಧಿ 31-03-2021ರ ಒಳಗೆ ಪ್ರಗತಿಯಲ್ಲಿರುವ ಕಾಮಗಾರಿಗಳನ್ನು ಪೂರ್ಣಗೊಳಿಸಲು ಯೋಜಿಸಲಾಗಿದೆ. ವಿವರಗಳು ಈ ಕೆಳಕಂಡಂತಿದೆ;</p> <table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th>ಕ್ರ. ಸಂ.</th> <th>ನಗರ/ ಪಟ್ಟಣದ ಹೆಸರು</th> <th>ಅನುಮೋದನೆ ಗೊಂಡ ಕಾಮಗಾರಿಗಳ ಸಂಖ್ಯೆ</th> <th>ಪೂರ್ಣ ಗೊಂಡ ಕಾಮಗಾರಿಗಳ ಸಂಖ್ಯೆ</th> <th>ಪ್ರಗತಿಯಲ್ಲಿರುವ ಕಾಮಗಾರಿಗಳ ಸಂಖ್ಯೆ</th> </tr> </thead> <tbody> <tr> <td>1</td> <td>ಬೀದರ್</td> <td>7</td> <td>1</td> <td>6</td> </tr> <tr> <td>2</td> <td>ಗಂಗಾವತಿ</td> <td>22</td> <td>8</td> <td>14</td> </tr> <tr> <td>3</td> <td>ಹೊಸಪೇಟೆ</td> <td>15</td> <td>8</td> <td>7</td> </tr> <tr> <td>4</td> <td>ರಾಯಚೂರು</td> <td>10</td> <td>6</td> <td>4</td> </tr> <tr> <td></td> <td>ಒಟ್ಟು</td> <td>54</td> <td>23</td> <td>31</td> </tr> </tbody> </table>	ಕ್ರ. ಸಂ.	ನಗರ/ ಪಟ್ಟಣದ ಹೆಸರು	ಅನುಮೋದನೆ ಗೊಂಡ ಕಾಮಗಾರಿಗಳ ಸಂಖ್ಯೆ	ಪೂರ್ಣ ಗೊಂಡ ಕಾಮಗಾರಿಗಳ ಸಂಖ್ಯೆ	ಪ್ರಗತಿಯಲ್ಲಿರುವ ಕಾಮಗಾರಿಗಳ ಸಂಖ್ಯೆ	1	ಬೀದರ್	7	1	6	2	ಗಂಗಾವತಿ	22	8	14	3	ಹೊಸಪೇಟೆ	15	8	7	4	ರಾಯಚೂರು	10	6	4		ಒಟ್ಟು	54	23	31
ಕ್ರ. ಸಂ.	ನಗರ/ ಪಟ್ಟಣದ ಹೆಸರು	ಅನುಮೋದನೆ ಗೊಂಡ ಕಾಮಗಾರಿಗಳ ಸಂಖ್ಯೆ	ಪೂರ್ಣ ಗೊಂಡ ಕಾಮಗಾರಿಗಳ ಸಂಖ್ಯೆ	ಪ್ರಗತಿಯಲ್ಲಿರುವ ಕಾಮಗಾರಿಗಳ ಸಂಖ್ಯೆ																												
1	ಬೀದರ್	7	1	6																												
2	ಗಂಗಾವತಿ	22	8	14																												
3	ಹೊಸಪೇಟೆ	15	8	7																												
4	ರಾಯಚೂರು	10	6	4																												
	ಒಟ್ಟು	54	23	31																												

958096/2020/O/o PMU-UDD

ಇ	ನಗರ ಸಭೆಗಳಲ್ಲಿ ಕಾಮಗಾರಿಗಳು ಯಾವ ಹಂತದಲ್ಲಿವೆ? (ಸಂಪೂರ್ಣ ಮಾಹಿತಿ ನೀಡುವುದು)	'ಅಮೃತ್' ಯೋಜನೆಯಡಿ ಬೀದರ್, ಗಂಗಾವತಿ, ಹೊಸಪೇಟೆ ಮತ್ತು ರಾಯಚೂರು ನಗರಸಭೆಗಳಲ್ಲಿ ಕೈಗೊಂಡ ಒಟ್ಟು 54 ಕಾಮಗಾರಿಗಳ ಪೈಕಿ 23 ಕಾಮಗಾರಿಗಳು ಪೂರ್ಣಗೊಂಡಿದ್ದು, 31 ಕಾಮಗಾರಿಗಳು ವಿವಿಧ ಹಂತದಲ್ಲಿ ಪ್ರಗತಿಯಲ್ಲಿದೆ. ವಿವರಗಳನ್ನು ನಗರಸಭೆವಾರು ಅನುಬಂಧ ದಲ್ಲಿ ನೀಡಿದೆ.
---	--	---

ಸಂಖ್ಯೆ:ನಅಇ 278 ಸಿಎಸ್‌ಎಸ್ 2020


(ಬಿ.ಎ.ಬಸವರಾಜ)
ನಗರಾಭಿವೃದ್ಧಿ ಸಚಿವರು

Raichur AMRUT Works

Raichur AMRUT Works							
Sl. No.	Sector	Project Name	No. of projects	Appraised Cost of DPR	Tender Awarded cost	Physical progress in %	Financial progress in cr.
1	Water Supply	Improvement water supply scheme to Raichur city under AMRUT	1	57	54.26	60	32.29
Total of Water Supply =			1	57	54.26	60	32.29
2	Sewerage	UGD to Yeramaras zone with 5.5 MLD STP & Hosur Zone in Raichur city under AMRUT	1	99.8	102.25	71	61.95
3	Sewerage	Providing UGD scheme for Raichur city (Additional grant)	1	16.42	15.46	74	10.37
Total of Sewerage =			2	116.22	117.71		72.32
4	Parks	Development of park with Children friendly components - Mehboob Gulshan Park.	1	0.68	0.67	100	0.57
5	Parks	Development of park with Children friendly components - Devaru Colony Park.	1	0.87	0.86	100	0.82
6	Parks	Development of Park With Children Friendly Component-Savitri Colony Park	1	0.30	0.29	92	0.21
7	Parks	Development of Park With Children Friendly Component-IDSMT Layout	1	0.30	0.3	100	0.27
8	Parks	Development of Park With Children Friendly Component- Jawahar Nagar	1	0.25	0.25	100	0.24
9	Parks	Development of childers park Balanagama colony	1	0.30	0.3	100	0.15
10	Parks	Development of childers park in Kalyani nagar	1	0.50	0.5	100	0.49
Total of Parks =			7	3.2	3.17		2.75
Grand Total of Raichur =			10	176.42	175.14		107.4




2013 2014

Hospet AMRUT Works

Amount in crore

Sl. No.	Sector	Project Name	No. of projects	SHPSC approved cost in cr.	Tender Awarded cost	Physical progress in %	Financial progress in cr.
1	Water Supply	Providing Water Supply System in Hosapete City under AMRUT Scheme.	1	52	50.82	62	28.33
Total of Water Supply =			1	52	50.82	62	28.33
2	Sewerage	Providing Under Ground Drainage System to Hosapete City under AMRUT.	1	91	88.76	95	56.31
3	Sewerage	Construction of Sewerage and Septage System (Additional Grant)	1	15.64	16.58	25	2.13
Total of Sewerage =			2	106.64	105.34		58.44
4	Storm Water Drain	Construction of Storm Water Drain near Raitra bhavan to HUDA office Hosapete City.	1	1.74	1.71	100	1.04
5	Storm Water Drain	Construction of Storm Water Drain from Valmiki Circle to HLC canal(Sandur road)Hosapete City.	1	0.55	0.52	0	0
6	Storm Water Drain	Construction of Storm Water Drain from Ukkadkeri area Hosapete City.	1	0.18	0.16	100	0.16
7	Storm Water Drain	Construction of Strom water Drain Raghavendra Temple Jagalikkatteraya Area to Meer Alam Talkies, Malligi Hotel, Ranipet, Jakwel and near Bala talkies Road in Hosapete city.	1	2.53	2.5	100	2.5
8	Storm Water Drain	Construction of Strom Water Drain From Don Bosco School to Raghavendra temple in Hosapete city	1	2.00	1.98	80	0.93
Total of Storm Water Drain =			5	7	6.87		4.63
9	Parks	PARK @ LLC and RING ROAD in HOSPET	1	1.46	1.44	100	1.29
10	Parks	Development of children park at RAJIV NAGAR	1	0.89	0.85	100	0.65

[Handwritten Signature]

[Handwritten Signature]

ಮಾನ್ಯ ಸರ್ಕಾರ (ಹಂಪೆತಿ)
 ಮುಖ್ಯ ಕಾರ್ಯದರ್ಶಿ
 ಹಂಪೆತಿ

							Amount in crore	
Sl. No	Sector	Project Name	No. of projects	SHPSC approved cost in cr	Tender Awarded cost	Physical progress in %	Financial progress in cr	
11	Parks	Development of children park at Phoolban	1	0.65	0.62	100	0.48	
12	Parks	Construction and improvement of park at Ward no.22, Gavisiddeshwar nagar and Ward no. 28 M.J nagar, 7th cross	1	1.00	0.97	100	0.2	
Total of Parks=			4	4.0031	3.88		2.62	
13	Urban Transport	Foot path Improvements from Railway station circle to Moorangadi Circle	1	2.10	2.1	85	1.26	
14	Urban Transport	Foot path Improvements from Kanakadasa circle to Valmiki Circle	1	2.69	3.35	100	2.59	
15	Urban Transport	Provision of dedicated bicycle lane from Kanakadasa Circle to Udyog petrol pump	1	1.21	0.67	42	0.12	
Total of Urban Transport=			3	6.0035	6.12		3.97	
Grand Total of Hospet =			15	175.65	173.03		97.99	

Shri

Randababu

10/10/2023
10/10/2023
10/10/2023

Gangavathi AMRUT Works

Amount in crore

Sl. No	Sector	Project Name	No. of projects	SHPSC approved cost in cr	Tender Awarded cost	Physical progress in %	Financial progress in cr
1	Water Supply	Providing and laying MS,DI Feeder Pipe Line, Renovation of existing WTP, impounding reservoir in Siddikeri and Providing House Service Connections under improvement	1	25	26.72	95	21.38
Total of Water Supply =			1	25	26.72	95	21.38
2	Sewerage	Providing and Laying of Lateral Sewer, Pipeline and Construction of MH, Wet wells, Pumping Machinery under UGD Scheme to Gangavathi City	1	36.75	35.64	100	27.66
3	Sewerage	Providing UGD scheme to Gangavathi city (Additional Grant)	1	14.68	14.13	100	10.58
4	Sewerage	Providing sewer network in Janthkal road in ward no.28 (Additional Grant)	1	2	1.47	5	0
Total of Sewerage =			3	53.43	51.24		38.24
5	Storm Water Drain	Construction of Major Drain Vishwabharathi School to Durugamma Nala, SBH Bank to Shive Talkies	1	2.00	2.00	35	0.71
6	Storm Water Drain	Construction of Drain Work at Durgamma nala	1	10.63	10.52	1	0
7	Storm Water Drain	Construction of RCC storm water Drain In Prashanth nagar	1	1.85	1.86	95	1.54
8	Storm Water Drain	Construction of RCC storm water Drain In Janthakal	1	0.83	0.79	95	0.49
9	Storm Water Drain	Construction of RCC Storm water Drain in Children Park	1	4.69	4.69	90	3.5
Total of Storm Water Drain =			5	20	19.86		6.24
10	Parks	Development of children friendly parks at Jayanagar, Near Kuvempu nagar 15-16 Kuvempu Layout	1	0.35	0.34	100	0.29

B. S. S.

B. S. S.

B. S. S.

Sl. No	Sector	Project Name	No. of projects	SHPS approved cost in cr.	Tender Awarded cost	Physical progress in %	Financial progress in cr.
11	Parks	Development of Garden at Jayanagar 2nd stage in Gangavathi	1	0.24	0.23	30	0
12	Parks	Development of Childern park @ ward No 31 mahabaleshwar layout	1	0.53	0.52	100	0.49
13	Parks	Development of Childern park @ Anjaneya Badavane	1	0.43	0.40	100	0.38
14	Parks	Proposed green space @ teachers colony	1	0.40	0.38	100	0.37
15	Parks	Proposed green space @ Gadwal camp park	1	0.21	0.20	10	0
16	Parks	Proposed green space @ Indira nagar	1	0.19	0.18	100	0.1
Total of Parks =			7	2.35	2.25		1.63
17	Urban Transport	Footpath improvement from Bus stand to Gandhi circle (Length 1km Court Rd)	1	1.36	1.36	50	0.62
18	Urban Transport	Footpath and cycle track improvement from bus stand to Gandhi Chowk Rd(Anegundi rd)	1	2.14	2.14	50	0.93
19	Urban Transport	Footpath improvemnet from Gandhi circle to Kampli bypass junction	1	1.32	1.32	70	0.8
20	Urban Transport	Two wheeler parking on NALA covering 150 Mtr of NALA	1	3.61	3.61	40	1.16
21	Urban Transport	Footbridges across NALA at 2 locations Islampur rod and Gandhi Chowk	1	0.71	0.71	30	0
22	Urban Transport	Construction of Footpath from Gandhi Circle to Mahaveer Circle.	1	1.00	0.99	100	0.83
Total of Urban Transport=			6	10.14	10.13		4.34
Grand Total of Gangavathi =			22	110.92	110.2		71.83

Handwritten signature

Handwritten signature

Handwritten text and stamp, possibly a date or official mark.

Bidar AMRUT Works

Sl.No	Sector	Project Name	No. of projects	SHPS approved	Tender Awarded	Physical progress in	Financial progress in
1	Sewerage	Providing UGD Scheme to Bidar City under AMRUT	1	116.00	125.21	100	95.75
2	Sewerage	Providing UGD Scheme to Bidar City in zone-3 under AMRUT	1	57.79	58.62	43.5	24.57
Total of Sewerage =			2	173.79	183.83		120.32
3	Parks	Development of Childrens Park near Gulzar Theater and park in Nandi Colony	1	0.80	0.73	80	0.36
4	Parks	Development of park @ haq colony Under AMRUT	1	0.50	0.4	68	0.26
5	Parks	Development of Metre layout park Under AMRUT	1	0.85	0.81	68	0.44
6	Parks	Development of Park at New aadharsh colony Under AMRUT	1	0.35	0.34	42	0.13
7	Parks	Development of Vishveshwarai park, Under AMRUT	1	0.70	0.73	85	0.45
Total of Parks=			5	3.2	3.01		1.64
Grand Total of Bidar=			7	176.99	186.84		121.96

[Signature]

[Signature]

ಮುಖ್ಯ ಅಧಿಕಾರಿ (ಆರೋಗ್ಯ)
 ಜಿಲ್ಲಾ ಆರೋಗ್ಯ ಮತ್ತು ಕುಟುಂಬ ಕಲ್ಯಾಣ ಇಲಾಖೆ
 ಬಿದರ