

ಕರ್ನಾಟಕ ವಿಧಾನ ಪರಿಷತ್ತು

ಚುಕ್ಕೆ ಗುರುತಿಲ್ಲದ ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ : 1834 (2239)
 ಸದಸ್ಯರ ಹೆಸರು : ಶ್ರೀ ಎನ್.ಅಪ್ಪಾಜಿಗೌಡ (ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಗಳಿಂದ ಚುನಾಯಿತರಾದವರು)
 ಉತ್ತರಿಸಬೇಕಾಗಿದ್ದ ದಿನಾಂಕ : 31-03-2020
 ಉತ್ತರಿಸುವ ಸಚಿವರು : ಮಾನ್ಯ ಪೌರಾಡಳಿತ ಹಾಗೂ ತೋಟಗಾರಿಕೆ ಮತ್ತು ರೇಷ್ಮೆ ಸಚಿವರು

ಕ್ರ. ಸಂ	ಪ್ರಶ್ನೆ	ಉತ್ತರ
ಅ	ಮಂಡ್ಯ ನಗರಸಭೆ ಯು.ಜಿ.ಡಿ ಯೋಜನೆಯ ಕಾರ್ಯಕ್ರಮಗಳನ್ನು ಯಾವಾಗ ಪ್ರಾರಂಭಿಸಲಾಯಿತು;	<p>1. 'ಅಮೃತ್' ಯೋಜನೆಯ ಅನುದಾನದಡಿ ಮಂಡ್ಯ ನಗರದ ಒಳಚರಂಡಿ ಕಾಮಗಾರಿ Remodeling and rejuvenation of UGD system to Mandya City ಯ ವಿಸ್ತೃತ ಯೋಜನಾ ಮೊತ್ತ ರೂ.6.00 ಕೋಟಿಗೆ ರಾಜ್ಯ ಮಟ್ಟದ ಉನ್ನತ ಮಟ್ಟದ ಸಂಚಾಲನಾ ಸಮಿತಿಯಿಂದ ಅನುಮೋದನೆ ಪಡೆದು ಸದರಿ ಕಾಮಗಾರಿಯನ್ನು ರೂ.6.57 ಕೋಟಿಗೆ ಕರ್ನಾಟಕ ನಗರ ನೀರು ಸರಬರಾಜು ಮತ್ತು ಒಳಚರಂಡಿ ಮಂಡಳಿಯ ವತಿಯಿಂದ ಕಾರ್ಯಾಡೇಶ ನೀಡಿ ದಿನಾಂಕ:18-01-2017 ರಂದು ಪ್ರಾರಂಭಿಸಿ, ದಿನಾಂಕ:30.12.2018 ರಲ್ಲಿ ಪೂರ್ಣಗೊಳಿಸಲಾಗಿರುತ್ತದೆ.</p> <p>2. 'ಅಮೃತ್' ಯೋಜನೆಯ ಹೆಚ್ಚುವರಿ ಅನುದಾನದಡಿ ಮಂಡ್ಯ ನಗರದ ಒಳಚರಂಡಿ ಕಾಮಗಾರಿ processing UGD facilities to Mandya City ವಿಸ್ತೃತ ಯೋಜನಾ ಮೊತ್ತ ರೂ.7.50 ಕೋಟಿಗೆ ರಾಜ್ಯ ಮಟ್ಟದ ಉನ್ನತ ಮಟ್ಟದ ಸಂಚಾಲನಾ ಸಮಿತಿಯಿಂದ ಅನುಮೋದನೆ ಪಡೆದು, ಸದರಿ ಕಾಮಗಾರಿಯನ್ನು ಕರ್ನಾಟಕ ನಗರ ನೀರು ಸರಬರಾಜು ಮತ್ತು ಒಳಚರಂಡಿ ಮಂಡಳಿಯ ವತಿಯಿಂದ ರೂ.8.04 ಕೋಟಿಗೆ ಕಾರ್ಯಾಡೇಶ ನೀಡಿ ದಿನಾಂಕ:06.09.2018 ರಂದು ಪ್ರಾರಂಭಿಸಿದ್ದು, ಕಾಮಗಾರಿಗಳು ಪ್ರಗತಿಯಲ್ಲಿವೆ.</p>
ಆ	ಈ ಕಾಮಗಾರಿಗಳಿಗೆ ಸರ್ಕಾರ ನಿಗದಿಪಡಿಸಿ ಬಿಡುಗಡೆ ಮಾಡಿರುವ ಮತ್ತು ವೆಚ್ಚವಾಗಿರುವ ಮೊತ್ತವೆಷ್ಟು;	<p>'ಅಮೃತ್' ಯೋಜನೆಯಡಿ ಮಂಡ್ಯ ನಗರಕ್ಕೆ ಒಳಚರಂಡಿ ಕಾಮಗಾರಿಗಳಿಗೆ ನಿಗದಿಪಡಿಸಿರುವ ಒಟ್ಟು ಮೊತ್ತ: ರೂ.13.50 ಕೋಟಿ.</p> <p>ಬಿಡುಗಡೆ ಮಾಡಿರುವ ಕೇಂದ್ರ ಮತ್ತು ರಾಜ್ಯ ಸರ್ಕಾರಗಳ ಅನುದಾನ ಮೊತ್ತ: ರೂ.9.45 ಕೋಟಿ.</p> <p>ನಗರಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಪಾಲು ರೂ.4.05 ಕೋಟಿ ಒಟ್ಟು ಅನುದಾನ - ರೂ.13.50 ಕೋಟಿ</p> <p>ಇಲ್ಲಿಯವರೆಗೆ ವೆಚ್ಚವಾಗಿರುವ ಮೊತ್ತ: ರೂ.10.93 ಕೋಟಿ.</p>

ಇ	<p>ಪ್ರಸ್ತುತ ಈ ಕಾಮಗಾರಿಗಳು ಯಾವ ಹಂತದಲ್ಲಿವೆ; ಈ ಕಾಮಗಾರಿಗಳಲ್ಲಿ ಪೂರ್ಣಗೊಂಡಿರುವ ಮತ್ತು ಅಪೂರ್ಣಗೊಂಡಿರುವ ಕಾಮಗಾರಿಗಳಾವುವು; ಸಂಪೂರ್ಣ ಮಾಹಿತಿ ನೀಡುವುದು;</p>	<ol style="list-style-type: none"> 1. 'ಅಮೃತ' ಯೋಜನೆಯ ಮಂಡ್ಯ ನಗರದ ವಿ.ವಿ.ನಗರ, ವಿದ್ಯಾನಗರ, ಗಾಂಧಿನಗರ ಎನ್.ಹೆಚ್-275, ಸಾದತ್‌ನಗರ, ತಾವರೆಗೆರೆ, ಅಶೋಕನಗರ ಹೊಸಹಳ್ಳಿ, ಬಂಧಿಗೌಡ ಬಡಾವಣೆ ಮತ್ತು ಅರ್ಕೇಶ್ವರ ನಗರ ಪ್ರದೇಶಗಳಲ್ಲಿ ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆಯ ಪುನರುಜ್ಜೀವನಗೊಳಿಸುವ ಕಾಮಗಾರಿಯಡಿ 13.74 ಕಿ.ಮೀ ಸೀವರ್ ಕೊಳವೆ ಮಾರ್ಗ, ದೇವೇಗೌಡನದೊಡ್ಡಿಬಳಿ ಒಂದು ವೆಟ್‌ವೆಲ್, 4 ಹೆಚ್.ಪಿ ಸೀವೇಜ್ ಪಂಪ್‌ಸೆಟ್, ಜನರೇಟರ್ ಕೊಠಡಿ ಹಾಗೂ 25 ಕೆ.ವಿ.ಎ ಡಿ.ಜಿಸೆಟ್ ಅಳವಡಿಕೆ ಕಾಮಗಾರಿಗಳನ್ನು ದಿನಾಂಕ:30.12.2018 ರಲ್ಲಿ ಪೂರ್ಣಗೊಳಿಸಲಾಗಿರುತ್ತದೆ. 2. 'ಅಮೃತ' ಯೋಜನೆಯ ಹೆಚ್ಚುವರಿ ಅನುದಾನದಡಿ ಮಂಡ್ಯ ನಗರದ ಬೀಡಿ ಕಾರ್ಮಿಕರ ಕಾಲೋನಿ, ಸುಭಾಷ್‌ನಗರ, ಪಾಂಡುರಂಗ ಸಮುದಾಯ ಭವನ ಪಕ್ಕ, ಸಿಹಿನೀರು ಕೊಳ, ರಾಜ್‌ಕುಮಾರ್ ಬಡಾವಣೆ ಸಮೀಪದ ಕೈಗಾರಿಕಾ ಪ್ರದೇಶಗಳಲ್ಲಿ ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆಯನ್ನು ಅಭಿವೃದ್ಧಿಗೊಳಿಸುವ ಕಾಮಗಾರಿಯಡಿ 12.64 ಕಿ.ಮೀ ಸೀವರ್ ಕೊಳವೆ ಮಾರ್ಗ, 1500 ಸಂಖ್ಯೆ ಮನೆಗಳ ಒಳಚರಂಡಿ ಸಂಪರ್ಕ, ಬೀಡಿ ಕಾರ್ಮಿಕರ ಕಾಲೋನಿಯಲ್ಲಿ ಒಂದು ವೆಟ್‌ವೆಲ್, 10 ಹೆಚ್.ಪಿ ಸೀವೇಜ್ ಪಂಪ್‌ಸೆಟ್, ಜನರೇಟರ್ ಕೊಠಡಿ ಹಾಗೂ 45 ಕೆ.ವಿ.ಎ ಡಿ.ಜಿಸೆಟ್ ಅಳವಡಿಕೆ ಕಾಮಗಾರಿಗಳನ್ನು ಕರ್ನಾಟಕ ನಗರ ನೀರು ಸರಬರಾಜು ಮತ್ತು ಒಳಚರಂಡಿ ಮಂಡಳಿ ವತಿಯಿಂದ ಅನುಷ್ಠಾನಿಸುತ್ತಿದ್ದು, ಕಾಮಗಾರಿಗಳು ಪ್ರಗತಿಯಲ್ಲಿವೆ. ಶೇ.65 ರಷ್ಟು ಭೌತಿಕ ಪ್ರಗತಿ ಸಾಧಿಸಲಾಗಿದೆ.
ಈ	<p>ಸದರಿ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ತ್ಯಾಜ್ಯ ಸಂಸ್ಕರಣ ಘಟಕಗಳನ್ನು ಪ್ರಾರಂಭಿಸಲಾಗಿದೆಯೇ;</p>	<p>ಪ್ರಸ್ತುತ 'ಅಮೃತ' ಯೋಜನೆಯಡಿ ಕೈಗೊಳ್ಳಲಾಗಿರುವ ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆಯ ಪುನರುಜ್ಜೀವನ ಹಾಗೂ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿಗಳಡಿ ತ್ಯಾಜ್ಯ ನೀರು ಸಂಸ್ಕರಣಾ ಘಟಕ ನಿರ್ಮಾಣ ಒಳಗೊಂಡಿರುವುದಿಲ್ಲ.</p>
ಉ	<p>ಹಾಗಿದ್ದಲ್ಲಿ, ನಗರದ ಯಾವ ಭಾಗದಲ್ಲಿ ಸ್ಥಳ ಗುರುತಿಸಲಾಗಿದೆ; (ವಿವರ ನೀಡುವುದು)</p>	<p>ಅನ್ವಯಿಸುವುದಿಲ್ಲ.</p>
ಊ	<p>ಕಳೆದ 3 ವರ್ಷಗಳಲ್ಲಿ ಮಂಡ್ಯ ಜಿಲ್ಲೆಯ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಪಟ್ಟಣ ಪಂಚಾಯಿತಿಯಿಂದ ಪುರಸಭೆಯಾದಂತ ಪಟ್ಟಣಗಳೆಷ್ಟು; ಪೂರ್ಣ ಮಾಹಿತಿ ನೀಡುವುದು;</p>	<p>2011 ರ ಜನಗಣತಿಯನುಸಾರ ಮಂಡ್ಯ ಜಿಲ್ಲೆಯ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಕಳೆದ 3 ವರ್ಷಗಳಲ್ಲಿ ಒಂದು ಪಟ್ಟಣ ಪಂಚಾಯಿತಿಯನ್ನು ಪುರಸಭೆಯನ್ನಾಗಿ ಹಾಗೂ ಒಂದು ಗ್ರಾಮ ಪಂಚಾಯಿತಿಯನ್ನು ಪಟ್ಟಣ ಪಂಚಾಯಿತಿಯನ್ನಾಗಿ ಮೇಲ್ದರ್ಜೆಗೇರಿಸಲಾಗಿದೆ.</p> <p>ವಿವರ:</p> <ol style="list-style-type: none"> 1. ನಾಗಮಂಗಲ ಪುರಸಭೆ (ಸರ್ಕಾರ ಅಧಿಸೂಚನೆ

		<p>ಸಂ: ನಅಇ 80 ಎಂಎಲ್‌ಆರ್ 2014, ಬೆಂಗಳೂರು ದಿನಾಂಕ:31.10.2017)</p> <p>2. ಬೆಳ್ಳೂರು ಪಟ್ಟಣ ಪಂಚಾಯತಿ (ಸರ್ಕಾರ ಅಧಿಸೂಚನೆ ಸಂಖ್ಯೆ: ನಅಇ 116 ಎಂಎಲ್‌ಆರ್ 2016, ಬೆಂಗಳೂರು ದಿನಾಂಕ:30.11.2017)</p>
<p>ಋ ಮೇಲ್ವರ್ಗಗಳಿಗೇರಿಸಿದ ಪುರಸಭೆಗಳಲ್ಲಿ ಮೂಲಭೂತ ಸೌಕರ್ಯ ನೀಡಲು ಯೋಜನೆ ಸಿದ್ಧಪಡಿಸಲಾಗಿದೆಯೇ; ಹಾಗಿದ್ದಲ್ಲಿ, ಕಾಮಗಾರಿಯ ಅಂದಾಜು ಮೊತ್ತವೆಷ್ಟು; ಸದರಿ ಕಾಮಗಾರಿಗಳು ಯಾವ ಹಂತದಲ್ಲಿದೆ? (ವಿವರ ನೀಡುವುದು)</p>		<p>ಮಂಡ್ಯ ಜಿಲ್ಲೆಯ ನಾಗಮಂಗಲ ಪಟ್ಟಣ ಪಂಚಾಯತಿಯನ್ನು ಪುರಸಭೆಯನ್ನಾಗಿ ಮೇಲ್ವರ್ಗಗಳಿಗೇರಿಸಲಾಗಿದ್ದು, ನಾಗಮಂಗಲ ಪುರಸಭೆಗೆ ಮೂಲಭೂತ ಸೌಕರ್ಯ ನೀಡಲು ಕಳೆದ ಮೂರು ವರ್ಷಗಳಲ್ಲಿ 14ನೇ ಹಣಕಾಸು ಯೋಜನೆಯಡಿ ಮೂಲಭೂತ ಸೌಕರ್ಯ ಕಲ್ಪಿಸಲು ಅನುದಾನವನ್ನು ಮಂಜೂರು ಮಾಡಿ ಬಿಡುಗಡೆಗೊಳಿಸಲಾಗಿದೆ. ಮಂಜೂರು ಮಾಡಿರುವ ಅನುದಾನ ಹಾಗೂ ಸದರಿ ಅನುದಾನಗಳಲ್ಲಿ ಕೈಗೊಂಡ ಕಾಮಗಾರಿಗಳ ವಿವರ, ಅಂದಾಜು ಮೊತ್ತ ಮತ್ತು ಕಾಮಗಾರಿಯ ಹಂತದ ವಿವರವನ್ನು ಅನುಬಂಧ-1 ರಲ್ಲಿ ನೀಡಿದೆ.</p> <p>15ನೇ ಹಣಕಾಸು ಆಯೋಗದ ಅನುದಾನದಡಿ ನಾಗಮಂಗಲ ಪುರಸಭೆಗೆ ಒಟ್ಟು ರೂ.88.00 ಲಕ್ಷಗಳು 2020-21ನೇ ಸಾಲಿಗೆ ಹಂಚಿಕೆ ಮಾಡಿದ್ದು, ಮೊದಲನೆಯ ಕಂತಿನ ಅನುದಾನ ರೂ.22.00 ಲಕ್ಷಗಳನ್ನು ಬಿಡುಗಡೆಗೊಳಿಸಲಾಗಿದೆ. ಹಂಚಿಕೆಯಾದ ಮೊತ್ತಕ್ಕೆ ಕಾಮಗಾರಿಗಳ ಕ್ರಿಯಾ ಯೋಜನೆ ತಯಾರಿಸಿ ಜಿಲ್ಲಾಧಿಕಾರಿಗಳ ಅನುಮೋದನೆ ಪಡೆಯಲಾಗಿದ್ದು, ಅನುಮೋದನೆಯಾದ ಕಾಮಗಾರಿಗಳಿಗೆ ಟೆಂಡರ್ ಕರೆಯಲು ಕ್ರಮವಹಿಸಲಾಗುತ್ತಿದೆ. ವಿವರವನ್ನು (ಅನುಬಂಧ-2) ರಲ್ಲಿ ನೀಡಿದೆ.</p> <p>ನಗರೋತ್ಥಾನ (ಮುನಿಸಿಪಾಲಿಟಿ)-3ನೇ ಹಂತದ ಯೋಜನೆಯಡಿ ಮಂಡ್ಯ ಜಿಲ್ಲೆಯ ನಾಗಮಂಗಲ ಪಟ್ಟಣ ಪಂಚಾಯತಿಗೆ ರೂ.200.00 ಲಕ್ಷಗಳನ್ನು ಹಂಚಿಕೆ ಮಾಡಲಾಗಿರುತ್ತದೆ. ಸದರಿ ಪಟ್ಟಣ ಪಂಚಾಯತಿಯನ್ನು ಪುರಸಭೆಯಾಗಿ ಮೇಲ್ವರ್ಗಗಳಿಗೇರಿಸಿದ ಹಿನ್ನೆಲೆಯಲ್ಲಿ ನಗರೋತ್ಥಾನ (ಮುನಿಸಿಪಾಲಿಟಿ)-3ನೇ ಹಂತದ ಯೋಜನೆಯಡಿ ರೂ.550.00 ಲಕ್ಷಗಳ ಅನುದಾನವನ್ನು ಹೆಚ್ಚುವರಿಯಾಗಿ ಹಂಚಿಕೆ ಮಾಡಲಾಗಿರುತ್ತದೆ ಕಾಮಗಾರಿಗಳ ವಿವರಗಳನ್ನು (ಅನುಬಂಧ-1) ರಲ್ಲಿ ನೀಡಿದೆ.</p> <p>ರಾಜ್ಯ ಹಣಕಾಸು ಆಯೋಗದ ಅನುದಾನ</p> <p>ಮೂಲ ಸೌಕರ್ಯಗಳಿಗಾಗಿ ಸರ್ಕಾರವು ಎಸ್.ಎಫ್.ಸಿ. ಮುಕ್ತನಿಧಿ, ಎಸ್.ಎಫ್.ಸಿ. ವಿಶೇಷ ಅನುದಾನ ಹಾಗೂ ಎಸ್.ಎಫ್.ಸಿ ಕುಡಿಯುವ ನೀರು ಅನುದಾನವನ್ನು ಒದಗಿಸುತ್ತಿದೆ. ಮಾರ್ಗಸೂಚಿಯಂತೆ ಕುಡಿಯುವ ನೀರು, ರಸ್ತೆ ಮತ್ತು ಚರಂಡಿ ನಿರ್ಮಾಣ, ಸ್ವಚ್ಛತೆ ಅಭಿವೃದ್ಧಿ</p>

	<p>ಉದ್ಯಾನವನ ಹಾಗೂ ಮಾರುಕಟ್ಟೆ ನಿರ್ಮಾಣ ಸೌಲಭ್ಯಗಳನ್ನು ಕಲ್ಪಿಸಲಾಗುತ್ತಿದೆ.</p> <p>ಮೇಲ್ವರ್ಗೀಕರಿಸಿದ ಪುರಸಭೆಗಳಲ್ಲಿ ಮೂಲಭೂತ ಸೌಕರ್ಯ ಒದಗಿಸಲು ಎಸ್.ಎಫ್.ಸಿ. ಅನುದಾನದಡಿ ಕಾಮಗಾರಿಗಳ ಅಂದಾಜು ವೆಚ್ಚ, ಕಾಮಗಾರಿಗಳ ಹಂತದ ವಿವರವನ್ನು (ಅನುಬಂಧ-3) ರಲ್ಲಿ ನೀಡಿದೆ.</p> <p>ಸ್ವಚ್ಛ ಭಾರತ ಮಿಷನ್ ಯೋಜನೆಯಡಿ ವೈಯಕ್ತಿಕ ಶೌಚಾಲಯ ನಿರ್ಮಾಣ, ಸಾರ್ವಜನಿಕ/ಸಮುದಾಯ ಶೌಚಾಲಯ, ಐ.ಇ.ಸಿ ಚಟುವಟಿಕೆ ಹಾಗೂ ಘನತ್ಯಾಜ್ಯ ನಿರ್ವಹಣೆ ಘಟಕಗಳಿರುತ್ತವೆ.</p> <p>ನಾಗಮಂಗಲ ಪುರಸಭೆಗೆ ಸದರಿ ಯೋಜನೆಯಲ್ಲಿ 93 ವೈಯಕ್ತಿಕ ಶೌಚಾಲಯಗಳನ್ನು ನಿರ್ಮಿಸಿದ್ದು, ರೂ.6.19 ಲಕ್ಷಗಳು ವೆಚ್ಚವಾಗಿರುತ್ತದೆ ಹಾಗೂ ಐ.ಇ.ಸಿ ಚಟುವಟಿಕೆಗಳಿಗೆ ರೂ.2.15 ಲಕ್ಷಗಳು ವೆಚ್ಚವಾಗಿರುತ್ತದೆ.</p> <p>ಸಮಗ್ರ ಘನತ್ಯಾಜ್ಯ ನಿರ್ವಹಣೆಗೆ ರೂ.541.33 ಲಕ್ಷಗಳ ಬಂಡವಾಳ ಮೊತ್ತದ ವಿಸ್ತೃತ ಯೋಜನಾ ವರದಿಗೆ ಸರ್ಕಾರದ ಅನುಮೋದನೆ ನೀಡಲಾಗಿರುತ್ತದೆ. ಸದರಿ ಯೋಜನಾ ವರದಿಯಲ್ಲಿ ಕೈಗೊಂಡಿರುವ ಕಾಮಗಾರಿಗಳ ವಿವರವನ್ನು ಅನುಬಂಧ-4 ಹಾಗೂ 5 ರಲ್ಲಿ ನೀಡಿದೆ.</p>
--	---

ಸಂಖ್ಯೆ:ನಅಇ 198 ಸಿಎಸ್‌ಎಸ್ 2020

(ನಾರಾಯಣ ಗೌಡ)


ಪೌರಾಡಳಿತ ಹಾಗೂ ತೋಟಗಾರಿಕೆ ಮತ್ತು ರೇಷ್ಮೆ ಸಚಿವರು

ವಿಧಾನ ಪರಿಷತ್ತಿನ ಸದಸ್ಯರಾದ ಮಾನ್ಯ ಶ್ರೀ.ಎನ್.ಅಪ್ಪಾಜಿಗೌಡ(ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಗಳಿಂದ ಚುನಾಯಿತರಾದವರು)ರವರ ಪ್ರಶ್ನೆಸಂಖ್ಯೆ 1834(2239)ಕ್ಕೆ ಉತ್ತರ

ಕ್ರ. ಸಂ.	ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಗಳ ಹೆಸರು	ಲೆಕ್ಕ ಶೀರ್ಷಿಕೆ	ಸಾಲು	ಕಾಮಗಾರಿ ಹೆಸರು	ಅಂದಾಜು ಮೊತ್ತ	ಖರ್ಚಾದ ಮೊತ್ತ	ಕಾಮಗಾರಿಯ ಪ್ರಸ್ತುತ ಹಂತ
1	ಪುರಸಭೆ ನಾಗಮಂಗಲ	ನಗರೋತ್ಥಾನ (ಮುನಿಸಿಪಾಲಿಟಿ)-3ನೇ ಹಂತ	2016-17 ರಿಂದ ಈವರೆಗೆ	ನಾಗಮಂಗಲ ಪಟ್ಟಣ ಪಂಚಾಯಿತಿ ವ್ಯಾಪ್ತಿಯಲ್ಲಿರುವ ಸೂಳಿಕೆ ಕುಡಿಯುವ ನೀರಿನ ಶುದ್ಧೀಕರಣ ಘಟಕ ಮೂಲ ಸ್ಥಾವರಗಳ 135 ಎಲ್‌ಪಿಸಿಡಿ ಸಂಬಂಧ ಮಾಪಲು ಮೋಟಾರ್‌ಗಳನ್ನು ಮೇಲ್ದರ್ಜೆಗೇರಿಸುವುದು, ಫಿಲ್ಟರ್‌ಬೆಡ್ ಅಭಿವೃದ್ಧಿ, ಶ್ರೀ ಕ್ಷೋರಿನೇಷನ್ ಕಾಮಗಾರಿ	76.02	76.02	ಪೂರ್ಣಗೊಂಡಿದೆ
2				ನಾಗಮಂಗಲ ಪಟ್ಟಣ ಪಂಚಾಯಿತಿಯ ಹಿರಿಕೆರೆ ಪಂಪ್‌ಹೌಸ್ ಮತ್ತು ಆಶ್ರಯ ಬಡಾವಣೆಯಲ್ಲಿ ಡಿಐ ವೈಪ್ ಅಳವಡಿಸುವುದು ಹಾಗೂ ಸುಭಾಷನಗರದಲ್ಲಿ ಪಿವಿಸಿ ವೈಪ್‌ಲೈನ್ ಅಳವಡಿಸುವ ಕಾಮಗಾರಿ	28.00	28.00	ಪೂರ್ಣಗೊಂಡಿದೆ
3				ನಾಗಮಂಗಲ ಪಟ್ಟಣ ಪಂಚಾಯಿತಿ ವ್ಯಾಪ್ತಿಯ ಉಪ್ಪಾರಹಳ್ಳಿ ಎಸ್‌ಸಿ ಕಾಲೋನಿಯ ಆಂಗನವಾಡಿಯಿಂದ ಬೊಮ್ಮಯ್ಯನ ಮನೆವರೆಗೆ ಚರಂಡಿ ಹಾಗೂ ಡಾಂಬರೀಕರಣ ಕಾಮಗಾರಿ ಮತ್ತು ಡಾ.ಅಂಬೇಡ್ಕರ್ ಭವನದ ಮುಂದುವರೆದ ಕಾಮಗಾರಿ	29.16	27.84	ಪೂರ್ಣಗೊಂಡಿದೆ
4				ನಾಗಮಂಗಲ ಪಟ್ಟಣ ಪಂಚಾಯಿತಿ ವ್ಯಾಪ್ತಿಯ ಬುಡುಬುಡುಕಿ ಕಾಲೋನಿಯ ನಿಂಗಯ್ಯನ ಲಕ್ಕಯ್ಯನ ಮನೆಯಿಂದ ಜಯರಾಮ್ ಮನೆವರೆಗೆ ಮತ್ತು ಪೊಲೀಸ್ ಶಿವರಾಜು ಮನೆಯಿಂದ ನಾಗರಾಜು ಮನೆವರೆಗೆ ಚರಂಡಿ ಹಾಗೂ ರಸ್ತೆ ಅಭಿವೃದ್ಧಿಪಡಿಸುವುದು	11.82	10.40	ಪೂರ್ಣಗೊಂಡಿದೆ
5				ನಾಗಮಂಗಲ ಪಟ್ಟಣ ಪಂಚಾಯಿತಿಯಲ್ಲಿನ ಶುದ್ಧೀಕರಣ ಘಟಕದ ಆವರಣದಲ್ಲಿ ರಸ್ತೆ ಅಭಿವೃದ್ಧಿ ಹಾಗೂ ಇತರೆ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ	25.00	22.91	ಪೂರ್ಣಗೊಂಡಿದೆ
6				ನಾಗಮಂಗಲ ಪುರಸಭೆ ವ್ಯಾಪ್ತಿಯಲ್ಲಿರುವ ನಾಗಮಂಗಲ ಟೌನ್. ಸಾರ್‌ಮೇಗಲಕೊಪ್ಪಲು, ಹೇಮಾವತಿ ಬಡಾವಣೆ, ಕೆಂಚೇಗೌಡನಕೊಪ್ಪಲು, ಗೊಲ್ಲರಕೊಪ್ಪಲು, ಮದಲಹಳ್ಳಿ ಪ್ರದೇಶಗಳಿಗೆ ಕುಡಿಯುವ ನೀರನ್ನು ಓದಗಿಸಲು ಬೋರ್‌ವೆಲ್ ಕೊರೆದು ಪೈಪ್ ಲೈನ್ ಅಳವಡಿಸುವ ಕಾಮಗಾರಿ.	32.83	0.00	Letter of Acceptance ನೀಡಲಾಗಿದೆ.
7				ನಾಗಮಂಗಲ ಪುರಸಭೆ ವ್ಯಾಪ್ತಿಯಲ್ಲಿರುವ ತೊಳಲಿ, ಚೌಡೇನಹಳ್ಳಿ, ಉಪಹಾರಹಳ್ಳಿ, ಬದ್ರಿಕೊಪ್ಪಲು, ಕಸುವಿನಹಳ್ಳಿ, ಮುದ್ದೇಗೌಡನಕೊಪ್ಪಲುಗಳಿಗೆ ಕುಡಿಯುವ ನೀರನ್ನು ಓದಗಿಸಲು ಬೋರ್‌ವೆಲ್ ಕೊರೆದು ಪೈಪ್ ಲೈನ್ ಅಳವಡಿಸುವ ಕಾಮಗಾರಿ	28.00	0.00	Letter of Acceptance ನೀಡಲಾಗಿದೆ.

ಕ್ರ. ಸಂ.	ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಗಳ ಹೆಸರು	ಲೆಕ್ಕ ಶೀರ್ಷಿಕೆ	ಸಾಲು	ಕಾಮಗಾರಿ ಹೆಸರು	ಅಂದಾಜು ಮೊತ್ತ	ಖರ್ಚಾಗುವ ಮೊತ್ತ	ಕಾಮಗಾರಿಯ ಸ್ವರೂಪ ಹಂತ
8	ಪುರಸಭೆ, ನಾಗಮಂಗಲ	ನಗರೋತ್ಥಾನ (ಮುನಿಸಿಪಾಲಿಟಿ)-3ನೇ ಹಂತ	2016-17 ರಿಂದ ಈವರೆಗೆ	ನಾಗಮಂಗಲ ಪುರಸಭೆ ವ್ಯಾಪ್ತಿಯಲ್ಲಿರುವ ಗದ್ದೇಭುವನಹಳ್ಳಿ ಬಳಪದ ಮಂಟಿಕೊಪ್ಪಲು, ಬೇರೇಶ್ವರಪುರ, ಕೆ.ಮಲ್ಲೇನಹಳ್ಳಿ, ಮಾಯಣ್ಣಗೌಡನಕೊಪ್ಪಲುಗಳಿಗೆ ಕುಡಿಯುವ ನೀರಿನ್ನು ಒದಗಿಸಲು ಬೋರ್‌ವೆಲ್ ಕೊರೆದು ಕುಡಿಯುವ ನೀರಿನ ಪೈಪ್‌ಲೈನ್ ಅಳವಡಿಸುವ ಕಾಮಗಾರಿ.	26.00	0.00	Letter of Acceptance ನೀಡಲಾಗಿದೆ.
9				ನಾಗಮಂಗಲ ಪುರಸಭೆ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಒಳಚರಂಡಿ ಸೌಲಭ್ಯ ಕಲ್ಪಿಸಲು ರಾಜ್ಯ ಹಣಕಾಸು ಅನುದಾನದ ಯೋಜನೆಯಡಿಯಲ್ಲಿ ಅನುಮೋದನೆಯಾಗಿರುವುದರಿಂದ ಕೆ.ಯು.ಎಸ್.ಡಬ್ಲ್ಯು & ಡಿಬಿ ರವರಿಗೆ ಪುರಸಭೆ ವಂತಿಕೆ ಮೊತ್ತ	107.15	107.15	ಕ.ನ.ನೀ.ಸ ಮತ್ತು ಒ.ಚ.ಮಂಡಳಿ ರವರಿಗೆ ವಂತಿಕೆ ಪಾವತಿಸಿದೆ.
10				ನಾಗಮಂಗಲ ಪುರಸಭಾ ವ್ಯಾಪ್ತಿಯಲ್ಲಿರುವ ವಾರ್ಡ್ ನಂ:08 ರಲ್ಲಿ ಪೌರಕಾರ್ಮಿಕರ ಕಾಲೋನಿಯಲ್ಲಿ ಮುನೇಶ್ವರ ದೇವಸ್ಥಾನದವರೆಗೆ, ವಾರ್ಡ್ ನಂ:11 ರಲ್ಲಿ ಮೈಸೂರು ರಸ್ತೆ ಉರ್ದು ಶಾಲೆ ಪಕ್ಕ, ವಾರ್ಡ್ ನಂ:17ರಲ್ಲಿ ಗೊಲಗಲರಕೊಪ್ಪಲು ರಾಮಮೂರ್ತಿ ಮನೆಯಿಂದ ಮಲ್ಲೇಶ ಮನೆವರೆಗೆ, ವಾರ್ಡ್ ನಂ:18ರಲ್ಲಿ ತೊಳಲಿ ಮುಖ್ಯ ರಸ್ತೆ ದೇವರಾಜು ಮನೆಯಿಂದ ಕೃಷ್ಣಪ್ಪ ಮನೆವರೆಗೆ, ವರದರಾಜು ಮನೆಯಿಂದ ಮುಖ್ಯರಸ್ತೆವರೆಗೆ, ಕೃಷ್ಣಪ್ಪ ಮನೆಯಿಂದ ಹುಚ್ಚಯ್ಯ ಮನೆವರೆಗೆ ವಾರ್ಡ್ ನಂ:20 ರಲ್ಲಿ ಕಸುವಿನಹಳ್ಳಿ ಸಮುದಾಯ ಭವನದಿಂದ ರಾಮಣ್ಣ ದೇವಸ್ಥಾನದಿಂದ ಹುಚ್ಚಪ್ಪ ದೇವಸ್ಥಾನದವರೆಗೆ, ವಾರ್ಡ್ ನಂ:22ರಲ್ಲಿ ಬೇರೇಶ್ವರಪುರ ಎಸ್.ಸಿ. ಕಾಲೋನಿಯಲ್ಲಿ ಹುಚ್ಚಮ್ಮ ದೇವಸ್ಥಾನದಿಂದ ಹುಚ್ಚಪ್ಪ ದೇವಸ್ಥಾನದವರೆಗೆ, ವಾರ್ಡ್ ನಂ:23ರಲ್ಲಿನ ಮಲ್ಲೇನಹಳ್ಳಿ ಎಸ್.ಸಿ ಕಾಲೋನಿ ದೇವಶೆಟ್ಟಿ ಮನೆವರೆಗೆ, ರಸ್ತೆ ಮತ್ತು ಚರಂಡಿ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ	80.18	0.00	Letter of Acceptance ನೀಡಲಾಗಿದೆ.
11				ನಾಗಮಂಗಲ ಪುರಸಭಾ ವ್ಯಾಪ್ತಿಯ ಬುಡಬುಡಿಕೆ ಕಾಲೋನಿಯ ಹತ್ತಿರ ಮತ್ತು ಚರಂಡಿ ಅಭಿವೃದ್ಧಿ ಪಡಿಸುವ ಕಾಮಗಾರಿ	32.49	0.00	Letter of Acceptance ನೀಡಲಾಗಿದೆ.
12				ನಾಗಮಂಗಲ ಪುರಸಭಾ ವ್ಯಾಪ್ತಿಯಲ್ಲಿರುವ ವಾರ್ಡ್ ನಂ:01ರಲ್ಲಿ ಸುಭಾಷನಗರ ಭೋಜಣ್ಣ ರವರ ಮನೆ ಹತ್ತಿರ, ಸಂತು ಮನೆಯಿಂದ ಜವರೇಗೌಡರವರ ಮನೆವರೆಗೆ, ವಾರ್ಡ್ ನಂ:02ರಲ್ಲಿ ಮಾಸ್ತರ್ ಮಂಜೇಗೌಡರವರ ಮನೆಯಿಂದ ಚಂದ್ರಶೇಖರ್ ಮನೆವರೆಗೆ, ವಾರ್ಡ್ ನಂ:03 ರಲ್ಲಿ ಡೈರಿ ಹಿಂಭಾಗದ ರಸ್ತೆಯ ಅಹಮ್ಮದ್ ಹುಸೇನ್ ಮನೆಯಿಂದ ಲಾಯರ್ ಮಹದೇವ ಮನೆವರೆಗೆ, ವಾರ್ಡ್ ನಂ:05 ರಲ್ಲಿ ಸಂತಬೀದಿ ಪಕ್ಕದಲ್ಲಿರುವ ಸಪ್ತಗಿರಿ ರಮೇಶ ಅಂಗಡಿಯಿಂದ ಬಿ.ಎಂ.ರಸ್ತೆವರೆಗೆ ರಸ್ತೆ ಮತ್ತು ಚರಂಡಿ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ	46.00	0.00	ಬದಲಿ ಕ್ರಿಯಾಯೋಜನೆಯ ಪ್ರಸ್ತಾವನೆ ಜಿಲ್ಲಾಧಿಕಾರಿಗಳ ಕಛೇರಿಯಲ್ಲಿ ಸ್ವೀಕೃತವಾಗಿರುತ್ತದೆ.

ಕ್ರ. ಸಂ.	ಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಗಳ ಹೆಸರು	ಲೆಕ್ಕ ಶೀರ್ಷಿಕೆ	ಸಾಲು	ಕಾಮಗಾರಿ ಹೆಸರು	ಅಂದಾಜು ಮೊತ್ತ	ಖರ್ಚು ಗಿರುವ ಮೊತ್ತ	ಕಾಮಗಾರಿಯ ಪ್ರಸ್ತುತ ಹಂತ
13	ಪುರಸಭೆ, ನಾಗಮಂಗಲ	ನಗರೋತ್ಥಾನ (ಮುನಿಸಿಪಾಲಿಟಿ)-3ನೇ ಹಂತ	2016-17 ರಿಂದ ಈವರೆಗೆ	ನಾಗಮಂಗಲ ಪುರಸಭಾ ವ್ಯಾಪ್ತಿಯಲ್ಲಿರುವ ವಾಡ ನಂ:07 ರಲ್ಲಿ ಶ್ರೀ.ಯೋಗಾನರಸಿಂಹ ಸ್ವಾಮಿ ದೇವಸ್ಥಾನ ಮುಂಭಾಗ, ವಾರ್ಡ್ ನಂ:08 ರಲ್ಲಿ ಲಾಯರ್ ಮನೆಯಿಂದ ಕೆಂಪೇಗೌಡ ಮನೆವರೆಗೆ ವಾರ್ಡ್ ನಂ:10 ರಲ್ಲಿ ಭಲಾರೆ ಮನೆಯಿಂದ ದಸ್ತಗಿರಿ ಮನೆವರೆಗೆ, ವಾರ್ಡ್ ನಂ:10ರಲ್ಲಿ ಅಮೀರ್ ನಿವೇಶನದ ಪಕ್ಕ ಸೀನಪ್ಪ ಮನೆ ಮುಂದೆ, ವಾರ್ಡ್ ನಂ:13 ರಲ್ಲಿ ಬಿ ಎಂ ರಸ್ತೆಯಿಂದ ತಿಮ್ಮ ಪ್ಪ ಮನೆವರೆಗೆ ರಸ್ತೆ ಮತ್ತು ಚರಂಡಿ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ.	40.00	0.00	ಬದಲಿ ಕ್ರಿಯಾಯೋಜನೆಯ ಪ್ರಸ್ತಾವನೆ ಜಿಲ್ಲಾಧಿಕಾರಿಗಳ ಕಛೇರಿಯಲ್ಲಿ ಸ್ವೀಕೃತವಾಗಿರುತ್ತದೆ.
14				ನಾಗಮಂಗಲ ಪುರಸಭೆ ವ್ಯಾಪ್ತಿಯಲ್ಲಿರುವ ವಾರ್ಡ್ ನಂ:17ರಲ್ಲಿ ಗೊಲ್ಲರಕೊಪ್ಪಲು ನಂಬುಂಡೇಗೌಡರವರ ಮನೆಯಿಂದ ವೆಂಕಟೇಶ ಮನೆವರೆಗೆ, ಪುದಲಹಳ್ಳಿ ಮಾರಮ್ಮ ದೇವಸ್ಥಾನದಿಂದ ಮೂರ್ತಿ ಮನೆವರೆಗೆ, ಮರಿಯಪ್ಪ ಮನೆಯಿಂದ ಕೆಂಗಣ್ಣ ಮನೆವರೆಗೆ, ಬಸವರಾಜು ಮನೆಯಿಂದ ಜಯಮ್ಮನ ಮನೆವರೆಗೆ, ಮಹಾಲಕ್ಷ್ಮಿ ದೇವಸ್ಥಾನದ ಎದುರು ಇರುವ ರಸ್ತೆವರೆಗೆ ವಾರ್ಡ್ ನಂ:21 ರಲ್ಲಿ ಮುದ್ದೇಗೌಡನಕೊಪ್ಪಲು ರಾಪುನ್ ಪರಿಫ್ ಮನೆಯಿಂದ ಕಲೀಲ್ ಮನೆವರೆಗೆ, ಮುನಾವರ್ ಮನೆಯಿಂದ ಮರಿಯಪ್ಪ ಮನೆವರೆಗೆ, ವಾರ್ಡ್ ನಂ:23 ರಲ್ಲಿ ಮಾಯಣ್ಣಗೌಡನ ಕೊಪ್ಪಲು ರಾಜಣ್ಣ ಮನೆಯಿಂದ ಮರಿಯಪ್ಪ ಮನೆವರೆಗೆ, ವಾರ್ಡ್ ನಂ:23 ರಲ್ಲಿ ಮಾಯಣ್ಣಗೌಡನ ಕೊಪ್ಪಲು ರಾಜಣ್ಣ ಮನೆಯಿಂದ ಚನ್ನಪ್ಪ ಮನೆವರೆಗೆ, ಸತೀಶ್ ಮನೆಯಿಂದ ವಜೀರ್ ಮನೆವರೆಗೆ, ಮಕ್ಕಲ್ ಮನೆಯಿಂದ ರಾಜಣ್ಣ ಮನೆಯಿಂದ ಚನ್ನಪ್ಪ ಮನೆವರೆಗೆ, ಸತೀಶ್ ಮನೆಯಿಂದ ವಜೀರ್ ಮನೆವರೆಗೆ ಮಕ್ಕಲ್ ಮನೆಯಿಂದ ಅಲಿ ಮನೆವರೆಗೆ, ಮುನಾವರ್ ಮನೆಯಿಂದ ದಸ್ತಗಿರ್ ಮನೆವರೆಗೆ ರಸ್ತೆ ಮತ್ತು ಚರಂಡಿ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ.	74.85	0.00	ಬದಲಿ ಕ್ರಿಯಾಯೋಜನೆಯ ಪ್ರಸ್ತಾವನೆ ಜಿಲ್ಲಾಧಿಕಾರಿಗಳ ಕಛೇರಿಯಲ್ಲಿ ಸ್ವೀಕೃತವಾಗಿರುತ್ತದೆ.


 ಮುಖ್ಯ ಅಭಿಯಂತರರು(ಆಯ) ಪೌರಾಡಳಿತ ನಿರ್ದೇಶನಾಲಯ
 ಬೆಂಗಳೂರು

LCQ 1834 (2239)

ಅನುಬಂಧ - 2

ವಿಧಾನ ಪರಿಷತ್ತಿನ ಸದಸ್ಯರಾದ ಮಾನ್ಯ ಶ್ರೀ.ಎನ್.ಅಪ್ಪಾಚಿಗೌಡ(ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಗಳಿಂದ ಚುನಾಯಿತರಾದವರು)ರವರ ಪ್ರಶ್ನೆಸಂಖ್ಯೆ.1834(2239)ಕ್ಕೆ ಉತ್ತರ

(ರೂ. ಲಕ್ಷಗಳಲ್ಲಿ)

ಕ್ರ. ಸಂ.	ಅನುದಾನ	2016-17ನೇ ಸಾಲು		ವೆಚ್ಚ (ಅಗಸ್ತ 2020ರ ಅಂತ್ಯದ ವರೆಗೆ)	2017-18ನೇ ಸಾಲು		ವೆಚ್ಚ (ಅಗಸ್ತ 2020ರ ಅಂತ್ಯದ ವರೆಗೆ)	2018-19ನೇ ಸಾಲು		ವೆಚ್ಚ (ಅಗಸ್ತ 2020ರ ಅಂತ್ಯದ ವರೆಗೆ)	2019-20ನೇ ಸಾಲು		ವೆಚ್ಚ (ಅಗಸ್ತ 2020ರ ಅಂತ್ಯದ ವರೆಗೆ)
		ಹಂಚಿಕೆ	ಬಿಡುಗಡೆ		ಹಂಚಿಕೆ	ಬಿಡುಗಡೆ		ಹಂಚಿಕೆ	ಬಿಡುಗಡೆ		ಹಂಚಿಕೆ	ಬಿಡುಗಡೆ	
1	14ನೇ ಹಣಕಾಸು ಆಯೋಗದ ಸಾಮಾನ್ಯ ಮೂಲ ಅನುದಾನ	49.03	49.03	42.42	56.65	56.66	43.34	64.50	64.50	58.75	86.00	86.05	42.95
2	14ನೇ ಹಣಕಾಸು ಆಯೋಗದ ಸಾಮಾನ್ಯ ಕಾರ್ಯಾಧಾರಿತ ಅನುದಾನ	17.47	17.47	13.69	17.52	17.52	10.20	0.00	0.00	-	0.00	0.00	-

[Signature]

[Signature]

Workwise Progress of NAGAMANGALA TP under 14th Finance Commission Grants - 2016-17 to 2019-20 (Basic and Performance Grants)

Date=21-09-2020

S.No	Town Name	Year	Sector Name	Work Name	Rs. in Lakhs		Work Status
					Estimate Cost	Expenditure Cost	
1	Nagamangala	2016-17 BG	Other Works	improvement of burial ground in Nagamangala Town(spill over)	2.45	1.87	Work Completed
2	Nagamangala		Other Works	ಇಂಠು ಗುಂಡಿ ನಿರ್ಮಿಸುವುದು	3.00	0.00	Tender to be Invited
3	Nagamangala		Other Works	ಇಂಠು ಗುಂಡಿ ನಿರ್ಮಿಸುವುದು	1.16	0.00	Tender to be Invited
4	Nagamangala		Other Works	construction of public toilet at Nagamangala Municipal Stadium	2.45	0.00	Work Started
5	Nagamangala		Roads	improvement and development of drain and road at Land fill site Nagamangala Town limit	9.75	7.40	Work Completed
6	Nagamangala		Roads	Construction of concrete road from ramesha's house to venkatappa's house in ward no.09, kollapuradamma temple road, in ward no.6 beside surya narayana's house, in ward no.11 from vajidpasha's house to nazir ahammed's house, in ward no.12 from rathnamma's house to puttassiddamma's house, in ward no.14 from ibrahim's house to ismail'a house and in ward no.16 from c.k.mahammed khasim khan's house to nazim unnisa's house, in Nagamangala Town	7.35	7.32	Work Completed
7	Nagamangala		Storm Water Drains	from B.M.Road to Shetter's house in ward no.02, in ward no.07 from Dastagi's house to mahammed ali's house, in ward no.08 from ramaiah's house to lorry channappa's site, from mariyappa's house to ramanna's house, in ward no.10 near rangaswamy house, beside ameer's house, in ward no.9 near bhalare mahadevappa's house, in ward no.11 near KEB Shrinivas's house and behind college road behind thammannas house constructing CC drainage, in Nagamangala Town limits	7.35	7.28	Work Completed
8	Nagamangala		Street Lighting	providing and laying LED/induction light in Nagamangala Town	2.90	1.96	Work Completed
9	Nagamangala		Street Lighting	Providing and laying Energy saving switches in Main road, Nagamangala Town	2.00	1.95	Work Completed
10	Nagamangala		Under Ground Drainage	set-out of drainage pipe in coverage of Nagamangala town	3.20	3.17	Work Completed
11	Nagamangala		Under Ground Drainage	purchasing a jetting mission for Nagamangala Town Panchayath office, Nagamangala Town	4.08	4.08	Work Completed
12	Nagamangala		Water Supply	Providing DI Pipeline for drinking water supply from sulekere pamp house to RTO office, Nagamangala town	7.50	7.39	Work Completed
TOTAL					53.19	42.42	

Workwise Progress of NAGAMANGALA TP under 14th Finance Commission Grants - 2016-17 to 2019-20 (Basic and Performance Grants)

Date=21-09-2020					Rs. in Lakhs		
S.No	Town Name	Year	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
1	Nagamangala	2016-17 PG	Buildings	Nagamangala Municipal Office Building Renovation Work	0.94	0.00	Work Started
2	Nagamangala		Buildings	Nagamangala Municipality Office maintenance work	0.88	0.00	Work Started
3	Nagamangala		Other Works	Construction of Toilet at Stadium of Nagamangala Town - Advanced work	0.87	0.00	Work Started
4	Nagamangala		Roads	Development of Road at ward No.:15 of Nagamangala Town	1.75	1.62	Work Completed
5	Nagamangala		Storm Water Drains	Construction of Drain near milk dairy in ward No.:03 at Nagamangala Town	2.62	1.83	Work Completed
6	Nagamangala		Street Lighting	Providing and Laying of LED/Sodium light at Nagamangala	2.62	1.92	Work Completed
7	Nagamangala		Street Lighting	Providing and Fixing UG cable for Lamps of Hirikere Park at Nagamangala Town - Advanced work	0.88	0.72	Work Completed
8	Nagamangala		Street Lighting	Providing and Fixing UG Cable for Lamps of Hirikere Park at Nagamangala Town-Advanced work	0.87	0.79	Work Completed
9	Nagamangala		Under Ground Drainage	Sewerage Pipeline and Man hole Construction work at leaving places of Nagamangala Municipality	3.49	3.47	Work Completed
10	Nagamangala		Water Supply	Digging of borewell , providing and fixing pipeline at sulekere pumphouse in Nagamangala	3.49	1.46	Work Completed
11	Nagamangala		Water Supply	Providing and Fixing of Drinking water Pipeline at TB Extension, Nagamangala	1.98	1.88	Work Completed
TOTAL					20.39	13.69	

[Handwritten Signature]

Workwise Progress of NAGAMANGALA TP under 14th Finance Commission Grants - 2016-17 to 2019-20 (Basic and Performance Grants)

Date=21-09-2020

S.No	Town Name	Year	Sector Name	Work Name	Rs. in Lakhs		Work Status
					Estimate Cost	Expenditure Cost	
1	Nagamangala	2017-18 BG	Buildings	Construction of Toilet at Stadium of Nagamangala Town	2.83	0.00	Work Started
2	Nagamangala		Buildings	Nagamangala Municipality Office maintenance work	2.83	0.00	Work Started
3	Nagamangala		Buildings	Nagamangala Municipal Office Building Renovation Work	7.37	0.00	Under Tender Process
4	Nagamangala		Other Works	Sewerage Pipeline and Man hole Construction work at leaving places of Nagamangala Municipality	5.66	5.48	Work Completed
5	Nagamangala		Roads	construction of concrete for the primises of badagudamma temple in nagamangala town	5.00	3.92	Work Completed
6	Nagamangala		Roads	construction of road from mallesh's house to gopi's house on ward no. 3 at nagamangala town.	3.50	2.69	Work Completed
7	Nagamangala		Solid Waste Management	Providing and fixing of pipeline to the digged borewell of the nagamangala town panchayath solid waste disposal unit and also the construction of a cistron .	4.00	1.29	Work Completed
8	Nagamangala		Solid Waste Management	To pay partial subscription of municipal share to DPR prepared for the implementation of the Solid Waste Management Rules in the Nagamangala Municipality	4.50	4.50	Work Completed
9	Nagamangala		Solid Waste Management	Providing and Fixing of CCamera to prevent trash in the balckSpot within the town limits and solid waste management unit	0.75	0.75	Work Started
10	Nagamangala		Storm Water Drains	construction of rain water drains up to the house of mulkatte Krishna from the house of chinnegowda in ward no. 9 and from sigekai mill to rajanna'shousein ward no. 2 at nagamangala town.	8.50	5.91	Work Completed
11	Nagamangala		Street Lighting	Providing and Fixing UG Cable for Lamps of Hirikere Park at Nagamangala Town	2.83	2.33	Work Completed
12	Nagamangala		Street Lighting	providing and fixing of UG cable to the B.M road center media light at nagamangala town	5.67	5.14	Work Completed
13	Nagamangala		Water Supply	Digging of borewell , providing and fixing pipeline at sulekere pumphouse in Nagamangala	11.33	11.33	Work Completed
TOTAL					64.77	43.34	

Workwise Progress of NAGAMANGALA TP under 14th Finance Commission Grants - 2016-17 to 2019-20 (Basic and Performance Grants)

Date=21-09-2020

S.No	Town Name	Year	Sector Name	Work Name	Rs. in Lakhs		Work Status
					Estimate Cost	Expenditure Cost	
1	Nagamangala	2017-18 PG	Buildings	Construction of Toilet at Stadium in Nagamangala town Continued work	1.75	0	Under Tender Process
2	Nagamangala		Other Works	Hirikere Pumphouse Maintenance work at Nagamangala Town	0.88	0	Under Tender Process
3	Nagamangala		Solid Waste Management	To pay partial subscription of the local body as per the Report of waste management project in Nagamangala Municipality	7.01	7.01	Work Completed
4	Nagamangala		Under Ground Drainage	Construction of Manhole and drainage pipeline work at leaving places of Nagamangala town limits	3.50	3.19	Work Completed
5	Nagamangala		Under Ground Drainage	Construction of Heavy rain water drainage system from the road of Soolekere to Hirikere at ward No.:08 of Nagamangala municipality limits	1.75	0	Work Started
6	Nagamangala		Water Supply	Drinking water pipeline work at the leaving places of Nagamangala town limits	2.63	0	Work Started
TOTAL					17.52	10.20	

Jody

Workwise Progress of NAGAMANGALA TP under 14th Finance Commission Grants - 2016-17 to 2019-20 (Basic and Performance Grants)

Date=21-09-2020

S.No	Town Name	Year	Sector Name	Work Name	Rs. in Lakhs		Work Status
					Estimate Cost	Expenditure Cost	
1	Nagamangala	2018-19 BG	Other Works	Construction of Toilet at the Stadium of Nagamangala Town - Advanced work	3.23	0	Work Started
2	Nagamangala		Other Works	Development work of Sri.Soumakeshava Temple Park of the Nagamangala municipality	3.23	2.66	Work Completed
3	Nagamangala		Other Works	Banajgars Burial ground development work on Mysore road at Nagamangala Town	3.23	2.42	Work Completed
4	Nagamangala		Roads	Development of crossroads in ward no:08 from Krishmurthys house to Basavannas house, in ward no:07 from Srinivasas house to Sri.Yoganarasimhaswamy temple, beside Mosque, to the mahammed ismail house in ward no:15, from hasan taj house to sharif house and Next to the Urdhu school, and in Ward no:13 near Dr.Hasans House	9.67	8.06	Work Completed
5	Nagamangala		Solid Waste Management	To pay partial subscription of municipal share to DPR prepared for the implementation of the Solid Waste Management Rules in the Nagamangala Municipality	9.67	9.67	Work Completed
6	Nagamangala		Solid Waste Management	To pay partial subscription of municipal share to DPR prepared for the implementation of the Solid Waste Management Rules in the Nagamangala Municipality	3.23	3.23	Work Completed
7	Nagamangala		Solid Waste Management	Providing and Fixing of CCamera to prevent trash in the balckSpot within the town limits and solid waste management unit	4.11	4.11	Work Completed
8	Nagamangala		Storm Water Drains	Construction of Heavy rain water drainage system at ward No.:08 of Nagamangala municipality limits	9.67	7.98	Work Completed
9	Nagamangala		Under Ground Drainage	Sewerage Pipeline and Man hole Construction work at leaving places of Nagamangala Town	12.9	11.21	Work Completed
10	Nagamangala		Water Supply	Providing and Fixing of Drinking water Pipeline at the crossroads of Palagrahara, Bhadrakoppaliu, upparahalli, subhashnagara roads and at the leaving places of Nagamangala town	9.67	9.41	Work Completed
TOTAL					68.61	58.75	



Workwise Progress of NAGAMANGALA.TP under 14th Finance Commission Grants - 2016-17 to 2019-20 (Basic and Performance Grants)

Date=21-09-2020					Rs. in Lakhs		
S.No	Town Name	Year	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
1	Nagamangala	2019-20 BG	Bridges	Construction of Road and Compond at burial ground of K.Mallenahalli in Nagamangala limits	4.30	0	Work Started
2	Nagamangala		Buildings	To pay for the lack of grants to the supermarket belonging to the Nagamangala Municipality	4.30	0	Work Started
3	Nagamangala		Burial Ground	Digging of borewell and Providing and fixing of Motor pump and pipeline to the newly added villages in Nagamagala Town municipality that is Ward No: 17,18,19,20,21,22 and 23 of Gaddebhuvanahalli, Kasuwanahalli, Madalahalli, Saramegalakoppalu, Badrikoppalu, Tholali, K.Mallenahalli, Muddegowdanakoppalu, Mayannagowdanakoppalu, Beereshwarapura, Balapadamantikoppalu	17.20	0	Work Started
4	Nagamangala		Roads	Providing Asphalt road from Kumbarastreet maruthi temple road to Pondstreet road Renukappa building of Ward no:5,6 and 13 in Nagamangala town	8.60	0	Work Started
5	Nagamangala		Solid Waste Management	To pay partial subscription of the local body as per the Report of waste management project in Nagamangala Municipality	34.40	34.40	Work Completed
6	Nagamangala		Storm Water Drains	Construction of Heavy rain water drainage system from the road of Soolekere to Hirikere at ward No.:08 of Nagamangala municipality limits Continued work	8.60	0	Work Started
7	Nagamangala		Under Ground Drainage	Pipeline and Manhole consruction work at leaving places of newly added villages in Nagamagala Town municipality that is Ward No: 17,18,19,20,21,22 and 23 of Gaddebhuvanahalli, Kasuwanahalli, Madalahalli, Saramegalakoppalu, Badrikoppalu, Tholali, K.Mallenahalli, Muddegowdanakoppalu, Mayannagowdanakoppalu, Beereshwarapura, Balapadamantikoppalu	8.60	8.55	Work Completed
				TOTAL	86.00	42.95	
				GRAND TOTAL	310.48	211.35	

Annexure 2

Workwise Progress of 15th Finance Commission Basic Grants 2020-21 Report

Date=21-09-2020

Rs. in Lakhs

S.No	Town Name	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
1	Nagamangala	Bridges	Development of Burial Ground in Bettada Mallenahalli village, Survey No: 168, dedicated to the Nagamangala Municipality	8.80	0	Tender to be Invited
2	Nagamangala	Other Works	Purchase and Providing and fixing of Twin Bins in the Commercial Areas of Nagamangala	22.00	0	Tender to be Invited
3	Nagamangala	Other Works	Planting and announcing plants on the main roads of the Nagamangala town.	3.30	0	Tender to be Invited
4	Nagamangala	Roads	Construction of Footpath and Covering Slab to the drainage of roads in Ward no 2 3 4 5 6 7 8 11 12 13 14 15 and 16 of Nagamangala	8.80	0	Tender to be Invited
5	Nagamangala	Street Lighting	To Pay Transaction Advisors Consultancy Fee for Installing LED Lights in Nagamangala Municipality	2.26	0	Tender to be Invited
6	Nagamangala	Street Lighting	Wiring works and Installation of new tubular pillars in some fallen areas and cement power poles in newly added villages of nagamangala town	3.24	0	Tender to be Invited
7	Nagamangala	Under Ground Drainage	Drainage pipeline work at leaving places of newly added villages and in Nagamangala Town limits that is in Ward No: 1,2,3,4,6,8,9,14,15,16,17,19	8.80	0	Tender to be Invited
8	Nagamangala	Under Ground Drainage	Construction of Heavy rain water drainage system from the road of Soolekere to Hirikere at ward No.:08 of Nagamangala municipality limits	8.80	0	Tender to be Invited
9	Nagamangala	Water Supply	Providing and fixing of Rain water Harvesting to the Dr.B.R.Ambedkar Bhavana in nagamangala town limits	3.50	0	Tender to be Invited
10	Nagamangala	Water Supply	Providing and fixing of Drinking water pipeline at leaving places of newly added villages and in Nagamangala Town limits that is in Ward No: 1,2,3,4,6,8,9,14,15,16,17,19	16.30	0	Tender to be Invited
TOTAL				85.80	0.00	

Hoobani

Annexure - 3

PROGRESS OF WORKS UNDER SFC UNTIED PROGRAMME

Date=26-09-2020

Rs. in Lakhs

SL.NO	District	Name Of the Town	ULB Type	Year	Total Approved Works		Works Started		Under Tender Process		Tender to be Invited		No of Works Completed	
					No of works	Amount	No of works	Amount	No of works	Amount	No of works	Amount	No of works	Amount
1	Bagalkote	Hunagunda	TMC	2016-17	25	73.38	0	0	0	0	0	0	25	73.38
				2017-18	16	79.26	0	0	0	0	0	0	16	79.09
				2018-19	16	93	0	0	0	0	0	0	16	58.95
				TOTAL	57	245.64	0	0	0	0	0	0	57	211.42
2	Ballari	Hagarbommanahalli	TMC	2016-17	21	289.63	0	0	0	0	0	0	21	209.73
				2017-18	16	279.63	0	0	0	0	0	0	16	198.43
				2018-19	9	266.42	4	91.52	0	0	0	0	5	158.74
				TOTAL	46	835.68	4	91.52	0	0	0	0	42	566.9
3	Ballari	Kurekuppaa	TMC	2016-17	24	148.22	1	2	0	0	0	0	23	104.79
				2017-18	15	147.21	1	37.06	0	0	0	0	14	87.46
				2018-19	17	142	0	0	0	0	0	0	17	96.38
				TOTAL	56	437.43	2	39.06	0	0	0	0	54	288.63
				2016-17	32	261.66	1	5	0	0	0	0	31	202.32

LNR.10.2020

Annexure - 3

PROGRESS OF WORKS UNDER SFC UNTIED PROGRAMME

Date=26-09-2020

Rs. in Lakhs

SL.NO	District	Name Of the Town	ULB Type	Year	Total Approved Works		Works Started		Under Tender Process		Tender to be Invited		No of Works Completed	
					No of works	Amount	No of works	Amount	No of works	Amount	No of works	Amount	No of works	Amount
4	Ballari	Kurugodu	TMC	2017-18	28	308.75	1	5	0	0	0	0	25	167.39
				2018-19	22	281.89	6	48.65	2	4.96	3	13.28	13	103.44
				TOTAL	82	852.3	8	58.65	2	4.96	3	13.28	69	473.15
5	Belagavi	Harugeri	TMC	2016-17	88	295.44	0	0	0	0	0	0	88	220.11
				2017-18	31	295.44	0	0	0	0	0	0	31	248.61
				2018-19	38	281	1	9	0	0	0	0	37	219.67
TOTAL	157	871.88	1	9	0	0	0	0	0	156	688.39			
6	Belagavi	Hukkeri	TMC	2016-17	9	95.85	0	0	0	0	0	0	9	71.88
				2017-18	5	95.85	0	0	0	0	0	0	5	69.1
				2018-19	23	91	0	0	0	0	0	0	23	65.83
TOTAL	37	282.7	0	0	0	0	0	0	0	37	206.81			
7	Belagavi	Konnur	TMC	2016-17	26	148.21	0	0	0	0	0	0	26	111.15
				2017-18	16	148.21	0	0	0	0	0	0	16	121.3

Annexure - 3

PROGRESS OF WORKS UNDER SFC UNTIED PROGRAMME

Date=26-09-2020

Rs. in Lakhs

SL.NO	District	Name Of the Town	ULB Type	Year	Total Approved Works		Works Started		Under Tender Process		Tender to be Invited		No of Works Completed	
					No of works	Amount	No of works	Amount	No of works	Amount	No of works	Amount	No of works	Amount
		TOTAL			57	375.36	0	0	0	0	0	0	57	269.41
				2016-17	16	123.51	0	0	0	0	0	0	16	90.93
11	Belagavi	Sadalga	TMC	2017-18	13	123.14	0	0	0	0	0	0	13	97.46
				2018-19	14	117	0	0	0	0	0	0	14	83.71
		TOTAL			43	363.65	0	0	0	0	0	0	43	272.1
				2016-17	16	160.07	1	2.07	0	0	0	0	15	115.53
12	Belagavi	Ugar Khurd	TMC	2017-18	25	160.07	0	0	1	2	0	0	24	97.64
				2018-19	24	153	2	8	0	0	0	0	22	109.25
		TOTAL			65	473.14	3	10.07	1	2	0	0	61	322.42
				2016-17	9	96.38	0	0	0	0	0	0	9	75.31
				2017-18	12	97.82	0	0	0	0	0	0	12	91.19
13	Bengaluru Urban	Attibele	TMC	2018-19	12	73.44	0	0	0	0	0	0	12	71.74
		TOTAL			33	267.64	0	0	0	0	0	0	33	238.24

Annexure - 3

PROGRESS OF WORKS UNDER SFC UNITED PROGRAMME

Date=26-09-2020

Rs. in Lakhs

SL.NO	District	Name Of the Town	ULB Type	Year	Total Approved Works		Works Started		Under Tender Process		Tender to be Invited		No of Works Completed	
					No of works	Amount	No of works	Amount	No of works	Amount	No of works	Amount	No of works	Amount
14	Bengaluru Urban	Bommasandra	TMC	2016-17	22	105.73	0	0	0	0	0	0	22	79.29
				2017-18	10	105.73	0	0	0	0	0	0	10	86.37
			TMC	2018-19	10	99	0	0	0	0	0	0	10	80.25
				TOTAL	42	310.46	0	0	0	0	0	0	42	245.91
15	Bengaluru Urban	Chandapura	TMC	2016-17	22	113.63	0	0	0	0	0	22	85.21	
				2017-18	18	113.63	1	0.6	0	0	0	0	17	90.34
			TMC	2018-19	11	106	6	84.45	0	0	0	0	5	52.79
				TOTAL	51	333.26	7	85.05	0	0	0	0	44	228.34
16	Bengaluru Urban	Jigani	TMC	2016-17	34	132.41	0	0	0	0	0	34	108.68	
				2017-18	13	152.41	0	0	0	0	0	0	13	119.81
			TMC	2018-19	13	124	0	0	0	0	0	0	13	83.42
				TOTAL	60	408.82	0	0	0	0	0	0	60	311.91
				2016-17	5	88.93	0	0	0	0	0	5	66.69	

Annexure - 3

PROGRESS OF WORKS UNDER SFC UNTIED PROGRAMME

Date=26-09-2020

Rs. in Lakhs

SL.NO	District	Name Of the Town	ULB Type	Year	Total Approved Works		Works Started		Under Tender Process		Tender to be Invited		No of Works Completed	
					No of works	Amount	No of works	Amount	No of works	Amount	No of works	Amount	No of works	Amount
17	Davanagere	Channagiri	TMC	2017-18	15	88.93	0	0	0	0	0	0	15	71.88
				2018-19	17	84.43	0	0	0	0	0	0	17	61.57
				TOTAL	37	262.29	0	0	0	0	0	0	37	200.14
18	Davanagere	Malebennuru	TMC	2016-17	43	138.33	0	0	0	0	0	0	43	103.72
				2017-18	36	138.32	1	8.69	0	0	0	0	35	111.95
				2018-19	24	131.34	0	0	0	0	0	0	24	81.54
		TOTAL		103	407.99	1	8.69	0	0	0	0	102	297.21	
19	Kalaburagi	Atzalpura	TMC	2016-17	36	131.42	0	0	0	0	0	0	36	94.49
				2017-18	18	131.42	0	0	0	0	0	0	18	92.25
				2018-19	16	125	2	13.38	0	0	0	0	14	63.47
		TOTAL		70	387.84	2	13.38	0	0	0	0	68	250.21	
20	Kalaburagi	Chincholi	TMC	2016-17	37	127.46	0	0	0	0	0	0	37	95.26
				2017-18	27	390.46	1	263	0	0	0	0	26	117.06

Annexure - 3

PROGRESS OF WORKS UNDER SFC UNITED PROGRAMME

Date=26-09-2020

Rs. in Lakhs

SL.NO	District	Name Of the Town	ULB Type	Year	Total Approved Works		Works Started		Under Tender Process		Tender to be Invited		No of Works Completed	
					No of works	Amount	No of works	Amount	No of works	Amount	No of works	Amount	No of works	Amount
27	Mysuru	T.Narasipura	TMC	2016-17	16	160.07	0	0	0	0	0	0	16	132.9
				2017-18	9	160.07	1	10	0	0	0	0	8	124.3
				2018-19	8	151.97	4	57.64	0	0	0	0	4	107.98
		TOTAL			33	472.11	5	67.64	0	0	0	0	28	365.18
28	Raichur	Maski	TMC	2016-17	11	157.11	0	0	0	0	0	0	11	117.84
				2017-18	23	157.11	0	0	0	0	0	0	23	127.29
				2018-19	20	149.16	0	0	0	0	0	0	20	114.23
		TOTAL			54	463.38	0	0	0	0	0	0	54	359.36
29	Udupi	Kaup	TMC	2016-17	34	98.77	0	0	0	0	0	0	34	84.49
				2017-18	27	98.86	0	0	0	0	0	0	27	86.46
				2018-19	12	94.1	0	0	0	0	0	0	12	58.74
		TOTAL			73	291.73	0	0	0	0	0	0	73	229.69
				2016-17	21	111.65	0	0	0	0	0	0	21	83.05

Annexure - 3

PROGRESS OF WORKS UNDER SFC UNTIED PROGRAMME

Date=26-09-2020														Rs. in Lakhs	
SL.NO	District	Name Of the Town	ULB Type	Year	Total Approved Works		Works Started		Under Tender Process		Tender to be Invited		No of Works Completed		
					No of works	Amount	No of works	Amount	No of works	Amount	No of works	Amount	No of works	Amount	
30	Uttara Kannada	Ankola	TMC	2017-18	19	126.69	0	0	0	0	0	0	19	89.53	
				2018-19	28	121.54	0	0	0	0	0	0	28	83.55	
				TOTAL	68	359.88	0	0	0	0	0	0	68	256.13	
31	Uttara Kannada	Haliyala	TMC	2016-17	22	122.51	0	0	0	0	0	0	22	91.89	
				2017-18	15	122.52	0	0	0	0	0	0	15	99.3	
				2018-19	17	115.99	0	0	0	0	0	0	17	88.53	
		TOTAL		54	361.02	0	0	0	0	0	0	54	279.72		
32	Yadgir	Gurumakkal	TMC	2016-17	1	106.71	0	0	0	0	0	0	1	80.04	
				2017-18	4	106.71	0	0	0	0	0	0	4	86.47	
				2018-19	7	102	0	0	0	0	0	0	7	96.9	
		TOTAL		12	315.42	0	0	0	0	0	0	12	263.41		
33	Yadgir	Kakkera	TMC	2016-17	29	163.04	0	0	0	0	0	0	29	122.28	
				2017-18	16	163.04	0	0	0	0	0	0	16	132.02	


Annexure - 3


PROGRESS OF WORKS UNDER SFC UNITED PROGRAMME

Date=26-09-2020

Rs. in Lakhs

SL.NO	District	Name Of the Town	ULB Type	Year	Total Approved Works		Works Started		Under Tender Process		Tender to be Invited		No of Works Completed	
					No of works	Amount	No of works	Amount	No of works	Amount	No of works	Amount	No of works	Amount
				2018-19	7	155	0	0	0	0	0	0	7	124.39
				TOTAL	52	481.08	0	0	0	0	0	0	52	378.69
				2016-17	28	125.49	0	0	0	0	0	0	28	94.11
				2017-18	13	125.49	2	31.7	0	0	0	0	11	121.73
34	Yadgir	Kembhavi	TMC	2018-19	13	119	5	94.7	0	0	0	0	8	60.19
				TOTAL	54	369.98	7	97.87	0	0	0	0	47	276.03
		Grand Total			2026	14143	57	665.15	3	6.96	5	17.2	1960	10288


P.V. Lalitha
CHIEF PROJECT OFFICER
 Urban Policy, Innovation & Development Unit
 Directorate of Municipal Administration
 Bangalore



Annexure - 3

PROGRESS OF WORKS UNDER SFC DRINKING WATER PROGRAMME

Date=26-09-2020

Rs. in Lakhs

SL.NO	District	Name Of the Town	ULB Type	year	Total Approved Works		Works Started		Under Tender Process		Tender to be Invited		No of Works Completed			
					No of works	Amount	No of works	Amount	No of works	Amount	No of works	Amount	No of works	Amount		
1	Bagalkote	Hunagunda	TMC	2016-17	11	16.82	0	0	0	0	0	0	0	11	16.82	
				2017-18	10	17.14	0	0	0	0	0	0	0	0	10	17.08
				2018-19	2	30	0	0	0	0	0	0	0	0	2	30
				TOTAL	23	63.96	0	0	0	0	0	0	0	0	23	63.9
2	Ballari	Hagaribomr anahalli	TMC	2016-17	11	36.54	0	0	0	0	0	0	0	11	31.95	
				2017-18	12	36.11	1	6.11	0	0	0	0	0	0	11	29.04
				2018-19	8	30	0	0	0	0	0	0	0	0	8	20.76
				TOTAL	31	102.65	1	6.11	0	0	0	0	0	0	30	81.75
3	Ballari	Kurekuppa	TMC	2016-17	5	15.46	0	0	0	0	0	0	0	5	13.82	
				2017-18	15	77.43	1	13	0	0	0	0	0	0	14	44.14
				2018-19	3	10	0	0	0	0	0	0	0	0	3	6.54
				TOTAL	23	102.89	1	13	0	0	0	0	0	0	22	64.5
4	Ballari	Kurugodu	TMC	2016-17	9	15.9	0	0	0	0	0	0	0	9	13.2	
				2017-18	5	8.03	0	0	0	0	0	0	0	0	5	7.15
				2018-19	11	30	3	13	1	3.5	0	0	0	0	7	10.73
				TOTAL	23	102.89	1	13	0	0	0	0	0	0	22	64.5

Annexure - 3

PROGRESS OF WORKS UNDER SFC DRINKING WATER PROGRAMME

Date=26-09-2020

Rs. in Lakhs

SLNO	District	Name Of the Town	ULB Type	year	Total Approved Works		Works Started		Under Tender Process		Tender to be Invited		No of Works Completed	
					No of works	Amount	No of works	Amount	No of works	Amount	No of works	Amount	No of works	Amount
9	Belagavi	Mugalkhod	TMC	2016-17	63	72.94	0	0	0	0	0	0	63	71.85
				2017-18	57	122.1	0	0	0	0	0	0	57	98.27
				2018-19	21	30	0	0	0	0	0	0	21	20.52
		TOTAL			141	225.04	0	0	0	0	0	141	190.64	
10	Belagavi	Munavalli	TMC	2016-17	10	29.11	0	0	0	0	0	0	10	29.11
				2017-18	3	26	0	0	0	0	0	0	3	26
				2018-19	10	30	0	0	0	0	0	0	10	24.1
		TOTAL			23	85.11	0	0	0	0	0	23	79.21	
11	Belagavi	Sadalga	TMC	2016-17	8	30.46	0	0	0	0	0	0	8	29.59
				2017-18	7	27.85	0	0	0	0	0	0	7	26.92
				2018-19	9	30	0	0	0	0	0	0	9	25.07
		TOTAL			24	88.31	0	0	0	0	0	24	81.58	
				2016-17	17	26.38	0	0	0	0	0	0	17	26.38

Annexure - 3

PROGRESS OF WORKS UNDER SFC DRINKING WATER PROGRAMME

Date=26-09-2020

Rs. in Lakhs

SL.NO	District	Name Of the Town	ULB Type	year	Total Approved Works		Works Started		Under Tender Process		Tender to be Invited		No of Works Completed			
					No of works	Amount	No of works	Amount	No of works	Amount	No of works	Amount	No of works	Amount		
12	Belagavi	Ugar Khurd	TMC	2017-18	14	22.29	0	0	0	0	0	0	0	14	22.29	
				2018-19	2	30	0	0	0	0	0	0	0	0	2	29.08
		TOTAL			33	78.67	0	0	0	0	0	0	0	33	77.75	
13	Bengaluru Urban	Attibele	TMC	2016-17	10	33.65	0	0	0	0	0	0	0	10	33.65	
				2017-18	6	59.81	0	0	0	0	0	0	0	0	6	57.71
				2018-19	2	20	0	0	0	0	0	0	0	0	2	18.54
		TOTAL			18	113.46	0	0	0	0	0	0	18	109.9		
14	Bengaluru Urban	Bommasandra	TMC	2016-17	16	35.86	0	0	0	0	0	0	0	16	33.65	
				2017-18	10	103.52	0	0	0	0	0	0	0	0	10	93.57
				2018-19	3	23.36	0	0	0	0	0	0	0	0	3	20
		TOTAL			29	162.74	0	0	0	0	0	0	29	147.22		
15	Bengaluru Urban	Chandapura	TMC	2016-17	7	32.28	0	0	0	0	0	0	0	7	31.69	
				2017-18	14	89.85	0	0	0	0	0	0	0	0	14	89.57
				2018-19	0	0	0	0	0	0	0	0	0	0	0	0
		TOTAL			21	122.13	0	0	0	0	0	0	21	121.26		

Annexure - 3

PROGRESS OF WORKS UNDER SFC DRINKING WATER PROGRAMME

Date=26-09-2020

Rs. in Lakhs

SL.NO	District	Name Of the Town	ULB Type	year	Total Approved Works		Works Started		Under Tender Process		Tender to be Invited		No of Works Completed	
					No of works	Amount	No of works	Amount	No of works	Amount	No of works	Amount	No of works	Amount
16	Bengaluru Urban	Jigani	TMC	2016-17	7	33.65	0	0	0	0	0	0	7	33.65
				2017-18	12	83.45	0	0	0	0	0	0	12	75.36
				2018-19	4	20	0	0	0	0	0	0	4	19.87
		TOTAL			23	137.1	0	0	0	0	0	23	128.88	
17	Davanagere	Channagiri	TMC	2016-17	9	14.74	0	0	0	0	0	0	9	14.74
				2017-18	9	20.06	0	0	0	0	0	0	9	20.02
				2018-19	5	20	0	0	0	0	0	0	5	20
		TOTAL			23	54.8	0	0	0	0	0	23	54.76	
18	Davanagere	Malebennuru	TMC	2016-17	10	17.74	0	0	0	0	0	0	10	16.74
				2017-18	18	25.86	0	0	0	0	0	0	18	24.14
				2018-19	10	20	0	0	0	0	0	0	10	17.66
		TOTAL			38	63.6	0	0	0	0	0	38	58.54	
19	Kalaburagi	Atzalpura	TMC	2016-17	8	19.55	0	0	0	0	0	0	8	19.37
				2017-18	19	30.49	0	0	0	0	0	0	19	29.67
				2018-19	19	30	0	0	0	0	0	0	19	25.51

Annexure - 3

PROGRESS OF WORKS UNDER SFC Drinking Water PROGRAMME

Date=26-09-2020

Rs. in Lakhs

SL.NO.	District	Name Of the Town	ULB Type	year	Total Approved Works		Works Started		Under Tender Process		Tender to be Invited		No of Works Completed	
					No of works	Amount	No of works	Amount	No of works	Amount	No of works	Amount	No of works	Amount
				2018-19	2	20	0	0	0	0	0	0	2	20
		TOTAL			14	40.43	2	1.29	0	0	0	0	12	37.85
				2016-17	1	13.65	0	0	0	0	0	0	1	13.65
				2017-18	4	18.57	0	0	0	0	0	0	4	18.58
24	Mandya	Pandavapura	TMC	2018-19	4	20	0	0	0	0	0	0	4	20
		TOTAL			9	52.22	0	0	0	0	0	0	9	52.23
				2016-17	12	23.65	0	0	0	0	0	0	12	23.62
				2017-18	9	31.28	0	0	0	0	0	1	8	23.54
25	Mysuru	H.D.Kote	TMC	2018-19	0	0	0	0	0	0	0	0	0	0
		TOTAL			21	54.93	0	0	0	0	1	5	20	47.16
				2016-17	7	16.82	0	0	0	0	0	0	7	15.77
				2017-18	9	37.51	0	0	0	0	0	4	9	33.25
26	Mysuru	Periyapatna	TMC	2018-19	4	15	1	2	0	0	0	0	3	12.45
		TOTAL			20	69.33	1	2	0	0	4	28.23	19	61.47
				2016-17	4	23.65	0	0	0	0	0	0	4	23.61

Annexure - 3

PROGRESS OF WORKS UNDER SFC Drinking Water PROGRAMME

Date=26-09-2020

Rs. in Lakhs

Sl.NO	District	Name Of the Town	ULB Type	Year	Total Approved Works		Works Started		Under Tender Process		Tender to be Invited		No of Works Completed			
					No of works	Amount	No of works	Amount	No of works	Amount	No of works	Amount	No of works	Amount		
27	Mysuru	T.Narasipura	TMC	2017-18	2	18.57	0	0	0	0	0	0	0	2	0	
				2018-19	0	0	0	0	0	0	0	0	0	0	0	0
				TOTAL	6	42.22	0	0	0	0	0	0	0	0	6	23.61
28	Raichur	Maski	TMC	2016-17	12	26.38	0	0	0	0	0	0	0	12	26.38	
				2017-18	20	32.29	0	0	0	0	0	0	0	0	20	32.29
				2018-19	8	30	1	3	0	0	0	0	0	0	7	22.15
TOTAL	40	88.67	1	3	0	0	0	0	0	0	0	39	80.82			
29	Udupi	Kaup	TMC	2016-17	20	66.06	0	0	0	0	0	0	0	20	64.57	
				2017-18	51	147.22	0	0	2	8	0	0	0	0	49	129.29
				2018-19	6	22.16	0	0	0	0	0	0	0	0	6	17.84
TOTAL	77	235.44	0	0	2	8	0	0	0	0	0	75	211.7			
30	Uttara Kannada	Ankolia	TMC	2016-17	1	13.65	0	0	0	0	0	0	0	1	13.02	
				2017-18	5	18.57	0	0	0	0	0	0	0	0	5	18.52
				2018-19	0	0	0	0	0	0	0	0	0	0	0	0
TOTAL	6	32.22	0	0	0	0	0	0	0	0	0	6	31.54			

Annexure - 3

PROGRESS OF WORKS UNDER SFC Drinking Water PROGRAMME

Date=26-09-2020

Rs. in Lakhs

SL.NO	District	Name Of the Town	ULB Type	year	Total Approved Works		Works Started		Under Tender Process		Tender to be Invited		No of Works Completed			
					No of works	Amount	No of works	Amount	No of works	Amount	No of works	Amount	No of works	Amount		
31	Uttara Kannada	Haliyala	TMC	2016-17	3	10.53	0	0	0	0	0	0	0	3	10	
				2017-18	0	0	0	0	0	0	0	0	0	0	0	0
				2018-19	2	20	0	0	0	0	0	0	0	0	2	17.67
		TOTAL			5	30.53	0	0	0	0	0	0	5	27.67		
32	Yadgir	Gurumatkal	TMC	2016-17	3	25.2	0	0	0	0	0	0	0	3	24.21	
				2017-18	1	12.99	0	0	0	0	0	0	0	0	1	10.21
				2018-19	13	30	3	7	0	0	0	0	0	0	10	14.12
		TOTAL			17	68.19	3	7	0	0	0	0	14	48.54		
33	Yadgir	Kakkera	TMC	2016-17	4	16.82	0	0	0	0	0	0	0	4	14.47	
				2017-18	5	9.28	0	0	0	0	0	0	0	0	5	8.8
				2018-19	25	30	0	0	0	0	0	0	0	0	25	24.07
		TOTAL			34	56.1	0	0	0	0	0	0	34	47.34		
34	Yadgir	Kembhavi	TMC	2016-17	13	19.55	0	0	0	0	0	0	0	13	16.49	
				2017-18	14	12.99	3	2.4	0	0	0	0	0	0	11	7.24
				2018-19	24	30	0	0	0	0	0	0	0	0	24	27.54


Annexure - 3

PROGRESS OF WORKS UNDER SFC Drinking Water PROGRAMME

Date=26-09-2020

Rs. in Lakhs

SL.NO	District	Name Of the Town	ULB Type	year	Total Approved Works		Works Started		Under Tender Process		Tender to be	No of Works Completed		
					No of works	Amount	No of works	Amount	No of works	Amount	Invited	Amount	No of works	Amount
					51	62.54	3	2.4	0	0	0	0	48	51.27
		Grand Total			1014	2985.1	22	91.02	3	11.5	6	38.09	992	2608.9


M.V. Jayabalu
CHIEF PROJECT OFFICER
 Urban Poverty Alleviation Management Unit
 Directorate of Municipal Administration
 Bangalore

Annexure - 3

PROGRESS OF WORKS UNDER SFC Special Grants PROGRAMME

Date: 25-09-2020


Rs. in Lakhs

SL.NO	District	Name Of the Town	ULB Type	YEAR	Total Approved Works		Works Started		Under Tender Process		Tender to be Invited		No of Works Completed	
					No of works	Amount	No of works	Amount	No of works	Amount	No of works	Amount	No of works	Amount
1	Ballari	Hagaribommanahalli	TMC	2016-17	10	95	3	25	1	15	0	0	6	53.85
2	Belagavi	Hanurigeri	TMC	2016-17	0	0	0	0	0	0	0	0	0	0
3	Belagavi	Hukkeri	TMC	2016-17	12	100	0	0	0	0	0	0	12	97.89
4	Belagavi	Kudachi	TMC	2016-17	11	84.1	0	0	0	0	0	0	11	71.37
5	Belagavi	Mugalkhod	TMC	2016-17	5	75	2	35	0	0	0	0	3	51
6	Belagavi	Sadalgia	TMC	2016-17	7	200	0	0	0	0	0	0	7	200
				2017-18	3	200	0	0	0	0	0	0	3	187
		TOTAL		2018-19	4	88.1	0	0	0	0	0	0	4	88.1
					14	488.1	0	0	0	0	0	0	14	475.1
7	Davanagere	Channagiri	TMC	2018-19	10	100	0	0	0	0	0	0	10	79.73
8	Kalaburagi	Chincholi	TMC	2018-19	7	100	0	0	7	100	0	0	0	0
9	Kalaburagi	Jewargi	TMC	2018-19	4	300	0	0	0	0	4	300	0	0
10	Koppal	Karatagi	TMC	2018-19	3	100	0	0	0	0	1	50	3	0
11	Mandya	Nagamangala	TP	2016-17	1	170	1	170	0	0	0	0	0	70

Annexure - 3

PROGRESS OF WORKS UNDER SFC Special Grants PROGRAMME

Date=25-09-2020																				
Rs. in Lakhs																				
1	2	3	4	5	8		9		11		12		13		14		15	16	17	18
SL.NO	District	Name Of the Town	ULB Type	YEAR	Total Approved Works		Works Started		Under Tender Process		Tender to be Invited		No of Works Completed							
					No of works	Amount	No of works	Amount	No of works	Amount	No of works	Amount	No of works	Amount						
12	Mysuru	Periyapatna	TMC	2016-17	51	600	6	57	2	50.32	1	30	42	392.27						
				2016-17	15	300	2	215	0	0	0	0	13	225.53						
13	Raichur	Maski	TMC	2018-19	36	900	10	529	5	95	0	0	21	276						
		TOTAL			51	1200	12	744	5	95	0	0	34	501.53						
14	Udupi	Kaup	TMC	2016-17	66	341.94	0	0	0	0	0	0	66	300						
				2016-17	11	326.53	0	0	0	0	0	0	11	298.66						
15	Uttara Kannada	Haliyala	TMC	2017-18	10	1000	5	725.5	0	0	0	0	5	622.62						
		TOTAL			21	1326.53	5	725.5	0	0	0	0	16	921.28						
16	Yadgir	Kembhavi	TMC	2018-19	5	200	0	0	5	200	0	0	0	0						
		Grand Total			271	5280.7	29	1756.5	20	460.32	6	380	217	3014.02						


K.V. Kalyan
 CHIEF PROJECT OFFICER,
 Urban Poverty Alleviation Management Unit
 Directorate of Municipal Administration
 Bangalore

Tawri Municipal Council, Nagamangala		SWM DPR Implementation (Vehicle and machineries Components)						SWM DPR Implementation (Vehicle and machineries Components)										
District	Name Of the ULB	ULB Type	Total No. of as approved in DPR	Description of each work	Estimated Cost	T/S. Obtained Y/N	Whether Tender is invited Y/N	If no expected date of inviting tender	Date of tender Notification	Tender Number	Work order issued Y/N	If work order not issued date of issue of work order	Amount of each tender	Time Period fixed for supply of vehicle and machineries	Remarks			
Mandya	Nagamangala	TMC	2	Supplying 2.0 Cum. Capacity box type Auto tipper	12,32,380	Yes	Yes	-	06-09-2019	DMA/2019-20/ND-8765	Yes	-	10,05,364	Supplied	awaiting for the 3rd party inspection reports delayed due to Closer of college for Covid-19 Lockdown			
			1	Supplying, installing and commissioning of Bailing Machine	7,33,000	Yes	Yes	-	06-09-2019	DMA/2019-20/ND-8764	Yes	-	4,45,000	Not yet Supplied	The technical specifications are again reviewed by the District Technical committee for the tender to be invited. The NIT may be published by 10-07-2020			
			1	Supplying, installing and commissioning of Screening Trommel, Hopper with conveyor belt and accessories	54,00,000	Yes	Yes	-	06-09-2019	DMA/2019-20/ND-8759	No	-	-	-	-	One of the tenderer has made an appeal before the honorable principal secretary, JJDC, DUDC has submitted the report on the appeal to DMA. The appeal is still pending before the government		
			12110	Supplying of HDPE 10liters. Bins for household	22,57,909	Yes	Yes	-	06-09-2019	DMA/2019-20/ND8762	No	-	-	-	-	-	-	
			1	Supplying, installing and commissioning of Weighbridge 40 to 60 capacity	7,05,666	Yes	Yes	-	13-02-2020	GEM/2020/B/546611	No	-	-	-	-	-	No bidders were technically eligible & Tender/Bid not concluded, rebids to be invited due to expiry of bid validity during Covid-19 crisis	
			8	Supplying installing and commissioning of GPS tracking system for vehicles	1,60,000	Yes	Yes	-	11-02-2020	GEM/2020/B/544243	No	-	-	-	-	-	No bidders were technically eligible & Tender/Bid not concluded, rebids to be invited due to expiry of bid validity during Covid-19 crisis	
			1	Front Loader Back Hoe 76 HP	29,52,000	Yes	Yes	-	10-03-2020	GEM/2020/B/563956	No	-	-	Before 15th June 2020	-	-	-	Bid evaluation is in progress



Town Municipal Council, Nagamangala

SWM DPR Implementation (Civil Components)

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
District	Name Of the ULB	ULB Type	Total No. of as approved in DPR	Description of each work	Estimated Cost	T.S.Obtain not V/N	Cost of each work as per approved T.S	Whether Tender is invited V/N	- if no expected date of inviting tender	Date of tender Notification	Indent Number	Amount put to tender	Last date fixed for receiving filled in tenders	Work order Issued V/N
Mandya	Nagamangala	TMC	21	Sanitary Landfill	29.29	Y	30.75	Y	-					N
				Leachate Tank	1.96	Y	2.08	Y	-					N
				Processing shed	171.34	Y	-	Y	-					N
				Dry waste collection Centre	33.2	Y	31.5	Y	-					N
				Planted gravel filter	11.83	Y	13	Y	-					N
				Office cum WB Building	3.03	Y	4.15	Y	-					N
				Weight Bridge	4.45	Y	4.5	Y	-					N
				RWH	2.47	Y	2.89	Y	-					N
				Toilet, Bath and Changing Room	3.71	Y	4.81	Y	-					N
				Septic Tank	1.04	Y	1.05	Y	-					N
				Soak Pit	2.06	Y	2.09	Y	-					N
				Bituminous Road	51.65	Y	10.25	Y	-	27-12-2020	DMAA2019-20/OW/WORK INDENT 51817	329.75	20-01-2020	N
				Drain	1.48	Y	1.67	Y	-					N
				Deep Waste burial fac. lity	0.05	Y	0.12	Y	-					N
				Fire Extinguisher	1.37	Y	1.25	Y	-					N
				Fire Hydrante	13.15	Y	7.47	Y	-					N
				OHT	28.78	Y	23.6	Y	-					N
				Green Belt	2.5	Y	4.18	Y	-					N
				DG Set Platform	1.38	Y	1.66	Y	-					N
				Control Panel room	2.75	Y	3.04	Y	-					N
				Electrical	36.33	Y	36.33	Y	-					N

