


ಕರ್ನಾಟಕ ವಿಧಾನ ಪರಿಷತ್ತು

ಚುಕ್ಕೆ ಗುರುತಿಲ್ಲದ ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ	: 353
ಸದಸ್ಯರ ಹೆಸರು	: ಶ್ರೀ ಕೆ.ಎಸ್. ನವೀನ್ (ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಗಳ ಕ್ಷೇತ್ರ)
ಉತ್ತರಿಸುವ ದಿನಾಂಕ	: 11-12-2024
ಉತ್ತರಿಸುವ ಸಚಿವರು	: ಲೋಕೋಪಯೋಗಿ ಸಚಿವರು

ಕ್ರಮ ಸಂಖ್ಯೆ	ಪ್ರಶ್ನೆಗಳು	ಉತ್ತರ
ಅ)	ರಾಜ್ಯದಲ್ಲಿ ಪ್ರಗತಿಯಲ್ಲಿರುವ ಮತ್ತು ಹೊಸದಾಗಿ ಘೋಷಣೆ ಮಾಡಿರುವ ರಾಷ್ಟ್ರೀಯ ಹೆದ್ದಾರಿ ಯೋಜನೆಗಳು ಯಾವುವು; ಈ ಯೋಜನೆಗಳಿಗೆ ಅಗತ್ಯವಿರುವ ಭೂಮಿ ಎಷ್ಟು; (ಯೋಜನೆವಾರು ವಿವರ ನೀಡುವುದು)	
ಆ)	ಪ್ರಗತಿಯಲ್ಲಿರುವ ಮತ್ತು ಹೊಸದಾಗಿ ಘೋಷಣೆ ಮಾಡಿರುವ ಹೆದ್ದಾರಿಗಳಿಗೆ ಅಗತ್ಯವಿರುವ ಮತ್ತು ಲಭ್ಯವಿರುವ ಭೂಮಿ ಎಷ್ಟು; (ಯೋಜನೆವಾರು ವಿವರವನ್ನು ಒದಗಿಸುವುದು)	ರಾಜ್ಯದಲ್ಲಿ ಪ್ರಗತಿಯಲ್ಲಿರುವ ಮತ್ತು ಹೊಸದಾಗಿ ಘೋಷಣೆ ಮಾಡಿರುವ ರಾಷ್ಟ್ರೀಯ ಹೆದ್ದಾರಿ ಯೋಜನೆಗಳು; ಈ ಯೋಜನೆಗಳಿಗೆ ಅಗತ್ಯವಿರುವ ಭೂಮಿ; ಅಗತ್ಯ ಭೂಮಿಯನ್ನು ಸ್ವಾಧೀನ ಪಡಿಸಿಕೊಂಡಿರುವ ಹಾಗೂ ಸ್ವಾಧೀನ ಪಡಿಸಿಕೊಳ್ಳಲು ಬಾಕಿ ಇರುವ ಭೂಮಿಗಳ ವಿವರಗಳನ್ನು ಅನುಬಂಧದಲ್ಲಿ ನೀಡಲಾಗಿದೆ.
ಇ)	ಅಗತ್ಯ ಭೂಮಿಯನ್ನು ಸ್ವಾಧೀನ ಪಡಿಸಿಕೊಳ್ಳಲಾಗಿದೆಯೇ; ಸ್ವಾಧೀನ ಪಡಿಸಿಕೊಳ್ಳಲು ಬಾಕಿ ಇರುವ ಭೂಮಿ ಎಷ್ಟು; ಹೆದ್ದಾರಿ ಯೋಜನೆಗಳಿಗೆ ಭೂಮಿ ಲಭ್ಯತೆ ಇಲ್ಲದಿರುವುದು ಸರ್ಕಾರದ ಗಮನಕ್ಕೆ ಬಂದಿದೆಯೇ; (ಯೋಜನೆವಾರು ವಿವರ ನೀಡುವುದು)	
ಈ)	ಪ್ರಗತಿಯಲ್ಲಿರುವ ಹಾಗೂ ಹೊಸದಾಗಿ ಆರಂಭವಾಗಬೇಕಿರುವ ಯೋಜನೆಗಳನ್ನು ತ್ವರಿತಗತಿಯಲ್ಲಿ ಅನುಷ್ಠಾನಗೊಳಿಸಲು ರಾಜ್ಯ ಸರ್ಕಾರ ಯಾವ ಕ್ರಮ ಕೈಗೊಂಡಿದೆ?	ಪ್ರಗತಿಯಲ್ಲಿರುವ ಹಾಗೂ ಹೊಸದಾಗಿ ಆರಂಭವಾಗಬೇಕಿರುವ ಯೋಜನೆಗಳನ್ನು ತ್ವರಿತಗತಿಯಲ್ಲಿ ಅನುಷ್ಠಾನಗೊಳಿಸಲು ಮುಖ್ಯಮಂತ್ರಿಗಳು, ಲೋಕೋಪಯೋಗಿ ಸಚಿವರು, ಸರ್ಕಾರದ ಮುಖ್ಯ ಕಾರ್ಯದರ್ಶಿಗಳು ಮತ್ತು ಸರ್ಕಾರದ ಪ್ರಧಾನ ಕಾರ್ಯದರ್ಶಿಗಳನ್ನೊಳಗೊಂಡ ಉನ್ನತ ಮಟ್ಟದ ಸಭೆಯನ್ನು ಕಾಲಕಾಲಕ್ಕೆ ನಡೆಸಿ ಸಂಬಂಧಿಸಿದ ಜಿಲ್ಲಾಧಿಕಾರಿಗಳ ಜವಾಬ್ದಾರಿ ವಹಿಸಿ ಭೂ-ಸ್ವಾಧೀನ ಕಾರ್ಯವನ್ನು ತ್ವರಿತಗೊಳಿಸಿ ಕಾಮಗಾರಿಯನ್ನು ಕೈಗೊಳ್ಳಲು ಕ್ರಮ ವಹಿಸಲಾಗಿದೆ.

ಕಡತ ಸಂಖ್ಯೆ: ಲೋಇ 313 ಸಿಎನ್‌ಹೆಚ್ 2024 (ಇ)


 (ಸತೀಶ ಜಾರಕಿಹೊಳೆ)
 ಲೋಕೋಪಯೋಗಿ ಸಚಿವರು

National Highways Authority of India

ANNEXURE

List of Ongoing/Under implementation Projects

Sl. No.	Project Name	NH No	Total Length (km)	Total land required (In Ha)	Total land in Possession/Available (In Ha)	Pending/Balance (In Ha)
1	TN/KNT border to Hoskote section	648	20.9	135.53	116.66	18.87
2	Package I of 6 laning Belgaum to Sankeshwar bypass section	48	40.017	258.63	253.26	5.37
3	Package II of 6 laning Sankeshwar bypass to MH/KNT Border section	48	37.83	259.43	245.94	13.49
4	6 laning of Hubli-Dharwad section	48	30.35	218.98	180	38.98
5	Balance work of 2L PS from Khanapur-KNT/GOA Border section	748	53.32	140.36	140.36	0
6	Package-II of Akkalkot - KNT/TS Border section	150C	71	551	550.77	0.23
7	Package-III of Akkalkot - KNT/TS Border section	150C	65.5	590.95	458.45	132.5
8	4 lane of Channarayapatna& Hassan bypass Section	75	39.01	246.43	245.61	0.82
9	Hassan - Maranahally section	75	45.14	200.643	200.643	0
10	Package - I of Addahole to Bantwal Cross Section	75	15.13	278.44	278.44	0
11	Package II of Addahole to Bantwal Cross section	75	48.485			
12	Karkala- Mangalore (Shimoga - Mangalore)	169	45.012	206.55	176.66	29.89
13	6 lane new bridge across Phalguni river near Kulur	66	0.776	0	0	0
14	6 laning of Nelamangala - Tumkur section	48	44.73	321.55	299.52	22.03
15	Package IV of Tumkur - Shimoga section	69	50.975	321.92	309.65	12.27
16	Left-Over Works of Hospet-Bellary -Karnataka/AP border Section	67	95.37	586	576.92	9.08
17	4 lane with paved shoulder of Bellary Bypass	150A	13.087	92.64	85.37	7.27
18	Haveri - Yakambi - Sirsi Road	766E	74.98	134.82	133.438	1.382
19	Sirsi - Kumta - Belekeri Port	766E & 766EE	58.92	108.6	103.26	5.34
20	Package V of Belgaum - Hungund - Raichur Section of NH-748A	748A	46.2	249.43	207.17	42.26
21	Package VI of Belgaum - Hungund - Raichur Section of NH-748A	748A	44.9	251.79	203.95	47.84

List of newly annouced projects

1	Belgaum Hungund Raichur Section (Package 1)	748A	43.800	279.56	122.48	157.08
2	Belgaum Hungund Raichur Section (Package 2)	748A	46.100	311.14	222.59	88.55
3	Belgaum Hungund Raichur Section (Package 3)	748A	46.200	306.8	108.78	198.02
4	Belgaum Hungund Raichur Section (Package 4)	748A	46.200	338.92	138.72	200.2
5	Road connectivity to Honnavar Port from Kasarkod	66	4.58	18.759	14.569	4.19
6	Mysore - madikere Package-2	275	22.7	130.58	110.21	20.37
7	Mysore - madikere Package-3	275	24.1	136.76	113.92	22.84
8	Mysore - madikere Package-4	275	25.55	161.82	91.62	70.2
9	Mysore - madikere Package-5	275	18.98	129.84	111.46	18.38

LCQ -353 Annexure - 1

Land Requirement for New NH projects pertaining to CE NH North Zone Belagavi

Sl. No	Name of work	Land required (In Ha)	land available (In Ha)	land to acquired (In Ha)	Remarks
NH Division Hubballi					
2021-22					
1	Widening Of Two Lane With Paved Shoulders From Km.33.160 To Km. 39.950 and Km.52.00 to 71.00 on NH-367 Bhanapur- Gaddankeri Section in the State of Karnataka on EPC mode.	28.06	28.06	0	Work nearing completion.
2022-23					
1	Construction of Bypass to Naragund Town on NH-52 (old NH-218) Bijapur-Hubballi Section in the state of Karnataka on EPC Mode.(Job No: NH-52-KNT-2022-23-963)	31.48	21.00	10.48	Work under progress.
2	Widening to 2L+PS from km. 71.00 to 104.00 (Jalihal cross to Pattadkallu)on Bhanapur to Gaddanakeri section NH-367.(Job No: NH-367-KNT-2022-23-972)	49.97	32.3	17.67	Work under progress.
3	Construction of Bypass at Kukanoor, Yalaburga, Gajendragada of NH367 Bhanapur Gaddanakeri section.(Job No: NH-367-KNT-2022-23-973)	74.36	0.00	74.36	LOA issued work to be start.
2024-25					
1	Construction of Bypass to Navalgund Town on NH-52	53.85	0.00	53.85	Estimate submitted to Ministry for approval.
Total		237.72	81.36		
NH Division Vijayapura					
1	Widening to 2 Lane with paved shoulder from km 0.00 to 102.310 (Design chainages) of NH-548B i.e., Murrum (Maharashtra border) - IB circle (Bijapur) section in the State of Karnataka on EPC mode under Annual Plan 2022-23.	269.204	183.22	85.984	Pre-Construction activities in progress. Land acquisition is under progress.
2	Construction of Two lane with paved shoulder from Km.0.00 to Km. 80.00 on NH-548B (Vijayapura-Sankeshwar section) in the state of Karnataka on Hybrid Annuity Mode (HAM). (Job No.NH-548B-KNT-2020-21-920).	17.96	17.88	0.08	100% physically work is completed. Except Telsang junction

Sl. No	Name of work	Land required (In Ha)	land available (In Ha)	land to acquired (In Ha)	Remarks
3	Widening to 4L+PS of NH- 548B from Km 80.000 (Near Murgundi) to Km 140.200 (Near Chikkodi) excluding Length from Km 118.450 to Km 128.450 in the state of Karnataka under NH (O) on EPC Mode under Annual Plan 2022-23- Package-1	60.87	--	--	Financial bid opened on 13.03.2024.LOA is yet to be issued. Land acquisition is under progress
4	Widening to 4L+PS of NH-548B from Km 118.450 (Near Shirguppi) to Km 128.450 (Near Ankali) in the State of Karnataka under NH (O) on EPC Mode under Annual Plan 2022- 23). Package-II.	33.59	--	--	Financial bid opened on 29-11-2024. L1 Bidder Kalwala Construction Pvt.Ltd., for
5	Construction 4 lane+PS from Km 140.200 to 167.336 (Chikkodi-Gotur Section) including Chikkodi Bypass of NH-548B in the State of Karnataka on Hybrid Annuity Mode (HAM) under NH(O) annual plan 2023-24.	61.33	--	--	(561.68 Cr)
6	Widening to two lane with Paved shoulders from km 0.00 (Siddapur) to Km 11.627 (Vijayapura) of NH-561A in the State of Karnataka on EPC mode.	18.92	15.15	3.77	Tender invited by RO office on 26.06.2024. Land acquisition is under progress
7	Widening to Two Lane with Paved Shoulders from Km 0.00 (Design Chainage 0.00) to Km 23.338 Design Chainage 23.310 of NH166E MH KNT Border- Kanamadi Bijjargi Tikota section in the state of Karnataka in EPC Mode.	24.83	17.46	7.37	
	Total	486.704	233.71		
NH Division, Kalaburgi					
1	Re-alignment of road from Km 35.935 to 39.255 (Chowdapur village), Km 58.220 to Km.62.290 (Afzalpur Town) and Km 70.125 to Km 72.920 (Ballurgi village) of NH-150E with 2 lane paved shoulder in the state of karnataka under NH(O) on EPC mode.	23.79	17.1713	6.6187	3G Award passed and Distribution of Land Compensation amount is under process
2	Construction of Yadgiri Bypass from Km. 70.900 to Km. 79.650 (Design Chainages) of NH-150 in the state of Karnataka under NH (O) on EPC mode.	39.789	17.4625	22.3265	3G Award passed and Distribution of Land Compensation amount is under process

Sl. No	Name of work	Land required (In Ha)	land available (In Ha)	land to acquired (In Ha)	Remarks
3	Widening/ReConstruction to four lane from Km. 0.00 to 15.870 (Near Miriyan Telangana/ Karnataka border - Chincholli section) of NH-167N in Kalaburagi district in the state of Karnataka on HAM under Annual plan 2023-24.	121.61	29.86	91.75	JMC is under process
	Total	185.189	64.4938	120.6952	
NH Division Belagavi					
-- NIL --					
	Zone Total	909.613	379.56	120.70	

ಆನುಬಂಧ				
ಕ್ರ. ಸಂ.	ವಾಸ್ತವ್ಯದಲ್ಲಿ ಪ್ರಗತಿಯಲ್ಲಿರುವ ಮತ್ತು ಹೊಸದಾಗಿ ಘೋಷಣೆ ಮಾಡಿರುವ ವಾಸ್ತವ್ಯದ ಹೆಚ್ಚಾರಿ ಯೋಜನೆಗಳು	ಆಗವ್ಯವಿರುವ ಭೂಮಿ (Ha)	ಲಭ್ಯವಿರುವ ಭೂಮಿ (Ha)	ಸ್ವಾಧೀನಪಡಿಸಿಕೊಳ್ಳಲು ಬಾಕಿ ಇರುವ ಭೂಮಿ (Ha)
ಬೆಂಗಳೂರು ವಿಭಾಗ				
1	"Balance work of Rehabilitation and up-gradation to 2 lane with paved shoulder/4lane with paved shoulder configuration from Km 343.800 to 401.300 of Madhugiri- Chikkaballapura Section of NH-69 (old NH-234) except Gauribidnur bypass (from km 362.400 to km 368.400) in the State of Karnataka under Annual Plan 2021-22 on EPC mode Job No NH-69-2021-22KNT-952"	3.7768	0.0000	3.7768
2	Widening Two lane with Paved shoulder from Km 494.450 to Km 505.500 of NH-234 (Mulbagal to AP Border) in the State of Karnataka under Annual Plan 2021-22 under EPC Mode (Job No: NH-234-KNT-2021-22-931)	27.0900	9.8200	17.2700
Total		30.8668	9.8200	21.0468
ಚಿತ್ರದುರ್ಗ ವಿಭಾಗ				
3	"Widening to two lane with paved shoulders from Design Km 199.2 (Ex Km.199.300) to Design Km 214.880(Ex Km215.00) of (Ibrampura to Tekkalkote) of NH-150A Jewargi-Chamarajangar section (EPC)	1.3760	0.0000	1.3760
4	Widening to Two Lane with paved Shoulder from Design Km 410.600 (Existing Km 413.740) to Design Km 441.900 (Existing Km 447.610) of Hriyur - Hulyar Section of NH-150A in the State of Karnataka on EPC Mode.	7.1800	5.0000	2.1800
5	Widening to 2-Lane with Paved Shoulders from Km 116.800 to 149.070(Design Changes) on Hosadurga - Holalkere Section of NH-173 in the State of Karnataka on EPC mode under Annual Plan 2021-22	5.9300	0.0000	5.9300
6	Widening to two lane with PS from KM 67.000 to 115.00 on NH-173 Kadur-Hosadurga section in the state of Karnataka under NH(O) on EPC mode.	52.6430	0.0000	52.6430
7	Construction of 2-Lane ROB in lieu of LC -110E at existing Km 340+640 (Sudha Cross in Ballari City Limits) on Old NH-63 (New NH-67) on Hosapete to Ballari Section in the state of Karnataka on EPC mode under NH(O) Annual Plan 2022-23.	0.6170	0.5100	0.1070
Total		67.7460	5.5100	62.2360
ಹಾವನ ವಿಭಾಗ				
8	Widening to Two Lane Paved Shoulders from Km 0.000 (Mudigere) to Km26.326 (Muguthalli) of NH-173 Mudigere - Kadur section in the State of Karnataka on EPC Mode in NH(O) Annual Plan 2023-24. (Job No. NH-173-KNT-2023-24-1003)	11.6130	0.0000	11.6130
9	Widening to Four Lane with Paved Shoulders from NH Chainage Km. 105.780 to Km.128.080 (Vedegowdanahalli to Arjunahalli section) of NH-373 in the State of Karnataka on HAM under NH(O) Annual Plan 2023-24 (Job No.NH-373-KNT-2023-24-1007)	86.5100	41.6300	44.8800
10	Construction of Bypass to the Holenarasipura Town from Km 87.280 (Near Chikknahalli) to Km 97.580 (Near Hullahalli) on NH-373 in the State of Karnataka on EPC mode under NH(O) Annual Plan 2023-24. (Job No.NH-373-KNT-2023-24-1006)	74.7500	3.7300	71.0200
11	Construction of additional 2-lane ROB near Hangarahalli from Km 79.830 to Km 80.650 on NH-373 in the State of Karnataka on EPC mode under NH(O) Annual Plan 2023-24. (Job No. NH-373-KNT-2023-24-1005)	1.0800	0.0000	1.0800
12	Providing One time improvement from Km 0.000 to Km 1.527 of old NH 373 and Km 91.468 to Km 92.080 of NH 373 in Holenarasipura Town Limit in the State of Karnataka (To Reduce Congestion in H.N.Pura Town Limit) on EPC Mode under NH(O) Annual Plan 2023-24. (Job No.NH-373-KNT-2023-24-1000)	0.0000	0.0000	0.0000
13	Improvement and Reconstruction to Two Lane with Paved Shoulders from Km. 489.845(New 58.125) to 37.500(New km 105.780) of NH 373 Chikkamagaluru to Bilikere Section in the State of Karnataka on EPC Mode (Job NH-373-KNT-2017-18 - 892).	10.0690	0.0000	10.0690

ಅನುಬಂಧ				
ಕ್ರ. ಸಂ.	ರಾಜ್ಯದಲ್ಲಿ ಕ್ರಮಿಸಲಾಗಿರುವ ಮತ್ತು ಹೊಸದಾಗಿ ಘೋಷಣೆ ಮಾಡಿರುವ ರಾಷ್ಟ್ರೀಯ ಹೆದ್ದಾರಿ ಯೋಜನೆಗಳು	ಆಗವ್ಯವಿರುವ ಭೂಮಿ (Ha)	ಲಭ್ಯವಿರುವ ಭೂಮಿ (Ha)	ಸ್ವಾಧೀನಪಡಿಸಿಕೊಳ್ಳಲು ಬಾಕಿ ಇರುವ ಭೂಮಿ (Ha)
14	Widening to Four lane with paved shoulders from Design Chainage Km. 27.780 (SH Chainage Km.459.500) to km.57.320 (SH Chainage Km.489.040) (Belur to Hassan section) of NH-373 in the state of Karnataka in EPC mode under NH(O) Annual Plan 2022-23 (Package-II) Job No-NH-373-KNT-2022-23-988)	57.6168	5.2500	57.6168
15	Widening to Two lane paved shoulder from Km 194.90 to km 243.20 of NH-234 Banavara to Huliya Section in Karnataka State under EPC mode (NH-234 -KNT- 2017-18 -870)	13.5570	2.5268	11.0302
ಹೊಸದಾಗಿ ಘೋಷಣೆ ಮಾಡಿರುವ ರಾಷ್ಟ್ರೀಯ ಹೆದ್ದಾರಿ ಯೋಜನೆಗಳು				
16	Widening to Four lane with paved shoulders from Km 0.000 (Near AIT Circle) to Km. 26.370 (Near Ramenahalli) including bypass to Belur Town on Chikkamagaluru to Belur section of NH-373 in the State of Karnataka (Package-I)	FS/DPR Under Preperation.		
Total		255.1958	53.1368	207.3090
ಜಿಲ್ಲಾ ಮಟ್ಟದ ವಿಭಾಗ				
17	Acquisition of land under the National Highways Act of 1956 for the work of "Widening to 2-lane with paved shoulders from Km 40.00 to Km 75.00 (Existing chainages) of Mangalore-Tumkur section of NH-73 in the State of Karnataka on EPC Mode (Job No NH-73-KNT-2021-22-945)	25.5231	4.6067	20.9164
19	"Widening to 2 lane with Paved shoulder from existing Km75.00 to Existing km 86.20 (Charmadi Ghat) of Mangalore-Mudigere- Tumkur section of NH-73 in the State of Karnataka on EPC Mode under NH(O) Annual Plan 2023-24 (Job No. NH-73-KNT-2023-24-999)	0.2340	0.0000	0.2340
ಹೊಸದಾಗಿ ಘೋಷಣೆ ಮಾಡಿರುವ ರಾಷ್ಟ್ರೀಯ ಹೆದ್ದಾರಿ ಯೋಜನೆಗಳು				
18	Widening to Two Lane with Paved Shoulder of NH-73 (New) Spur Road Ujire-Dharmasthala - Periyashanthi in the State of Karnataka under on HAM under NH(O) Annual Plan 2023-24. [Job No.NH-73(Spur)-KNT-2023-24-996]	12.9453	4.2676	8.6777
Total		38.7023	8.8743	29.8280
ಜಿಲ್ಲಾ ಮಟ್ಟದ ವಿಭಾಗ				
20	Widening from Existing intermediate lane to Four lane in Sringeri Town limits from ch 110.00 to ch 115.00 (old ch 640.00 to 645.00) of NH-169 (old NH-13) of shimoga- Mangalore section on EPC mode in the state of Karnataka (Job No.NH-169-KNT-2019-20-918)".	1.6163	1.1263	0.4900
21	Widening of existing road to 2 lane with paved Shoulders from Km 115.00 to Km 123.80 of NH-169 on Shivamogga - Mangalore section in the State of Karnataka on EPC mode (Job No. NH-169-KNT-2022-23-959)	3.1386	1.1186	2.0200
22	Widening to existing 2 lane with paved Shoulder to 4 Lane with paved shoulder from design Km 153.00 to 168.27 (Mala Gate to Karkala) of NH -169 on Shimoga - Mangalore section in the state of Karnataka (Job No. NH-169-KNT-2021-22-949)"	5.9823	5.9823	0.0000
23	Widening to existing 2 lane with paved Shoulder from Km 15.980 (Megaravalli) to Km 30.750 (Agumbe) of NH-169A on Thirthahalli - Malpe section in the state of Karnataka on EPC mode (Job No. NH-169A-KNT-2021-22-948)	11.5966	8.2366	3.3600
24	"Widening to 4 lane from Km 51.600 to 76.200 (Hebri to Parkala) and from km 85.200 To 88.900 (Karavali Junction to Malpe) of Thirthahalli-Udupi-Malpe Section of NH-169A in the State of Karnataka (Job No. NH-169A-KNT-2021-22- 927)"]	15.0284	12.5584	2.4700
25	"Widening to Four Lane Divided Carriageway from Km 278.00 to Km 286.40 in Sagar Town limits on Tumkur-Honnavara Section of NH-206 (new NH-69) in the state of Karnataka on EPC mode"	0.9542	0.9542	0.0000
26	"Widening to Two lane with Paved shoulders From km 24.400 to 27.270, 40.500 to 41.900, 84.300 to 88.200, 105.250 to 112.710, 161.550 to 166.350, 174.120 to 176.120 and 186.550 to 191.900 of NH 766 C in the State of Karnataka on EPC mode (Job No. NH-766 C-KNT-2021-22-937)"	1.7698	1.7698	0.0000

ಆನುವಂಧ				
ಕ್ರ. ಸಂ.	ವಾಹ್ಯವರ್ಧನೆ ಪ್ರಗತಿಯಲ್ಲಿರುವ ಮತ್ತು ಹೊಸದಾಗಿ ಘೋಷಣೆ ಮಾಡಿರುವ ರಾಷ್ಟ್ರೀಯ ಹೆದ್ದಾರಿ ಯೋಜನೆಗಳು	ಆಗವ್ಯವಿರುವ ಭೂಮಿ (Ha)	ಲಭ್ಯವಿರುವ ಭೂಮಿ (Ha)	ಸ್ವಾಧೀನಪಡಿಸಿಕೊಳ್ಳಲು ಬಾಕಿ ಇರುವ ಭೂಮಿ (Ha)
27	Realignment with 2 lane + paved shoulder of NH 766C from Km 56.00 to 86.00 (13.5 Km) at Bekkodi including 2 Major Bridges in the State of Karnataka under NH(O) on EPC mode under Annual Plan 2022-23 (Job No:NH-766C-KNT-2022-23-960)	44.1978	18.9318	25.2700
28	Widening to 2L+PS from Existing Km 0.00 to existing Km 37.850 (Except Ex. Km 24.45 to 27.20) of NH 766C Byndoor - Ranebennuru section in the State of Karnataka under NH(O) on EPC mode.(Job No. NH-766C-KNT-2022-23-969)	20.1200	15.7400	4.3800
29	Widening of existing 2 Lane to 4 Lane with Paved Shoulder from Designed km 25.15 to km 56.70 (Except Km 52.70 to 53.50) of NH-169 (Nellisara Camp to Thirthahalli) of NH-169 on Shimoga-Mangalore section in the state of Karnataka on EPC mode under Annual Plan 2022-23 Job No. NH-169-KNT-2022-23-978]	32.8000	20.2400	12.5600
30	Construction of Shikaripura bypass from Existing Km 146.150 to existing Km 154.00 (Design chainage from Km 0.00 to Km 6.576) of NH 766C in the State of Karnataka under NH(O) on EPC mode under Annual Plan 2022-23 (Job No:NH-766C-KNT-2022-23-958)	29.1756	29.1756	0.0000
31	Widening to 4Lane + Paved shoulder from Km 111.50 to 148.088 on NH69 (old NH 206) Honnavar - Chittoor section in the State of Karnataka under NH(O) on EPC mode under Annual Plan 2022-23 (Job No:NH-69-KNT-2022-23-987)	78.9098	53.7298	25.1800
32	Construction of ROB's in lieu of LC 110 (Hosuru) at Km 108.525 and LC152 (Talaguppa at Km 73.250 on NH-69 (Old NH-206) Honnavara - Chittoor Section in the State of Karnataka under NH(O) on EPC Mode under Annual Plan 2022-23 (Job No:NH-69-KNT-2022-23-984)	42.8653	29.6553	13.2100
Total		288.1547	199.2187	88.9400
ಏತರೀತಿಯ ವಿಭಾಗ				
33	Widening to 2 Lane with Paved Shoulders from design Km 103.200 (Existing Km 103.200) to design Km 116.700 (Existing Km 118.470) on AP/KNT Border to Sira Section of NH-544E in the State of Karnataka on EPC mode under Annual plan 2022-23 for F.Y.2023-24 to 2030-31	33.0678	24.0662	9.0016
34	Widening to Two Lane with Paved Shoulders from KB Cross to Chunchanahalli i.e. Design Ch. 485+240 Km (Existing Km 494.000) to Design Ch. 523+393 Km (Existing km 533.152) & From Design Ch. 530+393 (Existing Km 540.175) to Design Ch. 534+476 (Existing Km 544.200) at Nelligere of NH-150A in the State of Karnataka on EPC Mode under Annual Plan 2022-23.*	61.03	33.501	27.529
Total		94.0978	57.5672	36.5306
Grand Total		774.7634	334.1270	445.8904