

ಕರ್ನಾಟಕ ವಿಧಾನ ಪರಿಷತ್ತು

156ನೇ ಅಧಿವೇಶನ

ಚುಕ್ಕೆ ರಹಿತ ಪ್ರಶ್ನೆಸಂಖ್ಯೆ : 283(379)

ಸದಸ್ಯರ ಹೆಸರು : ಶ್ರೀ ಬಸನಗೌಡ ಬಾದರ್ಲಿ
(ವಿಧಾನಸಭೆಯಿಂದ ಚುನಾಯಿತರಾದವರು)

ಉತ್ತರಿಸುವ ದಿನಾಂಕ : 13-08-2025

ಉತ್ತರಿಸುವ ಸಚಿವರು : ಲೋಕೋಪಯೋಗಿ ಸಚಿವರು

ಕ್ರ.ಸಂ	ಪ್ರಶ್ನೆ	ಉತ್ತರ
ಅ)	2023-24 ಮತ್ತು 2024-25ನೇ ಸಾಲಿಗೆ ಸಿಂಧನೂರು ತಾಲ್ಲೂಕಿಗೆ ವಿವಿಧ ಕಾಮಗಾರಿಗಳಿಗೆ ಮಂಜೂರಾಗಿರುವ ಅನುದಾನವೆಷ್ಟು; ಯಾವ ಯಾವ ಕಾಮಗಾರಿಗಳಿಗೆ ಅನುಮೋದನೆ ನೀಡಲಾಗಿದೆ; (ಮಾಹಿತಿ ಒದಗಿಸುವುದು)	2023-24 ಮತ್ತು 2024-25ನೇ ಸಾಲಿಗೆ ಲೋಕೋಪಯೋಗಿ ಇಲಾಖೆಯಿಂದ ಸಿಂಧನೂರು ತಾಲ್ಲೂಕಿಗೆ ವಿವಿಧ ಲೆಕ್ಕಶೀರ್ಷಿಕೆಗಳಡಿ ಕೈಗೆತ್ತಿಕೊಳ್ಳಲು ಅನುಮೋದನೆ ನೀಡಿರುವ ಕಾಮಗಾರಿಗಳು, ಒದಗಿಸಲಾದ ಅನುದಾನ ಹಾಗೂ ಕಾಮಗಾರಿಗಳ ಪ್ರಸ್ತುತ ಹಂತದ ವಿವರಗಳನ್ನು ಅನುಬಂಧ-1 ರಲ್ಲಿ ಒದಗಿಸಲಾಗಿದೆ.
ಆ)	ಪ್ರಗತಿಯಲ್ಲಿರುವ ಕಾಮಗಾರಿಗಳು ಯಾವುವು? (ಮಾಹಿತಿ ಒದಗಿಸುವುದು)	

ಸಂ:ಲೋಇ/911/ಐಎಫ್‌ಎ/2025(ಇ-ಕಛೇರಿ)


ಸತೀಶ ಜಾರಕಿಹೊಳಿ
(ಲೋಕೋಪಯೋಗಿ ಇಲಾಖೆ ಸಚಿವರು)

ಅನುಬಂಧ-1 (2023-24ನೇ ಸಾಲಿನ)

ಕ್ರ. ಸಂ.	ತಾಲೂಕು	ಶಾಮಗಾರಿ ಹೆಸರು	ಅಂದಾಜು ಮೊತ್ತ	ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು	ಗುತ್ತಿಗೆ ಮೊತ್ತ	ಟೆಂಡರ್ ಪ್ರಮಿಯಂ	ಶಾಮಗಾರಿ ಪ್ರಾರಂಭಿಸಿದ ದಿನಾಂಕ	ಗುತ್ತಿಗೆ ಪ್ರಗತಿ ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳಿಸಿದ ದಿನಾಂಕ	ನಿರ್ಮಿಸಿದಂತೆ ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳ್ಳುವ ದಿನಾಂಕ	ಮಾರ್ಚ್ 2023ರ ಅಂತ್ಯಕ್ಕೆ ವೆಚ್ಚ	ಪ್ರಸ್ತುತ ಸಾಲಿನ ವೆಚ್ಚ	ಒಟ್ಟು ವೆಚ್ಚ	ಅಭಿವೃದ್ಧಿಪಡಿಸಬೇಕಾದ ಉದ್ದ ಕಿಮೀ ಗಳಲ್ಲಿ/ಸಂಖ್ಯೆ	ಪ್ರಸ್ತುತ ತೆರಿಗೆಗೆ ಅಂತ್ಯಕ್ಕೆ ಅಭಿವೃದ್ಧಿಪಡಿಸಬೇಕಾದ ಉದ್ದ ಕಿಮೀ ಗಳಲ್ಲಿ/ಸಂಖ್ಯೆ	ಪಾಕಿ ಬಿಡ್ಡಿನ ಮೊತ್ತ	ಶಾಮಗಾರಿಯ ಹಂತ
2023-24ರ ಲೆಕ್ಕ ಶೀರ್ಷಿಕೆ : 5054-04-337-0-01-154 (ಯೋಜನೆ) ಜಿಲ್ಲಾ ಮತ್ತು ಇತರ ರಸ್ತೆಗಳು -ಸುಧಾರಣೆ																
1	ಸಂಧ್ಯಾನೂರು (ಮೈಸೂರು)	ಮೈಸೂರು ವಿಧಾನಸಭಾ ಕ್ಷೇತ್ರದ ಹಸನಕಲ್-ದೀನನಮ್ಮದ್ದು ರಸ್ತೆ ಅಭಿವೃದ್ಧಿ ಪಡಿಸುವುದು (ಆಯ್ಕೆ ಭಾಗಗಳಲ್ಲಿ) 8943	300.00	PANDUPAWAR	306.83	(+) 4.90%	04-11-24	03-08-25	-	0.00	0.00	0.00	1.55	1.55		Work physically completed. Final bill to be submitted.
2	ಸಂಧ್ಯಾನೂರು (ಮೈಸೂರು)	ಮೈಸೂರು ವಿಧಾನಸಭಾ ಕ್ಷೇತ್ರದ ಮುದ್ದಾಪೂರ್ ಕ್ರಾಸ್ ದಿಂದ ಅಂತರಗಂಗಿ ವಾಯಾ ಕೋಳಿಬಾಳ, ಕಣ್ಣೂರು, ಹಂಪಿನಾಳ, ಗುಡಗಲದಿವ್ವಿ, ಹಂಪಿನಾಳ ಕಿ.ಮೀ 4.85 ದಿಂದ 11.50 ರವರೆಗೆ ರಸ್ತೆ ಅಭಿವೃದ್ಧಿ ಪಡಿಸುವುದು 8942	350.00	Raghuparti	352.51	(+) 4.99%	26-09-2024	25-06-2025	-	0.00	0.00	0.00	3.00	0.00		Sub-grade work under progress.
3	ಸಂಧ್ಯಾನೂರು (ಮೈಸೂರು)	ಮೈಸೂರು ವಿಧಾನಸಭಾ ಕ್ಷೇತ್ರದ ಎಲೆಕ್ಟ್ರೋನಿಕ್ ಕ್ರಾಸ್ ದಿಂದ ಹೊಸಕಲ್ ಇ.ಪಿ ಕ್ರಾಸ್ ವಾಯಾ ಮೊಮ್ಮಣಾಳ, ರುಪಾಪುರ, ಹುಟ್ಟು ಕಿ.ಮೀ 14.80 ದಿಂದ 16.50 ರವರೆಗೆ ರಸ್ತೆ ಅಭಿವೃದ್ಧಿ ಪಡಿಸುವುದು (ರುಪಾಪುರ-ಹುಟ್ಟು) 8946	200.00	Raghuparti	204.75	(+) 4.99%	26-09-2024	25-06-2025	-	0.00	0.00	0.00	1.70	0.00		CD work under progress.
4	ಸಂಧ್ಯಾನೂರು (ಮೈಸೂರು)	ಮೈಸೂರು ವಿಧಾನಸಭಾ ಕ್ಷೇತ್ರದ ತುರ್ತುಪಡಿಸಿದ-ತಿರುಗುಕೋಳಿ ಕಿ.ಮೀ 01.22 ದಿಂದ 3.00 ರವರೆಗೆ ರಸ್ತೆ ಅಭಿವೃದ್ಧಿ ಪಡಿಸುವುದು 8947	200.00	Raghuparti	201.42	(+) 4.99%	26-09-2024	25-06-2025	-	0.00	0.00	0.00	1.78	0.00		Sub-grade work under progress.
		ಒಟ್ಟು	1050.00		0.00					0.00	0.00	0.00	9.18	0.00		
2023-24 ರ ಲೆಕ್ಕ ಶೀರ್ಷಿಕೆ : 5054-03-101-0-02-132 ಜಿಲ್ಲಾ ಮತ್ತು ರಸ್ತೆ ಸೇತುವೆಗಳು:																
1	ಮೈಸೂರು	ಮೈಸೂರು ವಿಧಾನಸಭಾ ಕ್ಷೇತ್ರದ ಬಜ್ಜಿಗುಡಿ ಗ್ರಾಮ ದಿಂದ ಹೊನ್ನಾಳ ಜಿಲ್ಲಾ ಮತ್ತು ರಸ್ತೆ ದಾಂಗುಲವಾಡ ಗ್ರಾಮದ ಹತ್ತಿರ 2 ಸೇತುವೆಗಳು ನಿರ್ಮಾಣ. 5265	50.00	RAMESH	52.37	(+)4.90%	19-08-24	18-12-24	-	0.00	0.00	0.00	2 Bridge	2 Bridge		Work physically completed, 1st & final bill submitted.
		ಒಟ್ಟು	50.00		52.37					0.00	0.00	0.00	2 Bridge	2 Bridge		
3054 - ರಾ.ಹೆ. ರಸ್ತೆ ನಿರ್ವಾಹಣೆ. (ಯೋಜನೇತರ)																
1	ಸಂಧ್ಯಾನೂರು	Annual maintenace of 1) Kalmala-Siggavani SH-23 from Km 56.00 to 68.00 2) SH-128 Devadurga-Bellary from Km. 76.24 To 108.44 3) Raravi - Beloor Road SH-63 from Km. 23.00 To 51.00 in sindhanur taluk (3445)	65.72	Basavaraj Reddy	54.32	(-) 21.40%	04-12-23	31-03-24	-	30.81	0.00	30.81	-	-		Work Physically Completed.
2	ಸಂಧ್ಯಾನೂರು	Annual maintenace of Maski(NH-150A) to Jawalagera-Alabanur-Sindhanur-Bappur- Killarahatti Road from Km. 0.00 to 89.20 in sindhanur taluk raichur dist & annual maintenace of Road Marking and Removal of Road breakers to Maski(NH-150A) to Jawalagera-Alabanur-Sindhanur-Bappur- Killarahatti Road. in sindhanur taluk raichur dist & annual maintenace of Road Marking and Removal of Road breakers to Kalmala - Siggavani SH - 23 Road. in sindhanur taluk (2886)	49.28	Ashok Kumar	37.89	(-) 23.10%	17-10-2023	16-02-2024		0.00	0.00	0.00	104.07	104.07		Work Physically Completed.
3	ಸಂಧ್ಯಾನೂರು	Annual maintenace of road marking and removal of road breakers to Maski(NH-150A) to Jawalagera-Alabanur-Sindhanur-Bappur- Killarahatti Road in sindhanur taluk (5362)	5.00	Arun kumar	3.73	(-) 24.92%	04-12-23	31-03-24	-	0.00	0.00	0.00				Work Completed.

ಕ್ರ. ಸಂ.	ತಾಲೂಕು	ಕಾಮಗಾರಿ ಹೆಸರು	ಅಂದಾಜು ಮೊತ್ತ	ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು	ಗುತ್ತಿಗೆ ಮೊತ್ತ	ಟೆಂಡರ್ ಪ್ರಾಯೋಜನ	ಕಾಮಗಾರಿ ಪ್ರಾರಂಭದ ದಿನಾಂಕ	ಗುತ್ತಿಗೆ ಪ್ರಾರಂಭದ ದಿನಾಂಕ	ಸಂಪೂರ್ಣಗೊಳಿಸಿದ ದಿನಾಂಕ	ಮಾರ್ಚ್ 2023ರ ಅಂತ್ಯಕ್ಕೆ ವೆಚ್ಚ	ಪ್ರಸ್ತುತ ಸಾಲಿನ ವೆಚ್ಚ	ಒಟ್ಟು ವೆಚ್ಚ	ಅಭಿವೃದ್ಧಿಪಡಿಸಲಾಗುವ ರಸ್ತೆ ಕಿಮೆ ಗಳಲ್ಲಿ/ಸಂಖ್ಯೆ	ಅಭಿವೃದ್ಧಿಪಡಿಸಲಾಗುವ ಪ್ರಾಥಮಿಕ ರಸ್ತೆ ಕಿಮೆ ಗಳಲ್ಲಿ/ಸಂಖ್ಯೆ	ಮಾಹಿತಿ ದೃಢೀಕರಣ	ಕಾಮಗಾರಿಯ ಹಂತ
4	ಸಿಂಧನೂರು	Annual maintenance of road marking and removal of road breakers to Kalmala-Siggavv SH-23 in sindhanur taluk (5361)	5.00	Anil kumar	3.93	(-) 20.35%	01-12-23	31-03-24	-	0.00	0.00	0.00				Work Completed.
5	ಸಿಂಧನೂರು	Maintenance of SH-23 to Kalmala-Shegaon road from Km 56.00 to Km 64.00 (Selected reaches) in Sindhanur taluka (5386)	60.00	Basavaraj Reddy	52.61	(-) 9.01%	04-12-23	31-03-24	-	25.00	0.00	25.00	-	-		Work Completed.
6	ಸಿಂಧನೂರು	Improvements to shoulders to Kamala - Shigaon SH-23 from Km 74.00 to 77.00 in Sindnoor taluka.	5.00	Sadashiva	4.992	(-) 0.10%	20-12-24	19-01-25		0.00	0.00	0.00				Work Completed.
7	ಸಿಂಧನೂರು	Maintenance of shoulders and road marking to Raravi - Beluru SH-63 from Km 40.00 to 45.00 in Sindnoor taluka.	5.00	DEVARAJ,	4.986	(-) 0.20%	20-12-24	19-01-25		0.00	0.00	0.00				Work Completed.
8	ಸಿಂಧನೂರು	Painting to divider and providing delineators on Sindnoor - Hemmadaga road SH-30 from Km 0.00 to 1.00 in Sindnoor taluka.	5.00	Shashidar	4.983	(-) 0.28%	20-12-24	19-01-25		0.00	0.00	0.00				Work Completed.
9	ಸಿಂಧನೂರು	Painting to divider and providing delineators on Sindnoor - Hemmadaga road SH-30 from Km 1.00 to 2.00 in Sindnoor taluka.	5.00	Shashidar	4.983	(-) 0.28%	20-12-24	19-01-25		0.00	0.00	0.00				Work Completed.
10	ಸಿಂಧನೂರು	Painting to divider and providing delineators on Kamala - Shigaon SH-23 road at Km 77 in Sindnoor taluka.	4.01	Shashidar	3.994	(-) 0.32%	20-12-24	19-01-25		0.00	0.00	0.00				Work Completed.
ಒಟ್ಟು :-			209.01		176.42					55.81	0.00	55.81	104.07	104.07		

		3054 - ಜಿ. ಮು. ರಸ್ತೆ ನಿರ್ವಹಣೆ. (ಯೋಜನೇತರ)															
1	ಸಿಂಧನೂರು	(2601) Annual maintenance of road 01) Potnal-Ayyanur road (MDR) from 3.75 to 7.50 & 11.10 to 14.50 in Sindhanur taluka.Raichur District 02) Venkateshwar Camp -Singapur road (MDR) from 0.00 to 8.30 , 9.60 to 13.80 & 18.00 to 22.00 03)Jawalagera-Hedaginal via CSF craoss- Timmapur- Yaddaladoddi Roac (MDR) from 0.00 to 5.50 , 6.50 to 10.00 & 14.50 to 19.50 in Sindhanur taluka. Raichur District 04) SH-23 Chennalli cross to Mukunda singapur cross Via-Chennalli-Sidramapur-Mavinamadu road (MDR) from 15.00 to15.79 in Sindhanur taluka.Raichur District 05) Hanchinal camp(SH-23) - Jalihal - Basapur road from 3.00 to 7.50 in Sindhanur taluka.Raichur District 06) Sidramapur Approach road (MDR) from 0.00 to1.00 in Sindhanur taluka.Raichur District 07) Sindhanur-Devaragudi road (MDR) from 2.50 to 4.30 in Sindhanur taluka.Raichur District 08) SH-23 near Araginamara camp to Yaddaladoddi via Camp-3 & Basavrajeshwari Camp-5 Road MDR from 0.00 to 23.00 in Sindhanur taluka.Raichur District 09) NH-150A to Bhutaladinni Approach road from 0.00 to 2.00 in Sindhanur taluka.Raichur District 10) NH-150A to Kallur Approach road	96.086	Maheboob sab	85.17	(-) 11.31%	02-11-2023	01-05-2024	-	15.00	0.00	15.00					Work Physically Completed.
2	ಸಿಂಧನೂರು	(3124) Gudalur-Hasamakal-Deenasamudra -Sultanpura road road MDR from 0.00 to 7.00 in Sindhanur taluka. Raichur District 02) ELEKUDLIGI CROSS TO HOSALLI EJ CROSS Via., BOMMANAL, ARALAHALLI, VIRUPAPUR AND HATTI MDR Road from KM. 0.00 To 12.70 KM &14.09 to 16.65 KM 03) Kalmangi-Gunda road (MDR) from 0.00 to 9.00 04) Pothanal - Balaganur road MDR from 0.00 to 5.00 & 8.50 to 9.20 & 15.19 to 16.00 05) Bappur-Hokrani road (MDR) from 4.00 to 8.00 06) Turvihah-Hattigudda road (MDR) from 0.00 to 5.00 07) Kalmangi-Navali road (MDR) from 0.00 to 4.50 08) Umalootti -Virapura-(via Karudachilume) road (MDR) from 1.930 to 5.70 09) Umalootti-Mahampur road (MDR) from 8.50 to 14.00 10) Sindhnur - Kustagi road to Gunjanalli approach road from 0.00 to 2.00 11) Turvihah-Tidigoll-Hattiguda road from 0.00 to 12.30 12) MUDDAPUR CROSS TO ANTARAGANGI Via., KOLABAL, KANNUR, HANCHINAL, GUDAGALADINNI, HAMPANAL, NANJALADINNI AND NAGARABENCHI road (MDR) from 4.85 to 16.50 in sindhanur taluk	47.664	Ramesh	47.34	(-) 0.62%	10-11-2023	09-03-2024	-	47.30	0.00	47.30					Work Physically Completed.
3	ಸಿಂಧನೂರು	(5360) Providing to dividers and road studs and removal of road breakers on road Venkateshwara camp to Singapur MDR road in Sindhanoor taluka.	5.00	Anil kumar	4.02	(-) 18.97%	04-12-23	31-03-24	-	0.00	0.00	0.00				Work Physically Completed.	
4	ಸಿಂಧನೂರು	(5359) Providing scientific road breakers and painting and teds on road Sindhanoor - Devaragudi road in Sindhanoor taluka.	5.00	Moulappa	3.74	(-) 29.99%	01-12-23	31-03-24	-	0.00	0.00	0.00				Work Physically Completed.	
		ಒಟ್ಟು :-	153.75		140.27					62.30	0.00	62.30	0.00	0.00			

ಕ್ರ. ಸಂ.	ತಾಲೂಕು	ಸಾಮಾನ್ಯ ಹೆಸರು	ಅಂದಾಜು ಮೊತ್ತ	ನುಸ್ತೆಗಿದಾರರ ಹೆಸರು	ನುಸ್ತೆಗೆ ಮೊತ್ತ	ಟೆಂಡರ್ ಪ್ರಮಾಣ	ಸಾಮಾನ್ಯ ಪ್ರಾರಂಭದ ದಿನಾಂಕ	ನುಸ್ತೆಗೆ ಪ್ರಾರಂಭದ ದಿನಾಂಕ	ನುಸ್ತೆಗಿದಾರರ ಅನುಮೋದನೆ ಪಡೆದ ದಿನಾಂಕ	ಮಾರ್ಚ್ 2023ರ ಅಂತ್ಯಕ್ಕೆ ಮೊತ್ತ	ಪ್ರಸ್ತುತ ಸಾಲಿನ ಮೊತ್ತ	ಒಟ್ಟು ಮೊತ್ತ	ಅಭಿವೃದ್ಧಿಪಡಿಸಿದ ಕೆಲಸದ ವಿವರ	ಅಭಿವೃದ್ಧಿಪಡಿಸಿದ ಕೆಲಸದ ವಿವರ	ಅಭಿವೃದ್ಧಿಪಡಿಸಿದ ಕೆಲಸದ ವಿವರ	ಸಾಮಾನ್ಯ ಹೆಸರು	
3054-(Non-Plan) SH-Bridge Maintenance																	
1	ಸಿಂಧನೂರು	(4966) A. Annual Maintenance to CD at KM 71.00(Near Aragina mara Camp)on Kalmala Siggav SH - 23 road (Rs 10.00 lakhs) (B) Annual Maintenance to CD at KM 99.00 on SH (Rs 6.00 lakhs) (C) Annual Maintenance of Bridge approach at KM 27.50 and CD at KM 42.00 on Raravi - Belur SH-63 (Rs 15.00 lakhs) (D) Annual Maintenance of Bridge at KM 75.00 (Near Bappur) on road NH 150A toJawalagera, Alabanur, Sindhanur,Bappur, Killarahatti SH 197 Road in Sindhanur taluka Raichur Dist.(Rs 17.04 lakhs)128	48.04	Akshay Patil	35.82	(-) 25.25%	29-11-2023	31-03-2024		0.00	0.00	0.00				Work completed.	
1		TOTAL	48.04		35.82					0.00	0.00	0.00	0.00	0.00			
3054-(Non-Plan) MDR-Bridge Maintenance																	
1	Sindhanoor	(4959) A. Annual Maintenance to CD at KM 6.25(Near Hanchinal(U))of Muddapur cross to Nanjaladinni MDR road (Maski Constituency)(Rs 6.00 lakhs) (B) Annual Maintenance to CD at KM 2.75 of Tiurvihal to Hattigudda MDR road (Maski Constituency) (Rs 5.00 lakhs) (C) Annual Maintenance to CD at KM 10.4, 11.00 and 11.40 of Potnal to Ayanur MDR road (Rs 10.00 lakhs) (D) Annual Maintenance to CD at KM 4.00 and 4.60 of RH No.-01 to Heeranna Camp RH No.-04, Timmapur and Ragalaparvi MDR road (Rs 5.0	36.00	Yankappa	28.01	(-) 21.99%	24-11-2023	31-03-2024		0.00	0.00	0.00				Work completed.	
		TOTAL	36.00														
2059-ಲೋಕೋಪಯೋಗಿ ಇಲಾಖಾ ಕಟ್ಟಡಗಳ ದುರಸ್ತಿ / ನಿರ್ವಹಣೆ (ಯೋಜನೇತರ)																	
1	ಸಿಂಧನೂರು	Annual maintenance of Circuit House at Sindhanoor Rs 5L (2)Annual maintenance of IB at Sindhanoor Rs 1L (3) Annual maintenance of IB at Dhadesugur Rs 1L and (4) Annual maintenance of AEE office at Sindhanoor Rs 1L in Sindhanoor taluka Raichur District WI-4952	8.00	Yankappa	6.36	(-) 20.08%	24-11-23	23-02-24	-	6.36	--	6.36				Work completed.	
2	ಸಿಂಧನೂರು	ಸಿಂಧನೂರು ನಗರದ ಪ್ರಧಾನ ಮಂಟರದ ಕೊಠಡಿಗಳ ಸಂಖ್ಯೆ 03 & 04ರ ದುರಸ್ತಿ ಸಾಮಾನ್ಯ. (10716)	5.00	Ramesh	4.994		06-02-25	05-03-25	21-02-25	--	--	--				Work completed.	
3	ಸಿಂಧನೂರು	ಸಿಂಧನೂರು ತಾಲೂಕಿನ ದೇಶಸೂಚಕರದಲ್ಲಿದ್ದ ನಗರದ ಪ್ರಧಾನ ಮಂಟರದ ಕೊಠಡಿಗಳ ಸಂಖ್ಯೆ 01 & 02ರ ದುರಸ್ತಿ ಸಾಮಾನ್ಯ. (10715)	5.00	Ramesh	4.992		06-02-25	06-02-25	21-02-25	--	--	--				Work completed.	
4	ಸಿಂಧನೂರು	Annual maintenance of Court Complex Building (Ground floor and First Floor) at Sindhanoor, in Sindhanoor taluka Raichur District WI-4953	9.00	Yankappa	7.1	(-) 21.07%	24-11-23	23-02-24	-	7.10	--	7.10				Work completed.	
		Sindhanoor Sub-Divn., TOTAL (NEW)	27.00		23.45					13.46	0.00	13.46					
2216-07-053-0-01-200 - ಲೋ.ಇ. ವಸತಿಗೃಹಗಳ ದುರಸ್ತಿ ಹಾಗೂ ನಿರ್ವಹಣೆ (ಯೋಜನೇತರ)																	
1	ಸಿಂಧನೂರು	Repairs to Compound wall to Tahsildar quarters at Sindhanoor Rs.2L (2) Repairs to Compound wall and laying CC paver in premises of AEE quarters at Sindhanoor Rs.3L (3) Annual Maintenance of Section officer / Staff quarters at Sindhanoor, in Sindhanoor taluka Raichur District WI-4954	9.00	VEERESH BHAVIMANI	6.63	(-) 26.23%	16-11-23	15-02-24	-	5.00	--	5.00	-	-	-	Work completed.	
2	ಸಿಂಧನೂರು	Annual Maintenance of 1st additional judge quarter and 2nd additional judge quarter in premises of court at Sindhanoor, in Sindhanoor taluka Raichur District WI-4955	5.50	VEERESH BHAVIMANI	4.02	(-) 26.80%	16-11-23	15-02-24	-	3.88	--	3.88	-	-	-	Work completed.	
		Sindhanoor Sub-Divn., TOTAL (NEW)	14.50		10.65					8.88	0.00	8.88					
			1588.30				438.97				140.45				140.45		

ಅನುಬಂಧ-1 (2024-25ನೇ ಸಾಲಿನ)

ಕ್ರ. ಸಂ.	ತಾಲೂಕು	ಅನುಬಂಧ ವಿವರ	ಅಂದಾಜಿತ ಮೊತ್ತ	ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು	ಗುತ್ತಿಗೆ ಮೊತ್ತ	ಟೆಂಡರ್ ಪ್ರಮಾಣಿತ	ಅನುಬಂಧ ಪ್ರಾರಂಭದ ದಿನಾಂಕ	ಗುತ್ತಿಗೆ ಪ್ರಕಾರ ಅನುಬಂಧ ಪೂರ್ಣಗೊಳಿಸಿದ ದಿನಾಂಕ	ನಿರ್ಮಾಣದ ಅನುಬಂಧ ಪೂರ್ಣಗೊಳಿಸಿದ ದಿನಾಂಕ	ಮಾರ್ಚ್ 2023ರ ಅಂತ್ಯಕ್ಕೆ ವೆಚ್ಚ	ಪ್ರಗತ ಸಾಲಿನ ವೆಚ್ಚ	ಒಟ್ಟು ವೆಚ್ಚ	ಅಂದಾಜಿತ ದೊರಕಿಸಿಕೊಂಡ ಉದ್ದೇಶದ ಮೊತ್ತ	ಅಂದಾಜಿತ ಉದ್ದೇಶದ ಮೊತ್ತ	ಮಾಹಿತಿ ದೊರಕಿಸಿದ ಮೊತ್ತ	ಅನುಬಂಧದ ಹಂತ
2024-25 ಲೆಕ್ಕ ಶೀರ್ಷಿಕೆ : 5054-04-337-0-01-154 (ಯೋಜನೆ) ಜಿಲ್ಲಾ ಮುಖ್ಯ ಇಂಜಿನಿಯರ್ -ಸುಧಾರಣೆ																
1	ಸಂಧ್ಯಾನೂರು ಕ್ಷೇತ್ರ	ಸಂಧ್ಯಾನೂರು ತಾಲೂಕಿನ ಪೋಲಿಂಗ್- ಆಯ್ಕೆ ಸಮಿತಿಯ ಜಿಲ್ಲಾ ಮುಖ್ಯ ರಸ್ತೆ ಕಿ.ಮಿ 6.00 ರಿಂದ 10.00 ರವರೆಗೆ ಮತ್ತು ಅಂದಾಜಿತದ ಅನುಬಂಧ 18115	500.00	Nagraj	499.06	(+) 4.89%	12-05-2025	11-04-2026	-	0.00	0.00	0.00	4.00	0.00	-	Scarifying work under progress.
2	ಸಂಧ್ಯಾನೂರು ಕ್ಷೇತ್ರ	ಪೆಂಟೆರ್ಟರ್ ಕ್ಯಾಂಪ್ ರಿಂದ ಪೂರ್ವಕ್ಕೆ ಕ್ಯಾಂಪ್ ರಸ್ತೆ ಅನುಬಂಧ ಕಿ.ಮಿ. 2.5 (17957)	200.00	N A TIRLAPUR	-	-	-	-	-	0.00	0.00	0.00	2.50	0.00	-	LOA Issued
3	ಸಂಧ್ಯಾನೂರು ಕ್ಷೇತ್ರ	ಸಂಧ್ಯಾನೂರು ತಾಲೂಕಿನ ಪೆಂಟೆರ್ಟರ್ ಕ್ಯಾಂಪ್ (ಪೈಲಾಂಪ್) ಗ್ರಾಮದಿಂದ ಮುಖ್ಯ ಕಾಲುವೆವರೆಗೆ 2.00 ಕಿ.ಮೀ. 18010	300.00	N A TIRLAPUR	-	-	-	-	-	0.00	0.00	0.00	2.00	0.00	-	LOA Issued
4	ಸಂಧ್ಯಾನೂರು ಕ್ಷೇತ್ರ	ಮುಟ್ಟಂದಾ ಗುಡ್ಡದಿಂದ ಆರ್.ಜೆ ರಸ್ತೆ ಅಂಚಿನಿಂದ 1.5 ಕಿ.ಮೀ ರಸ್ತೆ ಅನುಬಂಧದ 18086	300.00	BASAVARAJAGUDDA GANEKAL	-	-	-	-	-	0.00	0.00	0.00	1.50	0.00	-	LOA Issued
5	ಸಂಧ್ಯಾನೂರು ಕ್ಷೇತ್ರ	ಸಂಧ್ಯಾನೂರು ತಾಲೂಕಿನ ಪಟ್ಟಣದಿಂದ ವಿರುದ್ಧಾಕ್ಷರ ರಸ್ತೆ ಅನುಬಂಧ 2 ಕಿ.ಮೀ ಅನುಬಂಧ 19612	100.00	Khasimsab	99.81	(+) 4.90%	19-05-2025	18-11-2025	-	0.00	0.00	0.00	2.00	0.00	-	Scarifying work under progress.
6	ಸಂಧ್ಯಾನೂರು ಕ್ಷೇತ್ರ	ಪೈರೇರ್ಟರ್ ಕ್ಯಾಂಪ್ ರಿಂದ ಪುಣ್ಯ-ಮುಟ್ಟಂದಾ ರಸ್ತೆ 2 ಕಿ.ಮೀ ರಸ್ತೆ ಅನುಬಂಧದ 18153	100.00	Prakash(ANUSHA CONSTRUCTIONS)	99.42	(+) 4.50%	23-04-25	22-10-25	-	0.00	0.00	0.00	2.00	0.00	-	Work yet to be started.
7	ಮುಖ್ಯ ಕ್ಷೇತ್ರ (ಸಂಧ್ಯಾನೂರು)	ಮುಖ್ಯ ವಿಧಾನಸಭಾ ಕ್ಷೇತ್ರದ ಮುಖ್ಯ- ಬಳಗಾನೂರು ವರೆಗೆ (ಜಮೀನ್) ರಸ್ತೆ ಸುಧಾರಣೆ ಹಾಗೂ ಬಳಗಾನೂರು ಪಟ್ಟಣದ ಮುಖ್ಯ ರಸ್ತೆಗೆ ವಿರುದ್ಧಾಕ್ಷರ ರೀಪ್ ಆಳವಡಿಕೆ (ಸಂಧ್ಯಾನೂರು ಉಪ-ವಿಭಾಗ) 17966	500.00	Shivakumar & Co	493.81	(+) 3.90%	-	-	-	0.00	0.00	0.00	4.60	0.00	-	LOA Issued
8	ಮುಖ್ಯ ಕ್ಷೇತ್ರ (ಸಂಧ್ಯಾನೂರು)	ಮುಖ್ಯ ವಿಧಾನಸಭಾ ಕ್ಷೇತ್ರದ ತುರವಾಳ-ಪಟ್ಟಣದ ವರೆಗೆ (ಜಮೀನ್) ರಸ್ತೆ ಸುಧಾರಣೆ. (ಸಂಧ್ಯಾನೂರು ಉಪ-ವಿಭಾಗ) 18039	300.00	JAKARAYYA	293.97	(+) 3.00%	26-05-2025	25-02-2026	-	0.00	0.00	0.00	3.00	0.00	-	Scarifying work under progress.
9	ಮುಖ್ಯ ಕ್ಷೇತ್ರ (ಸಂಧ್ಯಾನೂರು)	ಮುಖ್ಯ ವಿಧಾನಸಭಾ ಕ್ಷೇತ್ರದ ಬಜ್ಜೂರು ಗ್ರಾಮದಿಂದ ಹೊಣ್ಣೆ ಜಿಲ್ಲಾ ಮುಖ್ಯ ರಸ್ತೆಯ ಕಿ.ಮೀ 4.275 ರಿಂದ 8.00 ರವರೆಗೆ ರಸ್ತೆ ಅಭಿವೃದ್ಧಿ 19304	300.00	Ramesh	299.67	(+) 4.98%	-	-	-	0.00	0.00	0.00	0.00	0.00	-	Work order Issued.
ಒಟ್ಟು			2600.00		1785.74					0.00	0.00	0.00	21.00	0.00		
2024-25 ಲೆಕ್ಕ ಶೀರ್ಷಿಕೆ : ಲೆಕ್ಕ ಶೀರ್ಷಿಕೆ: 5054-03-101-0-02-132 ಜಿಲ್ಲಾ ಮುಖ್ಯ ರಸ್ತೆ ಸೇತುವೆಗಳು:																
1	ಮುಖ್ಯ ಕ್ಷೇತ್ರ ಸಂಧ್ಯಾನೂರು	ಬಜ್ಜೂರು ಗ್ರಾಮದಿಂದ ಹೊಣ್ಣೆ ಜಿಲ್ಲಾ ಮುಖ್ಯ ರಸ್ತೆಯ ಬಾಗಲವಾಳ ಗ್ರಾಮದ ಹತ್ತಿರ 2 ಸೇತುವೆಗಳ ನಿರ್ಮಾಣ 19305	50.00	Ravindra Prasad	-	-	-	-	-	0.00	0.00	0.00	2 Bridge	-		Scarifying work under progress
2	ಮುಖ್ಯ ಕ್ಷೇತ್ರ ಸಂಧ್ಯಾನೂರು	ಮುಖ್ಯ ವಿಧಾನಸಭಾ ಕ್ಷೇತ್ರದ ಬಜ್ಜೂರು ರಿಂದ ಹೊಣ್ಣೆ ಜಿಲ್ಲಾ ಮುಖ್ಯ ರಸ್ತೆ ಕಿ.ಮೀ. 1.20ರಲ್ಲಿ ಸೇತುವೆ ನಿರ್ಮಾಣ. (17965)	500.00	Shivanand V. Police Patil	473.61	(-) 0.03%	23-04-25	22-03-26	-	0.00	0.00	0.00	1 Bridge	-		Raft completed, Piers and abutment work under progress.
ಒಟ್ಟು			550.00		473.61					0.00	0.00	0.00	3 Bridge	0.00		

ಕ್ರ. ಸಂ.	ಪಾಲಿಕೆ	ಉಪಗ್ರಾಂ ಹೆಸರು	ಅಂದಾಜು ಮೊತ್ತ	ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು	ಗುತ್ತಿಗೆ ಮೊತ್ತ	ಟೆಂಡರ್ ಪ್ರಮಾಣ	ಉಪಗ್ರಾಂ ಪ್ರಾರಂಭದ ದಿನಾಂಕ	ಉಪಗ್ರಾಂ ಪೂರ್ಣಗೊಳಿಸಿದ ದಿನಾಂಕ	ನಿರ್ಮಾಣದ ಉಪಗ್ರಾಂ ದಿನಾಂಕ	ಮಾರ್ಚ್ 2023ರ ಅಂತ್ಯಕ್ಕೆ ಮೊತ್ತ	ಫೈನಲ್ ಸಾಲಿನ ಮೊತ್ತ	ಒಟ್ಟು ಮೊತ್ತ	ಅಭಿವೃದ್ಧಿಪಡಿಸಿದ ಉದ್ದ ಕಿಮೀ ಗಳಲ್ಲಿ/ಗಂಜಿ	ಫೈನಲ್ ಸಾಲಿನ ಅಂತ್ಯಕ್ಕೆ ಅಭಿವೃದ್ಧಿಪಡಿಸಿದ ಉದ್ದ ಕಿಮೀ ಗಳಲ್ಲಿ/ಗಂಜಿ	ಬಾಕಿ ಬಿಡಿಸಿದ ಮೊತ್ತ	ಉಪಗ್ರಾಂನು ಹಂತ
3054 - ರಾ.ಹೆ. ರಸ್ತೆ ನಿರ್ವಾಹಣೆ. (ಯೋಜನೀತರ)																
1	ಸಿಂಧನೂರು	(12108) Annual Maintenance of 01) Kalmala-Siggavv SH-23 from Km 56.00 to 67.32 and 72.32 to 73.30,74.50 to 77.00 02) SH-128 DevadurgaBellary from KM. 76.24to 80.77 & 82.12 to 108.44 To 3) Raravi - Beloor Road SH-63 from KM. 24.74 to 45.04 4)Annual maintenence of Maski(NH-150A) to Jawalagera-Alabanur-Sindhanur-Bappur- Killarahatti Road from KM 18.00 to 28.40,28.4 to 32.00 33.60 to 39.10 & 52.60 to 55.60 in Sindhanur taluk Raichur District (Sindhanur Constituency)	97.43	BASAVARAJ REDDY	94.5839792	(-) 2.9%	11-09-2024	10-08-2025	-	0.00	0.00	0.00	74.20	67.20		work under progress
2	ಸಿಂಧನೂರು	(12125) Annual maintenence of Maski(NH-150A) to Jawalagera-Alabanur-Sindhanur-Bappur- Killarahatti Road from KM 0.00 to 18.00 ,63.10 to 73.10 & 83.00 to 89.20 in Sindhanur taluk Raichur District (Maski Constituency)	35.25	BASAVARAJ	26.63	(-) 24.42%	04-09-24	03-08-25	-	0.00	0.00	0.00	32.20	34.30		work under progress
2		ಒಟ್ಟು :-	132.68		121.21					0.00	0.00	0.00	106.40	101.50		
3054 - ಜಿ. ಮು. ರಸ್ತೆ ನಿರ್ವಾಹಣೆ. (ಯೋಜನೀತರ)																
1	ಸಿಂಧನೂರು	(12122) Annual Maintenance of 1) Potnal-Ayyanur road (MDR) from 3.75 to 7.50 & 11.10 to 14.50km,2)Venkateshwar Camp -Singapur road (MDR) from 0.00 to 8.30 , 8.9 to 13.80 & 14.50 to 15.00 & 18.00 to 22.00 3)Jawalagera-Hedaginal via CSF craoss- Timmapur- Yaddaladoddi Road (MDR) from 0.00 to 10.00 & 11.50 to 19.50 4) SH-23 Chennalli cross to Mukunda singapur cross Via-Chennalli-Sidramapur-Mavinamadu road (MDR) from 7.00 TO 13.80 &15.00 to15.78 5)Hanchinal camp(SH-23) - Jaliha - Basapur road from 2.833 to	106.64	Ateeq	106.59	(-) 0.02%	27-09-24	26-08-25	-	0.00	0.00	0.00	151.16	145.00		work under progress
2	ಸಿಂಧನೂರು	(12118) Annual Maintenance of 1)Gudadur-Hasamakal-Deenasamudra - Sultanpura road MDR from 1.40 to 6.00, 2) ELEKUDLIGI CROSS TO HOSALLI E/ CROSS Via., BOMMANAL, ARALAHALLI, VIRUPAPUR AND HATTI MDR Road from KM. 10.50 To 12.20 KM , 3)Kalmangi-Gunda road (MDR) from 4.00to 13.00	40.98	KHASIMSAB	32.32	(-) 21.1%	09-09-24	08-08-25	-	0.00	0.00	0.00	58.08	50.60		work under progress
2		ಒಟ್ಟು :-	147.62		138.91					0.00	0.00	0.00	209.24	195.60		
3054-(Non-Plan) SH-Bridge Maintenance																
1	ಸಿಂಧನೂರು	(14350) Annual cd maintenence of Maski(NH-150A) to Jawalagera-Alabanur-Sindhanur-Bappur- Killarahatti Road at Km 6.50,8.20,9.28, 13.20, 14.20, 17.10 & from 72.00 to 83.90(selected cd repair) of Sindhanur taluk Raichur District (Maski Constituency)	28.00	SHIVABASAVAREDDY	20.36	(-) 27.26%	03-12-24	02-04-25	-	0.00	0.00	0.00				Work completed.
2	ಸಿಂಧನೂರು	(14244) Annual CD Maintenance of 01) SH-128 Devadurga-Bellary from KM 79.44,98.24, 101.2 and from 76. 2) Maski(NH-150A) to Jawalagera-Alabanur-Sindhanur-Bappur- Killarahatti Road from KM 32.20 to 48.00 (selected cd repairs) in Sindhanur taluk Raichur District (Sindhanur Constituency)	30.00	ABDULRAZAK HAJISAHEB PATEL(A R P CONSTRUCTION)	22.20	(-) 26%	28-11-24	27-03-25	-	0.00	0.00	0.00				Work under progress.
2		ಒಟ್ಟು :-	58.00		42.56					0.00	0.00	0.00	0.00	0.00		

ಕ್ರ. ಸಂ.	ತಾಲೂಕು	ಕಾಮಗಾರಿ ಹೆಸರು	ಅಂದಾಜು ಮೊತ್ತ	ಸುತ್ತಿಗೆದಾರರ ಹೆಸರು	ಸುತ್ತಿಗೆ ಮೊತ್ತ	ಟೆಂಡರ್ ಪ್ರಾಯೋಜನ	ಕಾಮಗಾರಿ ಪ್ರಾರಂಭದ ದಿನಾಂಕ	ಸುತ್ತಿಗೆ ಕ್ರಯದ ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳಿಸಿದ ದಿನಾಂಕ	ನಿರ್ಮಿಸಿದ ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳಿಸಿದ ದಿನಾಂಕ	ಮಾರ್ಚ್ 2023ರ ಅಂತ್ಯಕ್ಕೆ ವೆಚ್ಚ	ಪ್ರಸ್ತುತ ಸಾಲಿನ ವೆಚ್ಚ	ಒಟ್ಟು ವೆಚ್ಚ	ಅಭಿವೃದ್ಧಿಪಡಿಸಲಾಗದ ಅಂತ್ಯ ಕೆಲಸ ಗಳಿಸಿದಂತ್ಯ	ಪ್ರಸ್ತುತ ಕೆಲಸದ ಅಂತ್ಯಕ್ಕೆ ಅಭಿವೃದ್ಧಿಪಡಿಸಲಾಗದ ಅಂತ್ಯ ಕೆಲಸ ಗಳಿಸಿದಂತ್ಯ	ಬಾಕಿ ಬಿಡ್ಡಿಯ ಮೊತ್ತ	ಕಾಮಗಾರಿಯ ಪರಿಣಾಮ	
		3054-(Non-Plan) MDR-Bridge Maintenance															
1	Sindhanoor	(14299) Annual maintenance of CD on Balegida camp to Sidrapur road MDR road in Sindhanoor TQ Raichur Dist.	5.00	Kranti	4.66	(-) 6.71%	04-09-2024	03-02-2025	-	0.00	0.00	0.00	-	-	-	-	Work completed.
2	Sindhanoor	(14320) Annual maintenance of CD on Hanchinal camp(SH-23) - Jalihal - Basapur at KM 2.50,2.80,3.00,in Sindhanoor TQ Raichur Dist.	5.00	Kranti	4.64	(-) 6.97%	04-09-2024	03-02-2025	-	0.00	0.00	0.00	-	-	-	-	Work completed.
3	Sindhanoor	(14324) Annual maintenance of CD on Jawalagera-Hedaginal via CSF cross-Timmapur- Yaddaladoddi Road (MDR) at KM 3.80 & 8.20MDR road in Sindhanoor TQ Raichur Dist.	5.00	Kranti	4.66	(-) 6.60%	04-09-2024	03-02-2025	-	0.00	0.00	0.00	-	-	-	-	Work completed.
4	Sindhanoor	(14328) Annual maintenance of CD on Pothanal-Ayyanur road (MDR) at Km 1.40, 1.70 & 5.90 MDR road in Sindhanoor TQ Raichur Dist.Scheduled Tribe reserved category	5.00	Anjaneya	3.99	(-) 20.00%	02-09-2024	01-02-2025	-	0.00	0.00	0.00	-	-	-	-	Work completed.
5	Sindhanoor	(14336) Annual maintenance of CD on Sindhanoor - Budhihal Via Amarapur ,Hossalli road (MDR) at KM 3.20,3.80 in Sindhanoor TQ Raichur Dist	3.00	Ajmeer Sab	2.48	(-) 16.56%	04-09-2024	03-02-2025	-	0.00	0.00	0.00	-	-	-	-	Work completed.
6	Sindhanoor	(14339) Annual maintenance of CD on venkateshwara Camp to Singapur MDR at KM 9.40 MDR road in Sindhanoor TQ Raichur Dist.	5.00	Ajmeer Sab	4.16	(-) 16.47%	04-09-2024	03-02-2025	-	0.00	0.00	0.00	-	-	-	-	Work completed.
7	Sindhanoor	(14341) Annual maintenance of CD on Gudalur-Hasamakal-Deenasamudra - Sultanpura road road MDR at KM 9.65,9.75 & 11.35 road in Sindhanoor TQ Raichur Dist.Scheduled Tribe reserved category	3.00	Ramesh	2.96	(-) 0.57%	25-09-2024	24-02-2025	-	0.00	0.00	0.00	-	-	-	-	Work completed.
7		ಒಟ್ಟು :-	31.00		27.55					0.00	0.00	0.00	0.00	0.00			

		4059-60-051-0-05-422 ಪರಿಶಿಷ್ಟ ಜಾತಿ ವಿದ್ಯಾರ್ಥಿಗಳ ವಸತಿ ಕಟ್ಟಡಗಳು (100 ವಿದ್ಯಾರ್ಥಿಗಳ ಸಾಮರ್ಥ್ಯ)															
1	ಸಿಂಧನೂರು	ಸರ್ಕಾರಿ ಮೆಟ್ರಿಕ್ ಸಂತಕರರ ಬಾಲಕರ ವಿದ್ಯಾರ್ಥಿ ನಿಲಯ 17217	700.00	Sharanabassappa Hugar Karate	593.45	(+) 4.99%	17-06-25	16-05-26	-	---	---	---	---	---	---	---	Plinth Beam work under progress.
		ಒಟ್ಟು :-	700.00		593.45					0.00	0.00	0.00	0.00	0.00			

		2059-ಲೋಕೋಪಯೋಗಿ ಇಲಾಖಾ ಕಟ್ಟಡಗಳ ದುರಸ್ತಿ / ನಿರ್ವಹಣೆ (ಯೋಜನಾಂತರ)															
1	ಸಿಂಧನೂರು	INTERNAL REPAIR WORKS FOR CIRCUIT HOUSE AT SINDHANUR TOWN,	4.85	KRANTHI KUMAR (JEEVIKA ENTERPRISES),	4.840		06-02-2025	05-03-2025	-	---	---	---	-	-	-	-	Work completed.
2	ಸಿಂಧನೂರು	INTERNAL REPAIR WORKS OF WARD ROBE AND WINDOWS MESH FOR CIRCUIT HOUSE AT SINDHANUR TOWN,	4.95	KRANTHI KUMAR (JEEVIKA ENTERPRISES),	4.940		06-02-2025	05-03-2025	-	---	---	---	-	-	-	-	Work completed.
3	ಸಿಂಧನೂರು	PROVIDING AND SUPPLYING OF SOFA AND CARPET/MATS FOR CIRCUIT HOUSE AT SINDHANUR TOWN,	2.65	NAGARAJ,	2.640		06-02-2025	05-03-2025	-	---	---	---	-	-	-	-	Work completed.
4	ಸಿಂಧನೂರು	PROVIDING AND SUPPLYING OF BLANKETS AND REPAIRS FOR PLUMBING WORK IN CIRCUIT HOUSE AT SINDHANUR TOWN,	3.40	KRANTHI KUMAR (JEEVIKA ENTERPRISES),	3.390		06-02-2025	05-03-2025	-	4.88	---	4.88	-	-	-	-	Work completed.
5	ಸಿಂಧನೂರು	REPAIRS FOR ELECTRICAL WORK IN CIRCUIT HOUSE AT SINDHANUR TOWN,	4.15	KRANTHI KUMAR (JEEVIKA ENTERPRISES),	4.140		06-02-2025	05-03-2025	-	---	---	---	-	-	-	-	Work completed.
6	ಸಿಂಧನೂರು	ANNUAL MAINTENANCE OF I.B. AT SINDHANUR TOWN,	2.21	K MANJUNATH	2.200		21-03-2025	20-04-2025	-	---	---	---	-	-	-	-	Work completed.
7	ಸಿಂಧನೂರು	ANNUAL MAINTENANCE OF IB AT DHADESUGUR,	1.50	K MANJUNATH	1.490		21-03-2025	20-04-2025	-	2.81	---	2.81	-	-	-	-	Work completed.
8	ಸಿಂಧನೂರು	PROVIDING C.C. CAMERA TO CIRCUIT HOUSE AND I.B. AT SINDHANUR TOWN. Under 2059 NP for 2024-25	1.00	KRANTHI KUMAR (JEEVIKA ENTERPRISES),	0.990		21-03-2025	20-04-2025	-	---	---	---	-	-	-	-	Work completed.
9	ಸಿಂಧನೂರು	INTERNAL REPAIR WORKS OF SANITATION FOR CIRCUIT HOUSE AT SINDHANUR TOWN, Tq: SINDHANUR, Dist: RAICHUR	4.99	AESHAPPA,	4.980		06-02-2025	05-03-2025	-	---	---	---	-	-	-	-	Work completed.
10	ಸಿಂಧನೂರು	ANNUAL MAINTENANCE OF PWD SUB DIVISION OFFICE AT SINDHANUR TOWN, Tq: SINDHANUR, Dist: RAICHUR	2.00	AESHAPPA,	1.990		21-03-2025	20-04-2025	-	---	---	---	-	-	-	-	Work completed.
11	ಸಿಂಧನೂರು	INTERNAL PAINTING WORKS FOR CIRCUIT HOUSE AT SINDHANUR TOWN, TQ: SINDHANUR, Dist: RAICHUR	4.80	N MANJUNATHA NAYAKA,	4.790		06-02-2025	05-03-2025	-	---	---	---	-	-	-	-	Work completed.
12	ಸಿಂಧನೂರು	ANNUAL MAINTENANCE OF COURT COMPLEX AT SINDHANUR TOWN, Tq: SINDHANUR, Dist: RAICHUR	2.00	SHREEKANT	1.990		21-03-2025	20-04-2025	-	---	---	---	-	-	-	-	Work completed.
13	ಸಿಂಧನೂರು	Renovation of Circuit House (Malaprabha Room) at Sindhanoor Town	5.00	KRANTHI KUMAR (JEEVIKA ENTERPRISES),	4.990		21-03-2025	20-04-2025	-	---	---	---	-	-	-	-	Work completed.

ಕ್ರ. ಸಂ.	ತಾಲೂಕು	ಅವಕಾಶದ ವಿವರ	ಅಂದಾಜು ಮೊತ್ತ	ಸಂಸ್ಥೆ/ವ್ಯಾಪಾರಿ ಹೆಸರು	ಸಂಸ್ಥೆ ಮೊತ್ತ	ಬೆಂಚರ್ ಪ್ರದಿಯಂ	ಅವಕಾಶದ ಮುಕ್ತಾಯದ ದಿನಾಂಕ	ಸಂಸ್ಥೆ ಪ್ರಕಾರ ಅವಕಾಶದ ಮುಕ್ತಾಯದ ದಿನಾಂಕ	ಸಂಸ್ಥೆ ಪ್ರಕಾರ ಅವಕಾಶದ ಮುಕ್ತಾಯದ ದಿನಾಂಕ	ಮಾರ್ಚ್ 2023ರ ಅಂತ್ಯಕ್ಕೆ ಮೊತ್ತ	ಏಪ್ರಿಲ್ ಮೊತ್ತ	ಮೇ ಮೊತ್ತ	ಜುಲೈ ಮೊತ್ತ	ಅಕ್ಟೋಬರ್ ಮೊತ್ತ	ಏಪ್ರಿಲ್ ಮೊತ್ತ	ಮೇ ಮೊತ್ತ	ಅವಕಾಶದ ಮುಕ್ತಾಯದ ದಿನಾಂಕ
14	ಸಿಂಧನೂರು	Renovation of Citcuit House (Ghataprabha Room) at Sindhanloor Town	5.00	KRANTHI KUMAR (JEEVINA ENTERPRISES)	4.990		21-03-2025	20-04-2025	-	-	-	-	-	-	-	-	Work completed.
15	ಸಿಂಧನೂರು	Renovation of Citcuit House (Kaveri Room) at Sindhanloor Town	5.00	CHANNABASAVA MULEMANI	4.990		21-03-2025	20-04-2025	-	-	-	-	-	-	-	-	Work completed.
16	ಸಿಂಧನೂರು	Renovation of Old IB (Block B) at Sindhanloor Town	5.00	CHANNABASAVA MULEMANI	4.990		21-03-2025	20-04-2025	-	-	-	-	-	-	-	-	Work completed.
17	ಸಿಂಧನೂರು	Providing Fencing to Citcuit House at Sindhanloor Town	5.00	CHANNABASAVA MULEMANI	4.990		21-03-2025	20-04-2025	-	-	-	-	-	-	-	-	Work completed.
18	ಸಿಂಧನೂರು	Renovation of Old IB (Block A) at Sindhanloor Town	5.00	MARUTHI KUMAR	4.990		21-03-2025	20-04-2025	-	-	-	-	-	-	-	-	Work completed.
19	ಸಿಂಧನೂರು	Renovation of Citcuit House (Krishna Room) at Sindhanloor Town	5.00	SHARANABASAPPA HUGAR	4.990		21-03-2025	20-04-2025	-	-	-	-	-	-	-	-	Work completed.
20	ಸಿಂಧನೂರು	Renovation of Old IB at Gadesugur Village in Sindhanloor Taluka	5.00	SHARANABASAPPA HUGAR	4.990		21-03-2025	20-04-2025	-	-	-	-	-	-	-	-	Work completed.
21	ಸಿಂಧನೂರು	Renovation of Citcuit House (Tungabhadra Room) at Sindhanloor Town	5.00	AESHAPPA	4.990		21-03-2025	20-04-2025	-	-	-	-	-	-	-	-	Work completed.
22	ಸಿಂಧನೂರು	Renovation of Citcuit House (Sharavati Room) at Sindhanloor Town	5.00	N MANJUNATHA NAYAKA	4.990		21-03-2025	20-04-2025	-	-	-	-	-	-	-	-	Work completed.
22		Sindhanoor Sub-Divn., TOTAL	88.50		88.28					7.69	0.00	7.69					

2216-07-053-0-01-200 - ಲೋ.ಇ. ವಸತಿಗೃಹಗಳ ದುರಸ್ತಿ ಹಾಗೂ ನಿರ್ವಹಣೆ (ಯೋಜನಾಕರ)																	
1	ಸಿಂಧನೂರು	Annual Maintenance of AEE Quarters at Sndhanur, in Sindhanur Taluka, Raichur Dist.	4.00	NAGARAJ,	3.98	-	-	-	-	-	-	-	-	-	-	-	Work completed.
2	ಸಿಂಧನೂರು	Annual Maintenance of 1St Additional Judge quarters and 2Nd Additional Judge quarter in premises of court at sindhanur in Sindhanur taluka Raichur dist	4.00	YANKAPPA(SHREE BASAVA CONSTRUCTION)	3.99	-	-	-	-	-	-	-	-	-	-	-	Work completed.
3	ಸಿಂಧನೂರು	Annual Maintenance of Staff Quarters (G+1) at Sndhanur, in Sindhanur Taluka, Raichur Dist.	1.80	AESHAPPA,	1.79	-	-	-	-	-	-	-	-	-	-	-	Work completed.
3		Sindhanoor Sub-Divn., TOTAL	9.80		9.76					0.00	0.00	0.00					
		Sindhanoor Sub-Divn.,GRAND TOTAL	4317.60		3281.08					7.69	0.00	7.69					

ಅನುಭಂದ -1

ರಾ.ಹೆ ಉತ್ತರ ವಲಯ ಬೆಳಗಾವಿಗೆ ಸಂಬಂಧಿಸಿದಂತೆ ವಿಜಯಪುರ ವಿಭಾಗದ ಸಿಂಧನೂರು ತಾಲ್ಲೂಕಿನಲ್ಲಿ
ಕೈಗೊಳ್ಳುತ್ತಿರುವ ಕಾಮಗಾರಿಗಳ ವಿವರ ಈ ಕೆಳಗಿನಂತಿದೆ.

2023-24 ಲೆಕ್ಕ ಶೀರ್ಷಿಕೆ :ಕೇಂದ್ರಸ್ತ ನಿಧಿ ಯೋಜನೆ				
ಕ್ರ.ಸಂ.	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಮಂಜೂರಾಗಿರುವಅಂದಾಜು ಮೊತ್ತ (ರೂ. ಕೋಟಿಗಳಲ್ಲಿ)	ಪ್ರಸ್ತುತ ಹಂತ	ಷರಾ
1	Improvements and Reas halting to Maski (NH-150A) to Jawalagera-Albanur-Bappur-Killarihatti SH-197 road from Km.35.50 to 40.30, Km.45.8 to 48.30 and Km.53.30 to 55.20 in Sindhanurtaluk of Raichur Dist.(CRIF-KNT-2023-24-0-311)	6.00	ಕಾಮಗಾರಿಯುಟೆಂಡರ್ ಪ್ರಕ್ರಿಯೆ ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ.	--
2	Re-asphalting to Umaloti to Mahampur road MDR from Km 3.00 to 12.00 in SindhanoorTaluka of Raichur Dis(CRIF-KNT-2023-24-0-76)	6.00	ಕಾಮಗಾರಿಯು ಭೌತಿಕವಾಗಿ 40% ಪೂರ್ಣಗೊಂಡಿದ್ದು, ಉಳಿದ ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ	--

2024-25 ಲೆಕ್ಕ ಶೀರ್ಷಿಕೆ :PBMCಯೋಜನೆ				
ಕ್ರ.ಸಂ.	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಮಂಜೂರಾಗಿರುವಅಂದಾಜು ಮೊತ್ತ (ರೂ. ಕೋಟಿಗಳಲ್ಲಿ)	ಪ್ರಸ್ತುತ ಹಂತ	ಷರಾ
1	Performance based maintenance contract (PBMC) work for NH-150A from Km. 142.00 to 171.601(Selected Streches) and from km 180.800 to 184.700 for the year 2024-25 pertaining to NH Division, Vijayapur in the state of Karnataka	22.06	ಕಾಮಗಾರಿಯುಟೆಂಡರ್ ಪ್ರಕ್ರಿಯೆ ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ.	--

2022-23 ಲೆಕ್ಕ ಶೀರ್ಷಿಕೆ :EPCಯೋಜನೆ				
ಕ್ರ.ಸಂ.	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಮಂಜೂರಾಗಿರುವ ಮೊತ್ತ (ರೂ. ಕೋಟಿಗಳಲ್ಲಿ)	ಪ್ರಸ್ತುತ ಹಂತ	ಷರಾ
	2023-24			
1	Construction of 7 Minor Bridges on NH-150A from Km.142.00 to 171.00 on EPC mode in the state of Karnataka (Job No:NH-150A-KNT-2023-24-998)	39.17	ಒಟ್ಟು 7 ಕಿರು ಸೇತುವೆಗಳಲ್ಲಿ 5 ಸೇತುವೆಗಳು ಸಿದ್ಧವಾಗಿರುತ್ತವೆ. ತಾಲ್ಲೂಕಿಗೆ ಸಂಬಂಧಿಸಿದ್ದು 1) ಕಿ.ಮೀ 161.142 2) ಕಿ.ಮೀ 167.177 3) ಕಿ.ಮೀ 169.700 ಈ ಮೂರುಕಿರು ಸೇತುವೆಗಳು abutment cap ವರೆಗೆ ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದ್ದು, ಉಳಿದ ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ. ಹಾಗೂ 4) ಕಿ.ಮೀ 160.095, 5) ಕಿ.ಮೀ 158.200 ಈ ಎರಡುಕಿರು ಸೇತುವೆಗಳ diversion road ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ.	
	2022-23			
2	Construction of Maski Bypass (starts at existing Km.144.220 and ends at existing Km.151.760) and Sindhanur Bypass (Starts at existing Km.168.370 and ends at existing Km.180.800) on NH-150A on EPC mode (NH-150A-KNT-2022-23-981)	406.73	ಗುತ್ತಿಗೆದಾರರು ಒಡಂಬಡಿಕೆ ಮಾಡಿಕೊಂಡಿದ್ದು, ಸದ್ಯದಲ್ಲೇ ಕಾಮಗಾರಿ ಪ್ರಾರಂಭಿಸಲಾಗುವುದು	--
3	Widening to 2L+PS Km. 184.70 to 198.92 (Venkateshwar camp to Dadesugur) on NH-150A on EPC mode.(NH-150A-KNT-2022-23-985)	142.45	ಕಾಮಗಾರಿಯು ಭೌತಿಕವಾಗಿ 62% ಪೂರ್ಣಗೊಂಡಿದ್ದು ಉಳಿದ ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ.	--

ಚುಕ್ಕೆ ರಹಿತ ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ:283(379)ಕ್ಕೆ ಅನುಬಂಧ-01
ಮುಖ್ಯ ಯೋಜನಾಧಿಕಾರಿ, ಯೋಜನಾ ಅನುಷ್ಠಾನ ಘಟಕ, ಬೆಂಗಳೂರು, ವತಿಯಿಂದ

- ✓ 2023-24ನೇ ಸಾಲಿನ ಹಂತ-5 ಘಟ್ಟ-1 ರಡಿಯಲ್ಲಿ ಪ್ಯಾಕೇಜ್ ಸಂಖ್ಯೆ-641 ರಾಯಚೂರು ಜಿಲ್ಲೆಯ ಸಿಂಧನೂರು ತಾಲ್ಲೂಕಿನ ರಾಜ್ಯ ಹೆದ್ದಾರಿ-13 ರಿಂದ ವೆಂಕಟೇಶ್ವರ ಕ್ಯಾಂಪ್ ಮಾರ್ಗ ಗಾಂಧಿನಗರ ಸತ್ಯವತಿಕ್ಯಾಂಪ್ ಮೂಡಲಗಿ ಕ್ಯಾಂಪ್ ಮತ್ತು ಗೋರೆಬಾಳ್ ಕ್ಯಾಂಪ್ ಜಿಲ್ಲಾ ಮುಖ್ಯ ರಸ್ತೆ 0.00 ಕಿ.ಮೀ ರಿಂದ 12.00 ಕಿ.ಮೀ ರವರೆಗೆ (ಆಯ್ಕೆ ಭಾಗಗಳಲ್ಲಿ) ರಸ್ತೆ ಅಭಿವೃದ್ಧಿ ಪಡಿಸುವ ಕಾಮಗಾರಿ ರೂ.2000.00 ಲಕ್ಷಗಳಲ್ಲಿ ಅನುಮೋದನೆಯಾಗಿದ್ದು, ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ.
- ✓ 2024-25ನೇ ಸಾಲಿನಲ್ಲಿ ಯಾವುದೇ ಅನುದಾನ ಒದಗಿಸಲಾಗಿರುವುದಿಲ್ಲ.

ಕರ್ನಾಟಕ ರಸ್ತೆ ಅಭಿವೃದ್ಧಿ ನಿಗಮ ನಿಯಮಿತ
ಕಾಮಗಾರಗಳ ವಿವರ

ಅನುಬಂಧ - 1 ಪ್ರಜ್ಞೆ ಸಂಖ್ಯೆ: 283 (379)

ಕ್ರ.ಸಂ.	ಜಿಲ್ಲೆ	ತಾಲ್ಲೂಕು	ಹಾದು ಹೋಗುವ ರಸ್ತೆ ಉದ್ದ (ಕಿ.ಮೀ)	ಕೈಗಿತ್ತಿಕೊಂಡಿರುವ ಕಾಮಗಾರಗಳ ವಿವರ	ಆಂದಾಜು ಮೊತ್ತ (ರೂ. ಕೋಟಿಗಳಲ್ಲಿ)	ಗುತ್ತಿಗೆ ಮೊತ್ತ (ರೂ. ಕೋಟಿಗಳಲ್ಲಿ)	ಕಾಮಗಾರ ಪ್ರಾರಂಭವಾದ ದಿನಾಂಕ	ಕಾರಾಂಸ ಅನ್ವಯ ಮುಕ್ತಾಯ ಗೊಳಿಸಬೇಕಾದ ದಿನಾಂಕ	ವಾಸ್ತವವಾಗಿ ಮುಕ್ತಾಯ ಗೊಂಡ/ ಮುಕ್ತಾಯಗೊಳ್ಳುವ ಕಾಮಗಾರಗಳು	ಒಟ್ಟು ವೆಚ್ಚ (ಕೋಟಿಗಳಲ್ಲಿ)	ಕಾಮಗಾರದ ಪ್ರಸ್ತುತ ಹಂತ
2023-24ನೇ ಸಾಲಿನ ಕಾಮಗಾರಗಳು											
1	ರಾಯಚೂರು	ರಾಯಚೂರು	0.000 ರಿಂದ 4.600	ರಾಯಚೂರು ಬಳಿಯ ಕಲ್ಲಲಾ ಜಂಕ್ಷನ್ ನಿಂದ ಸಿಂಧನೂರು ಬಳಿಯ ಬಳ್ಳಾರಿ -ಲಿಂಗಸುಗೂರು ರಸ್ತೆ ವೃತ್ತದವರೆಗೆ ರಾಜ್ಯ ಹೆದ್ದಾರಿ -23 ರ ಚತುಷ್ಪಥ ರಸ್ತೆ ಅಭಿವೃದ್ಧಿಗಾಗಿ ಹೈಪ್ರಿಡ್ ವರ್ಷಾಸನ ಯೋಜನೆಯಡಿ ಕೆ.ಆರ್.ಡಿ.ಸಿ.ಎಲ್ ವತಿಯಿಂದ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರವನ್ನು ಕೈಗೊಳ್ಳಲು ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ನೀಡಲಾಗಿರುತ್ತದೆ.	1695.85	ರೂ. 952.57 ಕೋಟಿ (ಜಿ.ಎಸ್.ಟಿ ಹೊರತುಪಡಿಸಿ) ರೂ. 1124.03 ಕೋಟಿ (ಜಿ.ಎಸ್.ಟಿ ಸೇರಿದಂತೆ)	25.07.2024 (Appointed date)	24.07.2027	ಕಾಮಗಾರ ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ.	-	ಕಾಮಗಾರ ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ. ಭೂಸ್ವಾಧೀನದ ಪ್ರಕ್ರಿಯೆ ಸಹ ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ.
		ಸಿರಿವಾರ	4.600 ರಿಂದ 16.350								
		ಮಾನವಿ	16.350 ರಿಂದ 56.000								
		ಸಿಂಧನೂರು	56.000 ರಿಂದ 77.020								

ಮುಖ್ಯ ಇಂಜಿನಿಯರ್,
ಕೆ.ರ.ಅ.ನಿ.ನಿ, ಬೆಂಗಳೂರು